

## SCS ENGINEERS

December 19, 2014  
File No. 04214002.04

Mr. David Bosch  
Tacoma-Pierce County Health Department  
3629 South D Street  
Tacoma, Washington 98418

**Subject: Documentation Report for Repair of South Slope Cover System,  
Hidden Valley Landfill, Puyallup, Washington**

Dear David:

On behalf of Pierce County Recycling, Composting and Disposal LLC, dba LRI (LRI), this report provides documentation of the Hidden Valley Landfill cover repair which was conducted in conformance with the Cover Repair Work Plan dated September 16, 2013. The repair was conducted between May 12 and June 3, 2014 on the south slope of the landfill within the Southwest Closure Area.

## 1 INTRODUCTION

### Cover Repair Overview

The Southwest Closure Area was constructed in 1992. The cover system for the Southwest Closure Area consists of the following layers of materials from top to bottom:

- Vegetative Soil (14-inches)
- Non-woven geotextile filter (6-ounce/sq. yard)
- Gravel Drainage Layer (12-inches)
- 40 mil Very Low Density Polyethylene (VLDPE) Geomembrane
- Foundation (bedding) Layer (4-inches)
- Foundation Soil Layer (12-inches)

This area of the landfill does not include a bottom liner.

The cover system repair consisted of the removal of approximately 2,175 cubic yards(CY) of vegetative cover soils (on top of the geomembrane), removal of approximately 40 CY of foundation soils (below the geomembrane) and regrading to reestablish surface drainage, installation of approximately 6,215 SF of geomembrane, installation of approximately 6,835 SF of geonet composite in lieu of a gravel drainage layer, installation of approximately 3,000 SF of geotextile filter, and replacement of the vegetative soils. The landfill cap repair was constructed to provide continuous coverage and surface drainage within the cover system.



Cover soils removed from the repair area were stockpiled onsite and re-used as much as possible. Soils and waste materials removed from below the liner were hauled to the onsite transfer station using a dump truck. Prior to re-use, all deleterious materials were removed from the existing soils. Additional soils and aggregates were provided by Corliss Resources and approved by LRI and the SCS Engineer prior to placement.

Drawings showing the approximate excavation of the repair area are included in Attachment A, and a photo-log of repair activities is included in Attachment B.

## **Background**

An area of suspected subsurface oxidation was originally identified by differential settlement sometime in the late 1990's. The area was repaired, and subsequently repaired a second time in 2006 after a sinkhole redeveloped. The sinkhole began to slowly re-form in 2008 and eventually become about 70 feet long by 40 feet wide by 4 to 6 feet deep. Then in March 2010, a second sink hole about 15 feet in diameter rapidly developed. The sinkholes were located approximately 60 to 70 feet apart and roughly parallel to the south perimeter of the landfill.

The sinkholes are interpreted to be the result of subsurface oxidation events(s) that caused consolidation of the waste and created void space. Both sinkholes were backfilled in April 2010 with low-permeability glacial till soil and covered with reinforced plastic that was secured in place with soil and sand bags. Diagrams showing the locations of the sinkholes and the work area are included in Attachment A.

The development of the sinkhole in 2008 coincided with off-site excavation at the Corliss Resources Puyallup Plant, which further exposed the slope immediately south of the property boundary. The cut slope of the adjacent gravel pit appears to be the route of oxygen intrusion into the landfill. Therefore, a recommendation was made to cover the slope with a low-permeability soil or other oxygen barrier. After discussions with Pierce County, Corliss, and the Tacoma-Pierce County Health Department (TPCHD), it was agreed that Corliss would install a soil barrier of their own design and LRI would observe the performance to see if it was effective and resistant to erosion.

The soil barrier was installed during July 2010. The soil barrier construction consisted of removing approximately 2 feet of gravelly soil from the bank surface and replacing it with approximately 2 feet of silty clay soil. The soil was placed in lifts using an excavator and a bulldozer. The finished grade was track-walked parallel to the slope with a bulldozer for compaction. The landfill perimeter fence was temporarily removed to allow soil placement at the top of the slope. The slope was hydroseeded with a mulch/grass seed mixture in September 2010.

In addition to the soil barrier, a portion of the gas collection and control system (GCCS) was taken off-line in September 2009. The disconnected wells included N-42, N-43, N-54, N-60, N-60A, N-61, and N-62. Also in September 2009, three temporary monitoring probes (LFG-1, LFG-2, and LFG-3) were installed near the settlement area to investigate subsurface conditions and to serve as additional monitoring locations. An analysis of the GCCS found the system was over-drawing and providing too much vacuum to the well-field. The system blowers were

subsequently modified until the blower/flare station could be replaced in 2010 and 2011. SCS also began monthly maintenance activities to keep the GCCS operating as designed and minimize the potential to draw air into the waste mass in order to starve the subsurface area of oxygen.

The south slope and sinkhole repair area was monitored for stabilization, slope erosion, and odors beginning in 2010. The inspections included weekly visual inspections by LRI personnel and monthly inspections by SCS personnel. Monthly monitoring and inspections consisted of visual inspection and the use of a Landtec GEM 2000 for Methane (CH<sub>4</sub>), Carbon Dioxide (CO<sub>2</sub>), Oxygen (O<sub>2</sub>) and relative pressure measurements.

In addition to the monthly monitoring, SCS periodically monitored the temporary probes and surrounding landfill gas (LFG) collection wells for Carbon Monoxide (CO) and down temperature. Carbon Monoxide measurements were taken using Draeger Gas Monitoring Tubes and downhole temperatures were measured using an Oakton Temp JKT connected to a type K thermocouple. Results from the periodic monitoring events are included in the Work Plan and in quarterly and annual; monitoring reports.

Prior to the start of the repair work, CO measurements were not indicative of ongoing combustion and down-hole temperature measurements were not elevated above typical municipal solid waste (MSW) landfill levels.

## **2 PROJECT ROLES AND RESPONSIBILITIES**

### **Pierce County Recycling, Composting and Disposal, dba LRI**

LRI is the Owner and operator (Owner) of the Hidden Valley Landfill and transfer station. For the repair of the cover system, LRI provided equipment and staff to assist with the moving of geotextile rolls and the sourcing of soils and aggregates for use in the cover system.

### **SCS Engineers**

SCS Engineers is the Engineer of Record (Engineer) and CQA representative for repair of the cover system. SCS prepared the work plan, including technical specifications and CQA guidelines, implemented a comprehensive CQA Program, provided field-engineering services during construction, and prepared this construction report.

### **Glacier Construction Services, Inc.**

Glacier Construction Services, Inc. was the general contractor (Contractor) for the construction project. Glacier was responsible for the excavation, grading and repair of the landfill cover system.

### **Northwest Linings and Geotextile Products, Inc.**

Northwest Linings and Geotextile Products, Inc. (NWL) was a subcontractor to Glacier Construction, and was responsible for the supply and installation of geomembrane and geonet-composite products (Installer).

### **Texas Research International, Inc.**

Texas Research International, Inc. (TRI) was contracted to provide laboratory testing of geomembrane seam samples.

## **3 EARTHWORK**

Earthwork components for the cover system repair consisted of the following:

- Soil Excavation
- Foundation Soil Layer
- Bedding Layer
- Drain Rock
- Vegetative Soil Layer

### **Soil Excavation**

Approximately 2,175 CY of soil were excavated from above the existing geomembrane liner to expose approximately 6,215 SF of cover to be repaired. Excavation of the work area was completed in three phases; one phase for each of the two sinkholes (east and west), and a third phase to reestablish surface drainage. Each sinkhole was exposed separately. Removed soils were stockpiled on the cover adjacent cover to the work area. Care was taken during excavation to minimize damage to the existing cover system and disturb as little area as possible.

To reestablish site drainage, a 155-foot long trapezoidal ditch was installed. Ditch slopes extended from the east side of the west sinkhole to the southeast, past the east sinkhole and into the perimeter collection channel (existing) near gas extraction well N-62. The existing geomembrane was cut and folded back to allow for excavation of the trapezoidal channel with 1 horizontal to 1 vertical side slopes (1H:1V). The drainage ditch was sloped at a minimum of 2 percent (ft/ft) from the low point of the west sinkhole to the perimeter channel. Over excavation of approximately 40 CY from below the existing geomembrane was performed to reestablish surface drainage and allow adequate thickness for placement of a foundation and bedding layer below the geomembrane. Excavated soil and waste debris was delivered to the transfer station for proper disposal.

During soil excavation operations, the CQA representative verified the following:

- Verified large rocks were removed from the completed foundation and bedding layer soils.

- Verified excavated soils were stockpiled in designated areas and all deleterious materials were removed prior to placement.
- Measured work area for approximate excavation volume(s).
- Inspected excavation side slopes for stability and safety.
- Assisted in the location of subsurface utilities and other underground infrastructure.
- Verified as-built survey of the excavation was performed.

### **Foundation Soil Layer**

Once excavation of each of the work areas was completed, the excavations were graded to ensure proper cover drainage. Grades were checked using a laser level. Minimal fill soils (<2 CY) were required to grade the west sinkhole, and approximately 10 CY of material were used to fill a depression at the edge of the east sinkhole. A minimum of 12-inches of foundation soil was placed above the waste. Compaction of the soil foundation layer was performed by tamping with the excavator bucket to a firm unyielding state.

During foundation soil placement, the CQA representative verified the following:

- Inspected compaction of foundation soil to an unyielding state using a soil probe.
- Verified large rocks were removed from the completed foundation soils.
- Verified minimum grades and slopes were maintained.
- Verified materials were placed and compacted to the specified lift thickness.
- Verified surfaces were smooth finished prior to placement of the bedding layer.

### **Bedding Layer**

Following grading and compaction of the foundation soil layer, a 4-inch thick bedding layer was placed to protect the overlying geomembrane. Corliss Resources provided approximately 40 CY of medium to coarse grained sand for the bedding layer.

During bedding layer placement, the CQA representative verified the following:

- Verified soils were placed in a manner that did not damage underlying layers.
- Verified that large rocks and other deleterious materials were removed from underlying foundation soil prior to placement of bedding layer.
- Verified soils were placed in a single uniform 4-inch (minimum) thickness.
- Verified soils did not exhibit vertical deflection when force was applied to the surface.

### **Drain Rock**

Drain rock was used to fill the drainage ditch between the west sinkhole and the perimeter channel following installation of geosynthetics. The drain rock was filled to an approximate depth of 2-feet. Prior to placement of the drain rock, all geosynthetics were installed and approved by the CQA representative. Drain rock consisted of 2-inch minus washed rounded rock provided by Corliss Resources.

During drain rock placement, the CQA representative verified the following:

- Verified materials were placed in a manner that did not damage underlying geomembrane and geonet composite.
- Verified materials delivered to the site meet the specifications outlined in the work plan and large rocks and other deleterious materials were not present.
- Verified testing data for underlying layers was received prior to placement.

### **Vegetative Soil Layer**

Excavated soils were used to construct the anti-erosional / vegetative soil layer. Soils were placed in a minimum of 14-inch thickness to return the work area to match surrounding grades. Placement of soils was completed using an excavator, and finished by track-walking perpendicular to the slope to minimize erosion.

During vegetative soil placement, the CQA representative verified the following:

- Verified testing data for the underlying layer was received prior to placement.
- Verified geonet-composite and non-woven geotextile were tied into existing separation fabric to prevent soil dams within the geonet-composite.
- Verified large rocks and other deleterious materials were removed prior to placement and grading.
- Verified soils were placed in a manner that did not damage underlying layers.
- Verified minimum thickness of placed soils was achieved.

## **4 GEOSYNTHETICS**

The goal of the geosynthetics CQA program was to verify that the materials delivered to the site conformed to the technical specifications, and that proper construction techniques and procedures were used in accordance with the work plan. The Engineer and CQA representative verified installation quality by monitoring on-site testing performed by the Installer, performing independent testing, and visual inspections of the Installer's work.

The following types of geosynthetics were utilized for this project:

- High Density Polyethylene (HDPE) geomembrane, double sided textured surface, 60-mil thickness
- Geotextile Filter, 8-ounce per square yard, non-woven
- Geonet-Composite, 8-ounce & 16-ounce non-woven geotextiles on opposite sides of a 330-mil geonet

### **Geomembrane**

Approximately 6,215 SF of black 60-mil HDPE 460ST-1000 texture geomembrane, manufactured by Solmax, was installed over the foundation and bedding soils as described previously. Only textured geomembrane was used for the cover repair. The geomembrane

consisted of one roll, measuring approximately 22-feet by 560-feet. Manufacturers' quality control (MQC) and conformance test results were reviewed prior to installation of the geomembrane. The geomembrane met the specifications listed in Table 1. Product information is included in Attachment C.

**Table 1.  
Geomembrane Acceptance Criteria**

Test	Test Designation	Units	Type of Criterion	Acceptable Value
Carbon Black Content	ASTM D 1603	% by weight	Range	2 – 3
Carbon Black Dispersion	ASTM D 5596	N/A	Range	Category 1, 2, 3
Density	ASTM D 1505	Grams/ ml	Minimum	0.932
Tear Resistance	ASTM D 1004	lb	Minimum	42
Puncture Resistance	ASTM D 4833	lb	Minimum	90
Tensile Strength at Yield	ASTM D 6693	ppi	Minimum	126
Tensile Strength at Break	ASTM D 6693	ppi	Minimum	90
Yield Elongation	ASTM D 6693	%	Minimum	12
Break elongation	ASTM D 6693	%	Minimum	100
Thickness	ASTM D 5994	mils	Minimum Average	57

**Notes:**  
Minimum test frequency is one per 100,000 square feet.  
Values are from Tables 1a and 2a of GRI GM 13 Standards.  
Carbon Black Dispersion; 9 of 10 views in Category 1 or 2; and 1 in Category 3.  
Tensile properties performed in both machine and cross direction.

Prior to installation, the CQA representative and the Installer verified that the area to be covered by the geomembrane was prepared in accordance with the specifications in the work plan. Following visual inspection the surface(s) the CQA representative, Installer, and Contractor completed a written inspection form. Copies of the subgrade inspection and acceptance forms are contained in Attachment D.

Geomembrane panels were deployed from a spreader bar attached to an excavator, and placed by pulling into place by hand. Panels were placed lengthwise oriented up-down slope, and shingled to promote drainage to the southeast. Adjacent panels were overlapped a minimum of 4-inches prior to welding using an extrusion welder.

A total of four (4) destructive seam tests were performed; see Attachment D for results. Peel and shear testing was performed by TRI. All destructive samples passed in both field and laboratory testing with the exception of destructive sample DS#4. Due to an equipment failure, field tests were only able to be performed on two coupons (one peel, one shear), instead of the required 6 (three peel, three shear). An additional two tests were cut from the sample by the Installer for testing, but were not standard test sizes. The Installer elected to have the sample sent for testing as the field results were passing specifications. DS#4 passed laboratory testing and no further action was required. Copies of laboratory test results are contained in Attachment D.

During geomembrane panel placement and seaming, the CQA representative performed the following:

- Verified the underlying surface did not contain stones or other objects that could damage the geomembrane, or excessively soft areas that would not properly support the geomembrane
- Developed a numbering system to identify panel numbers, field seams, destructive test locations, and repairs
- Maintained a panel layout drawing showing panel numbers, seam numbers, test location, and repair locations (see Attachment D)
- Inspected the geomembrane sheet surface and marked areas requiring repair due to defects in workmanship or materials
- Verified repairs were made in accordance with the specifications in the work plan
- Verified geomembrane was not dragged across abrasive surfaces
- Verified equipment used on the geomembrane did not leak fuel
- Verified trial welds were performed in accordance with the specifications in the work plan (see Attachment D)
- Observed trial welding operations and verified installer quantitatively tested each trial weld for peel and shear strength
- Verified seam grinding was completed less than 30 minutes before seam welding, and the upper sheet was beveled
- Verified contact surfaces of the sheets were clean, free of dirt, dust, grease, debris, and moisture prior to seaming
- Verified procedures used to hold panels temporarily together did not damage the panels and did not prevent installation
- Verified non-destructive testing was performed on all seams and repairs (see Attachment D)
- Marked and observed field testing of destructive test samples (see Attachment D)

### **Geonet Composite**

Approximately 6,835 SF of black 300-mil TN 330-2-8/16 geonet composite, manufactured by Skaps Industries, was installed following the installation of the geomembrane. The geonet composite consisted of four rolls, measuring approximately 15-feet by 310-feet. The geonet met the specifications listed in Table 2. Product information is included in Attachment E.



**Table 2.**  
**Geonet Composite Acceptance Criteria**

<b>Conformance Test Required ASTM Designation</b>	<b>ASTM Designation</b>	<b>Units</b>	<b>Type of Criterion</b>	<b>Acceptable Value</b>
Ply Adhesion	ASTM D-413	lb./in.	Minimum	1.0
Carbon Black	ASTM D-1603	%	Minimum	2.0
Density	ASTM D-1505	g/cm <sup>3</sup>	Minimum	0.94
Thickness	ASTM D-5199	Mils.	Range	330+-30
Tensile Strength	ASTM D-5035	lb./in	Minimum	75
<b>Geotextile Component</b>				
Fabric Weight	ASTM D-5261	oz/yd <sup>2</sup>	Minimum	8.0/16.0
Grab Strength	ASTM D-4632	lbs.	Minimum	220/390
Puncture Resistance	ASTM D-4833	lbs.	Minimum	120/240
Water Flow Rate	ASTM D-4491	gpm/ft <sup>2</sup>	Minimum	95/45
Apparent Opening Size	ASTM D-4751	US Sieve Size	Minimum	80/100
Permittivity	ASTM D-4491	sec <sup>-1</sup>	Minimum	1.20/0.50
Notes: Values are based on discussions with acceptable manufacturers and represent production values at time of manufacturing.				

The geonet composite was installed over the geomembrane liner to provide drainage and prevent damage from the overlying soil layer(s). The geonet composite was deployed using a spreader bar attached to an excavator. Seaming of the geonet composite was accomplished by using nylon ties spaced a maximum of 5 feet apart. In addition, the geotextile component of the geonet composite was heat seamed to provide additional strength and to prevent intrusion from overlying soils.

During geonet composite placement and seaming, the CQA representative performed the following work:

- Inspected the geonet composite for defects in workmanship or materials and for the presence of potentially harmful foreign objects (e.g. needles).
- Verified repairs were made in accordance with manufacturer's recommendations and industry standards.
- Verified seams were overlapped and joined in accordance with the technical specifications and manufacturer's instructions.
- Observed the geonet composite after installation
- Verified the geonet composite was deployed, placed, and seamed in a manner that did not damage underlying materials.

## Geotextile Filter Installation

Approximately 3,000 SF of 6-oz./yd<sup>2</sup> separation geotextile was installed. Prior to installation of the geotextile, quality control and conformance test results were reviewed. The geotextile filter met the project specifications listed in Table 3. Product information is included in Attachment F.

**Table 3.  
Geotextile Filter Acceptance Criteria**

Conformance Test Required	ASTM Designation	Minimum Test Frequency	Units	Type of Criterion	Acceptable Value
Apparent Opening Size	ASTM D-4751	1/100,000 SF	mm	Maximum	0.21
Grab Tensile Strength	ASTM D-4632	1/100,000 SF	lb.	Maximum	160
Break Elongation	ASTM D-4632	1/100,000 SF	%	Maximum	50
Mass per Unit Area (weight)	ASTM D-5261	1/100,000 SF	oz./yd <sup>2</sup>	Minimum	6.0
Permittivity	ASTM D-4491	1/100,000 SF	gals/min/ft <sup>2</sup>	Minimum	1.6
CBR Puncture Resistance	ASTM D-6241	1/100,000 SF	lb.	Minimum	450
Trapezoidal tear	ASTM D-4533	1/100,000 SF	lb.	Minimum	65
Water Flow Rate	ASTM D-449	1/100,000 SF	gpm/ft <sup>2</sup>	Minimum	125

Notes:  
Values are based on discussions with acceptable manufacturers and represent production values at time of manufacturing.

The geotextile was installed to tie the geonet composite into the existing cover system separation geotextile. The geotextile was installed to ensure that as overlying soils were placed, a soil dam did not form in the geonet composite or existing drainage layer materials. The geotextile was placed between the two layers and heat seamed to the respective layers. Where possible, the existing separation geotextile was tied into the geonet composite directly. In addition, the geotextile was installed over the drain rock described above.

During geotextile placement and installation, CQA representative performed the following:

- Observed excavation and cleaning of the existing geotextile(s) and drainage layer.
- Verified that the existing drainage layer was not obstructed by soils or other deleterious materials.
- Verified that geotextiles were deployed and seamed in a manner that did not damage underlying layers.

## **5 MISCELLANEOUS SITE WORK**

This section describes work performed and the CQA activities and procedures used for miscellaneous site improvements including landfill gas extraction well abandonment and surveying.

### **Landfill Gas Extraction Well Abandonment**

During excavation of the west sinkhole, landfill gas extraction well N-61 was damaged at the well head. As the well had not been connected to the landfill gas collection and control system since 2009, the decision to abandon the well was made by the Engineer and CQA representative. To abandon the well, the well casing was excavated and cut below the upper bentonite well seal, approximately 2 feet below the geomembrane. The 3-inch diameter PVC well casing was backfilled with hydrated bentonite hole plug. After the casing was grouted, the well casing was capped and the upper bentonite seal was replaced.

Abandonment of the extraction well was completed prior to placement and installation of the geomembrane. Abandonment of the well was completed under the supervision of a Professional Engineer (PE) registered in Washington State. Documentation of the well abandonment is included in Attachment G.

### **Surveying**

A survey of the excavated area and drainage ditch was performed to support construction activities and document the as-built conditions of the repairs. The survey was completed by Environmental Information Logistics, LLC (EIL), 1406 12<sup>th</sup> Street, Suite 104, Hood River, Oregon 97031. Survey records were used to create the drawings provided in Attachment A.

## 6 STATEMENT OF COMPLIANCE

A CQA program was implemented by SCS during repair of the south slope cover system at the Hidden Valley Landfill. The CQA program, which included the observation and testing of the constructed components of the cover system, documentation of the work completed in accordance with the work plan and design intent of the original cover system. No significant modifications to the CQA testing program were required for this project.

If you have any questions or comments regarding the information or conclusions presented above, please do not hesitate to contact SCS Engineers.

Sincerely,



Kevin Lakey, LHG, PE  
Vice President  
**SCS ENGINEERS**



Sam Adlington, EIT  
Staff Engineer  
**SCS ENGINEERS**

Attachments:

- Attachment A: Figures
- Attachment B: Photographs
- Attachment C: Geomembrane Quality Control Data
- Attachment D: Geomembrane Installation Data
- Attachment E: Geonet Composite Quality Control Data
- Attachment F: Geotextile Quality Control Data
- Attachment G: Landfill Gas Well Abandonment

cc: Mohsen Kourdehar, Ecology  
Andy Comstock, TPCHD  
Rick Johnston, Pierce County  
George Duvendack, LRI  
Jerry Reid, Glacier Construction Services



# Attachment A

## Figures



**LEGEND**

- GP-14 ● LANDFILL GAS MONITORING PROBE
- N41 ● LANDFILL GAS EXTRACTION WELL
- CS-3 □ LANDFILL GAS CONDENSATE KNOCK-OUT
- ⊗ LANDFILL GAS FLOW CONTROL VALVE



**SITE PLAN**

SCALE: 1" = 40'

**LOCATION MAP**

SCALE: 1" = 600'

**SCS ENGINEERS**  
 Environmental Consultants and Contractors  
 2405 140th Avenue NE, Suite 107  
 Bellevue, Washington 98005  
 (425) 746-4600 FAX: (425) 746-6747

PROJ. NO. 04214002.04	DWN. BY: LEL	ACAD FILE: FIG 1 2014 Repair Area
DSN. BY: KGL	CHK. BY: KGL	APP. BY: KGL

Pierce County  
 Recycling, Composting  
 and Disposal, LLC dba  
 LRI

SHEET TITLE	2014 REPAIR AREA
PROJECT TITLE	HIDDEN VALLEY LANDFILL PIERCE COUNTY, WASHINGTON

NO.	REVISION	DATE

DATE: DECEMBER 2014  
 SCALE: AS SHOWN  
 FIGURE NO. **1**





Attachment B

Photographs



Hidden Valley Landfill  
South Slope Repair Area



2010, April 16, viewing east.



2011, July 15, viewing east.

Hidden Valley Landfill  
South Slope Repair Area



2012, May 23, viewing east.



2013, October 16, viewing east.

Hidden Valley Landfill  
South Slope Repair Area



2014, March 4, viewing east.



2014, May 12, viewing west. Removal of temporary plastic cover.

Hidden Valley Landfill  
South Slope Repair Area



2014, May 12. Initial removal of cover soils, east sinkhole.



2014, May 13. Continuing removal of cover soils, east sinkhole.

Hidden Valley Landfill  
South Slope Repair Area



2014, May 13. East sinkhole.



2014, May 13. Initial excavation at west sinkhole.

Hidden Valley Landfill  
South Slope Repair Area



2014, May 14. Excavation at west sinkhole; viewing east.



2014, May 14. Excavation at west sinkhole; viewing west.



Hidden Valley Landfill  
South Slope Repair Area



2014, May 15. Excavation at west sinkhole.



2014, May 15. Backfill placement at east sinkhole.

Hidden Valley Landfill  
South Slope Repair Area



2014, May 16. Geomembrane placement; east sinkhole



2014, May 16. Geomembrane placement; west sinkhole

Hidden Valley Landfill  
South Slope Repair Area



2014, May 16. Geonet composite installation; east sinkhole



2014, May 16. Geonet composite installation; west sinkhole

Hidden Valley Landfill  
South Slope Repair Area



2014, May 22. Additional excavation to re-establish drainage.



2014, May 29. Additional excavation to re-establish drainage.

Hidden Valley Landfill  
South Slope Repair Area



2014, May 30. Site Overview.



2014, May 30. Preparing subgrade for geomembrane placement.

Hidden Valley Landfill  
South Slope Repair Area



2014, May 30. Geomembrane installation.



2014, May 30. Geomembrane installation.

Hidden Valley Landfill  
South Slope Repair Area



2014, June 2. Placement of drain rock within surface drainage feature.



2014, June 2. Placement of geotextile filter over drain rock.

Hidden Valley Landfill  
South Slope Repair Area



2014, June 3. Placement of cover soil.



2014, June 3. Placement of cover soil.



## Attachment C

### Geomembrane Quality Control Data





Project Name : MARMATH, ND  
 Project Number : C-4507

Reference Number : 106163  
 Invoice Number : 213006

Roll Number	Product Code	Resin Lot Number	Manufactured Date	Resin Melt Index 190/2.16 g/10 min D1238	Resin Density g/cc D1505	OIT Spec Result min D3895	HPOIT Spec Result min D5885	ESCR SP-NCTL Spec Roll Tested hours D5397
5-00732	Solmax 460T-1000	H8232084	18-Jun-13	0.09	0.937	100 > 120		>400 5-00689 CERTIFIED
5-00733	Solmax 460T-1000	H8232084	18-Jun-13	0.09	0.937	100 > 120		>400 5-00689 CERTIFIED
5-00734	Solmax 460T-1000	H8232084	18-Jun-13	0.09	0.937	100 > 120		>400 5-00689 CERTIFIED
5-00737	Solmax 460T-1000	H8232084	18-Jun-13	0.09	0.937	100 > 120		>400 5-00689 CERTIFIED
5-00738	Solmax 460T-1000	H8232084	18-Jun-13	0.09	0.937	100 > 120		>400 5-00689 CERTIFIED
5-00739	Solmax 460T-1000	H8232084	19-Jun-13	0.09	0.937	100 > 120		>400 5-00689 CERTIFIED
5-00746	Solmax 460T-1000	H8232084	19-Jun-13	0.09	0.937	100 > 120		>400 5-00689 CERTIFIED
<b>5-00748</b>	<b>Solmax 460T-1000</b>	<b>H8232084</b>	<b>19-Jun-13</b>	<b>0.09</b>	<b>0.937</b>	<b>100 &gt; 120</b>		<b>&gt;400 5-00689 CERTIFIED</b>
5-00755	Solmax 460T-1000	H8232083	19-Jun-13	0.08	0.937	100 > 120		>400 2-72432 CERTIFIED
5-00757	Solmax 460T-1000	H8232083	20-Jun-13	0.08	0.937	100 > 120		>400 2-72432 CERTIFIED
5-00759	Solmax 460T-1000	H8232083	20-Jun-13	0.08	0.937	100 > 120		>400 2-72432 CERTIFIED

Quantity (rolls) : **11**

Solmax, 2801 Boul. Marie-Victorin, Varennes, Qc, Canada, J3X 1P7  
 Tél.: 1-450-929-1234 • Fax.: 1-450-929-2547 • www.solmax.com



Project Name MARMATH, ND

Reference Number : 106163

Project Number : C-4507

Invoice Number : 213006

Product Solmax 460T-1000

Properties	Thickness ave / min.	Geo- membrane Density	Carbon Black Content	Carbon Black Dispersion	Tensile				Tear Resist.	Puncture Resist.	Dimension. Stability	Asperity Height in / out
					Yield Strength	Elong.	Break Strength	Elong.				
Unit	mils	g/cc	%	Cat. 1 and 2	ppi	%	ppi	%	lbs	lbs	%	mils
Test Method	D5994	D1505/D792	D4218	D5596	D6693				D1004	D4833	D1204	D7466
Frequency	Each roll	1/2 ro	1/2 ro	1/6 ro	1/2 ro				1/6 ro	1/6 ro	1/6 ro	Each roll
Specification	57 / 51	≥ 0.940	2.0 - 3.0	Cat. 1 - Cat. 2	132	13	132	150	45	120	± 2	15
<b>5-00732</b> MD XD	57 / 55	0.946	2.28	10/10 Views	179.6 182.0	14.8 15.7	227 185	556 389	55.3 63.0	164.3	0.26 0.08	21.1 / 30.1
<b>5-00733</b> MD XD	59 / 57	0.946	2.28	10/10 Views	179.6 182.0	14.8 15.7	227 185	556 389	55.3 63.0	164.3	0.26 0.08	24.5 / 22.8
<b>5-00734</b> MD XD	61 / 58	0.946	2.58	10/10 Views	179.6 182.0	14.8 15.7	227 185	556 389	55.3 63.0	164.3	0.26 0.08	21.3 / 24.6
<b>5-00737</b> MD XD	61 / 57	0.950	2.72	10/10 Views	171.1 184.1	16.3 14.9	265 217	650 570	53.8 60.0	166.6	0.26 0.08	16.5 / 22.3
<b>5-00738</b> MD XD	59 / 54	0.950	2.72	10/10 Views	171.1 184.1	16.3 14.9	265 217	650 570	53.8 60.0	166.6	0.26 0.08	16.5 / 24.4
<b>5-00739</b> MD XD	59 / 57	0.950	2.71	10/10 Views	170.3 177.3	16.4 14.3	222 179	548 344	53.8 60.0	166.6	0.26 0.08	16.5 / 29.6
<b>5-00746</b> MD XD	58 / 56	0.947	2.68	10/10 Views	172.0 173.0	16.5 14.5	242 202	598 529	53.6 58.6	165.4	0.26 0.08	16.8 / 19.0
<b>5-00748</b> MD XD	59 / 55	0.947	2.36	10/10 Views	162.0 170.9	17.0 15.1	227 208	552 572	52.5 54.9	156.1	-0.37 0.01	16.5 / 16.8
<b>5-00755</b> MD XD	59 / 56	0.947	2.40	10/10 Views	166.4 166.3	16.1 15.1	227 208	560 541	51.4 54.8	162.5	-0.39 0.06	17.1 / 18.3
<b>5-00757</b> MD XD	59 / 54	0.949	2.98	10/10 Views	171.5 174.0	16.5 15.7	232 188	565 470	52.9 57.0	162.0	-0.51 0.09	16.8 / 18.0
<b>5-00759</b> MD XD	59 / 57	0.949	2.19	10/10 Views	164.4 160.5	16.3 15.4	262 235	660 630	52.9 57.0	162.0	-0.51 0.09	16.7 / 17.0

## Certificate of Analysis


Shipped To: SOLMAX 2801 BOUL MARIE-VICTORIN VARENNES QC J3X 1P7 CANADA  Recipient: Giguere Fax:	Delivery #: 88648988 PO #: 110259-0 Weight: 190200 LB Ship Date: 05/10/2013 Package: BULK Mode: Hopper Car Car #: CHVX898234 Seal No: 309437
---	---

Product:  
 MARLEX POLYETHYLENE K306 BULK  
 Additive levels have been tested and meet minimum the specification for this lot.  
 As a result, Standard OIT (by ASTM D 3895) is greater than 120 minutes (nominal value, not tested on every lot).  
 As a result, High Pressure OIT (by ASTM D 5885) is greater than 1000 minutes (nominal value, not tested on every lot).

Lot Number: H8232084

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.090	g/10mi
HLMI Flow Rate	ASTM D1238	10.60	g/10mi
Density	D1505 or D4883	0.9370	g/cm3
Production Date		04/28/2013	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP (CPChem).  
**However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.**



Troy Griffin  
 Quality Systems Coordinator

For CoA questions contact Customer Service Representative at 800-231-1212

Solmax International Inc., 2801 Boul. Marie-Victorin, Varennes, Qc., Canada, J3X 1P7  
 Tel.: (450) 929-1234 Fax: (450) 929-2550 www.solmax.com

PROPERTY	TEST METHOD	FREQUENCY <sup>(1)</sup> UNIT Imperial	Solmax 420-1000	Solmax 430-1000	Solmax 440-1000	Solmax 460-1000	Solmax 480-1000	Solmax 500-1000	Solmax 520-1000
<b>SPECIFICATIONS</b>									
Thickness (min. avg.)	ASTM D-5199	Every roll	20.0	30.0	40.0	60.0	80.0	100.0	120.0
Thickness (min.)	ASTM D-5199	Every roll	18.0	27.0	36.0	54.0	72.0	90.0	108.0
Resin Density	ASTM D-1505	1/Batch	> 0.932	> 0.932	> 0.932	> 0.932	> 0.932	> 0.932	> 0.932
Melt Index - 190/2.16 (max.)	ASTM D-1238	1/Batch	1.0	1.0	1.0	1.0	1.0	1.0	1.0
Sheet Density (8)	ASTM D-1505	Every 2 rolls	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940
Carbon Black Content (9)	ASTM D-4218	Every 2 rolls	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0
Carbon Black Dispersion	ASTM D-5596	Every 6 rolls	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2
OIT - standard (avg.)	ASTM D-3895	1/Batch	100	100	100	100	100	100	100
<b>Tensile Properties (min. avg.) (2)</b>									
Strength at Yield	ASTM D-6693	Every 2 rolls	40	66	84	130	177	210	252
Elongation at Yield			12	13	13	13	13	12	12
Strength at Break			76	122	162	243	326	380	456
Elongation at Break			600	700	700	700	700	700	700
Tear Resistance (min. avg.)	ASTM D-1004	Every 6 rolls	13	21	28	42	57	70	84
Puncture Resistance (min. avg.)	ASTM D-4833	Every 6 rolls	36	60	80	122	155	180	216
Dimensional Stability	ASTM D-1204	Every 6 rolls	± 2	± 2	± 2	± 2	± 2	± 2	± 2
Stress Crack Resistance (SP-NCTL)	ASTM D-5397	1/Batch	400	400	400	400	400	400	400
Oven Aging - % retained after 90 days	ASTM D-5721	Per formulation	80	80	80	80	80	80	80
HP OIT (min. avg.)	ASTM D-5885		80	80	80	80	80	80	80
UV Resistance - % retained after 1600 hr	GRI-GM-11	Per formulation	50	50	50	50	50	50	50
HP-OIT (min. avg.)	ASTM D-5885		50	50	50	50	50	50	50
<b>SUPPLY SPECIFICATIONS</b> (Roll dimensions may vary ±1%)									
Roll Dimension - Width	-		22.3	22.3	22.3	22.3	22.3	22.3	22.3
Roll Dimension - Length	-		1,400	1,000	780	520	400	320	265
Area (Surface/Roll)	-		31,220	20,494	17,394	11,596	8,920	7,136	5,910

**NOTES**

1. Testing frequency based on standard roll dimensions and one batch is approximately 180,000 lbs (or one railcar).
2. Machine Direction (MD) and Cross Machine Direction (XMD or TD) average values should be on the basis of 5 specimens each direction.
8. Correlation table is available for ASTM D792 vs ASTM D1505. Both methods give the same results.
9. Correlation table is available for ASTM D1603 vs ASTM D4218. Both methods give the same results.

\* All values are nominal test results, except when specified as minimum or maximum.

\* The information contained herein is provided for reference purposes only and is not intended as a warranty of guarantee. Final determination of suitability for use contemplated is the sole responsibility of the user. SOLMAX assumes no liability in connection with the use of this information.



**SOLMAX**

# TECHNICAL DATA SHEET

Solmax HDPE Textured - Imperial Values

Solmax International Inc., 2801 Boul. Marie-Victorin, Varennes, Qc., Canada, J3X 1P7  
 Tel.: (450) 929-1234 Fax: (450) 929-2550 www.solmax.com

PROPERTY	TEST METHOD	FREQUENCY <sup>(1)</sup>	UNIT	Solmax 430T-1000	Solmax 440T-1000	Solmax 460T-1000	Solmax 480T-1000	Solmax 500T-1000	Solmax 520T-1000
<b>SPECIFICATIONS</b>									
Thickness (min. avg.)	ASTM D-5994	Every roll	mils	29.0	38.0	57.0	76.0	95.0	114.0
Lowest individual for 8 out of 10 values			mils	27.0	36.0	54.0	72.0	90.0	108.0
Lowest individual for 10 out of 10 values			mils	26.0	34.0	51.0	68.0	85.0	102.0
Asperity Height (min. avg.) (3)	ASTM D-7466	Every roll	mils	10	15	15	15	15	15
Resin Density	ASTM D-1505	1/Batch	g/cc	> 0.932	> 0.932	> 0.932	> 0.932	> 0.932	> 0.932
Melt Index - 190/2.16 (max.)	ASTM D-1238	1/Batch	g/10 min	1.0	1.0	1.0	1.0	1.0	1.0
Sheet Density (8)	ASTM D-1505	Every 2 rolls	g/cc	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940
Carbon Black Content (9)	ASTM D-4218	Every 2 rolls	%	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0
Carbon Black Dispersion	ASTM D-5596	Every 6 rolls	Category	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 / Cat. 2
OIT - standard (avg.)	ASTM D-3895	1/Batch	min	100	100	100	100	100	100
<b>Tensile Properties (min. avg.) (2)</b>									
Strength at Yield	ASTM D-6693	Every 2 rolls	ppi	66	88	132	176	210	252
Elongation at Yield			%	12	12	13	13	12	13
Strength at Break			ppi	66	88	132	167	150	252
Elongation at Break			%	150	150	150	150	100	150
Tear Resistance (min. avg.)	ASTM D-1004	Every 6 rolls	lbf	23	30	45	60	70	84
Puncture Resistance (min. avg.)	ASTM D-4833	Every 6 rolls	lbf	60	90	120	150	150	180
Dimensional Stability	ASTM D-1204	Every 6 rolls	%	± 2	± 2	± 2	± 2	± 2	± 2
Stress Crack Resistance (SP-NCTL)	ASTM D-5397	1/Batch	hr	400	400	400	400	400	400
Oven Aging - % retained after 90 days	ASTM D-5721	Per formulation	%	80	80	80	80	80	80
HP OIT (min. avg.)	ASTM D-5885	Per formulation	%	50	50	50	50	50	50
UV Resistance - % retained after 1600 hr	GRI-GM-11	Per formulation	%	50	50	50	50	50	50
HP-OIT (min. avg.)	ASTM D-5885		%	50	50	50	50	50	50
<b>SUPPLY SPECIFICATIONS</b> (Roll dimensions may vary ± 1%)									
Roll Dimension - Width	-		ft	22.3	22.3	22.3	22.0	22.0	22.0
Roll Dimension - Length	-		ft	1,000	780	540	420	320	265
Area (Surface/Roll)	-		sf	22,300	17,394	12,042	9,240	7,040	5,830

**NOTES**

1. Testing frequency based on standard roll dimensions and one batch is approximately 180,000 lbs (or one railcar).
2. Machine Direction (MD) and Cross Machine Direction (XMD or TD) average values should be on the basis of 5 specimens each direction.
3. Of 10 readings; 8 out of 10 must be >7 mils (0.18 mm), and lowest individual reading must be >5 mils (0.13 mm). ASTM D7466 is identical to GRI-GMI2.
8. Correlation table is available for ASTM D792 vs ASTM D1505. Both methods give the same results.
9. Correlation table is available for ASTM D1603 vs ASTM D4218. Both methods give the same results.

\* All values are nominal test results, except when specified as minimum or maximum.

\* The information contained herein is provided for reference purposes only and is not intended as a warranty of guarantee. Final determination of suitability for use contemplated is the sole responsibility of the user. SOLMAX assumes no liability in connection with the use of this information.



# TECHNICAL DATA SHEET

## Solmax HDPE Single-Sided Textured - Imperial Values

Solmax International Inc., 2801 Boul. Marie-Victorin, Varennes, Qc., Canada, J3X 1P7  
 Tel.: (450) 929-1234 Fax: (450) 929-2550 www.solmax.com

PROPERTY	TEST METHOD	FREQUENCY <sup>(1)</sup>	UNIT	Solmax 430ST-1000	Solmax 440ST-1000	Solmax 460ST-1000	Solmax 480ST-1000	Solmax 500ST-1000	Solmax 520ST-1000
<b>SPECIFICATIONS</b>									
Thickness (min. avg.)	ASTM D-5994	Every roll	mils	28.5	38.0	57.0	76.0	95.0	114.0
Lowest individual for 8 out of 10 values			mils	27.0	36.0	54.0	72.0	90.0	108.0
Lowest individual for 10 out of 10 values			mils	26.0	34.0	51.0	68.0	85.0	102.0
Asperity Height (min. avg.) (3)	ASTM D-7466	Every roll	mils	10	15	15	15	15	15
Resin Density	ASTM D-1505	1/Batch	g/cc	> 0.932	> 0.932	> 0.932	> 0.932	> 0.932	> 0.932
Melt Index - 190/2.16 (max.)	ASTM D-1238	1/Batch	g/10 min	1.0	1.0	1.0	1.0	1.0	1.0
Sheet Density (8)	ASTM D-1505	Every 2 rolls	g/cc	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940	≥ 0.940
Carbon Black Content (9)	ASTM D-4218	Every 2 rolls	%	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0	2.0 - 3.0
Carbon Black Dispersion	ASTM D-5596	Every 6 rolls	Category	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 & Cat. 2	Cat. 1 / Cat. 2
OIT - standard (avg.)	ASTM D-3895	1/Batch	min	100	100	100	100	100	100
<b>Tensile Properties (min. avg.) (2)</b>									
Strength at Yield	ASTM D-6693	Every 2 rolls	ppi	63	88	132	176	210	252
Elongation at Yield			%	12	13	13	13	12	13
Strength at Break			ppi	46	88	132	167	150	252
Elongation at Break			%	100	150	150	150	100	150
Tear Resistance (min. avg.)	ASTM D-1004	Every 6 rolls	lbf	21	30	45	60	70	84
Puncture Resistance (min. avg.)	ASTM D-4833	Every 6 rolls	lbf	45	90	120	150	150	180
Dimensional Stability	ASTM D-1204	Every 6 rolls	%	± 2	± 2	± 2	± 2	± 2	± 2
Stress Crack Resistance (SP-NCTL)	ASTM D-5397	1/Batch	hr	400	400	400	400	400	400
Oven Aging - % retained after 90 days	ASTM D-5721	Per formulation	%	80	80	80	80	80	80
HP OIT (min. avg.)	ASTM D-5885	Per formulation	%	50	50	50	50	50	50
UV Resistance - % retained after 1600 hr	GRI-GM-11	Per formulation	%	50	50	50	50	50	50
HP-OIT (min. avg.)	ASTM D-5885		%	50	50	50	50	50	50
<b>SUPPLY SPECIFICATIONS</b> (Roll dimensions may vary ± 1%)									
Roll Dimension - Width	-		ft	22.3	22.3	22.3	22.0	22.0	22.0
Roll Dimension - Length	-		ft	1,000	780	560	440	320	265
Area (Surface/Roll)	-		sf	22,300	17,394	12,488	9,680	7,040	5,830

### NOTES

1. Testing frequency based on standard roll dimensions and one batch is approximately 180,000 lbs (or one railcar).
2. Machine Direction (MD) and Cross Machine Direction (XMD or TD) average values should be on the basis of 5 specimens each direction.
3. Of 10 readings; 8 out of 10 must be >7 mils (0.18 mm), and lowest individual reading must be >5 mils (0.13 mm). ASTM D7466 is identical to GRI-GMI2.
8. Correlation table is available for ASTM D792 vs ASTM D1505. Both methods give the same results.
9. Correlation table is available for ASTM D1603 vs ASTM D4218. Both methods give the same results.

\* All values are nominal test results, except when specified as minimum or maximum.


\* The information contained herein is provided for reference purposes only and is not intended as a warranty of guarantee. Final determination of suitability for use contemplated is the sole responsibility of the user. SOLMAX assumes no liability in connection with the use of this information.



## Attachment D

### Geomembrane Installation Data






Legend:

- Destructive Test/Repair
- Extrusion Weld



**Hidden Valley Landfill - Repair 1**  
As-built 60-mil textured HDPE liner Panel Layout


SHEET NO.  
**1 of 3**



**NORTHWEST LININGS &  
GEOTEXTILE PRODUCTS, Inc.**

www.northwestlinings.com  
21000 77TH AVE. SOUTH  
KENT, WA. 98032  
(253) 872-0244 (253) 872-0245 FAX

JOB NAME:	Hidden Valley Landfill - Repairs		
JOB NO.	T 1 4 0 9 9		
DATE:	6 17 14	CHECKED:	KL
BY:	TS	SCALE:	AS SHOWN




Legend:

- Destructive Test/Repair
- Extrusion Weld



**Hidden Valley Landfill - Repair 2**  
As-built 60-mil textured HDPE liner Panel Layout


SHEET NO.  
**2 of 3**



**NORTHWEST LININGS &  
GEOTEXTILE PRODUCTS, Inc.**

www.northwestlinings.com  
21000 77TH AVE. SOUTH  
KENT, WA. 98032  
(253) 872-0244 (253) 872-0245 FAX

JOB NAME:	Hidden Valley Landfill - Repairs		
JOB NO.	T 1 4 0 9 9		
DATE:	6 17 14	CHECKED:	KL
BY:	TS	SCALE:	AS SHOWN



Legend:  
 ■ - Destructive Test/Repair  
 - - - Extrusion Weld




**Hidden Valley Landfill - Repair 3**

As-built 60-mil textured HDPE liner Panel Layout

**NORTHWEST LININGS & GEOTEXTILE PRODUCTS, Inc.**  
 www.northwestlinings.com  
 21000 77TH AVE. SOUTH  
 KENT, WA. 98032  
 (253) 872-0244 (253) 872-0245 FAX

DETAIL



SHEET NO.

**3 of 3**

JOB NAME:	Hidden Valley Landfill - Repairs		
JOB NO.	T 1 4 0 9 9		
DATE:	6 17 14	CHECKED:	KL
BY:	TS	SCALE:	AS SHOWN



**NORTHWEST LININGS &  
GEOTEXTILE PRODUCTS, Inc.**

*"Helping to Protect the Environment"*

21000 77th Avenue South  
Kent, WA 98032  
(253) 872-0244 / (800) 729-6954  
FAX: (253) 872-0245

Date: 5/16/2014  
Job #: T14099

### Panel Placement Form

Project Name: HIDDEN VALLEY LF  
Project Location: PUYALLUP WA  
Project Description: REPAIRS 1,2,&3  
Project Manager: KA

Supervisor: R ARELLANO / R CRUZ  
Engineer: JERRY R  
Contractor: GLACIER CONST.  
Contact: JERRY R

Material: 60-MIL HDPE TEXT.

Date	Panel #	Length	Width	Roll Number	Panel Location / Comment
5/16/14	1	38'	22.3	748	S-N
5/16/14	2	39'	22.3	748	S-N
5/16/14	3	36'	22.3	748	S-N
5/16/14	4	22'	8'	748	AT WEST END
5/16/14	1	30'	22.3	748	S-N
5/16/14	2	22'	5'	748	AT WEST END
5/30/14	1	144'	22.3	748	

Notes: \_\_\_\_\_  
\_\_\_\_\_



**NORTHWEST LININGS & GEOTEXTILE PRODUCTS, Inc.**  
 "Helping to Protect the Environment"  
 21000 77th Avenue South  
 Kent, WA 98032  
 (253) 872-0244 / (800) 729-6954  
 FAX: (253) 872-0245

Date: 5/16/2014  
 Job #: T14099

## Geomembrane Fusion Weld Trial Log

Project Name: HIDDEN VALLEY LF  
 Project Location: PUYALLUP WA  
 Project Description: REPAIRS 1,2,&3  
 Project Manager: KA

Supervisor: R ARELLANO / R CRUZ  
 Engineer: JERRY R  
 Contractor: GLACIER CONSTRUCTION  
 Contact: JERRY R

Material: 60-MIL HDPE TEXT.

Date/Time	Seamer Initials	Machine Number	Wedge Welder		Extruder		Track Peel Values			Tensile Value		
			Wedge Temp	Nip Roller Speed	Barrel Temp	Preheat Temp	In-side	Out-side	Pass/Fail	LBS/Inch	Rate	Pass/Fail
5/16/2014 AM	RT	373			500	440		105	Pass	176	2 F/M	Pass
Comments: <u>60-MIL HDPE TEXT.</u>								109	Pass	184	2 F/M	Pass
								107	Pass	98	2 F/M	Pass
							Ambient Temp: <u>55</u>					
5/16/2014 PM	RT/JM	373			500	430		116	Pass	166	2 F/M	Pass
Comments: <u>60-MIL HDPE TEXT.</u>								127	Pass	157	2 F/M	Pass
								117	Pass	163	2 F/M	Pass
							Ambient Temp: <u>65</u>					
5/30/2014 11:37AM	MCV	507			500	500	123	117	Pass	156		Pass
Comments: <u>60-MIL HDPE SM.</u>								127	Pass	155		Pass
										145		Pass
							Ambient Temp: _____					
Comments: _____												
							Ambient Temp: _____					
Comments: _____												
							Ambient Temp: _____					
Comments: _____												
							Ambient Temp: _____					
Comments: _____												
							Ambient Temp: _____					
Comments: _____												



**NORTHWEST LININGS & GEOTEXTILE PRODUCTS, Inc.**  
 "Helping to Protect the Environment"  
 21000 77th Avenue South  
 Kent, WA 98032  
 (253) 872-0244 / (800) 729-6954  
 FAX: (253) 872-0245

Date: 5/16/2014  
 Job #: T14099

## Panel Seaming Form

Project Name:           HIDDEN VALLEY LF            
 Project Location:           PUYALLUP WA            
 Project Description:           REPAIRS 1,2,&3            
 Project Manager:           KA          

Supervisor:           R ARELLANO / R CRUZ            
 Engineer:           JERRY R            
 Contractor:           GLACIER CONST.            
 Contact:           JERRY R          

Material:   60-MIL HDPE TEXT.  

Date/Time	Seam Number	Panel Number	Seam Length	Seamer Initials	Machine Number	Machine Temp	Ambient Temp	Weather / Comments
5/16/14 AM	1	P-3/P-2	37'	RT	373	500	60	P/C,S-N
5/16/14 AM	2	P-2/P-1	38'	RT	373	500	60	P/C,S-N
5/16/14 AM	3	P-1/P-4	24'	RT	373	500	60	P/C,S-N
5/16/14 PM	1	P-1/P-2	24'	RT	373	500	65	P/C,N-S
5/30/14 12:45PM	1	1&EXISTING	313'	MCV	507	500	500	PERIMETER EXTRUSION WELD





**NORTHWEST LININGS & GEOTEXTILE PRODUCTS, Inc.**  
*"Helping to Protect the Environment"*  
 21000 77th Avenue South  
 Kent, WA 98032  
 (253) 872-0244 / (800) 729-6954  
 FAX: (253) 872-0245

Date: 5/16/2014  
 Job #: T14099

## Destructive Testing Form

Project Name: HIDDEN VALLEY LF  
 Project Location: PUYALLUP WA  
 Project Description: REPAIRS 1,2,&3  
 Project Manager: KA

Supervisor: R ARELLANO / R CRUZ  
 Engineer: JERRY R  
 Contractor: GLACIER CONST.  
 Contact: JERRY R

Material: 60-MIL HDPE TEXT.

Date/Time	Seam #	Sample I.D.	Tester Initials	Machine Number	Track Peel Values			Tensile Value			Lab	
					In-side	Out-side	Pass/Fail	LBS/Inch	Rate	Pass/Fail	Pass / Fail	Peel/Tensile
5/16/2014 PM	P-1/E-L	DS-1			108	Pass	157	2 F/M	Pass			
Comments: 60-MIL HDPE TEXT.					106	Pass	158	2 F/M	Pass			
					82	Pass	150	2 F/M	Pass			
5/16/2014 PM	P-2/P-3	DS-2			100	Pass	166	2 F/M	Pass			
Comments: 60-MIL HDPE TEXT.					102	Pass	157	2 F/M	Pass			
					114	Pass	163	2 F/M	Pass			
5/16/2014 PM	P-2/E-L	DS-1			103	Pass	134	2 F/M	Pass			
Comments: 60-MIL HDPE TEXT.					104	Pass	128	2 F/M	Pass			
					90	Pass	135	2 F/M	Pass			
5/30/2014 2:30PM	1<EXISTING	DS-4	RC	747	69	Pass	72	Pass				
Comments: 60-MIL HDPE TEXT.					91	Pass	72	Pass				
					80	Pass	72	Pass				
Comments:												
Comments:												
Comments:												
Comments:												



**NORTHWEST LININGS &  
GEOTEXTILE PRODUCTS, Inc.**  
*"Helping to Protect the Environment"*  
 21000 77th Avenue South  
 Kent, WA 98032  
 (253) 872-0244 / (800) 729-6954  
 FAX: (253) 872-0245

Date: 5/16/2014  
 Job #: T14099

## Repair Report

Project Name: HIDDEN VALLEY LF  
 Project Location: PUYALLUP WA  
 Project Description: REPAIRS 1,2,&3  
 Project Manager: KA

Supervisor: R ARELLANO / R CRUZ  
 Engineer: JERRY R  
 Contractor: GLACIER CONST.  
 Contact: JERRY R

Date	Repair ID#	Panel/ Seam#	Extruder Number	Operator Initials	Type of Repair/Detail/Location (I.E... DT Patch, Rock Hole, Burn Out, Failed Seam, ETC...)	V-Box Pass/Fail
5/16/14	1	P-1/E-L	373	RT	DS-1, 1'X3' PATCH TIE IN WITH E-L	Pass
5/16/14	2	P-2/P-3	373	RT	DS-2, 1'X3' PATCH AT N END	Pass
5/16/14	1	P-2/E-L	373	RT	DS-1, 1'X3' PATCH AT S END WITH- E-L	Pass
5/30/14	1	1	507	MCV	17' EXT WELD ON RELEASE CUT 5' FROM N END	Pass
5/30/14	2	1<EXISTING	507	MCV	3'X3' PATCH OVER DS-4, 10' FROM S BERM	Pass



Date: 2014-05-20

**Mail To:**  
**Sam Adlington**  
**SCS Engineers**  
**2405 140 Ave., NE #107**  
**Bellevue , WA , 98005**

**Bill To:**  
  
**SCS Engineers**  
**04214002.04**

e-mail:  
sadlington@scsengineers.com klakey@scsengineers.com

Dear Mr. Adlington,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

**Project:** **HVL Cover Repair**  
  
TRI Job Reference Number: **13220**  
  
Material(s) Tested: (3) Single Extrusion Weld Seam(s)  
  
Test(s) Requested: SAME DAY Peel and Shear  
(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:	
AD	Adhesion Failure (100% Peel)
BRK	Break in sheeting away from Seam edge.
SE	Break in sheeting at edge of seam.
AD-BRK	Break in sheeting after some adhesion failure - partial peel.
SIP	Separation in the plane of the sheet (leaving the bond intact).
FTB	Film tearing bond (all non "AD" failures).
NON-FTB	100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Jennifer Tenney  
Project Manager  
Geosynthetic Services Division  
<http://www.geosyntheticstestinc.com>

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS - SINGLE TRACK

TRI Client: SCS Engineers

Project: HVL Cover Repair

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 13220

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
<b>Sample ID: DS-1   Weld: Single Extrusion</b>						
<b>Side: Peel</b>						<b>Peel</b>
Peel Strength (ppi)	106	113	109	100	104	<b>106</b>
Peel Incursion (%)	<5	<5	10	<5	<5	
Peel Locus Of Failure Code	SE	SE	AD-BRK	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	175	166	165	169	166	<b>168</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
<b>Sample ID: DS-2   Weld: Single Extrusion</b>						
<b>Side: Peel</b>						<b>Peel</b>
Peel Strength (ppi)	85	99	98	109	91	<b>96</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	168	166	175	177	165	<b>170</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
<b>Sample ID: DS-3   Weld: Single Extrusion</b>						
<b>Side: Peel</b>						<b>Peel</b>
Peel Strength (ppi)	106	117	100	105	130	<b>112</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	168	166	168	163	178	<b>169</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



Date: 2014-06-03

Mail To:

Sam Adlington
SCS Engineers
2405 140 Ave., NE #107
Bellevue, WA, 98005

Bill To:

SCS Engineers
4214002.04

e-mail:
sadlington@scsengineers.com klakey@scsengineers.com

Dear Mr. Adlington,

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project: HVL Cover Repair
TRI Job Reference Number: 13220
Material(s) Tested: (1) Single Extrusion Weld Seam(s)
Test(s) Requested: SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)

Table with 2 columns: Codes and descriptions. Codes include AD, BRK, SE, AD-BRK, SIP, FTB, NON-FTB.

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Jennifer T. Tenney (handwritten signature)

Jennifer Tenney
Project Manager
Geosynthetic Services Division
www.GeosyntheticTesting.com

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: SCS Engineers

Project: HVL Cover Repair

Material: 40 mil. LLDPE / 60mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)

TRI Log #: 13220

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
<b>Sample ID: DS-4   Weld: Single Extrusion</b>						
<b>Peel</b>						<b>Peel</b>
Peel Strength (ppi)	85	83	84	93	86	<b>86</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	84	83	86	85	82	<b>84</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

## Attachment E

### Geonet Composite Quality Control Data







September 11, 2013  
 Northwest Linings & Geotextile Products, Inc.  
 P.O Box 1248, 21000 77th Ave South  
 Kent, WA, 98032

**Ref. : Sheridan Cell 9 Phase II, WY**  
**Customer P.O. # C-4570**  
**Product : TN 330-2-8/16**

We certify that the TN 330-2-8/16 drainage geocomposite, meets the project requirements as stated in the specifications. The properties listed in this section are:

Property	Test Method	Unit	Required Value		Qualifier
<b>Geonet<sup>3</sup></b>					
Mass per Unit Area	ASTM D 5261	lbs/ft <sup>2</sup>	0.300		Minimum
Thickness	ASTM D 5199	mil	330 +/- 30		Range
Carbon Black	ASTM D 4218	%	2.0		Minimum
Tensile Strength	ASTM D 5035	lbs/in	75		Minimum
Melt Flow	ASTM D 1238 <sup>2</sup>	g/10 min	1.0		Maximum
Density	ASTM D 1505	g/cm <sup>3</sup>	0.94		Minimum
Transmissivity <sup>1</sup>	ASTM D 4716	m <sup>2</sup> /sec	5.0 x 10 <sup>-3</sup>		Minimum
<b>Composite</b>					
Ply Adhesion	ASTM D 7005	lb/in	1.0		MARV <sup>5</sup>
<b>Geotextile<sup>3 &amp; 4</sup></b>					
Fabric Weight	ASTM D 5261	oz/yd <sup>2</sup>	8.0	16.0	MARV
Grab Strength	ASTM D 4632	lbs	220	390	MARV
Grab Elongation	ASTM D 4632	%	50	50	MARV
Tear Strength	ASTM D 4533	lbs	90	150	MARV
Puncture Resistance	ASTM D 4833	lbs	120	240	MARV
Water Flow Rate	ASTM D 4491	gpm/ft <sup>2</sup>	95	45	MARV
Permittivity	ASTM D 4491	sec <sup>-1</sup>	1.26	0.57	MARV
AOS	ASTM D 4751	US Sieve	80	100	MaxARV
UV Resistance	ASTM D 4355	%/hrs	70/500	70/500	MARV

**Notes:**

- 1 Transmissivity measured using water at 21 ± 2 °C (70 ± 4 °F) with a gradient of 0.1 and a confining pressure of 10,000 psf between steel plates after 15 minutes.
- 2 Condition 190/2.16
- 3 Geotextile and Geonet properties are prior to lamination.
- 4 Geotextile data is provided by the supplier.
- 5 MARV is statistically defined as mean minus two standard deviations and it is the value which is exceeded by 97.5% of all the test data.

Sincerely,  
**Nilay Patel**  
 Nilay Patel  
 QA Manager





Product : TN 330-2-8/16  
 Project : Sheridan Cell 9 Phase II, WY

We, the Geocomposite Manufacturer, hereby certify the following for the material delivered to the above referenced project :

Roll	Geocomposite Roll Number	Geonet Roll Number	Geotextile Roll Number		Ply Adhesion (lb/in)		Geocomposite Transmissivity (m <sup>2</sup> /sec)
			Side A	Side B	Minimum	Average	
1	55291010001	55291010001 - N	5529.003	5529.217	1.53	3.43	
2	55291010002	55291010002 - N	5529.003	5529.217			
3	55291010003	55291010003 - N	5529.003	5529.217			
4	55291010004	55291010004 - N	5529.003	5529.213			
5	55291010005	55291010005 - N	5529.003	5529.213			
6	55291010006	55291010006 - N	5529.003	5529.213			
7	55291010007	55291010007 - N	5529.003	5529.215			
8	55291010008	55291010008 - N	5529.003	5529.215			
9	55291010009	55291010009 - N	5529.003	5529.215			
10	55291010010	55291010010 - N	5529.007	5529.203			
11	55291010011	55291010011 - N	5529.007	5529.203			
12	55291010012	55291010012 - N	5529.007	5529.203			
13	55291010013	55291010013 - N	5529.007	5529.238			
14	55291010014	55291010014 - N	5529.007	5529.238			
15	55291010015	55291010015 - N	5529.007	5529.238			
16	55291010016	55291010016 - N	5529.007	5529.212			
17	55291010017	55291010017 - N	5529.007	5529.212			
18	55291010018	55291010018 - N	5529.007	5529.212			
19	55291010019	55291010019 - N	5529.012	5529.204			
20	55291010020	55291010020 - N	5529.012	5529.204	1.30	2.58	
21	55291010021	55291010021 - N	5529.012	5529.204			
22	55291010022	55291010022 - N	5529.012	5529.237			
23	55291010023	55291010023 - N	5529.012	5529.237			
24	55291010024	55291010024 - N	5529.012	5529.237			
25	55291010025	55291010025 - N	5529.012	5529.211			
26	55291010026	55291010026 - N	5529.012	5529.211			
27	55291010027	55291010027 - N	5529.012	5529.211			



Product : TN 330-2-8/16  
 Project : Sheridan Cell 9 Phase II, WY

We, the Geonet Manufacturer, hereby certify the following for the material sent to the above referenced project :

Geonet Roll Number	Resin Lot Number	Geonet Density (gm/cc)	Mass Per Unit Area (lb/ft <sup>2</sup> )	Thickness (mils)	Carbon Black (%)	Tensile Strength (MD) (lb/in)	Transmissivity (m <sup>2</sup> /sec)
55291010001 - N	28612-3	0.9558	0.350	331	2.40	115	8.66 x 10 <sup>-3</sup>
55291010002 - N	28612-3	0.9558					
55291010003 - N	28612-3	0.9558					
55291010004 - N	28612-3	0.9558					
55291010005 - N	28612-3	0.9558					
55291010006 - N	28612-3	0.9558					
55291010007 - N	28612-3	0.9558					
55291010008 - N	28612-3	0.9558					
55291010009 - N	28612-3	0.9558					
55291010010 - N	28612-3	0.9558					
55291010011 - N	28612-3	0.9558					
55291010012 - N	28612-3	0.9558					
55291010013 - N	28612-3	0.9558					
55291010014 - N	28612-3	0.9558					
55291010015 - N	28612-3	0.9558					
55291010016 - N	28612-3	0.9558					
55291010017 - N	28612-3	0.9558					
55291010018 - N	28612-3	0.9558					
55291010019 - N	28612-3	0.9558					
55291010020 - N	28612-3	0.9558	0.343	320	2.67	108	
55291010021 - N	28612-3	0.9558					
55291010022 - N	28612-3	0.9558					
55291010023 - N	28612-3	0.9558					
55291010024 - N	28612-3	0.9558					
55291010025 - N	28612-3	0.9558					
55291010026 - N	28612-3	0.9558					
55291010027 - N	28612-3	0.9558					



Product : TN 330-2-8/16  
 Project : Sheridan Cell 9 Phase II, WY

We, the Geocomposite Manufacturer, hereby certify the following for the material delivered to the above referenced project :

Roll	Geocomposite Roll Number	Geonet Roll Number	Geotextile Roll Number		Ply Adhesion (lb/in)		Geocomposite Transmissivity (m <sup>2</sup> /sec)
			Side A	Side B	Minimum	Average	
28	55291010028	55291010028 - N	5529.005	5529.219			
29	55291010029	55291010029 - N	5529.005	5529.219			
30	55291010030	55291010030 - N	5529.005	5529.219			
31	55291010031	55291010031 - N	5529.005	5529.232			
32	55291010032	55291010032 - N	5529.005	5529.232			
33	55291010033	55291010033 - N	5529.005	5529.232			
34	55291010034	55291010034 - N	5529.005	5529.207			
35	55291010035	55291010035 - N	5529.005	5529.207			
36	55291010036	55291010036 - N	5529.005	5529.207			
37	55291010037	55291010037 - N	5529.009	5529.233			
38	55291010038	55291010038 - N	5529.009	5529.233			
39	55291010039	55291010039 - N	5529.009	5529.233			
40	55291010040	55291010040 - N	5529.009	5529.205	1.29	2.51	
41	55291010041	55291010041 - N	5529.009	5529.205			
42	55291010042	55291010042 - N	5529.009	5529.205			
43	55291010043	55291010043 - N	5529.009	5529.235			
44	55291010044	55291010044 - N	5529.009	5529.235			
45	55291010045	55291010045 - N	5529.009	5529.235			
46	55291010046	55291010046 - N	5529.001	5529.240			
47	55291010047	55291010047 - N	5529.001	5529.240			
48	55291010048	55291010048 - N	5529.001	5529.240			
49	55291010049	55291010049 - N	5529.001	5529.223			
50	55291010050	55291010050 - N	5529.001	5529.223			
51	55291010051	55291010051 - N	5529.001	5529.223			
52	55291010052	55291010052 - N	5529.001	5529.206			
53	55291010053	55291010053 - N	5529.001	5529.206			
54	55291010054	55291010054 - N	5529.001	5529.206			



Product : TN 330-2-8/16  
 Project : Sheridan Cell 9 Phase II, WY

We, the Geonet Manufacturer, hereby certify the following for the material sent to the above referenced project :


Geonet Roll Number	Resin Lot Number	Geonet Density (gm/cc)	Mass Per Unit Area (lb/ft <sup>2</sup> )	Thickness (mils)	Carbon Black (%)	Tensile Strength (MD) (lb/in)	Transmissivity (m <sup>2</sup> /sec)
55291010028 - N	28612-3	0.9558					
55291010029 - N	28612-3	0.9558					
55291010030 - N	28612-3	0.9558					
55291010031 - N	28612-3	0.9558					
55291010032 - N	28612-3	0.9558					
55291010033 - N	28612-3	0.9558					
55291010034 - N	28612-3	0.9558					
55291010035 - N	28612-3	0.9558					
55291010036 - N	28612-3	0.9558					
55291010037 - N	28612-3	0.9558					
55291010038 - N	28612-3	0.9558					
55291010039 - N	28612-3	0.9558					
55291010040 - N	28612-3	0.9558	0.345	322	2.72	111	
55291010041 - N	28612-3	0.9558					
55291010042 - N	28612-3	0.9558					
55291010043 - N	28612-3	0.9558					
55291010044 - N	28612-3	0.9558					
55291010045 - N	28612-3	0.9558					
55291010046 - N	28612-3	0.9558					
55291010047 - N	28612-3	0.9558					
55291010048 - N	28612-3	0.9558					
55291010049 - N	28612-3	0.9558					
55291010050 - N	28612-3	0.9558					8.36 x 10 <sup>-3</sup>
55291010051 - N	28612-3	0.9558					
55291010052 - N	28612-3	0.9558					
55291010053 - N	28612-3	0.9558					
55291010054 - N	28612-3	0.9558					



# ASTM D 4716

<b>Client:</b>	Northwest Linings & Geotextile Products, Inc.	<b>Job #</b>	5529
<b>Project:</b>	Sheridan Cell 9 Phase II, WY		
<b>Product:</b>	TN 330-2-8/16		

**Test Configuration:**



**Test Information:**

<b>Boundary Conditions:</b>	Steel Plate	<b>Normal Load:</b>	10000
	Geonet	<b>Gradient:</b>	0.1
	Steel Plate	<b>Seating Time:</b>	15 minutes
		<b>Flow Direction:</b>	MD

**Test Results:**

Roll No.	Pressure, psf	Gradient	Transmissivity, m <sup>2</sup> /sec
			15 minutes
55291010001 - N	10000	0.1	8.66 x 10 <sup>-3</sup>
55291010050 - N			8.36 x 10 <sup>-3</sup>
55291010100 - N			8.45 x 10 <sup>-3</sup>



## POLYETHYLENE RESIN CERTIFICATION

**Customer Name :** Northwest Linings & Geotextile Products, Inc.  
**Project Name :** Sheridan Cell 9 Phase II, WY  
**Geocomposite Manufacturer :** SKAPS Industries  
**Geocomposite Production Plant :** Commerce, GA  
**Geocomposite Brand Name :** TN 330-2-8/16

We, the Geonet Manufacturer, hereby certify the following for the material delivered to the above referenced project:

Resin Supplier	Resin Production Plant	Resin Brand Name	Resin Lot Number	Property	Test Method	Units	Resin Supplier Value	Tested Value*
New South Polymers, Inc	Chevron, TX	HDPE	28612-3	Density	ASTM D1505	gm / cc	0.9513	0.9510
				Melt flow Index	ASTM D1238 <sup>(a)</sup>	gm / 10 min	0.35	0.34

(a) Condition 190/2.16

\* Data from SKAPS Quality Control





## Attachment F

### Geotextile Quality Control Data



# Crown Resources



2694 Hayes Wilbank Road  
Toccoa, GA 30577  
(864)968-0592

## Geotextile Product Description Sheet

### Style R060

R060 is a nonwoven geotextile produced by needlepunching synthetic staple fibers in a random network to form a high strength dimensionally stable fabric. The fibers are specially formulated to resist ultraviolet light deterioration, and are inert to commonly encountered soil chemicals. The fabric will not rot or mildew, is non-biodegradable, and is resistant to damage from insects and rodents. Polypropylene is stable within a pH range of 2 to 13. R060 conforms to the physical property values listed below:

Fabric Property	Test Method	Units	Minimum Average Roll Value
Grab Tensile	ASTM D 4632	lbs.	160 (.711kN)
Grab Elongation	ASTM D 4632	%	50
Trap Tear	ASTM D 4533	lbs.	60 (.267 kN)
CBR Puncture	ASTM D 6241	lbs	410 (1.82 kN)
Permittivity*	ASTM D 4491	1/sec	1.6
Water Flow*	ASTM D 4491	gpm/sqft	110 (4880 l/min/sm)
AOS	ASTM D 4751	U.S. Sieve	70 (.212 mm)
UV Resistance after 500 hrs.	ASTM D 4355	% Strength Retained	70
<b>Packaging</b>			
Roll Dimensions-Feet			12.5 x 360/15 x 300
Square Yards Per Roll			500
Estimated Roll Weight-Lbs.			195

\* At time of manufacturing, handling may change these properties.

To the best of our knowledge, the information contained herein is accurate. However, Crown Resources cannot anticipate all conditions under which product information and our products, or the products of other manufacturers in combination with our products, may be used. We accept no responsibility for results obtained by the application of this information or the safety or suitability of our products either alone or in combination with other products. Final determination of the suitability of any information or material for the use contemplated, of its manner of use, and whether the suggested use infringes any patents is the sole responsibility of the user.



## Attachment G

### Landfill Gas Well Abandonment



# ENGINEER'S FIELD REPORT

Project No.

**SCS ENGINEERS**

INSPECTOR: S. ADINGTON          DATE: 5/30/2014          FIELD REPORT No. \_\_\_\_\_

Work in Progress: WELL ABANDONMENT N-60 AT HIDDEN VALLEY  
LANDFILL AS PART OF SOUTHWEST CLOSURE  
SINK HOLE REPAIR

WEATHER: CLEAR ~ 60°F, NO RAIN PREDICTED

Time	Description	Action	Inform
0920	AS PART OF TRENCHING $\frac{1}{3}$ GRADING FOR COVER SYSTEM DRAINAGE DITCH. WELL N-61 REQUIRED TO BE ABANDONED TO ALLOW FOR GRADING OF SIDE SLOPES.		
1030	CONFIRM NEEDED TO ABANDON WELL W/ KEVIN (SCS) APPROXIMATELY 6 BAGS OF BENTONITE REQUIRED TO GROUT WELL CASING $\frac{1}{3}$ REPAIR UPPER SEAL. LEAVE SITE TO COLLECT MATERIALS: <u>6 BAGS BENTONITE CHIPS</u> <u>1 3" Ø PVC CAP</u> <u>5 GALLONS WATER.</u>		
1130	ARRIVE BACK ON-SITE. BEGIN WELL ABANDONMENT SEE ATTACHED LOG		
1250	ABANDONMENT COMPLETE		

Attachments: \_\_\_\_\_

- Action Code:
- V - Item to Verify
  - I - Information Needed
  - CI - Cost Impact
  - SI - Schedule Impact
  - R - Respondent
  - E - Engineer
  - EC - Earthwork Contractor
  - GC - Geosynthetic Contractor
  - QA - Quality Assurance Consultant
  - S - Supplier





Inspector's Signature 

0:\Field Forms\Field Report.doc

# BORING LOG

**SCS ENGINEERS**  
 ENVIRONMENTAL CONSULTANTS  
 2405 140th Ave NE  
 Suite 107  
 Bellevue, WA 98005  
 800-727-6393  
 FAX (206) 746-6747

PROJECT: HIDDEN VALLEY LF      HOLE #: N-61 ABANDONMENT  
 PROJECT LOCATION: BOYALWP      DIAMETER: 3" Ø PVC  
 JOB NUMBER: 04214002.04      TOTAL DEPTH: ~20' BGS  
 GEOLOGIST/ENGINEER: S. ADLINGTON      DATE STARTED: 5/30/2014  
 DRILLER: N/A      DATE COMPLETED: 5/30/2014  
 DRILL RIG: N/A      SAMPLING DEVICE: N/A  
 DRILLING METHOD: N/A      PAGE: 2      OF: 2

DEPTH (ft)	LAB SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USCS SYMBOL	DESCRIPTION
0						FINAL COVER SURFACE AFTER REPAIR
1						
2						GEO-MEMBRANE
3						UPPER BENTONITE SEAL
4						
5						WELL CUT 1/3 CAPPED ~2' BELOW GEO-MEMBRANE
6						
7						
8			45			
9						
10	45					3" Ø PVC CASING
11						
12						HYDRATED BENTONITE CHIP BACKFILL (HYDRATED) 4 BAGS REQUIRED
13						
14						
15						
16	45		45			
17						
18						
19						
20	XXX					APPROXIMATE WELL BOTTOM AS MEASURED 5/30/14
21						
22						
23						
24						
25						

SAM ADLINGTON  
 SCS ENGINEERS  
  
 5-30-2014