

**FINAL REPORT  
FOR  
REMEDICATION OF THE NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILLCAP CONSTRUCTION PROJECTS**



**Prepared for**

**Alcoa Inc.  
Pittsburgh, Pennsylvania**

**February 15, 2006  
Revised February 12, 2007**

**BERGMANN ASSOCIATES.  
Franklin Park Corporate Center  
2000 Corporate Drive, Suite 240  
Wexford, Pennsylvania 15090**



**FINAL REPORT  
FOR  
REMEDICATION OF THE NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILLCAP CONSTRUCTION PROJECTS**

**Prepared for**

**Alcoa Inc.  
Pittsburgh, Pennsylvania**

**Prepared by**

**Bergmann Associates  
Wexford, Pennsylvania**

**February 15, 2006  
Revised February 12, 2007**



## TABLE OF CONTENTS

<i>Section</i>		<i>Page</i>
1.0	INTRODUCTION.....	1
2.0	FACILITY BACKGROUND.....	2
2.1	FACILITY HISTORY .....	2
2.2	FACILITY BACKGROUND .....	2
2.3	EAST LANDFILL PROJECT HISTORY .....	3
2.4	SHORELINE PROJECT HISTORY .....	4
3.0	DESIGN OVERVIEW .....	5
3.1	CLEANUP ACTION PLAN.....	5
3.2	STORMWATER POLLUTION PREVENTION PLAN.....	5
3.3	CONSTRUCTION DRAWING AND SPECIFICATION PACKAGE.....	6
3.4	CITY OF VANCOUVER PRE-APPLICATION CONFERENCE.....	6
3.5	HEALTH AND SAFETY PLAN.....	6
4.0	CONSTRUCTION ACTIVITIES .....	7
4.1	PRE-CONSTRUCTION ACTIVITIES .....	7
4.2	CHANGE ORDERS .....	9
4.3	AS-BUILT DRAWINGS AND RECORD SURVEYS .....	10
4.4	PHASE I - SITE PREPARATION.....	10
4.4.1	<u>Staging Areas, Access Roads and Railroad Crossings</u> .....	10
4.4.2	<u>Construction Layout and Surveys</u> .....	11
4.4.3	<u>Erosion and Sediment Control</u> .....	11
4.4.4	<u>Building/Wall Demolition</u> .....	12
4.4.5	<u>Fence Removal</u> .....	12
4.5	PHASE II - SOUTH BANK AREA OF CONCERN.....	12
4.5.1	<u>General</u> .....	12
4.5.2	<u>Overview of Confirmation Sampling and Analysis of Soils</u> .....	13
4.5.3	<u>Waste Soil Excavation and Sampling</u> .....	13
4.5.4	<u>Off-site Disposal of PCB Wastes</u> .....	14
4.5.5	<u>South Bank Backfilling</u> .....	15
4.6	PHASE III - SHORELINE REHABILITATION .....	16
4.6.1	<u>Clearing, Grubbing and Wire Removal</u> .....	16
4.6.2	<u>Grading</u> .....	16
4.6.3	<u>Borrow Materials</u> .....	17
4.6.4	<u>Fill Placement-Water's Edge to 18 ft. AMSL</u> .....	17
4.6.5	<u>Concrete Revetment Installation</u> .....	18
4.6.6	<u>Fill Placement-18 ft. AMSL to 30 ft. AMSL</u> .....	19
4.6.7	<u>Open Cell Soil Infill</u> .....	20
4.6.8	<u>Willow Stakes and Shrub Planting</u> .....	20
4.7	PHASE IV – NORTH AND NORTH 2 LANDFILL .....	21
4.7.1	<u>Clearing and Grubbing</u> .....	21
4.7.2	<u>Confirmation Sampling</u> .....	22
4.7.3	<u>Excavation</u> .....	22
4.7.4	<u>Disposal of Waste Soils at East Landfill</u> .....	23

## TABLE OF CONTENTS (CONTINUED)

<i>Section</i>		<i>Page</i>
4.7.5	<u>Grading</u> .....	24
4.7.6	<u>Vegetation</u> .....	24
4.8	PHASE V – East Landfill Construction.....	25
4.8.1	<u>Clearing and Grubbing</u> .....	25
4.8.2	<u>Anchor Trench Embankment Construction</u> .....	25
4.8.3	<u>Engineered Barrier Construction</u> .....	26
4.8.4	<u>Sprinkler System</u> .....	30
4.8.5	<u>Operations-Storage Building</u> .....	31
4.8.6	<u>Fencing</u> .....	32
4.8.7	<u>General Grading Outside Limits of East Landfill</u> .....	32
4.8.8	<u>Vegetation</u> .....	32
4.8.9	<u>Monitoring Well Modifications</u> .....	33
4.8.10	<u>Settlement Plates</u> .....	33
4.9	PHOTOGRAPHIC SUMMARY .....	33
5.0	CONSTRUCTION QUALITY ASSURANCE.....	34
5.1	FIELD MOISTURE DENSITY TESTING .....	34
5.4.1	<u>Waste Soils</u> .....	34
5.4.2	<u>Anchor Trench Embankment</u> .....	35
5.4.3	<u>Shoreline Embankment</u> .....	35
5.4.4	<u>Random Fill of East Landfill</u> .....	35
5.2	GEOTEXTILE .....	35
5.3.1	<u>Geotextile Manufacturer’s Quality Control Certification</u> .....	35
5.3.2	<u>Geotextile Inventory Control Log</u> .....	35
5.5	HYDROSEEDING .....	35
5.5.1	<u>Hydroseeding Material Quality Control Information</u> .....	35
5.6	GEOMEMBRANE .....	36
5.6.1	<u>Geomembrane Manufacturers' Quality Control Certifications</u> .....	36
5.6.2	<u>Geomembrane Inventory Control Log</u> .....	36
5.6.4	<u>Ambient Air Temperature Logs</u> .....	36
5.6.5	<u>Landfill Subgrade Certification</u> .....	36
5.6.6	<u>Geomembrane Panel Placement Log</u> .....	36
5.6.7	<u>Geomembrane Trial Seam Testing</u> .....	36
5.6.8	<u>Geomembrane Non-Destructive Seam Testing</u> .....	37
5.6.9	<u>Geomembrane Destructive Seam Testing</u> .....	37
5.6.10	<u>Patch Location Log (Vacuum Box Testing)</u> .....	37
5.7	GEOCOMPOSITES.....	37
5.7.1	<u>Geocomposite Manufacturers' Quality Control Certifications</u> .....	37
5.7.2	<u>Geocomposite Inventory Control Log</u> .....	37
5.7.3	<u>Geocomposite Panel Placement Log</u> .....	38
5.8	OFF SITE SOIL LABORATORY TESTING .....	38
6.0	REVTMENT REPAIRS ON COLUMBIA RIVER.....	39
7.0	SUMMARY .....	42

### List of Figures

## TABLE OF CONTENTS (CONTINUED)

*Section* *Page*

*Figure* *Page*

Figure 2-1 Site Location and Vicinity Map

### **List of Attachments**

Attachment A	JARPA & City of Vancouver Approval Letters
Attachment B	Archaeological Survey, Soil Gas Survey and Tree Survey Results
Attachment C	Landfill As-Built Drawings
Attachment D	Armorflex Certificate of Compliance
Attachment E	Hydroseeding Information
Attachment F	Riprap Repair Design Drawings

### **List of Appendices**

Appendix A	Agreed Order and Interim Action Work Plan for the East Landfill Site
Appendix B	Construction Quality Control Plan
Appendix C	Construction Specifications
Appendix D	Waste Manifest Information
Appendix E	Field Density and Moisture Content Results and Soil Laboratory Data
Appendix F	North and North 2 Landfill Immunoassay and Grab Sample Data
Appendix G	Waste Soil and Random Fill Placement at East Landfill
Appendix H	Quality Control Information for Geosynthetics of Engineered Barrier
Appendix I	Storage-Operations Building Construction Information
Appendix J	Photographic Summary
Appendix K	Daily Progress Reports

## ACRONYMS

AMSL	Above Mean Sea Level
AO	Agreed Order
ASTM	American Society for the Testing of Materials
BMPs	Best Management Practices
BNSF	Burlington Northern Santa Fe
CA Plan	Cleanup Action Plan
COC	Chain of Custody
CQCP	Construction Quality Control Plan
CQA	Construction Quality Assurance
CY	Cubic Yard
FS	Feasibility Study
GCL	Geosynthetic Clay Liner
HDPE	High Density Polyethylene
JARPA	Joint Aquatic Resources Permit Application
OZ/SY	Ounce Per Square Yard
MTCA	Model Toxics Control Act
PAHs	Polynuclear Aromatic Hydrocarbons
PCBs	Polychlorinated Biphenyls
QA/QC	Quality Assurance/Quality Control
RI	Remedial Investigation
ROW	Right of Way
TSCA	Toxic Substances Control Act
USACE	United States Army Corps of Engineers
WAC	Washington Administrative Code
WDOE	Washington Department of Ecology
WDOT	Washington Department of Transportation
WDNR	Washington Department of Natural Resources
WDFW	Washington Department of Fish and Wildlife

## ENGINEER'S CERTIFICATION

“To the best of my knowledge, information and belief, I, Patrick J. Sullivan, Jr., a registered professional engineer in good standing in the State of Washington, hereby certify that construction of the East Landfill and remediation of the North and North 2 Landfills, located at the Former Vancouver Works in Clark County and in the City of Vancouver, Washington was performed in accordance with current professional industry standards. I also hereby certify that this Report and all attachments and appendices were prepared under my direction and supervision and fulfills the requirements of the Washington Administrative Code (WAC), Section 173-340-400(6)(b). As to the portions of this Report for which I cannot personally verify their truth and accuracy, I certify to the best of my knowledge and belief that the collection and submission of information is true and accurate and was performed by qualified personnel under my direct supervision.”

Name, Engineer's Seal and Date: \_\_\_\_\_

## 1.0 INTRODUCTION

This Final Construction Report (Report) for the Remediation of North and North 2 Landfills and East Landfill Cap Construction Project (East Landfill Project) at the Former Vancouver Operations (Site) in Vancouver, Washington has been prepared for Alcoa Inc. (Alcoa) to fulfill the requirements of the Washington Administrative Code (WAC), Section 173-340-400(6)(b). This Report has also been developed to fulfill the requirements presented in the Agreed Order (AO), Number DE 03 TCPIS-5737 issued by the Washington Department of Ecology (WDOE) to Alcoa in September of 2003. This report summarizes and presents the data and data reporting procedures that are representative of the work performed. This Report provides the following information:

- A brief discussion of the background of the Site and the East Landfill Project , including history, location and a general overview of previous investigative activities;
- North, North 2 and East Landfill Construction Activities;
- Construction Quality Assurance Activities;
- As-Built topographic surveys;
- Summary of work performed.

Once approval of this Report has been received by Alcoa from WDOE, post-closure care for the East Landfill Project will commence in accordance with the applicable requirements stated in WAC 173-340-410.

This Report is being submitted upon completion of the work to address repairs to the toe of the precast concrete revetment along the shoreline of the Columbia River. This work was performed in January of 2007, and a discussion of this work is included in this Report. Section 6.0 of this Report discusses the repairs along the toe of the Columbia River.

## **2.0 FACILITY BACKGROUND**

### **2.1 FACILITY HISTORY**

Alcoa completed construction of an aluminum manufacturing facility (Former Vancouver Operations) at the Site in 1940 that consisted of a smelter plant on the western portion of the Site. In the early 1940's, the entire eastern portion of the Site was filled with dredge sands from the Columbia River. Between 1944 and 1970, a number of fabrication operations were added to the facility to form aluminum into finished goods such as wire, rod, and extrusions. Alcoa operated the entire facility for approximately 45 years, until 1985. In 1985, Alcoa began to remediate, close and sell parcels of property associated with the aluminum manufacturing facility. In 1985, the cable mill operation was sold to ACPC, Inc. who leased the property from Alcoa until 1997. In 1987, Alcoa sold the aluminum smelter to Evergreen, formerly known as VANALCO, Inc. and retained title to the extrusion (VANEXCO) section of the property, which was closed in 1992. In 1994, Alcoa sold a parcel of property known as the North Parcel to Clark County Public Utility for construction of a cogeneration plant. In 1997, an area known as the Northeast Parcel was remediated to facilitate the sale of the property to Clark County, for construction of a minimum security jail. Remediation of the Northeast Parcel was conducted in accordance with the WDOE AO number DE97 TE-I032. Alcoa still maintains the river dock located between the smelter plant and the Columbia River.

Alcoa currently owns small parcels of property at the Site that were formerly part of the aluminum manufacturing facility. One of these parcels is 11.7 acres in size and contains a 4.9-acre area known as the East Landfill. Within the East Landfill is a 0.75-acre area known as the Temporary Storage Area. The remaining 6.8 acres consists of access roads, shoreline and residual areas outside the limits of the East Landfill. Two additional parcels owned by Alcoa include a 1.5-acre parcel known as the North Landfill, and 1-acre parcel known as the North 2 Landfill, both located north of the East Landfill.

### **2.2 FACILITY BACKGROUND**

The Site is located in Clark County and in the City of Vancouver, on the north bank of the Columbia River, approximately three miles northwest of downtown Vancouver, Washington. The project is located in both the NE ¼ of Section 20, T2N, R1E and the NW ¼ of Section 20, T2N, R1E near river mile 103.4 along the Columbia River.

The East Landfill is bounded to the south by the Columbia River, to the east by property occupied by the Port of Vancouver, to the north by property occupied by Clark County and to the west by property occupied by the Former Vancouver Operations. The East Landfill is formerly a series of 15 to 20 foot deep areas, which emptied into the Columbia River. Alcoa filled the narrow area with carbon bake oven furnace brick, aluminum and steel wire and miscellaneous small volumes of solid and industrial wastes.

The North Landfill is located approximately 600 feet northwest of the East Landfill. It is bounded to the east by property owned by Clark County and to the west by the Former Vancouver Operations and Evergreen Aluminum Company, Inc. (Evergreen). The North 2 Landfill is located immediately north of the North Landfill. The boundaries of the North and North 2 Landfills are delineated by railroad track spurs extending from the main tracks of the Burlington-Northern and Sante Fe railroad (BNSF) into the Site. The areas were used by the United States Army Corps of Engineers (USACE) in the 1940's and 1950's to dispose of dredged materials from the Columbia River. Alcoa filled these two areas with materials containing polynuclear aromatic hydrocarbons (PAHs), construction materials, including

concrete and refractory brick and fill materials generated during operation of the smelter, extrusion and wire mills at the Site (Waste Soils).

The Northeast Parcel is bounded to the north and to the west by the main tracks of the BNSF railroad, to the east by property occupied by the Port of Vancouver, to the south by property occupied by Clark County. The Northeast Parcel is approximately 1200 feet north-northeast of the East Landfill and the Temporary Storage Area. Alcoa used this area to dispose of miscellaneous small volumes of polychlorinated biphenyls (PCBs) and PAH contaminated wastes.

Figure 2-1 presents a vicinity plan of the Site and includes the subject areas listed above.

### **2.3 EAST LANDFILL PROJECT HISTORY**

Since 1990, Alcoa has worked closely with the WDOE to determine the nature and extent of contamination within or resulting from the operation of the landfill and to select a remedial measure(s) that would effectively address this contamination under the Model Toxics Control Act (MTCA). A Remedial Investigation (RI) consisting of several intrusive investigations was performed and the landfill was found to contain wastes consisting of construction debris (e.g. refractory/furnace brick), off-spec product (e.g. scrap steel wire) and wastes containing volatile and semi-volatile organic chemicals.

The East Landfill is within a highly industrialized area and meets the MTCA definition of an industrial property. This designation results in the applicability of soil cleanup standards based on industrial land use as the reasonable maximum exposure scenario (WAC 173-340-745). Accordingly, decisions regarding remediation of the East Landfill were based on these standards.

In 1994, Alcoa performed a Feasibility Study (FS) to identify the optimum remedial solution for the East Landfill and for the 1.5-acre area known as the North Landfill. A total of eight remedial alternatives, consisting of a variety of containment, excavation, on and off site treatment and on and off site disposal were evaluated in this study, all of which would meet the general requirements of a MTCA cleanup action. Subsequent to the completion of the feasibility study, Alcoa internally performed a similar analysis of the 1-acre area known as the North 2 Landfill. Given the proximity of the East, North and North 2 Landfills to each other, and the relatively small volume of materials in the North and North 2 landfills compared to the volume in the East Landfill, Alcoa performed a feasibility study and selected a remedy, which consolidates and contains impacted soils on-site. Specifically, the remedy consisted of the excavation of materials exceeding MTCA Method A Industrial levels in the North and North 2 Landfills and consolidation of materials into the East Landfill prior to closing the landfill with an Engineered Barrier system. In September of 2003, WDOE issued AO Number DE 03 TCPIS-5737 instructing Alcoa to excavate materials exceeding MTCA Method A Industrial levels from the North and North 2 Landfills and consolidate them into the East Landfill prior to closing the East Landfill with an Engineered Barrier system.

In September of 1997, Alcoa successfully implemented the consolidation technology when it excavated 17,100 cubic yards of soil with elevated levels of polynuclear aromatic hydrocarbons (PAHs) from a 2.3-acre area adjacent to the East Landfill known as the Northeast Parcel. The PAH soils were placed in a selected area within the East Landfill parcel, called the Temporary Storage Area and covered with 12-inches of certified clean fill. The PAH soil concentrations were above the cleanup level specified for the Northeast Parcel remediation but below those that would classify the material as a Dangerous Waste in Washington. The work was performed under the requirements of AO number DE97 TC-I032, however, AO Number DE 03 TCPIS-5737 superceded the original AO closing the Temporary Storage Area with an Engineered Barrier, in conjunction with the East Landfill.

## 2.4 SHORELINE PROJECT HISTORY

The 1,000 foot long section of moderate to steep sloping shoreline adjacent to the East Landfill Area has been deteriorating due to the dynamic action of the waters of the Columbia River. Approximately one-half of the existing shoreline consists of dredged sand placed by the USACE in the late 1950's covered by industrial rip-rap and spent refractory brick from the facility. The remaining half of the shoreline simply consists of the dredged sand. The existing conditions present at the shoreline meet three categories defined by various WAC guidance documents that indicate shoreline erosion problems:

- Toe Erosion: Several significant storm events during the mid to late 1990's, in conjunction with the normal tidal fluctuations of the Columbia River, have eroded portions of the shallow sloping, narrow sand beach located at the water's edge. The erosion of this sand has weakened the toe of the steep sloping embankment that acts as a barrier between the Columbia River and the East Landfill Area.
- Steep Slope Instability: Portions of the bank covered by brick, though currently stable, are exhibiting signs of instability due to the erosion of a buttressing toe. The continued toe erosion may result in the movement of the existing steep sloping bank, which may expose portions of the waste material within the East Landfill Area to the tidal actions of the Columbia River or may result in complete slope failure.
- Shoreline Retreat: The position and shape of the shoreline has changed over the previous several years.

Accordingly, the existing shoreline must be stabilized and covered to support the construction of the Engineered Barrier system, to prevent erosion from typical river flow velocities and wave action from the high volume of shipping traffic in the area. Part of the remedy discussed above includes shoreline improvement measures consisting of reconstruction of a portion of shoreline with fill imported from off-site and the installation of a precast concrete flexible armament over the fill is proposed to protect the shoreline by deflecting wave energy and to retain a failing area of shoreline. The armament is proposed because it reduces the erosive action of water, it secures and reinforces the erosion and potential failure of the steep sloping bank, is constructed to aesthetically blend in with existing shoreline, and provides the ability to promote vegetative growth.

In April of 2002, MFG Inc. prepared a report entitled "Stability Assessment Report for the Proposed Remedial Action Closure Plan". The report concluded that the shoreline embankment as constructed possesses a static factor of safety of at least 1.5, which meets certain professional industry standards and the USACE factor of safety of 1.4, as presented in EM 1110-2-1913. The report also recommended monitoring of the ground surface of the East Landfill for horizontal and vertical movement, due to the potential impact of a seismic event on the Engineered Barrier at the East Landfill.

A Joint Aquatic Resources Permit Application (JARPA) document was submitted in August of 2000 to obtain all necessary permits required to perform the shoreline stabilization component of the landfill closure. WDOE has provided significant input into the closure design and has tentatively approved the approach to closure, pending permit approvals.



### **3.0 DESIGN OVERVIEW**

In August of 2002, Alcoa contracted Bergmann Associates of Wexford, Pennsylvania to complete the engineering design of the East Landfill project and to provide quality assurance services during construction. A majority of the design for the East Landfill Project was performed by IT Corporation and was completed in March of 2001. In April of 2001, the design was presented to WDOE. The drawings and specifications generated provided a design that would result in an open, relatively level site and allow Alcoa to solicit proposals from site developers or real estate personnel to utilize the area for future commercial and industrial purposes. Alcoa engaged in said discussions with various public and private agencies over the site for approximately one year. In June of 2002, Alcoa received approval of the JARPA from WDOE, allowing for construction of the shoreline portion of the remedy. A copy of the approval letter is presented in Attachment A. Also during the year 2002, Alcoa arranged for funding the construction of the project for the year 2003.

#### **3.1 CLEANUP ACTION PLAN**

As part of the design and in accordance with WAC 173-340-380, Bergmann prepared a Draft Cleanup Action Plan (CA Plan) for the East Landfill Project. The CA Plan provided a general description of the proposed cleanup action and set forth functional requirements that the cleanup must meet for cleanup levels specified for the Site. The CA Plan was submitted to WDOE in November of 2002. In September of 2003, WDOE issued an AO No. DE 03 TCPIS-5737 (Order) incorporating the CA Plan. Construction of the East Landfill Project will occur under the legal framework of the AO between WDOE and Alcoa. A copy of the AO and the Interim Action Work Plan for the East Landfill Site is included in Appendix A.

The CA Plan included the following:

- A summary of Site conditions, including Site location and history, existing geology and hydrogeology, an overview of intrusive investigations, the nature and extent of contamination and exposure pathways.
- A summary of the cleanup standards, including the contaminants to be addressed and their concentrations, the media to be remediated and the applicable laws and regulations.
- Detailed discussion of the proposed cleanup, the institutional controls and monitoring associated with the cleanup and the conceptual cleanup alternatives considered but not selected.
- Discussion of the soil and groundwater compliance monitoring to be performed.
- A summary of restrictive covenants and institutional controls.
- Justification for the selected cleanup alternative, and
- A schedule for Remedial Action.

#### **3.2 STORMWATER POLLUTION PREVENTION PLAN**

In conjunction with the preparation of the CA Plan, Bergmann prepared a Site Stormwater Plan for the East Landfill project. The plan provided a detailed discussion of the applicable Minimum Requirements for stormwater management at construction sites and a general description of the proposed Best Management Practices (BMPs) to minimize erosion of the ground, to control the quantity and quality of stormwater in areas disturbed by construction activities and to protect receiving waters. It included a narrative report entitled "Stormwater Site Plan for the Landfill Areas at the Former Vancouver Operations, Vancouver, Washington" and drawings, numbered A-046130-WW through A-046135-WW

inclusive, entitled "Site Stormwater Plan for Landfill Areas, Former Vancouver Operations, Vancouver, Washington were prepared. The plan was submitted to the City of Vancouver in July of 2003.

### **3.3 CONSTRUCTION DRAWING AND SPECIFICATION PACKAGE**

Prior to the preparation of the Site Stormwater Plan, Bergmann finalized the construction drawing and specification package for remediation of the North and North 2 Landfills and East Landfill Cap Project. The work consisted of modification of drawings and specifications prepared and submitted in draft format in April of 2001. It also consisted of the addition of information to the Construction Quality Control Plan (CQCP). Additional information added to the package and to the CQCP included design of a sprinkler system for the shoreline, design of an operation/storage building, modification of the shoreline embankment cross-section (organic layer) and design of biodiffuser trench. The Drawings, numbered A-046100-WW through A-046123-WW inclusive, entitled "Remediation of North and North 2 Landfills and East Landfill Cap Construction Projects, Former Vancouver Operations, Vancouver, Washington and the specification booklet entitled "Specifications For Remediation Of North And North 2 Landfills And East Landfill Cap Construction Projects" Former Vancouver Operations Vancouver, Washington were completed in July of 2003 and was used in the solicitation of bids.

### **3.4 CITY OF VANCOUVER PRE-APPLICATION CONFERENCE**

On July 18, 2004, Bergmann submitted drawings, specifications and narratives associated with the design of the East Landfill project and the Site Stormwater Plan along with a request for meeting to the City of Vancouver. On July 24, 2003, WDOE, Alcoa, Bergmann and Anchor Environmental met with professionals from the City of Vancouver to discuss the project and the applicable permits and/or requirements needed to initiate construction. Based upon the city review, comments from several departments within the City were compiled and provided to Alcoa. Bergmann addressed the comments, the majority of which discussed the need for several permits and requested modifications to drawings and specifications. The modified design, which was used in bid preparation process, was submitted to the City in September of 2003. On October 24, 2003, the City of Vancouver approved the project. A copy of the approval letter is presented in Attachment A.

### **3.5 HEALTH AND SAFETY PLAN**

The Site Health and Safety Plan (HASP) prepared by ICF Kaiser Engineers, Inc. in April of 1998 was referenced within the Technical Specifications. Alcoa-specific health and safety information was provided in Section V – Site Conditions And Mandatory Health And Safety Standards. Using the HASP for reference, a Site-specific health and safety plan was prepared by the construction contractor for the work at the North, North 2 and East Landfills.

## 4.0 CONSTRUCTION ACTIVITIES

### 4.1 PRE-CONSTRUCTION ACTIVITIES

In July and August of 2003, Alcoa initiated the bidding process to select a construction contractor for the East Landfill Project. The invitation to bid was issued on or about July 18, 2003. The bid package included the information discussed in Section 3.1, 3.2 and 3.3 above. A prebid meeting and site visit was conducted on July 24, 2003. Professionals from Alcoa, Bergmann Associates and interested construction companies were present to review site conditions and ask questions. Bids were received from 4 Alcoa prequalified earthmoving construction companies on August 13, 2004. On August 18, 2004, Alcoa selected the Portland, Oregon branch office of Envirocon, Inc. as the successful bidder. A pre-construction meeting was conducted at the site on September 17, 2003 and work began on September 22, 2003.

In August of 2003, Alcoa contracted with CH2M Hill of Portland, Oregon to perform specialized Quality Control (QC) activities for the East Landfill Project. The work would be performed in accordance with the Construction Quality Control Plan for the East Landfill Remediation Project (CQCP), prepared by Bergmann Associates and dated September 15, 2003. A copy of sections of the CQCP, pertaining specifically to QA and QC oversight, is included in Appendix B to this Report. Alcoa would provide QC oversight for earthmoving activities and Bergmann would provide QA oversight in accordance with the CQAP. CH2M subcontracted Carlson Testing of Portland Oregon to provide field and laboratory testing services during the course of construction.

Also in August of 2003, an archaeological survey of the North, North 2 and East Landfill was conducted by Applied Archaeological Research. The survey included a background literature review consisting of environmental setting, history and prehistory, a cartographic survey and a site field survey. The results of the archaeological survey determined that native soils would only be encountered during final excavation at the North and North 2 Landfills and recommended that an archaeologist be present during those time periods. A copy of the abstract for the report is presented in Attachment B.

In September of 2003, Anchor Environmental conducted a tree survey at the Site. The survey was required by the City of Vancouver's Tree Conservation Ordinance 20.96.050 and was identified during the pre-application conference discussed in Section 3.4, above. The survey consisted of the identification of trees at the North, North 2 and East Landfill designated to be protected and remain and trees designated to be removed. It also presented a plan for planting new trees and shrubs at the East Landfill. A copy of the permit application and plan drawings presenting the location of new and existing trees is provided in Attachment B.

Envirocon constructed the East Landfill Project in accordance with the scope of work presented in Technical Specifications for the East Landfill project, Vancouver, Washington, dated July 15, 2003. A copy of the specifications is attached as Appendix C. The scope of work associated with the construction of the Landfill cap was divided into six phases of work and consisted of the following tasks:

1. **Phase I - Site Preparation**
  - a. Mobilization
  - b. Staging Areas, Access Roads and Railroad Crossings
  - c. Construction Layout and Surveys
  - d. Erosion and Sediment Control
  - e. Decontamination/Liquids Management

- f. Building/Wall Demolition and Pipe Plugging
- g. Existing Fence Removal
- h. Sprinkler System/Waterline
- i. Storage/Operations Building

**2. Phase II - South Bank Area of Concern**

- a. Clearing and Grubbing
- b. Confirmation Sampling Overview
- c. Excavation
- d. Backfill

**3. Phase III – Shoreline Rehabilitation**

- a. Clearing and Grubbing
- b. Grading
- c. Spread/Compact Random Fill
- d. Concrete Revetment
- e. Planting and Vegetation

**4. Phase IV - North and North 2 Landfill**

- a. Clearing and Grubbing
- b. Waste Soil Excavation and Handling
- c. Confirmation Sampling
- d. Grading
- d. Spread/Compact Random Fill
- e. Vegetation

**5. Phase V - East Landfill Construction**

- a. Clearing and Grubbing
- b. Anchor Trench Platform/Embankment Construction
- c. Waste Soil Placement
- d. Engineered Cap Construction
- e. Geomembrane Inspection and Testing
- f. Vegetation
- g. Fencing
- h. Monitoring Well Extension/Protection

**6. Phase VI - Additional Fill Outside Limits of East Landfill**

- a. Spread/Compact Random Fill
- b. Vegetation

Two Drawing packages were prepared to complement the Technical Specifications. :

- Drawings, numbered A-046100-WW through A-046123-WW inclusive, entitled "Remediation of North and North 2 Landfills and East Landfill Cap Construction Projects, Former Vancouver Operations, Vancouver, Washington", prepared by Bergmann Associates, issued for construction in September 7, 2003.

- Drawings, numbered A-046130-WW through A-046135-WW inclusive, entitled "Site Stormwater Plan for Landfill Areas, Former Vancouver Operations, Vancouver, Washington", prepared by Bergmann Associates, issued for construction in September 7, 2003..

Envirocon procured the services of several subcontractors to complete portions of the work associated with the East Project. These subcontractors included the following:

- Abovo Landscaping: Sprinkler System subcontractor
- Texas Environmental Plastics, Inc.: HDPE welding subcontractor
- W&H Pacific: Surveying subcontractor
- Willamette Fencing: Fence subcontractor
- Taylor Trucking: Borrow Material subcontractor
- H&H Wood Recyclers: Mulch Material subcontractor
- Mofford Company: Electrical subcontractor
- Briar Group: Hydroseeding
- Cascade Drilling: Monitoring Well Extensions

## 4.2 CHANGE ORDERS

During the construction process, modifications to the East Landfill Project drawings and/or Technical Specifications were proposed as a result of changed field conditions, value engineering and use of substitute materials. These modifications were proposed by Envirocon, appointed subcontractors or QC personnel. Proposed modifications were presented to the design engineers using a change order form. A total of 5 change orders were generated for review, comment and approval by Alcoa. The first change order was submitted on August 2003 and the last change order was submitted on July, 2004. A summary of the change orders is as follows:

Change Order No.1 - Jersey Barrier Relocation. Envirocon was tasked to relocate the sediment jersey barriers farther to the south to allow for the layout of the toe of the reconstructed embankment adjacent to the East Landfill. The existing topography along the shoreline had changed slightly from the topography presented on the drawings that was surveyed in 1997.

Change Order No. 2 – Shoreline Embankment Soils. Envirocon was tasked to purchase and deliver cohesive soil for construction of the shoreline embankment. The original specifications proposed sand for embankment construction, but the uniform gradation and non-angular appearance of the material raised potential stability concerns. An outer shell was constructed using the cohesive soil.

Change Order No. 3A – Anchor Trench Embankment. Envirocon was tasked to purchase and deliver cohesive soil for construction of the top 3 feet of the anchor trench platform. The original specifications proposed sand for embankment construction, but the uniform gradation and non-angular appearance of the material raised potential concerns relative to maintaining the shape of the anchor trench during geomembrane installation.

Change Order No. 3B – Railroad Track Alignment. Envirocon was tasked to correct the alignment of the railroad tracks that were crossed by trucks hauling Waste Soils on the contaminated material haul road. The continual impact of the truck loads shifted the rails and altered the gauge distance, resulting in a derailling of an engine in September of 2004.

Change Order No. 4 - Additional Site Work. Several tasks were performed to address concerns arising from the construction process. These tasks included construction of an access road to monitoring wells, installation of an underground airline to shoreline monitoring wells and installation of flush mount monuments. The work was performed by Envirocon.

A discussion of the work performed to complete each of the above tasks begins in Section 4.4 of this Report.

### **4.3 AS-BUILT DRAWINGS AND RECORD SURVEYS**

Topographic record surveys were performed during various phases of construction at the North, North 2 and East Landfills by W&H Pacific of Portland Oregon. The surveying was conducted on a fixed grid with intermediate shots taken at significant locations such as the toe and crest of slopes, structure locations, high and low elevations, edges of roads, geosynthetic seam locations, trench locations and at changes in surface features, i.e., soil-gravel or soil-revetment interface. The results of the survey present the critical intermediate and final elevations of all earthwork and geosynthetic work associated with the Remediation of the North and North 2 Landfills and the East landfill Cap Construction Project. Using the record surveys, Bergmann Associates developed as-built drawings for the project, which are presented in Attachment C. The drawings are numbered A-046140-WW through A-046148-WW inclusive and entitled "As-Built Conditions - North and North 2 Landfills and East Landfill Cap" Former Vancouver Operations, Vancouver, Washington. These drawings are referenced throughout the discussion of the construction activities, below.

### **4.4 PHASE I - SITE PREPARATION**

#### **4.4.1 Staging Areas, Access Roads and Railroad Crossings**

During construction of the East Landfill Project, an existing site access road on the north side of the east Landfill connecting to Northwest Gateway Avenue and an existing access road on the southeast side of the North Landfill connecting to the Clark County Jail site were maintained. These roads were designated as 'clean' access roads.

To facilitate the transportation of Waste Soils from the North and North 2 Landfill to the East Landfill, Envirocon constructed a 'Contaminated Material Haul Road'. Construction of the road began on April 1, 2004. The 20 feet wide road extended from the west side of the North 2 Landfill through the west edge of the North Landfill, to an existing double gate at the northwest corner of the East Landfill property. Once on the East landfill property, the road was extended to the center of the west side of the limits of the East Landfill. Construction of this road required Envirocon to cross railroad tracks owned and operated by Burlington Northern-Sante Fe (BNSF). Stone aggregate meeting the gradation requirements of ASTM D448, size number 357 was installed up to and between the track rails to accomplish this task. To delineate the road as contaminated, Envirocon installed 4 feet high metal posts on 25 to 25 feet centers on both sides of the road and strung a line of yellow rope between each post. The top of the posts were covered with yellow caps for visibility and to prevent impalement. The road was completed on April 2, 2004. The approximate location of the Contaminated Material Haul Road is shown on Drawing A-046144-WW.

Envirocon also constructed a contractor staging area for employee parking, deliveries and for the site trailer. The staging area was constructed at the northeast corner of the site, adjacent to Northwest Gateway Avenue. The location also provided access to City of Vancouver electric and water utilities. The site trailer was installed on or about October 8, 2004. Electric for the trailer was installed on October 13, 2003 and approved by the Clark County PUD on October 15, 2003.

All of the work discussed herein was performed in accordance with applicable sections of the Technical Specifications or current industry standards and/or codes. Applicable sections of the work were documented in accordance with the CQCP.

#### **4.4.2 Construction Layout and Surveys**

Throughout the construction process, Envirocon utilized W&H Pacific from Portland, Oregon to perform initial layout work and conduct periodic surveys to verify the progress and layout ongoing work. W&H utilized the information presented on the construction drawings for reference. Of particular importance was the two monuments installed by Olson Land surveyors in 1996 to create the construction survey baseline used for all construction activities at the Site. All of the work associated with the East Landfill project was tied into the baseline.

During initial layout, W&H Pacific identified an elevation difference of 0.35 feet between the original elevation of Benchmark #2 and the current elevation. The elevation of Benchmark #1 remained unchanged. A decision was made by Alcoa and Bergmann to utilize the elevation of Benchmark #1 as the controlling elevation for the project. The change of elevation of Benchmark #2 was attributed to the location of the benchmark near a steep slope or the potential for earthquakes that have frequented the area to liquefy the sand supporting the benchmark. The benchmark information utilized throughout the construction process is as follows:

Benchmark No. 1	Benchmark No. 2	Benchmark No. 11
Brass Disc in Concrete	Brass Disc in Concrete	Brass Disc in Concrete
Station 10+87.15, 0.0 RT/LT.	Station 2+00, 0.0 RT/LT.	Station -0+20.75, 325.61RT.
Northing 122,006.609	Northing 121,927.8	Northing 121,583.82
Easting 1,071,707.901	Easting 1070,824.3	Easting 1,070,633.323
Elevation 38.04 feet	Elevation 37.89 feet	Elevation 30.08 feet

W&H Pacific also performed the topographic and reconnaissance survey to generate the as-built drawings for the East Landfill project. All surveying activities were performed in accordance with project requirements, under the guidance of a registered Washington surveyor and within the industry accepted standards for the profession. The location of the benchmarks is shown on Drawing A-046141-WW.

#### **4.4.3 Erosion and Sediment Control**

Erosion and sedimentation controls were installed by Envirocon at strategic locations throughout work areas of the East Landfill Project and were maintained throughout construction. The controls consisted of sediment fence, an infiltration basin and a jersey barrier silt fence. The work was performed in accordance with the drawings and specifications for the project and under permit PRJ2003-00991 issued by the City of Vancouver. The work was conducted in the first two weeks of October 2003.

The sediment fence was installed along selected perimeters of the North and North 2 Landfill areas adjacent to existing railroad tracks. Even though excavation of the Waste Soils resulted in ground surface elevations lower than the sediment fence, the fence acted as a safety barrier, identifying the top of the excavated slope. Sediment fence was also installed along the eastern property line of the East Landfill and near the northern property line of the East Landfill. Both fences protected areas lower in elevation than the East Landfill.

The infiltration basin was constructed on the east side of the East Landfill. A vegetated and forested natural depression was utilized for this purpose. The depression was modified on the east side using random fill to create additional volume needed for collection and dissipation of surface water runoff

during construction. A spillway was constructed on the south side to outlet stormwater in excess of the design storm volume. Riprap was used to protect the spillway against excess water velocities. The spillway tied into an existing drainage swale that directed the flow towards the Columbia River. The location of the infiltration basin is shown on Drawing A-046141-WW.

The jersey barrier sediment fence was installed over a distance of 1,100 linear feet at the waters edge of the Columbia River. The jersey barriers were placed directly on the sand or refractory brick along the shoreline. Filter fabric was anchored to the ground surface and extended up the upstream face of the barrier. It was secured at the top of the barrier with adhesive. The straw wattles were anchored to the ground at the upstream face of the barrier. A detail of the barrier is shown on Drawing A-046148-WW.

All of the erosion and sediment control activities were performed in accordance with the technical specifications or the referenced manufacturer's installation guide and the construction drawings and checked for completeness or compliance in accordance with the CQCP.

#### **4.4.4 Building/Wall Demolition**

Demolition of an unsided loadout building and a concrete retaining wall were performed by Envirocon on October 5 and 6, 2003. Prior to demolition, an engineering survey was conducted in accordance with 29CFR 1926.850 and OSHA to determine a safe demolition procedure. Following development of the survey, demolition was conducted according to the prepared procedure and in accordance with requirements of the HASP. Debris generated during demolition, consisting primarily of concrete, wood and steel was broken or bent into manageable pieces, placed in an existing, below-grade loadout area adjacent to the shed building and covered with fill. The fill was placed in a controlled manner to sift into open spaces of the debris, thereby reducing the risk of future settlement. Removal of concrete and steel was performed to a depth of 3 feet below existing ground surface, so as not to interfere with other facets of proposed work. Dust was controlled during demolition. The former location of the building and the burial location of the debris is shown on Drawing A-046141-WW. The work was performed in accordance with the technical specifications and the engineering survey and quality control was performed in accordance with the CQCP.

#### **4.4.5 Fence Removal**

Perimeter galvanized and barbed wire fencing was removed by Envirocon prior to construction activities commencing in that area. An existing barbed wire perimeter fence on the east side of the property, from the Columbia River to the contractor's entrance was removed during construction of the infiltration basin, which occurred on November 19, 2003. Chain link fencing around production wells adjacent to the North and North 2 Landfill were removed in April of 2004, prior to Waste Soil excavation. The removed metal fencing was disposed at a permitted off-site location. Concrete was disposed at the East Landfill. All work was performed in accordance with the technical specifications and quality control was performed in accordance with the CQCP.

### **4.5 PHASE II - SOUTH BANK AREA OF CONCERN**

#### **4.5.1 General**

Remediation activities at the South Bank Area of Concern began on October 8, 2003. Envirocon performed clearing of vegetation from the eight proposed excavation areas (Areas X-1 through X-8) and extended the clearing 50 feet beyond the circumferential limits of the composite excavation area, to allow for additional excavation if needed. Clearing was conducted in a manner that avoided slope stakes previously installed by W&H Pacific that identified center points and maximum limits of excavation .



After clearing was completed, safety fence was installed around the entire excavation area, to warn on-site personnel of the below-grade excavations. Cleared material was disposed at a temporary location in the northeast corner of the East Landfill.

On October 9, 2003, Waste Management, Inc. (WMI) or their appointed transporter, Riverside Transporter Services, LLC delivered the first of several dozen roll-off-boxes for disposal of Waste Soils containing PCBs with concentrations exceeding 50 mg/kg (PCB Wastes). The procurement of roll-off boxes and the preparation of manifests for transportation were performed by Alcoa. Alcoa also incurred the costs associated with the Transportation and Disposal (T&D) of PCB Wastes to the WMI facility in Arlington, Oregon; however, the management of the roll-off boxes (delivery and pick-up) was performed by Envirocon. Alcoa personnel signed the manifests and documented the ID numbers for the roll-off boxes that were delivered to the site, filled with Waste Soils and transported to WMI for disposal. Staging of the roll-off boxes was directed by Envirocon or boxes were staged at the top of the slope adjacent to the South Bank Area of Concern.

#### **4.5.2 Overview of Confirmation Sampling and Analysis of Soils**

The Confirmation Sampling Plan adopted for the South Bank Area of Concern utilized immunoassay field screening techniques and verification grab sample methods. Immunoassay field screening was conducted by CH2M Hill during excavation activities to provide qualitative indications of the PAH concentrations in soil and to delineate the limits of excavation of Waste Soils with PCB concentrations over 50 mg/kg (PCB Wastes) from the limits of Waste Soils with PCB concentrations less than 50 mg/kg and greater than 10 mg/kg. The screening also provided a basis for the collection of PAH and PCB verification grab samples.

Verification grab sampling was conducted by CH2M after all excavation activities at the South Bank Area of Concern were completed. Analytical testing was performed by the Applied Sciences Group of CH2M Hill and results were compared with cleanup levels to document removal of all Waste Soils at each of the identified areas. If results of verification samples exceeded cleanup levels, additional excavation was performed in accordance with the procedures discussed in the Specifications.

The Model Toxics Control Act (MTCA) numerical standard for a routine cleanup action for Industrial Properties was identified as applicable for the South Bank Area of Concern. The Method A soil cleanup standards for PAHs (carcinogenic) and PCB Mixtures as discussed in Table 3 of WAC 173-340-745 were documented in the AO. The information is shown below and was used as the cleanup level at the South Bank Area of Concern:

<u>Substance</u>	<u>Location</u>	<u>Cleanup Level</u>
PAHs (carcinogenic)	North LF, North 2 LF and South Bank	20.0 mg/kg
PCB Mixtures	North LF, North 2 LF and South Bank	10.0 mg/kg

The Confirmation Sampling Plan is presented in Section VI of the Technical Specifications, which is provided in Appendix C.

#### **4.5.3 Waste Soil Excavation and Sampling**

South Bank excavation activities began at Excavation Area X-4, the second largest and easternmost area on October 8, 2003. The location of the eight excavation areas is shown on Drawing A-046141-WW. Material removed from this the east side of this area was verified by field screening as Waste Soils, therefore, Envirocon disposed of the material at a temporary location in the northeast corner of the East

Landfill. Final placement of these soils within the East Landfill would not be performed until excavation of the Waste Soils from the North and North 2 Landfills was performed, as discussed in Section 4.7.3 of this Report. Excavation was performed using a long reach excavator, to minimize travel through the areas and to offset the effects of the excavation located on embankment slopes. Excavation was performed to depths indicated on the design drawings. Drawing A-046146-WW presents the actual depths excavated.

At the center of Excavation Area X-4, Waste Soils excavated contained PCBs with concentrations exceeding 50 mg/kg (PCB Wastes). This material was segregated from other Waste Soils, dumped into roll-off boxes, covered with a tarp and staged until transportation for disposal. The WMI facility in Arlington, Oregon is an Alcoa approved and permitted Toxic Substances Control Act (TSCA) facility.

Waste soil removal from Excavation Areas X-3 and X-8 began on October 9, 2003. In conjunction with the work in Excavation Area X-4, screening of soils was conducted at elevations identified by historical sampling results. Waste Soils (less than 50 mg/kg) and PCB Wastes (greater than 50 mg/kg) were segregated during excavation. Excavation alternated between each of the three areas to allow for one to two day turnaround times associated with the analysis of quantitative grab soil samples.

Work at Excavation Area X-1 began on October 13, 2003 and movement of Waste Soils at Excavation Areas X-2, X-6 and X-7 began on October 16, 2003.

Between October 9, 2003 and November 3, 2003, Immunoassay screening and analysis of soil grab samples was conducted on all excavation areas except Excavation Area X-5, where work was not started until November 17, 2003. Once immunoassay screening confirmed removal of Waste Soils, grab samples were collected from specific locations. The verification grab samples were shipped by CH2M Hill to their Applied Science Group located in Corvallis, Oregon for analysis. Results were returned to Envirocon and forwarded to Alcoa. Results were reviewed to determine if contaminant concentrations in the excavation area were below those stated above, thereby allowing for backfill, or if additional excavation was required. If additional excavation was required, the depth of excavation was as documented in the technical specifications. On November 3, 2005, results of the confirmation samples for Excavation Area X-1 through X-4 and Excavation Area X-6 through X-8 indicated that clean-up levels had been achieved, thereby allowing for the backfill process to commence.

Earthmoving at Excavation Area X-5, the largest area began on November 17, 2003. Immunoassay screening at Excavation X-5 was performed through November 25, 2003. Confirmation samples were collected on December 1, 2003 and submitted to the CH2M Hill laboratory. On December 5, 2003, results of the confirmation samples indicated that clean-up levels had been achieved, thereby allowing for the backfill process to commence.

Waste Soil and PCB Waste excavation was performed in accordance with the technical specifications and quality control was performed in accordance with the CQCP.

#### **4.5.4 Off-site Disposal of PCB Wastes**

Transportation of roll-off boxes from the Site containing PCB Wastes began on October 30, 2003 and was completed on December 5, 2003. A total of eighteen (18) roll-off boxes were transported and disposed at Landfill 12 at the WMI facility in Arlington, Oregon during this time period. One (1) roll-off box was characterized as non-regulated material and disposed at Landfill 13 at the Arlington, Oregon facility. The hazardous waste manifest log prepared by Alcoa, the manifest application prepared by Alcoa and the certificate of disposal provided by WMI are presented in Appendix D.

#### **4.5.5 South Bank Backfilling**

Backfill of the Excavation Areas began on October 27, 2003 after quality assurance review of all verification sampling confirmed that the cleanup levels referenced in Section 4.5.2 of this Report had been achieved. The Technical Specifications stated that the material to be used as backfill was to be classified by the Unified Soil Classification System (USCS) as a silty or clayey gravel, a well graded sand or a silty or clayey sand.

Envirocon identified several borrow sources to provide fill proposed in construction of the shoreline embankment. To minimize costs, the borrow sources identified were located within a short driving distance from the site, resulting in the use of sand, commonly found in the Vancouver area, as the fill material. On October 21, 2003, Envirocon obtained geotechnical laboratory results for a sand borrow material provided by Glacier Sand and Gravel (Glacier Material), whose stockpile facilities were located on the parcel of property directly east of the Site. A review of the information by Bergmann on October 23 concluded that the sand, which was uniformly graded, lacked sufficient fines to fill in the voids between the uniform particle size and that as a result of the absence of fines, the shear strength of the material was not sufficient for use in construction of the embankment. A sample from a second borrow source on October 24 was classified by visual observation as sand with a uniform gradation. Envirocon informed Alcoa that borrow sources containing varying percentages of cohesive material (silt or clay) were available 10 to 20 miles west of the Site. Alcoa instructed Envirocon to locate a borrow source with percentages of cohesive material suitable for use in the embankment application or for mixing with the Glacier Material.

Envirocon identified a source of silt material in Gresham, Washington on October 27, 2003, approximately 25 miles away that was tentatively accepted by Alcoa for use in embankment construction. A sample of the soil was submitted to the laboratories of Carlson Testing, Inc. in Tigard, Oregon for geotechnical testing. On October 29, 2003, approximately 500 tons of this material was delivered to the site. However, on that same day, Envirocon identified a borrow source 5 miles from the Site that by visual observation contained greater percentages of silt and clay. The borrow source, an area of excavation along U.S. Interstate 5 (I-5 Material) was immediately accepted by Alcoa and Bergmann for use in constructing the embankment. Costs were significantly reduced due to the location of the borrow area and the material provided better cohesive and shear strength characteristics. On October 30, 2003, Envirocon established a contract with Taylor Trucking of Vancouver, Washington to deliver the Interstate 5 soils to the Site and collected a sample of the soil to obtain density and moisture values. The Interstate 5 soils were exclusively utilized in backfill of the Excavation Areas along the embankment, however upon delivery of wet soils from the Interstate 5 borrow area, dry sand from Glacier Site was used in equal proportions with the I-5 Material to reduce moisture content.

Backfill of Excavation area X-4 was completed on November 5, 2005. Backfill of remaining Excavation Areas (except X-5) occurred between November 5 and November 10, 2003 upon completion of quality assurance review. Excavation Area X-5 was backfilled the first week of December, 2003.

The backfill was spread and compacted in accordance with the requirements of the Technical Specifications and quality control was performed in accordance with the requirements of the CQCP. Density testing was performed in accordance with ASTM D-2922. Maximum dry densities and optimum moisture content for the soils were obtained in accordance with ASTM D698. The results of the density and moisture content testing confirm compaction to at least 90% of the maximum dry density of the backfill material. Field density and moisture content results, as well as results of laboratory testing for backfill of the South Bank Area of Concern are provided in Appendix E of this Report.

## **4.6 PHASE III - SHORELINE REHABILITATION**

While performing excavation activities at the South Bank Area of Concern, Envirocon initiated work associated with the reconstruction of the shoreline adjacent to the East Landfill. Shoreline rehabilitation consisted of the construction of an earthen embankment, the installation of precast concrete revetment and the planting of native shrubs and vegetation. A section of the shoreline is shown on Drawing A-046148-WW. Construction of the various components of the shoreline adjacent to the East Landfill were designed to provide the following:

- To protect the toe of shoreline by deflecting wave energy associated with boat/barge traffic or typical wave runoff from the natural flow of the Columbia River;
- To eliminate areas of instability by creating a uniform, stable slope, as analyzed and discussed in Section 2.4 of this Report;
- To reclaim some of the land area that had previously sloughed away as a result of the erosive actions of the Columbia River; and
- To upgrade the ecological and aesthetic conditions along the shoreline.

Each of these tasks is discussed below.

### **4.6.1 Clearing, Grubbing and Wire Removal**

Clearing and grubbing of the shoreline area began on October 13, 2003. The majority of the clearing was performed within a 300 foot region near the western end of the shoreline, from the water's edge to the top of the slope. Trees with trunk diameters ranging from 2-inches to 6-inches were removed by Envirocon using excavation equipment that pulled the tree trunk and the root ball simultaneously. Beneath the tree canopy, the ground surface was covered with construction debris (furnace/refractory brick and scrap steel wire) disposed by Alcoa but independent of the same materials found within the East Landfill during RI activities. During the operations, the scrap steel wire on the slope became intertwined with the trees, thereby facilitating its removal from the slope (removal would have eventually been performed later in construction to permit grading of in-situ soils and refractory brick). The wire was stockpiled on the surface of the East Landfill, where it eventually would be buried prior to Waste Soil placement. Tree trunks were cut into manageable pieces and staged in the northeast corner of the East Landfill, adjacent to the Waste Soils from the South Bank Area of Concern. Clearing was completed on October 16, 2003.

### **4.6.2 Grading**

Envirocon initiated grading activities on the western half of the shoreline on October 16, 2003. Refractory brick, soil and rocks in this area that had formed a relatively steep slope were graded and moved to the eastern half of the shoreline, where the topography was shallow sloping and where the existing slope was located 50 to 100 feet from the water's edge of the Columbia River. The graded material was spread at the toe of the embankment in horizontal loose lifts 12 to 15-inches thick and 10 to 20 feet wide. The material was compacted using a dozer until non-movement of the material was observed beneath compaction equipment during compaction operations. Conventional compaction equipment was not used based on the irregular ground surface created by the fill materials. Density testing was not performed due to the irregularity of the materials being used as fill. Grading at the western half of the shoreline was extended approximately 8 to 10 feet (measured horizontally) beyond the proposed limits of the final embankment slope to allow for the placement of suitable fill for concrete revetment installation, as described later in this section. Approximately 2,000 cubic yards of fill was

graded. The approximate location of graded material and the area utilized for fill placement is shown on Drawing A-046141-WW. Grading of existing materials was completed on October 22, 2003.

#### **4.6.3 Borrow Materials**

In conjunction with grading activities, Envirocon contracted with H&H Wood Recyclers of Vancouver, Washington to begin delivery of compost for use in the construction of the 24-inch thick outer shell of the shoreline embankment. This shell was required to support and aid in the growth of the various vegetative species proposed for planting within the concrete revetment between elevation 7.0 AMSL and elevation 18.0 AMSL. The compost delivery began on October 24, 2004.

On October 30, Envirocon began mixing of the compost with the I-5 Material and the Glacier Material delivered to the Site during backfilling of the South Bank Area of Concern. A discussion of these borrow materials is presented in Section 4.5.5 of this Report. Mixing was performed in equal portions. The mix was staged on the surface of the East Landfill until construction of the 24-inch outer shell commenced.

#### **4.6.4 Fill Placement-Water's Edge to 18 ft. AMSL**

Upon completion of grading, Envirocon commenced with shoreline fill activities. The fill activities commenced at approximate elevation of 7 feet AMSL at the west end of the embankment. At this elevation and location, a bench was excavated into the in-situ soils and some stone material left over from access road construction was used in construction. The stone was needed to create the bench at locations where high tide from the Columbia River had temporarily covered and saturated the existing in-situ soils. Use of the stone was recommended by Bergmann Associates to provide adequate bearing capacity for the soils to be placed upon the bench and to provide a foundation on which soil can be compacted. After excavation to create the bench but prior to stone placement was completed, woven filter fabric was installed in one horizontal panel over the bench. The I-5 Material was exclusively utilized in fill placement activities over the filter fabric to achieve adequate slope stability and to meet the proposed contours and slopes presented in the design drawings. The I-5 material was end-dumped from the top of the existing slope, at approximate elevation 30 ft. AMSL. The material was spread by dozer into loose lifts 8 to 10-inches thick in accordance with the technical specifications.

Fill placement activities associated with the westernmost 300 feet of the embankment were performed in an expeditious manner, to avoid saturation of the fill by tidal waters. At no time was I-5 Material spread and compacted over saturated fill material. Once at this location, grading and excavation of the embankment was not required as the existing embankment shoreline was located farther to the north, creating a beach area between the toe of the embankment and the water's edge. Fill placement activities were conducted in this reach with minimum interference from water. Installation of filter fabric and placement and compaction of fill was performed as discussed above. The I-5 Material was spread in loose lifts and compacted using smooth drum rollers. Testing of the compacted lifts was performed in accordance with ASTM D2922 and the CQCP. Compaction of the soil to at least 90% of the maximum dry density, obtained in accordance with ASTM D698 was performed. Density and moisture content tests were performed at least once for every 500 cubic yards of soil spread. Field density and moisture content results, as well as results of laboratory testing for construction of the shoreline embankment are provided in Appendix E. Fill placement activities associated with the embankment were temporarily suspended at an elevation of 18 ft. AMSL, to allow for installation of the Armorflex concrete revetment panels as discussed below. Approximately 3,800 cubic yards of fill was used to construct this portion of the embankment.

In conjunction with the lift construction using the I-5 Material, the 24-inch thick outer shell of the embankment was constructed using the sand-compost mix. The mix was dumped by excavator at

specified locations and spread in loose horizontal layers over a horizontal width of approximately 5 feet. This width accounted for approximately 50% of the width of the dozer blade used by Envirocon to spread fill; the remaining dozer blade width spread the I-5 Material. The sand-compost mix was only utilized in fill placement activities between elevation 8 ft. and 18 ft. AMSL. The sand-compost mix was lightly compacted. After fill placement was completed, the finished ground surface was tight bladed to create a smooth surface. This smooth surface was necessary to facilitate installation of the filter fabric and precast concrete revetment as discussed in section 4.6.5 of this Report.

#### **4.6.5 Concrete Revetment Installation**

Upon completion of fill placement activities to elevation 18 ft. AMSL, including the construction of the 24-inch thick outer shell comprised of the sand-compost mix, installation of the concrete revetment panels and associated appurtenances was performed.

In August of 2003, Alcoa awarded a contract to Armortec, located in Bowling Green, KY to provide 62,000 square feet of Armorflex. Armorflex is a series of precast interlocking concrete blocks connected together with galvanized polyester cables. The blocks are 18 inches wide, 24 inches long and 6 inches deep. The concrete used in the formation of the blocks has a compressive strength of 4000 pounds per square inch (psi) and is treated to resist sulfates and improve durability. The blocks are formed with open areas, or cells within their interior and around their perimeter, which aid in relieving hydrostatic uplift. Armorflex was selected because of its ability to protect the shoreline against the detrimental impacts of wave action and hydraulic forces such as water velocity and peak flows, while also providing environmental benefits for vegetation as discussed below.

The edges of each block are beveled to allow angular distortions between blocks up to 18 degrees, which allows flexibility in the anchorage procedures for the mats. A typical mat is 8 feet wide, 40 feet long and weighs about 8 tons. The cables used in the formation of the mats are continuously threaded through the blocks, forming a series of semicircular loops at two ends of the mat. The loops are located along the 8 foot width of the mats.

Armortec contracted with Contech Construction Products of Tualatin, Oregon, a concrete manufacturing firm to cast the Armorflex blocks and assemble the panels using their patented forms and materials. The assemblage of the panels began in October of 2003.

Delivery and installation of the Armorflex began on November 6, 2003. Prior to installation of Armorflex, the 2.5 horizontal to 1.0 vertical (2.5H:1V) slope was inspected for the presence of large stones and debris. Following the inspection, a layer of woven filter fabric was installed on the slope. The fabric selected was GTF-200, as manufactured by Northwest Linings and Geotextile Products, Inc. The geotextile is required by Armortec to increase the shearing resistance of the soil. The geotextile was installed perpendicular to the water's edge with adjacent panels overlapped by a minimum of two feet. In the absence of an anchor trench, the geotextile was extended a minimum of 5 feet over the horizontal bench at 18 ft. AMSL, to correspond with the placement of the Armorflex panels on the same bench.

The Armorflex panels were delivered to the Site on flatbed trucks. Four Armorflex panels were delivered on each truck. The trucks were directed to park on the crest of the East Landfill at elevation 30 ft. AMSL for unloading. Envirocon provided a 200 ton crane fitted with a 20 to 25 feet wide spreader bar to remove the Armorflex panels from the trucks. The spreader bar attached to the Armorflex mats at the 8-foot wide ends.

Installation began at the west end of the embankment and proceeded eastward. The panel was lifted directly from the truck and lowered into place over the filter fabric with one 8-foot end parallel to the

water's edge (the 40 feet long edge [longitudinal] is perpendicular to the water's edge). The elevation of the edge of Armorflex at the bottom of the embankment was approximately 7 ft. AMSL. The opposite end of the panel was established at approximate elevation 18 ft-AMSL. At the bench elevation, approximately 4 to 6 feet of panel was laid on the horizontal bench. Ensuing panels were butted to the longitudinal edge of the initial mat. No connection of mats on the longitudinal edges was performed, as per the manufacturer's installation guide.

Envirocon installed the first panel on the finished embankment surface approximately 4 feet from the proposed location indicating the limits of the Armorflex. This was performed to allow for the construction of a longitudinal anchor trench, extending 3 feet deep from the top of the finished 2.5H:1V slope and extending from elevation 7 ft. AMSL to elevation 30 ft. AMSL. This trench was required to anchor the last downstream panel, to minimize for the potential disturbance of consecutive panels. One Armorflex panel would be installed halfway into the trench and halfway on the final embankment surface, abutting the full Armorflex panel. After installation, the trench was backfilled with cement. The same procedure was performed on the final upstream mat, to aid in pullout from the downstream velocity of water.

To maintain the mat at its location on the bench, three 'Helix' anchor screw were drilled approximately 3.5 feet apart into the embankment approximately 12-inches away from the end of the mat. The screw anchors are provided with an eyehook that attaches to the top of the anchor. Using this eyehook and the cable loops at the end of the mat, a length of No. 5 reinforcing bar was threaded through the loops and the eyehooks, connecting the two appurtenances. Approximately 600 anchor screws were used to secure approximately 100 panels at elevation 18 ft. AMSL and 100 panels at elevation 30 ft. AMSL. W&H Pacific conducted a random spot check of anchor screws. The location of the anchor screws checked and elevations of the anchor screws is shown on Drawing A-046143-WW.

At two locations, two tapered mats were installed, to allow for a change in the orientation of the embankment surfaces. The mats were installed using the same procedure as whole rectangular mats, except that cement was placed between the adjacent mats due to the abnormal spaces between individual blocks.

The Armorflex installation was completed in December of 2003. The installation of the Armorflex was performed in accordance with the requirements of the Technical Specifications and quality control was performed in accordance with the requirements of the CQCP. A Certificate of Compliance for the Armorflex mats for the installation is provided in Attachment D.

#### **4.6.6 Fill Placement-18 ft. AMSL to 30 ft. AMSL**

After installation of Armorflex panels had proceeded 500 to 600 feet to the east from the west starting point, Envirocon continued construction of the embankment from the bench elevation of 18 ft. AMSL to the proposed top of the embankment at elevation 30 ft. AMSL. The fill placement activities proceeded in the same manner as discussed in Section 4.6.4 of this Report. Cohesive soil was spread in loose lifts 8 to 10 inches thick and compacted to 90% of the maximum dry density of the material. Placement of the fill eliminated the bench at elevation 18 ft. AMSL and covered the horizontal portion of the Armorflex panels installed previously. The placement of fill at this elevation did not include a sand-compost outer layer, as required for the lower elevation portion of the embankment. In conjunction with fill placement, the finished embankment surface was tight bladed to allow for proper installation of filter fabric and Armorflex. Fill placement activities associated with the shoreline embankment were completed on or about November 14, 2003.

Installation of Armorflex panels at this higher elevation was performed using the same procedures as discussed in Section 4.6.5 of this Report. The anchor screws were installed at approximate elevation 30 ft. AMSL. The final orientation of the panels on the slope is shown on Drawing A-046142-WW.

#### **4.6.7 Open Cell Soil Infill**

On November 10, 2003, in conjunction with the construction of the earthen embankment above elevation 18 ft. AMSL, Envirocon began to fill in the open spaces of the Armorflex precast blocks installed over the embankment between elevation 8 ft. and 18ft. AMSL. A sand-compost mix that was prepared the previous week was spread over the concrete revetment using a long-reach excavator. The bucket of the excavator was 'shaken' in an attempt to distribute the fill uniformly over the revetment panels, however, the process resulted in non-uniform coverage. Envirocon personnel were tasked with using brooms and shovels to manually distribute the fill evenly within the open spaces and to remove excess from the surface of the panels. Filling of the open spaces on the lower portion of the revetment began at the west end of the shoreline and proceeded eastwards. Filling was performed in a continuous operation over the 600 linear feet and was completed on November 12, 2003.

Spreading of the sand-compost mix within the revetment open spaces for the upper layer of revetment began in the afternoon on November 12. The spreading of fill was not performed continuously; portions of the embankment were still under construction and revetment panels at the east end of the shoreline were not yet installed. The procedure used to fill the open spaces was the same as discussed above. The filling of all open spaces within and between the panels was completed on November 18, 2003.

#### **4.6.8 Willow Stakes and Shrub Planting**

Planting of the vegetation was performed between January 13 and January 19, 2004. Envirocon contracted with Abovo Landscaping of Vancouver, Washington to perform the planting of willow stakes and native shrubs within selected open spaces of the revetment. Planting was delayed until this time to allow for harvesting of the willows during their dormant period, which occurs in December and January.

Planting of willow stakes was performed in the lower portion of the revetment, between elevation 8 ft. and 18 ft. AMSL. Prior to the planting of the willow stakes, preparation of the live stakes was performed in accordance with the specifications. This consisted of the soaking of the stakes in water for two weeks (specifications required one week minimum). Ends to be buried in soil were trimmed to a tapered point while the end to remain above the ground surface was cut flat. The length of the willow stakes was at least two feet and diameters ranged from ½-inch to 2-inches. Some of the willows were segregated and removed when an inspection observed a surface disease on the bark.

Planting commenced at the east end of the revetment and proceeded west. In accordance with the specifications, the filter fabric beneath the revetment was punctured and an awl was used to create a pilot hole in the soil. The hole was created vertically and not perpendicular to the surface of the revetment. Creating the pilot hole was relatively easy, due to the sand-mulch shell placed 24-inches beneath the revetment surface as previously discussed. The center to center spacing of the holes was increased from 24-inches in the specifications to 36-inches to conform with center to center spacing of open cells between two Armorflex blocks. After creating the hole, the willow stakes were driven 12-inches to 18-inches into the ground. If necessary, a mallet was used to obtain the proper depth. Care was taken to protect the live stakes from damage such as splitting, bark peeling, and bud breakage during installation. Once in place the soil was tamped around the plant and the flat tip of the willow was cut at an angle facing south, to allow the willow to dry, thereby minimizing the potential for the willow to become disease infected.



Problems encountered during planting included planting of the willow stakes upside down and difficulty driving naturally bent willow stakes. Alcoa educated Abovo in identification of the top and bottom of the willow stakes and allowed Abovo to create larger holes to manually insert bent willows. The planting of the willow stakes was completed on January 16, 2004.

Immediately after willow stake planting, Abovo initiated planting of bare root shrubs. Planting of the shrubs was performed along the upper tier of the concrete revetment, between the elevations of 18 ft. AMSL and 30 ft. AMSL. Five varieties of plants were recommended in the specifications; an equal number of each variety were acquired. The species were randomly arranged to provide variety. The spacing of each plant was established at approximately 5 feet in a horizontal direction and 2 feet in a vertical direction. On January 15, Abovo staked the location of the shrubs with pin flags. Five colors of flags were used; each color identified a specific species of shrub to be planted at that location. The soil in the open cell was completely removed and the filter fabric beneath the revetment was cut in the form of an 'X.' An additional 6-inches of soil was removed from the hole and the shrub root was gently inserted into the hole. The shrub was planted with the root crown (the point where the roots and stems meet) at finished grade (the top of the concrete revetment). The hole was then backfilled with sand-mulch mix and tamped. To determine if soil was adequately tamped around the shrub, moderate pressure was applied in an attempt to pull out the shrub. Non-movement indicated adequate tamping. Shrub planting was completed on January 19, 2004.

The planting of the willow stakes and native shrubs was performed in accordance with the requirements of the Technical Specifications and quality control was performed by CH2M Hill and Alcoa personnel in accordance with the requirements of the CQCP.

#### **4.7 PHASE IV – NORTH AND NORTH 2 LANDFILL**

Remediation of the North and North 2 Landfills consisted of the removal of approximately 38,000 cubic yards of Waste Soils from areas identified by historical investigations and the grading of in-situ soils to create stable and safe slopes for easy maintenance. The excavation of these soils would create certified clean areas and provide fill for use in establishing the subgrade slopes needed for construction of the Engineered Barrier, as discussed in Section 4.7.4 of this Report. The work associated with the North and North 2 Landfills is discussed below.

##### **4.7.1 Clearing and Grubbing**

Remediation activities at the North and North 2 Landfill began on April 2, 2004. Envirocon performed clearing of trace amounts of vegetation from the landfill areas and removed selected debris from the areas designated for excavation. Envirocon also removed chain link fencing surrounding two production wells located within the excavation area and created a Contaminated Material Haul Road from the landfill areas to the East Landfill. Along the road, No. 357 stone was used to create access across two railroad spurs. After clearing was completed, sediment fence was installed around the entire excavation area, to warn on-site personnel of the below-grade excavations. Cleared material was disposed at a temporary location in the northeast corner of the East Landfill.

On or about April 8, 2004, WMI delivered two roll-off-boxes for disposal of Waste Soils containing PCBs with concentrations exceeding 50 mg/kg (PCB Wastes) from the North Landfill. Using the same responsibilities as established during work at the South Bank Area of Concern, the management of the roll-off boxes (delivery and pick-up) was performed by Envirocon. Alcoa personnel managed the manifests. The roll-off boxes were staged at an area designated by Envirocon south of the North 2 Landfill.

#### **4.7.2 Confirmation Sampling**

The Confirmation Sampling Plan adopted for the North and North 2 Landfills utilized the same immunoassay field screening techniques and verification grab sample methods as the South Bank Area of Concern, discussed in Section 4.5.2 of this Report. However, in addition to identifying Waste Soils with PAH concentrations greater than 20 mg/kg and PCB concentrations greater than 50 mg/kg and greater than 10 mg/kg, the screening identified TCE concentrations greater than 0.5 mg/kg.

#### **4.7.3 Excavation**

Excavation activities at the North 2 Landfill began on April 6, 2004. Envirocon used a 3 cubic yard, track mounted hydraulic excavator and two 20 ton Volvo off-road trucks to transport Waste Soils from the North 2 Landfill to the East Landfill. The location of trucks and excavators were established on the existing ground surface; at no time did equipment enter the excavation. The excavator loaded the trucks to a capacity that minimized spillage during hauling.

Excavation at the North 2 Landfill was performed to the depths indicated on the plan drawings. However, upon reaching the proposed depth at one location at the North 2 Landfill, the color of the Waste Soils turned from dark grey to brown. It was concluded that the brown soils represented in-situ, non-contaminated sand. The depth that this change occurred was approximately 1 to 2 feet lower than the proposed excavation contours. After conferring with Alcoa and Bergmann Associates, Envirocon was instructed to excavate to the brown soils became visible and to use the excavation plan presented in the drawings as a guide.

During excavation of the North 2 Landfill, two areas identified by historical sampling containing PCB Wastes were excavated. This soil was placed in roll-off boxes supplied by WMI on April 13, 2004. The boxes were staged adjacent to the North 2 Landfill until confirmation sampling confirmed that the material excavated was PCB Wastes and arrangements for pick-up could be finalized. Waste Soils above and below the depth indicated above were excavated and stockpiled on the ground surface for screening by CH2M Hill for characterization as either PCB Wastes or Waste Soils.

Major excavation at the North 2 Landfill was completed on April 13, 2004. Upon completion of excavation, CH2M Hill conducted immunoassay screening to qualitatively confirm removal of Waste Soils. The locations for screening were developed using a 50 feet square grid and staggered locations. Soil was collected at 12-inch depths below the excavated ground surface. A plan of the grid sampling is presented in Appendix F.

In conjunction with immunoassay screening at the North 2 Landfill, excavation of the Waste Soils at the North Landfill commenced. Excavation alternated between the two landfills to allow for one to two day turnaround times associated with the analysis of quantitative grab soil samples. Procedures for excavation at the North Landfill were the same as those established for the North 2 Landfill. Major excavation at the North Landfill was completed on April 23, 2004. The plan of the North and North 2 Landfill immediately after Waste Soil excavation is shown on Drawing A-046144-WW.

The PCB Waste placed in roll-off boxes on April 13, 2004 was picked up by Waste Management and transported off site on April 16, 2004. Also on that date, test results for the soil adjacent to the PCB Waste that was temporarily stockpiled on April 13 were received that characterized the soil as Waste Soil. This soil was transported to the East Landfill.

Between April 16, 2004 and May 19, 2004 immunoassay screening and grab sampling was conducted by CH2M Hill at various locations within the North and North 2 Landfills to verify removal of all Waste

Soils with concentrations of PCB, PAH and TCE in excess of the levels stated in the specifications and in Section 4.7.2 of this Report. The grab samples were collected after additional excavation was performed by Envirocon to remove Waste Soil identified by a previous round of immunoassay screening. The additional soil was excavated to a depth of 30-inches at the test result location and 12-inches at adjacent perimeter test result locations. This Waste Soil was transported to the East Landfill for disposal. The results of immunoassay screening and grab samples are provided in Appendix F.

On April 30, 2004, CH2M Hill conducted a limited soil gas investigation at the North and North 2 Landfills, after excavation of Waste Soils had been completed. The purpose of the investigation was to identify TCE vapor concentrations in the in-situ, brown sandy soil that were designated to remain. The results of the analysis of the soil gas samples concluded that TCE vapor concentrations in the soils were below the cleanup levels for TCE discussed in Section 4.7.2 above. The soil gas report is presented in Attachment B.

On May 14, 2004, the test results of grab sample taken at three problematic areas at the North Landfill were received by Envirocon and documented that cleanup levels have been achieved. On May 19, 2004, a singular test result of a grab sample at one problematic area at the North 2 Landfill was received by Envirocon and documented that cleanup levels have been achieved.

On April 16 and May 17, 2004, four (4) roll-off boxes were transported and disposed at Landfill 12 at the WMI facility in Arlington, Oregon. PCB Waste in these boxes was obtained from isolated areas at the North and North 2 Landfill. The hazardous waste manifest log prepared by Alcoa, the manifest application prepared by Alcoa and the certificate of disposal provided by WMI are presented in Appendix D.

#### **4.7.4 Disposal of Waste Soils at East Landfill**

The trucks hauling Waste Soils from the North 2 Landfill and the North Landfill to the East Landfill utilized the Contaminated Material Haul Road to traverse between locations. The Contaminated Material Haul Road entered the East Landfill from the west side, through an at-grade opening in the anchor trench embankment constructed around the perimeter of the East Landfill. The Waste Soils were dumped at the northern end of the East Landfill; the initial loads were located adjacent to the Waste Soils excavated and temporarily stockpiled from excavation activities at the South Bank Area of Concern in November of 2003. After dumping at the East Landfill, a dozer spread the waste soils into loose lifts approximately 12-inches thick, in accordance with the technical specifications. A smooth drum roller compacted the soils. .

Because of the variability of the Waste Soils, which consisted of sand rock, refractory brick and miscellaneous debris, a soil sample that could be considered 'representative' could not be collected and submitted for testing in accordance with ASTM D698, to determine maximum dry density and optimum moisture content. Therefore, Bergmann Associates instructed Envirocon to utilize an area of the east Landfill to construct a test fill using Waste Soils from the North Landfill. The test fill was constructed on April 6, 2004. A modified procedure for the test fill was obtained from the USEPA technical document entitled "Final Covers on Hazardous Waste Landfills and Surface Impoundments," July 1989. After a lift of Waste Soil was spread, the smooth drum compactor traveled forward and backward over the surface. Several density tests were taken to establish an average actual density of the material. The compactor then traveled over the same area two more times and the density testing was repeated. Results were compared with the first round of tests. The process was then repeated for a third and fourth time. Based on the percentage increase in density testing results, it was determined that passing of the compactor three times (forward and backward) over the spread Waste Soils would provide sufficient compactive effort to create a stable fill area while minimizing labor time. Based on Bergmann Associates' visual observation of the Waste Soils, a qualitative value of compaction based on the results of three passes was estimated to

be between 87% and 92% of the maximum dry density of the variable soil. The eight (8) density results of the test fill are included in Appendix G.

The Waste Soils were spread by dozer beginning at the northern perimeter of the east Landfill in loose lifts 8 to 10-inches thick in accordance with the technical specifications and compacted using smooth drum rollers. Testing of the compacted lifts was performed in accordance with ASTM D2922 and the CQCP. Density and moisture content tests were performed at least once for every 500 cubic yards of soil spread. Field density and moisture content results for the placement of the Waste Soils at the East Landfill provided in Appendix G.

The decision to excavate to the brown, in-situ sand soils at the North and North 2 Landfills and the additional Waste Soils removed as part of confirmation sampling resulted in a total of 38,000 cubic yards of Waste Soils excavated and hauled to the East Landfill. This volume, which was confirmed by survey on May 13, 2004, exceeded the original quantity estimates developed from the excavation plan drawings by 10,000 cubic yards. As a result of the increase in volume, the proposed plan presenting the topography for the surface of the Waste Soils at the East Landfill was modified. On April 22, 2004, Envirocon and Alcoa determined that raising the elevation of the anchor trench platform and the elevations of the Waste Soils by 0.5 feet from the proposed elevations shown on the design drawings would generate the needed volume to accommodate the additional Waste Soils. However, at that time, the total volume increase was not recognized. On April 29, it was determined that additional volume would be required to accommodate the Waste Soils. Bergmann Associates and Envirocon decided to increase the elevation of the top of the fill by approximately 1.5 feet. The increase in elevation increased the slopes of the surface on which the geosynthetics would be installed from 3.3% as shown on the design drawings up to 5% at selected locations. The additional slope would not affect the construction of the Engineered Cap, as WAC regulations allow for slopes up to 5%.

The final grading of the Waste Soils at the East Landfill was completed on April 29, 2004. In conjunction with grading, Envirocon initiated spreading of a 3-inch to 6-inch thick layer of sand over the Waste Soils. It was determined that this layer was needed to protect the geosynthetics installed as part of the Engineered Cap from the miscellaneous debris contained within the Waste Soils. The debris could not be graded smooth at the surface without complete removal and a concern arose that tearing of the geosynthetics may occur. The sand was obtained from the reconstruction of the anchor trench embankment, which is discussed in Section 4.8.2 of this Report. Installation of the sand layer, which included minor compaction was completed on May 1, 2004.

#### **4.7.5            Grading**

Upon completion of Waste Soil excavation, Envirocon performed general grading of the 2H:1V slopes at the North and North 2 Landfill formed from the excavation activities. The purpose of the grading was to create shallow slopes (approximately 4H:1V) that would meet Alcoa requirements for maintenance. Fill generated by grading at the top of the slopes was spread and compacted at the base of the slope. Grading was performed on or about May 18, 2004. The final topography of the North and North 2 Landfill is shown on Drawing A-046145-WW.

#### **4.7.6            Vegetation**

Vegetation of the North and North 2 Landfills was performed by Briar Group during the week of September 13, 2004. The area was hydroseeded using a mix native to the Vancouver area and used by the Washington Department of Transportation (WDOT). The mix consisted of 40% Perennial Rye, 40% Creeping Red Fescue, 10% Highland Bent and 10% White Clover. The seed was applied at a rate of 80 to 120 pounds per acre. Fertilizer was incorporated into the seed slurry at a rate of 250 pounds per acre of

21-7-14 (N-P-K). After completion of the hydroseeding, straw mulch was applied at a rate of 2000 pounds per acre. Asphaltic emulsion was used to secure the mulch on the ground surface.

#### **4.8 PHASE V – EAST LANDFILL CONSTRUCTION**

##### **4.8.1 Clearing and Grubbing**

Clearing of the East Landfill was performed during the first two weeks in October of 2003. Clearing consisted of the cutting of trees near the ground surface. Grubbing of the ground surface was not performed. The clearing was performed at this time to allow access to the shoreline for embankment construction, which was discussed in detail in Section 4.6.4 of this Report. Clearing was also performed to facilitate temporary stockpile of Waste Soils with PCB concentrations less than 50 mg/kg that were excavated from the South Bank Area of Concern. This work was discussed in detail in Section 4.5.3 of this Report. The clearing process was also needed to delineate a depression in the East Landfill into which wire and refractory brick removed from the shoreline grading activities was disposed. Trees cut from the surface of the East Landfill were also disposed in this depression.

##### **4.8.2 Anchor Trench Embankment Construction**

Construction of the anchor trench embankment platform began on November 20, 2003. Glacier Material was delivered to the site and dumped near the southeast corner of the East Landfill. Envirocon began the construction of the embankment at that location and proceeded in a westerly direction, along the top of the shoreline embankment. Embankment slopes and crest widths were constructed in accordance with the technical specifications and as shown on the drawings. Upon construction of the southern perimeter, Envirocon continued construction along the west perimeter and then along the northern perimeter.

In accordance with the drawings, a 30 feet wide, at-grade opening was left in the center of the western segment of the anchor trench embankment to allow trucks hauling Waste Soils from the North and North 2 Landfill to access the surface of the East Landfill via the Contaminated Material Haul Road. An opening was also created in the north segment of the embankment platform to permit non-truck hauling vehicles to enter the East Landfill area. The eastern embankment was the final segment constructed. The embankment was completed on December 5, 2003.

On April 13, 2004, Envirocon and Alcoa personnel became concerned over the ability of the anchor trench embankment soil to maintain its geometry during excavation of the anchor trench. The sand used for construction was uniformly graded and contained no fines. Alcoa discussed the issue with Bergmann Associates and on April 16, 2004, a decision was made to replace the top three feet of the anchor trench embankment platform with a clay material. On April 20, 2004, Envirocon identified a local residential borrow source in Vancouver and collected two soil samples for testing to determine the classification of the soil and to verify that it was 'certified clean'. Visual inspection of the soil by Alcoa concluded that a sufficient amount of clay existed. On April 21, 2004, Envirocon and Bergmann Associates decided to remove the top three feet of the existing anchor trench embankment constructed using sand and replace that material with the subject clay material.

On April 26, 2004, Envirocon began excavating the sand from the anchor trench embankment. The sand was spread by front end loader over the Waste Soils within the East Landfill. As discussed in Section 4.7.4 of this Report, a cushion layer was required to protect the geosynthetics of the Engineered Barrier from debris unable to be smoothly compacted at the surface of the East Landfill. After removing the sand, the clay material from the Vancouver residential borrow source was used to rebuild the anchor trench embankment. Construction of the embankment using clay would aid in maintaining the side slopes of the embankment at the proposed 1 horizontal to 1 vertical (1H:1V) side slopes and would also permit

the anchor trench to be cut into the top of the platform to the required geometry (vertical side slopes). Taylor Trucking transported the soil to the East Landfill.

The anchor trench clay soils were spread by dozer in loose lifts 8 to 10-inches thick in accordance with the technical specifications and compacted using smooth drum rollers. Testing of the compacted lifts was performed by Carlson Testing Inc. in accordance with ASTM D2922 and the CQCP. Density and moisture content tests were performed at least once for every 500 cubic yards of soil spread. Field density and moisture content results for the placement of the soils provided in Appendix G.

Completion of the anchor trench platform construction using clay was completed on May 3, 2004.

### **4.8.3            Engineered Barrier Construction**

#### **4.8.3.1        General**

The Engineered Barrier was designed in accordance with The Model Toxics Control Act (MTCA) for Industrial Properties and applicable sections of the WAC. It was designed to cover Waste Soils obtained from the North and North 2 Landfills and from the South Bank Area of Concern that were spread within the limits of the anchor trench embankment to establish the subgrade elevations needed for construction of the Engineered Barrier. The Engineered Barrier consists of the following:

1. A multi-layer impermeable barrier consisting of a geosynthetic clay liner (GCL) covered with a 60-mil thick textured HDPE geomembrane. These geosynthetic layers are constructed on a sand layer spread over the Waste Soils to create a smooth surface.
2. A synthetic drainage net with non-woven geotextile attached on both sides, to promote drainage of surface water infiltrating the upper soil layers.
3. An 18-inch thick layer of random fill soil was spread and compacted over the geosynthetics of the Engineered Barrier.
4. A 6-inch thick soil cover layer was spread over the Random Fill Layer.

The Engineered Barrier also included the construction of an anchor trench and an integral subsurface drainage system with cleanouts. The installation and subsequent Quality Assurance testing were performed and completed in accordance with the Technical Specifications and the CQCP, unless otherwise noted in this section.

#### **4.8.3.2        Preconstruction**

Construction of the Engineered Barrier began on Monday May 24, 2004. Texas Environmental Plastics (TEP) arrived on that morning and attended a safety briefing meeting conducted by Alcoa. Envirocon and Alcoa personnel walked the surface of the East Landfill to perform a final check for unsuitable materials protruding from the cushioning sand layer. Envirocon personnel had removed all unsuitable material from the surface during an inspection on May 20, 2004.

On that same day Bergmann Associates, Alcoa and CH2M Hill personnel attended a meeting to discuss documentation requirements for the installation of the various layers of the Engineered Barrier. Review of the CQCP was also performed. Bergmann Associates also provided additional information on geomembrane elongation values and minimum weld values. During the meeting a modification of the geomembrane panel layout plan was also approved. TEP suggested that geomembrane installation could be simplified if panels could enter anchor trench at 70° angle. The CQCP stipulated entering the anchor

trench at a 90° angle; this requirement was waived. CH2M would act as the primary quality control inspector and Alcoa would provide Quality Assurance.

Delivery of geosynthetics for use in constructing the Engineered Barrier began on May 5, 2004. Geosynthetic Clay Liner (GCL) manufactured by Colloid Environmental Technologies Company (CETCO) was shipped from their facility in Arlington heights, Illinois and arrived in panel trucks. The rolls were stockpiled in the ACPC Building located northwest of the East Landfill. On May 19, 2004, deliveries of geomembrane began. The geomembrane was shipped by GSE from their facility in Houston, Texas.

#### **4.8.3.3 Anchor Trench Excavation**

Excavation of the anchor trench began on Tuesday, May 25, 2005. The trench was excavated by Envirocon using a mini trackhoe assembly to the 24-inch depths indicated on the drawings. The excess clay material was stockpiled on site. The side slopes were excavated vertically; the presence of the clay material allowed this approach to be implemented. The modification from sloping sidewalls shown on the design drawings to vertical sidewalls was approved by Bergmann Associates. Anchor trench excavation began on the west side of the East Landfill; TEP requested that geosynthetic installation begin on this side. Anchor trench excavation continued during deployment of geosynthetics and was completed on June 4, 2004.

#### **4.8.3.4 Geosynthetic Clay Liner**

Installation of the geosynthetic clay liner (GCL) began on the morning of Tuesday, May 25. GCL panels were unrolled in an east-west direction, beginning at the west perimeter of the East Landfill. The length of the panels varied from a minimum of 12 feet at the northwest corner to 100 feet at the southwest corner, with several intermediate panels extending 125 feet. The purpose of the length variation was to create a straight line that TEP could use to place panels in a north and south direction, while meeting the 70° angle requirement for geosynthetics in an anchor trench. A total of 33 panels were installed in the east-west direction. The GCL rolls were 12.5 feet wide. The GCL rolls entered the west anchor trench at an angle of 70° or at an angle of 80°.

Panels were installed using a front end loader with a spreader bar assembly attached to the bucket. The front end loader positioned itself over the anchor trench at the west or north perimeter of the East Landfill and raised the spreader bar containing a roll of geosynthetic to a height of 10 to 15 feet. The end of the geosynthetic was then unrolled from the spreader bar and pulled across the landfill ground surface. Pulling was performed by manual labor or by attaching the end of the roll to a truck or ATV. Most of the rolls were pulled using the ATV. CH2M Hill documented the placement of each panel in accordance with the requirements of the CQCP. The checklist for GCL panel installation is presented in Appendix H.

The north-south panel installation began on May 26, 2004. Since the GCL roll length was only 150 feet, three GCL rolls were needed to cover the landfill surface between the north and south anchor trench. The rolls were installed in the south anchor trench at a 90° angle and in the north anchor trench at a 75° angle. Adjacent rolls were overlapped 5-inches; a dashed line provided on the geotextile surface of the GCL allowed the contractor to maintain the overlap. Prior to placement of the overlapping panel and in accordance with the manufacturer's installation guide, a bead of granular bentonite was installed to create a bond between the adjacent panels.

The installation of GCL panels generally followed the geomembrane panel placement plan. TEP installed 280, 172 square feet of GCL at the East Landfill. An as-built drawing of the panel placement is provided in Appendix H.

#### **4.8.3.5 High Density Polyethylene Geomembrane Installation**

Installation of the 60 mil High Density Polyethylene (HDPE) geomembrane began on May 26, 2004. It was necessary to protect the GCL from exposure to rain, therefore geomembrane installation was initiated after a sufficient area of GCL had been installed. Only one crew was available to install geosynthetics, therefore GCL installation was suspended when HDPE geomembrane installation proceeded. The orientation of the HDPE geomembrane panels was identical to the orientation of the GCL panels on which they were placed. However, the 22.5 feet width of the HDPE geomembrane rolls reduced the number of panels needed to cover same area as GCL rolls.

HDPE panels were installed using a front end loader with a spreader bar assembly attached to the bucket, the same process used in GCL installation. Pulling was performed by attaching the end of the roll to a truck. CH2M Hill documented the placement of each panel in accordance with the requirements of the CQCP. The checklist for HDPE Geomembrane installation is presented in Appendix H.

A total of 19 HDPE geomembrane panels were installed in an east-west direction. After the first geomembrane panel was installed in a north-south direction and over a portion of all of the east-west installed panels, a cut was made to all of the east-west installed panels to create 5-inch geomembrane overlap needed for welding. Waste associated with the east-west panels was left in place beneath the first north-south panel. During north-south panel installation, the eastern panel always overlapped the western panel. Because HDPE geomembrane rolls were 560 feet long, it was possible to unroll geomembrane across the entire width of the landfill surface, which varied from 400 feet at the west end to 500 feet at the east end. However, the frictional resistance between the GCL and the textured surface of the HDPE geomembrane made unrolling over this distance difficult. Therefore, TEP utilized the surface of a previously installed HDPE geomembrane in deployment of adjacent HDPE panels. Unrolling of a geomembrane panel was performed over a previously placed geomembrane panel. After a sufficient length was deployed from the spreader bar, manual labor pulled the panel off of the geomembrane and into its final place over the GCL. The frictional resistance present for a pull of only 22 feet was far less than that of several hundred feet.

When HDPE panel deployment covered nearly all of the GCL, the HDPE installation was suspended and GCL installation resumed. The quantity of GCL geosynthetic deployed was based upon the time of day and predictions for weather for the following day, as it was necessary to minimize GCL exposure for purposes previously presented.

Throughout the deployment of GCL and HDPE panels, Envirocon continued to excavate the anchor trench, to stay 'ahead' of the installation process. With only one excavator possessing a two feet wide bucket, Envirocon alternated locations, excavating 50 to 75 feet of the north perimeter anchor trench and then mobilizing to the south anchor trench to excavate 100 to 125 feet. The process was repeated, moving from west to east across the landfill.

The installation of HDPE panels generally followed the revised geomembrane panel placement plan, which allowed panels to enter the anchor trench at a 70° angle, as discussed above. TEP installed 285,218 square feet of geomembrane. An as-built drawing of the panel placement is presented on Drawing A-046142-WW.

#### **4.8.3.6 High Density Polyethylene Geomembrane Seaming**

In conjunction with the deployment of the HDPE geomembrane, TEP activated three welding machines for use in seaming adjacent HDPE geomembrane panels. In accordance with manufacturer's installation guide, trial welds were performed on each machine to determine the proper settings to efficiently weld



panels. These settings consist of temperature, speed and pressure. After a trial weld is performed, the weld is tested in a tensiometer. Values of peel strength and shear strength are obtained and compared to tabular values for specific geomembrane thicknesses. Only after results are obtained and documented is seaming of the geomembrane panels on the landfill permitted. Operators are only permitted to operate the machine that they used to create the trial welds. Changing of operators or machines is prohibited. A detailed discussion of the testing process is presented in Section 5.6 of this Report.

#### **4.8.3.7 Synthetic Drainage Netting**

Installation of the synthetic drainage netting/geotextile composite began on May 28, 2005. The panels of the drainage netting, which are 12 feet wide were deployed in directions different than the GCL and the HDPE geomembrane. At the west end of the landfill, the panels were deployed in a northeast-southwest direction. In the center of the landfill, the panels were deployed in a north-south direction. At the east end of the landfill, the panels were deployed in an east-west direction for the northern half and in a north-south direction for the southern half. The changes in direction were based upon the areas where HDPE geomembrane installation was completed, on areas where destructive testing results of the HDPE geomembrane were received and accepted and on weather conditions for the day.

Drainage Netting/geotextile composite panels were installed using a front end loader with a spreader bar assembly attached to the bucket, the same process used in GCL and HDPE installation. Pulling was performed by attaching the end of the roll to a truck. CH2M Hill documented the placement of each panel in accordance with the requirements of the CQCP. The checklist for installation is presented in Appendix H.

Adjacent drainage netting panels were overlapped a minimum of 6-inches at longitudinal joints and two feet at transverse joints. At panel overlaps, several tasks were performed in accordance with the manufacturer's installation guide and the CQAP. First the overlap of netting was verified. After overlap white strap ties were used to secure the overlapped netting. The ties were installed every two feet along the longitudinal joints and every 6-inches along the transverse joints. The white color allows for ease of QC inspection against the black netting. After documenting the connection, the geotextile from adjacent panels was shaped to form a prayer seam (the fabric from adjacent panels is pulled together and the excess protrudes vertically into the air). The seam is then stitched together with an electric stitching machine and folded onto the surface of the geotextile. An as-built drawing of the synthetic drainage netting was not prepared, but the panels generally followed the panel placement plan of the geomembrane.

Connection of adjacent panels is not performed in this manner until all quality control for seaming of the geomembrane beneath the netting has been received and approved. TEP installed 318,452 square feet of drainage composite.

#### **4.8.3.8 Anchor Trench Drain**

Construction of the anchor trench drain was performed after drainage netting was installed on the surface of the East Landfill. The drainage netting was extended from the landfill surface into the trench and installed along the vertical sideslope and bottom of the anchor trench. The geotextile was maintained against the netting. After drainage netting installation, corrugated plastic tubing with slotted perforations was installed along the approximate centerline of the anchor trench. The tubing was covered with coarse aggregate with a maximum stone size of 1.5-inches and containing little or no fines. The depth of aggregate was maintained at 18-inches or greater. After aggregate installation, a layer of non-woven filter fabric was installed over the trench, to prevent migration of soil fines into the drain.

At seven locations along the anchor trench, a wye was installed in the tubing to facilitate construction of a clean-out pipe extending from the drain to the ground surface of the East Landfill. Quality Assurance material testing and installation testing performed during the construction of these facilities were completed in accordance with Technical Specifications and the CQAP. The locations of the cleanout pipes is shown on Drawing A-046142-WW. A detail of the cleanout is shown on Drawing A-046147-WW.

#### **4.8.3.9 Random Fill and Soil Cover**

The 18-inch thick Random Fill layer construction began on Tuesday, June 1, 2005. The random fill consisted of Glacier Material; the initial deliveries of sand were used to create an access route to the southern and eastern lengths of the anchor trench, so that trucks could deliver aggregate directly to the locations where it could be used as backfill in the anchor trench, without driving directly on the installed geosynthetics. Construction of this access route was completed on June 8, 2005. General fill placement of sand over the drainage netting of the East Landfill began on June 10, 2005. Initial loads of the sand, which were delivered in 25 ton triaxial dump trucks, were dumped adjacent to the anchor trench, since heavy equipment was prohibited to drive directly on the geosynthetics. After dumping, a dozer spread the sand in a loose lift thickness of 12-inches over the ground surface. The direction of spreading was limited to the direction of geotextile installation; an attempt was made to spread sand parallel to the direction of the geotextile seams, so that stretching or displacement of adjacent panels was minimized. As sand was spread over the surface of the geosynthetics, trucks were permitted to drive within the limits of the East Landfill, but access was still restricted to the extent possible to avoid damaging the geosynthetics. Construction of the Random Fill layer was interrupted several times in June and July, due to an insufficient supply of sand from Glacier Sand and Gravel; however, Envirocon continued work on several other project tasks, including construction of the 6-inch thick Soil Cover layer, as discussed below. Installation of the Random Fill layer was completed on Wednesday July 14, 2005.

Delivery of soil for the Soil Cover layer began on May 19, 2004. Envirocon contracted with a local construction firm to deliver topsoil from a site west of Vancouver. The topsoil was stockpiled at a designated area on the west side of the East Landfill. Prior to delivery, a sample of the topsoil was subjected to analytical testing to verify that the soil was ‘certified clean’.

Construction of the 6-inch thick Soil Cover layer began on Friday June 11, 2004. Construction of this layer was performed periodically, since it was being performed in conjunction with construction of the Random Fill layer beneath it. Spreading of the soil was performed in a west to east direction. Envirocon used front end loaders to haul the soil to specific locations where it was then dumped and spread by dozer to the 6-inch thickness. No compaction was performed, except for routing of hauling equipment and dozer tracking, which was random. Construction of the Soil Cover layer was performed on June 11, June 17, June 25 and July 1, 2004. Work was temporarily suspended on July 1 after Envirocon exhausted the supply of soil used in construction of the Soil Cover layer.

On July 2, Envirocon began accepting delivery of topsoil from a new residential borrow source north of Camas, Washington. The topsoil was tested to document that the soil was ‘certified clean’. This soil was spread over the the eastern areas of the East Landfill between July 6 and July 16, 2004 as discussed above. The Soil Cover layer was completed on July 16, 2004. The final topography of the East Landfill after soil cover installation is shown on Drawing A-046143-WW.

#### **4.8.4 Sprinkler System**

The sprinkler system at the East Landfill was designed to provide water to the vegetation located within the Armorflex precast concrete revetment along the reconstructed embankment of the Columbia River.

The design incorporates 13 sprinkler heads spaced on 60 feet centers at the top of the embankment. The total area which can be watered by the sprinklers is over 800 feet long and 125 feet wide and includes a 50 feet width (in an east-west direction) of the grassed surface of the East Landfill, located north of the sprinklers. The system operates by distributing water using 3 or 4 sprinkler heads assigned to 4 individual regions; each region possesses separate valve controls. The sprinkler heads specified for the project and manufactured by Rainbird, Inc. can spray water up to a horizontal distance of 60 feet; however, with the sprinkler heads located at the top of the shoreline embankment slope, the spray can reach a distance of 75 feet if the ground surface elevation is 20 feet below the sprinkler head elevation. Water is provided from the City of Vancouver and obtained from a city waterline located at the northeast corner of the Site. Approximately 850 linear feet of pipe was installed to provide water to the shoreline sprinkler system. A maintenance building was constructed to house the automated sprinkler controls, in addition to other ancillary items required for maintenance of the East Landfill.

Envirocon contracted with Abovo Landscaping to install the sprinkler system. Construction began on Monday, July 12, 2004. Trenching for the 4-inch diameter waterpipe was completed on July 13 and pipe along the embankment was installed on July 14. Sprinklers and valve boxes were installed on July 15 and the pipe on the east side of the East Landfill extending from the sprinkler system to the proposed location of the maintenance building was installed on July 16. Work was completed on July 19, 2004 with the backfilling of the pipe trenches.

On July 12, 2004, the City of Vancouver visited the Site to stake out the proposed location of the 2-inch diameter water main that would extend from the water meter pit to the 12-inch diameter waterline located parallel to Northwest Gateway Avenue, a distance of approximately 50 feet. The city also reviewed with Alcoa the proposed location of the water meter pit, which would be located at the extreme northeast corner of the Site and 20 feet from Northwest Gateway Avenue. On July 20 the city installed the pipeline and the meter.

On July 26, 2004, Abovo relocated to the Site to install the waterline from the maintenance building to the water meter pit, a distance of approximately 200 feet. Trenching, pipe installation and backfill were completed with a day. The final connection between the 4-inch diameter water pipe and the water meter was completed on July 30, 2004. The approximate location of the sprinkler heads and waterline is shown on Drawing A-046143-WW. A detail of the sprinkler head is shown on Drawing A-046148-WW.

#### **4.8.5 Operations-Storage Building**

The operations-storage building was designed to provide protection of the various utilities required to operate the sprinkler system. This includes the automated timing devices for the sprinklers, the electrical power needed to operate the sprinkler control valves, the emergency shut-off valve, the backflow preventer and a hose bib for accessing potable water. The building also provides storage for equipment needed to sample the monitoring wells on site, file space for maintaining landfill records, a small work space and interior lighting. The technical specifications required a pre-engineered metal building with dimensions of 16 feet by 12 feet and founded on a concrete pad. Envirocon contracted HCI Steel Building Systems, Inc to provide the building materials and the certifications needed for construction of the building within the City of Vancouver/Clark County boundary limits.

Construction of the maintenance building began on July 16, 2004. Envirocon excavated, formed and poured a 16.5 feet by 12.5 feet by 12-inch thick foundation for the building. The foundation was poured after the pipe for the waterline was installed and an opening in the foundation floor to accept the pipe from the sprinkler system and from the water meter was provided. Anchor bolts were preset in the concrete to facilitate building construction. Assemblage of the metal building was begun by Envirocon on July 23, 2004. After adjustment of the location of the anchor bolts was performed, Envirocon installed

the columns and the wall and roof framing on July 27, 2004. Wall and roof sheeting were installed by July 29, 2004.

On July 30, Envirocon excavated a trench for establishing electrical power from the electric meter at the northeast corner of the Site to the building. Trench depth was established at 3.5 feet to meet code requirements. Work was then suspended on the building until August 3, 2004 so that other tasks could be completed. Trims and finishing hardware were installed and the building was completed on August 5, 2004. On August 6, Mofford Electric installed an electrical panel, established underground electrical utilities from the building to the electric meter and provided electrical service to the building. The location of the Operations-Storage Building is shown on Drawing A-046142-WW. The documentation associated with the construction of the Building is included in Appendix I.

#### **4.8.6            Fencing**

Boundary fencing at the East Landfill was established on the east and west sides of the landfill. The fencing extended from the existing fencing at the north perimeter of the east Landfill to the top of the embankment along the Columbia River. The fencing on the west side of the East Landfill consisted of 6 feet high fencing with galvanized chain link fabric. No barbed wire was installed. The fencing along the east side of the east Landfill consisted of six feet high fencing with PVC coated chain link fabric and 3 strands of barbed wire. A double swing gate was erected within the limits of both fence lines. The eastern gate was established at the north end of the fencing, to allow access to the storage operations building. The western gate was established at the approximate center of the fenceline, to allow access to monitoring wells for sampling. This access will also provide Alcoa direct access to the Site from Lower River Road without use of adjacent property. The fencing was installed by Williamette Fence of Portland, Oregon. Fence alignment was established by Envirocon and Alcoa on August 5, 2004. Fence installation began on Monday, October 4, 2004. Line posts and end posts were set in concrete for the west fence on October 5 and for the east fence on October 6. Top rails and gates were installed on October 7 and 8. Fabric and barbed wire were installed on October 11 and 12; the fabric was installed on the side of the posts nearest the adjacent property owners. The fence was completed on October 12, 2004.

#### **4.8.7            General Grading Outside Limits of East Landfill**

To facilitate safe and shallow slopes adjacent to the north and west side of the East Landfill, Envirocon performed grading of existing soils and imported approximately 2,000 cubic yards of structural fill. The grading of existing soils was performed on the west side, in the area formerly occupied by the open sided shed loadout building. Structural fill was used on the north side of the East Landfill and was spread primarily to increase the elevation of the area occupied by the gravel access road, to reduce the slope between the road and the surface of the East Landfill. The fill placement also allowed for the construction of an eastward sloping drainage swale to control surface water runoff from the East Landfill. Fill placement operations began on July 14, 2004 and were completed on July 22, 2004.

#### **4.8.8            Vegetation**

Vegetation at the Site was performed on September 13 and 14, 2004 by the Briar Group. The hydroseeding process was utilized to establish vegetation. The seed, fertilizer and mulch quantities and rates selected for revegetation was the same as used at the North and North 2 Landfills and is discussed in Section 4.7.6 of this Report. Hydroseeding was performed at the regraded North and North 2 Landfills, the South bank Area of Concern, the open spaces of the Armorflex revetment and the final fill surface of the East Landfill and adjacent graded areas.

#### **4.8.9 Monitoring Well Modifications**

Seven monitoring wells located within the limits of the East Landfill were physically modified to create a ‘flush mount’ condition. The steel casing of the monitoring wells was temporarily extended to an elevation 5 feet above the proposed grade of the East Landfill at the monitoring well location. After construction of the soil cover layer was completed, Cascade drilling of Portland, Oregon was mobilized to the site to construct a cover at the ground surface. The construction consisted of the cutting of the 4-inch diameter PVC pipe with the steel casing and the installation of a locking flush mount cover over the monitoring well. A 4 feet by 4 feet by 6-inch thick concrete pad was constructed around the well. The modifications to the monitoring wells took approximately 1 week and were completed in July of 2004. A detail of the monitoring well is shown on Drawing A-046147-WW.

#### **4.8.10 Settlement Plates**

Following installation of the Soil Cover, W&H Pacific surveyors installed three settlement plates near the highest elevation of the East Landfill. The location of the plates is shown on Drawing A-046143-WW. The plates were installed to monitor the horizontal and vertical movement of the East Landfill, based on recommendations contained in the stability assessment report, discussed in Section 2.4 of this Report. After installation, the vertical and horizontal data for the three plates was recorded and tied into the construction baseline at the site. The baseline data is as follows.

<u>SP-1</u> (westernmost)	<u>SP-2</u> (center)	<u>SP-3</u> (easternmost)
Sta. 365+92	Sta. 465+41	Sta. 568+09
198.61’ Rt.	193.80’ Rt.	188.09’ Rt

#### **4.9 PHOTOGRAPHIC SUMMARY**

A photographic summary of the East Landfill Project is presented in Appendix J. The photographic summary consists of pictures which capture the significant work efforts associated with the East Landfill Project and which illustrate significant changes to the topography of the site. The pictures are arranged in chronological order.

## 5.0 CONSTRUCTION QUALITY ASSURANCE

All construction quality assurance and quality control was performed in accordance with Section 5.0 of the Construction Quality Control Plan for Remediation of the North and North 2 Landfills and East Landfill Cap Construction Project, dated September 2003. The objective of this document was to anticipate the specific operating requirements of the project and to establish procedures to document that the construction quality met technical design specifications. A copy of Section 5.0 of the CQCP is provided in Appendix B. CH2M Hill was subcontracted by Alcoa to provide daily quality control inspections during sampling activities at the South Bank Area of Concern and at the North and North 2 landfill and during installation of geosynthetics associated with the Engineered Barrier at the East Landfill. Alcoa provided daily quality control inspections during excavation of the North and North 2 Landfills, during grading and fill placement activities at the East Landfill and the shoreline embankment and during excavation activities at the South Bank Area of Concern. The daily field reports prepared by CH2M Hill and by Alcoa for the duration of the project are presented in Appendix K. Offsite analytical and geotechnical testing during all quality control inspection activities was performed by CH2M Hill. Bergmann Associates provided on-site quality assurance inspection activities during the entire construction process. Based upon the scope activities discussed in Section 4.0 of this report, several tasks required specific oversight and documentation. These tasks included the following:

- Soil Compaction Testing
- Geotextile
- Hydroseeding
- Geomembrane
- Geocomposite
- Off-site Laboratory Testing

### 5.1 FIELD MOISTURE DENSITY TESTING

Moisture-density testing was conducted during placement of Waste Soils at the East Landfill, construction of the Soil Cover Layer at the East Landfill, construction of the anchor trench embankment and construction of the shoreline embankment. The frequency of moisture-density testing conformed with the technical specifications, for the specific area being tested.

Field density and soil moisture testing was performed using a CPN-MC3 Nuclear Gauge. Carlson Testing Inc. of Tigard Oregon, a subcontractor to CH2M Hill provided the technician and the gauge. Specific times and dates of visits to the East Landfill were established by CH2M Hill.

In the event that a density test failed, remedial work was undertaken within the area represented by the failed test. Remedial work typically consisted of working with a disc or adding water to the fill material followed by recompaction. After the remedial work was complete, the area was re-tested. This sequence was repeated until a passing result was achieved.

#### 5.4.1 Waste Soils

During placement of the Waste Soils within the East Landfill, 90 field density tests were performed between April 7 and April 23, 2004. All of the tests performed met fill placement specifications. Appendix G presents the summary of the tests numbered 1 through 90.

#### **5.4.2 Anchor Trench Embankment**

During placement of the fill to construct the anchor trench embankment, 8 field density tests were performed on April 27, 2004. All of the tests performed met fill placement specifications. Additional testing was performed to check the compaction of the cohesive soil used to replace the granular soil in the top three feet of the anchor trench embankment. Appendix G presents the summary of the tests numbered 91 through 98.

#### **5.4.3 Shoreline Embankment**

During placement of the granular and cohesive soil used to construct the shoreline embankment prior to installation of the Armorflex, 39 field density tests were performed between November 1 and December 2, 2003. All of the tests performed met fill placement specifications. Appendix E presents the summary of the tests numbered 1 through 39.

#### **5.4.4 Random Fill of East Landfill**

During placement of the granular soils comprising the Random Fill layer of the East Landfill, 27 field density tests were performed between June 4 and July 12, 2004. All of the tests performed met fill placement specifications. Appendix G presents the summary of the tests numbered 99 through 125.

The above mentioned tests were performed during fill placement activities discussed in section 4.0 of this Report. Each of the above tasks was performed in accordance with applicable sections of the CQCP or with the Technical Specifications.

### **5.2 GEOTEXTILE**

#### **5.3.1 Geotextile Manufacturer's Quality Control Certification**

Manufacturer's quality control certifications were submitted to CH2M Hill for all geotextile delivered to the East Landfill. The certifications were reviewed to verify that the minimum average roll values of the material delivered conform with the technical specifications. Geotextile manufacturer's quality control certifications are presented in Appendix H.

#### **5.3.2 Geotextile Inventory Control Log**

A geotextile inventory control log was completed by CH2M Hill upon delivery of geotextile to the East Landfill. The inventory log contains the type of geotextile, the geotextile lot identification number and any defects in the physical appearance of the geotextile roll. The geotextile inventory control log is presented in Appendix H.

### **5.5 HYDROSEEDING**

#### **5.5.1 Hydroseeding Material Quality Control Information**

Hydroseed manufacturer's quality control information was collected as required by technical specifications. Hydroseed specifications were reviewed to verify that material used was in compliance with project specifications. Hydroseed information is presented in Attachment E.

## **5.6 GEOMEMBRANE**

### **5.6.1 Geomembrane Manufacturers' Quality Control Certifications**

Manufacturer's quality control certifications were submitted to Bergmann Associates for all geomembranes delivered to the East Landfill. The certifications were reviewed and compared with the minimum average roll values presented in the Technical Specifications. Upon review, it was determined that the property values shown on the certifications conformed or exceeded the requirements detailed in the Technical Specifications. Copies of the quality control certifications for the geomembrane are presented in Appendix H.

### **5.6.2 Geomembrane Inventory Control Log**

A geomembrane inventory control log was completed by CH2M Hill personnel upon delivery of all geomembrane to the East Landfill. The inventory log contains the type of geomembrane, the geomembrane lot identification number and any defects in the physical appearance of the geomembrane roll. The geomembrane inventory control log is presented in Appendix H.

### **5.6.4 Ambient Air Temperature Logs**

Ambient air temperature data was collected during geomembrane seaming activities to ensure conformance to the project technical specifications. The ambient air temperature log is presented in Appendix H.

### **5.6.5 Landfill Subgrade Certification**

Prior to deployment of the geomembrane panels on the East Landfill, TEP submitted a subgrade certification of acceptance to Alcoa. The certification indicates that the finished subgrade on which the geomembrane was deployed was smooth and free of any sharp objects or debris, provided a firm foundation, possessed rounded edges and was fine graded. The subgrade certification is located in Appendix H.

### **5.6.6 Geomembrane Panel Placement Log**

Geomembrane panel placement logs were completed by CH2M Hill personnel to document the successful deployment of geomembrane rolls over the approved subgrade. Information presented on the geomembrane panel placement log included: geomembrane panel alignment, panel overlap distance with adjacent panels, panel surface quality, roll and panel identification number and a correlation between the identification numbers mentioned and the lot identification number from the inventory log. Each panel received a unique roll and panel identification number. The geomembrane panel placement log is presented in Appendix H.

### **5.6.7 Geomembrane Trial Seam Testing**

TEP personnel conducted geomembrane trial seaming to check the adequacy of the seaming apparatus, operators, and procedures. Trial seaming was conducted at the beginning of each work shift (twice a day) or when a new welding apparatus was utilized. After constructing a trial seam, samples of each trial seam were taken and subjected to field testing by TEP personnel. The field testing consisted of peel adhesion (peel) and bonded seam (shear) for both double wedge fusion welding and extrusion welding. The trial seaming was observed and documented by CH2M Hill Quality Control personnel. Summaries of the trial



seam results for both the double wedge fusion method and extrusion methods are presented in Appendix H.

#### **5.6.8 Geomembrane Non-Destructive Seam Testing**

Non-destructive testing was conducted on all welded seams to verify the adequacy of the seaming procedure. Double wedge fusion welded seams were non-destructively tested using the air pressure method and extrusion welds were non-destructively tested using the vacuum box method. The procedures for the above mentioned test methods are presented in the Technical Specifications and the CQCP. Results of all non-destructive seam testing are presented in Appendix H.

#### **5.6.9 Geomembrane Destructive Seam Testing**

Destructive test samples were collected by TEP Personnel and subjected to laboratory testing to verify the adequacy of the field peel and shear testing conducted by TEP personnel. Destructive seam sampling logs were completed by CH2M Hill Quality Control personnel to document the collection and location of the destructive seams. Information presented on the destructive seam sampling log included: destructive sample identification number, the sample location, repair status and results of laboratory testing. Appended to the sampling log are the destructive sample Chain of custody forms and the actual laboratory results. The destructive sample logs are located in Appendix H.

#### **5.6.10 Patch Location Log (Vacuum Box Testing)**

As geomembrane installation proceeded, repairs to damaged portions of the geomembrane or geomembrane subjected to destructive testing were implemented in accordance with the technical specification requirements. All geomembrane repair patches were extrusion welded; additionally, several problematic panel seams were also extrusion welded. The extrusion welds were non-destructively tested using the vacuum box method. A patch location log was completed by CH2M Hill Quality Control personnel that identified the position of each repair/extrusion weld and the respective vacuum box test result. The patch location log is presented in Appendix H.

### **5.7 GEOCOMPOSITES**

#### **5.7.1 Geocomposite Manufacturers' Quality Control Certifications**

Manufacturer's quality control certifications were submitted to Bergmann Associates for all geocomposites delivered to the East Landfill. The certifications were reviewed and compared with the minimum average roll values presented in the Technical Specifications. Upon review, it was determined that the property values shown on the certifications conformed or exceeded the requirements detailed in the Technical Specifications. Copies of the quality control certifications for the geocomposite are presented in Appendix H.

#### **5.7.2 Geocomposite Inventory Control Log**

A geocomposite inventory control log was completed by CH2M Hill Quality Control personnel upon delivery of all geocomposite to the East Landfill. The inventory log contains the type of geocomposite, the geocomposite lot identification number and any defects in the physical appearance of the geocomposite roll. The geocomposite inventory control log is presented in Appendix H.

### **5.7.3 Geocomposite Panel Placement Log**

A geocomposite panel placement log was not completed by CH2M Hill personnel, however, observations during installation documented the successful deployment of geocomposite rolls over the geomembrane.

### **5.8 OFF SITE SOIL LABORATORY TESTING**

Laboratory testing was performed to characterize fill materials used in construction. Standard proctor samples were performed on these samples. Frequency of sample submissions was conducted in accordance with technical the specifications. Earthfill laboratory testing results are presented in Appendix E and Appendix G.

## 6.0 REVETMENT REPAIRS ON COLUMBIA RIVER

### 6.1 GENERAL

In June of 2004, while construction of the Engineered Barrier of the East Landfill progressed, engineering professionals associated with the construction observed areas of minor erosion below the toe of the Armorflex concrete revetment, adjacent to the water's edge. The erosion had removed excess soil placed at the toe of the precast concrete block revetment and a portion of the soil supporting the first row of Armorflex block along several hundred feet of the shoreline. The erosion continued over the next 6 months. It was anticipated that the erosion resulted from the following factors.

- Tidal Fluctuations: Normal tidal influences during the year resulted in river elevations that fluctuated near the bottom of the precast concrete revetment, contributing to the removal of soils.
- Wave Action: The use of the Columbia River as a major navigable waterway results in numerous large shipping vessels traversing the shipping lane. Although the lane is several hundred feet from the shoreline, the waves created by the vessels exert an erosive force perpendicular to the revetment. Armorflex provides the greatest protection against high water velocities parallel to its installation.
- Location of Embankment: A preliminary inspection of the orientation of the Columbia River upstream of the Site identifies the Site location within a gradual outside bend of the river. Upon closer inspection, the reconstructed embankment where erosion is occurring extends out into the Columbia River further than the adjacent embankments upstream and downstream.

The design to address the erosion consisted of the construction of a riprap toe and key at the bottom of the concrete revetment to prevent scour erosion or sloughing of the embankment and to deflect or attenuate erosion energy of wave action and tidal fluctuations along the Columbia River. In addition to the riprap providing protection against the erosive forces of the Columbia River, the riprap will act as a buttress to assist in supporting the toe of the entire embankment. Bergmann began the design for the riprap toe and key in December of 2004.

In March of 2005, Anchor Environmental submitted a revised JARPA and Biological Evaluation (BE) addendum to USACE. The purpose of the JARPA and the BE addendum was to provide the detailed information to the USACE, the United States Fish and Wildlife Services (USFWS), and the National Marine Fisheries Services (NMFS) of proposed corrective measures that are required as a result of unanticipated shoreline erosion and to request an amendment to the concurrence letters previously issued by NMFS and USFWS. The BE addendum incorporated the preliminary design mentioned above and attached the associated construction drawings and specifications.

In conjunction with the JARPA and BE submission, Bergmann and Alcoa initiated the bid procurement process, to identify a construction firm to perform the work. Original schedules anticipated construction in May of 2005.

On or about May 15, 2005, WDFW provided comments on the design. The comments primarily focused on providing increased habitat function for the fish and wildlife species utilizing the shoreline of the Columbia River. The design was modified to address WDFW concerns in the following manner:

- The in-situ sand material that is to be excavated to create the key for the riprap will be spread over the riprap and permitted to settle in the void spaces. This sand will be supplemented with a gravel material imported from offsite, to increase the gradation of the infill material and ‘soften’ the appearance of the shoreline.
- The gradation of the riprap will be increased to provide a wider variety of rock diameters. After installation, the variable rock sizes will provide a roughened surface of the installed riprap, again providing a friendlier atmosphere for fish species.
- The proposed top elevation of the installed riprap provides a small vertical strip of Armorflex in a sloughed position. A row of live stakes will be installed in a horizontal direction across a vertical strip of Armorflex located above the top elevation of the riprap. The stakes will eventually grow out over the riprap, camouflaging the riprap and providing shade to the water’s edge. The live stakes may sprout new veins and eventually grow through the upper portions of the riprap.
- Finally, several large diameter logs will be installed in a horizontal orientation in conjunction with the riprap to soften the appearance of the riprap face and create a haven for fish species. Appropriate WDFW guidance documents were referenced.
- It was specified that the work may only occur between November 1 and February 28 of any calendar year.

Bergmann Associates modified the design drawings and technical specifications to incorporate the WDFW comments in July of 2005. Upon modification of the drawings and specifications, Bergmann submitted the design to the City of Vancouver to obtain a grading permit. In September and October of 2005, Bergmann prepared response letters addressed to WDFW providing additional information and clarification of responses to specific comments. On October 5, 2005, representatives of WDFW visited the site to observe the shoreline conditions. On October 17, 2005, the WDFW approved the BE addendum. A copy of the approval letter and the construction drawings attached to the BE addendum are provided in Attachment F.

In May of 2006, the City of Vancouver requested final drawings and specifications for construction. In July of 2006, the city provided the grading permit. Copies of the drawing request and final grading approval are also included in Attachment F.

The shoreline upon which the riprap will be installed was recently deeded by Alcoa to the WDNR, and appropriate agency approvals and permission to access the property were required prior to work. Before these approvals were obtained, it was determined by Alcoa that construction could not be performed and completed in time for planting of live stakes, which are to occur in January. A decision was made to postpone construction of the riprap toe and key and reschedule for November of 2006.

In July of 2006, Alcoa re-issued bid documents to selected contractors to solicit bids to perform the work. In August, Alcoa awarded the contract for shoreline repairs to Soggy Bottoms of Colville, Washington.

## **6.2 CONSTRUCTION**

Construction of the revetment repairs began on October 2, 2006. Soggy Bottoms mobilized a hydraulic excavator to first create an access ramp from the former location of the South Bank Area of Concern to the shoreline, then to excavate the shoreline soils for the purpose of creating the bench into which riprap would be placed. The soils generated by excavation were stockpiled at the waters edge, to create a temporary berm that reduced drainage into the bench area.

Upon completed excavation of the bench, the larger stones contained within the riprap (stone diameters of 24-inches) were segregated from the riprap stockpile and placed in one uniform layer within the bench, to create a base foundation for equipment movement. This task was deemed necessary as the excavation

near or below the water elevation of the Columbia River resulted in soft subgrade conditions. A layer of filter fabric was placed prior to riprap stone installation and any refractory brick excavated was segregated and removed. Approximately 50 tons of minus 10-inch stone was spread over the large riprap to create a relatively smooth surface for the front end loader to place the remaining riprap.

In conjunction with the placement of the large riprap stone, seven (7) root wads were installed at the base of the excavation, in accordance with the request of the WDFW. The root wads were spaced on 50 feet centers and anchored in their location with two concrete ecology blocks. Each block weighed approximately 4000 pounds and was installed on either side of the rootwad. The blocks were secured to the rootwad at two locations with heavy duty wire rope.


The remaining riprap was installed on the shoreline using a front end loader. The riprap stockpiled at the former location of the South Bank Area of Concern was hauled down the access ramp and across the temporary riprap road to the extreme east end of the repair area, where the riprap was dumped and shaped to conform to the cross-sections presented on the proposed drawings. After the riprap was shaped, the soils associated with the temporary berm were re-excavated and cast over the riprap, to create a 'soft' appearance, per the request of WDFW. Following completion of the toe repairs, the temporary access road up the slope was reclaimed. The shoreline repair work was completed on October 18, 2006.

On January 29, 2007, the planting of the live stakes/willows commenced. The live stakes were installed on 24-inch centers across the entire 600 feet length of riprap repairs. The stakes were installed through the lowest exposed opening of the Armorflex revetment block in a nearly horizontal direction, so that upon maturation, would extend over the riprap. The approximate elevation of these live stakes varies from 6 ft. to 7 ft. AMSL. This work was completed on January 31, 2007. On February 1, 2007, the City of Vancouver conducted a final inspection of the shoreline work. A copy of the inspection report approving the shoreline work is included in Attachment F.

Photographs of the shoreline repair activities are presented in Appendix J and as-built drawings are presented in Attachment C.

## 7.0 SUMMARY

Bergmann Associates provided technical consulting and construction quality assurance services during the Remediation of North and North 2 Landfills and East Landfill Cap Construction Project (East Landfill Project) at the Former Vancouver Operations (Site) in Vancouver, Washington. Services provided by Alcoa and CH2M Hill on-site staff included the management and quality control monitoring of the following: sampling activities at the South Bank Area of Concern and at the North and North 2 landfill, installation of geosynthetics associated with the Engineered Barrier at the East Landfill, excavation of the North and North 2 Landfills, grading and fill placement activities at the East Landfill, the shoreline embankment and excavation activities at the South Bank Area of Concern and the riprap repairs along the toe of the embankment adjacent to the Columbia River. Offsite analytical and geotechnical testing during all quality control inspection activities was performed by CH2M Hill. The results of the quality assurance activities undertaken by Bergmann Associates and a review of the data collected during quality control activities described in this Report indicate that the construction of the East Landfill Project was performed in accordance with the documents discussed in Section 3.0 of this Report and AO Number DE 03 TCPIS-5737, established by WDOE.



# SITE VICINITY MAP



FIGURE 2-1  
SITE VICINITY MAP

# **APPENDIX A**

## **AGREED ORDER AND INTERIM ACTION WORK PLAN FOR THE EAST LANDFILL SITE**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**





STATE OF WASHINGTON

DEPARTMENT OF ECOLOGY

P.O. Box 47600 • Olympia, Washington 98504-7600  
(360) 407-6000 • TDD Only (Hearing Impaired) (360) 407-6006

September 16, 2003

Mr. Mark Stiffler  
Alcoa  
201 Isabella St  
Pittsburgh, PA 15212-5858

Dear Mr. Stiffler:

Enclosed is the original Agreed Order (DE 03 TCPIS-5737) for the interim remedial action at the East Landfill Site in Vancouver, Washington. Could you please have the proper signature affixed to the signature page of the document and return it to the Industrial Section for final signature. The Department will mail you the complete document after signature.

If you have any questions concerning the Agreed Order, please call or email me at the Department of Ecology (360) 407-6949 or [psky461@ecy.wa.gov](mailto:psky461@ecy.wa.gov).

Sincerely,

Paul Skyllingstad  
Industrial Section

PES:

Enclosure.



STATE OF WASHINGTON  
DEPARTMENT OF ECOLOGY

In the Matter of Remedial Action by: )

ALCOA INC.(f/k/a ALUMINUM COMPANY )  
OF AMERICA )  
VANCOUVER WORKS )  
5701 NORTHWEST RIVER ROAD )  
VANCOUVER, WASHINGTON )

)  
) MODEL  
) AGREED ORDER

) No. DE 03 TCPIS-5737

TO: Mr. Mark Stiffler  
Alcoa Inc.  
201 Isabella St.  
Pittsburgh, PA 15212-5858

I.

Jurisdiction

This Agreed Order ("Order") is issued pursuant to the authority of RCW 70.105D.050(1).

II.

Findings of Fact

Ecology makes the following Findings of Fact, without admission of such facts by Alcoa Inc., f/k/a/ Aluminum Company of America, (Alcoa).

1. Alcoa owned and operated a primary aluminum smelter and fabrication facility in Vancouver, Washington for approximately 45 years:

2. While Alcoa has sold or discontinued all operations and divested much of the property owned by the Company in Vancouver since 1987, Alcoa currently owns three landfill areas on the former aluminum smelter property. These landfill areas are known as the East Landfill, the North Landfill, and the North 2 Landfill, and are located in Clark County on the north bank of the Columbia River approximately three miles northwest of

downtown Vancouver, Washington. The East Landfill southern boundary is the Columbia River. Alcoa also currently owns the land generally located to the south and southwest of the East Landfill area, including the bank of the Columbia River and the land located alongside a Clark County Public Utilities (CPU) outfall line, (hereinafter "South Bank" or "South Bank Area"). In addition, Alcoa owns a portion of "wetted tidelands" located along the river border of the former smelter property.

3. The entire eastern portion of the smelter complex was filled in the early 1940's with dredge sands from the Columbia River. The East Landfill was formed by the filling of a 15 to 20 foot deep, drainage valley which emptied into the Columbia River.

4. Alcoa filled the valley with carbon bake oven furnace brick, scrap aluminum, alumina, steel wire and miscellaneous volumes of solid and industrial wastes. These wastes contain volatile organic compounds (primarily trichloroethylene-TCE), polynuclear aromatic hydrocarbons (PAHs), polychlorinated biphenyls, and petroleum hydrocarbons. Alcoa also filled two other smaller areas known as North and North 2 Landfills with similar industrial waste.

5. In late 1990, under an Ecology order (DE90-I053), Alcoa initiated a remedial investigation (RI) to determine the source of TCE found in water wells serving the VANALCO (Evergreen) aluminum facility. Existing ground water monitoring wells were sampled for TCE and a review of historical waste handling practices at the smelter were reviewed. The RI revealed two potential sources of the TCE contamination, the East Landfill and the North Landfill. Since that time, Alcoa has conducted numerous studies to characterize these landfills. During the investigations two other areas impacted with PCBs, PAHs, metals, and hydrocarbons were identified to the north of the East Landfill. These areas were identified as the North 2 Landfill and the Northeast Parcel.

6. In 1997, the Northeast Parcel Site was remediated under Ecology Agreed Order DE97 TC-I032 to facilitate the sale of the property to Clark County. The scope of the Northeast Parcel Site remediation included excavation and off-site disposal of 3,902 yd<sup>3</sup> of PCB impacted soil and the excavation of 17,105 yd<sup>3</sup> of PAH impacted soil with placement of this material into the East Landfill. The Northeast Parcel PAH soils were placed in a selected area within the East Landfill, called the Temporary Storage Area, and covered with 12-inches of certified clean fill. Under the terms of this Agreed Order and Interim Action Work Plan, the Temporary Storage Area will be closed with an Engineered Barrier in conjunction with the East Landfill, and the Agreed Order for this interim action will supercede Agreed Order DE97 TC-I032 with respect to the Temporary Storage Area.

7. Also in 1997, PCBs were discovered in three Columbia River sediment samples collected by the Clark County Public Utility (CPU) as part of the NPDES permitting requirements for a non-contact cooling water discharge installed approximately 300 feet west of the East Landfill. Alcoa initiated a soil and ground water investigation of the entire bank/shore of the East Landfill. This work indicates that the East Landfill is not the primary source of the PCBs in the Columbia River sediments. An area of elevated PCBs in soil was discovered on the river bank to the south and southwest of the East Landfill area, adjacent to the CPU outfall line. This is thought to be the major source of the PCB contamination found in the Columbia River adjacent to the cooling water discharge.

8. The soil conditions at the East, North, and North 2 Landfills were analyzed for volatile organic compounds (VOCs), inorganics (metals), polychlorinated biphenyls (PCBs), semi volatile organic compounds (SVOCs), total petroleum hydrocarbons (TPH), and pH. Volatile organic analytical results indicated the presence of trichloroethene (TCE), vinyl chloride, tetrachloroethene (PCE), 1,1-dichloroethene, cis-1,2-dichloroethene, trans-1,2-dichloroethene, 1,2-dichloroethene (DCE), 1,1,1-trichloroethane, 1,1,2-trichloroethane,

methylene chloride, and chloroform. Inorganic compounds that were detected include cyanide, fluoride, arsenic, and lead. Specific aroclor compounds detected from the PCB analysis include aroclor 1242, aroclor 1248, and aroclor 1254. Semivolatile organic compounds mainly include polynuclear aromatic hydrocarbons (PAHs). Specific SVOCs include carbazole, acenaphthene, anthracene, benzo(a)anthracene, benzo(a)pyrene, benzo(b)pyrene, benzo(b)fluoranthene, benzo(k)fluoranthene, chrysene, dibenzo(a,h)anthracene, dibenzofuran, fluoranthene, fluorene, indeno(1,2,3-cd)pyrene, and pyrene. Total petroleum hydrocarbons are associated with heavy oil compounds. Detections of pH in soil ranged from 5.78 to 8.99.

9. The East Landfill area is a well-defined area that contains approximately 150,000 yd<sup>3</sup> of waste materials. An estimated 53,000 yd<sup>3</sup> of this material has concentrations of TCE, PAHs, and PCBs that exceed the MTCA Method A Industrial cleanup standards. A portion of the PAH waste that exceeds MTCA A Industrial standards would be considered dangerous waste under Washington State dangerous waste regulations if it were moved out of the landfill complex.

10. As part of the Northeast Parcel remediation, approximately 17,000 yd<sup>3</sup> of PAH impacted soil was placed adjacent to the East Landfill in an area designated as the Temporary Storage Area. This material contains PAHs above the MTCA A cleanup level but below dangerous waste designation limits.

11. The North Landfill contains approximately 15,000 yd<sup>3</sup> of material that exceeds the MTCA Method A Industrial Cleanup levels for either PCBs or PAHs. Although this area was suspected to be the source of the TCE contamination in groundwater, only 2 of the 6 soil samples contained detectable concentrations of TCE and both detections were below the MTCA Method A Industrial standard of 0.03 ppm.

12. The North 2 Landfill is similar to the North Landfill in that chemicals identified were predominantly PAHs and PCBs. An estimated 10,000 yd<sup>3</sup> of material exceeding MTCA Industrial cleanup levels for one or more of these chemicals is contained in the North 2 Landfill.

13. PCBs found in soils in the South Bank Area adjacent to the East Landfill were below the MTCA Method A industrial cleanup level. However, the South Bank Area near the PUD outfall includes approximately 2,500 yd<sup>3</sup> of soil impacted with PCBs at concentrations above the MTCA Method A Industrial cleanup level. This material is localized around the location of the CPU outfall to a depth of approximately 15 feet. Adjacent to and further down stream from the CPU outfall the sediments of the Columbia River are contaminated with PCBs.

14. The Site is situated on the flood plain of the nearby Columbia River. The hydrogeology of the area has been characterized by numerous borings in the vicinity of the three landfills. The ground water system in the area can be divided into four general hydrogeologic units: the shallow zone, the intermediate zone, the deep zone, and the aquifer zone. The predominant ground water flow direction beneath the Site is toward the Columbia River in the deeper hydrogeologic units. The shallow zone consists of dredged sand placed on the Site during the late 1940s and early 1950s. A perched water table is located in the shallow zone during the wetter months of the year. The direction of the movement of water in the saturated portions of the shallow zone beneath the Site varies with the time of year and the amount of precipitation. The intermediate zone consists of sandy silt with clay lenses. The deep zone consists of fine to medium sand while the aquifer zone consists of sandy gravel.

15. There are currently 19 ground water monitoring wells located on or near the East Landfill area, installed for specific investigation purposes between the early 1980s and

the present. Four of the 25 wells are in the shallow zone, six of the wells are installed in the intermediate zone, eight are installed in the deep zone, and one is installed in the aquifer zone. The intermediate zone acts as a semi-confining layer.

16. Historic ground water samples collected from monitoring wells near the East Landfill area were analyzed for VOCs and SVOCs. No samples were analyzed for PCBs, inorganics, TPH or pH. VOC detections include TCE, DCE, 1,1-dichloroethene, cis-1,2-dichloroethene, trans-1,2-dichloroethene, methylene chloride, 1,1,1-trichloroethane, and vinyl chloride. SVOC detections include benzo(a)anthracene, benzo(a)pyrene, benzo(b)fluoranthene, benzo(k)fluoranthene, chrysene, dibenzo(a,h)anthracene, and indeno(1,2,3-cd)pyrene.

17. Site investigations have documented that ground water contamination originating from the East Landfill Area exists in the shallow, intermediate, and deep zones. Analytical results indicate that TCE and its degradation products and PAHs exist at levels above MTCA Method A (5 ug/l – TCE, 0.1 ug/l – PAHs). Levels of TCE above the drinking water standard (200 ug/l) are found in one aquifer production well which serves the VANALCO Smelter.

18. On September 12, 2003 Ecology published a draft Interim Action Work Plan, which is attached to this Agreed Order as Exhibit B. The selected interim action consists of consolidating the waste from the three landfill areas and the South Bank into one landfill area, the East Landfill; capping the East Landfill with a RCRA Subpart C dangerous waste double lined cover; executing stabilization and protection measures on the river bank, and conducting ground water and engineered cap monitoring. The remedial action performed under the Interim Action Work Plan is designed to be consistent with the final clean-up of the Site. Final cleanup of the East Landfill Site, including cleanup of impacted Columbia River sediments, will occur in the future under a Consent Decree.

### III.

#### Ecology Determinations

1. Alcoa is a former "owner or operator" and a current owner as defined at RCW 70.105D.020(12) of a "facility" as defined in RCW 70.105D.020(4). As defined in RCW 70.105D.040(1)(c), Alcoa formerly "owned or possessed" a hazardous substance and "arranged for disposal" at the facility. Alcoa is also a "generator" as described in RCW 70.105D.040(1)(c), of a hazardous waste which was disposed of, or has otherwise come to be located at, the "facility."

2. The facility is known as the East Landfill Site ("Site") and is located at 5701 Northwest Lower River Road, Vancouver, Washington. The Site, as further described in Exhibit A, includes the areas known as the North, North 2 and East landfill areas. The Site also includes areas of contamination located along the CPU outfall pipe and the Columbia River bank to the south and southwest of the East landfill area (the "South Bank Area" or "South Bank"), the extent of the contaminated groundwater plume underlying the Site, and adjacent impacted river sediments, as shown in Exhibit A-1 and A-2.

3. The substances found at the facility as described above are "hazardous substances" as defined at RCW 70.105D.020(7).

4. Based on the presence of these hazardous substances at the facility and all factors known to the Department, there is a release or threatened release of hazardous substances from the facility, as defined at RCW 70.105D.020(20).

5. By letter dated November 13, 1996, Ecology notified Alcoa of its status as a "potentially liable person" under RCW 70.105D.040 after notice and opportunity for comment. Alcoa did not object to Ecology's proposed finding within the thirty (30) days provided by law. By letter dated December 16, 1996, Ecology notified Alcoa of its determination that Alcoa is a PLP.



6. Pursuant to RCW 70.105D.030(1) and 70.105D.050, the Department may require potentially liable persons to investigate or conduct other remedial actions with respect to the release or threatened release of hazardous substances, whenever it believes such action to be in the public interest.

7. Based on the foregoing facts, Ecology believes the remedial action required by this Order is in the public interest.

#### IV.

##### Work to be Performed

Based on the foregoing Facts and Determinations, it is hereby ordered that Alcoa take the following remedial actions and that these actions be conducted in accordance with Chapter 173-340 WAC unless otherwise specifically provided for herein.

A. The Scope of Work. Alcoa, through its contractor and subcontractor as necessary, shall accomplish the following work at the Site:

1. Execute the interim action as provided for in the Interim Action Work Plan, attached as Exhibit B. The Interim Action Work Plan is herein incorporated by reference and provides an integral and enforceable part of this Agreed Order.

2. Obtain any and all state, federal or local permits required by applicable law before work on-site can continue.

3. Prepare a Site health and safety plan in accordance with the most recent OSHA, WISHA rules and their implementing regulations.

4. Develop for approval, a soil sampling and analysis plan that meets the requirement of WAC 173-304-820. The Sampling and Analysis Plan (SAP) shall describe the methods and analytical procedures to analyze soil samples and the plan shall include justification for location and frequency of sampling. The SAP shall specify procedures that ensure sample collection, handling, and analysis will result in data of

sufficient quality to plan and evaluate the scope and nature of the remedial actions at the Site.

AN 2/2/03

5. Submit for approval by Ecology a ground water monitoring and cap maintenance plan for the East Landfill Site. The ground water monitoring plan shall contain a description of the location and construction of the monitoring wells, and a sampling and analysis plan that meets the requirements of WAC 173-340-820 and WAC 173-340-830. The plan shall also provide that all analyses of soil and water performed pursuant to this Agreed Order be conducted by a laboratory accredited under chapter 173-50 WAC. The plan shall describe the sample frequency of each Analyte at each well. The cap maintenance plan will discuss methods used to inspect and maintain the cap and the shoreline arm system.

6. Submit to Ecology for approval a project completion report that includes final "as built" drawings. Submit report 270 days after the installation of the East Landfill cover.

B. Schedule. The schedule for implementation of the Scope of Work is attached as Exhibit C, is herein incorporated by reference, and provides an integral and enforceable part of this Agreed Order.

V.

Terms and Conditions of Order

1. Definitions. Unless otherwise specified, the definitions set forth in Chapter 70.105D RCW and Chapter 173-340 WAC shall control the meanings of the terms used in this Order.

2. Public Notices. RCW 70.105D.030(2)(a) requires that, at a minimum, this Order be subject to concurrent public notice. Ecology shall be responsible for providing such public notice and reserves the right to modify or withdraw any provisions of this Order

should public comment disclose facts or considerations which indicate to Ecology that the Order is inadequate or improper in any respect.

3. Remedial Action Costs. Alcoa shall pay to Ecology costs incurred by Ecology pursuant to this Order. These costs shall include work performed by Ecology or its contractors for investigations, remedial actions, and Order preparation, oversight and administration. Ecology costs shall include costs of direct activities and support costs of direct activities as defined in WAC 173-340-550(2). Alcoa shall pay the required amount within 90 days of receiving from Ecology an itemized statement of costs that includes a summary of costs incurred, an identification of involved staff, and the amount of time spent by involved staff members on the project. A general description of work performed will be provided upon request. Itemized statements shall be prepared quarterly. Failure to pay Ecology's costs within 90 days of receipt of the itemized statement of costs will result in interest charges.

4. Designated Project Coordinators. The project coordinator for Ecology is:

Name: Paul Skyllingstad  
Address: Industrial Section  
Department of Ecology  
P.O. Box 47706  
Olympia, WA 98504-7706

The project coordinator for Alcoa is:

Name Mark Stiffler  
Address Alcoa Inc.  
201 Isabella Street  
Pittsburgh, PA 15212-5858

The project coordinator(s) shall be responsible for overseeing the implementation of this Order. To the maximum extent possible, communications between Ecology and Alcoa, and all documents, including reports, approvals, and other correspondence concerning the activities performed pursuant to the terms and conditions of this Order, shall be directed through the project coordinator(s). Should Ecology or Alcoa change project coordinator(s), written notification shall be provided to Ecology or Alcoa at least ten (10) calendar days prior to the change.

5. Performance. All work performed pursuant to this Order shall be under the direction and supervision, as necessary, of a professional engineer or hydrogeologist, or similar expert, with appropriate training, experience and expertise in hazardous waste site investigation and cleanup. Alcoa shall notify Ecology as to the identity of such engineer(s) or hydrogeologist(s), and of any contractors and subcontractors to be used in carrying out the terms of this Order, in advance of their involvement at the Site. Alcoa shall provide a copy of this Order to all agents, contractors and subcontractors retained to perform work required by this Order and shall ensure that all work undertaken by such agents, contractors and subcontractors will be in compliance with this Order.

Except where necessary to abate an emergency situation, Alcoa shall not perform any remedial actions at the East Landfill Site outside that required by this Order unless Ecology concurs, in writing, with such additional remedial actions.

The "construction" to be performed on the Site will be under the supervision of a professional engineer registered in Washington.

6. Access. Ecology or any Ecology authorized representative shall have the authority to enter and freely move about the Site at all reasonable times for the purposes of, inter alia: inspecting records, operation logs, and contracts related to the work being performed pursuant to this Order; reviewing the progress in carrying out the terms of this

Order; conducting such tests or collecting samples as Ecology or the project coordinator may deem necessary; using a camera, sound recording, or other documentary type equipment to record work done pursuant to this Order; and verifying the data submitted to Ecology by Alcoa. By signing this Agreed Order, Alcoa agrees that this Order constitutes reasonable notice of access, and agrees to allow access to the Site at all reasonable times for purposes of overseeing work performed under this Order. Ecology shall allow split or replicate samples to be taken by Alcoa during an inspection unless doing so interferes with Ecology's sampling. Alcoa shall allow split or replicate samples to be taken by Ecology and shall provide seven (7) days notice before any sampling activity.

7. Public Participation. Alcoa shall prepare and/or update a public participation plan for the site. Ecology shall maintain the responsibility for public participation at the site. Alcoa shall help coordinate and implement public participation for the site.

8. Retention of Records. Alcoa shall preserve in a readily retrievable fashion, during the pendency of this Order and for ten (10) years from the date of completion of the work performed pursuant to this Order, all records, reports, documents, and underlying data in its possession relevant to this Order. Should any portion of the work performed hereunder be undertaken through contractors or agents of Alcoa, then Alcoa agrees to include in their contract with such contractors or agents a record retention requirement meeting the terms of this paragraph.

9. Dispute Resolution. Alcoa may request Ecology to resolve disputes which may arise during the implementation of this Order. Such request shall be in writing and directed to the signatory, or his/her successor(s), to this Order. Ecology resolution of the dispute shall be binding and final. Alcoa is not relieved of any requirement of this Order

during the pendency of the dispute and remains responsible for timely compliance with the terms of the Order unless otherwise provided by Ecology in writing.

10. Reservation of Rights/No Settlement. This Agreed Order is not a settlement under Chapter 70.105D RCW. Ecology's signature on this Order in no way constitutes a covenant not to sue or a compromise of any Ecology rights or authority. Ecology will not, however, bring an action against Alcoa to recover remedial action costs paid to and received by Ecology under this Agreed Order. In addition, Ecology will not take additional enforcement actions against Alcoa to require those remedial actions required by this Agreed Order, provided Alcoa complies with this Agreed Order.

Ecology reserves the right, however, to require additional remedial actions at the Site should it deem such actions necessary.

Ecology also reserves all rights regarding the injury to, destruction of, or loss of natural resources resulting from the releases or threatened releases of hazardous substances from the East Landfill Site.

In the event Ecology determines that conditions at the Site are creating or have the potential to create a danger to the health or welfare of the people on the Site or in the surrounding area or to the environment, Ecology may order Alcoa to stop further implementation of this Order for such period of time as needed to abate the danger.

11. Transference of Property. No voluntary conveyance or relinquishment of title, easement, leasehold, or other interest in any portion of the Site shall be consummated by Alcoa without provision for continued implementation of all requirements of this Order and implementation of any remedial actions found to be necessary as a result of this Order.

Prior to transfer of any legal or equitable interest Alcoa may have in the site or any portions thereof, Alcoa shall serve a copy of this Order upon any prospective purchaser,

lessee, transferee, assignee, or other successor in such interest. At least thirty (30) days prior to finalization of any transfer, Alcoa shall notify Ecology of the contemplated transfer.

12. Compliance with Other Applicable Laws.

A. All actions carried out by Alcoa pursuant to this Order shall be done in accordance with all applicable federal, state, and local requirements, including requirements to obtain necessary permits, except as provided in paragraph B of this section.

B. Pursuant to RCW 70.105D.090(1), the substantive requirements of chapters 70.94, 70.95, 70.105, 75.20, 90.48, and 90.58 RCW and of any laws requiring or authorizing local government permits or approvals for the remedial action under this Order that are known to be applicable at the time of issuance of the Order have been included in the Interim Action Work Plan, Attachment B, and are binding and enforceable requirements of the Order.

Alcoa has a continuing obligation to determine whether additional permits or approvals addressed in RCW 70.105D.090(1) would otherwise be required for the remedial action under this Order. In the event Alcoa determines that additional permits or approvals addressed in RCW 70.105D.090(1) would otherwise be required for the remedial action under this Order, it shall promptly notify Ecology of this determination. Ecology shall determine whether Ecology or Alcoa shall be responsible to contact the appropriate state and/or local agencies. If Ecology so requires, Alcoa shall promptly consult with the appropriate state and/or local agencies and provide Ecology with written documentation from those agencies of the substantive requirements those agencies believe are applicable to the remedial action. Ecology shall make the final determination on the additional substantive requirements that must be met by Alcoa and on how Alcoa must meet those requirements. Ecology shall inform Alcoa in writing of these requirements. Once established by Ecology, the additional requirements shall be enforceable requirements of

this Order. Alcoa shall not begin or continue the remedial action potentially subject to the additional requirements until Ecology makes its final determination.

Ecology shall ensure that notice and opportunity for comment is provided to the public and appropriate agencies prior to establishing the substantive requirements under this section.

C. Pursuant to RCW 70.105D.090(2), in the event Ecology determines that the exemption from complying with the procedural requirements of the laws referenced in RCW 70.105D.090(1) would result in the loss of approval from a federal agency which is necessary for the state to administer any federal law, the exemption shall not apply and Alcoa shall comply with both the procedural and substantive requirements of the laws referenced in RCW 70.105D.090(1), including any requirements to obtain permits.

## VI.

### Satisfaction of this Order

The provisions of this Order shall be deemed satisfied upon Alcoa's receipt of written notification from Ecology that Alcoa has completed the remedial activity required by this Order, as amended by any modifications, and that all other provisions of this Agreed Order have been complied with.

## VII.

### Enforcement

1. Pursuant to RCW 70.105D.050, this Order may be enforced as follows:

A. The Attorney General may bring an action to enforce this Order in a state or federal court.

B. The Attorney General may seek, by filing an action, if necessary, to recover amounts spent by Ecology for investigative and remedial actions and orders related to the Site.



C. In the event Alcoa refuses, without sufficient cause, to comply with any term of this Order, Alcoa will be liable for:


- (1) up to three times the amount of any costs incurred by the state of Washington as a result of its refusal to comply; and
- (2) civil penalties of up to \$25,000 per day for each day it refuses to comply.

D. This Order is not appealable to the Washington Pollution Control Hearings Board. This Order may be reviewed only as provided under Section 6 of Chapter 70.105D RCW.

Effective date of this Order: \_\_\_\_\_

ALCOA INC.

STATE OF WASHINGTON  
DEPARTMENT OF ECOLOGY

By:  \_\_\_\_\_

By: \_\_\_\_\_

Mr. Robert Bear  
Director Remedial Operations

Ms. Carol Kraege, P.E.  
Industrial Section Manager  
Solid Waste and Financial Assistance Program

# **EXHIBIT A**

## **SURFACE AND SUBSURFACE SITE MAPS**

# **EXHIBIT B**

## **INTERIM ACTION WORK PLAN**

Agreed Order

September 2003

**DRAFT**

**INTERIM ACTION WORK PLAN  
FOR THE EAST LANDFILL SITE  
AT THE FORMER ALCOA VANCOUVER  
OPERATIONS, VANCOUVER, WASHINGTON**

**ISSUED BY:**

**WASHINGTON STATE DEPARTMENT OF ECOLOGY  
SOLID WASTE AND FINANCIAL ASSISTANCE PROGRAM  
INDUSTRIAL SECTION**

September 2003

## Table of Contents

1.0 INTRODUCTION .....	3
1.1. Purpose .....	3
2.0 SUMMARY OF SITE CONDITIONS .....	4
2.1. Site Location .....	4
2.2. Site History .....	5
2.3. Site Geology and Hydrogeology .....	6
2.4. Site Investigations .....	7
2.5. Nature and Extent of Contamination .....	11
2.6. Exposure Pathway .....	14
3.0 SUMMARY OF REMEDIAL LEVELS TO BE APPLIED .....	15
3.1 Remedial Levels .....	15
4.0 DESCRIPTION OF PROPOSED INTERIM ACTION .....	16
4.1 Remedial Action .....	16
4.1.1 Phase I Site Preparation .....	17
4.1.2 Phase II South Bank Area of Concern .....	17
4.1.3 Phase III Shoreline Rehabilitation .....	18
4.1.4 Phase IV North and North 2 Landfill .....	20
4.1.5 Phase V East Landfill Engineered Barrier Construction .....	20
4.1.6 Phase VI Additional Fill Outside Limits of East Landfill .....	23
4.2. Engineered Barrier and Compliance Monitoring .....	24
5.0 JUSTIFICATION OF PROPOSED INTERIM ACTION .....	24
6.0 COMPLIANCE MONITORING .....	25
7.0 CONSTRUCTION MONITORING .....	26
8.0 SCHEDULE FOR IMPLEMENTATION .....	26
9.0 REFERENCES .....	27

### List of Tables

Table 2-1 – Detected Compound in Soil at North, North 2 and East Landfills

Table 2-2 – Summary of Detected Compounds in Groundwater in the Vicinity of the East Landfill

Table 2-3 – Summary of Detected Compounds in Groundwater in the Vicinity of the North and North 2 Landfill

### List of Figures

Figure 2-1 – Vicinity Plan of Site

## EXECUTIVE SUMMARY

Alcoa Inc. (Alcoa) owned and operated a primary aluminum smelting and fabrication facility in Vancouver, Washington for approximately 45 years, until 1985. While Alcoa has sold or discontinued all operations and divested much of the property owned by the Company in Vancouver since 1987, Alcoa currently owns the land areas associated with the East Landfill Site that are the subject of this Interim Action. The East Landfill Site consists of the East Landfill, North Landfill, and North2 Landfill areas, the area along an outfall pipe and a portion of the Columbia River bank to the south and southwest of the East Landfill ("South Bank Area of Concern" or "South Bank"), the extent of the contaminated groundwater plume underlying these areas, and adjacent impacted river sediments, as shown in Figure 2-1 and 2-2, supra. All three landfills were used to dispose a variety of industrial wastes during Alcoa's operation of the Vancouver Plant. Under this Work Plan, Alcoa will perform an interim action to consolidate contaminated soils at the East Landfill Site. Excavation of soils in the North Landfill, North2 Landfill, and the South Bank with contaminant concentrations above remediation levels set forth in this Work Plan will be excavated, placed in the East Landfill, and capped. In addition, protective measures will be taken to stabilize the shoreline and protect the Columbia River from contamination from the landfill areas.

Since 1990, Alcoa has worked with the Washington Department of Ecology (Ecology) to determine the nature and extent of contamination within or resulting from the operation of the landfills and to select a remedial measure(s) that would effectively address this contamination under the Model Toxics Control Act (MTCA). A Remedial Investigation (RI) consisting of soil and ground water investigations was performed and the East Landfill area was found to contain wastes consisting of construction debris (e.g. furnace brick), off-spec product (e.g. scrap steel wire), wastes containing volatile and semi-volatile organic chemicals and petroleum hydrocarbons.

In 1994, Alcoa performed a Feasibility Study (FS) to identify the optimum remedial solution for the East Landfill area and for the 1.5-acre area known as the North Landfill. A total of eight remedial alternatives, consisting of a variety of containment, excavation, on and off site treatment and on and off site disposal were evaluated in this study. Subsequent to the completion of the feasibility study, Alcoa internally performed a similar analysis of the 1-acre area known as the North 2 Landfill. Given the proximity of the East, North and North 2 Landfills to each other, the large volume of material in the East Landfill, and the relatively small volume of materials in the North and North 2 landfills compared to the volume in the East Landfill, Alcoa selected a remedy that consolidates and contains impacted soils on-site. Specifically, to remediate the upland portion of the Site Alcoa intends to excavate materials exceeding MTCA Method A Industrial levels in the North and North 2 Landfills and the South Bank, and consolidate them into the East Landfill prior to closing the East Landfill with an Engineered Barrier system consisting of a landfill cover and river bank armoring. The remedial action performed under this Work Plan is designed to be

consistent with the final cleanup of the Site. Cleanup of the adjacent impacted Columbia River sediments will be conducted in the future under a Consent Decree as part of a final cleanup action for the Site.

In September of 1997, Alcoa successfully implemented consolidation technology when it excavated 17,100 cubic yards of soil with elevated levels of polynuclear aromatic hydrocarbons (PAHs) from a 2.3-acre site known as the Northeast Parcel Site, located adjacent to the East Landfill Site. Under Agreed Order DE 97 TC-I032, the Northeast Parcel PAH soils were placed in a selected area within the East Landfill, called the Temporary Storage Area and covered with 12-inches of certified clean fill. Under this Work Plan issued by Ecology and Alcoa, the Temporary Storage Area will be closed with an Engineered Barrier, in conjunction with the East Landfill.

The East Landfill is situated immediately adjacent to the shoreline of the Columbia River near River Mile 103.4. Landfill waste is exposed in the shoreline of the river. Accordingly, the existing shoreline must be stabilized and covered to support the construction of the Engineered Barrier system, to prevent erosion from typical river flow velocities and wave action from the high volume of shipping traffic in the area. A Joint Aquatic Resources Permit Application (JARPA) document has been submitted to obtain all necessary permits required to perform the shoreline stabilization component of the landfill closure. Ecology has provided significant input into the closure design and has tentatively approved the approach to closure, pending permit approvals. Alcoa received approval from the U. S. Army Corps of Engineers via a Corps 404 Permit (2002-2-01106) on June 26, 2002, and also received approval from the Washington Department of Fish and Wildlife through the issuance of a Hydraulic Project Approval.

## 1.0 INTRODUCTION

This document presents the Interim Action Work Plan (Work Plan) for the East Landfill Site ("Site") at the former Vancouver Operations in Vancouver, Washington. The East Landfill Site consists of the East Landfill, North Landfill, and North2 Landfill areas, the area along an outfall pipe and a portion of the Columbia River bank to the south and southwest of the East Landfill ("South Bank Area of Concern" or "South Bank"), the extent of the contaminated groundwater plume underlying these areas, and adjacent impacted river sediments, as shown in Figure 2-1 and 2-2.

Under this Work Plan, Alcoa will perform an interim action to consolidate contaminated soils at the East Landfill Site. The Interim Action Work Plan provides a general description of the proposed interim remedial action, and sets forth remediation levels applicable to the action. It has been prepared by Alcoa Inc. (Alcoa), and reviewed and commented on by Ecology to satisfy the requirements of the Model Toxics Control Cleanup Act (MTCA) administered by the Department of Ecology (Ecology) under Chapter 173-340-360 WAC. The remedial action (RA) selected for the Site will occur under an Agreed Order signed by both Ecology and Alcoa.

### 1.1 Purpose

The purpose of the Interim Action Work Plan is to:

- Describe the Site, including a summary of its history and extent of contamination;
- Identify the specific remediation levels that will be applied
- Identify and describe the remedial action (RA) alternative selected for the Site;
- Present the schedule for implementing the interim action;
- Discuss applicable state and federal laws for the proposed interim action

Following this Introduction, the Interim Action Work Plan is organized as follows:

**Section 2.0** summarizes Site conditions, including Site location and history, existing geology and hydrogeology, an overview of intrusive investigations, the nature and extent of contamination and exposure pathways.

**Section 3.0** summarizes remediation levels to be applied under the interim action, including the contaminants to be addressed and their concentrations, the media to be remediated and the applicable laws and regulations.

**Section 4.0** provides a detailed discussion of the proposed interim action

**Section 5.0** discusses the soil and groundwater monitoring to be performed.

**Section 6.0** provides the justification for the selected alternative, and

**Section 7.0** provides the schedule for the interim action.



## 2.0 SUMMARY OF SITE CONDITIONS

The following section provides a Site background and discusses the nature and extent of contamination at the Site. Exposure pathways identified for the Site are also briefly described. An extensive number of diverse investigative activities have been conducted by Alcoa at the Site and the significant amount of information obtained from the activities has been documented in various reports. The investigations were performed and reports prepared in coordination with the Washington Department of Ecology (Ecology) using a MTCA agreed order (DE90-I053). For the purposes of this Work Plan, the discussion of the investigative activities, the data obtained and conclusions and recommendations are summarized; and the document providing detailed information is referenced.

### 2.1 Site Location

The upland portion of the Site is located in Clark County and in the City of Vancouver, on the north bank of the Columbia River, approximately three miles northwest of downtown Vancouver, Washington. The project is located in both the NE ¼ of Section 20, T2N, R1E and the NW ¼ of Section 20, T2N, R1E near river mile 103.4 along the Columbia River.

Alcoa has retained ownership of certain parcels of smelter property. One of these parcels is 11.7 acres in size and contains a 4.9-acre area known as the East Landfill and a 0.75-acre area known as the Temporary Storage Area. Two additional parcels include a 1.5-acre parcel known as the North Landfill, and 1-acre parcel known as the North 2 Landfill. Figure 2-1 shows the East Landfill Site, including the East Landfill, North Landfill, and North 2 Landfill areas, the South Bank Area of Concern, and contaminated Columbia River sediments, in relation to the other smelter properties.

The East Landfill is bounded to the south by the Columbia River, to the east by property occupied by the Port of Vancouver, to the north by property occupied by Clark County and to the west by property occupied by the former Vancouver Operations now known as Evergreen Aluminum. The East Landfill is formerly a series of 15 to 20 foot deep areas, which emptied into the Columbia River. Early airphotos show a small stream drainage along the Columbia River flood plain. Alcoa filled the narrow area and some of the flood plain with carbon bake oven furnace brick, aluminum and steel wire and miscellaneous small volumes of solid and industrial wastes.

The North Landfill is located approximately 600 feet northwest of the East Landfill. It is bounded to the east by property owned by Clark County and to the west by the former Vancouver Operations and Evergreen Aluminum Company, Inc. (Evergreen). The North 2 Landfill is located immediately north of the North Landfill. The boundaries of the North and North 2 Landfills are delineated by railroad track spurs extending from the main tracks of the Burlington-Northern and Sante Fe railroad (BNSF) into the Site. Alcoa filled these two areas with materials containing polynuclear aromatic hydrocarbons (PAHs), construction materials, including concrete

and refractory brick and fill materials generated during operation of the smelter, extrusion and wire mills at the Site (contaminated soils). The areas were also used by the United States Army Corps of Engineers (USACE) in the 1940's and 1950's to dispose of dredged materials from the Columbia River.

The South Bank area is located on the northern edge of the Columbia River bank adjacent to the southwest corner of the East Landfill area. The contaminated area is found on either side of an NPDES outfall line owned by Clark County PUD. The South Bank contains approximately 2,500 cubic yards of PCB contaminated soils.

The contaminated Columbia River sediments are found adjacent to and down stream from an NPDES outfall owned by the Clark County Public Utility District. The effected sediments continue down stream for approximately 1,500 feet. The sediments are bounded by the river on the south side and the smelter river bank on the north.

Figure 2-1 presents a vicinity plan of the Site and includes the subject areas listed above.

## 2.2 Site History

Alcoa constructed an aluminum smelter plant on the western portion of the Site in 1940. In the early 1940's, the entire eastern portion of the Site was filled with dredge sands from the Columbia River. Between 1944 and 1970, a number of fabrication operations were added to the facility to form aluminum into finished goods such as wire, rod, and extrusions. Alcoa operated the entire facility for approximately 45 years, until 1985 when it was closed. Alcoa then began to remediate, close and sell portions of the manufacturing facility and the undeveloped property that surrounds the smelter complex. In 1985, the cable mill business was sold to ACPC, Inc. who leased back the property from Alcoa until 1997. In 1987, Alcoa sold the smelter to VANALCO, Inc. and retained title to the extrusion (VANEXCO) section of the property. The extrusion portion of the property was closed in 1992. A portion of the extrusion mill property was independently cleaned up and sold to the local Public Utilities District. A gas fired power plant was constructed on the property during the 1990s. Alcoa still maintains the dock and alumina loading facility located between the smelter plant and the Columbia River. The dock is currently closed and will remain closed until other Alcoa smelter operations in the Northwest are restarted. VANALCO has since been sold to Evergreen Aluminum (Glencore).

In 1997, the Northeast Parcel Site was remediated (Ecology Agreed Order DE 97 TC I-032) to facilitate the sale of the property to Clark County. The scope of the remediation included the excavation and off-site disposal of 3,900 cubic yards of PCB-impacted soil and the excavation of 17,100 cubic yards of soils containing PAHs and general industrial solid waste. The PAH soils were placed adjacent to the East Landfill in an area designated as the Temporary Storage Area.

The Temporary Storage Area is on the same parcel of property as the East Landfill. The PAH soil concentrations were above the residential MTCA cleanup level specified for the Northeast Parcel remediation but below those that would classify the material as a Dangerous Waste in Washington. Miscellaneous solid waste found in the landfill consisted of alumina, carbon, plant floor sweepings, aluminum metal, bricks, rubble (pallets and conveyor belts), drums and other general plant waste. Clark County built a jail on the uncontaminated section of the property after the remediation was complete.

### 2.3 Site Geology and Hydrogeology

There are four distinct hydrogeologic units at the East Landfill. They are designated as the Shallow, Intermediate, Deep and Aquifer units.

The Shallow unit consists of the dredge spoil fill placed at the Site in the early 1940's. The thickness of the unit is approximately 10 feet. Portions of the East Landfill intersect this unit. Perched groundwater is found in the shallow unit during the winter and spring months but is typically dry during the remainder of the year.

The Intermediate unit is located below the Shallow unit and consists of a 30-40 feet thick layer of silt with lenses of clay and fine sand. The top of this unit was the original ground surface in the East Landfill Area before placement of the dredge sands. This zone is a relatively low transmissivity unit that is hydraulically connected to the River. Because of a large downward gradient at the Site, groundwater flows downward through this unit with a velocity roughly equal to the horizontal flow velocity (approximately 20 feet/year). The intermediate unit forms a semiconfining layer above the Deep unit.

The Deep unit is located below the Intermediate unit and consists of a 40 to 60 feet thick layer of uniform, fine to medium sand. It is a relatively transmissive unit and also is hydraulically connected to the River. The gradient in the unit near the East Landfill is typically towards the Columbia River.

The Aquifer unit is located below the Deep unit and consists of a coarse sand and gravel unit known regionally as the Upper Troutdale formation. The production wells serving the Evergreen Aluminum plant are located in this unit. Pumping of these wells can locally reverse the gradient of groundwater flow, which is typically towards the Columbia River under normal conditions.

There are currently 19 groundwater-monitoring wells located at the East Landfill and 8 groundwater monitoring wells located at the North and North 2 Landfills that are part of the

Groundwater Monitoring Program for the Landfills. The monitoring wells were installed for specific investigation purposes between the early 1980's and the present. Four of the 19 wells are installed in the Shallow groundwater unit, 6 of the wells are installed in the Intermediate groundwater unit, 8 of the wells are installed in the Deep unit and 1 well is installed in the Aquifer unit. Additional information on the Groundwater Monitoring Program is contained in the following report:

1. *Groundwater Monitoring Plan*, prepared by IT Corporation, July 2001.

## 2.4 Site Investigations

Since 1990, Alcoa has worked with Ecology to determine the nature and extent of contamination within or resulting from the operation of the subject upland landfills and to select a remedial measure(s) that would effectively address this contamination under the Model Toxics Control Act (MTCA). In 1990, Alcoa initiated a Remedial Investigation (RI) as part of an agreed order (DE 90 I-053) with Ecology to determine the source of trichloroethylene (TCE) found in process water wells serving the Evergreen plant and operating Alcoa facilities. The trichloroethylene contamination was discovered during the National Priority Listed (NPL) site remedial investigation. Between 1991 and 1994, Alcoa performed four site investigations (Hart-Crowser Investigations), consisting of the advancement of test borings, the installation of monitoring wells and the excavation of test pits at the North, North2 and East Landfills. The primary purpose of these investigations was to locate the source of the TCE contamination.

In 1996 and 1997, Alcoa conducted two additional site investigations (ICF Kaiser Investigations) at the three landfills and at two additional areas adjacent to the landfills; the property owned by Clark County and the Northeast Parcel. These areas are also shown on Figure 2-1. The purpose of these investigations was to determine the horizontal extent of contamination and to provide supplemental data to estimate the volume of contamination present. The investigation consisted of the excavation of test pits at the landfills and on the Clark County property and the advancement of Geoprobe borings and the excavation of test pits at the Northeast Parcel.

In 1999, two investigations were performed in the area on the southwest side of the East Landfill, hereinafter referred to the South Bank (South Bank Investigations). Test borings were advanced to delineate limits of PCB contamination. Further PCB investigations of the Columbia River sediments adjacent the smelter complex have been on going since 1999.

In conjunction with the performance of these investigations, reports were prepared to present the findings and to provide recommendations for future remedial actions. The Columbia River sediments will be cleaned up under a separate final Consent Decree for the Site. A list of the

Reports is presented in Appendix A. An overview of results from critical reports is presented below.

#### **2.4.1 Hart-Crowser (TCE) Investigation**

The results of the Hart-Crowser Investigations indicated that soils in the East Landfill contain concentrations of chlorinated solvents (primarily TCE) and carcinogenic PAHs (cPAHs). The North Landfill also contains soils with elevated cPAH concentrations. Groundwater below both landfill areas contain concentrations of chlorinated solvents, principally TCE and cPAHs. The groundwater contamination from the East Landfill was reported to not be impacting existing water supplies, but the groundwater contamination from the North Landfill was reported to be impacting the water supply aquifer in the vicinity of the North Landfill.

The Hart-Crowser Investigation identified contaminated soils in the East Landfill at depths of 15 feet, portions of which are in contact with the shallow (seasonally perched) groundwater table. The average depth of contaminated soils in the North Landfill is approximately 6.5 feet, which is a depth slightly above the elevation of shallow groundwater table. The volume of contaminated soils at the East Landfill is approximately 57,100 cubic yards, while the volume of contaminated soils at the North landfill is approximately 12,600 cubic yards.

Preliminary ground water modeling initiated by Hart Crowser indicated that the TCE found in the smelter production water well could be explained by a reversal of ground water flow direction caused by the pumping the contaminated industrial well. In technical meetings regarding the East Landfill contamination it was reported to Ecology that the source of the TCE groundwater contamination was probably the East Landfill. The groundwater model, which predicted this result, was never formally submitted to the Department of Ecology.

A detailed discussion of the Hart-Crowser Investigations can be found in the following Reports:

1. *Phase II A Monitoring Wells and Borings, TCE Remedial Investigation*, prepared by Hart Crowser, J-2250-05, October 10, 1991.
2. *Phase II B Test Pits and Groundwater Level Monitoring, TCE Remedial Investigation*, prepared by Hart Crowser, J-2250-06, July 6, 1992.
3. *Phase II C Test Pits, TCE Remedial Investigation*, prepared by Hart Crowser, J-2250-06, January 4, 1993.
4. *Additional Landfill Site Characterization*, prepared by Hart Crowser, J-5352, December 6, 1994.

5. *Draft Focused Feasibility Study, Former ALCOA Facility, Vancouver, Washington*, prepared by Hart Crowser, J-5352, December 6, 1994.

#### **2.4.2 ICF Kaiser Investigation**

The results of the ICF Kaiser Investigations, test pits and Geoprobe borings, concluded that the material in the North 2 Landfill consisted of a layer of brick rubble, gravel, asphalt chunks, and alumina overlying dredge sand. These materials were encountered to a depth of 7 feet. Horizontal limits were also established for the landfill, using longitudinal test pits extending from the reported limits into uncontaminated material. A water table was not encountered. From analytical results of laboratory testing of selected soil samples, PCBs, PAHs and Target Analyte List (TAL) Metals were identified at the North 2 Landfill.

At the North Landfill, the materials encountered consisted mainly of dredge sand with lenses of alumina. Small areas of brick rubble, cable, wire and metal piping were also encountered. Analytical testing of soil samples was restricted to PCBs and TAL Metals, based on previously obtained PAH results. Those two contaminants were detected at the North Landfill.

At the Northeast Parcel a layer of brick rubble, concrete, plastic, paper, wire, a granular black material and alumina was located beneath a silty sand cover layer but over a dredge sand layer. The materials at the Northeast Parcel consisted of contaminated waste and construction debris; contaminated waste was restricted to a depth three feet below the ground surface, while construction debris extended to a depth greater than seven feet. Horizontal limits were established based on a test pit grid pattern of sampling. Laboratory testing of selected samples identified PCBs, PAHs and TAL Metals at the Northeast Parcel.

The materials in the East Landfill consisted of a layer of brick rubble, cable, wire, metal piping, and alumina overlying dredge sand. These materials were encountered to a depth of 15 to 20 feet. Horizontal limits were also established for the landfill, using seven feet deep longitudinal test pits extending from the reported limits into uncontaminated material. Results of laboratory testing on soil samples identified TAL Metals and Total Petroleum Hydrocarbons (TPH) at the East Landfill. TCE and cPAH testing were not performed; the presence of these contaminants at the East Landfill is documented from previous investigations.

The property occupied by a Clark County jail complex, with the exception of one location, exhibited no signs of contamination. The Northeast Parcel landfill contamination was located on the northern half of the property.

A detailed discussion of the ICF Kaiser Investigations can be found in the following Reports:

1. *Site Characterization Report Landfill and Surrounding Areas*, prepared by ICF Kaiser, July 26, 1996.
2. *Supplemental Site Characterization Report*, prepared by ICF Kaiser, May 28, 1997
3. *Northeast Parcel Remedial Action Report*, prepared by ICF Kaiser, October 31, 1997.

### **2.4.3 South Bank Investigations**

The South Bank is located on the northern edge of the Columbia River. The South Bank Investigations were focused to determine whether PCB contamination found in Columbia River sediments at the Clark County Public Utilities process water outfall was originating from the East Landfill or another unknown source. The results of the South Bank Investigations concluded that the contamination was limited and scattered from the landfill and another source, contaminated fill from an NPDES outfall installation was probably the source of the PCB contamination. Materials in the bank consisted of loose sands covering landfill rubble. Below the landfill rubble, loose fine to coarse sands were identified above native silts and clays. Results of laboratory testing on soil samples identified PCBs and TPH in the soils between depths of 2 and 14 feet. The results of the soil testing from the bore holes show a PCB source near the Clark County Public Utility NPDES outfall. The location of high PCB samples near the Clark County Public Utility NPDES outfall pipe is consistent with PCB sediment sampling in the Columbia River and further soil sampling to the north of the river bank. Samples directly adjacent to the East landfill contained PCBs as high as 7.92 mg/kg in one drill hole at the top of the bank. The majority of the samples showed non-detection of PCBs. The detection limit of the soil samples was in the ug/kg range. Results of laboratory testing on groundwater samples also identified PCBs and TPH, however the groundwater samples were obtained from the soil borings and not from monitoring well locations. The bore hole samples were not filtered in the field but centrifuged in the laboratory to eliminate the majority of suspended solids that could mask the results of an analysis for PCBs possibly present in the groundwater. The centrifuging process did not eliminate all of the suspended solids from the samples collected. Consequently, the detections of PCBs in the South Bank borehole samples do not necessarily reflect dissolved water conditions but PCBs absorbed onto suspended solids not removed via centrifuging. Samples collected from monitoring wells along the South Bank do not show PCBs. It was concluded from the soil and water studies that the East Landfill was not the primary source of the PCBs found in the Columbia River adjacent to the smelter. It was theorized that PCB contamination in the river sediments originated from the soils moved during the installation of the upland NPDES outfall line. What caused the original PCB hot spot was never determined in the investigations.

A detailed discussion of the 1999 Investigations can be found in the following Reports:

1. *Site East Landfill South Bank Phase I Sampling Results*, prepared by ICF Kaiser, March 5, 1999
2. *East Landfill South Bank Phase II Sampling Results*, prepared by ICF Kaiser, September 23, 1999

## 2.5 Nature and Extent of Contamination

### 2.5.1 Soil

Soil samples that were collected from the East Landfill, the North Landfill and the North 2 Landfill during the Hart-Crowser Investigations were analyzed for TCE, cPAHs and vinyl chloride. These contaminants were specifically selected to justify results of a 1989 investigation that identified TCE beneath the Site. Each of the compounds was detected.

Soil samples collected from the East Landfill, the North Landfill and the North 2 Landfill during the ICF Kaiser Investigations were analyzed for volatile organic compounds (VOCs), inorganics, polychlorinated biphenyls (PCBs), semivolatile organic compounds (SVOCs), total petroleum hydrocarbon (TPH), and pH. VOC analytical results indicated the presence of the following contaminants:

trichloroethene (TCE)	vinyl chloride
tetrachloroethene (PCE)	1,1-dichloroethene
cis-1,2-dichloroethene	trans-1,dichloroethene
1,2-dichloroethene (DCE)	1,1,1-trichloroethane
1,1,2-trichloroethane	methylene chloride
chloroform	

SVOC analytical results indicated the presence of the following contaminants:

Carbazole	Acenaphthene
Anthracene	benzo(a)anthracene
benzo(a)pyrene	benzo(b)fluoranthene
benzo(k)fluoranthene	chrysene
dibenzo(a,h)anthracene	dibenzofuran
fluoranthene	fluorene
indeno (1,2,3-cd)pyrene	pyrene

TPH detections were associated with heavy oil compounds. Inorganic detected compounds include cyanide, fluoride, arsenic, and lead. Specific aroclor compounds detected from the PCB analytical analysis include aroclor 1242, aroclor 1248, and aroclor 1254. Detected SVOCs mainly include polyaromatic hydrocarbons (PAHs). Detections of pH in soil ranged from 5.78 to 8.99.



Soil samples from the South Bank Investigation were analyzed for PCBs, TPH and Total Organic Carbon (TOC). Each of these contaminants was detected.

A summary of detected compounds in soils sampled in these areas and the concentrations is presented in Table 2-1. A discussion comparing the contaminant concentrations summarized for each investigation to Method A soil cleanup levels for residential and industrial sites as set forth in Ecology's Model Toxic Control Act (MTCA) is provided in Section 2.5.3 of this Work Plan.

### 2.5.2 Groundwater

Historic groundwater samples collected from monitoring wells positioned within the East Landfill Area were analyzed for VOCs and SVOCs. No samples collected were analyzed for PCBs, inorganics, TPH or pH. VOC analytical testing results indicated the presence of the following contaminants:

TCE	DCE
1,1-dichloroethene	cis-1,2-dichloroethene
trans-1,2-dichloroethene	methylene chloride
1,1,1-trichloroethane	vinyl chloride

SVOC analytical testing results indicated the presence of the following contaminants:

benzo(a)anthracene	benzo(a)pyrene
benzo(b)fluoranthene	benzo(k)fluoranthene
chrysene	dibenzo(a,h)anthracene
indeno(1,2,3-cd)pyrene	

Site investigations have documented that groundwater contamination originating from the East Landfill Area exists in the shallow, intermediate and deep zones. Levels of TCE which are at the groundwater quality limit have also been detected in the nearby aquifer zone production wells serving the Evergreen smelter plant. Alcoa is separately working with Evergreen to address this issue. A summary of detected compounds in groundwater monitoring wells in the vicinity of the East Landfill is presented in Table 2-2. A summary of detected compounds in groundwater in the vicinity of the North and North 2 Landfills is presented in Table 2-3. A discussion comparing the contaminant concentrations summarized for each investigation to Method A soil cleanup levels for residential and industrial sites as set forth in MTCA is provided in Section 2.5.3 of this Work Plan.

Alcoa is in the process of designing a monitoring well network for the Landfill Areas that will be used to monitor groundwater conditions in each aquifer for an appropriate post-remediation period. The Groundwater Monitoring Program includes several new wells that are to be installed

and several existing wells that will be abandoned. The monitoring network for all of the Alcoa properties at the Vancouver smelter will be addressed using the Work Plan for this cleanup and amendments of existing orders and consent decrees issued by the Department of Ecology.

### 2.5.3 Summary of Nature and Extent of Contamination

The East Landfill is a well-defined area containing approximately 150,000 cubic yards of waste materials. An estimated 57,000 cubic yards of this material exhibit concentrations of TCE, PAHs and PCBs that exceed the MTCA Method A Industrial cleanup standards of 0.03 mg/kg, 20 mg/kg and 10 mg/kg for these chemicals, respectively. This volume does not include the Temporary Storage Area, as discussed below. The volume of materials which are above the MTCA Method A unrestricted land use levels was not determined. PCBs were randomly detected in the shoreline embankment soils adjacent to the East Landfill with ten samples between the MTCA Method A cleanup standard of 1 mg/kg and the MTCA Method A Industrial standard of 10 mg/kg and one sample (11.69 mg/kg) above the MTCA Method A Industrial standard of 10 mg/kg. PCBs were not detected in South Bank monitoring well groundwater samples but were detected at low levels in borehole water samples. The borehole sample detections were attributed to sediment contamination in the water samples and not dissolved PCBs in the groundwater.

The Temporary Storage Area, located adjacent to the East Landfill contains 17,100 cubic yards of soil with concentrations of PAHs that exceed the MTCA Method A Industrial cleanup level but are below Dangerous Waste levels for the State of Washington. These soils were removed from the Northeast Parcel Site and placed in the East Landfill Area under Agreed Order DE TC97-I032 between Ecology and Alcoa, which recognized this placement as temporary/short term. This area will now be closed in conjunction with the East Landfill, and the Agreed Order for this interim action will supercede Agreed Order DE TC97-I032 with respect to the Temporary Storage Area.

The North Landfill contains approximately 15,000 cubic yards of material exceeding MTCA Method A Industrial cleanup levels of 2.0 mg/kg and 10 mg/kg for PAHs and PCBs, respectively. Although the North Landfill was suspected to be a source of TCE identified in groundwater, soil samples containing detectable concentrations of TCE were below the MTCA Method A Industrial Standard of 0.03 ppm. The PAH soil concentrations are below Dangerous Waste levels for the State of Washington

The North 2 Landfill contains an estimated 10,000 cubic yards of material comprised predominately of PAHs and PCBs that exceed MTCA Method A Industrial cleanup levels but are below Dangerous waste levels for the State of Washington.

The South Bank Area of Concern includes approximately 2,500 cubic yards of soil impacted with PCBs at concentrations above the MTCA Method A Industrial cleanup level. This material is located near the Clark Public Utilities (CPU) NPDES outfall for non-contact cooling water, down to a depth of approximately 15 feet.

Analytical results of groundwater samples from the East Landfill indicate that TCE and its degradation products and PAHs exist at levels exceeding MTCA Method A cleanup levels of 5 micrograms per liter (ug/l) (TCE) and 0.1 ug/l (PAHs), respectively.

## **2.6 Exposure Pathway**

Based on the information presented in the above referenced reports and as summarized above, two pathways, 'Soil Direct Contact' and 'Groundwater Contact' were identified as applicable to the East Landfill.

All soil with contaminant concentrations exceeding MTCA Method A remediation levels presented in Section 3.0 of the Work Plan will require appropriate remedial measures. As discussed in Section 4.0, consolidation and containment technologies will be utilized at the Landfill Areas. These controls will eliminate direct contact with the wastes after construction is complete and remove any surface water infiltration pathway through the waste to the groundwater. Direct contact with the contaminated soils will occur during construction, workers will need to comply with the requirements of the Project Health and Safety Plan. This Work Plan requires Alcoa to conduct periodic groundwater monitoring and maintenance inspections.

### 3.0 SUMMARY OF REMEDIATION LEVELS.

#### 3.1 Remediation Action Levels

Remediation levels will apply to three areas of the Site where soil excavation is proposed as the preferred interim action (see Section 4.4). These areas are the North and North 2 landfill areas, and the South Bank area. The remediation levels that will be applied are MTCA Industrial Level soil standards for PCBs (10.0 mg/kg) and PAHs (2.0 mg/kg) and MTCA Method A levels for TPH (2,000 mg/kg) and TCE (0.03 mg/kg), used in conjunction with other physical criteria. These other physical criteria include native soil and the groundwater table, and are explained further below. The thresholds chosen for PAHs and PCBs as remediation levels are justified because the post-excavation remedies call for measures that will eliminate the surface exposure pathway. It is expected that future cleanup activity required at this Site will result in the North and North 2 Landfills area being re-graded and backfilled with several feet of material that is in compliance with MTCA industrial standards, and therefore any potential surface exposure pathway will be terminated. In the South Bank area, riprap armoring will be placed over a geotextile fabric post-excavation. These protective measures will prevent both a surface exposure pathway as well as the potential for soil runoff into the Columbia River.

In the North and North 2 Landfills, the fill, and its associated PAH contamination, was placed in a manner such that a clear demarcation above native soils is present. Therefore, excavation will occur to a depth that removes the fill down to the native soil. The remaining native soil will be tested to ensure it is below the remediation levels. If residual soil concentrations are below the remediation level, the excavation will be deemed complete. If residual soil concentrations exceed the remediation levels, further excavation will occur until concentrations are below the cleanup levels, or until the groundwater table is encountered. If groundwater is encountered, no further excavation will be required below that elevation to the impracticability of removing further soils.

In the South Bank area, the nature of the fill is heterogeneous and it is difficult to distinguish the fill from native soils. Therefore, excavation will occur to depths that are consistent with RI data that indicate PCB levels will be below the remediation level. Following excavation, the residual soils will be tested and compared against the soils remediation level of 10.0 mg/kg PCBs. If residual soil concentrations are below the remediation level, the excavation will be deemed complete. If residual soil concentrations exceed the remediation level, further excavation and re-testing will occur until soil concentrations are below the remediation level, or until the groundwater table is encountered.

## 4.0 DESCRIPTION OF PROPOSED INTERIM ACTION

### 4.1 Remedial Action

The proposed interim action for the upland landfills consists of excavation of waste from the North and North 2 Landfills, consolidation of the excavated waste at the East Landfill, the construction of an engineered double lined cap at the East Landfill, excavation of PCB contaminated soil hot spot in the South Bank area along the Columbia River, reconstruction of the shoreline adjacent to the East Landfill, and groundwater monitoring and deed restriction. Specifically the interim action will proceed in six phases:

Phase I – Site Preparation: This phase consists of activities performed prior to the major remediation tasks and includes mobilizing equipment, constructing staging areas and access roads, performing construction surveys and layout, installing erosion and sediment control features, constructing decontamination areas, surveying and demolishing existing abandoned structures and removing existing fencing.

Phase II – South Bank Area of Concern: This phase consists of the excavation and handling of contaminated soils from the subject area, the performance of sampling to confirm cleanup and the backfilling of the subject area.

Phase III – Shoreline Rehabilitation: This phase consists of the work associated with the reconstruction of the shoreline adjacent to the East Landfill. It includes the grading of existing shoreline, the placement of clean fill, the installation of concrete revetment protection and the planting of native vegetation.

Phase IV – North and North 2 Landfill: This phase consists of the excavation and handling of contaminated soils from the subject area, the performance of sampling to confirm cleanup and the grading and revegetation of the subject area. It also consists of the sealing of selected monitoring wells in the area. The pits that remain following excavation will be used for disposal of impacted sediment from the Columbia River located adjacent to the Site.

Phase V – East Landfill Engineered Barrier Construction: This phase consists of the construction of the multi-layer Engineered Barrier, beneath which the contaminated soils from the South Bank Area of Concern and the North and North 2 Landfills will be placed. Contaminated in-situ soils associated with the East Landfill and the Northeast Parcel will also be capped within the same area. Construction quality control will also be addressed.

Phase VI – Additional Fill Outside Limits of East Landfill Barrier: This phase consists of the placement of fill in areas adjacent to the East Landfill Engineered Barrier to transition between existing and proposed grades.

Each of the phases of work associated with the interim remedial action is discussed in detail below.

#### **4.1.1. Phase I – Site Preparation**

After the written notice to proceed is received from the Owner, the Owner's Contractor will provide all of the necessary equipment, materials, labor and work to perform the Remedial Action. The equipment will be staged at specified locations. A job trailer will also be mobilized and located near access to public utilities. The staging areas will be constructed or delineated near a primary roadway system, so that delivery of materials can proceed easily and without interruption.

Once equipment is mobilized, a list of preconstruction tasks will be performed. Erosion and sediment control, consisting of silt fence or straw bales will be established at the necessary low elevation locations. The silt fence along the Columbia River shoreline will be anchored and reinforced to prevent sediment discharge into the river and to withstand river water velocities. A decontamination area and a Contaminated Material Haul Road will be constructed for use by vehicular equipment during transportation of contaminated soils to the East Landfill. Storage tanks for containing decontamination fluids will be staged adjacent to the decontamination area.

Portions of existing fencing and the concrete supporting the posts will be removed to facilitate construction of the remedial action. Some portions of fencing along the property boundary between Alcoa and the Port of Vancouver will be removed and replaced. Two abandoned buildings and their foundations will also be removed from the Site.

#### **4.1.2. Phase II – South Bank Area of Concern**

Work at the South Bank will begin with the clearing of trees and brush from the area designated for excavation of PCB contaminated soils. Alcoa will establish the limits of clearing and excavation. During clearing operations, Excavation Debris, which is objectionable material, rubbish, debris, stumps, brush, roots, rotten wood, concrete rubble, concrete slabs or wood utility poles will be removed. The Contaminated Material Haul Road will be used to haul the subject material to the East Landfill for disposal. No burning of cleared material or any other material (e.g., chipped brush) is allowed.

After clearing, PCB contaminated soils will be excavated to specified horizontal and vertical limits. These limits were developed using analytical results of testing conducted on soil samples collected from previous investigations. Excavation will terminate when field screening techniques and the collection and subsequent laboratory analysis of soil samples associated with a Confirmational Sampling Program indicates that all PCB contaminated soil has been removed to concentrations below the remediation levels, or until groundwater has been encountered.

PCB soils with concentrations over 50 mg/kg will be segregated from other soils with concentrations less than 50 mg/kg and treated as Toxic Substances Control Act (TSCA) waste. TSCA PCB contaminated soils will be placed in the roll-off boxes and transported/disposed to/at an approved permitted facility rather than being disposed in the existing East Landfill. Confirmation sampling will be performed to guide the contractor in the removal of the lower level PCB contaminated soils and TSCA PCB contaminated soils. Excavation of PCB contaminated soils will not begin until confirmational sampling has verified removal of all TSCA PCB contaminated soils and equipment has been decontaminated.

The lower level PCB contaminated soils will be covered with a tarp and transported to the East Landfill. Trucks will utilize the Contaminated Material Haul Road constructed between the subject Excavation Area and the East Landfill to transport these soils. At the East Landfill, PCB contaminated soils from the South Bank shall be stockpiled at the north end of the East Landfill and temporarily covered with plastic sheeting.

After results of the Confirmation Sampling Program have confirmed that all PCB affected soils have been removed from the subject Excavation Area, backfill of the subject Excavation Area will be performed. Backfill will be placed and compacted to the elevations needed to construct the Engineered Barrier.

#### **4.1.3. Phase III – Shoreline Rehabilitation**

Work at the Shoreline will begin with the clearing of trees and brush from the area designated for grading and fill placement. Excavation Debris will be managed as discussed in Section 4.1.2 above, except that the Contaminated Material Haul Road will not be used.

Grading will be performed to meet the slopes and elevations needed for installation of the concrete shoreline revetment. The material generated by grading will be classified as Fill and shall include soil, rocks, refractory brick, concrete and inorganic debris. Steel or wire encountered during the removal of fill will be cut, removed and stockpiled. The majority of the grading will occur at the downstream end of the shoreline, with excess material placed at the upstream end of the shoreline. Compaction of graded material will be performed in areas designated for fill placement.

Upon completion of grading activities, fill placement activities to construct the shoreline embankment to the necessary lines and grades will begin. The existing clean gravel access road will be used to transport fill from the off-site borrow source to the crest of the embankment shoreline. Placement of fill will begin at locations of lowest elevation and will be keyed into the sideslope of the existing material of the shoreline embankment. As discussed above, the majority of the fill placement will occur at the upstream end of the shoreline embankment.

Placement and compaction of fill will be temporarily suspended at a selected elevation to facilitate installation of geotextile and the first row of concrete revetment. Placement of fill will proceed after installation of the first row of concrete revetment is completed or the continued fill placement will not interfere with concrete revetment installation.

Concrete revetment panels will be delivered to the Site by the manufacturer prior to installation. The panels are 8 feet wide and 30 to 40 feet long and will be unloaded at the contractor's material and equipment staging area. The panels have open spaces within and adjacent to the individual blocks that comprises the panel. These open spaces will be used to establish vegetation on the embankment, as discussed below. The contractor will transport the panels from the staging area to the shoreline for installation. The Owner will provide a spreader bar for moving the concrete panels.

Two rows of revetment panels will be installed. The first row of panels will be installed beginning at the upstream end of the Site and at the water's edge. The first upstream and last downstream panels will be installed in an anchor trench constructed parallel to the direction of slope. Interior panels will be secured against movement using screw anchors secured to polyester cable loops extending from the 8 feet width of each mat. The first row of panels will be installed using the bench constructed from fill placement activities.

Upon complete installation of the first row of mat, and the complete placement and compaction of the fill to meet embankment contours, construction of the second row of revetment panels will commence. Installation of revetment panels will be performed as described above, including installation of geotextile and screw anchors. Revetment panel installation will terminate near the top of the embankment.

After the panels have been installed, the open spaces between the concrete revetment blocks will be filled with Organic Material. Live stake cuttings taken from mature trees will then be planted within the organic material. Pilot holes equal to the diameter of the live stake cutting and perpendicular to the slope will be created in the center of selected openings. Care will be taken to protect the live stakes from damage such as splitting, bark peeling, and bud breakage during installation.

In conjunction with the planting of the live stake cuttings, bare root shrubs will also be planted. The hole will be of sufficient depth and width to accommodate all the roots of the shrub. The shrub will be planted with the root crown (the point where the roots and stems meet) at finished grade (the top of the concrete revetment). After shrub installation, the Contractor will backfill the hole with Organic Material and tamps the soil to create contact between shrub and soil. Bare root



shrubs will be watered after planting and adjusted to proper grade if settling occurs. Fertilizer and mulch will be used to promote proper growth of the vegetation.

#### **4.1.4. Phase IV – North and North 2 Landfill**

Work at the North and North 2 Landfills will begin with the clearing of trees and brush from the area designated for excavation and grading, and the removal of Excavation Debris. These activities will be performed as discussed in Section 4.1.2. Excavation and transportation of contaminated soils to the East Landfill will also be performed as discussed in Section 4.1.2 using the Contaminated Material Haul Road. No PCB soils above MTCA Method A levels are present at the North and North 2 Landfills. The placement of contaminated soils at the East Landfill is discussed in Section 4.1.5.

After excavation is completed, confirmational sampling will be performed to verify the removal of all contaminated soils to concentrations below the remediation levels. Additional excavation will be performed as needed if results of sampling indicate the concentration of contaminated soils is above the remediation levels. The additional excavation will either be to a depth that provides a surface soil concentration below the remediation level, or to a depth where groundwater is encountered – whichever comes first. After confirmational sampling, grading will be performed to create slopes that are stable and easily maintained. Grading will only be performed on existing soils; no additional fill will be required. Slopes of approximately 25% will be created. Compaction will be performed in areas where fill accumulates; this is expected to occur at the bottom of the excavation. Upon completion of grading, the finished slopes will be seeded, fertilized and mulched.

#### **4.1.5. Phase V – East Landfill Engineered Barrier Construction**

##### **4.1.5.1. Subgrade Construction**

Work at the East Landfill will begin with the clearing of trees and brush from the area designated for fill placement. Excavation Debris shall be managed as discussed in Section 4.1.2 above, except that the Contaminated Material Haul Road shall not be used. After clearing, the ground surface will be proofrolled using equipment suitable for the topography of the area and recommended for the type surface soils being compacted.

To isolate the contaminated soils from the North, North 2 and South Bank, an Anchor Trench Platform/Waste Soil Embankment will be constructed around the perimeter of the proposed Engineered Barrier. The Contractor will use the existing clean gravel access road to transport fill from an off-site borrow source to the perimeter of the East Landfill. The fill will be spread and compacted.

Contaminated soils from the North and North 2 Landfills and previously stockpiled contaminated soils from the South Bank will be used to construct the subgrade of the East Landfill. Trucks transporting contaminated soils from the North and North 2 Landfills will use the Contaminated Material Haul Road to access the East Landfill and dump their loads as near as possible to areas where placement and compaction shall occur. An at-grade opening in the Anchor Trench Platform/Waste Soil Embankment will be provided to permit trucks to enter the East Landfill to dump contaminated soils. Waste Soil placement will begin along the North boundary of the Anchor Trench Platform/Waste Soil Embankment. Positive drainage of the ground surface of contaminated soils at the East Landfill will be maintained to the south for as long a period as possible to meet stormwater requirements during construction. Any stormwater generated during placement of contaminated soils at the East Landfill will be collected at low elevation areas along the south boundary of the Anchor Trench Platform/Waste Soil Embankment and managed accordingly.

After all contaminated soils from the South Bank and the North and North 2 Landfills have been transported to the East Landfill, the Contaminated Material Haul Road will be excavated and removed.

During placement of contaminated soils at the East Landfill, the Contractor will use the appropriate measures necessary to reduce dust emissions during transportation, dumping, spreading and compaction. These measures may consist of tarping the trucks, wind fencing or wetting or spraying of the contaminated soils. As wetting may also aid in the compaction of the material, it is the preferred method.

#### **4.1.5.2. Engineered Barrier Construction**

Work will begin with the preparation of the ground surface on which the geosynthetic liner will be placed. All rocks, stones, sticks, roots, sharp objects, or debris of any kind will be removed. No sudden, sharp or abrupt changes or break in grade and no standing water or excessive moisture will be allowed.

After the geosynthetic clay liner (GCL) surface has been prepared and approved, the GCL will be installed in accordance with the manufacturer's installation guide, which includes complete written instructions for storage, handling, seaming, quality control and repairs. The geosynthetic clay liner sheets will be held in place over the area to be capped using the perimeter located anchor trench and will be installed with a minimum 6-inch overlap at material joints, with the upslope sheet overlapping the downslope sheet.

After installation of the geosynthetic clay liner (GCL) has been completed and approved, the geomembrane will be installed by qualified personnel in accordance with the manufacturer's

installation and QA/QC guide, which includes complete written instructions for the storage, handling, installation, seaming, quality control and repair of the geomembrane. The geomembrane sheets will be held securely in place over the area to be capped using the circumferential anchor trench and will be installed with a minimum 5 inch overlap at material joints, with the upslope liner sheet overlapping the downslope liner sheet.

The synthetic drainage netting/geotextile composite will be installed by the Contractor in accordance with the manufacturer's installation guide.

As mentioned previously, a perimeter anchor trench aids in securing the geosynthetics to the surface of the East Landfill. The anchor trench is excavated on the crest of the Anchor Trench Platform/Waste Soil Embankment, into Compacted Fill material. The geosynthetic clay liner, HDPE geomembrane and drainage netting will be placed in the anchor trench. A perforated pipe that collects water infiltrating into the Engineered Barrier is installed at the bottom of the anchor trench. Granular material, such as sand or gravel is used as backfill around the pipe. The material is lightly compacted to reduce potential damage to the pipe.

After installation of the geosynthetic clay liner, geomembrane and synthetic drainage netting, Compacted Fill will be placed in designated fill areas to construct one of the soil components of the Engineered Barrier.

The existing clean gravel access roads will be used to transport the soil from the off-site borrow source to the East Landfill. Dump trucks delivering Compacted Fill and Soil Cover to the East Landfill will not be permitted to drive over any installed geosynthetics. Compacted Fill will be placed and compacted using equipment with ground pressures that do not exceed 5 pounds per square inch.

After Compacted Fill installation, Soil Cover will be spread in one uniform horizontal layer 6 to 8 inches thick, measured when loose, across the entire width or length of the area to be filled, using low contact pressure equipment. The material will be lightly compacted.

After construction of the Soil Cover layer has been completed, vegetation of the ground surface will be performed. Vegetation will be performed as discussed in Section 4.4.4 above.

New fencing will be constructed around the two production wells at the North and North 2 Landfills after completion of all excavation and fill placement activities.

Thirteen (13) of the sixteen monitoring wells within the limits of the East Landfill will be extended prior to fill placement. Monitoring well extensions will be performed in accordance with applicable WAC guidelines.

#### **4.1.6. Phase VI – Additional Fill Outside Limits of East Landfill Barrier**

Selected areas around the perimeter of the East Landfill Engineered Barrier will be backfilled with clean soil imported from an offsite location to create slopes that are stable and easily maintained. After surveying, vegetation of the backfilled ground surface will be performed. The vegetation will be performed as discussed in Section 4.1.3 above.

## **4.2 Engineered Barrier and Compliance Monitoring**

Alcoa will implement the Compliance Monitoring Plan to evaluate the integrity of the Engineered Barrier and shoreline work and report these findings to Ecology as outlined in the Schedule.

Following construction, as outlined in the Schedule, periodic inspections would be performed as outlined in the Compliance Monitoring Plan to verify that the Interim Action achieves its intended design objectives. Details, frequency, duration and rationale for the compliance monitoring are contained in the Compliance Monitoring Plan.

## **5.0 JUSTIFICATION OF PROPOSED INTERIM ACTION**

In 1995 Alcoa performed a Feasibility Study (FS) to identify the solution for the cleanup of the East Landfill and for the 1.5 acre area known as the North Landfill. A total of eight remedial alternatives, consisting of a variety of containment, excavation, on and off site treatment and on and off site disposal were evaluated. Subsequent to the completion of the feasibility study, Alcoa internally performed a similar analysis of a 1 acre area known as the North 2 Landfill. Alcoa and Ecology selected excavation, consolidation, and capping of the North, North2, and East Landfills as the remedy for the upland portions of the Site. In addition to the consolidation of the three landfills, protective measures will be taken to stabilize the Columbia River shoreline and protect the Columbia River from the landfill areas.

The preferred remedial action that will be performed under this Interim Action Work Plan will complete a partial cleanup of hazardous substances from the upland portion of the East Landfill Site. As discussed in Section 4.0 of this work plan, this interim action is designed to be consistent with the final cleanup for the Site. Under WAC 173-340-370, the Department recognizes the need to use consolidation and containment options on Sites where a large volume of material with relatively low levels of hazardous substances exist.

By conducting this interim remedial action Alcoa will significantly reduce soil direct contact pathway and thereby reduce an ongoing threat to human health and the environment. The protective measures taken on the southern edge of the East Landfill will correct an existing problem that could become substantially worse with flooding of the Columbia River. The interim action is necessary at the East Landfill Site to protect the Columbia River from further PCB contamination and reduce the infiltration pathway from the North, North2 and East Landfills to the aquifer below. Alcoa currently has an Army Corps of Engineer permit to do in water work in the Columbia River. The permit for in water and shoreline work expires in 2004. Delaying the interim action cleanup work until the details of a final cleanup action are chosen for the complete Site would result in a more expensive cleanup action that would be delayed for several years. Consequently, this remedial action meets the requirements for an interim action under WAC 173-340-430.

## **6.0 COMPLIANCE MONITORING**

The Compliance Monitoring Plan will be implemented in accordance with WAC 173-340-410, Compliance Monitoring Requirements. The Compliance Monitoring Plan may be amended during remedial design and construction work.

Since contaminated soils will be contained on site and a contaminated groundwater plume exists below the Site, a Compliance Maintenance and Monitoring Plan will be implemented as part of the interim action. The Compliance Monitoring Plan contains discussions on duration and frequency of monitoring and the trigger for contingency response action at the Site. The Compliance and Monitoring plan shall discuss activities necessary for the inspection and repair of the engineered cap, Columbia River shoreline arming, and groundwater monitoring.

Within 90 days of the completion of the engineered cap, Alcoa shall submit for approval by Ecology a groundwater monitoring plan for the Site. Monitoring the conditions found in the groundwater at the Site will be accomplished by using a monitoring network consisting of monitoring wells up and down gradient of the final consolidated landfill. Within 90 days of the completion of the engineered cap, Alcoa shall submit for approval by Ecology a landfill cap and shoreline arm maintenance plan. The cap maintenance plan will discuss methods used to inspect and maintain the cap and the shoreline arm system. Both plans shall discuss what appropriate triggers are for a contingency response action.

## 7.0 CONSTRUCTION WORK

The Engineering Design Report and Construction Plans and Specifications will provide the necessary technical drawings and specifications to allow a contractor to implement the methods described in the Final Interim Action Work Plan for remediation of the Site. Quality Assurance (QA) and Quality Control (QC) procedures will be implemented to document construction, including any changes or modifications that were necessary during the course of implementing the remedial action. The Construction Quality Assurance Plan (CQAP) will incorporate the protection and performance monitoring requirements contained in Section 4.0 of this Work Plan to confirm that human health and the environment are adequately protected during construction, in addition to the QA/QC monitoring requirements to confirm that the remedial action attains cleanup goals.

The Operation, Maintenance and Monitoring Plan (OMMP) will also discuss protection monitoring to confirm that human health and the environment are adequately protected during the operation and maintenance period of the interim action.

Schedules to submit the Remedial Design (RD), including the Construction Plans and Specifications and to begin work under this Work Plan are contained in Attachment I. Alcoa will submit a Remedial Design Report as outlined under WAC 173-340-400 (4) (a) and a Work Construction and Specification Plan as outlined under WAC 173-340-400 (4) (b) to Ecology for review and the work will be conducted under a Health and Safety Plan prepared under WAC 173-340-810.

Within 270 days of the completion of the final cover on the East Landfill Alcoa will submit for Ecology approval a final completion report. The final completion report will describe the interim remedial action and supply "as built" drawings to the Department.

## **8.0 SCHEDULE FOR IMPLEMENTATION**

Attachment I contains an outline of the schedule for the remedial design and implementation activities. As outlined in the schedule, specifics on detailed analysis may be needed to complete the remedial design. Ecology will review and approve these documents and the public will have an opportunity to participate in each milestone through the minimum 30-day public comment period.

## 9.0 REFERENCES

1. *Northeast Parcel Remedial Action Report*, prepared by ICF Kaiser, October 31, 1997.
2. *Groundwater Monitoring Plan*, prepared by IT Corporation, July 2001.
3. *Draft Focused Feasibility Study, Former ALCOA Facility, Vancouver, Washington*, prepared by Hart Crowser, J-5352, December 6, 1994.
4. *Site Characterization Report Landfill and Surrounding Areas*, prepared by ICF Kaiser, July 26, 1996.
5. *Supplemental Site Characterization Report*, prepared by ICF Kaiser, May 28, 1997
6. *Joint Aquatic Resources Permit Application (JARPA) for Alcoa – Former Vancouver Operations*, prepared by IT Corporation, August 9, 2000



TABLE 2-1  
DETECTED COMPOUNDS IN SOIL NORTH, NORTH 2 AND EAST LANDFILLS

Soil Samples

Reference	EAST LANDFILL 1, 4, 5, 6, 7			NORTH LANDFILL 1, 5, 7			NORTH 2 LANDFILL 1, 2, 3, 4, 5, 6, 7		
	Min	Max	#Samples	Min	Max	#Samples	Min	Max	#Samples
<b>PARAMETER</b>									
<b>Volatile Organics</b>									
Trichloroethene	0.001 U	690	6	0.011	0.19	2	0.002 U	0.092	4
Acetone	0.001	1.70 B	5	-	-	-	0.012	0.200 B	4
Benzene	0.001 U	0.15 U	4	-	-	-	0.002 U	0.012	4
Chloroform	0.001 U	0.16	6	-	-	-	0.002 U	0.093	1
1,1-Dichloroethane	0.001 U	0.43	6	-	-	-	0.002 U	0.002 U	4
trans-1,2-Dichloroethane	0.001 U	0.54	7	-	-	-	0.002 U	0.002 U	2
cis-1,2-Dichloroethane	0.001 U	0.18	23	0.002	0.002	2	0.002 U	0.002 U	4
Total 1,2-Dichloroethane	0.001 U	22	29	0.047	0.19	3	0.002 U	0.054	5
1,2-Dichloroethane	0.001 U	0.18	6	-	-	-	0.002 U	0.003	4
Ethylbenzene	0.001 U	0.43	7	-	-	-	0.002 U	0.002 U	4
Methylene Chloride	0.001 U	0.96 B	30	0.002 B	0.19	2	0.002 U	0.007 B	5
Toluene	0.001 U	2.9	7	-	-	-	0.002 U	0.002 U	4
Vinyl Chloride	0.001 U	1.6	22	-	-	-	0.002 U	0.002 U	4
2-Butanone	0.002 U	0.021	18	-	-	-	0.002 U	0.004	5
Tetrachloroethene	0.001 U	2.4	6	-	-	-	0.002 U	0.002 U	4
1,1,1-Trichloroethane	0.001 U	0.2	8	-	-	-	0.002 U	0.002 U	4
1,1,2-Trichloroethane	0.001 U	0.27	8	-	-	-	0.002 U	0.025	5
Carbon Disulfide	0.001 U	0.005	8	-	-	-	0.002 U	0.004	2
Total Xylene	0.001 U	2.9	24	0.001 U	1.5	2	0.002 U	0.017	5
<b>Inorganics</b>									
Aluminum	1900	16000	14	7.7	13000	5	1300	60000	10
Arsenic	0.9	5	14	1.8	6.4	5	0.5 U	7	9
Barium	35	190	14	5.5	150	5	11	82	10
Beryllium	1 U	1.2	14	-	-	-	1 U	1	8
Cadmium	2 U	3	14	2 U	2	5	-	-	-
Calcium	1600	7300	14	2400	4200	5	460	7900	10
Chromium	10 U	21	14	10 U	19	3	10 U	320	3
Cobalt	10 U	27	14	10 U	14	5	13	15	2
Copper	10 U	220	14	10 U	28	4	10 U	7600	7
Iron	6.7	27000	14	6500	22000	5	1600	22000	10
Lead	2.5	3200	14	2.9	40	5	2.6	280	10
Magnesium	690	6200	14	1200	5300	5	190	9500	10
Manganese	38	470	14	120	380	5	22	220	10
Mercury	-	-	-	-	-	-	0.1 U	0.4	1
Nickel	10 U	39	14	10 U	17	4	10 U	130	6
Potassium	10 U	1700	14	400	2300	5	58	830	10
Selenium	0.5 U	1.9	14	0.5	1.6	5	0.5 U	4.3	7
Sodium	210	3200	14	460	1100	5	470	9700	10
Thallium	0.5 U	0.7	14	-	-	-	-	-	-
Vanadium	17	67	14	14	50	5	19	37	10
Zinc	29	280	14	25	200	5	18	260	10
<b>PCBs</b>									
Aroclor-1242	0.034 U	550	15	-	-	1	-	-	-
Aroclor-1248	0.034 U	17	15	0.047 U	0.062	5	0.042 U	180	8
Aroclor-1254	-	-	-	0.012 U	0.018	1	0.019 U	4.2	3
Aroclor-1260	-	-	-	-	-	-	-	-	-

TABLE 2-1  
DETECTED COMPOUNDS IN SOIL NORTH, NORTH 2 AND EAST LANDFILLS

Soil Samples

Reference PARAMETER	EAST LANDFILL 1, 4, 5, 6, 7			NORTH LANDFILL 1, 6, 7			NORTH 2 LANDFILL 1, 2, 3, 4, 5, 6, 7		
	Min	Max	# Hits	Min	Max	# Hits	Min	Max	# Hits
Semivolatile Organics									
acenaphthene	0.38	3500	6	0.018 U	10	13	2.2 U	213 U	1
anthracene	0.026 J	9400	5	0.026 J	37	7	2.2 U	213 U	1
benzo(a)anthracene	0.59	12000	6	0.018 U	300	16	0.059	943	1
benzo(e)pyrene	0.026 J	6400	5	0.018 U	300	6	0.076	1204	1
benzo(b)fluoranthene	0.55	15000	5	0.018 U	500	6	0.059	1134	1
benzo(g,h,i)perylene	0.16 U	3000	5	0.018 U	150	6	0.053	672	1
benzo(k)fluoranthene	0.019 U	15000	5	0.018 U	160	6	0.038	721	1
carbazole	1700	1700	5	-	-	-	0.07	1173	1
chrysene	0.078 B	19000	5	0.018 U	250	6	0.1	123 J	1
dibenzo(a,h)anthracene	0.13 U	1500	5	0.036 U	10	7	1 U	123 J	1
dibenzofuran	2000	2000	5	-	-	-	-	-	1
fluoranthene	0.37	41000	5	0.018 U	390	6	0.11	1564	1
fluorene	0.34 U	2400 J	6	0.018 U	15	7	2.2 U	213 U	1
indeno(1,2,3-cd)pyrene	0.65	2900	5	0.018 U	220	6	0.05	779	1
2-methylnaphthalene	250	250	5	-	-	-	-	-	1
naphthalene	3.1	290 J	6	0.14	190	7	0.12	2097	1
phenanthrene	0.14	39000	5	0.018 U	470	6	0.25 U	23	1
pyrene	0.41 B	65000	6	-	-	-	43 U	2495	1
Total Cyanide	0.25 U	50	1	-	-	-	6.86	8.34	1
TPH by weight	43 U	80000	6	10 U	5590	6	5	8	8
pH (std.units)	5.78	8.99	1	7.07	7.49	1	5	8	8

NOTES

- All units are mg/kg.
- U - Not Detected.
- J - Estimated
- B - Detected also in lab blank
- NA - Not Available
- Value not reported
- \* - Max Location is 91-B-1, 91-B-2, and MW-91-3D

REFERENCES

- Site Characterization Report Landfill and Surrounding Areas, ICF Kaiser, July 26, 1996
- Supplemental Site Characterization Report, ICF Kaiser, May 28, 1997
- Soil and Ground Water Investigation Status Report, Sweet-Edwards/EMCON, Inc., May 4, 1989
- Phase IIA Monitoring Wells and Borings, Hart Crowser, October 10, 1991
- Phase IIB Test Pits and Groundwater Level Monitoring, Hart Crowser, July 6, 1992
- Phase IIC Test Pits, Hart Crowser, July 4, 1993
- Additional Landfill Site, Hart Crowser, December 6, 1994
- Model Toxic Control Act (MTC), Washington Administrative Code, WAC 173-340-740 and WAC 173-340-745
- Region IX Preliminary Remediation Goals (PRGs) 1996, USEPA, August 1, 1996, Industrial Soil/Soil Screening Level Migration to Groundwater DAF 20
- Universal Treatment Standard - 40 CFR 268.48
- Toxicity Characteristic Criteria - 40 CFR 261

# **EXHIBIT C**

## **SCHEDULE**

# EXHIBIT C

## Alcoa Project Schedule for East Landfill, N & N 2

Project Steps	2003												2004												2005		
	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	SEP								
Finish Work Plan & Agreed Order	X	X																									
Public Notice SEPA & Agreed Order		X																									
Build Columbia River Revetment			X	X	X																						
Move North & North2 Landfills								X	X	X																	
Move Bank PCB Hot Spot					X	X	X																				
Build Engineered Cover									X	X	X																
Finish Site Grading										X	X	X															
Establish Environmental Re-vegetation															X	X	X	X									
Submit Final Report																	X	X	X								
																					X	XXX					

One Year O&M by Contractor

# **APPENDIX B**

## **CONSTRUCTION QUALITY CONTROL PLAN (ABBREVIATED)**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**

**CONSTRUCTION QUALITY CONTROL PLAN**  
**FOR**  
**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS AND EAST**  
**LANDFILL CAP CONSTRUCTION PROJECT**  
**FORMER VANCOUVER OPERATIONS**  
**VANCOUVER, WASHINGTON**

*Prepared for*

**ALCOA REMEDIATION MANAGEMENT INC.**  
**ALCOA REMEDIATION WORK GROUP**  
**201 ISABELLA STREET**  
**PITTSBURGH, PA 15212-8585**

*Prepared by*

Bergmann Associates  
875 Greentree Road - Seven Parkway Center - Suite 1025  
Pittsburgh, Pennsylvania 15220

September, 2003

**CONSTRUCTION QUALITY CONTROL PLAN**

**FOR**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS AND EAST  
LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS**

**VANCOUVER, WASHINGTON**

*Prepared for*

**ALCOA INC.**

*Prepared by*

Bergmann Associates

September, 2003

## TABLE OF CONTENTS

1.0	INTRODUCTION.....	1
2.0	PROJECT DESCRIPTION .....	2
2.1	SITE LOCATION .....	2
2.2	SITE HISTORY .....	2
2.3	PROJECT ACTIVITIES .....	3
2.4	PROJECT SCHEDULE .....	3
3.0	PROJECT ORGANIZATION.....	4
3.1	ALCOA PROJECT COORDINATOR-AI Burba, Alcoa Pittsburgh.....	4
3.2	QUALITY CONTROL (QC) INSPECTOR-Bruce Richartz, Alcoa Troutdale .....	4
3.3	QUALITY CONTROL (QC) SUPPORT .....	5
3.4	QUALITY ASSURANCE (QA) OFFICER- Pat Sullivan, BA Pittsburgh .....	5
3.5	SITE SAFETY OFFICER.....	5
3.6	LABORATORY.....	5
3.7	CONSTRUCTION CONTRACTOR(S) .....	5
4.0	FIELD OPERATIONS.....	7
5.0	INSPECTION ACTIVITIES.....	8
5.1	SAMPLE NUMBERING SYSTEM .....	8
5.2	GENERAL ACTIVITIES .....	8
5.3	PHASE I - SITE PREPARATION.....	9
5.3.1	Mobilization.....	9
5.3.2	Access Roads and Staging Areas .....	9
5.3.3	Surveying .....	10
5.3.4	Erosion and Sediment Control .....	10
5.3.5	Infiltration Basin .....	10
5.3.6	Demolition .....	11
5.3.7	Pipe Plugging/Filling .....	11
5.3.8	Decontamination Area .....	11
5.4	PHASE II – SOUTH BANK AREA OF CONCERN .....	11
5.4.1	Clearing and Grubbing.....	11
5.4.2	Waste Soil Excavation .....	11
5.4.3	Confirmational Sampling.....	12
5.4.4	Random Fill Testing and Installation.....	12
5.5	PHASE III – SHORELINE REHABILITATION.....	13
5.5.1	Clearing and Grubbing.....	13
5.5.2	Grading .....	13
5.5.3	Random Fill and Organic Material from Borrow Source .....	14
5.5.4	Revetment .....	14
5.5.5	Willow, Shrub and Grass Planting.....	14
5.6	PHASE IV – NORTH AND NORTH2 LANDFILLS .....	14
5.7	PHASE V – CONSTRUCTION OF EAST LANDFILL ENGINEERED CAP .....	14
5.7.1	Clearing and Grubbing.....	14
5.7.2	Anchor Trench Platform/Embankment.....	15
5.7.3	Waste Soil Placement .....	15
5.8	GEOSYNTHETIC CLAY LINERS.....	16
5.8.1	Packaging, Shipping, and Storage .....	16
5.8.2	Material Inspection and Conformance Testing .....	17
5.8.3	GCL Installation .....	17
5.8.4	Repairs .....	18



5.9	GEOMEMBRANES .....	19
5.9.1	Packaging, Shipping, and Storage .....	19
5.9.2	Geomembrane Inspection and Conformance Testing .....	19
5.9.3	Geomembrane Installation .....	20
5.9.4	Field Trial Seams .....	21
5.9.5	Field Seams.....	22
5.9.6	Destructive Seam Strength Testing.....	23
5.9.7	Non-Destructive Seam Continuity Testing .....	24
5.9.8	Defects and Repairs .....	25
5.9.9	Prefabricated Geomembrane.....	25
5.10	SYNTHETIC DRAINAGE MEDIA .....	25
5.10.1	Packaging, Shipping, and Storage .....	26
5.10.2	Material Inspection and Conformance Testing .....	26
5.10.3	Synthetic Drainage Media Installation.....	26
5.10.4	Synthetic Drainage Media Repairs .....	27
5.11	GEOTEXTILE FABRICS.....	27
5.11.1	Packaging, Shipping, and Storage .....	27
5.11.2	Material Inspection and Conformance Testing .....	28
5.11.3	Geotextile Installation.....	29
5.11.4	Geotextile Repairs .....	29
5.12	FINAL VEGETATIVE COVER.....	30
5.12.1	Material Inspection - Vegetative Soil .....	30
5.12.2	Material Inspection - Seed .....	30
5.12.3	Material Inspection – Fertilizer and Limestone .....	30
5.12.4	Vegetative Soil.....	31
5.12.5	Seed, Fertilizer and Limestone .....	31
5.12.6	Weather Conditions .....	32
5.13	SPRINKLER SYSTEM PIPE .....	32
5.13.1	Pipe Inspection.....	32
5.13.2	Pipe Packaging Handling and Storage .....	32
5.13.3	Pipe Inspection.....	33
5.13.4	Pipe Installation .....	33
5.14	PRECAST CONCRETE REVETMENT.....	34
5.14.1	Packaging, Handling and Storage .....	34
5.14.2	Material Inspection .....	35
5.14.3	Installation .....	35
5.14.4	Anchors Screws .....	36
6.0	CONSTRUCTION CONTROLS/DOCUMENTATION ACTIVITIES .....	38
6.1	PRE-CONSTRUCTION MEETING.....	38
6.2	NON-COMPLIANCE REPORT AND COMPLIANCE RESOLUTION REPORT .....	39
6.3	PROGRESS MEETINGS.....	39
6.4	DAILY INSPECTORS PROGRESS REPORT .....	40
6.5	INSPECTION AND TESTING REPORT .....	40
6.6	CHAIN OF CUSTODY .....	41
6.7	SITE PHOTOGRAPHS .....	41
6.8	AS-BUILT DRAWINGS AND REPORT .....	41
6.9	DOCUMENT CONTROL .....	43
7.0	CONSTRUCTION CERTIFICATION ACTIVITIES .....	44
8.0	SAMPLE DOCUMENTATION AND CUSTODY .....	45
9.0	ANALYTICAL PROCEDURES .....	46
10.0	INSTRUMENT CALIBRATION AND FREQUENCY.....	47

11.0	DATA REDUCTION, VALIDATION, AND REPORTING .....	48
12.0	QUALITY CONTROL SAMPLES .....	49
13.0	PERFORMANCE AND SYSTEM AUDITS.....	50
14.0	CORRECTIVE ACTION PROCEDURES .....	51
15.0	QUALITY ASSURANCE REPORTS .....	52

## 1.0 INTRODUCTION

This Construction Quality Assurance Project Plan (CQAP) has been developed for the Remedial Action (RA) of the North and North 2 Landfills and the construction of a cap over the East Landfill at Alcoa's Former Vancouver Facility in Vancouver, Washington (Site). This CQAP satisfies Construction quality assurance program requirements for Dangerous Waste facilities as specified in Washington Administrative Code (WAC) 173-303-355 and Construction Quality Assurance requirements and standards related to construction activities as specified in the EPA Technical Guidance Document, "Quality Assurance and Quality Control for Waste Containment Facilities," EPA/600/R93/182, September, 1993. The overall Quality Assurance (QA) objective is to develop data and data reporting procedures that will be representative of the work performed and will provide legal documentation, if required. The overall Quality Control (QC) objective is to establish quality-oriented protocols for the project, and to establish procedures to ensure that the construction quality meets technical design specifications. The objective is addressed by providing details for the following:

- Project QA objectives.
- Staff organization and responsibility.
- Project communication, documentation, and record keeping procedures.
- Specific project activities and descriptions of the procedures to be used in sampling, implementation, review, approval, and documentation.
- QC procedures, including observations and tests that will be used to ensure that work meets or exceeds all design criteria.
- Certification of Construction requirements;
- Equipment Calibration; and
- Corrective Action (CA) Procedures.

## **2.0 PROJECT DESCRIPTION**

### **2.1 SITE LOCATION**

The facility is located in Clark County approximately three miles northwest of downtown Vancouver, Washington at 5509 NW Lower River Road. The East Landfill is located on the north bank of the Columbia River at River Mile 103.4. It is bounded to the North by property owned by Clark County, to the east by property owned by the Port of Vancouver and to the west by a right-of-way owned by the Clark County Public Utilities. The Clark County Public Utilities easement is for an underground pipeline that carries non-contact cooling water from their processes north of the Site to the Columbia River. The area of concern is west and adjacent to the East Landfill. It straddles the easement.

The North Landfill is located northwest of the East Landfill. It is triangular in shape and covers an area of 3.3 acres. It is bounded to the south by the right-of-way owned by the Clark County Public Utilities, to the North by the North2 Landfill and to the west by Vanalco property. The North2 Landfill is located adjacent to the North Landfill. It is also triangular in shape and covers an area of 2.8 acres. It is bounded to the north by property owned by Alcoa and to the west by Vanalco property.

### **2.2 SITE HISTORY**

Alcoa Inc. (Alcoa) constructed the smelter complex at the Site in 1940. Between 1944 and 1970, a number of fabrication operations were added to the facility to form aluminum metal into finished goods such as wire, rod, and extrusions. Alcoa operated the entire facility until 1985. In 1985, the cable mill operation was sold to ACPC, Inc. and the property was leased from Alcoa. In 1987, Alcoa sold the smelter to VANALCO, Inc. and retained title to the extrusion (VANEXCO) section of the property, which was closed in 1992. Since 1987, Alcoa has been remediating, closing and selling portions of the remaining manufacturing facility and property.

The entire eastern portion of the Alcoa property was filled in the early 1940's with dredge sands from the Columbia River. The East Landfill Area was formed by the filling of a 15 to 20 foot deep, narrow area, which emptied into the Columbia River. Alcoa filled the narrow area with carbon bake oven furnace brick, aluminum and steel wire and miscellaneous small volumes of solid and industrial wastes impacted with volatile organic compounds (VOCs) (primarily TCE), PAHs and PCBs. In 1990, Alcoa initiated a Remedial Investigation (RI) to determine the source of TCE found in process water wells serving the VANALCO and operating Alcoa facilities. This RI identified two potential sources of TCE contamination; the East Landfill and in a landfill located about 900 feet northwest of the East Landfill, known as the North Landfill. Since that time, Alcoa has conducted numerous studies to characterize these landfills. During these investigations, two other areas impacted with PAHs, PCBs and metals were discovered to the north of the East Landfill. These areas were identified as the North 2 Landfill and the Northeast Parcel. In 1997, the Northeast Parcel was remediated to facilitate the sale of the property to Clark County. The scope of the Northeast Parcel remediation included the excavation and off-site disposal of 3,902 cubic yards (cu. yd.) of PCB-impacted soil and the excavation of 17,105 cu. yd. of PAH-impacted soil with placement of this material into an area at the southeast corner of the East Landfill, referred to as the Temporary Storage Area. Subsequent to this action, the discussions with the State of Washington Department of Ecology (Ecology) related to the East Landfill Area have included the East, North and North 2 Landfills.

Since 1987, Alcoa has worked closely with Ecology under the voluntary cleanup status program. The extensive investigations and engineering has been conducted to select a remedial measure(s) that would effectively address this contamination under the Model Toxic Control Act (MTCA). Based on the results of numerous site investigations, Alcoa and Ecology have agreed that the optimum remedial solution for the area is an engineered cap system meeting Washington Dangerous Waste closure requirements.

### **2.3 PROJECT ACTIVITIES**

Construction drawings and specifications have been developed to guide the construction contractor in the performance of the work outlined herein. The following documents will be provided by Alcoa to guide the QC Inspector in the performance of their work discussed herein.

Specifications for 'Remediation of the North and North2 Landfills and East Landfill Cap Construction Projects', prepared by Bergmann Associates, dated July 7, 2003 (Specifications).

Construction Drawings entitled 'Remediation of the North and North2 Landfills and East Landfill Cap Construction Projects', prepared by Bergmann Associates, dated July 7, 2003 (Drawings).

### **2.4 PROJECT SCHEDULE**

A schedule for RA is provided in Section III of the Specifications.

### **3.0 PROJECT ORGANIZATION**

Alcoa has the overall responsibility for ensuring that all construction activities fulfill the objectives established by applicable sections of WAC and USEPA Technical Guidance Documents. Alcoa has retained Bergmann Associates (BA) as Engineering Consultants to design the project and to provide Quality Assurance (QA) services during construction activities. A Quality Control (QC) Inspector will provide QC Services and construction monitoring at the Site for the project duration outlined in the Project Schedule.

The overall project organization and the key personnel and their authority and responsibilities with respect to CQAP functions are as follows:

#### **3.1 ALCOA PROJECT COORDINATOR-AL BURBA, ALCOA PITTSBURGH**

The Alcoa Project Coordinator will act as a contact with all regulatory agencies for all matters concerning the Landfill and has overall responsibility for the conduct of project activities. The Project Coordinator will verify that corporate standards are applied during the project and will have the overall responsibility to verify the performance of the RA meets all established QA/QC goals. The Project Coordinator will also act as the primary point of contact between Alcoa and the Engineering Consultants (BA).

#### **3.2 QUALITY CONTROL (QC) INSPECTOR-BRUCE RICHARTZ, ALCOA TROUTDALE**

Acting under the authority delegated to him by Alcoa, the QC Inspector is the on-site representative and will implement the overall project plans through day-to-day direction of field activities.

The principle responsibilities of the QC Inspector are:

- Establish effective communications with Alcoa, the construction contractor, the project team, and other field personnel through correspondence, meetings, and discussions, as required, to maintain close working relationships.
- Execute the project work plans and implement procedures through overall planning and day-to-day recommendations to the construction contractor of field activities.
- Verify that QC procedures are implemented throughout execution of the work.
- Review Contractor progress reports and payments.
- Develop daily and weekly field activity reports.
- Maintain on-site documentation consisting of procedures, rules and regulations, drawings, survey information, correspondence, meetings, etc.
- Manage and assist other field personnel in overseeing Contractors.

The QC Inspector will also be responsible for the continuous monitoring all construction activities and for conducting the inspections of the specific work. He will properly document all field tests and observations made and all work accomplished, and obtain the results of all applicable testing associated with the project to verify that it is performed in accordance with the plans and technical specifications.

### **3.3 QUALITY CONTROL (QC) SUPPORT**

The Quality Control Support team will provide quality control services to the QC Inspector during the course of work. The QC Inspector will contact the QC Support team the afternoon before their services are needed. It is anticipated that QC Support will be required for the following tasks: Soil sampling, Immunoassay screening, geosynthetic quality control. Responsibilities of the QC Support team will be similar to those described in Section 3.3, above. The QC Support team will provide daily field reports, summary of test result reports and photographs to the QC Inspector within two days of the site visit.

### **3.4 QUALITY ASSURANCE (QA) OFFICER- PAT SULLIVAN, BA PITTSBURGH**

The Quality Assurance (QA) Officer reports to Alcoa and is responsible for review of all design documents and plans before their submittal to Alcoa and the QC Inspector. During design, the QA Officer is responsible for the review of all construction drawings and technical specifications associated with the RA. During construction, the QA Officer, or an appointed representative is responsible for the implementation of the project QA/QC program detailed in this CQAP and will also conduct on-site QA inspections to verify that Work is being performed in accordance with the technical specifications and this CQAP. The QA Officer will verify that all contracted laboratories operate under established and approved QA/QC programs that are within the guidelines of this project. The QA Officer will also prepare the Completion of Construction Report and certify the work as a Washington Professional Engineer. He is also responsible for activity planning, overall QC project team performance and project schedule, budget and communications.

### **3.5 SITE SAFETY OFFICER**

The Site Safety Officer (SSO) is directly responsible to the construction contractor for the development, coordination, and implementation of the Site Health and Safety Plan (HASP) and for the general protection of personnel during RA. This function will include enforcing Contractors' compliance with the HASP and will provide information and needed resources to perform health and safety activities. The SSO shall have the authority to temporarily suspend operations until any unsafe condition is corrected and it is safe to resume work.

The principle responsibilities of the SSO are discussed in the project HASP.

### **3.6 LABORATORY**

The Laboratory selected to perform civil, geotechnical and geosynthetic testing for the project is Geotechnics, Inc of Pittsburgh, PA or an equivalent laboratory approved by the QC Inspector. The laboratory will have a documented quality control program to verify that the laboratory procedures conform to the appropriate American Society for Testing and Materials (ASTM) standards or other applicable standards. They will also be responsible for maintaining chain of custody for samples and for reporting data. A copy of the laboratory's QA/QC program will be provided to the QC Inspector and Alcoa.

The selected laboratory will also have responsibility for all bench level QA/QC, data reduction, reporting, and performance monitoring.

### **3.7 CONSTRUCTION CONTRACTOR(S)**

Selected Contractors will be responsible for performing the work outlined in the construction drawings and technical specifications. This work shall include:

- Site Mobilization and Demobilization.
- Site Preparation.
- Construction Layout and Surveys.
- Construction of an Engineered Barrier.
- Excavation
- Shoreline Reconstruction
- Pre-Engineered Building Construction
- General Fill Placement



## **4.0 FIELD OPERATIONS**

## **5.0 INSPECTION ACTIVITIES**

This section of the CQAP describes QC requirements and standards related to the construction aspects of the work as described in Section 2.0. Additional information relative to the construction QA/QC items included in this section can be obtained from the U.S. EPA Technical Guidance Document EPA/600/R-93/182 published in September 1993, titled "Quality Assurance and Quality Control for Waste Containment Facilities" unless otherwise noted.

The objective of this section is to anticipate specific requirements of the project and establish procedures to verify that the construction quality meets technical design specifications. Specifically, this section of the CQAP will:

- Define construction communication, documentation, and record keeping procedures, including use of standard forms;
- Identify specific construction activities and describe the procedures to be used in sampling, implementation, review, approval, and documentation; and
- Establish QC procedures, including observations and tests that will be used to verify that work meets or exceeds all design criteria.

The QC Inspector will monitor and document the performance of work and will verify that the work is performed according to the Technical Specifications and this CQAP. Where conflicts or variations between information presented in this section of the CQAP and the technical specifications exist, the information presented in the technical specifications shall preside, unless written approval is obtained from the QC Inspector.

The specific QA/QC monitoring requirements for the basic components of the above mentioned construction are discussed below. The sections specify the minimum requirements that must be met and to what extent QA/QC monitoring will be conducted by the QC Inspector.

### **5.1 SAMPLE NUMBERING SYSTEM**

All samples collected and observed during construction shall be recorded in the site logbooks. The QC Inspector will verify that the sample numbering system identified in Section 4.4.1 of this CQAP is used for sample tracking and for reporting purposes. A unique sequential number shall be assigned to each sample taken or observed.

### **5.2 GENERAL ACTIVITIES**

General Activities consist of the maintenance of roads, the control of dust and the management of utilities. The QC Inspector shall periodically inspect the access roads and verify that they are kept clean and shall monitor the use of dust control measures on the roads during construction. These inspections shall be documented. He shall also verify that any public utilities connected and utilized by the Contractor at the Site are routed and connected in accordance with current applicable codes. The QC Inspector shall verify that utilities proposed for demolition are de-energized prior to removal. Appropriate lock-out/tagout procedures shall be documented.

### **5.3 PHASE I - SITE PREPARATION**

Site Preparation will consist of mobilization, access road and staging area construction, surveying, erosion and sediment control installation, pipe plugging and filling, decon area construction and fence removal. QC Activities associated with these items is discussed below.

#### **5.3.1 Mobilization**

Mobilization will consist of the delivery, assemblage and proper operation of equipment required by the Contractor to perform the work. The QC Inspector shall verify that all equipment on-site is assembled and operates in accordance with the manufacturer's Operations Manual.

#### **5.3.2 Access Roads and Staging Areas**

Access Roads and Staging Areas will be constructed by the Contractor at the locations shown on the drawings. The QC Inspector will verify and document that the roads are constructed to the cross sections indicated and using the materials specified. Documentation shall include that the access roads do not extend over the height of the rails. The QC Inspector shall document the location of the material excavated to facilitate construction of selected portions of the access road.

#### **Aggregate Qualification**

Inspection of the granular drainage material shall begin prior to construction of the layer. As material is stockpiled, the QC Inspector shall make a visual inspection of it. He shall determine if it is uniform in nature, if it is free of excessive amounts of fines, inorganic materials, debris and large rocks, and if it meets the classification and property requirements stated in the technical specifications. If the drainage material does not meet the requirements, the QC Inspector can reject the material and direct the Contractor to segregate unsuitable material. Testing of the material may be required to verify conformance with the technical specifications. The following testing requirements shall be used by the QC Inspector to verify that the materials conform to the requirements stated in the technical specifications.

#### **Laboratory Testing**

- Particle size analysis - 1 per 5000 cubic yards - ASTM D422, except no hydrometer analyses.
- Moisture Content - 1 per 5000 cubic yards - ASTM D2216.
- Relative Density - 1 per 5000 cubic yards - ASTM D4253 and ASTM D4254 at 60% relative density.

#### **Construction of Aggregate Layers**

During construction of the drainage layer, the QC Inspector shall continuously observe the placement of the aggregate material, monitoring and documenting the material and testing results and the procedures for installing the aggregate, as they relate to the material and procedural requirements presented in the technical specifications. To verify the installation of the aggregate, the QC Inspector shall monitor and document the following:

- The thickness and coverage of the aggregate lift as it is placed;
- The compaction process and the testing of the compacted layer to verify conformance with specifications;

- A survey of the completed aggregate layer to verify that specified slopes are obtained;
- The migration of the aggregate into the existing subgrade is prevented by the presence of woven geotextiles.

Since placement of a woven geotextile fabric precedes placement of the aggregate layer, it is also necessary to monitor aggregate layer spreading and compaction operations by heavy equipment to verify that the woven geotextile is not damaged or displaced by the installation equipment.

The QC Inspector shall immediately notify the Contractor if he observes or tests an area of the aggregate layer not meeting the requirements stated in the technical specifications or his interpretation of aggregate placement, based on his observations and the results of the laboratory testing. The Contractor shall then remove the defective or nonconforming area or volume and replace it.

### **5.3.3 Surveying**

During surveying activities, the QC Inspector will verify and document that the work will be performed in accordance with current accepted surveying standards. These shall include the National Standards of Map Accuracy as established by the United States Geological Survey (USGS). The QC Inspector shall periodically inspect permanent benchmarks, temporary benchmarks and stakes and document their condition and function. The QC Inspector shall verify that the surveyor is licensed in the State of Washington or is operating under the direct supervision of a Washington licensed surveyor.

The QC Inspector shall receive a copy of all survey records. The time for delivery of these records shall be agreed upon by the Contractor and the QC Inspector.

### **5.3.4 Erosion and Sediment Control**

Erosion and Sediment Control features shall be installed at the locations shown on the Drawings. The QC Inspector shall verify that these features were installed in accordance with the specifications. He shall verify the size and the installation of the steel plates inserted between the jersey barriers and the frequency and installation of the support pipes behind the barriers. The QC Inspector shall verify the installation of the filter fabric on the upslope side of the barrier, including the nails and the wattles secured over the fabric. He will review the finished construction of the features along the Columbia River and shall make a determination of the adequacy of the structure and its ability to retain sediment.

He shall verify that conventional silt fence is installed in an upright condition, with proper depth and spacing of stakes, proper connection of fence to stakes and proper burial of fabric at the ground surface-fence interface. QC Inspector

### **5.3.5 Infiltration Basin**

During construction of the infiltration basin, the QC Inspector shall verify that only those trees needed to construct the embankment and overflow outlet be removed. He shall also verify and document that the embankment and outlet structure be constructed to the proper elevations. He shall document the location of the drainage swale leading from the infiltration basin to the Columbia River, verifying that the swale is on Alcoa property and will not interfere with Landfill construction. He will verify that the Biodiffusers are installed in accordance with the manufacturer's installation guide, at the proper depth to allow gravity flow of water from the anchor trench drain. The location of the Biodiffusers will not require the removal of any trees in the vicinity of the infiltration basin.

### **5.3.6 Demolition**

Demolition activities will be performed at several locations on the East Landfill and involve, wood and metal structures, wood and metal retaining walls, utility poles and fencing. The QC Inspector will verify that the demolition is done safely and to the below-grade depths indicated in the specifications. He shall verify that all excavation debris be disposed in the areas shown on the Drawings. The height of such debris will be terminated at an elevation at least two feet below proposed grading contours, to allow for a thickness of soil cover greater than 2 feet. He shall verify that Excavation Debris is broken down to the size stated in the specifications. He shall obtain copies of all of the needed permits, manifests, disposal receipts, weigh tickets, etc. The QC Inspector will monitor material disposed at this location for potentially hazardous constituents. He will also monitor dust generated during work activities.

### **5.3.7 Pipe Plugging/Filling**

During pipe plugging and filling, the QC Inspector shall observe the activity, document the procedure used by the Contractor to fill the pipe and verify that the pipe is filled to the volume stated in the specifications.

### **5.3.8 Decontamination Area**

The QC Inspector will verify that the decon pad is constructed to the dimensions and slopes indicated in the drawings. He will verify that the geomembrane is installed and covered with the needed thickness of aggregate.

## **5.4 PHASE II – SOUTH BANK AREA OF CONCERN**

### **5.4.1 Clearing and Grubbing**

During clearing and grubbing, the QC Inspector will verify that the limits of work are established. He will monitor the activities and verify that Excavation Debris is removed and disposed as per the Specifications and that grubbed material is disposed at the East Landfill. He will monitor for dust generated during work activities.

### **5.4.2 Waste Soil Excavation**

The QC Inspector will monitor excavation activities. He will observe the excavation in 12-inch thick layers to the limits shown on the drawings. He will document the segregation of PCB Wastes and Waste Soils and the disposal of each. He will obtain copies of the manifests for shipping the PCB Wastes off site. He will coordinate the excavation of material with confirmational sampling to minimize the volume of material disposed off-site or placed at the East Landfill. He will coordinate with the surveyor to generate mapping that delineate the limits of PCB Waste excavated and Waste Soils excavated.

During transportation of Waste Soils to the East Landfill, the QC Inspector will observe the trucks using the Contaminated Material Haul Road. He will verify the dumping of Waste Soils at the East Landfill and the tarping of the soils, as per the specifications. He will document these activities and address potential problems.

### 5.4.3 Confirmational Sampling

The QC Inspector will implement the Confirmational Sampling Program in accordance with Section VI of the specifications. Immunoassay screening will be performed in accordance with the instructions provided with the kit.

### 5.4.4 Random Fill Testing and Installation

The Random Fill is to be used for backfill of excavated areas, to construct the anchor trench platform/embankment, to construct the slope beneath shoreline revetment, to construct the 18-inch thick Random Fill layer over the geosynthetics of the engineered barrier and as backfill material for peripheral areas.

#### Preconstruction Random Fill Evaluation

Random Fill shall be obtained by the Contractor from an Owner approved off-site source. The quality of the soils shall be evaluated prior to placement to assure that the soils will meet physical parameter requirements of the Technical Specifications. The QC Inspector shall make a visual inspection of the material prior to delivery to the Site to determine if it is uniform in nature, if it is free of roots, stumps, debris, large rocks and clods over four inches in any direction, and if it visually and manually meets the classification and property requirements stated in the technical specifications. If the soil material does not meet these requirements, the QC Inspector can reject the material and recommend to the Contractor to segregate unsuitable material or to excavate at another location within the borrow area. Testing of the material shall be required to verify physical property conformance with the Technical Specifications. The following testing shall be performed by the QC Inspector at the frequencies indicated or with each visual change in the material observed by the QC Inspector. Testing shall be performed using the indicated standard.

#### Laboratory Testing

Particle size analysis/gradation	1 per 20,000 CY or material change	ASTM D422
Classification	1 per 20,000 CY or material change	ASTM D2487
Moisture-density relationship	1 per 20,000 CY or material changes	ASTM D698
Specific Gravity	1 per 20,000 CY or material changes	ASTM 854
Atterberg Limits	1 per 20,000 CY or material changes	ASTM D4318
Moisture content	1 per 20,000 CY or material changes	ASTM D2216

Shipment of all soil samples shall be performed in accordance with ASTM D4220.

The QC Inspector has the option to modify the frequency of testing and/or the nature of the test if the characteristics of the borrow material change or remain relatively consistent; however he should inform the contractor of such modifications prior to implementation.

#### Random Fill Installation

During placement of Random Fill, the QC Inspector shall observe the placement of the soil material, monitoring and documenting the following information to verify that the specified material is placed and compacted to the specification guidelines:

- Soil Type
- Moisture Content
- Lift Thickness
- Maximum Particle Size

- Density
- Equipment
- Number of passes with compaction equipment
- Scarification of previously placed lift

- Uniformity of Compaction
- Compaction Area

The QC Inspector shall observe and determine the number of passes performed by the compaction equipment. At least one observation shall be performed per acre per lift. He shall immediately notify the Contractor if he does not obtain the above-mentioned information during his observation or observes conditions relative to the information mentioned above that differ from the technical specifications.

Field testing shall be performed by the QC Inspector and shall consist of moisture and density testing. Testing shall be performed with a nuclear density gauge. Density testing shall be performed in accordance with ASTM D2922 and moisture content shall be determined in accordance with ASTM D3017. Testing shall be performed once for every 1,000 cubic yards of Random Fill placed or once for each six-inch lift of Random Fill spread and compacted, whichever is greater. If a change in the visual or physical characteristics is observed by the QC Inspector during installation, he shall collect a representative sample of the Random Fill and submit the sample for testing to obtain updated optimum moisture and maximum dry density results. The testing shall be performed in accordance with ASTM D698.

If field testing of the Random Fill yields density or moisture results that do not meet the requirements stated in Section VIII, Part D.2.d of the specifications, the QC Inspector can have the test location moved to another area of the region that is being constructed, i.e., within the 500 cubic yard zone or recompact the area and perform the test again. If an acceptable test result is not achieved after two attempts, the QC Inspector shall inform the Contractor of the failed area. The Contractor may either remove the failed area and reinstall with new material, reconstruct the area using the existing material or implement some other method to achieve the required results.

If the QC Inspector observes the deterioration of weather conditions, such as high temperatures, windy conditions or rainfall, and determines that these conditions may affect the construction of the soil layers, he shall immediately notify the Contractor. The Contractor may need to temporarily interrupt construction and implement measures to protect that portion of the Random Fill previously installed and approved by the QC Inspector.

## **5.5 PHASE III – SHORELINE REHABILITATION**

### **5.5.1 Clearing and Grubbing**

Clearing and grubbing activities will be monitored by the QC Inspector in accordance with Section 5.4.1 of this CQAP.

### **5.5.2 Grading**

During grading activities, the QC Inspector will monitor the movement of Random Fill throughout the shoreline area. He will observe the grading and the spreading of the Random Fill. No compaction requirements are needed for Random Fill graded from the shoreline area; compaction testing will be required for imported soil. The QC Inspector shall document locations where Excavation Debris and organic material are removed from the shoreline area and disposed at the East Landfill. He shall also monitor and document soft or compressible soil areas, if encountered.

### **5.5.3 Random Fill and Organic Material from Borrow Source**

Random Fill and Organic Material (used to support willow growth) from an approved off-site borrow source shall be used to complete construction of the shoreline embankment. The QC Inspector shall document delivery and installation of these materials in accordance with Section 5.4.4 of this CQAP.

### **5.5.4 Revetment**

The QC Inspector shall monitor and document installation of the revetment. QC activities associated with this task are discussed in detail in Section 5.14 of this CQAP.

### **5.5.5 Willow, Shrub and Grass Planting**

The Contractor shall provide the QC Inspector with information on the plants to be used for installation along the shoreline. The information shall include the species of plants, the quantity, the nursery from which the plants were acquired and a photograph of the plant and the species label. If the information is not acceptable to the QC Inspector, he shall inform the contractor of the inadequacies, from which the Contractor will make adjustments. The Contractor shall also provide the QC Inspector with a written certification, signed by a responsible party, which certifies that the materials actually delivered meet the requirements stated in the Technical Specifications. The QC Inspector shall verify this requirement.

The Contractor shall review his procedure for planting with the QC Inspector prior to planting. During planting, the QC Inspector shall verify that the plants be handled in accordance with the Technical Specifications. He shall verify that the live stakes are kept in buckets until planting and that the shrubs are kept in moist soil or moist sawdust until planting. The QC Inspector will document that the plants are installed to the proper depths and at the spacing indicated. After planting, the QC Inspector will verify that soil is pushed against the root of the plant to increase plant stability and to reduce the potential for roots to dry out.

## **5.6 PHASE IV – NORTH AND NORTH2 LANDFILLS**

Work at the North and North 2 Landfills will include clearing, Waste Soil excavation and handling, implementation of the Confirmation Sampling Program, grading and vegetation (grass). This work will be monitored and documented by the QC Inspector as discussed in previous sections of this CQAP. The sections to be referenced are as follows:

Clearing	Section 5.5.1
Waste Soil excavation and handling	Section 5.4.2
Confirmational Sampling	Section 5.4.3
Grading	Section 5.5.2
Vegetation	Section 5.5.5

## **5.7 PHASE V – CONSTRUCTION OF EAST LANDFILL ENGINEERED CAP**

### **5.7.1 Clearing and Grubbing**

Clearing and grubbing activities will be monitored by the QC Inspector in accordance with Section 5.4.1 of this CQAP.



### 5.7.2 Anchor Trench Platform/Embankment

The anchor trench platform and embankment will be constructed to the lines and grades shown on the drawings using random fill imported from an approved borrow area. Placement of the Random Fill will be monitored and documented by the QC Inspector in accordance with Section 5.4.4 of this CQAP.

### 5.7.3 Waste Soil Placement

#### Waste Soil Evaluation

Waste Soil shall be obtained by the Contractor from the North, North 2 Landfills and the South Bank. The QC Inspector shall make a visual inspection of the material as it is delivered to the East Landfill to determine if it visually and manually meets the Waste Soil and Excavation Debris requirements stated in the technical specifications. If it does not meet the Excavation Debris requirements, the QC Inspector can reject the material or recommend further management to meet the Excavation Debris requirement. Testing of the material shall be required to meet compaction requirements stated in the Technical Specifications. The following testing shall be performed by the QC Inspector at the frequencies indicated or with each visual change in the material observed by the QC Inspector. Testing shall be performed using the indicated standard.

#### Laboratory Testing

Classification	1 per 20,000 CY or material change	ASTM D2487
Moisture-density relationship	1 per 20,000 CY or material changes	ASTM D698
Moisture content	1 per 20,000 CY or material changes	ASTM D2216

Shipment of all soil samples shall be performed in accordance with ASTM D4220.

The QC Inspector has the option to modify the frequency of testing and/or the nature of the test if the characteristics of the Waste Soils change or remain relatively consistent; however he should inform the Contractor of such modifications prior to implementation.

#### Waste Soil Installation

During installation of Waste Soils and Excavation Debris, the QC Inspector shall observe the placement of the material, monitoring and documenting the following information to verify that the material is placed and compacted to the specification guidelines:

- Soil Type
- Moisture Content
- Density
- Equipment
- Number of passes with compaction equipment
- Scarification of previously placed lift
- Lift Thickness
- Maximum Particle Size
- Uniformity of Compaction
- Compaction Area

The QC Inspector shall observe and determine the number of passes performed by the compaction equipment. At least one observation shall be performed per acre per lift. He shall immediately notify the Contractor if he does not obtain the above-mentioned information during his observation or observes conditions relative to the information mentioned above that differ from the technical specifications.

Field testing shall be performed by the QC Inspector and shall consist of moisture and density testing. Testing shall be performed with a nuclear density gauge. Density testing shall be performed in accordance with ASTM D2922 and moisture content shall be determined in accordance with ASTM D3017. Testing shall be performed once for every 1,000 cubic yards of Waste Soils placed or once for each six-inch lift of Waste Soils spread and compacted, whichever is greater. In areas where at least 20% of the Waste Soils can be classified as Excavation Debris, compaction testing will be performed, but results will be interpreted and reviewed by the QC Inspector for acceptance.

If the QC Inspector observes the deterioration of weather conditions, such as high temperatures, windy conditions or rainfall, and determines that these conditions may affect the construction, he shall immediately notify the Contractor. The Contractor may need to temporarily interrupt construction and implement measures to protect that portion of the Waste Soils previously installed and approved by the QC Inspector.

## **5.8 GEOSYNTHETIC CLAY LINERS**

This section describes the QA/QC testing, inspection procedures and documentation to be implemented for Geosynthetic Clay Liner (GCL) installation activities at the East Landfill. Specifically, this section covers the GCL to be placed under the geomembrane at the East Landfill.

Prior to any construction in which geotextiles are used, the Contractor shall provide the QC Inspector with a list of guaranteed Minimum Average Roll Values (MARV) for the GCL, the ASTM Standards used in obtaining MARV and the Manufacturer's QA certification under which the tests are performed. The Contractor shall also provide the QC Inspector with a written certification, signed by a responsible party, which certifies that the GCL actually delivered meet the guaranteed minimum average roll values. The QC Inspector shall verify that the certified values meet the values and testing frequencies required, if any, listed in the technical specifications.

### **5.8.1 Packaging, Shipping, and Storage**

During shipment and storage, the GCL rolls shall be protected from ultraviolet light exposure, puncture, cutting, precipitation or other wetting, mud, dirt, or any other damaging conditions. To prevent damage by ultraviolet exposure, dirt, and wetting, the geotextile rolls shall be shipped and stored in relatively opaque and watertight wrappings. The wrapping should not interfere with the ability of the Contractor to handle the GCL rolls using the central core or slings.

As GCL rolls are delivered to the site, the QC Inspector shall verify that the rolls are handled in a manner that does not damage the GCL or its protective wrapping. He shall observe the rolls being placed in an area, as determined by the Contractor, where water can not accumulate and where rolls shall be elevated off the ground and stacked in a manner that does not crush the cores, damage the GCL or limit the ability to obtain conformance samples. The QC Inspector shall document that the core is stable enough to support the GCL roll while it is being handled by slings or by a spreader bar or by a tapered core rod. The bands preventing the GCL from unrolling shall be intact and show no signs of damaging the GCL. GCL may be stored outdoors if covered completely by a tarpaulin. Outdoor storage of GCL rolls should not exceed 4 weeks.

If any special handling is required, it shall be so marked on the top surface of the GCL wrapping. The QC Inspector shall examine the rolls upon delivery and shall report any variance from the above requirements to the Contractor.

### **5.8.2 Material Inspection and Conformance Testing**

As GCL rolls are delivered to the site, the QC Inspector shall record the following information from the outer wrapping of the roll:

- Manufacturer's name.
- Product identification or style.
- Lot number.
- Roll number.
- Roll dimensions.
- Machine direction of roll fabrication, if available.

After recording the information for each roll, the QC Inspector shall inspect each GCL roll for damage, observing any cuts, punctures and deformations on the geotextile or the outer geotextile wrapping. If any of these deficiencies are observed, the QC Inspector shall document the deficiency and mark the roll as potentially unsuitable. After all GCL rolls have been inspected, the QC Inspector shall review the rolls marked as deficient and determine if said rolls should be accepted, salvaged or rejected completely. If a roll is deemed salvageable, a portion of the roll may be identified that can be separated (by cutting) from damaged portions and utilized in construction. Rejected rolls shall be marked for removal from the site. The Contractor shall be responsible for scheduling the manufacturer to remove rejected GCL rolls.

At his own discretion, the QC Inspector shall select a roll to be sampled for conformance testing. The sample shall be taken from any roll on-site by cutting full-width, 3 feet long samples. Conformance sampling and testing may only be waived by the QC Inspector.

The conformance samples and the information obtained from the outer wrapping of the sampled roll shall be shipped to a testing laboratory selected by and contracted to the QC Inspector and the following tests shall be performed:

GRI GCL1 "Free Swell Conformance Test of Clay Component of a GCL;"

ASTM D 5084 "Hydraulic Conductivity of saturated Porous material Using a Flexible wall Permeameter;"

ASTM D 5261 "Standard Test Method for Measuring Mass per Unit Area of Geotextiles;"

The results of the conformance testing as described above shall be reviewed by the QC Inspector and compared with the typical physical properties or MARV presented in the Technical Specifications. Geotextile material meeting conformance requirements shall be documented by the QC Inspector as accepted prior to the distribution for construction. Non-conforming test results shall be summarized by the QC Inspector and forwarded to the Contractor and Owner. An allotment of geotextile that is represented by a non-conforming test result shall be returned to the geotextile manufacturer. Conformance sampling and testing is not to be performed on any geotextile that is not present on-site.

### **5.8.3 GCL Installation**

Prior to placement of the geomembrane within the landfill area, the QC Inspector and Contractor shall verify and document that all lines and grades of the supporting soil meet the requirements set forth in the design specifications and determine if construction equipment can be used to deploy the GCL without

causing ruts greater than one-inch in depth. In addition, the QC Inspector shall verify that no objects that could harm or damage the geomembrane exist on the surface of the supporting soil.

The QC Inspector shall review for acceptance the GCL panel layout plan, which shall show all field seams. The QC Inspector shall verify that the layout is consistent with the design specifications and the accepted standards of practice, that seams are generally oriented parallel to the line of maximum slope, and that the number of field seams in corners or odd-shaped locations are minimized. Following acceptance of the panel layout by the QC Inspector, panel placement shall begin.

During GCL panel placement, the QC Inspector shall verify that:

- Each liner panel is assigned an identification designation agreed upon by the QC Inspector and Contractor consistent with the panel layout plan;
- The installed locations of the panels are recorded;
- The overlaps of panels are maintained in accordance with the Manufacturer's Installation Guide. In the absence of such data, the minimum overlap shall be 6 to 8 inches on longitudinal or transverse edges
- The panels are free from holes, surface blemishes, scratches or other defects.
- Schedule of panel placement is such that the effects of precipitation and high winds are minimized (i.e., begin panel placement in a drainage collection area and proceed upward and outward with panel overlaps that facilitate drainage of water in the event of precipitation);
- Panel placement is not conducted during adverse weather conditions such as precipitation, excessive moisture (fog, dew), in the presence of excessive winds, or in areas of ponded water;
- Panels are moved and placed in a manner that shall in no way harm the GCL;
- The GCL panels are weighed down by sandbags to prevent uplift by wind. The QC Inspector shall verify that the weights themselves do not damage the GCL
- Personnel working on the GCL do not smoke, wear damaging shoes, or engage in other activities which could damage the GCL;
- The proper amount of moistened bentonite paste or dry bentonite is inserted in the overlap seams in accordance with the Manufacturer's Installation guide.
- Direct contact with the GCL is minimized.

The QC Inspector shall inform the Contractor if the above requirements are not met or if any deficiencies are observed.

The QC Inspector shall also inspect each panel for damage after placement. The QC Inspector shall advise the Contractor which panels, or portions of panels, should be rejected or repaired. Damaged panels or portions of damaged panels which have been rejected shall be marked and their removal from the work area recorded by the QC Inspector. Repairs shall be made according to procedures described herein.

#### **5.8.4 Repairs**

The QC Inspector shall observe and document all GCL repairs. Any noncompliance with the requirements presented in this section shall be reported to the Owner.

Holes or tears in the geotextile filter fabric shall be repaired with a GCL patch made of the same material as the original GCL. The patch shall extend at least 12-inches beyond any damaged portion of the GCL. GCL that is placed on slopes shall be repaired by sewing a the patch in place using a double-sewn lock stitch (seams 1/4-inch to 3/4-inches apart and no closer than 1 inch from any edge), by the use of adhesive or by heat bonding, if possible. Bentonite required in seams shall be installed as per standard overlap seaming requirements as detailed above.

The QC Inspector shall document that all necessary repairs are completed in accordance with the procedures specified in this section and in the technical specifications.

## **5.9 GEOMEMBRANES**

This section describes the QA/QC testing, inspection procedures and documentation to be implemented for geomembrane installation activities at the South Landfill Cap.

Prior to delivery of any geomembranes, the Contractor shall provide the QC Inspector with a list of guaranteed MARV for the geomembrane, the ASTM Standards used in obtaining MARV and the Manufacturer's QA certification under which the tests are performed. The Contractor shall also provide the QC Inspector with a written certification, signed by a responsible party, which certifies that the materials actually delivered meet the guaranteed minimum average roll values. The QC Inspector shall verify that the certified values meet the values listed in the technical specifications.

### **5.9.1 Packaging, Shipping, and Storage**

During shipment and storage, the geomembrane shall be protected from ultraviolet light exposure, puncture, cutting, precipitation or other wetting, mud, dirt, or any other damaging conditions. As an option, to prevent damage by ultraviolet exposure, dirt, and wetting, the geomembrane shall be shipped and stored in relatively opaque and watertight wrappings. The wrapping should not interfere with the handling of the geomembrane rolls using the central core or using slings. The central core should be of sufficient diameter and strength to support the heavy weight of the roll without excessive deflection or buckling.

As geomembrane is delivered to the site, the QC Inspector shall verify that the rolls are handled in a manner that does not damage the roll or its protective wrapping. Dragging, pushing or sliding of the rolls is not permitted. The QC Inspector shall observe the rolls being placed in an area where water can not accumulate and where rolls shall be elevated off the ground and stacked in a manner that does not crush the cores, damage the geomembrane or limit the ability to obtain conformance samples. If outdoor storage of geomembranes is anticipated for greater than 6 months, the rolls shall be covered with a tarpaulin.

If any special handling is required, it shall be so marked on the top exposed surface of the geomembrane. The QC Inspector shall examine the geomembrane rolls upon delivery and shall report any variance from the above requirements to the Contractor.

### **5.9.2 Geomembrane Inspection and Conformance Testing**

As geomembrane is delivered to the site, the QC Inspector shall record the following information from the outer wrapping of the geomembrane.

- Manufacturer's name.
- Product identification.

- Thickness.
- Roller number.
- Roll dimensions.
- Date Manufactured.

After recording this information for each roll, the QC Inspector shall inspect each geomembrane roll for damage, observing any cuts, punctures and deformations on the geomembrane or the outer wrapping. If any of these deficiencies are observed, the QC Inspector shall document the deficiency and mark the roll as potentially unsuitable. After all geomembrane rolls have been inspected, the QC Inspector shall review the rolls marked as deficient and determine if said rolls should be accepted, salvaged or rejected completely. If a roll is deemed salvageable, a portion of the roll may be identified that can be separated (by cutting) from damaged portions and utilized in construction. Rejected rolls shall be marked for removal from the site. The Contractor shall be responsible for scheduling the manufacturer to remove rejected geomembrane roll(s).

In conjunction with the delivery of the geomembrane rolls to the site, the QC Inspector shall select a roll within a lot to be sampled for conformance testing. One sample shall be obtained for every 50,000 square feet of geomembrane. The sample shall be taken from any roll on-site by cutting full-width, 3 feet long samples. All geomembrane delivered to the site shall be sampled for conformance testing at the frequency indicated.

At his own discretion, the QC Inspector shall select a roll to be sampled for conformance testing. The sample shall be taken from any roll on-site by cutting full-width, 3 feet long samples. Conformance sampling and testing may only be waived with the approval of the QC Inspector.

The conformance samples and the information obtained from the outer wrapping of the sampled roll shall be shipped to a laboratory selected by and contracted to the QC Inspector and the following tests shall be performed:

ASTM D 5199 "Standard Test Method for Measuring Nominal Thickness of Geotextiles and Geomembranes;"

ASTM D 638 "Standard Test Method for Tensile Properties of Plastics;"

ASTM D 1505 "Test Method for Density of Plastics by the Density-Gradient Technique."

The results of the conformance testing as described above shall be reviewed by the QC Official and compared with the typical physical properties or MARV presented in the Technical Specifications. Geomembrane material meeting conformance requirements shall be documented by the QC Inspector as accepted prior to the distribution for construction. Non-conforming test results shall be summarized by the QC Inspector and forwarded to the Contractor and Owner. An allotment of geomembrane that is represented by a non-conforming test result shall be returned to the geomembrane manufacturer. Conformance sampling and testing is not to be performed on any geomembrane that is not present on-site.

### **5.9.3 Geomembrane Installation**

Prior to placement of the geomembrane within the landfill area, the QC Inspector and Contractor shall verify and document that all lines and grades of the supporting soil meet the requirements set forth in the design specifications. In addition, the QC Inspector shall verify that no objects that could harm or damage the geomembrane exist on the surface of the supporting soil.

The QC Inspector shall review for acceptance the manufacturer's geomembrane panel layout plan, which shall show factory-installed or field-installed seams. The QC Inspector shall verify that the layout is consistent with the design specifications and the accepted standards of practice, that seams are generally oriented parallel to the line of maximum slope, and that the number of field seams in corners or odd-shaped locations are minimized. Following acceptance of the panel layout by the QC Inspector, panel placement shall begin.

During geomembrane panel placement, the QC Inspector shall verify that:

- Each liner panel is assigned an identification designation agreed upon by the QC Inspector and the Contractor consistent with the Contractor's panel layout plan;
- The installed locations of the panels are recorded;
- The panels are free from pinholes, surface blemishes, scratches or other defects, such as nonuniform color, streaking, carbon black agglomerates, regrind, etc.
- Schedule of panel placement is such that the effects of precipitation and high winds are minimized (i.e., begin panel placement in a drainage collection area and proceed upward and outward with panel overlaps that facilitate drainage of water in the event of precipitation);
- Panel placement is not conducted during adverse weather conditions such as precipitation, excessive moisture (fog, dew), in the presence of excessive winds, or in areas of ponded water;
- Panels are moved and placed in a manner that will in no way harm the geomembrane, does not cause scratches, wrinkles, or crimps in the geomembrane and does not damage the underlying Geosynthetic Clay Liner;
- The geomembrane is weighed down by sandbags to prevent uplift by wind. The QC Inspector shall verify that the weights themselves do not damage the geomembrane;
- Personnel working on the geomembrane do not smoke, wear damaging shoes, or engage in other activities which could damage the geomembrane;
- Direct contact with the geomembrane is minimized.

The QC Inspector shall inform the Contractor if the above requirements are not met or if any deficiencies are observed.

The QC Inspector shall also inspect each panel for damage after placement and prior to seaming. The QC Inspector shall advise the Contractor which panels, or portions of panels, should be rejected or repaired. Damaged panels or portions of damaged panels which have been rejected shall be marked and their removal from the work area recorded by the QC Inspector. Repairs shall be made according to procedures described in this CQAP.

#### **5.9.4 Field Trial Seams**

Prior to field seaming of the geomembrane panels, trial seams shall be made on pieces of geomembrane to verify that seaming conditions are adequate. Trial seams shall be made at the beginning of each seaming period and at least once every four hours, with additional tests at the QC Inspector's discretion, i.e., changes in personnel, equipment, weather conditions. Each seamer shall make at least one trial seam each day. The trial seam sample shall be made using two geomembrane pieces, each at least four-feet long by one-foot wide with the seam centered lengthwise. A total of two to six specimens, one-inch wide, shall be cut from the trial seam sample by the Contractor using a die. These specimens shall be field-tested for shear and peel, respectively, using a method selected by the Contractor and approved by the QC

Inspector. Results of these tests shall conform to the requirements stated in the technical specifications. If a trial seam fails, the entire operation shall be repeated. If the additional trial seam fails, the seaming apparatus or seamer shall not be accepted and shall not be used for seaming until the deficiencies are corrected and two consecutive successful trial seams are achieved.

The QC Inspector shall observe all field trial seaming operations and testing. The remainder of the successful trial seam sample shall be assigned a number and marked accordingly by the QC Inspector, who shall also log the date, hour, ambient temperature, number of seaming unit, name of seamer, and pass or fail descriptions. Upon acceptance of the field trial seaming operations by the QC Inspector, actual field seaming of the geomembrane panels can commence.

### **5.9.5 Field Seams**

Field seaming shall be performed by a Contractor certified by, and using the extrusion welding and fusion welding guidelines of, the geomembrane manufacturer. The Contractor shall provide the QC Inspector with a copy of his installation certification from the geomembrane manufacturer. Alternate seaming techniques must be acceptable to the manufacturer and the QC Inspector. Each seaming apparatus shall be equipped with gauges providing information on apparatus performance, such as the temperature of the welding apparatus and rate of seaming. Prior to seaming, the Contractor shall provide the QC Inspector with the panel layout drawing and a seam numbering system shall be instituted for documentation purposes. No seaming shall be performed at ambient conditions outside of those noted in the technical specifications unless the Contractor demonstrates and certifies to the QC Inspector that the seaming methods produce seams that are equivalent to seams produced within the preferred temperature range.

The QC Inspector shall verify that the seam area is clean and free of moisture, dust, dirt, and debris of any kind. If seam overlap grinding is required (for extrusion welding), the QC Inspector shall verify that it is completed no more than one-half (1/2) hour before seaming and is performed in a manner that does not significantly reduce the thickness and/or strength of the geomembrane.

During seaming, the QC Inspector shall log apparatus temperatures, ambient temperatures, and geomembrane temperatures. The QC Inspector shall also verify that:

- The Contractor maintains on-site the number of spare operable seaming units agreed upon at a preconstruction meeting and that equipment used for seaming is not likely to damage the geomembrane;
- Electric generators are placed on a smooth base such that no damage occurs to the geomembrane. Otherwise, electric generator shall not be placed on the membrane;
- If required, a firm substrate shall be provided by using a flat board or similar hard surface directly under the seam overlap to achieve proper support;
- A smooth insulating plate or fabric is placed beneath the welding apparatus after usage until the apparatus cools;
- The procedure used to temporarily bond adjacent panels together does not harm the geomembrane, and the temperature of any hot-air spot welding apparatus is controlled so that the geomembrane is not damaged; and
- The panels of the geomembrane have a finished overlap of at least four inches (4") for extrusion welding and fusion welding, and all welds shall occur at least one inch (1") from the edge of the overlying geomembrane panel.



### 5.9.6 Destructive Seam Strength Testing

The QC Inspector shall select locations where seam samples shall be cut out for field and laboratory destructive seam strength testing. Additional test locations may be determined during seaming at the QC Inspector's discretion. Selection of such locations may be prompted by suspicion of excess crystallinity or contamination in the weld, offset welds, or any other potential cause of imperfect welding. The QC Inspector shall direct the Contractor to cut samples as the seaming progresses so that laboratory test results can be obtained before completion of geomembrane installation. The Contractor shall not be informed in advance of the locations where the seam samples shall be taken.

Each cut sample shall be at least 36-inches long and 18-inches wide, with the seam centered along the sample length. Each sample shall be subjected to both field and laboratory testing. For field testing, ten specimens, each one-inch wide shall be cut from the sample (by hand, die or tensiometer) and subjected to peel and shear testing using a field tensiometer. Five of the samples shall be tested for peel and five of the samples tested for shear. Four of the five specimens shall not fail for peel or for shear. The remaining portion of the seam sample shall be cut into two sections at least one-foot long. One portion shall be sent to an independent testing laboratory, contracted to the QC Inspector, for laboratory testing, and one portion shall be retained by the Owner for archiving.

The QC Inspector shall:

- Observe sample cutting, assign a number to each sample, and mark the sample accordingly;
- Record sample location on the layout drawing and the reason for taking the sample at this location (e.g., statistical routine, suspicious feature of the geomembrane);
- Log the date, time, ambient temperature, number of seaming unit, name of seamer, welding apparatus temperatures and pressures, field test pass/fail description, and attach a copy to each sample portion.

All holes in the geomembrane resulting from destructive seam sampling shall be immediately repaired in accordance with repair procedures described herein. The continuity of the new seams in the repaired area shall be non-destructively tested according to the methods described herein.

Each day, the QC Inspector shall forward the destructive seam strength test samples for testing to a designated testing laboratory. The QC Inspector shall verify that sample packaging and shipping methods are acceptable. Testing for seam shear and seam peel shall be performed in accordance with ASTM D4437 "Standard Practice for Determining the Integrity of Field Seams Used in Joining Flexible Polymeric Sheet Geomembranes."

The testing laboratory shall provide test results to the QC Inspector by fax, at a minimum, within 24 hours of the time the samples are received. The QC Inspector shall review the laboratory test results as soon as they become available, compare the results to the recommended criteria and forward the results to the Project Engineer and the QA/QC Team. He shall also make appropriate recommendations to the Contractor.

If the sample fails by film tear bond (FTB) through the laboratory destructive test, the Contractor has two options:

- The Contractor can reconstruct the seam between the failed location and any passed test locations; or
- The Contractor can retrace the welding path to intermediate locations at least 10 feet from the location of the failed test and take small samples for additional field tests. If these additional samples

pass the test, then laboratory samples are taken. If the laboratory samples pass destructive testing, the seam is reconstructed between the sample locations. If either sample fails, then the process is repeated.

FTB is defined by the National Sanitation Foundation (NSF) standard number 54 as "Failure of one of the parts of ply by tearing, instead of separating from the other part of the specimen at the separation line." This is further defined as a "failure of one of the bonded seams (or one ply if the HDPE liner is a reinforced laminate) by tearing or breaking prior to complete separation to the bonded area."

All acceptable seams shall be bounded by the single location from which the laboratory destructive strength test sample was obtained. The QC Inspector shall document all actions taken on a destructive test failure.

### **5.9.7 Non-Destructive Seam Continuity Testing**

To check the continuity of seams, the Contractor shall non-destructively test all field seams over the full length using either a vacuum test unit, an air pressure test (for double fusion seams only), or other method approved by the QC Inspector. Testing methods are described in the Manufacturer's installation guidelines. Continuity testing shall be done as the seaming work progresses, not at the completion of all field seaming.

All extruded seams and geomembrane repairs shall be vacuum tested by the Contractor. Testing shall be performed using a vacuum box assembly consisting of a transparent viewing window, a soft neoprene base gasket, a vacuum hose assembly leading to a vacuum pump, and a vacuum gauge. A strip of the seam or repair to be tested shall be wetted with a soapy solution, and the vacuum box shall be placed over the wetted area and energized. A vacuum of (approximately 5 psi) shall be achieved in the vacuum box and maintained for at least 15 seconds, and the geomembrane shall be examined through the viewing window for the presence of soap bubbles. Areas where soap bubbles appear shall be marked and repaired according to the methods described in Section 5.5.8.

Air pressure testing may be performed on seams in which a double seam with an enclosed air space exists. Testing shall be performed by sealing both ends of the seam length, inserting a pressure feed needle into the enclosed air space created by the double fusion weld, and creating a pressure of between 25 and 30 psi (gauge) in the enclosed air space using an air pump. The pressure source valve shall then be closed for ten minutes. If the pressure loss exceeds 4 psi during a period of ten minutes, the seam shall be vacuum tested to locate the faulty area.

The QC Inspector shall:

- Observe all continuity testing and record the location, date, test unit number, name of tester, and all test results; and
- Inform the Contractor of any required repairs.

Seams that cannot be quantitatively tested for seam continuity shall be qualitatively tested for edge bonding using a blunt instrument, such as a screwdriver. The QC Inspector shall run the blunt instrument along the edge of the seam to find obvious unbounded areas. Care shall be taken to not puncture or damage the seam or geomembrane. The seam shall also be visually inspected by the QC Inspector for air bubbles or other discontinuities. In addition, all seams that cannot be quantitatively tested for continuity shall be cap-stripped with the same geomembrane.

### **5.9.8 Defects and Repairs**

All seams and non-seam areas of the geomembrane shall be inspected by the QC Inspector for identification of defects, holes, blisters, undispersed raw materials, and any sign of contamination by foreign matter. Any area that fails non-destructive or destructive testing shall be marked and logged by the QC Inspector and repaired by the Contractor.

Repair procedures shall be agreed upon between the Contractor and the QC Inspector at the preconstruction meeting. Unless otherwise agreed, the procedures shall be as follows:

- Defective seams shall be repaired by reconstruction, capped, or, for long fusion seams, removed and replaced with a strip of new geomembrane welded into place.
- Small tears, localized flaws, or pinholes shall be repaired by seaming or patching.
- Blisters, larger holes, undispersed raw materials, and contamination by foreign matter shall be repaired by patching or capping.

Seams or surfaces of geomembrane that are to be patched, capped, or spot-welded shall be abraded no more than one-half (1/2) hour before the repair. All repairs shall be made using an approved field seaming method and shall be subjected to the non-destructive seam testing described in Section 5.9.7 above. Each patch and cap shall be numbered, logged and located by the QC Inspector. Patches and caps shall be made of the same geomembrane, round or oval in shape (so that all corners are rounded with a radius of at least six inches), and extend a minimum of 6 inches (6") beyond the edge of defects.

The Contractor shall provide all of his documentation covering the installation of the geomembrane to the QC Inspector no later than 14 days after all operations have been completed. The Contractor shall not reference the QC Inspector's documentation.

### **5.9.9 Prefabricated Geomembrane**

If the geomembrane or part of the geomembrane is delivered to the Site in a prefabricated form, the seam testing discussed in Sections 5.9.4, 5.9.5, 5.9.6 and 5.9.7 shall not be required for the prefabricated portion of the geomembrane. The Contractor, however, shall obtain certificates from the geomembrane manufacturer stating that these tests were performed on the prefabricated FML assembly and met the minimum requirements. Field seams shall not be required unless the QC Inspector identifies a flaw in the geomembrane as discussed in Section 5.9.8. Procedures within that section shall then be implemented.

### **5.10 SYNTHETIC DRAINAGE MEDIA**

This section describes the QA/QC testing, inspection procedures and documentation to be implemented for installation of the synthetic drainage media consisting of synthetic drainage net at the South Landfill. The purpose of synthetic drainage media is to transport or remove water which infiltrates into it by utilizing the hydraulic conductivity of the media.

Prior to any construction in which synthetic drainage media is used, the Contractor shall provide the QC Inspector with a list of guaranteed Minimum Average Roll Values (MARV) for the drainage net and the geotextile combination, the ASTM Standards used in obtaining MARV and the Manufacturer's Quality Assurance certification under which the tests are performed. The Contractor shall also provide the QC Inspector with a written certification, signed by a responsible party, which certifies that the materials actually delivered meet the guaranteed minimum average roll values. The QC Inspector shall verify that the certified values meet the values listed in the technical specifications.

### **5.10.1 Packaging, Shipping, and Storage**

Packaging, shipping and storage of synthetic drainage media shall be implemented as discussed in Section 5.8.1 of this CQAP.

### **5.10.2 Material Inspection and Conformance Testing**

Material Inspection of the synthetic drainage media shall be implemented as discussed in Section 5.8.2 of this CQAP.

At his own discretion, the QC Inspector shall select a roll to be sampled for conformance testing. The sample shall be taken from any roll on-site by cutting full-width, 3 feet long samples. Conformance sampling and testing may only be waived by the QC Inspector.

The conformance samples and the information obtained from the outer wrapping of the sampled roll shall be shipped to a testing laboratory selected by and contracted to the QC Inspector and the following tests shall be performed:

ASTM D 1505 or 792 "Density of Plastics by the Density-Gradient Technique;"

ASTM D 5199 "Measuring Nominal Thickness of Geotextiles and Geomembranes

ASTM D 5261 "Standard Test Method for Measuring Mass per Unit Area of Geotextiles;"

ASTM D 4716 "Constant Head Hydraulic Transmittivity (In-Plane Flow) of Geotextiles and Geotextile Related Products;"

Conformance Testing of the geotextiles heat bonded to the drainage media shall be performed in accordance with Section 5.11.2 of this CQAP.

The results of the conformance testing as described above shall be reviewed by the QC Inspector and compared with the typical physical properties or MARV presented in the Technical Specifications. Synthetic Drainage Media material meeting conformance requirements shall be documented by the QC Inspector as accepted prior to the distribution for construction. Non-conforming test results shall be summarized by the QC Inspector and forwarded to the Contractor and Owner. An allotment of drainage media that is represented by a non-conforming test result shall be returned to the geotextile manufacturer. Conformance sampling and testing is not to be performed on any geotextile that is not present on-site.

### **5.10.3 Synthetic Drainage Media Installation**

Synthetic drainage media shall be installed using the procedures presented in Section 5.8.3 of this CQAP. The QC Inspector shall inform the Contractor if he observes the following:

- Geotextile or synthetic drainage layer slippage resulting from improper placement or seaming;
- Stress damage to the material from improper placement; and
- Improper material function because of wrinkles in the material, inadequate seam overlap, improperly made seams, clogging of the material by fine particles, or damage to the material from weather conditions, human traffic, or equipment.

Seaming of drainage media shall be made in accordance with methods recommended by the manufacturer or as stated in the technical specifications. The QC Inspector shall verify that all overlaps and seams conform to the technical specifications. During the overlap and seaming of the synthetic drainage net, the QC Inspector shall verify that the overlap along the edges of adjacent net panels is at least 4 inches and the overlap along the ends is at least 8 inches. He shall also verify that plastic ties, colored white or yellow are used to tie adjacent panels. Metal ties shall not be used. The spacing of ties shall be a maximum of 5 feet along the edges of the panels and 0.5 feet along the ends of the panels and 12 inches in toe drains or cutoff trenches. The QC Inspector shall document that no seams are present perpendicular to the slope. This requires that the length of the geonet roll be at least as long as the distance from the top of the slope to the bottom.

#### **5.10.4 Synthetic Drainage Media Repairs**

Holes or tears in geonet shall be repaired by placing a geonet patch that extends at least 12-inches beyond the edge of the hole or tear. The patch should be tied to the original installed geonet at 6-inch intervals. If a tear equal to 50% of the width of the geonet (typically 5 to 6 feet) is present on a side slope, the entire roll shall be replaced. Repairs to the geotextile portions of synthetic drainage media shall be made using the procedures presented in Section 5.11.4 of this CQAP. Each repair shall be numbered, logged and located by the QC Inspector.

### **5.11 GEOTEXTILE FABRICS**

This section describes the QA/QC testing, inspection procedures and documentation to be implemented for geotextile installation activities at the Waste Management and Shoreline Improvement Area. Specifically, this section covers the geotextile to be placed under the shore line mats, the geotextile use as a reinforcement layer and the geosynthetic erosion control material for stormwater channels.

Prior to any construction in which geotextiles are used, the Contractor shall provide the QC Inspector with a list of guaranteed Minimum Average Roll Values (MARV) for the geotextile, the ASTM Standards used in obtaining MARV and the Manufacturer's QA certification under which the tests are performed. The Contractor shall also provide the QC Inspector with a written certification, signed by a responsible party, which certifies that the materials actually delivered meet the guaranteed minimum average roll values. The QC Inspector shall verify that the certified values meet the values and testing frequencies required, if any, listed in the technical specifications.

#### **5.11.1 Packaging, Shipping, and Storage**

During shipment and storage, the geotextile rolls shall be protected from ultraviolet light exposure, puncture, cutting, precipitation or other wetting, mud, dirt, or any other damaging conditions. To prevent damage by ultraviolet exposure, dirt, and wetting, the geotextile rolls shall be shipped and stored in relatively opaque and watertight wrappings. The wrapping should not interfere with the ability of the Contractor to handle the geotextile rolls using the central core or slings.

As geotextile is delivered to the site, the QC Inspector shall verify that the rolls are handled in a manner that does not damage the geotextile or its protective wrapping. He shall observe the rolls being placed in an area, as determined by the Contractor, where water can not accumulate and where rolls shall be elevated off the ground and stacked in a manner that does not crush the cores, damage the geotextile or limit the ability to obtain conformance samples. The QC Inspector shall document that the core is stable enough to support the geotextile roll while it is being handled by slings or by a spreader bar or by a core rod. The bands preventing the geotextile from unrolling shall be intact and show no signs of damaging the geotextile. Outdoor storage of geotextiles should not exceed 6 months.

If any special handling is required, it shall be so marked on the top surface of the geotextile filter fabric. The QC Inspector shall examine the rolls upon delivery and shall report any variance from the above requirements to the Contractor.

### **5.11.2 Material Inspection and Conformance Testing**

As geotextile material is delivered to the site, the QC Inspector shall record the following information from the outer wrapping of the geotextile roll:

- Manufacturer's name.
- Product identification or geotextile style.
- Lot number.
- Roll number.
- Roll dimensions.
- Machine direction of roll fabrication, if available.

After recording the information for each roll, the QC Inspector shall inspect each geotextile roll for damage, observing any cuts, punctures and deformations on the geotextile or the outer geotextile wrapping. If any of these deficiencies are observed, the QC Inspector shall document the deficiency and mark the roll as potentially unsuitable. After all geotextile rolls have been inspected, the QC Inspector shall review the rolls marked as deficient and determine if said rolls should be accepted, salvaged or rejected completely. If a roll is deemed salvageable, a portion of the roll may be identified that can be separated (by cutting) from damaged portions and utilized in construction. Rejected rolls shall be marked for removal from the site. The Contractor shall be responsible for scheduling the manufacturer to remove rejected geotextile roll.

At his own discretion, the QC Inspector shall select a roll to be sampled for conformance testing. The sample shall be taken from any roll on-site by cutting full-width, 3 feet long samples. Conformance sampling and testing may only be waived by the QC Inspector.

The conformance samples and the information obtained from the outer wrapping of the sampled roll shall be shipped to a testing laboratory selected by and contracted to the QC Inspector and the following tests shall be performed:

ASTM D 4533 "Standard Test Method for Trapezoidal Tearing Strength of Geotextiles;"

ASTM D 4632 "Standard Test Method for Breaking Load and Elongation of Geotextiles (Grab Method);"

ASTM D 4833 "Standard Test Method for Index Puncture Resistance of Geotextiles, Geomembranes and Related Products

ASTM D 5261 "Standard Test Method for Measuring Mass per Unit Area of Geotextiles;"

ASTM D 3786 "Test Method for Hydraulic Bursting Strength of Knitted Goods and Nonwoven Fabrics;"

ASTM D 4491 "Water Permeability of Geotextiles by Permittivity."

The results of the conformance testing as described above shall be reviewed by the QC Inspector and compared with the typical physical properties or MARV presented in the Technical Specifications.

Geotextile material meeting conformance requirements shall be documented by the QC Inspector as accepted prior to the distribution for construction. Non-conforming test results shall be summarized by the QC Inspector and forwarded to the Contractor and Owner. An allotment of geotextile that is represented by a non-conforming test result shall be returned to the geotextile manufacturer. Conformance sampling and testing is not to be performed on any geotextile that is not present on-site.

### **5.11.3 Geotextile Installation**

Prior to geotextile placement, the QC Inspector shall verify that the supporting soil (either graded to specifications or existing ground surface) is relatively smooth, and is free from objectionable material or sharp protrusions. All defective or non-conforming areas shall be addressed and the QC Inspector shall verify that continuity is maintained between the repaired area and undisturbed areas. The QC Inspector shall also verify that the manufacturer's certification and test results have been received and conform to the design criteria provided in the technical specifications. No geotextile shall be placed without the QC Inspector's approval.

Prior to installation, the QC Inspector shall verify that the geotextile sections are not exposed to precipitation or direct sunlight for more than the time noted on the shipping and storage instructions, or 3 months whichever is shorter. The QC Inspector shall also verify that the Contractor handles all geotextile so that the sections are not damaged in any way, and that:

- the geotextile is placed so that all design specifications are met and all specified areas are covered;
- the geotextile is unrolled so that it remains free of tension, stress, folds, wrinkles, or creases;
- all geotextile sections are weighted with sandbags (or equivalent) immediately following placement and the tops of sideslopes are installed in an anchor trench;
- during placement of geotextile sections, care is taken not to entrap in the geotextile any stones, soil, or moisture that could damage or clog the geotextile filter fabric.

Where necessary to provide seams, the overlap and seam shall be made in accordance with methods recommended by the manufacturer or as stated in the technical specifications. If seam information is not provided, a 'Prayer' seam or a 'J' seam may be used. The QC Inspector shall verify that all overlaps and seams conform to the technical specifications or the manufacturer. No testing of seams shall be performed.

### **5.11.4 Geotextile Repairs**

The QC Inspector shall observe and document all geotextile repairs. Any noncompliance with the requirements presented in this section shall be reported to the Owner.

Holes or tears in the geotextile filter fabric shall be repaired with a geotextile patch which shall be spot-seamed over the defect with a minimum of 24-inch overlap in all directions. Geotextile that is placed on slopes shall be repaired by sewing a geotextile patch in place using a double-sewn lock stitch (seams 1/4-inch to 3/4-inches apart and no closer than 1 inch from any edge). Should any tear exceed 50 percent of the width of the roll, the roll shall be removed and replaced. For geotextile placed in areas that are not sloped, a geotextile patch shall be spot-seamed in place.

The QC Inspector shall document that all necessary repairs are completed in accordance with the procedures specified in this section and in the technical specifications.

## **5.12 FINAL VEGETATIVE COVER**

This section describes the QA/QC testing, inspection procedures to be implemented for installation of the final vegetative cover on the Engineered Barrier. The purpose of the final cover system is to impede erosion, promote surface water runoff and vegetative growth, accommodate the root systems of selected vegetation and protect the various cap layers beneath it.

The final vegetative cover consists of a 4 to 6-inch thick topsoil layer that has no material requirements and no quantitative compaction requirements. Qualitative compaction of this layer will be performed by routing grading equipment or trucks over the subject soil until relative nonmovement of the soil beneath the equipment or trucks is observed by the QC Inspector. The areas will then be seeded.

### **5.12.1 Material Inspection - Vegetative Soil**

As vegetative soil is stockpiled, the QC Inspector shall make a visual inspection of the material, noting if it is reasonably free of stumps, roots, rocks, brush, weeds or any other material that might prevent the formation of a suitable seed bed. The Contractor shall provide the QC Inspector with certification stating that the soil meets the requirements stated in the technical specifications. If the soil does not meet these requirements, the QC Inspector can reject the material or direct the Contractor to segregate the unsuitable material or to supplement the material to meet the stated requirements.

### **5.12.2 Material Inspection - Seed**

During shipment and storage, the seed will be kept in containers that will protect it from precipitation, wetting, sunlight, mud, dirt or any other damaging conditions. On each seed container the following information will be displayed:

- Seed name;
- Lot number;
- Net weight;
- Percentages of purity and of germination; and
- Percentages of maximum weed seed content for each kind of seed.

Prior to any seed being dispersed, the Contractor shall provide the QC Inspector with a certificate from the seed vendor, stating that each lot of seed has been tested by a recognized seed testing laboratory within 6 months of delivery. The certificate shall include the following:

- The name and address of the laboratory;
- The date of seed testing(s);
- The lot number of each seed; and
- Test results, to include seed name, percentage of purity, percentage of germination, percentage of weed content and mixture proportions, if applicable.

The QC Inspector will verify that the seed conforms to the requirements stated in the technical specifications.

### **5.12.3 Material Inspection – Fertilizer and Limestone**

During shipment and storage, the fertilizer and limestone will be kept in containers that will protect it from precipitation, wetting, sunlight, mud, dirt or any other damaging conditions. On each container of fertilizer or limestone, the following information will be displayed:



- Material name;
- Lot number;
- Net weight;
- Fineness gradation;
- Calcium carbonate equivalent (limestone only);
- Ratio of nitrogen (N), Phosphorus (P) and Potassium (K) (fertilizer only).

Prior to any fertilizer or lime being dispersed, the Contractor shall provide the QC INSPECTOR with a certificate from the vendor, stating that each lot of fertilizer or limestone has been tested by a recognized laboratory within 6 months of delivery. The certificate shall include the following:

- The name and address of the laboratory;
- The date of testing(s);
- The lot number of fertilizer or limestone tested; and
- Test results, including but not limited to the information presented above.

The QC Inspector will verify that the fertilizer and limestone conform to the requirements stated in the technical specifications.

#### **5.12.4 Vegetative Soil**

During construction of the topsoil layer, the QC Inspector shall monitor and document the uniformity of the topsoil application process. The QC Inspector will observe the placement procedure to verify that the topsoil is not overly compacted, measure the thickness and the slope of the layer, and verify that the procedures conform with those presented in the technical specifications. The QC Inspector will document that all vents, standpipes or other penetrations extending through the cover are not damaged by the soil spreading.

#### **5.12.5 Seed, Fertilizer and Limestone**

Before the seeding or hydroseeding process commences, the Contractor will supply the QC Inspector with the results of the nutrient testing performed on the vegetative soil cover that indicate required amounts of soil supplements. The QC Inspector will inspect the finished surface. The QC Inspector will immediately notify the Contractor if he observes or tests the following:

- Less-than-specified thickness or coverage resulting from failure to observe, monitor, and control soil placement and compaction operations.
- Deleterious materials such as stones, debris or organic matter that may impede spreading and compaction operations.
- Erosion or desiccation of the soil resulting from failure to provide temporary protection when construction is interrupted or final protection after layer completion.
- The slope of the final surface is not in conformance with the design requirements.

The QC Inspector will then direct the Contractor to remove the defective or nonconforming area or volume and replace them.

If seed is to be sown, the QC Inspector will measure the tilling depth and observe the application rate of limestone, fertilizer, mulch and related additives to verify conformance with the technical specifications.

If the hydroseeding process is to be used, the QC Inspector will document the quantities of seed, mulch, fertilizer, water and dye placed in the mixing tank and the mix time. The QC Inspector will observe the dispersion of the slurry over the subject area and verify that the area of coverage is in accordance with the volume of slurry in the tank. The QC Inspector will document that all areas were covered.

The QC Inspector will document that all vents, standpipes or other penetrations extending through the cover are not damaged by the tilling and seeding processes. He will also verify that the application equipment is appropriate for the seeding procedure stated in the technical specifications.

#### **5.12.6 Weather Conditions**

If the QC Inspector observes the deterioration of weather conditions, such as high temperatures, windy conditions or rainfall, and determines that these conditions may affect the construction of the soil layers, he may need to temporarily interrupt construction and implement measures to protect that portion of the Work previously completed and approved.

### **5.13 SPRINKLER SYSTEM PIPE**

This section describes the QC testing and inspection procedures to be implemented for the construction of the sprinkler system. The sprinkler system extends from the pre-engineered building at the northeast corner of the East Landfill and consists of a pipeline with 13 sprinkler heads controlled using three valve boxes. The valve boxes and sprinkler heads are located along the crest of the reconstructed shoreline. The sprinkler system will provide water to the vegetation installed along the shoreline during dry seasonal periods.

Prior to delivery of any pipe or fittings, the Contractor shall provide the QC Inspector with a list of the physical properties for the pipe, the ASTM Standards used in obtaining the properties and the Manufacturer's QA certification under which the tests are performed. The Contractor shall also provide the QC Inspector with a written certification, signed by a responsible party, which certifies that the pipe actually delivered meet these properties.

#### **5.13.1 Pipe Inspection**

Prior to the delivery to the site, the pipe manufacturer will provide the QA Officer with written certification, signed by a representative of the pipe manufacturer, stating that the pipe possesses material properties that have been determined in accordance with the following requirements:

ANSI/AWWA Standard C 906-90 " \_\_\_\_\_ "  
ASTM D 4218 " \_\_\_\_\_ "

The QA Officer will verify that the results stated in the tests meet the minimum or average values stated in the technical specifications.

#### **5.13.2 Pipe Packaging Handling and Storage**

No specific packaging requirements are anticipated for the pipe. Generally, small diameter pipe over 18 inches are bundled on a pallet and can be moved with a forklift or hoisted using a crane and slings. Ancillary equipment, such as fittings, valves, valve boxes, sprinkler heads and wiring, will be packaged in

a crate, box or net. Handling of pipe will be conducted in a manner that will not damage the pipe barrel or the pipe ends. If any special handling is required, it will be so marked on the pipe or on the delivery ticket. Pipe will be stored on level ground, in an area where ponding will not occur. The pipe shall not be stacked and will not be permitted to be stored outside for more than 6 months.

### **5.13.3 Pipe Inspection**

As pipe material is delivered to the site, the QC Inspector will record the following information:

The lot number of the pipe and the number of pipe lengths in that lot; and

The information printed on the exterior of the pipe. This may include the ASTM designation and physical information, such as standard dimension ratio, length, wall thickness.

After recording this information for each pipe, the QC Inspector will inspect each pipe for damage. He will observe any cuts, nicks, abrasions, punctures, deflections and deformations on the inside or outside of the pipe. If any of these deficiencies are observed, the QC Inspector will document the deficiency and mark the pipe as potentially unsuitable. After all pipes in the lot have been inspected, the QC Inspector will review the pipes marked as deficient and determine if said pipes should be accepted, salvaged or rejected completely. If a pipe is deemed salvageable, a portion of the pipe may be identified that can be separated (by cutting) from damaged portions and utilized in construction. Rejected pipe will be marked for removal from the site. The Contractor will be responsible for scheduling the manufacturer to remove rejected pipe. This inspection process will also be performed on the ancillary pipe equipment (elbows, reducers, valves, gaskets, etc.).

At his own discretion, the QC Inspector shall select a pipe for conformance testing. The testing performed will be determined by the QA Officer.

### **5.13.4 Pipe Installation**

Installation of the pipe and ancillary equipment will proceed in accordance with the technical specifications, which recommend following the Manufacturer's Guidelines. These guidelines present procedures for pipe handling, welding, gluing and backfilling around pipe. The QC Inspector will be responsible for observing and documenting numerous conditions, consisting of the following:

The QC Inspector will observe the preparation of the area where the pipe will be placed and the installation of the foundation soil materials that will be used to support the pipe, verifying if the existing ground surface is of adequate bearing to support the pipe and its surrounding supporting soils. Soft or compressible materials present in the pipeline right-of-way will be brought to the attention of the Contractor. The QC Inspector will observe the placement of bedding and haunching materials that directly support the pipe. Prior to the delivery to the site, the Contractor shall provide the QC Inspector with written certification, signed by the supplier of the materials, stating that the pipe bedding and haunching materials meet the technical specification requirements.

The QC Inspector will verify that the results stated in the tests meet the minimum or average values stated in the technical specifications. As installation of the pipe proceeds, the QC Inspector will verify that the pipe is properly supported and handled during the placement in the haunch material, in a manner that precludes damage. The QC Inspector will also verify that the haunched material is in continuous contact with the outside diameter of the pipe. Any void spaces or high mounds in the haunch material will be addressed. In areas where pipes are to be placed in parallel with other pipes, the QC Inspector will verify

that pipes previously placed are not disturbed or displaced from their haunching by the placement operations of an adjacent pipe.

The QC Inspector will monitor the backfill operations, ensuring that the placement is performed in accordance with the technical specifications. The lift thickness of the material and the compaction effort will be monitored to ensure that the compaction method does not damage or displace the pipe and the number of density tests by nuclear methods and by conventional methods will be monitored for compliance with the frequency of tests presented in the Technical Specifications. The QC Inspector will verify that the lift of soil material placed between pipe sections is free of voids and that the compaction of such material does not displace the pipe from its haunching. The results of the density and moisture testing will be compared with the results of the standard or modified proctor tests to ensure compliance with the requirements stated in the technical specifications.

After backfill has completely covered the pipe, the QC Inspector will verify that the contact ground pressure of the compaction equipment does not cause excessive deflection of the pipe. After all backfill has been placed, the QC Inspector will verify that the height, sideslopes and crest dimensions of backfill above ground surface is in conformance with the construction drawings.

For additional information on backfill operations, the QC Inspector will refer to ASTM D 2321 "Underground Installation of Thermoplastic Pipe for Sewers and other Gravity Flow Applications

#### **5.14 PRECAST CONCRETE REVETMENT**

This section describes the QC testing, inspection procedures and the QA oversight to be implemented for the construction of the precast concrete revetment. The system consists of a series of interlocked fabricated concrete blocks installed along a reconstructed shoreline adjacent to the East Landfill.

Prior to the delivery to the site, the revetment manufacturer shall provide the QC Inspector with written certification, signed by a representative of the manufacturer, stating that the revetment possesses the material properties stated in the Technical Specifications. The QC Inspector shall verify the values on the certification. The screw anchor manufacturer shall provide the QC Inspector with written certification stating that the screws possess the necessary properties stated in the Technical Specifications. The QC Inspector shall verify the values on the certification.

##### **5.14.1 Packaging, Handling and Storage**

No specific packaging requirements are anticipated. As revetment is delivered to the site, the QC Inspector shall verify that it is handled in a manner that does not damage the panel and using a spreader bar acceptable to the revetment manufacturer. The instructions supplied with the spreader bar shall be referenced and followed for all forms of revetment attachment, equipment attachment, assembly (if required) and means of usage. Dragging, pushing or sliding of the rolls is not permitted. The QC Inspector shall observe the revetment being placed in a flat area where they can not be damaged. No more than six (6) revetment panels shall be stacked on each other. If damage is observed on revetment panels, the QC Inspector can reject the panel.

Screw anchors for securing the revetments shall be delivered in lots of a least six screws and in containers/wrappings that allow for easy handling. Screws shall be stored adjacent to revetments panels in a level, dry area.

### **5.14.2 Material Inspection**

As panels are delivered to the site, the QC Inspector shall record the following information:

- The panel identification number and the number of panels delivered in that lot;
- The information provided by the vendor; and
- Special mat geometry

After recording this information for each mat, the QC Inspector shall inspect each mat for damage. He shall observe any cracks, abrasions, breakage, deflections and deformations of the mat. If any of these deficiencies are observed, the QC Inspector shall document the deficiency and mark the mat as potentially unsuitable. After all mats in the lot have been inspected, the QC Inspector and the Contractor shall review the mats marked as deficient and determine if said mats should be accepted, salvaged or rejected completely. If a mat is deemed salvageable, a portion of the mat may be identified that can be separated (by cutting) from damaged portions and utilized in construction. Rejected mats shall be marked for removal from the site. The Contractor shall be responsible for scheduling the manufacturer to deliver and remove rejected mats.

As anchor screws are delivered to the site, the QC Inspector shall record the lot number of the container and any other information supplied by the vendor. He shall inspect each lot of screws for damage, using the same identification procedure as presented for revetment panels, above. Rejected screws shall be removed from the site.

### **5.14.3 Installation**

#### **Filter Fabric and Anchor Trench**

Prior to placement of the revetment, the QC Inspector and Contractor shall verify and document that all lines and grades of the supporting soil meet the requirements set forth in the design specifications. In addition, the QC Inspector shall verify that no objects that could harm or damage the filter fabric exist on the surface of the supporting soil.

The filter fabric shall be installed beneath the revetment in accordance with the procedures presented in Section 5.11 of this CQAP. The QC inspector shall verify that the anchor trenches are constructed at the locations and to the width and depth shown on the drawings. Anchor trenches shall not extend onto adjacent property. The QC Inspector shall verify that fabric extends into the anchor trench at least one foot.

#### **Revetment Panels**

The QC Inspector shall review the revetment panel layout plan. The QC Inspector shall verify that the layout is consistent with the design specifications and the accepted standards of practice and that joints are generally oriented parallel to the line of maximum slope. Following acceptance of the panel layout by the QC Inspector, panel placement shall begin.

During geomembrane panel placement, the QC Inspector shall verify that:

- Each panel is assigned an identification designation agreed upon by the QC Inspector and the Contractor consistent with the panel layout plan;
- The installed locations of the panels are recorded;

- The panels are free from scratches, cracks or other defects;
- Panel placement begins at the upstream end within the anchor trench;
- Panel placement is not conducted during adverse weather conditions such as precipitation, excessive moisture (fog, dew), in the presence of excessive winds, or in areas of ponded water;
- Panels are moved and placed in a manner that will in no way harm the filter fabric;
- The filter fabric is weighed down by sandbags to prevent uplift by wind prior to panel installation. The QC Inspector shall verify that the weights themselves do not damage the geomembrane;
- Direct contact with the filter fabric is minimized.

The QC Inspector shall inform the Contractor if the above requirements are not met or if any deficiencies are observed.

The QC Inspector shall also inspect each panel for damage after placement. The QC Inspector shall advise the Contractor which panels, or portions of panels, should be rejected or repaired. Damaged panels or portions of damaged panels which have been rejected shall be marked and their removal from the work area recorded by the QC Inspector. Repairs shall be made according to procedures described in this CQAP.

#### **5.14.4 Anchors Screws**

The QC Inspector shall review the anchor screw layout plan. The QC Inspector shall verify that the layout is consistent with the design specifications and the accepted standards of practice and that screw anchor orientation is generally perpendicular to the ground surface. Following acceptance of the layout by the QC Inspector, the screw anchor pull out test shall begin.

During the screw anchor pull out test, the QC Inspector shall verify that:

- The equipment and procedure used to install the anchor is the same as that which will be used during actual screw anchor installation
- The soil material into which the screw anchor is inserted is the same as the soil where actual installation will take place.
- The equipment used to measure pull out resistance is functioning properly and has been calibrated in the last 60 days. The contractor shall provide a certificate of calibration verification to the QC Inspector.
- The depth to which the anchor is installed is the same as that required for actual screw anchor installation and is verified from the design.
- The screw anchor manufacturer's installation guide is referenced and followed as needed to aid in a successful installation.

If the results of the pullout test do not meet the requirements stated in the Technical Specifications, the Contractor shall make adjustments to the method of installation or to appurtenances on the screw anchor. Additional depth of screw anchors and variation of orientation shall be permitted with approval of the QA Officer. After results of a successful pull out test have been obtained and verified by the QC Inspector, screw anchors shall be installed. During actual installation, the QC Inspector shall verify that:

- Each screw anchor is assigned a unique identification number by the Contractor consistent with the screw anchor layout plan;
- The installed locations of the screw anchors are recorded;
- The screw anchors are free of damage and are not damaged during installation
- The proper length of rod extensions and couplings are used to achieve the required depth.
- The proper eyehook is securely attached to the end of the last extension and connection between the eyehook and the revetment is performed in accordance with the Technical Specifications.
- Any modifications to the procedures previously established are documented and accepted by the QC Inspector.

## **6.0 CONSTRUCTION CONTROLS/DOCUMENTATION ACTIVITIES**

Construction activities shall be documented by the QC Inspector to verify for parties unable to observe the work was performed to the quality stated in applicable documents and this CQAP. The documentation shall also be used to generate a "Completion of Construction" report to document the work activities. This documentation shall be obtained by utilizing the following reporting techniques:

- Pre-Construction Meetings;
- Non-Compliance Report and Compliance Resolution Report;
- Progress Meetings;
- Daily Inspection Progress Reports;
- Daily Summary Reports;
- Inspection and Testing Reports;
- Chain-of-Custody;
- Site Photographs;
- As-Built Design Drawings; and
- Document Control.

Each of these techniques is described below.

### **6.1 PRE-CONSTRUCTION MEETING**

A pre-construction meeting shall be held at the Site prior to the performance of the work. The date of the meeting shall be established at a time amenable with the applicable parties, but after Contract Documents between the Owner and Contractor have been executed. If possible, the meeting shall be held concurrently with mobilization. The Owner or their appointed representative shall conduct the meeting. Mandatory meeting attendees include:

- The Design Engineer,
- The Contractor's Construction Manager,
- The Owner,
- The Contractor's Site Safety Officer (SSO),
- The QC Inspector, and
- A representative from the identified Subcontractors scheduled to conduct on-Site work.

A meeting agenda consistent with this section of the CQAP shall be provided to the attendees three days in advance of the meeting.

In general, the pre-construction meeting shall be used to:

- Review Site access protocols, Site security, Site working hours and Owner safety standards;
- Review pertinent information from applicable documents including: the HASP, the Specifications and Drawings and this CQAP.



- Review communication lines among the on-Site personnel;
- Review the responsibilities and the authority of work-related personnel and organizations.
- Review reporting and documentation procedures;
- Review the construction schedule, including critical sequencing and potential problems; and
- Finalize and confirm a list of action items and questions created as a result of the meeting.

The Engineer shall document the pre-construction meeting and distribute minutes to the attending organizations.

## **6.2 NON-COMPLIANCE REPORT AND COMPLIANCE RESOLUTION REPORT**

The QC Inspector or the Engineer shall generate a non-compliance report if he observes defective material or field workmanship that does not meet the requirements of the plans, specifications or CQAP. The QC Inspector shall submit the non-compliance report to the Owner and the Contractor. The non-compliance report should contain, at a minimum, the following information:

- Location and description of the problem, with sufficient detail, possibly including sketches and/or photographs to adequately describe the problem;
- Identification numbers, including station or construction baseline and offset numbers for appurtenances that were located and constructed using the same;
- Probable cause of the problem;
- When the problem was discovered, how long has it existed and how the problem was discovered;
- Concerns raised by the Engineer and the Contractor relative to the cause of the problem and whether a problem actually exists;
- Schedule for resolution.

In conjunction with the Non-Compliance Report, the QC Inspector shall prepare a Compliance Resolution Report. This report should discuss the corrective action that was taken to remedy the problem, if any, and when the corrective action was implemented. The report should also discuss preventative measures to minimize recurrence of the problem. The Compliance Resolution Report shall be signed by the QC Inspector or the Engineer and attached to the Non-Compliance Report.

## **6.3 PROGRESS MEETINGS**

Progress meeting shall be held monthly, or more often if necessary during the performance of work. The meetings shall maintain lines of communication, resolve problems, identify action items, handle scheduling conflicts and refine management techniques. The intervals at which the meetings are held can be adjusted, based upon the performance of critical aspects of work or an increase in the volume of work. It shall not be necessary for a representative of each aspect of work to be presented at the progress meetings unless the topics for discussion include his particular facet of work. The QC Inspector, the Contractor and the Engineer shall attend the progress meetings, either in person or via a teleconference connection.

## **6.4 DAILY INSPECTORS PROGRESS REPORT**

Daily inspection progress reports shall be used to record activities observed by the Engineer or the QC Inspector and shall be prepared by the same. The logs shall contain, at a minimum the following information:

- Project Name and location, Date, and name of reviewing QC Inspector.
- Morning and afternoon weather conditions.
- Meetings or conversations between participating parties and the decisions thereof.
- Discussion of work activities.
- Areas inspected and tests performed, with the attached inspection and testing form.
- Description of materials received and any quality confirmation documentation.
- Non-conforming materials or workmanship and resolution (if applicable).
- Equipment and personnel being utilized in the work, including subcontractors.
- Photographic record of the day's activities.
- Signature of QC Inspector or Engineer and title.

A blank Daily Inspectors' Progress Report is included as Attachment A to this CQAP.

## **6.5 INSPECTION AND TESTING REPORT**

Inspection and testing forms shall be used to record the results of the field tests and the on-site or off-site laboratory tests. The inspection and testing forms shall document information on the following: summary of in-place density tests, geotechnical laboratory test results, manufacturer's quality control certifications, and a general inspection/testing form for other miscellaneous field tests. They shall be prepared by the QC Inspector or the Engineer and shall contain, but not be limited to, the following information:

- The description or title of the inspection activity.
- Location of the inspection activity or the location from which the sample was obtained.
- Type of inspection and procedure used, including materials and equipment.
- Data generated from the test and results, when compared to specifications (pass/fail).
- Identified non-compliance issues and resolution.
- Signature of QC Inspector or Engineer.

A blank inspection and testing form is included as Attachment B to this CQAP.

## **6.6 CHAIN OF CUSTODY**

Samples submitted for laboratory analysis shall consist of the Verification Samples, soil cover materials, decontamination waters and various geosynthetics. Documentation of samples collected and submitted shall be performed using chain of custody forms, as detailed in Section 4.0 of this CQAP.

## **6.7 SITE PHOTOGRAPHS**

Photographs shall be taken of construction activities, inspection items, installation procedures, finished products, problem areas and resolution of non-conforming activities to assist in RA documentation activities. Video footage may also be collected for additional documentation of critical RA activities. These photographs shall serve as a pictorial record of these items. They shall be kept sequentially in a permanent protective file or album. The QC Inspector or the Engineer shall be responsible for development of the protective file or album. A photographic record shall also be written to correspond with the photographs taken. The photographic record shall be prepared by the perspective photographer for inclusion into the protective file or album and shall include the following information:

- A unique identifying number which corresponds to the respective photograph.
- The date, time, and location where the photograph was taken.
- Location, orientation, and description of the subject matter or the work being performed.

## **6.8 AS-BUILT DRAWINGS AND REPORT**

Upon the completion of the construction activities and a final inspection of the work by the Owner, the QA Officer shall prepare a set of as-built drawings to document the actual lines, grades and conditions of each component of the construction activities. The as-built drawings shall indicate the locations, dimensions and elevations of the components of work. For this project, the as-built drawings shall provide information on excavation, fill placement, areas of capping, site drainage, and vegetation.

The Contractor shall engage a Registered Professional Land Surveyor or the Engineer, who is experienced in land survey work and who is registered in the State of Washington (and approved by the Owner) to perform these services. This professional shall utilize the highest standards accepted within his profession to generate the as-built drawings, then register his seal and sign the as-built drawings to certify that work performed on the project is accurately portrayed on the drawings. A copy of the Surveyor's certification statement is included in Attachment C to this CQAP.

The QA Officer shall submit copies of these as-built drawings to Alcoa, the QC Inspector to review. These as-built drawings should reflect the same level of detail and accuracy as shown within the drawings.

Within 45 days of the completion of demobilization by the Contractor, the Engineer shall submit to the Owner for review a draft Construction Completion Report. The Contractor shall cooperate with the QA Officer and assist in developing this report. The report shall contain documentation that the work was performed in accordance with design specifications and the appropriate closure requirements. The report shall be submitted 60 days after final inspection.

The report shall incorporate discussion of the following items:

- Work Permits and Borrow Source Pre-Construction Testing;

- Site Preparation;
- Mobilization;
- Access Roads Construction Layout and Surveys;
- Erosion and Sediment Control;
- Decontamination Pads;
- Clearing/Grubbing;
- Waste Material Excavation and Handling;
- Shoreline:
- Verification Sampling;
- Capping Construction;
- Grading/Leveling Waste Material;
- Construction Water Treatment;
- Random Fill Layer Construction (with geotechnical testing information to be supplied by the Owner's Representative);
- Vegetative Cover Layer Construction;
- Vegetation;
- Fence;
- Monitoring Well Extension/Protection;
- Construction Quality Assurance Activities;
- Decontamination Procedures (personnel and equipment) and Management of Decontamination Liquids and Solids;
- Site Cleanup and Damage Repair and Maintenance of Revegetated Areas;
- Health and Safety Procedures and Monitoring Results (ambient air monitoring, personnel monitoring, etc.);
- Non-Compliance Reports;
- Compliance Resolution Reports; and
- Waste Hauling Reports.

The report shall include as-built drawings. The testing results (e.g., soil geotechnical testing, compaction testing, etc.) shall be included in the report.

## **6.9 DOCUMENT CONTROL**

During the execution of work, a strict documentation control procedure will be maintained by the QC Inspector or QA Officer. Submittals, change orders or modifications to a section or portion of this CQAP or the Design Drawings and Technical Specifications will receive a coded document control number that indicates the type of change, date, or revision number, as needed. A list of these coded numbers will remain on file for use by the QC Inspector and for easy cross-referencing to original approved documents.

# **APPENDIX C**

## **CONSTRUCTION SPECIFICATIONS**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**

**SPECIFICATIONS FOR  
“REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND  
EAST LANDFILL CAP CONSTRUCTION PROJECTS”**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**CORPORATE ENVIRONMENTAL ASSESSMENT TEAM (CEAT) NO. 2  
COST NODE NO. 358R000448**

**ALCOA REMEDIATION MANAGEMENT INC. (ARMI)  
ALCOA REMEDIATION WORK GROUP (RWG)  
201 ISABELLA STREET  
PITTSBURGH, PA 15212-8585**

**Prepared by**

**Bergmann Associates  
875 Greentree Road - Seven Parkway Center  
Pittsburgh, Pennsylvania 15220**

**BA Project No. 5726.00**

**July 16, 2003**

**SPECIFICATIONS FOR  
REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND  
EAST LANDFILL CAP CONSTRUCTION PROJECTS**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**ALCOA REMEDIATION MANAGEMENT INC. (ARMI)  
ALCOA REMEDIATION WORK GROUP (RWG)  
201 ISABELLA STREET  
PITTSBURGH, PA 15212-8585**

**Prepared by**

**Bergmann Associates  
875 Greentree Road – Seven Parkway Center  
Pittsburgh, Pennsylvania 15220**

**BA Project No. 5726**

**July 16, 2003**

**CERTIFICATION STATEMENT**

**"To the best of my knowledge, information and belief I certify that the information contained in or accompanying this detailed design is true, accurate and complete, as to the portion of this document for which I cannot personally verify their truth and accuracy, I certify to the best of my knowledge, information and belief as the authorized representative having supervisory responsibility for the persons who, acting under my direct instructions, made the verification, that this information is true, accurate and complete."**

**Washington Professional Engineer Seal** \_\_\_\_\_

**Signature** \_\_\_\_\_

**Date** \_\_\_\_\_



**SPECIFICATIONS FOR  
REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND  
EAST LANDFILL CAP CONSTRUCTION PROJECTS**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**Corporate Environmental Assessment Team (CEAT) No. 2  
Cost Node No. 358R000448  
Purchase Order No. \_\_\_\_\_**

**Alcoa Remediation Management Inc. (ARMI)  
Alcoa Remediation Work Group (RWG)**

TABLE OF CONTENTS

<u>SECTION</u>	<u>DESCRIPTION</u>	<u>PAGE</u>
I.	SCOPE OF WORK/SPECIAL PROVISIONS	I-1 through 6
II.	BASIS OF PAYMENT	II-1 through 5
III.	CONSTRUCTION SCHEDULE	III-1 through 2
IV.	NUMERICAL LIST OF DRAWINGS	IV-1
V.	SITE CONDITIONS AND MANDATORY HEALTH AND SAFETY STANDARDS	V-1 through 19
	Alcoa Engineering Standard 15.1, Material Handling Slings dated 1997 March.	
	Alcoa Engineering Standard 16.13, Compressed Air Distribution System Specifications dated 2003 April 1994 October.	
	Alcoa Engineering Standard 18.1, Overview of Entering and Working in Confined Spaces dated 2001 September 1996 June.	
	Alcoa Engineering Standard 18.1.1, Respiratory Protection dated 1998 September.	
	Alcoa Engineering Standard 18.2, Fall Protection dated 1997 January.	
	Alcoa Engineering Standard 18.1.2, Entering and Working in Confined Spaces dated 2001 September	
	Alcoa Engineering Standard 18.3, Tagout and Lockout Procedures dated 2001 September 1996 June	

Alcoa Engineering Standard 18.6.1, Safe Handling of Compressed Gases dated 1998 August

Alcoa Engineering Standard 18.17R, Project Environment, Health and Safety Review dated 1996 June

Alcoa Engineering Standard 18.17.1C, Equipment and Process Safety Evaluation Worksheet dated 1996 June

Alcoa Engineering Standard 18.17.2C, Process Safety Management Worksheet dated 1996 June

Alcoa Engineering Standard 18.19, Excavation, Trenching and Shoring dated 1999 October

Alcoa Engineering Standard 18.20.3, Lead Hazard Control Checklist dated 1998 June

Alcoa Engineering Standard 18.24.1, Improving Driving Safety dated 2001 November

Alcoa Engineering Standard 18.26, Fire Protection and Detection dated 2001 November

Alcoa Engineering Standard 18.28.1, Personal Protective Equipment dated 2001 April

Alcoa Engineering Standard 30.2.18.1, Hoist System Safety Requirements dated 2001 September

Alcoa Engineering Standard 30.3.1, Noise Control Specifications dated 1998 August

Alcoa Engineering Standard 30.3.2, Sound Level Requirements for Purchased, Leased, or Rented Vehicles dated 1998 August

Alcoa Engineering Standard 30.36.1, Mobile equipment safety dated 2001 September.

Alcoa Engineering Standard 32.64.1, Electrical Grounding of Low Voltage (750 volts and below) Industrial Systems and Equipment dated 1998 December

Alcoa Engineering Standard 33.051, Contractor, Subcontractor and Contracted Services Environment Safety and Health Process dated 2001 April

VI. ENGINEERING, INSPECTION AND TESTING VI-1 through 11

VII. GENERAL MATERIALS SPECIFICATIONS AND STANDARDS VII-1 through 19

Alcoa Engineering Standard 33.121.7 Specifications for Cast-in-Place Concrete Materials dated 1997 September

Alcoa Engineering Standard 33.121.7A Specifications for Concrete Materials-Appendix dated 1997 September

Alcoa Engineering Standard 33.192.7 Specification for Grouting Materials dated 1997 September

Alcoa Engineering Standard 33.213.7 Specification for Pre-Engineered Metal Building System-Materials dated 1997 May

Alcoa Engineering Standard 33.213.7A Specification for Pre-Fabricated Metal Building Manufacturers-Appendix dated 1997 May

Alcoa Engineering Standard 33.252.7 Standard Specifications for Steel Doors and Frames-Materials dated 1998 July

Alcoa Engineering Standard 33.252.7A Standard Specifications for Steel Doors and Frames-Materials-Appendix dated 1998 July

Alcoa Engineering Standard 33.252.7.1 Standard Specifications for Finish Hardware-Materials dated 1998 July

Alcoa Engineering Standard 33.252.7.1A Standard Specifications for Finish Hardware-Materials-Appendix dated 1998 July

Alcoa Engineering Standard 33.2601.7 Steel Fence Materials dated 1996 June

Alcoa Engineering Standard 33.2601.7A Steel Fence Materials – Appendix dated 1996 June

Alcoa Engineering Standard 33.3201.7 Specification for Site Water Distribution Systems-Materials dated 1997 December.

Alcoa Engineering Standard 33.4001.7 Specifications for Site Waste Water Disposal Piping Materials dated 1996 June

VIII. GENERAL WORKMANSHIP SPECIFICATIONS AND STANDARDS

VIII-1 through 33

Alcoa Engineering Standard 33.121.8.1, Specification for Excavation and Backfill, dated 1995 September

Alcoa Engineering Standard 33.2121.8, Specification for Site Grading Operations and Workmanship dated 1996 June

Alcoa Engineering Standard 33.2601.8, Specification for Steel Fence Workmanship, dated 1996 June

Alcoa Engineering Standard 33.3112.8, Groundwater Monitoring Wells Design, Workmanship, and Operation, dated 1996 June

Alcoa Engineering Standard 33.121.8 Specification for Cast-in-Place Concrete Workmanship

Alcoa Engineering Standard 33.121.8.3 Specification for Hot Weather Concreting

Alcoa Engineering Standard 33.121.8.4 Specification for Construction of Slabs-on-Grade

Alcoa Engineering Standard 33.4001.8 Specification for Site Wastewater Disposal Piping Workmanship

Alcoa Engineering Standard 33.3112.8 Groundwater Monitoring Wells Design, Workmanship, and Operation (1996 June)

Alcoa Engineering Standard 33.192.8 Specification for Grouting Materials-Workmanship dated 1997 September.

Alcoa Engineering Standard 33.213.8 Specification for Pre-Fabricated Metal Building Systems-Workmanship dated 1997 May.

Alcoa Engineering Standard 33.252.8 Specifications for Steel Doors and Frames-Workmanship dated 1998 July.

Alcoa Engineering Standard 33.2121.8 Specification for Landscape Planting dated 1996 June

Alcoa Engineering Standard 33.3201.8 Specification for Site Water Distribution Systems-Workmanship dated 1997 December.

IX. GENERAL TERMS AND CONDITIONS

IX-1

APPENDICES

Appendix A	List of Site Characterization Reports for Former Vancouver Operations
Appendix B	Construction Quality Assurance Plan
Appendix C	Vendor Specifications/Information for Concrete Revetment

## **I. SCOPE OF WORK/SPECIAL PROVISIONS**

### **A. GENERAL**

These Specifications and the Construction Drawings (Drawings) referenced herein present the work (Work) associated with the Remedial Action (RA) at the Former Vancouver Operations (Site) in Vancouver, Washington. The RA consists of the excavation of soils with elevated levels of Trichlorethylene (TCE) [Waste Soils] from an area hereinafter known as the North Landfill and the excavation of soils with elevated levels of Polyaromatic Hydrocarbons (PAHs), Polychlorinated Biphenyls (PCBs), and metals [Waste Soils] from areas hereinafter known as the North 2 Landfill and the South Bank Area of Concern. Excavation limits (horizontal and vertical) and depth of excavation cuts will be directed by the Owner's Representative. After confirmation soil sampling and analyses (conducted by the Owner's Representative) have confirmed the complete removal of Waste Soils from the subject areas, the areas will be backfilled with a certified clean soil and graded to promote positive drainage to existing low elevation areas containing permeable soils. All Waste Soils will be transported to an area south of the North Landfill, hereinafter known as the East Landfill and used as fill to establish positive sloping subgrade elevations.

Prior to the placement of the Waste Soils within the limits of the East Landfill, the existing shoreline along the Southern boundary of the East Landfill will be regraded and stabilized using concrete revetment. A perimeter anchor trench platform/embankment will then be constructed at the East Landfill. All Waste Soils will then be placed, spread and compacted at the East Landfill, and a multi-layer Engineered Cap consisting of geosynthetic and natural soil materials will be constructed over the sloping Waste Soils. Natural soil materials will be obtained from an off-site borrow source(s). The final Engineered Cap surface and all disturbed areas at the Site will be graded, then revegetated. The RA described above has been divided into six phases of work; the scope of each phase is presented in SECTION II – BASIS OF PAYMENT. The phases of work are as follows:

- Phase I – Site Preparation
- Phase II – South Bank Area of Concern
- Phase III – Shoreline Rehabilitation
- Phase IV – North and North 2 Landfills
- Phase V – East Landfill Construction
- Phase VI – Additional Fill Outside Limits of East Landfill

Drawings showing the Work covered by these Specifications are listed in SECTION IV- NUMERICAL LIST OF DRAWINGS. Refer to Part D of SECTION VIII – GENERAL WORKMANSHIP

SPECIFICATIONS for detailed procedures to implement each of the six phases of work at the North Landfill, North 2 Landfill, South Bank Area of Concern and East Landfill.

This Section of the Specifications provides a general project overview; remaining sections in these Specifications include the following:

- SECTION II – BASIS OF PAYMENT;
- SECTION III - CONSTRUCTION SCHEDULE;
- SECTION IV – NUMERICAL LIST OF DRAWINGS;
- SECTION V – SITE CONDITIONS AND MANDATORY HEALTH AND SAFETY STANDARDS;
- SECTION VI – ENGINEERING, INSPECTION AND TESTING;
- SECTION VII – GENERAL MATERIALS SPECIFICATIONS AND STANDARDS;
- SECTION VIII – GENERAL WORKMANSHIP SPECIFICATIONS AND STANDARDS; and
- SECTION IX – GENERAL TERMS AND CONDITIONS.

Any questions on the interpretation of, or any conflicts with, any portion of these Specifications shall be directed to and resolved by Alcoa Inc. (Alcoa), or its appointed representative, at the pre-bid meeting or in an addendum issued after the pre-bid meeting.

It is the Owners requirement that all communication for this project be in electronic format so that appropriate information can be distributed and communicated rapidly. All documents shall be in electronic format, approved by Alcoa, so the files can be transferred and stored on CDs at the end of the project.

The Contractor and Owner shall meet formally on a weekly basis to review the project status. The Contractor shall provide a report showing construction status including safety performance and a 3-week look ahead at scheduled work.

The Contractor shall provide a monthly status report providing a narrative summary of the overall status of work and address the following items: Safety performance, updated schedule that highlights critical path activities, cost report, procurement status, and site photos showing progress for the month.

## **B. BACKGROUND**

The Site is located in Clark County, City of Vancouver on the north bank of the Columbia River approximately three miles northwest of downtown Vancouver, Washington. The smelter complex at the Site was constructed in 1940. Between 1944 and 1970, a number of fabrication operations were added to the facility to form aluminum metal into finished goods such as wire, rod, and extrusions. Alcoa operated the

entire facility until 1985. In 1985, the cable mill operation was sold to ACPC, Inc. and the property was leased from Alcoa. In 1987, Alcoa sold the smelter to VANALCO, Inc. and retained title to the extrusion (VANEXCO) section of the property, which was closed in 1992. Since 1987, Alcoa has been remediating, closing and selling portions of the remaining manufacturing facility and property.

The entire eastern portion of the Alcoa property was filled in the early 1940's with dredge sands from the Columbia River. The East Landfill Area was formed by the filling of a 15 to 20 foot deep, narrow area, which emptied into the Columbia River. Alcoa filled the narrow area with carbon bake oven furnace brick, aluminum and steel wire and miscellaneous small volumes of solid and industrial wastes impacted with volatile organic compounds (VOCs) (primarily TCE), PAHs and PCBs. In 1990, Alcoa initiated a Remedial Investigation (RI) to determine the source of TCE found in process water wells serving the VANALCO and operating Alcoa facilities. This RI identified two potential sources of TCE contamination; the East Landfill and in a landfill located about 900 feet northwest of the East Landfill, known as the North Landfill. Since that time, Alcoa has conducted numerous studies to characterize these landfills. During these investigations, two other areas impacted with PAHs, PCBs and metals were discovered to the north of the East Landfill. These areas were identified as the North 2 Landfill and the Northeast Parcel. In 1997, the Northeast Parcel was remediated to facilitate the sale of the property to Clark County. The scope of the Northeast Parcel remediation included the excavation and off-site disposal of 3,902 cubic yards (cu. yd.) of PCB-impacted soil and the excavation of 17,105 cu. yd. of PAH-impacted soil with placement of this material into an area at the southeast corner of the East Landfill, referred to as the Temporary Storage Area. Subsequent to this action, the discussions with the State of Washington Department of Ecology (Ecology) related to the East Landfill Area have included the East, North and North 2 Landfills.

Several reports have been developed that describe in detail the environmental conditions at the Site. All of the Reports are on file with Ecology and may be reviewed or reproduced for additional Site information. A list of the Reports is presented in Appendix A.

### **C. CONTRACTOR QUALIFICATIONS**

The Contractor shall be prequalified by Alcoa and shall have been in the Environmental Remediation business for a minimum of five (5) years and meet the Owner's general terms and conditions for prequalification. The Contractor's Site Superintendent in charge of excavating and grading operations shall have had a minimum of five (5) years' practical experience in this trade. The resume for that individual, plus the most recent Statement of Qualifications (SOQ) for the Contractor shall be submitted with the Contractor's bid. The Contractor selected for this Work shall provide all materials (unless otherwise noted),

labor, supervision, tools, construction plant and equipment, loading, unloading, storing and hauling services, taxes, insurance and all other things necessary to complete the Work. The Contractor and his subcontractors shall also comply with the mandatory Health and Safety requirements presented in Part I – Health and Safety of this Section and in SECTION V - SITE CONDITIONS AND MANDATORY HEALTH AND SAFETY STANDARDS.

**D. REASONABLY IMPLIED PARTS OF THE WORK SHALL BE DONE ALTHOUGH NOT SPECIFICALLY CITED IN THESE SPECIFICATIONS**

Specific tasks not mentioned or completely detailed in these Specifications that are necessary or normally required as a part of the Work described shall be performed by the Contractor as incidental work without extra cost to the Owner, as if fully detailed in these Specifications. The expense of such incidental work shall be included in the applicable lump sum or unit prices for the Work described.

**E. PROJECT POINT OF CONTACT**

The Owner's primary point of contact for this project is Mr. Albert Burba of Alcoa Remediation Management Inc. (ARMI), Remediation Work Group, 201 Isabella Street, Pittsburgh PA 15212-8585 (412-553-2007 or 412-553-4545). An Owner's Representative will be designated by the Owner to direct excavation of Waste Soils, conduct confirmation sampling, perform inspections, review work performed by the Contractor on-site, and review as-built data.

**F. SITE ACCESS AND PERMITS**

All required access and construction permits required by Federal or State agencies, Clark County and the City of Vancouver, WA to perform the Work shall be obtained and paid for by the Contractor prior to the initiation of the Work. The Owner or the Owner's Representative will assist the Contractor in completing this task if requested, but this assistance shall not eliminate the Contractor's responsibility. If the procurement of any easement or access permit is delayed, the Contractor shall schedule the Work in such a way that confines his operations to areas where easements or access permits have been obtained or are not required, or delay the Work until such as time when the access permit has been secured. At a minimum, an Earth Disturbance/Grading Permit and a monitoring well certification shall be acquired by the Contractor prior to initiating the Work. An Erosion and Sediment Control permit from Clark County or the City of Vancouver will be acquired by the Owner. Work shall also be performed in accordance with the State Environmental Policy Act (SEPA).



The Owner will provide the Contractor with physical access to the Site. The Contractor shall access the Site using a gate located near 5509 Lower River Road and a 1,500 feet long clean gravel access road. The location of the gate and access road are shown on Drawing A-046101-WW. The Contractor's employees and subcontractors shall be required to sign in at the guardhouse each day Work is to be performed.

#### **G. LOCATING UTILITIES**

The Contractor shall be responsible at all times for coordinating with the appropriate private and public utility companies in locating underground and overhead utility lines such as water, sewer, electric, gas, and telephone lines prior to the performance of Work. The Owner or the Owner's Representative will assist the Contractor in completing this task if requested, but this assistance shall not eliminate the Contractor's responsibility. If the presence of underground utilities or other underground obstructions requires a modification of the proposed Work, the Owner's Representative will determine the necessary changes. Additional information relative to utilities is presented in Part C of SECTION VIII - GENERAL WORKMANSHIP SPECIFICATIONS AND STANDARDS.

#### **H. EMERGENCY/CONTINGENCY PROCEDURES**

In the event of an on-site emergency, the Contractor shall follow the emergency procedures as outlined in the Site Health and Safety Plan and as discussed in SECTION V – SITE CONDITIONS AND MANDATORY HEALTH AND SAFETY STANDARDS.

#### **I. HEALTH AND SAFETY PLAN**

One week after receiving "Notice to Proceed" the Contractor shall prepare and submit for Owner's review in concept, his own detailed, Site-specific Health and Safety Plan which shall describe specific procedures for the protection of on-Site personnel. A copy of the overall Site Health and Safety Plan, prepared by ICF Kaiser Engineers, Inc. (April 1998), will be available for review at the bid meeting. Specific health and safety information regarding this Work is provided in SECTION V – SITE CONDITIONS AND MANDATORY HEALTH AND SAFETY STANDARDS. The guidelines presented in this Specification provide an overview of the minimum health and safety components required in the Contractor's Site-specific health and safety plan. Alcoa will only review the Contractor's Site-specific health and safety plan and provide recommendations, if necessary; Alcoa will not assume responsibility associated with approval.

The Contractor must designate one person on Site as the project Health and Safety Officer to verify compliance with the Health and Safety Plan by all on-Site personnel. The project Health and Safety Officer shall also interact with the safety personnel of the Owner as required to update project status.

**J. SCOPE OF WORK**

The Work associated with the RA consists of multiple tasks. Materials used in performing the Work are presented in SECTION VII – GENERAL MATERIAL SPECIFICATIONS AND STANDARDS and construction procedures are described in detail in SECTION VIII – GENERAL WORKMANSHIP SPECIFICATIONS. A summary listing of the tasks and subtasks is as follows:

**1. Phase I - Site Preparation**

- a. Mobilization
- b. Staging Areas, Access Roads and Railroad Crossings
- c. Construction Layout and Surveys
- d. Erosion and Sediment Control
- e. Decontamination/Liquids Management
- f. Building/Wall Demolition and Pipe Plugging
- g. Existing Fence Removal
- h. Sprinkler System/Waterline
- i. Storage/Operations Building

**2. Phase II - South Bank Area of Concern**

- a. Clearing and Grubbing
- b. Waste Soil Excavation and Handling
- c. Confirmation Sampling
- d. Spread/Compact Random Fill

**3. Phase III – Shoreline Rehabilitation**

- a. Clearing and Grubbing
- b. Grading
- c. Spread/Compact Random Fill
- d. Concrete Revetment
- e. Planting and Vegetation (To be performed after Phase VI)

**4. Phase IV - North and North 2 Landfill**

- a. Clearing and Grubbing
- b. Waste Soil Excavation and Handling
- c. Confirmation Sampling
- d. Grading
- d. Spread/Compact Random Fill
- e. Vegetation

**5. Phase V - East Landfill Construction**

- a. Clearing and Grubbing
- b. Anchor Trench Platform/Embankment Construction
- c. Waste Soil Placement
- d. Engineered Cap Construction

- e. Geomembrane Inspection and Testing
- f. Vegetation
- g. Fencing
- h. Monitoring Well Extension/Protection

**6. Phase VI - Additional Fill Outside Limits of East Landfill**

- a. Spread/Compact Random Fill
- b. Vegetation

**7. Borrow Area (Off-Site)**

**8. Site Cleanup and Damage Repair and Maintenance of Revegetated Areas**

**9. Final Project Inspections and Demobilization**

**II. BASIS OF PAYMENT**

The Contractor shall be reimbursed for Work covered by these Specifications on the following unit cost and lump sum basis. The Contractor shall utilize the bid quantities listed herein to arrive at his total not to exceed estimated price to perform the Work. These bid quantities form the basis from which the Owner can accurately evaluate the schedule of values. This schedule of values shall be used by the Contractor to submit his bid.

**A. SCHEDULE OF VALUES**

<u>ITEM NO.</u>	<u>DESCRIPTION</u>	<u>(Bid) QUANTITY</u>	<u>UNITS</u>	<u>UNIT PRICE</u>	<u>Total Price</u>
<b>1. <u>Phase I - Site Preparation</u></b>					
a.	Mobilization	Job	Job	Lump Sum	\$_____
b.	Staging Area, Access Roads, Rail Crossing	Job	Job	Lump Sum	\$_____
c.	Construction Layout and Surveys	Job	Job	Lump Sum	\$_____
d.	Erosion/Sediment Controls				
	(1) Jersey Barrier/Wattles on Shoreline	1,100	LF	\$_____/LF	\$_____
	(2) Silt Fence	900	LF	\$_____/LF	\$_____
	(3) East Drainage Swale	250	LF	\$_____/LF	\$_____
	(4) Biodiffuser Trench	Job	Job	Lump Sum	\$_____
	(5) Infiltration Basin	Job	Job	Lump Sum	\$_____
e.	Decontamination/Liquids Management	Job	Job	Lump Sum	\$_____
f.	Building/Wall Demolition & Pipe Plugging	Job	Job	Lump Sum	\$_____
g.	Existing Farm Fence Removal-East	550	LF	\$_____/LF	\$_____
h.	Sprinkler System/Waterline/Wiring	1375	LF	\$_____/LF	\$_____
i.	Storage/Operations Building	Job	Job	Lump Sum	\$_____
<b>2. <u>Phase II – South Bank Area of Concern</u></b>					
a.	Clearing and Grubbing	1.5	Acres	\$_____/Acre	\$_____
b.	Waste Soil Excavation and Handling	2,500	CY	\$_____/CY	\$_____
c.	Confirmation Sampling	By Owner’s Representative/Project Inspector			
d.	Spread/Compact Random Fill	2,500	CY	\$_____/CY	\$_____

ITEM NO.	DESCRIPTION	(Bid) QUANTITY	UNITS	UNIT PRICE	TOTAL PRICE
3.	<u>Phase III – Shoreline Rehabilitation</u>				
a.	Clearing and Grubbing	5.5	Acres	\$_____/Acre	\$_____
b.	Grading	2,000	CY	\$_____/CY	\$_____
c.	Spread/Compact Random Fill	7,000	CY	\$_____/CY	\$_____
d.	Concrete Revetment (Purchase of material by Alcoa)				
	(1) Woven Filter Fabric	63,500	SF	\$_____/SF	\$_____
	(2) Anchor Screws	636	Each	\$_____/each	\$_____
	(3) Revetment Installation	57,800	SF	\$_____/SF	\$_____
e.	Planting and Vegetation	57,800	SF	\$_____/SF	\$_____
4.	<u>Phase IV - North and North 2 Landfills</u>				
a.	Clearing and Grubbing	5.0	Acres	\$_____/Acre	\$_____
b.	Waste Soil Excavation and Handling	27,800	CY	\$_____/CY	\$_____
c.	Confirmation Sampling	By Owner's Representative/Project Inspector			
d.	Grading	4,000	CY	\$_____/CY	\$_____
e.	Spread/Compact Random Fill	2,000	CY	\$_____/CY	\$_____
f.	Revegetation	6.0	Acre	\$_____/Acre	\$_____
5.	<u>Phase V - Construction of East Landfill Engineered Cap</u>				
a.	Clearing and Grubbing	6.6	Acres	\$_____/Acre	\$_____
b.	Anchor Trench Platform/Embankment	6,050	CY	\$_____/CY	\$_____
c.	Waste Soil Placement	27,800	CY	\$_____/CY	\$_____
d.	Engineered Cap Construction				
	(1) GCL	304,000	SF	\$_____/SF	\$_____
	(2) Geomembrane	301,000	SF	\$_____/SF	\$_____
	(3) Drainage Net/Filtration Geotextile	315,250	SF	\$_____/SF	\$_____
	(4) Anchor Trench	2,020	LF	\$_____/LF	\$_____
	(5) Spread/Compact Random Fill	15,315	CY	\$_____/CY	\$_____
	(6) Spread Select Soil Cover	5,292	CY	\$_____/CY	\$_____
e.	Geomembrane Inspection and Testing	By Owner's Representative/Project Inspector			
f.	Vegetation	6.6	Acre	\$_____/Acre	\$_____
g.	Fencing	1,150	LF	\$_____/LF	\$_____
h.	Monitoring Well Extension/Protection	13	Wells	\$_____/Well	\$_____

ITEM NO.	DESCRIPTION	(Bid) QUANTITY	UNITS	UNIT PRICE	Total Price
6.	<u>Phase VI - Additional Fill Outside Limits of East Landfill</u>				
a.	Spread/Compact Random Fill	6,000	CY	\$_____/CY	\$_____
b.	Vegetation	2.0	Acres	\$_____/Acre	\$_____
7.	<u>Borrow Area</u>				
a.	Purchase/Transport Random Fill	42,750	CY	\$_____/CY	\$_____
b.	Purchase/Transport Soil Cover	5,555	CY	\$_____/CY	\$_____
8.	<u>Site Cleanup, Damage Repair and Maintenance of Revegetated Areas</u>	Job	Job	Lump Sum	\$_____
9.	<u>Final Project Inspections and Demobilization</u>	Job	Job	Lump Sum	\$_____
10.	<u>All Applicable Taxes (Estimate)</u>	Job	Job	Lump Sum	\$_____
<b>TOTAL NOT TO EXCEED ESTIMATED PRICE (Items 1 through 10)</b>					\$_____

**B. UNIT PRICES FOR CHANGED CONDITIONS**

1. Purchase, transportation to Site, spread and compact Random Fill from an approved off-site vendor borrow area \$\_\_\_\_\_/CY
2. Excavation and Transportation of Waste Soils from North and North 2 Landfill to East Landfill if total quantity exceeds 30,500 cubic yards. \$\_\_\_\_\_/CY
3. Excavation and Transportation of Waste Soils from South Bank Area of Concern to East Landfill if depth of Waste Soils exceeds estimated depth. \$\_\_\_\_\_/CY
4. Elevated PCB Soil handling and storage (T&D by Alcoa) \$\_\_\_\_\_/CY

**C. MEASUREMENT OF QUANTITIES**

The estimate of quantities of work to be done and/or materials to be furnished in the Schedule of Values are only approximate in-place quantities and form the basis from which the Owner can accurately evaluate bids. Lump Sum items will not indicate a quantity value and shall be measured as a 'job.' It shall be the Contractor's responsibility to determine the near-exact quantities required for construction. The unit prices prepared by the contractor and inserted in his schedule of values will apply to the quantities listed herein, provided the contractor's calculation of quantities is within 10% of the listed quantity. If the contractor calculates a quantity that is 10% higher or lower than quantity listed herein, he

shall notify the Owner. If the quantity is verified by the Owner's Representative, the Owner will issue an addendum to correct the quantity and the contractor shall provide his unit cost for the revised quantity. If, during construction, the quantity increases or decreases as a result of changed conditions, the contractor shall be reimbursed at the unit price provided in his bid.

During construction, the Contractor shall be responsible for accurately developing material and work quantity amounts for billing and payment of Contract unit items as shown on the attached schedule of values. These quantities will be verified by the Owner's Representative. All Work completed under this contract has been measured by the Engineer during design or will be measured by the Owner's Representative in the field according to United States standard weights and measures. The following terms apply:

1. **Linear Feet.** All items measured by the linear foot, such as pipe, ditches, trenches, etc., shall be measured along or parallel to the centerline and/or base upon which such items are placed or constructed, unless specified otherwise on the Drawings or otherwise expressly set forth in these Specifications. Incidentals such as fittings, geotextiles, backfill, overlaps at connections, or joining materials shall be included in the overall measurements.
2. **Surface Area.** Surface area, when used in these Specifications, shall mean the actual area of exposed surface taking into account lengths and widths measured as slope distances. Adjustments for waste, overruns or overlap are not included.
3. **Plane Area.** Plane area, when used in these Specifications, shall mean the area of a projection of the surface area on a horizontal plane. For the purpose of ascertaining quantities, the planimeter shall be considered an instrument of sufficient precision adapted to the measurement of areas. Adjustments for waste, overruns or overlap are not included. Unless otherwise noted, any reference to a unit of measure for area shall be interpreted to mean plane area.
4. **Weight.** When weight is used as the measurement standard, certified tickets, invoices, or tags for such items shall be furnished to the Owner's Representative. (When used, the term "ton" shall mean 2,000 pounds.)
5. **Volumes.** All items measured by the cubic feet or cubic yard, such as regions consisting of excavations and fill placements, shall be measured in their final position using initial and final surveyed cross sectional measurements and the end-area method for calculating volume. Adjustments for swell, compaction or settling are not included.

#### **D. BASIS OF PAYMENT**

The quantity of work done will be paid at the contract bid price or lump sum price, which price and payment will be full compensation for doing all the work herein described in a workmanlike manner, including furnishing all labor, materials, tools, equipment, supplies, and incidentals necessary to complete the work.

**E. SUBSTITUTE MATERIALS**

Materials to be used and details of construction for the Work to be performed are specified in the Specifications and on the Drawings. Materials with equivalent or superior performance characteristics may be substituted for those specified by providing written notice to the Owner and the Owner's Representative. The written notice shall include a certification by the Contractor that the performance of the substitute material shall be equivalent or superior to that of the specified material. Any applicable testing shall be included with the certification. The Contractor shall be solely liable for the cost of replacing materials and/or substitute materials that do not have performance characteristics equivalent or superior to those of specified materials. Approval of substitutions by the Owner and the Owner's Representative shall not eliminate this liability.

**F. PRECISION AND ACCURACY**

Unless otherwise approved in writing by the Owner, the following standards of precision and accuracy shall apply.

- All Site grading and construction work shall be performed to an accuracy of plus or minus 0.1 feet of the lines and grades shown on the Drawings.
- Surveying, performed within the limits of work, shall be performed with enough care and precision to insure horizontal and vertical accuracy to within plus or minus 0.1 feet of actual field locations. Quantity measurements shall be accurate to within 1% of the actual quantity obtained from field survey measurements.
- Any changes to the plans proposed by the Engineer and approved in writing by the Owner do not relieve the Contractor of these requirements.



### **III. CONSTRUCTION SCHEDULE**

The Contractor shall begin Work on or after Tuesday September 9, 2003. Bids shall be due on August 8, 2003 to Patti Kaulback, Alcoa Inc., 201 Isabella Street, Pittsburgh, PA 15212. The bid must include a hard copy of the completed SECTION II – BASIS OF PAYMENT from these Specifications; this form shall not be modified and no other bid summaries shall be accepted. The Contractor shall provide the following submittals with the bid:

- (1) Corporate Health and Safety Plan and/or Manual;
- (2) A detailed time line schedule identifying all important milestones for the project (i.e., mobilization, clearing and grubbing, North and North 2 excavation and backfill, East Landfill fill placement, Engineered Cap construction, vegetation, etc.);
- (3) A list of all Subcontractors;
- (4) The resume for the Contractor's Site Superintendent for this Work; and
- (5) The most recent Contractor's SOQ.

Failure by the Contractor to provide these submittals to the Owner will result in the disqualification of the bid. One week after receiving notice to proceed, the Contractor shall also submit a detailed Site-specific HASP and detailed project manpower and equipment usage schedules showing build-up requirements for maintaining the overall schedule, or suppliers, and any additional items requested in the invitation to bid. After acceptance by Owner, the Contractor shall comply with the schedule during the execution of this Work. In the event, for any reason, the Contractor fails to meet the detailed schedule, the Owner has the right to require the Contractor to resort to other means to return the Work to the previous agreed upon schedule. The Contractor shall not, however, perform any Work on a scheduled overtime basis without prior written consent of the Owner's Representative. See SECTION IX - GENERAL TERMS AND CONDITIONS for additional information. The following schedule, which includes important activities and the dates of those activities, has been established:

<u>Activity</u>	<u>Date</u>
■ Contractor Bid Meeting – Site walk	July 23, 2003
■ Contractor Bids due to Alcoa	August 11, 2003
■ Contractor receives "Notice to Proceed" from Alcoa	August 18, 2003
■ Contractor submits Site-specific HASP for Alcoa review	August 29, 2003
■ Alcoa and Contractor acquires all Work permits including Grading, E&S and vegetation Permit	September 8, 2003

- Contractor submits final Site-specific HASP modified based on Alcoa conceptual reviews September 8, 2003
- Contractor submits pre-construction testing results of borrow source for Engineered Cap materials to Alcoa September 8, 2003
- Preconstruction/Safety Meeting (must include WDOE and CQA firm) September 8, 2003
- Contractor begins work September 9, 2003
- Project Closeout Site Walk and Punchlist ~June 1, 2004
- Pre-Final Construction Conference (must include WDOE) ~June 15, 2004
- Pre-Final Construction Inspection by WDOE ~June 15, 2004
- Contractor completes Work ~June 30, 2004
- Final Inspection (must include WDOE) ~July, 2004
- Contractor submits as-built drawings and field reports ~July, 2004
- Contractor begins one year Maintenance Agreement ~July, 2004

#### IV. NUMERICAL LIST OF DRAWINGS

The following list of drawings for the Former Vancouver Operations, Excavation of North and North 2 Landfills and East Landfill Cap Construction Project, hereinafter referred to as Drawings, cover the Work to be performed by this Contractor as described in these Specifications.

<u>Alcoa Dwg. No.</u>	<u>Sheet No.</u>	<u>Drawing Title</u>
A-046100-WW	T-2	Title Sheet
A-046101-WW	C-1	Existing Conditions Plan, Site Map, and Property Boundary
A-046102-WW	C-2	East Landfill Area – Existing Conditions and Investigative Activities
A-046103-WW	C-3	North and North 2 Landfills - Site Preparation Plan
A-046104-WW	C-4	North and North 2 Landfills – Waste Isopach Map
A-046105-WW	C-5	North and North 2 Landfills – Excavation Plan
A-046106-WW	C-6	North and North 2 Landfills – Fill Placement Plan
A-046107-WW	C-7	South Bank Area of Concern – Excavation Plan
A-046108-WW	C-8	South Bank Area of Concern - Fill Placement Plan
A-046109-WW	C-9	North and North 2 Landfills - Sections
A-046111-WW	C-10	East Landfill Area – Site Preparation and Shoreline Construction Plan
A-046112-WW	C-11	East Landfill Area – Concrete Revetment Panel Plan
A-046113-WW	C-12	East Landfill Area - Construction Sequence for Shoreline Protection: Steps I, II and III
A-046114-WW	C-13	East Landfill Area - Construction Sequence for Shoreline Protection: Steps IV, V and VI
A-046115-WW	C-14	East Landfill Area – Anchor Trench Platform Plan
A-046116-WW	C-15	East Landfill Area – Initial Grading Plan
A-046117-WW	C-16	East Landfill Area – General Fill Plan Outside Limits of Landfill Area
A-046118-WW	C-17	East Landfill Area – Final Grading Plan
A-046119-WW	C-18	East Landfill Area – Shoreline and Cap Construction Sections
A-046110-WW	C-19	North and North 2 Landfills and South Bank Area of Concern- Details
A-046120-WW	C-20	East Landfill Area – Details (Sheet 1 of 4)
A-046121-WW	C-21	East Landfill Area – Details (Sheet 2 of 4)
A-046122-WW	C-22	East Landfill Area – Details (Sheet 3 of 4)
A-046123-WW	C-23	East Landfill Area – Details (Sheet 4 of 4)

Reference drawings are listed on Drawing A-046100-WW.

## V. SITE CONDITIONS AND MANDATORY HEALTH AND SAFETY STANDARDS

The Contractor and his employees shall conform to the safety rules and regulations of the Federal Construction Safety Standards, the Occupation Safety and Health Act (OSHA) and any other applicable standards enacted by Washington, Federal and local governing authorities having jurisdiction as referenced in this Specification. The Contractor and his employees shall also conform to the “Alcoa Engineering Standard 33.051, Contractor, Subcontractor, and Contracted Services Environment, Health and Safety Process,” as referenced herein and/or as supplemented below.

### A. PURPOSE

The purpose of this section is to describe the Contractor’s Environmental and Health and Safety (EHS) responsibilities for this project. These responsibilities include committing to Alcoa’s EHS Value and Policy principles. All Contractors and Vendors are expected to understand and comply with the following EHS Value and its related Policy.

**EHS Value:** Alcoa will work safely in a manner that promotes the health and well being of the individual and the environment.

**EHS Policy:** It is Alcoa’s policy to operate worldwide in a safe, responsible manner which respects the environment and the health of our employees, our customers, and the communities where we operate. We will not compromise environmental, health or safety values for profit or production.

The Contractor’s Management is accountable for the safety and health of the Contractor’s employees. The Contractor is also accountable for the impact that the actions of his employees and subcontractors may have on the safety and health of others.

### B. PERMITS/COMPLIANCE WITH REGULATIONS

This Contractor and his employees shall conform to the safety rules and regulations of the Federal Construction Safety Standards, to any applicable standards enacted by the State, to Alcoa Engineering Standard 33.051, and other rules as referenced herein and/or as supplemented below. All work shall also conform to the Federal OSHA.

The Contractor will obtain the necessary permits and licenses required by Federal, State, or local agencies prior to initiating the Work. In Addition, the Contractor shall obtain and provide the following:

- Business License (Washington State Department of Revenue)
- Federal Taxpayer ID (Internal Revenue Service)

It shall be the Contractor's sole responsibility to make himself aware of these regulations and to comply with them. The Owner shall not be liable for any citations received by the Contractor as a result of his failure to comply with applicable regulations.

All activities shall be performed in a manner that will reduce interference with normal Plant and Rail operations. The Contractor shall keep roads clear so as not to interfere with plant operations. If there is any reason to work in areas of plant operation, the Contractor shall provide barriers and flagmen as required by the Owner. Roads shall be kept clear of debris, soil, mud, or other material from equipment.

The Owner will provide the Contractor with physical and legal access to areas. The Contractor shall confine his operations to the areas indicated on the Figures and Drawings in Section IV.

### **C. PRE-JOB MEETING**

A "CONTRACTED PROJECT" PLANNING MEETING shall be conducted by the Owner's Representative in which all aspects of the project are discussed with the Contractor. Scope of Work, Safety, Health and Environmental concerns, scheduling and interface with Operations personnel shall be determined and documented in a CONTRACTED PROJECT PLANNING CHECKLIST.

All work shall have a PRE-JOB SAFETY CHECKLIST that includes a list of safety hazards, safety equipment, materials and equipment needed to do the job. This Checklist shall list designated Competent Persons, as identified in COMPETENT PERSON/TASK MATRIX, for specific work such as monitoring, excavation, etc. A Tool Box Safety Meeting shall be held to review this information with the crew prior to starting work.

The Contractor shall prepare a Contractor Job Safety Plan prior to the meeting. This job plan will be reviewed by the Alcoa Responsible Person(s) and all EHS aspects of the project will be discussed. The meeting will also address materials and equipment required to perform the job. The Contractor Job Safety Plan shall be reviewed with the crew prior to starting work. All documentation of Pre-Job meetings shall be maintained by the Contractor and made available to Owner's Representative upon request.

### **D. ORIENTATION**

The Contractor shall attend and complete orientation. Orientation attendees shall include all Contractor, Subcontractor, and Vendor employees. **No one may work on-site without successfully completing an orientation.**

The orientation will be presented by the Alcoa Responsible Person(s), or by safety or Security Personnel. Information on EHS aspects of the job or task, Site conditions, emergency procedures, permit requirements,

traffic patterns, adjacent operating production equipment, and waste disposal will all be included in the orientation. The orientation will be documented and a Photo ID, or other appropriate means of employee identification, will be presented to employees who have successfully completed the Contractor orientation.

#### **E. ENVIRONMENTAL EXPECTATIONS**

The Contractor is expected to operate in a manner, which protects the environment and the health of his employees and the citizens of the surrounding community. The Contractor shall take measures to control visible emissions from the site during all phases of work to comply with the State of Washington air regulations. Appropriate environmental controls shall be employed to prevent the spread of dust and other contamination to adjacent areas of the Owners property and other adjoining properties.

Releases to the environment, including spills, gas releases, explosions, etc., are considered a serious matter. A release constitutes potential for ground water contamination, surface water contamination, or releases of hazardous materials into the atmosphere, even if the material released is not generally considered hazardous.

Releases that could be encountered at the location include, but are not limited to the following:

1. Oil/Petroleum Spills (diesel, gasoline, etc.)
2. Hazardous Substance Spills/Releases.
3. Fires or Explosions related to any of the above.

Contractor shall provide impermeable secondary containment in storage areas where flowable materials are subject to spilling.

If a release occurs, the Contractor shall take the following steps:

1. Attempt to contain the release, if possible, without risking bodily harm. If there is immediate danger, evacuate the area.
2. Immediately contact the Local Emergency Response Teams and Alcoa's Emergency Coordinator and provide them with the details of the release, even if the material involved is not considered hazardous.

When notifying the response personnel, provide the following information:

1. Exact location of the release.
2. Type and description of released material.
3. Estimated amount of material released or size of the fire.
4. Extent of injury or property damage occurring.
5. Extent of actual or potential environmental damage, if known.

6. What actions, if any, have been taken to control the release.

The Alcoa's Emergency Coordinator will take appropriate action according to the Vancouver Works Release Prevention, Control and Countermeasure Plan.

The Contractor is required to comply with the Emergency Planning and Community Right-to-Know Law and all applicable State Right-to-Know Laws. Alcoa will make the Contractor aware of any location specific environmental concerns.

Disposal of Contractor generated batteries, engine oil, transmission fluids, hydraulic fluids, filters, radiator fluids, tires and fluorescent light bulbs shall be in accordance with Alcoa's Environmental Waste Disposal Plan. The Contractor shall be responsible for the collection and disposal of any hazardous or non-hazardous waste generated by the Contractor at the job site.

#### **F. HEALTH AND SAFETY**

The Contractor shall be aware that work may take place in a hazardous environment and that Contractor shall be responsible for the health and safety of employees of the contractor as well as those of any Subcontractor. All work completed as part of these specifications shall be performed in accordance with Federal, State, and Alcoa requirements pertaining to worker safety. This shall include, but not be limited to, 29 CFR 1910 (General Industry Standards) and 29 CFR 1926 (Construction Industry Standards). In addition, Contractor shall also comply with Owner's contractor pre-qualification standards, Sections 33.055.1.

All operations have the potential for encountering contaminated conditions and Level D shall be the minimum protection allowed. To adequately protect personnel in areas of higher potential contaminant exposure, an upgrade to Level C may be required if action levels are exceeded. Contractor's Site Health and Safety Officer shall be responsible for monitoring conditions and upgrading protection equipment as required. Contractor shall supply properly trained personnel with approved safety equipment. Contractor shall be aware of slip, trip, and fall hazards associated with the Work.

##### 1. Conduct of Contractor's Employees:

In addition to the items listed in the ALCOA ENGINEERING STANDARDS FOR GENERAL SITES, while on the Owner's property, the Contractor's employees shall not engage in any dangerous, illegal or outrageous conduct, including but not limited to the Rules of Good Conduct presented in the Contract's Terms and Conditions.

##### 2. Housekeeping:

- Good housekeeping practices are an absolute necessity in Alcoa's goals to achieve a safe and healthy work place and are consistent with Construction's goals for "ZERO INJURIES".
- Good housekeeping practices increase productivity and increase the quality of services rendered.
- Housekeeping is the responsibility of each Contractor, Superintendent, General Foreman, and Craftworker collectively and independently.

The following areas shall be monitored weekly by the Contractor utilizing the Housekeeping Audit Checklist.

a. Immediate Work Areas:

- All supplies and materials shall be safely and neatly stacked in appropriate containers, or in bins, racks or on pallets. All excess containers and scrap materials shall be disposed of immediately in proper receptacles and/or areas.
- All tools and equipment shall be in good working order, free of excess oil, grease, dirt, mud, metal shavings, tailings, or filings. Absorbent material containers shall be used where appropriate.
- All tool boxes, hand tools, and cabinets shall be placed in a safe and orderly fashion, free of access hazards. Gang box or cabinet doors and lids shall be operable and closed when not being accessed.
- Upon completion of each shift, all tools and/or equipment shall be returned to its proper storage area or place. All abandoned, used, surplus or spent materials shall be stored or disposed of in appropriate areas, luggers, or receptacles. The area shall be left clean and hazard free for use by the next or returning shift.
- All mobile equipment shall be free of excess oil and grease and in good working order. All leaks shall be fixed and any spillage shall be properly remediated and disposed of in approved containers and/or areas.
- All mobile equipment shall be free of asbestos during entrance to and exit from the Site.
- Contractor Vehicles shall be free of access hazards, trash, surplus, spent or damaged materials when being used to transport personnel.

b. Temporary Storage or Lay Down Areas:

- All materials should be stored according to project, type, or function; in appropriate containers or on pallets and off the ground on adequate dunnage.



- All materials shall be stored only in approved locations, out of traffic areas and away from all vent doors, ladders, and walkways.
- Materials shall be stored so as to allow reasonable access to all items.
- All surplus materials shall be so noted and appropriate personnel notified for final disposition of materials.
- Equipment and/or tools of the trade shall be removed from these areas when not in use.

c. Field Offices:

- All areas in and around Contractor buildings and structures shall be maintained in a neat and orderly fashion. All equipment and tools of the trade shall be arranged in an orderly way. Holding bins, shelves, or racks shall be used for placement or storage of materials within these structures. As an example; choker and shackles on the ground or in corners is not considered proper storage. Electrical conduit on ground or stacked on pallets is not considered proper storage.
- All electrical appliances and/or connections shall be of adequate size and/or proper specifications and maintained in a responsible manner at all times.
- Contractor office areas shall be free of access hazards. These areas should not be used for storage of materials.
- All non-dangerous debris and rubbish suitable for disposal shall be hauled directly to a landfill that has been approved for use by the Owner.
- All scrap materials, removed equipment, and surplus equipment shall be hauled to areas designated by the Owner's Engineer.

3. Emergency Plan:

Emergency planning shall be developed prior to starting work and agreed to by Contractor and Owner's representative. Report emergencies such as tornado, chlorine spill, propane spill, or fire immediately to the Alcoa Emergency Coordinator (Albert Burba at 412/553-2007) and to 911. Notify all employees in your department as to nature of emergency and issue explicit instructions as to location of shelter zones or evacuation procedures.

Emergency procedures shall be in written form and prominently posted in the clean change area and equipment room of the worker decontamination area. Everyone prior to entering the work area must read and sign these procedures to acknowledge receipt and understanding of work site layout, location of

emergency exits and emergency procedures.

Emergency planning shall include written notification of police, fire and emergency medical personnel of planned activities, work schedule and layout of work areas--particularly barriers that may affect response capabilities.

Emergency planning shall include considerations of fire, explosion, toxic atmospheres, electrical hazards, slips, trips and falls, confined spaces and heat related injury. Written procedures shall be developed and employee training in procedures shall be provided.

Employees shall be trained in evacuation procedures in the event of workplace emergencies.

For non-life-threatening situations - employees injured or otherwise incapacitated shall decontaminate following normal procedures with assistance from fellow workers if necessary, before exiting the workplace to obtain proper medical treatment.

For life-threatening injury or illness, worker decontamination shall take least priority after measures to stabilize the injured worker, remove him from the workplace and secure proper medical treatment.

Telephone numbers of all emergency response personnel shall be prominently posted in the clean change area and equipment room, along with the location of the nearest telephone.

4. Hazardous Material Handling:

- a. Contractor Employee Exposures: Contractor shall apprise all workers, supervisory personnel, sub-contractors, and consultants who will be at the job-site of the seriousness of the hazard and of proper work procedures which must be followed. The Contractor shall document the compliance with this section.

The Contractor shall apprise all workers of the physical hazards associated with work conducted at this site. The Contractor shall document compliance with this section.

- b. Health and Safety Plans: The Contractor is responsible for developing a site-specific Health and Safety Plan (HASP) for the Work. The Contractor may review the overall HASP prepared for the Former Vancouver Operations to prepare his site-specific HASP; the overall Site HASP was prepared by ICF Kaiser Engineers, dated January, 1996. Several amendments have been added to the original HASP, the most recent occurred in June, 1998.

Characterization of the Waste Soils from the North and North 2 Landfills that will be excavated and placed as fill in this project are presented/summarized in several documents. A list of these documents is presented in Appendix A. Summarizing the characterization data for Waste Soils, the

constituents of interest for this Work were as follows:

- At the North Landfill and the North 2 Landfill, Waste Soils exceeding MTCA Method A Industrial Cleanup levels for PAHs and PCBs of 20 mg/kg and 10 mg/kg, respectively.
- At the South Bank Area of Concern, Waste Soils exceeding MTCA Method A Industrial Cleanup levels for PCBs.
- At the East Landfill, Waste Soils shall not be disturbed.

At a minimum, the Contractor shall prepare his HASP to require modified Level D personnel protection (hard hats, safetyboots with steel toes , work gloves, safety glasses, and a tyvek suit) for excavation of Waste Soils. However, that level of protection must be based on compliance with certain air monitoring procedures and specified limits for air contaminants. The Contractor must develop a HASP that includes personnel and perimeter air monitoring, and the Contractor must also perform real-time dust monitoring. The Contractor must specify procedures for upgrading the level of protection, including specifying at what concentration (based on the real-time dust monitoring) such upgrades will occur. PAH and PCB concentrations up to 19,000 and 550 milligrams/kilogram (mg/kg), respectively, were detected in Waste Soils.

The Contractor shall also incorporate air monitoring procedures for VOCs and semi volatile organic compounds (SVOCs) into his Site-specific HASP, as the potential for these constituents may be encountered within the Waste Soils to be excavated during the performance of this Work. The Contractor may perform screening analyses for VOCs using a photoionization detector (PID) with an 11.7 eV probe and a flame ionization detector (FID) to monitor breathing zone organic vapor concentrations during intrusive activities. Detector tubes sensitive to vinyl chloride shall also be used in the breathing zone if organic vapor readings are detected above 1 part per million (ppm) with either the PID or the FID. In his HASP, the Contractor shall provide action levels at which the level of personnel protection will be modified and/or engineering controls implemented.

The Contractor shall also include in his HASP procedures for implementing activities near the active railroad line at the North Landfill. This shall include at a minimum: the responsibilities of personnel, specifically the flagman; clothing requirements, to include high visibility vests; equipment and personnel crossing procedures; and performance of work around rail crossings.

#### 5. Substance Abuse and Work Place Impairment:

The Contractor shall provide personnel that have met the guidelines and requirements for substance abuse and work place impairment presented in SECTION IX: GENERAL CONDITIONS.

## **G. FIELD OFFICE AND UTILITY SERVICES FOR CONTRACTOR**

The Contractor shall provide an office trailer, storage, and other plant facilities necessary to complete all of the Work covered by this Contract. Office requirements are detailed in these Specifications. The Contractor shall, insofar as possible and reasonable, have a representative at this office during working hours for the purpose of escorting visitors, such as vendors, onto the Site according to the Owner's regulations. All other temporary buildings shall be located as approved by the Owner's Representative and be in accordance with Alcoa Engineering Standard 33.051, dated 2001 April. At his discretion, the Contractor shall provide security measures for his equipment and materials located at the Site. The Owner will provide security at the Site from 4:00 PM until 11:59 PM Monday through Thursday. Upon completion of this Contract, all of the Contractor's facilities shall be removed and the area cleared and leveled.

### 1. Entrance:

The entrance to the job site for all equipment and materials will be off Lower River Road, using a private asphalt road 700 feet long and the Owner's gravel access road 1,100 feet long, as shown on the Drawings. The Contractor's vehicles and equipment will be allowed to use roads and parking areas as designated on the Drawings.

### 2. Storage:

Material shall be stored in areas designated by the Owner's Representative. All products, which are proposed to be used by the Contractor, will have to be pre-approved by Alcoa's Environment, Health, and Safety (EHS) prior to being brought on site for use. The approval process will include submittal of Material Safety Data Sheets (MSDSs) for all proposed products prior to products being brought on site. The Contractor shall store materials and equipment in a manner that minimizes exposure to weather and prevent contamination of storm water runoff. The Contractor shall manage materials and equipment in a manner that prevents contamination of Owner's Site through spills, leaks, overfilling, poor housekeeping, or any other means. Any temporary tankage shall have integral secondary containment.

### 3. Railroad Access:

Railroad trackage is available for unloading the Contractor's materials. Arrangements for use may be made by contacting the owner and operator, Burlington Northern and Santa Fe railroad.

## **H. LOCATING UTILITIES**

### 1. Electric Power:

Power for the construction office will be available through the Clark Public Utilities Division (CPUD),

8600 NE 117th Avenue, Vancouver, Washington 98668. Contact at CPUD is Ed Fisher (360-992-8808). The Contractor at his own expense shall acquire permits, install the required distribution lines, transformers, meters and other appurtenances and pay for any connection fees and his own electricity usage. Upon the completion of this Contract, all distribution lines, transformers, and other appurtenances installed by the Contractor shall be removed by the Contractor at his own expense to the satisfaction of the Owner's Representative.

2. Temporary Power:

Temporary power will not be available in job site areas unless specifically noted in the Scope of Work.

3. Compressed Air:

The Owner will not furnish compressed air. Any appurtenances required shall be furnished and installed by the Contractor at his own expense and shall be removed at the end of each working day.

4. Water:

Non-potable water will be supplied to the Contractor free of charge from existing fire hydrants located on-site, near the Contractor's staging area. The Owner's Representative will provide the nearest location for obtaining water. If water is not available from this on-site location at the time the Work is to be performed, the Contractor shall make arrangements with the local water company to obtain water from a source on Lower River Road, near the entrance to the Site. The Contractor shall provide, at his own expense, any distribution lines or meters required and shall at the completion of this Contract, remove same to the satisfaction of the Owner's Representative. There are no drinking water facilities available in the Contractor's Area. The Contractor shall provide, at his own expense, the drinking water facilities for his employees and the Owner and the Owner's Representative.

5. Telephone:

Telephone service arrangements for the Contractor's use shall be made directly by the Contractor with US West Telephone Company.

6. Chemical toilets:

Chemical toilets shall be provided by the Contractor in sufficient numbers in accordance with the applicable OSHA Standards for the Contractor's personnel, plus the Owner and the Owner's Representative and at locations throughout the Work area, and the Contractor shall properly maintain the chemical toilets.

7. First Aid:

The Contractor shall be responsible for supplying first aid facilities and supplies for his employees.

8. Roll-off box:

The Contractor shall provide a roll-off box at the Contractor's staging area for disposal of non-hazardous materials at a location meeting the approval of the Owner's Representative and easily accessible to the disposal carrier. The Contractor shall be responsible for generating the appropriate paperwork and the disposal of the contents of the roll-off box at an owner approved facility.

**I. GENERAL CODES, SPECIFICATIONS AND STANDARDS**

The Contractor shall assume full responsibility and liability for compliance with all applicable Federal, State, and local regulations pertaining to the protection of the environment, workers, visitors to the site, and persons occupying areas adjacent to the site. The Contractor is responsible for providing medical examinations and maintaining medical records of personnel as required by applicable Federal, State, and local regulations, and shall hold the Owner harmless for failure to comply with any applicable safety or health regulation on the part of himself, his employees, or his sub-contractors.

All contract work shall be completed in accordance with the latest edition of standard codes and regulations as published and adopted by the governing authority and any applicable Alcoa Labor, Health and Safety Standards. If a conflict occurs between government adopted codes or regulations and these Contract Documents, the most stringent standard shall apply. Nothing in these Specifications shall be construed to permit work not conforming with governing codes and regulations. The Contractor is responsible for complying with any requirements of the herein before mentioned codes, standards, regulations, and specifications.

1. Applicable U.S. Environmental Protection Agency (EPA) Standards:

- EPA National Emissions Standards for Hazardous Air Pollutants (NESHAPS)-Code of Federal Regulations (CFR) Title 40 part 61, Subparts A and M. (Required)

2. Applicable U.S. Department of Labor Occupational Safety and Health Administration (OSHA) Regulations:

- 29 CFR 1910 (General Industry Regulations)
- 29 CFR 1910.134 (Respirator Regulations)
- 29 CFR 1910.300-399 (Electrical Regulations)
- 29 CFR 1910.1200 (Hazard Communication Regulations)
- 29 CFR 1926 (Construction Safety Regulations)

- 29 CFR 1926 Subpart T (Demolition)
  - 29 CFR 1926.400-449 (Electrical Regulations)
3. Applicable Department of Transportation (DOT) Standards:
- 49 CFR 171, 172, and 177.844.
4. Applicable American National Standards Institute (ANSI) Standards:
- ANSI Z9.2 – Fundamentals Governing the Design and Operation of Local Exhaust Systems.
  - ANSI Z88.2-1980 – American National Standards Practice for Respiratory Protection.
  - ANSI Z117.1-1989 – Safety Requirements for Confined Spaces.
  - ANSI Z87.1-1980 – Practice for Occupational and Educational Eye and Face Protection.
  - ANSI/CGA G7.1-1989 – Commodity Specifications for Air.
  - ANSI/CGA C-4-1878 – Method of Marking Portable Compressed Gas Containers to Identify the Material Contained.
5. Applicable Washington Administrative Code (WAC) - State Occupational Safety and Health Regulations:
- WAC 296-62-071 to 07121      Respiratory Protection
  - WAC 62-9015 to 9055          Hearing Conservation
  - WAC 296-62-145 to 14529      Confined Spaces
  - WAC 296-155-426 to 462      Electrical
  - WAC 296-155-475              Ladders, Scaffolds, and Elevating Work Platforms Fall Protection
  - WRD 80-16 Directive          Respirable Air Supplied by Oil Lubricated Compressors
  - WED 87-2 Directive            Special Respirable Protection Requirements for Negative Pressure Enclosures
6. Alcoa Labor, Health and Safety Standards:
- Alcoa Engineering Standard 15.1, Material Handling Slings dated 1997 March.
  - Alcoa Engineering Standard 16.13, Compressed Air Distribution System Specifications dated 2003 April.
  - Alcoa Engineering Standard 18.1, Overview of Entering and Working in Confined Spaces dated

2001 September.

- Alcoa Engineering Standard 18.1.1, Respiratory Protection dated 2001 October.
- Alcoa Engineering Standard 18.1.2, Entering and Working in Confined Spaces dated 2001 September.
- Alcoa Engineering Standard 18.2, Fall Protection dated 2001 September.
- Alcoa Engineering Standard 18.3, Tagout and Lockout Procedures dated 2001 September.
- Alcoa Engineering Standard 18.6.1, Safe Handling of Compressed Gases dated 1998 August.
- Alcoa Engineering Standard 18.17R, Project Environment, Health and Safety Review .
- Alcoa Engineering Standard 18.17.1C, Equipment and Process Safety Evaluation Worksheet dated 1996 June.
- Alcoa Engineering Standard 18.17.2C, Process Safety Management Worksheet dated 1996 June.
- Alcoa Engineering Standard 18.19, Excavation, Trenching and Shoring dated 1996 June.
- Alcoa Engineering Standard 18.20.3, Lead Hazard Control Checklist dated 1998 June.
- Alcoa Engineering Standard 18.24.1, Improving Driving Safety dated 2001 November.
- Alcoa Engineering Standard 18.26, Fire Protection and Detection dated 2001 November.
- Alcoa Engineering Standard 18.28.1, Personal Protective Equipment dated 2001 April.
- Alcoa Engineering Standard 30.2.18.1, Hoist System Safety Requirements dated 2001 September.
- Alcoa Engineering Standard 30.3.1, Noise Control Specifications dated 1998 August.
- Alcoa Engineering Standard 30.3.2, Sound Level Requirements for Purchased, Leased, or Rented Vehicles dated 1998 August.
- Alcoa Engineering Standard 32.64.1, Electrical Grounding of Low Voltage (750 volts and below) Industrial Systems and Equipment dated 1998 December.
- Alcoa Engineering Standard 33.051, Contractor, Subcontractor and Contracted Services Environment, Health and Safety Process dated 2001 April.
- Alcoa Engineering Standard 33.055.1, Contracted Services Safety Prequalification questionnaire dated 1999 November.
- Alcoa Environmental Remediation Health and Safety Program Document dated 2002 August 28.

Upon award of Contract for the Work by Alcoa, contractor is required to comply with these Standards until the Work has been completed. These Standards are provided in Appendix A.

#### 7. Contractor's Mobile Equipment and Motor Vehicles:



All Motor Vehicles and Mobile Equipment shall comply with OSHA and the Owner's Standards and shall meet standards as outlined in the – CONTRACTED SERVICES FREE MOVING MOBILE EQUIPMENT CHECKLIST.

Contractors shall insure OPERATORS are trained and CERTIFIED in the operation of vehicles/equipment and must demonstrate operating abilities consistent with Owner's expectations.

A PRE-OPERATIONAL INSPECTION shall be completed by each operator prior to operating equipment. Immediate action shall be take on items noted that pose serious safety concerns.

VEHICLE PASSENGERS may ride only where a seat is permanently affixed to the vehicle. SEAT BELTS shall be used where provided. Contractor employees are permitted to be transported in the bed of a pickup truck provide they sit in the bed of the pickup truck.

VEHICLES/EQUIPMENT shall be maintained in safe operating condition, free of oil leaks, and with necessary guarding of moving parts in compliance with OSHA guidelines. Routine inspections of vehicles/equipment shall be conducted by Contractor Safety Representative. Vehicles that travel public roadways shall be inspected by a certified Vehicle Inspection Station Annually.

LOADING/UNLOADING OF TRUCKS shall be done in compliance with Department of Transportation (DOT) regulations. It is the responsibility of the driver to SECURE UNSTABLE LOADS. Good visibility shall be maintained by operators of fork trucks while moving loads in reverse. Equipment in unsafe condition shall not be off-loaded. Entrance to the job site for all equipment and materials will be at the main gate, near the security guard house, as designated by the Owner's Engineer. The contractor's vehicles and equipment will be allowed to use roads and parking areas as designated on the Drawings.

Material shall be loaded and stored in areas designated by the Owner's Engineer. All products, which are proposed to be used by the Contractor, will have to be pre-approved by Alcoa's Environment, Health, and Safety (EHS) prior to being brought on site for use. The approval process will include submittal of Material Safety Data Sheets (MSDSs) for all proposed products prior to products being brought on site. The Contractor shall store materials and equipment in a manner that minimizes exposure to weather and prevent contamination of storm water runoff. The Contractor shall manage materials and equipment in a manner that prevents contamination of Owner's Site through spills, leaks, overfilling, poor housekeeping, or any other means.

VEHICLES/EQUIPMENT shall be maintained for high visibility. IN TRANSIT, HEADLIGHTS AND BACK LIGHTS SHALL BE ILLUMINATED. BACK-UP ALARMS are required on all applicable

vehicles/mobile equipment.

VEHICLES/EQUIPMENT shall be kept free of waste soils/contaminated material and OPERATORS shall ensure that VEHICLES/EQUIPMENT do not track waste soils/contaminated material throughout the site.

No Contractor, shall supply or dispense any diesel fuel for use in MOTOR VEHICLES as defined by (40CFR85.1703(a)) unless the diesel fuel: has a sulfur percentage, by weight, no greater than 0.05 percent; has an acetane index of at least 40; or has a maximum aromatic content of 35 volume percent; and is **free of visible evidence of: the dye 1,4-dialkylamino- anthraquinone.** (i.e.: autos, vans, buses, pool trucks, bucket trucks, dump trucks, vacuum trucks, water trucks, lugger trucks). Diesel powered trucks and other equipment that meet the definition of motor vehicles are required to use low sulfur diesel fuel, even if used only in a construction site.

No Contractor, shall supply or dispense any diesel fuel for use in MOBILE EQUIPMENT as defined by (40CFR85.1703(a) Exclusions) unless the fuel contains the dye solvent red 164; and it is used in a manner that is tax-exempt as defined under 4082 of the Internal Revenue Code. (i.e.: tractors (farm type), forklifts, skid steer loaders, powered aerial lifts, mobile cranes, graders / excavators, scrapers, dozers, backhoes, front end loaders).

40CFR SUBPART R 85.1703(a) Definition of Motor Vehicle: “A vehicle which is self-propelled and capable of transporting a person or persons or any material or any permanently or temporarily affixed apparatus shall be deemed a motor vehicle, unless any one or more of the criteria set forth below are met.

Exclusions in which case the vehicle shall be deemed not a motor vehicle and excluded from the operation of the Act:

- 85.1703(a)(1) The vehicle cannot exceed a maximum speed of 25 miles per hour over level, paved surfaces; or
- 85.1703(a)(2) The vehicle lacks features customarily associated with safe and practical street or highway use, such features including, but not being limited to, a reverse gear (except in the case of motorcycles), a differential, or safety features required by state and/or federal law; or
- 85.1703(a)(3) The vehicle exhibits features which render its use on a street or highway unsafe, impractical, or highly unlikely, such features including, but not being limited to, tracked road contact means or an inordinate size.”

Violators shall be subject to dismissal from the site.

8. Free Moving Mobile:

FREE MOVING MOBILE CRANE PROCEDURES shall be followed as outlined in Exhibit 8.

9. Material Handling:

- a. Rigging Equipment for Material Handling: Rigging equipment for material handling shall be maintained and used according to Alcoa Engineering Standard 15.1.

Rigging equipment shall be inspected prior to use on each shift and as necessary during its use to ensure that it is safe. Defective rigging equipment shall be removed from service.

Rigging equipment shall not be loaded in excess of its recommended safe working load, as prescribed in Tables H-1 through H-20 in subpart 1926.251(a)(2), following 1926.252(e) for the specific equipment.

Rigging equipment, when not in use, shall be removed from the immediate work area so as not to present a hazard to employees.

Special custom design grabs, hooks, clamps, or other lifting accessories, for such units as modular panels, prefabricated structures and similar materials, shall be marked to indicate the safe working loads and shall be proof-tested prior to use to 125 percent of their rated load.

- b. Slings: Slings shall be maintained and used according to Alcoa Engineering Standard 15.1 and in compliance with OSHA 29 CFR 1910.184.

Whenever any sling is used, the following practices shall be observed:

- Slings that are damaged or defective shall not be used.
- Slings shall not be shortened with knots or bolts or other makeshift devices.
- Sling legs shall not be kinked.
- Slings shall not be loaded in excess of their rated capacities.
- Slings used in a basket hitch shall have the loads balanced to prevent slippage.
- Slings shall be securely attached to their loads.
- Slings shall be padded or protected from the sharp edges of their loads.
- Suspended loads shall be kept clear of all obstructions.
- All employees shall be kept clear of loads about to be lifted and of suspended loads.
- Hands or fingers shall not be placed between the sling and its load while the sling is being tightened around the load.

- Shock loading is prohibited.
- A sling shall not be pulled from under a load when the load is resting on the sling.
- Inspections: Each day before being used, the sling and all fastenings and attachments shall be inspected for damage or defects by a competent person designated by the employer.  
Additional inspections shall be performed during sling use, where service conditions warrant. Damaged or defective slings shall be immediately removed from service. Documentation of sling inspections shall be made upon request by the Owner's Representative.

- c. Equipment Specifications: Aerial Lifts, Extensible Boom Platforms, Aerial Ladders, and Articulating Boom Platforms (JLGS), and Movable Scaffolding used To Elevate Personnel Aerial lifts include the following types of vehicle-mounted aerial devices used to elevate personnel to job-sites above ground: (i) Extensible boom platforms, (ii) aerial ladders, (iii) articulating boom platforms, (iv) vertical towers, and (v) a combination of any of the above. They shall be designed and constructed in conformance with the applicable requirements of the American National Standards for "Vehicle Mounted Elevating and Rotating Work Platforms," ANSI A92.2-1969, including appendix. Aerial lifts acquired before the effective date of this section, which do not meet the requirements of ANSI A92.2-1969, may not be used after January 1, 1976, unless they shall have been modified so as to conform with the applicable design and construction requirements of ANSI A92.2-1969. Aerial personnel lifts must be maintained and operated in compliance with OSHA 29 CFR 1926.556. Documented inspection by a qualified inspector must be maintained and made available to Owner's representative upon request.

Boom and basket load limits specified by the manufacturer shall not be exceeded. The insulated portion of an aerial lift shall not be altered in any manner that might reduce its insulating value.

Articulating boom and extensible boom platforms, primarily designed as personnel carriers, shall have both platform (upper) and lower controls. Upper controls shall be in or beside the platform within easy reach of the operator. Lower controls shall provide for overriding the upper controls. Controls shall be plainly marked as to their function. Lower level controls shall not be operated unless permission has been obtained from the employee in the lift, except in case of emergency.

Movable Scaffolding shall be maintained in accordance with Alcoa Engineering Standard 33.051 dated 2001 April, documented inspection is required. Documentation shall be maintained by the Contractor, and made available to the Owner's Representative upon request.

- d. Personnel Lift Operator Safety: Persons operating Aerial Lifts, Extensible Boom Platforms, Aerial

Ladders, Articulating Boom Platforms (JLGS) Used To Elevate Personnel Aerial lifts include the following types of vehicle-mounted aerial devices used to elevate personnel to job-sites above ground: (i) Extensible boom platforms, (ii) aerial ladders, (iii) articulating boom platforms, (iv) vertical towers, and (v) a combination of any of the above must:

- Only trained and authorized persons shall operate an aerial lift.
  - A daily inspection shall be performed prior to operation of personnel lift equipment.
  - Lift controls shall be tested each day prior to use to determine that such controls are in safe working condition.
  - Tying off to an adjacent pole, structure, or equipment while working from an aerial lift shall not be permitted.
  - Employees shall always stand firmly on the floor of the basket, and shall not sit or climb on the edge of the basket or use planks, ladders, or other devices for a work position.
  - A full body harness shall be worn and a lanyard attached to the boom or basket while traveling in or working from an aerial lift.
  - Climbers shall not be worn while performing work from an aerial lift.
- e. Ladders/Scaffolding: In accordance with Alcoa Engineering Standard 33.051, a quarterly, documented inspection is required. Documentation shall be maintained by the Contractor, and made available to the Owner's Representative upon request.

## **J. SUBMITTALS AND NOTICES**

Approval by the Owner one week prior to site remediation work is required of the following information and materials. Details in the submittal package shall be site specific. Incomplete submittal packages will be returned to the Contractor for revision and resubmittal.

Prior to project commencement, the following items shall be submitted by the Contractor:

- A list of all equipment, tools, and materials proposed for use on this project. Include certification by manufacturers that all HEPA equipment meets ANSI Z9.2.
- MSDSs and product data sheets for each chemical proposed for use on the site, including storage locations.
- A statement of the qualifications of the workforce. Include at a minimum the following:
  - A description of the qualifications and experience of all supervisors proposed for his project.
  - Provide evidence that at least two workers on each shift have current first aid and CPR training.

- A copy of the Contractor's Personal Protective Equipment Program including the Respiratory Protection Program. Minimal qualifications are as specified in 29 CFR 1926.1101.
- A description of the Contractor's medical surveillance program for the employees. Minimal qualifications shall be as specified in 29 CFR 1926.1101 and WAC 296-62-07725.
- Health and Safety Plan

## **VI. ENGINEERING, INSPECTION AND TESTING**

Engineering, inspection and testing requirements for the Work covered by these Specifications shall be performed in accordance with the Alcoa Engineering Standards under SECTION VIII - GENERAL WORKMANSHIP SPECIFICATIONS and in accordance with Article 4, "Inspections and Tests" under SECTION IX - GENERAL TERMS AND CONDITIONS. Work shall also be performed in accordance with the Washington State Department of Transportation 2000 Standard Specifications for Road, Bridge and Municipal Construction (Washington Standard Specifications). The Contractor shall also be aware that all Work is to be completed in accordance with these Specifications and will meet the quality assurance and quality control requirements detailed in the Construction Quality Assurance Plan (CQAP), attached as Appendix B to these Specifications.

### **A. GENERAL**

This Contractor shall furnish, at his own expense, all materials and all labor that may be required to execute the Work as described herein, unless otherwise noted. Benchmarks and surficial reference features for construction purposes are located on Drawing A-046102-WW. If, for any reason, these monuments are disturbed during the progress of Work, it shall be the responsibility of this Contractor to re-establish them without cost to the Owner, as directed by the Owner's Representative. The Owner's Representative may require that construction Work be suspended at any time when location and limit marks established by the Contractor are not reasonably adequate to permit inspection of completed Work or Work in progress. The Contractor shall cooperate with the Owner's Representative when tests are performed and sampling is conducted.

### **B. CONFIRMATION SAMPLING PLAN**

1. General: This Confirmation Sampling Plan provides the approach, the cleanup standard, the sampling design, and the decision-making process that will be implemented during the excavation of Waste Soils at the North and North 2 Landfills and the South Boundary Area of Concern. The Confirmation Sampling Plan will be conducted by the Owner's Representative during construction activities.

The limits of excavation to remove Wastes Soils from the three areas described above is shown on Drawings A-046105-WW and A-046107-WW. The excavation areas were designed using information obtained during previous investigations at the Site. Several reports have been developed that describe in detail the environmental conditions at the Site. A list of the Reports is

presented in Appendix A. The Confirmation Sampling Plan will be performed in an iterative manner to promote the efficient assembly of data needed to make decisions relative to cleanup of Waste Soils from the Site.

The Confirmation Sampling Plan incorporates immunoassay field screening techniques and verification grab sample methods. Immunoassay field screening will be conducted at the North 2 Landfill and the South Bank Area of Concern to guide the limits of excavation, providing qualitative indications of the PAH or PCB concentrations in soil. It will qualitatively confirm the limits of PAH and/or PCB contamination obtained from previous investigation programs. Immunoassay field screening will also delineate the limits of excavation of soils with PCB concentrations over 50 mg/kg (PCB Wastes) from the limits of Waste Soils with PCB concentrations less than 50 mg/kg and greater than 10 mg/kg at the two areas previously mentioned. The screening will also provide a basis for the collection of PAH and PCB verification grab samples.

Verification grab sampling will be conducted after all excavation activities at the North and North 2 Landfills and the South Bank Area of Concern have been completed. The Owner's Representative will submit verification samples for analytical testing and compare the analytical results with cleanup levels to document removal of all Waste Soils at each of the identified areas. If results of verification samples exceed cleanup levels, additional excavation will proceed as discussed herein. Verification grab sampling will be used exclusively at the North Landfill to document removal of Waste Soils, in the absence of immunoassay field screening procedures for TCE.

A drawing or figure presenting the proposed locations of verification grab samples will be provided to the Owner's Representative and the Contractor. The Owner's Representative will locate the samples using the drawing after the limits of excavation have been reached.

The Owner's Representative may suspend backfill activities or hold excavation work in an area for a maximum of one week (7 days) to await results of verification sample results or to perform field screening. If verification sampling results indicate that additional Waste Soils needs to be excavated, the Owner's Representative will coordinate with the Contractor to establish a time for excavation that does not interfere with his overall excavation efficiency.

2. Cleanup Standards: The Model Toxics Control Act (MTCA) numerical standard for a routine cleanup action for Industrial Properties is applicable. The Method A soil cleanup standards for PAHs (carcinogenic), PCB Mixtures, and TCE as discussed in Table 3 of WAC 173-340-745 and as



shown below will be used as the cleanup level at the North and North 2 Landfills and the South Bank Area of Concern:

<u>Substance</u>	<u>Location</u>	<u>Cleanup Level</u>
PAHs (carcinogenic)	North LF, North 2 LF and South Bank	20.0 mg/kg
PCB Mixtures	North LF, North 2 LF and South Bank	10.0 mg/kg
TCE	North Landfill	0.5 mg/kg

Waste Soils exceeding these concentration levels shall be excavated and disposed by the Contractor at the East Landfill in accordance with applicable portions of SECTION VIII – GENERAL WORKMANSHIP SPECIFICATIONS AND STANDARDS. Waste Soils excavated from the North 2 Landfill and the South Bank Area of Concern containing PCBs with concentrations exceeding 50 mg/kg (PCB Wastes) will be excavated, segregated from other Waste Soils and disposed off-site at an Owner approved and permitted Toxic Substances Control Act (TSCA) facility. Procurement of roll-off boxes and transportation and Disposal (T&D) costs associated with PCB Wastes will be paid for by the Owner. The management of the roll-off boxes (delivery/pick-up, manifests) shall be performed by the Contractor.

3. Definitions: The definitions of PAHs and PCB Mixtures, as presented in WAC 173-340-200, are as follows:

PAHs (carcinogenic) - means those PAHs substances identified as A (known human) or B (probable human) carcinogens by the United States Environmental Protection Agency. These include benzo(a)anthracene, benzo(b)fluoranthene, benzo(k)fluoranthene, benzo(a)pyrene, chrysene, dibenzo(a,h)anthracene, and indeno(1,2,3-cy)pyrene.

Polychlorinated biphenyls or PCB mixtures - means those aromatic compounds containing two benzene nuclei with two or more substituted chlorine atoms. For the purposes of this chapter, PCB includes those congeners which are identified using the appropriate analytical methods as specified in WAC 173-340-830 (for solid waste the analytical method is Method 1 - "Test Methods for Evaluating Solid Waste", USEPA, SW-846 and any revisions or amendments thereto.)

4. North 2 Landfill: The removal of Waste Soils containing PCBs and PAHs shall proceed as shown on Drawings A-046103-WW through A-046106-WW and in accordance with these Specifications. Based on analytical results from previous investigations, one location within the North 2 Landfill, (TB-48) exhibited PCB concentrations over 50 mg/kg at a depth of 7 feet (21 ft. AMSL). The

Contractor will delineate an area 20 feet square around this location. When the Contractor has excavated to a depth of approximately 2 feet within the square, to an elevation of 26 ft. AMSL, the Owner's Representative will perform immunoassay screening at the center of the 20 foot square to verify concentrations of PCB less than 50 mg/kg. The Owner's Representative will repeat the procedure at elevation 24 ft. AMSL. If concentrations of PCBs do not exceed 50 mg/kg at either elevation, the Contractor will excavate to elevation 22 ft. AMSL. At elevation 22 ft. AMSL, the contractor will excavate and segregate the PCB Wastes within the 400 square feet area. Segregation will continue to elevation 20 ft. AMSL. If concentrations of PCBs exceed 50 mg/kg at either 26 ft. or 24 ft. AMSL, the contractor will excavate and segregate the PCB Wastes within the 400 square feet area. Segregation will continue to elevation 20 ft. AMSL. At elevation 20 ft. AMSL, the Owner's Representative will perform immunoassay screening to document removal of PCB Wastes with concentrations of PCBs greater than 50 mg/kg. If concentrations of PCBs exceed 50 mg/kg, an additional two feet of PCB Wastes within the 400 square feet area will be excavated and the immunoassay screening will be repeated until results indicate PCB concentrations less than 50 mg/kg, or groundwater is encountered.

When the Contractor reaches the excavation contours shown on the Drawings for the remaining area of the North 2 Landfill, immunoassay field screening will be performed by the Owner's Representative to document removal of Waste Soils with PCB concentrations greater than 10 mg/kg and PAHs concentrations greater than 20 mg/kg and to qualitatively determine if cleanup levels have been achieved. Field screening locations for PCBs will be established at 25 foot spacing intervals along section station lines spaced 25 feet apart as shown on Figure 5-1 of the CQAP presented in Appendix C. Field screening locations for PAHs will be established at 50 foot spacing intervals along section station lines spaced 50 feet apart as shown on Figure 5-1 of the CQAP presented in Appendix C. The existing construction baseline will be used to establish the section lines. The number of screening points along one station line will be maximized, based on the width of the excavation at the station. If initial field screening results indicate concentrations of PCB greater than 10 mg/kg or PAH concentrations greater than 20 mg/kg, an additional one foot of soil will be excavated and the field screening will be repeated. The additional one foot of excavation will extend to the nearest adjacent clean sample locations. Excavation will cease if groundwater is encountered. Once the immunoassay field screening for PCBs and PAHs have qualitatively indicated that the Waste Soils soil has been removed, verification grab samples will be collected to quantitatively verify that Waste Soils have been removed from the North 2 Landfill and cleanup

levels have been achieved. A discussion of PCB and PAH verification sampling is presented in Section VI, Part 7, below.

5. North Landfill: The removal of Waste Soils containing PCBs and PAHs shall proceed as shown on Drawing A-046105-WW and in accordance with these Specifications. When the Contractor reaches the excavation contours shown on the Drawings for the remaining area of the North Landfill, immunoassay field screening will be performed by the Owner's Representative to document removal of Waste Soils with PCB concentrations greater than 10 mg/kg and PAHs concentrations greater than 20 mg/kg and to qualitatively determine if cleanup levels have been achieved. Field screening locations for PCBs will be established at 25 foot spacing intervals along section station lines spaced 25 feet apart as shown on Figure 5-1 of the CQAP presented in Appendix C. Field screening locations for PAHs will be established at 50 foot spacing intervals along section station lines spaced 50 feet apart as shown on Figure 5-1 of the CQAP presented in Appendix C. The existing construction baseline will be used to establish the section lines. The number of screening points along one station line will be maximized, based on the width of the excavation at the station. If initial field screening results indicate concentrations of PCB greater than 10 mg/kg or PAH concentrations greater than 20 mg/kg, an additional one foot of soil will be excavated and the field screening will be repeated. The additional one foot of excavation will extend to the nearest adjacent clean sample locations. Excavation will cease if groundwater is encountered. Once the immunoassay field screening for PCBs and PAHs have qualitatively indicated that the Waste Soils soil has been removed, verification grab samples will be collected to quantitatively verify that Waste Soils have been removed from the North 2 Landfill and cleanup levels have been achieved. Verification grab samples will be analyzed for PAHs, PCBs and TCE.
6. South Bank Area of Concern: The excavation of PCB Wastes (soils with PCB concentrations over 50 mg/kg) shall proceed to the lines, grades and elevations shown on Drawing A-046107-WW and in accordance with the Technical Specifications. At several locations, an area of 400 square feet (20 ft. by 20 ft.) has been established at the elevation where previous investigations indicate concentrations of PCB greater than 50 mg/kg (PCB Wastes). Once excavation of PCB Wastes has reached this elevation, the Owner's Representative will perform immunoassay screening to document removal of PCB Wastes with concentrations of PCBs greater than 50 mg/kg. If concentrations of PCBs exceed 50 mg/kg, an additional two vertical feet of PCB Wastes within the 400 square feet area will be excavated and the immunoassay screening will be repeated until results

indicate PCB concentrations less than 50 mg/kg, or groundwater is encountered.

Following removal of the PCB Wastes, the Contractor shall excavate Waste Soils with concentrations of PCBs less than 50 mg/kg and greater than 10 mg/kg and PAHs. The excavation shall proceed to the lines, grades and elevations shown on the Drawings and in accordance with the Technical Specifications. When the Contractor reaches the excavation contours shown on the Drawings for the remaining area of the South Bank Area of Concern, immunoassay field screening will be performed by the Owner's Representative to document removal of Waste Soils with PCB concentrations greater than 10 mg/kg and PAHs concentrations greater than 20 mg/kg and to qualitatively determine if cleanup levels have been achieved. Field screening locations for PCBs will be established at 25 foot spacing intervals along section station lines spaced 25 feet apart as shown on Figure 5-2 of the CQAP presented in Appendix C. Field screening locations for PAHs will be established at 50 foot spacing intervals along section station lines spaced 50 feet apart as shown on Figure 5-2 of the CQAP presented in Appendix C. The existing construction baseline will be used to establish the section lines. The number of screening points along one station line will be maximized, based on the width of the excavation at the station. If initial field screening results indicate concentrations of PCB greater than 10 mg/kg or PAH concentrations greater than 20 mg/kg, an additional one foot of soil will be excavated and the field screening will be repeated. The additional one foot of excavation will extend to the nearest adjacent clean sample locations. Excavation will cease if groundwater is encountered. Once the immunoassay field screening for PCBs and PAHs have qualitatively indicated that the Waste Soils soil has been removed, verification grab samples will be collected to quantitatively verify that Waste Soils have been removed from the North 2 Landfill and cleanup levels have been achieved. A discussion of PCB and PAH verification sampling is presented in Section VI, Part 7, below.

7. Verification Grab Samples at North 2 Landfill and South Bank Area of Concern: - A grid for establishing locations of verification grab samples at the North 2 Landfill and the South Bank Area of Concern is presented in Figures 5-3 and 5-4 of the CQAP presented in Appendix C. The grid utilizes the existing construction baseline at the site to establish sampling lines spaced every 50 feet perpendicular to the baseline. Sample points on each sampling line are spaced 30 feet apart. Sample points on adjacent sampling lines will be staggered by 15 feet, so that every sample point bisects the midpoint between two sample points on an adjacent sample line. This method creates a hexagonal grid sample design which is recommended in the USEPA reports, "Verification of PCB Spill Cleanup by Sampling and Analysis" (USEPA, 1985) and "Field Manual for Grid Sampling of

PCB Spill Sites to Verify Cleanup" (USEPA, 1986). The proposed distances between samples meets the criteria for row and sample spacing recommended in these documents. The hexagonal grid sampling design will be laid out within a sample circle centered on each of the excavation areas, and extending just beyond its boundaries. The following 7 steps as identified in the "Field Manual for Grid Sampling of PCB Spill Sites to Verify Cleanup" (USEPA, 1996) will be referenced as needed:

- Step 1: Diagram the Cleanup Site,
- Step 2: Diagram All Cleanup Surfaces in the Same Plane,
- Step 3: Find the Center and Radius of the Sampling Circle,
- Step 4: Determine the Number of Grid Sample Points to Use,
- Step 5: Lay Out the Sampling Points on the Diagram Constructed in Step 2,
- Step 6: Lay Out the Sampling Locations on the Site, and
- Step 7: Consider Special Cases and Use Judgment for Sample Points.

When the Contractor reaches the excavation contours shown on the Drawings, and immunoassay field screening indicates that cleanup levels have been qualitatively achieved, verification grab samples will be collected to quantitatively document removal of Waste Soils with PCB concentrations greater than 10 mg/kg and PAHs concentrations greater than 20 mg/kg. If initial verification sample results indicate concentrations of PCBs greater than 10 mg/kg or PAHs greater than 20 mg/kg, an additional one foot of soil will be excavated and the verification grab sample process will be repeated. The additional one foot of excavation will extend to the nearest adjacent clean sample locations for the exceeded constituent. Excavation will cease if groundwater is encountered.

8. Verification Grab Samples at North Landfill – Verification sampling at the North Landfill will be conducted by the Owner's Representative in the same manner as verification sampling at the North 2 Landfill and the South Bank Area of Concern, as discussed above. However, in addition to PAH and PCB analysis, the verification grab samples will be analyzed for TCE concentrations less than 0.5 mg/kg to quantitatively determine if cleanup levels have been achieved. If initial verification sample results indicate concentrations of TCE greater than 0.5 mg/kg, an additional one foot of soil will be excavated and the verification grab sample process will be repeated.
9. Sampling Activities and Quality Assurance/Quality Control - The CQAP in Appendix C provides a discussion of the sampling activities and quality assurance/quality control (QA/QC) activities that

will be performed as part of the Confirmation Sampling Plan.

10. Decision Making Process - The process involved in making the decision as to whether the soil concentrations at the South Bank Area of Concern and the North and North 2 Landfills meet the cleanup standard is shown in Figure 2 and is based on the WDOE guidance document titled, "Statistical Guidance for Ecology Site Managers" (WDOE, 1992).

#### **C. GEOTECHNICAL TESTING**

Pre-construction testing of the Random Fill and Backfill shall be conducted by the Contractor to verify that the proposed off-site borrow source meets the requirements stated in these Specifications. The testing to be performed is discussed in the Construction Quality Assurance Plan, attached as Appendix C to these Specifications.

During Waste Soil placement, in-place densities and moisture contents will be performed by the Owner's Representative once for every 1,000 cubic yards of soil placed, in accordance with ASTM D2922 and D3017 respectively. During Random Fill installation, in-place densities and moisture contents will also be performed (in accordance with the above ASTM methods) by the Owner's Representative at least five times per acre per lift or for every 1,000 cubic yards, whichever is more frequent.

The Contractor shall conduct a pull-out test on the screw anchor selected for use with the concrete revetment. The test shall be conducted in accordance with the manufacturer's recommended procedures for conducting the test. The Owner's Representative will be present during the performance of the test.

#### **D. SURVEYING**

The Contractor shall make periodic survey checks during the performance of Work and shall make a final survey check at the end of the job. Surveys shall be made available to the Owner or the Owner's Representative upon completion so that any discrepancies can be resolved in the field. All quantities shall be approved/verified by the Owner's Representative before payment.

The Contractor shall install three (3) settlement plates on the East Landfill after construction of the Engineered Cover is completed. The location of the settlement plates will be established by the Owner's Representative. The Contractor shall also establish an at-grade survey monument at the top of the embankment slope near the concrete revetment. Horizontal and vertical coordinates shall be established for this monument and included as part of the Remedial Action Report.

**E. AS-BUILT DRAWINGS**

Forty-five days after completion of Remedial Action, the Contractor shall provide the Owner's Representative with as-built drawings that shall include the following:

- Horizontal and vertical extent of Waste Soils removed from the North and North 2 Landfills and the South Bank Area of Concern;
- Horizontal and vertical extent of Waste Soils placed and compacted at the East Landfill;
- Horizontal and vertical extent of soil and volume of Random Fill (obtained from the offsite borrow source) placed as backfill at the North and North 2 Landfill and as fill in the Engineered Cover of the East Landfill;
- Horizontal and vertical extent of the soil cover and volume of Soil Cover (obtained from the offsite borrow source) placed as fill in the Engineered Cover of the East Landfill;
- Volume of Random Fill graded during rehabilitation of the shoreline;
- Horizontal and vertical extent and volume of Random Fill (obtained from the offsite borrow source) placed as backfill during rehabilitation of the shoreline;
- Horizontal and vertical extent and volume of Random Fill (obtained from the offsite borrow source) placed as additional fill outside the limits of the East Landfill;
- Mat layout plan of concrete revetment placed along the shoreline during rehabilitation;
- Panel layout plan of geomembrane installed as part of the Engineered Cover of the East Landfill;
- Final topography of the North and North 2 Landfill;
- Final topography of the Engineered Cover constructed over the East Landfill;
- Location of the Anchor Trench Platform, the completed anchor trench and the anchor trench drainage pipe outlets;
- Limits and locations of aquatic vegetation planted within the concrete revetment along the shoreline;
- Final topography of the shoreline areas covered by concrete revetment;
- Location of new Monitoring Wells;
- Location of the construction baseline relative to each items presented above;

The request for information presented above shall be presented in either a section or plan format. Sections shall be performed at a minimum of 50-foot intervals. The Owner's Representative will provide design drawings in electronic format to the Contractor for reference, if needed.

**F. REMEDIAL ACTION REPORT**

Within 45 days of the completion of demobilization for RA at the Containment Area by the Contractor, the Owner's Representative will submit to the Owner for review a Draft RA Report. The Contractor shall cooperate with the Owner's Representative and assist in developing this report. The report will contain documentation that the RA was performed in accordance with design specifications and the appropriate closure requirements of Alcoa and WDOE. The report shall be submitted to WDOE 60 days after WDOE's final inspection.

The report shall include a discussion and associated documentation of the following items:

- 1. Work Permits and Borrow Source Pre-Construction Testing**
- 2. Site Preparation**
  - a. Mobilization
  - b. Staging Areas, Access Roads and Railroad Crossings
  - c. Construction Layout and Surveys
  - d. Erosion and Sediment Control
  - e. Decontamination policy and procedure
  - f. Building/Wall Demolition and Pipe Plugging
  - g. Existing Fence Removal
  - h. Sprinkler System/Waterline Installation
  - i. Storage/Operations Building Construction
- 3. South Bank Area of Concern**
  - a. Clearing and Grubbing
  - b. Waste Soil Excavation and Handling
  - c. Confirmation Sampling
  - d. Spread/Compact Random Fill
- 4. Shoreline Rehabilitation**
  - a. Clearing and Grubbing
  - b. Grading
  - c. Spread/Compact Random Fill
  - d. Concrete Revetment Placement
  - e. Plants and Vegetation



**5. North and North 2 Landfill**

- a. Clearing and Grubbing
- b. Waste Soil Excavation and Handling
- c. Confirmation Sampling
- d. Grading
- e. Spread/Compact Random Fill
- f. Vegetation

**6. East Landfill Construction**

- a. Grading/Leveling
- b. Construction of Anchor Trench Platform/Waste Soil Embankment
- c. Waste Soil Placement
- d. Engineered Cap Construction
- e. Geomembrane Inspection and Testing
- f. Vegetation
- g. Fencing
- h. Monitoring Well Extension/Protection

**7. Additional Fill Outside Limits of East Landfill**

- a. Spread/Compact Random Fill
- b. Vegetation

**8. Borrow Area****9. Site Cleanup and Damage Repair and Maintenance of Revegetated Areas****10. Construction Quality Assurance Activities and daily work logs (to be supplied by the Owner's Representative)****11. Health and Safety Procedures and Monitoring Results (ambient air monitoring, personnel monitoring, etc.)**

The report shall include as-built drawings. All testing results (e.g., soil geotechnical testing, soil nutrient analyses, compaction testing, air monitoring, etc.) shall be included in the report.

## **VII. GENERAL MATERIAL SPECIFICATIONS AND STANDARDS**

### **A. GENERAL**

All materials required for the Work covered by these Specifications shall be as specified in the following Alcoa Engineering Standards, Washington State Department of Transportation 1994 Standard Specifications for Road, Bridge and Municipal Construction (Washington Standard Specifications) and/or as supplemented herein.

<u>Alcoa Engineering Standard Number</u>	<u>Description</u>
33.121.7	Specifications for Cast-in-Place Concrete Materials
33.121.7A	Specifications for Concrete Materials-Appendix
33.4001.7	Specifications for Site Waste Water Disposal Piping Materials
33.2601.7	Steel Fence Materials (1996 June)
33.2601.7A	Steel Fence Materials-Appendix (1996 June)
33.192.7	Specification for Grouting Materials dated 1997 September.
33.213.7	Specification for Pre-Engineered Metal Building System-Materials dated 1997 May.
33.213.7A	Specification for Pre-Fabricated Metal Building Manufacturers-Appendix dated 1997 May.
33.252.7	Standard Specifications for Steel Doors and Frames-Materials dated 1998 July.
33.252.7A	Standard Specifications for Steel Doors and Frames-Materials-Appendix dated 1998 July.
33.252.7.1	Standard Specifications for Finish Hardware-Materials dated 1998 July.
33.252.7.1A	Standard Specifications for Finish Hardware-Materials-Appendix dated 1998 July.
33.3201.7	Specification for Site Water Distribution Systems-Materials dated 1997 December.

### **B. OWNER-FURNISHED MATERIALS**

The Owner will provide the following materials for use by the Contractor in performing the Work as described in Section VIII – GENERAL WORKMANSHIP SPECIFICATIONS AND STANDARDS. locations where the Contractor may access and connect to electric and water utilities. The cost to connect to these utilities shall be incurred by the Contractor.

- 1. Precast Concrete Revetment for Shoreline Protection:** The precast concrete revetment (Revetment) for protecting the shoreline at the Site will be provided by a supplier designated by the Owner. The revetment will be manufactured using concrete with a minimum compressive strength of 3,500 pounds per square inch and admixtures for sulfate resistance.

A vendor specification for the Revetment is provided in Appendix C.

Anchorage and geotextile used in conjunction with the Revetment shall be supplied by the Contractor. The Revetment will be supplied by the Owner. Transportation and delivery costs will be paid for by the Owner. Spreader bars for unloading and placement of Revetment will be obtained from the manufacturer by the Contractor. The Contractor shall provide equipment and labor for unloading, storage, and placement of the Revetment. The Owner will provide a staging area for the Revetment. The management of the Revetment (delivery/staging, etc.) and installation shall be performed by the Contractor.

2. **Utility Connection Locations:** The Owner will provide or indicate locations where the Contractor may access and connect to electric and water utilities. The cost to connect to these utilities shall be incurred by the Contractor.
3. **Roll-off boxes for PCB Wastes:** The roll-off boxes for PCB wastes will be minimum 20 cubic yard boxes obtained by the Owner from Waste Management Inc. (WMI) in Arlington Oregon. The Owner will provide the Contractor with his Waste Identification number. The roll-off boxes will be equipped with interior plastic liners with a minimum thickness of 10 mils and a tarpaulin for covering the PCB wastes after placement in the box. The management of the roll-off boxes (delivery/pick-up, manifests) shall be performed by the Contractor.

#### **C. CONTRACTOR-FURNISHED MATERIALS**

This Contractor shall furnish all other materials necessary for the Work, in accordance with Part D of this Section of these Specifications, unless specifically noted otherwise under Part B of this Section of these Specifications.

#### **D. SUPPLEMENTAL SPECIFICATIONS**

The materials used in performing this Work shall conform to the material specifications listed in this section. Prior to installation of materials specified in this section, the Contractor shall submit a certificate from the manufacturer or material supplier for approval by the Owner's Representative certifying that the materials are free of contamination and meet all requirements stated in these specifications.

1. **PHASE I - Site Preparation.** Materials to be used in preparing the site shall meet the following requirements:

a. Mobilization

- (1) Field Trailers: Field Trailers shall be of sufficient size to accommodate the Contractor's personnel and shall have an area dedicated, with a desk and chair and access to telephone and facsimile, for Owner's Representative and the Owner. The trailer shall also have an area for conducting sit down meetings attended by a maximum of 12 people.
- (2) Roll-off Boxes: Roll-off boxes for disposal of trash, spent PPE, and other ancillary materials shall have a capacity of at least 10 cubic yards and the capability to be easily removed by the transportation carrier. The boxes shall be equipped with interior plastic liners with a minimum thickness of 6 mils and shall be obtained from an Owner approved disposal facility.
- (3) Equipment: Equipment to perform the Work shall meet the requirements of applicable Alcoa Engineering Standards. Fuel for equipment shall be of the proper grade and shall be stored and dispensed in accordance with applicable codes.

b. Staging Areas, Access Roads and Railroad Crossings

- (1) Crushed Stone: Crushed stone for haul and access roads, staging areas, construction entrances and rail crossings shall meet the requirements of the American Society for Testing and Materials (ASTM) D448 "Classification of Sizes of Aggregate for Road and Bridge Construction," size number 357 or an equivalent stone approved by the Owner's Representative. The stone shall be angular in shape and free of any organic and deleterious materials. It shall meet the following gradation requirements:

<u>Sieve Size</u>	<u>Percent Passing</u>
2-1/2 in.	100
2 in.	95-100
1 in.	35-70
1/2 in.	10-30
No. 4	0-5

- (2) Filter Fabric: The filter fabric used in constructing access roads shall be Mirafi 500X, manufactured by The TC Mirafi (706-693-2226) or an equivalent filter fabric approved by the Owner's Representative. The following Minimum Average Roll Values (MARV) shall be met:

Weight	4.0 oz.
Thickness	20 mil
Grab Tensile Strength	200 lb.
Grab Tensile Elongation	15% (MD) 10% (CD)

Trapezoidal Tear Strength	75 lb.
Mullen Burst Strength	400 psi
Puncture Resistance	90 lb.
Apparent Opening Size	50

- c. Construction Layout and Surveys. Materials to be used shall meet the following requirements:
- (1) Survey Stakes: Survey stakes shall be wooden or metal stakes or flags meeting the approval of the Owner's Representative.
  - (2) Safety Fencing: Safety fencing to be used around the excavated areas shall be Alpi orange safety fence, 4 ft. high or an equivalent fence approved by the Owner's Representative.
- d. Erosion and Sediment Control: Material to be used shall meet the following requirements:
- (1) Jersey Barrier and Wattles on Shoreline:
    - a. Jersey Barriers: Jersey Barriers to be used for erosion control along the shoreline shall be concrete and meet the cross sectional geometry shown on the Drawings. Minimum length of the barriers shall be 8 feet. The barriers shall be connected in series using a method that prevents translational movement.
    - b. Straw Wattles: Straw wattles to be used for erosion control along the shoreline and at other locations on the Site shall be BioD-Wat112 manufactured by RoLanka International (800-760-3215) or an equivalent coir fiber wattle approved by the Owner's Representative. The wattle shall be a minimum of 12-inches in diameter and shall possess a minimum unit weight of at least 4 pounds per linear feet. The netting surrounding the coir fiber shall possess a minimum tensile strength of 60 pounds.
    - c. Anchor Posts: Anchor Posts for the Jersey Barriers along the shoreline shall be minimum 2.0-inch diameter schedule 40 steel posts, 6 feet long, with an embedment below ground surface of at least 3.5 feet.
  - (2) Silt Fence:
    - a. Material: The Silt Fence to be used to control erosion and sedimentation shall be SI F104 manufactured by Synthetic Industries (423-899-0444) or an equivalent filter fabric approved by the Owner's Representative. The fabric shall be provided in 12 foot widths and shall meet the following Minimum Average Roll Values (MARV):

Weight	ASTM D5261	5.9 oz.
Thickness	ASTM D5199	13 mil
Grab Tensile Strength	ASTM D4632	370 lb.(MD) 250 lb.(CD)
Grab Tensile Elongation	ASTM D4632	15% (MD) 10% (CD)
Trapezoidal Tear Strength	ASTM D4533	100 lb.(MD) 70 lb.(CD)
Mullen Burst Strength	ASTM D3786	480 psi
Puncture Resistance	ASTM D4833	120 lb.
Apparent Opening Size	ASTM D4751	70
Water Flow Rate	ASTM D4491	18 gpm/sq. ft.

- b. Anchor Posts: Anchor posts for supporting the Silt Fence shall be wood or steel, and be long enough to extend the full height of the fence fabric and embed 36-inches into the ground. Wood posts shall be a nominal 2 inches square; steel posts shall be 1.25 inches by 1.0 inches in the shape of a T-section. 12-gauge wire or 1/4 inch diameter rope shall be strung between the anchor posts to maintain them in an upright position.
- c. Wire Mesh: Wire mesh for attachment to the downstream side of the silt fence shall be 17 gage steel with a mesh size not to exceed two inches.
- d. Fasteners: Silt Fence shall be fastened to anchor posts using No. 9 staples, 1.5 inches long, or metallic coated tie wires, constructed of 17 gage steel and of an appropriate length. Silt fence shall be attached to the ground surface along the shoreline using No. 9 gauge wire staples, 10-inches long.
- e. Stone: Stone for anchoring silt fence to the ground surface shall meet the requirements of the American Society for Testing and Materials (ASTM) D448 "Classification of Sizes of Aggregate for Road and Bridge Construction," size number 1 or 2, or an equivalent stone approved by the Owner's Representative.
- (3) East Drainage Swale: Erosion control matting to be installed in ditches shall be BioD-Mat40 as manufactured by RoLanka International or an equivalent erosion control mat approved by the Owner's Representative. The following MARV shall be met:

Weight	ASTM D3776	13.0 oz.
Wet Tensile Strength (MD)	ASTM D4595	620 lb./ft.
Wet Tensile strength (CD)	ASTM D4595	600 lb./ft.
% Open Area	calculated	60%
Thickness	ASTM D1777	0.35 inches

Recommended Shear Stress      calculated      3 lbs./sq. ft.

Staples shall be 11 gauge metal with an embedment length of 6-inches.

(4) Biodiffuser Trench: The leaching chamber for collecting and dispersing water from the anchor trench drain shall be Biodiffuser Model No. 2200BD, manufactured by Advanced Drainage Systems, Inc. Three biodiffusers shall be used in series. Soil used in backfilling the trench shall be sand fill obtained from an on-site source or material generated during the excavation of the biodiffuser trench.

(5) Infiltration Basin:

a. Riprap: Riprap for the overflow outlet of the infiltration basin shall be hard durable, angular in shape and resistant to weathering and to water action. The breadth or thickness of a single stone shall be more than one-third or its length. Shale and stone with shale seams shall not be acceptable. The minimum weight of the stone shall be 155 pounds per cubic feet. The riprap shall meet the following Class I gradation:

Weight of Stone (lbs.)	Equivalent Dimension (in.)	CubePercent to Total Smaller Than the Given Size
33	7	100
22	6	80
11	5	50
1	2	10

b. Embankment Fill: Embankment Fill shall be a random fill meeting the requirements of Part D.2.d. of these Specifications.

e. Decontamination: Material to be used shall meet the following requirements:

(1) Geomembrane – Geomembrane for containing decon fluids shall be a High density polyethylene (HDPE) material with a minimum thickness of 40 mils and factory seams to obtain the required size.

(2) Berm Material – Material for creating sideslopes of the decon pad shall be soil, railroad ties, sandbags or a material selected by the Contractor and approved by the Owner’s Representative. The berm material shall permit a smooth ingress and egress of vehicles to the decon pad.

- (3) Open Top Tank and Polytank: The open top tank shall be designed such that liquids and solids, generated during equipment decontamination, can be separated and removed. The polytank shall be used for managing the potentially contaminated clear liquids generated from the open top tank. The polytank shall be selected by the Contractor and approved by the Owner's Representative and shall be round or square with a diameter not to exceed 60-inches and a capacity not less than 500 gallons. The Owner's Representative will dispose of water transferred to the polytank.

f. Building/Wall Demolition and Pipe Plugging:

- (1) Low Density Cellular Fill: Fill for sealing of specified subsurface pipes shall be a low density cellular concrete manufactured by Maxflow Environmental Corporation (828-669-4875) or an equivalent cellular concrete or fill approved by the Owner's Representative. The cellular concrete shall attain a minimum point-of-placement density of 25 pounds per cubic feet and a minimum compressive strength of 50 pounds per square inch.

The plug for the pipe shall be composed of a material capable of supporting the weight of the fill material within the pipe given the elevation differences of the pipe shown on the Drawings.

- (2) Demolition Material: Demolition materials generated by the removal of specified appurtenances shall consist of concrete, wood and metal.

g. Fence Removal: No Material Specifications.

h. Sprinkler System/Waterline

- (1) Water meter: The water meter shall be of commercial grade with a fitting capable of accepting a water supply line of 2.0-inches. It shall be fitted with connections to facilitate the use of galvanized steel pipe for water supply and distribution. The meter shall provide a maximum water flow rate of 50 gallons per minute (gpm) at a pressure of 65 pounds per square inch (psi).
- (2) Backflow Preventer: The backflow preventer shall be an anti-siphon valve with a built-in atmospheric vacuum breaker or a pressure vacuum breaker.
- (3) Emergency shut-off valve: This valve shall be a ball valve, disk valve or butterfly valve, constructed from galvanized steel or brass, with a diameter of 2.0 inches.



- (4) Control Valve: The control valves used to turn the sprinklers on and off shall be automatic, or electrically remote controlled, and shall also possess manual flow control capabilities and manual on-off valve controls. The valves shall be equipped with unions on each end to allow for easy removal and shall be capable of sustaining pressures in excess of 200 psi.
- (5) Rotor Sprinkler Heads and Risers: The rotor sprinkler heads shall be pop-up style; the riser or piston shall possess a minimum pop-up height of 4-inches. The sprinkler head shall be constructed from plastic and shall contain a spring to pull or retract the piston down into the sprinkler assembly when the sprinkler is not operating. Sprinkler pistons that retract using gravity shall not be used. The sprinkler shall also contain a wiper seal around the piston to minimize leakage. The rotor sprinkler shall be capable of maintaining a pressure of 50 PSI at piston. The riser for the sprinkler shall be a PVC rigid arm swing joint.
- (6) Wire: Wire for electrical connections shall be solid copper wire, Type UF, approved by Underwriters Laboratories, Inc. for direct burial in the ground. The size of the wire shall be in accordance with the Manufacturer's recommendations, but shall not be less than 14 gauge. Splices for wire shall be constructed using Scotch-Lok Unipack waterproof scaling packets, Pen-Tite connectors or an equivalent splice mechanism approved by the Owner's Representative. An expansion loop of 12-inches shall be provided at each wire splice or directional turn.
- (7) Pipe and Fittings: Pipe for use in irrigation mains and laterals shall be Schedule 40 and meet the requirements of ASTM D 1785. Threaded pipe shall not be permitted. The pipe shall be capable of sustaining pressures in excess of 200 psi. Pipe for use in risers to the sprinkler heads shall be Schedule 80, with threaded or non-threaded ends. The riser pipe shall meet the requirements of ASTM D 1785 and shall be capable of sustaining pressures in excess of 200 psi. Fittings for all pipes shall be Schedule 80 and shall meet the requirements of ASTM D2464 (threaded) or ASTM D2466 (non-threaded), as applicable. Solvent for non-threaded pipe and fittings shall meet the requirements of ASTM D2564.
- (8) Valve Boxes: Valve boxes for automatic or remote controlled valves shall be precast concrete with a minimum compressive strength of 3,000 psi. The valve boxes shall contain two punchouts or be constructed with two sleeves on opposite sidewalls to accept pipe from both sides of the valve. The diameter of such openings shall be 5-inches. The minimum dimensions of the interior of the valve box shall be 20 inches square by 24 inches high. A lockable, cast

iron or aluminum hinged cover at least 15-inches square shall be formed into the valve box to provide access.

- (9) Automatic Control Equipment: The automatic control equipment for the sprinkler system shall consist of a central computer system and all ancillary features to provide fully automated capability to the sprinkler system. The equipment shall be adjustable to allow for variations of sprinkling for specific hours, days and months of the year.

i. Storage/Operations Building

- (1) Pre-Engineered Building Structure: The pre-engineered building shall be a minimum of 16 feet long and 12 feet wide with a shed roof and a minimum eave height of 8 feet. The building sheeting shall be minimum 24 gauge corrugated galvanized steel and shall be fabricated in a single continuous length from the floor line to the eave line for wall sheeting and from eave line to eave line for roof sheeting. The sheeting shall meet the requirements of ASTM A653 and the galvanized coating shall conform to G90 standards. All exterior surfaces of galvanized steel shall receive a factory, roller applied paint coating with an exterior thickness of 0.8 to 1.2 mils when dry. The pre-engineered building shall meet the requirements of applicable Alcoa Engineering Standards.

The interior of the pre-engineered building shall contain general lighting for use by the inhabitants, emergency lighting in accordance with applicable codes and a single and a one-inch hose bib for discharging water. Floor drains shall be not be installed. Access to the pre-engineered building shall be through a six-foot wide double door, complete with the necessary hardware. The doors shall be lockable and shall meet applicable Alcoa Engineering Standards.

Lights, switches, wiring and fuse boxes installed within the building shall meet all applicable city, county and National Electrical Code (NEC) requirements. Materials shall be equipped to handle a residential power source.

- (2) Cement – Cement for the concrete foundation of the building shall meet the requirements of ASTM C150, Standard Specification for Portland Cement, Type I or Type II.
- (3) Fine Aggregate – Fine aggregate for concrete shall meet the requirements of Section 9-03.1(2) of the Washington Standard Specifications.

(4) Coarse Aggregate – Coarse aggregate for concrete shall meet the requirements of Section 9-03.1(3) of the Washington Standard Specifications.

(5) Reinforcement Fabric: Reinforcement fabric shall be “Fibermesh” as manufactured by Synthetic Industries, Inc. or and equivalent reinforcement fabric as approved by the Owner’s Representative.

2. **PHASE II - South Bank Area of Concern**: Materials to implement remedial activities at the Site shall meet the following requirements:

- a. Clearing/Grubbing: Cleared material shall include all trees and brush removed from the Site prior to any excavation . Grubbed material shall include any stripped vegetation or tree stumps removed from the South Bank Area of Concern prior to any excavation.
- b. Waste Soils Excavation and Handling: Waste Soils shall include all soil, rock, bricks, concrete and debris below grade. The exact nature of the Waste Soils, except for the known constituents of PAHs, PCBs and some elevated levels of metals, is unknown; therefore, the Contractor shall take the necessary precautions during excavation of this material.
- c. Confirmation Sampling: No material specifications, conducted by Owner’s Representative in accordance with the Construction Quality Assurance Plan and Part B of Section VI.
- d. Random Fill: Random Fill shall be a “Clean” soil material obtained from an off-site source, suitable for use by the Contractor for purposes discussed herein and meeting the following requirement:
  - Unified Soil Classification System (USCS) symbol of GM, GC, SW, SM, SC, CL or ML;
  - At least 30% by weight passes the No. 4 sieve;
  - The maximum particle size is 2-inches; and
  - The organic matter content of the soil shall not exceed 20% by weight, when tested in accordance with ASTM D2974.

The Contractor shall provide appropriate backup documentation for the Owner’s Representative (i.e., gradation, classification or other test results) and documentation that the material is clean (i.e., from a virgin or non-industrial source) in order to obtain approval from the Owner’s Representative for use of the material.

3. **PHASE III - Shoreline Rehabilitation.** Materials to be used in rehabilitation of the shoreline at the Site shall meet the following requirements:

- a. Clearing and Grubbing: No Material Specifications.
- b. Graded Materials: Graded materials shall include all soil, rocks and non-waste materials along the shoreline removed during the grading operations to create the benches and stable slopes for installation of the concrete revetment.
- c. Random Fill: Random fill for constructing the shoreline embankment shall meet the requirements of Section VII, Part D.2.d, of these Specifications. Organic material for use in the top two feet of the embankment at selected locations shall be a compacted fill/compost mix, consisting of at least 30% compost, by weight. The compost shall be a well-decomposed, humus like material derived from well-decomposed yard waste. The compost shall be produced by a permitted solid waste composting facility, with all pieces smaller than one-inch in diameter.
- d. Concrete Revetment: Materials to be used shall meet the following requirements:
  - (1) Filter Fabric: The filter fabric to be installed beneath the concrete revetment shall meet the requirements of Section VII, Part D.1.b.(2) of these Specifications.
  - (2) Anchorage for Concrete Revetment: Anchors to be used to aid in the support of the concrete revetment on the slope of the shoreline shall be 'Duckbill' or 'Helix' screw anchors or an equivalent anchor approved by the Owner's Representative. Each screw anchor shall possess a minimum pull-out force of 5,000 pounds, as required by the concrete revetment manufacturer.
  - (3) Concrete Revetment: The concrete revetment will be supplied by the Owner, in accordance with Part B.1. of these Specifications.
- e. Planting and Vegetation: Materials to be used shall meet the following requirements:
  - (1) General: Plant Materials shall meet or exceed following reference standards for quality, size, and condition.
    - WSDA Rules Related to Standards for Nursery Stock
    - ANSI Z60.1-1990: Nursery Stock
    - American Joint Committee for Horticultural Nomenclature: Standardized Plant Names.

- All plant materials shall be nursery grown, per the standards described above. Collected, wild plant materials are unacceptable.
  - (2) Live Stakes: Live stakes shall be live wood 2-5 years old with smooth bark that is not deeply furrowed. Stakes with split ends, or peeled bark, are unacceptable. The stakes shall be consistently cut so that the top end is square, and the bottom end (planted end) is angled. The cuts shall be clean; branches of stakes shall be trimmed as closely as possible. The top 1-2" of each stake shall be dipped into a 50/50 mix of light colored latex paint and water. Live stakes shall be a minimum of 2 feet tall and a maximum of 3 feet tall. Live stake cuttings shall have been soaked in water for a minimum of 5 days after cutting and prior to delivery to the Site.
  - (3) Bare Root Shrubs: Bare root shrubs shall be of the size shown on the Drawing A-046121-WW and meeting the reference standards for nursery stock stated above.
  - (4) Fertilizer: Fertilizer shall conform to referenced FS O-F-24D, Commercial Fertilizers and WSDA Laws. Fertilizer for all shrub plantings shall be "Bio Paks-16-6-8 plus minors and biostimulants" available from Reforestation Technologies International (RTI). 1-800-784-4769.
  - (5) Mulch: Mulch shall be a well-decomposed humus-like material derived from well-decomposed yard waste. Compost shall be produced by a permitted solid waste composting facility. All pieces shall be smaller than 1" in any direction. Mulch shall be obtained from Cedar Grove Composting (206) 764-1236, or approved equal.
4. **PHASE IV - North and North 2 Landfills**: Materials to implement remedial activities at the Site shall meet the following requirements:
- a. Clearing and Grubbing: No material specification.
  - b. Waste Soils: Waste Soils shall include all soil, rock, bricks, concrete and debris below grade. The exact nature of the Waste Soils, except for the known constituents of PAHs, PCBs and some elevated levels of metals, is unknown; therefore, the Contractor shall take the necessary precautions during the excavation and handling of this material.
  - c. Confirmation Sampling: No material specifications, conducted by Owner's Representative in accordance with the Construction Quality Assurance Plan and Part B of Section VI.

- d. Graded Materials: Graded materials shall include all soil, rocks and non-waste materials at the North and North 2 Landfills removed during the grading operations to create the stable slopes for final vegetation.
- e. Random Fill: Random Fill for constructing the shoreline embankment shall meet the requirements of Section VII, Part D.2.d. of these Specifications
- f. Revegetation: Materials to be used shall meet the following requirements:
  - (1) Seed - Seed to be used to vegetate disturbed areas and backfilled areas shall meet the requirements of Section 9-14.2 of the Washington DOT Specifications dated 2000. The seed mix shall be as follows:

<u>Name</u>	<u>Pure Line Seed per Acre</u>
Kentucky Bluegrass (poa pratensis)	60.0 lbs.
Creeping Red Fescue (festuca rubra)	60.0 lbs.
Annual Ryegrass (lolium multiflorum)	30.0 lbs.
 TOTAL	 150.0 lbs.

- (2) Fertilizer - Fertilizer to be used in vegetating all disturbed areas shall meet the requirements of Section 9-14.3 of the Washington DOT Specifications dated 2000. The fertilizer shall be applied at a rate of 1,000 lbs. per acre using a proportion of 12-12-12 (Nitrogen-Phosphate-Potash (N-P-K)).
- (3) Agricultural Limestone - Agricultural limestone to be used in vegetating the disturbed areas shall meet the requirements of Section 9-14.3(1) of the Washington DOT Specifications dated 2000.
- (4) Mulching Material - Mulching material to be used in vegetating the Engineered Cap shall meet the requirements of Section 9-14.4 of the Washington DOT Specifications dated 2000. Mulch shall be applied as follows:

<u>Mulch Material</u>	<u>Time Period</u>	
	<u>March 15 thru October 15</u>	<u>October 15 thru March 15</u>
Hay	3 tons/acre	4.5 tons/acre
Straw	2 tons/acre	3 tons/acre

- (5) Asphaltic Emulsion - Asphaltic emulsion for holding mulch in place shall meet the requirements of Section 9-14.4(7) of the Washington DOT Specifications dated 1994. Asphaltic emulsion shall be applied at a minimum rate of 60 gallons per ton of mulch.

## 5. PHASE V - East Landfill Construction

- a. Clearing and Grubbing: No Material Specifications.
- b. Anchor Trench Platform/Embankment: Random fill for the construction of the Anchor Trench Platform/Embankment shall meet the requirements of Section VII, Part D.2.d. of these specifications.
- c. Waste Soils Placement: Waste Soils shall meet the requirements of Section VII, Part D.2.b. of these Specifications.
- d. Engineered Cap Construction:
- (1) Geosynthetic Clay Liner: The Geosynthetic Clay Liner (GCL) shall be Bentomat ST as manufactured by CETCO Corporation, Arlington Heights, IL (800-527-9948) or an equivalent GCL approved by the Owner's Representative. Certified Property Values for the GCL are listed below:

<u>Property</u>	<u>Test Method</u>	<u>Value</u>	<u>Units</u>
Bentonite Swell Index	ASTM D5890	24	ml/2g (min.)
Mass per Unit Area	ASTM D5993	0.75	lbs./sq. ft.
Grab Strength	ASTM D4632	90	lbs.
Peel Strength	ASTM D4632	15	lbs.
Permeability	ASTM D5084	5.0 x 10 <sup>-9</sup>	cm./sec.
Hydrated Internal Shear Strength	ASTM D5321	500	lbs./sq/ ft. (typ.)

- (2) Geomembrane:
- a. Materials: The geomembrane shall be a 60-mil thick (0.060-inches) HDPE geomembrane, textured on both sides, manufactured by GSE Lining Technology, Inc., or an equivalent HDPE geomembrane approved by the Owner's Representative. PVC geomembrane shall not be permitted. The HDPE geomembrane shall contain trace amounts of antioxidants and heat stabilizers and no additives, fillers, or extenders. Carbon black 2%± shall be added to the resin for ultra-violet resistance.

The geomembrane material shall be so produced as to be free of holes, blisters, undispersed raw materials, or any sign of contamination by foreign matter. Any such defect shall be repaired using the extrusion fusion welding technique in accordance with manufacturer's recommendations, prior to installation.

The geomembrane material shall be manufactured in seamless minimum widths of 22.5 feet, with a textured surface on both sides. Labels on the roll identifying thickness, length, width, and manufacturer's mark number will be brought to the attention of the Owner's Representative. There shall be no factory seams. Minimum Average Roll Values (MARV) of the HDPE textured geomembrane are listed below:

<u>Property</u>	<u>Test Method</u>	<u>Value</u>	<u>Units</u>
Density	ASTM D1505	0.94	G/cc
Thickness	ASTM D5994 (60 mil nominal)	54	Mils
Tensile Properties (each direction)	ASTM D638 Type IV, Dumbell, 2 ipm		
Elongation at Yield (gauge length 1.3 in.)		13	%
Elongation at Break (gauge length 2.0 in.)		150	%
Strength at Yield		130	lb/inch-width
Strength at Break		240	lb/inch-width
Carbon Black Content	ASTM D1603	2.0	%
Puncture Resistance	ASTM D4833	108	lbs. (min)
Tear Resistance	ASTM D1004	42	lbs. (min)
Bonded Seam Strength	ASTM D3083	100%	Visual in both peel & tensile testing Die C

The Contractor shall, at the time of bidding, submit a certificate from the manufacturer of the sheeting, stating that the sheeting meets physical property requirements for the intended application. The Contractor shall also provide documentation from the manufacturer certifying his ability to install the specified geomembrane product.

- b. Extrusion Joining Resin: Resin for joining geomembrane sheets and for joining geomembrane to pipe shall be HDPE produced by the same manufacturer as the geomembrane. Physical properties shall be the same as those used in the resin producing the geomembrane sheets. The resin shall be provided in black or natural color. Natural resin shall be colored through the addition of master batch colorant before use.



- c. Ancillary Materials: Ancillary materials shall include all boots, clamps, straps and ties needed to facilitate construction of the engineered cover as discussed herein.

(3) Drainage Net/Filtration Geotextile:

- a. Synthetic Drainage Netting/Filtration Geotextile Composite: The synthetic drainage netting/filtration geotextile composite shall be TEX-NET TN3002/861, as manufactured by Serrot International, Inc. (800-237-1777), or an equivalent drainage net/filtration geotextile combination approved by the Owner's Representative. The synthetic drainage netting shall be manufactured into a three dimensional structure using extruded high density polyethylene strands. Carbon black 2% ± shall be added to the resin for ultraviolet protection. It shall meet the following typical property values:

<u>Property</u>	<u>Test Method</u>	<u>Value</u>	<u>Units</u>
Carbon Black Content	ASTM D4218	2.0	%
Density	ASTM D1505	0.94	G/cc
Thickness	ASTM D5199	200	Mils
Mass per unit area	ASTM D5261	0.162	lbs./sq. ft.
Transmissivity @ 10000 psf	ASTM D4716	0.0001	sq. meter/sec.
Tensile Strength	ASTM D5035	45	lbs./inch

- b. Filtration Geotextile: The polypropylene filtration geotextile bonded to Serrot synthetic drainage netting or polyethylene filtration geotextile used for other applications shall be Geotex 861 or 1201, manufactured by Synthetic Industries (800-621-0444) or an equivalent geotextile approved by the Owner's Representative. The geotextile shall meet the following typical physical roll values, in the weak principle direction, depending on application:

<u>Application</u>	<u>Test Standard</u>	<u>Value Bonded To TEX Net</u>	<u>Value for other uses</u>
Type		861	1201
Fabric Weight	ASTM D5261	8.0 oz/sy	10.8 oz/sy
Grab Tensile Strength	ASTM D4632	220 lbs.	300 lbs.
Grab Elongation	ASTM D4632		50%
Trapezoid Tear	ASTM D4533		115 lbs.
Puncture Resistance	ASTM D4833	135 lbs.	175 lbs.
Mullen Burst Strength	ASTM D3786		580 psi

(4) Anchor Trench:

- a. **Drainage Pipe:** Drainage pipe to be used in the anchor trench shall be 4-inch diameter corrugated polyethylene plastic tubing manufactured by Advanced Drainage Systems, with caps and fittings, or an equivalent pipe or tubing approved by the Owner's Representative. Pipe shall be supplied in perforated and non-perforated sections. The pipe shall be resistant to rot, decay and any chemical treatment or coating that would adversely react with surface or groundwater runoff and form particulates within the pipe. The pipe shall meet the requirements of AASHTO M252, ASTM F405 and ASTM F667.
- b. **Granular Material for Anchor Trench:** Granular material for anchor trench shall free of any organic or deleterious material and shall conform to the requirements of ASTM D448, size No. 467, or with the following gradation requirements:

<u>Sieve Size</u>	<u>Percent Passing</u>
2.0"	100%
1.5"	90-100%
0.75"	30-70%
0.375"	10-35%
No. 4	0-10%

- (5) **Random Fill:** Random Fill for construction of the 18-inch thick fill layer of the Engineered Cap over the East Landfill shall meet the requirements of Section VII, Part D.2.d of these Specifications.
- (6) **Soil Cover:** Soil to be used for construction of the 6-inch thick Soil Cover layer of the Engineered Cap shall consist of the uppermost layers of fertile and friable soil that contains humus material. The organic content of the vegetative soil shall be not less than 2% and not more than 20% when tested in accordance with ASTM 2974. The soil shall meet a USDA Textural Classification of sandy clay loam, silty clay loam or silt loam and at least 40% by weight shall pass the No. 10 sieve. The maximum particle size of the material shall be two (2) inches. The vegetative soil shall be free of rocks, debris, stumps, roots or other material considered objectionable by the Owner's Representative.
- e. **Geomembrane Inspection and Testing:** No Material Specifications.
- f. **Vegetation:** Vegetative material shall meet the requirements of Section VII, Part D.4.e., of these Specifications.

- g. Fencing and Gates: Fencing and Gates to be used in selected areas of the East Landfill shall meet the requirements of Section 9-16.1 of the Washington Standard Specifications and Alcoa Engineering Standard 33.2601.7. Fencing shall be six (8) feet high. The fence opening shall be sixteen feet wide and shall consist of two 8-foot wide double swing gates. Fencing shall have three strands of barbed wire on top. Fencing fabric shall be green PVC coated, in lieu of aluminum or zinc coating.
- h. Monitoring Well Extension: - Materials to be used in extending wells shall meet the following requirements:
- (1) Pipe and Casing- Material for extending monitoring wells shall be of the same diameter, shape and material as the existing monitoring well. Riser pipe shall be PVC, with the same schedule or SDR as the existing riser pipe. Metal casing shall be of the diameter, wall thickness and metal type capable of being welded or bolted to existing casing. Pipe for protective posts shall be 4-inch diameter, Schedule 40 pipe, 30-inches long with a base plate of sufficient area to allow four bolts to be installed for securing the plate to the concrete pad.
  - (2) Cement – Cement for pads shall meet the requirements of ASTM C150, Standard Specification for Portland Cement, Type I or Type II.
  - (3) Fine Aggregate – Fine aggregate for pads shall meet the requirements of Section 9-03.1(2) of the Washington Standard Specifications.
  - (4) Coarse Aggregate – Coarse aggregate for pads shall meet the requirements of Section 9-03.1(3) of the Washington Standard Specifications.
  - (5) Reinforcement Fabric: Reinforcement fabric shall be “Fibermesh” as manufactured by Synthetic Industries, Inc. or and equivalent reinforcement fabric as approved by the Owner’s Representative.

## **6. PHASE VI - Additional Fill Outside Limits of East Landfill**

- a. Random Fill: Random Fill for areas outside the limits of the anchor trench platform of the East Landfill shall meet the requirements of Section VII, Part D.2.d of these Specifications.
- b. Vegetation: Refer to Section VII, Part D.4.e of these Specifications.

## **7. Borrow Area**

- a. Purchase/Transport Random Fill: The Random Fill shall meet the material requirements of Section VII, Part D.2.d of these Specifications.
  - b. Purchase/Transport Soil Cover: Soil Cover shall meet the material requirements of Section VII, Part 2.5.d (6) of these Specifications
- 8. Site Cleanup, Damage Repair and Maintenance of Revegetated Areas**: No material specification.
- 9. Final Project Inspections and Demobilization**: No material Specification
- 10. All Applicable Taxes**: No material Specification

## **VIII. GENERAL WORKMANSHIP SPECIFICATIONS AND STANDARDS**

### **A. STANDARDS**

All workmanship covered by these Specifications, and as briefly discussed in Part A of Section I of these Specifications, shall be performed in accordance with the referenced Standards, the following Alcoa Engineering Standards, the Washington Standard Specifications, as noted on the reference drawings and/or as specified in manufacturer's instructions, and/or as supplemented below.

<u>Alcoa Engineering Standard Number</u>	<u>Description</u>
33.121.8	Standard Specification for Cast-in-Place Concrete Workmanship
33.121.8.3	Standard Specification for Hot Weather Concreting
33.121.8.4	Standard Specification for Construction of Slabs-on-Grade
33.121.8.1	Standard Specification for Excavation and Backfill (1997 September)
33.2601.8	Specification for Steel Fence Workmanship
33.4001.8	Specification for Site Wastewater Disposal Piping Workmanship
33.3112.8	Groundwater Monitoring Wells Design, Workmanship, and Operation (1996 June)
33.192.8	Specification for Grouting Materials-Workmanship dated 1997 September.
33.213.8	Specification for Pre-Fabricated Metal Building Systems-Workmanship dated 1997 May.
33.252.8	Standard Specifications for Steel Doors and Frames-Workmanship dated 1998 July.
33.2121.8	Specification for Landscape Planting dated 1996 June
33.2131.8	Specification for Site Grading Operations And Workmanship dated 2003 March
33.3201.8	Specification for Site Water Distribution Systems-Workmanship dated 1997 December.

### **B. GENERAL**

1. Drainage and Road Maintenance: Positive drainage control within the North and North 2 Landfills is not required, and ponding may occur in these areas. Positive drainage control at the East Landfill is not required. Contractor shall maintain access roads and return them to a condition approved by Owner's Representative. Plant roads shall be kept clean and free of mud. Dust shall be controlled by the Contractor during construction through spray application of water from a water truck provided by the Contractor at the Owner's request. Non-potable water is available on-Site from fire hydrants that will be

identified by the Owner's Representative, in accordance with Section V, Part A.2.d. of these Specifications.

2. Changed Conditions. Should the Contractor encounter, during the progress of the Work, physical conditions at the Site that differ from those indicated on the Drawings or in these Specifications, or differ from those generally recognized as inherent in Work of this nature, the Contractor shall promptly notify the Owner's Representative of such conditions before those conditions are disturbed. The Owner's Representative will thereupon investigate the changed conditions and consult with the Owner before recommending changes and/or further Work. If changes are considered significant and are not covered in the scope of Work presented in these Specifications, the Contractor shall submit a Change Order to perform the Work.
3. Soft Soil Conditions. Soft/compressible soils or Unsuitable Materials present beneath areas where fill is to be located shall be brought to the attention of the Owner's Representative before fill placement begins. The Owner's Representative shall then proceed in accordance with Section VIII, Part B.2. of these Specifications. If soft soils are designated for removal, the Contractor shall backfill with materials approved by the Owner's Representative to the required grade before beginning construction in that area. Soft/compressible soils or Unsuitable Materials removed shall be disposed at a location designated by the Owner's Representative.

### C. EXISTING UTILITIES

1. Locating, Disconnecting and Protecting Utilities. The Contractor shall be responsible at all times for coordinating with the appropriate private and public utility companies in locating underground and overhead utility lines such as water, sewer, electric, gas, and telephone lines prior to the performance of Work. The Contractor shall locate and protect all utilities in or near the construction area, both above ground and underground, prior to construction, and shall conduct this operation in such a manner as to verify they will not be disturbed or endangered.

The Contractor shall verify that all power lines within the limits of the North and North 2 Landfill, the East Landfill, the Shoreline Area and the South Bank Area of Concern are de-energized and shall disconnect and remove de-energized electric power lines from power poles. The location of the power poles are shown on the Drawing A-046111-WW. The disconnection shall be performed safely and in accordance with applicable Electrical codes and Alcoa Engineering Standards. Water lines from pumping wells located within the limits of the North and North 2 Landfills shall be protected during the

performance of Work. The fire hydrant and the underground piping located within the limits of the North Landfill shall be removed. The Contractor shall be responsible for terminating the water supply at the source and for sealing pipe not designated for removal. The Contractor assumes full responsibility for any damage resulting to such utilities during construction.

The Owner or the Owner's Representative will assist the Contractor in completing this task if requested, but this assistance shall not eliminate the Contractor's responsibility. If the presence of underground utilities or other underground obstructions requires a modification of the proposed Work, the Owner's Representative will determine the necessary changes.

2. Cooperation with the Public Utilities and Others. Prior to commencing operations and/or during the course of construction, the Contractor shall contact all public and private utilities and others in regard to the exact location of existing overhead and below ground facilities. The Contractor shall make his own arrangements with all public utilities and others affected by the proposed construction in regard to making required adjustments, temporary connections and relocations, and/or permanent connections and relocations of present facilities and installation of new facilities. The Contractor shall be responsible for determining who shall carry out the Work, and the timing and location of Work. Any modification or adjustment to the present facilities of any public utilities or other within the limits of construction which increases the quality and/or quantity of service over and above that which exists prior to construction shall be at the expense and cost of the said public utilities or other affected parties.

No extra compensation shall be allowed to the Contractor on account of any loss, damage or delay caused to the Contractor, by or on account of such Work or by failure of any utility, or others, to perform the required Work at the proper time.

**D. SUPPLEMENTAL WORKMANSHIP SPECIFICATIONS**

1. Phase I - Site Preparation. Before commencing with Work, the Contractor shall prepare the Site for construction. Site preparation shall consist of equipment and trailer mobilization, access road and staging area construction, establishing construction layout controls, establishing erosion and sediment controls, the establishment of a decontamination area and the removal of existing fencing, as detailed herein. Areas where site preparation activities are to be implemented shall be located outside the limits of grading as indicated on the Drawings. Should the Contractor require additional area to establish facilities incidental to this Work, he shall notify the Owner's Representative of his needs. The Owner's Representative will review the request and recommend changes, if needed.

- a. Mobilization –After the Contractor has received a written notice to proceed from the Owner, the Contractor shall provide all of the necessary equipment, materials, labor and work to perform the Work outlined herein. These furnishings shall be staged at the location indicated on the Drawing A-046101-WW. Operators shall be trained and certified in the operation of vehicles and equipment and must demonstrate operating abilities that meet the approval of the Owner’s Representative. The Owner's Representative may perform routine inspections of equipment for compliance with applicable Alcoa Engineering Standards presented in Section V of this Specification.. Equipment required to perform clearing and grubbing and to construct (if needed) staging areas shall be mobilized first.

At least one Site trailer meeting the requirements of Section VII, Part D.1.a. of these Specifications shall be established at the Site, at the location shown on Drawing A-046101-WW. Electrical, water and other utility connections shall be performed in accordance with Section V, Part A.2. of these Specifications. The Contractor shall locate a roll-off box for disposal of trash, spent PPE and other ancillary materials, in accordance with Section V, Part A.2. of these Specifications.

All Work under this item shall be performed in a safe and professional manner.

- b. Staging Areas, Access Roads, Construction Entrances and Rail Crossings – The Contractor shall construct Contaminated Material Haul Roads, clean access roads, construction entrances and staging areas at the locations shown on Drawings A-046103-WW and A-046107-WW. After clearing and grubbing have been performed in accordance with these Specifications, filter fabric meeting the requirements of Section VII, Part D.1.b (2). shall be unrolled directly onto the ground surface where the aggregate is to be placed. A minimum 18-inch overlap shall be maintained at all fabric joints. Aggregate shall then be end dumped onto the fabric and spread in one loose lift 8-inches thick. Compaction shall take place by routing equipment over the stone until nonmovement of the stone is observed by the Owner’s Representative below compaction equipment during compaction operations. When completed, haul roads and access roads shall exhibit a cross section similar to that shown on Drawings A-046119-WW, A-046120-WW and A-046123-WW. The Contractor shall maintain these access roads as needed.

Grading to meet slope requirements for haul roads shall be performed in accordance with Alcoa Engineering Standard 33.2121.8. Excavation shall be performed in accordance with Alcoa Engineering Standard 33.121.8.1 and 18.19. Material generated during excavation and grading shall



be classified as Random Fill and used to adjust road grades, as shown on the Drawing A-046103-WW.

Rail crossings shall be constructed at the locations shown on Drawing A-046103-WW. The placement of aggregate around the rails shall not exceed the height of the rails. Slopes to access the rail crossing may be modified by the Contractor to accommodate equipment using the crossing or existing conditions. Work around the rail crossings shall be performed in accordance with the requirements of Section V, Part B.

c. Construction Layout and Surveys

- (1) General - The Contractor may secure the services of a surveyor to perform construction layout work or perform it himself. This work shall include, but not be limited to, establishing the limits of Waste Soil excavation, establishing the limits of the East Landfill construction, and establishing the limits of the shoreline rehabilitation. The Contractor's surveyor shall utilize a plant baseline indicated on Drawing A-046101-WW and established for the Owner by KPFF Consultants of Seattle, Washington in 1997.
- (2) Survey Monuments - The Contractor shall locate the Owner's survey monuments and shall establish additional bench marks necessary for proper layout of the Work. The Contractor shall make all calculations involved and shall furnish and place all layout stakes or markers. The Contractor shall exercise care in the preservation of monuments and shall have them re-established at his expense if they are damaged, lost, displaced, or removed.
- (3) Survey Stakes - The location of slope stakes for grading work shall be determined by a calculation method. Elevation control hubs with guard stakes shall be set, at a convenient distance outside the construction limits. The centerline station, distance from centerline, and elevation of the hub shall be recorded on each guard stake. The Contractor shall exercise care in the preservation of stakes and bench marks and shall have them reset at his expense if they are damaged, lost, displaced, or removed.

The Contractor shall be responsible for having stakeout work conform to the lines, grades, elevations, and dimensions called for on the Drawings. The Contractor shall be responsible for reporting any discrepancies to the Owner's Representative for clarification. Minor adjustments

- to suit field conditions are anticipated and it shall be the responsibility of the Owner's Representative to make decisions regarding adjustments.
- (4) Survey Cross Sections and Profiles - The Contractor shall survey cross sections and/or profiles in all areas of excavation and fill placement and shall survey plan areas as necessary to permit accurate determination of pay items quantities and to develop as-built drawings. Locations and spacing of cross sections and profiles shall be as approved or as directed by the Owner's Representative. The Contractor shall develop the necessary cross sections or profiles immediately before and after any excavation and fill placement is performed so that the end area method can be used to determine quantities for payment. When cross-sections do not provide a measurable quantity of Work performed, a plan survey shall be performed. As-built drawing information is discussed in Section VI, Part E of these Specifications.
- (5) Survey Records - The Contractor shall furnish a copy of survey field records (i.e., those surveys used to calculate quantities of materials) to the Owner's Representative for review and for the Owner's permanent file. These records shall be furnished as they are completed during the progress of Work. Any inspection or checking of the Contractor's layout by the Owner's Representative and acceptance of all or any part of it shall not relieve the Contractor of responsibility to secure the proper dimensions, grades, and elevations for the required Work.
- (6) Inspections and Checking of Work - It is not the intention to delay Work for checking of lines or grades; but, if necessary, construction activities will be suspended for such reasonable time as the Owner's Representative may require for this purpose. No special compensation shall be paid to the Contractor for Work delayed by checking lines and grades or by making other necessary inspection. The Contractor shall keep the Owner's Representative informed, a reasonable time in advance, of the times and places at which he intends to do Work in order that necessary checking or inspections can be made with minimum inconvenience to the Owner's Representative and delay to the Contractor.
- (7) Safety Fence - Safety fence shall be installed as per the manufacturer's recommendations around all Waste Soil excavations.

d. Erosion and Sediment Control

- (1) Jersey Barriers and Wattles on Shoreline: Jersey barriers along the shoreline shall be installed as shown in plan on Drawing A-046110-WW, in elevation on Drawing A-046112-WW. The angled posts shall be installed on 4-foot centers and extend a minimum of 3.5 feet below ground surface. The fabric shall be installed on the ground surface after installation of the barrier and secured with staples. Excess filter fabric shall be extended over the barrier and secured to the posts. If subsurface material prohibits the installation of staples, the filter fabric shall be buried at least 6-inches below the ground surface. Adjacent barriers shall be connected using metal plates inserted into slots on each longitudinal side of the barrier as shown in detail on Drawing A-046120-WW.

Wattles shall be installed on the upstream side of the jersey barrier as shown in detail on Drawing A-046120-WW, in accordance with the manufacturer's installation guidelines.

Jersey barriers shall be maintained in an erect position. Sediment shall be removed before the depth reaches 8-inches. Wattles shall be replaced if saturated with sediment or if damaged during sediment excavation. Additional requirements for jersey barrier maintenance are presented in the Erosion and Sediment Control Plan. If the jersey barrier is observed in a collapsed position, the sediment and other debris shall be removed and the barrier repaired or replaced. Standing water accumulating behind jersey barriers shall be pumped and managed in accordance with Part D.1.e(2), below.

- (2) Silt Fence Installation –The Contractor shall install erosion and sediment control appurtenances in accordance with these specifications and the Erosion and Sediment Control Plan for the Site. Silt Fence with wire mesh backing shall be erected at the locations and in accordance with the details shown on the Drawings immediately after clearing operations have been completed. Anchor posts shall be installed on 8-foot centers and the filter fabric and wire mesh attached to the posts on the upstream side. Wattles and rock shall be installed over silt fence placed on the ground surface, as shown on Drawing A-046120-WW.

Silt Fence shall be maintained in an erect position and cleaned as required to function efficiently. Additional requirements for silt fence maintenance are presented in the Erosion and Sediment Control Plan. If the silt fence bulges by more than 4 inches from sediment buildup, or is observed in a collapsed position due to a buildup of the sediment, the silt and debris shall be removed and the silt fence repaired or replaced.

- (3) East Drainage Swale: - The east drainage swale shall be constructed at the location shown on Drawing A-046110-WW. The swale shall begin at the base of the overflow outlet of the infiltration basin and end at the top of the precast concrete revetment along the shoreline. Material excavated to create the swale shall be classified as random fill and used as need at the Site. Upon completion, the swale shall exhibit the cross section shown in detail on Drawing A-046122-WW. Erosion control matting shall be installed in the wetted perimeter of the swale to the limits shown on the Drawing. Installation shall be performed in accordance with the manufacturer's installation guidelines.
- (4) Biodiffuser Trench: The leaching chamber shall be installed in plan as shown on Drawing A-046110-WW and in detail as shown on Drawing A-046122-WW. The manufacturer's Installation guide shall be referenced and followed for all aspects of chamber handling, storage and installation. The trench for the leaching chamber shall be excavated with vertical side slopes to the width and depth shown on the Drawings. Excavation shall be performed in accordance with Alcoa Engineering Standard 33.121.7. Material generated during trench excavation shall classified as random Fill and used as backfill. The backfill shall be placed in loose lifts 12-inches thick and lightly compacted. Compaction shall not crush, collapse or indent the leaching chamber. The leaching chamber shall be covered with a minimum of 18-inches of fill.
- (5) Infiltration Basin Construction: The infiltration basin shall be constructed at the location and to the lines and grades shown on Drawing A-046110-WW. Trees within the limit of the infiltration basin shall not be cut. Random fill meeting the requirements of Section VII, Part D.2.d of these Specifications shall be used to construct the berm for the overflow outlet structure. Construction shall be performed in accordance with Alcoa Engineering Standard 33.121.8.1.

Upon completion of the overflow outlet structure, riprap shall be installed to the limits as shown on Drawing A-046122-WW. Stone for loose riprap shall be placed by methods that will produce a compact uniform blanket of riprap protection having a reasonably smooth surface along the rip-water face. Riprap shall be placed to its full course thickness in one operation and in a manner to avoid displacing the underlying material. Placing of riprap material by end dumping on the slope or by other methods likely to cause segregation or damage to the slope

will not be permitted. Hand placing or rearranging of individual stones by mechanical equipment may be required to the extent necessary to secure the results specified.

e. Decontamination

- (1) Decontamination Areas: The Contractor shall construct temporary decontamination areas adjacent to areas where equipment or personnel decontamination is needed. Potential locations for decontamination areas are shown on Drawing A-046103-WW. The Contractor shall review his method of constructing the pad with the Owner's Representative before proceeding. The geomembrane shall be secured to the berm in a manner that prevents displacement during the movement of equipment over the geomembrane and during wind uplift when it is not being utilized. Decontamination liquids will be managed as discussed below.
- (2) Management of Decontamination Liquids. The Contractor shall provide an open tank(s) for managing the potentially contaminated liquids and solids generated as a result of equipment decontamination or other operations. Solids in the open tank or solids remaining in the decontamination areas as a result of decontamination shall be settled from liquids and placed as Waste Soils in the East Landfill, in accordance with these Specifications. Clear liquids shall be transferred from the open tank to a polytank. The location of the open tank and Polytank shall be determined by the Contractor and approved by the Owner's Representative. The cost of collecting samples, sample analysis, and transportation and disposal of the subject liquids will be the responsibility of the Contractor. The Contractor shall minimize to the extent possible, the generation of decontamination liquids.

f. Building/Wall Demolition and Pipe Plugging

- (1) Building Demolition: Prior to start of work, Contractor shall engage a competent person to conduct an engineering survey in accordance with the provisions of OSHA, 29 CFR 1926.850 Subpart T. The engineering survey shall be utilized to determine safe demolition procedures to be utilized on this project. Project safety is solely the responsibility of the Contractor

The Contractor shall demolish building structures and their components, including all roofs, walls, slabs, footings, and substructures. All footings, walls and substructures shall be removed to a depth two feet below existing grade. During demolition operations, the Contractor shall remove all Excavation Debris, which is objectionable material, wood, timber, metal, concrete

rubble and concrete slabs using self-selected methods. Excavation Debris shall be broken or cut into pieces no larger than 12-inches, (measured in any direction) and placed as fill at the Loadout Area shown on Drawings A-046103-WW and A-046111-WW, in accordance with these Specifications. Demolition material with recycle value, such as steel and other metal, shall be salvaged in accordance with applicable laws and regulations and recycled by the Contractor at a permitted off-Site location.

The Contractor shall maintain a record of all vehicles departing the site, the destination of vehicles and the quantity and type of material being transported. The Contractor shall be responsible for the preparation and submission of all documentation, including permits, manifests, bills of lading, weight tickets, and disposal site receipts. Copies of all documentation shall be submitted to the Owner's Representative to verify conformance to all applicable Federal, State, and local rules and regulations.

All Work shall be done in accordance with OSHA's Construction Standard. All workers shall be trained in the hazards in accordance with OSHA's Construction Standard. All painted surfaces shall be hydraulically sheared or unbolted. If burning is required, a hot work permit must be approved by Owner's Representative. Lead abatement work or burning of lead painted surfaces shall comply with all lead abatement regulations; including Air Monitoring, PPE, Decontamination Unit, Medical Surveillance, and Employee Training that is currently in effect.

The Contractor shall maintain daily field logs of site activities to verify that the required quality control activities have been performed. These logs shall include the work of subcontractors and suppliers, and shall be on an acceptable form that includes, at a minimum: subcontractor and their area of responsibility, work performed each day, test and/or control activities performed, and materials demolished.

If during demolition operations, visible dust emissions are observed by the Owner's Representative, the Contractor shall implement dust control measures, such as water spraying. Dust control shall be defined as a method effective in preventing visible fugitive dust from leaving the work area during construction.

- (2) Pipe Plugging: The Contractor shall install or construct the plug at the location shown on the Drawings. After the plug has been installed and approved by the Owner's Representative, the Contractor shall pump or gravity feed low-density cellular concrete into the pipe at the high

elevation end of the pipe. The Contractor shall use his own methods to convey the low-density cellular concrete to the plugged end of the pipe. Pipe filling shall be completed when the Contractor has installed in its final location within the pipe a volume of low-density cellular concrete greater than or equal to 95% of the volume of the pipe to be filled.

- g. Existing Fence Removal: The Contractor shall disassemble and remove chain-link-fabric, line posts and concrete, top rails and barbed wire surrounding the two production wells shown on Drawing A-046103-W and from areas where fence removal is needed to perform the Work outlined within these Specifications. Concrete below grade used to support line posts shall be classified as Excavation Debris and shall be removed and disposed at the East Landfill. Line posts, top rails and chain-link fabric shall be disposed or recycled by the Contractor at an off-Site location.
- h. Sprinkler System/Waterline: Two weeks before construction of the sprinkler system and waterline, the Contractor shall provide to the Owner's Representative a shop drawing indicating the layout of the system from the operations building to the end of the system. The drawings shall indicate the field location of pipe segments, pipe fittings and couplings, sprinkler heads, control valves and valve boxes. Water meters, backflow preventers, an emergency shut off valve and automated control systems shall be shown at proposed locations within the operations building. The shop drawings will be reviewed for completeness by the Owner's Representative.

Trenches shall be excavated at the approximate locations shown on Drawing A-046113-WW, in accordance with Alcoa Engineering Standard 18.19. The minimum depth of the trench shall be 18-inches; trench depth shall be adjusted as needed to establish an even grade for support of pipes.

Main pipe segments, pipe laterals and sprinkler head assemblies shall be installed in accordance with the Manufacturer's Installation guide for the Sprinkler System and Alcoa Engineering Standard 33.3201.8. Sprinkler heads shall be attached to laterals or main lines using swing joints, as shown in detail on Drawing A-046123-WW. Pipe and fittings for swing joints shall be Schedule 80.

Valve boxes shall be installed so that the hinged cover is flush with the ground surface before vegetation is established. Seal the annular space between the pipe openings and the main pipe segments with neoprene and caulk to minimize infiltration of soil and water. When installed the valve box shall meet the requirements shown in detail on Drawing A-046122-WW.

- i. Operations/Storage Building: The Operations/Storage Building shall be constructed at the approximate location shown on Drawing A-046113-WW. The manufacturer's Installation Guide for the pre-engineered building and Alcoa Engineering Standard 33.213.8 shall be referenced and followed for all aspects of building setup and construction. Construction of the slab-on grade for the operations/storage building shall be performed in accordance with Alcoa Engineering Standards 33.121.8, 33.121.8.3 and 33.121.8.4. The slab shall be constructed to the dimensions shown on Drawing. A-046123-WW. Material generated by the excavation for the concrete slab shall be classified as Random Fill and used at other locations of the Site as needed.

Upon completion of building construction, the contractor shall install the necessary fuse box and make the necessary connections to the nearest electrical utility pole to obtain residential power for general lighting, emergency lighting, electrical outlets and the control panel for the sprinkler system. The lighting, switches, outlets and control panel shall be installed by certified electricians in accordance with the National Electrical Code (NEC) and applicable local and state electrical codes. Lights, switches and outlets shall be attached to the wall framing and not to the wall sheeting. Light shall be installed as high as possible to the eaves. Attachment of appurtenances to any portion of the roof shall be prohibited. Extra wall bracing shall be added as needed. Sprinkler control panels shall be attached to the framing opposite of the door, at a height that allows for ease of operation. Extra wall bracing to support the panels shall be added as needed.

In conjunction with electrical work, the contractor shall make the connection between the city of Vancouver water line and the mainline for the sprinkler system. The connections shall be made by certified plumbers in accordance with the National Plumbing Code (NEC) and applicable local and state codes. The plumber shall provide the support needed to facilitate installation of the piping, water meter, backflow preventer and hose bib. Support shall extend from the wall or from the floor; installation of these appurtenances shall occur in the rear one-half of the pre-engineered building. Quick-release couplings/connections shall be installed between appurtenances to allow for ease of maintenance or replacement, if necessary. The double locking door shall be located on the west side of the building and shall swing inward, as shown on Drawing A-046122-WW. Installation of the door and hardware shall be performed in accordance with Alcoa Engineering Standard 33.252.8.

Bare root shrubs meeting the material requirements of Section VII, Part D.3.e of this Specification shall be planted around the perimeter of the pre-engineered building. Planting shall be performed in accordance with Part D.3.e, below and with Alcoa Engineering Standard 33.2121.8, as applicable.



## 2. Phase II - South Bank Area of Concern

- a. Clearing and Grubbing: Work shall begin with the clearing of the area designated for excavation of Waste Soils. Construction stakes establishing the limits of clearing and excavation shall be located by the Contractor based on Drawings A-046107-WW and A-046108-WW. Clearing shall include tree removal and brush removal.

An additional area around the staked Excavation Area shall be cleared, as illustrated on the Drawings, to permit the Owner's Representative to screen the area for the presence of additional Waste Soils. Should Waste Soils be discovered beyond the limits of the staked Excavation Area as shown on the Drawings, the Owner's Representative will delineate the new area. Excavation of the Waste Soils shall be performed in accordance with these Specifications.

During clearing operations, the Contractor shall cut all trees at a point no more than three inches above the existing ground surface within the limits shown on the Drawings. The cut trees shall be temporarily stockpiled as directed by the Owner's Representative. During clearing operations, the Contractor shall remove all Excavation Debris, which is objectionable material, rubbish, debris, stumps, brush, roots, rotten wood, concrete rubble, concrete slabs, wood utility poles and any other vegetation from the limits of clearing as indicated on the Drawings using self-selected methods. Excavation Debris shall be broken or cut into pieces no larger than 12-inches, (measured in any direction) and placed as fill at the East Landfill, in accordance with these Specifications. The Contractor shall utilize the Contaminated Material Haul Road to haul the subject material to the East Landfill. If during clearing operations, visible dust emissions are observed by the Owner's Representative, the Contractor shall implement dust control measures, such as water spraying. Dust control shall be defined as a method effective in preventing visible fugitive dust from leaving the Excavation Area during construction. The Contractor shall not disturb any areas other than those designated on the Drawings. No burning of cleared material or any other material (e.g., chipped brush) is allowed.

- b. Waste Soil Excavation and Handling: The Contractor shall excavate the Waste Soils to the horizontal and vertical limits shown on Drawing A-046107-WW. The limits indicated are based upon analytical results presented in reports from previous investigations and referenced in Section I, Part B. Excavation shall be performed in accordance with Alcoa Engineering Standard 33.121.8.1 and 18.19. Vegetation on the ground surface and within the limits of excavation shall be considered Waste Soils. Waste Soils shall be excavated in 12-inch cuts, unless the Owner's Representative

directs thicker cuts. Excavation shall terminate when Confirmation Sampling indicates that all Waste Soil has been removed, or groundwater has been encountered. If Confirmation Sampling indicates the presence of Waste Soils, the Owner's Representative will establish a new excavation elevation and the Contractor shall excavate to that elevation.

Excavation of PCB Wastes shall be performed before excavation of Waste Soils. Excavation equipment and trucks shall not be permitted within the limits of the PCB Waste Excavation Area. PCB Wastes shall be placed in the roll-off boxes meeting the requirements of Section VII, Part B.3. The location of the PCB roll-off boxes shall be established by the Contractor and approved by the Owner's Representative to expedite his excavation activities. The Contractor shall be responsible for moving PCB roll-off boxes from the drop/pick-up area to the excavation area and for the decontamination of the roll-off box after they have been filled. Transportation and disposal costs of PCB Wastes will be paid for by the Owner. The Owner's Representative will perform Confirmation Sampling in accordance with these Specifications to guide the Contractor in the removal of PCB Wastes.

Steel, wire, Excavation Debris or vegetation encountered during excavation of PCB Wastes at the South Bank Area of Concern shall be classified and disposed as PCB Wastes. Excavation of Waste Soils shall not begin until Confirmation Sampling has verified removal of PCB Wastes and equipment has been decontaminated in accordance with Section VIII, Part D.1.e.

Waste Soil excavation shall be performed using a front-end loader or a hydraulic excavator. Excavation equipment and trucks shall be permitted within the limits of the subject Excavation Area, but shall avoid areas where Waste Soil excavation to the elevations shown on the Drawings has been completed. Excavation equipment shall load trucks on areas where Waste Soils have not yet been excavated. The Contractor shall utilize this method to prevent previously excavated, potentially clean areas from becoming contaminated due to equipment crossing or accidental spills from trucks.

After the trucks have been loaded, the Waste Soils shall be covered with a tarp secured to the truck. The trucks shall then haul the Waste Soils to the East Landfill. The trucks shall utilize the Contaminated Material Haul Road constructed between the subject Excavation Area and the East Landfill to transport Waste Soils. The number of trucks utilized shall be determined by the Contractor, based on his excavation loading time, his truck round trip times and standby time he wishes to accrue. After the Waste Soils have been dumped at the East Landfill, the truck shall return

to the subject Excavation Area using the Contaminated Material Haul Road. Placement of Waste Soils at the East Landfill is detailed in Section VIII, Part D.5.c. and is work associated with Phase V.

The Owner's Representative may delay excavation activities in a specific area for a period of one week to allow for collection and analysis of confirmation samples. If necessary, the Contractor shall mobilize his equipment to excavate Waste Soils at another Excavation Area so as not to delay Work. Excavation equipment shall be decontaminated prior to leaving the subject Excavation Area in accordance with these specifications.

After results of confirmation sampling have confirmed that Waste Soils have been removed from the subject Excavation Area, the Contractor's surveyor shall generate a topographic map of excavation grades, from which the actual volume of Waste Soils removed from the subject Excavation Area can be determined. After surveying, backfill of the subject Excavation Area shall be performed.

The Contractor **shall not** begin construction of the East Landfill using Waste Soils from the South Bank. Waste Soils from the South Bank shall be stockpiled at the north end of the East Landfill at a location designated by the Owner's Representative and temporarily covered with 10-mil thick plastic sheeting, secured to prevent movement from wind. Construction of the East Landfill shall commence with Waste Soils excavated from the North or North 2 Landfill in accordance with Section VIII, Part D.4.b. of these Specifications, after construction of the Anchor Trench Platform is performed in accordance with Section VIII, Part D.5.b. of these Specifications.

- c. Confirmation Sampling: In conjunction with the excavation of Waste Soils, the Owner's Representative will implement a Confirmation Sampling Program. This sampling program, which consists of field screening techniques and the collection and subsequent laboratory analysis of soil samples from the subject Excavation Area, will be conducted to guide the horizontal and vertical limits of excavation for the purpose of confirming the removal of Waste Soils or PCB Wastes from the subject Excavation Area. During excavation, field screening will be conducted to verify the elevations of excavation described in the CQAP presented in Appendix C and to provide qualitative data on PCB and PAH content in soil. The point at which sample collection is to commence will be determined by the Owner's Representative, based on the completed excavation limits presented in the Drawings and on the results of field screening conducted by the Owner's Representative. The detailed Confirmation Sampling Program is presented in Section VI, Part B.

d. Random Fill Installation:

- (1) General: Upon completion of verification/confirmation sampling, the South Bank Area of Concern shall be backfilled to the grades shown on Drawing A-046108-WW. Random Fill meeting the requirements of Section VII, Part D.2.d of these Specifications shall be used in construction. Placement of fill shall begin at locations of lowest elevation. Fill shall be spread in uniform horizontal layers 8-inches thick, measured when loose, across the entire width or length of the area to be filled, in accordance with Alcoa Engineering Standard 33.2121.8. Each layer, for its full width shall be compacted to not less than 95% of the maximum Standard Proctor Density, as determined by ASTM D698 in accordance with Alcoa Engineering Standard 33.3232.8.
- (3) Compaction Testing: The Owner's Representative will be responsible for compaction testing. The Contractor shall control moisture content during compaction to no more than two percent above or below the optimum moisture content. The Contractor shall utilize water spraying to increase moisture contents or discing or harrowing to decrease moisture content, as needed. In-place densities and moisture contents will be performed by the Owner's Representative once for every 1,000 cubic yards of soil placed, in accordance with ASTM D2922 and D3017 respectively. If the densities achieved as determined by the field density tests do not meet the design parameters, modifications to the compaction or spreading procedures will be requested by the Owner's Representative.

### 3. Phase III – Shoreline Rehabilitation

- a. Clearing: The Contractor shall cut all trees at a point no more than three inches above the existing ground surface within the limits shown on the Drawing A-046111-WW. The cut trees shall be temporarily stockpiled at a location directed by the Owner's Representative. Excavation Debris and dust shall be managed in accordance with Section VIII, Part D.2.a. of these Specifications, except that the contaminated material haul road shall not be used.
- b. Grading: - Grading shall be performed by the Contractor to meet the slopes and elevations needed for installation of the concrete shoreline revetment. The approximate limits of grading are shown on the Drawing A-046110-WW. Grading shall be performed in accordance with Alcoa Engineering Standard 33.2121.8. The material generated by grading shall be classified as Random Fill and shall include soil, rocks, refractory brick, concrete and inorganic debris. Steel or wire encountered during the removal of Random Fill shall be cut, removed and stockpiled at a location designated by the Owner's Representative. Cutting of wire shall not be performed using manual labor. Fill shall be

placed in loose lifts approximately 12-inches thick and compacted using equipment best suited for the various unclassified material encountered. Compaction shall be performed until non-movement of the unclassified material is observed beneath compaction equipment during compaction operations. The approximate location where Random Fill is to be spread and compacted is shown on Drawing A-046110-WW. Organic material shall be removed from the limits of shoreline rehabilitation and staged at the East Landfill, at a location designated by the Owner's Representative.

Following grading, the existing ground surface shall be proofrolled to the extent possible until non-movement of the existing ground surface is observed by the Owner's Representative below the compaction equipment during compaction operations. Soft or compressible soils encountered during proofrolling shall be handled in accordance with Section VIII, Part B.3. of these Specifications.

c. Shoreline Fill Construction:

(1) General - Upon completion of grading activities, the Contractor shall construct the shoreline embankment to the lines, grades and elevations shown on Drawing A-046110-WW. The Contractor shall use the existing clean gravel access road to transport the Random Fill from the off-site borrow source to the crest of the embankment shoreline. Specified lifts of Random Fill shall be keyed into the sideslope of the existing material of the shoreline embankment, as shown on Drawings A-046113-WW and A-046114-WW.

Organic Material (compacted fill/compost mix) shall be spread and compacted to the lines, grades and elevations shown on Drawing A-046113-WW and as discussed below.

Placement and compaction of Random Fill and Organic Material shall be temporarily suspended at elevation 18.0 ft. MSL to facilitate installation of geotextile and the first row of concrete revetment, as shown in plan on Drawing A-046111-WW, in section on Drawing A-046113 and as discussed below. The horizontal construction bench created by the Random Fill shall be at least eight (8) feet wide to accommodate equipment needed to install concrete revetment. Placement of Random Fill shall proceed after installation of the first row of concrete revetment is completed or the Owner's Representative determines that the continued Random Fill placement above elevation 18.0 ft. MSL will not interfere with concrete revetment installation.

(2) Organic Material Placement: Organic Material meeting the requirements of Section VII, Part D.3.c. of these Specifications shall be used in construction. Placement of Organic Material shall begin at locations of lowest elevation. Organic material shall be spread in uniform horizontal layers 8-inches thick, measured when loose, across the entire width or length of the area to be filled, in accordance with Alcoa Engineering Standard 33.2121.8. Each layer, for its full width shall be compacted to not less than 95% of the maximum Standard Proctor Density, as determined by ASTM D698 in accordance with Alcoa Engineering Standard 33.2121.8.

(3) Compaction Testing: The Owner's Representative will be responsible for compaction testing. The Contractor shall control moisture content during compaction to no more than two percent above or below the optimum moisture content. The Contractor shall utilize water spraying to increase moisture contents or discing or harrowing to decrease moisture content, as needed. In-place densities and moisture contents will be performed by the Owner's Representative once for every 1,000 cubic yards of soil placed, in accordance with ASTM D2922 and D3017 respectively. If the densities achieved as determined by the field density tests do not meet the design parameters, modifications to the compaction or spreading procedures will be requested by the Owner's Representative.

d. Concrete Revetment Installation:

(1) Filter Fabric: - Upon completion of fill placement activities, geotextile filter fabric meeting the requirements of Section VII, Part D.3.d. shall be installed over the Random Fill and Organic Material. The geotextile panels shall be unrolled as smoothly as possible on the prepared ground surface in a direction parallel to the direction of slope. No wrinkles or folds shall be present. The geotextile panels shall extend from the horizontal construction bench at elevation 18.0 ft. MSL to the water's edge or elevation 4.0 ft. MSL, whichever occurs first, and then from the top of the embankment at elevation 30.0 ft. MSL to the construction bench at elevation 18.0 ft. MSL. Geotextile shall cover the construction bench, where applicable. No seams perpendicular to the direction of slope shall be present. Adjacent rolls of geotextile installed parallel to the direction of slope shall be overlapped a minimum of 18-inches. Care shall be taken to install the geotextile in intimate contact with the soil, so that no void spaces between the soil and the geotextile. A damaged section of geotextile, as observed by the Owner's Representative, shall result in the removal of the entire panel of geotextile. The installed geotextile shall meet the approval of the Owner's Representative.

- (2) Revetment Installation:. The following presents site-specific installation requirements. Concrete Revetment panels will be delivered to the Site prior to installation. The Contractor shall unload the panels and store them at the contractor's material and equipment staging area, located north of the North 2 Landfill, shown on Drawing A-046101-WW. It shall be the responsibility of the Contractor to transport the panels from the staging area to the shoreline for installation. The Contractor shall obtain the spreader bars from the Revetment manufacturer for moving the concrete panels.

Concrete Revetment mats shall be oriented and installed to the lines, grades and over the area shown on Drawing A-046111-WW. Two rows of mat shall be installed, the rows shall be parallel to the water's edge. The row of concrete revetment closest to the water's edge shall be completely installed before beginning installation of the second row at the higher elevation. The bench at elevation 18.0 ft. MSL, created during construction of the embankment, shall be used by the Contractor to stage his equipment and to install the row of concrete revetment panels closest to the water's edge. The manufacturer's installation guide, which includes complete written instructions for the storage, handling, installation, connections and anchorage shall be referenced and followed. The Contractor shall provide a copy of this installation guide to the Owner's Representative.

The mats shall be installed beginning at the upstream end of the Site and at the water's edge. The mats shall be installed with their longitudinal edge (32 to 36 feet long) parallel to the direction of slope. The first upstream mat shall be installed in an anchor trench constructed parallel to the direction of slope, as shown on Drawing A-046111-WW and A-046120-WW. Adjacent mats shall be installed, working downstream, with longitudinal edges butted in accordance with the installation guide. No connection of longitudinal edges of the mat shall be required.

Transverse (short) edges of the mat (8 feet wide) shall extend up the embankment slope and at least five (5) feet across a horizontal bench, as shown on Drawings A-046111-WW and A-046113-WW. On the horizontal bench, the transverse edge of the mat shall be secured against movement using screw anchors. Three anchor screws shall be secured to polyester cable loops extending from the transverse edge of each mat. Methods for attaching anchor screws to polyester cables of the mat are shown on the Drawings. The manufacturer's installation guide, which includes complete written instructions for the handling, installation and activation of the

screw anchor, shall be referenced and followed. One anchor screw shall be installed at the base of the three most upstream mats, near the water's edge, to minimize the potential for uplift from wave action. The final downstream mat shall be installed in an anchor trench excavated parallel to the direction of slope, as shown on the Drawings.

The Contractor shall conduct a field test using the screw anchors selected to verify the pull-out force required in this specification. The field test shall be conducted in soil similar to the soil into which the screw anchors are to be installed and using the equipment and procedures selected for installation. The Owner's Representative will be present during the field test.

Upon complete installation of the first row of mat, and the complete placement and compaction of the Random Fill to meet embankment contours shown on Drawing A-046113-WW, construction of the second row of mat shall commence. Installation of mats shall be performed as described above, including installation of geotextile and screw anchors. Mat installation shall terminate at elevation 30.0 ft. MSL, as shown on the Drawings.

(e) Planting and Vegetation:

- (1) Delivery, Storage and Handling: All plants shall be furnished in unopened manufacturer's standard containers bearing original labels showing quantity, analysis and name of manufacturer. The plants shall be protected from sun, weather or other conditions that would damage or impair their effectiveness. All plant material shall be delivered with tags or labels identifying species and variety (as applicable). Incorrect species shall be removed from the site immediately. Deliveries of live stakes and bare root shrub shall be scheduled so that the plants are installed no more than two days after they are delivered to the Site. Planting shall be performed between November 1 and March 1. Bare root stock shall be kept in moist sawdust in shaded areas until installation. Live stakes shall be kept saturated in water until installation. All other plants should be held on-site before planting for an absolute minimum time period. Water plants daily prior to installation.
- (2) Surface Preparation: The surface to be planted shall be prepared. All debris and unneeded materials shall be removed. The open spaces between the concrete revetment blocks shall be filled with Organic Material. The Contractor shall perform the necessary survey/layout work to establish the proper spacing for each of the plant species. Wood stakes shall be used to establish bare root plant locations or lines of bare root planting. The Contractor shall use the lesser value



when comparing actual measured field spacing of bare root plants and proposed spacing of bare root plants. Live stakes may be staked out by boundary rather than individual plants. Planting shall not begin until satisfactory conditions are attained.

- (3) Live Stake Planting: After concrete revetment and Organic Material have been installed and approved by the Owner's Representative, the Contractor shall install live stakes. Openings within the filter fabric beneath the concrete revetment shall be made by cross-cutting a three-inch diameter 'X' with a knife. An iron bar or rod with a diameter equal to the live stake shall be used to create a pilot hole of sufficient depth in the center of the opening of the concrete block. The hole shall be perpendicular to the slope. The live stakes shall be driven into the hole with a rubber mallet, with the angled bottom end in the ground and at least 2-5 emerging buds exposed at the top end. At least 80% of the live stake shall be installed beneath the ground surface. Care shall be taken to protect the live stakes from damage such as splitting, bark peeling, and bud breakage during installation. After live stake installation, the soil shall be tamped to create contact between live stake and soil. Installation is shown in detail on Drawing A-046121-WW.
  
- (4) Bare Root Shrub Planting: After concrete revetment and Organic Material have been installed and approved by the Owner's Representative, the Contractor shall install bare root shrubs. Openings within the filter fabric beneath the concrete revetment shall be made by cross-cutting a three-inch diameter 'X' with a knife. A trowel or small narrow shovel shall be used to dig a hole of sufficient depth and width to accommodate the roots of the shrub. The shrub shall be planted with the root crown (the point where the roots and stems meet) at finished grade (the top of the concrete revetment). After bare root shrub installation, the Contractor shall backfill the hole with Organic Material and tamp the soil to create contact between live stake and soil. Bare root shrubs shall be watered after planting and adjusted to proper grade if settling occurs. Installation is shown in detail on Drawing A-046-121-WW.
  
- (5) Fertilizer for Bare Root Shrubs: Prior to completing the backfill of the shrub roots, the Contractor shall place Bio Paks equidistant around the rootball of the shrub. The number of Bio Paks shall be as specified by the manufacturer's installation guidelines. The Bio Paks shall be installed not less than 1" and not more than 4" below the finished grade and approximately 2" from root tips. The Owner's Representative will be present when Bio Paks are installed.

- (6) Mulching: After shrubs have been planted and approved by the Owner's Representative and the Organic Material tamped, the Contractor shall apply mulch to the ground surface beneath the shrubs to the depths shown on the Drawings. The thickness of mulch shall approach zero near the trunk of the shrub.
- (7) Maintenance and Warranty: Acceptance of sample plants does not constitute acceptance of all plants. Final acceptance of plants shall occur at Owner acceptance of the completed project.
- a. Plant Materials: 70% of Live Stakes installed and 80% of Bare Root Shrubs installed shall be warranted to be healthy and thriving based on the number of plants installed at final acceptance:
  - b. Remove and replace immediately during Guarantee Period: Dead, diseased, dying, broken, or missing plant materials (except as noted below). Use specified plant and plant as specified; guarantee until acceptable, active, healthy growth is evident.
  - c. Contractor's Responsibility: During Guarantee Period, the contractor shall not be held responsible for replacing plants destroyed or damaged by vandalism, accidents caused by vehicle (other than that of the contractor), or Acts of God, provided that the contractor has exercised due care to protect the work.
  - d. When required replacement time falls during non-planting season, the contractor may request Owner's permission to defer planting until proper season. If granted, immediately remove dead plants, including roots, from site.
  - e. Backfill pits properly with topsoil mix. Finish grade and leave in acceptable condition until proper planting season occurs. Replace with plants of same species and size as those originally planted. Plant as originally specified.

The maintenance period shall continue from one year after final acceptance. At a minimum, maintenance shall include: watering, weed and pest control, and temporary barriers as required to ensure healthy, thriving plant growth.

#### **4. Phase IV – Excavation of North and North 2 Landfills**

- a. Clearing: Clearing at the North and North 2 Landfill and in areas designated for construction of the East Landfill Anchor Trench Platform/Waste Soil Embankment shall be performed in accordance

with Section VIII, Part D.2.a. of these Specifications.

- b. Waste Soil Excavation and Handling: Waste Soil Excavation and Handling at the North and North 2 Landfill shall be performed in accordance with Section VIII, Part D.2.b. of these Specifications
- c. Confirmation Sampling: Confirmation sampling at the North and North 2 Landfill shall be performed in accordance with Section VIII, Part D.2.c. of these Specifications
- d. Grading of North and North 2 Landfill: After a topographic survey of the North and North 2 Excavation Areas has been completed, the Contractor shall grade the North and North 2 Landfill as shown on Drawing A-046106-WW. Graded Material meeting the requirements of Section VII, Part D.4.d. of these Specifications shall be placed and compacted in accordance with Section VIII, Part D.2.d.(2) of these Specifications. Upon completion of backfill, the Contractor's surveyor shall generate a topographic map of final graded elevations, from which the actual volume of grading can be determined. After surveying, vegetation of the ground surface shall be performed. Compaction testing will be performed by the Owner's Representative in accordance with Section VIII, Part D.2.d.(3) of these Specifications.
- e. Revegetation: After backfill of the North and North 2 Landfill, seeding shall be performed. The seed selected shall be native to the area and be sown in sufficient quantity to promote an adequate stand of grass. The method of sowing shall be selected by the Contractor and performed in accordance with applicable specifications for the State of Washington. However, hydroseeding, which incorporates seed, mulch and fertilizer in one or two applications is the preferred method. The Contractor shall, with the approval of the Owner's Representative, perform temporary seeding operations in order to maintain finished graded areas until the optimum time for performing permanent seeding.

Due to the unknown quality of the surface material to be vegetated, the Contractor shall obtain five soil samples from across the subject Site. The samples shall be composited and analyzed at the local Soil Conservation Service (SCS) office, or their selected laboratory prior seeding to verify the minimum requirements of lime and fertilizer as set forth in these Specifications.

- (1) Preparation - Unless otherwise directed by the Owner's Representative, all areas designated for seeding shall be loosened by discing, harrowing, or other approved methods to a depth of 3 inches prior to seeding.

- (2) Fertilizing and Liming - Fertilizer and agricultural limestone shall be spread in accordance with Section 8-01.3(4)B and 8-01.3(4)C of the Washington Standard Specifications. Fertilizer shall be applied at a rate of 1000 pounds per acre and limestone shall be applied at a rate of 2000 pounds per acre.
- (3) Seeding and Mulching - Seeding and mulching materials shall be spread in accordance with Section 8-01.3(4)A and 8-01.3(5) of the Washington Standard Specifications. Seed shall be applied at a rate of 150 pounds per acre and mulch shall be applied at a rate of two tons (dry weight) per acre.
- (4) Maintenance and Repairs - The Contractor shall during construction and prior to acceptance, properly care for all areas mulched to establish growth of the seeded areas. Mulch that becomes displaced shall be reapplied at once, together with any necessary reliming, refertilization, or reseeded, all at no expense to the Owner.

The Contractor shall guarantee an adequate Soil Cover over 80% of all areas vegetated twelve months after initial placement in accordance with these Specifications. A 10% retainage will be withheld from the Contractor's invoices. If the Owner's Representative determines after the one-year inspection that the stand of vegetation is inadequate, the Contractor shall overseed and fertilize using half of the rates originally applied. If the stand of vegetation is over 60% damaged, the Contractor shall re-establish the vegetation following original lime, fertilizer, seedbed preparation and seeding recommendations outlined herein. This cost to overseed or to re-establish vegetation shall not be passed on to the Owner.

## 5. Phase V – Construction of East Landfill Engineered Cap

- a. Clearing: The Contractor shall cut all trees at a point no more than three inches above the existing ground surface within the limits shown on the Drawing A-046115-WW. The cut trees shall be temporarily stockpiled at a location directed by the Owner's Representative. Excavation Debris and dust shall be managed in accordance with Section VIII, Part D.2.a., above except that the contaminated material haul road shall not be used.
- b. Anchor Trench Platform/Embankment:
- (1) Surface Preparation: After clearing and grubbing, the Contractor shall proofroll the ground surface. Proofrolling shall be performed using equipment suitable for the topography of the

area and recommended for the type surface soils being compacted. Compaction shall be performed until non-movement of the ground surface is observed by the Owner's Representative beneath compaction equipment during compaction operations.

- (2) Anchor Trench Platform/Waste Soil Embankment: The Contractor shall construct the Anchor Trench Platform/Waste Soil Embankment to the lines, grades and elevations shown on Drawing A-046114-WW. The Contractor shall use the existing clean gravel access road to transport the Random Fill from the off-site borrow source to the perimeter of the East Landfill. Random Fill shall be placed and compacted in accordance with Section VIII, Part D.3.c. of these Specifications.

Compaction testing will be performed by the Owner's Representative in accordance with Section VIII, Part D.3.c. of these Specifications.

- (3) Grades: Slope lines shall generally conform to the lines and grades shown on Drawing A-046115-WW. Where not otherwise indicated, site areas shall be given uniform slopes between points for which finished grades are shown, or between such points and existing established grades. The slopes shall be neatly trimmed, free from hollows or protrusions. Vertical curves or roundings shall be provided at the top and bottom of slopes.

- c. Waste Soil Placement: Waste Soils from the North and North 2 Landfills and previously stockpiled Waste Soils from the South Bank shall be used to construct the subgrade of the East Landfill. Trucks transporting Waste Soils from the North and North 2 Landfills shall use the Contaminated Material Haul Road to access the East Landfill and dump their loads as near as possible to areas where placement and compaction shall occur. The Contractor shall minimize the potential for the ground surface of the Anchor Trench Platform/Waste Soil Embankment to become contaminated during transportation of Waste Soils to the East Landfill. The Contractor shall be permitted to maintain an at-grade opening in the Anchor Trench Platform/Waste Soil Embankment to permit trucks to enter the East Landfill to dump Waste Soils. Waste Soil placement shall begin along the North boundary of the Anchor Trench Platform/Waste Soil Embankment. Positive drainage of the ground surface of Waste Soils at the East Landfill shall be maintained to the south for as long a period as possible to meet stormwater requirements during construction. Any stormwater generated during placement of Waste Soils at the East Landfill shall be collected at low elevation areas along the south boundary of the Anchor Trench Platform/Waste Soil Embankment and handled in accordance with Section VIII, Part D.1.e. of these Specifications.

Waste Soils shall be spread in uniform horizontal layers 8-inches thick, measured when loose, across the entire width or length of the area to be filled, in accordance with Alcoa Engineering Standard 33.2121.8. Each layer, for its full width shall be compacted to not less than 95% of the maximum Standard Proctor Density, as determined by ASTM D698 in accordance with Alcoa Engineering Standard 33.2121.8.

After all Waste Soils from the South Bank and the North and North 2 Landfills have been transported to the East Landfill, the Contractor shall excavate and remove the Contaminated Material Haul Road. The gravel and the filter fabric shall be classified as Waste Soil and disposed at the East Landfill in accordance with Section VIII, Part D.4.c. of these Specifications. Confirmation Sampling of the existing ground surface will be performed by the Owner's Representative at 100 foot intervals along the former centerline of the haul road to check for the presence of Waste Soils. Procedures for analysis and decision making of results is discussed in Section VI, Part B. Upon completion of Waste Soil placement at the East Landfill, the ground surface shall exhibit grades and elevations similar to the grades and elevations shown on Drawing A-046116-WW.

Compaction shall be performed using equipment suitable for that purpose or using a dozer with sufficient ground pressure. Precompaction of Waste Soils by routing loaded trucks over the material shall be permitted. Excavation Debris shall be incorporated into specific lifts of Waste Soils and compacted until nonmovement is observed beneath compaction equipment during compaction operations.

Compaction Testing will be performed by the Owner's Representative in accordance with Section VIII, Part D.3.c. of these Specifications.

During placement of Waste Soils at the East Landfill, the Contractor shall use the appropriate measures necessary to reduce dust emissions during transportation, dumping, spreading and compaction. These measures may consist of tarping the trucks, wind fencing or wetting or spraying of the Waste Soils. As wetting may also aid in the compaction of the material, it is the preferred method. A location where water can be obtained by the Contractor to perform this activity is discussed in Section V, Part A.2. of these Specifications.

Upon completion of Waste Soil placement at the East Landfill, the Contractor's surveyor shall generate a topographic map of final Waste Soil elevations, from which the actual volume of Waste Soil used as backfill can be determined.

d. Engineered Cap Construction

(1) Geomembrane and GCL Panel Layout: At least two weeks prior to GCL installation, the Contractor shall submit to the Owner's Representative a geomembrane panel and GCL panel placement drawing. This drawing shall present the orientation of all of the geomembrane sheets and GCL sheets and the type and location of welding to be performed at each geomembrane seam. To the extent possible, overlaps of geomembrane sheets and GCL sheets shall not occur within the anchor trenches. If overlaps of geomembrane sheets or GCL sheets occurs in an anchor trench, the overlap shall be perpendicular to the centerline of the anchor trench, or no more than 20° from perpendicular. GCL installation shall not proceed until the Owner's Representative has reviewed the panel placement drawing.

(2) Surface Preparation for Geosynthetics: The existing ground surface on which the GCL is to be placed shall be prepared. All rocks, stones, sticks, roots, sharp objects, or debris of any kind shall be removed. No sudden, sharp or abrupt changes or break in grade and no standing water or excessive moisture shall be allowed. The final surface shall be smooth and firm, and shall meet the compaction requirements stated in Section VIII, Part D.5.b. of these Specifications. Slopes meeting those indicated on Drawing A-046116-WW shall be verified in accordance with Section VIII, Part D.1.c. of the Specifications. Adjustment to slopes shall be performed under the direction of the Owner's Representative, using Random Fill material meeting the requirements of Section VII, Part D.3.c. of these Specifications or by regrading existing material.

Soft or compressible areas shall be handled in accordance with Section VIII, Part B.3 of these Specifications. Proofrolling of the existing ground surface on which the GCL is to be placed shall be performed only with the approval of the Owner's Representative. The Contractor shall provide the Owner's Representative with certification in writing that the surface on which the GCL is to be installed is acceptable before commencing work.

(3) GCL Installation: After written approval of the GCL surface is received by the Owner's Representative, the Contractor shall proceed with installation of the GCL. The manufacturer's installation guide, which includes complete written instructions for storage, handling, seaming, quality control and repairs shall be referenced and followed for all aspects of preparation and installing GCL panels. The GCL sheets shall be securely held in place over the area to be capped using the perimeter located anchor trench. The GCL shall be

installed in the anchor trench to the extent shown on the Drawing A-046116-WW.

GCL sheets shall be installed with a minimum 6-inch overlap at material joints with the upslope sheet overlapping the downslope sheet. No additional bentonite shall be required at seams unless a substitute to the GCL stated herein is selected by the Contractor.

Field placement and joining of the GCL liner sheets shall be performed when field conditions are favorable. The Contractor shall rely on the experience of the GCL contractor to confirm that all aspects of installation are performed under proper working conditions and meet the quality assurance guidelines for GCLs. The Contractor shall furnish the Owner and Owner's Representative with a copy of a "GCL Installation Certification." or an equivalent proof of installation prepared by the GCL contractor.

- (4) Geomembrane Installation: After installation of the GCL has been completed and approved by the Owner's Representative, geomembrane installation shall proceed. The geomembrane shall be installed by qualified personnel experienced and certified in this type of work. The manufacturer's installation and QA/QC guide, which shall include complete written instructions for the storage, handling, installation, seaming, quality control and repair of geomembrane, shall be referenced and followed for all aspects of preparation, cleaning and seaming geomembrane sheets. The Contractor shall provide a copy of this guide to the Owner's Representative.

The geomembrane sheets shall be securely held in place over the area to be capped using the circumferential anchor trench. The geomembrane shall be installed in the anchor trench to the extent shown on the Drawing A-046116-WW. Geomembrane seams that are to be located within an anchor trench shall be seamed prior to installation within the trench, to the extent possible. Remaining widths or lengths of geomembrane sheets not used in the anchor trench shall be extended over the prepared area to be capped.

The geomembrane shall be installed with a minimum 5 inch overlap at material joints, with the upslope liner sheet overlapping the downslope liner sheet. Field seaming shall be performed using the GSE Lining Technology System Hot Wedge Welding Process or an equivalent seaming technique approved by the Owner's Representative. The contact surfaces shall be free of dirt, dust and moisture, including films resulting from condensation due to high humidity.



Field seaming of geomembrane liner shall be performed when weather conditions are favorable.

The Contractor shall rely on the experience of his subcontracted geomembrane seaming crew to ensure that all seams and connections are welded under proper working conditions, that the welded seams and connections are of the highest quality and that the seams meet GSE Lining Technology's Quality Control testing guidelines. The Contractor shall furnish the Owner and Owner's Representative with a copy of the "Geomembrane Liner Installation Certification" or an equivalent proof of installation prepared by the geomembrane contractor.

- (5) Filtration Geotextile and/or Synthetic Drainage Netting Installation: The synthetic drainage netting/geotextile composite shall be installed by the Contractor in accordance with the manufacturer's installation guide. The drainage netting/geotextile composite shall be installed at the location shown on Drawing A-046116-WW. Care shall be taken to prevent damage to the HDPE geomembrane during installation of the composite. The netting composite shall be installed within the anchor trench in conjunction with installation of the perforated drainage tubing or pipe. Plastic ties shall be used to secure adjoining sheets of drainage netting, as per the installation guide.

Filtration geotextile installed independent of the drainage netting shall be installed in a direction that reduces the potential for movement during placement of soil materials over it. Adjacent panels or sheets of filtration geotextile shall be overlapped a minimum of one foot and shall be sewn together. The Contractor shall utilize a "prayer" seam or a "J" seam in connecting adjacent fabric sheets.

If the geotextile is damaged, a patch of geotextile large enough to cover the damaged section shall be placed on top of the damaged area and sewn to the existing geotextile.

- (6) Anchor Trench Construction: Prior to the installation of geosynthetics, excavation of the anchor trench shall be performed. The anchor trench shall be excavated on the crest of the Anchor Trench Platform/Waste Soil Embankment into Random Fill material, at the locations shown on the Drawings. The material generated by anchor trench excavation shall be classified as Random Fill and used at locations approved by the Owner's Representative. The GCL, HDPE geomembrane and drainage netting shall be placed in the anchor trench as shown on Drawings A-046120-WW and A-046121-WW, with installation performed in accordance with these Specifications.

The perforated pipe shall be installed along the centerline of the anchor trench in conjunction with the drainage netting, as shown on Drawing A-046121-WW and in accordance with applicable sections of Alcoa Engineering Standard 33.4001.8. Locate fittings at the specified locations and establish pipe inverts as shown on Drawing A-046115-WW. Outlet the pipe as shown on Drawing A-046115-WW and attach rodent screens at all outlets.

Backfill the bottom 12-inches of the anchor trench and around the pipe with granular material meeting the requirements of Section VII, Part D.5.i. of these Specifications. The material shall be lightly compacted to reduce potential damage to the pipe. After the granular material has been installed, a layer of filtration geotextile shall be placed over the material, as shown on Drawing A-046121-WW. Complete backfill of the anchor trench to the depth shown on the Drawings using Random Fill material. The Random Fill shall be spread in one loose lift and compacted using equipment suited for the small area until nonmovement of the Random Fill is observed beneath the compaction equipment during compaction operations.

- (7) Random Fill Layer and Soil Cover: After installation of the GCL, geomembrane and synthetic drainage netting, Random Fill shall be placed in designated fill areas to construct one of the soil components of the engineered cover. Construction of the Random Fill layer over the geosynthetics shall proceed with the approval of the Owner's Representative as soon as an area of installed geosynthetics large enough for the Contractor to efficiently and safely perform the task becomes available and all relative geosynthetic QC documentation has been obtained.

The Contractor shall use the existing clean gravel access roads to transport the soil from the off-site borrow source to the East Landfill. Dump trucks delivering Random Fill and Soil Cover to the East Landfill shall not be permitted to drive over any installed geosynthetics. Random Fill shall be placed and compacted in accordance with Section VIII, Part D.3.c. of these Specifications. Compaction testing will be performed by the Owner's Representative in accordance with Section VIII, Part D.3.c. of these Specifications. The first lift of Random Fill to be placed over the synthetic drainage netting may be increased to 12-inches with approval of the Owner's Representative, to reduce the potential for damage. Density and moisture testing of the 12-inch thick first lift will be performed on the top six-inches and the bottom six-inches of the lift to verify compliance with minimum density and moisture requirements. Ground Pressure of equipment spreading Random Fill material over geosynthetics shall not

exceed 5 pounds per square inch. The completed Random Fill layer shall provide the lines and grades on which the Soil Cover is to be constructed.

After Random Fill installation, Soil Cover shall be spread to meet the final grade contours shown on Drawing A-046118-WW. The material shall be placed in one uniform horizontal layer 6 to 8 inches thick, measured when loose, across the entire width or length of the area to be filled, using low contact pressure equipment. The material shall be lightly compacted.

Random Fill and Soil Cover shall be spread in a direction from lowest elevation to highest elevation, unless this direction results in the placement of soil across a seam or overlap of geosynthetics. Placement in this direction shall meet the approval of the Owner's Representative. Final fill slope lines shall be constructed in accordance with Section VIII, Part D.4.b. of these Specifications.

Upon completion of backfill, the Contractor's surveyor shall generate a topographic map of final backfill elevations, from which the actual volume Random Fill used as backfill can be determined.

The slope of the Soil Cover shall be identical to the slope of the Random Fill Layer. No permeability testing or compaction testing shall be required.

- e. Geomembrane Inspection and Testing: The Contractor shall employ on-site physical non-destructive testing on all extrusion welds and wedge welds, and destructive testing on wedge welds at a rate specified in the manufacturer's installation guide. If no rate is specified, destructive testing shall be performed once for every 500 linear feet of wedge welding performed. The destructive sample shall be 12 inches wide and 36 inches long, with the 36-inch length measured along the weld. One-third of the sample, as measured along the weld will be shipped to an independent laboratory, contracted to the Owner or Owner's Representative for testing. The testing will consist of peel and shear testing, in accordance with ASTM D6288. One-third of the sample shall be used by the seaming crew in conducting on-site peel and shear testing and the final one-third of the sample will be retained by the Owner. Test welds shall be performed daily and subject to the appropriate testing, in accordance with the manufacturer's installation guide or quality control manual.

The geomembrane seaming crew's Quality Control representative shall inspect all seams. The

Owner's Representative will randomly inspect seams. Any geomembrane areas that are punctured, distressed, scuffed or damaged in any way shall be marked by the representative and repaired by the geomembrane seaming crew. Repairs shall be performed in accordance with the manufacturer's installation guide. Areas subjected to destructive testing shall be repaired and non-destructively tested by the Contractor in accordance with the manufacturer's installation guide.

The Contractor shall provide copies of all quality control and quality assurance documentation generated during installation of geosynthetics to the Owner's Representative. Refer to the Construction Quality Assurance Plan for additional information.

- f. Vegetation - After construction of the Soil Cover layer has been completed, vegetation of the ground surface shall commence. Vegetation shall be performed in accordance with Section VIII, Part D.4.e of these Specifications.
- g. Fence - New fencing shall be constructed around the two production wells at the North and North 2 Landfills after completion of all excavation and fill placement activities. New fencing shall also be installed along portions of the north, east and west property boundaries. Fencing shall be installed in accordance with Alcoa Engineering Standard 33.2601.8 and at the locations shown on Drawing A-046106-WW and A-046117-WW. Three strands of barbed wire at the top of the fence shall not be required.
- h. Monitoring Well Extension/Protection – Eleven (11) monitoring wells within the limits of the East Landfill and one monitoring well at the North 2 Landfill shall be extended prior to fill placement. The East Landfill monitoring wells are MW-94-2I and 2D; MW-94-1I and 1D; MW-22A, 22S, 22I and 22D; and MW-35S, 35I and 35D. Monitoring Well CP-3 shall be extended at the North 2 Landfill. Monitoring well extensions shall be performed in accordance with applicable WAC guidelines and specifications provided herein. Extension of Monitoring Wells shall occur before fill reaches an elevation five feet below the top of the well casing. The locations of the wells to be extended in height are shown on Drawing A-046110-WW. The extension of the monitoring wells shall result in a flush mount condition upon completion of fill placement activities. All other wells must be protected. Any damage to wells will be the responsibility of the Contractor. Before beginning work on the well, a temporary bladder or seal, approved by the Owner's Representative, shall be inserted in the riser pipe at a depth below the existing concrete pad to be removed. Extension of the monitoring well shall then proceed as shown in the detail Drawings. Concrete from

any existing concrete pad shall be removed and disposed as Excavation Debris at the East Landfill. The installation of the salvaged locking cover and the extension of the well casing shall meet the approval of the Owner's Representative

Once a monitoring well has been extended and fill placement has been completed and approved by the Owner's Representative, the Monitoring Well Pad shall be constructed in accordance with the details in Drawing A-046110-WW and with Alcoa Engineering Standards 33.121.8, 33.121.8.3 and 33.121.8.4. The Contractor shall survey the new well location and elevation and provide this information on the As-Built Drawings. The manufacturer's installation guide shall be referenced and followed for all aspects of fiber reinforcement placement and installation.

**6. Phase VI – Additional Fill Outside Limits of East Landfill**

- a. Random Fill Placement: The Contractor shall backfill areas to the lines, grades and elevations shown on the Drawing A-046117-WW. Random Fill shall be placed and compacted in accordance with Section VIII, Part D.3.c. of these Specifications. Compaction testing will be performed by the Owner's Representative in accordance with Section VIII, Part D.3.c. of these Specifications. Final fill slope lines shall be constructed in accordance with Section VIII, Part D.4.b. of these Specifications. Upon completion of backfill, the Contractor's surveyor shall generate a topographic map of final backfill elevations, from which the actual volume of Random Fill used as backfill can be determined. After surveying, vegetation of the backfilled ground surface shall be performed.
- b. Vegetation: Upon completion of Random Fill placement outside the limits of the east landfill, vegetation of the ground surface shall commence. Vegetation shall be performed in accordance with Section VIII, Part D.4.e of these Specifications

7. **Borrow Area**. The Random Fill and Soil Cover shall be purchased and trucked from a nearby off-site borrow area location(s). The off-site borrow source shall be subject to approval by the Owner, based on results of the geotechnical testing of the borrow material performed by the Contractor or supplied by the borrow area owner. The dump trucks (whether operated by the Contractor or the borrow source operator(s), at the Contractor's direction) shall enter through the main gate of the Site at Lower River Road and haul the borrow material via the clean gravel access road to its needed on-site location at the shoreline, the East landfill or the North and North 2 Landfill. Trucks hauling material from the borrow area to the Site shall take the most direct route. The route shall be selected by the Contractor and reviewed by the Owner's Representative. Deviations from the route shall be reviewed by the Owner's

Representative. During transportation, the Contractor shall take precautions to keep the highway route clean and free of soil. Spills shall be reported by truck drivers to the Contractor and cleaned immediately. Dust shall be controlled using tarping or by wetting of the soil at the borrow area prior to transportation. Trucks shall adhere to highway load restriction requirements and speed limits.

8. **Site Clean-Up, Damage Repair and Maintenance Of Revegetated Areas.** This Work shall include the cleanup of the Site and repair of any incidental damage to the Site as a result of remediation activities. The repair of site roads to preconstruction condition shall also be performed. If any monitoring wells are damaged, the Contractor must identify the wells to the Owner's Representative and repair and/or replace the wells at the determination and discretion of the Owner's Representative. The Contractor shall maintain all revegetated areas in accordance with the requirements of this section until all Work under the contract has been completed and has been accepted by the Owner. The maintenance shall consist of refilling rain-washed gullies, with the same or better type of soils that were eroded, or reseeding, reapplying soil supplements and mulch as directed by the Owner's Representative. Inspections will be conducted by all interested parties to identify problems or concerns. Problems or concerns identified in those inspection(s) will be corrected by the Contractor prior to the Demobilization of his equipment, labor and tools.

The Contractor shall maintain the revegetated areas for a period of one year, including revegetation of barren areas if necessary, or establish a subcontract with a local vendor to perform this task. Within the one (1) year remedy guarantee period, as specified herein, the Contractor shall reseed or replant in accordance with these Specifications any areas where satisfactory growth has not been obtained, in the opinion of the Owner.

9. **Final Project Inspection and Demobilization:** Prior to Contractor demobilization of all equipment, labor, tools and incidentals required to complete the Work, the Owner will schedule a Pre-Final Construction Conference and WDOE will attend that conference. The Pre-Final Construction Conference shall be scheduled within seven days of the Owner's Representative making a preliminary determination that construction is complete. As part of the Pre-Final Construction Conference, a Prefinal inspection of the project will be conducted by WDOE. The Owner, the Owner's Representative, the Contractor, WDOE and any other interested parties will attend a site walk through to review the Work and to identify any problems or concerns, which will be documented in a punch list by the Owner's Representative and shall be corrected by the Contractor. Within seven days following the Contractor's completion of the punch list, a Final inspection will be scheduled by the Owner's

Representative and WDOE. The Contractor's demobilization activities shall have been completed by the time of WDOE's Final inspection, except for equipment and materials required to complete the punch list. If any items remain deficient or incomplete, the inspection shall be considered a prefinal inspection, a new punch list will be prepared by the Owner's Representative and another final inspection will be scheduled.

A Construction Completion Report will be prepared by the Owner's Representative that will include the Contractor's scope of responsibilities listed in SECTION VI – ENGINEERING, INSPECTION AND TESTING. The Construction Completion Report must be submitted to WDOE within 60 days after the final inspection.

**10. All Applicable Taxes (Estimate):** No specifications required.

**IX. GENERAL TERMS AND CONDITIONS**

All pre-bid contractors shall have accepted the terms and conditions of Alcoa. Any exceptions shall be submitted to and reviewed by RWG Purchasing Department:

Patti Kaulback,  
ARMI  
Alcoa Inc  
201 Isabella Street  
Pittsburgh, Pennsylvania 15212-8585  
Phone: 412-553-1668





**APPENDIX A**

**LIST OF SITE CHARACTERIZATION REPORTS  
FOR FORMER VANCOUVER OPERATIONS**



---

---

**LIST OF SITE CHARACTERIZATION REPORTS FOR FORMER VANCOUVER OPERATIONS**

1. *Soils and Groundwater Status Report*, prepared by Sweet-Edwards/Emcon, Inc., 5/4/89
  2. *Groundwater Sampling and Analysis - Phase I: Initial Data Collection - Remedial Investigation Plan*, prepared by Hart Crowser, J-5105, 3/28/91.
  3. *Phase II A Monitoring Wells and Borings, TCE Remedial Investigation*, prepared by Hart Crowser, J-2250-05, 10/10/91.
  4. *Phase II B Test Pits and Groundwater Level Monitoring, TCE Remedial Investigation*, prepared by Hart Crowser, J-2250-06, 7/6/92.
  5. *Phase II C Test Pits, TCE Remedial Investigation*, prepared by Hart Crowser, J-2250-06, 1/4/93.
  6. *Additional Landfill Site Characterization*, prepared by Hart Crowser, J-5352, 12/6/94
  7. *Draft Focused Feasibility Study, Former ALCOA Facility, Vancouver, Washington*, prepared by Hart Crowser, J-5352, 12/6/94
  8. *Site Characterization Report Landfill and Surrounding Areas*, prepared by ICF Kaiser, 7/26/96.
  9. *Supplemental Site Characterization Report*, prepared by ICF Kaiser, 5/28/97
  10. *East Landfill South Bank Phase I Sampling Results*, prepared by ICF Kaiser, 03/05/99
  11. *East Landfill South Bank Phase II Sampling Results*, prepared by ICF Kaiser, 09/23/99
  12. *Northeast Parcel Remedial Action Report, Volumes I through V* prepared by ICF Kaiser . 10/31/97
  13. *Cleanup Action Plan, prepared by Washington Department of Ecology, May, 2003*
- 
-



**APPENDIX B**  
**CONSTRUCTION QUALITY ASSURANCE PLAN**



---

---



**APPENDIX C**  
**VENDOR CONCRETE REVETMENT**  
**SPECIFICATION**



---

---

<b>DAILY INSPECTION PROGRESS REPORT</b>
---

<b>Project Name/No.</b>	<b>Date:</b>	
<b>No. of workers:</b>	<b>Equipment:</b>	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>

<b>Comments and/or supporting calculations:</b>	

Items	Description and Location of Item	Quantity	Unit

<b>The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.</b>			
<b>Signed</b>		<b>Title</b>	<b>No.</b>







**Preparer Initials** \_\_\_\_\_



**GENERAL INSPECTION/TESTING FORM  
(SUMMARY OF IN-PLACE DENSITY TESTS)**

**PROJECT NAME:** \_\_\_\_\_ **LOCATION:** \_\_\_\_\_

**DATE:** \_\_\_\_\_ **WEATHER:** \_\_\_\_\_  
**REPORT BY:** \_\_\_\_\_ **TYPE OF COMPACTION:** \_\_\_\_\_  
 \_\_\_\_\_ **EQUIPMENT USED:** \_\_\_\_\_

TEST NO	ELEV. OR STA. NO.	WET DENSITY (PCF)	WATER CONTENT (%)	DRY UNIT WEIGHT (PCF)	MAX. DRY UNIT WT. (PCF)	OPTIMUM MOISTURE (%)	% OF MAX. DRY DENSITY	MATERIAL TYPE OR PROCTOR NO.

**SKETCH**

TABLE OF RETESTS			
TEST NO.	RETEST OF TEST NO.	TEST NO.	RETEST OF TEST NO.

**REMARKS:**

**GENERAL INSPECTION/TESTING FORM  
(MISCELLANEOUS FIELD TESTS)**

**Project Name/No.** \_\_\_\_\_

**Date:** \_\_\_\_\_ **Weather:** \_\_\_\_\_  
**Report By:** \_\_\_\_\_

Test Location	Test Type	Sample Name	Parameter	Test Results	Unit

<b>Sketch</b>	<b>Remarks</b>
---------------	----------------

<b>Signed</b>	<b>Title</b>	<b>No.</b>
---------------	--------------	------------



### NON-ANALYTICAL CHAIN-OF-CUSTODY

Project Name/No. _____ Project Manager _____ Phone No. _____ Testing Laboratory _____ Address _____ _____ Lab PM _____			Test Parameter			General Notes
Sample ID	Collection Date/Time	Matrix			Specific Remarks	
Prepared by: _____ Date: _____			Received By: _____ _____		Copies to _____ _____ _____	
Relinquished by: _____ Date: _____			Received By: _____ _____			



---

# **APPENDIX D**

## **WASTE MANIFEST INFORMATION**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**



# VANCOUVER PCB ITEMS REMOVED FROM SERVICE FOR DISPOSAL - 2003

Note: All PCB items removed from service for disposal must be included on this form. (PCB items removed from service for reuse do not have to be listed.) Any PCB items received from another Reynolds location and placed into storage for disposal must be included.

Name of Person Making Entry	Date of Entry	Description of PCB Item (e.g. Transformer)	Serial Number**	Est. Weight of PCB Material*** (Kilograms)	Date Removed from Service for Disposal	Date Placed into Transport for Disposal	Date of Final Disposal, if Known	Comments
K. Nadermann	10/30/03	Soil from ELF	03PCB001	✓ 17,272	10/10/03	10/30/03	10/30/03	No PCB # on original
K. Nadermann	10/30/03	Soil from ELF	03PCB002	✓ 12,750	10/10/03	10/30/03	10/30/03	No PCB # on original
K. Nadermann	10/30/03	Soil from ELF	03PCB003	✓ 15,000	10/11/03	10/30/03	10/30/03	
K. Nadermann	10/30/03	Soil from ELF	03PCB004	✓ 15,000	10/11/03	10/30/03	10/30/03	
K. Nadermann	10/30/03	Soil from ELF	03PCB005	✓ 12,000	10/13/03	10/30/03	10/30/03	No PCB # on original
K. Nadermann	10/30/03	Soil from ELF	03PCB006	✓ 15,000	10/13/03	10/31/03	10/31/03	
K. Nadermann	10/30/03	Soil from ELF	03PCB007	✓ 17,500	10/15/03	10/31/03	10/31/03	
K. Nadermann	10/30/03	Soil from ELF	03PCB008	✓ 16,950	10/15/03	10/31/03	10/31/03	
K. Nadermann	10/30/03	Soil from ELF	03PCB009	✓ 15,909	10/16/03	11/3/03	11/3/03	
K. Nadermann	10/30/03	Soil from ELF	03PCB010	✓ 18,955	10/16/03	11/3/03	11/3/03	
K. Nadermann	10/30/03	Soil from ELF	03PCB011	✓ 15,000	10/17/03	11/3/03	11/3/03	
J. Ackley	12/1/03	Soil from ELF	03PCB012	✓ 30,000	10/17/03	11/4/03	11/4/03	
J. Ackley	12/1/03	Soil from ELF	03PCB013					
J. Ackley	12/1/03	Soil from ELF	03PCB014	✓ 16,000	10/21/03	11/5/03	11/5/03	
J. Ackley	12/1/03	Soil from ELF	03PCB015	✓ 26,000	11/14/03	11/19/03	11/19/03	
J. Ackley	12/1/03	Soil from ELF	03PCB016					
J. Ackley	12/1/03	Soil from ELF	03PCB017	✓ 28,600	11/24/03	11/24/03	11/24/03	
J. Ackley	12/1/03	Soil from ELF	03PCB018	✓ 30,000	11/24/03	11/24/03	11/24/03	
J. Ackley	12/1/03	Soil from ELF	03PCB019	✓ 30,000	11/14/03	12/3/03	12/1/03	
J. Ackley	12/1/03	Soil from ELF	03PCB020					
J. Ackley	12/1/03	Soil from ELF	03PCB021	✓ 15,000	11/14/03	12/4/03	12/4/03	
J. Ackley	12/1/03	Soil from ELF	03PCB022	✓ 15,000	11/14/03	12/5/03	12/8/03	
				1500	11/24/03			



# VANCOUVER TRANSPORTATION VERIFICATION LOG - 2003

Note: PCBs shipped for disposal must be verified as actually being delivered at the PCB designated facility within one business day of the PCB generator receiving the returned, signed manifest.

Name of Person Making Entry	Date Generator Signed Manifest	Manifest Document Number	Date Returned, Signed Manifest was Received	Date of Verification	Method of Verification (phone, fax, email, or agreed upon method)	Name of Person Making Verification
K. Nadermann	10/30/03	10301 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
K. Nadermann	10/30/03	10302 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
K. Nadermann	10/30/03	10303 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
K. Nadermann	10/30/03	10304 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
G. Rutherford	10/31/03	10311 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
G. Rutherford	10/31/03	10312 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
G. Rutherford	10/31/03	10313 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
G. Rutherford	11/3/03	11031 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
G. Rutherford	11/3/03	11032 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
G. Rutherford	11/3/03	11033 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
J. Ackley	11/4/03	11041 ✓	11/25/03	11/25/03	Phone	Jan to Lynn
J. Ackley	11/5/03	11051 ✓	12/09/03	12/09/03	Phone	Jan to Lynn
J. Ackley	11/19/03	11191 ✓	12/09/03	12/09/03	Phone	Jan to Lynn
J. Ackley	11/24/03	11241 ✓	12/22/03	12/22/03	Phone	Jan to Lynn
J. Ackley	11/24/03	11242 ✓	12/22/03	12/22/03	Phone	Jan to Lynn
J. Ackley	12/3/03	12031	12/18/03	12/18/03	Phone	Jan to Lynn
J. Ackley	12/4/03	12041	12/18/03	12/18/03	Phone	Jan to Lynn
J. Ackley	12/5/03	12051	12/22/04	12/22/04	Phone	Jan to Lynn
		112413			Non regulated material	

370383

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. WA000904527912051	Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal law.	
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD LANCOUVER WA 98660-1031 Generator's Phone (206) 96-8661				A. State Manifest Document Number		
5. Transporter 1 Company Name MP ENVIRONMENTAL SERVICES INC				6. US EPA ID Number CAT000624247		B. State Generator's ID
7. Transporter 2 Company Name				8. US EPA ID Number		C. State Transporter's ID
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709				10. US EPA ID Number ORD089452353		D. Transporter's Phone (61) 393-1151
						E. State Transporter's ID
						F. Transporter's Phone
						G. State Facility's ID
						H. Facility's Phone (541) 454-2643
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)				12. Containers No.	13. Total Quantity	14. Unit Wt/Vol
a. X HM RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002				001 CM	15000	K
b.						
c.						
d.						
J. Additional Descriptions for Materials Listed Above a. CW1234 2000 ERG#171 RQ=1Lb(0.454)K				K. Handling Codes for Wastes Listed Above L12 31780P 14.415Kg		
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 11-14-03, Weight: 15000, Type: K EMERGENCY CONTACT#(800)424-9300(WMI Contract)						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name BRUCE RICHARTZ			Signature <i>Bruce Richartz</i>		Month Day Year 12/05/03	
17. Transporter 1 Acknowledgement of Receipt of Materials						
Printed/Typed Name MIKE O'BRIEN FOR MP ENVIRX			Signature <i>Mike O'Brien</i>		Month Day Year 12/05/03	
18. Transporter 2 Acknowledgement of Receipt of Materials						
Printed/Typed Name			Signature		Month Day Year	
19. Discrepancy Indication Space						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						
Printed/Typed Name Jue Mahan			Signature <i>Jue Mahan</i>		Month Day Year 12/05/03	

GENERATOR

TRANSPORTER

FACILITY

ORIGINAL-RETURN TO GENERATOR



NBLU



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	12051
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	370383-01
DATE RECEIVED:	12/8/2003

DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	12/8/2003
FINAL DISPOSAL LOCATION:	L12
KILOGRAMS DISPOSED OF:	14,415 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Nicol D. Wycouer*

---

CWMNW RECORDS DEPARTMENT  
Certificate # 110203  
Date 12/11/2003

370288

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. WA D 0 0 9 0 4 5 2 7 9 1 2 0 3 1		Manifest Document No. 1		2. Page 1 of 1		Information in the shaded areas is not required by Federal law.			
3. Generator's Name and Mailing Address ALCOA 509 NW LOWER RIVER RD CANCOUVER WA 98660-1031						A. State Manifest Document Number					
4. Generator's Phone ( 206 896-8661						B. State Generator's ID					
5. Transporter 1 Company Name CSU TRANSPORT INC.				6. US EPA ID Number I N R 0 0 0 1 0 2 9 2 1		C. State Transporter's ID					
7. Transporter 2 Company Name						8. US EPA ID Number		D. Transporter's Phone (771) 329-1877			
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709						10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3		E. State Transporter's ID			
								F. Transporter's Phone			
								G. State Facility's ID			
								H. Facility's Phone (541) 454-2643			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers		13. Total Quantity		14. Unit Wt/Vol	1. Waste No.
a. X RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002						0.02 CM		30000		K	X002
b.											
c.											
d.											
J. Additional Descriptions for Materials Listed Above CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K						K. Handling Codes for Wastes Listed Above D80 64560P 29,284Kg					
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 11-14-03, Weight: 30000, Type: IC EMERGENCY CONTACT#(800)424-9300(WMI Contract)						PCB 019 15,000K PCB 020 15,000K 12-10-03					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.											
Printed/Typed Name BRUCE RICHARTZ						Signature <i>Bruce Richartz</i>			Month Day Year 11/20/03		
17. Transporter 1 Acknowledgement of Receipt of Materials						Printed/Typed Name SHAWN R MAELIN			Signature <i>Shawn R Maelin</i>		
18. Transporter 2 Acknowledgement of Receipt of Materials						Printed/Typed Name			Signature		
19. Discrepancy Indication Space See 15 add individual wts per Kristin Naderman/Alcoa, SLS 12-10-03											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						Printed/Typed Name Sue McAhren			Signature <i>Sue McAhren</i>		
									Month Day Year 1/20/03		

GENERATOR

TRANSPORTER

FACILITY

ORIGINAL-RETURN TO GENERATOR



11/11



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	12031
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	370288-01
DATE RECEIVED:	12/3/2003

DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	12/3/2003
FINAL DISPOSAL LOCATION:	L12
KILOGRAMS DISPOSED OF:	29,284 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Nicol D. Wynn*

---

CWMNW RECORDS DEPARTMENT  
Certificate # 110195  
Date 12/11/2003

370309

CWMI

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved. OMB No. 2050-0039.

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9 1 2 0 4 1	Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal law.			
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD ANCOUVER WA 98660-1031 Generator's Phone ( 206 896-8661			A. State Manifest Document Number		B. State Generator's ID			
5. Transporter 1 Company Name CSU TRANSPORT INC.		6. US EPA ID Number I N R 0 0 0 1 0 2 9 2 1		C. State Transporter's ID		D. Transporter's Phone 771 329-1877		
7. Transporter 2 Company Name		8. US EPA ID Number		E. State Transporter's ID		F. Transporter's Phone		
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709			10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3		G. State Facility's ID		H. Facility's Phone (541)454-2643	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)					12. Containers	13. Total Quantity	14. Unit Wt/Vol	1. Waste No.
a. <input checked="" type="checkbox"/> X RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N.O.S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002					0.01 CM	12982 <del>15000</del>	K	X002
b.						MLM 12-403		
c.								
d.								
J. Additional Descriptions for Materials Listed Above a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K					K. Handling Codes for Wastes Listed Above 42 28620P 12,982 K			
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 11-14-03, Weight: 15000, Type: K EMERGENCY CONTACT#(800)424-9300(WMI Contract)					PCB UNIQUE ID # 03 PCB 021 12982 MLM 12403 4248			
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name Bruce Richardtz			Signature <i>Bruce Richardtz</i>			Month Day Year 11/20/03		
17. Transporter 1 Acknowledgement of Receipt of Materials								
Printed/Typed Name Shawn R Maetiw			Signature <i>Shawn R Maetiw</i>			Month Day Year 11/20/03		
18. Transporter 2 Acknowledgement of Receipt of Materials								
Printed/Typed Name			Signature			Month Day Year		
19. Discrepancy Indication Space MLM 12-403 12a-corrected total quantity per Bruce Richardtz/ Reynolds								
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.								
Printed/Typed Name Francie Bailey			Signature <i>Francie Bailey</i>			Month Day Year 11/20/03		

GENERATOR  
TRANSPORTER  
FACILITY

ORIGINAL-RETURN TO GENERATOR

NOW





CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

**CERTIFICATE OF DISPOSAL**

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	12041
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	370309-01
DATE RECEIVED:	12/04/03
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	12/04/03
FINAL DISPOSAL LOCATION:	LANDFILL 12
KILOGRAMS DISPOSED OF:	12982 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

CWMNW RECORDS DEPARTMENT

Certificate #	110148
Date	12/08/03

370151

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. WA 000904527911243		Manifest Document No. 11243		2. Page 1 of 1		Information in the shaded areas is not required by Federal law.		
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD ANCOUVER WA 98660-1031 Generator's Phone (206) 896-8661						A. State Manifest Document Number				
5. Transporter 1 Company Name MP ENVIRONMENTAL SERVICES INC.						6. US EPA ID Number CA1000624247				
7. Transporter 2 Company Name						8. US EPA ID Number				
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709						10. US EPA ID Number ORD09452353				
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers		13. Total Quantity	14. Unit Wt/Vol	1. Waste No.
a. NON-REGULATED MATERIAL PER 49-CFR, (X004)						001 TT		2070 <del>1500</del>	40 6	X004
J. Additional Descriptions for Materials Listed Above a. CW0934 INVESTIGATION DRIVED WASTE						K. Handling Codes for Wastes Listed Above SO SL6A 1780P 2070g QUANTITY IS ESTIMATED now 12-2-03				
15. Special Handling Instructions and Additional Information a. CW0934 2000 ERG#N/A  EMERGENCY CONTACT#(800)424-9300(WMI Contract)										
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.  If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.										
Printed/Typed Name BRUCE RICHARTZ				Signature <i>Bruce Richartz</i>		Month Day Year 11/24/03				
17. Transporter 1 Acknowledgement of Receipt of Materials						Signature <i>Mike O'Brien</i>		Month Day Year 11/24/03		
18. Transporter 2 Acknowledgement of Receipt of Materials						Signature		Month Day Year		
19. Discrepancy Indication Space  Gallons changed by driver <del>12503</del>										
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						Signature <i>Sue Mahren</i>		Month Day Year 11/25/03		

GENERATOR

TRANSPORTER

FACILITY

ORIGINAL-RETURN TO GENERATOR



now





CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material:

GENERATOR:	ALCOA
MANIFEST #:	11243
PROFILE #:	CW0934
CWM TRACKING ID:	370151-01
LINE ITEM:	11a
RECEIVED DATE:	11/25/03
DISPOSAL PROCESS(ES):	SOLIDIFICATION FOLLOWED BY LANDFILL
FINAL DISPOSAL LOCATION:	LANDFILL 13
DISPOSAL DATE:	11/25/03
QUANTITY:	17180 P

I certify, on behalf of the above listed treatment facility, that to the best of my knowledge, the above-described waste material was managed in compliance with all applicable laws, regulations, permits and licenses on the date listed above.

*Becky Dunner*

CWMNW RECORDS DEPARTMENT

Certificate #: 110009  
Date: 12/02/03

370135

UNIFORM HAZARDOUS WASTE MANIFEST

1. Generator's US EPA ID No. WAD009045279.1242 Manifest Document No.

2. Page 1 of 1 Information in the shaded areas is not required by Federal law.

3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD ANCOUVER WA 98660-1031 Generator's Phone (206) 896-8661

A. State Manifest Document Number

B. State Generator's ID

5. Transporter 1 Company Name ENVIRO CON & TRUCKING INC.

6. US EPA ID Number WAD988516829

C. State Transporter's ID

D. Transporter's Phone (800) 887-4206

7. Transporter 2 Company Name

8. US EPA ID Number

E. State Transporter's ID

F. Transporter's Phone

9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709

10. US EPA ID Number ORD089452353

G. State Facility's ID

H. Facility's Phone (541) 454-2643

11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)

12. Containers No. Type 13. Total Quantity 14. Unit Wt/Vol 1. Waste No.

a. X RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002

0.01 DT 30000 K X002

b.

c.

d.

J. Additional Descriptions for Materials Listed Above a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K

K. Handling Codes for Wastes Listed Above

L12 67300P 30,527Kg

15. Special Handling Instructions and Additional Information PCB UNIQUE ID # 03 PCB 018 a. CW1234 2000 ERG#171 PCB Out of Service Date: 11-24-03, Weight: 30,000, Type: K

EMERGENCY CONTACT#(800)424-9300(WMI Contract)

16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.

If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.

Printed/Typed Name Signature Month Day Year BRUCE RICHARTZ Bruce Richartz 11/24/03

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name Signature Month Day Year Robbi Bond Robbi Bond 11/24/03

18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name Signature Month Day Year

19. Discrepancy Indication Space

20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.

Printed/Typed Name Signature Month Day Year Sue McAhren Sue McAhren 11/24/03

ORIGINAL-RETURN TO GENERATOR



NOW



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

**CERTIFICATE OF DISPOSAL**

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	11242
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	370135-01
DATE RECEIVED:	11/24/2003

DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	11/24/2003
FINAL DISPOSAL LOCATION:	L12
KILOGRAMS DISPOSED OF:	30,527 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Nicol D. Wycouer*

---

CWMNW RECORDS DEPARTMENT  
Certificate # 109956  
Date 12/2/2003

370136

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9 1 1 2 4 1	Manifest Document No. 11241	2. Page 1 of 1	Information in the shaded areas is not required by Federal law.		
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD ANCOUVER WA 98660-1031 Generator's Phone ( 206 696-8661				A. State Manifest Document Number			
5. Transporter 1 Company Name ENVIRO CON & TRUCKING INC.				6. US EPA ID Number W A D 9 8 8 5 1 6 8 2 9		C. State Transporter's ID	
7. Transporter 2 Company Name				8. US EPA ID Number		D. Transporter's Phone (800) 887-4206	
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709				10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3		E. State Transporter's ID	
						F. Transporter's Phone	
						G. State Facility's ID	
						H. Facility's Phone (541) 454-2643	
GENERATOR	11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)		12. Containers No.	Type	13. Total Quantity	14. Unit Wt/Vol	15. Waste No.
	a.	X RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S., 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002	0 0 1	DT	28 600	K	X002
	b.						
	c.						
	d.						
J. Additional Descriptions for Materials Listed Above a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL. RQ=ILb(0.454)K				K. Handling Codes for Wastes Listed Above  62820p 28495K L12			
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 11-24-03, Weight: 28600, Type: K EMERGENCY CONTACT#(800)424-9300(WMI Contract)							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name BRUCE RICHARTZ			Signature <i>Bruce Richartz</i>		Month Day Year 11/24/03		
TRANSPORTER	17. Transporter 1 Acknowledgement of Receipt of Materials						
	Printed/Typed Name Bill Jennings			Signature <i>Bill Jennings</i>		Month Day Year 11/24/03	
	18. Transporter 2 Acknowledgement of Receipt of Materials						
Printed/Typed Name			Signature		Month Day Year		
19. Discrepancy Indication Space							
FACILITY	20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						
	Printed/Typed Name Sue McAhren			Signature <i>Sue McAhren</i>		Month Day Year 11/24/03	



ORIGINAL-RETURN TO GENERATOR

NDW



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	11241
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	370136-01
DATE RECEIVED:	11/24/2003

DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	11/24/2003
FINAL DISPOSAL LOCATION:	L12
KILOGRAMS DISPOSED OF:	28,495 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Nicol D. Wypcover*

---

CWMNW RECORDS DEPARTMENT  
Certificate # 109957  
Date 12/2/2003

370003

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9 1 1 9 1		Manifest Document No. 1191		2. Page 1 of 1		Information in the shaded areas is not required by Federal law.								
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD ANCOUVER WA 98660-1031 Generator's Phone ( 206 896-8661					A. State Manifest Document Number											
5. Transporter 1 Company Name CSU TRANSPORT INC.					6. US EPA ID Number I N R 0 0 0 1 0 2 9 2 1											
7. Transporter 2 Company Name					8. US EPA ID Number											
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709					10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3											
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)					12. Containers		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.					
a. X RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S., 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002					0.02 CM		22.689 26000		K		X002					
J. Additional Descriptions for Materials Listed Above CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K					K. Handling Codes for Wastes Listed Above L12 50020P 22.689Kg											
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 11-14-03, Weight: 26,000, Type: K					UN3077 PCB # 03 PCB 015 & 03 PCB 016 11344 K & 11345 K CONTAINER # 42102 - 52258											
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.																
Printed/Typed Name BRUCE RICHARTZ					Signature <i>Bruce Richartz</i>				Month Day Year 11/11/903							
17. Transporter 1 Acknowledgement of Receipt of Materials					Printed/Typed Name SHAWN R MARTIN				Signature <i>Shawn Martin</i>				Month Day Year 11/11/903			
18. Transporter 2 Acknowledgement of Receipt of Materials					Printed/Typed Name				Signature				Month Day Year			
19. Discrepancy Indication Space Reynolds mem 11-24-03 15a-added individual container weights per Kristin Naderman																
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.					Printed/Typed Name Sue Mahren				Signature <i>Sue Mahren</i>				Month Day Year 11/11/903			

GENERATOR  
TRANSPORTER  
FACILITY

ORIGINAL-RETURN TO GENERATOR



NBW



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	11191
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	370013-01
DATE RECEIVED:	11/19/2003

DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	11/19/2003
FINAL DISPOSAL LOCATION:	L12
KILOGRAMS DISPOSED OF:	22,689 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Nicol P. Wycover*

---

CWMNW RECORDS DEPARTMENT  
Certificate # 109878  
Date 12/1/2003

2004

369792

VJW

CWMI

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved. OMB No. 2050-0039.

# UNIFORM HAZARDOUS WASTE MANIFEST

1. Generator's US EPA ID No. **WAD00904527911051**  
Manifest Document No.

2. Page 1 of 1 Information in the shaded areas is not required by Federal law.

3. Generator's Name and Mailing Address  
**ALCOA  
5509 NW LOWER RIVER RD  
ANCOUVER WA 98660-1031  
Generator's Phone (206) 896-8661**

A. State Manifest Document Number  
B. State Generator's ID

5. Transporter 1 Company Name  
**RIVERSIDE TRANSPORT SERVICES LLC**

6. US EPA ID Number  
**OR0000011668**

C. State Transporter's ID  
D. Transporter's Phone  
**(541) 454-2226**

7. Transporter 2 Company Name

8. US EPA ID Number

E. State Transporter's ID  
F. Transporter's Phone

9. Designated Facility Name and Site Address  
**CWMNW, INC.  
17629 CEDAR SPRINGS LANE  
ARLINGTON OR 97812-9709**

10. US EPA ID Number  
**OR089452353**

G. State Facility's ID  
H. Facility's Phone  
**(541) 454-2643**

11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)

12. Containers No. Type  
13. Total Quantity  
14. Unit Wt/Vol  
15. Waste No.

a.  **RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N.O.S., 9, UN3077, III; (POLYCHLORINATED BIPHENYLS), X002**

**0.01 CM 14134K 1600 K X002**

b.  
c.  
d.

J. Additional Descriptions for Materials Listed Above  
a. **CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K**  
**52328**

K. Handling Codes for Wastes Listed Above  
**L12**  
**31160p 14134K**

15. Special Handling Instructions and Additional Information  
a. **CW1234 2000 ERG#171**  
**PCB Out of Service Date: 10-21-03, Weight: 16000, Type: K**  
**EMERGENCY CONTACT#(800)424-9300(WMI Contract)**  
**PCB UNIQUE#: 03PCB014**  
**14,134**

16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.  
If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.

Printed/Typed Name  
**BRUCE RICHARTZ**

Signature  
*Bruce Richartz*  
Month Day Year  
**11/10/03**

17. Transporter 1 Acknowledgement of Receipt of Materials  
Printed/Typed Name  
**KERRY D. WILLIAMS**

Signature  
*Kerry D Williams*  
Month Day Year  
**11/10/03**

18. Transporter 2 Acknowledgement of Receipt of Materials  
Printed/Typed Name

Signature  
Month Day Year

19. Discrepancy Indication Space

20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.  
Printed/Typed Name  
**Sue McShore**

Signature  
*Sue McShore*  
Month Day Year  
**11/10/03**



BMS





CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

**CERTIFICATE OF DISPOSAL**

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	11051
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369792-01
DATE RECEIVED:	11/5/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	11/5/2003
FINAL DISPOSAL LOCATION:	L12 13-14 O 2B-2C
KILOGRAMS DISPOSED OF:	14134 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

CWMNW RECORDS DEPARTMENT  
Certificate # 109490  
Date 11/10/2003

369718

UNIFORM HAZARDOUS WASTE MANIFEST

1. Generator's US EPA ID No. WAD00904527911033 Manifest Document No.

2. Page 1 of 1 Information in the shaded areas is not required by Federal law.

3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD ANCOUVER WA 98660-1031 Generator's Phone (206) 896-8661

A. State Manifest Document Number B. State Generator's ID

5. Transporter 1 Company Name CSU TRANSPORT INC 6. US EPA ID Number INR000102921

C. State Transporter's ID D. Transporter's Phone (877) 329-1877

7. Transporter 2 Company Name 8. US EPA ID Number

E. State Transporter's ID F. Transporter's Phone

9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709 10. US EPA ID Number ORD089452353

G. State Facility's ID H. Facility's Phone (541) 454-2643

Table with 5 columns: 11. US DOT Description, 12. Containers, 13. Total Quantity, 14. Unit, 15. Waste No. Row a: X RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N.O.S., 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002. 0.01 CM 1500.0 K

J. Additional Descriptions for Materials Listed Above a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=ILB(0.454)K 42105T

K. Handling Codes for Wastes Listed Above L12 32020P 14,524Kc

15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 10-17-03, Weight: 15,000, Type: K EMERGENCY CONTACT# (800) 424-9300 (WMI Contract) Unique PCB# 03 PCB011

16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.

Printed/Typed Name Greg Rutherford Signature Greg Rutherford Month Day Year 11/10/03

17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name Shawn R Martin Signature Shawn R Martin Month Day Year 11/10/03

18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name Signature Month Day Year

19. Discrepancy Indication Space Section 12. Added # of containers per Kristin Naderman/Alcoa BMS 11-6-03

20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19. Printed/Typed Name Sue McAhren Signature Sue McAhren Month Day Year 11/10/03



ALT BMS



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	11033
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369718-01
DATE RECEIVED:	11/3/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	11/3/2003
FINAL DISPOSAL LOCATION:	L12 13-14 N 2A-2B
KILOGRAMS DISPOSED OF:	14524 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

CWMNW RECORDS DEPARTMENT  
Certificate # 109480  
Date 11/10/2003

369740

CWMI

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9 1 1 0 4 1		Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal law.		
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD ANCOUVER WA 98660-1031 Generator's Phone ( 206 896-8661					A. State Manifest Document Number			
					B. State Generator's ID			
5. Transporter 1 Company Name CSU TRANSPORT INC		6. US EPA ID Number I N R 0 0 0 1 0 2 9 2 1		C. State Transporter's ID		D. Transporter's Phone (877) 329-1877		
7. Transporter 2 Company Name		8. US EPA ID Number		E. State Transporter's ID		F. Transporter's Phone		
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709					10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3		G. State Facility's ID	
					H. Facility's Phone (541) 454-2643			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)					12. Containers	13. Total Quantity	14. Unit Wt/Vol	1. Waste No.
a. <input checked="" type="checkbox"/> HM RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002					0 0 2 CM	25320 30000	K K	X002
b.								
c.								
d.								
J. Additional Descriptions for Materials Listed Above CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=ILB(0.454)K 42100 4259					K. Handling Codes for Wastes Listed Above L12 55,820P 25,320K			
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 10-17-03, Weight: 3000, Type: K EMERGENCY CONTACT#(800)424-9300(WMI Contract)					PCB UNIQUE #: 03 PCB 012 & 03 PCB 013 25,320			
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name B RUCE RICHTER				Signature <i>Bruce Richter</i>		Month Day Year 11/10/03		
17. Transporter 1 Acknowledgement of Receipt of Materials								
Printed/Typed Name Shawn R Martin				Signature <i>Shawn R Martin</i>		Month Day Year 11/10/03		
18. Transporter 2 Acknowledgement of Receipt of Materials								
Printed/Typed Name				Signature		Month Day Year		
19. Discrepancy Indication Space Weight changed by driver 11-4-03								
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.								
Printed/Typed Name Francae Bailey				Signature <i>Francae Bailey</i>		Month Day Year 11/10/03		

GENERATOR  
TRANSPORTER  
FACILITY



BMS



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

**CERTIFICATE OF DISPOSAL**

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR: ALCOA  
MANIFEST #: 11041  
LINE ITEM: 11a  
PROFILE #: CW1234  
CWM TRACKING ID: 369740-01  
RECEIVED DATE: 11/4/2003

<u>DRUM #(S)</u>	<u>DISPOSAL DATE</u>	<u>DISPOSAL LOCATION</u>
03 PCB 012	11/4/2003	L12 13-14 N 2A-2B
03 PCB 013	11/4/2003	L12 13-14 N 2A-2B

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

CWMNW RECORDS DEPARTMENT  
Certificate # 109474  
Date 11/6/2003

2603

369720

Vgn

CWMI

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved. OMB No. 2050-0039.

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9 1 1 0 3 2		Manifest Document No.		2. Page 1 of 1		Information in the shaded areas is not required by Federal law.		
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD LANCOUVER WA 98660-1031 Generator's Phone ( 206 696-8661						A. State Manifest Document Number				
5. Transporter 1 Company Name RIVERSIDE TRANSPORT SERVICES LLC						6. US EPA ID Number O R D 0 0 0 0 1 1 6 6 8		C. State Transporter's ID		
7. Transporter 2 Company Name						8. US EPA ID Number		D. Transporter's Phone (541) 454-2226		
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709						10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3		E. State Transporter's ID		
								F. Transporter's Phone		
								G. State Facility's ID		
								H. Facility's Phone (541) 454-2643		
GENERATOR	11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)					12. Containers		13. Total Quantity	14. Unit Wt/Vol	1. Waste No.
	a.	X	RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002			0 0 1	CM	18.955	K	X002
	b.									
	c.									
	d.									
J. Additional Descriptions for Materials Listed Above CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=ILB(0.454)K						K. Handling Codes for Wastes Listed Above L12 40660P 18,43K				
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 10-16-03, Weight: 18955, Type: K EMERGENCY CONTACT# (800) 424-9300 (WMI Contract) Unique PCB# 03 PCB 010										
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.										
Printed/Typed Name Greg Rutherford					Signature Greg Rutherford			Month Day Year 11/10/03		
TRANSPORTER	17. Transporter 1 Acknowledgement of Receipt of Materials									
	Printed/Typed Name Joe Claverton				Signature Joe Claverton			Month Day Year 11/10/03		
18. Transporter 2 Acknowledgement of Receipt of Materials										
Printed/Typed Name				Signature			Month Day Year			
FACILITY	19. Discrepancy Indication Space									
	20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.									
Printed/Typed Name Sue McAhren					Signature Sue McAhren			Month Day Year 11/10/03		

ORIGINAL-RETURN TO GENERATOR

ALT BMS



R 11/3



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

**CERTIFICATE OF DISPOSAL**

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	11032
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369720-01
DATE RECEIVED:	11/3/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	11/3/2003
FINAL DISPOSAL LOCATION:	L12 12-13 N 1Z-2A
KILOGRAMS DISPOSED OF:	18443 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

CWMNW RECORDS DEPARTMENT  
Certificate # 109435  
Date 11/5/2003

2004

369721

Vgm CWMI

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved. OMB No. 2050-0039.

# UNIFORM HAZARDOUS WASTE MANIFEST

1. Generator's US EPA ID No. **WAD00904527911031**  
Manifest Document No.

2. Page 1 of 1 Information in the shaded areas is not required by Federal law.

3. Generator's Name and Mailing Address  
**ALCOA  
5509 NW LOWER RIVER RD  
ANCOUVER WA 98660-1031  
Generator's Phone (206) 496-8661**

A. State Manifest Document Number

B. State Generator's ID

5. Transporter 1 Company Name  
**RIVERSIDE TRANSPORT SERVICES LLC**

6. US EPA ID Number  
**OR0000011668**

C. State Transporter's ID

D. Transporter's Phone  
**(541) 454-2226**

7. Transporter 2 Company Name

8. US EPA ID Number

E. State Transporter's ID

F. Transporter's Phone

9. Designated Facility Name and Site Address  
**CWMNW, INC.  
17629 CEDAR SPRINGS LANE  
ARLINGTON OR 97812-9709**

10. US EPA ID Number  
**OR089452353**

G. State Facility's ID

H. Facility's Phone  
**(541) 454-2643**

11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)

12. Containers No. Type  
13. Total Quantity  
14. Unit Wt/Vol  
1. Waste No.

a. **X** **RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002**

**0.01 CM 1.5909 K X002**

b.

c.

d.

J. Additional Descriptions for Materials Listed Above  
a. **CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K**

K. Handling Codes for Wastes Listed Above  
**L12 35420P 16,066kg**

15. Special Handling Instructions and Additional Information  
a. **CW1234 2000 ERG#171  
PCB Out of Service Date: 10-16-03, Weight: 1590g, Type: K  
EMERGENCY CONTACT#(800)424-9300(WMI Contract) Unique PCB# 03 PCB 009**

16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.  
If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.

Printed/Typed Name  
**Greg Rutherford**

Signature  
*Greg Rutherford*

Month Day Year  
**11/10/03**

17. Transporter Acknowledgement of Receipt of Materials  
Printed/Typed Name  
**Ken Evans**

Signature  
*Ken Evans*

Month Day Year  
**11/10/03**

18. Transporter 2 Acknowledgement of Receipt of Materials  
Printed/Typed Name

Signature

Month Day Year

19. Discrepancy Indication Space

20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.  
Printed/Typed Name  
**Sue McAhren**

Signature  
*Sue McAhren*

Month Day Year  
**11/10/03**



R 11/3

ALT BMS





CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	11031
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369721-01
DATE RECEIVED:	11/3/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	11/3/2003
FINAL DISPOSAL LOCATION:	L12 12-13 N 1Z-2A
KILOGRAMS DISPOSED OF:	16066 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

CWMNW RECORDS DEPARTMENT  
Certificate # 109436  
Date 11/5/2003

369689

*WJM*

# UNIFORM HAZARDOUS WASTE MANIFEST

1. Generator's US EPA ID No. WA.D.0.0.9.0.4.5.2.7.9.1.0.3.1.3  
Manifest Document No.

2. Page 1 of 1 Information in the shaded areas is not required by Federal law.

3. Generator's Name and Mailing Address  
**ALCOA**  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031  
Generator's Phone ( 206 896-8661 )

A. State Manifest Document Number

B. State Generator's ID

5. Transporter 1 Company Name  
**RIVERSIDE TRANSPORT SERVICES LLC**

6. US EPA ID Number  
0.R.0.0.0.0.1.1.6.6.8

C. State Transporter's ID

D. Transporter's Phone  
(541)454-2226

7. Transporter 2 Company Name

8. US EPA ID Number

E. State Transporter's ID

F. Transporter's Phone

9. Designated Facility Name and Site Address  
**CWMNW, INC.**  
17629 CEDAR SPRINGS LANE  
ARLINGTON OR 97812-9709

10. US EPA ID Number  
0.R.D.0.8.9.4.5.2.3.5.3

G. State Facility's ID

H. Facility's Phone  
(541)454-2643

11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)

12. Containers No. Type  
13. Total Quantity  
14. Unit Wt/Vol  
1. Waste No.

a. **X** RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S., 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002

0.0.1 CM 16,590 K X002

J. Additional Descriptions for Materials Listed Above  
a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K

K. Handling Codes for Wastes Listed Above

*L12 36940P 16756Kg*

15. Special Handling Instructions and Additional Information

a. CW1234 ~~2000~~ ERG#171  
PCB Out of Service Date: 10-15-03, Weight: 16,590, Type: K

EMERGENCY CONTACT#(800)424-9300(WMI Contract) *Unique PCB# 03 PCB 008*

16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.

If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.

Printed/Typed Name Greg Rutherford Signature *Greg Rutherford* Month Day Year 11 03 10 03

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name Ron Evans Signature *Ron Evans* Month Day Year 11 03 10 03


18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name \_\_\_\_\_ Signature \_\_\_\_\_ Month Day Year \_\_\_\_\_

19. Discrepancy Indication Space

20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.

Printed/Typed Name Sue McAhren Signature *Sue McAhren* Month Day Year 11 03 10 03



10/31

BMS



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	10313
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369689-01
DATE RECEIVED:	10/31/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	10/31/2003
FINAL DISPOSAL LOCATION:	L12 8-9 N 1U-1V
KILOGRAMS DISPOSED OF:	16756 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

CWMNW RECORDS DEPARTMENT  
Certificate # 109429  
Date 11/5/2003

1607

369682

VSM

CWMI

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved: OMB No. 2050-0039.

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9 1 0 3 1 2		Manifest Document No.		2. Page 1 of 1		Information in the shaded areas is not required by Federal law.			
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD VANCOUVER WA 98660-1031 Generator's Phone ( 206 896-8661						A. State Manifest Document Number					
5. Transporter 1 Company Name RIVERSIDE TRANSPORT SERVICES LLC						6. US EPA ID Number O R Q 0 0 0 0 1 1 6 6 8		C. State Transporter's ID			
7. Transporter 2 Company Name						8. US EPA ID Number		D. Transporter's Phone (541)454-2226			
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709						10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3		E. State Transporter's ID			
								F. Transporter's Phone			
								G. State Facility's ID			
								H. Facility's Phone (541)454-2643			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers		13. Total Quantity	14. Unit Wt/Vol	1. Waste No.	
a. X RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002						0 0 1 CM		1 7 5 0 0	K	X002	
b.											
c.											
d.											
J. Additional Descriptions for Materials Listed Above a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K						K. Handling Codes for Wastes Listed Above L12 38520P 17,473Kc					
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 10-15-03, Weight: 17,500, Type: 5 EMERGENCY CONTACT#(800)424-9300(WMI Contract) U. Nique PCB # 03 PCB007											
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.											
Printed/Typed Name Greg Rutherford			Signature Greg Rutherford			Month Day Year 11/03/10					
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name Joe Cloughan			Signature Joe Cloughan			Month Day Year 11/03/10					
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name			Signature			Month Day Year					
19. Discrepancy Indication Space											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19. Printed/Typed Name Sue McAhren						Signature Sue McAhren			Month Day Year 10/31/03		

GENERATOR  
TRANSPORTER  
FACILITY



R 10/31

BMS



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

**CERTIFICATE OF DISPOSAL**

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	10312
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369682-01
DATE RECEIVED:	10/31/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	10/31/2003
FINAL DISPOSAL LOCATION:	L12 10-11 N 1V-1W
KILOGRAMS DISPOSED OF:	17473 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

---

CWMNW RECORDS DEPARTMENT  
Certificate # 109426  
Date 11/5/2003

369678

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9	Manifest Document No. 10311	2. Page 1 of 1	Information in the shaded areas is not required by Federal law.	
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD VANCOUVER WA 98660-1031 Generator's Phone (206) 696-8661				A. State Manifest Document Number		
5. Transporter 1 Company Name CSU TRANSPORT INC				B. State Generator's ID		
6. US EPA ID Number I N R 0 0 0 1 0 2 9 2 1				C. State Transporter's ID		
7. Transporter 2 Company Name				D. Transporter's Phone (771) 329-1877		
8. US EPA ID Number				E. State Transporter's ID		
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709				F. Transporter's Phone		
10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3				G. State Facility's ID		
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)				12. Containers No.	13. Total Quantity	14. Unit (M/W/L)
a. X RM RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002				001	11567 15000	K
b.						
c.						
d.						
J. Additional Descriptions for Materials Listed Above a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=ILb(0.454)K				K. Handling Codes for Wastes Listed Above		
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 10-13-03, Weight: 15000K, Type: K EMERGENCY CONTACT#(800)424-9300(WMI Contract)				L12 25500P 11,567Kg PCB Unique ID # 3CPCB006		
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name Greg Ruthford			Signature Greg Ruthford		Month Day Year 11/23/03	
17. Transporter 1 Acknowledgement of Receipt of Materials						
Printed/Typed Name Shawn R Martin			Signature Shawn R Martin		Month Day Year 11/03/03	
18. Transporter 2 Acknowledgement of Receipt of Materials						
Printed/Typed Name			Signature		Month Day Year	
19. Discrepancy Indication Space Weight changed by driver 10/31/03						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						
Printed/Typed Name Sue Mahren			Signature Sue Mahren		Month Day Year 10/31/03	

GENERATOR

TRANSPORTER

FACILITY



BMS



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	10311
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369678-01
DATE RECEIVED:	10/31/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	10/31/2003
FINAL DISPOSAL LOCATION:	L12 9-10 N 1V-1W
KILOGRAMS DISPOSED OF:	11567 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

CWMNW RECORDS DEPARTMENT  
Certificate # 109425  
Date 11/5/2003

369665

UNIFORM HAZARDOUS WASTE MANIFEST

1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9  
Manifest Document No. 10304

2. Page 1 of 1 Information in the shaded areas is not required by Federal law.

3. Generator's Name and Mailing Address  
ALCOA  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031  
Generator's Phone (206) 696-8661

A. State Manifest Document Number

B. State Generator's ID

5. Transporter 1 Company Name  
MP ENVIRONMENTAL SERVICES INC.

6. US EPA ID Number  
C A T 0 0 0 6 2 4 2 4 7

C. State Transporter's ID

D. Transporter's Phone (861) 393-1151

7. Transporter 2 Company Name

8. US EPA ID Number

E. State Transporter's ID

F. Transporter's Phone

9. Designated Facility Name and Site Address  
CWMNW, INC.  
17629 CEDAR SPRINGS LANE  
ARLINGTON OR 97812-9709

10. US EPA ID Number  
O R D 0 8 9 4 5 2 3 5 3

G. State Facility's ID

H. Facility's Phone (541) 454-2643

11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)

12. Containers  
No. Type

13. Total Quantity

14. Unit Wt/Vol

1. Waste No.

a. X RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S., 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002

0 0 1 CM

515 11.4  
10,850  
~~12000~~

3  
K

X002

J. Additional Descriptions for Materials Listed Above  
a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=ILb(0.454)K

K. Handling Codes for Wastes Listed Above

15. Special Handling Instructions and Additional Information

a. CW1234 2000 ERG#171  
PCB Out of Service Date: ~~10-30-03~~ 10-13-03 Weight: 12000, Type: K

L12 23920P 10,850 Kg  
WEIGHT IS ESTIMATED

EMERGENCY CONTACT#(800)424-9300(WMI Contract)

16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.

If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.

Printed/Typed Name: BRIAN LARSON  
Signature: [Signature]  
Month Day Year: 10/30/03

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name: MIKE O'BRIEN  
Signature: [Signature]  
Month Day Year: 10/30/03

18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name: [Blank]  
Signature: [Blank]  
Month Day Year: [Blank]

19. Discrepancy Indication Space  
1a. correct quantity per Kristin Naderman/Reynolds. Ses 11-4-03  
1b. added OSD per Kristin Naderman/Reynolds. MLM 10-31-03

20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.

Printed/Typed Name: Francie Bailey  
Signature: [Signature]  
Month Day Year: 10/30/03



R 10/30

BMS





CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	10304
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369665-01
DATE RECEIVED:	10/30/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	10/30/2003
FINAL DISPOSAL LOCATION:	L12 8-9 N 2A-2B
KILOGRAMS DISPOSED OF:	10850 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

CWMNW RECORDS DEPARTMENT  
Certificate # 109422  
Date 11/5/2003

369664

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9		Manifest Document No. 10303		2. Page 1 of 1		Information in the shaded areas is not required by Federal law.		
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD TACOMA WA 98660-1031 Generator's Phone (206) 896-8661						A. State Manifest Document Number				
5. Transporter 1 Company Name CSU TRANSPORT INC						6. US EPA ID Number I N R 0 0 0 1 0 2 9 2 1		C. State Transporter's ID		
7. Transporter 2 Company Name						8. US EPA ID Number		D. Transporter's Phone (877) 329-1877		
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709						10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3		E. State Transporter's ID		
								F. Transporter's Phone		
								G. State Facility's ID		
								H. Facility's Phone (541) 454-2643		
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers		13. Total Quantity	14. Unit	15. Waste No.
a. X RM, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002						0.02 CM		27,025	K	X002
b.										
c.										
d.										
J. Additional Descriptions for Materials Listed Above CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RD=1Lb(0.454)K						K. Handling Codes for Wastes Listed Above L12 59,580 27,025 kg				
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: 10-11-03, Weight: 30000, Type: K						15000K 03PUB003-10-11-03, 03PUB004-10-11-03 15000K				
EMERGENCY CONTACT#(800)424-9300(WMI Contract) MLM 10-31-03										
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.										
Printed/Typed Name BRIAN LARSON						Signature <i>Brian Larson</i>			Month Day Year 11/15/03	
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name SHAWN R MARTIN						Signature <i>Shawn R Martin</i>			Month Day Year 11/30/03	
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name						Signature			Month Day Year	
19. Discrepancy Indication Space 15a-added Unique ID #'s + OSD per Kristin Nadermann/Reynolds. MLM 10-31-03 11a correct quantity per Kristin Nadermann/Reynolds. SES 11-4-03										
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19. Printed/Typed Name Francie Bailey										
						Signature <i>Francie Bailey</i>			Month Day Year 11/30/03	

GENERATOR

TRANSPORTER

FACILITY



R 10/30

BMS



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	10303
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369664-01
RECEIVED DATE:	10/30/2003

<u>DRUM #(S)</u>
03 PCB 003
03 PCB 004

<u>DISPOSAL DATE</u>
10/30/2003
10/30/2003

<u>DISPOSAL LOCATION</u>
L12 8-9 N 2A-2B
L12 8-9 N 2A-2B

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

CWMNW RECORDS DEPARTMENT  
Certificate # 109421  
Date 11/5/2003

369671

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9 1 0 3 0 2		Manifest Document No.		2. Page 1 of 1		Information in the shaded areas is not required by Federal law.		
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD VANCOUVER WA 98660-1031 Generator's Phone ( 206 696-8661						A. State Manifest Document Number				
5. Transporter 1 Company Name RIVERSIDE TRANSPORT SERVICES LLC						6. US EPA ID Number O R O 0 0 0 0 1 1 6 6 8		C. State Transporter's ID		
7. Transporter 2 Company Name						8. US EPA ID Number		D. Transporter's Phone (541)454-2226		
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709						10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3		E. State Transporter's ID		
								F. Transporter's Phone		
								G. State Facility's ID		
								H. Facility's Phone (541)454-2643		
GENERATOR	11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)					12. Containers		13. Total Quantity	14. Unit Wt/Vol	15. Waste No.
	a.	X	RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002			0.01	CM	12.750	K	X002
	b.									
	c.									
	d.									
J. Additional Descriptions for Materials Listed Above a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=ILb(0.454)K						K. Handling Codes for Wastes Listed Above MLM 10-31-03 L12 27500P 12,474KG				
15. Special Handling Instructions and Additional Information a. CW1234 2000 ERG#171 PCB Out of Service Date: <del>10-30-03</del> 10-10-03 Weight: 12750, Type: K EMERGENCY CONTACT#(800)424-9300(WMI Contract)										
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.										
Printed/Typed Name FORNAN LARSON				Signature <i>[Signature]</i>				Month Day Year 11/03/03		
TRANSPORTER	17. Transporter 1 Acknowledgement of Receipt of Materials									
	Printed/Typed Name Joe Claughton				Signature <i>[Signature]</i>				Month Day Year 11/03/03	
	18. Transporter 2 Acknowledgement of Receipt of Materials									
Printed/Typed Name				Signature				Month Day Year		
FACILITY	19. Discrepancy Indication Space ISA-corrected OSD per Kristin Nadermann   Pundols. MLM 10-31-03									
	20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.									
Printed/Typed Name Sue McAhren				Signature <i>[Signature]</i>				Month Day Year 11/03/03		



2 10/30

BMS



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

**CERTIFICATE OF DISPOSAL**

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	10302
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369671-01
DATE RECEIVED:	10/30/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	10/30/2003
FINAL DISPOSAL LOCATION:	L12 8-9 N 2A-2B
KILOGRAMS DISPOSED OF:	12474 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

CWMNW RECORDS DEPARTMENT  
Certificate # 109278  
Date 11/3/2003

369670

*[Handwritten Signature]*

**UNIFORM HAZARDOUS WASTE MANIFEST**

1. Generator's US EPA ID No. WA D 0 0 9 0 4 5 2 7 9 1 0 3 0 1  
 Manifest Document No. 10301

2. Page 1 of 1 Information in the shaded areas is not required by Federal law.

3. Generator's Name and Mailing Address  
 ALCOA  
 5509 NW LOWER RIVER RD  
 VANCOUVER WA 98660-1031  
 4. Generator's Phone ( 206 896-8661

A. State Manifest Document Number  
 B. State Generator's ID

5. Transporter 1 Company Name RIVERSIDE TRANSPORT SERVICES LLC  
 6. US EPA ID Number OR D 0 0 0 0 0 1 1 6 6 8

C. State Transporter's ID  
 D. Transporter's Phone (541) 454-2226

7. Transporter 2 Company Name  
 8. US EPA ID Number

E. State Transporter's ID  
 F. Transporter's Phone

9. Designated Facility Name and Site Address  
 CWMNW, INC.  
 17629 CEDAR SPRINGS LANE  
 ARLINGTON OR 97812-9709  
 10. US EPA ID Number OR D 0 8 9 4 5 2 3 5 3

G. State Facility's ID  
 H. Facility's Phone (541) 454-2643

11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)

12. Containers No. Type  
 13. Total Quantity  
 14. Unit Wt/Vol  
 15. Waste No.

HM	a.	b.	c.	d.
X	RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S., 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002	0.01 CM	1552.2 <del>172.72</del>	X002
			MLM 10-31-03	

12. Containers No.	Type	13. Total Quantity	14. Unit Wt/Vol	15. Waste No.
0.01	CM	1552.2 <del>172.72</del>	K	X002
		MLM 10-31-03		

J. Additional Descriptions for Materials Listed Above  
 a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K  
 MLM 10-31-03

K. Handling Codes for Wastes Listed Above  
 L12 34220P 15,522Kc

15. Special Handling Instructions and Additional Information  
 a. CW1234 2000 ERG#171 10-10-03 15522  
 PCB Out of Service Date: ~~10-31-03~~ Weight: ~~172.72~~, Type: K  
 EMERGENCY CONTACT# (800) 424-9300 (WMI Contract)

16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.  
 If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.

Printed/Typed Name DAN LARSON

Signature *[Signature]* Month Day Year 10/30/03

17. Transporter 1 Acknowledgement of Receipt of Materials  
 Printed/Typed Name Ron Evans

Signature *[Signature]* Month Day Year 10/30/03

18. Transporter 2 Acknowledgement of Receipt of Materials  
 Printed/Typed Name

Signature Month Day Year

19. Discrepancy Indication Space 13a- Corrected total quantity, 15a- corrected OSD, both per Kristin Nadermann-Royolds. MLM 10-31-03

20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.  
 Printed/Typed Name Sue McAhren

Signature *[Signature]* Month Day Year 10/30/03



R 10/30

Lu

BMS



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	10301
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	369670-01
DATE RECEIVED:	10/30/2003
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	10/30/2003
FINAL DISPOSAL LOCATION:	L12 8-9 N 2A-2B
KILOGRAMS DISPOSED OF:	15522 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Becky Sumner*

---

CWMNW RECORDS DEPARTMENT  
Certificate # 109423  
Date 11/5/2003









<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. <b>W A D 0 0 9 0 4 5 2 7 9 0 4 0 4 1</b>	Manifest Document No. <b>04041</b>	2. Page 1 of 1	Information in the shaded areas is not required by Federal law.	
3. Generator's Name and Mailing Address <b>ALCOA 5309 NW LOWER RIVER RD VANCOUVER WA 98660-1031</b>				A. State Manifest Document Number		
4. Generator's Phone ( <b>206 696-8661</b> )				B. State Generator's ID		
5. Transporter 1 Company Name <b>MP ENVIRONMENTAL SERVICES INC</b>		6. US EPA ID Number <b>C A T 0 0 0 6 2 4 2 4 7</b>		C. State Transporter's ID		
7. Transporter 2 Company Name		8. US EPA ID Number		D. Transporter's Phone <b>361-393-1151</b>		
9. Designated Facility Name and Site Address <b>CUMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709</b>		10. US EPA ID Number <b>O R D 0 8 9 4 5 2 3 5 3</b>		E. State Transporter's ID		
				F. Transporter's Phone		
				G. State Facility's ID		
				H. Facility's Phone <b>(541)454-2643</b>		
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)				12. Containers	13. Total Quantity	14. Unit Wt/Vol
				No.	Type	Waste No.
a. <input checked="" type="checkbox"/> <b>RD, WASTE, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S. 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002</b>				<b>0 0 1</b>	<b>CM</b>	<b>1 2 3 8 2 K</b>
b.						
c.						
d.						
J. Additional Descriptions for Materials Listed Above <b>a. CW1234 EAST LANDFILL SOUTH BANK AVUL, PCB'S, RD-1Lb(0.454)K</b>				K. Handling Codes for Wastes Listed Above		
15. Special Handling Instructions and Additional Information <b>PCB UNIQUE ID # 04 PCB 001</b> <b>a. CW1234 2000 ERG#171</b> <b>PCB Out of Service Date: 04-05-04, Weight: 12382, Type: K</b> <b>EMERGENCY CONTACT#(800)424-9300(WMI Contract)</b>						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name <b>BRUCE RICHARTZ</b>			Signature <i>Bruce Richartz</i>		Month Day Year <b>04/16/04</b>	
17. Transporter 1 Acknowledgement of Receipt of Materials						
Printed/Typed Name <b>MIKE D GRIEN FOR MP ENVIRO</b>			Signature <i>Mike D Grien</i>		Month Day Year <b>04/16/04</b>	
18. Transporter 2 Acknowledgement of Receipt of Materials						
Printed/Typed Name			Signature		Month Day Year	
19. Discrepancy Indication Space						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						
Printed/Typed Name			Signature		Month Day Year	

GENERATOR

TRANSPORTER

FACILITY



MP  
 MIKE O'B  
 4/15/04  
 0300

CWM OF THE NORTHWEST  
 17629 CEDAR SPRINGS LANE  
 ARLINGTON, OR 97812

Trip Ticket: 000258160 RUN: 0223631 PAGE: 1  
 Requested by: WM0225GXM  
 Requested On: 04/15/04  
 MP ENV SVCS

Driver (1):  
 Driver (2): MIKE O'BRIEN Load/Unload:

Generator Information: US EPA ID No. WAD009045279 ALCOA 5509 NW LOWER RIVER RD PIK-UP/1 VANCOUVER, WA 98660-1031 Pickup: 04/16/04 08:00 24 HR EMERGENCY AND SPILL ASSISTANCE NUMBERS:	Manifest Document Number(s) <u>04041</u> ----- State EPA ID No. NO STATE EPA ----- Phone: (206) 696-8661 ----- ( ) -
--	--

Transporter Information: MP ENVIRONMENTAL SERVICES INC 10826 NE 149TH ST BOTHELL, WA 98011-4829	US EPA ID No. CAT000624247 ----- State EPA ID No. NO STATE EPA ----- Phone: (661) 393-1153
--	--

Designated Facility Information CWM OF THE NORTHWEST 17629 CEDAR SPRINGS LN ARLINGTON, OR 97812 DISP: 04/16/04 13:00 SC: PLFB	US EPA ID No. ORD089452353 ----- State EPA ID No. NO STATE EPA ----- Phone: (541) 454-2643
---	--

DOT Information: Service Request No.: 0717576 Activity No. 001  
 Master Service Request No.: 0000000 UN/NA: UN3077 Pkg Grp: III  
 PROFILE CW1234 EAST LANDFILL SOUTH BANK RMVL Hazard class: 9 HM: Y  
 DOT Proper Shipping Name: ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N.O.S  
 Customer Contact: BRUCE RICHARTZ (ALCOA) MANIFEST (509) 680-3682 EXT: 0000

Containers No.	Type	Total Quantity	UOM	DESCRIPTION	Waste Codes
0001	CM	0		(Shipped)	

US DOT Information: Service Request No.: 0717576 Activity No. 002  
 Master Service Request No.: 0000000 UN/NA: Pkg Grp:  
 SERVICE PIK Pick Up Rolloff Box Hazard class: HM:  
 DOT Proper Shipping Name: P.O. #:

Customer Contact: BRUCE RICHARTZ (ALCOA) MANIFEST (509) 680-3682 EXT: 0000  
*PICK-UP ONLY / 1-20X DOT*

Containers No.	Type	Total Quantity	UOM	DESCRIPTION	Waste Codes
0001	CM	0		(Shipped)	

CW OF THE NORTHWEST  
178 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

LOADING DEMURRAGE  
DEPART DATE/TIME \_\_\_\_\_

Trip Ticket: 000258160 RUN: 0223631 PAGE: 2  
Requested by: WM0225GXM  
Requested On: 04/15/04  
ADDITIONAL UNLOADING DEMURRAGE  
CUSTOMER/SITE DEPART DATE/TIME \_\_\_\_\_

Time Summary	
Start	8:00 AM
End	9:30 AM
Total	1 1/2

Requirements	
Box In #	N/A
Box Out #	52328
Wash	Yes / No
Bring	
Liner	01/2/3

Time Summary	
Start	_____
End	_____
Total	_____

ARRIVAL DATE/TIME \_\_\_\_\_ ARRIVAL DATE/TIME \_\_\_\_\_  
LOAD/UNLOAD COMMENTS EXCAVATOR HAD TO MOVE BIN DUE TO LOCATION I COULD P/U  
ADDITIONAL COMMENTS/REMARKS: GROUND IS SOFT.

BIN DROPPED 4/12/04  
Shipper Signature [Signature] Date 04/16/04 Transportation Signature [Signature] Date 4/16/04  
Receiving Signature \_\_\_\_\_ Date \_\_\_\_\_

WIRE JOB

OHONI

4/16/04  
[Handwritten notes]



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	04041
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	372141-01
DATE RECEIVED:	4/16/2004
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	4/16/2004
FINAL DISPOSAL LOCATION:	L12
KILOGRAMS DISPOSED OF:	1 CM      9798 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Nicol D. Wycouer*

CWMNW RECORDS DEPARTMENT  
Certificate #                    113370  
Date                                4/20/2004

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. <b>W.A.D.0.0.9.0.4.5.2.7.9.0.4.0.4.2</b>	Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law.	
3. Generator's Name and Mailing Address <b>ALCOA 5509 NW LOWER RIVER RD VANCOUVER WA 98660-1031 Generator's Phone (206) 896-8661</b>				A. State Manifest Document Number		
5. Transporter 1 Company Name <b>RIVERSIDE TRANSPORT SERVICES LLC</b>				6. US EPA ID Number <b>0.R.0.0.0.0.1.1.6.5.8</b>		
7. Transporter 2 Company Name				8. US EPA ID Number		
9. Designated Facility Name and Site Address <b>CWMW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709</b>				10. US EPA ID Number <b>0.R.0.8.9.4.5.2.3.5.3</b>		
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)				12. Containers No.	13. Total Quantity	14. Unit Wt/Vol
a. <input checked="" type="checkbox"/> <b>RQ, WASTE, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S., 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002</b>				<b>0.0.1 CM</b>	<b>17386</b>	<b>K</b>
b.						
c.						
d.						
J. Additional Descriptions for Materials Listed Above <b>a. CW1234 EAST LANDFILL SOUTH BANK RMVL, PCB'S, RO=1Lb(0.454)K</b>				K. Handling Codes for Wastes Listed Above		
15. Special Handling Instructions and Additional Information <b>a. CW1234 2000 ERG#171 PCB UNIQUE ID # 04 PCB 002 PCB Out of Service Date: 04-05-04, Weight: 17386 Type: K EMERGENCY CONTACT#(800)424-9300(WMI Contract)</b>						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name <b>BRUCE RICHARTZ</b>		Signature <i>Bruce Richartz</i>		Month Day Year <b>04/16/04</b>		
17. Transporter 1 Acknowledgement of Receipt of Materials						
Printed/Typed Name <b>Fred E. Fanning</b>		Signature <i>Fred E. Fanning</i>		Month Day Year <b>04/16/04</b>		
18. Transporter 2 Acknowledgement of Receipt of Materials						
Printed/Typed Name		Signature		Month Day Year		
19. Discrepancy Indication Space						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						
Printed/Typed Name		Signature		Month Day Year		

GENERATOR

TRANSPORTER

FACILITY

ETS  
FRED F.  
4/16/04  
0900

CWM OF THE NORTHWEST  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812  
Driver (1):  
Driver (2): Fred Fahrni

Trip Ticket: 000258161 RUN: 0223632 PAGE: 1  
Requested by: WM0225GXM  
Requested On: 04/15/04  
RIVERSIDE TRANS  
Load/Unload:

Generator Information: US EPA ID No. WAD009045279 ALCOA 5509 NW LOWER RIVER RD PIK-UP/1 VANCOUVER, WA 98660-1031 Pickup: 04/16/04 08:00 24 HR EMERGENCY AND SPILL ASSISTANCE NUMBERS:	Manifest Document Number(s) <u>04042</u> ----- State EPA ID No. NO STATE EPA ----- Phone: (206) 696-8661 ----- ( ) -
--	--

Transporter Information: RIVERSIDE TRANSPORT SERVICES 1395 W 2ND ST ARLINGTON, OR 97812-0095	US EPA ID No. ORQ000011668 ----- State EPA ID No. NO STATE EPA ----- Phone: (541) 454-2226
---	--

Designated Facility Information CWM OF THE NORTHWEST 17629 CEDAR SPRINGS LN ARLINGTON, OR 97812 DISP: 04/16/04 13:00 SC: PLFB	US EPA ID No. ORD089452353 ----- State EPA ID No. NO STATE EPA ----- Phone: (541) 454-2643
---	--

DOT Information: Service Request No.: 0717577 Activity No. 001  
Master Service Request No.: 0000000 UN/NA: UN3077 Pkg Grp: III  
PROFILE CW1234 EAST LANDFILL SOUTH BANK RMVL Hazard class: 9 HM: Y  
DOT Proper Shipping Name: P.O.#:  
ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N.O.S  
Customer Contact: BRUCE RICHARTZ (ALCOA) MANIFEST (509) 680-3682 EXT: 0000

Containers No.	Type	Total Quantity	UOM	UWV	DESCRIPTION	Waste Codes
0001	CM	0				
					(Shipped)	

US DOT Information: Service Request No.: 0717577 Activity No. 002  
Master Service Request No.: 0000000 UN/NA: Pkg Grp:  
SERVICE PIK Pick Up Rolloff Box Hazard class: HM:  
DOT Proper Shipping Name: P.O.#:  
Customer Contact: BRUCE RICHARTZ (ALCOA) MANIFEST (509) 680-3682 EXT: 0000  
*Pick up 1/20/04*

Containers No.	Type	Total Quantity	UOM	UWV	DESCRIPTION	Waste Codes
1	CM	0				
					(Shipped)	



CW OF THE NORTHWEST  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

Trip Ticket: 000258161 RUN: 0223632 PAGE: 2  
Requested by: WM0225GXM  
Requested On: 04/15/04

LOADING DEMURRAGE  
DEPART DATE/TIME \_\_\_\_\_

ADDITIONAL  
CUSTOMER/SITE \_\_\_\_\_

UNLOADING DEMURRAGE  
DEPART DATE/TIME \_\_\_\_\_

Time Summary	
Start	8:00
End	9:20
Total	_____

Requirements	
Box In #	N/A
Box Out #	4296
Wash	Yes / No
Bring	_____
Liner	@1/1/2/3

Time Summary	
Start	_____
End	_____
Total	_____

ARRIVAL DATE/TIME \_\_\_\_\_

ARRIVAL DATE/TIME \_\_\_\_\_

LOAD/UNLOAD COMMENTS \_\_\_\_\_

ADDITIONAL COMMENTS/REMARKS: \_\_\_\_\_

*04/15/04*  
Ben Doherty 04/16/04 Paul Fickert 4/16/04  
Shipper Signature Date Transportation Signature Date  
Receiving Signature Date

2004

4/16/04



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

**CERTIFICATE OF DISPOSAL**

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	04042
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	372142-01
DATE RECEIVED:	4/16/2004
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	4/16/2004
FINAL DISPOSAL LOCATION:	L12
KILOGRAMS DISPOSED OF:	1 CM      10,152 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Nicol D. Wycover*

CWMNW RECORDS DEPARTMENT  
Certificate #      113371  
Date                      4/20/2004

372525

*[Handwritten Signature]*

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9	Manifest Document No. 0 4 0 5 1	2. Page 1 of 1	Information in the shaded areas is not required by Federal law.	
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD VANCOUVER WA 98660-1031				A. State Manifest Document Number		
4. Generator's Phone ( 206 696-8661				B. State Generator's ID		
5. Transporter 1 Company Name ENVIRO CON & TRUCKING INC.		6. US EPA ID Number W A D 9 8 8 5 1 6 8 2 9		C. State Transporter's ID		
7. Transporter 2 Company Name		8. US EPA ID Number		D. Transporter's Phone (800) 887-4226		
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709		10. US EPA ID Number O R D 0 8 9 4 5 2 3 5 3		E. State Transporter's ID		
				F. Transporter's Phone		
				G. State Facility's ID		
				H. Facility's Phone (541) 454-2643		
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)				12. Containers	13. Total Quantity	14. Unit Wt/Vol
	HM			No.	Type	Waste No.
a.	X	RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002		0 0 1	DT	28 500 K
b.						
c.						
d.						
J. Additional Descriptions for Materials Listed Above a. CW1234 2000 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K				K. Handling Codes for Wastes Listed Above L12 63,5L0P 28,831K		
15. Special Handling Instructions and Additional Information PCB UNIQUE ID # 04 PCB 003 a. CW1234 2000 ERG#171 PCB Out of Service Date: 05-13-04, Weight: 28,500, Type: K EMERGENCY CONTACT#(800)424-9300(WMI Contract)						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name BRUCE RICHARTZ			Signature <i>Bruce Richartz</i>		Month Day Year 05/17/04	
17. Transporter 1 Acknowledgement of Receipt of Materials						
Printed/Typed Name Bill Jennings			Signature <i>Bill Jennings</i>		Month Day Year 05/17/04	
18. Transporter 2 Acknowledgement of Receipt of Materials						
Printed/Typed Name			Signature		Month Day Year	
19. Discrepancy Indication Space						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						
Printed/Typed Name Sue McAhren			Signature <i>Sue McAhren</i>		Month Day Year 05/17/04	

GENERATOR

TRANSPORTER

FAC



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	04051
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	372525-01
DATE RECEIVED:	5/17/2004
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	5/17/2004
FINAL DISPOSAL LOCATION:	L12
KILOGRAMS DISPOSED OF:	1 DT      28,831 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Nicole D. Wypcover*

CWMNW RECORDS DEPARTMENT  
Certificate #                      114170  
Date                                      5/20/2004

372522

CWMI

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator's US EPA ID No. W A D 0 0 9 0 4 5 2 7 9 0 4 0 5 2		Manifest Document No. 0 4 0 5 2		2. Page 1 of 1		Information in the shaded areas is not required by Federal law.		
3. Generator's Name and Mailing Address ALCOA 5509 NW LOWER RIVER RD VANCOUVER WA 98660-1031						A. State Manifest Document Number				
4. Generator's Phone ( 206 896-8661						B. State Generator's ID				
5. Transporter 1 Company Name ENVIRO CON & TRUCKING INC.			6. US EPA ID Number W A D 9 8 8 5 1 6 8 2 9			C. State Transporter's ID				
7. Transporter 2 Company Name						D. Transporter's Phone (800) 887-4205				
9. Designated Facility Name and Site Address CWMNW, INC. 17629 CEDAR SPRINGS LANE ARLINGTON OR 97812-9709						8. US EPA ID Number			E. State Transporter's ID	
						F. Transporter's Phone				
						G. State Facility's ID				
						H. Facility's Phone (541) 454-2643				
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers		13. Total Quantity	14. Unit Wt/Vol	15. Waste No.
a. <input checked="" type="checkbox"/> HM RQ, ENVIRONMENTALLY HAZARDOUS SUBSTANCES, SOLID, N. O. S, 9, UN3077, III, (POLYCHLORINATED BIPHENYLS), X002						0, 0, 1 DT		12.093 Kg <del>13,636</del>	K	X002
b.										
c.										
d.										
J. Additional Descriptions for Materials Listed Above a. CW1234 EAST LANDFILL SOUTH BANK REMOVAL, RQ=1Lb(0.454)K						K. Handling Codes for Wastes Listed Above  L12 2660P 12.093Kg				
15. Special Handling Instructions and Additional Information PCB UNIQUE ID # 04 PCB 004 a. CW1234 2000 ERG#171 PCB Out of Service Date: 05-13-04; Weight: 13636, Type: K EMERGENCY CONTACT# (800) 424-9300 (WMI Contract)										
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.										
Printed/Typed Name BRUCE RICHARTZ					Signature Bruce Richartz			Month Day Year 05/17/04		
17. Transporter 1 Acknowledgement of Receipt of Materials										
Printed/Typed Name Scott W. McDonald					Signature Scott W. McDonald			Month Day Year 05/17/04		
18. Transporter 2 Acknowledgement of Receipt of Materials										
Printed/Typed Name					Signature			Month Day Year		
19. Discrepancy Indication Space Weight changed by driver 5-17-04 sm.										
20. Facility Owner or Operator Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.										
Printed/Typed Name Sue McShren					Signature Sue McShren			Month Day Year 05/17/04		

GENERATOR

TRANSPORTER

FACILITY



**ORIGINAL-RETURN TO GENERATOR**

NDC



CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST, INC  
FEDERAL EPA ID#: ORD089452353  
17629 CEDAR SPRINGS LANE  
ARLINGTON, OR 97812

ALCOA  
WAD009045279  
5509 NW LOWER RIVER RD  
VANCOUVER WA 98660-1031

### CERTIFICATE OF DISPOSAL

Chemical Waste Management of the Northwest, Inc. has received the following waste material and certifies that the material has been landfilled in accordance with 40 CFR part 761 as it pertains to the land disposal of Polychlorinated Biphenyl contaminated materials.

GENERATOR:	ALCOA
MANIFEST #:	04052
LINE ITEM:	11a
PROFILE #:	CW1234
CWM TRACKING ID:	372522-01
DATE RECEIVED:	5/17/2004
DISPOSAL PROCESS(ES):	LANDFILL
DISPOSAL DATE:	5/17/2004
FINAL DISPOSAL LOCATION:	L12
KILOGRAMS DISPOSED OF:	1 DT      12,093 K

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

*Nicol A Wiscover*

---

CWMNW RECORDS DEPARTMENT  
Certificate #                      114087  
Date                                      5/19/2004

# **APPENDIX E**

## **FIELD DENSITY AND MOISTURE CONTENT RESULTS AND SOIL LABORATORY DATA**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**

# Carlson Testing, Inc.

**Main Office**  
 P.O. Box 23814  
 Tigard, Oregon 97281  
 Phone (503) 684-3460  
 FAX (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 FAX (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 FAX (541) 330-9155


## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations  
 - Project #184717-01-01-03

**Material Type:** Sand with Mulch

**Job Number:** 10/21/03  
 T0304239  
**Location:** Unknown

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	10/17/03
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	10/21/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



Zero Air Voids Line = 2.500

**Optimum Moisture:** 23.6%      **Max. Dry Density:** 92.5 lbs/ft<sup>3</sup>

Percent Passing #4 Sieve: 97.2%

EMAIL: MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
 MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: James F. Nieptas - Laboratory Manager

Our reports pertain to the material tested /inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization.



# Carlson Testing, Inc.

**Main Office**  
 P.O. Box 23814  
 Tigard, Oregon 97281  
 Phone (503) 684-3460  
 FAX (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 FAX (503) 589-1309


**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 FAX (541) 330-9163

## Moisture - Density Relationship

Client: CH2M Hill Engineers - Marc Krekos  
 Project: Alcoa Former Vancouver Operations  
 - Project #184717-01-01-03  
 Material Type: Sand from Glacier Northwest

Job Number: 10/21/03  
 T0304239  
 Location: Unknown

Test Method:	ASTM D-698 A, C-136, D-2216	Date Sampled:	10/15/03
Sample Method:	ASTM D-75	Date Tested:	10/16/03
Preparation Method:	Moist	Oversized Material:	Removed
Compacting Method:	Manual	Hammer Type:	Circular



Zero Air Voids Line = 2.500	
Optimum Moisture: <input type="text" value="20.5%"/>	Max. Dry Density: <input type="text" value="91.7"/> lbs/ft <sup>3</sup>
Percent Passing #4 Sieve: 100.0%	

NOTE: ZERO VOIDS CURVE PLOTS BEYOND OPTIMUM MOISTURE AND MAXIMUM DRY DENSITY CURVE.  
 MAIL: MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
 MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: \_\_\_\_\_

James F. Hieptas - Laboratory Manager

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations  
 - Project #184717-01-01-03


11/04/03

**Material Type:** Native Light Brown Silt

**Job Number:** T0304239

**Location:** Cut Bank

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	10/29/03
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	10/30/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



Zero Air Voids Line = 2.500

**Optimum Moisture:** 21.2%      **Max. Dry Density:** 96.1 lbs/ft<sup>3</sup>

**Percent Passing #4 Sieve:** 100.0%

EMAIL: MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
 MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: \_\_\_\_\_

James F. Hieptas - Laboratory Manager

# Carlson Testing, Inc.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations  
- Project #184717-01-01-03


11/04/03

**Job Number:** T0304239

**Material Type:** Native Black Silt with Gravel

**Location:** Cut Bank

<b>Test Method:</b> ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b> 10/29/03
<b>Sample Method:</b> ASTM D-75	<b>Date Tested:</b> 10/30/03
<b>Preparation Method:</b> Moist	<b>Oversized Material:</b> Removed
<b>Compacting Method:</b> Manual	<b>Hammer Type:</b> Circular



<b>Zero Air Voids Line = 2.500</b>	
<b>Coarse specific gravity used in adjusted max density computations:</b>	2.486
<b>Optimum Moisture:</b> 21.3%	<b>Max. Dry Density:</b> 98.5 lbs/ft <sup>3</sup>
<b>Adjusted Opt Moisture:</b> 19.5%	<b>Adjusted Max Density:</b> 102.7
<b>Percent Passing #4 Sieve: 88.8%</b>	

MAIL: MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: \_\_\_\_\_

James F. Hieptas - Laboratory Manager

Our reports pertain to the material tested /inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization.

# Carlson Testing, Inc.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations  
- Project #184717-01-01-03


11/04/03

**Material Type:** Sand with silt (5-1 ratio)

**Job Number:** T0304239

**Location:** On Site

<b>Test Method:</b> ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b> Unknown
<b>Sample Method:</b> ASTM D-75	<b>Date Tested:</b> 10/27/03
<b>Preparation Method:</b> Moist	<b>Oversized Material:</b> Removed
<b>Compacting Method:</b> Manual	<b>Hammer Type:</b> Circular



Zero Air Voids Line = 2.500

**Optimum Moisture:** 19.1%      **Max. Dry Density:** 99.8 lbs/ft³

**Percent Passing #4 Sieve:** 100.0%

**NOTE:** ZERO VOIDS CURVE PLOTS BEYOND OPTIMUM MOISTURE AND MAXIMUM DRY DENSITY CURVE.

**EMAIL:** MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND

MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: \_\_\_\_\_

James F. Hieptas - Laboratory Manager

Our reports pertain to the material tested /inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization.

# Carlson Testing, Inc.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos

**Project:** Alcoa Former Vancouver Operations  
- Project #184717-01-01-03


**Material Type:** Native Sand with Clay

11/04/03

**Job Number:** T0304239

**Location:** Unknown

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	10/27/03
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	10/28/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



Zero Air Voids Line = 2.500

**Optimum Moisture:** 18.4%      **Max. Dry Density:** 102.5 lbs/ft³

**Percent Passing #4 Sieve:** 97.8%

EMAIL: MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: \_\_\_\_\_

James F. Hieptas - Laboratory Manager

Our reports pertain to the material tested /inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization.

Troxler Model 3440 Calibration Report (Page 1 of 3)

Gauge Model: 03440 A

Gauge Serial Number: 024467

Reference standard counts:

Density - 2786

Moisture - 614

Calibration Date: 08-14-2003

Print Date: 08-14-2003

Bay - 073

\*\*\* Density calibration count data \*\*\*

Depth in.	Magnes 1777	Mag/Al 2171	Alumin 2686
BS	1251	878	564
2	4191	2873	1698
4	4250	2772	1521
6	3434	2094	1062
8	2376	1340	616

\*\*\* Density performance parameters \*\*\*

Pos	A	B*1000	C	'Y'	Slope	Prec
BS	2.820	1.09595	-.03731	2171.0	1.0	8.15
2	8.724	.95563	.12515	2171.0	3.4	4.15
4	11.025	1.08262	.12233	2171.0	3.8	3.70
6	12.856	1.31448	.04632	2171.0	3.4	3.65
8	13.318	1.55415	.01700	2171.0	2.6	3.90

\*\*\* Moisture calibration count data \*\*\*

Mag 0	Mag/poly 591.0	S R
17	400	387

\*\*\* Moisture performance parameters \*\*\*

E	F*1000	Rat	Prec	S R	Exerr
.02769	1.05546	3.26	5.16	-20.1	15.3

Troxler Model 3440 Calibration Report (Page 2 of 3)

\*\*\*\*\* Density Standard Decay Sheet \*\*\*\*\*

Gauge Model - 03440 A  
Serial - 024467

Calibration Date: 08-14-2003  
Print Date : 08-14-2003

Ref. std. cnt. = 2786

Range of projected density standard counts at future dates

Date	Lower Limit of Projected density Standard Count	Upper Limit of Projected density Standard Count
09-01-2003	2755	2811
10-01-2003	2750	2805
11-01-2003	2744	2800
12-01-2003	2739	2795
01-01-2004	2734	2789
02-01-2004	2729	2784
03-01-2004	2724	2779
04-01-2004	2718	2773
05-01-2004	2713	2768
06-01-2004	2708	2763
07-01-2004	2703	2758
08-01-2004	2698	2752
09-01-2004	2692	2747
10-01-2004	2687	2742

THE TRUE GRAVIMETRIC DENSITIES OF THE METALLIC BLOCKS USED IN THIS CALIBRATION ARE LISTED ON THE FIRST PAGE OF THIS DOCUMENT. TO ACCOUNT FOR THE INFLUENCE OF THE CHEMICAL COMPOSITION OF THESE BLOCKS ON INSTRUMENT RESPONSE (AS PRESCRIBED IN ASTM D2922, SECTION A1), THESE GRAVIMETRIC DENSITIES ARE MULTIPLIED BY CHEMICAL CORRECTION FACTORS PRIOR TO THE CALCULATION OF THE DENSITY CALIBRATION PARAMETERS. THESE CORRECTION FACTORS ARE 0.988 FOR MAGNESIUM, 0.974 FOR MAGNESIUM/ALUMINUM, AND 0.964 FOR ALUMINUM.

Statement of Traceability

The above referenced equipment has been calibrated by the manufacturer to established and documented procedures. Density values for the standards used in the calibration of this equipment were established using instruments which are traceable to the National Institute of Standards and Technology. Test procedures and supporting documentation are available upon request.

## Troxler Model 3440 Calibration Report (Page 3 of 3)

Gauge Model - 03440 A  
Serial - 024467

Calibration Date: 08-14-2003  
Print Date : 08-14-2003

This instrument was found to be mechanically sound and electronically stable both prior to and after its calibration. All data listed in the preceding pages of this report are applicable to this instrument only. This calibration was performed at

Troxler Electronic Laboratories  
11300 Sanders Drive  
Suite 7  
Rancho Cordova, CA 95742

Special considerations and limitations of use for this device and its calibration are described in the Manual of Operation and Instruction provided with this instrument.

This report shall not be reproduced except in full, without the written approval of Troxler Electronic Laboratories, Inc.

This instrument was calibrated by ss on 08-14-2003 using the Method 1 calibration.




## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations  
- Project #184717-01-01-03

**Material Type:** Sand with Mulch

**Job Number:** 10/21/03  
T0304239  
**Location:** Unknown

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	10/17/03
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	10/21/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



<b>Zero Air Voids Line = 2.500</b>	
<b>Optimum Moisture:</b> <span style="border: 1px solid black; padding: 2px;">23.6%</span>	<b>Max. Dry Density:</b> <span style="border: 1px solid black; padding: 2px;">92.5</span> lbs/ft <sup>3</sup>
<b>Percent Passing #4 Sieve: 97.2%</b>	

EMAIL: MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: James F. Nieptas - Laboratory Manager

Our reports pertain to the material tested /inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization.



ORGANIC MATTER CONTENT

Project: VANALCO  
 Project No: new  
 Client Name: CH2M Hill  
 Project Manager: \_\_\_\_\_  
 Sample No: 03-1335  
 Source: Glacier S+G  
 Tested By: TMB  
 Sample Description: Sand

Date: 10-16-03

Dish wt. (g) 109.9  
 Wet Sample wt. + dish (g) 238.4  
 \*Dry Sample wt. + dish (g) 230.5

After burn: 119.7 - without dish  
 \*\*Dry Sample (g) 120.6 - without dish

NOTES: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

\* Dry uncovered for at least 16 hours in 105°C or until no change in mass.  
 \*\* Place dish and sample in a Muffle furnace for approximately 4 hours. Gradually bring the temperature up to 750°C or 455 +/- 10°C according to method used (ASTM D2974 or ASHTO T267)

CALCULATIONS

Ash content, % = (C x 100)/B 99.3 %

where: C = ash (g)  
 B = oven-dried test specimen (g)

Organic content, % = 100.0 - D 0.7 %

where: D = ash content, % Project Specs. - 20% maximum

783

# SIEVE ANALYSIS

Supplier: Vanalco      SAMPLE METHOD: Client      BILL CODE: 202  
 Client: CH2M Hill      SAMPLED BY: Client      DATE: 10-15-03  
 Supplier: Glacier SIG      SAMPLED FROM: ?  
 MATERIAL TYPE: Sand      DATE TEST STARTED: 10/16      DATE FINISHED: 10/17  
 DATE REC'V. IN LAB: 10-15-03      LAB LOG #: 03-1335      TESTED BY: TMB  
 BALANCE No.: 737      SHAKER No.: 1380      WASH #200 SIEVE No.: 3334

**METHOD OF TESTING**

AASHTO T11       AASHTO T27       ASTM C117       ASTM C136

SIEVE SIZES <small>mm</small>	SIEVE LOG #	WEIGHT RETAINED	PERCENT RETAINED	ACCUM. % RETAINED	PERCENT PASSING	Project SPECIFICATIONS
50 2	N/A	0	0	0	100	100
37.5 1/2		0	0	0	100	
25 1		0	0	0	100	
3/4		0	0	0	100	
12.5 1/2	✓	0	0	0	100	
9.5 3/8	120	0	0	0	100	
4.75 4	3237	.2	0	0	100	30-100
2.36 8	3486	6.7	.9	.9	99	
1.18 16	2716	44.9	5.7	6.6	93	
.600 30	1990	212.6	27.2	33.8	66	
.300 50	2712	358.8	45.8	79.6	20	
.150 100	750	145.4	18.6	98.2	2	
.075 200	3383	9.1	1.2	99.4	0.6	
pan		.9				

Weight Wet: n/a      Weight Dry: 783.0      % Moisture: —      Weight After Wash: 777.4  
778.6

Tested in accordance with stated procedures with equipment in current calibration by:

J.M. Bell

Reviewed By: TMB 10/20

Revision: 2 (2/98)

# MOISTURE / DENSITY RELATIONSHIP

PROJECT: <u>VANALCO</u>	SAMPLE METHOD: <u>Client</u>	BILL CODE: <u>200</u>
CLIENT: <u>CH2M Hill</u>	SAMPLED BY: <u>Client</u>	DATE: <u>10-15-03</u>
SOURCE: <u>Glacier Stb</u>	SAMPLED FROM: <u>?</u>	
MATERIAL TYPE: <u>Sand</u>	DATE TEST STARTED: <u>10-16</u>	DATE FINISHED: <u>10-16</u>
DATE REC'V. IN LAB: <u>10-15-03</u>	LAB LOG #: <u>03-1335</u>	TESTED BY: <u>TMB</u>
BALANCE #: <u>737</u>	MOLD #: <u>3572</u>	RAMMER #: <u>3300</u> SCALP SIEVE #: <u>545</u>

METHOD OF TESTING			
AASHTO T99 _____	AASHTO T180 _____	ASTM D698 <u>X</u>	ASTM D1557 _____
METHOD "A" <u>X</u>	METHOD "B" _____	METHOD "C" _____	METHOD "D" _____

OPTIMUM MOISTURE 20.5 %      MAXIMUM DRY DENSITY 91.8 PCF  
 ADJUSTED OPTIMUM MOISTURE n/a %      ADJUSTED MAXIMUM DRY DENSITY n/a PCF

DATA POINT NUMBER	1	2	3	4	5	6	7
A. WEIGHT OF MOLD + WET SOIL	13.10	13.19	13.34	13.30			
B. WEIGHT OF MOLD	9.65	9.65	9.65	9.65			
C. WEIGHT OF WET SOIL (A - B)	3.45	3.54	3.69	3.65			
D. WET DENSITY (C x 30 or 13.33)	103.5	106.2	110.7	109.5			
E. DRY DENSITY (D / 100 + 1) x 100	88.8	89.5	91.7	89.4			
F. WET WEIGHT OF SOIL	231.7	225.0	228.6	230.0			
G. DRY WEIGHT OF SOIL	198.8	189.7	189.4	187.8			
H. WEIGHT OF WATER (F - G)	32.9	35.3	39.2	42.2			
I. % MOISTURE (H / G) x 100	16.5	18.6	20.7	22.5			

PREPARATION METHOD: Moist or Dry  
 COMPACTIVE EFFORT: Manual or Mechanical  
 PERCENT PASSING 3/4" 3/8" #4 Sieve: 100 %  
 PERCENT OVERSIZED: 0 %  
 OVERSIZED MATERIAL: Removed or Replaced  
 COMPACTION RAMMER: Circular or Pie Wedge

<del>B = WEIGHT OF SSD SAMPLE</del>	
<del>C = WEIGHT OF SAMPLE IN WATER</del>	
<del>A = WEIGHT OF OVEN DRY AGG</del>	
<del>B - C</del>	
<del>A - C</del>	
<del>B - A</del>	
<del>BULK SPECIFIC GRAVITY = A / (B - C)</del>	
<del>BULK SPECIFIC GRAVITY SSD = B / (B - C)</del>	
<del>MAX SPECIFIC GRAVITY = A / (A - C)</del>	
<del>% ABSORPTION = (B - A) / A * 100</del>	

(Adjusted Calculations - if more than 5% oversize)

Dry Density

$$\frac{100 \times \text{max. density} \times \text{sp. gr.} \times 62.42}{(\text{max. den.} \times \% \text{ oversize}) + (\text{sp. gr.} \times 62.42 \times \% \text{ passing})}$$

Moisture

$$(\text{Opt. Moisture} \times \% \text{ passing}) + (\% \text{ Absorption} \times \% \text{ oversize})$$

Tested in accordance with stated procedures with equipment in current calibration by: Tomasa, Bell

# MOISTURE / DENSITY RELATIONSHIP

PROJECT: Vanalco      SAMPLE METHOD: Client      BILL CODE: \_\_\_\_\_  
 CLIENT: CH2M Hill      SAMPLED BY: Client      DATE: 10-17-03  
 SOURCE: Client      SAMPLED FROM: Client  
 MATERIAL TYPE: Sand w/mulch      DATE TEST STARTED: 10-20      DATE FINISHED: 10-21-03  
 DATE REC'D. IN LAB: 10-17-03      LAB LOG #: 03-1346      TESTED BY: AF  
 BALANCE #: 2922      MOLD #: 849      RAMMER # 3300      SCALP SIEVE #: 545

METHOD OF TESTING

AASHTO T99 \_\_\_\_\_      AASHTO T180 \_\_\_\_\_      ASTM D698 X      ASTM D1557 \_\_\_\_\_  
 METHOD "A" X      METHOD "B" \_\_\_\_\_      METHOD "C" \_\_\_\_\_      METHOD "D" \_\_\_\_\_

OPTIMUM MOISTURE 23.4 %      MAXIMUM DRY DENSITY 92.4 PCF  
 ADJUSTED OPTIMUM MOISUTRE \_\_\_\_\_ %      ADJUSTED MAXIMUM DRY DENSITY \_\_\_\_\_ PCF

DATA POINT NUMBER	1	2	3	4	5	6	7
A. WEIGHT OF MOLD + WET SOIL		12.93	13.05	13.13	13.16		
B. WEIGHT OF MOLD		9.32	9.32	9.32	9.32		
C. WEIGHT OF WET SOIL (A - B)		3.61	3.73	3.81	3.84		
D. WET DENSITY (C x 30 or 13.33)		108.3	111.9	114.3	115.2		
E. DRY DENSITY (D / 100 + 1) x 100		90.4	91.9	92.6	91.9		
F. WET WEIGHT OF SOIL		298.9	305.0	301.4	300.0		
G. DRY WEIGHT OF SOIL		250.1	250.4	244.0	239.2		
H. WEIGHT OF WATER (F - G)		48.8	54.6	57.4	60.8		
I. % MOISTURE (H / G) x 100		19.5	21.8	23.5	25.4		

PREPARATION METHOD: Moist or Dry  
 COMPACTIVE EFFORT: Manual or Mechanical  
 PERCENT PASSING 3/4" 3/8" #4 Sieve: 97.2 %  
 PERCENT OVERSIZED: 2.8 %  
 OVERSIZED MATERIAL: Removed or Replaced  
 COMPACTION RAMMER: Circular or Pie Wedge

B = WEIGHT OF SSD SAMPLE	
C = WEIGHT OF SAMPLE IN WATER	
A = WEIGHT OF OVEN DRY AGG	
B - C	
A - C	
B - A	
BULK SPECIFIC GRAVITY = A / (B - C)	
BULK SPECIFIC GRAVITY SSD = B / (B - C)	
MAX SPECIFIC GRAVITY = A / (A - C)	
% ABSORPTION = (B - A) / A * 100	

(Adjusted Calculations - If more than 5% oversize)  
 Dry Density  

$$\frac{100 \times \text{max. density} \times \text{sp. gr.} \times 82.42}{(\text{max. den.} \times \% \text{ oversize}) + (\text{sp. gr.} \times 82.42 \times \% \text{ passing})}$$
 Moisture  

$$(\text{Opt. Moisture} \times \% \text{ passing}) + (\% \text{ Absorption} \times \% \text{ oversize})$$

Tested in accordance with stated procedures with equipment in current calibration by: AF

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations  
 - Project #184717-01-01-03


10/28/03

**Job Number:** T0304239

**Material Type:** Sand with silt (5-1 ratio)

**Location:** On Site

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	Unknown
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	10/27/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



<b>Zero Air Voids Line = 2.500</b>	
<b>Optimum Moisture:</b> <span style="border: 1px solid black; padding: 2px;">19.1%</span>	<b>Max. Dry Density:</b> <span style="border: 1px solid black; padding: 2px;">99.8</span> lbs/ft <sup>3</sup>
<b>Percent Passing #4 Sieve: 100.0%</b>	

**NOTE: ZERO VOIDS CURVE PLOTS BEYOND OPTIMUM MOISTURE AND MAXIMUM DRY DENSITY CURVE.**

**EMAIL:** MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
 MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: James F. Heptas - Laboratory Manager

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations  
- Project #184717-01-01-03


10/31/03

**Job Number:** T0304239

**Material Type:** Native Light Brown Silt

**Location:** Cut Bank

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	10/29/03
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	10/30/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



Zero Air Voids Line = 2.50

**Optimum Moisture:** 21.2%      **Max. Dry Density:** 96.1 lbs/ft<sup>3</sup>

Percent Passing #4 Sieve: 100.0%

EMAIL:

MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By:

James F. Heptas - Laboratory Manager



## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos

**Project:** Alcoa Former Vancouver Operations

- Project #184717-01-01-03


**Material Type:** Native Sand with Clay

10/31/03

**Job Number:** T0304239

**Location:** Unknown

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	10/27/03
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	10/28/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



<b>Zero Air Voids Line = 2.500</b>	
<b>Optimum Moisture:</b> <span style="border: 1px solid black; padding: 2px;">18.4%</span>	<b>Max. Dry Density:</b> <span style="border: 1px solid black; padding: 2px;">102.5</span> lbs/ft <sup>3</sup>
<b>Percent Passing #4 Sieve: 97.8%</b>	

EMAIL: MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
 MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: \_\_\_\_\_

James F. Neptas - Laboratory Manager

Our reports pertain to the material tested /inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization.

## Moisture - Density Relationship

Client: <u>CH2M Hill Engineers - Marc Krekos</u>	Job Number: <u>T0304239</u>
Project: <u>Alcoa Former Vancouver Operations</u>	Contractor: _____
<u>- Project #184717-01-01-03</u>	Tested By: <u>LAB</u>
Source: <u>Native</u>	Sample Method: <u>ASTM D-75</u>
Material Type: <u>Native Sand with Clay</u>	Date Sampled: <u>10/27/03</u>
Location: <u>Unknown</u>	Date Received: <u>10/27/03</u>
Sampled By: <u>Client</u>	Date Tested: <u>10/28/03</u>
Test Method: <u>ASTM D-698 A, C-136, D-2216</u> ▼	

	1	2	3	4	5	6
Wgt. of Mold & Wet soil	13.14	13.27	13.33	13.28		
Weight of Mold	9.27	9.27	9.27	9.27		
Weight of Wet soil	3.87	4.00	4.06	4.01		
Wet Density	30	116.1	120.0	121.8	120.3	
Dry Density		100.3	102.1	102.3	99.6	
Wet Weight of Soil		483.7	498.5	496.2	412.1	
Dry Wgt of Soil		418.0	424.2	416.6	341.1	
Weight of Water		65.7	74.3	79.6	71.0	
Moisture (MC)		15.7	17.5	19.1	20.8	
Remarks:						

Optimum Moisture: **18.4%**

Max Dry Density: **102.5** lbs/ft<sup>3</sup>

Material Selection:  ROCK  SOIL

Preparation Method:  MOIST  DRY

Compacting Method:  MANUAL  MECHANICAL

Oversized Material:  REMOVED  REPLACED

Compacting Hammer:  CIRCULAR  PIE WEDGE

B = Weight of SSD Sample	
C = Weight of Sample in Water	
A = Weight of Oven Dry Agg.	
Bulk Specific Gravity = A/(B-C)	
Absorption = (B-A) / A	

Percent Passing Sieve:  #4  3/8"  3/4" **97.8%**

Assumed Specific Gravity: 2.5 ▼

*nc/10-31*

*jmc-10-31-03*

**CH2M HILL Applied Sciences Laboratory**  
**CHAIN OF CUSTODY RECORD**

CVO 2300 NW Walnut Boulevard  
 Corvallis, OR 97330-3638  
 (541) 752-4271 FAX (541) 752-0276

Project/Contract Information				Requested Analysis										THIS AREA FOR LAB USE ONLY					
Project #	184717.01.01.08			PCB 8082		PAH SW 8270 SIM		RCRA 8 Metals (Total)		Preservative						Lab #	Pg 1	of 1	
Project Name	ALCOA-Vancouver Operations															Lab PM	Custody/Review		
Report Copy to	Marc Krekos / pdx															Log In	LIMS Verification		
Company Name/Contact	CH2MHILL- Mike Drewett/pdx															pH	Cust Seals	Y	N
Sampling Date	Time	Type	Matrix	Client Sample ID (9 Characters Max)	LAB QC	Total Number of Containers										Cooler Temperature	Alternate Description	Lab ID	
10/30/2003	11:00	X	X	SBAC-S-020		1	none	none	none	none	none	none	none	none	none	none	24-48 HR TAT	-1	
10/30/2003	11:10	X	X	SBAC-S-021		1	none	none	none	X	none	none	none	none	none	none	24-48 HR TAT	-2	
Sampled By Marc Krekos				Relinquished By Marc Krekos															
Received By <i>[Signature]</i>				Relinquished By <i>[Signature]</i>															
Received By <i>[Signature]</i>				Date/Time <i>11/03 12:30</i>															
Special Instructions																			

# CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
Client Sample ID: SBAC-S-021	Lab Sample ID: C235602
Project Name: ALCOA-Vanalco	Date Received: 11/01/2003
Project Manager: Mike Drewett/PDX	Report Revision No.: 0
Sampled By: Marc Krekos	Reported By: JG
Sampling Date: 10/30/03	Reviewed By:
Sampling Time: 11:10	
Type: Grab	
Matrix: Soil	
Basis: Dry Weight	

Analyte	MRL	Sample Result	Qualifier	Units	Analysis Method	Date Analyzed
<b>Metals</b>						
Arsenic, As	2.8	2.9		mg/kg	SW6010B	11/03/03
Barium, Ba	6.9	118		mg/kg	SW6010B	11/03/03
Cadmium, Cd	1.4	1.4	U	mg/kg	SW6010B	11/03/03
Chromium, Cr	2.8	31.8		mg/kg	SW6010B	11/03/03
Lead, Pb	1.4	6.0		mg/kg	SW6010B	11/03/03
Mercury, Hg	0.02	0.02	U	mg/kg	SW7471A	11/04/03
Selenium, Se	8.3	8.3	U	mg/kg	SW6010B	11/03/03
Silver, Ag	2.8	2.8	U	mg/kg	SW6010B	11/03/03

U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

# CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: SBAC-S-020</b>	<b>Lab Sample ID: C235601</b>
Project Name: ALCOA-Vanarco	Date Received: 11/01/2003
Project Manager: Mike Drewett/PDX	Report Revision No.: 0
Sampled By: Marc Krekos	Reported By: JG
Sampling Date: 10/30/03	Reviewed By:
Sampling Time: 11:00	
Type: Grab	
Matrix: Soil	
Basis: Dry Weight	

<u>Analyte</u>	<u>MRL</u>	<u>Sample Result</u>	<u>Qualifier</u>	<u>Units</u>	<u>Analysis Method</u>	<u>Date Analyzed</u>
<b>Metals</b>						
Arsenic, As	2.6	5.6		mg/kg	SW6010B	11/03/03
Barium, Ba	6.2	156		mg/kg	SW6010B	11/03/03
Cadmium, Cd	1.2	1.2	U	mg/kg	SW6010B	11/03/03
Chromium, Cr	2.6	19.6		mg/kg	SW6010B	11/03/03
Lead, Pb	1.2	20.3		mg/kg	SW6010B	11/03/03
Mercury, Hg	0.02	0.03		mg/kg	SW7471A	11/04/03
Selenium, Se	7.4	7.4	U	mg/kg	SW6010B	11/03/03
Silver, Ag	2.5	2.5	U	mg/kg	SW6010B	11/03/03

U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

# CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: Sand/Mulch-101703</b>	<b>Lab Sample ID: C226801</b>
Project Name: ALCOA-Vanalco	Date Received: 10/20/2003
Project Manager: Mike Drewett/PDX	Report Revision No.: 0
Sampled By: Mark Krekos	Reported By: JG
Sampling Date: 10/17/03	Reviewed By:
Sampling Time: 3:30:00 PM	
Type: Grab	
Matrix: Soil	
Basis: Dry Weight	

<u>Analyte</u>	<u>MRL</u>	<u>Sample Result</u>	<u>Qualifier</u>	<u>Units</u>	<u>Analysis Method</u>	<u>Date Analyzed</u>
<b>Metals</b>						
Arsenic, As	2.3	3.7		mg/Kg	SW6010B	10/21/03
Cadmium, Cd	1.1	1.1	U	mg/Kg	SW6010B	10/21/03
Lead, Pb	1.1	7.3		mg/Kg	SW6010B	10/21/03

*Washington  
Fill Rights*

U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

# CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: METHOD BLANK</b>	<b>Lab Sample ID: C2268</b>
Project Name: ALCOA-Vanalco	Date Received: NA
Project Manager: Mike Drewett/PDX	Report Revision No.: 0
Sampled By: NA	Reported By: JG
Sampling Date: NA	Reviewed By:
Sampling Time: NA	
Type: QC	
Matrix: Soil	
Basis: NA	

Analyte	MRL	Sample Result	Qualifier	Units	Analysis Method	Date Analyzed
<b>Metals</b>						
Arsenic, As	2.0	2.0	U	mg/Kg	SW6010B	10/21/03
Cadmium, Cd	1.0	1.0	U	mg/Kg	SW6010B	10/21/03
Lead, Pb	1.0	1.0	U	mg/Kg	SW6010B	10/21/03

U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

# CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: SBAC-S-021</b>	<b>Lab Sample ID: C235602</b>
Project Name: ALCOA-Vanalco	Date Received: 11/01/2003
Project Manager: Mike Drewett/PDX	Report Revision No.: 0
Sampled By: Marc Krekos	Reported By: JG
Sampling Date: 10/30/03	Reviewed By:
Sampling Time: 11:10	
Type: Grab	
Matrix: Soil	
Basis: Dry Weight	

Analyte	MRL	Sample Result	Qualifier	Units	Analysis Method	Date Analyzed
<b>Metals</b>						
Arsenic, As	2.8	2.9		mg/kg	SW6010B	11/03/03
Barium, Ba	6.9	118		mg/kg	SW6010B	11/03/03
Cadmium, Cd	1.4	1.4	U	mg/kg	SW6010B	11/03/03
Chromium, Cr	2.8	31.8		mg/kg	SW6010B	11/03/03
Lead, Pb	1.4	6.0		mg/kg	SW6010B	11/03/03
Mercury, Hg				mg/kg	SW7471A	
Selenium, Se	8.3	8.3	U	mg/kg	SW6010B	11/03/03
Silver, Ag	2.8	2.8	U	mg/kg	SW6010B	11/03/03

U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.



# CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: SBAC-S-020</b>	<b>Lab Sample ID: C235601</b>
Project Name: ALCOA-Vanalco	Date Received: 11/01/2003
Project Manager: Mike Drewett/PDX	Report Revision No.: 0
Sampled By: Marc Krekos	Reported By: JG
Sampling Date: 10/30/03	Reviewed By:
Sampling Time: 11:00	
Type: Grab	
Matrix: Soil	
Basis: Dry Weight	

Analyte	MRL	Sample Result	Qualifier	Units	Analysis Method	Date Analyzed
<b>Metals</b>						
Arsenic, As	2.6	5.6		mg/kg	SW6010B	11/03/03
Barium, Ba	6.2	156		mg/kg	SW6010B	11/03/03
Cadmium, Cd	1.2	1.2	U	mg/kg	SW6010B	11/03/03
Chromium, Cr	2.6	19.6		mg/kg	SW6010B	11/03/03
Lead, Pb	1.2	20.3		mg/kg	SW6010B	11/03/03
Mercury, Hg				mg/kg	SW7471A	
Selenium, Se	7.4	7.4	U	mg/kg	SW6010B	11/03/03
Silver, Ag	2.5	2.5	U	mg/kg	SW6010B	11/03/03

U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

# Carlson Testing, Inc.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

November 4, 2003  
T0304239.CTI

CH2M Hill Engineers  
Attn: Marc Krekos  
825 NE Multnomah  
Portland, OR 97232

Re: Alcoa Former Vancouver Operations – Project #184717-01-01-03  
5509 NW Lower River Road – Vancouver, WA  
Atterberg Limits Testing

Gentlemen:

As requested, Carlson Testing, Inc. has completed Atterberg Limits testing on two (2) samples (referenced below) of material sampled by your representative on October 29, 2003 from the bank cut. Testing was completed on October 30, 2003. Following is the test data:

### ***Atterberg Limits – ASTM D4318:***

**Sample #1: 03-1396.01**

*Native Black Silt with Gravel*

Plastic Limit – NP

Liquid Limit – NP

Plasticity Index – NP

***\*NP – Non Plastic***

**Sample #2: 03-1396.02**

*Native Light Brown Silt*

Plastic Limit – NP

Liquid Limit – NP

Plasticity Index – NP

Our reports pertain to the material tested/inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization from this office.

If there are any further questions regarding this matter, please do not hesitate to contact this office.

Respectfully submitted,  
Carlson Testing, Inc.

James F. Hieptas  
Laboratory Manager

je

P:\Projects\General\T0304239\Labwork\Atterberg.Lablog#03-1396.doc

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations  
- Project #184717-01-01-03


11/04/03

**Job Number:** T0304239

**Material Type:** Native Black Silt with Gravel

**Location:** Cut Bank

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	10/29/03
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	10/30/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



<b>Zero Air Voids Line = 2.500</b>	
<b>Coarse specific gravity used in adjusted max density computations:</b>	<b>2.486</b>
<b>Optimum Moisture:</b>	<b>21.3%</b>
<b>Max. Dry Density:</b>	<b>98.5 lbs/ft<sup>3</sup></b>
<b>Adjusted Opt Moisture:</b>	<b>19.5%</b>
<b>Adjusted Max Density:</b>	<b>102.7</b>
<b>Percent Passing #4 Sieve: 88.8%</b>	

EMAIL: MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By: \_\_\_\_\_

James F. Hieptas - Laboratory Manager

Our reports pertain to the material tested /inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization.


## Moisture - Density Relationship

**Client:** CH2M Hill Engineers - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations  
- Project #184717-01-01-03  
**Material Type:** Silty Sand with traces of gravel

**Job Number:** T0304239  
**Location:** Onsite (under gauge-composite of tests 1,2,3)

11/12/03

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	11/07/03
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	11/10/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



<b>Zero Air Voids Line = 2.600</b>			
<b>Optimum Moisture:</b>	<b>15.8%</b>	<b>Max. Dry Density:</b>	<b>111.7 lbs/ft³</b>
<b>Adjusted Opt Moisture:</b>	<b>14.8%</b>	<b>Adjusted Max Density:</b>	<b>114.4</b>
<b>Percent Passing #4 Sieve: 92.5%</b>			

EMAIL: MARC KREKOS W/CH2M HILL AT MARC.KREKOS@CH2M.COM AND  
MIKE DREWETT W/CH2M HILL AT MIKE.DREWETT@CH2M.COM

Reviewed By:   
James F. Hieptas - Laboratory Manager

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

T0304239

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No: \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description NATIVE LIGHT BLACK SILT WITH AGGREGATE

Max. Dry Density 102.0 lbs./cu. ft. Optimum Moisture 20.9 % Serial # Troxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922: D3017

Source of Proctor Value:  Project Specific, Date: 10/30/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. Ft.)		% COMP.
										WET	DRY	
11-1	1	SF	REVETMENT FILL - STATION 3+10	2439	260	DT	6"	8.5	20.8	118.5	98.1	96
11-1	2	SF	REVETMENT FILL - STATION 4+55	2364	273	DT	6"	8.5	21.8	119.8	98.4	96

Standard Counts - Density: 2177 Moisture: 638 Calibration Data: 04/03

Remarks: \_\_\_\_\_

Tested by J. BLACK/MHX Reviewed By [Signature]  
Proj Nbr: \_\_\_\_\_  
CARLSON TESTING INC.

# Carlson Testing, Inc.

Main Office  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, Oregon 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, Oregon 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 01/20/2006

Job Number: T0304239.

Permit #: \_\_\_\_\_

Client: CH2M HILL (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: NATIVE LIGHT BLACK SILT WITH AGGREGATE

Maximum Dry Density: 102.0 lbs./cu. ft. Optimum Moisture: 20.9 % Required Compaction: 95 %

Standard Count for Gauge Serial # Troxler 16185 NUC 3440

Method of Test: ASTM D2922, D3017/ ASTM D698

Source of Value Dated 10/30/2003 is project specific.

Standard Counts - Density: 2148

Moisture: 641

Calibration Data: 04/03

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
11-10	7	SF	REVTMENT FILL STATION 0+25	1768	208	DT	8"	19.5	16.3	114.5	98.5	96
11-10	8	SF	REVTMENT FILL STATION 1+20	1860	195	DT	8"	19.5	15.3	112.6	97.7	95
11-10	9	SF	REVTMENT FILL STATION 2+00	2655	219	DT	8"	19.5	17.4	114.2	97.3	95

Please see reverse side for additional information.

# Carlson Testing, Inc.

Main Office  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, Oregon 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, Oregon 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 01/20/2006

Job Number: T0304239.

Permit #: \_\_\_\_\_

Client: CH2M HILL (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: NATIVE LIGHT BLACK SILT WITH AGGREGATE

Maximum Dry Density: 102.0 lbs./cu. ft. Optimum Moisture: 20.9 % Required Compaction: 95 %

Standard Count for Gauge Serial # Troxler 16185 NUC 3440

Method of Test: ASTM D2922, D3017/ ASTM D698

Source of Value Dated 10/30/2003 is project specific.

Standard Counts - Density: 2160

Moisture: 636

Calibration Data: 04/03

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
11-05	3	SF	REVETMENT FILL- STATION 3+75	1253	273	DT	8"	12	20.2	128	106.5	100+
11-05	4	SF	REVETMENT FILL- STATION 2+70	1471	228	DT	8"	12	17.1	121.8	104.0	100+
11-05	5	SF	REVETMENT FILL- STATION 1+85	1544	247	DT	8"	18	19.1	119.9	100.7	99
11-05	6	SF	REVETMENT FILL- STATION 0+25	1656	196	DT	8"	18	14.8	117.4	102.3	100

Please see reverse side for additional information.

T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

NOV 14, 2003

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No: \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description SILTY SAND WITH TRACES OF GRAVEL

Max. Dry Density 114.4 lbs./cu. ft. Optimum Moisture 14.8 % Serial # Proxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 11/10/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
11-7	10	SF	REVTMMNT FILL - STATION 3+50	1331	191	DT	8"	18	13.3	125.9	111.1	97
11-7	11	SF	REVTMMNT FILL - STATION 4+25	1278	206	DT	8"	18	14.3	127.4	111.5	97
7	12	SF	REVTMMNT FILL - STATION 4+75	1412	200	DT	8"	18	14.3	123.5	108.0	94

Standard Counts - Density: 2156 Moisture: 636 Calibration Data: 04/03

Remarks: \_\_\_\_\_

CC: \_\_\_\_\_

Tested by J. BLACK/MHX

Reviewed By [Signature]  
Proj Mngr:



# Carlson Testing, Inc.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

November 18, 2003  
T0304239.CTI  
Permit No.  
P.O. No. 72682

## FIELD INSPECTION REPORT

DATES COVERED: November 7, 2003

PROJECT: Alcoa Former Vancouver Operations – Project #184717-01-01-03  
ADDRESS: 5509 NW Lower River Road – Vancouver, WA  
INSPECTOR: M. Carter – COP#661, WABO#CAR626810, ICBO#0160670-85, OBOA#148

11-07-03: As requested, CTI representative was on site to load test (2) ¼" diameter cable anchors to 5000 lbs.

- Anchor #1 was loaded using a cable clamp supplied by the contractor. The cable achieved a maximum load of 2600 lbs. before breaking the cable at the clamp.
- Anchor #2 was loaded using the swedged eye of the cable. The cable achieved a maximum load of 2600 lbs. before breaking the cable at the swedge clamp.

Our reports pertain to the material tested/inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization from this office.

If there are any further questions regarding this matter, please do not hesitate to contact this office.

Respectfully submitted,

CARLSON TESTING, INC.

James F. Hietpas  
Operations Manager

MC/sab

cc: CH2M Hill Engineers (Portland) – Marc Krekos

JOB NO.

T0704234

**Main Office**  
 P.O. Box 23814  
 Tigard, Oregon 97281  
 Phone (503) 684-3460  
 FAX (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 FAX (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 FAX (541) 330-9163

**REPORT OF IN-PLACE DENSITY TESTS**

Client

Ch2m Hill / Envirocon

Project

Alcoa Former Vanc Dns

Material Description

Black Silt w/some Aggregate

Max. Dry Density

102.7

lbs./cu. ft.

Optimum Moisture

19.4

%

Serial #

16185

Method of Test

D69F

Required Compaction:

95

Source of Proctor Value:

Project Specific, Date:

Supplied By Client

Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
<u>11/10/07</u>	<u>1</u>	<u>SF</u>	<u>Revetting Fill</u>	<u>1768</u>	<u>208</u>	<u>PT</u>	<u>8"</u>	<u>19.5</u>	<u>16.7</u>	<u>114.5</u>	<u>98.5</u>	<u>96</u>
	<u>2</u>						<u>8"</u>	<u>19.5</u>	<u>15.7</u>	<u>112.6</u>	<u>97.7</u>	<u>95</u>
	<u>3</u>						<u>6"</u>	<u>19.5</u>	<u>17.4</u>	<u>114.2</u>	<u>97.7</u>	<u>95</u>

Standard Counts - Density:

2148

Moisture:

641

Calibration Data:

4/03

Remarks:

Tested by

Jeffrey W. Blank

CARLSON TESTING INC

Our reports pertain to the material tested/inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization from this office.

**Main Office**  
 P.O. Box 23814  
 Tigard, Oregon 97281  
 Phone (503) 684-3460  
 FAX (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 FAX (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 FAX (541) 330-9163

JOB NO. T0304237

**REPORT OF IN-PLACE DENSITY TESTS**

PG (2)

Client CH<sub>2</sub>M/Hill

Project Alsea Foreman Vanda Ops

Material Description Black Silt / some Agg

Max. Dry Density 102.7 lbs./cu. ft. Optimum Moisture 19.4 % Serial # 16185

Method of Test D648 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date:  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.	
										WET	DRY		
11/11/03	5	SF	Revetment Fill	1354	194	DT	8"	30	12.2	119.6	104.7	100%	
				Station 2+25									
	6			1486	220		8"	30	16.1	121.2	104.2	100%	
				0+25									

Standard Counts - Density: 246 Moisture: 679 Calibration Data: 4/03

Remarks:

Tested by [Signature]

JOB NO. TQ304234

Main Office  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

### REPORT OF IN-PLACE DENSITY TESTS

Client CL: [unclear] / [unclear]

Project Alsea Former Vanc Ops

Material Description LT Brown silt

Max. Dry Density 96.1 lbs./cu. ft. Optimum Moisture 21.2 % Serial # 16183

Method of Test D678 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date:  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.	
										WET	DRY		
11/1/03	1	ST	Rowetter and Fill	2108	209	DT	8"	26	17.2	107.7	91.2	96	
	2		Station 5 Loc:	2041	179		8"	26.5	14.7	109.1	95.4	94	
	3			4+25	2006	179		8"	30	19.7	102.8	96.5	100+
	4			3+50	1705	224		8"	30	17.7	115.8	98.4	100+
				1+25									

Standard Counts - Density: 2145 Moisture: 637 Calibration Data: 4/03

Remarks:

Tested by [Signature]

CARLSON TESTING INC

Our reports pertain to the material tested/inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization from this office

JOB NO. 42  
T020 39

**Main Office**  
 P.O. Box 23814  
 Tigard, Oregon 97281  
 Phone (503) 684-3480  
 FAX (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 FAX (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 FAX (541) 330-9183

### REPORT OF IN-PLACE DENSITY TESTS

Client Environ  
 Project Alcoa Former Name OPO  
 Material Description 5/16" Sand w/Trace of Gravel  
 Max. Dry Density 127 lbs/cu. ft. Optimum Moisture 12.4 % Serial # 16185  
 Method of Test D698 Required Compaction: 95 %  
 Source of Proctor Value:  Project Specific, Date:  Supplied By Client  Current File Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. P.)		% COMB.
										WET	DRY	
<u>11/7/03</u>	<u>1</u>	<u>SF</u>	<u>Revetment Fill</u>	<u>1331</u>	<u>171</u>	<u>DT</u>	<u>8"</u>	<u>18</u>	<u>13.3</u>	<u>125.9</u>	<u>111.1</u>	<u>95</u>
	<u>2</u>						<u>8"</u>	<u>18</u>	<u>14.3</u>	<u>127.4</u>	<u>111.4</u>	
	<u>3</u>						<u>8"</u>	<u>18</u>	<u>14.3</u>	<u>123.5</u>	<u>108.0</u>	

Standard Counts - Density: 2156 Moisture: 636 Calibration Data: 4/03

Remarks: (\*) Results pending on sample taken today

Tested by Jeffrey W. Clark

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

Nov 14, 2003

JO T0304239

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No: \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description NATIVE LIGHT BROWN SILT

Max. Dry Density 96.1 lbs./cu. ft. Optimum Moisture 21.2 % Serial # Proctor 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 10/30/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
11-11	18	SF	REVETMENT FILL - STATION 5+00	2108	205	DT	8"	26	17.2	107.7	91.9	96
11-11	19	SF	REVETMENT FILL - STATION 4+25	2041	179	DT	8"	26.5	14.3	109.1	95.5	99
11-11	20	SF	REVETMENT FILL - STATION 3+50	2006	174	DT	8"	30	13.7	109.8	96.6	100
11-11	21	SF	REVETMENT FILL - STATION 1+25	1705	224	DT	8"	30	17.7	115.8	98.4	100+


Standard Counts - Density: 2145 Moisture: 639 Calibration Data: 04/03

Remarks: \_\_\_\_\_

CC: \_\_\_\_\_

J. BLACK/MHX

Tested by \_\_\_\_\_

Reviewed By   
Proj Mngr: \_\_\_\_\_

CARLSON TESTING INC.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

T0304239

Nov 14, 2003

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Permit No: \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description NATIVE LIGHT BLACK SILT WITH AGGREGATE

Max. Dry Density 102.0 lbs./cu. ft. Optimum Moisture 20.9 % Serial # Proxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 10/30/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL)		% COMP.
										WET	DRY	
11-11	22	SF	REVETTMENT FILL - STATION 2+25	1554	194	DT	8"	30	14.2	119.6	104.7	100+
11-11	23	SF	REVETTMENT FILL - STATION 0+25	1486	220	DT	8"	30	16.4	121.2	104.1	100+

Standard Counts - Density: 2145 Moisture: 639 Calibration Data: 04/03

Remarks: \_\_\_\_\_

CC:

J. BLACK/MHX

Tested by \_\_\_\_\_

Reviewed By \_\_\_\_\_  
Proj Mngr

CARLSON TESTING INC.

# Carlson Testing, Inc.

Construction Inspection & Related Tests  
Geotechnical Consulting

**Main Office**

P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**

4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**

P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

T0304239

Nov 14, 2003

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No: \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description NATIVE LIGHT BROWN SILT

Max. Dry Density 96.1 lbs./cu. ft. Optimum Moisture 21.2 % Serial # Proxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 10/30/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
11-12	13	SF	REVETMENT FILL - STATION 4+50	1954	208	DT	8"	30	16.9	110.7	94.7	99
11-12	14	SF	REVETMENT FILL - STATION 7+25	2139	187	DT	6"	21	15.4	107.3	93.0	97


Standard Counts - Density: 2147 Moisture: 641 Calibration Data: 04/03

Remarks: \_\_\_\_\_

CCI

J. BLACK/MHX

Tested by \_\_\_\_\_

Reviewed By   
Proj Mngn:

CARLSON TESTING INC.



**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

JO           T0304239          

Nov 14, 2003

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Permit No: \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description NATIVE LIGHT BLACK SILT WITH AGGREGATE

Max. Dry Density 102.0 lbs./cu. ft. Optimum Moisture 20.9 % Serial # Proxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 10/30/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
11-12	15	SF	REVETMENT FILL - STATION 5+25	2287	222	DT	6"	30	16.5	120.9	103.8	100+
11-12	16	SF	REVETMENT FILL - STATION 6+00	1542	232	DT	8"	30	17.7	119.8	101.8	100
12	17	SF	REVETMENT FILL - STATION 6+75	1731	179	DT	8"	30	13.4	115.5	101.9	100

Standard Counts - Density: 2147 Moisture: 641 Calibration Data: \_\_\_\_\_

Remarks: \_\_\_\_\_

CC:

J. BLACK/MHX

Tested by \_\_\_\_\_

Reviewed By \_\_\_\_\_  
Proj Mngt

CARLSON TESTING INC.

JOB NO. T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No. \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description SAND WITH SILT (5-1 RATIO)

Max. Dry Density 99.8 lbs./cu. ft. Optimum Moisture 19.1 % Serial # Troxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017


Source of Proctor Value:  Project Specific, Date: 10/27/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FI.)		% COMP.
										WET	DRY	
11-19	24	SF	EAST LANDFILL AREA SEE DIAGRAM	1716	183	DT	8"	30	13.6	116	102.1	100+
11-19	25	SF	EAST LANDFILL AREA SEE DIAGRAM	1721	225	DT	8"	39	15	115.5	100.4	100+
11-19	26	SF	EAST LANDFILL AREA SEE DIAGRAM	2027	155	DT	8"	37	11.8	109.7	98.1	98

Standard Counts: Density 2156 Moisture 646 Calibration Data: 04/03  
Standard Density: 17 USED AS REFERENCE


Remarks:  
  
CC:

J. BLACK/MHX

Reviewed By   
Proj Mngr:

Tested by \_\_\_\_\_

CARLSON TESTING INC.



BENCH MARK #2  
 N 121,927.8  
 E 1,070,824.3  
 ELEV. 37.89 FT.

NEW FENCE

*Alex*  
*Former Lane*  
*ops*  
 T0304239  
 11/19

1+00

2+00

3+00

4+00

5+00

32

34

35

37

40

43

44

45

46

47

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9151  
FAX (541) 330-9163

JOB NO. T0304239

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No. \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description NATIVE LIGHT BROWN SILT

Max. Dry Density 96.1 lbs./cu. ft. Optimum Moisture 21.2 % Serial # Troxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 10/30/2003  Supplied By Client  Current Fill Source Proctor


DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
11-19	27	SF	EAST LANDFILL AREA SEE DIAGRAM	1721	255	DT	8"	33	20.6	115.5	95.8	100

Standard Compaction Density: 2156 Moisture: 646 Calibration Data: 04/03  
SHEET 3 OF 17 USED AS REFERENCED

Remarks:

CC:

J. BLACK/MHX

Reviewed By   
Proj. Mngr:

Tested by \_\_\_\_\_

CARLSON TESTING INC.

Alcove  
Former Lane

ops

T0304239

11/19

BENCH MARK #2  
N 121,927.8  
E 1,070,824.3  
ELEV. 37.89 FT.

NEW FENCE

SF  
SF  
SF  
SF

5+00

4+00

3+00

2+00

1+00

44

45

46

47

47

A3


A0

42

44

41

47



**Main Office**  
 P.O. Box 23814  
 Tigard, Oregon 97281  
 Phone (503) 684-3460  
 FAX (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 FAX (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9152  
 FAX (541) 330-9163

JOB NO. T0304239

NOV 24, 2003

**REPORT OF IN-PLACE DENSITY TESTS**

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No. \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

5509 NW LOWER RIVER ROAD VANCOUVER WA  
 Material Description SAND FROM GLACIER NORTHWEST

Max. Dry Density 91.7 lbs./cu. ft. Optimum Moisture 20.5 % Serial # Troxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 10/16/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. Ft.)		% COMP.
										WET	DRY	
11-21	28	SF	ANCHOR EMBANKMENT - SEE DIAGRAM	2742	82	DT	8"	32.5	6	98.5	92.9	100+
11-21	29	SF	ANCHOR EMBANKMENT - SEE DIAGRAM	2712	101	DT	8"	32	7.8	98.8	91.7	100
11-21	30	SF	ANCHOR EMBANKMENT - SEE DIAGRAM	2620	109	DT	8"	33	8.5	100.1	92.3	100+
11-21	31	SF	ANCHOR EMBANKMENT - SEE DIAGRAM	2431	100	DT	8"	33.5	7.4	103	95.9	100+

Standard Counts - Density: 2163 Moisture: 643 Calibration Data: 04703

Remarks:

cc:

J. BLACK/MHX

Reviewed By [Signature]  
 Proj Mngr:  
 CARLSON TESTING INC.

Tested by \_\_\_\_\_

LOCATION FOR  
BACKPILE OF  
FROM SOUTH  
CONCERN

EXTEND  
INTO IN

ALCOA

Former  
Vans

OPD  
T0304239  
11/21/03

FORM/

ELEVATIONS  
PLACEMENT  
ORTH 2  
CLASSIFICATION  
PLATFORM.  
V SIDE SLOPES.

STA 8+63.42  
307.72' R

STA 8+30.40  
410.40' R

STA 7+32.16  
529.31' R

59.35  
R

2A  
2I  
2D

CENTERLINE OF AN  
OFFSET 2 FEET TO  
PLATFORM CENTERLI

P9 C-14

WATERLINE  
SEE DETAIL 25 ON  
DWG. A-046122-WW.

LOCATION  
FORM  
SLOPE

FORM

FORM

FORM  
SLOPE

STA 7  
529.31

01

02

03

04



# Carlson Testing, Inc.

Construction Inspection & Related Tests  
Geotechnical Consulting

JOB NO. T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-  
FAX (541) 330-

Dec 02, 2003

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Permit No:

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

5509 NW LOWER RIVER ROAD, VANCOUVER WA

Material Description SAND FROM GLACIER NORTHWEST

Max. Dry Density 91.7 lbs./cu. ft. Optimum Moisture 20.5 % Serial # Proctor 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 10/16/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
12-2	32	SF	ANCHOR TRENCH EMBANKMENT - STATION 4+50, SOUTHSIDE	2520	88	DT	8"	34	6.4	101.6	95.5	100+
12-2	33	SF	ANCHOR TRENCH EMBANKMENT - STATION 3+25, SOUTHSIDE	2497	78	DT	8"	34	5.5	102	96.7	100+
12-2	34	SF	ANCHOR TRENCH EMBANKMENT - WESTSIDE	2609	81	DT	8"	37	5.9	100.3	94.7	100
12-2	35	SF	ANCHOR TRENCH EMBANKMENT - NORTHWEST	2507	84	DT	8"	40	6.1	101.8	95.9	100+
12-2	36	SF	ANCHOR TRENCH EMBANKMENT - STATION 4+00, NORTHSIDE	2385	94	DT	8"	41	6.8	103.7	97.1	100+
12-2	37	SF	ANCHOR TRENCH EMBANKMENT - STATION 5+25, NORTHSIDE	2487	103	DT	8"	40	7.8	102.1	94.7	100+
12-2	38	SF	ANCHOR TRENCH EMBANKMENT - STATION 6+50, NORTHSIDE	2836	76	DT	8"	39	5.6	97.2	92.0	100
12-2	39	SF	ANCHOR TRENCH EMBANKMENT - STATION 7+75, NORTHSIDE	2454	87	DT	8"	38	6.3	102.6	96.5	100+

2159

641

04/03


Standard Counts - Density: 2159 Moisture: 641 Calibration Data: 04/03

TESTS TAKEN AT NEAR FINISH GRADE.

Remarks:

CC:

J. BLACK/MHX

Reviewed By   
Proj Mngt:

CARLSON TESTING INC.



T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

NOV 24, 2003

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No. \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description SAND FROM GLACIER NORTHWEST

Max. Dry Density 91.7 lbs./cu. ft. Optimum Moisture 20.5 % Serial # Troxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 10/16/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. R.)		% COMP.
										WET	DRY	
11-21	28	SF	ANCHOR EMBANKMENT - SEE DIAGRAM	2742	82	DT	8"	32.5	6	98.5	92.9	100+
11-21	29	SF	ANCHOR EMBANKMENT - SEE DIAGRAM	2712	101	DT	8"	32	7.8	98.8	91.7	100
11-21	30	SF	ANCHOR EMBANKMENT - SEE DIAGRAM	2620	109	DT	8"	33	8.5	100.1	92.3	100+
11-21	31	SF	ANCHOR EMBANKMENT - SEE DIAGRAM	2431	100	DT	8"	33.5	7.4	103	95.9	100+

Standard Counts - Density: 2163 Moisture: 643 Calibration Data: 04703

Remarks: \_\_\_\_\_

cc:

J. BLACK/MHX

Reviewed By \_\_\_\_\_  
Proj Mngr: \_\_\_\_\_

Tested by \_\_\_\_\_

CARLSON TESTING INC.

# Carlson Testing, Inc.

Construction Inspection & Related Tests  
Geotechnical Consulting

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-  
FAX (541) 330-

JOB NO. T0304239

Nov 14, 2003

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No: \_\_\_\_\_

Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD, VANCOUVER WA

Material Description NATIVE LIGHT BLACK SILT WITH AGGREGATE

Max. Dry Density 102.0 lbs./cu. ft. Optimum Moisture 20.9 % Serial # Proxler 16185 NUC 3440

Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017

Source of Proctor Value:  Project Specific, Date: 10/30/2003  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/CU. FT.)		% COMP.
										WET	DRY	
11-12	15	SF	REVETMENT FILL - STATION 5+25	2287	222	DT	6"	30	16.5	120.9	103.8	100+
11-12	16	SF	REVETMENT FILL - STATION 6+00	1542	232	DT	8"	30	17.7	119.8	101.8	100
11-12	17	SF	REVETMENT FILL - STATION 6+75	1731	179	DT	8"	30	13.4	115.5	101.9	100

Standard Counts - Density: 2147 Moisture: 641 Calibration Data: \_\_\_\_\_

Remarks:

CC:

J. BLACK/MHX

Reviewed By \_\_\_\_\_  
Proj Mngt: \_\_\_\_\_

CARLSON TESTING INC.

# Carlson Testing, Inc.

Construction Inspection & Related Tests  
Geotechnical Consulting

T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Band Office**  
P.O. Box 7918  
Band, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

NOV 14, 2003

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS Permit No: \_\_\_\_\_  
 Project ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03  
5509 NW LOWER RIVER ROAD VANCOUVER WA  
 Material Description NATIVE LIGHT BROWN SILT  
 Max. Dry Density 96.1 lbs/cu. ft. Optimum Moisture 21.2 % Serial # Proxler 16185 NUC 3440  
 Method of Test ASTM D698 Required Compaction: 95 %  
ASTM D2922, D3017  
 Source of Proctor Value:  Project Specific, Date: 10/30/2003  Supplied By Client  Current Fill Source Proctor


DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
11-12	13	SF	REVELTMENT FILL - STATION 4+50	1954	208	DT	8"	30	14.9	110.7	94.7	99
11-12	14	SF	REVELTMENT FILL - STATION 7+25	2139	187	DT	6"	21	15.4	107.3	93.0	97

Standard Counts - Density: 2147 Moisture: 641 Calibration Data: 04/03

Remarks:

CCI

J. BLACK/MHX

Reviewed By:   
Proj Mngr:

CARLSON TESTING INC

# Carlson Testing, Inc.

**Main Office**  
 P.O. Box 23814  
 Tigard, Oregon 97281  
 Phone (503) 684-3460  
 FAX (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 FAX (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 FAX (541) 330-9163


Client: CH2M Hill Engineers - Marc Krekos  
 Project: Alcoa Former Vancouver Operations  
 Sample Description: Sand  
 Sample Identification:  
 Sample Location: Unknown  
 Lab Log Number: 03-1499

Job Number: T0304239.CTI  
 Sampled By: Client  
 Date Sampled:  
 Date Received: 11/24/03  
 Date Tested: 11/26/03  
 Tested By: Nick Copper

## ASTM D422-Particle Size Analysis

SIEVE ANALYSIS			
Sieve Size		Cumulative % Retained	Cumulative % Passing
US Standard	mm		
2"	50.0	0.0	100.0
1"	25.0	0.0	100.0
3/4"	19.0	0.0	100.0
1/2"	12.5	0.0	100.0
3/8"	9.5	0.0	100.0
#4	4.75	0.0	100.0
#10	2.00	1.4	98.6
#40	0.425	14.7	85.3
#200	0.075	97.4	2.6

HYDROMETER ANALYSIS	
Diameter, mm	% Finer
0.0379	2.2
0.0239	2.2
0.0138	2.2
0.0098	2.2
0.0069	1.1
0.0034	1.1
0.0014	1.1



- (1) Gravel, passing 3in and retained on No.4 sieve: 0.0
- (2) Sand, passing No.4 and retained on No.200 sieve: 97.4
  - a. Coarse sand, passing No.4 and retained on No.10 sieve: 1.4
  - b. Medium sand, passing No.10 and retained on No.40: 13.3
  - c. Fine sand, passing No.40 and retained on No.200 sieve: 82.6
- (3) Silt size, 0.074mm to 0.005mm: 1.6
- (4) Clay size, 0.005mm to 0.001mm: 0.0
  - Colloids, smaller than 0.001mm: 1.1

Tested in accordance with stated procedures with equipment in current calibration by:

Nick Copper

Reviewed By:

*Jason S. Bryant*  
 Jason S. Bryant, Laboratory Supervisor

Date: 12/3/03

# Carlson Testing, Inc.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## Moisture - Density Relationship

Client: CH2M Hill Engineers (Portland) Job Number: T0304239  
Project: Alcoa Former Vancouver Operations - Project 04 Contractor: \_\_\_\_\_  
Source: Rock Source Tested By: LAB  
Material Type: Rock Sample Method: ASTM D-75  
Location: Submitted by Marc Krekos Date Sampled: 11/24/03  
Sampled By: Inspector Date Received: \_\_\_\_\_  
Test Method: ASTM D-698 A, C-136, D-2216 Date Tested: 11/24/03

	1	2	3	4	5	6
Wgt. of Mold & Wet soil	13.20	13.21	13.13	13.10	13.02	
Weight of Mold	9.27	9.27	9.27	9.27	9.27	
Weight of Wet soil	3.93	3.95	3.86	3.84	3.75	
Wet Density	30	117.9	118.4	115.8	115.1	112.5
Dry Density	96.8	96.4	95.9	93.0	94.4	
Wet Weight of Soil	974.4	1794.8	512.2	1804.7	482.5	
Dry Wgt of Soil	800.1	1461.3	424.3	1458.9	404.8	
Weight of Water	174.3	333.5	87.9	345.8	77.7	
Moisture (MC)	21.8	22.8	20.7	23.7	19.2	
Remarks:	The difference in moistures should be 2%					

Optimum Moisture: **22.0%**

Max Dry Density: **96.8** lbs/ft<sup>3</sup>  
lbs/ft<sup>3</sup>

Material Selection:  ROCK  SOIL

Preparation Method:  MOIST  DRY

Compacting Method:  MANUAL  MECHANICAL

Oversized Material:  REMOVED  REPLACED

Compacting Hammer:  CIRCULAR  PIE WEDGE

B = Weight of SSD Sample	
C = Weight of Sample in Water	
A = Weight of Oven Dry Agg.	
Bulk Specific Gravity = A/(B-C)	
Absorption = (B-A) /A	

Percent Passing Sieve:  #4  3/8"  3/4" **97.6%**

Assumed Specific Gravity: **2.5**

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers (Portland)

**Project:** Alcoa Former Vancouver Operations - Project  
#184717-01-01-03


12/04/03

**Job Number:** T0304239

**Material Type:** Rock

**Location:** Submitted by Marc Krekos

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	11/24/03
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	11/24/03
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



<b>Zero Air Voids Line = 2.500</b>	
<b>Optimum Moisture:</b> <span style="border: 1px solid black; padding: 2px;">22.0%</span>	<b>Max. Dry Density:</b> <span style="border: 1px solid black; padding: 2px;">96.8</span> lbs/ft <sup>3</sup>
<b>Percent Passing #4 Sieve: 97.6%</b>	

CC:

Reviewed By: \_\_\_\_\_

James F. Hepas - Laboratory Manager

### SIEVE ANALYSIS

PROJECT: Vanalco SAMPLE METHOD: Client BILL CODE: 202  
 CLIENT: CH2M Hill SAMPLED BY: Client DATE: 10-16-03  
 PRIOR: Glacier SIG SAMPLED FROM: ?  
 MATERIAL TYPE: Sand DATE TEST STARTED: 10/16 DATE FINISHED: 10/17  
 DATE REC'V. IN LAB: 10-15-03 LAB LOG #: 03-1335 TESTED BY: TMB  
 BALANCE No.: 737 SHAKER No.: 1380 WASH #200 SIEVE No.: 3334

#### METHOD OF TESTING

AASHTO T11 \_\_\_ AASHTO T27 \_\_\_ ASTM C117  ASTM C136

SIEVE NO.	SIEVE SIZES IN	SIEVE LOG #	WEIGHT RETAINED	PERCENT RETAINED	ACCUM. % RETAINED	PERCENT PASSING	Project SPECIFICATIONS
50	2	N/A	0	0	0	100	100
37.5	1/2		0	0	0	100	
25	1		0	0	0	100	
19	3/4		0	0	0	100	
12.5	1/2	✓	0	0	0	100	
9.5	3/8	120	0	0	0	100	
4.75	4	3237	.2	0	0	100	
2.86	8	3486	6.7	.9	.9	99	30-100
1.18	16	2716	44.9	5.7	6.6	93	
.600	30	1990	212.6	27.2	33.8	66	
.300	50	2112	358.8	45.8	79.6	20	
.150	100	750	145.4	18.6	98.2	2	
.075	200	3383	9.1	1.2	99.4	0.6	
	pan		.9				

Weight Wet: n/a Weight Dry: 783.0 % Moisture: — Weight After Wash: 777.4  
778.6

Tested in accordance with stated procedures with equipment in current calibration by:  
J.M. Bell

Reviewed By: TM 10/20

MOISTURE / DENSITY RELATIONSHIP

PROJECT: VANALCO SAMPLE METHOD: Client BILL CODE: 200  
 CLIENT: CH2M Hill SAMPLED BY: Client DATE: 10-15-03  
 SOURCE: Glacier Stb SAMPLED FROM: ?  
 MATERIAL TYPE: Sand DATE TEST STARTED: 10-16 DATE FINISHED: 10-16  
 DATE REC'V. IN LAB: 10-15-03 LAB LOG #: 03-1335 TESTED BY: TMB  
 BALANCE #: 737 MOLD #: 3572 RAMMER #: 3300 SCALP SIEVE #: 545

METHOD OF TESTING  
 AASHTO T99 METHOD "A" X AASHTO T180 METHOD "B" \_\_\_\_\_ ASTM D698 METHOD "C" X ASTM D1557 METHOD "D" \_\_\_\_\_

OPTIMUM MOISTURE 20.5 % MAXIMUM DRY DENSITY 91.8 PCF  
 ADJUSTED OPTIMUM MOISTURE n/a % ADJUSTED MAXIMUM DRY DENSITY n/a PCF

DATA POINT NUMBER	1	2	3	4	5	6	7
A. WEIGHT OF MOLD + WET SOIL	13.10	13.19	13.34	13.30			
B. WEIGHT OF MOLD	9.65	9.65	9.65	9.65			
C. WEIGHT OF WET SOIL (A - B)	3.45	3.54	3.69	3.65			
D. WET DENSITY (C x 30 or 13.33)	103.5	106.2	110.7	109.5			
E. DRY DENSITY (D / 100 + 1) x 100	88.9	89.5	91.7	89.4			
F. WET WEIGHT OF SOIL	231.7	225.0	228.6	230.0			
G. DRY WEIGHT OF SOIL	198.8	189.7	189.4	187.8			
H. WEIGHT OF WATER (F - G)	32.9	35.3	39.2	42.2			
I. % MOISTURE (H / G) x 100	16.5	18.6	20.7	22.5			

PREPARATION METHOD: Moist or Dry  
 COMPACTIVE EFFORT: Manual or Mechanical  
 PERCENT PASSING 3/4" 3/8" #4 Sieve: 100 %  
 PERCENT OVERSIZED: 0 %  
 OVERSIZED MATERIAL: Removed or Replaced  
 COMPACTION RAMMER: Circular or Pie Wedge

(Adjusted Calculations - If more than 5% oversize)  
 Dry Density  

$$\frac{100 \times \text{max. density} \times \text{sp. gr.} \times 62.42}{(\text{max. den.} \times \% \text{ oversize}) + (\text{sp. gr.} \times 62.42 \times \% \text{ passing})}$$
  
 Moisture  

$$(\text{Opt. Moisture} \times \% \text{ passing}) + (\% \text{ Absorption} \times \% \text{ oversize})$$

B = WEIGHT OF SSD SAMPLE	
C = WEIGHT OF SAMPLE IN WATER	
A = WEIGHT OF OVEN DRY AGG	
B - C	
A - C	
B - A	
BULK SPECIFIC GRAVITY = A / (B - C)	
BULK SPECIFIC GRAVITY SSD = B / (B - C)	
MAX SPECIFIC GRAVITY = A / (A - C)	
% ABSORPTION = (B - A) / A * 100	

Tested in accordance with stated procedures with equipment in current calibration by: Jonny Bull  
 Reviewed By: MB 10/20



### MOISTURE / DENSITY RELATIONSHIP

PROJECT: VanAlco SAMPLE METHOD: Client BILL CODE: \_\_\_\_\_  
 CLIENT: CH2M Hill SAMPLED BY: Client DATE: 10-17-03  
 SOURCE: Client SAMPLED FROM: Client  
 MATERIAL TYPE: Sand w/mulch DATE TEST STARTED: 10-20 DATE FINISHED: 10-21-03  
 DATE REC'V. IN LAB: 10-17-03 LAB LOG #: 03-1346 TESTED BY: AF  
 BALANCE #: 2922 MOLD #: 849 RAMMER # 3300 SCALP SIEVE #: 545

METHOD OF TESTING  
 AASHTO T99 \_\_\_\_\_ AASHTO T180 \_\_\_\_\_ ASTM D698 X ASTM D1557 \_\_\_\_\_  
 METHOD "A" X METHOD "B" \_\_\_\_\_ METHOD "C" \_\_\_\_\_ METHOD "D" \_\_\_\_\_

OPTIMUM MOISTURE 23.4 % MAXIMUM DRY DENSITY 92.6 PCF  
 ADJUSTED OPTIMUM MOISTURE \_\_\_\_\_ % ADJUSTED MAXIMUM DRY DENSITY \_\_\_\_\_ PCF

DATA POINT NUMBER	1	2	3	4	5	6	7
A. WEIGHT OF MOLD + WET SOIL		12.93	13.05	13.13	13.16		
B. WEIGHT OF MOLD		9.32	9.32	9.32	9.32		
C. WEIGHT OF WET SOIL (A - B)		3.61	3.73	3.81	3.84		
D. WET DENSITY (C x 30 or 13.33)		108.3	111.9	114.3	115.2		
E. DRY DENSITY (D / 100 + 1) x 100		90.6	91.9	92.6	91.9		
F. WET WEIGHT OF SOIL		298.9	305.0	301.4	300.0		
G. DRY WEIGHT OF SOIL		250.1	250.4	244.0	239.2		
H. WEIGHT OF WATER (F - G)		48.8	54.6	57.4	60.8		
I. % MOISTURE (H / G) x 100		19.5	21.8	23.5	25.4		

PREPARATION METHOD: Moist or Dry  
 COMPACTIVE EFFORT: Manual or Mechanical  
 PERCENT PASSING 3/4" 3/8" Sieve: 97.2 %  
 PERCENT OVERSIZED: 2.8 %  
 OVERSIZED MATERIAL: Removed or Replaced  
 COMPACTION RAMMER: Circular or Pie Wedge

B = WEIGHT OF SSD SAMPLE	
C = WEIGHT OF SAMPLE IN WATER	
A = WEIGHT OF OVEN DRY AGG	
B - C	
A - C	
B - A	
BULK SPECIFIC GRAVITY = A / (B - C)	
BULK SPECIFIC GRAVITY SSD = B / (B - C)	
MAX SPECIFIC GRAVITY = A / (A - C)	
% ABSORPTION = (B - A) / A * 100	

(Adjusted Calculations - If more than 5% oversize)  
 Dry Density  
 $\frac{100 \times \text{max. density} \times \text{sp. gr.} \times 82.42}{(\text{max. den.} \times \% \text{ oversize}) + (\text{sp. gr.} \times 82.42 \times \% \text{ passing})}$   
 Moisture  
 $(\text{Opt. Moisture} \times \% \text{ passing}) + (\% \text{ Absorption} \times \% \text{ oversize})$

Tested in accordance with stated procedures with equipment in current calibration by: At Rock  
 Reviewed By: \_\_\_\_\_

ASTM D2974 or AASHTO T267

250

ORGANIC MATTER CONTENT

Project: VANALCO  
 Project No: new  
 Client Name: CH2M Hill  
 Project Manager: \_\_\_\_\_  
 Sample No: 03-1335  
 Source: Glacier S+G  
 Tested By: TMB  
 Sample Description: Sand

Date: 10-16-03

Dish wt. (g) 109.9  
 Wet Sample wt. + dish (g) 238.4  
 \*Dry Sample wt. + dish (g) 230.5

After burn: 119.7 - without dish  
 \*\*Dry Sample (g) 120.6 - without dish

NOTES: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

- \* Dry uncovered for at least 16 hours in 105°C or until no change in mass.
- \*\* Place dish and sample in a Muffle furnace for approximately 4 hours. Gradually bring the temperature up to 750°C or 455 ± 10°C according to method used (ASTM D2974 or ASHTO T267)

CALCULATIONS

Ash content, % = (C x 100)/B 99.3 %

where: C = ash (g)  
 B = oven-dried test specimen (g)

Organic content, % = 100.0 - D 0.7 %

where: D = ash content, % Project Specs. - 20% maximum

ASTM D2974 or AASHTO T267

250

ORGANIC MATTER CONTENT

Project: VANALCO  
 Project No: new  
 Client Name: CH2M Hill  
 Project Manager: \_\_\_\_\_  
 Sample No: 03-1335  
 Source: Glacier Stg  
 Tested By: T.M.B  
 Sample Description: Sand

Date: 10-16-03

Dish wt. (g) 109.9  
 Wet Sample wt + dish (g) 238.4  
 \*Dry Sample wt + dish (g) 230.5

After burn: 119.7 - without dish  
 \*\*Dry Sample (g) 120.6 - without dish

NOTES: \_\_\_\_\_

- \* Dry uncovered for at least 16 hours in 105°C or until no change in mass.
- \*\* Place dish and sample in a Muffle furnace for approximately 4 hours. Gradually bring the temperature up to 750°C or 450 ± 10°C according to method used (ASTM D2974 or ASHTO T267)

CALCULATIONS

Ash content, % =  $(C \times 100) / B$  99.3 %

where: C = ash (g)  
 B = oven-dried test specimen (g)

Organic content, % =  $100.0 - D$  0.7 %

where: D = ash content, % Project Specs. = 20% maximum

Main Office  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3490  
FAX (503) 684-0364

Safety Office  
4060 Hudson Ave., NE  
Salmon, OR 97301  
Phone (503) 689-1292  
FAX (503) 689-1309

Band Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9169

# Carlson Testing, Inc.

November 4, 2003  
T0304239.CTI

CH2M Hill Engineers  
Attn: Marc Krekos  
825 NE Multnomah  
Portland, OR 97232

Re: Alcoa Former Vancouver Operations – Project #184717-01-01-03  
5509 NW Lower River Road – Vancouver, WA  
Atterberg Limits Testing

Gentlemen:

As requested, Carlson Testing, Inc. has completed Atterberg Limits testing on two (2) samples (referenced below) of material sampled by your representative on October 29, 2003 from the bank cut. Testing was completed on October 30, 2003. Following is the test data:

**Atterberg Limits – ASTM D4318:**

**Sample #1: 03-1396.01**  
*Native Black Silt with Gravel*  
Plastic Limit – NP  
Liquid Limit – NP  
Plasticity Index – NP  
*\*NP – Non Plastic*

**Sample #2: 03-1396.02**  
*Native Light Brown Silt*  
Plastic Limit – NP  
Liquid Limit – NP  
Plasticity Index – NP

Our reports pertain to the material tested/inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization from this office.

If there are any further questions regarding this matter, please do not hesitate to contact this office.

Respectfully submitted,  
Carlson Testing, Inc.

James F. Hieptos  
Laboratory Manager

# **APPENDIX F**

## **NORTH AND NORTH 2 LANDFILL IMMUNOASSAY AND GRAB SAMPLE DATA**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**



Vancouver Landfill Remediation

South Bank Area of Concern



Clean up Correspondence



**Richartz, Bruce K.**

---

**From:** Mike.Drewett@ch2m.com

**Sent:** Tuesday, November 04, 2003 8:36 AM

**To:** psullivan@BERGMANNPC.com; Bruce.Richartz@alcoa.com; david.keene@alcoa.com;  
albert.burba@alcoa.com

**Cc:** Marc.Krekos@ch2m.com

**Subject:** Vancouver Operations Site Laboratory Data Summary Table

All,

Attached is summary table for lab data from Vancouver site excavation sampling. Will send hard copies of data sheets in later email. All excavations meet cleanup requirements except X-5 which has not yet been excavated.

Mike

11/5/2003

**Former Vancouver Operations Site  
South Bank Area of Concern**

<u>Alcoa</u>	<u>CH2</u>	<u>Lab</u>	<u>Analyses</u>	<u>Sampled</u>	<u>Received</u>	<u>Analyzed</u>	<u>Result</u>
SBAC-S-002	X-1 P2-15	C223602	PAH/SIM	10/13/2003	10/14/2003	10/20/2003	22.5 ppm
SBAC-S-002	X-1 P2-15	C223602	PCB	10/13/2003	10/14/2003	10/15/2003	9.2 ppm
SBAC-S-016	X-1 P2-15	C232701	PAH/SIM	10/24/2003	10/28/2003	10/29/2003	0.3 ppm
SBAC-S-006	X-2 P2-09	C222306	PCB	10/13/2003	10/14/2003	10/15/2003	103 ppm
SBAC-S-015	X-2 P2-09	C229802	PAH/SIM	10/22/2003	10/23/2003	10/24/2003	<0.01 ppm
SBAC-S-015	X-2 P2-09	C229802	PCB	10/22/2003	10/23/2003	10/23/2003	0.01 ppm
SBAC-S-004	X-3 P2-07	C223604	PAH/SIM	10/13/2003	10/14/2003	10/20/2003	0.2 ppm
SBAC-S-004	X-3 P2-07	C223604	PCB	10/13/2003	10/14/2003	10/15/2003	0.05 ppm
SBAC-S-007	X-3 P2-10	C223607	PAH/SIM	10/13/2003	10/14/2003	10/20/2003	6.0 ppm
SBAC-S-007	X-3 P2-10	C223607	PCB	10/13/2003	10/14/2003	10/16/2003	8.1 ppm
SBAC-S-011	X-4 NE Corner	C228703	PAH/SIM	10/21/2003	10/22/2003	10/24/2003	59.4 ppm
SBAC-S-011	X-4 NE Corner	C228703	PCB	10/21/2003	10/22/2003	10/23/2003	63.1 ppm
SBAC-S-017	X-4 NE Corner	C232702	PCB	10/24/2003	10/28/2003	10/29/2003	<0.01 ppm
SBAC-S-019	X-4 NE Corner		PAH/SIM	10/29/2003			<0.01 ppm
SBAC-S-012	X-4 NW Corner	C228704	PAH/SIM	10/21/2003	10/22/2003	10/24/2003	60.0 ppm
SBAC-S-012	X-4 NW Corner	C228704	PCB	10/21/2003	10/22/2003	10/23/2003	7.9 ppm
SBAC-S-018	X-4 NW Corner		PAH/SIM	10/29/2003			<0.01 ppm
SBAC-S-010	X-4 P2-05	C228702	PAH/SIM	10/21/2003	10/22/2003	10/24/2003	<0.01 ppm
SBAC-S-010	X-4 P2-05	C228702	PCB	10/21/2003	10/22/2003	10/23/2003	0.06 ppm
SBAC-S-008	X-4 P2-06	C223608	PCB	10/13/2003	10/14/2003	10/15/2003	45.4 ppm
SBAC-S-009	X-4 P2-06	C228701	PAH/SIM	10/21/2003	10/22/2003	10/24/2003	0.05 ppm
SBAC-S-009	X-4 P2-06	C232701	PCB	10/21/2003	10/22/2003	10/23/2003	0.3 ppm
SBAC-S-005	X-4 P2-11	C223605	PAH/SIM	10/13/2003	10/14/2003	10/20/2003	0.9 ppm
SBAC-S-005	X-4 P2-11	C223605	PCB	10/13/2003	10/14/2003	10/15/2003	0.6 ppm
SBAC-S-003	X-4 SBTB1	C223603	PAH/SIM	10/13/2003	10/14/2003	10/20/2003	3.5 ppm
SBAC-S-003	X-4 SBTB1	C223603	PCB	10/13/2003	10/14/2003	10/15/2003	0.9 ppm
SBAC-S-014	X-6 P2-01	C229801	PAH/SIM	10/22/2003	10/23/2003	10/24/2003	0.8 ppm
SBAC-S-014	X-6 P2-01	C229801	PCB	10/22/2003	10/23/2003	10/23/2003	0.6 ppm
SBAC-S-013	X-7 SBBB1	C228705	PAH/SIM	10/21/2003	10/22/2003	10/24/2003	0.2 ppm
SBAC-S-013	X-7 SBBB1	C228705	PCB	10/21/2003	10/22/2003	10/23/2003	0.01 ppm
SBAC-S-001	X-8 P2-20	C223601	PAH/SIM	10/13/2003	10/14/2003	10/20/2003	6.1 ppm
SBAC-S-001	X-8 P2-20	C223601	PCB	10/13/2003	10/14/2003	10/15/2003	5.0 ppm



**Richartz, Bruce K.**

---

**From:** Sullivan, Patrick [psullivan@BERGMANNPC.com]  
**Sent:** Tuesday, October 07, 2003 7:12 AM  
**To:** Bruce Richartz at Alcoa Troutdale; Gray Keene at Alcoa Troutdale  
**Cc:** Al Burba at Alcoa  
**Subject:** South Bank excavation breakdown

Call after you have had a chance to review. Will get table 5-2 of CQAP to you soon.

Patrick J. Sullivan, Jr., P.E.  
Bergmann Associates  
Seven Parkway Center, Suite 1025  
875 Greentree Road  
Pittsburgh, PA 15220  
Ph: 412-928-1790 Ext. 208  
Fax: 412-928-0690

Excavation Breakdown of South Bank by Area and Disposal Location October 7, 2003  
 Former Vancouver Works  
 Highlighted Borings indicate waste soils less than 50 mg/kg.

Boring	GS Elev	Exc.Depth	Range	Act. Elev	Elev grtr 50	Elev grtr 10
<b>AREA X-5</b>						
P 2-14	25.5	7	26-19 ft	19.83	19	NA excavation all greater than 50
P 2-17	26	4	26-22 ft	22.13	23	22 most of excavation greater than 50
P 2-18	28	6	28-22 ft	23.2	23	NA excavation all greater than 50
P 2-08	27	3	27-24 ft	24.67	NA	24 shallowest excavation- no soil greater than 50
P 2-16	29	5	29-24 ft	24.1	24	NA excavation all greater than 50

Excavate P 2-08 first. Create 15 ft. by 15 ft. square at elev. 24, side slopes of 2H:1V to elev. 27. Total 53 CY of less than 50 material to East LF. Everything else in Area X-5 (966.5 - 53 = 913.5 CY from table on Dwg C-7) over 50 material-ship offsite.

**AREA X-4**

SB-TB-1	25	4	25-21 ft	21.71	NA	21 no soil greater than 50
P 2-05	27	7	27-20 ft	19.99	19	25 small amount of less than 50 above greater than 50
P 2-06	29	3	29-26 ft	27.11	26	NA excavation all greater than 50
P 2-11	31	3	31-28 ft	28	NA	28 no soil greater than 50

Excavate P 2-11 first. An isolated excavation area, it is all less than 50. Place 53 CY in East LF. Excavate SB-TB-1 second. Create 15 ft. by 15 ft. square at elev. 21, side slopes of 2H:1V to elev. 25. Use 1H:1V side slope above elev. 23 on E side where excavation abuts P 2-05. Total 85 CY of less than 50 material to East LF. Next, excavate 2 feet deep over P 2-05, 25 feet square. Total 46 CY of less than 50 to East LF. Everything else in Area X-4 (538 - 53 - 85 - 46 = 354 CY from table on Dwg C-7) is over 50 material-ship offsite.

**AREA X-3** All material less than 50-place in East LF (60 CY from Table on Dwg C-7).

**P 2-07** 25 3 25-22 ft 22.81 NA 22

**AREA X-2** All material greater than 50- ship offsite (18 CY from Table on Dwg C-7).

P 2-09 24 2 24-22 ft 22.14 22 NA

**AREA X-1** All material less than 50-place in East LF (76 CY from Table on Dwg C-7).

**P 2-15** 24 4 24-20 ft 20.31 NA 20

**AREA X-6** All material less than 50-place in East LF (19 CY from Table on Dwg C-7).

**P 2-01** 13 2 13-11 ft 11.6 NA 11

Results from this location are 42 mg/kg, very close to 50. Check with confirmational sampling.

**AREA X-7** All material greater than 50- ship offsite (37 CY from Table on Dwg C-7).

P 2-03 8 6 8-2 ft 2.56 2 NA

Results from this location are 5,000 mg/kg, very high. Potential for expansion of area.

**AREA X-8** All material less than 50-place in East LF (17 CY from Table on Dwg C-7).

**P 2-20** 36 2 36-34 ft 34.22 NA 34

## Richartz, Bruce K.

---

**From:** Marc.Krekos@ch2m.com  
**Sent:** Wednesday, November 26, 2003 2:08 PM  
**To:** Mike.Drewett@ch2m.com; Bruce.Richartz@alcoa.com; david.keene@alcoa.com  
**Subject:** Vancouver PCB Screens for X5



Vancouver Daily  
11-26\_.doc

All the screens for both the 50 and 10 ppm have passed. I will go to Vancouver first thing on Monday to pull the glass conformations to send to the lab for 3 day TAT.  
Questions call me on my cell.

Marc Krekos  
Construction Management  
825 N.E. Multnomah Blvd. Suite 1300  
Portland, Oregon 97232  
503-789-2077 Mobile  
503-235-5000 Portland Office  
503-235-5022 ext. 4282 Direct  
503-736-2040 Fax  
Marc.Krekos@ch2m.com

**GENERAL INSPECTION/TESTING FORM  
IMMUNOASSAY PCB FIELD SCREENS**

Project Name/No. Vancouver Operations South Bank of Concern

Date: 26 November, 2003 Weather: \_\_\_\_\_

Report By: Marc Krekos

Test Location	Sample Elevation	Test Type	Parameter 10 / 50 ppm	Test Results	Pass / Fail
Standard # 1				0.19	
Standard # 2				0.13	
X5 P218	22		50	0.18	PASS
X5 P216	24		50	0.18	PASS
X5 P214	19		50	0.18	PASS
X5 P217	22		50	0.17	PASS
X5 P218	22		10	0.18	PASS
X5 P216	24		10	0.19	PASS
X5 P214	19		10	0.20	PASS
X5 P217	22		10	0.17	PASS
X5 P208	24		10	0.14	PASS
<b>Sketch</b>	<b>Remarks</b>				
<p>All screens passed, Monday Dec. 01 I will collect the final conformation samples to ship to the lab rapid 3 day TAT.</p>					
<b>Signed</b>			<b>Title</b>		

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@ch2m.com  
**Sent:** Wednesday, December 10, 2003 9:00 AM  
**To:** Bruce.Richartz@alcoa.com; david.keene@alcoa.com; psullivan@BERGMANNPC.com  
**Cc:** Marc.Krekos@ch2m.com  
**Subject:** X-5 Preliminary Test Results

Bruce,

Preliminary PCB results for all 5 samples from X-5 are less than 1 ppm. Excavation can be backfilled.

P2-17, Elevation 28 = 0.09 ppm  
P2-14, Elevation 16 = 0.54 ppm  
P2-18, Elevation 23 = 0.37 ppm  
P2-08, Elevation 24 = <0.04 ppm  
P2-16, Elevation 19 = 0.44 ppm

Will send hard copy when I receive.

Mike

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@ch2m.com  
**Sent:** Tuesday, November 11, 2003 1:12 PM  
**To:** Bruce.Richartz@alcoa.com  
**Subject:** RE: Cleanup levels at East Landfill

Thanks Bruce. Clears things up for South Bank Area of Concern.  
Mike

-----Original Message-----

**From:** Richartz, Bruce K. [mailto:Bruce.Richartz@alcoa.com]  
**Sent:** Tuesday, November 11, 2003 12:33 PM  
**To:** Drewett, Mike/PDX  
**Subject:** FW: Cleanup levels at East Landfill

FYI.

-----Original Message-----

**From:** Skyllingstad, Paul [mailto:psky461@ECY.WA.GOV]  
**Sent:** Monday, November 10, 2003 1:28 PM  
**To:** Burba, Albert; Stiffler, Mark; Richartz, Bruce K.  
**Cc:** Wigfield, Kim; Harris, William W.  
**Subject:** Cleanup levels at East Landfill

Bruce, Al & Mark:

Al just asked me to specifically define what the contaminates of concern are at the south bank area in the East Landfill project. The interim action plan is confusing, we did not define the areas well enough. In the South Bank, the contaminate of concern is PCB. The cleanup level is 10 mg/kg as per the interim action work plan Section 3.1. The work to be done on the area is described in Section 4.1.2 - Phase Two South Bank Area of Concern. PAH's, TCE or TPH are found in the North and North2 landfills. Hopefully, this will clean things up.

Bruce - Bill Harris and I will be coming down to look at the south bank next Monday November 17, 2003. We plan on getting on site about 11:00. See you then.

Any other questions E-mail me.

Cheers,

Paul Skyllingstad  
Industrial Section

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@ch2m.com  
**Sent:** Tuesday, January 20, 2004 4:44 PM  
**To:** Bruce.Richartz@alcoa.com  
**Subject:** FW: Email from the 14th floor HP 9000L MFP printer



Document.pdf

Bruce,  
Here is revised Figure 1 for Vancouver Operations Site. I'll send over an electronic file in ACAD version 14. Do you want me to forward this to Pat or Al?  
Mike


-----Original Message-----

**From:** PDX 14th floor HP 9000L MFP [mailto:umpqua@ch2m.com]  
**Sent:** Tuesday, January 20, 2004 4:26 PM  
**To:** Drewett, Mike/PDX  
**Subject:** Email from the 14th floor HP 9000L MFP printer

Please open the attached document. This document was digitally sent to you using an HP MFP Digital Sending Software.



SOURCE: BERGMANN ASSOCIATES CONSTRUCTION  
DRAWING A-048107-WK, DATED 8/7/93



### CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: SBAC-S-007</b>	<b>Lab Sample ID: C223607</b>
Project Name: ALCOA-VanAlco	Date Received: 10/14/2003
Project Manager: Mike Drewitt	Date Analyzed: 10/20/2003
Sampled By: Mark Krekos	Dilution Factor: 1
Sampling Date: 10/13/2003	Analysis Method: PAH-SIM / 8270
Sampling Time: 08:20	Report Revision No.: 0
Type: Grab	Reported By: JBH
Matrix: Water	Reviewed By:
Basis: Dry Weight	Units: ug/Kg

Analyte	Reporting Limit	Sample Result	Qualifier
Naphthalene	3	8	
Acenaphthylene	3	4	
Acenaphthene	3	51	
Fluorene	3	22	
Phenanthrene	3	318	E
Anthracene	3	84	
Fluoranthene	3	746	E
Pyrene	3	841	E
Benzo(a)anthracene	3	560	E
Chrysene	3	650	E
Benzo(b)fluoranthene	3	570	E
Benzo(k)fluoranthene	3	321	E
Benzo(a)pyrene	3	551	E
Indeno(1,2,3-cd)pyrene	3	406	E
Dibenzo(a,h)anthracene	3	182	
Benzo(g,h,i)perylene	3	407	E
<b>Surrogate Recovery</b>			
Compound	% Recovery	Acceptable Range	
Terphenyl-d14	117	33-141%	

X3, P2-10

J=Estimated value  
 U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

**CH2M HILL Applied Sciences Laboratory**

<u>Client Information</u>	<u>Lab Information</u>
Client Sample ID: SBAC-S-007 DL	Lab Sample ID: C223607DL
Project Name: ALCOA-Vanalco	Date Received: 10/14/2003
Project Manager: Mike Drewitt	Date Analyzed: 10/20/2003
Sampled By: Mark Krekos	Dilution Factor: 5
Sampling Date: 10/13/2003	Analysis Method: PAH-SIM / 8270
Sampling Time: 08:20	Report Revision No.: 0
Type: Grab	Reported By: JBH
Matrix: Water	Reviewed By:
Basis: Dry Weight	Units: ug/Kg

Analyte	Reporting Limit	Sample Result	Qualifier
Naphthalene	13	13	U
Acenaphthylene	13	13	U
Acenaphthene	13	45	
Fluorene	13	19	
Phenanthrene	13	349	
Anthracene	13	80	
Fluoranthene	13	817	
Pyrene	13	931	
Benzo(a)anthracene	13	507	
Chrysene	13	664	
Benzo(b)fluoranthene	13	525	
Benzo(k)fluoranthene	13	394	
Benzo(a)pyrene	13	578	
Indeno(1,2,3-cd)pyrene	13	436	
Dibenzo(a,h)anthracene	13	185	
Benzo(g,h,i)perylene	13	467	
<b>Surrogate Recovery</b>			
Compound	% Recovery	Acceptable Range	
Terphenyl-d14	113	33-141%	

J=Estimated value

U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed *preliminary* until you receive the hard copy report which has passed the final review process.

1A  
ORGANICS ANALYSIS DATA SHEET

Field Sample ID:

**SBAC-S-007**

Lab Name: CH2M HILL/LAB/CVO  
Lab Code: CVO  
Matrix: SOIL  
Sample Amt.: 10.1 g  
% Moisture: 9  
Extraction: Sonic  
Extract Vol.: 2 ml  
Injection Vol.: 3.0 ul  
GPC Cleanup: N

Contract #: 184717.01.01.08

Case No.: C2236

SAS No.: C2236

SDG No.: C2236  
Lab Sample ID: C223607  
Lab File ID: 011B1101.D  
Date Received: 10/14/03  
Date Extracted: 10/14/03  
Date Analyzed: 10/16/03  
Dilution Factor: 100  
Sulfur Cleanup: Y

Decanted: Y

Concentration Units: ug/Kg

CAS #	Analyte	MDL	PQL	Result	Confirm	Q
12674-11-2	PCB-1016	42.2	1080	1080		U
11104-28-2	PCB-1221	104	1080	1080		U
11141-16-5	PCB-1232	72.9	1080	1080		U
53469-21-9	PCB-1242	92.2	1080	1080		U
12672-29-6	PCB-1248	95.7	1080	9230	7000	
11097-69-1	PCB-1254	81.7	1080	1080		U
11096-82-5	PCB-1260	106	1080	1080		U
37324-23-5	PCB-1262	106	1080	1080		U
11100-14-4	PCB-1268	106	1080	1080		U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	69	25-143	

Comments:  
AROCOR 1262 + 1268 MDL'S CALCULATED FROM AROCLOR 1260 MDL

X3, #2-10

**CH2M HILL Applied Sciences Laboratory**

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: SBAC-S-007</b>	<b>Lab Sample ID: C223607</b>
Project Name: ALCOA-Vanalco	Date Received: 10/14/2003
Project Manager: Mike Drewitt/PDX	Report Revision No.: 0
Sampled By: Mark Krekos	Analyzed By: MAS
Date Collected: 10/13/2003	Reviewed By:
Time Collected: 8:20	
Type: Grab	
Matrix: Soil-Sediment	
Basis: Dry Weight	

Due to high sample concentrations, Aroclor identification may be incorrect.  
 Sample dilution and re-analysis is necessary for final report.

Analyte	CAS #	Reporting Limit	Sample Result	Qualifier	Units	Analysis Method	Date Analyzed
<i>PCBs as Aroclors</i>							
Aroclor 1016	12674-11-2	9.9	9.9	U	µg/kg	SW 8082	10/15/2003
Aroclor 1221	11104-28-2	9.9	9.9	U	µg/kg	SW 8082	10/15/2003
Aroclor 1232	11141-16-5	9.9	9.9	U	µg/kg	SW 8082	10/15/2003
Aroclor 1242	53469-21-9	9.9	9.9	U	µg/kg	SW 8082	10/15/2003
Aroclor 1248	12672-29-6	9.9	8236	E	µg/kg	SW 8082	10/15/2003
Aroclor 1254	11097-69-1	9.9	9.9	U	µg/kg	SW 8082	10/15/2003
Aroclor 1260	11096-82-5	9.9	590	E	µg/kg	SW 8082	10/15/2003
Aroclor 1262	37324-23-5	9.9	9.9	U	µg/kg	SW 8083	10/15/2003
Aroclor 1268	11100-14-4	9.9	9.9	U	µg/kg	SW 8084	10/15/2003
Decachlorobiphenyl	2051-24-3		84%	SS			

U=Not detected at specified reporting limit  
 SS=Surrogate standard  
 E=Estimated value, over range of calibration:

X3, P2-10

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

## CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
Client Sample ID: SBAC-S-009	Lab Sample ID: C228701
Project Name: ALCOA-Vanalco	Date Received: 10/22/2003
Project Manager: Mike Drewitt	Date Analyzed: 10/24/2003
Sampled By: Mark Krekos	Dilution Factor: 1
Sampling Date: 10/21/2003	Analysis Method: PAH-SIM / 8270
Sampling Time: 13:55	Report Revision No.: 0
Type: Grab	Reported By: JBH
Matrix: Soil	Reviewed By:
Basis: Dry Weight	Units: ug/Kg

Analyte	Reporting Limit	Sample Result	Qualifier
Naphthalene	2	2	U
Acenaphthylene	2	2	U
Acenaphthene	2	2	U
Fluorene	2	2	U
Phenanthrene	2	4	
Anthracene	2	2	U
Fluoranthene	2	6	
Pyrene	2	8	
Benzo(a)anthracene	2	3	
Chrysene	2	5	
Benzo(b)fluoranthene	2	5	
Benzo(k)fluoranthene	2	4	
Benzo(a)pyrene	2	4	
Indeno(1,2,3-cd)pyrene	2	5	
Dibenzo(a,h)anthracene	2	2	U
Benzo(g,h,i)perylene	2	5	
<b>Surrogate Recovery</b>			
Compound	% Recovery	Acceptable Range	
Terphenyl-d14	118	33-141%	

X4 - 12/2/03

J=Estimated value

U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

1A  
ORGANICS ANALYSIS DATA SHEET

Field Sample ID:

SBAC-S-009

Lab Name: CH2M HILL/LAB/CVO

Contract #: 184717.01.01.08

Lab Code: CVO

Case No.: C2287

SAS No.: C2287

SDG No.: C2287

Matrix: SOIL

Lab Sample ID: C228701

Sample Amt: 11 g

Lab File ID: 005B0501.D

% Moisture: 5

Decanted: Y

Date Received: 10/22/03

Extraction: Sonc

Date Extracted: 10/22/03

Extract Vol: 2 ml

Date Analyzed: 10/23/03

Injection Vol: 3.0 ul

Dilution Factor: 10

GPC Cleanup: N

Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS #	Analyte	MDL	PQL	Result	Q
12674-11-2	PCB-1016	3.7	95.4	95.4	U
11104-28-2	PCB-1221	9.2	95.4	95.4	U
11141-16-5	PCB-1232	6.4	95.4	95.4	U
53469-21-9	PCB-1242	8.1	95.4	95.4	U
12672-29-6	PCB-1248	8.4	95.4	334	
11097-69-1	PCB-1254	7.2	95.4	95.4	U
11096-82-5	PCB-1260	9.3	95.4	95.4	U
37324-23-5	PCB-1262	9.3	95.4	95.4	U
11100-14-4	PCB-1268	9.3	95.4	95.4	U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	93	25-143	

Comments:

AROCLOR 1262 + 1268 MDL'S CALCULATED FROM AROCLOR 1260 MDL

X4 - P2-06

### CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
Client Sample ID: SBAC-S-010	Lab Sample ID: C228702
Project Name: ALCOA-Vanalco	Date Received: 10/22/2003
Project Manager: Mike Drewitt	Date Analyzed: 10/24/2003
Sampled By: Mark Krekos	Dilution Factor: 1
Sampling Date: 10/21/2003	Analysis Method: PAH-SIM / 8270
Sampling Time: 14:00	Report Revision No.: 0
Type: Grab	Reported By: JBH
Matrix: Soil	Reviewed By:
Basis: Dry Weight	Units: ug/Kg

Analyte	Reporting Limit	Sample Result	Qualifier
Naphthalene	3	3	U
Acenaphthylene	3	3	U
Acenaphthene	3	3	U
Fluorene	3	3	U
Phenanthrene	3	5	
Anthracene	3	3	U
Fluoranthene	3	3	U
Pyrene	3	3	
Benzo(a)anthracene	3	3	U
Chrysene	3	3	U
Benzo(b)fluoranthene	3	3	U
Benzo(k)fluoranthene	3	3	U
Benzo(a)pyrene	3	3	U
Indeno(1,2,3-cd)pyrene	3	3	U
Dibenzo(a,h)anthracene	3	3	U
Benzo(g,h,i)perylene	3	3	U
<b>Surrogate Recovery</b>			
Compound	% Recovery	Acceptable Range	
Terphenyl-d14	105	33-141%	

X4-P2-05

J=Estimated value  
 U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.



1A  
ORGANICS ANALYSIS DATA SHEET

Field Sample ID:

SBAC-S-010

Lab Name: CH2M HILL/LAB/CVO

Contract #: 184717.01.01.08

Lab Code: CVO

Case No.: C2287

SAS No.: C2287

Matrix: SOIL

SDG No.: C2287

Lab Sample ID: C228702

Sample Amt.: 10.1 g

Lab File ID: 003B0301.D

% Moisture: 24

Decanted: Y

Date Received: 10/22/03

Extraction: Sonic

Date Extracted: 10/22/03

Extract Vol.: 2 ml

Date Analyzed: 10/29/03

Injection Vol.: 3.0 ul

Dilution Factor: 1

GPC Cleanup: N

Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS #	Analyte	MDL	PQL	Result	Q
12674-11-2	PCB-1016	0.50	13.0	13.0	U
11104-28-2	PCB-1221	1.2	13.0	13.0	U
11141-16-6	PCB-1232	0.87	13.0	13.0	U
53469-21-9	PCB-1242	1.1	13.0	13.0	U
12672-29-6	PCB-1248	1.1	13.0	52.6	
11097-69-1	PCB-1254	0.98	13.0	13.0	U
11096-82-9	PCB-1260	1.3	13.0	13.0	U
37324-23-5	PCB-1262	1.3	13.0	13.0	U
11100-14-4	PCB-1268	1.3	13.0	13.0	U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	59.6	25-143	

Comments:

AROCLOR 1262 + 1268 MDL'S CALCULATED FROM AROCLOR 1260 MDL

### CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
Client Sample ID: SBAC-S-013	Lab Sample ID: C228705
Project Name: ALCOA-Vanalco	Date Received: 10/22/2003
Project Manager: Mike Drewitt	Date Analyzed: 10/24/2003
Sampled By: Mark Krekos	Dilution Factor: 1
Sampling Date: 10/21/2003	Analysis Method: PAH-SIM / 8270
Sampling Time: 14:30	Report Revision No.: 0
Type: Grab	Reported By: JBH
Matrix: Soil	Reviewed By:
Basis: Dry Weight	Units: ug/Kg

Analyte	Reporting Limit	Sample Result	Qualifier
Naphthalene	3	3	U
Acenaphthylene	3	3	U
Acenaphthene	3	3	U
Fluorene	3	3	U
Phenanthrene	3	7	
Anthracene	3	3	U
Fluoranthene	3	37	
Pyrene	3	35	
Benzo(a)anthracene	3	11	
Chrysene	3	22	
Benzo(b)fluoranthene	3	23	
Benzo(k)fluoranthene	3	8	
Benzo(a)pyrene	3	8	
Indeno(1,2,3-cd)pyrene	3	6	
Dibenzo(a,h)anthracene	3	3	
Benzo(g,h,i)perylene	3	5	
<b>Surrogate Recovery</b>			
Compound	% Recovery	Acceptable Range	
Terphenyl-d14	139	33-141%	

X9 - SB BB1

J=Estimated value  
 U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

1A

ORGANICS ANALYSIS DATA SHEET

Field Sample ID:

**SBAC-S-013**

Lab Name: CH2M HILL LAB/CVO

Contract #: 184717.01.01.08

Lab Code: CVO

Case No.: C2287

SAS No.: C2287

SDG No.: C2287

Matrix: SOIL

Lab Sample ID: C228705

Sample Amt.: 11.1 g

Lab File ID: 004B0401.D

% Moisture: 30

Decanted: Y

Date Received: 10/22/03

Extraction: Sonic

Date Extracted: 10/22/03

Extract Vol.: 2 ml

Date Analyzed: 10/23/03

Injection Vol.: 3.0 ul

Dilution Factor: 1

GPC Cleanup: N

Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS#	Analyte	MDL	PQL	Result	Q
12674-11-2	PCB-1016	0.50	12.9	12.9	U
11104-28-2	PCB-1221	1.2	12.9	12.9	U
11141-16-5	PCB-1232	0.87	12.9	12.9	U
59469-21-9	PCB-1242	1.1	12.9	12.9	U
12672-29-6	PCB-1248	1.1	12.9	9.6	J
11097-89-1	PCB-1254	0.97	12.9	12.9	U
11098-82-5	PCB-1260	1.3	12.9	12.9	U
37324-23-5	PCB-1262	1.3	12.9	12.9	U
11100-14-4	PCB-1268	1.3	12.9	12.9	U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	#VALUE!	25-143	#VALUE!

Comments:

AROCOR 1262 + 1268 MDL'S CALCULATED FROM AROCOR 1260 MDL

### CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: SBAC-S-014</b>	<b>Lab Sample ID: C229801</b>
Project Name: ALCOA-Vanalco	Date Received: 10/23/2003
Project Manager: Mike Drewitt	Date Analyzed: 10/24/2003
Sampled By: Mark Krekos	Dilution Factor: 1
Sampling Date: 10/22/2003	Analysis Method: PAH-SIM / 8270
Sampling Time: 10:00	Report Revision No.: 0
Type: Grab	Reported By: JBH
Matrix: Soil	Reviewed By:
Basis: Dry Weight	Units: ug/Kg

Analyte	Reporting Limit	Sample Result	Qualifier
Naphthalene	4	4	U
Acenaphthylene	4	4	U
Acenaphthene	4	7	
Fluorene	4	4	U
Phenanthrene	4	48	
Anthracene	4	10	
Fluoranthene	4	116	
Pyrene	4	132	
Benzo(a)anthracene	4	69	
Chrysene	4	50	
Benzo(b)fluoranthene	4	67	
Benzo(k)fluoranthene	4	43	
Benzo(a)pyrene	4	86	
Indeno(1,2,3-cd)pyrene	4	55	
Dibenzo(a,h)anthracene	4	27	
Benzo(g,h,i)perylene	4	46	
<b>Surrogate Recovery</b>			
Compound	% Recovery	Acceptable Range	
Terphenyl-d14	131	33-141%	

X6-P2-01

J=Estimated value  
U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

1A

## ORGANICS ANALYSIS DATA SHEET

Field Sample ID:

SBAC-S-014

Lab Name: CH2M HILL LAB/CVO

Contract #: 184717.01.01.08

Lab Code: CVO

Case No.: C2298

SAS No.: C2298

SDG No.: C2298

Matrix: SOIL

Lab Sample ID: C229801

Sample Amt.: 10.8 g

Lab File ID: 012B1201.D

% Moisture: 99

Decanted: Y

Date Received: 10/23/03

Extraction: Sonc

Date Extracted: 10/23/03

Extract Vol.: 2 ml

Date Analyzed: 10/23/03

Injection Vol.: 3.0 ul

Dilution Factor: 10

GPC Cleanup: N

Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS#	Analyte	MDL	PQL	Result	Q
12674-11-2	PCB-1016	6.0	153	153	U
11104-28-2	PCB-1221	14.7	153	153	U
11141-16-5	PCB-1232	10.3	153	153	U
53469-21-9	PCB-1242	13.0	153	153	U
12672-29-6	PCB-1248	13.5	153	565	
11097-89-1	PCB-1254	11.5	153	153	U
11096-82-5	PCB-1260	14.9	153	153	U
37324-23-5	PCB-1262	14.9	153	153	U
11100-14-4	PCB-1268	14.9	153	153	U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	90.9	25-143	

## Comments:

AROCLOH 1262 + 1268 MDL'S CALCULATED FROM AROCLOR 1260 MDL

### CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
Client Sample ID: SBAC-5-015	Lab Sample ID: C229802
Project Name: ALCOA-Vanalco	Date Received: 10/23/2003
Project Manager: Mike Drewitt	Date Analyzed: 10/24/2003
Sampled By: Mark Krekos	Dilution Factor: 1
Sampling Date: 10/22/2003	Analysis Method: PAH-SIM / 8270
Sampling Time: 15:00	Report Revision No.: 0
Type: Grab	Reported By: JBH
Matrix: Soil	Reviewed By:
Basis: Dry Weight	Units: ug/Kg

Analyte	Reporting Limit	Sample Result	Qualifier
Naphthalene	3	3	U
Acenaphthylene	3	3	U
Acenaphthene	3	3	U
Fluorene	3	3	U
Phenanthrene	3	4	
Anthracene	3	3	U
Fluoranthene	3	3	U
Pyrene	3	3	U
Benzo(a)anthracene	3	3	U
Chrysene	3	3	U
Benzo(b)fluoranthene	3	3	U
Benzo(k)fluoranthene	3	3	U
Benzo(a)pyrene	3	3	U
Indeno(1,2,3-cd)pyrene	3	3	U
Dibenzo(a,h)anthracene	3	3	U
Benzo(g,h,i)perylene	3	3	U

**Surrogate Recovery**

Compound	% Recovery	Acceptable Range
Terphenyl-d14	143	33-141%

X2 - P2-09

J=Estimated value  
 U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed *Preliminary* until you receive the hard copy report which has passed the final review process.

1A

ORGANICS ANALYSIS DATA SHEET

Field Sample ID:

**SBAG-S-015**

Lab Name: CH2M HILL/LAB/CVO  
 Lab Code: CVO  
 Matrix: SOIL  
 Sample Amt.: 10.6 g  
 % Moisture: 9  
 Extraction: Sonic  
 Extract Vol.: 2 ml  
 Injection Vol.: 3.0 ul  
 GPC Cleanup: N

Contract #: 184747.01.01.08

Case No.: C2298

SAS No.: C2298

SDG No.: C2298

Lab Sample ID: C229802

Lab File ID: 011B1101.D

Date Received: 10/23/03

Date Extracted: 10/23/03

Date Analyzed: 10/23/03

Dilution Factor: 1

Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS#	Analyte	MDL	PQL	Result	Q
12674-11-2	PCB-1016	0.40	10.2	10.2	U
11104-28-2	PCB-1221	1.0	10.2	10.2	U
11141-16-5	PCB-1232	0.69	10.2	10.2	U
59469-21-9	PCB-1242	0.87	10.2	10.2	U
12872-29-6	PCB-1248	0.90	10.2	5.18	J
11097-69-1	PCB-1254	0.77	10.2	10.2	U
11096-82-5	PCB-1260	1.0	10.2	10.2	U
97324-23-5	PCB-1262	1.0	10.2	10.2	U
11100-14-4	PCB-1268	1.0	10.2	10.2	U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	55.2	25-143	

Comments:  
 AROCLOR 1262 + 1268 MDL'S CALCULATED FROM AROCLOR 1260 MDL

### CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: SBAC-S-016</b>	<b>Lab Sample ID: C232701</b>
Project Name: ALCOA-Vanalco	Date Received: 10/28/2003
Project Manager: Mike Drewett/PDX	Date Analyzed: 10/29/2003
Sampled By: Mark Krekos	Dilution Factor: 1
Sampling Date: 10/24/2003	Analysis Method: PAH-SIM / 8270
Sampling Time: 16:00	Report Revision No.: 0
Type: Grab	Reported By: JBH
Matrix: Soil	Reviewed By:
Basis: Dry Weight	Units: ug/Kg

Analyte	Reporting Limit	Sample Result	Qualifier
Naphthalene	3	3	U
Acenaphthylene	3	3	U
Acenaphthene	3	3	U
Fluorene	3	3	U
Phenanthrene	3	9	
Anthracene	3	7	
Fluoranthene	3	22	
Pyrene	3	26	
Benzo(a)anthracene	3	19	
Chrysene	3	37	
Benzo(b)fluoranthene	3	20	
Benzo(k)fluoranthene	3	19	
Benzo(a)pyrene	3	22	
Indeno(1,2,3-cd)pyrene	3	27	
Dibenzo(a,h)anthracene	3	17	
Benzo(g,h,i)perylene	3	34	
<b>Surrogate Recovery</b>			
Compound	% Recovery	Acceptable Range	
Terphenyl-d14	81	33-141%	

J=Estimated value  
 U=Not detected at specified reporting limits

X-1, P2-15

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.



1A  
ORGANICS ANALYSIS DATA SHEET

Field Sample ID:

SBAC-S-002

Lab Name: CH2M HILL/LAB/CVO  
Lab Code: CVO  
Matrix: SOIL  
Sample Amt.: 10.5 g  
% Moisture: 13  
Extraction: Sono  
Extract Vol.: 2 ml  
Injection Vol.: 3.0 ul  
GPC Cleanup: N

Contract #: 184717.01.01.08  
Case No.: C2236 SAS No.: C2236  
Decanted: Y

SDG No.: C2236  
Lab Sample ID: C223602  
Lab File ID: 005B0501.D  
Date Received: 10/14/03  
Date Extracted: 10/14/03  
Date Analyzed: 10/15/03  
Dilution Factor: 100  
Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS #	Analyte	MDL	PQL	Result	Confirm	Q
12674-11-2	PCB-1016	42.7	1100	1100		U
11104-28-2	PCB-1221	105	1100	1100		U
11141-16-5	PCB-1232	73.8	1100	1100		U
53469-21-9	PCB-1242	93.4	1100	1100		U
12672-29-6	PCB-1248	96.9	1100	10300	8010	
11097-69-1	PCB-1254	82.7	1100	1100		U
11096-82-5	PCB-1260	107	1100	1100		U
37324-23-5	PCB-1262	107	1100	1100		U
11100-14-4	PCB-1268	107	1100	1100		U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	95	25-143	

Comments:  
AROCOR 1262 + 1268 MDL'S CALCULATED FROM AROCLOR 1260 MDL.

X1, PZ-15

### CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: SBAC-S-019</b>	<b>Lab Sample ID: C234202</b>
Project Name: ALCOA-VanAlco	Date Received: 10/30/2003
Project Manager: Mike Drewett	Date Analyzed: 10/31/2003
Sampled By: Mark Krekos	Dilution Factor: 1
Sampling Date: 10/29/2003	Analysis Method: PAH-SIM / 8270
Sampling Time: 10:45	Report Revision No.: 0
Type: Grab	Reported By: JBH
Matrix: Soil	Reviewed By:
Basis: Dry Weight	Units: ug/Kg

Analyte	Reporting Limit	Sample Result	Qualifier
Naphthalene	3	3	U
Acenaphthylene	3	3	U
Acenaphthene	3	3	U
Fluorene	3	3	U
Phenanthrene	3	3	U
Anthracene	3	3	U
Fluoranthene	3	3	U
Pyrene	3	3	U
Benzo(a)anthracene	3	3	U
Chrysene	3	3	U
Benzo(b)fluoranthene	3	3	U
Benzo(k)fluoranthene	3	3	U
Benzo(a)pyrene	3	3	U
Indeno(1,2,3-cd)pyrene	3	3	U
Dibenzo(a,h)anthracene	3	3	U
Benzo(g,h,i)perylene	3	3	U
<b>Surrogate Recovery</b>			
Compound	% Recovery	Acceptable Range	
Terphenyl-d14	60	33-141%	

X4 - NE CORNER

J=Estimated value  
 U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed **Preliminary** until you receive the hard copy report which has passed the final review process.

### CH2M HILL Applied Sciences Laboratory

<u>Client Information</u>	<u>Lab Information</u>
<b>Client Sample ID: SBAC-S-017</b>	<b>Lab Sample ID: G232702</b>
Project Name: ALCOA-Vanalco	Date Received: 10/28/2003
Project Manager: Mike Drewett/PDX	Report Revision No.: 0
Sampled By: Mark Krekos	Analyzed By: MAS
Date Collected: 10/24/2003	Reviewed By:
Time Collected: 16:05	
Type: Grab	
Matrix: Soil	
Basis: Dry Weight	

Analyte	CAS #	Reporting Limit	Sample Result	Qualifier	Units	Analysis Method	Date Analyzed
<i>PCBs as Aroclors</i>							
Aroclor 1016	12674-11-2	12.9	12.9	U	µg/kg	SW 8082	10/28/2003
Aroclor 1221	11104-28-2	12.9	12.9	U	µg/kg	SW 8082	10/28/2003
Aroclor 1232	11141-16-5	12.9	12.9	U	µg/kg	SW 8082	10/28/2003
Aroclor 1242	53469-21-9	12.9	12.9	U	µg/kg	SW 8082	10/28/2003
Aroclor 1248	12672-29-6	12.9	12.9	U	µg/kg	SW 8082	10/28/2003
Aroclor 1254	11097-69-1	12.9	12.9	U	µg/kg	SW 8082	10/28/2003
Aroclor 1260	11096-82-5	12.9	12.9	U	µg/kg	SW 8082	10/28/2003
Aroclor 1262	37324-23-5	12.9	12.9	U	µg/kg	SW 8082	10/28/2003
Aroclor 1268	11100-14-4	12.9	12.9	U	µg/kg	SW 8082	10/28/2003
Decachlorobiphenyl	2051-24-3		50%	SS			

U=Not detected at specified reporting limit  
 SS=Surrogate standard

*X4, NE Corner*

**CH2M HILL Applied Sciences Laboratory**

<u>Client Information</u>	<u>Lab Information</u>
<p><b>Client Sample ID: SBAC-S-018</b></p> <p>Project Name: ALCOA-Vanalco                      Project Manager: Mike Drewett                      Sampled By: Mark Krekos                      Sampling Date: 10/29/2003                      Sampling Time: 10:35                      Type: Grab                      Matrix: Soil                      Basis: Dry Weight</p>	<p><b>Lab Sample ID: C234201</b></p> <p>Date Received: 10/30/2003                      Date Analyzed: 10/31/2003                      Dilution Factor: 1                      Analysis Method: PAH-SIM / 8270                      Report Revision No.: 0                      Reported By: JBH                      Reviewed By:                      Units: ug/Kg</p>

<u>Analyte</u>	<u>Reporting Limit</u>	<u>Sample Result</u>	<u>Qualifier</u>
Naphthalene	3	3	U
Acenaphthylene	3	3	U
Acenaphthene	3	3	U
Fluorene	3	3	U
Phenanthrene	3	3	U
Anthracene	3	3	U
Fluoranthene	3	3	U
Pyrene	3	3	U
Benzo(a)anthracene	3	3	U
Chrysene	3	3	U
Benzo(b)fluoranthene	3	3	U
Benzo(k)fluoranthene	3	3	U
Benzo(a)pyrene	3	3	U
Indeno(1,2,3-cd)pyrene	3	3	U
Dibenzo(a,h)anthracene	3	3	U
Benzo(g,h,i)perylene	3	3	U
<b>Surrogate Recovery</b>			
<u>Compound</u>	<u>% Recovery</u>	<u>Acceptable Range</u>	
Terphenyl-d14	65	33-141%	

*X-4, NW Corner*

J=Estimated value  
 U=Not detected at specified reporting limits

This report has been expedited through our laboratory to meet your request of rapid TAT. This data is classed *Preliminary* until you receive the hard copy report which has passed the final review process.

1A  
ORGANICS ANALYSIS DATA SHEET

Field Sample ID:

SBAC-S-012

Lab Name: CH2M HILL/LAB/CVO

Contract #: 184717.01.01.08

Lab Code: CVO

Case No.: C2287

SAS No.: C2287

Matrix: SOIL

SDG No.: C2287

Lab Sample ID: C228704

Sample Amt.: 10.3 g

Lab File ID: 009B0901.D

% Moisture: 12

Decanted: Y

Date Received: 10/22/03

Extraction: Sonic

Date Extracted: 10/22/03

Extract Vol.: 2 ml

Date Analyzed: 10/23/03

Injection Vol.: 3.0 ul

Dilution Factor: 100

GPC Cleanup: N

Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS #	Analyte	MDL	PQL	Result	Q
12874-11-2	PCB-1016	42.9	1100	1100	U
11104-28-2	PCB-1221	106	1100	1100	U
11141-16-5	PCB-1232	74.2	1100	1100	U
53469-21-9	PCB-1242	93.8	1100	1100	U
12672-29-6	PCB-1248	97.3	1100	7890	
11097-69-1	PCB-1254	83.1	1100	1100	U
11096-82-5	PCB-1260	107	1100	1100	U
37324-23-5	PCB-1262	107	1100	1100	U
11100-14-4	PCB-1268	107	1100	1100	U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	0	25-143	

Comments:

AROCLOL 1262 + 1268 MDL'S CALCULATED FROM AROCLOR 1260 MDL

SS DILUTED OUT.

X4, NW Corner



# Vancouver Landfill Remediation

North & North 2 Landfill

Clean up Correspondence

**Richartz, Bruce K.**

---

**From:** Sullivan, Patrick [psullivan@BERGMANNPC.com]  
**Sent:** Friday, April 02, 2004 11:16 AM  
**To:** 'Mike.Drewett@CH2M.com'  
**Cc:** Bruce Richartz at Alcoa Troutdale  
**Subject:** RE: Vancouver Landfill Project Restart



880310B3.dwg



880310B1.dwg



880310B3.pdf



880310B1.pdf

You are so lucky! I can't believe I found

these....

-----Original Message-----

**From:** Mike.Drewett@CH2M.com [mailto:Mike.Drewett@CH2M.com]  
**Sent:** Wednesday, March 31, 2004 11:02 AM  
**To:** psullivan@BERGMANNPC.com  
**Subject:** FW: Vancouver Landfill Project Restart

Pat,  
Could I get hard copies, and if possible electronic copies of these figures?  
Thanks  
Mike


-----Original Message-----

**From:** Richartz, Bruce K. [mailto:Bruce.Richartz@alcoa.com]  
**Sent:** Monday, March 29, 2004 4:32 PM  
**To:** Drewett, Mike/PDX  
**Subject:** RE: Vancouver Landfill Project Restart

Mike,  
I don't have copies of the figures from the CQAP referenced in the specification. Pat Sullivan at Bergmann can provide those to you so please send him an e-mail requesting them. Regarding the immunoassay screening, we will need to screen a couple of times for material above 50 ppm PCB. After we remove the over 50 ppm material we will excavate the North and North 2 landfills to the extent or dimensions shown in the specifications. When we complete the soil removal, CH2MHill will need to take confirmation samples to insure that the required clean up levels have been achieved for PCB, PAH, and TCE. We want to remove all the material per the specification because we need to clean out the North and North 2 landfills for a future use. We are not interested in minimizing the material removed. If you have any questions while I'm on vacation through 4/12, please contact Gray Keene. Bruce -----Original Message-----

**From:** Mike.Drewett@CH2M.com [mailto:Mike.Drewett@CH2M.com]  
**Sent:** Friday, March 26, 2004 1:34 PM  
**To:** Bruce.Richartz@alcoa.com  
**Subject:** RE: Vancouver Landfill Project Restart

Bruce,  
Do you have copies of the Figures from the CQAP referenced in the specifications? Would like to review for proposed sample locations. We talked briefly about immunoassay screening. Are we still planning to do both PCB and PAH, or just PCB in areas above 50ppm? Carlson is completing the 2nd proctor today. Will send you results when I get them.  
Mike



- PAH & PCB SAMPLE LOCATION
- PCB SAMPLE LOCATION
- ALCOA NORTH AND NORTH 2 LANDFILL AREA
- CLARK COUNTY/ALCOA OR ACPC PROPERTY BOUNDARY
- ALCOA FORMER PCB REMOVAL AREA
- CLARK PUBLIC UTILITY R.O.W. (CPU)
- PRODUCTION WELLS TO REMAIN
- PROPOSED EXCAVATION CONTOUR ELEVATION (FT-AMSL)
- EXISTING ACCESS ROAD
- CONTAMINATED MATERIAL HAUL ROAD

**FORMER VANCOUVER OPERATIONS**


**ALCOA INC.**

FIGURE 5-1  
FIELD SCREENING  
SAMPLE LOCATION  
NORTH LANDFILL AND NORTH 2 LANDFILL

IT CORPORATION

860310-B1

1"=80'




OFFICE DRAWING NUMBER  
Pittsburgh, PA

REFERENCE:  
REFER TO ALL DRAWINGS FROM OTHER SOURCES HERE.

50' INGRESS EGRESS AND UTILITY EGRESS PER CLARK COUNTY ACQUIRE DOCUMENT NO. 98040348(KPFF)





- PAH & PCB SAMPLE LOCATION
- TCE, PAH & PCB SAMPLE LOCATION
- ALCOA NORTH AND NORTH 2 LANDFILL AREA
- CLARK COUNTY/ALCOA OR ACPC PROPERTY BOUNDARY
- ALCOA FORMER PCB REMOVAL AREA
- CLARK PUBLIC UTILITY R.O.W. (CPU)
- PRODUCTION WELLS TO REMAIN
- PROPOSED EXCAVATION CONTOUR ELEVATION (FT-AMSL)
- EXISTING ACCESS ROAD
- CONTAMINATED MATERIAL HAUL ROAD

FORMER VANCOUVER OPERATIONS


**IT CORPORATION**

ALCOA INC.

FIGURE 5-3  
VERIFICATION GRAB  
SAMPLE LOCATIONS  
NORTH LANDFILL AND NORTH 2 LANDFILL

1"=80'

880310-83



50' INGRESS EGRESS AND  
UTILITY EASEMENT PER CLARK  
COUNTY COURT DOCUMENT NO.  
98040348 (V.P.F.)

REFERENCE:  
REFER TO ALL DRAWINGS FROM OTHER  
SOURCES HERE.

OFFICE	Pittsburgh, PA
DRAWING	NUMBER

-----Original Message-----

From: Richartz, Bruce K. [mailto:Bruce.Richartz@alcoa.com]

Sent: Tuesday, March 16, 2004 4:39 PM

To: Drewett, Mike/PDX

Subject: FW: Vancouver Landfill Project Restart

Mike,

As we discussed Envirocon will be starting work at the Vancouver site to run a compaction test the week of April 5 when Al Burba and Pat Sullivan will be on the site. Pat has requested that Envirocon obtain a representative soil sample from each of the North and North 2 landfills and have a standard proctor analysis run on each. A 5 gallon bucket sample is enough to run a standard proctor. Envirocon will collect the samples on 3/17, label each sample, and deliver them to Carlson Testing for analysis. You will need to notify Carlson regarding the required sample analysis. Pat said he did not need a sieve analysis at this time. This will provide us with information needed to do the troxler testing in the field the week of April 5. Carlson will be needed on the site either the afternoon of 4/5 or the morning of 4/6 for the troxler test. We will let you know later.

If everything checks out all right, Envirocon will start moving waste soil from the north and north 2 landfills to the east landfill. CH2MHill will need to collect confirmation samples after the required material is removed to verify clean up levels for each landfill. There is one spot in north 2 landfill that has soil with greater than 50 mg/kg PCB concentration. This material will be excavated and removed to an off site landfill. Confirmation samples will be required to verify complete removal of the over 50 mg/kg soil.

TCE analysis is only required for the North Landfill to verify clean up to .5 mg/kg. PAH & PCB analysis is required in both the north and north 2 landfills.

We will let you know how the excavation is going and when you will need to collect samples for analysis. Let me know if you have any questions.

Thanks. Bruce

> -----Original Message-----

> From: Richartz, Bruce K.

> Sent: Thursday, March 04, 2004 3:37 PM

> To: 'psullivan@bergmannpc.com'; Burba, Albert W. Jr.; Keene, David G.; 'jjohnson@envirocon.com'

> Subject: Vancouver Landfill Project Restart

>

> Envirocon is willing to restart work at the Vancouver landfill remediation project earlier than the scheduled April 14 date if Alcoa will provide a waiver on the specification requirement for waste soil compaction. The specification requires "moisture content during compaction be no more than two percent above or below the optimum moisture content" and "material shall be compacted to not less than 95% of the maximum Standard Proctor Density as determined by ASTM D698".

> In lieu of this compaction requirement, Envirocon proposes to use a method specification using an 84" wide roller with smooth rolls and vibration using multiple passes to compact to non-movement. No vibration would be used if the material has too high of moisture content. This is a practice that is commonly used in consolidating landfill material. It is expected that much of the landfill waste will be too coarse (refractory brick) to enable probe insertion required for the Troxler test. Troxler testing would be used to confirm compaction when the material characteristics would allow. Envirocon would mix excavation debris with finer waste soil to enable good compaction as they are able to and still meet daily production requirements.

> Consolidation of the waste soils and debris would be managed to provide a cushion layer on top of the relocated materials as required by the lining supplier. The sub soil finish grade cannot contain metal and brick that could puncture the lining. This cushion layer may require importing of additional sand as needed depending on what the

waste material characteristics are for the north and north 2 landfills.  
Let us know your thoughts regarding waiving the original compaction  
requirement and replacing it with the method specification proposed.  
> Al Burba has proposed starting work on the north and north 2 landfills  
the week of April 5 with a kickoff meeting on Tuesday April 6 to review  
requirements and discuss the remaining scope of work. This date  
could be contingent on waiving the original compaction requirements.>

**Richartz, Bruce K.**

---

**From:** Keene, David G.  
**Sent:** Wednesday, April 07, 2004 2:38 PM  
**To:** Mike Drewett (E-mail); Jeff Johnson (E-mail)  
**Cc:** Richartz, Bruce K.; Burba, Albert W. Jr.; Pat Sullivan (E-mail)  
**Subject:** Immunoassay Testing and Other Stuff

Mike/Jeff

I spoke with Mike Drewett (CH2) and he is going to order the immunoassay analyzer for delivery early next week. He has the PCB test kits in stock.

Mike Wortz (CH2) will be contacting you (Jeff) regarding schedule for initiating screening and verification testing in the North 2 landfill. He will also want to discuss sample point layout. Alcoa would like to begin verification sampling once an adequate area of the North 2 Landfill is exposed.

WM (Mark Krening) is scheduled to deliver two 20 cy roll-offs to the site by next Monday for the remediation of the remaining area where PCB concentrations are over 50 ppm. Mark will contact Jeff to schedule this. CH2 understands that Envirocon plans on proceeding with the excavation of the this area in lifts and segregating (and stockpiling) this material for sampling and screening. Work can be performed in advance of sampling.

Should either of you have any questions please contact me.

Gray

Bruce will be returning from Germany on April 14th.

**Richartz, Bruce K.**

---

**From:** Burba, Albert W. Jr.  
**Sent:** Tuesday, April 13, 2004 8:47 AM  
**To:** Mike. Drewett (E-mail)  
**Cc:** Sullivan, Patrick J (E-mail); Keene, David G.; Richartz, Bruce K.; Burba, Albert W. Jr.; Jeff Johnson-Envirocon (E-mail)  
**Subject:** North & North 2 Landfill Clean at Vancouver Additional Confirmation sampling Request

Mike/ Bruce/ Gray

Please contact me to discuss the cost to do several additional Soil Vapor Samples in each of North and North 2 as part of the contracted confirmation sampling work in the N & N2 landfill areas.

Mike/ Gray , I can talk to today.

Al

*Albert W. Burba*

Albert W. Burba

Alcoa Inc.

Alcoa Corporate Center

Remediation Work Group Mr.. 5K04

tel: 1-412-553-2007 fax x 2661 ACT 8-225-x; cell phone 1- 412-496-0876

email: albert.burba@alcoa.com

12/8/2004

**Richartz, Bruce K.**

---

**From:** Burba, Albert W. Jr.  
**Sent:** Wednesday, April 14, 2004 8:27 AM  
**To:** Keene, David G.  
**Cc:** Richartz, Bruce K.; 'Mike Drewett (E-mail)'; Burba, Albert W. Jr.  
**Subject:** RE: Little Help Please

Gray

Reply in blue

Al,

Questions for determining approach/cost of soil vapor samples:

What are/were the levels of TCE in the soils and groundwater? Hopefully, we have remove the TCE with the waste. Cleanup to WDOE Industrial standards as discussed in the East landfill Specifications Section VI pages 1-7  
Do you want samples from N and N2 also? Yes; only in N&N2 areas that are currently being clean-up by Envirocon as addition to the immunoassay field screening work.  
Sample frequency of 1 per half acre? Total of ten samples from both LFs? good number  
What time frame do you need data as part of the other soil confirmation being completed as part of the CQA SOW for the CAP that CH is doing for us . I would do the same format of documentation as the SB AOC reporting completed for Paul and Alcoa.  
Who gets the data and what is the objective? confirmation for future documentation that building soil vapor would not be an issue if some industrial building would be built on N&N2 after the sediment fill and additional fill has been placed for construction..

You can call me on Wednesday to discuss or send an e-mail.

Gray

PS  
Bruce , did you pick-up my initial comments on the DEMO spec for FT Meade in Jeff office in the trailer?

**Richartz, Bruce K.**

---

**From:** Mike.Wirtz@CH2M.com  
**Sent:** Monday, April 19, 2004 3:12 PM  
**To:** Bruce.Richartz@alcoa.com  
**Cc:** SHolmberg@envirocon.com; Mike.Drewett@CH2M.com  
**Subject:** Screening results for Monday April 19

First of all, both stock piles passed the 50 ppm screen. The excavation by the two stock piles passed at one foot below current grade.

Three spots failed at one foot below current grade; A-11, E-11, E-7.

I have results for the samples I collected at "North" landfill today, but I need to make a map showing where they came from. Will send results in the morning.

Sample Date	Sample ID	Test (PCB)		Result	Pass/Fail
		10 ppm	50 ppm		
4/13/2004	E-1	X		0.08	Pass
4/13/2004	E-3	X		-0.29	Fail
4/13/2004	E-5	X		0.48	Pass
4/13/2004	E-7	X		-0.3	Fail
4/13/2004	E-9	X		0.77	Pass
4/13/2004	E-11	X		-0.19	Fail
4/13/2004	West Pile	X		-0.15	Fail
4/13/2004	East Pile	X		-0.41	Fail
4/13/2004	A-7	X		-0.52	Fail
4/15/2004	A-9	X		1.87	Pass
4/15/2004	A-11	X		-0.22	Fail
4/15/2004	A-13	X		1.7	Pass
4/15/2004	C-1	X		0.13	Pass
4/15/2004	C-3	X		1.93	Pass
4/15/2004	C-5	X		0.79	Pass
4/15/2004	C-7	X		1.25	Pass
4/15/2004	C-9	X		0.4	Pass
4/15/2004	C-11	X		0.07	Pass
4/15/2004	C-13	X		0.98	Pass
4/15/2004	C-15	X		0.94	Pass
4/15/2004	C-17	X		0.31	Pass
4/15/2004	E-13	X		-0.34	Fail
4/15/2004	E-15	X		0.16	Pass
4/15/2004	G-3	X		2.58	Pass
4/15/2004	G-5	X		1.86	Pass
4/15/2004	G-7	X		1.84	Pass
4/15/2004	G-9	X		1.43	Pass
4/15/2004	I-3	X		0.23	Pass
4/15/2004	I-5	X		1.58	Pass
4/15/2004	I-7	X		-0.59	Fail
4/15/2004	I-9	X		1.72	Pass
4/15/2004	K-3	X		2.04	Pass
4/15/2004	K-5	X		-0.04	Fail
4/19/2004	East Pile		X	1.61	Pass
4/19/2004	West Pile		X	1.27	Pass
4/19/2004	A-11	X		-0.38	Fail
4/19/2004	I-7	X		1.69	Pass
4/19/2004	K-5	X		0.51	Pass
4/19/2004	E-3	X		0.27	Pass
4/19/2004	E-11	X		-0.27	Fail
4/19/2004	E-7	X		-0.36	Fail
4/19/2004	A-7-1	X		0.64	Pass
4/19/2004	E-13	X		0.16	Pass
4/19/2004	A-7-2	X		0.00	NA



**Comments**

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill

North 2 Landfill, one foot below grade

North 2 Landfill, one foot below grade

North 2 Landfill, one foot below grade

North 2 Landfill, one foot below grade

North 2 Landfill, one foot below grade

North 2 Landfill, one foot below grade

Excavation tested at one foot Below grade

North 2 Landfill, one foot below grade

Excavation tested at two feet below grade

**Richartz, Bruce K.**

---

**From:** Mike.Wirtz@CH2M.com  
**Sent:** Monday, April 19, 2004 3:30 PM  
**To:** Bruce.Richartz@alcoa.com  
**Cc:** SHolmberg@envirocon.com; Mike.Drewett@CH2M.com  
**Subject:** FW: Email from the 14th floor HP 9000L MFP printer



Document.pdf




Alcoa Vancouver  
Field screenin...

Well, I had time so here are the results from the field screens I collected from North Landfill today (Monday).

You will notice it is the same excel spreadsheet but I added a tab on the bottom for "North Landfill"

NORTH LAUDERILLE

X SCREENBUSH LOCATIONS  
50 FOOT GRID  
[ ] FAILED 10 PPM SCREEN  
[ ] PASSED 10 PPM SCREEN



BY \_\_\_\_\_ SHEET NO. \_\_\_\_\_ of \_\_\_\_\_ DATE \_\_\_\_\_ PROJECT NO. \_\_\_\_\_

**Richartz, Bruce K.**

---

**From:** Mike.Wirtz@CH2M.com  
**Sent:** Wednesday, April 21, 2004 1:18 PM  
**To:** Bruce.Richartz@alcoa.com  
**Cc:** SHolmberg@envirocon.com; Mike.Drewett@CH2M.com  
**Subject:** Field screening for 4-21-04

A-11, E-11, and E-7 in North 2 landfill all passed at 2.5 foot depths.

A-1, and A-3 passed in North landfill at 2.5 foot depths.

All sample locations collected to date have passed field screening for 10 ppm. Envirocon will finish excavating North landfill tomorrow (Thursday) to predetermined contours. I will collect remaining field screens Friday from North Landfill.

Mike W.

P.S. I have enough supplies to run 32 more screens

Sample Date	Sample ID	Test (PCB)		Result	Pass/Fail	Comments
		10 ppm	50 ppm			
4/13/2004	E-1	X		0.08	Pass	North 2 Landfill
4/13/2004	E-3	X		-0.29	Fail	North 2 Landfill
4/13/2004	E-5	X		0.48	Pass	North 2 Landfill
4/13/2004	E-7	X		-0.3	Fail	North 2 Landfill
4/13/2004	E-9	X		0.77	Pass	North 2 Landfill
4/13/2004	E-11	X		-0.19	Fail	North 2 Landfill
4/13/2004	West Pile	X		-0.15	Fail	North 2 Landfill
4/13/2004	East Pile	X		-0.41	Fail	North 2 Landfill
4/13/2004	A-7	X		-0.52	Fail	North 2 Landfill
4/15/2004	A-9	X		1.87	Pass	North 2 Landfill
4/15/2004	A-11	X		-0.22	Fail	North 2 Landfill
4/15/2004	A-13	X		1.7	Pass	North 2 Landfill
4/15/2004	C-1	X		0.13	Pass	North 2 Landfill
4/15/2004	C-3	X		1.93	Pass	North 2 Landfill
4/15/2004	C-5	X		0.79	Pass	North 2 Landfill
4/15/2004	C-7	X		1.25	Pass	North 2 Landfill
4/15/2004	C-9	X		0.4	Pass	North 2 Landfill
4/15/2004	C-11	X		0.07	Pass	North 2 Landfill
4/15/2004	C-13	X		0.98	Pass	North 2 Landfill
4/15/2004	C-15	X		0.94	Pass	North 2 Landfill
4/15/2004	C-17	X		0.31	Pass	North 2 Landfill
4/15/2004	E-13	X		-0.34	Fail	North 2 Landfill
4/15/2004	E-15	X		0.16	Pass	North 2 Landfill
4/15/2004	G-3	X		2.58	Pass	North 2 Landfill
4/15/2004	G-5	X		1.86	Pass	North 2 Landfill
4/15/2004	G-7	X		1.84	Pass	North 2 Landfill
4/15/2004	G-9	X		1.43	Pass	North 2 Landfill
4/15/2004	I-3	X		0.23	Pass	North 2 Landfill
4/15/2004	I-5	X		1.58	Pass	North 2 Landfill
4/15/2004	I-7	X		-0.59	Fail	North 2 Landfill
4/15/2004	I-9	X		1.72	Pass	North 2 Landfill
4/15/2004	K-3	X		2.04	Pass	North 2 Landfill
4/15/2004	K-5	X		-0.04	Fail	North 2 Landfill
4/19/2004	East Pile		X	1.61	Pass	North 2 Landfill
4/19/2004	West Pile		X	1.27	Pass	North 2 Landfill

4/19/2004 A-11	X	-0.38 Fail	North 2 Landfill, one foot below grade
4/19/2004 I-7	X	1.69 Pass	North 2 Landfill, one foot below grade
4/19/2004 K-5	X	0.51 Pass	North 2 Landfill, one foot below grade
4/19/2004 E-3	X	0.27 Pass	North 2 Landfill, one foot below grade
4/19/2004 E-11	X	-0.27 Fail	North 2 Landfill, one foot below grade
4/19/2004 E-7	X	-0.36 Fail	North 2 Landfill, one foot below grade
4/19/2004 A-7-1	X	0.64 Pass	Excavation tested at one foot Below grade
4/19/2004 E-13	X	0.16 Pass	North 2 Landfill, one foot below grade
4/19/2004 A-7-2	X	0.00 NA	Excavation tested at two feet below grade
4/21/2004 A-11	X	1.21 Pass	North 2 Landfill at 2.5 feet below grade
4/21/2004 E-11	X	1.37 Pass	North 2 Landfill at 2.5 feet below grade
4/21/2004 E-7	X	1.12 Pass	North 2 Landfill at 2.5 feet below grade

Sample Date	Sample ID	Test (PCB)		Result	Pass/Fail	Comments
		10 ppm	50 ppm			
4/19/2004	A-5	X		1.35	Pass	North Landfill
4/19/2004	C-5	X		1.70	Pass	North Landfill
4/19/2004	C-7	X		1.55	Pass	North Landfill
4/19/2004	C-3	X		1.64	Pass	North Landfill
4/19/2004	E-7	X		0.08	Pass	North Landfill
4/19/2004	A-3	X		-0.30	Fail	North Landfill
4/19/2004	A-7	X		0.15	Pass	North Landfill
4/19/2004	A-1	X		-0.41	Fail	North Landfill
4/21/2004	A-1	X		1.37	Pass	North Landfill at 2.5 feet below grade
4/21/2004	A-3	X		1.36	Pass	North Landfill at 2.5 feet below grade

**Richartz, Bruce K.**

---

**From:** Mike.Wirtz@CH2M.com  
**Sent:** Sunday, April 25, 2004 11:27 AM  
**To:** Bruce.Richartz@alcoa.com  
**Cc:** SHolmberg@envirocon.com; Mike.Drewett@CH2M.com  
**Subject:** FW: Email from the 14th floor HP 9000L MFP printer



Document.pdf

Attached is the field screening results for both landfills along with a diagram showing where I collected the samples.


-----Original Message-----

**From:** PDX 14th floor HP 9000L MFP [mailto:umpqua@ch2m.com]  
**Sent:** Sunday, April 25, 2004 11:21 AM  
**To:** Wirtz, Mike/PDX  
**Subject:** Email from the 14th floor HP 9000L MFP printer

Please open the attached document. This document was digitally sent to you using an HP MFP Digital Sending Software.



NORTH LANDFILL  
 ALCOA-VANCOOVER  
 X'S SAMPLE LOCATIONS FOR FIELD SCREENS



Sample Date	Sample ID	Test (PCB)		Result	Pass/Fail	Comments
		10 ppm	50 ppm			
4/13/2004	E-1	X		0.08	Pass	North 2 Landfill
4/13/2004	E-3	X		-0.29	Fail	North 2 Landfill
4/13/2004	E-5	X		0.48	Pass	North 2 Landfill
4/13/2004	E-7	X		-0.3	Fail	North 2 Landfill
4/13/2004	E-9	X		0.77	Pass	North 2 Landfill
4/13/2004	E-11	X		-0.19	Fail	North 2 Landfill
4/13/2004	West Pile	X		-0.15	Fail	North 2 Landfill
4/13/2004	East Pile	X		-0.41	Fail	North 2 Landfill
4/13/2004	A-7	X		-0.52	Fail	North 2 Landfill
4/15/2004	A-9	X		1.87	Pass	North 2 Landfill
4/15/2004	A-11	X		-0.22	Fail	North 2 Landfill
4/15/2004	A-13	X		1.7	Pass	North 2 Landfill
4/15/2004	C-1	X		0.13	Pass	North 2 Landfill
4/15/2004	C-3	X		1.93	Pass	North 2 Landfill
4/15/2004	C-5	X		0.79	Pass	North 2 Landfill
4/15/2004	C-7	X		1.25	Pass	North 2 Landfill
4/15/2004	C-9	X		0.4	Pass	North 2 Landfill
4/15/2004	C-11	X		0.07	Pass	North 2 Landfill
4/15/2004	C-13	X		0.98	Pass	North 2 Landfill
4/15/2004	C-15	X		0.94	Pass	North 2 Landfill
4/15/2004	C-17	X		0.31	Pass	North 2 Landfill
4/15/2004	E-13	X		-0.34	Fail	North 2 Landfill
4/15/2004	E-15	X		0.16	Pass	North 2 Landfill
4/15/2004	G-3	X		2.58	Pass	North 2 Landfill
4/15/2004	G-5	X		1.86	Pass	North 2 Landfill
4/15/2004	G-7	X		1.84	Pass	North 2 Landfill
4/15/2004	G-9	X		1.43	Pass	North 2 Landfill
4/15/2004	I-3	X		0.23	Pass	North 2 Landfill
4/15/2004	I-5	X		1.58	Pass	North 2 Landfill
4/15/2004	I-7	X		-0.59	Fail	North 2 Landfill
4/15/2004	I-9	X		1.72	Pass	North 2 Landfill
4/15/2004	K-3	X		2.04	Pass	North 2 Landfill
4/15/2004	K-5	X		-0.04	Fail	North 2 Landfill
4/19/2004	East Pile		X	1.61	Pass	North 2 Landfill
4/19/2004	West Pile		X	1.27	Pass	North 2 Landfill

4/19/2004 A-11	X	-0.38 Fail	North 2 Landfill, one foot below grade
4/19/2004 I-7	X	1.69 Pass	North 2 Landfill, one foot below grade
4/19/2004 K-5	X	0.51 Pass	North 2 Landfill, one foot below grade
4/19/2004 E-3	X	0.27 Pass	North 2 Landfill, one foot below grade
4/19/2004 E-11	X	-0.27 Fail	North 2 Landfill, one foot below grade
4/19/2004 E-7	X	-0.36 Fail	North 2 Landfill, one foot below grade
4/19/2004 A-7-1	X	0.64 Pass	Excavation tested at one foot Below grade
4/19/2004 E-13	X	0.16 Pass	North 2 Landfill, one foot below grade
4/19/2004 A-7-2	X	0.00 NA	Excavation tested at two feet below grade
4/21/2004 A-11	X	1.21 Pass	North 2 Landfill at 2.5 feet below grade
4/21/2004 E-11	X	1.37 Pass	North 2 Landfill at 2.5 feet below grade
4/21/2004 E-7	X	1.12 Pass	North 2 Landfill at 2.5 feet below grade

Sample Date	Sample ID	Test (PCB)		Result	Pass/Fail	Comments
		10 ppm	50 ppm			
4/19/2004	A-5	X		1.35	Pass	North Landfill
4/19/2004	C-5	X		1.70	Pass	North Landfill
4/19/2004	C-7	X		1.55	Pass	North Landfill
4/19/2004	C-3	X		1.64	Pass	North Landfill
4/19/2004	E-7	X		0.08	Pass	North Landfill
4/19/2004	A-3	X		-0.30	Fail	North Landfill
4/19/2004	A-7	X		0.15	Pass	North Landfill
4/19/2004	A-1	X		-0.41	Fail	North Landfill
4/21/2004	A-1	X		1.37	Pass	North Landfill at 2.5 feet below grade
4/21/2004	A-3	X		1.36	Pass	North Landfill at 2.5 feet below grade
4/22/2004	A-15	X		-0.71	Fail	North Landfill
4/22/2004	A-17	X		0.45	Pass	North Landfill
4/22/2004	C-9	X		0.46	Pass	North Landfill
4/22/2004	G-11	X		-0.49	Fail	North Landfill
4/22/2004	E-11	X		1.45	Pass	North Landfill
4/22/2004	A-9	X		1.42	Pass	North Landfill
4/22/2004	A-11	X		1.54	Pass	North Landfill
4/22/2004	C-11	X		1.38	Pass	North Landfill
4/22/2004	E-9	X		1.46	Pass	North Landfill
4/22/2004	A-13	X		1.39	Pass	North Landfill
4/23/2004	E-13	X		1.42	Pass	North Landfill
4/23/2004	G-17	X		1.40	Pass	North Landfill
4/23/2004	C-13	X		1.45	Pass	North Landfill
4/23/2004	G-15	X		1.45	Pass	North Landfill
4/23/2004	E-17	X		1.49	Pass	North Landfill
4/23/2004	C-17	X		1.50	Pass	North Landfill
4/23/2004	E-15	X		1.49	Pass	North Landfill
4/23/2004	C-19	X		1.49	Pass	North Landfill
4/23/2004	E-19	X		1.39	Pass	North Landfill
4/23/2004	G-13	X		1.46	Pass	North Landfill
4/23/2004	A-15	X		1.44	Pass	North Landfill, at minus 2 foot
4/23/2004	C-15	X		1.44	Pass	North Landfill
4/23/2004	G-11	X		1.45	Pass	North Landfill, at minus 2 foot

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Monday, April 26, 2004 7:39 AM  
**To:** Bruce.Richartz@alcoa.com; David.Keene@alcoa.com  
**Subject:** Vancouver Update

Bruce/Gray,

Mike W finished screening North Landfill on Thursday/Friday last week. All areas have passed. Mike W and Pat Heins began collecting confirmation samples on Friday. Since Envirocon didn't finish excavation activities at North Landfill until Friday PM, we were only able to collect samples from North 2 on Friday (~55 each). These have been sent to the labs and we should have preliminary results back on Friday (30th).

My plan is to have Pat Heins come out Monday and complete sampling activities for North Landfill. However, need to juggle some other folks schedule so I'll update you later this morning.

We are also planning on doing the soil-gas study on Thursday this week if that is acceptable to you. Expenses for effort are ~\$1,300. Will need two folks for 1 day minimum. Total for effort should be ~\$3,000. If we need an extra day, it will only entail labor.

55 confirmation samples were sent to the labs on Friday. Additional 42 to be collected from North Landfill. Labs did not increase prices from last years rates. That said, this still is a costly effort (~\$36,000).

Mike

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Tuesday, May 04, 2004 8:27 AM  
**To:** Bruce.Richartz@alcoa.com; SHolmberg@envirocon.com  
**Subject:** North 2 Landfill Confirmation Results

Bruce/Steve,

Here are confirmation results for north half of North 2 Landfill. Cleanup levels exceed goals at the following locations;

N2LF-S-023-0	3+50	760	46.6 mg/kg PCB
N2LF-S-024-0	3+50	790	26.4 mg/kg PCB
N2LF-S-029-0	4+00	715	42.1 mg/kg PCB
N2LF-S-002-0	2+00	685	59.1 mg/kg PAH
N2LF-S-005-0	2+50	610	112 mg/kg PAH

Will update table as I get more lab data.

Mike

Confirmation Sampling on North 2 Landfill, Alcoa/Vancouver

Sample #	Baseline	Offset	PCBs	PAHs
N2LF-S-001-0	2+00	655	0.144	11.1
N2LF-S-002-0	2+00	685	0.044	59.1
N2LF-S-003-0	2+00	715	<0.044	1.83
N2LF-S-004-0	2+50	580	0.061	0.651
N2LF-S-005-0	2+50	610		112
N2LF-S-006-0	2+50	640	0.054	0.55
N2LF-S-007-0	2+50	670	<0.047	0.128
N2LF-S-008-0	2+50	700	<0.047	0.487
N2LF-S-009-0	2+50	730	<0.05	0.01
N2LF-S-010-0	2+50	760	<0.047	0.306
N2LF-S-010-1	2+50	760	<0.046	0.226
Duplicate				
N2LF-S-011-0	3+00	595	0.105	8.39
N2LF-S-012-0	3+00	625		1.2
N2LF-S-013-0	3+00	655	0.055	0.835
N2LF-S-014-0	3+00	685	<0.062	0.036
N2LF-S-015-0	3+00	715	<0.053	0.038
N2LF-S-016-0	3+00	745	<0.053	0.49
N2LF-S-017-0	3+00	775	<0.053	0.265
N2LF-S-018-0	3+50	610	<0.053	0.778
N2LF-S-019-0	3+50	640	<0.061	0.382
N2LF-S-020-0	3+50	670	<0.061	0.4
N2LF-S-020-1	3+50	670	<0.06	0.633
Duplicate MSD				
N2LF-S-020-2	3+50	670		
N2LF-S-021-0	3+50	700	<0.064	0.009
N2LF-S-022-0	3+50	730	2.63	4.22
N2LF-S-023-0	3+50	760	46.6	0.045
N2LF-S-024-0	3+50	790	26.4	0.056
Not In Excavation Area				
N2LF-S-025-0	4+00	595		
N2LF-S-026-0	4+00	625	0.701	0.628
N2LF-S-027-0	4+00	655	<0.488	

N2LF-S-028-0	4+00	685	0.15	
N2LF-S-029-0	4+00	715	42.1	
N2LF-S-030-0	4+00	745	3.7	
N2LF-S-030-1	4+00	745	1.57	Duplicate
N2LF-S-031-0	4+00	775	<0.0532	
N2LF-S-032-0	4+50	610	0.774	
N2LF-S-033-0	4+50	640	0.131	
N2LF-S-034-0	4+50	670	0.167	
N2LF-S-035-0	4+50	700		
N2LF-S-036-0	4+50	730		
N2LF-S-037-0	4+50	760		
N2LF-S-038-0	4+50	790		
N2LF-S-039-0	5+00	655	<0.066	
N2LF-S-040-0	5+00	685		
N2LF-S-040-1	5+00	685		Duplicate
N2LF-S-040-2	5+00	685		MSD
N2LF-S-041-0	5+00	715		
N2LF-S-042-0	5+00	745		
N2LF-S-043-0	5+00	775		
N2LF-S-044-0	5+50	670		
N2LF-S-045-0	5+50	700	0.197	
N2LF-S-046-0	5+50	730	<0.054	
N2LF-S-047-0	5+50	760		
N2LF-S-048-0	6+00	715		
N2LF-S-048-1	6+00	715		Duplicate

Collect analytical samples for PCB and PAH analyses.

	<u>Analysis</u>	<u># of Samples</u>	<u>Laboratory</u>
PCB		55	ASL
PAH		55	CAS-Redding



Confirmation Sampling on North Landfill, Alcoa/Mancouver

Sample #	Baseline	Offset	
NOLF-S-001-0	1+00	355	
NOLF-S-002-0	1+00	385	
NOLF-S-003-0	1+00	415	
NOLF-S-004-0	1+00	445	
NOLF-S-005-0	1+50	340	
NOLF-S-006-0	1+50	370	
NOLF-S-007-0	1+50	400	
NOLF-S-008-0	1+50	430	
NOLF-S-009-0	1+50	460	
NOLF-S-010-0	1+50	460	Take Duplicate NOLF-S-010-1
NOLF-S-011-0	2+00	325	
NOLF-S-012-0	2+00	355	
NOLF-S-013-0	2+00	385	
NOLF-S-014-0	2+00	415	
NOLF-S-015-0	2+00	445	
NOLF-S-016-0	2+00	475	
NOLF-S-017-0	2+00	505	
NOLF-S-018-0	2+50	310	
NOLF-S-019-0	2+50	340	
NOLF-S-020-0	2+50	370	Take Duplicate NOLF-S-020-1
NOLF-S-021-0	2+50	400	Take MS/MSD Duplicate NOLF-S-020-2
NOLF-S-022-0	2+50	430	
NOLF-S-023-0	2+50	460	
NOLF-S-024-0	2+50	490	
NOLF-S-025-0	2+50	520	
NOLF-S-026-0	3+00	355	
NOLF-S-027-0	3+00	385	
NOLF-S-028-0	3+00	415	
NOLF-S-029-0	3+00	445	
NOLF-S-030-0	3+00	475	Take Duplicate NOLF-S-030-1

NOLF-S-031-0	3+00	505	
NOLF-S-032-0	3+50	460	
NOLF-S-033-0	3+50	490	
NOLF-S-034-0	3+50	520	
NOLF-S-035-0	4+00	505	
NOLF-S-036-0	4+00	535	Take Duplicate NOLF-S-036-1    Take MS/MSD Duplicate NOLF-S-036-2

Collect analytical samples for PCB, PAH and VOC analyses.

<u>Analysis</u>	<u># of Samples</u>	<u>Laboratory</u>
PCB	43	ASL
PAH	43	CAS-Redding
VOC	43	CAS-Redding

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Tuesday, May 04, 2004 11:28 AM  
**To:** Bruce.Richartz@alcoa.com; SHolmberg@envirocon.com  
**Subject:** More Test Results for NL2F and NLOF

Bruce/Steve,

Attached is an updated listing of analytical data. Update includes additional PCB data. Laboratory doing PAHs stated they would have NL2F completed and reported to me today. New data has identified additional areas requiring removal;

NL2F-S-035	4+50	700	42.6 PCB
NL2F-S-036	4+50	730	25.0 PCB
NL2F-S-040	5+00	685	42.3 PCB
NL2F-S-041	5+00	715	20.4 PCB

Material is suitable for disposal at East Landfill.

Have received about 2/3 of NOLF PCB data. All is below cleanup requirements. PAH's for North should start coming in tomorrow.

Will send more data when I get it.

Checking with labs on if they can handle rush samples. Minimum TAT is 2 to 3 days if they have the capacity.

Mike

Confirmation Sampling on North 2 Landfill, Alcoa/Vancouver

Sample #	Baseline	Offset	PCBs	PAHs
N2LF-S-001-0	2+00	655	0.144	11.1
N2LF-S-002-0	2+00	685	0.044	59.1
N2LF-S-003-0	2+00	715	<0.044	1.83
N2LF-S-004-0	2+50	580	0.061	0.651
N2LF-S-005-0	2+50	610	0.87	112
N2LF-S-006-0	2+50	640	0.054	0.55
N2LF-S-007-0	2+50	670	<0.047	0.128
N2LF-S-008-0	2+50	700	<0.047	0.487
N2LF-S-009-0	2+50	730	<0.05	0.01
N2LF-S-010-0	2+50	760	<0.047	0.306
N2LF-S-010-1	2+50	760	<0.046	0.226
			Duplicate	
N2LF-S-011-0	3+00	595	0.105	8.39
N2LF-S-012-0	3+00	625	3.53	1.2
N2LF-S-013-0	3+00	655	0.055	0.835
N2LF-S-014-0	3+00	685	<0.062	0.036
N2LF-S-015-0	3+00	715	<0.053	0.038
N2LF-S-016-0	3+00	745	<0.053	0.49
N2LF-S-017-0	3+00	775	<0.053	0.265
N2LF-S-018-0	3+50	610	<0.053	0.778
N2LF-S-019-0	3+50	640	<0.061	0.382
N2LF-S-020-0	3+50	670	<0.061	0.4
N2LF-S-020-1	3+50	670	<0.06	0.633
N2LF-S-021-0	3+50	700	<0.064	0.009
N2LF-S-022-0	3+50	730	2.63	4.22
N2LF-S-023-0	3+50	760	46.6	0.045
N2LF-S-024-0	3+50	790	26.4	0.056
N2LF-S-026-0	4+00	625	0.701	0.628
N2LF-S-027-0	4+00	655	<0.488	
N2LF-S-028-0	4+00	685	0.15	
N2LF-S-029-0	4+00	715	42.1	

Duplicate

N2LF-S-030-0	4+00	745	3.7	Duplicate
N2LF-S-030-1	4+00	745	1.57	
N2LF-S-031-0	4+00	775	<0.0532	
N2LF-S-032-0	4+50	610	0.774	
N2LF-S-033-0	4+50	640	0.131	
N2LF-S-034-0	4+50	670	0.167	
N2LF-S-035-0	4+50	700	42.6	
N2LF-S-036-0	4+50	730	25	
N2LF-S-037-0	4+50	760		
N2LF-S-039-0	5+00	655	<0.066	
N2LF-S-040-0	5+00	685	42.3	Duplicate
N2LF-S-040-1	5+00	685	47.5	
N2LF-S-041-0	5+00	715	20.4	
N2LF-S-042-0	5+00	745	2.28	
N2LF-S-044-0	5+50	670	0.628	
N2LF-S-045-0	5+50	700	0.197	
N2LF-S-046-0	5+50	730	<0.054	

Collect analytical samples for PCB and PAH analyses.

	<u>Analysis</u>	<u># of Samples</u>	<u>Laboratory</u>
PCB		55	ASL
PAH		55	CAS-Redding

Confirmation Sampling on North Landfill, Alcoa/Mancouver

Sample #	Baseline	Offset	PCBs	PAHs
NOLF-S-001-0	1+00	355	<0.05	
NOLF-S-002-0	1+00	385	<0.049	
NOLF-S-003-0	1+00	415	0.176	
NOLF-S-004-0	1+00	445	<0.046	
NOLF-S-005-0	1+50	340		
NOLF-S-006-0	1+50	370		
NOLF-S-007-0	1+50	400	<0.047	
NOLF-S-008-0	1+50	430	0.115	
NOLF-S-009-0	1+50	460	<0.064	
NOLF-S-010-0	1+50	460	<0.056	
NOLF-S-010-1	1+50	460	<0.055	
NOLF-S-011-0	2+00	325	0.159	
NOLF-S-012-0	2+00	355	<0.053	
NOLF-S-013-0	2+00	385	<0.053	
NOLF-S-014-0	2+00	415	<0.067	
NOLF-S-015-0	2+00	445	<0.064	
NOLF-S-016-0	2+00	475	<0.064	
NOLF-S-017-0	2+00	505	<0.067	
NOLF-S-018-0	2+50	310	<0.053	
NOLF-S-019-0	2+50	340	<0.057	
NOLF-S-020-0	2+50	370	<0.06	
NOLF-S-020-1	2+50	370	<0.061	
NOLF-S-020-2	2+50	370	<0.059	
NOLF-S-021-0	2+50	400	<0.055	
NOLF-S-022-0	2+50	430	<0.058	
NOLF-S-023-0	2+50	460		
NOLF-S-024-0	2+50	490		
NOLF-S-025-0	2+50	520		
NOLF-S-026-0	3+00	355		
NOLF-S-027-0	3+00	385		

NOLF-S-028-0	3+00	415
NOLF-S-029-0	3+00	445
NOLF-S-030-0	3+00	475
NOLF-S-030-1	3+00	475
NOLF-S-031-0	3+00	505
NOLF-S-032-0	3+50	460
NOLF-S-033-0	3+50	490
NOLF-S-034-0	3+50	520
NOLF-S-035-0	4+00	505
NOLF-S-036-0	4+00	535
NOLF-S-036-1	4+00	535
NOLF-S-036-2	4+00	535

Collect analytical samples for PCB, PAH and VOC analyses.

<u>Analysis</u>	<u># of Samples</u>	<u>Laboratory</u>
PCB	43	ASL
PAH	43	CAS-Redding
VOC	43	CAS-Redding

**Richartz, Bruce K.**

---

**From:** Mike.Wirtz@CH2M.com  
**Sent:** Tuesday, May 04, 2004 1:25 PM  
**To:** Bruce.Richartz@alcoa.com  
**Cc:** SHolmberg@envirocon.com; Mike.Drewett@CH2M.com  
**Subject:** Lab results to date



Document.pdf



Confirmation  
sampling location...


Attached is a spreadsheet showing lab results along with a diagram.



FAIL  
PASS

"PATH'S"


NORTH 2 LAND FILL  
CONFIRMATION SAMPLE LOCATIONS




PROJECT NO. \_\_\_\_\_  
SHEET NO. \_\_\_\_\_ of \_\_\_\_\_  
DATE \_\_\_\_\_

" PCB'S "

NORTH 2 LAND FILL  
CONFIRMATION SAMPLE LOCATIONS



PROJECT NO. \_\_\_\_\_  
SHEET NO. \_\_\_\_\_ of \_\_\_\_\_  
DATE \_\_\_\_\_



PASS  
FAIL

"PCB's"

NORTH LANDFILL  
CONFIRMATION SAMPLE  
LOCATIONS

PROJECT NO. \_\_\_\_\_  
 SHEET NO. \_\_\_\_\_ OF \_\_\_\_\_  
 DATE \_\_\_\_\_

# Confirmation Sampling on North Landfill, Alcoa/Vancouver

Sample Name	Sample Date	Survey Point	Sampling Location	Sampling Results (ppm)			Elevation
				PCB	PAH	TCE (North)	
NOLF-S-001-0	4/28/2004	1469	100 + 355	ND < 0.0499			27
NOLF-S-002-0	4/28/2004	1470	100 + 385	ND < 0.0491			28.51
NOLF-S-003-0	4/28/2004	1471	100 + 415	0.24			29.83
NOLF-S-004-0	4/28/2004	1472	100 + 445	ND < 0.0460			28.32
NOLF-S-005-0	4/28/2004	1473	150+ 340				26.11
NOLF-S-006-0	4/28/2004	1474	150+ 370				26.97
NOLF-S-007-0	4/28/2004	1475	150+ 400	ND < 0.0472			23.48
NOLF-S-008-0	4/28/2004	1476	150+ 430	0.115			18.08
NOLF-S-009-0	4/28/2004	1477	150+ 460	ND < 0.0643			16.26
NOLF-S-010-0	4/28/2004	1478	150+ 460	ND < 0.0563			16.26
NOLF-S-010-1	4/28/2004	1478	150+ 460	ND < 0.0552			16.26
NOLF-S-011-0	4/28/2004	1479	200 + 325	0.159			25.5
NOLF-S-012-0	4/28/2004	1480	200 + 355	ND < 0.0531			25.2
NOLF-S-013-0	4/28/2004	1481	200 + 385	ND < 0.0532			24.32
NOLF-S-014-0	4/28/2004	1482	200 + 415	ND < 0.0670			20.35
NOLF-S-015-0	4/28/2004		200 + 445	ND < 0.0638			
NOLF-S-016-0	4/28/2004	1484	200 + 475	ND < 0.0639			12.91
NOLF-S-017-0	4/28/2004	1485	200 + 505	ND < 0.0666			21.67
NOLF-S-018-0	4/28/2004	1486	250+ 310	ND < 0.0531			24.75
NOLF-S-019-0	4/28/2004	1487	250+ 340	ND < 0.0574			23.19
NOLF-S-020-0	4/28/2004	1488	250+ 370	ND < 0.0604			23.11
NOLF-S-020-1	4/28/2004	1488	250+ 370	ND < 0.0606			23.11
NOLF-S-020-2	4/28/2004	1488	250+ 370	ND < 0.0594			23.11
NOLF-S-021-0	4/28/2004	1489	250+ 400	ND < 0.0551			22.05
NOLF-S-022-0	4/28/2004	1490	250+ 430	ND < 0.0579			20.89
NOLF-S-023-0	4/28/2004	1491	250+ 460				18.61
NOLF-S-024-0	4/28/2004	1492	250+ 490				17.08
NOLF-S-025-0	4/28/2004	1493	250+ 520				23.15
NOLF-S-026-0	4/28/2004	1494	300+ 355				23.16
NOLF-S-027-0	4/28/2004	1495	300+ 385				22.06
NOLF-S-028-0	4/28/2004	1496	300+ 415				21.93
NOLF-S-029-0	4/28/2004	1497	300+ 445				20.04
NOLF-S-030-0	4/28/2004	1498	300+ 475				18.27

NOLF-S-030-1	4/28/2004	1498	300+ 475	18.27
NOLF-S-031-0	4/28/2004	1499	300+ 505	17.48
NOLF-S-032-0	4/28/2004	1500	350+ 460	18.34
NOLF-S-033-0	4/28/2004	1501	350+ 490	14.42
NOLF-S-034-0	4/28/2004	1502	350+ 520	21.03
NOLF-S-035-0	4/28/2004		400+ 505	
NOLF-S-036-0	4/28/2004	1504	400+ 535	19.59

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com

**Sent:** Tuesday, May 04, 2004 2:07 PM

**To:** Bruce.Richartz@alcoa.com; SHolmberg@envirocon.com

**Subject:** N2LF Results

Bruce/Steve,

Received PAH results for North 2. One additional location needs excavation/

N2LF-S-032    4+50    610    429 mg/kg PAHs

No more PCB or PAH results today. Should see PAH/TCE results for some of North tomorrow.

Mike

**Richartz, Bruce K.**

---

**From:** Mike.Wirtz@CH2M.com  
**Sent:** Tuesday, May 04, 2004 3:39 PM  
**To:** Bruce.Richartz@alcoa.com  
**Cc:** SHolmberg@envirocon.com; Mike.Drewett@CH2M.com  
**Subject:** North 2 PAH's



Document.pdf



Confirmation  
sampling location...

Here are the results of all the PAH analysis on North 2 landfill.


-----Original Message-----

**From:** PDX 13th floor HP 9000L MFP [mailto:salmon@ch2m.com]  
**Sent:** Tuesday, May 04, 2004 3:29 PM  
**To:** Wirtz, Mike/PDX  
**Subject:** Email from the 13th floor HP 9000L MFP

FAIL  
PASS

"PATH'S"

NORTH 2 LAND FILL  
CONFIRMATION SAMPLE LOCATIONS



PROJECT NO.

SHEET NO. of DATE

B1

SUBJECT



## Confirmation Sampling on North 2 Landfill, Alcoa/Vancouver

Sample Name	Sample Date	Survey Point	Sampling Location	PCB	PAH	Sampling Results (ppm)		Elevation
						TCE (North)		
N2LF-S-001-0	4/23/2004	1421	200 + 655		0.144	11.015		28.01
N2LF-S-002-0	4/23/2004	1422	200 + 685		0.044	<b>59.144</b>		24.48
N2LF-S-003-0	4/23/2004	1423	200 + 715	ND < 0.0442		1.834		26.34
N2LF-S-004-0	4/23/2004	1424	250 + 580		0.061	0.651		25.41
N2LF-S-005-0	4/23/2004	1425	250 + 610		0.870	<b>112.180</b>		23.20
N2LF-S-006-0	4/23/2004	1426	250 + 640		0.054	0.550		25.14
N2LF-S-007-0	4/23/2004	1427	250 + 670	ND < 0.0473		0.128		23.01
N2LF-S-008-0	4/23/2004	1428	250 + 700	ND < 0.0468		0.487		22.65
N2LF-S-009-0	4/23/2004	1429	250 + 730	ND < 0.0501		0.010		21.30
N2LF-S-010-0	4/23/2004	1430	250 + 760	ND < 0.0469		0.306		23.98
N2LF-S-010-1	4/23/2004	1430	250 + 760	ND < 0.0463		0.226		23.98
N2LF-S-011-0	4/23/2004	1431	300 + 595		0.105	8.391		22.41
N2LF-S-012-0	4/23/2004	1432	300 + 625		3.530	1.201		21.87
N2LF-S-013-0	4/23/2004	1433	300 + 655		0.055	0.835		21.92
N2LF-S-014-0	4/23/2004	1434	300 + 685	ND < 0.0624		0.036		21.05
N2LF-S-015-0	4/23/2004	1435	300 + 715	ND < 0.053		0.038		21.18
N2LF-S-016-0	4/23/2004	1436	300 + 745	ND < 0.0525		0.490		23.58
N2LF-S-017-0	4/23/2004	1437	300 + 775	ND < 0.0526		0.265		23.89
N2LF-S-018-0	4/23/2004	1438	350 + 610	ND < 0.0525		0.778		22.92
N2LF-S-019-0	4/23/2004	1439	350 + 640	ND < 0.0607		0.382		21.37
N2LF-S-020-0	4/23/2004	1440	350 + 670	ND < 0.0609		0.400		21.48
N2LF-S-020-1	4/23/2004	1440	350 + 670	ND < 0.060		0.633		21.48
N2LF-S-021-0	4/23/2004	1441	350 + 700	ND < 0.064		0.009		17.34
N2LF-S-022-0	4/23/2004	1442	350 + 730		2.630	4.223		21.70
N2LF-S-023-0	4/23/2004	1443	350 + 760		<b>46.600</b>	0.045		20.89
N2LF-S-024-0	4/23/2004	1444	350 + 790		<b>26.400</b>	0.056		26.79
N2LF-S-025-0	4/23/2004	1445	400 + 595	No Sample				27.68
N2LF-S-026-0	4/23/2004	1446	400 + 625		0.701	0.628		20.55
N2LF-S-027-0	4/23/2004	1447	400 + 655	ND < 0.488		0.029		19.97
N2LF-S-028-0	4/23/2004	1448	400 + 685		0.150	ND < 0.0063		19.64
N2LF-S-029-0	4/23/2004	1449	400 + 715		<b>42.100</b>	0.029		20.16
N2LF-S-030-0	4/23/2004	1450	400 + 745		3.070	0.034		19.90

N2LF-S-030-1	4/23/2004	1450	400 + 745	1.570	0.037	19.90
N2LF-S-031-0	4/23/2004	1451	400 + 775	ND < 0.0523	0.743	23.38
N2LF-S-032-0	4/23/2004	1452	450 + 610	0.774	<b>352.767</b>	26.82
N2LF-S-033-0	4/23/2004	1453	450 + 640	0.131	0.058	20.38
N2LF-S-034-0	4/23/2004	1454	450 + 670	0.167	0.044	17.50
N2LF-S-035-0	4/23/2004	1455	450 + 700	<b>42.600</b>	0.146	19.02
N2LF-S-036-0	4/23/2004	1456	450 + 730	<b>25.000</b>	0.185	19.04
N2LF-S-037-0	4/23/2004	1457	450 + 760		0.118	21.18
N2LF-S-038-0	4/23/2004	1458	450 + 790	No Sample		27.46
N2LF-S-039-0	4/23/2004	1459	500 + 655	ND < 0.0661	0.007	17.21
N2LF-S-040-0	4/23/2004	1460	500 + 685	<b>42.300</b>	0.102	18.68
N2LF-S-040-1	4/23/2004	1460	500 + 685	<b>47.500</b>	0.125	18.68
N2LF-S-041-0	4/23/2004	1461	500 + 715	<b>20.400</b>	0.086	19.91
N2LF-S-042-0	4/23/2004	1462	500 + 745	2.280	0.023	20.84
N2LF-S-043-0	4/23/2004	1463	500 + 775	No Sample		26.34
N2LF-S-044-0	4/23/2004	1464	550 + 670	0.628	0.056	20.65
N2LF-S-045-0	4/23/2004	1465	550 + 700	0.197	0.044	20.14
N2LF-S-046-0	4/23/2004	1466	550 + 730	ND < 0.0535	ND < 0.0053	24.67
N2LF-S-047-0	4/23/2004	1467	550 + 760	No Sample		27.97
N2LF-S-048-0	4/23/2004	1468	600 + 715	No Sample		27.96

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com

**Sent:** Wednesday, May 05, 2004 1:13 PM

**To:** Bruce.Richartz@alcoa.com

**Cc:** David.Keene@alcoa.com

**Subject:** Soil Gas Survey Results, Former Vancouver Operations Site

Bruce,  
Attached is tech memo on soil gas vapor sampling. I'm also attaching a couple of photographs of activity.  
Mike

## Alcoa Soil Gas Investigation

PREPARED FOR: Mike Drewett/PDX  
PREPARED BY: Ben Thompson/CVO  
DATE: May 3, 2004

On April 30, 2004, soil gas samples were collected from fourteen locations across the North and North 2 landfills at the former Alcoa Vancouver Operations site. Soil gas samples were analyzed using an on-site portable Photovac Voyager gas chromatograph to assess trichloroethene (TCE) vapor concentrations in shallow subsurface soils. The methodology used and results obtained during this effort are described below.

### Methodology

Soil gas probes consisting of 3 to 4 foot long sections of hollow steel tubing fitted with a retractable soil gas probe tip were driven using a 'slam' bar to a depth of approximately 3-feet below ground surface (BGS). A piece of clean flexible FEP tubing was run through the steel tube and attached to a barbed fitting on the probe tip. Once the desired sampling depth was reached, the probes were pulled back several inches to expose the sample collection void and allowed to equilibrate 20 minutes. Modeling clay was used to seal the area around the probe at ground surface prior to sample collection. A sampling manifold equipped with isolation valves, a pressure gauge, and a septum sampling port was attached to the exposed end of the flexible FEP tubing. The probe and sample manifold were purged with 3 dead volumes, then, a sample was collected and analyzed using an on-site portable Photovac Voyager gas chromatograph (GC) equipped with a photoionization detector (PID) and a capillary column. The GC was calibrated using a five point curve with a low point at the project reporting limit of 10 parts per billion vapor (ppbv) and a high point of 1000 ppbv. A method blank was analyzed before each sample analysis to ensure the instrument was free of contamination.

### Results

TCE was detected at two sample locations above the method reporting limit of 10 ppbv. NOLF-035 was detected at 160 ppbv and N2LF-028 was detected at 114 ppbv. A field duplicate and split sample were collected sample location NOLF-35. The field duplicate result was 161 ppbv. The split sample was taken in a passivated SUMMA® canister for fixed lab EPA Method TO-15 confirmation analysis. The result from this method was 231 ppbv, which is within acceptable limits for a field versus fixed lab analysis.

In order to obtain a valid sample, the vacuum in the probe sample system should be less than 10" Hg after purging and before sampling. Soil composition and water content can cause a vacuum greater than this which indicates low volumes of available soil gas and a reduced chance for obtaining a representative sample. Both sample location NOLF-035 and N2LF-028 exhibited high water content in the soil. Probes had to be driven twice due to a

high sampling vacuum. No sample was collected from the initial probe driven at NOLF-035 because water was drawn into the sample line. TCE in the initial sample collected at N2LF-028 was detected at 10 ppbv, however, the probe was installed at a depth of 1' BGS allowing for possible ambient air intrusion. A second probe was driven to 2' BGS and re-sampled.

Two extra probes were installed at the request of the client 18' to the north east and 36' to the north west of NOLF-035 in order to assess the extent of TCE in the surrounding area. TCE was not detected in either sample above the method reporting limit of 10 ppbv. A summary of sample results are presented below in Table 1.

Table 1 – Onsite Laboratory Analytical Results

Sample Location	Depth	Comment	Trichloroethene (ppbv)
NOLF-005	3'		ND
NOLF-013	3'		ND
NOLF-016	3'		ND
NOLF-018	3'		ND
NOLF-021	3'		ND
NOLF-030	3'		ND
NOLF-035	3'		<b>160</b>
NOLF-035 FD	3'	Field Duplicate	161
NOLF-035 NE	2' 6"	18' NE of NOLF-035	ND
NOLF-035 NW	3'	36' NW of NOLF-035	ND
N2LF-008	3'		ND
N2LF-018	3'		ND
N2LF-023	3'		ND
N2LF-028	1'	Bad Sample-high vacuum	10
N2LF-028 R	2'	Re-Sample	<b>114</b>
N2LF-039	3'		ND

ND=Not Detected  
above 10 ppbv

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Wednesday, May 05, 2004 1:21 PM  
**To:** Bruce.Richartz@alcoa.com  
**Cc:** SHolmberg@envirocon.com  
**Subject:** North 2 Landfill Re-sampling Effort

Bruce/Steve,

Following excavation by Envirocon, Mike Wirtz re-sampled locations at North 2 Landfill which exceeded site cleanup criteria. Soil samples were collected on May 5, 2004 and will be shipped to laboratories later this afternoon. PAH samples will be analyzed by Columbia Analytical and PCB samples will be analyzed by Applied Science. Preliminary results will not be available until late Wednesday, May 12, 2004.

Mike

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Thursday, May 06, 2004 7:41 AM  
**To:** Bruce.Richartz@alcoa.com; SHolmberg@envirocon.com  
**Cc:** David.Keene@alcoa.com  
**Subject:** Vancouver TCE results for 2 of 3 batches

Bruce/Steve,

Attached file includes 2 of 3 batches for TCE analysis at North Landfill. All data is below method reporting limit (<0.01 ppm).

Expect to begin seeing PAH data for North Landfill today, and possibly the remainder of the TCE and PCB data for North Landfill. We should have all data for North by Friday.

Re-sampling efforts at North 2 were completed and samples sent to lab yesterday. Expect results from these on the 12th.

Mike

Confirmation Sampling on North Landfill, Alcoa/Vancouver

<u>Sample #</u>	<u>Baseline</u>	<u>Offset</u>	<u>PCBs</u>	<u>PAHs</u>	<u>TCE</u>
NOLF-S-001-0	1+00	355	<0.05		
NOLF-S-002-0	1+00	385	<0.049		
NOLF-S-003-0	1+00	415	0.176		
NOLF-S-004-0	1+00	445	<0.046		
NOLF-S-005-0	1+50	340			
NOLF-S-006-0	1+50	370			
NOLF-S-007-0	1+50	400	<0.047		
NOLF-S-008-0	1+50	430	0.115		
NOLF-S-009-0	1+50	460	<0.064		
NOLF-S-010-0	1+50	460	<0.056		
NOLF-S-010-1	1+50	460	<0.055		
NOLF-S-011-0	2+00	325	0.159		
NOLF-S-012-0	2+00	355	<0.053		
NOLF-S-013-0	2+00	385	<0.053		
NOLF-S-014-0	2+00	415	<0.067		<0.01
NOLF-S-015-0	2+00	445	<0.064		<0.01
NOLF-S-016-0	2+00	475	<0.064		<0.01
NOLF-S-017-0	2+00	505	<0.067		<0.01
NOLF-S-018-0	2+50	310	<0.053		<0.01
NOLF-S-019-0	2+50	340	<0.057		<0.01
NOLF-S-020-0	2+50	370	<0.06		<0.01
NOLF-S-020-1	2+50	370	<0.061		<0.01
NOLF-S-020-2	2+50	370	<0.059		<0.01
NOLF-S-021-0	2+50	400	<0.055		<0.01
NOLF-S-022-0	2+50	430	<0.058		<0.01
NOLF-S-023-0	2+50	460			<0.01
NOLF-S-024-0	2+50	490			<0.01
NOLF-S-025-0	2+50	520			<0.01
NOLF-S-026-0	3+00	355			<0.01
NOLF-S-027-0	3+00	385			<0.01



NOLF-S-028-0	3+00	415	<0.01
NOLF-S-029-0	3+00	445	<0.01
NOLF-S-030-0	3+00	475	<0.01
NOLF-S-030-1	3+00	475	<0.01
NOLF-S-031-0	3+00	505	<0.01
NOLF-S-032-0	3+50	460	<0.01
NOLF-S-033-0	3+50	490	<0.01
NOLF-S-034-0	3+50	520	<0.01
NOLF-S-035-0	4+00	505	<0.01
NOLF-S-036-0	4+00	535	<0.01
NOLF-S-036-1	4+00	535	<0.01
NOLF-S-036-2	4+00	535	<0.01

**Collect analytical samples for PCB, PAH and VOC analyses.**

<u>Analysis</u>	<u># of Samples</u>	<u>Laboratory</u>
PCB	43	ASL
PAH	43	CAS-Redding
VOC	43	CAS-Redding

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Thursday, May 06, 2004 8:32 AM  
**To:** Bruce.Richartz@alcoa.com; SHolmberg@envirocon.com  
**Cc:** David.Keene@alcoa.com  
**Subject:** Preliminary TCE Data for North Landfill

Bruce/Steve,  
Attached is complete data set for TCE analyses at North Landfill. Results are all <0.010 ppm. Will send additional updates when I get PCB and PAH data.  
Mike

Confirmation Sampling on North Landfill, Alcoa/Vancouver

<u>Sample #</u>	<u>Baseline</u>	<u>Offset</u>	<u>PCBs</u>	<u>PAHs</u>	<u>ICE</u>
NOLF-S-001-0	1+00	355	<0.05		<0.01
NOLF-S-002-0	1+00	385	<0.049		<0.01
NOLF-S-003-0	1+00	415	0.176		<0.01
NOLF-S-004-0	1+00	445	<0.046		<0.01
NOLF-S-005-0	1+50	340			<0.01
NOLF-S-006-0	1+50	370			<0.01
NOLF-S-007-0	1+50	400	<0.047		<0.01
NOLF-S-008-0	1+50	430	0.115		<0.01
NOLF-S-009-0	1+50	460	<0.064		<0.01
NOLF-S-010-0	1+50	460	<0.056		<0.01
NOLF-S-010-1	1+50	460	<0.055		<0.01
NOLF-S-011-0	2+00	325	0.159		<0.01
NOLF-S-012-0	2+00	355	<0.053		<0.01
NOLF-S-013-0	2+00	385	<0.053		<0.01
NOLF-S-014-0	2+00	415	<0.067		<0.01
NOLF-S-015-0	2+00	445	<0.064		<0.01
NOLF-S-016-0	2+00	475	<0.064		<0.01
NOLF-S-017-0	2+00	505	<0.067		<0.01
NOLF-S-018-0	2+50	310	<0.053		<0.01
NOLF-S-019-0	2+50	340	<0.057		<0.01
NOLF-S-020-0	2+50	370	<0.06		<0.01
NOLF-S-020-1	2+50	370	<0.061		<0.01
NOLF-S-020-2	2+50	370	<0.059		<0.01
NOLF-S-021-0	2+50	400	<0.055		<0.01
NOLF-S-022-0	2+50	430	<0.058		<0.01
NOLF-S-023-0	2+50	460			<0.01
NOLF-S-024-0	2+50	490			<0.01
NOLF-S-025-0	2+50	520			<0.01
NOLF-S-026-0	3+00	355			<0.01
NOLF-S-027-0	3+00	385			<0.01

NOLF-S-028-0	3+00	415	<0.01
NOLF-S-029-0	3+00	445	<0.01
NOLF-S-030-0	3+00	475	<0.01
NOLF-S-030-1	3+00	475	<0.01
NOLF-S-031-0	3+00	505	<0.01
NOLF-S-032-0	3+50	460	<0.01
NOLF-S-033-0	3+50	490	<0.01
NOLF-S-034-0	3+50	520	<0.01
NOLF-S-035-0	4+00	505	<0.01
NOLF-S-036-0	4+00	535	<0.01
NOLF-S-036-1	4+00	535	<0.01
NOLF-S-036-2	4+00	535	<0.01

Collect analytical samples for PCB, PAH and VOC analyses.

<u>Analysis</u>	<u># of Samples</u>	<u>Laboratory</u>
PCB	43	ASL
PAH	43	CAS-Redding
VOC	43	CAS-Redding

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Thursday, May 06, 2004 4:34 PM  
**To:** Bruce.Richartz@alcoa.com; SHolmberg@envirocon.com  
**Cc:** David.Keene@alcoa.com  
**Subject:** Updated Confirmation Data through 5/6/2004

Bruce,  
Attached is revised file with data through 5/6/2004. We now have all the TCE, 25 of 36 PAH and 33 of 36 PCB.  
Mike

Two new locations in North Landfill need excavation 003 and 008.

Mike

## Confirmation Sampling on North 2 Landfill, Alcoa/Vancouver

Sample Name	Sample Date	Survey Point	Sampling Location		Sampling Results (ppm)				Elevation
			Baseline	Offset	PCB	PAH	TCE		
N2LF-S-001-0	4/23/2004	1421	2+00	655	0.144	11.0	-	28.01	
N2LF-S-002-0	4/23/2004	1422	2+00	685	0.044	59.1	-	24.48	
N2LF-S-003-0	4/23/2004	1423	2+00	715	<0.044	1.83	-	26.34	
N2LF-S-004-0	4/23/2004	1424	2+50	580	0.061	0.651	-	25.41	
N2LF-S-005-0	4/23/2004	1425	2+50	610	0.870	112	-	23.20	
N2LF-S-006-0	4/23/2004	1426	2+50	640	0.054	0.550	-	25.14	
N2LF-S-007-0	4/23/2004	1427	2+50	670	<0.047	0.128	-	23.01	
N2LF-S-008-0	4/23/2004	1428	2+50	700	<0.047	0.487	-	22.65	
N2LF-S-009-0	4/23/2004	1429	2+50	730	<0.050	0.010	-	21.30	
N2LF-S-010-0	4/23/2004	1430	2+50	760	<0.047	0.306	-	23.98	
N2LF-S-010-1	4/23/2004	1430	2+50	760	<0.046	0.226	-	23.98	
N2LF-S-011-0	4/23/2004	1431	3+00	595	0.105	8.39	-	22.41	
N2LF-S-012-0	4/23/2004	1432	3+00	625	3.53	1.20	-	21.87	
N2LF-S-013-0	4/23/2004	1433	3+00	655	0.055	0.835	-	21.92	
N2LF-S-014-0	4/23/2004	1434	3+00	685	<0.062	0.036	-	21.05	
N2LF-S-015-0	4/23/2004	1435	3+00	715	<0.053	0.038	-	21.18	
N2LF-S-016-0	4/23/2004	1436	3+00	745	<0.053	0.490	-	23.58	
N2LF-S-017-0	4/23/2004	1437	3+00	775	<0.053	0.265	-	23.89	
N2LF-S-018-0	4/23/2004	1438	3+50	610	<0.053	0.778	-	22.92	
N2LF-S-019-0	4/23/2004	1439	3+50	640	<0.061	0.382	-	21.37	
N2LF-S-020-0	4/23/2004	1440	3+50	670	<0.061	0.400	-	21.48	
N2LF-S-020-1	4/23/2004	1440	3+50	670	<0.060	0.633	-	21.48	
N2LF-S-021-0	4/23/2004	1441	3+50	700	<0.064	0.009	-	17.34	
N2LF-S-022-0	4/23/2004	1442	3+50	730	2.63	4.22	-	21.70	
N2LF-S-023-0	4/23/2004	1443	3+50	760	46.6	0.045	-	20.89	
N2LF-S-024-0	4/23/2004	1444	3+50	790	26.4	0.056	-	26.79	
N2LF-S-025-0	4/23/2004	1445	4+00	595	No Sample	-	-	27.68	
N2LF-S-026-0	4/23/2004	1446	4+00	625	0.701	0.628	-	20.55	
N2LF-S-027-0	4/23/2004	1447	4+00	655	<0.488	0.031	-	19.97	
N2LF-S-028-0	4/23/2004	1448	4+00	685	0.150	<0.006	-	19.64	
N2LF-S-029-0	4/23/2004	1449	4+00	715	42.1	0.029	-	20.16	
N2LF-S-030-0	4/23/2004	1450	4+00	745	3.07	0.034	-	19.90	

N2LF-S-030-1	4/23/2004	1450	4+00	745	1.57	0.037	-	19.90
N2LF-S-031-0	4/23/2004	1451	4+00	775	< 0.053	0.743	-	23.38
N2LF-S-032-0	4/23/2004	1452	4+50	610	0.774	<b>351</b>	-	26.82
N2LF-S-033-0	4/23/2004	1453	4+50	640	0.131	0.058	-	20.38
N2LF-S-034-0	4/23/2004	1454	4+50	670	0.167	0.044	-	17.50
N2LF-S-035-0	4/23/2004	1455	4+50	700	<b>42.6</b>	0.222	-	19.02
N2LF-S-036-0	4/23/2004	1456	4+50	730	<b>25.0</b>	0.185	-	19.04
N2LF-S-037-0	4/23/2004	1457	4+50	760	1.11	0.118	-	21.18
N2LF-S-038-0	4/23/2004	1458	4+50	790	No Sample	-	-	27.46
N2LF-S-039-0	4/23/2004	1459	5+00	655	< 0.066	0.007	-	17.21
N2LF-S-040-0	4/23/2004	1460	5+00	685	<b>42.3</b>	0.102	-	18.68
N2LF-S-040-1	4/23/2004	1460	5+00	685	<b>47.5</b>	0.125	-	18.68
N2LF-S-041-0	4/23/2004	1461	5+00	715	<b>20.4</b>	0.086	-	19.91
N2LF-S-042-0	4/23/2004	1462	5+00	745	2.28	0.023	-	20.84
N2LF-S-043-0	4/23/2004	1463	5+00	775	No Sample	-	-	26.34
N2LF-S-044-0	4/23/2004	1464	5+50	670	0.628	0.056	-	20.65
N2LF-S-045-0	4/23/2004	1465	5+50	700	0.197	0.044	-	20.14
N2LF-S-046-0	4/23/2004	1466	5+50	730	< 0.054	< 0.005	-	24.67
N2LF-S-047-0	4/23/2004	1467	5+50	760	No Sample	-	-	27.97
N2LF-S-048-0	4/23/2004	1468	6+00	715	No Sample	-	-	27.96

**Richartz, Bruce K.**

---

**From:** Mike.Wirtz@CH2M.com  
**Sent:** Monday, May 10, 2004 11:38 AM  
**To:** Bruce.Richartz@alcoa.com; SHolmberg@envirocon.com  
**Cc:** Mike.Drewett@CH2M.com  
**Subject:** Updated confirmation sampling spreadsheet

Updated confirmation sampling spreadsheet attached.



# Confirmation Sampling on North Landfill, Alcoa/Vancouver

Sample Name	Sample Date	Survey Point	Sampling Location		Sampling Results (ppm)			Elevation
			Baseline	Offset	PCB	PAH	TCE	
NOLF-S-001-0	4/26/2004	1469	1+00	355	< 0.050	0.005	< 0.01	27.00
NOLF-S-002-0	4/26/2004	1470	1+00	385	< 0.049	0.258	< 0.01	28.51
NOLF-S-003-0	4/26/2004	1471	1+00	415	0.240	53.704	< 0.01	29.83
NOLF-S-004-0	4/26/2004	1472	1+00	445	< 0.046	0.067	< 0.01	28.32
NOLF-S-005-0	4/26/2004	1473	1+50	340	0.300	2.939	< 0.01	26.11
NOLF-S-006-0	4/26/2004	1474	1+50	370	1.94	11.011	< 0.01	26.97
NOLF-S-007-0	4/26/2004	1475	1+50	400	< 0.047	0.014	< 0.01	23.48
NOLF-S-008-0	4/26/2004	1476	1+50	430	0.115	684.5	< 0.01	18.08
NOLF-S-009-0	4/26/2004	1477	1+50	460	< 0.064	0.024	< 0.01	16.26
NOLF-S-010-0	4/26/2004	1478	1+50	460	< 0.056	0.016	< 0.01	16.26
NOLF-S-010-1	4/26/2004	1478	1+50	460	< 0.055	0.023	< 0.01	16.26
NOLF-S-011-0	4/26/2004	1479	2+00	325	0.159	3.229	< 0.01	25.50
NOLF-S-012-0	4/26/2004	1480	2+00	355	< 0.053	0.112	< 0.01	25.20
NOLF-S-013-0	4/26/2004	1481	2+00	385	< 0.053	< 0.005	< 0.01	24.32
NOLF-S-014-0	4/26/2004	1482	2+00	415	< 0.067	< 0.007	< 0.01	20.35
NOLF-S-015-0	4/26/2004	1484	2+00	445	< 0.064	0.002	< 0.01	12.91
NOLF-S-016-0	4/26/2004	1485	2+00	475	< 0.064	< 0.006	< 0.01	21.67
NOLF-S-017-0	4/26/2004	1485	2+00	505	< 0.067	< 0.007	< 0.01	24.75
NOLF-S-018-0	4/26/2004	1486	2+50	310	< 0.053	0.465	< 0.01	23.19
NOLF-S-019-0	4/26/2004	1487	2+50	340	< 0.057	0.108	< 0.01	23.11
NOLF-S-020-0	4/26/2004	1488	2+50	370	< 0.060	0.455	< 0.01	23.11
NOLF-S-020-1	4/26/2004	1488	2+50	370	< 0.061	0.832	< 0.01	23.11
NOLF-S-020-2	4/26/2004	1488	2+50	370	< 0.059	0.905	< 0.01	22.05
NOLF-S-021-0	4/26/2004	1489	2+50	400	< 0.055	1.541	< 0.01	20.89
NOLF-S-022-0	4/26/2004	1490	2+50	430	< 0.058	2.750	< 0.01	18.61
NOLF-S-023-0	4/26/2004	1491	2+50	460	< 0.061	0.001	< 0.01	17.08
NOLF-S-024-0	4/26/2004	1492	2+50	490	< 0.063	0.045	< 0.01	23.15
NOLF-S-025-0	4/26/2004	1493	2+50	520	< 0.052	0.607	< 0.01	23.16
NOLF-S-026-0	4/26/2004	1494	3+00	355	< 0.061	0.081	< 0.01	22.06
NOLF-S-027-0	4/26/2004	1495	3+00	385	< 0.065	0.073	< 0.01	21.93
NOLF-S-028-0	4/26/2004	1496	3+00	415	< 0.065	0.015	< 0.01	20.04
NOLF-S-029-0	4/26/2004	1497	3+00	445	< 0.061	0.008	< 0.01	18.27
NOLF-S-030-0	4/26/2004	1498	3+00	475	< 0.068	< 0.007	< 0.01	

NOLF-S-030-1	4/26/2004	1498	3+00	475	< 0.067	< 0.007	<0.01	18.27
NOLF-S-031-0	4/26/2004	1499	3+00	505	< 0.065	0.003	<0.01	17.48
NOLF-S-032-0	4/26/2004	1500	3+50	460	< 0.063	0.122	<0.01	18.34
NOLF-S-033-0	4/26/2004	1501	3+50	490	1.08	<b>117.41</b>	<0.01	14.42
NOLF-S-034-0	4/26/2004	1502	3+50	520	< 0.054	0.098	<0.01	21.03
NOLF-S-035-0	4/26/2004		4+00	505	< 0.063	0.837	<0.01	
NOLF-S-036-0	4/26/2004	1504	4+00	535	< 0.065	0.878	<0.01	19.59
NOLF-S-036-1	4/26/2004	1504	4+00	535	< 0.066	0.851	<0.01	19.59
NOLF-S-036-2	4/26/2004	1504	4+00	535	< 0.063	1.920	<0.01	19.59

**Richartz, Bruce K.**

---

**From:** Mike.Wirtz@CH2M.com  
**Sent:** Tuesday, May 11, 2004 3:23 PM  
**To:** Bruce.Richartz@alcoa.com  
**Cc:** SHolmberg@envirocon.com; Mike.Drewett@CH2M.com  
**Subject:** PAH results

The three PAHs came back from the resampling at North 2 landfill which all passed (location #'s 002, 005, 0032). We will be receiving the PCB results from North 2 resampling tomorrow.

Mike Wirtz

Resampling Identification:  
N2LF-049-0 is from location 002  
N2LF-050-0 is from location 005  
N2LF-051-0 is from location 032

## Confirmation Sampling on North 2 Landfill, Alcoa/Vancouver

Sample Name	Sample Date	Survey Point	Sampling Location		Sampling Results (ppm)			Elevation
			Baseline	Offset	PCB	PAH	TCE	
N2LF-S-001-0	4/23/2004	1421	2+00	655	0.144	11.0	-	28.01
N2LF-S-002-0	4/23/2004	1422	2+00	685	0.044	59.1	-	24.48
N2LF-S-003-0	4/23/2004	1423	2+00	715	< 0.044	1.83	-	26.34
N2LF-S-004-0	4/23/2004	1424	2+50	580	0.061	0.651	-	25.41
N2LF-S-005-0	4/23/2004	1425	2+50	610	0.870	112	-	23.20
N2LF-S-006-0	4/23/2004	1426	2+50	640	0.054	0.550	-	25.14
N2LF-S-007-0	4/23/2004	1427	2+50	670	< 0.047	0.128	-	23.01
N2LF-S-008-0	4/23/2004	1428	2+50	700	< 0.047	0.487	-	22.65
N2LF-S-009-0	4/23/2004	1429	2+50	730	< 0.050	0.010	-	21.30
N2LF-S-010-0	4/23/2004	1430	2+50	760	< 0.047	0.306	-	23.98
N2LF-S-010-1	4/23/2004	1430	2+50	760	< 0.046	0.226	-	23.98
N2LF-S-011-0	4/23/2004	1431	3+00	595	0.105	8.39	-	22.41
N2LF-S-012-0	4/23/2004	1432	3+00	625	3.53	1.20	-	21.87
N2LF-S-013-0	4/23/2004	1433	3+00	655	0.055	0.835	-	21.92
N2LF-S-014-0	4/23/2004	1434	3+00	685	< 0.062	0.036	-	21.05
N2LF-S-015-0	4/23/2004	1435	3+00	715	< 0.053	0.038	-	21.18
N2LF-S-016-0	4/23/2004	1436	3+00	745	< 0.053	0.490	-	23.58
N2LF-S-017-0	4/23/2004	1437	3+00	775	< 0.053	0.265	-	23.89
N2LF-S-018-0	4/23/2004	1438	3+50	610	< 0.053	0.778	-	22.92
N2LF-S-019-0	4/23/2004	1439	3+50	640	< 0.061	0.382	-	21.37
N2LF-S-020-0	4/23/2004	1440	3+50	670	< 0.061	0.400	-	21.48
N2LF-S-020-1	4/23/2004	1440	3+50	670	< 0.060	0.633	-	21.48
N2LF-S-020-2	4/26/2004	1440	3+50	670	< 0.059	0.629	-	21.48
N2LF-S-021-0	4/23/2004	1441	3+50	700	< 0.064	0.009	-	17.34
N2LF-S-022-0	4/23/2004	1442	3+50	730	2.63	4.22	-	21.70
N2LF-S-023-0	4/23/2004	1443	3+50	760	46.6	0.045	-	20.89
N2LF-S-024-0	4/23/2004	1444	3+50	790	26.4	0.056	-	17.50
N2LF-S-025-0	4/23/2004	1445	4+00	595	No Sample	-	-	27.68
N2LF-S-026-0	4/23/2004	1446	4+00	625	0.701	0.628	-	20.55
N2LF-S-027-0	4/23/2004	1447	4+00	655	< 0.488	0.031	-	19.97
N2LF-S-028-0	4/23/2004	1448	4+00	685	0.150	< 0.006	-	19.64
N2LF-S-029-0	4/23/2004	1449	4+00	715	42.1	0.029	-	20.16

N2LF-S-030-0	4/23/2004	1450	4+00	745	3.07	0.034	-	19.90
N2LF-S-030-1	4/23/2004	1450	4+00	745	1.57	0.037	-	19.90
N2LF-S-031-0	4/23/2004	1451	4+00	775	<0.053	0.743	-	23.38
N2LF-S-032-0	4/23/2004	1452	4+50	610	0.774	351	-	26.82
N2LF-S-033-0	4/23/2004	1453	4+50	640	0.131	0.058	-	20.38
N2LF-S-034-0	4/23/2004	1454	4+50	670	0.167	0.044	-	17.50
N2LF-S-035-0	4/23/2004	1455	4+50	700	42.6	0.222	-	19.02
N2LF-S-036-0	4/23/2004	1456	4+50	730	25.0	0.185	-	19.04
N2LF-S-037-0	4/23/2004	1457	4+50	760	1.110	0.118	-	21.18
N2LF-S-038-0	4/23/2004	1458	4+50	790	No Sample	-	-	27.46
N2LF-S-039-0	4/23/2004	1459	5+00	655	<0.066	0.007	-	17.21
N2LF-S-040-0	4/23/2004	1460	5+00	685	42.3	0.102	-	18.68
N2LF-S-040-1	4/23/2004	1460	5+00	685	47.5	0.125	-	18.68
N2LF-S-040-2	4/26/2004	1460	5+00	685	74.5	0.063	-	18.68
N2LF-S-041-0	4/23/2004	1461	5+00	715	20.4	0.086	-	19.91
N2LF-S-042-0	4/23/2004	1462	5+00	745	2.28	0.023	-	20.84
N2LF-S-043-0	4/23/2004	1463	5+00	775	No Sample	-	-	26.34
N2LF-S-044-0	4/23/2004	1464	5+50	670	0.628	0.056	-	20.65
N2LF-S-045-0	4/23/2004	1465	5+50	700	0.197	0.044	-	20.14
N2LF-S-046-0	4/23/2004	1466	5+50	730	<0.054	<0.005	-	24.67
N2LF-S-046-1	4/26/2004	1466	5+50	730	<0.050	0.030	-	24.67
N2LF-S-047-0	4/23/2004	1467	5+50	760	No Sample	-	-	27.97
N2LF-S-048-0	4/23/2004	1468	6+00	715	No Sample	-	-	27.96
Z0504SA3	Method Blank	-	-	-	-	<0.005	-	-
N2LF-S-049-0	5/5/2004	50005	2+00	685	-	3.326	-	21.91
N2LF-S-050-0	5/5/2004	50004	2+50	610	-	0.017	-	19.71
N2LF-S-051-0	5/5/2004	50010	4+50	610	-	0.573	-	24.29
N2LF-S-052-0	5/5/2004	50006	3+50	760	-	-	-	17.78
N2LF-S-053-0	5/5/2004	50006	3+50	790	-	-	-	15.28
N2LF-S-054-0	5/5/2004	50007	4+00	715	-	-	-	15.93
N2LF-S-055-0	5/5/2004	50009	4+50	700	-	-	-	15.40
N2LF-S-056-0	5/5/2004	50008	4+50	730	-	-	-	15.40
N2LF-S-057-0	5/5/2004	50011	5+00	685	-	-	-	15.39
N2LF-S-058-0	5/5/2004	50012	5+00	715	-	-	-	16.91
Z0507SA1	Method Blank	-	-	-	-	<0.005	-	-

**Richartz, Bruce K.**


---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Thursday, May 13, 2004 11:50 AM  
**To:** Bruce.Richartz@alcoa.com  
**Cc:** David.Keene@alcoa.com  
**Subject:** Alcoa Drawing C-3

Bruce,

Attached is pdf of drawing Pat Sullivan sent me showing historical sample locations.

Mike



1. EXISTING WELLS TO BE REMOVED FROM CUSTOM LAND
2. PROPERTY OF ALCOA. EAST LANDFILL AND WEST LANDFILL. CONSTRUCTION OF WELLS BY CONTRACTOR.
3. CONTRACTOR TO LOCATE PNEUMATICALLY AND ADVISORIAL FROM TO SITE.
4. CONTRACTOR TO LOCATE PNEUMATICALLY AND ADVISORIAL FROM TO SITE.

NO.	DESCRIPTION	DATE	BY	CHECKED
1	...	...	...	...
2	...	...	...	...
3	...	...	...	...
4	...	...	...	...

NO.	DESCRIPTION	DATE	BY	CHECKED
1	...	...	...	...
2	...	...	...	...
3	...	...	...	...
4	...	...	...	...

**ALCOA INC.**  
Plant and Operations Division  
REGARDING OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CONSTRUCTION PROJECTS  
**NORTH AND NORTH 2 LANDFILLS -  
SITE PREPARATION PLAN**

- LEGEND:**
- EXISTING CONCRETE REVISION (7'-4"x5")
  - EXISTING TRENCH
  - EXISTING TRUCKS
  - EXISTING ACCESS ROAD
  - CONCRETE
  - ALCOA NORTH AND NORTH 2 LANDFILL AREA
  - CLARK COUNTY/ALCOA OR ACPC PROPERTY BOUNDARY
  - REPORTED LIMITS OF COMPACTION AT NORTH AND NORTH 2 LANDFILLS
  - CLARK PUBLIC UTILITY MALE (75')

- NOTES:**
1. THIS CONSTRUCTION SHALL BE ACCORDING TO THE SPECIFICATIONS AND SHOULD BE CHECKED BY A LICENSED SURVEYOR.
  2. MONITORING WELL CLUSTER NOS. 47 AND 48 AT NORTH LANDFILL TO BE INSTALLED BY OTHERS.
  3. MONITORING WELLS TO BE REMOVED UNLESS OTHERWISE NOTED.
  4. MONITORING WELL CLUSTER TO BE INSTALLED UNLESS TO BE DEMOLISHED.

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Friday, June 11, 2004 1:21 PM  
**To:** Bruce.Richartz@alcoa.com  
**Subject:** Confirmation sampling locations.xls

Bruce,  
Attached is summary table of analytical results for North and North 2 landfills.  
Mike



# Confirmation Sampling Data Summary

## North 2 Landfill, Vancouver

June 2004

Sample Name	Sample Date	Survey Point	Sampling Location		Sampling Results (ppm)			Elevation	Notes
			Baseline	Offset	PCB	PAH	ICE		
N2LF-S-001-0	4/23/2004	1421	2+00	655	0.144	11.0	28.01		
N2LF-S-002-0	4/23/2004	1422	2+00	685	0.044	59.1	24.48		
N2LF-S-049-0	5/5/2004	50005	2+00	685	-	2.96	21.91	Re-Sample N2LF-S-002	
N2LF-S-003-0	4/23/2004	1423	2+00	715	< 0.044	1.83	26.34		
N2LF-S-004-0	4/23/2004	1424	2+50	580	0.061	0.651	25.41		
N2LF-S-005-0	4/23/2004	1425	2+50	610	0.870	112	23.20		
N2LF-S-050-0	5/5/2004	50004	2+50	610	-	0.017	19.71	Re-Sample N2LF-S-005	
N2LF-S-006-0	4/23/2004	1426	2+50	640	0.054	0.550	25.14		
N2LF-S-007-0	4/23/2004	1427	2+50	670	< 0.047	0.128	23.01		
N2LF-S-008-0	4/23/2004	1428	2+50	700	< 0.047	0.487	22.65		
N2LF-S-009-0	4/23/2004	1429	2+50	730	< 0.050	0.010	21.30		
N2LF-S-010-0	4/23/2004	1430	2+50	760	< 0.047	0.306	23.98		
N2LF-S-010-1	4/23/2004	1430	2+50	760	< 0.046	0.226	23.98		
N2LF-S-011-0	4/23/2004	1431	3+00	595	0.105	8.39	22.41		
N2LF-S-012-0	4/23/2004	1432	3+00	625	3.53	1.20	21.87		
N2LF-S-013-0	4/23/2004	1433	3+00	655	0.055	0.835	21.92		
N2LF-S-014-0	4/23/2004	1434	3+00	685	< 0.062	0.068	21.05		
N2LF-S-015-0	4/23/2004	1435	3+00	715	< 0.053	0.025	21.18		
N2LF-S-016-0	4/23/2004	1436	3+00	745	< 0.053	0.542	23.58		
N2LF-S-017-0	4/23/2004	1437	3+00	775	< 0.053	0.888	23.89		
N2LF-S-018-0	4/23/2004	1438	3+50	610	< 0.053	0.885	22.92		
N2LF-S-019-0	4/23/2004	1439	3+50	640	0.208	0.601	21.37		
N2LF-S-020-0	4/23/2004	1440	3+50	670	< 0.061	0.671	21.48		
N2LF-S-020-1	4/23/2004	1440	3+50	670	0.169	1.24	21.48		
N2LF-S-020-2	4/26/2004	1440	3+50	670	< 0.059	0.629	21.48		
N2LF-S-021-0	4/23/2004	1441	3+50	700	< 0.064	0.023	17.34		
N2LF-S-022-0	4/23/2004	1442	3+50	730	2.63	1.01	21.70		
N2LF-S-023-0	4/23/2004	1443	3+50	760	46.6	20.7	20.89		
N2LF-S-052-0	5/5/2004	50006	3+50	760	0.112	-	17.78	Re-Sample N2LF-S-023	
N2LF-S-063-0	5/13/2004	-	3+50	760	-	0.040	17.78	Re-Sample N2LF-S-052	
N2LF-S-024-0	4/23/2004	1444	3+50	790	26.4	0.075	26.79		
N2LF-S-053-0	5/5/2004	1444	3+50	790	0.495	-	15.28	Re-Sample N2LF-S-024	
N2LF-S-025-0	4/23/2004	1445	4+00	595	No Sample	-	27.68	Outside excavation	
N2LF-S-026-0	4/23/2004	1446	4+00	625	0.701	0.609	20.55		
N2LF-S-027-0	4/23/2004	1447	4+00	655	< 0.057	0.031	19.97		
N2LF-S-028-0	4/23/2004	1448	4+00	685	0.150	< 0.006	19.64		

# Confirmation Sampling Data Summary

## North 2 Landfill, Vancouver

June 2004


<u>Sample Name</u>	<u>Sample Date</u>	<u>Survey Point</u>	<u>Sampling Location</u>		<u>Sampling Results (ppm)</u>			<u>Elevation</u>	<u>Notes</u>
			<u>Baseline</u>	<u>Offset</u>	<u>PCB</u>	<u>PAH</u>	<u>ICE</u>		
N2LF-S-029-0	4/23/2004	1449	4+00	715	42.1	0.029	-	20.16	
N2LF-S-054-0	5/5/2004	50007	4+00	715	<0.060	-	-	15.93	Re-Sample N2LF-S-029
N2LF-S-030-0	4/23/2004	1450	4+00	745	3.07	0.034	-	19.90	
N2LF-S-030-1	4/23/2004	1450	4+00	745	1.57	0.037	-	19.90	
N2LF-S-031-0	4/23/2004	1451	4+00	775	<0.053	0.743	-	23.38	
N2LF-S-032-0	4/23/2004	1452	4+50	610	0.774	351	-	26.82	
N2LF-S-051-0	5/5/2004	50010	4+50	610	-	0.573	-	24.29	Re-Sample N2LF-S-032
N2LF-S-033-0	4/23/2004	1453	4+50	640	0.131	0.058	-	20.38	
N2LF-S-034-0	4/23/2004	1454	4+50	670	0.167	0.044	-	17.50	
N2LF-S-035-0	4/23/2004	1455	4+50	700	50.5	0.222	-	19.02	
N2LF-S-055-0	5/5/2004	50009	4+50	700	82.3	-	-	15.40	Re-Sample N2LF-S-035
N2LF-S-060-0	5/13/2004	-	4+50	700	1.30	-	-	8.00	Re-Sample N2LF-S-055
N2LF-S-036-0	4/23/2004	1456	4+50	730	32.4	0.185	-	19.04	
N2LF-S-056-0	5/5/2004	50008	4+50	730	93.7	-	-	15.60	Re-Sample N2LF-S-036
N2LF-S-061-0	5/13/2004	-	4+50	730	0.204	-	-	8.00	Re-Sample N2LF-S-056
N2LF-S-037-0	4/23/2004	1457	4+50	760	1.11	0.118	-	21.18	
N2LF-S-038-0	4/23/2004	1458	4+50	790	No Sample	No Sample	No Sample	27.46	Outside excavation
N2LF-S-039-0	4/23/2004	1459	5+00	655	<0.066	0.007	-	17.21	
N2LF-S-040-0	4/23/2004	1460	5+00	685	54.2	0.102	-	18.68	
N2LF-S-040-1	4/23/2004	1460	5+00	685	54.7	0.125	-	18.68	
N2LF-S-040-2	4/26/2004	1460	5+00	685	147	0.063	-	18.68	
N2LF-S-057-0	5/5/2004	50011	5+00	685	24.9	-	-	15.39	Re-Sample N2LF-S-040
N2LF-S-062-0	5/13/2004	-	5+00	685	<0.063	-	-	13.00	Re-Sample N2LF-S-057
N2LF-S-041-0	4/23/2004	1461	5+00	715	48.0	0.086	-	19.91	
N2LF-S-058-0	5/5/2004	50012	5+00	715	<0.056	-	-	16.91	Re-Sample N2LF-S-041
N2LF-S-042-0	4/23/2004	1462	5+00	745	7.99	0.023	-	20.84	
N2LF-S-043-0	4/23/2004	1463	5+00	775	No Sample	No Sample	No Sample	26.34	Outside excavation
N2LF-S-044-0	4/23/2004	1464	5+50	670	0.626	0.056	-	20.65	
N2LF-S-045-0	4/23/2004	1465	5+50	700	0.197	0.044	-	20.14	
N2LF-S-046-0	4/23/2004	1466	5+50	730	<0.054	<0.005	-	24.67	
N2LF-S-046-1	4/26/2004	1466	5+50	730	<0.051	0.030	-	24.67	
N2LF-S-047-0	4/23/2004	1467	5+50	760	No Sample	No Sample	No Sample	27.97	Outside excavation
N2LF-S-048-0	4/23/2004	1468	6+00	715	No Sample	No Sample	No Sample	27.96	Outside excavation

**Richartz, Bruce K.**

---

**From:** Mike.Drewett@CH2M.com  
**Sent:** Friday, June 25, 2004 12:21 PM  
**To:** Bruce.Richartz@alcoa.com  
**Subject:** Electronic Version of Figure 1 for North/North 2 Landfills

Bruce,  
Here is electronic version. Let me know if you can't locate CD we will burn another.  
Mike



LOCATION	EL (feet)	PCB (mg/kg)	PAH (mg/kg)
NLF-S-001-0	28.01	0.144	11.0
NLF-S-002-0	21.91	0.044	2.98
NLF-S-003-0	28.34	<0.044	1.83
NLF-S-004-0	28.41	0.061	0.851
NLF-S-005-0	18.71	0.070	0.017
NLF-S-006-0	25.14	0.054	0.350
NLF-S-007-0	21.01	<0.047	0.128
NLF-S-008-0	21.65	<0.047	0.487
NLF-S-009-0	21.30	<0.050	0.010
NLF-S-010-0	23.98	<0.047	0.300
NLF-S-011-0	22.41	0.105	8.39
NLF-S-012-0	21.87	3.53	1.20
NLF-S-013-0	21.92	0.053	0.635
NLF-S-014-0	21.05	<0.062	0.069
NLF-S-015-0	21.18	<0.063	0.025
NLF-S-016-0	21.58	<0.053	0.542
NLF-S-017-0	23.28	<0.053	0.888
NLF-S-018-0	22.92	<0.053	0.885
NLF-S-019-0	21.37	0.208	0.801
NLF-S-020-0	21.48	<0.061	0.971
NLF-S-021-0	17.34	<0.064	0.023
NLF-S-022-0	21.70	2.63	1.61
NLF-S-023-0	17.78	0.112	0.040
NLF-S-024-0	16.29	0.495	0.078
NLF-S-025-0	20.95	0.701	0.809
NLF-S-026-0	19.97	<0.067	0.051
NLF-S-027-0	19.64	0.150	<0.068
NLF-S-028-0	15.93	<0.060	0.020
NLF-S-029-0	19.38	3.07	0.034
NLF-S-030-0	23.38	<0.063	0.743
NLF-S-031-0	24.29	0.174	0.973
NLF-S-032-0	20.38	0.191	0.058
NLF-S-033-0	17.90	0.197	0.044
NLF-S-034-0	8.00	1.30	0.222
NLF-S-035-0	8.00	0.204	1.18
NLF-S-036-0	21.19	1.11	0.118
NLF-S-037-0	17.21	<0.068	0.007
NLF-S-038-0	13.00	<0.063	0.102
NLF-S-039-0	18.91	<0.056	0.068
NLF-S-040-0	20.84	7.89	0.023
NLF-S-041-0	20.83	0.828	0.058
NLF-S-042-0	20.14	0.197	0.044
NLF-S-043-0	24.07	<0.064	<0.005

Figure 1  
ALCOA VANCOUVER OPERATIONS  
NORTH AND NORTH 2 LANDFILLS  
CONFIRMATION SOIL SAMPLE RESULTS  
REYNOLDS METALS COMPANY/ALCOA, INC.  
VANCOUVER, WASHINGTON

# **APPENDIX G**

## **WASTE SOIL AND RANDOM FILL PLACEMENT AT EAST LANDFILL**

### **REMEDIATION OF NORTH AND NORTH 2 LANDFILLS AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

#### **FORMER VANCOUVER OPERATIONS VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**

# Carlson Testing, Inc.

**Main Office**  
 P.O. Box 23814  
 Tigar, Oregon 97281  
 Phone (503) 684-3460  
 FAX (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 FAX (503) 688-1309


**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 FAX (541) 330-9163

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers (Portland) - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations - Project #164717-01-01-03  
**Material Type:** Grey Silt with Recycled Material

**Job Number:** T0304239  
**Location:** On-Site (North #2)

<b>Test Method:</b>	ASTM D-698 C, C-136, D-2216	<b>Date Sampled:</b>	03/17/04
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	03/18/04
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



<b>Zero Air Voids Line = 2.500</b>			
<b>Optimum Moisture:</b>	<b>21.0%</b>	<b>Max. Dry Density:</b>	<b>96.8 lbs/ft<sup>3</sup></b>
<b>Adjusted Opt Moisture:</b>	<b>20.3%</b>	<b>Adjusted Max Density:</b>	<b>98.4 lbs/ft<sup>3</sup></b>
<b>Percent Passing 3/4" Sieve: 93.9%</b>			

dk  
 CC:

Reviewed By:

*[Signature]*  
 Ty Toller - Assistant Laboratory Manager

Our reports pertain to the material tested /inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization.

# Carlson Testing, Inc.

**Main Office**  
 P.O. Box 23814  
 Tigard, Oregon 97281  
 Phone (503) 684-3460  
 FAX (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 FAX (503) 589-1309


**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 FAX (541) 330-9163

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers (Portland) - Marc Krekos  
**Project:** Alcoa Former Vancouver Operations - Project #184717-01-01-03  
**Material Type:** Grey Sill with Recycled Material


**Date:** 03/29/04  
**Job Number:** T0304239  
**Location:** On-Site (North)

<b>Test Method:</b>	ASTM D-698 C, C-136, D-2216	<b>Date Sampled:</b>	03/17/04
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	03/18/04
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



Zero Air Voids Line = 2.500	
<b>Optimum Moisture:</b> <span style="border: 1px solid black; padding: 2px;">21.8%</span>	<b>Max. Dry Density:</b> <span style="border: 1px solid black; padding: 2px;">88.0</span> lbs/ft <sup>3</sup>
Percent Passing 3/4" Sieve: 96.6%	

dk  
 CC:

Reviewed By:   
 Ty Toller - Assistant Laboratory Manager

Our reports pertain to the material tested /inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization.

JOB NO. 10304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCOA Farmer Vancouver Operations - Project # 184717-01-01-03

Material Description Grey silt w/ recycled material - From area N2 (North 2)

Max. Dry Density 98.4 lbs./cu. ft. Optimum Moisture 20.3 % Serial # 74463

Method of Test ASTM D698 Required Compaction: 95% %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FT.)		% COMP.
										WET	DRY	
4/6/04	1		ALCOA Baseline Station 7.0 + 135' S of N Silt Fence	1395	142	DT	8"	42.5'	9.2	127.6	116.8	118.7
	2		" : 6.5 + " " "	1911	156	DT	6"	42.5'	9.9	133.4	121.4	123.4
	3		" : 7.5 + " " "	1285	138	DT	6"	42.5'	8.7	130.9	120.5	122.4
	4		# # # same as test #3	2984	128	DT	6"	42.5'	9.2	113.2	103.7	105.3
	5		" : 7.5 + 120' S of N Silt Fence	1650	126	DT	8"	42.5'	8.4	121.0	111.6	113.4
	6		" : 8.0 + 125' S of N Silt Fence	1444	141	DT	8"	42.5'	9.2	126.2	115.6	117.4
	7		" : 7.5 + 130' S of N Silt Fence	1846	127	DT	8"	42.5'	8.9	116.6	107.1	108.8
	8		" : 8.0 + 130' S of N Silt Fence	1596	208	DT	8"	42.5'	15.6	122.0	105.5	107.3

Standard Counts - Density: ~~2753~~ 2753 Moisture: 603 Calibration Data: 7/04

Remarks:  
- Lots of construction debris, (roots, concrete, brick, metal).  
- measurements are approximate

ALCOA Baseline runs W to E (0.0 to 8.0)

Tested by M. O. J. J.



**Main Office**  
 P.O. Box 23814  
 Tigard, OR 97281  
 Phone (503) 684-3460  
 Fax (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 Fax (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/08/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 98.4 lbs./cu. ft.

Optimum Moisture: 20.3 %

Method of Test: ASTM D2922,D3017/ ASTM D698

Serial #: Troxler 24463 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 03/18/2004

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-6	40	SF	ALCOA BASELINE STATION 7.0, 135' SOUTH OF WEST SILT FENCE	1395	142	DT	8"	42.5'	9.2	127.6	116.8	100+
4-6	41	SF	ALCOA BASELINE STATION 6.5, 135' SOUTH OF WEST SILT FENCE	1911	156	DT	6"	42.5'	9.9	133.4	121.4	100+
4-6	42	SF	ALCOA BASELINE STATION 7.5, 135' SOUTH OF WEST SILT FENCE	1285	138	DT	8"	42.5'	8.7	130.9	120.5	100+
4-6	43	SF	SAME AS TEST #3	2984	128	DT	6"	42.5'	9.2	113.2	103.7	100+
4-6	44	SF	ALCOA BASELINE STATION 7.5, 128' SOUTH OF NORTH SILT FENCE	1650	126	DT	6"	42.5'	8.4	121	111.6	100+
4-6	45	SF	ALCOA BASELINE STATION 8.0, 125' SOUTH OF NORTH SILT FENCE	1444	141	DT	6"	42.5'	9.2	126.2	115.6	100+
4-6	46	SF	ALCOA BASELINE STATION 7.5, 130' SOUTH OF NORTH SILT FENCE	1846	127	DT	6"	42.5'	8.9	116.6	107.1	100+
4-6	47	SF	ALCOA BASELINE STATION 8.0, 130' SOUTH OF NORTH SILT FENCE	1596	208	DT	6"	42.5'	15.6	122	105.5	100+

Standard Counts - Density: 2753

Moisture: 603

Calibration Data: 07/04

Please see reverse side for additional information.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

JOB T0304289

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCOA Former Vancouver Operations - Project #184717-01-01-03

Material Description Grey Silt w/ recycled material - From area N2 (North 2)

Max. Dry Density 98.4 lbs./cu. ft. Optimum Moisture 20.3 % Serial # 24463

Method of Test ASTM D698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
4/7/04	1		(ALCOA Baseline Stations) 8+0 + 80's of North Silt fence	1534	166	DT	8"	38.0'	11.5	123.4	110.7	112.5
	2		7+5 + 80's	1644	128	DT	8"	38.0'	8.5	120.8	111.4	113.2
	3		7+0 + 80's	1609	168	DT	8"	38.0'	11.9	121.5	108.6	110.4
	4		6+5 + 127's	1497	159	DT	8"	43.0'	10.8	124.4	112.3	114.1
	5		7+0 + 150's	1286	156	DT	8"	43.0'	10.0	130.5	118.6	120.6
	6		7+5 + 127's of N silt fence	1351	123	DT	8"	43.0'	7.6	128.7	119.6	121.4
	7		7+5 + 120's of N silt fence	1181	157	DT	8"	43.0'	9.3	133.9	122.5	124.5

Standard Counts - Density: \_\_\_\_\_ Moisture: \_\_\_\_\_ Calibration Data: 7/04


Remarks:

- Lots of construction debris (bricks, concrete, metal)
- measurements are approximate
- Etc ALCOA Baseline runs ~~Eastward~~ W to E (0 to 8+0) w/ 8+0 at East End of landfill.

Tested by M. D. J.

CARLSON TESTING INC.

# Carlson Testing, Inc.



Construction Inspections & Related Tests  
Geotechnical Consulting

Main Office  
P.O. Box 23814  
Tigard, OR 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/14/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 98.4 lbs./cu. ft.

Optimum Moisture: 20.3 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24463 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 03/18/2004

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-7	21	NC	ALCO BASELINE STATION 8+0 80' SOUTH OF NORTH SILT FENCE.	1534	166	DT	8"	38.0'	11.5	123.4	110.7	100+
4-7	22	NC	ALCO BASELINE STATION 7+5 80' SOUTH OF NORTH SILT FENCE.	1644	128	DT	8"	38.0'	8.5	120.8	111.4	100+
4-7	23	NC	ALCO BASELINE STATION 7+0 80' SOUTH OF NORTH SILT FENCE.	1609	168	DT	8"	38.0'	11.9	121.5	108.6	100+
4-7	24	NC	ALCO BASELINE STATION 6+5 127' SOUTH OF NORTH SILT FENCE.	1497	159	DT	8"	43.0'	10.8	124.4	112.3	100+
4-7	25	NC	ALCO BASELINE STATION 7+0 180' SOUTH OF NORTH SILT FENCE.	1286	156	DT	8"	43.0'	10	130.5	118.6	100+
4-7	26	NC	ALCO BASELINE STATION 7+5 127' SOUTH OF NORTH SILT FENCE.	1351	123	DT	8"	43.0'	7.6	128.7	119.6	100+
4-7	27	NC	ALCO BASELINE STATION 7+5 180' SOUTH OF NORTH SILT FENCE.	1181	151	DT	8"	43.0'	9.3	133.9	122.5	100+

Standard Counts - Density: 2732

Moisture: 608

Calibration Data: 07/04

Please see reverse side for additional information.

**Remarks:**

LOTS OF CONSTRUCTION DEBRIS (BRICKS, CONCRETE, METAL). MEASUREMENTS ARE APPROXIMATE. ALCOA BASELINE RUNS WEST TO EAST (0 TO 8+0) WITH STATION 8+0 AT EAST END OF LANDFILL.

**CC:****Project Manager:****Reviewed By:** **Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

# Carlson Testing, Inc.

Construction Inspection & Related Tests  
Geotechnical Consulting

JOB T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CHEM Hill  
Project ALCOA Former Vancouver Operations - Project # 184717 - 01-01-03  
Material Description Grey silt & recycled material - from area N2 (North 2)  
Max. Dry Density 98.4 lbs./cu. ft. Optimum Moisture 20.3 % Serial # 24467  
Method of Test ASTM D698 Required Compaction: 95 %  
Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. ± FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
4/18/04	1		Alcoa Baseline 6 - 134' S of the North Silt Fence	1704	132	DT	8"	43.0	9.2	117.7	101.7	109.5
	2		" 5.5 - 134' S "	1552	136	DT	8"	43.0	9.1	113.2	111.9	114.8
	3		" 5.0 - 134' S "	1485	206	DT	8"	42.0	16.6	119.1	97.7	99.5
	4		" 5.5 - 185' S "	1901	128	DT	8"	42.0	9.0	115.2	115.5	107.3
	5		" 6.0 - 185' S "	1569	180	DT	8"	41.0	12.9	122.4	108.5	110.3
	6		" 6.5 - 185' S "	1481	136	DT	8"	41.0	8.7	125.0	114.8	116.7
	7		" 6.5 - 262' S "	1480	107	DT	8"	41.0	6.4	125.2	117.5	117.4
	8		" 5.5 - 262' S "	1980	124	DT	8"	39.0	8.8	113.5	109.9	106.5

Standard Counts - Density: 2738 Moisture: 604 Calibration Data: 2/04 7/04

Remarks:  
- Lots of construction debris (bricks, concrete, metal)  
- Measurements are approximate

Page 1 of 2

ALCOA Baseline runs ~~from~~ W to E (0 to 800) of 800' East end of landfill  
- Elevation 111.0  
Tested by MJ D

CARLSON TESTING INC.

JOB T0304235

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M-Hill

Project ALCOA Former Vancouver Operations - Project # 184777 - 01-01-07

Material Description gray silt / recycled material - From area N2 (North 2)

Max. Dry Density 98.7 lbs./cu. ft. Optimum Moisture 20.3 % Serial # 24461

Method of Test ASTM D698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor


DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
4/23/04	9		ALCOA Baseline	1574	112	DT	8"	39.0	7.1	127.7	114.6	116.4
	10		"	1274	115	DT	8"	38.0	6.9	131.9	122.7	124.7
	11		"	1617	129	DT	8"	38.0	8.6	121.6	111.9	113.8

Standard Counts - Density: 2735 Moisture: 604 Calibration Data: 7/04

Remarks: See page # 1

Page 2 of 2

Tested by M O J J



# Carlson Testing, Inc.

Construction Inspections & Related Tests  
Geotechnical Consulting

Main Office  
P.O. Box 23814  
Tigard, OR 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/12/2004

Job Number: T0304239.

Permit Number:

Client: CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 98.4 lbs./cu. ft.

Optimum Moisture: 20.3 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 03/18/2004

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-8	1	NC	ALCOA BASELINE 6 - 134' S. OF THE NORTH SILT FENCE	1784	132	DT	8"	43.0	9.2	117.7	107.9	100+
4-8	2	NC	ALCOA BASELINE 5.5 - 134' S. OF THE NORTH SILT FENCE	1552	136	DT	8"	43.0	9.1	123.2	112.9	100+
4-8	3	NC	ALCOA BASELINE 5.0 - 134' S. OF THE NORTH SILT FENCE	1935	206	DT	8"	43.0	16.6	114.1	97.9	99
4-8	4	NC	ALCOA BASELINE 5.5 - 185' S. OF THE NORTH SILT FENCE	1901	128	DT	8"	42.0	9	115.2	105.6	100+
4-8	5	NC	ALCOA BASELINE 6.0 - 185' S. OF THE NORTH SILT FENCE	1569	180	DT	8"	41.0	12.9	122.6	108.6	100+
4-8	6	NC	ALCOA BASELINE 6.5 - 185' S. OF THE NORTH SILT FENCE	1481	136	DT	8"	41.0	8.9	125	114.8	100+
4-8	7	NC	ALCOA BASELINE 6.5 - 262' S. OF THE NORTH SILT FENCE	1480	107	DT	8"	41.0	6.6	125.2	117.5	100+
4-8	8	NC	ALCOA BASELINE 5.5 - 262' S. OF THE NORTH SILT FENCE	1980	124	DT	8"	39.0	8.8	113.5	104.4	100+

Standard Counts - Density: 2738

Moisture: 604

Calibration Data: 07/04

Please see reverse side for additional information.

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% C
										Wet	Dry	
4- 8	9	NC	ALCOA BASELINE 5.5 - 262' S. OF THE NORTH SILT FENCE	1574	112	DT	8"	39.0	7.1	122.7	114.6	100+
4- 8	10	NC	ALCOA BASELINE 6.5 - 345' S. OF THE NORTH SILT FENCE	1274	115	DT	8"	38.0	6.9	131.1	112.7	100+
4- 8	11	NC	ALCOA BASELINE 6.0 - 345' S. OF THE NORTH SILT FENCE	1617	129	DT	8"	38.0	8.6	121.6	111.9	100+

**Remarks:**


LOTS OF CONSTRUCTION DEBRIS (BRICKS, CONCRETE, METAL). MEASUREMENTS ARE APPROXIMATE. ALCOA BASE LINE RUNS WEST TO EAST (0 TO 8.0) W/ 8.0 AT EAST END OF LANDFILL.

**CC:** ELEVATIONS ARE FROM +1,

**Project Manager:**

**Reviewed By:**

**Typist:** MHX



Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.



JOB NO. T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCOA Former Vancouver Operations - Project # 184717-01-01-03

Material Description Grey Silt w/ recycled material - from Area NL (North 2) (East landfill)

Max. Dry Density 98.4 lbs./cu. ft. Optimum Moisture 20.3 % Serial # 24463

Method of Test ASTM D698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FT.)		% COMP.
										WET	DRY	
4/9/04	1		ALCOA Baseline - 5+5 : 100' S of the North Silt Fence	1688	165	DT	8'	38'	11.1	119.9	107.3	105.1
	2		" 5+5 : 150' S "	1866	179	DT	8'	38'	13.5	115.9	102.1	103.8
	3		" - 5+5 : 200' S "	1786	159	DT	8'	39'	11.4	117.7	105.6	107.4
	4		" - 5+0 : 200' S "	2130	204	DT	8'	37'	16.8	110.6	94.7	96.2
	5		" - 4+5 : 200' S "	1869	155	DT	8'	37'	11.3	115.9	104.2	105.9
	6		" - 4+0 : 200' S "	2205	178	DT	8'	36'	14.3	109.3	95.6	97.2
	7		" - 4+0 : 150' S "	2208	157	DT	8'	37'	12.2	109.4	97.4	99.0
	8		" - 4+5 : 150' S "	2073	169	DT	8'	37'	13.1	111.8	98.9	100.5

Standard Counts - Density: 2752 Moisture: 610 Calibration Data: 7/04

Remarks: - Lots of construction debris (bricks, metal, concrete)

- measurements are approximate  
- Alcoa Baseline has W(0) to E (P)

Page 152

- NW area of East landfill tested today

Tested by M. O. J. J.

JOB NO. T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCOA Former Vancouver Operations - Project # 184717-01 01 03

Material Description brgy. Silty Recycled Material - from Area NZ (North 2)

Max. Dry Density 98.4 lbs./cu. ft. Optimum Moisture 20.3 % Serial # 24463

Method of Test ASTM 698 Required Compaction: 95%

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT./-	% FIELD. MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
<u>1/14/04</u>	<u>9</u>		<u>ALCOA Baseline Site: 150' S of the North Silty Fence</u>	<u>2500</u>	<u>145</u>	<u>DT</u>	<u>8"</u>	<u>37'</u>	<u>11.6</u>	<u>1045</u>	<u>936</u>	<u>95%</u>


Standard Counts - Density: 2752 Moisture: 610 Calibration Data: 7/04

Remarks: See page 1

Page 2 of 2

Tested by M. O. J. J.

# Carlson Testing, Inc.



Construction Inspections & Related Tests  
Geotechnical Consulting

Main Office  
P.O. Box 23814  
Tigard, OR 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE.  
Salem, OR 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/12/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 98.4 lbs./cu. ft.

Optimum Moisture: 20.3 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24463 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 03/18/2004

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4- 9	12	NC	ALCOA BASE LINE - STATION 5+5: 100' S. OF THE NORTH SILT FENCE	1688	165	DT	8"	38'	11.1	119.9	107.3	100+
4- 9	13	NC	ALCOA BASE LINE - STATION 5+5: 150' S. OF THE NORTH SILT FENCE	1866	179	DT	8"	38'	13.5	115.9	102.1	100+
4- 9	14	NC	ALCOA BASE LINE - STATION 5+5: 200' S. OF THE NORTH SILT FENCE	1786	159	DT	8"	39'	11.4	117.7	105.6	100+
4- 9	15	NC	ALCOA BASE LINE - STATION 5+0: 200' S. OF THE NORTH SILT FENCE	2130	204	DT	8"	37'	16.8	110.6	94.7	96
4- 9	16	NC	ALCOA BASE LINE - STATION 4+5: 200' S. OF THE NORTH SILT FENCE	1869	155	DT	8"	37'	11.3	115.9	104.2	100+
4- 9	17	NC	ALCOA BASE LINE - STATION 4+0: 200' S. OF THE NORTH SILT FENCE	2205	178	DT	8"	36'	14.3	109.3	95.6	97
4- 9	18	NC	ALCOA BASE LINE - STATION 4+0: 150' S. OF THE NORTH SILT FENCE	2208	157	DT	8"	37'	12.2	109.4	97.4	99
4- 9	19	NC	ALCOA BASE LINE - STATION 4+5: 150' S. OF THE NORTH SILT FENCE	2073	169	DT	8"	37'	13.1	111.8	98.9	100+

Standard Counts - Density: 2752

Moisture: 610

Calibration Data: 07/04

Please see reverse side for additional information.

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% C
										Wet	Dry	
4- 4	20	NC	ALCOA BASE LINE - STATION 5+50: 150' S. OF THE NORTH SILT FENCE	2500	145	DT	8"	37'	11.6	104.5	93.5	95

**Remarks:** ALCOA BASELINE RUNS WEST(0) TO EAST(8). N.W. AREA OF EAST LANDFILL TESTED TODAY. MEASUREMENTS ARE APPROXIMATE, LOTS OF CONSTRUCTION DEBRIS (BRICKS, METAL, AND CONCRETE).

**CC:**

**Project Manager:**

**Reviewed By:** \_\_\_\_\_

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

JOB NO. 70304639

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M - Hill

Project ALCOA Former Vancouver Operations - Project # 184712-01.01.03

Material Description gray silt 1/2 recycled material from area NZ (North 2)

Max. Dry Density 98.4 lbs./cu. ft. Optimum Moisture 20.3 % Serial # 74463

Method of Test ASTM 698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
<u>4/12/04</u>	<u>1</u>		<u>ALCOA Baseline 6+0 ± 120' S of the North Side Fence</u>	<u>1770</u>	<u>195</u>	<u>DT</u>	<u>8"</u>	<u>39'</u>	<u>14.9</u>	<u>117.5</u>	<u>102.2</u>	<u>103.9</u>
	<u>2</u>		<u>" 5+5 ± 120' S "</u>	<u>1956</u>	<u>175</u>	<u>DT</u>	<u>8"</u>	<u>39'</u>	<u>15.5</u>	<u>113.6</u>	<u>100.1</u>	<u>101.7</u>
	<u>3</u>		<u>" 5+0 ± 120' S "</u>	<u>2130</u>	<u>159</u>	<u>DT</u>	<u>8"</u>	<u>39'</u>	<u>12.4</u>	<u>110.3</u>	<u>98.2</u>	<u>99.8</u>
	<u>4</u>		<u>" 4+5 ± 120' S "</u>	<u>2313</u>	<u>154</u>	<u>DT</u>	<u>8"</u>	<u>40'</u>	<u>17.3</u>	<u>107.1</u>	<u>95.4</u>	<u>96.5</u>
	<u>5</u>		<u>" 4+0 ± 170' S "</u>	<u>2654</u>	<u>108</u>	<u>DT</u>	<u>8"</u>	<u>41'</u>	<u>8.3</u>	<u>101.9</u>	<u>94.1</u>	<u>95.6</u>
	<u>6</u>		<u>" 4+5 ± 270' S "</u>	<u>3558</u>	<u>96</u>	<u>DT</u>	<u>8"</u>	<u>41.5'</u>	<u>6.8</u>	<u>106.9</u>	<u>100.2</u>	<u>101.8</u>
	<u>7</u>		<u>" 5+0 ± 270' S "</u>	<u>1950</u>	<u>81</u>	<u>DT</u>	<u>8"</u>	<u>41'</u>	<u>5.1</u>	<u>114.1</u>	<u>108.7</u>	<u>110.4</u>
	<u>8</u>		<u>" 5+5 ± 270' S "</u>	<u>1652</u>	<u>94</u>	<u>DT</u>	<u>8"</u>	<u>40'</u>	<u>5.8</u>	<u>120.3</u>	<u>114.6</u>	<u>115.4</u>

Standard Counts - Density: 2722 Moisture: 606 Calibration Data: 2/04

Remarks:

- Lots of construction debris (brick, concrete, metal)
- Today, tests were on the west half of the east landfill
- Discussed today's data with the client before leaving.

1 & 2

Tested by [Signature]

CARLSON TESTING INC.

JOB NO. 70304235

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALIDA Former Vancouver Operations - Project 184717-01-01-03

Material Description Grey silt & recycled material from area N2 (North 2)

Max. Dry Density 98.4 lbs./cu. ft. Optimum Moisture 20.3 % Serial # 741463

Method of Test ASTM 698 Required Compaction: 95% %

Source of Proctor Value:  Project Specific, Date: 7/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
4/12/04	9		ALIDA Baseline 6'0" ± 350' S of the North Silt Fence	1349	183	DT	8"	38'	12.1	128.5	111.3	116.1
	10		"	2193	206	DT	8"	38'	17.3	109.9	93.7	95.2
	11		"	2101	196	DT	8"	38'	16.1	110.7	93.4	96.9
	12		"	1346	152	DT	8"	38'	10.0	127.1	115.5	117.4
				445	0							


Standard Counts - Density: 2722 Moisture: 60 Calibration Data: 7/04

Remarks: See page 1

(287)

Tested by M. O. J. J.

# Carlson Testing, Inc.



Construction Inspections & Related Tests

Geotechnical Consulting

Main Office  
P.O. Box 23814  
Tigard, OR 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/15/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 98.4 lbs./cu. ft.

Optimum Moisture: 20.3 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24463 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 03/18/2004

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-12	28	NC	ALCOA BASELINE - STATION 6+10 120' SOUTH OF TEHF NORTH SILT FENCE	1770	195	DT	8'	39'	14.9	117.5	102.2	100+
4-12	29	NC	ALCOA BASELINE - STATION 5+5 120' SOUTH OF TEHF NORTH SILT FENCE	1956	175	DT	8'	39'	13.5	113.6	100.1	100+
4-12	30	NC	ALCOA BASELINE - STATION 5+0 120' SOUTH OF TEHF NORTH SILT FENCE	2130	159	DT	8'	39'	12.4	110.3	98.2	100
4-12	31	NC	ALCOA BASELINE - STATION 4+5 120' SOUTH OF TEHF NORTH SILT FENCE	2313	154	DT	8'	40'	12.3	107.1	95.4	97
4-12	32	NC	ALCOA BASELINE - STATION 4+0 270' SOUTH OF TEHF NORTH SILT FENCE	2654	108	DT	8'	41'	8.3	101.9	94.1	96
4-12	33	NC	ALCOA BASELINE - STATION 4+5 270' SOUTH OF TEHF NORTH SILT FENCE	3338	96	DT	8'	41.5'	6.8	106.9	100.2	100+
4-12	34	NC	ALCOA BASELINE - STATION 5+0 270' SOUTH OF TEHF NORTH SILT FENCE	1950	81	DT	8'	41'	5.1	114.1	108.7	100+
4-12	35	NC	ALCOA BASELINE - STATION 5+5 270' SOUTH OF TEHF NORTH SILT FENCE	1652	94	DT	8'	40'	5.8	120.7	114.0	100+

Standard Counts - Density: 2722

Moisture: 606

Calibration Data: 07/04

Please see reverse side for additional information.


Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Co
										Wet	Dry	
4-12	36	NC	ALCOA BASELINE - STATION 6+0 350' SOUTH OF TEHF NORTH SILT FENCE	1344	183	DT	8'	38'	12.4	128.5	114.3	100+
4-12	37	NC	ALCOA BASELINE - STATION 5+5 350' SOUTH OF TEHF NORTH SILT FENCE	2143	206	DT	8'	38'	17.3	109.9	93.7	95
4-12	38	NC	ALCOA BASELINE - STATION 5+0 350' SOUTH OF TEHF NORTH SILT FENCE	2101	196	DT	8'	38'	16.1	110.7	95.4	97
4-12	39	NC	ALCOA BASELINE - STATION 4+5 350' SOUTH OF TEHF NORTH SILT FENCE	1396	152	DT	8'	38'	10	127.1	115.5	100+

Remarks:

LOTS OF CONSTRUCTION DEBRIS (BRICK, CONCRETE, AND METAL). TESTS WERE ON THE WEST HALF OF THE EAST LANDFILL. DISCUSSED TESTS RESULTS W/ RICK OF ENVIORCON BEFORE LEAVING.

CC:

Project Manager:

Reviewed By: 

Typist: MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.



JOB T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCOA Former Vancouver Operations / Project # 184717-01-01-03

Material Description gray silt w/ recycled material - from area NE (North) #

Max. Dry Density 88.0 lbs./cu. ft. Optimum Moisture 20.8 % Serial # 24467

Method of Test ASTM 698 Required Compaction: 95% %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
<u>4/13/04</u>	<u>1</u>		<u>AKDA Baseline 410 + 300' South of the North silt fence</u>	<u>1939</u>	<u>140</u>	<u>DT</u>	<u>8"</u>	<u>38'</u>	<u>10.1</u>	<u>114.4</u>	<u>103.9</u>	<u>118.1</u>
	<u>2</u>		<u>"</u>	<u>1782</u>	<u>179</u>	<u>DT</u>	<u>8"</u>	<u>35'</u>	<u>13.3</u>	<u>117.5</u>	<u>105.2</u>	<u>117.9</u>
	<u>3</u>		<u>"</u>	<u>1674</u>	<u>175</u>	<u>DT</u>	<u>8"</u>	<u>38'</u>	<u>12.6</u>	<u>120.0</u>	<u>106.6</u>	<u>121.1</u>
	<u>4</u>		<u>"</u>	<u>1833</u>	<u>121</u>	<u>DT</u>	<u>8"</u>	<u>38'</u>	<u>8.2</u>	<u>116.6</u>	<u>107.8</u>	<u>122.5</u>
	<u>5</u>		<u>"</u>	<u>2741</u>	<u>97</u>	<u>DT</u>	<u>8"</u>	<u>32.5'</u>	<u>7.2</u>	<u>100.9</u>	<u>94.1</u>	<u>106.9</u>
	<u>6</u>		<u>"</u>	<u>1210</u>	<u>158</u>	<u>DT</u>	<u>8"</u>	<u>37.5'</u>	<u>9.9</u>	<u>133.0</u>	<u>121.0</u>	<u>137.5</u>
	<u>7</u>		<u>"</u>	<u>1617</u>	<u>172</u>	<u>DT</u>	<u>8"</u>	<u>37.5'</u>	<u>12.2</u>	<u>121.4</u>	<u>108.2</u>	<u>123.8</u>
	<u>8</u>		<u>"</u>	<u>1636</u>	<u>187</u>	<u>DT</u>	<u>8"</u>	<u>37.5'</u>	<u>13.2</u>	<u>120.9</u>	<u>106.2</u>	<u>120.7</u>

Standard Counts - Density: 2739 Moisture: 60.9 Calibration Data: 7/04

Remarks:  
 - Lots of construction debris (bricks, concrete, metal)  
 - Measurements are approximate  
 - discussed results with Rick # of Envision before leaving  
 - today, the SW corner area of the East landfill was tested

Tested by M J J J

CARLSON TESTING INC.

# Carlson Testing, Inc.

Construction Inspections & Related Test

Geotechnical Consulting

Main Office  
P.O. Box 23814  
Tigard, OR 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/19/2004

Job Number: T0304239.

Permit Number:

Client: CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 88.0 lbs./cu. ft.

Optimum Moisture: 21.8 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 03/02/2031

Supplied by Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-13	40	NC	ALCOA BASELINE STATION 4+0, 300' S. OF THE NORTH SILT FENCE.	1939	140	DT	8"	38'	10.1	114.4	103.9	100+
4-13	41	NC	ALCOA BASELINE STATION 4+5, 300' S. OF THE NORTH SILT FENCE.	1782	179	DT	8"	38'	13.3	117.5	103.7	100+
4-13	42	NC	ALCOA BASELINE STATION 5+0, 300' S. OF THE NORTH SILT FENCE.	1674	175	DT	8"	38'	12.6	120	106.6	100+
4-13	43	NC	ALCOA BASELINE STATION 5+5, 300' S. OF THE NORTH SILT FENCE.	1833	121	DT	8"	38'	8.2	116.6	107.8	100+
4-13	44	NC	ALCOA BASELINE STATION 5+5, 350' S. OF THE NORTH SILT FENCE.	2741	97	DT	8"	37.5'	7.2	100.9	94.1	100+
4-13	45	NC	ALCOA BASELINE STATION 5+0, 350' S. OF THE NORTH SILT FENCE.	1210	158	DT	8"	37.5'	9.9	133	121.0	100+
4-13	46	NC	ALCOA BASELINE STATION 4+5, 350' S. OF THE NORTH SILT FENCE.	1617	172	DT	8"	37.5'	12.2	121.4	108.2	100+
4-13	47	NC	ALCOA BASELINE STATION 4+0, 350' S. OF THE NORTH SILT FENCE.	1636	189	DT	8"	37.5'	13.8	120.9	106.2	100+

Standard Counts - Density: 2739

Moisture: 609

Calibration Data: 07/04

Please see reverse side for additional information.


**Remarks:**

LOTS OF CONSTRUCTION DEBRIS (BRICKS, CONCRETE, METAL). MEASUREMENTS ARE APPROXIMATE. DISCUSSED RESULTS WITH RICK OF ENVIROSEN BEFORE LEAVING. THE SW CORNER AREA OF THE EAST LANDFILL WAS TESTED.

**CC:**

**Project Manager:**

**Reviewed By:**

A handwritten signature in black ink, consisting of several loops and a long horizontal stroke at the bottom, positioned above a horizontal line.

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

# Carlson Testing, Inc.

Construction Inspection & Related Tests  
Geotechnical Consulting

JOB # T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCOA Former Vancouver Operations / Project # 184717-01-01-03

Material Description gray silt w/ recycled material - from area N (North)

Max. Dry Density 88.0 lbs./cu. ft. Optimum Moisture 21.8 % Serial # 24467

Method of Test ASTM C98 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FT.)		% COMP.
										WET	DRY	
4/14/04	1		ALCOA Baseline: 8+5 / 225' N of the South Burn	1781	139	DT	8"	33'	9.9	118.0	107.4	122.0
	2		" 8+5 / 125' N "	2003	239	DT	8"	33'	20.9	111.4	92.1	104.6
	3		" 7+5 / 75' N "	1503	126	DT	8"	33'	9.0	115.3	105.8	120.3
	4		" 6+5 / 75' N "	1398	184	DT	8"	31'	12.9	122.4	112.9	128.3
	5		" 5+5 / 20' N "	1514	128	DT	8"	31'	8.4	124.5	114.8	130.5
	6		" 5+5 / 20' N "	1967	128	DT	8"	30'	9.3	114.1	101.4	118.7
	7		" 6+5 / 20' N "	2214	138	DT	8"	30'	10.6	109.4	98.9	112.3

Standard Counts - Density: 2757 Moisture: 598 Calibration Data: 7/04

Remarks:

- Lots of construction debris (brick, metal, concrete)
- East landfill, area tested was S-W corner
- Discussed results w/ Rick at Environ, before leaving
- measurements are approximate.

Tested by M. J. J.

CARLSON TESTING INC.

Our reports pertain to the material tested/inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization from this office.

**Main Office**  
 P.O. Box 23814  
 Tigard, OR 97281  
 Phone (503) 684-3460  
 Fax (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 Fax (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9151  
 Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/19/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MARC KREKOS

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 88.0 lbs./cu. ft.

Optimum Moisture: 21.8 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 03/02/2031

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-14	48	NC	ALCOA BASELINE: STATION 8+5 225' NORTH OF THE SOUTH BURN	1781	139	DT	8"	33'	9.9	118	107.4	100+
4-14	49	NC	ALCOA BASELINE: STATION 8+5 125' NORTH OF THE SOUTH BURN	2003	239	DT	8"	33'	20.9	111.4	92.1	100+
4-14	50	NC	ALCOA BASELINE: STATION 7+5 75' NORTH OF THE SOUTH BURN	1908	126	DT	8"	33'	9	115.3	105.8	100+
4-14	51	NC	ALCOA BASELINE: STATION 6+5 75' NORTH OF THE SOUTH BURN	1398	184	DT	8"	31'	12.9	127.4	112.9	100+
4-14	52	NC	ALCOA BASELINE: STATION 5+5 20' NORTH OF THE SOUTH BURN	1514	128	DT	8"	31'	8.4	124.5	114.8	100+
4-14	53	NC	ALCOA BASELINE: STATION 5+5 20' NORTH OF THE SOUTH BURN	1967	128	DT	8"	30'	9.3	114.1	104.4	100+
4-14	54	NC	ALCOA BASELINE: STATION 6+5 20' NORTH OF THE SOUTH BURN	2214	138	DT	8"	30'	10.6	109.4	98.9	100+

Standard Counts - Density: 2757

Moisture: 598

Calibration Data: 07/04

Please see reverse side for additional information.


**Remarks:**

EAST LANDFILL, AREA TESTED WAS S. & SE. CORNER. DISCUSSED RESULTS WITH RICK OF ENVIROCON, BEFORE LEAVING. MEASUREMENTS ARE APPROXIMATE. LOTS OF CONSTRUCTION DEBRIS (BRICKS, METAL, CONCRETE).

**CC:**

**Project Manager:**

**Reviewed By:**

A handwritten signature in black ink, appearing to be 'R. L. ...', written over a horizontal line.

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

# Carlson Testing, Inc.

Construction Inspection & Related Tests  
Geotechnical Consulting

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

JOB # T0304239

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill  
Project ALCOA Former Vancouver Operations / Project # 187717 01-01 03  
Material Description Grey silt. w/ recycled material - From area 'N' (north)  
Max. Dry Density 88.0 lbs./cu. ft. Optimum Moisture 21.8 % Serial # 24467  
Method of Test ASTM D698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
4/15/04	1		ALCOA STATION - 5+5 / 100'S of the N. Silt Fence	2353	238	DT	8"	43'	22.6	103.1	84.0	95.5
	2		" - 4+5 / 100'S " " "	2299	188	DT	8"	43'	15.9	107.4	97.7	105.3
	3		" - 5+0 / 150'S " " "	2094	76	DT	8"	43.5'	14.1	111.1	77.4	110.7
	4		" - 6+0 / 150'S " " "	1342	197	DT	8"	44'	13.7	128.7	117.2	128.6
	5		" - 6+0 / 225'S " " "	1893	135	DT	8"	42.5'	9.7	115.5	105.1	119.5
	6		" - 5+5 / 225'S " " "	2716	139	DT	8"	47.0'	11.6	101.1	90.6	102.9
	7		" - 5+0 / 225'S " " "	2463	141	DT	8"	42.5'	11.3	104.9	91.2	107.1

Standard Counts - Density: 2737 Moisture: 603 Calibration Data: 7/04

Remarks:  
 - Lots of construction debris (bricks, metals, concrete)  
 - Measurements are approximate  
 - NW corner of the East landfill tested today  
 - talked to Rick Y. Enriksen regarding test results.

Tested by M J J J

CARLSON TESTING INC.

# Carlson Testing, Inc.

Construction Inspections & Related Tests

Geotechnical Consulting

Main Office  
P.O. Box 23814  
Tigard, OR 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/21/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 88.0 lbs./cu. ft.

Optimum Moisture: 21.8 %

Method of Test: ASTM D2922,D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value: X Project Specific, Date: 03/02/2031

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-15	55	NC	ALCOA STATION 5+5: 100' SOUTH OF THE NORHT SILT FENCE	2353	238	DT	8"	43'	22.6	103.1	84.0	95
4-15	56	NC	ALCOA STATION 4+5: 100' SOUTH OF THE NORHT SILT FENCE	2299	188	DT	8"	43'	15.9	107.4	92.7	100+
4-15	57	NC	ALCOA STATION 5+0: 150' SOUTH OF THE NORHT SILT FENCE	2094	76	DT	8"	43.5'	14.1	111.1	97.4	100+
4-15	58	NC	ALCOA STATION 6+0: 150' SOUTH OF THE NORHT SILT FENCE	1342	197	DT	8"	44'	13.7	128.7	113.2	100+
4-15	59	NC	ALCOA STATION 6+0: 225' SOUTH OF THE NORHT SILT FENCE	1893	135	DT	8"	42.5'	9.7	115.3	105.1	100+
4-15	60	NC	ALCOA STATION 5+5: 225' SOUTH OF THE NORHT SILT FENCE	2716	139	DT	8"	42.0'	11.6	101.1	90.6	100+
4-15	61	NC	ALCOA STATION 5+0: 225' SOUTH OF THE NORHT SILT FENCE	2463	141	DT	8"	42.5'	11.3	104.9	94.2	100+

Standard Counts - Density: 2737

Moisture: 603

Calibration Data: 07/04

Please see reverse side for additional information.



**Remarks:**

LOTS OF CONSTRUCTION DEBRIS (BRICKS, METALS, CONCRETE). MEASUREMENTS ARE APPROXIMATE AND NW CORNER OF THE EAST LANDFILL TESTED TODAY. TALKED TO RICK WITH ENVIROCON REGARDING TEST RESULTS.

**CC:**

**Project Manager:**

**Reviewed By:**

A handwritten signature in black ink, appearing to be 'G. J. ...', written over a horizontal line.

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

# Carlson Testing, Inc.

Construction Inspection & Related Tests  
Geotechnical Consulting

JOB NO. T0394259

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCDA Former Vancouver Operations / Project # 184717-01-01-03

Material Description grey silt "recycled material" - from area "N" (North)

Max. Dry Density 88.0 lbs./cu. ft. Optimum Moisture 21.8 % Serial # 24467

Method of Test ASTM D698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
<u>4/19/04</u>	<u>1</u>		<u>ALCDA Backline: 4+0 / 90'S of the north silt fence line</u>	<u>2339</u>	<u>111</u>	<u>DT</u>	<u>8"</u>	<u>40'</u>	<u>8.1</u>	<u>106.9</u>	<u>98.5</u>	<u>112.4</u>
	<u>2</u>		<u>" : 4+0 / 175'S</u>	<u>2397</u>	<u>201</u>	<u>DT</u>	<u>8"</u>	<u>39'</u>	<u>17.4</u>	<u>105.6</u>	<u>89.9</u>	<u>107.2</u>
	<u>3</u>		<u>" : 4+0 / 250'S</u>	<u>1570</u>	<u>155</u>	<u>DT</u>	<u>8"</u>	<u>38'</u>	<u>10.6</u>	<u>122.5</u>	<u>110.7</u>	<u>125.8</u>
	<u>4</u>		<u>" : 4+5 / 175'S</u>	<u>2706</u>	<u>110</u>	<u>DT</u>	<u>8"</u>	<u>40'</u>	<u>8.5</u>	<u>101.2</u>	<u>93.3</u>	<u>106.0</u>
	<u>5</u>		<u>" : 4+5 / 105'S</u>	<u>1855</u>	<u>109</u>	<u>DT</u>	<u>8"</u>	<u>40'</u>	<u>7.2</u>	<u>116.1</u>	<u>108.2</u>	<u>123.0</u>
	<u>6</u>		<u>" : 5+0 / 75'S</u>	<u>2402</u>	<u>163</u>	<u>DT</u>	<u>8"</u>	<u>41'</u>	<u>13.3</u>	<u>105.7</u>	<u>93.2</u>	<u>105.9</u>
	<u>7</u>		<u>" : 5+0 / 150'S</u>	<u>2897</u>	<u>89</u>	<u>DT</u>	<u>8"</u>	<u>40'</u>	<u>6.6</u>	<u>98.6</u>	<u>92.5</u>	<u>105.1</u>

Standard Counts - Density: 2728 Moisture: 609 Calibration Data: 8/03

Remarks: - Lots of construction debris (bricks, concrete, metal)

- measurements are approximate

- NW corner of the East landfill was tested today

~~\_\_\_\_\_~~

Tested by 7/7 OJ/S

CARLSON TESTING INC.

**Main Office**  
 P.O. Box 23814  
 Tigard, OR 97281  
 Phone (503) 684-3460  
 Fax (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 Fax (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/26/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 88.0 lbs./cu. ft.

Optimum Moisture: 21.8 %

Method of Test: ASTM D2922,D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value: X Project Specific, Date: 03/02/2031

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-19	62	NC	ALCOA BASELINE: STATION 4+0 90' S. OF THE NORTH SILT FENCE LINE.	2339	111	DT	8"	40' ~	8.1	106.9	98.9	100+
4-19	63	NC	ALCOA BASELINE: STATION 4+0 175' S. OF THE NORTH SILT FENCE LINE.	2397	201	DT	8"	39'	17.4	105.6	89.9	100+
4-19	64	NC	ALCOA BASELINE: STATION 4+0 250' S. OF THE NORTH SILT FENCE LINE.	1570	155	DT	8"	38'	10.6	122.5	110.7	100+
4-19	65	NC	ALCOA BASELINE: STATION 4+5 175' S. OF THE NORTH SILT FENCE LINE.	2706	110	DT	8"	40'	8.5	101.2	93.3	100+
4-19	66	NC	ALCOA BASELINE: STATION 4+5 105' S. OF THE NORTH SILT FENCE LINE.	1855	109	DT	8"	40'	7.2	116.1	108.2	100+
4-19	67	NC	ALCOA BASELINE: STATION 5+0 75' S. OF THE NORTH SILT FENCE LINE.	2402	163	DT	8"	41'	13.3	105.7	93.2	100+
4-19	68	NC	ALCOA BASELINE: STATION 5+0 150' S. OF THE NORTH SILT FENCE LINE.	2897	89	DT	8"	40'	6.6	98.6	92.5	100+

Standard Counts - Density: 2728

Moisture: 609

Calibration Data: 08/03


Please see reverse side for additional information.

**Remarks:**

LOTS OF CONSTRUCTION DEBRIS: (BRICKS, CONCRETE, METAL). MEASUREMENTS ARE APPROXIMATE. NORTHWEST OF THE LANDFILL WAS TESTED TODAY.

**CC:**

**Project Manager:**

**Reviewed By:** 

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

JOB NO. T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCOA Former Vancouver Operations | Project # 184717-01-01-03

Material Description grey silt 4" recycled material - from area 'N' (North)

Max. Dry Density 98.0 lbs./cu. ft. Optimum Moisture 21.8 % Serial # 24467

Method of Test ASTM D698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
<u>4/20/01</u>	<u>1</u>		<u>ALCOA Baseline</u>	<u>2278</u>	<u>157</u>	<u>DT</u>	<u>8"</u>	<u>43'</u>	<u>12.4</u>	<u>108.2</u>	<u>96.2</u>	<u>109.3</u>
	<u>2</u>		<u>: 5+0 / 150'</u>	<u>2342</u>	<u>216</u>	<u>DT</u>	<u>8"</u>	<u>43'</u>	<u>18.9</u>	<u>106.8</u>	<u>89.9</u>	<u>102.1</u>
	<u>3</u>		<u>: 5+5 / 200'</u>	<u>2036</u>	<u>222</u>	<u>DT</u>	<u>8"</u>	<u>43'</u>	<u>20.7</u>	<u>101.6</u>	<u>84.2</u>	<u>95.7</u>
	<u>4</u>		<u>: 6+0 / 150'</u>	<u>2036</u>	<u>154</u>	<u>DT</u>	<u>8"</u>	<u>43'</u>	<u>11.6</u>	<u>112.6</u>	<u>100.9</u>	<u>714.7</u>
	<u>5</u>		<u>: 6+5 / 200'</u>	<u>2148</u>	<u>198</u>	<u>DT</u>	<u>8"</u>	<u>42'</u>	<u>16.3</u>	<u>110.3</u>	<u>94.9</u>	<u>107.8</u>
	<u>6</u>		<u>: 7+0 / 150'</u>	<u>2863</u>	<u>179</u>	<u>DT</u>	<u>8"</u>	<u>42'</u>	<u>16.2</u>	<u>99.1</u>	<u>85.3</u>	<u>91.9</u>
			<u>: 7+0 / 200'</u>									

Standard Counts - Density: 2754 Moisture: 609 Calibration Data: 8/03

Remarks:

- measurements are approximate
- Lots of construction debris (bricks, concrete, metals)
- Area tested today: East landfill

Discussed test results w/ Rick of Envirocon before leaving.

Tested by M. O. J. J.

CARLSON TESTING INC.

# Carlson Testing, Inc.

Construction Inspections & Related Tests

Geotechnical Consulting

**Main Office**  
 P.O. Box 23814  
 Tigard, OR 97281  
 Phone (503) 684-3460  
 Fax (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 Fax (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/26/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 88.0 lbs./cu. ft.

Optimum Moisture: 21.8 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value: X Project Specific, Date: 03/02/2031

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-20	69	NC	ALCOA BASELINE: STATION 5+0 150' NORTH OF THE SOUTH BARM	2278	157	DT	8"	43'	12.4	108.2	96.2	100+
4-20	70	NC	ALCOA BASELINE: STATION 5+5 200' NORTH OF THE SOUTH BARM	2342	216	DT	8"	43'	18.9	106.8	89.9	100+
4-20	71	NC	ALCOA BASELINE: STATION 6+0 150' NORTH OF THE SOUTH BARM	2669	222	DT	8"	43'	20.7	101.6	84.2	96
4-20	72	NC	ALCOA BASELINE: STATION 6+5 200' NORTH OF THE SOUTH BARM	2036	154	DT	8"	43'	11.6	112.6	100.9	100+
4-20	73	NC	ALCOA BASELINE: STATION 7+0 150' NORTH OF THE SOUTH BARM	2148	198	DT	8"	42'	16.3	110.3	94.9	100+
4-20	74	NC	ALCOA BASELINE: STATION 7+0 200' NORTH OF THE SOUTH BARM	2863	179	DT	8"	42'	16.2	99.1	85.3	97

Standard Counts - Density: 2754

Moisture: 609

Calibration Data: 08/03


Please see reverse side for additional information.

**Remarks:**

LOTS OF CONSTRUCTION DEBRIS: (BRICKS, CONCRETE, METAL). MEASUREMENTS ARE APPROXIMATE. AREA TESTED TODAY: EAST LANDFILL. DISCUSSED TEST RESULTS WITH RICK OR ENVIROCON BEFORE LEAVING.

**CC:**

**Project Manager:**

**Reviewed By:** 

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9150  
FAX (541) 330-9163

T0304239

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M HILL

Project ALLDA - Former Vancouver Operations / Project "184717 01 01 03"

Material Description Grey Silt "recycled material" from area N (North)

Max. Dry Density 88.0 lbs./cu. ft. Optimum Moisture 21.5 % Serial # 24467

Method of Test ASTM D698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/CU. FT.)		% COMP.
										WET	DRY	
4/21/04	1		ALLDA Box 110: 5+0 / 175' N of the South Burn	2111	221	DT	8"	40'	18.6	110.6	93.2	105.9
	2		" : / 175' N	2400	114	DT	8"	39'	8.5	106.6	97.7	111.1
	3		" : / 175' N	1880	176	DT	8"	39'	13.3	115.4	101.8	115.7
	4		" : / 10' N	2442	161	DT	8"	38'	12.3	112.2	99.9	113.5
	5		" : / 10' N	1780	166	DT	8"	38'	12.1	117.6	104.9	119.2
	6		" : / 108' N	2469	161	DT	8"	39'	12.3	111.7	99.4	112.9
	7		" : / 50' N	2235	120	DT	8"	38'	8.8	108.8	100.0	113.6
	8		" : / 58' N	2137	115	DT	8"	37'	8.2	100.7	102.3	111.3

Standard Counts - Density: 2785 Moisture: \_\_\_\_\_ Calibration Data: 8/03

Remarks:

- measurements are approximate
- lots of construction debris (bricks, concrete, metals)
- Area tested only (not for fill)
- Discuss results for w/ rest of Environment before leaving
- Plus sample for moisture

Tested by M. O. J. J.

Our reports pertain to the material tested/inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization from this office.

CARLSON TESTING INC



# Carlson Testing, Inc.

Construction Inspections & Related Tests

Geotechnical Consulting

Main Office  
P.O. Box 23814  
Tigard, OR 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 04/26/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: GREY SILT WITH RECYCLED MATERIAL

Max. Dry Density: 88.0 lbs./cu. ft.

Optimum Moisture: 21.8 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value: X Project Specific, Date: 03/02/2031

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-21	75	NC	ALCOA BASELINE: 175' N. OF THE SOUTH BURNS.	2114	221	DT	8"	40'	18.6	110.6	93.2	100+
4-21	76	NC	ALCOA BASELINE: 175' N. OF THE SOUTH BURNS.	2400	114	DT	8"	39'	8.5	106	97.7	100+
4-21	77	NC	ALCOA BASELINE: 175' N. OF THE SOUTH BURNS.	1880	176	DT	8"	39'	13.3	115.4	101.8	100+
4-21	78	NC	ALCOA BASELINE: 100' N. OF THE SOUTH BURNS.	2042	161	DT	8"	38'	12.3	112.2	99.9	100+
4-21	79	NC	ALCOA BASELINE: 100' N. OF THE SOUTH BURNS.	1780	166	DT	8"	38'	12.1	117.6	104.9	100+
4-21	80	NC	ALCOA BASELINE: 100' N. OF THE SOUTH BURNS.	2069	161	DT	8"	39'	12.3	111.7	99.4	100+
4-21	81	NC	ALCOA BASELINE: 50' N. OF THE SOUTH BURNS.	2235	120	DT	8"	38'	8.8	108.8	100.6	100+
4-21	82	NC	ALCOA BASELINE: 50' N. OF THE SOUTH BURNS.	2132	115	DT	8"	37'	8.2	110.7	102.3	100+

Standard Counts - Density: 2735

Moisture: \_\_\_\_\_

Calibration Data: 08/03

Please see reverse side for additional information.


**Remarks:**

MEASUREMENTS ARE APPROXIMATE. LOTS OF CONSTRUCTION DEBRIS (BRICKS, CONCRETE, METALS). AREA TESTED TODAY: EAST LANDFILL. DISCUSSED RESULTS WITH RICK OF ENVIORCON BEFORE LEAVING.

**CC:**

**Project Manager:**

**Reviewed By:**

A handwritten signature in black ink, consisting of several overlapping, stylized strokes, positioned to the right of the 'Reviewed By:' label.

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

JOB NO. T0504239

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCOA Former Vancouver Operations / Project # 151717 01 01 03

Material Description gray S11 w/recycled material - From area N (North)

Max. Dry Density 88 lbs./cu. ft. Optimum Moisture 21.5 % Serial # 211167

Method of Test D 698 Required Compaction: 95%

Source of Proctor Value:  Project Specific, Date: 3/04  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
4/25/04	1		ALCOA Baseline 4+5	1951	181	DT	S	415'	14.1	112.5	99.5	111
	2		" 5+5	1986	231	DT	S	415'	19.3	112.9	99.1	107.5
	3		" 6+5	1994	180	DT	S	415'	14.0	112.9	99.0	112.5
	4		" 7+5	1701	246	DT	S	414'	20.0	116.9	97.9	110.7
	5		" 8+5	1879	200	DT	E	411'	15.7	115.2	99.6	115.2
	6		" 9+5	1732	199	DT	S	413'	15.3	115.4	107.9	116.9
	7		" 10+5	1851	111	DT	S	425'	7.9	116.2	105.1	122.5
	8		" 11+5	2230	136	DT	S	419'	16.3	113.7	98.6	112.5

Standard Counts - Density: 2777 Moisture: 609 Calibration Data: 8/03

Remarks:

- All test results are approximate
- Test of results are based on (2) test results only
- Tests taken today at 1st (width)
- It would be better w/ George of Inspection before leaving

Tested by M. J. J.

CARLSON TESTING INC.

Our reports pertain to the material tested/inspected only. Information contained herein is not to be reproduced, except in full, without prior authorization from this office.

Main Office  
P.O. Box 23814  
Tigard, OR 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 05/03/2004

Job Number: T0304239.

Permit Number:

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: LIGHT BROWN SILTY CLAY

Max. Dry Density: 104.6 lbs./cu. ft.

Optimum Moisture: 20.2 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 04/26/2004

Supplied By Client

Current Fill Source Proctor

No. Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-23	83	NC	ALCOA BASELINE: STATION 4+5 175' S. OF THE N. SILT FENCE	1951	184	DT	8"	45'	14.7	113.8	99.5	95
4-23	84	NC	ALCOA BASELINE: STATION 5+5 175' S. OF THE N. SILT FENCE	1986	231	DT	8"	45'	19.3	112.9	94.6	90
4-23	85	NC	ALCOA BASELINE: STATION 6+5 175' S. OF THE N. SILT FENCE	1994	180	DT	8"	45'	14	112.9	99.0	95
4-23	86	NC	ALCOA BASELINE: STATION 6+0 250' S. OF THE N. SILT FENCE	1701	246	DT	8"	44'	20	116.9	97.4	93
4-23	87	NC	ALCOA BASELINE: STATION 5+0 250' S. OF THE N. SILT FENCE	1879	200	DT	8"	45'	15.7	115.2	99.6	95
4-23	88	NC	ALCOA BASELINE: STATION 4+5 325' S. OF THE N. SILT FENCE	1732	199	DT	8"	43'	15.1	118.4	102.9	98
4-23	89	NC	ALCOA BASELINE: STATION 5+5 325' S. OF THE N. SILT FENCE	1851	111	DT	8"	42.5'	7.4	116.2	108.1	100+
4-23	90	NC	ALCOA BASELINE: STATION 6+5 325' S. OF THE N. SILT FENCE	2230	136	DT	8"	44'	10.3	108.7	98.6	94

Standard Counts - Density: 2727

Moisture: 609

Calibration Data: 08/03


Please see reverse side for additional information.

**Remarks:**

MEASUREMENTS ARE APROXIMATE. LOTS OF CONSTRUCTION DEBRIS (CONCRETE, BRICKS, METALS). TESTS TAKEN TODAY AT: EAST LANDFILL. DISCUSSED RESULTS WITH GEORGE OF ENVIORCON BEFOR LEAVING SITE.

**CC:**

**Project Manager:**

**Reviewed By:** 

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers (Portland) - Mike Wirtz  
**Project:** Alcoa Former Vancouver Operations - Project  
 #184717-01-01-03


04/27/04

**Job Number:** T0304239

**Material Type:** Brown Silty Clay

**Location:** 114th and Lakeshore  
 Drive

<b>Test Method:</b>	ASTM D-698 A, C-136, D-2216	<b>Date Sampled:</b>	04/21/04
<b>Sample Method:</b>	ASTM D-75	<b>Date Tested:</b>	04/23/04
<b>Preparation Method:</b>	Moist	<b>Oversized Material:</b>	Removed
<b>Compacting Method:</b>	Manual	<b>Hammer Type:</b>	Circular



Zero Air Voids Line = 2.700

**Optimum Moisture:** 19.9%      **Max. Dry Density:** 104.4 lbs/ft<sup>3</sup>

**Percent Passing #4 Sieve:** 98.8%

dk  
 CC:

Reviewed By: \_\_\_\_\_

Ty Toller - Assistant Laboratory Manager

## Moisture - Density Relationship

**Client:** CH2M Hill Engineers (Portland) - Mike Wirtz  
**Project:** Alcoa Former Vancouver Operations - Project  
 #184717-01-01-03

04/27/04

**Job Number:** T0304239  
**Location:** 4th Plain and Fruit  
 Valley Rd.

**Material Type:** Light Brown Silty Clay

**Test Method:** ASTM D-698 A, C-136, D-2216

**Date Sampled:** 04/23/04

**Sample Method:** ASTM D-75


**Date Tested:** 04/26/04

**Preparation Method:** Moist

**Oversized Material:** Removed

**Compacting Method:** Manual

**Hammer Type:** Circular



Zero Air Voids Line = 2.700

Optimum Moisture: **20.2%**

Max. Dry Density: **104.6** lbs/ft<sup>3</sup>

Percent Passing #4 Sieve: 97.2%

dk  
 CC:

Reviewed By: 

Ty Toller - Assistant Laboratory Manager

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-915  
FAX (541) 330-9163

NO. T0304239

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill

Project ALCOA Former Vancouver Operations / Project # 184717-01-01-03

Material Description Brn Silty Clay - From side on Lakeside Dr 3

Max. Dry Density 104.6 lbs./cu. ft. Optimum Moisture 20.2 % Serial # 24467

Method of Test D698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 4/2004  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
4/27/04	1		Anchor Platform - NE corner	1393	221	DT	8"	34.5'	15.8	127.4	110.0	105.7
	2		Anchor Platform - E side center NE corner	1372	225	DT	8"	34.0'	16.0	125.0	110.3	105.4
	3		Anchor Platform - E side center	1607	232	DT	8"	33.0	17.2	121.7	103.7	98.8
	4		Anchor Platform - SE corner	1509	230	DT	8"	34.0'	17.1	124.2	106.1	101.4
	5		Anchor Platform - SE corner	1526	226	DT	8"	34.0'	16.9	123.7	106.0	101.3
	6		Anchor Platform - South side center	1668	248	DT	8"	34.0'	19.5	120.1	100.5	96.1
	7		Anchor Platform - SW corner	1632	226	DT	8"	34.0'	17.2	121.0	103.2	98.7
	8		Anchor Platform - West side center	1440	251	DT	8"	34.0'	19.7	120.3	100.7	96.4

Standard Counts - Density: 2752 Moisture: 610 Calibration Data: 8/03

Remarks:  
 - Measurements are approximate  
 - soil, though passing density requirement, grips under foot traffic  
 - reviewed results of tests w/ Rick & Ericson before leaving

Tested by M. O. J. J.



**Main Office**  
 P.O. Box 23814  
 Tigard, OR 97281  
 Phone (503) 684-3460  
 Fax (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 Fax (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 05/06/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: LIGHT BROWN SILTY CLAY

Max. Dry Density: 104.6 lbs./cu. ft.

Optimum Moisture: 20.2 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value: X Project Specific, Date: 04/26/2004

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
4-27	91	NC	ANCHOR PLATFORM - NE CORNER 100' FROM SOUTH OF NORH SILT FENCE.	1393	221	DT	8"	34.5'	15.8	127.4	110.0	100+
4-27	92	NC	ANCHOR PLATFORM - NE CORNER 200' SOUTH OF NORH SILT FENCE.	1372	225	DT	8"	34.0'	16	128	110.3	100+
4-27	93	NC	ANCHOR PLATFORM - EAST SIDE CENTER	1607	732	DT	8"	33.0'	17.7	121.7	103.4	99
4-27	94	NC	ANCHOR PLATFORM - SE CORNER 200' NORTH OF SOUTH BURM	1509	230	DT	8"	34.0'	17.1	124.2	106.1	100+
4-27	95	NC	ANCHOR PLATFORM - SE CORNER	1522	622	6T	8"	34.0'	16.8	123.7	106.0	100+
4-27	96	NC	ANCHOR PLATFORM - SOUTH SIDE CENTER	1668	226	DT	8"	34.0'	19.5	120.1	100.5	96
4-27	97	NC	ANCHOR PLATFORM - SW CORNER	1632	726	DT	8"	34.0'	17.2	121	103.2	99
4-27	98	NC	ANCHOR PLATFORM - WEST SIDE CENTER	1640	251	DT	8"	34.0'	19.7	120.8	100.7	96

Standard Counts - Density: 2756

Moisture: 610

Calibration Data: 08/03

Please see reverse side for additional information.


**Remarks:**

MEASUREMENTS ARE APPROXIMATE. SOIL, THOUGH PASSING DENSITY REQUIREMENTS, PUMPS UNDER FOOT TRAFFIC. DISCUSSED RESULTS WITH RICK OF ENVIORCON BEFORE LEAVING.

**CC:**

**Project Manager:**

**Reviewed By:**

A handwritten signature in black ink, appearing to be 'G. M. K.', written over a horizontal line.

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

JOB NO. T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CRZM Hill

Project ALCOA - Former Vancouver Operations / Project # 184717-01-01-03

Material Description Grey Sand From Glacier NW

Max. Dry Density 91.7 lbs./cu. ft. Optimum Moisture 20.5 % Serial # 24467

Method of Test ASTM D698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 10/03  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FL.)		% COMP.
										WET	DRY	
6/8/04	1		South Trench - 100' E of the SW corner	3923	78	DT	6"	0'	5.5	100.9	95.7	104.3
	2		SW corner of perimeter trenches	4567	48	DT	6"	0'	2.7	91.6 94.2	84.2 91.6	89.9
	3		West Trench 100' N of the SW corner	4073	51	DT	6"	0'	3.0	99.3	96.4	105.1
	4		" " 200' N " " "	4139	50	DT	6"	0'	3.0	98.6	95.8	104.5
	5		" " 300' N " " "	4113	63	DT	6"	0'	4.1	98.8	94.9	103.5
	6		" " 400' N " " "	4152	55	DT	6"	0'	3.4	98.4	95.2	103.8

Standard Counts - Density: 2734 Moisture: 608 Calibration Data: 8/03

Remarks:

- 0' = top of sand layer
- area tested today: Cap perimeter trench (only West trench and 1/2 of south trench backfilled at this time)
- life copy of results w/ George of Environment

Tested by M. O. J. J.

CARLSON TESTING INC.

**Main Office**  
 P.O. Box 23814  
 Tigard, OR 97281  
 Phone (503) 684-3460  
 Fax (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 Fax (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 06/07/2004

Job Number: T0304239.

Permit Number: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: SAND FROM GLACIER NORTHWEST

Max. Dry Density: 91.7 lbs./cu. ft.

Optimum Moisture: 20.5 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value: X Project Specific, Date: 10/16/2003

Supplied By Client

Current Fill Source Proctor

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
6-4	99	NC	SOUTH TRENCH - 100' EAST OTH TEH SW CORNER	3923	78	DT	6"	0'	5.5	100.9	95.7	100+
6-4	100	NC	SW CORNER OF PERIMETER TRENCHES	4567	48	DT	6"	0'	2.9	94.2	91.6	100
6-4	101	NC	WEST TRENCH - 100' NORTH OF THE SW CORNER	4073	51	DT	6"	0'	3	99.3	96.4	100+
6-4	102	NC	WEST TRENCH - 200' NORTH OF THE SW CORNER	4139	50	DT	6"	0'	3	98.6	95.8	100+
6-4	103	NC	WEST TRENCH - 300' NORTH OF THE SW CORNER	4113	63	DT	6"	0'	4.1	98.8	94.9	100+
6-4	104	NC	WEST TRENCH - 400' NORTH OF THE SW CORNER	4152	55	DT	6"	0'	3.4	98.4	95.2	100+

Standard Counts - Density: 2734

Moisture: 608

Calibration Data: 08/03

Please see reverse side for additional information.

**Remarks:**

0' = TOP OF SAND LAYER. AREA TESTED TODAY: CAP PERIMETER TRENCH. LEFT COPY OF RESULTS WITH GEORGE OF ENVIROCON. (ONLY WEST TRENCH AND 1/2 OF SOUTH TRENCH BACKFILL AT THIS TIME.)

**CC:**

**Project Manager:** A. EWING

**Reviewed By:** 

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

T0304239

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill  
 Project ALCOA - Former Vancouver Operations / Project # 184717-01-01-03  
 Material Description Grey sand from Glacier NW  
 Max. Dry Density 91.7 lbs./cu. ft. Optimum Moisture 20.5 % Serial # 24467  
 Method of Test ASTM D-698 Required Compaction: 95 %  
 Source of Proctor Value:  Project Specific, Date: 10/03  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. Ft.)		% COMP.
										WET	DRY	
6/8/04	1		55' N of the south trench - ALCOA baseline 3+98	2410	74	DT	8"	0'	4.8	105.8	101.0	110.1
	2		105' N " " " " - " " 3+99	2600	71	DT	8"	0'	4.7	101.7	97.0	
	3		210' N " " " " - " " 3+98	3419	64	DT	8"	0'	4.6	92.1	88.1	96.1
	4		62' N " " " " - " " 5+09	2639	83	DT	8"	0'	5.8	102.2	96.6	105.3
	5		52' N " " " " - " " 6+11	2648	65	DT	8"	0'	4.2	102.2	98.1	106.9
	6		45' N " " " " - " " 7+27	2705	73	DT	8"	0'	5.0	101.3	96.5	105.2
	7		60' N " " " " - " " 8+30	2668	73	DT	8"	0'	4.9	101.0	97.0	105.8

Standard Counts - Density: 2721 Moisture: 609 Calibration Data: 8/03

Remarks:  
 - 0' = top of sand cap layer  
 - Area tested: Initial Sand Backfill over liner  
 - 1st copy of results in office

Tested by M. J. J. J.

# Carlson Testing, Inc.

Construction Inspections & Related Tests

Geotechnical Consulting

**Main Office**  
 P.O. Box 23814  
 Tigard, OR 97281  
 Phone (503) 684-3460  
 Fax (503) 684-0954

**Salem Office**  
 4060 Hudson Ave., NE  
 Salem, OR 97301  
 Phone (503) 589-1252  
 Fax (503) 589-1309

**Bend Office**  
 P.O. Box 7918  
 Bend, OR 97708  
 Phone (541) 330-9155  
 Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 06/09/2004

Job Number: T0304239.

Permit Number:

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: SAND FROM GLACIER NORTHWEST

Max. Dry Density: 91.7 lbs./cu. ft.

Optimum Moisture: 20.5 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 10/16/2003

Supplied By Client

Current Fill Source Proctor

Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs./cu. ft.)		% Comp.
										Wet	Dry	
6-8	105	NC	55' NORTH OF SOUTH TRENCH: ALCOA BASELINE STATION 3+98	2410	74	DT	8"	0'	4.8	105.8	101.0	100+
6-8	106	NC	105' NORTH OF SOUTH TRENCH: ALCOA BASELINE STATION 3+99	2680	71	DT	8"	0'	4.7	101.7	97.0	100+
6-8	107	NC	210' NORTH OF SOUTH TRENCH: ALCOA BASELINE STATION 3+98	3419	64	DT	8"	0'	4.6	92.1	88.1	96
6-8	108	NC	62' NORTH OF SOUTH TRENCH: ALCOA BASELINE STATION 5+09	2639	83	DT	8"	0'	5.8	102.2	96.6	100+
6-8	109	NC	52' NORTH OF SOUTH TRENCH: ALCOA BASELINE STATION 6+11	2648	65	DT	8"	0'	4.2	102.2	98.1	100+
6-8	110	NC	45' NORTH OF SOUTH TRENCH: ALCOA BASELINE STATION 7+27	2705	73	DT	8"	0'	5	101.3	96.5	100+
6-8	111	NC	60' NORTH OF SOUTH TRENCH: ALCOA BASELINE STATION 8+30	2668	73	DT	8"	0'	4.9	101	97.0	100+

Standard Counts - Density: 2721

Moisture: 609

Calibration Data: 08/03

Please see reverse side for additional information.


**Remarks:**

0" = TOP OF SAND CAP LAYER. AREA TESTED: INITIAL SAND BACKFILL OVER LINE. LEFT COPY OF RESULTS IN OFFICE.

**CC:**

**Project Manager:**

**Reviewed By:**

A handwritten signature in black ink, appearing to be 'G. R.', written over a horizontal line.

**Typist:** MHX

Our report pertains to the material tested only. The information contained in this report is provided subject to all terms and conditions of CTI's General Conditions in effect at the time this report is prepared. No party other than those to whom CTI has distributed this report shall be entitled to use or rely upon the information contained in this document.



JOB # T0304239

**Main Office**  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
FAX (503) 684-0954

**Salem Office**  
4060 Hudson Ave., NE  
Salem, OR 97301  
Phone (503) 589-1252  
FAX (503) 589-1309

**Bend Office**  
P.O. Box 7918  
Bend, OR 97708  
Phone (541) 330-9155  
FAX (541) 330-9163

## REPORT OF IN-PLACE DENSITY TESTS

Client CH2M Hill  
Project ALCOA - Former Vancouver Operations / Project # 184717 - 01-01-03  
Material Description Grey sand - belacier NW - Vancouver  
Max. Dry Density 91.7 lbs./cu. ft. Optimum Moisture 20.5 % Serial # 24467  
Method of Test ASTM D-698 Required Compaction: 95 %

Source of Proctor Value:  Project Specific, Date: 10/03  Supplied By Client  Current Fill Source Proctor

DATE OF TEST	TEST NO.	CODE	TEST LOCATION	DENSITY COUNT	MOIST. COUNT	MODE	DEPTH	ELEV. FT.	% FIELD MOIST.	IN-PLACE DENSITY (LBS/C U. FT.)		% COMP.
										WET	DRY	
6/16/04	1		60' S of N Trench - ALCOA Baseline 8.0 (1 <sup>st</sup> lift)	2508	69	DT	8"	0'	4.7	103.7	99.3	108.3
	2		160' S of N Trench - " " " (1 <sup>st</sup> lift)	2515	64	DT	8"	0'	3.9	104.3	100.4	109.5
	3		200' S of N Trench - " " " (1 <sup>st</sup> lift)	2748	57	DT	8"	0'	3.5	100.9	97.5	106.4
	4		55' N of S Trench - ALCOA Baseline 8.0 (2 <sup>nd</sup> lift)	2819	55	DT	8"	0'	3.3	99.9	96.7	105.5
	5		150' N of S Trench - ALCOA Baseline 4.0 (2 <sup>nd</sup> lift)	2796	48	DT	8"	0'	2.7	100.3	97.6	106.5
	6		200' N of S Trench - " " " (2 <sup>nd</sup> lift)	2825	80	DT	8"	0'	5.6	99.7	94.4	102.7

Standard Counts - Density: 2732 Moisture: 6.15 Calibration Data: 8/2003

Remarks: 0 = Top of sand cap <sup>lift</sup> - Tests 1-9 1<sup>st</sup> lift, ~~4-6~~ 2<sup>nd</sup> = Final lift  
- Area Tested = Initial Sand Backfill over liner  
- left copy of test results in office  
- measurements are approximate

Tested by M. O. J. J.

CARLSON TESTING INC.

Main Office  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, Oregon 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, Oregon 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 06/22/2004

Job Number: T0304239.

Permit #: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: SAND FROM GLACIER NORTHWEST

Max. Dry Density: 91.7

Optimum Moisture: 20.5 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value: X Project Specific, Date: 10/16/2003

Current Fill Source Proctor

Supplied By Client

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
06-16	112	NC	60' S. OF NORTH TRENCH - ALCOA BASELINE 8.0 1ST LIFT	2558	69	DT	8"	0'	4.4	103.7	99.3	100+
06-16	113	NC	160' S. OF NORTH TRENCH - ALCOA BASELINE 8.0 1ST LIFT	2515	64	DT	8"	0'	3.9	104.3	100.4	100+
06-16	114	NC	250' S. OF NORTH TRENCH - ALCOA BASELINE 8.0 1ST LIFT	2748	57	DT	8"	0'	3.5	100.9	97.5	100+
06-16	115	NC	55' N. OF SOUTH TRENCH - ALCOA BASELINE 8.0 2ND LIFT	2819	55	DT	8"	0'	3.3	99.9	96.7	100+
06-16	116	NC	150' N. OF SOUTH TRENCH - ALCOA BASELINE 4.0 2ND LIFT	2796	48	DT	8"	0'	2.7	100.3	97.6	100+
06-16	117	NC	200' N. OF SOUTH TRENCH - ALCOA BASELINE 4.0 2ND LIFT	2825	80	DT	8"	0'	5.6	99.7	94.4	100+

Standard Counts - Density: 2732

Moisture: 615

Calibration Data: 08/03

Please see reverse side for additional information.



Main Office  
P.O. Box 23814  
Tigard, Oregon 97281  
Phone (503) 684-3460  
Fax (503) 684-0954

Salem Office  
4060 Hudson Ave., NE  
Salem, Oregon 97301  
Phone (503) 589-1252  
Fax (503) 589-1309

Bend Office  
P.O. Box 7918  
Bend, Oregon 97708  
Phone (541) 330-9155  
Fax (541) 330-9163

## Report Of In-Place Density Tests

Date: 07/15/2004

Job Number: T0304239.

Permit #: \_\_\_\_\_

Client: CH2M HILL ENGINEERS (PORTLAND) - MIKE WIRTZ

Project: ALCOA FORMER VANCOUVER OPERATIONS - PROJECT #184717-01-01-03

Address: 5509 NW LOWER RIVER ROAD VANCOUVER WA

Material Description: SAND FROM GLACIER NORTHWEST NONE

Max. Dry Density: 91.7

Optimum Moisture: 20.5 %

Method of Test: ASTM D2922, D3017/ ASTM D698

Serial #: Troxler 24467 NUC 3440

Test By: D. IRISH

Required Compaction: 95 %

Source of Proctor Value: X Project Specific, Date: 10/16/2003

Current Fill Source Proctor

### Supplied By Client

Date Of Test	Test No.	Code	Test Location	Density Count	Moist. Count	Mode	Depth	Elev. Ft.	% Field Moist.	In-Place Density (lbs/cu. ft.)		% Comp.
										Wet	Dry	
07-12	118	NC	ALCOA BASELINE: 8.5 - 50' S. FROM THE N. END OF FILL TOP LIFT	2791	44	DT	8"	-4"	2.4	100.2	97.9	100+
07-12	119	NC	ALCOA BASELINE: 8.5 - 150' S. FROM THE N. END OF FILL TOP LIFT	2845	51	DT	8"	-4"	3	99.4	96.4	100+
07-12	120	NC	ALCOA BASELINE: 8.5 - 250' S. FROM THE N. END OF FILL TOP LIFT	2760	58	DT	8"	-4"	3.6	100.6	97.1	100+
07-12	121	NC	ALCOA BASELINE: 8.5 - 350' S. FROM THE N. END OF FILL TOP LIFT	2494	65	DT	8"	-2"	4.1	104.5	100.4	100+
07-12	122	NC	ALCOA BASELINE: 8.0 - 350' S. FROM THE N. END OF FILL TOP LIFT	2688	63	DT	8"	-2"	4.1	101.6	97.6	100+
07-12	123	NC	ALCOA BASELINE: 7.5 - 350' S. FROM THE N. END OF FILL TOP LIFT	2710	65	DT	8"	-2"	4.3	101.3	97.1	100+
07-12	124	NC	ALCOA BASELINE: 7.0 - 350' S. FROM THE N. END OF FILL TOP LIFT	2695	74	DT	8"	-2"	5.1	101.5	96.6	100+
07-12	125	NC	ALCOA BASELINE: 6.5 - 350' S. FROM THE N. END OF FILL TOP LIFT	2831	102	DT	8"	-2"	7.9	99.4	92.1	100

Standard Counts - Density: 2724

Moisture: 604

Calibration Data: 08/03

Please see reverse side for additional information.



# **APPENDIX H**

## **QUALITY CONTROL INFORMATION FOR GEOSYNTHETICS OF ENGINEERED BARRIERS**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**

**APPENDIX H1**  
**HIGH DENSITY POLYETHYLENE GEOMEMBRANE**



## Submittal

Submittal Number 003

**1.0 Name of Submitter** Envirocon, Inc.  
10400 North Burgard Way  
Portland, Oregon 97203

**1.1 Contact Name** Steve Holmberg

**1.2 Contact Phone** (503) 285-6164

**1.3 Contact Fax** (503) 285-6205

**2.0 Name of Project** Remediation of North and North 2 Landfills

**3.0 Service Order No.**

**4.0 Submittal Description** HDPE certifications

**5.0 Drawing Number** NA

**6.0 Specification Section Number** Section VII,D.5.d.(2)

**7.0 Original Submittal** YES

**8.0 Manufacture's Information** GSE Lining Technology

**9.0 Date of Submittal** 06 MAY 04

**10.0 Person Submitting**

S. F. Holmberg

Printed Name

Signature



# GSE Roll Allocation

Order 34003  
Customer TEP  
Site Alcoa Vancouver Works-LF Remediatio

Roll#	Resin Lot	Product Code	Description	Mfg. Date	Length
102108482	8231362	HDT060A000	HDT060A000	1/5/2004	520
102108487	8231362	HDT060A000	HDT060A000	1/5/2004	520
102108494	8231362	HDT060A000	HDT060A000	1/6/2004	520
102108499	8231362	HDT060A000	HDT060A000	1/6/2004	520
102108501	8231362	HDT060A000	HDT060A000	1/6/2004	520
102108504	8231362	HDT060A000	HDT060A000	1/6/2004	520
102108505	8231362	HDT060A000	HDT060A000	1/6/2004	520
102108506	8231362	HDT060A000	HDT060A000	1/6/2004	520
102108507	8231362	HDT060A000	HDT060A000	1/7/2004	520
102108511	8231362	HDT060A000	HDT060A000	1/7/2004	520
102108512	8231362	HDT060A000	HDT060A000	1/7/2004	520
102108514	8231362	HDT060A000	HDT060A000	1/7/2004	520
102108515	8231360	HDT060A000	HDT060A000	1/7/2004	520
102108516	8231360	HDT060A000	HDT060A000	1/7/2004	520
102108517	8231360	HDT060A000	HDT060A000	1/7/2004	520
102108518	8231360	HDT060A000	HDT060A000	1/7/2004	520
102108519	8231360	HDT060A000	HDT060A000	1/7/2004	520
102108525	8231360	HDT060A000	HDT060A000	1/8/2004	520
102108526	8231360	HDT060A000	HDT060A000	1/8/2004	520
102108530	8231360	HDT060A000	HDT060A000	1/8/2004	520
102108531	8231360	HDT060A000	HDT060A000	1/8/2004	520
102108532	8231360	HDT060A000	HDT060A000	1/8/2004	520
102108557	8231364	HDT060A000	HDT060A000	1/9/2004	520
102108558	8231364	HDT060A000	HDT060A000	1/9/2004	520
102108559	8231364	HDT060A000	HDT060A000	1/9/2004	520
102108560	8231364	HDT060A000	HDT060A000	1/9/2004	520
102108564	8231364	HDT060A000	HDT060A000	1/10/2004	520
102108566	8231364	HDT060A000	HDT060A000	1/10/2004	520
102108567	8231364	HDT060A000	HDT060A000	1/10/2004	520

29



CoA Date: 12/29/2003

## Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC HC 19103 GUNDLE ROAD WESTFIELD TX 77090 USA	CPC Delivery #: 86529345 PO #: 25716 Weight: 182600 LB Ship Date: 12/29/2003 Package: BULK Mode: Hopper Car Car #: PSPX005824
Recipient: DON BOHAC Fax: 281-230-8630	

Product:  
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8231364

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.100	g/10mi
HLMI Flow Rate	ASTM D1238	11.80	g/10mi
Density	ASTM D1505	0.9380	g/cm3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Jackie Edwards  
Certification Systems Specialist

For CoA questions contact Peter Scheirman at: 713-289-4799



CoA Date: 12/18/2003

## Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC HC 19103 GUNDLE ROAD WESTFIELD TX 77090 USA	CPC Delivery #: 86523736 PO #: 25716 Weight: 173100 LB Ship Date: 12/18/2003 Package: BULK Mode: Hopper Car Car #: PSPX006332
Recipient: DON BOHAC Fax: 281-230-8630	

Product:  
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8231360

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.080	g/10mi
HLMI Flow Rate	ASTM D1238	11.50	g/10mi
Density	ASTM D1505	0.9360	g/cm3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Jackie Edwards  
Certification Systems Specialist

For CoA questions contact Peter Scheirman at 713-289-4799



CoA Date: 12/18/2003

## Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC HC 19103 GUNDLE ROAD WESTFIELD TX 77090 USA	CPC Delivery #: 86523738 PO #: 25718 Weight: 182500 LB Ship Date: 12/18/2003 Package: BULK Mode: Hopper Car Car #: ACFX097767
Recipient: DON BOHAC Fax: 281-230-8630	

Product:  
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8231362

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.100	g/10mi
HLMI Flow Rate	ASTM D1238	12.20	g/10mi
Density	ASTM D1505	0.9360	g/cm3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Jackie Edwards  
Certification Systems Specialist

For CoA questions contact Peter Scheirman at 713-289-4799



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108482

## ROLL IDENTIFICATION

Roll Number 102108482  
 Product Name HDT060A000  
 Production Date 1/5/2004

## RESIN INFORMATION

Lot Number 8231362  
 Type K308  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,005 pounds  
 1,817 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt Index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	60	( 1.5 )
Minimum		every roll	54	( 1.4 )	54	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppl (N/cm) - TD		every 4th	130	( 228 )	160	( 280 )
- M D		every 4th	130	( 228 )	157	( 274 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	159	( 279 )
- M D		every 4th	90	( 158 )	190	( 333 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		13
- M D	(33 mm)	every 4th		13		17
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		400
- M D	(51 mm)	every 4th		150		560
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 253 )
- M D		every 4th	42	( 187 )	60	( 265 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	157	( 699 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.945
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.4
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Slide A		every 2nd		10		19

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 2005-02-14 00:07:00  
 P. 50



MAY-04-2004 13:36



# Roll Test Data Report

Lining Technology, Inc.

Roll No. 102108487

ROLL IDENTIFICATION			RESIN INFORMATION		
Roll Number	102108487		Lot Number	8231362	
Product Name	HDT060A000		Type	K306	
Production Date	1/5/2004		Supplier	Phillips	
<b>Length <math>\approx</math> (+/- 1%)</b>			<b>GSE RESIN TEST DATA</b>		
	520	feet	<u>Property</u>	<u>Test Method</u>	<u>Results</u>
	158	meters	Density, g/cc	ASTM D 1505	0.936
<b>Width (Nominal)</b>	22.5	feet	Melt Index, g/10 min.	ASTM D 1238 (190/2.16)	0.10
	6.9	meters			
<b>Sheet Area</b>	11,700	sq. feet			
	1,086	sq. meters			
<b>Weight</b>	4,010	pounds			
	1,819	kilograms			

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	168	( 294 )
- M D		every 4th	130	( 228 )	162	( 284 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	147	( 257 )
- M D		every 4th	90	( 158 )	195	( 341 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 mm)	every 4th		13		17
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		294
- M D	(51 mm)	every 4th		150		592
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	59	( 263 )
- M D		every 4th	42	( 187 )	61	( 271 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	154	( 684 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.946
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		13

Order No. 34003  
Customer Name TEP  
Project Name Alcoa Vancouver Works-LF Remediation  
Location Vancouver, WA

\*Modified  
GSE-R 24-007 Rev -- 02/03  
90 P



MAY-04-2004 13:37



Linne Technology, Inc.

# Roll Test Data Report

Roll No. 102108494

## ROLL IDENTIFICATION

Roll Number 102108494  
 Product Name HDT060A000  
 Production Date 1/6/2004

Length  $\pm$ (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,012 pounds  
 1,820 kilograms

## RESIN INFORMATION

Lot Number 8231362  
 Type K306  
 Supplier Phillips


## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	60	( 1.5 )
Minimum		every roll	54	( 1.4 )	54	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	173	( 303 )
- M D		every 4th	130	( 228 )	168	( 294 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	193	( 337 )
- M D		every 4th	90	( 158 )	199	( 348 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 m m)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		521
- M D	(51 m m)	every 4th		150		538
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 251 )
- M D		every 4th	42	( 187 )	60	( 265 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	163	( 724 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		20

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 2004 01/06  
 P. 27



MAY-04-2004 13:37



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108499

## ROLL IDENTIFICATION

Roll Number 102108499  
 Product Name HDT060A000  
 Production Date 1/6/2004

## RESIN INFORMATION

Lot Number 8231362  
 Type K306  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,002 pounds  
 1,815 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	62	( 1.6 )
Minimum		every roll	54	( 1.4 )	54	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	168	( 295 )
- M D		every 4th	130	( 228 )	170	( 298 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	168	( 294 )
- M D		every 4th	90	( 158 )	225	( 393 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 mm)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		392
- M D	(51 mm)	every 4th		150		603
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 254 )
- M D		every 4th	42	( 187 )	63	( 279 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	162	( 722 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.945
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		22

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 10/20/04 10:07 AM



MAY-04-2004 13:37





Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108501

## ROLL IDENTIFICATION

Roll Number 102108501  
 Product Name HDT060A000  
 Production Date 1/6/2004

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,007 pounds  
 1,818 kilograms

## RESIN INFORMATION

Lot Number 8231362  
 Type K306  
 Supplier Phillips

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	173	( 304 )
- M D		every 4th	130	( 228 )	169	( 296 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	165	( 289 )
- M D		every 4th	90	( 158 )	209	( 368 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 mm)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		350
- M D	(51 mm)	every 4th		150		535
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	56	( 251 )
- M D		every 4th	42	( 187 )	63	( 278 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	160	( 710 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.4
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		20

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 GSF-R.2.4-007 Rev -- 02/03  
 P 60



MAY-04-2004 13:37



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108504

## ROLL IDENTIFICATION

Roll Number 102108504  
 Product Name HDT060A000  
 Production Date 1/6/2004

## RESIN INFORMATION

Lot Number 8231362  
 Type K306  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,088 sq. meters  
 Weight 3,996 pounds  
 1,813 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D8693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	169	( 296 )
- M D		every 4th	130	( 228 )	165	( 289 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	191	( 334 )
- M D		every 4th	90	( 158 )	208	( 364 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 m m)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		561
- M D	(51 m m)	every 4th		150		510
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 253 )
- M D		every 4th	42	( 187 )	62	( 275 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	158	( 701 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.948
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views In Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		11

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 GSE-R 24-007 Rev. -- 02/03  
 P. 10



MAY-04-2004 13:37



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108505

## ROLL IDENTIFICATION

Roll Number 102108505  
 Product Name HDT060A000  
 Production Date 1/6/2004

## RESIN INFORMATION

Lot Number 8231362  
 Type K306  
 Supplier Phillips

## GSE RESIN TEST DATA

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,013 pounds  
 1,820 kilograms

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt Index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	54	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	169	( 296 )
- M D		every 4th	130	( 228 )	165	( 289 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	191	( 334 )
- M D		every 4th	90	( 158 )	208	( 364 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th			13	14
- M D	(33 m m)	every 4th			13	16
Break Elongation, % - TD	gauge length = 2.0"	every 4th			150	561
- M D	(51 m m)	every 4th			150	510
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 253 )
- M D		every 4th	42	( 187 )	62	( 275 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	158	( 701 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.948
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		11

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified



P.11

MAY-04-2004 13:38



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108506

## ROLL IDENTIFICATION

Roll Number	102108506	
Product Name	HDT060A000	
Production Date	1/6/2004	
Length $\approx$ (+/- 1%)	520	feet
	158	meters
Width (Nominal)	22.5	feet
	6.9	meters
Sheet Area	11,700	sq. feet
	1,086	sq. meters
Weight	4,005	pounds
	1,817	kilograms

## RESIN INFORMATION

Lot Number	8231362
Type	K308
Supplier	Phillips

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt Index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	54	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	169	( 296 )
- M D		every 4th	130	( 228 )	165	( 289 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	191	( 334 )
- M D		every 4th	90	( 158 )	208	( 364 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th	13		14	
- M D	(33 m m)	every 4th	13		16	
Break Elongation, % - TD	gauge length = 2.0"	every 4th	150		561	
- M D	(51 m m)	every 4th	150		510	
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 253 )
- M D		every 4th	42	( 187 )	62	( 275 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	158	( 701 )
Density, g/cc	ASTM D 1505					
		every 4th	0.940		0.948	
Carbon Black Content, %	ASTM D 1603*					
		every 4th	2.0		2.5	
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th	9		10	
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd	10		17	

Order No. 34003  
Customer Name TEP  
Project Name Alcoa Vancouver Works-LF Remediation  
Location Vancouver, WA  
\*Modified  
P. 12



13:38 1/7/2004



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108507

## ROLL IDENTIFICATION

Roll Number 102108507  
 Product Name HDT060A000  
 Production Date 1/7/2004

## RESIN INFORMATION

Lot Number 8231362  
 Type K306  
 Supplier Phillips

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt Index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,008 pounds  
 1,818 kilograms

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	60	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppl (N/cm) - TD		every 4th	130	( 228 )	169	( 296 )
- M D		every 4th	130	( 228 )	165	( 289 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	191	( 334 )
- M D		every 4th	90	( 158 )	208	( 364 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th			13	14
- M D	(33 mm)	every 4th			13	16
Break Elongation, % - TD	gauge length = 2.0"	every 4th			150	561
- M D	(51 mm)	every 4th			150	510
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 253 )
- M D		every 4th	42	( 187 )	62	( 275 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	158	( 701 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.948
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion Views in Cat1 - Cat2	ASTM D 5596					
		every 4th		9		10
Asperity Height Average (mils) - Slide A	GRI GM 12					
		every 2nd		10		17

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA  
 \*Modified  
 P.T. 13



MAY-04-2004 13:38



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108511

## ROLL IDENTIFICATION

Roll Number	102108511	
Product Name	HDT080A000	
Production Date	1/7/2004	
Length $\approx$ (+/- 1%)	520	feet
	158	meters
Width (Nominal)	22.5	feet
	6.9	meters
Sheet Area	11,700	sq. feet
	1,086	sq. meters
Weight	4,005	pounds
	1,817	kilograms

## RESIN INFORMATION

Lot Number	8231362
Type	K306
Supplier	Phillips

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt Index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	60	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppl (N/cm) - TD		every 4th	130	( 228 )	176	( 308 )
- M D		every 4th	130	( 228 )	166	( 290 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	179	( 313 )
- M D		every 4th	90	( 158 )	222	( 389 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 mm)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		427
- M D	(51 mm)	every 4th		150		591
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	61	( 271 )
- M D		every 4th	42	( 187 )	62	( 277 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	159	( 708 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.947
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.4
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		13

Order No. 34003  
 Customer Name TEP  
 Project Name Alooa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified



MAY-04-2004 13:38



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108512

## ROLL IDENTIFICATION

Roll Number 102108512  
 Product Name HDT060A000  
 Production Date 1/7/2004

## RESIN INFORMATION

Lot Number 8231362  
 Type K306  
 Supplier Phillips

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,002 pounds  
 1,815 kilograms

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	164	( 286 )
- M D		every 4th	130	( 228 )	163	( 284 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	149	( 261 )
- M D		every 4th	90	( 158 )	211	( 369 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 mm)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		375
- M D	(51 mm)	every 4th		150		533
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 253 )
- M D		every 4th	42	( 187 )	59	( 263 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	158	( 701 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.4
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		18

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA  
 \*Modified  
 ST P



MAY-04-2004 13:39



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108514

## ROLL IDENTIFICATION

Roll Number 102108514  
 Product Name HDT060A000  
 Production Date 1/7/2004

## RESIN INFORMATION

Lot Number 8231362  
 Type K306  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,003 pounds  
 1,816 kilograms


## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	60	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppl (N/cm) - TD		every 4th	130	( 228 )	164	( 286 )
- M D		every 4th	130	( 228 )	163	( 284 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	149	( 261 )
- M D		every 4th	90	( 158 )	211	( 369 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 mm)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		375
- M D	(51 mm)	every 4th		150		533
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 253 )
- M D		every 4th	42	( 187 )	59	( 263 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	158	( 701 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.4
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Slide A		every 2nd		10		17

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 GSE 824 007 Rev. 11-02/03  
 P. 16



MAY-04-2004 13:39





Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108515

ROLL IDENTIFICATION		
Roll Number	102108515	
Product Name	HDT060A000	
Production Date	1/7/2004	

RESIN INFORMATION	
Lot Number	B231360
Type	K306
Supplier	Phillips

Length $\approx$ (+/- 1%)	520	feet
	158	meters
Width (Nominal)	22.5	feet
	6.9	meters
Sheet Area	11,700	sq. feet
	1,086	sq. meters
Weight	4,007	pounds
	1,818	kilograms

GSE RESIN TEST DATA		
Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	164	( 286 )
- M D		every 4th	130	( 228 )	163	( 284 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	149	( 261 )
- M D		every 4th	90	( 158 )	211	( 369 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 mm)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		375
- M D	(51 mm)	every 4th		150		533
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 253 )
- M D		every 4th	42	( 187 )	59	( 263 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	158	( 701 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.4
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		17

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 17



MAY-04-2004 13:39



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108516

## ROLL IDENTIFICATION

Roll Number 102108516  
 Product Name HDT060A000  
 Production Date 1/7/2004

## RESIN INFORMATION

Lot Number 8231360  
 Type K308  
 Supplier Phillips

Length  $\pm$ (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,004 pounds  
 1,816 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.938
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.6 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	188	( 293 )
- M D		every 4th	130	( 228 )	156	( 273 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	176	( 309 )
- M D		every 4th	90	( 158 )	149	( 260 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 mm)	every 4th		13		17
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		445
- M D	(51 mm)	every 4th		150		445
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 252 )
- M D		every 4th	42	( 187 )	58	( 257 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	156	( 695 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.4
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mls) - Side A		every 2nd		10		19

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 025 00 1 007 000 0000  
 81 P



MAY-04-2004 13:39



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108517

## ROLL IDENTIFICATION

Roll Number 102108517  
 Product Name HDT060A000  
 Production Date 1/7/2004

## RESIN INFORMATION

Lot Number 8231360  
 Type K306  
 Supplier Phillips

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,006 pounds  
 1,817 kilograms

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	60	( 1.5 )
Minimum		every roll	54	( 1.4 )	54	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	168	( 293 )
- M D		every 4th	130	( 228 )	156	( 273 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	176	( 309 )
- M D		every 4th	90	( 158 )	149	( 260 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 m m)	every 4th		13		17
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		445
- M D	(51 m m)	every 4th		150		445
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 252 )
- M D		every 4th	42	( 187 )	58	( 257 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	156	( 695 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.4
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		19

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified

P. 19



MAY-04-2004 13:40



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108518

## ROLL IDENTIFICATION

**Roll Number** 102108518  
**Product Name** HDT060A000  
**Production Date** 1/7/2004

## RESIN INFORMATION

**Lot Number** 8231360  
**Type** K306  
**Supplier** Phillips

**Length**  $\approx$  (+/- 1%) 520 feet  
 158 meters  
**Width (Nominal)** 22.5 feet  
 6.9 meters  
**Sheet Area** 11,700 sq. feet  
 1,086 sq. meters  
**Weight** 4,000 pounds  
 1,814 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppl (N/cm) - TD		every 4th	130	( 228 )	168	( 293 )
- M D		every 4th	130	( 228 )	156	( 273 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	176	( 309 )
- M D		every 4th	90	( 158 )	149	( 260 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 mm)	every 4th		13		17
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		445
- M D	(51 mm)	every 4th		150		445
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 252 )
- M D		every 4th	42	( 187 )	58	( 257 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	156	( 695 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.4
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		15

**Order No.** 34003  
**Customer Name** TEP  
**Project Name** Alcoa Vancouver Works-LF Remediation  
**Location** Vancouver, WA  
 \*Modified  
 P. 20



MAY-04-2004 13:40



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108519

## ROLL IDENTIFICATION

Roll Number 102108519  
 Product Name HDT060A000  
 Production Date 1/7/2004

## RESIN INFORMATION

Lot Number 8231360  
 Type K306  
 Supplier Phillips

Length  $\pm$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,007 pounds  
 1,818 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	168	( 293 )
- M D		every 4th	130	( 228 )	156	( 273 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	176	( 309 )
- M D		every 4th	90	( 158 )	149	( 260 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th			13	15
- M D	(33 mm)	every 4th			13	17
Break Elongation, % - TD	gauge length = 2.0"	every 4th			150	445
- M D	(51 mm)	every 4th			150	445
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 252 )
- M D		every 4th	42	( 187 )	58	( 257 )
Puncture Resistance, lb. (N)	ASTM D 4833	every 4th	108	( 478 )	156	( 695 )
Density, g/cc	ASTM D 1505	every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*	every 4th		2.0		2.4
Carbon Black Dispersion Views in Cat1 - Cat2	ASTM D 5596	every 4th		9		10
Asperity Height Average (mils) - Side A	GRI GM 12	every 2nd		10		15

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 P. 21



MAY-04-2004 13:40



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108525

## ROLL IDENTIFICATION

Roll Number 102108525  
 Product Name HDT060A000  
 Production Date 1/8/2004

## RESIN INFORMATION

Lot Number 8231360  
 Type K308  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,015 pounds  
 1,821 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.6 )
Minimum		every roll	54	( 1.4 )	54	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	158	( 276 )
- M D		every 4th	130	( 228 )	159	( 279 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	177	( 309 )
- M D		every 4th	90	( 158 )	208	( 364 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 mm)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		511
- M D	(51 mm)	every 4th		150		556
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	55	( 243 )
- M D		every 4th	42	( 187 )	58	( 257 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	156	( 695 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		16

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified

P. 22



MAY-04-2004 13:40



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108526

## ROLL IDENTIFICATION

Roll Number 102108526  
 Product Name HDT060A000  
 Production Date 1/8/2004

## RESIN INFORMATION

Lot Number 6231360  
 Type K306  
 Supplier Phillips


Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,012 pounds  
 1,820 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	158	( 276 )
- M D		every 4th	130	( 228 )	159	( 279 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	177	( 309 )
- M D		every 4th	90	( 158 )	208	( 364 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 m m)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		511
- M D	(51 m m)	every 4th		150		556
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	55	( 243 )
- M D		every 4th	42	( 187 )	58	( 257 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	156	( 695 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.944
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Slide A		every 2nd		10		14

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA  
 \*Modified  
 P. 23



MAY-04-2004 13:41



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108530

## ROLL IDENTIFICATION

Roll Number 102108530  
 Product Name HDT060A000  
 Production Date 1/8/2004

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,005 pounds  
 1,817 kilograms

## RESIN INFORMATION

Lot Number 8231360  
 Type K306  
 Supplier Phillips

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppl (N/cm) - TD		every 4th	130	( 228 )	159	( 279 )
- M D		every 4th	130	( 228 )	155	( 271 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	153	( 268 )
- M D		every 4th	90	( 158 )	202	( 354 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th	13		15	
- M D	(33 mm)	every 4th	13		18	
Break Elongation, % - TD	gauge length = 2.0"	every 4th	150		421	
- M D	(51 mm)	every 4th	150		481	
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 167 )	54	( 242 )
- M D		every 4th	42	( 187 )	57	( 252 )
Puncture Resistance, lb. (N)	ASTM D 4833	every 4th	108	( 478 )	156	( 694 )
Density, g/cc	ASTM D 1505	every 4th	0.940		0.945	
Carbon Black Content, %	ASTM D 1603*	every 4th	2.0		2.6	
Carbon Black Dispersion	ASTM D 5596	every 4th	9		10	
Views In Cat1 - Cat2						
Asperity Height	GRI GM 12	every 2nd	10		14	
Average (mils) - Side A						

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified

2005-02-14 09:27 AM



MAY-04-2004 13:41





Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108531

## ROLL IDENTIFICATION

Roll Number 102108531  
 Product Name HDT060A000  
 Production Date 1/8/2004

## RESIN INFORMATION

Lot Number 8231360  
 Type K306  
 Supplier Phillips

Length  $\pm$ (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 3,992 pounds  
 1,811 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.6 )
Minimum		every roll	54	( 1.4 )	57	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	159	( 279 )
- M D		every 4th	130	( 228 )	155	( 271 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	153	( 268 )
- M D		every 4th	90	( 158 )	202	( 354 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 mm)	every 4th		13		18
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		421
- M D	(51 mm)	every 4th		150		481
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	54	( 242 )
- M D		every 4th	42	( 187 )	57	( 252 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	156	( 694 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.945
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.6
Carbon Black Dispersion	ASTM D 5596					
Views In Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		18

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified

SZ P



MAY-04-2004 13:41



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108532

## ROLL IDENTIFICATION

Roll Number 102108532  
 Product Name HDT060A000  
 Production Date 1/8/2004

## RESIN INFORMATION

Lot Number 8231360  
 Type K306  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,004 pounds  
 1,816 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.936
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.08

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60 ( 1.5 )		61 ( 1.6 )	
Minimum		every roll	54 ( 1.4 )		56 ( 1.4 )	
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppl (N/cm) - TD		every 4th	130 ( 228 )		168 ( 293 )	
- M D		every 4th	130 ( 228 )		156 ( 273 )	
Break Strength, ppl (N/cm) - TD		every 4th	90 ( 158 )		163 ( 285 )	
- M D		every 4th	90 ( 158 )		189 ( 331 )	
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		15
- M D	(33 mm)	every 4th		13		18
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		356
- M D	(51 mm)	every 4th		150		503
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42 ( 187 )		57 ( 253 )	
- M D		every 4th	42 ( 187 )		57 ( 252 )	
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108 ( 478 )		157 ( 700 )	
Density, g/cc	ASTM D 1505			0.940		0.944
Carbon Black Content, %	ASTM D 1603*			2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views In Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		18

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA  
 \*Modified  
 P. 26



MAY-04-2004 13:41



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108557

## ROLL IDENTIFICATION

Roll Number 102108557  
 Product Name HDT060A000  
 Production Date 1/9/2004

## RESIN INFORMATION

Lot Number 8231364  
 Type K306  
 Supplier Phillips

Length  $\pm$ (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 3,992 pounds  
 1,811 kilograms

## GSE RESIN TEST DATA


Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.938
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	60	( 1.5 )
Minimum		every roll	54	( 1.4 )	56	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	160	( 280 )
- M D		every 4th	130	( 228 )	163	( 286 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	166	( 290 )
- M D		every 4th	90	( 158 )	171	( 299 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 m m)	every 4th		13		17
Break Elongation, % - TD	geuge length = 2.0"	every 4th		150		461
- M D	(51 m m)	every 4th		150		387
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	53	( 237 )
- M D		every 4th	42	( 187 )	57	( 252 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	157	( 698 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.945
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		15

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified

P.27



MAY-04-2004 13:41



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108558

## ROLL IDENTIFICATION

Roll Number 102108558  
 Product Name HDT060A000  
 Production Date 1/9/2004

## RESIN INFORMATION

Lot Number 8231364  
 Type K306  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 3,995 pounds  
 1,812 kilograms

## GSE RESIN TEST DATA


Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.938
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	57	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	160	( 280 )
- M D		every 4th	130	( 228 )	163	( 286 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	166	( 290 )
- M D		every 4th	90	( 158 )	171	( 299 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 mm)	every 4th		13		17
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		461
- M D	(51 mm)	every 4th		150		387
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	53	( 237 )
- M D		every 4th	42	( 187 )	57	( 252 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	157	( 698 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.945
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views In Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		15

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified

P. 28



MAY-04-2004 13:42



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108559

## ROLL IDENTIFICATION

Roll Number 102108559  
 Product Name HDT060A000  
 Production Date 1/9/2004

## RESIN INFORMATION

Lot Number 8231384  
 Type K306  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,000 pounds  
 1,814 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.938
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	57	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	160	( 280 )
- M D		every 4th	130	( 228 )	163	( 286 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	166	( 290 )
- M D		every 4th	90	( 158 )	171	( 299 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th				14
- M D	(33 mm)	every 4th				17
Break Elongation, % - TD	gauge length = 2.0"	every 4th				481
- M D	(51 mm)	every 4th				387
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	53	( 237 )
- M D		every 4th	42	( 187 )	57	( 252 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	157	( 698 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.945
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		16

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA  
 \*Modified  
 P. 22



MAY-04-2004 13:42



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108560

## ROLL IDENTIFICATION

Roll Number 102108560  
 Product Name HDT060A000  
 Production Date 1/9/2004

## RESIN INFORMATION

Lot Number 8231364  
 Type K306  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 3,998 pounds  
 1,813 kilograms


## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.938
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	57	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	161	( 283 )
- M D		every 4th	130	( 228 )	166	( 290 )
Break Strength, ppl (N/cm) - TD		every 4th	90	( 158 )	149	( 261 )
- M D		every 4th	90	( 158 )	173	( 302 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(39 mm)	every 4th		13		15
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		305
- M D	(51 mm)	every 4th		150		451
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	56	( 249 )
- M D		every 4th	42	( 187 )	58	( 258 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	160	( 713 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.945
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views In Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		16

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified  
 P. 30



MAY-04-2004 13:42

# Roll Test Data Report



**Lining Technology, Inc.**

Roll No. 102108564

### ROLL IDENTIFICATION

**Roll Number** 102108564  
**Product Name** HDT060A000  
**Production Date** 1/10/2004

**Length**  $\approx$  (+/- 1%) 520 feet  
 158 meters  
**Width (Nominal)** 22.5 feet  
 6.9 meters  
**Sheet Area** 11,700 sq. feet  
 1,086 sq. meters  
**Weight** 4,005 pounds  
 1,817 kilograms

### RESIN INFORMATION

**Lot Number** 8231364  
**Type** K306  
**Supplier** Phillips

### GSE RESIN TEST DATA

<u>Property</u>	<u>Test Method</u>	<u>Results</u>
Density, g/cc	ASTM D 1505	0.938
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.6 )
Minimum		every roll	54	( 1.4 )	57	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	168	( 294 )
- M D		every 4th	130	( 228 )	164	( 288 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	185	( 325 )
- M D		every 4th	90	( 158 )	206	( 361 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 mm)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		483
- M D	(51 mm)	every 4th		150		506
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 254 )
- M D		every 4th	42	( 187 )	60	( 269 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	150	( 668 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.943
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mills) - Side A		every 2nd		10		19

**Order No.** 34003  
**Customer Name** TEP  
**Project Name** Alcoa Vancouver Works-LF Remediation  
**Location** Vancouver, WA

\*Modified

P.31



MAY-04-2004 13:42



Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108566

## ROLL IDENTIFICATION

Roll Number 102108566  
 Product Name HDT060A000  
 Production Date 1/10/2004

## RESIN INFORMATION

Lot Number 8231364  
 Type K306  
 Supplier Phillips

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,016 pounds  
 1,822 kilograms

## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.938
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	54	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppl (N/cm) - TD		every 4th	130	( 228 )	168	( 294 )
- M D		every 4th	130	( 228 )	164	( 288 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	185	( 325 )
- M D		every 4th	90	( 158 )	206	( 361 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 m m)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		483
- M D	(51 m m)	every 4th		150		506
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 254 )
- M D		every 4th	42	( 187 )	60	( 269 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	150	( 668 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.943
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Slide A		every 2nd		10		20

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA  
 \*Modified  
 P. 32



MAY-04-2004 13:43





Lining Technology, Inc.

# Roll Test Data Report

Roll No. 102108567

## ROLL IDENTIFICATION

Roll Number 102108567  
 Product Name HDT060A000  
 Production Date 1/10/2004

## RESIN INFORMATION

Lot Number 8231364  
 Type K306  
 Supplier Phlllps

Length  $\approx$  (+/- 1%) 520 feet  
 158 meters  
 Width (Nominal) 22.5 feet  
 6.9 meters  
 Sheet Area 11,700 sq. feet  
 1,086 sq. meters  
 Weight 4,000 pounds  
 1,814 kilograms


## GSE RESIN TEST DATA

Property	Test Method	Results
Density, g/cc	ASTM D 1505	0.938
Melt index, g/10 min.	ASTM D 1238 (190/2.16)	0.10

Physical Property	Test Method	Test Frequency	Customer Minimum		Test Results	
			English	Metric	English	Metric
Thickness, mil (mm)	ASTM D 5994					
Average		every roll	60	( 1.5 )	61	( 1.5 )
Minimum		every roll	54	( 1.4 )	55	( 1.4 )
Tensile Properties:	ASTM D638, Type IV / D6693					
Yield Strength, ppi (N/cm) - TD		every 4th	130	( 228 )	168	( 294 )
- M D		every 4th	130	( 228 )	164	( 288 )
Break Strength, ppi (N/cm) - TD		every 4th	90	( 158 )	185	( 325 )
- M D		every 4th	90	( 158 )	206	( 361 )
Yield Elongation, % - TD	gauge length = 1.3"	every 4th		13		14
- M D	(33 mm)	every 4th		13		16
Break Elongation, % - TD	gauge length = 2.0"	every 4th		150		483
- M D	(51 mm)	every 4th		150		506
Tear Resistance, lb. (N)	ASTM D 1004					
- TD		every 4th	42	( 187 )	57	( 254 )
- M D		every 4th	42	( 187 )	60	( 269 )
Puncture Resistance, lb. (N)	ASTM D 4833					
		every 4th	108	( 478 )	150	( 668 )
Density, g/cc	ASTM D 1505					
		every 4th		0.940		0.943
Carbon Black Content, %	ASTM D 1603*					
		every 4th		2.0		2.5
Carbon Black Dispersion	ASTM D 5596					
Views in Cat1 - Cat2		every 4th		9		10
Asperity Height	GRI GM 12					
Average (mils) - Side A		every 2nd		10		20

Order No. 34003  
 Customer Name TEP  
 Project Name Alcoa Vancouver Works-LF Remediation  
 Location Vancouver, WA

\*Modified



MAY-04-2004 13:43

\*\*\*\*\* -COMM. JOURNAL- \*\*\*\*\* DATE MAY-04-2004 \*\*\*\*\* TIME 09:36 \*\*\*\*\*

MODE - MEMORY TRANSMISSION

START-MAY-04 09:33

END-MAY-04 09:36

FILE NO.=207

STN NO.	COMM.	ONE-TOUCH/ ABBR NO.	STATION NAME/TEL NO.	PAGES	DURATION
001	OK	*	2610217138	033/033	00:02:32

\*\*\*\*\* -

\*\*\*\*\* -

\*\*\*\*\* -



**APPENDIX H2  
GEOSYNTHETIC CLAY LINER**





**Submittal**

**Submittal Number 004**

**1.0 Name of Submitter** Envirocon, Inc.  
10400 North Burgard Way  
Portland, Oregon 97203

**1.1 Contact Name** Steve Holmberg

**1.2 Contact Phone** (503) 285-6164

**1.3 Contact Fax** (503) 285-6205

**2.0 Name of Project** Remediation of North and North 2 Landfills

**3.0 Service Order No.**

**4.0 Submittal Description** GCL certifications

**5.0 Drawing Number** NA

**6.0 Specification Section Number** Section VII,D.5.d.(1)

**7.0 Original Submittal** YES

**8.0 Manufacture's Information** CETCO

**9.0 Date of Submittal** 06 MAY 04

**10.0 Person Submitting**

**S. F. Holmberg**

Printed Name

Signature



**COLLOID ENVIRONMENTAL TECHNOLOGIES COMPANY**

P.O. Box 428 • Lovell, Wyoming 82431  
(307) 548-6521 • Fax (307) 548-6413

Date: May 4, 2004  
PO: 200415  
Order #: 184618, 184619

Sam Mangrum  
TEP-Texas Enviromental Plastics  
2500 Farrell Road  
Houston TX 77073  
281-821-7320  
smangrum@tepinco.net

Dear Sam Mangrum

Please find enclosed the MQA/MQC Data Package for GCL shipments  
to TEP-Texas Enviromental Plastics. These shipments left our  
CETCO - Lovell, Wy. plant on May 3, 2004.

If you have any questions regarding the enclosed QA/QC information, please contact  
me at (800)322-1149 ext:423.

Sincerely,

Roger B. Wilkerson  
Quality Assurance



# **GEOSYNTHETIC CLAY LINER**

## **MANUFACTURING QA / QC DATA PACKAGE**

**PROJECT NAME:** ALCOA  
Vancouver WA 98660

**CUSTOMER P.O.:** 200415

**PREPARED FOR:** TEP-Texas Enviromental Plastics  
2500 Farrell Road  
Houston TX 77073  
**Telephone # :** 281-821-7320  
**Email Address:** smangrum@tepinc.net

**PREPARED BY:** Roger B. Wilkerson  
Quality Assurance  
CETCO  
P.O. Box 428  
92 Hwy. 37  
Lovell, Wy. 82431  
**Telephone #:** 800-322-1149 (Ext. 423 )  
**Fax #:** (307)548-6927, (307)548-6413  
**E-Mail:** [rwilke@cetco.com](mailto:rwilke@cetco.com)

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING QA / QC DATA

### FOR ALL GCL MANUFACTURED ON:

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184618, 184619
Ship Date:	3-May

## CONTENTS:

PACKING LIST  
DAILY GCL PRODUCTION CERTIFICATION  
NEEDLE DETECTION CERTIFICATION  
BENTONITE CLAY CERTIFICATION  
WOVEN GEOTEXTILE MANUFACTURER'S CERTIFICATION  
NON-WOVEN GEOTEXTILE MANUFACTURER'S CERTIFICATION  
GCL MANUFACTURING CERTIFICATION AND TEST RESULTS  
GCL MQA TRACKING FORM

P A C K I N G L I S T

CETCO  
 100 WEST SHURE DRIVE  
 ARLINGTON HEIGHTS IL 60004

ORDER NO:.. 000184618  
 ORDER DATE: 3/03/2004  
 SHIP DATE:.. 5/03/2004

SOLD TO: 1733  
 TEXAS ENV. PLASTICS, INC.  
 2500 FARRELL ROAD

SHIP FROM:.. CETCO LOVELL PLANT  
 FRT TERMS:.. PREPAID & ABSORBED  
 SHIP VIA:.. AMERI-CO

HOUSTON TX 77073

SHIP TO: 17  
 ALCOA  
 5701 N.W. LOWER RIVER RD.

VANCOUVER WA 98660

PO: 200415

PRODUCT	SIZE U/M	LOT #	ROLL#	LNGTH	WIDTH	SHIP QTY	WEIGHT
LO-BENTOMAT ST	SFT SF	200405LO	00000516	150.0	15.0	2250.0	2703.0
LO-BENTOMAT ST	SFT SF	200405LO	00000518	150.0	15.0	2250.0	2716.0
LO-BENTOMAT ST	SFT SF	200405LO	00000519	150.0	15.0	2250.0	2702.0
LO-BENTOMAT ST	SFT SF	200405LO	00000520	150.0	15.0	2250.0	2711.0
LO-BENTOMAT ST	SFT SF	200405LO	00000521	150.0	15.0	2250.0	2709.0
LO-BENTOMAT ST	SFT SF	200405LO	00000522	150.0	15.0	2250.0	2705.0
LO-BENTOMAT ST	SFT SF	200405LO	00000548	150.0	15.0	2250.0	2659.0
LO-BENTOMAT ST	SFT SF	200405LO	00000549	150.0	15.0	2250.0	2673.0
LO-BENTOMAT ST	SFT SF	200405LO	00000550	150.0	15.0	2250.0	2676.0
LO-BENTOMAT ST	SFT SF	200405LO	00000574	150.0	15.0	2250.0	2634.0
LO-BENTOMAT ST	SFT SF	200405LO	00000575	150.0	15.0	2250.0	2637.0
LO-BENTOMAT ST	SFT SF	200407LO	00001086	150.0	15.0	2250.0	2657.0
LO-BENTOMAT ST	SFT SF	200407LO	00001194	150.0	15.0	2250.0	2686.0
LO-BENTOMAT ST	SFT SF	200407LO	00001323	150.0	15.0	2250.0	2638.0

ORDER TOTALS.....

===== =====  
 31500.0 37506.0

TOTAL ITEMS..... 14



P A C K I N G L I S T

CETCO  
 00 WEST SHURE DRIVE  
 ARLINGTON HEIGHTS IL 60004

ORDER NO:.. 000184619  
 ORDER DATE: 3/03/2004  
 SHIP DATE:.. 5/03/2004

SOLD TO: 1733  
 TEXAS ENV. PLASTICS, INC.  
 2500 FARRELL ROAD

SHIP FROM:.. CETCO LOVELL PLANT  
 FRT TERMS:.. PREPAID & ABSORBED  
 SHIP VIA:.. AMERI-CO

HOUSTON TX 77073

SHIP TO: 17  
 ALCOA  
 5701 N.W. LOWER RIVER RD.

VANCOUVER WA 98660

PO: 200415

PRODUCT	SIZE U/M	LOT #	ROLL#	LNGTH	WIDTH	SHIP QTY	WEIGHT
LO-BENTOMAT ST	SFT SF	200405LO	00000523	150.0	15.0	2250.0	2708.0
LO-BENTOMAT ST	SFT SF	200405LO	00000524	150.0	15.0	2250.0	2704.0
LO-BENTOMAT ST	SFT SF	200405LO	00000551	150.0	15.0	2250.0	2621.0
LO-BENTOMAT ST	SFT SF	200405LO	00000552	150.0	15.0	2250.0	2715.0
LO-BENTOMAT ST	SFT SF	200405LO	00000553	150.0	15.0	2250.0	2685.0
LO-BENTOMAT ST	SFT SF	200405LO	00000554	150.0	15.0	2250.0	2690.0
LO-BENTOMAT ST	SFT SF	200405LO	00000555	150.0	15.0	2250.0	2691.0
LO-BENTOMAT ST	SFT SF	200405LO	00000576	150.0	15.0	2250.0	2645.0
LO-BENTOMAT ST	SFT SF	200405LO	00000577	150.0	15.0	2250.0	2639.0
LO-BENTOMAT ST	SFT SF	200405LO	00000578	150.0	15.0	2250.0	2628.0
LO-BENTOMAT ST	SFT SF	200405LO	00000579	150.0	15.0	2250.0	2626.0
LO-BENTOMAT ST	SFT SF	200405LO	00000580	150.0	15.0	2250.0	2619.0
LO-BENTOMAT ST	SFT SF	200407LO	00001072	150.0	15.0	2250.0	2670.0
LO-BENTOMAT ST	SFT SF	200407LO	00001082	150.0	15.0	2250.0	2650.0
LO-BENTOMAT ST	SFT SF	200407LO	00001083	150.0	15.0	2250.0	2671.0
LO-BENTOMAT ST	SFT SF	200407LO	00001084	150.0	15.0	2250.0	2670.0
LO-BENTOMAT ST	SFT SF	200407LO	00001085	150.0	15.0	2250.0	2533.0

ORDER TOTALS.....

===== =====  
 38250.0 45165.0

TOTAL ITEMS..... 17


**GEOSYNTHETIC CLAY LINER  
MANUFACTURING CERTIFICATION**

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184618, 184619
Ship Date:	3-May

Colloid Environmental Technologies Company ( CETCO ) hereby affirms and certifies that all of the BENTOMAT ST manufactured in this lot achieves the physical and chemical criteria listed on the attached analysis sheet.


  
Sherrill Shainewagner  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. ( CETCO )

**NEEDLE DETECTION CERTIFICATION**

# CERTIFICATION STATEMENT

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184618, 184619
Ship Date:	3-May

This statement is to certify that all components of the BENTOMAT ST manufactured for the above project have been inspected continually for the presence of broken needles through the use of a magnetic removal system.

  
Shem McArthur Shaine Wagner  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. (CETCO)

**BENTONITE CLAY CERTIFICATIONS**

**TECHNICAL DATA SHEET**

---

**ORIGIN INFORMATION**

**BENTONITE**

Manufacturer:

**AMERICAN COLLOID COMPANY**

**PRODUCTION**

Facility:

**AMERICAN COLLOID COMPANY  
92 HWY. 37  
Lovell, WY 82431**

Contact:

**Moses Briseno  
Quality Assurance Coordinator  
(800)-322-1160**

Brand Name:

**CG 50**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **15-Jan-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **011504B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	9.2
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	27.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**



# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **15-Jan-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **011504C**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	9.2
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	27.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **16-Jan-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **011604A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	8.8
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.6

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **27-Jan-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012704D**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.6

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 28-Jan-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012804A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.1
Moisture	ASTM D 2216	12.0 % ( MAX )	10.2
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **02-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020204A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **04-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020404B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.4
Moisture	ASTM D 2216	12.0 % ( MAX )	8.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

**WOVEN GEOTEXTILE  
MANUFACTURER'S CERTIFICATION**

TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**WOVEN GEOTEXTILE**

Manufacturer: **Synthetic Industries Inc.**

**PRODUCTION**


Facility: **Synthetic Industries  
4019 Industry Drive  
Chattanooga, TN. 37416**

Contact: **Randy Johnson**

Brand Name: **82 Tex.**



A B C D E F G H I J K L M N



	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1190	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMa	TENSCR	ELONGM	ELONGC	TTEAMR	TTEARC	BURST	
1191	2001604167	2026761	1002581	82TEX	8/27/2003	3.6	152	146	21	16	98	155	293	
1192	2001604168	2026761	1002581	82TEX	8/24/2003	3.6	169	136	26	16	97	130	313	
1193	2001604169	2027100	1002581	82TEX	8/26/2003	3.6	149	147	23	17	88	98	323	
1194	2001604170	2027100	1002581	82TEX	8/28/2003	3.6	152	140	23	17	95	133	283	
1195	2001604177	2027100	1002581	82TEX	8/24/2003	3.5	152	142	23	18	80	141	290	
1196	2001608103	2027364	1002581	82TEX	8/24/2003	3.5	164	146	24	18	80	151	288	
1197	2001608104	2027364	1002581	82TEX	8/27/2003	3.8	163	166	22	19	85	186	305	
1198	2001608105	2027364	1002581	82TEX	8/29/2003	3.5	150	137	21	18	66	82	333	
1199	2001608350	2026762	1002581	82TEX	8/24/2003	3.6	148	141	21	15	69	129	287	
1200	2001608351	2026762	1002581	82TEX	8/27/2003	3.5	151	146	21	17	71	86	333	
1201	2001608352	2026762	1002581	82TEX	8/29/2003	3.5	157	140	21	17	79	68	380	
1202	2001610306	2027095	1002581	82TEX	9/2/2003	3.5	149	143	21	16	70	81	310	
1203	2001610307	2027095	1002581	82TEX	8/31/2003	3.6	144	146	23	18	69	84	297	
1204	2001610308	2027095	1002581	82TEX	8/28/2003	3.6	151	136	20	16	73	139	323	
1205	2001620734	2027099	1002581	82TEX	9/4/2003	3.6	150	149	19	16	74	78	303	
1206	2001620735	2027099	1002581	82TEX	9/1/2003	3.6	160	143	25	19	74	78	323	
1207	2001620736	2027099	1002581	82TEX	8/29/2003	3.4	148	140	20	16	65	75	310	
1208	2001621341	2027362	1002581	82TEX	9/3/2003	3.3	145	152	22	18	75	97	322	
1209	2001621342	2027362	1002581	82TEX	9/1/2003	3.7	145	152	24	19	67	90	292	
1210	2001621343	2027362	1002581	82TEX	8/29/2003	3.6	135	149	20	15	66	91	340	
1211	2001621520	2027098	1002581	82TEX	9/1/2003	3.6	155	161	23	19	61	88	303	
1212	2001621521	2027098	1002581	82TEX	8/30/2003	3.8	143	153	24	16	59	88	302	
1213	2001621522	2027098	1002581	82TEX	8/27/2003	3.6	145	149	21	17	109	159	283	
1214	2001635705	2027102	1002581	82TEX	9/1/2003	3.6	167	139	23	19	79	76	298	
1215	2001635706	2027102	1002581	82TEX	8/30/2003	3.8	161	149	24	17	89	82	285	
1216	2001635713	2027102	1002581	82TEX	9/3/2003	3.5	162	141	25	17	80	82	315	
1217	2001635714	2028193	1002581	82TEX	9/3/2003	3.6	151	159	21	16	72	82	270	
1218	2001636721	2028193	1002581	82TEX	9/1/2003	3.6	155	162	25	18	80	89	313	
1219	2001644384	2028192	1002581	82TEX	9/2/2003	3.6	169	151	25	19	86	148	293	
1220	2001644385	2028192	1002581	82TEX	9/4/2003	3.7	152	168	20	17	83	128	280	
1221	2001644393	2028192	1002581	82TEX	8/31/2003	3.7	167	160	25	20	95	108	318	
1222	2001647170	2027101	1002581	82TEX	9/1/2003	3.6	175	167	26	22	88	99	323	
1223	2001647171	2027101	1002581	82TEX	9/3/2003	3.5	169	144	26	18	89	178	325	
1224	2001647172	2027101	1002581	82TEX	9/5/2003	3.5	152	137	23	18	80	83	327	
1225	2001647819	2028194	1002581	82TEX	9/6/2003	3.2	158	137	23	17	70	70	267	
1226	2001647820	2028194	1002581	82TEX	9/4/2003	3.6	145	142	19	16	65	82	315	


A B C D E F G H I J K L M N



# SI® Geosolutions

	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1449	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEARM	TTEARC	BURST	
1450	2001836329	2030465	1002581	82TEX	10/09/03	3.6	170	155	25	18	64	70	357	
1451	2001836330	2030465	1002581	82TEX	10/11/03	3.7	166	189	23	20	76	112	347	
1452	2001858815	2030482	1002581	82TEX	10/09/03	3.3	164	142	26	19	79	89	333	
1453	2001881363	2030474	1002581	82TEX	10/09/03	3.6	152	159	20	16	68	102	330	
1454	2001881364	2030474	1002581	82TEX	10/12/03	3.5	161	149	23	18	72	82	357	
1455	2001881365	2030474	1002581	82TEX	10/14/03	3.5	160	153	24	18	74	83	300	
1456	2001900949	2031846	1002581	82TEX	10/14/03	3.4	150	145	22	18	69	76	340	
1457	2001900950	2031846	1002581	82TEX	10/13/03	3.5	149	152	21	19	63	80	360	
1458	2001900951	2031846	1002581	82TEX	10/10/03	4.5	166	164	23	18	74	95	320	
1459	2001914847	2032601	1002581	82TEX	10/14/03	3.7	137	140	19	17	63	79	333	
1460	2001914849	2032601	1002581	82TEX	10/18/03	3.5	159	151	25	19	71	77	327	
1461	2001914850	2032601	1002581	82TEX	10/21/03	3.6	143	145	17	16	72	64	270	
1462	2001920360	2032600	1002581	82TEX	10/18/03	3.6	163	174	23	20	74	99	358	
1463	2001920361	2032600	1002581	82TEX	10/20/03	3.5	168	158	25	19	74	98	333	
1464	2001920469	2032600	1002581	82TEX	10/15/03	3.5	167	159	22	18	78	89	320	
1465	2001938397	2032602	1002581	82TEX	10/17/03	3.4	148	140	21	18	80	93	307	
1466	2001938398	2032602	1002581	82TEX	10/20/03	3.5	156	154	23	20	65	96	307	
1467	2001938399	2032602	1002581	82TEX	10/22/03	3.6	168	168	25	20	68	104	340	
1468	2001938401	2032602	1002581	82TEX	10/24/03	3.5	160	158	25	19	80	95	328	
1469	2001938407	2032603	1002581	82TEX	10/20/03	3.4	162	151	24	19	73	79	297	
1470	2001938408	2032603	1002581	82TEX	10/22/03	3.4	161	153	23	19	70	85	333	
1471	2001938409	2032603	1002581	82TEX	10/24/03	3.7	165	166	23	18	74	93	303	
1472	2001938410	2032603	1002581	82TEX	10/26/03	3.7	164	168	20	17	78	103	323	
1473	2001950437	2033345	1002581	82TEX	10/24/03	3.3	166	148	25	19	77	92	305	
1474	2001950438	2033345	1002581	82TEX	10/26/03	3.5	162	161	26	20	74	105	355	
1475	2001950439	2033345	1002581	82TEX	10/28/03	3.5	170	161	26	20	75	101	335	
1476														
1477														
1478														
1479														
1480														
1481														
1482														
1483														
1484														
1485														

A B C D E F G H I J K L M N



	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEAMM	TTEARC	BURST
1597	2002246422	2038787	1002581	82TEX	12/9/2003	3.6	154	159	24	21	76	111	318
1598	2002274599	2037953	1002581	82TEX	12/8/2003	3.7	144	157	23	17	81	135	288
1599	2002274600	2037953	1002581	82TEX	12/11/2003	3.7	148	158	24	19	86	93	335
1600	2002275171	2037951	1002581	82TEX	12/8/2003	3.6	156	154	26	20	81	111	295
1601	2002275172	2037951	1002581	82TEX	12/11/2003	3.7	157	162	24	19	88	136	303
1602	2002275173	2037951	1002581	82TEX	12/14/2003	3.4	163	153	26	20	94	106	303
1603	2002276016	2037952	1002581	82TEX	12/12/2003	3.5	154	147	26	19	86	96	338
1604	2002276017	2037952	1002581	82TEX	12/14/2003	3.6	149	158	24	18	79	108	282
1605	2002276025	2037952	1002581	82TEX	12/9/2003	3.2	150	138	24	19	84	85	298
1606	2002317467	2038786	1002581	82TEX	12/14/2003	3.6	151	153	25	20	87	146	283
1607	2002317468	2038786	1002581	82TEX	12/16/2003	3.4	155	148	26	21	82	121	273
1608	2002317469	2038786	1002581	82TEX	12/19/2003	3.6	152	146	25	19	81	149	292
1609	2002364345	2039467	1002581	82TEX	12/19/2003	3.6	152	147	25	18	69	61	297
1610	2002364347	2039467	1002581	82TEX	12/22/2003	3.7	156	150	25	21	82	96	310
1611	2002364348	2039467	1002581	82TEX	12/24/2003	3.6	154	150	24	19	78	128	288
1612	2002378684	2040228	1002581	82TEX	12/23/2003	3.8	154	148	25	20	79	81	310

LOVELL AMERICAN COLLOID

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

ORDER NUMBER: 000184619

Material	Lot #	Roll #	Geotextile Mass/Area ASTM D 5261	Grab Strength ASTM D 4632
LO-WOVEN-ST	2002423519		3.4	174.3
LO-WOVEN-ST	2002276020		3.3	168.2
LO-WOVEN-ST	2002408620		3.3	169.8

**NON-WOVEN GEOTEXTILE  
MANUFACTURER'S CERTIFICATION**

TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**NON-WOVEN GEOTEXTILE**

Manufacturer:

**Colloid Environmental Technologies Co.**

**PRODUCTION**

FACILITY:

**CETCO  
102 Conners Road  
Villa Rica, GA 30180**

CONTACT:

Debbie Bivins 404-459-4995

BRAND NAME:

Standard


# NON-WOVEN GEOTEXTILE

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184618, 184619
Ship Date:	3-May

CETCO hereby affirms and certifies that the Non-Woven geotextile in the BENTOMAT ST product for the above project has been manufactured to meet the following physical properties.

<u>PROPERTY</u>	<u>TEST METHOD</u>	<u>MINIMUM VALUE</u>
Mass / Area	ASTM D-5261	6.0 oz/sqyd (Min.)
Grab Strength	ASTM D-4632	6.0 Lbs MARV (MD )

  
~~Shem McArthur~~ Shaine Wagner  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. ( CETCO )

QCG#TF3 OCT#TF3  
5/04/04 13:29:56

CETCO  
GEOTEXTILE QC DATA

PAGE: 1

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL

WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

O R D E R # 000184619

MATERIAL	LOT#	ROLL#	GEOTEXTILE	GRAB
			6.0oz/sy mv ASTM D 5261	STRENGTH 6.0 lbs maxv ASTM D 4632
LO-N/W-WHITE-ST	200341VR	00003214	6.6	60.4
LO-N/W-WHITE-ST	200341VR	00003228	6.5	60.4
LO-N/W-WHITE-ST	200346VR	00003511	7.2	76.2
LO-N/W-WHITE-ST	200403VR	00000149	6.7	58.1
LO-N/W-WHITE-ST	200403VR	00000175	6.7	131.5
LO-N/W-WHITE-ST	200404VR	00000189	6.6	61.4

TOTAL PAGES 1



QCGHFF3 QCTHFF3  
5/04/04 13:30:38

CETCO  
GEOTEXTILE QC DATA

PAGE: 1

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL

WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

O R D E R # 000184618

MATERIAL	LOT#	ROLL#	GEOTEXTILE	GRAB
			6.0oz/sy mv ASTM D 5261	STRENGTH 6.0 lbs marv ASTM D 4632
LO-N/W-WHITE-ST	200341VR	00003214	6.6	60.4
LO-N/W-WHITE-ST	200341VR	00003228	6.5	60.4
LO-N/W-WHITE-ST	200341VR	00003235	7.0	28.8
LO-N/W-WHITE-ST	200352VR	00003957	6.6	44.5
LO-N/W-WHITE-ST	200403VR	00000149	6.7	58.1
LO-N/W-WHITE-ST	200403VR	00000175	6.7	131.5
LO-N/W-WHITE-ST	200404VR	00000218	6.6	76.7

TOTAL PAGES 1

**GEOSYNTHETIC CLAY LINER  
QUALITY TEST RESULTS**

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184618, 184619
Ship Date:	3-May

CETCO hereby affirms and certifies that the BENTOMAT ST material supplied to this project will meet the physical and chemical criteria listed below.

<u>PROPERTY</u>	<u>TEST METHOD</u>	<u>MINIMUM VALUE</u>
Peel Strength	ASTM D 4632 ( Modified )	15 lbs
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )
Bentonite Mass / Area	ASTM D 5993	* .75 lb/sq.ft. (Min.)
Grab Strength	ASTM D 4632	90 lbs.
Permeability	ASTM D 5887	$5 \times 10^{-9}$ cm/sec. ( Max )
Index Flux	ASTM D 5887	$1.0 \times 10^{-8}$ m(3)/m(2)/sec.

\* Reported at 0 % moisture content.

GAI Lab Accredited Test Methods were followed during conformance testing for:

ASTM D 4632 - Grab Strength and Grab Elongation.

ASTM D 5993 - Bentonite Mass/Area.



*Shaine Wagner*  
Shaine Wagner  
Production Coordinator

COLLOID ENVIRONMENTAL TECHNOLOGIES CO. ( CETCO )

QCG#FT2 OCT#FT2  
5/04/04 13:29:56

CETCO  
GCL QUALITY DATA

CETCO LOWELL PLANT  
P.O. BOX 428  
LOWELL

WY 82431

SHIP TO: ALCOA  
5701 N.W.  
VANCOUVER

ORDER # 000184619

MATERIAL	LOT No.	ROLL No	BENTONITE MASS/AREA .75lbs ASTM D 5993	GRAB STRENGTH 90 lbs MOD ASTM D 4632	PEEL STRENGTH 15 lbs MOD ASTM D 4632
LO-BENTONAT ST	200407LO	00001085	.88	273.40	40.80
LO-BENTONAT ST	200407LO	00001084	.88	273.40	40.80
LO-BENTONAT ST	200407LO	00001083	.88	273.40	40.80
LO-BENTONAT ST	200407LO	00001082	.88	273.40	40.80
LO-BENTONAT ST	200405LO	00001072	.91	282.20	30.40
LO-BENTONAT ST	200405LO	00000590	.91	282.20	30.40
LO-BENTONAT ST	200405LO	00000579	.91	282.20	30.40
LO-BENTONAT ST	200405LO	00000578	.91	282.20	30.40
LO-BENTONAT ST	200405LO	00000577	.91	282.20	30.40
LO-BENTONAT ST	200405LO	00000576	.91	282.20	30.40
LO-BENTONAT ST	200405LO	00000555	.97	282.20	35.00
LO-BENTONAT ST	200405LO	00000554	.97	282.20	35.00
LO-BENTONAT ST	200405LO	00000553	.97	282.20	35.00
LO-BENTONAT ST	200405LO	00000552	.97*	282.20*	35.00*
LO-BENTONAT ST	200405LO	00000551	.92	213.40	37.90
LO-BENTONAT ST	200405LO	00000524	.88	213.40	40.30
LO-BENTONAT ST	200405LO	00000523	.88	213.40	40.30

NOTE:

An asterisk indicates the actual test done on the roll and the roll tested.  
If an asterisk is not present, test results are based on the previous roll tested.  
Bentonite Mass/Area and Moisture content are tested a minimum of every 40,000sf.  
Bentonite Mass/Area is reported at 0% moisture content.  
Grab Strength is tested a minimum of every 200,000sf.  
Peel Strength is tested a minimum of every 40,000sf.  
All tensile testing is in the machine direction

\*\*\* End of Report \*\*\*

OCG#FT2  
5/04/04

CETCO

GCL QUALITY DATA

CETCO LOWELL PLANT  
P.O. BOX 428  
LOVELL WY 82431

SHIP TO: ALCOA  
5701 N.W.  
VANCOUVER

ORDER # 000184618

MATERIAL	LOT No.	ROLL No	BENTONITE MASS/AREA .75 LBS ASTM D 5993	GRAB STRENGTH 90 LBS MOD ASTM D 4632	PEEL STRENGTH 15 LBS MOD ASTM D 4632
LO-BENTONAT ST	200407LO	00001323	.80	308.30	41.80
LO-BENTONAT ST	200407LO	00001194	.93	249.70	28.90
LO-BENTONAT ST	200407LO	00001086	.88	273.40	40.80
LO-BENTONAT ST	200405LO	00000575	.91	282.20	30.40
LO-BENTONAT ST	200405LO	00000574	.91	282.20	30.40
LO-BENTONAT ST	200405LO	00000550	.92	213.40	37.90
LO-BENTONAT ST	200405LO	00000549	.92	213.40	37.90
LO-BENTONAT ST	200405LO	00000548	.92	213.40	37.90
LO-BENTONAT ST	200405LO	00000522	.88	213.40	40.30
LO-BENTONAT ST	200405LO	00000521	.88	213.40	40.30
LO-BENTONAT ST	200405LO	00000520	.88	213.40	40.30
LO-BENTONAT ST	200405LO	00000519	.88	213.40	40.30
LO-BENTONAT ST	200405LO	00000518	.88*	213.40	40.30*
LO-BENTONAT ST	200405LO	00000516	.94	213.40	30.10

NOTE:

An asterisk indicates the actual test done on the roll and the roll tested.  
If an asterisk is not present, test results are based on the previous roll tested.  
Bentonite Mass/Area and Moisture content are tested a minimum of every 40,000sf.  
Bentonite Mass/Area is reported at 0% moisture content.  
Grab Strength is tested a minimum of every 200,000sf.  
Peel Strength is tested a minimum of every 40,000sf.  
All tensile testing is in the machine direction

\*\*\* End of Report \*\*\*

**GEOSYNTHETIC CLAY LINER  
MQA TRACKING FORMS**

OCGH#TF1 OCT#TF1  
5/04/04 13:29:56

CETCO  
GCL MQR/MQC TRACKING FORM

PAGE: 1

CETCO  
P.O. BOX 428  
LOVELL

WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

ORDER NUMBER 000184619

ROLL#	MATERIAL	ROLL LENGTH	SQUARE FEET	ROLL WEIGHT	GEOTEXILE TOP LOT#	GEOTEXILE TOP ROLL#	GEOTEXILE BOTTOM LOT#	GEOTEXILE BOTTOM ROLL#	CLAY LOT#
00000523	LO-BENTOMAT ST	150	2250	2708	200341VR	00003214	2002276020	011504B	
00000524	LO-BENTOMAT ST	150	2250	2704	200341VR	00003214	2002276020	011504B	
00000551	LO-BENTOMAT ST	150	2250	2621	200341VR	00003228	2002193990	011504C	
00000552	LO-BENTOMAT ST	150	2250	2715	200404VR	00000189	2002188845	011504C	
00000553	LO-BENTOMAT ST	150	2250	2685	200404VR	00000189	2002188845	011504C	
00000554	LO-BENTOMAT ST	150	2250	2690	200404VR	00000189	2002188845	011604A	
00000555	LO-BENTOMAT ST	150	2250	2691	200404VR	00000189	2002188845	011604A	
00000576	LO-BENTOMAT ST	150	2250	2645	200403VR	00000149	2002151860	011604A	
00000577	LO-BENTOMAT ST	150	2250	2639	200403VR	00000149	2002151860	011604A	
00000578	LO-BENTOMAT ST	150	2250	2628	200403VR	00000149	2002151860	011604A	
00000579	LO-BENTOMAT ST	150	2250	2626	200403VR	00000149	2002151860	011604A	
00000580	LO-BENTOMAT ST	150	2250	2619	200403VR	00000149	2002151860	011604A	
00001072	LO-BENTOMAT ST	150	2250	2670	200346VR	00003511	2002151865	012704D	
00001082	LO-BENTOMAT ST	150	2250	2650	200403VR	00000175	2002423519	012704D	
00001083	LO-BENTOMAT ST	150	2250	2671	200403VR	00000175	2002423519	012704D	
00001084	LO-BENTOMAT ST	150	2250	2670	200403VR	00000175	2002423519	012704D	
00001085	LO-BENTOMAT ST	150	2250	2533	200403VR	00000175	2002423519	012804A	

TOTAL SQUARE FEET.....  
38,250

TOTAL PAGES 1

OCG#TF1 OCT#TF1  
5/04/04 13:30:37

CETCO  
GCL MQA/MQC TRACKING FORM

PAGE: 1

CETCO  
P.O. BOX 428  
LOVELL

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

WY 82431

ORDER NUMBER 000184618

ROLL#	MATERIAL	ROLL LENGTH	SQUARE FEET	ROLL WEIGHT	GEOTEXTILE TOP LOT#	GEOTEXTILE TOP ROLL#	GEOTEXTILE BOTTOM LOT#	GEOTEXTILE BOTTOM ROLL#	CLAY LOT#
LOT# 200405LO									
00000516	LO-BENTOMAT ST	150	2250	2703	200341VR	00003235	2002276020	011504B	
00000518	LO-BENTOMAT ST	150	2250	2716	200341VR	00003214	2002276020	011504B	
00000519	LO-BENTOMAT ST	150	2250	2702	200341VR	00003214	2002276020	011504B	
00000520	LO-BENTOMAT ST	150	2250	2711	200341VR	00003214	2002276020	011504B	
00000521	LO-BENTOMAT ST	150	2250	2709	200341VR	00003214	2002276020	011504B	
00000522	LO-BENTOMAT ST	150	2250	2705	200341VR	00003214	2002276020	011504B	
00000548	LO-BENTOMAT ST	150	2250	2659	200341VR	00003228	2002193990	011504C	
00000549	LO-BENTOMAT ST	150	2250	2673	200341VR	00003228	2002193990	011504C	
00000550	LO-BENTOMAT ST	150	2250	2676	200341VR	00003228	2002193990	011504C	
00000574	LO-BENTOMAT ST	150	2250	2634	200403VR	00000149	2002151860	011604A	
00000575	LO-BENTOMAT ST	150	2250	2637	200403VR	00000149	2002151860	011604A	
LOT# 200407LO									
00001086	LO-BENTOMAT ST	150	2250	2657	200403VR	00000175	2002423519	012804A	
00001194	LO-BENTOMAT ST	150	2250	2686	200353VR	00003957	2001635707	020204A	
00001323	LO-BENTOMAT ST	150	2250	2638	200404VR	00000218	2002408620	020404B	

TOTAL SQUARE FEET..... 31,500

TOTAL PAGES 1





**Submittal**

**Submittal Number 004A**

**1.0 Name of Submitter** Envirocon, Inc.  
10400 North Burgard Way  
Portland, Oregon 97203

**1.1 Contact Name** Steve Holmberg

**1.2 Contact Phone** (503) 285-6164

**1.3 Contact Fax** (503) 285-6205

**2.0 Name of Project** Remediation of North and North 2 Landfills

**3.0 Service Order No.**

**4.0 Submittal Description** **GCL certifications**

**5.0 Drawing Number** NA

**6.0 Specification Section Number** **Section VII,D.5.d.(1)**

**7.0 Original Submittal** YES

**8.0 Manufacture's Information** **CETCO**

**9.0 Date of Submittal** **11 MAY 04**

**10.0 Person Submitting** **S. F. Holmberg**  
Printed Name

Signature



**COLLOID ENVIRONMENTAL TECHNOLOGIES COMPANY**

P.O. Box 428 • Lovell, Wyoming 82431  
(307) 548-6521 • Fax (307) 548-6413

Date: May 6, 2004  
PO: 200415  
Order #: 184621

Sam Mangrum  
TEP-Texas Enviromental Plastics  
2500 Farrell Road  
Houston TX 77073  
281-821-7320  
smangrum@tepinc.net

Dear Sam Mangrum

Please find enclosed the MQA/MQC Data Package for GCL shipments  
to TEP-Texas Enviromental Plastics. These shipments left our  
CETCO - Lovell, Wy. plant on May 5, 2004.

If you have any questions regarding the enclosed QA/QC information, please contact  
me at (800)322-1149 ext:423.

Sincerely,

Roger B. Wilkerson  
Quality Assurance





**COLLOID ENVIRONMENTAL TECHNOLOGIES COMPANY**

P.O. Box 428 • Lovell, Wyoming 82431  
(307) 548-6521 • Fax (307) 548-6413

Date: May 7, 2004  
PO: 200415  
Order #: 184625

Sam Mangrum  
TEP-Texas Enviromental Plastics  
2500 Farrell Road  
Houston TX 77073  
281-821-7320  
smangrum@tepinc.net

Dear Sam Mangrum

Please find enclosed the MQA/MQC Data Package for GCL shipments  
to TEP-Texas Enviromental Plastics. These shipments left our  
CETCO - Lovell, Wy. plant on May 6, 2004.

If you have any questions regarding the enclosed QA/QC information, please contact  
me at (800)322-1149 ext:423.

Sincerely,

Roger B. Wilkerson  
Quality Assurance



# **GEOSYNTHETIC CLAY LINER**

## **MANUFACTURING QA / QC DATA PACKAGE**

**PROJECT NAME:** ALCOA  
Vancouver WA 98660

**CUSTOMER P.O.:** 200415

**PREPARED FOR:** TEP-Texas Enviromental Plastics  
2500 Farrell Road  
Houston TX 77073  
**Telephone # :** 281-821-7320  
**Email Address:** smangrum@tepinc.net

**PREPARED BY:** Roger B. Wilkerson  
Quality Assurance  
CETCO  
P.O. Box 428  
92 Hwy. 37  
Lovell, Wy. 82431  
**Telephone #:** 800-322-1149 (Ext. 423 )  
**Fax #:** (307)548-6927, (307)548-6413  
**E-Mail:** [rwilke@cetco.com](mailto:rwilke@cetco.com)

# **GEOSYNTHETIC CLAY LINER**

## **MANUFACTURING QA / QC DATA**

### **FOR ALL GCL MANUFACTURED ON:**

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184621
Ship Date:	5-May

### **CONTENTS:**

**PACKING LIST  
DAILY GCL PRODUCTION CERTIFICATION  
NEEDLE DETECTION CERTIFICATION  
BENTONITE CLAY CERTIFICATION  
WOVEN GEOTEXTILE MANUFACTURER'S CERTIFICATION  
NON-WOVEN GEOTEXTILE MANUFACTURER'S CERTIFICATION  
GCL MANUFACTURING CERTIFICATION AND TEST RESULTS  
GCL MQA TRACKING FORM**

P A C K I N G L I S T

CETCO  
 100 WEST SHURE DRIVE  
 ARLINGTON HEIGHTS IL 60004

ORDER NO:.. 000184621  
 ORDER DATE: 3/03/2004  
 SHIP DATE:.. 5/05/2004

SOLD TO: 1733  
 TEXAS ENV. PLASTICS, INC.  
 2500 FARRELL ROAD

SHIP FROM:.. CETCO LOVELL PLANT  
 FRT TERMS:.. PREPAID & ABSORBED  
 SHIP VIA:.. AMERI-CO

HOUSTON TX 77073

SHIP TO: 17  
 ALCOA  
 5701 N.W. LOWER RIVER RD.

VANCOUVER WA 98660

PO: 200415

PRODUCT	SIZE U/M	LOT #	ROLL#	LNTH	WIDTH	SHIP QTY	WEIGHT
LO-BENTOMAT ST	SFT SF	200407LO	00001088	150.0	15.0	2250.0	2624.0
LO-BENTOMAT ST	SFT SF	200407LO	00001091	150.0	15.0	2250.0	2685.0
LO-BENTOMAT ST	SFT SF	200407LO	00001124	150.0	15.0	2250.0	2636.0
LO-BENTOMAT ST	SFT SF	200407LO	00001125	150.0	15.0	2250.0	2622.0
LO-BENTOMAT ST	SFT SF	200407LO	00001159	150.0	15.0	2250.0	2769.0
LO-BENTOMAT ST	SFT SF	200407LO	00001169	150.0	15.0	2250.0	2742.0
LO-BENTOMAT ST	SFT SF	200407LO	00001190	150.0	15.0	2250.0	2703.0
LO-BENTOMAT ST	SFT SF	200407LO	00001218	150.0	15.0	2250.0	2705.0
LO-BENTOMAT ST	SFT SF	200407LO	00001245	150.0	15.0	2250.0	2662.0
LO-BENTOMAT ST	SFT SF	200407LO	00001273	150.0	15.0	2250.0	2730.0
LO-BENTOMAT ST	SFT SF	200407LO	00001274	150.0	15.0	2250.0	2758.0
LO-BENTOMAT ST	SFT SF	200407LO	00001298	150.0	15.0	2250.0	2653.0
LO-BENTOMAT ST	SFT SF	200407LO	00001299	150.0	15.0	2250.0	2650.0
LO-BENTOMAT ST	SFT SF	200407LO	00001320	150.0	15.0	2250.0	2633.0
LO-BENTOMAT ST	SFT SF	200407LO	00001321	150.0	15.0	2250.0	2627.0
LO-BENTOMAT ST	SFT SF	200407LO	00001322	150.0	15.0	2250.0	2623.0
LO-BENTOMAT ST	SFT SF	200407LO	00001345	150.0	15.0	2250.0	2654.0

ORDER TOTALS.....

===== =====  
 38250.0 45476.0

TOTAL ITEMS..... 17

**GEOSYNTHETIC CLAY LINER  
MANUFACTURING CERTIFICATION**

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184621
Ship Date:	5-May

Colloid Environmental Technologies Company ( CETCO ) hereby affirms and certifies that all of the BENTOMAT ST manufactured in this lot achieves the physical and chemical criteria listed on the attached analysis sheet.

  
\_\_\_\_\_  
Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. ( CETCO )



**NEEDLE DETECTION CERTIFICATION**

## CERTIFICATION STATEMENT

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184621
Ship Date:	5-May

This statement is to certify that all components of the BENTOMAT ST manufactured for the above project have been inspected continually for the presence of broken needles through the use of a magnetic removal system.

  
\_\_\_\_\_  
Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. (CETCO)

**BENTONITE CLAY CERTIFICATIONS**

TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**BENTONITE**

Manufacturer:

**AMERICAN COLLOID COMPANY**

**PRODUCTION**

Facility:

**AMERICAN COLLOID COMPANY  
92 HWY. 37  
Lovell, WY 82431**

Contact:

**Moses Briseno  
Quality Assurance Coordinator  
(800)-322-1160**

Brand Name:

**CG 50**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **28-Jan-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012804A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.1
Moisture	ASTM D 2216	12.0 % (MAX)	10.2
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 29-Jan-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 012904A  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.3
Moisture	ASTM D 2216	12.0 % ( MAX )	10.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY

92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 29-Jan-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012904C**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.1
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY

92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 02-Feb-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 020204A  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA



# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY

92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **02-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020204B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 02-Feb-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 020204D  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	27.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY

92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 03-Feb-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 020304A  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY

92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **03-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020304B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **04-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020404A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.4
Moisture	ASTM D 2216	12.0 % ( MAX )	8.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY

92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 04-Feb-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 020404B  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.4
Moisture	ASTM D 2216	12.0 % (MAX)	8.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **04-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020404D**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.4
Moisture	ASTM D 2216	12.0 % (MAX)	8.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

**WOVEN GEOTEXTILE  
MANUFACTURER'S CERTIFICATION**



TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**WOVEN GEOTEXTILE**

Manufacturer:

**Synthetic Industries Inc.**

**PRODUCTION**

Facility:

**Synthetic Industries  
4019 Industry Drive  
Chattanooga, TN. 37416**


Contact:

Randy Johnson

Brand Name:

82 Tex.

	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1190	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEAMM	TTEARC	BURST	
1191	2001604167	2026761	1002581	82TEX	8/27/2003	3.6	152	146	21	16	98	155	293	
1192	2001604168	2026761	1002581	82TEX	8/24/2003	3.6	169	136	26	16	97	130	313	
1193	2001604169	2027100	1002581	82TEX	8/26/2003	3.6	149	147	23	17	88	98	323	
1194	2001604170	2027100	1002581	82TEX	8/28/2003	3.6	152	140	23	17	95	133	283	
1195	2001604177	2027100	1002581	82TEX	8/24/2003	3.5	152	142	23	18	80	141	290	
1196	2001608103	2027364	1002581	82TEX	8/24/2003	3.5	164	146	24	18	80	151	288	
1197	2001608104	2027364	1002581	82TEX	8/27/2003	3.8	163	166	22	19	85	186	305	
1198	2001608105	2027364	1002581	82TEX	8/29/2003	3.5	150	137	21	18	66	82	333	
1199	2001608350	2026762	1002581	82TEX	8/24/2003	3.6	148	141	21	15	69	129	287	
1200	2001608351	2026762	1002581	82TEX	8/27/2003	3.5	151	146	21	17	71	86	333	
1201	2001608352	2026762	1002581	82TEX	8/29/2003	3.5	157	140	21	17	79	68	380	
1202	2001610306	2027095	1002581	82TEX	9/2/2003	3.5	149	143	21	16	70	81	310	
1203	2001610307	2027095	1002581	82TEX	8/31/2003	3.6	144	146	23	18	69	84	297	
1204	2001610308	2027095	1002581	82TEX	8/28/2003	3.6	151	136	20	16	73	139	323	
1205	2001620734	2027099	1002581	82TEX	9/4/2003	3.6	150	149	19	16	74	78	303	
1206	2001620735	2027099	1002581	82TEX	9/1/2003	3.6	160	143	25	19	74	78	323	
1207	2001620736	2027099	1002581	82TEX	8/29/2003	3.4	148	140	20	16	65	75	310	
1208	2001621341	2027362	1002581	82TEX	9/3/2003	3.3	145	152	22	18	75	97	322	
1209	2001621342	2027362	1002581	82TEX	9/1/2003	3.7	145	152	24	19	67	90	292	
1210	2001621343	2027362	1002581	82TEX	8/29/2003	3.6	135	149	20	15	66	91	340	
1211	2001621520	2027098	1002581	82TEX	9/1/2003	3.6	155	161	23	19	61	88	303	
1212	2001621521	2027098	1002581	82TEX	8/30/2003	3.8	143	153	24	16	59	88	302	
1213	2001621522	2027098	1002581	82TEX	8/27/2003	3.6	145	149	21	17	109	159	283	
1214	2001635705	2027102	1002581	82TEX	9/1/2003	3.6	167	139	23	19	79	76	298	
1215	2001635706	2027102	1002581	82TEX	8/30/2003	3.8	161	149	24	17	89	82	285	
1216	2001635713	2027102	1002581	82TEX	9/3/2003	3.5	162	141	25	17	80	82	315	
1217	2001635714	2028193	1002581	82TEX	9/3/2003	3.6	151	159	21	16	72	82	270	
1218	2001636721	2028193	1002581	82TEX	9/1/2003	3.6	155	162	25	18	80	89	313	
1219	2001644384	2028192	1002581	82TEX	9/2/2003	3.6	169	151	25	19	86	148	293	
1220	2001644385	2028192	1002581	82TEX	9/4/2003	3.7	152	168	20	17	83	128	280	
1221	2001644393	2028192	1002581	82TEX	8/31/2003	3.7	167	160	25	20	95	108	318	
1222	2001647170	2027101	1002581	82TEX	9/1/2003	3.6	175	167	26	22	88	99	323	
1223	2001647171	2027101	1002581	82TEX	9/3/2003	3.5	169	144	26	18	89	178	325	
1224	2001647172	2027101	1002581	82TEX	9/5/2003	3.5	152	137	23	18	80	83	327	
1225	2001647819	2028194	1002581	82TEX	9/6/2003	3.2	158	137	23	17	70	70	267	
1226	2001647820	2028194	1002581	82TEX	9/4/2003	3.6	145	142	19	16	65	82	315	




A B C D E F G H I J K L M N



HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEARM	TTEARC	BURST
1264	2028839	1002581	82TEX	9/19/2003	3.5	175	167	25	19	73	103	340
1265	2028836	1002581	82TEX	9/19/2003	3.5	169	157	22	18	61	81	347
1266	2028837	1002581	82TEX	9/19/2003	3.5	156	143	20	17	68	92	330
1267	2028842	1002581	82TEX	9/19/2003	3.6	165	158	26	18	78	88	333
1268	2028842	1002581	82TEX	9/21/2003	3.5	167	149	21	18	69	92	317
1269	2029690	1002581	82TEX	9/19/2003	3.4	173	155	27	20	76	88	268
1270	2029690	1002581	82TEX	9/21/2003	3.4	175	154	26	20	77	94	348
1271	2028831	1002581	82TEX	9/19/2003	3.4	139	141	21	17	58	59	267
1272	2028831	1002581	82TEX	9/22/2003	3.5	151	141	22	17	68	80	303
1273	2028831	1002581	82TEX	9/22/2003	3.5	151	141	22	17	68	80	303
1274	2029691	1002581	82TEX	9/20/2003	3.3	155	139	21	17	83	99	360
1275	2029691	1002581	82TEX	9/23/2003	3.6	156	153	26	19	67	97	323
1276	2029689	1002581	82TEX	9/24/2003	3.4	149	140	22	18	57	70	328
1277	2029689	1002581	82TEX	9/21/2003	3.3	146	136	20	16	72	92	297
1278												
1279												
1280												
1281												
1282												
1283												
1284												
1285												
1286												
1287												
1288												
1289												
1290												
1291												
1292												
1293												
1294												
1295												
1296												
1297												
1298												
1299												
1300												

	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1560	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEAMM	TTEARC	BURST	
1561	2002083025	2033346	1002581	82TEX	11/13/2003	3.6	163	159	24	21	79	101	342	
1562	2002083026	2033346	1002581	82TEX	11/15/2003	3.2	161	148	25	20	96	99	307	
1563	2002134885	2034251	1002581	82TEX	11/21/2003	3.5	148	144	26	21	84	81	293	
1564	2002134887	2034251	1002581	82TEX	11/26/2003	3.6	159	147	25	18	94	131	300	
1565	2002134891	2034251	1002581	82 TEX	12/4/2003	3.6	158	150	22	18	85	72	293	
1566	2002151844	2036317	1002581	82TEX	11/20/2003	3.7	153	149	24	19	81	125	280	
1567	2002151845	2036317	1002581	82TEX	11/22/2003	3.6	166	146	23	19	83	89	330	
1568	2002151846	2036317	1002581	82TEX	11/24/2003	3.3	165	137	25	20	84	95	297	
1569	2002151857	2036318	1002581	82TEX	11/20/2003	3.4	156	143	25	18	74	106	310	
1570	2002151858	2036318	1002581	82TEX	11/25/2003	3.6	150	143	24	16	85	118	320	
1571	2002151865	2036318	1002581	82TEX	11/23/2003	3.6	157	142	24	20	78	87	335	
1572	2002188845	2036316	1002581	82TEX	11/28/2003	3.6	157	158	21	18	63	103	318	
1573	2002188846	2036316	1002581	82TEX	11/25/2003	3.6	164	152	25	19	87	116	300	
1574	2002188847	2036316	1002581	82 TEX	11/30/2003	3.5	163	154	24	19	78	133	300	
1575	2002193991	2037887	1002581	82 TEX	11/30/2003	3.5	165	148	26	19	84	189	297	
1576	2002193992	2037887	1002581	82TEX	12/3/2003	3.7	152	171	22	21	86	143	318	
1577	2002193998	2037887	1002581	82TEX	11/25/2003	3.5	158	152	24	19	85	178	300	
1578	2002246420	2038787	1002581	82 TEX	12/5/2003	3.4	135	138	29	25	91	119	297	
1579	2002246421	2038787	1002581	82TEX	12/7/2003	3.6	149	155	25	20	85	101	340	
1580	2002274598	2037953	1002581	82TEX	12/7/2003	3.5	146	139	25	19	74	75	313	
1581														
1582														
1583														
1584														
1585														
1586														
1587														
1588														
1589														
1590														
1591														
1592														
1593														
1594														
1595														
1596														



	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1597	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEAM	TTEARC	BURST	
1598	2002246422	2038787	1002581	82TEX	12/9/2003	3.6	154	159	24	21	76	111	318	
1599	2002274599	2037953	1002581	82TEX	12/8/2003	3.7	144	157	23	17	81	135	288	
1600	2002274600	2037953	1002581	82TEX	12/11/2003	3.7	148	158	24	19	86	93	335	
1601	2002275171	2037951	1002581	82TEX	12/8/2003	3.6	156	154	26	20	81	111	295	
1602	2002275172	2037951	1002581	82TEX	12/11/2003	3.7	157	162	24	19	88	136	303	
1603	2002275173	2037951	1002581	82TEX	12/14/2003	3.4	163	153	26	20	94	106	303	
1604	2002276016	2037952	1002581	82TEX	12/12/2003	3.5	154	147	26	19	86	96	338	
1605	2002276017	2037952	1002581	82TEX	12/14/2003	3.6	149	158	24	18	79	108	282	
1606	2002276025	2037952	1002581	82TEX	12/9/2003	3.2	150	138	24	19	84	85	298	
1607	2002317467	2038786	1002581	82TEX	12/14/2003	3.6	151	153	25	20	87	146	283	
1608	2002317468	2038786	1002581	82TEX	12/16/2003	3.4	155	148	26	21	82	121	273	
1609	2002317469	2038786	1002581	82TEX	12/19/2003	3.6	152	146	25	19	81	149	292	
1610	2002364345	2039467	1002581	82TEX	12/19/2003	3.6	152	147	25	18	69	61	297	
1611	2002364347	2039467	1002581	82TEX	12/22/2003	3.7	156	150	25	21	82	96	310	
1612	2002364348	2039467	1002581	82TEX	12/24/2003	3.6	154	150	24	19	78	128	288	
1613	2002378684	2040228	1002581	82TEX	12/23/2003	3.8	154	148	25	20	79	81	310	



COLLOID ENVIRONMENTAL TECH. CO.  
GEOTEXTILE QC DATA

PAGE: 1

LOVELL AMERICAN COLLOID

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

ORDER NUMBER: 000184621

Material	Lot #	Roll #	Geotextile Mass/Area ASTM D 5261	Grab Strength ASTM D 4632
LO-WOVEN-ST	2002445716		3.4	168.4
LO-WOVEN-ST	2002423519		3.4	174.3
LO-WOVEN-ST	2002408620		3.4	169.6

TOTAL PAGES 1

**NON-WOVEN GEOTEXTILE  
MANUFACTURER'S CERTIFICATION**

TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**NON-WOVEN GEOTEXTILE**

Manufacturer:

**Colloid Environmental Technologies Co.**

**PRODUCTION**

FACILITY:

**CETCO  
102 Conners Road  
Villa Rica, GA 30180**

CONTACT:

Debbie Bivins 404-459-4995

BRAND NAME:

Standard




# NON-WOVEN GEOTEXTILE

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184621
Ship Date:	5-May

CETCO hereby affirms and certifies that the Non-Woven geotextile in the BENTOMAT ST product for the above project has been manufactured to meet the following physical properties.

<u>PROPERTY</u>	<u>TEST METHOD</u>	<u>MINIMUM VALUE</u>
Mass / Area	ASTM D-5261	6.0 oz/sqyd (Min.)
Grab Strength	ASTM D-4632	6.0 Lbs MARV (MD )

  
\_\_\_\_\_  
Shern McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. (CETCO)

QCG#1F3 QCT#1F3  
5/06/04 7:51:50

CETCO  
GEOTEXTILE QC DATA

PAGE: 1

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL

WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

O R D E R # 000184621

MATERIAL	LOT#	ROLL#	GEOTEXTILE 6.0oz/sy mw ASTM D 5261	GRAB STRENGTH 6.0 lbs mary ASTM D 4632
LO-N/W-WHITE-ST	200347VR	00003566	6.6	82.2
LO-N/W-WHITE-ST	200348VR	00003636	6.6	57.0
LO-N/W-WHITE-ST	200351VR	00003901	6.6	57.1
LO-N/W-WHITE-ST	200402VR	00000048	6.6	84.7
LO-N/W-WHITE-ST	200403VR	00000146	6.6	49.7
LO-N/W-WHITE-ST	200403VR	00000148	6.6	49.7
LO-N/W-WHITE-ST	200403VR	00000171	6.7	131.5
LO-N/W-WHITE-ST	200403VR	00000175	6.7	131.5
LO-N/W-WHITE-ST	200403VR	00000177	6.7	131.5
LO-N/W-WHITE-ST	200403VR	00000179	6.8	71.1
LO-N/W-WHITE-ST	200404VR	00000218	6.6	76.7
LO-N/W-WHITE-ST	200407VR	00000458	6.8	65.9

TOTAL PAGES 1

**GEOSYNTHETIC CLAY LINER  
QUALITY TEST RESULTS**

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184621
Ship Date:	5-May

CETCO hereby affirms and certifies that the BENTOMAT ST material supplied to this project will meet the physical and chemical criteria listed below.


<u>PROPERTY</u>	<u>TEST METHOD</u>	<u>MINIMUM VALUE</u>
Peel Strength	ASTM D 4632 ( Modified )	15 lbs
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )
Bentonite Mass / Area	ASTM D 5993	* .75 lb/sq.ft. (Min.)
Grab Strength	ASTM D 4632	90 lbs.
Permeability	ASTM D 5887	5 x 10 (-9) cm/sec. ( Max )
Index Flux	ASTM D 5887	1.0 x 10 (-8) m(3)/m(2)/sec.


\* Reported at 0 % moisture content.

GAI Lab Accredited Test Methods were followed during conformance testing for:

ASTM D 4632 - Grab Strength and Grab Elongation.

ASTM D 5993 - Bentonite Mass/Area.



  
Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. (CETCO)

QCG#FT2 5/06/04

QCT#FT2 7:51:50

CETCO GCL QUALITY DATA

SHIP TO: ALCOA  
5701 N.W.  
VANCOUVER

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL WY 82431

ORDER # 000184621

MATERIAL	LOT No.	ROLL No	BENTONITE MASS/AREA 75 lbs ASTM D 5993	GRAB STRENGTH 90 lbs MOD ASTM D 4632	PEEL STRENGTH 15 lbs MOD ASTM D 4632
LO-BENTOMAT ST	200407LO	00001345	.86	308.30	28.70
LO-BENTOMAT ST	200407LO	00001322	.80	308.30	41.80
LO-BENTOMAT ST	200407LO	00001321	.80	308.30	41.80
LO-BENTOMAT ST	200407LO	00001320	.80	308.30	41.80
LO-BENTOMAT ST	200407LO	00001299	.85	195.70	38.70
LO-BENTOMAT ST	200407LO	00001298	.85	195.70	38.70
LO-BENTOMAT ST	200407LO	00001274	.91*	195.70	37.90*
LO-BENTOMAT ST	200407LO	00001273	.91	195.70	29.40
LO-BENTOMAT ST	200407LO	00001245	.92	195.70	43.10
LO-BENTOMAT ST	200407LO	00001218	.89	195.70	42.90
LO-BENTOMAT ST	200407LO	00001190	.93	249.70	28.90
LO-BENTOMAT ST	200407LO	00001169	.88	249.70	28.00
LO-BENTOMAT ST	200407LO	00001159	.88	249.70	32.00
LO-BENTOMAT ST	200407LO	00001125	.85	249.70	34.80
LO-BENTOMAT ST	200407LO	00001124	.85	249.70	34.80
LO-BENTOMAT ST	200407LO	00001091	.89	273.40	31.70
LO-BENTOMAT ST	200407LO	00001088	.89	273.40	31.70

NOTE:

An asterisk indicates the actual test done on the roll and the roll tested.  
If an asterisk is not present, test results are based on the previous roll tested.  
Bentonite Mass/Area and Moisture content are tested at a minimum of every 40,000sf.  
Bentonite Mass/Area is reported at 0% moisture content.  
Grab Strength is tested a minimum of every 200,000sf.  
Peel Strength is tested a minimum of every 40,000sf.  
All tensile testing is in the machine direction

\*\*\* End of Report \*\*\*

**GEOSYNTHETIC CLAY LINER  
MQA TRACKING FORMS**

QCG#TF1 QCT#TF1  
5/06/04 7:51:50

CETCO  
GCL MGA/MQC TRACKING FORM

PAGE: 1

CETCO  
P.O. BOX 428  
LOVELL

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

WY 82431

ORDER NUMBER 000184621

ROLL#	MATERIAL	ROLL LENGTH	SQUARE FEET	ROLL WEIGHT	GEOTEXTILE TOP LOT#	GEOTEXTILE TOP ROLL#	GEOTEXTILE BOTTOM LOT#	GEOTEXTILE BOTTOM ROLL#	CLAY LOT#
00001088	LO-BENTOMAT ST	150	2250	2624	200403VR	00000175	2002423519		012804A
00001091	LO-BENTOMAT ST	150	2250	2685	200351VR	00003901	2002423519		012804A
00001124	LO-BENTOMAT ST	150	2250	2636	200348VR	00003636	2002445715		012904A
00001125	LO-BENTOMAT ST	150	2250	2622	200348VR	00003636	2002445715		012904A
00001159	LO-BENTOMAT ST	150	2250	2769	200347VR	00003566	2001730655		012904C
00001169	LO-BENTOMAT ST	150	2250	2742	200403VR	00000146	2001730655		012904C
00001190	LO-BENTOMAT ST	150	2250	2703	200403VR	00000148	2001635707		020204A
00001218	LO-BENTOMAT ST	150	2250	2705	200403VR	00000177	2002445716		020204B
00001245	LO-BENTOMAT ST	150	2250	2662	200403VR	00000171	2002151859		020204D
00001273	LO-BENTOMAT ST	150	2250	2730	200403VR	00000179	2002408623		020304A
00001274	LO-BENTOMAT ST	150	2250	2758	200403VR	00000179	2002408623		020304B
00001298	LO-BENTOMAT ST	150	2250	2653	200402VR	00000048	2002423522		020404A
00001299	LO-BENTOMAT ST	150	2250	2650	200402VR	00000048	2002423522		020404A
00001320	LO-BENTOMAT ST	150	2250	2633	200404VR	00000218	2002408620		020404B
00001321	LO-BENTOMAT ST	150	2250	2627	200404VR	00000218	2002408620		020404B
00001322	LO-BENTOMAT ST	150	2250	2623	200404VR	00000218	2002408620		020404B
00001345	LO-BENTOMAT ST	150	2250	2654	200407VR	00000458	2002276017		020404D

TOTAL SQUARE FEET.....

38,250

TOTAL PAGES 1

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING QA / QC DATA PACKAGE

**PROJECT NAME:** ALCOA  
Vancouver WA 98660

**CUSTOMER P.O.:** 200415

**PREPARED FOR:** TEP-Texas Enviromental Plastics  
2500 Farrell Road  
Houston TX 77073

**Telephone # :** 281-821-7320  
**Email Address:** smangrum@tepinc.net

**PREPARED BY:** Roger B. Wilkerson  
Quality Assurance  
CETCO  
P.O. Box 428  
92 Hwy. 37  
Lovell, Wy. 82431

**Telephone #:** 800-322-1149 (Ext. 423 )  
**Fax #:** (307)548-6927, (307)548-6413  
**E-Mail:** [rwilke@cetco.com](mailto:rwilke@cetco.com)



# GEOSYNTHETIC CLAY LINER

## MANUFACTURING QA / QC DATA

### FOR ALL GCL MANUFACTURED ON:

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184625
Ship Date:	6-May

## CONTENTS:

PACKING LIST  
DAILY GCL PRODUCTION CERTIFICATION  
NEEDLE DETECTION CERTIFICATION  
BENTONITE CLAY CERTIFICATION  
WOVEN GEOTEXTILE MANUFACTURER'S CERTIFICATION  
NON-WOVEN GEOTEXTILE MANUFACTURER'S CERTIFICATION  
GCL MANUFACTURING CERTIFICATION AND TEST RESULTS  
GCL MQA TRACKING FORM

P A C K I N G L I S T

CETCO  
 100 WEST SHURE DRIVE  
 ARLINGTON HEIGHTS IL 60004

ORDER NO:.. 000184625  
 ORDER DATE: 3/03/2004  
 SHIP DATE:.. 5/06/2004

SOLD TO: 1733  
 TEXAS ENV. PLASTICS, INC.  
 2500 FARRELL ROAD

SHIP FROM:.. CETCO LOVELL PLANT  
 FRT TERMS:.. PREPAID & ABSORBED  
 SHIP VIA:.. AMERI-CO

HOUSTON TX 77073

SHIP TO: 17  
 ALCOA  
 5701 N.W. LOWER RIVER RD.

VANCOUVER WA 98660

PO: 200415

PRODUCT	SIZE U/M	LOT #	ROLL#	LNPTH	WIDTH	SHIP QTY	WEIGHT
LO-BENTOMAT ST	SFT SF	200407LO	00001087	150.0	15.0	2250.0	2650.0
LO-BENTOMAT ST	SFT SF	200407LO	00001090	150.0	15.0	2250.0	2665.0
LO-BENTOMAT ST	SFT SF	200407LO	00001122	150.0	15.0	2250.0	2636.0
LO-BENTOMAT ST	SFT SF	200407LO	00001156	150.0	15.0	2250.0	2754.0
LO-BENTOMAT ST	SFT SF	200407LO	00001157	150.0	15.0	2250.0	2772.0
LO-BENTOMAT ST	SFT SF	200407LO	00001158	150.0	15.0	2250.0	2757.0
LO-BENTOMAT ST	SFT SF	200407LO	00001217	150.0	15.0	2250.0	2718.0
LO-BENTOMAT ST	SFT SF	200407LO	00001244	150.0	15.0	2250.0	2659.0
LO-BENTOMAT ST	SFT SF	200407LO	00001343	150.0	15.0	2250.0	2645.0
LO-BENTOMAT ST	SFT SF	200407LO	00001344	150.0	15.0	2250.0	2650.0
LO-BENTOMAT ST	SFT SF	200411LO	00002152	150.0	15.0	2250.0	2761.0
LO-BENTOMAT ST	SFT SF	200411LO	00002161	150.0	15.0	2250.0	2754.0
LO-BENTOMAT ST	SFT SF	200411LO	00002167	150.0	15.0	2250.0	2744.0
LO-BENTOMAT ST	SFT SF	200411LO	00002168	150.0	15.0	2250.0	2749.0
LO-BENTOMAT ST	SFT SF	200411LO	00002169	150.0	15.0	2250.0	2743.0
LO-BENTOMAT ST	SFT SF	200411LO	00002171	150.0	15.0	2250.0	2751.0
LO-BENTOMAT ST	SFT SF	200411LO	00002175	150.0	15.0	2250.0	2721.0

ORDER TOTALS.....

===== =====  
 38250.0 46129.0

TOTAL ITEMS..... 17


**GEOSYNTHETIC CLAY LINER  
MANUFACTURING CERTIFICATION**

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184625
Ship Date:	6-May

Colloid Environmental Technologies Company ( CETCO ) hereby affirms and certifies that all of the BENTOMAT ST manufactured in this lot achieves the physical and chemical criteria listed on the attached analysis sheet.




Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. ( CETCO )

**NEEDLE DETECTION CERTIFICATION**

## CERTIFICATION STATEMENT

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184625
Ship Date:	6-May

This statement is to certify that all components of the BENTOMAT ST manufactured for the above project have been inspected continually for the presence of broken needles through the use of a magnetic removal system.



---

Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. ( CETCO )

**BENTONITE CLAY CERTIFICATIONS**

TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**BENTONITE**

Manufacturer:

**AMERICAN COLLOID COMPANY**

**PRODUCTION**

Facility:

**AMERICAN COLLOID COMPANY**

**92 HWY. 37**

**Lovell, WY 82431**

Contact:

**Moses Briseno**

**Quality Assurance Coordinator**

**(800)-322-1160**

Brand Name:

**CG 50**



# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 28-Jan-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 012804A  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.1
Moisture	ASTM D 2216	12.0 % ( MAX )	10.2
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **29-Jan-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012904A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.3
Moisture	ASTM D 2216	12.0 % ( MAX )	10.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 29-Jan-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 012904C  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.1
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **02-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020204B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **02-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020204D**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	27.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **04-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020404D**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.4
Moisture	ASTM D 2216	12.0 % ( MAX )	8.8
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 26-Feb-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **022604A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.4
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.0

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

**WOVEN GEOTEXTILE  
MANUFACTURER'S CERTIFICATION**



TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**WOVEN GEOTEXTILE**

Manufacturer: **Synthetic Industries Inc.**


**PRODUCTION**

Facility: **Synthetic Industries  
4019 Industry Drive  
Chattanooga, TN. 37416**

Contact: **Randy Johnson**

Brand Name: **82 Tex.**


	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1412	2001684527	2028840	1002581	82TEX	09/15/03	3.47	164.7	162.55	21.55	17.78333	73.65	91.8	343.33	84.7
1413	2001700944	2028832	1002581	82TEX	09/18/03	3.55	154.25	141.8	24.725	16.23333	65.25	71.6	308.33	78.75
1414	2001700945	2028832	1002581	82TEX	09/15/03	3.64	154.55	155.4667	20.9	16.7	65.8	96.15	310	72
1415	2001700947	2028832	1002581	82TEX	09/13/03	3.64	147.925	150.2667	21.65	15.6	74.45	94.85	326.67	82.15
1416	2001730637	2028836	1002581	82TEX	09/17/03	3.43	162.125	173.05	24.075	21.15	67.2	78.55	363.33	97.1
1417	2001730638	2028836	1002581	82TEX	09/19/03	3.5	169.25	156.8667	21.9	18.15	61	80.75	346.67	100.4
1418	2001730646	2028836	1002581	82TEX	09/15/03	3.68	156.125	164.8167	20.725	17.85	61.2	73.3	330	85.85
1419	2001730647	2028837	1002581	82TEX	09/15/03	3.61	148.725	150.1833	20.85	16.08333	65.05	102	320	72.65
1420	2001730649	2028837	1002581	82TEX	09/17/03	3.57	161.825	166.4167	24.975	16.66667	66	94.8	346.67	87.95
1421	2001730650	2028837	1002581	82TEX	09/19/03	3.46	156.075	143.1	19.75	16.71667	68.25	91.6	330	70.7
1422	2001741069	2028842	1002581	82TEX	09/19/03	3.57	165.225	157.8	26.075	17.63333	78.2	87.55	333.33	82.3
1423	2001741070	2028842	1002581	82TEX	09/21/03	3.51	166.55	149.05	21.15	18.28333	69.3	92.25	316.67	82.15
1424	2001741078	2028842	1002581	82TEX	09/17/03	3.32	146.4	139.4333	22.275	19.25	75.65	87.5	296.67	71.95
1425	2001741798	2029690	1002581	82TEX	09/17/03	3.42	173.9	164.7	25.35	19.48333	89.5	98.6	316.67	77.9
1426	2001741799	2029690	1002581	82TEX	09/19/03	3.4	172.625	154.9333	26.675	19.68333	75.5	87.9	268.33	90.7
1427	2001741800	2029690	1002581	82TEX	09/21/03	3.36	175.275	153.95	25.8	19.76667	76.8	93.9	348.33	87.4
1428	2001741804	2029690	1002581	82TEX	10/01/03	3.46	158.575	149.45	21.825	18.03333	69.95	101.6	333.33	95.05
1429	2001786178	2029692	1002581	82TEX	10/04/03	3.44	161.05	147.1	23.425	18.98333	61.85	69.55	320	95.35
1430	2001786182	2029692	1002581	82TEX	09/27/03	3.52	162.85	148.9333	24.75	17.13333	57.75	74.45	356.67	107.7
1431	2001814524	2030481	1002581	82TEX	09/29/03	3.52	156.55	155.85	22.825	16.95	69.65	84.2	303.33	88.6
1432	2001826164	2030475	1002581	82TEX	09/30/03	3.68	163.925	157.36	25.575	20.28	84	116	320	73.55
1433	2001839554	2030483	1002581	82TEX	10/04/03	3.45	166.475	159.6167	22.25	19.38333	74.45	90.75	363.33	95.35
1434	2001858813	2030482	1002581	82TEX	10/04/03	3.44	155.025	145.5	21.25	17.51667	74.3	94.75	330	80.15
1435	2001858814	2030482	1002581	82TEX	10/07/03	3.46	168.8	144.6333	24.6	18.31667	69.35	83.9	338.33	96
1436	2001858815	2030482	1002581	82TEX	10/09/03	3.31	164.375	141.8833	26.05	18.5	79.25	89.25	333.33	90.3
1437	2001881363	2030474	1002581	82TEX	10/09/03	3.61	152.325	159.3667	20.175	16.28333	67.95	101.95	330	98
1438	2001881364	2030474	1002581	82TEX	10/12/03	3.53	160.75	148.8167	23.05	18.15	72.3	81.8	356.67	105.9
1439	2001881365	2030474	1002581	82TEX	10/14/03	3.54	159.7	153.1333	24.4	18.26667	74.1	82.7	300	99.8
1440	2001914849	2032601	1002581	82TEX	10/18/03	3.51	158.95	150.8333	24.675	18.51667	70.9	77.45	326.67	93.75
1441	2001920361	2032600	1002581	82TEX	10/20/03	3.54	167.9	158.0833	25.225	18.61667	74.45	98.15	333.33	86.55
1442	2001938399	2032602	1002581	82TEX	10/22/03	3.57	168	167.75	25.25	19.76667	67.9	103.85	340	92.85
1443														
1444														
1445														
1446														
1447														
1448														




	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1560	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENMA	TENSCR	ELONGM	ELONGC	TTEAMM	TTEARC	BURST	
1561	2002083025	2033346	1002581	82TEX	11/13/2003	3.6	163	159	24	21	79	101	342	
1562	2002083026	2033346	1002581	82TEX	11/15/2003	3.2	161	148	25	20	96	99	307	
1563	2002134885	2034251	1002581	82TEX	11/21/2003	3.5	148	144	26	21	84	81	293	
1564	2002134887	2034251	1002581	82TEX	11/26/2003	3.6	159	147	25	18	94	131	300	
1565	2002134891	2034251	1002581	82 TEX	12/4/2003	3.6	158	150	22	18	85	72	293	
1566	2002151844	2036317	1002581	82TEX	11/20/2003	3.7	153	149	24	19	81	125	280	
1567	2002151845	2036317	1002581	82TEX	11/22/2003	3.6	166	146	23	19	83	89	330	
1568	2002151846	2036317	1002581	82TEX	11/24/2003	3.3	165	137	25	20	84	95	297	
1569	2002151857	2036318	1002581	82TEX	11/20/2003	3.4	156	143	25	18	74	106	310	
1570	2002151858	2036318	1002581	82TEX	11/25/2003	3.6	150	143	24	16	85	118	320	
1571	2002151865	2036318	1002581	82TEX	11/23/2003	3.6	157	142	24	20	78	87	335	
1572	2002188845	2036316	1002581	82TEX	11/28/2003	3.6	157	158	21	18	63	103	318	
1573	2002188846	2036316	1002581	82TEX	11/25/2003	3.6	164	152	25	19	87	116	300	
1574	2002188847	2036316	1002581	82 TEX	11/30/2003	3.5	163	154	24	19	78	133	300	
1575	2002193991	2037887	1002581	82 TEX	11/30/2003	3.5	165	148	26	19	84	189	297	
1576	2002193992	2037887	1002581	82TEX	12/3/2003	3.7	152	171	22	21	86	143	318	
1577	2002193998	2037887	1002581	82TEX	11/25/2003	3.5	158	152	24	19	85	178	300	
1578	2002246420	2038787	1002581	82 TEX	12/5/2003	3.4	135	138	29	25	91	119	297	
1579	2002246421	2038787	1002581	82TEX	12/7/2003	3.6	149	155	25	20	85	101	340	
1580	2002274598	2037953	1002581	82TEX	12/7/2003	3.5	146	139	25	19	74	75	313	
1581														
1582														
1583														
1584														
1585														
1586														
1587														
1588														
1589														
1590														
1591														
1592														
1593														
1594														
1595														
1596														



	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1597	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEARM	TTEARC	TEARC	BURST
1598	2002246422	2038787	1002581	82TEX	12/9/2003	3.6	154	159	24	21	76	111	111	318
1599	2002274599	2037953	1002581	82TEX	12/8/2003	3.7	144	157	23	17	81	135	135	288
1600	2002274600	2037953	1002581	82TEX	12/11/2003	3.7	148	158	24	19	86	93	93	335
1601	2002275171	2037951	1002581	82TEX	12/8/2003	3.6	156	154	26	20	81	111	111	295
1602	2002275172	2037951	1002581	82TEX	12/11/2003	3.7	157	162	24	19	88	136	136	303
1603	2002275173	2037951	1002581	82TEX	12/14/2003	3.4	163	153	26	20	94	106	106	303
1604	2002276016	2037952	1002581	82TEX	12/12/2003	3.5	154	147	26	19	86	96	96	338
1605	2002276017	2037952	1002581	82TEX	12/14/2003	3.6	149	158	24	18	79	108	108	282
1606	2002276025	2037952	1002581	82TEX	12/9/2003	3.2	150	138	24	19	84	85	85	298
1607	2002317467	2038786	1002581	82TEX	12/14/2003	3.6	151	153	25	20	87	146	146	283
1608	2002317468	2038786	1002581	82TEX	12/16/2003	3.4	155	148	26	21	82	121	121	273
1609	2002317469	2038786	1002581	82TEX	12/19/2003	3.6	152	146	25	19	81	149	149	292
1610	2002364345	2039467	1002581	82TEX	12/19/2003	3.6	152	147	25	18	69	61	61	297
1611	2002364347	2039467	1002581	82TEX	12/22/2003	3.7	156	150	25	21	82	96	96	310
1612	2002364348	2039467	1002581	82TEX	12/24/2003	3.6	154	150	24	19	78	128	128	288
1613	2002378684	2040228	1002581	82TEX	12/23/2003	3.8	154	148	25	20	79	81	81	310



	A	B	C
1		<b>SI<sup>®</sup> Geosolutions</b>	
2			
3			
4	<b>Roll Number</b>	<b>WEIGHT</b>	<b>TENSMA</b>
5	2002408616	3.7	149
6	2002408617	3.4	154
7	2002408618	3.5	156
8	2002423525	3.5	141
9	2002441787	3.8	155
10	2002441788	3.7	169
11	2002445769	3.6	157
12	2002493149	3.6	162
13	2002493150	3.6	174
14	2002493151	3.4	151
15	2002498504	3.6	157
16	2002498510	3.5	164
17	2002498511	3.5	168
18	2002537672	3.6	155
19	2002537673	3.5	148
20	2002537674	3.7	154
21	2002539799	3.4	189
22	2002539800	3.7	163
23	2002539801	3.7	156
24	2002611435	3.5	159
25	2002611437	3.6	155
26	2002611438	4.3	155
27	2002636654	3.6	156
28	2002636655	3.6	146
29	2002636657	3.6	144
30	2002636658	3.6	139
31	2002729022	3.5	140
32	2002744745	3.6	142
33	2002744747	3.5	149
34	2002847681	3.6	154
35	2002729024	3.6	157
36	2002744749	3.4	157
37	2002847688	3.5	147
38	2002729023	3.6	160

LOVELL AMERICAN COLLOID

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

ORDER NUMBER: 000184625

Material	Lot #	Roll #	Geotextile Mass/Area ASTM D 5261	Grab Strength ASTM D 4632
LO-WOVEN-ST	2002423519		3.4	174.3
LO-WOVEN-ST	2002445716		3.4	168.4

**NON-WOVEN GEOTEXTILE  
MANUFACTURER'S CERTIFICATION**

TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**NON-WOVEN GEOTEXTILE**

Manufacturer:

**Colloid Environmental Technologies Co.**

PRODUCTION  
FACILITY:

**CETCO**  
**102 Conners Road**  
**Villa Rica, GA 30180**

CONTACT:

Debbie Bivins 404-459-4995

BRAND NAME:

Standard



# NON-WOVEN GEOTEXTILE

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184625
Ship Date:	6-May

CETCO hereby affirms and certifies that the Non-Woven geotextile in the BENTOMAT ST product for the above project has been manufactured to meet the following physical properties.

<u>PROPERTY</u>	<u>TEST METHOD</u>	<u>MINIMUM VALUE</u>
Mass / Area	ASTM D-5261	6.0 oz/sayd (Min.)
Grab Strength	ASTM D-4632	6.0 Lbs MARV (MD )

  
\_\_\_\_\_  
Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. (CETCO)

QCG#TF3 QCN#TF3  
5/07/04 12:21:38

CETCO  
GEOTEXTILE QC DATA

PAGE: 1

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL

WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

O R D E R # 000184625

MATERIAL	LOT#	ROLL#	GEOTEXTILE 6.0oz/sy mv ASTM D 5261	GRAB STRENGTH 6.0 lbs marv ASTM D 4632
LO-N/W-WHITE-ST	200347VR	00003566	6.6	82.2
LO-N/W-WHITE-ST	200351VR	00003901	6.6	57.1
LO-N/W-WHITE-ST	200403VR	00000114	6.5	70.3
LO-N/W-WHITE-ST	200403VR	00000169	6.9	76.9
LO-N/W-WHITE-ST	200403VR	00000175	6.7	131.5
LO-N/W-WHITE-ST	200403VR	00000177	6.7	131.5
LO-N/W-WHITE-ST	200407VR	00000458	6.8	65.9
LO-N/W-WHITE-ST	200409VR	00000661	6.9	58.3
LO-N/W-WHITE-ST	200409VR	00000680	6.7	55.3
LO-N/W-WHITE-ST	200409VR	00000683	6.8	40.8

TOTAL PAGES 1

**GEOSYNTHETIC CLAY LINER  
QUALITY TEST RESULTS**

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184625
Ship Date:	6-May

CETCO hereby affirms and certifies that the BENTOMAT ST material supplied to this project will meet the physical and chemical criteria listed below.


<u>PROPERTY</u>	<u>TEST METHOD</u>	<u>MINIMUM VALUE</u>
Peel Strength	ASTM D 4632 ( Modified )	15 lbs
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )
Bentonite Mass / Area	ASTM D 5993	* .75 lb/sq.ft. (Min.)
Grab Strength	ASTM D 4632	90 lbs.
Permeability	ASTM D 5887	5 x 10 <sup>(-9)</sup> cm/sec. ( Max )
Index Flux	ASTM D 5887	1.0 x 10 <sup>(-8)</sup> m(3)/m(2)/sec.

\* Reported at 0 % moisture content.

GAI Lab Accredited Test Methods were followed during conformance testing for:

ASTM D 4632 - Grab Strength and Grab Elongation.

ASTM D 5993 - Bentonite Mass/Area.



Sherm McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. ( CETCO )

OCG#ET2 5/07/04 OCT#FT2 12:21:35

CETCO GCL QUALITY DATA

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL WY 82431

SHIP TO: ALCOA  
5701 N.W.  
VANCOUVER

O R D E R # 000184625

MATERIAL	LOT No.	ROLL No	BENTONITE MASS/AREA 75lbs ASTM D 5993	GRAB STRENGTH 90 lbs MOD ASTM D 4632	PEEL STRENGTH 15 lbs MOD ASTM D 4632
LO-BENTONAT ST	200411LO	00002175	.91	274.00	45.10
LO-BENTONAT ST	200411LO	00002171	.91	274.00	45.10
LO-BENTONAT ST	200411LO	00002169	.91	274.00	45.10
LO-BENTONAT ST	200411LO	00002168	.91	274.00	45.10
LO-BENTONAT ST	200411LO	00002167	.87	260.70	46.10
LO-BENTONAT ST	200411LO	00002161	.87	260.70	46.10
LO-BENTONAT ST	200407LO	00001344	.86	308.30	28.70
LO-BENTONAT ST	200407LO	00001343	.86	308.30	28.70
LO-BENTONAT ST	200407LO	00001244	.92	195.70	43.10
LO-BENTONAT ST	200407LO	00001217	.89	42.90	42.90
LO-BENTONAT ST	200407LO	00001158	.88	249.70	32.00
LO-BENTONAT ST	200407LO	00001157	.88	249.70	32.00
LO-BENTONAT ST	200407LO	00001156	.88	249.70	32.00
LO-BENTONAT ST	200407LO	00001122	.85	249.70	34.90
LO-BENTONAT ST	200407LO	00001090	.89	273.40	31.70
LO-BENTONAT ST	200407LO	00001087	.89*	273.40	31.70*

NOTE:

An asterisk indicates the actual test done on the roll and the roll tested.  
If an asterisk is not present, test results are based on the previous roll tested.  
Bentonite Mass/Area and Moisture content are tested a minimum of every 40,000sf.  
Bentonite Mass/Area is reported at 0% moisture content.  
Grab Strength is tested a minimum of every 200,000sf.  
Peel Strength is tested a minimum of every 40,000sf.  
All tensile testing is in the machine direction

\*\*\* End of Report \*\*\*

**GEOSYNTHETIC CLAY LINER  
MQA TRACKING FORMS**

OCGHTF1 OCT#TF1  
5/07/04 12:21:34

CETCO  
GCL MQA/MQC TRACKING FORM

PAGE: 1

CETCO  
P.O. BOX 428  
LOVELL  
WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

ORDER NUMBER 000184625

ROLL#	MATERIAL	ROLL LENGTH	SQUARE FEET	ROLL WEIGHT	GEOTEXILE TOP LOT#	GEOTEXILE TOP ROLL#	GEOTEXILE BOTTOM LOT#	GEOTEXILE BOTTOM ROLL#	CLAY LOT#
00001087	LO-BENTOMAT ST	150	2250	2650	200403VR	00000175	2002423519	012804A	012804A
00001090	LO-BENTOMAT ST	150	2250	2665	200351VR	00003901	2002423519	012804A	012804A
00001122	LO-BENTOMAT ST	150	2250	2636	200403VR	00000114	2002445715	012904A	012904A
00001156	LO-BENTOMAT ST	150	2250	2754	200347VR	00003566	2001730655	012904C	012904C
00001157	LO-BENTOMAT ST	150	2250	2772	200347VR	00003566	2001730655	012904C	012904C
00001158	LO-BENTOMAT ST	150	2250	2757	200347VR	00003566	2001730655	012904C	012904C
00001217	LO-BENTOMAT ST	150	2250	2718	200403VR	00000177	2002445716	020204B	020204B
00001244	LO-BENTOMAT ST	150	2250	2659	200403VR	00000169	2002151859	020204D	020204D
00001343	LO-BENTOMAT ST	150	2250	2645	200407VR	00000458	2002276017	020404D	020404D
00001344	LO-BENTOMAT ST	150	2250	2650	200407VR	00000458	2002276017	020404D	020404D
00002152	LO-BENTOMAT ST	150	2250	2761	200409VR	00000661	2002493153	022604A	022604A
00002161	LO-BENTOMAT ST	150	2250	2754	200409VR	00000683	2002537677	022604A	022604A
00002167	LO-BENTOMAT ST	150	2250	2744	200409VR	00000683	2002537677	022604A	022604A
00002168	LO-BENTOMAT ST	150	2250	2749	200409VR	00000683	2002537677	022604A	022604A
00002169	LO-BENTOMAT ST	150	2250	2743	200409VR	00000683	2002537677	022604A	022604A
00002171	LO-BENTOMAT ST	150	2250	2751	200409VR	00000680	2002457747	022604A	022604A
00002175	LO-BENTOMAT ST	150	2250	2721	200409VR	00000680	2002457747	022604A	022604A

TOTAL SQUARE FEET.....

38,250

TOTAL PAGES 1



**COLLOID ENVIRONMENTAL TECHNOLOGIES COMPANY**

P.O. Box 428 • Lovell, Wyoming 82431  
(307) 548-6521 • Fax (307) 548-6413

Date: May 10, 2004  
PO: 200415  
Order #: 184626, 184624, 184623,  
184622, 184620

Sam Mangrum,  
TEP-Texas Enviromental Plastics  
2500 Farrell Road  
Houston TX 77073  
281-821-7320  
smangrum@tepinc.net

Dear Sam Mangrum,

Please find enclosed the MQA/MQC Data Package for GCL shipments  
to TEP-Texas Enviromental Plastics. These shipments left our  
CETCO - Lovell, Wy. plant on May 7, 2004.

If you have any questions regarding the enclosed QA/QC information, please contact  
me at (800)322-1149 ext:423.

Sincerely,

Roger B. Wilkerson  
Quality Assurance





# GEOSYNTHETIC CLAY LINER

## MANUFACTURING QA / QC DATA PACKAGE

**PROJECT NAME:** ALCOA  
Vancouver WA 98660

**CUSTOMER P.O.:** 200415

**PREPARED FOR:** TEP-Texas Enviromental Plastics  
2500 Farrell Road  
Houston TX 77073  
**Telephone # :** 281-821-7320  
**Email Address:** smangrum@tepinco.net

**PREPARED BY:** Roger B. Wilkerson  
Quality Assurance  
CETCO  
P.O. Box 428  
92 Hwy. 37  
Lovell, Wy. 82431  
**Telephone #:** 800-322-1149 (Ext. 423 )  
**Fax #:** (307)548-6927, (307)548-6413  
**E-Mail:** [rwilke@cetco.com](mailto:rwilke@cetco.com)

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING QA / QC DATA

### FOR ALL GCL MANUFACTURED ON:

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184626, 184624, 184623, 184622, 184620
Ship Date:	7-May

## CONTENTS:

PACKING LIST  
DAILY GCL PRODUCTION CERTIFICATION  
NEEDLE DETECTION CERTIFICATION  
BENTONITE CLAY CERTIFICATION  
WOVEN GEOTEXTILE MANUFACTURER'S CERTIFICATION  
NON-WOVEN GEOTEXTILE MANUFACTURER'S CERTIFICATION  
GCL MANUFACTURING CERTIFICATION AND TEST RESULTS  
GCL MQA TRACKING FORM

P A C K I N G   L I S T

CETCO  
 00 WEST SHURE DRIVE  
 ARLINGTON HEIGHTS IL 60004

ORDER NO:.. 000184620  
 ORDER DATE: 3/03/2004  
 SHIP DATE:.. 5/07/2004

SOLD TO: 1733  
 TEXAS ENV. PLASTICS, INC.  
 2500 FARRELL ROAD

SHIP FROM:.. CETCO LOVELL PLANT  
 FRT TERMS:.. PREPAID & ABSORBED  
 SHIP VIA:.. AMERI-CO

HOUSTON TX 77073

SHIP TO: 17  
 ALCOA  
 5701 N.W. LOWER RIVER RD.

VANCOUVER WA 98660

PO: 200415

PRODUCT	SIZE U/M	LOT #	ROLL#	LNTH	WIDTH	SHIP QTY	WEIGHT
LO-BENTOMAT ST	SFT SF	200405LO	00000570	150.0	15.0	2250.0	2652.0
LO-BENTOMAT ST	SFT SF	200407LO	00001128	150.0	15.0	2250.0	2626.0
LO-BENTOMAT ST	SFT SF	200407LO	00001144	150.0	15.0	2250.0	2627.0
LO-BENTOMAT ST	SFT SF	200407LO	00001161	150.0	15.0	2250.0	2766.0
BENTOMAT ST	SFT SF	200407LO	00001192	150.0	15.0	2250.0	2688.0
LO-BENTOMAT ST	SFT SF	200407LO	00001288	150.0	15.0	2250.0	2673.0
LO-BENTOMAT ST	SFT SF	200407LO	00001300	150.0	15.0	2250.0	2654.0
LO-BENTOMAT ST	SFT SF	200407LO	00001318	150.0	15.0	2250.0	2636.0
LO-BENTOMAT ST	SFT SF	200407LO	00001319	150.0	15.0	2250.0	2644.0
LO-BENTOMAT ST	SFT SF	200407LO	00001346	150.0	15.0	2250.0	2655.0
LO-BENTOMAT ST	SFT SF	200411LO	00002129	150.0	15.0	2250.0	2716.0
LO-BENTOMAT ST	SFT SF	200411LO	00002159	150.0	15.0	2250.0	2750.0
LO-BENTOMAT ST	SFT SF	200411LO	00002186	150.0	15.0	2250.0	2713.0
LO-BENTOMAT ST	SFT SF	200411LO	00002187	150.0	15.0	2250.0	2706.0
LO-BENTOMAT ST	SFT SF	200411LO	00002193	150.0	15.0	2250.0	2704.0
LO-BENTOMAT ST	SFT SF	200411LO	00002202	150.0	15.0	2250.0	2694.0
LO-BENTOMAT ST	SFT SF	200411LO	00002208	150.0	15.0	2250.0	2722.0

ORDER TOTALS.....

=====

38250.0      45626.0

TOTAL ITEMS..... 17

P A C K I N G L I S T

CETCO  
 00 WEST SHURE DRIVE  
 ARLINGTON HEIGHTS IL 60004

ORDER NO:.. 000184622  
 ORDER DATE: 3/03/2004  
 SHIP DATE:.. 5/07/2004

SOLD TO: 1733  
 TEXAS ENV. PLASTICS, INC.  
 2500 FARRELL ROAD

SHIP FROM:.. CETCO LOVELL PLANT  
 FRT TERMS:.. PREPAID & ABSORBED  
 SHIP VIA:.. AMERI-CO

HOUSTON TX 77073

SHIP TO: 17  
 ALCOA  
 5701 N.W. LOWER RIVER RD.

VANCOUVER WA 98660

PO: 200415

PRODUCT	SIZE U/M	LOT #	ROLL#	LNTH	WIDTH	SHIP QTY	WEIGHT
LO-BENTOMAT ST	SFT SF	200407LO	00001094	150.0	15.0	2250.0	2712.0
LO-BENTOMAT ST	SFT SF	200407LO	00001152	150.0	15.0	2250.0	2658.0
LO-BENTOMAT ST	SFT SF	200407LO	00001230	150.0	15.0	2250.0	2683.0
LO-BENTOMAT ST	SFT SF	200407LO	00001271	150.0	15.0	2250.0	2733.0
LO-BENTOMAT ST	SFT SF	200407LO	00001272	150.0	15.0	2250.0	2726.0
LO-BENTOMAT ST	SFT SF	200407LO	00001342	150.0	15.0	2250.0	2662.0
LO-BENTOMAT ST	SFT SF	200411LO	00002122	150.0	15.0	2250.0	2718.0
LO-BENTOMAT ST	SFT SF	200411LO	00002127	150.0	15.0	2250.0	2723.0
LO-BENTOMAT ST	SFT SF	200411LO	00002130	150.0	15.0	2250.0	2700.0
LO-BENTOMAT ST	SFT SF	200411LO	00002131	150.0	15.0	2250.0	2706.0
LO-BENTOMAT ST	SFT SF	200411LO	00002143	150.0	15.0	2250.0	2757.0
LO-BENTOMAT ST	SFT SF	200411LO	00002158	150.0	15.0	2250.0	2755.0
LO-BENTOMAT ST	SFT SF	200411LO	00002162	150.0	15.0	2250.0	2756.0
LO-BENTOMAT ST	SFT SF	200411LO	00002177	150.0	15.0	2250.0	2703.0
LO-BENTOMAT ST	SFT SF	200411LO	00002182	150.0	15.0	2250.0	2720.0
LO-BENTOMAT ST	SFT SF	200411LO	00002183	150.0	15.0	2250.0	2743.0
LO-BENTOMAT ST	SFT SF	200411LO	00002188	150.0	15.0	2250.0	2744.0

ORDER TOTALS.....

=====

38250.0 46199.0

TOTAL ITEMS.....

17

P A C K I N G L I S T

CETCO  
 00 WEST SHURE DRIVE  
 ARLINGTON HEIGHTS IL 60004

ORDER NO:.. 000184623  
 ORDER DATE: 3/03/2004  
 SHIP DATE:.. 5/07/2004

SOLD TO: 1733  
 TEXAS ENV. PLASTICS, INC.  
 2500 FARRELL ROAD

SHIP FROM:.. CETCO LOVELL PLANT  
 FRT TERMS:.. PREPAID & ABSORBED  
 SHIP VIA:.. AMERI-CO

HOUSTON TX 77073

SHIP TO: 17  
 ALCOA  
 5701 N.W. LOWER RIVER RD.

VANCOUVER WA 98660

PO: 200415

PRODUCT	SIZE U/M	LOT #	ROLL#	LNTH	WIDTH	SHIP QTY	WEIGHT
LO-BENTOMAT ST	SFT SF	200407LO	00001164	150.0	15.0	2250.0	2740.0
LO-BENTOMAT ST	SFT SF	200407LO	00001185	150.0	15.0	2250.0	2731.0
LO-BENTOMAT ST	SFT SF	200407LO	00001242	150.0	15.0	2250.0	2654.0
LO-BENTOMAT ST	SFT SF	200407LO	00001248	150.0	15.0	2250.0	2680.0
LO-BENTOMAT ST	SFT SF	200407LO	00001275	150.0	15.0	2250.0	2730.0
LO-BENTOMAT ST	SFT SF	200407LO	00001296	150.0	15.0	2250.0	2663.0
LO-BENTOMAT ST	SFT SF	200407LO	00001297	150.0	15.0	2250.0	2655.0
LO-BENTOMAT ST	SFT SF	200411LO	00002121	150.0	15.0	2250.0	2726.0
LO-BENTOMAT ST	SFT SF	200411LO	00002124	150.0	15.0	2250.0	2727.0
LO-BENTOMAT ST	SFT SF	200411LO	00002155	150.0	15.0	2250.0	2747.0
LO-BENTOMAT ST	SFT SF	200411LO	00002156	150.0	15.0	2250.0	2752.0
LO-BENTOMAT ST	SFT SF	200411LO	00002157	150.0	15.0	2250.0	2776.0
LO-BENTOMAT ST	SFT SF	200411LO	00002163	150.0	15.0	2250.0	2750.0
LO-BENTOMAT ST	SFT SF	200411LO	00002164	150.0	15.0	2250.0	2763.0
LO-BENTOMAT ST	SFT SF	200411LO	00002184	150.0	15.0	2250.0	2718.0
LO-BENTOMAT ST	SFT SF	200411LO	00002185	150.0	15.0	2250.0	2725.0
LO-BENTOMAT ST	SFT SF	200411LO	00002189	150.0	15.0	2250.0	2726.0

ORDER TOTALS.....

=====

38250.0 46263.0

TOTAL ITEMS..... 17

P A C K I N G L I S T

CETCO  
 00 WEST SHURE DRIVE  
 ARLINGTON HEIGHTS IL 60004

ORDER NO:.. 000184624  
 ORDER DATE: 3/03/2004  
 SHIP DATE:.. 5/07/2004

SOLD TO: 1733  
 TEXAS ENV. PLASTICS, INC.  
 2500 FARRELL ROAD

SHIP FROM:.. CETCO LOVELL PLANT  
 FRT TERMS:.. PREPAID & ABSORBED  
 SHIP VIA:.. AMERI-CO

HOUSTON TX 77073

SHIP TO: 17  
 ALCOA  
 5701 N.W. LOWER RIVER RD.

VANCOUVER WA 98660

PO: 200415

PRODUCT	SIZE U/M	LOT #	ROLL#	LNPTH	WIDTH	SHIP QTY	WEIGHT
LO-BENTOMAT ST	SFT SF	200407LO	00001080	150.0	15.0	2250.0	2702.0
LO-BENTOMAT ST	SFT SF	200407LO	00001121	150.0	15.0	2250.0	2668.0
LO-BENTOMAT ST	SFT SF	200407LO	00001155	150.0	15.0	2250.0	2669.0
LO-BENTOMAT ST	SFT SF	200407LO	00001187	150.0	15.0	2250.0	2733.0
LO-BENTOMAT ST	SFT SF	200407LO	00001189	150.0	15.0	2250.0	2726.0
LO-BENTOMAT ST	SFT SF	200407LO	00001210	150.0	15.0	2250.0	2736.0
LO-BENTOMAT ST	SFT SF	200407LO	00001216	150.0	15.0	2250.0	2743.0
LO-BENTOMAT ST	SFT SF	200407LO	00001243	150.0	15.0	2250.0	2651.0
LO-BENTOMAT ST	SFT SF	200407LO	00001348	150.0	15.0	2250.0	2632.0
LO-BENTOMAT ST	SFT SF	200411LO	00002119	150.0	15.0	2250.0	2707.0
LO-BENTOMAT ST	SFT SF	200411LO	00002120	150.0	15.0	2250.0	2720.0
LO-BENTOMAT ST	SFT SF	200411LO	00002123	150.0	15.0	2250.0	2723.0
LO-BENTOMAT ST	SFT SF	200411LO	00002126	150.0	15.0	2250.0	2721.0
LO-BENTOMAT ST	SFT SF	200411LO	00002165	150.0	15.0	2250.0	2759.0
LO-BENTOMAT ST	SFT SF	200411LO	00002172	150.0	15.0	2250.0	2743.0
LO-BENTOMAT ST	SFT SF	200411LO	00002173	150.0	15.0	2250.0	2738.0
LO-BENTOMAT ST	SFT SF	200411LO	00002174	150.0	15.0	2250.0	2716.0

ORDER TOTALS.....

=====

38250.0 46087.0

TOTAL ITEMS.....

17

P A C K I N G L I S T

CETCO  
 100 WEST SHURE DRIVE  
 ARLINGTON HEIGHTS IL 60004

ORDER NO:.. 000184626  
 ORDER DATE: 3/03/2004  
 SHIP DATE:.. 5/07/2004

SOLD TO: 1733  
 TEXAS ENV. PLASTICS, INC.  
 2500 FARRELL ROAD

SHIP FROM:.. CETCO LOVELL PLANT  
 FRT TERMS:.. PREPAID & ABSORBED  
 SHIP VIA:.. AMERI-CO

HOUSTON TX 77073

SHIP TO: 17  
 ALCOA  
 5701 N.W. LOWER RIVER RD.

VANCOUVER WA 98660

PO: 200415

PRODUCT	SIZE U/M	LOT #	ROLL#	LNTH	WIDTH	SHIP QTY	WEIGHT
LO-BENTOMAT ST	SFT SF	200407LO	00001095	150.0	15.0	2250.0	2715.0
LO-BENTOMAT ST	SFT SF	200407LO	00001120	150.0	15.0	2250.0	2610.0
LO-BENTOMAT ST	SFT SF	200407LO	00001276	150.0	15.0	2250.0	2727.0
LO-BENTOMAT ST	SFT SF	200411LO	00002115	150.0	15.0	2250.0	2607.0
LO-BENTOMAT ST	SFT SF	200411LO	00002166	150.0	15.0	2250.0	2766.0
LO-BENTOMAT ST	SFT SF	200411LO	00002170	150.0	15.0	2250.0	2750.0
LO-BENTOMAT ST	SFT SF	200411LO	00002176	150.0	15.0	2250.0	2715.0
LO-BENTOMAT ST	SFT SF	200411LO	00002178	150.0	15.0	2250.0	2701.0
LO-BENTOMAT ST	SFT SF	200411LO	00002181	150.0	15.0	2250.0	2707.0
LO-BENTOMAT ST	SFT SF	200411LO	00002190	150.0	15.0	2250.0	2718.0
LO-BENTOMAT ST	SFT SF	200411LO	00002194	150.0	15.0	2250.0	2785.0
LO-BENTOMAT ST	SFT SF	200411LO	00002196	150.0	15.0	2250.0	2686.0
LO-BENTOMAT ST	SFT SF	200411LO	00002197	150.0	15.0	2250.0	2711.0
LO-BENTOMAT ST	SFT SF	200411LO	00002199	150.0	15.0	2250.0	2683.0
LO-BENTOMAT ST	SFT SF	200411LO	00002205	150.0	15.0	2250.0	2706.0
LO-BENTOMAT ST	SFT SF	200411LO	00002206	150.0	15.0	2250.0	2709.0
LO-BENTOMAT ST	SFT SF	200411LO	00002207	150.0	15.0	2250.0	2706.0

ORDER TOTALS.....

=====

38250.0 46002.0

TOTAL ITEMS..... 17

**GEOSYNTHETIC CLAY LINER  
MANUFACTURING CERTIFICATION**



# GEOSYNTHETIC CLAY LINER

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184626, 184624, 184623, 184622, 184620
Ship Date:	7-May

Colloid Environmental Technologies Company ( CETCO ) hereby affirms and certifies that all of the BENTOMAT ST manufactured in this lot achieves the physical and chemical criteria listed on the attached analysis sheet.




Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. ( CETCO )

**NEEDLE DETECTION CERTIFICATION**

## CERTIFICATION STATEMENT

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184626, 184624, 184623, 184622, 184620
Ship Date:	7-May

This statement is to certify that all components of the BENTOMAT ST manufactured for the above project have been inspected continually for the presence of broken needles through the use of a magnetic removal system.



Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. (CETCO)

**BENTONITE CLAY CERTIFICATIONS**

TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**BENTONITE**

Manufacturer:

**AMERICAN COLLOID COMPANY**

**PRODUCTION**

Facility:

**AMERICAN COLLOID COMPANY  
92 HWY. 37  
Lovell, WY 82431**

Contact:

**Moses Briseno  
Quality Assurance Coordinator  
(800)-322-1160**

Brand Name:

**CG 50**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 16-Jan-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 011604A  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	8.8
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.6

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **27-Jan-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012704D**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.2

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 28-Jan-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012804A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.1
Moisture	ASTM D 2216	12.0 % (MAX)	10.2
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**



# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **28-Jan-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012804B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.1
Moisture	ASTM D 2216	12.0 % ( MAX )	10.2
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 29-Jan-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012904A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.3
Moisture	ASTM D 2216	12.0 % ( MAX )	10.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 29-Jan-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012904B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.3
Moisture	ASTM D 2216	12.0 % ( MAX )	10.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 29-Jan-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012904C**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.1
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **29-Jan-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **012904D**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.1
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	15.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **02-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020204A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY

92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **02-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020204B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **02-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020204C**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	27.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**



# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 02-Feb-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020204D**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.0
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	27.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.4

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 03-Feb-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020304A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 03-Feb-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 020304B  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 04-Feb-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 020404A  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.4
Moisture	ASTM D 2216	12.0 % (MAX)	8.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **04-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020404B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.4
Moisture	ASTM D 2216	12.0 % (MAX)	8.0
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **04-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **020404D**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	<b>0</b>
Passing 200 Mesh	ASTM C 136	1 % (Max)	<b>0.4</b>
Moisture	ASTM D 2216	12.0 % (MAX)	<b>8.8</b>
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	<b>26.0</b>
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	<b>14.8</b>

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: **23-Feb-04**

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **022304B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	11.2
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	13.8

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 24-Feb-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **022404B**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % ( Max )	0.0
Moisture	ASTM D 2216	12.0 % ( MAX )	11.2
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	13.6

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**



# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: **CETCO - LOVELL PLANT**  
**P.O. BOX 428**  
**92 HWY 37**  
**LOVELL, WY. 82431**

DATE: 26-Feb-04

ATTN: **Roger B. Wilkerson**

Dear Sirs:

A shipment of **CG 50**  
left our Lovell, WY plant on **022604A**  
in **TANK A**  
as requested on your order no. **VERBAL**

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.4
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.0

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: **DM., BM., JS., SK., JB.**

Approved By: **MOSES BRISENO**  
**ACC**

In any correspondence regarding this shipment, please refer to our  
Order Number **NA**

# BENTONITE CERTIFICATE OF ANALYSIS

AMERICAN COLLOID COMPANY  
92 HWY. 37  
LOVELL, WY 82431

TO: CETCO - LOVELL PLANT  
P.O. BOX 428  
92 HWY 37  
LOVELL, WY. 82431

DATE: 26-Feb-04

ATTN: Roger B. Wilkerson

Dear Sirs:

A shipment of CG 50  
left our Lovell, WY plant on 022604B  
in TANK A  
as requested on your order no. VERBAL

A sample from this shipment was tested, and gave the following results:

TEST	METHOD	REQ. SPECIFICATION	ACTUAL RESULTS
RET. 8 MESH	ASTM C 136	0 PERCENT	0
Passing 200 Mesh	ASTM C 136	1 % (Max)	0.4
Moisture	ASTM D 2216	12.0 % (MAX)	9.6
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.	26.0
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )	14.0

We hereby certify that the results shown above represent this shipment.  
Tests were conducted using American Standard Test Methods and/or customer  
approved laboratory procedures.  
Product made in the U.S.A.

Tests Conducted By: DM., BM., JS., SK., JB.

Approved By: MOSES BRISENO  
ACC

In any correspondence regarding this shipment, please refer to our  
Order Number NA

**WOVEN GEOTEXTILE  
MANUFACTURER'S CERTIFICATION**

**TECHNICAL DATA SHEET**

---

**ORIGIN INFORMATION**

**WOVEN GEOTEXTILE**

Manufacturer: **Synthetic Industries Inc.**

**PRODUCTION**

Facility: **Synthetic Industries  
4019 Industry Drive  
Chattanooga, TN. 37416**

Contact: **Randy Johnson**

Brand Name: **82 Tex.**

	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1190	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEAMM	TTEARC	BURST	
1191	2001604167	2026761	1002581	82TEX	8/27/2003	3.6	152	146	21	16	98	155	293	
1192	2001604168	2026761	1002581	82TEX	8/24/2003	3.6	169	136	26	16	97	130	313	
1193	2001604169	2027100	1002581	82TEX	8/26/2003	3.6	149	147	23	17	88	98	323	
1194	2001604170	2027100	1002581	82TEX	8/28/2003	3.6	152	140	23	17	95	133	283	
1195	2001604177	2027100	1002581	82TEX	8/24/2003	3.5	152	142	23	18	80	141	290	
1196	2001608103	2027364	1002581	82TEX	8/24/2003	3.5	164	146	24	18	80	151	288	
1197	2001608104	2027364	1002581	82TEX	8/27/2003	3.8	163	166	22	19	85	186	305	
1198	2001608105	2027364	1002581	82TEX	8/29/2003	3.5	150	137	21	18	66	82	333	
1199	2001608350	2026762	1002581	82TEX	8/24/2003	3.6	148	141	21	15	69	129	287	
1200	2001608351	2026762	1002581	82TEX	8/27/2003	3.5	151	146	21	17	71	86	333	
1201	2001608352	2026762	1002581	82TEX	8/29/2003	3.5	157	140	21	17	79	68	380	
1202	2001610306	2027095	1002581	82TEX	9/2/2003	3.5	149	143	21	16	70	81	310	
1203	2001610307	2027095	1002581	82TEX	8/31/2003	3.6	144	146	23	18	69	84	297	
1204	2001610308	2027095	1002581	82TEX	8/28/2003	3.6	151	136	20	16	73	139	323	
1205	2001620734	2027099	1002581	82TEX	9/4/2003	3.6	150	149	19	16	74	78	303	
1206	2001620735	2027099	1002581	82TEX	9/1/2003	3.6	160	143	25	19	74	78	323	
1207	2001620736	2027099	1002581	82TEX	8/29/2003	3.4	148	140	20	16	65	75	310	
1208	2001621341	2027362	1002581	82TEX	9/3/2003	3.3	145	152	22	18	75	97	322	
1209	2001621342	2027362	1002581	82TEX	9/1/2003	3.7	145	152	24	19	67	90	292	
1210	2001621343	2027362	1002581	82TEX	8/29/2003	3.6	135	149	20	15	66	91	340	
1211	2001621520	2027098	1002581	82TEX	9/1/2003	3.6	155	161	23	19	61	88	303	
1212	2001621521	2027098	1002581	82TEX	8/30/2003	3.8	143	153	24	16	59	88	302	
1213	2001621522	2027098	1002581	82TEX	8/27/2003	3.6	145	149	21	17	109	159	283	
1214	2001635705	2027102	1002581	82TEX	9/1/2003	3.6	167	139	23	19	79	76	298	
1215	2001635706	2027102	1002581	82TEX	8/30/2003	3.8	161	149	24	17	89	82	285	
1216	2001635713	2027102	1002581	82TEX	9/3/2003	3.5	162	141	25	17	80	82	315	
1217	2001635714	2028193	1002581	82TEX	9/3/2003	3.6	151	159	21	16	72	82	270	
1218	2001636721	2028193	1002581	82TEX	9/1/2003	3.6	155	162	25	18	80	89	313	
1219	2001644384	2028192	1002581	82TEX	9/2/2003	3.6	169	151	25	19	86	148	293	
1220	2001644385	2028192	1002581	82TEX	9/4/2003	3.7	152	168	20	17	83	128	280	
1221	2001644393	2028192	1002581	82TEX	8/31/2003	3.7	167	160	25	20	95	108	318	
1222	2001647170	2027101	1002581	82TEX	9/1/2003	3.6	175	167	26	22	88	99	323	
1223	2001647171	2027101	1002581	82TEX	9/3/2003	3.5	169	144	26	18	89	178	325	
1224	2001647172	2027101	1002581	82TEX	9/5/2003	3.5	152	137	23	18	80	83	327	
1225	2001647819	2028194	1002581	82TEX	9/6/2003	3.2	158	137	23	17	70	70	267	
1226	2001647820	2028194	1002581	82TEX	9/4/2003	3.6	145	142	19	16	65	82	315	



	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1264	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEARM	TTEARC	BURST	
1265	2001730613	2028839	1002581	82TEX	9/19/2003	3.5	175	167	25	19	73	103	340	
1266	2001730638	2028836	1002581	82TEX	9/19/2003	3.5	169	157	22	18	61	81	347	
1267	2001730650	2028837	1002581	82TEX	9/19/2003	3.5	156	143	20	17	68	92	330	
1268	2001741069	2028842	1002581	82TEX	9/19/2003	3.6	165	158	26	18	78	88	333	
1269	2001741070	2028842	1002581	82TEX	9/21/2003	3.5	167	149	21	18	69	92	317	
1270	2001741799	2029690	1002581	82TEX	9/19/2003	3.4	173	155	27	20	76	88	268	
1271	2001741800	2029690	1002581	82TEX	9/21/2003	3.4	175	154	26	20	77	94	348	
1272	2001756542	2028831	1002581	82TEX	9/19/2003	3.4	139	141	21	17	58	59	267	
1273	2001756543	2028831	1002581	82TEX	9/22/2003	3.5	151	141	22	17	68	80	303	
1274	2001756543	2028831	1002581	82TEX	9/22/2003	3.5	151	141	22	17	68	80	303	
1275	2001757153	2029691	1002581	82TEX	9/20/2003	3.3	155	139	21	17	83	99	360	
1276	2001757154	2029691	1002581	82TEX	9/23/2003	3.6	156	153	26	19	67	97	323	
1277	2001758202	2029689	1002581	82TEX	9/24/2003	3.4	149	140	22	18	57	70	328	
1278	2001758203	2029689	1002581	82TEX	9/21/2003	3.3	146	136	20	16	72	92	297	
1279														
1280														
1281														
1282														
1283														
1284														
1285														
1286														
1287														
1288														
1289														
1290														
1291														
1292														
1293														
1294														
1295														
1296														
1297														
1298														
1299														
1300														



	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1560	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEAMM	TTEARC	BURST	
1561	2002083025	2033346	1002581	82TEX	11/13/2003	3.6	163	159	24	21	79	101	342	
1562	2002083026	2033346	1002581	82TEX	11/15/2003	3.2	161	148	25	20	96	99	307	
1563	2002134885	2034251	1002581	82TEX	11/21/2003	3.5	148	144	26	21	84	81	293	
1564	2002134887	2034251	1002581	82TEX	11/26/2003	3.6	159	147	25	18	94	131	300	
1565	2002134891	2034251	1002581	82 TEX	12/4/2003	3.6	158	150	22	18	85	72	293	
1566	2002151844	2036317	1002581	82TEX	11/20/2003	3.7	153	149	24	19	81	125	280	
1567	2002151845	2036317	1002581	82TEX	11/22/2003	3.6	166	146	23	19	83	89	330	
1568	2002151846	2036317	1002581	82TEX	11/24/2003	3.3	165	137	25	20	84	95	297	
1569	2002151857	2036318	1002581	82TEX	11/20/2003	3.4	156	143	25	18	74	106	310	
1570	2002151858	2036318	1002581	82TEX	11/25/2003	3.6	150	143	24	16	85	118	320	
1571	2002151865	2036318	1002581	82TEX	11/23/2003	3.6	157	142	24	20	78	87	335	
1572	2002188845	2036316	1002581	82TEX	11/28/2003	3.6	157	158	21	18	63	103	318	
1573	2002188846	2036316	1002581	82TEX	11/25/2003	3.6	164	152	25	19	87	116	300	
1574	2002188847	2036316	1002581	82 TEX	11/30/2003	3.5	163	154	24	19	78	133	300	
1575	2002193991	2037887	1002581	82 TEX	11/30/2003	3.5	165	148	26	19	84	189	297	
1576	2002193992	2037887	1002581	82TEX	12/3/2003	3.7	152	171	22	21	86	143	318	
1577	2002193998	2037887	1002581	82TEX	11/25/2003	3.5	158	152	24	19	85	178	300	
1578	2002246420	2038787	1002581	82 TEX	12/5/2003	3.4	135	138	29	25	91	119	297	
1579	2002246421	2038787	1002581	82TEX	12/7/2003	3.6	149	155	25	20	85	101	340	
1580	2002274598	2037953	1002581	82TEX	12/7/2003	3.5	146	139	25	19	74	75	313	
1581														
1582														
1583														
1584														
1585														
1586														
1587														
1588														
1589														
1590														
1591														
1592														
1593														
1594														
1595														
1596														



	A	B	C	D	E	F	G	H	I	J	K	L	M	N
1														
2														
3														
4														
5														
1597	HandUnit	ProdOrd	Product	STYLE	DOFFED	WEIGHT	TENSMA	TENSCR	ELONGM	ELONGC	TTEARM	TTEARC	BURST	
1598	2002246422	2038787	1002581	82TEX	12/9/2003	3.6	154	159	24	21	76	111	318	
1599	2002274599	2037953	1002581	82TEX	12/8/2003	3.7	144	157	23	17	81	135	288	
1600	2002274600	2037953	1002581	82TEX	12/11/2003	3.7	148	158	24	19	86	93	335	
1601	2002275171	2037951	1002581	82TEX	12/8/2003	3.6	156	154	26	20	81	111	295	
1602	2002275172	2037951	1002581	82TEX	12/11/2003	3.7	157	162	24	19	88	136	303	
1603	2002275173	2037951	1002581	82TEX	12/14/2003	3.4	163	153	26	20	94	106	303	
1604	2002276016	2037952	1002581	82TEX	12/12/2003	3.5	154	147	26	19	86	96	338	
1605	2002276017	2037952	1002581	82TEX	12/14/2003	3.6	149	158	24	18	79	108	282	
1606	2002276025	2037952	1002581	82TEX	12/9/2003	3.2	150	138	24	19	84	85	298	
1607	2002317467	2038786	1002581	82TEX	12/14/2003	3.6	151	153	25	20	87	146	283	
1608	2002317468	2038786	1002581	82TEX	12/16/2003	3.4	155	148	26	21	82	121	273	
1609	2002317469	2038786	1002581	82TEX	12/19/2003	3.6	152	146	25	19	81	149	292	
1610	2002364345	2039467	1002581	82TEX	12/19/2003	3.6	152	147	25	18	69	61	297	
1611	2002364347	2039467	1002581	82TEX	12/22/2003	3.7	156	150	25	21	82	96	310	
1612	2002364348	2039467	1002581	82TEX	12/24/2003	3.6	154	150	24	19	78	128	288	
1613	2002378684	2040228	1002581	82TEX	12/23/2003	3.8	154	148	25	20	79	81	310	





COLLOID ENVIRONMENTAL TECH. CO.  
 GEOTEXTILE QC DATA

LOVELL AMERICAN COLLOID

SHIP TO: ALCOA  
 5701 N.W. LOWER RIVER RD.  
 VANCOUVER WA

ORDER NUMBER: 000184620

Material	Lot #	Roll #	Geotextile Mass/Area ASTM D 5261	Grab Strength ASTM D 4632
LO-WOVEN-ST	2002408620		3.3	169.8
LO-WOVEN-ST	2002423519		3.4	174.3
LO-WOVEN-ST	2002441786		3.6	172.8
LO-WOVEN-ST	2002445716		3.4	168.4
LO-WOVEN-ST	2002408620		3.4	169.6
LO-WOVEN-ST	2002457747		3.3	172.1
LO-WOVEN-ST	2002493153		3.3	169.5
LO-WOVEN-ST	2002537674		3.6	158.7
LO-WOVEN-ST	2002611436		3.4	168.2
LO-WOVEN-ST	2002406948		3.4	170.6
LO-WOVEN-ST	041104W1		3.5	163.2
LO-WOVEN-ST	041104W2		3.3	169.1

**NON-WOVEN GEOTEXTILE  
MANUFACTURER'S CERTIFICATION**

TECHNICAL DATA SHEET

**ORIGIN INFORMATION**

**NON-WOVEN GEOTEXTILE**

Manufacturer:

**Colloid Environmental Technologies Co.**

**PRODUCTION**

FACILITY:

**CETCO  
102 Conners Road  
Villa Rica, GA 30180**

CONTACT:

Debbie Bivins 404-459-4995

BRAND NAME:

Standard

# NON-WOVEN GEOTEXTILE

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184626, 184624, 184623, 184622, 184620
Ship Date:	7-May

CETCO hereby affirms and certifies that the Non-Woven geotextile in the BENTOMAT ST product for the above project has been manufactured to meet the following physical properties.

**PROPERTY**


Mass / Area  
Grab Strength

**TEST METHOD**

ASTM D-5261  
ASTM D-4632

**MINIMUM VALUE**

6.0 oz/sqyd (Min.)  
6.0 Lbs MARV (MD )

  
\_\_\_\_\_  
Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. (CETCO)

CETCO  
GEOTEXTILE QC DATA

QC#HTF3 OCT#TF3  
5/10/04 11:33:20

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL WY 82431

O R D E R # 000184620

MATERIAL	LOT#	ROLL#	GEOTEXTILE 6.0oz/sy mv ASTM D 5261	GRAB STRENGTH 6.0 lbs mary ASTM D 4632
LO-N/W-WHITE-ST	200334VR	00002638	6.5	52.1
LO-N/W-WHITE-ST	200342VR	00003286	6.6	53.4
LO-N/W-WHITE-ST	200348VR	00003636	6.6	57.0
LO-N/W-WHITE-ST	200351VR	00003873	6.8	60.2
LO-N/W-WHITE-ST	200402VR	00000008	6.7	58.1
LO-N/W-WHITE-ST	200402VR	00000048	6.6	84.7
LO-N/W-WHITE-ST	200403VR	00001136	6.5	59.6
LO-N/W-WHITE-ST	200403VR	00001148	6.6	49.7
LO-N/W-WHITE-ST	200404VR	00000218	6.6	76.7
LO-N/W-WHITE-ST	200407VR	00000458	6.8	65.9
LO-N/W-WHITE-ST	200407VR	0000522	6.8	81.5
LO-N/W-WHITE-ST	200409VR	00000623	6.7	50.3
LO-N/W-WHITE-ST	200409VR	00000661	6.9	58.3
LO-N/W-WHITE-ST	200409VR	00000682	6.8	40.8

TOTAL PAGES 1

CETCO  
GEOTEXTILE QC DATA

QCG#TF3 OCT#TF3  
5/10/04 11:32:45

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL WY 82431

O R D E R # 000184622

MATERIAL	LOT#	ROLL#	GEOTEXTILE	GRAB
			6.0oz/sy mv ASTM D 5261	STRENGTH 6.0 lbs mary ASTM D 4632
LO-N/W-WHITE-ST	200347VR	00003566	6.6	82.2
LO-N/W-WHITE-ST	200351VR	00003901	6.6	57.1
LO-N/W-WHITE-ST	200403VR	00000179	6.8	71.1
LO-N/W-WHITE-ST	200403VR	00000187	6.6	61.4
LO-N/W-WHITE-ST	200407VR	00000458	6.8	65.9
LO-N/W-WHITE-ST	200407VR	00000455	6.7	58.9
LO-N/W-WHITE-ST	200409VR	00000623	6.7	50.3
LO-N/W-WHITE-ST	200409VR	00000631	6.4	70.1
LO-N/W-WHITE-ST	200409VR	00000652	7.1	65.6
LO-N/W-WHITE-ST	200409VR	00000661	6.9	58.3
LO-N/W-WHITE-ST	200409VR	00000680	6.7	55.3
LO-N/W-WHITE-ST	200409VR	00000682	6.8	40.8
LO-N/W-WHITE-ST	200409VR	00000683	6.8	40.8

TOTAL PAGES 1

CETCO  
GEOTEXTILE QC DATA

OCG#TF3 OCT#TF3  
5/10/04 11:31:56

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

O R D E R # 000184623

MATERIAL	LOT#	ROLL#	GEOTEXTILE 6.0oz/sy mv ASTM D 5261	GRAB STRENGTH 6.0 lbs mary ASTM D 4632
LO-N/W-WHITE-ST	200351VR	00003873	6.8	60.2
LO-N/W-WHITE-ST	200402VR	00000048	6.6	84.7
LO-N/W-WHITE-ST	200403VR	00000148	6.6	49.7
LO-N/W-WHITE-ST	200403VR	00000169	6.9	76.9
LO-N/W-WHITE-ST	200403VR	00000171	6.7	131.5
LO-N/W-WHITE-ST	200403VR	00000179	6.8	71.1
LO-N/W-WHITE-ST	200407VR	00000465	6.7	58.9
LO-N/W-WHITE-ST	200409VR	00000623	6.7	50.3
LO-N/W-WHITE-ST	200409VR	00000631	6.4	70.1
LO-N/W-WHITE-ST	200409VR	00000661	6.9	58.3
LO-N/W-WHITE-ST	200409VR	00000683	6.8	40.8

TOTAL PAGES 1

CETCO  
GEOTEXTILE QC DATA

QCG#TF3 OCT#TF3  
5/10/04 11:31:16

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

O R D E R # 000184624

MATERIAL	LOT#	ROLL#	GEOTEXTILE 6.0oz/sy mv ASTM D 5261	GRAB STRENGTH 6.0 lbs mavy ASTM D 4632
LO-N/W-WHITE-ST	200347VR	00003566	6.6	82.2
LO-N/W-WHITE-ST	200403VR	00000114	6.5	70.3
LO-N/W-WHITE-ST	200403VR	00000148	6.6	49.7
LO-N/W-WHITE-ST	200403VR	00000155	6.7	58.1
LO-N/W-WHITE-ST	200403VR	00000169	6.9	76.9
LO-N/W-WHITE-ST	200403VR	00000175	6.7	131.5
LO-N/W-WHITE-ST	200403VR	00000177	6.7	131.5
LO-N/W-WHITE-ST	200404VR	00000217	6.8	66.3
LO-N/W-WHITE-ST	200409VR	00000631	6.4	70.1
LO-N/W-WHITE-ST	200409VR	00000680	6.7	55.3
LO-N/W-WHITE-ST	200409VR	00000682	6.8	40.8
LO-N/W-WHITE-ST	200409VR	00000683	6.8	40.8

TOTAL PAGES 1



CETCO  
GEOTEXTILE QC DATA

QC#TF3 QCT#TF3  
5/10/04 11:30:36

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL

WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

O R D E R # 000184626

MATERIAL	LOT#	ROLL#	GEOTEXTILE 6.0oz/sy mv ASTM D 5261	GRAB STRENGTH 6.0 lbs marv ASTM D 4632
LO-N/W-WHITE-ST	200334VR	00002638	6.5	52.1
LO-N/W-WHITE-ST	200351VR	00003901	6.6	57.1
LO-N/W-WHITE-ST	200403VR	00000137	6.5	59.6
LO-N/W-WHITE-ST	200403VR	00000168	6.9	76.9
LO-N/W-WHITE-ST	200407VR	00000465	6.7	58.9
LO-N/W-WHITE-ST	200407VR	00000522	6.8	81.5
LO-N/W-WHITE-ST	200408VR	00000619	6.6	58.3
LO-N/W-WHITE-ST	200409VR	00000623	6.7	50.3
LO-N/W-WHITE-ST	200409VR	00000680	6.7	55.3
LO-N/W-WHITE-ST	200409VR	00000683	6.8	40.8

TOTAL PAGES 1

**GEOSYNTHETIC CLAY LINER  
QUALITY TEST RESULTS**

# GEOSYNTHETIC CLAY LINER

## MANUFACTURING CERTIFICATION

Project Name:	ALCOA
Prepared For:	TEP-Texas Enviromental Plastics
Customer PO:	200415
Order Number:	184626, 184624, 184623, 184622, 184620
Ship Date:	7-May

CETCO hereby affirms and certifies that the BENTOMAT ST material supplied to this project will meet the physical and chemical criteria listed below.


<u>PROPERTY</u>	<u>TEST METHOD</u>	<u>MINIMUM VALUE</u>
Peel Strength	ASTM D 4632 ( Modified )	15 lbs
Bentonite Free Swell	ASTM D 5890	24 mL / 2g MIN.
Bentonite Fluid Loss	ASTM D 5891	18.0 mL ( MAX )
Bentonite Mass / Area	ASTM D 5993	* .75 lb/sq.ft. (Min.)
Grab Strength	ASTM D 4632	90 lbs.
Permeability	ASTM D 5887	5 x 10 (-9) cm/sec. ( Max )
Index Flux	ASTM D 5887	1.0 x 10 (-8) m(3)/m(2)/sec.


\* Reported at 0 % moisture content.

GAI Lab Accredited Test Methods were followed during conformance testing for:

ASTM D 4632 - Grab Strength and Grab Elongation.

ASTM D 5993 - Bentonite Mass/Area.



  
Shem McArthur  
Production Coordinator  
COLLOID ENVIRONMENTAL TECHNOLOGIES CO. (CETCO)

QCG#FT2 OCT#FT2  
5/10/04 11:33:20

CETCO  
GCL QUALITY DATA

CETCO LOVELL PLANT  
P.O. BOX 428 WY 82431  
LOVELL

SHIP TO: ALCOA  
5701 N.W.  
VANCOUVER

ORDER # 000184620

MATERIAL	LOT No.	ROLL No	BENTONITE MASS/AREA .75 lbs ASTM D 5993	GRAB STRENGTH 90 lbs MOD ASTM D 4632	PEEL STRENGTH 15 lbs MOD ASTM D 4632
LO-BENTONAT ST	200411LO	00002208	.88	274.00	30.90
LO-BENTONAT ST	200411LO	00002202	.88	274.00	30.90
LO-BENTONAT ST	200411LO	00002193	.93	274.00	32.50
LO-BENTONAT ST	200411LO	00002187	.93	274.00	32.50
LO-BENTONAT ST	200411LO	00002186	.93	274.00	32.50
LO-BENTONAT ST	200411LO	00002159	.87	260.70	46.10
LO-BENTONAT ST	200411LO	00002129	.92	260.70	38.60
LO-BENTONAT ST	200407LO	00001346	.86	308.30	28.70
LO-BENTONAT ST	200407LO	00001319	.80	308.30	41.80
LO-BENTONAT ST	200407LO	00001318	.80	308.30	41.80
LO-BENTONAT ST	200407LO	00001300	.85	195.70	37.90
LO-BENTONAT ST	200407LO	00001288	.91	195.70	37.90
LO-BENTONAT ST	200407LO	00001192	.93	249.70	28.90
LO-BENTONAT ST	200407LO	00001161	.88	249.70	32.00
LO-BENTONAT ST	200407LO	00001144	.88	249.70	40.00
LO-BENTONAT ST	200407LO	00001128	.85	249.70	34.80
LO-BENTONAT ST	200405LO	00000570	.91	282.20	30.40

NOTE:

An asterisk indicates the actual test done on the roll and the roll tested.  
If an asterisk is not present, test results are based on the previous roll tested.  
Bentonite Mass/Area and Moisture content are tested a minimum of every 40,000sf.  
Bentonite Mass/Area is reported at 0% moisture content.  
Grab Strength is tested a minimum of every 200,000sf.  
Peel Strength is tested a minimum of every 40,000sf.  
All tensile testing is in the machine direction

\*\*\* End of Report \*\*\*

QCG#FT2 OCT#FT2  
5/10/04 11:32:45

CETCO  
GCL QUALITY DATA

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL WY 82431

SHIP TO: ALCOA  
5701 N.W.  
VANCOUVER

ORDER # 000184622

MATERIAL	LOT NO.	ROLL NO	BENTONITE MASS/AREA 75 lbs ASTM D 5993	GRAB STRENGTH 90 lbs MOD ASTM D 4632	PEEL STRENGTH 15 lbs MOD ASTM D 4632
LO-BENTOMAT ST	200411LO	00002188	.93	274.00	32.50
LO-BENTOMAT ST	200411LO	00002183	.93*	274.00	32.50*
LO-BENTOMAT ST	200411LO	00002182	.91	274.00	45.10
LO-BENTOMAT ST	200411LO	00002177	.91	274.00	45.10
LO-BENTOMAT ST	200411LO	00002162	.87	260.70	46.10
LO-BENTOMAT ST	200411LO	00002158	.87	260.70	46.10
LO-BENTOMAT ST	200411LO	00002143	.86	260.70	42.80
LO-BENTOMAT ST	200411LO	00002131	.92	260.70	38.60
LO-BENTOMAT ST	200411LO	00002130	.92	260.70	38.60
LO-BENTOMAT ST	200411LO	00002127	.92	260.70	38.60
LO-BENTOMAT ST	200411LO	00002122	.92	260.70	38.60
LO-BENTOMAT ST	200407LO	00001342	.86*	308.30	28.70*
LO-BENTOMAT ST	200407LO	00001271	.91	195.70	29.40
LO-BENTOMAT ST	200407LO	00001270	.91	195.70	29.40
LO-BENTOMAT ST	200407LO	00001230	.88	195.70	45.70
LO-BENTOMAT ST	200407LO	00001152	.88	249.70	40.00
LO-BENTOMAT ST	200407LO	00001094	.89	273.40	31.70

NOTE:

An asterisk indicates the actual test done on the roll and the roll tested.  
If an asterisk is not present, test results are based on the previous roll tested.  
Bentonite Mass/Area and Moisture content are tested a minimum of every 40,000sf.  
Grab Strength is tested at 0% moisture content.  
Peel Strength is tested a minimum of every 200,000sf.  
All tensile testing is in the machine direction

\*\*\* End of Report \*\*\*

QCG#FTZ 5/10/04 OCT#FTZ 11:31:56

CETCO GCL QUALITY DATA

SHIP TO: ALCOA  
5701 N.W.  
VANCOUVER

CETCO LOVELL PLANT  
P.O. BOX 428 WY 82431  
LOVELL

ORDER # 000184623

MATERIAL	LOT No.	ROLL No	BENTONITE MASS/AREA 75LBS ASTM D 5993	GRAB STRENGTH 90 LBS MOD ASTM D 4632	PEEL STRENGTH 15 LBS MOD ASTM D 4632
LO-BENTOMAT ST	20041110	00002189	.93	274.00	32.50
LO-BENTOMAT ST	20041110	00002189	.93	274.00	32.50
LO-BENTOMAT ST	20041110	00002184	.87	260.70	46.10
LO-BENTOMAT ST	20041110	00002163	.87	260.70	46.10
LO-BENTOMAT ST	20041110	00002157	.87	260.70	46.10
LO-BENTOMAT ST	20041110	00002156	.87	260.70	46.10
LO-BENTOMAT ST	20041110	00002155	.87	260.70	46.10
LO-BENTOMAT ST	20041110	00002124	.92	260.70	38.60
LO-BENTOMAT ST	20041110	00002121	.92	260.70	38.60
LO-BENTOMAT ST	20040710	00001257	.85	195.70	38.70
LO-BENTOMAT ST	20040710	00001256	.85	195.70	38.70
LO-BENTOMAT ST	20040710	00001275	.91	195.70	37.90
LO-BENTOMAT ST	20040710	00001248	.92	195.70	43.10
LO-BENTOMAT ST	20040710	00001242	.92	195.70	43.10
LO-BENTOMAT ST	20040710	00001185	.85	249.70	36.20
LO-BENTOMAT ST	20040710	00001184	.88	249.70	32.00

NOTE:

An asterisk indicates the actual test done on the roll and the roll tested.  
If an asterisk is not present, test results are based on the previous roll tested.  
Bentonite Mass/Area and Moisture content are tested at a minimum of every 40,000sf.  
Bentonite Mass/Area is reported at 0% moisture content.  
Grab Strength is tested a minimum of every 200,000sf.  
Peel Strength is tested a minimum of every 40,000sf.  
All tensile testing is in the machine direction

\*\*\* End of Report \*\*\*

QCG#FT2  
5/10/04

QCT#FT2  
11.31.16

CETCO

GCL QUALITY DATA

CETCO LOVELL PLANT  
P.O. BOX 428  
LOVELL

WY 82431

SHIP TO: ALCOA  
5701 N.W.  
VANCOUVER

ORDER # 000184624

MATERIAL	LOT No.	ROLL No	BENTONITE MASS/AREA 75lbs ASTM D 5993	GRAB STRENGTH 90 lbs MOD ASTM D 4632	PEEL STRENGTH 15 lbs MOD ASTM D 4632
LO-BENTOMAT ST	200411LO	00002174	.91	274.00	45.10
LO-BENTOMAT ST	200411LO	00002173	.91	274.00	45.10
LO-BENTOMAT ST	200411LO	00002172	.91	274.00	45.10
LO-BENTOMAT ST	200411LO	00002165	.87	260.70	46.10
LO-BENTOMAT ST	200411LO	00002126	.92	260.70	38.60
LO-BENTOMAT ST	200411LO	00002123	.92	260.70	38.60
LO-BENTOMAT ST	200411LO	00002120	.92	260.70	38.60
LO-BENTOMAT ST	200411LO	00002119	.92	260.70	38.60
LO-BENTOMAT ST	200407LO	00001348	.86	308.30	28.70
LO-BENTOMAT ST	200407LO	00001243	.92	195.70	43.10
LO-BENTOMAT ST	200407LO	00001216	.89	195.70	42.90
LO-BENTOMAT ST	200407LO	00001210	.89	195.70	42.90
LO-BENTOMAT ST	200407LO	00001189	.93*	249.70	28.90*
LO-BENTOMAT ST	200407LO	00001187	.85	249.70	36.20
LO-BENTOMAT ST	200407LO	00001155	.88*	249.70	32.00*
LO-BENTOMAT ST	200407LO	00001121	.85*	249.70*	34.80*
LO-BENTOMAT ST	200407LO	00001080	.88	273.40	40.80

NOTE:

An asterisk indicates the actual test done on the roll and the roll tested.  
If an asterisk is not present, test results are based on the previous roll tested.  
Bentonite Mass/Area and Moisture content are tested a minimum of every 40,000sf.  
Bentonite Mass/Area is reported at 0% moisture content.  
Grab Strength is tested a minimum of every 200,000sf.  
Peel Strength is tested a minimum of every 40,000sf.  
All tensile testing is in the machine direction

\*\*\* End of Report \*\*\*

OCG#FT2 OCT#FT2  
5/10/04 11:30:35

CETCO  
GCL QUALITY DATA

CETCO LOVELL PLANT  
P.O. BOX 428 WY 82431  
LOVELL

SHIP TO: ALCOA  
5701 N.W.  
VANCOUVER

ORDER # 000184626

MATERIAL	LOT No.	ROLL No	BENTONITE MASS/AREA 7.5lbs ASTM D 5993	GRAB STRENGTH 90 lbs MOD ASTM D 4632	PEEL STRENGTH 15 lbs MOD ASTM D 4632
LO-BENTONAT ST	20041110	00002207	.88	274.00	30.90
LO-BENTONAT ST	20041110	00002206	.88	274.00	30.90
LO-BENTONAT ST	20041110	00002205	.88	274.00	30.90
LO-BENTONAT ST	20041110	00002199	.93	274.00	32.50
LO-BENTONAT ST	20041110	00002197	.93	274.00	32.50
LO-BENTONAT ST	20041110	00002196	.93	274.00	32.50
LO-BENTONAT ST	20041110	00002194	.93	274.00	32.50
LO-BENTONAT ST	20041110	00002190	.93	274.00	32.50
LO-BENTONAT ST	20041110	00002181	.91	274.00	45.10
LO-BENTONAT ST	20041110	00002178	.91	274.00	45.10
LO-BENTONAT ST	20041110	00002175	.91	274.00	45.10
LO-BENTONAT ST	20041110	00002170	.91*	274.00*	45.10*
LO-BENTONAT ST	20041110	00002166	.92*	260.70*	38.60*
LO-BENTONAT ST	20041110	00002115	.91	195.70	37.90
LO-BENTONAT ST	20040710	00001276	.82	273.40	36.50
LO-BENTONAT ST	20040710	00001120	.82	273.40	36.50
LO-BENTONAT ST	20040710	00001095	.89	273.40	31.70

NOTE:

An asterisk indicates the actual test done on the roll and the roll tested.  
If an asterisk is not present, test results are based on the previous roll tested.  
Bentonite Mass/Area and Moisture content are tested a minimum of every 40,000sf.  
Grab Strength is tested a minimum of every 200,000sf.  
Peel Strength is tested a minimum of every 40,000sf.  
All tensile testing is in the machine direction

\*\*\* End of Report \*\*\*



**GEOSYNTHETIC CLAY LINER  
MQA TRACKING FORMS**

OCG#TFL1 OCG#TFL1  
 5/10/04 11:33:20

CETCO  
 GCL MQA/MQC TRACKING FORM

PAGE: 1

CETCO  
 P.O. BOX 428  
 LOVELL

SHIP TO: ALCOA  
 5701 N.W. LOWER RIVER RD.  
 VANCOUVER WA

WY 82431

ORDER NUMBER 000184620

ROLL#	MATERIAL	ROLL LENGTH	SQUARE FEET	ROLL WEIGHT	GEOTEXTILE TOP LOT#	GEOTEXTILE TOP ROLL#	GEOTEXTILE BOTTOM LOT#	GEOTEXTILE BOTTOM ROLL#	CLAY LOT#
00000570	LO-BENTOMAT ST	150	2250	2652	200342VR	00003286	2002151860		011604A
00000710	LO-BENTOMAT ST	150	2250	2626	200348VR	00003636	2002408622		012904A
00001128	LO-BENTOMAT ST	150	2250	2627	200403VR	00000136	2002408622		012904B
00001144	LO-BENTOMAT ST	150	2250	2766	200351VR	00003873	2001730655		012904C
00001161	LO-BENTOMAT ST	150	2250	2688	200403VR	00000148	2001635707		020204A
00001192	LO-BENTOMAT ST	150	2250	2673	200402VR	00000008	2002423522		020304B
00001288	LO-BENTOMAT ST	150	2250	2654	200402VR	00000048	2002423522		020404A
00001300	LO-BENTOMAT ST	150	2250	2636	200404VR	00000218	2002408620		020404B
00001318	LO-BENTOMAT ST	150	2250	2644	200404VR	00000218	2002408620		020404B
00001319	LO-BENTOMAT ST	150	2250	2655	200407VR	00000458	2002276017		020404D
00001346	LO-BENTOMAT ST	150	2250	2716	200409VR	00000682	2002611436		022404B
00002129	LO-BENTOMAT ST	150	2250	2750	200409VR	00000661	2002537677		022604A
00002159	LO-BENTOMAT ST	150	2250	2713	200409VR	00000623	2002457747		022604A
00002186	LO-BENTOMAT ST	150	2250	2706	200409VR	00000623	2002457747		022604A
00002187	LO-BENTOMAT ST	150	2250	2704	200409VR	00000623	041104W1		022604A
00002193	LO-BENTOMAT ST	150	2250	2694	200334VR	00002638	041104W1		022604B
00002202	LO-BENTOMAT ST	150	2250	2722	200407VR	00000522	041104W2		022604B
00002208	LO-BENTOMAT ST	150	2250	2722	200407VR	00000522	041104W2		022604B

TOTAL SQUARE FEET.....

38,250

TOTAL PAGES 1

CETCO  
GCL MQA/MQC TRACKING FORM

QCG#TFL QCH#TFL  
5/10/04 11:32:45

CETCO  
P.O. BOX 428  
LOVELL

WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

ORDER NUMBER 000184622

ROLL#	MATERIAL	ROLL LENGTH	SQUARE FEET	ROLL WEIGHT	GEOTEXTILE TOP LOT#	GEOTEXTILE TOP ROLL#	GEOTEXTILE BOTTOM LOT#	GEOTEXTILE BOTTOM ROLL#	CLAY LOT#
LOT# 200407LO									
00001094	LO-BENTOMAT ST	150	2250	2712	200351VR	00003901	2002423519		012804A
00001152	LO-BENTOMAT ST	150	2250	2658	200347VR	00003566	2002408622		012904C
00001230	LO-BENTOMAT ST	150	2250	2683	200403VR	00000187	2002445716		020204C
00001271	LO-BENTOMAT ST	150	2250	2733	200403VR	00000179	2002408623		020304A
00001272	LO-BENTOMAT ST	150	2250	2726	200403VR	00000179	2002408623		020304A
00001342	LO-BENTOMAT ST	150	2250	2662	200407VR	00000458	2002276017		020404D
LOT# 200411LO									
00002122	LO-BENTOMAT ST	150	2250	2718	200409VR	00000631	2002611436		022404B
00002127	LO-BENTOMAT ST	150	2250	2723	200409VR	00000682	2002611436		022404B
00002130	LO-BENTOMAT ST	150	2250	2700	200409VR	00000682	2002493153		022404B
00002131	LO-BENTOMAT ST	150	2250	2706	200409VR	00000682	2002493153		022404B
00002143	LO-BENTOMAT ST	150	2250	2757	200409VR	00000652	2002493153		022404B
00002158	LO-BENTOMAT ST	150	2250	2755	200409VR	00000661	2002537677		022604A
00002162	LO-BENTOMAT ST	150	2250	2756	200409VR	00000683	2002537677		022604A
00002177	LO-BENTOMAT ST	150	2250	2703	200409VR	00000680	2002457747		022604A
00002182	LO-BENTOMAT ST	150	2250	2720	200407VR	00000465	2002457747		022604A
00002183	LO-BENTOMAT ST	150	2250	2743	200407VR	00000465	2002457747		022604A
00002188	LO-BENTOMAT ST	150	2250	2744	200409VR	00000623	2002457747		022604A

TOTAL SQUARE FEET..... 38,250

OCG#TFL OCT#TFL  
5/10/04 11:31:55

CETCO  
GCL MQA/MQC TRACKING FORM

PAGE: 1

CETCO  
P.O. BOX 428  
LOVELL

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

WY 82431

ORDER NUMBER 00184623

ROLL#	MATERIAL	ROLL LENGTH	SQUARE FEET	ROLL WEIGHT	GEOTEXTILE TOP LOT#	GEOTEXTILE TOP ROLL#	GEOTEXTILE BOTTOM LOT#	GEOTEXTILE BOTTOM ROLL#	CLAY LOT#
00001164	LO-BENTOMAT ST	150	2250	2740	200351VR	00003873	2001730655		012904C
00001185	LO-BENTOMAT ST	150	2250	2731	200403VR	00000148	2001730655		012904D
00001242	LO-BENTOMAT ST	150	2250	2654	200403VR	00000169	2002151859		020204D
00001248	LO-BENTOMAT ST	150	2250	2680	200403VR	00000171	2002441786		020204D
00001275	LO-BENTOMAT ST	150	2250	2730	200403VR	00000179	2002408623		020304B
00001296	LO-BENTOMAT ST	150	2250	2663	200402VR	00000048	2002423522		020404A
00001297	LO-BENTOMAT ST	150	2250	2655	200402VR	00000048	2002423522		020404A
00002121	LO-BENTOMAT ST	150	2250	2726	200409VR	00000631	2002611436		022404B
00002124	LO-BENTOMAT ST	150	2250	2727	200409VR	00000631	2002611436		022404B
00002155	LO-BENTOMAT ST	150	2250	2747	200409VR	00000661	2002493153		022604A
00002156	LO-BENTOMAT ST	150	2250	2752	200409VR	00000661	2002537677		022604A
00002157	LO-BENTOMAT ST	150	2250	2776	200409VR	00000661	2002537677		022604A
00002163	LO-BENTOMAT ST	150	2250	2750	200409VR	00000683	2002537677		022604A
00002164	LO-BENTOMAT ST	150	2250	2763	200409VR	00000683	2002537677		022604A
00002184	LO-BENTOMAT ST	150	2250	2718	200407VR	00000465	2002457747		022604A
00002185	LO-BENTOMAT ST	150	2250	2725	200409VR	00000623	2002457747		022604A
00002189	LO-BENTOMAT ST	150	2250	2726	200409VR	00000623	041104W1		022604A

TOTAL SQUARE FEET..... 38,250

TOTAL PAGES 1

CETCO  
GCL MQA/MQC TRACKING FORM

OCCH#F1 OCT#FF1  
5/10/04 11.31.15

CETCO  
P.O. BOX 428  
LOVELL

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

WY 82431

ORDER NUMBER 000184624

ROLL#	MATERIAL	ROLL LENGTH	SQUARE FEET	ROLL WEIGHT	GEOTEXTILE TOP LOT#	GEOTEXTILE TOP ROLL#	GEOTEXTILE BOTTOM LOT#	GEOTEXTILE BOTTOM ROLL#	CLAY LOT#
00001080	LO-BENTOMAT ST	150	2250	2702	200403VR	00000175	2002423519	012704D	012904A
00001121	LO-BENTOMAT ST	150	2250	2668	200403VR	00000114	2002445715	012904C	012904D
00001155	LO-BENTOMAT ST	150	2250	2669	200347VR	00003566	2001730655	020204A	020204B
00001187	LO-BENTOMAT ST	150	2250	2733	200403VR	00000148	2001730655	020204D	020204E
00001189	LO-BENTOMAT ST	150	2250	2726	200403VR	00000148	2002445716	020204B	020204D
00001210	LO-BENTOMAT ST	150	2250	2736	200403VR	00000155	2002445716	020204D	020404D
00001216	LO-BENTOMAT ST	150	2250	2743	200403VR	00000177	2002445716	022404B	022404B
00001243	LO-BENTOMAT ST	150	2250	2651	200403VR	00000169	2002151859	022404B	022604A
00001348	LO-BENTOMAT ST	150	2250	2632	200404VR	00000217	2002276017	022604A	022604A
00002119	LO-BENTOMAT ST	150	2250	2707	200409VR	00000631	2002611436	022604A	022604A
00002120	LO-BENTOMAT ST	150	2250	2720	200409VR	00000631	2002611436	022604A	022604A
00002123	LO-BENTOMAT ST	150	2250	2723	200409VR	00000631	2002611436	022604A	022604A
00002126	LO-BENTOMAT ST	150	2250	2721	200409VR	00000682	2002537677	022604A	022604A
00002165	LO-BENTOMAT ST	150	2250	2759	200409VR	00000680	2002457747	022604A	022604A
00002172	LO-BENTOMAT ST	150	2250	2743	200409VR	00000680	2002457747	022604A	022604A
00002173	LO-BENTOMAT ST	150	2250	2738	200409VR	00000680	2002457747	022604A	022604A
00002174	LO-BENTOMAT ST	150	2250	2716	200409VR	00000680	2002457747	022604A	022604A

TOTAL SQUARE FEET.....

38,250

TOTAL PAGES 1

CETCO  
GCL MQA/MQC TRACKING FORM

QC#111 OCT1111  
5/10/04 11:30:35

CETCO  
P.O. BOX 428  
LOVELL

WY 82431

SHIP TO: ALCOA  
5701 N.W. LOWER RIVER RD.  
VANCOUVER WA

ORDER NUMBER 000184626  
-----

ROLL#	MATERIAL	ROLL LENGTH	SQUARE FEET	ROLL WEIGHT	GEOTEXTILE TOP LOT#	GEOTEXTILE TOP ROLL#	GEOTEXTILE BOTTOM LOT#	GEOTEXTILE BOTTOM ROLL#	CLAY LOT#
00001095	LO-BENTOMAT ST	150	2250	2715	200351VR	00003901	2002423519	012804A	012804A
00001120	LO-BENTOMAT ST	150	2250	2610	200403VR	00000137	2002406945	012804B	012804B
00001276	LO-BENTOMAT ST	150	2250	2727	200403VR	00000168	2002408623	020304B	020304B
00002115	LO-BENTOMAT ST	150	2250	2607	200408VR	00000619	2002537674	022304B	022304B
00002166	LO-BENTOMAT ST	150	2250	2766	200409VR	00000683	2002537677	022604A	022604A
00002170	LO-BENTOMAT ST	150	2250	2750	200409VR	00000680	2002457747	022604A	022604A
00002176	LO-BENTOMAT ST	150	2250	2715	200409VR	00000680	2002457747	022604A	022604A
00002178	LO-BENTOMAT ST	150	2250	2701	200407VR	00000465	2002457747	022604A	022604A
00002181	LO-BENTOMAT ST	150	2250	2707	200407VR	00000465	2002457747	022604A	022604A
00002190	LO-BENTOMAT ST	150	2250	2718	200409VR	00000623	041104W1	022604A	022604A
00002194	LO-BENTOMAT ST	150	2250	2785	200409VR	00000623	041104W1	022604A	022604A
00002196	LO-BENTOMAT ST	150	2250	2686	200334VR	00002638	041104W1	022604B	022604B
00002197	LO-BENTOMAT ST	150	2250	2711	200334VR	00002638	041104W1	022604B	022604B
00002199	LO-BENTOMAT ST	150	2250	2683	200334VR	00002638	041104W1	022604B	022604B
00002205	LO-BENTOMAT ST	150	2250	2706	200407VR	00000522	041104W1	022604B	022604B
00002206	LO-BENTOMAT ST	150	2250	2709	200407VR	00000522	041104W1	022604B	022604B
00002207	LO-BENTOMAT ST	150	2250	2706	200407VR	00000522	041104W1	022604B	022604B


TOTAL SQUARE FEET..... 38,250

**APPENDIX H3  
DRAINAGE NET GEOCOMPOSITE**



**Submittal**

**Submittal Number 005**

<b>1.0 Name of Submitter</b>	Envirocon, Inc. 10400 North Burgard Way Portland, Oregon 97203
<b>1.1 Contact Name</b>	Steve Holmberg
<b>1.2 Contact Phone</b>	(503) 285-6164
<b>1.3 Contact Fax</b>	(503) 285-6205
<b>2.0 Name of Project</b>	Remediation of North and North 2 Landfills
<b>3.0 Service Order No.</b>	
<b>4.0 Submittal Description</b>	<b>Drainage Net certifications</b>
<b>5.0 Drawing Number</b>	NA
<b>6.0 Specification Section Number</b>	Section VII,D.5.d.(3)
<b>7.0 Original Submittal</b>	YES
<b>8.0 Manufacture's Information</b>	<b>Skaps Industries</b>
<b>9.0 Date of Submittal</b>	<b>12 MAY 04</b>
<b>10.0 Person Submitting</b>	<b>S. F. Holmberg</b>
	Printed Name
	 Signature



May 6, 2004  
Texas Environmental Plastics  
2500 Farrell Road,  
Houston, TX 77073

**Ref. : ALCOA, Vancouver, WA**  
**Customer P.O. # 200143**  
**Transnet 220-2-H080**

We certify that the Transnet 220-2-H080 drainage composite, meets the project requirements as stated in the specifications. The properties listed in this section are:

Property	Test Method	Unit	Required Value	Qualifier
<b>Geonet<sup>3</sup></b>				
Mass per Unit Area	ASTM D 3776	lb/ft <sup>2</sup>	0.162	Minimum
Thickness	ASTM D 5199	mil	220 ± 20	Range
Carbon Black	ASTM D 4218	%	2.0	Minimum
Tensile Strength	ASTM D 5035	lb/in	45	Minimum
Melt Flow	ASTM D 1238 <sup>2</sup>	g/10 min	1.0	Maximum
Density	ASTM D 1505	g/cc	0.94	Minimum
<b>Composite</b>				
Ply Adhesion	GRI GC7	lb/in	1.0	Minimum
Transmissivity <sup>1</sup>	ASTM D 4716	m <sup>2</sup> /sec	1.0 X 10 <sup>-4</sup>	Minimum
<b>Geotextile<sup>3 &amp; 4</sup></b>				
Fabric Weight	ASTM D 3776	oz/yd <sup>2</sup>	8.0	MARV <sup>5</sup>
Grab Strength	ASTM D 4632	lb	220	MARV
Thickness	ASTM D 5199	mils	100	MARV
Grab Elongation	ASTM D 4632	%	50	MARV
Tear Strength	ASTM D 4533	lb	90	MARV
Puncture Resistance	ASTM D 4833	lb	135	MARV
Mullen Burst	ASTM D 3786 <sup>6</sup>	psi	90	MARV
Water Flow Rate	ASTM D 4491	gpm/ft <sup>2</sup>	100	MARV
Permittivity	ASTM D 4491	sec <sup>-1</sup>	1.26	MARV
Permeability	ASTM D 4491	cm/sec	0.30	MARV
AOS	ASTM D 4751	US Sieve	80	MARV


**Notes:**

- 1 Transmissivity measured using water at 21 ± 2 °C (70 ± 4 °F) with a gradient of 0.1 and a confining pressure of 10000 psf between steel plates after 15 minutes.
- 2 Condition 190/2.16
- 3 Geotextile and Geonet properties are prior to lamination.
- 4 Geotextile data is provided by the supplier.
- 5 MARV is statistically defined as mean minus two standard deviations and it is the value which is exceeded by 97.5% of all the test data.
- 6 Modified.

Sincerely,  
**Nilay Patel**  
Nilay Patel  
QA Manager

<b>Client:</b> Texas Environmental Plastics	<b>Job #</b> 1197
<b>Project:</b> ALCOA, Vancouver, WA	
<b>Product:</b> TN220-2-H080	
<b>Roll #</b> 1197060	

**Test Configuration:**



**Test Information:**


<b>Boundary Conditions:</b>	Steel Plate	<b>Normal Load:</b> 10000 psf
	Geocomposite	<b>Gradient:</b> 0.1 ft
	Steel Plate	<b>Seating Time:</b> 15 minutes
		<b>Flow Direction:</b> MD

**Test Results:**

Pressure, psf	Gradient, ft	Transmissivity, m <sup>2</sup> /sec	Flow rate, gpm/ft
		15 minutes	15 minutes
10000	0.1	1.31 x 10 <sup>-4</sup>	0.063

<b>Client:</b> Texas Environmental Plastics	<b>Job #</b> 1197
<b>Project:</b> ALCOA, Vancouver, WA	
<b>Product:</b> TN220-2-H080	
<b>Roll #</b> 1197030	

**Test Configuration:**



**Test Information:**

<b>Boundary Conditions:</b>	Steel Plate	<b>Normal Load:</b>	10000 psf
	Geocomposite	<b>Gradient:</b>	0.1 ft
	Steel Plate	<b>Seating Time:</b>	15 minutes
		<b>Flow Direction:</b>	MD


**Test Results:**

Pressure, psf	Gradient, ft	Transmissivity, m <sup>2</sup> /sec	Flow rate, gpm/ft
		15 minutes	15 minutes
10000	0.1	1.38 x 10 <sup>-4</sup>	0.066

**Client:** Texas Environmental Plastics  
**Project:** ALCOA, Vancouver, WA  
**Product:** TN220-2-H080  
**Roll #** 1197001

**Job #** 1197

**Test Configuration:**



**Test Information:**

<b>Boundary Conditions:</b>	Steel Plate	<b>Normal Load:</b>	10000 psf
	Geocomposite	<b>Gradient:</b>	0.1 ft
	Steel Plate	<b>Seating Time:</b>	15 minutes
		<b>Flow Direction:</b>	MD

**Test Results:**

Pressure, psf	Gradient, ft	Transmissivity, m <sup>2</sup> /sec	Flow rate, gpm/ft
		15 minutes	15 minutes
10000	0.1	1.29 x10 <sup>-4</sup>	0.062

**Product : TN220-2-H080**  
**Project : ALCOA, Vancouver, WA**

We, the Geonet Manufacturer, hereby certify the following for the material delivered to the above referenced project :

Geonet Roll Number	Resin Lot Number	Geonet Density (gm/cc)	Mass Per Unit Area (lb/ft <sup>2</sup> )	Thickness (mils)	Carbon Black (%)	Tensile Strength (MD) (lb/in)	Transmissivity (m <sup>2</sup> /sec)
1197109 - N	C031021A01	0.9588					
1197110 - N	C031021A01	0.9588	0.194	229	2.24	74	
1197111 - N	C031021A01	0.9588					
1197112 - N	C031021A01	0.9588					
1197113 - N	C031021A01	0.9588					
1197114 - N	C031021A01	0.9588					
1197115 - N	C031021A01	0.9588					
1197116 - N	C031021A01	0.9588					
1197117 - N	C031021A01	0.9588					
1197118 - N	C031021A01	0.9588					
1197119 - N	C031021A01	0.9588					
1197120 - N	C031021A01	0.9588	0.193	219	2.30	70	



**Product : TN220-2-H080**  
**Project : ALCOA, Vancouver, WA**

We, the Geocomposite manufacturer, hereby certify the following for the material delivered to the above referenced project :

Roll	Geocomposite Roll Number	Geonet Roll Number	Geotextile Roll Number		Ply Adhesion (lb/in)		Geocomposite Transmissivity* (m <sup>2</sup> /sec)
			Top	Bottom	Minimum	Average	
1	1197109	1197109 - N	300126645	300126628			
2	1197110	1197110 - N	300126645	300126628	1.36	1.88	
3	1197111	1197111 - N	300126645	300126628			
4	1197112	1197112 - N	300126629	300126621			
5	1197113	1197113 - N	300126629	300126621			
6	1197114	1197114 - N	300126629	300126621			
7	1197115	1197115 - N	300126636	300126632			
8	1197116	1197116 - N	300126636	300126632			
9	1197117	1197117 - N	300126636	300126632			
10	1197118	1197118 - N	300126639	300126635			
11	1197119	1197119 - N	300126639	300126635			
12	1197120	1197120 - N	300126639	300126635	1.25	1.48	1.41 x 10 <sup>-1</sup>

\* Transmissivity measured using water at 21 ± 2 °C (70 ± 4 °F) with a gradient of 0.1 and a confining pressure of 10000 psf between steel plates after 15 minutes.



**Product : TN220-2-H080**

**Project : ALCOA, Vancouver, WA**

We, the Geonet Manufacturer, hereby certify the following for the material delivered to the above referenced project :

Geonet Roll Number	Resin Lot Number	Geonet Density (gm/cc)	Mass Per Unit Area (lb/ft <sup>2</sup> )	Thickness (mils)	Carbon Black (%)	Tensile Strength (MD) (lb/in)	Transmissivity (m <sup>2</sup> /sec)
1197082 - N	C031021A01	0.9588					
1197083 - N	C031021A01	0.9588					
1197084 - N	C031021A01	0.9588					
1197085 - N	C031021A01	0.9588					
1197086 - N	C031021A01	0.9588					
1197087 - N	C031021A01	0.9588					
1197088 - N	C031021A01	0.9588					
1197089 - N	C031021A01	0.9588					
1197090 - N	C031021A01	0.9588	0.180	222	2.42	68	
1197091 - N	C031021A01	0.9588					
1197092 - N	C031021A01	0.9588					
1197093 - N	C031021A01	0.9588					
1197094 - N	C031021A01	0.9588					
1197095 - N	C031021A01	0.9588					
1197096 - N	C031021A01	0.9588					
1197097 - N	C031021A01	0.9588					
1197098 - N	C031021A01	0.9588					
1197099 - N	C031021A01	0.9588					
1197100 - N	C031021A01	0.9588	0.189	228	2.51	73	
1197101 - N	C031021A01	0.9588					
1197102 - N	C031021A01	0.9588					
1197103 - N	C031021A01	0.9588					
1197104 - N	C031021A01	0.9588					
1197105 - N	C031021A01	0.9588					
1197106 - N	C031021A01	0.9588					
1197107 - N	C031021A01	0.9588					
1197108 - N	C031021A01	0.9588					



**Product : TN220-2-H080**  
**Project : ALCOA, Vancouver, WA**

We, the Geocomposite manufacturer, hereby certify the following for the material delivered to the above referenced project :

Roll	Geocomposite Roll Number	Geonet Roll Number	Geotextile Roll Number		Ply Adhesion (lb/in)		Geocomposite Transmissivity* (m <sup>2</sup> /sec)
			Top	Bottom	Minimum	Average	
1	1197082	1197082 - N	300126647	300126634			
2	1197083	1197083 - N	300126647	300126634			
3	1197084	1197084 - N	300126647	300126634			
4	1197085	1197085 - N	300126615	300126618			
5	1197086	1197086 - N	300126615	300126618			
6	1197087	1197087 - N	300126615	300126618			
7	1197088	1197088 - N	300126638	300126641			
8	1197089	1197089 - N	300126638	300126641			
9	1197090	1197090 - N	300126638	300126641	1.67	1.85	1.36 x 10 <sup>-4</sup>
10	1197091	1197091 - N	300126644	300126622			
11	1197092	1197092 - N	300126644	300126622			
12	1197093	1197093 - N	300126644	300126622			
13	1197094	1197094 - N	300126623	300126642			
14	1197095	1197095 - N	300126623	300126642			
15	1197096	1197096 - N	300126623	300126642			
16	1197097	1197097 - N	300126631	300126616			
17	1197098	1197098 - N	300126631	300126616			
18	1197099	1197099 - N	300126631	300126616			
19	1197100	1197100 - N	300126620	300126630	1.32	1.81	
20	1197101	1197101 - N	300126620	300126630			
21	1197102	1197102 - N	300126620	300126630			
22	1197103	1197103 - N	300126643	300126640			
23	1197104	1197104 - N	300126643	300126640			
24	1197105	1197105 - N	300126643	300126640			
25	1197106	1197106 - N	300126617	300126637			
26	1197107	1197107 - N	300126617	300126637			
27	1197108	1197108 - N	300126617	300126637			

\* Transmissivity measured using water at 21 ± 2 °C (70 ± 4 °F) with a gradient of 0.1 and a confining pressure of 10000 psf between steel plates after 15 minutes.





**Product : TN220-2-H080**  
**Project : ALCOA, Vancouver, WA**

We, the Geonet Manufacturer, hereby certify the following for the material delivered to the above referenced project :

Geonet Roll Number	Resin Lot Number	Geonet Density (gm/cc)	Mass Per Unit Area (lb/ft <sup>2</sup> )	Thickness (mils)	Carbon Black (%)	Tensile Strength (MD) (lb/in)	Transmissivity (m <sup>2</sup> /sec)
1197055 - N	C031021A01	0.9588					
1197056 - N	C031021A01	0.9588					
1197057 - N	C031021A01	0.9588					
1197058 - N	C031021A01	0.9588					
1197059 - N	C031021A01	0.9588					
1197060 - N	C031021A01	0.9588	0.192	225	2.48	69	
1197061 - N	C031021A01	0.9588					
1197062 - N	C031021A01	0.9588					
1197063 - N	C031021A01	0.9588					
1197064 - N	C031021A01	0.9588					
1197065 - N	C031021A01	0.9588					
1197066 - N	C031021A01	0.9588					
1197067 - N	C031021A01	0.9588					
1197068 - N	C031021A01	0.9588					
1197069 - N	C031021A01	0.9588					
1197070 - N	C031021A01	0.9588	0.198	223	2.45	75	
1197071 - N	C031021A01	0.9588					
1197072 - N	C031021A01	0.9588					
1197073 - N	C031021A01	0.9588					
1197074 - N	C031021A01	0.9588					
1197075 - N	C031021A01	0.9588					
1197076 - N	C031021A01	0.9588					
1197077 - N	C031021A01	0.9588					
1197078 - N	C031021A01	0.9588					
1197079 - N	C031021A01	0.9588					
1197080 - N	C031021A01	0.9588	0.187	227	2.39	70	
1197081 - N	C031021A01	0.9588					



**Product : TN220-2-H080**

**Project : ALCOA, Vancouver, WA**

We, the Geocomposite manufacturer, hereby certify the following for the material delivered to the above referenced project :

Roll	Geocomposite Roll Number	Geonet Roll Number	Geotextile Roll Number		Ply Adhesion (lb/in)		Geocomposite Transmissivity* (m <sup>2</sup> /sec)
			Top	Bottom	Minimum	Average	
1	1197055	1197055 - N	300126683	300125937			
2	1197056	1197056 - N	300126683	300125937			
3	1197057	1197057 - N	300126683	300125937			
4	1197058	1197058 - N	300126678	300125927			
5	1197059	1197059 - N	300126678	300125927			
6	1197060	1197060 - N	300126678	300125927	1.35	1.50	1.31 x 10 <sup>-4</sup>
7	1197061	1197061 - N	300126668	300125931			
8	1197062	1197062 - N	300126668	300125931			
9	1197063	1197063 - N	300126668	300125931			
10	1197064	1197064 - N	300126680	300125942			
11	1197065	1197065 - N	300126680	300125942			
12	1197066	1197066 - N	300126680	300125942			
13	1197067	1197067 - N	300126675	300125935			
14	1197068	1197068 - N	300126675	300125935			
15	1197069	1197069 - N	300126675	300125935			
16	1197070	1197070 - N	300126672	300125930	1.31	1.58	
17	1197071	1197071 - N	300126672	300125930			
18	1197072	1197072 - N	300126672	300125930			
19	1197073	1197073 - N	300126677	300125936			
20	1197074	1197074 - N	300126677	300125936			
21	1197075	1197075 - N	300126677	300125936			
22	1197076	1197076 - N	300126661	300125925			
23	1197077	1197077 - N	300126661	300125925			
24	1197078	1197078 - N	300126661	300125925			
25	1197079	1197079 - N	300126674	300125929			
26	1197080	1197080 - N	300126674	300125929	1.23	1.65	
27	1197081	1197081 - N	300126674	300125929			

\* Transmissivity measured using water at 21 ± 2 °C (70 ± 4 °F) with a gradient of 0.1 and a confining pressure of 10000 psf between steel plates after 15 minutes.



**Product : TN220-2-H080**  
**Project : ALCOA, Vancouver, WA**

We, the Geonet Manufacturer, hereby certify the following for the material delivered to the above referenced project :

Geonet Roll Number	Resin Lot Number	Geonet Density (gm/cc)	Mass Per Unit Area (lb/ft <sup>2</sup> )	Thickness (mils)	Carbon Black (%)	Tensile Strength (MD) (lb/in)	Transmissivity (m <sup>2</sup> /sec)
1197028 - N	C031021A01	0.9588					
1197029 - N	C031021A01	0.9588					
1197030 - N	C031021A01	0.9588	0.184	226	2.36	71	
1197031 - N	C031021A01	0.9588					
1197032 - N	C031021A01	0.9588					
1197033 - N	C031021A01	0.9588					
1197034 - N	C031021A01	0.9588					
1197035 - N	C031021A01	0.9588					
1197036 - N	C031021A01	0.9588					
1197037 - N	C031021A01	0.9588					
1197038 - N	C031021A01	0.9588					
1197039 - N	C031021A01	0.9588					
1197040 - N	C031021A01	0.9588	0.173	214	2.41	76	
1197041 - N	C031021A01	0.9588					
1197042 - N	C031021A01	0.9588					
1197043 - N	C031021A01	0.9588					
1197044 - N	C031021A01	0.9588					
1197045 - N	C031021A01	0.9588					
1197046 - N	C031021A01	0.9588					
1197047 - N	C031021A01	0.9588					
1197048 - N	C031021A01	0.9588					
1197049 - N	C031021A01	0.9588					
1197050 - N	C031021A01	0.9588	0.199	215	2.30	72	
1197051 - N	C031021A01	0.9588					
1197052 - N	C031021A01	0.9588					
1197053 - N	C031021A01	0.9588					
1197054 - N	C031021A01	0.9588					



**Product : TN220-2-H080**  
**Project : ALCOA, Vancouver, WA**

We, the Geocomposite manufacturer, hereby certify the following for the material delivered to the above referenced project :

Roll	Geocomposite Roll Number	Geonet Roll Number	Geotextile Roll Number		Ply Adhesion (lb/in)		Geocomposite Transmissivity* (m <sup>2</sup> /sec)
			Top	Bottom	Minimum	Average	
1	1197028	1197028 - N	300125952	300125949			
2	1197029	1197029 - N	300125952	300125949			
3	1197030	1197030 - N	300125952	300125949	1.65	1.95	1.38 x 10 <sup>-4</sup>
4	1197031	1197031 - N	300125924	300125926			
5	1197032	1197032 - N	300125924	300125926			
6	1197033	1197033 - N	300125924	300125926			
7	1197034	1197034 - N	300125939	300125945			
8	1197035	1197035 - N	300125939	300125945			
9	1197036	1197036 - N	300125939	300125945			
10	1197037	1197037 - N	300125947	300125948			
11	1197038	1197038 - N	300125947	300125948			
12	1197039	1197039 - N	300125947	300125948			
13	1197040	1197040 - N	300125933	300125944	1.72	1.91	
14	1197041	1197041 - N	300125933	300125944			
15	1197042	1197042 - N	300125933	300125944			
16	1197043	1197043 - N	300125951	300125932			
17	1197044	1197044 - N	300125951	300125932			
18	1197045	1197045 - N	300125951	300125932			
19	1197046	1197046 - N	300125946	300125940			
20	1197047	1197047 - N	300125946	300125940			
21	1197048	1197048 - N	300125946	300125940			
22	1197049	1197049 - N	300125950	300125928			
23	1197050	1197050 - N	300125950	300125928	1.29	1.98	
24	1197051	1197051 - N	300125950	300125928			
25	1197052	1197052 - N	300125934	300125943			
26	1197053	1197053 - N	300125934	300125943			
27	1197054	1197054 - N	300125934	300125943			

\* Transmissivity measured using water at 21 ± 2 °C (70 ± 4°F) with a gradient of 0.1 and a confining pressure of 10000 psf between steel plates after 15 minutes.



**Product : TN220-2-H080**  
**Project : ALCOA, Vancouver, WA**

We, the Geonet Manufacturer, hereby certify the following for the material delivered to the above referenced project :

Geonet Roll Number	Resin Lot Number	Geonet Density (gm/cc)	Mass Per Unit Area (lb/ft <sup>2</sup> )	Thickness (mils)	Carbon Black (%)	Tensile Strength (MD) (lb/in)	Transmissivity (m <sup>2</sup> /sec)
1197001 - N	C031021A01	0.9588	0.183	221	2.32	69	
1197002 - N	C031021A01	0.9588					
1197003 - N	C031021A01	0.9588					
1197004 - N	C031021A01	0.9588					
1197005 - N	C031021A01	0.9588					
1197006 - N	C031021A01	0.9588					
1197007 - N	C031021A01	0.9588					
1197008 - N	C031021A01	0.9588					
1197009 - N	C031021A01	0.9588					
1197010 - N	C031021A01	0.9588	0.186	229	2.58	73	
1197011 - N	C031021A01	0.9588					
1197012 - N	C031021A01	0.9588					
1197013 - N	C031021A01	0.9588					
1197014 - N	C031021A01	0.9588					
1197015 - N	C031021A01	0.9588					
1197016 - N	C031021A01	0.9588					
1197017 - N	C031021A01	0.9588					
1197018 - N	C031021A01	0.9588					
1197019 - N	C031021A01	0.9588					
1197020 - N	C031021A01	0.9588	0.197	224	2.80	75	
1197021 - N	C031021A01	0.9588					
1197022 - N	C031021A01	0.9588					
1197023 - N	C031021A01	0.9588					
1197024 - N	C031021A01	0.9588					
1197025 - N	C031021A01	0.9588					
1197026 - N	C031021A01	0.9588					
1197027 - N	C031021A01	0.9588					



**Product : TN220-2-H080**  
**Project : ALCOA, Vancouver, WA**

We, the Geocomposite manufacturer, hereby certify the following for the material delivered to the above referenced project :

Roll	Geocomposite Roll Number	Geonet Roll Number	Geotextile Roll Number		Ply Adhesion (lb/in)		Geocomposite Transmissivity* (m <sup>2</sup> /sec)
			Top	Bottom	Minimum	Average	
1	1197001	1197001 - N	300126648	300126686			
2	1197002	1197002 - N	300126648	300126686	1.24	2.01	1.29 x 10 <sup>-4</sup>
3	1197003	1197003 - N	300126648	300126686			
4	1197004	1197004 - N	300126690	300126681			
5	1197005	1197005 - N	300126690	300126681			
6	1197006	1197006 - N	300126690	300126681			
7	1197007	1197007 - N	300126679	300126666			
8	1197008	1197008 - N	300126679	300126666			
9	1197009	1197009 - N	300126679	300126666			
10	1197010	1197010 - N	300126671	300126689			
11	1197011	1197011 - N	300126671	300126689	1.80	2.09	
12	1197012	1197012 - N	300126671	300126689			
13	1197013	1197013 - N	300126662	300126670			
14	1197014	1197014 - N	300126662	300126670			
15	1197015	1197015 - N	300126662	300126670			
16	1197016	1197016 - N	300126684	300126688			
17	1197017	1197017 - N	300126684	300126688			
18	1197018	1197018 - N	300126684	300126688			
19	1197019	1197019 - N	300126673	300126682			
20	1197020	1197020 - N	300126673	300126682	1.79	2.03	
21	1197021	1197021 - N	300126673	300126682			
22	1197022	1197022 - N	300126687	300126665			
23	1197023	1197023 - N	300126687	300126665			
24	1197024	1197024 - N	300126687	300126665			
25	1197025	1197025 - N	300126685	300126649			
26	1197026	1197026 - N	300126685	300126649			
27	1197027	1197027 - N	300126685	300126649			


\* Transmissivity measured using water at 21 ± 2 °C (70 ± 4 °F) with a gradient of 0.1 and a confining pressure of 10000 psf between steel plates after 15 minutes.



**Client:** Texas Environmental Plastics  
**Project:** ALCOA, Vancouver, WA  
**Product:** TN220-2-H080  
**Roll #** 1197090

**Job #** 1197

**Test Configuration:**



**Test Information:**


<b>Boundary Conditions:</b>	Steel Plate	<b>Normal Load:</b>	10000 psf
	Geocomposite	<b>Gradient:</b>	0.1 ft
	Steel Plate	<b>Seating Time:</b>	15 minutes
		<b>Flow Direction:</b>	MD

**Test Results:**

Pressure, psf	Gradient, ft	Transmissivity, m <sup>2</sup> /sec	Flow rate, gpm/ft
		15 minutes	15 minutes
10000	0.1	1.36 x 10 <sup>-4</sup>	0.065

<b>Client:</b> Texas Environmental Plastics	<b>Job #</b> 1197
<b>Project:</b> ALCOA, Vancouver, WA	
<b>Product:</b> TN220-2-H080	
<b>Roll #</b> 1197120	

**Test Configuration:**



**Test Information:**

<b>Boundary Conditions:</b>	Steel Plate	<b>Normal Load:</b>	10000 psf
	Geocomposite	<b>Gradient:</b>	0.1 ft
	Steel Plate	<b>Seating Time:</b>	15 minutes
		<b>Flow Direction:</b>	MD

**Test Results:**

Pressure, psf	Gradient, ft	Transmissivity, m <sup>2</sup> /sec	Flow rate, gpm/ft
		15 minutes	15 minutes
10000	0.1	1.41 x 10 <sup>-4</sup>	0.068





**Engineered Synthetic  
Products, Inc.**

**Product :** TN220-2-H080  
**Project :** ALCOA, Vancouver, WA

We, the Geocomposite Manufacturer, hereby certify the following for the material delivered to the above referenced project :

GEOCOMP ROLL#	ROLL#	STYLE	WIDTH (in)	LNG (ft)	FABRIC (oz/yd <sup>2</sup> )	THICK (mils)	GRAB MD (lb)	GRAB XMD (lb)	ELNG MD (%)	ELNG XMD (%)	TRAP MD (lb)	TRAP XMD (lb)	PUNG REST (lb)	BRST STRG (psi)	FLOW RATE (gpm/ft <sup>2</sup> )	PERM - ABL (cm/sec)	PERM - ITY (sec <sup>-1</sup> )	AOS (US Sieve)
1197001	300126648	H080	180	690	8.0	119	227	248	78	93	124	135	136	460	156	0.750	2.45	80
	300126686	H080	180	690	8.6	104	247	261	68	78	127	140	156	473	190	0.980	2.98	80
1197030	300125952	H080	180	690	8.5	120	244	252	65	85	117	139	141	455	117	0.590	1.84	80
	300125949	H080	180	690	8.5	120	244	252	65	85	117	139	141	455	117	0.590	1.84	80
1197060	300126678	H080	180	690	8.4	122	234	246	75	85	124	135	140	453	156	0.750	2.45	80
	300125927	H080	180	690	8.5	127	240	257	68	85	117	139	139	436	117	0.590	1.84	80
1197090	300126638	H080	180	690	8.3	126	235	242	65	81	113	168	152	453	117	0.590	1.84	80
	300126641	H080	180	690	8.3	126	235	242	65	81	113	168	152	453	117	0.590	1.84	80
1197120	300126639	H080	180	690	8.3	126	235	242	65	81	113	168	152	453	117	0.590	1.84	80
	300126635	H080	180	690	8.3	126	235	242	65	81	113	168	152	453	117	0.590	1.84	80



### POLYETHYLENE RESIN CERTIFICATION

**Customer Name :** Texas Environmental Plastics  
**Project Name :** ALCOA, Vancouver, WA  
**Geocomposite Manufacturer :** SKAPS Industries  
**Geocomposite Production Plant :** Commerce, GA  
**Geocomposite Brand Name :** TN220-2-H080

We, the Geonet Manufacturer, hereby certify the following for the material delivered to the above referenced project:

Resin Supplier	Resin Production Plant	Resin Brand Name	Resin Lot Number	Property	Test Method	Units	Resin Supplier Value	Tested Value*
BP Solvay Polyethylene	BP Solvay Houston, TX	HDPE	C031021A01	Density	ASTM D 1505	gm/cc	0.9541	0.9537
				Melt Flow Index	ASTM D 1238 <sup>(a)</sup>	gm/10 min	0.34	0.33

(a) Condition 190/2.16  
 \* Data from SKAPS Quality Control





**APPENDIX H4  
EXTRUSION JOINT RESIN**





**Submittal**

**Submittal Number 006**

**1.0 Name of Submitter** Envirocon, Inc.  
10400 North Burgard Way  
Portland, Oregon 97203

**1.1 Contact Name** Steve Holmberg

**1.2 Contact Phone** (503) 285-6164

**1.3 Contact Fax** (503) 285-6205

**2.0 Name of Project** Remediation of North and North 2 Landfills

**3.0 Service Order No.**

**4.0 Submittal Description** Extrusion Joint Resin certification

**5.0 Drawing Number** NA

**6.0 Specification Section Number** Section VII,D.5.d.(2)

**7.0 Original Submittal** YES

**8.0 Manufacture's Information** GSE Lining Tech. Inc.

**9.0 Date of Submittal** 21 MAY 04

**10.0 Person Submitting** S. F. Holmberg

Printed Name

Signature



Lining Technology, Inc.

# Weld Lot Data Report

LOT IDENTIFICATION		RESIN INFORMATION	
Rod Lot Number	121000318	Resin Lot	8231107
Product Name	HDROD5MM	Resin Type	K306
Production Date	1/5/2004	Resin Vendor	Phillips

Physical Property	Test Method	Test Results
Carbon Content, %	ASTM 1603*	2.45
Thickness, mil	Measurement by Caliper	195

GSE 8.2.4-023 Rev -- 02/03





CoA Date: 10/23/2003

### Certificate of Analysis

Shipped To: GSE LINING TECHNO  
WESTFIELD  
WESTFIELD TX 77090  
USA

Recipient: DON BOHAC  
Fax: 281-230-8630

CPC Delivery #: 86483609  
PO #:  
Weight: 181100 LB  
Ship Date: 10/23/2003  
Package: BULK  
Mode: Hopper Car  
Car #: PSPX006614

Product:  
MARLEX POLYETHYLENE K306 ULK

Lot Number: 8231107

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.070	g/10mi
HLMI Flow Rate	ASTM D1238	10.00	g/10mi
Density	ASTM D1505	0.9360	g/cm3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Jackie Edwards  
Certification Systems Specialist

For CoA questions contact Peter chairman at 713-288-4799



## Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC HC 19103 GUNBLE ROAD WESTFIELD TX 77090 USA	CPC Delivery #: 86523738 PO #: 25715 Weight: 182500 LB Ship Date: 12/18/2003 Package: BULK Mode: Hopper Car Car #: ACFX097767
Recipient: DON BOHAC Fax: 281-230-8630	

Product:  
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8231362

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.100	g/10mi
HDMI Flow Rate	ASTM D1238	12.20	g/10mi
Density	ASTM D1505	0.9360	g/cm3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Jackie Edwards  
Certification Systems Specialist

For CoA questions contact Peter Scheirman at 713-286-4799

**APPENDIX H5  
FIELD TEST DATA**



# GEOSYNTHETIC LINER (GCL) INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date: 5.25

GC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 (503) 235-5000

Morning Weather Conditions: Sunny 60s  
 Afternoon Weather Conditions: Sunny 70s

Specification/Drawing Reference:

Date	Time	GCL Roll #	Roll Damage	Pre-placement Inspection	GCL Roll Location	GCL Roll Installation	Damaged Section	Bentonite Paste	Post-placement Inspection	Comments
5.25		2174	✓	✓	✓	✓	✓	✓		
"		2166	✓	✓	✓	✓	✓	✓		
"		2167	✓	✓	✓	✓	✓	✓		
"		2187	✓	✓	✓	✓	✓	✓		
"		2190	✓	✓	✓	✓	✓	✓		
"		2142	✓	✓	✓	✓	✓	✓		
"		2148	✓	✓	✓	✓	✓	✓		
"		2189	✓	✓	✓	✓	✓	✓		
"		2194	✓	✓	✓	✓	✓	✓		
"		2185	✓	✓	✓	✓	✓	✓		
"		2199	✓	✓	✓	✓	✓	✓		
"		1169	✓	✓	✓	✓	✓	✓		
"		2206	✓	✓	✓	✓	✓	✓		
"		2196	✓	✓	✓	✓	✓	✓		
"		2178	✓	✓	✓	✓	✓	✓		15' Rolls

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: *Michael Wolf* Title: *GC*

Roll Damage: Visual inspection of geosynthetic clay liner to make sure roll is not damaged.  
 Roll Inspection: Visible inspection to make sure surface is free of any materials that may inhibit the effectiveness of the liner.  
 Damaged Section: Visible inspection to find tears, holes, or surface blemishes.  
 Bentonite Paste: Make sure sufficient moistened bentonite paste is applied to seem, 6 to 8 inch overlap required.

# GEOSYNTHETIC LINER (GCL) INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717

Date: 5-26

GC Inspector: CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

Phone: (503) 235-5000

Morning Weather Conditions: *POORLY CLOUDY* Afternoon Weather Conditions: *PARTLY CLOUDY COOL*

Specification/Drawing Reference:

Date	Time	GCL Roll #	Roll Damage	Pre-placement Inspection	GCL Roll Location	GCL Roll Installation	Damaged Section	Bentonite Paste	Post-placement Inspection	Comments
5-26		178	✓	✓		✓	✓	✓	✓	
		2115	✓	✓		✓	✓	✓	✓	
		2206	✓	✓		✓	✓	✓	✓	
		2176	✓	✓		✓	✓	✓	✓	
		2207	✓	✓		✓	✓	✓	✓	
		1120	✓	✓		✓	✓	✓	✓	
		2093	✓	✓		✓	✓	✓	✓	
		2159	✓	✓		✓	✓	✓	✓	
		1095	✓	✓		✓	✓	✓	✓	
		2137	✓	✓		✓	✓	✓	✓	
		1271	✓	✓		✓	✓	✓	✓	
		1272	✓	✓		✓	✓	✓	✓	
		2144	✓	✓		✓	✓	✓	✓	
		2192	✓	✓		✓	✓	✓	✓	
		1087	✓	✓		✓	✓	✓	✓	
		2192	✓	✓		✓	✓	✓	✓	
		2181	✓	✓		✓	✓	✓	✓	16 Rows

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

Inspected: *[Signature]* Title: *QC*

Roll Damage: Visual inspection of geosynthetic clay liner to make sure roll is not damaged.

Pre-placement Inspection: Visible inspection to make sure surface is free of any materials that may inhibit the effectiveness of the liner.

Damaged Section: Visible inspection to find tears, holes, or surface blemishes.

Bentonite Paste: Make sure sufficient moistened bentonite paste is applied to seam, 6 to 8 inch overlap required.

# GEOSYNTHETIC CLAY LINER (GCL) INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date: 5-28-84 6-1-84

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 (503) 235-5000

Morning Weather Conditions: ~~Cloudy~~ P. CLOWDY Afternoon Weather Conditions: ~~Cloudy~~ SUNNY UPPER 70s

Specification/Drawing Reference:

Date	Time	GCL Roll #	Roll Damage	Pre-placement Inspection	GCL Roll Location	GCL Roll Installation	Damaged Section	Bentonite Paste	Post-placement Inspection	Comments
6-1		2163	✓	✓	✓	✓	✓	✓		
		1183	✓	✓	✓	✓	✓	✓		
		1256	✓	✓	✓	✓	✓	✓		
		1348	✓	✓	✓	✓	✓	✓		
		1296	✓	✓	✓	✓	✓	✓		
		2164	✓	✓	✓	✓	✓	✓		
		2124	✓	✓	✓	✓	✓	✓		
		2155	✓	✓	✓	✓	✓	✓		
		2165	✓	✓	✓	✓	✓	✓		
		1158	✓	✓	✓	✓	✓	✓		
		0148	✓	✓	✓	✓	✓	✓		
		0157	✓	✓	✓	✓	✓	✓		
		2152	✓	✓	✓	✓	✓	✓		
		2131	✓	✓	✓	✓	✓	✓		
		1144	✓	✓	✓	✓	✓	✓		
		1342	✓	✓	✓	✓	✓	✓		
		2186	✓	✓	✓	✓	✓	✓		
		1142	✓	✓	✓	✓	✓	✓		
		2148	✓	✓	✓	✓	✓	✓		
		2127	✓	✓	✓	✓	✓	✓		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: *[Signature]* Title: *QC*

Roll Damage: Visual inspection of geosynthetic-clay liner to make sure roll is not damaged.  
 Roll Inspection: Visible inspection to make sure surface is free of any materials that may inhibit the effectiveness of the liner.  
 Damaged Section: Visible inspection to find tears, holes, or surface blemishes.  
 Bentonite Paste: Make sure sufficient moistened bentonite paste is applied to seam, 6 to 8 inch overlap required.

# GEOSYNTHETIC CLAY LINER (GCL) INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717

Date: 6-1-64

GC Inspector: CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

Phone: (503) 235-5000

Morning Weather Conditions:

Afternoon Weather Conditions:

Specification/Drawing Reference:

Date	Time	GCL Roll #	Roll Damage	Pre-placement Inspection	GCL Roll Location	GCL Roll Installation	Damaged Section	Bentonite Paste	Post-placement Inspection	Comments
6-1-64		1316	✓	✓	✓	✓	✓	✓		
		1217	✓	✓	✓	✓	✓	✓		
		1271	✓	✓	✓	✓	✓	✓		
		1156	✓	✓	✓	✓	✓	✓		
		1343	✓	✓	✓	✓	✓	✓		
		2168	✓	✓	✓	✓	✓	✓		
		1690	✓	✓	✓	✓	✓	✓		
		1344	✓	✓	✓	✓	✓	✓		
		1122	✓	✓	✓	✓	✓	✓		
		1157	✓	✓	✓	✓	✓	✓		
		1252	✓	✓	✓	✓	✓	✓		
		1269	✓	✓	✓	✓	✓	✓		
		2161	✓	✓	✓	✓	✓	✓		
		2184	✓	✓	✓	✓	✓	✓		
		2167	✓	✓	✓	✓	✓	✓		
		2175	✓	✓	✓	✓	✓	✓		36 ROLLS
			✓	✓	✓	✓	✓	✓		
			✓	✓	✓	✓	✓	✓		
			✓	✓	✓	✓	✓	✓		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

Inspected: *[Signature]* Title: RC

Roll Damage: Visual inspection of geosynthetic clay liner to make sure roll is not damaged.

Roll Inspection: Visible inspection to make sure surface is free of any materials that may inhibit the effectiveness of the liner.

Damaged Section: Visible inspection to find tears, holes, or surface blemishes.

Bentonite Paste: Make sure sufficient moistened bentonite paste is applied to seam, 6 to 8 inch overlap required.

# GEOSYNTHETIC CLAY LINER (GCL) INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717

Date: 6-2-04

Inspector: CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

Phone: (503) 235-5000

Morning Weather Conditions:

SUNNY WINDY 60S

Afternoon Weather Conditions:

SUNNY WINDY 70S

Specification/Drawing Reference:

Date	Time	GCL Roll #	Roll Damage	Pre-placement Inspection	GCL Roll Location	GCL Roll Installation	Damaged Section	Bentonite Paste	Post-placement Inspection	Comments
6-2-04		1121	✓	✓	✓	✓	✓	✓		
		2126	✓	✓	✓	✓	✓	✓		
		2174	✓	✓	✓	✓	✓	✓		
		1187	✓	✓	✓	✓	✓	✓		
		1189	✓	✓	✓	✓	✓	✓		
		1155	✓	✓	✓	✓	✓	✓		
		2123	✓	✓	✓	✓	✓	✓		
		1297	✓	✓	✓	✓	✓	✓		
		1210	✓	✓	✓	✓	✓	✓		
		2128	✓	✓	✓	✓	✓	✓		
		1243	✓	✓	✓	✓	✓	✓		
		2119	✓	✓	✓	✓	✓	✓		
		1346	✓	✓	✓	✓	✓	✓		
		2172	✓	✓	✓	✓	✓	✓		
		2127	✓	✓	✓	✓	✓	✓		
		2173	✓	✓	✓	✓	✓	✓		
		1216	✓	✓	✓	✓	✓	✓		
		1220	✓	✓	✓	✓	✓	✓		
		1080	✓	✓	✓	✓	✓	✓		
		1173	✓	✓	✓	✓	✓	✓		

Item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

Inspected: *Paul M. ...* Title: *RC*

Damage: Visual inspection of geosynthetic clay liner to make sure roll is not damaged.

Inspection: Visible inspection to make sure surface is free of any materials that may inhibit the effectiveness of the liner.

Damaged Section: Visible inspection to find tears, holes, or surface blemishes.

Bentonite Paste: Make sure sufficient moistened bentonite paste is applied to seam, 6 to 8 inch overlap required.



# GEOSYNTHETIC LINER (GCL) INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date: 6-3-04

Inspector: CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

Phone: (503) 235-5000

Morning Weather Conditions: *SUNNY 80's* Afternoon Weather Conditions: *SUNNY 80's*

Specification/Drawing Reference:

Date	Time	GCL Roll #	Roll Damage	Pre-placement Inspection	GCL Roll Location	GCL Roll Installation	Damaged Section	Bentonite Paste	Post-placement Inspection	Comments
6-3-04			1218	✓	✓	✓	✓	✓		
			1159	✓	✓	✓		✓		
			1088	✓	✓	✓		✓		
			1190	✓	✓	✓		✓		
			1084	✓	✓	✓	✓	✓		
			1124	✓	✓	✓	✓	✓		
			0552	✓	✓	✓	✓	✓		
			1322	✓	✓	✓	✓	✓		
			0553	✓	✓	✓	✓	✓		
			1245	✓	✓	✓	✓	✓		
			1299	✓	✓	✓	✓	✓		
			0519	✓	✓	✓	✓	✓		
			1017	✓	✓	✓	✓	✓		
			1123	✓	✓	✓	✓	✓		
			1327	✓	✓	✓	✓	✓		
			1300	✓	✓	✓	✓	✓		
			2100	✓	✓	✓	✓	✓		
			1247	✓	✓	✓	✓	✓		
			1300	✓	✓	✓	✓	✓		
			0549	✓	✓	✓	✓	✓		

Item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: *Michael W...* Title: *QC*

Damage: Visual inspection of geosynthetic clay liner to make sure roll is not damaged.  
 Inspection: Visible inspection to make sure surface is free of any materials that may inhibit the effectiveness of the liner.  
 Damaged Section: Visible inspection to find tears, holes, or surface blemishes.  
 Bentonite Paste: Make sure sufficient moistened bentonite paste is applied to seam, 6 to 8 inch overlap required.







**POLYWELD U.S.A., INC.**

1620 EAST RICHEY ROAD  
HOUSTON, TEXAS 77073

(281) 821-4156

FAX (281) 821-8901

1-888-325-3168

Email: info@polyweldusa.com

www.polyweldusa.com

# CALIBRATION CERTIFICATE

<b>Customer:</b>	TEXAS ENVIRONMENTAL
<b>Device Calibrated:</b>	MEEZAN 500 TENSIO METER
<b>S/N:</b>	4301997
<b>Model #:</b>	
<b>Load Cell Type:</b>	BUTTON TYPE
<b>Voltage:</b>	120 V/
<b>Date:</b>	13-FEB-04
<b>Calibration #</b>	CAL1034

Calibration of the PolyWeld USA Meezan 500 Tensiometer was verified using a calibration load cell indicator on dead weights.  
 2/13/2004 The readings of the calibration set are recorded as "True Load." The readings of the instrument in question are recorded below as "Display Load."

True Load	Display Load Trial #1	Display Load Trial #2	Display Load Trial #3
0	0	0	0
50	49.9	49.8	50
100	99.7	100	100
150	149.8	149.9	150
200	199.8	199.9	200
250	249.8	249.9	250
300	300	299.9	300.1
350	350.1	349.8	349.9
400	399.5	399.8	400
450	449.8	450.1	449.8
500	499.9	499.7	500
<b>Error % for each Trial</b>	0.0618	0.0436	0.0073

Average % Error

0.0376

*Wakeel Ahmad*

Wakeel Ahmad

*2-13-04*

Date

18 Years in the Plastic Welding Industry

• Extrusion Welding Machines • Wedge Welders • Spark Tester • Sample Cutter • Tensiometer Meezan 500



# Alcoa Contractor Safety Checklist

Contractor TEP Location VANCOUVER, WA

Evaluator MIKE WIRTZ Date 6-7-01 Time 13:45


	Yes	No	Comments
Contractor OSHA competent person on site	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>ENVIROCON</u>
All employees wearing proper eye protection/hard hat	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>NO HARD HAT WHEN TIEING DRAINAGE NET</u>
All wearing adequate work or safety shoes, gloves	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All wearing hearing protection where necessary	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All wearing protective clothing where necessary	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Respirator protection used properly as necessary	<input type="checkbox"/>	<input type="checkbox"/>	Contaminant/Hazard: <u>NA</u>
All using fall protection as required	<input type="checkbox"/>	<input type="checkbox"/>	Potential Fall Distance: <u>NA</u>
All Hot Work/Confined Space Entry/Digging permits posted and conditions followed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>BUTANE TORCH</u>
Aerial Device/crane communication procedures followed, operators/crews trained	<input type="checkbox"/>	<input type="checkbox"/>	<u>NA</u>
Vehicle Pre-Ops Completed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Is firewatch/attendant/flagman on duty, alert, and knowledgeable of responsibilities	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Electrical equipment used properly, GFCI	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Lockout/Tagout procedures followed, training completed	<input type="checkbox"/>	<input type="checkbox"/>	<u>NA</u>
Excavations/Trenches shored, sloped, set-up properly (OSHA 1926.650-652)	<input type="checkbox"/>	<input type="checkbox"/>	<u>NA</u>
Cranes/Heavy Equipment Inspected	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Rigging correct, in good condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Roads/walkways, properly barricaded, flagged	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Scaffolding properly installed/inspected/tagged	<input type="checkbox"/>	<input type="checkbox"/>	<u>NA</u>
Ladders/Tools used properly, good repair	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Correct lifting/material handling	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Retainer pins on air hose/tool connections	<input type="checkbox"/>	<input type="checkbox"/>	<u>NA</u>
Welding/Cutting equipment good repair, used properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Compressed gas cylinders secured upright	<input type="checkbox"/>	<input type="checkbox"/>	<u>NA</u>
Good housekeeping, environmental conditions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Correct labels affixed to barrels/containers	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<u>GAS CANS NOT LABELED "GAS"</u>
Special warnings, signage posted as necessary	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
High Voltage 32.60 followed as required	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Safety awareness/behavior meets Alcoa expectations	<input type="checkbox"/>	<input type="checkbox"/>	
JSP at jobsite & followed	<input type="checkbox"/>	<input type="checkbox"/>	




# Alcoa Contractor Safety Checklist

Contractor TEXAS PLASTICS Location ALCOA-VANCOUVER  
 Evaluator MIKE WATZ Date 6-1-04 Time 1310

	Yes	No	Comments
Contractor OSHA competent person on site	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>ENVIROCON</u>
All employees wearing proper eye protection/hard hat	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All wearing adequate work or safety shoes, gloves	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All wearing hearing protection where necessary	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All wearing protective clothing where necessary	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Respirator protection used properly as necessary	<input type="checkbox"/>	<input type="checkbox"/>	Contaminant/Hazard: <u>DOES NOT APPLY</u>
All using fall protection as required	<input type="checkbox"/>	<input type="checkbox"/>	Potential Fall Distance: <u>11</u>
All Hot Work/Confined Space Entry/Digging permits posted and conditions followed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>HOT WORK PERMIT</u>
Aerial Device/crane communication procedures followed, operators/crews trained	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Vehicle Pre-Ops Completed	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<u>NOT AT FIRST</u>
Is firewatch/attendant/flagman on duty, alert, and knowledgeable of responsibilities	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Electrical equipment used properly, GFCI	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Lockout/Tagout procedures followed, training completed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Excavations/Trenches shored, sloped, set-up properly (OSHA 1926.650-652)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<u>DOES NOT APPLY</u>
Cranes/Heavy Equipment Inspected	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Rigging correct, in good condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Roads/walkways, properly barricaded, flagged	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Scaffolding properly installed/inspected/tagged	<input type="checkbox"/>	<input type="checkbox"/>	<u>DOES NOT APPLY</u>
Ladders/Tools used properly, good repair	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Correct lifting/material handling	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Retainer pins on air hose/tool connections	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Welding/Cutting equipment good repair, used properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Compressed gas cylinders secured upright	<input type="checkbox"/>	<input type="checkbox"/>	<u>DOES NOT APPLY</u>
Good housekeeping, environmental conditions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Correct labels affixed to barrels/containers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Special warnings, signage posted as necessary	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
High Voltage 32.60 followed as required	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Safety awareness/behavior meets Alcoa expectations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
JSP at jobsite & followed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



GCL PANEL LAYOUT



HDPE PANEL LAYOUT

**DAILY STARTUP SEAM TESTING**

Project Name/ East Landfill Cap Construction/184717 Date: 5-25-04

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 POC: MICHAEL WERTZ (503) 235-5000

Morning Weather Conditions: 60S / CLEAR  
 Afternoon Weather Conditions: CLEAR 70S

Specification/Drawing Reference:

Date	Time	Equipmnet ID	Temperature	Operator	Pass/Fail	Comments
5-25	10:31/305	FWC 009	740	B.K.	FAIL	
5-25	1305	FWC 008	400°C	K.P.	FAIL	S.S. SPEED
5-25	1305	FWC 008 7	500°C	K.P. KO	FAIL	S.S. SPEED
5-25	1351	FWC 008	400°C	K.P.	PASS	MILREAS PRESSURE
5-25	1406	FWC 008 7	400	K.P. KO	PASS	
5-25	1417	FWC 009	740°C	B.K.	FAIL	
5-25	1516	FWC 009	740°C	B.K.	PASS	
5-25	1521	XLSUNGUN	NA	P.S.	PASS	
5-26	0711	008	400°C	K.P. KO KP	PASS	
5-26	0726	009	740	B.K.	PASS	
5-26	0734	XLSUNGUN	NA	P.S.	PASS	
5-26	0742	007	400	KO	PASS	
5-26	1320	XLSUNGUN	NA	P.S.	PASS	
5-26	1330	009	400	K.P.	PASS	
5-26	1349	009	740	B.K.	PASS	
5-26	1349	007	400	KO	PASS	
5-28	0710	XLSUNGUN	NA	KP	PASS	

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: Michael Wertz Title: Field Tech QA/QC

# DAILY STARTUP SEAM TESTING

Project Name/ East Landfill Cap Construction/184717

Date:

QC Inspector: CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

POC: (503) 235-5000

Morning Weather Conditions:

Afternoon Weather Conditions:

Specification/Drawing Reference:

Date	Time	Equipment ID	Temperature	Operator	Pass/Fail	Comments
6-1-04	0656	008	400	K.P.	PASS	
6-1-04	0705	X25UNGUN	NA	P.S.	PASS	
6-1-04	0715	007	740	KO	PASS	
6-1-04	0725	009	740	K.B. B.K.	PASS	
6-1-04	1300	008	400	K.P.	PASS	
6-1-04	1310	009	740	B.K.	PASS	
6-1-04	1334	007	400	KO	PASS	
6-1-04	1343	X25UNGUN	NA	P.S.	PASS	
6-2-04	0643	008	400	K.P.	FAIL	DIRT SPOTS CAUSED TWO TO FAIL
"	0650	007	400	KO	PASS	
"	0713	009	740	BK	PASS	
"	0727	X25UNGUN	NA	P.S.	PASS	
"	0735	008	400	KP	PASS	
"	1309	008	400	KP	PASS	
"	1300	X25UNGUN	NA	P.S.	PASS	
"	1320	007	400	KO	PASS	
"	1330	009	740	BK	PASS	

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

Signed: *[Signature]*

Title: *QC*

RECHECK WELDERS

# DAILY STARTUP SEAM TESTING

Project Name/ East Landfill Cap Construction/184717 Date: 6.3.04

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 POC: (503) 235-5000

Morning Weather Conditions: Afternoon Weather Conditions:

Specification/Drawing Reference:

Date	Time	Equipment ID	Temperature	Operator	Pass/Fail	Comments
6.3.04	6:54	008	400	K.P.	PASS	
	7:07	009	780	B.L.	PASS	
	7:10	007	400	K.O.	PASS	
	7:35	X25UNGX	NA	P.S.	PASS	
	13:02	008	400	K.P.	PASS	
	13:15	007	400	K.O.	PASS	CHANGED SPEED TO 5.5
	13:30	009	740	BK	PASS	
	13:40	X25UNGX	NA	P.S.	PASS	
6.4.04	7:15	008	400	K.P.	PASS	
	7:25	007	400	K.O.	PASS	
	7:35	X25UNGX	NA	P.S.	PASS	
	13:15	X25UNGX	NA	P.S.	PASS	

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: *[Signature]* Title: QC



# GEOMEMBRANE INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717

Date: 5-25-99

QC Inspector: CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

POC: M. W. [Signature] (503) 235-5000

Morning Weather Conditions:  
SUNNY 60s

Afternoon Weather Conditions:  
PARTLY CLOUDY UPPER 60s LOW 70s

Specification/Drawing Reference:

Date	Role ID	Damaged Role	Check Base	Location	Damaged Section	Field Seam	Name of Seamer	Destructive Test	Damage After	Comments
5-26	8530	✓	✓	APPE ✓	✓	✓	K.P.		✓	(Panels) P1, P2, P3 P4 (P5, P6) (P7, P8) (P9, P4) (P6, P7) (P10, P11, P9) (P10, P11, P12) (P13, P14) (P15, P11) (P15, P16) (P16, P17, P15) (P12, P13) (P14, P15) (16, 17, 18) (19, 21) (18, 19) (21, 20)
	8530	✓	✓	✓	✓	✓	K.O.			
	8531	✓	✓	✓	✓	✓	B.K.			
	8531	✓	✓	✓	✓	✓	K.P.			
	8531	✓	✓	✓	✓	✓	B.K.		✓	
	8531	✓	✓	✓	✓	✓	K.O.			
	8512	✓	✓	✓	✓	✓	K.P.			
	8512	✓	✓	✓	✓	✓	K.O.			
	8512	✓	✓	✓	✓	✓	B.K.			

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

Signed: M. W. [Signature] Title: FIELD TBCIT

Damaged Roll: Check geomembrane roll for signs of damage  
 Check base: Check GC liner for anything that may damage geomembrane  
 Damaged Section: Check geomembrane after installation for tears, holes, and surface blemishes  
 Field Seam: 6 to 8 inch overlap  
 Destructive Test: Every 500 feet of seam, 36 inches long and 18 inches wide section tested for shear and tear

(PANELS TO BE WELDED TOGETHER (P5, P6))

# GEOMEMBRANE INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717

Date: 5-26-04

QC Inspector: CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

POC: MWA (503) 235-5000

Morning Weather Conditions: Afternoon Weather Conditions:


CLOUDY CHANGE OF RAIN 50s

Specification/Drawing Reference:

Date	Role ID	Damaged Role	Check Base	Location	Damaged Section	Field Seam	Name of Seamer	Destructive Test	Damage After	Comments
5-26	8516	✓	✓	✓	✓	✓	KP	✓	✓	(Panels) (9, 10, 15, 18, 16, 15)
	8516	✓	✓	✓	✓	✓	KO	✓	✓	(14, 13, 12, 10, 9, 8, 7, 6)
	8516	✓	✓	✓	✓	✓	BK	✓	✓	(5, 4, 3, 2, 1) PANEL # 25
	8506	✓	✓	✓	✓	✓	KP (1/3 RIVER)			"
	8506	✓	✓	✓	✓	✓	KO (MIDDLE)			"
	8506	✓	✓	✓	✓	✓	BK (1/3 CORNER)			PANEL # 25
	8506	✓	✓	✓	✓	✓	KP (1/3 RIVER)			PANEL # 26 (PAPER)
	8514	✓	✓	✓	✓	✓	BK (MIDDLE)			PANEL # 26
	8514	✓	✓	✓	✓	✓	KO (CORNER)			(25, 26)
	8514	✓	✓	✓	✓	✓	KO			(27)
	8514	✓	✓	✓	✓	✓	KP			(27, 28)
	8514	✓	✓	✓	✓	✓	KO			(28, 26)
	8517	✓	✓	✓	✓	✓	BK			

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
Signed: \_\_\_\_\_ Title: \_\_\_\_\_

- Damaged Roll: Check geomembrane roll for signs of damage
- Check base: Check GC liner for anything that may damage geomembrane
- Damaged Section: Check geomembrane after installation for tears, holes, and surface blemishes
- Field Seam: 6 to 8 inch overlap
- Destructive Test: Every 500 feet of seam, 36 inches long and 18 inches wide section tested for shear and tear



NOTE: 8 PATCHED ALL CORNERS



# GEOMEMBRANE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717

**Date:** 6-1-04 TC 6-2-04

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:**

**Afternoon Weather Conditions:**

**Specification/Drawing Reference:**

Date	Role ID	Damaged Role	Check Base	Location	Damaged Section	Field Seam	Name of Seamer	Destructive Test	Damage After	Comments
6-1-04	8511	✓	✓	✓	✓	✓	KO			(P40, P42) (P41, P42)
"	8511	✓	✓	✓	✓	✓	KP			(P42, P43) (P41, P43)
6-2-04	8559	✓	✓	✓	✓	✓	KP			(P46, P47) (P45, P47)
	8560	✓	✓	✓	✓	✓	KP			(P44, P46)
	8560	✓	✓	✓	✓	✓	BK			(P44, P45)
	8559	✓	✓	✓	✓	✓	BK			(P47, P48) (P47, P49)
	8532	✓	✓	✓	✓	✓	KP			(P40, P51) (P54, P53) (P54, P55)
	8532	✓	✓	✓	✓	✓	KO			(P49, P53) (P55, P56)
	8487	✓	✓	✓	✓	✓	KO			(P26, P57) (P61, P62)
	8487	✓	✓	✓	✓	✓	KP			(P57, P58) (P59, P60) (P60, P61)
	8501	✓	✓	✓	✓	✓	BK			(P58, P59)
	8501	✓	✓	✓	✓	✓	BK			(P64, P63 To P54) (P68, P67)
	8501	✓	✓	✓	✓	✓	KO			(P68, P65) (P66, P67)

**The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted. Signed:** \_\_\_\_\_ **Title:** \_\_\_\_\_

Damaged Roll: Check geomembrane roll for signs of damage

Check base: Check GC liner for anything that may damage geomembrane

Damaged Section: Check geomembrane after installation for tears, holes, and surface blemishes

Field Seam: 6 to 8 inch overlap

Destructive Test: Every 500 feet of seam, 36 inches long and 18 inches wide section tested for shear and tear

# GEOMEMBRANE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717 **Date:**

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** **Afternoon Weather Conditions:**

**Specification/Drawing Reference:**

Date	Role ID	Damaged Role	Check Base	Location	Damaged Section	Field Seam	Name of Seamer	Destructive Test	Damage After	Comments
6-2-04	8500	✓	✓	✓	✓	✓	KP			(P64, P53 to 50) (P65, P48) (P65, P59)
11	11	✓	✓	✓	✓	✓	KP			(P63, P66) (P68, P69)
	8570	✓	✓	✓	✓	✓	KO			(P66, P67)
	8580	✓	✓	✓	✓	✓	BK			(P68, P67) (P69, P67)
	8494	✓	✓	✓	✓	✓	KP			(P68, 76) (P69, P70)
6-3-04	8494	✓	✓	✓	✓	✓	KP			(P71, P73) (P28, P73)
	8494	✓	✓	✓	✓	✓	BK			(P71, P72)
	8567	✓	✓	✓	✓	✓	KP			(P74, P75)
	8567	✓	✓	✓	✓	✓	KP KO			(P75, P76)
	8567	✓	✓	✓	✓	✓	KP			(P76, P77) (P78, P79)
	8567	✓	✓	✓	✓	✓	BK			(P77, P78)
	8402	✓	✓	✓	✓	✓	KP			(P77, P79) (P78, P79) (P80, P81)
	8402	✓	✓	✓	✓	✓	KO			(P78, P80)

**The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.**  
**Signed:** **Title:**

- Damaged Roll: Check geomembrane roll for signs of damage
- Check base: Check GC liner for anything that may damage geomembrane
- Damaged Section: Check geomembrane after installation for tears, holes, and surface blemishes
- Field Seam: 6 to 8 inch overlap
- Destructive Test: Every 500 feet of seam, 36 inches long and 18 inches wide section tested for shear and tear

# GEOMEMBRANE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717 **Date:**

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** **Afternoon Weather Conditions:**

**Specification/Drawing Reference:**

Date	Role ID	Damaged Role	Check Base	Location	Damaged Section	Field Seam	Name of Seamer	Destructive Test	Damage After	Comments
6-3-04	8482	✓	✓	✓	✓	✓	KO	✓	✓	(P81, P83) (P81, P82)
	8482	✓	✓	✓	✓	✓	KP	✓	✓	(P80, P82)
	8564	✓	✓	✓	✓	✓	KP			(P84, P85) (P83, P85)
	8564	✓	✓	✓	✓	✓	BK			(P85, P86)
	8564	✓	✓	✓	✓	✓	KO			(P86, P88) (P86, P87)
	8557	✓	✓	✓	✓	✓	KP			(P88, P89) (P87, P89) (P91, P90)
	8557	✓	✓	✓	✓	✓	KO			(P88, P87)
	8557	✓	✓	✓	✓	✓	BK			(P89, P90)
6-2-04	8494	✓	✓	✓	✓	✓	KO			(P70, P71)
6-4-04	8566	✓	✓	✓	✓	✓	KP			(P91, P92) (P92, P93) (P93, P94)
	8566	✓	✓	✓	✓	✓	KO			(P92, P93)

**The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.**  
**Signed:** **Title:**

- Damaged Roll: Check geomembrane roll for signs of damage
- Check base: Check GC liner for anything that may damage geomembrane
- Damaged Section: Check geomembrane after installation for tears, holes, and surface blemishes
- Field Seam: 6 to 8 inch overlap
- Destructive Test: Every 500 feet of seam, 36 inches long and 18 inches wide section tested for shear and tear

# GEOMEMBRANE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717 **Date:**

**QC Inspector:** CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** **Afternoon Weather Conditions:**

**Specification/Drawing Reference:**

Date	Role ID	Damaged Role	Check Base	Location	Damaged Section	Field Seam	Name of Seamer	Destructive Test	Damage After	Comments
6-4-04	8566	✓	✓	✓	✓	✓	Ke	✓	✓	(Penals) (P94, P95) (94, 96) (95, 96)
	<del>8566</del>	✓	✓	✓	✓	✓	KP	✓	✓	(P97, P98)
	8559	✓	✓	✓	✓	✓	KP	✓	✓	(P97, P98) (P97, P98)
	8558	✓	✓	✓	✓	✓	KP	✓	✓	(P98) (P98)
	8558	✓	✓	✓	✓	✓	KP	✓	✓	(P99)

**The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.**

**Signed:** *[Signature]* **Title:** SDC

- Damaged Roll: Check geomembrane roll for signs of damage
- Check base: Check GC liner for anything that may damage geomembrane
- Damaged Section: Check geomembrane after installation for tears, holes, and surface blemishes
- Field Seam: 6 to 8 inch overlap
- Destructive Test: Every 500 feet of seam, 36 inches long and 18 inches wide section tested for shear and tear

# GEOMEMBRANE REPAIR CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717 **Date:**

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** **Afternoon Weather Conditions:**

**Specification/Drawing Reference:**

Date	Roll ID	Type of Damage	Type of Repair
5-26	8530	FAILED SEAM AIR TEST	RETEST - PASSED
6-1		FAILED LAB DESTRUCTIVE SAMPLE DS-27 FAILED PECC TEST	PATCHED ENTIRE SEAM, RESAMPLED ON EITHER SIDE (10') OF ORIGINAL AND SEND TO LAB (DS-7-A, DS-7-B)
6-2	8494	FIELD TEST DS-19 FAILED	RESAMPLED 10' ON EITHER SIDE AND SENT SAMPLES (DS-19FA, DS-19B) TO LAB. PASSED.
6-7-04	8566	FAILED LAB TEST DS-26	PATCHED SEAM
6-9-04		MONITORING WELLS PATCHES FAILED AT BASE DUE TO CONTRACTION/EXPANSION OF HDPE MATERIAL	REPATCH IN MORNING. WHEN HDPE IS STRETCHED OUT
6-3-04		PAEC PANELS HOLES WERE CUT IN HDPE TO BE USED TO PULL HDPE	PATCHED HOLES, VACUUM TESTED
	30, 31, 32, 33, 36		
	37, 38, 39, 41, 43		
	44, 45, 47, 48, 64		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
**Signed:** *Michael Wang* **Title:** SC





# GEOMEMBRANE TESTING CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717 **Date:** 5-26-04

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** **Afternoon Weather Conditions:**

**Specification/Drawing Reference:**

Date	Time	Temperature (OUTSIDE)	Name of Seamer	Welding Apparatus		Role ID	Sample ID	Field Test Pass/Fail
				Temp	Pressure			
5-26-04		400 MID 60s	K.P.	400		8530	D-1 P01P02	PASS
"		MID 60s	K.P.	740	400	8531	D-2 P10P12	PASS
"		MID 60s	B.K.	740		8517	D-3 P16A7	PASS
5-27-04		MID 60s	<del>B.K.</del> K.O.	740	400	8516	D-4 P6 P22	PASS
"		LOW 60s	K.P.	400		8516	D-5 P22 P23	PASS
"		LOW 60s	K.O. B.K.	400	740	8514	D-6 P24 P26	PASS
"		LOW 60s	K.O.	400		8517	D-7 P28 P27	PASS
6-2-04		UPPER 70s	K.P.	400		8517	D-8 P27 P29	PASS
"		UPPER 70s	K.O.	400		8515	D-9 P32 P33	PASS
"		UPPER 70s	K.O.	400		8525	D-10 P35 P36	PASS
"		UPPER 70s	B.K.	740		8567	D-11 P37 P38	PASS
"		UPPER 70s	B.K.	740		8505	D-12 P39 P40	PASS
"		UPPER 70s	K.P.	400		8511	D-13 P47 P43	PASS

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
**Signed:** *[Signature]* **Title:**

# GEOMEMBRANE TESTING CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717 **Date:** 6.3.04

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** \_\_\_\_\_

**Afternoon Weather Conditions:** \_\_\_\_\_


**Specification/Drawing Reference:** \_\_\_\_\_

Date	Time	Temperature	Name of Seamer	Welding Apparatus		Role ID	Sample ID	Field Test
				Temp	Pressure			
6-3-04		Low 80's	BK	240		8557	D-05 P47P48	Pass
"		Low 80's	KD	400		8501	D-16 P64P65	Pass
"		"	KP	400		8537	D-17 P52P53	Pass
"		"	KP	400		8487	D-18 P60P61	Pass
"		"	BK	240		8494	D-19 P71P72	Pass
"		"	BK	240		8494	D-19 P71P72	Pass
"		"	BK	240		8494	D-20 P73P74	Pass
"		"	BK	240		8567	D-21 P77P78	Pass
"		"	BK	240		8494	D-22 P80P74	Pass
"		"	BK	240		8494	D-19 P71P72	Pass
"		"						
"		"						
"		"						

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

Signed: *Mark W...* Title: \_\_\_\_\_





**SHIPPING ADDRESS:**  
**TRI/Environmental, Inc.**  
 A Texas Research International Company  
 9063 Bee Caves Road, Austin, Texas 78733-6201

**GEOSYNTHETIC TESTING LABORATORIES**  
 1-800-880-8378  
 FAX: 512 263 2558

U

**IN OF CUSTODY/TEST REQUEST FORM - DESTRUCTIVE SEAMS**

Page 1 of 1

REPORT RESULTS TO:	Client Contact: <b>MICHAEL WIRTZ</b>	Client Phone/Fax: <b>503-998-2517</b>
	Client Company: <b>CH2M HILL</b>	Client Field Phone:/Fax:
	Project Name: <b>ALCOA - VANCOUVER</b>	Project Number: <b>184717.01.01.01</b>
	Client Mailing Address: <b>825 NE MULTNOMAH, SUITE 1300</b>	E-mail: <b>MWIRTZ@CH2M.COM</b>
	Client City, State, Zip: <b>PORTLAND, OR 97232-2146</b>	Shipped by: <b>FEDEX</b> Date:

SEND INVOICE TO:	<b>COMPLETE ONLY IF DIFFERENT FROM ABOVE</b>	Phone:
	Client Contact:	Fax:
	Client Company:	Client P.O. #:
	Client Mailing Address:	E-mail:
	Client City, State, Zip:	Shipped by: Date:

Geomembrane Seams		Top Panel No.	Bottom Panel No.	Machine Number	Resin Type (ex: HDPE)	Weld Type	Welder (personnel)	Date / Time Sampled
Sample Identification								
1	D1 - P1P2 @ 42.5	P2	P1	008	HDPE		KP	5-26-04 08:11
	D2 - P10P12 @ 42.5	P10	P12	8008	"		KP	5-26-04 08:09
	D3 - P16P17 @ 42.5	P16	P17	009	"		BK	5-26-04 08:05
	D4 - P22 P6	P22	P6	007	"		KO	5-26-04 11:16
5								
6								
7								
8								
9								
10								

Remarks:


Standard Test Methods: ASTM D 6392 , D 4437 , D413 , D751) Please circle requested test procedure

PLEASE CONTACT TRI WITH QUESTIONS REGARDING APPROPRIATE TEST PROCEDURES

"As-Received" Notes:	TRI Log. Number:
	Due Date:

I HEREBY AUTHORIZE BY SIGNING AND DATING BELOW.

Michael Wirtz SIGNATURE/DATE:



SHIPPING ADDRESS:  
 TRI/Environmental, Inc.  
 A Texas Research International Company  
 9063 Bee Caves Road, Austin, Texas 78733-6201

GEOSYNTHETIC TESTING LABORATORIES  
 1-800-880-8378  
 FAX: 512 263 2558

(2)

CHAIN OF CUSTODY/TEST REQUEST FORM - DESTRUCTIVE SEAMS

Page 1 of 1

REPORT RESULT TO:	Client Contact: MICHAEL WIRTZ	Client Phone/Fax: 503-998-2517
	Client Company: CH2M HILL	Client Field Phone/Fax: 503-736-2000
	Project Name: ALCOA - VANCOUVER	Project Number: 184717.01.01.01
	Client Mailing Address: 825 NE MULTNOMAH, SUITE 1300	E-mail: MWIRTZ@CH2M.COM
	Client City, State, Zip: PORTLAND, OR 97232-2146	Shipped by: FEDEX Date:

SEND INVOICE TO:	COMPLETE ONLY IF DIFFERENT FROM ABOVE	Phone:
	Client Contact:	Fax:
	Client Company:	Client P.O. #:
	Client Mailing Address:	E-mail:
	Client City, State, Zip:	Shipped by: Date:

Geomembrane Seams		Top Panel No.	Bottom Panel No.	Machine Number	Resin Type (ex: HDPE)	Weld Type	Welder (personnel)	Date / Time Sampled
Sample Identification								
1	DS-P23P24	P23	P22	008	HDPE		KP	5-26-04 17:39
	D6-P26P24	P26	P24	009	"		BK	5-26-04 17:42
	D7-P27P28	P28	P27	007	"		KO	5-26-04 17:44
5								
6								
7								
8								
9								
10								

Remarks:

Standard Test Methods: ASTM D 6392 (D 4437), D413, D751 Please circle requested test procedure

PLEASE CONTACT TRI WITH QUESTIONS REGARDING APPROPRIATE TEST PROCEDURES

"As-Received" Notes:	TRI Log. Number:
	Due Date:

WE AUTHORIZE BY SIGNING AND DATING BELOW.

Michael Wirtz SIGNATURE/DATE: MICHAEL WIRTZ

ON BACK!



SHIPPING ADDRESS:  
 TRI/Environmental, Inc.  
 A Texas Research International Company  
 9063 Bee Caves Road, Austin, Texas 78733-6201

GEOSYNTHETIC TESTING LABORATORIES  
 1-800-880-8378  
 FAX: 512 263 2558

3

IN OF CUSTODY/TEST REQUEST FORM - DESTRUCTIVE SEAMS

Page 1 of 1

REPORT RESULTS TO:

Client Contact: MICHAEL WIRTZ	Client Phone/Fax: 503-998-2517
Client Company: CH2M HILL	Client Field Phone:/Fax: 503-736-2000
Project Name: ALCOA - VANCOUVER	Project Number: 184717.01.01.01
Client Mailing Address: 825 NE MULTNOMAH, SUITE 1300	E-mail: MWIRTZ@CH2M.COM
Client City, State, Zip: PORTLAND, OR 97232-2146	Shipped by: FEDEX Date: 6-2-04

SEND INVOICE TO:

COMPLETE ONLY IF DIFFERENT FROM ABOVE	Phone:
Client Contact:	Fax:
Client Company:	Client P.O. #:
Client Mailing Address:	E-mail:
Client City, State, Zip:	Shipped by: Date:

Geomembrane Seams		Top Panel No.	Bottom Panel No.	Machine Number	Resin Type (ex: HDPE)	Weld Type	Welder (personnel)	Date / Time Sampled
Sample Identification								
1	D-9 P27 P29	P27	P29	008	HDPE		KP	6-1-04 1410
	D-9 P32 P33	P32	P33	007	"		KO	6-1-04 1420
	D-10 P35 P36	P35	P36	008	"		KP	6-1-04 1750
	D-11 P37 P38	P37	P38	009	"		BK	6-1-04 1800
5	D-12 P39 P40	P39	P40	009	"		BK	6-1-04 1805
6	D-13 P42 P43	P42	P43	008	"		KP KB	6-2-04 07:59
7	D-14 P44 P45	P44	P45	009	"		BK	6-2-04 09:02
8	D-7 "A" EAST	P28	P27	007	"		KO	6-1-04 09:23
9	D-7 "B" WEST	P26	P25	007	"		KO	6-2-04 09:56
10								

Remarks:

Standard Test Methods: ASTM D 6392, (D 4437), D413, D751) Please circle requested test procedure  
 PLEASE CONTACT TRI WITH QUESTIONS REGARDING APPROPRIATE TEST PROCEDURES

"As-Received" Notes:

TRI Log. Number:
Due Date:

WE AUTHORIZE BY SIGNING AND DATING BELOW.

MICHAEL WIRTZ \_\_\_\_\_ [SIGNATURE/DATE: Michael Wirtz]



SHIPPING ADDRESS:  
 TRI/Environmental, Inc.  
 A Texas Research International Company  
 9063 Bee Caves Road, Austin, Texas 78733-6201

GEOSYNTHETIC TESTING LABORATORIES  
 1-800-880-8378  
 FAX: 512 263 2558

MAIN OF CUSTODY/TEST REQUEST FORM - DESTRUCTIVE SEAMS

REPORT RESULTS TO:	Client Contact: MICHAEL WIRTZ	Client Phone/Fax: 503-998-2517
	Client Company: CH2M HILL	Client Field Phone/Fax: 503-736-2000
	Project Name: ALCOA-VANCOUVER	Project Number: 184717.01.01.01
	Client Mailing Address: 825 NE MULTNOMAH, SUITE 1300	E-mail: MWIRTZ@CH2M.COM
	Client City, State, Zip: PORTLAND, OR 97232-2146	Shipped by: FEDEX Date: 6-30-04

SEND INVOICE TO:	COMPLETE ONLY IF DIFFERENT FROM ABOVE	Phone:
	Client Contact:	Fax:
	Client Company:	Client P.O. #:
	Client Mailing Address:	E-mail:
	Client City, State, Zip:	Shipped by: Date:

Geomembrane Seams		Top Panel No.	Bottom Panel No.	Machine Number	Resin Type (ex: HDPE)	Weld Type	Welder (personnel)	Date / Time Sampled
Sample Identification								
1	D-15 P48 P47	P48	P47	009	HDPE		BK	6-2-04 14:24
	D-16 P65 P64	P65	P64	008	HDPE		KP	6-2-04 16:24
	D-17 P52 P53	P53	P52	007	HDPE		KO	6-2-04 14:21
	D-18 P60 P61	P61	P60	007	HDPE		KO	6-2-04 14:16
5	<del>D-19 P71 P72</del>	<del>P72</del>	<del>P71</del>	<del>009</del>	<del>HDPE</del>		<del>B.K.</del>	<del>6-3-04 7:33</del>
6	D-19 "A" WEST	P72	P71	009	HDPE		B.K.	6-3-04 9:15
7	D-19 "B" EAST	P72	P71	009	HDPE		B.K.	6-3-04 9:15
8								
9								
10								

Remarks:

Standard Test Methods: ASTM D 6392, D 4437, D413, D751) Please circle requested test procedure

PLEASE CONTACT TRI WITH QUESTIONS REGARDING APPROPRIATE TEST PROCEDURES

"As-Received" Notes:	TRI Log. Number:
	Due Date:

WE AUTHORIZE BY SIGNING AND DATING BELOW.

Michael Wirtz SIGNATURE/DATE: MICHAEL WIRTZ





SHIPPING ADDRESS:  
 TRI/Environmental, Inc.  
 A Texas Research International Company  
 9063 Bee Caves Road, Austin, Texas 78733-6201

GEOSYNTHETIC TESTING LABORATORIES  
 1-800-880-8378  
 FAX: 512 263 2558

IN OF CUSTODY/TEST REQUEST FORM - DESTRUCTIVE SEAMS

REPORT RESULTS TO:	Client Contact: MICHAEL WIRTZ	Client Phone/Fax: 503-998-2517
	Client Company: CH2M HILL	Client Field Phone/Fax: 503-736-2000
	Project Name: ALCOA-VANCOUVER	Project Number: 184717.01.01.01
	Client Mailing Address: 825 NE MULTNOMAH, SUITE 1300	E-mail: MWIRTZ@CH2M.COM
	Client City, State, Zip: PORTLAND, OR 97232-2146	Shipped by: FEDEX Date:

SEND INVOICE TO:	COMPLETE ONLY IF DIFFERENT FROM ABOVE	Phone:
	Client Contact:	Fax:
	Client Company:	Client P.O. #:
	Client Mailing Address:	E-mail:
	Client City, State, Zip:	Shipped by: Date:

Geomembrane Seams		Top Panel No.	Bottom Panel No.	Machine Number	Resin Type (ex: HDPE)	Weld Type	Welder (personnel)	Date / Time Sampled
Sample Identification								
1	D-20 P77 P73 P74	P73	P74	009	HDPE		BK	6-3-04 13:15
	D-21 P77 P78	P77	P78	009	HDPE		BK	6-3-04 13:21
	D-22 P32 P76	P32	P76	008	HDPE		KP	6-3-04 15:09
2								
3								
4								
5								
6								
7								
8								
9								
10								

Remarks:


Standard Test Methods: ASTM D 6392, D 4437, D 413, D 751) Please circle requested test procedure

PLEASE CONTACT TRI WITH QUESTIONS REGARDING APPROPRIATE TEST PROCEDURES

"As-Received" Notes:	TRI Log. Number:
	Due Date:

WE AUTHORIZE BY SIGNING AND DATING BELOW.

MICHAEL WIRTZ \_\_\_\_\_ SIGNATURE/DATE: Michael Wirtz



SHIPPING ADDRESS:  
 TRI/Environmental, Inc.  
 A Texas Research International Company  
 9063 Bee Caves Road, Austin, Texas 78733-6201

GEOSYNTHETIC TESTING LABORATORIES  
 1-800-880-8378  
 FAX: 512 263 2558

CHAIN OF CUSTODY/TEST REQUEST FORM - DESTRUCTIVE SEAMS

Page 1 of 1

REPORT RESULTS TO:	Client Contact: MICHAEL WIRTZ	Client Phone/Fax: 503-998-2517
	Client Company: CH2M HILL	Client Field Phone/Fax:
	Project Name: ALCOA-VANCOUVER	Project Number: 184717.01.01.01
	Client Mailing Address: 825 NE MULTNOMAH, SUITE 1300	E-mail: MWIRTZ@CH2M.COM
	Client City, State, Zip: PORTLAND, OR 97232-2146	Shipped by: FEDEX Date: 6-4-04

SEND INVOICE TO:	COMPLETE ONLY IF DIFFERENT FROM ABOVE	Phone:
	Client Contact:	Fax:
	Client Company:	Client P.O. #:
	Client Mailing Address:	E-mail:
	Client City, State, Zip:	Shipped by: Date:

Geomembrane Seams		Top Panel No.	Bottom Panel No.	Machine Number	Resin Type (ex: HDPE)	Weld Type	Welder (personnel)	Date / Time Sampled
Sample Identification								
1	D-23 P81 P80	P81	P80	008	HDPE		KP	6-4-04 6:36
	<del>D-24 P47 P91</del>	<del>P47</del>	<del>P91</del>					<del>6:50</del>
	D-25 P89 P87	P89	P87	008	HDPE		KP	6-4-04 6:43
	D-26 P47 P91	P47	P91	007	HDPE		KO	6-4-04 6:50
5	D-24 P86 P85	P86	P85	009	HDPE		BK	6-4-04 6:40
6	D-27 P93 P94	P93	P94	008	HDPE		KP	6-4-04 9:00
7								
8								
9								
10								

Remarks:

Standard Test Methods: ASTM D 6392, D 4437, D413, D751) Please circle requested test procedure

PLEASE CONTACT TRI WITH QUESTIONS REGARDING APPROPRIATE TEST PROCEDURES

"As-Received" Notes:

TRI Log. Number:  
 Due Date:

AUTHORIZE BY SIGNING AND DATING BELOW.

MICHAEL WIRTZ

SIGNATURE/DATE: *Michael Wirtz*



May 27, 2004

**Mail To:**

**Mr. Michael Wirtz**  
**CH2M Hill**  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232-2146

e-mail: mwirtz@ch2m.com  
 e-mail: mdrewett@ch2m.com - Mike Drewett

**Bill To:**

**Attn: Accounts Payable/PDX**  
**CH2M Hill**  
 2300 NW Walnut Blvd.  
 Corvallis, OR 97330

**Ref. Proj# 184717.01.01.04**

Dear Mr. Wirtz:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project: **Alcoa - Vancouver**

TRI Job Reference Number: E2199-62-05

Material(s) Tested: 4 Heat Fusion Weld(s)

Test(s) Requested: SAME DAY Peel and Shear  
 (ASTM D 6392/GRI GM19/D 4437/NSF 54)

Codes	
AD	Adhesion failure (100% Peel)
BRK	Break in sheeting away from Seam edge
SE	Break in sheeting at edge of seam
AD-BRK	Break in sheeting after some adhesion failure - partial peel
SIP	Separation in the plane of the sheet (leaving the bond intact)
FTB	Film tearing bond (all non "AD" failures)
non-FTB	100% peel

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Melissa Hunter  
 Project Manager  
 Geosynthetic Services Division  
[www.GeosyntheticTesting.com](http://www.GeosyntheticTesting.com)



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-62-05

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
Sample ID:	D3-P16P17						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	140	146	147	138	137	Peel A 142
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	138	164	155	120	133	Peel B 142
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear	Shear Strength (ppi)	184	169	172	165	178	Shear 174
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID:	D4-P22P6						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	145	151	150	149	146	Peel A 148
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	141	141	136	138	138	Peel B 139
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear	Shear Strength (ppi)	172	171	179	176	176	Shear 175
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



May 28, 2004

**Mail To:**

**Mr. Michael Wirtz**  
**CH2M Hill**  
825 NE Multnomah, Suite 1300  
Portland, OR 97232-2146

e-mail: mwirtz@ch2m.com  
e-mail: mike.wirtz@ch2m.com  
e-mail: mike.drewett@ch2m.com - Mike Drewett  
Site fax: 360-737-1995

**Bill To:**

**Attn: Accounts Payable/PDX**  
**CH2M Hill**  
2300 NW Walnut Blvd.  
Corvallis, OR 97330

**Ref. Proj# 184717.01.01.04**

Dear Mr. Wirtz:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project: **Alcoa - Vancouver**

TRI Job Reference Number: E2199-64-04

Material(s) Tested: 3 Heat Fusion Weld(s)

Test(s) Requested: SAME DAY Peel and Shear  
(ASTM D 6392/GRI GM19/D 4437/NSF 54)

**Codes**

AD	Adhesion failure (100% Peel)
BRK	Break in sheeting away from Seam edge
SE	Break in sheeting at edge of seam
AD-BRK	Break in sheeting after some adhesion failure - partial peel
SIP	Separation in the plane of the sheet (leaving the bond intact)
FTB	Film tearing bond (all non "AD" failures)
non-FTB	100% peel

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Melissa Hunter  
Project Manager  
Geosynthetic Services Division  
www.GeosyntheticTesting.com



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

**TRI Client: CH2M Hill**  
**Project: Alcoa - Vancouver**

**Material: HDPE**  
**SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)**  
**TRI Log #: E2199-62-05**

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
<b>Sample ID:</b>	<b>D1-P1P2@42.5</b>						
<b>Weld:</b>	<b>Heat Fusion Weld</b>						
Side A	Peel Strength (ppi)	126	123	128	119	129	Peel A <b>125</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	137	133	129	138	141	Peel B <b>136</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	179	177	182	175	179	Shear <b>178</b>
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
<b>Sample ID:</b>	<b>D2-P11P12@42.5</b>						
<b>Weld:</b>	<b>Heat Fusion Weld</b>						
Side A	Peel Strength (ppi)	138	139	141	149	131	Peel A <b>140</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	133	136	133	138	137	Peel B <b>135</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	180	180	179	176	180	Shear <b>179</b>
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-64-04

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID:	D7-P27P28					
Weld:	Heat Fusion Weld					
						Peel A
Side A Peel Strength (ppi)	139	83	108	124	130	117
Side A Peel Incursion (%)	<10	100	100	75	90	
Side A Peel Locus of Failure Code	SE	AD	AD	AD-BRK	AD-BRK	
Side A Peel NSF Failure Code	FTB	NON-FTB	NON-FTB	FTB	FTB	
						Peel B
Side B Peel Strength (ppi)	141	138	144	138	153	143
Side B Peel Incursion (%)	<10	<10	<10	<10	<10	
Side B Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear Strength (ppi)	174	178	176	174	161	173
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
 Project: Alcoa - Vancouver

Material: HDPE  
 SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
 TRI Log #: E2199-64-04

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
<b>Sample ID:</b>	<b>D5-P23P24</b>						
<b>Weld:</b>	<b>Heat Fusion Weld</b>						
Side A	Peel Strength (ppi)	141	137	141	136	138	Peel A <b>139</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	118	132	134	125	114	Peel B <b>125</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	182	182	184	178	182	Shear <b>182</b>
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
<b>Sample ID:</b>	<b>D6-P26P24</b>						
<b>Weld:</b>	<b>Heat Fusion Weld</b>						
Side A	Peel Strength (ppi)	138	135	148	129	129	Peel A <b>136</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	116	133	109	100	145	Peel B <b>121</b>
	Peel Incursion (%)	25	<10	25	25	<10	
	Peel Locus of Failure Code	AD-BRK	SE	AD-BRK	AD-BRK	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	181	181	184	179	182	Shear <b>181</b>
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.





June 3, 2004

**Mail To:**

**Mr. Michael Wirtz**  
**CH2M Hill**  
825 NE Multnomah, Suite 1300  
Portland, OR 97232-2146

e-mail: mwirtz@ch2m.com  
e-mail: mike.wirtz@ch2m.com  
e-mail: mike.drewett@ch2m.com - Mike Drewett  
Site fax: 360-737-1995

**Bill To:**

**Attn: Accounts Payable/PDX**  
**CH2M Hill**  
2300 NW Walnut Blvd.  
Corvallis, OR 97330

**Ref. Proj# 184717.01.01.04**

Dear Mr. Wirtz:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project: **Alcoa - Vancouver**

TRI Job Reference Number: E2199-69-07

Material(s) Tested: 9 Heat Fusion Weld(s)

Test(s) Requested: SAME DAY Peel and Shear  
(ASTM D 6392/GRI GM19/D 4437/NSF 54)

**Codes**

AD	Adhesion failure (100% Peel)
BRK	Break in sheeting away from Seam edge
SE	Break in sheeting at edge of seam
AD-BRK	Break in sheeting after some adhesion failure - partial peel
SIP	Separation in the plane of the sheet (leaving the bond intact)
FTB	Film tearing bond (all non "AD" failures)
non-FTB	100% peel

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Melissa Hunter  
Project Manager  
Geosynthetic Services Division  
www.GeosyntheticTesting.com



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-69-07

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
Sample ID:	D8-P27P29						
Weld:	Heat Fusion Weld						
Side A	Peel A						
	Peel Strength (ppi)	138	149	128	134	159	142
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B	Peel B						
	Peel Strength (ppi)	133	114	101	125	124	119
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SIP	SE	SIP	
Shear	Shear						
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	181	181	180	180	182	181
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID:	D9-P32P33						
Weld:	Heat Fusion Weld						
Side A	Peel A						
	Peel Strength (ppi)	133	132	153	152	151	144
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B	Peel B						
	Peel Strength (ppi)	140	142	154	136	148	144
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Shear	Shear						
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear Strength (ppi)	178	178	177	177	177	177	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-69-07

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
Sample ID:	D10-P35P36						
Weld:	Heat Fusion Weld						
Side A						Peel A	
	Peel Strength (ppi)	138	138	134	124	141	<b>135</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B						Peel B	
	Peel Strength (ppi)	139	132	133	127	139	<b>134</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
					Shear		
Shear Strength (ppi)	180	178	183	179	180	<b>180</b>	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		
Sample ID:	D11-P37P38						
Weld:	Heat Fusion Weld						
Side A						Peel A	
	Peel Strength (ppi)	148	133	157	149	147	<b>147</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B						Peel B	
	Peel Strength (ppi)	138	147	156	148	135	<b>145</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
					Shear		
Shear Strength (ppi)	176	177	180	179	178	<b>178</b>	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-69-07

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
Sample ID:	D12-P39P40						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	141	146	139	144	131	Peel A 140
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	136	131	130	125	123	Peel B 129
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear	Shear Strength (ppi)	179	176	177	176	176	177
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID:	D13-P42P43						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	148	149	137	147	151	Peel A 146
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	141	156	162	147	148	Peel B 151
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear	Shear Strength (ppi)	182	180	179	176	178	179
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-69-07

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
<b>Sample ID:</b>	<b>D14-P44P45</b>						
<b>Weld:</b>	<b>Heat Fusion Weld</b>						
Side A	Peel Strength (ppi)	128	130	139	130	146	Peel A <b>135</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	132	137	138	148	139	Peel B <b>139</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	186	187	188	184	182	Shear <b>185</b>
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
<b>Sample ID:</b>	<b>D7-A-EAST</b>						
<b>Weld:</b>	<b>Heat Fusion Weld</b>						
Side A	Peel Strength (ppi)	137	151	119	150	111	Peel A <b>134</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SIP	SE	SIP	SE	SIP	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	136	154	147	157	142	Peel B <b>147</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	179	183	176	175	174	Shear <b>177</b>
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-69-07

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID:	D7-B-WEST					
Weld:	Heat Fusion Weld					
						Peel A
Side A Peel Strength (ppi)	162	146	125	145	147	145
Side A Peel Incursion (%)	<10	<10	10	<10	<10	
Side A Peel Locus of Failure Code	SE	SE	AD-BRK	SE	SE	
Side A Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Peel B
Side B Peel Strength (ppi)	144	148	143	126	145	141
Side B Peel Incursion (%)	<10	<10	<10	<10	<10	
Side B Peel Locus of Failure Code	SE	SE	SE	SIP	SE	
Side B Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear Strength (ppi)	172	175	169	179	169	173
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



June 4, 2004

**Mail To:**

**Mr. Michael Wirtz**  
**CH2M Hill**  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232-2146

e-mail: mwirtz@ch2m.com  
 e-mail: mike.drewett@ch2m.com - Mike Drewett  
 Site fax: 360-737-1995

**Bill To:**

**Attn: Accounts Payable/PDX**  
**CH2M Hill**  
 2300 NW Walnut Blvd.  
 Corvallis, OR 97330

**Ref. Proj# 184717.01.01.04**

Dear Mr. Wirtz:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

**Project:** Alcoa - Vancouver  
**TRI Job Reference Number:** E2199-70-07  
**Material(s) Tested:** 9 Heat Fusion Weld(s)

**Test(s) Requested:** SAME DAY Peel and Shear  
 (ASTM D 6392/GRI GM19/D 4437/NSF 54)

<b>Codes</b>	
AD	Adhesion failure (100% Peel)
BRK	Break in sheeting away from Seam edge
SE	Break in sheeting at edge of seam
AD-BRK	Break in sheeting after some adhesion failure - partial peel
SIP	Separation in the plane of the sheet (leaving the bond intact)
FTB	Film tearing bond (all non "AD" failures)
non-FTB	100% peel

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Sam Allen  
 Vice President and Division Manager  
 Geosynthetic Services Division  
[www.GeosyntheticTesting.com](http://www.GeosyntheticTesting.com)



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-70-07

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID:	D15-P48P47					
Weld:	Heat Fusion Weld					
						Peel A
Side A Peel Strength (ppi)	128	130	124	126	143	130
Side A Peel Incursion (%)	<10	<10	<10	<10	<10	
Side A Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side A Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Peel B
Side B Peel Strength (ppi)	137	156	137	140	140	142
Side B Peel Incursion (%)	<10	<10	<10	<10	<10	
Side B Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear Strength (ppi)	181	182	185	182	184	183
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID:	D16-P65P64					
Weld:	Heat Fusion Weld					
						Peel A
Side A Peel Strength (ppi)	132	138	132	140	130	134
Side A Peel Incursion (%)	<10	<10	<10	<10	<10	
Side A Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side A Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Peel B
Side B Peel Strength (ppi)	135	139	130	139	139	136
Side B Peel Incursion (%)	<10	<10	<10	<10	<10	
Side B Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear Strength (ppi)	176	179	177	175	175	176
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.





**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill

Project: Alcoa - Vancouver

Material: HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)

TRI Log #: E2199-70-07

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
Sample ID:	D17-P52P53						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	135	146	154	131	133	Peel A <b>140</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	114	144	141	128	131	Peel B <b>132</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	179	177	177	174	179	Shear <b>177</b>
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID:	D18-P60P61						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	140	138	139	142	141	Peel A <b>140</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	145	152	143	144	140	Peel B <b>145</b>
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	181	182	183	179	183	Shear <b>182</b>
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill

Project: Alcoa - Vancouver

Material: HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)

TRI Log #: E2199-70-07

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
Sample ID:	D19-A-WEST						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	134	147	138	140	135	Peel A 139
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	152	136	140	140	144	Peel B 142
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	179	180	178	177	178	Shear 178
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID:	D19-B-EAST						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	139	138	144	145	140	Peel A 141
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	141	147	134	140	149	Peel B 142
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	175	176	176	174	175	Shear 175
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill

Project: Alcoa - Vancouver

Material: HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)

TRI Log #: E2199-70-07

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID:	D20-P73P74					
Weld:	Heat Fusion Weld					
						Peel A
Side A Peel Strength (ppi)	145	138	150	139	137	142
Side A Peel Incursion (%)	<10	<10	<10	<10	<10	
Side A Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side A Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Peel B
Side B Peel Strength (ppi)	150	150	141	153	134	146
Side B Peel Incursion (%)	<10	<10	<10	<10	<10	
Side B Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear Strength (ppi)	175	171	174	173	175	174
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID:	D21-P77P78					
Weld:	Heat Fusion Weld					
						Peel A
Side A Peel Strength (ppi)	142	129	132	134	138	135
Side A Peel Incursion (%)	<10	<10	<10	<10	<10	
Side A Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side A Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Peel B
Side B Peel Strength (ppi)	122	126	137	137	123	129
Side B Peel Incursion (%)	<10	<10	<10	<10	<10	
Side B Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear Strength (ppi)	181	182	183	177	184	181
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-70-07

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID:	D22-P32P76					
Weld:	Heat Fusion Weld					
						Peel A
Side A						135
Peel Strength (ppi)	147	131	135	126	137	
Peel Incursion (%)	<10	<10	<10	<10	<10	
Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Peel B
Side B						142
Peel Strength (ppi)	140	144	134	141	151	
Peel Incursion (%)	<10	<10	<10	<10	<10	
Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear Strength (ppi)	171	173	178	179	176	175
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



June 5, 2004

**Mail To:**

**Mr. Michael Wirtz**  
**CH2M Hill**  
825 NE Multnomah, Suite 1300  
Portland, OR 97232-2146

e-mail: mwirtz@ch2m.com  
e-mail: mike.drewett@ch2m.com - Mike Drewett  
Site fax: 360-737-1995

**Bill To:**

**Attn: Accounts Payable/PDX**  
**CH2M Hill**  
2300 NW Walnut Blvd.  
Corvallis, OR 97330

**Ref. Proj# 184717.01.01.04**

Dear Mr. Wirtz:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project: **Alcoa - Vancouver**

TRI Job Reference Number: E2199-73-03

Material(s) Tested: 5 Heat Fusion Weld(s)

Test(s) Requested: SAME DAY Peel and Shear  
(ASTM D 6392/GRI GM19/D 4437/NSF 54)

<b>Codes</b>	
AD	Adhesion failure (100% Peel)
BRK	Break in sheeting away from Seam edge
SE	Break in sheeting at edge of seam
AD-BRK	Break in sheeting after some adhesion failure - partial peel
SIP	Separation in the plane of the sheet (leaving the bond intact)
FTB	Film tearing bond (all non "AD" failures)
non-FTB	100% peel

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

for

Sam Allen  
Vice President and Division Manager  
Geosynthetic Services Division  
www.GeosyntheticTesting.com



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
Project: Alcoa - Vancouver

Material: HDPE  
SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
TRI Log #: E2199-73-03

PARAMETER	TEST REPLICATE NUMBER					MEAN	
	1	2	3	4	5		
Sample ID:	D23						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	127	131	123	123	122	Peel A 125
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	127	136	124	130	133	Peel B 130
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	172	171	171	165	169	Shear 170
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID:	D24						
Weld:	Heat Fusion Weld						
Side A	Peel Strength (ppi)	143	133	148	151	130	Peel A 141
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side B	Peel Strength (ppi)	120	122	139	143	132	Peel B 131
	Peel Incursion (%)	<10	<10	<10	<10	<10	
	Peel Locus of Failure Code	SE	SE	SE	SE	SE	
	Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
	Shear Strength (ppi)	181	180	181	176	183	Shear 180
	Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill  
 Project: Alcoa - Vancouver

Material: HDPE  
 SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)  
 TRI Log #: E2199-73-03

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID:	D25					
Weld:	Heat Fusion Weld					
						Peel A
Side A Peel Strength (ppi)	130	133	128	133	124	<b>130</b>
Side A Peel Incursion (%)	<10	<10	<10	<10	<10	
Side A Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side A Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Peel B
Side B Peel Strength (ppi)	145	144	146	140	140	<b>143</b>
Side B Peel Incursion (%)	<10	<10	<10	<10	<10	
Side B Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear Strength (ppi)	175	179	176	172	178	<b>176</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID:	D26					
Weld:	Heat Fusion Weld					
						Peel A
Side A Peel Strength (ppi)	159	137	124	101	147	<b>134</b>
Side A Peel Incursion (%)	<10	25	100	100	10	
Side A Peel Locus of Failure Code	SE	AD-BRK	AD	AD	AD-BRK	
Side A Peel NSF Failure Code	FTB	FTB	NON-FTB	NON-FTB	FTB	
						Peel B
Side B Peel Strength (ppi)	125	85	127	111	133	<b>116</b>
Side B Peel Incursion (%)	100	100	65	100	80	
Side B Peel Locus of Failure Code	AD	AD	AD-BRK	AD	AD-BRK	
Side B Peel NSF Failure Code	NON-FTB	NON-FTB	FTB	NON-FTB	FTB	
						Shear
Shear Strength (ppi)	172	178	173	168	163	<b>171</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS**

TRI Client: CH2M Hill

Project: Alcoa - Vancouver

Material: HDPE


SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54)

TRI Log #: E2199-73-03

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID:	D27					
Weld:	Heat Fusion Weld					
						Peel A
Side A Peel Strength (ppi)	152	155	152	157	147	153
Side A Peel Incursion (%)	<10	<10	<10	<10	<10	
Side A Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side A Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Peel B
Side B Peel Strength (ppi)	131	130	138	138	133	134
Side B Peel Incursion (%)	<10	<10	<10	<10	<10	
Side B Peel Locus of Failure Code	SE	SE	SE	SE	SE	
Side B Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear Strength (ppi)	172	171	171	168	170	170
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.





26 FIELD PEEL TEST

A	B
132	142
137	156
<hr/>	<hr/>
140	131
131	146
<hr/>	<hr/>
161	147
149	175
<hr/>	<hr/>
167	159
119	112
<hr/>	<hr/>

26 STEAR  
195

DESTRUCTIVE FIELD TEST RESULTS  
FOR SAMPLE LOCATION D-26.  
JUNE 5, 2004

# SYNTHETIC DRAINAGE MEDIA CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date: 6-1-04

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 POC: (503) 235-5000

Morning Weather Conditions: SUNNY 60s  
 Afternoon Weather Conditions: PARTLY SUNNY 70s

Specification/Drawing Reference:

Date	Slippage	Damaged	Function	Repairs	Comments
6-1-04	NONE	NONE	✓	NO REPAIRS	ZIP TIES AND STITCHING USED TO HOLD SEAMS TOGETHER
6-8-04	NONE	<del>None</del>	✓	HAD TO PATCH AREA WHERE D-7 WAS CUT OUT FROM FANING SEAM TESTS	
6-5-04	NONE	NONE	✓	NONE	
6-6-04	NONE	NONE	✓	NO DAMAGE	

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: *[Signature]* Title: CS

Slippage: Has the synthetic drainage media layer slipped from improper placement or seaming.  
 Damage: Has the material been damaged in stallation  
 Function: Does the material function properly, no wrinkles, proper overlap, improper seams.

# GEOTEXTILE INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date:

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 POC: (503) 235-5000

Morning Weather Conditions: Afternoon Weather Conditions:

Specification/Drawing Reference:

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
CETCO	ST	20041160	00002175	150' x 15'	
"	"	20041160	00002166		
"	"	20041160	00002176		
"	"	20041160	00002197		
SICAP INDUSTRIES	NA	TN220-2-8	1197040	14' x 225'	
"	"	TN220-2-8	1197046		
"	"	TN220-2-8	1197035		
"	"	TN220-2-8	1197048		
"	"	TN220-2-8	1197045		
"	"	TN220-2-8	1197028		
"	"	TN220-2-8	1197047		
CETCO	ST	20041160	2205	150' x 15'	
"	"	20041160	2052207		
"	"	UNKNOWN	UNKNOWN		
"	"	20040760	1087		
"	"	20041160	2137		
"	"	20040760	1271		

5-26-04  
 5-26-04

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: Title:

# GEOTEXTILE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717 **Date:**

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** \_\_\_\_\_ **Afternoon Weather Conditions:** \_\_\_\_\_

**Specification/Drawing Reference:** \_\_\_\_\_

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
CETCO	ST	200411L0	2150	15' x 150'	
"	"	200407L0	1272		
"	"	200411L0	2129		
"	"	200407L0	2250		
"	"	200411L0	2202		
"	"	200411L0	2170		
"	"	200411L0	2115		
"	"	200407L0	1276		
"	"	200407L0	1095		
"	"	200407L0	1120		
"	"	200411L0	2193		
SKANS	TN220-2-B	497044	197041	14 x 225	
"	"	NA	197036	"	
"	"	"	197050	"	
"	"	"	197029	"	
"	"	"	197038	"	
"	"	"	197053	"	
"	"	"	197030	"	

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

**Signed:** *[Signature]* **Title:** FIELD TECH SIC

5-26-04  
5-28-04

# GEOTEXTILE INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date:

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232

POC: (503) 235-5000

Morning Weather Conditions: Afternoon Weather Conditions:

Specification/Drawing Reference:

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
SILAB	TN220-2.9	NA	119 7032	14 x 225	
"	"	"	119 7049	"	
"	"	"	119 7042	"	
"	"	"	119 7052	"	
"	"	"	119 7032	"	
"	"	"	119 7031	"	
CEICO	2004110 ST	2163 2004110	22 502163	15 x 150	
"	2004110 ST	185 2004110	22 1185		
"	ST	2004076	112		
"	"	2004076	1157		
"	"	2004110	2152		
"	"	2004676	1158		
"	"	2004110	2161		
"	"	2004110	2184		
"	"	2004076	1192		
"	"	2004110	2158		
"	"	2004110	2131		
"	"	2004110	2143		

3-28-07

6/04

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: Title:

# GEOTEXTILE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717 **Date:**

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** **Afternoon Weather Conditions:**

**Specification/Drawing Reference:**

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
1) CETCO	5T	20041160	2180	15 x 150	
14 "	"	20040760	1343		
15 "	"	20040760	1319		
16 "	"	20040760	1144		
17 "	"	20040760	1192		
18 "	"	20040560	570		
19 "	"	20041160	2158		
20 "	"	20040760	1842		
21 "	"	20041160	2186		
22 "	"	20041160	2182		
23 "	"	20041160	2131		
24 "	"	20040760	1348		
25 "	"	20041160	2167		
1 CETCO	"	20041160	2157	15 x 150	
2 "	"	20040760	1297		
4 "	"	20040760	1210		
5 "	"	20040760	1189		
		20040760	1243		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
Signed: \_\_\_\_\_ Title: \_\_\_\_\_

6.1.04

# GEOTEXTILE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717 **Date:**

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** **Afternoon Weather Conditions:**

**Specification/Drawing Reference:**

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
SETCO	ST	20041160	2172	15' x 150'	
		20040760	1346		
		20041160	2123		
		20041160	2173		
		20040760	1155		
		20040760	1187		
		20041160	2121		
		20040760	1080		
		20041160	2177		
		20041160	2188		
		20041160	2208		
		20040760	1094		
		20040760	1128		
		20041160	2183		
		20040760	1101		
		20040760	1171		
		20040760	1216		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
**Signed:** \_\_\_\_\_ **Title:** \_\_\_\_\_

# GEOTEXTILE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717      **Date:** 6-4-04      6.3.04

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** \_\_\_\_\_

**Afternoon Weather Conditions:** \_\_\_\_\_

**Specification/Drawing Reference:** \_\_\_\_\_

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
CEICO	5T	200407L0	1190	15' x 150'	
		200407L6	1217		
		200405L0	578		
		200407L0	1024		
		200407L0	1082		
		200407L0	1085		
		200407L0	1088		
		200407L0	1322		
		200411L0	2181		
		200405L0	552		
		200407L0	1218		
		200405L0	553		
		200405L0	518		
		200411L0	2122		
		200407L0	1159		
		200407L0	1245		
		200407L0	1299		
		200407L0	1274		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

**Signed:** *[Signature]*      **Title:** QC INSPECTOR



# GEOTEXTILE INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date: 6-4-04 6-5-04

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 POC: (503) 235-5000

Morning Weather Conditions: \_\_\_\_\_ Afternoon Weather Conditions: \_\_\_\_\_

Specification/Drawing Reference: \_\_\_\_\_

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
CETCO	ST	200407L0	1091	15' x 150'	
		200407L0	1129		
		200407L0	1300		
		200407L0	1321		
		UNKDOWN	UNKDOWN		
		200407L0	1194		
		200405L0	550		
		200405L0	549		
		200407L0	1085		
		200407L0	1194		
		200407L0	1083		
		200405L0	574		
		200405L0	522		
200407L0	1323				
200407L0	1390				
200407L0	1156				
200411L0	2171				

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: *Michael Wang* Title: *QC ASPECTOR*

# GEOTEXTILE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717      **Date:** 6-4-04

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** \_\_\_\_\_

**Afternoon Weather Conditions:** \_\_\_\_\_

**Specification/Drawing Reference:** \_\_\_\_\_

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
SCARLE INDUSTRIES	TN220-2-8	NA	1197063	14' x 22.5'	
	TN22-2-8		1197096		
			1197061		
			1197068		
			1197081		
			1197083		
			1197037		
			1197077		
			1197070		
			1197056		
			1197074		
			1197099		
			1197100		
			1197044		
			1197076		
			1197079		
			1197053		
			1197105		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

**Signed:** *[Signature]*      **Title:** QC INSPECTOR



# GEOTEXTILE INSTALLATION CHECKLIST

**Project Name/No.:** East Landfill Cap Construction/184717      **Date:** 6-5-09

**QC Inspector:** CH2M Hill, Inc.  
825 NE Multnomah, Suite 1300  
Portland, OR 97232

**POC:** (503) 235-5000

**Morning Weather Conditions:** \_\_\_\_\_

**Afternoon Weather Conditions:** \_\_\_\_\_

**Specification/Drawing Reference:** \_\_\_\_\_

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
SKAPS INDUSTRIES	TN220-2-8	AAA	1197099	14' x 225'	
			1197023		
			1197092		
			1197101		
			1197065		
			1197026		
			1197058		
			1197072		
			1197106		
			1197097		
			1197089		
			1197086		
			1197064		
			1197082		
			1197055		
			1197011		
			1197108		
			1197015		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.

Signed: *Richard Wang*      Title: *QC. INSPECTOR*

# GEOTEXTILE INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date: 6-5-04

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 POC: (503) 235-5000

Morning Weather Conditions: \_\_\_\_\_  
 Afternoon Weather Conditions: \_\_\_\_\_

Specification/Drawing Reference: \_\_\_\_\_

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
SEAPS INDUSTRIES	TN220-2-8	NA	197019	14 x 22.5	
			197027		
			197022		
			197014		
			197022		
			197027		
			197015		
			197013		
			197007		
			197085		
			197020		
			197021		
			197057		
			197087		
			197019		
			197066		
			197071		
			197084		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: *Richard Willy* Title: *DC INSPECTOR*

# GEOTEXTILE INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date: 6.5.04

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 POC: (503) 235-5000

Morning Weather Conditions: \_\_\_\_\_  
 Afternoon Weather Conditions: \_\_\_\_\_

Specification/Drawing Reference: \_\_\_\_\_

#	Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
1	SRAP INDUSTRIALS	INCO-2-8	NA	197071	4x225	
2	"	"	"	197093	"	
3	"	"	"	19702	"	
4	"	"	"	19709	"	
5	"	"	"	"	"	
6	"	"	"	"	"	
7	"	"	"	"	"	
8	"	"	"	"	"	
9	"	"	"	"	"	
10	"	"	"	"	"	
11	"	"	"	"	"	
12	"	"	"	"	"	
13	"	"	"	"	"	
14	"	"	"	"	"	
15	"	"	"	"	"	
16	"	"	"	"	"	
17	"	"	"	"	"	
18	"	"	"	"	"	
19	"	"	"	"	"	
20	"	"	"	"	"	

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: *Marked [Signature]* Title: *Asst. Engineer*

# GEOTEXTILE INSTALLATION CHECKLIST

Project Name/No.: East Landfill Cap Construction/184717 Date: 6.6.04

QC Inspector: CH2M Hill, Inc.  
 825 NE Multnomah, Suite 1300  
 Portland, OR 97232  
 POC: (503) 235-5000

Morning Weather Conditions: \_\_\_\_\_  
 Afternoon Weather Conditions: \_\_\_\_\_


Specification/Drawing Reference: \_\_\_\_\_

Manufacturer's Name	Product ID	Lot Number	Roll Number	Roll Dimensions	Placement
SCAFS INDUSTRIES	TH20-2-B	NA	1197009	4' x 25'	
			1197017		
			1197014		
			1197002		
			1197012		
			1197003		
			1197005		
			1197009		
			1197025		
			1197017		
			1197003		
			1197008		
			1197069		
			1197067		
			1197005		
			1197088		

The item(s) and material(s) listed above were inspected and found to conform with the plans and specifications except as noted.  
 Signed: *[Signature]* Title: *QC INSPECTOR*

# DAILY INSPECTION PROGRESS REPORT

Project Name/No. ALCOA-VANCOUVER		Date: 5-25-04
No. of workers:	Equipment:	
10 - LINER	OFF ROAD FORK LIFT	
2 - CH2		
5 - ENVIROCON		

Morning Weather Conditions:	Afternoon Weather Conditions
SUNNY / CLEAR 60S	
Comments and/or supporting calculations:	
<ul style="list-style-type: none"> <li>- 700 - SAFETY MEETING</li> <li>- 1104 START LAYING CGL ON NORTH WEST SIDE</li> <li>- 1230 LUNCH</li> <li>- 1300 TURN ON SEAM WELDERS AND DO FIELD TEST</li> <li>- 1300 BEGIN LAYING GEOMEMBRANE</li> <li>- 1600 CLOUD COVER</li> <li>- 1800 WIND BEGINS TO PICK UP</li> </ul>	
<ul style="list-style-type: none"> <li>PLAN TO FINISH WEST SIDE</li> <li>- 1930 OFF SITE</li> </ul>	
	

Items	Description and Location of Item	Quantity	Unit
GCL	GEOSYNTHETIC CLAY LINER	15	
GEOMEM	GEOMEMBRANE ROWS	2.5	

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.			
Signed <i>Michael Witt</i>	MICHAEL WITT	Title FIELD TECH	No.



Alcoa Vancouver

East Landfill Liner Installation

Additional Notes

- Geomembrane roll number 8507, installed on June 1<sup>st</sup>, was mislabeled and is either 8518, 8519, 8526, or 8566. Three rolls were unused.
- The crew consisted of one supervisor (Joe), one QC (Yan), and nine laborers (4 welders, 4 laying panels, and one operator).
- The machinery used was:
  - one telehandler to haul materials equipped with a spreader bar
  - one gator to unroll and pull liner materials
  - and one rubber-tracked bobcat to unroll and pull liner materials
- The equipment used was:
  - three (3) fusion "wedge" welders (equipment id #s 007, 008, 009) for long seams
  - one extrusion welder for patches, and repair work
- Air testing was done two ways:
  - Long seams were "Air tested" by pressurizing the heat fusion weld to 30 psi which the seam had to maintain for 5 minutes without dropping below 28 psi. Vacuum tests were used for extrusion welds.
  - Soapy water was spread over an extrusion weld, then a round air tight drum with a clear top was placed on top of an extrusion weld and the air was removed to a negative pressure of about 10 psi. Bubbles would form if the extrusion weld did not fully adhere.
- Patches were made by cutting a piece of geomembrane to at least 6 inches of overlap all around. The corners were rounded. A hot air blower was used to temporarily adhere the patch to the liner. The edges of the patch were then welded down with a grinder, along with grinding the liner where the patch edge meets the liner. Finally, the extrusion welder would extrude heated plastic that would adhere to the patch and the liner.
- Since the distance (north-south) across the liner was about 450 feet, one seam sample was collected every panel for destructive testing. The approximately 36 inch sample was divided into thirds; one third was given to Bruce Richartz, one third was destructively tested on site by Texas Environmental Plastics (liner installers, TEP), and one third was sent to TRI, Environmental for third party destructive testing (ASTM D4437, peel and shear).
- ALL ACTIVITIES WERE DONE IN A MODIFIED LEVEL D - HARD HAT, SAFETY GLASSES, PROTECTIVE BOOTS, SAFETY VEST
- WELDERS WORE LONG SLEEVES

## DAILY INSPECTION PROGRESS REPORT

Project Name/No. <b>194717 ALCOA-VANCOUVER</b>		Date: <b>5-26-04</b>
No. of workers:	Equipment:	
<b>LINE 2 = 13</b>	<b>TRACKED (RUBBER) BOBCAT</b>	
<b>CH<sub>2</sub>M = 1</b>	<b>3 SEAM WELDERS</b>	
<b>ENVIROCON = 5</b>	<b>1 WELDING GUN</b>	

Morning Weather Conditions:	Afternoon Weather Conditions:
<b>CLOUDY 50s</b>	<b>CLOUDY 50s</b>
Comments and/or supporting calculations:	
<b>0600 ON SITE - SAFETY MEETING</b>	
<b>0700 BEGIN LAYING GCL</b>	
<b>0810 COLLECT SAMPLES TO BE SENT TO LAB</b>	
<b>FOR DESTRUCTIVE SAMPLING</b>	
<b>1100 LUNCH FOR CREW</b>	
<b>1200 LUNCH FOR SEAMERS</b>	
<b>1215 RAIN BEGINS</b>	
<b>HALTS SEAMERS ACTIVITIES</b>	
<b>151700 - START LAYING DRAINAGE NET</b>	
<b>COLLECTED SEVEN SEAM TEST</b>	
#1 - P1 P2 #2 - P10 P12 #3 - P16 P17 #4 - P22 P16 #5 - P23 P24 #6 - P26 P24 #7 - P27 P28	} SENT TO LAB 5-26-04
5-26-04 GCL + GEOMEM	
<b>7:30 OFF SITE</b>	

Items	Description and Location of Item	Quantity	Unit
GCL	GEOTILE CLAY LINER	17	ROLL
GEOMEM	GEOMEMBRANE	4	ROLL
	DRAINAGE NET	7	ROLL

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.		
Signed <i>Mark...</i>	Title <i>T.P.C.H.</i>	No.

## DAILY INSPECTION PROGRESS REPORT

Project Name/No. <b>ALCOA VANCOUVER - 9 184717.01.01.01</b>		Date: <b>5.27.04</b>
No. of workers:	Equipment:	
<b>13 - LINER</b>	<b>TRACKED BOBCAT</b>	
<b>1 - CH2M HILL</b>	<b>GATOR</b>	
	<b>FORKLIFT</b>	

Morning Weather Conditions:	Afternoon Weather Conditions
<b>CLOUDY - RAIN UPPER 50s</b>	
Comments and/or supporting calculations:	
<b>Code:</b>	
<b>0600 - MORNING SAFETY MEETING</b>	
<b>0620 - OUT TO SITE</b>	
<b>0640 - STOP WORK DUE TO RAIN</b>	
<b>0930 - STOP WORK FOR THE DAY</b>	
<b>RAIN HAS STOPPED PRODUCTION, FORECAST FOR MORE RAIN THROUGH WEEKEND</b>	

Items	Description and Location of Item	Quantity	Unit
	<b>DRAINAGE NET</b>	<b>9</b>	<b>ROLLS</b>

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.		
Signed <i>[Signature]</i>	Title <b>FIELD TECH</b>	No.

## DAILY INSPECTION PROGRESS REPORT

Project Name/No. <b>ALCOA-VANCOUVER</b>		Date: <b>6-5-2004</b>
No. of workers:	Equipment:	
<b>11 LINER</b>	<b>FOLLIET</b>	
<b>2 ENVIROCON</b>	<b>GATOR</b>	
<b>1 CH 2M</b>	<b>TRAVED BOB CAT</b>	

Morning Weather Conditions: <b>RAIN - 50%</b>	Afternoon Weather Conditions:
Comments and/or supporting calculations:	
<b>0600 - START DAY</b>	
<b>MORNING HEALTH AND SAFETY</b>	
<b>TECHS ARE ON STAND BY</b>	
<b>0645 - SET UP</b>	
<b>0730 - CLEARING IN WEATHER - START PATCHING SEAMS</b>	
<b>0915 - SEAMS DONE</b>	
<b>- CALL IN CREW TO LAY DRAINAGE NET</b>	
<b>1010 - CREW ON SITE</b>	
<b>1030 - START LAYING DRAINAGE NET</b>	
<b>1200 - LUNCH</b>	
<b>1245 - BACK ON SITE - CONTINUE LAYING DRAINAGE NET</b>	
<b>1300 - RECEIVED RESULTS FROM DESTRUCTIVE SAMPLING</b>	
<b>D-7 FAILED - WILL RESAMPLE TUESDAY</b>	

Items	Description and Location of Item	Quantity	Unit
<b>13</b>	<b>DRAINAGE NET</b>	<b>13</b>	<b>ROLL</b>

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.		
Signed <b>Mushulley</b>	Title <b>FIELD TECH</b>	No.

## DAILY INSPECTION PROGRESS REPORT

Project Name/No. <u>ALCOA-VANCOUVER</u>		Date: <u>6-1-04</u>
No. of workers:	Equipment:	
<u>11-LINER</u>		
<u>1 CH2M HILL</u>		

Morning Weather Conditions: <u>SUNNY 60s</u>	Afternoon Weather Conditions: <u>SUNNY 70s</u>
Comments and/or supporting calculations:	
<u>0600- MORNING SAFETY MEETING</u>	
<u>0610- OUT TO SITE</u>	
<u>BEGIN BY SMOOTHING OUT S2GRADE WHICH HAS BEEN</u>	
<u>PUTTED</u>	
<u>NOTE: ENVIROCON DOG SOUTH TRENCH ON SATURDAY (5-29-04)</u>	
<u>1200 LUNCH</u>	
<u>- 5 PANELS OF HDPE LAYED (3 ROLLS)</u>	
<u>NOTE: ENVIROCON BACKFILLED TRENCH ON WEST SIDE</u>	
<u>950: COLLECT SAMPLES 10' ON EITHER SIDE OF</u>	
<u>D-7 TO RETEST WELDS</u>	
<u>1420: COLLECTE SAMPLES D-8 AND D-9</u>	
<u>D-8 WAS FROM THE LAST SEAM PRIOR TO THE WEEKEND</u>	
<u>AND WAS DIRTY PRIOR TO WELDING</u>	
<u>1700 COLLECT DESTRUCTIVE SAMPLES 10, 11, 12</u>	
<u>ENVIROCON STARTS ADDING 18" SAND CAP ON TOP OF</u>	
<u>LINER</u>	
<u>1945 12 PANELS ABOUT 300' LONG INSTALLED TODAY</u>	
<u>CREW OFF SITE</u>	
<u>ABOUT 80,000 Sq. FEET OF GCL AND GEOMEMBRANE</u>	


Items	Description and Location of Item	Quantity	Unit
	<u>GCL</u>	<u>30</u>	<u>ROLLS</u>
	<u>HDPE</u>	<u>11</u>	<u>ROLLS</u>

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.		
Signed <u>Murphy</u>	Title <u>S6C</u>	No.

CALL CARLSON

**DAILY INSPECTION PROGRESS REPORT**

Project Name/No.		Date: 6.2.04
No. of workers:	Equipment:	
11 - LIMER	FORKLIFT	
1 - CH2M HILL	BOBCAT (TRACKED)	
	GATOR	

Morning Weather Conditions:	Afternoon Weather Conditions
PARTLY SUNNY - BREEZY - UPPER 50s	SUNNY - UPPER 70s
Comments and/or supporting calculations:	
0600 - SAFETY MEETING - HYDRATE YOURSELF	
0610 - OUT TO SITE	
0759 - COLLECT DS # 13	
0910 - COLLECT DS #14	
0920 - DS #7 B FAILED ON SITE DESTRUCTIVE TEST, COLLECT SAMPLE FROM NEAREST CROSS SEAM WHERE OPERATOR AND MACHINE ALSO WELDED - MAP ON BACK -	
1100 LUNCH	
1230 CONTINUE LAYING HDPE AND GCL	
1400 COLLECT SAMPLES DS 15, 16, 17, 18	
1900 FINISH SEAMS	
	

Items	Description and Location of Item	Quantity	Unit
	GCL	25	ROLLS
	GEOMEMBRANE	6	ROLL

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>[Signature]</i>	Title SGL	No.
---------------------------	-----------	-----

## DAILY INSPECTION PROGRESS REPORT

Project Name/No. <b>ALCOA-VANCOUVER</b>		Date: <b>6-3-04</b>
No. of workers:	Equipment:	
<b>11-LINER</b>	<b>1 OFF ROAD FORKLIFTS</b>	
<b>1 CHZM/WUL</b>	<b>1 BOBCAT</b>	
	<b>1 GATOR</b>	

Morning Weather Conditions: <b>SUNNY 60s</b>	Afternoon Weather Conditions: <b>SUNNY 80s</b>
Comments and/or supporting calculations:	
<b>0600 MORNING HEALTH AND SAFETY</b>	
<b>0610 OUT TO SITE</b>	
<b>0650 TRIAL SEAMS</b>	
<b>0730 COLLECT DS #19</b>	
<b>0930 DS#7 FAILED ON-SITE DESTRUCTIVE TESTING</b>	
<b>COLLECT 2 SAMPLES 10' ON EACH SIDE OF DS#7</b>	
<b>1130 GEOMEMBRANE HAS PULLED AWAY FROM THE MONITORING WELLS ON THE SOUTH SIDE RESULTING FROM EXPANSION AND CONTRACTION OF GEOMEMBRANE AND TEMP. CHANGES. WILL BE REPAIRED FRIDAY A.M.</b>	
<b>1200 LUNCH - DROP 6 SAMPLES OFF AT FED EX</b>	
<b>1330 DROP 3 MORE SAMPLES OFF AT FED EX</b>	
<b>2000 ALMOST FINISH ALL GCL AND HDPE INSTALLATION</b>	
<b>- ON BACK -</b>	

Items	Description and Location of Item	Quantity	Unit
	<b>49 Rows GCL</b>	<b>29</b>	<b>Rows</b>

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.		
Signed <b>Michael Walsh</b>	Title <b>SL</b>	No.

## DAILY INSPECTION PROGRESS REPORT

Project Name/No. <u>ALCOA VANCOUVER</u>		Date: <u>6-4-09</u>
No. of workers:	Equipment:	
<u>11- LINER</u>	<u>FORKLIFT</u>	
<u>1- CHIM</u>	<u>BOBCAT</u>	
	<u>GATOR</u>	

Morning Weather Conditions:	Afternoon Weather Conditions
<u>SUNNY 60s</u>	<u>SUNNY MID 80s</u>
Comments and/or supporting calculations:	
<u>0600 MORNING MEETING</u>	
<u>- FINISH GCL + HDPE INSTALL, START DRAINAGE NET</u>	
<u>0738 - ALL GCL AND HDPE LAYED DOWN</u>	
<u>- BEGIN DRAINAGE NET</u>	
<u>1200 - ALL SEAMS WELDED ALONG WITH MOST OF THE PATCHES</u>	
<u>16 PANELS OF DRAINAGE NET LAYED</u>	
<u>1300 - BACK FROM LUNCH</u>	
<u>5 SAMPLES SHIPPED OUT FOR SATURDAY DELIVERY</u>	
<u>1600 - PREP'ING NORTH MWS FOR HDPE</u>	
<u>8 MORE PANELS LAYED</u>	
<u>TOTAL OF 24 PANELS</u>	
<u>25,600 SQ. FT TOTAL LAYED TODAY</u>	
<u>1700 - SEBW IS CALLING IT QUITS ON AN EARLY DAY.</u>	

ITEMS	DESCRIPTION AND LOCATION OF ITEM	QUANTITY	UNIT
<u>3</u>	<u>WELD (SEAMS)</u>		
<u>1</u>	<u>EXTRUSION WELD (PATCHES)</u>		
<u>4</u>	<u>LAY FABRIC</u>		
<u>1</u>	<u>OPERATOR</u>		
<u>1</u>	<u>SUPERVISOR (JOB)</u>		
<u>1</u>	<u>QC (PLAN)</u>		
<u>26</u>	<u>DRAINAGE NET</u>	<u>26</u>	<u>ROLLS</u>

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>[Signature]</u>	Title <u>QC</u>	No.
---------------------------	-----------------	-----



# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors of Environmental Lining Systems

Job Number:
Job Name: <i>Alcoa.</i>

Client:
Bill To:

Job Description: <i>install</i>
---------------------------------

% Complete <i>100%</i> Total for Job
--------------------------------------

## Certificate of Acceptance

Material	Estimated SF	Final Quantity/Description
<i>60mil TEXTURED liner</i>		<i>285,218 SF</i>
<i>welding Seams</i>		<i>13,601 LF</i>
<i>G.C.L.</i>		<i>280,172 SF</i>
<i>7 Boots.</i>	<i>6" boots</i>	<i>7 Boots</i>
<i>Composite</i>		<i>318,452 SF</i>
<i>T.E.P. crew complete installed 60mil Textured line - G.C.L. and Composite 100% and clean up</i>		

I, the undersigned, duly authorized representative of:  
do hereby take over and accept the work described above from the date hereof and confirm that to the best of my knowledge the work has been completed in accordance with specifications and the terms and conditions of the contract.

NAME:	SIGNATURE:	TITLE:	DATE:
<i>WILLIAM G. GRIFFIN</i>	<i>[Signature]</i>	<i>OP Observer</i>	<i>6/6/04</i>

Certificate accepted by Texas Environmental Plastics, Inc.'s Representative

NAME: <i>JOE. Khamta</i>	SIGNATURE:	TITLE:	DATE:
<i>KEO Phoney Savanh</i>	<i>[Signature]</i>	<i>Superintendent</i>	<i>6-6-04</i>

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa, WA Location: Vancouver, WA Job #: \_\_\_\_\_ Date: 5-25-04

Texas Environmental Plastics Representative: Joe Khamta

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		11
<del>2</del>	Foreman		
12	Technician		132
	Labor		
	Operator		
TOTAL HRS			143

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
60mil	32,681	1,470	
GCL	30,772		

### PREWELDS:

Tech	Machine	Temp.	Time AM/PM	Pass/Fail
KP	W#8	400/s	1:50	PASS
KG	W#7	400/s	2:00	PASS
BK	W#9	740/s	3:15	PASS
PS	G#6	270/230	3:20	PASS

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
60mil liner	32,681	1,470	
GCL	30,772		

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test Pass/Fail

WEATHER CONDITIONS:	High	Low	Winds	Precipitation	Comments

COMMENTS: Today crew on site have m  
set up equipment & after noon crew deploy  
GCL and 60mil liner

DEPLOYMENT

Panel #	Roll #	Length
1	8530	13
2	8530	27
3	8530	33
4	8530	41
5	8530	51
6	8530	59
7	8530	70
8	8530	77
9	8530	87
10	8530	49
11	8531	40
12	8531	96
12	8531	96
13	8531	113
10/11	8530 8531	22-cr
14	8531	112
14	8531	112
15	8531	119
15	8531	119
16	8531	31
16/17	8531 8512	22-cr
17	8512	106
18	8512	104
19	8512	104
20	8512	99x13
21	8512	95

SEAMING

Seam	Machine	Length
	Tech	
1-2	W#8 KP	13
2-3	W#7 KO	27
3-4	W#8 KO	33
4-5	W#7 KO	41
5-6	W#8 KP	51
6-7	W#7 KO	59
7-8	W#8 KP	70
8-9	W#7 KO	77
9-10	W#9 BK	87
10-12	W#8 KP	49
11-12	W#8 KP	40
12-13	W#7 KP	96
12-13	W#7 KP	96
13-14	W#8 KP	113
10-11	W#9 BK	22-cr
14-15	W#7 KO	112
14-15	W#7 KO	112
15-17	W#9 BK	119
15-16	W#9 BK	119
16-18	W#8 KP	31
16-18	W#9 BK	22-cr
17-18	W#9 BK	106
18-19	W#7 KO	104
19-20	W#8 KP	104
20-21	W#9 BK	99x13
21-END		

QUALITY CONTROL

Seam	Length	Tech	AT		VT	Pass/ Fail
			Start	Stop		
1-2	12		2	40		P
			2	45		
2-3	27		2	52		P
			2	57		
3-4	33		3	02		P
			3	07		
4-5	40		3	07		P
			3	12		
5-6	51		3	21		P
			3	26		
6-7	59		3	29		P
			3	34		
7-8	70		3	44		P
			3	49		
8-9	77		4	05		P
			4	10		
9-10	87		3	30		P
			3	35		
10-12	49		4	09		D
			4	14		
11-12	40		4	16		P
			4	21		
12-13	40		4	23		
			4	28		D
12-13	62		4	37		
			4	40		P
13-14	113		5	39		P
			5	44		
10-11	22-cr		3	34		P
			3	39		
14-15	79		6	29		P
			6	34		
14-15	33		5	33		P
			5	38		
15-17	86		6	25		P
			6	30		
15-16	30		5	38		P
			6	03		
16-18	31		6	01		P
			6	06		
16-18	22-cr		5	48		P
			5	53		
17-18	106		6	14		P
			6	19		
18-19	104		6	33		P
			6	38		
19-20	104					
20-21	99x13					
21-END						







TEXAS ENVIRONMENTAL PLASTICS, LTD.  
2500 Farrell Road  
Houston, Texas 77073

### SUBGRADE SURFACE ACCEPTANCE

Project Name: Alcoa, WA Customer: \_\_\_\_\_  
Project Number: \_\_\_\_\_ Date: 5-25-04  
Location: Vancouver, WA Partial:  Final: \_\_\_\_\_

This document only applies to the acceptability of surface conditions for installation of geosynthetic products. Texas Environmental Plastics, Ltd. does not accept responsibility for compaction, elevation or moisture content, nor for the surface condition maintenance during deployment. Structural integrity of the subgrade and maintenance of these conditions are the responsibility of the Owner or Earthwork Contractor.

Area accepted From Panel 1 - To Panel  
21- accepted area 32,681 SF

For Texas Environmental Plastics, Ltd.:  
Joe Khonta  
Joe Khonta

For Contractor/Owner:  
Michael Wirtz - CH2M Hill  
Michael Wirtz

Acceptance Number: 1 Area Accepted: \_\_\_\_\_/SF  
Total Area accepted to date: \_\_\_\_\_/SF

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: A/Coa WA Location: Vancouver, WA Job #: \_\_\_\_\_ Date: 5.26.04

Texas Environmental Plastics Representative: Joc Khamta

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		12
	Foreman		
12	Technician		144
	Labor		
	Operator		
TOTAL HRS			156

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
60mil liner	38,588	1,842 LF	
GCL	35,966		

### PREWELDS:

Tech	Machine	Temp.	Time AM/PM	Pass/Fail
KP	W# 8	400/5	7:13A	PASS
BK	W# 9	740/4.5	7:30A	PASS
EO	W# 7	400/5	7:33A	PASS
	G# 6	275/2.5	8:00	PASS
ED	W# 8	400/5	1:30	PASS
BK	W# 9	740/5	1:45	PASS
EO	W# 7	400/4.5	1:49	PASS
PS	G# 6	270/2.30	1:25	PASS

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
60mil	71,264	3,312	
GCL	66,738		

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test Pass/Fail
1	KP	8	1-2	5-25-04	5-26-04	5-26-04	2' From. CR-P-22	PASS
2	KP	8	10-12	5-25-04	5-26-04	5-26-04	13' From. CR.10-11	PASS
3	BK	9	16-17	5-25-04	5-26-04	5-26-04	CR. P. 16-17.	PASS
4	BK	9	16-17	5-25-04	5-26-04	5-26-04	CR. 6-22.	PASS

### WEATHER CONDITIONS:

High	Low	Winds	Precipitation	Comments

### COMMENTS:

Today crew on site deploy GCL and  
60mil liner do repair air test V: Box  
clean up. the weather today Rain of and on













TEXAS ENVIRONMENTAL PLASTICS, LTD.  
2500 Farrell Road  
Houston, Texas 77073

### SUBGRADE SURFACE ACCEPTANCE

Project Name: Alcoa, WA Customer: \_\_\_\_\_  
Project Number: \_\_\_\_\_ Date: 5-26-04  
Location: Vanouver, WA Partial:  Final: \_\_\_\_\_

This document only applies to the acceptability of surface conditions for installation of geosynthetic products. Texas Environmental Plastics, Ltd. does not accept responsibility for compaction, elevation or moisture content, nor for the surface condition maintenance during deployment. Structural integrity of the subgrade and maintenance of these conditions are the responsibility of the Owner or Earthwork Contractor.

Subgrade area accepted From Panel 22-70  
Panel 28. 38,588 SF  
\_\_\_\_\_  
\_\_\_\_\_

For Texas Environmental Plastics, Ltd.:  
Joe Khamta  
Joe Khamta

For Contractor/Owner:  
Michael Wirtz  
Michael Wirtz

Acceptance Number: 2 Area Accepted: 38,588/SF Total Area accepted to date: \_\_\_\_\_/SF

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Van Couver, WA Job #: \_\_\_\_\_ Date: 5-27-04

Texas Environmental Plastics Representative: JOE. Khamta

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		4
	Foreman		
12	Technician		48
	Labor		
	Operator		
TOTAL HRS			32

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
Composite	28,000		

### PREWELDS:

Tech	Machine	Temp.	Time		Pass/Fail
			AM/PM		

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
6mmil liner	71,264	3,312	
G-L-L	66,738		
Composite	28,000		

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test Pass/Fail
5	KP	8	22-23	5-26-04	5-26-04	5-27-04	32' F-CR-24	P
6	BK	9	24-26	5-26-04	5-26-04	5-27-04	20' F-CR-22	P
7	KP	7	27-28	5-26-04	5-26-04	5-27-04	14' F-CR-P-28	P

WEATHER CONDITIONS:	High	Low	Winds	Precipitation	Comments

COMMENTS: Today crew deploy composite  
can't deploy GCL and liner and also can't  
do repairs too because raining





# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Vancouver, WA Job #: \_\_\_\_\_ Date: 5-28-04

Texas Environmental Plastics Representative: Joe Khamta

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor	7	
	Foreman		
12	Technician	54	
	Labor		
	Operator		
TOTAL HRS			61

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
Composite	36,400		

### PREWELDS:

Tech	Machine	Temp.	Time		Pass/Fail
			AM/PM		
KP	G#6	290/230	6:50		Pass

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
60mil liner	71,264	3,312	
G-G-L	66,738		
Composite	64,400		

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test
								Pass/Fail

WEATHER CONDITIONS:	High	Low	Winds	Precipitation	Comments

COMMENTS: Crew on site today do repair work  
V. Box. and deploy composite  
the weather. today raining of and on



# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Vancouver, WA Job #: \_\_\_\_\_ Date: 5-29-04

Texas Environmental Plastics Representative: Joe Khamta

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		0
	Foreman		
10	Technician		0
	Labor		
	Operator		
TOTAL HRS			0

### DAILY PRODUCTION

Material	Deployed	Welded	QCed

### PREWELDS:

Tech	Machine	Temp.	Time		Pass/Fail
			AM/PM		

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
bornil	71,264	3,312	
G-C-L	66,400		
composite	64,400		

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test Pass/Fail

WEATHER CONDITIONS:	High	Low	Winds	Precipitation	Comments

COMMENTS: weekend no body work

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: MAN COVER W/ Job #: \_\_\_\_\_ Date: 5-30-04

Texas Environmental Plastics Representative: Job Khanita

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		0
	Foreman		
10	Technician		8
	Labor		
	Operator		
TOTAL HRS			

### DAILY PRODUCTION

Material	Deployed	Welded	QCed

### PREWELDS:

Tech	Machine	Temp.	Time		Pass/Fail
			AM/PM		

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
60mil	71-264	3-312	
4-L L	66-738		
Composite	64-400		

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test
								Pass/Fail

### WEATHER CONDITIONS:

High	Low	Winds	Precipitation	Comments

COMMENTS: weekend no body work

---



---



---



---

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Vancouver WA Job #: \_\_\_\_\_ Date: 5-31-09

Texas Environmental Plastics Representative: JOE Khamta

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		8
	Foreman		
10	Technician		80
	Labor		
	Operator		
TOTAL HRS			88

### DAILY PRODUCTION

Material	Deployed	Welded	QCed

### PREWELDS:

Tech	Machine	Temp.	Time		Pass/Fail
			AM/PM		

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
60M11	71.264	3.312	
GLL	66-738		
Composite	64-400		

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test
								Pass/Fail

WEATHER CONDITIONS:	High	Low	Winds	Precipitation	Comments

COMMENTS: Today crew no work  
because site nobody work  
is it Holiday

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: VanCouver.WA Job #: \_\_\_\_\_ Date: 6.1.04

Texas Environmental Plastics Representative: Joe Khamta

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		13
	Foreman		
10	Technician		130
	Labor		
	Operator		
TOTAL HRS			143

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
60mil	80,938	3,429	
GCL	83,460		

### PREWELDS:

Tech	Machine	Temp.	Time AM/PM	Pass/Fail
KP	W#8	400/5	7:00	P
PS	W#7	270/230	7:30	P
BZ	W#7	400/400	7:35	P
LD	W#9	250/4	7:40	P
KP	W#9	400/5	12:45	P
W#7	W#7	400/5	1:00	P
PS	W#6	270-270	1:30	P

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
60mil	154,824	6,741	
G.C.L.	130-198		
Composite	64-400		
Boots	3. Each		

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test Pass/Fail

### WEATHER CONDITIONS:

High	Low	Winds	Precipitation	Comments

### COMMENTS:

Today T&P crew on site  
deflex a-c-l and liner do repair on test  
clean up. the weather today sunny sky

DEPLOYMENT

Panel #	Roll #	Length
28	8517	150
27	1817	255
29	1817	304
30	8499	304
30	8499	-
31	8499	207
32	8515	96
31/32	8499 8515	22-cr
33	8515	307
33	8515	-
33	8515	-
34	8515	120
35	8525	181
36	8525	334
37	8507	306
37	8507	-
34/35	8515 8525	22-cr
38	5807	209
39	8505	100
40	8505	302
38/39	5807 8525	22-cr
40	8505	-
41	8505	113
42	8511	189
43	8511	303
43	-	-

SEAMING

Seam	Machine	Length
	Tech	
28-29	W#8 K P	150
29-27	W#8 K P	255
29-30	W#9 K O	304
30-32	W#7 B J	304
30-31	W#7 B J	-
31-33	W#9 K O	207
32-33	W#9 K O	96
31-32	W#8 K P	22-cr
33-34	W#8 K P	307
33-35	W#7 B J	-
33-35	W#7 B J	-
34-36	W#8 K P	120
35-36	W#8 K P	181
36-37	W#9 K O	304
37-38	W#7 B J	306
37-39	W#8 B P	-
34-35	W#8 K P	22-cr
38-40	W#7 B J	209
39-40	W#7 B J	100
40-42	W#9 K O	302
38-39	W#9 K P	22-cr
40-41	W#9 K P	302
41-43	W#9 K O	113
42-43	W#8 K P	189
43-44	W#7 B J	303
43-44	W#8 K P	-

QUALITY CONTROL

Seam	Length	Tech	AT		VT	Pass/ Fail
			Start	Stop		
28-29	150	YEN	9 53	10 00	1	P
29-27	255		10 41	10 46		P
29-30	304		10 50	10 55		P
30-32	97		11 17	11 22		P
30-31	207		10 50	10 55		P
31-33	207		12 56	1 07		P
32-33	96		11 22	11 27		P
31-32	22-cr		11 07	11 12		P
33-34	120		11 33	11 40		P
33-35	63		12 53	12 58		P
33-35	118		12 53	12 58		P
34-36	120		3 09	3 09		P
35-36	181		3 24	3 29		P
36-37	304		3 53	3 58		P
37-38	208		4 01	4 06		P
37-38	100		4 14	4 19		P
34-35	22-cr		11 48	11 53		P
38-40	209		6 35	6 40		P
39-40	100		5 45	5 50		P
40-42	190		6 44	6 49		P
38-39	22-cr		4 14	4 19		P
40-41	112		7 20	7 25		P
41-43	113		7 17	7 22		P
42-43	189		6 49	6 54		P
43-44	159					
43-44	144					











# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Van Courven. WA Job #: \_\_\_\_\_ Date: 6-02-04

Texas Environmental Plastics Representative: Joe Khamta

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		13
	Foreman		
10	Technician		130
	Labor		
	Operator		
TOTAL HRS			143

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
60mil liner	60,368	3,033	
G.C.L.	68,320		

### PREWELDS:

Tech	Machine	Temp.	Time		Pass/Fail
			AM/PM		
KP	W# 8	400/5	6:45		P
KD	W# 9	700/4	6:50		P
BJ	W# 7	400/4	7:00		P
PS	G# 6	275-230	8:00		P
PS	G# 6	275-235	1:00		P
BP.S	G# 6	230-270	1:00		P
KP.	W# 8	400/5	1:10		P
BJ	W# 7	400/5	1:40		P

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
60mil liner	215,192	9774	
G.C.L.	218,518		
composite		64,400	

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test
								Pass/Fail
<del>27-001</del>								
8								

WEATHER CONDITIONS:	High	Low	Winds	Precipitation	Comments

COMMENTS: Today TCP crew on site delay  
G.C.L. delay 60mil liner do repair  
air test - V. Box and cleanup site.

6.2-04

DEPLOYMENT

Panel #	Roll #	Length
44	8560	98
44	8560	211
45	8560	313
45	8560	-
46	8559	100
47	8559	313
47	8559	-
47	8559	-
48	8559	98
48	8559	-
49	8532	203
48/49	8559 8523	22-cr
65	5804	300
65	5804	-
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr
64		22-cr

SEAMING

Seam	Machine Tech	Length
44-45	W#8 KP	98
44-45	W#7 BT	211
45-47		313
45-47	W#7 BT	-
46-47	W#8 KP	100
47-48	W#7 BT	313
47-49	W#7 BT	-
47-49	W#7 BT	-
48-64	W#	98
48-64	W#	-
49-65	W#	203
48-49	W#8 KP	22-cr
65-64	W#9 KO	300
65-64	W#9 KO	-
64-50	W#8 KP	22-cr
64-51	W#8 KP	22-cr
64-52	W#8 KP	22-cr
64-53	W#8 KP	22-cr
64-54	W#8 KP	22-cr
64-55	W#7 BK	22-cr
64-56	W#7 BT	22-cr
64-57	W#7 BT	22-cr
64-57	W#7 BT	22-cr
64-59	W#7 BT	22-cr
64-60	BT	22-cr

QUALITY CONTROL

Seam	Length	Tech	AT		VT	Pass/ Fail
			Start	Stop		
44-46	98	YEN	8:48			P
44-45	211		9:00			P
45-47	187		9:05			P
47-49	801		10:03			P
46-47	100		10:08			P
47-48	168		10:14			P
47-49	126		10:19			P
47-48	84		9:17			P
48-64	411		9:22			P
48-65	47		10:36			P
48-65	203		10:41			P
48-49	22-cr		10:14			P
65-64	300		10:19			P
65-64	37		4:12			P
64-50	22-cr		4:17			P
64-51	22-cr		4:00			P
64-52	22-cr		4:13			P
64-53	22-cr		4:06			P
64-54	22-cr		4:11			P
64-55	22-cr		4:07			P
64-55	22-cr		4:08			P
64-55	22-cr		4:05			P
64-55	22-cr		4:00			P
64-55	22-cr		3:53			P
64-57	22-cr		3:58			P
64-57	22-cr		3:50			P
64-58	22-cr		3:53			P
64-58	22-cr		3:41			P
64-59	22-cr		3:46			P
64-59	22-cr		3:36			P
64-59	22-cr		3:41			P
64-50	22-cr		3:36			P
64-50	22-cr		3:41			P

6.2-04

DEPLOYMENT

SEAMING

QUALITY CONTROL

Panel #	Roll #	Length
46	L	22
46		22
46		
50	8532	19
51	8532	26
52	8532	35
53	8532	46
54	8532	55
55	8532	67
56	8487	79
57	8478	80
58	8478	80
59	8478	80
60	8478	80
61	8478	82
61	8478	-
62	8504	80
63	8504	81
66	8501	82
67	8501	81
67	8501	50
69	8494	33
70	8494	83

Seam	Machine Tech	Length
<del>61-62</del>	<del>W#8 KP</del>	<del>22</del>
46-62	W#8 KP	
46-62	W#7 BT	
50-51	W#8 KP	19
51-52	W#8 KP	26
52-53	W#9 KO	35
53-54	W#8 KP	46
54-55	W#9 KO	55
55-56	W#8 KP	67
56-57	W#8 KP	79
57-58	W#7 BT	80
58-59	W#8 KP	80
59-60	W#8 KP	80
60-61	W#9 KO	80
61-62	W#7 BT	82
61-62	W#7 BT	-
62-63	W#9 KO	80
63-64	W#8 KP	81
66-67	W#9 KO	82
67-68	W#7 BT	81
68-69	W#8 KP	22
67-69	W#8 KP	81
68-70	W#8 KP	50
69-70	W#8 KP	33
70-71	W#9 KO	83

Seam	Length	Tech	AT		VT	Pass/Fail
			Start	Stop		
46-61-62	22	CO2	4	32		P
46-61-62	22	CO2	4	37		P
46-62	22	CO2	4	36		P
46-62	22		4	41		P
46-62	22		3	27		P
46-62	22		3	32		P
50-51	19		11	11		P
50-51	19		11	16		P
51-52	26		11	24		P
51-52	26		11	29		P
52-53	35		11	25		P
52-53	35		11	30		P
53-54	46		11	42		P
53-54	46		11	47		P
54-55	55		11	44		P
54-55	55		11	54		P
55-56	67		10	60		P
55-56	67		2	05		P
56-57	79		12	57		P
56-57	79		1	02		P
57-58	80		11	58		P
57-58	80		12	03		P
58-59	80		1	49		P
58-59	80		1	39		P
59-60	80		2	12		P
59-60	80		2	17		P
60-61	80		2	15		P
60-61	80		2	19		P
61-62	80		2	33		P
61-62	80		2	38		P
61-62	80		2	19		P
61-62	80		2	24		P
62-63	80		2	46		P
62-63	80		2	51		P
63-64	81		6	06		P
63-64	81		6	11		P
66-67	82		6	15		P
66-67	82		6	20		P
67-68	81		6	18		P
67-68	81		6	23		P
67-68	81		6	28		P
68-69	22		6	29		P
68-69	22		6	34		P
67-69	33		6	21		P
67-69	33		6	26		P
68-70	50		6	24		P
68-70	50		6	29		P
69-70	33					
70-71	83		6	40		P
70-71	83		6	45		P













# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors of Environmental Lining Systems

## DESTRUCTIVE SAMPLE LOG

DS Number	Seam Number	Date Welded	Machine Number	Tech	Date Pulled	Date Tested	Tested By	Peel Values	Shear Values	Pass/Fail
<del>DS# 7</del> DS# 8	27/29	6/1/04	W# 8	KP		6/2/04		<del>137/147</del> 156/147	230	Pass
								139 147	227	Pass
								148 133	219	Pass
								142 143	245	Pass
DS# 9	32/33	6-1-04	W# 9	KO		6/2/04		167/153	224	Pass
								144/178	231	Pass
								180/168	240	Pass
								155/155	235	Pass
DS# 10	35/36	6-1-04	W# 8	KO		6/2/04		151/143	211	Pass
								139/162	232	Pass
								157/150	260	Pass
								156/152	243	Pass
DS# 11	37/38	6-1-04	W# 7	BJ		6/2/04		137/171	217	Pass
								146/153	232	Pass
								157/158	241	Pass
								153/158	219	Pass
DS# 12	39/40	6-1-04	W# 7	BJ		6/2/04		125/154	212	Pass
								136/146	221	Pass
								134/130	213	Pass
								146/147	232	Pass
DS# 13	42/43	6-1-04	W# 8	KP		6/2/04		150/151	210	Pass
								143/141	219	Pass
								143/157	213	Pass
								147/165	220	Pass

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: A/10a Location: Vancouver WA Job #: \_\_\_\_\_ Date: 6-03-09

Texas Environmental Plastics Representative: Joc. Khamta

### HOURS:

No.	Trade	Hrs	Total Hrs
	Supervisor		
	Foreman		
	Technician		
	Labor		
	Operator		
TOTAL HRS			

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
60mil liner	70,026	3,827	
G-LL	6,194		

### PREWELDS:

Tech	Machine	Temp.	Time		Pass/Fail
			AM/PM		

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
60mil liner	225,218	13,661	
G-LL	279,712		
Composite	64,400		
4. Boots		4 boots	6"

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test
								Pass/Fail

WEATHER CONDITIONS:	High	Low	Winds	Precipitation	Comments

COMMENTS: crew deploy 60mil liner and G-LL  
do repair and test ViBox cut destruct  
and clean up site

G.03-04

DEPLOYMENT

SEAMING

QUALITY CONTROL

Panel #	Roll #	Length
84	8482	140
84	8482	30
84	8492	-
83/84		22
83/84		-
83	8482	154
83	8482	-
83	8482	-
85	8464	188
86	8564	195
86	8564	-
88	8564	130
87	8557	56
87	8557	206
90	8557	209
90	8557	-
91	8557	40
92		172
93		216
93		-
93		-
93		-
94		125
95		55
94/95		2202

Seam	Machine	Length
	Tech	
81-83	W#9 KO	140
84-85	W#8 KP	30
84-85	W#8 KP	-
83-84	W#9 KO	22
83-84	W#9 KO	-
83-85	W#8 KP	154
83-85	W#8 KP	-
83-85	W#8 ICP	-
85-86	W#9 BT	188
86-88	W#9 KO	195
86-87	W#9 KO	-
88-89	W#8 KP	130
87-89	W#8 ICP	56
89-90	W#7 BT	206
90-91	W#9 KO	209
90-92	W#9 KO	-
91-93	W#8 KP	40
92-93	W#8 KP	172
93-94	W#8 KP	216
93-94	W#8 KP	-
93-94	W#8 KP	-
93-95	W#8 KP	-
94-96	W#9 KO	125
95-96	W#9 KO	55
94-95	W#9 KO	2202

Seam	Length	Tech	AT		VT	Pass/ Fail
			Start	Stop		
81-83	140	YCN	4 28	4 33		P
84-85	30		5 07	5 12		P
84-85	6		5 14	5 29		P
83-84	6		4 40	4 45		P
83-84	18		weld OK			
83-85	36		4 37	5 02		P
83-85	64		4 32	4 57		P
83-85	54		3 02	3 07		P
85-86	188		5 16	5 21		P
86-88	143		5 27	5 32		P
86-87	51		5 22	5 27		P
88-89	130		5 37	5 42		P
87-89	56		5 47	5 52		P
89-90	206		6 05	6 10		P
90-91	42		7 07	7 02		P
90-92	167		8 02	8 02		P
91-93	40		7 42	7 47		P
92-93	172		7 47	7 52		P
93-94	38		8 50	8 55		P
93-94	16		8 47	8 52		P
93-94	169		8 44	8 49		P
93-95	53		8 36	8 41		P
94-96	125		10 16	10 21		P
95-96	55		9 19	9 24		P
94-95	2202		8 21	8 26		P

2202  
702

15  
2

603-061

DEPLOYMENT

SEAMING

QUALITY CONTROL

Panel #	Roll #	Length
	8517	148
28	8517	148
29	1817	22
<del>28</del>	8494	150
73	8494	150
29/73	8517 8494	22-CL
74	8494	116
75	8567	43
74/75	8494 8567	22-CL
76	8567	160
76	8567	-
77	8567	163
77	8567	-
	8567	-
77	8567	-
78	8567	153
78	8567	-
78	8567	-
79	8482	15
36	8525	13
80	8482	149
80	8482	149
78/79	8567 8482	22-CL
81/82	8482 8482	22-CL
82	8482	31
82	8482	-

Seam	Machine Tech	Length
<del>28-29</del>	W#8 KP	148
28-73	W#8 KP	148
29-73	W#7 BJ	22
<del>73-75</del>	W#7 BJ	150
73-75	W#7 BJ	-
29-73	W#8 KP	22-CL
74-76	W#9 KO	116
75-76	W#9 K	43
74-75	W#9 KO	22-CL
76-77	W#8 KP	160
76-77	W#8 KO	-
77-78	W#7 BJ	163
77-78	W#7 BJ	-
77-78	W#7 BJ	-
77-79	W#7 BJ	-
78-76	W#8 KP	153
78-80	W#8 KP	-
78-80	W#8 KP	-
79-80	W#8 KP	15
36-81	W#8 KP	13
80-81	W#8 KP	149
80-82	W#8 KP	-
78-79	W#8 KP	22-CL
81-82	W#9 K	22-CL
82-83	W#8 KP	31
82-84	W#8 KP	-

Seam	Length	Tech	AT		VT	Pass/ Fail
			Start	Stop		
<del>28-29</del>	22	VEN	10 17	10 22	1	P
28-73	148		10 45	10 50		P
29-73	22		10 22	10 27		P
<del>73-75</del>	90		10 41	10 46		P
<del>73-75</del>	38		10 51	10 56		P
29-73	22-CL		10 08	10 13		P
74-76	116		11 06	11 11		P
75-76	43		11 14	11 19		P
74-75	22-CL		10 31	10 36		P
76-77	123		11 17	11 22		P
76-77	37		11 22	11 27		P
77-78	72		11 27	11 32		P
77-78	47		11 31	11 36		P
77-78	36		11 34	11 39		P
77-79	7		11 38	11 43		P
78-36	19		1 35	1 40		P
78-80	86		12 47	12 52		P
78-80	66		12 50	12 55		P
79-80	15		12 56	02 01		P
36-81	13		3 52	3 57		P
80-81	149		4 12	4 17		P
80-82	25		4 24	4 29		P
78-79	22-CL		11 43	11 47		P
81-82	22-CL		4 03	4 07		P
82-83	9		4 32	4 37		P
82-84	22		4 35	4 40		P

VS 2

VS 2

6.3-04

DEPLOYMENT

SEAMING

QUALITY CONTROL

Panel #	Roll #	Length
	8504	42
63/94	8504	22-02
64/96	8501	22-02
96	8558	7
96		21-2
96		22-02
96		22-02
96		22-02
96	8558	16-02
72	8494	22-02
72	8494	45
96	8558	207
96	8558	-1-
	8558	22-02
97	8558	22-02
97	8558	30
98	8558	27
99	8558	19
100		22X15

Seam	Machine	Length
	Tech	
65-96	W#8 KP	42
65-94	W#9 KO	22-02
64-96	W#9 KP	22-02
94-63	W#8 KP	7
96-67	W#8	22-02
96-69	W#8 KP	22-02
96-70	W#8 KP	22-02
96-71	W#8 KP	22-02
96-72	W#8 KP	16-02
72-97	W#8 KP	22-02
72-98	W#8 KP	45
96-97	W#8 KP	207
96-97	W#8 KP	-1-
97-98	W#9 KO	22-02
97-99	W#9 KO	22-02
97-100	W#9 KO	30
98-99	W#9 KO	27
99-100	W#9 KO	19
100-End		22X15

Seam	Length	Tech	AT		VT	Pass/ Fail
			Start	Stop		
65-96	42	YEN	10 13			P
			1 18			
65-94	22-02		7 55			P
			8 00			
64-96	22-02		10 24			P
			10 29			
94-63	7		10 09			P
			10 14			
96-67	22-02		9 54			P
			9 59			
96-69	22-02		9 52			P
			9 57			
96-70	22-02		9 49			P
			9 51			
96-71	22-02		9 45			P
			9 50			
96-72	16-02		9 40			P
			9 45			
92-97	22-02		9 05			P
			9 10			
72-98	45		10 51			P
			10 56			
96-97	44		9 39			P
			9 39			
96-97	75		7 24			P
			9 29			
97-98	22-02		10 51			P
			10 56			
97-99	22-02		10 40			P
			10 45			
97-100	30		10 31			P
			10 36			
98-99	27		10 40			P
			10 45			
99-100	19		10 35			P
			10 40			
100-End	22 X 15	YEN	END			



6-3-04

DEPLOYMENT

SEAMING

QUALITY CONTROL

Panel #	Roll #	Length
	8494 1817	22-12
74/30	8494 8499	22-12
76/32	8567 8515	22-12
77/33	8567 8515	22-12
78/35	8567 8525	22-12
80/36	8482 8525	22-12
81/37	8482 8507	22-12
84/39	8482 8505	22-12
85/40	8464 8505	22-12
86/42	8584 8511	22-12
88/43	8564	22-12
89/44	8560	22-12
90/46		22-12
	8557	22-12
92/49	8566	22-12

Seam	Machine	Length
	Tech	
73-29	W#8 KP	22-12
74-30	W#8 KP	22-12
76-32	W#8 KR	22-12
77-33	W#8 KP	22-12
78-35	W#8 KP	22-12
80-36	W#8 KP	22-12
81-37	W#7 BJ	22-12
84-39	W#7 BJ	22-12
85-40	W#7 BJ	22-12
85-42	W#7 BJ	22-12
88-43	W#7 BJ	22-12
89-44	W#9 KO	22-12
90-46	W#9 KO	22-12
91-47	W#9 KO	22-12
92-49	W#9 KO	22-12

Seam	Length	Tech	AT		VT	Pass/ Fail
			Start	Stop		
73-29	22-12	YEN	10 08			P
74-30	22-12		10 17			P
76-32	22-12		2 09			P
76-32	22-12		2 14			P
76-32	22-12		2 11			P
76-32	22-12		2 16			P
77-33	22-12		2 16			P
77-33	22-12		2 21			P
78-35	22-12		2 40			P
78-35	22-12		2 25			P
80-36	22-12		1 46			P
80-36	22-12		1 51			P
81-37	22-12		6 17			P
81-37	22-12		6 22			P
84-39	22-12	weld			OK	P
85-40	22-12	weld			OK	
85-42	22-12	Yeadl	6 41		OK	P
85-42	22-12		6 46			P
88-43	22-12		7 21			P
88-43	22-12		7 17			P
89-44	22-12		6 54			P
89-44	22-12		6 39			P
90-46	22-12		6 59			P
90-46	22-12		7 03			P
91-47	22-12		7 06			P
91-47	22-12		7 11			P
92-49	22-12		7 53			P
92-49	22-12		7 38			P

05  
2



# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors of Environmental Lining Systems  
**PREWELD LOG**

Date	Tech	Machine Number	Machine Temps	Time AM/PM	Peel Values	Shear Values	Pass/Fail
6/3/04	KP	W#8	400/5.00	7:00 am	142.145	210	Pass
					148.145	218	Pass
					146.146	221	Pass
6/3/04	BI	W#7	400/5.00	7:10 am	139 149	199	Pass
					178 150	223	Pass
					163 152	216	Pass
6/3/04	KO	W#9	740/4.50	7:25 am	151 151	211	Pass
					159 154	204	Pass
					160 142	207	Pass
6/3/04	PS	G#6	230/2.75	7:30	159	186	Pass
					185	192	Pass
					123	198	Pass
6/3/04	KP	W#8	400/5.50	1:00 P	155 165	160	Pass
					143 151	161	Pass
					159 155	157	Pass
6/3/04	KO	W#9	750.5.50	1:00 P	140 153	144	Pass
<del>6/3/04</del>	<del>BI</del>	<del>W#7</del>	<del>400/5.00</del>	<del>1:25 P</del>	136 148	150	Pass
					126/129	148	Pass
6/3/04	BI	W#7	400/5.00	1:25 P	120 132 140 113 123 124	145-122 131	Pass
6/3/04	PS	G#6	230.270	1:30 PM	185 150 146	152.156.162	Pass

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors of Environmental Lining Systems

## DESTRUCTIVE SAMPLE LOG

DS Number	Seam Number	Date Welded	Machine Number	Tech	Date Pulled	Date Tested	Tested By	Peel Values	Shear Values	Pass/Fail
DS# 15	47/48					6/3/04		144/136	219	Pass
								134/151	210	Pass
								148/138	221	Pass
								146/136	215	Pass
DS# 16	64/65					6/3/04		153/129	206	Pass
								141/142	209	Pass
								150/153	215	Pass
								150/138	198	Pass
DS# 17	52/53					6/3/04		139/134	205	Pass
								151/159	212	Pass
								140/144	208	Pass
								157/153	115	Pass
DS# 18	60/61					6/3/04		150/135	207	Pass
								138/140	215	Pass
								142/138	219	Pass
								146/139	201	Pass
DS# 19 A	71/72					6/3/04		160/140	200	Pass
								156/150	212	Pass
								133/148	209	Pass
								137/141	210	Pass
DS# 19 B	71/72					6/3/04		144/137	193	Pass
								140/141	197	Pass
								154/133	200	Pass
								156/148	191	Pass



# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Vancouver, WA Job #: \_\_\_\_\_ Date: 6-4-04

Texas Environmental Plastics Representative: Joe Khamta Keophong Savanh

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		13
	Foreman		
10	Technician		110
	Labor		
	Operator		
TOTAL HRS			123

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
Composite	94,500		

### PREWELDS:

Tech	Machine	Temp.	Time	Pass/Fail
			AM/PM	

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
60mil liner	285,218	13,601	
G.C.L	279,712		
Composite	158,900		11
7.Boofs		7.Boofs	6 boot

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test Pass/Fail

### WEATHER CONDITIONS:

High	Low	Winds	Precipitation	Comments

### COMMENTS:

Today crew deploy composite and V.Box clean up site

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Vancouver, WA Job #: \_\_\_\_\_ Date: 6-5-04

Texas Environmental Plastics Representative: Joe Khamta Kkephongsavanh

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		13
	Foreman		
9	Technician		99
	Labor		
	Operator		
TOTAL HRS			112

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
Composite	110,250		

### PREWELDS:

Tech	Machine	Temp.	Time		Pass/Fail
			AM/PM		

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
Comit.	283,218	13,601	
G.L.L	280,172		
Composite	269,150		
7.Boots		7.Boots	6" boot

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test
								Pass/Fail

WEATHER CONDITIONS:	High	Low	Winds	Precipitation	Comments

COMMENTS: Today crew deploy composite  
and clean up.

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Vancouver, WA Job #: \_\_\_\_\_ Date: 6/6/04

Texas Environmental Plastics Representative: \_\_\_\_\_

JOE Khamta Keo Phong Savanh

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		
	Foreman		
10	Technician		
	Labor		
	Operator		
TOTAL HRS			

### DAILY PRODUCTION

Material	Deployed	Welded	QCed

### PREWELDS:

Tech	Machine	Temp.	Time AM/PM	Pass/Fail

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
<u>top rail cover</u>	<u>285,218</u>	<u>13,601</u>	
<u>G-CL</u>	<u>280,172</u>		
<u>7-boots</u>		<u>7-boots</u>	<u>6 boot</u>

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test Pass/Fail

### WEATHER CONDITIONS:

High	Low	Winds	Precipitation	Comments

COMMENTS: today crew defib composite, and clean up site.



TEXAS ENVIRONMENTAL PLASTICS, INC.  
3002 Farrell Road  
Houston, Texas 77073

### SUBGRADE SURFACE ACCEPTANCE

Project Name: ALCOA Vancouver Washington Customer: ALCOA  
Project Number: 14506 Date: 01 JUNE 2004  
Location: East Landfill Partial:          Final: X

This document only applies to the acceptability of surface conditions for installation of geosynthetic products. Texas Environmental Plastics, Inc. does not accept responsibility for compaction, elevation or moisture content, nor for the surface condition maintenance during deployment. Structural integrity of the subgrade and maintenance of these conditions are the responsibility of the Owner or Earthwork Contractor.

#1 To Panel #100. 285,218.5 sq  
Subgrade area accepted From Panel

For Texas Environmental Plastics, Inc.:  
Joe. Khamja For Contractor/Owner: [Signature]  
Khemba Jee

Acceptance Number: 1 Area Accepted: ALL AREAS Total Area accepted to date: ALL AREAS

**TEXAS ENVIRONMENTAL PLASTICS**

**FACSIMILE TRANSMITTAL SHEET**

TO:	MIKE WIRTZ	FROM:	Sam Mangrum
COMPANY:	CH2MHILL	DATE:	6/17/2004
FAX NUMBER:	503/736-2000	TOTAL NO. OF PAGES INCLUDING COVER:	9
PHONE NUMBER:		SENDER'S REFERENCE NUMBER:	
RE:		YOUR REFERENCE NUMBER:	

- URGENT   
 FOR REVIEW   
 PLEASE COMMENT   
 PLEASE REPLY   
 PLEASE RECYCLE

NOTES/COMMENTS:

Thanks,

Sam Mangrum

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors of Environmental Lining Systems

Job Number:
Job Name: <i>Alcoa.</i>

Client:
Bill To:

Job Description: <i>install</i>
---------------------------------

% Complete <i>100%</i> Total for Job
--------------------------------------

## Certificate of Acceptance

Material	Estimated SF	Final Quantity/Description
<i>6mmil TEXTURED liner</i>		<i>285,218 SF</i>
<i>welding Seams</i>		<i>13,601 LF</i>
<i>G.C.L.</i>		<i>280,172 SF</i>
<i>7 Boots.</i>	<i>6" boots</i>	<i>7 Boots</i>
<i>Composite</i>		<i>318,452 SF</i>
<i>T.E.P. crew complete installed 6mmil TEXTURED liner - G.C.L. and Composite 100% and clean up.</i>		

I, the undersigned, duly authorized representative of:  
do hereby take over and accept the work described above from the date hereof and confirm that to the best of my knowledge the work has been completed in accordance with specifications and the terms and conditions of the contract.

NAME:	SIGNATURE:	TITLE:	DATE:
<i>William G. GRIFFIN</i>	<i>[Signature]</i>	<i>DC observer</i>	<i>6/6/04</i>

Certificate accepted by Texas Environmental Plastics, Inc.'s Representative

NAME:	SIGNATURE:	TITLE:	DATE:
<i>JOE. Khamta</i>	<i>[Signature]</i>	<i>Superintendent</i>	<i>6-6-04</i>

# Texas Environmental Plastics, Inc.

Installers, Fabricators & Distributors of Environmental Lining Systems

## REPAIR LOG

Repair Number	Date Welded	Time Welded	Machine Number	Technician	Size
R# 156	6-3-04	6:40	G#6	PS	2X2-P-88-86-87 CR
157	6-3-04	6:50	G#6	PS	2X2-P-88-87-89
158	6-4-04	4:26	G#6	PS	2X4-P-87-89
159	6-4-04	10:10	G#6	PS	2X2-P-90-91-92
160	6-4-04	10:20	G#6	PS	1X1-P-91-92-93
161	6-4-04	10:24	G#6	PS	1X1-P-93-94-62 CR
162	6-4-04	10:30	G#6	PS	1X1-P-93-94
163	6-4-04	10:37	G#6	PS	2X4-P-93-94-DS-27
164	6-4-04	3:15	G#6	PS	2X2-P-93-94-95 CR
165	6-4-04	3:10	G#6	PS	2X2-P-94-95-96 CR
166	6-4-04	3:00	G#6	PS	1X1-P-94-96-65 CR
167	6-4-04	1:16	G#6	PS	2X2-P-64-65-96-9 CR
168	6-4-04	1:30	G#6	PS	2X2-P-96-63-66 CR
169	6-4-04	3:20	G#6	PS	1X1-P-96-66-67 CR
170	6-4-04	3:30	G#6	PS	1X1-P-96-67-68 CR
171	6-4-04	3:18	G#6	PS	1X1-P-76-69-70
172	6-4-04	3:56	G#6	PS	1X1-P-96-70-71 CR
173	6-4-04	2:00	G#6	PS	1X1-P-96-71-72 CR
174	6-4-04	2:10	G#6	PS	2X3-P-96-19-P-71-72
175	6-4-04	2:17	G#6	PS	1X1-P-96-72-97 CR
176	6-4-04	2:21	G#6	PS	1X1-P-96-97
177	6-4-04	2:26	G#6	PS	1X1-P-72-97-98 CR
178	6-4-04	2:29	G#6	PS	1X1-P-97-98-99 CR
179	6-4-04	2:36	G#6	PS	3X3-P-97-99-100 CR

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors of Environmental Lining Systems

## DESTRUCTIVE SAMPLE LOG

DS Number	Seam Number	Date Welded	Machine Number	Tech	Date Pulled	Date Tested	Tested By	Peel Values	Shear Values	Pass/Fail
DS#23	81/80					6/4/04		144 128	194	PASS
<del>DS#23</del>	<del>86/85</del>							147 144	200	PASS
								142 141	199	PASS
								128 142	195	PASS
DS#24	86/85					6/4/04		159 134	198	PASS
								143 140	194	PASS
								153 137	190	PASS
								149 135	199	PASS
DS#25	89/87					6/4/04		120 152	188	PASS
								123 140	190	PASS
								143 129	185	PASS
								127 145	195	PASS
DS#26	87/91					6/4/04		155 168	191	PASS
								138 121	189	PASS
								139 142	195	PASS
								136 135	187	PASS
DS#27	93/94					6/4/04		137 137	161	PASS
								142 137	175	PASS
								139 132	180	PASS
								119 112	179	PASS



# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Vanouver WA Job #: \_\_\_\_\_ Date: 6-6-04

Texas Environmental Plastics Representative: JOE Khamta Keo Phong Savanh

### HOURS:

No.	Trade	Hrs	Total Hrs
1	Supervisor		9
	Foreman		
10	Technician		90
	Labor		
	Operator		
TOTAL HRS			99

### DAILY PRODUCTION

Material	Deployed	Welded	QCed
Composite	49,280		

### PREWELDS:

Tech	Machine	Temp.	Time		Pass/Fail
			AM/PM		

### CUMMLATIVE PRODUCTION

Material	Deployed	Welded	QCed
total	285,218	13,601	
labor			
G.C.L.	279,172		
Composite	318,452		
7-boots		7-boots	6 boots

### DESTRUCTIVE SAMPLES

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test
								Pass/Fail

### WEATHER CONDITIONS:

High	Low	Winds	Precipitation	Comments

COMMENTS: today crew deploy composite and clean up site.

# Texas Environmental Plastics, Ltd.

Installers, Fabricators & Distributors

## DAILY PROGRESS REPORT

Job Name: Alcoa Location: Vancouver WA Job #: \_\_\_\_\_ Date: 6-4-04

Texas Environmental Plastics Representative: Joe Khamta Keophongsavanh

**HOURS:**

No.	Trade	Hrs	Total Hrs
1	Supervisor		13
	Foreman		
10	Technician		110
	Labor		
	Operator		
TOTAL HRS			123

**DAILY PRODUCTION**

Material	Deployed	Welded	QCed
Composite	94,500		

**PREWELDS:**

Tech	Machine	Temp.	Time	
			AM/PM	Pass/Fail

**CUMMLATIVE PRODUCTION**

Material	Deployed	Welded	QCed
60mm/liner	285,218	13,601	
G.C.L	279,712		
Composite	158,900		11
7.Boots		7.Boots	6 Boots



**DESTRUCTIVE SAMPLES**

Sample #	Operator	Mach.	Seam	Date Welded	Date Pulled	Date Tested	Location	Field Test
								Pass/Fail



WEATHER CONDITIONS:	High	Low	Winds	Precipitation	Comments

COMMENTS: Today crew deploy composite  
and V-Box Clean up site







TYPICAL WEDGE WELD (n.t.s.)



TYPICAL BOOT (n.t.s.)

NOTES

1. THIS PANEL LAYOUT IS TENTATIVE AND MAY BE REVISED BY QUALIFIED TEXAS ENVIRONMENTAL PLASTICS SITE MANAGER WITH THE APPROVAL OF THE FIELD ENGINEER TO SUIT FIELD CONDITIONS AT THE TIME OF INSTALLATION. ALL SUCH CHANGES WILL BE REFLECTED IN THE AS-BUILT DRAWINGS.
2. PANEL END SEAMS NOT SHOWN FOR CLARITY
3. FIELD VERIFY NUMBER AND LOCATION OF PENETRATIONS.
4. ALL HDPE PANELS SHALL HAVE A 4" - 6" OVERLAP FOR WEDGE WELDED SEAMS AND A MINIMUM OF 3" OVERLAP FOR ALL EXTRUSION WELDED SEAMS
5. PANELS PLACED ON SLOPES WILL EXTEND A MINIMUM OF FIVE FEET BEYOND THE GRADE BREAK IN TO THE FLAT AREA OF THE LANDFILL.



- DS-1 - Lanon P-12
- DS-2 - 7' P-11
- DS-3 - CR 17-16
- DS-20-13 F.C.P. P-29
- DS-21 - 87' F. CR. 33-35
- DS-22 - at CR 32-76
- DS-3 - 30' F.C.P. P-22
- DS-6 - 20' P-25
- DS-7 - 14' F.C.P. P-28
- DS-8 - 27' F.C.P. P-28
- DS-9 - 42' F.C.P. P-26-77
- DS-10 - 10' F.C.P. P-78-30
- DS-11 - 115' F.C.P. P-39
- DS-12 - 70' F.C.P. P-85
- DS-13 - 31' F.C.P. P-86
- DS-14 - 24' F.C.P. P-45
- DS-15 - 15' P.C.P. P-24
- DS-17 - 5' F.C.P. P-86
- DS-18 - 27' F.C.P. P-64
- DS-16 - 233' F.C.P. P-17
- DS-19 - 20' F.C.P. P-96
- DS-20 - 16' F.C.P. P-30
- DS-21 - 14' F.C.P. P-79
- DS-22 - CR P-37-77
- DS-23 - 109' F.C.P. P-36-79
- DS-24 - 72' F.C.P. P-40-42
- DS-25 - 18' F.C.P. P-82
- DS-26 - 30' F.C.P. P-64
- DS-27 - 26' P.C.P. P-65

DATE	REV	DESCRIPTION	APP	BY
5/24/04	02	CHANGED PANEL ORIENTATION		
4/27/04	01	SUBMITTED FOR REVIEW AND APPROVAL		

Texas Environmental  
Plastics, Ltd.  
2500 Fairwell Road  
Houston, Texas 77073  
tel (281) 821-7320 fax (281) 821-7138

DRWN	OWNER	FORMER VANCOUVER OPERATIONS
CHK	EAST LANDFILL CAP CONSTRUCTION	
EST	TITLE:	
CDN	PROPOSED HDPE PANEL LAYOUT	
RE	EAST LANDFILL CAP	
DATE 4/27/04	SCALE	
SHEET 001	DWG 001	
REV 1		

# **APPENDIX I**

## **STORAGE-OPERATIONS BUILDING CONSTRUCTION INFORMATION**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**



**Submittal**

**Submittal Number 008**

<b>1.0 Name of Submitter</b>	Envirocon, Inc. 10400 North Burgard Way Portland, Oregon 97203
<b>1.1 Contact Name</b>	Steve Holmberg
<b>1.2 Contact Phone</b>	(503) 285-6164
<b>1.3 Contact Fax</b>	(503) 285-6205
<b>2.0 Name of Project</b>	Remediation of North and North 2 Landfills
<b>3.0 Service Order No.</b>	
<b>4.0 Submittal Description</b>	<b>Building Design Data, Building Drawings,</b> resumes
<b>5.0 Drawing Number</b>	NA
<b>6.0 Specification Section Number</b>	Section VII,D.1.i.(1)
<b>7.0 Original Submittal</b>	YES
<b>8.0 Manufacture's Information</b>	<b>H.C.I. STEEL BUILDINGS SYSTEMS, INC.</b>
<b>9.0 Date of Submittal</b>	02 DEC 04
<b>10.0 Person Submitting</b>	S. F. Holmberg

Printed Name

Signature

# Certificate of Design

THIS CERTIFICATE IS TO CONFIRM THAT ALL COMPONENTS OF THE STEEL BUILDING SYSTEM DESCRIBED BELOW, TO BE SUPPLIED BY HCI STEEL BUILDING SYSTEMS, INC. LOCATED IN ARLINGTON, WA HAVE BEEN OR WILL BE DESIGNED IN ACCORDANCE WITH THE FOLLOWING STANDARDS, LOADS AND DESIGN CRITERIA AS SPECIFIED IN THE ORDER DOCUMENTS, AND ARE DESIGNED AND PRODUCED IN AN AISC APPROVED FACILITY BY AN AISC CERTIFIED MANUFACTURER.

## 1. DESCRIPTION:

HCI Job No: 2493

Project Name: Alcoa Inc.

Customer's Name/Address: Envirocon

10400 N. Burgard Way, Portland, Oregon 97203

Building Type / Size: 12'-0" x 16'-0" x 8'-0" - 1.0:12 Slope

Site Location: Vancouver, Washington

## 2. DESIGN STANDARDS:

AISC "Manual of Steel Construction": 9<sup>th</sup> edition.

ANSI "Cold Formed Steel Design Manual": 1996 edition.

AWS D1.1 "Structural Welding Code-Steel": 2002 edition.

AWS D1.3 "Structural Welding Code-Sheet Steel": 1998 edition.

MBMA "Low Rise Building Systems Manual": 2002 edition.

ASTM "Standards in Building Codes": 2000 edition.

## 3. LOADS:

Applicable Building Code(s): 1997 UBC; Occupancy Category: 4


(a) Dead Load- Actual Material Weight

(b) Collateral Load- '3' PSF

(c) Roof Snow Load- '25' PSF, Roof Live Load- '20' PSF

(d) Wind Load- Wind Speed '80' MPH @ Exposure 'C'; Enclosed

(e) Seismic Load- Seismic Zone '3'  $C_a = 0.36$




## 4. CERTIFICATION BY ENGINEER:

I, Michael R. Lapierre, not a subcontract engineer for HCI Steel Building Systems, Inc. and a licensed Engineer in the State of Washington - certify that I have reviewed the design criteria for the Steel Building System described above and to the best of my knowledge all components have been or will be designed to meet the applicable criteria as specified in the "ORDER DOCUMENTS."

Signature: Michael Lapierre, Date 2/24/04

# MAIN BUILDING CALCULATIONS

PROJECT:	ALCOA INC.
JOB NO:	2493
CUSTOMER:	ENVIROCON INC.
LOCATION:	VANCOUVER, WA
DATE:	2/16/2004




Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

## Table Of Contents

TABLE OF CONTENTS	1 - 1
APPLICABLE DESIGN CODES.OUT	2 - 2
MATERIAL SPECIFICATIONS.OUT	3 - 3
DESIGN SUMMARY	4 - 14
ROOF DESIGN	15 - 33
FRONT SIDEWALL (LINE B)	34 - 40
BACK SIDEWALL (LINE A)	41 - 47
LEFT ENDWALL (LINE 1)	48 - 62
RIGHT ENDWALL (LINE 2)	63 - 77
RIGID FRAME DESIGN (LINE 1 & 2)	78 - 92
ADDITIONAL CALCULATIONS	1 - 3



EXPIRES 2/6/04




Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

### Design Specifications

The Building described in these calculations was designed according to the following design specifications.

- 1: Hot rolled sections and built up components have been designed in accordance with:  
 1989 Specification for Structural Steel Buildings - Allowable Stress Design.  
 AISC "American Institute of Steel Construction"  
 1 East Wacker Drive, Suite 3100, Chicago, Illinois 60601-2001.
  
- 2: Cold formed components have been designed in accordance with:  
 Specification for the Design of Cold-Formed Steel Structural Members.  
 AISI "American Iron and Steel Institute" 1996 Edition.  
 1000 16th Street, NW, Washington, DC 20036.
  
- 3: Welding has been applied in accordance with:  
 AWS D1.1.96 "American Welding Society" Structural Welding Code - Steel Manual, 1996 Edition.  
 550 N.W. Lejeune Road, P.O. Box 351040, Miami, Fl 33135.



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

## MATERIAL SPECIFICATIONS

The following is the list of the material standards and specifications for which the building components have been designed:

Sl. No	Materials	Specifications	Grade
1.	Built-Up Members		
	* Hot Rolled Bar	ASTM A529-01 Grade 55	Fy = 55 Ksi Minimum
	* Structural Steel Sheet	ASTM A570-98 Grade 55	Fy = 55 ksi Minimum
	* Structural Steel Plate	ASTM A572-01 Grade 50	Fy = 50 ksi Minimum
2.	Hot-Rolled Members		
	* Beams	ASTM A 992-00	Fy = 50 ksi Minimum
	* Tubes	ASTM A500-99 Grade B	Fy = 46 ksi Minimum
	* Pipes	ASTM A53-00 GR B, Type E	Fy = 35 ksi Minimum
	* Channels	ASTM A36-00a	Fy = 36 ksi Minimum
3.	Cold-Formed Secondary Members		
	* Galvanized	ASTM A653-00 SS Grade 55M	Fy = 55 ksi Minimum Class 1 G-40
	* Primed	ASTM A570-98 Grade 55	Fy = 55 ksi Minimum
4.	Sheeting Panels		
	* Roof & Walls	ASTM A653-00 SS Grade 50	Fy = 50 ksi Minimum Class 1 or 2 G-90
5.	X-Bracing Members		
	* Rods	ASTM A36-01	Fy = 36 Ksi Minimum
6.	High Strength Bolts	ASTM A325-00	TYPE 1, PLAIN
7.	Machine Bolts	ASTM A307-97	GRADE A, PLAIN





HCI STEEL BUILDING  
SYSTEMS, INC.

Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

HCI STEEL PRODUCTS  
18520 67 AVE NE  
ARLINGTON, WA 98223

STRUCTURAL DESIGN CALCULATIONS  
FOR  
ENVIROCON INC.  
10400 N. BURGARD WAY  
PORTLAND, OR 97203

ALCOA INC.  
5201 NW LOWER RIVER RD.  
VANCOUVER, WA  
2493

BUILDING DATA

Width (ft) = 12.0  
Length (ft) = 16.0  
Eave Height (ft) = 8.0/ 9.0  
Roof Slope (rise/12 ) = 1.00  
Dead Load (psf ) = 2.5  
Live Load (psf ) = 20.0  
Collat. Load (psf ) = 3.0  
Snow Load (psf ) = 25.0  
Wind Speed(mph ) = 80.0  
Wind Code = UBC 97  
Closed/Open = C  
Exposure = C  
Importance - Wind = 1.00



HCI STEEL BUILDING  
SYSTEMS, INC.

Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

Importance - Seismic = 1.00  
 Seismic Zone = 3  
 Seismic Coeff (Ca) = 0.36

Designer = NAGY MEKHAIL  
 -----

2/16/04

=====  
 2493 Design Loads For Each Building Component 2/16/04 9:47am  
 =====

FRONT SIDEWALL:  
 -----

WIND PRESSURE/SUCTION:


Wind Press	Wind Suct	Wind Long	
19.5	-19.5		.. Girt/Header
20.8	-20.8		.. Panel
15.6	-15.6		.. Jamb
22.6	-22.6		.. Parapet

BACK SIDEWALL:  
 -----

WIND PRESSURE/SUCTION:

Wind Press	Wind Suct	Wind Long	
19.5	-19.5		.. Girt/Header
20.8	-20.8		.. Panel
15.6	-15.6		.. Jamb
22.6	-22.6		.. Parapet

LEFT ENDWALL:  
 -----



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Design Loads For Each Building Component 2/16/04 9:47am

## BASIC LOADS:

Dead Load	Live Load	Snow Load	Collateral Load	Basic Wind	Wind_Load Ratio
2.5	20.0	25.0	3.0	17.4	1.00

## WIND PRESSURE/SUCTION:

Wind Press	Wind Suct	
15.6	-15.6	.. Column
19.5	-19.5	.. Girt/Header
15.6	-15.6	.. Jamb
20.8	-20.8	.. Panel
22.6	-22.6	.. Parapet

## WIND COEFFICIENTS:


Surf Id	Rafter_Wind_1 Left	Rafter_Wind_1 Right	Rafter_Wind_2 Left	Rafter_Wind_2 Right	Bracing_Wind Left	Bracing_Wind Right	Long Press	Surface Friction
1	0.80	-0.50	0.80	-0.50	0.80	-0.50	0.00	0.00
2	-0.70	-0.70	-0.70	-0.70	-0.70	-0.70	-0.70	0.00
3	-0.50	0.80	-0.50	0.80	-0.50	0.80	0.00	0.00

## COLUMN &amp; BRACING DESIGN LOADS:

Load No	Id	Dead	Snow/ Coll	Rafter_Wind Live	Rafter_Wind Left	Rafter_Wind Right	Brace_Wind Left	Brace_Wind Right	Long Wind	Column_Wind Press	Column_Wind Suct	Seis	Aux_Load Id	Aux_Load Coef
8	1	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	2	1.00	0.00	0.50	0.00	0.00	1.00	0.00	0.00	0.00	1.00	0.00	0	0.00
	3	1.00	0.00	0.50	0.00	0.00	0.00	1.00	0.00	0.00	1.00	0.00	0	0.00
	4	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0	0.00
	5	1.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0	0.00
	6	1.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	1.00	0.00	0	0.00
	7	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0	0.00
	8	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0	0.00

## RAFTER DESIGN LOADS:

No. Load	Id	Dead	Snow/ Collat	Rafter_Wind Live	Rafter_Wind Left	Rafter_Wind Right	Rafter_Wind_2 Left	Rafter_Wind_2 Right	Seis	Aux_Load Id	Aux_Load Coef
5	1	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	2	1.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0	0.00
	3	1.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0	0.00



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Design Loads For Each Building Component 2/16/04 9:47am  
 =====

4	1.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0	0.00
5	1.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0	0.00

RIGHT ENDWALL:  
 -----

BASIC LOADS:

Dead Load	Live Load	Snow Load	Collateral Load	Basic Wind	Wind_Load Ratio
2.5	20.0	25.0	3.0	17.4	1.00

WIND PRESSURE/SUCTION:

Wind Press	Wind Suct	
15.6	-15.6	.. Column
19.5	-19.5	.. Girt/Header
15.6	-15.6	.. Jamb.
20.8	-20.8	.. Panel
22.6	-22.6	.. Parapet


WIND COEFFICIENTS:

Surf Id	Rafter_Wind_1 Left	Rafter_Wind_1 Right	Rafter_Wind_2 Left	Rafter_Wind_2 Right	Bracing_Wind Left	Bracing_Wind Right	Long Press	Surface Friction
1	0.80	-0.50	0.80	-0.50	0.80	-0.50	0.00	0.00
2	-0.70	-0.70	-0.70	-0.70	-0.70	-0.70	-0.70	0.00
3	-0.50	0.80	-0.50	0.80	-0.50	0.80	0.00	0.00

COLUMN & BRACING DESIGN LOADS:

Load No	Id	Dead	Snow/Coll	Live	Rafter_Wind Left	Rafter_Wind Right	Brace_Wind Left	Brace_Wind Right	Long Wind	Column_Wind Press	Column_Wind Suct	Seis	Aux_Load Id	Aux_Load Coef
8	1	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	2	1.00	0.00	0.50	0.00	0.00	1.00	0.00	0.00	0.00	1.00	0.00	0	0.00
	3	1.00	0.00	0.50	0.00	0.00	0.00	1.00	0.00	0.00	1.00	0.00	0	0.00
	4	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0	0.00
	5	1.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0	0.00
	6	1.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	1.00	0.00	0	0.00
	7	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0	0.00
	8	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0	0.00

RAFTER DESIGN LOADS:



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Design Loads For Each Building Component 2/16/04 9:47am

No.	Load	Snow/		Rafter_Wind_1		Rafter_Wind_2		Aux_Load			
Load	Id	Dead	Collat	Live	Left	Right	Left	Right	Seis	Id	Coef
5	1	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	2	1.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0	0.00
	3	1.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0	0.00
	4	1.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0	0.00
	5	1.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0	0.00

ROOFDES:

BASIC LOADS:

Dead Load	Live Load	Snow Load	Collateral Load	Basic Wind	Wind_Load Ratio	Surface Friction
2.5	20.0	25.0	3.0	17.4	1.00	0.00

WIND PRESSURE/SUCTION:

Wind Press	Wind Suct	Wind Suct_R	
0.0	-17.4		.. Purlins
0.0	-22.6		.. Panels
13.9	-8.7	-12.2	.. Bracing

PURLIN DESIGN LOADS:

Surf Id	No._Des Loads	Load Id	Dead	Collat	Live/Snow	Wind Press	Wind Suct	Aux Id
2	2	1	1.00	1.00	1.00	0.00	0.00	0
		2	1.00	0.00	0.00	0.00	1.00	0


BRACING DESIGN LOADS:

Surf Id	No._Des Loads	Load Id	Dead	Collat	Live/Snow	Wind Press	Wind Suct	Aux Id
2	4	1	1.00	0.00	0.00	1.00	1.00	0
		2	1.00	0.00	0.50	1.00	1.00	0
		3	1.00	1.00	1.00	0.50	0.50	0
		4	1.00	1.00	0.00	0.00	0.00	0

RIGID FRAME #1:

BASIC LOADS:





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493                      Design Loads For Each Building Component    2/16/04    9:47am  
 =====


27	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0
28	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0
29	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0
30	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0
31	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0.00	0
32	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.40	0
33	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.40	0
34	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.40	0.00	0
35	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.40	0.00	0

=====  
 2493                      Reactions, Anchor Bolts, & Base Plates    2/16/04    9:47am  
 =====

----- Foundation Loads (k) -----													
Frame	Col	Max Pos Val			Max Neg Val			Anc. Bolt		Base Plate			
Line	Line	Id	Horiz	Vert	Id	Horiz	Vert	No.	Diam	Width	Len	Thick	
*1	A	1	0.9	1.3	2	-0.9	-1.0	4	0.875	10.00	10.50	0.500	
		3	0.6	1.8									
*1	B	4	1.0	-1.2	5	-0.7	1.1	4	0.875	10.00	10.50	0.500	
		6	-0.2	1.8	4	1.0	-1.2						

-----  
 \*1 Frame Lines : 1 2

Load Load  
 Id Combination  
 -----



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Reactions, Anchor Bolts, & Base Plates 2/16/04 9:47am

- 1 DL+CO+LL/2+WR2
- 2 DL+W11
- 3 DL+CO+LL+WR1/2
- 4 DL+WR1
- 5 DL+CO+LL/2+W11
- 6 DL+CO+LL
- 7 DL+WR1+WS
- 8 DL+WP
- 9 DL+CO+SEIS\_R


BRACING/PANEL SHEAR REACTIONS:

---Wall--		Col	-----Reactions(k )-----				Panel
Loc	Line	Line	Horz	Vert	Horz	Vert	Shear (lb/ft)
			---Wind---		--Seismic--		
L_EW	1		Rigid Frame At Endwall				
F_SW	B		Weak Axis Bending Used				
R_EW	2		Rigid Frame At Endwall				
B_SW	A		Weak Axis Bending Used				

RIGID FRAME COLUMN REACTIONS FROM WEAK AXIS BENDING:

---Wall--		Col	---Reaction(k ,f-k )---				
Loc	Line	Line	Horiz	AB_Vert	Moment	Load_Id	
F_SW	B	1	0.3	3.7	2.5	Wind	
			0.1	1.7	1.2	Seismic	
F_SW	B	2	0.3	3.7	2.5	Wind	
			0.1	1.7	1.2	Seismic	
B_SW	A	2	0.3	3.1	2.1	Wind	
			0.1	1.5	1.0	Seismic	
B_SW	A	1	0.3	3.1	2.1	Wind	





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

0.1 1.5 1.0 Seismic

=====  
 2493 Additional Reactions Report 2/16/04 9:47am  
 =====

Rigid Frame Column Reactions

Frame Line	Col Line	---Dead---		Collateral		---Live---		--Live_R--		-Wind_L1--	
		Horiz	Vert	Horiz	Vert	Horiz	Vert	Horiz	Vert	Horiz	Vert
*1	A	0.0	0.3	0.0	0.2	0.2	1.3	0.0	0.0	-1.0	-1.3
*1	B	0.0	0.3	0.0	0.2	-0.2	1.3	0.0	0.0	-0.6	0.0


Frame Line	Col Line	-Wind_R1--		-Wind_L2--		-Wind_R2--		Seismic_L-		Seismic_R-	
		Horiz	Vert	Horiz	Vert	Horiz	Vert	Horiz	Vert	Horiz	Vert
*1	A	0.8	0.2	-1.0	-1.3	0.8	0.2	-0.1	-0.1	0.1	0.1
*1	B	1.0	-1.5	-0.6	0.0	1.0	-1.5	-0.1	0.1	0.1	-0.1

Frame Line	Col Line	-LnWind_L-		-LnWind_R-	
		Horiz	Vert	Horiz	Vert
*1	A	0.3	-0.6	0.3	-0.6
*1	B	-0.3	-0.6	-0.3	-0.6

\*1 Frame Lines : 1 2

Endwall Column Reactions

Frame Line	Col Line	Dead Vert	Collat Vert	Live Vert	-Brc_Wind_L-		-Brc_Wind_R-		-Out_Of_Plane-	
					Horz	Vert	Horz	Vert	Wind_P Horz	Wind_S Horz



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Additional Reactions Report 2/16/04 9:47am  
 =====

-----  
 Endwall Column Reactions  
 -----

Frame Line	Col Line	-Raf_Wind_L- Horz	-Raf_Wind_R- Vert	--Seismic_L- Horz	--Seismic_R- Vert
-----	-----	-----	-----	-----	-----

=====  
 2493 Seismic Design Report 2/16/04 9:47am  
 =====

Building Data  
 -----

Code = UBC 97  
 Length = 16.00  
 Width = 12.00  
 Left Eave Height = 8.00  
 Right Eave Height = 9.00

Seismic Formula  
 -----

Rigid frame, endwall frame, wind bent, wind column & base reactions


Shear Force, E =  $\text{Rho} \cdot 2.5 \cdot \text{Ca} \cdot \text{Ie} \cdot \text{W} / (\text{R} \cdot 1.4)$

Diagonal bracing, splice at rigid frame & wind bent knee

Shear Force, Em =  $\text{Omega} \cdot 2.5 \cdot \text{Ca} \cdot \text{Ie} \cdot \text{W} / \text{R}$

Note: The value of E is included as E/1.4

Zone = 3  
 Ca = 0.360



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Seismic Design Report 2/16/04 9:47am

Ie = 1.000  
 Rho = 2-20/(RMax\*SQRT(W\*L))

#### Seismic Dead Load, W

-----  
 Snow Factor = 0.000  
 Roof Dead+Collat= 5.50 (psf )  
 Frame Dead = 2.00 (psf )  
 Roof Total = 7.50 (psf ) , Weight= 1.44 (k )  
 L\_EW Dead = 2.00 (psf ) , Weight= 0.10 (k )  
 R\_EW Dead = 2.00 (psf ) , Weight= 0.10 (k )  
 F\_SW Dead = 2.00 (psf ) , Weight= 0.14 (k )  
 B\_SW Dead = 2.00 (psf ) , Weight= 0.13 (k )

-----  
 Total = 1.92 (k )


#### Seismic Forces

##### Rigid Frames

R = 4.5 , Rho = 1.00, RMax = 0.50, Omega= 1.00  
 Frame 1 W = 1.68 (k )  
 Force, E = 0.12 (k )

##### End Plates

Frame Omega= 2.80



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

```

=====
*2493                Roof Design Input                2/14/04  5:38pm
=====

```

```

-----
* < PROGRAM OPERATION >
-----

```

```

* (1)JOBID: (Max: 60 char)
      '2493'

```

```

* (2)PROGRAM OPTIONS:
*   Run      Run      Run
*   Purlin   Panel   Brace
*   'Y'      'Y'      'Y'

```

```

* (3)DESIGN CODE:
*
*Design  ---Steel_Code---          ---Build---  Seismic
* Code   Cold      Hot      Country Code  Year  Zone
* 'WS'   'AISI96'  'AISC89'  '-----' 'UBC ' '97'  '3 '

```

```

* (4)DESIGN CONSTANTS:
*
* -----Steel_Yield(ksi )----- -----Stress_Ratio-----  Lap  Wind
* Purlin Panel R_Col  W_Col  Purlin Panel  Wind_Frame  Stiff  Factor
* 55.0  50.0  50.0  55.0  1.03  1.03  1.03  0.50  1.3333

```

```

* (5)DEFLECTION LIMITS:
*
* -----Purlin-----  -----Extension-----  Facia  ---Panel---  Facia  Wind
* Live  Wind  Total  Live  Wind  Total  Girt  Live  Wind  Panel  Frame
* 120.0  90.0  0.0  120.0  90.0  0.0  90.0  90.0  90.0  90.0  80.0

```

```


* (6)REPORTS:
*   Input  Purlin  Purlin  Eave  Roof  Cable
*   Echo   Design  Summary  Strut  Panel  Brace
*   'I'    'Y'    '2'    'Y'  'Y'  'Y'

```

```

* (7)BUILDING TYPE:
* Build  L_Expand_EW  R_Expand_EW  -----Open_Wall-----
* Type   Use  Offset  Use  Offset  L_EW  F_SW  R_EW  B_SW

```



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

'FF-' 'Y ' 15.500 'Y ' 15.500 'N' 'N' 'N' 'N'

-----  
 \* < BUILDING LAYOUT >  
 -----

\*(8) BUILDING SHAPE:

* No.	X_Coord	Y_Coord
* Surf	(ft)	(ft)
3	0.0000	8.0000
	12.0000	9.0000
	12.0000	0.0000

\*(9) WALL BAY SPACING: (Max: 40 bays)

* Wall	Sets_Of	Bay	No.
* Id	Bays	Width	Bays
1	1	12.0000	1
2	1	16.0000	1
3	1	12.0000	1
4	1	16.0000	1
5	1	16.0000	1

\*(10) FRAMED OPENINGS:

* Wall	No.	Bay	Open	Open	Open	Open
* Id	Opens	Id	Width	Height	Offset	Type
1	0					
2	0					
3	0					
4	0					

\*(11) PARTIAL WALLS:

* Wall	Set_Of	--Bay_Id--	Wall	Base	Full		
* Id	Bays	Start	End	Height	Type	Load	Use
1	0						
2	0						
3	0						
4	0						



HCI STEEL BUILDING  
SYSTEMS, INC.

Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

\*(12) SURFACE EXTENSION/FRAME RECESS:

* Surf	---Surf_Ext---		Frame_Recess		----Rafter_Size----	
* Id	Left	Right	Left	Right	Left	Right
2	0.0000	0.0000	1.2917	1.2917	'W8x10	'W8x10

\*-----  
\* < FRAMING DESIGN >  
\*-----

\*(13) PURLINS:

* Surf	Purlin	OS_Flg	IS_Flg	Set	Set_Lap		Max_Unbr
* Id	Type	Brace	Brace	Depth	Ext	Int	Length
2	'ZB'	'Y'	'N'	0.000	0.0000	0.0000	0.0000

\*(14) PURLIN SPACING:

* Surf	Peak	Max	Set	Set_Of	-Set_Space-	
* Id	Space	Space	Space	Space	Space	No.
2	0.0000	5.0100	0.0000	0		

\*(15) PURLIN SIZE:

* Surf	Set	No.	
* Id	Purl	Purl	Purlin_Size
2	'N'	0	

\*(16) PANELS & EAVE STRUT:


* Panel	Standing	Eave	---Gutter---		Girt_Depth	
* Size	Seam	Type	F_SW	B_SW	F_SW	B_SW
'HHR 24	'N'	'ZB'	'Y'	'Y'	8.000	8.000

\*(17) WIND FRAMING SELECTION:

* Wall	Panel	Diagonal	Wind	Wind	Weak_Axis
* Id	Shear	Bracing	Bent	Column	Bending
2	'N'	'N'	'N'	'N'	'Y'
4	'N'	'N'	'N'	'N'	'Y'
5	'N'	'N'			

\*(18) ROOF DIAGONAL BRACING:

* Max_Pan	Brace	Each	User_Selected	Roof_Bays
* Shear	Type	EW	No.	Bay_Id
100.0	'N'	'N'	0	



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

0

## \*(19) SIDEWALL DIAGONAL BRACING:

* Wall	Max_Pan	Brace	User_Selected_SW_Bays
* Id	Shear	Type	No. Bay_Id
2	100.0	'R'	0
4	100.0	'R'	0

## \*(20) WIND BENTS:

* Wall	Member	Col	Raf	No_Of
* Id	Type	Depth	Depth	Bays Bay_Id
2	'W'	0.00	0.00	0
4	'W'	0.00	0.00	0

## \*(21) WIND COLUMNS:

* Wall	--Member--	No_Of	Left/
* Id	Type Depth	Col	Bay_Id Right
2	'W' 0.00	0	
4	'W' 0.00	0	

## \*(22) WALL BRACING ATTACHMENT

* Wall	No_Of	Attach	--Bay_Id--	No_Of
* Id	Attach	Id	Start End	Level Level_Height
2	1	1	1 1	1 9.0000
4	1	2	1 1	1 8.0000

## \*(23) EAVE EXTENSIONS SIZE:


* Wall	No_Of	Ext	--Bay_Id--	---Extension_Size---	Edge_Extend	Eave
* Id	Extend	Id	Start End	Height Width Slope	Left Right	Type
2	0					
4	0					

## \*(24) EAVE EXTENSIONS PURLINS:

* Ext	Purlin	OS_Flg	IS_Flg	Set	Set_Lap	Max_UnBr	Peak	Max	Set
* Id	Type	Brace	Brace	Depth	Ext	Int	Length	Space	Space Space

## \*(25) CANOPY SIZE:

* Wall	No_Of	Ext	--Bay_Id--	---Extension_Size---	Edge_Extend	Eave
--------	-------	-----	------------	----------------------	-------------	------



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

*Id	Extend	Id	Start	End	Height	Width	Slope	Left	Right	Type
1	0									
2	0									
3	0									
4	0									

\*(26) CANOPY PURLINS:

*Ext	Purlin	OS_Flg	IS_Flg	Set	Set_Lap	Max_UnBr	Peak	Max	Set
*Id	Type	Brace	Brace	Depth	Ext	Int	Length	Space	Space

\*(27) CANOPY PANELS:

*Ext	Panel	Standing
*Id	Size	Seam

\*(28) FACIA/PARAPET LAYOUT:

*Wall	No_Of	Ext	--Bay_Id--	Edge_Extend	Eave	Use				
*Id	Extend	Id	Type	Start	End	Left	Right	Mount	Type	Gutter
1	0									
2	0									
3	0									
4	0									

\*(29) FACIA/PARAPET SIZE:

*Ext	----Extension_Size-----	-----Facia-----	Arm	Back	Facia				
*Id	Height	Width	Slope	Elev	Height	Slope	Slope	Slope	Project

\*(30) FACIA/PARAPET PURLINS:

*Ext	Purlin	OS_Flg	IS_Flg	Set	Set_Lap	Max_UnBr	Peak	Max	Set
*Id	Type	Brace	Brace	Depth	Ext	Int	Length	Space	Space


\*(31) FACIA/PARAPET PANELS:

*Ext	---Roof_Panel--	----Soffit_Panel---	-Front_Panel--	----Back_Panel-----						
*Id	Size	SSeam	Size	Rot	Space	Size	SSeam	Size	Rot	Space

\*(32) EXTENSION BRACING:

*Ext	Max_Pan	Brace	User_Selected_Bays
------	---------	-------	--------------------





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

Id Shear Type No. Bay\_Id

\*(33)BASE ELEVATION:

\* Sidewalls  
 \* Front Back  
 0.00 0.00

\*-----  
 \* < DESIGN LOADS >  
 \*-----

\*

\*(34)BASIC LOADS:

\* Dead Collat Live Snow Basic Wind\_Ld\_Rat Frict Edge\_Strip --Seis\_Coef-- %  
 \* Load Load Load Load Wind Defl Factor Coef Width Ratio Frame Brace Snow  
 2.5 3.0 20.0 25.0 17.4 1.00 1.00 0.00 1.200 1.50 0.0574 0.1768 0.00

\*(35)WIND PRESSURE/SUCTION: (psf )

\*  
 \* Wind Wind Wind  
 \* Press Suct Suct\_R  
 0.0 -17.4 .. Purlins  
 0.0 -48.6 .. Gable Extension  
 0.0 -22.6 .. Panels  
 13.9 -8.7 -12.2 .. Bracing

\*(36)EXTENSION BASIC LOADS:


\* -----Purlin\_Wind----- -----Panel\_Wind-----  
 \*Ext Dead Collat Live Attach\_Beam Facia\_Beam Attach\_Beam Facia\_Beam  
 \*Id Load Load Load Press Suct Press Suct Press Suct Press Suct

\*(37)PURLIN DESIGN LOADS:

\*  
 \* Surf No\_Des Load Live/ Wind Wind Aux\_Load  
 \* Id Loads Id Dead Collat Snow Press Suct Id Coef  
 2 2 1 1.00 1.00 1.00 0.00 0.00 0 0.00  
 2 1.00 0.00 0.00 0.00 1.00 0 0.00

\*(38)PURLIN DESIGN LOADS: Deflection

\*  
 \* Surf No\_Des Load Live/ Wind Wind Aux\_Load  
 \* Id Loads Id Dead Collat Snow Press Suct Id Coef  
 2 0



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

## \*(39) BRACING DESIGN LOADS:

* Surf	No_Des	Load	Live/	Wind	Wind	Aux_Load			
* Id	Loads	Id	Dead Collat	Snow	EW	Roof	Seis	Id	Coef
2	4	1	1.00 0.00	0.00	1.00	1.00	0.00	0	0.00
		2	1.00 0.00	0.50	1.00	1.00	0.00	0	0.00
		3	1.00 1.00	1.00	0.50	0.50	0.00	0	0.00
		4	1.00 1.00	0.00	0.00	0.00	1.00	0	0.00

## \*(40) EXTENSION DESIGN LOADS:

* No_Des	Load	Live/	Wind	Wind	Aux_Load		
* Loads	Id	Dead Collat	Snow	Press	Suct	Id	Coef
0							

## \*(41) EXTENSION DESIGN LOADS: Deflection

* No_Des	Load	Live/	Wind	Wind	Aux_Load		
* Loads	Id	Dead Collat	Snow	Press	Suct	Id	Coef
0							

## \*(42) AUXILIARY LOADS:

* No.	Aux	Aux	No._Add	Add_Load	
* Aux	Id	Name	Combs	Id	Coef
0					

## \*(43) ADDITIONAL LOADS: (F-lb/ft, W-psf, Dx-ft)

* No.	Add	Surf	Basic	Load	Fy	Dx	- Concentrated
* Add	Id	Id	Load	Type	W1	W2	Dx1 Dx2 - Distributed
0							


## \*(44) PURLIN LAPS:

* Surf	Data	-----Set_1-----	-----Set_2-----	-----Set_3-----							
* Id	Opt	Sets	Left	Right	Quan	Left	Right	Quan	Left	Right	Quan
2	'-'	0									

## \*(45) PURLIN LAPS: Extensions

* Ext	Data	-----Set_1-----	-----Set_2-----	-----Set_3-----							
* Id	Opt	Sets	Left	Right	Quan	Left	Right	Quan	Left	Right	Quan

## \*(46) PURLIN STRAPS:



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

Data ---Set\_1--- ---Set\_2--- ---Set\_3--- ---Set\_4---

\* Opt Sets Strap Quan Strap Quan Strap Quan Strap Quan  
 '- 0

\*(47) PURLIN STRAPS: Extensions

\* Ext Data ---Set\_1--- ---Set\_2--- ---Set\_3--- ---Set\_4---  
 \* Id Opt Sets Strap Quan Strap Quan Strap Quan Strap Quan

\* Code file used was C:\MBS\CODE\ROOFUBC.97

```
=====
2493                Roof Design Code                2/16/04  9:47am
=====
```

STRUCTURAL CODE:

Design Basis - WS  
 Hot Rolled Steel - AISC89  
 Cold Formed Steel - AISI96

BUILDING CODE:

Wind Code - UBC  
 Year - 97  
 Seismic Zone - 3


```
=====
2493                Purlin Design Report            2/16/04  9:47am
=====
```

-----  
 ROOF PURLIN

DESIGN RUN # 1, SURFACE # 2  
 -----

PURLIN LAYOUT:

Bay Id	Span Id	Purlin Size	Span (ft)	Lap_Dist (ft)	No. Left	No. Right	Unit Space Row	No. Brace	Unit Weight	Total Weight
--------	---------	-------------	-----------	---------------	----------	-----------	----------------	-----------	-------------	--------------



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Purlin Design Report 2/16/04 9:47am

	1	8Z25U16	1.29	4.01	2	0	3.6	7.1
1	2	8Z25U16	13.42	4.01	2	0	37.0	74.1
	3	8Z25U16	1.29	4.01	2	0	3.6	7.1
Total(lb)=								88.3

Purlin DL= 0.69 (psf )

LOAD COMBINATION # 1 : DL+CO+LL

PURLIN ANALYSIS:


Span Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----					
	Left Sup	Left Lap	Right Lap	Right Sup	Left Sup	Left Lap	Mid-Span Mom	Right Loc	Right Lap	Right Sup
1	0.00			-0.16	0.00		0.00	0.00		0.10
2	0.82			-0.82	0.10		-2.64	6.71		0.10
3	0.16			0.00	0.10		0.00	1.29		0.00

STRENGTH/DEFLECTION:

Span Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----				Mom+Shr		DEFLECTION(in)	
	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow
1	RS	-0.16	2.31	0.07	RS	0.10	4.33	0.02	LS	0.00	0.10	
2	RS	-0.82	2.31	0.35	MS	-2.64	4.33	0.61	LS	0.00	-0.32	1.34
3	LS	0.16	2.31	0.07	LS	0.10	4.33	0.02	LS	0.00	0.10	

UNBRACE LENGTHS

Span Id	Major	-----Minor-----				
		LS	LL	MS	RL	RS



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Purlin Design Report 2/16/04 9:47am  
 =====

-----  
 2 13.4 13.4 0.0 0.0 0.0 13.4  
 -----

WEB CRIPPLING:

End	WEB CRIPPLING RATIO				Reqd_Flg_Width For UC= 1.03
	Bearing Width (in)	3	4	5	
Left	0.70	0.63	0.56	0.51	2.1
Right	0.70	0.63	0.56	0.51	2.1

LOAD COMBINATION # 2 : DL+WS  
 -----


PURLIN ANALYSIS:

Span Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----					
	Left Sup	Left Lap	Right Lap	Right Sup	Left Sup	Left Lap	Mid-Span Mom	Mid-Span Loc	Right Lap	Right Sup
1	0.00			0.08	0.00		0.00	0.00		-0.05
2	-0.44			0.44	-0.05		1.32	6.71		-0.05
3	-0.08			0.00	-0.05		0.00	1.29		0.00

STRENGTH/DEFLECTION:

Span Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----				Mom+Shr		DEFLECTION(in)	
	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow
1	RS	0.08	3.08	0.03	RS	-0.05	5.77	0.01	LS	0.00	-0.07	
2	RS	0.44	3.08	0.14	MS	1.32	2.89	0.46	LS	0.00	0.23	1.79
3	LS	-0.08	3.08	0.03	LS	-0.05	5.77	0.01	LS	0.00	-0.07	

UNBRACE LENGTHS



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Purlin Design Report 2/16/04 9:47am  
 =====

Span Id	Major	-----Minor-----				
		LS	LL	MS	RL	RS
2	13.4	0.0	13.4	13.4	13.4	0.0

=====  
 2493 Roof Panel Report 2/16/04 9:47am  
 =====

ROOF PANEL DATA:

Panel: HHR 24 ; Type = HR ; Gage = 24.00 ; Yield = 50.0


MOMENTS & DEFLECTIONS:

Surf Id	Purlin Space	Load Id	----- Moment (ft-lb/ft) -----						-- Deflect(in) --		
			Support			Midspan			Calc Allow Ratio		
			Calc	Allow	Ratio	Calc	Allow	Ratio	Calc	Allow	Ratio
2	4.014	D+L	44.0	148.3	0.30	-35.2	141.1	0.25	-0.05	0.535	0.09
		D+WP	4.0	197.7	0.02	-3.2	188.1	0.02	0.00	0.535	0.00
		D+WS	-32.4	188.1	0.17	25.9	197.7	0.13	0.04	0.535	0.08

=====  
 2493 Roof Diagonal Bracing Report 2/16/04 9:47am  
 =====

PANEL SHEAR:

Allow = 0.0  
 Calc = 0.0



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Sidewall Diagonal Bracing Report 2/16/04 9:47am  
 =====

=====  
 2493 Sidewall Diagonal Bracing Report 2/16/04 9:47am  
 =====

PANEL SHEAR:

Wall

Id	Calc	Allow
2	37.1	100.0
4	35.0	100.0

=====  
 2493 Weak Axis Bending Report 2/16/04 9:47am  
 =====

Wall Id: 2

Design Force (k) : Wind= 0.30, Seismic= 0.14

Flange Size (in) : 12.00 x 0.750

Moment(f-k)

Calc: 2.47 Allow: 156.00

Deflection(in)

Calc: 0.02 Allow: 1.25

Wall Id: 4

Design Force (k) : Wind= 0.28, Seismic= 0.14

Flange Size (in) : 12.00 x 0.750

Moment(f-k)


Calc: 2.05 Allow: 156.00

Deflection(in)

Calc: 0.01 Allow: 1.10

=====  
 2493 Front Sidewall Eave Strut Report 2/16/04 9:47am  
 =====

Wall Bay Eave Load ----Axial(k)---- --Moment(f-k)-- Ax1+Mom



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Front Sidewall Eave Strut Report 2/16/04 9:47am  
 =====

Id	Id Size	Id	Calc	Allow	UC	Calc	Allow	UC	UC
2	1 8Z25U16	1	0.36	8.28	0.04	0.42	4.04	0.10	0.13
		2	0.36	8.28	0.04	-0.12	5.77	0.02	0.06
		3	0.18	8.28	0.02	-1.05	5.77	0.18	0.18
		4	0.17	8.28	0.02	-0.24	5.77	0.04	0.06

=====  
 2493 Purlin Design Report 2/16/04 9:47am  
 =====

-----  
 EAVE STRUT

WALL #2  
 -----

PURLIN LAYOUT:


Bay Id	Span Id	Purlin Size	Span (ft)	Lap_Dist(ft) Left	Right	Space	No. Row	No. Brace	Unit Weight	Total Weight
1	1	8Z25U16	1.29			2.01	1	0	3.6	3.6
	2	8Z25U16	13.42			2.01	1	0	37.0	37.0
	3	8Z25U16	1.29			2.01	1	0	3.6	3.6
									Total (lb)=	44.2

Purlin DL= 1.38 (psf )

LOAD COMBINATION # 1 : DL+CO+LL  
 -----

PURLIN ANALYSIS:





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Purlin Design Report 2/16/04 9:47am  
 =====

Span Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----					
	Left Sup	Left Lap	Right Lap	Right Sup	Left Sup	Left Lap	Mid-Span Mom	Mid-Span Loc	Right Lap	Right Sup
1	0.00			-0.08	0.00		0.00	0.00		0.05
2	0.41			-0.41	0.05		-1.32	6.71		0.05
3	0.08			0.00	0.05		0.00	1.29		0.00

STRENGTH/DEFLECTION:

Span Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----				Mom+Shr		DEFLECTION(in)	
	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow
1	RS	-0.08	2.31	0.03	RS	0.05	4.33	0.01	LS	0.00	0.05	
2	RS	-0.41	2.31	0.18	MS	-1.32	4.33	0.30	LS	0.00	-0.16	1.34
3	LS	0.08	2.31	0.03	LS	0.05	4.33	0.01	LS	0.00	0.05	


UNBRACE LENGTHS

Span Id	Major	-----Minor-----					
		LS	LL	MS	RL	RS	
2	13.4	13.4	0.0	0.0	0.0	13.4	

LOAD COMBINATION # 2 : DL+WS

PURLIN ANALYSIS:

Span Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----					
	Left Sup	Left Lap	Right Lap	Right Sup	Left Sup	Left Lap	Mid-Span Mom	Mid-Span Loc	Right Lap	Right Sup
1	0.00			0.06	0.00		0.00	0.00		-0.04
2	-0.32			0.32	-0.04		1.03	6.71		-0.04



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Purlin Design Report 2/16/04 9:47am  
 =====

3 -0.06 0.00 -0.04 0.00 1.29 0.00

STRENGTH/DEFLECTION:

Span	-----SHEAR(k)-----				-----MOMENT(f-k)-----				Mom+Shr		DEFLECTION(in)	
Id	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow
1	RS	0.06	3.08	0.02	RS	-0.04	5.77	0.01	LS	0.00	-0.05	
2	RS	0.32	3.08	0.10	MS	1.03	4.04	0.25	LS	0.00	0.17	1.79
3	LS	-0.06	3.08	0.02	LS	-0.04	5.77	0.01	LS	0.00	-0.05	


UNBRACE LENGTHS

Span	-----Minor-----						
Id	Major	LS	LL	MS	RL	RS	
2	13.4	0.0	13.4	13.4	13.4	0.0	

=====  
 2493 Back Sidewall Eave Strut Report 2/16/04 9:47am  
 =====

Wall Bay Eave	Load	----Axial(k)----			--Moment(f-k)--			Axl+Mom
Id Id Size	Id	Calc	Allow	UC	Calc	Allow	UC	UC
4 1 8Z25U16	1	0.34	8.28	0.04	0.42	4.04	0.10	0.13
	2	0.34	8.28	0.04	-0.12	5.77	0.02	0.06
	3	0.17	8.28	0.02	-1.05	5.77	0.18	0.18
	4	0.17	8.28	0.02	-0.24	5.77	0.04	0.06

=====  
 2493 Purlin Design Report 2/16/04 9:47am  
 =====



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Purlin Design Report 2/16/04 9:47am  
 =====

EAVE STRUT

WALL #4  
 -----

PURLIN LAYOUT:

Bay Id	Span Id	Purlin Size	Span (ft)	Lap_Dist (ft)	Left	Right	No. Space	No. Row	No. Brace	Unit Weight	Total Weight
	1	8Z25U16	1.29				2.01	1	0	3.6	3.6
1	2	8Z25U16	13.42				2.01	1	0	37.0	37.0
	3	8Z25U16	1.29				2.01	1	0	3.6	3.6
Total (lb)=											44.2

Purlin DL= 1.38 (psf )


LOAD COMBINATION # 1 : DL+CO+LL  
 -----

PURLIN ANALYSIS:

Span Id	SHEAR(k)				MOMENT(f-k)					
	Left Sup	Left Lap	Right Lap	Right Sup	Left Sup	Left Lap	Mid-Span Mom	Mid-Span Loc	Right Lap	Right Sup
1	0.00			-0.08	0.00		0.00	0.00		0.05
2	0.41			-0.41	0.05		-1.32	6.71		0.05
3	0.08			0.00	0.05		0.00	1.29		0.00

STRENGTH/DEFLECTION:

Span Id	SHEAR(k)				MOMENT(f-k)				Mom+Shr		DEFLECTION(in)	
	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Purlin Design Report 2/16/04 9:47am

1	RS	-0.08	2.31	0.03	RS	0.05	4.33	0.01	LS	0.00	0.05
2	RS	-0.41	2.31	0.18	MS	-1.32	4.33	0.30	LS	0.00	-0.16 1.34
3	LS	0.08	2.31	0.03	LS	0.05	4.33	0.01	LS	0.00	0.05

UNBRACE LENGTHS

Span	-----Minor-----					
Id	Major	LS	LL	MS	RL	RS
2	13.4	13.4	0.0	0.0	0.0	13.4

LOAD COMBINATION # 2 : DL+WS


PURLIN ANALYSIS:

Span	-----SHEAR(k)-----				-----MOMENT(f-k)-----					
	Left	Left	Right	Right	Left	Left	Mid-Span	Right	Right	
Id	Sup	Lap	Lap	Sup	Sup	Lap	Mom	Loc	Lap	Sup
1	0.00			0.06	0.00		0.00	0.00		-0.04
2	-0.32			0.32	-0.04		1.03	6.71		-0.04
3	-0.06			0.00	-0.04		0.00	1.29		0.00

STRENGTH/DEFLECTION:

Span	-----SHEAR(k)-----				-----MOMENT(f-k)-----				Mom+Shr		DEFLECTION(in)	
	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow
1	RS	0.06	3.08	0.02	RS	-0.04	5.77	0.01	LS	0.00	-0.05	
2	RS	0.32	3.08	0.10	MS	1.03	4.04	0.25	LS	0.00	0.17	1.79
3	LS	-0.06	3.08	0.02	LS	-0.04	5.77	0.01	LS	0.00	-0.05	

UNBRACE LENGTHS



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Purlin Design Report 2/16/04 9:47am  
 =====

-----Minor-----

Span	Id	Major	LS	LL	MS	RL	RS
	2	13.4	0.0	13.4	13.4	13.4	0.0

=====  
 2493 Strut Bolt Report 2/16/04 9:47am  
 =====

EAVE STRUTS:


Wall	Frm_Line	----Bolt_Selected----				---Bolt_Capacity---			
Id	Id	Type	No	Type	Diam	Wshr	Calc	Allow	Ratio
2	1	RF	2	A325	0.500	1 **	0.36	4.70	0.08
2	2	RF	2	A325	0.500	1 **	0.36	4.70	0.08
4	1	RF	2	A325	0.500	1 **	0.34	4.70	0.07
4	2	RF	2	A325	0.500	1 **	0.34	4.70	0.07

\*\*NOTE : Not standard bolt connection

=====  
 2493 Roof Design Weight Summary 2/16/04 9:47am  
 =====

Roof Purlins	=	88.32
Eave Struts	=	88.32
-----		
Total	=	176.64


=====  
 2493 Roof Design Warning Report 2/16/04 9:47am  
 =====



Job No	2493	modify	
Customer	ENVIROCON .INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
2493                                      Roof Design Warning Report                                      2/16/04 9:47am  
=====

.. No Warnings



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

```

=====
*2493                Sidewall Design Input                2/16/04   9:28am
=====

```

\*(1)JOBID:

'2493'

\*(2)PROGRAM OPTIONS:

```

*Sidewall Run      Run      Lap
*  Id      Girt      Panel Stiff
  'F'      'Y'      'Y'      0.50

```

\*(3)DESIGN CODE:

```

*
*Design ---Steel_Code---          ---Build--- Seismic
* Code  Cold      Hot      Country Code  Year  Zone
  'WS'  'AISI96'  'AISC89'  '-----' 'UBC' '97'  '3 '

```

\*(4)DESIGN CONSTANTS:

```

*
*                               Wind
* ---Steel_Yield(ksi)-- Stress_Ratio Strength
* C-Sec W-Sec R-Sec Panel Girt Panel Factor
  55.0  50.0  50.0  50.0  1.03  1.03  1.3333

```

\*(5)DEFLECTION LIMITS:

```

*
* ---Girt--- --Panel--- Part
* Wall Facia Wall Facia Wall
  90.  90.  90.  90.  90.

```

\*(6) REPORTS:

```

*  Input Wall Door Wall
*  Echo  Girt Jamb Panel
  'I'   '2'  'Y'  'Y'


```

\*(7)BUILDING TYPE:

```

* Build  L_Expand_EW R_Expand_EW
* Type   Use Offset Use Offset
  'FF-'  'Y' 15.500 'Y' 15.500

```



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

(8) BUILDING SHAPE:

* No.	X-Coord	Y-Coord	Offset
Surf	(ft)	(ft)	(in)
3	0.0000	8.0000	8.000
	12.0000	9.0000	8.000
	12.0000	0.0000	8.000

\*(9) SIDEWALL BAY SPACING: (Max: 40 bays)

* Sets_Of	Bay	No.
Bays	Width	Bays
1	16.0000	1

\*(10) FRAMED OPENINGS:

* No.	Bay	Open	Open	Open	Open	Sill	Base	Set	Member	Remove
Open	Id	Width	Height	Offset	Type	Height	Elev	Depth	Select	Panels
0										

\*(11) PARTIAL WALLS:

* Set_Of	Base	Full	--Bay_Id--	Wall	
Bays	Type	Load	Start	End	Height
0					

\*(12) GIRT DESIGN:

* Girt	In_Flg	Set	Set	Max	Max_Unbr
Type	Brace	Depth	Lap	Space	Length
'ZB'	'N'	8.000	0.0000	7.3333	10.0000

\*(13) GIRT LOCATION:

* Set	No.	Girt
Loc	Girt	Location
'Y'	1	3.3333


\*(14) SPECIAL GIRT:

* Sets_Of	--Bay_Id--	Girt	Girt	Girt	
Girts	Start	End	Height	Type	Rotate
0					

\*(15) WALL PANELS/GUTTERS:

* Wall	-----Gutter-----			
Panel	Use	Type	Width	
'HHR 24	'-'	'Y'	0.000	





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

\*(16) FACIA/PARAPET:

\*

No_Of	-Location				Edge_Extend				
Diff	Ext	Facia	Bay	Bay	Left	Right	Ext		
Ext	Id	Type	Start	End	Elev	Height	(ft)	(ft)	Mount
0									

\*(17) FACIA/PARAPET GIRTS:

\*

Ext	Top	Interior	Gutter	Back_Panel	Angle				
Id	Type	Rotate	Type	Rotate	Type	Rotate	Part	Rotate	Spacing

\*(18) BASIC LOADS:

\*

--Edge_Strip_Zone--						
Basic	Wind_Load_Ratio			Girt	Panel	
Wind	Deflect	Factor	Width	Ratio	Ratio	
17.4	1.00	1.00	0.000	1.00	1.00	

\*(19) WIND PRESSURE/SUCTION:

\*

Wind	Wind	
Pressure	Suction	
19.5	-19.5	.. Girt/Header
20.8	-20.8	.. Panel
15.6	-15.6	.. Jamb
22.6	-22.6	.. Parapet Girt

\*(20) GIRT LAPS:

\*

Data	-----Set_1-----		-----Set_2-----		-----Set_3-----					
Opt	Sets	Left	Right	Quan	Left	Right	Quan	Left	Right	Quan
	0									


\*(21) GIRT STRAPS:

\*

Data	---Set_1---		---Set_2---		---Set_3---		---Set_4---		
Opt	Sets	Strap	Quan	Strap	Quan	Strap	Quan	Strap	Quan
	0								

```

=====
2493                Sidewall Design Code                2/16/04  9:47am
=====
    
```



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Sidewall Design Code 2/16/04 9:47am  
 =====

STRUCTURAL CODE:

Design Basis - WS  
 Hot Rolled Steel - AISC89  
 Cold Formed Steel - AISI96

BUILDING CODE:

Wind Code - UBC  
 Year - 97  
 Seismic Zone - 3

MODULUS OF ELASTICITY

Hot Rolled Steel - 29000  
 Cold Formed Steel - 29500

=====  
 2493 Girt Design Report 2/16/04 9:47am  
 =====


-----  
 GIRT: LEVEL # 1 ; SPAN # 1  
 -----

GIRT LAYOUT:

Bay Id	Girt Size	Bay Width	Lap Dist (ft) Left	Right	Girt Location	No. Brace	Girt Weight
1	8Z25U16	13.42			3.3333	0	37.0
							37.0

WIND PRESSURE :

-----



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Girt Design Report 2/16/04 9:47am

## GIRT ANALYSIS:

Bay	-----SHEAR(k )-----				-----MOMENT(f-k )-----					
	Left	Left	Right	Right	Left	Left	Mid-Span	Right	Right	
Id	Sup	Lap	Lap	Sup	Sup	Lap	Mom	Loc	Lap	Sup
1	0.55			-0.55	0.00		-1.83	6.71		0.00

## STRENGTH/DEFLECTION:

Span	-----SHEAR(k )-----				-----MOMENT(f-k )-----				Mom+Shr		DEFLECTION(in)		
	Id	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow
1	LS	0.55	3.08	0.18	MS	-1.83	5.77	0.32	LS	0.00		-0.27	1.79

## UNBRACE LENGTHS


Bay	Major	-----Minor-----				
		LS	LL	MS	RL	RS
1	13.4	13.4	0.0	0.0	13.4	13.4

## WIND SUCTION :

## GIRT ANALYSIS:

Bay	-----SHEAR(k )-----				-----MOMENT(f-k )-----					
	Left	Left	Right	Right	Left	Left	Mid-Span	Right	Right	
Id	Sup	Lap	Lap	Sup	Sup	Lap	Mom	Loc	Lap	Sup
1	-0.55			0.55	0.00		1.83	6.71		0.00

## STRENGTH/DEFLECTION:



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493                                      Girt Design Report                                      2/16/04 9:47am  
 =====

Span	-----SHEAR(k)-----				-----MOMENT(f-k)-----				Mom+Shr	DEFLECTION(in)		
Id	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow
1	LS	-0.55	3.08	0.18	MS	1.83	2.89	0.63	LS	0.00	0.27	1.79

UNBRACE LENGTHS

Bay	-----Minor-----					
Id	Major	LS	LL	MS	RL	RS
1	13.4	13.4	13.4	13.4	0.0	13.4

=====  
 2493                                      Wall Panel Report                                      2/16/04 9:47am  
 =====


PANEL REACTIONS: (Front Sidwall, Bay= 1)

Panel: HHR 24 ; Type = HR ; Gage = 24.00 ; Yield = 50

MOMENTS & DEFLECTION:

Span	Span (ft)	LD Id	-----Moment(ft-lb/ft)-----						---Deflect(in)---		
			Support Calc	Allow	UC	Midspan Calc	Allow	UC	Calc	Allow	UC
1	3.33	WP	50.6	197.7	0.26	-9.1	188.1	0.05	0.00	0.44	0.00
		WS	-50.6	188.1	0.27	9.1	197.7	0.05	0.00	0.44	0.00
2	5.00	WP	50.6	197.7	0.26	-42.2	188.1	0.22	-0.10	0.67	0.15
		WS	-50.6	188.1	0.27	42.2	197.7	0.21	0.10	0.67	0.15

=====  
 2493                                      Weight Summary                                      2/16/04 9:47am




Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

```
=====
2493                Weight Summary                2/16/04  9:47am
=====
=====
```

```
Girts           =    37.03
Frame Openings =     0.00
-----
                37.03
```

```
=====
2493                Sidewall Design Warning Report    2/16/04  9:47am
=====
```

.. No Warnings



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

```

=====
*2493      Sidewall Design Input      2/16/04   9:28am
=====

```

\* (1) JOBID:

'2493'

\* (2) PROGRAM OPTIONS:

```

*Sidewall Run Run Lap
* Id Girt Panel Stiff
  'B' 'Y' 'Y' 0.50

```

\* (3) DESIGN CODE:

```

*
*Design ---Steel_Code--- ---Build--- Seismic
* Code Cold Hot Country Code Year Zone
  'WS' 'AISI96' 'AISC89' '----' 'UBC' '97' '3'

```

\* (4) DESIGN CONSTANTS:

```

*
* Wind
* ---Steel_Yield(ksi)-- Stress_Ratio Strength
* C-Sec W-Sec R-Sec Panel Girt Panel Factor
  55.0 50.0 50.0 50.0 1.03 1.03 1.3333

```

\* (5) DEFLECTION LIMITS:

```

*
* ---Girt--- --Panel--- Part
* Wall Facia Wall Facia Wall
  90. 90. 90. 90. 90.

```

\* (6) REPORTS:

```

* Input Wall Door Wall
* Echo Girt Jamb Panel
  'I' '2' 'Y' 'Y'

```

\* (7) BUILDING TYPE:

```

* Build L_Expand_EW R_Expand_EW
* Type Use Offset Use Offset
  'FF-' 'Y' 15.500 'Y' 15.500

```



HCI STEEL BUILDING  
SYSTEMS, INC.

Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

(8) BUILDING SHAPE:

* No.	X-Coord	Y-Coord	Offset
* Surf	(ft)	(ft)	(in)
3	0.0000	8.0000	8.000
	12.0000	9.0000	8.000
	12.0000	0.0000	8.000

(9) SIDEWALL BAY SPACING: (Max: 40 bays)

* Sets_Of	Bay	No.
* Bays	Width	Bays
1	16.0000	1

(10) FRAMED OPENINGS:

* No.	Bay	Open	Open	Open	Open	Sill	Base	Set	Member	Remove
* Open	Id	Width	Height	Offset	Type	Height	Elev	Depth	Select	Panels
0										

(11) PARTIAL WALLS:

* Set_Of	Base	Full	--Bay_Id--	Wall	
* Bays	Type	Load	Start	End	Height
0					

(12) GIRT DESIGN:

* Girt	In_Flg	Set	Set	Max	Max_Unbr
* Type	Brace	Depth	Lap	Space	Length
'ZB'	'N'	8.000	0.0000	7.3333	10.0000

(13) GIRT LOCATION:


* Set	No.	Girt
* Loc	Girt	Location
'Y'	1	3.3333

(14) SPECIAL GIRT:

* Sets_Of	--Bay_Id--	Girt	Girt	Girt	
* Girts	Start	End	Height	Type	Rotate
0					

(15) WALL PANELS/GUTTERS:

* Wall	-----Gutter-----
* Panel	Use Type Width
'HHR 24	'-' 'Y' 0.000



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

\*(16) FACIA/PARAPET:

\*

No_Of	-Location				Edge_Extend				
Diff	Ext	Facia	Bay	Bay	Left	Right	Ext		
Ext	Id	Type	Start	End	Elev	Height	(ft)	(ft)	Mount
0									

\*(17) FACIA/PARAPET GIRTS:

\*

Ext	Top	Interior	Gutter	Back_Panel	Angle				
Id	Type	Rotate	Type	Rotate	Type	Rotate	Part	Rotate	Spacing

\*(18) BASIC LOADS:

\*

--Edge_Strip_Zone--						
Basic	Wind_Load_Ratio	Girt		Panel		
Wind	Deflect	Factor	Width	Ratio	Ratio	
17.4	1.00	1.00	0.000	1.00	1.00	

\*(19) WIND PRESSURE/SUCTION:

\*

Wind	Wind	
Pressure	Suction	
19.5	-19.5	.. Girt/Header
20.8	-20.8	.. Panel
15.6	-15.6	.. Jamb
22.6	-22.6	.. Parapet Girt

\*(20) GIRT LAPS:

\*

Data	-----Set_1-----		-----Set_2-----		-----Set_3-----					
Opt	Sets	Left	Right	Quan	Left	Right	Quan	Left	Right	Quan
'-'	0									


\*(21) GIRT STRAPS:

\*

Data	---Set_1---		---Set_2---		---Set_3---		---Set_4---		
*Opt	Sets	Strap	Quan	Strap	Quan	Strap	Quan	Strap	Quan
'-'	0								

=====  
 2493                      Sidewall Design Code                      2/16/04 9:47am  
 =====





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Sidewall Design Code 2/16/04 9:47am  
 =====

STRUCTURAL CODE:

Design Basis - WS  
 Hot Rolled Steel - AISC89  
 Cold Formed Steel - AISI96

BUILDING CODE:

Wind Code - UBC  
 Year - 97  
 Seismic Zone - 3

MODULUS OF ELASTICITY

Hot Rolled Steel - 29000  
 Cold Formed Steel - 29500

=====  
 2493 Girt Design Report 2/16/04 9:47am  
 =====


-----  
 GIRT: LEVEL # 1 ; SPAN # 1  
 -----

GIRT LAYOUT:

Bay Id	Girt Size	Bay Width	Lap Dist(ft)		Girt Location	No. Brace	Girt Weight
			Left	Right			
1	8Z25U16	13.42			3.3333	0	37.0
							37.0

WIND PRESSURE :

-----



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493                                      Girt Design Report                                      2/16/04 9:47am  
 =====

GIRT ANALYSIS:

Bay Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----					
	Left Sup	Left Lap	Right Lap	Right Sup	Left Sup	Left Lap	Mid-Span Mom	Mid-Span Loc	Right Lap	Right Sup
1	0.48			-0.48	0.00		-1.61	6.71		0.00

STRENGTH/DEFLECTION:

Span Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----				Mom+Shr		DEFLECTION(in)	
	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow
1	LS	0.48	3.08	0.16	MS	-1.61	5.77	0.28	LS	0.00	-0.24	1.79

UNBRACE LENGTHS


Bay Id	Major	-----Minor-----				
		LS	LL	MS	RL	RS
1	13.4	13.4	0.0	0.0	13.4	13.4

WIND SUCTION :

GIRT ANALYSIS:

Bay Id	-----SHEAR(k)-----				-----MOMENT(f-k)-----					
	Left Sup	Left Lap	Right Lap	Right Sup	Left Sup	Left Lap	Mid-Span Mom	Mid-Span Loc	Right Lap	Right Sup
1	-0.48			0.48	0.00		1.61	6.71		0.00

STRENGTH/DEFLECTION:



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493                                      Girt Design Report                                      2/16/04 9:47am  
 =====

Span	-----SHEAR(k)-----			-----MOMENT(f-k)-----			Mom+Shr	DEFLECTION(in)				
Id	Loc	Calc	Allow	UC	Loc	Calc	Allow	UC	Loc	UC	Calc	Allow
1	LS	-0.48	3.08	0.16	MS	1.61	2.89	0.56	LS	0.00	0.24	1.79

UNBRACE LENGTHS

Bay	-----Minor-----					
Id	Major	LS	LL	MS	RL	RS
1	13.4	13.4	13.4	13.4	0.0	13.4

=====  
 2493                                      Wall Panel Report                                      2/16/04 9:47am  
 =====


PANEL REACTIONS: (Back Sidwall, Bay= 1)

Panel: HHR 24 ; Type = HR ; Gage = 24.00 ; Yield = 50

MOMENTS & DEFLECTION:

Span	Span	LD	-----Moment (ft-lb/ft)-----						---Deflect(in)---		
			Support	Midspan							
Id	(ft)	Id	Calc	Allow	UC	Calc	Allow	UC	Calc	Allow	UC
1	3.33	WP	35.8	197.7	0.18	-13.8	188.1	0.07	-0.01	0.44	0.02
		WS	-35.8	188.1	0.19	13.8	197.7	0.07	0.01	0.44	0.02
2	4.00	WP	35.8	197.7	0.18	-25.6	188.1	0.14	-0.04	0.53	0.07
		WS	-35.8	188.1	0.19	25.6	197.7	0.13	0.04	0.53	0.07

=====  
 2493                                      Weight Summary                                      2/16/04 9:47am




Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493                      Weight Summary                      2/16/04 9:47am  
 =====

Girts                      =        37.03  
 Frame Openings =        0.00  
                                  -----  
                                  37.03

=====  
 2493                      Sidewall Design Warning Report                      2/16/04 9:47am  
 =====

.. No Warnings



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

```

=====
*2493                Endwall Design Input                2/16/04   9:28am
=====

```

```

*(1)JOBID: (Max: 60 char)
    '2493'

```

\*(2)PROGRAM OPTIONS:

```

* EW   Run   Run   Run   Run   No_Des Lap
* Id   Col/Raf Girt Brace Panel Cycles Stiff
    'L'  'Y'   'Y'  'N'  'Y'    4   0.50

```

\*(3)DESIGN CODE:

```

*
*Design ---Steel_Code---          ---Build--- Seismic
* Code   Cold      Hot      Country Code   Year   Zone
    'WS'  'AISI96'  'AISC89'  '----' 'UBC'  '97'  '3 '

```

\*(4)DESIGN CONSTANTS:

```

                                           Wind
* -----Steel_Yield(ksi )----- ---Stress_Ratio--- Strength
* Web   Flg   C-Sec W-Sec R-Sec  U-Sec  EP   Panel Col/Raf Girt Panel Factor
    50.0  55.0  55.0  50.0  50.0  36.0  55.0  50.0  1.03  1.03  1.03  1.3333

```

\*(5)DEFLECTION LIMITS:

```

* -----Rafter-----          ---Girt---  --Panel--- Part Wind
* Live Wind Total Column Wall Facia Wall Facia Wall Bent
    120.  90.  0.  90.  90.  90.  90.  90.  90.  80.

```

\*(6)REPORTS:

```

*   Input Column Wall Door Wall Cable
*   Echo  Rafter Girt Jamb Panel Brace
    'I'   '3'   '2'  'Y'  'Y'  'Y'

```

\*(7)BUILDING TYPE:

```

* Build      Build      Build      Expand_EW
* Type      Width      Length      Use Offset
    'FF-'    12.0000    16.0000    'Y'  15.50


```

\*(8)SURFACE SHAPE:

```

* No.      X-Coord Y-Coord Offset

```



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

* Surf	(ft)	(ft)	(in)
3	0.0000	8.0000	8.000
	12.0000	9.0000	8.000
	12.0000	0.0000	8.000

\*(9) BAY SPACING:

* Roof	Frame	Sets_Of	Bay	No.
* Bay	Recess	Bays	Width	Bays
1.2917	1.0000	1	12.0000	1

\*(10) FRAMED OPENINGS:

* No.	Bay	Open	Open	Open	Open	Sill	Base	Set	Member	Remove
* Open	Id	Width	Height	Offset	Type	Height	Elev	Depth	Select	Panels
0										

\*(11) PARTIAL WALLS:

* Set_Of	Base	Full	--Bay_Id--	Wall	
* Bays	Type	Load	Start	End	Height
0					

\*(12) COLUMNS:

* --Left_Corner--	--Right_Corner--	-Int_Facia--	Int_No_Facia	Max_UnBr	Base							
* Type	Rot	Depth	Type	Rot	Depth	Type	Depth	Type	Depth	Same	Length	Elev
	(in)		(in)	(in)	(in)	Dep	(ft)	(in)				
'R	'-'	0.00	'R	'-'	0.00	'R	0.00	'R	0.00	'N	83.333	0.000

\*(13) COLUMN SIZE:


* Set	No.	Column
* Member	Column	Size
		'N'

\*(14) RAFTERS:

* Rafter	Set	Rafter	Flange
* Select	Depth	Same	Brace
'R	0.000	'Y'	'Y'

\*(15) RAFTERS SIZE:

* Set	No.	Rafter
* Member	Rafter	Size
		'N'



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

## \*(16) RAFTER SPLICES:

* Surf	No.	Splice	Splice
* Id	Splice	Loc.	Type
2	0		

## \*(17) GIRT DESIGN:

* Girt	In_Flg	Set	Set	Max	Girt_To	One_Girt	Max_Unbr
* Type	Brace	Depth	Lap	Space	Rafter	Depth/Bay	Length
'ZB'	'N'	8.000	0.0000	7.3333	'N'	'Y'	10.0000

## \*(18) GIRT LOCATION:

* Set	No.	Girt
* Loc	Girt	Location
'Y'	1	3.3333

## \*(19) SPECIAL GIRT:

* Sets_Of	--Bay_Id--	Girt	Girt	Girt	
* Girts	Start	End	Height	Type	Rotate
0					

## \*(20) ROOF PURLINS:

* Surf	Peak	Purl	No.	Surf
* Id	Space	Space	Purlin	Ext
2	0.000	4.014	2	0.000

## \*(21) PANELS:

* Wall
* Panel
'HHR 24'

## \*(22) WIND FRAMING SELECTION:


* -----Order_Of_Selection-----			
* Panel	Diagonal	Wind	Wind
* Shear	Bracing	Bent	Column
'N'	'N'	'N'	'N'

## \*(23) WALL BRACING:

* Wind	Brace	No._Bays	Specified
* Shear	Type	Specified	Bays_For_Bracing
100.0	'R'	0	

## \*(24) WIND BENTS:

* --Member--	No_Of



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

\* Type Depth Bays Bay\_Id  
 '- 0.00 0

\*(25)WIND COLUMNS:

\* --Member-- No\_Of Left/  
 \* Type Depth Bays Bay\_Id Right  
 '- 0.00 0

\*(26)WALL BRACING ATTACHMENT

\*No\_Of Attach --Bay\_Id-- No\_Of  
 \*Attach Id Start End Level Level\_Height  
 0

\*(27)EAVE EXTENSION:

\*  
 \*Wall No\_Of Ext -Bay\_Id-- -Edge\_Extend- Ext  
 \*Id Ext Id Start End Height Width Slope Left Right Mount  
 2 0  
 4 0

\*(28)CANOPY:

\*  
 \*Wall No\_Of Ext -Bay\_Id-- -Edge\_Extend- Ext  
 \*Id Ext Id Start End Height Width Slope Left Right Mount  
 1 0  
 2 0  
 4 0

\*(29)FACIA/PARAPET :

\*  
 \*Wall #Of Ext Fac Bay\_Id ----Attach\_Beam--- ---Facia/Parapet--- Edge\_Extend Ext  
 \* Id Ext Id Typ St End Height Width Slope Elev Height Slope Left Right Mnt  
 \* (C,E) (ft) (ft) ?:12 (ft) (ft) ?:12 (ft) (ft)  
 1 0  
 2 0  
 4 0

\*(30)FACIA/PARAPET GIRTS:


\*  
 \*Ext ----Top---- --Interior- ---Back\_Panel--- Angle  
 \*Id Type Rotate Type Rotate Part Rotate Spacing

\*(31)LOADS FOR EAVE EXTENSION, CANOPY, FACIA, AND PARAPET:









Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

\*(43)GIRT STRAPS:

\*  
\* Data ---Set\_1--- ---Set\_2--- ---Set\_3--- ---Set\_4---  
\*Opt Sets Strap Quan Strap Quan Strap Quan Strap Quan  
'-' 0

\* Code file used was C:\MBS\CODE\EW\_UBC.97

```
=====
2493                Endwall Design Code                2/16/04  9:47am
=====
```

STRUCTURAL CODE:

Design Basis - WS  
Hot Rolled Steel - AISC89  
Cold Formed Steel - AISI96

BUILDING CODE:


Wind Code - UBC  
Year - 97  
Seismic Zone - 3

```
=====
2493                Column & Rafter Design            2/16/04  9:47am
=====
```

MEMBER SIZES:

Member Id	Member Locate	Member Size	---Web_Size--		-Flange_Size-		Member Length	Member Weight
			Depth	Thick	Width	Thick		
Col-1	0.7	W8x10	7.47	0.170	3.94	0.205	7.2	72.2
Col-2	11.3	W8x10	7.47	0.170	3.94	0.205	8.1	81.1
Raf-1		W8x10	7.47	0.170	3.94	0.205	12.0	0.0
							Total=	153.28

DESIGN ACTIONS/STRESSES: (W/R/U-Section)



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493


Column &amp; Rafter Design

2/16/04 9:47am

Mem Id	Load Id	--- Axial (k ,ksi )---			----- Shear (k ,ksi )---			---Moment (f-k ,ksi )---		
		Design Load	Calc Stress	Allow Stress	Design Load	Calc Stress	Allow Stress	Design Load	Calc Stress	Allow Stress
Col-1	1	0.07	0.02	23.48	0.00	0.00	20.00	0.00	0.00	28.74
Col-1	2	0.07	0.02	31.30	-0.32	0.25	26.67	0.58	-0.88	38.33
Col-1	3	0.07	0.02	31.30	-0.32	0.25	26.67	0.58	-0.88	38.33
Col-1	4	0.07	0.02	31.30	0.32	0.25	26.67	-0.58	-0.88	38.33
Col-1	5	0.07	0.02	31.30	-0.32	0.25	26.67	0.58	-0.88	38.33
Col-1	6	0.07	0.02	31.30	-0.32	0.25	26.67	0.58	-0.88	38.33
Col-1	7	0.07	0.02	31.30	0.00	0.00	26.67	0.00	0.00	38.33
Col-1	8	0.07	0.02	31.30	0.00	0.00	26.67	0.00	0.00	38.33
Col-2	1	0.08	0.03	21.28	0.00	0.00	20.00	0.00	0.00	26.41
Col-2	2	0.08	0.03	28.37	-0.36	0.28	26.67	0.73	-1.12	35.21
Col-2	3	0.08	0.03	28.37	-0.36	0.28	26.67	0.73	-1.12	35.21
Col-2	4	0.08	0.03	28.37	0.36	0.28	26.67	-0.73	-1.12	35.21
Col-2	5	0.08	0.03	28.37	-0.36	0.28	26.67	0.73	-1.12	35.21
Col-2	6	0.08	0.03	28.37	-0.36	0.28	26.67	0.73	-1.12	35.21
Col-2	7	0.08	0.03	28.37	0.00	0.00	26.67	0.00	0.00	35.21
Col-2	8	0.08	0.03	28.37	0.00	0.00	26.67	0.00	0.00	35.21
Raf-1	1	0.00	0.00	23.18	0.00	0.00	20.00	0.00	0.00	28.44
Raf-1	2	0.00	0.00	30.90	0.00	0.00	26.67	0.00	0.00	37.92
Raf-1	3	0.00	0.00	30.90	0.00	0.00	26.67	0.00	0.00	37.92
Raf-1	4	0.00	0.00	30.90	0.00	0.00	26.67	0.00	0.00	37.92
Raf-1	5	0.00	0.00	30.90	0.00	0.00	26.67	0.00	0.00	37.92

STRESS RATIO:

Mem Id	Load Id	Axial	Shear	Moment	Axl+Mom	Shr+Mom
Col-1	1	0.00	0.00	0.00	0.00	
Col-1	2	0.00	0.01	0.02	0.02	
Col-1	3	0.00	0.01	0.02	0.02	
Col-1	4	0.00	0.01	0.02	0.02	
Col-1	5	0.00	0.01	0.02	0.02	
Col-1	6	0.00	0.01	0.02	0.02	
Col-1	7	0.00	0.00	0.00	0.00	
Col-1	8	0.00	0.00	0.00	0.00	




Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Column & Rafter Design 2/16/04 9:47am

Col-2	1	0.00	0.00	0.00	0.00
Col-2	2	0.00	0.01	0.03	0.03
Col-2	3	0.00	0.01	0.03	0.03
Col-2	4	0.00	0.01	0.03	0.03
Col-2	5	0.00	0.01	0.03	0.03
Col-2	6	0.00	0.01	0.03	0.03
Col-2	7	0.00	0.00	0.00	0.00
Col-2	8	0.00	0.00	0.00	0.00
Raf-1	1	0.00	0.00	0.00	0.00
Raf-1	2	0.00	0.00	0.00	0.00
Raf-1	3	0.00	0.00	0.00	0.00
Raf-1	4	0.00	0.00	0.00	0.00
Raf-1	5	0.00	0.00	0.00	0.00

## MEMBER DEFLECTIONS/COLUMN REACTIONS:

Mem Id	Load Id	Deflection (in)		Reaction (k )		
		Calc	Allow	Horz(OP)	Vert	Horz(IP)
Col-1	1	0.00	0.96	0.00	0.07	0.00
Col-1	2	0.01	0.96	0.32	0.07	0.00
Col-1	3	0.01	0.96	0.32	0.07	0.00
Col-1	4	-0.01	0.96	-0.32	0.07	0.00
Col-1	5	0.01	0.96	0.32	0.07	0.00
Col-1	6	0.01	0.96	0.32	0.07	0.00
Col-1	7	0.00	0.96	0.00	0.07	0.00
Col-1	8	0.00	0.96	0.00	0.07	0.00
Col-2	1	0.00	1.08	0.00	0.08	0.00
Col-2	2	0.01	1.08	0.36	0.08	0.00
Col-2	3	0.01	1.08	0.36	0.08	0.00
Col-2	4	-0.01	1.08	-0.36	0.08	0.00
Col-2	5	0.01	1.08	0.36	0.08	0.00
Col-2	6	0.01	1.08	0.36	0.08	0.00
Col-2	7	0.00	1.08	0.00	0.08	0.00
Col-2	8	0.00	1.08	0.00	0.08	0.00
Raf-1	1	0.00	1.20			
Raf-1	2	0.00	1.60			
Raf-1	3	0.00	1.60			
Raf-1	4	0.00	1.60			



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

Raf-1 5 0.00 1.60

=====  
 2493 Column Actions & Unbraced Lengths 2/16/04 9:47am  
 =====

## LOAD COMBINATION # 1


Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.07	0.00	0.00	7.2	3.9
1	3.61	0.04	0.00	0.00	7.2	3.9
1	7.22	0.00	0.00	0.00	7.2	3.9
2	0.00	0.08	0.00	0.00	8.1	4.8
2	4.05	0.04	0.00	0.00	8.1	4.8
2	8.11	0.00	0.00	0.00	8.1	4.8

## LOAD COMBINATION # 2

Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.07	-0.32	0.00	7.2	3.9
1	3.61	0.04	0.00	0.58	7.2	3.9
1	7.22	0.00	0.32	0.00	7.2	3.9
2	0.00	0.08	-0.36	0.00	8.1	4.8
2	4.05	0.04	0.00	0.73	8.1	4.8
2	8.11	0.00	0.36	0.00	8.1	4.8

## LOAD COMBINATION # 3

Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Column Actions & Unbraced Lengths 2/16/04 9:47am

1	0.00	0.07	-0.32	0.00	7.2	3.9
1	3.61	0.04	0.00	0.58	7.2	3.9
1	7.22	0.00	0.32	0.00	7.2	3.9
2	0.00	0.08	-0.36	0.00	8.1	4.8
2	4.05	0.04	0.00	0.73	8.1	4.8
2	8.11	0.00	0.36	0.00	8.1	4.8

## LOAD COMBINATION # 4


Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.07	0.32	0.00	7.2	3.9
1	3.61	0.04	0.00	-0.58	7.2	3.9
1	7.22	0.00	-0.32	0.00	7.2	3.9
2	0.00	0.08	0.36	0.00	8.1	4.8
2	4.05	0.04	0.00	-0.73	8.1	4.8
2	8.11	0.00	-0.36	0.00	8.1	4.8

## LOAD COMBINATION # 5

Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.07	-0.32	0.00	7.2	3.9
1	3.61	0.04	0.00	0.58	7.2	3.9
1	7.22	0.00	0.32	0.00	7.2	3.9
2	0.00	0.08	-0.36	0.00	8.1	4.8
2	4.05	0.04	0.00	0.73	8.1	4.8
2	8.11	0.00	0.36	0.00	8.1	4.8

## LOAD COMBINATION # 6

Col	Base	-----Actions-----			Unbraced_Length	
		Axial	Shear	Moment	Major	Minor



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Column Actions & Unbraced Lengths 2/16/04 9:47am

Id	Offset	k	k	f-k	ft	ft
1	0.00	0.07	-0.32	0.00	7.2	3.9
1	3.61	0.04	0.00	0.58	7.2	3.9
1	7.22	0.00	0.32	0.00	7.2	3.9
2	0.00	0.08	-0.36	0.00	8.1	4.8
2	4.05	0.04	0.00	0.73	8.1	4.8
2	8.11	0.00	0.36	0.00	8.1	4.8

LOAD COMBINATION # 7


Col Id	Base Offset	Actions			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.07	0.00	0.00	7.2	3.9
1	3.61	0.04	0.00	0.00	7.2	3.9
1	7.22	0.00	0.00	0.00	7.2	3.9
2	0.00	0.08	0.00	0.00	8.1	4.8
2	4.05	0.04	0.00	0.00	8.1	4.8
2	8.11	0.00	0.00	0.00	8.1	4.8

LOAD COMBINATION # 8

Col Id	Base Offset	Actions			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.07	0.00	0.00	7.2	3.9
1	3.61	0.04	0.00	0.00	7.2	3.9
1	7.22	0.00	0.00	0.00	7.2	3.9
2	0.00	0.08	0.00	0.00	8.1	4.8
2	4.05	0.04	0.00	0.00	8.1	4.8
2	8.11	0.00	0.00	0.00	8.1	4.8

2493 Base Plate & Anchor Bolt Design 2/16/04 9:47am





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493                      Base Plate & Anchor Bolt Design                      2/16/04 9:47am  
 =====

Column_Base Id	Depth	Max_Reactions(k )			--Plate_Size(in)--			-Bolts(A307 )-		
		Comp	Tens	Shear	Width	Length	Thick	Row	Diam	Gage
Col-1	7.9	0.1	0.0	0.2				0	0.000	0.00
Col-2	7.9	0.1	0.0	0.3				0	0.000	0.00

=====  
 2493                      Flush Girt Design Report                      2/16/04 9:47am  
 =====

GIRT LOCATION:

Bay Id	No. Girt	Girt Id
1	1	3.333

GIRT SPAN:

Bay Id	No. Girt	Girt Id
1	1	10.667

GIRT SIZE:


Bay Id	No. Girt	Girt Id
1	1	8Z25U16

GIRT INSIDE FLANGE BRACE:

No. Brace/Bay
1
0

GIRT ACTIONS:

Bay	Girt Id	--Shear(k )---	--Moment(f-k )--	---Deflect(in)---
-----	---------	----------------	------------------	-------------------



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Flush Girt Design Report 2/16/04 9:47am  
 =====

Id	Id	Id	Calc	Allow	UC	Calc	Allow	UC	Calc	Allow	UC
1	1	WP	-0.43	3.08	0.14	-1.15	5.77	0.20	-0.11	1.42	0.08
		WS	0.43	3.08	0.14	1.15	2.89	0.40	0.11	1.42	0.08

=====  
 2493 Wall Panel Report 2/16/04 9:47am  
 =====

PANEL DATA: Bay= 1  
 Panel: HHR 24 , Type = HR ; Gage = 24.00 ; Yield = 50.0

MOMENTS & DEFLECTION:

Span Id	Span (ft)	LD Id	-----Moment (ft-lb/ft)-----						---Deflect(in)---		
			Support			Midspan			Calc	Allow	UC
			Calc	Allow	UC	Calc	Allow	UC	Calc	Allow	UC
1	3.33	WP	49.7	197.7	0.25	-9.4	188.1	0.05	0.00	0.44	0.00
		WS	-49.7	188.1	0.26	9.4	197.7	0.05	0.00	0.44	0.00
2	4.95	WP	49.7	197.7	0.25	-41.3	188.1	0.22	-0.09	0.66	0.14
		WS	-49.7	188.1	0.26	41.3	197.7	0.21	0.09	0.66	0.14

=====  
 2493 Endwall Design Warning Report 2/16/04 9:47am  
 =====

.. No Warnings

=====  
 2493 Endwall Weight Summary 2/16/04 9:47am  
 =====



HCI STEEL BUILDING  
SYSTEMS, INC.

Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML


2493

Endwall Weight Summary

2/16/04 9:47am

## FORCED SPACING:

Total Column Weight	=	153.28
Total Rafter Weight	=	0.00
Total Girt Weight	=	29.44
Total Door Jamb Weight	=	0.00
Total Bracing Weight	=	0.00
Total Clips Weight	=	3.30
-----		
Total Endwall Weight	=	186.02



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

```

*=====
*2493                Endwall Design Input                2/16/04   9:28am
*=====

```

```

*(1)JOBID: (Max: 60 char)
    '2493'

```

```

*(2)PROGRAM OPTIONS:

```

```

* EW    Run    Run    Run    Run    No_Des  Lap
* Id   Col/Raf Girt  Brace Panel  Cycles Stiff
    'R'   'Y'    'Y'   'N'   'Y'      4    0.50

```

```

*(3)DESIGN CODE:

```

```

*Design ---Steel_Code---          ---Build--- Seismic
* Code  Cold      Hot      Country Code  Year  Zone
    'WS' 'AISI96' 'AISC89'  '----' 'UBC' '97' '3'

```

```

*(4)DESIGN CONSTANTS:

```

```

* -----Steel_Yield(ksi)----- ---Stress_Ratio--- Wind
* Web  Flg  C-Sec W-Sec R-Sec  U-Sec  EP  Panel  Col/Raf Girt Panel  Strength
    50.0 55.0 55.0 50.0 50.0 36.0 55.0 50.0 1.03 1.03 1.03 1.3333

```

```

*(5)DEFLECTION LIMITS:

```

```

* -----Rafter-----          ---Girt--- --Panel--- Part Wind
* Live Wind Total  Column Wall Facia Wall Facia Wall Bent
    120. 90. 0. 90. 90. 90. 90. 90. 90. 80.

```

```

*(6)REPORTS:

```

```

* Input Column Wall Door Wall Cable
* Echo Rafter Girt Jamb Panel Brace
    'I'   '3'   '2'   'Y'   'Y'   'Y'

```

```

*(7)BUILDING TYPE:

```

```

* Build      Build      Build  Expand_EW
* Type      Width      Length  Use  Offset
    'FF-'    12.0000    16.0000  'Y'  15.50

```

```


*(8)SURFACE SHAPE:

```

```

* No.      X-Coord Y-Coord  Offset

```



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

```
* Surf      (ft)      (ft)      (in)
   3         0.0000   9.0000   8.000
           12.0000   8.0000   8.000
           12.0000   0.0000   8.000
```

\*(9) BAY SPACING:

```
* Roof  Frame | Sets_Of  Bay  No.
* Bay   Recess |   Bays   Width Bays
  1.2917 1.0000   1  12.0000  1
```

\*(10) FRAMED OPENINGS:

```
* No.  Bay  Open  Open  Open  Open  Sill  Base  Set  Member Remove
* Open Id  Width  Height  Offset  Type  Height  Elev  Depth  Select Panels
  0
```

\*(11) PARTIAL WALLS:

```
* Set_Of  Base  Full  --Bay_Id--  Wall
* Bays   Type  Load  Start  End  Height
  0
```

\*(12) COLUMNS:

```
* --Left_Corner-- -Right_Corner-- -Int_Facia-- Int_No_Facia  Max_UnBr Base
* Type  Rot  Depth  Type  Rot  Depth  Type  Depth  Type  Depth  Same  Length  Elev
*           (in)           (in)           (in)           (in)  Dep  (ft)  (in)
'R   '  '-'  0.00 'R   '  '-'  0.00 'R   '  0.00 'R   '  0.00 'N'  83.333  0.000
```

\*(13) COLUMN SIZE:


```
* Set      No.  Column
* Member  Column  Size
  'N'
```

\*(14) RAFTERS:

```
* Rafter  Set  Rafter Flange
* Select  Depth  Same  Brace
  'R   '  0.000  'Y'   'Y'
```

\*(15) RAFTERS SIZE:

```
* Set      No.  Rafter
* Member  Rafter  Size
  'N'
```



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

## \*(16) RAFTER SPLICES:

* Surf	No.	Splice	Splice
* Id	Splice	Loc.	Type
2	0		

## \*(17) GIRT DESIGN:

* Girt	In_Flg	Set	Set	Max	Girt_To	One_Girt	Max_Unbr
* Type	Brace	Depth	Lap	Space	Rafter	Depth/Bay	Length
'ZB'	'N'	8.000	0.0000	7.3333	'N'	'Y'	10.0000

## \*(18) GIRT LOCATION:

* Set	No.	Girt
* Loc	Girt	Location
'Y'	1	3.3333

## \*(19) SPECIAL GIRT:

* Sets_Of	--Bay_Id--	Girt	Girt	Girt
* Girts	Start	End	Height	Type
0				

## \*(20) ROOF PURLINS:

* Surf	Peak	Purl	No.	Surf
* Id	Space	Space	Purlin	Ext
2	0.000	4.014	2	0.000

## \*(21) PANELS:

* Wall
* Panel
'HHR 24'

## \*(22) WIND FRAMING SELECTION:


* -----Order_Of_Selection-----
* Panel Diagonal Wind Wind
* Shear Bracing Bent Column
'N' 'N' 'N' 'N'

## \*(23) WALL BRACING:

* Wind	Brace	No._Bays	Specified
* Shear	Type	Specified	Bays_For_Bracing
100.0	'R'	0	

## \*(24) WIND BENTS:

* --Member--	No_Of
--------------	-------



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

\* Type Depth Bays Bay\_Id  
 '- ' 0.00 0

\*(25) WIND COLUMNS:

\* --Member-- No\_Of Left/  
 \* Type Depth Bays Bay\_Id Right  
 '- ' 0.00 0

\*(26) WALL BRACING ATTACHMENT

\*No\_Of Attach --Bay\_Id-- No\_Of  
 \*Attach Id Start End Level Level\_Height  
 0

\*(27) EAVE EXTENSION:

\*  
 \*Wall No\_Of Ext -Bay\_Id-- -Edge\_Extend- Ext  
 \*Id Ext Id Start End Height Width Slope Left Right Mount  
 2 0  
 4 0

\*(28) CANOPY:

\*  
 \*Wall No\_Of Ext -Bay\_Id-- -Edge\_Extend- Ext  
 \*Id Ext Id Start End Height Width Slope Left Right Mount  
 3 0  
 2 0  
 4 0


\*(29) FACIA/PARAPET :

\*  
 \*Wall #Of Ext Fac Bay\_Id ----Attach\_Beam--- ---Facia/Parapet--- Edge\_Extend Ext  
 \* Id Ext Id Typ St End Height Width Slope Elev Height Slope Left Right Mnt  
 \* (C,E) (ft) (ft) ?:12 (ft) (ft) ?:12 (ft) (ft)  
 3 0  
 2 0  
 4 0

\*(30) FACIA/PARAPET GIRTS:

\*  
 \*Ext ----Top---- --Interior- ---Back\_Panel--- Angle  
 \*Id Type Rotate Type Rotate Part Rotate Spacing

\*(31) LOADS FOR EAVE EXTENSION, CANOPY, FACIA, AND PARAPET:



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

```
*
*
*Ext          Ext_Beam  Facia/Parapet  Facia/Parapet_Girt
*Id Dead Collat Live      Press Suct  Press Suct      Press Suct
```

\*(32)BASIC LOADS:

```
*
*                                     --Edge_Strip_Zone--
* Dead Collat Live  Snow Basic Wind_Load_Ratio      Girt Panel
* Load Load Load Load Wind Deflect Factor Width Ratio Ratio
  2.5   3.0  20.0  25.0  17.4  1.00   1.00  0.000  1.00  1.00
```

\*(33)BASIC LOADS AT EAVE:

```
* Seis_Coeff Seis_Load Torsion_Forces
* Frame Brace Frame Brace Wind Seismic
  0.1148 0.3536 0.00 0.06 0.00 0.00
```

\*(34)WIND PRESSURE/SUCTION:

```
*
* Wind Wind
* Press Suct
  15.6 -15.6 .. Column
  19.5 -19.5 .. Girt/Header
  15.6 -15.6 .. Jamb
  20.8 -20.8 .. Panel..
  22.6 -22.6 .. Parapet Girt
```

\*(35)WIND COEFFICIENTS:


```
* Surf Rafter_Wind_1 Rafter_Wind_2 Bracing_Wind Long Surface
* Id Left Right Left Right Left Right Wind Friction
  1 0.80 -0.50 0.80 -0.50 0.80 -0.50 0.00 0.00
  2 -0.70 -0.70 -0.70 -0.70 -0.70 -0.70 -0.70 0.00
  3 -0.50 0.80 -0.50 0.80 -0.50 0.80 0.00 0.00
```

\*(36)COLUMN & BRACING DESIGN LOADS:

```
*
*Load          Snow/ Rafter_Wind Brace_Wind Long Column_Wind | Aux_Load
*No Id Dead Coll Live Left Right Left Right Wind Press Suct Seis| Id Coef
  8 1 1.00 1.00 1.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0 0.00
    2 1.00 0.00 0.50 0.00 0.00 1.00 0.00 0.00 0.00 1.00 0.00 0.00 0 0.00
    3 1.00 0.00 0.50 0.00 0.00 0.00 1.00 0.00 0.00 0.00 1.00 0.00 0 0.00
    4 1.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 1.00 1.00 0.00 0.00 0 0.00
    5 1.00 0.00 0.00 1.00 0.00 0.00 0.00 0.00 0.00 0.00 1.00 0.00 0 0.00
    6 1.00 0.00 0.00 0.00 1.00 0.00 0.00 0.00 0.00 0.00 1.00 0.00 0 0.00
```







Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

\*(43)GIRT STRAPS:

\*  
\* Data ---Set\_1--- ---Set\_2--- ---Set\_3--- ---Set\_4---  
\*Opt Sets Strap Quan Strap Quan Strap Quan Strap Quan  
0

\* Code file used was C:\MBS\CODE\EW\_UBC.97

```
=====
2493                Endwall Design Code                2/16/04  9:47am
=====
```

STRUCTURAL CODE:

Design Basis - WS  
Hot Rolled Steel - AISC89  
Cold Formed Steel - AISI96

BUILDING CODE:


Wind Code - UBC  
Year - 97  
Seismic Zone - 3

```
=====
2493                Column & Rafter Design                2/16/04  9:47am
=====
```

MEMBER SIZES:

Member Id	Member Locate	Member Size	---Web_Size-- Depth	-Flange_Size- Thick	Member Width	Member Thick	Member Length	Member Weight
Col-1	0.7	W8x10	7.47	0.170	3.94	0.205	8.1	81.1
Col-2	11.3	W8x10	7.47	0.170	3.94	0.205	7.2	72.2
Raf-1		W8x10	7.47	0.170	3.94	0.205	12.0	0.0
Total=								153.28

DESIGN ACTIONS/STRESSES: (W/R/U-Section)




Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Column & Rafter Design 2/16/04 9:47am

Mem Id	Load Id	--- Axial (k ,ksi )---			----- Shear (k ,ksi )---			---Moment (f-k ,ksi )-		
		Design Load	Calc Stress	Allow Stress	Design Load	Calc Stress	Allow Stress	Design Load	Calc Stress	Allow Stress
Col-1	1	0.08	0.03	21.28	0.00	0.00	20.00	0.00	0.00	26.41
Col-1	2	0.08	0.03	28.37	-0.36	0.28	26.67	0.73	-1.12	35.21
Col-1	3	0.08	0.03	28.37	-0.36	0.28	26.67	0.73	-1.12	35.21
Col-1	4	0.08	0.03	28.37	0.36	0.28	26.67	-0.73	-1.12	35.21
Col-1	5	0.08	0.03	28.37	-0.36	0.28	26.67	0.73	-1.12	35.21
Col-1	6	0.08	0.03	28.37	-0.36	0.28	26.67	0.73	-1.12	35.21
Col-1	7	0.08	0.03	28.37	0.00	0.00	26.67	0.00	0.00	35.21
Col-1	8	0.08	0.03	28.37	0.00	0.00	26.67	0.00	0.00	35.21
Col-2	1	0.07	0.02	23.48	0.00	0.00	20.00	0.00	0.00	28.74
Col-2	2	0.07	0.02	31.30	-0.32	0.25	26.67	0.58	-0.88	38.33
Col-2	3	0.07	0.02	31.30	-0.32	0.25	26.67	0.58	-0.88	38.33
Col-2	4	0.07	0.02	31.30	0.32	0.25	26.67	-0.58	-0.88	38.33
Col-2	5	0.07	0.02	31.30	-0.32	0.25	26.67	0.58	-0.88	38.33
Col-2	6	0.07	0.02	31.30	-0.32	0.25	26.67	0.58	-0.88	38.33
Col-2	7	0.07	0.02	31.30	0.00	0.00	26.67	0.00	0.00	38.33
Col-2	8	0.07	0.02	31.30	0.00	0.00	26.67	0.00	0.00	38.33
Raf-1	1	0.00	0.00	23.18	0.00	0.00	20.00	0.00	0.00	28.44
Raf-1	2	0.00	0.00	30.90	0.00	0.00	26.67	0.00	0.00	37.92
Raf-1	3	0.00	0.00	30.90	0.00	0.00	26.67	0.00	0.00	37.92
Raf-1	4	0.00	0.00	30.90	0.00	0.00	26.67	0.00	0.00	37.92
Raf-1	5	0.00	0.00	30.90	0.00	0.00	26.67	0.00	0.00	37.92

STRESS RATIO:

Mem Id	Load Id	Axial	Shear	Moment	Axl+Mom	Shr+Mom
Col-1	1	0.00	0.00	0.00	0.00	
Col-1	2	0.00	0.01	0.03	0.03	
Col-1	3	0.00	0.01	0.03	0.03	
Col-1	4	0.00	0.01	0.03	0.03	
Col-1	5	0.00	0.01	0.03	0.03	
Col-1	6	0.00	0.01	0.03	0.03	
Col-1	7	0.00	0.00	0.00	0.00	
Col-1	8	0.00	0.00	0.00	0.00	




Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Column & Rafter Design 2/16/04 9:47am

Col-2	1	0.00	0.00	0.00	0.00
Col-2	2	0.00	0.01	0.02	0.02
Col-2	3	0.00	0.01	0.02	0.02
Col-2	4	0.00	0.01	0.02	0.02
Col-2	5	0.00	0.01	0.02	0.02
Col-2	6	0.00	0.01	0.02	0.02
Col-2	7	0.00	0.00	0.00	0.00
Col-2	8	0.00	0.00	0.00	0.00
Raf-1	1	0.00	0.00	0.00	0.00
Raf-1	2	0.00	0.00	0.00	0.00
Raf-1	3	0.00	0.00	0.00	0.00
Raf-1	4	0.00	0.00	0.00	0.00
Raf-1	5	0.00	0.00	0.00	0.00

## MEMBER DEFLECTIONS/COLUMN REACTIONS:

Mem Id	Load Id	Deflection (in)		Reaction (k )		
		Calc	Allow	Horz(OP)	Vert	Horz(IP)
Col-1	1	0.00	1.08	0.00	0.08	0.00
Col-1	2	0.01	1.08	0.36	0.08	0.00
Col-1	3	0.01	1.08	0.36	0.08	0.00
Col-1	4	-0.01	1.08	-0.36	0.08	0.00
Col-1	5	0.01	1.08	0.36	0.08	0.00
Col-1	6	0.01	1.08	0.36	0.08	0.00
Col-1	7	0.00	1.08	0.00	0.08	0.00
Col-1	8	0.00	1.08	0.00	0.08	0.00
Col-2	1	0.00	0.96	0.00	0.07	0.00
Col-2	2	0.01	0.96	0.32	0.07	0.00
Col-2	3	0.01	0.96	0.32	0.07	0.00
Col-2	4	-0.01	0.96	-0.32	0.07	0.00
Col-2	5	0.01	0.96	0.32	0.07	0.00
Col-2	6	0.01	0.96	0.32	0.07	0.00
Col-2	7	0.00	0.96	0.00	0.07	0.00
Col-2	8	0.00	0.96	0.00	0.07	0.00
Raf-1	1	0.00	1.20			
Raf-1	2	0.00	1.60			
Raf-1	3	0.00	1.60			
Raf-1	4	0.00	1.60			



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

Raf-1 5 0.00 1.60

=====  
 2493 Column Actions & Unbraced Lengths 2/16/04 9:47am  
 =====

LOAD COMBINATION # 1  
 -----


Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.08	0.00	0.00	8.1	4.8
1	4.05	0.04	0.00	0.00	8.1	4.8
1	8.11	0.00	0.00	0.00	8.1	4.8
2	0.00	0.07	0.00	0.00	7.2	3.9
2	3.61	0.04	0.00	0.00	7.2	3.9
2	7.22	0.00	0.00	0.00	7.2	3.9

LOAD COMBINATION # 2  
 -----

Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.08	-0.36	0.00	8.1	4.8
1	4.05	0.04	0.00	0.73	8.1	4.8
1	8.11	0.00	0.36	0.00	8.1	4.8
2	0.00	0.07	-0.32	0.00	7.2	3.9
2	3.61	0.04	0.00	0.58	7.2	3.9
2	7.22	0.00	0.32	0.00	7.2	3.9

LOAD COMBINATION # 3  
 -----

Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Column Actions & Unbraced Lengths 2/16/04 9:47am

Col Id	Base Offset	Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.08	-0.36	0.00	8.1	4.8
1	4.05	0.04	0.00	0.73	8.1	4.8
1	8.11	0.00	0.36	0.00	8.1	4.8
2	0.00	0.07	-0.32	0.00	7.2	3.9
2	3.61	0.04	0.00	0.58	7.2	3.9
2	7.22	0.00	0.32	0.00	7.2	3.9

LOAD COMBINATION # 4

Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.08	0.36	0.00	8.1	4.8
1	4.05	0.04	0.00	-0.73	8.1	4.8
1	8.11	0.00	-0.36	0.00	8.1	4.8
2	0.00	0.07	0.32	0.00	7.2	3.9
2	3.61	0.04	0.00	-0.58	7.2	3.9
2	7.22	0.00	-0.32	0.00	7.2	3.9


LOAD COMBINATION # 5

Col Id	Base Offset	-----Actions-----			Unbraced_Length	
		Axial k	Shear k	Moment f-k	Major ft	Minor ft
1	0.00	0.08	-0.36	0.00	8.1	4.8
1	4.05	0.04	0.00	0.73	8.1	4.8
1	8.11	0.00	0.36	0.00	8.1	4.8
2	0.00	0.07	-0.32	0.00	7.2	3.9
2	3.61	0.04	0.00	0.58	7.2	3.9
2	7.22	0.00	0.32	0.00	7.2	3.9

LOAD COMBINATION # 6

Col	Base	-----Actions-----			Unbraced_Length	
		Axial	Shear	Moment	Major	Minor





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Base Plate & Anchor Bolt Design 2/16/04 9:47am  
 =====

Column_Base Id	Depth	Max_Reactions(k) Comp	Tens	Shear	--Plate_Size(in)-- Width	Length	Thick	-Bolts(A307)- Row	Diam	Gage
Col-1	7.9	0.1	0.0	0.3				0	0.000	0.00
Col-2	7.9	0.1	0.0	0.2				0	0.000	0.00

=====  
 2493 Flush Girt Design Report 2/16/04 9:47am  
 =====

GIRT LOCATION:

Bay Id	No. Girt	Girt Id
1	1	3.333

GIRT SPAN:

Bay Id	No. Girt	Girt Id
1	1	10.667

GIRT SIZE:

Bay Id	No. Girt	Girt Id
1	1	8Z25U16


GIRT INSIDE FLANGE BRACE:

No. Brace/Bay
1
0

GIRT ACTIONS:

Bay	Girt	Ld	--Shear(k)---	--Moment(f-k)--	---Deflect(in)--





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Flush Girt Design Report 2/16/04 9:47am  
 =====

Id	Id	Id	Calc	Allow	UC	Calc	Allow	UC	Calc	Allow	UC
1	1	WP	-0.43	3.08	0.14	-1.15	5.77	0.20	-0.11	1.42	0.08
		WS	0.43	3.08	0.14	1.15	2.89	0.40	0.11	1.42	0.08

=====  
 2493 Wall Panel Report 2/16/04 9:47am  
 =====

PANEL DATA: Bay= 1

Panel: HHR 24 , Type = HR ; Gage = 24.00 ; Yield = 50.0

MOMENTS & DEFLECTION:

Span	Span	LD	-----Moment (ft-lb/ft)-----						---Deflect (in)---		
			Support			Midspan			Calc	Allow	UC
Id	(ft)	Id	Calc	Allow	UC	Calc	Allow	UC	Calc	Allow	UC
1	3.33	WP	49.7	197.7	0.25	-9.4	188.1	0.05	0.00	0.44	0.00
		WS	-49.7	188.1	0.26	9.4	197.7	0.05	0.00	0.44	0.00
2	4.95	WP	49.7	197.7	0.25	-41.3	188.1	0.22	-0.09	0.66	0.14
		WS	-49.7	188.1	0.26	41.3	197.7	0.21	0.09	0.66	0.14

=====  
 2493 Endwall Design Warning Report 2/16/04 9:47am  
 =====

.. No Warnings

=====  
 2493 Endwall Weight Summary 2/16/04 9:47am  
 =====



HCI STEEL BUILDING  
SYSTEMS, INC.

Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493


Endwall Weight Summary

2/16/04 9:47am

=====

FORCED SPACING:

Total Column Weight	=	153.28
Total Rafter Weight	=	0.00
Total Girt Weight	=	29.44
Total Door Jamb Weight	=	0.00
Total Bracing Weight	=	0.00
Total Clips Weight	=	3.30
		-----
Total Endwall Weight	=	186.02



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

```

=====
*2493                Rigid Frame Design Input Echo                2/14/04  5:38pm
=====

```

```

*(1)JOBID:
      '2493

```

```

*(2)PROGRAM OPTIONS:

```

```

*Frame  Frame  Stress  Frame  No_Of  End_Conn  Splice  Frame  Frame
* Id    Type   Space   Space  Cycle  Lt      Rt      Fix    Option  Option_Id
      1   'RFE'   5.00   8.70   7      'P'    'P'     1.00   '-'    ' '

```

```

*(3)ANALYSIS OPTIONS:

```

```

*Plate Depth Frame Column_Dep_Opt(in)  Rafter_Dep_Opt(in)  Web_Stiffener  P
* Opt  Opt  Sym  Typ  Min  Max  Typ  Min  Max  Use Ratio Side Delta
  'Y'  'Y'  'N'  'C'  7.50 36.00  'C' 10.00 82.00  'N' 0.00 'Y' 'S'

```

```

*(4)DESIGN CODE:

```

```

*Design ---Steel_Code---          ---Build--- Seismic
* Code  Cold      Hot      Country Code  Year  Zone
  'WS'  'AISI96' 'AISC89'  '----' 'UBC' '97' '3'

```

```

*(5)DESIGN CONSTANTS:

```

```

*                                     Wind
* -----Steel_Yield(ksi)----- ----Stress_Ratio---- Strength
* Web  Flg  R_Frm P_Frm T_Frm  EP  BP  Frame Col  EP  BP  Factor
  50.0  55.0  50.0  35.0  46.0  55.0  55.0  1.03  1.03  1.00  1.00  1.3333

```

```

*(6)DEFLECTION LIMITS:

```

```

*                                     Total  Weak
* Horz  Vert  Vert  Axis
  60.0  120.0  0.0  80.0

```

```

*(7)REPORTS:

```

```


* Input Design  End  Base  Revise  Action  Sec  Flange  Segment  Unbrc  Floor  Cable
* Echo  Summary  Plate  Plate  Input  Stress  Prop  Brace  Displ.  Len  React  React
  'I'   'Y'   'Y'   'Y'   'Y'   'N'   'N'   'Y'   'N'   'N'   'Y'   'Y'

```

```

*(8)BUILDING SHAPE:

```



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

No.	X_Coord	Y_Coord	Offset
Surf	(ft)	(ft)	(in)
3	0.0000	8.0000	8.000
	12.0000	9.0000	8.000
	12.0000	0.0000	8.000

## \*(9) MEMBER DEPTHS:

Surf	Member	--Depth(in)--		No.	Interior_Depths	
Id	Size	Start	End	Dep	Loc.(ft)	Depth(in)
1	'-----'	10.000	10.000	0		
2	'-----'	10.000	10.000	0		
3	'-----'	10.000	10.000	0		

## \*(10) MEMBER SPLICES:

Surf	No.	Splice	Splice
Id	Splice	Loc(ft)	Type
1	0		
2	1	0.0000	'VEE'
3	1	0.0000	'VEE'

## \*(11) SEGMENT PLATES:

Mem	No.	Seg	Len	Flange	Plate Thickness (in)		
Id	Seg	Id	(ft)	Width	Web	O.S.Flgs	I.S.Flgs
1	1	1	0.0000	5.00	0.1345	0.2500	0.2500
2	1	2	0.0000	5.00	0.1345	0.2500	0.2500
3	1	3	0.0000	5.00	0.1345	0.2500	0.2500

## \*(12) INTERIOR COLUMNS:


No.	Col	Col	Col	Col	Connection	Unbrace_Length	Col	Col		
Col	Id	Typ	Rot	Loc	Bot	Top	Major	Minor	Set	Size
0										

## \*(13) TAPERED INTERIOR COLUMNS:

Col	Col	---Depth---		No.	Start	---Web_Depth---		Web	Flg	OS_Flg	IS_Flg
Id	Shape	Min	Max	Mem	Locate	Start	End	Thick	Width	Thick	Thick

## \*(14) BASE ELEVATION:

Elev
0.00 Left Column



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

0.00 Right Column

\*(15)WALL GIRTS:

* Surf	Girt	Girt	Girt	Girt	No.	
* Id	Type	Depth	Project	Lap	Girt	Location(ft)
1	'ZB'	8.00	0.00	0.875	1	3.333
3	'ZB'	8.00	0.00	0.875	1	3.333

\*(16)ROOF PURLINS:

* Surf	Purl	Purl	Purl	Purl	No.	Peak	Set_Of	-Set_Space-
* Id	Type	Depth	Project	Lap	Purlin	Space	Space	Space No.
2	'ZB'	8.00	0.00	0.000	2	0.000	0	

\*(17)FLANGE BRACES:

* Surf	No.	Flange_Brace_At
* Id	Brace	Girt/Purlin Number
1	1	1
2	2	1 2
3	1	1

\*(18)SIDEWALL EXTENSIONS:

* Surf	No	Ext	-----Extension_Size-----	----	Facia_Size----	Load				
* Id	Ext	Id	Type	Elev	Width	Slope	Elev	Height	Slope	Width
1	0									
3	0									

\*(19)EXTENSION LOADS:

* Ext	Dead	Collat	Live	Wind1_Coeff	Wind2_Coeff	Facia_Wind			
* Id	psf	psf	psf	Left	Right	Left	Right	Left	Right


\*(20)BASIC LOADS:

* Dead	Live	Snow	Collat	Wind	Wind
* psf	psf	psf	psf	psf	Ratio
2.50	20.00	25.00	3.00	17.37	1.00

\*(21)BASIC LOADS AT EAVE:

* ----Seismic-----	Weak_Axis_L	Weak_Axis_R	--Torsion--	-EW_Brace--						
* Load SpcEP	Coef	Wind	Seis	Wind	Seis	Wind	Seis	Wind	Seis	
* k	k	k	k	k	k	k	k	k	k	
0.06	0.24	0.36	0.28	0.14	0.30	0.14	0.00	0.00	0.00	0.00

\*(22)WIND COEFFICIENTS:



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML


Surf	--Wind_1--	--Wind_2--	Long_Wind_1		Surface		
* Id	Left	Right	Left	Right	Lt	Rt	Friction
1	0.80	-0.50	0.80	-0.50	-0.70	-0.70	0.00
2	-0.70	-0.70	-0.70	-0.70	-0.70	-0.70	0.00
3	-0.50	0.80	-0.50	0.80	-0.70	-0.70	0.00

\*(23) LONGITUDINAL BRACING LOADS:

* ---Wind---		---Seismic---		
* Horiz	Vert	Horiz	Vert	
0.28	0.00	0.28	0.00	.. Left Column
0.30	0.00	0.28	0.00	.. Right Column

\*(24) DESIGN LOADS:

* -----Load_Coefficients-----															
*Load	Live/		Live	-Wind_1-		-Wind_2-		Long_Wind		-Seismic--		Aux_Load			
*No	Id	Dead	Coll	Snow	Right	Lt	Rt	Lt	Rt	Lt	Rt	Long	Tran	Id	Coeff
35	1	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	2	1.00	1.00	0.50	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	3	1.00	1.00	0.50	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	4	1.00	1.00	0.50	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	5	1.00	1.00	0.50	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0	0.00
	6	1.00	1.00	1.00	0.00	0.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	7	1.00	1.00	1.00	0.00	0.00	0.50	0.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	8	1.00	1.00	1.00	0.00	0.00	0.00	0.50	0.00	0.00	0.00	0.00	0.00	0	0.00
	9	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.50	0.00	0.00	0.00	0.00	0	0.00
	10	1.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	11	1.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	12	1.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0.00	0	0.00
	13	1.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0.00	0	0.00
	14	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0	0.00
	15	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0.00	0.00	0.00	0	0.00
	16	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0	0.00
	17	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0.00	0.00	0	0.00
	18	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.50	0.00	0.00	0.00	0	0.00
	19	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.00	-0.50	0.00	0.00	0.00	0	0.00
	20	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.50	0.00	0.00	0	0.00
	21	1.00	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	-0.50	0.00	0.00	0	0.00
	22	1.00	1.00	0.50	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0.00	0	0.00
	23	1.00	1.00	0.50	0.00	0.00	0.00	0.00	0.00	-1.00	0.00	0.00	0.00	0	0.00
	24	1.00	1.00	0.50	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0.00	0	0.00
	25	1.00	1.00	0.50	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0.00	0.00	0	0.00
	26	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0	0.00	



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

27	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0	0.00
28	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0	0.00
29	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0	0.00
30	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.00	0.00	0	0.00
31	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00	0.00	0	0.00
32	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.40	0	0.00
33	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.40	0	0.00
34	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.40	0.00	0	0.00
35	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.40	0.00	0	0.00

\*(25) DESIGN LOADS:

\* -----Load\_Coefficients-----

*Load	Live/	Live	-Wind_1-	-Wind_2-	Long_Wind	-Seismic--	Aux_Load								
*No	Id	Dead	Coll	Snow	Right	Lt	Rt	Lt	Rt	Lt	Rt	Long	Tran	Id	Coeff
0															

\*(26) AUXILARY LOADS:

*No.	Aux	Aux	No._Add	Add_Comb	
*Aux	Id	Name	Loads	Id	Coeff
0					

\*(27) ADDITIONAL LOADS: (F-k , W-k/ft, Dx,Dy,Dl-ft)

*No.	Add	Surf	Basic	Load	Fx	Fy	M	Dx	Dy	-Conc
*Add	Id	Id	Type	Type	W1	W2	Co	Dl1	Dl2	-Dist
0										

\*(28) FLOOR BEAMS:

* Bay	No.	Beam	Beam	Con_Type	Con_Loc	Beam Properties			
* Id	Beam	Id	Ht	Lt	Rt	Lt	Rt	Area	Ixx
1	0								


\*(29) CABLES:

* Bay	No.	Cable	Cable	Cable	Cable
* Id	Cable	Id	Level	Type	Area
1	0				

\*(30) CRANE BRACKET:

*Crane	BayId	Crane	Crane	Beam	----Offset----	---Bracket----	Col_Sup	Load					
*No	Id	Lt	Rt	Type	Height	Depth	Left	Right	Type	Select	L	R	(k)
0													

\*(31) FRAME LINES:



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

\* No

*Line	Frame_Line_Id
2	1 2

\*(32) DESIGN PLATES:

*No.	---Plate--	--Plate_Size-	Bolt	Bolt	---Top----	-Bottom--				
*Plt	Type	Id	Width	Thick	Dia	Gage	Row	Space	Row	Space
0										

\*(33) SPECIAL FAB DATA

* No.	Piece	Piece
*Piece	Id	Key
0		

=====  
 2493                                      Rigid Frame Design Code                                      2/16/04 9:47am  
 =====

STRUCTURAL CODE:

Design Basis            - WS  
 Hot Rolled Steel - AISC89  
 Cold Formed Steel - AISI96

BUILDING CODE:


Wind Code            - UBC  
 Year                    - 97  
 Seismic Zone - 3  
 Seismic Coef - 0.36

=====  
 2493                                      Base Plate and Anchor Bolt Design                                      2/16/04 9:47am  
 =====

--Ccolumn_Base--		Max_Reactions(k )				Weak		--Plate_Size(in)--			--Bolts(A307 )--		
Loc.	Type	Depth	Comp	Tens	Shear	Tens	Width	Length	Thick	Row	Diam	Gage	
Left	P	10.5	1.7	-0.7	-0.7	2.3	10.0	10.50	0.500	2	0.875	6.00	
Right	P	10.5	1.8	-0.9	0.7	2.8	10.0	10.50	0.500	2	0.875	6.00	

WELDS:





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Base Plate and Anchor Bolt Design 2/16/04 9:47am  
 =====

Base Id	----Outside_Flange---				----Inside_Flange----				-----Web-----			
	Size	Typ	Calc	Allow	Size	Typ	Calc	Allow	Size	Typ	Calc	Allow
Left	0.188	F1	0.07	2.78	0.188	F1	0.07	2.78	0.188	F	0.03	2.78
Right	0.188	F1	0.09	2.78	0.188	F1	0.09	2.78	0.188	F	0.04	2.78

=====  
 2493 Bolted-End-Plate Design 2/16/04 9:47am  
 =====


Splice Id	Member Typ	Web Loc.	-Splice(in)-			Ten Loc	---Load(k ,f-k )--			----Bolts(A325 )-----				
			Depth	Width	Thick		Ax1	Shr	Mom	Row	Diam	Space	Gage	
1	VEE	1- 2	10.00	6.0	0.375	Top	3x	0	1	4	2	0.750	4.00	3.00
						Bot	10x	0	-1	3	2	0.750	4.00	3.00
2	VEE	2- 3	10.00	6.0	0.375	Top	4x	0	-1	3	2	0.750	4.00	3.00
						Bot	13x	0	1	4	2	0.750	4.00	3.00

x Loads shown are full loads. Design results are adjusted for wind strength factor (1.333)

WELDS:  
 -----

Splice Id	Side	----Outside_Flange---				----Inside_Flange----				-----Web-----			
		Size	Typ	Calc	Allow	Size	Typ	Calc	Allow	Size	Typ	Calc	Allow
1	L	0.188	F	0.32	2.78	0.188	F	0.25	2.78	0.188	F	0.04	2.78
1	R	0.188	F	0.32	2.78	0.188	F	0.25	2.78	0.188	F	0.04	2.78
2	L	0.188	F	0.23	2.78	0.188	F	0.28	2.78	0.188	F	0.04	2.78
2	R	0.188	F	0.23	2.78	0.188	F	0.28	2.78	0.188	F	0.04	2.78

=====



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493                      Stiffener Report                      2/16/04 9:47am  
 =====

=====  
 2493                      Stiffener Report                      2/16/04 9:47am  
 =====

Stiff Location	No.	Web Depth	-Stiffener_Size(in)-		Load Length	Id	-----Force(k)-----		
			Width	Thick			Calc	Allow	UC
Left Col	1	10.00	2.50	0.250	10.00	3	10.0	50.4	0.20
Right Col	1	10.00	2.50	0.250	10.00	4	10.0	50.4	0.20


Stiffener Yield = 50.0      ksi

=====  
 2493                      Flange Brace Report                      2/16/04 9:47am  
 =====

Flange Brace Yield= 50.0 ksi  
 Flange Brace Bolt = 0.500 (A307 )

Surf Id	No. Brace	Flange_Braces	
1	0		
2	2	Locate:	1      2
		Sides :	1      1
		Part :	L2x.075    L2x.075
		WebDep:	10.00    10.00
		BrcDst:	22.50    22.50
		Force :	0.04    0.03
		BrcUC :	0.03    0.02
		ConUC :	0.02    0.01
3	0		

=====



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Weak-Axis Bending Report 2/16/04 9:47am  
 =====

=====  
 2493 Weak-Axis Bending Report 2/16/04 9:47am  
 =====

Column	Force(k )		Moment (f-k )	Flange_Fb(ksi )		Deflection(in)	
	Wind	Seis		Calc	Allow	Calc	Allow
Left	0.28	0.14	2.06	11.88	41.00	0.43	1.11
Right	0.30	0.14	2.48	14.26	41.00	0.64	1.24

=====  
 2493 Weld Report: Web To Flange 2/16/04 9:47am  
 =====


Member Id	Segment Id	Section Id	----Max_Weld_Shear----		-----Weld_Provided-----			
			Load Id	Shear (k/in )	Size (in)	Shear (k/in )	Type	No. Side
1	1	1	12	0.08	0.188	3.71	F	1
2	2	8	1	0.10	0.188	2.78	F	1
3	3	12	11	0.08	0.188	3.71	F	1

=====  
 2493 Special Segment Report 2/16/04 9:47am  
 =====

TOP OF LEFT COLUMN:  
 -----

	Reqd	Initial
Web Thick=	0.135	( 0.135)
Flange Width=	5.000	( 5.000)
Flange Thick=	0.250	( 0.250)

TOP OF RIGHT COLUMN:  
 -----



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493                                      Special Segment Report                                      2/16/04 9:47am  
 =====

	Reqd	Initial
Web Thick=	0.135	( 0.135)
Flange Width=	5.000	( 5.000)
Flange Thick=	0.250	( 0.250)

=====  
 2493                                      Design Summary Report                                      2/16/04 9:47am  
 =====

FRAME:

Id = 1  
 Type = RF  
 Line Id= 1 2

MEMBERS:

Mem	Seg	Flange	Web_Depth	Plate_Thickness	Max_UCV	Max_UCO	Max_UCI										
Id	Id	Len	Wid	Strt	End	Web	O-flg	I-flg	Id	Ld	Ucv	Id	Ld	Uco	Id	Ld	Uci
1	1	7.4	5.0	10.0	10.0	0.135	0.250	0.250	1	10	0.04	3	3	0.07	3	3	0.09
2	2	9.8	5.0	10.0	10.0	0.135	0.250	0.250	8	1	0.06	4	3	0.07	4	3	0.08
3	3	8.3	5.0	10.0	10.0	0.135	0.250	0.250	12	11	0.04	9	11	0.08	9	11	0.08


No. Cycles For Plate Optimization= 6

LOAD COMBINATIONS:

- 1 - DL+CO+LL
- 3 - DL+CO+LL/2+WR1
- 10 - DL+W1
- 11 - DL+WR1

WEIGHTS:

Member	:	1	2	3
-----				
Weight (lb)	:	99	118	111



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493

Design Summary Report

2/16/04 9:47am


```

Total Weight (lb) : Frame Members =      328
                   Interior Col.  =         0
                   Conn. Plates  =       43
                   Base Plates   =       30
                   Trans Stiff   =         0
                   -----
                               400

```

## REACTIONS: (Sidewall Columns)

Load Id	-----Left_Column-----				-----Right_Column-----			
	Fx(k)	Fy(k)	Fz(k)	M(f-k)	Fx(k)	Fy(k)	Fz(k)	M(f-k)
1	0.20	1.72	0.00	0.00	-0.20	1.79	0.00	0.00
2	-0.83	-0.17	0.00	0.00	-0.71	1.11	0.00	0.00
3	0.91	1.28	0.00	0.00	0.89	-0.34	0.00	0.00
4	-0.83	-0.17	0.00	0.00	-0.71	1.11	0.00	0.00
5	0.91	1.28	0.00	0.00	0.89	-0.34	0.00	0.00
6	-0.27	1.09	0.00	0.00	-0.50	1.78	0.00	0.00
7	0.59	1.82	0.00	0.00	0.30	1.06	0.00	0.00
8	-0.27	1.09	0.00	0.00	-0.50	1.78	0.00	0.00
9	0.59	1.82	0.00	0.00	0.30	1.06	0.00	0.00
10	-0.93	-0.97	0.00	0.00	-0.61	0.29	0.00	0.00
11	0.81	0.49	0.00	0.00	0.99	-1.17	0.00	0.00
12	-0.93	-0.97	0.00	0.00	-0.61	0.29	0.00	0.00
13	0.81	0.49	0.00	0.00	0.99	-1.17	0.00	0.00
14	0.30	-0.35	0.28	0.00	-0.30	-0.33	0.30	0.00
15	0.30	-0.35	0.00	0.00	-0.30	-0.33	0.00	0.00
16	0.30	-0.35	0.28	0.00	-0.30	-0.33	0.30	0.00
17	0.30	-0.35	0.00	0.00	-0.30	-0.33	0.00	0.00
18	0.34	1.40	0.14	0.00	-0.34	1.48	0.15	0.00
19	0.34	1.40	0.00	0.00	-0.34	1.48	0.00	0.00
20	0.34	1.40	0.14	0.00	-0.34	1.48	0.15	0.00
21	0.34	1.40	0.00	0.00	-0.34	1.48	0.00	0.00
22	0.40	0.45	0.28	0.00	-0.40	0.49	0.30	0.00
23	0.40	0.45	0.00	0.00	-0.40	0.49	0.00	0.00
24	0.40	0.45	0.28	0.00	-0.40	0.49	0.30	0.00
25	0.40	0.45	0.00	0.00	-0.40	0.49	0.00	0.00




<b>Job No</b>	2493	<b>modify</b>	
<b>Customer</b>	ENVIROCON INC.	<b>Date</b>	2/16/2004
<b>Description</b>	ALCOA INC.	<b>Designed By</b>	NAGY MEKHAIL
		<b>Checked By</b>	ML

=====  
 2493                                      Design Summary Report                                      2/16/04 9:47am  
 =====

26	-0.07	-0.09	0.00	0.00	-0.05	0.09	0.00	0.00
27	0.07	0.09	0.00	0.00	0.05	-0.09	0.00	0.00
28	-0.02	0.35	0.00	0.00	-0.10	0.55	0.00	0.00
29	0.11	0.53	0.00	0.00	0.01	0.37	0.00	0.00
30	0.04	0.44	0.28	0.00	-0.04	0.46	0.28	0.00
31	0.04	0.44	0.00	0.00	-0.04	0.46	0.00	0.00
32	-0.05	0.31	0.00	0.00	-0.12	0.59	0.00	0.00
33	0.13	0.57	0.00	0.00	0.03	0.34	0.00	0.00
34	0.04	0.44	0.39	0.00	-0.04	0.46	0.39	0.00
35	0.04	0.44	0.00	0.00	-0.04	0.46	0.00	0.00

DEFLECTIONS : (in)

Load Id	Lateral Defl @ Top Of Col		Vert Defl @ Midspan
	Left	Right	
1	0.00	0.00	-0.01
2	0.07	0.07	-0.01
3	-0.09	-0.09	0.00
4	0.07	0.07	-0.01
5	-0.09	-0.09	0.00
6	0.04	0.04	-0.01
7	-0.04	-0.04	-0.01
8	0.04	0.04	-0.01
9	-0.04	-0.04	-0.01
10	0.07	0.07	0.00
11	-0.09	-0.09	0.01
12	0.07	0.07	0.00
13	-0.09	-0.09	0.01
14	0.00	0.00	0.00
15	0.00	0.00	0.00
16	0.00	0.00	0.00
17	0.00	0.00	0.00
18	0.00	0.00	-0.01
19	0.00	0.00	-0.01
20	0.00	0.00	-0.01
21	0.00	0.00	-0.01
22	0.00	0.00	0.00




Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

2493 Design Summary Report 2/16/04 9:47am

23	0.00	0.00	0.00
24	0.00	0.00	0.00
25	0.00	0.00	0.00
26	0.01	0.01	0.00
27	-0.01	-0.01	0.00
28	0.01	0.01	0.00
29	-0.01	-0.01	0.00
30	0.00	0.00	0.00
31	0.00	0.00	0.00
32	0.01	0.01	0.00
33	-0.01	-0.01	0.00
34	0.00	0.00	0.00
35	0.00	0.00	0.00

## DEFLECTIONS RATIO:

Load Id	Lateral Defl @ Top Of Col		Vert Defl @ Midspan
	Left	Right	
1	32452	38941	12516
2	1279	1431	26190
3	1034	1153	53822
4	1279	1431	26190
5	1034	1153	53822
6	2425	2724	14070
7	2165	2406	16569
8	2425	2724	14071
9	2165	2406	16569
10	1304	1458	38154
11	1018	1137	18554
12	1304	1458	38154
13	1018	1137	18554
14	32305	46023	99999
15	32305	46023	99999
16	32305	46023	99999
17	32305	46024	99999
18	73911	75170	13879
19	73910	75169	13879



Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Design Summary Report 2/16/04 9:47am  
 =====

20	73910	75170	13879
21	73910	75169	13879
22	62921	99999	30510
23	62921	99999	30510
24	62921	99999	30510
25	62921	99999	30510
26	10291	11495	99999
27	10291	11495	99999
28	9642	10817	52747
29	11033	12265	60285
30	99999	99999	58707
31	99999	99999	58707
32	7014	7859	49557
33	7722	8596	58961
34	99999	99999	58707
35	99999	99999	58707

Max Live Vertical = -0.01, Span/Deflection =15909. (Limit= 120.)

Max Horizontal Drift= -0.09, Eave Height/Drift= 1019. (Limit= 60.)

P-DELTA CHECK:


-----Design\_Load-----

	Load Id	P,Axial k	Moment f-k	Deflect in	Cd	Stability_Coeff Calc	Limit
Left Column:	6	1.01	-0.43	0.036	4.00	0.002	0.100
Right Column:	7	0.96	0.54	-0.041	4.00	0.002	0.100

=====  
 2493 Flange Hole Check 2/16/04 9:47am  
 =====

OUTSIDE FLANGE CHECK:





Job No	2493	modify	
Customer	ENVIROCON INC.	Date	2/16/2004
Description	ALCOA INC.	Designed By	NAGY MEKHAIL
		Checked By	ML

=====  
 2493 Flange Hole Check 2/16/04 9:47am  
 =====

Surf Id	Mem Id	Seg Id	Sec Id	Girt/Purlin	---Flange--- Width	Thick	Hole Dia	Limit	Load	Max_UC UC	UC/Limit
1	1	1	2	1	5.000	0.250	0.625	0.795	10	0.05	0.06
2	2	2	5	1	5.000	0.250	0.625	0.795	11	0.04	0.05
2	2	2	7	2	5.000	0.250	0.625	0.795	10	0.03	0.03
3	3	3	11	1	5.000	0.250	0.625	0.795	13	0.05	0.06

=====  
 2493 Rigid Frame Clearances 2/16/04 9:47am  
 =====

VERTICAL CLEARANCE:  
 -----

Left Col : 6'07-00" (X= 1'06-08", Y= 6'07-00")  
 Right Col : 7'03-14" (X= 10'05-08", Y= 7'03-14")  
 Midspan : (X= , Y= )

HORIZONTAL CLEARANCE:  
 -----

Left Col - Right Col : 8'11-00" (X1= 1'06-08", X2= 10'05-08")

=====  
 2493 Rigid Frame Design Warnings 2/16/04 9:47am  
 =====

.. No Warnings

## ADDITIONAL CALCULATIONS

PROJECT:	ALCOA INC.
JOB NO:	2493
CUSTOMER:	ENVIROCON INC.
LOCATION:	VANCOUVER, WA
DATE:	2/16/2004

# SEISMIC LOAD CALCULATIONS PER 1997 UBC

DATE: **2/14/2004**

JOB NO: **2493**  
 PROJECT: **ALCOA INC.**  
 CUSTOMER: **ENVIROCON INC.**  
 LOCATION: **VANCOUVER, WA**

**General Description:** This program calculates the Seismic Loads for Rigid Frames and Braced Frames. It follows equations in 1997 UBC Seismic Design.

**Input Data:** Input items are shown bold red & italic blue. Items in blue may change for each project. A description of the input item is located to the right of the box, or see UBC for definitions of specific terms.

**Output Interpretation:** The resulting graphic output shows the loads to the rigid frames and braced frames.

**BUILDING GEOMETRY:**

SPAN **12.00** ft.  
 LENGTH **16.00** ft.  
 BAY **8.00** ft.  
 EAVE HEIGHT **8.00** ft.  
 ROOF SLOPE **1** : 12  
 EWAVE. EAVE HEIGHT **8.50** ft.

**DESIGN LOADS:**

SNOW LOAD = **25.0** psf  
 25% SNOW LOAD = **0.0** psf  
 Collateral Load = **3.0** psf  
 D. Wt. Roof = **4.5** psf  
 D. Wt. Front Sidewall = **2.0** psf  
 D. Wt. Back Sidewall = **2.0** psf  
 D. Wt. Left Endwall = **2.0** psf  
 D. Wt. Right Endwall = **2.0** psf

Total Building Weight			
Item	Area,sf	psf	Wt., kips
Roof	192.00	7.5	1.44
Front Sidewall	64.00	2.0	0.13
Back Sidewall	64.00	2.0	0.13
Left Endwall	51.00	2.0	0.10
Right Endwall	51.00	2.0	0.10
Additional Seismic Weight: Cranes, etc.			0.00

W= **1.90** kips

Tributary Rigid Frame Weight			
Item	Area,sf	psf	Wt., kips
Roof	96.00	7.5	0.72
Front Sidewall	32.00	2.0	0.06
Back Sidewall	32.00	2.0	0.06
Additional Seismic Weight: Cranes, etc.			0.00

W= **0.85** kips

**ROOF EXTENSION GEOMETRY:**

Front Sidewall Proj. = **0** ft.  
 Back Sidewall Proj. = **0** ft.  
 Left Gable Proj. = **0** ft.  
 Right Gable Proj. = **0** ft.

**SEISMIC DESIGN COEFFICIENTS AND INFORMATION:**

Zone = <b>3</b>	$\Omega_o = 2.8$	RIGID FRAME	<b>1</b>	= Number of bays
I = <b>1.00</b>	$\Omega_o = 2.2$	BRACING	<b>0</b>	= Number of braced bays per sidewall
Ca = <b>0.36</b>	$\Omega_o = 2.8$	PORTALS	<b>0</b>	= Number of PORTALS per sidewall
R = <b>4.5</b>	$\Omega_o = 2.0$	WEAK AXIS	<b>2</b>	= Number of WEAK AXIS columns per sidewall
R = <b>2.2</b>	$\Omega_o = 2.0$	FIXED BASE	<b>0</b>	= Number of FIXED BASE columns per sidewall
R = <b>4.5</b>		RIGID FRAME		
R = <b>2.2</b>		BRACING		
R = <b>4.5</b>		PORTALS		
R = <b>2.2</b>		WEAK AXIS		
R = <b>2.2</b>		FIXED BASE		

**DESIGN BASE SHEAR FORMULA:**

V = (2.5 \* Ca \* I / R) \* W =

- 0.200 \* W (RIGID FRAME)
- 0.409 \* W (SIDEWALL ROD BRACING)
- 0.200 \* W (SIDEWALL PORTAL FRAMES)
- 0.409 \* W (SIDEWALL WEAK AXIS COLUMN BENDING)
- 0.409 \* W (SIDEWALL FIXED BASE COLUMN)


# SEISMIC LOAD CALCULATIONS PER 1997 UBC

DATE: **2/14/2004**

JOB NO: **2493**  
 PROJECT: **ALCOA INC.**  
 CUSTOMER: **ENVIROCON INC.**  
 LOCATION: **VANCOUVER, WA**

## SEISMIC LOADS TO RIGID FRAME

Total W = 0.85 kips  
 $V = (2.5 \cdot C_a \cdot I/R) \cdot W = 0.17$  kips  
 $F_{MEMBER} = \rho \cdot V / 1.4 = 0.12$  kips




$r(\max) = 1.00$   
 $\rho = 1.00$   $\rho(\max) = 1.5$  (or 1.0 in Zones 0, 1 & 2)

Note to Design Engineer: Value of 0.06 to match the value listed as Seismic Load on Line 21 of MBS RfDes.in file.  
 Note to Design Engineer: Seismic end plate connection moment is calculated using  $\Omega_o$  times base shear per UBC clause 2213.6 item 2.  
 Note to Design Engineer: Value of 0.24 to match the value listed as Seismic SpcEP on Line 21 of MBS RfDes.in file.

## SEISMIC LOADS TO WEAK AXIS COLUMNS (in the sidewall)

Total W = 1.90 kips  
 $V = (2.5 \cdot C_a \cdot I/R) \cdot W = 0.78$  kips  
 $F_{CONNECTION} = V = 0.78$  kips  
 $F_{MEMBER} = \rho \cdot V / 1.4 = 0.56$  kips  
 $r(\max) = 0.25$   
 $\rho = 1.00$   $\rho(\max) = 1.5$  (or 1.0 in Zones 0, 1 & 2)



Load per sidewall WEAK AXIS COLUMN = 0.14 kips  $0.5 F_{MEMBER} = 0.28$  kips

Note to Design Engineer: Value of 0.14 to match value listed as Seismic Weak Axis Force on line 21 of the MBS RfDes.in file.

### SIDEWALL WEAK AXIS COLUMN GEOMETRY

BAY	8.00	ft.
EAVE HEIGHT	8.00	ft.
ROOF SLOPE	1	: 12
PURLIN DEPTH	8	in.
GIRT WIDTH	8	in.

### BASEPLATE WEAK AXIS GEOMETRY

BASEPLATE WIDTH	10.0	in.
ANCHOR BOLT GAGE	6.0	in.
NUMBER OF A. BOLTS	4	

TENSION PER ANCHOR BOLT 0.77 kips

HEIGHT OF WEAK AXIS COLUMN **7.39** ft.  
 COLUMN BASEPLATE  $\Omega_o = 2.0$

BASEPLATE MOMENT 2.87 k-ft  
 COLUMN MOMENT 1.03 k-ft

Note to Design Engineer: This moment to match value listed as Moment in Weak-Axis Bending Report in MBS RfDes.out file.

# Purlin Web Crippling Design Check - For Flange Bolted Purlins

DATE:	<u>2/14/04</u>	JOB NO:	<u>2493</u>
		PROJECT:	<u>ALCOA INC.</u>
		CUSTOMER:	<u>ENVIROCON INC.</u>
		LOCATION:	<u>VANCOUVER, WA</u>

**Usage:** Use this program to check AISI-96 Web Crippling, Section C3.4

**General Description:** The purpose of this spread sheet is to check if stub purlin reinforcement is required at bearing locations due to reaction forces from purlins.

**Input Data:** Input the purlin and frame information below. Items in blue italic may change for each job.

**Output interpretation:** The output will compare the purlin reaction force with the web yielding and the web crippling equations of Chapter K, Equations (K1-2) & (K1-4), and determines if stiffeners are required.  
 Note: Single web cantilevers are NOT checked.

**Inputs:**

Purlin Depth:	<u>8</u> in.	Purlin Web Yield Stress:	<u>55</u> ksi
Purlin Spacing:	<u>4</u> ft	Inside Bend Radius, R:	<u>0.1875</u> in.
Purl.Nom. Flg Width:	<u>2.5</u> in. (2.5,3.0 or 3.5)	Web depth, h:	<u>7.507</u> in.
<b>End Frame:</b>		Bearing Angle, $\theta$ :	<u>90</u> deg.
Bearing Length, N:	<u>5</u> in.	Modulus of Elasticity, E:	<u>29000</u> ksi
(Frame Flg. Width)			
Frame Flg. Thick:	<u>0.25</u> in.	<b>Loads:</b>	
1/2 End Bay Spacing:	<u>8</u> ft.	Dead Load:	<u>2.5</u> psf
End Bay Offset:	<u>15.5</u> in.	Collateral Load:	<u>3.0</u> psf
Purlin Thickness:	<u>0.0588</u> in.	Live / Snow Load:	<u>25.0</u> psf
F.O.S., $\Omega_w$	<u>1.85</u>		

**Interior Frame:**

Bearing Length, N:		in.
(Frame Flg. Width)		
Frame Flg. Thick:		in.
Bay Spacing:		ft.
Purlin Thickness 1:		in.
Purlin Thickness 2:		in.

16 Ga.	0.0588 in.
14 Ga.	0.0725 in.
12 Ga.	0.1030 in.
10 Ga.	0.1345 in.

**Calc. Values and Constants:**

	End	Int. 1	Int. 2
k	1.696		
m	0.784	0.0	0
C <sub>1</sub>	0.847		
C <sub>2</sub>	0.869	#####	#####
C <sub>3</sub>	0.770		
C <sub>4</sub>	0.672	#####	#####
C <sub>9</sub>	1.0		
C <sub>8</sub>	1.0		
Eq. C3.4-1 Increase Factor per AISI-96	1.0		

Opposing Loads Spaced > 1.5*h	End Reaction	1.56	P <sub>n</sub> , kips	(Eq. C3.4.1-1)
	Interior 1 Reaction	#DIV/0!	P <sub>n</sub> , kips	(Eq. C3.4.1-4)
	Interior 2 Reaction	#DIV/0!	P <sub>n</sub> , kips	(Eq. C3.4.1-4)
Opposing Loads Spaced ≤ 1.5*h	End Reaction	1.06	P <sub>n</sub> , kips	(Eq. C3.4.1-6)
	Interior 1 Reaction	#DIV/0!	P <sub>n</sub> , kips	(Eq. C3.4.1-8)
	Interior 2 Reaction	#DIV/0!	P <sub>n</sub> , kips	(Eq. C3.4.1-4)

Location	Equation	Limit	U.C.	Result
End Reaction (AISI C3.4)	$(\Omega_w * P) / P_n$	1.0	1.16	REINF. REQ'D
Interior Reaction (AISI C3.5.1)	$(M/M_{no}) + (P/P_n)$	1.0	#N/A	#N/A

**HCI STEEL BUILDING SYSTEMS, INC.**  
 18520 67th AVE. N.E. ARLINGTON, WA 98223  
 (360) 435-8871 (360) 435-9267

**BUILDING DRAWING PACKAGE**

CUSTOMER: ENVIROCON INC.  
 ADDRESS: 10400 N. BURGARD WAY  
 PORTLAND, OR 97203  
 PHONE: (360) 737-1992 FAX: (360) 737-1995  
 PROJECT: ALCOA INC.  
 LOCATION: VANCOUVER, WA

**GENERAL NOTES:**

1) MATERIALS  
 HOT ROLLED BAR  
 STRUCTURAL CHANNEL/ANGLE  
 STRUCTURAL STEEL SHEET  
 STRUCTURAL STEEL PLATE  
 COLD FORMED SHAPES  
 GALV.  
 ROOF & WALL SHEETING (SCREW DOWN ROOF)  
 ROOF & WALL SHEETING (STANDING SEAM ROOF)  
 BOLTS

ASTM DESIGNATION  
 A325 GRADE 55 Fy = 55 ksi MIN.  
 A325 Fy = 36 ksi MIN.  
 A570 GRADE 50 Fy = 50 ksi MIN.  
 A572 GRADE 50 Fy = 50 ksi MIN.  
 A570 GRADE 55 Fy = 55 ksi MIN.  
 A572 GRADE 55 Fy = 55 ksi MIN.  
 A653 55M GRADE 55 CLASS 1 G40 Fy = 55 ksi MIN.  
 A653 55 GRADE 50 CLASS 1 OR 2 G90 26 Co. Fy = 50 ksi MIN.  
 A653 55 GRADE 40 G90 24 Co. Fy = 40 ksi MIN.  
 A307 & A325

HCI STEEL BUILDING SYSTEMS RESERVES THE RIGHT TO SUBSTITUTE THE ABOVE MATERIALS WITH EQUAL OR BETTER MATERIALS.

2) ALL BOLTS TO BE TIGHTENED TO THE SPECIFIED TORQUE AND PROVIDED BY HCI STEEL BUILDING SYSTEMS. ALL HIGH STRENGTH BOLTS ARE A325 UNLESS NOTED OTHERWISE. HIGH STRENGTH BOLTS SHALL BE TIGHTENED BY THE TURN OF THE NUT METHOD IN ACCORDANCE WITH THE LATEST EDITION OF THE NUT METHOD. SPECIFICATION FOR STRUCTURAL JOINTS USING ASTM A325 OR A490 BOLTS. A325 BOLTS SHALL BE INSTALLED WITHOUT WASHERS WHEN TIGHTENED BY THE TURN OF THE NUT METHOD. ALL BOLTED CONNECTIONS FOR SHEAR/BEARING CONNECTIONS SHALL BE SNUG TIGHT ONLY. TYPE WITH BOLT HEADS EXCLUDED FROM THE SHEAR PLANE PRIMER. THIS PART IS NOT INTENDED FOR LONG TERM EXPOSURE TO THE ELEMENTS.

3) ALL STRUCTURAL STEEL SHALL RECEIVE A RUST INHIBITIVE PAINT. THIS PART IS NOT INTENDED FOR LONG TERM EXPOSURE TO THE ELEMENTS.

4) PRE-FORMED CLOSURE STRIPS ARE PROVIDED AT THE EAVE BENEATH THE ROOF SHEETS, AT THE ENDWALL BETWEEN THE RAKE TRIM AND THE ENDWALL SHEETS AND AT THE SIDEWALL BETWEEN THE EAVE TRIM AND THE SIDEWALL SHEETS.

**SHEETING SCHEDULE**

TYPE	COLOR	GA.
ROOF PANEL	TAN/BE BLUE	24
WALL PANEL	MALIBU WHITE	24
LINER PANEL		
SIDE PANEL		
RAKE/EAVE TRIM	TAN/BE BLUE	24
WALL TRIM	MALIBU WHITE	24
CORNER TRIM	MALIBU WHITE	24
JAMB/HEAD TRIM	MALIBU WHITE	24
GUTTER	TAN/BE BLUE	24

**SCREWS SCHEDULE**

MARK	SIZE	LENGTH
FRAMING SCREW W/O WASHER	12-14	1"
ROOF FRAMING SCREW	12-14	1"
WALL FRAMING SCREW	12-14	1"
TRIM FRAMING SCREW	12-14	1"
STITCH SCREW	1/4"-14	7/8"
STRUCTURAL SCREW	12-24	1 1/4"
WAFFER HEAD SCREWS	8-18	2 3/8"
WAFFER HEAD SCREWS	10-24	1"

**DRAWING RECORD**

DESCRIPTION	PAGE NO.
ANCHOR BOLT PLAN	PEB-1
REACTION PAGE	PEB-2
ROOF PLAN	PEB-3
SIDEWALL ELEVATIONS	PEB-4
ENDWALL ELEVATIONS	PEB-5
CROSS SECTION	PEB-6
FLANGE BRACE DETAILS	PEB-7
MANDOOR DETAILS	PEB-8
ROOF DETAILS	PEB-9
GUTTER DETAILS	PEB-10
WALL DETAILS	PEB-11
DETAILS	PEB-
DETAILS	PEB-
DETAILS	PEB-

**CUSTOMER RESPONSIBILITIES**

1.) IT IS THE RESPONSIBILITY OF THE ERECTOR TO PERFORM THE WORK IN A SAFE MANNER AND TO OBEY ALL THE SAFETY CODES.

2.) IT IS THE RESPONSIBILITY OF THE CUSTOMER TO ENSURE THAT ALL PROJECT PLANS, SPECIFICATIONS AND APPLIED DESIGN LOADS FULLY MEET THE PROPOSED INTENT AS WELL AS COMPLY WITH ALL APPLICABLE LOCAL, STATE AND FEDERAL REQUIREMENTS AND OBTAIN THE APPROPRIATE APPROVALS AND/OR PERMITS AS MAY BE REQUIRED FROM CITY, COUNTY, STATE OR FEDERAL AGENCIES.

3.) THE BUILDING WILL BE SUPPLIED AS THE HCI DRAWINGS INDICATE. IT IS THE RESPONSIBILITY OF THE CUSTOMER TO ENSURE THE THE BUILDING BEING SUPPLIED MEETS THE PROJECT REQUIREMENTS.

4.) IT IS THE RESPONSIBILITY OF THE CUSTOMER FOR OVERALL PROJECT COORDINATION AND SCHEDULING. ANY MATERIALS NOT SUPPLIED BY HCI STEEL BUILDING SYSTEMS, INC. SHALL BE THE RESPONSIBILITY OF THE CUSTOMER. THE SPECIFIC DESIGN CRITERIA CONCERNING THIS INTERFACE BETWEEN MATERIALS MUST BE FURNISHED BY THE CUSTOMER PRIOR TO RELEASE FOR FABRICATION, OR THE DESIGN ASSUMPTIONS OF HCI STEEL BUILDING SYSTEMS WILL GOVERN.

**FRAMED OPENING SCHEDULE**

QNTY.	DESCRIPTION

**MAN DOOR SCHEDULE**

QNTY.	MARK	DESCRIPTION
1	6070M	MAN DOOR

**WINDOW SCHEDULE**

QNTY.	DESCRIPTION

**INSULATION**

THICKNESS	BY HCI	NOT BY HCI

**SKYLIGHT/WALLITE PANELS SCHEDULE**

QNTY.	LENGTH

5.) ALL BRACING SHOWN AND PROVIDED BY HCI STEEL BUILDING SYSTEMS FOR THIS BUILDING IS REQUIRED AND SHALL BE INSTALLED BY THE ERECTOR AS A PERMANENT PART OF THE STRUCTURE. IF ADDITIONAL BRACING IS REQUIRED FOR STABILITY DURING ERECTION, IT SHALL BE THE ERECTOR'S RESPONSIBILITY TO DETERMINE THE AMOUNT OF SUCH BRACING, AND TO PROCURE AND INSTALL AS NEEDED.

6.) ERECTOR NOTE:  
 OSHA 2001 STEEL ERECTION STANDARDS - SUBPART "R" 1926.758(g) - REQUIRES THAT, "IN GIRTS AND EAVE STRUT-TO-FRAME CONNECTIONS, WHEN GIRTS OR EAVE STRUTS SHARE COMMON CONNECTION HOLES, AT LEAST ONE BOLT WITH ITS WRENCH TIGHT NUT REMAIN CONNECTED TO THE FIRST MEMBER SO THAT THE GIRT OR EAVE STRUT IS ALWAYS SECURED. THE GIRTS AND EAVE STRUTS SHALL BE CONNECTED TO THE CITY OF "HANG-UP" BOLTS FOR THIS PURPOSE. HOWEVER, IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO UNDERSTAND AND FOLLOW OSHA SAFETY REGULATIONS AND PROCEDURES."

5.) THIS BUILDING DRAWING PACKAGE AND ANY ACCOMPANYING CALCULATIONS REPRESENT THE PROJECT AS IT WILL BE SUPPLIED. THE BUILDING WILL BE SUPPLIED EXACTLY AS THE DRAWINGS INDICATE.

6.) ANY FIELD MODIFICATIONS, ALTERATIONS, OR THE ATTACHMENT OF ANY EQUIPMENT OR COMPONENT TO THIS HCI STEEL BUILDING SYSTEM, OR THE OMITTED INSTALLATION OF ANY PARTS OR PIECES, WITHOUT THE EXPRESS WRITTEN APPROVAL OF HCI STEEL BUILDING SYSTEM, INC. SHALL VOID ANY AND ALL WARRANTIES.

**CUSTOMER APPROVAL:**

ALL INFORMATION CONTAINED HEREIN HAS BEEN REVIEWED AND FOUND TO BE CORRECT AND CONSISTENT WITH MY INTENT AND PURPOSE. I REQUEST THAT HCI STEEL BUILDING SYSTEMS PROCEED WITH FABRICATION. I UNDERSTAND AND ACCEPT ALL CUSTOMER RESPONSIBILITIES.

REVISION AND RESUBMIT

APPROVED FOR FABRICATION AS NOTED

APPROVED FOR FABRICATION

SIGNED: CON FILE DATE: 3/14/04

BASIC BUILDING SIZE: SPAN 12'-0" x LENGTH 16'-0" x EAVE HT. 8'-0", 9'-0"  
 ROOF PITCH: 1:0.12  
 DESIGN CODE/ED.: IBC 97 EXPOSURE: C SEISMIC ZONE: 3  
 LIVE LOAD: 20 psf. DEAD LOAD: 2.5 psf. SNOW LOAD: 25 psf. WIND LOAD: 80 mph.  
 CLOSURE/ENCLOSURE COLLATERAL LOAD: 3 psf. ADDITIONAL LOAD: \_\_\_\_\_

**CHECK ONE**

REVISE AND RESUBMIT

APPROVED FOR FABRICATION AS NOTED

APPROVED FOR FABRICATION

SIGNED: CON FILE DATE: 3/14/04

BASIC BUILDING SIZE: SPAN 12'-0" x LENGTH 16'-0" x EAVE HT. 8'-0", 9'-0"  
 ROOF PITCH: 1:0.12  
 DESIGN CODE/ED.: IBC 97 EXPOSURE: C SEISMIC ZONE: 3  
 LIVE LOAD: 20 psf. DEAD LOAD: 2.5 psf. SNOW LOAD: 25 psf. WIND LOAD: 80 mph.  
 CLOSURE/ENCLOSURE COLLATERAL LOAD: 3 psf. ADDITIONAL LOAD: \_\_\_\_\_

**DRAWING RECORD**



DESCRIPTION	PAGE NO.
ANCHOR BOLT PLAN	PEB-1
REACTION PAGE	PEB-2
ROOF PLAN	PEB-3
SIDEWALL ELEVATIONS	PEB-4
ENDWALL ELEVATIONS	PEB-5
CROSS SECTION	PEB-6
FLANGE BRACE DETAILS	PEB-7
MANDOOR DETAILS	PEB-8
ROOF DETAILS	PEB-9
GUTTER DETAILS	PEB-10
WALL DETAILS	PEB-11
DETAILS	PEB-
DETAILS	PEB-
DETAILS	PEB-

JOB NO.: **2493**

**QUALITY ASSURANCE**

**REGISTERED PROFESSIONAL ENGINEER**  
 MICHAEL R. LAPIERRE  
 STATE OF WASHINGTON  
 39874  
 REGISTERED PROFESSIONAL ENGINEER  
 2/24/04

EXPIRES 5/16/04



ANCHOR BOLT PLAN  
NOTE: All Base Plates @ 100-0 (U.N.)




EXPIRES 2/24/04  
JOB NO. 2493  
PAGE: 1  
DATE: 2/19/04  
CHECK: 1/24/04

PROJECT: ALCOA INC.  
CUSTOMER: ENVIROCON INC.  
LOCATION: VANCOUVER, WA

STEEL BUILDING SYSTEMS INC.

REV.	DATE	DESCRIPTION	REVISIONS
Δ	2/19/04	FOR APPROVAL OF JMG	
Δ	2/24/04	DESCRIPTION	



RIGID FRAME: MAXIMUM REACTIONS, ANCHOR BOLTS, & BASE PLATES

Line	Col	Load	Reactions (k)	Base Bolt No	Base Plate (in)	Grout (in)
Line	Line	Id	Load	Id	Len	Thk
1	A	3	0.8	1, 3	10.00	0.500
1	B	6	1.0	1, 1	10.00	0.500

NOTES FOR REACTIONS

- All loading conditions are examined and only maximum/minimum H or V and the corresponding H or V are reported.
- Positive reactions are as shown in the sketch. Foundation loads are in opposite directions.
- Bracing reactions are in the plane of the brace with the H pointing away from the braced bay. The vertical reaction is downward.
- Building reactions are based on the following building data:
  - Width (ft) = 12.0
  - Length (ft) = 8.0
  - Root Slope (rise/run) = 1.0/9.0
  - Collateral Load (psf) = 2.5
  - Live Load (psf) = 20.0
  - Wind Load (psf) = 60.0
  - Wind Code = UBC 97
  - Exposure = C
  - Importance = 1.00
  - Seismic Zone = 1
  - Seismic Coeff (Ca) = 0.36

5. Loading conditions are:
- DL+CL+LL
  - DL+CL+LL/2+WR1
  - DL+CL+LL/2+WR2
  - DL+CL+LL+WR1/2
  - DL+LL
  - DL+WR1

RIGID FRAME:

Line	Col	Reactions (k)	Wind	Seismic
Line	Line	Id	Load	Id
1	A	3	0.8	1, 3
1	B	6	1.0	1, 1

BRACING REACTIONS:

Line	Col	Reactions (k)	Wind	Seismic
Line	Line	Id	Load	Id
1	A	3	0.8	1, 3
1	B	6	1.0	1, 1

RIGID FRAME REACTIONS:

Line	Col	Reactions (k)	Wind	Seismic
Line	Line	Id	Load	Id
1	A	3	0.8	1, 3
1	B	6	1.0	1, 1

ANCHOR BOLT SUMMARY

Qty	Loc	Dia (in)	Proj (in)
0	16	7/8"	4.00

GENERAL NOTES

- FOUNDATION NOTES:
- ANCHOR BOLTS, EMBEDDED ITEMS AND FOUNDATION DESIGN ARE NOT BY HCI AND REQUIRE SPECIAL REINFORCEMENT.
  - FOUNDATION MUST BE SQUARE LEVEL AND SMOOTH. ALL ANCHOR BOLTS MUST BE PLACED ACCURATELY IN THE POSITIONS SHOWN OR STEEL WILL NOT FIT.
  - BOTTOM OF ALL BASE PLATES TO BE AT SAME ELEVATION UNLESS NOTED.
  - COLUMN REACTIONS ARE IN THOUSANDS OF POUNDS.
  - ANCHOR BOLTS ARE TO BE TYPE A36 AND REQUIRE FLAT WASHERS.
  - REACTIONS SHOULD BE CONSIDERED SWITCHABLE WHEN LOADS ARE APPLIED FROM THE OPPOSITE SIDE.
  - ALLOWABLE CONCRETE BEARING PRESSURE USED FOR BASE PLATE DESIGN IS 1.05 KSI.



EXPIRES: 2/16/04  
 JOB NO.: 2493  
 PAGE: PEB-2


DATE: 2/19/04  
 CHECK: [Signature]

PROJECT: ALCOA INC.  
 CUSTOMER: ENVIROCON INC.  
 LOCATION: VANCOUVER WA




REV.	DATE	DESCRIPTION	REVISIONS
1	2/19/04	FOR APPROVAL	
2	2/19/04	DESCRIPTION	






ROOF FRAMING PLAN

MEMBER TABLE	ROOF PLAN
MARK	SIZE
P-1	BZ25U16
E-1	BZ25U16
S-1	BZ25U16



③ TYP. EAVE STRUT CONNECTION DETAIL



ENDBRAY CONDITION



ERECTOR NOTE:  
 PRICE MARKS ARE LOCATED ON THE LEFT END OF MEMBER AS DETAILED. CHECK MEMBER TO SHOW ON ERECTION DRAWINGS.

EXPIRES	2/16/04
JOB NO.	2493
DATE	2/19/04
CHECKED	DATE


PROJECT:	ALCOA INC.
CUSTOMER:	ENVIROCON INC.
LOCATION:	VANCOUVER WA

**HCS** STEEL BUILDING SYSTEMS INC.


REV.	DATE	DESCRIPTION
Δ	3/19/04	FOR CONSTRUCTION
Δ	2/16/04	FOR APPROVAL

REVISIONS


MEMBER TABLE
LINE B
MARK G-2
SIZE 8Z25U16




FRONT SIDEWALL FRAMING: LINE B



FRONT SIDEWALL SHEETING & TRIM: LINE B  
PANELS: 24 Gg. HUSKY HI-RIB - MALIBU WHITE



BACK SIDEWALL FRAMING: LINE A



BACK SIDEWALL SHEETING & TRIM: LINE A  
PANELS: 24 Gg. HUSKY HI-RIB - MALIBU WHITE

ERECTOR NOTE:  
PRICE MARKS ARE LOCATED ON THE LEFT END OF MEMBER AS SHOWN ON ERECTION DIAGRAMS. PRICE MARKS ON MEMBER SHOWN ON ERECTION DIAGRAMS.

DRAWN: ET/FT DATE: 2/19/04  
CHECK: DATE: 2/19/04

JOB NO. 2493 PAGE: 4  
EXPIRES 2/16/04




PROJECT: ALCOA INC.  
CUSTOMER: ENVIROCON INC.  
LOCATION: VANCOUVER, WA




REVISIONS	DESCRIPTION	DATE	FOR CONSTRUCTION
1	FOR APPROVAL	2/19/04	JBA


MEMBER TABLE
LINE 1
MARK G-1
SIZE 8Z25U16




LEFT ENDWALL FRAMING: LINE 1




LEFT ENDWALL SHEETING & TRIM: LINE 1  
PANELS: 24 Gg. HUSKY HI-RIB - MALIBU WHITE



RIGHT ENDWALL FRAMING: LINE 2



RIGHT ENDWALL SHEETING & TRIM: LINE 2  
PANELS: 24 Gg. HUSKY HI-RIB - MALIBU WHITE



RIGID FRAME ENDWALL CORNER  
WITH BYPASS SIDEWALLS



ERECTOR NOTE:  
FIELD MARKS ARE LOCATED ON THE LEFT END OF MEMBER AS SHOWN IN ELEVATION. FIELD MARKS ARE TO BE SHOWN ON ELEVATION DRAWINGS.

EXPIRES	2/24/04
DRAWN: E1/PT	DATE: 2/19/04
CHECK: [Signature]	DATE: 2/19/04
JOB NO: 2493	PAGE: PEB-5

PROJECT:	ALCOA INC.
CUSTOMER:	ENVIROCON INC.
LOCATION:	VANCOUVER, WA

STEEL BUILDING SYSTEMS INC.


REV.	DATE	DESCRIPTION	REVISIONS
1	2/19/04	FOR APPROVAL	3/88
2	2/24/04	FOR APPROVAL	3/88

**SPLICE PLATES & BOLTS**

Splice Mark	Own		Bolt		Plate Size	
	Top	Bot	Type	Dia	Len	Thick
SP-1	4	4	0	A325	0.750	1.75
SP-2	4	4	0	A325	0.750	1.75

ANGLE BRACES: B.S.(U.N.) FIELD CUT FB IF REQ  
 - L2x2x14G.

MARK	MEMBER SIZE TABLE (in)		OUTSIDE FLANGE	INSIDE FLANGE
	WEB DEPTH	WEB THICK		
RF1-1	10.0/10.0	0.135	1/4" x 5 x 87.9	1/4" x 5 x 75.1
RF1-2	10.0/10.0	0.135	1/4" x 5 x 18.3	1/4" x 5 x 106.3
RF1-3	10.0/10.0	0.135	1/4" x 5 x 18.3	1/4" x 5 x 84.0



**RIGID FRAME CROSS SECTION**  
 FOR FRAME LINE 1 2




ERECTOR NOTE:  
 PRICE MARKS ARE LOCATED ON THE LEFT END OF MEMBER, AS SHOWN IN THIS DRAWING. PRICE MARKS ON MEMBER SHOWN ON ERECTION DRAWINGS.

EXPIRES: 2/24/04  
 JOB NO.: 2493  
 DATE: 2/20/04  
 CHECK: [Signature]


PROJECT: ALCOA INC.  
 CUSTOMER: EMVROCON INC.  
 LOCATION: VANCOUVER WA




REV.	DATE	DESCRIPTION	REVISIONS
A	3/19/04	FOR CONSTRUCTION	
A	2/24/04	FOR APPROVAL	




**FLANGE BRACE DETAIL**  
(ENDBAY CONDITION)




**ANTI - ROLL CLIP DETAIL -- AR18**



**WASHER PLACEMENT DETAIL**  
(CONNECTION @ PURLIN/GIRT)



**WASHER PLACEMENT DETAIL**  
(CONNECTION @ RAFTER/COLUMN)



ERECTOR NOTE:  
PIECE MARKS ARE LOCATED ON THE DRAWING. THE EXACT NUMBER OF PIECE MARKS TO BE IN POSITION SHOWN ON ERECTION DRAWINGS.

DATE: 2/29/04  
DRAWN: ET/PT  
CHECK: T. J. J.


EXPIRES: 2/16/04  
JOB NO.: 2493  
PAGE: PEB-7

PROJECT: ALCOA INC.  
CUSTOMER: ENVIROCON INC.  
LOCATION: VANCOUVER, WA




REV.	DATE	DESCRIPTION	REVISIONS
1	2/24/04	FOR APPROVAL	
2	2/24/04	DESCRIPTION	


1/19/04 FOR CONSTRUCTION




**MAN DOOR ELEVATION**  
(FIELD LOCATED)  
(ONE) 6070 REQUIRED




**MAN DOOR FRAME ELEVATION**  
(ONE) MANDOOR @ LINE 2)




**HEADER DETAIL**  
@MANDOOR




**SECTION "A"**



**JAMB TRIM AT LOW RIB**



**JAMB TRIM AT HI-RIB**



ERECTOR NOTE:  
FIELD MARKS ARE LOCATED ON THE LEFT END OF MEMBER AS SHOWN ON SECTION DRAWINGS. FIELD MARKS ARE IN POSITION OF SECTION DRAWINGS.

EXPIRES 2/16/04

JOB NO. 2493

PAGE: PEB-8

DATE: 2/20/04

CHECK: [Signature]


PROJECT: ALCOA INC.

CUSTOMER: EMVROCON INC.


LOCATION: VANCOUVER WA

STEEL BUILDING SYSTEMS INC.


REV.	DATE	DESCRIPTION	REVISIONS
1	2/14/04	FOR CONSTRUCTION	
2	2/24/04	FOR APPROVAL	




**HIGH EAVE TRIM DETAIL**



**RAKE TRIM DETAIL**



**HHR ROOF PANEL LAYOUT**




ERECTOR NOTE:  
 SEE MARKS AND LOCATED ON  
 THE LEFT END OF MEMBER AS  
 DETAILED. ERCT NUMBER SO  
 INDICATED. SEE MARKS FOR  
 SHOWING ON ELEVATION DRAWINGS.

EXPIRES	2/24/04
JOB NO.	2493
PAGE	1
DATE	2/20/04
CHECKS	DATE


PROJECT: ALCOA INC.  
 CUSTOMER: ENVIROCON INC.  
 LOCATION: VANCOUVER WA

**HCS** STEEL BUILDING SYSTEMS INC.


REV	DATE	DESCRIPTION	REVISIONS
1	2/10/04	FOR CONSTRUCTION	
2	2/16/04	FOR APPROVAL	
3	2/16/04	DESCRIPTION	




**ASSEMBLED GUTTER DETAIL**




**GUTTER DETAIL - EXPLODED VIEW**




**GUTTER ATTACHMENT DETAIL**



**GUTTER END DETAIL**



**GUTTER LAP DETAIL**



ERECTOR NOTE:  
 PIECE MARKS ARE LOCATED ON THE LEFT END UNLESS OTHERWISE NOTED.  
 PIECE MARKS ARE IN POSITION SHOWN ON ERECTION DRAWINGS.


DATE: 2/20/04  
 DRAWN: ET/FT  
 CHECK: DAF  
 JOB NO. 2493  
 PAGE: 10

PROJECT: ALCOA INC.  
 CUSTOMER: ENVIROCON INC.  
 LOCATION: VANCOUVER WA




REV	DATE	DESCRIPTION	REVISIONS
1	2/24/04	FOR APPROVAL FOR CONSTRUCTION	
2	2/24/04	DESCRIPTION	






HHR WALL PANEL LAYOUT



OUTSIDE CORNER TRIM



BASE ANGLE DETAIL



ERECTOR NOTE:  
 PIECE MARKS ARE LOCATED ON  
 THE LISTED ERECT NUMBER AS  
 INDICATED IN THE POSITION  
 SHOWN ON ERECTION DRAWINGS

EXPIRES 2/20/04  
 JOB NO. PAGE:  
 DATE: 2/20/04  
 CHECK: DATE: 2/12/04 2493 PEB-11

PROJECT: ALCOA INC.  
 CUSTOMER: ENVIROCON INC.  
 LOCATION: VANCOUVER, WA



REV.	DATE	DESCRIPTION	REVISIONS
1	2/19/04	FOR CONTRACT	
2	2/24/04	FOR APPROVAL	

# **APPENDIX J**

## **PHOTOGRAPHIC SUMMARY**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**AUGUST, 2005  
REVISED FEBRUARY 2007**



4169 November, 2003- Fill Placement activities along shoreline of Columbia River, in anticipation of 'Armorflex' installation. Note jersey barrier erosion fence along water's edge. Looking east.



4182 November, 2003 – Fine grading of 2.5H:1V slope prior to 'Armorflex' installation. Looking east.



4170 November, 2003 – Installation of the first full panel of 'Armorflex' at west end of regraded shoreline along Columbia River. Looking west.



4176 November, 2003 – Crane and Spreader bar assembly used to lift and place 'Armorflex' panels. Panels delivered by truck and temporarily stored at top of embankment, if deliveries advance in front of placement. Looking west.






80016 November, 2003 – Installation of tapered 'Armorflex' panel along Columbia River. Note jersey barrier erosion fence in background. Looking south.



80022 November, 2003 – Placement of tapered "Armorflex" panels. Space between panels to be filled with grout. Looking north.



30086 December, 2003 – Placement of topsoil with open spaces of “Armorflex’ panels using extend reach excavator. Looking east.



30088 December, 2003 – Placement of topsoil within open spaces of ‘Armorflex’ panels at west end of shoreline, above elevation 18 ft. AMSL. ‘Armorflex’ panel installation continuing at right, above elevation 18 ft. AMSL. Looking northwest.





40100 December, 2003 - Placement of topsoil within open spaces of 'Armorflex' panels at west end of shoreline, above elevation 18 ft. AMSL. Black line gaps in panels (from top of slope to bottom) are tapered panel locations (to be filled with grout). Looking west.



80021 December, 2003 - Installation of anchor screws at elevation 30 ft. AMSL for securing top of 'Armorflex' panels. Looking west.





50011 December, 2003 – Marking of locations and driving of rods into subsoils through openings in 'Armorflex' panels prior to insertion of live stakes. Looking east.



50012 December, 2003 – Staging of shrubs (foreground) and live stakes (background) to top of slope at East Landfill in preparation for planting.





50017 December, 2003 - Live stakes delivered in container filled with water, per the requirements of the vendor and the specifications.



4312 April 2004 – Delineation of 'Contaminated Material Haul Road from North and North2 landfills to East Landfill using metal posts and rope/flagging. Posts capped to protect against impalement. Looking north.





90054 April, 2004 – Construction of anchor trench embankment along south side of East Landfill. Note Waste Soils previously placed to right. Looking west.



4320 April, 2004 – Spreading of 'Waste Soils' on surface of East Landfill, northeast corner. Waste Soils obtained from North2 Landfill. Looking west.





4326 April, 2004 – Density testing of 'Waste Soils' on East Landfill. Due to variability of soil makeup, a test fill was constructed to optimize compactive effort.



4331 April, 2004 – Excavation of 'Waste Soils' at east end of North 2 Landfill. Looking east.





90061 April, 2004 – Excavation of Waste Soils from North 2 Landfill. Looking west.



4314 April, 2004 – Low-density concrete backfill of an abandoned culvert formerly used to divert flow from adjacent area to North 2 Landfill. Looking north.



4337 April, 2004 – Completed construction of 'Armorflex' concrete revetment along reconstructed embankment of Columbia River. Vegetation in picture is 3 months old. Looking east.



4340 April, 2004 – The grout filled anchor trench at the downstream end of the 'Armorflex' revetment, required by the manufacturer's installation manual. Trench is 3 feet deep. Looking north.





4348 April, 2004 – Completed 'Armorflex' installation. Note jersey barrier erosion fence along waters edge, used for erosion and sediment control. Looking northwest.



4545 May, 2004 – North 2 Landfill, after complete removal of Waste Soils and regrading of slopes. Vegetation applied in October of 2004. Looking east.



4473 May, 2004 – Anchor trench platform adjacent to ‘Armorflex’ revetment on south side of East Landfill. Monitoring well cluster 94-1 in foreground and monitoring well cluster 94-2 in background. Looking east.



4486 May, 2004 – Placement of geosynthetic Clay Liner (GCL) over prepared soil surface of East Landfill. Looking southeast.





50071 May, 2004 Installation of Geosynthetic Clay Liner (GCL) within anchor trench on east side of East Landfill. Looking North.



4510 May, 2004 – Geosynthetic Clay Liner (GCL) installed in southern anchor trench, along Columbia River. Looking west.





4501 May, 2004 – Application of a bead of bentonite prior to installation of adjacent Geosynthetic Clay Liner (GCL) panel. Bentonite bead required per specifications.



4452 May, 2004- Placement of 'Waste Soils' against anchor trench platform on north side of East Landfill. Looking west.



50073 May, 2004 – Geomembrane technician using a die to cut test specimen from a test weld strip. The dual wedge weld is located on the longitudinal centerline of the strip; the die cuts a 1-inch by 6-inch test specimen perpendicular to the weld. The weld of the specimen is field tested for peel and shear using a field tensiometer.




50066 May, 2004 – Field testing of test specimen weld using a field tensiometer. Specimen is tested in peel and shear modes until failure and result is compared with manufacturer's values for conformance.





50068 May, 2004 – Field technician creating a test weld strip. The test must be performed on surface over which geomembrane is to be installed. Surface shown is Geosynthetic Clay Liner (GCL).



4488 May, 2004 – Closeup view of die cutting a test specimen. Dual wedge weld is centered on longitudinal centerline of test strip.



20125 June, 2004- Unrolling of geomembrane over geosynthetic clay liner (GCL). Geomembrane pulled across East Landfill with ATV. Spreader bar used to suspend geomembrane roll in air for ease of deployment.




4490 May, 2004 – Field seaming of adjacent HDPE geomembrane sheets at northwest corner of East Landfill. Welding machine temperature and speed based upon thickness of geomembrane and results of peel and shear testing from test weld strip.





50079 May 2004 – Field Seaming of adjacent geomembrane panels. Operator removes fine debris from top and underside of geomembrane with brush to ensure quality seam.



4537 May, 2004 Welding machine creating dual wedge weld for connecting adjacent HDPE geomembrane panels. Completed weld in background.




50082 May 2004- Field technician checking weld using pressurized dual seam process. The 1/4-inch wide air channel created by dual wedge weld is pressurized to approximately 30 psi and monitored for pressure loss for 5 minutes.



50083 May, 2004- Monitoring of air pressure in channel between welds with gauge.





4498 May, 2004-Quality Control data written on geomembrane for air test. Information includes date (at top), start time of test, pressure at start of test, end time of test, pressure at end of test, initials of tester, Air Test OK (ATOK) and direction of air channel tested.



4507 May, 2004 – Grinding of geomembrane surface in preparation for extrusion welding process. Extrusion welding used at locations inaccessible to dual wedge welding machine. Grinding required to roughen surface for extrusion weld.



4506 May, 2004 – Extrusion fillet welding of a geomembrane patch adjacent to anchor trench. Left foot on patch. Extrusion fillet welding places ribbon of molten polymer over the edges of two geomembrane panels to be joined.



40181 June, 2004- Extrusion weld placed over end of air chamber test.





20140 June, 2004 – Completed installation of a 'boot' around a monitoring well. Boot is constructed using extrusion fillet welds, one at base of boot, one at patch over geomembrane and one vertical weld to create geomembrane column around well. Stainless steel straps secure boot to well casing.



30166 June, 2004 – Vacuum chamber box for testing extrusion fillet welds. The box, with a transparent lid, applies a vacuum of approximately 3 psi to weld. Soap solution placed over weld prior to application of vacuum will bubble if weld is not constructed correctly.



4512 May, 2004. Typical quality control inspection information. To right is inspection of welded seam. Information shown includes date, time and pressure to start test, time and pressure at end of 5 minute test, inspector initials and 'Air Test OK' To left is patch over destructive test sample location with extrusion fillet weld. Operator initials, date and time are provided.



20127 June, 2004 – Field technician using field tensiometer to check shear and peel strengths of destructive test samples removed from completed geomembrane panel welds.





4518 May, 2004 – Destructive test samples cut and removed from HDPE geomembrane after welding process completed. Information on sample includes panel location, date, time and welding operator initials. One sample tested infield, one sample tested at approved off-site lab and one sample archived by Alcoa. Peel and shear tests conducted and compared to minimum requirements of manufacturer specifications.



20129 June, 2004 – W&H Pacific technician locating edge of seam with global positioning system (GPS). Information to be used in development of as-built drawings.



70087 May, 2004 – Placement of geosynthetic drainage netting, subsurface drainage pipe and gravel backfill in perimeter anchor trench. Filter fabric cover over gravel not present. Looking South.



4521 May 2004 – Excavation of anchor trench on south side of East Landfill. HDPE geomembrane (black) and Geosynthetic Clay Liner (white) installed in conjunction with anchor trench excavation. Sandbags used to temporarily hold geosynthetics in place. Looking east.





4492 May, 2004 – Installation in progress of the Geosynthetic Clay Liner (GCL) and the HDPE geomembrane at the East Landfill. Installation initiated at the west perimeter of the landfill. Geomembrane being installed at north end of landfill. Looking east.



20120 June, 2004 – Excavation of Biodiffuser trench on east side of East Landfill. Perimeter anchor trench in foreground, perpendicular to biodiffuser. Looking east.





20138 June, 2004 – Stockpile of sand for construction of 18-inch thick random fill layer.



30148 June, 2004 – Biodiffuser unit with gravel backfill.





40177 June, 2004 – Completed Biodiffuser trench with gravel backfill. Exposed pipe to be connected to tee from perimeter anchor trench drain.



40183 June, 2004 – Panoramic view of East Landfill. Geosynthetic drainage netting (black surface) covered by random fill (gray soils). White sandbags delineate anchor trench location (sandbags used to prevent wind uplift). Note cleanout pipe in foreground at middle left. Looking east.





40186 June, 2004 – Field technician using white plastic zip fasteners to secure adjacent panels of drainage netting. The white color allow for quality control inspection of location (one fastener every 1.5 or 5 feet, depending on location). Filter fabric bonded to netting covers netting.



40185 June, 2004 – Field technician sewing adjacent panels of filter fabric seam bonded to synthetic drainage netting. White thread allows for quality control inspection.





10127 June, 2004 – Spreading of 6-inch thick topsoil layer over 18-inch thick random fill layer. Both layers installed over geosynthetic layers. Looking north.



50004 June, 2004 - Spreading of 6-inch thick topsoil layer over 18-inch thick random fill layer. Both layers installed over geosynthetic layers. Looking east.





50006 June, 2004 - Spreading of 6-inch thick topsoil layer over 18-inch thick random fill layer at south anchor trench location. Monitoring well cluster 94-1 in foreground. Looking east.



90007 July, 2004 – Installation of water pipeline and electrical conduit for sprinkler system along south embankment of East Landfill. Gray pipe is airline for use in monitoring well sampling. Looking east.





90002 July, 2004 - Installation of water pipeline and electrical conduit for sprinkler system. Lines extending from northeast corner of East Landfill (foreground) to storage-operations building foundation (background). Looking northeast.



90004 July, 2004 - Concrete foundation and slab of Storage –Operations Building. Looking northwest.





20055 August, 2004 – Structural assemblage of Storage-Operations building. Pipes extending up from center of floor are water supply line (originating from east (right side) of picture) and water feed line for sprinkler system (extending to west (left side) of picture).



20061 August, 2004 – Placement of concrete for flush mount monitoring well pad. Concrete to be amended with 'Fibermesh' to increase tensile strength.





20058 August, 2004 – Laborers finishing concrete monitoring well pads. Looking east.



60043 July, 2004 – Gravel access road along north side of East Landfill. Culvert in foreground to transfer flow from drainage swale (sloping from background to foreground) to drainage swale on east side of landfill flowing to Columbia River.





60066 August, 2004 – Electric transformer and power meter for sprinkler system. Storage-Operations building in background. Looking northeast.



5208 March, 2005 – Active sprinkler system for maintaining vegetation within open space of 'Armorflex' revetment. Sprinkler heads spaced on 50 feet centers and designed to water 65 feet radius. Looking east.





0218 October, 2004 Chainlink fence on east side of East Landfill property line, adjacent to Northwest Gateway Avenue. Looking south.



0224 October, 2004 Chainlink fence on west side of East Landfill property line. Looking northwest.





0221 October, 2004 –Completed and vegetated surface of East Landfill and shoreline embankment. Looking west.



0228 October, 2004 – Completed and vegetated surface of East Landfill. Looking north.





0610 October 4, 2006 – Excavation of shoreline bench area. Excavator tracking on access road constructed from riprap. Looking west.



0603 October 5, 2006 – Placement of ecology block , in preparation for rootwad installation. Placement over filterfabric. Looking west.





0605 October 6, 2006 – Installation of rootwad adjacent to ecology block. Looking west.



0612 October 6, 2006 – Connection of rootwad to ecology blocks using –chain. Note excavation of bench area and installation of filterfabric. Looking east.





015 October 17, 2006 – Completed riprap toe repair. Note rootwad to left of picture and gravelly soils from bench area excavation infilling larger riprap. Looking east.




005 October 17, 2006 – Riprap stockpile located in area of former South Bank Area of Concern. Looking northeast.





0867 January 30, 2007 – Driving of rods to create hole for planting of live stakes. Laborers standing on riprap toe. Note rootwad in background at water's edge. Looking east.



0868 January 30, 2007 – Planting of live stakes. Looking east.

# **APPENDIX K**

## **DAILY PROGRESS REPORTS**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**



**October, 2003**



**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-08-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b> Mofford		
<b>No. of workers:</b> 8	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator, PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Rain 50 Deg	Scattered Showers 60 Deg
<b>Comments and/or supporting calculations:</b>	
Grubbing of trees along south shoreline continued. Continued construction of the Jersey barriers and silt fence. Barriers set in area just south of the South Bank area of concern. Started attaching fabric to Concrete Jersey barriers on the east end with epoxy. Adhesion may not be adequate and direct fastening may be required to keep the fabric in place.	
Installed barrier fence around exclusion zone for South Bank area of concern excavation area. Started and completed excavation of area at P2-11 in X-4 to elevation called for on drawing. The material from this excavation is less than 50 mg/kg and the material was placed on the East Landfill. Screening sample taken from P2-1 in the afternoon and will be screened for PCB by Marc. Sample screening was attempted under the watchful eye of Mike Dreweit but the battery was not charged on the spectrometer and screening was delayed until Thursday morning.	
Excavation of area X-3 was started and will be finished on Thursday.	
Dust monitoring in the excavation area detected very little dust due to the rain in the morning.	
Valdez also used a PID to analyze the excavation area for VOC's but none were detected.	
Water truck with hose and nozzle spray is being used periodically as required to control visible emission.	
Mofford Electrical installed conduit to the office trailer in preparation for power. Clark PUD awaiting a transformer that won't be available for 2 weeks.	
Evergreen Aluminum electricians disconnected and removed overhead power line running from the sewage treatment plant to the old SPL load out structure near the east landfill.	

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**

A









**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-09-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b>		
<b>No. of workers:</b> 8	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator, PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Rain heavy at times 50 Deg	Scattered Showers 60 Deg

**Comments and/or supporting calculations:**  
 Completed excavation of area X-3 & X-8 and Marc took screening samples from these locations.  
 Started excavation of X-4 at SB-1B-1 and found a large concrete block along the north edge of area.  
 A screening sample was taken from SB-1B-1. Started excavation of X-4 at P2-05 which contains +50 Mg/kg PCB material at 6 to 7 feet. Removed approx. 5' and took screening sample to check PCB level.  
 A large concrete box/vault was found running through this excavation area. Material excavated around the concrete. The water truck was used with hose and nozzle to control visible emissions. Air monitoring continued with PID but no hits were encountered.  
 Vegetation and trees at the center of the East landfill were grubbed off.  
 Approximately 16 sections of Jersey barrier on the west end were checked and found to be 1' to high. Envirocon personnel removed these Jersey barriers and reset them to proper elevation. Lost one day on the Jersey barrier installation due to this error.

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**

**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No. VANCOUVER OPERATIONS – North &amp; North 2</b>		<b>Date: 09OCT 03</b>
<b>Landfills East Landfill Cap</b>		
<b>Contractor Envirocon</b>		
<b>Subcontractor(s)</b>		
<b>No. of workers: 6</b>	<b>Equipment: Komatsu P220 trackhoe, Komatsu 300 trackhoe,</b>	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>		
	Partly Cloudy – 62F		
<b>Comments and/or supporting calculations:</b>			
1430			
Marc Krekos on site. Check areas to be sampled.			
1530			
Areas ready for PCB – Immunoassay screening. Samples taken from 5 locations at bottom of excavation.			
<b>Time</b>	<b>Elev.</b>	<b>Sample #</b>	<b>10 or 50 ppm screen</b>
1545	34'	X8 P220	10
	28'	X4 P211	Re-test 10
1550	21'	X4 SBTB-1	10
1600	22'	X3 P207	10
1605	20'	X4 P205	50
1555	24'	X3 P210	10
1600 Envirocon pulled slopes at X4 P205 back to a 2 to 1 and then stopped for day.			
1615 Marc off site, go over to Glacier to get a sample for grain size and proctor D698.			
1625 Glacier closed will get sample on Friday.			

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**

<b>Signed Marc Krekos</b>	<b>Title</b>	<b>No.</b>
---------------------------	--------------	------------



**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-10-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b>		
<b>No. of workers:</b> 7	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator,	
	PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon,	
	Kamatsu excavator	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Rain	Sunny
<b>Comments and/or supporting calculations:</b>	
Marc completed screening tests on six samples from the excavation sites. X-8 was the only one that tested less than 10 mg/kg PCB. Approximately 2 foot additional was excavated from the other areas and additional screening tests will be performed on Saturday morning.	
Placement of the Jersey barriers was completed and the short reach LC 200 excavator was moved to the South Bank Area of Concern to work with the long reach LC 200. A Waste Management roll off box was moved to X-4 area and the long reach excavator is being used to load PCB waste greater than 50 Mg/kg directly into the box. Fabric is being installed on the Jersey barriers.	
A Komatsu excavator was delivered to the site. Envirocon plans to work on Saturday.	

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**

(6)

**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No. VANCOUVER OPERATIONS – North &amp; North 2</b>		<b>Date: 10OCT 03</b>
<b>Landfills East Landfill Cap</b>		
<b>Contractor Envirocon</b>		
<b>Subcontractor(s)</b>		
<b>No. of workers: 6</b>	<b>Equipment: Komatsu P220 trackhoe, Komatsu 300 trackhoe,</b>	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>			
Overcast to Partly Cloudy 57 F	Partly Cloudy – 62F			
<b>Comments and/or supporting calculations:</b>				
0630 Marc on site. Activity run immunoassay screens on samples collected on 10-09.				
0720 Set up to run immunoassay test.				
0930 Screening completed.				
Standard # 1 = -0.57				
<b>Elev.</b>	<b>Sample #</b>	<b>10 or 50 ppm screen</b>	<b>Result</b>	<b>&lt; &gt; 10 or 50</b>
34'	X8	10	0.27	< 10ppm PASS
28'	X4 P211	Re-test 10	-0.75	> 10ppm FAIL
21'	X4 SBTB-1	10	-0.74	> 10ppm FAIL
22'	X3 P207	10	-0.74	> 10ppm FAIL
20'	X4 P205	50	0.03	~ 50ppm FAIL
24'	X3 P210	10	-0.74	> 10ppm FAIL
1000 Informed Envirocon of results, they will excavate the pits down in question and call me when they need me to come back out.				
1115 Marc off site.				
1715 Marc back on site to take new samples for screening at new elevations.				
1815 Marc off site. Will run screenings on new samples on 10-11.				

Items	Description and Location of Item	Quantity	Unit

<b>The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.</b>		
<b>Signed Marc Krekos</b>	<b>Title</b>	<b>No.</b>



**GENERAL INSPECTION/TESTING FORM  
MISCELLANEOUS FIELD TESTS**

**Project Name/No.** VANALCO – South Bank Area of Concern

**Date:** 10-10-03      **Weather:** Partly Cloudy 57  
**Report By:** Marc Krekos

Test Location	Test Type	Sample Name	Parameter	Test Results	Unit
X8	Immunoassay	ELEV 34'	Soil	0.27	<10 PASS
X4 SBTB-1	Immunoassay	ELEV 21'	Soil	-0.74	>10 FAIL
X4 P205	Immunoassay	ELEV 20'	Soil	0.03	~50 FAIL
X3 P207	Immunoassay	ELEV 22'	Soil	-0.74	>10 FAIL
X3 P210	Immunoassay	ELEV 24'	Soil	-0.74	>10 FAIL
X4 P211	Immunoassay	ELEV 28'	Soil	-0.75	>10 FAIL
1715 Re-Sample					
X3 P210	Immunoassay	ELEV 22'	Soil		
X3 P207	Immunoassay	ELEV 20'	Soil		
X4 P205	Immunoassay	ELEV 18'	Soil		
X4 P211	Immunoassay	ELEV 26'	Soil		
X4 SBTB-1	Immunoassay	ELEV 19'	Soil		
X4 P206	Immunoassay	ELEV 26'	Soil		

<b>Sketch</b>	<b>Remarks</b>
---------------	----------------

<b>Signed</b>	<b>Title</b>	<b>No.</b>
---------------	--------------	------------

**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No. VANCOUVER OPERATIONS – North &amp; North 2</b>		<b>Date: 11OCT 03</b>
<b>Landfills East Landfill Cap</b>		
<b>Contractor Envirocon</b>		
<b>Subcontractor(s)</b>		
<b>No. of workers: 6</b>	<b>Equipment: Komatsu P220 trackhoe, Komatsu 300 trackhoe,</b>	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>			
<b>Comments and/or supporting calculations:</b>				
0800 Not on site today, but running Immunoassay screens on samples collected on 10-10-03.				
0830 Start screen process by extracting sample.				
1030 Screening completed. This is the second round of screenings on these samples.				
Standard # 1 = -0.51				
<b>Elev.</b>	<b>Sample #</b>	<b>10 or 50 ppm screen</b>	<b>Result</b>	<b>&lt; &gt; 10 or 50</b>
26'	X4 P206	50	-0.74	> 50 ppm
26'	X4 P211	10	-0.74	> 10 ppm
19'	X4 SBTB-1	10	-0.74	> 10 ppm
20'	X3 P207	10	-0.16	> 10 ppm
18'	X4 P205	50	-0.27	> 50 ppm
22'	X3 P210	10	-0.75	> 10 ppm
1045 Informed Envirocon of results, told them all areas > 10 ppm excavate down 2 more feet, place material in landfill. The two areas >50 ppm excavate 1 foot and place in container. I will wait on a call to come back and re-sample those areas.				

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**

**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-13-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b> Mofford & W H Pacific		
<b>No. of workers:</b> 7	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator, PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon, Kamatsu excavator	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Overcast	Partly cloudy
<b>Comments and/or supporting calculations:</b>	
Two additional roll off boxes filled with greater than 50 PCB materials. A characterization sample was taken from the six roll off boxes that are filled with greater than 50 PCB materials. The composite sample will be sent to the lab for RCRA 8 Haz Metal TCLP analysis required by Waste Mgt for the profile.	
WH Pacific surveyed the east landfill and silt fence was installed on the north and west perimeter.	
Trees were removed from the shoreline on the south side of the east landfill.	
Mofford personnel were on site to run power to the field office.	
Marc submitted verification soil samples SBAC -5-001 through 008. Analysis was expedited with 24 to 48 hour turn around to determine if the screening tests are providing accurate results.	
Gray and Bruce discussed sampling methods being used by CH2Mhill. Discrete samples will be taken in the future rather than composite samples that Marc has been taking.	

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**

①

**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No. VANALCO – South Bank Area of Concern</b>		<b>Date: 13 OCT 03</b>
<b>Contractor Envirocon</b>		
<b>Subcontractor(s)</b>		
<b>No. of workers: 6</b>	<b>Equipment: Komatsu P220 trackhoe, Komatsu 300 trackhoe,</b>	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>	
Overcast 55-65 F		
<b>Comments and/or supporting calculations:</b>		
0645 On site to take samples for Immunoassay screens..		
0700 Envirocon Tailgate meeting.		
0715 Set up to Resample Pits.		
<b>Elev.</b>	<b>Sample #</b>	<b>10 or 50 ppm screen</b>
25'	X4 P206	50
24'	X4 P211	10
17'	X4 SBTB-1	10
18'	X3 P207	10
17'	X4 P205	50
20'	X3 P210	10
22'	X2 P209	10
20	X1 P215	10
0815 Called Bruce, gave him results from 10-11(Sat), results still false. It has been decided that we need to take some lab conformation samples to see if the Immunoassay kits are giving a false positive.		
0900 Marc off site, return to Troutdale to run the immunoassays.		
0930 Air dry samples, most of the samples are wet to saturated.		
1200 Set up to extract 8 samples.		
1245 Begin the dilution and sample process.		

Items	Description and Location of Item	Quantity	Unit

<b>The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.</b>		
<b>Signed</b>	<b>Title</b>	<b>No.</b>

**Additional Comments/Supporting Calculations**

**Date: 13 OCT 03**

1400 Results reported to both Alcoa and Envirocon RESULTS BELOW.

1415 Per Alcoa quick turnaround on lab analysis will be performed on the tests run today. X4 P205 will not be run. All others will have a 24-48 hr TAT.

1500 Bruce has brought a composite sample from the first 4 PCB containers on site. Random samples were taken from each box. This will be profiled for RCRA 8 metals with a rapid 3-5 day TAT.

1600 X4 P206 >50 ppm will not be excavated any more until results are returned.

1745 Samples shipped out.

Preparer Initials Mk

3/3

GENERAL INSPECTION/TESTING FORM  
MISCELLANEOUS FIELD TESTS

Project Name/No. \_\_\_\_\_

Date: 13 OCT 03


Weather: \_\_\_\_\_

Report By: Marc Krekos

Test Elev.	Test Type	Tested 10 or 50 ppm	Test Results	Pass / Fail	Comments
25	X4 P206	50	-0.74	>50 FAIL	
24	X4 P211	10	0.88	<10 PASS	
17	X4 SBTB-1	10	0.85	<10 PASS	
18	X3 P207	10	0.80	<10 PASS	
17	X4 P205	10	0.77	<10 PASS	
20	X3 P210	10	-0.74	>10 FAIL	
22	X2 P209	10	-0.74	>10 FAIL	
20	X1 P215	10	-0.74	>10 FAIL	

Sketch

Remarks

Signed 

Title

No.

**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-14-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b> Mofford & W H Pacific		
<b>No. of workers:</b> 7	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator,	
	PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon,	
	Kamatsu excavator	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Light rain	Sunny

**Comments and/or supporting calculations:**

Steve Holmberg took samples of the sand fill material from Glacier Sand & Gravel for proctor compaction test & sieve analysis. A 5-gallon bucket of the material was delivered to CH2Mhill. Glacier has no current proctor or analysis data for the sand material they sell. Their data was 2 years old. Steve and Jeff discovered interference between the toe of the revetment wall and the Jersey barriers. The Jersey barriers were set at 7 ft. elevation per the detail drawings, which is at the toe of the JB's. The general arrangement drawings show the barriers & silt fence located at the 4 ft. elevation. Discussed the situation with Pat and decided to move the JB's to eliminate the interference. It also appears that some soil erosion has occurred along the sandy shoreline. The sand elevation in the area at the east end near Glacier is no longer at the same elevation as it was when surveyed in 1999. Envirocon started relocation of the JB's at 15:30. Envirocon will do this work on a T&M basis with daily Work summaries provided by the end of the following day. Elevation of the JB's is not critical, they just need to be moved away from the toe of the revetment.

Trees along the Columbia river shoreline were all removed and piled on the east landfill area.

Two more roll off boxes were delivered by Waste Mgt. and filled with greater than 50 waste materials.

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**



(h)



o



**CH2M HILL Applied Sciences L**  
**CHAIN OF CUSTODY RECORD**

Post-It<sup>®</sup> Fax Note 7671  
To **Marc Kretkos**  
Co./Dept. **CYO**  
Phone #  
Fax # **503/730-2040**

Date  
From **Kathy McKinnon**  
Co.  
Phone #  
Fax #

CVO 2300 MW Walnut Boulevard  
Corvallis, OR 97330-3636  
(541) 752-4271 FAX (541) 752-0276

Project #		184717010108	
Project Name		ALCOA-Vandalia	
Report Copy to		Marc Kretkos / pdx	
Company Name/Contact		CH2M-HILL - Mike Drewett/pdx	

Date	Time	Type	Matrix		Client Sample ID (9 Characters Max)	LAB QC	Total Number of Containers	none	none	none	none	none	none	none	none	none	none	none	none	none	Preservative	PAH SW 8270 SIM	RCA & metals	QC Level	1	2	3	Cooler Temperature	48°C	Lab ID
			Cont	Sub																										
10/13/2003	8:40	X	X		SBAC-S-001		1	X														24-48HR TAT								1
10/13/2003	8:35	X	X		SBAC-S-002		1	X														5 Day TAT								2
10/13/2003	8:25	X	X		SBAC-S-003		1	X														24-48HR TAT								3
10/13/2003	8:30	X	X		SBAC-S-004		1	X														24-48HR TAT								4
10/13/2003	08:15	X	X		SBAC-S-005		1	X														24-48HR TAT								5
10/13/2003	08:32	X	X		SBAC-S-006		1	X														24-48HR TAT								6
10/13/2003	08:20	X	X		SBAC-S-007		1	X														24-48HR TAT								7
10/13/2003	08:50	X	X		SBAC-S-008		1	X														24-48HR TAT								8
10/13/03	15:00	X	X		Pb profile		2	X														5 Day								9

Sampled By	Marc Kretkos	Relinquished By	Marc Kretkos
Received By	<i>[Signature]</i>	Relinquished By	<i>[Signature]</i>
Received By	<i>[Signature]</i>	Relinquished By	<i>[Signature]</i>
Special Instructions	Pb profile 10:30		



Q



⋮



**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-16-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b>		
<b>No. of workers:</b> 9	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator,	
	PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon,	
	Kamatsu excavator	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Overcast light rain	Overcast
<b>Comments and/or supporting calculations:</b>	
Continued moving wire bundles from Columbia river shoreline. Very large pile of wire that appears to be galvanized. Considered recycling the wire but impractical due to galvanizing.	
Continued relocation of Jersey barriers. Dozer operator contouring shoreline slope.	
Mark Stiffler and Greg Rutherford visited the site to review progress and safety.	
Six empty Waste Mgt roll off boxes were available at the start of the day. Two were filled with greater than 50 mg/kg waste material.	
Steve Holmberg mixed a sample of mulch (1 part) and sand (2 parts) and provided a 5 gallon sample for proctor testing. This material will be used as fill in the lower part of the revetment.	
The blended material will also be tested for lead, cadmium, and arsenic to insure it is clean.	

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**



o


n



AS OF 10-16

SEE DETAIL NO. 8 ON DWG. A-046119-WW FOR SECTION OF EXCAVATION DOWN SLOPE AND OVER CPU RIGHT-OF-WAY

STA. 0+81  
67' R  
ELEV 36'  
EL 34' < 10 350MM



SILT FENCE SEE DETAIL 13

EVIENIC CPIT VENT





④



⋮




# AS OF 10-18 SATO

SEE DETAIL NO. 6 ON  
DWG. P-046119 - WW FOR SECTION OF  
EXCAVATION DOWN SLOPE AND OVER  
CPU RIGHT-OF-WAY

STA. 0+  
67' R  
ELEV 36

MW-33 TO BE PRC  
DURING EXCAVATION

SILT FENCE SEE DETAIL 13



**GENERAL INSPECTION/TESTING FORM  
IMMUNOASSAY PCB FIELD SCREENS**

Project Name/No. <u>Vancouver Operations</u>					
Date: <u>10-18-03</u> Weather: _____					
Report By: <u>Marc Krekos</u>					
Test Location	Sample Elevation	Test Type	Parameter 10 / 50 ppm	Test Results	Pass / Fail
Standard # 1		PCB		-0.22	PASS
Standard # 2		PCB		0.15	
X-6	17'	PCB	10	-0.31	FAIL
P205	15'	PCB	10	0.91	PASS
P206	23'	PCB	10	1.02	PASS
X-7	20'	PCB	50	0.97	PASS
X-2	20'	PCB	50	0.34	PASS
X-7	2'	PCB	10	0.77	PASS
X-2	20'	PCB	10	-0.49	FAIL
Sketch	Remarks				
-USED STANDARD #1 -SAMPLES WERE COLLECTED OCTOBER 17, 2003					
Signed <u>Marc Krekos</u>			Title	No.	

<b>DAILY INSPECTOR'S PROGRESS REPORT</b>
--

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-20-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b> Quest		
<b>No. of workers:</b> 7	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator,	
	PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon,	
	Kamatsu excavator	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Overcast 60 deg	Sunny 75 deg windy
<b>Comments and/or supporting calculations:</b>	
Uncovered more wire along the southwest shoreline. Removed and buried in east landfill.	
Greg Rutherford visited the site to review safety. Requested that safety fence be installed around open excavations with steep walls at X-4 and X-2. Fence was installed to eliminate the fall hazard.	
X-4 excavation was completed and Mike of CH2Mhill took verification samples.	
An excavator and dozer worked along the SE shoreline to slope this area.	
Contacted Bob Yazdaniha of Contech regarding status of the revetment PO and delivery status.	
Bob had just returned from vacation and will provide an update on Tuesday.	
Dave Jacobs called regarding a call he got from Waste Mgt. concerned about shipping the roll off boxes.	
We are awaiting TCLP sample results to finalize the profile. Analysis is to be complete by 10/24.	
Cascade moved their drilling rig & support truck off site.	

Items	Description and Location of Item	Quantity	Unit

<b>The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.</b>
---

(7)

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. <u>VANDOOVER OPERATIONS</u>		Date: <u>10-20-03</u>
Contractor <u>ENVIROCON</u>		
Subcontractor(s)		
No. of workers:	Equipment:	
<u>1</u>	<u>SAMPLING SUPPLIES: BAGS, GLOVES, GLASS JARS</u>	

Morning Weather Conditions:	Afternoon Weather Conditions
<u>PARTLY CLOUDY</u>	<u>SUNNY, WINDY BUSTS</u>
Comments and/or supporting calculations:	
<u>1300: LEFT TO SITE WITH GREG (ALCOA)</u>	
<u>1330: ARRIVAL, SIGN IN AND LED TO EXCAVATED PITS</u>	
<u>1345: X-7 WAS UNDER WATER</u>	
<u>X-6 SAMPLE WAS COLLECTED AT 10' ELEVATION 2 BAG SAMPLES</u>	
<u>X-7 SAMPLE WAS COLLECTED AT 20' ELEVATION</u>	
<u>X-4 P 206 CONFIRMATION SAMPLE COLLECTED AT EXISTING DEPTH</u>	
<u>X-4 P 205 CONFIRMATION SAMPLE COLLECTED AT EXISTING DEPTH</u>	
<u>X-4 TWO MORE CONFIRMATION SAMPLES COLLECTED ON EAST END OF BENCH AT 26' ELEVATION</u>	
<u>1366: CLOCKED OFF SITE</u>	
<u>NOTE: ALL SAMPLES HAD DEBRIS (BRICK + SCRAP METAL) IN EXCAVATIONS EXCEPT X-4 P 205 WHICH WAS IN SAND</u>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Additional Comments/Supporting  
Calculations

Date: 10-20-03

- ONCE ARRIVAL BACK AT REYNOLDS METALS, PCB ANALYSIS WAS CONDUCTED TO DETERMINE ~~IF~~ IF PCB CONCENTRATION WAS LESS THAN 10 PPM FOR SAMPLE X-6, X-2

- ~~ON UPON COMPLETION OF SAMPLES~~ BOTH RESULTS BOTH X-6 AND X-2 SHOWED CONCENTRATIONS GREATER THAN 10 PPM. RECOMMEND NEW ANALYSIS OF X-6 AND X-2 IN CASE OF ERROR IN FIRST ANALYSIS ~~(RESULTS)~~

10-21-03

RE ANALYZED X-6 AND X-2 USING NEW STANDARD, BOTH RESULTS SHOWED CONCENTRATIONS GREATER THAN 10 PPM.

**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-21-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b>		
<b>No. of workers:</b> 6	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator,	
	PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon,	
	Kamatsu excavator	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Sunny & Clear 60 deg	Partly cloudy 82 deg

**Comments and/or supporting calculations:**

Work continued on the shoreline sloping until noon at which time George sent crew home. Surveyors are due in on Wed. to check elevations so work can continue in this area.

Received a sample analysis from the greater than 50 mg/kg PCB material in the roll off boxes. CH2Mhill ran a total RCRA metals analysis rather than a TCLP as requested. Waste Mgt will not accept this for waste profiling and will run the sample to provide TCLP analysis.

Screening samples for greater than 10 mg/kg PCB from X-2 & X-6 failed. Envirocon will remove 2 ft. of additional material from each on Wed.

Received sample analysis for sand and sand/mulch mixture Envirocon plans to use on the shoreline.

Faxed information to Pat Sullivan for review to determine if acceptable.

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**



(7)



**GENERAL INSPECTION/TESTING FORM  
IMMUNOASSAY PCB FIELD SCREENS**

Project Name/No. _____		Vancover Operations			
Date: <u>10-21-03</u>		Weather: _____			
Report By: <u>Marc Krekos</u>		_____			
Test Location	Sample Elevation	Test Type	Parameter 10 / 50 ppm	Test Results	Pass / Fail
Standard # 1	NA	PCB		-0.05	
Standard # 2	NA	PCB		-0.06	
X-6	10'	PCB	10	-0.74	FAIL
X-2	20'	PCB	10	-0.71	FAIL
Sketch	Remarks				
<p>- USED STANDARD # 2 - SAMPLES COLLECTED OCTOBER 20, 2003</p>					
Signed <u>Marc Krekos</u>		Title <u>FIELD TECHNICIAN</u>		No. _____	

**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-22-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b> WH Pacific		
<b>No. of workers:</b> 6	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator,	
	PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon,	
	Kamatsu excavator	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Overcast warm	Overcast warm
<b>Comments and/or supporting calculations:</b>	
Removed the 2' of additional material from X-2 & X-6 and samples pulled for screening test.	
WH Pacific survey crew is today to check elevations along shorelines to determine sub grade.	
○ The excavator hit more wire bundles on the shoreline slope and will remove and bury on east landfill.	
High water level in the river is causing infiltration and pooling on the north side of the Jersey barriers.	
○ The ground at the toe of the revetment slope was too soft for backfilling until the water level dropped.	
It appears to be tidal influence and possibly release of water from Bonneville dam causing the problem.	
The screening test showed X-6 passing but X-2 failed for less that 10 mg/kg. Another 2 ft. of material was excavated from X-2. A screening sample was taken and it passed at less than 10 mg/kg PCB.	
Confirmation samples for both X-2 & X-6 were sent via Fedex for 24-hour turn around.	

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**



## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER OPERATIONS		Date: 10-22-05
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers:	Equipment:	
1		

Morning Weather Conditions:	Afternoon Weather Conditions
	CLEAR BECOMING CLOUDY
Comments and/or supporting calculations:	
930: LEFT TO SITE	
950: ARRIVAL ON SITE, SIGNED IN AND HEADED TOWARDS EXCAVATION	
1000: COLLECTED SOIL SAMPLE FROM X-6 AT 8'	
- SAMPLE WAS TAKEN IN CLAY	
1005: COLLECTED SAMPLE X-2 AT 12'	
- EXCAVATION X-2 HAS BRICK AND OTHER DEBRIS THROUGHOUT	
1030: BACK AT PERYSOLDS	
- BEGAN DRYING OUT X-6 TO RUN ANALYSIS	
1300: RAW PCB 10 PPM ANALYSIS ON BOTH X-6 AND X-2	
1330: X-6 PASSED	
X-2 FAILED	
MARK WILL RESAMPLE ONCE X-2 IS EXCAVATED ANOTHER 2'	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Additional Comments/Supporting Calculations Date: 10-22-03

1400: X-2 WAS EXCAVATED DOWN ANOTHER 2' TO 16'  
AND RE SAMPLED  
-RAN ANALYSIS ON X-2 AT 16'  
1430: RESULTS OF ANALYSIS SHOW X-2 PASSED  
THE 410 PPM PCB

**GENERAL INSPECTION/TESTING FORM  
IMMUNOASSAY PCB FIELD SCREENS**

Project Name/No. <u>Vancouver Operations</u>					
Date: <u>10-22-03</u> Weather: <u>SUNNY</u>					
Report By: <u>Marc Krekos</u>					
Test Location	Sample Elevation	Test Type	Parameter 10 / 50 ppm	Test Results	Pass / Fail
Standard # 1	<del>-0.05</del>	PCB		-0.03	
Standard # 2	<del>-0.06</del>	PCB		-0.06	
X-6	0.7 9'	PCB	10	0.14	PASS
X-2	18'	PCB	10	-0.74	FAIL
Sketch	Remarks				
<p>- SAMPLE COLLECTED 10-22-03 - STANDARD # 2 USED</p>					
Signed <u>Michael Wolf</u>		Title <u>FIELD TECHNICIAN</u>		No. <u> </u>	

**GENERAL INSPECTION/TESTING FORM  
IMMUNOASSAY PCB FIELD SCREENS**

Project Name/No. <u>Vancouver Operations</u>					
Date: <u>10-22-03</u> Weather: _____					
Report By: <u>Marc Krekos</u>					
Test Location	Sample Elevation	Test Type	Parameter 10 / 50 ppm	Test Results	Pass / Fail
Standard # 1				-0.01	
Standard # 2				-0.06	
X-2	16'	DEB	10	0.12	PASS
Sketch	Remarks				
	- SAMPLE COLLECTED 10-22-03 - USE STANDARD #2				
Signed	Title			No.	
<i>Mitchell West</i>	FIELD TECH				



**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-23-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b> WH Pacific		
<b>No. of workers:</b> 8	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator,	
	PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon,	
	Kamatsu excavator	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Sunny & warm	Sunny & warm
<b>Comments and/or supporting calculations:</b>	
Received PAH confirmation sample results and only X-1 excavation are failed with a reading of 22.5 Mg/Kg. Other areas sampled ranged from .2 to 6.2 mg/kg and passed for PAH. An additional 2' of Soil was removed from X-1 and a new soil sample was taken to screen test for PAH.	
Continued working on filling and compacting the area at the toe of the revetment wall. The river level has dropped below the base of the Jersey barriers and not causing problems today.	
The surveyors are checking the shoreline slope.	
Progress pictures were taken by BKR for the east landfill area and shoreline.	
Pat Sullivan did not like the proctor test results for the borrow material sand. Steve Holmberg is obtaining a sample of silt containing soil to evaluate for possible use as a blend material to improve cohesiveness. The borrow sand will be mixed with approximately 15% silt and a proctor test completed by Carlson.	

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**

②



## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>VANCOUVER OPERATIONS</u>		Date: <u>10-28-05</u>
Contractor <u>ENVIROCON</u>		
Subcontractor(s)		
No. of workers:	Equipment:	

Morning Weather Conditions:	Afternoon Weather Conditions
<u>FOGgy</u>	<u>PARTLY SUNNY</u>
Comments and/or supporting calculations:	
<u>UPON RECEIVING RESULTS FROM SAMPLES SENT TO THE LAB, X-1 CAME BACK WITH A PAH GREATER THAN 200 PPM. ENVIROCON EXCAVATED X-1 DOWN ANOTHER TWO FEET AND A SAMPLE WAS COLLECTED FOR ANALYSIS</u>	
<u>1430 TAN ANALYSIS FOR PAH ON SAMPLE X-1</u>	
<u>1530 RESULTS OF ANALYSIS SHOW X-1 FAILED THE TEST WITH PAH CONCENTRATION GREATER THAN 20 PPM. EXCAVATION WILL NEED TO BE EXCAVATED DOWN ANOTHER TWO FEET AND REANALYZED</u>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

**GENERAL INSPECTION/TESTING FORM**  
**MISCELLANEOUS FIELD TESTS**

Project Name/No. VANCOUVER OPERATIONS

Date: 10-23-03 Weather: SUNNY 60S

Report By: MIKE WIETZ

Test Location	Test Type	Sample Name	Parameter	Test Results	Unit
X-1	PAH	X-1		-0.20	<del>PPM</del> FALC
STD #1	PAH	PAHSTD#1		-0.26	
STD #2	PAH	PAHSTD#2		0.19	

Sketch

Remarks

- SAMPLE X-1 COLLECTED 10-23-03
- USE STANDARD #2

Signed

*Michael Wietz*

Title

FIELD TECH

No.

**DAILY INSPECTOR'S PROGRESS REPORT**

<b>Project Name/No.</b> Vancouver Landfill Remediation CEAT 2		<b>Date:</b> 10-24-03
<b>Contractor:</b> Envirocon		
<b>Subcontractor(s)</b>		
<b>No. of workers:</b> 7	<b>Equipment:</b> JD Backhoe, JD 650 Dozer, PC-200 Long Reach Excavator, PC-200 Excavator, JD-300 Dump Truck, Water Truck, Water Wagon, Kamatsu excavator	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Cool & partly cloudy 45 deg	Sunny & warm 70 deg

**Comments and/or supporting calculations:**  
 X-1 failed the screening test for PAH greater than 20 so Envirocon removed another 2' of soil and a sample was taken for screening.  
 Confirmation sample results for PCB were received and all areas passed except one test point in the NE Corner of X-4. This area had approximately 2' of soil removed and we did not screen test before the confirmation sample analysis because this area had not been identified as a contaminated area.  
 Envirocon excavated another 2' of soil and a sample was taken for screen testing for less than 10 mg/kg. TCLP test results were received for the greater than 50 PCB material in the roll off boxes. All metals were below limits & Kristin can finalize the waste profile and sent to Waste Mgt. for approval.  
 Envirocon took delivery of several truckloads of the mulch material for use in the vegetated areas.  
 Envirocon started grubbing and removing trees from the infiltration basin area on the east side.  
 Loren Gunderson was on site and introduced me to Jim Perkins, a newly hired safety specialist.  
 Marc finished screening samples from X-1 & X-4 and both failed again. Envirocon was told to remove 3' of additional soil from each spot so new samples can be taken. Marc will collect the samples in PM.  
 Steve gave me a sample of the silt material and it looks more like sand than silt. I call Steve and told him he had better start looking for a better quality silt source as a back up.

Items	Description and Location of Item	Quantity	Unit

**The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.**

2




**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANALCO - South Bank Area of Concern		Date: 24 October, 2003
Contractor Envirocon		
Subcontractor(s)		
No. of workers: 6	Equipment: Komatsu P220 trackhoe, Komatsu 300 trackhoe.	

Morning Weather Conditions:	Afternoon Weather Conditions
Comments and/or supporting calculations:	
10-23-03 Thursday	
Screen samples collected from X1 P215 @ elev. 18 feet - PAH	
X4 -25 ft. north of P206 @ elev. 24 ft. - PCB	
10-24-03 Friday	
Above samples screened along with the addition of the additive material for the sand backfill. The additive material was screened for PAH.	
See screen results below. All samples FAILED, X1, X4 and Sand #2. Sand #2 was run twice to confirm a failed test.	
Notified Envirocon of the failed tests and had them excavate down 3-4 feet in X1 and X4 NE Corner so we could re-sample later in the day to re-test.	
1600 On site to take samples of X1 P215 @ elev. 12 feet.	
X4 NE Corner @ elev. 20 feet	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed  Title No.

**GENERAL INSPECTION/TESTING FORM  
IMMUNOASSAY PCB FIELD SCREENS**

Project Name/No. Vancouver Operations South Bank of Concern

Date: 10-24-03 Weather: \_\_\_\_\_

Report By: Marc Krekos

Test Location	Sample Elevation	Test Type	Parameter 10 / 50 ppm	Test Results	Pass / Fail
Standard # 1		PCB			
Standard # 2		PCB			
X-4		PCB	10	-0.74	FAIL
X-1		PAH	20	-0.74	FAIL
SAND #2		PAH	20	-0.74	FAIL
SAND #7		PAH	20	-0.74	FAIL
<b>Sketch</b>	<b>Remarks</b>				
<b>Signed</b>			<b>Title</b>		



ELEV 20


STA. 67.1  
ELEV



SEE DETAIL NO. 6 ON  
DWG. A-046119 - WW FOR SECTION OF  
EXCAVATION. DOWN SLOPE AND OVER  
CPU RIGHT-OF-WAY

**PER LAB  
31.5 ppc**

EXCAVATE 2' MORE  
TAKE TO LANDFILL  
RESCREEN @ 24' (at  
MW-33 TO BE F  
DURING EXCAVAT



SILT FENCE SET BEHIND T3

X-7

X-6

X-2

X-3

X-5

X-4

GEORGE 503.784.1203

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 10/27/03
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 6	Equipment: SAME AS 10/24/03	

Morning Weather Conditions: COOL, SOME PRECIP	Afternoon Weather Conditions: <del>65°</del> 72° CLEAR, LOW WINDS
---	--

Comments and/or supporting calculations:

Ø HAVE REFRESHER TRAINING FOR PARTIAL CREW

3 1/2 HOURS INDICATED FOR STAND BY AWAITING FILL MIX APPROVAL

GRAY - DROVE TO MORRIS BRO. IN GRESHAM TO INSPECT FILL MIX. COLLECTED BAG SAMPLE. ENVIROCON DELIVERED BULK SAMPLE TO TESTING LAB FOR PROCTORS/TESTING.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed GRAY KEENE	Title	No.
-------------------	-------	-----

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 10/29/03
Contractor ENVIROCON		
Subcontractor(s) N/A		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
COOL/CLOUDY - RAIN OCCASIONALLY	60° - CLOUDY / WINDY
Comments and/or supporting calculations:	
NO WORK - STAND BY FOR FILL & FOR ANALYTICAL ON AOC REMEDIATION WORK	
CONTINUED TO LOOK FOR FILL SOURCES	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed GRAY KEENE	Title	No.
-------------------	-------	-----

0



## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>Vancouver Landfill Remediation</u>	Date: <u>10/29/03</u>
Contractor <u>Envirocon</u>	
Subcontractor(s) <u>N/A</u>	
No. of workers: <u>8</u>	Equipment: <u>SAME</u>

Morning Weather Conditions:	Afternoon Weather Conditions
<u>SLIGHT RAIN, COOL, WINDY</u>	<u>COOL SOL, WINDY</u>
Comments and/or supporting calculations:	
<p><u>Envirocon imported silt material from Gresham/Morris Brothers to mix with sand material. - material to be used in south bank area of concern.</u></p> <p><u>Material is being mixed on the ground using an excavator. Ratio used is 1 to 5</u></p> <p><u>30 loads imported @ 16 to 17 tons a load.</u></p> <p><u>Placed fill material at Jersey barrier wall with door</u></p> <p><u>over excavation of X-4 and confirmatory samples collected.</u></p> <p><u>Also inspect another source of fill mix from I-5 road cut. Two source areas; one silt, one mix of CL, SL, TG &amp; S - VV. wet. samples to lab for testing</u></p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>GRAY KEGNE</u>	Title	No.
--------------------------	-------	-----

2

## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>Vancouver Landfill Remediation</u>		Date: <u>10/30/03</u>
Contractor <u>Envirocon</u>		
Subcontractor(s) <u>N/A</u>		
No. of workers: <u>7</u>	Equipment: <u>SKAME</u>	

Morning Weather Conditions: <u>Cold, cloudy</u> <u>4°</u>	Afternoon Weather Conditions <u>cool, cloudy</u> <u>48°</u>
Comments and/or supporting calculations:	
<p><u>BEGAN IMPORTING 1-5 FILL MIX - 32 LOADS @ 24 CY PER LOAD. MATERIAL MIX MIX WITH ORGANIC COMPOST FOR PLACEMENT IN THE LOWER BEACH AND TOE OF THE REVETMENT</u></p> <p><u>MIXED SILT &amp; SAND WITH COMPOST - STOCKPILED FOR RAIN DAY USE</u></p> <p><u>IMPORTED SAND FOR MIX WITH SILT - 14 LOADS @ 16 TONS</u></p> <p><u>WEEKLY PROGRESS MEETING - SEE TELE CONF. NOTES</u></p> <p><u>LOADED OUT 5 ROLL-OFFS OF PCB SOILS. ENVIROCON SIGNED MANIFESTS BY MISTAKE. SEE PCB SHIPMENT INCIDENT RPT. IN PROJECT FILES FOR DETAILS.</u></p> <p><u>MOBILIZE CRANE TO SITE TO OFF-LOAD CONCRETE REVETMENT PANELS</u></p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>Gray Kove</u>	Title	No.
-------------------------	-------	-----

Q



# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 10/31/07
Contractor ENVIRONMENTAL		
Subcontractor(s) N/A		
No. of workers: 7	Equipment: SAME	

Morning Weather Conditions: COLD / LOW 30's CLEAR, WINDY	Afternoon Weather Conditions Cool 40's CLEAR & WINDY
Comments and/or supporting calculations:	
CONTINUED MIXING SOILS FOR PLACEMENT ON THE SO. BANK BY THE DOC	
INSTRUCTED INITIAL 1 FOOT LIFT & COMPACTED. 3RD PARTY QC ON SITE TO VERIFY 95% STD. COMPACTION CRITERIA.	
LOADED OUT THREE (3) ROLL-OFFS OF PCB SOILS. AREA MANIFESTED LOADS.	
INSTRUCTED ENVIRONMENTAL (GEORGE LORE) ON PROPER PCB STORAGE, DOCUMENTATION, OSD'S AND MANIFESTING.	
AVALUATING X-4 CONCENTRATIONS	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed GRAY KEGNE	Title	No.
-------------------	-------	-----

12



**November, 2003**

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VAN COUVER LANDFILL REMEDIATION.		Date: 11/03/2003
Contractor ENVIRO CON.		
Subcontractor(s)		
No. of workers: 8	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
Cold Clear 27°	Cool Clear 40°
Comments and/or supporting calculations:	
<p>X-5 fill material placed along south shoreline &amp; compacted. Material delivered in afternoon was wet clay and decision was made to mix with sand from glacier to provide drier material. Two to three parts sand to one part clay.</p> <p>Two rolloff boxes of PCB waste hauled from site by waste management. Manifests signed by Greg Rutledge.</p> <p>Reviewed change order status with Jeff Johnson and discussed October invoice to be submitted by 11/05.</p> <p>X-4 confirmation sample tested clean for PAH's and George notified that excavation can be filed. The south bank area of concern is now clean of PCB &amp; PAH except for X-5 excavation area.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed: <i>Bleh</i>	Title	No.
---------------------	-------	-----

(5)



# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 11/04/03
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 8	Equipment: SHANK	

Morning Weather Conditions:	Afternoon Weather Conditions
OVERCAST 34°	OVERCAST 42°

**Comments and/or supporting calculations:**

CONTINUED RECEIVING MATERIAL FROM I-5 WHICH WAS WET IN THE MORNING THEREFORE SAND FROM GUARICA WAS BLENDED TO IMPROVE COMPACTION. THE I-5 MATERIAL WAS MUCH DRIER IN THE AFTERNOON AND WAS PLACED ON THE SOUTH SIDE WITHOUT BLENDING WITH SAND. MATERIAL BEING PLACED AND COMPACTED WITH A STATIC ROLLER & COMPACTION LOOKS GOOD. WILL HAVE CH2M HILL MAKE COMPACTION TESTS ON WEDNESDAY MORNING.

TWO Pallet off boxes of PCB WASTE WERE MANIFESTED AND TRANSPORTED FROM THE SITE BY WASTE MANAGEMENT. BOTH BOXES WERE OVERWEIGHT AND APPROX. 5000 KG WERE REMOVED FROM EACH BOX PRIOR TO SHIPMENT. ONE ROW OFF BOX REMAINS ON SITE WITH PCB WASTE AND WILL BE PICKED UP BY W.M. ON WED. MORNING.

AL BURBA, PAT SULLIVAN, MARK STEELER & ROB BARR VISITED THE SITE IN THE AFTERNOON FOR A TOUR & VIEWING OF ACTIVITIES.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>BVL</i>	Title	No.
-------------------	-------	-----

**Additional Comments/Supporting Calculations**

**Date:** 11/04

15:30 EXCAVATOR SCRAPPED LOWER SLOPE FROM TCE TO ELEVATION 18 WITH SMOOTH EDGED BUCKET TO ACHIEVE FINAL SLOPE FROM -50 TO 2.25 STATIONS.

**Preparer Initials** AKL

outer shell  
construction  
sand - mulch  
(top sleep - PS  
throughout)



# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 11-05-03
Contractor ENVIROCON		
Subcontractor(s) AXIS W. SPECIFIC		
No. of workers: 8	Equipment: STONE	

Morning Weather Conditions:	Afternoon Weather Conditions
CLEAR & COLD 34° LIGHT WIND	42° CLEAR TO PARTLY CLOUDY
Comments and/or supporting calculations:	
07:30 WASTE MANAGEMENT CAME IN AND PICKED UP THE LAST ROLL OF BAR FULL OF PCB WASTE. MANIFEST WAS PREPARED & SIGNED.	
10:30 CARLSON TESTING TECH. ARRIVED AND TOOK COMPACTION TESTS ON SOUTH SHORE WITH ALL READINGS 95% OR HIGHER.	
USED MIXING SAND 2/3 AND MULCH 1/3 AND PLACING MIX AT TOE OF SLOPE 2+00 THROUGH 5+00.	
PLACING I-5 MATERIAL ONLY ON SLOPE FROM STATIONS 2+25 THROUGH 4+00 FROM ELEVATION 18' TO 30'.	
STATIC ROLL PACKING TO E OF SLOPE STATION 2+25 TO 5+00.	
BACKFILLED X-4 EXCAVATION WITH I-5 MATERIAL.	
TAKING DELIVERY OF I-5 MATERIAL ALL DAY. GOOD DRY SOIL CONSISTING OF PRIMARILY SILT W/ SOME CLAY & SAND.	
AXIS STARTED SETTING UP CRANE WITH BEEM INSTALLATION.	
SAFETY ORIENTATION GIVEN TO 2 AXIS EMPLOYEES BY JIM PERDINS.	
1400 LONG REACH EXCAVATOR CUTTING BENCH TO 18' ELEVATION FROM STATIONS +.50 TO 1+00. DOZED GRADED SURFACE OF SCOPE IN PREPARATION FOR PLACEMENT OF FABRIC AND REINFORCEMENT.	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed	JVL	Title	No.
--------	-----	-------	-----

Additional Comments/Supporting  
Calculations

Date:

11-05-03

14:15 DOZER & TRUCK PLACING SAND/MULCH MIX ON 18' LEVEL BETWEEN STATIONS 2+68 AND 3+50. PAT STOPPED WORK BECAUSE SLOPE WAS BEING BUILT TO A SLOPE OF APPROX 1:1 RATHER THAN 2.5:1. A NEW DOZER OPERATION. EXCESS MATERIAL WILL BE REMOVED TO GET BACK TO SOLID GROUND SO FILL MATERIAL CAN BE KEYED IN PROPERLY. RICK & GEORGE HAD BEEN FOCUSED ON PREPARING THE WEST END OF THE RETAINMENT AND LET THIS GET BY THEM. RICK DIRECTED OPERATORS TO CORRECT PROBLEM.

15:00 OBSERVED 9 ROLLS OF GEOTECH FABRIC WITH DESCRIPTION GFC GIF-200 180" X 360' / 1800 SY WOVEN BUNDLE BY MW. LININGS & GEOTEXTILE PROD. CO. SPY CW 0031 WEIGHT: 597

16:00 LOW REACH EXCAVATOR CUTTING 2.5:1 SLOPE FROM STATIONS 2+68 TO 3+75 BETWEEN ELEVATIONS 2.5 & 18'. ENTIRE SLOPE WILL HAVE TO BE CUT BACK TO 10 FEET BETWEEN THESE STATIONS.

Preparer Initials BKR

Revetmt  
arrives

# DAILY INSPECTOR'S PROGRESS REPORT

Thurs

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 11/06/03
Contractor GUNNARSON		
Subcontractor(s) W.H. PACIFIC		
No. of workers: 11	Equipment: SAME	

Morning Weather Conditions: Cool 30° CLEAR	Afternoon Weather Conditions: 50° Cool & CLEAR
Comments and/or supporting calculations:	
08:15 FIRST TRUCK LOAD OF RETENTION MATS ARRIVED WITH SPREADER BAR. PINS FOR LOCKING SPREADER BAR WHEN EXTENDED, WERE MISSING. STEVE HOLDEN BOLE WENT TO VANCOUVER TO OBTAIN SUITABLE FASTENERS. ASSEMBLY OF SPREADER BAR WAS COMPLETED @ 10:30	
09:30 SECOND TRUCK LOAD OF RETENTION MATS ARRIVED. SLOPE AT -.50 TO #25 COVERED WITH GEOTECH FABRIC SIX SECTIONS OF FABRIC IN PLACE FROM ELEVATION 7.5' TO 18'. FABRIC SECURED TO GROUND WITH WIRE STAPLES IN APPROX. 3' CENTERS.	
EXCAVATIONS CUTTING DOWN BANK BETWEEN STATIONS 3.00 & 4.00 AT ELEVATIONS 7.5' TO 18' AND 18' TO 30' SURVEYORS LAYING OUT MAT CORNERS AND STAKING	
11:15 SET FIRST 8' RETENTION MAT AT WEST END OF SHORLINE. EXTREME WEST END MAT AND ANCHOR TRENCH WILL BE INSTALLED LATER.	
11:30 PAUL SKILLINGSTAD OF WDOE VISITED SITE FOR TOUR WITH AL BURBA, PAT SURIVIAN, BRUCE RICHMOND, GRAY KEEFE	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>hul</i>		Title	No.
-------------------	--	-------	-----

## Additional Comments/Supporting Calculations

Date: 11/06/03

JOHN EDWARDS & TIM STONE OF AMERICAN ENVIRONMENTAL AND JEFF JOHNSON OF ENVIRECON. DISCUSSED CLEANUP LEVELS AND CONFIRMATION RESULTS FOR SOUTH BANK AREA OF CONCERN. ALSO DISCUSSED GROUND WATER SAMPLING REQUIREMENTS FOR 4<sup>TH</sup> AIR TESTING. DISCUSSION & TOUR CONCLUDES @ 1430

1430 EIGHT 8' WIDE REINFORCEMENT MATS HAVE BEEN SET IN PLACE. EXCAVATING BOTTOM OF SOUTH END OF MATS @ ELEV. 7.5' ±. TOP OF CONCRETE IS APPROX. 8'.

PAT TOLD JOE TO MOVE THE MATS APPROX 18" TO THE SOUTH TO OBTAIN THE ABOVE DESCRIBED ELEVATIONS. THE SURVEYORS STABBED IN NEW POINTS. PAT WANTS APPROX.

3 1/2 REINFORCEMENT BLOCKS SITTING ON THE 18' LEVEL BELOW. 1600 EXCAVATOR & DOZER FINISHED CUTTING BANK AND BUILDING BENCH AT 18' LEVEL FROM STATIONS 3.0 TO 4.0 AT ELEVATIONS 7.5' TO 18'.

EXCAVATOR SLOPING SHAPE 2.5:1 FROM STATIONS 4.0 TO 6.0 AT ELEVATIONS 7.5' TO 18'.

BACK BLADED SLOPE WITH DOZER FROM .75 TO 2.68 TO PROVIDE SMOOTH SURFACE AS REQUESTED BY MAX OF CONTRACT.

1700 SIXTEEN 8' WIDE REINFORCEMENT MATS WERE SET IN PLACE FROM STATION -5.0 TO +.75. STOPPED FOR DAY. DELIVERY OF I-S SOIL WAS STEADY ALL DAY. THE SOIL IS NOW PRIMARILY SILT WITH A LITTLE CLAY. THE SOIL DOES NOT EXHIBIT CLAY CHARACTERISTICS. NO COMPACTION TESTING TODAY.

Preparer Initials BKL

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 11/07/03
Contractor ENVIRO CON		
Subcontractor(s) W.H. PACIFIC, AXIS CRANE		
No. of workers: 11	Equipment: SHIMBE	

Morning Weather Conditions: 40° OVERCAST	Afternoon Weather Conditions PARTLY CLOUDY 55°
---	---

Comments and/or supporting calculations:

07:45 CHECKED WITH STEVE HORNBERG ON TIMING FOR ANCHOR PULL TEST. THE ANCHOR WAS INSTALLED 3 DAYS AGO. EARLSON TESTING SCHEDULED FOR 08:30. EXCAVATOR SLIPPING STOP LINE @ ELEV. 7.5' TO 18' BETWEEN STATIONS 6.0 & 7.0. KOMATSU DOZER BUILDING AND LEVELING THE 10' BENCH FROM STATION 4.5 TO 6.0. LONG REACH EXCAVATOR WAS PULLING SOIL AWAY FROM WHITTLES AT BASE OF TIE-BY BARRIERS FROM STATION 2.68 TO 3.50. JOHN DEERE DOZER CONTOURING & BACK BLADING LOWER SLOPE AT ELEV. 7.5' TO 18' FROM STATION 2.68 TO 4.50. 08:00 STARTED SETTING FIRST B' MAT. PLAN IS TO TRY TO SET 32 MATS IN A DAY. TOOK PICTURES OF MAT #17 BEING PLACED ON STOP LINE WITH 100 TON CRANE. PICTURE OF K-1 EXCAVATION LOOKING EAST  
 " " " " SOUTH SIDE LOOKING EAST  
 " " " " LOOKING WEST  
 " LOOKING EAST AT STATION 2.68 AT ELEVATION 15'  
 " LOOKING EAST AT STATION 2.68 CLEARING OF SOIL FROM WHITTLES  
 " LIFTING MAT FROM TRUCK BED.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>BKR</i>		Title	No.
-------------------	--	-------	-----



cable pullover



sand mitch mx  
2:1



## Additional Comments/Supporting Calculations

Date: 11-07-03

PICTURE OF CHAIN LIFTING MAT FROM TRUCK BED.  
 PICTURE OF ~~POZZO~~ BACK BLADING SURFACE OF SLOPE ELEV. 7.5' TO 18'.  
 PICTURE REMOVING SAND FROM BACK AREA @ SE CORNER OF PROPERTY.  
 PICTURE OF EXCAVATOR STAKING E-S SOIL AND BLENDING SAND/MULCH.  
 09:00 ANOTHER PULL OUT TEST ATTEMPTED ON TWO PLAT IPUS TYPE CABLE ANCHORS. BOTH CABLES ON THE ANCHOR FAILED AT APPROX. 1100 PSI GAGE PRESSURE WHICH EQUATES TO APPROX. 2500 TO 3000 POUNDS OF PULL. THE CABLE DIA. IS 4mm OR .155". IT WAS OBVIOUS THAT THE SMALL STAINLESS STEEL CABLE WAS NOT CAPABLE OF A 5000 LB LOAD. STEVE CALLED PAT & LEFT VOICE MESSAGE REGARDING THE TEST FAILURE. STEVE ALSO CALLED MARK OF CONTECH AND ERIC FISH OF ALMORTECH. ERIC SAID HE WOULD Ponder THE SITUATION AND TALK TO PAT.

@ 9:30 SAND/MULCH MIX PLACED AND SPREAD AT ELEVATION 18' BETWEEN STATIONS 2.4R & 5.00  
 I S SOIL BEING PLACED AND SPREAD ON ELEVATION 18' TO 30' BETWEEN STATIONS 4.5 & 6.0.

@ 9:45 FINISHED SETTING THE FIRST EIGHT 8' PANELS SO FAR TODAY. WAITING FOR TRUCK DELIVERY OF ADDITIONAL MATS. NOTICED THAT NEW DETER OPERATOR HAD SCRAPPED OFF THE HINGE POINT AND ~~RE~~ USED THE TURN. I POINTED THIS OUT TO JOE AND GEORGE AND TOLD THEM AN ED CE WITHOUT RADIUS WAS NEEDED AND THE PARTIAL PANELS WILL COMPENSATE FOR GAP AT THE TURNING POINT. PROBLEM WAS ADDRESSED AND CORRECTED.

THE BACKLAGE WAS OPERATED ALL DAY TO PUSH I S DELIVERY MATERIAL ON TO THE PILE. AN EXCAVATOR WAS USED PERIODICALLY TO STACK THE MATERIAL HIGHER.

THE LONG REACH EXCAVATOR WAS MIXING SAND & MULCH 2:1 RATIO.

10:00 THIRD LOAD OF RETAINMENT MATS ARRIVED - (4EA 8' WIDE) TALKED TO ERIC RE: DISPOSAL OF DRILLING WASTE WATER ON SITE WITH PCB WASTE. KRISTIN NADER MANN RESEARCHED AND THIS IS NOT AN OPTION UNLESS OK IN THE AGREED ORDER WITH WDOG. READ AD AND FOUND THAT CLEANUP LEVEL FOR PAH'S IS 20 mg/kg AND NOT 20 mg/kg AS CALLED FOR IN SPECIFICATIONS. CHECKED CONFIRMATION SAMPLE RESULTS AND THREE POINTS SHOW FINAL CLEAN UP ABOVE THE 2.0 TARGET. X-8 IS 6.0, X-3 IS 6.0, AND X-4 IS 3.5. X-8 CAN BE EASILY ADDRESSED BUT X-3 & X-4 ARE COVERED WITH BARKMUL MATERIAL AND NEED TO BE FLAT FOR RETAINMENT INSTALLATION AT THE SECOND TIER LEVEL. WILL CALL PAUL @ WDOG TO SEE IF VARIANCE POSSIBLE.

Preparer Initials BKL



Compaction  
testing

tapered panels

Asmuted  
lester - pullout  
2500 psi all

tapered panels set

not in stall  
summary

Additional Comments/Supporting  
Calculations

Date: 11-07-03

12:30 CARLSON TESTING ON SITE & MADE COMPACTION TESTS  
AT ELEVATION 18' @ STATIONS 3+50, 4+25, & 4+75.

ALL PASSED 10E TOLL. MOISTURE LEVEL WAS GOOD AT 14%  
MATERIAL WAS PRIMARILY 8.5 MATERIAL WITH A LITTLE SAND  
& MULCH MIXED IN. BECAUSE THE COMPACTION NUMBERS WERE SO  
HIGH CARLSON TOOK ANOTHER SAMPLE OF 1.5 MATERIAL TO  
THE LAB FOR PROCTOR TEST. THE COMPACTION TESTING RESULTS  
ARE PENDING ON SAMPLE TAKEN.

14:30 TRUCK TO TELL TOWNSON RE: PAH CLEAN UP LEVEL TO 2MG/KG,  
WILL PLAN TO EXCAVATE X-B 2' ADDITIONAL, X-3 P2-10 ADDL. 2',  
AND X-4 SA-TB-1 ADDL. 2' AND TAKE NEW CONCRETE  
SAMPLES FOR ANALYSIS. JEFF WILL HAVE ROCK MARK THE  
SAMPLE POINTS TO SEE WHERE THEY ARE RELATIVE TO THE  
UPPER RETAINMENT WALL.

15:00 SIXTEEN 8' WIDE MATS SET IN PLACE SO FAR TODAY.  
PLUS ONE 4' WIDE MAT. TRUCK ARRIVED WITH ANGLE MATS  
FOR HINGE POINT @ STATION 2+50.

15:30 TRUCK TO ERIC FISHER OF ARMO REEF REGARDING ANCHOR  
CABLE FAILURE. ERIC STATED THAT THESE ARE THE STANDARD ANCHOR  
USED BY ARMO REEF AND THEY HAVE WORKED ON RETAINMENT SET  
AT SEVERAL SITES. I ASKED FOR A REC. ARMO REEF TO PROVIDE  
CONTACT # ANCHOR WITH A LETTER STATING THAT THE ANCHORS  
ARE ACCEPTABLE AND THEY WILL GUARANTEE PERFORMANCE.  
MADE THE DECISION TO USE ANCHORS AND INSTEAD 3 EACH/8' WIDE  
MAT. INFORMED STEVE & JEFF OF DECISION AND ANCHOR  
INSTALLATION WILL START SATURDAY.

16:15 ANGLE MATS SET IN PLACE AT HINGE POINT.

EXCAVATED BUILDING ROAD FOR CRANE AT 30' ELEV.

FROM STATION 3+75 TO 5+50,

18' BENCH BETWEEN STATIONS 6+00 & 7+00 BEING BUILT.

TOOK PICTURE LOOKING EAST @ 30' ELEVATION ROAD CONSTRUCTION

16:00 ANOTHER TRUCK W/ MATS ARRIVED

15:00 SEVENTH TRUCK W/ MAT ARRIVED. TO DARK TO OFFLOAD  
I. DRUM DROPPED THROUGH WITH MATS TO BE UNLOADED  
ON MONDAY.

TWENTY FOUR MATS & ANCHOR SET IN PLACE ON FRIDAY PLUS  
THE TWO HINGE MATS AND ONE 4' WIDE MAT.

Preparer Initials BER



anchor  
installation



**DAILY INSPECTOR'S PROGRESS REPORT**

Saturday

Project Name/No. VANCOUVER LANDFILL PLANT, ATLOW		Date: 11-08-03
Contractor ENVIROCON		
Subcontractor(s) AXIS CRANE		
No. of workers: 7	Equipment: SOME	

Morning Weather Conditions:	Afternoon Weather Conditions
42° PARTLY CLOUDY - RAIN OVERCAST	50° OVERCAST

Comments and/or supporting calculations:

8:00 TALKED TO JEFF JOHNSON ABOUT MAT DELIVERY BY CONTECH. SITUATION HAS IMPROVED WITH FEWER DELAYS. WILL MONITOR SITUATION.

8:30 ENVIROCON PLACING SAND/MULCH MIX AT 18' ELEVATION FROM STATION 5+50 TO 6+50.

SLOPE BETWEEN 6+75 AND EAST SIDE OF PROPERTY NEARLY COMPLETE. SAND WAS REMOVED AT EXTREME EAST END OF SLOPE AREA AND 1.5' FULL MATERIAL WAS PLACED AND COMPACTED IN THIS AREA TO PROVIDE STABILITY.

TOOK PICTURES LOOKING WEST FROM EAST SIDE OF PROPERTY AT ELEVATION 18'.

10:00 TOOK PICTURES OF WORKERS INSTALLING ANCHORS FOR MATS USING ROTARY DRILL/HAMMER TO INSTALL PLATAPUS ANCHORS WITH CHAINS SUPPLIED BY ENVIROCON THROUGH CONTECH.

TOOK PICTURES OF HINGE POINT OF RETENMENT AT STATION 2+68.

12:00 COMPLETED INSTALLATION OF ANCHORS FOR ALL MATS WHICH HAVE BE SET IN PLACE SO FAR.

12:30 DIGGER & ROLLER WORKING ON ROAD FOR AXIS CRANE AT 30' ELEVATION. TOOK PICTURE OF ROAD CONSTRUCTION LOOKING WEST.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed	<i>B. [Signature]</i>	Title	PROT. ENGR	No.
--------	-----------------------	-------	------------	-----

**Additional Comments/Supporting Calculations**

Date: 11/09/03

13:15 DOZER & EXCAVATOR PUTTING FINISHING TOUCHES ON LAST SECTION OF LOWER SLOPE ELEVATION 7.5' TO 18' ON EAST END OF PROPERTY TOOK PICTURE OF WALL ON LOWER SLOPE IN THIS AREA.

Preparer Initials BLR

rebar in loops of mat

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 11/10/03
Contractor ENVIROCON		
Subcontractor(s) ARIS CRANE WITH PACIFIC		
No. of workers: 10	Equipment: SANG	

Morning Weather Conditions: 45° Rain	Afternoon Weather Conditions 55° LIGHT RAIN
Comments and/or supporting calculations: 8:00 TRUCKS ARRIVED WITH MATS AND STARTED SETTING IN PLACE PLAN TO SET 36 MATS PLUS 2 HINGE POINT MATS TODAY ON LOWER SLOPE. 8:30 INSTALLED REBAR, IN LOOPS OF MATS & INSTALLED ANCHORS FROM STATIONS -.5 TO 3+25 9:00 STARTED HAULING & COMPACTING I-5 MATERIAL AT 18' ELEVATION FROM STATIONS -.5 TO 2+68. DECIDED TO DIG OUT X-3 & X-4 OF BACK FILL MATERIAL PLUS GO 2' DEEPER IN ATTEMPT TO REMOVE PAH > 10. ORIGINAL CLEAN UP TARGET OF 20 WAS NOT AS REQUIRED IN THE AGREED ORDER WILL TAKE OUT FULL MATERIAL PLUS ADDITIONAL 2' THEN TAKE CONFIRMATION SAMPLES. HOURS WILL BE REFINED WITHOUT SAMPLE RESULTS SO ENVIROCON WILL NOT BE HELD UP & CAN CONTINUE CONSTRUCTION OF THE UPPER SLOPE AT THE WEST END. X-8 WILL ALSO BE DIG OUT & RESAMPLED FOR PAH'S. 10:30 BACKFILLED X-1 AND CLEANED UP SHORE LINE SLOPE AT WEST END OF SOUTH BANK AREA OF CONCERN.	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>AKL</u>	Title <u>PROJ MGR</u>	No.
-------------------	-----------------------	-----

brooms / shovels  
push sand-mulch  
into holes

Long reachers for

fill of upper  
slope 18' - 30'



Additional Comments/Supporting Calculations	Date:
12:00 MARE TOOK COMPACTION SAMPLES FOR TESTING PAH'S FROM X-3, X-4, & X-8.	
DISCUSSED WITH AN BUBBA CLEANUP LEVELS FOR PAH'S IN SOUTH BANK AREA OF CONCERN. REVISID BY THE AGREED ORDER SPECS, SAY CLEAN UP TO 20 BUT A 0 MAY BE 10?	
12:30 X-3 & X-4 EXCAVATIONS BACKFILLED & COMPACTED.	
13:00 USING BROOMS & SHOVELS & HOES TO PUSH SAND/MULCH MIXTURE INTO HOLES AND LEVEL SURFACE ON LOWER REVENMENT.	
14:00 PLACED INSIDE HINGE POINT MATS ON LOWER SLOPE AND THEY PUT WELL. MAT INSTALLATION CONTINUED TO STATION 6+00. NO WIND TODAY MADE PLACEMENT MUCH EASIER. LONG REACH EXCAVATOR PLACING SAND/MULCH MIX ON MATS FROM STATIONS -50 TO 3+00.	
15:30 UNITED RENTAL DELIVERED A BARKHOE WITH IMPACT HAMMER TO BREAK UP CONCRETE AT BUILDING DEMO SITE.	
I-5 MATERIAL DUMPED AT TOP OF 30' ELEVATION FROM STATIONS -5 TO 3+00. READY TO BE PUSH IN AND COMPACTED WHEN WORK ON EXCAVATION IS COMPLETE.	
16:00 STARTED PLACING & COMPACTING BS FILL MATERIAL ON UPPER SLOPE FROM ELEVATION 18' TO 30' BETWEEN STATIONS -50 AND +50.	
16:15 CARLSON TESTING IN AND TOOK COMPACTION TESTS @ ELEVATION 19.5' AT STATIONS +.25, 1+20, 2+00. COMPACTION TESTS SHOWED 95% TO 96% = M/S IS 100% I-5 FILL MATERIAL.	
16:30 STARTED PLACING & COMPACTING I-5 FILL MATERIAL FROM ELEVATION 18' TO 30' FROM STATIONS +50 TO 2+00.	
17:00 I-5 MATERIAL RECEIVED ALL DAY. WEIGHT TICKETS FROM DELIVERY TRUCKS ARE NOW SHOWING LOAD QUANTITIES OF 22 YD <sup>3</sup> DOWN FROM 29 YD <sup>3</sup> USED PREVIOUSLY. RICK GATHERS DELIVERY SLIPS FROM DRIVERS @ END OF EACH DAY.	

spread sand-wich  
on lower  
blocks

2590 of block  
in A.T. not 5040

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. <u>JANUARY 1981 LANDFILL REMEDIATION</u>		Date: <u>11-11-03</u>
Contractor <u>ENVULCON</u>		
Subcontractor(s) <u>ARIS</u>		
No. of workers: <u>10</u>	Equipment: <u>SAME</u>	

Morning Weather Conditions:	Afternoon Weather Conditions
<u>50° OVERCAST RAINED DURING THE NIGHT</u>	<u>55° PARTLY CLOUDY</u>

**Comments and/or supporting calculations:**

8:30 GREG RUTKORF VISITED SITE TO OBSERVE SAFETY OF WORK.

9:00 EXCAVATOR SPREADING SAND/MULCH MIX ON LOWER REVEALMENT MATS FROM STATION 2+60 TO 5+75. HAND WORK TO LEVEL REMAINS IN STALLING REBAR & ANCHORS FOR REVEALMENT MATS STATION 3+0 TO 5+50

9:30 FIRST TRUCK LOAD OF REVEALMENT MATS ARRIVED AT APPROX. THIS TIME. DELIVERY WAS DELAYED DUE TO A SHORTAGE OF TIEWRAPS USED IN CONSTRUCTING THE MATS. CONTACT RECEIVED NEW SHIPMENT AND NO FURTHER DELAYS ARE EXPECTED. STARTED PLACEMENT OF MATS @ STATION 5+75 & WORKING EAST.

10:50 DISCUSSED ANCHOR TRENCH DESIGN FOR THE EAST & WEST ENDS OF THE REVEALMENT. ENVULCON CONCERNED THAT IF INSTALLED PER DRAWINGS, THE MATS WILL SLIDE INTO ANCHOR TRENCH WHEN RELEASED. DECIDED TO JUST HAVE 25% OF THE MAT IN THE TRENCH (1 BLOCK WIDTH) RATHER THAN 50% OF THE MAT. FLOW CALTE WOULD BE Poured INTO TRENCH TO SECURE MAT.

11:00 CARLSON TESTING WAS IN TO TAKE COMPRESSION TESTS AT STATIONS 1+25, 3+50, 4+25, & 5+00 AT ELEVATION 26' TO 30'. ALL TESTS PASSED AND RANGED BETWEEN 98% TO 100%.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BHL</u>	Title <u>PROJ. ENGR</u>	No.
-------------------	-------------------------	-----

Additional Comments/Supporting Calculations	Date:
12:00 COMPLETED MAT INSTALLATION ON LOWER SLOPE UP TO THE LAST HINGE POINT ON EAST SIDE.	
12:30 INSTALLING REBAR AND ANCHORS FOR RETAINMENT MATS FROM STATION 5+50 TO 7+25.	
13:00 STARTED BACKFILLING AND COMPACTING 10' ELEVATION BENCH FROM STATION 4+00 TO 5+50 USING I 5 SOIL.	
13:30 TALKED TO JEFF REGARDING I 5 SOIL DELIVERY. ENVIROCON HAS ENOUGH MATERIAL TO COMPLETE THE SHORTLING WORK AND WILL STOP RECEIVING MATERIAL AT THE END OF TODAY. DISCUSSED WITH JEFF ALCOA'S DESIRE TO COVER THE SHORTLING AND AREA WEST OF THE RETAINMENT MATS WITH APPROX. 8" OF SOIL AND THEN HYDRASEED THE AREA. THIS WILL BE EXTRA WORK AND A CHANGEORDER WILL BE ISSUED LATER FOR THIS WORK.	
14:30 FIRST TRUCK LOAD OF 36' LONG RETAINMENT MATS ARRIVED FOR UPPER SLOPE. WILHELM TRUCKING CO. OUT OF PORTLAND IS DELIVERING MATS IN THE AFTERNOON 14:30 & 15:00 LOADS. A WYMORE TRUCK IS WAITING FOR THE FINAL DELIVERY OF THE DAY.	
15:00 AXIS PLACED THE LAST RETAINMENT MAT AT THE EXTREME EAST END OF THE LOWER SLOPE. THE CRANE IS BEING MOVED TO THE WEST END OF THE RETAINMENT TO FINISH SETTING THE WEST END MATS AND START WORK ON THE UPPER SLOPE.	
15:30 SOIL BEING SPREAD AND COMPACTED AT ELEVATION 18' TO 30' BETWEEN STATIONS 3+00 AND 5+00 USING I 5 SOIL.	
16:00 WEST END RETAINMENT MAT SET IN PLACE ON LOWER SLOPE COMPLETING THE LOWER LEVEL MATS. TWO TRUCK LOADS OF MATS WAITING AND WILL BE UNLOADED BUT NOT SET IN PLACE UNTIL TOMORROW.	
16:15 FIRST MAT SET IN PLACE (36') ON THE UPPER SLOPE AT THE WEST END.	
16:30 STEVE TOLD ME ENVIROCON PLANS TO USE A FLOW FULL CONCRETE MIXER USING PEA GRAVEL AND PUMP THE FLOCCULANT INTO PLACE AFTER ALL THE MATS ARE SET IN PLACE.	

Spread sand-walk  
mat on lower  
resistant block

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 11-12-03
Contractor GUNIB CON		
Subcontractor(s) AXIS WEST PACIFIC		
No. of workers: 10	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
40° cool foggy	65° clear & sunny
Comments and/or supporting calculations:	
8:00 STARTED PLACING 36' LONG MATS ON UPPER SLOPE STARTING AT STATION +50. BOZEL BACK BLADING UPPER SLOPE AND GEO FABRIC BEING PLACED ON GROUND IN PREP FOR MAT INSTALLATION. JEFF STARTED TAKING DELIVERY OF I 5 SOIL AGAIN AS IT APPEARED WE WOULD NEED MORE. THE PILE WAS DISAPPEARING QUICKLY.	
8:30 STEVE REPORTED THAT IT APPEARED CONCRETE BLOCKS WERE CRACKING & CORNERS BREAKING OFF MORE EASILY. BLOCKS MAY NOT BE FULLY CURED? I LOOKED AT THE MATS & THEY APPEARED TO BE OK BUT I DID CALL BOB & DISCUSSED THE BREATHAGE.	
9:00 SPREADING SAND/MULCH MIX ON LOWER REVEALMENT MATS FROM STATION 4+00 TO EAST PROPERTY BOUNDARY.	
BUILDING & COMPACTING UPPER SLOPE ELEVATION 18' TO 30' BETWEEN STATION 4+50 & 6+50.	
12:00 COMPLETED MAT INSTALLATION ON UPPER SLOPE FROM STATION 4+50 TO THE FIRST HINGE POINT @ 2+50. THE TWO MATS FOR THE HINGE POINT DID NOT ARRIVE AS THEY WERE NOT MADE YET AS CONTACT RAN OUT OF CABLE. WILL SKIP HINGE MAT INSTALLATION FOR NOW & INSTALL LATER.	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BGR	Title PROJ. ENGR	No.
------------	------------------	-----

sand-mud mix  
on upper portion  
(B-30)

to station 400  
on upper level by  
end of day

Additional Comments/Supporting  
Calculations

Date: 11-12-03

13:00 LOW BACK EXCAVATOR SPREADING SAND/MULCH MIX ON UPPER  
RETAINMENT SLOPE BETWEEN STATIONS -50 TO 1+50. REBAR MAT  
ANCHORS BEING INSTALLED BETWEEN STATIONS -50 TO 1+50 ON  
UPPER LEVEL.

SMALL BACK EXCAVATOR BEING USED TO DIG ANCHOR TRENCH  
FOR LOWER MAT ON EAST END OF SLOPE.

14:30 COMPLETED SETTING RETAINMENT MATS ON UPPER LEVEL  
TO STATION 4+00. 36 TOTAL MATS PLACED BY 14:30  
TODAY.

15:00 DISCOVERED THAT THE EXISTING GROUND WATER MONITORING  
WELLS ON THE SOUTH SHORE WILL INTERFERE WITH THE  
RETAINMENT MAT INSTALLATION AT STATION 6+20. WILL  
REMOVE BOLLARDS AROUND WELLS AND REMOVE BLOCKS FROM  
MATS AS NECESSARY TO PLACE OVER THE WELL PIPES.

Preparer Initials BKA



amb castn  
6725 to E end  
1822 to 3022  
anchor to west  
west end

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>VAD BOUNDARY LANDFILL REMEDIATION</u>		Date: <u>11-13-03</u>
Contractor <u>ENVIRO CON</u>		
Subcontractor(s) <u>AXIS</u>		
No. of workers: <u>9</u>	Equipment: <u>SHANE</u>	

Morning Weather Conditions:	Afternoon Weather Conditions
<u>42° CLEAR COOL FOG IN MORNING</u>	<u>CLEAR SUNNY 55°</u>
Comments and/or supporting calculations:	
<u>8:00 PLACING FILL AND COMPACTING SOIL (I 5) ON UPPER SLOPE AT ELEVATION 18' TO 30' BETWEEN STATION 6+75 TO THE EAST PROPERTY BOUNDARY.</u>	
<u>9:00 SMALL EXCAVATOR DIGGING ANCHOR TRENCH AT WEST END OF LOWER SLOPE.</u>	
<u>TRUCK DELIVERING MATS BACKED TO CLOSE TO GROUND WATER MONITORING WELLS AND KNOCKED OVER ONE BALLARD POST. NO WELL PIPE DAMAGE.</u>	
<u>9:30 TRACK EXCAVATOR STARTED BURYING A PILE OF WIRE THAT HAD BEEN REMOVED. WILL TAKE 2 HOURS PER GEORGE.</u>	
<u>I 5 SOURCE OF BORROW MATERIAL IS NO LONGER AVAILABLE. MATERIAL ON SITE WILL BE ENOUGH TO FINISH THE UPPER SLOPE BUT NONE WILL BE LEFT FOR COVERING THE SHORE AREA WEST OF THE REVEALMENT, JUST SOUTH OF THE SANITARY TREATMENT FACILITY.</u>	
<u>FINISHED PLACING &amp; COMPACTING I 5 SOIL AT EAST END OF THE UPPER SLOPE.</u>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>B&amp;L</u>	Title <u>PROJ. ENGR</u>	No. <u> </u>
-----------------------	-------------------------	--------------

Fri 3pm 11-14-03  
Concrete pour  
→ Super blocks

Additional Comments/Supporting  
Calculations

Date: 11-13-03

10:00 CHECKED THE REVETMENT LAYOUT AT THE EAST END OF THE TOP  
SLOPE AND IT APPEARS IT WILL END JUST SHORT OF THE PROPERTY BOUNDARY.  
RIP LAP AT THIS LEVEL MAY EXTEND ONTO POST PROPERTY IF CATCH  
IS NOT TAKEN.

10:30 TALKED TO JOE AND ENVIRCON WILL BREAK OUT A COUPLE OF  
CONCRETE BLOCKS THAT INTERFERE WITH THE GROUNDWATER MONITORING  
WELL PIPES.

11:00 FINISHED BURYING WIRE BUNDLES IN ELF.

ENVIRCON IS BACKFILLING AND COMPACTING EXTREME WEST  
END OF UPPER SLOPE IN PREPARATION FOR SETTING FINAL MATS.

12:00 TALKED TO JOE AND THE FLOW PILE CONCRETE AND PUMPER  
TRUCK IS SCHEDULED FOR 3:00 PM ON FRIDAY, TO POUR ANGE POINTS  
AND A FEW TRENCHES IN REVETMENT

14:30 SET NEXT TO LAST TRUCK LOAD OF REVETMENT MATS ON  
UPPER SLOPE. 32 MATS SET IN PLACE SO FAR UP TO  
STATION 6+60.

15:50 LAST TRUCK OF MATS ARRIVED FOR THE DAY AND UNLOADED.  
REBAR AND MAT ANCHORS INSTALLED ON UPPER LEVEL FROM  
STATIONS 4+50 TO 5+50.

16:00 TALKED TO GEORGE E PICK REGARDING THE LOCATION  
OF PCB CONTAMINATED SOILS LOCATED IN X-5 EXCAVATION.  
PLAN TO REMOVE MATERIAL AT POINTS THAT TESTED HIGH  
BUT LEAVE SOIL IN PLACE WHEN POSSIBLE TO MINIMIZE  
REMOVAL.

Preparer Initials B/SR

3+5 to 5+0 (upper  
excavator slope)  
SPR sand/mulch  
on restruct

Final set of Armor  
from 7+00 to E end

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 11-14-03
Contractor ENVIRONCON		
Subcontractor(s) AXIS		
No. of workers: 11	Equipment: SAME	

Morning Weather Conditions: 45° OVERCAST	Afternoon Weather Conditions 57° OVERCAST
---	--

Comments and/or supporting calculations:

8:00 EXCAVATOR SPREADING MULCH/SAND MIX ON UPPER RETENTION FROM STATION 3+50 TO 5+00. HAND PILING SAND/MULCH MIX ON LOWER RETENTMENTS FROM STATION 3+50 TO 6+00.

8:30 MET MICHELLE METCALF OF THE WASHINGTON STATE DNR TO REVIEW RETENTION INSTALLATION AND SITE WORK.

SETTING UPPER SLOPE RETENTION MATS FROM STATION 7+00 TO THE EAST SIDE OF THE PROPERTY.

9:15 TOOK PICTURES OF WORK FROM GLACIER BRIDGE - SIGNED RELEASE FORM & WORE LIFE JACKET.

9:30 TALKED TO RICK REGARDING EXCAVATION ENVIRONCON IS DOING IN THE N.W. POINT OF THE ELF. I DID NOT UNDERSTAND WHY THIS EXCAVATION WAS REQUIRED OUTSIDE THE SILT FENCE AREA. RICK TOLD ME THE DRAWING CALL FOR TAKING THIS AREA DOWN TO ELEVATION 30'. WILL DISCUSS WITH PAT.

10:00 TALKED TO JEFF REGARDING X-5 AREA EXCAVATION STRATEGY. X 20'x 20' x TO DEPTH OF CONTAMINATION TEST POINT. THEN GO 2' DEEPER TO REMOVE HIGH PCB SOIL THEN SCREEN TEST. THIS WILL MINIMIZE THE AMOUNT OF MATERIAL REMOVED.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKL</u>	Title <u>PROJ. ENGR</u>	No.
-------------------	-------------------------	-----

**Additional Comments/Supporting Calculations**

Date: 11-14-03

$20 \times 20 \times 6' = 2400 \text{ FT}^3 \text{ OR } 95 \text{ YD}^3$

11:30 DISCUSSED X-5 EXCAVATION STRATEGY WITH GRAY ~~KEENE~~ WHO RECOMMENDED SLOPING THE 20'x 20' AREA TOWARD THE CONTAMINATION POINT TO REMOVE A CONE SHAPED SECTION RATHER THAN RECTANGULAR/SQUARE. GRAY WILL DISCUSS WITH JEFF DURING HIS VISIT IN PM.

11:45 JEFF CALLED REGARDING THE EXCAVATION WORK IN THE NW CORNER OF ELF. I TOLD HIM TO CLARIFY WITH PAT BUT I DIDN'T SEE A NEED TO EXCAVATE THE ROADWAY OUTSIDE THE ELF.

13:00 FINISHED SETTING REMAINING RETENTION MATS ON UPPER SLOPE

13:30 POURED FLOW CURB AT MAT HINGE POINTS AND IN ANCHOR TRENCHES AT ENDS OF RETENTION MATS.

16:00 CREW SIZE WILL BE REDUCED TO 6 ON WED CON LOCAL PERSONNEL STARTING ON MONDAY PER GEORGE.

Preparer Initials BEK



1200

750

excavator

- + excavator
- + sand (mulch)
- + upper reentrant

etc pole  
bldg area





# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>VANCOUVER LAND FILL RENOVATION</u>		Date: <u>11-17-03</u>
Contractor <u>ENVIROCON</u>		
Subcontractor(s) <u>ARCS W.H. PACIFIC</u>		
No. of workers: <u>6</u>	Equipment: <u>SMWT</u>	

Morning Weather Conditions: <u>48° OVERCAST LIGHT RAIN</u>	Afternoon Weather Conditions: <u>53° OVERCAST.</u>
---	---

**Comments and/or supporting calculations:**

10:00 EXCAVATOR SPREADING SAND/MULCH MIX ON UPPER REVEALMENT BETWEEN STATIONS 4+00 TO 6+00. CREW MANUALLY RAKING SAND/MULCH MIX INTO LOWER REVEALMENT BLOCKS.

11:00 PAUL SKILLINGSTAD AND BILL HARRIS OF THE WASH. STATE DOT. OF ECOLOGY VISITED THE SITE TO REVIEW REVEALMENT INSTALLATION AND CONTAMINATED SOIL REMOVAL/DISPOSAL. PAUL INQUIRED AS TO OUR PLANS FOR THE AREA WEST OF THE REVEALMENT. PAUL'S UNDERSTANDING WAS THAT THIS AREA WOULD BE COVERED WITH RED PAPER TO STABILIZE THE GROUND, WHILE DISPOSED WITH AT BURBA.

11:30 ENVIROCON EXCAVATING THE CUT & FILL AREA NEAR THE POLY-BUILDING DEMO SITE IN N.W. CORNER OF ELF. ITALKED TO STEVE HOLMBERG REGARDING THE CUT OUTSIDE THE ELF. PAT SULLIVAN HAD BEEN CONTACTED ON 11/14 PM AND IT WAS DECIDED THAT IT WAS NOT NECESSARY TO CUT THE SLOPE TO BURBA ROAD. THE EXCAVATED AREA WILL SERVE AS A DRAINAGE BASIN FOR PART OF THE ELF AREA.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>DeR</u>	Title <u>PROJ. ENGR.</u>	No. <u> </u>
-------------------	--------------------------	--------------

Additional Comments/Supporting  
Calculations

Date:

11-17-03

I CALLED MARK KROENIG AT WASTE MANAGEMENT AND DISCUSSED THE NEED TO PICKUP FOUR FULL ROLL OFF BOXES AND BELIEVE SEVEN MORE. DISCUSSED THE USE OF DUMP TRUCKS BUT DECIDED TO STAY WITH ROLL OFF BOXES SINCE THE QUANTITY OF MATERIAL REMAINING TO BE HAULED OFF SITE IS ONLY 2 100 TONS. MARK SAID HE WOULD TRY TO GET BOXES DELIVERED ON 11-19. 13:30 CUT & FILL WORK CONTINUED IN THE NW CORNER OF THE ELEC.

SPREADING OF SAND/MULCH MIX CONTINUED ON LOWER SLOPE OF REUBEN MAT

CONFERRED WITH GEORGE REGARDING THE REQUIREMENT TO SURVEY THE AREAL LOCATION FOR AS BUILT. ELEVATIONS BEING TAKEN EVERY 40'

15:00 JEFF CALLED REGARDING THE VANCOUVER CITY WATER LINE CONNECTION. CITY OF VANCOUVER WANTS \$13,000 FOR CONNECTION FEE. WILL TALK TO AL BURBA TO SEE IF WE HAVE ANY OPTIONS.

Preparer Initials

BGR

Sand much  
in northwest

Wine in NW  
over of ERF

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>JANCOVER LAND FILL REMEDIATION</u>		Date: <u>11-18-03</u>
Contractor <u>ENVIRO CON</u>		
Subcontractor(s)		
No. of workers: <u>12</u>	Equipment: <u>SAME</u>	

Morning Weather Conditions:	Afternoon Weather Conditions
<u>52° OVERCAST RAIN</u>	<u>55° OVERCAST LIGHT RAIN</u>

**Comments and/or supporting calculations:**

8:00 TALKED TO AL BURBA REGARDING THE WATER SUPPLY LINE FOR THE IRRIGATION SYSTEM. TEMPORARY WATER SUPPLY IS NOT ACCEPTABLE. NEED A PERMANENT SUPPLY WHICH WILL BE USED BY FUTURE OWNERS. THEREFORE WORK WITH THE CITY OF JANCOVER TO SEE IF COST CAN BE REDUCED.

9:00 CONTINUED SPREADING SAND/MULCH MIX ON UPPER REMEDIATION SCOPE WITH EXCAVATOR

CONTINUED CUT AND FILL WORK IN NW AREA OF ELF NEAR THE POLE BUILDING DEMO SITE.

10:00 CALLED MARK KREWING TO SEE WHEN ADDITIONAL ROLL OFF BOXES WOULD BE AVAILABLE TO ENABLE COMPLETION OF EXCAVATION WORK IN ALBA WEST.

13:00 GEORGE STILES TO REPORT THAT THEY HIT WIRE IN NW AREA OF ELF NEAR THE BUILDING DEMO SITE. WIRE WILL BE REMOVED AND BURIED IN ELF.

15:00 MARK KREWING CALLED TO REPORT THAT TWO ROLL OFF BOXES WILL BE DELIVERED ON 11-19 @ 7:30 AM AND THE TRUCKS WERE PICKUP TWO FULL ROLL OFF BOXES.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKR</u>	Title <u>PROJ. ENGR</u>	No.
-------------------	-------------------------	-----

**Additional Comments/Supporting Calculations**

**Date:** 11-18-03

15:30. GEORGE REQUESTED CARLSON TESTING TO CONDUCT COMPACTION TEST ON N.W. AREA NEAR THE POUB BUILDING DGMS SIDE W/GRK HIGH CONTOURING HAD BEEN COMPLETED. I TALKED TO MARK VREKOS AND ASKED HIM TO SCHEDULE CARLSON TO PERFORM TESTS 11-19-03 IN THE AM.

**Preparer Initials** BKR

drop & pickup  
of Roll-off

remove old  
fence east side

capacitor tests

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VAN COVER LANDFILL REMEDIATION		Date: 11-19-03
Contractor ENVIRON CON		
Subcontractor(s)		
No. of workers: 6	Equipment: Same	

Morning Weather Conditions: 43° HEAVY RAIN	Afternoon Weather Conditions 50° OVERCAST
Comments and/or supporting calculations:	
7:30 WASTE MANAGEMENT DELIVERED TWO ROLL OFF BOXES AND PICKED UP TWO PUMPS WITH PCB WASTE SOIL FROM THE X-S EXCAVATION AREA. MANIFESTS WERE REVIEWED & SIGNED.	
8:30 REMOVING OLD FENCE ON EAST SIDE OF PROPERTY NEAR GEORGE SAND & GRAVEL, CUTTING ELEVATION TO 32' PER THE DRAWING WITH FLAT AREA FOR THE NEW FENCE. I TOLD GEORGE THAT THE NEW FENCE WILL FOLLOW THE SAME LINE AS THE OLD ONE.	
10:00 CARLSON TESTING ON SITE TO CHECK COMPACTION IN ELF NW AREA. TESTED 98% TO 100%.	
13:00 TALKED TO JEFF ABOUT THE PLAN FOR THE SHORTLINE WEST OF THE RAVENHURST. RIPRAP BELOW THE 18' ELEVATION. ABOVE THE 18' ELEVATION, COVER WITH 8" SOIL & HYDRO MULCH SURFACES INSIDE JENSEN BARRIERS UP TO DIKE WHERE EXCAVATION OCCURRED.	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BVR</u>	Title <u>PROJ. ENGR</u>	No.
-------------------	-------------------------	-----

h





# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 11-20-03
Contractor		
Subcontractor(s)		
No. of workers: 6	Equipment: SAME	

Morning Weather Conditions: 46° OVERCAST	Afternoon Weather Conditions: 52° OVERCAST
---	---

**Comments and/or supporting calculations:**

8:00 STARTED BUILD UP OF ANCHOR TRENCH EMBANKMENT BEGINNING AT THE S.E. SECTION OF THE PROPERTY NEAR GRAVEL SAND & GRAVEL AND EXTENDING DOWN STREAM TO THE WEST ALONG THE TOP OF THE UPPER RAMPMENT SLOPE TO STATION 5+00.

9:00 TOOK SOIL SAMPLES FROM X-5 EXCAVATION AREA AT PZ-14 & PZ-17. SAMPLES DELIVERED TO MARC KREKOS OF CH2M HILL FOR PCB SCREENING.

10:00 TODD COLEMAN OF POV CALLED REGARDING DREDGE SAND/SEDIMENT FROM THE COLUMBIA RIVER AT THE FLUSHING CHANNEL FROM VANCOUVER LAKE. TODD WANTS TO KNOW IF ACOA WOULD BE INTERESTED IN THE MATERIAL. POV WOULD REMOVE MATERIAL AND DREDGE IT TO THE SITE. WILL MEET WITH TODD 2PM 11-25-03.

13:00 MARC KREKOS OF WM CALLED REGARDING ROLL OFF BOX AVAILABILITY. NONE AVAILABLE UNTIL 11-25. TALK TO JEFF AND DECIDED TO USE TWO DUMP TRUCKS ON MONDAY 11-24 TO HAUL THE PCB WASTE. THE REMAINING FOUR ROLL OFF BOXES WILL HANDLE THE PCB WASTE TO BE REMOVED.

14:00 JEFF CALLED REGARDING ACOA'S PREFERENCE FOR WILLOWS TO PLANT ALONG THE SHORE. DRAWINGS SHOW 3 VARIETIES THAT ARE ACCEPTABLE.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BVR</u>	Title <u>REST. ENGR</u>	No.
-------------------	-------------------------	-----

**Additional Comments/Supporting Calculations**

**Date:** 11-20-03

DECIDED TO USE 20% OF EACH TYPE OF THE FIVE  
WILLOWS. ALTERNATING ROWS AS THEY ARE PLANTED.  
IN EACH REVESTMENT MAT.

**Preparer Initials** BLR

anchor to  
emb constr  
S & W side

compact  
test of  
A.T. emb

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 11-21-03
Contractor ENVURE CON		
Subcontractor(s) W.H. PACIFIC		
No. of workers: 6	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
OVERCAST 40° Part	48° OVERCAST Part

**Comments and/or supporting calculations:**

8:00 CONTINUED TO WORK ON EAST FENCE LINE AREA TO BRING IT UP TO ELEVATION, IN PREPARATION FOR THE NEW FENCE.  
 CONTINUED TO BUILD THE ANCHOR TRENCH EMBANKMENT WITH ALL MATERIAL BEING PICKED UP AT GLACIER SAND & GRAVEL. PLACING, GRADING, & ROCKER PACKING FROM THE EAST PROPERTY BOUNDARY FROM GLACIER TO STATION 6+00.

10:00 THE ANCHOR TRENCH EMBANKMENT IS PARTIALLY BUILT UP ALONG THE ENTIRE SOUTH SIDE AND APPROX 1/2 THE WEST SIDE OF THE ELF.

I TALKED TO GEORGE AND TOLD HIM THAT WE COULD NOT ALLOW WATER TO POND BEHIND THE ANCHOR TRENCH. WILL NEED TO PROVIDE DRAINAGE TO INFILTRATION BASIN OR INTO GROUND.

CARLSON TESTING WAS IN TOOMY AND MADE COMPACTION TESTS AT A LOCATIONS ON ANCHOR TRENCH EMBANKMENT ALONG SHOULDER. ALL LOCATIONS TESTED 95% OR GREATER.

12:00 I TALKED TO GEORGE ABOUT ANCHOR ENVIRONMENTAL USING THEIR WATER TRENCH TO FLUSH OUT & CLEAN THE BATTER THAT USED TO COLLECT DRILL HOLE WASTE WATER. ANCHOR IS PLANNING TO CLEAN & DRAIN

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BVR	Title PROJ. ENGR.	No.
------------	-------------------	-----

Additional Comments/Supporting Calculations

Date:

THE TANK ON U-24 IN THE AFTERNOON.  
13:00 I TRAVELED DOWN STREAM TO THE FLUSHING CHANNEL  
FOR VANCOUVER LABS AND TOOK A 5 GALLON SAMPLE  
OF THE SAND/SEDIMENT FOR TESTING TO SEE IF IT IS ACCEPTABLE  
FOR USE AS FILL MATERIAL.

Preparer Initials BVR

and/or trends  
and constn  
↳ side

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 11-24-03
Contractor ENVIRO CON		
Subcontractor(s)		
No. of workers: 6	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions

**Comments and/or supporting calculations:**

8:00 WORK CONTINUING ON BUILD UP & CONSOLIDATION OF ANCHOR TRENCH EMBANKMENT ON THE SOUTH SIDE OF THE EAST LANDFILL. COLUMBIA RIVER LEVEL IS RISING DUE TO RAIN AND IS OVER TOP OF THE JERSEY BARRIERS AROUND STATION 4+50. THIS IS THE HIGHEST RIVER LEVEL WE'VE SEEN SO FAR.

11:30 TWO DUMP TRUCKS ARRIVED TO PICK UP PCB CONTAMINATED SOIL. ENVIRO CON GOT THEM LOADED OUT, THE MANIFESTS WERE SIGNED AND THE TRUCKS WERE ON THEIR WAY BY 12:45 PM.

14:15 THE WASTE MANAGEMENT WATER TRUCK ARRIVED TO VACUUM WATER OUT OF THE BARRER TANK THAT ANCHOR ENVIRONMENTAL WAS USING FOR DRILL WASTE WATER. THE TANK WAS DRAINED AND SEDIMENT FLUSHED OUT IN PREPARATION FOR SHIPMENT.

15:00 ENVIRO CON STARTED BUILD UP OF THE ANCHOR TRENCH EMBANKMENT ON THE NORTH SIDE OF THE EAST LANDFILL JUST WEST OF THEIR OFFICE. THE ANCHOR TRENCH EMBANKMENT ON THE SOUTH & WEST SIDES OF THE EAST LANDFILL IS COMPLETE.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>BVA</i>	Title <i>PHOTOGRAPHER</i>	No.
-------------------	---------------------------	-----

Additional Comments/Supporting  
CalculationsDate: 11-24-03

ENVIROCON EXCAVATED HIGH PCB SOIL FROM SAMPLE POINT P2-18 IN X-5 AND PLACED THE WASTE SOIL IN ROLL OFF BODYS FOR SHIPMENT. SAMPLE POINT P2-08 WAS ALSO EXCAVATED AND THIS MATERIAL THAT IS LESS THAN 50 MG/KG PCB, WAS MOVED ONTO THE EAST LAND FILL.

THESE TWO POINTS, P2-08 & P2-18 ARE NOW READY FOR SAMPLE TESTING. SOIL SAMPLES WERE TAKEN FROM X-5 EXCAVATION AREA AT POINTS P2-08, P2-16, & P2-18.

Preparer Initials BEK



anchor trench  
cub castr.  
N & E side

opns in anchor  
tr cub.  
for delivery

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 11-25-03
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 6	Equipment: SAME	

Morning Weather Conditions: 44° OVERCAST	Afternoon Weather Conditions 50° OVERCAST
Comments and/or supporting calculations:	
8:00 WORK CONTINUES ON BUILD UP & COMPACTION OF THE ANCHOR TRENCH EMBANKMENT ON NORTH AND EAST SIDES OF THE ELF.	
10:00 THE TRUCK ARRIVED AND LOADED OUT THE BAKED TANK THAT ANCHOR ENVIRONMENTAL WAS USING TO HOLD DRUM WASTE WATER.	
14:30 ENVIROCON COMPLETED ANCHOR TRENCH EMBANKMENT ON NORTH AND WEST SIDES OF THE ELF. OPENINGS WERE LEFT IN THE NORTH & WEST EMBANKMENTS TO FACILITATE VEHICLE TRAFFIC THROUGH THE SITE.	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKL</u>	Title <u>PROJ. ENGR.</u>	No.
-------------------	--------------------------	-----

## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>VAN COUVER LANDFILL REMEDIATION</u>		Date: <u>11-26-03</u>
Contractor <u>ENVIRO CON</u>		
Subcontractor(s)		
No. of workers: <u>0</u>	Equipment: <u>SAME</u>	

Morning Weather Conditions:	Afternoon Weather Conditions
<u>LIGHT RAIN 40°</u>	<u>OVERCAST 53°</u>
Comments and/or supporting calculations:	
<p><u>NO WORK WAS DONE TODAY. EXTENDED HOLIDAY.</u>  <u>MARC KREKOS RECEIVED NEW ANALYSIS INSTRUMENT</u>  <u>AND RAN SCREEN TEST FOR PCB'S ON X-5 EXCAVATION</u>  <u>POINTS PZ-14, PZ-16, PZ-07, PZ-10, &amp; PZ-08.</u>  <u>ALL POINTS TESTED CLEAN. CONFIRMATION SAMPLES WILL</u>  <u>BE TAKEN ON 12-01-03.</u></p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKR</u>	Title <u>PROJ. ENGR.</u>	No.
-------------------	--------------------------	-----

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 12/01/03
Contractor ENVIRO CON		
Subcontractor(s)		
No. of workers: 6	Equipment: SAME.	

Morning Weather Conditions:	Afternoon Weather Conditions
41° RAIN	49° SUNNY TO PARTLY CLOUDY

**Comments and/or supporting calculations:**

CONTINUED BUILD UP & COMPACTING OF ANCHOR TRENCH EMBANKMENT WITH MATERIAL FROM GLACIER SAND & GRAVEL ONE EXCAVATOR WAS CUTTING EDGES OF COMPACTED ANCHOR TRENCH TO APPROX 1:1 SLOPE.

MARC KREKOS TOOK CONFIRMATION SAMPLES FROM X-5 EXCAVATION AT POINTS P2-14, P2-16, P2-17, P2-18, AND P2-08 WILL SEND IN TO LAB FOR 3 DAY TURNAROUND ON ANALYSIS.

TALKED TO GEORGE ABOUT RAIN WATER LEAKING/SEEPING UNDER SAND ANCHOR TRENCH ON THE NORTH SIDE OF THE UPPER RETAINMENT. WATER IS WASHING DOWN FACE OF RETAINMENT @ STATION. SAND/MULCH MIX WILL NEED TO BE REPLACED IN THE BLOCKS. GEORGE WILL USE SOME CLAY/ SOIL TO SEAL THE SAND TO REDUCE SEEPAGE.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKL</u>	Title <u>PROJ. ENGR.</u>	No.
-------------------	--------------------------	-----

2



●

# December, 2003

●

●

## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANALCO – South Bank Area of Concern		Date: 01 December, 2003
Contractor Envirocon		
Subcontractor(s)		
No. of workers: 6	Equipment: Komatsu P220 trackhoe, Komatsu 300 trackhoe,	

<b>Morning Weather Conditions:</b>	<b>Afternoon Weather Conditions</b>
Overcast Rain at times 50	
<b>Comments and/or supporting calculations:</b>	
10:15 Marc on site to take PCB conformation samples from X-5.	
11:00 X-5 P217 elevation 28 feet, taken from bottom of excavation. COC ID SBAC-S-025.	
11:05 X-5 P214 elevation 16 feet, taken from bucket of trackhoe due to depth of test pit. COC ID SBAC-S-026.	
11:10 X-5 P218 elevation 23 feet, taken from bucket of trackhoe due to depth of test pit slopes. COC ID SBAC-S-027.	
11:15 X-5 P208 elevation 24 feet, taken from bucket of trackhoe due to depth of test pit slopes. COC ID SBAC-S-028.	
11:20 X-5 P216 elevation 19 feet, taken from bottom of excavation. COC ID SBAC-S-029.	
11: 35 Sampling complete.	
11:45 Marc off site	
13:30 Samples packaged and shipped to Lab via Fed-X	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>MK</i>	Title <i>CH 2 m 1122</i>	No.
------------------	--------------------------	-----

THIS AREA FOR LAB USE ONLY																	
Project/Contact Information			Requested Analysis														
Project #	184717.01.01.08		Total Number of Containers			Preservative <th>Lab ID</th>						Lab ID					
Project Name	ALCOA-Varealco		LAB QC			none	none	none	none	none	none	none	none				
Report Copy to	Marc Krekos / pdx		Client Sample ID (9 Characters Max)			PCB 8082	none	none	none	none	none	none	none				
Company Name/Contact	CH2MHILL - Mike DREWETT/pdx		Type Matrix			PAH SW 8270 SIM	none	none	none	none	none	none	none				
Sampling	Date	Time	Comp	Grab	Water	Soil	Air	LAB QC	Cooler Temperature				Lab ID				
									1	2	3						
	12/01/2003	11:00	X	X	X	X	X	SBAC-S-025	1	X	X5 P217 ELEV. 28 FT			3 Day TAT			
	12/01/2003	11:05	X	X	X	X	X	SBAC-S-026	1	X	X5 P214 ELEV. 16 ft			3 Day TAT			
	12/01/2003	11:10	X	X	X	X	X	SBAC-S-027	1	X	X5 P218 ELEV. 23 FT			3 Day TAT			
	12/01/2003	11:15	X	X	X	X	X	SBAC-S-028	1	X	X5 P208 ELEV. 24 FT			3 Day TAT			
	12/01/2003	11:20	X	X	X	X	X	SBAC-S-029	1	X	X5 P216 ELEV. 19 FT			3 Day TAT			
Sampled By			Marc Krekos									Relinquished By			Marc Krekos		
Received By												Relinquished By					
Received By												Date/Time					
Special Instructions																	



anchored trends  
emb. - metr  
NE ≠ E side  
compactness  
tests of



①



④

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. <u>VANDERBILT LANDFILL REMEDIATION</u>		Date: <u>12/04/03</u>
Contractor <u>ENVROCON</u>		
Subcontractor(s)		
No. of workers: <u>0</u>	Equipment: <u>SAME</u>	
<u>RICK MATHIAS</u>		
<u>GEORGE LOTTE</u>		

Morning Weather Conditions:	Afternoon Weather Conditions
<u>38° LIGHT RAIN</u>	<u>44° OVERCAST</u>
Comments and/or supporting calculations:	
<p>WASTE MANAGEMENT TRUCK WAS IN AT 08:15 TO PICK UP          ROLL OFF BOX OF PCB WASTE SOIL. ONE BOX REMAINS &amp;          WILL BE PICKED UP ON FRIDAY.</p> <p>GEORGE &amp; RICK TOOK BACKHOE TO NORTH &amp; NORTH 2          LANDFILLS &amp; DUG PITS TO TEST/SEE WHAT LANDFILL          MATERIAL COMPOSED OF. NORTH 2 MATERIAL PRIMARILY          BRICK &amp; SAND WHICH SHOULD COMPACT WELL EVEN IN          WET WEATHER. THIS MAY ALLOW FOR STARTING WORK          ON NORTH 2 EARLIER IN THE SPRING THAN ANTICIPATED.          THE NORTH LANDFILL SEEMS TO BE MADE UP OF FINE          MATERIAL W/ SILTS &amp; CLAYS &amp; WILL NEED TO BE MOVED          &amp; COMPACTED IN DRY WEATHER.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>[Signature]</u>	Title <u>PROJ. MGR.</u>	No.
---------------------------	-------------------------	-----

2

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>VANCOUVER LAND FILL</u>		Date: <u>12/05/03</u>
Contractor <u>ENVIROCON</u>		
Subcontractor(s)		
No. of workers: <u>0</u>	Equipment: <u>MOVED CAT DOZER OFF SITE</u>	
<u>RICK MARTIN</u>		
<u>GEORGE LOTZE</u>		

Morning Weather Conditions:	Afternoon Weather Conditions
<u>RAIN 40</u>	<u>OVERCAST 46</u>

**Comments and/or supporting calculations:**

WASTE MANAGEMENT TRUCK ARRIVED @ 07:30 TO PICK UP LAST ROLL OF BOX LOCATED ON ROADWAY JUST WEST OF ANCHOR TRENCH EMBANKMENT. HYDRAULIC LINE ON TRACTOR BROKE AS BOX WAS BEING PULLED ONTO BED, STOPPED OPERATION & CALLED FOR DISPATCH OF ANOTHER TRUCK TRACTOR TO CONNECT TO TRAILER TO FINISH LOADING. TRUCK ARRIVED AT 12:45 PM. & COMPLETED LOADING & MANIFESTING PARCA WORK. THE OIL SPILL (~ 1 GALLON) WAS CLEANED UP BY ENVIROCON USING ABSORBANT DIAPERS. OIL WAS CONTAINED QUICKLY & EFFECTIVELY THANKS TO ENVIROCON.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKL</u>	Title <u>PROJ. MGR</u>	No.
-------------------	------------------------	-----



99





99



- **January, 2004**

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 1/13/04
Contractor ENVIRCON		
Subcontractor(s) ABOVE		
No. of workers: 6	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
36° OVERCAST	46° PARTLY CLOUDY

Comments and/or supporting calculations:

ABOVE MOVED ON SITE TO START PLANTING WILLOWS ON LOWER SHORE LINE REVETMENT. WILLOW STICKS HAVE BEEN SOAKING IN TUBS FOR ABOUT 2 WEEKS IN PREPARATION FOR PLANTING.

SAFETY TRAINING ORIENTATION WAS COMPLETED WITH THE CREW BY TIM PERKINS. STICKS 1" TO 2" IN DIAMETER EXCEPT FOR THE COLUMBIA RIVER WILLOWS WHICH ARE APPROX. 1/2" IN DIAMETER. THE WILLOWS ARE BEING PLANTED APPROX 12" DEEP AND CUT BACK TO ABOUT 6" ABOVE THE CONCRETE BLOCKS. TIM HAS ABOVE CUTTING THE TOP ON A DIAGONAL WITH THE SLOPED SURFACE FACING SOUTH, THE SUN WILL DRY THE TOPS TO PREVENT FUNGUS GROWTH.

DISCUSSED THE PLANTING PLAN WITH TIM. ABOVE IS ALTERNATING SPECIES IN 16' WIDTHS ON THE LOWER LEVEL.

SOME OF THE WILLOW STICKS ARE CUT FROM MATURE PLANTS AND <sup>SOME OF</sup> THE STICKS ARE CROOKED & DIFFICULT TO DRIVE INTO THE SOIL. THE PLANTED ENDS ARE BEING CUT TO A TAPERED POINT & THE TOPS ARE FLAT. THE PLANTING CREW IS EXPERIENCED AND TIM

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKR	Title PROJ. ENGR.	No.
------------	-------------------	-----

Additional Comments/Supporting  
CalculationsDate: 1/13/04

FOUND SOME STICKS PLANTED UPSIDE DOWN. THIS WAS QUICKLY  
CORRECTED & CREW SHOWN HOW TO CHECK FOR TOPS & BOTTOMS  
OF THE STICKS. THE BUDS ARE MORE DIFFICULT TO SEE ON  
THE MATURE STICKS THAN THE YOUNGER WILLOW SPROUTS.

TIM ALSO SAW THAT SOME OF THE LARGER SITKA OR WOOD  
STICKS APPEARED TO BE DISEASED WITH WORM HOLES IN  
THE WOOD. THESE STICKS ARE BEING PULLED OUT AND  
SET ASIDE FOR RETURN TO THE NURSERY WHO PROVIDED  
THEM. THE SPECIFICATIONS ON THE DRAWINGS CALLED FOR  
A 2' SPACING FOR THE WILLOW STICKS. THE BLOCKS  
IN THE RUSTIC MATS ARE 16" WIDE WHICH MADE  
A 32" SPACING FIT BETTER SO THAT IS WHAT TIM  
HAD THEM USE RATHER THAN 24" SPACING.

I WILL CHECK THE SCRUB SPACING SPECIFICATION.  
THE DRAWINGS CALL FOR 40' ROW SPACING WITH  
SCRUBS ON 5' CENTERS BUT I THINK THIS HAS  
CHANGED.

WILLOW PLANTING WAS STARTED ON THE EAST SIDE  
OF THE PROPERTY AND MOVED WEST

TIM & BRUCE REVIEWED WITH GEORGE LOTZE THE NEED  
TO KEEP A CLOSE EYE ON THE PLANTING OPERATION  
TO INSURE QUALITY.

Preparer Initials BKR

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LAND FILL REMEDIATION		Date: 1/14/04
Contractor ENV. POCOM		
Subcontractor(s) ABOVE		
No. of workers: 6	Equipment: SAME	

Morning Weather Conditions: 40° RAINING	Afternoon Weather Conditions: 46° OVERCAST LIGHT RAIN
--	--

**Comments and/or supporting calculations:**

TIM STONE REVIEWED WITH GEORGE LOTZE & CHRIS OF ABOVE THE NEED TO MAKE SURE WILLOW STICKS ARE FREE OF VISUAL DISEASE AND BLUNT ON THE TOP AND POINTED ON THE BOTTOM. STICKS TO BE DRIVEN INTO GROUND APPROX. 18" TO SECURE SO THEY WON'T WASH OUT DURING HIGH WATER.

I CHECKED THE ADDENDUM # 2 ISSUE FOR THE BID PACKAGE REGARDING SCRUB SPACING. SCRUBS TO BE BUSHES' CENTERS IN ROWS 24' APART. APPROX. 6 PLANTS/ROW.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BJR</u>	Title <u>PROJ. ENGR</u>	No. <u> </u>
-------------------	-------------------------	--------------

22







12







**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 1/19/04
Contractor ENVUE CON		
Subcontractor(s) ABOVE		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
36° OVERCAST	45° OVERCAST
Comments and/or supporting calculations:	
<p>ABOVE COMPLETED PLANTING OF THE SCRUBS AND MONITOR OFFSITE.</p> <p>THE LOWER 4 BLOCKS OF THE RESETMENT MATS HAVE BEEN COVERED WITH WATER. THE WAVE ACTION HAS WASH ALL THE SAND &amp; MULCH OUT OF THE HOLES IN THE CONCRETE BLOCKS. THE SOIL IN THE AREA BELOW THE HIGH WATER MARK WILL NEED TO BE REPLACED WHEN THE WATER RECESSES NEXT SUMMER. HYDRO MULCHING SHOULD HOLD THE SOIL IN PLACE IF A GOOD ROOT SYSTEM CAN BE ESTABLISHED BEFORE THE NEXT HIGH WATER EVENT.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>RLR</u>	Title <u>RLR, ENVUE</u>	No.
-------------------	-------------------------	-----

84





55





●

**April, 2004**

●

●

# DAILY INSPECTOR'S PROGRESS REPORT

MON	
Project Name/No. VANCOUVER ELF PROJECT	Date: 4/05/04
Contractor ENVIROCON	
Subcontractor(s) N/A	
No. of workers: 7 plus Mat. 3	Equipment: 2 TRACK HOES / 2 OFF ROADS / 1 DEBRIS FIELD VEHICLES / CONE COMPACTOR BACKHOE

Morning Weather Conditions: N/A	Afternoon Weather Conditions COOL / OVERCAST / LOW SO'S
Comments and/or supporting calculations:	
REVIEW PROJECT STATUS, UPDATE PROJECT SCHEDULE	
REVIEW PROJECT SPECIFICATION. FIELD VERIFICATION OF EXCAVATION LAYOUT PLAN.	
REVIEW SAFETY CONTROLS SITE LAYOUT —	
PODS & TAILGATES ARE BEING PERFORMED.	
→ TOMORROW →	
10:00 AM CARLISLE GEOTECH TEST.	
PLAN TO TEST DEBRIS PLACEMENT	

Items	Description and Location of Item	Quantity	Unit
①			

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed	SITE MANAGER	4/5/04
	Title	No.

Additional Comments/Supporting  
Calculations

Date: 4/5

LOCATION OF GWMW CLUSTER IN S. AOC APPEAR TO  
BE INSTALLED IN WRONG LOCATION - NEED TO  
VERIFY

MAKE SURE TO GRADE DIKE CUTS BACK TO  
TRANSITION WITH SURROUNDING AREAS TO ALLOW  
FOR SAFE MAINTENANCE/LAWN CUTTING ETC.

To Do:

CALL MARK KRENNING SCHED 2 Roll-OFFS  
FOR DROP OFF BY THIS WEEK  
- REFER SCHED. TO JEFF OR GEORGE

SET-UP CHUM HILL FOR SCREENING SAMPLES ON  
PCIS HOT SPOT

Preparer Initials DK

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER ELF		Date: 4/6/04
Contractor ENVIROCON		
Subcontractor(s) CLARSON TESTING - DAVID IRISH		
No. of workers: 11 2 (ALCOA)	Equipment: TL 700/400, WHEEL, 2 40 TON OFF-ROADS	

Morning Weather Conditions: COOL / P-CLOUDY	Afternoon Weather Conditions STAT - 50's (MID)
Comments and/or supporting calculations: PERFORMED PLACEMENT OF WASTE FROM NORTH LANDFILL IN ELF. (NEARLY) TO TEST DENSITY OF LIFTS DENSITY TESTING SHOWED COMPACTION IN EXCESS OF 100% AFTER TWO PASSES DETERMINE TO USE <del>TWO</del> <sup>THREE</sup> PASS OIL SLOW VIBRATION TO COMPACT LIFTS AS WASTE IS PLACED WASTE/CLEAN FILL INTERFACE - ENVIROCON WILL ENSURE REMOVAL OF WASTE TO INTERFACE IF QTY. BELOWS DEEP OR EXCESSIVE WILL CONTACT GUY OR BRUCE TOOK PHOTOGRAPHS OF N(2) LF H57 DOCUMENT GIVEN TO AL BURBA	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed: <i>[Signature]</i>	Title: SITE MGR.	No.:
----------------------------	------------------	------

**Additional Comments/Supporting Calculations**

Date: 4/6/04

WALKED RIVER SIDE EMBANKMENT - REVIEWED EROSION THAT OCCURRED OVER THE WINTER.

VEGETATION (WILLOW PLANTINGS) LOOK VERY GOOD - LOW LOSS GOOD SPRING GROWTH.

PHOTO'S ON ARMOFLEX TAKEN.

Preparer Initials DEK

## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 4-13-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 7	Equipment: TWO - 35 TON HAUL TRUCKS ONE LARGE	
OPERATORS +	EXCAVATOR ONE SMALL EXCAVATOR ONE DOZER ONE	
STAFF	WATER TRUCK, ONE VIBRATORY ROLLER, ONE BACKHOE,	

Morning Weather Conditions:	Afternoon Weather Conditions
SUNNY CLEAR 50°	MOSTLY SUNNY 70°
Comments and/or supporting calculations:	
<p>COMPLETED EXCAVATION OF NORTH 2 LANDFILL EXCEPT FOR SOME MINOR CLEAN UP AROUND THE EDGES.</p> <p>TWO ROLL OFF BOXES FILLED WITH WASTE SOIL CONTAMINATED WITH PCB <math>&gt; 50</math> mg/kg, FROM HOT SPOT AREA CHAMPAINE, MIKE WIRTZ, WAS ON SITE AND TOOK SAMPLES TO 'SCREEN TEST' TO SEE IF PCB <math>\leq 50</math> mg/kg. TOOK SAMPLES FROM TOP SOIL REMOVED FROM HOT SPOT AND FROM EXCAVATION HOLE ITSELF. MIKE WILL TEST THIS AFTERNOON AT HIS OFFICE AND WILL HAVE RESULTS ON WEDNESDAY MORNING.</p> <p>WATER TRUCK IN USE TO SUPPRESS DUST ON HAUL ROAD AND SPRAY EXCAVATION AREA.</p> <p>GEORGE SAID THEY HAVE NOT ENCOUNTERED ANY LARGE PIECES OF MATERIAL THAT ONE EXCAVATOR COULD NOT HANDLE EXCEPT ONE PIECE OF CONCRETE, THEY WILL LIFT &amp; LOAD IT USING TWO EXCAVATORS WORKING TOGETHER.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed	AKD	Title	PROTECT ENGR. No.
--------	-----	-------	-------------------

survey and sam  
grid points

and/or trenches  
and mat'l  
more cohesive

compaction tests

Additional Comments/Supporting  
Calculations

Date: 4/13/04

ENVIROCON HAS INSTALLED BARRICADES AROUND EXCAVATION AREAS AS REQUESTED BY GREG RUTHERFORD AFTER THIS AND AT LAST WEEK. REVIEWED WORK WITH TIM PERKINS AT NORTH & NORTH 2 LAND FILL EXCAVATION SITES.

TALKED TO STEVE HOLMBOEG REGARDING CH 2 MATERIALS NEED TO SURVEY CONFIRMATION SAMPLE GRID POINTS. TOLD STEVE THAT CH 2 MATERIAL WOULD UTILIZE W.H. PACIFIC TO DO THE SURVEY WORK & THIS WORK IS NOT THE RESPONSIBILITY OF ENVIROCON.

TALKED TO STEVE & GEORGE ABOUT THE ANCHOR TRENCH MATERIAL REGARDING ITS SUITABILITY. MAY NEED TO USE A MORE COVERING MATERIAL BUT DECISION WILL BE MADE AFTER DISCUSSION WITH AL & PAT.

TALKED TO GEORGE REGARDING SOIL COMPACTION. CARLSON TESTING IS COMING IN SA CH DAY TO TAKE COMPACTION TESTS AND ALL HAVE BEEN 96% OR GREATER. MOISTURE CONTENT IS LOW BUT THIS WILL IMPROVE WITH RAIN THAT IS FORECAST TUESDAY NIGHT & THROUGHOUT THE WEEK. COMPACTION VALUES FOR ELF TODAY RANGED FROM 106.9 TO 137.5 %

Preparer Initials BKR



North LF exc

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 4-14-04
Contractor ENVIRCON		
Subcontractor(s)		
No. of workers: 7 r	Equipment: SAME	
STAFF		

Morning Weather Conditions:	Afternoon Weather Conditions
OVERCAST LIGHT RAIN 44°F	OVERCAST RAIN SHOWERS 60°F
Comments and/or supporting calculations:	
<p>CONTINUED EXCAVATION OF NORTH LANDFILL. COMPLETED CLEAN UP OF CONTAMINATED SOIL AROUND NORTH 2 LANDFILL. CONTACTED MARK KREINIG OF WASTE MANAGEMENT TO NOTIFY HIM THAT THE TWO DROPOFF BOXES WERE READY TO BE PICKED UP. MARK CALLED BACK &amp; ONE BOX WILL BE PICKED UP ON FRIDAY 4/16 @ 8AM. THE OTHER WILL BE PICKED UP ON MONDAY @ 8AM. DID NOT ORDER ANOTHER BOX AS WE MAY NOT NEED IT.</p> <p>MIKE WITTE CALLED AND SAID THEY FOUND THE REAGENT FOR PCB IMMUNOASSAYS WAS DISCOLORED AND AGED BEYOND ITS SHELF LIFE. CH2M HILL HAS ORDERED ADDITIONAL KITS THAT WILL BE RECEIVED ON FRIDAY 4/16. COMPLETION TESTS RESULTS RANGED FROM 104.6 TO 130.5%</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed: <i>[Signature]</i>	Title: <i>Proj. Engr.</i>	No.:
----------------------------	---------------------------	------

44



**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 4/15/04
Contractor ENVIRO CORP		
Subcontractor(s)		
No. of workers: 7 + STAFF	Equipment: SAME	

Morning Weather Conditions: OVERCAST 46°F	Afternoon Weather Conditions OVERCAST 62°F
Comments and/or supporting calculations:	
<p>CH<sub>2</sub> NH<sub>4</sub> MIKE WHITE VISITED SITE AND TOOK ADDITIONAL SOIL SAMPLES FOR IMMUNOASSAY TESTING FOR PCB'S. NEW KITS SHOULD BE IN ON FRIDAY. CALLED PAUL SKIVINGSTAD AT WDOE TO NOTIFY HIM OF OUR RESUME OF THE PROJECT. PAUL MADE TENTATIVE PLANS TO VISIT ON WEDNESDAY 4/20/04 TO REVIEW PROGRESS. PAUL INDICATED THAT HE WANTS TO SEE THE LINER INSULATION AS WELL.</p> <p>GEORGE LOPE SAID THEY ARE FINISHED IN THE W2 LANDFILL. TOTAL VOLUME REMOVED IS APPROX. 11,600 CY. AS COMPARED TO 10,000 + CY ESTIMATED BY DAT. THEY HAVE UNCOVERED A LARGE CONCRETE STEEL REFRACTORY CHUNK OF MATERIAL THAT CANT BE LOADED &amp; HAULED IN ONE PIECE. COULD SLIDE OR DRAG IT EXCEPT FOR RAIL TRACK WHICH MIGHT GET DAMAGED. ANOTHER OPTION WOULD BE TO BRING IN EQUIPMENT TO BREAK IT UP.</p> <p>COMPLETION TESTS RANGED FROM 95.5 TO 128.6%</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKR	Title: PROJ. ENGR	No.
------------	-------------------	-----

22



# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 4-16-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 7	Equipment: Same	

Morning Weather Conditions: 45° OVERCAST	Afternoon Weather Conditions: 61° OVERCAST w/ Rain Showers
---	---

**Comments and/or supporting calculations:**

ENVIROCON MAKING GOOD PROGRESS IN N. LANDFILL WITH PRODUCTION  $\approx$  2000 CY3/DAY.

CHEM WASTE MGT. WAS IN WITH TWO TRUCKS TO PICK UP THE ROLL OFF BOXES OF PCB WASTE SOIL. HAD TO USE TWO EXCAVATORS TO MOVE ROLL OFF BOXES TO SOLID GROUND WHERE THE TRUCKS COULD HOOK UP & DRAG BOXES ON TO TRAILER FRAMES. MANIFESTS PREPARED AND SIGNED BY BRL. CH2M HILL PROVIDED THE FIRST PCB SCREEN ANALYSIS FOR THE N2LF.

TALKED TO JEFF REGARDING ANCHOR TRENCH PLATFORM TOP MODIFICATION. WILL DISCUSS WITH AL & PAT TO DECIDE ON ACTION TO TAKE. ALSO DISCUSSED THE NEED TO TURN AROUND SOIL ANALYSIS QUICKLY TO AVOID DELAY IN WORK BY ENVIROCON.

TALKED TO PAT SULLIVAN REGARDING REMOVING & REPLACING TOP OF ANCHOR TRENCH. PAT AGREED THAT IT WOULD BE BETTER TO REPLACE THE SAND WITH A SILTY OR CLAY SOIL.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>BVA</i>	Title <i>Proj. Engr.</i>	No.
-------------------	--------------------------	-----

15



# DAILY INSPECTOR'S PROGRESS REPORT

MON

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 4-19-04
Contractor ENVILCOCON		
Subcontractor(s)		
No. of workers: 2	Equipment: S.A.M.G	

Morning Weather Conditions:	Afternoon Weather Conditions
OVERCAST 48°F	58°F RAIN
Comments and/or supporting calculations:	
<p>CH2 M HILL PROVIDED SECOND SCREEN ANALYSIS FOR PCB SOIL IN N2LF. THE AREAS THAT SHOWED HIGH READINGS ON THE FIRST SCREEN WERE TESTED AT 12" &amp; 24" BELOW THE SURFACE TO DETERMINE DEPTH FOR ADDITIONAL DIGGING. ALL BUT 3 PASSED AT 12" DEPTH. THREE FAILED AT 12" AND WILL BE DUG DOWN APPROX 2 1/2 FT. (A-11, E-11, &amp; E-7)</p> <p>CH2 M HILL PROVIDED FIRST SCREEN ANALYSIS FOR THE N. LF. A1 &amp; A3 FAILED &amp; WILL BE DUG DOWN APPROX 2 1/2'.</p> <p>ANALYSIS OF THE TWO STOCK PILES FROM THE HOT SPOT EXCAVATION SCREENED LESS THAN 50 mg/Kg AND THE MATERIAL WILL BE PLACED ON THE GEP.</p> <p>COMPACTION TESTS BY CARLSON RANGED BETWEEN 102.2 &amp; 125.8 % FOR MATERIAL PLACED IN THE GEP.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKL	Title Dist. GEBL	No.
------------	------------------	-----



12



**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. <u>NAS COVERED LAND FILL REMEDIATION</u>		Date: <u>4-20-04</u>
Contractor <u>ENVIRONCON</u>		
Subcontractor(s)		
No. of workers: <u>7</u>	Equipment: <u>Same</u>	

Morning Weather Conditions:	Afternoon Weather Conditions
<u>47° F OVERCAST</u>	<u>53° F OVERCAST</u>
Comments and/or supporting calculations:	
<p>ENVIRONCON WENT BACK INTO THE N2 LANDFILL TO EXCAVATE 10" FROM THE AREAS THAT TESTED GOOD AT 12" AND 30" FROM THE AREAS THAT FAILED AT 12". THE PILES OF MATERIAL FROM THE HOT SPOT EXCAVATION WERE REMOVED AND HAULED TO THE ELF.</p> <p>PAUL SKILLINGSTAD OF THE WASH STATE DEPT. OF ECOLOGY VISITED THE SITE TO REVIEW PROGRESS AT N1 &amp; N2 LANDFILLS. PAUL WAS IMPRESSED WITH THE PROGRESS. I UPDATED HIM ON SCREEN ANALYSIS RESULTS TO DATE. PAUL SAID HE &amp; BILL HARRIS WANT TO VISIT THE SITE WHEN THE HDPE LINER IS BEING INSTALLED.</p> <p>GEORGE LOTTE WENT OFF SITE AND GOT TWO SOIL SAMPLES FROM POTENTIAL SOURCES FOR THE ANCHOR TRENCH. ONE WAS SILT BASED AND ONE WAS CLAY BASED</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BVP</u>	Title <u>Project Engineer</u>	No.
-------------------	-------------------------------	-----

ll



**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. <u>NANCOONIA LANDFILL REMEDIATION</u>		Date: <u>4/20/04</u>
Contractor <u>ENVIROCON.</u>		
Subcontractor(s)		
No. of workers: <u>7</u>	Equipment: <u>SMU</u>	

Morning Weather Conditions: <u>46° F PARTLY CLOUDY</u>	Afternoon Weather Conditions: <u>60° F PARTLY CLOUDY</u>
Comments and/or supporting calculations:	
<p><u>CH2 M HILL CALLED TO SAY THAT ALL THE SCREEN SAMPLES FOR PCB FOR THE N2 LF HAD PASSED AT &lt; 10 mg/kg.</u></p> <p><u>ENVIROCON REMOVED ADDITIONAL 2 1/2' FROM A1 &amp; A3 IN NLF. CH2M HILL TOOK NEW SCREEN SAMPLES AT THAT DEPTH.</u></p> <p><u>SENT E-MAIL TO JEFF JOHNSON REQUESTING A LUMP SUM COST FOR THE ANCHOR TRENCH TOP REPLACEMENT. AGREED TO USE THE CLAY BASED SOIL. ENVIROCON CAN HAVE THE SOIL IF THEY PAY FOR HAULING. THE SOURCE IS FROM A FIELD BEING EXCAVATED BY A CONTRACTOR FOR RESIDENTIAL USE.</u></p> <p><u>WALKED THE ELF WITH GEORGE TO REVIEW HOW IT WAS SHAPING UP. ENVIROCON CUTTING SLOPES TO GRADE. GEORGE ESTIMATES THAT THEY WILL HAVE <u>2300 CY</u> MORE MATERIAL THAN ORIGINALLY PLANNED</u></p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKR</u>	Title <u>PROJ. ENGR</u>	No.
-------------------	-------------------------	-----

mm



# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>VAN COUVER LAND FILL REMEDIATION</u> Date: <u>THURS 4-22-04</u>	
Contractor <u>ENVIRO CAN</u>	
Subcontractor(s)	
No. of workers: <u>7</u>	Equipment: <u>SAME</u>

Morning Weather Conditions: <u>40° LIGHT OVERCAST</u>	Afternoon Weather Conditions: <u>65° F MOSTLY SUNNY.</u>
--	---

**Comments and/or supporting calculations:**

GEORGE & CREW ARE PUSHING HARD TO FINISH EXCAVATION OF NLF TODAY SO THE #2 EXCAVATION CAN BE MOVED TO A JOB IN THEOMAS ON RAVENBY. TRUCKS ARE HAVING SOME TROUBLE NEGOTIATING STEEPER SECTIONS OF NLF.

THE CREW WORKED IN NLF HAULING SOIL UNTIL ABOUT 17:30 THEN GEORGE & A COUPLE OF WORKERS HOOKED ON TO THE LARGE FURNACE BOTTOM SECTION WITH TWO EXCAVATORS USING CABLES & CHAINS, LIFTED & DRAGGED THE PIECE OVER TO THE EAST LAND FILL WEST EDGE.

BASED ON THE ADDITIONAL MATERIAL TO BE PLACED ON THE ELF, ESTIMATED AT 4000 CYDS, I TOLD GEORGE TO RAISE THE ANCHOR TRENCH @ ELF BY 10" TO COMPENSATE. THIS WILL MAINTAIN THE SURFACE SLOPES AT A 3:3 %.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKR</u>	Title <u>PROJ. ENGR</u>	No.
-------------------	-------------------------	-----

50

**DAILY INSPECTOR'S PROGRESS REPORT**

F21

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 4-23-04
Contractor ENVIRO CON		
Subcontractor(s) W.H. PACIFIC		
No. of workers: 5	Equipment: SAME EXCEPT 400 EXCAVATOR WAS MOVED OFFSITE TO TACOMA TODAY.	

Morning Weather Conditions: PARTLY CLOUDY 47°	Afternoon Weather Conditions: 69° MOSTLY SUNNY
Comments and/or supporting calculations: ENVIRO CON CUT CREW BY TWO SENDING THEM TO TACOMA. STARTED MOVING MATERIAL ON TOP OF ELF TO SHAPE IT TO THE 6" HIGHER ELEVATION. CH2M HILL WAS IN TO COLLECT CONFIRMATION SOIL SAMPLES FROM THE N2 LF. ALL SAMPLES COLLECTED AND SENT TO THE LAB FOR ANALYSIS. GEORGE SAID THAT A COUPLE OF PEOPLE WILL BE IN ON SATURDAY TO CONTINUE SHAPING OF THE ELF TOP SURFACE. WHP PACIFIC WAS IN TO SURVEY THE SOIL SAMPLE GRID FOR OBTAINING THE CONFIRMATION SAMPLES. WHP WAS DELAYED WHILE CONTRACT WITH CH2M HILL WAS NEGOTIATED OTHERWISE THEY COULD HAVE DONE THIS WORK IN N2 LF SEVERAL DAYS AGO.	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKA</u>	Title PROJECT ENGR No.
-------------------	------------------------



③



**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 4-26-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	
ONE ENVIR. WORKER		
QUIT ON SATURDAY		

Morning Weather Conditions:	Afternoon Weather Conditions
50° CLOUD	82° SUNNY & HOT

**Comments and/or supporting calculations:**

PAT HINES OF CH<sub>2</sub>MILL WAS IN TO TAKE CONFIRMATION SOIL SAMPLES FROM THE NLF. ALL SAMPLES WERE COLLECTED AND SHIPPED TO THE LAB'S FOR ANALYSIS. ENVIROCON CONTINUED SHAPING THE TOP OF THE ELF. AND STARTED WORK ON THE ANCHOR TRENCH MODIFICATION THE SAND ON TOP OF THE ANCHOR TRENCH (3') IS BEING MOVED ONTO THE ELF FOR USE AS A CUSHION LAYER ON TOP OF THE DEBRIS.

GEORGE & JEFF CALLED AT 1700 TO SAY THAT A LOCOMOTIVE HAD PARTIALLY DERAILED AT THE TRUCK CROSSING JUST SOUTH OF THE NLF. THE BN CREW GOT IT BACK ON THE TRACK AND MOVED OFF SITE. I CALLED LARRY McCLELLAN AT EVERGREEN TO REPORT THE TRACK PROBLEM & WARN HIM THAT REPAIRS WOULD HAVE THE TRACK DOWN FOR A FEW DAYS. EVERGREEN HAD 13 FULL CARS OF ALUMINA TO GO OUT & 14 EMPTY CARS TO BRING IN.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKA	Title PROJ. ENGR.	No.
------------	-------------------	-----

pp



## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 4-27-04
Contractor ENVIRO CON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
48° F CLEAR	72° F LIGHT OVERCAST
Comments and/or supporting calculations:	
<p>CHECKED OUT RAIL ROAD DERAILMENT AREA. LOCOMOTIVE PARTIALLY DERAILED (ONE SIDE) AT THE TRUCK CROSSING INSTALLED BY ENVIRO CON. MEASURED GAGE OF RAILS &amp; TRACK IS SEPARATED BY APPROX. 2".</p> <p>COULD MRC, ISY AGUIRRE @ 360 225-6673 TO DISCUSS NEEDED REPAIRS. RANDY KENTLEY DISPATCHED TO SITE TO REVIEW WORK AND PROVIDE COST ESTIMATE. DISCUSSED WITH JEFF JOHNSON &amp; DECIDED TO BRING MRC IN AS SUB TO ENVIRO CON, REPAIR COST FROM MRC IS \$3700.</p> <p>JEFF AGREED &amp; WAS ABLE TO GET CONTRACT IN PLACE W/MRC TO PERFORM WORK ON WEDNESDAY. CONTACTED LARRY @ EVERGREEN &amp; LEFT VOICE MESSAGE TO UPDATE.</p> <p>TALKED TO AL PIGNA &amp; PETE MCKEE TO MAKE SURE ALCOA IS RESPONSIBLE FOR TRACK MAINTENANCE. EVERGREEN HAS AN AGREEMENT TO USE THE TRACKS AND MAINTENANCE COSTS ARE SHARED WITH ALCOA.</p> <p>ENVIRO CON CONTINUED WITH REBUILDING THE TOP OF THE ANCHOR TRENCH.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKL</u>	Title <u>PROJECT GENL No.</u>
-------------------	-------------------------------

52



**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LAND FILL.		Date: 4-28-04
Contractor ENVIROCON		
Subcontractor(s) MRC		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions: 48°F LIGHT OVERCAST	Afternoon Weather Conditions 67°F SUNNY
--	--

**Comments and/or supporting calculations:**

ENVIROCON IS FOCUSING ON SHAPING THE TOP GRADE OF THE EFF IN PREPARATION FOR LINER WORK. A FEW DUMP TRUCKS DELIVERED CLAY SOIL TO THE SITE. VERY LITTLE WORK WAS DONE ON THE ANCHOR TRENCH TODAY AS GEORGE NEED TO GET GRADE ESTABLISHED ON THE EFF.

DUMP TRUCK DELIVERY OF CLAY SOIL WILL INCREASE ON THURSDAY & MATERIAL WILL BE DUMPED IN PILE ON THE ANCHOR TRENCH WHEN POSSIBLE.

MRC MOVED ON SITE WITH 4 PERSON CREW TO MAKE RR REPAIRS. THEY REMOVED THE COVERING FROM THE TRACK TIES REMOVED THE INSIDE RAIL, PLUGGED SPIKE HOLES, REGARDED THE TRACK SECURED THE TRACK, & INSTALLED 12 TIE RODS TO HOLD THE TRACK TOGETHER. THEY SET THE GAGE APPROX. 1/8" NARROW.

WENT TO EVERGREEN AUMMUM @ 14:30 TO INFORM BOB STEWART THAT BN COULD INSPECT THE REPAIRED SECTION OF TRACK SO THEIR CARS COULD BE REMOVED.

MRC COMPLETED THE REPAIR WORK AT 16:30.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKR	Title PROJECT ENGR	No.
------------	--------------------	-----

No importing soil to  
shape w/ NZ LF  
grade to create  
soil

**Additional Comments/Supporting Calculations**

**Date:** 4-28-04

B.W. YARD MASTER WAS NOTIFIED AND THEY SENT AN INSPECTOR WHO CLEARED TRAIL FOR USE.

DISCUSSON WITH GEORGE & STEVE THE NEED TO GRADE AT N & N2 LAND FILLS SO A MOVER CAN MANUEVER SAFELY. AL BURBA SAID THERE WAS NO NEED TO IMPORT SOIL TO THE N LF AS ORIGINALLY PLANNED.  $\approx$  2000 CY. JUST USE MATERIAL IN THE N & N2 LFS TO RECONTOUR THE GRADE.

**Preparer Initials** BWA



## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VAN COOPER LANDFILL REMEDIATION.		Date: 4-29-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions: 45°F CLEAR	Afternoon Weather Conditions: 68°F CLEAR.
Comments and/or supporting calculations:	
<p>CONTINUED WORKING ON FINISHING THE TOP GRADE OF ELF. IT APPEARS THAT THE TOTAL AMOUNT OF MATERIAL EXCAVATED FROM N1 &amp; N2 LF'S MAY BE AS MUCH AS 6000 YD<sup>3</sup> MORE THAN ORIGINALLY CALCULATED. THE EAST LF ELEVATION IS APPROX. 3' HIGHER THAN GRADE SHOULD BE. ENVIROCON PLANS TO KEEP THE CENTER ELEVATION APPROX 10" HIGHER WHICH WILL RESULT IN STEEPER GRADES THAN 3.3% ORIGINALLY PLANNED. STEVE HOLMBOE POINTED OUT THAT WITH THE EXTRA MATERIAL REMOVED FROM N1 &amp; N2, FINISHED GRADE CONTAINS PER THE DRAWINGS COULD NOT BE MET, ESPECIALLY IF WE DO NOT WANT TO IMPORT MATERIAL. NEED TO FILL IN DEEP HOLES &amp; SLOPE GRADES FOR MOWER ACCESS.</p> <p>AGREED TO RELOCATE THE WHEEL ACCESS ROAD TO THE WEST AND CROSS THE TRACKS WHERE THE TEMPORARY CROSSING WAS LOCATED. THIS WILL ALLOW ENVIRO TO BORROW MATERIAL FROM THE SW PORTION OF THE NORTH LANDFILL TO FILL LOW SPOTS &amp; ACHIEVE GRADES.</p> <p>ENVIROCON CONTINUES TO TAKE DELIVERY OF CLAY/SILT SOIL</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKR	Title PROJECT ENGR	No.
------------	--------------------	-----

**Additional Comments/Supporting Calculations**

**Date:** 4-29-04

FROM THE BORROW SOURCE OFF SITE. CONTINUED TO REBUILD THE TOP OF THE ANCHOR TRENCH WITH WORK MOSTLY ON THE SOUTH SIDE OF THE ECF AT THE TOP OF THE RETAINMENT WALL.

**Preparer Initials** BKR

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VAN COUVER LAND FILL		Date: 4-30-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME.	

Morning Weather Conditions: 47° F CLEAR	Afternoon Weather Conditions: 72° F CLEAR
--	--

**Comments and/or supporting calculations:**

CH<sub>2</sub>M HILL WAS IN WITH 2 PEOPLE TO RUN SOIL GAS VAPOR ANALYSIS IN THE N & N2 LANDFILL EXCAVATION SITES. STEVE SHAW ACCOMPANIED BKR TO REVIEW WORK. TESTING WAS DONE AT THE RATE OF ONE SAMPLE PER 1/2 ACRE. PAT HINES & DAN? (CHEMIST FOR CH<sub>2</sub>M) DID THE TEST WORK. THEY FOUND ONE SPOT THAT SHOWED A TRACE OF TCE IN THE N. LANDFILL. CONCENTRATION WAS ABOUT 150 PPB. OTHERWISE ALL POINTS TESTED WERE CLEAR. TALKED TO JEFF REGARDING THE ELF PROFILE & SENT AN E-MAIL WITH DIRECTION ON HANDLING ADDITIONAL MATERIAL EXCAVATED FROM N & N2. STARTED RECEIVING SOIL ANALYSIS RESULTS FOR PCB'S FROM N2 LANDFILL DIRECT FROM KATHY @ THE LAB BUT COULD NOT INTERPRET CONTAMINATION LEVELS. ENVIROCON CONTINUED REBUILDING THE ANCHOR TRENCH PLATFORM AND RECEIVING SOIL. GEORGE SAID THEY PLAN TO WORK SATURDAY ON REGRADING TOP OF ELF WITH SMALL CREW.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>BKR</i>	Title <i>Inspector</i>	No.
-------------------	------------------------	-----



- **May, 2004**

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 5-3-04
Contractor ENVROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions: 55° MOSTLY SUNNY.	Afternoon Weather Conditions: 76° SUNNY.
--	---

**Comments and/or supporting calculations:**

DUMP TRUCKS DELIVERING SOIL TO THE SITE ARE NO LONGER USING THE GATEWAY ROAD DUE TO COMPLAINTS FROM THE PORT OF VAN COUVER. NOW WILL USE BURBA ROAD EXCLUSIVELY.

THE RETAINMENT WALLS AS THEY GET HIGHER HAVE BEEN UNDERMINED FROM THE WEST END TO THE SAND BAR AT THE EAST END. THE JERSEY BARRIERS ARE HOLDING THE WASTED OUT SOIL & PREVENTING FURTHER EROSION.

N/2 LF TWO POINTS 23 & 24 ANALYZED HIGH IN PAIL & WILL BE REEXCAVATED TO REMOVE ADDL. MATERIAL.

FINISHED PLACING LAST LOAD OF SOIL ON ANCHOR TRENCH PLATFORM. THE CLAY SOIL IS A GOOD IMPROVEMENT.

TALKED TO AL & PAT RE: ADDITIONAL QUANTITY OF MATERIAL IN ELF. PAT FARGO ME A SKETCH OF WHAT HE GAVE STEVE HOLMBERG TO EXTEND THE SLOPE (2:1) ALONG THE TOP OF THE RETAINMENT ANCHOR TRENCH PLATFORM.

TALKED TO PAT ABOUT THE HDPF BREAKING STRENGTH FOR SMOOTH VS. ROUGH MATERIAL. SPECIFICATION VALUE OF 240 LB/IN SHOULD ACTUALLY BE 90 LB/IN.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>AVR</i>	Title <i>Dist. ENGR.</i>	No.
-------------------	--------------------------	-----

Additional Comments/Supporting Calculations

Date:

PAT AGREED AND WILL FAX AGREEMENT TO SAM  
AT TEP. % ELONGATION SHOULD ALSO BE 150%  
RATHER THAN THE 70% IN THE SPECS.  
CONFIRMATION SOIL SAMPLE RESULTS STILL OUTSTANDING.

Preparer Initials BEL

3 points in  $N_2$  LF  
are high  $P < B$   
2 points in  $N_2$  LF  
are high in PAA



**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. <u>VAN COVERT LANDFILL REMEDIATION</u>		Date: <u>5-4-04</u>
Contractor <u>ENVIROCON</u>		
Subcontractor(s)		
No. of workers: <u>4</u>	Equipment: <u>SAME</u>	

Morning Weather Conditions: <u>50°F CLOUDY</u>	Afternoon Weather Conditions: <u>67°F BUNCAST</u>
Comments and/or supporting calculations:	
<p>ENVIROCON CONTINUED TO SHAPE THE TOP OF THE ECF. RECEIVED CONFIRMATION SAMPLE RESULTS AND 3 POINTS IN N2 LF ARE HIGH PCB &amp; 2 POINTS ARE HIGH PAH.</p> <p>TOOK APPROX 3' OUT OF POINTS 23, 24 &amp; 29 FOR PCBs &amp; 2 &amp; 5 FOR PAHs. NEW CONFIRMATION SAMPLES WILL BE SENT OUT TO LAB ON WEDNESDAY. IN N2 LF, 4 MORE POINTS CAME IN WITH HIGH PCB #'S POINTS 35, 36, 40 &amp; 41.</p> <p>N2 LF POINT 32 HAS HIGH PAH.</p> <p>DURING TELECON TODAY DECIDED TO HOLD OFF ON LINING CONTRACTOR AS THE CONFIRMATION SAMPLES ARE TAKING LONGER TO GET THROUGH THE LAB THAN ANTICIPATED. MOVED ONE WEEK TO MAY 17. THIS WILL ALSO GIVE ENVIROCON TIME TO FINISH ECF.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>B. [Signature]</u>	Title <u>PROJ. ENGR.</u>	No.
------------------------------	--------------------------	-----

59



72



52



24





Wur

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>JANCOVBER LANDFILL REMEDIATION</u>		Date: <u>5-11-02</u>
Contractor <u>ENVROCON</u>		
Subcontractor(s)		
No. of workers: <u>4</u>	Equipment: <u>SAME</u>	

Morning Weather Conditions:	Afternoon Weather Conditions
<u>47° OVERCAST SCATTERED SHOWERS</u>	<u>63° F OVERCAST.</u>
Comments and/or supporting calculations:	
<p><u>STILL DO NOT TO WORK ON RESHAPING ELF SO ENVROCON NOT WORKING ON IT.</u></p> <p><u>DISCOVERED A WASH SPOT ON THE ANCHOR TRENCH EMBANKMENT ON THE SOUTH SIDE NEAR THE WEST END. RAIN WATER IS RUNNING OFF THE EFF &amp; CUTTING SAND UNDER THE CLAY LAYER UNTOO OF THE ANCHOR TRENCH. THE WASH TOOK SOME OF THE TOP SOIL/MORCH OFF THE TOP SECTION OF THE RETAINMENT BLOCKS IN THIS AREA. TOOK GEORGE OUT &amp; DISCUSSED PROBLEM OF DRAINAGE. GEORGE WILL CUT TOP OF ANCHOR TRENCH TO DIVERGENT WATER TO THE WEST END OF THE ELF SO IT DOES NOT WASH DOWN OVER THE RETAINMENT WALL. THIS WILL PROTECT THE AREA FROM FURTHER DAMAGE IF WE HAVE A BIG RAIN EVENT. ENVROCON REPAIRED THE WASHED OUT SECTIONS OF THE ANCHOR TRENCH PLATFORM</u></p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>RL</u>	Title <u>PROJECT ENGINEER</u> No.
------------------	-----------------------------------

xx

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 5-12-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
51°F PARTLY SUNNY	60°F OVERCAST.

Comments and/or supporting calculations:

TIM STONE VISITED THE ELF SITE TODAY. WE DISCUSSED A PROPOSAL THEY HAVE PUT TOGETHER FOR ELECTRONIC STORAGE, REMOVAL, AND DISPLAY OF GW MONITORING SAMPLES. CAN ALSO INCLUDE WELL LOG INFORMATION, WATER DEPTHS, ETC. WILL REVIEW WITH AL BURBA NETWORK.

TIM & I TOOK A WALK ALONG THE REVETMENT WALLS TO CHECK OUT THE VEGETATION & TAKE SOME PICTURES ALONG THE SHORE LINE. WE ALSO LOOKED AT THE EXCAVATION AT THE N & N2 LFS.

MIKE DEWITT CALLED TO REPORT THAT CONFIRMATION SAMPLES FROM THE 2<sup>ND</sup> TESTING HAVE PASSED FOR PAH. 3 IN N2LF & 2 IN N. LF. STILL WAITING FOR ALL THE PCB SAMPLE ANALYSIS FOR NLF WHICH ARE DUE WEDNESDAY.

TALKED GEORGE WITZ REGARDING THE WELL ACCESS ROAD THAT'S GOING IN ALONG THE WEST SIDE OF THE NLF. AGREED TO USE THE SAME RR CROSSING THEY USED FOR THE OFFROAD HAUL TRUCKS TO TAKE

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>BAH</i>	Title PROJECT ENGINEER No.
-------------------	----------------------------

Additional Comments/Supporting Calculations

Date: 5-12-04

MATERIAL TO THE ELF. THE ROAD WILL TURN AFTER CROSSING THE TRACKS AND COME THROUGH THE GATE ORIGINALLY PLANNED FOR THIS ACCESS.

TALKED TO STEVE HORNBERG. HE GOT A CALL FROM TEP AND THEY ARE LOOKING FOR AN APPROVAL ON THE CERTIFICATION SHEETS FOR THE HOPE MATERIAL. TEP IS HOLDING UP SHIPMENT UNTIL THEY GET APPROVAL. STEVE TALKED TO PAT SULLIVAN WHO WILL SEND E-MAIL TO TEP WITH APPROVAL.

TALKED TO RICK MAREAN REGARDING THE NEED TO SURVEY THE TOP OF THE ELF BEFORE THE HOPE GOES DOWN. IT TURNS OUT THAT PAT HAD TALKED TO STEVE & ONLY ONE TOPO SURVEY WILL BE NEEDED OF ELF & IT WILL BE MADE AFTER THE LINER IS IN STAGED. ENVIRO CON NEEDS TO INSURE TOP GRADES ON ELF ARE NOT LESS THAN 3% BEFORE THE LINER IS INSTALLED.

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>MAN COURSE LANDFILL REMEDIATION</u>		Date: <u>5-13-04</u>
Contractor <u>ENVIROCON</u>		
Subcontractor(s)		
No. of workers: <u>4</u>	Equipment: <u>SAME.</u>	

Morning Weather Conditions: <u>47°F CLOUDY</u>	Afternoon Weather Conditions: <u>69°F PARTLY SUNNY</u>
---	---

**Comments and/or supporting calculations:**

MIKE DREWITT CALLED FROM CH2MHILL TO REPORT THAT RESAMPLES FROM REEXCAVATIONS FOR POINTS 35 & 36 IN WZLF CAME IN WITH PCB LEVELS JUST OVER 150 mg/kg PREVIOUSLY THEY TESTED AT 24 & 46 mg/kg. ENVIROCON DUG ANOTHER 3' OUT OF EACH POINT AND MIKE WERE SAMPLED & DID A SCREEN TEST TO SEE IF THEY ARE UNDER 50 mg/kg. ALSO POINT 44 IN WZLF IS STILL OVER 10 TO 26 mg/kg SO ENVIROCON TOOK ANOTHER 3' OUT OF THAT POINT & MIKE TOOK ANOTHER CONFIRMATION SAMPLE. WATER IS STARTING TO LEAK INTO THESE HOLES & WE WILL BE INTO GROUND WATER SOON.

CALLED MIKE DREWITT AFTER READING THROUGH THE CAP FOR ELF CAP LINER & WE SET UP A MEETING FOR 9 AM FRIDAY TO DISCUSS DOCUMENTATION REQUIRED IN THE PLAN.

ENVIROCON HAS BEEN ROLLING & HAND PICKING ROCKS FROM THE TOP SURFACE OF THE EAST LAND FILL. IT'S STARTING TO LOOK REAL GOOD ON THE SURFACE

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BVA</u>	Title <u>PROJ. ENGR.</u>	No.
-------------------	--------------------------	-----

Final quantities  
of  $N_2$   $CF$   
etc



Additional Comments/Supporting  
CalculationsDate: 5-13-04

AFTER TALKING WITH PITTSBURGH PERSONNEL, IT WAS  
DECIDED THAT RICK MARTIN SHOULD CHECK THE SUSP  
OF THE EEF IN THE EAST WEST DIRECTION TO INSURE  
+ 3%. THE N & S CONTOURS LOOK GOOD ACCORDING  
TO ELEVATION CHECKS RICK HAS MADE.

STEVE HOLMBOG RECEIVED THE SURVEY QUANTITIES  
OF MATERIAL REMOVED FROM THE N & N2 LF'S AND  
+ 38,000 CYDS WERE REMOVED FROM THE TWO LF'S

APPROX. 10,000 YD<sup>3</sup> MORE THAN ANTICIPATED.

THE MATERIAL FROM N2 LF POINTS 35 & 36 WAS  
EXCAVATED AND PLACED IN THE BEDS OF THE TWO 35 TON  
OFFROAD HAUL TRUCKS. CALLED MARK KREWING OF  
CHEM WASTE MGT AND MADE ARRANGEMENTS TO HAVE  
TWO DUMP TRUCKS W/ PUPS ON SITE MONDAY AM AT 7:30  
TO PICK UP THE > 50 MG/GR PCB SOIL FOR T&D.

Preparer Initials BKR

21) clean  
in NCF

Texas Env  
pf - delay  
1 wk

# DAILY INSPECTOR'S PROGRESS REPORT

FRI

Project Name/No. VAN CESS VEH LAND FILL REMEDIATION		Date: 5-14-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions: 48°F CLEAR	Afternoon Weather Conditions: 72°F CLEAR
---	---

**Comments and/or supporting calculations:**

TALKED TO RICK MARTIN & JEFF JOHNSON REGARDING SLOPES ON ELF. RICK FOUND THAT THE VERY TOP WAS FLAT & NEEDED SOME MATERIAL (≈ 2 TRUCKLOADS) TO ENABLE SLOPING TO 3% MIN. MIN. JEFF ASKED IF THEY COULD USE MATERIAL FROM NLF & I AGREED.

MIKE WIRTH OF CH2M HILL CALLED TO REPORT THAT RESULTS OF CONFIRMATION SAMPLE FROM POINT 33 IN NLF WERE RECEIVED AND THE POINT IS NOW CLEARED OF PAH. ALL POINTS IN NLF HAVE NOW PASSED CLEAN UP LEVELS FOR PCB, PAH, & TCE. THE AREA CAN NOW BE BACK FILLED/GRADED.

JEFF CALLED TO REPORT THAT TEP CAN NOT MOBILIZE TO SITE ON MONDAY AS ORIGINALLY PLANNED DUE TO RAIN DELAYS ON OTHER JOBS. DELAY WILL BE ONE WEEK.

MARK KREWING OF CHEM WASTE CALLED TO CONFIRM ACK OF WASTE SDC ON MONDAY AND FAXED INFORMATION NEEDED FOR THE MANIFESTS.

MET WITH MIKE WIRTH & MIKE WIRTH OF CH2M HILL TO REVIEW INSPECTION & DOCUMENTATION REQUIREMENTS FOR ELFCAP.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BWR</u>	Title <u>Proj. Engr.</u>	No.
-------------------	--------------------------	-----

94

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 5-17-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions: 46° F CLEAR SUNNY	Afternoon Weather Conditions 68° F CLEAR SUNNY
Comments and/or supporting calculations:	
<p>CAUSED AL BURBA RE: TEP DELAY (TO SEE IF AL WAS GOING TO DELAY HIS TRIP. AL WILL STAY ON SCHEDULE AS THERE ARE OTHER ISSUES TO DISCUSS. PAT WILL DELAY HIS VISIT UNTIL THE LINING CONTRACTOR IS ON SITE.</p> <p>CHEM WASTE / ENVIROCON TRUCKING WAS ON SITE TO PICKUP PCB WASTE SOIL. MANIFESTED TWO LOADS WHICH LEFT SITE @ 8:30 (28,500KG &amp; 13,360 KG.)</p> <p>TALKED TO PAT SULLIVAN &amp; AGREED TO LET ENVIROCON START FILLING HOLES &amp; SHAPING N LANDFILL WITH SLOPES THAT MOWBR CAN NEGOTIATE. I CHECKED WITH CHEM HILL &amp; MIKE DREWITT NEEDED FINAL DIG ELEVATION FOR POINT 83 IN N LF. RICK MARTIN SHOT ELEVATION</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>BUR</i>	Title <i>Pres. ENGR.</i>	No.
-------------------	--------------------------	-----

22



**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 5-18-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 2	Equipment: SOME	

Morning Weather Conditions: 50° F OVERCAST	Afternoon Weather Conditions 64° OVERCAST
---	--

**Comments and/or supporting calculations:**

ENVIROCON FINISHED ROUGH GRADING OF THE NORTH LANDFILL AND STARTED RE-CONTOURING N2 LF EXCEPT FOR AREAS AROUND POINT 23 & 35 FOR WHICH WE ARE STILL WAITING FOR CONFIRMATION SAMPLE RESULTS

AL BURBA VISITED THE SITE AND WE MET WITH THE PORT OF VANCOUVER, TODD COLEMAN, LINDA CARLSON, KEVIN, & MIKE TO DISCUSS EASEMENT LOCATION FOR THE NEW WATER SERVICE TO BE INSTALLED BY THE CITY OF VANCOUVER.

MIKE RECOMMENDED THAT WE INSTALL A 1 1/2" Ø SERVICE TO REDUCE DEVELOPMENT COSTS BY \$5000.

MIKE WIRTZ CALLED TO REPORT POINT 35 IN N2 LF HAS PASSED CLEANUP REQUIREMENTS.

I ASKED STEVE HOLMBERG TO PASS ON DECISIONS OF FINAL EXCAVATION FOR POINTS 35, 36, & 40 IN N2 LF.

AL, BLR GEORGE LOZBE & STEVE HOLMBERG TOURS THE N1 & N2 LF'S AND THE ROUGH GRADING WAS ACCEPTABLE WITH THE EXCEPTON OF A COUPLE OF STEEP SLOPES WHICH GEORGE SAID THEY WOULD TAKE CARE OF.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKR	Title PROJ. ENGR	No.
------------	------------------	-----

93



**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION.		Date: 5-19-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 1	Equipment: SAME	

Morning Weather Conditions: 48° F OVERCAST	Afternoon Weather Conditions: 68° F OVERCAST.
Comments and/or supporting calculations:	
AL BRUCE, KRISTIN NADLERMANN VISITED THE VANCOUVER SITE	
PRIMARILY TO REVIEW THE BUILDING STRUCTURES & CONTAMINATION	
LEVELS IN THE STEEL.	
ENVIROCON STARTED RECEIVING THE HDPE ROLLS & OFF	
LOADING THEM IN OR NEAR THE ACP BUILDINGS;	
ENVIROCON STARTED TAKING DELIVERY OF MORE TOP SOIL	
FOR THE EAST LAND FILL. THE MATERIAL IS BEING	
STOCK PILED NEAR THE WEST END OF THE CLF.	
MIKE WITTE CALLED TO SAY THAT POINT 23 IN NZLF	
PASSED FOR PCB'S. ALL POINTS ARE NOW CLEAR &	
NZLF CAN BE ROUGH GRADED.	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BVA</u>	Title <u>PROJ. ENGR</u>	No.
-------------------	-------------------------	-----

63

## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL		Date: 5-20-04
Contractor ENVIRO CON		
Subcontractor(s)		
No. of workers:	Equipment:	SAME
2		

Morning Weather Conditions:	Afternoon Weather Conditions
46° F CLEAR SUNNY	

**Comments and/or supporting calculations:**

ENVIRO CON FINISHED ROUGH GRADING OF NZLF.  
 AL & BRUCE MET WITH TIM STONE TO REVIEW GROUND WATER SAMPLE ANALYSIS FOR 4<sup>TH</sup> QTR 2003 & 1<sup>ST</sup> QTR 2004. & DISCUSS ELECTRONIC DATA FORMATTING.  
 WE MET WITH LOW  
 TO REVIEW THE VANCOUVER PROPERTY & DOCK. FERGUSON IS IN THE MARKET FOR APPROX. 18 ACRES TO USE AS A PIPE LAY DOWN YARD & DISTRIBUTION CENTER. THEY BRING PIPE IN BY SHIP ABOUT 22 PORTS OF CALL PER YEAR. DISTRIBUTION OF THE PIPE IS NORMALLY BY TRUCK WITH SOME RAIL SHIPMENTS. WE GAVE LOW A COPY OF THE SITE MAP SHOWING PROPERTY BOUNDARIES.  
 AL, BRUCE, & GEORGE WALKED THE <sup>EAST</sup> LAND FILL TO LOOK AT SURFACE PREP. FOUND SEVERAL ROCKS, PIECES OF REBAR, CONCRETE CHUNKS ETC. THAT NEED TO BE REMOVED BEFORE THE LINER CAN BE INSTALLED.  
 ENVIRO CON UNLOADED ANOTHER LOAD OF HDPE LINER ROLLS.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed	BKL	Title	PROJECT ENGR. No.
--------	-----	-------	-------------------

3  
U





3  
P



# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION	Date: 5-24-04
Contractor ENVIRO CON	
Subcontractor(s) TEP	
No. of workers: 2	Equipment: SAME
7 TEP	

Morning Weather Conditions: 50°F LIGHT OVERCAST.	Afternoon Weather Conditions: 72°F SUNNY
---	---

**Comments and/or supporting calculations:**

7 TEP CREW MEMBERS ARRIVED & RECEIVED SITE SAFETY TRAINING BY JIM PEAKINS. GREG RUTHERFORD VISITED SITE TO CONDUCT SAFETY AUDIT BUT MAIN CREW WILL NOT BE ON SITE UNTIL TUESDAY AM. TEP EMPLOYEES DID NOT HAVE HAND TOED BOOTS OR HARD HATS OR SAFETY VESTS. SENT TO STORE & THEY PURCHASED WHAT THEY NEEDED. 7 MAN CREW FILLED SAND BAGS DURING THE DAY.

PAT SULLIVAN ARRIVED AT SITE AND WE VISITED CH2MHILL OFFICE @ LLOYD CENTER, REVIEWED C&P WITH MIKE ORRITT, MIKE WIRTE, & BILL GRIFFIN. DISCUSSED & REVIEWED DOCUMENTATION SHEETS TO BE USED FOR RECORDING INFORMATION. WE CALLED SAM MANGRUM AT TEP & HE AGREED THAT PANEL LAYOUT COULD BE CHANGED TO SIMPLY IF REQUIREMENT TO GIVE ANCHOR TRENCH @ 90° DROPPED. PAT SAID 70° ANGLE ACCEPTABLE & SAM REVISED DRAWINGS TO REFLECT USING FULL LENGTH PANELS RUNNING NORTH & SOUTH.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed OLL	Title PROT. ENGR.	No.
------------	-------------------	-----

3  
e





**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 5-25-84
Contractor ENVIROCON		
Subcontractor(s) TEP		
No. of workers: 3 ENVIR		Equipment: SAME
13 - TEP	TEP TRAILER ARRIVED WITH WELDING MACHINES.	

Morning Weather Conditions: 50° SUNNY	Afternoon Weather Conditions 75° SUNNY
--	---

**Comments and/or supporting calculations:**

NEW TEP CREW MEMBERS + BILL GRIFFIN OF CH<sub>2</sub>M HILL RECEIVED SITE SAFETY ORIENTATION IN PREPARATION FOR WORK. BILL, PATT, MIKE (BILL) CH<sub>2</sub>M HILL, STEVE HOLMBERG, & JOE KEO PHONG SAVNH of TEP MET & REVIEWED QUALITY/TESTING REQUIREMENTS FOR THE JOB. JOE WANTED TO ADD AN EAST/WEST SEAM IN LONG HDPE PANELS TO REDUCE WEIGHT OF PANELS AS THEY WILL BE MOVED BY HAND. JOE WILL LOOK INTO TRACKED VEHICLE TO PULL PANELS TO REDUCE STRAIN POTENTIAL. ENVIROCON AGREED TO PROVIDE JOE WITH A TRAILER TO HAUL ROLLS FROM STORAGE TO ELF. JOE WANTS TO WORK MONDAY IF NECESSARY BUT GEORGE WILL NEED TO DISCUSS WITH CREW. SHOULD FINISH ON SATURDAY IF GOOD WEATHER HANGES IN THERE. ENVIROCON STARTED DIGGING THE ANCHOR TRENCH ON THE WEST END OF THE ELF WHERE THE LINING INSTALLATION WILL START. PAT TOLD GEORGE & STEVE THAT THE ANCHOR TRENCH CAN BE DUG WITH VEHICLE SIDEWHEELS RATHER THAN SLOPED 3:1 & THAT'S WHAT THEY DID. JOE SAID THEY WOULD OPERATE 3 WELDING MACHINES & COVER ABOUT 1 ACRE / DAY.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BVR	Title PROJ. ENGR	No.
------------	------------------	-----

**Additional Comments/Supporting Calculations**

Date: 5-25-04

THE WELDING CREW STARTED MAKING TEST WELDS IN PREPARATION FOR HDPE WELDS. TEP CREW STARTED ON THE WEST END OF THE ELF LAYING OUT GCL PANELS THEN COVERING WITH HDPE SHEETS. IT TOOK 3 PRACTICE RUNS TO GET ACCEPTABLE WELDS. JOE WORKED WITH THE WELDERS TO GET TEMP, SPEED, & PRESSURE SET CORRECTLY. AIR TESTING OF SEAMS WAS STARTED AND ONE LEAK WAS DETECTED AND REPAIRED ON THE THIRD WELD. THE CREW COMPLETED ABOUT 75% OF THE WEST END ON THE FIRST DAY.

Preparer Initials BCC



3



●

**June, 2004**

●

●

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. JAW CONVEYOR LANDFILL RENOVATION		Date: 6-1-04
Contractor ENVULPCON		
Subcontractor(s) TEP		
No. of workers: 3	Equipment: SAME	
TEP 18		

Morning Weather Conditions:	Afternoon Weather Conditions
Clear 50°F	Clear w/ some clouds 75°F

Comments and/or supporting calculations:

TEP LAYED DOWN  $\approx$  110 FT WIDE SECTION OF GCL FROM STATION 4+75. HDPE WAS THEN PLACED ON TOP OF GCL (5 WIDTHS) AND WELDING COMPLETED BY NOON. THIS WORK WAS ON THE SOUTH SLOPE OF BLF ONE FAILED SEAM D7 WAS REPAIRED & TESTED BY IN FIELD. SAMPLE TAKEN FOR LAB TESTING AFTER WHICH MORE GCL APPROX 3 WIDTHS OF HDPE LAYED FOLLOWED BY WELDING THAT WAS COMPLETED BY 4 PM. AIR TESTING COMPLETED W/ NO LEAKS. ADDITIONAL GCL WAS LAYED FOLLOWED BY 3 WIDTHS OF HDPE ~~WIDTHS~~. AND WELDING RESUMED APPROX 5:45 PM. AIR TESTING WAS COMPLETED AND WORK CEASED FOR THE DAY @ 7:45 PM. TALKED TO GEORGE ABOUT ANCHOR TRENCH & PIPE LEADING TO BIO DIFFUSER PANELS. DROPE APPROX 3" FROM TRENCH BOTTOM TO BIO DIFFUSER PANELS. TRENCH W/ PIPE & ROCK INSTALLED.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKR	Title Proj. ENGR	No.
------------	------------------	-----

Additional Comments/Supporting  
CalculationsDate: 6-1-04

ENVIROCON STARTED HAULING SAND FILL FROM  
GUBNER & PLACED THE MATERIAL ON THE SOUTH WEST  
SECTION OF THE ELF. PRIMARY REASON WAS TO BUILD A  
ROAD ALONG THE NORTH SIDE OF THE ANCHOR TRENCH  
AT THE SOUTH PORTION OF THE ELF SO THEY COULD PUT  
ROCK IN THE ANCHOR TRENCH

TOTAL HDPE INSTALLED ON TUESDAY WAS 79,000 FT<sup>2</sup>  
ALMOST 2 ACRES.

Preparer Initials AKR

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 6-2-04
Contractor ENVIRO CON		
Subcontractor(s) TEP W H PACIFIC		
No. of workers: 4	Equipment: SAME	
11 TEP, 1 WHP		

Morning Weather Conditions:	Afternoon Weather Conditions
50% OVERCAST	75° SUNNY

Comments and/or supporting calculations:

TEP STARTED LAYING GCL & HDPE WORKING TO THE EAST. AFTER 3 WIDTHS OF HDPE WERE PLACED, THEY STARTED WORKING ON THE EAST END OF THE ELF. THIS WAS FOLLOWED BY TWO WIDTHS OF HDPE TO FINISH THE SOUTH 2/3 OF THE ELF. JOE WORKED IT THIS WAY TO AVOID RUNNING OVER GCL & HDPE MATERIAL WITH THE EQUIPMENT. FINISHED WELDING SOUTH 2/3 OF HDPE AT 4 PM & MOVED TO NORTH SIDE OF ELF.

ENVIRO CON CONTINUED HAULING SAND & PLACING ON SOUTH SIDE OF ELF. ENVIRO CON DUG IN THE DITCH FOR THE PIPE & BIO DIFFUSER ON THE EAST SIDE OF THE ELF.

BKR MET WITH KIM SHAFER OF THE PORT OF VANCOUVER TO REVIEW WATER LINE GABMENT LAYOUT WHICH WAS CHANGED TO AVOID THE NEED FOR AN GABMENT FROM CHADL COUNTY. BKR MAILED OUT PROPOSED GABMENT & PIPE LINE LOCATION

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKR	Title PROJECT ENGR No.
------------	------------------------



Additional Comments/Supporting  
Calculations

Date: 6-2-04

THE POOT WILL GET IT SURVEYED.  
STEVE HOLMBOEG, BKL & WHP SURVEYOR SHOT IN  
THE PROPERTY BOUNDARY BETWEEN ALCOA & CUMMINS.  
ALONG THE NORTH SIDE OF THE EAST LAND FILL,  
THE BUILDING IS ABOUT 6' SOUTH OF THE PROPERTY  
BOUNDARY. STEVE CHECKED AND THERE IS NO REQUIRED  
SETBACK FOR BUILDINGS ON INDUSTRIAL/COMMERCIAL  
ZONED AREAS OF THE CITY OF VAN COVER.

BILL HARRIS OF WDOE CALLED ABOUT 2PM TO CANCEL  
HIS VISIT TO THE SITE DUE TO FAMILY HEALTH  
PROBLEMS. HE WILL NOT BE ABLE TO VISIT THE SITE  
BEFORE IT IS COVERED STARTING NEXT WEEK.

Preparer Initials BKL

## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 6-3-04
Contractor ENVURO CON		
Subcontractor(s) TEP W.H. PACIFIC		
No. of workers: 4	Equipment: SAME	
TEP-VI WHP-1		

Morning Weather Conditions: 57°F CLEAR SUNNY	Afternoon Weather Conditions: 80°F CLEAR SUNNY.
---	--

**Comments and/or supporting calculations:**

TEP STARTED LAYING GCL ON NORTH SIDE OF ELF STARTING AT 4+75 TO 5+75 FOLLOWED BY HDPE WHICH WAS WELDED & TESTED BY EARLY AFTERNOON. STARTED LAYING GCL FROM 5+75 TO EAST SIDE OF ELF FOLLOWED BY HDPE STARTED WELDING APPROX 1:45 PM. COMPLETED HDPE WELDING OF PANELS UP TO NE CORNER OF ELF.

ENVURO CON CONTINUED HAULING SAND FROM GLACIER FILL & COMPACTED AREA IN S.W. CORNER OF ELF.

MIKE WHITE SAID HE GOT TEST RESULTS FOR HDPE SAMPLES AND ALL PASSED FOR SOUTH SIDE OF LANDFILL FROM 4+75 TO EAST SIDE OF ELF WHICH IS APPROX 1/3 OF ELF SURFACE. TEP CLEARED TO PLACE DRAINAGE ALTHOUGH THIS WORK WILL NOT BE DONE UNTIL HDPE WORK COMPLETED.

FOUND A FAILURE OF HDPE AROUND WELL PENETRATIONS. HDPE SHRINKAGE AT NIGHT CAUSED TEARING OF MATERIAL. TEP WILL REPLACE WHEN AIR-TEMP COLD.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>BYR</i>	Title <i>PROS. ENGR.</i>	No.
-------------------	--------------------------	-----

Additional Comments/Supporting Calculations

Date: 6-3-04

STEVE HELMBOLD SAID THEY SHOT ELEVATIONS FOR NEW ROAD ON ABATE SIDE OF CLP & IT WILL TAKE  $\approx 1100 \text{ yd}^3$  OF FILL TO PROVIDE EAST/WEST DRAINAGE OF WATER. COST BASED ON UNIT PRICE FOR FILL & CONSTRUCTION WOULD BE  $\approx 40,000$ , + COST OF FABRIC, ROCK, & INSTALLATION LABOR.

REVIEWED FENCE LINE FOR EAST SIDE OF CLP. WILL MOVE TO PROPERTY BOUNDARY TO AVOID REMOVAL OF 2 TREES.

Preparer Initials BHR

fence  
cont on-site

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 6-4-64
Contractor ENVIRO CON		
Subcontractor(s) TEP W.H. PACIFIC		
No. of workers:	Equipment: SAME	
ENVR. 4 TEP-11		

Morning Weather Conditions:	Afternoon Weather Conditions
54°F SUNNY	85°F SUNNY HOT

**Comments and/or supporting calculations:**

TEP LAYED BENTONITE MAT & HDPE ON N.E. CORNER OF ELF. STARTED FINAL WELDING OF HDPE SEAMS. WELDERS FINISHED WELDING IN LATE AFTERNOON. MID MORNING THE LAYOUT CREW STARTED PLACING DRAINAGE ON THE SOUTH CENTRAL PORTION OF ELF.

ENVIRO CON CUT THE FINAL SECTION OF THE ANCHOR TRENCH AT N.E. CORNER SO HDPE COULD BE COMPLETED.

ENVIRO CON CONTINUED TO HAUL & PLACE SAND ON THE SW SIDE OF ELF BUT RAN OUT OF SAND IN LATE MORNING. GLACIER IS GETTING IN ANOTHER BARREL OF SAND WHICH WILL BE DEWATERED AND AVAILABLE TO HAUL ON MONDAY.

WILLAMETTE FENCE CO. OWNER DOWNIS WAS ON SITE AND WE DISCUSSED FENCE PROJECT & SAFETY REQUIREMENTS FOR CREW. I TALKED TO STEVE NORMAN REGARDING THE NEED TO ISSUE AN ADDENDUM LETTER FOR THE HASP & EMERGENCY PLAN WITH CHANGES NEEDED TO COVER RESPONSIBILITIES OF JIM PERKINS, SAFETY PERSON, WHO IS NO LONGER

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BRL</u>	Title <u>PROJECT ENGR</u> No.
-------------------	-------------------------------

**Additional Comments/Supporting Calculations**

Date: 6-4-54

WORKING FOR ENVIRONMENT.

TEP STOPPED WORKING AT 19:30 SO CREW COULD GO OUT TO DINNER & CELEBRATE FINISHING THE WORKING.

Preparer Initials BKR

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VAN COVER LANDFILL REMEDIATION		Date: 6-5-04
Contractor ENVIROCON		
Subcontractor(s) TEP		
No. of workers: ENVIR(1)	Equipment: SAME	
TEP (11)		

Morning Weather Conditions:	Afternoon Weather Conditions
57° OVERCAST	67° OVERCAST

**Comments and/or supporting calculations:**

TEP STARTED PLACING, TYING, & STITCHING DRAINNET MATERIAL ON ELF FROM SOUTH CENTRAL TO NORTH. FINISHED APPROXIMATELY 1/3 OF LANDFILL AREA WITH DRAINNET. TEP FINISHED MAKING EXTRUSION WELDS AND PATCHES INCLUDING REPAIRING ONE END SEAM THAT DID NOT PASS THE LAB TEST. D 26 SHOWED OK TENSILE STRENGTH BUT THE PEEL TEST FAILED. EXAMINATION OF JOINT SHOWED SAND INCLUSIONS. TOOK SAMPLES 10' ON EACH SIDE OF TEST POINT & RETESTED WITH SIMILAR RESULTS WITH PEEL TEST FAILURES. DECIDED TO PATCH & EXTRUSION WELD THE ENTIRE END SEAM. IT WAS TOO LATE TO TEST ANY MORE END SEAMS AS SAMPLES COULD NOT GO OUT UNTIL MONDAY WITH RESULTS TUESDAY. TEP DEMOBING ON SUNDAY.

TEP'S GATOR WOULD NOT START IN THE MORNING SO THEY BORROWED ENVIROCON'S UNTIL UNITED RENTAL REPAIRED THEIR GATOR.

BILL GRUFFIN WAS COVERING QUALITY WORK FOR CH2M HILL IN THE ABSENCE OF MIKE WIRSE.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>AVL</i>	Title <i>Asst. Engr.</i>	No.
-------------------	--------------------------	-----

93







13





23



U<sup>3</sup>





63



**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 6-10-04
Contractor ENVIRO CON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
Comments and/or supporting calculations:	
<p>ENVIRO CON PLACED APPROX 1400 TONS OF SAND ON THE EAST LANDFILL ON WEST CENTRAL END.</p> <p>REVIEWED WITH STEVE HOLMBERG THE FENCING CONTRACTORS QUOTE. COST WAS HIGHER THAN BID USED AS THE ORIGINAL FENCING CONTRACTOR DID NOT MEET ALCOA PREQUALIFICATION REQUIREMENTS. AGREED TO DROP REQUIREMENT FOR 3 STRANDS OF BARB WIRE ON TOP OF FENCE THAT IS INSIDE ALCOA PROPERTY LINE. WILL RETURN IT TO GRACER PROPERTY BOUNDARY. ALSO AGREED TO USE GALVANIZED STEEL FENCE WITHOUT GREEN PVC COATING. THIS BROUGHT COST OF FENCE DOWN TO ORIGINAL BID LEVEL. <del>AS NOTED</del></p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKL	Title PRJ. ENGR	No.
------------	-----------------	-----

3  
✓





m 3





h 3



3



















topsoil placed



# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL		Date: 6-25-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
54° F OVERCAST	72° F CLEAR

**Comments and/or supporting calculations:**

ENVIROCON HADLED & PLACED 680 TONS OF SAND FROM GRADIER THEN HADLED & PLACED TOP SOIL ON ELF. APPROX 75% COMPLETE WITH COVERING ON ELF CAP.

LINDA CARLSON OF POV SAID THEY WERE TAKING THE WATERLINE CASEMENT TO THE CITY OF VANCOUVER FOR FINAL SIGNATURES.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BVA	Title PROJ ENGR	No.
------------	-----------------	-----





# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 6-30-04
Contractor ENVISYS CAN		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions: 56°F CLEAR	Afternoon Weather Conditions: 72°F CLEAR
---	---

**Comments and/or supporting calculations:**

AL BURBA & PAT SULLIVAN VISITED THE SITE AND WE MET WITH BILL HARRIS, W/O OF ENVIRONMENTAL ENGINEER IN SOLID WASTE DIVISION, TO REVIEW FML INSTALLATION ON THE EAST LANDFILL.

REVIEWED THE JUNE INVOICE WITH JEFF JOHNSON & APPROVED DRAFT.

JEFF REQUESTED A COPY OF THE WATERLINE EASEMENT THE COV PROVIDED FOR RUNNING THE CITY OF VANCOUVER WATER LINE TO THE SITE.

ENVISYS HAULED 1000 TONS OF SAND & PLACED IT ON THE EAST LANDFILL.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BVL	Title PRJ. ENGR.	No.
------------	------------------	-----

tipsul  
dare for new

- **July, 2004**

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 7-1-04
Contractor ENUROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
56°F OVERCAST	22°F CLEAR
Comments and/or supporting calculations:	
<p>E-MAILS A COPY OF THE POU BASEMENT &amp; LEGAL DESCRIPTION FOR WATER SERVICE BY CITY OF VANCOUVER TO STEVE HORNBERG &amp; JEFF JOHNSON.</p> <p>CALLED STEVE &amp; TOLD HIM HE WANTED TO RETURN THE PVC GREEN FENCE COLOR ON EAST SIDE (GATE) SIDE OF PROPERTY. ALSO EXTEND EAST SIDE FENCE TO CLATSOP COUNTY PROPERTY BOUNDARY. PART OF THIS NEW FENCE WILL PARALLEL THE EXISTING BARBED WIRE FENCE.</p> <p>ENUROCON HAULED 1450 TONS OF SAND ON EAST LANDFILL &amp; FINISHED PLACING ALL THE TOP SOIL THEY HAD ON SITE. GEORGE IS LOOKING FOR MORE TOP SOIL.</p> <p>NEED APPROX. 3000 YD<sup>3</sup> OR 3700 TONS OF SAND TO FINISH EAST LANDFILL CAP.</p> <p>MET WITH STEVE HORNBERG &amp; CITY OF VANCOUVER TO SIGN RELEASE TO INSTALL 2" WATER SERVICE FOR VANCOUVER SITE. STEVE SUBMITTED THE CHECK</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKL	Title PROJ. ENGR	No.
------------	------------------	-----

**Additional Comments/Supporting  
Calculations**

**Date:** 7-1-04

FOR THE DEVELOPMENT COSTS AND SERVICE HOOKUP

**Preparer Initials** BK



# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. Vancouver Landfill Remediation		Date: 7-2-04
Contractor Envirocon		
Subcontractor(s)		
No. of workers: 4	Equipment: Same	

Morning Weather Conditions:	Afternoon Weather Conditions
56°F Partly Cloudy	72°F Partly Cloudy
Comments and/or supporting calculations:	
<p>Envirocon Hauled &amp; placed 1055 tons of sand from Glacier to the ELF. Envirocon started taking delivery of additional top soil. The source is a residential development site north of Camas. Soil samples were taken for heavy metals lead, arsenic &amp; cadmium. Approx 2000 yd<sup>3</sup> of top soil was delivered to the site on Friday. The trucking firm delivering the soil was only available to make additional deliveries on Sat - 7/3 so George had them deliver another 2000 yd<sup>3</sup> which should be all that is needed for the ELF cover.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BVR	Title PROJ. ENGR No.
------------	----------------------





# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VAN COVERED LANDFILL REMEDIATION		Date: 7-8-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions: 55°F CLOUDY	Afternoon Weather Conditions: 72°F PARTLY CLOUDY
--	---

Comments and/or supporting calculations:  
 ENVIROCON HAULED AND PLACED 500 TONS OF SAND FROM GLACIER ON EAST LAND FILL.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>BER</i>	Title PROJ. ENGR. No.
-------------------	-----------------------



Always  
sprinkles  
on sc 6

**DAILY INSPECTOR'S PROGRESS REPORT**

Project Name/No. VANCOUVER LANDFILL REINVESTMENT		Date: 7-12-04
Contractor ENVIROCON		
Subcontractor(s) ABOVE		
No. of workers: 4	Equipment: SOME	
ABOVE 3		

Morning Weather Conditions:	Afternoon Weather Conditions
60° F CLEAR	90° F CLEAR

Comments and/or supporting calculations:

NO SAND WAS AVAILABLE FROM GUBNER TODAY. ENVIROCON WORKED ON TOP OF RESETMENT SLOPE & SET ECOLOGY BLOCKS AROUND PIPES AT GROUND WATER MONITORING WELLS.

ABOVE MOVED ON SITE AND AFTER SAFETY ORIENTATION STARTED TRENCHING FOR SPRINKLER PIPELINES. MET & TALKED TO CHRIS RUCH, ABOVE SITE FOREMAN/SUPT.

MET WITH THE CITY OF VANCOUVER WATER LINE LOCATOR BRUCE?, AT THE SITE. STAKED OUT THE WATER METER LOCATION IN PREPARATION FOR SERVICE INSTALLATION. REVIEWED EASEMENT LOCATION & PIPELINE ROUTE.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed	BVA	Title	PROJ ENGR.	No.
--------	-----	-------	------------	-----





Structured Fill  
for acc pt

Above

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 7-14-04
Contractor ENVROCON		
Subcontractor(s) ABOVE		
No. of workers: 2	Equipment: SAME	
ABOVE 3		

Morning Weather Conditions: 60° F LIGHT OVERCAST	Afternoon Weather Conditions: 84° F CLEAR.
---	---

**Comments and/or supporting calculations:**

ENVROCON HAULED & PLACED 200 TONS OF SAND FROM GLACIER ON THE EAST LANDFILL FINISHING THE 18" THICK LAYER OF SAND FILL. TWO LOADS OF SAND WERE HAULED & PLACED ON THE NEW ROAD BEING CONSTRUCTED ON THE N SIDE OF THE ELL. GEORGE STOPPED HAULING SAND AS HE HAS APPROVED FOR RECEIPT OF STRUCTURAL/SOIL FILL FROM A RESIDENTIAL DEVELOPMENT SITE WHICH WILL BE DELIVERED BY BULK DUMP TRUCKS ON THURSDAY.

ABOVE CONTINUED WITH TRENCHING & INSTALLATION OF IRRIGATION WATER LINES ON SOUTH SIDE OF EAST LANDFILL. WALKED SITE WITH TIM STONE & STAKED OUT THE AIR LINE STUDS AT THE WELLS & AT THE NEW ROADWAY AREA. REVIEWED LOCATION WITH ABOVE FOREMAN AS THEY WILL BE INSTALLING THE 1" SCH. 80 PVC LINE.

REVIEWED WITH GEORGE WHERE THE NEED TO MOVE THE ECOLOGY BLOCKS AWAY FROM THE WELL CASINGS SO MONUMENTS CAN BE PLACED & CONCRETE ROUNDED PER DRAWINGS.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>Bien</u>	Title <u>PROJ. GENL.</u>	No.
--------------------	--------------------------	-----



Soil  
Cover  
done

Above  
dash w/  
4" Line

---

build  
concrete  
sand

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>JANCOVER LANDFILL REMEDIATION</u>		Date: <u>7-16-04</u>
Contractor <u>ENVIROCON</u>		
Subcontractor(s) <u>ABOND</u>		
No. of workers: <u>2</u>	Equipment: <u>SAME</u>	
<u>ABOND 2</u>		

Morning Weather Conditions:	Afternoon Weather Conditions
<u>58°F OVERCAST</u>	<u>82°F SUNNY</u>

Comments and/or supporting calculations:

ENVIROCON TOOK DELIVERY OF 400 YD<sup>3</sup> OF TOP SOIL & STRUCTURAL FILL DIRT. TOP SOIL WAS USED TO FINISH COVERING THE EAST LANDFILL.

ABOND FINISHED THE NEW 4" WATER LINE INSTALLATION TO THE BUILDING & INSTALLED 1" AIR LINE FOR WELL PUMPS.

ENVIROCON POURED THE FOUNDATION FOR THE NEW BUILDING IN THE MORNING. TOTAL QUANTITY IS 403 OF CONCRETE.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKR</u>	Title <u>PROJECT ENGR</u> No.
-------------------	-------------------------------

structural  
fill for  
access Rd

backfill  
under  
truck

Above  
dne  
temporarily

### DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 7-19-04
Contractor ENVIROCON		
Subcontractor(s) ABOVE		
No. of workers: 2	Equipment: SAME	
ABOVE 2		

Morning Weather Conditions: 57°F OVERCAST	Afternoon Weather Conditions: 76°F PARTLY CLOUDY
--	---

Comments and/or supporting calculations:

ENVIROCON TOOK DELIVERY OF 1400 YD<sup>3</sup> OF STRUCTURAL FILL DIRT ON SATURDAY. LARRY WAS RECLAIMING FROM THE PILE & SPREADING & COMPACTING ON THE NEW WELL ACCESS ROAD ON THE NORTH SIDE OF THE EAST LANDFILL. GEORGE SAID HE DECIDED TO GET THE STRUCTURAL FILL DIRT RATHER THAN SAND FROM GLACIER SINCE SAND AVAILABILITY CONTINUED TO BE HOT & MESS.

FORMS FOR THE NEW BUILDING FOUNDATION WERE STRIPPED ABOVE STARTED AND COMPLETED BACKFILLING THE WATER LINE TRENCHES. THE AIR LINE TO THE WELL PUMP NEED A TEE INSTALLED AT THE CENTER WELL CURB. GEORGE SAID HE WOULD INSTALL THE TEE WHEN IT ARRIVES ON TUESDAY.

ABOVE IS FINISHED WITH WORK UNTIL NEW WATER SERVICE & BUILDING INSTALLATION COMPLETE. THEN THEY WILL BE OUT TO INSTALL BACKFLOW PREVENTOR, MOUNT SPARKLER CONTROLS & CHECKOUT WATER SPRAY/NOZZLES.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed B. K. R.	Title Proj. ENGR	No.
-----------------	------------------	-----





# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 7-21-04
Contractor ENVIROCON		
Subcontractor(s)		
No. of workers: 2	Equipment: SAME	

Morning Weather Conditions: 58° LIGHT OVERCAST	Afternoon Weather Conditions: 85° F CLEAR
---	--

**Comments and/or supporting calculations:**

ENVIROCON STARTED PLACING FABRIC & ROCK ON WELL ACCESS ROAD & FINISHED THE ROAD ON THE NORTH SIDE OF THE ELF. ALSO PULLED 7 WEEDY BRANCHES FROM EAST END OF FENCE. STARTED SHAKING OUT MATERIAL FOR STEEL BUILDING & MOVING TO THE BUILDING FOUNDATION. LARRY USED THE DOZER TO SHAPE AND CONTOUR THE AREA FROM THE WEST SIDE OF THE ELF TO THE FENCE ON THE WEST SIDE OF THE SBAC.

DISCUSSED WITH GEORGE & WALKED THE REVENUE WALK THE NEED TO REMOVE THE WEEDS FROM THE SWEEP'S PRIOR TO HYDROSEEDING THEM. NEED TO PULL BY HAND & NOT SPRAY DUE TO CLOSE PROXIMITY TO COLUMBIA RIVER.

RICK & DENNIS WERE RECALLED TO THE THROMA PROJECT AND NO PROGRESS WAS MADE ON BUILDING ERECTION TODAY.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BVA	Title PROJ. ENG'R	No.
------------	-------------------	-----

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 7-22-04
Contractor ENVIRO CON		
Subcontractor(s)		
No. of workers: 2	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
58°F CLEAR	92°F CLEAR

**Comments and/or supporting calculations:**

ENVIROCON COMPLETED THE WELL ACCESS ROAD ON THE WEST SIDE OF THE EAST LANDFILL. LARRY WAS FINISHING CONTOURING & SHAPING THE DRAINAGE SWALE FROM THE INFILTRATION BASIN OVERFLOW OUTLET TO THE TOP OF THE RECTANGULAR WALL. GEORGE SAID THE DOZER WILL BE SENT BACK TO THE RENTAL ON FRIDAY, 7/23.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKL	Title PROJ. ENGR.	No.
------------	-------------------	-----

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 7-23-04
Contractor ENVIRO CON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME EXCEPT DIGGER NO LONGER ON SITE.	

Morning Weather Conditions: 60° F CLEAR	Afternoon Weather Conditions: 100° F CLEAR
--	---

**Comments and/or supporting calculations:**

ENVIRO CON STARTED ASSEMBLY OF THE BUILDING. FOUND AN ERROR IN ANCHOR BOLT SPACING & HAD TO INSTALL NEW ANCHOR BOLTS. THEY WERE ABLE TO SALVAGE 4 ORIGINAL ANCHOR BOLTS. SHUT DOWN WORK AT 15:30 DUE TO EXTREME HEAT.

CASCADE DRILLING WAS ON SITE WITH JEFF JOHANSON TO DISCUSS REMAINING WORK ON MOUNTAINING WALLS.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKR	Title PLOT ENGR	No.
------------	-----------------	-----

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VAN COUVER LANDFILL REMEDIATION		Date: 7-26-04
Contractor ENVIRO CON		
Subcontractor(s) ABOVE		
No. of workers: 4	Equipment:	
ABOVE 1		

Morning Weather Conditions: 55°F OVERCAST	Afternoon Weather Conditions: 85°F CLEAR
Comments and/or supporting calculations:	
<p>ENVIRO CON CONTINUED ASSEMBLY OF THE NEW BUILDING WITH THE STEEL COLUMNS, GIRTS, &amp; PURLINS COMPLETED</p> <p>ENVIRO CON INSTALLED THE CULVERT &amp; RAILS FOR NEW WALK ACCESS ROAD.</p> <p>ENVIRO CON REMOVED WATTLES FROM THE EAST END OF THE JERSEY BARRIERS &amp; STORED ON GCF IN PREP FOR DISPOSAL. THE JERSEY BARRIERS ON THE EAST END HAVE NOW BEEN REMOVED.</p> <p>ABOVE WAS ON SITE TO BACKFILL THE WATER LINE FROM THE GCF TO THE NEW BUILDING. THE ALSO TRENCHED FROM THE WATER METER TO THE NEW BUILDING IN PREP FOR MAKING THE FINAL LINE CONNECTION.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BKR	Title Proj. Engr. No.
------------	-----------------------



# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 7-28-04
Contractor ENVURO CON		
Subcontractor(s)		
No. of workers:	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
58°F LIGHT OVERCAST	87°F CLEAR

**Comments and/or supporting calculations:**

ENVURO CON CONTINUED WORKING ON THE NEW BUILDING ERECTION & SET THE FORMS AROUND THE CEMENT OUTS & WELL PIPES. ADDED MORE REBAR AROUND CULVERT OPENINGS ON NEW ROAD.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed BCR	Title PROJ. SUPER. No.
------------	------------------------

### DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VAN COUNSEL LANDFILL REMEDIATION		Date: 7/29/04
Contractor ENVURO CON		
Subcontractor(s)		
No. of workers: 4	Equipment: SAME	

Morning Weather Conditions:	Afternoon Weather Conditions
55°F LIGHT OVERCAST	82°F PARTLY SUNNY.

**Comments and/or supporting calculations:**

ENVURO CON CONTINUED WORKING ON THE BUILDING CREATION. DISCOVERED PROBLEM WITH FIT TO FOUNDATION. THE CONCRETE SLAB WAS POURED 12.5' x 16.5' WHILE THE BUILDING DESIGN WAS FOR A 16' x 12' SLAB. ENVURO CON LOOKED AT GETTING NEW BASE ANGLES MADE. BUT IS LEANING TOWARD SAW CUTTING 3" OFF EACH SIDE OF FOUNDATION.

ENVURO CON ADDED SOME ROCK TO THE DRAIN CHANNEL AT THE SE. END OF THE EASTLAND FILL NEXT TO THE REVENUE TANK WALL. CONTINUED DRESSING UP AREA AROUND EAST LANDFILL.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed: BVA	Title: SUBJECT ENGINEER	No.:
-------------	-------------------------	------

### DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REWATER TREATMENT		Date: 7-30-04
Contractor ENVIRO CON		
Subcontractor(s) ABOVE		
No. of workers: 3	Equipment: SAME	
2 ABOVE		

Morning Weather Conditions: 51° F CLOUDY	Afternoon Weather Conditions: 72° F CLOUDY
Comments and/or supporting calculations:	
<p>ENVIRO CON LOADED UP ALL THE JERSEY BARRIERS THAT HAVE BEEN REMOVED SO FAR &amp; RETURNED TO THE SUPPLIER. ENVIRO CON DUG IN THE TRENCH FOR THE POWERLINE TO THE NEW BUILDING. CONTINUED WORKING ON NEW BUILDING ASSEMBLY.</p> <p>ABOVE WAS ON SITE AND CONNECTED THE 4" WATER SUPPLY LINE TO THE NEW WATER METER. JEFF WAS NOT HAPPY WITH THE WAY ABOVE ROUTED THE PIPE AND ENVIRO CON WILL CORRECT ONE CONNECTION NEXT TO BUILDING.</p> <p>GEORGE SAID ENVIRO CON WILL POUR AN APPROXIMATE PAD IN FRONT OF THE NEW BUILDING DOORS. THIS WAS NOT ON THE DRAWINGS BUT NEEDED AS DOORS OPEN OUTWARD AND THE STEP WOULD BE SAND GROUND.</p>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BVA</u>	Title <u>PROJ. CONTROL</u> No.
-------------------	--------------------------------



settling plates  
on RTF

●

# August, 2004

●

●

## DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VAN COVED LANDFILL REMEDIATION		Date: 8-02-04
Contractor ENVIROCON		
Subcontractor(s) CASCADE DRILLING INC.		
No. of workers: 3	Equipment: SAME	
1 - CASCADE		

Morning Weather Conditions: 54°F OVERCAST	Afternoon Weather Conditions: 98°F CLEAR
--	---

**Comments and/or supporting calculations:**

ENVIROCON CONTINUED DRESSING THE TOP SURFACE OF THE EAST LANDFILL.

CASCADE DRILLING WAS ON SITE TO CUT OFF WELL CASING IN STAIN MONUMENTS, AND POUR CONCRETE AROUND WELLS. CASCADE WAS NOT PREPARED & CONCRETE TRUCK ARRIVED AT 10 AM. CONCRETE POUR NOT COMPLETED UNTIL A 1:30 PM. CASCADE CUT OFF INNER SAMPLE TUBES ON TWO WEST WELLS ON NORTH SIDE OF THE EAST LANDFILL BUT SAID THEY WOULD REPAIR THE TUBES AFTER CONCRETE WORK IS FINISHED.

TOLD GEORGE LOZBE TO PLACE THE THREE SETTLING MONUMENTS, ONE AT HIGHEST POINT OF ELF & THE OTHER TWO, ONE HUNDRED FEET TO EAST & WEST OF THE HIGH MONUMENT. ALL WILL BE BUILT INTO ON SETTLING MONUMENTS CONSTRUCTION. STEEL PLATE WITH PIN TO SECURE IN PLACE. NO DETAILS ON DRAWINGS FOR SETTLEMENT MONUMENTS.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <i>B. LA</i>	Title <i>PROJECT ENGINEER</i>	No.
---------------------	-------------------------------	-----

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>JAN COVER LANDFILL REMEDIATION</u>		Date: <u>8-03-04</u>
Contractor <u>ENVIRO CON</u>		
Subcontractor(s) <u>@</u>		
No. of workers: <u>2</u>	Equipment: <u>SAME</u>	

Morning Weather Conditions: <u>53° F overcast</u>	Afternoon Weather Conditions <u>83° F Sunny</u>
--	--

Comments and/or supporting calculations:

ENVIRO CON RESUMED WORK ON THE BUILDING CREATION  
ALSO BACKFILLED AROUND NEW CONCRETE SLABS FOR  
THE WELLS & CLEANOUTS AFTER FORMS WERE STRIPPED  
CARLY WAS MOVED TO A PROJECT IN THEOMA  
MARK & KYLE ARE TWO LABORERS REMAINING ON SITE  
WITH GEORGE.

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BWR</u>	Title <u>PROS. ENGR.</u>	No. <u> </u>
-------------------	--------------------------	--------------











- **September, 2004**

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. <u>VA CONNER LANDFILL REMEDIATION</u>		Date: <u>9/9 THRU 9/17</u>
Contractor <u>ENVIRO CON</u>		
Subcontractor(s) <u>ABCO</u>		
No. of workers: <u>6 TO 10</u>	Equipment: <u>EXCAVATOR, DUMP TRUCK, DOZER, HYDROSEEDER</u>	
<u>4 TOWNS PULLERS</u>		

Morning Weather Conditions: <u>50 - 55°F</u>	Afternoon Weather Conditions: <u>60 - 70°F PERIODIC RAIN</u>
Comments and/or supporting calculations: <u>REMOVED REMAINING 1/2 OF JERSEY BARRIERS &amp; SHIPPED OFF SITE.</u> <u>REPAIRED THE WASHOUTS ALONG THE RETAINMENT WALL.</u> <u>REPAIRED BROKEN WATER LINE AT TOP OF RETAINMENT @</u> <u>STATION +4.00.</u> <u>HYDROSEED TRUCK ON SITE MONDAY &amp; TUESDAY &amp;</u> <u>COMPLETED WORK ON N1, N2, ELF, SBAC, &amp; RETAINMENT</u> <u>WALL. ALL WEEDS WERE PULLED &amp; REMOVED FROM</u> <u>RETAINMENT WALL BEFORE HYDROSEEDING COMPLETED.</u>	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed <u>BKA</u>	Title <u>PROJ ENGR</u>	No.
-------------------	------------------------	-----

- 
- October, 2004**
- 
-

# DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMED. ACTION		Date: 10/04 thru 10/08
Contractor ENVIROCON		
Subcontractor(s) WILLAMETTE FENCE, W.H. PACIFIC, ABOVO		
No. of workers:	Equipment:	
VARIOUS	EXCAVATORS, AUGER, TRUCKS, BOB CAT	

Morning Weather Conditions:	Afternoon Weather Conditions
50's DRY	60's & 70's DRY
Comments and/or supporting calculations:	
10/04 WILLAMETTE FENCE MOVED ON SITE & LAYED OUT FENCE POSTS LOCATION	
10/05 " " DUG HOLES, SET POSTS, & POURED CONCRETE AROUND POSTS ON WEST FENCE. ENVIROCON STARTED PLACING THE JUTE MAT ON THE MOUNTAIN WITH SLOPE USING STAPLES TO SECURE IT IN PLACE.	
10/06 WILLAMETTE DUG HOLES, SET POSTS, & POURED CONCRETE ON EAST SIDE FENCE. ENVIROCON CONTINUED JUTE MAT INSTALLATION. ABOVO WAS ON SITE TO TEST FLOW THE SPRINKLER SYSTEM. ALL 4 HEADS ON GREEN OF THE FOUR ZONES CYCLED THROUGH WITH NO PROBLEM EXCEPT THE WEST END SPRINKLER HEAD WAS MISSING ITS NOZZLE. ABOVO INSTALLED A NOZZLE & SPRAY WAS SATISFACTORY.	
10/07 WILLAMETTE SET THE TOP FENCE RAILS ON THE WEST SIDE. ENVIROCON CONTINUED JUTE MAT INSTALL.	
10/08 WILLAMETTE SET THE TOP FENCE RAILS & BARS WERE SUPPORTS ON THE EAST SIDE. THE VANCOUVER CITY BUILDING INSPECTOR REVIEWED THE NEW BUILDING INSTALLATION AND ISSUED AN APPROVED FINAL INSPECTION REPORT.	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed	BKN	Title	PROJ. ENGR.	No.
--------	-----	-------	-------------	-----



### DAILY INSPECTOR'S PROGRESS REPORT

Project Name/No. VANCOUVER LANDFILL REMEDIATION		Date: 10/11 THRU 10/14
Contractor ENVIROCON		
Subcontractor(s) W.H. PACIFIC, WILHELMETTE FENCE		
No. of workers:	Equipment: SAME.	
VARIABLE		

Morning Weather Conditions: 50'S OVERCAST	Afternoon Weather Conditions 60'S OVERCAST
Comments and/or supporting calculations:	
10/11 - WILHELMETTE FENCE STRUNG CYCLONE FENCE & BARB WIRE ON EAST SIDE SECTION. ENVIROCON CONTINUED PLACING JUTE MAT.	
10/12 WILHELMETTE FENCE STRUNG CYCLONE FENCE & GATE ON WEST SIDE & MOVED OFF SITE. W.H. PACIFIC SURVEYED FOR AS BUILT CONDITIONS	
10/13 ENVIROCON REMOVED ROCK & DRAIN PIPES FROM RECLIMENT SLOPE AND REPLACED WITH TOP SOIL & COVERED WITH JUTE MAT	
10/14 ENVIROCON SEEDED NEW TOP SOIL AREAS, & FERTILIZED.	

Items	Description and Location of Item	Quantity	Unit

The item(s) and Material(s) listed above were inspected and found to conform with the plans and specification except as noted.

Signed Bick	Title PROJ. ENGR. No.
-------------	-----------------------

# **ATTACHMENT A**

## **JARPA AND CITY OF VANCOUVER APPROVAL LETTERS**

### **REMEDICATION OF NORTH AND NORTH 2 LANDFILLS AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

#### **FORMER VANCOUVER OPERATIONS VANCOUVER, WASHINGTON**


**FEBRUARY, 2006**



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SEATTLE DISTRICT, CORPS OF ENGINEERS  
P.O. BOX 3755  
SEATTLE, WASHINGTON 98124-3755

JUN 26 2002



Regulatory Branch

Mr. Jaw K. Fu  
Alcoa Inc. Remediation Work Group (RWG)  
Alcoa Technical Center, Building C, Dept. ER  
100 Technical Drive  
Alcoa Center, Pennsylvania 15069

Reference: 2000-2-01106  
Alcoa Inc. Remediation  
Work Group

Dear Mr. Fu:

This letter is in response to your application, requesting Department of the Army authorization to provide bank stabilization to 1,000 feet of Columbia River shoreline at river mile 103.4 at Vancouver, Washington. The regulations, which govern our permit program contain a series of Nationwide Permits (NWP's). Each NWP authorizes a specific category of work, provided certain conditions are met. The NWP 13 (*Federal Register*, January 15, 2002, Vol. 67, No. 10) authorizes "Bank Stabilization." The entire text of NWP 13 including its specific regional conditions is enclosed.

The proposed work would excavate 1,650 cubic yards of material from the upper slope of the bank and place it at a lower elevation along the bank. An additional 7,150 cubic yards of clean fill and precast concrete armament (Armorflex) would be placed along the shoreline. All work would occur along 1,000 feet of shoreline between elevations 7 foot and 30 foot NGVD. The NWP 13 authorizes the above-described proposed project. The work must be performed as depicted on the enclosed drawings and in accordance with the enclosed Nationwide Permit Conditions in order to remain authorized by the nationwide permit.

I have completed the necessary coordination under Section 7 of the Endangered Species Act (ESA). I have added the following special condition to your permit:

a. You must implement the Endangered Species Act (ESA) requirements and/or agreements set forth in the Biological Evaluation, Columbia River Shoreline Stabilization Project at former Alcoa Facility in Vancouver, Washington, revised October 17, 2001. The U.S. Fish and Wildlife Service (USFWS) concurred with a finding of "may affect, not likely to adversely affect" based on this document on May 1, 2002 (USFWS Reference Number # 1-7-02-I-606). The National Marine Fisheries Service (NMFS) concurred with a finding of "may affect, not likely to



adversely affect" based on this document on February 13, 2002. Both agencies will be informed of this permit issuance and will enforce any known violations of the commitments made in this document pursuant to the ESA.

The Corps has completed the necessary review and coordination under Section 106 of the National Historic Preservation Act (NHPA). The Corps has determined that no historic properties are affected by the project as proposed. Unless new information arises, no further consultation is necessary under Section 106 of NHPA.

In order for this NWP to be valid, you must obtain and comply with an individual Water Quality Certification (WQC) from the State of Washington prior to commencing any work. Please telephone or send your plans to:


Washington State Department of Ecology  
Southwest Regional Office  
Post Office Box 47600  
Olympia, Washington 98504-7600  
Telephone (360) 407-6926

If more than 180 days pass and the State has not responded to your individual WQC request, the WQC requirement becomes waived.

This NWP verification will be valid for 2 years from the date of this letter, or until the date the NWPs are modified, reissued, or revoked, whichever is sooner. If the authorized work has not been completed by that date, you should contact us to find out what permit requirements are then in effect.

If the project meets all the conditions, you will need no further authorization from us for the above-described project. You must still comply with other Federal, State, and local requirements, which may pertain to the project. When you have finished the work, please fill out and return the enclosed Certificate of Compliance. If you have any questions, please contact me at telephone (360) 750-9046.

Sincerely,

  
Ron Klump, Project Manager  
Southwest Washington Field Office


Enclosures

P.O. Box 1995  
Vancouver, WA 98668-1995



www.ci.vancouver.wa.us

October 24, 2003



Ali Wick  
Anchor Environmental, LLC  
1423 3rd Avenue, Suite 300  
Seattle, WA 98101

**ALCOA**  
**PRJ2003-00991/TRE2003-00141/FLP2003-00002**

This letter is to inform you that your application for the above-named project has been approved as noted in the attached staff report.

A 14-day appeal period is now in effect, within which no building or construction permits may be issued. The appeal period will expire at 5 p.m. on Friday, November 7, 2003. You will be notified immediately upon receipt of any appeal of this decision.

If you should have any questions in regard to this approval, please call 360/735-8873, ext. 8314, or email [jon.wagner@ci.vancouver.wa.us](mailto:jon.wagner@ci.vancouver.wa.us).

**JON WAGNER, AICP, SENIOR PLANNER**  
Planning Review Team  
Development Review Services

c Bruce Richartz  
Alcoa RWG  
Fruit Valley Neighborhood Association

Attachment

PRJ2003-00991\Staff Report\FLP03-2 AprvLtr.doc

P.O. Box 1995  
Vancouver, WA 98668-1995



www.ci.vancouver.wa.us

## Staff Report and Decision

**Project Name:** Alcoa  
PRJ2003-00991/TRE2003-00141/FLP2003-00002

**Report Date:** October 24, 2003

**Proposal:** Soil with elevated levels of TCE, PAH and metals will be removed from three locations, placed, compacted and capped in a new location.

The project is being processed in compliance with an agreed order that is being administered by the Department of Ecology. Ecology will be the lead agency on the shoreline permit requirements.

**Location:** 5701 NW Lower River Road, Tax Lot 152167-000, located in the NW Quarter of Section 20, Township 2N, Range 1E of the Willamette Meridian


**Contact:** Ali Wick  
Anchor Environmental, LLC  
1423 3rd Avenue, Suite 300  
Seattle, WA 98101  
206/287-9130

**Applicant:** Bruce Richartz  
5100 NE Sundial Road  
Troutdale, OR 97060

**Property Owner:** Alcoa RWG  
201 Isabella Street @ 7th Street Bridge  
Pittsburgh, PA 15212

**Neighborhood Association:** Fruit Valley

**Staff:** Jon Wagner, Senior Planner and Case Manager  
Jeff Brown, Engineering Specialist, Sewer  
Elaine Spray, Civil Engineer, Water  
Debi Davis-Turman, Engineering Technician, Water  
Mike Swanson, Civil Engineer, Surface Water  
Sree Thirunagari, Building Plans Examiner  
Scott Tkach, Civil Engineer, Transportation  
Chad Lawry, Fire Code Plans Examiner



# **ATTACHMENT B**

## **ARCHAEOLOGICAL SURVEY, SOIL GAS SURVEY AND TREE SURVEY RESULTS**

### **REMEDICATION OF NORTH AND NORTH 2 LANDFILLS AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

#### **FORMER VANCOUVER OPERATIONS VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**

## ABSTRACT

In August 2003, Applied Archaeological Research (AAR) conducted a cultural resource study of approximately 13 acres at the former Alcoa Aluminum Facility (Alcoa) located south of Lower River Road in Vancouver, Washington. The Alcoa Remediation Work Group has proposed to clean and decontaminate the area, which is adjacent to the former smelting and manufacturing facility and which contains sediment laden with industrial contaminants. AAR conducted the cultural resources study to assist the Alcoa Remediation Work Group in its compliance with Vancouver Municipal Code (VMC) Chapter 20.99.200. Pursuant to VMC Chapter 29.99.300B, AAR conducted a survey-level investigation rather than a predetermination survey, due to the location of the project area relative to the Shoto Villages/Vancouver Lake Archaeological District, which was determined to be eligible for listing in the National Register of Historic Places in 1988. The purpose of AAR's study was to determine if archaeological resources are present in the project area and to assess the potential that such resources, if present, would be impacted by the remediation efforts.

The study included background research and a field survey. As it was known at the beginning of the study that the property was mantled with river dredge spoil, the background research focused on determining the age and thickness of the fill. This task entailed analysis of historical photographs and maps in conjunction with bore log data. The primary aim of the research was to determine if the remediation excavations would intersect native soil or be confined to the fill. The field study consisted of a pedestrian survey of the project area conducted on August 12, 2003. No historic-era or prehistoric cultural resources were identified during the survey.

As described in this report, based on previous archeological investigations in the general vicinity of the project area, and AAR's review of local history, the Alcoa facility is likely to contain archaeological resources below the fill material. Based on the analysis of bore log data combined with engineering specifications for the remediation efforts, native soil would be intersected to two areas. In those areas, the remediation excavations have the potential to impact unrecorded cultural resources.

Because of the high potential for archaeological material beneath the fill, AAR recommends that the remediation excavations in those two areas (the North and North 2 landfills) be monitored by an archaeologist. The monitor would need only be present at such times that the excavations intersect the pre-fill grade.

Based on the best available information, excavations in the other parts of the overall project area will not intersect native soil and no monitoring is recommended for the remediation excavations in those areas.

## Alcoa Soil Gas Investigation

PREPARED FOR: Mike Drewett/PDX  
PREPARED BY: Ben Thompson/CVO  
DATE: May 3, 2004

On April 30, 2004, soil gas samples were collected from fourteen locations across the North and North 2 landfills at the former Alcoa Vancouver Operations site. Soil gas samples were analyzed using an on-site portable Photovac Voyager gas chromatograph to assess trichloroethene (TCE) vapor concentrations in shallow subsurface soils. The methodology used and results obtained during this effort are described below.

### Methodology

Soil gas probes consisting of 3 to 4 foot long sections of hollow steel tubing fitted with a retractable soil gas probe tip were driven using a 'slam' bar to a depth of approximately 3-feet below ground surface (BGS). A piece of clean flexible FEP tubing was run through the steel tube and attached to a barbed fitting on the probe tip. Once the desired sampling depth was reached, the probes were pulled back several inches to expose the sample collection void and allowed to equilibrate 20 minutes. Modeling clay was used to seal the area around the probe at ground surface prior to sample collection. A sampling manifold equipped with isolation valves, a pressure gauge, and a septum sampling port was attached to the exposed end of the flexible FEP tubing. The probe and sample manifold were purged with 3 dead volumes, then, a sample was collected and analyzed using an on-site portable Photovac Voyager gas chromatograph (GC) equipped with a photoionization detector (PID) and a capillary column. The GC was calibrated using a five point curve with a low point at the project reporting limit of 10 parts per billion vapor (ppbv) and a high point of 1000 ppbv. A method blank was analyzed before each sample analysis to ensure the instrument was free of contamination.

### Results

TCE was detected at two sample locations above the method reporting limit of 10 ppbv. NOLF-035 was detected at 160 ppbv and N2LF-028 was detected at 114 ppbv. A field duplicate and split sample were collected sample location NOLF-35. The field duplicate result was 161 ppbv. The split sample was taken in a passivated SUMMA® canister for fixed lab EPA Method TO-15 confirmation analysis. The result from this method was 231 ppbv, which is within acceptable limits for a field versus fixed lab analysis.

In order to obtain a valid sample, the vacuum in the probe sample system should be less than 10" Hg after purging and before sampling. Soil composition and water content can cause a vacuum greater than this which indicates low volumes of available soil gas and a reduced chance for obtaining a representative sample. Both sample location NOLF-035 and N2LF-028 exhibited high water content in the soil. Probes had to be driven twice due to a

high sampling vacuum. No sample was collected from the initial probe driven at NOLF-035 because water was drawn into the sample line. TCE in the initial sample collected at N2LF-028 was detected at 10 ppbv, however, the probe was installed at a depth of 1' BGS allowing for possible ambient air intrusion. A second probe was driven to 2' BGS and re-sampled.

Two extra probes were installed at the request of the client 18' to the north east and 36' to the north west of NOLF-035 in order to assess the extent of TCE in the surrounding area. TCE was not detected in either sample above the method reporting limit of 10 ppbv. A summary of sample results are presented below in Table 1.

Table 1 – Onsite Laboratory Analytical Results

Sample Location	Depth	Comment	Trichloroethene (ppbv)
NOLF-005	3'		ND
NOLF-013	3'		ND
NOLF-016	3'		ND
NOLF-018	3'		ND
NOLF-021	3'		ND
NOLF-030	3'		ND
NOLF-035	3'		<b>160</b>
NOLF-035 FD	3'	Field Duplicate	161
NOLF-035 NE	2' 6"	18' NE of NOLF-035	ND
NOLF-035 NW	3'	36' NW of NOLF-035	ND
N2LF-008	3'		ND
N2LF-018	3'		ND
N2LF-023	3'		ND
N2LF-028	1'	Bad Sample-high vacuum	10
N2LF-028 R	2'	Re-Sample	<b>114</b>
N2LF-039	3'		ND

ND=Not Detected  
above 10 ppbv

**SUBMIT TO:**  
City of Vancouver  
Development Review Services  
1313 Main Street  
Vancouver, WA 98660



www.ci.vancouver.wa.us

**For Office Use Only**

DATE RECEIVED:

CASE NUMBER:

## MINISTERIAL DEVELOPMENTS

**A ministerial development review results in an administrative decision. The application is subject to standards that are clear and objective or standards that require the exercise of professional judgment about technical issues and is exempt from environmental review.**

- Land Use Permit issued under clear and objective standards
- Boundary Line Adjustments which do not increase the allowable density on a site or require one or more variances
- Sign Permits that do not require variances
- Grading Permits which do not require a Minor or Major Development approval or SEPA determination pursuant to VMC Title 21
- Accessory Dwelling Unit approvals
- Tree Plan/Tree Removal Permit**

### SUBMITTING PLANS FOR REVIEW:

#### Counter complete status:

An application will be accepted by the City of Vancouver only after the City finds that the application appears to include all the information required. No effort will be made to evaluate the substantive adequacy of the information. If all required information is not submitted, the application shall not be accepted.

#### Technically complete status:

Within 28 days of acceptance of a counter complete application, the City shall notify the applicant, in writing, as to the completeness of the application. An application shall not be deemed technically complete until all information necessary to evaluate the proposed activity, its impacts, and its compliance with the provisions of the Vancouver Municipal Code and other applicable codes and statutes have been provided.

#### Decision:

The review authority for an application subject to Ministerial procedure shall *approve, approve with conditions, or deny* the application within twenty-one (21) calendar days after the date the application was accepted as technically complete.

#### Notification:

Notice of a decision regarding a Ministerial process shall be mailed to the applicant and applicant's representative. Ministerial decisions are subject to appeal pursuant to Section 20.00.810.

**Incomplete applications shall not be accepted.**



**SUBMIT TO:**  
City of Vancouver  
Development Review Services  
1313 Main Street  
Vancouver, WA 98660



www.ci.vancouver.wa.us

**For Office Use Only**

DATE RECEIVED: \_\_\_\_\_

CASE NUMBER: \_\_\_\_\_

## Tree Plan/Tree Removal Permit Application

APPLICANT: Alcoa, Inc. Telephone: ( 412 ) 553-2007 Fax: ( 412 ) 553-2661  
(Print Name)

Mailing Address: 201 Isabella Street, Pittsburgh, PA 15212-5858  
(Number, City, State, ZIP)

PROPERTY OWNER: Same as above Telephone: ( ----- ) Fax: ( ----- )  
(Print Name)

Mailing Address: Same as above  
(Number, City, State, ZIP)

CONTACT PERSON Al Burba, Alcoa, Inc. Telephone: ( 412 ) 553-1658 Fax: ( 412 ) 553-2661  
(Print Name)

Mailing Address: 201 Isabella Street, Pittsburgh, PA 15212-5858  
(Number, City, State, ZIP)

Site address (or side of fronting street and distances and direction from nearest cross street):

Approximately 800 ft from intersection of 2nd and D streets, Vancouver, Washington

General physical description of site. (Include current uses): Former site of Alcoa Vancouver

Is this permit application associated with a development proposal?  Yes  No

If yes, describe development proposal: \_\_\_\_\_

Tax Assessor Serial #s: 152166-000 Qtr. Sec., Township, Range T2N, R1E, NE & NW Zoning Designation: Industrial

Legal description of site as given by a title company, surveyor licensed by the State of Washington, or other party approved by the Planning Director:

Lot(s): ----- Block(s): ----- Plat Name: -----

⇒  Check here if a Metes and Bounds description and attach narrative to this application

**I/we understand that per Vancouver Municipal Code (VMC) 20.00.425 if it is determined that this application is not complete, the City of Vancouver shall immediately reject and return the application and identify in writing what is needed to make the application counter complete.**

**I/we agree that City of Vancouver staff may enter upon the subject property at any reasonable time to consider the merits of the application, to take photographs and to post public hearing notices.**

Signature of Applicant: \_\_\_\_\_ Date: \_\_\_\_\_

Signature of Property Owner: \_\_\_\_\_ Date: \_\_\_\_\_

Signature of Counter Person: \_\_\_\_\_ Date: \_\_\_\_\_

# Tree Plan/Tree Removal Permit Submittal Requirements

*A Tree Plan is required to obtain a Tree Removal Permit. Specific Tree Plan requirements are delineated in Chapter 1 of the City of Vancouver's Urban Forestry Manual.*

---

**Level I. Residential short subdivisions (1-4 lots), Developing Single-Family Lots, Developed Single-Family Residential on parcels which can be short-platted, Multifamily (1-4 units):**

- Site Plan
- Tree Density calculation
- Planting Plan (on landscaping plan)

**Level II. Developed Commercial/Industrial/Multifamily project with proposed building addition or other site disturbance:**

- Site Plan
- Tree Protection Plan (on grading plan)
- Tree Density calculation
- Planting Plan (on landscaping plan)

**Level III. Nuisance Tree Removal:**

- Site Plan
- Narrative Report on criteria met for removal
- Tree Density Calculation
- Tree Replacement Plan

**Level IV. Residential subdivisions (more than 4 lots), Commercial / Industrial / Multifamily (over 4 units), Planned Residential Development or Mobile Home Park *with no existing trees, or trees not impacted by development*:**

- Tree Inventory (on Site Plan)
- Tree Density calculation
- Planting Plan (on landscaping plan)

**Level V. Residential subdivisions (more than 4 lots), Commercial / Industrial / Multifamily (over 4 units), Planned Residential Development or Mobile Home Park *in which existing trees are proposed for removal or impacted by development*:**

- Tree Inventory (on Site Plan)
- Tree Protection Plan (on grading plan)
- Tree Density calculation
- Planting Plan (on landscaping plan)
- Arborist Report


**Level VI. Conversion Option Harvest Permit:**

- Forest Inventory
- Harvest Plan
- Reforestation Plan

**Level VII. Undeveloped Parcels with tree removal above exemption:**

- Site Plan
- Narrative Report
- Tree Replacement Plan

Sep 12, 2003 3:33pm cdavidson K:\Jobs\030002-ALCOA\030002\02103000202-01.dwg FIG 2



**Figure 2**  
Site Plan  
Alcoa Vancouver

**ATTACHMENT C**  
**LANDFILL AS-BUILT DRAWINGS**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**


**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**

OFFICE DRAWING NUMBER  
Pittsburgh, PA  
A-046140-WW

VERTICAL SCALE  
1" = 10'

Q:\Vancouver\5726\00\Cert Report\Existing Conditions  
Plot Date/Time: 9/16/05 10:30am  
Format: Revised: Xref: XTOPO-6



- LEGEND:**
- 30' EXISTING CONTOUR ELEVATION (FT-AMSL)
  - - - EXISTING FENCE (CHAINLINK OR BARB WIRE)
  - ||||| EXISTING RAILROAD TRACKS
  - ▨ EXISTING ACCESS ROAD
  - ALCOA PROPERTY BOUNDARY
  - CLARK COUNTY BOUNDARY
  - PROPERTY BOUNDARY/NORTH AND NORTH 2 LANDFILL AREAS
  - PROPERTY BOUNDARY/ EAST LANDFILL
  - APPROXIMATE LIMITS OF EAST LANDFILL AS DEFINED BY HART-CROWSER AND ICF KAISER
  - EXISTING STORM LINE
  - FUTURE 50' R.O.W. FOR ALCOA/VANALCO ACCESS ROAD
  - CLARK PUBLIC UTILITY R.O.W. (CPU)
  - ALCOA/VANALCO EASEMENT
- NOTES:**
1. EXISTING TOPOGRAPHIC MAP PREPARED BY OLSON ENGINEERING, VANCOUVER, WA IN 1996.
  2. EAST LANDFILL DEPICTED INCLUDES WASTE SOILS FROM NORTHEAST PARCEL WORK PERFORMED BY ALCOA IN 1996.

CLARK COUNTY PARCEL  
JAIL DEVELOPMENT SITE  
AS SURVEYED BY  
OLSON LAND SURVEYORS  
AND ENGINEERS,  
SEPTEMBER 1997.  
(PARCEL 1)

BENCH MARK #2  
N 121,927.8  
E 1,070,824.3  
ELEV. 37.89 FT.

BENCH MARK #1  
N 122,006.6  
E 1,071,707.9  
ELEV. 38.04 FT.

UNITED STATES ARMY CORPS  
OF ENGINEERS - PALMER POINT  
N 121,496.0  
E 1,070,803.2  
STA 1+40.7  
R428.1

SW CORNER, HENRY VAN ALMAN  
DONATION LAND CLAIM  
N 121,365.9  
E 1,070,780.6  
STA 1+06.5  
R555.7



DRAWING ISSUED	
DATE:	06/28/05
<input type="checkbox"/>	PRELIMINARY
<input type="checkbox"/>	APPROVAL
<input type="checkbox"/>	BIDDING
<input type="checkbox"/>	MATERIAL ORDERING
<input type="checkbox"/>	CONSTRUCTION
<input type="checkbox"/>	REFERENCE
<input type="checkbox"/>	REVISION
<input checked="" type="checkbox"/>	AS-BUILT
YR. MO. DAY	
SEPIA MADE	

DAY MONTH YEAR NO.	REVISION RECORD	DR. CK. ZONE
---	---	---
0	ORIGINAL DRAWING DATE	---

**ALCOA INC.**  
FORMER VANCOUVER OPERATIONS


AS-BUILT CONDITIONS - NORTH AND NORTH 2  
LANDFILLS AND EAST LANDFILL CAP  
**PRE CONSTRUCTION EXIST. CONDITIONS,  
SITE MAP AND PROPERTY BOUNDARY**

IN CHARGE OF: MARK STIFFLER	DWG CLASS:	DESIGNED BY: BERGMANN ASSOCIATES
SCALE: 1" = 100'	EQUIP. NO.:	DRAWN BY: R. HARRISON
DRAWING NUMBER: <b>A-046140-WW</b>	SHEET NUMBER: <b>C-1</b>	CHECKED BY: A. BURBA
		APPROVED BY: P. SULLIVAN

NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.

THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.





**NOTES:**

- (A) MONITORING WELL MW-35S  
STA. 6+06.04, 64.15 RT.  
PVC ELEV. = 43.79'
- (B) MONITORING WELL MW-35I  
STA. 6+14.09, 63.95' RT.  
PVC ELEV. = 43.88'
- (C) MONITORING WELL MW-35D  
STA. 6+23, 63.49 RT.  
PVC ELEV. = 44.12'
- (D) MONITORING WELL MW-35A  
STA. 6+32.91, 62.51 RT.  
PVC ELEV. = 44.13'
- (E) MONITORING WELL MW-41I  
STA. 12+18.17, 3.61 RT.  
PVC ELEV. = 35.39'
- (F) MONITORING WELL MW-41S  
STA. 12+24.83, 4.39 RT.  
PVC ELEV. = 35.37'
- (G) MONITORING WELL MW-41D  
STA. 12+32.60, 5.25 RT.  
PVC ELEV. = 35.02'
- (H) MONITORING WELL MW-94-2A  
STA. 5+61.92, 507.91 RT.  
PVC ELEV. = 36.02'
- (I) MONITORING WELL MW-94-2D  
STA. 5+54.12, 516.59 RT.  
PVC ELEV. = 30.19'
- (J) MONITORING WELL MW-94-2I  
STA. 5+64.31, 518.54 RT.  
PVC ELEV. = 30.14'
- (K) MONITORING WELL MW-94-1I  
STA. 3+69.12, 447.30 RT.  
PVC ELEV. = 37.48'
- (L) MONITORING WELL MW-94-1D  
STA. 3+81.88, 451.54 RT.  
PVC ELEV. = 36.93'
- (M) MONITORING WELL MW-94-1A  
STA. 3+96.98, 455.96 RT.  
PVC ELEV. = 36.94'
- (N) MONITORING WELL  
STA. 0+67.49, 155.23 LT.
- (O) MONITORING WELL  
STA. 0+66.40, 149.61 LT.
- (P) MONITORING WELL  
STA. 0+66.76, 143.03 LT.
- (Q) MONITORING WELL MW-46I  
STA. 0+63.46, 309.81 RT.  
PVC ELEV. = 34.86'
- (R) MONITORING WELL MW-46D  
STA. 0+70.22, 310.56 RT.  
PVC ELEV. = 34.72'
- (S) MONITORING WELL MW-46A  
STA. 0+68.16, 317.76 RT.  
PVC ELEV. = 34.95'
- (T) MONITORING WELL MW-46I  
STA. 0+63.46, 309.81 RT.  
PVC ELEV. = 34.86'
- (U) MONITORING WELL MW-46D  
STA. 0+70.22, 310.56 RT.  
PVC ELEV. = 34.72'
- (V) MONITORING WELL MW-46A  
STA. 0+68.16, 317.76 RT.  
PVC ELEV. = 34.95'

**SITE BENCH MARKS**

**BENCH MARK #1**  
BRASS DISC IN CONCRETE  
STA. 10+87.15, 0.00 RT/LT  
NORTHING: 122006.609  
EASTING: 1071707.901  
ELEVATION: 38.04 FEET

**BENCH MARK #11**  
BRASS DISC IN CONCRETE  
STA. -0+20.75, 325.61 RT  
NORTHING: 121583.82  
EASTING: 1070633.323  
ELEVATION: 38.04 FEET

**LEGEND:**

- 35 EAST LANDFILL AS-BUILT INITIAL GRADING CONTOURS ELEVATION (FT-AMSL)
- 30 EXISTING CONTOUR ELEVATION (FT-AMSL)
- X EXISTING FENCE
- RAILROAD TRACKS
- EXISTING ACCESS ROAD
- PROPERTY BOUNDARY FOR EAST LANDFILL AND ACCESS ROAD
- EXISTING STORM LINE
- FUTURE 50' R.O.W. FOR ALCOA/VANALCO ACCESS ROAD
- CLARK PUBLIC UTILITY R.O.W. (CPU)
- MONITORING WELL (SEE NOTES)
- EXCAVATION AREAS FOR SOUTH BANK AREA OF CONCERN



DRAWING ISSUED DATE: 06/28/05		ALCOA INC. FORMER VANCOUVER OPERATIONS	
<input type="checkbox"/> PRELIMINARY <input type="checkbox"/> APPROVAL <input type="checkbox"/> BIDDING <input type="checkbox"/> MATERIAL ORDERING <input type="checkbox"/> CONSTRUCTION <input type="checkbox"/> REFERENCE <input type="checkbox"/> REVISION <input checked="" type="checkbox"/> AS-BUILT		AS-BUILT CONDITIONS - NORTH AND NORTH 2 LANDFILLS AND EAST LANDFILL CAP <b>EAST LANDFILL AREA, AS-BUILT INITIAL GRADING PLAN AND MW LOCATIONS</b>	
IN CHARGE OF: MARK STIFFLER	DWG CLASS:	DESIGNED BY: Bergmann Associates	DRAWN BY: R. HARRISON
SCALE: 1"=50'	EQUIP. NO.:	CHECKED BY: P. SULLIVAN	APPROVED BY: P. SULLIVAN
DRAWING NUMBER: <b>A-046141-WW</b>		SHEET NUMBER: <b>C-2</b>	

NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES (DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES).


THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.



OFFICE DRAWING NUMBER  
Pittsburgh, PA  
A-046142-WW

VERTICAL SCALE  
0 1" = 50'

Q:\Vancouver\5726.00\Cert\_Report\HDFEFinal  
Plot Date/Time: 9/16/05 10:30am  
Format: Revised: Xref: XTOPO-17ps



- LEGEND:**
- 30— EXISTING (OUTSIDE EAST LANDFILL LIMITS) / AS-BUILT INITIAL GRADING CONTOURS (WITHIN EAST LANDFILL LIMITS) (FT-AMSL)
  - X- EXISTING FENCE
  - ||||| RAILROAD TRACKS
  - ▭ NEW AND EXISTING GRAVEL ROAD
  - - - - - PROPERTY BOUNDARY FOR EAST LANDFILL
  - - - - - EXISTING STORM LINE
  - - - - - FUTURE 50' R.O.W. FOR ALCOA/VANALCO ACCESS ROAD
  - - - - - CLARK PUBLIC UTILITY R.O.W. (CPU)
  - - - - - ALCOA/VANALCO EASEMENT
  - MONITORING WELL (SEE NOTES)
  - X- NEW CHAIN LINK AS-BUILT FENCE LOCATION
  - ANCHOR TRENCH CLEANOUT

- NOTES:**
- SEE SHEET C-2 FOR MONITORING WELL INFORMATION.
  - AREA COVERED BY GEOMEMBRANE PANELS: 281,222 SQUARE FEET.
  - ANCHOR TRENCH BENCH:  
CUT: 25 CUBIC YARDS  
FILL: 4,419 CUBIC YARDS  
NET FILL: 4,123 CUBIC YARDS



**DESTRUCTIVE SAMPLE LOCATIONS**

INDICATOR NUMBER	LOCATION	INDICATOR NUMBER	LOCATION
DS-1	CENTER OF P-1 AND P-2	DS-15	15' FROM CORNER OF P-48 AND P-49
DS-2	7' FROM CORNER OF P-11 AND P-10	DS-16	235' FROM CORNER OF P-64 AND P-65
DS-3	CENTER OF P-16 AND P-17	DS-17	3' FROM CORNER OF P-52 AND P-53
DS-4	CENTER OF P-6	DS-18	27' FROM CORNER OF P-60 AND P-61
DS-5	32' FROM CORNER OF P-22 AND P-23	DS-19	20' FROM CORNER OF P-70 AND P-71
DS-6	20' FROM CORNER OF P-25 AND P-26	DS-20	16' FROM CORNER OF P-30 AND P-74
DS-7	14' FROM CORNER OF P-28	DS-21	14' FROM CORNER OF P-79 AND P-78
DS-8	29' FROM CORNER OF P-28 AND P-27	DS-22	CENTER OF P-33 AND P-77
DS-9	42' FROM CORNER OF P-33 AND P-77	DS-23	109' FROM CORNER OF P-37 AND P-81
DS-10	142' FROM CORNER OF P-78 AND P-33	DS-24	72' FROM CORNER OF P-40 AND P-85
DS-11	115' FROM CORNER OF P-39 AND P-38	DS-25	13' FROM CORNER OF P-88 AND P-87
DS-12	70' FROM CORNER OF P-85 AND P-40	DS-26	CENTER OF P-49 AND P-91
DS-13	31' FROM CORNER OF P-86 AND P-42	DS-27	20' FROM CORNER OF P-65 AND P-94
DS-14	44' FROM CORNER OF P-45 AND P-46		

**SITE BENCH MARKS**

BENCH MARK #1  
BRASS DISC IN CONCRETE  
STA 10+87.15, 0.00 RT/LT  
NORTHING: 122006.609  
EASTING: 1071707.901  
ELEVATION: 38.04 FEET

BENCH MARK #11  
BRASS DISC IN CONCRETE  
STA -0+20.75, 325.61 RT  
NORTHING: 121583.82  
EASTING: 1070633.323  
ELEVATION: 38.04 FEET

**DRAWING ISSUED**

DATE: 06/28/05

PRELIMINARY  
 APPROVAL  
 BIDDING  
 MATERIAL ORDERING  
 CONSTRUCTION  
 REFERENCE  
 REVISION  
 AS-BUILT

REV. NO.	DATE	DESCRIPTION
0		ORIGINAL DRAWING DATE

**ALCOA INC.**  
FORMER VANCOUVER OPERATIONS

AS-BUILT CONDITIONS - NORTH AND NORTH 2  
LANDFILLS AND EAST LANDFILL CAP  
**EAST LANDFILL AREA**  
**AS-BUILT HDPE PANEL LAYOUT**

IN CHARGE OF: MARK STIFFLER	DWG CLASS: EQUIP. NO.:	DESIGNED BY: Bergmann Associates
SCALE: 1"=50'	DRAWING NUMBER: A-046142-WW	DRAWN BY: R. HARRISON
	SHEET NUMBER: C-3	CHECKED BY: P. SULLIVAN
		APPROVED BY: P. SULLIVAN


NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.

THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.



OFFICE DRAWING NUMBER  
Pittsburgh, PA  
A-046143-WW

Image: Q:\Vancouver\5726.00\Cert Report\ELFinal  
Plot Date/Time: 9/16/05 10:30am  
Format: Revised: Xref: XTOPO-13ps



- LEGEND:**
- 35 AS-BUILT FINAL GRADING CONTOURS ELEVATION (FT-AMSL)
  - 30 EXISTING / AS-BUILT INITIAL GRADING CONTOURS (FT-AMSL)
  - x EXISTING FENCE
  - RAILROAD TRACKS
  - GRAVEL ROAD
  - PROPERTY BOUNDARY FOR COLUMBIA II PARCEL I (11.39 ACRES)
  - APPROXIMATE LIMITS OF EAST LANDFILL AS DEFINED BY HART-CROWSER AND ICF KAISER
  - EXISTING STORM LINE
  - FUTURE 50' R.O.W. FOR ALCOA/VANALCO ACCESS ROAD
  - CLARK PUBLIC UTILITY R.O.W. (CPU)
  - ALCOA/VANALCO EASEMENT
  - SPRINKLER SYSTEM WATERLINE
  - SPRINKLER HEAD (UNLESS OTHERWISE NOTED)
  - MONITORING WELL (SEE NOTES)
  - IRRIGATION CONTROL VALVE
  - ANCHOR TRENCH CLEANOUT
  - AS-BUILT FENCE

**SITE BENCH MARKS**

BENCH MARK #1  
BRASS DISC IN CONCRETE  
STA. 10+87.15, 0.00 RT/LT  
NORTHING: 122006.609  
EASTING: 1071707.901  
ELEVATION: 38.04 FEET

BENCH MARK #11  
BRASS DISC IN CONCRETE  
STA. -0+20.75, 325.61 RT  
NORTHING: 121583.82  
EASTING: 1070633.323  
ELEVATION: 38.04 FEET

**NOTES:**

- (A) MONITORING WELL MW-35S  
STA. 6+06.04, 64.15 RT  
PVC ELEV = 43.79'
- (B) MONITORING WELL MW-35I  
STA. 6+14.09, 63.95' RT  
PVC ELEV = 43.88'
- (C) MONITORING WELL MW-35D  
STA. 6+23, 63.49 RT.  
PVC ELEV = 44.12'
- (D) MONITORING WELL MW-35A  
STA. 6+32.91, 62.51 RT.  
PVC ELEV = 44.13'
- (E) MONITORING WELL MW-41I  
STA. 12+18.17, 3.61 RT.  
PVC ELEV = 35.39'
- (F) MONITORING WELL MW-41S  
STA. 12+24.83, 4.39 RT.  
PVC ELEV. = 35.37'
- (G) MONITORING WELL MW-41D  
STA. 12+32.60, 5.26 RT.  
PVC ELEV. = 35.02'
- (H) MONITORING WELL MW-94-2A  
STA. 5+61.92, 507.91 RT.  
PVC ELEV. = 36.02'
- (I) MONITORING WELL MW-94-2D  
STA. 5+54.12, 516.59 RT.  
PVC ELEV. = 30.19'
- (J) MONITORING WELL MW-94-2I  
STA. 5+64.31, 518.54 RT.  
PVC ELEV = 30.14'
- (K) MONITORING WELL MW-94-1I  
STA. 3+69.12, 447.30 RT.  
PVC ELEV = 37.48'
- (L) MONITORING WELL MW-94-1D  
STA. 3+81.88, 451.54 RT.  
PVC ELEV. = 36.93'
- (M) MONITORING WELL MW-94-1A  
STA. 3+96.98, 455.96 RT.  
PVC ELEV. = 36.94'
- (N) MONITORING WELL MW-94-2A  
STA. 0+67.49, 155.23 LT.  
PVC ELEV. = 36.02'
- (O) MONITORING WELL  
STA. 0+66.40, 149.61 LT.  
PVC ELEV. = 30.19'
- (P) MONITORING WELL MW-46I  
STA. 0+63.46, 309.81 RT.  
PVC ELEV = 34.86'
- (Q) MONITORING WELL MW-46D  
STA. 0+70.22, 310.56 RT.  
PVC ELEV = 34.72'
- (V) MONITORING WELL MW-46A  
STA. 0+68.16, 317.76 RT.  
PVC ELEV = 34.95'
- (W) SETTLEMENT PLATE  
STA. 3+65.92, 198.61 RT.  
ELEV = 47.40'
- (X) SETTLEMENT PLATE  
STA. 4+65.41, 193.80 RT.  
ELEV = 49.91'
- (Y) SETTLEMENT PLATE  
STA. 5+68.09, 188.09 RT.  
ELEV = 48.40'

**PARTIAL ANCHOR SCREW LOCATION & ELEVATION**

1	29.72	10	30.08	19	29.93
2	30.00	11	30.17	20	29.81
3	30.08	12	30.05	21	30.27
4	30.25	13	30.13	22	30.01
5	30.05	14	30.15	23	29.93
6	30.36	15	29.83	24	29.87
7	30.18	16	30.05	25	29.99
8	30.02	17	30.08	26	29.79
9	29.90	18	30.21	27	29.69

**DRAWING ISSUED**

DATE: 02/12/07

- PRELIMINARY
- APPROVAL
- BIDDING
- MATERIAL ORDERING
- CONSTRUCTION
- REFERENCE
- REVISION
- AS-BUILT

VR. NO.	DAY	DATE	REVISION RECORD	DR. CK. ZONE
---	---	---	---	---

**ALCOA INC.**  
FORMER VANCOUVER OPERATIONS

AS-BUILT CONDITIONS - NORTH AND NORTH 2 LANDFILLS AND EAST LANDFILL CAP

**EAST LANDFILL AREA**  
**AS-BUILT FINAL GRADING PLAN**

IN CHARGE OF: MARK STIFFLER  
DWG CLASS:   
DESIGNED BY: Bergmann Associates  
DRAWN BY: R. HARRISON  
CHECKED BY: P. SULLIVAN  
APPROVED BY: P. SULLIVAN


DRAWING NUMBER: A-046143-WW  
SHEET NUMBER: C-4



NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.

THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.





- LEGEND:**
- 25— AS-BUILT EXCAVATION CONTOUR ELEVATION (FT-AMSL)
  - 30— EXISTING CONTOUR ELEVATION (FT-AMSL)
  - x- EXISTING FENCE
  - ||||| RAILROAD TRACKS
  - ▨ EXISTING ACCESS ROAD
  - ▨ CONTAMINATED MATERIAL HAUL ROAD
  - - - - - ALCOA NORTH AND NORTH 2 LANDFILL AREA
  - - - - - CLARK COUNTY/ALCOA OR ACPC PROPERTY BOUNDARY
  - - - - - CLARK PUBLIC UTILITY R.O.W. (CPU)
  - SF- SILT FENCE
  - POWER LINE AND POLES
  - CULVERT
  - ⊙ PW-22 PRODUCTION WELLS TO REMAIN
  - ⊕ MONITORING WELL (SEE NOTES)

- NOTES:**
- ⊕ MONITORING WELL STA. 1+00.23, 518.41 LT.
  - ⊙ MONITORING WELL STA. 0+95.86, 512.99 LT.
  - ⊕ MONITORING WELL STA. 0+93.07, 507.31 LT.
  - ⊙ MONITORING WELL STA. 0+67.49, 155.23 LT.
  - ⊕ MONITORING WELL STA. 0+66.40, 149.61 LT.
  - ⊙ MONITORING WELL STA. 0+66.76, 143.03 LT.


DRAWING NUMBER A-046144-WW  
OFFICE Pittsburgh, PA

VERTICAL SCALE 1" = 40'

Q:\Vancouver\5726.00\Cert Report\NIN2Excavation.dwg  
Plot Date/Time: 9/16/05 10:30am  
Format: Revised: Xref: XTOPO-11

<b>DRAWING ISSUED</b> DATE: 06/28/05 <input type="checkbox"/> PRELIMINARY <input type="checkbox"/> APPROVAL <input type="checkbox"/> BIDDING <input type="checkbox"/> MATERIAL ORDERING <input type="checkbox"/> CONSTRUCTION <input type="checkbox"/> REFERENCE <input type="checkbox"/> REVISION <input checked="" type="checkbox"/> AS-BUILT		<b>ALCOA INC.</b> FORMER VANCOUVER OPERATIONS <b>AS-BUILT CONDITIONS - NORTH AND NORTH 2 LANDFILLS AND EAST LANDFILL CAP</b> <b>NORTH AND NORTH 2 LANDFILLS - AS-BUILT EXCAVATION PLAN</b>	
YR. MO. DAY SEPIA MADE	ORIGINAL DRAWING DATE DAY MONTH YEAR NO.	REVISION RECORD DR. CK. ZONE	IN CHARGE OF: MARK STIFFLER SCALE: 1" = 40' DRAWING NUMBER: <b>A-046144-WW</b>
NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES. DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.		DESIGNED BY: BERGMANN ASSOCIATES DRAWN BY: R. HARRISON CHECKED BY: A. BURBA APPROVED BY: P. SULLIVAN	
SHEET NUMBER <b>C-5</b>		SHEET NUMBER <b>C-5</b>	





- LEGEND:**
- 28— AS-BUILT CONTOUR ELEVATION (FT-AMSL)
  - 30— EXISTING CONTOUR ELEVATION (FT-AMSL)
  - x- EXISTING FENCE
  - ||||| RAILROAD TRACKS
  - ▨ EXISTING ACCESS ROAD
  - ▨ CONTAMINATED MATERIAL HAUL ROAD
  - ▨ WELL ACCESS ROAD
  - - - - - ALCOA NORTH AND NORTH 2 LANDFILL AREA
  - - - - - CLARK COUNTY/ALCOA OR ACPC PROPERTY BOUNDARY
  - - - - - CLARK PUBLIC UTILITY R.O.W. (CPU)
  - — — — — POWER LINE AND POLES
  - — — — — CULVERT
  - ⊙ PW-22 PRODUCTION WELLS TO REMAIN
  - ⊙ MONITORING WELL (SEE NOTES)
  - ▨ GRAVEL ROAD

- NOTES:**
- ⊙ MONITORING WELL STA. 1+00.23, 518.41 LT.
  - ⊙ MONITORING WELL STA. 0+95.86, 512.99 LT.
  - ⊙ MONITORING WELL STA. 0+93.07, 507.31 LT.
  - ⊙ MONITORING WELL STA. 0+67.49, 155.23 LT.
  - ⊙ MONITORING WELL STA. 0+66.40, 149.61 LT.
  - ⊙ MONITORING WELL STA. 0+66.76, 143.03 LT.

PROPERTY OF CLARK COUNTY

ALCOA

LIMIT OF NORTH LANDFILL (±3.3 ACRES)  
LIMIT OF NORTH 2 LANDFILL (±2.8 ACRES)

ACPC TRACT ALCOA

NEW FENCE INSTALLED AROUND PRODUCTION WELL

ACCESS ROAD CONSTRUCTED IN JUNE 2004

(±1.6 ACRES)

NORTH LANDFILL

NORTH 2 LANDFILL

NORTH 2 LANDFILL FINAL GRADING:  
FILL: 1,227 CUBIC YARDS  
CUT: 815 CUBIC YARDS  
NET FILL: 412 CUBIC YARDS

GRADING OF NORTH AND NORTH 2 LANDFILLS PERFORMED BY CONTRACTOR USING IN-SITU "CLEAN" SOILS IN JUNE OF 2004

NORTH LANDFILL FINAL GRADING:  
FILL: 1,787 CUBIC YARDS  
CUT: 1,768 CUBIC YARDS  
NET FILL: 19 CUBIC YARDS

EAST LANDFILL

ALCOA CONSTRUCTION BASELINE

PROPERTY OF CLARK COUNTY

50' INGRESS, EGRESS AND UTILITY EASEMENT PER CLARK COUNTY COURT DOCUMENT NO. 98040348(KPFF)  
IN CUSTODY HOUSING

INDUSTRIES/LAUNDRY/FOOD SERVICE BUILDING



DRAWING NUMBER: A-046145-WW  
 OFFICE: Pittsburgh, PA  
 Q:\Vancouver\5726.00\Cert Report\NIN2\Final Plot Date/Time: 9/16/05 10:15am  
 Image: Xref: XTOPO-12  
 Format: Revised: 1" VERTICAL SCALE  
 0 40 80 120 FEET


<b>DRAWING ISSUED</b> DATE: 06/28/05 <input type="checkbox"/> PRELIMINARY <input type="checkbox"/> APPROVAL <input type="checkbox"/> BIDDING <input type="checkbox"/> MATERIAL ORDERING <input type="checkbox"/> CONSTRUCTION <input type="checkbox"/> REFERENCE <input type="checkbox"/> REVISION <input checked="" type="checkbox"/> AS-BUILT		ORIGINAL DRAWING DATE: 0 REVISION RECORD: DR. CK. ZONE		<b>ALCOA INC.</b> FORMER VANCOUVER OPERATIONS <b>AS-BUILT CONDITIONS - NORTH AND NORTH 2 LANDFILLS AND EAST LANDFILL CAP</b> <b>NORTH AND NORTH 2 LANDFILLS - AS-BUILT FINAL GRADING PLAN</b>	
IN CHARGE OF: MARK STIFFLER SCALE: 1" = 40' DRAWING NUMBER: A-046145-WW		DWG CLASS: EQUIP. NO.: SHEET NUMBER: C-6		DESIGNED BY: BERGMANN ASSOCIATES DRAWN BY: R. HARRISON CHECKED BY: A. BURBA APPROVED BY: P. SULLIVAN	

NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES. DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.


THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.




OFFICE DRAWING NUMBER  
Pittsburgh, PA  
A-046146-WW




SHORELINE RESTORATION AREA AND SOUTH BANK AREA OF CONCERN PRIOR TO EXCAVATION



POST CONFIRMATION SAMPLING PLAN – SOUTH BANK AREA OF CONCERN AFTER EXCAVATION



SHORELINE RESTORATION AREA AND SOUTH BANK AREA OF CONCERN FINAL AS-BUILT GRADING



PORTION OF SHORELINE AFTER EXCAVATION

PORTION OF SHORELINE AREA MAPPED 10/31/03  
CUT: 1,527 CUBIC YARDS

SOUTH BANK AREA OF CONCERN:  
 AREA X-1: 188 CUBIC YARDS  
 AREA X-2: 156 CUBIC YARDS  
 AREA X-3: 74 CUBIC YARDS  
 AREA X-4: 735 CUBIC YARDS  
 AREA X-5: 143 CUBIC YARDS  
 AREA X-6: 66 CUBIC YARDS  
 AREA X-7: 35 CUBIC YARDS  
 AREA X-8: 16 CUBIC YARDS  
 TOTAL EXCAVATION: 1270 CUBIC YARDS

SHORELINE RESTORATION AREA:  
 CUT: 1,466 CUBIC YARDS  
 FILL: 6,982 CUBIC YARDS  
 NET FILL: 5,516 CUBIC YARDS


- (T) MONITORING WELL MW-461  
STA. 0+63.46, 309.81 RT.  
PVC ELEV = 34.86'
- (U) MONITORING WELL MW-46D  
STA. 0+70.22, 310.56 RT.  
PVC ELEV = 34.72'
- (V) MONITORING WELL MW-46A  
STA. 0+68.16, 317.76 RT.  
PVC ELEV = 34.95'

VERTICAL SCALE  
0 1"




Q:\Vancouver\5726.00\Cert Report\South Bank AOC  
 Image: .  
 Plot Date/Time: 9/16/05 10:30am  
 Format: Revised:


DRAWING ISSUED			
DATE: 09/07/03			
<input type="checkbox"/> PRELIMINARY <input type="checkbox"/> APPROVAL <input type="checkbox"/> BIDDING <input type="checkbox"/> MATERIAL ORDERING <input type="checkbox"/> CONSTRUCTION <input type="checkbox"/> REFERENCE <input type="checkbox"/> REVISION <input checked="" type="checkbox"/> AS-BUILT			
YR. MO. DAY	---	DR. CK. ZONE	---
SEPIA MADE	---	REVISION RECORD	---
NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.		THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.	
ALCOA INC. FORMER VANCOUVER OPERATIONS AS-BUILT CONDITIONS – NORTH AND NORTH 2 LANDFILLS AND EAST LANDFILL CAP SOUTH BANK AREA OF CONCERN AS-BUILT EXISTING/FINAL CONDITIONS		IN CHARGE OF: MARK STIFFLER DWG CLASS: BERGMANN ASSOCIATES DESIGNED BY: R. HARRISON DRAWN BY: A. BURBA CHECKED BY: P. SULLIVAN	
DAY MONTH YEAR NO.		SCALE: 1" = 30' DRAWING NUMBER: A-046146-WW SHEET NUMBER: C-7	




**AS-BUILT LANDFILL CROSS SECTION - SHORELINE**  
NOT TO SCALE




**AS-BUILT ANCHOR TRENCH CLEAN-OUT**  
SCALE: 1"=1'-0"



**AS-BUILT GEOSYNTHETIC CAP SECTION**  
NOT TO SCALE




**AS-BUILT MONITORING WELL EXTENSION**  
NOT TO SCALE




**AS-BUILT RIPRAP TOE CONSTRUCTION SECTION**  
NOT TO SCALE

DRAWING ISSUED		DATE: 02/12/07	
<input type="checkbox"/> PRELIMINARY <input type="checkbox"/> APPROVAL <input type="checkbox"/> BIDDING <input type="checkbox"/> MATERIAL ORDERING <input type="checkbox"/> CONSTRUCTION <input type="checkbox"/> REFERENCE <input checked="" type="checkbox"/> REVISION <input checked="" type="checkbox"/> AS-BUILT		ORIGINAL DRAWING DATE: 0 REVISION RECORD: DR, CK, ZONE DAY MONTH YEAR NO.	
IN CHARGE OF: MARK STIFFLER DWG CLASS: AS SHOWN SCALE: AS SHOWN		DESIGNED BY: Bergmann Associates DRAWN BY: R. HARRISON CHECKED BY: P. SULLIVAN APPROVED BY: P. SULLIVAN	
DRAWING NUMBER: A-046147-WW SHEET NUMBER: C-8		THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.	







**AS-BUILT CONCRETE REVETMENT UPSTREAM AND DOWNSTREAM ANCHOR TRENCH DETAIL**  
NOT TO SCALE




**AS-BUILT FENCE**  
NOT TO SCALE




**AS-BUILT SHORELINE SILT BARRIER INSTALLATION**  
NOT TO SCALE



**AS-BUILT SPRINKLER HEAD ASSEMBLY**  
NOT TO SCALE



**AS-BUILT SHORELINE EMBANKMENT SECTION**  
NOT TO SCALE



**AS-BUILT REVETMENT ANCHOR/BENCH DETAIL AT EL. 30**  
NOT TO SCALE

Q:\Vancouver\5726.00\Cert Report\Details2  
Plot Date/Time: 9/16/2005 10:30am  
Format: Revised: 11/23/99

DRAWING ISSUED DATE: 02/12/07		ALCOA INC. FORMER VANCOUVER OPERATIONS	
<input type="checkbox"/> PRELIMINARY <input type="checkbox"/> APPROVAL <input type="checkbox"/> BIDDING <input type="checkbox"/> MATERIAL ORDERING <input type="checkbox"/> CONSTRUCTION <input type="checkbox"/> REFERENCE <input type="checkbox"/> REVISION <input checked="" type="checkbox"/> AS-BUILT		AS-BUILT CONDITIONS - NORTH AND NORTH 2 LANDFILLS AND EAST LANDFILL CAP	
		<b>AS-BUILT DETAILS</b>	
IN CHARGE OF: MARK STIFFLER SCALE: AS SHOWN	DWG CLASS: EQUIP. NO.:	DESIGNED BY: Bergmann Associates R. HARRISON	CHECKED BY: P. SULLIVAN
DAY MONTH YEAR NO. 0 SEPIA MADE	REVISION RECORD DR. CK. ZONE	DRAWING NUMBER: A-046148-WW	SHEET NUMBER: C-9
NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.		THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.	

**ATTACHMENT D**

**ARMORFLEX CERTIFICATE OF  
COMPLIANCE**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**


**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**

January 29<sup>th</sup>, 2004

Mr. Al Burba  
ALCOA Inc.  
201 Isabella Street  
RWG 5K04  
Pittsburgh, PA. 15212

Re: ALCOA Landfill  
Alcoa P.O. 190004527  
Certificate of Compliance



Dear Mr. Burba:

This Certificate of Compliance is in reference to the revetment block mats that were furnished to Alcoa under purchase order No. 190004527, dated August 5<sup>th</sup>, 2003. This material was installed along the bank of the Columbia River at the Alcoa Vancouver Works property located at 5701 NW River Road, Vancouver, Washington.

The ArmorFlex Class 40L Articulating Concrete Block System furnished by Contech on this project utilized open-celled half blocks, rather than solid-celled half blocks that were originally specified. In addition, Armortec warrants the open-celled half blocks performance to meet or exceed the solid-celled half blocks.

Thank you.

Sincerely,  
ARMORTEC  
*Derek Dice*  
Derek Dice  
Director of Engineering

c.c. Pat Sullivan, Bergmann and Associates  
Jeff Johnson, Envirocon  
Bruce Richartz, ALCOA  
Bob Yazdaniha, Oregon Culvert

State of Kentucky  
County of Warren

Subscribed and Sworn to before me this 29th day of January, 2004.  
My commission expires: June 16, 2006.

*Kellie M. [Signature]*  
Notary Public, Warren County, Kentucky

**ORIGINAL**

*Jackie,  
PLEASE HAVE THIS  
REMOVED AND  
ORIGINAL TO PATTIC*



January 29<sup>th</sup>, 2004

Mr. Al Burba  
ALCOA Inc.  
201 Isabella Street  
RWG 5K04  
Pittsburgh, PA. 15212


Re: ALCOA Landfill  
Alcoa P.O. 190004527  
Certificate of Compliance

Dear Mr. Burba:

This Certificate of Compliance is in reference to the revetment block mats that were furnished to Alcoa under purchase order No. 190004527, dated August 5<sup>th</sup>, 2003. This material was installed along the bank of the Columbia River at the Alcoa Vancouver Works property located at 5701 NW River Road, Vancouver, Washington.

The ArmorFlex Class 40L Articulating Concrete Block System furnished by Contech on this project utilized open-celled half blocks, rather than solid-celled half blocks that were originally specified. In addition, Armortec warranties the open-celled half blocks performance to meet or exceed the solid-celled half blocks.


Thank you.

Sincerely,  
ARMORTEC  
  
Derek Dice  
Director of Engineering

c.c. Pat Sullivan, Bergmann and Associates  
Jeff Johnson, Envirocon  
Bruce Richartz, ALCOA  
Bob Yazdaniha, Oregon Culvert

State of Kentucky  
County of Warren

Subscribed and Sworn to before me this 29th day of January, 2004.  
My commission expires: June 16, 2006.

  
Notary Public, Warren County, Kentucky

COPY




**ATTACHMENT E**  
**HYDROSEEDING INFORMATION**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**



BRIAR GROUP, INC.

P.O. Box 23220

Federal Way, WA 98093-0220

Envirocon Inc.  
Attention: Jeff Johnson

August 13, 2004

**Re: Alcoa Vancouver Project**

12-15 acres

DOT Application

2000#	Wood Fiber
80#	40% Per Rye, 40% Creeping Red Fescue, 10% Highland Bent, 10% White Clover
250#	21-7-14 Fertilizer
40#	Tac

The above specification is the basis for our quote. Quote is based on 10 acre minimum with one site visit. We understand that pressurized water source will be available to us on the site.

We look forward to working with you on this project. If we can provide any additional information please call at 1-800-635-TURF.

Sincerely,

Carol Davis  
President  
Briar Group Inc.

**WBE Certified**

Your Hydroseeding Contractor

Phone: (253) 815-0477 or (800) 635-TURF • Fax: (253) 815-0478

# **ATTACHMENT F**


## **RIPRAP REPAIR DESIGN DRAWINGS**

**REMEDICATION OF NORTH AND NORTH 2 LANDFILLS  
AND EAST LANDFILL CAP CONSTRUCTION PROJECT**

**FORMER VANCOUVER OPERATIONS  
VANCOUVER, WASHINGTON**

**FEBRUARY, 2006**

DRAWING NUMBER  
A-046136-WW  
OFFICE  
PITTSBURGH, PA



**EVERGREEN ALUMINUM CO.**  
SEWER PLANT LOCATION

**ALCOA CONSTRUCTION BASELINE**


- LEGEND:**
- 30 EXISTING CONTOUR ELEVATION (FT-AMSL)
  - - - X EXISTING FENCE
  - EXISTING ACCESS ROAD
  - - - PROPERTY BOUNDARY FOR COLUMBIA II PARCEL I (11.39 ACRES)
  - MONITORING WELL
  - SPRINKLER HEAD
  - VALVE BOX

- GENERAL NOTES:**
1. THIS DRAWING IS REPRESENTATIVE OF THE CONDITIONS IN THE FIELD. APPROXIMATE EXISTING GROUND SURFACE OBTAINED FROM TOPOGRAPHIC AND HYDROGRAPHIC SURVEY CONDUCTED BY KPFF CONSULTING ENGINEERS ON MARCH 22, 2000 AND SUPPLEMENTED FROM THE AS-BUILT SURVEY PERFORMED ON NOVEMBER 5, 2004 BY W&H PACIFIC ENGINEERS AND SURVEYORS.
  2. ALL REPAIR WORK TO THE REVETMENT LINING THE BANK SHALL BE PERFORMED FROM A FLOATING PLANT ON THE COLUMBIA RIVER.

REVETMENT REPAIR SCHEDULE		
REACH	APPROXIMATE REPAIR LENGTH	REPAIR DETAIL
A	50 FEET	DETAIL 4 - 3 BLOCK
B	10 FEET	DETAIL 2 - 2 BLOCK
C	30 FEET	DETAIL 4 - 3 BLOCK
D	110 FEET	DETAIL 5 - 3 BLOCK
E	30 FEET	DETAIL 3 - 4 BLOCK
F	30 FEET	DETAIL 5 - 3 BLOCK
G	15 FEET	DETAIL 4 - 3 BLOCK
H	10 FEET	DETAIL 3 - 4 BLOCK
I	90 FEET	DETAIL 1 - 3.5 BLOCK
J	125 FEET	DETAIL 3 - 4 BLOCK
K	65 FEET	DETAIL 1 - 3.5 BLOCK

FOR DETAILS ON THE REPAIRS SEE DRAWINGS A-046137-WW AND A-046138-WW

ESTIMATED QUANTITIES	
ITEM	QUANTITIES
EXCAVATION	230 CY
FILTER FABRIC	950 SY
STONE RIPRAP	900 TONS



INSTALL TURBIDITY CURTAIN IN WATER ALONG SHORELINE PRIOR TO GRADING. SEE DWG. A-046137-WW.

APPROXIMATE LIMITS OF SHORELINE DISTURBED BY WATER ACTION OF COLUMBIA RIVER. SEE SECTIONS ON DWG. A-046137-WW AND A-046138-WW.

CONSTRUCT LOG TOE USING ROOT WADS AND ECOLOGY BLOCKS (7 REQ'D). SPACE LOG TOES ON 50 FT. CENTERS. INSTALL FIRST LOG TOE 15 FEET FROM WEST END OF ARMOR FLEX PANELS. ANGLE LOG TOE 60° FROM SHORELINE. SEE DETAIL ON DWG 046139-WW

AT EACH "REACH" AREA INDICATED, INSTALL RIPRAP TOE AGAINST EXISTING ARMOR FLEX PANELS. SEE DETAILS ON DWG. A-046137-WW AND A-046138-WW.

APPROXIMATE LIMITS OF AREA DISTURBED BY EROSION FROM SURFACE WATER RUNOFF AND REPAIRED.

EXISTING ARMORFLEX TYPE 40L CONCRETE REVETMENT LINING RIVER BANK. REVETMENT PLACED IN TWO TIERS, PANELS 8 FT. WIDE AND 36 TO 40 FT. LONG INSTALLED FROM APPROXIMATE EL. 8.0' AMSL TO EL. 18.0' AMSL AND FROM 18.0' AMSL TO 30.0' AMSL ON 2.5H:1V SLOPE.

**PLAN OF SHORELINE RIPRAP PLACEMENT**  
SCALE 1" = 50'



Q:\VANCOUVER\5726.00\REVETMENT REPAIRS\REVETMENT-PLAN.DWG  
Plot Date/Time: 11/1/05 2:07pm  
Format: Revised: Xref:

DRAWING ISSUED	
<input type="checkbox"/>	PRELIMINARY
<input type="checkbox"/>	APPROVAL
<input type="checkbox"/>	BIDDING
<input type="checkbox"/>	MATERIAL ORDERING
<input checked="" type="checkbox"/>	CONSTRUCTION
<input type="checkbox"/>	REFERENCE
<input type="checkbox"/>	REVISION
<input type="checkbox"/>	SEPIA MADE

DATE	DESCRIPTION	BY	CHK
03/15/05	ADDED LOG TOES	RJH/PJS	---
15 MAR 05 1	REVISED REACH LENGTH AND QUANTITIES	RJH/PJS	---
04 MAR 05 0	ORIGINAL DRAWING DATE	RJH/PJS	---

**ALCOA INC.**  
FORMER VANCOUVER OPERATIONS  
EAST LANDFILL REHABILITATION PROJECT  
**PLAN OF PROPOSED WORK**

IN CHARGE OF: MARK STIFFLER	DWG CLASS: RUB/PJS	DESIGNED BY: RJB / RWB
SCALE: 1"=50'	EQUIP. NO.:	DRAWN BY: RJB / RWB
DRAWING NUMBER: <b>A-046136-WW</b>	SHEET NUMBER: <b>C-1</b>	CHECKED BY: P. SULLIVAN
		APPROVED BY: P. SULLIVAN


NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.

THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS, NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.

DRAWING NUMBER  
OFFICE  
A-046137-WW  
PITTSBURGH, PA

VERIFY SCALE  
0 1'

G:\Vancouver\5726\00\Revetment\_Repairs\REVIEWMENT-SECTIONS  
Plot Date/Time: 3/7/05 11:48am  
Format: Revised:



**DETAIL 1**  
**3.5 BLOCK RIPRAP DETAIL**  
SCALE 3/4" = 1'-0"


**DETAIL 2**  
**2 BLOCK RIPRAP DETAIL**  
SCALE 3/4" = 1'-0"

**DETAIL 3**  
**4 BLOCK RIPRAP DETAIL**  
SCALE 3/4" = 1'-0"


DRAWING ISSUED		ALCOA INC. FORMER VANCOUVER OPERATIONS EAST LANDFILL REHABILITATION PROJECT <b>DETAILS</b>	
DATE: 03/15/05		DESIGNED BY: BERGMANN ASSOCIATES	
<input type="checkbox"/> PRELIMINARY <input type="checkbox"/> APPROVAL <input type="checkbox"/> BIDDING <input type="checkbox"/> MATERIAL ORDERING <input checked="" type="checkbox"/> CONSTRUCTION <input type="checkbox"/> REFERENCE <input checked="" type="checkbox"/> REVISION		DRAWN BY: RJB / RWH	
22 MAR 05 1 revise sections based on reconnaissance RJB PJS -- 04 MAR 05 0 ORIGINAL DRAWING DATE RJB PJS --		IN CHARGE OF: MARK STIFFLER DWG CLASS: EQUIP. NO.:	
SEPIA MADE		SCALE: 3/4"=1'-0" DRAWING NUMBER: A-046137-WW SHEET NUMBER: C-2	
NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.		CHECKED BY: P. SULLIVAN APPROVED BY: P. SULLIVAN	

DRAWING NUMBER A-046138-WW  
OFFICE PITTSBURGH, PA


8 7 6 5 4 3 2 1




**DETAIL 4**  
**3 BLOCK RIPRAP DETAIL**  
SCALE 3/4" = 1'-0"



**DETAIL 6**  
**FLOATING TURBIDITY BARRIER**  
NOT TO SCALE



**DETAIL 5**  
**3 BLOCK RIPRAP DETAIL**  
SCALE 3/4" = 1'-0"





VERIFY SCALE 1"

G:\Vancouver\5726.00\Revetment\_Repairs\REVIEWMENT-SECTIONS  
Plot Date/Time: 3/7/05 11:48am  
Format Revised:


DRAWING ISSUED		ALCOA INC. FORMER VANCOUVER OPERATIONS EAST LANDFILL REHABILITATION PROJECT <b>DETAILS</b>	
DATE: 03/15/05		DESIGNED BY: BERGMANN ASSOCIATES	
<input type="checkbox"/> PRELIMINARY <input type="checkbox"/> APPROVAL <input type="checkbox"/> BIDDING <input checked="" type="checkbox"/> MATERIAL ORDERING <input checked="" type="checkbox"/> CONSTRUCTION <input type="checkbox"/> REFERENCE <input type="checkbox"/> REVISION		DRAWN BY: RJB / RWH	
22 MAR 05 1	revise sections based on reconnaissance	RJB/PJS	---
15 MAR 05 0	ORIGINAL DRAWING DATE	RJB/PJS	---
SEPIA MADE		EQUIP. NO.:	
NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.		THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.	
DRAWING NUMBER: A-046138-WW		SHEET NUMBER: C-3	
CHECKED BY: P. SULLIVAN		APPROVED BY: P. SULLIVAN	

8 7 6 5 4 3 2 1







**DETAIL 7**  
**ENLARGED PLAN**  
SCALE 3/4" = 1'-0"



**DETAIL 8**  
**LOG TOE ELEVATION**  
SCALE 3/4" = 1'-0"



**DETAIL 9**  
**LOG TOE SECTION**  
NOT TO SCALE



DRAWING ISSUED				<b>ALCOA INC.</b> FORMER VANCOUVER OPERATIONS EAST LANDFILL REHABILITATION PROJECT <b>DETAILS</b>	
DATE: 11/1/05				DESIGNED BY: BERGMANN ASSOCIATES	
<input type="checkbox"/> PRELIMINARY <input type="checkbox"/> APPROVAL <input type="checkbox"/> BIDDING <input type="checkbox"/> MATERIAL ORDERING <input checked="" type="checkbox"/> CONSTRUCTION <input type="checkbox"/> REFERENCE <input type="checkbox"/> REVISION				DRAWN BY: R. HARRISON	
SEPIA MADE		1 NOV 05 0 ORIGINAL DRAWING DATE		IN CHARGE OF: MARK STIFFLER	
		DAY MONTH YEAR NO. REVISION RECORD		DWG CLASS: ---	
				SCALE: 3/4"=1'-0"	
				EQUIP. NO.:	
				DRAWING NUMBER: A-046139-WW	
				SHEET NUMBER: C-4	
				CHECKED BY: P. SULLIVAN	
				APPROVED BY: P. SULLIVAN	

NOTE: NO REVISIONS OR ADDITIONS TO THIS DRAWING SHALL BE MADE WITHOUT APPROVAL OF THE ALCOA CORPORATE ENGINEERING SERVICES DUE TO PERMIT, LICENSE, OR DESIGN LIABILITIES.

THIS DRAWING AND ALL INFORMATION ON IT IS THE PROPERTY OF ALCOA INC. IT IS CONFIDENTIAL AND IS GIVEN YOU FOR A LIMITED PURPOSE AND MUST BE RETURNED ON REQUEST. NEITHER THIS DRAWING NOR ANY PART OF IT NOR ANY INFORMATION CONCERNING IT MAY BE COPIED, EXHIBITED OR FURNISHED TO OTHERS NOR MAY PHOTOGRAPHS BE TAKEN OF ANY ARTICLE FABRICATED OR ASSEMBLED FROM THIS DRAWING WITHOUT THE CONSENT OF ALCOA INC.



# United States Department of the Interior



## FISH AND WILDLIFE SERVICE

Oregon Fish and Wildlife Office  
2600 SE 98<sup>th</sup> Avenue, Suite 100  
Portland, Oregon 97266

Phone: (503)231-6179 FAX: (503)231-6195

Reply To: 8330.06854(05)  
File Name: Alcoa bank stabilization LOC (TS05-3254).doc  
TS Number: 05-3254

OCT 17 2005

Colonel Debra M. Lewis, Commander  
U.S. Army Corps of Engineers  
CENWS-OD-RG ATTN: Ron Klump / 200500271  
P.O. Box 3755  
Seattle, Washington 98124-2255

**Subject:** Request for informal consultation to provide bank protection along the Columbia River shoreline near Vancouver, Clark County, Washington; 1-7-05-I-0685, Corps Reference Number: 200500271.

Dear Colonel Lewis:

The U.S. Fish and Wildlife Service (Service) has received your biological evaluation (BE) for the proposed Bank Stabilization Project along the Columbia River near Vancouver, Washington. Your letter, dated August 30, 2005, requesting section 7 consultation in accordance with the Endangered Species Act (ESA) of 1973, as amended (16 U.S.C. 1531 *et seq.*), was received on September 8, 2005. Of interest to the Service are effects to bald eagle (*Haliaeetus leucocephalus*) and bull trout (*Salvelinus confluentus*) from your proposed action.

The Corps had previously authorized shoreline stabilization at this location as part of the Remediation of the East Landfill Project (Corps number 200400401). The Service consulted on the Corps previous action and concurred with a "may affect, not likely to adversely affect" determination for ESA listed species at that time (Consultation number 1-7-02-I-606).

The purpose of the current proposed action is to provide additional bank stabilization to nearly 1000 feet of shoreline along the north shore of the Columbia River at river mile 103.4 approximately three miles north of the City of Vancouver, Washington. The 1000-foot embankment that was constructed as part of the previous shoreline stabilization has now begun to erode. As a result, Alcoa, Incorporated is now proposing to place riprap at the toe of the embankment. Willow stakes will then be planted in the interstitial spaces of the riprap to "soften" the design.

A detailed discussion of the techniques, procedures, and timing used to accomplish bank stabilization at this site are presented in the BE, and are in our administrative record and incorporated herein by reference.

Printed on 100 percent chlorine free/60 percent post-consumer content paper.

**TAKE PRIDE  
IN AMERICA** 



Colonel Debra M. Lewis

2

Based upon information in the BE, and information in our files, we concur with the Corps determination that the proposed action "may affect, but is not likely to adversely affect" bald eagle and bull trout for the following reasons:

1. Proposed project activity could temporarily displace foraging bald eagles; however, there is abundant suitable foraging habitat throughout this reach of the lower Columbia River, and displaced eagles would likely forage elsewhere during disposal activities.
2. The nearest bald eagle nest or communal roost is greater than one-mile from the proposed project area. Further, because of the level of human activity, and absence of bald eagle nesting or roosting habitat near the scour holes, it is unlikely that bald eagles will use these areas for nesting or communal roosting.
3. Bull trout are known to have occurred historically in the Columbia River, but now appear to occur incidentally. In fact, bull trout occurrence in the lower Columbia River, while not unheard of, is sporadic at best, with very few confirmed observations. Further, the lower Columbia River does not contain spawning or rearing habitat for bull trout. The nearest known spawning areas for are greater than 100 river miles from the action area, so it is unlikely that juvenile bull trout would be present in the area.

If you have any questions or concerns about this consultation or the consultation process in general, please feel free to contact Greg Smith of my staff at (503) 231-6179.

Sincerely,



Kemper M. McMaster  
State Supervisor

Cc:

Michelle Walker (Corps)  
Stephanie Ehinger (NMFS)

P.O. Box 1995  
Vancouver, WA 98668-1995



www.ci.vancouver.wa.us

## LETTER OF TRANSMITTAL

**TO:** BRUCE RICHARTZ TO ALCOA PO BOX 115 ADDY WA 99101. .  
**FROM:** Development Services Division  
 DRS Engineering- Katherine Marcaida  
 1313 Main Street - (360) 735-8873 x 8745  
**DATE:** May 18, 2006  
**SUBJECT:** Revetment Wall/GRD2005-00134

### Requirements: **SUBMIT for SIGNATURE**

#### Please submit the following:

- 1 Mylar Cover Sheet with ALL Plan/Profile & Detail sheets. All Reports labeled as FINAL. ALL 'Redline' revisions from prior reviews addressed.
- 1 FULL SET PAPER COPIES FOR CHECKPRINTS
- Previous 'Redlines' from Last Review by each Discipline (Water / Sewer / Storm / Transportation / Fire / Building / Planning)
- Copy of this Transmittal.

#### Where to submit:

Development Review Services Information Counter  
 Citizens Service Center (1<sup>st</sup> first floor)  
 1313 Main Street, Vancouver WA

**\*\*Request Engineering for Assistance\*\***

**PLEASE NOTE:** The following proportionate share fee has been assessed and will require payment prior to the release of signed mylar. Payment needs to be made at 610 Esther Street, Vancouver, WA. Submit a copy of a paid receipt to Development Review Services. You may contact us at (360) 735-8873 x8678 for additional information. The following fees have been assessed and will require payment prior to release of mylars \$ 949.00

**\*\*\* COMMENTS: Mailing storm/bldg/trans and planning 2nd review redlines\*\*\*ATTN: BRUCE RICHARTZ TO ALCOA PO BOX 115 ADDY WA 99101. Revise and submit mylars for signature. 05/18/2006 kjm.**

**Inspection fees may be assessed once mylars have been submitted for signature.**



City of  
**VANCOUVER**  
WASHINGTON

P.O. Box 1995  
Vancouver, Wa  
98665-1995  
1313 Main Street  
Phone: 360-696-8105

# APPLICATION SUMMARY

## Grading Permit GRD2005-00134

Status: **WCI**  
Entered By: **DC**

Received: 11/8/2005  
Eng Site Visit:  
Approved Plans:  
Apprv to Construct:  
Finaled:  
Expired:

Team: **CNTR** Project Name: **REVETMENT WALL** Project #: **GRD2005-00134**  
Site Address: **3702 NW GATEWAY AV -** Parcel #: **1521670000**  
Scope of Work: **STND\_ALONE** Review Type: Cross Reference #:  
Work Order#:

Sect/Twnshp/Range: **20 / 2 / 11**  
Est. Parcel Area (Acre): **45.92**  
Est. Parcel Area (Sq. Ft.): **0.00**

School Imp Fee Dist: **VC**  
Transp Imp Fee Dist: **VC**  
Park Imp Fee Dist: **1**  
Transp Overlay Fee Dist:

Description: First Line Legal:  
**\*\*\*2nd GRADING CIVIL REVIEW DUE DATE 05/15/2006\*\*\*** **#2 HENRY VAN ALMAN DLC 45.92A**  
**working with Jon Wagner on this**

Applicant: Owner:  
**BRUCE RICHARTZ**  
**PO BOX 115**  
**ADDY WA 99101**  
  
Phone: **509-935-3210**

Today's Activities:	Activity Date:	Assigned To:	Done By:	Notes:
1.) Print Application Summary	5/18/2006		KJM	
2.) Return Redlines to Applicant	5/18/2006		KJM	Mailing storm/bldg/trans and planning 2nd review redlines***ATTN: BRUCE RICHARTZ TO ALCOA PO BOX 115 ADDY WA 99101. Revise and submit mylars for signature. 05/18/2006 kjm.

CONDITIONS:

Printed: 5/18/2006 1:13:37PM

1 of 1 Pages

FCOVERSHT99-01.RP

Modified Date: 5/18/2006

5/18/2006  
1:16:44PM

### Fees Associated With Case #: GRD2005-00134

Code	Start Date	End Date	Description	Account Number	Category	Due Date	Amount
GRPM	1/1/1999	12/31/2050	Grading Plng/Eng 51 + cy	0012110003458920000000000000	JES	11/21/2005	770.00
GBPR	10/4/2001	12/31/2050	Building Grading Plan Review	4832110003458410000000000000	JES	11/21/2005	37.00
GBP	10/4/2001	12/31/2050	Building Grading Permit	4832110003458410000000000000	JES	11/21/2005	142.00
<b>Total Due:</b>							<b>\$949.00</b>

P.O. Box 1995  
Vancouver, WA 98668-1995



[www.ci.vancouver.wa.us](http://www.ci.vancouver.wa.us)

July 03, 2006

ALCOA INC.  
201 ISABELLA ST  
PITTSBURG PA 15212-5858


RE: Plan Approval Letter for REVETMENT WALL - GRADING ONLY  
GRD2005-00134; GRD2005-00134

Engineering Plans for grading only for the above project are hereby approved for construction. This approval is good for one year, and is effective from the date shown on the City of Vancouver approval block on the plans. Final acceptance is dependent on complying with the requirements (erosion control and grading requirements) of the City of Vancouver Erosion Control Specialist. This is to ensure that the City Standards are met and that the site will be stabilized in the event the following approvals for **REVETMENT WALL** are delayed.

Grading may not begin until the grading permit(s) have been obtained. Once erosion control measures are in place the Contractor must call the Erosion Control Specialist (360) 619-4145 for a Pre-Con meeting and a Pre-Con meeting must be held with the Zoning Inspector (360) 619-1200 prior to any grading or private storm construction being done. The preconstruction meeting will be held within 48 hours of the notification from the contractor.

If you have any questions, please call the Engineering Review Team @ 360-696-8105.

Respectfully,

  
DRS Engineering

cc: Engineering Firm  
Erosion Control  
Zoning Inspector  
File

\* Additional Information & Fees may be required.



**Northwest Alloys, Inc.**

P.O. Box 115  
Addy, Washington 99101-01  
509-935-3300

**FACSIMILE TRANSMITTAL**

Priority: **URGENT**  
**STANDARD**

Deliver to: Name: AL BURBA  
Company: ALCOA  
Facsimile No.: (412) 553-4822  
Telephone No.: (412) 553-2007  
Date: 2/5/07  
Number of pages including cover page: \_\_\_\_\_

From: **NORTHWEST ALLOYS, INC.** Bruce Richardt  
**1560A MARBLE VALLEY BASIN ROAD** Sender's Name  
**P. O. BOX 115**  
**ADDY, WASHINGTON 99101-0115**

(509) 935-3414  
Facsimile Number  
(509) 935-3210  
Telephone Number

Please call (509) 935-3210 if message is not received complete.

Message: ATTACHED IS A COPY OF THE FINAL INSPECTION  
SIGN OFF BY MANUEL CAMPOS, CITY OF VANCOUVER ZONING  
INSPECTOR, FOR THE VANCOUVER SITE REDEVELOPMENT WALL JOB  
REGAIN PROJECT. THIS DOCUMENT SHOWS FINAL SIGN OFF  
FOR GRADING INSPECTION, EROSION, & ZONING ON 2/1/07.

lml/maz2

Bruce



# JOB SITE COPY

ADDRESS:

## 3702 NW GATEWAY

BUILDING PERMIT NUMBER:

## GRD 2005-00134

JOB SITE INSPECTION RECORD - APPLICANT'S INITIAL RESPONSE

INSPECTION	CN	RESULT	DATE	BY
110 Erosion Control Measures in Place				
140 Tree Protection Barrier				
REQUIRED TO BE FOUND TO INSPECT				
130 Setback / Footings				
15 Foundation Steel				
16 Foundation Stem Walls				
175 Hold Downs Embedments				
25 MISC Reinforced Steel				
50 Ufer Ground				
NO COVER UNTIL ABOVE IS APPROVED				
55 Under Slab Electrical				
35 Under Slab Mechanical				
35 Insulation Slab				
05 Groundwork Plumbing				
06 GWP Grease Trap / Interceptor				
20 Interior Footings/Slab				
05 Bond Beam / Masonry Steel				
15 Fireplace Steel				
NO COVER UNTIL ABOVE IS APPROVED				
45 Post & Beam / Underfloor framing				
NO COVER UNTIL ABOVE IS APPROVED				
50 Exterior Shear Nailing				
52 Interior Shear Nailing				
55 Roof Sheathing Nailing				
75 Hold Downs Installation				
40 Rough Plumbing				
40 Rough Tub / Shower Pan				
55 Rough Gas Piping / TEST				
0 Rough Mechanical				
5 Rough Electrical				
0 Electrical Service				
5 Rough AG Fire / TEST				
1 Med Gas / Start Test				
2 Med Gas / Finish Test				
8 Fire Caulking				
0 Rough Framing				
NO COVER UNTIL ABOVE IS APPROVED				
3 Insulation Walls / Ceiling / Vault				
3 Final Insulation Floors / Attics				
0 Exhaust Fan Ducts				
NO COVER UNTIL ABOVE IS APPROVED				
5 Sheetrock 1st Layer				
5 Sheetrock 2nd Layer				
NO TAPE UNTIL ABOVE IS APPROVED				
5 Ceiling Mechanical				
5 Ceiling Electrical				
5 Ceiling Fire / SPRINKLERS ONLY				
5 Ceiling Grid Installation				
NO COVER UNTIL ABOVE IS APPROVED				

INSPECTION	CN	RESULT	DATE	BY
620 Rough UG Fire /HYDRO TEST				
623 Under Ground FLUSH				
215 Infiltration				
220 Sewer				
230 Water				
370 Storm Drain /Storm Sewer				
425 Site Drainage				
735 Underground Electrical				
NO COVER UNTIL ABOVE IS APPROVED				

DEMOLITION INSPECTIONS:				
560 Septic Tank Fill / Pump Receipt				
645 UG Storage Tank Removal & Fill				
527 Final Demolition -DMO only				
GRADING INSPECTIONS:				
435 Grading Site Inspection				
527 Final Grading Inspection -GRD only				AP 2-1-07 MWC
MANUFACTURED HOMES - MOH PERMITS				
220 Sewer				
230 Water				
735 Underground Electrical				
375 Tie Downs/Blocking				
720 Electrical Service				
710 Final Electrical				
527 Final Mobile Home Inspection				
SIGN INSPECTIONS:				
130 Setback				
110 Footings / Steel				
705 Ele Equip Connection/if illuminated				
570 Size / Final Zoning				

NO USE OR OCCUPANCY UNTIL BELOW ARE APPROVED				
FINAL INSPECTIONS:				
ROW [696-8018 to schedule]				
415 Irrigation System/Backflow Test Report				
440 Conduct Meter				
546 Grease Trap/Interceptors				
605 Re-roofing				
535 Landscaping				
540 Parking Lot Stripping				
565 Sidewalk [Private Property]				
520 Gas Piping				
525 Mechanical				
545 Plumbing				
595 Erosion				
585 Zoning				
605 Fire				
710 Electrical				
505				

AP 2-1-07 MWC  
AP 2-1-07 MWC