



7600 Dublin Blvd., Suite 285 • Dublin, California • 94568 • (877) 633-5820 • Fax: (925) 560-9879

September 16, 2010

Mr. Steve Richtel
Waste Management Closed Sites Group
2400 West Union Ave.
Englewood, CO 80110

**Re: Olympic View Sanitary Landfill – Flare Station Modifications and Utility Flare Installation
As-built Report**

Dear Mr. Richtel:

Cornerstone Environmental Group, LLC (Cornerstone) provided Construction Quality Assurance (CQA) for the construction and installation of a utility flare at the Olympic View Sanitary Landfill (OVSL) in Port Orchard, Washington. The utility flare (flare) was manufactured by Landfill Gas Specialties, LLC, a division of The Shaw Group, Inc. (LFG Specialties). The flare was installed by Glacier Construction Services, Inc. (Glacier).

The following letter report documents the construction activities in conformance with the approved drawings dated March 2010 and revised June 2010. As-built drawings and photographic records are attached to this report for your records.

The OVSL flare station modifications included:

- Removal and de-energizing of the Leachate Evaporator Unit (LEU), its landfill gas (LFG) combustion and injection skid, and associated vessels and piping;
- Installation of a 75 to 750 standard cubic feet per minute (scfm) utility (open) flare skid measuring eight (8) feet wide by 28 feet long;
- Installation of the ultra-violet (UV) fire eye and erection of the flare stack;
- Connection of the 14-inch inlet header from the wellfield to the new flare skid knockout pot (KOP) inlet via 23 feet of 8-inch diameter high-density polyethylene (HDPE) standard dimension ratio (SDR) 17 piping mounted on Uni-strut pipe supports per the drawings;
- Blind flanging of the existing enclosed flare KOP inlet after disconnection from the header from the wellfield;
- Connection of a new skid-mounted five (5) horsepower (hp) reciprocating compressor to the existing inlet header sump via 33 feet of heat-traced, two (2)-inch diameter HDPE SDR-9 compressed air force main secured to the existing concrete pad;

- Installation of 40 feet of heat traced, 1-inch diameter HDPE SDR-17 common gravity drain from the compressor's oil-water separator to the existing header inlet sump;
- Connection of the KOP transfer pump discharge to the inlet header sump via 38 feet of heat-traced, 2-inch HDPE SDR-9 piping;
- Connecting the electrical main disconnect of the new flare skid to the existing main for the existing flare and LEU; and
- Connecting the auto-dialer and remote access server modem telephone line to the existing telephone connection.

Flare Station Construction Activities

Glacier mobilized to OVSL during the week of May 5, 2010 to decommission and remove the LEU, its LFG combustion and injection skid, and associated vessels and piping. Upon removal of all the LEU equipment, Glacier cut and grinded anchor bolts flush with the existing concrete. Glacier also blinded off the inlet from the LEU to the existing enclosed flare stack and the inlet from the wellfield to the LFG combustion and injection skid.

The utility flare was delivered on Monday June 21, 2010, at approximately 1:00 pm Pacific Standard Time (PST). Glacier proceeded with securing the flare skid to the existing concrete pad using 6-inch galvanized bolts and anchor plates provided by LFG Specialties. Following securing the flare skid, the Contractor proceeded with the plumbing of the two force mains and drain lines from the skid to the existing header inlet sump.

On Wednesday, June 23, 2010, Glacier's electrician (Elite Electric, Inc.) installed ¾-inch galvanized conduit and ½-inch galvanized conduit for the electrical and telephone lines, respectively, from the existing main electrical disconnect and telephone line to the flare skid main disconnect and telephone connection. Conduit and wiring was installed overhead and supported on Uni-strut between the connection points to the existing electrical and telephone terminals to the new flare control panels. One galvanized eight-foot ground rod was installed outside the southeast corner of the concrete containment for the former leachate evaporator vessels. Copper ground wire was installed via polyvinyl chloride conduit secured to the flare skid's lower I-beam and routed to the ground rod. Electrical work was completed (pre-inspection) on Wednesday afternoon.

The electrical inspector cancelled the inspection scheduled for 3:00 pm on June 23, 2010. The inspector authorized testing the flare station prior to completion of the electrical inspection which was rescheduled for Thursday, June 24, 2010 (as detailed on Sheet 3, section labeled "Results of Electrical Inspection").

The LFG Specialties field technician inspected the skid components and connections in the control panels and junction boxes for any loose connections that may have occurred during shipping. Once electrical work was done, LFG Specialties tested the power to the new flare skid

and started the compressor unit, tested the flare ignition system, and bumped the blower motors. Two thermocouple wires were discovered to be connected to the junction box on the flare stack in reverse order. The LFG Specialties technician reversed the wiring to the correct orientation and thus corrected the issue.

On Thursday, June 24, 2010, Glacier and OVSL's GCCS operator shut the existing flare down at approximately 6:15 am PST. Glacier proceeded with disconnecting the inlet header from the existing KOP and rotated the 14-inch diameter elbow 90 degrees clockwise to align with the new 14 to 8-inch reducer and the new 8-inch HDPE SDR-17 header. Once connected, Glacier completed installation of the remaining pipe supports for the inlet header.

LFG Specialties filled the new KOP with water to test the operation of the level switches and transfer pump. All level switches and the transfer pump worked as designed.

The flare operator filled both propane canisters with propane and connected a new hose from the air supply force main from the new air compressor to the inlet header sump pump air supply regulator.

LFG Specialties completed the inspection of skid equipment and conducted a startup of the flare using LFG at approximately 10:00 am PST. LFG Specialties then continued testing flare operations and checking shutdowns and alarms.

Results of Electrical Inspection

At approximately 11:30 am PST, the electrical inspector for the State of Washington Department of Labor and Industries arrived onsite to complete the electrical inspection. The inspector inspected all cabinets, main tie-ins, motor overloads, grounds, and labeling. The electrical inspector found the following items needing correction and re-inspection:

- Two ground rods are required spaced at least six (6) feet from each other. Only one had been installed at the time of the inspection;
- The ground wire must be routed in PVC conduit instead of galvanized steel conduit unless the conduit is also grounded by a separate system;
- The flare skid transformer must be grounded to the skid; and
- Where dual voltages exist within panels, each panel must have color-coded labels indicating the presence of dual voltages and the type of voltage in each panel by color must be properly displayed/labeled.

At the end of the inspection, the inspector wrote up his report and faxed a copy to the electrical contractor's office and gave the original to Cornerstone. Cornerstone scanned in the report and emailed it to WM and Glacier personnel. The inspector indicated that flare operations and testing may continue and he would arrange to re-inspect the deficient items during the week of June 28, 2010.

The electrical contractor returned to the site on June 24, 2010 and corrected the deficiencies identified by the inspector with the exception of the labels for the control panels. LFG Specialties arranged to have the labels sent to the site for placement on the panels. On June 30, 2010, the electrical inspector returned and found all completed items acceptable and signed off on the work.

Spare Parts

Cornerstone confirmed that all spare parts ordered per the sales agreement with LFG Specialties were delivered with the flare delivery. The spare parts were turned over to the site operators for storage.

Setting Vacuum Control Set Point

On June 24, 2010, LFG Specialties set the vacuum set point on the variable frequency drive (VFD) controller. The vacuum set point was set at approximately 23 inches of water column vacuum. LFG quality was approximately 40 percent methane, 26 percent carbon dioxide, three (3) percent oxygen, and 31 percent balance gas. LFG flow was approximately 390 scfm and flare temperature was approximately 1,330 degrees Fahrenheit prior to Cornerstone leaving the site.

Final Walk-Through

Cornerstone conducted a final walk-through of work items with Patrick Madej of WM on June 24, 2010. There were no deficient items observed but the following items were noted:

- The oil-water separator is a plastic vessel and there was a concern that it may crack during freezing temperatures. However, in speaking with LFG Specialties on June 25, 2010, they indicated that there is a heater inside the unit to prevent liquid from freezing and damaging the unit.
- A 1-inch PVC ball check valve is recommended on the 1-inch gravity drain line to prevent any back flow should the inlet sump overflow. The GCCS operator offered to install this. The 1-inch PVC ball check valve will be installed the week of September 3, 2010.
- The surface of the window on the main control panel is not clear. The glass is etched or oxidized. The window pane needs to be replaced. LFG Specialties is aware and is sending a replacement window to the site. The GCCS operator offered to replace the window upon receipt. The glass was received early July and installed.
- A LFG leak was observed at the connection of the gear-operated 8-inch valve to the new KOP. Upon tightening of the bolts, the leak was fixed. The LFG Specialties field technician used a PID to check for leaks around the entire skid and none were found.

Mr. Steve Richtel
July 6, 2010
Page 5 of 5

- O&M Manuals from LFG Specialties were to be sent to OVSL during the week of July 12, 2010.

Flare Operations and Maintenance Training

Flare operations and maintenance training was conducted by the LFG Specialties technician on Friday, June 25, 2010, for WM and their GCCS operator personnel. Cornerstone was not required to be present for this training as agreed upon by WM personnel.

Based on Cornerstone's final walk through meeting with Mr. Madej, Cornerstone assumes that OVSL accepts this project as substantially complete in accordance with the descriptions and date of this letter. If you have any questions or comments, please contact me at 760-977-8106 or Paul Stout at 630-633-5822. Thank you for your continued consideration and use of our services.

Sincerely,

Cornerstone Environmental Group, LLC.

Darrell Thompson

Darrell Thompson
Project Manager


Paul Stout

Paul Stout, P.E.
Senior Manager

Attachments:

Record Drawings
Photographs

cc: Dave Wilson, OVSL
Charles Luckie, OVSL
Patrick Madej, WMCSG
Dave Beardon, WMI



RECORD DRAWINGS

PLANS FOR THE

2010 FLARE STATION MODIFICATIONS


PREPARED FOR OLYMPIC VIEW SANITARY LANDFILL

PORT ORCHARD, WASHINGTON



SEPTEMBER 2010

DETAIL INDICATOR:

SHEET ON WHICH DETAIL IS REFERENCED:



SHEET ON WHICH DETAIL APPEARS:




CORNERSTONE
Environmental Group, LLC

7600 DUBLIN BLVD. SUITE 200
DUBLIN, CALIFORNIA 94568
Tel. (877) 633-5520

SHEET INDEX

1	FLARE STATION SITE PLAN
2	DETAILS



LOCATION MAP

Taken from 2009 Google Imagery
KITSAP COUNTY, WA
N473004-W1224702
2009



RECORD DRAWING



PAUL J. STOUT
PROFESSIONAL ENGINEER
EXPIRES 10/16/11


This drawing represents intellectual property of Cornerstone Environmental, LLC. Any modification to the original by other than Cornerstone Environmental, LLC personnel violates its original purpose and its author is held responsible. Cornerstone Environmental, LLC will not be held liable for any changes made to this document without express written consent of the originator.

This drawing set was created for printing 22"x34" sheet size. If drawing size changes, scales may vary.

P.E. Lic. No. 79507 Date

1" 1/2" 0"
 File: X:\PROJECTS\2009 - FLARE STATION - CORNERSTONE PROJECT DRAWINGS\DWG\DWG-01-IMPROVEMENTS.dwg Layout: TITLE User: michaels@cs.com Sep 16, 2010 - 3:08pm



File: X:\PROJECTS\OVS - 2009 - FLARE STATION - ORCHARD_PROJECT DRAWINGS\UNDG\SE-CI_IMPROVEMENTS.dwg Layout: SH1 1 User: mchaelr Sep 16, 2010 - 3:08pm



LEGEND

- — — — — EXISTING CONCRETE
- — — — — EXISTING STRUCTURES (AS NOTED)
- — — — — PROPOSED STRUCTURES TO BE INSTALLED (AS NOTED)
- ▲—▲— 2" HDPE SDR-9 COMPRESSED AIR FORCE MAIN
- E — — — — — ELECTRICAL CONDUIT

- NOTES:**
1. PROTECT IN PLACE ALL ITEMS NOT TO BE REMOVED.
 2. EXISTING FLARE TO REMAIN IN FULL OPERATION DURING PROPOSED FLARE INSTALLATION.
 3. AFTER EQUIPMENT REMOVAL, ALL VERTICAL SURFACE PENETRATIONS TO BE CUT FLUSH TO GRADE TO LEAVE THE AREA FREE OF TRIP HAZARDS, FILL OPEN CONDUIT WITH SEALANT.
 4. CONTRACTOR SHALL TAKE ALL NECESSARY PRECAUTIONS IN WORKING WITH PIPING CONTAINING LANDFILL GAS.



RECORD DRAWING

REV	DATE	DESCRIPTION	DWN BY	DES BY	CHK BY	APP BY


DATE OF ISSUE: 8/06/2010	DRAWN BY: MRF	CHECKED BY: DHT
DESIGNED BY: JBS	APPROVED BY: PJS	



This drawing represents intellectual property of Cornerstone Environmental Group, LLC. Any reproduction or use of this drawing without the written consent of Cornerstone Environmental Group, LLC is prohibited. The original drawing and all digital files are the property of Cornerstone Environmental Group, LLC and shall not be used for any other project without the written consent of the project manager.

OLYMPIC VIEW SANITARY LANDFILL
 PORT ORCHARD, WASHINGTON
FLARE STATION IMPROVEMENTS
AS-BUILT FLARE STATION SITE PLAN


SHEET NO.
1
 PROJECT NO.
 90408.2



NEW FLARE HEADER TIE-IN

DETAIL 1

SCALE: NTS




- NOTES:**
- PIPE SUPPORTS SHALL BE PLACED, PER PLAN, ALONG LENGTH OF PIPE.
 - CONCRETE FOOTING SHALL BE ASTW C 150, TYPE 1, 3,000 PSI AT 28 DAYS.
 - UNISTRUT SECURED DIRECTLY TO EXISTING CONCRETE WHERE POSSIBLE.

UNISTRUT PIPE SUPPORT

DETAIL 2


SCALE: NOT TO SCALE



BLIND FLANGE ASSEMBLY

DETAIL 3

SCALE: NOT TO SCALE



NOTES:

- TAPE 5 MIL PLASTIC AROUND ALL FLANGE CONNECTIONS
- LOCATE VALVE BETWEEN FLANGES WITH APPROPRIATE SPACERS AS REQUIRED.
- IF USING VALVE, INSTALL EVERY OTHER BOLT THROUGH BOTH FLANGES, AND EVERY OTHER BOLT THROUGH FLANGE ON HEADER SIDE THROUGH VALVE ONLY. VALVE SHALL BE ASAHI TYPE 75 BUTTERFLY VALVE OR APPROVED EQUAL. GEAR OPERATED, PVC BODY PPDISK, NITRILE OR VITON SEATS AND SEALS.
- VALVE SHALL INCLUDE HDPE FLANGE ADAPTER, D.I. BACKUP RING, AND GALVANIZED OR ZINC PLATED NUTS, BOLTS AND WASHERS, HDPE VALVE SPACER OR ROUTER FLANGE ADAPTER TO ALLOW VALVE TO FULLY OPEN.

FLANGE ASSEMBLY

DETAIL 4

SCALE: NOT TO SCALE

[Handwritten Signature]

PAUL JAMES STOUT
STATE OF WASHINGTON
REGISTERED PROFESSIONAL ENGINEER
45766

9/16/10

EXPIRES 10/16/11

RECORD DRAWING



REV	DATE	DESCRIPTION	DWN BY	DES BY	CHK BY	APP BY

DATE OF ISSUE: 8/06/2010

DRAWN BY: MRF
DESIGNED BY: JBS

CHECKED BY: DHT
APPROVED BY: PJS

CORNERSTONE
Environmental Group, LLC

This drawing represents intellectual property of Cornerstone Environmental Group, LLC. Any modification to the original drawing by other than Cornerstone Environmental Group, LLC personnel is void. This drawing and any other drawings created by Cornerstone Environmental Group, LLC will not be used, copied, or reproduced in any form without the prior written consent of the engineer.

OLYMPIC VIEW SANITARY LANDFILL
PORT ORCHARD, WASHINGTON

**FLARE STATION IMPROVEMENTS
DETAILS**

SHEET NO.
2

PROJECT NO.
90408.2

1" = 12"

0"

1/2"

0"

1"

File: X:\PRODUCTS\LOCAL - 2009 - FLARE STATION - 090408\PROJECT DRAWINGS\DWG\SDR-01_IMPROVEMENTS.dwg Layout: SHT 2 User: michael@rhz Sep 16, 2010 - 3:08pm

PHOTOGRAPHIC RECORD

Photographic Record

Olympic View Sanitary Landfill – Flare Station Modifications and Utility Flare Installation

Date:

May 5, 2010

Description:

Removed leachate evaporator unit, skid, and associated vessels and anchors.



Date:

May 5, 2010

Description:

Removed leachate evaporator unit and associated vessels and anchors.



Date:
May 5, 2010

Description:

Blind flange installed on inlet to flare from former leachate evaporator unit.



Date:
May 5, 2010

Description:

Blind flange installed on inlet to old enclosed flare.



Date:

June 23, 2010

Description:

Utility flare skid.



Date:

June 23, 2010

Description:

Utility flare skid knockout pot (KOP).



Date:

June 23, 2010

Description:

Blower and motor.



Date:

June 23, 2010

Description:

Installation of pipe supports.



Date:

June 23, 2010

Description:

Condensate force main and air supply piping anchored to concrete pad.



Date:

June 23, 2010

Description:

Air compressor.



Date:

June 23, 2010

Description:

Flare stack hinge point with gasket and union for electrical.




Date:

June 23, 2010

Description:

KOP transfer pump.



Date:

June 23, 2010

Description:

Pneumatic fail close valve.



Date:

June 23, 2010

Description:

Pipe fusion.



Date:

June 23, 2010

Description:

Interior of main control panel.



Date:

June 23, 2010

Description:

Ground rod and ground wire installed.



Date:

June 24, 2010

Description:

Completed connection to field header.



Date:

June 24, 2010

Description:

GE touch screen / PLC interface.



Date:

June 24, 2010

Description:

New air supply stub and hose to inlet header sump.



Date:

June 24, 2010

Description:

Testing of heat trace auto-on.



Date:

June 24, 2010

Description:

Heat trace on prove light.



Date:

June 24, 2010

Description:

Completed inlet header and pipe supports to new KOP.



Date:

June 24, 2010

Description:

Completed utility flare skid showing electrical and telephone conduits run overhead on pipe supports.

