

KJ project: 1996002.02
Texaco Strickland Remedial Investigation Field Support

Site visit date: 10/11/2022

Time: 1-1:30pm

KJ Staff: Jenny Mital

Observations

Personnel onsite:

- Kulchin (drilling) – 4
- River's Edge (contractor) – 3
- Traffic Control - 2
- Aspect Project Manager and Geologist

Activities

- Excavation, soil removal and shoring wall tieback installation. Kulchin expects to finish installing tiebacks today. The excavation is going well and the top elevation of the contaminant plume was unearthed today.

Equipment

- Hauling trucks, 2 excavators, air drilling rig

Health and Safety

- All staff at the site were observed wearing PPE as needed including hearing protection, hard hats, vests, and safety glasses. Vapor monitors were in use and everyone was aware of stop work authority if the monitors indicated hazardous levels.

Stockpiling/materials handling

- Miscellaneous materials are stockpiled near the trailer in the northeast corner of the site.
- All soil from the excavation of the contaminated area is being directly transferred from the excavation to the hauling trucks for disposal.
- Construction stormwater pollution prevention materials are stockpiled onsite ready for use.

Fencing and traffic control

- Fencing surrounds the site.
- Traffic control is coordinating haul trucks entering and leaving.
- Aspect and River's Edge did significant public outreach before starting the project and have not received any complaints during construction.

Conversations

- Aspect's Project Manager and Geologist onsite gave a site tour and overview of work performed so far.

KJ project: 1996002.02
Texaco Strickland Remedial Investigation Field Support

Attachment: Site visit photos



View of excavation and shoring wall from 196th St, facing south.



View of excavator for truck loading operations from 196th St, facing southwest.

KJ project: 1996002.02
Texaco Strickland Remedial Investigation Field Support



View of north perimeter fence and shoring wall from 196th St, facing southeast. Shoring wall location set by existing Telecom line behind metal plate.



View from north site gate on 68th Ave., facing southwest.

KJ project: 1996002.02
Texaco Strickland Remedial Investigation Field Support



View from south site gate on 68th Ave., facing northwest.