

# NE 99<sup>th</sup> Street / Leichner Landfill Liner Installation Documentation Report

Leichner Landfill  
9009 NE 94<sup>th</sup> Avenue  
Vancouver, WA 98662

Presented to:  
Mr. Michael Davis  
Leichner Landfill Project Manager  
Clark County Public Health – Solid Waste Operations  
1601 East Fourth Plain Blvd., Building 17  
Vancouver, WA 98661

**SCS ENGINEERS**

04223030.10 | August 15, 2023

Prepared by:  
SCS Engineers  
2405 140<sup>th</sup> Avenue NE, Suite 107  
Bellevue, WA 98005  
425-746-4600

# **NE 99<sup>th</sup> Street / Leichner Landfill Liner Installation Documentation Report**

Leichner Landfill  
9009 NE 94<sup>th</sup> Avenue  
Vancouver, WA 98662

**Presented to:**

Mr. Michael Davis  
Leichner Landfill Project Manager  
Clark County Public Health – Solid Waste Operations  
1601 East Fourth Plain Blvd., Building 17  
Vancouver, WA 98661

**Prepared by:**

SCS Engineers  
2405 140<sup>th</sup> Avenue NE, Suite 107  
Bellevue, WA 98005

August 15, 2023  
File No. 04223030.10

UNAUTHORIZED USE OR COPYING OF THIS DOCUMENT IS STRICTLY PROHIBITED BY ANYONE OTHER THAN THE CLIENT FOR THE SPECIFIC PROJECT.

## Table of Contents

Section	Page
Engineers Certification.....	v
1.0 Executive Summary.....	1
2.0 Introduction .....	0
2.1 Project Background .....	0
2.2 Project Description .....	0
2.3 CQA Organization.....	0
2.4 Reference Documents .....	1
3.0 Construction Roles and Responsibilities .....	0
3.1 Clark County Public Works (CCPW) .....	0
3.2 SCS Engineers .....	0
3.3 Nutter Corporation.....	0
3.4 ACF West Geosynthetics, Inc. ....	1
3.5 Geosynthetics Conformance and Installation Testing .....	1
3.6 Earthwork Conformance and Installation Testing.....	1
4.0 Earthwork.....	0
4.1 Installation Testing.....	0
4.1.1 Nuclear Field Moisture and Density Tests .....	0
4.2 Embankment Fill Subgrade Layer .....	0
4.3 Geomembrane Liner Cover Layer.....	1
5.0 Geosynthetics.....	2
5.1 Subgrade Layer Inspection .....	2
5.2 Geomembrane Liner Installation.....	2
5.2.1 Inspection of Materials .....	2
5.2.2 Surface Preparation .....	3
5.2.3 Panel Placement .....	3
5.2.4 Welding Seams.....	4
5.2.5 Non-destructive Seam Testing.....	5
5.2.6 Destructive Seam Testing.....	5
5.2.7 Placement of Cover Soil Over Geomembrane Liner.....	6
5.2.8 Geomembrane Liner Repairs.....	7
6.0 Documentation.....	0



6.1	Daily Recordkeeping .....	0
6.2	Photographs.....	0
6.3	Construction Records.....	0
7.0	Modifications During Construction.....	1
7.1	Modifications Due To Changes In Existing Conditions.....	1
7.1.1	Tie-in of New Liner to Existing Landfill Cover Liner .....	1
8.0	Conclusion .....	0

### Tables


Table 1.	Embankment Fill Installation Testing Summary .....	0
----------	--	---

### Appendices

Appendix A	Construction Memorandums
Appendix B	Testing Results
Appendix C	Geomembrane Installation Documentation
Appendix D	CQA Documentation

## ENGINEERS CERTIFICATION

Based on my professional judgement, on-site documentation of installation activities, laboratory test results, and design drawings, the geomembrane liner system is judged to have been constructed in accordance with the drawings and specifications. Variations from the original design have been documented and included in this report.

  
\_\_\_\_\_  
John M. Richards, PE  
Project Director / Vice President  
SCS Engineers



## 1.0 EXECUTIVE SUMMARY

This report describes the installation of the geomembrane liner as part of the NE 99<sup>th</sup> Street extension project through the northern portion of the Lechner Landfill located in Vancouver, Washington. The NE 99<sup>th</sup> Street project required extending the existing geomembrane liner associated with the final cover system of the northern portion of the landfill waste cell. Approximately 2.15 acres of geomembrane liner (in plan-view, approximately 93,800 square feet [SF]) was installed. The landfill geomembrane liner installation included a prepared subgrade, a 60-mil geomembrane layer placed atop the subgrade, a soil cover layer of varying thickness placed atop the geomembrane, and a turf reinforcement mat and hydroseed applied to the cover layer.

This report serves as certification that the geomembrane liner system was installed in accordance with the design intent of the *NE 99<sup>th</sup> Street (NE 94<sup>th</sup> AVE to Vicinity of NE 117<sup>th</sup> AVE (SR-503)) – CRP-350722 – Volume 1 Construction Drawings* (March 15, 2022) and the *NE 99<sup>th</sup> Street (NE 94<sup>th</sup> AVE to Vicinity of NE 117<sup>th</sup> AVE (SR-503)) Proposal and Contract Documents (Project Specifications)* (October 2021), issued by Clark County Public Works.

## 2.0 INTRODUCTION

This report documents construction activities performed in June and July 2023 for the extension of approximately 2.15 acres (93,800 SF) of landfill cover geomembrane liner as part of the NE 99<sup>th</sup> Street extension project through the northern portion of the Leichner Landfill property. The NE 99<sup>th</sup> Street project is in the Clark County Right-of-Way (ROW), and part of the project is adjacent to the northern portion of the Leichner Landfill (Landfill), which is owned by Clark County (County) and managed by Clark County Public Health (CCPH). The Landfill is located at 9009 NE 94<sup>th</sup> Avenue in Vancouver, Washington.

## 2.1 PROJECT BACKGROUND

The NE 99<sup>th</sup> Street Extension project and associated site improvements were designed by Clark County Public Works (CCPW) under the direction of Mr. Kenneth A. Lader, PE. Site preparation for the landfill geomembrane liner extension portion of the project began with the placement, grading, and compaction of soil fill that would serve as the subgrade for the proposed NE 99<sup>th</sup> Street and the geomembrane liner system. This material was placed directly atop an existing geomembrane-lined area for the North stormwater detention pond.

In June of 2023 concerns were raised by CCPH regarding the condition of the soil subgrade. SCS Engineers (SCS) was requested to perform a site inspection of the area that would receive the geomembrane liner to document the means and methods of installation. On June 9, SCS met with staff from CCPW to discuss the project and provide an overview of the inspection activities. Prior to visiting the landfill, SCS reviewed photographs of the work area and provided a memorandum summarizing our initial concerns regarding the condition of the surface to receive the geomembrane liner and the tie-in to the existing Landfill geomembrane cover. A copy of this memorandum is provided in Appendix A.

SCS was subsequently tasked by CCPH to implement a Construction Quality Assurance (CQA) program during the construction of the Leichner Landfill geomembrane liner extension and prepare this report. The purpose of this report is to document that the geomembrane liner system was constructed in accordance with the design intent of *NE 99<sup>th</sup> Street (NE 94<sup>th</sup> AVE to Vicinity of NE 117<sup>th</sup> AVE (SR-503)) - CRP-350722 - Volume 1 Construction Drawings* (March 15, 2022) and the *NE 99<sup>th</sup> Street (NE 94<sup>th</sup> AVE to Vicinity of NE 117<sup>th</sup> AVE (SR-503)) Proposal and Contract Documents (Project Specifications)* (October 2021), issued by CCPW.

## 2.2 PROJECT DESCRIPTION

The Leichner Landfill geomembrane liner extension project included the following elements:

- Placement and compaction of site soils to form the subgrade layer.
- Installation of Solmax 60-mil smooth geomembrane.
- Placement of clean site soils to form the cover layer for the geomembrane liner. This layer also serves as the foundation for the application of hydroseed and placement of turf reinforcement mat.

## 2.3 CQA ORGANIZATION

SCS provided third-party CQA services during construction of the landfill geomembrane liner (cover) system. The CQA program provided observation, testing and documentation of the manufactured and

constructed components of the Leichner Landfill geomembrane liner system. SCS verified installation quality by monitoring construction procedures, performing independent material testing, and visually monitoring the work performed by the contractors. CQA services included, but were not limited to the following:

- Clarifying design issues during construction.
- Monitoring the geosynthetic installer's quality control program, installation operations, and seaming operations for the geomembrane used in the liner system construction.
- Reviewing field geomembrane seam testing results and collecting samples for third party laboratory testing.
- Documenting the monitoring and testing results.

## **2.4 REFERENCE DOCUMENTS**

The following reference documents provide background information used in support of this construction documentation report:

- NE 99th Street Project Specifications, issued by CCPW as part of the *NE 99th Street (NE 94th AVE to Vicinity of NE 117th AVE (SR-503)) Proposal and Contract Documents (October 2021)*.
- NE 99th Street (NE 94th AVE to Vicinity of NE 117th AVE (SR-503)) – CRP-350722 – Volume 1 Construction Drawings (March 15, 2022), issued by CCPW

## **3.0 CONSTRUCTION ROLES AND RESPONSIBILITIES**

Key personnel and companies involved with installation of the landfill geomembrane liner system required as part of the NE 99<sup>th</sup> Street extension project are listed in the following sub-sections. Information regarding the geomembrane manufacturer is included in the relevant sections later in this report.

### **3.1 CLARK COUNTY PUBLIC WORKS (CCPW)**

CCPW is the owner of the NE 99<sup>th</sup> Street right-of-way.

**Street Address:**

Clark County Public Works  
1300 Franklin St.  
Vancouver, WA 98660

**Telephone:** (564) 397-2446

**Contact:** Bart Arthur, Construction Engineer

### **3.2 SCS ENGINEERS**

SCS is the CQA engineering firm for this geomembrane liner installation project. SCS was contracted by CCPH and was responsible for implementing a comprehensive CQA program, providing field-engineering services during geomembrane liner system construction, and preparing this report.

**Mailing Address:**

SCS Engineers  
2405 140<sup>th</sup> Avenue NE, Suite 107  
Bellevue, WA 98005

**Telephone:** (425) 746-4600

**Contact:** John Richards, PE, Engineer of Record  
John Faille, EIT, CQA Manager

### **3.3 NUTTER CORPORATION**

Nutter Corporation (Nutter) was the general contractor contracted by CCPW and is referred to as “Contractor” in the contract documents and technical specifications. Nutter was responsible for construction related to NE 99<sup>th</sup> Street extension project and associated site improvements. Nutter was responsible for subcontracting the specialty subcontractors required for the installation of the geomembrane liner, as described in this report.

**Mailing Address:**

Nutter Corporation  
7211 NE 43<sup>rd</sup> Ave., Suite A  
Vancouver, WA 98661

**Telephone:** (360) 601-3953

**Contact:** Brad Souders, Project Foreman

### **3.4 ACF WEST GEOSYNTHETICS, INC.**

ACF West Geosynthetics, Inc. (ACF West) was subcontracted by Nutter to provide installation of geosynthetic components for the NE 99<sup>th</sup> Street extension project. ACF West is referred to as “Installer” in this report.

**Mailing Address:**

ACF West Geosynthetics  
Johnson Creek Industrial Park  
8951 S.E. 76<sup>th</sup> Drive  
Portland, OR 97206

**Telephone:** (503) 771-5115

**Contact:** Jeff Boys, Vice President, COO

### **3.5 GEOSYNTHETICS CONFORMANCE AND INSTALLATION TESTING**

TRI Environmental (TRI), a subsidiary of Texas Research International, Inc. was contracted by SCS to perform third party laboratory testing of the geomembrane liner components.

**Mailing Address:**

Texas Research International, Inc.  
9063 Bee Caves Road  
Austin, TX 78733

**Telephone:** (512) 263-2101

**Contact:** Jennifer Tenney, Project Manager

### **3.6 EARTHWORK CONFORMANCE AND INSTALLATION TESTING**

Columbia West Engineering, Inc., was contracted by CCPW to perform third party density testing for the soils used to construct NE 99<sup>th</sup> Street extension, Leichner Landfill geomembrane liner system subgrade, and the associated site improvements.

**Mailing Address:**

Columbia West Engineering, Inc.  
11917 NE 95<sup>th</sup> Street  
Vancouver, WA 98682

**Telephone:** (360) 823-2900

**Contact:** BJO, Engineer/Technician

## 4.0 EARTHWORK

This section describes the earthwork components of the landfill geomembrane liner system and the CQA activities related to earthwork construction. Procedures used for construction monitoring, material quality verification, construction testing of installed materials, and test standards are described below.

### 4.1 INSTALLATION TESTING

Installation testing was performed to document that soils approved for use, based on acceptance by CCPW, complied with the technical specifications. Soil installation testing performed by Columbia West Engineering, Inc. included in situ moisture and density testing of the subgrade layer. Results of the soil installation testing are presented in Appendix B and summarized in Table 1:

Table 1. Embankment Fill Installation Testing Summary

Test Number	Proctor Data		Nuclear Gauge Test Results			Pass/Fail
	Maximum Dry Density (pcf)	Optimum Moisture Content (%)	Dry Density (pcf)	Moisture Content (%)	Compaction (%)	
1	136.5	7.2	132.4	6.7	97.0	P
2	136.5	7.2	131.7	7.4	96.5	P
3	136.5	7.2	135.5	8.8	99.2	P
4	136.5	7.2	138.3	8.1	100+	P
5	136.5	7.2	134.7	9.0	98.7	P

#### 4.1.1 Nuclear Field Moisture and Density Tests

Nuclear field moisture and density tests were performed on the finished subgrade layer on June 20, 2023. Tests were dispersed throughout the plan dimensions and were chosen without bias.

Moisture and density tests were previously performed in September and October of 2022 but were determined by SCS to not be representative of the final subgrade upon which the geomembrane liner would be deployed. The soil layers that were tested in 2022 had since been disturbed and re-compacted, and/or additional material placed atop the tested surfaces. While not representative of the final subgrade surface, the 2022 results demonstrate that the soil fill below the final surface was placed and compacted in accordance with project specifications. The results of the soil installation testing that occurred in 2022 are presented in Appendix B.

### 4.2 EMBANKMENT FILL SUBGRADE LAYER

The subgrade layer in the Leichter Landfill geomembrane liner system consists of embankment fill sourced from excavations elsewhere approved by CCPW. The subgrade layer thickness varies from less than 1 inch to greater than 10 feet. Soils were hauled to the fill location in off-road trucks using a temporary roadway constructed on the northern limit of the Landfill and sections of the incomplete NE 99<sup>th</sup> Street extension. Soils were placed using a Global Positioning Satellite (GPS) system to control the elevation of the installed subgrade layer. Soils were placed in loose lifts and compacted by track walking with a Deere 650K dozer and rolling with an Ingersoll Rand vibratory drum compactor.



During fill placement and compaction operations in June 2023, SCS verified that the following were performed:

- Soils used for embankment fill were placed and compacted in accordance with the project specifications
- Materials not suitable for use as geomembrane line foundation material were removed from the work area.
- Constructed slopes and surfaces complied with the grades shown in the drawings and the tolerances described in the specifications.
- Irreducible objects greater than ½ inch including rocks, wood debris, and pieces of metal were removed prior to placement of geomembrane liner.

### **4.3 GEOMEMBRANE LINER COVER LAYER**

The Leichner Landfill geomembrane liner cover installed as part of the NE 99<sup>th</sup> Street extension project consists of fill soil sourced approved by CCPW from excavations elsewhere. The geomembrane liner cover layer thickness varies from 1 foot to greater than 2 feet. Soils were hauled to the fill location in off-road trucks using a temporary roadway constructed on the northern limit of the landfill and sections of the incomplete NE 99<sup>th</sup> Street extension. Soils were placed using a GPS system to control the installed elevation of the cover layer. Soils were placed in loose lifts and compacted by track walking with a Deere 650K dozer and rolling with an Ingersoll Rand vibratory drum compactor.

During cover layer placement and compaction operations in June 2023, SCS verified that the following were performed:

- Soils used for the geomembrane liner cover layer were placed in accordance with the project specifications
- Materials not suitable for use as geomembrane liner cover were removed from the work area.
- Soils used for the geomembrane liner cover were free from irreducible objects greater than ½ inch including rocks and wood debris.

## 5.0 GEOSYNTHETICS

The goal of the geosynthetics CQA program was to verify that the geosynthetic materials (i.e., Solmax 60-mil HDPE Smooth Geomembrane Liner) delivered to the site conformed to the technical specifications and that proper installation techniques and procedures were used in accordance with the construction drawings and specifications. SCS verified installation quality by monitoring and documenting on-site quality control testing performed by the Installer, performing independent quality assurance testing, and visually inspecting the Installer's work.

### 5.1 SUBGRADE LAYER INSPECTION

Prior to installation, the subgrade layer was inspected by the Installer to confirm it was acceptable for installation and free of sharp stones, loose soil, and other irregularities that could cause damage to the geomembrane liner during deployment. SCS also verified the following before the geomembrane was installed:

- The surface of the subgrade layer was graded to the tolerances indicated in the technical specifications.
- The Contractor had verified that the subgrade layer was at the correct elevation during placement using GPS.
- The finished surface of the layer was prepared with a smooth drum roller and was free of surface irregularities, loose soil, debris, and protrusions such as sharp stones or other objects that could damage the geomembrane liner.
- There was no significant desiccation cracking in the surface of the subgrade layer.
- The subgrade layer was not overly saturated, and no free water was present on the surface.
- Construction stakes, hubs, and sandbags had been removed.

### 5.2 GEOMEMBRANE LINER INSTALLATION

The Leichner Landfill geomembrane liner extension was installed in the Landfill area adjacent to the NE 99<sup>th</sup> Street extension project and associated stormwater conveyance area. It was placed directly over the subgrade layer across the entire area to be lined (approximately 93,800 SF).

#### 5.2.1 Inspection of Materials

The geomembrane material was manufactured in rolls and shipped to the site in trucks and was delivered to the site in rolls approximately 23 feet wide by 560 feet long. The rolls were off-loaded using a forklift and stockpiled at a maximum height of two rolls.

Upon delivery of geomembrane, SCS performed the following:

- Inspected geomembrane rolls for damage that may have occurred during shipping and handling.
- Verified that damaged materials were discarded and not used.
- Verified the geomembrane was stored in an Owner-approved location and was protected from puncture, grease, mud, mechanical abrasions, excessive heat, or other damage.

## 5.2.2 Surface Preparation

Prior to the placement of geomembrane, SCS and the Installer verified that any corrective actions required to bring the underlying subgrade layer into conformance with the technical specifications and manufacturer's instructions had been taken. If the underlying soil surface remained unacceptable, additional corrective actions were taken before the geomembrane was installed.

## 5.2.3 Panel Placement

A panel layout drawing was submitted by the Installer to CCPW for approval prior to installation. The drawing showed the proposed layout of the panels including the panel orientation and field seams. During installation, SCS maintained panel installation logs which were used for verification of the quality assurance/quality control (QA/QC) package submitted by the Installer at the end of the project. A copy of the QA/QC package will be provided to CCPW by the installer at a future date. A copy of this report will be requested once it is available.

Geomembrane rolls were transported to the deployment locations using a telescopic handler forklift with a spreader bar and installed by unrolling or pulling the geomembrane over the surface by hand. Panels were installed up-slope and adjusted into place as needed prior to welding the seams. Adjacent panels were overlapped and prepared for welding.

During panel placement, SCS performed the following work:

- Developed a numbering system to identify panel numbers, field seams, and destructive test locations.
- Verified that the Installer maintained an up-to-date panel layout drawing showing panel numbers, seam numbers, test locations, and repair locations.
- Observed the geomembrane liner sheet surface as it was deployed, marking areas requiring repair and defects in workmanship or materials, as appropriate.
- Verified repairs, if required, were made in accordance with the specifications.
- Verified methods used to deploy the geomembrane liner did not cause damage to the material and minimized wrinkles.
- Observed that no damage to the underlying bedding layer, such as rutting occurred during deployment.
- Verified no more panels were deployed than could be seamed on the same day.
- Confirmed that equipment used for installing the geomembrane liner did not leak fuel onto the geomembrane liner.
- Verified panels were held down to prevent movement by the wind during seaming.
- Confirmed that the geomembrane liner was not dragged across an abrasive surface.
- Verified that the geomembrane liner was not welded in the presence of excess moisture (fog, dew, mist, etc.).
- Confirmed that the geomembrane liner was not welded when the air temperature was less than 40° F, greater than 120° F, or when frost was on the ground.
- Verified that crews working on the geomembrane liner did not wear shoes that could damage or engage in activities that could damage the geomembrane liner.

- Verified that the geomembrane liner terminations were secured in the anchor trenches and covered with approved soil cover material.

#### **5.2.4 Welding Seams**

During panel placement, adjacent panels were overlapped a minimum of 4 inches and fusion welded using a double-tracked fusion welding machine (wedge welder). For repairs, and in areas where the fusion welder could not be used, an extrusion welder was used. Before the start of geomembrane liner production seaming operations, each welder and welding apparatus were tested (trial weld). SCS verified that the Installer quantitatively tested each trial weld for peel adhesion and bonded seam strength. The results of the peel and shear tests were required to meet minimum specified requirements and were recorded on a trial weld log form.

During seaming of geomembrane panels, both SCS and the Installer completed CQA and QA/QC tasks. These included, but were not limited to, the following:

- Performed trial welds for each welder and welding machine, including recording of equipment settings and results of quantitative field testing of trial welds.
- Inspected the placed panels prior to seaming to identify manufacturer defects or damage from handling or placement of the material.
- Recorded the conditions under which each weld was performed (weather, temperature, presence of precipitation, etc.).
- Verified that equipment used for seaming did not damage the geomembrane liner.
- Visually inspected each weld.
- Verified extrusion welders were purged prior to beginning a weld until the heat-degraded extrudate was removed (extrusion welding only).
- Confirmed seam grinding had been completed less than 30 minutes before seam welding, and the upper sheet was beveled (extrusion welding only).
- Verified the ambient temperature 6 inches above the geomembrane surface was between 40°F and 120°F.
- Verified ends of old welds, more than 5 minutes old, were ground to expose new material before restarting a weld (extrusion welding only).
- Verified contact surfaces of the sheets were clean and free of dust, grease, dirt, debris, and moisture prior to welding.
- For cross seams, verified the seam was ground to a smooth incline prior to welding (fusion welding only).
- Confirmed the edges of adjacent panels overlapped a minimum of 3 inches for extrusion weld seams and a minimum of 4 inches for hot wedge weld seams.
- Verified no solvents or adhesives were present in the seam area.
- Confirmed procedures used to temporarily hold panels together did not damage the panels and did not prevent installation testing.
- Verified the weld area was wiped clean with a towel or rag while welding progressed.

### **5.2.5 Non-destructive Seam Testing**

The Installer performed non-destructive geomembrane testing to locate discontinuities or holes in the seams using air channel pressure testing. Air channel pressure testing was performed over the entire length of wedge-welded seams.

Pressure testing was used to test the air channel created from the double hot wedge welding technique. First, both ends of the air channel are sealed. A pressure feed device (needle equipped with a pressure gauge) was then inserted into the channel. Air was pumped into the channel to a minimum pressure of 60 psi and the pressure was allowed to stabilize for a short period. The air chamber was checked for sustained pressure for 5 minutes without losing more than 2 psi. Following a passing pressure test, the opposite end of the tested seam was punctured to release the air and the gauge was checked for zero pressure.

SCS verified and documented that the Installer's QA/QC testing complied with the technical specifications, located seam defects, and documented repairs if required. If failures were identified, SCS documented the failed area and informed the Installer of the required repairs.

During non-destructive testing, SCS performed the following work:

- Verified testing equipment met technical specifications.
- For double-tracked fusion welds, observed that the non-destructive testing performed by the Installer, included, but was not limited to performing air channel pressure testing over the entire length of the seam:
- Observed continuity testing and documented the results.
- Identified failed areas by marking the areas with a waterproof marker compatible with the geomembrane liner and informed the Installer of required repairs.
- Verified repairs were completed and tested in accordance with the technical specifications.

### **5.2.6 Destructive Seam Testing**

Destructive seam testing was performed at a minimum frequency of one test per 500 linear feet of seam. The Installer removed seam samples at locations directed by SCS. If SCS suspected a seam did not meet specified requirements or the destructive testing showed a failure, the sampling frequency was increased. Samples were shipped to TRI Environmental for analysis following field-testing of the collected samples.

Two types of destructive tests, i.e., peel adhesion (peel) and bonded seam strength (shear), were performed on the seams of the installed geomembrane liner. These tests evaluate seam strength and long-term performance. Shear strength measures the continuity of tensile strength through the seam and into the geomembrane liner sheet. Peel strength determines the quality of the welds. Destructive tests were performed concurrently with seaming operations.

During seaming operations, the following were considered for identifying destructive seam test locations:

- The Installer was not informed in advance of SCS selecting the destructive sample locations.

- Each sample was marked with an identifying number containing the upper and lower panel numbers, destructive test number, project name, and date.
- Sample locations were documented (see Appendix C).
- Sample locations, weather conditions, and reason sample was taken (e.g., random sample, visual appearance, result of a previous failure, etc.) were documented (see Appendix C).

Samples were approximately 12 inches wide by 20 inches long with the weld centered on the length of the sample. The SCS CQA Monitor observed sample cutting. Samples were shipped by SCS to TRI Environmental for peel and shear strength testing. Additionally, samples were field-tested by the Installer using a calibrated tensiometer capable of quantitatively measuring shear and peel strengths. Each sample was tested twice for peel and bonded seam strength. For double wedge welding, both welds were tested. SCS reviewed the test results from both the laboratory and field tests for passing criteria based on the technical specifications. These results are presented in Appendix B.

Eleven (11) destructive seam tests were performed as part of the Leichner Landfill geomembrane liner installation project. Test locations and results of field and laboratory testing are included in Appendix B.

A single destructive test (DS-10) resulted in failure. DS-10 was collected on June 28, 2023 from the northeast area of the geomembrane liner between panels P-63 and P-64. A summary of the failed weld and the procedures used to repair the failed weld are described below:

- The collected sample passed initial field testing, but failed laboratory testing.
- Additional samples were collected approximately 10 feet to the north and south of the original test location and re-tested in the field. Both failed field testing in a manner matching the failure mode seen in the lab results (non-film tearing bond).
- The geosynthetics installer decided to perform an extrusion weld repair on the entire failed seam, approximately 100 feet long. Typically, a failed seam is repaired using capping. However, due to the seam passing the air pressure test and the manner in which the seam failed testing (i.e., the outside weld failed in the dual-weld seam), it was determined that an extrusion weld would address the failed seam.
- Samples taken from the seam repaired using extrusion welding technique passed field testing. All test locations were patched. With this repair the destructive seam requirements were met, and no further testing was required.

### **5.2.7 Placement of Cover Soil Over Geomembrane Liner**

During placement of soil cover materials over the geomembrane liner, temperature changes or creep can cause wrinkles to develop in the geomembrane. Where wrinkles could potentially fold over, SCS verified these areas were allowed to contract by temperature reduction or were physically “walked out.” Where this was not possible the contractor cut the geomembrane liner to remove the excess material and installed patches over the cut portions of geomembrane liner (see 5.2.8 Geomembrane Liner Repairs).

## 5.2.8 Geomembrane Liner Repairs

Repairs to the geomembrane liner were made when necessary due to flaws in the material or seams, destructive tests, cuts, holes and penetrations, or intersecting panels. Geomembrane liner repairs were performed in accordance with best industry practices.

During repair operations, SCS verified and documented the use of the following methods:

- Patching: used to repair holes or tears and destructive sample locations, with the patch extended at least 6 inches beyond the edge of the defect.
- Extrusion: used to repair small defects (less than ½-inch in the largest dimension) in the panels and seams, with the geomembrane surface ground no more than 30 minutes prior to the repair.
- Capping: used to repair failed welds or to cover seams where welds or bonded sections could not be non-destructively tested.
- Removal: used to remove excess material (wrinkles, fish-mouths, intersections, etc.) from the installed geomembrane.

## **6.0 DOCUMENTATION**

Successful implementation of the quality assurance plan depended on thorough monitoring, documentation of construction activities, and testing. Documentation consisted of daily record keeping, testing and installation reports, progress reports, photographic records, and this construction report.

### **6.1 DAILY RECORDKEEPING**

Daily records were kept consisting of construction progress, and observation and test data sheets. Field reports were prepared by SCS to summarize ongoing construction activities and discussions with the Contractor. At a minimum, daily reports included the following:

- Date, project name, project number, and location.
- A description of ongoing construction for the day.
- Items of discussion and names of parties involved.
- A brief description of tests and observations, identified as passing or failing, or, in the event of failure, a re-test.
- Areas of non-conformance and required corrective actions, if applicable.
- Summary of materials received and quality documentation.
- Follow-up information on previously reported problems or deficiencies.

Copies of the daily record-keeping forms are in Appendix D for reference.

### **6.2 PHOTOGRAPHS**

Construction activities were photographed and selected photos are included in Appendix D.

### **6.3 CONSTRUCTION RECORDS**

Construction records and sample archives will be retained by the Owner for an indeterminate period.



## 7.0 MODIFICATIONS DURING CONSTRUCTION

This section describes modifications to the design of the Leichner Landfill geomembrane liner system or scope of work made during construction. No change orders were issued during this project. Minor design modifications or repairs that did not substantially affect the construction are not discussed.

### 7.1 MODIFICATIONS DUE TO CHANGES IN EXISTING CONDITIONS

Changes to the project discussed in this section were made at the request of the Owner, Engineer, or Contractor due to changes or differences in the existing conditions from what is shown in the project drawings or described in the specifications. These changes were made to allow for completion of the geomembrane liner construction consistent with the methods in the construction drawing and project specifications.

#### 7.1.1 Tie-in of New Geomembrane Liner to Existing Landfill Cover Liner

In the northeast corner of the Landfill and southeast end of the geomembrane liner system extension, the Construction Drawings show approximately 200 feet of the edge of the new geomembrane liner as being connected to or “tied-in” to the existing Landfill cover system geomembrane liner using extrusion welding. During excavation activities to expose the existing Landfill cover system geomembrane liner it was discovered that the Landfill cover system liner elevation was at a significantly lower elevation than the new geomembrane liner associated with the geomembrane liner system extension. Additionally, it was found that the existing Landfill cover system geomembrane liner was constructed with an approximately 1-foot layer of sand atop it to allow water to drain downslope off the Landfill. Connecting the new geomembrane liner to the existing cover system geomembrane liner using extrusion welding would interrupt that path and create a watertight trough. This would cause water to pool atop the Landfill cover system liner at the tie-in and potentially further upslope of the Landfill.

SCS and CCPW determined that using a modified anchor trench for this section of tie-in would secure the new geomembrane liner and allow unimpeded movement of water off the Landfill cover system liner. The modified anchor trench consisted of the following:

- A 1-foot minimum layer of clean sand placed in the bottom of the trench formed through exposure of the existing Landfill system cover liner.
- Installation of the new geomembrane liner to the top of the sand layer.
- Backfilling the trench using material excavated from the trench placed in 1-foot lifts and thoroughly compacted. The trench was filled to the design grades in the Construction Drawings.

During the process of exposing the existing cover system liner in the northeast corner of the Landfill, two corrugated plastic pipes were found approximately 2 feet above the existing Landfill cover system liner. It was assumed that these pipes had been installed to facilitate the drainage of stormwater off the Landfill cover liner. To provide drainage continuity, the following measures were taken:

- A 1-foot layer of clean sand was placed in the bottom of the trench on the existing Landfill cover system liner.

- A layer of geotextile was placed atop the sand layer extending 5 feet on both sides of the pipes along the trench.
- The exposed ends of the pipes were saw-cut to be flush with the side of the trench.
- A layer of 1.5-inch minus gravel was placed on top of the geotextile up to a minimum of 4 inches above the tops of the pipes.
- Excess geotextile was wrapped around the gravel layer and the trench backfilled with soil and compacted.

## 8.0 CONCLUSIONS

The purpose of the Leichner Landfill geomembrane liner extension is to ensure stormwater is routed away from the Landfill and does not enter the covered Landfill waste cell. As a landfill that lacks a bottom liner system it is critical that surface water is not allowed to enter the waste cell where it can percolate through the waste before entering the groundwater as leachate. Previously this was met through the use of geomembrane lined stormwater detention ponds directly north of the Landfill. However, the extension of NE 99<sup>th</sup> Street necessitated the filling-in of the geomembrane lined stormwater ponds and thus eliminated part of the existing stormwater management system for the Landfill. In place of the detention ponds a stormwater conveyance system was constructed as part of the NE 99<sup>th</sup> Street extension. Stormwater from the landfill that was previously routed into the detention ponds would be routed into the stormwater conveyance system. To ensure water routed away from the Landfill and the NE 99<sup>th</sup> Street roadway did not enter the Landfill waste cell the existing Landfill geomembrane cover liner was extended to the north and into the stormwater conveyance system constructed over the existing detention ponds.

Approximately 2.15 acres of geomembrane liner (93,800 SF) was installed as part of the Landfill cover liner extension. The geomembrane liner installation included the following, from bottom to top:

- Prepared subgrade
- 60-mil geomembrane liner.
- Soil cover layer of varying thickness,
- Turf reinforcement mat.
- Hydroseed applied to the cover layer.

To ensure the purpose of the Leichner Landfill geomembrane liner extension was met a CQA program was implemented by SCS during construction. The CQA program included observation and testing of the constructed components of the geomembrane liner and documented the work as it was completed in general accordance with the design intent presented in the Construction Drawings and Technical Specifications. Modifications to the design are presented in Section 7.0 above. Implementation of this CQA program was successful, no modifications to the CQA testing program were required for this project.

# Appendix A

## Construction Memorandums

June 22, 2023  
File No. 04223030.10

Mr. Michael Davis  
Leichner Landfill Project Manager  
Clark County Public Health-Solid Waste Operations  
Vancouver, WA 98662

Subject: **NE 99th Street / Leichner Landfill Liner Installation**

Dear Mr. Davis:

This letter summarizes observations and findings of an inspection performed by SCS Engineers (SCS) on June 9<sup>th</sup> of the area associated with the NE 99<sup>th</sup> Street project where new geomembrane liner is to be installed between the existing geomembrane of the Leichner Landfill cover system and the extension of NE 99<sup>th</sup> Street. SCS performed the inspection at the request of Clark County Public Health (CCPH).

On June 9, SCS met with staff from Clark County Public Works (CCPW) to discuss the project and provide an overview of the inspection activities. Prior to visiting the landfill, SCS reviewed photographs of the work area and sent you an email summarizing our initial concerns regarding the condition of the surface to receive the geomembrane and the tie-in to the existing Landfill cover. It is our understanding that work stopped immediately on Wednesday June 7<sup>th</sup> when our concerns were first raised about the project.

### **Summary of Observations and Recommendations**

The subgrade soil contains many irreducible objects greater than ½ inch that the specifications indicate are not allowed. These objects include rocks, wood debris, and pieces of metal. (See the items circled in Photos 1 and 2, below). The stormwater pipe inlets are surrounded by what appears to be 1-inch crushed rock. Fractured rock of any size is not acceptable per specifications.

- Fine grading and compaction are required to meet the requirements of the specification for much of the area to be covered by the geomembrane.
- Compaction, in accordance with the specifications, is required for all areas that are to be covered with the geomembrane liner. Some areas have already been graded and rolled with a smooth drum compactor. Compaction testing will need to be performed to verify subgrade is compacted to at least 95 percent of the maximum dry density (MDD).





*Photo 1 - Soil with irreducible objects greater than ½ inch.*



*Photo 2 - Soil includes rocks, wood debris, and metal.*

The existing liner has not been cleared of overlying soils or prepared to weld the new geomembrane liner for tie-in (see Photo 3). Rock, dirt, vegetation, and other materials are present on the existing liner.

- Rock, dirt, vegetation, and other materials must be removed using hand tools to prevent damage. The surface of the existing liner must be clean and dry, and inspected before the new liner material can be installed.



There is damage to the existing liner that needs to be addressed (see the circled items in the Photos 3 and 4). This raises a question regarding the condition of the existing liner downslope, into the bottom of the former pond. Without inspection documentation of the placement of the fill soils, we do not know the condition of the buried liner (i.e., if there is damage at the top of slope where it is relatively flat, there is reason to believe that there is also damage along the fill slope).

- Provide inspection documentation for the existing liner prior to fill soils replacement.



*Photo 3 – Existing landfill liner with overlying soil that needs to be removed and visible damage that needs to be repaired prior to installing new liner material.*



*Photo 4 – Existing landfill liner with visible damage that needs to be repaired prior to installing new liner material.*

In Photo 4, above, the area behind and to the right of the manhole has been rolled with a smooth drum, but the surface does not appear to be uniform or properly compacted. When properly compacted, the individual passes by the compactor should not be visible (i.e., the small soil ridges formed at the edge of each pass of the roller drum).

- Prior to installation of the new liner material the surface of the soil must be smooth and uniform.

With respect to the elevation of the stormwater collection pipes, SCS believes that the inlets are too high above the liner to drain the stormwater and prevent ponding of water on the liner (Photo 5). According to Clark County, the liner will be approximately 12 inches below the invert of the inlets. At a minimum, this will result in saturated soil sitting atop the liner. In at least one area, the planned tie-in mark on the existing liner may be at, or below the same elevation as the storm pipe inlet invert. This condition would cause stormwater to saturate the covering soils over the existing landfill cover liner.

- Survey stormwater collection pipes and adjacent drainage areas, and adjust elevations to minimize ponding water on the liner.



*Photo 5 – Inlet to stormwater collection pipe will be about 12 inches above the surface that will receive the new geomembrane liner.*

The grading does not visually appear to provide sufficient slope for adequate flow of water over the liner into the stormwater collection pipes (see Photo 6). This is especially concerning in the NE corner of the landfill. According to Clark County, drainage will be provided by final grading of an approximately 12-inch layer of (vegetated) soil atop the liner.

- Survey stormwater collection pipes and adjacent drainage areas, and adjust elevations to facilitate drainage and minimize ponding water on the liner.





*Photo 6 - Grading appears to be inadequate for surface water drainage into the stormwater collection pipes.*

The road directly south of the project area consists of a roughly 1 foot layer of railroad ballast placed directly on top of the liner. This is now being driven over by large construction vehicles.

- Remove railroad ballast, inspect liner for damage, repair as needed, and cover with appropriate material as described in the specifications. In addition, cease using the road for construction related activities.

We understand that the liner crew is available from June 15<sup>th</sup> through the 22<sup>nd</sup> and that is when the contractor wants to perform the work.

- Before liner installation begins, we recommend that a preconstruction meeting lead by SCS be conducted.

The Contractor proposed a method of joining the new geomembrane liner to the existing liner by not cutting the existing liner and that the tie-in with the new material be performed using extrusion welding methods. This is not an acceptable method for many reasons. The main reasons being the condition of the existing liner and that double fusion welding provides a better seam.

- SCS recommends seam welding using double fusion welding methods.

The contractor proposed joining the new geomembrane liner to the existing liner at a lower elevation than what is shown on the plans and was marked via surveying at the site. Performing the tie-in at a lower elevation would create a grade reversal between the existing liner and the drainage swale. In profile this would form a “W” shape where one valley is the swale and the other is the dip where the liner drops down in elevation to connect to the existing liner.

- There must be a continuous downward grade from the tie-in to the storm collector inlet to prevent water ponding. SCS recommends connecting the existing liner at the location and elevation shown on the plans.

Mr. Michael Davis

June 22, 2023


Page 6

## Closing

Overall, our impression from the June 9<sup>th</sup> inspection is that major work remains to be completed to prepare the subgrade for liner installation. The integrity of the existing liner is questionable as a result of the filling process, and the stormwater system will likely lead to water being trapped atop the newly installed liner.

If you have any questions or comments, please contact the undersigned at (425) 301-6521.

Sincerely,



John Faille, EIT  
Staff Engineer  
SCS Engineers



John M. Richards, PE  
Project Director / Vice President  
SCS Engineers

cc: Greg Helland, SCS  
Louis Caruso, SCS

## Appendix B

### Testing Results

B-1 In-Place Moisture/Density Test Results

B-2 Geomembrane Destructive Seam Test Results

B-1

## In-Place Moisture/Density Test Results

*Jack*

**FIELD AND DAILY ACTIVITY REPORT**

PROJECT NE 99th Street Improvements NE 94th Avenue – Vicinity of NE 117th Avenue/SR503 Clark County, Washington	CLIENT Clark County Dept. of Public Works 1300 Franklin Street, 4th Floor Vancouver, WA 98666-9810	REPORT NO. 22046-062023-GS1	
		CRP NO. 350722	
		INSPECTOR/TECHNICIAN – CERTIFICATION NO. BJO	
CONTRACTOR(S) Nutter Corp.	PROJECT REPRESENTATIVE(S) John Tuininga	WEATHER/CONDITIONS Cloudy, 50s°F	PAGE 1 of 1

TYPE OF FIELD OBSERVATION PERFORMED  
 Density Testing [BI #18 RAM #87]

DESCRIPTION OF DAILY ACTIVITIES AND GEOTECHNICAL OBSERVATIONS  
 Columbia West was onsite as requested to conduct density testing on an onsite-mixed 1:1 aggregate blend placed for embankment fill. Test results met project specifications. For approximate locations and test results see *Field Compaction Report 22046-062023-CT1*.

NOTES: This *Field and Daily Activity Report* pertains only to surface material visually examined at the time of the site observation and presents opinions formed based on observation of activities relating to geotechnical engineering services. Columbia West's construction monitoring is not a representative warranty and does not include nor consist of exploratory investigation, subsurface evaluation, seismic evaluation, groundwater analysis or any other activities associated with site investigation. It is possible that soil conditions may vary between tested or observed locations. Columbia West claims no past or prior knowledge of soil conditions at the site other than the observations documented above. The above statements are in lieu of all other statements expressed or implied. This report may not be reproduced except in full without prior written authorization by Columbia West Engineering, Inc. Sampling conducted in accordance with QSP 7.3.1. Test results and observations apply only for location and date tested. Columbia West relies on the contractor to comply with the project plans and specifications throughout the duration of the project irrespective of the presence of our field representative at the site. The work described herein is not meant to supervise nor direct the contractor nor the contractor's means and methods. Columbia West is not responsible for site safety or health. This *Field and Daily Activity Report* is a draft document summarizing field testing, observations, and preliminary recommendations. The *Field and Daily Activity Report* is final only after review and authorized signature by Columbia West.

  
 \_\_\_\_\_  
 INSPECTOR/TECHNICIAN

  
 \_\_\_\_\_  
 COLUMBIA WEST ENGINEERING, INC. authorized signature

06-22-23  
 ISSUE DATE

## FIELD COMPACTION REPORT

PROJECT NE 99th Street Improvements NE 94th Avenue – Vicinity of NE 117th Avenue/SR503 Clark County, Washington	CLIENT Clark County Dept. of Public Works 1300 Franklin Street, 4th Floor Vancouver, WA 98666-9810	REPORT NO. 22046-062023-CT1	
		DATE 06-20-23	
		WEATHER Cloudy, 50s°F	
CRP NO. / BID ITEM NO. 350722 / BI #18	CONTRACTOR / FOREMAN John Tuininga	ENGINEER/TECHNICIAN BJO	PAGE 1 of 1

### COMPACTION TEST DATA

TEST NO.	TEST DEPTH Feet	ROD DEPTH <sup>1</sup> Inches	NUCLEAR GAUGE TEST RESULTS			PROCTOR DATA			COMPACTION		TESTED MATERIAL, TEST DESCRIPTION AND LOCATION
			WET DENSITY Pcf	DRY DENSITY pcf	MOISTURE %	MAXIMUM DRY DENSITY pcf	OPTIMUM MOISTURE CONTENT %	LAB ID	%	MEETS SPECS <sup>2</sup>	
1	0	12	141.3	132.4	6.7	136.5	7.2	S22-0933	97.0	S	Embankment Fill NE 99 <sup>th</sup> Street STA 30+00, 60' South of CL
2	0	12	141.5	131.7	7.4	136.5	7.2	S22-0933	96.5	S	Embankment Fill NE 99 <sup>th</sup> Street STA 29+00, 60' South of CL
3	0	12	147.3	135.5	8.8	136.5	7.2	S22-0933	99.2	S	Embankment Fill NE 99 <sup>th</sup> Street STA 28+00, 60' South of CL
4	0	12	149.5	138.3	8.1	136.5	7.2	S22-0933	100+	S	Embankment Fill NE 99 <sup>th</sup> Street STA 31+00, 120' South of CL
5	0	12	146.8	134.7	9.0	136.5	7.2	S22-0933	98.7	S	Embankment Fill NE 99 <sup>th</sup> Street STA 32+00, 60' South of CL



**NOTES**

<sup>1</sup>ROD DEPTH:  
 0 = Backscatter  
 2 – 12 = Direct Transmission (in inches below ground surface)

<sup>2</sup>MEETS SPECS:  
 S = satisfactory, meets compaction specifications  
 U = unsatisfactory, does not meet compaction specifications

Unless otherwise noted, percent compaction is based upon laboratory determination of maximum dry density for the sample noted. Tests performed per ASTM D6938 or AASHTO T310, in accordance with project specifications. Test results apply only for the location and date tested. This report may not be reproduced except in full without prior written authorization by Columbia West Engineering, Inc. Sampling conducted in accordance with QSP 7.3.1.

COMPACTION SPECIFICATIONS 95% MDD AASHTO T180	
TESTED MATERIALS AND SOURCES S22-0933: 1:1 aggregate blend, onsite mixed Daybreak reject, Mountain Top screenings, sampled from grade, NE 99 <sup>th</sup> Street, STA 26+00	
GAUGE SERIAL NO. 69973	GAUGE MODEL 3430
MOISTURE STANDARD 606	DENSITY STANDARD 1850

<b>ADDITIONAL REMARKS</b> Test depth recorded as approximate depth relative to finished grade.	
TECHNICIAN/INSPECTOR: 	DATE OF ISSUE: 06-22-23 

  
 COLUMBIA WEST ENGINEERING, INC. authorized signature

## FIELD COMPACTION REPORT

14th Street Improvements 14th Avenue – Vicinity of NE 117th Avenue/SR503 Clark County, Washington	CLIENT	REPORT NO.	
	Clark County Dept. of Public Works 1300 Franklin Street, 4th Floor Vancouver, WA 98666-9810	22046-093022-CT1	
		DATE	09-30-22
		WEATHER	Clear, 70s°F
CRP NO. / BID ITEM NO.	CONTRACTOR / FOREMAN	ENGINEER/TECHNICIAN	PAGE
350722 / BI #18	John Tuininga	ABS	1 of 1

### COMPACTION TEST DATA

TEST NO.	TEST DEPTH Feet	ROD DEPTH <sup>1</sup> Inches	NUCLEAR GAUGE TEST RESULTS			PROCTOR DATA			COMPACTION		TESTED MATERIAL, TEST DESCRIPTION AND LOCATION
			WET DENSITY Pcf	DRY DENSITY pcf	MOISTURE %	MAXIMUM DRY DENSITY pcf	OPTIMUM MOISTURE CONTENT %	LAB ID	%	MEETS SPECS <sup>2</sup>	
1	-8.5	12	143.4	133.7	7.3	136.5	7.2	S22-0933	98.0	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 31+00 10' North of Center Line
2	-8.5	12	146.7	137.0	6.4	136.5	7.2	S22-0933	100+	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 30+00 10' North of Center Line
3	-8.5	12	139.9	131.6	5.6	136.5	7.2	S22-0933	96.4	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 29+00 10' South of Center Line
4	-8.5	12	141.6	133.4	6.7	136.5	7.2	S22-0933	97.7	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 28+00 10' South of Center Line
5	-9	6	139.8	131.0	7.6	136.5	7.2	S22-0933	96.0	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 26+00 10' South of Center Line
6	-8.5	12	144.6	134.4	7.5	136.5	7.2	S22-0933	98.5	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 25+50 10' South of Center Line
7	-9	6	148.0	138.5	5.6	136.5	7.2	S22-0933	100+	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 24+00 5' South of Center Line
8	-8.5	12	141.7	134.2	6.8	136.5	7.2	S22-0933	98.3	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 23+00 5' South of Center Line
9	-9	6	142.8	133.8	7.5	136.5	7.2	S22-0933	98.0	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 22+00 15' South of Center Line

**NOTES**

<sup>1</sup>ROD DEPTH:  
 0 = Backscatter  
 2 – 12 = Direct Transmission (in inches below ground surface)

<sup>2</sup>MEETS SPECS:  
 S = satisfactory, meets compaction specifications  
 U = unsatisfactory, does not meet compaction specifications

Unless otherwise noted, percent compaction is based upon laboratory determination of maximum dry density for the sample noted. Tests performed per ASTM D6938 or AASHTO T310, in accordance with project specifications. Test results apply only for the location and date tested. This report may not be reproduced except in full without prior written authorization by Columbia West Engineering, Inc. Sampling conducted in accordance with QSP 7.3.1.

**ADDITIONAL REMARKS**

Test depth recorded as approximate depth relative to finished subgrade elevation.

TECHNICIAN/INSPECTOR:



DATE OF ISSUE:

10-04-22

OK JAA

COMPACTION SPECIFICATIONS

**95% MDD AASHTO T180**

TESTED MATERIALS AND SOURCES

S22-0933: 1:1 aggregate blend, onsite mixed Daybreak reject, Mountain Top screenings, sampled from grade NE 99th Street, STA 26+00

GAUGE SERIAL NO.	GAUGE MODEL
71268	3430
MOISTURE STANDARD	DENSITY STANDARD
654	2464



COLUMBIA WEST ENGINEERING, INC. authorized signature

## FIELD COMPACTION REPORT

<b>PROJECT</b> NE 99th Street Improvements NE 94th Avenue – Vicinity of NE 117th Avenue/SR503 Clark County, Washington	<b>CLIENT</b> Clark County Dept. of Public Works 1300 Franklin Street, 4th Floor Vancouver, WA 98666-9810	<b>REPORT NO.</b> 22046-101222-CT1
		<b>DATE</b> 10-12-22
		<b>WEATHER</b> Sunny, 60s°F
<b>CRP NO. / BID ITEM NO.</b> 350722 / BI #18	<b>CONTRACTOR / FOREMAN</b> John Tuininga	<b>ENGINEER/TECHNICIAN</b> BSP
		<b>PAGE</b> 1 of 1

### COMPACTION TEST DATA

TEST NO.	TEST DEPTH Feet	ROD DEPTH <sup>1</sup> Inches	NUCLEAR GAUGE TEST RESULTS			PROCTOR DATA			COMPACTION		TESTED MATERIAL, TEST DESCRIPTION AND LOCATION
			WET DENSITY Pcf	DRY DENSITY pcf	MOISTURE %	MAXIMUM DRY DENSITY pcf	OPTIMUM MOISTURE CONTENT %	LAB ID	%	MEETS SPECS <sup>2</sup>	
1	-4	12	136.9	129.7	5.5	136.5	7.2	S22-0933	95.0	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 31+00 10' South of Center Line
2	-4	12	142.0	134.1	5.9	136.5	7.2	S22-0933	98.2	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 29+00 20' South of Center Line
3	-4	12	146.2	135.9	7.5	136.5	7.2	S22-0933	99.6	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 27+00 Center Line
4	-4	12	143.7	134.5	6.9	136.5	7.2	S22-0933	98.5	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 26+00 20' South of Center Line
5	-4	12	147.4	136.9	7.7	136.5	7.2	S22-0933	100+	S	Structural Roadway Fill NE 99 <sup>th</sup> Street, Approximate STA 24+00 20' South of Center Line

**NOTES**

<sup>1</sup>ROD DEPTH:  
 0 = Backscatter  
 2 – 12 = Direct Transmission (in inches below ground surface)

<sup>2</sup>MEETS SPECS:  
 S = satisfactory, meets compaction specifications  
 U = unsatisfactory, does not meet compaction specifications

Unless otherwise noted, percent compaction is based upon laboratory determination of maximum dry density for the sample noted. Tests performed per ASTM D6938 or AASHTO T310, in accordance with project specifications. Test results apply only for the location and date tested. This report may not be reproduced except in full without prior written authorization by Columbia West Engineering, Inc. Sampling conducted in accordance with QSP 7.3.1.

**ADDITIONAL REMARKS**

Test depth recorded as approximate depth relative to finished subgrade elevation.

TECHNICIAN/INSPECTOR:

*Bruce P. [Signature]*

DATE OF ISSUE:

10-17-22

*OK PWA*

COMPACTION SPECIFICATIONS

95% MDD AASHTO T180

TESTED MATERIALS AND SOURCES

S22-0933: 1:1 aggregate blend, onsite mixed Daybreak reject, Mountain Top screenings, sampled from grade

GAUGE SERIAL NO.

33767

GAUGE MODEL

3440

MOISTURE STANDARD

662

DENSITY STANDARD

1867

*[Signature]*

COLUMBIA WEST ENGINEERING, INC. authorized signature



## FIELD COMPACTION REPORT

SUBJECT NE 99th Street Improvements NE 94th Avenue – Vicinity of NE 117th Avenue/SR503 Clark County, Washington	CLIENT Clark County Dept. of Public Works 1300 Franklin Street, 4th Floor Vancouver, WA 98666-9810	REPORT NO. 22046-101722-CT1	
		DATE 10-17-22	
		WEATHER Overcast, 50s°F	
CRP NO. / BID ITEM NO. 350722 / BI #18	CONTRACTOR / FOREMAN John Tuininga	ENGINEER/TECHNICIAN BJO	PAGE 1 of 1

### COMPACTION TEST DATA

TEST NO.	TEST DEPTH Feet	ROD DEPTH <sup>1</sup> Inches	NUCLEAR GAUGE TEST RESULTS			PROCTOR DATA			COMPACTION		TESTED MATERIAL, TEST DESCRIPTION AND LOCATION
			WET DENSITY Pcf	DRY DENSITY pcf	MOISTURE %	MAXIMUM DRY DENSITY pcf	OPTIMUM MOISTURE CONTENT %	LAB ID	%	MEETS SPECS <sup>2</sup>	
1	-3.5	12	144.2	135.7	6.2	136.5	7.2	S22-0933	99.4	S	Structural Roadway Fill NE 99th Street, Approximate STA 23+00 20' South of Center Line
2	-3.5	12	147.1	138.1	6.5	136.5	7.2	S22-0933	100+	S	Structural Roadway Fill NE 99th Street, Approximate STA 24+00 20' North of Center Line
3	-4	12	141.5	134.3	5.4	136.5	7.2	S22-0933	98.4	S	Structural Roadway Fill NE 99th Street, Approximate STA 26+00 20' South of Center Line
4	-4	12	145.9	136.9	6.5	136.5	7.2	S22-0933	100+	S	Structural Roadway Fill NE 99th Street, Approximate STA 28+00 10' South of Center Line


**NOTES**

<sup>1</sup>ROD DEPTH:  
 0 = Backscatter  
 2 – 12 = Direct Transmission (in inches below ground surface)

<sup>2</sup>MEETS SPECS:  
 S = satisfactory, meets compaction specifications  
 U = unsatisfactory, does not meet compaction specifications

Unless otherwise noted, percent compaction is based upon laboratory determination of maximum dry density for the sample noted. Tests performed per ASTM D6938 or AASHTO T310, in accordance with project specifications. Test results apply only for the location and date tested. This report may not be reproduced except in full without prior written authorization by Columbia West Engineering, Inc. Sampling conducted in accordance with QSP 7.3.1.

COMPACTION SPECIFICATIONS 95% MDD AASHTO T180	
TESTED MATERIALS AND SOURCES S22-0933: 1:1 aggregate blend, onsite mixed Daybreak reject, Mountain Top screenings, sampled from grade	
GAUGE SERIAL NO.	GAUGE MODEL
31447	3430
MOISTURE STANDARD	DENSITY STANDARD
592	.1768

<b>ADDITIONAL REMARKS</b> Test depth recorded as approximate depth relative to finished subgrade elevation.	
TECHNICIAN/INSPECTOR: 	DATE OF ISSUE: 10-20-22

  
 COLUMBIA WEST ENGINEERING, INC. authorized signature

B-2

## Geomembrane Destructive Seam Test Results



Date: 2023-06-20

**Mail To:**  
**Jack Faille**  
**SCS Engineers**

**Bill To:**  
  
**SCS Engineers**

, ,

e-mail:  
jfaille@scsengineers.com jrichards@scsengineers.com ghelland@scsengineers.com

Dear Mr. Faille,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

**Project:** **Leichner LF NE 99th Street**

TRI Job Reference Number: **78308**

Material(s) Tested: (4) Heat Fusion Weld Seam(s)

Test(s) Requested: SAME DAY Peel and Shear  
(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:	
AD	Adhesion Failure (100% Peel)
BRK	Break in sheeting away from Seam edge.
SE	Break in sheeting at edge of seam.
AD-BRK	Break in sheeting after some adhesion failure - partial peel.
SIP	Separation in the plane of the sheet (leaving the bond intact).
FTB	Film tearing bond (all non "AD" failures).
NON-FTB	100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378.  
Sincerely,

Nicole Saucedo

Geosynthetic Services Division  
<http://www.geosyntheticstestinc.com>

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: SCS Engineers

Project: Leichner LF NE 99th Street

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 78308

TEST REPLICATE NUMBER

Table with columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Sample ID: DS-1 | Weld: Heat Fusion, Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

Table with columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Sample ID: DS-2 | Weld: Heat Fusion, Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: SCS Engineers

Project: Leichner LF NE 99th Street

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 78308

TEST REPLICATE NUMBER

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Sample ID: DS-3 | Weld: Heat Fusion, Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Sample ID: DS-4 | Weld: Heat Fusion, Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



Date: 2023-06-29

**Mail To:**  
**Jack Faille**  
**SCS Engineers**

**Bill To:**  
**SCS Engineers**

, ,

e-mail:  
jfaille@scsengineers.com jrichards@scsengineers.com ghelland@scsengineers.com

Dear Mr. Faille,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

**Project:** **Leichner LF NE 99th Street**

TRI Job Reference Number: **78399**

Material(s) Tested: (7) Heat Fusion Weld Seam(s)

Test(s) Requested: SAME DAY Peel and Shear  
(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:	
AD	Adhesion Failure (100% Peel)
BRK	Break in sheeting away from Seam edge.
SE	Break in sheeting at edge of seam.
AD-BRK	Break in sheeting after some adhesion failure - partial peel.
SIP	Separation in the plane of the sheet (leaving the bond intact).
FTB	Film tearing bond (all non "AD" failures).
NON-FTB	100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378.  
Sincerely,

Jennifer Tenney  
Project Manager  
Geosynthetic Services Division  
<http://www.geosyntheticstestinc.com>

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: SCS Engineers

Project: Leichner LF NE 99th Street

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 78399

TEST REPLICATE NUMBER

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Sample ID: DS-5 | Weld: Heat Fusion, Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

Sample ID: DS-6 | Weld: Heat Fusion

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN. Rows include Side: A (Peel Strength, Incursion, Locus, NSF), Side: B (Peel Strength, Incursion, Locus, NSF), and Shear (Strength, Elongation).

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.





DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: SCS Engineers

Project: Leichner LF NE 99th Street

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 78399

TEST REPLICATE NUMBER

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN

Sample ID: DS-7 | Weld: Heat Fusion

Table for Sample ID DS-7 showing Peel A, Peel B, and Shear results across 5 replicates.

Sample ID: DS-8 | Weld: Heat Fusion

Table for Sample ID DS-8 showing Peel A, Peel B, and Shear results across 5 replicates.

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: SCS Engineers

Project: Leichner LF NE 99th Street

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 78399

TEST REPLICATE NUMBER

Table with 7 columns: PARAMETER, 1, 2, 3, 4, 5, MEAN

Sample ID: DS-9 | Weld: Heat Fusion

Table for Sample DS-9 showing peel and shear results for Side A and Side B.

Sample ID: DS-10 | Weld: Heat Fusion

Table for Sample DS-10 showing peel and shear results for Side A and Side B.

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: SCS Engineers

Project: Leichner LF NE 99th Street

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 78399

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
<b>Sample ID: DS-11   Weld: Heat Fusion</b>						
<b>Side: A</b>						<b>Peel A</b>
Peel Strength (ppi)	141	144	140	146	153	<b>145</b>
Peel Incursion (%)	<5	100	100	<5	<5	
Peel Locus Of Failure Code	SE	AD	AD	SE	SE	
Peel NSF Failure Code	FTB	NON-FTB	NON-FTB	FTB	FTB	
<b>Side: B</b>						<b>Peel B</b>
Peel Strength (ppi)	143	154	139	132	153	<b>144</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	154	151	155	166	159	<b>157</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

## Appendix C

### Geomembrane Installation Documentation

C-1 Geomembrane Panel Logs

C-2 Geomembrane Submittals

C-1

## Geomembrane Panel Logs

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-1</b>	Roll No. <b>0101-206373</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>09:00</b>	
		Lot No. <b>PPE821320</b>		

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15-23	9:23			JH-13	13	860T S=7	6-15	20'	Air	GM	P
							6-15	72'	Air	GM	P
② 6-15	1001			JH	13	860 7	6-16		u	u	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	



INSPECTOR'S SIGNATURE [Signature]

DATE 6-15-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: N ↑	Panel No. P-2 <u>Smooth</u>	Roll No. 0101-206373	Deploy Date 6-19-23	Panel Location
	Texture	Lot No. PPE821320	Deploy Time 09:10	



Seam Welding						Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15-23	9:23			JH	13	860 S=7	6-15	20' & 72'	Air	GM	P
② 6-15-23	9:33			JH	13	T=860 S=7	6-15	59' & 34'	Air	GM	P
③ 6-15	1001			JH	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding						Repair Leak Testing					
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE M. J. [Signature]

DATE 6-19-23

CHECK (✓) HERE IF REVERSE SIDE IS USED




# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>N ↑</i>	Panel No. <i>P-3</i>	Roll No. <i>" 6373</i>	Deploy Date <i>6-15-23</i>	Panel Location
Smooth	Texture	Lot No. <i>" 1320</i>	Deploy Time <i>09:20</i>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>① 6-15-23</i>	<i>9:33</i>			<i>JH</i>	<i>13</i>	<i>T=860 S=7</i>	<i>6-15</i>	<i>59' 34'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>
<i>② 6-15-23</i>	<i>9:46</i>			<i>JH</i>	<i>13</i>	<i>T=860 S=7</i>	<i>6-15</i>	<i>13' 91'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>
<i>③ 6-15</i>	<i>10:01</i>			<i>"</i>	<i>"</i>	<i>"</i>	<i>6-16</i>		<i>"</i>	<i>"</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	

Cross Seam  
Next Panel

INSPECTOR'S SIGNATURE

*M. J. [Signature]*

DATE

*6-15-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**


Panel Orientation: <i>N ↑</i>	Panel No. <i>P-4</i>	Roll No. <i>6373</i>	Deploy Date <i>6-15-23</i>	Panel Location
Smooth	Texture	Lot No. <i>1320</i>	Deploy Time <i>09:30</i>	

Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
<i>6-15-23</i>	<i>9:46</i>			<i>JH</i>	<i>13</i>	<i>T=860 S=7</i>	<i>6-15</i>	<i>13+91'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>	
<i>6-15-23</i>	<i>10:01</i>			<i>JH</i>	<i>13</i>	<i>T=860 S=7</i>	<i>6-15</i>	<i>101</i>	<i>Air</i>	<i>GM</i>	<i>P</i>	
<i>6-15</i>	<i>10:01</i>			<i>cc</i>	<i>cc</i>	<i>cc</i>	<i>6-16</i>		<i>cc</i>	<i>cc</i>	<i>P</i>	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	



INSPECTOR'S SIGNATURE *M. J. Jiri*

DATE *6-15-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHTNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**


Panel Orientation: <i>NA</i>	Panel No. <i>P-5</i>	Roll No. <i>116373</i>	Deploy Date <i>6-15-23</i>	Panel Location
	<i>Smooth</i>	Texture	Deploy Time <i>09:40</i>	
		Lot No. <i>111320</i>		

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>6-15</i>	<i>10:01</i>			<i>JH</i>	<i>13</i>	<i>T-860 S=7</i>	<i>6-15</i>	<i>101'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>
<i>6-15</i>	<i>10:24</i>			<i>JH</i>	<i>13</i>	<i>T-860 S=7</i>	<i>6-15</i>	<i>67' &amp; 30'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>
<i>6-15</i>	<i>10:01</i>			<i>JH</i>	<i>11</i>	<i>"</i>	<i>6-16</i>		<i>"</i>	<i>"</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
<i>DS-1</i>	<i>6-16-23</i>	<i>P</i>	<i>455' of <del>seam</del> seam up to this. No TI</i>



INSPECTOR'S SIGNATURE *M. J. [Signature]*

DATE *6-15-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-6</b>	Roll No. <b>" 6373</b>	Deploy Date <b>6-15-23</b>	Panel Location
<b>Smooth</b>	Texture	Lot No. <b>" 1320</b>	Deploy Time <b>10:00</b>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
6-15	10:21			JH	13	T=860 S=7	6-15	30' <del>4</del>	Air	GM	P
6-15	10:15			JH	13	T=860 S=7	6-15	21'	Air	GM	P
6-15	10:36			JH	13	T=860 S=7	6-15	30'	Air	GM	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments

Cross Seam  
Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE *M. J. [Signature]*

DATE 6-15-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHTNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**


Panel Orientation: <i>N ↑</i>	Panel No. <i>P-7</i>	Roll No. <i>6366</i>	Deploy Date <i>6-15-23</i>	Panel Location
<i>Smooth</i>	Texture	Lot No.	Deploy Time <i>10:00</i>	

Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
<i>6-15</i>	<i>10:21</i>			<i>JH</i>	<i>13</i>	<i>T=860 S=7</i>	<i>6-15</i>	<i>67'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>	
<i>6-15</i>	<i>10:36</i>			<i>JH</i>	<i>13</i>	<i>T=860 S=7</i>	<i>6-15</i>	<i>67'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>	
<i>6-15</i>	<i>10:15</i>			<i>JH</i>	<i>13</i>	<i>T=860 S=7</i>	<i>6-15</i>	<i>21'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>	
<i>6-16</i>	<i>1200</i>			<i>"</i>	<i>"</i>	<i>"</i>	<i>6-16</i>		<i>"</i>	<i>"</i>	<i>P</i>	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
<i>DS-1</i>	<i>6-16-23</i>	<i>P</i>	



INSPECTOR'S SIGNATURE *[Signature]*

DATE *6-16-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**


Panel Orientation: <b>N ↑</b>	Panel No. <b>P-8</b> <span style="border: 1px solid black; border-radius: 50%; padding: 2px;">Smooth</span>	Roll No. <b>6366</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Texture	Lot No.	Deploy Time <b>10:30</b>	

Seam Welding						Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15	10:36			JH	13	F=86 S=7	6-15	30'+67'	Air	GM	P
② 6-15	10:48			JH	13	F=86 S=7	6-15	10'+83'	Air	GM	P
③ 6-16	12:00			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments	
Sample No.	Date Removed	Pass/Fail		



INSPECTOR'S SIGNATURE *M. J. [Signature]*

DATE 6-16-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-9</b> <span style="border: 1px solid black; border-radius: 50%; padding: 2px;">Smooth</span>	Roll No. <b>6366</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Texture	Lot No.	Deploy Time <b>10:40</b>	



Seam Welding						Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No. <b>13</b>	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15	10:48			JH	<del>T=860 S=7</del>	T=860 S=7	6-15	10' + 83'	Air	GM	P
② 6-15	11:00			JH	13	T=860 S=7	6-15	96'	Air	GM	P
③ 6-16	12:00			G	G	G	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

**6-16-23**

CHECK (✓) HERE IF REVERSE SIDE IS USED




# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-10</b>	Roll No. <b>G366</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>10:50</b>	



Seam Welding						Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15	11:00			JH	13	T=860 S=7	6-15	96'	Air	GM	P
② 6-15	11:12			JH	13	T=860 S=7	6-15	96'	Air	GM	P
③ 6-16	1200			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
DS-4	6-16	P	635' DS-3 → DS-4 (Tie-in) Σ = 1443 + 635 = 2078'

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-16-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHTNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>N ↑</i>	Panel No. <i>P-11</i> <i>Smooth</i>	Roll No. <i>6366</i>	Deploy Date <i>6-15-23</i>	Panel Location
	Texture	Lot No.	Deploy Time <i>11:09</i>	



Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
<i>① 6-15</i>	<i>11:12</i>			<i>JH</i>	<i>13</i>	<i>T=860 S=7</i>	<i>6-15</i>	<i>96'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>	
<i>② 6-15</i>	<i>11:24</i>			<i>JH</i>	<i>13</i>	<i>T=860 S=7</i>	<i>6-15</i>	<i>75'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>	
<i>③ 6-16</i>	<i>12:00</i>			<i>"</i>	<i>"</i>	<i>"</i>	<i>6-16</i>		<i>"</i>	<i>"</i>	<i>P</i>	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE

*M. J. [Signature]*

DATE

*6-16-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHTNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-12</b>	Roll No. <b>6366</b>	Deploy Date <b>6-15-23</b>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <b>11:10</b>	



Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15	11:24			JH	13	T=860 S=7	6-15	75'	Air	GM	P
② 6-15	11:45			JH	13	T=860 S=7	6-15	54'	Air	GM	P
③ 6-16	12:00			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE *M. J. [Signature]*

DATE 6-16-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>NA</b>	Panel No. <b>P-13</b>	Roll No. <b>0101-206372</b>	Deploy Date <b>6-15-23</b>	Panel Location
	<b>Smooth</b>	Texture	Deploy Time <b>11:40</b>	
		Lot No. <b>PPE 23821320</b>		

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
6-15	11:49			JH	13	T=860 S=7	6-15	54'	Air	GM	P
6-15	11:53			JH	13	T=860 S=7	6-15	54'	Air	GM	P
6-16	1200			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments
DS-2	6-16-23	P	547' DS-1 → DS-2 (+ 455' before DS-1) Σ = 1002'



INSPECTOR'S SIGNATURE

*M. T. J. [Signature]*

DATE

6-16-23


CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**



Panel Orientation: <b>N ↑</b>	Panel No. <b>P-14</b>	Roll No. <b>6372</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Texture: <b>Smooth</b>	Lot No. <b>1320</b>	Deploy Time <b>11:45</b>	

Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
① 6-15	11:53			JH	13	<del>F=860</del> S=7	6-15	54'	Air	GM	P	
② 6-15	12:09			JH	13	F=860 S=7	6-15	54'	Air	GM	P	
③ 6-16	12:00			"	"	"	6-16		"	"	P	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
DS-2	6-16-23	P	

INSPECTOR'S SIGNATURE Am 7. [Signature]

DATE 6-16-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHTNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-15</b>	Roll No. " <b>6372</b>	Deploy Date <b>6-15</b>	Panel Location
	Smooth	Texture	Deploy Time <b>11:55</b>	
		Lot No. " <b>1320</b>		



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
6-15	12:05			JH	13	T=860 S=7	6-15	54'	Air	GM	P
6-15	12:21			JH	13	T=860 S=7	6-15	15'	Air	GM	P
6-15	12:21			JH	13	T=860 S=7	6-15	59'	Air	GM	P
6-16	12:00			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments

INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

6-16-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-16</b>	Roll No. <b>6366</b>	Deploy Date <b>6-15-23</b>	Panel Location
<b>Smooth</b>	Texture	Lot No.	Deploy Time <b>12:00</b>	



Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
① 6-15	12:21			JH	13	F=860 S=7	6-15	15'	Air	GM	P	
② 6-15	12:19			"	"	"	"	22'	"	"	P	
③ 6-15	12:41			"	"	"	"	15'	"	"	P	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

Cross Seam  
Next Panel

INSPECTOR'S SIGNATURE *M. J. [Signature]*

DATE 6-15-23

CHECK (✓) HERE IF REVERSE SIDE IS USED




# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-17</b> <b>Smooth</b>	Roll No. <b>6372</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Texture	Lot No.	Deploy Time <b>12:10</b>	



Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15	12:15			JH	13	F=860 S=7	6-15	22'	Air	GM	P
② "	12:21			"	"	"	"	60'	"	"	P
③ "	12:41			"	"	"	"	60'	"	"	P
④ 6-16	12:00			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-16-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-18</b>	Roll No. <b>6372</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>12:30</b>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
6-15	12:41			JH	13	I=860 S=7	6-15	15'	Air	EM	P
"	12:41			"	"	"	"	60'	"	"	P
"	12:51			"	"	"	"	75'	"	"	P
6-16	12:00			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments



INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

**6-16-23**

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <span style="font-size: 2em;">N ↑</span>	Panel No. <span style="font-size: 1.5em;">P-19</span>	Roll No. <span style="font-size: 1.5em;">6372</span>	Deploy Date <span style="font-size: 1.5em;">6-15-23</span>	Panel Location
	Smooth	Texture	Deploy Time <span style="font-size: 1.5em;">12:40</span>	



Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
① 6-15	12:51			JH	13	F=860 S=7	6-15	75'	AT	GM	P	
② 6-15	13:00			"	"	"	"	75'	"	"	P	
~~~~~												
③ 6-16	12:00			"	"	"	6-16		"	"	P	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

6-16-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHTNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-20</b> <span style="border: 1px solid black; border-radius: 50%; padding: 2px;">Smooth</span>	Roll No. <b>6372</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Texture	Lot No.	Deploy Time <b>12:50</b>	



Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15	13:00			JH	13	T=860 S=7	6-15	75'	Air	GM	P
② "	13:15			"	"	"	"	75'	"	"	P
③ 6-16	1200			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
DS-3	6-16-23	P	441' DS-2 → DS-3 (Σ = 1493')

INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE 6-16-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-21</b>	Roll No. <b>6372</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>13:05</b>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
6-15	13:15			JH	13	<del>F=86</del> S=7	6-15	75'	Air	GM	P
"	13:09			"	"	"	"	" 20'	"	"	P
"	13:25			"	"	"	"	<del>75'</del>	"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments
DS-3	6-16-23	P	



INSPECTOR'S SIGNATURE John T. [Signature]

DATE 6-16-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-22</b>	Roll No. <b>6376</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>13:05</b>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15	13:15			JH	13	T=86 S=7	6-15	15'	Air	GM	P
② "	13:09			"	"	"	"	22'	"	"	P
③ "	13:25			"	"	"	"	19'	"	"	P
④ 6-16	1200			JH	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments

INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

**6-16-23**

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-23</b>	Roll No. <b>6376</b>	Deploy Date <b>6-15-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>13:20</b>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15	13:25			JH	13	T=80 S=7	6-15	75'	Air	GM	P
② "	13:31			"	"	"	"	75'	Air	GM	P
③ 6-16	1200			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments



INSPECTOR'S SIGNATURE

*John T. [Signature]*

DATE

**6-16-23**


CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**



Panel Orientation: <i>N ↑</i>	Panel No. <i>P-24</i>	Roll No. <i>6376</i>	Deploy Date <i>6-15-23</i>	Panel Location
	Smooth	Texture	Deploy Time <i>13:20</i>	

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>6-15</i>	<i>13:34</i>			<i>JH</i>	<i>13</i>	<i>T=86 S=7</i>	<i>6-15</i>	<i>73'</i>	<i>Air</i>	<i>SM</i>	<i>P</i>
<i>6-15</i>	<i>13:43</i>			<i>"</i>	<i>"</i>	<i>"</i>	<i>"</i>	<i>73'</i>	<i>"</i>	<i>"</i>	<i>P</i>
<i>6-16</i>	<i>1200</i>			<i>JH</i>	<i>"</i>	<i>"</i>	<i>6-16</i>		<i>"</i>	<i>"</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE *John P. [Signature]*

DATE *6-16-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED




# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>M ↑</i>	Panel No. <i>P-25</i>	Roll No. <i>6376</i>	Deploy Date <i>6-15-23</i>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <i>13:30</i>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>① 6-15</i>	<i>13:43</i>			<i>JH</i>	<i>13</i>	<i>F=860 927</i>	<i>6-15</i>	<i>73'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>
<i>② "</i>	<i>13:51</i>			<i>"</i>	<i>"</i>	<i>"</i>	<i>"</i>	<i>73'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>
<i>③ 6-16</i>	<i>1200</i>			<i>JH</i>	<i>13</i>	<i>"</i>	<i>6-16</i>		<i>"</i>	<i>"</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments

INSPECTOR'S SIGNATURE *Joe T. [Signature]*

DATE *6-16-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>NA</i>	Panel No. <i>P-26</i>	Roll No. <i>6376</i>	Deploy Date <i>6-15-23</i>	Panel Location
<i>Smooth</i>	Texture	Lot No.	Deploy Time <i>13:40</i>	



Main Seam

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>6-15</i>	<i>13:41</i>			<i>JH</i>	<i>13</i>	<i>T=860 G=7</i>	<i>6-15</i>	<i>73'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>
<i>"</i>	<i>14:01</i>			<i>JH</i>	<i>13</i>	<i>"</i>	<i>6-15</i>	<i>73'</i>	<i>Air</i>	<i>GM</i>	<i>P</i>
<i>6-16</i>	<i>1200</i>			<i>"</i>	<i>"</i>	<i>"</i>	<i>6-16</i>		<i>"</i>	<i>"</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments

Cross Seam  
Next Panel

INSPECTOR'S SIGNATURE *[Signature]*

DATE *6-16-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>NA</i>	Panel No. <i>P-27</i>	Roll No. <i>6376</i>	Deploy Date <i>6-19-23</i>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <i>13:50</i>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-19	14:01			JH	13	T-860 S=7	6-19	73'	Air	GM	P
② 6-19	14:08			"	"	"	6-19	27	"	"	P
③ 6-16	12:00			"	"	"	6-16		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments

Cross Seam

Next Panel

INSPECTOR'S SIGNATURE *[Signature]*

DATE *6-16-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>NA</i>	Panel No. <i>P-28</i>	Roll No. <i>6376</i>	Deploy Date <i>6-15-23</i>	Panel Location
	Smooth	Texture	Deploy Time <i>14:00</i>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-15	14:08			JH	13	F-860 S=7	6-15	27'	Air	GM	P
② 6-16	12:00			JH	13	"	6-16		Air	GM	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments

Cross Seam

Next Panel

INSPECTOR'S SIGNATURE

*M. J. [Signature]*

DATE

*6-16-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-28(E) (29)</b>	Roll No. <b>6376</b>	Deploy Date <b>6-22-23</b>	Panel Location
	Texture <b>Smooth</b>	Lot No.	Deploy Time <b>0800</b>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
6-22	0902			JH	13	860 6.5	6-22		Air	GM	P
6-23	0845			JH	13		6-23		Air	GM	P
"	"			"	"	"	"		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments



Cross Seam  
Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-23-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHTNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>N ↑</i>	Panel No. <i>P-29 (30)</i>	Roll No. <i>6376</i>	Deploy Date <i>6-22-23</i>	Panel Location
	Texture <i>Smooth</i>	Lot No.	Deploy Time <i>0810</i>	



Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
① 6-22	0902			JH	13	860 6.4	6-22		Air	GM	P	
② 6-23	<del>0902</del>	0845		JH	13	C "	6-23		Air	GM	P	
③ 6-22	0929			JH	13	860 6.4	6-22		Air	GM	P	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
DS-5	6-23-23	P	DS-6 → DS-5 = 541' Σ = 541' + 2716 = 3257'

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-23-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-30 (31)</b>	Roll No. <b>6376</b>	Deploy Date <b>6-22-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>0820</b>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-22	0929			JH	13	860 6.9	6-22		Air	GM	P
② "	0921			JH	13	"	6-22		"	"	P
③ "	0937			JH	13	"	6-22		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments
DS-5	6-23-23	P	



INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-23-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-31 (32)</b>	Roll No. <b>6371</b>	Deploy Date <b>6-22-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>0840</b>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-22	0921			JH	13	860 6.9	6-22		Air	GM	P
② "	0929			JH	13	"	6-22		"	"	P
③ <del>6-23</del>	0845			JH	13	860 6.9	6-23		"	"	P
④ "	0937			JH	13	860 6.5	6-22		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments

Cross Seam

Next Panel

INSPECTOR'S SIGNATURE

*John T. [Signature]*

DATE

**6-23-23**

CHECK (✓) HERE IF REVERSE SIDE IS USED



# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-32 (33)</b>	Roll No. <b>6371</b>	Deploy Date <b>6-22-23</b>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <b>0900</b>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-22	0937			JH	13	960 6.9	6-22		Air	GM	P
② 6-23	0845			JH	13	860 6.9	6-23		Air	GM	P
③ 6-22	0946			JH	13	860 6.9	6-22		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	



INSPECTOR'S SIGNATURE

*Jan 7. [Signature]*

DATE

**6-23-23**

CHECK (✓) HERE IF REVERSE SIDE IS USED




# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-34 (35)</b>	Roll No. <b>6371</b>	Deploy Date <b>6-22-23</b>	Panel Location
<b>Smooth</b>	Texture	Lot No.	Deploy Time <b>1000</b>	



Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-22	0958			JH	13	860 6.4	6-22		Air	GM	P
② 6-23	0845			JH	13	860 6.5	6-23		"	"	P
③ 6-22	1016			JH	13	860 6.5	6-22		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

**6-23-23**

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>NA</b>	Panel No. <b>P-35 (36)</b>	Roll No. <b>6371</b>	Deploy Date <b>6-22-23</b>	Panel Location
	Smooth <input checked="" type="checkbox"/> Texture <input type="checkbox"/>	Lot No.	Deploy Time <b>1010</b>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-22	1016			JH	13	860 6.9	6-22		Air	GM	P
② 6-23	0845			JH	13	" "	6-23		"	"	P
③ 6-22	1024			JH	13	860 6.9	6-22		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

**6-23-23**

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-36 (37)</b> <span style="border: 1px solid black; border-radius: 50%; padding: 2px;">Smooth</span>	Roll No. <b>6371</b>	Deploy Date <b>6-22-23</b>	Panel Location
	Texture	Lot No.	Deploy Time <b>1010</b>	



**Seam Welding**

**Seam Leak Testing**

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-22	1024			JH	13	860 6.5	6-22		Air	GM	P
② 6-23	0814			JH	13	"	6-23		"	"	P
③ 6-22	1030			JH	13	"	6-22		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments
DS-6	6-23-22	P	DS-4 → DS-6 = 638' Σ = 630' + <del>1413</del> = 2716' 2078

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-23-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-37 (3E)</b>	Roll No. <b>6371</b>	Deploy Date <b>6-22-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>10:20</b>	



Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
① 6-22	10:30			JH	13	860 6.5	6-22		Air	GM	P	
② 6-23	08:45			JH	13	u	6-23		"	"	P	
③ 6-22	10:39			JH	13	u	6-22		"	"	P	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

**6-23-23**

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-38 (39)</b>	Roll No. <b>6371</b>	Deploy Date <b>6-22-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>1030</b>	



Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-22	1039			JH	13	860 6.5	6-22		Air	GM	P
② <del>6-22</del>	<del>0845</del>	6-23		JH	13	860 6.5	6-23		"	"	P
③ 6-22	1050			JH	13	860 6.5	6-22		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE

*John T. [Signature]*

DATE

6-23-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>N ↑</i>	Panel No. <i>P-39 (P40)</i>	Roll No. <i>6371</i>	Deploy Date <i>6-22-23</i>	Panel Location
<i>Smooth</i>	Texture	Lot No.	Deploy Time <i>0:40</i>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>6-22</i>	<i>1050</i>			<i>JH</i>	<i>13</i>	<i>860 6.5</i>	<i>6-22</i>		<i>Air</i>	<i>GM</i>	<i>P</i>
<i>6-22</i>	<i>1102</i>			<i>JH</i>	<i>13</i>	<i>860 6.5</i>	<i>6-22</i>		<i>"</i>	<i>"</i>	<i>P</i>
<i>6-23</i>	<i>0845</i>			<i>JH</i>	<i>13</i>	<i>"</i>	<i>6-23</i>		<i>"</i>	<i>"</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments



Cross Seam

Next Panel

INSPECTOR'S SIGNATURE *Am. J. [Signature]*

DATE *6-23-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED



# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>NA</i>	Panel No. <i>P-41</i>	Roll No. <i>6371</i>	Deploy Date <i>6-22-23</i>	Panel Location
<i>Smooth</i>	Texture	Lot No.	Deploy Time <i>1650</i>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-22	1102			JH	13	860 6.5	6-23		Air	GM	P
② 6-23	0845			JH	13	860 6.5	6-23		"	"	P
③ 6-23	0845			JH	13	860 6.5	6-23		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments



Cross Seam

Next Panel

INSPECTOR'S SIGNATURE *[Signature]*

DATE *6-23-23*


CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHTNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**



Panel Orientation: <b>N ↑</b>	Panel No. <b>P-42</b>	Roll No. <b>6371</b>	Deploy Date <b>6-26-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>0900</b>	

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<b>6-26</b>	<b>P:27</b>			<b>GM</b>	<b>13</b>	<b>860 7.0</b>	<b>6-28</b>		<b>Air</b>	<b>GM</b>	<b>P</b>

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
<b>DS-7</b>	<b>6-28-23</b>	<b>P</b>	<b>DS-8 → DS-7 = 114'</b> <b>E = 3297' + 114' = 3371'</b>

Cross Seam Next Panel

INSPECTOR'S SIGNATURE *[Signature]* DATE 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>N ↑</i>	Panel No. <i>P-43</i>	Roll No. <i>6371</i>	Deploy Date <i>6-26-23</i>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <i>0910</i>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>6-26</i>	<i>10:27</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>
<i>6-26</i>	<i>10:33</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments
<i>DS-7</i>	<i>6-28-23</i>	<i>P</i>	

Cross Seam  
Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE *[Signature]*

DATE *6-28-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-44</b>	Roll No. <b>6371</b>	Deploy Date <b>6-26-23</b>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <b>0940</b>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-26	10:33			GM	13	860 7.0	6-28		Air	GM	?
② 6-26	10:42			SM	13	860 7.0	6-28		Air	GM	?

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments

Cross Seam

Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE \_\_\_\_\_

*[Handwritten Signature]*

DATE 6-26-23


CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**



Panel Orientation: <b>N ↑</b>	Panel No. <b>P-45</b> <b>Smooth</b>	Roll No. <b>6347</b>	Deploy Date <b>6-26-23</b>	Panel Location
	Texture	Lot No.	Deploy Time <b>0950</b>	

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<b>6-26</b>	<b>10:42</b>			<b>GM</b>	<b>13</b>	<b>860 7.0</b>	<b>6-28</b>		<b>Air</b>	<b>GM</b>	<b>P</b>
<b>6-26</b>	<b>10:53</b>			<b>GM</b>	<b>13</b>	<b>860 7.0</b>	<b>6-28</b>		<b>Air</b>	<b>GM</b>	<b>P</b>

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

Cross Seam  
Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE *Ann T. ...*

DATE 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>NT</i>	Panel No. <i>P-46</i>	Roll No. <i>6347</i>	Deploy Date <i>6-26-23</i>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <i>1000</i>	



Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>1</i>	<i>6-26</i>	<i>653</i>		<i>GM</i>	<i>13</i>	<i>EB 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>
<i>2</i>	<i>6-26</i>	<i>1107</i>		<i>GM</i>	<i>13</i>	<i>EB 7.0</i>	<i>"</i>		<i>"</i>	<i>"</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE *M. P. [Signature]*

DATE *6-28-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-47</b>	Roll No. <b>6347</b>	Deploy Date <b>6-26-23</b>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <b>1010</b>	



Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-26	1107			GM	13	860 7.0	6-28		Air	GM	P
② 6-26	1120			GM	13	860 7.0	"		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE Ann T. Jeter

DATE 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-48</b>	Roll No. <b>6347</b>	Deploy Date <b>6-26-23</b>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <b>1030</b>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-26	1120			GM	13	860 7.0	6-28		Air	GM	P
② 6-26	1136			GM	13	860 7.0	6-28		Air	GM	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	

Cross Seam  
Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE Mark T. [Signature]

DATE 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED



# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>N</i>	Panel No. <i>P-49</i>	Roll No. <i>6347</i>	Deploy Date <i>6-26-23</i>	Panel Location
<i>Smooth</i>	Texture	Lot No.	Deploy Time <i>1100</i>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>6-26</i>	<i>1136</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>
<i>6-27</i>	<i>815</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments



INSPECTOR'S SIGNATURE *[Signature]*

DATE *6-28-23*


CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**



Panel Orientation: <b>N ↑</b>	Panel No. <b>P-50</b>	Roll No. <b>6347</b>	Deploy Date <b>6-26-23</b>	Panel Location
	Smooth <b>(circled)</b>	Texture	Deploy Time <b>1140</b>	

Seam Welding						Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<b>①</b> 6-26	1214			GM	13	860 7.0	6-27		Air	GM	P
<b>②</b> 6-26	1236			GM	13	860 7.0	↓		↓	↓	P
<b>③</b> 6-26	1324			GM	13	860 7.0	↓		↓	↓	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-27-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-51</b>	Roll No. <b>6347</b>	Deploy Date <b>6-26-23</b>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <b>1200</b>	



**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
6-26	1214			GM	13	860 7.0	6-27		Air	GM	P
6-26	1324			GM	13	860 7.0	6-27		Air	GM	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**

**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments
DS-8	6-28-23	P	DS-7 → DS-8 = 259' Σ = 259' + 3371' = 3630'

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-52</b>	Roll No. <b>6347</b>	Deploy Date <b>6-26-23</b>	Panel Location
<b>Smooth</b>	Texture	Lot No.	Deploy Time <b>1213</b>	



Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
① 6-26	1324			GM	13	860 7.0	6-27		Air	GM	P	
② 6-26	1313			GM	13	860 7.0	↓		↓	↓	P	
③ 6-26	1347			GM	13	860 7.0	↓		↓	↓	P	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
DS-8	6-28-23	P	

INSPECTOR'S SIGNATURE Ann P. J...

DATE 6-28-23


CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**



Panel Orientation: <b>N ↑</b>	Panel No. <b>P-53</b>	Roll No. <b>6363</b>	Deploy Date <b>6-26-23</b>	Panel Location
	Smooth <input checked="" type="checkbox"/>	Texture <input type="checkbox"/>	Deploy Time <b>1250</b>	

Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
① 6-26	1313			GM	13	860 7.0	6-27		Air	GM	P	
② 6-26	1324			GM	13	860 7.0	↓		↓	↓	P	
③ 6-26	1347			GM	13	860 7.0	↓		↓	↓	P	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
<b>04418</b>			

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-27-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-54, P-55, P-56</b>	Roll No. <b>6363</b>	Deploy Date <b>6-26-23</b>	Panel Location
	Texture <b>Smooth</b>	Lot No.	Deploy Time <b>1200</b>	



Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
6-26	1324			GM	13	860 7.0	6-27		Air	GM	P	
6-26	1309			GM	13	860 7.0	↓		↓	↓	P	
6-26	1248			GM	13	860 7.0	↓		↓	↓	P	
6-26	1236			GM	13	860 7.0	↓		↓	↓	P	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

Cross Seam Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-27-23


CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**



Panel Orientation: <b>N ↑</b>	Panel No. <b>P-57</b>	Roll No. <b>6363</b>	Deploy Date <b>6-26-23</b>	Panel Location
	Texture <b>Smooth</b>	Lot No.	Deploy Time <b>13:30</b>	

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-26	1347			GM	13	860 7.0	6-27		Air	GM	P
② 6-26	1410			GM	13	860 7.0	6-27		Air	GM	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing			
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

Cross Seam  
Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE *Jim P. [Signature]*

DATE 6-27-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**


Panel Orientation: <i>N ↑</i>	Panel No. <i>P-58</i>	Roll No. <i>6363</i>	Deploy Date <i>6-26-23</i>	Panel Location
	Smooth <i>(circled)</i>	Texture	Deploy Time <i>1300</i>	

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>① 6-26</i>	<i>1410</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<i>6-27</i>		<i>Air</i>	<i>GM</i>	<i>P</i>
<i>② 6-26</i>	<i>1409</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<del><i>6-27</i></del> <i>6-27</i>		<i>Air</i>	<i>GM</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
<i>DS-9</i>	<i>6-28</i>	<i>P</i>	<i>DS-8 → DS-9 = 601</i> <i>Σ = 601' + 3630 = 4231'</i>



Cross Seam  
Next Panel

INSPECTOR'S SIGNATURE *[Signature]*

DATE *6-28-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED



# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>N ↑</i>	Panel No. <i>P-59</i>	Roll No. <i>6363</i>	Deploy Date <i>6-26-23</i>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <i>1400</i>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>6-26</i>	<i>1409</i>			<i>GM</i>	<i>13</i>	<i>880 7.0</i>	<i>6-27</i>	<i>Air</i>	<i>GM</i>	<i>↓</i>	<i>P</i>
<i>6-26</i>	<i>1447</i>			<i>GM</i>	<i>13</i>	<i>cc</i>	<i>6-28</i>	<i>↓</i>	<i>↓</i>	<i>↓</i>	<i>P</i>
<i>6-26</i>	<i>1352</i>			<i>GM</i>	<i>13</i>	<i>cc</i>	<i>6-28</i>	<i>↓</i>	<i>↓</i>	<i>↓</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments
<i>DS-9</i>	<i>6-28-23</i>	<i>P</i>	



INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

*6-28-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHTNER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-60</b>	Roll No. <b>6377</b>	Deploy Date <b>6-26-23</b>	Panel Location
Smooth	Texture	Lot No.	Deploy Time <b>1400</b>	



Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-26	1447			GM	13	260 7.0	6-28		Air	GM	P
② 6-26	1509			"	"	"	"		↓	↓	P
③ 6-27	815			GM	13	"	"		↓	↓	P
④ 6-26	1452			"	"	"	"		↓	↓	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

INSPECTOR'S SIGNATURE *Jim T. [Signature]*

DATE 6-26-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-61</b>	Roll No. <b>6377</b>	Deploy Date <b>6-26-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>1410</b>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-26	1452			GM	13	860 7.0	6-28		Air	GM	P
② 6-27	815			"	"	"	"		"	"	P
③ 6-26	1631			"	"	"	"		"	"	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments



Cross Seam

Next Panel

INSPECTOR'S SIGNATURE

*[Handwritten Signature]*

DATE

**6-28-23**

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-62</b>	Roll No. <b>6377</b>	Deploy Date <b>6-26-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>1430</b>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-26	1431			GM	17	850 7.0	6-28		Air	GM	P
② 6-27	215			"	"	"	6-28		Air	GM	P
③ 6-26	1553			"	"	"	6-28		Air	GM	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	



Cross Seam  
Next Panel           

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**


Panel Orientation: <b>N ↑</b>	Panel No. <b>P-63</b>	Roll No. <b>6377</b>	Deploy Date <b>6-26-23</b>	Panel Location
<b>Smooth</b>	Texture	Lot No.	Deploy Time <b>1500</b>	

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
6-26	1553			GM	13	860 7.0	6-28		Air	GM	P
6-27	856			"	"	"	6-28		Air	GM	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
DS-10	6-28-23	F	ACFWest repairs entire seam. DS-9 → DS-10 = 741' Σ = 741 + 4231' = 4972' Remaining seam = 290'



INSPECTOR'S SIGNATURE *M. J. [Signature]* DATE 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**


Panel Orientation: <b>N ↑</b>	Panel No. <b>P-64</b>	Roll No. <b>6345</b>	Deploy Date <b>6-27-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>0800</b>	

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
6-27	0856			GM	13	860-7.0	6-28		Air	GM	P
6-27	1100			"	"	"	6-28		Air	GM	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
DS-10	6-28-23	F	ACF West repairs entire seam



INSPECTOR'S SIGNATURE *[Signature]* DATE 6-28-23


CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**



Panel Orientation: <b>NA</b>	Panel No. <b>P-65</b> <del>P-65</del>	Roll No. <b>6345</b>	Deploy Date <b>6-27-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>1000</b>	

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-27	1100			GM	13	860 7.0	6-28		Air	OM	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

Cross Seam   Next Panel  

INSPECTOR'S SIGNATURE *M.T. [Signature]*

DATE 6-6 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <b>N ↑</b>	Panel No. <b>P-66</b>	Roll No. <b>6345</b>	Deploy Date <b>6-27-23</b>	Panel Location
	Smooth	Texture	Deploy Time <b>0900</b>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-27	1004			GM	13	860 7.0	6-28		Air	GM	P
② 6-27	1237			GM	13	860 7.0	↓		↓	↓	P
③ 6-27	1320			GM	13	860 7.0	↓		↓	↓	P

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	



Main Seam

Next Panel

0

Cross Seam

Next Panel

INSPECTOR'S SIGNATURE

*July 7, 2023*

DATE

*6-28-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED



# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**


Panel Orientation: <b>N ↑</b>	Panel No. <b>P-67</b>	Roll No. <b>6345</b>	Deploy Date <b>6-27-23</b>	Panel Location
	Smooth <input checked="" type="checkbox"/>	Texture <input type="checkbox"/>	Deploy Time <b>0900</b>	

Seam Welding						Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-27	1237			GM	13	860 7.0	6-28		Air	GM	P
② 6-27	1004			GM	13	860 7.0	"		"	"	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding						Repair Leak Testing					
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	
DS-11	6-28-23	P	



Cross Seam  Next Panel

INSPECTOR'S SIGNATURE *[Signature]*

DATE 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED


# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>N ←</i>	Panel No. <i>P-68</i>	Roll No. <i>6345</i>	Deploy Date <i>6-27-23</i>	Panel Location
	Smooth <i>(circled)</i>	Texture	Deploy Time <i>11:50</i>	



Seam Welding							Seam Leak Testing					
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail	
<i>① 6-27</i>	<i>1203</i>			<i>GM</i>	<i>13</i>	<i>86 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>	
<i>② 6-27</i>	<i>1008</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>	

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

Cross Seam   Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE *M. J. [Signature]*

DATE *6-28-23*

CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT NO. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**

Panel Orientation: <i>N ↑</i>	Panel No. <i>P-69</i>	Roll No. <i>6344</i>	Deploy Date <i>6-27-23</i>	Panel Location
	Texture: <i>Smooth</i>	Lot No.	Deploy Time <i>0900</i>	

**Seam Welding**

**Seam Leak Testing**

Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
<i>6-27</i>	<i>0940</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>
<i>6-27</i>	<i>1203</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>
<i>6-27</i>	<i>1008</i>			<i>GM</i>	<i>13</i>	<i>860 7.0</i>	<i>6-28</i>		<i>Air</i>	<i>GM</i>	<i>P</i>

\*Indicate Seam: Main = M or Cross = X

**Repair Welding**


**Repair Leak Testing**

Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail

**Destructive Seam Sample Lab Test**

**Comments**

Sample No.	Date Removed	Pass/Fail	Comments



Cross Seam Next Panel

INSPECTOR'S SIGNATURE *[Signature]*

DATE *6-28-23*


CHECK (✓) HERE IF REVERSE SIDE IS USED

# GEOMEMBRANE PANEL/SEAM LOG

CONSTRUCTION INSPECTION FORM  
PROJECT No. 04223030.10

LEICHER LANDFILL  
NE 99<sup>TH</sup> ST CONSTRUCTION

**SCS ENGINEERS**



Panel Orientation: <b>N ↑</b>	Panel No. <b>P-70</b>	Roll No. <b>6345</b>	Deploy Date <b>6-27-23</b>	Panel Location
	Texture <b>Smooth</b>	Lot No.	Deploy Time <b>0900</b>	

Seam Welding							Seam Leak Testing				
Date	Time	Amb Temp	Loc.*	Tech	Mach No.	Mach Settings	Date	Distance Tested and Loc.*	Test Type	Tech	Pass/Fail
① 6-27	1050			GM	13	260 7.0	6-28		Air	GM	P
② 6-27	1203			↓	↓	↓	↓		↓	↓	P
③ 6-27	0946			↓	↓	↓	↓		↓	↓	P

\*Indicate Seam: Main = M or Cross = X

Repair Welding							Repair Leak Testing				
Date	Time	Amb Temp	Repair No.	Tech	Mach No.	Mach Settings	Date	Test Type	Tech	Pass/Fail	

Destructive Seam Sample Lab Test			Comments
Sample No.	Date Removed	Pass/Fail	

Cross Seam Next Panel \_\_\_\_\_

INSPECTOR'S SIGNATURE *Jim T. Miller* DATE 6-28-23

CHECK (✓) HERE IF REVERSE SIDE IS USED

C-2

## Geomembrane Submittals

## Technical data sheet

### HDPE Series, 60 mil Black, Smooth

PROPERTY	TEST METHOD	FREQUENCY <sup>(1)</sup>	UNIT <small>Imperial</small>	1101438
<b>SPECIFICATIONS</b>				
Thickness (min. avg.)	ASTM D5199	Every roll	mils	60.0
Thickness (min.)	ASTM D5199	Every roll	mils	54
Resin Density	ASTM D1505	1/Batch	g/cc	> 0.932
Melt Index - 190/2.16 (max.)	ASTM D1238	1/Batch	g/10 min	1.0
Sheet Density	ASTM D792	Every 10 rolls	g/cc	≥ 0.940
Carbon Black Content	ASTM D4218	Every 2 rolls	%	2.0 - 3.0
Carbon Black Dispersion	ASTM D5596	Every 10 rolls	Category	Cat. 1 & Cat. 2
OIT - standard (avg.)	ASTM D3895	1/Batch	min	100
Tensile Properties (min. avg) (2)	ASTM D6693	Every 2 rolls		
Strength at Yield			ppi	132
Elongation at Yield			%	13
Strength at Break			ppi	243
Elongation at Break			%	700
Tear Resistance (min. avg.)	ASTM D1004	Every 5 rolls	lbf	42
Puncture Resistance (min. avg.)	ASTM D4833	Every 5 rolls	lbf	120
Dimensional Stability	ASTM D1204	Certified	%	± 2
Stress Crack Resistance (SP-NCTL)	ASTM D5397	1/Batch	hr	500
Oven Aging - % retained after 90 days	ASTM D5721	Per formulation		
HP OIT (min. avg.)	ASTM D5885		%	80
UV Res. - % retained after 1600 hr	ASTM D7238	Per formulation		
HP-OIT (min. avg.)	ASTM D5885		%	50
Low Temperature Brittleness	ASTM D746	Certified	°F	- 106
<b>SUPPLY SPECIFICATIONS(Roll dimensions may vary ±1%)</b>				
Roll Dimension - Width	-		ft	22.5
Roll Dimension - Length	-		ft	560
Area (Surface/Roll)	-		ft <sup>2</sup>	12600

### NOTES

1. Testing frequency based on standard roll dimensions and one batch is approximately 180,000 lbs (or one railcar).
2. Machine Direction (MD) and Cross Machine Direction (XMD or TD) average values should be on the basis of 5 specimens each direction.

\* All values are nominal test results, except when specified as minimum or maximum.


\* The information contained herein is provided for reference purposes only and is not intended as a warranty of guarantee. Final determination of suitability for use contemplated is the sole responsibility of the user. SOLMAX assumes no liability in connection with the use of this information.

Solmax is not a design professional and has not performed any design services to determine if Solmax's goods comply with any project plans or specifications, or with the application or use of Solmax's goods to any particular system, project, purpose, installation or specification.



## 316 Stainless Steel Concrete Attachment Detail

not to scale






## Typical HDPE Anchor Trench Detail

not to scale


Backfill and Compact Toe Trench  
Before Installing Cover Over Liner







## Typical HDPE Boot Detail (Slope) not to scale






## Typical HDPE Boot Detail


(90 Degree)

not to scale





## Typical HDPE Manhole Boot Detail (Slope) not to scale



## Appendix D

### CQA Documentation

D-1 Daily Field Logs

D-2 Construction Photographs

D-1  
Daily Field Logs

# ENGINEER'S FIELD REPORT

Site: **Leichner LF**  
 Project Name: **NE 99th St.**  
 Project No.: **04223030.10**

## SCS ENGINEERS

INSPECTOR: <b>J. Failla</b>	DATE: <b>6-15-23</b>	FIELD REPORT No. <b>1</b>
-----------------------------	----------------------	---------------------------

Work in Progress: **Liner installation moving W → E, Mutter preparing subgrade in advance of liner crew.**

Time	Description	Action	Inform
10:20	Arrive onsite, meet with CCPW, Luke (ACF West QA/QC person) and worker J.H. (#13)		
11:00	Discuss anchor trench backfill w/ ACFW Foreman Hans. Native material excavated from trench acceptable for backfill. Verified w/ TB.		
12:50	Walk area being prepped for liner. Some solid objects > 0.5" present, mainly crushed rock. Marked improvement over previously observed SG. * Observed that where new liner will tie-in to existing the grading has created a trench up to 1" deep at tie-in. Will confirm if this will be filled-in.		
13:50	Call w/ Mike, provided update		
14:50	Conversation w/ Bart then Hans. Mini- "trench" @ tie-in will remain, potential for ponding. ACFW will work on tie-in and penetrations Friday, no weekend work. Will likely return Thursday 6-22.		
15:20	ACFW secures liner, completes air testing, departs		
Attachments:			

**Action Code:**

- |                        |                              |                                   |
|------------------------|------------------------------|-----------------------------------|
| V - Item to Verify     | R - Respondent               | QA - Quality Assurance Consultant |
| I - Information Needed | E - Engineer                 | D - Driller                       |
| CI - Cost Impact       | EC - Earthwork Contractor    | S - Supplier                      |
| SI - Schedule Impact   | GC - Geosynthetic Contractor |                                   |

Inspector's Signature

# ENGINEER'S FIELD REPORT

Site:  
Project Name:  
Project No.:

## SCS ENGINEERS

INSPECTOR: <u>J. Failla</u>	DATE: <u>6-19-23</u>	FIELD REPORT No. <u>1</u>
-----------------------------	----------------------	---------------------------


Work in Progress:

0

Time	Description	Action	Inform
1600	<p>Perform site walk and observe subgrade work in progress. Segment 3 (W→E) prep underway, compaction performed with smooth drum roller. Surface is free of large rocks and other objects.</p> <p><u>Concerns</u> - Subgrade yet to be lined contains fractured rock ranging 1" minus.</p> <ul style="list-style-type: none"> <li>- SG soil is not moisture conditioned and appears very dry.</li> <li>- No compaction tests performed and no test results provided.</li> <li>- A "mini ditch" exists between prepared SG and tie-in location. This <del>will</del> will be a low spot in liner where water/saturated soil can collect.</li> </ul> <p><u>Changes</u> - SW collector inlets are now flush with liner. Collector inlet 1 (W→E) moved north, is now below existing liner tie-in elevation.</p>		
16:30	Depart site.		
Attachments:			

**Action Code:**

- |                        |                              |                                   |
|------------------------|------------------------------|-----------------------------------|
| V - Item to Verify     | R - Respondent               | QA - Quality Assurance Consultant |
| I - Information Needed | E - Engineer                 | D - Driller                       |
| CI - Cost Impact       | EC - Earthwork Contractor    | S - Supplier                      |
| SI - Schedule Impact   | GC - Geosynthetic Contractor |                                   |

Inspector's Signature 







# ENGINEER'S FIELD REPORT

Site:  
Project Name:  
Project No.:

## SCS ENGINEERS

INSPECTOR: J. Failla      DATE: 6-16-23      FIELD REPORT No. 2

Work in Progress:

//

Time	Description	Action	Inform
1145	Meet w/Bart <del>at</del> @ NE corner of landfill. He inquires if liner cut & tie-in location can be moved up-slope to avoid trench and excavation (current tie-in location is deep). Bart provides compaction test results for roadway and surrounding soils. Tests are all >95% MOD but liner SG is disturbed/compacted and may be different material or mix of materials. Testing will take place Tuesday.		
1400	Extrusion work (patching & protrusions) continues. Fourth destruct DS-4 removed from tie-in. Trial welds (fusion & extrusion) verified, <del>would</del> values <del>exceed</del> exceed requirements. Nutter continuing to prep subgrade. Fractured rock being removed (raked out) from 3rd zone (W→E). Note from yesterday regarding <del>at</del> storm collector inverts being <del>flush</del> at liner grade was incorrect. Liner was sitting above SG and appeared to be flush, that is not the case.		
Attachments:			

- Action Code:
- V - Item to Verify
  - I - Information Needed
  - CI - Cost Impact
  - SI - Schedule Impact
  - R - Respondent
  - E - Engineer
  - EC - Earthwork Contractor
  - GC - Geosynthetic Contractor
  - QA - Quality Assurance Consultant
  - D - Driller
  - S - Supplier

Inspector's Signature J. Failla

# ENGINEER'S FIELD REPORT

Site:  
Project Name:  
Project No.:

## SCS ENGINEERS

INSPECTOR: <u>J. Faile</u>	DATE: <u>6-16-23</u>	FIELD REPORT No. <u>2</u>	
Work in Progress:			
//			
Time	Description	Action	Inform
1420	seep observed @ SW area of zone 1 (NW corner of LF). Two plastic culverts under road atop liner.		
1620	ACFW preparing to depart, securing liner for weekend. Sand bags and soil used. Nutter continues to work on SG prep at E end (zone 4). Fractured rock removed from around storm collector. Some rock still present, will verify if acceptable. Watering has exposed additional rock that was flush with surface.		
1645	Depart LUF		
Attachments:			

**Action Code:**

- |                        |                              |                                   |
|------------------------|------------------------------|-----------------------------------|
| V - Item to Verify     | R - Respondent               | QA - Quality Assurance Consultant |
| I - Information Needed | E - Engineer                 | D - Driller                       |
| CI - Cost Impact       | EC - Earthwork Contractor    | S - Supplier                      |
| SI - Schedule Impact   | GC - Geosynthetic Contractor |                                   |

Inspector's Signature 

# ENGINEER'S FIELD REPORT

Site: NE 99th St.  
 Project Name: Lechner LF  
 Project No.: 04223030.10

## SCS ENGINEERS

INSPECTOR: <u>J. Failla</u>	DATE: <u>6-22-23</u>	FIELD REPORT No. <u>3</u>
-----------------------------	----------------------	---------------------------

Work in Progress:

SG preparation, exposure of existing liner, panel installation.

Time	Description	Action	Inform
0730	Arrive onsite & meet with John (CCPW). Exposure of existing liner @ E end of site showed it to be anywhere from 1'-6' below SG of liner area. Discussion <del>at</del> of tie-in via fusion welding or tuck per plans. Existing liner appears to have been damaged in many spots while being uncovered. SG prep continues, fractured rock & rock > 0.5" present. Muttter addressing by tossing clean soil over rock and compacting.		
1010	Meeting w/ CCPW to discuss liner installation @ SE end/area of LF. See email for pictures & details.		
1130	Meet w/ CCPW & Brad (witter super). Communicate SCS suggested solution to tie-in issue. Agreed. - 1' sand over ex. liner, tuck liner when continuous grade cannot be achieved. Backfill & compact thoroughly. Drain pipes 5' both directions place G/T over sand, encapsulate w/ drain rock, G/T, then tuck new liner. In		
Attachments: areas where SG $\geq$ 1.5' from ex. liner sand layer will be thinned to ensure new liner secured.			

- Action Code:**
- |                        |                              |                                   |
|------------------------|------------------------------|-----------------------------------|
| V - Item to Verify     | R - Respondent               | QA - Quality Assurance Consultant |
| I - Information Needed | E - Engineer                 | D - Driller                       |
| CI - Cost Impact       | EC - Earthwork Contractor    | S - Supplier                      |
| SI - Schedule Impact   | GC - Geosynthetic Contractor |                                   |

# ENGINEER'S FIELD REPORT

Site: ~~WNY~~ Leichner CF  
 Project Name: NE 99 ST.  
 Project No.: 64223030.10

## SCS ENGINEERS

INSPECTOR: <u>J. Faille</u>	DATE: <u>6-22-23</u>	FIELD REPORT No. <u>3</u>
-----------------------------	----------------------	---------------------------

Work in Progress:

//

Time	Description	Action	Inform
1324	ACFW performing repairs on ex. liner in SE area. Nutter exposing liner for repair. Patches and other work continuing on new liner.		
1509	Conversation w/ Nutter. Change order "close enough" for work to resume per prescribed changes. ACFW continuing to repair/patch ex. liner in trench before sand can be placed. Nutter continuing to prepare sub-grade. No updates from CCPW.		
1608	ACFWest departs for the day. Liner sewered and job site cleaned up. Nutter continuing work, digging AT along E end of work area.		
1630	CCPW + engineers onsite to evaluate project, right away major issues *potentially* identified. Grade appears to be incorrect, trapping water in some places. They will convene and determine what, if any, changes will be made moving forward.		

Attachments:

- Action Code:**
- |                        |                              |                                   |
|------------------------|------------------------------|-----------------------------------|
| V - Item to Verify     | R - Respondent               | QA - Quality Assurance Consultant |
| I - Information Needed | E - Engineer                 | D - Driller                       |
| CI - Cost Impact       | EC - Earthwork Contractor    | S - Supplier                      |
| SI - Schedule Impact   | GC - Geosynthetic Contractor |                                   |





# ENGINEER'S FIELD REPORT

Site: Lechner LF NE 99th St.  
 Project Name:  
 Project No.: 04223030.10

## SCS ENGINEERS

INSPECTOR: J. Failla	DATE: 6-23-23	FIELD REPORT No. 4	
Work in Progress: - Re-grading of NE corner of site. Filling in low spot. - ACF West working on testing, patching, and CPP boots.			
Time	Description	Action	Inform
0900	Arrive onsite, meet w/ Haus. No new liner will be installed today due to regrading work and <del>the</del> existing liner not being ready for tuckling of new.		
0940	Meet w/ John (CCPW) to discuss work. Plan is that Nutter will fill in low spot in NE corner & cover exposed ADS CPP. Grade will be 2% towards storm CB on E&W. So far Nutter & CCPW are clear on plan for liner & SB moving forward.		
1000	DS-5 & DS-6 marked, will be available Monday to ship out.		
1243	- Perform site walk. Re-grading underway, sand has been placed <del>in</del> atop E&W and is being spread/compacted. ACF West continuing repair work. Will resume liner install Monday 07:30.		
1300	- Depart NE 99th St.		
Attachments:			

**Action Code:**

- |                        |                              |                                   |
|------------------------|------------------------------|-----------------------------------|
| V - Item to Verify     | R - Respondent               | QA - Quality Assurance Consultant |
| I - Information Needed | E - Engineer                 | D - Driller                       |
| CI - Cost Impact       | EC - Earthwork Contractor    | S - Supplier                      |
| SI - Schedule Impact   | GC - Geosynthetic Contractor |                                   |

Inspector's Signature: 



# ENGINEER'S FIELD REPORT

Site: LLF  
 Project Name: NE 99th Street  
 Project No.: 04223030.10

## SCS ENGINEERS

INSPECTOR: <u>J. Faille</u>	DATE: <u>6-27-23</u>	FIELD REPORT No. <u>6</u>	
Work in Progress: <u>Liner installation - far East end and North edge along future 99th sidewalk.</u>			
Time	Description	Action	Inform
<u>800</u>	<u>Arrive onsite, check on progress w/ Hans. Begin updating panel logs.</u>		
<u>1030</u>	<u>DS-10 marked, this should be last destruct.</u>		
<u>1200</u>	<u>Meet w/ Bart w/ CCPW. I identify issue with filling over wrinkles in liner, Bart requests information he can provide/enforce <del>to</del> Nutter to ensure liner is filled over properly.</u>		
<u>1500</u>	<u>Discussion w/ Brad (Nutter) and John (CCPW) Topsoil excavation will begin shortly, will be stockpiled near W end of zone 1. operators instructed to keep objects (grass, rocks, wood) out of fill material. Nutter &amp; CCPW clear about wrinkles, acknowledge that folding/creasing is not allowed and that cutting and capping wrinkles may be necessary. Destructs will be shipped out today (current plan)</u>		
<u>1630</u>	<u>ACF Departs for day. Cover soil being placed in stockpiles looks good. Some roots present but very few if any rocks, no construction materials or waste present.</u>		
Attachments: <u>16:40 - Depart NE 99th St.</u>			

- Action Code:**
- |                        |                              |                                   |
|------------------------|------------------------------|-----------------------------------|
| V - Item to Verify     | R - Respondent               | QA - Quality Assurance Consultant |
| I - Information Needed | E - Engineer                 | D - Driller                       |
| CI - Cost Impact       | EC - Earthwork Contractor    | S - Supplier                      |
| SI - Schedule Impact   | GC - Geosynthetic Contractor |                                   |

Inspector's Signature 



6-28-29 LLF/NE 99<sup>th</sup> 1/2

- 0940 - Arrive onsite  
 - Filling operations underway, soil is good, but many wrinkles present.
- 1020 - Conversation w/ Brad, Brad (Nutter), and John (CCPW).  
 B-Brad angry that work has stopped, I explain I do not have stop-work authority. B-Brad orders work to resume. Proceeding with building fat road through center (W→E) and spreading N and S. B-Brad says Dan (CCPW) won't allow them to spread soil S→N because they aren't allowed to drive on access road.
- D5-11 marked, all destructs marked.
- 1130 - Meet Braydon Raposo w/ SCS onsite and begin orientation and training. Will meet BR back onsite Thursday 8:00 AM.

6-28-23

2/2 13

- 1300 - Discussion w/ Bart. Walk site and show condition of liner. CCPW wants to know why ACF West did not install liner in such a way as to avoid excessive wrinkling.
- 1433 - Follow-up w/ Bart. Nutter will resume filling @ 6:30 AM Thursday. They will fill from S to N and will cut and cap any wrinkles that cannot be walked out.
- 1636 - ACF West Departs NE 99<sup>th</sup>.  
 - Destruct samples provided prior to departure.
- 1640 - SCS Departs NE 99<sup>th</sup>.

14 6-29-23 NE 99th St.

1/4

0630 - Arrive onsite, ~~on~~ no work being performed, proceed to inspect liner.

0646 - Liner is smooth, ideal for filling/spreading work with very little chance of folding.  
T = 50.7°F per FTSO, 61°F NOAA.  
\*Check overnight low\*

Lucas Bar 564 653 2374 M  
John Tuninger 636-635-2479

0940 - Discussion w/Bart and John T w/CCPW. They are informed that SCS is unavailable Friday and Monday, CCPW will provide coverage. I will assist remotely if needed. Soil placement looks good, operators rolling soil w/drum and placing with mini-ex. Liner expanding rapidly as day heats up. Fill soil looks good.

6-29-23


2/4<sup>15</sup>

We will

- Inform CCPH
- Write email
- Train CCPW staff

1219 - Destructive seam lab results received, all good except DS-10, which had side A peel strength of 56 (avg) and Non-FTB NSF failure code for all 5 coupons.

1300 - Discussion w/Jeff, Hans & SR. Two field coupons taken N&S of DS-10 failed peel tests, decision is to repair entire seam. ACF West proposes cutting excess off fusion weld, grinding, then extrusion welding seam.





16 6-29-23 NE 99th St.

3/4

1400 - Extrusion welding repair of DS-10 seam going well. Sample pulled for field verification of weld strength. Weld visually appears excellent.

1435 - Repair of DS-10 weld nearly complete. Liner is being trimmed, grinded, and welded as described prior.

Soil placement @ W end continues. Some large wrinkles have developed and one is beginning to fold over.

1441 - Muttet operator Bristo made aware of large wrinkles present near mound (21-M-22), said not much more soil will go over there. Advised to not move any more soil in that area until morning when liner has contracted.

6-29-23

4/4 17

1600 - Hans provides test coupons from DS-10,  $P_1 = 105$   
 $P_2 = 109$   
 $P_{\text{Shear}} = 147$

- Repair complete, looks good.

1620 - ACF West has departed, soil placement continues. Soil being spread from W  $\rightarrow$  E with soil being stockpiled in "zone 2" just N of access road. Wrinkles are present and some are being folded over.

likely  
- Brief conversation w/ Bristo (dozer operator). He states that no more soil will be pushed ~~to~~ East, they will focus on fine grading and stockpiling.

1620 - SCS departs L L F

# ENGINEER'S FIELD REPORT

NE 99th Street Construction  
 Leichner Landfill  
 Project No. 04223030.10

## SCS ENGINEERS

INSPECTOR: <u>B. Rapozo</u>	DATE: <u>7/5/23</u>	FIELD REPORT No.
-----------------------------	---------------------	------------------

Work in Progress: Liner covering near East corner

Time	Description	Action	Inform
0645	Arrived onsite, met with John and crew; will begin work on <del>top</del> liner covering at 0730 post-safety meeting.		
0812	Spoke with John. There was confusion with the crew on a starting time. Still waiting for dozer operator. John (CCPW) mentioned a liner was ripped on Thursday at the base of the Western Knob hill. They are planning to continue covering in case of another rip to allow ACF West to fix any additional rips at the same time. <sup>8/2</sup> damage that may occur.		
0940	Observed a 6-inch tear in old liner on the Eastern most mound near corner. Nutter crew member said to mention it to Jeff. Texted Jack from SCS regarding the tear		
1045	Spoke with John and Luke (CCPW) regarding old liner tears. Will need to speak to Mike Davis about this. - John mentioned a meeting tomorrow (7/6) with Mike and Bart about construction of the surface road along the drainage.		
1105	Called Steve about old liner repairs; he said this would be in the discussion tomorrow		

Attachments:

- Action Code:**
- |                        |                              |                                   |
|------------------------|------------------------------|-----------------------------------|
| V - Item to Verify     | R - Respondent               | QA - Quality Assurance Consultant |
| I - Information Needed | E - Engineer                 | D - Driller                       |
| CI - Cost Impact       | EC - Earthwork Contractor    | S - Supplier                      |
| SI - Schedule Impact   | GC - Geosynthetic Contractor |                                   |

Inspector's Signature 



# ENGINEER'S FIELD REPORT

NE 99<sup>th</sup> Street Construction  
 Leichner Landfill  
 Project No. 04223030.10

## SCS ENGINEERS

INSPECTOR: <u>B. Rapozo</u>	DATE: <u>7/6/23</u>	FIELD REPORT No.
-----------------------------	---------------------	------------------

Work in Progress: Covering liner; developing grade

Time	Description	Action	Inform
0745	Met with liner crew, beginning work on covering liner North of service road		
0810	Discussed a noticeable, large wrinkle on Eastern edge of the service road. Will likely be unable to flatten it out and may need to cut <del>off</del> out the excess material and sealed once they develop the road.		
0828	Sharp plant roots, trash in latest soil deliveries.		
0842	Small fold found sticking up from the dirt near Western edge of the undeveloped service road. Took photos and will discuss soon.		
1002	Spoke with John and Luke regarding fold, John theorized folding occurred due to the location being a high point and a hinge between two slopes.		
1022	Mike Davis, Melissa from CCPT, and Simon joined Bart, John, Luke, and I for discussion over soil, the service road and wrinkles in the liner. Simon (SCS) also present. -Melissa noted sharp rocks in the material near meeting site. Unusual as recent loads have been clean besides previously noted. Cleaning rocks out of material and photographing		

Attachments:

**Action Code:**

- |                        |                              |                                   |
|------------------------|------------------------------|-----------------------------------|
| V - Item to Verify     | R - Respondent               | QA - Quality Assurance Consultant |
| I - Information Needed | E - Engineer                 | D - Driller                       |
| CI - Cost Impact       | EC - Earthwork Contractor    | S - Supplier                      |
| SI - Schedule Impact   | GC - Geosynthetic Contractor |                                   |

Inspector's Signature 





7/20/23 99<sup>th</sup> St Drainage 1130 Sunny 78°F

### Eastern Mast:

No gap between dirt and inert (bottom of pipe)

2<sup>nd</sup>: Drain pipe has no gap  
new pipe installed by Steve  
has 3.5 in gap

3<sup>rd</sup>: Exposed liner under pipe  
Pipe ↔ Liner separation of 6.5 in

Steve's pipe has 7.0 in separation

4<sup>th</sup>: No gap between liner, dirt, and drain pipe  
Steve's pipe has ~4.0 in separation

Scale: 1 square = \_\_\_\_\_

78

Scale: 1 square = \_\_\_\_\_

*Put in the Rain*



D-2

## Construction Photographs

NE 99<sup>th</sup> Street / Lechner Landfill Liner Installation Documentation Report  
Appendix D-2 Construction Photographs

**June 15<sup>th</sup>, 2023:** Deployment of geomembrane liner over prepared subgrade.



**June 15<sup>th</sup>, 2023:** Preparation of subgrade for liner deployment.





NE 99<sup>th</sup> Street / Leichner Landfill Liner Installation Documentation Report  
Appendix D-2 Construction Photographs

June 22<sup>nd</sup>, 2023: Stormwater ponding on liner after weekend rains.



June 22<sup>nd</sup>, 2023: Exposed existing Landfill cover liner in northeast corner of Landfill.





NE 99<sup>th</sup> Street / Leichner Landfill Liner Installation Documentation Report  
Appendix D-2 Construction Photographs

June 22<sup>nd</sup>, 2023: Detail of sand layer atop Landfill cover liner.



June 22<sup>nd</sup>, 2023: Exposed corrugated plastic drain pipes above Landfill cover liner.





NE 99<sup>th</sup> Street / Leichner Landfill Liner Installation Documentation Report  
Appendix D-2 Construction Photographs

**June 22<sup>nd</sup>, 2023:** Repairs to existing Landfill cover liner.



**June 23<sup>rd</sup>, 2023:** Sand layer placed atop exposed existing Landfill cover liner.





**June 26<sup>th</sup>, 2023:** Preparation of subgrade for geomembrane deployment in northeast corner of Landfill.



**June 26<sup>th</sup>, 2023:** Installation of drain rock around exposed corrugated plastic drain pipes.





**June 26<sup>th</sup>, 2023:** Geomembrane deployed in northeast corner of Landfill (east end of stormwater conveyance liner system).



**June 27<sup>th</sup>, 2023:** Large wrinkles developing in deployed liner due to thermal expansion of HDPE.





June 27<sup>th</sup>, 2023: Geomembrane cover layer soil.



June 27<sup>th</sup>, 2023: Storm collector pipe penetration HDPE boot.





**June 28<sup>th</sup>, 2023:** Placement of cover layer soil.



**June 29<sup>th</sup>, 2023:** Spreading of cover layer soil, wrinkles in geomembrane being “walked” to anchor trench where extra material can be removed.





**June 29<sup>th</sup>, 2023:** Deployed liner ready for placement of cover soil. Picture taken at 6:40 AM when air and surface temperature of HDPE liner coolest.



**June 29<sup>th</sup>, 2023:** HDPE boot sealing concrete manhole penetration in liner.





NE 99<sup>th</sup> Street / Lechner Landfill Liner Installation Documentation Report  
Appendix D-2 Construction Photographs

**June 29<sup>th</sup>, 2023:** Repair and patching of seam containing failed DS-10 destructive sample.



**July 5<sup>th</sup>, 2023:** Placement of cover soil layer in northeast corner of Landfill.





NE 99<sup>th</sup> Street / Lechner Landfill Liner Installation Documentation Report  
Appendix D-2 Construction Photographs

**July 6<sup>th</sup>, 2023:** Compaction of cover layer soil.



**July 6<sup>th</sup>, 2023:** Completed cover soil layer awaiting installation of turf reinforcement mat and hydroseed application.





**July 20<sup>th</sup>, 2023:** HDPE culvert installed to convey stormwater off of landfill underneath perimeter access road.

