

October 6, 2023

Christer Loftenius Washington State Department of Ecology PO Box 47600 Olympia, Washington 98604

Re: Progress Report No. 26, District on the River Redevelopment September 2023

Sagamore Spokane, LLC; PPCD No. 21200059-32 Facility/Site ID #1523145 and Cleanup Site ID #3509

Project No. 190210

#### Dear Christer:

This Progress Report has been prepared by Aspect Consulting, LLC (Aspect) for the District on the River Redevelopment at the Hamilton Street Bridge site (Site) as a requirement of Prospective Purchaser Consent Decree (PPCD) No. 21200059-32 between Sagamore Spokane, LLC (Sagamore) and the Washington State Department of Ecology (Ecology). The PPCD was signed and executed on January 15, 2021. Section XII of the PPCD requires Sagamore to submit to Ecology a written monthly Progress Report that describes the PPCD required actions completed during the reporting period. This Progress Report No. 26 covers the reporting period of September 1 through September 30, 2023.

# 1) Progress During Reporting Period

Progress and actions taken at the Site during this period include:

- All stockpiles present at the Site were covered and secured by a Sagamore contractor on August 30 and 31, 2023. Photos of covered stockpiles were transmitted to Ecology on September 5, 2023 (as included in Progress Report #25).
- Monthly Progress Report #25 was transmitted to Ecology on September 8, 2023.
- Aspect transmitted the Alternative Stormwater Plan Memo (Plan; Attachment A) to Ecology on September 14, 2023, as a response to the Corrective Action Notice (dated July 11, 2023).
- Aspect, Ecology, and Sagamore's construction manager had a brief call on September 18, 2023, to discuss the Plan. During the meeting, Ecology indicated the Plan was agreeable at a high-level of review and that they would provide comments in the next week.
- Ecology reviewed the Plan and provided limited comments on September 26, 2023, which Aspect addressed in a Response to Ecology Comments memorandum dated September 29, 2023 (Attachment B).

- No in-field construction activities occurred during this reporting period; however, Sagamore had a meeting with the City of Spokane on September 19, 2023, to discuss the redevelopment plans. At the time of this progress report it appears that deep foundations for Buildings 2A and 2B are being eliminated from the redevelopment design. Should this become an official change, Aspect will submit an EDR Amendment to Ecology memorializing the change.
- On September 26, 2023, Ecology alerted Aspect by email that the stockpile covers needed adjustments and that there were potentially vagrant campers at the Site. Aspect replied on September 29 that Sagamore had been notified about the stockpile covers on September 21, and that Aspect reminded Sagamore by forwarding Ecology's email dated September 26, 2023. Sagamore emailed Aspect that the stockpiles had been covered on September 28, 2023; Aspect was on Site on October 5, 2023, and confirmed that the stockpiles were indeed covered.

## 2) Sampling and/or Testing Reports Received

• No soil or groundwater samples were obtained for testing during this reporting period.

## 3) Summary of Deviations

• No deviations occurred during this reporting period.

## 4) Schedule

• A revised construction schedule will be provided to Ecology when available.

## 5) Contact with Other Parties

 Aspect received a Notice of Entry to perform 3rd quarter groundwater compliance monitoring at the Hamilton Street Bridge Site from Landau on September 6, 2023.
 Aspect confirmed receipt via email on September 8, 2023. Aspect met Landau at the Site on September 21, 2023, to provide access for groundwater monitoring.

## 6) List of Deliverables and Key Activities Planned for Next Month

- The Alternative Stormwater Plan will be executed by October 15, 2023, in accordance with email communication with Ecology, dated August 16, 2023 (Attachment C). Aspect will provide environmental and geotechnical oversight for stormwater plan implementation construction.
- Should Building 2A and 2B foundations officially be changed to mat foundations, construction will likely be on hold until spring 2024. A revised construction schedule will be included in the EDR Amendment transmitted to Ecology if/when this change is finalized.
- Aspect will continue environmental oversight during the Contractor's stockpile management and pile testing programs.

Please let us know if you have any questions.

Sincerely,

Aspect consulting, LLC

Breeyn Greer, PE Project Engineer

bgreer@aspectconsulting.com

Dave Cook, LG, CPG

Principal Geologist

dcook@aspectconsulting.com

Attachments: Attachment A – Alternative Stormwater Plan Memo, September 14, 2023

Attachment B – Response to Ecology Comments on Alternative Stormwater

Plan, September 14, 2023

Attachment C – Stormwater Plan and Construction Schedule Communications,

September 5, 2023 email

cc: Chuck Dubroff, Sagamore Spokane LLC (email only)

Kevin Schafer, Garco Construction (email only)

Mike Ingram (email only)

# **ATTACHMENT A**

Alternative Stormwater Plan Memo, September 14, 2023



Project No. 190210

September 14, 2023

**To:** Christer Loftenius, Washington State Department of Ecology

Nicholas Acklam, Washington State Department of Ecology

cc: Charles Dubroff, Sagamore Spokane, LLC

Robert Hayes, Sagamore Spokane, LLC

Mike Ingram, Sagamore Spokane, LLC representative

From:

Breeyn Greer, PE Project Engineer

bgreer@aspectconsulting.com

Breyn Greer

346 GeO 00 9/14/2023

Wash

David A. Cook

Dave Cook, LG, CPG

Principal Geologist

dcook@aspectconsulting.com

**Re:** Alternative Stormwater Plan – District on the River Redevelopment

Prospective Purchaser Consent Decree (PPCD) No. 21200059-32 Corrective

**Action Notice, Hamilton Street Bridge Site** 

## Introduction

Aspect is presenting this Alternative Stormwater Plan (Plan) on behalf of Sagamore Spokane, LLC (Sagamore) in response to the Washington State Department of Ecology (Ecology) Corrective Action Notice dated July 11, 2023 (Ecology, 2023b; Appendix A). The July Corrective Action Notice pertains to the Prospective Purchaser Consent Decree (PPCD) No. 21200059-32 for the Hamilton Street Bridge Site (Site) located at 111 North Erie Street in Spokane, Washington (Cleanup Site ID: 3509; Facility/Site ID: 84461527). The primary concern presented in the July Corrective Action Notice is Site grade and stormwater diversion.

Aspect understands that Ecology is concerned about stormwater because temporary construction conditions at the District on the River (DOTR) project area are altered from those approved by Ecology as part of the 2001 Cleanup Action Plan (CAP), which included "stormwater management to reroute stormwater to swales outside the area of contamination or to nearby storm sewers" (Ecology, 2001).

Washington State Department of Ecology September 14, 2023

Project No. 190210

Post-DOTR-construction conditions (building concrete slabs, hardscapes, and improved surface water drainage) will be completed in accordance with Cleanup Action Plan Amendment 1 (Ecology, 2020), Final Engineering Design Report (Aspect, 2022a), and the Final Amendment to the Final Engineering Design Report (Aspect, 2022b). As outlined in these documents, once complete, the DOTR project will "protect and enhance the original cleanup action and ensure that human health and the environment are protected" (Ecology, 2020).

In a previous Corrective Action Notice dated January 23, 2023 (Ecology, 2023a) Ecology observed that the subgrade for proposed Buildings 2A and 2B (Figure 1) have been excavated, resulting in 2-to 3-foot-deep depressions within the proposed building footprints and that construction was on hold. Ecology expressed concern that the clean cover material may be thin, and stormwater may infiltrate in these areas (Ecology, 2023a).

Per the July Corrective Action Notice, Sagamore was to either:

- (Option 1) "Restore the Site to the original pre-construction grade using the materials described in the February 2, 2006 Cleanup Action Report within 90 days of receipt of this letter;"
- Or, (Option 2) "Sagamore may propose an alternative plan to manage and divert stormwater from contaminated soils, instead of restoring the Site surface to its original grade. Sagamore must submit a plan to Ecology describing this alternative within 30 days of receipt of this letter and must complete the installation of the alternative within 30 days of receiving Ecology's written approval of the alternative plan<sup>1</sup>."

Sagamore selected Option 2 and this memorandum presents a stormwater management alternative (Plan).

#### Alternative Plan

The basis of the Plan is twofold and in accordance with specifications presented in the 2003 Engineering Design Report (EDR; Landau, 2003) and the 2006 Cleanup Action Completion Report (CACR; Landau, 2006):

- 1. Grading building footprint areas to slope at 0.5 to 0.75 percent away from the impacted area and placing 6 inches of 1 and 1/4-inch minus rock (crushed surfacing) cover across the Building 2A and 2B footprints.
- 2. Routing collected stormwater to infiltration basins located outside of the Site contamination zone (Appendix B).

Additional details related to the Plan are summarized in the following sections.

<sup>1</sup> Sagamore requested a schedule extension to 60 days via email correspondence with Ecology, making the alternative plan due September 15, 2023 (email dated July 21, 2023; Appendix C). Ecology responded that the schedule extension was granted via email correspondence dated August 16, 2023.

Washington State Department of Ecology September 14, 2023

Project No. 190210

#### Soil Cover

Aspect recommends grading and covering the subgrade within the Building 2A and 2B footprints as follows: first, each building footprint will be graded at a 0.5 to 0.75 percent slope away from the Site contaminated zone; then approximately 6 inches of crushed surfacing material will be placed within each excavation and compacted to at least 95 percent maximum dry density. Crushed surfacing material will meet the general requirements for crushed surfacing per WSDOT Standard Specifications [Section 9-03.9(3)]. This is consistent with Section 2.1 of the 2003 EDR, which states that one of the primary components of cleanup action is: "Use of existing fill materials as a barrier or cover for the contaminated soils in the former SGP area" (Landau, 2003). Section 3.2.2 states that, "fill will be added to the former SGP area to provide drainage grade of approximately 0.5 to 0.75 percent away from the impacted area" and that, "the gradation and placement requirements for the grading fill will be the same as described for the ACT [American Coal Tar property] soil cover material" (Landau, 2003). The graded and covered area is shown and distinguished from the ATC Soil Cap in the Conceptual Grading Plan (Appendix D).

The 2003 EDR provides detail on the surfacing material:

"Approximately 6 inches of surfacing material will be placed over the grading area to promote surface water runoff and to serve as a running course for light traffic use. The surfacing course will be comprised of approximately 1 ¼ inch minus crushed rock, meeting the general requirements for "crushed surfacing" as defined in the WSDOT Standard Specifications [Section 9-03.9(3)]. The crushed surfacing will be placed in a single lift and compacted with a smooth drum roller to at least 95 percent of its maximum dry density."

In order to check whether the soil cover was constructed as planned in the EDR, Aspect reviewed Section 3.1.3 of the 2006 CACP, which provides specifications for the cover over the SGP property and states, "The base course and surfacing material was added to the former SGP area to provide a drainage grade of approximately 0.5 to 0.75 percent away from the impacted area in accordance with the project plans and specifications<sup>2</sup> (Landau, 2004; Landau, 2006).

# **Stormwater Management**

Construction stormwater management will be conducted in compliance with the Construction Stormwater General Permit (CSWGP) Permit No. WAR309537, dated December 3, 2020, accompanying Administrative Order (AO) Docket No. 19443, dated December 3, 2020, and in accordance with the 2022 Stormwater Pollution Prevention Plan (SWPPP; Appendix C of Aspect, 2022a). Collectively, these documents outline stormwater best management practices (BMPs) that redirect stormwater from the contaminated portions of the Site and prevent contaminated

<sup>2</sup> 

<sup>&</sup>lt;sup>2</sup> "There were provisions included in the design allowing for the reuse of soils generated from the detention basin excavation for grading fill (base course) material: (Landau, 2006). The record drawings have a general note that states, "Underlying the top 6-inch layer of state of Washington specification crushed top course (crushed surfacing) is modified ballast approved by Avista. The ballast consists of native, on-site material excavated from the detention basins. The excavated material is very course, therefore Avista approved a one-half inch minus choker material to in-fill course aggregate gaps and ultimately provide a unified, tight fitting, 'ballast' surface which was topped by the six inch layer of crushed surfacing top course complying with the state of Washington Standard Specifications" (USKH, 2006; Appendix E).

Washington State Department of Ecology September 14, 2023

Project No. 190210

stormwater discharges to waters of the state. These documents were previously provided to Ecology in the 2022 Final Engineering Design Report (Aspect, 2022a).

Aspect understands that excavated subgrades of Buildings 2A and 2B during the wet season create a condition where special stormwater management is needed. The purpose of this Plan is to comply with Table 5 of the SWPPP (Appendix C of Aspect, 2022a) and AO BMPs.

To comply with the AO, SWPPP, and address the January and July 2023 Corrective Action Notices, the crushed surfacing Soil Cover will be restored within the Building 2A and 2B footprints in accordance with the 2006 CACR and as described in the section above. At the low point of each excavation a sumped stormwater collection basin will be created with the retention capacity of precipitation falling within the building footprint of the 10-year, 24-hour design storm. Any stormwater collected within the sumped basin will be pumped into the nearest catch basin within 24 hours and flow to the nearest infiltration basin. Infiltration basins will not receive contaminated stormwater runoff, in accordance with the 2022 Final Engineering Design Report, AO, and SWPPP; any discharge to the infiltration basin are subject to the quality requirements of the CSWGP and Table 1 of the AO.

In accordance with the timeline presented via email correspondence with Ecology dated August 16, 2023 (Appendix C), Sagamore will implement the Plan by October 15, 2023.

#### References

- Aspect Consulting, LLC (Aspect), 2022a, Final Engineering Design Report, District on the River Redevelopment, PPCD No. 21200059-32, April 26, 2022.
- Aspect Consulting, LLC (Aspect), 2022b, FINAL Amendment to the Final Engineering Design Report, District on the River Redevelopment, PPCD No. 21200059-32, April 22, 2022.
- Landau Associates, Inc. (Landau), 2003, Engineering Design Report, Hamilton Street Bridge Site, Spokane, Washington, May 28, 2003.
- Landau Associates, Inc. (Landau), 2006, Cleanup Action Completion Report: Hamilton Street Bridge Site, Spokane, Washington, February 2, 2006.
- Washington State Department of Ecology (Ecology), 2001, Final Cleanup Action Plan, Hamilton Street Bridge Site, Spokane, Washington, August 10, 2001.
- Washington State Department of Ecology (Ecology), 2020, Cleanup Action Plan Amendment 1, Hamilton Street Bridge Site, 111 North Erie Street, Spokane, December 2020.
- Washington State Department of Ecology (Ecology), 2023a, Prospective Purchaser Consent Decree (PPCD) No. 21200059-32, Corrective Action Notice, January 23, 2023.
- Washington State Department of Ecology (Ecology), 2023b, Prospective Purchaser Consent Decree (PPCD) No. 21200059-32, Corrective Action Notice, July 11, 2023.

Project No. 190210

#### Limitations

Work for this project was performed for the Sagamore Spokane, LLC (Client), and this memorandum was prepared in accordance with generally accepted professional practices for the nature and conditions of work completed in the same or similar localities, at the time the work was performed. This memorandum does not represent a legal opinion. No other warranty, expressed or implied, is made.

All reports prepared by Aspect Consulting for the Client apply only to the services described in the Agreement(s) with the Client. Any use or reuse by any party other than the Client is at the sole risk of that party, and without liability to Aspect Consulting. Aspect Consulting's original files/reports shall govern in the event of any dispute regarding the content of electronic documents furnished to others.


Attachments: Figure 1 – Subject Property and Site Plan

Appendix A – Stormwater Management Plan


Appendix B – Corrective Action Notice dated July 11, 2023 Appendix C – Email Communication dated August 16, 2023 Appendix D – Conceptual Grading Plan; Figure 6 (2003 EDR) Appendix E – Construction Record Drawing (USKH, 2006)

V:\190210 Sagamore Spokane\Deliverables\Stormwater Plan Memo\Stormwater Plan Memo\_09142023.docx

# **FIGURE**



# APPENDIX A Stormwater Management Plan



# **APPENDIX B**

Corrective Action Notice dated July 11, 2023



## **DEPARTMENT OF ECOLOGY**

Eastern Region Office

4601 North Monroe St., Spokane, WA 99205-1295 • 509-329-3400

July 11, 2023

David Cook
Sagamore Spokane LLC Project Coordinator
Aspect Consulting
710 2<sup>nd</sup> Avenue, Suite 550
Seattle, Washington, 98104

Re: Prospective Purchaser Consent Decree (PPCD) No. 21200059-32, Corrective Action Notice:

Site Name: Hamilton Street Bridge Site

• Site Address: 111 North Erie Street, Spokane, WA 99202

Cleanup Site ID: 3509Facility/Site ID: 84461527

#### Dear David Cook:

On January 17, 2023, the Department of Ecology (Ecology) project coordinator visited the Hamilton Street Bridge Site ("Site") to inspect the current construction work, and to assess the damage from campers that cut down trees in 2022. Based on the observations from the Site visit, Ecology issued a corrective action notice to Sagamore, dated January 23, 2023. All deficiencies, except one regarding the alteration of the Site gradient and stormwater diversion, have been adequately addressed by Sagamore Spokane LLC (Sagamore).

In the January 23, 2023, corrective action notice, Ecology had requested a foundation piling schedule by February 15, 2023. The purpose of this request was to ensure that Sagamore is proceeding to construct the CAP remedy in a timely manner. As of the date of this letter, Ecology has not received a schedule update from Sagamore regarding when foundation piling work will resume at the Site.

The Schedule contained in the Prospective Purchaser Consent Decree (PPCD) as Exhibit D specifies that construction under the CAP amendment was due to be completed in accordance with the schedule described in the final Engineering Design Report (EDR), Section 11, Reporting and Schedule. The final EDR (2021), Section 11, Reporting and Schedule, Site construction was scheduled to end by April 2023, and the permanent structures for stormwater management

David Cook July 11, 2023 Page 2

and diversion were to have been installed by that time. This has not taken place. Additionally, Ecology has not received a request for an extension of the schedule, a requirement set forth in Article XVII of the PPCD. Hence, Sagamore has not complied with the schedule for construction of the remedy, including the permanent hardscape capping and stormwater diversion required by the CAP Amendment.

The PPCD Article VI Work to be Performed, Section A requires that "The work will also include enhancing the existing stormwater management system by conveying stormwater to areas outside the area of contamination." To ensure that the underlying media are protected from stormwater infiltration in compliance with the PPCD, Ecology requires that Sagamore implement one of the two following options:

- Sagamore must restore the Site to the original pre-construction grade using the materials described in the February 2, 2006, Cleanup Action Report within 90 days of receipt of this letter.
- Or, Sagamore may propose an alternative plan to manage and divert stormwater from
  contaminated soils, instead of restoring the Site surface to its original grade. Sagamore
  must submit a plan to Ecology describing this alternative within 30 days of receipt of this
  letter and must complete the installation of the alternative within 30 days of receiving
  Ecology's written approval of the alternative plan.

We appreciate your cooperation in this matter. If you have any questions or need additional information about this corrective action notice, please contact me at 509-385 8380 or e-mail me at christer.loftenius@ecy.wa.gov.

Sincerely,

Christer Loftenius, LG, LHG

Site Manager

Toxics Cleanup Program, Eastern Region

By certified mail: 9214 8901 9403 8321 2974 88

cc: Nick Acklam, Ecology

Barry Rogowski, Ecology

Kara Tebeau, Office of the Attorney General

Bryce Robbert, Avista

Scott McDonald, BNSF

Ecology Site File

# **APPENDIX C**

**Email Communication dated August 16, 2023** 

## **Breeyn Greer**

From: Loftenius, Christer (ECY) <clof461@ECY.WA.GOV>

**Sent:** Wednesday, August 16, 2023 3:27 PM **To:** Dave Cook; Acklam, Nicholas (ECY)

Cc: Tebeau, Kara J. (ATG); cdubroff@gmail.com; Dunning, Michael L. (SEA); Breeyn Greer; Nick Szot

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice - and Sagamore Response

**Importance:** High

Dave,

Please provide the alternative plan under Option 2 by September 15, 2023, with a timeframe when the plan can be implemented. Ecology would like to see measures implemented to minimize stormwater infiltration into contaminated soil by October 15, 2023 when the Spokane wet season commonly begins.

Question: do you have an approval letter from Ecology for the EDR Amendment dated April 22, 2022?

Best regards,

Chris Loftenius LG, LHG (he/him)
Site manager
Department of Ecology
Toxics Cleanup Program
Eastern Regional Office
4601 North Monroe Street
Spokane, WA 99205-1295

tel. 1-509-385 8380

e-mail: clof461@ecy.wa.gov

From: Dave Cook <dcook@aspectconsulting.com>

Sent: Friday, July 21, 2023 2:51 PM

To: Acklam, Nicholas (ECY) <nack461@ECY.WA.GOV>; Loftenius, Christer (ECY) <clof461@ECY.WA.GOV>

**Cc:** Tebeau, Kara J. (ATG) <Kara.Tebeau@atg.wa.gov>; bryce.robbert@avistacorp.com; Scott.Macdonald@BNSF.com; cdubroff@gmail.com; Dunning, Michael L. (SEA) <mdunning@perkinscoie.com>; Mike Ingram <mike@arttcon.com>; Breeyn Greer <bgreen@aspectconsulting.com>; Dave Cook <dcook@aspectconsulting.com>; Nick Szot <nszot@aspectconsulting.com>

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice - and Sagamore Response

Hi Christer and Nick. On July 18 via certified mail I received the attached PPCD Corrective Action Notice on behalf of Sagamore Spokane LLC. On July 19, I received the letter via email from Nick. I am responding to the Correction Notice via this email on behalf of Sagamore Spokane. A few clarifications and responses:

1) Use of the term "campers" is incorrect. No individuals are allowed to legally "camp" or trespass on the property. Evidence of debris was noted along the river historically, but there is no direct evidence that trespassers are living along the river. Nevertheless, to address the potential for trespassing and related issues on the property, Sagamore Spokane fixed fences and hired a security guard to monitor the property.

- 2) The statement that Sagamore has not provided information related to construction schedule is incorrect. Sagamore acknowledged the January 23, 2023 Correction Notice's request for a construction schedule and has communicated with Ecology multiple times related to the schedule. For example, Aspect on behalf of Sagamore has submitted regular schedule updates to Ecology:
  - a. Aspect's Corrective Action Notice Response letter dated February 7, 2023 (in advance of the February 15, 2023 date that Ecology requested an update).
  - b. February Progress Report, dated March 10, 2023
  - c. March Progress Report, dated April 3, 2023
  - d. April Progress Report, dated June 9, 2023
  - e. April 14, 18, and 19, 2023 Emails between Aspect and Ecology regarding pile testing and schedule update.
  - f. April 18, 2023 Response to Ecology inquiry about the proposed test pile program.
  - g. May 23, 2023 Email to Ecology related to an update on multiple site issues; including pile testing and construction schedule notification.
  - h. May Progress Report, dated June 9, 2023
- 3) The comment in the Correction Notice referencing the 2021 EDR is outdated. It should refer to the EDR Amendment dated April 22, 2022. That EDR Amendment revised the schedule and indicated at that time that a Construction Completion Report would be submitted by June 1, 2024 (not April 2023 per the superseded 2021 EDR). Aspect has notified Ecology that the April 22, 2022 EDR (and schedule) will be updated once pile testing is complete. Further, it has been our understanding that because of our regular communications with Ecology about the construction schedule that updates to the PPCD and EDR would not be necessary until more certainty was established related to pile testing, procurement, and installation. Based on the July 11, 2023 PPCD Correction Notice, it appears that Ecology is not satisfied with the regular communications and monthly progress reporting related to the construction schedule. We understand from the development manager that there is progress related to solidifying the construction team and procuring equipment and materials to conduct pile testing. We would be happy to arrange a meeting/call with you and the development manager to convey schedule information and to better understand what additional communications would be helpful to Ecology.
- 4) Because pile testing and installation is anticipated to occur during the summer of 2023, Sagamore Spokane will work with Ecology related to the two options outlined in the July 11, 2023 PPCD Correction Notice Letter, as follows:
  - a. Ecology Option 1. "Sagamore must restore the Site to the original pre-construction grade using the materials described in the February 2, 2006, Cleanup Action Report within 90 days of receipt of this letter."
    - i. This would require restoration by October 16, 2023. Because construction and hardscape development will not be completed by October 16, 2023, a restoration method will need to be completed. But, it may not be feasible to replace the site to the historic grade if production pile installation is underway.
  - b. Ecology Option 2. "Or, Sagamore may propose an alternate plan to manage and divert stormwater from contaminated soils, instead of restoring the Site surface to its original grade. Sagamore must submit a plan to Ecology describing this alternative within 30 days of receipt of this letter and must complete the installation of the alternative within 30 days of receiving Ecology's written approval of the alternative plan."
    - i. This would require a plan to be submitted by August 17, 2023, and implementation 30 days after Ecology approval (whenever that may be). This timeframe will not be possible because of ongoing negotiations with the pile contractor. Sagamore requests a 60 day timeframe (by September 15, 2023) to respond to Ecology with a possible alternative plan.

Sagamore recognizes that If construction has not progressed by the time that fall wet weather commences (according to historic rain gauge data that period falls in October) then the site will need to be prepared for winter weather. Sagamore will work with Ecology to develop an appropriate plan to facilitate this condition. Sincerely, Dave

**Dave Cook, LG, CPG** | Principal Geologist | Direct: 206.838.5837 | Cell: 206.372.7637 **Aspect Consulting LLC** | 710 2nd Ave, Suite 550, Seattle, WA 98104 | <a href="https://www.aspectconsulting.com">www.aspectconsulting.com</a>

This email is intended solely for the addressee(s) and may contain confidential or legally privileged information. If you are not the intended recipient, please immediately alert the sender by reply email and delete this message and any attachments without storing, copying, distributing, or using the contents.

From: Acklam, Nicholas (ECY) < nack461@ECY.WA.GOV>

Sent: Wednesday, July 19, 2023 11:58 AM
To: Dave Cook <dcook@aspectconsulting.com>

Cc: Loftenius, Christer (ECY) < <a href="mailto:close-10">clof461@ECY.WA.GOV</a>; Tebeau, Kara J. (ATG) < <a href="mailto:Kara.Tebeau@atg.wa.gov">Kara.Tebeau@atg.wa.gov</a>; <a href="mailto:bryce.robbert@avistacorp.com">bryce.robbert@avistacorp.com</a>; <a href="mailto:Scott.Macdonald@BNSF.com">Scott.Macdonald@BNSF.com</a>; <a href="mailto:cdubroff@gmail.com">cdubroff@gmail.com</a>; <a href="mailto:Dunning.com">Dunning</a>, <a href="mailto:Michael L.">Michael L.</a> (SEA) <a href="mailto:Michael L.">mailto:Michael L.</a> (SEA) <a href="mailto:Michael L.">Scott.Macdonald@BNSF.com</a>; <a href="mailto:Breen">Breeyn Greer <a href="mailto:Breen">Breen Comparison</a>) <a href="mailto:Breen">Breen Comparison</a

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice

Thanks Dave for the response. I apologize for our oversight, and we will make sure to include the property owner, Chuck Dubroffas as well as the rest of this distribution list in any future communications.

Nick

From: Dave Cook <dcook@aspectconsulting.com>

Sent: Wednesday, July 19, 2023 11:21 AM

To: Acklam, Nicholas (ECY) < nack461@ECY.WA.GOV >

**Cc:** Loftenius, Christer (ECY) <<u>clof461@ECY.WA.GOV</u>>; Tebeau, Kara J. (ATG) <<u>Kara.Tebeau@atg.wa.gov</u>>; <u>bryce.robbert@avistacorp.com</u>; <u>Scott.Macdonald@BNSF.com</u>; <u>cdubroff@gmail.com</u>; Dunning, Michael L. (SEA) <<u>mdunning@perkinscoie.com</u>>; Mike Ingram <<u>mike@arttcon.com</u>>; Breeyn Greer <<u>bgreer@aspectconsulting.com</u>>

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice

Thanks Nick. Acknowledging receipt of this email and the certified letter that I received yesterday. Aspect will respond on behalf of Sagamore Spokane. I've asked Christer this before, but can Ecology please copy the property owner, Chuck Dubroff, on these types of communications? It seems odd to me that other PLPs are copied, but not the property owner. Thanks. Dave

**Dave Cook, LG, CPG** | Principal Geologist | Direct: 206.838.5837 | Cell: 206.372.7637 **Aspect Consulting LLC** | 710 2nd Ave, Suite 550, Seattle, WA 98104 | <u>www.aspectconsulting.com</u>

This email is intended solely for the addressee(s) and may contain confidential or legally privileged information. If you are not the intended recipient, please immediately alert the sender by reply email and delete this message and any attachments without storing, copying, distributing, or using the contents.

From: Acklam, Nicholas (ECY) < nack461@ECY.WA.GOV>

**Sent:** Wednesday, July 19, 2023 10:24 AM **To:** Dave Cook <dcook@aspectconsulting.com>

Cc: Loftenius, Christer (ECY) <clof461@ECY.WA.GOV>; Tebeau, Kara J. (ATG) <Kara.Tebeau@atg.wa.gov>;

bryce.robbert@avistacorp.com; Scott.Macdonald@BNSF.com

Subject: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice


Good morning David,

Please find the attached Corrective Action Notice for the Hamilton Street Bridge Site. This letter is being sent on behalf of the Site Manager Christer Loftenius who is out of the office this week. If you have any questions about the content of this letter, please let Christer and/or myself know.

Thank you,
Nicholas M. Acklam
Section Manager - ERO
Toxics Cleanup Program
Washington State Department of Ecology
(509)818-7457
nack461@ecy.wa.gov


# **APPENDIX D**

Conceptual Grading Plan; Figure 6 (2003 EDR)



# **APPENDIX E**

Construction Record Drawing (USKH, 2006)



# **ATTACHMENT B**

Response to Ecology Comments on Alternative Stormwater Plan, September 14, 2023



Project No. 190210

September 29, 2023

**To:** Christer Loftenius, Washington State Department of Ecology

Nicholas Acklam, Washington State Department of Ecology

cc: Charles Dubroff, Sagamore Spokane, LLC

Robert Hayes, Sagamore Spokane, LLC

Mike Ingram, Sagamore Spokane, LLC representative

From:

Breeyn Greer, PE

Breyn (

**Project Engineer** 

bgreer@aspectconsulting.com

Consed Geology 9/29/2023

David A. Cook

Dave Cook, LG, CPG

Principal Geologist

dcook@aspectconsulting.com

Re: Response to Ecology Comments on September 14, 2023

Alternative Stormwater Plan

District on the River Redevelopment, PPCD, No. 21200059-32,

Hamilton Street Bridge Site

Aspect Consulting, LLC (Aspect) provided an Alternative Stormwater Plan (Plan) dated September 14, 2023, (Aspect, 2023) on behalf of Sagamore Spokane, LLC (Sagamore) in response to the Washington State Department of Ecology's (Ecology) Corrective Action Notice dated July 11, 2023. The Corrective Action Notice pertains to the Hamilton Street Bridge Site (Site) located at 111 North Erie Street in Spokane, Washington (Cleanup Site ID: 3509; Facility/Site ID: 84461527 and Prospective Purchaser Consent Decree [PPCD] No. 21200059-32). Ecology expressed concern about stormwater because temporary construction conditions at the District on the River (DOTR) project area have been altered from those approved by Ecology as part of the 2001 Cleanup Action Plan (CAP), which included, "stormwater management to reroute stormwater to swales outside the area of contamination or to nearby storm sewers" (Ecology, 2001). Sagamore provided the Plan to satisfy Ecology's concern, and Ecology responded with emailed comments on September 26, 2023. This memorandum summarizes and responds to Ecology's comments on the Plan.

There is one change to the Plan, as follows:

Washington State Department of Ecology September 29, 2023

Project No. 190210

• The Building 2A footprint (the larger of the two building areas that had been excavated down to construction subgrade) will be backfilled back to the original pre-construction grade with existing stockpiled soil. As a result, the sumped basin will also be omitted and any overland stormwater flow will be directed towards the nearest catch basin and conveyed to the northeast infiltration basin. Building 2A will still be covered by 6 inches of compacted 1 ¼-inch-minus crushed rock as outlined in the Plan.

Ecology had five comments/questions about the Plan, as follows:

- 1) Ecology Question. How will the pumps operate? Will the pumps operate manually or will there be automatic float switches turning the pumps on?
  - a. Aspect Response. Stormwater is not anticipated to collect or pond within the Building 2A footprint because it is being returned to its original pre-construction condition whereby water will flow into nearby catch basins and then flow to the east infiltration basin (See Appendix A of the Plan). Stormwater that may collect within the Building 2B footprint sumped basin will be monitored weekly per the Stormwater Pollution Prevention Plan (SWPPP; see Appendix C of the Engineering Design Report [EDR; Aspect, 2022]). If stormwater has collected in the sump area, temporary pumps and equipment will be mobilized to the site to manage water. Per the Plan, water will be pumped to catch basins near Building 2B whereby water is transferred to the west infiltration basin (see Appendix C of the Plan).
- 2) Ecology Question. How will the pumps be protected from weather and vandals?
  - a. Aspect Response. Pumps and water management infrastructure will not be on-site continuously. Pumps and equipment will be brought to the site if weekly monitoring observations necessitate water management and pumping from the sump area of Building 2B.
- 3) Ecology Comment. Please describe the stormwater O&M routines, including inspections of what will be checked and the corrective action procedures when needed.
  - a. Aspect Response. Weekly monitoring visits will be completed and best management procedures followed per the SWPPP (see Element 11 of the SWPPP, included as Appendix C of the EDR).
- 4) Ecology Question. Will the pumps run off the public grid or will you use generators to power the pumps?
  - a. Aspect Response. As indicated in responses 2 and 3, the pumps and equipment will be mobilized to the site as needed. This will include a generator to power the pump.
- 5) Ecology Comment on Figure. Please show the location of the pumps, the manholes into which pumped water will be discharged, and the power source locations.

Project No. 190210

a. Aspect Response. Appendix A of the Plan documents water flow direction into nearby catch basin infrastructure. Stormwater will flow to either the west or east infiltration basins.

#### References

Aspect Consulting, LLC (Aspect), 2022, Final Engineering Design Report, District on the River Redevelopment, PPCD No. 21200059-32, April 26, 2022.

Aspect Consulting, LLC (Aspect), 2023, Alternative Stormwater Plan – District on the River Redevelopment; Prospective Purchaser Consent Decree (PPCD) No. 21200059-32 Corrective Action Notice, Hamilton Street Bridge Site, September 14, 2023.

Washington State Department of Ecology (Ecology), 2001, Final Cleanup Action Plan, Hamilton Street Bridge Site, Spokane, Washington, August 10, 2001.

#### Limitations

Work for this project was performed for Sagamore Spokane, LLC (Client), and this memorandum was prepared in accordance with generally accepted professional practices for the nature and conditions of work completed in the same or similar localities, at the time the work was performed. This memorandum does not represent a legal opinion. No other warranty, expressed or implied, is made.

All reports prepared by Aspect Consulting for the Client apply only to the services described in the Agreement(s) with the Client. Any use or reuse by any party other than the Client is at the sole risk of that party, and without liability to Aspect Consulting. Aspect Consulting's original files/reports shall govern in the event of any dispute regarding the content of electronic documents furnished to others.

V:\190210 Sagamore Spokane\Deliverables\Stormwater Plan Memo\Response to Ecology Comments on Alt Stormwater Plan\_0929203.docx

# **ATTACHMENT C**

Stormwater Plan and Construction Schedule Communications, September 5, 2023 email

## **Breeyn Greer**

From: Dave Cook

**Sent:** Tuesday, September 5, 2023 1:19 PM

**To:** Loftenius, Christer (ECY)

Cc: Tebeau, Kara J. (ATG); cdubroff@gmail.com; Dunning, Michael L. (SEA); Breeyn Greer; Nick Szot;

Acklam, Nicholas (ECY); Mike Ingram; rhayes@bridgestonecap.com; Dave Cook

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice - and Sagamore Response

Hi Chris. There are a couple email strings going related to Correction Notice correspondence, so I've consolidated them here. In an August 30 email you indicated that you would not meet with Sagamore until submittal of a "stormwater control plan." Because of this, I sent a calendar invite for Monday September 18 at 230pm. Here's Sagamore's plan until that call:

Sept 5 to 8 – Talk with Sagamore team members (Aspect and DCI, environmental and civil) about supplement (aka "Plan") to the SWPP (already provided to Ecology in the EDR).

By Sept 10 – Provide Ecology with Monthly Status Report #25. In this plan documentation of stockpile covering, security, current construction schedule will be presented.

By Sept 15 – Provide Ecology with a Supplement to the SWPP that outlines stormwater management during planned pile testing and production pile installation/construction along with an implementation schedule.

Sept 18, 2:30-3:30pm – Have a team call with Ecology to summarize the contents of the Supplement to the SWPP (aka "Plan").

By Oct 15 – Implement supplementary stormwater management procedures.

If you'd like to have a call before Sept 18, we'd be happy to do that too. We just can't make it on Sept 7 at 2pm. We are available at 9am or 4pm on Sept 7 or at 10am or 1pm on Sept 11, 12, 13, 14, 15. Sincerely, Dave

**Dave Cook, LG, CPG** | Principal Geologist | Direct: 206.838.5837 | Cell: 206.372.7637 **Aspect Consulting LLC** | 710 2nd Ave, Suite 550, Seattle, WA 98104 | <a href="https://www.aspectconsulting.com">www.aspectconsulting.com</a>

This email is intended solely for the addressee(s) and may contain confidential or legally privileged information. If you are not the intended recipient, please immediately alert the sender by reply email and delete this message and any attachments without storing, copying, distributing, or using the contents.

From: Loftenius, Christer (ECY) <clof461@ECY.WA.GOV>

**Sent:** Tuesday, September 5, 2023 12:04 PM **To:** Dave Cook <dcook@aspectconsulting.com>

Cc: Tebeau, Kara J. (ATG) <Kara.Tebeau@atg.wa.gov>; cdubroff@gmail.com; Dunning, Michael L. (SEA)

<mdunning@perkinscoie.com>; Breeyn Greer <bgreer@aspectconsulting.com>; Nick Szot

<nszot@aspectconsulting.com>; Acklam, Nicholas (ECY) <nack461@ECY.WA.GOV>; Mike Ingram <mike@arttcon.com>;
rhayes@bridgestonecap.com

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice - and Sagamore Response

Hi Dave,

I am available on Thur. after 2PM. Nick may be available at this time as well.


Best regards,

Chris Loftenius LG, LHG (he/him) Site manager Department of Ecology Toxics Cleanup Program Eastern Regional Office 4601 North Monroe Street Spokane, WA 99205-1295

tel. 1-509-385 8380

e-mail: clof461@ecy.wa.gov

#### Screenshot of Calendar Invite Sent Sept 1, 2023



Hi Chris and Nick. Based on Chris' August 30 email, we are moving the Sept 6 suggested call to Sept 18. By Sept 15, the Sagamore team intends to provide a supplement to has been provided as part of the Engineering Design Report. The supplement will include the currently known construction schedule and additional stormwater managem and production pile implementation can proceed this fall. Please let us know if Shannon Adams of Ecology's stormwater group should be invited as she worked with the ci SWPP. Thanks. Dave

The purpose of this call is to provide a status update on the Sagamore Spokane District on the River Project. This call supplements the typical monthly reports that we've t project. Topics to discuss include:

- 1) Intros (Ecology, Chris and Nick; Aspect, Dave and Breeyn; Sagamore Development Rep, Mike Ingram). I've also invited as "optional" Chuck Dubroff and Bob Hayes, engineers, Nick and Mari.
- 2) Construction Schedule Oct thru Dec 2023 (pile tests, production piles for buildings 2A and 2B).
- 3) Sept 15 Plan supplement. Let's discuss options and goals in the context of the construction schedule.
- 4) Other issues and concerns.

Thanks. Dave

## Microsoft Teams meeting

From: Loftenius, Christer (ECY) clof461@ECY.WA.GOV

**Sent:** Wednesday, August 30, 2023 3:23 PM **To:** Dave Cook <a href="mailto:dcook@aspectconsulting.com">dcook@aspectconsulting.com</a>

**Cc:** Charles Dubroff <a href="mailto:cdubroff@gmail.com">cdubroff@gmail.com</a>; Kevin Schafer <a href="mailto:kevins@garco.com">kevins@garco.com</a>; Nick Szot <a href="mailto:nszot@aspectconsulting.com">nszot@aspectconsulting.com</a>; Mike Ingram <a href="mailto:mike@arttcon.com">mike@arttcon.com</a>; <a href="mailto:rhayes@bridgestonecap.com">rhayes@bridgestonecap.com</a>; Breeyn Greer <a href="mailto:bgreen@aspectconsulting.com">bgreen@aspectconsulting.com</a>; Acklam,

Nicholas (ECY) nack461@ECY.WA.GOV; Tebeau, Kara J. (ATG) Kara.Tebeau@atg.wa.gov

Subject: RE: Hamilton Street Bridge Site, CSID 3509 District on the River, Progress Report #24 (July)

Importance: High

David,

Thank you for the including us in your future construction plans. However, Ecology's focus at the Site is stormwater control. Ecology is interested in setting up a meeting upon submittal of the stormwater control plan.

There was substantial rainfall in Spokane last night. Consequently, stormwater control at the Site is becoming critical with the upcoming wet season.

If you have an update to the construction schedule, we can discuss that at the same time we will discuss the stormwater control plan.

Best regards,

Chris Loftenius LG, LHG (he/him) Site manager Department of Ecology Toxics Cleanup Program Eastern Regional Office 4601 North Monroe Street Spokane, WA 99205-1295

tel. 1-509-385 8380

e-mail: clof461@ecy.wa.gov

August 30, 2023, 3:00pm Response to schedule a time to talk after Ecology Declined a Sept 6 2:30pm call.

RE: Sagamore Spokane District on the River Construction Update Call w/Ecology



Hi Christer. Do you have another time when you are available to discuss this project? Dave

-----Original Appointment-----

From: Loftenius, Christer (ECY) < <a href="mailto:clof461@ECY.WA.GOV">clof461@ECY.WA.GOV</a>>

Sent: Wednesday, August 30, 2023 2:59 PM

To: Dave Cook

Subject: Declined: Sagamore Spokane District on the River Construction Update Call w/Ecology When: Wednesday, September 6, 2023 2:30 PM-3:30 PM (UTC-08:00) Pacific Time (US & Canada).

Where: Microsoft Teams Meeting

From: Dave Cook < dcook@aspectconsulting.com >

**Sent:** Wednesday, August 30, 2023 9:05 AM **To:** Loftenius, Christer (ECY) < clof461@ECY.WA.GOV>

Cc: Tebeau, Kara J. (ATG) < <a href="mailto:Kara.Tebeau@atg.wa.gov">Kara.Tebeau@atg.wa.gov</a>; <a href="mailto:cdubroff@gmail.com">cdubroff@gmail.com</a>; <a href="mailto:Dunning">Dunning</a>, <a href="mailto:Michael L.">Michael L.</a> (SEA)

<mdunning@perkinscoie.com>; Breeyn Greer <bgreer@aspectconsulting.com>; Nick Szot

<<u>nszot@aspectconsulting.com</u>>; Acklam, Nicholas (ECY) <<u>nack461@ECY.WA.GOV</u>>; Mike Ingram <<u>mike@arttcon.com</u>>; rhayes@bridgestonecap.com

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice - and Sagamore Response

Hi Chris. Sagamore and the Contractors have been discussing the next actions related to construction planning and scheduling of field actions. I'm hopeful that we can convey to you in the next few days what will be happening with the new pile contractor and pile testing schedule. I've offered having a phone call a few times to update you. Do you have

availability on Sept 5, 6 or 7 to talk about next steps? We also think a meeting at Ecology's office and/or at the Site would be helpful as this next phase comes together. Thanks. Dave

p.s. we also received your note about covering the soil piles and Sagamore is aware of it and notifying their contractor to take action.

**Dave Cook, LG, CPG** | Principal Geologist | Direct: 206.838.5837 | Cell: 206.372.7637 **Aspect Consulting LLC** | 710 2nd Ave, Suite 550, Seattle, WA 98104 | www.aspectconsulting.com

This email is intended solely for the addressee(s) and may contain confidential or legally privileged information. If you are not the intended recipient, please immediately alert the sender by reply email and delete this message and any attachments without storing, copying, distributing, or using the contents.

From: Loftenius, Christer (ECY) < clof461@ECY.WA.GOV>

**Sent:** Tuesday, August 29, 2023 4:13 PM

To: Dave Cook < <a href="mailto:dcook@aspectconsulting.com">dcook@aspectconsulting.com</a>>

Cc: Tebeau, Kara J. (ATG) <Kara.Tebeau@atg.wa.gov>; cdubroff@gmail.com; Dunning, Michael L. (SEA)

<mdunning@perkinscoie.com>; Breeyn Greer <bgreer@aspectconsulting.com>; Nick Szot

<nszot@aspectconsulting.com>; Acklam, Nicholas (ECY) <nack461@ECY.WA.GOV>

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice - and Sagamore Response

Importance: High

Hi Dave,

How is the preparation of stormwater control plan under Option 2 coming along? If you have any questions or comments, please let me know.

Best regards,

Chris Loftenius LG, LHG (he/him)
Site manager
Department of Ecology
Toxics Cleanup Program
Eastern Regional Office
4601 North Monroe Street
Spokane, WA 99205-1295

tel. 1-509-385 8380

e-mail: clof461@ecy.wa.gov

From: Dave Cook

Sent: Wednesday, August 16, 2023 5:19 PM

**To:** Loftenius, Christer (ECY) < close (ECY) < nack461@ECY.WA.GOV > Cc: Tebeau, Kara J. (ATG) < Kara.Tebeau@atg.wa.gov > ; cdubroff@gmail.com; Dunning, Michael L. (SEA)

<<u>mdunning@perkinscoie.com</u>>; Breeyn Greer <<u>bgreer@aspectconsulting.com</u>>; Nick Szot

<nszot@aspectconsulting.com>

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice - and Sagamore Response

Hi Chris. Acknowledging receipt. Thank you for the Option 2 flexibility on stormwater management. I'm not sure what you mean by your Question. Can you clarify? Would Ecology like to have some regularly scheduled calls as we suggested in our email response? That could provide an additional mechanism for communication, but we don't want to be redundant or waste time if that suggestion isn't useful. Thanks. Dave

#### Aspect Consulting LLC | 710 2nd Ave, Suite 550, Seattle, WA 98104 | www.aspectconsulting.com

This email is intended solely for the addressee(s) and may contain confidential or legally privileged information. If you are not the intended recipient, please immediately alert the sender by reply email and delete this message and any attachments without storing, copying, distributing, or using the contents.

From: Loftenius, Christer (ECY)

Sent: Wednesday, August 16, 2023 3:27 PM

To: 'Dave Cook' <<u>dcook@aspectconsulting.com</u>>; Acklam, Nicholas (ECY) <<u>nack461@ECY.WA.GOV</u>>

Cc: Tebeau, Kara J. (ATG) < <a href="mailto:kara.tebeau@atg.wa.gov">kara.tebeau@atg.wa.gov</a>; <a href="mailto:cdubroff@gmail.com">cdubroff@gmail.com</a>; Dunning, Michael L. (SEA)

<nszot@aspectconsulting.com>

**Subject:** RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice - and Sagamore Response

Importance: High

Dave,

Please provide the alternative plan under Option 2 by September 15, 2023, with a timeframe when the plan can be implemented. Ecology would like to see measures implemented to minimize stormwater infiltration into contaminated soil by October 15, 2023 when the Spokane wet season commonly begins.

Question: do you have an approval letter from Ecology for the EDR Amendment dated April 22, 2022?

Best regards,

Chris Loftenius LG, LHG (he/him)
Site manager
Department of Ecology
Toxics Cleanup Program
Eastern Regional Office
4601 North Monroe Street
Spokane, WA 99205-1295

tel. 1-509-385 8380

e-mail: clof461@ecy.wa.gov

From: Dave Cook <dcook@aspectconsulting.com>

Sent: Monday, August 7, 2023 3:05 PM

To: Loftenius, Christer (ECY) < close 1 de la Contraction de la Co

Cc: Charles Dubroff <cdubroff@gmail.com>; Kevin Schafer <kevins@garco.com>; Nick Szot

<<u>nszot@aspectconsulting.com</u>>; Mike Ingram <<u>mike@arttcon.com</u>>; <u>rhayes@bridgestonecap.com</u>; Breeyn Greer

<bgreer@aspectconsulting.com>

Subject: RE: Hamilton Street Bridge Site, CSID 3509 District on the River, Progress Report #24 (July)

Hi Christer and Nick. As you will read in the monthly report that we sent you last week, we are requesting that we establish a short regularly scheduled status call. Things are starting to move again on the development side of the project and we are trying our best to keep you informed on the current site condition and also the construction elements of this large complex project.

To kick this off, I'd suggest that we try to do a phone call around the middle of each month. Say the second or third Wednesday of each month? That would make either Aug 9 (this Wednesday), or Aug 16 (next Wednesday) our first check in call with you. Does Wed Aug 9 at 230-3pm work for you? Sincerely, Dave

**Dave Cook, LG, CPG** | Principal Geologist | Direct: 206.838.5837 | Cell: 206.372.7637 **Aspect Consulting LLC** | 710 2nd Ave, Suite 550, Seattle, WA 98104 | <a href="https://www.aspectconsulting.com">www.aspectconsulting.com</a>

This email is intended solely for the addressee(s) and may contain confidential or legally privileged information. If you are not the intended recipient, please immediately alert the sender by reply email and delete this message and any attachments without storing, copying, distributing, or using the contents.

From: Dave Cook <dcook@aspectconsulting.com>

Sent: Friday, July 21, 2023 2:51 PM

To: Acklam, Nicholas (ECY) < nack461@ECY.WA.GOV >; Loftenius, Christer (ECY) < clof461@ECY.WA.GOV >

**Cc:** Tebeau, Kara J. (ATG) < <a href="mailto:kara.Tebeau@atg.wa.gov">kara.Tebeau@atg.wa.gov</a>; <a href="mailto:bryce.robbert@avistacorp.com">bryce.robbert@avistacorp.com</a>; <a href="mailto:Scott.Macdonald@BNSF.com">Scott.Macdonald@BNSF.com</a>; <a href="mailto:cdubroff@gmail.com">cdubroff@gmail.com</a>; <a href="mailto:Dunning.com">Dunning</a>, <a href="mailto:Michael L.">Michael L.</a> (SEA) <a href="mailto:multing.com">multing.com</a>; <a href="mailto:multing.com">Michael L.</a> (SEA) <a href="mailto:multing.com">multing.com</a>; <a href="mailto:multing.com">Dunning.com</a>; <a href="mailto:

<nszot@aspectconsulting.com>

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice - and Sagamore Response

Hi Christer and Nick. On July 18 via certified mail I received the attached PPCD Corrective Action Notice on behalf of Sagamore Spokane LLC. On July 19, I received the letter via email from Nick. I am responding to the Correction Notice via this email on behalf of Sagamore Spokane. A few clarifications and responses:

- 1) Use of the term "campers" is incorrect. No individuals are allowed to legally "camp" or trespass on the property. Evidence of debris was noted along the river historically, but there is no direct evidence that trespassers are living along the river. Nevertheless, to address the potential for trespassing and related issues on the property, Sagamore Spokane fixed fences and hired a security guard to monitor the property.
- 2) The statement that Sagamore has not provided information related to construction schedule is incorrect. Sagamore acknowledged the January 23, 2023 Correction Notice's request for a construction schedule and has communicated with Ecology multiple times related to the schedule. For example, Aspect on behalf of Sagamore has submitted regular schedule updates to Ecology:
  - a. Aspect's Corrective Action Notice Response letter dated February 7, 2023 (in advance of the February 15, 2023 date that Ecology requested an update).
  - b. February Progress Report, dated March 10, 2023
  - c. March Progress Report, dated April 3, 2023
  - d. April Progress Report, dated June 9, 2023
  - e. April 14, 18, and 19, 2023 Emails between Aspect and Ecology regarding pile testing and schedule update.
  - f. April 18, 2023 Response to Ecology inquiry about the proposed test pile program.
  - g. May 23, 2023 Email to Ecology related to an update on multiple site issues; including pile testing and construction schedule notification.
  - h. May Progress Report, dated June 9, 2023
- 3) The comment in the Correction Notice referencing the 2021 EDR is outdated. It should refer to the EDR Amendment dated April 22, 2022. That EDR Amendment revised the schedule and indicated at that time that a Construction Completion Report would be submitted by June 1, 2024 (not April 2023 per the superseded 2021 EDR). Aspect has notified Ecology that the April 22, 2022 EDR (and schedule) will be updated once pile testing is complete. Further, it has been our understanding that because of our regular communications with Ecology about the construction schedule that updates to the PPCD and EDR would not be necessary until more certainty was established related to pile testing, procurement, and installation. Based on the July 11, 2023 PPCD Correction Notice, it appears that Ecology is not satisfied with the regular communications and monthly progress reporting related to the construction schedule. We understand from the development manager that there is progress related to solidifying the construction

- team and procuring equipment and materials to conduct pile testing. We would be happy to arrange a meeting/call with you and the development manager to convey schedule information and to better understand what additional communications would be helpful to Ecology.
- 4) Because pile testing and installation is anticipated to occur during the summer of 2023, Sagamore Spokane will work with Ecology related to the two options outlined in the July 11, 2023 PPCD Correction Notice Letter, as follows:
  - a. Ecology Option 1. "Sagamore must restore the Site to the original pre-construction grade using the materials described in the February 2, 2006, Cleanup Action Report within 90 days of receipt of this letter."
    - i. This would require restoration by October 16, 2023. Because construction and hardscape development will not be completed by October 16, 2023, a restoration method will need to be completed. But, it may not be feasible to replace the site to the historic grade if production pile installation is underway.
  - b. Ecology Option 2. "Or, Sagamore may propose an alternate plan to manage and divert stormwater from contaminated soils, instead of restoring the Site surface to its original grade. Sagamore must submit a plan to Ecology describing this alternative within 30 days of receipt of this letter and must complete the installation of the alternative within 30 days of receiving Ecology's written approval of the alternative plan."
    - i. This would require a plan to be submitted by August 17, 2023, and implementation 30 days after Ecology approval (whenever that may be). This timeframe will not be possible because of ongoing negotiations with the pile contractor. Sagamore requests a 60 day timeframe (by September 15, 2023) to respond to Ecology with a possible alternative plan.

Sagamore recognizes that If construction has not progressed by the time that fall wet weather commences (according to historic rain gauge data that period falls in October) then the site will need to be prepared for winter weather. Sagamore will work with Ecology to develop an appropriate plan to facilitate this condition. Sincerely, Dave

Dave Cook, LG, CPG | Principal Geologist | Direct: 206.838.5837 | Cell: 206.372.7637

Aspect Consulting LLC | 710 2nd Ave, Suite 550, Seattle, WA 98104 | www.aspectconsulting.com

This email is intended solely for the addressee(s) and may contain confidential or legally privileged information. If you are not the intended recipient, please immediately alert the sender by reply email and delete this message and any attachments without storing, copying, distributing, or using the contents.

From: Acklam, Nicholas (ECY) < nack461@ECY.WA.GOV>

**Sent:** Wednesday, July 19, 2023 11:58 AM **To:** Dave Cook <dcook@aspectconsulting.com>

Cc: Loftenius, Christer (ECY) < <a href="mailto:close="color: bryce.robbert@avistacorp.com">close="color: bryc

Subject: RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice

Thanks Dave for the response. I apologize for our oversight, and we will make sure to include the property owner, Chuck Dubroffas as well as the rest of this distribution list in any future communications.

Nick

From: Dave Cook <dcook@aspectconsulting.com>

Sent: Wednesday, July 19, 2023 11:21 AM

To: Acklam, Nicholas (ECY) < nack461@ECY.WA.GOV >

**Cc:** Loftenius, Christer (ECY) < <a href="mailto:close-10">clof461@ECY.WA.GOV</a>; Tebeau, Kara J. (ATG) < <a href="mailto:Kara.Tebeau@atg.wa.gov">Kara.Tebeau@atg.wa.gov</a>; <a href="mailto:bryce.robbert@avistacorp.com">bryce.robbert@avistacorp.com</a>; <a href="mailto:Scott.Macdonald@BNSF.com">Scott.Macdonald@BNSF.com</a>; <a href="mailto:cdubroff@gmail.com">cdubroff@gmail.com</a>; <a href="mailto:Dunning">Dunning</a>, Michael L. (SEA)

<<u>mdunning@perkinscoie.com</u>>; Mike Ingram <<u>mike@arttcon.com</u>>; Breeyn Greer <<u>bgreer@aspectconsulting.com</u>> **Subject:** RE: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice

Thanks Nick. Acknowledging receipt of this email and the certified letter that I received yesterday. Aspect will respond on behalf of Sagamore Spokane. I've asked Christer this before, but can Ecology please copy the property owner, Chuck Dubroff, on these types of communications? It seems odd to me that other PLPs are copied, but not the property owner. Thanks. Dave

**Dave Cook, LG, CPG** | Principal Geologist | Direct: 206.838.5837 | Cell: 206.372.7637 **Aspect Consulting LLC** | 710 2nd Ave, Suite 550, Seattle, WA 98104 | www.aspectconsulting.com

This email is intended solely for the addressee(s) and may contain confidential or legally privileged information. If you are not the intended recipient, please immediately alert the sender by reply email and delete this message and any attachments without storing, copying, distributing, or using the contents.

From: Acklam, Nicholas (ECY) < nack461@ECY.WA.GOV>

**Sent:** Wednesday, July 19, 2023 10:24 AM **To:** Dave Cook <dcook@aspectconsulting.com>

Cc: Loftenius, Christer (ECY) < clof461@ECY.WA.GOV >; Tebeau, Kara J. (ATG) < Kara.Tebeau@atg.wa.gov >;

bryce.robbert@avistacorp.com; Scott.Macdonald@BNSF.com

Subject: FSID 84461527 - Hamilton Street Bridge Site: Corrective Action Notice

Good morning David,

Please find the attached Corrective Action Notice for the Hamilton Street Bridge Site. This letter is being sent on behalf of the Site Manager Christer Loftenius who is out of the office this week. If you have any questions about the content of this letter, please let Christer and/or myself know.

Thank you,
Nicholas M. Acklam
Section Manager - ERO
Toxics Cleanup Program
Washington State Department of Ecology
(509)818-7457
nack461@ecy.wa.gov