ENVIRONMENTAL CAP AND DRAINAGE SYSTEM INSPECTION REPORT

FORMER CASCADE TIMBER NO. 3 LOG SORT YARD

Prepared for

PORT OF TACOMA

ONE SITCUM PLAZA TACOMA, WA 98421 June 17, 2022 Project No. M0615.17.002

For submittal to

WASHINGTON STATE DEPARTMENT OF ECOLOGY

SOUTHWEST REGIONAL OFFICE TOXICS CLEANUP PROGRAM 300 DESMOND DRIVE SE LACEY, WA 98503

Consent Decree No. 94-2-03590-3 (April 11, 1994) Washington State Department of Ecology Facility Site ID # 1206 Inspection Dates: February 27, 2022

> Prepared by Maul Foster & Alongi, Inc. 2815 2nd Avenue, Suite 540, Seattle, WA 98121



ENVIRONMENTAL CAP AND DRAINAGE SYSTEM INSPECTION REPORT FORMER CASCADE TIMBER NO. 3 LOGSORT YARD

The material and data in this report were prepared under the supervision and direction of the undersigned.

MAUL FOSTER & ALONGI, INC.

rooke =

Brooke Harmon, PE Project Engineer

Euclip Al

Evelyn Lundeen, EIT Staff Engineer

\\stmfa01.file.core.windows.net\final-dir\0615.17 Port of Tacoma - Cascade Timber\Documents\002_2022.06.17 CAP Inspection Report\Rf_2022 Cap Inspection Report-Cascade Timber.docx

I hereby certify that I am familiar with the facilities addressed in this report and that the inspection was conducted in accordance with acceptable engineering practices.

06-17-2022

Brooke Harmon, PE Project Engineer

CONTENTS

| CERTIF | ICATIC | DN | III |
|--------|---------------------|---|-------------|
| FIGURE | es and |) TABLES | V |
| ACRO | NYMS | AND ABBREVIATIONS | VI |
| 1 | INTRC 1.1 1.2 | DDUCTION PURPOSE AND SCOPE FACILITY BACKGROUND | 1 1 2 |
| 2 | FIELD 2.1 2.2 | OBSERVATIONS ENVIRONMENTAL CAP STORMWATER DRAINAGE SYSTEM | 2 3 3 |
| 3 | STATU 3.1 3.2 | IS AND RECOMMENDATIONS MAINTENANCE AND REPAIR PERFORMED SINCE PREVIOUS INSPECTION RECOMMENDATIONS | 4 4 5 |
| | | | |

LIMITATIONS

REFERENCES

FIGURES

TABLES

APPENDIX

ENVIRONMENTAL CAP REPAIRS

FOLLOWING REPORT:

FIGURES

- 1 SITE LOCATION
- 2 ENVIRONMENTAL CAP OBSERVATIONS
- 3 ENVIRONMENTAL CAP REPAIRS

TABLES

- 1 ENVIRONMENTAL CAP ISSUES OBSERVED DURING 2022 INSPECTION
- 2 ENVIRONMENTAL CAP REPAIRS OBSERVED DURING 2022 INSPECTION
- 3 STORMWATER DRAINAGE SYSTEM ISSUES OBSERVED DURING 2022 INSPECTION

| Cascade Timber | former Cascade Timber No. 3 log sort yard |
|----------------|---|
| CD | consent decree |
| Ecology | Washington State Department of Ecology |
| Husky | Husky Terminal and Stevedoring, LLC |
| ID | identification |
| MFA | Maul Foster & Alongi, Inc. |
| MOU | memorandum of understanding |
| O&M | operations and maintenance |
| Port | Port of Tacoma |
| WUT | Washington United Terminals |

INTRODUCTION

This report summarizes the field activities and results for the environmental cap and stormwater drainage system inspection conducted on behalf of the Port of Tacoma (Port) for the former Cascade Timber No. 3 log sort yard (Cascade Timber). Cascade Timber is located southwest of the Blair Waterway in Tacoma, Washington bordered by Thorne Road and Maxwell Way (the Site) (Figure 1). The facility is owned by the Port and leased by Washington United Terminals (WUT) and Husky Terminal and Stevedoring, LLC (Husky) as a truck queue area. The ground surface at Cascade Timber is covered by an environmental cap and has several stormwater drainage features, further described in this report.

Inspection activities were conducted in accordance with the requirements identified in Consent Decree (CD) No. 92-2-03590-3 issued by the Washington State Department of Ecology (Ecology) to the Port (Washington Superior Court, 1994) and the operations and maintenance plan contained in the final engineering and design report (HLA, 1994). A memorandum of understanding between Ecology and the Port, updating the cap inspection frequency to every 30 months starting with an inspection in February 2012, was issued on September 12, 2011 (Ecology and Port of Tacoma, 2011).

1.1 Purpose and Scope

The purpose of this report is to present the findings of the 2022 environmental cap and stormwater drainage system inspection at Cascade Timber. The purpose of the environmental cap is to prevent surface water infiltration, exposure of humans and the environment to underlying materials, and erosion. The stormwater drainage system is used to convey stormwater off the cap surfaces to prevent infiltration and erosion.

Maul Foster & Alongi, Inc. (MFA), performed the inspection on February 27, 2022, which included the following tasks:

- Inspection of the asphalt/concrete pavement for the presence of cracks or other failures in the pavement that allow surface water runoff to infiltrate the bark/slag surficial fill (e.g., cracks greater than 1/8 in. wide, sub-base material exposed, pavement edge deterioration, and general appearance).
- Evaluation of the structural and functional condition of the cap and drainage systems (including catch basins, maintenance holes, oil/water separators, and spill containment vessels).
- Evaluation of debris/sediment accumulation in the stormwater structures (if visible).

The inspection observations are presented in this report.

1.2 Facility Background

Cascade Timber Site encompasses approximately 10.7 acres of a larger property located southwest of the Blair Waterway. Cascade Timber operated its property as a log sort yard from 1967 to 1987 (Ecology, 2017). In 1982, approximately 500 tons of ASARCO slag were placed on-Site as ballast material. In the 1989 Record of Decision for the Commencement Bay Nearshore/Tideflats Superfund site, the Site was identified as a source of arsenic, copper, lead, and zinc to Sitcum Waterway. The property is operated by WUT and ITS Husky as a truck queue area. Trucks drive through the property over a set of truck scales before driving over to shipping yard.

In 1991, Ecology issued an Agreed Order (No. DE 91-S199) for a remedial investigation/feasibility study to evaluate metals associated with ASARCO slag at Cascade Timber and their extent in the soils, groundwater and surface water (stormwater runoff) on and adjacent to Cascade Timber (Ecology, 2017). A remedial investigation and feasibility study report was submitted to Ecology in June 1993 and an engineering design report was submitted to Ecology in 1994 by Harding Lawson Associates (HLA) (HLA, 1993; HLA, 1994). In 1993, a cleanup action plan was completed for Cascade Timber; the plan was included in the property's consent decree. Remedial activities, including the installation of a low-permeability asphalt cap, stormwater drainage system, and groundwater monitoring wells, were conducted in 1994.

Groundwater monitoring has been conducted at the Site since 1994 to monitor the effectiveness of the remedial action. Groundwater quality is monitored every 18 months (Ecology, 2011). The last groundwater monitoring event was conducted in February 2022 (described in a separate report [MFA, 2022]).

The Port is required to conduct environmental cap and drainage system inspections (inspections) every 30 months (Ecology, 2011). The last inspection was performed in August 2019 (Windward, 2019). During the 2019 inspection, portions of pavement and curbs were recommended for repair. The environmental cap was temporarily penetrated in 2020 during the installation of the new gate and utilities at the Site. The construction activities were approved by Ecology on December 30, 2019, and the cap was restored to its original condition after completion of the construction in 2020. A memorandum authored by the Port and summarizing the utility construction elements, soil management and disposal activities, cap restoration components, and asphalt permeability testing results is included as the appendix to this report.

2 FIELD OBSERVATIONS

MFA performed the 2022 inspection at Cascade Timber on February 27, 2022, making use of the previous inspection results and information regarding maintenance work provided by the Port (see the appendix). The inspection was led by a Washington State licensed professional engineer.

2.1 Environmental Cap

Inspectors were able to observe all paved surfaces within the environmental cap. The location of facility features and the Cascade Timber Site boundary are shown in Figure 2. Photographs depicting cap issues are provided in Table 1.

The cap was generally in good condition with minor asphalt damage observed across the cap. Several unsealed cracks wider than 1/8 inch were observed to run parallel with the drive lanes on the cap. Gouges ranging from 1-3 feet long were observed across the Site; these were generally only 1 inch deep. Deeper tire ruts were observed across the drive lanes located in the new gate areas.

Several areas of the asphalt curb were damaged or cracking along the pavement edge. Pavement edge erosion was observed behind the curb in several areas of the cap. Asphalt debris in areas with pavement edge erosion was observed sliding down the slopes at the edge of the cap. The subgrade material in one area was eroding from underneath the pavement edge.

Pavement repairs were completed in 2020 and are summarized in Section 3 and the appendix. Pavement repairs observed during the 2022 inspection are presented in Figure 3 and described in Table 2. Photographs of the observed repairs are provided in the appendix that follows this report.

The table below provides a summary of the cap conditions observed during the 2022 inspection; observations, photographs, and recommended actions keyed to specific locations are presented in Table 1 following this report.

| Required Inspection Element | Observed Condition | Recommended Action |
|--|---|--|
| Presence of cracks wider than 1/8 inch | Cracks wider than 1/8 inch were observed across the cap. | Repair pavement as shown in Figure 2 and described in Table 1. |
| Pavement edge deterioration | Several areas of pavement edge determination were observed. | Locations of pavement edge deterioration are shown in Figure 2 and described in Table 1. |
| Sub-base material exposed | Sub-base material was potentially exposed in one area of pavement edge erosion. | Stabilize slope as described in Table 1. |
| Degradation, subsidence, general appearance | Limited degradation and deterioration were observed in asphalt surface. | Locations of pavement deterioration are shown in Figure 2 and described in Table 1. |

Environmental Cap Conditions and Recommended Actions

2.2 Stormwater Drainage System

The Cascade Timber stormwater drainage system consists of six catch basins, one spill containment vessel, one oil/water separator,¹ and one maintenance hole. In 2022, each drainage system component was inspected for general appearance, sediment and debris accumulation (as visible), and structural and functional condition. Inspectors were unable to inspect maintenance hole WMH, as it was located

¹ The spill containment vessel and oil/water separator have two maintenance covers/vaults. In Figure 2 and Table 1, spill containment vaults are shown as SV1 and SV2; oil/water separator vaults are shown as OWS1 and OWS2.

within a secured fenced area that could not be unlocked. Stormwater features OWS1, OWS2, SV1, and SV2 were partially inspected due to the tight fit of the grates covering the structures. Catch basins CB5 and CB7 were not inspected due to severe deterioration in the catch basin inserts.

Catch basins across the Site appeared to be structurally sound and functioning normally, structures were actively discharging at the time of inspection which prevented visual observations of sediment accumulation as well as observing debris and floatables on the water surface. Table 3 summarizes the observations made at each drainage structure.

3 STATUS AND RECOMMENDATIONS

3.1 Maintenance and Repair Performed Since Previous Inspection

3.1.1 Environmental Cap

The 2019 inspection report (Windward, 2019) recommended the following repairs:

- Repair or monitor damaged curb areas
- Repair pavement in numerous areas of observed deterioration throughout the cap

As described in Section 2.1, Table 2, and the appendix, the following items have been repaired:

- Areas of freshly repaired asphalt were observed across the environmental cap. Repairs included repairs from previous inspection observations, as well as repairs associated with construction within the cap area (see the appendix).
- Two areas curb repairs were observed at C7 and C15

Three areas adjacent to or within repaired pavement had minor cracking or gouging (Table 2) that do not currently affect the integrity of the cap. MFA recommends monitoring these areas during the next inspection cycle (P12, P39, and P46). Overall, the repairs are in good condition.

3.1.2 Stormwater Drainage System

The 2019 inspection report (Windward, 2019) recommended the following repairs/maintenance:

- Remove sediment from catch basin filter inserts or replace damaged filter inserts
- Remove accumulated debris and sediment on the pavement surfaces near catch basins CB5 and CB7
- Remove floatables, debris, and sheen from the oil/water separator
- Restore access to the two lids of the spill containment vessel

• Remove floatables and debris from SV1

Due to the length of time since the previous 2019 cap inspection and the limited access to some stormwater features, inspectors were unable to determine if the proposed maintenance activities had been performed. Some of the above maintenance issues are reoccurring. The stormwater infrastructure at the Property is managed under the Port's municipal stormwater permit, and inspections and maintenance are performed under the requirements of the permit. Section 2.2 and Table 2 described current repair/maintenance items observed during the 2022 inspection.

3.2 Recommendations

3.2.1 Environmental Cap

The following recommendations are based on this 2022 inspection:

- Repair curb damage at locations C11 and C14
- Stabilize slope at location P4 to prevent further undercutting of the pavement cap
- Seal cracks at P10, P17, P18, P27, P28, P29, P30, P31, P32, and P59
- Repair asphalt depressions at P27, P33, P34, P37, and P60
- Monitor gouges and cracks in asphalt at locations P25, P26, P35, P36, and P39

Cracks wider than 1/8 inch observed across the Site are recommended for repair. Multiple curb locations which had damage extending through the vertical profile of the curb are recommended for repairs. Gouges and chipping of asphalt were observed across the cap. These gouges were generally less than 1 inch deep and are recommended for continued monitoring and evaluation during the next inspection cycle and gouges greater than 1 inch deep were recommended for repair. Recommended actions are further described in Table 1.

3.2.2 Stormwater Drainage System

The following recommendations are based on this 2022 inspection:

- Restore access to maintenance hole WMH to facilitate inspection during the next inspection cycle
- Consider replacing filter inserts in all catch basins
- Restore access to spill containment vessel and oil water separator during the next inspection cycle

Required and recommended actions are further described in Table 3.

The services undertaken in completing this report were performed consistent with generally accepted professional consulting principles and practices. No other warranty, express or implied, is made. These services were performed consistent with our agreement with our client. This report is solely for the use and information of our client unless otherwise noted. Any reliance on this report by a third party is at such party's sole risk.

Observations in this report are limited to environmental cap areas that were visible to the Windward field team. In some instances, portions of the cap surface may have been covered and not readily available for inspection. Inspection of stormwater structures was limited to observations made from the surface and by means of direct observation, probes (extendible poles to check for sediment), and photography. No confined space entry was performed. Observation of some stormwater structures was also limited by storm flow and/or the presence of damaged or sediment-laden catch basin inserts that could not be safely removed. No guarantee is made that all cap or stormwater deficiencies that could impact cap/drainage system performance were identified.

Opinions and recommendations contained in this report apply to conditions existing when services were performed and are intended only for the client, purposes, locations, time frames, and project parameters indicated. We are not responsible for the impacts of any changes in environmental standards, practices, or regulations subsequent to performance of services. We do not warrant the accuracy of information supplied by others, or the use of segregated portions of this report.

Ecology, Port of Tacoma. 2011. Memorandum of understanding. Former log yard groundwater monitoring and cap inspection. Washington State Department of Ecology and Port of Tacoma.

Ecology. 2017. Second periodic review report final, Cascade Timber 3 POT. Washington Department of Ecology. January.

HLA. 1993. Remedial investigation/feasibility study, Cascade Timber No. 3 Log Sort Yard, Tacoma Washington. March.

HLA. 1994. Engineering design report, remedial action, former Cascade Timber No. 3 Log Sort Yard, Port of Tacoma, Tacoma Washington. Appendix C, Compliance Monitoring Plan. Harding Lawson Associates. April 29.

MFA. 2022. Draft Letter (re: Groundwater Monitoring Report, Former Cascade Timber No. 3 Log Sort Yard Site, Consent Decree No. 94-2-03590-3, Facility Site ID: 1206, Monitoring Date: February 27, 2022) to A. Smith, Washington State Department of Ecology, from C. Wise and J. Lenahansen, Maul Foster & Alongi, Inc., Seattle, Washington. March 17.


Washington Superior Court. 1994. Case No. 94TC-S167. No. 94-2-3590-3 consent decree. Superior Court of the State of Washington for Pierce County, Pierce County.

Windward, Landau. 2019. Port of Tacoma environmental cap inspection report. Former Cascade Timber No. 3 Log Sort Yard. Windward Environmental LLC and Landau Associates, Seattle, WA.

FIGURES







Ad Bv

p. 971 544 2139 | www.maulfoster.com

This product is for legal, engine duct is for informational purposes and may not have been prepared for, or be suitable engineering, or surveying purposes. Users of this information should review or he primary data and information sources to ascertain the usability of the information.







CB2

Figure 2 Environmental Cap Observations


Former Cascade Timber No. 3 Log Sort Yard Site Tacoma, Washington

Legend




NOTE:

Inspection completed on February 27, 2022. Maintenance hole "WMH" is located in a secured, fenced area that was not accessible to field staff. Cascade Timber = Cascade Timber Company.









This product is for informational purposes and may not have been prepared for, or be suitable for legal, engineering, or surveying purposes. Users of this information should review or consult the primary data and information sources to ascertain the usability of the information.







Figure 3 Environmental **Cap Repairs**

Former Cascade Timber No. 3 Log Sort Yard Site Tacoma, Washington

Legend

Field Observations

Туре

Curb Observation


쌿

Pavement Observation

Site Boundary

NOTES:

Inspection completed on February 27, 2022. Cascade Timber = Cascade Timber Company.





Source: Aerial photograph (2018) obtained from City of Tacoma; tax lot data obtained from Pierce County GIS.



This product is for informational purposes and may not have been prepared for, or be suitable for legal, engineering, or surveying purposes. Users of this information should review or consult the primary data and information sources to ascertain the usability of the information.

TABLES





MAUL FOSTER ALONGI Project Name: Environmental Cap and Drainage System Inspection Report M0615.17.002 Cascade Timber

Table 1: Environmental Cap Issues Observed During 2022 Inspection

| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|--|-------------|
| С9 | curb | curb degradation extending approximately 20 lf; damage limited to backside of curb | monitor and reevaluate during next inspection cycle | |
| C11 | curb | curb deterioration extending approximately 4 lf; damage extends through vertical profile | repair curb | |

\\stmfa01.file.core.windows.net\final-dir\0615.17 Port of Tacoma - Cascade Timber\Documents\002_2022.06.17 CAP Inspection Report\Tables



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|--|-------------|
| C12 | curb | crack in top of curb as wide as 2 inches; approximately 15 feet long | monitor and reevaluate during next inspection cycle | |
| C13 | curb | curb deterioration extending 15 feet; damage limited to backside of curb with erosion down slope | monitor and reevaluate during next inspection cycle | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|--|-------------|
| C14 | curb | curb deterioration extending 5 feet; damage extends through portions of the vertical profile; backside of curb is most damaged | repair curb | |
| C17 | curb | gouge in curb approximately 3 feet long impacted; drainage not currently effected | monitor and reevaluate during next inspection cycle | |

\\stmfa01.file.core.windows.net\final-dir\0615.17 Port of Tacoma - Cascade Timber\Documents\002_2022.06.17 CAP Inspection Report\Tables\Table 1 Cap Issues Observed and Recs-2022-02-17.docx



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|----|----------------------|---|--|-------------|
| Ρ4 | pavement | pavement edge deterioration; approximately 20 feet; slope undercuts curb in places | stabilize slope and monitor pavement edge during next inspection cycle | |
| Р5 | pavement | pavement edge deterioration approximately 40 feet long; edge of pavement separating from cap pavement; tree observed during previous inspection has been removed | monitor pavement edge during next inspection cycle | |

\\stmfa01.file.core.windows.net\final-dir\0615.17 Port of Tacoma - Cascade Timber\Documents\002_2022.06.17 CAP Inspection Report\Tables\Table 1 Cap Issues Observed and Recs-2022-02-17.docx



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---|-------------|
| Р6 | pavement | pavement edge deterioration approximately 45 feet; portions of pavement edge on back of curb observed sliding down slope | evaluate slope stability and stabilize as needed; monitor pavement edge during next inspection cycle | |
| P10 | pavement | linear crack extending across property entrance; approximately 50 lf and 0.5 inches wide | seal crack | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---------------------|-------------|
| P17 | pavement | crack wider than 1/8 inch; extends north from point several hundred feet; previously sealed, but sealant missing in places | reseal crack | |
| P18 | pavement | linear crack as wide as 1 inch; extends north from point several hundred feet; previously sealed, but sealant missing in places | reseal crack | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|--|-------------|
| P25 | pavement | tire ruts near truck scale (no visible cracks); approximately 3 inches deep; typical across all truck scale lanes | monitor and reevaluate during next inspection cycle | |
| P26 | pavement | alligator cracking wider than 1/8 inch adjacent to recent cap repair; approximately 10 foot by 10 foot area; 0.5 foot long divot as deep as 1 inch present | monitor and reevaluate during next inspection cycle | |

\\stmfa01.file.core.windows.net\final-dir\0615.17 Port of Tacoma - Cascade Timber\Documents\002_2022.06.17 CAP Inspection Report\Tables\Table 1 Cap Issues Observed and Recs-2022-02-17.docx



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---|-------------|
| P27 | pavement | deteriorating seal with divot approximately 0.5 ft long and 1 inch deep | reseal asphalt and repair asphalt depression | |
| P28 | pavement | linear crack approximately 15 feet long and as wide as ¼ inch | seal crack | |

\\stmfa01.file.core.windows.net\final-dir\0615.17 Port of Tacoma - Cascade Timber\Documents\002_2022.06.17 CAP Inspection Report\Tables\Table 1 Cap Issues Observed and Recs-2022-02-17.docx



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---------------------|-------------|
| P29 | pavement | linear crack in asphalt extending approximately 75 If from this point; as wide as 1 inch in places | seal crack | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---------------------|-------------|
| P30 | pavement | linear asphalt crack; approximately 15 If and 0.5 inches wide | seal crack | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|-------------|
| P31 | pavement | adjacent linear cracks approximately 3 feet and 30 feet long; approximately 1 inch deep; crack extends along drive lane from this point | seal cracks | |
| P32 | pavement | linear crack with 2-3 inch deep divots; approximately 2 feet long | seal cracks | |

\\stmfa01.file.core.windows.net\final-dir\0615.17 Port of Tacoma - Cascade Timber\Documents\002_2022.06.17 CAP Inspection Report\Tables\Table 1 Cap Issues Observed and Recs-2022-02-17.docx



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------------|-------------|
| P33 | pavement | surfical asphalt chipping with divots approximately 2 foot by 4 foot area; 1-2 inches deep | repair asphalt depression | |
| P34 | pavement | area with multiple divots and cracks wider than 1/8 inch; extends several feet radially from this point; 2-3 inches deep | repair asphalt depression | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|--|-------------|
| P35 | pavement | divot; approximately 2 feet long and 1 inch deep | monitor and reevaluate during next inspection cycle | |
| P36 | pavement | linear crack approximately 10 feet long; crack connects with 2 foot long divot as wide as 0.5 ft and as deep as 1 inch | monitor and reevaluate during next inspection cycle | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|--|-------------|
| P37 | pavement | gouge in asphalt; approximately 2 foot by 1 foot area; 2-3 inches deep | repair asphalt depression | |
| P39 | pavement | gouge in asphalt approximately 3 feet long with varying width as wide as 6 inches; approximately 1 inch deep | monitor and reevaluate during next inspection cycle | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|---|----------------------|---|---------------------------|-------------|
| Р59 | pavement | partially unsealed crack wider than 1/8 inch | seal crack | |
| P60 | pavement | circular divot in pavement; approximately 1 foot in diameter and 2-3 inches deep | repair asphalt depression | |
| NOTES: C = curb ID = location identification number If = linear feet P = pavement | | | | |

\\stmfa01.file.core.windows.net\final-dir\0615.17 Port of Tacoma - Cascade Timber\Documents\002_2022.06.17 CAP Inspection Report\Tables\Table 1 Cap Issues Observed and Recs-2022-02-17.docx



MAUL FOSTER ALONGI Project Name: Environmental Cap and Drainage System Inspection Report M0615.17.002 Cascade Timber

Table 2: Environmental Cap Repairs Observed During 2022 Inspection

| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---------------------|-------------|
| C7 | curb | new concrete curb section; approximately 30 lf | none | |
| C15 | curb | new concrete curb section; approximately 6 feet long | none | |

\\stmfa01.file.core.windows.net\final-dir\0615.17 Port of Tacoma - Cascade Timber\Documents\002_2022.06.17 CAP Inspection Report\Tables\Table 2 Cap Repairs Observed and Recs-2022-02-17.docx



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|----|----------------------|---|---------------------|-------------|
| Pl | pavement | repaired asphalt; approximately 5-foot-by-30- foot area; adjacent to catch basin CB2 | none | |
| P2 | pavement | repaired asphalt; approximately 5-foot-by-40- foot area | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|----|----------------------|--|---------------------|-------------|
| Ρ7 | pavement | repaired asphalt; approximately 30-foot-by-50- foot area | none | |



MAUL Project Name: Environmental Cap and Drainage System Inspection Report FOSTER Project Number: M0615.17.002 ALONGI Location: Cascade Timber

| P9 pavement | adjacent repaired asphalt; approximately 4-foot-by-8- foot and 2-foot-by-40-foot areas | none | |
|-------------|---|------|--|
|-------------|---|------|--|



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|--|-------------|
| P11 | pavement | sealed cracks | none | |
| P12 | pavement | repaired asphalt; approximately 5-foot-by-10- foot area; minor cracking adjacent to repair | monitor and reevaluate cracking near repair during next inspection cycle | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|-------------|
| P13 | pavement | repaired asphalt; approximately 5-foot-by-20- foot area | none | |
| P15 | pavement | sealed crack; runs northeast along the length of the cap from this point | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|-------------|
| P16 | pavement | sealed crack; runs northeast along the length of the cap from this point | none | |
| P19 | pavement | sealed crack; runs northeast along the length of the cap from this point | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|-------------|
| P20 | pavement | sealed crack; runs northeast along the length of the cap from this point | none | |
| P22 | pavement | sealed crack | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|---|
| P23 | pavement | sealed asphalt cracks | none. | A CONTRACT OF A |
| P24 | pavement | repaired asphalt; approximately 10-foot-by-20- foot area | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|-------------|
| P38 | pavement | newly sealed crack; approximately 30 lf | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|--|-------------|
| P39 | pavement | repaired asphalt; approximately 10-foot-by-10- foot area; approximately 2- foot-long gouge adjacent to repair | monitor and reevaluate edge of repair during next inspection cycle | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|-------------|
| Р40 | pavement | repaired asphalt; approximately 20-foot-by-10- foot area | none | |
| P41 | pavement | repaired asphalt; approximately 5-foot-by-15- foot area | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|-------------|
| P42 | pavement | repaired asphalt; approximately 5 feet wide extending several hundred feet southwest along drive lane from this point; includes asphalt around electric and communication maintenance holes | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---------------------|-------------|
| P43 | pavement | repaired asphalt; approximately 4-foot-by-80- foot area; extending north from this point | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---------------------|--|
| P44 | pavement | repaired asphalt; approximately 6-foot-by-15- foot area | none | |
| P45 | pavement | two adjacent asphalt patches; approximately 5 feet wide (each) and extending several hundred feet south of this point | none | The second secon |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|--|-------------|
| P46 | pavement | large asphalt repair near truck scale area; approximately 250-foot-by- 150-foot area; wheel ruts present, but no visible cracking | monitor and reevaluate wheel ruts during next inspection cycle | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|-------------|
| P47 | pavement | sealed cracks; sealant in good condition | none | |
| P48 | pavement | repaired asphalt; approximately 20-foot-by-50- foot area | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---------------------|-------------|
| P49 | pavement | repaired asphalt; approximately 30-foot-by-60- foot area | none | |
| P50 | pavement | sealed cracks; approximately 20 lf; sealant in good condition | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|--|---------------------|-------------|
| P51 | pavement | repaired asphalt; approximately 8-foot-by-8- foot area | none | |
| P52 | pavement | repaired asphalt; approximately 5-foot-by-5- foot area | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---------------------|-------------|
| P53 | pavement | repaired asphalt; approximately 5-foot-by-10- foot area | none | |
| P54 | pavement | repaired asphalt; approximately 5-foot-by-30- foot area; adjacent to catch basin CB4 | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|-----|----------------------|---|---------------------|-------------|
| P55 | pavement | repaired asphalt; approximately 5-foot-by-15- foot area | none | |
| P56 | pavement | repaired asphalt; approximately 5-foot-by-10- foot area | none | |



| ID | Type of Structure | Observation | Recommended Actions | Photographs |
|--|----------------------|--|---------------------|--|
| P57 | pavement | repaired asphalt; approximately 5-foot-by-8- foot area | none | |
| P58 | pavement | repaired asphalt; approximately 5-foot-by-8- foot area | none | |
| NOTES: C = curb ID = location If = linear feet P = pavemen | | ber | 1 | AND AN |



MAUL
FOSTERProject Name:
Project Number:Environmental Cap and Drainage System Inspection ReportALONGIDocation:Cascade Timber

Table 3: Stormwater Drainage System Issues Observed During 2022 Inspection

| ID | Type of Structure | Observed Condition | Sediment Accumulation | Additional Observations | Recommended Actions | Photographs |
|-----|----------------------|---|--|----------------------------|------------------------|-------------|
| CB2 | catch basin | minor cracking in concrete structure; functioning normally | water in structure and too deep to measure | damaged filter insert | replace insert | |
| CB3 | catch basin | structurally sound; functioning normally | 4-6 inches accumulation in insert; water in structure and too deep to measure | none | replace insert | |



| ID | Type of Structure | Observed Condition | Sediment Accumulation | Additional Observations | Recommended Actions | Photographs |
|-----|----------------------|---|---|---|------------------------|-------------|
| CB4 | catch basin | structurally sound; functioning normally | insert clogged with sediment accumulation; water in structure and too deep to measure | slight sheen observed in insert; no floatables or sheen observed on surface | replace insert | |



| ID | Type of Structure | Observed Condition | Sediment Accumulation | Additional Observations | Recommended Actions | Photographs |
|-----|----------------------|--|--------------------------|---|---|-------------|
| CB5 | catch basin | unable to inspect structure due to integrity of insert | nm | damaged insert; some sheet flow from site appeared to bypass basin and run off site to Maxwell Way | replace insert; observe site stormwater flow during rain event and evaluate structural best management practices to keep stormwater from sheet flowing off site | |



| ID | Type of Structure | Observed Condition | Sediment Accumulation | Additional Observations | Recommended Actions | Photographs |
|-----|----------------------|--|---|----------------------------|------------------------|-------------|
| CB6 | catch basin | exposed rebar in structure; functioning normally | insert clogged with sediment accumulation; water in structure and too deep to measure | none | replace insert | |
| CB7 | catch basin | unable to inspect structure due to integrity of insert | nm | damaged insert | replace insert | |



| ID | Type of Structure | Observed Condition | Sediment Accumulation | Additional Observations | Recommended Actions | Photographs |
|-----|----------------------|---|--------------------------|---|--|-------------|
| WMH | maintenance hole | unable to inspect due to access restrictions | nm | maintenance hole is behind secured fence, Port Security, WUT, and Husky Terminals did not have key | identify party who has access to maintenance hole to facilitate observation during next inspection cycle | |



| ID | Type of Structure | Observed Condition | Sediment Accumulation | Additional Observations | Recommended Actions | Photographs |
|------|------------------------|--|---|---|--|-------------|
| OWS1 | oil/water separator | unable to fully inspect structure due to tight fit of grate; visible structure appeared sound | water in structure and too deep to measure | no floatables observed on water surface | observe during next inspection cycle | |
| OWS2 | oil/water separator | unable to inspect due to tight fit of lid | nm | unable to observe due to tight fit of lid | observe during next inspection cycle | |



| ID | Type of Structure | Observed Condition | Sediment Accumulation | Additional Observations | Recommended Actions | Photographs |
|--|---|--|---|---|--|-------------|
| SV1 | spill containment vessel | unable to fully inspect structure due to tight fit of grate; visible structure appeared sound | water in structure and too deep to measure | no floatables observed on water surface | observe during next inspection cycle | |
| SV2 | spill containment vessel | unable to inspect due to tight fit of lid | nm | unable to observe due to tight fit of lid | observe during next inspection cycle | |
| ID = lov nm = r OWS = SV = sp | : catch basin cation identificatio not measured = oil/water separato pill containment ve: = west maintenanc | or ssel | | | | |

APPENDIX ENVIRONMENTAL CAP REPAIRS



INTEROFFICE MEMORANDUM

| то: | PROJECT FILE |
|----------|---------------------------------|
| FROM: | SARAH WEEKS |
| SUBJECT: | CASCADE TIMBER 2020 CAP REPAIRS |
| DATE: | APRIL 22, 2021 |
| CC: | ROB HEALY & DAVE MYERS |

In 2020 the Port's tenant ITS Husky installed a new remote gate and truck at Port Parcel 30 (also known as "Lot F") to reduce terminal and street congestion from queueing trucks. Approximately 10-acres of the 18-acre property is the Cascade Timber No. 3 environmental cap. The new gate and new utilities were installed within cap limits. The utility work, electrical and storm drainage, was installed within the set aside utility corridors. During the same period the Port of Tacoma (Port) installed new fiber optic lines between the Husky Administration Building and Lot F, the new fiber optic lines were installed within the utility corridors. Per the terms of the Consent Decree the integrity of the cap was restored to its original condition and soil spoils were handled and disposed of in accordance with State Law. The scope of work was shared with Ecology on December 18, 2019. Ecology approved the proposed work on December 30, 2019.

The follow measures were taken to minimize disruption to the contaminated soils beneath the cap:

- All conduits were installed in shallow excavations, with the top of conduit approximately 24-inches from the top of asphalt.
- Many of the structures were designed to maintain the foundations in the clean pit run material in place over the contaminated soils.
- Soil samples were collected for characterization and appropriate disposal.

The environmental cap was restored per the original design requirements:

- The low permeability asphalt cap was restored to the original thickness
- The low permeability asphalt cap mix was comparable to the mix of the original cap design and was based on current WSDOT classifications. Permeability test results indicated a permeability of less than 10⁻⁹ cm/s. This is within the permeability range required by the Construction Completion Report (10⁻⁷ to 10⁻⁹ cm/s).
- An impervious fabric layer was installed between asphalt lifts per the original cap design.
- Edges were sealed with rubberized mastic to prevent intrusion of water along the pavement seams.

Sarah Weeks Environmental Project Manager Port of Tacoma

Attachments:

- A Project Overview
- B Drawings: Lot F Redevelopment, Husky Processing Lanes, ITS Husky. December 11, 2019.
- C Drawings: Fiber to Lot F, Project No. 101286.01, Port of Tacoma. December 9, 2019
- D Lot F Redevelopment Soil Sampling Plan, WSP. May 14, 2020.
- E Ecology Approval



Legend

Blue = Environmental cap boundary

Red dash = Lot F construction project (2020)

Yellow dash = cap repairs

Aerial photograph from Nearmap, date August 27, 2020

| From: | <u>Balaraju, Panjini (ECY)</u> |
|----------|---|
| To: | Weeks, Sarah |
| Cc: | Smith, Andrew (ECY); Myers, David; Healy, Rob |
| Subject: | RE: Cascade Timber No. 3 - Construction in January 2020 |
| Date: | Monday, December 30, 2019 11:15:25 AM |

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe. Report suspicious email using the Report Phish button in Outlook.

Good morning Sarah,

I reviewed the work proposed at the Cascade Timber No. 3 site. I understand that the Port of Tacoma's tenant, ITS Husky would like to install a new remote gate and truck queue to reduce terminal and street congestion from queueing trucks. As part of this work, some of the capped areas will be stripped to install a new gate, new utilities, and structures. Also the excavated material/soil will be tested for proper disposal and the excavated capped areas will be restored to the original condition.

The proposed procedure for conducting this work is okay with Ecology and Ecology is hear by approve the work proposal.

Once all the work is completed, please send me a letter/e-mail regarding the following information for our files:

- Approximate quantity of excavated material
- Analytical results
- Name of the disposal facility
- Any other relevant information

Thanks.

Panjini Balaraju

From: Weeks, Sarah <sweeks@portoftacoma.com>
Sent: Wednesday, December 18, 2019 3:29 PM
To: Balaraju, Panjini (ECY) <PBAL461@ECY.WA.GOV>
Cc: Smith, Andrew (ECY) <ansm461@ECY.WA.GOV>; Myers, David <dmyers@portoftacoma.com>;
Healy, Rob <rhealy@portoftacoma.com>
Subject: Cascade Timber No. 3 - Construction in January 2020

THIS EMAIL ORIGINATED FROM OUTSIDE THE WASHINGTON STATE EMAIL SYSTEM - Take caution not to open attachments or links unless you know the sender AND were expecting the attachment or the link Good Afternoon, Panjini –

We've got some worked planned at Cascade Timber No. 3 that requires your review and approval. The Cascade Timber No. 3 Site is known to the rest of Port staff as "Lot F." Lot F includes the Cascade Timber No. 3 environmental cap and adjacent acreage between the northeast boundary of the environmental cap and Port of Tacoma Road. Lot F is operated as a trucking queue, a portion of which is leased to ITS Husky. ITS Husky is planning to install a new remote gate and truck queue to reduce terminal and street congestion from queueing trucks. The scope of work includes disturbance of the Cascade Timber environmental cap. Per the Cascade Timber No.3 log yard Consent Decree – "The Port shall obtain approval from Ecology prior to initiating any disturbance of the cap stormwater drainage and/or monitoring system. Ecology shall not deny approval if the Port can show (1) that no releases of hazardous materials will occurs; (2) integrity of the cap and stormwater draining and monitoring systems will be restored to their original condition in a timely manner; and (3) that material will be handled and disposed of in accordance with State law."

I've communicated these requirements to the Port engineer, Dave Myers. Dave and I work together on the Port's environmental cap maintenance program and he is familiar with the restrictions. The team hopes to begin construction in January. Please see Dave's email below describing the scope of work. I've uploaded the drawing sets to our FTP site. Let Dave and I know if you have any questions. We'd also be happy to set up a meeting if you'd like to review the material with us in more detail.

https://webftp.portoftacoma.com/#/

username: envtransfer password: W1nt3r14

Thank you, Sarah

Sarah Weeks | Environmental Project Manager | Port of Tacoma | 253.383.9450 | www.portoftacoma.com

From: Myers, David <dmyers@portoftacoma.com>
Sent: Monday, December 16, 2019 3:51 PM
To: Weeks, Sarah <sweeks@portoftacoma.com>
Subject: Lot F work

Sarah,

Please see below for a description of work:

At lot F the Port's tenant ITS Husky is planning to install a new remote gate and truck queue to reduce terminal and street congestion from queueing trucks. Much of the site will remain as is with the exception of some striping and barricades to keep various terminal trucks separated from each

other. As part of the new gate however there are some new utilities and structures that will be installed within the cap limits. Most of the utilities including electrical, communications and storm drainage will be maintained with the set aside utility corridors. However there are some limited structures and conduit that will be installed outside these corridors.

To minimize impacts to the capped material all conduits will be kept in shallow excavations with the top of conduit 24" from the top of asphalt. This means that the trenches will likely only be 12" to 16" below paving. Likewise, many of the structures are designed to incorporate spread footings in order to maintain the foundations in the clean pit run material that was placed over the contaminated soils. There is a small conduit trench and two vaults that will be installed near light pole 12 that are outside of the utility corridors but very close to the edge of the cap. Again the conduits and vaults will be held close to the bottom of existing paving to minimize depth of excavation.

In any areas where contaminated material is contacted it will be staged on site, placed on plastic and covered with plastic, until proper characterization and disposal permits can be obtained. Areas will be over excavated to allow for a layer of clean material between contamination and installed structures. After backfill, the pavement will be restored to original thickness with a impervious fabric layer installed within the section as shown on the details. All edges will be sealed with rubberized mastic to prevent intrusion of water along the seam.


Trenches will be scrutinized more extensively and evaluated for routine maintenance under the Port's cap repair program. Additional mastic will be added to the cracks as needed and seal coating will be considered to ensure a watertight system is maintained.

I have provide two sets of drawings, one from the tenant representing their contract work and one from the Port representing Port work. I have highlighted the areas and items in orange that are on or affect the cap. Items that are not highlighted are not on the cap. Again, please keep in mind that much of the corridor work and even some of the foundations and fence work are within the prescribed "Clean Utility Corridors" that were set aside when the cap was put in place.

Please let me know if you have any questions.

David R. Myers Architect, CSI, NCARB / Engineering Project Manager / Port of Tacoma / w)253.428.8612 / c) 253.405.5593 / <u>dmyers@portoftacoma.com</u>

All e-mail communications with the Port of Tacoma are subject to disclosure under the Public Records Act and should be presumed to be public.



| m | | <u>vi</u> | E: | 2/11/19 | |
|--|----|--|-------------------------------------|----------------------|---|
| 4 | | Husky | APPR: DATE: | | |
| 1:US | KY | r street 10 10 222 | BY: A | F | |
| 2 | | moffatt & nichol SEATLE WA 8001 | REVISION: | SCALE REVISIONS | |
| } | | motfat | MARK: | | 6 |
| F 9 F 9 F 9 F 9 F 9 F 9 F 9 F 9 F 9 F 9 | | A | All Comments of the | TWN | 12/02/19 |
| | | 11/19/19 DATE 11/19/19 | BHaley Dec 11, 2019 | HORNE RD | TACOMA, WA 98421 |
| A > | -1 | S. GRAY CHECKED BY B. HALEY PRO.L ENCR | 1.1 | in | TACOM |
| ABINET DETAILS | | LOT F REDEVELOPMENT HUSKY PROCESSING LANES COVER SHEET AND SHEET INDEX | TOWNSHIP: 21N RANGE: 3F SECTION: 34 | 3/2011-SF VERT: MLLW | PARCEL: LOT F DRAWING SCALE: AS NOTED |
| T 1 T 2 | | G1.01 | 22 | | PHASE: BID |

| ABBREVIA | AMERICAN CONCRETE INSTITUTE | |
|---------------------|--|--|
| ACI | ASPHALT CONCRETE PAVEMENT | |
| AISC | AMERICAN INSTITUTE OF STEEL CONSTRUCTION ALUMINUM | |
| ANSI | AMERICAN NATIONAL STANDARDS INSTITUTE | |
| APPROX | APPROXIMATE AMERICAN SOCIETY OF CIVIL ENGINEERS | |
| ASTM | AMERICAN SOCIETY FOR TESTING MATERIALS | |
| AWG | AMERICAN WIRE GAUGE AMERICAN WELDING SOCIETY | |
| BOT, BOTT, BT | | |
| | | |
| C- CB | C-CHANNEL CATCH BASIN | |
| ę | CENTERLINE | |
| CTL CLR | CENTERLINE | |
| COMM | COMMUNICATIONS | |
| CONC | CONCRETE (PORTLAND CEMENT CONCRETE) COORDINATE | |
| CU | COPPER | |
| c/c | CENTER TO CENTER | |
| DI, DIP DIA | DUCTILE IRON PIPE DIAMETER | |
| DIM | DIMENSION | |
| E | EAST OR EASTING | |
| EA | EACH | |
| ELEC | ELECTRICAL ELEVATION | |
| ENV | ENVIRONMENTAL | |
| EQ | EQUAL EACH WAY | |
| EXP | EXISTING EXPANSION | |
| | | |
| FT | FEET | |
| G or GA GALV | GAUGE GALVANIZED | |
| HMA HORIZ OR HOR | HOT MIX ASPHALT HORIZONTAL | |
| IE IN | INVERT ELEVATION INCH OR INCHES | |
| KIPS KSI | KILO-POUND (THOUSANDS OF POUNDS) KIPS PER SQUARE INCH | |
| LB/FT LF | POUNDS PER FOOT LINEAR FEET | |
| MAX | MAXIMUM | |
| MIN MLLW | MINIMUM MEAN LOWER LOW WATER | |
| M | METER | |
| MUTCD | MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES | |
| N NAD | NORTH OR NORTHING NORTH AMERICAN DATUM | |
| NE | NORTHEAST | |
| NTS | NOT TO SCALE NORTHWEST | |
| | | |
| OC OCR | ON CENTER OPTICAL CHARACTER RECOGNITION | |
| OD OWS | OUTSIDE DIAMETER OIL-WATER SEPARATOR | |
| | | |
| PG | PERFORMANCE GRADE PORT OF TACOMA | |
| PSI | POUNDS PER SQUARE INCH | |
| PSF PVC | POUNDS PER SQUARE FOOT POLYVINYL CHLORIDE | |
| R | RADIUS | |
| REINF | REINFORCEMENT | |
| REQ'D ROW | REQUIRED RIGHT OF WAY | |
| | | |
| S SCH | SOUTH SCHEDULE | |
| SD | STORM DRAINAGE | |
| SE | SOUTHEAST SIMILAR | |
| | SPACING OR SPACED | |
| SPA | SOLIAPE | |
| SQ ST | SQUARE | |
| SQ | | |

NG EDGE

FILE Q:\LB\8897-07\CADD\

TACOMA


Ч

PORT


| ABBREVIA | TIONS (CONT'D) | LEGEND | |
|--|---|----------|----------|
| TC TESC TYP T&B | TOP OF CONCRETE TEMPORARY EROSION AND SEDIMENT CONTROL TYPICAL TOP AND BOTTOM | EXISTING | PROPOSED |
| UG UON | UNDERGROUND UNLESS OTHERWISE NOTED | | |
| VERT OR V | VERTICAL | | |
| WIM WSDOT WUT WWM W/C W/W | WEIGH IN MOTION WASHINGTON STATE DEPARTMENT OF TRANSPORTATION WASHINGTON UNITED TERMINAL WELDED WIRE MESH WITH WATER/CEMENT RATIO WATERWAY | | e B |
| &◎* しミØ:・ #%を? | AND AT ASTERISK ANGLE CENTERLINE NOMINAL DIAMETER OR PHASE DEGREES MINUTES OR FEET NUMBER OR POUNDS PERCENT PROPERTY LINE OR PLATE SECONDS OR INCH | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | -5 - L | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | 1 | |
| | | | |
| | | | |
| | | | |

DESCRIPTION FOUND MONUMENT AS NOTED SET REBAR W/ CONTROL CAP SANITARY SEWER MANHOLE UTILITY CLEAN OUT STORM MANHOLE STORM CATCH BASIN STORM CULVERT ROOF DRAIN WATER MANHOLE WATER VALVE WATER METER FIRE HYDRANT THRUST BLOCK WATER VAULT FIRE DEPARTMENT CONNECTION WATER BLOW OFF POST INDICATOR VALVE IRRIGATION CONTROL VALVE GAS VALVE GAS METER POWER METER POWER CABINET UTILITY POLE GUY ANCHOR JUNCTION BOX POWER VAULT POWER TRANSFORMER POWER MANHOLE LIGHT POLE TRAFFIC LOOP UTILITY VAULT UTILITY MANHOLE COLUMN BOLLARD UTILITY POLE SIGN TRAFFIC SIGNAL MONITORING WELL TAX PARCEL NUMBER TELECOM VAULT TELECOM MANHOLE TELECOM CABINET MAILBOX STORM DRAIN LINE SANITARY SEWER LINE BURIED WATER LINE

BURIED GAS LINE



EXISTING




DESCRIPTION

BURIED POWER LINE RECORD BURIED POWER BURIED TELECOM LINE RECORD TELECOM LINE OVERHEAD POWER LINE CHAIN LINK FENCE WOOD OR SPLIT RAIL FENCE RAILROAD TRACKS

CONCRETE SURFACE

ASPHALT SURFACE

REFERENCE CALLOUTS



PHOTOGRAPH NUMBER CALLOUT

SHEET WHERE PHOTOGRAPH IS SHOWN*

NOTES: 1. ADDITIONAL LEGEND FOR SURVEY ITEMS SHOWN ON SV1.0.

X##.

P##

X##.#



(9) EX WUT EXIT LANES TO REMAIN OPEN DURING CONSTRUCTION (10) EX HUSKY EXIT TO REMAIN OPERATIONAL DURING CONSTRUCTION

- (8) PROVIDE 60' MIN OF STEEL PLATES OVER OPEN TRENCH DURING OPERATIONAL HOURS
- (7) EX HUSKY QUEUE LANES TO REMAIN OPERATIONAL
- (6) CONSTRUCT NEW MAXWELL DRIVEWAY
- (5) CONSTRUCT ELECTRICAL AND COMMUNICATIONS INFRASTRUCTURE
- (4) CONSTRUCT WIM SCALE SUMP DRAIN LINE
- (3) EX BARRIERS PLACED AS TEMPORARY CHANNELIZATION TO REMAIN

PHASE 1 - UTILITIES & DRIVEWAY


SCALE: 1" = 80'

- (2) EX WUT QUEUE LANES TO REMAIN OPERATIONAL
- 1) REMOVE EX ELEC PANEL

PHASING KEY NOTES:


PHASING NOTES:


- TEMPORARY FENCING AND/OR CONCRETE BARRIERS SHALL BE USED TO CORDON OFF THE CONTRACTOR WORK AREAS FROM THE ACTIVE TRUCK QUEUE AND CIRCULATION AREAS.
- 2. THE TRUCK CIRCULATION AND QUEUE AREAS SHALL BE OPERATIONAL AND CLEAR OF MATERIALS AND EQUIPMENT DURING ALL OPERATING HOURS. THE PORT AND/OR THEIR TENANTS WILL COORDINATE THE TRUCK QUEUE
- AND CIRCULATION WITHIN AREAS INDICATED.
- 3. PHASING KEY NOTES INDICATE GENERAL WORK REQUIRED. SEE REMAINING DOCUMENTS FOR EXTENT AND DETAILS.
- 4. WORK AREA EXTENDS 5' MAX BEYOND PROPOSED IMPROVEMENTS UNLESS OTHERWISE INDICATED.



OFF

ò LACOMA B DRT







1 PHASE 2 - PROCESSING AREAS - SCALE: 1" = 80'


PHASING NOTES:


- TEMPORARY FENCING AND/OR RELOCATED EX JERSEY BARRIERS SHALL BE USED TO CORDON OFF THE CONTRACTOR WORK AREAS FROM THE ACTIVE TRUCK QUEUE AND CIRCULATION AREAS.
- 2. THE TRUCK CIRCULATION AND QUEUE AREAS SHALL BE OPERATIONAL AND CLEAR OF MATERIALS AND EQUIPMENT DURING ALL OPERATING HOURS. THE PORT AND/OR THEIR TENANTS WILL COORDINATE THE TRUCK QUEUE AND CIRCULATION WITHIN AREAS INDICATED.
- 3. PHASING KEY NOTES INDICATE GENERAL WORK REQUIRED. SEE REMAINING DOCUMENTS FOR EXTENT AND DETAILS.
- 4. WORK AREA EXTENDS 5' MAX BEYOND PROPOSED IMPROVEMENTS UNLESS OTHERWISE INDICATED.

- PHASING KEY NOTES:
- (1) CONSTRUCT WIM SCALES AND OCR GATES
- (2) CONSTRUCT INTERCOM AND CAMERA FOUNDATIONS
- (3) CONSTRUCT TROUBLE AREA
- (4) CONSTRUCT MAXWELL ENTRANCE WIDENING
- (5) EX WUT QUEUE LANES TO REMAIN OPERATIONAL (7 LANES)
- (6) TEMPORARY STRIPING FOR WUT QUEUE LANES, 5 12'-WIDE LANES; FIELD VERIFY LOCATION WITH ENGINEER; WORK TO BE DONE BETWEEN PHASES 1 AND 2 DURING NON OPERATING HOURS
- (7) REMOVE EX ELEC PANEL
- (8) EX HUSKY QUEUE LANES WITH REVERSE TRUCK CIRCULATION (TRUCKS EXITING NEW DRIVEWAY); FIELD VERIFY LOCATION WITH ENGINEER
- (9) EX BARRIERS PLACED AS TEMPORARY CHANNELIZATION TO REMAIN
- (10) EX WUT GATE TO REMAIN OPERATIONAL













PHASING NOTES:

- TEMPORARY FENCING AND/OR RELOCATED EX JERSEY BARRIERS SHALL BE USED TO CORDON OFF THE CONTRACTOR WORK AREAS FROM THE ACTIVE TRUCK QUEUE AND CIRCULATION AREAS.
- THE TRUCK CIRCULATION AND QUEUE AREAS SHALL BE OPERATIONAL AND CLEAR OF MATERIALS AND EQUIPMENT DURING ALL OPERATING HOURS. THE PORT AND/OR THEIR TENANTS WILL COORDINATE THE TRUCK QUEUE AND CIRCULATION WITHIN AREAS INDICATED.
- PHASING KEY NOTES INDICATE GENERAL WORK REQUIRED. SEE REMAINING DOCUMENTS FOR EXTENT AND DETAILS.
- 4. WORK AREA EXTENDS 5' MAX BEYOND PROPOSED IMPROVEMENTS UNLESS OTHERWISE INDICATED.

PHASING KEY NOTES:

() COMPLETE HUSKY QUEUING AND PROCESSING LANES, GATES, AND FENCE ON BARRIERS. CONTRACTOR SHALL ALLOW FOR A MINIMUM OF ONE 12'-WIDE TRUCK LANE THROUGH THE WORK AREA. COORDINATE WITH HUSKY.





HORIZONTAL DATUM

WASHINGTON STATE PLANE COORDINATE SYSTEM, SOUTH ZONE, NAD 83/2011 (PER PORT OF TACOMA SURVEY CONTROL MAP - 2016)

MEASURED NORTH 44'06'40" EAST BETWEEN MONUMENTS #104 AND "L" LOCATED ON MAXWELL WAY AT THE INTERSECTIONS OF PORT OF TACOMA ROAD AND THORNE ROAD

VERTICAL DATUM MLLW (PER PORT OF TACOMA 2016 SURVEY CONTROL MAP)

TIDE 22 1933 BENCHMARK: LOCATED AT NE CORNER OF 11TH ST. BRIDGE AT THE INTERSECTION OF E. 11TH ST. AND

MILWAUKEE WAY ELEVATION = 19.18 (BASED ON 1983-2001 TIDAL EPOCH)


SITE DATA


TAX PARCEL NOS. 6965000410, 6965000411, 6965000423 AREA: 18.6± ACRES


NOTES

1. EQUIPMENT USED: TOPCON QS ROBOTIC TOTAL STATION


- 2. THIS SURVEY WAS PERFORMED BY FIELD TRAVERSE WITH THE FINAL RESULTS MEETING OR EXCEEDING THE CURRENT TRAVERSE STANDARDS CONTAINED IN W.A.C. 332-130-090. ALL MEASUREMENTS WERE MADE WITH A TOPCON QS ROBOTIC TOTAL STATION IN ACCORDANCE WITH THE EQUIPMENT MANUFACTURER'S SPECIFICATIONS.
- 3. IN ACCORDANCE WITH THE REVISED CODE OF WASHINGTON (R.C.W.) IN ALCURONACE WITH THE REVISED CODE OF WASHINGTON (R.C.H.) 58.09 AND THE WASHINGTON ADMINISTRATIVE CODE (W.A.C.) 332-130, THIS SURVEY MAY DEPICT OCCUPATIONAL INDICATORS THAT DIFFER FROM THE DEEDED LOT LINES. THESE INDICATORS, IF AT ALL PRESENT, MAY REPRESENT A POTENTIAL FOR CLAIMS OF UNWRITTEN TITLE. THIS SURVEY DOES NOT PURPORT TO RESOLVE SUCH TEMS.
- FIELD WORK PERFORMED IN MARCH THROUGH MARCH AND SEPTEMBER 2017, UNDER SITTS & HILL PROJECT NUMBER 17537.
- 5. UTILITIES AS SHOWN HEREON ARE BASED ON FIELD SURVEY OBSERVATION OF UTILITY LOCATE SERVICES PERFORMED BY MOUNTAIN VIEW LOCATING SERVICES LLC. IN SEPTEMBER 2017 FOR THIS SURVEY. THIS HAS BEEN SUPPLEMENTED BY UPUBLIC RECORDS. RECORD UTILITY LINES SHOWN HEREON ARE DEPICTED WITH THE STANDARD LINETYPE WITH A "- R" AS SHOWN IN THE LEEPHD. UTILITIES OTHER THAN SHOWN MAY EXIST ON THE SITE. THE SURVEYOR DOES NOT WARRANT THAT THE UNDERGROUND UTILITIES SHOWN ARE IN THE EXACT LOCATION INDICATED. THE SURVEYOR DOES CERTIFY THAT THEY ARE SHOWN AS ACCURATELY AS POSSIBLE FROM FIELD SURVEY AND PAINTED UTILITY DOATA COLLECTION AND DEPICTION OF EXISTING SUBSURFACE UTILITY DATA IS CONSTENT WITH QUALITY LEVEL (B) OF THE ASCE STANDARD IS CONSTENT WITH QUALITY LEVEL (B) OF THE ASCE STANDARD GUIDELINES 38-02.
- 5. SITTS & HILL ENGINEERS, INC. HAS RELED UPON TITLE INFORMATION NOTED IN COMMITMENT FOR TITLE INSURANCE PREPARED BY FIRST AMERICAN TITLE INSURANCE COMPANY OF WASHINGTON, COMMITMENT NUMBER 2940659, DATED SEPTEMBER 121H 2017, IN PREPARATION OF THIS SURVEY, SITS AND HILL ENGINEERS, INC. HAS CONDUCTED NO INDEPENDENT TITLE SEARCH NOR IS SITS AND HILL ENGINEERS, INC. AWARE OF ANY TITLE ISSUES AFFECTING THE SURVEYED DEPENDENT TITLE USAUES AFFECTING THE SURVEYED PROPERTY OTHER THAN THOSE SHOWN ON THE MAP AND/OR DISCLOSED BY SAID TITLE COMPANY'S ORDER. SITTS & HILL ENGINEERS, INC. HAS RELIED WHOLLY ON SAID TITLE COMPANY'S REPORT AND THEREFORE QUALIFIES THE MAP'S ACCURACY AND COMPLETENESS TO THAT EXTENT.
- 7. THIS SURVEY COMPLIES WITH W.A.C. 332–130–145. THE CONTOURS DEPICITED HERCON ARE BASED ON DATA FROM DIRECT FIELD WESSUREWENTS. SPOT ELEVATIONS ARE BASED ON DIRECT FIELD WESSUREWENTS AND ARE DEPICITED FOR REFREENCE. THE PURPOSE OF THIS TOPOGRAPHIC MAP IS TO SERVE AS A BASE MAP FOR CONTEMPLATED SITE IMPROVEMENTS AND DESIGN.










- F.








| | RIM=17.55 RE=5.19.1 RE=5.76.1 LADDER S | 18"CONC NW 18"CONC SE 8"CONC SW | Tacoma no. no. no. no. no. no. no. no. no. no. | R: DATE: | | |
|-------------|--|---|--|---------------------------|--------------------------------|-------------------------|
| | | | L HOR | APPR: | | - |
| | | 1 | | ΒΥ: | + | - |
| | 09760 268 168863 220 V 1262 STORM CA R RIM=17.50 IE=4.67, 3 IE=4.67, 3 | | ENGINEERS, INC. сма 5 перестика 3 шеректика ана сонтакатиет - 1 насанда на на поса саза сонтакатиет - 1 на сонтак поса саза сонтакатиет - 1 на сонтакатиет | REVISION: | | |
| | IE=4.97, 3 IE=6.75, 2 LADDER EA | 0°CONC SE 4°PVC SW SST | | MARK: | | |
| | | | | A Statement of a | Literin . | D TACOMA, WA 98401-1837 |
| | | 00/00 | CHECKED BY DATE PROJ. ENGR DATE | schillingd Nov 25, 2019 | SITCUM PLAZA | MA, WA 98401-1837 |
| TACOMA ROAD | | APROVED: | DIRECTOR ENG. DATE | PRINTED BY: schillir | PORT ADDRESS: ONE SITCUM PLAZA | TACOMA, |
| PORT OF | | PARCEL F | TOPOGRAPHIC SURVEY | RANGE: 3 EAST SECTION: 34 | | DRAWING SCALE: AS NOTED |
| R | | - STORM DRAIN LINE - RECORD STORM LINE - SANITARY SEVER LINE - RECORD SANTARY LINE - BURIED WATER LINE - RECORD WATER LINE - BURIED GAS LINE - BURIED GAS LINE | TOP(| TOWNSHIP: 21 NORTH RANGE: | DAT-HRZ: WA83/2011-SF VERT: | PARCEL: N/A |
| N NUMBER | | - RECORD GAS LINE - BURIED POWER LINE - RECORD BURIED POWER - BURIED TELECOM LINE - RECORD TELECOM LINE - OVERHEAD POWER LINE - CHAIN LINK FENCE - WOOD OR SPLIT RAIL FENCE RAILROAD TRACKS | SV1.4 | CONT/CONS: | M. ID: | PHASE: |















22

01_C01



CONSTRUCTION.

OR REPLACED IMMEDIATELY UPON RECEIVING VERBAL NOTICE OF SAID FAILURE FROM ENGINEER OR CITY OF TACOMA.

PREFORMED TRIANGULAR URETHANE FOAM SILT DIKE. OR EQUIVALENT MATERIAL

FABRIC ON THIS SIDE OF THE DIKE TO BE FOLDED UNDER THE DIKE SECTION AND NAILED DOWN

PK NAIL, TYP

PREFORMED TRIANGULAR URETHANE FOAM SILT DIKE, OR EQUIVALENT MATERIAL

PK NAIL, TYP

15. THE CONTRACTOR SHALL PROTECT STOCK PILE AREAS FROM RELEASE OF ERODED SEDIMENT OR TURBID WATER. STOCK PILES SHALL BE COVERED AT ALL TIMES WHILE NOT IN USE TO KEEP


16. ALL DISTURBED AREAS SHALL BE STABILIZED BY ACCEPTABLE METHODS FOR THE PREVENTION OF ON-SITE EROSION AFTER


17. ALL EROSION/SEDIMENT CONTROL PONDS WITH A DEAD STORAGE DEPTH EXCEEDING 6 INCHES MUST BE SURROUNDED WITH A FENCE WITH A MINIMUM HEIGHT OF 3 FEET.


18. EXISTING PAVED ROADS MAY BE USED AS CONSTRUCTION

19. CONTRACTOR SHALL REMOVE ALL TEMPORARY TESC FACILITIES


| | LOT F RE | LOT F REDEVELOPMENT | INT | S. GRAY | 1/H | 1/19/19 | | - | | (D | STIM |
|------------|----------------------------------|---------------------------------------|-------------------------|--------------|------------------------------|--------------------|-------|---------------|-------------------------------------|-------|-------------|
| 00 10 | AUSIN | HISKY PROCESSING LANES | ES | CHECKED BY | | DATE Contraction | | | 600 UNIVERSITY STREET SUITE# 610 | | - |
| C1.03 | DEMOLITION ANE | DEMOLITION AND TESC - NOTES & DETAILS | TAILS | B. HALEY | 11/11 | 1/19/19 3 - 1/19/1 | mott | tatt & nichol | SEATTLE, WA 98101 (206) 622-0222 | - | In the line |
| 19 OF 59 | | | | PROJ. ENGR | | DATE AL).E | | | | 3 | |
| | TOWNSHIP: 21N | RANGE: 3E SECTION: 34 | SECTION: 34 | PRINTED BY: | mcoker Dec 02, 2019 | A CONTRACT | MARK | REVISION: | BY: | APPR: | DATE: |
| | DAT-HRZ: WA83/2011-SF VERT: MILW | VERT: MLLW | | SITE ADDRESS | SITE ADDRESS: 1754 THORNE RD | A TYNOY | | | | | |
| PHASE: BID | PARCEL: LOT F | DRAWING SC | DRAWING SCALE: AS NOTED | | TACOMA, WA 98421 | 12/0 | 61/70 | | 1 | _ | - |








ч





| POINT No. | NORTHING | EASTING | NOTES |
|-----------|-----------|------------|--|
| 101 | 708221.94 | 1167882.44 | BEGIN STRIPING |
| 102 | 709002.91 | 1168464.50 | WALK THROUGH GATE |
| 103 | 708900.84 | 1168559.86 | WALK THROUGH GATE |
| 104 | 708282.96 | 1167863.59 | STRIPING TANGENT |
| 105 | 708363.67 | 1167924.96 | FENCE ON BARRIER CORNER |
| 106 | 708227.81 | 1167732.61 | GENERATOR CORNER |
| 107 | 708306.59 | 1167983.84 | FENCE ON BARRIER CORNER |
| 108 | 708536.70 | 1168092.68 | WALK THROUGH GATE |
| 109 | 708683.19 | 1168155.99 | STRIPING CTL |
| 110 | 708657.72 | 1168129.90 | TRAFFIC BARRIER CORNER |
| 111 | 708630.99 | 1168209.84 | BEGIN QUEUE LANE STRIPING |
| 112 | 708941.07 | 1168194.37 | DESIGNATED UTILITY CORRIDOR CORNEL |
| 113 | 709099.08 | 1168347.56 | DESIGNATED UTILITY CORRIDOR CORNEL |
| 114 | 709476.05 | 1168858.12 | STRIPING TANGENT |
| 115 | | | |
| 115 | 709480.23 | 1168878.71 | ARROW CONROL POINT TRAFFIC BARRIER CORNER |
| - | | | |
| 117 | 709408.09 | 1169018.04 | ARROW CONTROL POINT |
| 118 | 709390.66 | 1169051.54 | TRAFFIC BARRIER CORNER |
| 119 | 709620.59 | 1168783.71 | CONNECT TO EX FENCE |
| 120 | 709246.79 | 1168700.90 | TRAFFIC BARRIER CORNER |
| 121 | 709300.40 | 1168749.62 | TRAFFIC BARRIER CORNER |
| 122 | 709193.89 | 1168755.47 | STRIPING CONTROL POINT |
| 123 | 709247.53 | 1168804.21 | STRIPING CONTROL POINT |
| 124 | 709216.76 | 1168861.21 | CAMERA T-POLE |
| 125 | 709257.80 | 1168900.84 | CHASSIS CAMERA PEDESTAL |
| 126 | 709339.42 | 1168896.54 | STRIPING CTL |
| 127 | 709393.94 | 1168840.29 | END TRAFFIC BARRIER |
| 128 | 709401.75 | 1168855.75 | STRIPING TANGENT |
| 129 | 709579.93 | 1168808.37 | STRIPING TANGENT |
| 130 | 709575.70 | 1168819.04 | STRIPING CONTROL POINT |
| 131 | 709462.54 | 1168934.52 | SIGN |
| 132 | 709411.68 | 1168981.98 | STRIPING TANGENT |
| 133 | 709412.08 | 1168989.30 | STRIPING TANGENT |
| 134 | 709618.17 | 1168834.25 | DRIVER ASSISTANCE SHELTER CENTER |
| 135 | 709492.02 | 1168981.86 | STRIPING TANGENT |
| 136 | 709496.19 | 1168984.73 | STRIPING TANGENT |
| 137 | 708479.61 | 1168151.54 | WALK THROUGH GATE |
| 138 | 709576.12 | 1168740.56 | CONNECT TO EX FENCE |
| 139 | 709574.43 | 1168753.61 | END FENCE |
| 140 | 709576.82 | 1168754.08 | STRIPING TANGENT |
| 141 | 709606.93 | 1168785.10 | END FENCE |
| 142 | 709606.92 | 1168780.50 | STRIPING TANGENT |
| 143 | 708541.41 | 1168097.09 | TRAFFIC BARRIER CORNER |
| 144 | 709505.74 | 1168885.36 | STRIPING TANGENT |
| 145 | 709520.50 | 1168870.12 | STRIPING TANGENT |
| 146 | 709535.26 | 1168854.89 | STRIPING TANGENT |
| 147 | 708428.74 | 1167861.74 | SUMP DRAIN CLEANOUT |
| 148 | 708467.67 | 1167807.35 | SUMP DRAIN CLEANOUT |
| 149 | 708498.38 | 1167764.54 | SUMP DRAIN |

| | | CONTROL | POINT DATA |
|-----------|-----------|------------|------------------|
| POINT No. | NORTHING | EASTING | NOTES |
| 150 | 709577.84 | 1168955.16 | STRIPING TANGENT |
| 151 | 709577.00 | 1168901.35 | STRIPING TANGENT |
| 152 | 709633,26 | 1168843.30 | STRIPING TANGENT |
| 153 | 708511.67 | 1168085.23 | STRIPING TANGENT |
| 154 | 708472.70 | 1168125.44 | STRIPING TANGENT |
| 155 | 708470.57 | 1168068.38 | STRIPING ČTL |
| 156 | 708454.56 | 1168084.89 | STRIPING CTL |
| 157 | 708491.26 | 1168148.53 | STRIPING TANGENT |
| 158 | 708570.38 | 1168116.46 | STRIPING TANGENT |
| 159 | 708634.25 | 1168129.95 | STRIPING TANGENT |
| 160 | 708511.18 | 1168180.75 | STRIPING TANGENT |
| 161 | 708327.37 | 1167929.49 | STRIPING CTL |
| 162 | 708311.36 | 1167946.00 | STRIPING CTL |
| 163 | 709490.74 | 1168900.41 | STRIPING TANGENT |
| 164 | 709564.79 | 1168824.27 | STRIPING TANGENT |
| 165 | 709550.03 | 1168839.65 | STRIPING TANGENT |
| 166 | 708223.63 | 1167725.79 | GENERATOR CORNER |
| 167 | 708210.84 | 1167733.63 | GENERATOR CORNER |
| 168 | 708215.02 | 1167740.45 | GENERATOR CORNER |
| 169 | 709650.23 | 1168861.08 | VAULT |
| 170 | 709672.29 | 1168864.49 | VAULT |
| 171 | 708372.59 | 1167948.96 | OVERLAY LIMITS |
| 172 | 708488.98 | 1168061.76 | OVERLAY LIMITS |
| 173 | 708434.10 | 1168016.92 | SCALE SLAB |
| 174 | 708448.61 | 1168103.41 | OVERLAY LIMITS |
| 175 | 708332.22 | 1167990.62 | OVERLAY LIMITS |
| 176 | 708412.34 | 1168027.88 | SCALE SLAB |
| 177 | 708402.08 | 1168049.96 | SCALE SLAB |
| 178 | 708518.37 | 1167726.68 | INVERT |
| 179 | 708541.15 | 1167755.29 | VAULT |
| 180 | 708535.10 | 1167756.91 | VAULT |
| 181 | 708257.25 | 1167715.34 | VAULT |
| 182 | 708263.54 | 1167715.25 | VAULT |
| 183 | 708417.53 | 1167634.88 | VAULT |
| 184 | 708411.48 | 1167636.61 | VAULT |
| 185 | 708911.22 | 1168115.39 | VAULT |
| 186 | 708905.18 | 1168117.12 | VAULT |
| 187 | 709170.87 | 1168368.17 | VAULT |
| 188 | 709164.83 | 1168369.89 | VAULT |
| 189 | 709436.61 | 1168626.66 | VAULT |
| 190 | 709430.57 | 1168628.39 | VAULT |
| 191 | 709629.87 | 1168823.67 | VAULT |
| 192 | 709623.83 | 1168825.40 | VAULT |
| 193 | 709311.61 | 1168754.52 | VAULT |
| 194 | 709316.24 | 1168752.83 | VAULT |
| 195 | 709376.99 | 1168813.02 | VAULT |
| 196 | 709372.37 | 1168814.71 | VAULT |


| | | CONTROL | POINT DATA |
|----------|-----------|------------|----------------------------|
| POINT NO | NORTHING | EASTING | NOTES |
| 199 | 708360.25 | 1167957.07 | SUMP DRAIN CLEANOUT |
| 200 | 708420.34 | 1168013.92 | SUMP DRAIN CLEANOUT |
| 203 | 709566.57 | 1168983.64 | STRIPING TANGENT |
| 204 | 708371.70 | 1167926.78 | VAULT |
| 205 | 708376.32 | 1167924.30 | VAULT |
| 206 | 709522.38 | 1168807.38 | SWING GATE |
| 207 | 708364.49 | 1168028.22 | OCR FOUNDATION |
| 208 | 708379.10 | 1168013.15 | OCR FOUNDATION |
| > 209 | 708374.77 | 1168006.12 | OCR FOUNDATION |
| 210 | 708396.52 | 1167995.17 | OCR FOUNDATION |
| 211 | 708389.37 | 1167991.06 | OCR FOUNDATION |
| 212 | 708411.14 | 1167980.10 | OCR FOUNDATION |
| 213 | 708378.45 | 1167952.81 | INTERCOM PEDESTAL |
| 214 | 708362.44 | 1167969.33 | INTERCOM PEDESTAL |
| 215 | 708346.43 | 1167985.85 | INTERCOM PEDESTAL |
| 216 | 709300.26 | 1168775.02 | CAMERA T-POLE |
| 217 | 709279.38 | 1168796.56 | CAMERA T-POLE |
| 218 | 709258.50 | 1168818.10 | CAMERA T-POLE |
| 219 | 709237.63 | 1168839.65 | CAMERA T-POLE |
| 220 | 709278.68 | 1168879.30 | CHASSIS CAMERA PEDESTAL |
| 221 | 709299.56 | 1168857.76 | CHASSIS CAMERA PEDESTAL |
| 222 | 709320.44 | 1168836.22 | CHASSIS CAMERA PEDESTAL |
| 223 | 709341.32 | 1168814.68 | CHASSIS CAMERA PEDESTAL |
| 224 | 709319.18 | 1168877.67 | INTERCOM PEDESTAL |
| 225 | 709308.74 | 1168888.44 | INTERCOM PEDESTAL |
| 226 | 709298.30 | 1168899.21 | INTERCOM PEDESTAL |
| 227 | 709287.86 | 1168909.98 | MODIFIED INTERCOM PEDESTAL |
| 228 | 709329.62 | 1168866.90 | INTERCOM PEDESTAL |
| 229 | 709340.06 | 1168856.13 | INTERCOM PEDESTAL |
| 230 | 709350.52 | 1168845.38 | INTERCOM PEDESTAL |
| 231 | 709360.94 | 1168834.59 | INTERCOM PEDESTAL |
| 232 | 709371.38 | 1168823.82 | INTERCOM PEDESTAL |
| 238 | 709346.93 | 1168790.52 | VAULT |

ORT OF TACOMA FILE: Q'ILB\8897-07\CADD_Active_SheetSet\889707-C02.0

BINDING EDGE

CALL 2 DAYS BEFORE YOU DIG 1-800-424-5555

| | | LOT F REDEVELOPMENT | EVELOPMI | ENT | S. GRAY | | 61/61/11 | A DESCRIPTION OF THE PARTY OF T | - | | | 10 | STITE |
|-------|---------------|----------------------------------|-------------------------|-------------------------|-------------|------------------------|----------|--|--------|----------------|-------------------|-------|----------|
| 3 | | HIISKY PROC | HIISKY PROCESSING LANES | NES | CHECKED B | 14 | DATE | A Structure of Structure | | 1009 R00 N | INIVERSITY STREET | 1 | |
| 00.20 | | CONTROL | CONTROL POINT TABLE | | B. HALEY | | 11/19/19 | Per Couldby | moffat | f & nichol SE | SEATTLE, WA 98101 | t | 4 |
| | | | | | PROJ. ENG | 8 | DATE | | | | | - | ASIE |
| | TOWNSHIP: 21N | | RANGE: 3E | SECTION: 34 | PRINTED BY: | : BHoley Dec 11, | 2019 | ALL COLUMN AND | MARK: | REVISION: | ΒΥ: | APPR: | DATE: |
| | DAT-HRZ: WA8 | DAT-HRZ: WA83/2011-SF VERT: MLLW | ERT: MLLW | | SITE ADDRE | DDRESS: 1754 THORNE RD | RD | ANDALL ENG | A | SCALE REVISION | 45 JA | T BJH | 12/11/19 |
| | PARCEL: LOT F | | DRAWING SI | DRAWING SCALE: AS NOTED | 0 | TACOMA, WA 9842 | 98421 | 1202/1 | 07 | | | | |



°,


10'-0"

VARIES

-12" "WDE STOP" LINE (WHITE)

6'-4".


LETTERING TO BE CENTERED BELOW THE STOP BAR



- SOLID WHITE TEXT (SEE NOTE 1) 0

1'-8 3/4"-

LANE DESIGNATION DETAIL 4 SCALE: NTS -C2.03, C2.04




PORT

R BINDING B


NOTES:


- 1. PAVEMENT MARKINGS SHALL BE PER THE MUTCD GUIDELINES. SUBMIT DETAILED MARKING DETAILS FOR APPROVAL.
- 2. SIGNS SHALL BE PER THE MUTCD GUIDELINES. SUBMIT DETAILED SIGN DETAILS FOR APPROVAL.

| | LOTFRE | LOT F REDEVELOPMENT | ENT | S. GRAY | 1 | 1/19/19 | - and a second | - | - | | ID | STIN |
|------------|----------------------------------|-------------------------------------|-------------------------|--------------|------------------------------|---------|----------------------|-------|----------------|-------------------------------------|-------|-------|
| NO CO | HUSKY PR | HUSKY PROCESSING LANES | NES | CHECKED BY | | DATE | Contraction of the | | | 600 UNIVERSITY STREET SUITE# 610 | | 1 |
| 10.00 | DETAILS - PAVE | DETAILS - PAVEMENT MARKINGS & SIGNS | & SIGNS | B. HALEY | 5 | 1/19/19 | Adden as and | mofia | fratt & nichol | SEATTLE, WA 98101 (206) 622-0222 | C | |
| 26 OF 59 | | | | PROJ. ENGR | | DATE | A= / /= 0 | | | | | Aven |
| | TOWNSHIP: 21N | RANGE: 3E SECTION: 34 | | PRINTED BY: | mcoker Dec 02, 2019 | 6 | A Contraction of the | MARK: | REVISION: | BY: | APPR: | DATE: |
| | DAT-HRZ: WA83/2011-SF VERT: MLLW | VERT: MLLW | | SITE ADDRESS | SITE ADDRESS: 1754 THORNE RD | | STONAL END | | | | | |
| PHASE: BID | PARCEL: LOT F | DRAWING SU | DRAWING SCALE: AS NOTED | | TACOMA, WA 98421 | | 12/02/1 | | | | | |




S 20-O:\LB\B897 FILE TACOMA Ъ







BEFORE YOU DIG 1-800-424-5555




-07/C/ Q:\LB\8897 E LACOMA 5 PORT




BINDING EDG





ORT


| | 33 OF 59 | C3.00 | 00 00 | | | | | | | |
|---|----------------|----------------------------------|--|---------------------|----|---|------------------------------------|---|-----------------------------------|---------------------------------|
| TOWNSHIP: 21N RANGE: 3E SECTION: 34 DAT-HR2: WA83/2011-SF VERT: MLW DATOF: 1.07 E DAMMAC SCALE. AS MOTED | | DETAILS - FENCING & SLIDING GATE | HUSKY PROCESSING LANES | LOT F REDEVELOPMENT | BE | AMEWORK, D WIRE SHALL DLOR BLACK. | FABRIC, F AND BARI COATED, (| ND GATE ; POSTS ND PVC OVERLAY | FENCE A NGS, TIES (ANIZED A | NOTE 1. ALL FITTI GALV |
| INCORER DEC 02, 2019 SS: 1754 THORNE RD TACOMA WA 08421 | | 1/11 | CHECKED BY DATE | S. GRAY 11/19/19 | | } | EX CURB | -EDGE OF | | CT TO EX FE |
| A CONTRACT OF A | Carliner a lar | Aner Sal | A CANANA TO SA | | | <u>ON</u> | DIMENS | | FOUND | DIAMETER AN POST SCALE: |
| MARK: | | moffatt | | | 4 | HORIZONTAL #4 TCH SPECIFIED | CTOR DESI BARS AND GTH TO N | ICAL #6 REINF LEN | ADJUST F | DUALLY SPA |
| REVISION: | an address of | k nichol | 4 | 0 | | SEE NOTE A | 6'-0" | 0'-6" | 2'-0" | ING GATE |
| | 5 | SEAT (20 | 600 UNIN S | | - | NONE | 3'-6" 3'-6" | 0'-6" 0'-6" | 1'-0" 1'-4" | ESS GATE |
| | Ī | LE, WA 5) 622-02 | ERSITY JITE# 61 | | | NONE | 3'-0" | 5 0'-6" | D'-10" | AND TURNS |
| BYS | | 10186 | STREET | | | STEEL REINF AND NOTES | С | В | Α | N |
| APPR: | 0001 | | S. GRAY 11/1 CHECKED BY 11/1 B. HALEY 11/1 | | | ND | | | | T FOUND REINFOR |
| | | in the | 2 | STIG | | - | | | | |
| DATE: | | Ę | 4 | E | | | | | | |








BINDING EDGI

- TOP OF THE FENCE SHALL PRESENT A SMOOTH LINE PARALLEL TO FINISHED GROUND LEVELS, WITH NO DISCERNIBLE DIPS, HUMPS, OR SUDDEN DIFFERENCES IN ALIGNMENT.
- 2. TENSION BARS SHALL BE PROVIDED BOTH SIDES AT EACH CORNER POST.
- 3. CHAMFER OF CONCRETE BARRIER NOT SHOWN FOR CLARITY.
- 4. MAXIMUM GAP OF 6" IS ALLOWABLE. FOR SHARPER ANGLES, INTERMEDIATE FENCE CORNERS WILL BE REQUIRED TO MAINTAIN THE MAXIMUM GAP.









0 C03.

ธ Active/

-07\CADD\

Q:\LB\8897-(

-ILE

GENERAL NOTES:

- DO NOT SCALE ELECTRICAL DRAWINGS. REFER TO CIVIL AND STRUCTURAL DRAWINGS TO COORDINATE THE EXACT LOCATION OF ALL ELECTRICAL EQUIPMENT, STRUCTURES, VAULTS, CONDUITS, ETC. NOTIFY ENGINEER IN THE EVENT OF A CONFLICT.
- 2. SEE DRAWING E10 AND E11 FOR CONDUIT AND CONDUCTOR SCHEDULE. NOT ALL CONDUIT AND CONDUCTORS ARE INDICATED ON THE SCHEDULES. SEE SITE PLANS AND DETAILS FOR ADDITIONAL CONDUIT AND CONDUCTOR REQUIREMENTS. METALLIC CONDUITS, COUPLINGS AND JOINTS OF METALLIC CONDUITS EMBEDDED IN CONCRETE, CDF, EARTH OR ASPHALT SHALL BE 1/2 LAP TAPED OR OTHERWISE MADE WATERTIGHT TO PREVENT INTRUSION OF MORTAR, WATER OR OTHER MATERIALS. TEST CONDUIT FOR ABSENCE OF ANY BLOCKAGE PRIOR TO AND WITHIN 24 HOURS OF COMPLETING A CONCRETE OR CDF POUR OR ASPHALT PAVING, ALL METAL CONDUIT EXPOSED ABOVE GRADE SHALL BE PVC COATED OR PRIMED AND PAINTED TWO(2) COATS BLACK OVER GALVANIZE.
- CONTRACTOR SHALL INCLUDE IN THE BID ALL COSTS TO HAVE A DEPARTMENT OF LABOR AND INDUSTRIES APPROVED FIRM TO FIELD EVALUATE THE INSTALLATION, SAFETY, AND COMPLIANCE REQUIRED PER TACOMA POWER ELECTRICAL INSPECTION AND/OR PER W.A.C. 296-46B-901 FOR ANY EQUIPMENT SPECIFIED OR FURNISHED NOT UL LABELED.
- 4. THERE IS ADDITIONAL ELECTRICAL WORK SHOWN ON THE CIVIL AND STRUCTURAL DRAWINGS AND DESCRIBED IN THE SPECIFICATIONS. EXTENSIVE COORDINATION IS REQUIRED BY THE CONTRACTOR WITH GOVERNING AUTHORITIES, OTHER CONTRACTORS WORKING ON SITE, POT, AND POT TEMANTS. CONTRACTOR SHALL REVIEW ALL DRAWINGS AND SPECIFICATION SECTIONS AND INCLUDE. COSTS FOR ALL COORDINATION AND RELATED WORK IN THE BID.
- 5. EXCAVATIONS IN EXISTING ASPHALT AREAS FOR POWER AND COMMUNICATIONS WORK. THE CONTRACTOR SHALL SAWCUT, EXCAVATE, HAND DIG, BACKFILL, COMPACT AND PATCH ASPHALT PER THE SPECIFICATIONS. LIMITS OF PAVEMENT DEMOLITION AND RESTORATION SHALL BE AS REQUIRED BY CIVIL AND TO SAFELY PERFORM THE POWER AND COMMUNICATIONS INSTALLATIONS. PAVEMENT PATCHING SHALL BE PER CIVIL/ STRUCTURAL REQUIREMENTS.
- 6. SEE CIVIL DRAWINGS FOR LIMITS OF CAP, SITE EQUIPMENT DEMOLITION, EXISTING AND NEW BELOW GRADE UTILITIES. CONTRACTOR SHALL FIELD COORDINATE EXISTING UTILITIES, UNDERGROUND WORK BY OTHER CONTRACTORS WITH ROUTING OF NEW ELECTRICAL UNDERGROUND INFRASTRUCTURE, CALL FOR, IDENTIFY AND MAINTAIN EXISTING UTILITY LOCATES PRIOR TO ANY EXCAVATIONS.
- THIS PROJECT WILL HAVE MULTIPLE CONTRACTORS WORKING ON THE SAME SITE TO ACCOMPLISH A COMPLETED PROJECT. CONTRACTOR WILL BE REQUIRED TO SCHEDULE AND COORDINATE WITH ITS/ HUSKY COMMUNICATION EQUIPMENT CONTRACTOR, PORT OF TACOMA MAINTENANCE PERSONNEL, POT OF TACOMA IT STAFF AND WILT TERMINAL TENANT.
- CONTRACTOR SHALL PROVIDE PULL TAPE IN ALL CONDUIT RUNS WITH CONDUCTORS, COMMUNICATIONS CABLES OR EMPTY. PROVIDE COMPLETE LOOP OF ALL POWER AND COMMUNICATIONS CABLES AROUND ALL FOUR(4) WALLS OF VAULTS PRIOR TO CABLE EXITING VAULT. FOR POWER CONDUCTORS UPSIZED TO REDUCE VOLTAGE DROP AND LARGER THAN TERMINATION LUGS CONTRACTOR SHALL PROVIDE TERMINAL PINS (FINGER SPLICES) TO ACCOMMODATE TERMINATION.
- SYMBOLS LEGEND: ABBR xxxx J BURIED POWER/ COMMUNICATIONS CONDUITS IN SHARED TRENCH. A -SEE CONDUIT AND WIRE SCHEDULE SHEET E10 AND E11. AFG = PVD. POWER VAULT(PV) AND COMMUNICATION VAULT(CV), 125KIP RATING. CV SEE VAULT SCHEDULE SHEET E12. AIC ELECTRICAL POWER PANEL, BP ð DUPLEX 120V, 20A. WP = GFI RECEPTACLE IN NEMA 3R CAST BOX WITH BPO "IN USE" NEMA 3R COVER. C ÷ GROUND PER NEC CDF EQUIPMENT CONNECTION. PROVIDE PER NEC AND MANUFACTURER'S 0 REQUIREMENTS AND/OR RECOMMENDATIONS. CKT -0 CAST JUNCTION BOX CO OPX WOOD LIGHTING POLE WITH MULTIPLE LIGHT FIXTURES, SUBSCRIPT PX CV IDENTIFIES POLE #. E. AVAILABLE FAULT CURRENT. XXX FT DETAIL/SECTION IDENTIFICATION: A = DETAIL/SECTION LETTER, B = SHEET (A) NUMBER WHERE DETAIL/SECTION IS TAKEN FROM OR DRAWN. GRD - EXISTING(E) HMA 1.00 EXISTING TO BE REMOVED ID - NEW(N) N.

ŝ.

| VIATION LEGEND: | 11 | 1 | | | DATE: | | 1 |
|---|---------------------|-------------------------------------|---|-------------------|---------------------|-------------------------------|---------------|
| BOVE FINISHED GRADE | | | - | | APPR: | | |
| AULT CURRENT RATING | - | - | - | - | AP | | - |
| EXISTING BURIED POWER | | STREET | 10101 | | BY: | | |
| EXISTING BURIED FIBER | | SUITE# 610 | ATTLE, WA 198 (206) 522-0222 | | | | |
| COMMUNICATIONS | | 600 UNIVERSITY STREET SUITE# 610 | SEATTLE, WA 09101 (206) 522-0222 | | | | |
| CONTROLLED DENSITY FILL | | 00 | | | - | | |
| DIRCUIT | 1 | 7 | moltati & nicho | | REVISION | | |
| CONDUIT ONLY | | 1 | 11 8 | | REV | | _ |
| COMMUNICATIONS VAULT | | - | roffa | | MARK: | | 1 |
| EXISTING | - | | 1 | | W | 11 | - |
| EET | | | | 6 | | 2/2/14 | |
| ROUND | | 1 | aBS | ALL ALL | SHE ST | - CO | |
| HOT MIX ASPHALT | | E | G | | | TWIC | |
| DENTIFICATION | | E | is is | THE REAL | 1 | 1 | |
| NEW | | 1 | Sag | Q | | | |
| IATIONAL ELECTRICAL CODE | 1 | | | | 1 | | |
| ATIONAL ELECTRICAL MANUFACTURER'S ASSOCIATION | 6 | DATE | 18 | DATE | 1 | | |
| IOT IN CONTRACT | 12-02-19 | 0 | 2-02-19 | | _ | | 0802 |
| OWER VAULT | 12- | | 12- | 4 | 2019 | AY | CA 90802 |
| ORT OF TACOMA ENGINEER | Ŧ | | * | | Scottk Dec 02, 2019 | SITE ADDRESS: 1281 PIER G WAY | |
| ORT OF TACOMA FACILITIES MAINENANCE | SLH | | GLW | | K De | PIER | LONG BEACH, |
| OT OF TACOMA INFORMATION TECHNOLOGY DEPARTMENT | | | | | Scott | 1281 | LONG |
| VC COATED RIGID STEEL CONDUIT OR OTHER EQUIPMENT AS NOTED | | BΥ | | æ | ÷ | ESS: | 1 |
| ACOMA POWER UTILITIES | | CHECKED BY | | PROJ. ENGR | ED B | ADDR | l |
| VASHINGTON ADMINISTRATIVE CODE | | CHEC | | PRO. | PRINTED BY: | SITE | 1 |
| VEATHERPROOF | | | | | - | 5 | 0 |
| WHERE-PORT COMMUNICATIONS | | | | | ł | 2 193 | AS NOTE |
| | | | END | 4 | 34 | DE 2 | AS |
| | L | SE | NLEG | | SECTION: 34 | MLLW 19.18' @ TIDE 22 193 | ALE |
| | LOT F REDEVELOPMENT | HUSKY PROCESSING LANES | IATIO | ES | SEC | 9.18' | DRAMNG SCALE: |
| | PO | SING | BREV | AND GENERAL NOTES | | W 18 | AWIN |
| | EVE EVE | CES | S/ AB | IERAI | RANGE: 3E | | DF |
| | SED | PRO | MBOL | D GE | ANG | SRT: | |
| | L. | NX SNO | AL SY | AN | CE. | 011H | |
| | PO | HUN | ELECTRICAL SYMBOLS/ ABBREVIATION LEGEND | | | 83/2 | A |
| | | | ELEC | | TOWNSHIP: 21N | DAT-HRZ: WA83/2011 MERT: | N/A |
| | | | 1 | | NSHIF | -HRZ | PARCEL: |
| | - | _ | _ | | TOW | DAT | PAR |
| | | 7 | | OF 59 | | | SET |
| CROSS ENGINEERS, INC | | | | 36 0 | | | PHASE: BID |

NEC

NIC =

 POT
 =

 POTIT
 =

 PVCRS
 =


 TPU
 =


 WAC
 =


 WP
 =


 WPC
 =


NEMA =














(E)NEMA 3R - EXISTING SURFACE MOUNTING 4,000 AIC PANEL SCHEDULE LOCATION: LOT F 480/277 VOLTS 3PHASE 4WIRE 4M SERVING: LIGHTING, PANELS 400 AMPS WITH 400 MAIN BREAKER KVA TRIP AMPS TRIP AMPS KVA LOAD DESCRIPTION CKT LOAD DESCRIPTION CK 30.00 100 100 14.60 PANEL 4A 1 CIRCUIT #1 LIGHTS <22 CIRCUIT #2 LIGHTS 30.00 100 THT 100 15.00 PANEL 4B 100 6.40 PANEL 4C 3 13 SPAC 23 PANEL 2P VIA 25KVA XFMR 3.20 60 TVSS 3 115 29 LIGHTING CONTROLS CONNECTED LOAD: 99.2 KVA 120 AMPS REMARKS: . DEMAND LOAD: 114.2 KVA 138 AMPS


PROVIDE HANDLE TIES FOR ALL MULTI-CIRCUIT HOMERUNS SHARING A NEUTRAL PER THE NATIONAL ELECTRIC CODE ARTICLE 210.4 MULTIMER BRANCH CIRCUITS, PART IB DISCOMECTING MEANS. DRAWINGS ARE DIAGRAMMATIC. WHERE THE CONTRACTOR MODIFIES THE CIRCUITING, THE CONTRACTOR SHALL PROVIDE AN INDIVIDUAL HOLTRAL PER CIRCUIT, MULTI-POLE GROUT BREAKERS, DRA (JRCUIT BREAKER HANDLE THE TO MEET THE NEC ARTICLE. ALL COSTS ASSOCIATED WITH MODIFICATIONS SHALL BE INCLUDED IN THE CONTRACTOR'S BID.

| SERVICE | KVA LOAD | | FACTOR | NEC REF. | DEM | AND LOAD |
|-------------------|----------|----|--------|--------------|------|-----------|
| LIGHTING | 60,00 | x | 1.25 | 220.19(A)(1) | 14 | 75,00 |
| RECEPTS TO 10KW | | X | 3.00 | 220.44 | | |
| RECEPTS OVER 10KW | | X | 0,50 | 220.44 | - ÷ | |
| MOTORS (LARGEST) | | X | 1.25 | 430.24 | - ÷ | |
| MOTORS | 100 | 18 | 1.00 | 430.24 | = | - |
| KITCHEN EQUIP. | | X | 1,00 | 220,56 | | |
| WELDERS | | 8 | 1.00 | 630.11(B) | | |
| AIR CONDITIONING | | X | 1.00 | 220.50 | - | |
| ELECTRIC HEAT | | X | 1.00 | 220.51 | . e | - × |
| MISCELLANEOUS | 39.20 | × | 1,00 | | | 39.20 |
| TOTAL CONNECTED | 99.2 KVA | T | | TOTAL DE | MAND | 114.2 KVA |


| SUR 10.0 | FACE N | OUNTING | PAI | NEL S | CHEDU | JLE | | |
|-------------|--------|-----------------------------------|--------|-----------|--------|------|--|------------|
| ND; | 2P | LOCATION: LOT F SERVING: RECEP | TACLES | | | t | 120/240 VOLTS 1PH 3 00 AMPS WITH 100 MAIN BRE | |
| CKT NO. | LC | DAD DESCRIPTION | KVA | TRIP AMPS | AMPS | KVA | LOAD DESCRIPTION | CKT NO. |
| 1 | RECE | PTACLE | .18 | 20 ~ | ~ 20 | 1.20 | BLOCK HEATER | 2 |
| 3 | HEATE | RS | 1.00 | Ta | ~T | .10 | BATTERY CHARGER | 4 |
| 5 | SECUR | RITY | .50 | \neg | ~ | .20 | LIGHTS, RECEPTACLE | 6 |
| 7 | SPARE | | | \neg | ~ 20 | .36 | COMM. PANEL D | 8 |
| 9 | | | 1 | 1~ | ~ 20 | | SPARE | 10 |
| 11 | | | 10.20 | \neg | \sim | | | 12 |
| 13 | 1.1.1 | | | \neg | \sim | | | 14 |
| 15 | 5 | | | \sim | ~ | | | 16 |
| 17 | 100 | | | TA | ~ 1 | | | 18 |
| 19 | SPARE | 6 | - | 20 ~ | - 20 | | SPARE | 20 |
| REN | MARKS: | | | 1 | CONNEC | 1000 | | MPS |


PROVIDE HANDLE TIES FOR ALL MULTI-CIRCUIT HOMERUNS SHARING A NEUTRAL PER THE NATIONAL ELECTRIC CODE ARTICLE 210.4 MULTIWIRE BRANCH CIRCUITS, PART (B) DISCONNECTIVIC MEANS. DRAWINGS ARE DIAGRAMMATIC, WHERE THE CONTRACTOR MODIFIES THE CIRCUITING, THE CONTRACTOR SHALL PROVIDE AN INDIVIDUAL NEUTRAL PER CIRCUIT, MULTI-POLE CIRCUIT BREAKERS. OR CIRCUIT BREAKER HANDLE TIE TO MEET THE NEC ARTICLE. ALL COSTS ASSOCIATED WITH MODIFICATIONS SHALL BE INCLUDED IN HE CONTRACTOR'S BID.

| SERVICE | KVA LOAD | | FACTOR | NEC REF. | DEM | AND LOAD |
|-------------------|----------|----|--------|--------------|-----|----------|
| LIGHTING | 100 | X | 1.25 | 220.19(A)(1) | | 1.6 |
| RECEPTS TO 10KW | 1.1 | .X | 1.00 | 220.44 | | |
| RECEPTS OVER 10KW | | X | 0,50 | 220,44 | | |
| MOTORS (LARGEST) | | X | 1.25 | 430.24 | - | |
| MOTORS | | X | 1.00 | 430.24 | - e | |
| KITCHEN EQUIP. | - | x | 1.00 | 220.56 | | ~ |
| WELDERS | - | X | 00.1 | 630.11(B) | 1.4 | |
| AIR CONDITIONING | | X | 1,00 | 220,50 | 1.4 | |
| ELECTRIC HEAT | | x | 1.00 | 220,51 | = | 1.1 |
| MISCELLANEOUS | 3,20 | х | 1.00 | | 1.5 | 3,20 |



PROVIDE NEW #10 CU IN EXISTING CONDUIT FROM EXISTING CIRCUIT BREAKER ON EACH EXISTING POLE UP TO A NEW 8"x8"x6", NEMA 4, NON-METALLIC BOX WITH COVER LOCATED BETWEEN CROSS ARMS. REMOVE EXISTING LIGHTING BRACKET CROSS ARMS. PROVIDE NEW MOUNTING BRACKET CROSS ARMS PAINTED TWO(2) COATS GREY. ALL METAL PARTS OR EXPOSED GALVANIZED MATERIAL IS NOT ALLOWED. MOUNTING HARDWARE SHALL BE STAINLESS STEEL FOR NEW LIGHT FIXTURES, GARMIRE OR EQUAL. LIGHT FIXTURE MANUFACTURER SHALL PROVIDE AIMING ANGLES, BEAM SPREAD AND MOUNTING POSITIONS FOR FIELD AIMING INSTALLATION BY CONTRACTOR. AREA LIGHTING CALCULATIONS SHALL BE BASED ON ENTIRE LENGTH OF SITE AND THE SITE WIDTH. MINIMUM 3FC WITH MAX/MIN OF LESS THAN 6 FOR THE WEST (MAXWELL RD) HALF OF THE SITE, NO LIGHT SPILL PAST PROPERTY LINE. AS A SHOP DRAWING SUBMITTAL PROVIDE COMPUTER GENERATED PHOTOMETRICS ON SCALED SITE PLAN WITH LIGHT METER READINGS AT 30'x30' SPACINGS. INCLUDE MOUNTING HEIGHT, FIXTURE TYPE, LUMENS PER LIGHT FIXTURE, WATTAGE PER LIGHT FIXTURE AND AIMING COORDINATES FOR EACH. PROVIDE NEW LIGHT FIXTURES 800W, 480V, LED LIGHTS SPECGRADE AFL800WBEAM480V8300LMWTTLGSCNSP10, OR EQUAL BY HOLOPHANE OR HUBBEL






ELECTRICAL NOTES:

CONTRACTOR SHALL REMOVE EXISTING LIGHT FIXTURES AND CROSS ARM. (E)P5 HAS LED LIGHTS. THESE SHALL BE REMOVED AND TURNED OVER TO PORT MAINTENANCE. PROVIDE NEW GALVANIZED STEEL CROSS ARMS (GREY PAINTED 2 COATS), GARMIRE OR EQUAL WITH STAINLESS STEEL MOUNTING HARDWARE, PROVIDE NEW LED LIGHT FIXTURES QUANTITY AS INDICATED, PROVIDE NEW WIRING IN EXISTING CONDUIT FROM CIRCUIT BREAKER AT POLE BASE TO NEW LED LIGHTS. PROVIDE STAINLESS STEEL BIRD SPIKE STRIPS ON LIGHT FIXTURES. CROSS ARMS AND POLE TOPS.

(E)80'-0" ABOVE FINISHED GRADE CLASS 2, DOUGLAS FIR, PENTA TREATED WOOD POLE WITH TAPERED TOP.






923 MLK Jr. Way Tasoma, WA 96405


Phone: (263) 759-0116 Job Number, 18-032

| - | | | _ | | C | UNDUIT | AND CONDUCTOR S | SCHEDULE | | SCHEDULE ABBREVIATION LEGEND: |
|------------|-------|---------|----------------|------------|----------------|--------------|----------------------|--|--------------|---|
| RCUIT | _ | CONDUIT | | CONDUC | TORS PER | | FROM | то | REMARKS | C = COMMUNICATIONS SDV = SECONDARY POWER VAL |
| ID | NO. | SIZE | TYPE | NO. | SIZE | TYPE | | | | CV = COMMUNICATIONS VAULT SL = SITE LIGHTING |
| D1 | 1 | 2 | 00 | 4/1 4/1 | 2/6 | 600V 600V | (E)PANEL 4M PV1 | PV1 PV2 | | CV = COMMUNICATIONS VAULT SL = SITE LIGHTING |
| D2 D3 | 1 | 2 | 0 | 4/1 | 2/6 | 600V | PV1 PV2 | PV3 | | FOB = FIBER OPTIC SP = SPARE CONDUIT |
| D4 | 1 | 2 | 0 | 4/1 | 2/6 | 600V | PV3 | PV4 | | SD = SECONDARY 600V DISTRIBUTION TPU = TACOMA PUBLIC UTILITIE |
| D5 | 1 | 2 | 00 | 4/1 | 2/6 | 600V 600V | PV4 (E)PANEL 4M | PANEL 4A | | SD = SECONDARY 600V DISTRIBUTION TPU = TACOMA PUBLIC UTILITIE |
| D6 D7 | 1 | 2 | 0 | 4/1 | 2/6 | 600V | PV1 | PV2 | | SC = SECURITY CAMERAS WPC = WHERE-PORT COMMUNIC |
| D8 | 1 | 2 | Q | 4/1 | 2/6 | 600V | PV2 | PV3 | | |
| D9 D10 | 1 | 2 | 0 | 4/1 | 2/6 | 600V 600V | PV3 PV5 | PV5 PV6 | | |
| D11 | 1 | 2 | Ö | 4/1 | 2/6 | 600V | PV6 | PV7 | | |
| D12 | 1 | 2 | 0 | 4/1 | 2/6 | 600V | PV7 | PV8 PANEL 4B | | |
| D13 D14 | 1 | 2 | 00 | 4/1 4/1 | 2/6 | 600V 600V | PV8 (E)PANEL 4M | PV1 | | |
| D15 | 1 | 2 | 0 | 4/1 | 2/6 | 600V | PV1 | PV2 | | |
| D16 D17 | 1 | 2 | 0 | 4/1 | 2/6 | 600V 600V | PV2 PV3 | PV3 PV5 | | |
| D18 | 1 | 2 | Ö | 4/1 | 2/6 | 600V | PV5 | PV6 | - | |
| D19 | 1 | 2 | 0 | 4/1 | 2/6 | 600V | PV6 | PV7 | | |
| D20 D21 | 1 | 2 | 00 | 4/1 | 2/6 | 600V 600V | PV7 PV10 | PV10 PANEL 4D | | |
| D22 | 1 | .75 | 0 | 2/1 | 12/12 | 600V | PANEL 2A | ENTRY PEDESTAL #1 | 0 | |
| D23 | 1 | .75 | 0 | 2/1 | 12/12 | 600V | PANEL 2A PANEL 2A | ENTRY PEDESTAL #2 ENTRY PEDESTAL #3 | 0 | |
| D24 D25 | 1 | .75 | 0 | 2/1 2/1 | 12/12 | 600V 600V | PANEL 2A · | GATE ARM #1 | Ō | PROVIDE LABELING PER CABLE TIE HOLES, |
| D26 | 1 | .75 | 0 | 2/1 | 12/12 | 600V | PANEL 2A | GATE ARM #2 | 0 | SPECIFICATION SECTION 26 05 53 TYPICAL OF FOUR (4) |
| D27 | 1 | 1 | 0 | 2/1 2/1 | 12/12 10/12 | 600V 600V | PANEL 2A PV8 | GATE ARM #3 T-POLE #1 | 0 | |
| D28 D29 | 1 | 1 | 0 | 2/1 | 10/12 | 600V | PV8 | T-POLE #2 | | SOURCE POINT (LE SWITCH # PANEL) |
| D30 | 1 | 1 | Ō | 2/1 | 10/12 | 600V | PV8 | T-POLE #3 | | O SOURCE POINT (I.E. SWITCH #, PANEL/ CIRCUIT #, LIGHTING CONTROL CIRCUIT, ETC.) |
| D31 D32 | 1 | 1 | 0 | 2/1 2/1 | 10/12 10/10 | 600V 600V | PV8 PV8 | T-POLE #4 T-POLE #5 | | |
| D33 | 1 | 2 | 00 | 6/1 | 10/10 | 600V | PANEL 2B | PV8 | | END POINT (I.E. LIGHT POLE #, WOOD POLE #, |
| D34 | 1 | 2 | 00 | 4/1 | 10/10 | 600V | PANEL 28 | PV8 PV9 | 0 | O UNIT SUB, ETC.) |
| D35 D36 | 1 | 2 | 2 | 6/1 4/1 | 10/10 | 600V 600V | PV8 PV8 | PV9 PV9 | 0 | |
| D37 | 1 | .75 | õ | 2/1 | 10/10 | 600V | PV9 | CHASSIS CAMERA PEDESTAL #1 | | |
| D38 | 1 | .75 | 0 | 2/1 2/1 | 10/10 | 600V 600V | PV9 PV9 | CHASSIS CAMERA PEDESTAL #2 CHASSIS CAMERA PEDESTAL #3 | | |
| D39 D40 | 1 | .75 | 0 | 2/1 | 10/10 | 600V | PV9 | CHASSIS CAMERA PEDESTAL #4 | | CONDUCTOR IDENTIFICATION LABEL |
| D41 | Î | .75 | 0 | 2/1 | 10/10 | 600V | PV9 | CHASSIS CAMERA PEDESTAL #5 | | NOT TO SCALE |
| D42 D43 | 1 | .75 | 0 | 2/1 2/1 | 10/10 | 600V | PV9 PV9 | TRUCK INTERCOM PEDESTAL #1 TRUCK INTERCOM PEDESTAL #2 | | |
| D43 | 1 | .75 | Ö | 2/1 | 10/10 | 600V | PV9 | TRUCK INTERCOM PEDESTAL #3 | | |
| D45 | 1 | .75 | 0 | 2/1 | 10/10 | 600V | PV9 | TRUCK INTERCOM PEDESTAL #4 TRUCK INTERCOM PEDESTAL #5 | | |
| D46 D47 | 1 | .75 | 0 | 2/1 2/1 | 10/10 10/10 | 600V | PV9 PV9 | TRUCK INTERCOM PEDESTAL #5 | | 1 |
| D48 | 1 | .75 | õ | 2/1 | 10/10 | 600V | PV9 | TRUCK INTERCOM PEDESTAL #7 | | - |
| D49 | 1 | .75 | 0 | 2/1 | 10/10 | 600V | PV9 | TRUCK INTERCOM PEDESTAL #8 TRUCK INTERCOM PEDESTAL #9 | | - |
| D50 D51 | 1 | .75 | 0 | 2/1 | 10/10 | 600V | PV9 | TROOK INTERCOM PEDESTAL #6 | NOT USED | |
| 052 | 1 | 1 | 00 | 4/1 | 12/12 | 600V | PANEL 2C | TROUBLE BOOTH CIRCUITS | | - |
| D53 D54 | 1 | 1 | 00 | 2/1 2/1 | 8/10 8/10 | 600V 600V | PANEL 4B PV8 | PV8 PV7 | | - |
| 055 | 1 | 1 | 00 | 4/1 | 6/10 | 600V | PANEL 2C | PV10 | | |
| 056 | 1 | 1 | 0 | 4/1 | 6/10 | 600V | PV10 | PV11 | WIDE TO LLOS | - |
| D57 D58 | 1 | 1 | 00 | 4/1 2/1 | 6/10 8/10 | 600V 600V | PV11 PANEL 4A | HUT PV4 | WIRE TO LUGS | |
| 059 | 1 | 1 | 0 | 2/1 | 8/10 | 600V | PV4 | PV4A | | 3 |
| 060 | 1 | 1 | 00 | 2/1 | 8/10 | 600V | PV4A | UNIT SUB POLE #12 | NIC | 4 |
| 061 | 1 | .75 | 00 00 00 | 2/1 2/1 | 8/10 | 600V 600V | PV7 PANEL 2A | UNIT SUB POLE #5 OCR #1 | 0 | |
| 063 | 1 | .75 | ŐŐ | 2/1 | 12/12 | 600V | PANEL 2A | OCR #2 | 0 | |
| 064 | 1 | .75 | 00 | 2/1 | 12/12 | 600V | PANEL 2A | OCR #3 PV4 | 0 | - |
| 070 | 1 | 1 | 00 | 2/1 2/1 | 8/10 8/10 | 600V 600V | PANEL 4A PV4 | PV4 PV3 | | |
| 072 | 1 | 1 | Ō | 2/1 | 8/10 | 600V | PV3 | UNIT SUB POLE #2 | | |
| 073 | 1 | 1 | 00 | 2/1 | 8/10 | 600V | PANEL 4B | PV8 PV8A | | 4 |
| 074 | 1 | 1 | 0 | 2/1 2/1 | 8/10 8/10 | 600V 600V | PV8 PV8A | UNIT SUB POLE #9 | | |
| 076 | 1 | .75 | Õ | 2/1 | 12/12 | 600V | HWT PANEL | PV11 | | |
| 077 | 1 | .75 | 00 | 2/1 | 12/12 | 600V | PV11 | ITS/HUSKY COMM CAB P6 | | |
| | | | | | - | | | | 1 | |
| | | | | - | | | | | | - |
| _ | | | | | | | | | | - |
| _ | | | | | | | | | | 1 |
| | | | 2 Q | | | | | | | - |
| | | | | | | | | | | - |
| | _ | | | | | | | | | |
| | - 96° | | 1 | 1 | | | | | | |
| | | | - | | _ | | | | | - |
| | | | | | | | | | | j |
| | 2 | | 1 | | | 1 | | | | |
| | | | | | | | | | | |



| 1 | | CONDUIT | | CONDU | CTORS PER | CONDUIT | | | | SCHEDULE ABBREVIATION LEGEND: |
|--------------|--------|---------|----------------|---------|-----------|------------|--------------------------|--|---------------------|--|
| | NO | - | TUDE | | 1 | | FROM | то | REMARKS | C = COMMUNICATIONS SDV = SECONDARY POWER VAULT |
| | NO. | SIZE | TYPE | NO. | SIZE | TYPE | Phi La | | | CV = COMMUNICATIONS VAULT SL = SITE LIGHTING |
| P1 | 2 | 2 | 0 | • | | | PV1 CV1 | STUB AND CAP 15' STUB AND CAP 15' | | |
| P3 | 1 | 2 | 00 | | - | | PV4 | PANEL 4A | | FOB = FIBER OPTIC SP = SPARE CONDUIT |
| P4 | 2 | 2 | 00 | - | | | PV4 CV4 | PANEL 2A STUB AND CAP AT LIMIT OF CONSTRUCTION BOUNDRY | | SD = SECONDARY 600V DISTRIBUTION TPU = TACOMA PUBLIC UTILITIES |
| P5 | 2 | 1 | 0 | | | | PV8 | PV9 | | |
| P7 | 6 | 2 | Ō | | | | CV8 | CV9 | | SC = SECURITY CAMERAS WPC = WHERE-PORT COMMUNICATION |
| P8 | 3 | 2 | 0 | | | : | CV8 PV8 | STUB AND CAP AT LIMIT OF CONSTRUCTION BOUNDRY STUB AND CAP AT LIMIT OF CONSTRUCTION BOUNDRY | | and the second sec |
| P9 P10 | 3 | 2 | 0 | | | | PV9 | STUB AND CAP AT LIMIT OF CONSTRUCTION BOUNDRY | | |
| P11 | 3 | 2 | 0 | | | | CV9 | STUB AND CAP AT LIMIT OF CONSTRUCTION BOUNDRY | | |
| P12 P13 | 6 8 | 1.5 | 0 | | - | | CV9 PV9 | STUB AND CAP AT LIMIT OF CONSTRUCTION BOUNDRY STUB AND CAP AT LIMIT OF CONSTRUCTION BOUNDRY | | - |
| P14 | 2 | 2 | õ | | | | PV4 | STUB AND CAP AT LIMIT OF CONSTRUCTION BOUNDRY | | |
| P15 | 2 | 2 | 0 | | | | CV1 | CV2 | | - |
| P16 P17 | 2 | 2 | 0 | | | | CV2 CV3 | CV3 CV4 | | |
| P18 | 2 | 2 | 0 | | - | - | CV3 | CV5 | | - |
| P19 | 2 | 2 | 0 | - | | 1 | CV5 CV6 | CV6 CV7 | | - |
| P20 P21 | 2 | 2 | 0 | 1 | : | | CV0 CV7 | CV8 | | |
| P22 | 2 | 2 | 0 | | | | CV7 | CV10 | | |
| P23 P24 | 2 | 4 | 0 | : | | | PV1 PV2 | PV2 PV3 | | |
| P24 P25 | 2 | 4 | 0 | - | | - | PV2 PV3 | PV4 | | PROVIDE LABELING PER CABLE TIE HOLES, |
| P26 | 2 | 4 | 0 | | | | PV3 | PV5 | | SPECIFICATION SECTION 26 05 53 TYPICAL OF FOUR (4) |
| P27 P28 | 2 | 4 | 0 | | | | PV5 PV6 | PV6 PV7 | | |
| P28 P29 | 2 | 4 | 0 | | | | PV6 PV7 | PV8 | | O SOURCE POINT (I.E. SWITCH #, PANEL/ O |
| P30 | 2 | 4 | Q | - ÷ - ÷ | | | PV8 | PV9 | | CIRCUIT #, LIGHTING CONTROL CIRCUIT, ETC.) |
| P31 P32 | 2 | 4 | 0 | | | | PV7 PV10 | PV10 PV11 | | |
| P33 | 2 | 2 | 00 | | • | | CV5 | P3 | 0 | END POINT (I.E. LIGHT POLE #, WOOD POLE #, |
| P34 | 1 | 1 | 00 | - 4. | 4 | - | PV5 | P3 | 0 | O UNIT SUB, ETC.) O |
| P35 | 2 | 2 | 00 00 00 | | | - | CV6 | P4 | 6 | |
| P37 | 2 | 2 | | 3.00 | | 111 | CV2 | P1 | Ö Ö | |
| P38 | 1 | 1 | 00 | | | | PV2 | P1 | G | |
| P39 P40 | 2 | 2 | 0 | | | | (E)PANEL 4M HUT PANEL | PV1 PV11 | | CONDUCTOR IDENTIFICATION LABEL |
| P41 | 2 | 1 | 00 | - | | - K | PV11 | P6 | 0 | NOT TO SCALE E10 |
| P42 | 2 | 2 | 00 | | - | | CV1 | SERVICE RACK | | |
| DB1 | 5 | 2 | 0 | 0 | - A - | 1.1 | HUT ITS/HUSKY RACK | CV11 | 00 | |
| DB2 | 5 | 2 | 0 | ŏ | | | HUT POT RACK | CV11 | 0 | |
| DB3 DB4 | 2 | 2 | 00 | 0 | | | CV11 | POLE 6 CV10 | 00 | - |
| DB5 | 2 | 2 | 0 | © | | | CV10 | COMMUNICATIONS CABINET C | 0 | |
| DB6 | 8 | 2 | 0 | G | | • | CV10 | CV7 | 0 030 030 | |
| DB7 DB8 | 6 | 2 | 0 | 0 | | - <u>1</u> | CV7 CV8 | CV8 CV9 | (1)(1)(1) | - |
| 089 | 2 | 2 | õ | Ő | 1 | ÷ . | CV8 | COMMUNICATIONS CABINET B | 0 | |
| DB10 | 8 | 2 | 0 | 0 | | 1.1 | CV7 | CV6 | 00 | - |
| 0B11 0B12 | 8 | 2 | 0 | 0 | | | CV6 CV5 | CV5 CV3 | 0 00 00 00 | - |
| DB13 | 4 | 2 | Õ | Ö | | | CV3 | CV4 | 00 0 | |
| DB14 | 2 | 2 | 0 | 0 | 0.0 | | CV4 | | (1) (1) | |
| DB15 DB16 | 2 | 2 | 0 | 6 | | | CV3 CV2 | CV2 CV1 | 0 | |
| DB17 | | | | | 11 | | | | NOT USED | |
| DB18 | 2 | 2 | 0 | 0 | | · · · · | CV8 CV8A | CV8A POT COMM BOX POLE 9 | 0 | - |
| 0B19 0B20 | 2 | 2 | 0 | 0 | | | CV8A CV7 | ITS/HUSKY COMM BOX POLE 5 | 8 | |
| 0B21 | 2 | 2 | Õ | ŏ | | | CV7 | POT COMM BOX POLE 5 | (1) | |
| 0B22 | 2 | 2 | 0 | 0 | | | CV5 | ITS/HUSKY COMM BOX POLE 2 POT COMM BOX POLE 2 | 00 | - |
| 0B23 0B24 | 2 | 2 | 0 | 0 | | | CV5 CV4 | CV4A | | - |
| B25 | 2 | 2 | 0 | ŏ | | | CV4A | POT COMM BOX POLE 12 | 00 | |
| 0B26 | 2 | 2 | 00 | O | | | CV2 | ITS/HUSKY COMM BOX POLE 1 | 0 | - |
| | | | | | | | | | | |
| | | | - | | | | | | | |
| | | - | | | | | | | | |
| | | | | | | | | | | |
| | | | | | 5 | - | | | | |
| | | | | | | | | | | + |
| | - | | | | - | | | | | 1 |
| | | | | | | - | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | 1 |
| | | | | | | | | | | |
| | - | - | | | | | | | | - |
| | | _ | | | | | | | | |

DF TACOMA FILE: N:\Jobs\2018\18-032\Dwgs\18-032




| 1 | | CONDUIT | | CONDU | CTORS PER | CONDUIT | | 0 | |
|------------|-----|---------|---|-------|-----------|---------|--------------------------|--|---------|
| ID | NO. | SIZE | TYPE | NO. | SIZE | TYPE | FROM | то | REMARKS |
| 21 | 2 | 1 | 00 | 0 | | | COMMUNICATIONS CABINET C | DRIVER ASSISTANCE SHELTER | |
| 22 | 2 | 1 | 000000000000000000000000000000000000000 | 0 | 1 | | CV4 | COMMUNICATIONS CABINET A | |
| 23 | 1 | 1 | 0 | 0 | | | COMMUNICATIONS CABINET A | GATE ARM #1 | |
| 24 | 1 | 1 | 3 | 0 | | | COMMUNICATIONS CABINET A | GATE ARM #2 | |
| 25 | 1 | 1 | 0 | O | 1.1 | · · · · | COMMUNICATIONS CABINET A | GATE ARM #3 | |
| 26 | t | 2 | 3 | 0 | | | COMMUNICATIONS CABINET A | OCR #1 | |
| 27 | 1 | 2 | 0 | 0 | | 4 | COMMUNICATIONS CABINET A | OCR #2 | |
| 8 | 1 | 2 | 0 | 0 | - | | COMMUNICATIONS CABINET A | OCR #3 | |
| 9 | 2 | 2 | 0000 | 0 | | | COMMUNICATIONS CABINET B | CV8 T-POLE #1 | |
| 10 | 1 | 1.5 | 0 | 0 | | | CV8 CV8 | T-POLE #2 | |
| 211 212 | 1 | 1.5 | 0 | Ö | - | - A - | CV8 | T-POLE #3 | |
| 213 | 1 | 1.5 | õ | ő | | | CV8 | T-POLE #4 | |
| 14 | 1 | 1.5 | 0 | Ø | 7 | | CV8 | T-POLE #5 | |
| :15 | 3 | 2 | 00 00 00 | Ø | - | | COMMUNICATIONS CABINET B | CV8A | |
| 16 | 3 | 2 | 00 | 0 | | 1000 | COMMUNICATIONS CABINET B | CV8 | |
| :17 | 1 | 1.5 | 0 | 00 | | | CV8A | CHASSIS CAMERA PEDESTAL #1 | |
| 18 | 1 | 1.5 | 2 | 0 | - | τ. | CV8A | CHASSIS CAMERA PEDESTAL #2 | |
| :19 | 1 | 1.5 | | 0 | 1-1-1-1 | - H | CV8A | CHASSIS CAMERA PEDESTAL #3 | |
| 20 | 1 | 1.5 | 0 | Ø | | - [4] | CV8A | CHASSIS CAMERA PEDESTAL #4 | |
| 21 | 1 | 1.5 | 0000 | 0 | C . C . | | CV8A | CHASSIS CAMERA PEDESTAL #5 | |
| 22 | 1 | 1.5 | 0 | 0 | | - H | CV9 | TRUCK INTERCOM PEDESTAL #1 | |
| 23 | | 1.5 | Q | 0 | | | CV9 | TRUCK INTERCOM PEDESTAL #2 | |
| 24 | 1 | 1.5 | 0 | 0 | | ÷ | CV9 | TRUCK INTERCOM PEDESTAL #3 | |
| 25 | 1 | 1.5 | 0 | | | | CV9 | TRUCK INTERCOM PEDESTAL #4 TRUCK INTERCOM PEDESTAL #5 | |
| 26 | 1 | 1.5 | 00 | 0 | - | | CV9 | TRUCK INTERCOM PEDESTAL #5 | |
| 27 | 1 | 1.5 | 0 | 00 | | | CV9 CV9 | TRUCK INTERCOM PEDESTAL #6 | |
| 29 | 1 | 1.5 | 000 | 0 | | | CV9 | TRUCK INTERCOM PEDESTAL #8 | |
| :30 | 1 | 1.5 | 8 | 00 | - | 49 | CV9 | TRUCK INTERCOM PEDESTAL #9 | |
| 31 | 3 | 2 | 00 | 0 | | | COMMUNICATIONS CABINET B | CV8A | |
| | ~ | - | 00 | | | | | | |
| | _ | | | - | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | 1 | 1-2-1 | | | | | | |
| - | | | | | | | | | |
| 1 | | | 1. I. | | 1 | | | | |
| | | | · · · · · · · | | | | | | |
| | | 1 | - | | - | | | | |
| | | | - | | | | | | |
| | | | <u> </u> | | | | | | |
| | | | | | | - | | | |
| | | - | - | - | | | | | |
| | - | | | - | | | | | |
| | | | - | | | | | | |
| | - | | - | | | | | | |
| | | | | | | | | | |
| | | | | | | _ | | | |
| - | | | | _ | _ | | | | |
| | | 1 | | I | | | | | |
| | | 1 | | - | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | 1 | | - | | | | |
| | | | - h | | | | | | |
| | | - | | | | | | | |
| | - | | | | | | | | |
| | - | | - | | - | | | | |
| | | | | | - | | | | |
| | - | - | - | | - | | | | |
| | | | | | - | | | | |
| | | | | | - | | | | |
| - | - | | | | | | | | |
| | | | - | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | 1.5 | | | | | | | |
| | | - | | 1 | | | | | |
| | | | | 1 | | | | | |
| | | | | | 1 | | | | |
| | | | 1 | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

SCHEDULE ABBREVIATION LEGEND:

| С | = | COMMUNICATIONS | SDV | = | SECONDARY POWER VAULT |
|-----|---|-----------------------------|-----|---|---------------------------|
| CV | - | COMMUNICATIONS VAULT | SL | = | SITE LIGHTING |
| FOB | = | FIBER OPTIC | SP | + | SPARE CONDUIT |
| SD | = | SECONDARY 600V DISTRIBUTION | TPU | = | TACOMA PUBLIC UTILITIES |
| SC | = | SECURITY CAMERAS | WPC | = | WHERE-PORT COMMUNICATIONS |

| | CABLE TIE HOLE CIFICATION SECTION 26.05.53 CABLE TIE HOLE TYPICAL OF FOU | |
|---|---|---|
| 0 | SOURCE POINT (I.E. SWITCH #, PANEL/ CIRCUIT #, LIGHTING CONTROL CIRCUIT, ETC.) | 6 |
| 0 | END POINT (I.E. LIGHT POLE #, WOOD POLE #, UNIT SUB, ETC.) | 0 |

CONDUCTOR IDENTIFICATION LABEL A NOT TO SCALE E10




| ID | DESCRIPTION | LOADING | NOTES |
|---------------|---|------------------|-------|
| PV1-PV11 | CUSTOM 600V POWER VAULTS, SEE DETAIL A, THIS SHEET BY ITS/HUSKY CONTRACTOR | MINIMUM 125 KIP. | 0000 |
| CV1-CV11,CV8B | CUSTOM COMMUNICATION VAULT SEE DETAIL A, THIS SHEET BY ITS/HUSKY CONTRACTOR | MINIMUM 125 KIP. | 0000 |
| | | | |
| | | | |

VAULT SCHEDULE NOTES:

O ALL CONDUITS (2" AND LARGER) ENTERING OR LEAVING VAULTS SHALL USE TERM-A-DUCTS. ALL 3/4", 1" AND 1-1/2" CONDUITS ENTERING OR LEAVING VAULTS MAY USE BLOCK-OUTS WITH BELL ENDS AND GROUTED. PROVIDE REMOVABLE FOAM FILL IN ALL EMPTY CONDUIT OPENINGS. PROVIDE PULL STRINGS IN ALL EMPTY CONDUITS. PROVIDE MAXCELL EDGE DETECTABLE MXC2003 (3 CELL) OR EQUAL IN ALL FOB LABELED COMMUNICATIONS CONDUITS. ITS/HUSKY CONTRACTOR SHALL PROVIDE CONDUIT LABELS FOR ALL CONDUITS ENTERING AND LEAVING VAULTS. PROVIDE PHENOLIC LABEL ATTACHED TO VAULT WALL WITH TWO (2) PLASTIC INSERTS AND STAINLESS STEEL SCREWS ADJACENT TO EACH CONDUIT. PHENOLIC LABEL SHALL HAVE CONDUIT ID ENGRAVED AS INDICATED ON CONDUIT AND WIRE SCHEDULE DRAWINGS.

- SEE SPECIFICATION SECTION 26 71 19 FOR ADDITIONAL VAULT INSTALLATION REQUIREMENTS.
- WALLS PRIOR TO EXITING VAULT
- MATCH ELECTRICAL SITE PLANS.
- IN EACH VAULT TO TWO (2) 3/4" X 10'-0" GROUND RODS.
- LID. MINIMUM 4" HIGH LETTERS.



ALL WIRE (POWER AND COMMUNICATIONS) SHALL COMPLETELY LOOP AROUND VAULT


O CONTRACTOR SHALL PROVIDE CAST LABEL ON LID TO READ "ELECTRIC" OR "COMMUNICATIONS". PROVIDE FIELD STAMPED LABEL ON LID WITH VAULT ID TO

PROVIDE BOLTED GROUND LUG(S) ON LID AND FRAME. PROVIDE #2 BARE CU GROUND

PROVIDE STENCIL PAINTED, VAULT KIP RATING ON INSIDE OF VAULT DIRECTLY BELOW

| LUSE | STITE | 1 | E | | DATE: | | |
|--|---------------------|------------------------------------|------------------------------------|----------------|---|--|-------------------------------------|
| NG VAULTS MAY BLE FOAM FILL IPTY CONDUITS, I ALL FOB | 15 | | E | | APPR: | | |
| LL PROVIDE 5. PROVIDE SERTS AND LABEL SHALL CHEDULE | | # 610 | WA 98101 2-0222 | | BY: | | |
| LATION | | 600 UNIVERSITY STREE SUITE# 610 | SEATTLE, WA 9810 (206) 622-0222 | | | | |
| AROUND VAULT | | 2 | & nichol | | REVISION: | | |
| S" OR ULT ID TO | | 2 | motfart & nichol | | MARK: R | | 1 |
| RE CU GROUND | | | | 2 | ~ | BIILIU | |
| RECTLY BELOW | | ATTER A | a constant | ALL AND ALLAND | The second of the | NOW OF | |
| ÷ | SLH 12-02-19 | DATE | GLW 12-02-19 | DATE | PRINTED BY: ScottK Dec 02, 2019 | SITE ADDRESS: 1281 PIER G WAY | LONG BEACH, CA 90802 |
| | | СНЕСКЕД ВУ | | PROJ. ENGR. | PRINTED BY: | SITE ADDRESS: | |
| | LOT F REDEVELOPMENT | HIISKY PROCESSING LANES | ELECTRICAL VAULT DETAILS | | TOWNSHIP: 21N RANGE: 3E SECTION: 34 | DAT-HRZ: WA83/2011 HERT: MLLW 19.18' @ TDE 22 1933 | PARCEL: N/A DRAWING SCALE: AS NOTED |
| CROSS ENGINEERS, INC 3.NLK, Jr. Way cord. WA 58405 JBC Number: 15-022 JBC Number: 15-022 | | C V L | E12 | 47 OF 59 | | | HASE: BID SET |





| STS FOR MOUNTING S STEEL MOUNTING HARDWARE ATION. EVICE (TVSS), SIEMENS | | | 600 UNIVERSITY S SUITE# 610 | SEATTLE, WA 9 (206) 622-022 | | | | |
|---|---|---------------------|--------------------------------|--------------------------------------|-----------------|-------------------------------------|----------------------------------|--|
| LE AND 5#10 CU, WITH 30/3P A NEMA 3R "IN-USE" COVER. ORS, PLUS GROUND AND RODS SPACED NO LESS THAN | | 1 | | mottan & nichel | | MARK: REVISION: | | |
| #T416F WITH COVER OR WELL AND BETWEEN EACH MUNICATIONS BOX. AST TRANSFORMER DNCRETE PAD. STEEL ENGLOSURE WITH UND BAR. PROVIDE MOTOR ACLES IN SINGLE BOX WITH DMMUNICATIONS SYSTEMS T, PULL WIRE AND TERMINATE | | | A TIPLE | APPE CONTROL | Same in the of | A CONSCION (C) | SIGNA BY | |
| TRANSFORMER, 25KVA, 480V TO TEEL ENCLOSURE WITH HINGED & PROVIDE MOTOR RATED IN SINGLE BOX WITH COVER IN DE EQUIPMENT, CAMERAS AND (5)CAT 6 CABLES FROM HUT TO BLE, PROVIDE (2)2"PVCRS, 70-0" SEL BOXES, SEE NOTE 1 THIS | | SLH 12-02-19 | CHECKED BY DATE | GLW 12-02-19 | PROJ. ENGR DATE | PRINTED BY: Scottk Dec 02, 2019 | S: 1281 PIER G W | |
| | | LOT F REDEVELOPMENT | HIISKY PROCESSING I ANES | ELECTRICAL EQUIPMENT/ COMMUNICATIONS | CABINET DETAILS | TOWNSHIP: 21N RANGE: 3E SECTION: 34 | 33/2011 AGRT: MLLW 19.18' @ TIDE | |
| | CROSS ENGINEERS, INC 923 Mik Jr. Wy Tacona WA 98496 Job Warden Com | | CTL | 5 | 48 OF 59 | | | |

STIN

8101

NEMA 3R, 316 STAINLESS STEEL

| 10.0 | FACE M | OUNTING | PA | NEL S | CHEDU | JLE | | | | |
|------------|--------|-----------------------------------|--------|-----------|---|-----------|------------------|------------|--|--|
| NO. | 4A | LOCATION: LOT F SERVING: EQUIP | MENT | 1.1 | 480/277 VOLTS 3PHASE 100 AMPS WITH 100 MAIN BR | | | | | |
| CKT NO. | LO | AD DESCRIPTION | KVA | TRIP AMPS | TRIP AMPS | KVA | LOAD DESCRIPTION | CKT ND. | | |
| 1 | PANEL | 2A VIA | 4.60 | 60/T | ~ 20 | | SPARE | 2 | | |
| 3 | 25KVA | XFMR | 1 | 12-4 | ~ 20 | | SPARE | 4 | | |
| 5 | SPARE | | | 20 ~ | ~ 20 | 1 | SPARE | 6 | | |
| 7 | UNIT S | UB POLE #2 | 5.00 | 30/1 | ~ | 1 | SPACE | 8 | | |
| 9 | | | | 12-4 | ~ | 1 | | 10 | | |
| 11 | UNIT S | UB POLE #12 | 5.00 | 30/1 | ~ | 12 | | 12 | | |
| 13 | | | a 14 | 12-4 | \sim | 10-01 | | 14 | | |
| 15 | TVSS | - | | 30/7 | h | | | 16 | | |
| 17 | | | -12.54 | LA | h~ | 1 | 1 | 18 | | |
| 19 | | | | 13 - | Lh~ | · · · · · | SPACE | 20 | | |
| REN | ARKS: | ¥ | | 200.0 | CONNEC | TED LC | DAD: 14.6 KVA 18 | AMPS | | |
| | | | | | DEMAND | LOAD: | 14.6 KVA 18 | AMPS | | |

PROVIDE HANDLE TIES FOR ALL MULTI-CIRCUIT HOMERLINS SHARING A NEUTRAL PER THE NATIONAL ELECTRIC CODE ARTICLE 210.4 MULTIWIRE BRANCH CIRCUITS, PART (B) DISCONNECTING MEANS. DRAWINGS ARE DIAGRAMMATIC. WHERE THE CONTRACTOR NODIFIES THE CIRCUITING, THE CONTRACTOR SHALL PROVIDE AN INDIVIDUAL NEUTRAL PER CIRCUIT, MULTI-POLE CIRCUIT BREAMERS, OR CIRCUIT BREAKER HANDLE TIE TO MEET THE NEC ARTICLE. ALL COSTS ASSOCIATED WITH MODIFICATIONS SHALL BE INCLUDED IN THE CONTRACTOR'S BID.

| SERVICE | KVA LOAD | | FACTOR | NEC REF. | DEM | AND LOAD |
|-------------------|----------|-----|--------|--------------|------|----------|
| LIGHTING | | х | 1.25 | 220.19(A)(1) | | |
| RECEPTS TO 10KW | ÷. | х | 1.00 | 220.44 | | |
| RECEPTS OVER 10KW | -6 | x | 0,50 | 220,44 | | |
| MOTORS (LARGEST) | - | x | 1.25 | 430.24 | | |
| MOTORS | | × | 1.00 | 430.24 | = | |
| KITCHEN EQUIP. | | × | 1.00 | 220,58 | | 1.14 |
| WELDERS | | ×. | 9.00 | 630.11(B) | | |
| AIR CONDITIONING | 100 | -X- | 1.00 | 220.50 | | |
| ELECTRIC HEAT | | * | 1.00 | 220.51 | | |
| MISCELLANEOUS | 14,60 | x | 1.00 | | | 14,60 |
| TOTAL CONNECTED | 14.6 KVA | | | TOTAL DE | MAND | 14.6 KV |

| SUR 10.0 | FACE 00 AIC | MOUNTING | PA | NEL S | CHEDL | ILE | | |
|-------------|----------------|-------------------------------------|------|-----------|------------------|-----|--|------------|
| NO, | 2A | LOCATION: LOT F SERVING: EQUIPMI | ENT | ~ 1 | 1 | .1 | 120/240 VOLTS 1PH 3V 00 AMPS WITH 100 MAIN BREA | |
| CKT NO. | 1 | OAD DESCRIPTION | KVA | TRIP AMPS | TRIP AMPS | KVA | LOAD DESCRIPTION | CKT NO. |
| 1 | COM | MUNICATIONS PANEL A | .72 | 20 ~ | ~ 20 | .18 | ENTRY PEDESTAL #1 | 2 |
| 3 | SPAR | RE | | TA | - | .18 | ENTRY PEDESTAL #2 | 4 |
| 5 | 1.10.1 | | | TA | ~ | .18 | ENTRY PEDESTAL #3 | 6 |
| 7 | | | 000 | Ta | ~ | .70 | GATE ARM #1 | 8 |
| 9 | | | | 1~ | ~ | .70 | GATE ARM #2 | 10 |
| 11 | 1.1 | | | 1~ | - | .70 | GATE ARM #3 | 12 |
| 13 | | | | Tr | ~ | .90 | OCR #1 | 14 |
| 15 | 1 | | | \neg | ~ | .90 | OCR #2 | 16 |
| 17 | 1 | | 1201 | TA | | .90 | OCR #3 | 18 |
| 19 | SPAR | E | | 20~ | ~ 20 | .18 | RECEPTACLE | 20 |
| REN | ARKS | b. 1 | | 11 | CONNEC DEMAND | | | AMPS |

PROVIDE HANDLE TIES FOR ALL MULTI-CIRCUIT NOMERUNS SHARING A NEUTRAL PER THE NATIONAL ELECTRIC CODE ARTICLE 210.4 HOTING TANDLE HE TO ALL MULTING THE DIRECTING HAVE AN ADDITION OF THE HER ANALTS, WHERE THE CONTRACTOR MULTINGE REAMED CIRCUITS, PART (B) DISCONDECTING MEANS, DRAWINGS ARE DIAGRAMMATIS, WHERE THE CONTRACTOR MODIFIES THE CIRCUITING, THE CONTRACTOR SHALL PROVIDE AN INDIVIDUAL NEUTRAL FER CIRCUIT, MULTIPOLE CIRCUIT BREAKERS, OR CIRCUIT BREAKER HANDLE THE TO MEET THE NEC ARTICLE. ALL COSTS ASSOCIATED WITH MODIFICATIONS SHALL BE INCLUDED IN THE CONTRACTOR'S BID.

| SERVICE | KVA LOAD | | FACTOR | NEC REF. | DEM. | ND LOAD |
|-------------------|----------|---|--------|--------------|------|---------|
| LIGHTING | - | x | 1.25 | 220,19(A)(1) | - | |
| RECEPTS TO 10KW | | X | 1.00 | 220,44 | | 1.00 |
| RECEPTS OVER 10KW | - | x | 0.50 | 220.44 | | 14 |
| MOTORS (LARGEST) | | X | 1.25 | 430,24 | | 10.041 |
| MOTORS | | X | 1.00 | 430.24 | | - N. |
| KITCHEN EQUIP. | - | x | 1.00 | 220.56 | | 1.00 |
| WELDERS | | X | 1.00 | 630.11(B) | | 1.00 |
| AIR CONDITIONING | | X | 1.00 | 220.50 | | 1.10 |
| ELECTRIC HEAT | | x | 1.00 | 220,51 | | 1.1 |
| MISCELLANEOUS | 4,64 | Х | 1.09 | | | 4,84 |
| | - | | | | | - |

NEMA 3R, 316 STAINLESS STEEL

| SUR 10.0 | FACE M | OUNTING | PA | NEL | SCHED | ULE | | |
|-------------|--------|-----------------------------------|------|------|--------|---------|---|------------|
| NO. | 4B | LOCATION: LOT F SERVING: EQUIP | MENT | | 1.1 | 1 | 480/277 VOLTS 3PHASE 4 00 AMPS WITH 100 MAIN BRE | |
| CKT NO. | LC | AD DESCRIPTION | KVA | TRIP | AMPS | KVA | LOAD DESCRIPTION | CKT NO, |
| 1 | PANEL | 2B VIA | 5.00 | 60/- | 20 | | SPARE | 2 |
| 3 | 25KVA | XFMR | | 12- | 20 | | SPARE | 4 |
| 5 | SPARE | | | 20 - | 20 | | SPARE | 6 |
| 7 | UNIT S | UB POLE #5 | 5.00 | 30/- | r+++~ | | SPACE | 8 |
| 9 | | | 1.00 | 12- | 4++~ | | 2.0 11 2 | 10 |
| 11 | UNIT S | UB POLE #9 | 5,00 | 30/- | r+++~ | 1 | | 12 |
| 13 | | | | 12- | 44 | 1 | | 14 |
| 15 | TVSS | | | 30/- | r+++~ | 1 | | 16 |
| 17 | | | - | 17- | | 1.00 | | 18 |
| 19 | | | | 13- | 4un | | SPACE | 20 |
| REN | ARKS: | 10 C | | - | CONNEG | CTED LC | DAD: 15.0 KVA 18 | 3 AMPS |
| | | | | | DEMAN | LOAD: | 15.0 KVA 18 | AMPS |

PROVIDE HANDLE TIES FOR ALL MULTI-CIRCUIT HOMERUNS SHARING A NEUTRAL PER THE NATIONAL ELECTRIC CODE ARTICLE 210.4 NULTIVINE BRANCH CIRCUITIS, PART (B) DISCONNECTING MEANS. DRAWINGS ARE DIAGRAMMATIC. WHERE THE CONTRACTOR MODIFIES THE CIRCUITING, THE CONTRACTOR SHALL PROVIDE AN INDIVIDUAL NEUTRAL PER CIRCUIT, MULTI-POLE CIRCUIT BREAKERS. OR CIRCUIT BREAKER HANDLE THE TO MEET THE NEC ARTICLE. ALL COSTS ASSOCIATED WITH MODIFICATIONS SHALL BE INCLUDED IN THE CONTRACTOR'S BID.

| SERVICE | KYALOAD | | FACTOR | NEC REF. | DEM | AND LOAD |
|-------------------|----------|---|--------|--------------|------|----------|
| LIGHTING | | x | 1.25 | 220,19(A)(1) | - 44 | |
| RECEPTS TO 10KW | - | x | 1.00 | 220,44 | .= | |
| RECEPTS OVER TOKW | | X | 0.50 | 220,44 | = | |
| MOTORS (LARGEST) | - | X | 1.25 | 430,24 | = | |
| MOTORS | | X | 1.00 | 430,24 | | 1.0 |
| KITCHEN EQUIP. | - | x | 1.00 | 220,56 | | |
| WELDERS | | N | 1.00 | 630,11(E) | | |
| AIR CONDITIONING | | X | 1.00 | 220.50 | = | 1.1 |
| ELECTRIC HEAT | | X | 1.00 | 220.51 | - | . e. |
| MISCELLANEOUS | 10,00 | х | 1.00 | | ÷ . | 10.00 |
| | | | | | | - |
| TOTAL CONNECTED | 15,0 KVA | | | TOTAL DE | MAND | 15,0 KV |

NEMA 3R, 316 STAINLESS STEEL

| SUR 10.00 | FACE M | OUNTING | PA | NEL SO | CHEDU | ILE | 1 | |
|--------------|--------|-------------------------------------|-----|--------------------|----------|--------|--|------------|
| NO. | 2B | LOCATION: LOT F SERVING: EQUIPME | ENT | | | 1 | 120/240 VOLTS 1PH 3 00 AMPS WITH 100 MAIN BRE | |
| CKT ND. | LC | AD DESCRIPTION | KVA | TRIP AMPS | TRIP | KVA | LOAD DESCRIPTION | CKT NO. |
| 1 | COMM | UNICATIONS PANEL B | .72 | 20 ~ | ~ 20 | | SPARE | 2 |
| 3 | T-POL | 5#1 | .20 | TA | ~T | _ | SPARE | 4 |
| 5 | T-POLE | E #2 | .20 | 17-4 | \sim T | 2.0 | SPARE | 6 |
| 7 | T-POL | E #3 | .20 | TA | ~ | .30 | CHASSIS CAMERA #1 | 8 |
| 9 | T-POLI | = #4 | .20 | 1 | ~ | .30 | CHASSIS CAMERA #2 | 10 |
| 11 | T-POL | E#5 | .20 | $\Box \rightarrow$ | \sim | .30 | CHASSIS CAMERA #3 | 12 |
| 13 | TRUCK | INTERCOM #1,2 | .36 | $\Box \sim$ | \sim | .30 | CHASSIS CAMERA #4 | 14 |
| 15 | TRUCK | (INTERCOM #3,4 | .36 | | ~ | .30 | CHASSIS CAMERA #5 | 16 |
| 17 | TRUCK | INTERCOM #5,6 | .36 | $T \sim$ | ~ | .18 | RECEPTACLE | 18 |
| 19 | TRUCK | INTERCOM #7.8 | .36 | 20 ~ | ~ 20 | .18 | TRUCK INTERCOM #9 | 20 |
| REN | ARKS: | * | - | 0.01 | CONNEC | TED LO | AD: 5.0 KVA 21 | AMPS |
| | | | | 1.1.4 | DEMAND | LOAD: | 5.0 KVA 21 | AMPS |

PROVIDE HANDLE TIES FOR ALL MULTI-CIRCUIT HOMERUNS SHARING A NEUTRAL PER THE NATIONAL ELECTRIC COOE ARTICLE 210.4 MULTIWIRE BRANCH CIRCUITS, PART (B) DISCONNECTING MEANS. DRAWINGS ARE DIAGRAMMATIC. WHERE THE CONTRACTOR MODIFIES THE CIRCUITING, THE CONTRACTOR SHALL PROVIDE AN INDIVIDUAL NEUTRAL PER CIRCUIT, MULTI-POLE CIRCUIT BREAKERS. OR CIRCUIT BEAKER HANDLE THE TO MEET THE NEC ARTICLE. ALL COSTS ASSOCIATED WITH MODIFICATIONS SHALL BE INCLUDED IN THE CONTRACTOR'S BID.

| SERVICE | KVALDAD | | FACTOR | NEC REF. | DEM | AND LOAD |
|-------------------|---------|---|--------|--------------|-----|----------|
| LIGHTING | 1.1 | x | 1,25 | 220,19(A)(1) | | 1.4 |
| RECEPTS TO 10KW | | × | 1.00 | 220,44 | | |
| RECEPTS OVER 10KW | | x | 0.50 | 220.44 | ÷ | |
| MOTORS (LARGEST) | | X | 1.25 | 430.24 | | |
| MOTORS | | X | 1,00 | 430.24 | | Q |
| KITCHEN EQUIP. | | х | 1.00 | 220.56 | = | |
| WELDERS | 1.4 | X | 1.00 | 630.11(B) | | 1.141 |
| AIR CONDITIONING | | X | 1:00 | 220,50 | | |
| ELECTRIC HEAT | | x | 1.00 | 220.51 | | 1.18 |
| MISCELLANEOUS | 5,02 | х | 1,00 | | | 5,02 |
| | | | | | | _ |

| SUR 10.00 | FACE M | IOUNTING | PA | NEL S | CHEDU | JLE | | |
|--------------|--------|-----------------------------------|------|-----------|--------|-----|---|-----|
| NO. | 4C | LOCATION: LOT F SERVING: EQUIP | MENT | 1 | | 1 | 480/277 VOLTS 3PHASE 4 00 AMPS WITH 100 MAIN BRE | |
| CKT NO. | LC | AD DESCRIPTION | KVA | TRIP AMPS | AMPS | KVA | LOAD DESCRIPTION | CK |
| 1 | PANEL | 2C VIA | 6.40 | 60/1+ | ~ 20 | 1 | SPARE | 2 |
| 3 | 25KVA | XFMR | 1 | 12-4 | ~ 20 | 1 | SPARE | 4 |
| 5 | SPACE | | 1 | \sim | ~ 20 | 1 | SPARE | 6 |
| 7 | 1.1 | | | \sim | ~ | | SPACE | 1 |
| 9 | | | 1 | \sim | | | Contraction of the second s | 10 |
| 11 | | | | \sim | - | 1 1 | 1 To | 12 |
| 13 | SPACE | | - | ~ | - | | | 14 |
| 15 | TVSS | | 1 . | 30/-T- | 1 | 1 | | 16 |
| 17 | 1 | | | TA | 1 | | | 18 |
| 19 | | | 1000 | 134 | Lh- | | SPACE | 20 |
| REN | ARKS: | | | | CONNEC | | | AMP |

THE CONTRACTOR'S BID.

| SERVICE |
|------------------|
| UGHTING |
| RECEPTS TO 10KW |
| RECEPTS OVER 10K |
| MOTORS (LARGEST) |
| MOTORS |
| KITCHEN EQUIP. |
| WELDERS |
| AIR CONDITIONING |
| ELECTRIC HEAT |
| MISCELLANEOUS |
| |

TOTAL CONNECTED

| SUR 10.00 | FACE JO AIC | MOUNTING | PA | NEL S | CHEDL | JLE | | |
|--------------|----------------|-----------------------------------|--------|--------|--------|------|--|-----------|
| ND. | 2C | LOCATION: LOT F SERVING: HUT/T | ROUBLE | BOOTH | 11.20 | 1 | 120/240 VOLTS 1PH 3 00 AMPS WITH 100 MAIN BRE | |
| CKT NO. | -1 | OAD DESCRIPTION | KVA | TRIP S | AMPS | KVA | LOAD DESCRIPTION | CKT NO |
| 1 | SPAC | CE | 1 | ~ | ~ 20 | 1.00 | TROUBLE BOOTH | 2 |
| 3 | T | 200 N. 197 | i - | ~ | TT- | 1.00 | TROUBLE BOOTH | 4 |
| 5 | | | 1 | ~ | ~ | .18 | RECEPTACLE | 6 |
| 7 | - | | 1 | ~ | ~ 1 | 11.1 | SPARE | 8 |
| 9 | | | - | ~ | ~ 20 | 1 | SPARE | 10 |
| 11 | | | 1 1 | ~ | - | 1 | SPACE | 12 |
| 13 | | | | ~ | ~ | - | SPACE | 14 |
| 15 | | | | ~ | | 1 | SPACE | 16 |
| 17 | | | - | ~ | T 60/ | 4.20 | COMMUNICATIONS HUT | 18 |
| 19 | SPAC | CE | | ~ | 1/2 | - | | 20 |
| REN | ARKS | | | | CONNEC | | and an and an | AMPS |

THE CONTRACTOR'S BID.


PROVIDE HANDLE TIES FOR ALL MULTI-CIRCUIT HOMERUNS SHARING A NEUTRAL PER THE NATIONAL ELECTRIC GODE ARTICLE \$10.4 MULTIWINE BRANCH CIRCUITS, PART 10 DISCONNECTING MEANS, DRAWINGS ARE DIAGRAMMATIC. WHERE THE CONTRACTOR MODIFIES THE CIRCUITING, THE CONTRACTOR SHALL PROVIDE AN INDIVIDUAL NEUTRAL PER CIRCUIT MULTI-POLE GROUT MEMATICS OR CIRCUIT BREAKER HANDLE TE TO MEET THE NEC ARTICLE. ALL COSTS ASSOCIATED WITH MODIFICATIONS SHALL BE INCLUDED IN


| CVA LOAD | | FACTOR | NEC REF. | DEM | AND LOAD |
|----------------------|---|--------|--------------|-------|-------------------------|
| | x | 1.25 | 220.19(A)(1) | | |
| | X | 1,00 | 220.44 | . e. | |
| | x | 0.50 | 220.44 | # | - 50 |
| 1.00 | X | 1,25 | 430.24 | = | |
| | x | 1.00 | 430.24 | | (a) |
| | X | 1.00 | 220.56 | = | 1.0 |
| | X | 1.00 | 630.11(B) | | - 20 |
| 1.0 | X | 1.00 | 220.50 | | 1.00 |
| | x | 1,00 | 220.51 | = | 1.14 |
| ñ.40 | x | 1.00 | | . 4 | 6,40 |
| 1.1.1 | | | and a | dia | e |
| 5.4.KVA (6 AM/PS) | | | TOTAL DE | UNAND | (8 AMPS) |

PROVIDE HANDLE TIES FOR ALL MULTI-CIRCUIT HOMERUNS SHARING A NEUTRAL PER THE NATIONAL ELECTRIC CODE ARTICLE 210.4 PROVIDE RANGE INSTANDAL INCLUSION INTERNATION OF A STATE OF A STAT

| | | | FACTOR | NEC REF. | DEMO | ANDLOAD | |
|---|----------------------|---|--------|--------------|-------|----------------------|--|
| | | x | 1.25 | 220,19(Å)(1) | | 10 | |
| | .18 | X | 1.00 | 220.44 | | 15 | |
| | | x | 0.50 | 220.44 | 100 | | |
| | | x | 1.25 | 430.24 | 8 | - | |
| | | х | 1,00 | 430.24 | τ. | - | |
| | i. | × | 1,00 | 220.56 | | 3 | |
| | ~ | x | 1.00 | 630.11(B) | 5 | - 18 - 1 | |
| | | x | 1.00 | 220.50 | | | |
| | | x | 1.00 | 220,51 | | | |
| | 6.20 | x | 1,00 | | | 6.20 | |
| | | | | | | | |
| 1 | 6,4 KVA (27 AMPS) | | | TOTAL DI | EMAND | BL4 RVA (27 AMPS) | |
| | | 1 | | | | | |
| | | | | | | | |
| | | | | | | | |

923 MLK Jr. Way Tecoma, WA 98405





LOT F REDEVELOPMENT

HUSKY PROCESSING LANES TACOMA, WASHINGTON

ELEVATION DATUM:

MEAN LOWER LOW WATER (MLLW); CONVERSION: MLLW DATUM MINUS 6.17' = NGVD 29 CITY OF TACOMA DATUM

HORIZONTAL DATUM: NAD 83 (2007)

CONVERSION: PORT OF TACOMA DATUM MINUS N 0.22, E 0.00 = NAD 83/91 CITY OF TACOMA DATUM

SPECIAL TRAFFIC CONTROL REQUIREMENTS:


- 1. A MINIMUM OF ONE 20-FOOT WIDE ACCESS SHALL BE MAINTAINED TO ALL PROPERTIES AT ALL TIMES.
- 2. THREE (3) WORKING DAYS PRIOR TO ANY STREET OR LANE CLOSURE, THE CONTRACTOR SHALL NOTIFY:


| TACOMA PUBLIC WORKS ENGINE | RING DIVISION (253) 591-5500 |
|-----------------------------|------------------------------|
| TACOMA PUBLIC WORKS STREET | S AND GROUNDS (253) 591-5495 |
| TACOMA PUBLIC WORKS SOLID V | VASTE (253) 591-5544 |
| TACOMA FIRE DEPARTMENT | (253) 591-5733 |
| TACOMA POLICE DEPARTMENT | (253) 591-5951 |
| LESA COMMUNICATION CENTER | (253) 798-4721 |
| | OPT. #3 |

3. A TRAFFIC CONTROL PLAN SHALL BE SUBMITTED TO, AND APPROVED BY THE TACOMA PUBLIC WORKS, ENGINEERING DIVISION, PRIOR TO BEGINNING ANY WORK ON CITY RIGHT OF WAY.

GENERAL CONSTRUCTION SEQUENCE:

- 1. HOLD AND ATTEND PRE-CONSTRUCTION MEETING WITH THE CITY OF TACOMA CONSTRUCTION DIVISION AND BUILDING AND LAND USE SERVICE, TACOMA POWER, TACOMA WATER, PORT OF TACOMA, ENGINEER AND OTHERS AS APPLICABLE PRIOR TO COMMENCEMENT OF WORK.
- 2. STAKE PROJECT LIMITS PRIOR TO BEGINNING CONSTRUCTION.
- 3. WHEN COMPLETED CONTACT CITY INSPECTOR FOR FINAL APPROVAL.







| 10 M |
|--|
| and the second s |
| Tacoma |
| the second second second second second |

REVISION

| | | | DHAL CONSTRUCTION CHECKED | DATE 12/2/19 DESIGNED | AS NOTED | A CONTRACTOR OF A | DEPARTMENT OF PUBLIC WORKS |
|----------|------|-------------|---------------------------------|-----------------------------|----------------|-----------------------------|----------------------------|
| | | DATE | ALP SENDA PM SLG | BJH PHOJECT NAME | A market | LOT F REDEVELOPMENT WO-01 | |
| DATE | APPD | FIELD BOOKS | DRAWING NAME | | STONAL ENGLAND | COVER SHEET AND SHEET INDEX | |



PROJECT CONTACT INFORMATION

OWNER - PORT OF TACOMA

CONSULTING ENGINEER - MOFFATT & NICHOL

BYRON HALEY, P.E. PROJECT MANAGER PHONE: (206) 622-0222 EMAIL: BHALEY@MOFFATTNICHOL.COM

| | SHEET LIST INDEX |
|------------|--|
| EET NUMBER | SHEET TITLE |
| WO-01 | COVER SHEET AND SHEET INDEX |
| WO-02 | GENERAL NOTES |
| WO-03 | SITE PREP, EROSION CONTROL PLANS - SHEET 1 |
| WO-04 | SITE PREP, EROSION CONTROL PLANS - SHEET 2 |
| WO-05 | SITE PLAN - SHEET 1 |
| WO-06 | SITE PLAN - SHEET 2 |
| W0-07 | DRIVEWAY DETAILS |
| W0-08 | BIOSWALE PLAN |
| W0-09 | BIOSWALE DETAILS |
| | |

GENERAL

- The following special provisions are to be used in conjunction with the "2010" Standard Specifications for Road, Bridge and Municipal Construction" and "Standard P Lans for Road, Bridge and Municipal Construction" as prepared by the Washington State Department of Transportation (WSDOT). State Standard Specifications are a valiable through WSDOT, by mail at Pre-Contract Section, P.O. Box 47408, Olympia, WA 98504-7408, or by telephoning (360) 705-7430.
- A my inconsistency between these work order drawings and the 2010 Standard Specifications or the WSDOT Standard Plans shall be resolved by the following order of precedence (e.g., 1 presiding over 2, 3, and so forth):
- 1 . Approved Work Order Drawings
- 2.2010 Standard Specifications
- 3. WSDOT Standard Plans
- Arry revisions to these plans must be reviewed and approved by the City of Tacorna Department of Public Works prior to any implementation in the field.
- Contractors shall familiarize themselves with the site and shall bring any discrepancies to the attention of the Engineer prior to undertaking the affected work.
- A my discrepancy in these drawings, specifications, these notes, and the site conditions shall be reported to the Engineer, who shall correct such discrepancy in writing after reviewing any changes. Any work done by the Contractor after the discovery of such discrepancy shall be done at the Contractor's risk. The Contractor shall verify and coordinate the dimensions among all drawings prior to proceeding with any work.
- A pre-construction meeting shall be held at the City of Tacoma with the applicant, contractor, and City inspectors prior to issuance of a permit.

ADDITIONAL PERMITS

- Separate permits are required for all retaining walls, grading, and erosion control. Adherence to all conditions of these permits is required as a part of this plan.
- Separate permits are required for sidewalk installation as well as curb and gutter removal and driveway construction when constructed at building permit stage.
- Separate storm and sanitary sewer connection permits are required for connections to the sanitary or storm sewer system.

UTILITIES

- The existing underground utilities shown hereon are based upon existing record drawings and are not guaranteed to be accurate; nor all-indusive.
- All utilities must be verified prior to construction. If the project requires any excevation, the developer/contractor is required to call the Utility Underground Location Center at (800) 424-5555 at least two days before starting such excavation in accordance with RCW 19.122.
- . It shall be the Contractor's responsibility to protect, in place, all utilities and/or structures whether shown or not shown on this plan. Damage due to the Contractor's operations shall be repaired at the Contractor's expense.

EXCAVATION

. If workers enter any trench or other excevation four feet or more in depth that does not meet the open pit requirements of Section 2-09.3(3)8, it shall be shored and cribbad. All trench safety systems shall meet the requirements of the Washington industrial Safety and Health Act, Chapter 49.17 RCW. The Contractor alone shall be responsible for all worker safety, and neither the City of Tacoma nor the Engineer of record assumes any responsibility.

PAVEMENT PREPARATION / RESTORATION

- Additional removal and replacement of pavement may be required to provide proper transition/crown as directed by the City of Tacoma Construction Inspector in the
- The street sections shown on this plan are designed to be placed upon a firm and unyielding base.
- Subgrade compaction shall be tested by a professional geotachnical consultant prior to placing base material.
- Pavement restoration shall be constructed in accordance with the City of Tacoma Restoration policy.

HOT MIX ASPHALT

- The hot mix asphalt shall be HMA CL 1/2 inch PG 64-22. Mix design shall be based on Standard Plan PD-01-Pavement Design Standards.
- · Section 5-04.3(8)A 'Acceptance Sampling and Testing' of the Standard Specifications is deleted
- . All hot mix asphalt shall be compacted to a minimum of 92 percent of the maximum density as determined by AASHTO T209. All hot mix asphalt utilized shall be considered compactable. The level of compaction attained will be determined as the average of not less than 5 nuclear density gauge tests taken on the day the mix is placed (after complation of the finish rolling) at randomly selected locations within each lot. The quantity represented by each lot will be no greater than a single day's production or approximately 400 tons, whichever is less.
- All testing results shall be provided to the City within 48 hours of the test.
- + Control lots not meeting the minimum density standard shall be removed and replaced with satisfactory material.
- . In addition to the randomly selected locations for test of the control lot, the Engineer reserves the right to lest any area which appears defadive and to require further compaction of areas that fail below acceptable density readings. These additional tests shall not impact the compaction evaluation of the entire control lot.
- Hot mix asphalt pevament shall not be placed on any travaled way between October 1 and April 1 without written approval from the Construction Division Managér.
- No traffic shell be allowed on any newly placed pavement without the approval of the inspector.

CONCRETE

- Concrete pavement mix design shall be based on Standard Plan PD-01-Pavement Design Standards.
- . Cold Weather Concrete Work. The following requirements for placing concrete shall be in effect from November 1 to April 1:
- 1. The Engineer shall be notified at least 24 hours prior to any concrete placement
- 2. Weather permitting, all concrete placement shall be completed no later than 2:00 p.m. each day.
- 3. Where forms have been placed and the subgrade has been subjected to severe frost, no concrete shall be placed until the ground is completely thewed. All that
- time, the forms shall be adjusted and subbrade repaired as determined by the Engineer
- Curing of concrete shall be in accordance with Section 5-05.3(13) of the Standard Specifications.
- The slump for concrete used for sidewalks shall not exceed four inches +/- one inch.
- Sidewalks and curb ramps shall be constructed in accordance with ADA Standards for Accessible Design, 28 CFR, Part 35 and as supplemented by the Public Works Right of Way Accessibility Guidelines (PROWAG).

- SANITARY AND STORM SEWERS + 7-08.3(2)G Jointing of Dissimilar Pipe:
- Dissimilar pipe shall be joined by use of rigid couplings manufactured by Romac Industries, Inc., or Engineer approved equal.
- 7-08.3(2)F Plugs and Connections:
- Rigid Couplings, manufactured by Romanc industries, inc., or Engineer approved equal, shall be used at any pipe joint in which bell and spigot or fused joints are not used. Flexible couplings are not permitted
- · Section 7-04 of the Standard Specification is deleted. Storm servers shall meet all the requirements of sanitary servers.
- · Sewars and apputtenances shall be cleaned and tested after backfilling by either exfiltration or low-pressure air method at the option of the Contractor, except where
- the ground water table is such that the Engineer may require the infiltration test.
- All sanitary and storm sewers shall be video inspected by City Forces prior to paving where paving occurs over sewers. All other sewers will be video inspected prior
- to final acceptance.
- All abandoned pipes encountered during construction and new storm and sanitary sewer stub outs shall be sealed with a watertight pipe plug.
- All frames and grates for standard catch basin inlets on this project shall be "vaned" type and shall conform to that shown on WSDOT Standard Plan No. B30.30-00. Recycled concrete shall not be used for pipe zone backfill.

- MISCELLANEOUS
 Any fance or structure replaced and/or relocated shall be maintained to remain functional. Independent quality assurance sampling and testing will be provided by a certified independent laboratory for all improvements within the right-of-way. All special inspection reports shall be forwarded to the
- Construction Division Office on a monthly basis, and / or as requested by the construction inspector.
- The Contractor shall only use those hydrants designated by the agency in charge of water distribution and in strict accordance with its requirements for hydrant use. Water applied by the Contractor shall not be from residential sources. PRIVATE WORK ORDER GENERAL NOTES

GRADING, EXCAVATION, AND EROSION CONTROL NOTES

- All work is to be done in accordance with the approved grading plan, soils report, the most current WSDOT Standard Specification For Road, Bridge And Municipal Construction and the current Tacoma Surface Water Management Manual.
- . When construction operations are such that debris from the work is deposited on the streets, the Contractor shall, as a minimum, remove on a daily basis any deposits or debris which may accumulate on the roadway surface. Should delly removal be insufficient to keep the streets clean, the Contractor shall perform removal operations on a more frequent basis. If the City of Tecoma Construction inspector determines that a more frequent cleaning is impractical or if the Contractor fails to keep the streets free from deposits and debris resulting from the work, the Contractor shall, upon order of the City of Tacoma Construction inspector, provide facilities for, and remove all clay or other deposits from the tires or between wheels before trucks or other equipment will be allowed to travel over paved streets. Should the Contractor fail or refuse to clean the streets in question, or the trucks or equipment in question, the City of Tacoma Construction Inspector may order the work suspended at the Contractor's risk until compliance with the Contractor's obligations is assured, or the City of Tacoma Construction Inspector
- may order the streets in question cleaned by others and such costs incurred by the City in achieving compliance with these requirements, including ceaning of the streets, shall be deducted from the work order account. The Contractor shall protect existing drainage structures using acceptable methods and materials as shown on this plan. If the methods and materials as shown on
- this plan are not adequate, the City of Tacoma Construction Inspector may require additional/alternative methods for erosion control and/or protection of existing drainage structures. Additional or alternative methods shall be submitted by the design engineer and accepted by the City of Tacoma Construction Inspector. Any damage caused to the City of Tacome storm saver system as a result of the work outlined on this plan shall be the sole responsibility of the Contractor. Resolving said damage may include, but not be imited to, the cleaning of the drainage system in question by the Contractor.
- · Watering provisions when applicable must be in place to prevent dust from becoming air borne. Violation of this condition will resort in a stop work order until corrected.
- · Fill that will support a street section or other structures shall be placed under the inspection of a licensed Geotechnical Engineer. Soil to be placed shall be tested and compacted to 95 percent of its maximum density. Engineer shall document existing site conditions, soil and its placement and allowable basing capacity submitted, Standard regularments for cuts and fill are contained in the WSDOT Standard Specifications For Road, Bridges, and Municipal Construction.
- A stormwater pollution prevention plan is required for all work order projects. The plan must be in accordance with the current Tacoma Surfacewater Management Manua.

HYDROSEEDING

- All areas that are cleared and grubbed, graded, excavated or filed are subject to hydroaceding. Any of these areas that are left unpaved or unlandscaped shall be hydroseeded under the direction and approval of the Construction Inspector.
- Hydroseed only during the periods of April 1 though May 31 or September 1 though October 15. This hydroseeding requirement may be met during the months of June through August If imigation is provided.
- Maintain hydroseeding throughout the winter wet season

EROSION CONTROL MEASURES

- A. Minimum Erosion Control measures shall include
- 1. Construction entrance.
- 2. Perimeter erosion/sedimentation control
- 3. Protection of catch basins.
- 4. Stabilization of exposed solis.
- B. All erosion control shall be in place prior to clearing
- C. Erosion control measures shall be maintained at all times to the approval of the Construction Inspector.
- D. Should temporary erosion and sedimentation control measures, as shown on plans become inadequate, the contractor shall install facilities as necessary to protect adjacent properties and the City of Tacoma drainage system, meeting approval of the Construction inspect
- E. Grading, excevation, and filling prohibited. No permits to perform grading, excevation, or filling during the period from October 1st through March 31 shall be issued. EXCEPTION: The Building Official may approve a grading, excavation, or filling plan prepared by a licensed Civil or Geotechnical Engineer which specifically
- addresses the winter rain season and the associated erosion problems, and issue a permit based on such plan
- F. Call for inspection of the Construction Inspector upon completion of:
 - 1. Staking of clearing limits.
- 2. Installation of erosion control and pror to site grading.
- 3. Prior to removal of prosion control devices
- G. All material removed from site shall be placed only at a permitted site. Verify location of destination of material prior to exportation.
- H. Traffic control provisions as approved by the traffic engineer shall be adhered to st all times.
- 1. Trees to be removed shall be clearly marked for removal. Trees to be saved shall be fenced with barricade fance at the drip line (outer edge of tree branches) to
- keep construction vehicles from compacting root zone and killing trees. This fencing shall be maintained until construction ends



is complied with.

SEWERS AND STORM

· Clearing stakes if needed.

besins, etc.)

RESIDENTIAL STREETS

ARTERIAL STREETS

ALLEYS

SIDEWALKS

· Cleaning stakes as needed.

· Clearing stakes as needed.

RECORD DRAWINGS CRITERIA FOR ACCEPTANCE OF ALL PRIVATE WORK ORDERS

All revisions to the approved plans must be approved by the City of Tacoma Public Works Construction Division prior to implementation of the changes.

 A determination at the time of proposal shall be made whether the revision can be addressed with red line drawings submitted as a part of the record drawings or will require formal submission for approval.

 Record drawings shall show the station, offset, centerline and gutter flowline elevations, to nearest 0.01 foot; for all horizontal and vertical roadway alignment. changes, at the intersection and of radius points and at the beginning and and of new paving

Record drawings shall show the station, offset, invert, and rim elevations to the nearest 0.01 foot for all storm and sanitary sever structures. (i.e.: manholes, catch

· After any new storm and/or sanitary sever(s) have been cleaned and the manholes channeled, the main(s) shall be talevised to provide a record of the constructed conditions and to verify side sewer connection locations by the City of Tacoma Public Works Sewer Maintenance Division

The property side ends of the side sevens shall be marked in the field by means of a 2-inch by 4-inch board and locate wire that extends from the flow line of the side sewer to at least 1 foot above the finished lot grade. Record drawings shall show all side sewers and shall locate them by measurements from permanent objects. (i.e.; curb, property corner, etc.) In addition, the depth of all side sewers shall be noted on the record drawings and locale board.

· Record drawings shall be received and accepted prior to issuing side sewer connection permits or release of performance bonds.

Record drawings shall show vertical and horizontal datum for survey monuments (existing or new construction) within the limits of the project.

· Record drawings shall consist of a clean set of approved work order drawings with all changes noted above shown in red ink.

Record drawings must be submitted within 30 days of substantial completion or City survey crews will collect the necessary data and bill against the work order.

MONUMENT REMOVAL PERMIT PROCESS

"No survey monument shall be removed or destroyed (the physical desturbance or covering of a monument such that the survey point is no longer visible or readily accessible) before a permit is obtained from the Department of Natural Resources (DNR)." WAC 332-120-030(2) states "It shall be the responsibility of those performing construction work or other activity (including road and street resurfacing projects) to adequately search the records and the physical area of the proposed construction work or other activity for the purpose of locating and referencing any known or existing survey monuments.* Construction shall not commence until WAC outlined in Chepter 332-120

+ Stakes every 50 feet plus grade breaks. Try to maintain 12 foot offsets in streets and 8 foot offsets in alleys. Double offsets at manholes and catch besins (ahead and back stakes at angle point

Catch basin station shall be to the centerline of the basin. Catch basin offsets shall be to the face of the curo.

Slope stakes every 50 feet and grade breaks if cuts or fills exceed 2 feet.

Curb stakes every 50 feet and grade breaks, on 4 foot offset to the face of curb. Curb stakes are set to the top of curb grade (Blue Tops).

Also stake the beginning and end of all approaches.

No contenine of street grades unless the street grade is warped. If street grades are needed, set blue tops for each course.

Slope stakes every 50 feet and grade breaks if cuts or fills exceed 2 feet.

· Curb stakes every 50 feet and grade breaks, on 4 foot offset to the face of curb.

· Curb stakes are set to the top of curb grade (Blue Tops). Also stake the beginning and end of all approaches.

Stake centerline and quartenline grade every 50 feet and grade breaks at grade for each course.


Stake both sides every 50 feet and grade breaks; on a 2 foot offset to the edge of paving, with a cut of fill to edge of paving on high side and flow line on low side.

 Offsets for welks are set on 50' intervals and grade breaks normally at 2 fool to edge of walk and at edge of walk grade (Blue Tops). Sidewalk alignment is normally at 5 feet from the face of curb. No walk grades are needed if curbs are built.

HORIZONTAL AND VERTICAL CURVES

Grade stakes must be set every 25 feet and grade breaks with a minimum of 3 stakes for each curve. Radius points on street Returns.

| | OF PUBLIC WORKS | |
|--|---------------------|-------|
| | LOT F REDEVELOPMENT | WO-02 |
| | SHEET HO | |




d By: Haley, Byron 12/2/2019 3:-


CADDLACTIVELSHEETSET/889707-WO-03.I


| 2. SAWCUT COORDINA CORNER. | TES ARE TO THE SAWCUT |
|---|---|
| HIGH HIGH SAWCU C/TZ/TZ/TZ/ REMOV GRADII | TENCE. VISIBILITY CONSTRUCTION FENCE UT VE EX PAVEMENT NG LIMITS JSH EX CHAIN LINK FENCE |
| | |
| * | MAXWELL EXIT 1,375' LOT F |
| | RUE NORTH |
| E PORT OF TACOMA | PROJECT NORTH 10' 0' 10' 20' SCALE: 1''=10' 15' 0' 15' 30' SCALE: 1''=15' |
| CITY OF TACOMA IENT OF PUBLIC W LOT F REDEVEL | OPMENT |
| HUSKY PROCESSI | NG LANES OL PLANS - SHEET 1 HEET 3 OF 9 |


NOTES:

1. DELINEATE SAWCUT LINE AS FIRST ORDER OF WORK. CONTRACTOR SHALL RECEIVE APPROVAL FROM THE ENGINEER PRIOR TO SAWCUT.









Plotted By: Haley, Byron 12/2/2019 3:44 PM


3897-07\CADD_ACTIVE_SHEETSET\889707-WO-06.DV


NOTES:

- STABILIZE GRADED SURFACES WITH EROSION CONTROL BLANKETS PRIOR TO ESTABLISHING FINAL COVER TYPE. HYDROSEED ALL FINISHED PERVIOUS SURFACES.
- PROPOSED CULVERT EXTENSION SHALL BE ENCASED THROUGH LIMITS OF NEW PAVEMENT CONSTRUCTION. SEE DETAILS ON SHEET 5. ENCASEMENT NOT SHOWN FOR CLARITY.

LEGEND:

| SD | CULVERT |
|----|------------------------|
| | GRADING LIMITS |
| x | CHAIN LINK FENCE/ GATE |
| | FULL DEPTH HMA |
| | |







NOTES:

- 1. COMPACT BEDDING AND BACKFILL MATERIAL TO 95% MAXIMUM DENSITY.
- GRAVEL BACKFILL SHALL BE 1 1/2" MINUS AS SPECIFIED IN SECTION 9-03.12(4) OF THE WSDOT STANDARD SPECIFICATIONS.
- CRUSHED SURFACING TOP COURSE (CSTC) AND CRUSHED SURFACING BASE COURSE (CSBC) SHALL BE AS SPECIFIED IN SECTION 9-03.9(3) OF THE WSDOT STANDARD SPECIFICATIONS.


| MENT OF PUBLIC WORKS | WO-07 |
|------------------------|--------------|
| LOT F REDEVELOPMENT | |
| HUSKY PROCESSING LANES | SHEET NO |
| DRIVEWAY DETAILS | super 7 or 9 |



| CITY OF TACOMA | WO-08 |
|---|------------------|
| LOT F REDEVELOPMENT | - Philip Colores |
| HUSKY PROCESSING LANES BIOSWALE PLAN | SHEET KD. |




OZICADDI ACTIVEI SHEETSETI880202 MID 00 DM



PORT OF TACOMA

FIBER TO LOT F PROJECT NO. 101286.01 CONTRACT NO. 071169





SHEET NUMBER G01.01 G01.02 G01.03 C01.01 C01.02 C01.03 C02.01 C03.01 E1 E2 - E5 E6 E7 E8 E9 E10 E11 E12 E13 E14 WO-01 WO-02 WO-03 WO-04 WO-05 WO-06

WO-06

PORT COMMISSIONERS:

DONALD JOHNSON RICHARD MARZANO JOHN McCARTHY DON MEYER CLARE PETRICH

PORT STAFF:

ERIC JOHNSON Executive Director

DAKOTA CHAMBERLAIN, P.E. Chief Facilities Development Officer

TREVOR THORNSLEY, P.E. Director, Engineering

DAVE MYERS, Architect Engineering Project Manager

PORT OF TACOMA FILE: Nmme.net/projects/SEA19506/CADD/_Active/_F2F1950610-G01.01 - C

| SHEET LIST |
|------------------------------------|
| SHEET TITLE |
| COVER |
| GENERAL NOTES |
| LEGEND AND ABBREVIATIONS |
| TESC NOTES |
| TESC PLAN 1 |
| TESC PLAN 2 |
| SITE PLAN |
| CIVIL DETAILS 1 |
| OVERALL ELECTRICAL SITE PLAN |
| PARTIAL ELECTRICAL SITE PLAN |
| OVERALL LOT F ELECTRICAL SITE PLAN |
| FIBER OPTIC CABLE RISER DIAGRAM |
| TPU POWER POLE ELEVATIONS |
| VAULT DETAILS |
| POLE ATTACHMENT DETAILS |
| PARTIAL ELECTRICAL SITE PLAN |
| ELECTRICAL DETAILS |
| ELECTRICAL VAULT DETAILS |
| CONDUIT AND CONDUCTOR SCHEDULES |
| COVER SHEET AND SHEET INDEX |
| GENERAL NOTES |
| TESC DETAILS |
| TESC PLAN |
| OVERALL PLAN |
| CONDUIT THROUGH CONNECTIONS |
| DETAILS |



BID SET PLANS ISSUED: 2019-12-09 NOT TO BE USED FOR CONSTRUCTION

GENERAL NOTES

- 1. ALL LOCATIONS OF EXISTING UTILITIES SHOWN HAVE BEEN ESTABLISHED BY FIELD SURVEY OR OBTAINED FROM AVAILABLE RECORDS AND SHOULD BE CONSTRUCTION.
- ALSO CONTACT THE UNDERGROUND UTILITIES LOCATION SERVICE (1-800-424-5555) AT LEAST 48 HOURS PRIOR TO CONSTRUCTION.
- 3. CONTRACTOR SHALL VERIFY ALL CONDITIONS AND DIMENSIONS AT THE SITE BEFORE STARTING WORK AND SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES.
- 4. SLOPE OF FINISHED GRADE SHALL MATCH EXISTING ON ALL SIDES AND EDGES.
- TEMPORARY EROSION AND SEDIMENTATION CONTROL (TESC) PLANS. SEE TEMPORARY EROSION AND SEDIMENT CONTROL DRAWINGS.
- ALL DEVIATIONS FROM THESE PLANS SHALL BE RECORDED ON A SET OF "AS-BUILT" DRAWINGS AS REQUIRED IN THE SPECIFICATIONS.
- THE CONTRACTOR SHALL KEEP PAVED AREAS ADJACENT TO THE SITE CLEAN AT ALL TIMES BY SWEEPING DAILY. WASHING OF THESE AREAS WILL NOT BE ALLOWED WITHOUT PRIOR APPROVAL.
- PARTS OF THE NORTHERN WORK ARE WITHIN AN OPERATING SECURED TERMINAL, ALL OF THE CONTRACTORS PERSONNEL ARE REQUIRED TO HAVE A VALID TWIC CARD ON THEIR PERSON WHEN ON SITE, REFER TO THE SPECIFICATIONS FOR ADDITIONAL REQUIREMENTS.

HORIZONTAL DATUM

- 1. WASHINGTON STATE PLANE COORDINATE SYSTEM, SOUTH ZONE, NAD 83/2007 (PER PORT OF TACOMA SURVEY CONTROL MAP - 2007)
- 2. MEASURED SOUTH 31"00'47" EAST 3340.24 FEET BETWEEN PORT OF TACOMA MONUMENTS 923 AND 903 LOCATED ALONG MILWAUKEE WAY

VERTICAL DATUM

- 1. MLLW (PER PORT OF TACOMA 2007 SECTION CONTROL MAP)



| and the second s | <u>VIATIONS</u> AMERICAN CONCRETE INSTITUTE |
|--|--|
| ACI ACP ADD'L ADS AISC ANSI APPROX ASCE ASS'Y ASTM AWG AWS | AMERICAN CONCRETE PAVEMENT ADDITIONAL ADDITIONAL ADMINISTRATION ADVANCED DRAINAGE SYSTEMS AMERICAN INSTITUTE OF STEEL CONSTRUCTION AMERICAN NATIONAL STANDARDS INSTITUTE APPROXIMATE AMERICAN SOCIETY OF CIVIL ENGINEERS ASSEMBLY AMERICAN SOCIETY FOR TESTING MATERIALS AMERICAN WRE GAUGE AMERICAN WELDING SOCIETY |
| BLDG BNSF BOT, BOTT | BUILDING BURLINGTON NORTHERN SANTA FE RAILROAD BOTTOM |
| CB CBP CDF CFR CLR CM CMP CONC CONC CONT CONT COT CPP CRSI CY C/C | CATCH BASIN CUSTOMS AND BORDER PATROL CONTROLLED DENSITY FILL CODE OF FEDERAL REGULATIONS CLEAR CENTIMETER CORRUGATED METAL PIPE COMMUNICATIONS CONCRETE (PORTLAND CEMENT CONCRETE) CONTINUOUS CITY OF TACOMA CORRUGATED PLASTIC PIPE CONCRETE REINFORCING STEEL INSTITUTE CUBIC YARD CENTER TO CENTER |
| DBA DI, DIP DIA DIM DN DNS | DEFORMED BAR AREA DUCTILE IRON PIPE DIAMETER DIMENSION DOWN DEPARTMENT OF HOMELAND SECURITY |
| E ECP ELEC ELEV EQ EST EW EX | EAST, OR EASTING EACH ENTRY CONTROL POINT ELECTRICAL ELEVATION EQUAL EAST SITCUM TERMINAL EACH WAY EXISTING |
| FT | FEET |
| G or GA GALY GCP | GAUGE GALVANIZED GENERAL CENTRAL PENINSULA |
| H2O HAS HDPE HORIZ HPU HYD | WATER LEVEL HEADED ANCHOR STUD HIGH DENSITY POLYETHYLENE PIPE HORIZONTAL HYDRAULIC POWER UNIT HYDRAULIC |
| ID IE | IDENTIFICATION OR INSIDE DIAMETER |
| KIPS | KILO-POUND (THOUSANDS OF POUNDS) |
| LB/FT LBF LBS LF | POUNDS PER FOOT POUND FORCE POUNDS LINEAR FEET |
| MAINT MAX MFR's MH MIN MLLW MM | MAINTENANCE MAXIMUM MANUFACTURER'S MANHOLE MINIMUM MEAN LOWER LOW WATER MILLIMETER |
| N NA NE NFPA NIC NIM NOM NTS NW | NORTH OR NORTHING NOT APPLICABLE NORTH AMERICAN DATUM NORTHEAST NATIONAL FIRE PROTECTION ASSOCIATION NOT IN CONTRACT NORTH INTERMODAL YARD NOMINAL NOT TO SCALE NORTHWEST |

| 00 | ON CENTER | The second second |
|------------------|---|-------------------|
| DCR DCT DD | OPTICAL CHARACTER RECOGNITION OLYMPIC CONTAINER TERMINAL OUTSIDE DIAMETER | EXISTING |
| OWS | OIL-WATER SEPARATOR | |
| PCS | PIECES PERFORMANCE GRADE | ¢. |
| PK | PARKER KALON POUNDS PER CUBIC INCH or PORTLAND CEMENT | 0 |
| PLCS | INSTITUTE PLACES | 0 |
| PLI POT | POUNDS PER LINEAR INCH PORT OF TACOMA | 0 |
| PSF | POUNDS PER SQUARE INCH POUNDS PER SQUARE FOOT | Ē |
| PTZ | PAN-TILT-ZOOM POLYVINYL CHLORIDE | X |
| PVMT | PAVEMENT | CRD (|
| RCP | REINFORCED CONCRETE PIPE REVISED CODE OF WASHINGTON | (W) |
| REBAR | REINFORCING STEEL BAR REINFORCEMENT | B |
| REQ'D | REQUIRED | Q |
| RGS | RIGID GALVANIZED STEEL RIGHT OF WAY | |
| R R | RAISED PAVEMENT MARKER RAIL ROAD | W |
| RTG | RUBBER TIRED GANTRY | œ • |
| SCH | SOUTH SCHEDULE | Ó |
| SD SE | STORM DRAINAGE SOUTHEAST | Z _{IR} |
| SPA. | SIMILAR SPACING OR SPACED | Ø |
| SQ SS | SQUARE STAINLESS STEEL OR SANITARY SEWER | Q |
| STRAD | STREET STRADDLE CARRIER | DO |
| STL STD | STEEL STANDARD | P. |
| SW | SOUTHWEST | -Op |
| BD | TERMINAL TO BE DETERMINED | J |
| TESC IPT | TEMPORARY EROSION AND SEDIMENT CONTROL TESC PERIMETER TREATMENT | P |
| TWIC | TACOMA PUBLIC UTILITIES TRANSPORTATION WORKER IDENTIFICATION CREDENTIAL | |
| TYP T&B | TYPICAL TOP AND BOTTOM | n € ¢¢¥ |
| JON | UNLESS OTHERWISE NOTED | AL YY |
| IPRR | UNION PACIFIC RAILROAD | R |
| /DC /ERT | VOLTS DIRECT CURRENT VERTICAL | Ū |
| v | WIDTH OR WEST | |
| WAC WSDOT | WASHINGTON ADMINISTRATIVE CODE WASHINGTON STATE DEPARTMENT OF TRANSPORTATION | 0 |
| VT V/ | WEIGHT WITH | -0- IL |
| w/w | WATERWAY | |
| k | AND | 0 |
| | AT ASTERISK | TPN |
| 21 | ANGLE | |
| ð | CENTERLINE NOMINAL DIAMETER OR PHASE | œ |
| | DEGREES MINUTES OR FEET | |
| # 20 | NUMBER OR POUNDS PERCENT | |
| 2 | PROPERTY LINE OR PLATE SECONDS OR INCH | |
| | | |
| | | 1000 |
| | | W |
| | | |

| | 000000000 |
|--|----------------------------|
| | DESCRIPTION |
| | FOUND MONUMENT AS NOTED |
| | SET REBAR W/ CONTROL CAP |
| | SANITARY SEWER MANHOLE |
| | UTILITY CLEAN OUT |
| | STORM MANHOLE |
| | STORM CATCH BASIN |
| | STORM CULVERT |
| | ROOF DRAIN |
| | WATER MANHOLE |
| | WATER VALVE |
| | WATER METER |
| | FIRE HYDRANT |
| | THRUST BLOCK |
| | WATER VAULT |
| | FIRE DEPARTMENT CONNECTION |
| | WATER BLOW OFF |
| | POST INDICATOR VALVE |
| | IRRIGATION CONTROL VALVE |
| | GAS VALVE |
| | GAS METER |
| | POWER METER |
| | POWER CABINET |
| | UTILITY POLE |
| | GUY ANCHOR |
| | JUNCTION BOX |
| | POWER VAULT |
| | POWER TRANSFORMER |
| | POWER MANHOLE |
| | LIGHT POLE |
| | TRAFFIC LOOP |
| | UTILITY VAULT |
| | UTILITY MANHOLE |
| | COLUMN |
| | BOLLARD |
| | UTILITY POLE |
| | SIGN |
| | SIGNAL MAST |
| | MONITORING WELL |
| | TAX PARCEL NUMBER |
| | TELECOM VAULT |
| | TELECOM MANHOLE |
| | TELECOM CABINET |
| | MAILBOX |
| | STORM DRAIN LINE |
| | SANITARY SEWER LINE |
| | BURIED WATER LINE |

03 - LEGEN 10-G01 25 5


X##.#

XX

-DT

P## X##.#

NOTES:



ISSUED: 2019-12-09 NOT TO BE USED FOR CONSTRUCTION


M. IE


TESC NOTES

- EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE CONSTRUCTED FOR THE SITE TO PREVENT ERODED SEDIMENT AND TURBID WATER FROM ENTERING THE PORT STORM DRAINAGE SYSTEM, RIGHT-OF-WAY, AND/OR ADJACENT PROPERTY DURING AND FOLLOWING CONSTRUCTION UNTIL ENTIRE SITE HAS BEEN STABILIZED.
- 2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY DAMAGE RESULTING FROM ON-SITE EROSION CAUSING SEDIMENT TO BE DEPOSITED OFF SITE. IF SEDIMENT IS TRANSPORTED ONTO A ROAD SURFACE, THE ROADS SHALL BE CLEANED IMMEDIATELY USING A METHOD ACCEPTABLE TO THE ENGINEER AND/OR THE CITY OF TACOMA. IF A SWEEPER IS USED, IT SHALL BE A REGENERATIVE AIR SWEEPER.
- 3. THE IMPLEMENTATION OF THESE TEMPORARY EROSION AND SEDIMENT CONTROL (TESC) PLANS AND THE CONSTRUCTION, MAINTENANCE, REPLACEMENT, AND UPGRADING OF THESE TESC FACILITES ARE THE RESPONSIBILITY OF THE CONTRACTOR UNTIL ALL CONSTRUCTION IS COMPLETED AND ACCEPTED AND SHALL BE CONDUCTED IN ACCORDANCE WITH CITY OF TACOMA CONSTRUCTION STORWATER CONTROL TECHNICAL REQUIREMENTS AND ALL OTHER APPLICABLE STANDARDS AND REGULATIONS.
- 4. THE TESC FACILITIES SHOWN ON THIS PLAN MUST BE CONSTRUCTED IN CONJUNCTION WITH PAVEMENT REMOVAL AND/OR DEMOLITION ACTIVITIES, AND IN SUCH A MANNER AS TO ENSURE THAT ERODED SEDIMENT OR TURBID WATER DOES NOT ENTER THE DRAINAGE SYSTEM, ROADWAYS, OR VIOLATE APPLICABLE WATER STANDARDS,
- 5. THE TESC FACILITIES DEPICTED ON THESE DRAWINGS ARE INTENDED TO BE MINIMUM REQUIREMENTS TO MEET ANTICIPATED SITE CONDITIONS. AS CONSTRUCTION PROGRESSES AND UNEXPECTED OR SEASONAL CONDITIONS DICTATE, THE CONTRACTOR SHOULD ANTICIPATE THAT MORE EROSION AND SEDIMENTATION CONTROL FACILITIES WILL BE NECESSARY TO ENSURE COMPLETE SILTATION CONTROL ON THE PROJECT SITE. DURING THE COURSE OF CONSTRUCTION, IT SHALL BE THE OBLIGATION AND RESPONSIBILITY OF THE CONTRACTOR TO ADDRESS ANY NEW CONDITIONS THAT MAY BE CREATED BY THE CONTRACTOR'S ACTIVITIES AND TO PROVIDE ADDITIONAL FACILITIES, OVER AND ABOVE THESE MINIMUM REQUIREMENTS, AS MAY BE NEEDED TO PROTECT ADJACENT PROPERTIES AND WATER QUALITY OF THE RECEIVING DRAINAGE SYSTEM AND AS REQUIRED BY THE ENGINEER.
- 6. THE TESC FACILITIES SHALL BE INSPECTED AND MAINTAINED BY THE CONTRACTOR AS NOTED IN DIVISION 01 OF THE CONTRACT SPECIFICATIONS AS NECESSARY TO ENSURE THEIR CONTINUED FUNCTIONING UNTIL CONSTRUCTION IS COMPLETED AND POTENTIAL FOR ON-SITE EROSION HAS PASSED.
- IF EROSION CONTROL FACILITIES FAIL, THEY SHALL BE REPAIRED OR REPLACED IMMEDIATELY UPON RECEIVING VERBAL NOTICE OF SAID FAILURE BY THE CONTRACTOR FROM ENGINEER OR CITY OF TACOMA.
- TESC FACILITIES ON INACTIVE SITES SHALL BE INSPECTED AND MAINTAINED A MINIMUM OF ONCE A MONTH OR WITHIN 24 HOURS FOLLOWING A STORM EVENT.
- REFER TO SPECIFICATIONS FOR REQUIREMENTS TO MAINTAIN AND CLEAN DRAINAGE STRUCTURE INSERTS. ALL DRAINAGE STRUCTURES AND CONVEYANCE LINES SHALL BE CLEANED PRIOR TO WORK COMPLETION. THE CLEANING OPERATION SHALL NOT FLUSH SEDIMENT LADEN WATER INTO THE DOWNSTREAM SYSTEM.

5

- 10. THE CONTRACTOR SHALL PUT PLASTIC DOWN BEFORE STOCKPILING AND PROTECT STOCK PILE AREAS FROM RELEASE OF ERODED SEDIMENT OR TURBID WATER. STOCK PILES SHALL BE COVERED WITH PLASTIC AT ALL TIMES WHILE NOT IN USE TO KEEP THE STORED MATERIAL DRY.
- ALL DISTURBED AREAS SHALL BE STABILIZED BY ACCEPTABLE METHODS FOR THE PREVENTION OF ON-SITE EROSION AFTER COMPLETION OF CONSTRUCTION.
- 12. EXISTING PAVED ROADS MAY BE USED AS CONSTRUCTION ENTRANCES.
- 13. CONTRACTOR SHALL REMOVE ALL TEMPORARY TESC FACILITIES UPON COMPLETION OF WORK IN EACH WORK AREA.







- 1. SEE SHEET CO1.01 FOR TESC NOTES.
- 2. ONLY WORK AREAS REQUIRING EXCAVATION OR OTHER GROUND DISTURBING ACTIVITIES ARE SHOWN. AREAS OF AERIAL WORK NOT SHOWN. AREAS OF WORK UTILIZING EXISTING UNDERGROUND CONDUITS NOT SHOWN.

Tacoma


NIVERSITY STR SUITE# 610 ATTLE, WA 9010 (206) 622-0222


DATE

APPR:

NEL

- 3. PLACE DRAINAGE STRUCTURE INSERTS IN ALL DRAINAGE STRUCTURES IN THE VICINITY OF THE WORK, PRIOR TO COMMENCEMENT OF WORK.
- 4. UTILITIES, STRUCTURES, AND SITE FEATURES NOT INDICATED FOR DEMOLITION SHALL BE PROTECTED IN PLACE.







- 1. SEE SHEET CO1.01 FOR TESC NOTES.
- 2. ONLY WORK AREAS REQUIRING EXCAVATION OR OTHER GROUND DISTURBING ACTIVITIES ARE SHOWN. AREAS OF AERIAL WORK NOT SHOWN. AREAS OF WORK UTILIZING EXISTING UNDERGROUND CONDUITS NOT SHOWN.

准 But

Tacom?


0 UNIVERSITY STREE SUITE# 610 SEATTLE, WA 98101 (206) 622-0222


3


APPR:


B |

- 3. PLACE DRAINAGE STRUCTURE INSERTS IN ALL DRAINAGE STRUCTURES IN THE VICINITY OF THE WORK, PRIOR TO COMMENCEMENT OF WORK.
- 4. UTILITIES, STRUCTURES, AND SITE FEATURES NOT INDICATED FOR DEMOLITION SHALL BE PROTECTED IN PLACE.









1. ALL AERIAL FIBER OPTIC CABLE INSTALLED ON EXISTING TACOMA POWER(TPU), CENTURY LINK POLES ALONG PORT OF TACOMA ROAD SHALL BE INSTALLED AND LABELED (POT AND ITS/HUSKY) PER TPU STANDARDS AND REQUIREMENTS. TPU CONSTRUCTION STANDARDS ARE AVAILABLE ON ELECTRICAL CONSTRUCTION STANDARDS-MYTPU.ORG. CONTRACTOR SHALL CONTACT TPU, F & BM GROUP (PWRJOINTUTILITIES@CI.TACOMA.WA.US) PRIOR TO STARTING WORK AND COORDINATE WORK WITH TPU. THE PORT OF TACOMA HAS CONTRACTED WITH TPU FOR TREES UNDER EXISTING AERIAL LINES TO BE TRIMMED PRIOR TO START OF CONSTRUCTION.

2. POTM WILL SUPPLY THREE(3) EXISTING REELS OF 3-CELL(MAXCELL) FIBER OPTIC INNER DUCT TO THE CONTRACTOR AT THE CONSTRUCTION SITE FOR INSTALLATION AS PART OF THIS PROJECT. CONTRACTOR SHALL DOCUMENT TOTAL LENGTH OF INNER DUCT INSTALLED AND RETURN ANY REMAINING INNER DUCT TO POTM AT THEIR FACILITY.

3. THERE WILL BE MULTIPLE CONTRACTORS, POTM, IT, ITS/HUSKY CONTRACTORS WORKING, FURNISHING OR INSTALLING EQUIPMENT AT LOT F. WUT TENANT WILL ALSO BE USING PORTIONS OF LOT F DURING CONSTRUCTION. THIS CONTRACTOR WILL NEED TO COORDINATE WITH AND INSTALL EQUIPMENT PROVIDED AS PART OF THIS WORK.

4. ELECTRICAL REQUIREMENTS ARE NOT LIMITED TO ELECTRICAL DRAWINGS AND SPECIFICATIONS. THERE IS ADDITIONAL ELECTRICAL WORK REQUIRED TO BE INCLUDED IN THE BID, INDICATED ON CIVIL AND DRAWINGS, ADDITIONAL ELECTRICAL WORK REQUIRED IN THE BID IS ALSO LOCATED IN THE SPECIFICATIONS. CONTRACTOR SHALL REVIEW ALL CIVIL AND SPECIFICATIONS FOR ADDITIONAL ELECTRICAL INFORMATION AND INCLUDE COSTS FOR THIS WORK IN THE BID.

5. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR THE LOCATION AND PROTECTION OF ALL EXISTING UTILITIES. THE CONTRACTOR SHALL VERIFY ALL UTILITY LOCATIONS PRIOR TO CONSTRUCTION BY CALLING THE UNDERGROUND LOCATED LINE AT 1-(800)-424-5555 A MINIMUM OF 48 HOURS PRIOR TO ANY EXCAVATION. THE CONTRACTOR IS RESPONSIBLE FOR MAINTAINING ALL LOCATE MARKS ONCE THE

ELECTRICAL SYMBOLS LEGEND

EXISTING UNDERGROUND COMMUNICATIONS CONDUIT.

CONDUIT AND CONDUCTOR IDENTIFICATION AS INDICATED ON CONDUIT AND

NEW AERIAL (2)48 FIBER OPTIC(OSP) CABLES LASHED EVERY 12" WITH STAINLESS STEEL LASHING WIRE TYPE 316.045 TO 1/4" GALVANIZED, 1x7 GUY(MESSENGER) WIRE AND LABELED PER TPU STANDARDS AND REQUIREMENTS.

100

1"=100'-0" scale


923 MLK ut. Way Tacoma, WA 90405


GRAPHIC SCALE 100


EXISTING TACOMA POWER WOOD POLE. SUBSCRIPT IS TPU POLE ID #.


PORT OF TACOMA FACILITIES MAINTENANCE.


PORT OF TACOMA INFORMATION TECHNOLOGY DEPARTMENT.











ELECTRICAL NOTES:

CONTRACTOR SHALL PROVIDE NEW UNDERGROUND CONDUIT INTO NEW HANDHOLE.

CONTRACTOR SHALL TRANSITION (2)48 STRAND OSP FO CABLING FROM UNDERGROUND TO OVERHEAD VIA A NEW POLE CONDUIT RISER PER TPU STANDARDS AND REQUIREMENTS.

CONTRACTOR SHALL ATTACH NEW (2)48 STRAND OSP FO CABLE WITH 1/4" STEEL MESSENGER AT HEIGHT NOTED. SEE SHEET E12.

CONDUIT AND CONDUCTOR SCHEDULE:

- (2)-MAXCELL 3-CELL INNERDUCT WITH PULLSTRINGS (1)-MAXCELL INNERDUCT CELL WITH (2)48 FIBER COUNT, LOOSE TUBE, SINGLE JACKET, OUTSIDE PLANT, FIBER CABLES.


(N)(2)48 FIBER COUNT, LOOSE TUBE, SINGLE JACKET, OUTSIDE PLANT FIBER CABLES, MESSENGER MOUNTED TO WOOD POLES. LASH FIBER CABLES EVER 12" TO MESSENGER.


GRAPHIC SCALE 30


30 0 1"=30'-0" scale


923 MLK Jr. Way Tacoma, WA 98405
























| SURFACE MOUNTING 10,000 AIC | | PA | PANEL SCHEDULE | | | | | | | |
|--------------------------------|-------------------------|-------------------------------|----------------|------------------|------------|---------------------|--|------|--|--|
| NO. | HP | LOCATION: HUT SERVING: HUT | | | | | 120/240 VOLTS 1PHASE 3 60 AMPS WITH 60 MAIN BRE | | | |
| CKT NO. | LC | AD DESCRIPTION | KVA | TRIP AMPS | AMPS | KVA | LOAD DESCRIPTION | CK | | |
| 1 3 5 | RECEP SPARE SPARE | | | 20~ | 20 | .36 1.00 1.00 | | 2 | | |
| 79 | SPARE | | - | 20 | 20 | | EXHAUST FAN SPACE | 10 | | |
| 11 13 15 | | | - | $=\hat{\lambda}$ | | - | | 12 | | |
| 17 19 | | | | $\equiv \approx$ | | _ | | 18 | | |
| 21 23 25 | SPACE | | - | $=\hat{\lambda}$ | <u>F</u> = | | SPACE | 24 | | |
| 27 29 | TVSS | | | 30/I | 1.2% | 1.50 | HEATER | 28 | | |
| REN | ARKS: | | | | CONNEC | TED LO | AD: 4.2 KVA 18 | AMPS | | |

PROVIDE HANDLE TIES FOR ALL MULTI-CIRCUIT HOMEHUNS SHARING A NEUTRAL PER THE NATIONAL ELECTRIC CODE ARTICLE 210.4 MULTIWIRE BRANCH CIRCUITS, PART (B) DISCONNECTING MEANS. DRAWINGS ARE DIAGRAMMATIC. WHERE THE CONTRACTOR MODIFIEST THE CIRCUITING, THE CONTRACTOR SHALL PROVIDE AN INDIVIDUAL NEUTRAL PER CIRCUIT, MULTI-POLE CIRCUIT BREAKERS, OR CIRCUIT BREAKER HANDLE TIE TO MEET THE NEC ARTICLE. ALL COSTS ASSOCIATED WITH MODIFICATIONS SHALL BE INCLUDED IN THE CONTRACTOR'S BID.

DEMAND LOAD:

4.2 KVA

18 AMPS



FIBER HUT (NIC) - CABLE TRAY, RACK FLOOR PLAN SCALE: 1/2"=1'-0"


ELECTRICAL NOTES:


| NIC | PROVIDE COPPER BAR 13 1/4"x4"x HOLES, ERICO TMGB-A14L15PT OF |
|-----|--|
| NIC | PROVIDE MOUNT SWITCH AND REAL |
| | PROVIDE GREENHECK OR EQUAL FAN. |
| | PROVIDE GREENHECK 060, 1725 C |
| NIC | PROVIDE EXHAUST THERMOSTAT, TO FAN. |
| NIC | PROVIDE KING ELECTRIC SL2422, SET AT 40° F. OR EQUAL |
| NIC | PROVIDE 4"C-PVCRS AERIAL MAST PENETRATION FOR FIBER OPTIC C |
| NIC | PROVIDE (2)3/4"x10" COPPER CLAD BARE CU TO PANEL. |
| NIC | PROVIDE #6 BARE CU FROM PANE |
| NIC | PROVIDE METALUX #4-SNLED-LD5 |
| | 24" x 72" x 6" DEEP CABLE TRAY MI FROM STRUCTURE. POT IT FURNIS |
| NIC | PROVIDE SERVICE ENTRANCE (SU 30 CKT, WITH SEPARATE NEUTRAL BRANCH CIRCUIT BREAKERS. |
| NIC | 2" CONDUITS STUBBED 6" ABOVE |
| NIC | TVSS. SIEMENS #TPS3-A-11-15-D2 |
| NIC | 3/4"C TO FENCE WITH #8 BARE CU GROUND RODS AT TWO(2) FENCE |
| 16 | POT IT FURNISHED RACKS. CONTR |
| | POT IT FURNISHED FIBER BULKHE CONNECTOR HOUSING(CCH) WITH ADAPTERS FOR 12-STRAND FIBER LABELED BY CONTRACTOR. |
| 15 | POT RACK MOUNTED EQUIPMENT TESTED AND LABELED BY CONTR. (1)UPS (2)MODEL 9300 SWITCHES (4)10GB SFP + FOR SWITCH UPLIN (9)LC SFP LC-1GB-LX. |
| | |

db L.

FIBER HUT (NIC) - LIGHTING FLOOR PLAN SCALE: 1/2"=1'-0"

1.0






| AINLESS STEEL, 36"x36"x12"D, HINGED, LATCHING AND PAD LOCKABLE NS CABINET. CONTRACTOR PROVIDED. MOUNTING EQUIPMENT INTERIOR TO COMMUNICATIONS CABINET. ROVIDED. | Tacoma new wrecky wave resultant | APPR: DATE: |
|--|--|--|
| POT IT FURNISHED CONTRACTOR INSTALLED: LY RTER X T IT FURNISHED CONTRACTOR INSTALLED AT P2 AND P5: | 600 UNIVERSITY STREET SUITE# 610 SEATTLE, WA 99101 (206) 622-0222 | BY: |
| SUPPLY RTER X X WITH COVER, MOTOR RATED TOGGLE SWITCH (ACCESS POINT VECT) AND (2)20A, 125V DUPLEX RECEPTACLES. CONTRACTOR R PATCH CORDS AND (2)CLOSET CONNECTOR HOUSING(CCH) WITH LC SLE MODE(OS2), (12)LC DUPLEX ADAPTERS FOR 24 STRAND FIBER, UPC. | MAN moffatt & nichol | MARK: REVISION: |
| D, POT IT FURNISHED, CONTRACTOR INSTALLED. ONTRACTOR PROVIDED. IT FURNISHED CONTRACTOR INSTALLED AT P2, P5, P9, P12: NT ADAPTER E NT E NT Y RTER | | PINPLE THE |
| DX WITH COVER, MOTOR RATED TOGGLE SWITCH (CAMERA POWER ND 20A, 125V, DUPLEX RECEPTACLE. CONTRACTOR PROVIDED. SS POINTS POT IT FURNISHED CONTRACTOR 2, P5, P9, P12: CCESS POINT K | APPROVED: SLH 12-09-19 -X X CHECKED BY DATE TREVOR THORNSLEY CLW 12-09-19 DIRECTOR ENG. DATE | PRINTED BY: Scottk Dec 09, 2019 PORT ADDRESS: ONE SITCUM PLAZA TACOMA, WA 98401-1837 |
| | PORT OF TACOMA FIBER TO LOT F ELECTRICAL DETAILS | TOWNSHIP: 21N RANGE: 34 DAT-HRZ: WA83-SF VERT: MLLW 19.39' @ TDE 22 1933 PARCEL: DRAWING SCALE: ANOTED |
| CROSS ENGINEERS, INC S22 MLK.J: Way Tecma, WA 93405 Info@crossengineers.com Prove (232) 736-0118 Job Number: 19-070 | 6636 E12 20 of 22 | CONT/CONS: 071169 M. ID: 101286-01 PHASE: BID SET |

| | VAULT SCHEDULE | | |
|-----------|---|-------------------|-------|
| ID | DESCRIPTION | LOADING | NOTES |
| PV4A,PV8A | CUSTOM 600V POWER VAULTS, SEE DETAIL A, THIS SHEET BY POT CONTRACTOR | MINIMUM 125 KIP: | 0000 |
| CV4A,CV8A | CUSTOM COMMUNICATION VAULT SEE DETAIL A, THIS SHEET BY POT CONTRACTOR | MINIMUM 125 KIP. | 0000 |
| SV116A | CUSTOM COMMUNICATION VAULT SEE DETAIL A, SHEET E9 BY POT CONTRACTOR | MINIMUM 125 KIP. | 0000 |
| SV116D | CUSTOM COMMUNICATION VAULT SEE DETAIL A, SHEET E9 BY POT CONTRACTOR | TRAFFIC RATED H25 | 0000 |

VAULT SCHEDULE NOTES:

- DRAWINGS.
- (2) SEE SPECIFICATION SECTION 26 71 19 FOR ADDITIONAL VAULT INSTALLATION REQUIREMENTS.
- WALLS PRIOR TO EXITING VAULT.
- MATCH ELECTRICAL SITE PLANS.
- IN EACH VAULT TO TWO (2) 3/4" X 10'-0" GROUND RODS.
- LID. MINIMUM 4" HIGH LETTERS.



 ALL CONDUITS (2" AND LARGER) ENTERING OR LEAVING VAULTS SHALL USE TERM-A-DUCTS. ALL 3/4" AND 1" CONDUITS ENTERING OR LEAVING VAULTS MAY USE BLOCK-OUTS WITH BELL ENDS AND GROUTED. PROVIDE REMOVABLE FOAM FILL IN ALL EMPTY CONDUIT OPENINGS. PROVIDE PULL STRINGS IN ALL EMPTY CONDUITS. PROVIDE MAXCELL EDGE DETECTABLE MXC2003 (3 CELL) OR EQUAL IN ALL FOB LABELED COMMUNICATIONS CONDUITS. ITS/HUSKY CONTRACTOR SHALL PROVIDE CONDUIT LABELS FOR ALL CONDUITS ENTERING AND LEAVING VAULTS. PROVIDE PHENOLIC LABEL ATTACHED TO VAULT WALL WITH TWO (2) PLASTIC INSERTS AND STAINLESS STEEL SCREWS ADJACENT TO EACH CONDUIT. PHENOLIC LABEL SHALL HAVE CONDUIT ID ENGRAVED AS INDICATED ON CONDUIT AND WIRE SCHEDULE

3 ALL WIRE (POWER AND COMMUNICATIONS) SHALL COMPLETELY LOOP AROUND VAULT

CONTRACTOR SHALL PROVIDE CAST LABEL ON LID TO READ "ELECTRIC" OR "COMMUNICATIONS". PROVIDE FIELD STAMPED LABEL ON LID WITH VAULT ID TO

3 PROVIDE BOLTED GROUND LUG(S) ON LID AND FRAME. PROVIDE #2 BARE CU GROUND

PROVIDE STENCIL PAINTED, VAULT KIP RATING ON INSIDE OF VAULT DIRECTLY BELOW






CROSS ENGINEERS, INC 923 MLK Br. Way Taroma, WA 98405

Phone: (253) /59-0118 Job Number: 18-070

| CIRCUIT | 1 | CONDUIT | | CONDU | CTORS PER | R CONDUIT | | | | SCHEDULE ABBREVIATION LEGEND: |
|----------------------|-----|---------|-------------|------------|--------------|----------------|-----------------|--|---------------|---|
| ID | NO. | SIZE | TYPE | NO. | SIZE | TYPE | FROM | то | REMARKS | C = COMMUNICATIONS SDV = SECONDARY POWER VAULT |
| OB2 OB3 | 5 | 2 | 0 00 | 0 | 1 | | HUT POT RACK | CV11 POLE 6 | 0 | CV = COMMUNICATIONS VAULT SL = SITE LIGHTING |
| OB4 | 8 | 2 | 0 | Ő | | | CV11 | CV10 | ä | FOB = FIBER OPTIC SP = SPARE CONDUIT |
| OB6 | 8 | 2 | () () | O O | | | CV10 CV7 | CV7 CV8 | 0 | SD = SECONDARY 600V DISTRIBUTION TPU = TACOMA PUBLIC UTILITIES |
| OB10 | 8 | 2 | 0 | 0 | | | CV7 | | | SC = SECURITY CAMERAS WPC = WHERE-PORT COMMUNICA |
| OB10 OB11 OB12 | 8 | 2 | 0 | 0 | - | 1.1 | CV6 | CV6 CV5 | 0 0 0 | |
| OB12 OB13 | 4 | 2 | 0 | 0 | : | | CV5 CV3 | CV3 CV4 | 0 | |
| OB18 | 2 | 2 | 0 | 0 | • | - | CV8 | CV8A | 00 00 | |
| OB19 OB20 | 2 | 2 | 0 0 0 | 0 | | ÷ | CV8A CV7 | POT COMM BOX POLE 9 HUSKY COMM BOX POLE 5 | | |
| OB21 | 2 | 2 | | 0 | · · | - | CV7 | POT COMM BOX POLE 5 | 00 | |
| OB23 OB24 | 2 | 2 | 00 | 00 | 1 1 1 | | CV5 CV4 | POT COMM BOX POLE 2 CV4A | <u>0</u> 0 | |
| OB25 | 2 | 2 | 0 | 0 | | | CV4A | POT COMM BOX POLE 12 | () | |
| D58 D59 | 1 | 1 | 0000 | 2/1 2/1 | 8/10 8/10 | 600V 600V | PANEL 4A PV4 | PV4 PV4A | | |
| D60 | 1 | 1 | | 2/1 | 8/10 | 600V | PV4A. | UNIT SUB POLE #12 | | PROVIDE LABELING PER CABLE TIE HOLES, |
| D73 D74 | 1 | 1 | 00 | 2/1 2/1 | 8/10 8/10 | 600V - 600V | PANEL 4B PV8 | PV8 PV8A | | SPECIFICATION SECTION 26 05 53 TYPICAL OF FOUR (4) |
| D75 | 1 | 1 | 0 | 2/1 | 8/10 | 600V | PV8A | UNIT SUB POLE #9 | | |
| | | | | | | | | | | O SOURCE POINT (I.E. SWITCH #, PANEL/ O CIRCUIT #, LIGHTING CONTROL CIRCUIT, ETC.) |
| | | | | | | | | | | END POINT (I.E. LIGHT POLE #, WOOD POLE #, |
| | - | | | | | | | | | O UNIT SUB, ETC.) O |
| | - | | | | | | | | | |
| | | | _ | | | | | | | |
| | | | | | | | | | | FIBER OPTIC CABLE AND |
| - | | | - | | | | | | | CONDUCTOR IDENTIFICATION LABEL (A) NOT TO SCALE |
| | | | - | - | | | | | | NOT TO SCALE |
| | | | | | | _ | | | | |
| | | 1 | | | | | | | | |
| | | | | | | _ | | | | - |
| | | | | | | _ | | | | |
| | - | | | | | | | | | - |
| | | | | | | | | | | |
| _ | | | | _ | | | | | | |
| | - | | - | | | | | | | |
| | | | | | - | | | | | |
| _ | | | | | | | | | | |
| | | | | | | | | | | - |
| - | | | | | 1 | | | | | - |
| | | - | | | | | | | | - |
| | | | - | | _ | | | | | |
| | | | - | | | | | | | |
| - | | | | | _ | | | | | |
| | | | | | | | | | | 3 |
| | - | | | - | | | | | | |
| | | | _ | | | | | | | - |
| _ | | | | - | | | | | | |
| - | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |

TACOMA FILE: N:Jobs/2019/19-070/Dwgs/19-0



FIBER TO LOT F

TACOMA, WASHINGTON

ELEVATION DATUM: MEAN LOWER LOW WATER (MLLW); CONVERSION: MLLW DATUM MINUS 6.17' = NGVD 29 CITY OF TACOMA DATUM

HORIZONTAL DATUM: NAD 83 (2007)

CONVERSION: PORT OF TACOMA DATUM MINUS N 0.22, E 0.00 = NAD 83/91 CITY OF TACOMA DATUM

SPECIAL TRAFFIC CONTROL REQUIREMENTS:


- 1. A MINIMUM OF ONE 20-FOOT WIDE ACCESS SHALL BE MAINTAINED TO ALL PROPERTIES AT ALL TIMES.
- 2. THREE (3) WORKING DAYS PRIOR TO ANY STREET OR LANE CLOSURE, THE CONTRACTOR SHALL NOTIFY:


| TACOMA PUBLIC WORKS ENGINEERING DIVISION | (253) 591-5500 |
|--|----------------|
| TACOMA PUBLIC WORKS STREETS AND GROUNDS | (253) 591-5495 |
| TACOMA PUBLIC WORKS SOLID WASTE | (253) 591-5544 |
| TACOMA FIRE DEPARTMENT | (253) 591-5733 |
| TACOMA POLICE DEPARTMENT | (253) 591-5951 |
| LESA COMMUNICATION CENTER | (253) 798-4721 |
| | OPT. #3 |

 A TRAFFIC CONTROL PLAN SHALL BE SUBMITTED TO, AND APPROVED BY THE TACOMA PUBLIC WORKS, ENGINEERING DIVISION, PRIOR TO BEGINNING ANY WORK ON CITY RIGHT OF WAY.

GENERAL CONSTRUCTION SEQUENCE:

- HOLD AND ATTEND PRE-CONSTRUCTION MEETING WITH THE CITY OF TACOMA CONSTRUCTION DIVISION AND BUILDING AND LAND USE SERVICE, TACOMA POWER, TACOMA WATER, PORT OF TACOMA, ENGINEER AND OTHERS AS APPLICABLE PRIOR TO COMMENCEMENT OF WORK.
- 2. STAKE PROJECT LIMITS PRIOR TO BEGINNING CONSTRUCTION.
- 3. WHEN COMPLETED CONTACT CITY INSPECTOR FOR FINAL APPROVAL.





| VE.NET/PROJECTS/SEA\9506\CADD\ ACTIVE\ F2F\950610-V | The second s |
|---|--|
| /E\ F2F | Contraction of the local division of the loc |
| IT ACTIV | and the second se |
| 06\CAD[| |
| 3\SEA\95 | Statement of the local division of the local |
| CUECTS | Constanting and |
| NET/PF | |
| 띚 | 6 |



| | | | FINAL CONSTRUCTION CHECKED | DATE 11/01/2019 DESIGNED | SCALE AS NOTED | A LEFE | DEPART | CITY OF TACOMA MENT OF PUBLIC WORKS | |
|--------|----------|------|----------------------------------|--------------------------------|---------------------|-------------|------------------------------------|--|--------------|
| | | | BY | JAT CENIOR PV | SLG PROJECT NAME | E A | | FIBER TO LOT F | WO-01 |
| Tacoma | | | FIELD BOOKS | SLG DRAWING NA VE |] | CISTER C | | COVER SHEET AND SHEET INDEX | SHEET NO |
| NO | REVISION | DATE | APPD | | | 11/5/200000 | 4537 CONSTRUCTION DIVISION MANAGER | | SHEET 1 OF 7 |

PROJECT CONTACT INFORMATION

OWNER - PORT OF TACOMA CONSULTING ENGINEER - MOFFATT & NICHOL

STEVEN GRAY, P.E. PROJECT MANAGER PHONE: (206) 622-0222 EMAIL: SGRAY@MOFFATTNICHOL.COM

| | SHEET LIST INDEX |
|-----------|-----------------------------|
| ET NUMBER | SHEET TITLE |
| WO-01 | COVER SHEET AND SHEET INDEX |
| WO-02 | GENERAL NOTES |
| WO-03 | TESC DETAILS |
| WO-04 | TESC PLAN |
| WO-05 | OVERALL PLAN |
| WO-06 | CONDUIT THROUGH CONNECTIONS |
| WO-07 | DETAILS |

GENERAL

- The following special provisions are to be used in conjunction with the "2010" Standard Specifications for Road, Bridge and Municipal Construction" and "Standard Plans for Road, Bridge and Municipal Construction" as prepared by the Washington State Department of Transportation (WSDOT). State Standard Specifications are available through WSDOT, by mail at Pre-Contract Section, P.O. Box 47408, Olympia, WA 98504-7408, or by telephoning (360) 705-7430.
- Any inconsistency between these work order drawings and the 2010 Standard Specifications or the WSDOT Standard Plans shall be resolved by the following order of precedence (e.g., 1 presiding over 2, 3, and so forth);
- 1. Approved Work Order Drawings
- 2. 2010 Standard Specifications
- WSDOT Standard Plans
- Any revisions to these plans must be reviewed and approved by the City of Tacoma Department of Public Works prior to any implementation in the field.
- Comtractors shall familiarize themselves with the site and shall bring any discrepancies to the attention of the Engineer prior to undertaking the affected work.
- Any discrepancy in these drawings, specifications, these holes, and the site conditions shall be reported to the Engineer, who shall correct such discrepancy in writing after reviewing any changes. Any work done by the Contractor after the discovery of such discrepancy shall be done at the Contractor's risk. The Contractor shall verify and coordinate the dimensions among all drawings prior to proceeding with any work.
- A pre-construction meeting shall be held at the City of Tacoma with the applicant, contractor, and City inspectors prior to issuance of a permit.

ADDITIONAL PERMITS

- Separate permits are required for all retaining walls, grading, and erosion control. Adherence to all conditions of these permits is required as a pert of this plan.
- Separate permits are required for sidewalk installation as well as curb and gutter removal and driveway construction when constructed at building permit stage.
- Separate storm and sanitary sever connection permits are required for connections to the sanitary or storm sever system.

UTILITES

- The existing underground utilities shown hereon are based upon existing record drawings and are not guaranteed to be accurate, nor all-indusive. All utilities must be verified prior to construction. If the project requires any excavation, the developer/contractor is required to call the Utility Underground Location Centerat (800) 424-5555 at least two days before starting such excavation in accordance with RCW 19,122,
- . It shall be the Contractor's responsibility to protect, in place, all utilities and/or structures whether shown on this plan. Damage due to the Contractor's operations shall be repaired at the Contractor's expense.

EXCAVATION

• If workers enter any trench or other excavation four feet or more in depth that does not meet the open pit requirements of Section 2-09.3(3)B, it shall be shored and cribbed. All trench safety systems shall meet the requirements of the Washington Industrial Safety and Health Act. Chapter 49,17 RCW. The Contractor alone shall be responsible for all worker safety, and neither the City of Tacoma nor the Engineer of record assumes any responsibility.

PAVEMENT PREPARATION / RESTORATION

- Additional removal and replacement of pavement may be required to provide proper transition/crown as directed by the City of Tacoma Construction Inspector in the field.
- The street sections shown on this plan are designed to be placed upon a firm and unvielding base.
- Subgrade compaction shall be tested by a professional geotechnical consultant prior to placing base material
- Pavement restoration shall be constructed in accordance with the City of Tacoma Restoration policy.

HOT MIX ASPHALT

- The hot mix asphalt shal be HMA CL 1/2 inch PG 64-22. Mix design shall be based on Standard Plan PD-01-Pavement Design Standards.
- Section 5-04.3(8)A 'Acceptance Sampling and "resting' of the Standard Specifications is deleted.
- All hot mix asphalt shall be compacted to a minimum of 92 percent of the maximum density as determined by AASI ITO "209. All hot mix asphalt utilized shall be considered compactable. The level of compaction attained will be determined as the average of not less than 5 nuclear density gauge tests taken on the day the mix is placed (after completion of the finish rolling) at randomly selected locations within each lot. The quantity represented by each lot will be no greater than a single day's production or approximately 400 tons, whichever is less.
- All testing results shall be provided to the City within 48 hours of the test.
- Control lots not meeting the minimum density standard shall be removed and replaced with satisfactory material.
- In addition to the randomly selected locations for test of the control lot, the Engineer reserves the right to test any area which appears defective and to require further compaction of areas that fall below acceptable density readings. These additional tests shall not impact the compaction evaluation of the entire control lot . Hot mix asphalt pavement shall not be placed on any traveled way between October 1 and April 1 without written approval from the Construction Division Manager.
- No traffic shall be allowed on any newly placed payement without the approval of the inspector.

CONCRETE

- Concrete payement mix design shall be based on Standard Plan PD-01-Peyement Design Standards
- · Cold Weather Concrete Work. The following requirements for placing concrete shall be in effect from November 1 to Apri 1:
- 1. The Engineer shall be notified at least 24 hours prior to any concrete placement.
- 2. Weather permitting, all concrete placement shall be completed no later than 2:00 p.m. each day.
- 3. Where forms have been placed and the subgrade has been subjected to severe frost, no concrete shall be placed until the ground is completely thawed. At that time, the forms shall be adjusted and subgrade repaired as determined by the Engineer.
- Curing of concrete shall be in accordance with Section 5-05.3(13) of the Standard Specifications.
- . The slump for concrete used for sidewalks shall not exceed four inches +/- one inch.
- Sidewalks and curb ramps shall be constructed in accordance with ADA Standards for Accessible Design, 28 CFR, Part 35 and as supplemented by the Public Works Right of Way Accessibility Guidelines (PROWAG).

SANITARY AND STORM SEWERS

- Dissimilar pipe shall be joined by use of rigid couplings manufactured by Romec industries, Inc., or Engineer approved equa:
- 7-08.3(2)G Jointing of Dissimilar Pipe: 7-08.3(2)F Plugs and Connections;

Rigid Couplings, manufactured by Romanc Industries, Inc., or Engineer approved equal, shall be used at any pipe joint in which bell and spigot or fused joints are not used. Flexible couplings are not permitted.

- Section 7-04 of the Standard Specification is deleted. Storm sewers shall meet all the requirements of sanitary sewers.
- Severs and appurtenances shall be cleaned and tested after backfilling by either exfiltration or low-pressure air method at the option of the Contractor, except where the ground water table is such that the Engineer may require the infiltration test
- · All sanitary and storm sewers sha i be video inspected by City Forces prior to paving where paving occurs over sewers. All other sewers will be video inspected prior
- to final acceptance.
- All abandoned pipes encountered during construction and new storm and sanitary sever stub outs shall be sealed with a watertight pipe plug.
- All frames and grates for standard catch basin inlets on this project shall be "vaned" type and shall conform to that shown on WSDOT Standard Plan No. B30.30-00 Recycled concrete shall not be used for pipe zone backfill.

MISCELLANEOUS

- Any fence or structure replaced and/or relocated shall be maintained to remain functional. Independent quality assurance sampling and testing will be provided by a certified indeps for all improvements within the right-of-way. All special inspection reports shall be forwarded to the
- Construction Division Office on a monthly basis, and / or as requested by the construction inspector.
- The Contractor shall only use those hydrants designated by the agency in charge of water distribution and in strict accordance with its requirements for hydrant use. Water applied by the Contractor shall not be from residential sources. PRIVATE WORK ORDER GENERAL NOTES

GRADING, EXCAVATION, AND EROSION CONTROL NOTES

- All work is to be done in accordance with the approved grading plan, soils report, the most current WSDOT Standard Specification For Road, Bridge And Municipal Construction and the current Tacoma Surface Water Management Manual.
- . When construction operations are such that debris from the work is deposited on the streets, the Contractor shall, as a minimum, remove on a daily basis any deposits or debris which may accumulate on the roadway surface. Should deily removal be insufficient to keep the streets clean, the Contractor shall perform removal operations on a more frequent basis. If the City of Tacoma Construction Inspector determines that a more frequent cleaning is impractical or if the Contractor fails to keep the streets free from deposits and debris resulting from the work, the Contractor shall, upon order of the City of Tecoma Construction inspector, provide facilities for, and remove all clay or other deposits from the tires or between wheels before trucks or other equipment will be allowed to travel over paved streets. Should the Contractor fail or refuse to clean the streets in question, or the trucks or equipment in question, the City of Tacoma Construction inspector may order the work suspended at the Contractor's risk until compliance with the Contractor's obligations is assured, or the City of Tacoma Construction Inspector may order the streets in question cleaned by others and such costs incurred by the City in achieving compliance with these requirements, including cleaning of the streets, shall be deducted from the work order account.
- The Contractor shall protect existing drainage structures using acceptable methods and materials as shown on this plan. If the methods and materials as shown on this plan are not adequate, the City of Tacoma Construction inspector may require additional/alternative methods for eros on control and/or protection of existing drainage structures. Additional or alternative methods shall be submitted by the desion engineer and accepted by the City of Tacoma Construction Inspector. Any demage caused to the City of Tacome storm sever system as a result of the work outlined on this plan shall be the sole responsibility of the Contractor. Resolving said damage may include, but not be limited to, the cleaning of the drainage system in guestion by the Contractor.
- Watering provisions when applicable must be in place to prevent dust from becoming air borne. Violation of this condition will resort in a stop work order until
- · Fill that will support a street section or other structures shall be placed under the inspection of a licensed Geotechnical Engineer. Soil to be placed shall be tested and compacted to 95 percent of its maximum density. Engineer shall document existing site conditions, soil and its placement and allowable bearing capacity submitted. Standard requirements for cuts and fill are contained in the WSDOT Standard Specifications For Road, Bridges, and Municipal Construction.
- . A stormwater pollution prevention plan is required for all work order projects. The plan must be in accordance with the current Tecome Surfacewater Management Manual

HYDROSEEDING

- · All areas that are cleared and grubbed, graded, excavated or filed are subject to hydroseeding. Any of these areas that are left unpaved or unlandscaped shall be hydroseeded under the direction and approval of the Construction Inspecto
- Hydroseed only during the periods of April 1 though May 31 or September 1 though Octoper 15. This hydroseeding requirement may be met during the months of June through August if irrigation is provided
- Maintain hydroseeding throughout the winter wet season.

EROSION CONTROL MEASURES

- A. Minimum Erosion Control measures shall include:
- 1. Construction entrance.
- 2. Perimeter erosion/sedimentation control.
- 3. Protection of catch basins
- 4. Stabilization of exposed soils.
- B. All erosion control shall be in place prior to cleaning.
- C. Erosion control measures shall be maintained at all times to the approval of the Construction Inspector. D. Should temporary erosion and sedimentation control measures, as shown on plans become inadequate, the contractor shall install facilities as necessary to
- protect adjacent properties and the City of Tacoma drainage system, meating approval of the Construction Inspactor.
- E. Grading, excervation, and filing prohibited. No permits to perform grading, excervation, or filing during the period from October 1st through Merch 31 shall be issued. EXCEPTION: The Building Official may approve a grading, excavation, or filling plan prepared by a licensed Civil or Geotechnical Engineer which specifically
- addresses the winter rain season and the associated erosion problems, and issue a permit based on such plan,
- F. Call for inspection of the Construction Inspector upon completion of: 1. Staking of clearing limits.
- Installation of erosion control and prior to site grading.
- 3. Prior to removal of erosion control device
- G. All material removed from site shall be placed only at a permitted site. Verify location of destination of material prior to exportation.
- H. Traffic control provisions as approved by the traffic engineer shall be adhered to at all times.
- Trees to be removed shall be clearly marked for removal. Trees to be saved shall be fenced with barricade fence at the drip line (outer edge of tree branches) to keep construction vehicles from compacting root zone and killing trees. This fending shall be maintained until construction ends.



HORIZONTAL AND VERTICAL CURVES Grade stakes must be set every 25 feet and grade breaks with a minimum of 3 stakes for each curve. Radius points on street Returns.

is complied with. SEWERS AND STORM

basins, etc.)

Clearing stakes if needed.

RESIDENTIAL STREETS

- Clearing stakes as needed.
- Also stake the beginning and end of all approaches.

ARTERIAL STREETS

Cleaning stakes as needed.

ALLEYS

SIDEWALKS

RECORD DRAWINGS CRITERIA FOR ACCEPTANCE OF ALL PRIVATE WORK ORDERS

 All revisions to the approved plans must be approved by the City of Tacoma Public Works Construction Division prior to implementation of the changes. • A determination at the time of proposal shall be made whether the revision can be addressed with red line drawings submitted as a part of the record drawings or will

require formal submission for approval · Record drawings shall show the station, offset, centerline and gutter flowline elevations, to nearest 0.01 foot; for all horizontal and vertical roadway alignment

changes, at the intersection end of radius points and at the beginning and end of new paving, • Record drawings shall show the station, offset, invert, and nim elevations to the nearest 0.01 foot for all storm and sanilary sewer structures. (i.e.: manholes, catch

· After any new storm and/or sanitary sewer(s) have been cleaned and the manholes channeled, the main(s) shall be televised to provide a record of the constructed

conditions and to verify side sewer connection locations by the City of Tacoma Public Works Sewer Maintenance Division . The property side ends of the side sewers shall be marked in the field by means of a 2-inch by 4-inch board and locate wire that extends from the flow line of the side sewer to at least 1 foot above the finished lot grade. Record drawings shall show all side sewers and shall locate them by measurements from permanent objects.

(i.e.; curb, property corner, etc.) In addition, the depth of all side sewers shall be noted on the record drawings and locate board.

Record drawings shall be received and accepted prior to issuing side sewer connection permits or release of performance bonds.

Record drawings shall show vertical and horizontal datum for survey monuments (existing or new construction) within the limits of the project.

· Record drawings shall consist of a clean set of approved work order drawings with all changes noted above shown in red ink.

Record drawings must be submitted within 30 days of substantial completion or City survey crews will collect the necessary data and bill against the work order

MONUMENT REMOVAL PERMIT PROCESS

"No survey monument shall be removed or destroyed (the physical desturbance or covering of a monument such that the survey point is no longer visible or readi y accessible) before a permit is obtained from the Department of Natural Resources (DNR)." WAC 332-120-030(2) states "it shall be the responsibility of those performing construction work or other activity (including road and street resurfacing projects) to adequately search the records and the physical area of the proposed construction work or other activity for the purpose of localing and referencing any known or existing survey monuments." Construction shall not commence until WAC outlined in Chapter 332-120

• Stakes every 50 feet plus grade breaks. Try to maintain 12 foot offsets in streets and 8 foot offsets in alleys. Double offsets at manholes and catch basins (ahead and back stakes at angle points).

Catch basin station shall be to the centerline of the basin. Catch basin offsets shall be to the face of the curb.

· Slope stakes every 50 feet and grade breaks if cuts or fills exceed 2 feet.

Curb stakes every 50 feet and grade breaks, on 4 foot offset to the face of curb. Curb stakes are set to the top of curb grade (Biue Tops).

No centerline of street grades unless the street grade is warped. If street grades are needed, set blue tops for each course.

Slope stakes every 50 feet and grade breaks if cuts or fills exceed 2 feet.

Curb stakes every 50 feet and grade breaks, on 4 foot offset to the face of curb.


. Curb stakes are set to the top of curb grade (Blue Tops). Also stake the beginning and end of all approaches.

· Stake centerline and quarterline grade every 50 feet and grade breaks at grade for each course.


. Stake both sides every 50 feet and grade breaks, on a 2 foot offset to the edge of paving, with a cut of fill to edge of paving on high side and flow line on low side.

• Offsets for walks are set on 50' intervals and grade breaks normally at 2 foot to edge of walk and at edge of walk grade (Blue Tops). · Sidewalk alignment is normally at 5 feet from the face of curb. No walk grades are needed if curbs are built.


| CITY OF TACOMA | |
|-----------------------|----------|
| TMENT OF PUBLIC WORKS | |
| FIBER TO LOT F | WO-02 |
| GENERAL NOTES | SHEET NC |





| CITY OF TACOMA | |
|----------------------|----------|
| MENT OF PUBLIC WORKS | |
| FIBER TO LOT F | WO-03 |
| TESC DETAILS | SHEET NO |






















| | | | CONSTRUCTION CHECKED | DATE 11/01/2019 | SCALE AS NOTED | LET | | city of tacoma MENT OF PUBLIC WORKS | |
|--------|----------|---------|-------------------------|-----------------|-------------------|----------------|-----------------------------------|--|--------------|
| | | | BY | JESIGNED JAT | CHECKED SLG | | | FIBER TO LOT F | WO-07 |
| Tacoma | | | DATE FIELD BOOKS | SLG | PROJECT NAME | A CONTROL & | | DETAILS | SHEET NO |
| NO | REVISION | DATE AP | מי | | | 11/5/ CONAL DE | 2007 DOWSTRUCTION DOUGHTM MANAGER | DEIRICO | enter 7 or 7 |

LOT F REDEVELOPMENT SOIL SAMPLING PLAN UPDATED 05/14/2020

The contractor has exported **924 cy** of soils from the Low F Project as of 5/8/2020. They are anticipating an estimate of 1400 cy total of export soils. Per the Pierce County Dept. of Health guidelines for quantities of waste and number of samples, we took to take 3 additional samples in addition to the 9 that have already been taken. This would amount to 12 samples to cover up to 3000 cy of export material (1001cy to 2000 cy = 10 samples and 1 additional sample for every 500 cy above 2000 cy).

See below for sample locations and excavation locations. Analytical reports from Spectra are contained in this document for samples 1-12.

| HUSKY LOT F REDEVELOPMENT | | | | | | | |
|-----------------------------|--------------|----|-------|-----|--|--|--|
| DIRT EXPORT as pof 5/8/2020 | | | | | | | |
| DATE | DIRT ASPHALT | | | | | | |
| | TOTAL | | TOTAL | | DUMP SITE | | |
| | | | | | | | |
| 4/1/2020 | 110 | CY | 99 | TON | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 4/2/2020 | 154 | СҮ | 240 | TON | JOHNSON CREEK Mountain Stone Aggregate | | |
| 4/3/2020 | 132 | CY | 240 | TON | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 4/6/2020 | 176 | CY | 264 | TON | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 4/7/2020 | 44 | CY | 165 | TON | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 4/16/2020 | 44 | CY | 30 | TON | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 4/17/2020 | 22 | CY | 30 | TON | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 4/22/2020 | 0 | CY | 60 | TON | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 4/23/2020 | 22 | CY | 30 | TON | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 4/27/2020 | 66 | СҮ | 0 | | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 4/29/2020 | 22 | CY | 0 | | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 5/4/2020 | 66 | СҮ | 0 | | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 5/5/2020 | 44 | CY | 0 | | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| 5/6/2020 | 22 | CY | 0 | | JOHNSON CREEK _ Mountain Stone Aggregate | | |
| | | | | | | | |
| | | | | | | | |
| TOTAL | 924 | CY | 1158 | TON | | | |


LOT F REDEVELOPMENT SOIL SAMPLING PLAN UPDATED 04/14/2020


The contractor has exported 616 cy of soils from the Low F Project. They are now anticipating an estimate of 1400 cy of additional export. Per the Pierce County Dept. of Health guidelines for quantities of waste and number of samples, we are planning to take 3 additional samples in addition to the 9 that have already been taken. This would amount to 12 samples to cover up to 3000 cy of export material (1001cy to 2000 cy = 10 samples and 1 additional sample for every 500 cy above 2000 cy).

See below for sample locations and excavation locations.

LOT F REDEVELOPMENT SOIL SAMPLING PLAN 02/05/2020

Per the contract requirement, soils excavated during the project are subject to analytical testing prior to hauling off site. There is an estimated quantity of above 100 cy and below 500 cy of material excavated in both Phases 1 and 2 of construction. 11 total samples will be taken to meet the requirements of the Pierce County Dept. of Health sampling frequency, exhibited below. The total quantity of exported material on the project is estimated between 550 and 750 cy's.Due to the larger surface area in Phase 1, 7 samples will be taken in this area, 4 samples will be taken in the Phase 2 area. *Page 2 and 3 shows the sampling location planPage 4 shows the Piece County Dept of Health guidelines for sampling frequency and analysis the would apply to this projectPage 5 shows the Method A soil cleanup levels for unrestricted land use*





You must submit analytical results before disposal of waste in permitted Pierce County solid waste facility.

The volume of waste dictates the number of required samples.

| Volume in Cubic Yards | Number of Samples | |
|--|-------------------|--|
| 0 - 25 | 2 | |
| 26 – 100 | 3 | |
| 101 – 500 | 5 | |
| 501 - 1000 | 7 | |
| <mark>1001 – 2000</mark> | 10 | |
| One (1) additional sample for every 500 cubic yards of material over 2000 cubic yards. | | |

1000cy over 2000 = 2 additional samples

The following analyses may apply to your site. **Contact us** if you don't know which analyses will be required for your Waste Disposal Authorization. Zinc and Copper tests must be included in testing

| Analysis | Method |
|---|----------------------|
| Total RCRA Metals (8 analytes) | EPA 6010D/7471B |
| TCLP RCRA Metals (8 analytes) | EPA 1311/6010D/7470A |
| TPH - Hydrocarbon Identification | NWTPH-HCID |
| TPH - Gasoline Range Organics | NWTPH-Gx |
| TPH - Diesel and Heavy Oil Range Organics | NWTPH-Dx |
| Volatile Organics (VOCs) | EPA 8260C |
| Halogenated Volatile Organics (HVOCs) | EPA 8260C |
| BTEX | EPA 8021B |
| Semivolatile Organics (with low level PAHs) | EPA 8270D/SIM |
| Semivolatile Organics | EPA 8270D |
| PAHs - low levels | EPA 8270D/SIM |
| PCBs (as Aroclors) | EPA 8082A |
| TCLP Semivolatile Organics | EPA 1311/8270D |
| TCLP Volatile Organics | EPA 1311/8260C |
| Paint Filter Test | EPA 9095 |
| pH (soil) | EPA 9045D |

Forward analytical results to:

Tacoma-Pierce County Health Department Waste Management 3629 S. D St. MS 1045 Tacoma, WA 98418 Email: ehsolidwaste@tpchd.org

Questions? Call (253) 798-6047

- Ethylene dibromide (1,2 dibromoethane or EDB). Cleanup level based on concentration derived using Equation 720-2, adjusted for the j
- practical quantitation limit. Gross Alpha Particle Activity, excluding uranium. Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. k 141.15).
- Gross Beta Particle Activity, including gamma activity. Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 1 C.F.R. 141.15).
- Lead. Cleanup level based on applicable state and federal law (40 C.F.R. 141.80). m
- n
- Lindane. Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. 141.61). Methylene chloride (dichloromethane). Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. 141.61). 0
- Mercury. Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. 141.62). p
- Methyl tertiary-butyl ether (MTBE). Cleanup level based on federal drinking water advisory level (EPA-822-F-97-009, December 1997). Naphthalenes. Cleanup level based on concentration derived using Equation 720-1. This is a total value for naphthalene, 1-methyl naphthalene
- and 2-methyl naphthalene. PCB mixtures. Clearup level based on concentration derived using Equation 720-2, adjusted for the practical quantitation limit. This cleanup level is a total value for all PCBs. S
- Radium 226 and 228. Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. 141.15). Radium 226. Cleanup level based on applicable state law (WAC 246-290-310). Tetrachloroethylene. Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. 141.61). t
- п
- w
- Tetrachloroethylene. Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. 141.61). Total Petroleum Hydrocarbons (TPH). TPH cleanup values have been provided for the most common petroleum products encountered at contaminated sites. Where there is a mixture of products or the product composition is unknown, samples must be tested using both the NWTPH-Gx and NWTPH-Dx methods and the lowest applicable TPH cleanup level must be met. Gasoline range organics means organic compounds measured using method NWTPH-Gx. Examples are aviation and automotive gasoline. The cleanup level is based on protection of groundwater for noncarcinogenic effects during drinking water use. Two cleanup levels are provided. The bicher value is based on protection that pro bargene is present in the organutator semiple. If any data table, amount of honzone is present in the organet in the products reasoning the organet in the organet provided. The x
- higher value is based on the assumption that no benzene is present in the groundwater sample. If any detectable amount of benzene is present in the groundwater sample, then the lower TPH cleanup level must be used. No interpolation between these cleanup levels is allowed. The groundwater cleanup level for any carcinogenic components of the petroleum [such as benzene, EDB and EDC] and any noncarcinogenic components [such as ethylbenzene, toluene, xylenes and MTBE], if present at the site, must also be met. See Table 830-1 for the minimum testing requirements for gasoline releases.
- Diesel range organics means organic compounds measured using NWTPH-Dx. Examples are diesel, kerosene, and #1 and #2 heating oil. The cleanup level is based on protection from noncarcinogenic effects during drinking water use. The groundwater cleanup level for any carcinogenic components of the petroleum [such as benzene and PAHs] and any noncarcinogenic components [such as ethylbenzene, toluene, xylenes and naphthalenes], if present at the site, must also be met. See Table 830-1 for the minimum testing requirements for diesel releases.
- Heavy oils means organic compounds measured using NWTPH-Dx. Examples are #6 fuel oil, bunker C oil, hydraulic oil and waste oil. The cleanup level is based on protection from noncarcinogenic effects during drinking water use, assuming a product composition similar to diesel fuel. The groundwater cleanup level for any carcinogenic components of the petroleum [such as benzene, PAHs and PCBs] and any noncarcinogenic components [such as ethylbenzene, toluene, xylenes and naphthalenes], if present at the site, must also be met. See Table 830-1 for the minimum testing requirements for heavy oil releases.
- Mineral oil means non-PCB mineral oil, typically used as an insulator and coolant in electrical devices such as transformers and capacitors measured using NWTPH-Dx. The cleanup level is based on protection from noncarcinogenic effects during drinking water use. Sites using this cleanup level must analyze groundwater samples for PCBs and meet the PCB cleanup level in this table unless it can be demonstrated that: (1) The release originated from an electrical device manufactured after July 1, 1979; or (2) oil containing PCBs was never used in the equipment suspected as the source of the release; or (3) it can be documented that the oil released was recently tested and did not contain PCBs. Method B (or Method C, if applicable) must be used for releases of oils containing greater than 50 ppm PCBs. See Table 830-1 for the minimum testing requirements for mineral oil releases.
- **1,1,1 Trichloroethane.** Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. 141.61). **Trichloroethylene.** Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. 141.61). у
- Z
- Vinyl chloride. Cleanup level based on applicable state and federal law (WAC 246-290-310 and 40 C.F.R. 141.61), adjusted to a 1 x 10⁻⁵ risk. aa bb Xylenes. Cleanup level based on xylene not exceeding the maximum allowed cleanup level in this table for total petroleum hydroparbons and on prevention of adverse aesthetic characteristics. This is a total value for all xylenes.

Table 740-1 Method A Soil Cleanup Levels for Unrestricted Land Uses.^a

| | CAS | <u> </u> |
|--------------------------|------------|---------------------------|
| Hazardous Substance | Number | Cleanup Level |
| Arsenic | 7440-38-2 | 20 mg/kg ^b |
| Benzene | 71-43-2 | 0.03 mg/kg ^c |
| Benzo(a)pyrene | 50-32-8 | 0.1 mg/kg ^d |
| Cadmium | 7440-43-9 | 2 mg/kg ^e |
| Chromium | | |
| Chromium VI | 18540-29-9 | 19 mg/kg ^{f1} |
| Chromium III | 16065-83-1 | 2,000 mg/kg ^{f2} |
| DDT | 50-29-3 | 3 mg/kg ^g |
| Ethylbenzene | 100-41-4 | 6 mg/kg ^h |
| Ethylene dibromide (EDB) | 106-93-4 | 0.005 mg/kg ⁱ |
| Lead | 7439-92-1 | 250 mg/kg ^j |
| Lindane | 58-89-9 | 0.01 mg/kg ^k |
| Methylene chloride | 75-09-2 | 0.02 mg/kg ^l |
| Mercury (inorganic) | 7439-97-6 | 2 mg/kg ^m |
| MTBE | 1634-04-4 | 0.1 mg/kg ⁿ |
| | | |

| Hazardous Substance | CAS Number | Cleanup Level |
|--|-------------------|------------------------------------|
| Naphthalenes | 91-20-3 | 5 mg/kg ^o |
| PAHs (carcinogenic) | | See benzo(a)pyrene ^d |
| PCB Mixtures | | l mg/kg ^p |
| Tetrachloroethylene | 127-18-4 | 0.05 mg/kg ^q |
| Toluene | 108-88-3 | 7 mg/kg ^r |
| Total Petroleum Hydrocarbons ^s | | |
| [Note: Must also test for and meet components—see footnotes!] | cleanup levels fo | r other petroleum |
| Gasoline Range Organics | | |
| Gasoline mixtures without benzene and the total of ethylbenzene, toluene and xylene are less than 1% of the gasoline mixture | | 100 mg/kg |
| All other gasoline mixtures | | 30 mg/kg |
| Diesel Range Organics | | 2,000 mg/kg |
| Heavy Oils | | 2,000 mg/kg |
| Mineral Oil | | 4,000 mg/kg |
| 1,1,1 Trichloroethane | 71-55-6 | 2 mg/kg ^t |
| Trichloroethylene | 79-01-6 | 0.03 mg/kg ^u |
| Xylenes | 1330-20-7 | 9 mg/kg ^v |

Footnotes:

- Caution on misusing this table. This table has been developed for specific purposes. It is intended to provide conservative cleanup levels for a sites undergoing routine cleanup actions or for sites with relatively few hazardous substances, and the site qualifies under WAC 173-340-7491 for an exclusion from conducting a simplified or sites win relatively lew naturated subarces, and the dynamics and the transfer of the site of levels that must be met for financial, real estate, insurance coverage or placement, or similar transactions or purposes. Exceedances of the values in this table do not necessarily mean the soil must be restored to these levels at a site. The level of restoration depends on the remedy selected under WAC 173-340-350 through 173-340-390.
- Arsenic Cleanup level based on direct contact using Equation 740-2 and protection of groundwater for drinking water use using the procedures in WAC 173-340-747(4), adjusted for natural background for soil. b
- Benzene. Cleanup level based on protection of groundwater for drinking water use, using the procedures in WAC 173-340-747 (4) and (6). Benzo(a)pyrene. Cleanup level based on direct contact using Equation 740-2. If other carcinogenic PAHs are suspected of being present at the site, test for them and use this value as the total concentration that all carcinogenic PAHs must meet using the toxicity equivalency methodology in WAC 173-340-708(8). d
- Cadmium. Cleanup level based on protection of groundwater for drinking water use, using the procedures described in WAC 173-340-747(4), adjusted for the practical quantitation limit for soil. e
- Chromium VI. Cleanup level based on protection of groundwater for drinking water use, using the procedures described in WAC f1 173-340-747(4
- **Chromium III.** Cleanup level based on protection of groundwater for drinking water use, using the procedures described in WAC 173-340-747(4). Chromium VI must also be tested for and the cleanup level met when present at a site. f2
- DDT (dichlorodiphenyltrichloroethane). Cleanup level based on direct contact using Equation 740-2.
- Ethylbenzene. Cleanup level based on protection of groundwater for drinking water use, using the procedures described in WAC 173-340-747(4). Ethylene dibromide (1,2 dibromoethane or EDB). Cleanup level based on protection of groundwater for drinking water use, using the ň i
- procedures described in WAC 173-340-747(4), adjusted for the practical quantitation limit for soil.
- Lead. Cleanup level based on preventing unacceptable blood lead levels.
- Lindane. Cleanup level based on protection of groundwater for drinking water use, using the procedures described in WAC 173-340-747(4), adjusted for the practical quantitation limit.
- Methylene chloride (dichloromethane). Cleanup level based on protection of groundwater for drinking water use, using the procedures 1 described in WAC 173-340-747(4).
- Mercury. Cleanup level based on protection of groundwater for drinking water use, using the procedures described in WAC 173-340-747(4). Methyl tertiary-butyl ether (MTBE). Cleanup level based on protection of groundwater for drinking water use, using the procedures described m n in WAC 173-340-747(4).
- Naphthalenes. Cleanup level based on protection of groundwater for drinking water use, using the procedures described in WAC 173-340-747(4). 0 This is a total value for naphthalene, 1-methyl naphthalene and 2-methyl naphthalene.
- PCB Mixtures. Cleanup level based on applicable federal law (40 C.F.R. 761.61). This is a total value for all PCBs. p
- Tetrachloroethylene. Cleanup level based on protection of groundwater for drinking water use, using the procedures described in WAC q 173-340-747(4)
- Toluene. Cleanup level based on protection of groundwater for drinking water use, using the procedures described in WAC 173-340-747(4). r
- Total Petroleum Hydrocarbons (TPH). TPH cleanup values have been provided for the most common petroleum products encountered at contaminated sites. Where there is a mixture of products or the product composition is unknown, samples must be tested using both the NWTPH-Gx and NWTPH-Dx methods and the lowest applicable TPH cleanup level must be met.

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

03/19/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | <50 | mg/Kg | NWTPH-D |
| Total Arsenic | < 2.5 | mg/Kg | SW846 6010D |
| Total Barium | 16.6 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 1.4 | mg/Kg | SW846 6010D |
| Total Copper | 12 | mg/Kg | SW846 6010D |
| Total Lead | < 2.5 | mg/Kg | SW846 6010D |
| Total Nickel | 2.5 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 14.8 | mg/Kg | SW846 6010D |
| Total Mercury | < 0.05 | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthene | <0.07 | mg/Kg | SW846 8270D |
| Acenaphthylene | < 0.07 | mg/Kg | SW846 8270D |
| Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | <0.07 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | < 0.07 | mg/Kg | SW846 8270D |
| | | | |

| Surrogate | Recovery | Method |
|------------------|----------|-------------|
| p-Terphenyl | 79 | NWTPH-D |
| Nitrobenzene-d5 | 22 | SW846 8270D |
| 2-Fluorobiphenyl | 20 | SW846 8270D |
| p-Terphenyl-d14 | 43 | SW846 8270D |
| SPECTRA LABOR | RATORIES | |

1. 14

Authorized by: Devan Salter

P.O.#: 20-3077 Lot F Redevelopment Project: Client ID: S-1 36" deep Sample Matrix: Soil Date Sampled: 03/12/2020 Date Received: 03/12/2020 Spectra Project: 2020030404 Spectra Number:1 Rush

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Benzo(k)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Chrysene | < 0.07 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Fluorene | < 0.07 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Naphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Phenanthrene | < 0.07 | mg/Kg | SW846 8270D |
| Pyrene | < 0.07 | mg/Kg | SW846 8270D |

Page 1 of 9

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

03/19/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | <50 | mg/Kg | NWTPH-D |
| Total Arsenic | < 2.5 | mg/Kg | SW846 6010D |
| Total Barium | 22.9 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 7.4 | mg/Kg | SW846 6010D |
| Total Copper | 16.3 | mg/Kg | SW846 6010D |
| Total Lead | < 2.5 | mg/Kg | SW846 6010D |
| Total Nickel | 5.8 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 20.8 | mg/Kg | SW846 6010D |
| Total Mercury | < 0.05 | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | <0.07 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthylene | < 0.07 | mg/Kg | SW846 8270D |
| Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | < 0.07 | mg/Kg | SW846 8270D |

| Surrogate | Recovery | Method |
|------------------|----------|-------------|
| p-Terphenyl | 78 | NWTPH-D |
| Nitrobenzene-d5 | 26 | SW846 8270D |
| 2-Fluorobiphenyl | 27 | SW846 8270D |
| p-Terphenyl-d14 | 52 | SW846 8270D |
| SPECTRA LABORA | | |

Authorized by: Devan Salter

| P.O.#: | 20-3077 |
|------------------|---------------------|
| Project: | Lot F Redevelopment |
| Client ID: | S-2 36" deep |
| Sample Matrix: | Soil |
| Date Sampled: | 03/12/2020 |
| Date Received: | 03/12/2020 |
| Spectra Project: | 2020030404 |
| Spectra Number | :2 |
| | Rush |
| | |

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Benzo(k)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Chrysene | < 0.07 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Fluorene | < 0.07 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Naphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Phenanthrene | < 0.07 | mg/Kg | SW846 8270D |
| Pyrene | < 0.07 | mg/Kg | SW846 8270D |

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

03/19/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | <50 | mg/Kg | NWTPH-D |
| Total Arsenic | < 2.5 | mg/Kg | SW846 6010D |
| Total Barium | 37 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | < 0.7 | mg/Kg | SW846 6010D |
| Total Copper | 14 | mg/Kg | SW846 6010D |
| Total Lead | < 2.5 | mg/Kg | SW846 6010D |
| Total Nickel | 16.4 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 28.4 | mg/Kg | SW846 6010D |
| Total Mercury | < 0.05 | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthylene | < 0.07 | mg/Kg | SW846 8270D |
| Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | < 0.07 | mg/Kg | SW846 8270D |

| 0 6 | NWTPH-D SW846 8270D |
|--------|------------------------|
| 6 | SW846 8270F |
| - | 3 W 840 82 / UL |
| 5 | SW846 8270E |
| 0 | SW846 8270E |
| | 50 IES |

Authorized by: Devan Salter

| P.O.#: | 20-3077 |
|------------------|---------------------|
| Project: | Lot F Redevelopment |
| Client ID: | S3 36" deep |
| Sample Matrix: | Soil |
| Date Sampled: | 03/12/2020 |
| Date Received: | 03/12/2020 |
| Spectra Project: | 2020030404 |
| Spectra Number | :3 |
| | Rush |

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Benzo(k)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Chrysene | < 0.07 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Fluorene | < 0.07 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Naphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Phenanthrene | < 0.07 | mg/Kg | SW846 8270D |
| Pyrene | < 0.07 | mg/Kg | SW846 8270D |

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

03/19/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | <50 | mg/Kg | NWTPH-D |
| Total Arsenic | < 2.5 | mg/Kg | SW846 6010D |
| Total Barium | 47.3 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 16.1 | mg/Kg | SW846 6010D |
| Total Copper | 12.1 | mg/Kg | SW846 6010D |
| Total Lead | < 2.5 | mg/Kg | SW846 6010D |
| Total Nickel | 21.8 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 29 | mg/Kg | SW846 6010D |
| Total Mercury | < 0.05 | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthylene | < 0.07 | mg/Kg | SW846 8270D |
| Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | < 0.07 | mg/Kg | SW846 8270D |

| Surrogate | Recovery | Method |
|------------------|----------|-------------|
| p-Terphenyl | 85 | NWTPH-D |
| Nitrobenzene-d5 | 24 | SW846 8270D |
| 2-Fluorobiphenyl | 21 | SW846 8270D |
| p-Terphenyl-d14 | 49 | SW846 8270D |

Authorized by: Devan Salter

Ch Dit Flu Flu Ind Na Phe

P.O.#: 20-3077 Project: Lot F Redevelopment Client ID: S4 24"-30" deep Sample Matrix: Soil Date Sampled: 03/12/2020 Date Received: 03/12/2020 Spectra Project: 2020030404 Spectra Number:4 Rush

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Benzo(k)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Chrysene | < 0.07 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Fluorene | < 0.07 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Naphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Phenanthrene | < 0.07 | mg/Kg | SW846 8270D |
| Pyrene | < 0.07 | mg/Kg | SW846 8270D |

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

03/19/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | 497 | mg/Kg | NWTPH-D |
| Total Arsenic | < 2.5 | mg/Kg | SW846 6010D |
| Total Barium | 37.2 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 17.8 | mg/Kg | SW846 6010D |
| Total Copper | 19.4 | mg/Kg | SW846 6010D |
| Total Lead | 15.8 | mg/Kg | SW846 6010D |
| Total Nickel | 12.9 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 59.7 | mg/Kg | SW846 6010D |
| Total Mercury | < 0.05 | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | <0.4 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | <0.4 | mg/Kg | SW846 8270D |
| Acenaphthene | <0.4 | mg/Kg | SW846 8270D |
| Acenaphthylene | <0.4 | mg/Kg | SW846 8270D |
| Anthracene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | <0.4 | mg/Kg | SW846 8270D |

| Surrogate | Recovery | Method |
|------------------|----------|-------------|
| p-Terphenyl | 85 | NWTPH-D |
| Nitrobenzene-d5 | 38 | SW846 8270D |
| 2-Fluorobiphenyl | 38 | SW846 8270D |
| p-Terphenyl-d14 | 50 | SW846 8270D |
| SPECTRA LABO | RATORIES | |



| P.O.#: | 20-3077 |
|------------------|---------------------|
| Project: | Lot F Redevelopment |
| Client ID: | S5 24"-30" deep |
| Sample Matrix: | Soil |
| Date Sampled: | 03/12/2020 |
| Date Received: | 03/12/2020 |
| Spectra Project: | 2020030404 |
| Spectra Number | :5 |
| | Rush |
| | |

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Benzo(k)Fluoranthene | < 0.4 | mg/Kg | SW846 8270D |
| Chrysene | <0.4 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | <0.4 | mg/Kg | SW846 8270D |
| Fluoranthene | <0.4 | mg/Kg | SW846 8270D |
| Fluorene | <0.4 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | <0.4 | mg/Kg | SW846 8270D |
| Naphthalene | <0.4 | mg/Kg | SW846 8270D |
| Phenanthrene | <0.4 | mg/Kg | SW846 8270D |
| Pyrene | <0.4 | mg/Kg | SW846 8270D |

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

03/19/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | 242 | mg/Kg | NWTPH-D |
| Total Arsenic | < 2.5 | mg/Kg | SW846 6010D |
| Total Barium | 42.4 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 13 | mg/Kg | SW846 6010D |
| Total Copper | 16.8 | mg/Kg | SW846 6010D |
| Total Lead | 16.3 | mg/Kg | SW846 6010D |
| Total Nickel | 12 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 54.3 | mg/Kg | SW846 6010D |
| Total Mercury | < 0.05 | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | <0.4 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | <0.4 | mg/Kg | SW846 8270D |
| Acenaphthene | <0.4 | mg/Kg | SW846 8270D |
| Acenaphthylene | <0.4 | mg/Kg | SW846 8270D |
| Anthracene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | <0.4 | mg/Kg | SW846 8270D |

| Surrogate | Recovery | Method |
|------------------|----------|-------------|
| p-Terphenyl | 97 | NWTPH-D |
| Nitrobenzene-d5 | 41 | SW846 8270D |
| 2-Fluorobiphenyl | 36 | SW846 8270D |
| p-Terphenyl-d14 | 51 | SW846 8270D |
| SPECTRA LABO | RATORIES | |

Authorized by: Devan Salter

P.O.#: 20-3077 Project: Lot F Redevelopment Client ID: S6 24"-30" deep Sample Matrix: Soil Date Sampled: 03/12/2020 Date Received: 03/12/2020 Spectra Project: 2020030404 Spectra Number:6 Rush

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Benzo(k)Fluoranthene | <0.4 | mg/Kg | SW846 8270D |
| Chrysene | <0.4 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | <0.4 | mg/Kg | SW846 8270D |
| Fluoranthene | <0.4 | mg/Kg | SW846 8270D |
| Fluorene | <0.4 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | <0.4 | mg/Kg | SW846 8270D |
| Naphthalene | <0.4 | mg/Kg | SW846 8270D |
| Phenanthrene | <0.4 | mg/Kg | SW846 8270D |
| Pyrene | <0.4 | mg/Kg | SW846 8270D |

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

03/19/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | 91 | mg/Kg | NWTPH-D |
| Total Arsenic | < 2.5 | mg/Kg | SW846 6010D |
| Total Barium | 40 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 14.8 | mg/Kg | SW846 6010D |
| Total Copper | 20.8 | mg/Kg | SW846 6010D |
| Total Lead | 22.3 | mg/Kg | SW846 6010D |
| Total Nickel | 10.6 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 53.8 | mg/Kg | SW846 6010D |
| Total Mercury | 0.05 | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | <0.4 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | <0.4 | mg/Kg | SW846 8270D |
| Acenaphthene | <0.4 | mg/Kg | SW846 8270D |
| Acenaphthylene | <0.4 | mg/Kg | SW846 8270D |
| Anthracene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | <0.4 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | <0.4 | mg/Kg | SW846 8270D |

| Recovery | Method |
|----------|----------------|
| 93 | NWTPH-D |
| 28 | SW846 8270D |
| 31 | SW846 8270D |
| 53 | SW846 8270D |
| | 93 28 31 |

SPECTRA LABORATORIES

Authorized by: Devan Salter

P.O.#:20-3077Project:Lot F RedevelopmentClient ID:S7 24"-30" deepSample Matrix:SoilDate Sampled:03/12/2020Date Received:03/12/2020Spectra Project:2020030404Spectra Number:Rush

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Benzo(k)Fluoranthene | <0.4 | mg/Kg | SW846 8270D |
| Chrysene | <0.4 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | <0.4 | mg/Kg | SW846 8270D |
| Fluoranthene | <0.4 | mg/Kg | SW846 8270D |
| Fluorene | <0.4 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | <0.4 | mg/Kg | SW846 8270D |
| Naphthalene | <0.4 | mg/Kg | SW846 8270D |
| Phenanthrene | <0.4 | mg/Kg | SW846 8270D |
| Pyrene | <0.4 | mg/Kg | SW846 8270D |

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

03/19/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | 54 | mg/Kg | NWTPH-D |
| Total Arsenic | < 2.5 | mg/Kg | SW846 6010D |
| Total Barium | 30.4 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 11.2 | mg/Kg | SW846 6010D |
| Total Copper | 24.2 | mg/Kg | SW846 6010D |
| Total Lead | < 2.5 | mg/Kg | SW846 6010D |
| Total Nickel | 7.1 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 28.8 | mg/Kg | SW846 6010D |
| Total Mercury | < 0.05 | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthylene | < 0.07 | mg/Kg | SW846 8270D |
| Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | < 0.07 | mg/Kg | SW846 8270D |

| Surrogate | Recovery | Method |
|------------------|----------|-------------|
| p-Terphenyl | 80 | NWTPH-D |
| Nitrobenzene-d5 | 22 | SW846 8270D |
| 2-Fluorobiphenyl | 22 | SW846 8270D |
| p-Terphenyl-d14 | 44 | SW846 8270D |
| SDECTDA LABO | PATORIES | |

SPECTRA LABORATORIES

Authorized by: Devan Salter

| P.O.#: | 20-3077 |
|------------------|---------------------|
| Project: | Lot F Redevelopment |
| Client ID: | S11 24"-30" deep |
| Sample Matrix: | Soil |
| Date Sampled: | 03/12/2020 |
| Date Received: | 03/12/2020 |
| Spectra Project: | 2020030404 |
| Spectra Number | :8 |
| | Rush |

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Benzo(k)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Chrysene | < 0.07 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Fluorene | < 0.07 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Naphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Phenanthrene | < 0.07 | mg/Kg | SW846 8270D |
| Pyrene | < 0.07 | mg/Kg | SW846 8270D |

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

03/19/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | <50 | mg/Kg | NWTPH-D |
| Total Arsenic | < 2.5 | mg/Kg | SW846 6010D |
| Total Barium | 209 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 13.6 | mg/Kg | SW846 6010D |
| Total Copper | 32.3 | mg/Kg | SW846 6010D |
| Total Lead | 3.8 | mg/Kg | SW846 6010D |
| Total Nickel | 8.0 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 43.2 | mg/Kg | SW846 6010D |
| Total Mercury | < 0.05 | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthene | < 0.07 | mg/Kg | SW846 8270D |
| Acenaphthylene | < 0.07 | mg/Kg | SW846 8270D |
| Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | < 0.07 | mg/Kg | SW846 8270D |

| 78 22 | NWTPH-D SW846 8270D |
|----------|------------------------|
| 22 | SW846 8270D |
| | 3 10 040 02700 |
| 22 | SW846 8270D |
| 45 | SW846 8270D |
| | |

Authorized by: Devan Salter

| P.O.#: | 20-3077 |
|------------------|---------------------|
| Project: | Lot F Redevelopment |
| Client ID: | S10 24"-30" deep |
| Sample Matrix: | Soil |
| Date Sampled: | 03/12/2020 |
| Date Received: | 03/12/2020 |
| Spectra Project: | 2020030404 |
| Spectra Number | :9 |
| _ | Rush |

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Benzo(k)Fluoranthene | <0.07 | mg/Kg | SW846 8270D |
| Chrysene | < 0.07 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | < 0.07 | mg/Kg | SW846 8270D |
| Fluoranthene | < 0.07 | mg/Kg | SW846 8270D |
| Fluorene | < 0.07 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | < 0.07 | mg/Kg | SW846 8270D |
| Naphthalene | < 0.07 | mg/Kg | SW846 8270D |
| Phenanthrene | < 0.07 | mg/Kg | SW846 8270D |
| Pyrene | < 0.07 | mg/Kg | SW846 8270D |

SPECTRA LaboratoriesWhere experience matters

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

March 13, 2020

| | | | mg/Kg | | | | | | | | |
|--------------------------------|-------------|--------------------------|--------------|------------|--------------|----------|-------|--|--|--|--|
| Husky Terminal | | | | Spectra Pr | oject: | 20200 | 30404 | | | | |
| 1101 Port of Tacor | ma Road | Applies to | Spectra #'s: | 1. | .9 | | | | | | |
| Tacoma, WA 984 | 21 | | | | | | | | | | |
| | | | | | | | | | | | |
| | QU | JALITY | CONTRO | L RESUL | JTS | | | | | | |
| | | | - | | - Soil/Solid | | | | | | |
| Laboratory Reagent Blank (LRB) | | | | | | | | | | | |
| Date Digested: | 3/13/2020 | | | Date Anal | yzed: | 3/13/202 | 0 | | | | |
| | | | CAS # | | Result | | | | | | |
| | Mercury | | 7439-97-6 | | < 0.05 | - | | | | | |
| | L | aborato | ry Control | Spike (LC | S) | | | | | | |
| Date Digested: | 3/13/2020 | 3/13/2020 Date Analyzed: | | | | | | | | | |
| | | | Spike | LCS | LCS | | | | | | |
| | | | Added | Conc. | %Rec | | | | | | |
| | Mercury | | 5.0 | 5.29 | 105.8 | 8 | | | | | |
| LCS Recovery lim | its 85-115% | | | | | | | | | | |
| | Matrix Sp | oike/Ma | trix Spike D | uplicate (| MS/MSD) | | | | | | |
| Date Digested: | 3/13/2020 | | | Date Anal | yzed: | 3/13/202 | 0 | | | | |
| Sample Spiked: | 202003034 | 41-1 | | | | | | | | | |
| | Sample | Spike | MS | MS | MSD | MSD | | | | | |
| | Conc. | Conc. | Conc. | %Rec | Conc | %Rec | RPD | | | | |
| Mercury | 1.15 | 5.0 | 6.05 | 98.0 | 6.40 | 105.0 | 6.9 | | | | |
| Recovery Limits 7 | 0-130% | | | | | | | | | | |
| RPD Limit 20 | | | | | | | | | | | |

SPECTRA LABORATORIES

Authorized by: Devan Salter

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

| Husky Terminal | | | | | Units: | | mg/Kg | |
|-----------------|---------------|----------------|-----------|----------------|--------------------------------|--------------|------------|----|
| 1101 Port of Ta | coma Road | | | | Spectra Project: | | 2020030404 | |
| Tacoma, WA 9 | 8421 | | | | Applies to Spec | ra #'s | 1-9 | |
| | | | | | А | nalyst: | SCJ | |
| | | | | | OL RESULTS | | | |
| | | | ICP Meta | | 10D - Soil/Solid | | | |
| Date Digested: | 3/13/2020 | | | Method Bl | Date Analyzed: | | 3/13/2020 | |
| | | Element | | | Blank Result | | | |
| | | Arsenic | | | < 2.5 | | | |
| | | Barium | | | < 0.2 | | | |
| | | Cadmium | | | < 0.3 | | | |
| | | Chromium | | | < 0.7 | | | |
| | | Copper | | | < 0.6 | | | |
| | | Lead | | | < 2.5 | | | |
| | | Nickel | | | < 1.5 | | | |
| | | Selenium | | | < 2.5 | | | |
| | | Silver | | | < 0.7 | | | |
| | | Zinc | | | < 0.6 | | | |
| | | | | | | | | |
| Date Digested: | 3/13/2020 | | Laborate | ory Control | Sample (LCS) Date Analyzed: | | 3/13/2020 | |
| e Digested. | | | | | | 1.00 | | |
| | | - | | Spike | LCS | LCS | | |
| | | Element | | Addition | Conc. | %Rec | | |
| | | Arsenic | | 200.0 | 175.3 | 87.7 | | |
| | | Barium | | 200.0 | 195.0 | 97.5 | | |
| | | Cadmium | | 200.0 | 180.9 | 90.5 | | |
| | | Chromium | | 200.0 | 182.2 | 91.1 | | |
| | | Copper Lead | | 200.0 200.0 | 181.5 194.6 | 90.8 97.3 | | |
| | | Nickel | | | 194.6 | 90.5 | | |
| | | Selenium | | 200.0 | 161.4 | 80.7 | | |
| | | Silver | | 200.0 200.0 | 200.2 | 100.1 | | |
| | | Zinc | | 200.0 | 183.1 | 91.6 | | |
| | | Zinc | | 200.0 | 105.1 | 21.0 | | |
| LCS Recovery I | imits 80-120% | Matri | x Spike/M | atrix Spike] | Duplicate (MS/M | SD) | | |
| Date Digested: | 3/13/2020 | | - | • | Date Analyzed: | - | 3/13/2020 | |
| Sample Spiked: | 2020030214- | 1 | | | | | | |
| | | Sample | Spike | MS | MS | MSD | MSD | |
| Element | - | Conc. | Conc. | Conc. | %Rec | Conc | %Rec | RP |
| Arsenic | | 0.0 | 200.0 | 166.3 | 83.2 | 165.8 | 82,9 | 0. |
| Barium | | 82.3 | 200.0 | 283.4 | 100.6 | 278.4 | 98.1 | 2. |
| Cadmium | | 0.0 | 200.0 | 186.4 | 93.2 | 185.0 | 92.5 | 0. |
| Chromium | | 34.4 | 200.0 | 225.5 | 95.6 | 229.6 | 97.6 | 2. |
| Copper | | 15.4 | 200.0 | 191.4 | 88.0 | 193.4 | 89.0 | 1. |
| Lead | | 0.0 | 200.0 | 181.5 | 90.8 | 178.5 | 89.3 | 1. |
| Nickel | | 36.8 | 200.0 | 207.3 | 85.3 | 206.8 | 85.0 | 0. |
| Selenium | | 0.0 | 200.0 | 152.3 | 76.2 | 151.4 | 75.7 | 0. |
| Silver | | 0.0 | 200.0 | 188.2 | 94.1 | 186.1 | 93.1 | 1. |
| Zinc | | 48.6 | 200.0 | 220.3 | 85.9 | 221.6 | 86.5 | 0. |
| Recovery Limits | 75-125% | | | | | | | |
| | | | | | | | | |
| RPD Limit 20 | | | | | | | | |

Spectra Laboratories

Authorized by: Devan Salter

...Where experience matters

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

March 19, 2020

Husky Terminal 1101 Port of Tacoma Rd. Tacoma, WA 98421

Method: NWTPH-Dx Sample Matrix: Soil Spectra Project: 2020030404 Applies to Spectra #: 1 - 9 Units: mg/Kg

HYDROCARBON ANALYSIS **QUALITY CONTROL RESULTS**

| | | BI | LANK SPI | KE (LCS) | | | | | | |
|---------------------|-------------|-----------------|-----------------|----------------|----------|--|--|--|--|--|
| Date Extracted: | 03/16/20 | Cuilto | Smiles | Date Analyzed: | 03/18/20 | | | | | |
| | Sample | Spike Amount | Spike Amount | Percent | | | | | | |
| Compound | Result | Added | Found | Recovery | | | | | | |
| Diesel | <10.0 | 125 | 85.1 | 68 | | | | | | |
| METHOD BLANK | | | | | | | | | | |
| Date Extracted: | 03/16/20 | | | Date Analyzed: | 03/18/20 | | | | | |
| Diesel | <10.0 | mg/Kg | | | | | | | | |
| Heavy Oil | <50.0 | mg/Kg | | | | | | | | |
| Surrogate Recovery: | p-terphenyl | l | 82% |) | | | | | | |

SPECTRA LABORATORIES

Authorized by: Devan Salter

SPECTRA LaboratoriesWhere experience matters

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

March 19, 2020

| Husky Terminal | METHOD BLANK RE | SULTS | Date Extracted: | 3/16/2020 |
|--------------------------|------------------|------------|-----------------|-----------|
| 1101 Port of Tacoma Rd | Sample matrix: | Solids | Date Analyzed: | 3/17/2020 |
| Tacoma, WA 98421 | Spectra Project: | 2020030404 | Dilution: 1 | |
| Attn: Clint Nelsen - WSP | Applies to: | #1-9 | < = less than | |

| POLYNUCLEAR AROMATIC HY | METHOD 8270 | | | | | | |
|-------------------------|-------------|------------------------|---------|--|--|--|--|
| Compound | mg/Kg | Compound | mg/Kg | | | | |
| Naphthalene | < 0.067 | Benzo(a)Anthracene | < 0.067 | | | | |
| 2-Methylnaphthalene | < 0.067 | Chrysene | < 0.067 | | | | |
| Acenaphthylene | < 0.067 | Benzo(b)Fluoranthene | < 0.067 | | | | |
| Acenaphthene | < 0.067 | Benzo(k)Fluoranthene | < 0.067 | | | | |
| Fluorene | < 0.067 | Benzo(a)Pyrene | < 0.067 | | | | |
| Phenanthrene | < 0.067 | Indeno(1,2,3-cd)Pyrene | < 0.067 | | | | |
| Anthracene | < 0.067 | Dibenzo(a,h)Anthracene | < 0.067 | | | | |
| Fluoranthene | < 0.067 | Benzo(g,h,i)Perylene | < 0.067 | | | | |
| Pyrene | < 0.067 | 1-Methylnaphthalene | < 0.067 | | | | |

*Reporting limits elevated due to low surrogate recovery.

SURROGATE RECOVERIES

*

| Nitrobenzene-d5 | 22 | % |
|------------------|----|---|
| 2-Fluorobiphenyl | 19 | % |
| p-Terphenyl-d14 | 46 | % |

Authorized by: Devan Salter

SPECTRA LaboratoriesWhere experience matters

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

March 19, 2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen - WSP

| Spectra Project # | 2020030404 |
|-------------------------|--------------|
| Sample Spiked: | Method Blank |
| Date Extracted: | 3/16/2020 |
| Date Analyzed: | 3/17/2020 |
| Units: | mg/Kg |
| Applies to Spectra #'s: | #1-9 |

GCMS Semi-Volatile Organic Analysis, Method 8270D (Scan Mode) Blank Spike (LCS) Results in Soil/ Solids

| Compound | Blank | Spike | LCS | LCS | Rec. |
|----------------------------|--------|-------|-------|------|--------|
| | Conc. | Added | Conc. | %Rec | Limits |
| Phenol | < 0.07 | 2.50 | 0.74 | 29 | 32-84 |
| 2-Chlorophenol | < 0.07 | 2.50 | 0.74 | 30 | 35-84 |
| 1,4-Dichlorobenzene | < 0.07 | 1.67 | 0.50 | 30 | 15-90 |
| N-Nitroso-Di-N-Propylamine | < 0.07 | 1.67 | 0.57 | 34 | 31-104 |
| 1,2,4-Trichlorobenzene | < 0.07 | 1.67 | 0.49 | 29 | 24-82 |
| 4-Chloro-3-Methylphenol | < 0.07 | 2.50 | 0.62 | 25 | 34-107 |
| Acenaphthene | < 0.07 | 1.67 | 0.58 | 35 | 34-98 |
| 2,4-Dinitrotoluene | < 0.07 | 1.67 | 0.67 | 40 | 32-105 |
| 4-Nitrophenol | < 0.07 | 2.50 | 0.67 | 27 | 26-156 |
| Pentachlorophenol | < 0.07 | 2.50 | 0.89 | 36 | 0-85 |
| Pyrene | <0.07 | 1.67 | 0.85 | 51 | 40-135 |
| Surrogates | | | | %Rec | |
| 2-Fluorophenol | | | | 24 | |
| Phenol-d5 | | | | 0 | |
| Nitrobenzene-d5 | | | | 29 | |
| 2-Fluorobiphenyl | | | | 26 | |
| 2,4,6-Tribromophenol | | | | 36 | |
| p-Terphenyl-d14 | | | | 46 | |

Authorized by: Devan Salter

| SPECTRA Lat 2221 Ross Way, Tacom (253) 272-4850 Fax (2 | na, WA 253) 57 | 98421 2-9838 | - | | | | | | | | | | | | | | | | | | | | ú | | | B | JF 罗 | apr | 9E | JS 54 | T |)[|
|--|-------------------|-----------------|--------|-------------|-------------|------|-------------|---------|-----------|--------------------|----------------|--------------|---------------------|-------------------|--------------|--------------|---------------------|------------------------|-----|--------------------|-----------------------|-----|--------------|------------|-----------|-------------|---------|------------------|-----|-----------|------|------|
| www.spectra-lab.com info | @spec | tra-lab.co | m | R | etur | n S | am | ple | s: | Y | N | | _ | Pag | je _ | | | f | | | : | ST/ | AN | ID | AF | RD | | | | RU | ISH | 1 |
| CLIENT: HUSKY - ITS | | | | ADD | RE | SS: | - | | | | _ | _ | | _ | | | - | | _ | _ | | | _ | _ | | | | | _ | | ADDI | NGE |
| PROJECT: LOT F REDEV | ELDI | MENT | F | | H | YD | RO | CA | RB | ON: | s | - | 0 | RG | AN | CS | | N | AE1 | TAL | S | - | _ | _ | _ | | OT | THE | R | | | - |
| CONTACT: CAL Nelsen | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SAMPLED BY: Miler G | 7 | | | IERS | | | | | | | | | 0 | | | | | 5 | | | \$ | | | | | | | | | | | |
| PHONE: 7/7-249-1438FA | X: | X | | CONTAINERS | | | | | | Ĥd | | | VENT | A | | | CRA 8 | PECH | | RA8 | ECIF | | | | | | | - | | | | |
| P-MAIL: clinton relson @ | - | Prefer FA) | | F CO | 0 | | 9-H | | | EM (T | (90) 00) | A | 3 SOL | MI VC | ¥ | œ l | ALS R | VLS (S | 1 | LS RC | LS (SF | | ŝ | | | 5 | | ECIL | | | | |
| PURCHASE ORDER # | | | | ER O | 1 F F | | NWTF | Đ H | ХО-Н | GT-HI | HEM (F | 24 VO | E E | 25 SE | AHVPI | 08 PC | MET | MET/ | 1 | METAL | METAI | | \$0/904 | XEOX | ΥLIO | I POIN | | S (SP | | | | |
| SAMPLE ID C | DATE MPLED | TIME SAMPLED | MATRIX | NUMBER OF | NWTPH-HCID | BTEX | BTEX/WTPH-G | D-H4TWN | NWTPH-Dx | 1664 SGT-HEM (TPH) | 1664 HEM (FOG) | 8260/624 VOA | 8260 CHLOR SOLVENTS | 8270-625 SEMI VOA | 8270 PAH/PNA | 8082/608 PCB | TOTAL METALS RCRA 8 | TOTAL METALS (SPECIFY) | Z | TCLP METALS RCRA 8 | TCLP METALS (SPECIFY) | | PH 9040/9045 | TX/TOX/EOX | TURBIDITY | FLASH POINT | BOD | SOLIDS (SPECIFY) | | | | |
| 5-1 36" deep 3 | 3/1/10 | 1:20,00 | A | | | | | | X | | | | 1 | | X | | X | X | 1 | T | 1 | | | | | T | T | T | | T | | T |
| | 12/20 | 12:50 | _ | | | | | | | | | | | | | | | | T | | | | | | | | | T | | | | |
| | 11/20 | (L'ospin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 54 244-30 day 31 | lipo | 9:55AM | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55 24"-36" day 3 | 12/20 | 10:30 m | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 3 |
| S6 11 11 3/1 | 12/20 | 10:58Aw | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 57 11 11 3 | | 11:22 Aug | | | | | | | | | | | | | | | | | | | | | | | | | | L | | | _ | |
| 211 | | 1:00pm | | | | | | | | | - | | | | | | - | | | | - | | | | | | 1 | 1 | | | - | 1 |
| 510 " " 3/ | 12/20 | 2:14pm | a | | | - | | | | | | | _ | - | - | _ | - | - | | - | | | _ | _ | | | 1 | 1 | - | \square | - | - |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LAB USE ONLY | | RELINQUISH | ED BY | 1 | 11 | 11 | | NATI | JHE | - | | | 7 | M | 14 | RINTE | 1 | ANNE M | 1/0 | < | 1 | | D/ | | | - | Т | 3/1 | ATE | 20 | | TIME |
| | | RECEIVED B | iΥ | 9 | tu | 1 | | - | | _ | | | P | thi | a | 21 | D | 200 | | 20 | < | P | rd | tr | 2 | _ | 12 | 311 | 21 | 20 | 14 | 30 |
| | | RELINQUISH | IED BY | | - | | | - | - | | | | 1 | | ð | •) | ~ | | - L | | | ~~ | ~ | | | - | 1 | | | | | |
| | | RECEIVED E | Υ | | | | | | | | | | | | | | | | | | | | | | | | T | | | | | |

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

05/13/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | 53 | mg/Kg | NWTPH-D |
| Total Arsenic | 9.7 | mg/Kg | SW846 6010D |
| Total Barium | 21.6 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.7 | mg/Kg | SW846 6010D |
| Total Chromium | 14.2 | mg/Kg | SW846 6010D |
| Total Copper | 17.8 | mg/Kg | SW846 6010D |
| Total Lead | 20.7 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 49.3 | mg/Kg | SW846 6010D |
| Total Mercury | <0.03* | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | < 0.04 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | < 0.04 | mg/Kg | SW846 8270D |
| Acenaphthene | < 0.04 | mg/Kg | SW846 8270D |
| Acenaphthylene | < 0.04 | mg/Kg | SW846 8270D |
| Anthracene | < 0.04 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | < 0.04 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | < 0.04 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | < 0.04 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | < 0.04 | mg/Kg | SW846 8270D |
| Benzo(k)Fluoranthene | <0.04 | mg/Kg | SW846 8270D |

| Project: | Lot F Redevelopment |
|------------------|---------------------|
| Client ID: | S-12 |
| Sample Matrix: | Soil |
| Date Sampled: | 04/17/2020 |
| Date Received: | 04/17/2020 |
| Spectra Project: | 2020040439 |
| Spectra Number | :1 |

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Chrysene | < 0.04 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | < 0.04 | mg/Kg | SW846 8270D |
| Fluoranthene | < 0.04 | mg/Kg | SW846 8270D |
| Fluorene | < 0.04 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | < 0.04 | mg/Kg | SW846 8270D |
| Naphthalene | < 0.04 | mg/Kg | SW846 8270D |
| Phenanthrene | < 0.04 | mg/Kg | SW846 8270D |
| Pyrene | < 0.04 | mg/Kg | SW846 8270D |

* Total Mercury analyzed by Spectra Laboratories-Kitsap. See complete report attached.

| Surrogate | Recovery | Method |
|--------------|----------|-------------|
| rphenyl | 100 | NWTPH-D |
| benzene-d5 | 43 | SW846 8270D |
| orobiphenyl | 63 | SW846 8270D |
| rphenyl-d14 | 81 | SW846 8270D |
| ECTRA LABORA | | ŝ |

Authorized by: Kristin intz

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

05/13/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen

| Analyte | Result | Units | Method |
|----------------------|--------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | 237 | mg/Kg | NWTPH-D |
| Total Arsenic | 3.7 | mg/Kg | SW846 6010D |
| Total Barium | 52.6 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 16.4 | mg/Kg | SW846 6010D |
| Total Copper | 21.5 | mg/Kg | SW846 6010D |
| Total Lead | 11.0 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | 11 | mg/Kg | SW846 6010D |
| Total Zinc | 42.1 | mg/Kg | SW846 6010D |
| Total Mercury | 0.41* | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | < 0.04 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | < 0.04 | mg/Kg | SW846 8270D |
| Acenaphthene | < 0.04 | mg/Kg | SW846 8270D |
| Acenaphthylene | < 0.04 | mg/Kg | SW846 8270D |
| Anthracene | < 0.04 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | < 0.04 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | <0.04 | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | <0.04 | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | < 0.04 | mg/Kg | SW846 8270D |
| Benzo(k)Fluoranthene | < 0.04 | mg/Kg | SW846 8270D |
| | | | |

| Surrogate | Recovery | Method |
|------------------|----------|-------------|
| p-Terphenyl | 104 | NWTPH-D |
| Nitrobenzene-d5 | 53 | SW846 8270D |
| 2-Fluorobiphenyl | 62 | SW846 8270D |
| p-Terphenyl-d14 | 71 | SW846 8270D |
| SPECTRA LABORAT | FORIES | |

Authorized by: Kristin Hintz

Project:Lot F RedevelopmentClient ID:S-08Sample Matrix:SoilDate Sampled:04/17/2020Date Received:04/17/2020Spectra Project:2020040439Spectra Number:2

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Chrysene | < 0.04 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | < 0.04 | mg/Kg | SW846 8270D |
| Fluoranthene | 0.088 | mg/Kg | SW846 8270D |
| Fluorene | < 0.04 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | < 0.04 | mg/Kg | SW846 8270D |
| Naphthalene | < 0.04 | mg/Kg | SW846 8270D |
| Phenanthrene | 0.052 | mg/Kg | SW846 8270D |
| Pyrene | 0.096 | mg/Kg | SW846 8270D |

...Where experience matters

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

05/13/2020

Husky Terminal 1101 Port of Tacoma Rd Tacoma, WA 98421 Attn: Clint Nelsen

| Analyte | Result | Units | Method |
|----------------------|---------|-------|-------------|
| Diesel | <10 | mg/Kg | NWTPH-D |
| Oil | 440 | mg/Kg | NWTPH-D |
| Total Arsenic | 2.8 | mg/Kg | SW846 6010D |
| Total Barium | 58.6 | mg/Kg | SW846 6010D |
| Total Cadmium | < 0.3 | mg/Kg | SW846 6010D |
| Total Chromium | 20.8 | mg/Kg | SW846 6010D |
| Total Copper | 44.8 | mg/Kg | SW846 6010D |
| Total Lead | 140 | mg/Kg | SW846 6010D |
| Total Selenium | < 2.5 | mg/Kg | SW846 6010D |
| Total Silver | < 0.7 | mg/Kg | SW846 6010D |
| Total Zinc | 95.8 | mg/Kg | SW846 6010D |
| Total Mercury | 0.11* | mg/Kg | SW846 7471B |
| 1-Methylnaphthalene | < 0.04 | mg/Kg | SW846 8270D |
| 2-Methylnaphthalene | <0.04 | mg/Kg | SW846 8270D |
| Acenaphthene | < 0.04 | mg/Kg | SW846 8270D |
| Acenaphthylene | < 0.04 | mg/Kg | SW846 8270D |
| Anthracene | <0.04 | mg/Kg | SW846 8270D |
| Benzo(a)Anthracene | 0.077 | mg/Kg | SW846 8270D |
| Benzo(a)Pyrene | <0.35* | mg/Kg | SW846 8270D |
| Benzo(b)Fluoranthene | <0.35* | mg/Kg | SW846 8270D |
| Benzo(ghi)Perylene | < 0.35* | mg/Kg | SW846 8270D |
| Benzo(k)Fluoranthene | <0.35* | mg/Kg | SW846 8270D |

*Reporting limit elevated due to matrix interference.

| Surrogate | Recovery | Method |
|------------------|----------|-------------|
| p-Terphenyl | 62 | NWTPH-D |
| Nitrobenzene-d5 | 65 | SW846 8270D |
| 2-Fluorobiphenyl | 77 | SW846 8270D |
| p-Terphenyl-d14 | 104 | SW846 8270D |
| SPECTRA LABO | RATORIES | |

Authorized by: Kristin Hintz

Project:Lot F RedevelopmentClient ID:S-09Sample Matrix:SoilDate Sampled:04/17/2020Date Received:04/17/2020Spectra Project:2020040439Spectra Number:3

| Analyte | Result | Units | Method |
|------------------------|--------|-------|-------------|
| Chrysene | 0.112 | mg/Kg | SW846 8270D |
| Dibenz(a,h)Anthracene | <0.35* | mg/Kg | SW846 8270D |
| Fluoranthene | 0.113 | mg/Kg | SW846 8270D |
| Fluorene | < 0.04 | mg/Kg | SW846 8270D |
| Indeno(1,2,3-cd)Pyrene | <0.35* | mg/Kg | SW846 8270D |
| Naphthalene | < 0.04 | mg/Kg | SW846 8270D |
| Phenanthrene | 0.048 | mg/Kg | SW846 8270D |
| Pyrene | 0.167 | mg/Kg | SW846 8270D |



SPECTRA Laboratories - KitsapWhere experience matters

Spectra Laboratories LLC

26276 Twelve Trees Lane, Suite C • Poulsbo, WA 98370 • (360) 779-5141 • Fax (360) 779-5150 • www.spectra-lab.com

Certificate of Analysis

| 2221 Ross Way Tacoma, WA 98 | 421 | | | Date Reported | : 5/5/2020 | | |
|--------------------------------|----------|--------|-------|---------------|---|----------|--|
| Project: 202 | 20040439 | | | | | | |
| Test | | Result | Units | Method | Test Date | Initials | |
| 196484-01 | S-12 | | | Date Sam | Date Sampled: 4/17/2020 EPA 7471 B 5/4/2020 Date Sampled: 4/17/2020 EPA 7471 B 5/4/2020 Date Sampled: 4/17/2020 Date Sampled: 4/17/2020 | | |
| Mercury | | <0.03 | mg/kg | EPA 7471 B | 5/4/2020 | KW | |
| 196484-02 | S-08 | | | Date Sam | ipled: 4/17/2020 | | |
| Mercury | | 0.41 | mg/kg | EPA 7471 B | 5/4/2020 | KW | |
| 196484-03 | S-09 | | | Date Sam | pled: 4/17/2020 | | |
| Mercury | | 0.11 | mg/kg | EPA 7471 B | 5/4/2020 | ΚW | |

Approved For Release

Angl- Kae

Angela Kaelin, Laboratory Supervisor



SPECTRA Laboratories - KitsapWhere experience matters

26276 Twelve Trees Lane, Suite C • Poulsbo, WA 98370 • (360) 779-5141 • Fax (360) 779-5150 • www.spectra-lab.com

May 5, 2020

Spectra Laboratories LLC 2221 Ross Way Tacoma, WA 98421

Project: 2020040439 Sample Date: 4/17/20

Lab Work Order#: 196484 Sample Received: 5/1/20 1305

Quality Control Report

Laboratory Check Standard

| | QC Sample | True Value | Result | % | Acceptance | Date | |
|---------|-----------|-------------------|--------|----------|------------|----------|-----------|
| Test | ID | mg/kg | mg/kg | Recovery | Limits % | Analyzed | Method |
| Mercury | 050420-02 | 0.374 | 0.384 | 103 | 90 - 110 | 5/4/20 | EPA 7471B |

Blank

| | | Result | Acceptance | | |
|---------|---------------|--------|--------------|---------------|-----------|
| Test | QC Sample ID | mg/kg | Limits mg/kg | Date Analyzed | Method |
| Mercury | MBLK050420-02 | ND | < 0.03 | 5/4/20 | EPA 7471B |

Approved for Release,

Angle Kaelin

Angela Kaelin Laboratory Supervisor WDOE Accreditation #C594

This report is issued solely for the person or company to whom it is addressed. This laboratory accepts responsibility only for the due performance of analysis according to industry accepted practice. SPECTRA Laboratories - Kitsap, LLC or its employees are not responsible for consequential damages in any kind or in any amount.

| | ٨ | | | | SPE | CIAL | INS | TRUC | TIO | NS/(| COM | VEN. | TS: | | | | | | | | | | | | | | | | | | |
|----|---|---|------------------------------|--------------------------|-----------------|------------|------------------|--------------------|--------------|--------------------|----------------|---------------|---------------------|-------------------|---------------|-----------------------|---------------------|------------------------|--------------|--|-----------------|----------------|------------------|-----------|------------------|--------|------------------|---------|------|------|-----|
| | SPECTRA I | | | S | | | | | | | | | | | | | | | | | С | Η | A | IN | | DF | = (| CUS | ST | 0 | DY |
| | 2221 Ross Way, Ta (253) 272-4850 Fa | icoma, WA ax (253) 57 | x 98421 /2-9838 | | | | | | | | | | | | | | | | | | | 2 | 0 | 20 | | | | JECT # | | | |
| | www.spectra-lab.com i | info@spec | tra-lab.co | om | Re | eturi | n Sa | amp | les: | Y | N | [| | Pag | ge | | 0 | F | | _ | S | ΓΑ | ND | A | RD | \geq | < | R | US | н [| |
| СІ | IENT: HUSky - | ITS | | | ADD | RE | SS: | | | | | | | | | | | | | | | | | | | 1 | | | | DRES | |
| PF | IENT: HUSky - ROJECT: LOT F DNTACT: CLINT | Reperte | Amen | T | | н | YDI | ROC | AR | BO | NS | | c | RG | AN | ICS | | M | ETA | LS | | | | | | 01 | THE | R | | | |
| C | ONTACT: CLIMT | Necs | 217 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA | MPLED BY: make | G | | | ERS | | | | | | | | 0 | | | | | (۲ | | | | | | | | | | | | | |
| | IONE: 7/2 -249-143 | | \times | | OF CONTAINERS | | | | | H | | | 8260 CHLOR SOLVENTS | A | | | TOTAL METALS RCRA 8 | TOTAL METALS (SPECIFY) | 27 | TCLP METALS HCHA 8 TCL P METALS (SPECIEV) | | | | | | | _ | | | | |
| e- | MAIL: Clinton, nelses | R. EUSP. | Prefer FA | X | F CO | <u>a</u> | | Ð-H-G | | 1664 SGT-HFM (TPH) | (90) | A | SOL | 8270-625 SEMI VOA | A | ģ | ALS R(| ALS (S | X | LS HC | | 5 | | | Ę | | SOLIDS (SPECIFY) | | | | |
| PL | JRCHASE ORDER # | | | | | NWTPH-HCID | | BTEX/NWTPH-G | | H-LDX | HEM (I | 8260/624 VOA | CHLOF | 325 SE | 8270 PAH/PNA | 8082/608 PCB | . MET | . MET/ | Ũ | MEIA | | PH 9040/9045 | ΤΧ/ΤΟΧ/ΕΟΧ | LTIDI | FLASH POINT | | S (SP | | | | |
| | SAMPLE ID | DATE SAMPLED | TIME SAMPLED | MATRIX | NUMBER | NWTP | BTEX | BTEX/NWT | | 1664.9 | 1664 HEM (FOG) | 8260/6 | 8260 (| 8270-6 | 8270 F | 8082/6 | TOTAL | TOTAL | CU, ZN | | | PH 90 | TX/TO | TURBIDITY | FLASH | BOD | SOLID | | | | |
| 1 | 5-12 | 4/17/12 | 10:00Am | 4 | | | | | | X | | | | | Х | | X | X | | | | | | | | | | | | | |
| 2 | 5-08 | 4/17/20 | 11:454 | 41 | | | | | | X | | | | | X | | X | X | 9 | | | | | | | | | | | | |
| 3 | 5-09 | 4/17/20 | 12:150 | ni | | | | | 0 | X | | | | | X | | X | X | | | | | | | | | | | | | |
| 4 | | | / | | | | | | | | | | | | | | | - | | | | | | | | | | | | | |
| 5 | | | | | | | | | | | _ | | | | | | | | | | | _ | | | | | | | | | |
| 6 | | | | | | _ | | | | | _ | - | _ | | | | | | | | _ | - | | | | _ | | _ | | | |
| 7 | | | | | | _ | _ | | | - | - | - | _ | | | | | | | _ | _ | - | | - | | | - | | | | |
| 8 | | - I - I - I - I - I - I - I - I - I - I | | | - | | | | | + | _ | - | - | | | | - | | | _ | - | + | - | - | - | - | | | | | |
| 9 | | | | - | | | | | | + | | - | | | _ | | | | | - | | - | | | | - | | | | | |
| 10 | LAB USE ONLY | | | | | | | SIGNA | | RE | | _ | | | P | RINTE | | ME | | | | CON | | IY | | | DA | TE | | TIME | |
| | | | RELINQUISH | HED BY | | / | 4 | 11 e | S | 2 | | | - | 141 | | had | | - | mv | 4 | | | 3Ë | | | 4 | +// | 1/20 | 1 | | lom |
| | | | RECEIVED I | ЗY | | 1 | 1 m | 1 | 37 | 3 | 2 | | | 5 | 3. | Bec | k | | | | S | pe | ch | 2 | | (| 1/1 | 7/2 | 2 1 | 25 | 3 |
| | | | RELINQUIS | HED BY | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | RECEIVED | ЗҮ | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | Payment Ter attorney's fe | rms: Net 3 es and all | 30 day other | /s. Pa | ist di s of c | ue acc collecti | oun on re | ts su egarc | bject dless | to 1 of wh | 1/2% iethe | per r r suit | mon is fil | th intere ed in Pi | est. (ierce | Custo Co., | omer WA \ | agree /enue | es to p . Sp | oay a ectra | ull cos a Lat | sts of | f colle ories | ectio | n inc C | uding r | ason | able | |