

January 10, 2025

Tena Seeds
Toxics Cleanup Program
Department of Ecology
Northwest Regional Office
P.O. Box 330316
Shoreline, Washington 98133

Re: Maralco Site Agreed Order No. DE 22343
Progress Report No. 4: Reporting Period October to December 2024

Dear Tena:

This progress report summarizes the activities performed from October to December 2024 in fulfillment of Agreed Order DE 22343 for the Maralco Site in Kent, Washington. This progress report provides a summary of the work performed, deviations from the scope of work, laboratory analyses, and work anticipated during the following reporting period. Progress Reports will be submitted quarterly, consistent with the requirements of the Agreed Order.

1. Activities Conducted During Reporting Period

The following activities were conducted during the reporting period:

- Implemented the on-property portions of the Phase 2 interim action between September 30th and October 14th. Work was performed in advance of formal approval of the Phase 2 IAWP with Ecology concurrence.
- Received Ecology approval to import clean borrow material from the Pacific Raceways property on October 23rd.
- Submitted an updated SRIWP to Ecology on October 28th.
- Reported observations of apparent sheen during stormwater treatment vault excavation in the NW portion of the property to Ecology on November 12th. Inspected the area and collected representative soil samples. Reported field observations and soil data to Ecology on November 19th.
- Received Ecology comments on the updated SRIWP on December 10th.
- Received partial Ecology approval of the SRIWP, including revised Table 15 and Figure 15, to allow direct push borehole field work to proceed. The first day of field work was performed on December 20th. Additional work is scheduled for January.
- Received Ecology comments on the Phase 2 IAWP on November 18th and December 11th. Submitted the final Phase 2 IAWP on December 30th and received approval from Ecology on the same day.

- Ongoing coordination with Ecology regarding the SRIWP, area stormwater drainage, PCULs, and natural background statistics.

2. Deviations from Scope of Work, Schedule, or Deliverables

None.

3. Laboratory Analyses

The following laboratory analyses activities were conducted during the reporting period:

- Pacific Raceways borrow source data were received on October 4th and 10th and provided to Ecology on October 16th.
- Phase 2 IA soil sampling data were received through October 22nd. These data will be provided to Ecology with the Phase 2 IA completion report documentation.
- Sheen area soil sampling data were received and provided to Ecology on November 19th.

4. Activities and Planned Deliverables Anticipated for Next Reporting Period

- Receive Ecology approval of the Final SRIWP on or before about January 31st.
- Complete SRIWP direct push sampling in mid- to late-January based on partial approval of the SRIWP received from Ecology via email on December 19th.
- Perform RI well installation activities in late January to early February.
- Initiate quarterly groundwater sampling of RI well network in February.

Please contact me if you have questions about any of the information contained in this Progress Report.

Sincerely,
CRETE CONSULTING INCORPORATED, PC



Grant Hainsworth, P.E.
Principal, Senior Project Manager

cc: Kyle Siekawitch, 7730 202nd Street, LLC