

April 10, 2025

Tena Seeds
Toxics Cleanup Program
Department of Ecology
Northwest Regional Office
P.O. Box 330316
Shoreline, Washington 98133

Re: Maralco Site Agreed Order No. DE 22343
Progress Report No. 5: Reporting Period January to March 2025

Dear Tena:

This progress report summarizes the activities performed from January to March 2025 in fulfillment of Agreed Order DE 22343 for the Maralco Site in Kent, Washington. This progress report provides a summary of the work performed, deviations from the scope of work, laboratory analyses, and work anticipated during the following reporting period. Progress Reports will be submitted quarterly, consistent with the requirements of the Agreed Order.

1. Activities Conducted During Reporting Period

The following activities were conducted during the reporting period:

- Receive Ecology approval of the Final SRIWP on February 3, 2025.
- On site SWRIWP monitoring well MW-9 installed on January 22, 2025 and developed on January 23, 2025.
- Well Installation and Development of MW-3R, -4R, -6R, -8R, and -11 on February 18 through February 21, 2025.
- Quarterly GW Sampling of on site wells on February 24 through February 28, 2025.
- Completed SRIWP direct push sampling in in the northern property Puget Sound Pipe Supply and collected surface water samples from the stormwater drainage ditch on March 17, 2025.
- Installed Puget Sound Pipe Monitoring well on March 26, 2025 (MW-12).
- Ongoing coordination with Ecology regarding the SRIWP and area stormwater drainage.

2. Deviations from Scope of Work, Schedule, or Deliverables

None.

3. Laboratory Analyses

The following laboratory analyses activities were conducted during the reporting period:

- Direct push soil and groundwater sampling data from the SRIWP was received on: January 14 (DPT-23, -24, -33 and -34) and January 22, 2025 (DPT-29 through DPT-32).
- Data associated with monitoring well installation and groundwater data was received on: February 5 (MW-9 soil only), March 7 (MW1, MW8R, MW3R), March 13 (MW4R, MW6R, MW10), March 17 (MW2, MW5R2, MW9 and MW11), March 18 (MW7), March 20 (SP-031125), and March 26, 2025 (DPT-25 through DPT-27 and surface water samples). This represent the bulk of analytical data, however data submitted to Brooks Applied Labs is pending for several samples.

4. Activities and Planned Deliverables Anticipated for Next Reporting Period

- Ongoing coordination with Ecology regarding the SRIWP and area stormwater drainage.
- Excavation and off site disposal of TPH impacted soils is expected in April 2025.
- Decommissioning of MW-9 which overlaps with the TPH removal footprint.
- Install monitoring wells in the City of Kent Right-of-Way is scheduled for April 22, 2025. That data is pending the receipt of the city of Kent permits, which are expected by mid-April.
- Complete SRIWP quarterly groundwater sampling (Puget Sound Pipe and City of Kent Right-of-way wells - April 2025).

Please contact me if you have questions about any of the information contained in this Progress Report.

Sincerely,
CRETE CONSULTING INCORPORATED, PC



Grant Hainsworth, P.E.
Principal, Senior Project Manager

cc: Kyle Siekawitch, 7730 202nd Street, LLC