Maury Island Open Space Site

King County Parks and Recreation Division

MONTHLY PROGRESS REPORT

To: Ryan Gardiner, Department of Ecology

From: Leigh Nelson, Project Manager, King County Parks

Report Date: July 15, 2025

Project: Maury Island Open Space Site

Period Covered: May - June 2025

On behalf of King County, this monthly progress report documents activities related to Agreed Order DE8439 between the Washington State Department of Ecology and King County.

- 1. Description of the actions which have been taken to comply with the Order:
 - King County started construction Phase 3 of the cleanup. The major components of work (site clearing, haul and planting) were completed in June. Work will be suspended from mid-July to mid-September. Plant health will be assessed and hydroseeding will be completed in late September. All work is anticipated to be complete in early October.
 - Vegetation maintenance activities for Phases 1 & 2 of the cleanup began for the 2025 growing season.
- 2. Summaries of sampling and testing reports and other data reports received by King County:
 - 10 soil samples collected and tested for Total Lead and Arsenic within the Phase 3 project area with results as follows:

(mg/kg)	Total Pb	Total As
Min	4.7	3.9
Max	220	130
Average	80.7	57.98
Median	71.5	51.5

- Follow-up TCLP results were non-detect for all 10 samples.
- 3. Summaries of deviations from approved work plans:
 - NA
- 4. Summaries of contacts with representatives of the local community, public interest groups, press, and federal, state, or tribal governments.
 - Contacted Friends of Maury Parks to provide project status and trail closure updates.
 - Responded to guestions from local community about project work and status.

Maury Island Open Space Site

King County Parks and Recreation Division

- 5. Summaries of solutions developed and implemented or planned to address any actual or anticipated problems or delays:
 - N/A
- 6. Changes/updates in key personnel (keeping from previous month for reference):
 - <u>Leigh Nelson</u> is the King County project manager for the construction of Phase 3 of the revegetation. Leigh is also responsible for the monthly reporting task. <u>Inelson@kingcounty.gov</u> (206) 263-0866.
 - <u>Lindsey Miller</u> is the King County capital improvement projects section manager and is still available for coordination as needed. <u>lindsey.miller@kingcounty.gov</u> (206) 477-3549
 - <u>Tom Early</u> is managing the plant establishment for the recently planted 3 acres and is a backup contact for Leigh regarding the status of cleanup related work on the ground. tearly@kingcounty.gov (206) 477-7555
 - <u>David Sizemore</u> is the contact for the Annual Monitoring Reports for the completed portions of the project that have been handed over to Parks Operations to maintain. <u>David.Sizemore@kingcounty.gov</u> (206) 477-6142
- 7. A description of work planned for the next reporting period.
 - King County plans to complete Phase 3 of the cleanup in October 2025.

Please also refer to the attached project schedule.

8. Meetings Held with Ecology in May & June 2025

Meeting Date	Meeting Topic
None	

9. Correspondence between King County/Ecology in May & June 2025

Correspondence Date	Topic
6/9/2025	Provided information about Contractor Health & Safety Plan in response to questions from the public.