



August 20, 2026

Vance Atkins
Washington State Department of Ecology
Northwest Regional Office – Toxics Cleanup Program
15700 Dayton Avenue North
Shoreline, Washington 98133

**RE: PROGRESS REPORT NO. 22 – JULY 2026
EFR HQ IVES SITE – INTERIM ACTION
ISSAQUAH, WASHINGTON
AGREEMENT NO. OTGP-2025-EFR-00087
FARALLON PN: 1754-009**

Dear Vance Atkins:

Farallon Consulting, L.L.C. (Farallon) has prepared this progress report to document work performed for the Eastside Fire and Rescue (EFR) Headquarters (HQ) and Issaquah Valley Elementary School (IVES) Site in the Lower Issaquah Valley, Washington. This progress report summarizes work performed between June 26, 2026 and July 31, 2026 under One Time Grant Program Agreement No. OTGP-2025-EFR-00087 (Grant Agreement) between the Washington State Department of Ecology (Ecology) and EFR.

ACTIVITIES CONDUCTED DURING THE REPORTING PERIOD

This progress report includes costs incurred by EFR between June 26, 2026 and July 31, 2026. Work conducted under the Grant Agreement scope included:

- Coordination with Ecology and Potentially Liable Persons (PLPs) regarding interim action activities under the Agreed Order.
- Coordination for progress reporting and cost submittals to Ecology.
- Grant management support and coordination with EFR.
- Project planning and coordination for finalizing the Interim Action Work Plan (IAWP) and engineering design, including addressing public comments to IAWP.
- Update IAWP figures to include additional data collected during ongoing remedial investigation activities.
- Competitive bid coordination with EFR.
- Pre-construction planning and coordination with contractors for civil engineering, survey, and geotechnical evaluation.

CHANGES IN KEY PERSONNEL

There were no changes in key personnel.



DEVIATIONS FROM APPROVED SCOPE OF WORK

There were no deviations from the approved scope of work.

SCHEDULE

No significant deviations from the project schedule were identified, with exception to the Consolidated Capital Project (CCP) permit application which is pending completion of pre-construction tasks. An extension for implementation of in-situ soil stabilization is necessary to coordinate with the dry season based on the current schedule. Interim action activities are planned for early dry season 2027. An updated project schedule is attached.

SAMPLING PERFORMED, RESULTS, DATA VALIDATION

Soil samples for bench testing were collected during the geotechnical evaluation performed in August 2026. No other sampling was performed, and no analytical results were received during this performance period.

PLANNED OR ANTICIPATED WORK FOR NEXT REPORTING PERIOD

Work planned for the next reporting period includes:

- Finalize and submit the Cultural Resource Review Form for the interim action.
- Address public comments and prepare final IAWP.
- Preparation for implementation of IAWP, including pre-construction tasks, preparation of CCP permit application, and initiating the competitive bid process for construction of the interim action.

PUBLIC OR REGULATORY COMMUNICATION

- Routine communications with Ecology and PLPs regarding ongoing or planned work occurred during the performance period.



CLOSING

Farallon trusts that this progress report addresses the reporting requirements for the Grant Agreement. If you have any questions, please do not hesitate to contact the undersigned at (425) 295-0800.

Sincerely,

Farallon Consulting, L.L.C.

Eric F. Buer L.G., L.H.G.
Principal Hydrogeologist

Sarah Snyder, L.G.
Principal Geologist

cc: Will Aho and Nicole Frisch, Eastside Fire and Rescue
Emily Moon, Julie Wartes, Matt Ellis, and Christen Boyd, City of Issaquah
Allyson Bazan, Hillis Clark Martin Peterson P.S.
Tisha Pagalilauan, Cascadia Law Group PLLC

Attachments: Preliminary Interim Action Schedule

EFR HQ IVES Site - Preliminary Interim Action Schedule

Draft - Issued for Agency Review

Task Name	Start	Finish	Schedule Notes	% Complete	Status	Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3		
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Current Date	08/20/26	08/20/26																						I														
Grant Execution	01/22/25	02/21/25		100%	Complete																																	
Final Grant Execution	01/22/25	01/22/25		100%		Ecology																																
Submit previous costs	01/23/25	02/21/25		100%		EFR																																
AO Execution	01/21/25	02/24/25		100%	Complete	Ecology																																
City Council Meeting	01/21/25	01/21/25		100%		COI																																
EFR Board Meeting	02/13/25	02/13/25		100%		EFR																																
Final AO Execution	02/24/25	02/24/25		100%		Ecology																																
IAWP	02/25/25	07/24/26		87%	In Progress	Sarah Snyder																																
Draft Outline	02/25/25	03/03/25		100%	Complete																																	
Draft Annotated Outline	03/04/25	03/20/25	PLP Extension - Original Schedule 3/13/25	100%	Complete																																	
Ecology Review of Annotated Outline	03/21/25	04/16/25	Ecology Extension - Original Schedule 4/3/25	100%	Complete																																	
Agency Review Draft IAWP	04/17/25	06/15/25	Deviation - Ecology requested IAWP be submitted concurrently with RIWP.	100%	Complete																																	
Ecology Review	06/16/25	08/08/25	Ecology Extension - Original Schedule 7/30/25	100%	Complete																																	
Public Review Draft IAWP	08/09/25	09/26/25		100%	Complete																																	
Ecology Public Comment Period	10/20/25	12/22/25	Extended Public Comment Period	100%	Complete																																	
Ecology Draft Response to Comments	12/23/25	05/22/26	Extension to original schedule	100%	Complete																																	
Final IAWP	05/23/26	07/24/26	Under internal review	0%	In Progress																																	
SEPA Compliance & Construction Contractor Competitive Bid	08/09/25	03/11/27		19%	In Progress	Sarah Snyder																																
Draft and Final SEPA Checklist	08/09/25	10/13/25	Deviation - Performed ahead of schedule to meet public comment period.	100%	Complete																																	
UIC Permit Application	05/23/26	06/01/26		100%	Complete																																	
UIC Permit Application Due to EAGL	06/02/26	06/08/26		100%	Complete																																	
UIC TAT	06/02/26	07/31/26		0%	In Progress																																	
CCP Permit Application to City of Issaquah	05/23/26	09/30/26	Pending completion of pre-construction tasks which are ongoing.	0%	In Progress																																	
CCP Permit Application Due to EAGL	10/01/26	10/07/26		0%																																		
Draft EFR Competitive Bid	10/01/26	01/08/27		0%																																		
Draft Competitive Bid Process Summary Due to EAGL	01/09/27	01/23/27		0%																																		
Finalize EFR Competitive Bid	01/09/27	02/04/27		0%																																		
Final Competitive Bid Process Summary Due to EAGL	02/05/27	02/11/27		0%																																		
Award Bid	03/11/27	03/11/27		0%																																		
Interim Action	01/04/27	06/30/27		0%	Not Started	Sarah Snyder																																
PRB Injections	04/05/27	05/04/27	Coordinated with and in advance of ISS	0%																																		
Soil Excavation and In-situ Stabilization	05/17/27	06/15/27	Extension necessary to coordinate with 2027 dry season	0%																																		
Compliance Monitoring Well Installation	06/16/27	06/30/27		0%																																		
Compliance Groundwater Monitoring Event	01/04/27	01/05/27		0%																																		
Laboratory TAT for Groundwater Results	01/06/27	01/20/27		0%																																		
Lab Reports Due to EAGL	01/21/27	01/27/27		0%																																		
Draft Data Tables and Figures Due to EAGL	01/28/27	03/13/27		0%																																		
Compliance Groundwater Monitoring Event	04/06/27	04/07/27		0%																																		
Laboratory TAT for Groundwater Results	04/08/27	04/08/27		0%																																		
Lab Reports Due to EAGL	04/09/27	04/15/27		0%																																		
Draft Data Tables and Figures Due to EAGL	04/16/27	05/30/27		0%																																		
Interim Action Report	04/09/27	09/20/27		0%	Not Started	S																																
Agency Review Draft Interim Action Report	04/09/27	06/07/27		0%																																		
Ecology Review	06/08/27	07/22/27		0%																																		
Final Interim Action Report	07/23/27	08/21/27		0%																																		
EIM Data Submittal	08/22/27	09/20/27		0%																																		