



Upper Columbia River

Final Work Plan for Black Sand Beach Project Stevens County, Washington

August 2010



Prepared for

Teck American Incorporated

501 N. Riverpoint Blvd., Suite 300
Spokane, Washington 99202

Prepared by

URS Corporation


920 Argonne Road, Suite 300
Spokane, Washington 99212

URS

Final Work Plan for Black Sand Beach Project Stevens County, Washington

This document has been prepared by the staff of URS Corporation (URS) under the supervision of a registered professional engineer whose signature and license appears herein.

The services performed by URS have been conducted in a manner consistent with the level of care and skill ordinarily exercised by members of our profession currently practicing under similar circumstances in Washington. No other warranty is expressed or implied.



X *Paul T. McCullough*
Paul T. McCullough, PE

CONTENTS

ABBREVIATIONS AND ACRONYMSv

1.0 INTRODUCTION 1-1

 1.1 OVERVIEW 1-1

 1.2 PURPOSE AND OBJECTIVES 1-3

 1.3 PROJECT OWNERSHIP AND DELIVERABLES 1-4

 1.4 AGENCY INVOLVEMENT 1-5

 1.5 PROJECT ORGANIZATION AND RESPONSIBILITIES 1-5

2.0 BACKGROUND 2-1

 2.1 PROJECT LOCATION 2-1

 2.2 SITE DESCRIPTION 2-5

 2.3 SURFACE CONDITIONS 2-5

 2.3.1 Rock Outcropping 2-8

 2.3.2 Downstream Beach 2-8

 2.3.3 Upstream Beach 2-10

 2.3.4 Middle Beach 2-10

 2.3.5 Surface Water 2-11

 2.3.6 Vegetation 2-11

 2.4 SUBSURFACE CONDITIONS 2-16

 2.4.1 Regional Geology 2-16

 2.4.2 Local Geology 2-16

 2.4.3 Groundwater 2-17

 2.5 OWNERSHIP OF AFFECTED PARCELS, EASEMENTS, AND
RIGHT-OF-WAY CONSIDERATIONS 2-17

 2.6 OTHER CONSIDERATIONS 2-19

3.0 CLEANUP GOALS AND REQUIREMENTS 3-1

 3.1 PROPOSED CLEANUP GOALS 3-1

 3.2 GRANULATED SLAG REMOVAL PERFORMANCE STANDARD 3-2

 3.3 APPLICABLE FEDERAL, STATE, AND LOCAL LAWS AND
REGULATIONS 3-2

 3.3.1 Federal Requirements 3-2

 3.3.2 Washington State and Local Requirements 3-4

 3.4 CANADIAN LAWS, TREATIES, AND REQUIREMENTS 3-6

 3.4.1 Export and Import of Hazardous Waste and Hazardous Recyclable
Material Regulations (Section 191), Canadian Environmental
Protection Act (1999) 3-6

 3.4.2 Transportation of Dangerous Goods Act (SOR/2001-286 of
August 1, 2001) 3-6

 3.4.3 Canada-USA Agreement on the Transboundary Movement of
Hazardous Waste 3-8

 3.4.4 The Organization for Economic Cooperation and Development 3-8

CONTENTS (Continued)

3.4.5 Basel Convention 3-8

4.0 SELECTED VOLUNTARY INDEPENDENT INTERIM ACTION 4-1

5.0 DETAILED DESCRIPTION OF SELECTED INTERIM ACTION 5-1

 5.1 KEY COMPONENTS OF SELECTED INTERIM ACTION 5-1

 5.1.1 Characterization of Granulated Slag for Transportation and Disposal 5-1

 5.1.2 Pre-Field Work Preparation 5-3

 5.1.3 Erosion and Sediment Control and Stormwater Pollution Prevention
 Measures 5-4

 5.1.4 Excavation, Temporary Stockpile, Load-Out, Transportation, and
 Disposal..... 5-6

 5.1.5 Import of Clean Backfill, Backfill Placement, and Final Grading 5-8

 5.1.6 Site Control 5-11

 5.1.7 Project Close-Out..... 5-11

 5.1.8 Post-Close-Out Beach Monitoring..... 5-12

 5.2 HEALTH AND SAFETY 5-13

 5.3 FIELD MONITORING 5-13

6.0 PERMITTING DOCUMENTATION PLAN 6-1

7.0 ADDITIONAL REQUIREMENTS 7-1

 7.1 COMPLIANCE MONITORING 7-1

 7.2 SAMPLING AND ANALYSIS PLAN 7-2

 7.3 CULTURAL RESOURCES PLAN 7-2

 7.4 TRUCK VERSUS RAIL CONSIDERATIONS..... 7-2

8.0 PRELIMINARY SCHEDULE 8-1

9.0 REFERENCES 9-1

APPENDICES

A Scope of Work document Dated July 13, 2009

B Black Sand Beach Photo Log

C Select Analytical Reports for Black Sand Beach Samples

D 90 Percent Engineering Plans and Specifications

E Stormwater Pollution Prevention Plan

F Health and Safety Plan

G Cultural Resources Plan

CONTENTS (Continued)

TABLES

1 Responsibility Assignment Matrix, Black Sand Beach Excavation Project..... 1-9

2 Comparison of Historic Analytical Results With Ecology List of Priority
Contaminants of Ecological Concern for Sites That Qualify for the Simplified
Terrestrial Ecological Evaluation Procedure, Unrestricted Land Use 3-2

3 Estimated Cut and Fill Volumes 5-9

4 Preliminary Milestone Schedule for Phase 1 8-1

5 Preliminary Milestone Schedule for Phase 2 8-1

FIGURES

Figure 1 – Black Sand Beach Location and Site Photographs..... 1-2

Figure 2 – Project Organization Chart 1-6

Figure 3A – Parcel Map 2-2

Figure 3B – Truck Turn Around Parcel 2-3

Figure 4 – Project Site Latitude and Longitude 2-4

Figure 5 – Black Sand Beach Subareas and Proposed Area of Excavation..... 2-6

Figure 6 – Estimated Depth of Granulated Slag 2-7

Figure 7 – Pre and Post Construction Inundation Conditions – Mid to Late
Summer/Fall/Early Winter (EL + 1300 ft) 2-12

Figure 8 – Pre and Post Construction Inundation Conditions – Mid to Late Winter/Early
Spring (EL + 1297 ft)..... 2-13

Figure 9 – Pre and Post Construction Inundation Conditions – Mid-Spring and Mid-
Summer (EL + 1304 ft)..... 2-14

Figure 10 – Pre and Post Construction Inundation Conditions – Late Spring/Early
Summer (EL + 1312 ft)..... 2-15

Figure 11 – Truck Haul Route 3-7

Figure 12 – Black Sand Beach Sediment Sampling Locations..... 5-2

Figure 13 – Photos of Granulated Slag and Typical Replacement Fill (Top Layer) 5-10

Figure 14 – Area of Potential Effect 7-3

Figure 15 – Railroad and Truck Transportation Evaluation Feature Map..... 7-4

ABBREVIATIONS AND ACRONYMS

APN	Assessor Parcel Number
BNSF	Burlington Northern Santa Fe
BSB	Black Sand Beach
CCT	Colville Confederated Tribes
CFR	Code of Federal Regulations
CWA	Clean Water Act
DAHP	Department of Archaeology and Historical Preservation (Washington State)
E.	east
Ecology	Washington State Department of Ecology
EPA	U.S. Environmental Protection Agency
g/cc	gram per cubic centimeter
GPS	Global Positioning System
HEC-RAS	Hydraulic Engineering Center-River Analysis System
HSP	Health and Safety Plan
JARPA	Joint Aquatic Resources Permit Application
mg/L	milligram per liter
msl	mean sea level
MTCA	Model Toxics Control Act
N.	north
Nautilus	Nautilus Environmental, LLC
NAVD 1988	North American Vertical Datum of 1988
N/m ²	Newton/square meter
NTU	nephelometric turbidity unit
OECD	Organization for Economic Cooperation and Development
RCW	Revised Code of Washington
RI/FS	remedial investigation and feasibility study
SEPA	State Environmental Policy Act
SF	square feet

SWPPP	stormwater pollution prevention plan
TCLP	Toxicity Characteristic Leaching Procedure
Teck	Teck American Incorporated
Trimak	Trimak Transportation Services
URS	URS Corporation
USACE	U.S. Army Corps of Engineers
USC	United States Code
USCS	Unified Soil Classification System
USGS	U.S. Geological Survey
VCP	Voluntary Cleanup Program
WAC	Washington Administrative Code
WDFW	Washington State Department of Fish and Wildlife
WDNR	Washington State Department of Natural Resources

1.0 INTRODUCTION


1.1 Overview

This Work Plan describes the activities associated with the Black Sand Beach (BSB) Project and is the final revision to the draft Work Plan dated December 18, 2009. The draft Work Plan and 60 percent engineering plans were reviewed by the public, Washington State Department of Ecology (Ecology), U.S. Environmental Protection Agency (EPA), Confederated Tribes of the Colville Reservation, and other stakeholders. This final Work Plan incorporates agency, stakeholder, and public comments regarding the draft Work Plan and supporting documents dated December 18, 2009, including those elements in Ecology's Responsiveness Summary dated June 2010 and its addendum. The Responsiveness Summary and Addendum addressed the draft Work Plan (and its appendices), 60 Percent Engineering Design, State Environmental Policy Act (SEPA) Checklist, and Determination of Nonsignificance.

The project consists of two phases. Phase 1 includes activities associated with planning, designing, and permitting. Phase 2 consists of removing approximately 5,000 cubic yards of granulated slag from a prescribed area in the upland portion of BSB, loading and transporting these materials from their point of origin near Northport, Washington to their place of disposition in Trail, British Columbia, Canada, replacing the beach with clean fill, and returning temporary road improvements to original primitive conditions. Activities related to the project will be conducted in a manner that addresses and balances the locally identified recreational value of BSB. The project also will be conducted in a manner that preserves potential cultural resources affected by site activities.

BSB is located on Washington State-owned land identified as parcel number 8000367, in a portion of Section 16 of Township 40 N., Range 41 E. A general site location map is shown on Figure 1. Teck American Incorporated (Teck) will perform the project in general accordance with the scope of work dated July 13, 2009 (Appendix A), as approved by Ecology and more fully described herein.

Teck has developed this Work Plan in consultation with Ecology, who has coordinated with other agencies and stakeholders, including but not necessarily limited to EPA, U.S. Army Corps of Engineers (USACE), U.S. Department of Interior, Washington State Department of Natural Resources (WDNR), Washington State Department of Fish and Wildlife (WDFW), Washington State Department of Archaeology and Historical Preservation (DAHP), Stevens County, City of Northport, Confederated Tribes of the Colville Reservation, Spokane Tribe of Indians, and the public.



Source: Google Earth Pro



Photos taken 5-22-09.

Figure 1

Black Sand Beach Location and Site Photographs

The draft Work Plan dated December 18, 2009 included 60 percent engineering plans, which presented the final beach configuration and other design information. The 90 percent engineering plans presented in this Work Plan are a revision to the 60 percent plans that have been reviewed by the public. The engineering design presented in the 60 percent plans has been modified based on input from stakeholders, the public, and Ecology during and following the public participation process for this project. The 90 percent design presents a flatter but slightly more elevated middle beach area. This change increases the percentage of accessible beach area over the expected range of seasonal river stage conditions by increasing the amount of fill material from that originally presented in the 60 percent design.

As noted in the draft Work Plan, natural erosion forces of the Columbia River are expected to continue to act on the replacement beach, especially during periods of high river flow and stage conditions that annually inundate BSB. These recognized erosion forces and future sediment loading to the river will continue to reshape the beach, causing its appearance to change over time. No future attempt to maintain the long-term grades of the replacement beach depicted in the 90 percent drawings is proposed as part of this Work Plan.

Phase 1 is underway and is expected to be complete in August 2010. Phase 2 is expected to begin in early September 2010, when the water level in the adjacent Columbia River will be at or near its typical seasonal low stage. Construction is anticipated to take approximately 3 to 6 weeks, with project close-out activities completed by the end of 2010. Post-excavation monitoring will be conducted following final project close-out to monitor longer term conditions at BSB.

1.2 Purpose and Objectives

The purpose of the project is to remove granulated slag that has accumulated over time within the upland portion of BSB, where granulated slag is readily visually identifiable and accessible, by conventional excavation equipment. The intent is to remove as much granulated slag in the upland BSB beach areas as possible, while not adversely impacting the adjacent river or cultural resources that are known to exist in the vicinity of the site and those that may be identified during the project. No open-water dredging or sediment removal in the river will be conducted. The specific project objectives are the following:

- To the extent practical, remove the majority of granulated slag that has accumulated in the upland portion of BSB, where granulated slag is readily visually identifiable and accessible, using conventional excavation equipment (e.g., excavator, loader, and vacuum equipment).
- Establish final grades in the affected work area following excavation of the granulated slag to minimize potential disturbance of any known, recognized, or suspected cultural resource(s) and to allow continued beach access and function to the public, while minimizing future erosion problems.

- Maintain and promote positive stakeholder relationships by actively supporting and participating in the public participation process as requested by Ecology and the cultural resource coordination process under Ecology guidance.
- Secure all necessary permits and approvals by the end of August 2010 so that the construction phase (Phase 2) of the project can begin no later than early September 2010, when the water level is low in the river. Permitting and approvals will depend on several outside agencies' review schedules.
- A qualified archaeologist or cultural resources specialist will be on site during all intrusive work to monitor and document that cultural resources, if identified during the work, are adequately protected and appropriately managed and documented.

1.3 Project Ownership and Deliverables

Teck will perform the project as a voluntary independent interim action in accordance with the Model Toxics Control Act (MTCA), which is Chapter 173-340 of the Washington Administrative Code (WAC), and with Revised Code of Washington (RCW) 70.105D. Teck will perform the project under Ecology's Voluntary Cleanup Program (VCP) pursuant to the Interim Action Voluntary Cleanup Program Agreement signed July 13, 2009 (VCP Agreement). Sections 3 and 4 present additional discussion regarding the regulatory setting, goals, and requirements for the voluntary independent interim action.

As described in the VCP Agreement, Teck will be responsible for the following:

- Obtaining necessary permits and approvals to perform Phase 2
- Complying with applicable, relevant, and appropriate requirements for conducting the activities described in this Work Plan

Teck has consulted with Ecology, who has taken the lead in coordinating public participation under SEPA and facilitating cultural resource planning. Deliverables that Teck is providing for the project include the following:

- Draft, revised draft, and final Scope of Work document
- Draft, revised draft, and final Work Plan
- 30, 60, 90, and 100 percent engineering documents, including "As-Built" documents
- SEPA checklist
- Draft and final Cultural Resources Plan
- Cultural Resources Inventory Report (Confidential Report)
- Joint Aquatic Resources Permit Application (JARPA)

- Permit applications, including Shoreline Substantial Development Permit, Forest Practices Permit, Hydraulic Project Approval, and Burlington Northern Santa Fe (BNSF) Private Crossing Permit
- Project close-out report
- Post-Excavation Monitoring Plan


1.4 Agency Involvement

Ecology will be the lead regulatory agency for this project and will be responsible for the following:

- Coordinating and facilitating cultural resource communications, including implementation of State Executive Order 05-05 requirements
- Coordinating and leading SEPA review and public comment
- Coordinating interagency reviews
- Issuing a Low Erosivity Waiver for the General Construction Stormwater Permit
- Approving the final Work Plan
- Issuing a Notice to Proceed for Phase 2 (construction work)

1.5 Project Organization and Responsibilities

The project organization chart (Figure 2) summarizes the major organizational entities of the project, including direct lines of authority and informal lines of communication.



Legend

- BNSF BNSF Railway Company
- DAHP Department of Archaeology and Historic Preservation
- DOI Department of Interior
- EPA Environmental Protection Agency
- JARPA Joint Aquatic Resource Permit Application
- SEPA State Environmental Policy Act
- USACE United States Army Corps of Engineers
- WDFW Washington State Department of Fish and Wildlife
- WDNR Washington State Department of Natural Resources

The following key elements are depicted in the organizational chart:

- Ecology will be the lead agency for SEPA review and coordinating with WDNR for BSB access. Ecology also will coordinate with Stevens County for land use and shoreline matters and the public, including the Confederated Tribes of the Colville Reservation, Spokane Tribe of Indians, and other interested stakeholders. Teck will assist Ecology, as appropriate, in the public participation process under Ecology's overall direction.
- Teck will be responsible for the primary coordination with USACE for the JARPA application. USACE also will coordinate with Ecology and other agencies during the joint agency review under the JARPA process. The USACE Nationwide 38 Permit is required for this project. National Historic Preservation Act Section 106 requirements, which will be addressed by USACE under the JARPA, together with the State Executive Order 05-05 requirements, take into account the effects of the project on potential cultural resources and historic properties, and will afford the Advisory Council on Historic Preservation a reasonable opportunity to comment. Additional anticipated permits under the JARPA process include a Shoreline Substantial Development Permit from Stevens County, a Hydraulic Project Approval from WDFW, and a Forest Practices Permit from WDNR.
- Teck will be responsible for meeting the project objectives in accordance with permit conditions and other United States and Canadian legal requirements. Teck or its contractor will be responsible for preparing and signing the cargo manifests associated with the project.
- URS Corporation (URS) will be the Engineer and Construction Manager for the project and will be responsible for developing the Work Plan, engineering plans, and permitting submittals on behalf of Teck, and for overseeing the construction work.
- The Contractor will be responsible for completing the project per the approved plans under the oversight of URS. All subcontractors to be used on the project will be preapproved by Teck and URS. The General Contractor will use local resources when practical.

Table 1 shows a preliminary responsibility assignment matrix. Table 1 describes project participation by roles in completing tasks or deliverables and is intended to clarify roles and responsibilities between Teck and its consultants/contractors, various agencies, and stakeholders. The four key responsibilities in Table 1 are identified and described below:

- **Responsible:** Those who do the work to achieve the task. There is typically one role with a participation type of *Responsible*, although others can be delegated to assist in the work required.
- **Accountable (also Approver or Final Approving Authority):** Those who are ultimately accountable for the correct and thorough completion of the deliverable or

task and to whom *Responsible* is accountable. In other words, an *Accountable* must sign off (Approve) on work that *Responsible* provides. There must be only one *Accountable* specified for each task or deliverable.

- ***Consulted:*** Those whose opinions are sought and with whom there is two-way communication.
- ***Informed:*** Those who are kept up to date on progress, often only on completion of the task or deliverable, and with whom there is only one-way communication.

Table 1
 Responsibility Assignment Matrix
 Black Sand Beach Excavation Project

Code	Task/Deliverable Name	Teck	Ecology	EPA	DOI Department of Interior	ACOE Army Corp. of Engineers	DAHP Department of Archeology and Historic Preservation	DNR Department of Natural Resources	DFW Department of Fish and Wildlife	SPD Stevens County Planning Department	SDPW Stevens County Dept. of Public Works	CTC Confederated Tribes of Colville	STI Spokane Tribe of Indians	BCE BC Environment	CFIA Canadian Food Inspection Agency	BNSF Real Estate	Private Trust
1110	VCP Application	R	A	I	-	-	-	-	-	-	-	-	-	-	-	-	-
1120	SOW document	R	A	I	I	I	I	I	I	I	I	I	I	-	-	-	-
1210	Work Plan	R	A	I	I	C	I	C	I	C	C	I	I	-	-	I	I
1220	SWPPP	R	A	I	I	C	I	C	C	I	I	I	I	-	-	-	-
1230	Health and Safety Plan	R	A	I	I	I	I	I	I	I	I	I	I	-	-	-	-
1240	Cultural Resources Plan	R	C	I	I	I	A	C	I	I	I	C	C	-	-	-	-
1310	SEPA checklist	R	A	I	I	I	C	C	C	C	I	C	C	-	-	I	I
1320	JARPA application	R	C	I	I	A	I	C	C	C	I	I	I	-	-	-	-
1330	Shoreline Permit	R	C	I	I	C	I	C	C	A	C	I	I	-	-	I	I
1340	Grading Permit	R	C	I	I	I	I	C	I	C	A	I	I	-	-	-	-
1350	Truck Haul Approvals	R	C	I	-	-	-	I	-	C	A	I	I	-	-	I	I
1360	Transportation approval U.S.	R	A	I	-	-	-	I	-	I	I	I	I	-	-	-	-
1370	Transportation approval - Canada	R	I	I	-	-	-	-	-	-	-	-	-	C	A	-	-
1410	30-percent design	R	A	I	I	C	I	C	C	C	-	I	I	-	-	-	-
1420	60-percent design	R	A	I	I	C	I	C	I	C	C	I	I	-	-	-	-
1430	90-percent design	R	A	I	I	C	I	C	I	I	I	I	I	-	-	-	-
1510	BNSF Railroad Crossing approval	R	I	I	-	-	-	I	-	-	-	-	-	-	-	A	-
1520	Private Property access approval	R	C	I	-	-	-	-	-	-	-	-	-	-	-	-	A
1530	Truck turnaround and staging approval	R	C	I	-	-	-	-	-	-	A	I	I	-	-	-	-

Notes

A = Accountable (also approver or final approving authority)
 those who are ultimately accountable for correct and thorough completion of the deliverable or task, and the one to whom *Responsible* is accountable.
 there must be only one *Accountable* specified for each task or d

C = Consulted

those whose opinions are sought; and with whom there is two-way communication
 Ecology will lead coordination between the various agencies, including those agencies that will provide final approvals for various tasks or deliverables

I = Informed

those who are kept up-to-date on progress, often only on completion of the task or deliverable; and with whom there will generally be one way communication

R = Responsible

those who do the work to achieve the task. There is typically one role with a participation type of *Responsible*, although others can be delegated to assist in the work required

2.0 BACKGROUND

2.1 Project Location

The project is located at BSB in Stevens County, Washington (Figure 1), along the southeastern bank of the upper Columbia River just downstream from U.S. Geological Survey (USGS) gauging station 12399510 (former Columbia River Auxiliary Gage at International Border) at approximately river mile 743. BSB is accessed by an approximately 800-foot-long unpaved access road that crosses a BNSF private railroad crossing. The access road and railroad crossing are located off the Northport-Waneta Road, about 8 miles northeast of Northport, Washington. Stevens County maintains the Northport-Waneta Road, BNSF Railway owns the railroad crossing and rail line, and the unpaved access road is the responsibility of the State. Figure 3A is an aerial photograph depicting the township, range, section, and parcel map of BSB and the surrounding area. Figure 3B shows the same information for the truck turn-around parcel located on BNSF property and Stevens County right-of-way (ROW). Figure 4 shows the latitude and longitude of the project vicinity.

BSB may be located as follows:


- APN 8000367
- Section 16, Township 40 N., Range 41 E.
- Latitude 48°58'48" (48.98°), longitude 117°38'53" (117.65°)
- USGS river mile 743

BSB is located approximately 113 miles northwest of Spokane, Washington, and approximately 2.7 miles southwest of the Canada-United States border crossing (Waneta crossing). Directions to BSB from Spokane are as follows:

- Start on N. Division Street (US 395 N) and follow it N. 62 miles.
- At traffic circle, take second exit onto US 395 (10.2 miles).
- Turn right on WA 25 (30.8 miles).
- Continue on WA 25 N. (1.2 miles).
- Continue on Center Avenue (WA 25) (0.6 mile) through Northport.
- Turn right at Northport-Boundary Road/Northport-Waneta Road (8.1 miles).
- Turn left on unpaved access road and cross railroad tracks (500 feet).
- Continue on unpaved access road to BSB (300 feet).



SOURCE: Stevens County Assessor's Office



Township and Range

Stevens County Washington
Township 40 N Range 41 E Section (see grid)





Figure 3A
Parcel Map



SOURCE: Stevens County Assessor's Office

Location of Truck Black Sand Beach See Figure 3A

	04	03	02	01	
	09	10	11	12	
	17	16	15	14	13
19	20	21	22	23	24
30	29	28	27	26	25
31	32	33	34	35	36

Stevens County Washington
Township 40 N Range 41 E Section (see grid)





Figure 3B
Truck Turn Around Parcel



SOURCE: Washington State Department of Ecology, GIS Technical Services

Job No. 36310019

Figure 4
Project Site Latitude and Longitude



Black Sand Beach
Northport, Washington

2.2 Site Description

Black Sand Beach is the unofficial name of a locally recognized beach in the upper reaches of the Columbia River. Its name is derived from the granulated slag deposits that have accumulated over time on the southeastern bank of the river. The granulated slag is readily identifiable visually by its characteristic black sandlike appearance.

The WDNR is the land trust manager for the BSB property and is responsible for decisions regarding maintenance and/or improvements to the access road (Figure 3A). Though not a formally recognized or managed beach area, BSB is known to be used by local Northport area residents as a familiar recreation/beach area (Ecology 2008). Recorded activities at BSB include swimming/wading, fishing, camping, beach play, and small-scale mineral prospecting.

The identified residents nearest to BSB include several residential properties located approximately 0.4 mile west-southwest of the site along the Northport-Waneta Road. A USGS auxiliary gauging station is located several hundred feet northwest and upriver of the BSB site. A BNSF rail corridor exists between the site and the Northport-Waneta Road. A private crossing of the railroad tracks between BNSF mile marker 137 and 138 provides access to BSB. This corridor contains a single set of tracks that are used periodically to transport railcars between Kettle Falls, Washington and British Columbia. The Kettle Falls BNSF Roadmaster and Teck will coordinate to maintain safety and to prevent interruption of rail service during construction.

2.3 Surface Conditions

BSB occupies an area of approximately 42,580 square feet (SF). For the purposes of this project, BSB has been divided into four subareas (Figure 5):

- Rock outcropping (8,280 SF)
- Downstream beach (18,510 SF)
- Upstream beach (9,850 SF)
- Middle beach (5,940 SF)

Figure 6 shows the estimated depth of granulated slag in each area (except the rock outcropping area). An approximate $\frac{3}{4}$ -inch-diameter piece of rebar was inserted into the granulated slag material at various locations within BSB, and the depth of refusal (i.e., “hard surface”) was measured. These data were then input into a computer-aided design program (Civil 3D by Autodesk) to generate contours of the underlying hard surface and to compute the volume of materials between the ground surface and hard surface. The materials between the ground surface and hard surface were assumed to be granulated slag.


Legend

-  Approximate Limits of Slag Removal
-  Approximate Area of Construction
-  Previous Sampling Location by Ecology

Source:
 Basemap provided by Survey Solutions,
 Spokane Washington.


Note:
 Edge of water may vary at the time of construction.

Sampling locations were estimated based on information
 provided by Ecology



Notes:

1. Elevation contours depicted on this figure are approximate depths below existing ground surface.
2. Edge of water may vary at time of construction.
3. Estimated depth of granulated slag on Middle Beach was extrapolated from values at Upstream Beach because they were outside the 2009 survey control.



The estimated volume of granulated slag materials is considered to be appropriately conservative. Sources of uncertainty in the granulated slag volume estimate include interpolation assumptions, accuracy of surveyed elevation measurements, potential changes in surface topography and water levels from the time of the survey and time of excavation, and measurement uncertainty in establishing the bottom of the granulated slag. Because of these uncertainties, the granulated slag volume estimates should be considered approximate.

The granulated slag volume estimates are based on in-place cubic yards and do not include any bulking factors that account for density differences between in situ conditions (bank volume) and stockpile conditions (loose volume). Certain soil types “fluff” when excavated, requiring the contractor to handle more volume than estimated from in-place volumes. The amount of bulking of excavated soils is expected to be minimal because of the apparent loose nature of granulated slag currently present at BSB.

Appendix B presents photographs of BSB. Each subarea and other surface features are further described below.

2.3.1 Rock Outcropping

A predominant feature of BSB is a north-south trending bedrock outcropping that protrudes into the river. The rock outcropping divides BSB into two approximately equal parts (Figure 5). The eastern half (upstream of the outcropping) consists of the middle and upstream beach areas. The western half is the downstream beach. Based on a limited review of aerial photographs of the site (1998 and 2009), the granulated slag volume appears to have decreased or redistributed itself over the last 10 years. Currently, granulated slag is present only on portions of the top of the rock outcropping (Appendix B). This rock outcropping and a series of additional bedrock outcroppings farther upstream likely produce the hydrodynamic conditions that allowed the granulated slag to deposit at BSB (Section 2.3.2).

2.3.2 Downstream Beach

The downstream beach is approximately 215 feet long (parallel to the river) and 150 feet wide. This is where the majority of granulated slag is deposited. On behalf of Teck, a topographical elevation survey of BSB was conducted in April 2009 (see Appendix D, Drawings 1 and 2). Based on that survey and the depth probing of the slag described above, the estimated volume of granulated slag on the downstream beach is approximately 4,100 cubic yards. The estimated maximum depth of granulated slag at the downstream beach is up to 13 feet below the existing grade level (Figure 6). Based on visual observations, the majority of granulated slag at the downstream beach is within a uniform, poorly graded, sandy material, with little gravels and cobbles (visually estimated at less than 1 percent by volume).

Deposition of the granulated slag in this area is suspected to have occurred as river flow of the Columbia River and its associated suspended particles intercepted the bedrock outcrop between this beach and the upstream beach. The suspended particles included granulated slag discharged into the Columbia River upstream of the site at Teck’s Trail Smelter prior to about 1995. As the

river flow and suspended particles encountered the bedrock outcrop, velocities of flow decreased on the downstream side of the outcrop as turbulent flow over and around the outcrop dissipated river flow energy. Deposition of granulated slag occurred in this lower-energy “eddy” environment. Of note is a shallow depression in the upland and upstream portion of this granulated slag deposit. Although it has been reported that this depression is partially the result of recent recreational placer mining, it is likely that some of the lowering of granulated slag in this location is the result of scour that occurs through a saddle in the adjacent bedrock.

River flow vectors and energies upstream and near the site have been estimated to evaluate sediment, granulated slag, and chemical of interest transport and accumulation patterns (Integral and Parametrix 2007 and NHC 2007). These estimates were completed using Hydraulic Engineering Center-River Analysis System (HEC-RAS) and other computer models and total shear stress equations. These studies generally describe overall sediment and deposition patterns within the larger upper Columbia River system.

During development of this Work Plan, URS calculated a range of specific erosion forces that are likely present within BSB eddies in order to design a backfill specification. The objective of this analysis was to provide a minimum natural particle size that might be used as backfill as a replacement to the current sand-size granulated slag. The following is a summary of this analysis:

- In the specific depositional environment present at BSB, it is assumed that peak water forces usually do not exceed a certain value that will mobilize and erode the granulated slag material. Otherwise the granulated slag would have eroded away from BSB. URS estimated the “critical shear force” that would move and erode a particle of granulated slag using Shield’s Incipient Motion Diagram procedure (Mays 2005). For the purposes of this calculation, the granulated slag was assumed to have an average density of 3.2 grams per cubic centimeter (g/cc) and a diameter of about 1 millimeter (NHC 2007 and Integral and Parametrix 2007). Using this procedure, the maximum estimated critical shear force present within the BSB eddy is about 0.7 Newton per square meter (N/m²). However, visual observations and aerial photographs of BSB over time suggest that some erosion of the beach has occurred, which also suggests that the replacement material (especially the sand components) also may erode in the future.
- Next, using an iterative process incorporating the Shield’s Incipient Motion Diagram procedure, estimated critical shear force from above, and the density of quartz sand of 2.65 g/cc, the diameter of sand particle was estimated that would provide similar erosion resistance as the existing granulated slag (Mays 2005). Using this method, the minimum diameter of natural sand that is equivalent to the granulated slag particle is about 1.2 millimeters.

It should be noted that this method of analysis does not take into account the differences in angularity between the sand and granulated slag, or any forces of attraction between the granulated slag particles that would tend to increase its resistance to erosion compared to silica

sand. Therefore, the above analysis may tend to underestimate the erosion potential of the beach sand. For this reason, a factor of safety of three was applied to the sand particle, resulting in a design particle size of 3.6 millimeters, which is coarse sand according to the Unified Soil Classification System (USCS) (American Society for Testing and Materials D2487). Because of varying gradation, it is anticipated that the uppermost replacement beach sand will be a combination of coarse to fine sands, as defined by USCS standards. As described above, there is no guarantee that the use of slightly coarser sand than the existing granulated slag would not eventually erode from the beach. Therefore, a coarser fill (gravel or cobbles) will be placed below the top sand layer to maintain the desired grades of BSB, should the sand material eventually erode during high flow conditions of the river. Furthermore, additional cobbles (consistent with other cobble materials in the immediate vicinity of BSB) will be placed adjacent to the downstream portion of the rock outcropping to further reduce erosion at the downstream section of BSB.

2.3.3 Upstream Beach

The upstream beach is located east of the middle beach and is composed mostly of black, sandy material containing granulated slag. Similar to the downstream beach, the granulated slag on the upstream beach is uniform, sand-sized materials with little or no gravel and cobbles.

The upstream beach is approximately 130 feet long by 80 feet wide. The estimated volume of granulated slag material on the upstream beach is approximately 400 cubic yards, based on the 2009 topographical survey by Survey Solutions, Inc. The estimated depth of granulated slag material at the upstream beach is approximately 0 to 4 feet below existing grade, with the majority of granulated slag in the uppermost 2 feet (Figure 6). Except in a localized area adjacent to the river, the granulated slag at the upstream beach appears to be above the surface elevation of the river when the water elevation in the river is low. The depositional environment of the upstream beach is assumed to be similar to the downstream beach, as described above. A low-energy eddy depositional area is also thought to be present in this area, protected by the bedrock outcrop located upstream of the upstream beach.

2.3.4 Middle Beach

The middle beach area is located between the rock outcroppings and the upstream beach and is approximately 25 to 80 feet long by about 110 feet wide. Unlike the downstream and upstream beach areas, a relatively large percentage of gravel and cobbles appear on the middle beach (Appendix B). Based on visual observations during a site inspection by David Enos and Paul McCullough of URS on May 22, 2009, the amount of granulated slag at the middle beach appears to be significantly lower than either the upstream or downstream beaches, with amounts ranging from trace levels (i.e., no visual evidence of granulated slag) to about 20 to 30 percent by volume.

The middle beach likely does not represent a significant depositional area. The granulated slag present is thought to have been deposited in low-energy “micro-eddies” on the downstream sides of gravel and cobble clasts. Several test pits up to approximately 4 feet deep will be excavated at

the middle beach at the initiation of construction activities to assess the conditions and occurrence of granulated slag at depth.

2.3.5 Surface Water

The Columbia River is adjacent to the north portion of BSB. The granulated slag removal activities described in this Work Plan will be completed during late summer/early fall low-water-stage periods. The ordinary high-water mark of the Columbia River in the area of BSB is approximately 1,312 feet above mean sea level (msl) (North American Vertical Datum of 1988 [NAVD] 88). Review of 2009 river stage data from the USGS auxiliary gage near BSB indicates that routine river management and flow control produces an approximate 3- to 4-foot diurnal change in river stage. Low water typically occurs at a stage of about 1,296 feet above msl (NAVD 88). All references to vertical elevations are based on NAVD 88 unless otherwise indicated. The portions of BSB that contain granulated slag are submerged during late spring/early summer high water, but are usually above the river level during the remainder of the year. Figures 7 through 10 depict existing and future beach inundation conditions at BSB during various times of the year.



During the proposed interim action in early September 2010, river water levels are expected to range between an estimated 1,295 and 1,299 feet above msl on a daily basis based on USGS auxiliary gage data for the same time period in 2009. Generally, low water occurs at about 4:00 a.m. and high water occurs at about noon.

2.3.6 Vegetation

Little to no vegetation is present on BSB, while the surrounding area can be characterized by two vegetative zones. The first zone occurs along the shoreline. From the low-water line, sand with deposits of rounded cobbles and coarse gravels are present with little to no vegetation. Away from the erosion forces of the river and into the 100-year flood plain, soil substrate transitions to an olive-gray to brown coarse sand and provides a transitional growth media where grasses, scattered low lying forbs, and occasional ponderosa pines are present.

As elevation increases, the vegetation transitions to a coniferous ponderosa pine (*Pinus ponderosa*) forest typical of drier climates in northeastern Washington. *Pinus ponderosa* forests are characteristic “of a short growing season and minimal summer precipitation” (USFS 1973). Ponderosa pines are scattered within the 100-year flood plain and increase in density as elevation increases. Within the flood plain, occasional juniper trees are present, observed locally, for example, on the rock outcrop that separates BSB from the USGS gauging station.

Douglas fir, cottonwood, aspen and paper birch also are present in the BSB vicinity as the elevation and tree density increases. The understory of the ponderosa forest contains forbs such as service berry, snowberry, bulbous bluegrass, chokecherry, and starry false Solomon’s seal.





Existing Conditions
Beach Upland Area 30,470 Sq Ft (0.70 Acres)

90% Design Base Line
Beach Upland Area 29,033 Sq Ft (0.67 Acres)



- Legend**
- Area of Site Underwater - Below Elevation 1300
 - Upland Area - Above Elevation 1300

Note:
 The values indicated above indicate the percentage of the original beach area above water during a mid-spring to summer river stage elevation of 1304 ft (NAVD 88). See Existing Conditions drawing, Sheet 2, Appendix D for original beach grade elevations based on 2009 survey.



Existing Conditions
Beach Upland Area 34,290 Sq Ft (0.79 Acres)

90% Design Base Line
Beach Upland Area 32,566 Sq Ft (0.75 Acres)




- Legend**
- Area of Site Underwater - Below Elevation 1297
 - Upland Area - Above Elevation 1297


Note:
 The values indicated above indicate the percentage of the original beach area above water during a mid-spring to summer river stage elevation of 1304 ft (NAVD 88). See Existing Conditions drawing, Sheet 2, Appendix D for original beach grade elevations based on 2009 survey.



Existing Conditions
Beach Upland Area 22,919 Sq Ft (0.53 Acres)




90% Design Base Line
Beach Upland Area 23,237 Sq Ft (0.53 Acres)




- Legend**
- Area of Site Underwater - Below Elevation 1304
 - Upland Area - Above Elevation 1304

Note:
 The values indicated above indicate the percentage of the original beach area above water during a mid-spring to summer river stage elevation of 1304 ft (NAVD 88). See Existing Conditions drawing, Sheet 2, Appendix D for original beach grade elevations based on 2009 survey.



Existing Conditions
Beach Upland Area 0 Sq Ft (0.0 Acres)



90% Design Base Line
Beach Upland Area 0 Sq Ft (0.0 Acres)



Legend

- Area of Site Underwater - Below Elevation 1312
- Upland Area - Above Elevation 1312

Note:

The values indicated above indicate the percentage of the original beach area above water during a mid-spring to summer river stage elevation of 1304 ft (NAVD 88). See Existing Conditions drawing, Sheet 2, Appendix D for original beach grade elevations based on 2009 survey.

A wetlands investigation was conducted at BSB in April 2010 by qualified wetland scientists under the supervision of a qualified archaeologist. The investigation included an inspection of the vegetation between the ordinary high-water mark and edge of the river, a review of the site hydrology, and visual inspection of underlying soils within the areas adjacent to BSB. The areas investigated consisted of a narrow fringe of vegetation along the upland edge of BSB, which were dominated by redbud grass (*Agrostis alba* FAC) and field horsetail (*Equisetum laevigatum* FACW). The conclusion from this investigation is that there are no clear and convincing wetland features in soils and the site is not a jurisdictional wetland.

2.4 Subsurface Conditions

2.4.1 Regional Geology

The site is located within the upper reach of the Columbia River valley. The Kootenay Arc comprises mountains east of the site. The Kootenay Arc includes remnant coastal plain sedimentary rocks that were accreted to the former western edge of the North American continent during the Jurassic Period and later intruded by volcanic rocks. Bedrock beneath the BSB area includes metamorphosed Carboniferous to Ordovician sedimentary and volcanic rocks that also were accreted to the western edge of the North American continent. Additional later accretion sequences comprise the Kettle Metamorphic Core Complex and Okanagan Highlands west of the site area. The Columbia thrust fault is located in the general vicinity south of the site.

2.4.2 Local Geology

Two types of natural soils are generally found within the project area, based on observations of soil types exposed at the ground surface at the site. Riverbed granitic gravel and cobble soils are found along the shoreline within the 100-year flood plain and the channel migration zone. These coarse materials are supported in a matrix composed largely of quartzitic coarse sand. Likely, the coarse clasts in this soil include fluvially reworked morainal deposits. This soil type is suspected to be present beneath the granulated slag, based on its occurrence in the middle beach and along the shoreline downstream of the downstream beach.

Several river terraces comprise the upland area of the site inland from the 100-year flood plain. These terraces are composed of relatively poorly graded (well sorted) fine sand, which likely represents glacially derived sand deposited through glacioaeolian or fluvial processes. Sand might be present beneath the granulated slag deposit in addition to coarser river gravel. Because potential cultural resources might exist within sandy soils at the site, special care will be taken to assess the nature of any lower sand deposits beneath the granulated slag and, if found, to minimize disturbance of sandy soil by limiting the depth of excavation and monitoring of excavation activities by a properly qualified professional archaeologist.

Bedrock likely underlies both soil types at an unknown depth beneath BSB. A subsurface investigation was not conducted prior to development of this Work Plan.

2.4.3 Groundwater

Groundwater conditions were not explored during preparation of this Work Plan. However, based on our experience with similar sites located adjacent to the Columbia River, near-surface unsaturated groundwater flow is likely toward the river (north) or parallel to the river (west). During high-water periods, groundwater flow might flow inland, away from the river, for a short distance as alluvial deposits lining the river bank become saturated. Depth to groundwater likely approximates river water elevations in the area of BSB.

Because the site is adjacent to the Columbia River and is composed of coarse-grained unconsolidated materials, groundwater is expected to enter the excavation when it advances to below river elevation. Also, because of the porous nature of site soils/sediments and the limited depth of the excavation, control of groundwater entering the excavation will be impracticable. Granulated slag materials may be excavated below the water line in certain locations using an excavator without dewatering. In such cases, the granulated slag will be temporarily stockpiled within the footprint of the excavation such that free water will drain back to the excavation. Because of its granulated nature, the slag is expected to readily drain in a short period (a few minutes) following excavation.

2.5 Ownership of Affected Parcels, Easements, and Right-of-Way Considerations

The BSB property (APN 8000367) is owned by the State of Washington. Contact information for the property is as follows:

Washington State Department of Natural Resources, Northeast District
225 S. Silke Road
P.O. Box 190
Colville, Washington 99114-0190
Attn: Arne Johnson

The WDNR, as both a property owner and as the manager of natural resources in the state, has specific requirements for activities described in this Work Plan, including limited timber removal to allow truck access (WAC 222-30), temporary road improvements (WAC 222-24), and other activities. These specific approvals will be obtained through a Forest Practices Permit. See Section 3.3 for additional information related to the Forest Practices Permit.

Other properties or easements potentially affected by the project include an adjacent private parcel west of BSB (APN 5704900), a BNSF railroad crossing along the unpaved access road leading from Northport-Waneta Road to BSB, the right-of-way and easement of Stevens County Northport-Waneta Road (former Washington State Highway 251), and the truck turn-around area southwest of the site and located on BNSF property and County ROW. Although no excavation

work will be performed on these other properties, access to them will be required for ingress and egress to BSB or for staging trucks.

Teck completed a title review of the properties adjacent to or near BSB to obtain information on property ownership and easements of the properties directly affected by the project. This work included a review of the following information:

- Title report for the Walker Trust Property, tax parcels 5704900 and 5704915
- Title report for Wolohan and Hall Property, tax parcels 5704920 and 5704925
- Right-of-way maps for State Route 251
- Various right-of-way maps for the Burlington Northern Railroad
- Map of the Stevens County gravel pit where the proposed truck turn-around is located
- Property records provided by WDNR for Government Lot 4 of Section 16, Township 40 N., Range 41 E.

The property records indicate that BSB is located on Government Lot 4 in Section 16, Township 40 N., and Range 41 E. in Stevens County. This property is State trust land managed by WDNR. Government Lot 1 of Section 17, Township 40 N., Range 41 E. is located to the west and adjacent to Government Lot 4 and is privately owned.

Government Lot 1 was reportedly short-platted into four parcels in 1987. Two parcels are owned by Walker Trust (parcels 5704900 and 5704915) and the other two parcels are owned by Wolohan et al. (parcels 5704920 and 5704925). At the time of subdivision, an easement was placed on all four of the short-plats of subdivided Government Lot 1 that grants a road easement "20 feet in width . . . crosses that part of Government Lot 1 lying northerly of NP and Boundary Road, thence crosses railroad ROW, then travels in an east-west direction across said Lot 1." There is no mention of any easement onto Government Lot 4 in the title reports for either the Walker Trust or Wolohan et al. properties. The WDNR has reviewed their available property information and reportedly has no record of any private easement on Government Lot 4 (WDNR 2010).

Records indicate that a portion of the access road between Northport-Waneta Road and the BNSF rail line is located on the Walker Trust property. Teck has obtained written authorization from Walker Trust to access their property for ingress and egress to and from BSB to conduct this project. Additionally, the access road crosses a BNSF rail line. A permit will be required from BNSF to cross the railroad track at the existing crossing between the Northport-Waneta Road and BSB. Contact information for obtaining the BNSF permit is as follows:

Jones Lang LaSalle
Attn: Permits Department
3017 Lou Menk Dr., Suite 100
Fort Worth, TX 76131-2800
Attn: Julie Alexander

2.6 Other Considerations

The potential exists for the presence of cultural resources at the site and nearby access and staging areas, at adjacent properties, and at properties associated with the site, such as backfill source gravel quarries. To address the potential concern of cultural resources at the borrow sources, Teck will limit potential borrow source suppliers to commercial sources that have a Surface Mine Reclamation Permit from WDNR. This permit requires environmental review under SEPA and would have considered cultural resources in the approval process.

Section 7.3 of this document and the final Cultural Resources Plan (Appendix G) present the measures that will be undertaken to address the potential for significant cultural resources to be present within the BSB Project area.

The site is used informally as a recreational gathering spot for local residents, including families, anglers, hunters, and others. Such recreational uses include picnicking, fishing, swimming, sun-bathing, and small-scale placer mining. The design of the replacement beach is intended to support a mix of the recognized recreational uses at BSB.

3.0 CLEANUP GOALS AND REQUIREMENTS

The cleanup goal for the project is to remove granulated slag materials from the upland portion of BSB to the maximum extent practical within the project area. As described in Section 4, the proposed removal of granulated slag from BSB is not a final cleanup action, but represents an independent interim action conducted in conformance with an agreement between Teck and Ecology. The work described in the VCP Agreement obligates Teck to lead and pay for the removal of granulated slag from BSB and falls under the authority of MTCA Chapter 70.105D RCW and the implementing regulations, Chapter 173-340 WAC. This voluntary interim action is labeled as an “independent” action because it is not being conducted under a formal agreed order or consent decree. The VCP Agreement does provide for a certain level of oversight by Ecology during the planning and field construction phases of the project.

Ecology is also providing informal, site-specific technical consultation during the field construction phase of work. This interim action work is separate from any actions associated with the remedial investigation and feasibility study (RI/FS) of the Upper Columbia River conducted by Teck under the oversight of the EPA. The proposed interim action does not substitute for, or eliminate the possibility of, additional cleanup actions in the future as part of the ongoing RI/FS process.

3.1 Proposed Cleanup Goals

Ecology has not established formal cleanup levels for granulated slag material at BSB. The goal is to remove as much granulated slag material as practical based on visual evidence. Visual evidence is sufficient for screening the material, as the granulated slag is readily identifiable by physical appearance (e.g., color). Analytical samples are not necessary to guide the extent of the excavation. The Engineer, in consultation with Ecology, will jointly determine the actual limits of excavation in the field. Ecology may collect samples of residual beach sediment at the vertical limits of excavation within the designated excavation area for archiving and potential future chemical and semi-quantitative analysis.

Granulated slag-containing materials within the targeted excavation area that are inaccessible to excavation (e.g., below the water line) will be covered with “clean” imported fill. The lower portion of the fill will be composed of cobbles of sufficient size to “armor” any residual granulated slag and serve as an erosion barrier in the event that river bank erosion processes expose this section of the shoreline in the future.

The available analytical data from BSB granulated slag samples are identified in Table 2. These data are compared, for general advisory and reference purposes only, to Ecology-published criteria based on ecological considerations per WAC 173-340-900, Table 749-2, for unrestricted land use. These values are for informational purposes only and are not site-specific cleanup levels.

Table 2
Comparison of Historic Analytical Results With Ecology List of Priority Contaminants of Ecological Concern for Sites That Qualify for the Simplified Terrestrial Ecological Evaluation Procedure, Unrestricted Land Use

Parameter	Criteria ^a (ppm)	Slag Sampling Results ^a	
		South Sample (ppm)	North Sample (ppm)
Antimony	—	44.7	30.2
Arsenic	20/95 ^c	22.6	18.6
Beryllium	25	1.5	1.1
Cadmium	25	2.6	2.6
Chromium (total)	42	164	119
Copper	100	2,620	1,740
Lead	220	323	274
Nickel	100	22.0	15.5
Selenium	0.8	2.5	2.5
Silver	—	4.6	3.5
Thallium	—	0.50	0.50
Zinc	270	23,000	14,600

^aThese criteria refer to the Model Toxics Control Act Cleanup Regulation, WAC 173-340-900, Table 749-2 for unrestricted land use.

^bBlack Sand Beach sediment samples collected in February 2008 by Ecology (see Section 5.1.1)

^cArsenic III is 20 milligrams per kilogram (mg/kg) and arsenic V is 95 mg/kg.

Note: ppm - parts per million

3.2 Granulated Slag Removal Performance Standard

Granulated slag will be removed from the BSB property throughout the targeted excavation area (Figure 5). Excavation of granulated slag material will be directed using visual observations by the Construction Manager in coordination with the Engineer and Ecology. Likely there will be areas where the boundary between the granulated slag and natural soil are transitional. In these instances, the Construction Manager will determine the limits of excavation in consultation with the Engineer and Ecology.

3.3 Applicable Federal, State, and Local Laws and Regulations

This section presents potentially applicable federal, state, and local laws that may affect the project, in accordance with Chapter 173-340-710 WAC.

3.3.1 Federal Requirements

Potential federal requirements are specified in several statutes, codified in the United States Code (USC), and regulations promulgated in the Code of Federal Regulations (CFR). A few of these federal requirements are delegated to Ecology.

Stormwater Permit Program (Chapter 90.48.260 RCW, 40 CFR 122.26, Chapter 173-226 WAC)

The Federal Clean Water Act (CWA), as delegated by the State of Washington to Ecology under RCW 90.48.260, requires that coverage under the general stormwater permit must be obtained for stormwater discharges associated with construction activities disturbing more than 1 acre, unless the project meets the requirements for a Rainfall Low Erosivity Waiver. This waiver is not available for the following types of construction sites:

- 5 acre or larger projects;
- Smaller individual filings, phases, or other portions of a common plan of development or sale that will disturb 5 acres or greater;
- Sites with an existing construction stormwater National Pollution Discharge Elimination System (NPDES) permit;
- Ecology determines the site to be a significant contributor of pollutants or Ecology reasonably expects the site to violate water quality standards;
- Sites with non-stormwater discharges. Some examples of non-stormwater discharges include excavation dewatering, wash waters and hydrostatic test waters.

In order to receive the waiver, Teck or its designated agent must submit a complete application that demonstrates the project meets the following conditions:

- Calculation of Rainfall Erosivity Waiver: The small construction project's rainfall erosivity factor calculation is less than 5 during the period of construction activity ("R" is the Revised Universal Soil Loss Equation).
- The entire period of construction activity used above must also fall within the period from June 15 – October 15 (i.e., for sites east of Cascade Crest and not within the Central Basin).

The disturbed area for the project is expected to be between 1 and 5 acres, and the calculated erosivity factor is less than 5 during the period of construction (September 1, 2010 to October 15, 2010). Ecology has issued a Low Rainfall Erosivity Waiver for this project.

Clean Water Act, Section 404 - Dredge or Fill Requirements Regulations (33 USC 1344[a]-[d], 33 CFR Parts 320–330, 40 CFR 230)

These requirements are potentially applicable to removal actions in or near navigable waters and establish requirements that limit the discharge of dredged or fill material to these waters. The requirements of these regulations will be met by obtaining coverage under a USACE CWA Section 404 Nationwide Permit No. 38, which applies to the "Cleanup of Hazardous and Toxic Waste" and covers "specific activities required to effect the containment, stabilization, or removal of hazardous or toxic waste materials that are performed, ordered, or sponsored by a government agency with established legal or regulatory authority." To obtain coverage, Teck has completed a JARPA (Section 6).

Clean Water Act, Section 401, Water Quality Certification (33 USC 1340, Chapter 173-225-010 WAC)

Section 401 of the Federal Water Pollution Control Act provides that applicants for a license or permit from the federal government relating to any activity that may result in any discharge into the navigable waters shall obtain a certification from the state that the water quality standards will be met. Ecology issues the CWA Section 401 certification. To meet this requirement, Teck has completed a JARPA (Section 6).

3.3.2 Washington State and Local Requirements

Chapter 173-340 WAC defines the processes for identifying, investigating, and cleaning up sites where hazardous substances are present and sets cleanup standards for groundwater, soil, surface water, and air.

In addition to MTCA, potential state requirements are specified in several statutes, codified in the RCW, and regulations promulgated in the WAC. This section describes potentially applicable laws and regulations.

State Environmental Policy Act (Chapter 43.21C RCW, Chapter 197-11 WAC)

SEPA is intended to ensure that state and local government officials consider environmental values when making decisions or taking an official action, such as approving this Work Plan. The SEPA process will be coordinated with the VCP action through public notification by Ecology.

Washington Water Pollution Control Act (Chapter 90.48 RCW, Chapter 173-201A WAC)

The Water Pollution Control Act provides for the protection of surface water. Chapter 173-201A WAC establishes water quality standards for surface waters of the state. Ecology will consider these water quality standards when reviewing the JARPA application and issuing the CWA Section 401 Water Quality Certification, as appropriate.

Washington Hydraulics Project Approval (Chapter 75.20 RCW, Chapter 220-110 WAC)

This regulation requires WDFW approval for projects that will use, divert, obstruct, or change the natural flow or bed of waters of the state. WDFW typically issues in-stream work windows under the authority of this program. Technical provisions written for freshwater hydraulic projects covered in WAC 220-110-040 through -224 potentially apply to this project and will be further assessed during the permitting phase of the project (see Section 6). In consideration of these requirements, no in-stream construction will be performed for this project, although construction will occur in the upland area adjacent to the river.

Temporary Modification of Water Quality Criteria and Other Requirements to Modify Water Quality Criteria (Chapter 90.48 RCW, Chapters 173-201A-400–450 WAC)

WAC Chapters 173-201A-400 through -450 specify requirements for modifying statewide water quality criteria on a site-specific basis. These requirements include establishing short-term water

quality modification, variance, site-specific water criteria, and water quality offsets. Construction activity adjacent to surface waters that may unavoidably result in temporary exceedance of the Washington statewide water quality criteria may obtain a Short-Term Water Quality Modification. It is anticipated that implementation of the best management practices described in the SWPPP (Appendix E) and the construction sequencing measures (Appendix D) will minimize the need to temporarily modify water quality criteria during construction.

Washington State Aquatic Lands Management (Chapter 79.90455 RCW, Chapter 332-30 WAC)

The State Aquatic Lands Management Laws specify criteria for the management of aquatic lands. These lands are deemed “a finite natural resource of great value and an irreplaceable public heritage” and will be managed to “provide a balance of public benefits for all citizens of the state. State-owned aquatic lands will be managed to meet the following management goals: foster water-dependent uses, ensure environmental protection, encourage direct public use and access, promote production on a continuing basis of renewable resources, allow suitable state aquatic lands to be used for mineral and material production, and generate income from use of aquatic lands in a manner consistent with the above goals.” The regulations specify criteria for management of rivers, including bank stabilization. To meet this requirement, Teck has completed a JARPA (see Section 6).

Washington State Shoreline Management Act and Stevens County Shoreline Management Master Program (Chapter 90.58 RCW, Chapter 173-27-060 WAC, Stevens County Resolution 78-1999)

The Shoreline Management Act and Stevens County Shoreline Management Program require a permit for any development or activity valued at \$5,000 or more that is located on the water or shoreline area. Shorelines are defined as land adjacent to lakes, including reservoirs, of 20 acres or greater; streams with a mean annual flow of 20 cubic feet per second or greater; marine waters plus an area landward for 200 feet measured on a horizontal plane from the ordinary high water mark; and all associated marshes, bogs, swamps, and river deltas. Floodplains and floodways incorporated into local shoreline master programs also are included. To meet this requirement, Teck has completed a JARPA (see Section 6).

Washington State Forest Practices Act (Chapter 76.09 RCW) and Stewardship of Non-industrial Forests and Woodlands (Chapter 76.13 RCW)

The Forest Practices Act rules are designed to protect public resources such as water quality and fish habitat while maintaining a viable timber industry. This act applies to the BSB voluntary independent interim action, because the site is located on state-owned (public) lands and state-owned resources will be affected by the interim action. For instance, several paths/roads will be improved temporarily to facilitate truck and equipment access and several (1 to 5) early to mature second-growth trees may require removal. These activities require a Forest Practices Permit administered by the WDNR, which Teck has obtained from WDNR.

Traffic Control (Stevens County and British Columbia)

A map showing the proposed truck haul route is shown on Figure 11. Construction activities such as haul truck operations will require that traffic on the Northport-Waneta Road be directed by flaggers and signage. A Truck Haul Plan will be prepared by Teck or its contractor for review by Stevens County, and flagging activities will be consistent with the Uniform Manual on Traffic Control Devices and the Washington State Modifications to the manual. Ecology will have an opportunity to review the Truck Haul Plan and will make the final copy of the plan available in the public notice repositories for the project. Additionally, the Contractor will be required to follow all applicable U.S. and Canadian requirements for transporting the granulated slag on both sides of the border (e.g., cargo paperwork, weight restrictions, etc.).

3.4 Canadian Laws, Treaties, and Requirements

Since the project includes transportation and disposal of the slag-impacted materials in Trail, British Columbia, certain Canadian laws and requirements may apply. This section discusses the international treaties and agreements that govern the transboundary movement of hazardous and other waste materials.

3.4.1 Export and Import of Hazardous Waste and Hazardous Recyclable Material Regulations (Section 191), Canadian Environmental Protection Act (1999)



The purpose of the Export and Import of Hazardous Waste and Hazardous Recyclable Material Regulations adopted under Section 191 of the Canadian Environmental Protection Act (1999) is to protect Canada's environment and the health of Canadians from the risks posed by the transboundary movement of hazardous wastes and hazardous recyclable materials through exports from, imports into, and transit through Canada and to implement Canada's international obligations. The regulations were published in the Canada Gazette Part II on June 1, 2005 and came into force on November 1, 2005. They revoke and replace the former Export and Import of Hazardous Wastes Regulations adopted in 1992 under the authority of the former Canadian Environmental Protection Act. The import of hazardous waste or hazardous recyclable materials across the border is governed by the Canadian Food Inspection Agency and requires an import license.

3.4.2 Transportation of Dangerous Goods Act (SOR/2001-286 of August 1, 2001)

The Transportation of Dangerous Goods Act applies to the handling and transportation of dangerous goods within the province on highways, as defined in the Motor Vehicle Act, and on rail vehicles, notwithstanding anything in the federal regulations to the contrary.



Source: Google Earth Pro



Detail

**Driving directions to
600 Bingay Rd, Trail, BC, Canada**
15.7 mi – about 31 mins

From Northport Waneta Rd, head northeast on Northport Waneta Rd toward Northport Waneta Rd/Waneta Rd

Entering Canada (British Columbia) 2.7 mi

Continue on HWY 22A 6.9 mi

Turn left at 22A 4.5 mi

Continue on Aldridge Ave 0.7 mi

Turn left at Bingay Rd 0.8 mi

The Transportation of Dangerous Goods Act requires specific containers, placarding, and manifesting of vehicles transporting certain waste according to its classification. In British Columbia, the carrier needs to have an “LT” license. The existing analytical data (Appendix C) has been used to characterize the granulated slag for disposal purposes pursuant to Canadian standards. The granulated slag is considered a recyclable material.

3.4.3 Canada-USA Agreement on the Transboundary Movement of Hazardous Waste

The Canada-USA Agreement on the Transboundary Movement of Hazardous Waste (including hazardous recyclable materials) came into effect in November 1986 and is renewed every 5 years, unless a Party withdraws. Under this agreement, the two countries are responsible for ensuring that domestic laws and regulations are enforced regarding transportation, storage, treatment, and disposal of transboundary shipments. The waste or recycling classification of the granulated slag material pursuant to Canadian requirements will be further assessed in consultation with Canadian officials in the design phase.

The basic scheme of the Canada-USA Agreement is similar to that of the Basel Convention (Section 3.4.5). It provides for notification to the country of import by the country of export of proposed transboundary hazardous waste shipments (including recyclable materials) covered by the agreement. As with the Basel Convention, the notice may cover an individual shipment or a series of shipments extending over a 12-month period. Under the agreement, the country of import has 30 days from receipt of notice to respond, indicating its consent (conditional or not) or its objection. If no response is received within that period, the country of import is deemed to have no objection and the export may take place, conditional upon compliance with the laws of that country. Shipments of wastes and hazardous recyclable materials require a manifest. The exporter must provide for readmission of exports if returned by the country of import.

3.4.4 The Organization for Economic Cooperation and Development

The Organization for Economic Cooperation and Development (OECD) also has been active in attempting to control the transboundary movements of hazardous wastes and recyclable materials. A 1984 decision by the OECD requires the exporting country to provide adequate and timely information to the importing country. The appropriate authorities in the country of destination then have the option of consenting or objecting to the proposed shipment. OECD Council Decisions are legally binding on all member countries that accept them. There are 29 member countries in the OECD, including Canada and the U.S. Many, if not all, of the OECD requirements appear to be covered by the Canada-USA Agreement.

3.4.5 Basel Convention

The Basel Convention on the Control of Transboundary Movements of Hazardous Wastes and Their Disposal is an international treaty under the United Nations Environment Program. Notwithstanding the title of the Basel Convention, it covers the final disposal and recycling of hazardous wastes and “other wastes,” the latter defined as household wastes and the residue from their incineration (Annex II). Recycling of wastes is encompassed within the term disposal for the purposes of the convention.

The Basel Convention opened for signature on March 22, 1989 and entered into force on May 5, 1992. Over 130 countries and other parties have ratified or otherwise accepted the convention (Canada ratified in 1992), with the significant exception of the U.S. The U.S. signed the agreement on March 22, 1990, but has not ratified it.

The Basel Convention requires each party to take appropriate measures to (among other things):

- Reduce the generation of wastes to a minimum, taking into account social, technological, and economic aspects.
- Locate adequate disposal facilities, to the extent possible, within the generating country.
- Reduce the transboundary movement of wastes to a minimum consistent with the environmentally sound and efficient management of such wastes.
- Ensure that the transboundary movement of wastes is conducted in a manner that will protect human health and the environment.

The Basel Convention places primary responsibility for control of transboundary movements on the exporting country and requires that the exporting country not allow such movements without the written consent of the importing country (i.e., a prior informed consent). It also requires that parties ensure that any export is managed in an environmentally sound manner. The convention further requires transboundary shipments to be accompanied by a movement document or manifest and provides that the advance notifications of proposed waste shipments may cover multiple shipments during a maximum period of 12 months.

Each shipment must be packaged, labeled, and transported in conformance with generally accepted and recognized international rules and standards. The exporter must provide for readmission of exports if returned by the country of import. Both the exporter and the exporting state must be informed of the receipt and ultimate disposal of the waste. National legislation is to be in place to prevent and punish illegal traffic.

4.0 SELECTED VOLUNTARY INDEPENDENT INTERIM ACTION

The voluntary independent interim action described in this Work Plan includes excavating granulated slag at BSB using conventional excavation techniques. Because the granulated slag is visually distinct from native soils at the site, visual observation rather than analytical testing will direct excavation. The determination of when excavation is complete in an area will be determined by the Construction Manager in consultation with the Engineer and Ecology. This interim action might leave residual granulated slag in place when further removal is problematic. Examples of situations where granulated slag may remain include where slag is at depth below groundwater levels, when granulated slag is found as a minor component of the matrix, and when granulated slag is encountered near cultural resources. Excavated areas will be filled with an imported backfill designed to withstand expected erosion forces and to provide similar recreational opportunities for future users of the site. The elevation of the replaced beach will be raised compared to the 60 percent design reviewed by the public based on input from Ecology and the public's desire to have the replacement beach generally retain the existing grades and slopes of the original beach. Note that there is potential that replaced fill could be eroded in the future.

The interim action described in this Work Plan is a voluntary independent interim action being conducted by Teck under an agreement between Teck and Ecology. The VCP Agreement provides administrative and regulatory guidance for the work and outlines the details of the voluntary independent interim action. The work specified in the VCP Agreement falls under the authority of MTCA Chapter 70.105D RCW and the implementing regulations, Chapter 173-340 WAC. A voluntary independent action is generally conducted without formal department oversight or approval and not under an enforcement order, agreed order, or consent decree. Teck is conducting this voluntary independent interim action in coordination with Ecology's informal advice and assistance, including technical consultations on the administrative and technical requirements of MTCA. This consultation with Ecology is voluntary, as described in Chapter 173-340-515(5) WAC.

5.0 DETAILED DESCRIPTION OF SELECTED INTERIM ACTION

5.1 Key Components of Selected Interim Action

Major components of the selected interim action include the following:

- Pre-field work preparation, including final characterization of the granulated slag for transportation and disposal and an archaeological survey to identify potential areas of cultural resource significance, so that appropriate mitigation measures can be undertaken to avoid these areas
- Erosion and sediment control and stormwater management, including Columbia River monitoring
- Excavation, temporary stockpile, load-out, transportation, and disposal
- Import of “clean” backfill, backfill placement, and final grading
- Close-out
- Post-excavation BSB monitoring

5.1.1 Characterization of Granulated Slag for Transportation and Disposal

In February 2008, Ecology’s Eastern Regional Office collected and analyzed granulated slag material samples from BSB to chemically characterize and designate the materials (per Chapter 173-303 WAC) for possible transport and disposal in support of potential future removal actions (Ecology 2008). Samples of granulated slag were collected from six sampling stations using hand auger methods. Depth-specific samples were collected and isolated from several individual auger holes at approximate depths of 0 to 2, 2 to 4, and 4 to 6 feet. In most cases, auger refusal was encountered at depths of 4 feet or less.

Beach samples were placed in gallon-sized Ziploc bags, labeled with a unique identifier, and stored in a cooler for transport back to the Ecology office. A subset of the beach samples were used to generate two composite samples designated as “North Composite” and “South Composite.” The North Composite sample was prepared using approximately equal volumes of beach materials from three subsamples collected in the eastern half of BSB representing the 0- to 2-foot-depth interval. The South Composite sample was prepared using approximately equal volumes of beach materials from the three subsamples collected in the western half of BSB, also representing the 0- to 2-foot-depth interval. Figure 12 shows the locations of the discrete samples.



SOURCE: Washington State Department of Ecology

Figure 12

Black Sand Beach Sediment Sampling Locations

The two composite samples were submitted under standard chain-of-custody protocol to Ecology's Manchester laboratory for Toxicity Characteristic Leaching Procedure (TCLP) (Method 1311-6010) and total metals analysis via inductively coupled plasma mass spectroscopy (EPA Method 200.8). The analytical report is provided in Appendix C.

Table 2 includes analytical results for the two composite samples. Analytical testing results indicate the following (Ecology 2008):

- Neither sample fails any of the TCLP criteria. Only low levels of barium, lead, and cadmium were detected in leachates.
- Elevated levels of copper and zinc were present in both samples, with the metal concentrations in the South Composite sample being consistently higher than concentrations observed in the North Composite sample.
- These analytical results are generally consistent with other historical analytical results from BSB samples (e.g., USEPA 2006).

In addition to the metals analysis, samples of the granulated slag materials were sent to Nautilus Environmental, LLC (Nautilus) for a dangerous waste characterization using a 96-hour fish bioassay study. This bioassay study used the test organism rainbow trout (*Oncorhynchus mykiss*) following the method described in Ecology Publication 80-12. The BSB granulated slag samples were identified as North Comp A (ground), North 2B, North 3A, South Comp A, South 2A, and South 2C and were received by the laboratory on March 11, 2008.

A copy of the analytical report for the fish toxicity testing is included in Appendix C. Nautilus reported that there was three percent mortality in the 100-mg/L concentration and no mortality in the 10-mg/L concentration of sample South 2C during the test. There was no mortality in any other sample during the test. Based on these results, the samples do not designate as either dangerous or extremely hazardous wastes (Ecology 2008).

In consideration of the above metals analysis and fish toxicity test results, the granulated slag material will be considered a nonhazardous/nondangerous waste for transportation and disposal purposes in the State of Washington.

Based on consultations between Teck and Canadian officials, the granulated slag is considered to be a recyclable material and therefore does not require management as a hazardous waste.

The available analytical data (Appendix C) has been provided to the British Columbia Ministry of Environment to inform and facilitate concurrence with import and transportation requirements by Canadian officials. No additional analytical testing beyond what is presented in this Work Plan is required by Canadian officials. The granulated slag will be managed as a recyclable material.

5.1.2 Pre-Field Work Preparation

Other pre-field work preparation includes the following:

- Verify that required permits, approvals, and access agreements are obtained.

- Review results of the preconstruction archaeological survey to become familiar with the archaeologist's recommendations for construction work and areas that were identified to contain or may contain potential cultural resources.
- Prepare a Truck Haul Plan for submittal to Stevens County. Ecology will be provided a draft copy of the Truck Haul Plan for its review. Copies of the final Truck Haul Plan will be made available to the public by Ecology.
- Establish project survey control points for construction and post construction monitoring.
- Stake-out of the designated work area and obtain photo documentation of BSB and truck turn-around area.
- Make minor, temporary upgrades to the access road to allow truck access to BSB in accordance with the Forest Practices Permit from WDNR. Such modifications will be minimized to the extent possible. For instance, fill will be used to fill in ruts and to lessen the access road slope between the floodplain and riverbank. In addition, several trees will be removed in accordance with the Forest Practices Permit to provide trucks with adequate turning radius as they move in and out of the load-out zone.
- Make modifications to the railroad crossing, as required by BNSF.
- Conduct a preconstruction meeting with Ecology, Contractors, Engineer, and inspectors.
- Contact upstream dam operators to ascertain whether any unusual water release or storage events are planned during the time of field activities.
- Install temporary construction fencing and signage to restrict access to BSB during construction. Private property owners who typically use the BSB access road for accessing their property will not be restricted by Teck from using the access road for ingress and egress to their property, but should coordinate with the site safety officer for safe access to the road during construction.
- Mobilize equipment and contractor personnel to the site, and set up equipment staging area, decontamination/support zone, and temporary facilities (e.g., portable restrooms, first aid/eye wash station, and personnel/equipment facilities).
- Contact agencies in advance of field work including the Area Habitat Biologist with WDFW.

5.1.3 Erosion and Sediment Control and Stormwater Pollution Prevention Measures

Erosion and sediment control and stormwater pollution control measures will be undertaken to ensure compliance with applicable water quality standards in the adjacent river, as further described in the SWPPP (Appendix E). Erosion and sediment control measures will employ

engineering controls (e.g., silt barriers and berms) to contain turbidity impacts to the area between the excavation and the river.

Turbidity control measures will include installing a temporary silt barrier between the edge of the water and the excavation area to control localized turbidity impacts to the river while excavating granulated slag in the upland beach areas. Monitoring of turbidity and pH will be performed during excavation and fill placement in accordance with the SWPPP. If turbidity or pH criteria in the SWPPP are exceeded, then the work will be temporarily stopped and corrective measures undertaken to ensure water quality criteria are met. Corrective actions may include, but are not limited to, installation of additional silt barriers or modifying the work (e.g., slow down) to eliminate or reduce the impact.

Additional erosion and sediment control measures will include carefully sequencing excavation and backfill placement operations, particularly during excavation and fill placement activities immediately adjacent to the river. This sequencing will include beginning granulated slag excavation along a strip parallel to the shoreline, carefully placing clean backfill within this shoreline excavation, and then using this strip as a base for stockpiling clean backfill material for use during the remainder of the construction work. As indicated above, a silt barrier will be placed between the edge of the water or slightly in the river (i.e., in water less than approximately 30 inches deep) before excavating near the edge of the water. The berm, constructed of clean backfill placed near the edge of the water, will serve as a barrier to further prevent turbidity impacts from potential stormwater runoff or from disturbing upland sediments below the water line of the adjacent river directly adjacent to construction activities.

As indicated in the SWPPP (Appendix E), turbidity and pH measurements will be taken at least hourly during excavation or fill placement work within 10 feet of the shoreline using a calibrated water quality meter, or when construction work has the potential to directly impact the river (i.e., while excavating the upland area below the surface water elevation of the river). As indicated in the SWPPP, corrective measures will be undertaken in the event that measured turbidity values are greater than 5 nephelometric turbidity units (NTUs) above baseline values, or if pH results are below 6.5 or above 9.0. In the event that initial corrective actions are unable to reduce measured turbidity or pH measurements to acceptable values (i.e., turbidity within 5 NTUs of baseline values and pH between 6.5 and 9.0), additional measures will be undertaken to ensure water quality in the river is not adversely impacted by the project (e.g., modify or replace silt barrier, or excavate smaller areas). Additional information pertaining to frequency and monitoring locations is presented in the SWPPP (Appendix E).

Equipment used at the site will be free of external petroleum-based products when working at the site. Also, undercarriages of equipment will be cleaned of soil and debris before leaving the site. Site equipment will be checked daily for leaks and repairs will be made, if necessary, before equipment is restored to service.

Excavated granulated slag will either be loaded directly into trucks or will be temporarily stockpiled at BSB to allow for drainage of saturated materials pending load-out and truck transport of the granulated slag material to Canada for subsequent recycling at the Teck facility in Trail, British Columbia.

A temporary erosion and sediment control plan that illustrates engineering control measures to be implemented for the project is provided in the 90 percent engineering plans (Appendix D). A copy of the SWPPP, which is a revision to the draft SWPPP reviewed by the public, is included as Appendix E.

5.1.4 Excavation, Temporary Stockpile, Load-Out, Transportation, and Disposal

Approximately 5,000 cubic yards of granulated slag material will be excavated from BSB. The area of the prescribed excavation is shown on Figure 5 and in Appendix D.

Excavation and load-out of the granulated slag material at the upstream, downstream, and middle beaches will be performed using conventional excavation equipment, including excavators, loaders, and dump trucks. Granulated slag at the top of the outcropping will be removed using vacuum equipment, sweeping, or other Ecology-approved means. Prior to initiating excavation activities, a silt barrier will be placed between the edge of water and area of excavation. Once the silt barrier is in place, test pits will be excavated in the upstream, downstream, and middle beaches to verify granulated slag thicknesses and underlying soil conditions. The cultural resource specialist, and/or the professional archaeologist will monitor these test pits for the presence or absence of cultural resources. Excavation of granulated slag will be sequenced to minimize water quality impacts to the river.

It is anticipated that the construction work will be performed during a 6-day work week (Monday through Saturday) and during daylight hours. The construction schedule of selected short-term activities might be adjusted during daylight hours to take advantage of daily fluctuations in river stages and associated changes in groundwater levels. For instance, excavation along the shoreline will be conducted during daily low-river stage conditions. Transport of the granulated slag to British Columbia, must be conducted when the international border crossing is open, which is currently from 9:00 a.m. to 5:00 p.m. Excavated slag will be loaded into trucks that will follow existing roadways into the site (Sheet 1, Appendix D).

The proposed truck haul route on State-land will require removal of several trees, limited temporary improvements, as approved by the WDNR. Load-out is expected to occur as close to the granulated slag as possible. Trucks will access the upstream beach and will exit from the downstream beach. An archaeologist or other qualified cultural resources specialist will be on site during any intrusive work to ensure that appropriate measures are undertaken to protect cultural resources that may be present in the project area and to take appropriate actions in the event of an inadvertent discovery of cultural resource materials. The proposed truck haul route eliminates the need for trucks to back up during the loading process. Each truck will be weighed at a level area using on-board axle scales or portable scales to ensure that loads meet applicable weight restrictions. Because the unpaved access road to BSB from Northport-Waneta Road does not allow trucks to turn toward Waneta/Canada, trucks will exit the site toward Northport and use a turn-around area located on Stevens County property about 1/2-mile southwest of BSB.

During excavation, construction monitoring personnel will document the depth and width of the excavation. Retail grade hand-held Global Positioning System (GPS) units will be used to document the horizontal location of visual slag observations. Vertical measurements will be made using a surveyor's leveling instrument and leveling rod. Visual slag conditions will be noted at a frequency of not less than once in every 20- by 20-foot area of excavation as the excavation progresses. Bottom elevations of excavations will be established using a construction level and a site-specific benchmark if the excavation is safe to enter. If the site safety officer determines the excavation is unsafe, bottom elevations will be estimated using a tape measure. At the conclusion of digging, the excavation boundaries will be measured using a GPS at a frequency of no less than one measurement every 25 feet. Site-specific benchmarks will be tied to the site datum using GPS.

Ecology will be notified once the Engineer believes that sufficient slag has been removed from an area using visual techniques. Ecology will confirm that the granulated slag has been removed to the maximum extent practical. Backfill material will be placed as excavation progresses to minimize open excavations at the site during construction. Approval from Ecology will be obtained prior to placing any backfill material. Section 5.3 presents additional information relating to on-site monitoring.

In some cases, granulated slag material may be excavated below the low water line, particularly at the downstream beach where the granulated slag is deepest and most prevalent. Groundwater may accumulate (pond) at the bottom of the excavation if below the water line. Granulated slag material will be excavated below this ponded water within the excavation boundary (inland of the shore) to the extent practical without dewatering. Saturated granulated slag material excavated from beneath the water line will be temporarily placed either on dry slag to free drain, or on the upland side of the excavation such that the water drained from the sediments will flow back into the excavation. Because the granular nature of the granulated slag and native beach sediments, residual water in the materials excavated below the water are expected to freely drain in a short time period (e.g., a few minutes).

In areas of the site where direct load-out is not possible, the excavated granulated slag material will be stockpiled temporarily in the vicinity of the excavation, pending load-out and off-site transportation. Visual monitoring will be conducted in the immediate area of the excavation and at the entrance/exit of the access road to assess whether land-disturbing activities generate excessive dust. If there is sustained visual evidence of dust for more than 30 seconds, the visual observations will be supplemented with periodic dust measurements using a portable hand-held dust-monitoring instrument. Dust control measures, if required, will include wetting the affected area with water obtained under permit/approval from the river or from another source (e.g., fire hydrant). No dust suppression chemicals or other amendments will be added to the dust suppression water.

The stockpiles at BSB will be covered with plastic sheeting when inactive (e.g., overnight, non-work days, or periods of inactivity greater than 4 hours) to minimize potential runoff during storm events or potential wind-blown dust. The stockpiles will be inspected at least daily during working hours, or at least every 48 hours during nonworking days, or as approved by Ecology. Results of the inspections will be documented in the field log. At a minimum, the records shall

include the following: date and time of the inspection, weather, stockpile location, and a description of any deficiencies noted and corrective actions taken.

The excavated granulated slag materials will be loaded into dump trucks for transportation to Canada for subsequent recycling at Teck's facility in Trail, British Columbia. No mechanical screening of larger size materials is anticipated at the BSB site. If required, screening of larger size materials (e.g., gravel and cobbles) will be performed at an off-site location. Prior to leaving the designated BSB area, each truck will be weighed and inspected to ensure that there is no loose material on the tailgate or other areas of the truck, the tires are clean and will not track excessive dirt or mud, and the appropriate paperwork is in place for transportation. A cover will be placed over the bed of the truck during transport to contain the granulated slag materials within the truck. For safety reasons, truck drivers will be allowed to exit the truck only in designated areas out of the immediate work zone.

The configuration of the exit from the BSB access road does not allow trucks to turn directly on to northbound Northport-Waneta Road towards Canada (Appendix B). Therefore, the trucks exiting BSB will make a right hand turn from the exit and then turn around at a nearby location alongside the Northport-Waneta Road. Similarly, trucks will enter the BSB access road by making a left hand turn from northbound Northport-Waneta Road. Appropriate signage along the Northport-Waneta Road and flaggers will be used as defined in the Truck Haul Plan to ensure safe conditions at the entrance/exit location and truck turn-around area. The Truck Haul Plan will be prepared by URS or the Contractor and approved by Stevens County prior to start of construction activities. Ecology also will have the opportunity to review the Truck Haul Plan.

Figure 11 shows the anticipated truck haul map for delivering the granulated slag to the Trail facility. The truck haul route for the replacement fill material will be provided in the Truck Haul Plan, which will be prepared by mid- to late summer 2010 in advance of the construction work and after the contractor(s) and commercial fill supplier(s) have been selected. The replacement fill will be purchased from Colville Valley Concrete. Colville Valley Concrete is a commercial supplier in Stevens County with an appropriate Surface Mine Reclamation Permit from WDNR. The trucking contractor will be required to have provisions for spill response. Spill response may be supplemented by Teck's spill response team from their facility in Trail, British Columbia if needed. The spill response team is able to be deployed on either side of the border in the event of a release that requires their services.

5.1.5 Import of Clean Backfill, Backfill Placement, and Final Grading

Based on input from Ecology and the public, the replacement beach in the 60 percent design that was reviewed by the public was redesigned in the 90 percent design to preserve more accessible beach area during higher river stage elevations, compared to the 60 percent design. The 90 percent design is also intended to address the public's expressed desire to have the replacement beach retain the existing grades and slopes of the original beach. The redesigned replacement beach in the 90 percent design maintains 100 percent of the original beach area above water during a typical midspring to summer river stage elevation of 1,304 feet (NAVD 88), supporting a mix of recreational uses. Upon approval from Ecology, the excavated portions of BSB will be backfilled with imported cobbles, gravel, or sand in accordance with the approved design plans.

Photographs of an example of the replacement beach sand are shown in Figure 13. The grading plans are included in Appendix D. Table 3 presents the estimated volumes of cut and fill materials for each BSB area.

**Table 3
Estimated Cut and Fill Volumes**

Area	Area (Square Foot)	Cut (Cubic Yard)	Fill (Cubic Yard)
Downstream Beach	18,510	4,100	4,000
Upstream Beach	9,850	400	250
Middle Beach	5,940	150	200
Rock Outcropping	8,280	10	0
Total	42,580	4,660	4,450

An engineered fill placement strategy will be used to maximize the probability that the replaced material is protective and sustainable in the anticipated river environment during periods of seasonally high river stage and increased flow velocity. The lowest portion of the excavation, particularly at downstream beach locations where granulated slag will likely be under groundwater at the time of excavation, will be backfilled with a material consisting of appropriately sized gravel and cobbles as a basal armoring layer. The thickness of this coarse basal armoring layer will vary depending on its location on the beach, but will typically range from 2 to 10 feet. This material will provide armoring and cover for granulated slag that might be inaccessible because of being submerged at the time of excavation.

A middle layer of well-graded gravel to cobbly fill will be placed either above native sediments or above the coarse basal armoring layer (where required, as described above). This middle layer will be sized to reduce the potential for erosion and hydraulic transport, will vary in thickness to help reestablish beach grades, and will be used to transition the backfill at the shoreline. This material will be mechanically compacted to generally match the durability of beach strands downstream of the site.

During seasonal high flow and high river stage conditions – typically in late spring or early summer – BSB is often flooded or inundated for several weeks (Figure 10). Under these conditions, the uppermost fill layer may be subject to hydraulic scouring or erosion. These conditions could remove or redistribute some of the sandy and/or fine gravelly fill material and expose the underlying coarser grained fill layer. No provision is in place as part of this interim removal action to replace any surficial fill material that may erode as a result of these normal seasonal flooding events.

As indicated above, the selection of the fill source supplier(s) will be limited to commercial sources preferably in Stevens County, with a Surface Mining Reclamation Permit from WDNR. The WDNR permit ensures that the borrow source facility has already undergone cultural and



Typical replacement sand is shown above, existing granulated slag is shown in bottom section of top photograph.



Typical beach replacement sand provided courtesy of Colville County Concrete, actual fill replacement sand may vary.

Figure 13
Photos of Granulated Slag and Typical Replacement Fill (Top Layer)

environmental review as part of the SEPA process. Samples of the replacement beach sand (i.e., top layer) will be analyzed for metals (antimony, arsenic, beryllium, cadmium, chromium, copper, lead, mercury, nickel, selenium, silver, thallium, and zinc) using approved EPA methods. Additionally, the replacement beach sand will be analyzed for mercury using EPA Method 7471A. The backfill samples will be analyzed at a frequency consistent with Ecology guidance for clean backfill, as shown in Drawing 6 of Appendix D (Ecology 1994). Two representative samples of the fill material will be collected and tested for asbestos in accordance with California Air Resources Board Method 435 or an equivalent Ecology-approved method. The results of the analytical testing will be provided to Ecology for review prior to importing the fill to the site.

5.1.6 Site Control

During the construction period, open excavations, heavy equipment operation, truck traffic, and other construction activities will present safety hazards at the site. To protect public health and safety, access to the construction zone will be limited during the construction period. This includes off-hour periods such as evenings and nonworking days. The Contractor will provide site security during non-working hours during the construction work. Only authorized construction, safety, inspection, or management personnel will be allowed within the active construction zone. Other individuals with interest in site activities will be allowed on site on a case-by-case basis in coordination with Ecology and Teck's contractors. Because of space limitations and to minimize impacts to nonwork areas of the site, only authorized vehicles will be allowed access during the period of construction. Adjacent landowners will be given access, but these landowners will need to follow instructions of construction personnel for their own safety and the safety of the construction crew. The access road leading into the site will be monitored by flaggers stationed at the pull-off from the Northport-Waneta Road during working hours. Construction activities will be conducted 6 days per week (Monday through Saturday) during daylight hours (approximately 7:00 a.m. to 5:00 p.m.). Construction work will be coordinated with the school bus schedules. The schedule may be modified by the Construction Manager. During off-hour periods the access road will be barricaded with caution tape or other similar means.

5.1.7 Project Close-Out

Project close-out activities include the following:

- Conducting the final inspection with Ecology
- Conducting a final topographic survey to document as-built final grade elevations
- Removing temporary fill material from the access road and reestablishing general preconstruction road conditions to the extent possible
- Demobilizing all equipment, materials, markers, signage, and fences
- Notifying appropriate county personnel (e.g., County Highway Department) and U.S. Border Patrol that construction-related activities at the BSB area are completed

- Preparing a project completion report, including submitting a Performance Monitoring Plan
- Preparing and submitting final photo documentation log
- Preparing and submitting 100 percent record drawings
- Quantitative and semi-quantitative testing results of excavation boundary samples, if collected and analyzed by Ecology.

Completing these activities and submitting the final deliverables identified above will be documented in a project close-out report. At a minimum, this report will include the following:

- Results of the final inspection, including a brief description of any problems discovered during the final inspection and the resolution of those problems, as necessary
- A detailed description of work conducted in accordance with the Work Plan and engineering plans and certification by a Washington State-Registered Professional Engineer that the work was performed in accordance with approved plans and specifications
- Water level measurements of the river during site construction work, as measured with a temporary staff gage in the near-shore river area and/or water elevation gage readings from the nearby gauging station
- Explanation of any modifications to the plans and specifications and why these modifications were necessary
- Final 100 percent as-built record drawings, if different from final design drawings previously submitted to Ecology
- Record drawings, including an as-built topographical survey map prepared by a licensed surveyor
- Photo documentation of the work area during performance of the excavation work and following completion of the construction activities
- Copy of final permits and bill of lading for each truck load
- Information on source of any fill material, including location, description of material, and certification or analytical results of chemical composition of metals and invasive plant species

5.1.8 Post-Close-Out Beach Monitoring

Within 45 days of completing Phase 2, Teck will prepare and submit to Ecology a Performance Monitoring Plan that outlines procedures to visually and photographically assess annual BSB changes and annual surveys with a GPS and/or surveyor's level. Annual monitoring will document identified changes in site conditions over time (e.g., erosion and/or accretion). Teck is not obligated to conduct any additional construction work following completion of Phase 2

activities and will not be responsible for conducting future maintenance of the beach. However, work might be conducted later under other programs and agreements.

At a minimum, the Performance Monitoring Plan will include the following elements:

- Schedule of monitoring activities: Monitoring is planned to be conducted on an annual basis for a period of 5 years following implementation of Phase 2 (through 2015). Annual monitoring will be conducted during the late summer or fall when the river stage is at or near its seasonal low.
- Procedures to visually and photographically assess annual BSB changes and periodic surveys with a GPS unit and surveyor's level.
- Procedures to conduct analytical testing if visual assessment is unable to confirm the presence or absence of granulated slag accumulation

5.2 Health and Safety

A site-specific health and safety plan (SSP) is provided in Appendix F. Contractors and subcontractors who will implement this Work Plan will be required to either adopt this SSP or prepare a safety plan that is at least as stringent as this SSP. Contractor-provided SSPs, if any, must be approved by the Engineer and Ecology prior to being adopted for use on the project.

Cell phone coverage (AT&T) should be available at the site. The Contractor will need to verify cell phone coverage at the time of construction and provide a satellite phone if there is inadequate cell phone coverage.

The decontamination areas and emergency evacuation route and mustering area will be posted at the site in a conspicuous location and routinely discussed in the initial site health and safety meeting and routine follow-up tailgate health and safety meetings.

In the event of fire during the course of the project, the site safety officer will immediately call 911. Additionally, the Contractor will be required to keep a minimum of 500 feet of fire hose available at the site during construction activities and a portable pump capable of delivering no less than 50 gallons per minute at the most distant point from the fire hose. The fire department in Northport will also be notified of the construction work schedule.

5.3 Field Monitoring

During the course of excavation and backfill operations, the Contractor will be required to perform the following minimal monitoring activities on at least a daily basis:

- Erosion and sediment control measures will be inspected and documented daily (or more frequently if required by the SWPPP) during the course of the work to ensure that the engineered erosion and control measures as specified in the plans are in place and functioning properly. Examples include inspections of silt barriers and temporary berms (see Appendix E).

- Airborne dust monitoring will be performed by the site safety officer or designee during excavation and fill placement activities. Dust monitoring will mostly consist of visual monitoring. However, the visual observations will be supplemented by measurements using a portable dust monitoring instrument (TSI Model SidePak AM510 or approved equivalent). A minimum of two readings with the dust monitor will be obtained per work day at the following locations: (1) within 10 feet of the land disturbing activity, (2) at the entrance/exit location to BSB (i.e., the intersection of Northport-Waneta Road and the unpaved access road), and (3) the truck turn-around area. The dust measurements will be taken while work is being conducted in each area. In the event of elevated readings on the instrument or visual observations of excessive dust, the affected area will be moistened with water and/or the amount of disturbance will be reduced as appropriate to maintain dust levels below applicable requirements (Appendix F).
- Turbidity and pH monitoring will be conducted at designated monitoring points as described in the SWPPP. The number of locations monitored at a particular time may be increased or reduced based on consultation with Ecology during the performance of the work, but shall, at a minimum, include the monitoring points closest to the work activity and the point immediately downgradient of the work activity.
- Records will be maintained to document the construction activities that were performed during each work day. At a minimum, the documentation will include (1) weather conditions, (2) a narrative description of the work performed that day (3) identification of major equipment items used (e.g., excavators, loaders, and dump trucks), (4) names of workers and visitors at the site, (5) summary of any inspections and short description of outcomes, and (6) issues that need to be further addressed.
- A qualified archaeological monitor will be present during excavation activities to monitor the excavation work for the potential presence of cultural resources and to implement appropriate procedures in the event of an inadvertent discovery of a cultural resource.
- Other monitoring and reporting as specified in required permits for the project.

Monitoring records and a copy of the approved engineering plans (and redlines) will be kept at the site in a designated area. These records will be readily available to Ecology personnel upon request. The Construction Manager will be responsible for maintaining the above monitoring records and making them readily available at the site. A copy of these records will be provided in the close-out documentation at the end of the project.

6.0 PERMITTING DOCUMENTATION PLAN

It is anticipated that the following permits/approvals will be required to perform Phase 2.

- USACE
 - Nationwide Permit 38 (reviewed under JARPA)
- Ecology
 - Work Plan acceptance
 - SEPA determination
 - Low Erosivity Waiver from Construction Stormwater Permit
 - CWA Section 401 Water Quality Verification (reviewed under JARPA)
- WDFW
 - Hydraulic Project Approval (reviewed under JARPA)
- WDNR
 - Forest Practices Permit
- Stevens County
 - Shoreline Substantial Development Permit (reviewed under JARPA)
 - Truck Haul Plan
- Canada
 - Import License or approval
- BNSF
 - Private Crossing Permit

The following measures have been implemented to ensure that the appropriate agencies, the public, and other interested stakeholders were consulted prior to starting construction work:

- Teck prepared a preliminary draft Work Plan and 30 percent engineering design. These preliminary documents were reviewed by Ecology and other agencies and stakeholders, and their comments were incorporated into the draft Work Plan and 60 percent design submittals.
- The draft Work Plan and 60 percent design submittals were reviewed by Ecology and were revised based on a second round of Ecology comments, which were informed by interagency reviews.
- The draft Work Plan, 60 percent design documents, SEPA checklist, and Ecology's Determination of Nonsignificance were then presented in a public meeting on January 14, 2010 at the Northport High School. Public comments were received by Ecology from January 4 through February 5, 2010.

- Based on input from Ecology and other supporting agencies, the public, and other interested stakeholders, the draft Work Plan was revised and 90 percent engineering plans, consistent with Ecology's Responsiveness Summary dated June 2010 and Addendum, were developed and submitted to Ecology for final approval. The 90 percent plans will be issued for final agency approvals and will be issued for construction following this approval.

7.0 ADDITIONAL REQUIREMENTS

7.1 Compliance Monitoring

Requirements of compliance monitoring as stated in Chapter 173-340-410 WAC include the following:

- **Protection monitoring.** Protection monitoring confirms that human health and the environment are adequately protected during construction and the operation and maintenance period of an interim action as described in the safety and health plan.
- **Performance monitoring.** Performance monitoring will document how the interim action has attained cleanup objectives and, if appropriate, remediation levels or other performance standards such as construction quality control measurements or monitoring necessary to demonstrate compliance with a permit.
- **Confirmational monitoring.** Confirmational monitoring confirms the long-term effectiveness of the interim action once cleanup standards and, if appropriate, other performance standards have been attained.

Teck will prepare a Performance Monitoring Plan within 45 days of completing Phase 2 and will provide it to Ecology for review. This plan will describe the technical procedures to document the condition of BSB following implementation of the interim action and annual surveys with a GPS unit and surveyor's level.

The Performance Monitoring Plan will include procedures for annual monitoring of BSB for a maximum of 5 years (through 2015) following implementation of Phase 2, or until such time as an alternative monitoring program is established as part of other work (Appendix A). As indicated in the scope of work (Appendix A), the BSB monitoring program will consist primarily of visual and photographic surveys of the beach and annual surveys with a surveyor's level and GPS unit. During the course of beach monitoring, Teck in consultation with Ecology may conduct analytical testing to confirm the presence or absence of granulated slag accumulation, if visual observations are not sufficient to make this determination. It is anticipated that Ecology will also collect analytical samples during the performance of Phase 2 construction activities. Results of the annual BSB monitoring will be presented to Ecology within 60 days of conducting the survey. The report will include a cover letter that provides a narrative description of the BSB monitoring activities and supporting documents including:

- Surveyor's report and topographic map
- Photo logs
- Analytical report, chain-of-custody logs, and map showing sampling locations (if applicable)

7.2 Sampling and Analysis Plan

No analytical sampling is anticipated for this project. However, in the event that Teck identifies the need to collect beach sediment/soil samples for laboratory chemical analysis, Ecology will be notified in advance and an appropriate sampling and analytical approach developed via joint agreement.

7.3 Cultural Resources Plan

On behalf of Teck, registered professional archaeologists with URS and Colville Confederated Tribes (CCT) developed a Cultural Resources Plan (Appendix G) to assess the effects of the planned work and seek ways to avoid, minimize or mitigate potential adverse effects on archaeological and cultural resources within the Area of Potential Effects (Figure 14). The Cultural Resources Plan was informed by the Cultural Resources Inventory Assessment that was jointly conducted by the CCT and URS in May 2010. The Cultural Resources Plan includes an overview of the conclusions and recommendations from the Cultural Resources Inventory Assessment, as well as procedures to be implemented in the event of an inadvertent discovery of cultural resources or human remains during work associated with the project.


7.4 Truck Versus Rail Considerations

Teck evaluated rail and trucking options for disposition of the granulated slag to Canada for recycling. Figure 15 illustrates the potential haul routes for truck and rail options from BSB to the Teck facility in Trail, Canada.

The current railroad tracks near the site are owned by the BNSF Railway Company and operated under lease by OmniTrax/Kettle Falls International Railway, LLC. A single set of railroad tracks passes by the Site; with the closest railroad spur track (i.e., siding location) located about 1.3 miles north of the site (see Figure 11). Currently, one train passes by the site northbound and one train passes by the site southbound on a daily basis. One purpose of this train is to transport materials to the Trimac facility (Trimac) located in Canada. Trimac is the off-load point of the OmniTrax/Kettle Falls International Railway rail line for materials being transported to Teck's Trail facility. Materials transported to Trimac are off-loaded into trucks for over highway transport to the Trail facility.

The following would be inherent in the use of the railroad transport option:

- The granulated slag material would require ground transport (e.g., trucks) to the siding location. Loading could not be performed on the single track near the site because there is limited space for stockpiling which would prevent transferring the material from the beach area and placing it in railcars in a timely manner.
- Trucks would be loaded with a loader or excavator near the Site. A conveyor system would not be practical because the siding is approximately 1.3 miles from the site. In addition, the location of the siding is on the opposite side of the main line from the site.



Source: Department of Natural Resources correspondence dated September 25, 2009.

Figure 14
Area of Potential Effect



Source: Google Earth Pro




Figure 15
**Railroad and Truck Transportation
 Evaluation Feature Map**

which would require moving the material cross the railroad tracks prior to loading (which could not easily be accomplished with a conveyor). Approximately 500 10-yard dump truck loads would be required to move the slag to the siding.

- Granulated slag would require off-site stockpiling pending loading into railcars. This would require the use of a loader to create the stockpile and to transfer the stockpile into railcars, and a flagger crew to direct traffic in the area of the siding. The stockpile location likely would require site improvements such as grading, vegetation removal, and construction of stormwater controls.
- Slag would be transported approximately 4.5 miles across the border in railcars to the Trimac facility, eliminating truck traffic associated with the project at the Waneta and Frontier border crossings.
- The slag would be off-loaded at the Trimac facility and loaded into trucks for a 9.5 mile trip to the Teck Trail facility.
- In addition to Canadian permits, using the rail option would require a Stevens County haul permit, authorization from the railroad to use the siding, possibly siding improvements, as well as cultural resource clearance for the stockpile area near the siding.

With respect to the trucking option, road access to the site allows for dump truck transport, although site and highway length limitations will require the use of trailer-less trucks. The following would be inherent in the truck transport option:

- Truck transport would be conducted by trailer-less 10 yard dump trucks or similar conveyance. Approximately 500 dump truck loads would be required to transport the excavated material off-site.
- Trucks would be loaded at the site and would leave the site toward Northport to reach a truck turnaround site about $\frac{1}{2}$ mile southwest of the site, then drive about 3.2 miles to the Boundary (Waneta) US-Canadian border crossing along the Northport-Waneta Road. This border crossing is open 09:00 to 17:00. Sequencing of trucks at about 15 minute intervals should limit border congestion.

In addition to Canadian permits, the truck option would require a Stevens County haul permit.

The following summarizes pros and cons of truck- and railroad-based haul methods:

Truck Option

Pros

- Less complicated logistics
- Smaller project foot-print
- Less material handling and tracking/permitting
- Less traffic delays on Northport Waneta Road

Cons

- Uses an additional 1.4 miles of County roads
- Potential to increase border crossing vehicle congestion

Rail Option

Pros

- Eliminates potential border crossing vehicle congestion
- Uses 1.4 less miles of County roads

Cons

- More complicated logistics
- Larger project foot-print
- Additional material handling, tracking, and permitting
- More traffic delays associated with truck traffic at siding location

The rail option is not considered a practical alternative to trucking for the following reasons:

- Increased coordination and resources would be required including two additional loaders and operators, railcars, possibly a switching locomotive, stockpile materials (plastic sheeting, straw bales), and an additional flagging crew at the siding stockpile location.
- The overall foot-print of the project would increase as a result of two stockpiles that would be necessary to store granulated slag during loading and off-loading operations. This would likely affect all permit applications and is subject to cultural resource clearance.
- While border crossings will increase using the truck option, properly placarded and manifested truck loads will be required of the contractor to minimize delays at the border. In addition, trucks can be routed through the Frontier (Rossland) border crossing on return to the United States should border delays become problematic. Consequently, the benefit to border crossing operations that the rail option would provide is believed to be minor.
- Transporting slag by rail would reduce over-highway truck travel in the US by about 1.4 miles and in Canada by about 3.2 miles. This reduction in highway wear-and-tear is minimal relative to the increased complexity of rail transport.

8.0 PRELIMINARY SCHEDULE

Table 4 presents a preliminary milestone schedule for Phase 1 of the project, and Table 5 presents a preliminary milestone schedule for Phase 2.

**Table 4
Preliminary Milestone Schedule for Phase 1**

Phase 1 Milestone	Date
Execute VCP Agreement	July 2009
Conduct preliminary cultural resource meeting	September 2009
Conduct preliminary site meeting with WDNR	September 2009
Finalize 30 percent engineering plans	November 2009
Finalize 60 percent engineering plans	December 2009
Conduct SEPA public review	January/February 2010
Conduct public meeting	January 2010
Submit JARPA application	March 2010
Complete public review	February 2010
Responsiveness Summary by Ecology	June 2010
Finalize 90 percent engineering plans	July 2010
Procure General Contractor	July/August 2010
Obtain JARPA permits and Ecology approvals	August 2010
Submit Truck Haul Plan and obtain Stevens County approvals	August 2010
Complete Phase 1	August 2010

Notes:

Ecology – Washington State Department of Ecology

JARPA – Joint Aquatic Resources Permit Application

SEPA – State Environmental Policy Act

VCP – Voluntary Cleanup Program

WDNR – Washington State Department of Natural Resources

**Table 5
Preliminary Milestone Schedule for Phase 2**

Phase 2 Milestone	Date
Submit Traffic Control Plan to Stevens County and Ecology	September 2010
Complete preconstruction meeting	September 2010
Complete mobilization and start construction	September 2010
Complete construction	November 2010
Submit project completion report, Performance Monitoring Plan, and close-out documentation	December 2010
Complete Phase 2	December 2010

9.0 REFERENCES

Ecology – see Washington State Department of Ecology

Integral Consulting, Inc. and Parametrix (Integral and Parametrix). 2007. *Upper Columbia River: RI/FS Work Plan*. Appendix C: Preliminary Flow and Sediment Transport Analyses. Prepared for Teck Cominco American Incorporated. September.

———. 2009. Upper Columbia River, Quality Assurance Project Plan for the 2009 Beach Sediment Study. Volumes I and II. March.

Mays, Larry W. 2005. *Water Resources Engineering*. John Wiley & Sons, Inc.

Nautilus Environmental, LLC. 2008. Dangerous Waste Characterization Report, Sample IDs: North Comp. A; North Comp. A (ground); North 2B; North 3A; South Comp. A; South Comp. B; South 2A; South 2C.

Northwest Hydraulic Consultants (NHC). 2007. *Columbia River Substrate Investigation, Final Report*. Prepared for B.C. Ministry of Environment, B.C. Hydro and Power Authority, Columbia River Integrated Environmental Monitoring Program. April.

Stevens County, Washington. 2008. *Community Wildfire Protection Plan, Volume II*. August 4.

U.S. Environmental Protection Agency (USEPA). 2006. *Draft Final Phase 1 Sediment Sampling Data Evaluation, Upper Columbia River Site, CERCLA RI/FS*. Region 10. Prepared by CH2M Hill. August 25.

U.S. Forest Service. 1973. *Natural Vegetation of Oregon and Washington*. U.S. Department of Agriculture, Pacific Northwest Region. Portland, Oregon.

Washington State Department of Ecology (Ecology). 1994. *Guidance for Remediation of Petroleum Contaminated Soils*. Toxics Cleanup Program Publication No. 91-30.

———. 2008. Upper Columbia River – Black Sand Beach Proposal to Conduct Static Acute Fish Toxicity Tests. March 6.

APPENDIX A
SCOPE OF WORK DOCUMENT

**FINAL SCOPE OF WORK
FOR BLACK SAND BEACH EXCAVATION PROJECT**

**WORK PLAN, ENGINEERING, AND PERMIT DOCUMENTATION PLAN
EXCAVATION AND OFF-SITE DISPOSAL OF GRANULATED SLAG
BLACK SAND BEACH, UPPER COLUMBIA RIVER
NORTHPORT, WASHINGTON**

I. INTRODUCTION

This document establishes the Scope of Work and specific task responsibilities for the Black Sand Beach Excavation Project (Project). The Project consists of Work Plan development and permitting; the removal of approximately 5,000 cubic yards of granulated slag from a prescribed area of the Black Sand Beach; load-out and truck transport of these materials from its point of origin near Northport, Washington to its place of disposition in Trail, British Columbia, Canada; and restoration of the affected work area. The Black Sand Beach is located on state-owned (Washington State Department of Natural Resources) property adjacent to the Upper Columbia River on land identified as parcel number 8000367, in Section 16 of Township 40 N, Range 41 East in Stevens County records. Figure 1 is a site location map with photographs of the Project area. Figure 2 provides a township/range/section and parcel map. Figure 3 provides site latitude and longitude information.

The purpose of the Project is to remove granulated slag that has accumulated over time along the Black Sand Beach of the Upper Columbia River. The Project will be conducted by Teck American Incorporated of Spokane, Washington (Teck), as an Independent Remedial Action in accordance with the Model Toxics Control Act (MTCA), Revised Code of Washington (RCW) 70.105D, and Chapter 173-340 of the Washington Administrative Code (WAC). Teck will complete this Project under a Voluntary Cleanup Agreement (Agreement) with the Washington State Department of Ecology (Ecology).

The Project will be completed in two phases. The first phase includes planning, engineering, and permitting activities. The second phase includes construction and close-out activities. It is anticipated that the first phase of the Project will be performed according to the preliminary schedule set forth in this Scope of Work, and the second phase will be conducted in the fall of 2010. Construction is anticipated to be completed within an approximate three to six week period.

II. PROJECT OBJECTIVES

The objectives of the Project are as follows:

- Remove the majority of granulated slag deposits that have accumulated in the upland portion of the Black Sand Beach, where granulated slag is readily visually identifiable and accessible using conventional excavation equipment (e.g., excavator, loader, and vacuum truck). The areas of the prescribed excavation are shown on Figure 4. No open-water dredging or sediment removal in the river will be conducted for the Project;
- Establish final grades in the affected work area following excavation of the granulated slag to allow continued beach access and function to the public, while minimizing future erosion problems;
- Maintain and promote positive stakeholder relationships by actively supporting and participating in the public participation process as requested by Ecology and the cultural awareness process with Ecology guiding coordination;
- Secure all necessary permits and approvals during 2009 and early 2010 so that the construction phase of the Project can be initiated no later than September 2010 when the water level is low. Permitting and approvals will be dependant on several outside agency's review schedules.

III. PHASE 1 SCOPE OF WORK

Phase 1 consists of planning, engineering, and permitting activities, and includes the following three major tasks.

- Prepare Project Work Plan for Ecology review and approval;
- Prepare engineering plans for submittal to Ecology for review and approval;
- Prepare and submit permit documentation, including a SEPA checklist, JARPA application, and Stevens County permit applications (e.g., a Site Analysis application, Shoreline Master Program [SMP] Substantial Development application, and Grading Permit application);
- Prepare Stormwater Pollution Prevention Plan (SWPPP) and other required documents to obtain a Construction Stormwater permit from Ecology, as required.

The tasks associated with Phase 1 are further described below.

A. WORK PLAN

Teck will prepare a Work Plan for the proposed Project activities. The Work Plan will undergo Ecology review and approval prior to implementation of the proposed work activities. The Work Plan will specify all activities to be conducted during the Project and, at a minimum, will include:

1. A description of proposed work activities to be performed;
2. A summary of applicable chemical laboratory analysis results for the granulated slag, and other relevant information to inform and satisfy transportation and incident planning requirements;
3. A proposed schedule, which adequately accounts for all necessary stakeholder input and communication, public review, and interagency coordination, for submittal of deliverables and implementation of all proposed Work Plan activities;
4. A description of duties, responsibilities, authorities, and qualifications of the personnel involved in performing the work described in the Work Plan;
5. Project organization information and identification of reporting relationships, lines of communication, and authorities;
6. A description of design criteria and performance standards that will be applied to the Project;
7. A list of applicable, relevant and appropriate US and Canadian federal, state, and local legal requirements (ARARs), including an explanation of how they will be incorporated into the design and implementation of the Project, and an assessment of permitting requirements and a plan for satisfying requirements. A completed SEPA checklist will be provided to Ecology;
8. A description of site access agreements required to implement the Work Plan activities;
9. A description of property, utility, right-of-way, topographic, or other site surveys required;
10. A description of special design/implementation problems anticipated and how they will be addressed. This assessment will include special technical issues, access, easements, rights-of-way, transportation including the haul plan and border crossing, utilities, railroad crossing and safety concerns, and logistics issues;
11. A description of construction methods and equipment to be used;
12. A description of procedures for documentation and validation of Work Plan activities.

B. ENGINEERING PLANS

Teck will prepare the following engineering plans in support of the Project.

- Existing Conditions Topographical Plan – this plan will document existing surface conditions, the boundaries of the prescribed excavation, and the estimated thickness of granulated slag within the excavation boundary. The plan will be created from previous surveys performed at the Black Sand Beach by Survey Solutions of Spokane, Washington in 2006 and 2009;
- Excavation Plan and Profiles – these plans will show the limits and volume of the prescribed excavation based on the 2006 and 2009 topographic surveys. For the most part, the excavation plan will be based on the focused 2009 survey and will be supplemented, where appropriate, by the more extensive 2006 survey data;
- Temporary Erosion and Sediment Control Plan – this plan will depict the engineering control measures and identify the best management practices (BMPs) that will be used to prevent/minimize erosion and sedimentation of the adjacent river during construction activities;
- Final Grading and Restoration Plan – this plan will depict the final grade elevations of the affected work area following excavation, placement of imported backfill material, and final restoration of the affected work area. The preferred grading configurations will be presented in all of the design submittals to Ecology. The final preferred alternative will include either:
 - Complete backfill of the upstream beach area and partial backfill of downstream beach area
 - Complete backfill of both beach areas.

Additionally, the final grading and restoration plan will address issues of beach access that will be further developed in the design phase in consultation with the property access owner and under the lead coordination of Ecology.

The engineering plans will be submitted to Ecology beginning at the 30-percent stage to facilitate early resolution of grading, access, and other potential design issues. The 30-percent design will be submitted to Ecology for initial comment and to facilitate early coordination by Ecology with the EPA, Department of Interior, Confederated Tribes of the Colville Reservation, and the Spokane Tribe of Indians. The 30-percent design also will be used by Ecology to initiate dialogue with DNR, Washington Department of Fish and Wildlife, and Cultural Resources working groups. Ecology will involve Teck as necessary or appropriate. After Ecology's initial comments are addressed in the 30-percent design step, a 60-percent design will be prepared by Teck and submitted to Ecology for review and approval. The approved 60-percent design will be submitted to the various permitting agencies for permits/approvals, SEPA, and for obtaining public comment. The 90-percent engineering plans will be submitted to Ecology for review and approval, and upon approval will be issued for construction. 100-percent plans will serve as record drawings and will be presented to Ecology with final documentation for the Project.

C. PRELIMINARY DESIGN MEETING

This Scope of Work is intended to solicit early comments from Ecology on the proposed work scope. Comments on this Scope of Work will be incorporated and/or discussed prior to preparing the draft Work Plan and 30-percent engineering plans. Upon completion and submittal of the draft Work Plan and 30-percent engineering plans to Ecology, Teck will meet with Ecology at the local Ecology office in Spokane, Washington. The objective of this meeting is to identify and allow correction or modification of any problem areas and/or considerations of alternative design concepts before further engineering is completed and before the Work Plan is finalized.

The meeting will address the following:

- a. Project expectations and objectives;
- b. Public participation and cultural awareness issues;
- c. Ecology's preliminary comments regarding Work Plan, Engineering submittal, and SEPA checklist;
- d. Description of problems encountered or anticipated that may delay project schedule;
- e. Preliminary schedule for permit submittals and construction.

Ecology and Teck will endeavor to meet approximately 10 working days following submittal of the draft Work Plan, SEPA Checklist, and 30-percent engineering plans, or as soon thereafter as is practical.

D. PERMITTING DOCUMENTATION PLAN

Teck will develop a permitting documentation plan for the Project, and will coordinate with Ecology in developing the plan. The purpose of this plan is to ensure that the appropriate agencies are consulted prior to starting construction work and that appropriate permits and approvals are obtained before Phase 2 activities commence. As outlined in the Agreement, Teck is ultimately responsible for meeting all ARARs, including obtaining all necessary U.S. and Canadian federal, state, and local permits and approvals, however, Ecology will facilitate permitting to a certain extent, including acting as lead agency for SEPA review for required state permits.

It is anticipated that, at minimum, the permits and approvals listed below may be required for the Project, along with any submittals like a SEPA checklist required for the permitting agencies' SEPA process. Ecology will review draft versions of the SEPA package and JARPA application prior to finalization.

- U.S. Army Corp. of Engineers
 - Nation Wide Permit 38 (reviewed under JARPA)
- Ecology
 - Work Plan approval and final approval to implement Phase 2
 - Public participation coordination
 - NPDES Construction General Permit
- Washington State Department of Fish and Wildlife (WDFW)
 - Hydraulic Project Approval (reviewed under JARPA)
- Washington State Department of Natural Resources (WDNR)
 - Approval for access to state-owned aquatic land
- Stevens County, WA
 - Site Analysis Review
 - Shoreline Substantial Development Permit (reviewed under JARPA)
 - Grading/excavation permit
 - Truck haul plan approval, and variances for oversized loads, if applicable (including possible coordination with Washington State Department of Transportation, if required)
 - Flood Hazard Permit (only if work is within designated floodplains)
- Canada
 - Import License
 - Other required items

E. CULTURAL RESOURCES PLAN

It is anticipated that permitting may involve cultural resource issues. To facilitate permitting, Teck will prepare a Cultural Resources Plan for submittal to Ecology during the review and comment period for the 30-percent engineering plans. This plan will include, at a minimum, consultation with the “Cultural Resources Team” to assess the likelihood of potentially discovering items of cultural significance in the immediate project work area, as well as measures to be undertaken in the event of the inadvertent discovery of items of potential cultural significance during implementation of Phase 2. Teck will consult and seek guidance from Ecology in developing the Cultural Resources Plan.

F. HEALTH AND SAFETY PLAN

A Site Health and Safety Plan (HSP) will be prepared and submitted to Ecology for review and comment at the 60-percent design submittal to address all field activities conducted during the Project. The HSP will identify construction hazards, safety, and protection from potential off-site impacts. The HSP will be developed in accordance with "Standard Operating Safety Guides", and applicable standards promulgated by the U.S. Occupational Safety and Health Administration including Hazardous Waste Operations and Emergency Response, 29 CFR 1910.120; General Industry Standards, 29 CFR 1910; and the Construction Industry Standards, 29 CFR 1926; and applicable Washington State Department of Labor and Industries requirements. The objective will be to perform work without any Occupational Safety and Health Act (OSHA) or Washington State Department of Labor and Industries safety violations or reportable injuries.

The Site Health and Safety Plan will include at a minimum:

1. Scope and applicability of plan;
2. Identification and responsibilities of key health and safety personnel;
3. Task/operation safety and health risk analysis for each site task and operation, including description of known hazards and risks and procedures for assessing risks;
4. Personnel training requirements;
5. Personal protective equipment to be used;
6. Medical surveillance requirements;
7. Air monitoring requirements, including types and frequency. Description of air monitoring methods to be used if necessary;
8. Site control measures, including communication, site security, and work zone delineation;
9. Decontamination plan for personnel, equipment, and facilities if necessary;
10. Emergency response/contingency plan;
11. Confined space entry procedures if necessary;
12. Spill containment program;
13. Identification of potential construction hazards and precautionary measures to minimize hazards.

IV. PHASE 2 SCOPE OF WORK

Phase 2 consists of the construction phase and includes the following tasks:

- Mobilization and site preparation;
- Excavation; load-out; transport and disposal;
- Backfill Placement, Final Grading, and Site Restoration;
- Conduct milestone and final inspections;
- Prepare and submit Project Completion Report and closeout documentation;
- Prepare and submit Performance Monitoring Plan.

These tasks and deliverables are further described below.

A. MOBILIZATION AND SITE PREPARATION

This task includes:

- Preconstruction site meeting;
- Repairs to access road to allow truck access to the Black Sand Beach and improvements, if any, to the proposed truck turn-around point;
- Mobilization of equipment and workers, including setup of temporary facilities (i.e., trash dumpster, portable restrooms, eyewash station). The equipment will be temporarily stored at the project site location for the duration of the Project;
- Setup of erosion and sediment control measures;
- Installation of appropriate signage consistent with Stevens County Truck Haul Plan, and/or BNSF railroad notification requirements.

The preconstruction meeting will be led by the general contractor and will be held approximately 10 working days prior to mobilizing the equipment and personnel to the site. The purpose of the meeting is to discuss final logistical and coordination details between the construction personnel and field inspectors. In addition to the management team, the preconstruction meeting will include those personnel that will be working at the site on a day to day basis or will be temporarily inspecting the work during the course of the Project and applicable access owners. At a minimum, attendees should include:

- Representative from Teck;
- Contractor superintendent;

Scope of Work
Black Sand Beach Excavation Project
July 13, 2009 Rev 3

- Site health and safety officer;
- Representative from major subcontractors, if any (e.g. trucking firm);
- Representative from Ecology;
- Representative from various inspectors.

The unpaved access road repairs will consist of placing imported gravel or other suitable materials into several large ruts in one portion of the road between the Burlington Northern Santa Fe (BNSF) railroad crossing and the beach. It is estimated that about 100 to 150 tons of crushed rock or gravel would be adequate to sufficiently repair the access road to allow truck access. Based on an inspection of the project site by Teck on May 22, 2009, it is not anticipated that any trees or other vegetation will need to be removed to obtain truck access to the Project site. Minor regrading of the access road will occur, as needed, prior to and during active construction to maintain safe and passable road bed conditions. An approved equipment staging area will be established, with appropriate safeguards and protocols identified for equipment fueling, lubrication and hydraulic line repairs and maintenance, consistent with the SWPPP requirements. A personnel assembly area also will be established in accordance with the Health and Safety Plan in the event of an emergency.

Mobilization will include the delivery of equipment and personnel to the project site. It is anticipated that the equipment will include one or two excavators and loaders, a water truck, and multiple dump trucks. All equipment, except the dump trucks, will be temporarily stored at the Project site, until the construction work is completed. Temporary facilities will include a portable out-house, portable field operations trailer/tents (as applicable), eyewash/first aid station, and closed-top (bear-proof) trash enclosure. It should be noted that cell phone coverage at the project site is poor or non-functional. The contractor shall be required to maintain at least one satellite phone system for emergencies or other urgent matters that require phone communication.

Erosion and sediment control measures will include, at minimum, silt fencing along the shoreline of the river. Stockpiled materials will be covered with plastic sheeting when not actively used to minimize wind blown dust. Due to relatively high density of granulated slag, wind blown transport of the granulated slag is not anticipated to be an issue. If visual evidence of high particulates (e.g., including materials other than slag) is observed, the affected area will be sprayed with potable water from an on-site water truck.

B. EXCAVATION; LOAD-OUT, AND TRUCK TRANSPORT TO TRAIL, B.C.

This task includes:

- Excavate granulated slag to the maximum extent practical using conventional excavation equipment within the prescribed area shown on Figure 4;
- Remove thin layer of granulated slag on the rock outcropping between the two beach areas using a vacuum truck;
- Load granulated slag into dump trucks (size to be determined);
- Soil stockpile management;
- Monitor and control dust;
- Transport materials for disposition at Teck facility in Trail, British Columbia.

The granulated slag will be transported to the Teck facility in Trail, British Columbia, as approved by appropriate Canadian and U.S. authorities. A preliminary truck haul map with driving directions from the Project site to the Trail facility is shown on Figure 5.

The granulated slag will be transported to Trail under an appropriate cargo manifest or shipping papers acceptable for both Canadian and U.S. transport. Truck weight, size constraints, and other potential load restrictions will be further investigated in the planning, engineering, and permitting phase. Teck will utilize its existing Spill Response Team in the unlikely event of a spill of granulated slag during transportation. The spill response team is capable of responding to spills on either side of the border.

C. FINAL GRADING AND SITE RESTORATION

This task includes final grading of the work area in accordance with a grading plan that will be further developed in the subsequent design phase. Sources of imported materials will be investigated during the design phase. Backfill may include the placement of a ribbon/apron of cobble, gravel or sand to facilitate capping and containment along the edge of the low-water-line shoreline fringe.

Imported backfill materials will be tested for metals and other potential constituents including invasive plant species. Records will be kept to document the source and other pertinent information pertaining to the fill material. Fill material, lay down and distribution specifications within the project area will be refined between the 30-percent and 60-percent design phase based on guidance from Ecology.

D. CONDUCT MILESTONE AND FINAL INSPECTIONS

At a minimum, inspections will be sought from Ecology prior to the placement of any backfill material (milestone) and after the affected work area has been re-graded, and before Contractor demobilization. The purpose of the inspection is to ensure that the work is completed in accordance with the approved Project plans, and to the general satisfaction of Ecology. Ecology and Teck will conduct a joint final walk through prior to construction demobilization. The outcome and action items (punch list) of these inspections will be documented, and corrective actions, if any, will be undertaken, as appropriate.

E. PROJECT COMPLETION REPORT AND CLOSEOUT DOCUMENTATION

At the completion of the construction phase, Teck will prepare and submit a Project Completion Report. At a minimum, the report will include:

1. Results of the final inspection, including a brief description of any problems discovered during the final inspection and the resolution of those problems, as necessary;
2. A detailed description of work conducted in accordance with the Work Plan and engineering plans, and certification by an Washington State-Registered Professional Engineer that the work was performed in accordance with all approved plans and specifications. The specifications will be included in the approved engineering plans;
3. Explanation of any modifications to the plans and specifications and why these modifications were necessary;
4. Final 100-percent as-built record drawings, if different from final design drawings previously submitted to Ecology. The record drawings, including a final topographical survey of the Project area, will be prepared by a Washington State licensed land surveyor or licensed civil engineer, as appropriate;
5. Detailed photo-documentation of the work area following completion of the construction activities;
6. Copy of final permits as applicable and transportation manifests or bill of lading documentation for each truck load;
7. Information on source of any fill material, including location, description of material, and certification or analytical results of chemical composition of metals.

F. PERFORMANCE MONITORING PLAN

Following implementation of Phase 2, Teck will prepare and submit to Ecology a Performance Monitoring Plan that outlines how Teck will conduct annual monitoring of the Black Sand Beach to document changing site conditions over time including erosion and/or redeposition in the project site area. The Plan will provide the following: That the monitoring program will primarily consist of visual and photographic surveys of the beach and periodic surveys by a licensed land surveyor with a GPS unit; That, during the course of monitoring, analytical testing may be conducted to confirm the presence or absence of granulated slag accumulation, and; That the monitoring program will be conducted on an annual basis for a maximum of 5 years (through 2015) following implementation of Phase 2 or until such time as an alternative monitoring program is established as part of other work.

V. PRELIMINARY SCHEDULE

A preliminary milestone schedule for Phase 1 and Phase 2 is summarized in the tables below.

Preliminary Milestone Schedule for Phase 1

Phase 1 Milestone	Date
Submit Scope of Work Document to Ecology	06/19/09
Ecology approval of Agreement/Finalize Scope of Work document	07/13/09
Submit Draft Work Plan and preliminary drafts of 30 percent engineering plans to Ecology (includes Topo Plan, Excavation Plan and Profiles, Temporary Erosion and Sediment Control Plan, Final Grading and Restoration Plans)	08/03/09
Obtain preliminary Ecology comments on 30-percent submittal and draft Work Plan	08/17/09
Submit revised Work Plan and revised-draft 30 percent engineering plans to Ecology for approval	08/31/09
Submit preliminary drafts of SEPA checklist and JARPA application to Ecology, along with preliminary drafts of Stevens County permit applications and access request documentation	08/31/09
Submit draft Cultural Resources Plan to Ecology	08/31/09
Receive preliminary Ecology feedback on draft Work Plan, engineering plans, and permit applications	09/10/09
Complete 30 Percent Design Meetings with Ecology	09/14/09
Submit the preferred-action 60 percent design and engineering plans package to Ecology for approval (includes Topo Plan, Excavation Plan and Profiles, Temporary Erosion and Sediment Control Plan/SWPPP, Final Grading and Restoration Plan, H&S Plan)	10/02/09
Submit draft-finals of SEPA checklist, JARPA application to Ecology, and Stevens County permit applications	10/02/09

Preliminary Milestone Schedule for Phase 1, Continued


Phase 1 Milestone	Date
Begin SEPA/MTCA-based public comment period. Issue proposed SEPA determination.	10/09/09
Submit Ecology-approved 60 percent engineering plan and appropriate materials for JARPA and local permit submissions/approvals	10/09/09
Complete public comment and review period	11/09/09
Target date for securing necessary permits	12/14/09
Submit 90 Percent Plans to Ecology	12/20/09
Obtain Ecology approval of 90 Percent Plans	01/08/10
Obtain approvals from access owners	01/15/10
Complete Phase 1	01/30/10

A preliminary milestone schedule for Phase 2 is summarized in the table below.

Preliminary Milestone Schedule for Phase 2

Phase 2 Milestone	Date
Select contractor	07/31/10
Complete pre-construction meeting	08/20/10
Complete mobilization of equipment and crew	09/01/10
Complete excavation, backfill placement, and final restoration/grading (milestone inspections complete)	10/08/10
Submit Project Completion Report, Performance Monitoring Plan and documentations	10/22/10
Obtain opinion letter from Ecology	11/05/10
Project Complete	11/05/10

FIGURES




Source: Google Earth Pro



Figure 1

Black Sand Beach Location and Site Photographs



SOURCE: Washington State Department of Ecology, GIS Technical Services

Figure 3
Project Site Latitude and Longitude

Job No. 36310019



Black Sand Beach
Northport, Washington



Source: Google Earth Pro



Detail

**Driving directions to
600 Bingay Rd, Trail, BC, Canada**
15.7 mi – about 31 mins

From Northport Waneta Rd, head northeast on Northport Waneta Rd toward Northport Waneta Rd/Waneta Rd


Entering Canada (British Columbia) 2.7 mi

Continue on HWY 22A 6.9 mi

Turn left at 22A 4.5 mi

Continue on Aldridge Ave 0.7 mi

Turn left at Bingay Rd 0.8 mi



APPENDIX B
BLACK SAND BEACH PHOTO LOG



**APPENDIX B:
PHOTOGRAPHIC LOG**

Teck American
Incorporated

Black Sand Beach Property
Stevens County, Washington

URS Project No.:
36310019
Date: May 22, 2009

Photo No.
1

**Direction Photo
Taken:** 5/22/09

West

Description:

View of downstream
beach taken from rock
outcropping.



Photo No.
2

**Direction Photo
Taken:** 5/22/09

Southwest

Description:

Rock outcropping and
upstream beach.





**APPENDIX B:
PHOTOGRAPHIC LOG**

Teck American
Incorporated

Black Sand Beach Property
Stevens County, Washington

URS Project No.:
36310019
Date: May 22, 2009

Photo No.
3

**Direction Photo
Taken: 5/22/09**

Southeast

Description:

Looking east
(upgradient) from rock
outcropping. Concrete
structure is USGS
Gauging Station
12399510 (former
Columbia River
Auxiliary Gauge at
International Border).



Photo No.
4

**Direction Photo
Taken: 5/22/09**

Northeast

Description:

Entrance/exit of Black
Sand Beach access
road. Note that left
hand turn onto
Northport-Waneta Road
is not feasible under
current conditions.





**APPENDIX B:
PHOTOGRAPHIC LOG**

Teck American
Incorporated

Black Sand Beach Property
Stevens County, Washington

URS Project No.:
36310019
Date: May 22, 2009

Photo No.
5

**Direction Photo
Taken: 5/22/09**

Northeast

Description:

Northport Waneta
Road.



Photo No.
6

**Direction Photo
Taken:**

South

Description:

Access road leading
away from Black Sand
Beach. Note ruts in
road that will need
improvement before
this road is accessible
to trucks.





**APPENDIX B:
PHOTOGRAPHIC LOG**

Teck American
Incorporated

Black Sand Beach Property
Stevens County, Washington

URS Project No.:
36310019
Date: May 22, 2009

Photo No.
7

**Direction Photo
Taken: 5/22/09**

South

Description:

Access road in need of
repair for truck
accessibility.



Photo No.
8

**Direction Photo
Taken: 5/22/09**

South

Description:

Access road leading to
Northport-Waneta
Road.





**APPENDIX B:
PHOTOGRAPHIC LOG**

Teck American
Incorporated

Black Sand Beach Property
Stevens County, Washington

URS Project No.:
36310019
Date: May 22, 2009

Photo No.
9

**Direction Photo
Taken:**

South

Description:

Access road in need of
repair for truck
accessibility.



Photo No.
10

**Direction Photo
Taken: 5/22/09**

Northeast

Description:

BNSF Railway
Company railroad
crossing.





**APPENDIX B:
PHOTOGRAPHIC LOG**

Teck American
Incorporated

Black Sand Beach Property
Stevens County, Washington

URS Project No.:
36310019

Date: May 22, 2009

Photo No.

11

**Direction Photo
Taken: 5/22/09**

North

Description:

Middle Beach. Note
relatively low visual
evidence of granulated
slag in this area.





**APPENDIX B:
PHOTOGRAPHIC LOG**

Teck American
Incorporated

Black Sand Beach Property
Stevens County, Washington

URS Project No.:
36310019

Date: May 22, 2009

Photo No.

12

**Direction Photo
Taken: 5/22/09**

Northeast

Description:

Access road to private
property in foreground.





**APPENDIX B:
PHOTOGRAPHIC LOG**

Teck American
Incorporated

Black Sand Beach Property
Stevens County, Washington

URS Project No.:
36310019

Date: May 22, 2009

Photo No.

13

**Direction Photo
Taken: 5/22/09**

South

Description:

Access road.



APPENDIX C
ANALYTICAL REPORTS

Manchester Environmental Laboratory

7411 Beach Dr E, Port Orchard, Washington 98366

Case Narrative

February 28, 2008

Subject: Metals Black Sand Beach Investigation -07

Project No: 111008

Officer: Brendan Dowling

By: Meredith Jones *MJ*

Summary

Beryllium results were qualified as estimates due to failed continuing calibration verification. One total antimony and lead result was qualified as estimates due to spike failure. Total copper and zinc spike recoveries were reported as not calculated due to high native concentrations of these analytes. Both TCLP barium, cadmium and lead results were qualified as estimates due to contamination in the leach blank. All other sample results were reported without qualification.

All analyses requested were evaluated by established regulatory quality assurance guidelines.

Methods

The laboratory analyzed and/or digested the sample using the following methods: EPA method SW1311-MT for leaching of TCLP elements, SW3010 for the digestion, and SW1311-6010 analysis of TCLP metals. EPA method 200.8 (ICPMS) was used for the digestion and analysis of total trace metals.

Sample Information

The laboratory received the samples on 02/15/08. The temperature of the cooler received was within the proper range of 0°C - 6°C. The samples were received in good condition. Four (4) samples were received and assigned laboratory identification numbers 074005 – 074008.

Holding Times

The laboratory performed all analyses within established EPA holding times.

Calibration

Instrument calibrations and calibration checks were performed in accordance with the appropriate method. The final total beryllium CCV was above acceptance limits due to matrix interference, and the results were qualified as estimates. All other initial and continuing calibration checks were within control limits. ICPMS calibration correlation coefficients were within the acceptance range of 1.000 - 0.995. The instruments were calibrated with NIST traceable standards and verified to be in calibration with a second source NIST traceable standard.

Method Blanks

Two method blanks were analyzed for the TCLP elements. MB05051E1 was the extraction fluid that was processed from the first leaching step and MB05052E2 was a water blank that was added at the hot block digestion step. MB05051E1 had levels of Ba, Cd and Pb that were above the laboratory's reporting limit, but well below regulatory TCLP limits. Since the water blank was not contaminated it is assumed that the contamination did not occur during the digestion procedure.

Sample numbers 074005 and 074006 for Ba, Cd, and Pb are qualified as estimates due to contamination during the leach procedure.

No analytically significant levels of analyte were detected in the other method blanks associated with these samples.

Matrix Spikes

Total copper and Zinc spike recoveries were reported as not calculated. The standard spiking level was insufficient for the elevated concentration of analyte in the source sample. Both antimony spike recoveries were below acceptance limits due to matrix interference and the source sample was qualified as an estimate. One lead spike and both beryllium spikes were above acceptance and the source sample was qualified as an estimate.

All other associated matrix spike recoveries were within the acceptance limits of 75% - 125%.

Replicates

The relative percent difference of the total lead duplicates is outside the acceptance limits. Lead sample number 074008 is qualified as an estimate.

All associated duplicate relative percent differences of samples with concentrations greater than 5 times the reporting limit were within the acceptance range of 0% - 20%.

Laboratory Control Samples

All laboratory control sample recoveries were within the acceptance limits of 85% - 115%.

Internal Standards

All internal standard recoveries were within acceptance limits of 60% - 125%.

Other Quality Assurance Measures and Issues

Total metals' samples were initially prepped using the suggested weight of 1.0g. This prep failed due to a gel formation. Samples were repped using 0.10g of sample. Reporting limits were raised accordingly.

- U - The analyte was not detected at or above the reported result.
- J - The analyte was positively identified. The associated numerical result is an estimate.
- NC - Not Calculated

bold - The analyte was present in the sample. (Visual Aid to locate detected compounds on report sheet.)

Please call Dean Momohara at (360) 871-8808 to further discuss this project.

cc: Project File

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Nickel

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/26/08

Analyte: Nickel

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	22.0		mg/Kg dw	02/13/08	02/26/08
08074008		NORTH 2	Sediment/Soil	15.5		mg/Kg dw	02/13/08	02/26/08
08074008		LMX1 (matrix spike)		94		%	02/13/08	02/26/08
08074008		LMX2 (matrix spike)		92		%	02/13/08	02/26/08
MB08050I1		Lab BLNK	Sediment/Soil	0.50	U	mg/Kg dw		02/26/08
ML08050I1		Lab LCS-	Sediment/Soil	106		%		02/26/08

Authorized By: M. Jones

Release Date: 2/26/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Silver

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/26/08

Analyte: Silver

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	4.6		mg/Kg dw	02/13/08	02/26/08
08074008		NORTH 2	Sediment/Soil	3.5		mg/Kg dw	02/13/08	02/26/08
08074008		LMX1 (matrix spike)		94		%	02/13/08	02/26/08
08074008		LMX2 (matrix spike)		92		%	02/13/08	02/26/08
MB0805011		Lab BLNK	Sediment/Soil	0.50	U	mg/Kg dw		02/26/08
ML0805011		Lab LCS-	Sediment/Soil	107		%		02/26/08

Authorized By: M. Jovan

Release Date: 2/26/08

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Beryllium

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/25/08

Analyte: Beryllium

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	1.5	J	mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	1.1	J	mg/Kg dw	02/13/08	02/20/08
08074008		LMX1 (matrix spike)		160		%	02/13/08	02/20/08
08074008		LMX2 (matrix spike)		145		%	02/13/08	02/20/08
MB0805011		Lab BLNK	Sediment/Soil	0.50	U	mg/Kg dw		02/20/08
ML0805011		Lab LCS-	Sediment/Soil	95		%		02/20/08

Authorized By: *M. Jensen*

Release Date: 2/25/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Chromium

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/25/08

Analyte: Chromium

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	164		mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	119		mg/Kg dw	02/13/08	02/20/08
08074008		LMX1 (matrix spike)		106		%	02/13/08	02/20/08
08074008		LMX2 (matrix spike)		107		%	02/13/08	02/20/08
MB08050I1		Lab BLNK	Sediment/Soil	2.5	U	mg/Kg dw		02/20/08
ML08050I1		Lab LCS-	Sediment/Soil	109		%		02/20/08

Authorized By: M. Jones

Release Date: 2/25/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Copper

Project Name: Black Sand Beach Investigation - 07 **LIMS Project ID:** 1110-08
Project Officer: Brendan Dowling **Method:** EPA200.8
Date Reported: 02/25/08 **Analyte:** Copper

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	2620		mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	1740		mg/Kg dw	02/13/08	02/20/08
08074008	LMX1 (matrix spike)				NC	%	02/13/08	02/20/08
08074008	LMX2 (matrix spike)				NC	%	02/13/08	02/20/08
MB0805011	Lab BLNK		Sediment/Soil	0.50	U	mg/Kg dw		02/20/08
ML0805011	Lab LCS-		Sediment/Soil	96		%		02/20/08

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Zinc

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/25/08

Analyte: Zinc

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	23000		mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	14600		mg/Kg dw	02/13/08	02/20/08
08074008	LMX1 (matrix spike)				NC	%	02/13/08	02/20/08
08074008	LMX2 (matrix spike)				NC	%	02/13/08	02/20/08
MB0805011	Lab BLNK		Sediment/Soil	25	U	mg/Kg dw		02/20/08
ML0805011	Lab LCS-		Sediment/Soil	110		%		02/20/08

Authorized By: *M. Jones*

Release Date: 2/25/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Arsenic

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/25/08

Analyte: Arsenic

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	22.6		mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	18.6		mg/Kg dw	02/13/08	02/20/08
08074008		LMX1 (matrix spike)		106		%	02/13/08	02/20/08
08074008		LMX2 (matrix spike)		104		%	02/13/08	02/20/08
MB0805011		Lab BLNK	Sediment/Soil	0.50	U	mg/Kg dw		02/20/08
ML0805011		Lab LCS-	Sediment/Soil	109		%		02/20/08

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Selenium

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/25/08

Analyte: Selenium

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	2.5	U	mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	2.5	U	mg/Kg dw	02/13/08	02/20/08
08074008		LMX1 (matrix spike)		101		%	02/13/08	02/20/08
08074008		LMX2 (matrix spike)		99		%	02/13/08	02/20/08
MB0805011		Lab BLNK	Sediment/Soil	2.5	U	mg/Kg dw		02/20/08
ML0805011		Lab LCS-	Sediment/Soil	111		%		02/20/08

Authorized By: M. Jones

Release Date: 2/25/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Cadmium

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/25/08

Analyte: Cadmium

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	2.6		mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	2.6		mg/Kg dw	02/13/08	02/20/08
08074008		LMX1 (matrix spike)		89		%	02/13/08	02/20/08
08074008		LMX2 (matrix spike)		88		%	02/13/08	02/20/08
MB0805011		Lab BLNK	Sediment/Soil	0.50	U	mg/Kg dw		02/20/08
ML0805011		Lab LCS-	Sediment/Soil	104		%		02/20/08

Authorized By: *M. J. [Signature]*

Release Date: 2/25/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Antimony

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/25/08

Analyte: Antimony

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	44.7		mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	30.2	J	mg/Kg dw	02/13/08	02/20/08
08074008		LMX1 (matrix spike)		47		%	02/13/08	02/20/08
08074008		LMX2 (matrix spike)		55		%	02/13/08	02/20/08
MB0805011		Lab BLNK	Sediment/Soil	1.0	U	mg/Kg dw		02/20/08
ML0805011		Lab LCS-	Sediment/Soil	106		%		02/20/08

Authorized By: M. Jones

Release Date: 2/25/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Thallium

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/25/08

Analyte: Thallium

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	0.50	U	mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	0.50	U	mg/Kg dw	02/13/08	02/20/08
08074008		LMX1 (matrix spike)		102		%	02/13/08	02/20/08
08074008		LMX2 (matrix spike)		106		%	02/13/08	02/20/08
MB08050I1		Lab BLNK	Sediment/Soil	0.50	U	mg/Kg dw		02/20/08
ML08050I1		Lab LCS-	Sediment/Soil	101		%		02/20/08

Authorized By: M. Jones

Release Date: 2/25/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
Lead

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Project Officer: Brendan Dowling

Method: EPA200.8

Date Reported: 02/25/08

Analyte: Lead

Sample	QC	Field ID	Matrix	Result	Qualifier	Units	Collected	Analyzed
08074007		SOUTH 2	Sediment/Soil	323		mg/Kg dw	02/13/08	02/20/08
08074008		NORTH 2	Sediment/Soil	274	J	mg/Kg dw	02/13/08	02/20/08
08074008		LMX1 (matrix spike)		112		%	02/13/08	02/20/08
08074008		LMX2 (matrix spike)		169		%	02/13/08	02/20/08
MB0805011		Lab BLNK	Sediment/Soil	0.50	U	mg/Kg dw		02/20/08
ML0805011		Lab LCS-	Sediment/Soil	103		%		02/20/08

Authorized By: *M. Jones*

Release Date: 2/25/08

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
TCLP metals for ICP analysis

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Lab ID: MB08051E1

Method: 1311-6010

QC Type: Laboratory Method Blank

Date Prepared: 02/21/08

Matrix: Waste

Project Officer: Brendan Dowling

Date Analyzed: 02/26/08

Units: mg/L

Analyte	Result	Qualifier
Arsenic	0.050	U
Barium	1.96	
Cadmium	0.030	
Chromium	0.0050	U
Lead	0.29	
Selenium	0.050	U
Silver	0.010	U

Authorized By: _____

[Signature]

Release Date: _____

2/22/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
TCLP metals for ICP analysis

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Lab ID: MB08052E1

Method: 1311-6010

QC Type: Laboratory Method Blank

Date Prepared: 02/21/08

Matrix: Waste

Project Officer: Brendan Dowling

Date Analyzed: 02/26/08

Units: mg/L

Analyte	Result	Qualifier
Arsenic	0.050	U
Barium	0.050	U
Cadmium	0.0050	U
Chromium	0.0050	U
Lead	0.050	U
Selenium	0.050	U
Silver	0.010	U

Authorized By: *J. S. S. S.*

Release Date: 2/27/08

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
TCLP metals for ICP analysis

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Lab ID: **ML08052E1**

QC Type: Laboratory Control Sample

Date Prepared: 02/21/08

Method: 1311-6010

Project Officer: Brendan Dowling

Date Analyzed: 02/26/08

Matrix: Waste

Units: %

Analyte	Result	Qualifier
---------	--------	-----------

Arsenic	108	
Barium	106	
Cadmium	104	
Chromium	108	
Lead	108	
Selenium	109	
Silver	102	

Authorized By: *Sue Velando*

Release Date: 2/27/08

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
TCLP metals for ICP analysis

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Sample: 08074005

Date Collected: 02/13/08

Method: 1311-6010

Field ID: SOUTH 1

Date Prepared: 02/21/08

Matrix: Waste

Project Officer: Brendan Dowling

Date Analyzed: 02/26/08

Units: mg/L

Analyte	Result	Qualifier
Arsenic	0.050	U
Barium	2.44	J
Cadmium	0.0095	J
Chromium	0.0050	U
Lead	0.26	J
Selenium	0.050	U
Silver	0.010	U

Authorized By: *Brendan Dowling*

Release Date: 2/28/08

Page: 1

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
TCLP metals for ICP analysis

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Sample: 08074006 (matrix spike - LMX1)

Date Collected: 02/13/08

Method: 1311-6010

Field ID: NORTH 1

Date Prepared: 02/21/08

Matrix: Waste

Project Officer: Brendan Dowling

Date Analyzed: 02/26/08

Units: % Recovery

Analyte	Result	Qualifier
---------	--------	-----------

Arsenic	102	
Barium	92	
Cadmium	92	
Chromium	97	
Lead	94	
Selenium	104	
Silver	93	

Authorized By: Julia Schwartz

Release Date: 2/27/08

Washington State Department of Ecology
Manchester Environmental Laboratory
Analysis Report for
TCLP metals for ICP analysis

Project Name: Black Sand Beach Investigation - 07

LIMS Project ID: 1110-08

Sample: 08074006 (matrix spike - LMX2)

Date Collected: 02/13/08

Method: 1311-6010

Field ID: NORTH 1

Date Prepared: 02/21/08

Matrix: Waste

Project Officer: Brendan Dowling


Date Analyzed: 02/26/08

Units: % Recovery

Analyte	Result	Qualifier
Arsenic	102	
Barium	91	
Cadmium	92	
Chromium	96	
Lead	93	
Selenium	104	
Silver	93	

Authorized By: Paul S. [Signature]

Release Date: 2/27/08



Nautilus Environmental, LLC

RECEIVED

MAR 28 2008

DEPARTMENT OF ECOLOGY
EASTERN REGIONAL OFFICE

Dangerous Waste Characterization

Sample IDs: North Comp. A; North Comp. A (ground);
North 2B; North 3A; South Comp. A; South Comp. B;
South 2A; South 2C

Report date: March 24, 2008

Submitted to:

Washington State Department of Ecology
4601 N. Monroe St.
Spokane, WA 99205

Washington Laboratory
5009 Pacific Hwy East
Suite 2
Tacoma, WA 98424

1.0 INTRODUCTION

A dangerous waste characterization using the test organism *Oncorhynchus mykiss* (rainbow trout) was conducted on eight samples submitted by Washington State Department of Ecology (WDOE) to Nautilus Environmental. Testing was conducted following the Washington State Department of Ecology Publication 80-12.

2.0 METHODS

The samples, identified as North Comp. A, North Comp. A (ground), North 2B, North 3A, South Comp. A, South Comp. B, South 2A, and South 2C, were received in the laboratory on March 11, 2008. Sample North Comp. A (ground) was ground in the laboratory using a coffee grinder cleaned to EPA specifications. The test procedure is outlined in Table 1.

Table 1. Summary of Dangerous Waste Characterization Test Conditions

Parameter	Standard Fish Toxicity Test	Standard Fish Toxicity Test
Test number	0803-T035	0803-T050
Samples tested	North Comp. A, North Comp. A (ground), North 2B, North 3A	South Comp. A, South Comp. B, South 2A, South 2C
Test initiation date; time	3/15/2008; 1100h	3/20/2008; 1240h
Test termination date; time	3/19/2008; 1115h	3/24/2008; 1140h
Endpoint	Mortality at 96-hours	
Test chamber	10-L glass tank	
Test temperature	12 ± 1°C	
Dilution water	Carbon filtered water	
Test solution volume	8 L	
Test concentrations (mg/L)	100, 10, 0	
Number of organisms/ chamber	10	
Number of replicates	3	
Test organism	<i>Oncorhynchus mykiss</i> (rainbow trout)	
Feeding	No feeding during test	
Photoperiod	16 hours light/ 8 hours dark	
Extraction	Rotary agitation (30 +/- 2 rpm) for 18 hours	
Reference Toxicant	Copper sulfate	
Deviations	See Quality Assurance Section	

The test organisms used in the test are outlined in Table 2. Both sets of samples were tested using fish from the same batch received on March 12, 2008.

Table 2. Test organisms (*Oncorhynchus mykiss*)

Test number	0803-T035	0803-T050
Test organism age	40 days post swim-up (hatch date 1/14/08)	45 days post swim-up (hatch date 1/14/08)
Mean weight	0.37 g	0.39 g
Mean length	31 mm	32 mm
Ratio of longest to shortest	1.1	1.1
Loading	0.47 g/L	0.48 g/L
Test organism source	Trout Lodge; Sumner, WA	Trout Lodge; Sumner, WA

3.0 RESULTS

A summary of results for the dangerous waste characterization conducted on samples North Comp. A, North Comp. A (ground), North 2B, North 3A, South Comp. A, South Comp. B, South 2A, and South 2C is contained in Table 3.

There was 3 percent mortality in the 100 mg/L concentration and no mortality in the 10 mg/L concentration of sample South 2C during the test. There was no mortality in any other sample during the test. Based on these results, North Comp. A, North Comp. A (ground), North 2B, South Comp. A, South Comp. B, South 2A, and South 2C do not designate as either dangerous or extremely hazardous wastes.

Table 3. Summary of Results

Sample ID	Concentration (mg/L)	Survival (# fish, N=30)	Percent Mortality	Dangerous Waste Designation
Control	0	30	0	NA
North Comp. A	10	30	0	None
	100	30	0	
North Comp. A	10	30	0	None
	100	30	0	
North 2B	10	30	0	None
	100	30	0	
North 3A	10	30	0	None
	100	25 ¹	0	
Control	0	30	0	NA
South Comp. A	10	30	0	None
	100	30	0	
South Comp. B	10	30	0	None
	100	30	0	
South 2A	10	30	0	None
	100	30	0	
South 2C	10	29 ²	0	None
	100	29	3	

¹ Initial count was 25, see Quality Assurance section for further explanation.

² Initial count was 29, see Quality Assurance section for further explanation.

4.0 QUALITY ASSURANCE

One replicate of the 100 mg/L concentration of sample North 3A had 5 fish added instead of 10 at test initiation. As there was no mortality in this sample, this deviation is not expected to have affected the results.

One replicate of the 10 mg/L concentration of sample South 2C had 9 fish added instead of 10 at test initiation. As there was no mortality in the 10 mg/L concentration and only 3 percent mortality in the 100 mg/L concentration of this sample, this deviation is not expected to have affected the results.

Three replicates of the 10 mg/L concentration of sample North Comp. A had super-saturated dissolved oxygen levels at test initiation. As there was no mortality in this sample, this deviation is not expected to have affected the results.

The most recently completed reference toxicant test was initiated March 11, 2008. The LC₅₀ of 85 07 µg/L copper was acceptable based on control charting for this laboratory. The coefficient of variation (CV) for the last 20 tests was 39.1 percent, which is considered good by the Biomonitoring Science Advisory Board.

References

Laboratory Guidance and Whole Effluent Toxicity Test Review Criteria. Washington State Department of Ecology Publication # WQ-R-95-80 Revised June 2005.

Biological Testing Methods 80-12 for the Designation of Dangerous Waste Washington State Department of Ecology Publication #80-12. Revised June 1999.

Appendix A
Test Data

**Dangerous Waste Toxicity Test
Toxicity Test Data Sheet - Washington Laboratory**

Client: WDOC
 Sample ID: North 3A
 Test # 0803-7035

Start Date & Time: 3/15/08 1100
 End Date & Time: 3/19/08 1115
 Test Organism: Oncorhynchus mykiss
 Test Protocol: Washington State Department of Ecology Publ. 80-12

Rep	Conc.	Cont #	Number of Live Organisms						Dissolved Oxygen (mg/L)	pH (units)	Conductivity (umhos/cm)						Temperature (°C)	Percent Survival			
			0	24	48	72	96	0			24	48	72	96	0	24			48	72	96
1	10ppm	26	10	10	10	10	10	9.9	8.4	8.7	7.9	7.4	7.13	7.05	41	45	11.6	11.4	11.3	12.4	100%
2	10ppm	14	10	10	10	10	9.9	8.7	8.3	8.5	8.0	7.45	7.11	7.07	43	47					
3	10ppm	10	10	10	10	10	9.7	8.6	8.3	8.4	8.0	7.42	7.12	7.30	52	54					
1	100ppm	22	10	10	10	10	9.7	8.4	8.4	7.9	7.4	7.4	7.13	7.14	44	47	11.8	11.9	11.8	12.0	100%
2	100ppm	25	10	10	10	10	9.5	8.7	8.1	8.3	7.5	7.43	7.10	7.13	43	46					
3	100ppm	2*	105	105	5	5	9.7	9.0	8.6	8.3	7.4	7.30	7.11	7.33	49	53					
1																					
2																					
3																					
1																					
2																					
3																					
1																					
2																					
3																					
Technician Initials			<u>D</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>	<u>BP</u>

Sample	Alk. (init.)	Hard. (init.)	Alk. (fin.)	Hard. (fin.)	Animal Source:	<u>Rainier Lodge</u>	Test Volume:	<u>8-L</u>
Control	20	20	24	28	Date of Hatch:	<u>1/4/08</u>	Date Received:	<u>3/12/08</u>
TD8-045	28	20	28	20	Date of Swin-up:	<u>2/4/08</u>		

Weights (g): 32 33 46 38 37 30 40 41 45 31
 Lengths(mm): 30 33 33 31 31 30 32 32 38 29
 Length max/min: 1.1
 Loading: 4/15 g/L
 $\mu = 374$
 $\mu = 314$

Sample Description: *Tank 2 started with only 5 fish. See effluent collection log # 08-010

**Dangerous Waste Toxicity Test
Toxicity Test Data Sheet - Washington Laboratory**

Client: WODE
 Sample ID: South Camp A, South Camp B, South 2A, South 2C
 Test #: 0803-TDSD
 Start Date & Time: 3/20/08 12:40
 End Date & Time: 3/24/08 11:40
 Test Organism: Oncorhynchus mykiss
 Test Protocol: Washington State Department of Ecology Publ. 80-12

Rep	Conc.	Cont #	Number of Live Organisms				Dissolved Oxygen (mg/L)	pH (units)				Conductivity (umhos/cm)				Temperature (°C)				Percent Survival				
			0	24	48	72		96	0	24	48	72	96	0	24	48	72	96						
1	CON	21	10	10	10	10	10.5	8.4	8.7	8.2	8.3	7.30	7.12	7.07	7.26	7.13	39	41	11.6	12.3	12.3	12.6	11.6	100%
2		9	10	10	10	10	10.2	8.3	8.8	8.7	8.7	7.32	7.16	7.14	7.24	7.21	42	46						
3		1	10	10	10	10	10.3	8.4	8.5	8.6	8.6	7.34	7.20	7.13	7.22	7.17	42	46						
1	T08-046	2	10	10	10	10	10.4	8.5	9.0	8.5	8.6	7.36	7.20	7.11	7.22	7.20	41	44	11.7	12.5	11.5	11.6	11.5	100%
2	10ppm	18	10	10	10	10	10.4	8.4	8.7	8.8	8.9	7.37	7.18	7.13	7.20	7.21	40	44						
3	South Camp A	15	10	10	10	10	10.5	8.5	8.4	8.3	8.3	7.39	7.21	7.14	7.19	7.18	39	42						
1	T08-046	11	10	10	10	10	10.1	8.3	8.5	9.1	8.9	7.36	7.19	7.14	7.19	7.17	42	45	11.6	12.5	11.7	11.3	11.4	100%
2	100ppm	25	10	10	10	10	10.5	8.9	8.4	8.4	8.8	7.37	7.18	7.12	7.16	7.10	39	41						
3	South Camp A	21	10	10	10	10	10.3	8.5	8.5	8.4	8.6	7.36	7.19	7.13	7.17	7.18	41	45						
1	T08-047	12	10	10	10	10	10.5	8.1	8.7	8.4	8.9	7.40	7.21	7.15	7.15	7.16	39	42	11.6	12.9	11.8	11.4	11.6	100%
2	10ppm	13	10	10	10	10	10.5	8.5	8.5	8.9	8.5	7.40	7.20	7.13	7.16	7.18	39	42						
3	South Camp B	4	10	10	10	10	10.4	8.3	8.8	8.2	8.5	7.37	7.16	7.15	7.16	7.15	41	44						
1	T08-048	5	10	10	10	10	10.4	8.8	8.5	8.8	8.6	7.38	7.27	7.16	7.22	7.21	41	44	11.8	13.0	13.3	11.8	12.0	100%
2	100ppm	19	10	10	10	10	10.3	8.7	8.8	8.5	8.9	7.38	7.20	7.14	7.22	7.21	41	45						
3	South Camp B	23	10	10	10	10	10.5	8.5	8.7	8.5	8.9	7.39	7.15	7.13	7.14	7.18	39	42						
1	T08-049	24	10	10	10	10	10.2	8.5	8.2	8.0	8.2	7.31	7.10	7.03	7.15	7.11	38	42	11.4	11.5	12.2	11.3	12.5	100%
2	10ppm	6	10	10	10	10	10.4	8.4	8.7	8.1	8.4	7.34	7.15	7.12	7.15	7.14	42	46						
3	South 2A	10	10	10	10	10	10.0	8.4	8.4	8.3	7.7	7.36	7.19	7.15	7.15	7.16	42	46						
1	T08-048	3	10	10	10	10	10.0	8.8	8.3	8.2	8.3	7.37	7.21	7.14	7.18	7.20	41	45	11.6	11.5	11.6	11.2	12.6	100%
2	100ppm	22	10	10	10	10	10.2	9.0	8.3	8.4	8.3	7.36	7.23	7.17	7.19	7.21	42	46						
3	South 2A	16	10	10	10	10	10.4	8.9	8.6	8.7	8.4	7.39	7.20	7.16	7.18	7.20	40	44						
Technician Initials			DS				BP				PT				ST				DS					

Test Volume: 8L
 Date Received: 3/12/08
 Date of Swim-up: 2/4/08
 Animal Source: Trout Lodge
 Date of Hatch: 1/4/08
 Weights (g): 0.31 0.30 0.39 0.42 0.49 0.44 0.40 0.36 0.32 0.38
 Lengths (mm): 31 31 32 31 33 33 32 31 30 32
 Length max/min: 1.1
 Loading: 48 g/L
 μ = 3.57 Nautilus Environmental
 μ = 31.6 Washington Laboratory
 5009 Pacific Hwy. E., Suite 2
 Tacoma, WA 98424
 253-922-4296

Sample Description:

**Dangerous Waste Toxicity Test
Toxicity Test Data Sheet - Washington Laboratory**

Client: WDOE
 Sample ID: South Lamp A, South Lamp B, South 2A, South 2C
 Test #: 0803-1050
 Start Date & Time: 3/20/08 12:40
 End Date & Time: 3/24/08 11:40
 Test Organism: Oncorhynchus mykiss
 Test Protocol: Washington State Department of Ecology Publ. 80-12

Rep	Conc.	Cont #	Number of Live Organisms						Dissolved Oxygen (mg/L)	pH (units)	Conductivity (umhos/cm)	Temperature (°C)	Percent Survival								
			0	24	48	72	96	120													
1	TOK-049	17	9	9	9	9	9	10.5	9.8	7.36	7.21	7.21	7.23	40	44	11.4	11.8	11.7	11.5	12.2	100%
2	10ppm South 2C	8	10	10	10	10	10	10.2	8.7	7.32	7.13	7.14	7.16	42	47						
3	South 2C	7	10	10	10	10	10	10.2	8.8	7.32	7.16	7.15	7.16	42	41						
1	TOK-049	26	10	10	10	10	10	10.4	8.8	7.21	7.18	7.14	7.18	39	43	11.8	12.3	12.0	11.6	12.8	97%
2	100ppm South 2C	20	10	10	10	10	10	10.4	8.4	7.87	7.21	7.16	7.21	41	40						
3	South 2C	14	10	10	9	9	9	10.5	8.7	7.41	7.21	7.14	7.15	40	40						
1																					
2																					
3																					
1																					
2																					
3																					
1																					
2																					
3																					
Technician Initials			JS	BP	RT	JS	JS	BP	BP	RT	JS										

Animal Source: TROUT/08
 Date of Hatch: 1/4/08
 Test Volume: 8L
 Date Received: 3/12/08
 Date of Swim-up: 2/4/08

Sample	Alk. (init.)	Hard. (init.)	ALK. (fin.)	Hard. (fin.)	Animal Source:	Date of Hatch:	Test Volume:	Date Received:	Date of Swim-up:
Control	24	20	20	16					
TOK-049	24	20	20	16					

Weights (g): 31 36 39 42 49 44 40 36 32 38
 Lengths (mm): 31 31 32 31 33 33 32 31 30 32
 Length max/min: 1.1
 Loading: 48g/L
 μ = 31.6
 μ = 38.7

Sample Description: * Replicate 17 only has a fish -



Date Identified: 3/17/08

By Whom: Maria

Problem Description:

NOTE: Please be very specific (i.e. if temperature is out of range, which way and by how much?)!

D.O.'s too high on 3 of the 80-12 tanks at start-up.
D.O. over saturated by 0.5 ~~mg/L~~ tank #24, & 1.3 ~~mg/L~~ in tanks #16 + 13

Analysis & Resolution:

NOTE: Key points here are: 1) How can the problem be avoided in the future? 2) What action was taken?

1) Meter should be allowed to settle completely or
possibly be re-calibrated. If D.O. is still
high, tank can be stirred to de-saturate.

Affected Test IDs: WDOE 80-12 3/15/08
TDS-043 Tanks 24, 16, 13

Further action required? Y (N)

Verified By: [Signature]
(Supervisor)

If yes, provide the following information (minimum):

Correction/Action Needed: _____

Date/Time Performed: _____

Performed by: _____

Date all action completed: _____

Verified By: _____
(QA Officer)



Date Identified: 3/16/08

By Whom: Mana

Problem Description:

NOTE: Please be very specific (i.e. if temperature is out of range, which way and by how much?)!

One tank of an 80-12 tank contained only five fish instead of the required ten.

Analysis & Resolution:

NOTE: Key points here are: 1) How can the problem be avoided in the future? 2) What action was taken?

1, Laura Snanks, who added the fish, will double check that 10 fish are added to each test chamber. The paperwork for this test reflects the test chamber was initiated with only 6 fish.

Affected Test IDs: WDDF 80-12 test, initiated 3/15/08

Further action required? Y N

Verified By: *[Signature]*
(Supervisor)

If yes, provide the following information (minimum):

Correction/Action Needed: _____

Date/Time Performed: _____

Performed by: _____

Date all action completed: _____

Verified By: _____
(QA Officer)

Acute Fish Survival Test


Nautilus Environmental WA

Test Type: Survival (96h)
 Protocol: EPA/821/R-02-012 (2002)

Organism: Oncorhynchus mykiss (Rainbow Tro
 Endpoint: 96h Survival Rate

Material: Copper sulfate
 Source: Reference Toxicant-REF

Acute Fish Survival Test



Mean: 69.02 Count: 20 -1s Warning Limit: 42.04 -2s Action Limit: 15.06
 Sigma: 26.98 CV: 39.10% +1s Warning Limit: 96 +2s Action Limit: 123

Quality Control Data

Point	Year	Month	Day	QC Data	Delta	Sigma	Warning	Action	Link No	Analysis No
1	2006	May	31	35.36	-33.66	-1.248	(-)		19-3457-2633	02-9683-8993
2		Jul	6	80.47	11.45	0.4242			08-0196-2782	16-9690-6989
3		Aug	1	112.2	43.23	1.602	(+)		08-6267-8343	09-7746-6681
4		Sep	13	45.65	-23.37	-0.8663			14-1862-0699	14-4190-4111
5		Oct	4	120.3	51.28	1.901	(+)		05-1640-1733	20-2095-2651
6		Nov	14	88.07	19.05	0.706			11-2573-0594	06-3342-6879
7			29	61.56	-7.463	-0.2766			07-2713-6445	10-5454-1996
8	2007	Jan	3	93.3	24.28	0.9			16-1383-8186	09-5460-8069
9		Feb	5	63	-6.024	-0.2233			02-4511-2417	08-3345-6600
10		Mar	7	69.1	0.07564	0.002804			15-2742-2430	14-0632-0126
11		Apr	12	38.65	-30.37	-1.126	(-)		05-2221-9409	06-5376-8430
12		May	1	80.81	11.79	0.437			07-8440-9066	16-2412-3916
13		Jun	5	31.5	-37.52	-1.391	(-)		04-7226-1595	13-4878-0526
14		Jul	3	38.97	-30.05	-1.114	(-)		09-2201-9419	09-6463-0833
15		Aug	7	72.36	3.343	0.1239			00-2704-2087	10-0764-4900
16		Sep	17	65.31	-3.708	-0.1374			09-6049-9537	19-0516-9479
17		Oct	10	110.9	41.87	1.552	(+)		07-7267-2112	10-4144-5232
18		Nov	12	57.43	-11.59	-0.4294			01-5405-3561	12-3986-4906
19	2008	Jan	16	79.37	10.35	0.3836			04-2972-7948	18-3406-5324
20		Feb	8	36.13	-32.89	-1.219	(-)		18-0745-0448	10-2659-0509
21		Mar	11	85.07	16.05	0.5948			01-5589-5982	15-0144-3175

CETIS Summary Report

Report Date: 17 Mar-08 08:48 (p 1 of 1)
 Link/Link Code: 01-5589-5982/RA031108OM

Acute Fish Survival Test						Nautilus Environmental WA					
Test Run No:	15-7154-5566	Test Type:	Survival (96h)	Analyst:	Meghan Murphy	Diluent:	Dechlorinated Tap Water	Brine:		Age:	57d
Start Date:	11 Mar-08 10:45	Protocol:	EPA/821/R-02-012 (2002)	Species:	Oncorhynchus mykiss	Source:	Trout Lodge Fish Farm	Code:	RA031108OM	Client:	Reference Toxicant Test
Ending Date:	15 Mar-08 10:15	Material:	Copper sulfate	Project:		Receive Date:	15 Mar-08 10:15	Station:			
Duration:	96h	Source:	Reference Toxicant			Sample Age:	N/A				
Point Estimate Summary											
Analysis No	Endpoint	Effect-%	Conc-µg/L	95% LCL	95% UCL	Method					
15-0144-3175	96h Survival Rate	50	85.1	73.7	98.2	Trimmed Spearman-Kärber					
Test Acceptability											
Analysis No	Endpoint	Attribute	Test Stat	Acceptability Limits	Overlap	Decision					
15-0144-3175	96h Survival Rate	Control Resp	1	0.9 - NL	Yes	Passes acceptability criteria					
96h Survival Rate Summary											
Conc-µg/L	Control Type	Count	Mean	95% LCL	95% UCL	Min	Max	Std Err	Std Dev	CV%	Diff%
0	Dilution Water	3	1	1	1	1	1	0	0	0.0%	0.0%
25		3	1	1	1	1	1	0	0	0.0%	0.0%
50		3	0.9	0.863	0.937	0.8	1	0.0183	0.1	11.1%	10.0%
100		3	0.367	0.345	0.388	0.3	0.4	0.0105	0.0577	15.7%	63.3%
200		3	0	0	0	0	0	0	0		100.0%
400		3	0	0	0	0	0	0	0		100.0%
96h Survival Rate Detail											
Conc-µg/L	Control Type	Rep 1	Rep 2	Rep 3							
0	Dilution Water	1	1	1							
25		1	1	1							
50		1	0.9	0.8							
100		0.4	0.3	0.4							
200		0	0	0							
400		0	0	0							

Appendix C
Chain-of-Custody Form



TESTING LOCATION (Please Circle)

California
 5550 Morehouse Drive, Suite 150
 San Diego, CA 92121
 Phone 858.587.7333
 Fax 858.587.3961

Washington
 5009 Pacific Highway East, Suite 2
 Tacoma, WA 98424
 Phone 253.922.4296
 Fax 253.922.5814

British Columbia
 8664 Commerc Court
 Burnaby, British Columbia, Canada V5A 4N3
 Phone 604.420.8773
 Fax 604.357.1361

Chain of Custody

Date 3/10/08 Page 1 of 1


Sample Collection By:		Invoice To:		ANALYSES REQUIRED		RELINQUISHED BY (COURIER)		
Report to:	Company	Company	Address	Signature	(Time)	Signature	(Time)	
WA State Dept. of Ecology	WA State Dept. of Ecology	WA State Dept. of Ecology	4601 N. Monroe St.					
4601 N. Monroe St.	4601 N. Monroe St.	4601 N. Monroe St.	Spokane, WA 99205					
Spokane, WA 99205	Spokane, WA 99205	Spokane, WA 99205	Brendan Dowling					
Brendan Dowling	Brendan Dowling	Brendan Dowling	509/ 329-3611					
509/ 329-3611	509/ 329-3611	509/ 329-3611	bdow461@ecy.wa.gov					
bdow461@ecy.wa.gov	bdow461@ecy.wa.gov	bdow461@ecy.wa.gov						
SAMPLE ID	DATE	TIME	MATRIX	CONTAINER TYPE	NO. OF CONTAINERS	COMMENTS	RELINQUISHED BY (CLIENT)	
North Comp. A	3/7/2008		Sediment	8 oz. glass jar	1	# T08 - 043		
North Comp. A	3/7/2008		Sediment	8 oz. glass jar	1	THIS SAMPLE ONLY: grind partially prior to toxicity analysis (sample is labeled)		
North 2B	3/7/2008		Sediment	8 oz. glass jar	1	T08 - 044		
North 3A	3/7/2008		Sediment	8 oz. glass jar	1	T08 - 045		
South Comp. A	3/7/2008		Sediment	8 oz. glass jar	1	T08 - 046		
South Comp. B	3/7/2008		Sediment	8 oz. glass jar	1	T08 - 047		
South 2A	3/7/2008		Sediment	8 oz. glass jar	1	T08 - 048		
South 2C	3/7/2008		Sediment	8 oz. glass jar	1	T08 - 049		
WDOE 80-12 Hazardous Waste Characterization using Rainbow Trout only								
Receipt Temperature (°C)								
PROJECT INFORMATION	SAMPLE RECEIPT		RELINQUISHED BY (CLIENT)		RELINQUISHED BY (COURIER)			
Client: WA Dept of Ecology	Total No. of Containers	8	Signature	(Time)	Signature	(Time)		
PO No.: ER-08-0112	Received Good Condition?	Y	Caroline Hylton	08/15/08				
Shipped Via: UPS Ground	Matches Test Schedule?	Y	Signature	(Time)	Signature	(Time)		
SPECIAL INSTRUCTIONS/COMMENTS:								
RECEIVED BY (LABORATORY)								
RECEIVED BY (COURIER)								

Additional costs may be required for sample disposal or storage. Payment net 30 unless otherwise contracted.

APPENDIX D

**90 PERCENT ENGINEERING PLANS AND
SPECIFICATIONS**


NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION



LEGEND

- LIMITS OF CONSTRUCTION
- - - PROPERTY LINE
- P - OVERHEAD POWER LINE
- - - RAILROAD R/W
- + + + + + RAILROAD
- HAUL ROUTE
- ▨ MINOR TEMPORARY ROAD IMPROVEMENT
- AREA OF EXCAVATION

- NOTES:**
1. ORIGINAL SURVEY CONDUCTED BY SURVEY SOLUTIONS, SPOKANE, WASHINGTON IN DECEMBER 2006 AND APRIL 2009. ADDITIONAL SURVEY WAS PERFORMED OF ACCESS ROADS AND TRUCK TURN AROUND AREA IN NOVEMBER 2009.
 2. SURVEYS WERE PERFORMED WITH TRIMBLE R-8 GPS RECEIVERS WITH A TSC2 CONTROLLER USING REALTIME KINEMATIC SURVEY PROCEDURES.
 3. THE PURPOSE OF THE SURVEYS WERE TO OBTAIN TOPOGRAPHIC DATA AND SITE FEATURES.
 4. HORIZONTAL DATUM, WASHINGTON STATE PLANE, NORTH ZONE, VERTICAL DATUM, NAVD 88, BASED ON WSDOT STATION "YONDER", LOCATED 0.25 MILES SOUTH OF WANETA BORDER CROSSING AND 52 FT. WEST OF THE CENTERLINE OF THE WANETA CUSTOMS ROAD, 3 IN. BRASS CAP IN CEMENT, 745,055.705 FT. NORTH, 2,409,429.512 FT. EAST, ELEV. 1,457.071 FT.
 5. ROAD IMPROVEMENTS SHALL BE TEMPORARY. CONTRACTOR SHALL RESTORE ROADS TO PRE-CONSTRUCTION CONDITION TO EXTENT POSSIBLE.
 6. EDGE OF WATER DEPICTED ON DRAWINGS ARE APPROXIMATE. ACTUAL LOCATION OF EDGE OF WATER MAY VARY AT TIME OF CONSTRUCTION.
 7. PROPERTY LINE ENDS AT HIGH WATER MARK (-EL +1312 FT).



**90% SUBMITTAL
ISSUED FOR CONSTRUCTION**

BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON


**EXISTING CONDITIONS
SITE PLAN AND HAUL ROUTE**

DESIGNED BY: PTM
DRAWN BY: CFS
CHECKED BY: RDE
APPROVED BY: PTM
REVISION: REV 5
DATE: 8/27/10



SHEET
1 OF 8
DRAWING NO.
1

NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION



LEGEND

	LIMITS OF CONSTRUCTION
	PROPERTY LINE
	OVERHEAD POWER LINE
	EDGE OF WATER
	HAUL ROUTE
	TEMPORARY MINOR ROAD IMPROVEMENT
	AREA OF EXCAVATION

- SURVEYOR'S NOTES:**
1. ORIGINAL SURVEY CONDUCTED BY SURVEY SOLUTIONS, SPOKANE, WASHINGTON IN DECEMBER 2006 AND APRIL 2009.
 2. TOPOGRAPHIC SURVEY WAS PERFORMED WITH TRIMBLE R-8 GPS RECEIVERS WITH A TSC2 CONTROLLER USING REALTIME KINEMATIC SURVEY PROCEDURES.
 3. HORIZONTAL DATUM, WASHINGTON STATE PLANE, NORTH ZONE, VERTICAL DATUM, NAVD 88, BASED ON WSDOT STATION "YONDER", LOCATED 0.25 MILES SOUTH OF WANETA BORDER CROSSING AND 52 FT. WEST OF THE CENTERLINE OF THE WANETA CUSTOMS ROAD, 3 IN. BRASS CAP IN CEMENT, 745,055.705 FT. NORTH, 2,409,429.512 FT. EAST, ELEV. 1,457.071 FT.
 4. EDGE OF WATER ELEVATION DEPICTED ON DRAWING MAY VARY AT TIME OF CONSTRUCTION.
 5. PROPERTY LINE ENDS AT HIGH WATER MARK (-EL +1312 FT).

**90% SUBMITTAL
ISSUED FOR CONSTRUCTION**

BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON

EXISTING CONDITIONS

DESIGNED BY: PTM
DRAWN BY: CFS
CHECKED BY: RDE
APPROVED BY: PTM
REVISION: REV 5
DATE: 8/27/10

URS
1501 4TH AVENUE, SUITE 1400
SEATTLE, WA 98101-1616
(206) 438-2700

SHEET
2 OF 8
DRAWING NO.
2



CONSTRUCTION SEQUENCE

- OBTAIN OR VERIFY ACCESS PERMIT FROM BNSF FOR PRIVATE RAILROAD CROSSING AND SITE ACCESS PERMISSION FROM SITE ACCESS OWNERS. REFER TO VICINITY MAP ON SHEET 1.
- CONTRACTOR SHALL PERFORM PRE-CONSTRUCTION SURVEY TO STAKE-OUT BOUNDARIES OF PROJECT WORK AREA AND TO IDENTIFY PROPERTY LINES AND/OR EASEMENTS IN THE VICINITY OF THE PROJECT WORK AREA.
- PRE-CONSTRUCTION MEETING TO BE HELD WITH THE CLIENT, ENGINEER, CONTRACTOR, ECOLOGY, REPRESENTATIVE ACCESS OWNERS AND ARCHAEOLOGICAL MONITOR.
- THE CONTRACTOR SHALL VERIFY LOCATION AND CONDITION OF SURVEY STAKES THAT DEMARCATATE PROJECT WORK AREA AND PROPERTY LINES. ALL WORK ACTIVITIES (PERSONNEL AND EQUIPMENT) SHALL BE RESTRICTED TO THE BOUNDARIES OF THE DESIGNATED WORK AREA.
- CONTRACTOR TO INSTALL APPROVED SIGNAGE IN DESIGNATED WORK AREA.
- CONTRACTOR TO TEMPORARILY IMPROVE UNPAVED ACCESS ROAD FROM NORTHPORT WANETA ROAD TO BLACK SAND BEACH TO ALLOW TRUCK ACCESS TO THE BLACK SAND BEACH.
- CONTRACTOR TO INSTALL PORTABLE OUTHOUSE, EMERGENCY EYEWASH STATION/FIRST AID KIT, FIRE HOSE, PUMP, AND TENTS (FOR CONSTRUCTION PERSONNEL AND MISCELLANEOUS EQUIPMENT/HAND TOOLS) AS APPROVED BY THE ENGINEER WITHIN THE DESIGNATED LIMITS OF CONSTRUCTION AREA DEPICTED ON THIS DRAWING.
- TRUCK HAUL ROUTE SHALL USE THE EXISTING ROADS AS INDICATED IN THE APPROVED PLANS.
- CONTRACTOR SHALL INSTALL SILT BARRIER PRIOR TO COMMENCING EXCAVATION WORK OR IMPORTING BACKFILL MATERIAL TO THE SITE. SEE STORM WATER POLLUTION PREVENTION PLAN FOR TURBIDITY AND PH MONITORING REQUIREMENTS.
- CONTRACTOR TO INSTALL STRAW WADDLES OR SILT FENCE ALONG TREE LINE BUFFER SHELL, AS NEEDED, TO CONTROL STORMWATER RUNOFF.
- CONTRACTOR SHALL INSTALL TEMPORARY SOIL STOCKPILE BERM WITH MINIMUM DIMENSIONS OF 4 FEET HIGH AND 10 FEET WIDE BETWEEN SILT BARRIER AND EXCAVATION AREA FOR PROTECTION OF RIVER FROM TURBIDITY POTENTIAL CAUSED BY EXCAVATION
- CONTRACTOR SHALL OBTAIN APPROVAL FROM ECOLOGY AND ENGINEER PRIOR TO COMMENCING BACKFILL ACTIVITIES.
- DO NOT REMOVE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES UNTIL EXCAVATION AND BACKFILL ARE COMPLETED AND APPROVAL FROM ENGINEER IS OBTAINED.


NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION

LEGEND

	TEMPORARY STOCKPILE
	STRAW WATTLE OR SILT FENCE
	SILT BARRIER
	LIMITS OF CONSTRUCTION
	PROPERTY LINE
	EDGE OF WATER
	HAUL ROUTE
	MINOR TEMPORARY ROAD IMPROVEMENT
	AREA OF EXCAVATION

EROSION AND SEDIMENTATION CONTROL

- THE IMPLEMENTATION OF THESE EROSION SEDIMENTATION CONTROL (ESC) PLANS AND THE CONSTRUCTION, MAINTENANCE, REPLACEMENT, AND UPGRADING OF THESE ESC FACILITIES IS THE RESPONSIBILITY OF THE CONTRACTOR.
- THE ESC FACILITIES SHOWN ON THIS PLAN MUST BE CONSTRUCTED IN CONJUNCTION WITH ALL CLEARING AND GRADING ACTIVITIES IN SUCH A MANNER AS TO INSURE THAT SEDIMENT-ADEN WATER DOES NOT ENTER THE COLUMBIA RIVER.
- THE ESC FACILITIES SHOWN ON THIS PLAN ARE THE MINIMUM REQUIREMENTS FOR ANTICIPATED SITE CONDITIONS. DURING THE CONSTRUCTION PERIOD, THESE ESC FACILITIES SHALL BE UPGRADED AS NEEDED FOLLOWING INSPECTION AFTER STORM EVENTS OR INSPECTION WHILE NEAR THE RIVER. ADDITIONALLY, MORE ESC FACILITIES MAY BE REQUIRED FOR SILTATION CONTROL. THEREFORE, DURING THE COURSE OF CONSTRUCTION IT SHALL BE THE OBLIGATION AND RESPONSIBILITY OF THE CONTRACTOR TO ADDRESS ANY NEW CONDITIONS THAT MAY BE CREATED BY HIS/HER ACTIVITIES AND TO PROVIDE ADDITIONAL FACILITIES OVER AND ABOVE THE MINIMUM REQUIREMENTS AS MAY BE NEEDED.
- THE ESC FACILITIES SHALL BE INSPECTED IN THE MORNING FOLLOWING AN OVERNIGHT (NON-WORKING HOUR) RAINFALL EVENT BY THE CONTRACTOR AND MAINTAINED AS NECESSARY. IN ADDITION, ALL TEMPORARY SILTATION CONTROLS SHALL BE MAINTAINED IN A SATISFACTORY CONDITION UNTIL SUCH TIME THAT CONSTRUCTION IS COMPLETED.
- ANY AREAS NEEDING ESC MEASURES AS DETERMINED BY CONTRACTOR, OR CERTIFIED EROSION AND SEDIMENT CONTROL LEAD BUT NOT REQUIRING IMMEDIATE ATTENTION, SHALL BE ADDRESSED WITHIN TWO (2) DAYS. WORK TO BE CONDUCTED MONDAY-SATURDAY AND OR SUNDAY WITH APPROVAL OF THE ENGINEER.
- STABILIZED CONSTRUCTION ENTRANCE(S) SHALL BE INSTALLED AT THE BEGINNING OF CONSTRUCTION AND MAINTAINED FOR THE DURATION OF THE PROJECT. CONTRACTOR SHALL INSPECT NORTHPORT-WANETA ROAD NEAR CONSTRUCTION ENTRANCE AT LEAST AT THE END OF EACH SHIFT, OR AS OTHERWISE REQUESTED BY THE ENGINEER, AND CLEAN THE ROAD USING SWEEPING OR OTHER APPROVED MEANS IF THERE IS VISUAL EVIDENCE OF DIRT TRACKED ONTO THE ROADWAY.
- ALL WORK AND MATERIALS SHALL BE IN ACCORDANCE WITH APPROVED PLANS AND SPECIFICATIONS OR AS APPROVED BY THE ENGINEER. ENGINEER SHALL COORDINATE WITH ECOLOGY.
- EROSION/SEDIMENTATION CONTROLS SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE DETAILS IN THE DEPARTMENT OF ECOLOGY STORMWATER MANAGEMENT MANUAL, UNLESS APPROVED OTHERWISE BY ECOLOGY.
- A COPY OF THE APPROVED EROSION CONTROL PLANS AND STORMWATER POLLUTION PREVENTION PLAN MUST BE ON THE JOBSITE AT ALL TIMES THROUGH OUT THE CONSTRUCTION PERIOD.
- TEMPORARY EROSION/SEDIMENTATION CONTROLS SHALL BE INSTALLED AND OPERATED PRIOR TO ANY GRADING OR LAND CLEARING ACTIVITIES.
- ALL CUT AND FILL SLOPES 5:1 (5 FEET HORIZONTAL TO 1 FOOT VERTICAL) OR STEEPER THAT WILL BE LEFT EXPOSED FOR MORE THAN 7 DAYS SHALL BE PROTECTED BY JUTE MATTING, PLASTIC SHEETING, OR OTHER APPROVED STABILIZATION METHODS. PROVIDE ADEQUATE OFFSITE RUNOFF CONTROL BY INSTALLING SILT FENCING OR STRAW WADDLES ALONG TREE LINE BUFFER ZONE, AS NEEDED.
- OFF-SITE STREETS MUST BE CLEAN AT ALL TIMES. IF DIRT IS DEPOSITED ON THE PUBLIC STREET, THE STREET SHALL BE CLEANED BY THE CONTRACTOR. ALL VEHICLES SHALL LEAVE THE SITE BY WAY OF THE CONSTRUCTION VEHICLE ENTRANCES AND SHALL BE CLEANED OF MUD PRIOR TO EXITING ONTO THE STREET.
- CONTRACTOR SHALL CLEAN ENTIRE SITE AFTER CONSTRUCTION SUCH THAT NO PAPERS, TRASH, BRUSH OR ANY OTHER DEPOSITS REMAIN. MATERIALS COLLECTED DURING CLEANING OPERATIONS SHALL BE DISPOSED OF OFF-SITE BY THE CONTRACTOR.




**90% SUBMITTAL
ISSUED FOR CONSTRUCTION**

BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON

**TEMPORARY EROSION AND
SEDIMENTATION CONTROL PLAN**


DESIGNED BY: PTM	 1501 4TH AVENUE, SUITE 1400 SEATTLE, WA 98101-1616 (206) 438-2700	SHEET 3 OF 8
DRAWN BY: CFS		DRAWING NO.
CHECKED BY: RDE		3
APPROVED BY: PTM		
REVISION: REV 5 DATE: 8/27/10		

NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION



NOTE: SILT BARRIER SHALL BE INSTALLED ALONG SHORELINE CONTOUR WHENEVER POSSIBLE

ELEVATION



SECTION

TEMPORARY SILT BARRIER INSTALLATION DETAIL


SCALE: NTS

1
3

TYPICAL INSTALLATION TO INSTALL THIS BEST MANAGEMENT PRACTICE (BMP) INSTALL 2" x 4" WOOD POSTS, STEEL FENCE POSTS (RE-BAR OF SIMILAR SIZE) ON 6 FT CENTERS MAXIMUM. THE SILT BARRIER SHALL PROTRUDE 4 FT ABOVE THE RIVER WATER LEVEL.

UNROLL THE SILT BARRIER AND FASTEN TO STAKES WITH TIES ATTACHED TO STAKES, LEAVING ENOUGH FABRIC OVER PAIL TO ENABLE PLACEMENT OF SAND BAGS OR SIMILAR WEIGHT OVER FABRIC ALONG THE SIDE OF THE RIVER (HEMMED EDGE IS TOP). ONCE ENTIRE RUN IS IN PLACE AND DESIRED PATH IS IN PLACE THEN USE SAND BAGS OR SIMILAR TO CREATE A BOTTOM SEAL.



SPECIFICATION - FABRIC SHALL CONSIST OF 18 OZ REINFORCED IMPERMEABLE PVC FABRIC - STANDARD LENGTH IS 100 FT (1500'/PALLET) - SECTION AND STAKE CONNECTIONS ARE NYLON TIES WHICH ARE SUPPLIED 50 EACH/100 FT ROLL - SIZE IS 48" - 60" WIDE - COLOR SAFETY YELLOW - LOAD CARRYING COMPONENTS ARE 350 LBS TENSILE FABRIC AND STAKES - ALTERNATE FASTENERS ARE WIRE, HOG RINGS, STAPLES OR SIMILAR.



STABILIZED TEMPORARY CONSTRUCTION ENTRANCE DETAIL

SCALE: NTS

2
1




NOTE: STRAW ROLL INSTALLATION REQUIRES THE PLACEMENT AND SECURE STAKING OF THE ROLL IN A TRENCH, 3 IN x 5 IN DEEP, DUG ON CONTOUR. RUNOFF MUST NOT BE ALLOWED TO RUN UNDER OR AROUND ROLL. INSTALL ONLY AS NEEDED FOR RUNOFF PROTECTION.

STRAW WATTLES DETAIL

SCALE: NTS

4
3



TEMPORARY BERM DETAIL

SCALE: NTS

3
1

90% SUBMITTAL ISSUED FOR CONSTRUCTION

BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON

EROSION CONTROL DETAILS


DESIGNED BY: PTM
DRAWN BY: CFS
CHECKED BY: RDE
APPROVED BY: PTM
REVISION: REV 5
DATE: 8/27/10

URS
1501 4TH AVENUE, SUITE 1400
SEATTLE, WA 98101-1616
(206) 438-2700

SHEET
4 OF 8
DRAWING NO.
4



NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION



LEGEND

	LIMITS OF EXCAVATION
	LIMITS OF CONSTRUCTION
	PROPERTY LINE
	EDGE OF WATER
	HAUL ROUTE
	MINOR TEMPORARY ROAD IMPROVEMENT

EXCAVATION VOLUMES (ESTIMATED)

UPSTREAM BEACH	400 C.Y.
MIDDLE BEACH	150 C.Y.
DOWNSTREAM BEACH	4,100 C.Y.
ROCK OUTCROPPING	10 C.Y.

C.Y. = CUBIC YARDS (IN-PLACE VOLUME)

SEE SHEET 6, SITE GRADING PLAN FOR ESTIMATED FILL VOLUMES

NOTE:
HORIZONTAL DATUM, WASHINGTON STATE PLANE,
NORTH ZONE. VERTICAL DATUM, NAVD 88, BASED ON
WSDOT STATION "YONDER", LOCATED 0.25 MILES
SOUTH OF WANETA BORDER CROSSING AND 52 FT. WEST
OF THE CENTERLINE OF THE WANETA CUSTOMS ROAD.
3 IN. BRASS CAP IN CEMENT, 745,055.705 FT. NORTH,
2,409,429.512 FT. EAST, ELEV. 1,457.071 FT.

**90% SUBMITTAL
ISSUED FOR CONSTRUCTION**

BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON

EXCAVATION PLAN


DESIGNED BY: PTM
DRAWN BY: CFS
CHECKED BY: RDE
APPROVED BY: PTM
REVISION: REV 5
DATE: 8/27/10



SHEET
5 OF 8
DRAWING NO.
5



NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION



LEGEND

	AREA OF FORMER EXCAVATION
	LIMITS OF CONSTRUCTION
	PROPERTY LINE
	EDGE OF WATER
	HAUL ROUTE
	TEMPORARY MINOR ROAD IMPROVEMENT

- NOTES:**
- BACKFILL MATERIALS SHALL BE DETERMINED IN CONSULTATION WITH ECOLOGY AND SHALL BE APPROVED BY ECOLOGY PRIOR TO BEING TRANSPORTED TO SITE.
 - COARSE SAND/FINE GRAVEL BORROW SOURCE MATERIALS SHALL BE TESTED FOR METALS IN ACCORDANCE WITH TABLE 1 BELOW. METALS (EXCLUDING MERCURY) SHALL BE ANALYZED USING ICP-MS METHODS (EPA 200.8 OR APPROVED EQUAL). MERCURY SHALL BE ANALYZED USING EPA METHOD 7471A OR APPROVED EQUAL. RESULTS OF ANALYSIS SHALL BE PROVIDED TO ECOLOGY FOR REVIEW. SAMPLE RESULTS WILL MEET APPLICABLE MTCA STANDARDS AS DEFINED IN WAC 173-340 SUBJECT TO AREA SPECIFIC BACKGROUND LEVELS.
 - THE BORROW SOURCE MATERIAL SHALL BE REVIEWED BY A REGISTERED PROFESSIONAL GEOLOGIST. IF THE BORROW MATERIAL IS SUSPECTED TO CONTAIN SERPENTINE MATERIALS, THEN AT LEAST TWO SAMPLES SHALL BE TESTED FOR ASBESTOS USING CALIFORNIA AIR RESOURCES BOARD METHOD (CARB) 435 OR OTHER APPROVED METHOD. IF BORROW MATERIAL IS OBTAINED FROM MULTIPLE SOURCES, THEN TWO ADDITIONAL SAMPLES SHALL BE COLLECTED AND TESTED FOR ASBESTOS FOR EACH ADDITIONAL BORROW SOURCE.
 - BACKFILL MATERIALS SHALL NOT CONTAIN INVASIVE PLANT SPECIES AS DOCUMENTED BY THE BACKFILL SUPPLIER.
 - EDGE OF WATER ELEVATION DEPICTED ON DRAWING WILL VARY AT THE TIME OF CONSTRUCTION.


TABLE 1 ANALYTICAL FREQUENCY		TABLE 2 LIST OF ANALYTES FOR BACKFILL CERTIFICATION TESTING	
CUBIC YARDS OF FILL	MINIMUM # OF SAMPLES	ANTIMONY	MERCURY
0-100	3	ARSENIC	NICKEL
101-500	5	BERYLLIUM	SELENIUM
501-1000	7	CADMIUM	SILVER
1001-2000	10	CHROMIUM	THALLIUM
>2000	10+1 FOR EACH ADDITIONAL 500 C.Y.	COPPER	ZINC
		LEAD	

FILL VOLUMES (ESTIMATED)
 UPSTREAM BEACH 250 C.Y.
 MIDDLE BEACH 200 C.Y.
 DOWNSTREAM BEACH 4,000 C.Y.
 ROCK OUTCROPPING 0 C.Y.
 C.Y. = CUBIC YARDS (IN-PLACE VOLUME)

**90% SUBMITTAL
ISSUED FOR CONSTRUCTION**

BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON

SITE GRADING PLAN



DESIGNED BY: PTM
 DRAWN BY: CFS
 CHECKED BY: RDE
 APPROVED BY: PTM
 REVISION: REV 5
 DATE: 8/27/10

URS
 1501 4TH AVENUE, SUITE 1400
 SEATTLE, WA 98101-1616
 (206) 438-2700

SHEET
6 OF 8
DRAWING NO.
6

NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION

FILL PLACEMENT NOTES:

- A MINIMUM OF 2 TO 3 FEET OF SAND SHALL BE PLACED AT THE UPPERMOST SURFACE OF THE BEACH PROVIDING THAT THERE IS SUFFICIENT ROOM TO INSTALL A MINIMUM 1 FOOT THICK LAYER OF COBBLES AT THE BOTTOM OF THE EXCAVATION AND A 1 FOOT INTERMEDIATE LAYER OF GRAVEL.
- IF THE EXCAVATION IS NOT SUFFICIENTLY DEEP TO MEET THE MINIMUM TWO TO THREE FEET OF SAND REQUIREMENT, THEN PLACE EQUAL AMOUNTS OF SAND (TOP LAYER), GRAVEL (MIDDLE LAYER) AND COBBLE (BOTTOM LAYER) INTO THE EXCAVATION. CONSULT WITH ENGINEER PRIOR TO PLACEMENT OF FILL.
- THE SAND SHALL EXTEND TO THE EDGE OF THE RIVER.
- A MAXIMUM OF 3 TO 6 INCHES OF TOP SAND SHALL BE PLACED OVER THE EROSION PROTECTION PADS. THE REMAINDER OF THE EROSION PROTECTION PADS SHALL CONSIST OF COBBLES AS SPECIFIED BELOW.

FILL SPECIFICATIONS:

TOP BEACH SAND LAYER: THE TOP LAYER SHALL CONSIST OF FINE TO COARSE SAND (SP) THAT IS ANGULAR TO SUBANGULAR. THE MATERIAL SHALL BE FREE FROM DELETERIOUS MATTER AND CONFORM TO THE FOLLOWING GRADATION:

U.S. STANDARD SIEVE SIZE	PERCENT BY WEIGHT PASSING
1/2 - INCH	100
NO. 4	95 - 100
NO. 10	70 - 80
NO. 20	40 - 60
NO. 40	25 - 50
NO. 60	10-20
NO. 100	0 - 10
NO. 200	0-3

THE MATERIAL SHALL BE OBTAINED FROM COLVILLE VALLEY CONCRETE, 1175 E. THIRD AVENUE, COLVILLE, WA 99114. OTHER SUPPLIERS WILL REQUIRE APPROVAL OF ENGINEER AND ECOLOGY (SEE DRAWING 6).

MIDDLE BEACH GRAVEL LAYER: THE MIDDLE LAYER SHALL CONSIST OF A ROUNDED TO SUBANGULAR FINE TO COARSE GRAVEL. THE SELECT GRANULAR MATERIAL SHALL BE FREE FROM DELETERIOUS MATTER AND CONFORM TO THE FOLLOWING GRADATION:

U.S. STANDARD SIEVE SIZE	PERCENT BY WEIGHT PASSING
6 INCH	100
3 INCH	90 - 100
2 INCH	60 - 90
1 INCH	30 - 40
3/4 INCH	10-20
3/8 INCH	5-15
1/2 INCH	0 - 10
NO. 4	0 - 5
NO. 200	0 - 2

THE MATERIAL SHALL BE IMPORTED FROM A COMMERCIAL SOURCE IN STEVENS COUNTY. THE SOURCE SHALL HAVE A CURRENT SURFACE MINING RECLAMATION PERMIT FROM WASHINGTON STATE DEPARTMENT OF NATURAL RESOURCES.

BOTTOM BEACH COBBLE LAYER: THE BOTTOM LAYER SHALL CONSIST OF NATURALLY OCCURRING ROUNDED TO SUBROUNDED COBBLE. THE MATERIAL SHALL BE FREE FROM DELETERIOUS MATTER AND CONFORM TO FOLLOWING GRADATION.

SIZE	PERCENT BY WEIGHT PASSING
6 - INCHES	90 - 100
4 - INCHES	60 - 90
3 - INCHES	50 - 80
2 - INCHES	20 - 50
1 - INCH	10-20
3/4 - INCH	5-15
NO. 4	0 - 10
NO. 200	0 - 3

THE MATERIAL SHALL BE IMPORTED FROM A COMMERCIAL SOURCE IN STEVENS COUNTY. THE SOURCE SHALL HAVE A CURRENT SURFACE MINING RECLAMATION PERMIT FROM WASHINGTON STATE DEPARTMENT OF NATURAL RESOURCES.

ROCK EROSIONAL PROTECTION PAD: THE ROCK EROSIONAL PROTECTION PAD SHALL CONSIST OF NATURALLY OCCURING ROUNDED TO SUBROUNDED COBBLE/ROCK. THE MATERIAL SHALL BE FREE FROM DELETERIOUS MATTER AND CONFORM TO FOLLOWING GRADATION.

SIZE	PERCENT BY WEIGHT PASSING
8 - INCHES	100
6 - INCHES	60 - 100
4 - INCHES	40 - 60
3 - INCHES	20 - 50
2 - INCHES	0 - 20
1 - INCH	0 - 10
NO. 4	0 - 5
NO. 200	0 - 3


THE MATERIAL SHALL BE IMPORTED FROM A COMMERCIAL SOURCE IN STEVENS COUNTY. THE SOURCE SHALL HAVE A CURRENT SURFACE MINING RECLAMATION PERMIT FROM WASHINGTON STATE DEPARTMENT OF NATURAL RESOURCES.

**90% SUBMITTAL
ISSUED FOR CONSTRUCTION**


BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON

CROSS-SECTIONS


DESIGNED BY: PTM	 1501 4TH AVENUE, SUITE 1400 SEATTLE, WA 98101-1616 (206) 438-2700	SHEET 7 OF 8
DRAWN BY: CFS		DRAWING NO.
CHECKED BY: RDE		7
APPROVED BY: PTM		
REVISION: REV 5 DATE: 8/27/10		



SECTION A
SCALE: NTS
5,6



SECTION B
SCALE: NTS
5,6




SECTION C
SCALE: NTS
5,6


- SECTION LEGEND**
- EXISTING GROUND LINE
 - PROPOSED BOTTOM OF EXCAVATION
 - PROPOSED FINAL GRADE
 - [Pattern] BEACH SAND
 - [Pattern] EROSION RESISTANT GRAVEL & COBBLES
 - [Pattern] ROCK COVER
 - OHWM APPROXIMATE ORDINARY HIGH WATER MARK
 - OLWM APPROXIMATE ORDINARY LOW WATER MARK

NOTE:
HORIZONTAL DATUM, WASHINGTON STATE PLANE, NORTH ZONE, VERTICAL DATUM, NAVD 88, BASED ON WSDOT STATION "YONDER", LOCATED 0.25 MILES SOUTH OF WANETA BORDER CROSSING AND 52 FT. WEST OF THE CENTERLINE OF THE WANETA CUSTOMS ROAD. 3 IN. BRASS CAP IN CEMENT, 745,055.705 FT. NORTH, 2,409,429.512 FT. EAST, ELEV. 1,457.071 FT.


NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION




TYPICAL SECTION THROUGH EXISTING DOWNSTREAM BEACH
SCALE: NTS **A**
8




STAGE 1 SECTION
SCALE: NTS **B**
8



STAGE 3 SECTION
SCALE: NTS **D**
8



STAGE 2 SECTION
SCALE: NTS **C**
8



STAGE 4 SECTION
SCALE: NTS **E**
8

- SECTION LEGEND**
- EXISTING GROUNDLINE
 - PROPOSED BOTTOM OF EXCAVATION
 - PROPOSED FINAL GRADE
 - [Pattern] BEACH SAND
 - [Pattern] EROSION RESISTANT GRAVEL & COBBLES
 - [Pattern] ROCK COVER
 - OHWM APPROXIMATE ORDINARY HIGH WATER MARK
 - OLWM APPROXIMATE ORDINARY LOW WATER MARK

- NOTES:**
- ROCK COVER MATERIAL MAY BE REPLACED BY EROSION RESISTANT GRAVEL AND COBBLES IN AREAS ABOVE THE GROUND WATER TABLE WHEN INSPECTION INDICATES THAT SLAG HAS BEEN REMOVED SUFFICIENTLY.
 - HORIZONTAL DATUM, WASHINGTON STATE PLANE, NORTH ZONE, VERTICAL DATUM, NAVD 88, BASED ON WSDOT STATION "YONDER", LOCATED 0.25 MILES SOUTH OF WANETA, BORDER CROSSING AND 52 FT. WEST OF THE CENTERLINE OF THE WANETA CUSTOMS ROAD, 3 IN. BRASS CAP IN CEMENT, 745,055.705 FT. NORTH, 2,409,429.512 FT. EAST, ELEV. 1,457.071 FT.
 - CONSTRUCTION ACTIVITIES SHALL BE SEQUENCED TO MINIMIZE IMPACT TO ADJACENT RIVER. EXCAVATION SHALL BEGIN NEAR THE WATER'S EDGE AND PROCEED INLAND, UNLESS APPROVED OTHERWISE BY ENGINEER AND ECOLOGY. GRANULATED SLAG FROM ROCK OUTCROPPING SHALL BE REMOVED PRIOR TO REMOVAL OF SILT BARRIER.
 - EXCAVATION SEQUENCE SECTIONS ARE DIAGRAMMATIC ONLY AND NOT TO SCALE.
 - TEMPORARY STOCKPILE BERM AT EDGE OF RIVER SHALL BE A MINIMUM OF 4 FT HIGH AND 10 FT WIDE

**90% SUBMITTAL
ISSUED FOR CONSTRUCTION**

BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON

TYPICAL EXCAVATION SEQUENCE

DESIGNED BY: DJH
DRAWN BY: JK
CHECKED BY: RDE
APPROVED BY: PTM
REVISION: REV 5
DATE: 8/27/10

URS
1501 4TH AVENUE, SUITE 1400
SEATTLE, WA 98101-1616
(206) 438-2700

SHEET
8 OF 8
DRAWING NO.
8



APPENDIX E
STORMWATER POLLUTION PREVENTION PLAN

Stormwater Pollution Prevention Plan Black Sand Beach Project

Prepared For

Washington State Department of Ecology
Eastern Regional Office
North 4601 Monroe
Spokane, WA 99205-1295
509-329-3400

Owner

Teck American Incorporated
501 North Riverpoint Blvd.,
Suite 300
Spokane, WA 99202

Engineer

URS Corporation
1501 4th Avenue
Suite 400
Seattle, WA 98101

Contractor

Envirocon, Inc.
3330 NW Yeon Ave
Portland, OR 97210

Project Site Location

Township 40N, Range 41E, Section 16
Stevens County, Washington

SWPPP Prepared By

URS Corporation
1501 4th Avenue, Suite 1400
Seattle, WA 98101
206-438-2231
Paul McCullough, P.E.

SWPPP Preparation Date

August 2010


Approximate Project Construction Dates

September 13, 2010
October 22, 2010

Stormwater Pollution Prevention Plan Black Sand Beach Project Steven County, Washington

This document has been prepared by the staff of URS Corporation (URS) under the supervision of a registered professional engineer whose signature and license appears herein.

The services performed by URS have been conducted in a manner consistent with the level of care and skill ordinarily exercised by members of our profession currently practicing under similar circumstances in Washington. No other warranty is expressed or implied.



X *Paul T. McCullough*
Paul T. McCullough, PE

CONTENTS

ABBREVIATIONS AND ACRONYMS	vii
1.0 INTRODUCTION	1-1
2.0 SITE DESCRIPTION	2-1
2.1 EXISTING CONDITIONS.....	2-1
2.1.1 ROCK OUTCROPPING	2-1
2.1.2 DOWNSTREAM BEACH	2-2
2.1.3 UPSTREAM BEACH.....	2-2
2.1.4 MIDDLE BEACH	2-2
2.1.5 UPLAND AREA	2-3
2.2 PLANNED CONSTRUCTION ACTIVITIES.....	2-3
3.0 CONSTRUCTION STORMWATER BMPS	3-1
3.1 THE TWELVE BMP ELEMENTS	3-1
3.1.1 ELEMENT #1 – MARK CLEARING LIMITS	3-1
3.1.2 ELEMENT #2 – ESTABLISH CONSTRUCTION ACCESS	3-1
3.1.3 ELEMENT #3 – CONTROL FLOW RATES	3-2
3.1.4 ELEMENT #4 – INSTALL SEDIMENT CONTROLS	3-2
3.1.5 ELEMENT #5 – STABILIZE SOILS.....	3-2
3.1.6 ELEMENT #6 – PROTECT SLOPES.....	3-3
3.1.7 ELEMENT #7 – PROTECT DRAIN INLETS.....	3-3
3.1.8 ELEMENT #8 – STABILIZE CHANNELS AND OUTLETS.....	3-3
3.1.9 ELEMENT #9 – CONTROL POLLUTANTS	3-3
3.1.10 ELEMENT #10 – CONTROL DEWATERING	3-5
3.1.11 ELEMENT #11 – MAINTAIN BMPS.....	3-5
3.1.12 ELEMENT #12 – MANAGE THE PROJECT.....	3-5
3.2 CONSTRUCTION BMPS	3-6
4.0 CONSTRUCTION PHASING AND BMP IMPLEMENTATION	4-1
5.0 POLLUTION PREVENTION TEAM.....	5-1
5.1 ROLES AND RESPONSIBILITIES	5-1
5.2 TEAM MEMBERS.....	5-1
6.0 SITE INSPECTIONS AND MONITORING	6-1
6.1 SITE INSPECTION.....	6-1
6.1.1 SITE INSPECTION FREQUENCY.....	6-1
6.1.2 SITE INSPECTION DOCUMENTATION.....	6-2
6.2 STORMWATER AND IN-RIVER TURBIDITY AND PH MONITORING	6-2
6.2.1 STORMWATER DISCHARGE TURBIDITY AND PH MONITORING.....	6-2
6.2.2 COLUMBIA RIVER TURBIDITY AND PH MONITORING	6-3
7.0 REPORTING AND RECORD KEEPING	7-1
7.1 SITE LOG BOOK.....	7-1
7.2 RECORDS RETENTION.....	7-1
7.3 ACCESS TO PLANS AND RECORDS	7-1
7.4 UPDATING THE SWPPP.....	7-1

Contents (Continued)

APPENDICES

Attachment A – Construction BMPs

- BMP C101 - Preserving Natural Vegetation
- BMP C102 – Buffer Zones
- BMP C103 – High Visibility Plastic or Metal Fence
- BMP C105 – Stabilized Construction Entrance
- BMP C107 – Construction Road/Parking Area Stabilization
- BMP C123 – Plastic Covering
- BMP C140 – Dust Control
- BMP C150 – Materials On Hand
- BMP C160 – Contractor Erosion and Spill Control Lead
- BMP C233A – Silt Barrier
- BMP C233 – Silt Fence
- BMP C235 – Straw Wattles

Attachment B – Figures and Site Plans

- Figure 1 – Black Sand Beach Location and Site Photographs
- Figure 2 – Parcel Map
- Figure 3 – Black Sand Beach Subareas and Proposed Area of Excavation
- Figure 4 – Estimated depth of Granulated Slag and Turbidity/pH Monitoring Locations
- Figure 5 – Temporary Erosion and Sediment Control Plan
- Figure 6 – Erosion Control Details

Attachment C – Site Inspection Forms and Site Log

ABBREVIATIONS AND ACRONYMS

BMP	best management practice
BSB	Black Sand Beach
CESCL	Certified Erosion and Sediment Control Lead
cm	centimeter
CWA	Clean Water Act
DAHP	Department of Archaeology and Historical Preservation (Washington State)
E.	east
Ecology	Washington State Department of Ecology
EPA	U.S. Environmental Protection Agency
msl	mean sea level
N.	north
NAVD 88	North American Vertical Datum of 1988
NTU	nephelometric turbidity unit
SWPPP	Stormwater Pollution Prevention Plan
Teck	Teck American Incorporated
TESC	temporary erosion and sediment control
URS	URS Corporation
USACE	U.S. Army Corps of Engineers
USGS	U.S. Geological Survey
WDFW	Washington State Department of Fish and Wildlife
WDNR	Washington State Department of Natural Resources
WRIA #	Water Resource Inventory Area Number

1.0 Introduction

URS Corporation (URS) has prepared this Stormwater Pollution Prevention Plan (SWPPP) on behalf of Teck American Incorporated (Teck) to discuss the best management practices (BMPs) that will be employed during the Black Sand Beach (BSB) Project. This SWPPP is a revision to the draft SWPPP dated December 18, 2009. This SWPPP is also intended to provide information about erosion control measures that will be undertaken during excavation and fill placement activities associated with the project and to inform Washington State Department of Ecology (Ecology), supporting agencies, the public, and other stakeholders about the stormwater pollution control and temporary erosion control aspects of the project.

The project consists of removing approximately 5,000 cubic yards of granulated slag materials from a prescribed area in the upland portion of BSB, loading and transporting of these materials from their point of origin near Northport, Washington to their place of disposition in Trail, British Columbia, Canada, and restoration of the affected work area (Figure 1 in Attachment B).

BSB is located on Washington State-owned land identified as parcel number 8000367, in a portion of Section 16 of Township 40 N., Range 41 E. in Stevens County records (Figure 2 in Attachment B). Teck submitted a scope of work for the project to Ecology on June 19, 2009.

This SWPPP is intended to supplement information in the Work Plan for the BSB Project dated June 30, 2010. The Work Plan and its associated support documents were reviewed by Ecology and other supporting agencies and stakeholders, including the U.S. Environmental Protection Agency (EPA), the U.S. Army Corps of Engineers (USACE), The U.S. Department of Interior, Washington State Department of Natural Resources (WDNR), Washington State Department of Fish and Wildlife (WDFW), Washington State Department of Archaeology and Historical Preservation (DAHP), Stevens County, City of Northport, Confederated Tribes of the Colville Reservation, Spokane Tribe of Indians, and the public.

Construction activities will include excavation, load-out, transporting off site, and regrading the affected beach area. The purpose of this SWPPP is to describe the proposed construction activities and temporary erosion and sediment control (TESC) measures, pollution prevention measures, inspection/monitoring activities, and record keeping that will be implemented during the project. The objectives of the SWPPP are the following:

- Implement BMPs to prevent erosion and sedimentation and to identify, reduce, eliminate or prevent stormwater contamination and water pollution from construction activity.
- Prevent violations of surface water quality, ground water quality, or sediment management standards.
- Prevent, during the construction phase, adverse water quality impacts, including impacts on beneficial uses of the receiving water by controlling peak-flow rates and volumes of stormwater runoff at the outfall.

- Describe water quality monitoring activities to be conducted in the adjacent river during construction activities to eliminate/reduce water quality impacts from turbidity or high or low pH conditions as a result of construction activity.

This SWPPP was prepared using the Ecology SWPPP template downloaded from the Ecology website on June 1, 2009, as modified by comments received by Ecology and others during and after the public review process. This SWPPP was informed by the requirements set forth in the Construction Stormwater General Permit and in the 2004 *Stormwater Management Manual for Eastern Washington*.

The BMPs included in this SWPPP were derived from standard BMPs obtained from Ecology's 2004 *Stormwater Management Manual for Eastern Washington*. These BMPs are intended as minimum guidelines and are not intended to substitute for professional judgment and combined experiences of the contractor(s) performing the work. As such, the BMPs may require modification from time to time to address site-specific conditions or situations that may develop during the performance of the project.

2.0 Site Description

2.1 Existing Conditions

Black Sand Beach is the unofficial name of a localized beach in the upper reaches of the Upper Columbia River in Stevens County, Washington. It is located along the southeastern bank of the Upper Columbia River (also referred to as Lake Roosevelt), just downstream from U.S. Geological Survey (USGS) gauging station 12399510 (former Columbia River Auxiliary Gage at the International Border) at approximate river mile 743. The site's name is derived from the granular slag deposits that have accumulated over time along the bank of the river. The granular slag is visually identifiable by its characteristic black sandlike appearance.

The BSB upland area is owned by the State of Washington within WDNR-managed land. Though not a formally recognized or managed beach area, BSB is known to be used by local Northport area residents as a recreation area. There are no critical areas on the site such as high erosion risk areas, wetlands, streams, or steep slopes (potential landslide areas).

The topography of the beach and surrounding area gently slopes northerly from the tree line toward the water level of the river. Runoff from the area generally drains from south to north towards the Columbia River.

The project site is located in Water Resource Inventory Area Number (WRIA #) 61 in Stevens County, Washington. Ecology's 303(d) list (last updated in 2008) includes a Category 5 listing for the following parameters in WRIA #61: dissolved oxygen, temperature, mercury, 4,4' DDT, 4,4' DDD, alpha BHC, and PCB in the adjacent Columbia River.

BSB occupies an area of approximately 1.1 acres and is composed of the following four subareas (Figure 3):

- Rock outcropping
- Downstream beach
- Upstream beach
- Middle beach

2.1.1 Rock Outcropping

A predominant feature of BSB is a north-south trending bedrock outcropping that protrudes into the river. The rock outcropping divides BSB into two approximately equal parts. The rock outcropping has an area of approximately 8,280 square feet (Figure 3). Granulated slag is present on portions of the top of the rock outcropping with an estimated volume of 10 cubic yards.

2.1.2 Downstream Beach

The downstream beach is approximately 215 feet long (parallel to river) and 150 feet wide with an area of approximately 18,500 square feet (Figure 3). This is where the majority of granulated slag is deposited. On behalf of Teck, a licensed land surveyor conducted a survey in April 2009. Also during this survey, the bottom of the granulated slag was estimated by inserting rebar into the granulated slag and measuring the depth of refusal. (The depth at refusal was the inferred bottom of the granulated slag.) Based on these measurements, the volume of granulated slag on the downstream beach was estimated to be approximately 4,100 cubic yards. The estimated maximum depth of granulated slag at the downstream beach is approximately 13 feet below the existing grade level (Figure 4 in Attachment B), which is approximately 3 to 5 feet below the water level in the river (approximately 1,297 feet above mean sea level [msl] based on the North American Vertical Datum of 1988 or NAVD 88). Based on visual observations, the majority of granulated slag at the downstream beach is a uniform, poorly graded, black sandy material, with little gravels and cobbles. The gravels and cobbles were visually estimated to be less than 1 percent by volume.

2.1.3 Upstream Beach

The upstream beach is located east of the middle beach and is composed mostly of black, sandy material that is predominately granulated slag. Similar to the downstream beach, the granulated slag on the upstream beach is uniform, sand-sized materials with little or no gravels and cobbles.

The upstream beach is approximately 130 feet long by 80 feet wide, with an area of approximately 9,850 square feet (Figure 3). The estimated volume of granulated slag material on the upstream beach is approximately 400 cubic yards, based on measurements described above. The estimated depth of granulated slag material at the upstream beach is approximately 4 feet below existing grade. Except in a localized area adjacent to the river, the granulated slag at the upstream beach appears to be above the surface elevation of the river.

2.1.4 Middle Beach

The middle beach area is located between the rock outcroppings and the upstream beach and is approximately 25 to 80 feet long by about 110 feet wide, with an area of approximately 5,940 square feet (Figure 3). Unlike the downstream and upstream beach areas, a relatively large percentage of gravels and cobbles appear on the middle beach. The estimated amount of gravels and cobbles is approximately 70 percent in some portions based on visual observations. Based on visual observations during a site inspection by URS on May 22, 2009, the amount of granulated slag at the middle beach appears to be significantly lower than either the upstream or downstream beaches, with amounts ranging from trace levels (i.e., no visual evidence of granulated slag) to about 20 to 30 percent by volume.

The middle beach area is readily accessible to vehicles via an unpaved access road that runs parallel to the tree line.

2.1.5 Upland Area

The upland area includes an access road/path that extends from the Northport-Waneta Road to the site, several paths that parallel the river along the first river terrace above the shoreline, and at least three paths that descend down the terrace to BSB. Soils comprising the ground surface in the upland area include fine sand underlain by bedrock at a shallow depth. The upland area is vegetated with trees and shrubs common in the area. No wetlands were identified in the vicinity of BSB.

2.2 Planned Construction Activities

The planned construction activities consist of excavation and off-site disposal of granulated slag materials that have accumulated on BSB. Excavated areas will be backfilled with clean imported fill materials to establish the final grade of the beach. Ancillary activities include temporary stockpiling of the excavated granulated slag materials at the project site prior to load-out, transportation, and disposal of the granulated slag materials and temporary improvement of the access road leading to BSB by filling in existing ruts with imported materials to facilitate site access. The BSB access road will be returned to a primitive state after construction.

Construction activities will include site preparation, installation of erosion and sediment control measures, excavation, stockpile, and load-out of granulated slag material, transportation and off-site disposal of the granulated slag, placement of backfill materials, regrading the beach, and removal of materials placed in ruts to improve the access road. Section 4 provides the schedule and phasing of BMPs during construction.

The duration of the construction activities is anticipated to be 3 to 6 weeks. Stormwater pollution control measures will include the installation of straw wattles and/or silt fencing between the upslope side of the excavation and the tree line, if necessary based on field conditions. This will help prevent off-site runoff from reaching the excavated area and the river. One or more turbidity barriers will be installed along the shoreline for added protection. These measures will help keep sediment from being transported into the Columbia River by the construction activities.

The following summarizes details regarding site areas:

- Total site area: 1.1 acres
- Percent impervious area before construction (rock outcropping only): 19%
- Percent impervious area after construction (rock outcropping only): 19%
- Disturbed area during construction: 1.1 acres
- Disturbed area that is characterized as impervious (limited to rock outcropping, no impervious roads, parking areas, staging areas): 0.19 acre
- Erosivity index (September 1 – October 15, 2010): 2.76

An erosivity index factor of 2.76 has been determined for the construction period of September 1, through October 15, 2010 (http://ei.tamu.edu/cgi-bin/script_db/wwwgrass23). An erosivity index value of 5.0 or less is in compliance with EPA standards and qualifies for a construction stormwater permit waiver with Ecology. Therefore, it is not anticipated that a construction stormwater permit will be required for this project. A low erosivity waiver has been requested for this project.

3.0 Construction Stormwater BMPs

3.1 The Twelve BMP Elements

For this project, BMPs have been identified to address each of the twelve BMP elements in the 2004 *Stormwater Management Manual for Eastern Washington*. If the Certified Erosion and Sediment Control Lead (CESCL) determines during construction that the designated BMPs are ineffective or inappropriate, this plan will be modified accordingly.

3.1.1 Element #1 – Mark Clearing Limits

To protect adjacent properties and to reduce the area of soil exposed to construction, the limits of construction will be clearly marked before land-disturbing activities begin. Trees that are to be removed, as well as all sensitive areas and their buffers, shall be clearly delineated, both in the field and on the plans. In general, natural vegetation and native topsoil shall be retained in an undisturbed state to the maximum extent possible. The BMPs relevant to marking the clearing limits that will be applied for this project include:

- Preserving Natural Vegetation (BMP C101)
- Buffer Zones (BMP C102)
- High Visibility Plastic or Metal Fence (BMP C103)

The perimeter of the vegetated upland areas south of the river will be clearly marked in the field with high-visibility fencing or caution tape.

3.1.2 Element #2 – Establish Construction Access

Construction access or activities occurring on unpaved areas shall be minimized and restricted to designated areas based on cultural resource considerations. Where necessary, access points shall be stabilized to minimize the tracking of sediment onto public roads, and wheel washing, street sweeping, and street cleaning shall be employed as necessary to prevent soils/sediments from entering state waters or the Northport-Waneta Road drainage areas. All wash wastewater shall be controlled on site. All street sweeping wastes shall be profiled and disposed of appropriately. The specific BMPs related to establishing construction access that will be used on this project include:

- Stabilized Construction Entrance (BMP C105)
- Construction Road/Parking Area Stabilization (BMP C107)

The access road off of Northport-Waneta Road will be used as the construction entrance and access route. The existing road has an area near the beach where minor temporary road repairs will need to be made to allow truck access to BSB. The existing road will be stabilized as needed during the construction phase, in conjunction with consultation with the project archaeologist. Qualified archaeologists have conducted an archaeological inventory assessment in the project area to assess the area for cultural resources prior to construction. Access/haul

routes will be confined to the areas designated on the approved plans. The existing road along the beach and the tree line will be used as a parking area and will be stabilized along with the access road. Access roads and any temporary road improvements will be conducted in accordance with the WDNR Forest Practices Permit.

3.1.3 Element #3 – Control Flow Rates

This core element does not apply to this project for the following reasons:

- No impervious surface will be installed.
- Other than incidental nonpoint stormwater runoff controlled by other core elements, there is no anticipated or designed flow from construction.

3.1.4 Element #4 – Install Sediment Controls

All stormwater runoff from disturbed areas shall pass through an appropriate sediment removal BMP before leaving the construction site or prior to being discharged to an infiltration facility. The specific BMPs to be used for controlling sediment on this project include:

- Silt Barrier (BMP C233A)
- Silt Fence (BMP C233)
- Straw Wattles (BMP C235)
- Materials on Hand (BMP C150); may be applicable

In addition, tracked soils (if any) will be removed from paved areas of Northport-Waneta Road manually or by using mechanical sweepers, as needed, to minimize migration of soils on vehicle tires away from the site. Turbidity and pH monitoring of the adjacent river will be conducted in accordance with Section 6.2.1. If turbidity and/or pH values exceed prescribed limits, then the work will be immediately stopped until corrective measures are made to remedy the situation.

3.1.5 Element #5 – Stabilize Soils

Exposed and unworked soils, including stockpiles, shall be stabilized with the application of effective BMPs to prevent erosion throughout the life of the project. The specific BMPs for soil stabilization that shall be used on this project include:

- Plastic Covering (BMP C123)
- Dust Control (BMP C140)
- Materials on hand (BMP C150); may be applicable

Stockpiles will be covered nightly with plastic covering. A water truck will be available as needed to control dust.

3.1.6 Element #6 – Protect Slopes

In general, cut and fill slopes will be stabilized as soon as possible and soil stockpiles will be temporarily covered with plastic sheeting. Stockpiled soils shall be stabilized from erosion, protected with sediment trapping measures, such as silt fencing/barriers and straw wattles, as appropriate.

3.1.7 Element #7 – Protect Drain Inlets

There is no storm drain inlet near the site that could potentially receive surface runoff from the construction site. No drain inlet exists on site, and none is anticipated.

3.1.8 Element #8 – Stabilize Channels and Outlets

There is no channel or outlet near the site that could potentially receive surface runoff from the construction site. No channel or outlet exists on site and none is anticipated.

3.1.9 Element #9 – Control Pollutants

All pollutants, including waste materials that may occur on site, shall be handled and disposed of in a manner that does not cause contamination of stormwater or the adjacent river. Good housekeeping and preventative measures will be taken to ensure that the site is kept clean, well organized, and free of debris. If required, BMPs to be implemented to control specific sources of pollutants are discussed below.

- Vehicles, construction equipment, and/or petroleum product storage/dispensing:
 - All vehicles, equipment, and petroleum product storage/dispensing areas shall be inspected daily to detect any leaks or spills and to identify maintenance needs to prevent leaks or spills. Quantities of petroleum products stored on site shall be limited to the quantity stored in fuel tanks, mechanical equipment reservoirs, and small tanks in service trucks.
 - On-site fueling tanks and petroleum product storage containers shall include secondary containment and shall be located upgradient from the OHWM and away from on-site surface water drainage features.
 - Spill prevention measures, such as drip pans, shall be used when conducting maintenance and repair of vehicles or equipment.
 - In order to perform emergency repairs on site, temporary plastic shall be placed beneath and, if raining, over the vehicle.
 - Equipment drive mechanisms (wheels, tracks, tires, etc) shall not enter or operate within the river.
 - In the event of a hydraulic fluid leak or spill, the following measures shall be conducted:
 - Immediately upon discovery, stop, contain, and clean up all spills.

- Spill containment and cleanup kits shall be kept on site in a readily accessible location to be determined by the Contractor during construction.
- Contaminated surfaces shall be cleaned immediately following any discharge or spill incident. Contaminated absorbent materials and/or contaminated soils shall be placed in appropriate disposal containers and properly disposed off site in accordance with local, state, and federal regulations.
- If the spill has reached or may reach groundwater or surface water, Ecology and the local jurisdiction shall be notified immediately. Notification must comply with federal spill reporting requirements.
- Chemical storage: Chemicals stored in the construction areas shall conform to the appropriate source control BMPs listed in Chapter 8 of the Ecology *Stormwater Management Manual for Eastern Washington*. Only small quantities of nonpetroleum chemicals, such as preservatives for sample containers, calibration fluids, decontamination fluids or pint-sized cans of marking paints, may be stored on site.
- Excavation and spoils dewatering: Dust released from excavation and fill placement activities shall be controlled using dust control measures (BMP C140). Only water shall be used as a dust suppressant. No additional dust suppression chemicals shall be added to the water.
- Sanitary wastewater: Portable sanitation facilities shall be firmly secured, regularly maintained, and emptied when necessary.
- General activities:
 - Work will be done during the Lake Roosevelt drawdown period in September and October 2010.
 - All waste material such as construction debris will be hauled off-site in a timely manner for disposal.
 - Work will stop in high flow conditions that might cause siltation of river to occur.
 - Imported fill material shall be free from deleterious substances and shall come from a commercial source in Stevens County if possible.

The project does not require a Spill Prevention, Control, and Countermeasure Plan under the federal regulations of the Clean Water Act (CWA). Additionally, a Construction Stormwater Permit is not anticipated to be required, because the project qualifies for a low-erosivity waiver.

3.1.10 Element #10 – Control Dewatering

There will be no dewatering as part of this construction project, other than gravity dewatering (free draining) of sediments/soils excavated below the water line. Saturated soils/sediments shall be placed in such a manner that the free water drains back to the excavation.

3.1.11 Element #11 – Maintain BMPs

All temporary and permanent erosion and sediment control BMPs shall be maintained and repaired as needed to assure continued performance of their intended function. Maintenance and repair shall be conducted in accordance with each particular BMP specifications or each particular BMP (Attachment A). Visual monitoring of the BMPs shall be conducted daily for stormwater or nonstormwater discharge from the site. If the site becomes inactive, and is temporarily stabilized, the inspection frequency shall be reduced to once every month.

All temporary erosion and sediment control BMPs shall be removed within 30 days after the final site stabilization is achieved or after the temporary BMPs are no longer needed.

3.1.12 Element #12 – Manage the Project

Erosion and sediment control BMPs for this project have been designed based on the following principles:

- Design the project to fit the existing topography, soils, and drainage patterns.
- Emphasize erosion control rather than sediment/soil control.
- Minimize the extent and duration of the area exposed.
- Keep runoff velocities low.
- Retain sediment/soil on site.
- Thoroughly monitor the site and maintain all erosion and sediment control measures.

As this project site is located east of the Cascade Mountain Crest, the project shall be managed according to the following key project components:

- Phasing of construction:
 - The construction project is being phased in order to prevent, to the maximum extent practicable, the transport of sediment from the site during construction.
 - Clearing and grading activities shall be conducted as shown on the Plan Sheets and delineated in the field.
- Seasonal work limitations:
 - The local permitting authority may impose a seasonal limitation on site disturbance. This decision may be based on local weather conditions and/or other information including site conditions, the extent and nature of the construction activity, and the proposed erosion and sediment control measures.

- The following activities are exempt from these limitations:
 - Routine maintenance and necessary repair of erosion and sediment control BMPs
 - Routine maintenance of public facilities or existing utility structures that do not expose the upland soils or result in the removal of the vegetative cover to upland soils
 - Activities where there is 100 percent infiltration of surface water runoff within the site in approved and installed erosion and sediment control facilities.
- Coordination with utilities and other contractors: No underground utilities have been identified at the site. Only contractors working on the BSB project will be at the site during construction activities. Per standard procedure, One Call will be notified at least 48 hours prior to the start of intrusive field work.
- Inspection and monitoring:
 - All BMPs shall be inspected, maintained, and repaired as needed to assure continued performance of their intended function.
 - A CESL will be either on site or on call at all times.
 - Visual monitoring, turbidity monitoring, and pH monitoring shall be conducted in the adjacent river during construction to ensure that water quality is protected during the construction work (see Section 6).
 - Whenever inspection and/or monitoring, reveal that the BMPs identified in the this SWPPP are inadequate, because of the actual discharge of or potential to discharge a significant amount of any pollutant, the SWPPP shall be modified, as appropriate, in a timely manner.
- Maintenance of the Construction SWPPP: This SWPPP shall be retained on site or within reasonable access to the site. The SWPPP shall be modified whenever there is a significant change in the design, construction, operation, or maintenance of any BMP.

3.2 Construction BMPs

Construction BMPs are included in Attachment A. These BMPs were obtained from Ecology's *2004 Stormwater Management Manual for Eastern Washington* (page numbers and footers on the BMPs are from the manual), except BMP C233A, which was written specifically for the silt barrier. The BMPs are not a substitute for professional judgment and the combined experiences of the contractors. As such, the BMPs may be modified from time to time based on site specific conditions. For example, BMP C140 for dust control contains several references to potential

dust suppression chemicals, such as calcium chloride or PAM. For this project, only water misting (without chemical additives for dust suppression) shall be used to control dust if necessary.

4.0 Construction Phasing and BMP Implementation

The BMP implementation schedule will be driven by the construction schedule. The following table provides a sequential list of the proposed construction schedule milestones and the corresponding BMP implementation schedule. The list contains key milestones such as wet season construction.

The BMP implementation schedule is keyed to proposed phases of the construction project and reflects differences in BMP installations and inspections that relate to wet season construction. The project site is located east of the Cascade Mountain Crest. As such, the dry season is considered to be from July 1 to September 30 and the wet season is considered to be from October 1 to June 30.

Milestone	Date
Estimate of construction start date	09/13/2010
Estimate of construction finish date	10/22/2010
Mobilize equipment on site	09/13/2010
Mobilize and store all ESC and soil stabilization products	09/15/2010
Install ESC measures	09/17/2010
Install stabilized construction entrance	09/17/2010
Site excavation begins	09/18/2010
Site excavation ends	10/02/2010
Site backfilling begins	10/04/2010
Wet Season starts	10/15/2010
Site grading begins	10/19/2010
Site inspections and monitoring conducted weekly and for applicable rain events as detailed in Section 6 of this SWPPP	Ongoing
Implement Element #12 BMPs and manage site to minimize soil disturbance during the wet season	10/15/2010
No site work such as grading or excavation planned after	10/20/2010
Stabilize site	10/21/2010
Remove temporary erosion control measures	10/21/2010
Demobilize	10/22/2010

The above schedule is approximate and may be revised.

5.0 Pollution Prevention Team

5.1 Roles and Responsibilities

The pollution prevention team consists of personnel responsible for implementation of the SWPPP, including the following:

- ***Certified Erosion and Sediment Control Lead (CESCL)*** – Primary contractor contact, responsible for site inspections (BMPs, visual monitoring, sampling, etc.); to be called upon in case of failure of any erosion and sedimentation control measures.
- ***Emergency Ecology Contact*** – Individual to be contacted at Ecology in case of emergency. Ecology Toxic Control Program personnel may be on site during construction and will likely fill this role.
- ***Emergency Owner Contact*** – Individual who is the site owner or representative of the site owner to be contacted in the case of an emergency.
- ***Emergency Washington Department of Fish and Wildlife Contact*** – Individual to be contacted at Washington State Department of Fish and Wildlife (WDFW) if at any time fish are observed in distress, a fish kill occurs, or water quality problems develop from equipment leaks or spills. Also notify Washington Military Department Emergency Management Division at 1-800-562-6108.
- ***Non-Emergency Ecology Contact*** – Individual who is the site owner or representative of the site owner who can be contacted if required.
- ***Monitoring Personnel*** – Personnel responsible for conducting water quality monitoring; this person may also be the CESCL.

5.2 Team Members

Names and contact information for those identified as members of the pollution prevention team are provided in the following table.

Title	Name	Telephone Number
Certified Erosion and Sediment Control Lead	Darla Guerera, URS	425-753-4307
Emergency Ecology Contact	Chuck Gruenenfelder	509-329-3439
Emergency Owner Contact	Marko Adzic, Teck	509-892-2585
Emergency WDFW Contact	Karen Divens	509-892-1001
Non-emergency Ecology Contact	Michael Hibbler	509-329-3568

6.0 Site Inspections and Monitoring

Inspection and monitoring activities include performing inspections of the BMPs and river conditions and taking measurements of turbidity and pH in the adjacent river. A site log book shall be maintained for all on-site construction activities and shall include:

- A record of the implementation of the SWPPP and other permit requirements
- Site inspection forms
- Stormwater quality monitoring
- River water quality monitoring (turbidity and pH)

For convenience, the inspection form and water quality monitoring forms included in this SWPPP include the required information for the site logbook. This SWPPP may function as the site logbook if desired, or the forms may be included in a separate site logbook. However, if separate, the site logbook must be maintained on site or within reasonable access to the site and be made available upon request to Ecology or the local jurisdiction.

6.1 Site Inspection

All BMPs shall be inspected, maintained, and repaired as needed to ensure continued performance of their intended function. Site inspections shall be conducted by a person who is knowledgeable in the principles and practices of erosion and sediment control. BMP C160 requires that the inspector be a CESCL and have the skills to assess the potential for water quality impacts as a result of the type of construction activities occurring on site and the knowledge of the appropriate and effective erosion and sedimentation control measures needed to control the quality of stormwater discharges. The name and contact information for the CESCL is provided in Section 5 of this SWPPP.

Site inspection shall occur in all areas disturbed by construction activities. Stormwater shall be examined for the presence of suspended sediment, turbidity, discoloration, and oily sheen. The site inspector shall evaluate and document the effectiveness of the installed BMPs and determine if it is necessary to repair or replace any of the BMPs to improve the quality of stormwater discharges and ensure protection of the river during excavation and fill placement activities. All maintenance and repairs shall be documented in the site logbook or forms provided in this document. All new BMPs or design changes will be documented in the SWPPP as soon as possible.

6.1.1 Site Inspection Frequency

Site inspections shall be conducted daily and within 24 hours following any discharge from the site during construction work.

6.1.2 Site Inspection Documentation

Visual inspections of the river and water quality monitoring for turbidity and pH shall be conducted at least hourly during construction within 10 feet of the shoreline or when excavation is conducted below the water line. The frequency of the monitoring may be adjusted in the field based on field conditions if it is determined that water quality in the river is not being adversely affected by the construction. Ecology will need to approve any changes to the monitoring frequency.

Turbidity and pH shall be monitored at preestablished locations within 10 feet of the shoreline, as shown in Attachment B (Figure 4). At a minimum, the monitoring points located nearest to the active excavation work and downgradient of the excavation work will be sampled and tested for turbidity and pH. The number of turbidity and pH monitoring points and sampling locations may be adjusted in the field with Ecology's approval, if it is determined that the new monitoring locations are more suitable to a particular situation.

6.2 Stormwater and In-River Turbidity and pH Monitoring

This section describes stormwater and Columbia River water quality monitoring that will be conducted during the project.

6.2.1 Stormwater Discharge Turbidity and pH Monitoring

If applicable, stormwater that discharges to the Columbia River from the construction area shall be identified and monitored during construction activities. This runoff will be monitored for turbidity and pH with field instruments. The instruments shall be calibrated at least once per day (prior to first use of the day). Stormwater monitoring for turbidity and pH shall be conducted within 2 hours of identifying the discharge point and at least daily thereafter. Monitoring shall be conducted for each discharge location if multiple stormwater discharge points are identified. The monitoring results and visual observations shall be recorded in the site logbook. The benchmark value that shall be used to compare turbidity monitoring results is 25 nephelometric turbidity units (NTUs). If turbidity measurements in the stormwater runoff are greater than 25 NTUs, but less than 250 NTU, the CESCL shall take the following steps:

- Evaluate upstream measurements to confirm results are from site activities.
- Review the SWPPP and make appropriate revisions with 24 hours of the discharge that exceeds the benchmark.
- Fully implement and maintain source control and/or treatment BMPs as soon as possible (e.g., same day).
- Document BMP implementation in the site log book.

If the 250-NTU benchmark for turbidity (or less than 6 cm transparency) is exceeded at any time, the following steps shall be taken:

- Evaluate whether results are related to an upstream source.
- Notify Ecology immediately if present at the site, or by telephone within 24 hours of analysis if not present.
- Review the SWPPP and make changes as appropriate.
- Fully implement and maintain appropriate source control and/or treatment BMPs as soon as possible (e.g., same day).
- Document BMP implementation and maintenance in site logbook.
- Continue to sample discharges daily until:
 - Turbidity is 25 NTU (or lower); or
 - The CESCL has demonstrated compliance with the water quality standard for turbidity:
 - No more than 5 NTUs over background turbidity, if background is less than 50 NTUs; or
 - No more than 10 percent over background turbidity if background turbidity is 50 NTUs or greater; or
 - The discharge stops or is eliminated.

If on-site turbidity or pH is not controlled following implementation of the steps above, construction work will cease until a solution is identified in consultation with Ecology. If pH values in the stormwater samples are above 9.0 or below 6.5, then immediately stop work and notify Ecology. Work may only proceed with Ecology approval.

6.2.2 Columbia River Turbidity and pH Monitoring

Visual inspections and monitoring for turbidity and pH shall be conducted at established monitoring stations in the river on an hourly basis while excavating or placing imported fill materials within 10 feet of the shoreline, or when excavating or placing fill below the water line. Otherwise, this monitoring shall be conducted at least every 4 hours during excavation and fill placement activities. Monitoring locations in the river are shown in Figure 4 (Attachment B). Minimum erosion and sediment control measures are shown on Figures 5 and 6. At a minimum, water samples shall be collected and analyzed at the monitoring point located closest to the excavation work and at the nearest downgradient monitoring location, although additional locations may be sampled based on input from the CESCL and Ecology during the course of the construction. If the water in the river appears cloudy as a result of construction work, or if turbidity measurement results indicate elevated levels of turbidity, then additional monitoring shall be conducted to identify the extent of such impacts.

The field technician or CESCL shall keep records of the monitoring results in the site logbook. Turbidity and pH monitoring shall be performed within 5 feet of the shoreline using a calibrated turbidity and pH meter. Baseline turbidity and pH monitoring shall be conducted at all the monitoring points depicted on Figure 4 (Attachment B) prior to the start of construction to establish baseline values for turbidity and pH.

If turbidity levels are more than 5 NTUs greater than background levels for at least three consecutive measurements taken 5 minutes apart, then the work shall be immediately stopped and corrective measures undertaken until turbidity values return to baseline values.

Similarly, if measured pH values are below 6.5 or above 9.0, then the work shall be immediately stopped and measures undertaken to investigate the cause of the low or high pH readings.

7.0 Reporting and Record keeping

7.1 Site Log Book

For convenience, the inspection form and water quality monitoring forms included in this SWPPP include the required information for the site logbook. Other forms prepared by the CESCL or field technician may also be used if approved by the Engineer.

A site logbook shall be maintained for all on-site construction activities and shall include:

- A record of the implementation of the SWPPP and other permit requirements
- Site inspection results
- Stormwater quality monitoring results
- Turbidity and pH monitoring results

7.2 Records Retention

Records of all monitoring information (site logbook, inspection reports/checklists, etc.), this SWPPP, and any other documentation of compliance with permit requirements shall be retained for a period of ten years.

7.3 Access to Plans and Records

The SWPPP and site logbook will be retained on site or within reasonable access to the site and, upon request, shall be made immediately available to Ecology or the local jurisdiction. Any other information requested by Ecology shall be submitted within a reasonable time. A copy of the SWPPP or access to the SWPPP shall be provided by Ecology to the public at the repositories in Northport, Kettle Falls, Colville, and at Ecology's office in Spokane.

7.4 Updating the SWPPP

The SWPPP will be modified if it is ineffective in eliminating or significantly minimizing pollutants in stormwater discharges or inadvertent discharges of granulated slag into the river during construction work, or if there has been a change in design, construction, operation, or maintenance at the site that has a significant effect on the discharge, or potential for discharge, of pollutants to the waters of the state. The SWPPP shall be modified within 5 days of determination, based on inspection(s), that additional or modified BMPs are necessary to correct problems identified, and an updated timeline for BMP implementation shall be prepared.

Attachment A – Construction BMPs

7.3.1 Source Control BMPs

***BMP C101:
Preserving
Natural
Vegetation
Purpose***

Purpose: The purpose of preserving natural vegetation is to reduce erosion wherever practicable. Limiting site disturbance is the single most effective method for reducing erosion. For example, conifers can hold up to about 50 percent of all rain that falls during a storm. Up to 20-30 percent of this rain may never reach the ground but is taken up by the tree or evaporates. Another benefit is that the rain held in the tree can be released slowly to the ground after the storm.

Conditions of Use:

- Natural vegetation should be preserved on steep slopes, near perennial and intermittent watercourses or swales, and on building sites in wooded areas.
- As required by jurisdiction.

Design and Installation Specifications: Natural vegetation can be preserved in natural clumps or as individual trees, shrubs and vines.

The preservation of individual plants is more difficult because heavy equipment is generally used to remove unwanted vegetation. The points to remember when attempting to save individual plants are:

- Is the plant worth saving? Consider the location, species, size, age, vigor, and the work involved. Local governments may also have ordinances to save natural vegetation and trees.
- Fence or clearly mark areas around trees that are to be saved. It is preferable to keep ground disturbance away from the trees at least as far out as the dripline.

Plants need protection from three kinds of injuries:

- **Construction Equipment** - This injury can be above or below the ground level. Damage results from scarring, cutting of roots, and compaction of the soil. Placing a fenced buffer zone around plants to be saved prior to construction can prevent construction equipment injuries.
- **Grade Changes** - Changing the natural ground level will alter grades, which affects the plant's ability to obtain the necessary air, water, and minerals. Minor fills usually do not cause problems although sensitivity between species does vary and should be checked. Trees can tolerate fill of 6 inches or less. For shrubs and other plants, the fill should be less.

When there are major changes in grade, it may become necessary to supply air to the roots of plants. This can be done by placing a layer of gravel and a tile system over the roots before the fill is made. A tile system protects a tree from a raised grade. The tile system should be laid out on the original grade leading from a dry well around the tree trunk. The system should then be covered with small stones to allow air to circulate over the root area.

Lowering the natural ground level can seriously damage trees and shrubs.

The highest percentage of the plant roots are in the upper 12 inches of the soil and cuts of only 2-3 inches can cause serious injury. To protect the roots it may be necessary to terrace the immediate area around the plants to be saved. If roots are exposed, construction of retaining walls may be needed to keep the soil in place. Plants can also be preserved by leaving them on an undisturbed, gently sloping mound. To increase the chances for survival, it is best to limit grade changes and other soil disturbances to areas outside the dripline of the plant.

- Excavations - Protect trees and other plants when excavating for drainfields and power, water, and sewer lines. Where possible, the trenches should be routed around trees and large shrubs. When this is not possible, it is best to tunnel under them. This can be done with hand tools or with power augers. If it is not possible to route the trench around plants to be saved, then the following should be observed:
 - Cut as few roots as possible. When you have to cut, cut clean. Paint cut root ends with a wood dressing like asphalt base paint.
 - Backfill the trench as soon as possible.
 - Tunnel beneath root systems as close to the center of the main trunk to preserve most of the important feeder roots.

Some problems that can be encountered are:

- In general, most trees native to Eastern Washington do not readily adjust to major changes in environment and special care should be taken to protect these trees.
- The danger of windthrow increases where dense stands of coniferous trees have been thinned.
- Cottonwoods, maples, and willows have water-seeking roots. These can cause trouble in sewer lines and infiltration fields. On the other hand, they thrive in high moisture conditions that other trees would not.
- Thinning operations in pure or mixed stands of Grand fir, Pacific silver fir, Noble fir, Sitka spruce, Western red cedar, Western hemlock, Pacific dogwood, and Red alder can cause serious disease problems. Disease can become established through damaged limbs, trunks, roots, and freshly cut stumps. Diseased and weakened trees are also susceptible to insect attack.

Maintenance Standards:

- Inspect flagged and/or fenced areas regularly to make sure flagging or fencing has not been removed or damaged. If the flagging or fencing has been damaged or visibility reduced, it shall be repaired or replaced immediately and visibility restored.
- If tree roots have been exposed or injured, “prune” cleanly with an appropriate pruning saw or loppers directly above the damaged roots and recover with native soils.

***BMP C102:
Buffer Zones***

Purpose: An undisturbed area or strip of natural vegetation or an established suitable planting that will provide a living filter to reduce soil erosion and runoff velocities.

Conditions of Use: Natural buffer zones are used along streams, wetlands and other bodies of water that need protection from erosion and sedimentation. Vegetative buffer zones can be used to protect natural swales and can be incorporated into the natural landscaping of an area.

Critical-areas buffer zones should not be used as sediment treatment areas. These areas shall remain completely undisturbed. The jurisdiction may expand the buffer widths temporarily to allow the use of the expanded area for removal of sediment.

Design and Installation Specifications

- Preserving natural vegetation or plantings in clumps, blocks, or strips is generally the easiest and most successful method.
- Leave all unstable steep slopes in natural vegetation.
- Mark clearing limits and keep all equipment and construction debris out of the natural areas. Steel construction fencing is the most effective method in protecting sensitive areas and buffers. Alternatively, wire-backed silt fence on steel posts is marginally effective. Flagging alone is typically not effective.
- Keep all excavations outside the dripline of trees and shrubs.
- Do not push debris or extra soil into the buffer zone area because it will cause damage from burying and smothering.
- Vegetative buffer zones for streams, lakes or other waterways shall be established by the jurisdiction or other state or federal permits or approvals.

Maintenance Standards:

- Inspect the area frequently to make sure flagging remains in place and the area remains undisturbed.

***BMP C103: High
Visibility Plastic
or Metal Fence***

Purpose: Fencing is intended to: (1) restrict clearing to approved limits; (2) prevent disturbance of sensitive areas, their buffers, and other areas required to be left undisturbed; (3) limit construction traffic to designated construction entrances or roads; and, (4) protect areas where marking with survey tape may not provide adequate protection.

Conditions of Use: To establish clearing limits, plastic or metal fence may be used:

- At the boundary of sensitive areas, their buffers, and other areas required to be left uncleared.
- As necessary to control vehicle access to and on the site.

Design and Installation Specifications:

- High visibility plastic fence shall be composed of a high-density polyethylene material and shall be at least four feet in height. Posts for the fencing shall be steel or wood and placed every 6 feet on center (maximum) or as needed to ensure rigidity. The fencing shall be fastened to the post every six inches with a polyethylene tie. On long continuous lengths of fencing, a tension wire or rope shall be used as a top stringer to prevent sagging between posts. The fence color shall be high visibility orange. The fence tensile strength shall be 360 lbs./ft. using the ASTM D4595 testing method.
- Metal fences shall be designed and installed according to the manufacturer's specifications.
- Metal fences shall be at least 3 feet high and must be highly visible.
- Fences shall not be wired or stapled to trees.

Maintenance Standards:

- If the fence has been damaged or visibility reduced, it shall be repaired or replaced immediately and visibility restored.

***BMP C105:
Stabilized
Construction
Entrance***

Purpose: Construction entrances are stabilized to reduce the amount of sediment transported onto paved roads by vehicles or equipment by constructing a stabilized pad of quarry spalls at entrances to construction sites.

Conditions of Use:

- Construction entrances shall be stabilized wherever traffic will be leaving a construction site and traveling on paved roads or other paved areas within 1,000 feet of the site.
- On large commercial, highway, and road projects, the designer should include enough extra materials in the contract to allow for additional stabilized entrances not shown in the initial Construction SWPPP. It is difficult to determine exactly where access to these projects will take place; additional materials will enable the contractor to install them where needed.

Design and Installation:

- See Figure 7.3.2 for details.
- The surface material shall be 4”-8” quarry spalls. Smaller crushed rock such as base course may be appropriate in some situations but, since it is more likely to be tracked off-site, must be approved by the local jurisdiction.
- A separation geotextile shall be placed under the spalls to prevent fine sediment from pumping up into the rock pad. The geotextile shall meet the following standards:


Grab Tensile Strength (ASTM D4751)	200 psi min.
Grab Tensile Elongation (ASTM D4632)	30% max.
Mullen Burst Strength (ASTM D3786-80a)	400 psi min.
AOS (ASTM D4751)	20-45 (U.S. standard sieve size)

- If site conditions do not warrant the use of geotextile, it is not required.

Maintenance Standards: Quarry spalls (or hog fuel) shall be added if the pad is no longer in accordance with the specifications.

- If the entrance is not preventing sediment from being tracked onto pavement, then alternative measures to keep the streets free of sediment shall be used. This may include street sweeping, an increase in the dimensions of the entrance, or the installation of a wheel wash.
- Any sediment that is tracked onto pavement shall be removed by shoveling or street sweeping. The sediment collected by sweeping shall be removed or stabilized on site. The pavement shall not be cleaned by washing down the street, except when sweeping is ineffective and there is a threat to public safety. If it is necessary to wash the streets, the construction of a small sump shall be considered. The sediment would then be washed into the sump where it can be controlled.

- Any quarry spalls that are loosened from the pad, which end up on the roadway shall be removed immediately.
- If vehicles are entering or exiting the site at points other than the construction entrance(s), fencing (see BMPs C103 and C104) shall be installed to control traffic.
- Upon project completion and site stabilization, all construction accesses intended as permanent access for maintenance shall be permanently stabilized.



BMP C140: Dust Control

Purpose: Dust control prevents wind transport of dust from disturbed soil surfaces onto roadways, drainage ways, and surface waters. Wind erosion is a significant cause of soil movement from construction sites in Eastern Washington. Although wind erosion can contribute to water quality impacts, dust control is regulated in some areas of Eastern Washington primarily through local air quality authorities. Where such an entity exists, contact the local air quality authority for appropriate and required BMPs for dust control to implement at your project site.

Conditions for Use: In areas (including roadways) subject to surface and air movement of dust where on-site and off-site impacts to roadways, drainage ways, or surface waters are likely.

Design and Installation Specifications:

- Contact your local Air Pollution Control Authority for guidance and training on other dust control measures. Compliance with the local Air Pollution Control Authority constitutes compliance with this BMP.
- Water applied to construction sites for dust control must not leave the site as surface runoff.
- See also “Techniques for Dust Prevention and Suppression,” Ecology Publication Number 96-433, revised April 2002.
- Techniques that can be used for construction projects include:
- Vegetate or mulch areas that will not receive vehicle traffic. In areas where planting, mulching, or paving is impractical, apply gravel or landscaping rock.
- Limit dust generation by clearing only those areas where immediate activity will take place, leaving the remaining area(s) in the original condition, if stable. Maintain the original ground cover as long as practical.
- Construct natural or artificial windbreaks or windscreens. These may be designed as enclosures for small dust sources.
- Sprinkle the site with water until surface is wet. Repeat as needed. To prevent carryout of mud onto street, refer to Stabilized Construction Entrance (BMP C105).
- Irrigation water can be used for dust control. Irrigation systems should be installed as a first step on sites where dust control is a concern.
- Spray exposed soil areas with a dust palliative, following the manufacturer’s instructions and cautions regarding handling and application. Used oil is prohibited from use as a dust suppressant. Local governments may approve other dust palliatives such as calcium chloride or PAM.
- PAM (BMP C126) added to water at a rate of 0.5 lbs. per 1,000 gallons of water per acre and applied from a water truck is more effective than water

alone. This is due to the increased infiltration of water into the soil and reduced evaporation. In addition, small soil particles are bonded together and are not as easily transported by wind. Adding PAM may actually reduce the quantity of water needed for dust control, especially in eastern Washington. Since the wholesale cost of PAM is about \$ 4.00 per pound, this is an extremely cost-effective dust control method.

Techniques that can be used for unpaved roads and lots include:

- Lower speed limits. High vehicle speed increases the amount of dust stirred up from unpaved roads and lots.
- Upgrade the road surface strength by improving particle size, shape, and mineral types that make up the surface and base materials.
- Add surface gravel to reduce the source of dust emission. Limit the amount of fine particles (those smaller than .075 mm) to 10 to 20 percent.
- Use geotextile fabrics to increase the strength of new roads or roads undergoing reconstruction.
- Encourage the use of alternate, paved routes, if available.
- Restrict use by tracked vehicles and heavy trucks to prevent damage to road surface and base.
- Apply chemical dust suppressants using the admix method, blending the product with the top few inches of surface material. Suppressants may also be applied as surface treatments.
- Pave unpaved permanent roads and other trafficked areas.
- Use vacuum street sweepers.
- Remove mud and other dirt promptly so it does not dry and then turn into dust.
- Limit dust-causing work on windy days.

Maintenance Standards:

- Respray area as necessary to keep dust to a minimum. Water applied to construction sites for dust control must not leave the site as surface runoff.

***BMP C150:
Materials On
Hand***

Purpose: Quantities of erosion prevention and sediment control materials can be kept on the project site at all times to be used for emergency situations such as unexpected heavy summer rains. Having these materials on-site reduces the time needed to implement BMPs when inspections indicate that existing BMPs are not meeting the Construction SWPPP requirements. In addition, contractors can save money by buying some materials in bulk and storing them at their office or yard.

Conditions for Use:

- Construction projects of any size or type can benefit from having materials on hand. A small commercial development project could have a roll of plastic and some gravel available for immediate protection of bare soil and temporary berm construction. A large earthwork project, such as highway construction, might have several tons of straw, several rolls of plastic, flexible pipe, sandbags, geotextile fabric and steel “T” posts.
- Materials are stockpiled and readily available before any site clearing, grubbing, or earthwork begins. A large contractor or developer could keep a stockpile of materials that are available to be used on several projects.
- If storage space at the project site is at a premium, the contractor could maintain the materials at their office or yard. The office or yard must be less than an hour from the project site.

Design and Installation Specifications: Depending on project type, size, complexity, and length, materials and quantities will vary. A good minimum that will cover numerous situations includes:

Material	Measure	Quantity
Clear Plastic, 6 mil	100 foot roll	1-2
Drainpipe, 6 or 8 inch diameter	25 foot section	4-6
Sandbags, filled	each	25-50
Straw Bales for mulching,	approx. 50# each	10-20
Quarry Spalls	ton	2-4
Washed Gravel	cubic yard	2-4
Geotextile Fabric	100 foot roll	1-2
Catch Basin Inserts	each	2-4
Steel “T” Posts	each	12-24

Maintenance Standards:

- All materials with the exception of the quarry spalls, steel “T” posts, and gravel should be kept covered and out of both sun and rain.
- Re-stock materials used as needed.

***BMP C160:
Contractor
Erosion and Spill
Control Lead***

Purpose: The Contractor designates at least one person as the responsible representative in charge of erosion and spill control. The designated employee or contact shall be the Contractor Erosion and Spill Control Lead (CESCL) who is responsible for ensuring compliance with all local, State, and Federal erosion and sediment control requirements.

Conditions for Use: A CESCL should be made available on project types that include, but are not limited to, the following:

- Projects with an NPDES and State Waste Discharge Permit for Stormwater Discharges Associated with Construction Activities.
- Heavy construction of roads, bridges, highways, airports, buildings.
- Projects near wetlands and sensitive or critical areas.
- Projects in or over water.

Design and Installation Specifications: The CESCL shall be qualified in construction site erosion and sediment control regulatory requirements and BMPs:

- The CESCL shall have thorough knowledge and understanding of the Construction Stormwater Pollution Prevention Plan (SWPPP) for the project site.
- The CESCL shall have authority to act on behalf of the contractor or developer and shall be available, on call, 24 hours per day throughout the period of construction.
- The Construction SWPPP shall include the name, telephone number, fax number, and address of the designated CESCL. If the CESCL information is not available during initial SWPPP development, it should be noted in the narrative of the SWPPP. When the CESCL information becomes available to the owner/developer, it must be added to the SWPPP.
- The CESCL shall have up-to-date training and field experience in construction erosion and sediment control practices.
- The CESCL should have a current certificate proving attendance in the “Construction Site Erosion and Sediment Control Certification Course,” offered throughout the year by the Associated General Contractors of Washington Education Foundation or a similar course or certification program such as:
 - WSDOT certification in Construction Site Erosion and Sediment Control.
 - Certified Professional in Erosion and Sediment Control (CPESC) offered by the International Erosion Control Association (IECA).

Duties and responsibilities of the CESCL shall include, but are not limited to the following:

- Maintaining permit file on site at all times which includes the SWPPP and any associated permits and plans.


- Directing BMP installation, inspection, maintenance, modification, and removal.
- Availability 24 hours per day, 7 days per week by telephone.
- Updating all project drawings and the Construction SWPPP with changes made.
- Keeping daily logs, and inspection reports. Inspection reports should include:
 - When, where and how BMPs were installed, removed, or modified.
 - Repairs needed or made.
 - Observations of BMP effectiveness and proper placement.
 - Recommendations for improving performance of BMPs.
 - Identify the points where storm water runoff potentially leaves the site, is collected in a surface water conveyance system (i.e., road ditch, storm sewer), and enters receiving waters of the state.
 - If water sheet flows from the site, identify the point at which it becomes concentrated in a collection system.
 - Inspect for SWPPP requirements including BMPs as required to ensure adequacy.
 - Facilitate, participate in, and take corrective actions resulting from inspections performed by outside agencies or the owner.

BMP C233A: Silt Barrier

Purpose: A silt barrier shall be installed between the Columbia River and area of excavation to reduce/eliminate transport of sediment from the upland portion of the Black Sand Beach into the nearby Columbia River.

Conditions of Use: The Silt Barrier shall be installed per the approved plans prior to excavation of any sediment on the Black Sand Beach. The Silt Barrier shall be inspected frequently during the performance of excavation and fill placement activities to ensure its proper function. Do not install silt barrier directly in the river.

Design/Installation Specifications:



**Maintenance
Standards:**

Any damage shall be repaired immediately.

Sediment deposits shall either be removed when the deposit reaches approximately one-third the height of the silt barrier, or a second silt barrier shall be installed.

If the barrier fabric has deteriorated due to ultraviolet breakdown, it shall be replaced.

BMP C233: Silt Fence

Purpose: Use of a silt fence reduces the transport of coarse sediment from a construction site by providing a temporary physical barrier to sediment and reducing the runoff velocities of overland flow. See Figure 7.3.20 for details on silt fence construction.

Conditions of Use:


- Silt fence may be used downslope of all disturbed areas. Silt fence is not intended to treat concentrated flows, nor is it intended to treat substantial amounts of overland flow. Any concentrated flows must be conveyed through the drainage system to a sediment pond. The only circumstance in which overland flow can be treated solely by a silt fence, rather than by a sediment pond, is when the area draining to the fence is one acre or less and flow rates are less than 0.5 cfs.
- Silt fences should not be constructed in streams or used in V-shaped ditches. They are not an adequate method of silt control for anything deeper than sheet or overland flow.

Design and Installation Specifications: Drainage area of 1 acre or less or in combination with sediment basin in a larger site.

- Maximum slope steepness (normal (perpendicular) to fence line) 1:1.
- Maximum sheet or overland flow path length to the fence of 100 feet.
- No flows greater than 0.5 cfs.
- The geotextile used shall meet the following standards. All geotextile properties listed below are minimum average roll values (i.e., the test result for any sampled roll in a lot shall meet or exceed the values shown in Table 7.3.10).

Table 7.3.10 Geotextile Standards

Polymeric Mesh AOS (ASTM D4751)	0.60 mm maximum for slit film wovens (#30 sieve). 0.30 mm maximum for all other geotextile types (#50 sieve). 0.15 mm minimum for all fabric types (#100 sieve).
Water Permittivity (ASTM D4491)	0.02 sec ⁻¹ minimum
Grab Tensile Strength (ASTM D4632)	180 lbs. Minimum for extra strength fabric. 100 lbs minimum for standard strength fabric.
Grab Tensile Strength (ASTM D4632)	30% maximum
Ultraviolet Resistance (ASTM D4355)	70% minimum



Design and Installation Specifications:

- Standard strength fabrics shall be supported with wire mesh, chicken wire, 2-inch x 2-inch wire, safety fence, or jute mesh to increase the strength of the fabric. Silt fence materials are available that have synthetic mesh backing attached.
- Filter fabric material shall contain ultraviolet ray inhibitors and stabilizers to provide a minimum of six months of expected usable construction life at a temperature range of 0°F. to 120°F.
- 100 percent biodegradable silt fence is available that is strong, long lasting, and can be left in place after the project is completed, if permitted by local regulations.
- The contractor shall install and maintain temporary silt fences at the locations shown in the Plans. The silt fences shall be constructed in the areas of clearing, grading, or drainage prior to starting those activities. A silt fence shall not be considered temporary if the silt fence must function beyond the life of the contract. The silt fence shall prevent soil carried by runoff water from going beneath, through, or over the top of the silt fence, but shall allow the water to pass through the fence.
- The minimum height of the top of silt fence shall be 2 feet and the maximum height shall be 2½ feet above the original ground surface.
- The geotextile shall be sewn together at the point of manufacture, or at an approved location as determined by the Engineer, to form geotextile lengths as required. All sewn seams shall be located at a support post. Alternatively, two sections of silt fence can be overlapped, provided the Contractor can

demonstrate, to the satisfaction of the Engineer, that the overlap is long enough and that the adjacent fence sections are close enough together to prevent silt laden water from escaping through the fence at the overlap.

- The geotextile shall be attached on the up-slope side of the posts and support system with staples, wire, or in accordance with the manufacturer's recommendations. The geotextile shall be attached to the posts in a manner that reduces the potential for geotextile tearing at the staples, wire, or other connection device. Silt fence back-up support for the geotextile in the form of a wire or plastic mesh is dependent on the properties of the geotextile selected for use. If wire or plastic back-up mesh is used, the mesh shall be fastened securely to the up-slope of the posts with the geotextile being up-slope of the mesh back-up support.
- The geotextile at the bottom of the fence shall be buried in a trench to a minimum depth of 4 inches below the ground surface. The trench shall be backfilled and the soil tamped in place over the buried portion of the geotextile, such that no flow can pass beneath the fence and scouring can not occur. When wire or polymeric back-up support mesh is used, the wire or polymeric mesh shall extend into the trench a minimum of 3 inches.
- The fence posts shall be placed or driven a minimum of 18 inches. A minimum depth of 12 inches is allowed if topsoil or other soft subgrade soil is not present and a minimum depth of 18 inches cannot be reached. Fence post depths shall be increased by 6 inches if the fence is located on slopes of 3:1 or steeper and the slope is perpendicular to the fence. If required post depths cannot be obtained, the posts shall be adequately secured by bracing or guying to prevent overturning of the fence due to sediment loading.
- Silt fences shall be located on contour as much as possible, except at the ends of the fence, where the fence shall be turned uphill such that the silt fence captures the runoff water and prevents water from flowing around the end of the fence.
- If the fence must cross contours, with the exception of the ends of the fence, gravel check dams placed perpendicular to the back of the fence shall be used to minimize concentrated flow and erosion along the back of the fence. The gravel check dams shall be approximately 1-foot deep at the back of the fence. It shall be continued perpendicular to the fence at the same elevation until the top of the check dam intercepts the ground surface behind the fence. The gravel check dams shall consist of crushed surfacing base course, gravel backfill for walls, or shoulder ballast. The gravel check dams shall be located every 10 feet along the fence where the fence must cross contours. The slope of the fence line where contours must be crossed shall not be steeper than 3:1.
- Wood, steel or equivalent posts shall be used. Wood posts shall have minimum dimensions of 2 inches by 2 inches by 3 feet minimum length, and shall be free of defects such as knots, splits, or gouges. Steel posts shall consist of either size No. 6 rebar or larger, ASTM A 120 steel pipe with a

minimum diameter of 1-inch, U, T, L, or C shape steel posts with a minimum weight of 1.35 lbs./ft. or other steel posts having equivalent strength and bending resistance to the post sizes listed. The spacing of the support posts shall be a maximum of 6 feet.

- Fence back-up support, if used, shall consist of steel wire with a maximum mesh spacing of 2 inches, or a prefabricated polymeric mesh. The strength of the wire or polymeric mesh shall be equivalent to or greater than 180 lbs. grab tensile strength. The polymeric mesh must be as resistant to ultraviolet radiation as the geotextile it supports.
- Silt fence installation using the slicing method specification details follow. Refer to Figure 7.3.21 for slicing method details.
- The base of both end posts must be at least 2 to 4 inches above the top of the silt fence fabric on the middle posts for ditch checks to drain properly. Use a hand level or string level, if necessary, to mark base points before installation.
- Install posts 3 to 4 feet apart in critical retention areas and 6 to 7 feet apart in standard applications.
- Install posts 24 inches deep on the downstream side of the silt fence, and as close as possible to the fabric, enabling posts to support the fabric from upstream water pressure.
- Install posts with the nipples facing away from the silt fence fabric.
- Attach the fabric to each post with three ties, all spaced within the top 8 inches of the fabric. Attach each tie diagonally 45 degrees through the fabric, with each puncture at least 1 inch vertically apart. In addition, each tie should be positioned to hang on a post nipple when tightening to prevent sagging.
- Wrap approximately 6 inches of fabric around the end posts and secure with 3 ties.
- No more than 24 inches of a 36-inch fabric is allowed above ground level.
- The rope lock system must be used in all ditch check applications.
- The installation should be checked and corrected for any deviation before compaction. Use a flat-bladed shovel to tuck fabric deeper into the ground if necessary.
- Compaction is vitally important for effective results. Compact the soil immediately next to the silt fence fabric with the front wheel of the tractor, skid steer, or roller exerting at least 60 pounds per square inch. Compact the upstream side first and then each side twice for a total of four trips.

Maintenance Standards:

- Any damage shall be repaired immediately.
- If concentrated flows are evident uphill of the fence, they must be intercepted and conveyed to a sediment pond.

- It is important to check the uphill side of the fence for signs of the fence clogging and acting as a barrier to flow and then causing channelization of flows parallel to the fence. If this occurs, replace the fence or remove the trapped sediment.
- Sediment deposits shall either be removed when the deposit reaches approximately one-third the height of the silt fence, or a second silt fence shall be installed.
- If the filter fabric (geotextile) has deteriorated due to ultraviolet breakdown, it shall be replaced.




Figure 7.3.21 – Silt Fence Installation by Slicing Method

BMP C235:
Straw Wattles

Purpose: Straw wattles are temporary erosion and sediment control barriers consisting of straw that is wrapped in biodegradable tubular plastic or similar encasing material. They reduce the velocity and can spread the flow of rill and sheet runoff, and can capture and retain sediment. Straw wattles are typically 8 to 10 inches in diameter and 25 to 30 feet in length. The wattles are placed in shallow trenches and staked along the contour of disturbed or newly constructed slopes. See Figure 7.3.22 for typical construction details.

Conditions of Use:

- Disturbed areas that require immediate erosion protection.
- Exposed soils during the period of short construction delays, or over winter months.
- On slopes requiring stabilization until permanent vegetation can be established.
- Straw wattles are effective for one to two seasons.
- If conditions are appropriate, wattles can be staked to the ground using willow cuttings for added revegetation.
- Rilling can occur beneath wattles if not properly entrenched and water can pass between wattles if not tightly abutted together.

Design Criteria:

- It is critical that wattles are installed perpendicular to the flow direction and parallel to the slope contour.
- Narrow trenches should be dug across the slope on contour to a depth of 3 to 5 inches on clay soils and soils with gradual slopes. On loose soils, steep slopes, and areas with high rainfall, the trenches should be dug to a depth of 5 to 7 inches, or $\frac{1}{2}$ to $\frac{2}{3}$ of the thickness of the wattle.
- Start building trenches and installing wattles from the base of the slope and work up. Excavated material should be spread evenly along the uphill slope and compacted using hand tamping or other methods.
- Construct trenches at contour intervals of 3 to 30 feet apart depending on the steepness of the slope, soil type, and rainfall. The steeper the slope the closer together the trenches.
- Install the wattles snugly into the trenches and abut tightly end to end. Do not overlap the ends.
- Install stakes at each end of the wattle, and at 4-foot centers along entire length of wattle.
- If required, install pilot holes for the stakes using a straight bar to drive holes through the wattle and into the soil.
- At a minimum, wooden stakes should be approximately $\frac{3}{4}$ x $\frac{3}{4}$ x 24 inches. Willow cuttings or 3/8-inch rebar can also be used for stakes.

- Stakes should be driven through the middle of the wattle, leaving 2 to 3 inches of the stake protruding above the wattle.

Maintenance Standards:

- Wattles may require maintenance to ensure they are in contact with soil and thoroughly entrenched, especially after significant rainfall on steep sandy soils.
- Inspect the slope after significant storms and repair any areas where wattles are not tightly abutted or water has scoured beneath the wattles.





Figure 7.3.22 - Straw Wattles

Attachment B – Figures and Site Plans




Photos taken 5-22-09.

Figure 1

Black Sand Beach Location and Site Photographs




SOURCE: Steven's County Assesor's Office



Township and Range

Stevens County Washington
Township 40 N Range 41 E Section (see grid)



	04	03	02	01	
	09	10	11	12	
	16	15	14	13	
19	20	21	22	23	24
30	29	28	27	26	25
31	32	33	34	35	36

Figure 2
Parcel Map


Black Sand Beach
Northport, Washington

Legend

- Approximate Limits of Slag Removal
- Approximate Area of Construction

Source:
Basemap provided by Survey Solutions,
Spokane Washington.

Note:
Edge of water may vary at the time of construction.



Legend:
 ● Turbidity Sample Locations.
 Locate Within 10 Feet of Shoreline.
 Turbidity and pH Monitoring Shall Be Conducted in Accordance
 With an Ecology-Approved Stormwater Pollution Prevention Plan.

Notes:
 1. Estimated depth of granulated slag on Middle Beach
 was extrapolated from values at Upstream Beach
 because they were outside the 2009 survey control.
 2. Estimated depths of granulated slag are approximate.
 Actual depths of granulated slag may vary.
 3. Edge of water may vary at the time of construction.
 4. Turbidity and pH monitoring location may vary at time of
 construction.
 5. At a minimum, pH and turbidity shall be monitored in
 accordance with the SWPPP at the monitoring point
 closest to the active excavation work and the monitoring
 point downgradient of the active excavation work.




Figure 4
**Estimated Depth of Granulated Slag
 and Turbidity Monitoring Locations**
 Black Sand Beach
 Northport, Washington

CONSTRUCTION SEQUENCE

- OBTAIN OR VERIFY ACCESS PERMIT FROM BNSF FOR PRIVATE RAILROAD CROSSING AND SITE ACCESS PERMISSION FROM SITE ACCESS OWNERS. REFER TO VICINITY MAP ON SHEET 1.
- CONTRACTOR SHALL PERFORM PRE-CONSTRUCTION SURVEY TO STAKE-OUT BOUNDARIES OF PROJECT WORK AREA AND TO IDENTIFY PROPERTY LINES AND/OR EASEMENTS IN THE VICINITY OF THE PROJECT WORK AREA.
- PRE-CONSTRUCTION MEETING TO BE HELD WITH THE CLIENT, ENGINEER, CONTRACTOR, ECOLOGY, REPRESENTATIVE ACCESS OWNERS AND ARCHAEOLOGICAL MONITOR.
- THE CONTRACTOR SHALL VERIFY LOCATION AND CONDITION OF SURVEY STAKES THAT DEMARCATE PROJECT WORK AREA AND PROPERTY LINES. ALL WORK ACTIVITIES (PERSONNEL AND EQUIPMENT) SHALL BE RESTRICTED TO THE BOUNDARIES OF THE DESIGNATED WORK AREA.
- CONTRACTOR TO INSTALL APPROVED SIGNAGE IN DESIGNATED WORK AREA.
- CONTRACTOR TO TEMPORARILY IMPROVE UNPAVED ACCESS ROAD FROM NORTHPORT WANETA ROAD TO BLACK SAND BEACH TO ALLOW TRUCK ACCESS TO THE BLACK SAND BEACH.
- CONTRACTOR TO INSTALL PORTABLE OUTHOUSE, EMERGENCY EYEWASH STATION/FIRST AID KIT, FIRE HOSE, PUMP, AND TENTS (FOR CONSTRUCTION PERSONNEL AND MISCELLANEOUS EQUIPMENT/HAND TOOLS) AS APPROVED BY THE ENGINEER WITHIN THE DESIGNATED LIMITS OF CONSTRUCTION AREA DEPICTED ON THIS DRAWING.
- TRUCK HAUL ROUTE SHALL USE THE EXISTING ROADS AS INDICATED IN THE APPROVED PLANS.
- CONTRACTOR SHALL INSTALL SILT BARRIER PRIOR TO COMMENCING EXCAVATION WORK OR IMPORTING BACKFILL MATERIAL TO THE SITE. SEE STORM WATER POLLUTION PREVENTION PLAN FOR TURBIDITY AND PH MONITORING REQUIREMENTS.
- CONTRACTOR TO INSTALL STRAW WADDLES OR SILT FENCE ALONG TREE LINE BUFFER SHELL, AS NEEDED, TO CONTROL STORMWATER RUNOFF.
- CONTRACTOR SHALL INSTALL TEMPORARY SOIL STOCKPILE BERM WITH MINIMUM DIMENSIONS OF 4 FEET HIGH AND 10 FEET WIDE BETWEEN SILT BARRIER AND EXCAVATION AREA FOR PROTECTION OF RIVER FROM TURBIDITY POTENTIAL CAUSED BY EXCAVATION.
- CONTRACTOR SHALL OBTAIN APPROVAL FROM ECOLOGY AND ENGINEER PRIOR TO COMMENCING BACKFILL ACTIVITIES.
- DO NOT REMOVE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES UNTIL EXCAVATION AND BACKFILL ARE COMPLETED AND APPROVAL FROM ENGINEER IS OBTAINED.

NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION

LEGEND

	TEMPORARY STOCKPILE
	STRAW WATTLE OR SILT FENCE
	SILT BARRIER
	LIMITS OF CONSTRUCTION
	PROPERTY LINE
	EDGE OF WATER
	HAUL ROUTE
	MINOR TEMPORARY ROAD IMPROVEMENT
	AREA OF EXCAVATION

EROSION AND SEDIMENTATION CONTROL


- THE IMPLEMENTATION OF THESE EROSION SEDIMENTATION CONTROL (ESC) PLANS AND THE CONSTRUCTION, MAINTENANCE, REPLACEMENT, AND UPGRADING OF THESE ESC FACILITIES IS THE RESPONSIBILITY OF THE CONTRACTOR.
- THE ESC FACILITIES SHOWN ON THIS PLAN MUST BE CONSTRUCTED IN CONJUNCTION WITH ALL CLEARING AND GRADING ACTIVITIES IN SUCH A MANNER AS TO INSURE THAT SEDIMENT-ADEN WATER DOES NOT ENTER THE COLUMBIA RIVER.
- THE ESC FACILITIES SHOWN ON THIS PLAN ARE THE MINIMUM REQUIREMENTS FOR ANTICIPATED SITE CONDITIONS. DURING THE CONSTRUCTION PERIOD, THESE ESC FACILITIES SHALL BE UPGRADED AS NEEDED FOLLOWING INSPECTION AFTER STORM EVENTS OR INSPECTION WHILE NEAR THE RIVER. ADDITIONALLY, MORE ESC FACILITIES MAY BE REQUIRED FOR SILTATION CONTROL. THEREFORE, DURING THE COURSE OF CONSTRUCTION IT SHALL BE THE OBLIGATION AND RESPONSIBILITY OF THE CONTRACTOR TO ADDRESS ANY NEW CONDITIONS THAT MAY BE CREATED BY HIS/HER ACTIVITIES AND TO PROVIDE ADDITIONAL FACILITIES OVER AND ABOVE THE MINIMUM REQUIREMENTS AS MAY BE NEEDED.
- THE ESC FACILITIES SHALL BE INSPECTED IN THE MORNING FOLLOWING AN OVERNIGHT (NON-WORKING HOUR) RAINFALL EVENT BY THE CONTRACTOR AND MAINTAINED AS NECESSARY. IN ADDITION, ALL TEMPORARY SILTATION CONTROLS SHALL BE MAINTAINED IN A SATISFACTORY CONDITION UNTIL SUCH TIME THAT CONSTRUCTION IS COMPLETED.
- ANY AREAS NEEDING ESC MEASURES AS DETERMINED BY CONTRACTOR, OR CERTIFIED EROSION AND SEDIMENT CONTROL LEAD BUT NOT REQUIRING IMMEDIATE ATTENTION, SHALL BE ADDRESSED WITHIN TWO (2) DAYS. WORK TO BE CONDUCTED MONDAY-SATURDAY AND OR SUNDAY WITH APPROVAL OF THE ENGINEER.
- STABILIZED CONSTRUCTION ENTRANCE(S) SHALL BE INSTALLED AT THE BEGINNING OF CONSTRUCTION AND MAINTAINED FOR THE DURATION OF THE PROJECT. CONTRACTOR SHALL INSPECT NORTHPORT-WANETA ROAD NEAR CONSTRUCTION ENTRANCE AT LEAST AT THE END OF EACH SHIFT, OR AS OTHERWISE REQUESTED BY THE ENGINEER, AND CLEAN THE ROAD USING SWEEPING OR OTHER APPROVED MEANS IF THERE IS VISUAL EVIDENCE OF DIRT TRACKED ONTO THE ROADWAY.
- ALL WORK AND MATERIALS SHALL BE IN ACCORDANCE WITH APPROVED PLANS AND SPECIFICATIONS OR AS APPROVED BY THE ENGINEER. ENGINEER SHALL COORDINATE WITH ECOLOGY.
- EROSION/SEDIMENTATION CONTROLS SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE DETAILS IN THE DEPARTMENT OF ECOLOGY STORMWATER MANAGEMENT MANUAL, UNLESS APPROVED OTHERWISE BY ECOLOGY.
- A COPY OF THE APPROVED EROSION CONTROL PLANS AND STORMWATER POLLUTION PREVENTION PLAN MUST BE ON THE JOBSITE AT ALL TIMES THROUGH OUT THE CONSTRUCTION PERIOD.
- TEMPORARY EROSION/SEDIMENTATION CONTROLS SHALL BE INSTALLED AND OPERATED PRIOR TO ANY GRADING OR LAND CLEARING ACTIVITIES.
- ALL CUT AND FILL SLOPES 5:1 (5 FEET HORIZONTAL TO 1 FOOT VERTICAL) OR STEEPER THAT WILL BE LEFT EXPOSED FOR MORE THAN 7 DAYS SHALL BE PROTECTED BY JUTE MATTING, PLASTIC SHEETING, OR OTHER APPROVED STABILIZATION METHODS. PROVIDE ADEQUATE OFFSITE RUNOFF CONTROL BY INSTALLING SILT FENCING OR STRAW WADDLES ALONG TREE LINE BUFFER ZONE, AS NEEDED.
- OFF-SITE STREETS MUST BE CLEAN AT ALL TIMES. IF DIRT IS DEPOSITED ON THE PUBLIC STREET, THE STREET SHALL BE CLEANED BY THE CONTRACTOR. ALL VEHICLES SHALL LEAVE THE SITE BY WAY OF THE CONSTRUCTION VEHICLE ENTRANCES AND SHALL BE CLEANED OF MUD PRIOR TO EXITING ONTO THE STREET.
- CONTRACTOR SHALL CLEAN ENTIRE SITE AFTER CONSTRUCTION SUCH THAT NO PAPERS, TRASH, BRUSH OR ANY OTHER DEPOSITS REMAIN. MATERIALS COLLECTED DURING CLEANING OPERATIONS SHALL BE DISPOSED OF OFF-SITE BY THE CONTRACTOR.

**90% SUBMITTAL
ISSUED FOR CONSTRUCTION**


BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON

**FIGURE 5
TEMPORARY EROSION AND
SEDIMENTATION CONTROL PLAN**

DESIGNED BY: PTM	 1501 4TH AVENUE, SUITE 1400 SEATTLE, WA 98101-1616 (206) 438-2700	SHEET OF 8
DRAWN BY: CFS		DRAWING NO.
CHECKED BY: RDE		
APPROVED BY: PTM		
REVISION: REV 5		
DATE: 8/27/10		




NO.	DATE	BY	REVISION DESCRIPTION
0	8/3/09	PTM	30% SUBMITTAL
1	12/18/09	PTM	60% SUBMITTAL
2	6/28/10	PTM	90% SUBMITTAL
3	7/16/10	PTM	90% ISSUE TO ECOLOGY
4	8/27/10	PTM	90% ISSUED FOR CONSTRUCTION



NOTE: SILT BARRIER SHALL BE INSTALLED ALONG SHORELINE CONTOUR WHENEVER POSSIBLE

ELEVATION



SECTION

TEMPORARY SILT BARRIER INSTALLATION DETAIL


SCALE: NTS

1
3

TYPICAL INSTALLATION
TO INSTALL THIS BEST MANAGEMENT PRACTICE (BMP), INSTALL 2" x 4" WOOD POSTS, STEEL FENCE POSTS (RE-BAR OF SIMILAR SIZE) ON 6 FT CENTERS MAXIMUM. THE SILT BARRIER SHALL PROTRUDE 4 FT ABOVE THE RIVER WATER LEVEL.

UNROLL THE SILT BARRIER AND FASTEN TO STAKES WITH TIES ATTACHED TO STAKES, LEAVING ENOUGH FABRIC OVER PAIL TO ENABLE PLACEMENT OF SAND BAGS OR SIMILAR WEIGHT OVER FABRIC ALONG THE SIDE OF THE RIVER (HEMMED EDGE IS TOP). ONCE ENTIRE RUN IS IN PLACE AND DESIRED PATH IS IN PLACE THEN USE SAND BAGS OR SIMILAR TO CREATE A BOTTOM SEAL.



SPECIFICATION -
FABRIC SHALL CONSIST OF 18 OZ REINFORCED IMPERMEABLE PVC FABRIC - STANDARD LENGTH IS 100 FT (1500'/PALLET) - SECTION AND STAKE CONNECTIONS ARE NYLON TIES WHICH ARE SUPPLIED 50 EACH/100 FT ROLL - SIZE IS 48" - 60" WIDE - COLOR SAFETY YELLOW - LOAD CARRYING COMPONENTS ARE 350 LBS TENSILE FABRIC AND STAKES - ALTERNATE FASTENERS ARE WIRE, HOG RINGS, STAPLES OR SIMILAR.



STABILIZED TEMPORARY CONSTRUCTION ENTRANCE DETAIL

SCALE: NTS

2
1




NOTE:
STRAW ROLL INSTALLATION REQUIRES THE PLACEMENT AND SECURE STAKING OF THE ROLL IN A TRENCH, 3 IN x 5 IN DEEP, DUG ON CONTOUR. RUNOFF MUST NOT BE ALLOWED TO RUN UNDER OR AROUND ROLL. INSTALL ONLY AS NEEDED FOR RUNOFF PROTECTION.

STRAW WATTLES DETAIL

SCALE: NTS

4
3



TEMPORARY BERM DETAIL

SCALE: NTS

3
1

**90% SUBMITTAL
ISSUED FOR CONSTRUCTION**

BLACK SAND BEACH PROJECT
STEVENS COUNTY, WASHINGTON

**FIGURE 6
EROSION CONTROL DETAILS**

DESIGNED BY: PTM
DRAWN BY: CFS
CHECKED BY: RDE
APPROVED BY: PTM
REVISION: REV 5
DATE: 8/27/10

URS
1501 4TH AVENUE, SUITE 1400
SEATTLE, WA 98101-1616
(206) 438-2700

SHEET
OF 8
DRAWING NO.

Attachment C – Site Inspection Forms and Site Log

Attachment C – Site Inspection Forms (and Site Log)

The results of each inspection shall be summarized in an inspection report or checklist that is entered into or attached to the site logbook. It is suggested that the inspection report or checklist be included in this attachment to keep monitoring and inspection information in one document, but this is optional. However, it is mandatory that this SWPPP and the site inspection forms be kept on site at all times during construction and that inspections be performed and documented as outlined below.

At a minimum, each inspection report or checklist shall include:

- a. Inspection date/times
- b. Weather information: general conditions during inspection, approximate amount of precipitation since the last inspection, and approximate amount of precipitation within the last 24 hours.
- c. A summary or list of all BMPs that have been implemented, including observations of all erosion/sediment control structures or practices.
- d. The following shall be noted:
 - i. locations of BMPs inspected,
 - ii. locations of BMPs that need maintenance,
 - iii. the reason maintenance is needed,
 - iv. locations of BMPs that failed to operate as designed or intended, and
 - v. locations where additional or different BMPs are needed, and the reason(s) why
- e. A description of stormwater discharged from the site. The presence of suspended sediment, turbid water, discoloration, and/or oil sheen shall be noted, as applicable.
- f. A description of any water quality monitoring performed during inspection and the results of that monitoring.
- g. General comments and notes, including a brief description of any BMP repairs, maintenance, or installations made as a result of the inspection.
- h. A statement that, in the judgment of the person conducting the site inspection, the site is either in compliance or out of compliance with the terms and conditions of the SWPPP. If the site inspection indicates that the site is out of compliance, the inspection report shall include a summary of the remedial actions required to bring the site back into compliance, as well as a schedule of implementation.

- i. Name, title, and signature of person conducting the site inspection and the following statement: “I certify under penalty of law that this report is true, accurate, and complete, to the best of my knowledge and belief.”

When the site inspection indicates that the site is not in compliance with any terms and conditions of SWPPP the Contractor shall take immediate action(s) to stop, contain, and clean up the unauthorized discharges, or otherwise stop the noncompliance; correct the problem(s); implement appropriate BMPs and/or conduct maintenance of existing BMPs; and achieve compliance with all applicable standards.

Site Inspection Form

General Information

Project Name:		Title:	
Inspector Name:		CESCL # :	
Date:		Time:	
Inspection Type:	<input type="checkbox"/> After a rain event <input type="checkbox"/> Weekly <input type="checkbox"/> Turbidity/transparency benchmark exceedance <input type="checkbox"/> Other		

Weather

Precipitation	Since last inspection	In last 24 hours
----------------------	-----------------------	------------------

Description of General Site Conditions:

Inspection of BMPs

Element 1: Mark Clearing Limits

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

Element 2: Establish Construction Access

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

Element 3: Control Flow Rates

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

Element 4: Install Sediment Controls

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

Element 5: Stabilize Soils

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
	Y	N		Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
	Y	N		Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
	Y	N		Y	N	NIP	

Element 6: Protect Slopes

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
	Y	N		Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
	Y	N		Y	N	NIP	

BMP:

Location	Inspected			Functioning			Problem/Corrective Action
	Y	N		Y	N	NIP	

Element 7: Protect Drain Inlets

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

Element 8: Stabilize Channels and Outlets

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

Element 9: Control Pollutants

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

Element 10: Control Dewatering

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

BMP:

Location	Inspected		Functioning			Problem/Corrective Action
	Y	N	Y	N	NIP	

Stormwater Discharges From the Site			
	Observed?	Problem/Corrective Action	
	Y <input type="checkbox"/> N <input type="checkbox"/>		
Location			
Turbidity		<input type="checkbox"/>	<input type="checkbox"/>
Discoloration		<input type="checkbox"/>	<input type="checkbox"/>
Sheen		<input type="checkbox"/>	<input type="checkbox"/>
Location			
Turbidity		<input type="checkbox"/>	<input type="checkbox"/>
Discoloration		<input type="checkbox"/>	<input type="checkbox"/>
Sheen		<input type="checkbox"/>	<input type="checkbox"/>

Water Quality Monitoring	
Was any water quality monitoring conducted?	<input type="checkbox"/> Yes <input type="checkbox"/> No
If water quality monitoring was conducted, record results here:	
If water quality monitoring indicated turbidity 250 NTU or greater; or transparency 6 cm or less, was Ecology notified by phone within 24 hrs?	
<input type="checkbox"/> Yes <input type="checkbox"/> No	
If Ecology was notified, indicate the date, time, contact name and phone number below:	
Date:	
Time:	
Contact Name:	
Phone #:	
General Comments and Notes	
Include BMP repairs, maintenance, or installations made as a result of the inspection.	
Were Photos Taken?	<input type="checkbox"/> Yes <input type="checkbox"/> No
If photos taken, describe photos below:	

APPENDIX F
SITE SAFETY PLAN

Site Safety Plan

**Black Sand Beach Project
Stevens County, Washington**

Prepared by: **URS Corporation**



**920 N. Argonne Road
Spokane, Washington 99212**

August 2010

TABLE OF CONTENTS

Section	Page No.
1.0 INTRODUCTION.....	1
1.1 GENERAL	1
1.1.1 URS Health, Safety and Environmental Policy	2
1.1.2 URS's Expectations	2
1.2 PROJECT BACKGROUND	2
1.3 SCOPE OF WORK	3
2.0 PROJECT ORGANIZATION AND RESPONSIBILITIES	11
2.1 GENERAL	11
2.2 PROJECT MANAGER	11
2.3 CONSTRUCTION MANAGER	11
2.4 SITE SAFETY OFFICER	12
2.5 HEALTH, SAFETY, AND ENVIRONMENT MANAGER	12
2.6 WORK CREW	13
3.0 OSHA MEDICAL SURVEILLANCE AND TRAINING REQUIREMENTS	14
3.1 MEDICAL SURVEILLANCE REQUIREMENTS	14
3.1.1 General Medical Surveillance Requirements	14
3.1.2 Site-Specific Medical Surveillance Requirements	14
3.1.3 URS Medical Consultant	15
3.1.4 Contractor Medical Surveillance Requirements	15
3.1.5 Medical Surveillance Documentation	16
3.1.6 Accident/Incident Medical Surveillance	16
3.1.7 3.1.7 Drug Free Workplace Policy	16
3.1.8 Fitness for Duty Policy	17
3.2 TRAINING REQUIREMENTS	17
3.2.1 General Health and Safety Training	17
3.2.2 40-Hour Initial Training	18
3.2.3 8-Hour Annual Refresher Training	18
3.2.4 Supervisory Training	19
3.2.5 Site Safety Briefing	19
3.2.6 Visitor Training	19
3.2.7 First Aid and Cardiopulmonary Resuscitation (CPR) Training	19
3.3 SAFETY ON-BOARDING	20
3.3.1 Prequalification	20
4.0 HAZARD ASSESSMENT	21
4.1 GENERAL	21
4.2 CHEMICAL HAZARDS	21
4.3 PHYSICAL HAZARDS	24
4.3.1 Slipping/Tripping/Puncture Hazards	25
4.3.2 Ladders	25
4.3.3 Contact with Energized Sources	25
4.3.3.1 Utilities	26
4.3.3.2 Powered Equipment	26
4.3.4 Noise	27
4.3.5 Hand and Power Tools	27
4.3.6 Manual Lifting	28
4.3.7 Thermal Stress	29
4.3.8 Other Weather-Related Hazards	30
4.3.9 Confined Space Entry	30

4.3.10	<i>Excavation and Trenching</i>	31
4.3.11	<i>Heavy Equipment, Drilling Equipment, and Motor Vehicle Operation</i>	32
4.3.12	<i>Flammables, Combustibles, Oxidizers, and Compressed Gases</i>	33
4.3.13	<i>Hot Work</i>	34
4.3.14	<i>Fall Hazards</i>	34
4.3.15	<i>Illumination</i>	35
4.3.16	<i>Traffic Control/Flagging Safety</i>	35
4.4	PERIMETER PROTECTION POLICY.....	36
4.5	RESPIRATORY PROTECTION.....	37
4.6	BIOLOGICAL HAZARDS.....	37
5.0	JOB SAFETY ANALYSES	38
5.1	JOB SAFETY ANALYSES.....	38
6.0	SITE CONTROL MEASURES	39
6.1	SITE ZONES.....	39
6.2	COMMUNICATIONS.....	40
6.3	GENERAL SITE RULES.....	40
6.4	SANITATION.....	41
7.0	PERSONAL PROTECTIVE EQUIPMENT	42
7.1	GENERAL.....	42
7.2	MODIFIED LEVEL D PROTECTION.....	42
7.3	LEVEL C PROTECTION.....	43
7.4	ADDITIONAL PPE REQUIREMENTS – HOT WORK PPE.....	43
8.0	MONITORING	44
8.1	EXPOSURE AND DUST MONITORING.....	44
8.2	HEAT / COLD STRESS MONITORING.....	45
9.0	DECONTAMINATION	47
9.1	CONTAMINATION PREVENTION.....	47
9.2	PERSONNEL DECONTAMINATION.....	47
9.3	EQUIPMENT DECONTAMINATION.....	49
9.4	EQUIPMENT DECONTAMINATION TESTING.....	50
10.0	EMERGENCY ACTION PLAN	51
10.1	GENERAL.....	51
10.2	RESPONSE PRIORITIES.....	51
10.3	EVACUATION ROUTES AND PROCEDURES.....	52
10.4	EMERGENCY MEDICAL TREATMENT.....	53
10.5	BLOOD BORNE PATHOGEN PREVENTION.....	53
10.6	ROUTE TO HOSPITAL AND ROUTE TO CLINIC.....	54
10.7	HAZARDOUS CHEMICAL OVEREXPOSURE.....	59
10.8	SMALL/INCIPIENT FIRE.....	59
10.9	LARGE FIRE/EXPLOSION.....	60
10.10	HAZARDOUS CHEMICAL SPILL OR RELEASE.....	60
10.11	FIRST AID.....	61
10.12	EMERGENCY EQUIPMENT AND FIRST AID REQUIREMENTS.....	62
11.0	SITE RECORDKEEPING	64
11.1	REQUIRED DOCUMENTATION.....	64
11.2	TRAINING AND RECORDKEEPING LOG.....	64
11.3	HEALTH AND SAFETY FIELD LOG.....	65
11.4	INCIDENT REPORTS.....	65
12.0	SITE SAFETY PLAN COMPLIANCE AGREEMENT	66
13.0	APPROVALS	67

ATTACHMENTS

Attachment A Completed URS Safety Management Standards (SMS) Checklist
 Applicable URS Safety Management Standards

ACRONYMS

AHA	Activity Hazard Analysis
ANSI	American National Standards Institute
BBP	Bloodborne Pathogens
CGI	Combustible Gas Indicator
CIH	Certified Industrial Hygienist
CM	Construction Manager
CNS	Central Nervous System
CPR	Cardiopulmonary Resuscitation
CRZ	Contamination Reduction Zone
CM	Construction Manager
DOSH	Washington State Division of Occupational Safety and Health
EAP	Employee Assistance Program
EZ	Exclusion Zone
GFCI	Ground fault circuit interrupters
HSEM	Health, Safety, and Environment Manager
HSMS	Health and Safety Program and Management System
IDLH	Immediately Dangerous to Life and Health
In Situ	In place
JSA	Job Safety Analysis
kV	Kilovolt
L&I	Washington State Department of Labor & Industries
MC	Medical Consultant
MSDS	Material Safety Data Sheets
OSHA	Occupational Safety and Health Administration
PM	Project Manager
PID	Photoionization Detector
PPE	Personal Protective Equipment
ROW	Right-of-Way
SMS	Safety Management Standard (URS)
SOW	Statement of Work
SSO	Site Safety Officer
SSP	Site Safety Plan
SZ	Support Zone
VOC	Volatile Organic Compound
WAC	Washington Administrative Code
WISHA	Washington Industrial Safety and Health Act

1.0 INTRODUCTION

Disclaimer:

This Health and Safety Plan, and each of its provisions, is applicable only to, and for use only by URS Corporation, its affiliates, and its subcontractors. Any use of this Plan by other parties, including, without limitation, third party contractors on projects where URS is providing engineering, construction management, or similar services, without the express written permission of URS, will be at that party's sole risk, and URS Corporations shall have no responsibility therefore. Please contact your Health and Safety Representative or Regional Health and Safety Manager if you have any questions.

1.1 General

URS Corporation has been contracted by Teck American Incorporated (Teck) to oversee the excavation of slag containing sediments at the Black Sand Beach (BSB) in the upper Columbia River, northeast of Northport, Washington (Black Sand Beach Project or Project). The BSB is located along the southeastern bank of the Columbia River, just downstream from the United States Geological Survey (USGS) gauging station 12399510 (former Columbia River Auxillary Gage at International Border) at approximate River Mile 743. The BSB may be further located as follows:

- Assessor Parcel Number (APN) 8000367
- Section 16, Township 40 N, Range 41 E
- Latitude 48°58'48" (48.98°), Longitude 117°38'53" (117.65°).

The purpose of the Project is to remove granulated slag that has accumulated over time within the upland portion of the BSB, where granulated slag is readily identifiable by visual means and accessible using conventional excavation equipment. The intent is to remove as much slag-containing sediments in the upland BSB beach areas as possible, while not adversely impacting the adjacent river. No open-water dredging or sediment removal in the river will be conducted as part of this Project.

This Site Safety Plan (SSP) establishes procedures to help URS provide a work environment which will protect the health and safety of project personnel, residents, or off-site receptors during pre-construction, construction, and post construction activities occurring in Phase 2 of the Project. A URS safety representative shall review the safety programs of every subcontractor to assure compliance with protocols and procedures set forth in this SSP. In the event that tasks arise that have not been addressed, they will be reviewed and evaluated and safe-operating procedures will be attached to this SSP prior to starting said task.

URS and Teck have high expectations for safety. Any employee on the site has the right to refuse unsafe work and stop work if it is unsafe.

1.1.1 URS Health, Safety and Environmental Policy

URS is committed to business practices, operations, and projects that protect people and the environment.

The basis for health, safety, and environmental programs is that accidents causing injuries or illness to personnel or impact on the environment are preventable. It is everyone's obligation to prevent accidents, and all personnel are expected to conduct business in a manner that actively integrates the elements of the URS Health and Safety Program into applicable aspects of URS operations.

The goal of the URS Health and Safety Program is zero accidents; therefore, accident prevention continues to be of paramount importance to the firm. To this end, safety takes precedence over expediency.

URS is committed to compliance with all client health, safety, and environmental requirements as well as to applicable laws and regulations.

URS has established procedures that provide direction on health and safety matters to all employees. These procedures are periodically evaluated in light of current case law, new regulations, and emerging industry practices.

Each manager/supervisor has the responsibility through personal example to create a climate in which everyone shares a concern for his own safety and the safety of his fellow workers.

1.1.2 URS's Expectations

1. Report to work physically rested and mentally alert.
2. Observe and coach your co-workers to ensure that they work safely.
3. Do not improvise or take short cuts – follow procedures.
4. There is zero tolerance for willful unsafe actions.
5. **Stop all unsafe work.**

1.2 Project Background

The purpose of this project is to remove granulated slag that has accumulated within a prescribed area of a beach in Stevens County, WA, which is commonly known as the Black Sand Beach. Further information regarding the project may be obtained from the Work Plan for Black Sand Beach Project dated August 2010. Based on visual observations (the slag-containing sediments are easily identifiable by its characteristic black, sand-like, appearance) and a survey performed in 2009, the majority of granulated slag at the BSB is located at the downstream beach, followed

by the upstream beach, and to a much lesser extent at the middle beach and top of the rock outcroppings.

Visual estimates suggest that sand-size sediments at the upstream and downstream sections of the BSB may contain as much as 70 to 80 percent by volume of granulated slag (Ecology 2008). Based on visual observations, very little (less than 1-percent) river gravel and cobbles are present in the upstream and downstream beaches; the vast majority of sediments in these two areas appear to be uniform sand-sized particles. Visual estimates suggest that the slag-containing sediments at the middle beach may contain trace amounts (no visible granulated slag) to up to 20 to 30 percent by volume granular slag dispersed with gravel and cobble sized indigenous rocks.

Based on survey data collected in 2009, the estimated quantity of granular slag-containing sediments at the BSB is approximately 4,600 to 5,000 cubic yards, with an estimated 4,200 cubic yards at the downstream beach and 400 cubic yards at the upstream beach, with the remainder on the middle beach or located on top of the rock outcroppings. The maximum depth of granulated slag at the downstream beach is approximately 13 feet (see Work Plan, Figure 6). The estimated depth of the slag in the upland portions of the middle and upstream beaches are generally between 0 and 4 feet thick. The granulated slag appears to be generally above the water line in the middle and upstream sections of the beach and below the low water line at the downstream beach.

While the potential human and ecological risks from the slag material are currently being assessed through a regional-wide Remedial Investigation/Feasibility Study (RI/FS) of the Upper Columbia River, there is consensus that the slag-containing sediments should be permanently removed from the beach and appropriately managed elsewhere.

1.3 Scope of Work

The objectives of the Project are as follows:

- Remove the majority of granulated slag deposits that have accumulated in the upland portion of the Black Sand Beach, where granulated slag is readily visually identifiable and accessible using conventional excavation equipment (e.g., excavator, loader, and vacuum truck);
- Establish final grades in the affected work area following excavation of the granulated slag to allow continued beach access and function to the public, while minimizing future erosion problems;
- Maintain and promote positive stakeholder relationships by actively supporting and participating in the public participation process as requested by Ecology and the cultural awareness process with Ecology guiding coordination;
- Secure all necessary permits and approvals during 2009 and early/mid 2010 so that the construction phase of the Project can be initiated no later than September 2010 when the water level is at a seasonal low in the river. Permitting and approvals will be dependent on several outside agency's review schedules.

Phase 2 site work at the Black Sand Beach Excavation Project site will include the following principle activities:

- Site preparation;
- Erosion and sediment control and stormwater management;
- Excavation, temporary stockpile, load-out, transportation and disposal;
- Import of “clean” backfill, backfill placement, and final grading;
- Close-out (final inspections, demobilization, final survey and report)

1.3.1 Site Preparation

Site preparation includes the following activities:

- Verify required permits, approvals, and access agreements are obtained;
- Make minor repairs to access road (i.e., filling in ruts with imported rock) to allow truck access to BSB;
- Conduct pre-construction meeting with Ecology, Contractors, Engineer, and inspectors;
- Install temporary construction fencing and signage to restrict access to the BSB during construction; and
- Mobilize equipment and contractor personnel to the site, and setup equipment staging area, decontamination/support zone, and temporary facilities (e.g., portable restrooms, first aid/eye wash station, and personnel/equipment tents).

1.3.2 Erosion and Sediment Control and Stormwater Pollution Preventions Measures

Erosion and sediment control and stormwater pollution control measures will be undertaken to ensure compliance with applicable water quality standards in the adjacent river, as further described in the SWPPP (Appendix E of Work Plan). Erosion and sediment control measures will employ engineering controls (e.g., silt barriers and berms) to contain turbidity impacts to the area between the excavation and the river.

Turbidity control measures will include installing a temporary silt barrier between the edge of the water and the excavation area to control localized turbidity impacts to the river while excavating granulated slag in the upland beach areas. Monitoring of turbidity and pH will be performed during excavation and fill placement in accordance with the SWPPP. If turbidity or pH criteria in the SWPPP are exceeded, then the work will be temporarily stopped and corrective measures undertaken to ensure water quality criteria are met. Corrective actions may include, but are not limited to, installation of additional silt barriers or modifying the work (e.g., slow down) to eliminate or reduce the impact.

Additional erosion and sediment control measures will include carefully sequencing excavation and backfill placement operations, particularly during excavation and backfill activities immediately adjacent to the river. This sequencing will include beginning granulated slag excavation along a strip parallel to the shoreline, carefully placing clean backfill within this shoreline excavation, and then using this strip as a base for stockpiling clean backfill material for use during the remainder of the construction work. As indicated above, a silt barrier will be placed between the edge of the water or slightly in the river (i.e., in water less than approximately 30 inches deep) before excavating near the edge of the water. The berm, constructed of clean backfill placed near the edge of the water, will serve as a barrier to further prevent turbidity impacts from potential stormwater runoff or from disturbing upland sediments below the water line of the adjacent river directly adjacent to construction activities.

As indicated in the SWPPP, turbidity and pH measurements will be taken at least hourly during excavation or fill placement work within 10 feet of the shoreline using a calibrated water quality meter, or when construction work has the potential to directly impact the river (i.e., while excavating the upland area below the surface water elevation of the river). As indicated in the SWPPP, corrective measures will be undertaken in the event that measured turbidity values are greater than 5 nephelometric turbidity units (NTUs) above baseline values, or if pH results are below 6.5 or above 9.0. In the event that initial corrective actions are unable to reduce measured turbidity or pH measurements to acceptable values (i.e., turbidity within 5 NTUs of baseline values and pH between 6.5 and 9.0), additional measures will be undertaken to ensure water quality in the river is not adversely impacted by the project (e.g., modify or replace silt barrier, or excavate smaller areas). Additional information pertaining to frequency and monitoring locations is presented in the SWPPP (Appendix E of Work Plan).

Equipment used at the site will be free of external petroleum-based products when working at the site. Also, undercarriages of equipment will be cleaned of soil and debris before leaving the site. Site equipment will be checked daily for leaks and repairs will be made, if necessary, before equipment is restored to service.

Excavated granulated slag will either be loaded directly into trucks or will be temporarily stockpiled at BSB to allow for drainage of saturated materials pending load-out and truck transport of the granulated slag material to the Teck facility in Trail, British Columbia, where it will be managed as a recyclable material.

A temporary erosion and sediment control plan that illustrates engineering control measures to be implemented for the project is provided in the 90 percent engineering plans (Appendix D of Work Plan). A copy of the SWPPP, which is a revision to the draft SWPPP reviewed by the public, is included as Appendix E of Work Plan.

1.3.3 Excavation, Temporary Stockpile, Load-Out, Transportation and Disposal

Approximately 5,000 cubic yards of granulated slag material will be excavated from BSB. The area of the prescribed excavation is shown on Figure 5 and in Appendix D of the Work Plan.

Excavation and load-out of the granulated slag material at the upstream, downstream, and middle beaches will be performed using conventional excavation equipment, including excavators,

loaders, and dump trucks. Granulated slag at the top of the outcropping will be removed using vacuum equipment, sweeping, or other Ecology-approved means. Prior to initiating excavation activities, a turbidity barrier will be placed between the edge of water and area of excavation. Once the turbidity barrier is in place, test pits will be excavated in the upstream, downstream, and middle beaches to verify granulated slag thicknesses and underlying soil conditions. The cultural resource specialist, and/or the professional archaeologist will monitor these test pits for the presence or absence of cultural resources. Excavation of granulated slag will be sequenced to minimize water quality impacts to the river.

It is anticipated that the construction work will be performed during a 6-day work week (Monday through Saturday) and during daylight hours. The construction schedule of selected short-term activities might be adjusted during daylight hours to take advantage of daily fluctuations in river stages and associated changes in groundwater levels. For instance, excavation along the shoreline will be conducted during daily low-river stage conditions. Transport of the granulated slag to British Columbia, must be conducted when the international border crossing is open, which is currently from 9:00 a.m. to 5:00 p.m. Excavated slag will be loaded into trucks that will follow existing roadways into the site (Sheet 1, Appendix D of Work Plan).

The proposed truck haul route on State-land will require removal of several trees, limited temporary improvements, as approved by the WDNR. Load-out is expected to occur as close to the granulated slag as possible. Trucks will access the upstream beach and will exit from the downstream beach. An archaeologist or other qualified cultural resources specialist will be on site during any intrusive work to ensure that appropriate measures are undertaken to protect cultural resources that may be present in the project area and to take appropriate actions in the event of an inadvertent discovery of cultural resource materials. The proposed truck haul route eliminates the need for trucks to back up during the loading process. Each truck will be weighed at a level area using on-board axle scales or portable scales to ensure that loads meet applicable weight restrictions. Because the unpaved access road to BSB from Northport-Waneta Road does not allow trucks to turn toward Waneta/Canada, trucks will exit the site toward Northport and use a turn-around area located on Stevens County property about ¼-mile southwest of BSB. On-site roads and the turn-around area have been surveyed to verify that haul trucks will have the required space to maneuver as described.

During excavation, construction monitoring personnel will document the depth and width of the excavation. Retail grade hand-held Global Positioning System (GPS) units will be used to document the horizontal location of visual slag observations. Visual slag conditions will be noted at a frequency of not less than once in every 20- by 20-foot area of excavation as the excavation progresses. Bottom elevations of excavations will be established using a construction level and a site-specific benchmark if the excavation is safe to enter. If the site safety officer determines the excavation is unsafe, bottom elevations will be estimated using a tape measure. At the conclusion of digging, the excavation boundaries will be measured using a GPS at a frequency of no less than one measurement every 25 feet. Site-specific benchmarks will be tied to the site datum using GPS.

Ecology will be notified once the Engineer believes that sufficient slag has been removed from an area using visual techniques. Ecology, in consultation with the Engineer, will indicate whether additional excavation is appropriate. Backfill material will be placed as excavation

progresses to minimize open excavations at the site during construction. Approval from Ecology will be obtained prior to placing any backfill material.

In some cases, granulated slag material may be excavated below the low water line, particularly at the downstream beach where the granulated slag is deepest and most prevalent. Groundwater may accumulate (pond) at the bottom of the excavation if below the water line. Granulated slag material will be excavated below this ponded water within the excavation boundary (inland of the shore) to the extent practical without dewatering. Saturated granulated slag material excavated from beneath the water line will be temporarily placed either on dry slag to free drain, or on the upland side of the excavation such that the water drained from the sediments will flow back into the excavation. Because the granular nature of the granulated slag and native beach sediments, residual water in the materials excavated below the water are expected to freely drain in a short time period (e.g., a few minutes).

In areas of the site where direct load-out is not possible, the excavated granulated slag material will be stockpiled temporarily in the vicinity of the excavation, pending load-out and off-site transportation. Visual monitoring will be conducted in the immediate area of the excavation and at the entrance/exit of the access road to assess whether land-disturbing activities generate excessive dust. If there is sustained visual evidence of dust for more than 30 seconds, the visual observations will be supplemented with periodic dust measurements using a portable hand-held dust-monitoring instrument. Dust control measures, if required, will include wetting the affected area with water obtained under permit/approval from the river or from another source (e.g., fire hydrant). No dust suppression chemicals or other amendments will be added to the dust suppression water.

The stockpiles at BSB will be covered with plastic sheeting when inactive (e.g., overnight, non-work days, or periods of inactivity greater than 4 hours) to minimize potential runoff during storm events or potential wind-blown dust. The stockpiles will be inspected at least daily during working hours, or at least every 48 hours during nonworking days, or as approved by Ecology. Results of the inspections will be documented in the field log. At a minimum, the records shall include the following: date and time of the inspection, weather, stockpile location, and a description of any deficiencies noted and corrective actions taken.

The excavated granulated slag materials will be loaded into dump trucks for transportation and disposal at the Teck facility in Trail, British Columbia. No mechanical screening of larger size materials is anticipated at the BSB site. If required, screening of larger size materials (e.g., gravel and cobbles) will be performed at an off-site location. Prior to leaving the designated BSB area, each truck will be weighed and inspected to ensure that there is no loose material on the tailgate or other areas of the truck, the tires are clean and will not track excessive dirt or mud, and the appropriate paperwork is in place for transportation. A cover will be placed over the bed of the truck during transport to contain the granulated slag materials within the truck. For safety reasons, truck drivers will be allowed to exit the truck only in designated areas out of the immediate work zone.

The configuration of the exit from the BSB access road does not allow trucks to turn directly on to northbound Northport-Waneta Road towards Canada (Appendix B of Work Plan). Therefore,

the trucks exiting BSB will make a right hand turn from the exit and then turn around at a nearby location alongside the Northport-Waneta Road. Similarly, trucks will enter the BSB access road by making a left hand turn from northbound Northport-Waneta Road. Appropriate signage along the Northport-Waneta Road and flaggers will be used as defined in the Truck Haul Plan to ensure safe conditions at the entrance/exit location and truck turn-around area. The Truck Haul Plan will be prepared by URS or the Contractor and approved by Stevens County prior to start of construction activities. Ecology also will have the opportunity to review the Truck Haul Plan.

Figure 11 of the Work Plan shows the anticipated truck haul map for delivering the granulated slag to the Trail facility. The truck haul route for the replacement fill material will be provided in the Truck Haul Plan, which will be prepared by mid- to late summer 2010 in advance of the construction work and after the contractor(s) and commercial fill supplier(s) have been selected. It is anticipated that the replacement fill will be purchased from a supplier in Stevens County with an appropriate Surface Mine Reclamation Permit from WDNR. During transportation of the granulated slag material, Teck will have its existing spill response team from their facility in Trail, British Columbia available to respond in the unlikely event of a spill of granulated slag during transport. The spill response team is able to be deployed on either side of the border in the event of a release that requires their services.

1.3.4 Import of “Clean” Backfill, Backfill Placement, and Final Grading

Upon approval from Ecology, the affected portions of the BSB will be backfilled with imported cobbles, gravel, or sand to substantially match the pre-existing grade conditions. A copy of the proposed final grading plans is provided in Sheets 5 and 6 of the engineering plans (Appendix D of Work Plan). The estimated volumes of cut and fill materials for each area of the BSB is presented below.

**Table 1-1
Estimated Cut and Fill Volumes for Black Sand Beach Excavation Project**

Area	Area (SF)	Cut (Cu. Yd)	Fill (Cu. Yd.)
Downstream Beach	18,510	4,100	4,000
Upstream Beach	9,850	400	250
Middle Beach	5,940	150	200
Rock Outcropping	8,280	10	0
Total	42,580	4,660	4,450

The fill will be obtained from a permitted commercial source in Stevens County (Colville Valley Concrete). Samples of the top layer fill materials will be tested for total metals (see Table 2) via as indicated in Table 1-2 below. Additionally, at least two samples will be analyzed for asbestos.

**Table 1-2
Frequency of Metals Analysis for Imported**

Cubic Yards of Fill	Minimum Number of Samples
0 - 100	3
101 – 500	5
501 – 1,000	7
1,001 - 2000	10
>2,000	10 + 1 for each additional 500 cubic yards

1.3.5 Project Close-out

Project close-out activities include:

- Conducting final inspection with Ecology;
- Conducting a final topographic survey to document “as-built” final grade elevations;
- Preparing a project completion report, including submittal of a Post Excavation Performance Monitoring Plan;
- Preparing and submitting final photo-documentation log; and
- Preparing and submitting 100-percent record drawings.

Completion of these activities and submittal of the final deliverables identified above will be provided in a Project Close-out Report. At a minimum, this report will include:

- Results of the final inspection, including a brief description of any problems discovered during the final inspection and the resolution of those problems, as necessary;
- A detailed description of work conducted in accordance with the Work Plan and engineering plans, and certification by a Washington State-Registered Professional Engineer that the work was performed in accordance with approved plans and specifications;

- Explanation of any modifications to the plans and specifications and why these modifications were necessary;
- Final 100-percent as-built record drawings, if different from final design drawings previously submitted to Ecology. The record drawings, including an as-built topographical survey map prepared by a licensed surveyor.
- Photo-documentation of the work area during performance of the excavation work and following completion of the construction activities;
- Copy of final permits and transportation manifests for each truck load;
- Information on source of any fill material, including location, description of material, and certification or analytical results of chemical composition of metals and invasive plant species.

2.0 PROJECT ORGANIZATION AND RESPONSIBILITIES

2.1 General

All on-site personnel will be responsible for complying with the requirements of this SSP. The Project Manager (PM) and the Construction Manager (CM) will be responsible for implementing the SSP and ensuring that its requirements are enforced. Managers will be assisted in this effort by URS health and safety staff.

2.2 Project Manager

The Project Manager (PM) will be responsible for the direction, implementation, and enforcement of the health and safety requirements. Responsibilities of the PM will include:

- Provide project information for the development of the SSP, and ensure that the SSP is prepared and approved.
- Verify the project is performed in a manner consistent with State of Washington Department of Labor & Industry (L&I) and URS standards.
- Monitor compliance with the SSP by URS and contractor personnel.
- Ensure adequate resources are provided to the health and safety staff so that they may carry out their duties.
- Maintain communication with the client.
- Have the authority to determine personnel assignments on this project.
- Have the authority to stop field activities if an imminently dangerous situation exists. The emergency situation will be reviewed immediately with the CM, and Environment Manager (HSEM), and the Site Safety Officer (SSO).
- Responsible for reporting all incidents, including near misses, to the Teck Site Manager within 24 hours.
- Effectively manage change conditions in the field.
- Conduct regular safety observations.

2.3 Construction Manager

The Construction Manager (CM) will be responsible for the daily implementation and enforcement of the SSP, including the following responsibilities:

- Ensure site activities are performed in a manner consistent with the SSP.
- Report health and safety deficiencies to the PM and the SSO, and include a corrective action implementation schedule.
- Ensure site activities are scheduled with adequate personnel and equipment resources to perform scheduled activities safely.

- Ensure adequate communication between work crew personnel and emergency response personnel is available.
- Authorizing a stoppage of field activities if an imminently dangerous situation exists. The emergency situation will be reviewed immediately with the SSO, PM, and the HSEM.
- Maintain communication with work crew and contractors.
- Effectively manage change conditions in the field.
- Conduct regular safety observations.

For this project, the CM may also serve as the SSO.

2.4 Site Safety Officer

The Site Safety Officer (SSO) will have the following responsibilities:

- Maintain safety and air monitoring equipment on-site.
- Perform personal and environmental air monitoring.
- Inspect ongoing site activities, ensuring compliance with the SSP, and reporting any health or safety deficiencies to the PM or CM.
- Interface with the HSEM about on-site implementation of the SSP.
- Report all accidents, incidents, and near misses to the PM and CM.
- Accompany the contractor work crew when working on-site.
- Authorize a stoppage of field activities if an imminently dangerous situation exists. The emergency situation will be reviewed immediately with the CM, PM, and HSEM.
- Conduct personal and perimeter air monitoring in conjunction with the performance of intrusive activities and adjust the level of personal protective equipment as required based on the results.
- Provide emergency care, including first aid and CPR, in cases of injury or illness.
- Ensure proper decontamination procedures are in place.
- Maintain site records for project personnel.
- Effectively manage change conditions in the field
- Conduct regular safety observations

2.5 Health, Safety, and Environment Manager

The URS Health, Safety and Environment Manager (HSEM) is a Certified Industrial Hygienist (CIH) with experience in construction and remediation projects. The HSE Manager will have the following responsibilities:

- Interface with the PM and the SSO about project health and safety-related issues.

- Approve the SSP and any amendments to the SSP.
- Approve revised or new health and safety protocols for site activities.
- Monitor compliance with the SSP.
- Conduct regular health and safety audits during on-going site activities, as needed or requested.
- Determine and implement personnel disciplinary actions for safety violations.
- Approve the appointment of the SSO and any replacement SSOs.
- Stop site activities if an imminently dangerous situation exists.
- Remove personnel from the project if their actions endanger their health and safety, or the health and safety of their co-workers. The emergency situation will be reviewed immediately with the PM and SSO.

2.6 Work Crew

The work crew team members will have the following responsibilities:

- Immediately report any unsafe or potentially hazardous conditions to the SSO.
- Report all incidents, accidents, and near misses, no matter how minor they may seem, immediately to the SSO.
- Retain knowledge of information, instructions, and emergency response procedures contained in this SSP.
- Comply with the requirements and procedures set forth in this SSP, and with any future amendments.
- Work safely. Every day on every task.
- Perform only the tasks for which a Job Safety Analysis (JSA) has been prepared, reviewed, and signed by team members.
- Workers have a stop work responsibility to take immediate action to STOP work in cases of IDLH or imminent danger to fellow workers or public-at-large.
- Effectively manage change conditions in the field.
- Conduct regular safety observations.

3.0 OSHA MEDICAL SURVEILLANCE AND TRAINING REQUIREMENTS

3.1 Medical Surveillance Requirements

3.1.1 General Medical Surveillance Requirements

All personnel who will be performing work in the exclusion zone (EZ), contamination reduction zone (CRZ), or any other area where potential exposure to contaminants of concern exist must comply with medical surveillance requirements outlined in the Washington State Department of Labor & Industries (L&I) Washington Administrative Code (WAC) 196-843-210 and URS Safety Management Standard (SMS) 24 (*Medical Screening and Surveillance*).

URS medical surveillance requirements meet OSHA and WISHA standards. The medical consultant completing the surveillance must offer an opinion as to the employee's ability to perform the work. The general requirements of the URS Medical Surveillance Program are outlined in URS SMS Form 24-3. The PM and SSO will verify that all site personnel meet applicable WISHA medical surveillance requirements. This shall include all personnel initially assigned to the project, as well as any staff member added after the project start. Personnel terminating employment must be offered an exit examination if they have not received an exam in the previous six months. During any work activities classified as non-HAZWOPER, the medical surveillance may be waived.

3.1.2 Site-Specific Medical Surveillance Requirements

Federal and state regulations for work on hazardous waste (HAZWOPER) sites stipulate a medical surveillance program, including medical examinations, consultations and procedures at a scheduled frequency which are performed or supervised by a licensed physician and without cost to employees (including mileage, gas, bus fare and time spent outside normal work hours). The most likely exposure on this site is to granulated slag. Regulatory limits for Washington State are listed in WAC 296-841 (Respiratory Hazards) and are referred to as Permissible Exposure Limits (PELs), Short-term Exposure Limits (STEL), and Ceiling (C) values.

Beyond the general requirement for HAZWOPER surveillance, the need for substance-specific medical monitoring will be evaluated, but is not anticipated. It is not anticipated that respiratory protection will be used on this project. Medical concerns with respect to respiratory protection are covered in the HAZWOPER occupational health exam, and the medical clearance letter states if the employee is cleared to wear a respirator. Should respirators become necessary, fit testing and training will be required.

Noise

When noise levels in the employee's work environment equal or exceed an 8-hour time-weighted average of 85 decibels as measured on the A-scale (dBA), annual audiograms will be performed. For URS employees involved in construction activities or management of construction, enrollment in this program will be required if more than 50% of their time is spent in an active construction area.

Heat Stress

Washington State implemented a new regulation for Outdoor Heat Exposure in 2008, which includes air temperature monitoring between May 1st and September 30th, personnel training, and self-monitoring for signs and symptoms of heat stress. URS Safety Management Standard (SMS) 18 requires medical monitoring when chemical protective clothing is worn above 70° F., or above 90° F when normal single layer clothing is worn. This monitoring includes air temperature, body temperature and pulse rate. Action levels for modifying the work-rest cycle are based on these monitoring parameters and are specified in SMS 18.

Radiation

No exposure to radiation is anticipated during this Project.

3.1.3 URS Medical Consultant

The HSEM, in consultation with the URS Medical Consultant (MC), will administer the medical surveillance program for the Black Sand Beach Excavation Project. The URS MC is Dr. Peter Greaney of WorkCare. The MC will be available for consultation, particularly when questions arise regarding program applicability, additional testing measures, and frequency of examinations. The MC may also confer with local emergency medical facilities as part of the URS Emergency Physician Access Plan. The Emergency Physician Access Plan is designed specifically to obtain the MC's expertise during emergencies related to site work. Both URS employees and local emergency facilities can access the MC.

3.1.4 Contractor Medical Surveillance Requirements

Contractor personnel performing work in the Exclusion Zone (EZ) or Contaminant Reduction Zone (CRZ) must participate in a medical surveillance program that meets or exceeds the requirements of OSHA/WISHA and this plan. At the time of job assignment, all Contractor site workers must have received a medical surveillance examination in accordance with WAC 296-843-210 at the frequency outlined in Table 4 of that standard. All workers will have had a medical exam within the last 24 months or more frequently. A copy of each Contractor site worker's most recent medical clearance form must be sent to the SSO for review prior to the start of site work and after subsequent medical clearances during the length of the project.

3.1.5 Medical Surveillance Documentation

A copy of each employee's current medical surveillance clearance letter will be kept in the site health and safety files. The clearance letter is a signed document which states that the employee is qualified to work on a hazardous waste site, whether they are capable of wearing respiratory protection (in accordance with 29 CFR 1910.120[f] and WAC 296-843-120) and includes any medical restrictions. Documentation regarding substance-specific medical surveillance, as well as personal and general monitoring for airborne contaminants, noise, radiation and temperature will be maintained as required. Employee notification of exposure results will also be documented.

3.1.6 Accident/Incident Medical Surveillance

As a follow-up to an injury or possible exposure above established exposure limits, all employees are entitled and encouraged to seek medical attention. All accidents and potential exposures must be reported immediately to the SSO or Construction Manager, who will arrange for the appropriate medical attention. Depending on the type of exposure, it may be critical to perform tests within 24 to 48 hours. The MC will advise the HSEM or SSO on the type(s) of test(s) required to accurately assess exposure effects. See Section 11.4 for time-critical accident/incident reporting guidelines. L&I must be notified within 8 hours of any hospitalization. Within 24 hours of an incident, URS will complete a copy of the URS *Incident/Near Miss Report Form* (URS SMS 49-1).

3.1.7 Drug Free Workplace Policy

URS is committed to a work environment free of substance abuse. URS employees must, as a condition of employment, abide by the terms of the URS Substance Abuse policy. The Company reserves the right to test employees based on reasonable suspicion that the employee may be drug-involved; following workplace accidents or unsafe practices; or as a follow-up procedure when the employee has previously tested positive for drug use or has completed a drug rehabilitation or counseling program.

In addition, URS and Subcontractors will meet Teck's drug testing requirements while performing work on this jobsite. All personnel who enter the premises or perform work on the site will enroll and remain an active participant in a drug testing program which includes initial and random substance and alcohol testing. As a condition of remaining on the jobsite, personnel must consent to searches of vehicles, lockers, desks, etc.

Personnel must obtain the information necessary to determine whether the use of any prescribed or over-the-counter medications may negatively affect their work performance or the ability to perform their job safely.

3.1.8 Fitness for Duty Policy

URS is committed to providing a safe workplace for its employees, clients and others. In order to provide a safe work environment, employees must be fit for work, be able to perform their job duties in a safe, secure, productive, and effective manner, and remain able to do so throughout the entire time they are working. Fit for duty means an individual is in a state (physical, mental, and emotional) that enables them to perform assignments competently and in a manner that does not threaten the health and safety of themselves or others. Fitness for duty expectations can vary with specific job tasks, location and regulatory requirements. Fitness for duty may be affected by significant fatigue, stress, emotional problems, illness, injury, or the effects of drugs and alcohol. Employees who are not fit for duty may present a safety hazard to themselves, to other employees, to the Company, or to the public.

The decision to request a fitness for duty examination (and repeat examinations as necessary) can be made by URS Operations, Health & Safety and Human Resources. The decision will be based on the need to protect the employee and coworkers when there is concern about an employee's ability to perform his or her job safely, based on the observations of a supervisor, manager, or medical personnel. Should URS require a fitness for duty examination, it shall be performed at no expense to the employee and will be performed by an occupational specialist, physician or other medical specialist designated by the Company or Employee Assistance Program (EAP). Employees awaiting a fitness for duty examination may be temporarily relieved of any work duties or may have their work duties modified.

3.2 Training Requirements

3.2.1 General Health and Safety Training

All URS and Contractor personnel who will be performing work in an EZ or CRZ at the project site must comply with the training requirements outlined in WAC 296-843-200, OSHA 29 CFR 1910.120(e) and URS SMS 17 (*Hazardous Waste Operations*). The SSO will verify and document that all site personnel meet the applicable L&I training requirements prior to the start of site work. This shall include all personnel initially assigned to the project, as well as any staff member added after the project start who intends to perform work on site. For any work activities classified as non-HAZWOPER, the aforementioned training requirements may be waived. In addition, all site personnel will participate in mandatory site safety resourcing (SSR) screening in order to assess each worker's safety knowledge. Table 3-1 summarizes the training requirements.

3.2.2 40-Hour Initial Training

All employees must have received, at the time of project assignment, a minimum of 40 hours of initial health and safety training for hazardous waste site operations. Personnel who have not met the requirements for initial training will not be permitted in the EZ or CRZ. A copy of each Contractor site worker’s 40-hour training certificate must be sent to the PM for review prior to the start of site work.

URS recognizes that there may be site personnel who fall under WISHA’s 24-hour training program (e.g. truck operators who do not get out of their trucks), and any decision regarding the applicability of this training will be made by the HSEM.

3.2.3 8-Hour Annual Refresher Training

An 8-hour refresher training course will be taken at a minimum of once per year after the completion of the initial 40 hours of training. At the time of job assignment, all site workers must have received 8 hours of refresher training within the past year. This course is required of all field personnel to maintain their qualification for hazardous waste site work. A copy of each site worker’s most recent 8-hour training certificate must be sent to the PM for review prior to the start of site work and must be updated as necessary during the length of the project.

**Table 3-1
Training and Medical Requirements for Phase 2 Black Sand Beach Excavation Project**

<u>Requirement</u>	<u>All Employees Who Do Field Work at BSB Site</u>	<u>Supervisors (anyone directing other employees) and Safety Officers</u>	<u>Visitors Who Will Enter EZ/CRZ</u>
HAZWOPER 40/24-hr and current 8-hr Refresher	X	X	X
Current Medical Clearance and SAT Program	X	X	X
HAZWOPER 8-hr Supervisor Training		X	
Safety Leadership Training	X ¹	X ¹	
Vehicle Safety Training	X ²	X ²	X ²
First Aid Training		X ³	

- 1) For URS employees and subcontractors who will spend more than 60 consecutive days on the site, *Safety Leadership Training* is required (about 3 hrs).
- 2) Applicable for employees required to drive as part of the project.
- 3) On-site supervisors only

Notes: EZ/CRZ – Exclusion Zone/Contamination Reduction Zone
HAZWOPER – Hazardous Waste Operations and Emergency Response
SAT – Substance Abuse Testing

3.2.4 Supervisory Training

In accordance with WAC 296-843-20015 and OSHA 29 CFR 1910.120(e)(3), all on-site management and supervisors directly responsible for site workers, or who supervise employees engaged in hazardous waste operations, will have received training as required by Section 3.2.2 of this SSP. Additionally, all personnel who supervise one or more employees will have received at least eight hours of specialized training on supervising hazardous waste operations prior to the job assignment.

3.2.5 Site Safety Briefing

The SSO, CM, PM, or site superintendents will present daily site safety briefings (i.e., daily tailgate meetings) to project personnel. The purpose of the briefings is to assist personnel in safely conducting the scheduled work activities. The briefings shall include weather-related information, instructions for new operations to be conducted, a review of JSAs, and/or safe work practices. The briefings will also provide an opportunity to identify safety-related performance deficiencies noted during previous days activities or during a safety audit. Attachment 55-2 to URS SMS 55 (*Health and Safety Training*) or equivalent shall be used to record the topics covered and attendance of project staff.

3.2.6 Visitor Training

Visitors must immediately report to the site office for admittance. Visitors who intend to visit the EZ or CRZ must present documentation specified previously in this Section. The SSO will provide site-specific safety training and review current site activities at the project. Visitors entering areas of activity will be required to comply with the provisions of this SSP and any other provision/instruction required in the work area.

3.2.7 First Aid and Cardiopulmonary Resuscitation (CPR) Training

Per WAC 296-155-120, each employer must have available a person or persons holding a valid first-aid certificate. All crew leaders, supervisors or persons in direct charge of one or more employees must have a valid first-aid certificate. The SSO shall also maintain certification for first aid and CPR. At least one individual trained in first aid and CPR shall be available during site activities. First aid and CPR training will be consistent with the requirements of the American Red Cross, National Safety Council, or other nationally recognized organizations.

3.3 Safety On-Boarding

Safety On-Boarding has two components – the pre-qualification of subcontractor organizations; and the qualification and certification of individuals.

3.3.1 Prequalification

Prequalification of Subcontractor organizations shall be completed in accordance with SMS 46. This includes a review of the recordable incident rate, experience modification rate, OSHA or enforcement agency citations, insurance, and related information. The subcontractor's HSE program, their training programs and documentation, as well as OSHA citations reported on the OSHA web site will be reviewed. The intent is to ensure that the Company's safety performance is accurate and correct as presented by the subcontractor on SMS 46-1.

4.0 HAZARD ASSESSMENT

4.1 General

The potential hazards associated with the project activities at the Black Sand Beach Excavation Project may potentially include chemical, physical, or biological hazards. The hazards of the project have been evaluated using the URS' Safety Management Standard Checklist. This form has been used as a tool to conduct and document the hazard analysis process, and to identify the hazards that will be specific to the tasks at this project. The hazard assessment in this section is intended to communicate to personnel the hazards and risks associated with activities at the Black Sand Beach Excavation Project site. A task-specific Activity Hazard Analysis (AHA) will also be prepared for all work activities.

4.2 Chemical Hazards

Table 4-1 summarizes the historical maximum detected concentrations for antimony, arsenic, copper, iron, lead, manganese, and uranium in beach sediments, as identified in the Draft General Site Health and Safety Plan for the Remedial Investigation and Feasibility Study prepared by Integral Consulting Inc. and Parametrix (Integral 2007). This table also includes maximum detected concentrations of cadmium and zinc based on previous testing of slag at the Black Sand Beach by Ecology (see Appendix C of Work Plan). The General Site Health and Safety Plan includes data from slag samples collected over a wider area of the Upper Columbia River and is considered applicable to the Black Sand Beach. In addition, the table lists the properties of sample preservatives that may be used for the Project (i.e., nitric acid and hydrochloric acid). Health and safety related information including chemical properties and OSHA's permissible exposure limit (PEL), short-term exposure limit (STEL), and immediately dangerous to life and health (IDLH) level, for these and other chemicals that may be present during field activities are also summarized in the table below.

**Table 4-1
Chemical-Specific Information^a**

Chemical of Concern	Maximum Concentration ^b	Matrix	OSHA PEL	OSHA STEL (mg/m ³)	IDLH	Odor Threshold ^c	Carcinogen or Other Hazard
Acetone	Concentrated	Decon.	250 ppm	--	2,500 ppm	Fragrant, mint-like odor	F
Antimony	62.5 mg/kg	Sed.	0.5 mg/m ³	--	50 mg/m ³	--	--
Arsenic (inorganic)	74.4 mg/kg	Sed.	0.01 mg/m ³	--	5 mg/m ³	Odorless	Ca, P
Cadmium ^d	2.6	Sed.	0.005	--	9 mg/m ³	Odorless	Ca, P
Copper	3,290	Sed.	1 mg/m ³	--	100 mg/m ³	Odorless	--
Hydrochloric Acid	Concentrated	Pres., decon.	5 ppm (ceiling)	--	50 ppm	Pungent irritating odor	P,R, Cor
Iron ^e	266,000 mg/kg	Sed.	5 mg/m ³	--	100 mg/m ³	Odorless	--
Lead	2,760 mg/kg	Sed.	0.05 mg/m ³	--	100 mg/m ³	Odorless	SCa, P
Manganese	4,920 mg/kg	Sed.	1 mg/m ³	5 (ceiling)	500 mg/m ³	--	--
Nitric Acid	Concentrated	Pres., decon.	2 ppm	4 ppm	25 ppm	Acrid, suffocating odor	P, R, Cor
Uranium	127 mg/kg	Sed.	0.05 mg/m ³	--	10 mg/m ³	--	Ca
Zinc ^d	23,000	Sed.	5 mg/m ³	--	--	Odorless	--

Notes: -- = none established
 Ca = carcinogen
 Cor = corrosive
 Decon. = decontamination
 F = flammable
 IDLH = immediately dangerous to life and health
 mg/kg = milligrams per kilogram

mg/m ³	=	milligrams per cubic meter
P	=	poison
Pres.	=	preservative
PEL	=	permissible exposure level
ppm	=	parts per million
R	=	reactive
SCa	=	suspected carcinogen
STEL	=	short-term exposure limit
Sed.	=	sediment

^a Source: Draft General Site Health and Safety Plan for the Remedial Investigation and Feasibility Study (Integral 2007)

^b Maximum concentrations reported for metals are based on EPA's 2005 beach sediment sampling results.

^c Source: NIOSH pocket guide to chemical hazards (NIOSH 2004)

^d Source: Analytical results from Ecology sampling (Feb 2008); see Appendix C of Work Plan

^e OSHA exposure limits are for iron (Fe) present as oxide dust and fume

Table 4-2 summarizes the chemical characteristics and potential exposure routes.

Table 4-2
Potential Chemical Exposure Routes

Potential Chemical Exposure Route	Likely	Possible	Unlikely
Inhalation		A	S, N, H
Ingestion		S, N, H, A	
Skin Contact		S, N, H, A	
Eye Contact		S, N, H, A	

Note:

A = acetone; Stand upwind in a well ventilated area and use chemical resistant gloves and safety goggles when handling acetone. Keep acetone away from ignition sources at all times.

S = Site chemicals

N = nitric acid; Nitric acid is corrosive and reactive. Care should be taken to avoid skin contact. Wear neoprene gloves and safety goggles when handling nitric acid. Keep an eye wash and water nearby when using acids.

H = hydrochloric acid; Hydrochloric acid is corrosive and reactive. Care should be taken to avoid skin contact. Wear neoprene gloves and safety goggles when handling nitric acid. Keep an eye wash and water nearby when using acids.

Table 4-3 summarizes chemical characteristics for the various materials that may be encountered during the Project.

**Table 4-3
Chemical Characteristics**

	Yes	No
Corrosive	A, H, N	S
Ignitable	A, N, H	S
Reactive	A, H, N	S
Volatile	A	S, N, H
Radioactive		S, N, H, A
Explosive		S, N, H, A
Biological agent		S, N, H, A
Particulates or fibers		S, N, H, A

Note:

A = acetone; Stand upwind in a well ventilated area and use chemically compatible gloves and safety goggles when handling acetone. Keep acetone away from ignition sources at all times.

S = Site chemical

N = nitric acid; Nitric acid is corrosive and reactive. Care should be taken to avoid skin contact. Wear neoprene gloves and safety goggles when handling nitric acid. Keep an eye wash bottle and water nearby when using acids

H = hydrochloric acid; Hydrochloric acid is corrosive and reactive. Care should be taken to avoid skin contact. Wear neoprene gloves and safety goggles when handling hydrochloric acid. Keep an eye wash bottle and water nearby when using acids

Hazard Communication for Chemicals Brought On-Site

If chemicals are used or brought on-site, a Material Safety Data Sheet (MSDS) must be supplied to the SSO for review prior to bringing the chemical on-site. As necessary, safe handling procedures and PPE will be specified via task-specific Activity Hazard Analysis or Job Safety Analysis. For further information, refer to URS SMS 2 (*Worker Right to Know - Hazard Communication*).

4.3 Physical Hazards

A variety of physical hazards may be present, but these hazards are similar to those associated with any construction project, and they are familiar to most experienced construction site workers. The following information generally summarizes the site physical hazards and

associated requirements. As such, all site workers must be trained to recognize these hazards in the course of their work tasks and implement the appropriate measures.

4.3.1 Slipping/Tripping/Puncture Hazards

As with any construction project, uneven work surfaces and other slipping, tripping, or puncture hazards may be present. Working near water may exacerbate the slipping/tripping/puncture hazards present. As much as possible, site workers should avoid walking/working in wet/muddy areas. Steel-toe, sturdy work boots will be required for this project. Proper site housekeeping, removal of trash, and orderly stacking and removal of materials will reduce slipping and tripping hazards. Proper site housekeeping will be the responsibility of all site workers, and the SSO will make regular entries into the health and safety logbook at the end of each shift, indicating the work area is adequately clean and foot traffic routes are being maintained. Regular documented inspections will be completed using URS SMS 21 (*Housekeeping*).

4.3.2 Ladders

One-third of all worker deaths in construction are the result of falling from heights. Many falls occur because ladders are not placed or used safely. Ladder use will comply with WAC 296-876, OSHA 1926.1053 through 1926.1060 and URS SMS 28 (*Portable Ladders*).

Ladders will be inspected daily, prior to use, for damage or wear that renders them unsafe. Inspect all ladders to see that steps or rungs are tight and secure. Confirm that all hardware and fittings are properly and securely attached. Test movable parts to confirm that they operate without binding or without too much free play. Inspect metal and fiberglass ladders for bends, breaks and cracks. Wood ladders are unacceptable on this project. Defective or damaged ladders must be removed from service for said reasons and shall be clearly tagged as “OUT OF SERVICE”, destroyed, or transported off-site for repairs.

4.3.3 Contact with Energized Sources

Lockout and tagout (LOTO) procedures shall be followed for all site tasks that involve exposure to uncontrolled sources of energy. Some energy sources to be protected against include:

- Electric circuits
- Fluid systems (water and liquid product)
- Pneumatic systems
- Flammable systems (including liquid and gaseous fuels)
- Thermal systems (steam)
- Gravity systems
- Hazardous materials systems
- Mechanical equipment maintenance

4.3.3.1 Utilities

During any site activities that involve work around live utilities, a potential exists for site workers, heavy equipment, or moving vehicles to contact energized sources. Additionally, site workers could come in contact with energized parts of machinery or power tools. Contact with energized sources may result in fire, explosion and/or electrocution. All work performed near electrical sources must be performed consistent with the WISHA electrical safety requirements found in WAC 296-155-426 through 462 (Part I - *Electrical Safety for Construction Work*), 29 CFR 1926 Subpart K and URS SMS 12 (*Electrical Safety*).

Equipment will not be permitted within a 10-foot radius of overhead power lines with nominal voltage of 50 kilovolts (kV) or less. For energy systems with nominal voltage greater than 50 kV, the distance required will be in accordance with URS SMS 34 (*Utility Clearances and Isolation*).

The CM and SSO will be responsible for identifying live utilities and energized machinery parts prior to the start of each task, and will ensure that live utilities and energized machinery are de-energized or barricaded. Identification of utilities will comply with URS SMS 34. Workers are not permitted to work near electrical power circuits unless the worker is protected against electric shock by de-energizing and grounding the circuit or by guarding or barricading the circuit and providing proper personal protective equipment. Lock-out/tag-out procedures will comply with WAC 296-803 (*Lockout/Tagout*), URS SMS 23 (*Lock-Out and Tag-Out Safety*) and 29 CFR 1910.147.

4.3.3.2 Powered Equipment

Control efforts for this hazard include requirements that all equipment and power tools used on-site be properly maintained, positioned, guarded, and operated by competent personnel. All electrical circuits and equipment must be installed by licensed electricians and grounded in accordance with the NEC regulations. Ground fault circuit interrupters (GFCIs) are required on all 120-volt, single phase, 15- and 20-amp outlets in work areas that are not part of the permanent wiring of the building or structure. A GFCI is required when using an extension cord. GFCIs must be tested prior to initial use with a GFCI tester, and periodically thereafter. The frequency of inspection will be determined by the SSO.

Heavy-duty extension cords will be used; flat-type extension cords are not allowed. All extension cords must be the three-wire type, and designed for hard/extra hard usage. Electrical wire or cords passing through work areas must be protected from water and damage. Worn, frayed, or damaged cords and cables shall not be used. Walkways and workspaces will be kept clear of cords and cables to prevent a tripping hazard. Extension cords and cables may not be secured with staples, hung from nails, or otherwise temporarily secured.

In existing installations, changes in the circuit protection (in order to increase the load in excess of the load rating of the circuit wiring) are not allowed. All lamps used in temporary lighting will be protected from accidental contact and breakage via the use of lamp guards. Metal shell and paper-lined lamp holders are not permitted. Fixtures, lamp holders, lamps, receptacles, etc. are not permitted to have live parts (e.g., exposed circuits or wiring). Workers must not have wet hands nor shall they be standing in water while plugging/unplugging energized equipment. Plugs and receptacles will be kept out of water unless they are approved for submersion.

4.3.4 Noise

Noise is a potential hazard associated with the operation of heavy equipment, drilling equipment, power tools, pumps, or generators. As a general rule, site workers will be required to wear hearing protection when working on or near heavy equipment, drilling equipment, power tools, and generators. Noise control and hearing protection requirements will be implemented in accordance with WAC 296-817 and 29 CFR 1910.95. Refer to Attachment A, which includes URS SMS 26 (*Noise and Hearing Conservation*) for noise monitoring and site-specific hearing conservation program guidelines.

High noise operations will be evaluated by the SSO. This will include the evaluation of each job task using screening methods described in URS SMS 26. Where information indicates that an employee's noise exposure exceeds 85 decibels, the SSO will recommend controls to limit employee exposure. These controls may include engineering controls to limit the amount of noise generated by the equipment used on site, shielding/isolation, or the use of hearing protection in the form of plugs or muffs. All requirements will be specified on the AHA (Activity Hazard Analysis) and/or JSA for the task.

4.3.5 Hand and Power Tools

All hand and power tools will be maintained in a safe condition and in good repair. Hand and power tools will be used in accordance with WAC 296-807 (*Portable Power Tools*), 29 CFR 1926, Subpart I and URS SMS 16 (*Hand Tools and Portable Equipment, Attachment A*). Neither URS nor subcontractors will issue/use unsafe tools. All tools will be inspected by the operator before use to ensure safe operating condition prior to each use in accordance with the manufacturer's instructions. Any tool that fails an inspection will be immediately removed from service and tagged with a "Do Not Use" sign, then destroyed or sent off-site for repair.

Workers using hand and power tools who are exposed to falling, flying, abrasive, or splashing hazards will be required to wear additional PPE. Section 7.0 provides detailed information on specific PPE ensembles, while AHAs provide detailed information on specific activity requirements (Section 5.0). Eye protection, including side-shields, must always be worn when

working on-site. Additional eye and face protection, such as safety goggles or face shields, may also be required when working with specific hand and power tools. Workers using tools that may subject their hands to an injury, such as cuts, abrasions, punctures, or burns, will wear protective gloves. Loose/frayed clothes, dangling jewelry, or loose long hair will not be worn when working with power tools.

Electric power-operated tools will be double insulated or grounded, and equipped with an on/off switch. Switches are NOT to be locked in the on position, at any time during use. Electrical powered tools are not to be moved by their cord. Guards must be provided to protect the operator and other nearby workers from hazards such as nip points, rotating parts, flying chips, and sparks. All reciprocating, rotating, and moving parts of tools will be guarded if contact is possible. Removing machine guards is prohibited.

Open-bladed tools are prohibited from use. Cutting tools shall feature shielded blades or other safety design. Open-bladed tools include, but are not limited to:

- Leathermans
- Pocket knives
- Hunting knives
- Axes
- Mallards
- Hatchets
- Utility knives

4.3.6 Manual Lifting

Back injuries are among the most frequent occupational injuries reported by industrial workers. Using proper manual lifting techniques can reduce back injuries such as pulls and disc impairments. Leg muscles are stronger than back muscles, so workers should lift with their legs and not with their back. If the load is too heavy, then do not lift it alone. Lifting is always easier when performed with another person. Manual or mechanical assistance should always be used when it is available, and should be planned based on the load. The maximum weight of items to be lifted by hand is 40 lbs. Refer to URS SMS 069 (*Manual Materials Handling*) for further information.

4.3.7 Thermal Stress

Phase 2 work will be performed during both summer and fall months. Heat stress is a significant potential hazard during the warmer months. The SSO shall implement the provisions stated in URS SMS 018 (*Heat Stress, Attachment A*) which provides detailed information about symptoms, monitoring procedures, prevention, and first aid procedures for heat stress-related illnesses. Heat stress controls will be implemented at 70 °F for workers in chemical protective clothing and 90 °F for workers wearing normal work clothes.

Due to the temperate conditions in Stevens County during the anticipated construction schedule, it is unlikely that local weather conditions will produce an environment that will require restricted work schedules in order to protect employees. The SSO will be observing workers for any potential symptoms of heat stress.

Adaptation of work schedules and training on recognition of heat stress conditions should help prevent heat-related illnesses from occurring. Heat stress prevention controls include:

- Allow workers to become acclimatized to the heat (3 to 6 days);
- Utilize an appropriate work/rest cycle;
- Provide shaded or air-conditioned break areas;
- Provide sun screen to prevent sun burn;
- Provide drinking water and electrolyte-replenishing fluids; and
- Monitor all workers wearing PPE for heat stress with temperature checks (oral or ear canal) in accordance with the URS SMS 018 when temperature dictates and document on SMS Form 18-2 (*Heat Stress Monitoring Record*).

4.3.7.1 Cold Stress

Cold stress is a danger at low temperatures and when the wind chill factor is low. Cold stress is generally described as a local cooling (frost nip, frostbite, and freezing) or a systemic cooling (hypothermia). URS shall refer to the provisions stated in URS SMS 059 (*Cold Stress*) for injury prevention, symptom identification, and first aid procedures.

Personnel working outdoors in temperatures at or below freezing may be subject to local cooling. Areas of the body that have a high surface area-to-volume ratio, such as fingers, toes, and ears, are the most susceptible. The three categories of local cooling include:

- Frost nip, characterized by a blanching or whitening of the skin;

- Frostbite, in which the skin has a waxy or white appearance and is firm to the touch, but the tissue beneath is resilient; and
- Freezing, where skin tissue is cold, pale, and solid.

Frost nip and frostbite first aid includes covering the affected area with warmth and retreating to a warm area. Frozen tissue is a *medical emergency* and the victim must be transported to the hospital immediately.

General cooling (hypothermia) occurs when exposure to cold reduces body temperature. With prolonged exposure, the body becomes unable to maintain its proper internal temperature. Without treatment, hypothermia will lead to stupor, collapse, and death. The signs and symptoms of mild hypothermia include shivering, numbness, drowsiness, and poor judgment.

Prevention of cold stress is a function of whole body protection. Adequate insulated clothing will be provided to site workers when the air temperature drops below 40 °F. Reduced work periods may be necessary in extreme conditions to allow adequate rest periods in a warm area. Other cold stress prevention controls include:

- Changing clothes when work clothes become wet;
- Avoiding caffeine (which has diuretic and circulatory effects); and
- Suggesting workers drink warm, sweet drinks or soups to increase their caloric intake and reduce the possibility of cold weather dehydration.

4.3.8 Other Weather-Related Hazards

Other weather-related hazards include electrical storms, treacherous weather-related working conditions (e.g., slippery conditions, high winds, etc.), or limited visibility. These hazards correlate with the season in which site activities will occur. Outside work will be suspended during electrical storms. In the event of other adverse weather conditions, the SSO will determine if work can continue without endangering the health and safety of site workers.

4.3.9 Confined Space Entry

The activities currently scheduled at the Black Sand Beach Project are not anticipated to require confined space entry. The information below is provided in the unlikely event that confined space entry is required. A confined space is:

- Large enough for personnel entry;
- Has limited or restricted means for entry or exit; and

Is not designed for continuous human occupancy;

A permit-required confined space may present one or more potential hazards including hazardous atmospheres, fire/explosion, engulfment, entrapment, electrical, mechanical, or any other serious hazard.

Confined space entry procedures will be implemented in accordance with WAC 296-809 (*Confined Spaces*) 29 CFR 1910.146 and URS SMS 10 (*Confined Space Entry*, Attachment A). A confined space entry program includes:

- Complete a URS Confined Space Permit and Procedures for Entry (SMS Form 10-1);
- Confined space training for the entry supervisor, entrants, and attendants;
- Additional PPE; and
- Air monitoring.

Workers involved in confined space entry must be familiar with all hazards, equipment, procedures, and safeguards used during their entry task. Violations of confined space entry practices or procedures may be grounds for disciplinary action up to and including termination or removal from job site.

4.3.10 Excavation and Trenching

The site activities currently scheduled for the Black Sand Beach Excavation Project include the manipulation and shaping of soils, including excavation, backfilling, capping, and general grading. Excavations will be performed in accordance with WAC 296-155-650 through 66411 (Part N – *Excavation, Trenching, and Shoring*) 29 CFR 1926 Subpart P and URS SMS 13 (*Excavation Safety*) whenever personnel is required to enter the excavation. An excavation is any man-made cavity, depression, or penetration. Depending on its depth, width, and the presence of a hazardous atmosphere, an excavation may also be considered to be a confined space. Excavations are defined to include trenching. A trench is a narrow excavation in which the depth is greater than the width, and the width is not greater than 15 feet. Trenches excavated deeper than 4 feet are also considered to be a confined space.

Based on a preconstruction survey, no underground utilities are expected in the work area. However, the PM or CM will contact appropriate state and/or local agencies and/or a private utility locate service prior to excavation activities to verify that no underground utilities will be disturbed or damaged if underground utilities are expected. Communications with these agencies will be documented. All surface encumbrances that will create a hazard to workers will be removed or supported.

A “competent person” will be designated for all excavation work performed during this project that requires personnel to enter excavations. An individual meets the requirements of a “competent person” by having completed training in excavation safety contained in the OSHA 510 Construction Safety Training Course (or equivalent). The individual assigned to the role of competent person for this project will have extensive construction experience as well as the ability to identify soil types and the knowledge of required slopes. The competent person will inspect excavations, adjacent areas, and protective systems (if needed) on the following schedule:

- Daily, before work in or around the excavation begins;
- After every rain storm or other hazard-increasing occurrence; and
- As needed throughout the work shift as conditions change.

If a hazardous condition is noted, all endangered entrants must be immediately removed from the excavation, and all work in the excavation stopped until the necessary corrective actions have been made. Workers are not permitted underneath loads handled by lifting or excavating equipment. Where required, the CM will ensure that flagging or barriers are set up at the excavation area to prevent anyone from falling into the excavation during non-working hours. Barriers will remain in place until the excavation has been backfilled.

4.3.11 Heavy Equipment, Drilling Equipment, and Motor Vehicle Operation

Seat belt use is required during all vehicular and heavy equipment operation (passengers included). Only qualified personnel (as determined by documented experience and a practical evaluation of skills) will operate heavy equipment and motor vehicles. Equipment will not be operated in a manner that will endanger persons, property, or the environment. All heavy equipment, drilling equipment, pile driving equipment, and motor vehicles will be operated in accordance with the manufacturer's instructions, portions of WAC 296-255-600 through 630 (Part M – *Motor Vehicles, Mechanized Equipment and Marine Operations*) OSHA 29 CFR 1926 Subpart O, and URS SMS 19 (*Heavy Equipment Operations*). Operators are required to lower all extremities (buckets, attachments) and neutralize equipment whenever they are approached by a fellow team member onsite. The following inspection and repair controls will also be implemented during this project:

- Prior to starting work on a daily basis, all equipment and vehicles will be inspected by the operator. Records of tests and inspections will be maintained on-site by the SSO.
- Any unsafe/defective equipment or vehicles will be removed from the site or tagged with a "Do Not Operate" sign until repairs can be made.

- Equipment will be shut down and locked and tagged out before maintenance or repairs are permitted.

The following are additional project requirements that will be enforced on this site:

- Contractor shall operate vehicles and other mobile equipment within posted speed limits and only in areas necessary to perform work, and shall observe road blocks and caution signs.
- Contractor shall ensure that vehicles left running are only for the purposes of operating auxiliary equipment or lights, and then only when the driver can ensure the vehicle is secure with the transmission in park or neutral and the parking brake set. If on a slope, the wheels shall be chocked.
- Contractor shall ensure that vehicles will not be driven over unprotected hoses or exposed piping, or extension cords.
- No private vehicles will be allowed on site property (except in designated parking areas) unless prior written approval is obtained from the Engineer.
- Contractors shall enter and exit through the designated pathway.
- Keys to all unattended vehicles and equipment shall be easily accessible to contractor personnel so the vehicles and equipment can be moved as necessary.
- Upon notification of a release of flammable vapors, fire, or other immediate dangers, the contractor shall immediately shut down all sources of ignition under its control. No attempt to start or move vehicles in the area shall be made until all conditions are safe for re-entry.

4.3.12 Flammables, Combustibles, Oxidizers, and Compressed Gases

All flammable or combustible liquids and gases will be stored outdoors, in a well-ventilated area, and away from excessive heat or direct sunlight. Liquids will be stored within an appropriate cabinet or shed. Flammable or combustible liquids and gases will not be stored in areas used for exits, stairways, or aisles. Material that reacts with water will not be stored near flammable or combustible liquids or gases. All sources of ignition are prohibited in these storage areas, including smoking, cutting and welding, hot surfaces, open flames, sparks (static, electrical, and mechanical), and frictional heat.

Handling, storage, and use of flammable or combustible liquids and gases will be in compliance with WAC 296-24-330 (*Flammables and Combustibles*), 29 OSHA CFR 1926.152 and URS SMS 15 (*Flammable/Combustible Liquids and Gases*). URS personnel or the Contractor

bringing flammable or combustible liquids or gases on site for use will supply the SSO an MSDS for review and approval prior to the use of the material. SMS Form 15-2 (*Flammable, Combustible, Oxidizer, and Compressed Gas Inspection Checklist*) will be completed by the SSO during the mobilization phase of the project, and then at least monthly thereafter.

4.3.13 Hot Work

No hot work is anticipated to be required for the Black Sand Beach Excavation Project. However, if required, hot work will be performed in accordance with WAC 296-155-25 through 280 (Part D - *Fire Protection and Prevention*), WAC 296-155-400 through 420 (Part H – *Welding and Cutting*), 29 CFR 1926.350 through 1926.354 and SMS 20 (*Hot Work*). Hot work includes oxygen-acetylene welding and cutting, arc welding and cutting, gas metal welding, flux-core welding, propane torches, grinding, blasting, brazing, or any other operation that has the potential to produce sparks.

URS Form 20-1 (*Hot Work Permit*) must be completed by the SSO prior to the start of the work. The SSO will conduct a safety briefing on hot work rules and procedures, and all hot work participants will sign the permit. Hot work will not be performed if there is a possibility of an explosive atmosphere or an oxygen-enriched atmosphere. The CM will designate a person for fire watch duty, who will have access to a properly rated fire extinguisher and will remain on-duty for one-half hour after the hot work is complete. All hot work equipment will be inspected daily, prior to use. If the equipment is found to be defective, it will be removed from the site, or tagged with a "Do Not Use" sign until it is repaired. All welding and cutting personnel will be trained in the safe operation of their equipment.

4.3.14 Fall Hazards

The site activities currently scheduled for the Black Sand Beach Project are not anticipated to include work at elevated locations during site activities. However, if required, OSHA-approved ladders may be used for access to elevated locations. Appropriate fall protection must be provided at unguarded locations greater than 4 feet and when working over dangerous operations. The selection of fall protection equipment will be made by a competent person, and will be based on the type of work being performed; the work environment; the weight, size, and shape of the user; the type and position of the anchorage; and the length of the lanyard. Competent person qualifications and all fall protection equipment will comply with WAC 296-155-245 through 24525 (Part C-1 – *Fall Restraint and Fall Arrest*), 29 CFR 1926.104 and 1926.105 and SMS 40 (*Fall Protection*).

The manufacturer's recommendations will be followed for fitting, using, adjusting, inspecting, testing, and caring for fall protection equipment. A copy of these recommendations will be

maintained on-site. Before workers use fall arrest protection devices, they will receive training on the potential fall hazards, and on how to inspect, adjust, use, care, and limitations for the fall protection equipment in accordance with WAC 296-155-24510 and 29 CFR 1926.503. A competent person must conduct fall prevention training. Fall arrest protection must be inspected each day, prior to use, to determine if the device is in safe working condition. If the fall arrest protection equipment is found to be defective, it will be immediately removed from the site and either destroyed or tagged with a “Do Not Use” sign until repaired. Any fall arrest protection equipment actually used in a fall will be immediately removed from the site and discarded.

Lifelines will be secured above the point of operation to a support capable of holding a minimum dead weight of 5,400 pounds per person. Vertical and horizontal lifelines and lanyards will have a minimum tensile strength of 5,000 pounds. Self-retracting lifelines and lanyards must automatically limit the wearer’s free fall distance to 2 feet or less, and have a minimum tensile strength of 3,000 pounds. Only one person is allowed per lifeline. The lifeline must be protected against being cut or abraded.

Body harness systems must decelerate and bring the wearer to a complete stop within 42 inches (3 ½ feet), excluding lifeline elongation. When stopping a fall, the body harness system may not produce an arresting force on the wearer of more than ten times the worker’s weight, or 1,800 pounds (whichever is lower). The anchorage point for the lanyard should be located above the wearer’s body harness attachment. The lanyard will be constructed of at least ½ inch nylon rope, or equivalent, with a maximum length to provide for a fall of no more than 6 feet.

All safety harnesses and lanyard hardware will be drop forged or pressed steel. Surfaces must be smooth and free of sharp edges and must be able to withhold a tensile load of 4,000 pounds without cracking, breaking, or becoming permanently deformed.

4.3.15 Illumination

Site activities will only be conducted during day light hours unless adequate lighting is available. Refer to 29 CFR 1910.120(m) for information on appropriate lighting requirements. Any lighting used will be weatherproof and safe for work in a wet environment.

4.3.16 Traffic Control/Flagging Safety

The Black Sand Beach Excavation Project will require workers to perform activities on and adjacent to active roadways. Due to the potential for collisions between persons and vehicles, all workers will be required to wear orange reflective safety vests. Refer to URS SMS 32 (*Work Zone Traffic Control*) for additional safety requirements including:

- Traffic Control Plans will be written in accordance with the Manual on Uniform Traffic Control Devices (MUTCD) as well as those rules set by City of Northport or Stevens County.
- Flaggers must attend an eight-hour work zone traffic control course as taught by an American Traffic Safety Services Association (ATSSA) certified instructor (or equivalent).
- Use the appropriate devices as outlined in the Site-Specific Traffic Control Plan.
- Require all personnel who are on the roadway or adjacent to the roadway to wear bright orange approved work zone clothing.

4.4 Perimeter Protection Policy

Due to the time, effort and rigorous testing that would be required to install a guardrail system around the edge of the excavation a guardrail system will not be installed for the Black Sand Beach Excavation Project. Instead, the General Contractor will create a limited access zone around the edge of the excavation. The limited access zone is considered the safest method because it eliminates the fall hazard by preventing personnel from working near the edge of the excavation.

The limited access zone will be marked with candlestick barricades and caution tape to be readily identifiable to all employees. The zone will be a minimum of 6 feet in width and extend around all edges of the open excavation that are 4 feet or greater in height from the ground below. Caution Tape will be suspended at a minimum of 3 feet above ground level. The excavation competent person will inspect excavation faces for signs of failure daily or more often as needed to ensure stability of the excavation edges. The limited access zone will progress with the excavation and will be maintained by the Contractor's Site Safety Officer.

In rare instances, personnel may need to work in the limited access zone. Employees will stop work, and contact the SSO. Fall protection consisting of a harness and life line will be required for all work in the limited access zone. Employees must receive prior approval from the SSO to work in the limited access zone and must comply with all fall protection rules and the job safety analysis for the task. A perimeter controlled work zone permit will be issued and the employee working within the perimeter controlled work zone must carry the permit or have it readily available. Employees working in the limited access zone must mark off the work area below to prevent workers below from being struck by falling objects.

Prior to beginning work, employees will be trained on the requirements as set forth in this document for working in the limited access zone. Employees, who fail to comply with the requirements of the limited access zone, will immediately be removed from the site.

4.5 Respiratory Protection

The purpose of this procedure is to protect those employees performing operations for which exposures cannot be controlled by use of conventional engineering or administrative controls and prior to establishing a negative air exposure assessment, and to require that respiratory protective equipment is selected, used, maintained, and stored in accordance with acceptable practices. No respiratory protection is anticipated for this project. Dust control measures will be implemented in the event of high visual indications of dust.

4.6 Biological Hazards

URS SMS 047 (Biological Hazards) addresses common biological hazard concerns. Site workers may encounter a number of biting or stinging insects during site activities. Insects that may be present on-site include but are not limited to: bees, wasps, and mosquitoes. The SSO will inform site workers about the potential insect hazards and preventative measures, such as the use of insect repellent. Site workers who have a history of allergic reactions to bee stings should inform the SSO using the Medical Data Sheet completed during the initial site-specific safety training. The SSO will provide first aid treatment in the event of an insect bite or sting. Those allergic individuals requiring administering of an EpiPen should take measure to ensure ready availability and awareness by fellow workers. All workers should be familiar with the medical emergency response procedure and routes to the hospital and non-emergency occupational health clinic. Other biological hazards include poisonous snakes (rattlesnakes), bears, and other wildlife indigenous to this area.

5.0 JOB SAFETY ANALYSES

5.1 Job Safety Analyses

Job Safety Analyses (JSAs) will be reviewed and discussed by all site workers involved with the specific task prior to the start of the task. JSA's list the steps to complete a task, the hazards for each step, and the control methods (engineering, administrative, and/or PPE) to complete the task safely. The contractors who perform the work will have the responsibility of providing JSAs to URS prior to their work activities for URS' review and approval. The JSAs will be supplemented and amended as specific job tasks and conditions change making it necessary to update the JSA. If a task is planned for which there is no JSA, then an analysis will be prepared and reviewed by site workers. The project JSA's include (but are not limited to):

- Traffic control
- Heavy equipment operations (including water truck and dust control)
- Air monitoring
- Transportation of sediments
- Vehicle Equipment Repair (if applicable)
- Fueling Operations
- Silt Barrier placement and installation
- Water truck and dust control
- Unloading materials from flatbed
- Excavation
- Slag Load Out
- Fill Placement
- Sediment removal with Vac Truck
- Wheel Wash Installation and Operation

6.0 SITE CONTROL MEASURES

6.1 Site Zones

The tasks at the Black Sand Beach Excavation Project site will be set up based on a three-zone system to control the potential spread of granulated slag. Prior to the start of any activities involving the contaminants of concern, a Support Zone (SZ), a Contamination Reduction Zone (CRZ), and an Exclusion Zone (EZ) will be identified. .

Support Zone – A non-contaminated area that will be separated from the EZ by the CRZ. It contains a center for team communications and emergency response. Appropriate sanitary, safety, and support equipment are also located in this zone. Site operations will be controlled from this location. A log will be kept in the SZ of all personnel entering and exiting the site.

Contamination Reduction Zone - Established between the EZ and the SZ, it provides for personnel and portable equipment decontamination. The CRZ will be used for EZ entry and exit, and for donning/removing PPE.

Exclusion Zone - The areas that contain, or are suspected to contain, contaminants of concern will be the EZ. Prior to the start of each task, the EZ "hot line" will be clearly identified using physical marking systems, which may include stanchions, warning tape, jersey barriers, fencing, or other methods. The CM and SSO will determine the appropriate type of physical marking system at the time of zone establishment. Selection will depend on the activity being conducted within the EZ, as well as the potential for the presence of residents in the area. All areas that contain, or are suspected to contain, contaminants of concern will be marked as an EZ. Personnel are not allowed in the EZ without:

- A "buddy"
- Appropriate PPE
- Current OSHA medical authorization
- Current OSHA training certification

6.2 Communications

Cell phone coverage must be verified prior to the start of construction work. If cell phones are not functional, then a satellite phone system will be required for emergency situations.

Workers needing to approach heavy equipment may do so only when the equipment operator's attention has been captured, and the equipment lowers the blade or bucket to the ground. Trucks shall be placed in park, or taken out of gear and the parking brake applied. The Operators shall have "eyes on" the worker at all times while approaching or while in proximity to the equipment.

6.3 General Site Rules

- All workers will participate in the daily safety briefing.
- All site workers will wear personal protective equipment as required by the task. Refer to the applicable AHA (Section 5.0) or JSA for task requirements. The site will be considered a hard hat, safety glasses, safety vest and steel-toe boot site at all times. There will be a 100% glove policy for all construction type work. Additional PPE may be required for other tasks.
- The buddy system will be observed at all times. NO ONE is to work alone outside of the unobstructed vision of one or multiple personnel.
- Radio communications is to be business related only. The use of foul language is prohibited.
- Facial hair that interferes with a respirator-to-face seal will not be permitted on site for all workers who are required to wear respiratory protection (if applicable).
- All site workers who wear corrective lenses will provide their own prescription safety glasses and respirator optical inserts wherever necessary.
- Never enter a confined space (including an excavation or trench) until the SSO confirms the atmosphere is safe and an excavation competent person has deemed the area safe to enter. A confined space entry permit will be required for entry into each permit required confined space. All personnel who enter confined spaces must have documentation of confined space entry training.
- Horseplay will **not** be tolerated.
- Matches and lighters are not permitted in a confined space.
- Proper site housekeeping (including removal of trash and orderly stacking and removal of materials to reduce slipping, tripping, puncture and fire hazards) will be the responsibility of all site personnel on a daily basis.
- The use of fixed open blade knives (FOBK) or other cutting tools is not authorized. Shielded, quick retraction, or other types of safety knives and cutting shears will be provided for the task.

- All site workers will participate in safety observations (Form I) as requested by site management.
- When backing a vehicle with no back-up alarm (e.g. company pickup truck), clear the area visually by walking around the rig, sound the horn twice, and back slowly. This includes the employee parking areas.

6.4 Sanitation

Sanitation facilities will be set up or maintained in accordance with WAC 296-800-230 (*Drinking Water, Bathrooms, Washing Facilities, and Waste Disposal*), CFR 1926.51 and URS SMS 30 (*Sanitation*). Sanitation issues will include the following items:

- Drinking/potable water
- Toilets
- Change rooms
- Eating and drinking areas
- Waste disposal
- Vermin control

SMS Form 30-1 (*Sanitation Inspection Sheet*) will be completed by the SSO during the mobilization phase of the project, and then at least monthly thereafter.

7.0 PERSONAL PROTECTIVE EQUIPMENT

7.1 General

URS SMS Form 29-1 (*Hazard Assessment Certification Form*) should be used as part of the PPE decision-making process for **each** task being performed at the Black Sand Beach Excavation Project site. The level of protection worn by site workers will be enforced by the SSO. Any changes in the level of protection will be documented. Levels of protection less than those designated in this SSP must first be approved by the HSEM. It is anticipated that most site activities will be performed in Modified Level D protection.

Based on the hazard analysis of the work activities, it appears unlikely that fitted respirators will be required for this project. Therefore, URS has not prepared a site-specific respiratory protection program (RPP). In the event that an RPP is required based on the action levels provided in Section 8.0 or on unforeseen site hazards, work will be stopped on the activities requiring respiratory protection until an RPP can be prepared. The RPP will meet the requirements of WAC 296-842 (*Respirators*), 29 CFR 1910.134 and URS SMS 42 (*Respiratory Protection*).

7.2 Modified Level D Protection

Modified Level D PPE provides minimal protection against chemical hazards, and should not be worn in any area where respiratory protection is required. Level D PPE includes:

- Cotton coveralls or long pants and a shirt with sleeves
- Hard hat
- Safety glasses (meeting ANSI Z-87)
- Steel-toe/steel shank work boots
- Work gloves
- Fluorescent traffic vest (orange)
- Hearing protection (as required by task)

Upgrades in PPE will be required for work in exclusions zone with higher levels of contamination, which will be specified when intrusive work is being completed. Modifications to Level D attire will include boots that can be decontaminated or disposable over-boots, Tyvek outer clothing and chemical resistant gloves.

7.3 Level C Protection

Level C protection is not anticipated for this Project. Level C PPE provides a higher level of respiratory and skin protection against chemical hazards. Additionally, if confined space entry is required and if action levels in Section 8.0 are exceeded, an upgrade to Level C respiratory protection may be required. The use of respiratory protection will be in accordance with the URS Respiratory Protection Program (see URS SMS 042). Level C PPE includes the items listed in Section 7.2 above, and may also include a selection of the following items:

- Full-face or ½ mask air-purifying respirator (required) – with P100/OV filter cartridge
- Regular (white) or poly-coated tyvek (yellow)
- Steel-toe/steel-shank work boots and latex over-boots, or chemical resistant steel-toe/steel shank boots
- Inner latex (i.e., surgical) gloves
- Chemical resistant outer gloves
- Seal arm, leg, and zipper joints with tape, as required

7.4 Additional PPE Requirements – Hot Work PPE

Hot work PPE includes:

- Cotton coveralls or long pants and a shirt with long sleeves
- Hard hat
- Steel-toe/steel shank work boots
- Disposable “welding respirator,” as required
- Leather gauntlet gloves
- Leather bib apron or leather jacket with long sleeves
- Fluorescent traffic vest (orange)
- Welding goggles with a minimum protective shade of 3-5

Note: All safety glasses, work boots, and hardhats shall be compliant with ANSI standards. Respirators shall be NIOSH-approved.

8.0 MONITORING

8.1 Exposure and Dust Monitoring

No exposure monitoring will be conducted during this project. High winds and site operations can cause airborne dust hazards. If site operations generate sustained visible dust, a water mist will be applied to reduce dust generation. If the mist is not effective in reducing dust generation, personnel will be required to stop work until the dust levels diminish. A portable direct reading dust monitor shall be available at the site to supplement visual dust observations.

8.2 Heat / Cold Stress Monitoring

Due to the environmental conditions (solar load, high humidity and PPE), heat stress could be a major working stress encountered for this project. Drinking liquids will be available at all times.

Heat exhaustion or heat stroke is always a potential personal hazard during field activities. The use of protective clothing in conjunction with environmental conditions and workload can potentially lead to heat related incidents. Site personnel should be able to identify heat stress victims and be knowledgeable of the first aid treatment procedures.

Washington State implemented a new regulation for Outdoor Heat Exposure in 2008, which requires air temperature monitoring between May 1st and September 30th and documented heat stress training for all personnel if temperatures exceed action levels in the standard.

Personnel should replace water salts lost from sweating before they feel thirsty, since thirst is not an accurate indicator of adequate salt and fluid replacement. Drink ample amounts of cool water and/or commercially available liquids (i.e., Gatorade™, PowerAde™, or Quikkick™). Sport drinks should be consumed only during periods of heavy work activities. Use early morning hours for the majority of physically demanding work. Take breaks in cool rest areas, removing protective garments. Consumption of alcoholic beverages prior to or during heat-related work can promote heat-related illnesses.

If heat stress becomes a concern (i.e., ambient dry bulb temperatures exceed 70 °F for personnel in chemical protective clothing and 90 °F for personnel in normal work clothing), the SSO will refer to and implement URS' SMS 18 (*Heat Stress*) and SMS Attachments 18-1 through 18-3. The plan outlines heat stress identification, treatment, prevention, the development of work-rest regimens, and monitoring.

Refer to URS' SMS 18 for a complete heat stress management program. Provided below are requirements to be implemented at this site as a minimum:

Fluid Replacement. Workers should drink 16 ounces of water or electrolyte enriched liquid thirty minutes or less before beginning work in the hot environment.

Provide cool (50-60°F) water (or electrolyte enriched water) and 4 ounce cups for consumption at the work site. Worker must drink 1-2 gallons per day (equals 150 ml every 20 minutes). Provide individual containers for each worker so that each individual can track their consumption or it can be measured by the SSO. Fluid replacement is very important in preventing heat stress illnesses.

Rest Area. A rest area will be provided either outside of the exclusion zone or a special area within the exclusion zone where worker will rest out of the sun with air moving across them and their protective coveralls open from the waist up.

Work Preparation. Workers should avoid alcohol and other stimulants or diuretics while working on this job.

All site workers exhibiting any symptoms of heat stress or who are working at temperatures requiring heat stress observation will have their oral or ear temperature measured at the beginning of the rest period. If the adjusted oral temperature exceeds 99.6 °F, the following work cycle will be shortened by at least one-third while the rest period remains constant. The employee will not be permitted to enter a controlled area or wear impermeable PPE if their temperature exceeds 100.4 °F. Note that temperatures will be obtained prior to personnel drinking water or other fluids.

Cold Stress Monitoring

Refer to URS' SMS 059 for a complete Cold Stress management program. Provided below are requirements to be implemented at this site as a minimum:

- Prevention of cold stress is a function of whole body protection.
- Adequate insulated clothing will be worn when the air temperature drops below 40°F. If exertion causes the body to sweat and clothing to become wet, the wet clothing must be changed, with dry ones. Reduced work periods may be necessary in extreme conditions to allow adequate rest periods in a warm area.
- The SSO will follow procedures identified in URS SMS 059 to determine the ambient air temperature (factoring in wind chill and intensity of work load) and corresponding lengths of the work/warm-up cycles.

9.0 DECONTAMINATION

9.1 Contamination Prevention

One of the most important aspects of decontamination is the prevention of contamination. Good contamination prevention should minimize worker exposure and help ensure valid sample results by precluding cross-contamination. Procedures for contamination prevention for personnel include:

- Do not walk through areas of obvious or known contamination.
- Do not handle or touch contaminated materials directly.
- Make sure all PPE is free of cuts or tears prior to donning. Replace PPE if it becomes cut or torn during work.
- Fasten all closures on suits, covering with tape if necessary.
- Particular care should be taken to protect any skin injuries. If open wounds exist on hands or forearms, handling contaminated materials or samples should be restricted or eliminated.
- Stay upwind of airborne contaminants.
- Do not carry cigarettes, gum, chewing tobacco, cosmetics, etc. into potentially contaminated areas.
- Take care to limit the amount of contamination that comes in contact with heavy equipment.
- If contaminated tools are to be placed on non-contaminated equipment for transport, use plastic to keep non-contaminated surfaces clean.

9.2 Personnel Decontamination

A personnel decontamination station will be set up at the exit to the EZ. All personnel exiting the EZ will pass through the decontamination station. To reduce the volume of decontamination water generated, protective clothing will be discarded, instead of cleaned and reused. The generation of decontamination water should be minimized whenever possible. The following eight steps will be taken for personnel decontamination when site personnel exit the EZ through the CRZ. The decontamination set-up is subject to modification by the SSO. Changes in the decontamination set-up will be documented by the SSO in the Health and Safety field log.

**Table 9-1
Personnel Decontamination Procedure for Level C PPE**

Step	Action
1	Deposit all equipment and tools used in the EZ onto plastic sheeting or into plastic-lined containers.
2	Scrub outer boots and any soiled PPE (i.e., outer gloves, Tyvek) thoroughly with a soapy wash solution and a scrub brush. Rinse off boots and PPE.
3	Remove tape from around boots and sleeves and deposit into plastic-lined drum
4	Remove Tyvek (inside out) and deposit into plastic-lined drum.
5	Remove outer over-boots; deposit into plastic-lined drum.
6	Remove outer gloves; deposit into plastic-lined drum.
7	Remove respirator, remove and discard respirator cartridges, and place face piece in a bucket of respirator sanitizer/cleaner solution. Gently clean with a soft bristle brush, and rinse respirator in warm water. Allow respirator to dry in the SZ.
8	Remove inner gloves (inside out) and deposit into plastic-lined drum.

Equipment and supplies needed for the level C personnel decontamination station include:

- Plastic buckets for glove wash and rinse
- Plastic drum liners
- Plastic sheeting
- Wash tubs for boot wash and rinse
- Detergent/water solution (non-phosphate detergent)
- Respirator sanitizer/cleaner
- Plastic tubs for respirator wash and rinse
- Long-handled soft bristle scrub brushes for boot wash
- Small, soft-bristle scrub brush for respirator wash
- 55-gallon drums or trash cans

**Table 9-2
Personnel Decontamination Procedure for Modified Level D PPE**

Step	Action
1	Deposit all equipment and tools used in the EZ onto plastic sheeting or into plastic-lined containers.
2	Scrub boots with a soapy wash solution and a scrub brush. Rinse off boots. (Or dispose of over boots)
3	Remove tyvek coveralls.
4	Remove gloves and discard or store for reuse in the CRZ. (Or discard disposable gloves).
5	Clean hands with cleaning solution/gel and wipes.

Equipment and supplies needed for the personnel decontamination station include:

- Plastic buckets for glove wash and rinse
- Plastic drum liners
- Plastic sheeting
- Wash tubs for boot wash and rinse
- Detergent/water solution (non-phosphate detergent)
- Long-handled soft bristle scrub brushes for boot wash
- 55-gallon drums or trash cans

9.3 Equipment Decontamination

A separate equipment decontamination pad will be set up adjacent the EZ. The decontamination pad will be of sufficient size to fully contain any heavy equipment items, which may need to be decontaminated during the project activities, including excavators and dump trucks. All small and large equipment will be decontaminated on this pad.

All equipment and tools will be cleaned prior to site entry to remove grease, oil, dirt, or any other off-site materials. The CM or SSO will make an inspection of the equipment prior to approving the items for use on-site. The CM or SSO will also be responsible for inspecting all items for adequacy of decontamination prior to removal off-site. The inspection will be noted in the CM or SSO's logbook.

The following steps will be taken when decontaminating small equipment:

**Table 9-3
Small Equipment Decontamination Procedure**

Step	Action
1	Wrap small equipment such as shovels, picks, chisels, hammers, drill augers, etc. in plastic sheeting.
2	Transport the small equipment from the EZ to the decontamination pad.
3	Wash small equipment with pressurized water spray.
4	Scrub small equipment with soapy water, using brushes and a phosphate-free soap.
5	Rinse small equipment with potable water.
6	Place small equipment on clean plastic sheeting and allow equipment to dry.

The following steps will be taken when decontaminating large equipment:

**Table 9-4
Large Equipment Decontamination Procedure**

Step	Action
1	Drive large equipment such as a backhoe, from the EZ to the decontamination pad.
2	Use shovels or picks to remove obvious or caked on contamination.
3	Wash the heavy equipment with the pressurized water spray.
4	If necessary, scrub excessively soiled spots with soapy water, using brushes and a phosphate-free soap.
5	Rinse large equipment with water.
6	Move heavy equipment onto clean plastic sheeting and allow it to air dry.

9.4 Equipment Decontamination Testing

No decontamination testing is anticipated for this project.

10.0 EMERGENCY ACTION PLAN

10.1 General

When an emergency occurs, decisive action is required. Decisions must often be made immediately and personnel must be ready to immediately respond to an emergency. For this purpose, pre-emergency planning is an essential part of each project's Emergency Action Plan. Pre-emergency planning tasks will be developed and established prior to the start of site work. Pre-emergency planning for the Black Sand Beach Excavation Project includes the following tasks:

- Development and approval of this Emergency Action Plan in accordance with URS SMS 3 (*Emergency Action Plans*);
- Coordination of the Emergency Action Plan with local health and emergency response agencies;
- Training of site workers in appropriate emergency procedures;
- Maintaining emergency response equipment on-site, such as fire extinguishers, first aid supplies, and spill response equipment;
- Conducting an emergency response practice drill during site mobilization and before site activities begin; and
- Modification of the Emergency Action Plan, if necessary, as work progresses.

10.2 Response Priorities

It is expected that URS personnel will provide minimal first line response to all emergencies.

First Priority: Prevent further injury or illness by:

- Protecting response personnel,
- Isolating the scene to authorized personnel only,
- Notifying emergency response personnel, and
- If possible, rescuing any injured parties.

Second Priority: Provide first aid to those persons with life-threatening injuries or illnesses.

Third Priority: Alleviate the immediate hazards by:

- Extinguishing incipient stage fire,
- Reducing chemical releases, or
- Containing any spill.

10.3 Evacuation Routes and Procedures

In a severe emergency, such as a large fire, explosion, or large spill, site evacuation may become necessary. The SSO will be responsible for informing site workers of the anticipated routes of evacuation during the morning safety briefings. The evacuation route and assembly area will take into account the wind direction, topography, and the nature of the incident. Site workers will be advised to move to an upwind location at least 100 yards from any fires and/or releases, and will be advised to continually monitor wind direction for changes. Section 8.0 provides the action levels required for work area evacuation and to activate this Emergency Response Plan.

If moving upwind is not possible without encountering the incident, workers will be advised to move cross wind or downwind to a distance necessary to be out of the path of vapor releases, smoke, odors, or spills. In the event that a site evacuation becomes necessary, the following procedures will be used:

Table 10-1
Site Evacuation Procedures

Step	Action
1	Site workers are notified of an emergency evacuation via verbal command. All site workers will <u>immediately</u> stop work.
2	All site workers evacuate the work area as quickly as possible, and assemble at a location at least 100 yards upwind of the incident, or as instructed during the daily safety briefing.
3	The CM will be responsible for roll call.
4	The CM/SSO will contact emergency response personnel as all site workers are being accounted for during roll call.
5	The CM/SSO will ensure that emergency apparatus have adequate site access.
6	The CM/SSO will ensure that all combustion equipment has been shut down.
7	All site workers assembled at the designated safe evacuation area will wait for further instructions from emergency response personnel.
8	The CM/SSO will contact the Teck representative.

10.4 Emergency Medical Treatment

The local paramedics will administer all emergency medical treatment, other than first aid. Table 10-1 lists site emergency telephone numbers.

Medical emergencies that require medical treatment include:

- Loss of consciousness
- Unexplained chest pain
- Breathing difficulty
- Uncontrolled bleeding
- Fractures
- Suspected internal injuries
- Suspected exposure to chemical/biological hazard
- Second or third degree burns
- Electrocutation
- Unexplained change in mental state

All first aid will be administered on-site by the SSO or other Site Supervisor who is certified in CPR and first aid.

All vehicles used to transport injured persons to the off-site medical facility will be provided with directions and a map to the medical facility. Medical Data Sheets (completed during the initial site-specific safety training) will be referenced in an emergency to assist with the treatment of the victim. The SSO or designee will accompany the victim to the medical facility. Prior to returning to work after a disabling injury/illness or loss of consciousness, the employee must present a medical release from the attending physician to the SSO. The URS Emergency Physician Access Plan, as shown on Table 10-2, may be instituted by the SSO and/or the medical facility when emergency medical advice is required.

10.5 Blood borne Pathogen Prevention

During site activities, workers can potentially be exposed to blood-borne pathogens when rendering first aid or CPR. Avoiding contact with biological agents is the best way to prevent adverse health effects caused by them. Recognition of potential hazards is essential. When avoidance is impractical or impossible, PPE and personal hygiene will be used to prevent adverse effects. Site health and safety briefings will include protective measures to be taken by workers. In addition, the SSO will evaluate the potential for exposure for each job task, advise site workers, and adjust the site briefings accordingly. URS SMS 51 contains detailed information on blood-borne pathogen (BBP) exposure control methods. All personnel trained in

first aid/CPR will receive initial and annual BBP prevention training, including information of “universal precautions.” A blood-borne pathogen kit will be kept on-site to protect employees from blood-borne diseases.

10.6 Route To Hospital and Route to Clinic

Figure 10-1 includes a route and directions to the nearest clinic. Figure 10-2 includes a route and directions to the nearest hospital. These routes should be discussed in the initial site safety briefing, posted at the job site, and copies present in vehicles that may be used for emergency response.

Figure 10-1


Clinic Route Map

ROUTE TO CLINIC

Starting from: **A** Black Sand Beach, Stevens County, WA

Arriving at: **B** Northport Community Health Center – Northport, WA
411 Summit/PO Box 178, Northport WA 99157
(T) 509-732-4252

Distance: 8.4 miles Approximate Travel Time: 18 min



Directions

1. Start on **Black Sand Beach** - go **800 feet**
2. Turn **R** on **NORTHPORT-WANETA ROAD** towards **Northport**- go **.4 mi**
3. Turn **L** on **CENTER AVENUE/WA-25** - go **< 0.2 mi**
4. Turn **R** on **4TH STREET** - go **335 ft.**
5. Turn **L** on **SUMMIT AVE.** – go **43 feet**
6. Arrive at **411, SUMMIT**, on the **L**

Figure 10-2
Hospital Route Map

ROUTE TO HOSPITAL

Starting from: **A** Black Sand Beach, Stevens County

Arriving at: **B** Mt. Carmel Hospital
982 E. Columbia, Colville, WA
509-684-2561

Distance: 51.1 miles **Approximate Travel Time:** 1 hour 23 mins

Directions

1. Start on **BLACK SAND BEACH** - go **800 ft** to Northport Waneta Road
2. Turn **R** on **NORTHPORT WANETA ROAD**– to Northport; go **8.1 mi**
3. Turn **L** on **CENTER AVE/WA-25** - go **32.6 mi**
4. Turn **L** on **HWY-395 N/W 3RD AVE/US-395/WA-20** - go **9.4 mi**
- 5 **Hwy-395** turns **right** and becomes **N Main St/US-395/WA-20** – go **0.5 mi**
- 5 Turn **L** on **E. COLUMBIA AVE** - go **0.6 mi**
6. Turn **R** on **S. ALDER ST** - go **187 ft**
7. Arrive at **MOUNT CARMEL HOSPITAL** – **destination on the left**

**Table 10-2
Emergency Telephone Numbers**

Item	Number
Ambulance:	911
Fire:	911
Police:	911
Hospital: Mount Carmel Hospital	(509) 684-2561
Clinic: Northport Community Health Center	(509) 732-4252
National Spill Response Center	(800) 424-8802
Poison Control Center: Boston, MA	(800) 232-1222
URS Medical Consultant: Workcare – Dr. Peter Greaney	(800) 455-6155

The following people will be notified when an injury has occurred:	
URS Health and Safety Manager: Ms. Jennifer Allen, CIH	Work: (206) 438-2120 Cell: (206) 295-2029
URS Health Services Administrator: Ms. Jeanette Schrimsher, RN	Work: (512) 419-6440 Cell: (512) 656-0203 Toll free: (866) 326-7321
URS Principal-in-Charge: Dave Enos	Cell: (509) 209-0102 Work: (509) 944-3807
URS Project Manager: Paul McCullough	Cell: (425)-301-4875 Work: (206) 438-2231
Construction Manager: Don Laford	Office: 206-438-2185 Cell: 360-951-5900
Site Safety Officer: Don Laford	Office: 206-438-2185 Cell: 360-951-5900
Teck Project Manager: Marko Adzic	Work: (509) 892-2585

**Table 10-3
Medical Emergency Procedures**

<p>In the event that any medical emergency arises due to work-related injuries/illnesses, a 24-hour Emergency Physician Access Plan has been established to enable any URS employee to communicate with our Medical Consultant (MC), Dr. Peter Greaney. The following procedure outlines how the plan can be accessed during business hours:</p>	
Step	Monday through Friday, 6:30 AM - 5:00 PM PST
1	Contact the URS Medical Consultant at (800) 455-6155.
2	<p>Give the receptionist the following information:</p> <p>a.) You are calling for URS; and</p> <p>b.) This is an emergency call.</p>
<p>The Medical Consultant's staff has been informed how to contact the Medical Consultant designated to provide emergency coverage on that day. <i>Collect calls will be accepted.</i></p> <p>The following procedure outlines how the plan can be accessed during evenings, weekends, and holidays (non-business hours):</p>	
Step	After Hours, Weekends and Holidays (after 5:00 PM until 6:30 AM PST)
1	Contact the URS Medical Consultant at (800) 455-6155. An operator from the answering service will answer the telephone.
2	<p>Give the answering service operator the following information:</p> <ul style="list-style-type: none"> • You are calling for URS; • This is an emergency call; • Give the operator your name; and • Give the operator the telephone number where the Medical Consultant can contact you (including your area code).
3	Verify the operator has written the correct telephone number; do not hang up first.
4	If you do not receive a call back from the Medical Consultant within 15 minutes, place a second call to (800) 455-6155.

Note: The Medical Consultant is located on the East Coast. 1.800.455.6155

10.7 Hazardous Chemical Overexposure

At this time it is anticipated that site personnel will be sufficiently protected through work procedures so as to prevent significant exposure to site chemicals during any of the activities at the Black Sand Beach Excavation Project. Before using any hazardous chemicals onsite, all URS personnel and Contractors will consult the MSDS for proper handling and use instructions. In the event of a hazardous chemical overexposure, the following first aid guidelines should be used:

Table 10-4
First Aid Guidelines

Type of Exposure	First Aid Guidelines
Skin Contact	<u>Skin:</u> Wash/rinse the affected area thoroughly with copious amounts of soap and water.
	<u>Eyes:</u> Eyes should be rinsed for at least 15 minutes following chemical contamination.
	Contact emergency response personnel if required, or transport victim to the hospital.
Inhalation	Move the victim to fresh air.
	Contact emergency response personnel if required, or transport victim to the hospital.
Ingestion	Contact Poison Control Center.
	Contact emergency response personnel, or transport victim to the hospital.

10.8 Small/Incipient Fire

A small fire is defined as a fire that can be extinguished with an available 20-pound type ABC fire extinguisher or with water supplied from the river. The Contractor will be required to maintain on site a minimum of 500 feet of fire hose and a portable pump capable of 50 gallons per minute at the most distant point of the fire hose to the river. Additionally, the Contractor shall review and keep on site a copy of the Stevens County Wildfire Management Plan. An incipient fire is a fire that is small because it has just started. In the event of a small or incipient fire, the following minimum actions will be taken:

- Evacuate nearby site workers from the area, if possible, to an upwind location or to an area not affected by smoke or hazardous decomposition products if an upwind location is not feasible.
- Attempt to extinguish fire using portable fire extinguisher, water from the nearby river or by smothering.
- Contact emergency response personnel, as needed, for any injuries or exposures to hazardous decomposition products.

After the fire has been extinguished, or emergency response personnel have been contacted, notify the PM, CM, HSEM, and Teck's Project Manager.

10.9 Large Fire/Explosion

An explosion, large fire, or a small fire that cannot be extinguished, is beyond the first line capabilities of URS personnel. Professional emergency response personnel would be needed to provide emergency assistance for these types of incidents. In the event of a large fire, explosion, or a small fire that cannot be extinguished, the following minimum actions will be taken:

- Evacuate all site workers from the site, if possible, to an upwind location, or to an area not affected by smoke or hazardous decomposition products if an upwind location is not feasible.
- Perform a quick roll call to account for all site workers.
- Contact the fire department (Call 911).
- Contact emergency response personnel, as needed, for any injuries or exposures to hazardous decomposition products.
- After emergency response personnel have been contacted, notify the PM, CM, HSEM, and Teck's Project Manager.

10.10 Hazardous Chemical Spill or Release

Hazardous chemical spill or release situations may all be different due to the way the incident occurred, how hazardous the substance may be, and how much has been spilled or released. If a hazardous chemical spill or release occurs, the following steps will be taken:

- Evacuate site personnel, if necessary. Follow the evacuation sequence outlined in Section 9.3.
- Determine the source of leak or release.
- Determine the approximate volume of the leaked or released substance and identify the chemical(s) involved.
- Contact emergency response personnel to inform them of the possible need for assistance.

- Don the appropriate PPE.
- Secure the spread of the spill, if possible, using one of the following methods of containment:
 - Patch and plug
 - Adsorbent materials such as clay, saw dust, absorbent pillows, sheets, or rolls
 - Utilize a dike
 - Damming with soil, straw bales, or sand bags
- After the spill/release has been contained, or emergency response personnel have been contacted, notify the PM, CM, HSEM, and Teck's Project Manager.
- A spill or release of a hazardous substance at or above its Reportable Quantity (RQ) will require reporting to the National Spill Response Center (see Table 10-1). See the material's MSDS for the RQ reporting requirements.

10.11 First Aid

At least one person, and preferably two or more, who are trained in first aid must be available at the worksite. The trained first aid responders must have current first aid certificates and be trained in bloodborne pathogen precautions. When a work-related incident results in a non-critical injury/illness, the primary objective is to provide appropriate medical services to diagnose and treat the injury/illness.

Options available to the employee and project management in these situations include the following:

- First aid treatment and/or review by a qualified first aid responder
- First aid treatment and/or review by a qualified first aid responder followed by a referral to the URS Occupational Health Specialist (866-326-7321).

If a site worker is bitten or stung by an insect, the SSO will take the following actions:

Table 10-5
First Aid Procedures for Insect Bite/Sting

Step	First Aid Procedures for Insect Bite/Sting
1	Remove the stinger. Scrape the stinger away from the skin with a fingernail, or use tweezers. If tweezers are used, be sure to grasp the stinger and not the venom sac.
2	Wash the bite/sting area with soap and water.
3	Cover the bite/sting area to keep it clean.
4	Apply an ice pack to the bite/sting area to reduce any pain and swelling.
5	Watch the victim for signals of an allergic reaction.

Emergency response personnel should be contacted in the event of an insect bite or sting:

If the individual does not know what bit or stung them;

If the individual has a history of allergic reactions to insect bites or stings (consult the employee's Medical Data Sheet);

If the individual is bitten or stung on the face or neck; or

If the individual begins to have difficulty breathing.

If a site worker is bitten by a tick, mosquito, or snake, or comes into contact with a poisonous plant, the SSO shall refer to SMS 47 (*Biological Hazards*, Appendix A) for information on medical followup. SMS 47 also contains background information and precautionary measures for each of these biological hazards.

10.12 Emergency Equipment and First Aid Requirements

A supply of emergency PPE and equipment will be maintained on-site in sufficient quantities and locations to ensure an adequate supply for all emergency response personnel. All emergency equipment will be fully stocked and readily accessible as needed. Refer to URS SMS 24-9 (Attachment A) for the *Field First Aid Kit Supply List*. The following emergency supplies will be available:

- Industrial first-aid kit (one 16-unit kit that complies with ANSI Z308A for every 25 persons or less)
- Bloodborne pathogen precaution kit with CPR mouth shield
- Instant cold packs
- Stretcher
- Portable emergency eye wash and drenching station
- Fire extinguishers placed in the following locations:

- In every site storage facility and site office (20-A:120-B:C, maximum distance of 75 feet to an extinguisher)
- In each piece of heavy equipment (2.5 B:C)
- In each motor vehicle (2.5-B:C)
- Adjacent to any flammable/combustible liquid or compressed gas storage area (20-A:120-B:C, one extinguisher located within 10 feet from the entrance, and one located 25-75 feet outside the storage area)
- Adjacent any fueling area (20-A:120-B:C, maximum travel distance of 75 feet to an extinguisher)
- Adjacent any active generator pump or air compressor (20-A:120-B:C)
- Coveralls, boot covers, gloves, face shields, etc., as required by project activities

11.0 SITE RECORDKEEPING

11.1 Required Documentation

The following documentation must be kept on-site or readily accessible:

- OSHA Form 300 - Log and Summary of Occupational Injuries and Illnesses;
- Material Safety Data Sheets (MSDSs) for all hazardous chemicals brought on-site by URS and its Contractors;
- Respirator fit test records;
- OSHA-required training records for site workers;
- OSHA-required medical surveillance examination clearance letters for site workers;
- Calibration records for all monitoring equipment;
- Health and safety logbook;
- Copies of any Incident Reports;
- Signed copies of the Site Safety Plan Compliance Agreement (see Section 12.0);
- A completed SMS Checklist;
- A completed Competent Person Assignment Form;
- Medical Data Sheets for all site personnel;
- The Field First Aid Kit Supply List (SMS Form 24-9; posted);
- Any other permits, training records, or documentation required by applicable URS SMS; and

11.2 Training and Recordkeeping Log

Training and recordkeeping information will be maintained with the SSO and will include initial site-specific safety training, basic safety training, on boarding status and documentation, safety leadership training, medical monitoring information and training certifications. All daily safety briefings, weekly “toolbox” topic training, and visitor training information will also be maintained by the SSO. A record of the training will be documented on a training log, which will include the following information:

- The date;
- Employee’s name and social security number or employee number (attendance check); and
- Training topic(s);

11.3 Health and Safety Field Log

The SSO will maintain a logbook or daily safety log on-site in accordance with standard URS procedures. Complete and detailed documentation of site activities is very important. The following information will be recorded on a daily basis:

- Site conditions (e.g., weather);
- Activities being performed;
- Personnel on-site;
- Site visitors;
- Incidents, accidents, and near misses;
- Violations of health and safety procedures; and
- Other significant events.

Site monitoring will also be documented in the health and safety logbook, including the following information:

- Monitoring equipment condition;
- Calibration records;
- Employees and work areas monitored; and
- Monitoring results.

11.4 Incident Reports

Upon receiving a report of an on-site incident, the SSO will investigate the circumstances surrounding the incident. The incident reporting procedure will follow URS SMS 49 (*Injury/Illness/Incident Reporting*, Attachment A). All recordable work-related injuries and illnesses will be recorded on the OSHA 300 Form within six days. Contractors must also meet the requirements of maintaining an OSHA 300 Form. The URS Form 49-1 meets the requirements of OSHA Form 301 (Supplemental Record).

12.0 SITE SAFETY PLAN COMPLIANCE AGREEMENT

All project personnel, including URS employees, client project staff, URS subcontractors and visitors associated with work at the Black Sand Beach Excavation Project site shall pledge to follow all protocols and procedures in this SSP. In order to document individual agreement with this requirement, all personnel must complete this Site Safety Plan Compliance Agreement. These agreements will be kept in the on-site and will become part of the permanent project record upon completion of site activities.

I, _____ (print name), have read the Site Safety Plan (SSP) for the Black Sand Beach Excavation Project site located in Stevens County, Washington, or I have been verbally advised of its contents. I understand, and I agree to comply with all of its provisions. I understand that I could be prohibited from working on the project, and I may be subject to disciplinary actions for violating any of the health and safety requirements specified in this SSP.

Signature

Date

Company

Employee Number

13.0 APPROVALS

By their signature, the undersigned certify this Site Safety Plan will be used for the protection of the health and safety of URS personnel, contractors, and visitors during the Black Sand Beach Excavation Project site in Stevens County, Washington.

Signature

Date

Mr. Paul McCullough
URS Project Manager

Mr. Dave Enos
URS Principal-in-Charge

Ms. Jennifer Allen CIH
URS Health and Safety Manager

Attachment A

Applicable Safety Management Standards

ATTACHMENT A

APPLICABLE URS SAFETY MANAGEMENT STANDARDS

SMS 001-Inspection By Regulatory Agencies	SMS 030-Sanitation
SMS 002-Hazard Communication (Worker Right-to-Know)	SMS 032-Work Zone Traffic Control
SMS 003-Emergency Action Plans	SMS 034-Utility Clearances and Isolation
SMS 004-Accessing Industrial Sites	SMS 036-International Travel Health and Safety
SMS 010-Confined Space Entry	SMS 040-Fall Protection
SMS 013-Excavation Safety	SMS 042-Respiratory Protection
SMS 014-Fire Prevention	SMS 043-Personal Monitoring (Industrial Hygiene)
SMS 015-Flammable/Combustible Liquids and Gases	SMS 046-Subcontractor Health and Safety Requirements
SMS 016-Hand Tools and Portable Equipment	SMS 047-Biological Hazards
SMS 017-Hazardous Waste Operations	SMS 048-Hazardous Materials/Dangerous Goods Shipping
SMS 018-Heat Stress	SMS 049-Injury/Illness/Incident Reporting and Notification
SMS 019-Heavy Equipment Operations	SMS 051-Blood borne Pathogens
SMS 020-Hot Work	SMS 055-Health and Safety Training
SMS 021-Housekeeping	SMS 057-Vehicle Safety
SMS 022-Lead in Construction	SMS 064-Hand Safety
SMS 023-Lockout/Tagout	SMS 065-Injury Management
SMS 024-Medical Screening and Surveillance	SMS 066-Incident Investigation
SMS025-New Employee Health, Safety, and Environment Orientation	SMS 072-Behavior Based Safety
SMS 026-Noise and Hearing Conservation	SMS 086-Managing Health, Safety, and Environment-Related Risks
SMS 027-Work Over Water	SMS 088-Signs, Signals, and Barricades
SMS 028-Portable Ladders	SMS 090-Project Security
SMS 029-Personal Protective Equipment	

URS SAFETY MANAGEMENT STANDARD

Excavation

1. Applicability

This standard applies to operations where URS Corporation and subsidiary companies perform trenching and excavation activities, and/or where URS employees are exposed to hazards associated with trenching and excavation activities.

2. Purpose and Scope

The purpose of this standard is to protect personnel from the hazards associated with excavation and trenching activities.

3. Implementation

Implementation of this standard is the responsibility of the URS manager directing activities of the facility, site, or project location.

4. Requirements

A. Competent Person

Where potential employee exposure to hazards associated with the excavation (e.g., entrapment, falls greater than 4 feet (1.2 meters), cave-ins, etc.) can reasonably be anticipated, an excavation-competent person must be on site. The excavation-competent person:

1. Has formal documentation of training as an excavation-competent person.
2. Must be physically located at the excavation site at all times while work is in progress.
3. Is responsible for conducting daily inspections of excavations, adjacent areas, and protective systems prior to each shift.
4. Is responsible for inspection after every rainstorm or other potentially hazard-producing event.
5. Must have knowledge of soils and soil classification.
6. Understands design and use of protective systems.
7. Understands the requirements of the applicable regulations.

URS SAFETY MANAGEMENT STANDARD
Excavation

8. Has authority to stop work and take corrective actions when conditions change.
9. Has the ability to recognize and test hazardous atmospheres.
10. If URS hires a subcontractor to perform excavation or trenching activities, the subcontractor will be required to assign an excavation-competent person to the project. Documentation of this person's qualifications will be maintained in the project safety file.

B. Preliminary Planning

1. Underground and aboveground utilities, adjacent structures or retaining walls, spoil layout, truck routes, and emergency procedures must be identified before work begins.
2. When the excavation or trench approaches the estimated location of underground utilities, the exact location will be determined by methods identified in SMS 034 – Utility Clearance and Isolation.

C. Access/Egress

1. Entry into an excavation or trench should not be made unless absolutely necessary.
2. If personnel enter an excavation or trench that is 4 feet (1.2 meters) deep or more, ladders, steps, ramps, or other safe means of access and egress must be provided, and located at intervals of 25 feet (7.6 meters) or less of lateral travel. If a ladder is used, the ladder must extend 3 feet (0.9 meter) above the original surface of the ground.
3. In excavations and trenches that employees may be required to enter, excavated or other material must be effectively stored and retained at least 2 feet (0.6 meter) or more from the edge of the excavation. As an alternative to this clearance requirement, barriers or other effective retaining devices may be used in lieu thereof in order to prevent excavated or other materials from falling into the excavation.
4. Surface crossing of trenches by personnel or vehicles should not be made unless absolutely necessary. When necessary, the following conditions must be met:

URS SAFETY MANAGEMENT STANDARD

Excavation

- a. Vehicle crossings must be designed by and installed under the supervision of a registered professional engineer.
- b. Walkways or bridges must have a minimum clear width of 20 inches (50.8 centimeters [cm]), be equipped with standard guardrails, and extend a minimum of 24 inches (61 cm) past the surface edge of the trench.

D. Soil Classification

When sloping, benching, or installed protective systems are used, soil classification of each rock and soil deposit must be classified by a competent person. Soil and rock will be classified as one of the following: stable rock, Type A soil, Type B soil, or Type C soil. The classification will be based on the results of at least one visual analysis and one manual analysis, such as soil plasticity dry strength, thumb penetration, pocket penetrometer, or hand-operated shear vane. In the event that soil classification requires additional technical expertise, the competent person will consult with a registered professional engineer. (See Supplemental Information A – Soil Classification.)

E. Protective Systems

1. Employees in excavations deeper than 4 feet (1.2 meters) must be protected by means of properly designed protective systems.
2. Protective systems for excavations or trenches deeper than 20 feet (6.1 meters) must be designed and stamped by a registered professional engineer.
3. Protective systems must have the capacity to resist all loads that are intended or could reasonably be expected to be applied or transmitted to the system.
 - a. Sloping and Benching
 - When personnel are required to work in trenches or excavated areas, all slopes must be excavated to at least the angle of repose, or otherwise safely supported to prevent cave-ins.
 - The determination of the angle of repose and design of the supporting system must be based on careful evaluation of pertinent factors such as: depth of cut;

URS SAFETY MANAGEMENT STANDARD
Excavation

possible variation in water content of the material while the excavation is open; anticipated changes in materials from exposure to air, sun, water, or freezing; loading imposed by structures, equipment, overlying material, or stored material; and vibration from equipment, blasting, traffic, or other sources. (See Supplemental Information B – Angles of Repose – Simple Slopes.)

- The slopes and configurations of sloping and benching systems for excavations 4 feet (1.2 meters) to 20 feet (6.1 meters) deep will be selected and constructed by the employer or his designee, and must be in accordance with the following requirements.
- Soil must be analyzed by a competent person to determine the soil or rock type. The maximum allowable slope for each soil or rock type is identified in the table below.

Soil or Rock Type	Maximum Allowable Slope (Horizontal: Vertical)
Stable Rock	Vertical 90°
Type A	¾:1 or 53°
Type B	1:1 or 45°
Type C	1½: 1 or 34°

- Soil classification is not required if 1½:1 (Horizontal:Vertical) or 34° slope is used. If this slope is greater than 1½:1 (Horizontal:Vertical) or 34°, a soil classification must be made. The excavation must comply with one of the following three options.
 - Option I – Maximum allowable slope, and allowable configurations for sloping and benching systems will be determined in accordance with the conditions and requirements in Supplemental Information A – Soil Classification; and Appendix B – Sloping and Benching.
 - Option II – Designs of sloping or benching systems will be selected by using tabulated data based on soil conditions. These tables must be calculated and prepared by a registered professional engineer. The plan must be stamped by a registered professional

URS SAFETY MANAGEMENT STANDARD
Excavation

engineer, and this information must be documented and filed on site.

- Option III – A registered professional engineer must design the sloping and benching system and stamp the plan. This information must be documented and filed on site.

Excavations with sloping and benching in excess of 20 feet deep must be designed and stamped by a registered professional engineer.

b. Timber and Aluminum Hydraulic Shoring for Trenches

Designs of support systems, shield system, and other protective systems will be selected and constructed by the employer or their designee, and must be in accordance with one of four options.

- Option I – Designs using Appendices A, C, and D (see 29 Code of Federal Regulations [CFR] 1926 Subpart P). Shoring in trenching will be determined using conditions and requirements of Supplemental Information A – Soil Classification; Appendix C – Timber Shoring; and Appendix D – Aluminum Hydraulic Shoring.
- Option II – Designs of support systems, shield systems, or other protective systems that are drawn from manufacturer's tabulated data will be in accordance with all specifications, recommendations, and limitations issued or made by the manufacturer (i.e., trench jacks, hydraulic). This information must be filed on site.
- Option III – Designs using other tabulated data. Designs of support systems, shield systems, or other protective systems will be selected from and be in accordance with tabulated data. This information must be filed on site.
- Option IV – Design by registered professional engineer. Support systems, shield systems, and other protective systems not using Option I, II, or III must be approved and stamped by a registered professional engineer.

c. Alternatives to Timber Shoring

URS SAFETY MANAGEMENT STANDARD
Excavation

- Portable trench boxes or sliding trench shields may be used for the protection of personnel in lieu of a shoring system or sloping. Where such trench boxes or shields are used, they must be designed, constructed, and maintained in a manner that will provide protection equal to or greater than the sheeting or shoring required for the trench.
 - Trench boxes require placement using portable lifting equipment such as backhoes or other tractor-like devices. The job hazard analysis will consider the hazards of lifting and placement of the trench boxes, including the proper use of chains, stability of the mobile equipment, swing radius protection for load, and load rating for the lifting device.
 - Trench shields and boxes must either be pre-manufactured with listed load ratings, or designed, stamped, and constructed under the direction of a registered professional engineer.
- d. Protective systems designed to protect employees in excavations deeper than 20 feet (6.1 meters) must be designed and stamped by a registered professional engineer.
- e. Excavations must be clearly identified and barricaded to keep unauthorized individuals out.
- f. Walkways, runways, and sidewalks must be kept clear of excavated material or other obstructions, and no sidewalks should be undermined unless shored to carry a minimum live load of one 125 pounds per square foot.
- g. If it is necessary to place heavy objects or operate heavy equipment on a level above and near any excavation, the side of the excavation must be sheet piled, shored, and braced as necessary to resist the extra pressure due to such superimposed loads.

URS SAFETY MANAGEMENT STANDARD
Excavation

F. Hazardous Atmospheres and Confined Spaces

1. In excavations or trenches greater than 4 feet (1.2 meters) deep where an oxygen deficient (<19.5 percent) or flammable (>10 percent Lower Explosive Limit [LEL]) or other potentially toxic environment could be expected to exist, the atmosphere of the excavation must be monitored before workers enter the excavation. Air monitoring must be conducted before personnel enter an excavation or trench, and then periodically to ensure that the atmosphere remains safe. Monitoring will be conducted at three vertical depths of the excavation to detect potentially stratified gas layers (e.g., propane has a density 1.55 times that of normal air and will accumulate in the lower depths of an open trench).
2. The frequency of air monitoring will be increased if equipment used in or near the excavation or trench may alter the atmosphere where personnel are working. All air monitoring must be documented and maintained in the project safety files.
3. Attended emergency rescue equipment, such as a breathing apparatus, a safety harness and line, basket stretcher, etc., must be readily available where adverse atmospheric conditions may exist or develop in an excavation or trench.
4. Excavations or trenches may qualify as confined spaces. When this occurs, compliance with SMS 010 – Confined Spaces, is required.

G. Water Accumulation

1. Employees will not work in excavations where water is accumulating unless adequate precautions have been taken to protect employees. Personnel must exit excavations and trenches during rainstorms.
2. De-watering equipment must be installed and monitored by a competent person.
3. Diversion ditches, dikes, or other suitable means will be used to prevent water from entering an excavation and to provide adequate drainage of the area adjacent to the excavation.

URS SAFETY MANAGEMENT STANDARD

Excavation

4. Excavations and trenches must be inspected by a competent person after each rain event and before personnel are permitted to re-enter the excavation or trench.

H. Excavation and Trenching Permit

1. An Excavation/Trenching Permit (Attachment 013-1 NA) must be completed prior to all excavation or trenching activities.
2. The Excavation and Trenching Permit must be completed and signed by all applicable parties as indicated on the permit.
3. Excavation and Trenching Permits may be valid for up to 1 week.

I. Daily Inspections

1. Daily inspections must be made (Attachment 013-2 NA) of excavations and trenches. Where potential employee exposure to hazards associated with the excavation (e.g., entrapment, falls greater than 4 feet (1.2 meters), cave-ins, etc.) can reasonably be anticipated, these inspections must be made by a competent person.
2. Inspections must be conducted daily before the start of work, after every rainstorm, after other events that would increase hazards such as snowstorm, thaw, earthquake, or dramatic change in weather, and when fissures, tension crack, sloughing, undercutting, water seepage, bulging at the bottom or other similar conditions occur.
3. If evidence of possible cave-ins or slides is apparent, all work in the excavation or trench must cease until the necessary precautions have been taken to safeguard the personnel.

J. Excavating at Potential MEX/UXO Sites

1. If the project site is suspected of munitions and explosives of concern (MEC) or unexploded ordinance (UXO) contamination, the UXO team will conduct a reconnaissance and MEC/UXO avoidance to provide clear access routes to each site before excavation crews enter the area.
2. MEC/UXO sites with planned excavation activities will not be conducted until a complete plan for the site is prepared and/or approved by the URS UXO Safety Officer. MEC/UXO avoidance

URS SAFETY MANAGEMENT STANDARD

Excavation

must be conducted during excavation operations on known or suspect MEC/UXO sites (SMS 039).

K. Training/Briefings

1. Conduct and document daily safety briefings for all employees associated with excavation activities. Discuss excavation hazards, protective measures, and work practices that will be applicable to the day's activities.

5. Documentation Summary

The following information will be maintained in the project file:

- A. Competent person qualifications.
- B. Excavation and Trenching Permit(s).
- C. Daily inspections by an excavation-competent person.
- D. Air monitoring records.

6. Resources

- A. U.S. Occupational Safety and Health Administration (OSHA) Standard [Excavations](#) 29 CFR 1926, Subpart P
 1. Appendix B, [Sloping and Benching](#)
 2. Appendix C, [Timber Shoring](#)
 3. Appendix D, [Aluminum Hydraulic Shoring](#)
 4. Appendix E, [Alternatives to Timber Shoring](#)
- B. U.S. OSHA Technical Links – [Trenching and Excavation](#)
- C. [SMS 010](#) – Confined Space Entry
- D. [SMS 034](#) – Utility Clearance and Isolation
- E. [SMS 039](#) – Munitions Response / Munitions and Explosives of Concern
- F. [Attachment 013-1 NA](#) – Excavation/Trenching Permit
- G. [Attachment 013-2 NA](#) – Daily Excavation/Trench Inspection Form

URS SAFETY MANAGEMENT STANDARD
Excavation

7. Supplemental Information

- A. [Soil Classification](#)
- B. [Angle of Repose – Simple Slopes](#)

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

1. Applicability

This standard applies to URS Corporation and its subsidiary companies in which hand tools and/or portable powered equipment, including chain saws; brush cutters, powder-actuated tools, and similar high-hazard implements are used.

2. Purpose and Scope

The purpose of this standard is to provide procedures for the safe use and handling of hand tools and portable powered equipment. SMS 064 – Hand Safety provides additional information on the safe use of hand tools.

3. Implementation

Implementation of this standard is the responsibility of the URS manager directing activities of the facility, site or project location.

4. Requirements

A. General

1. Keep hand and power tools in good repair and use them only for the task for which they were designed. Use tools only in accordance with the manufacturer's recommendations.
2. Remove damaged or defective tools from service. Affix a "Do Not Use" tag (or similar) to the tool until repairs are made or the tool is destroyed.
3. Provide employees using hand tools or portable powered equipment with personal protective equipment (PPE) and train employees in the use of PPE required for the operation being undertaken.
4. Keep surfaces and handles clean and free of excess oil and grease to prevent slipping.
5. Do not carry sharp tools in pockets; this practice may cause puncture wounds.
6. Clean tools and return to a suitable toolbox, room, rack, or other storage area upon completion of a job.
7. Before applying pressure, ensure that wrenches have a good bite.

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

- a. Brace yourself by placing your body in the proper position so that that you will not fall in case the tool slips.
 - b. Make sure hands and fingers have sufficient clearance in the event the tool slips.
 - c. Always pull on a wrench, never push.
8. When working with tools overhead, place tools in a holding receptacle or secure when not in use to prevent them from falling.
 9. Do not leave tools in or on passageways, access ways, walkways, ramps, platforms, stairways, or scaffolds where they can create a tripping hazard.
 10. Do not throw tools from place to place or from person to person, or drop tools from heights.
 11. Use nonsparking tools in atmospheres with fire or explosive characteristics.
 12. Inspect all tools prior to start-up or use to identify any defects.
 13. Powered hand tools should not be capable of being locked in the ON position, except as noted elsewhere in this standard.
 14. Require that all power-fastening devices be equipped with a safety interlock capable of activation only when in contact with the work surface.
 15. Ensure that all portable powered tools designed to accommodate guards are equipped with such when in use.
 16. Do not allow loose clothing, long hair, loose jewelry, rings, and chains to be worn while working with power tools.
 17. Do not use cheater pipes.
 18. Make provisions to prevent machines from automatically restarting upon restoration of power (see SMS 023 – Lockout and Tagout Safety).
 19. Where URS issues tools to its employees, the supervisor is responsible for the safe condition of tools and equipment.

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

20. Where workers furnish their own tools, their tools must conform to the requirements demanded for safety and efficiency. The supervisor has the responsibility to regularly inspect these tools for defects.

B. Electrical Power Tools

1. Electric-power-operated tools will be either of the approved double-insulated type or grounded in accordance with the National Electric Code.
2. The use of the electric cord for hoisting or lowering electric tools is an unsafe practice and will not be permitted.
3. All handheld powered drills, tappers, fastener drivers, horizontal, vertical, and angle grinders with wheels greater than 2 inches (5.1 centimeters) in diameter, disc sanders, belt sanders, reciprocating saws, saber saws, and other similar operating powered tools will be equipped with a momentary contact ON/OFF control and may have a lock-on control provided that turnoff can be accomplished by a single motion of the same finger or fingers that turn it on.
4. All other handheld powered tools such as circular saws, chain saws, and percussion tools without positive accessory holding means will be equipped with a constant pressure switch that will shut off the power when the pressure is released (i.e., "dead man" switch).

C. Grinding Tools

1. Inspect work rests and tongue guards for grinders.
 - a. Work rest gaps should not exceed $\frac{1}{8}$ inch (3 mm).
 - b. Tongue guard gaps should not exceed $\frac{1}{4}$ inch (6 mm).
2. Do not adjust work, guards, or tool rests while the grinding wheel is moving.
3. Inspect the grinding wheel for cracks, chips, defects, or excessive wear. Remove from service if any defects are found.
4. Wear goggles when grinding. A clear full face shield may be worn with the goggles.

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

5. Do not use the side of a grinding wheel unless the wheel is designed for side grinding.
6. Always stand to the side of the blade, never directly behind it.
7. Use grinding wheels only at their rated speed.
8. Grinding aluminum is prohibited.
9. For operations in the United Kingdom:
 - a. No grinding wheels exceeding 55 mm are to be used.
 - b. All wheels are to be marked with their safe maximum speed.
 - c. Abrasive wheels will be operated only by personnel who have been specifically trained and specified competent by URS.
 - d. Abrasive wheels will be operated only by persons specified as competent, under the abrasive wheel regulations.
 - e. Abrasive wheels must be operated only if the manufacturer's guard is fitted and they are in good working order.

D. Power Saws

1. Require that circular saws are fitted with blade guards.
2. Inspect each day prior to use. Remove damaged, bent, or cracked saw blades from service immediately.
3. Require that table saws are fitted with blade guards and a splitter to prevent the work from squeezing the blade and kicking back on the operator.
4. Require guards that cover the blade to the depth of the teeth on hand-held circular saws. The guard should freely return to the fully closed position when withdrawn from the work surface.

E. Woodworking Machinery

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

1. Do not leave woodworking tools running when unattended.
2. Keep the operating table and surrounding area clear of debris.
3. Do not use compressed air to remove dust and chips from woodworking machinery.
4. Locate the ON/OFF switch to prevent accidental start-up. The operator must be able to shut off the machine without leaving the workstation. Safety goggles and kickback aprons should be provided for and worn by operators. Respirators or local exhaust ventilation may also be necessary based on the type of material being cut or sanded.
5. Guard planers and joiners to prevent contact with the blades throughout the full length of the cutting area.
6. Ensure that band saw blades are fully enclosed except at the point of operation.
7. Require that swing cut-off saws have a guard completely covering the upper half of the saw.
8. Require that circular cross-cut and rip saws are provided with a hood guard, splitter, and anti-kickback device. The hood should adjust itself automatically to the thickness of and remain in contact with the material being cut. All circular saws will be provided with a hood guard.
9. Ensure that exposed parts of the saw blade under the table are properly guarded.
10. Equip all swing cutoff and radial saws that are drawn across a table with limit stops to prevent the saw from traveling beyond the edge of the table.
11. Hold the material being cut firmly against a back guide or fence and cut with a single, steady pass.
12. Cut green or wet material slowly and with caution. Check all material being cut for nails, hard knots, etc.
13. Use a push stick when:

URS SAFETY MANAGEMENT STANDARD
Hand Tools and Portable Equipment

- a. The cutting operation requires the hands of the operator to come close to the blade.
 - b. Small pieces are being machined.
14. When cutting long stock, provide extension tables and a helper to assist the operator.
15. Adjust saw blades so they clear only the top of the cut.
16. Automatic feed devices should be used whenever feasible.
17. When drills are used:
- a. Take care to prevent clothing from being wound around the drill. Wear sleeves buttoned at the wrist or short-sleeved shirts.
 - b. Clamp or hold down material being drilled to prevent spinning with the drill.
 - c. If the bit is long enough to pass through the material, provide against damage and injury.
 - d. Secure magnetic drills with a chain or rope to prevent falling. Label cord connections to prevent unplugging.
18. When sanders are used:
- a. Move sanders away from the body.
 - b. Because dust may create an explosion hazard, guard against open flames and sparks.

F. Pneumatic Tools and Equipment

1. Require that pneumatic tools have:
- a. Tool retainers to prevent the tool from being ejected from the barrel during use.
 - b. Safety clips, chains, tie wires, or other retaining devices to secure connections between tool/hose/compressor to prevent whipping in case of disconnection or failure.

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

2. Do not lay hose in walkways, on ladders, or in any manner that presents a tripping hazard.
3. Never use compressed air to blow dirt from hands, face, or clothing.
4. Do not use compressed air for cleaning purposes unless the pressure is reduced to 30 pounds per square inch (psi) or less. This rule does not apply for concrete form, mill scale, green cutting, and similar cleaning operations. Proper respiratory, hand, eye, and ear protection must be worn.
5. Never raise or lower a tool by the air hose.
6. Shut off the pressure and exhaust from the line before disconnecting the line from any tool or connection.

G. Powder-Actuated Fastener Tools

1. Use powder-actuated tools that comply with the requirements of the American National Standards Institute (ANSI)/American Society of Safety Engineers (ASSE) Standard A10.3 – 2006 – Powder-Actuated Fastening Systems.
2. Assess local and state regulations governing the use of these tools to ensure compliance.
3. Use only individuals who have been trained by a manufacturer's representative and possess the proper license to operate, repair, service, and handle powder-actuated tools.
4. With each tool, the manufacturer or supplier should furnish a detailed instruction manual covering the application, operation, and maintenance of the tool. The manufacturer's recommendation for size of charge, stud unit, or pin, and for specific application must be followed explicitly by the operator.
5. Keep cartridges or shells in the original containers, in separate metal containers, or in the carrying case provided with the tool, and then stored in locked containers. Keep cartridges of varied charges or forces segregated from each other.

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

6. Take precaution, as defined by the manufacturer, in the event of a misfire.
7. Provide information from the manufacturer on the safe use, testing, and maintenance of each type of tool in each tool kit.
8. Never use a powder-actuated tool in a flammable or explosive atmosphere.
9. Require the use of goggles or a full face shield as well as safety glasses during operation of powder-actuated tools.
10. Use only tools that are provided with a shield or muzzle guard. This shield or guard should be of a size, design, and material that will effectively confine flying particles and prevent escape of ricocheting studs and pins.
11. Ensure that powder-actuated tools are not able to be fired unless the tool is pressed against the work surface.
12. Always handle powder-actuated tools like firearms, with hands clear of the muzzle and barrel pointed away from all persons, especially when the tool is being closed or assembled after loading.
13. Ensure that the tool is not able to fire if the tool is dropped when loaded.
14. Ensure that firing the tool requires two separate operations, with the firing movement being separate from the motion of bringing the tool to the firing position.
15. Provide signs and barricades when shooting into walls or floors with personnel working on the other side.
16. Never fire into easily pierced or soft substrates or into materials of unknown resistance to piercing. In these situations, there is potential for the fastener to penetrate and pass through, creating a flying projectile hazard. If penetration of these materials is required, the material should be backed with a box of wood or sand at least four inches (10 cm) thick and of adequate area.
17. Do not use powder-actuated tools in reinforced concrete if there is the possibility of striking the rebar.

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

18. Do not use powder-actuated tools on cast iron, high carbon, heat treated steel, or armor plate, thin slate, marble, glass, live rock, glazed brick or tile, terra cotta, or other brittle substances, or where the composition is unknown.
19. Do not fire studs closer than three inches (7.5 cm) from the edge or corner when being used on brick or concrete. Do not fire studs closer than ½ inches (1.25 cm) from the edge when being used on steel.
20. Never load and leave a powder-actuated tool unattended. It should be loaded only prior to its intended firing. Use only studs or pins specifically designed for the tool.
21. Test tools each day prior to loading by testing safety devices according to the manufacturer's recommended procedure.
22. Inspect, clean, and store powder-actuated tools in a safe place at the end of each day. No tool will be stored loaded. Store tools with the barrels removed or breech open.
23. At the manufacturer's recommended intervals, the tool will be completely dismantled and carefully inspected for wear on the safety devices by a qualified person familiar with the tool. Worn parts will be replaced before the tool is used again. It is recommended that factory-authorized service representatives be utilized for inspection, repair, and parts replacement, where possible.

H. Chain Saws

1. Approval by the HSE manager is required for all use of chain saws.
2. Inspect the saw prior to each use and periodically during daily use.
3. Never cut above chest height.
4. Require that the idle is correctly adjusted on the chain saw. The chain should not move when the saw is in the idle mode.
5. Start cutting only after a clear escape path has been made.

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

6. Shut the saw off when carrying through brush or on slippery surfaces. The saw may be carried no more than 50 feet (15 meters) while idling.
 7. Require applicable protective gear. This will include, but is not limited to:
 - a. Logger's safety hat.
 - b. Safety glasses and face shield.
 - c. Steel-toed boots.
 - d. Protective leggings.
 - e. Hearing protection.
 - f. Work gloves.
 8. Inspect saws to ensure that they are fitted with an inertia break and hand guard.
 9. *Never* operate a chain saw when fatigued.
 10. Do not allow others in the area when chain saws are operated.
 11. Make sure there are no nails, wire, or other imbedded material that can cause flying particles.
 12. Do not operate a chain saw that is damaged or improperly adjusted, or is not completely and securely assembled. Always keep the teeth sharp and the chain tight. Worn chains should be replaced immediately.
 13. Keep all parts of your body away from the saw chain when the engine is running.
 14. For all operations, only personnel specifically trained and certified as competent by URS may operate chain saws.
- I. Hand-Operated Pressure Equipment
1. Direct pressure equipment such as grease guns, and paint and garden sprayers away from the body and other personnel in the area. The person operating any equipment

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

such as this, which has a potential for eye injury, must wear protective goggles.

2. The noise produced when using certain types of pressure equipment may require the use of hearing protection.
3. Never allow the nozzle of a pressurized tool to come in contact with any body parts while operating. There is potential for injection of a chemical directly into the user's body, resulting in severe injury or death.

J. Gasoline-Powered Tools

1. Never pour gasoline on hot surfaces.
2. Never fuel around an open flame or while smoking.
3. Shut down the engine before fueling.
4. Provide adequate ventilation when using in enclosed spaces.
5. Use only Underwriters Laboratories (UL) - or FM-approved safety cans to transport flammable liquids. The use of unapproved containers for gasoline is strictly prohibited.
6. Label gasoline containers in compliance with Hazard Communication requirements, indicating the chemical and physical hazards of the product.

K. Inspection

Inspect all hand tools on a regular basis. Immediately remove defective tools from service, and tag or destroy them to prevent further use.

5. Documentation Summary

The following documentation will be maintained in the project file:

- A. Site briefings regarding tool use.
- B. Records of tools removed from service.
- C. Copies of powder-actuated tool licenses (as applicable).

URS SAFETY MANAGEMENT STANDARD

Hand Tools and Portable Equipment

D. Tool inspection documentation.

6. Resources

- A. U.S. Occupational Safety and Health Administration (OSHA) Standard – [Hand and Portable Power Tools](#) – 29 Code of Federal Regulations (CFR) 1910, Subpart P
- B. U.S. OSHA Standard – [Construction Tools – Hand and Power](#) – 29 CFR 1926, Subpart I
- C. American National Standards Institute ([ANSI](#))/[American Society of Safety Engineers \(ASSE\) Standard A10.3 – 2006](#) – Powder-Actuated Fastening Systems
- D. [National Association of Demolition Contractors](#)
- E. United Kingdom – ['Provision and Use of Work Equipment' Regulations 1998](#)
- F. Australia/New Zealand Standards – Powder-Actuated Handheld Fastening Tools - AS/NZS 1873.1:2003 Australian/New Zealand Standards – [Hand-held Motor-operated Electric Tools – AS/NZS 60745.1:2003](#)
- G. [SMS 023](#) – Lockout and Tagout Safety
- H. [SMS 064](#) – Hand Safety

URS SAFETY MANAGEMENT STANDARD

Heat Stress

1. Applicability

This standard applies to URS Corporation and its subsidiary companies on projects where ambient (not adjusted) temperatures exceed 70 degrees Fahrenheit (°F) (21 degrees Celsius [°C]) for personnel wearing chemical-protective clothing, including semi-permeable or impermeable protective clothing such as Tyvek or Saranex coveralls, and 90°F (32°C) for personnel wearing normal permeable work clothes. Permeable clothing refers to clothes of standard cotton or synthetic materials.

2. Purpose and Scope

The purpose of this standard is to protect project personnel from the effects of heat-related illnesses.

3. Implementation

Implementation of this standard is the responsibility of the URS manager directing activities of the facility, site, or project location.

4. Requirements

- A. The project Health and Safety Plan will address heat stress control when temperatures identified in Section 1 of this standard are anticipated. For employees wearing chemical-protective clothing, physiological monitoring (Section J) is the most effective approach, because evaporative cooling capability is limited.
- B. Heat stress is influenced by air temperature, radiant heat, and humidity. The Wet Bulb Globe Temperature (WBGT) is a useful index of the environmental contribution to heat stress. Because WBGT is only an index of the environment, the contributions of work demands, clothing, and state of acclimatization must also be accounted for, as described in the following steps.
 - 1. Monitor ambient temperatures and conduct heat stress monitoring in accordance with the project Health and Safety Plan. Revise the heat stress monitoring and controls if there are any reports of discomfort due to heat stress.
 - 2. Monitor temperatures in each unique environment in which workers perform work (e.g., take WBGT measurements inside truck cabs for truck drivers, and take separate WBGT measurements in the outdoor area where field employees work, etc.).

URS SAFETY MANAGEMENT STANDARD
Heat Stress

3. Determine if individual workers are acclimatized or un-acclimatized. Full heat acclimatization requires up to 3 weeks of continued physical activity under heat-stress conditions similar to those anticipated for the work. Its loss begins when the activity under those heat-stress conditions is discontinued, or when there is a sustained increase in temperatures of 10 °F (5.6 °C) or more, and a noticeable loss occurs after 4 days. A worker can be considered acclimatized for the purpose of this procedure when they have been exposed to the site conditions (including level of activity) for 5 of the last 7 days.
4. Determine the approximate workload of each worker or group of workers. The following examples can be used for comparison:

Table 1
Examples of Activities within Workload Categories

Categories	Example Activities
Resting	Sitting quietly
	Sitting with moderate arm movements
Light	Sitting with moderate arm and leg movements
	Standing with light work at machine or bench while using mostly arms
	Using a table saw
	Standing with light or moderate work at machine or bench and some walking about
	Scrubbing in a standing position
Moderate	Walking about with moderate lifting or pushing
	Walking on level at 6 Km/hr while carrying 3 Kg weight load
	Carpenter sawing by hand
Heavy	Shoveling dry sand
	Heavy assembly work on a non-continuous basis
	Intermittent heavy lifting with pushing or pulling (e.g., pick-and-shovel work)
	Shoveling wet sand
Very Heavy	Shoveling wet sand

5. Determine the approximate proportion of work within an hour during a typical shift. Typically, the initial work schedule will be 60 minutes of work per hour (100 percent work) with a small break in the morning and afternoon, as appropriate, and a 30-minute lunch break mid-day.
6. Compare the WBGT values measured in 4.B.1 to the screening criteria values in the following table, using the determinations made in 4.B.3 through 4.B.5.

URS SAFETY MANAGEMENT STANDARD
Heat Stress

Table 2
SCREENING CRITERIA FOR HEAT STRESS EXPOSURE
(WBGT Values in °F /°C)

Work Cycle	Acclimatized				Unacclimatized			
	Light Work	Mod. Work	Heavy Work	Very Heavy Work	Light Work	Mod. Work	Heavy Work	Very Heavy Work
100% Work (60 min/ hour)	85.1/ 29.5	81.5/ 27.5	78.8/ 26.0	N/A	81.5/ 27.5	77.0/ 25.0	72.5/ 22.5	N/A

- a. If the measured WBGT is *less than* the table value, there is little risk of excessive exposure to heat stress, and work can continue. Continue to monitor ambient conditions with the WBGT. However, if there are reports of the symptoms of heat-related disorders, then the analysis of little risk should be reconsidered.
- b. If the measured WBGT is *greater than* the table value, institute heat stress controls, including a work-rest cycle, and perform physiological monitoring as described elsewhere in this standard.
- c. Because of the physiological strain associated with very heavy work among less fit workers regardless of WBGT, values are not provided in Table 1 for continuous work. Physiological monitoring should always be implemented under these conditions.
- d. For workers wearing semi-permeable or impermeable clothing, such as Tyvek or Saranex, the WBGT procedures cannot be used. For these situations, workers should begin physiological monitoring as soon as the temperature in the work area exceeds 70°F (21°C).

C. Physiological Monitoring

Physiological monitoring provides a means to assess the effectiveness of the heat stress controls (training, hydration, work-rest cycles, etc.) that are in place. Based on the results of physiological monitoring and self-assessment, work-rest cycles can be adjusted to more effectively control heat stress by shortening the work period, or to allow for longer work periods if workers are recovering adequately during rest breaks.

1. Perform physiological monitoring as soon as the employee stops working and begins their break (rest). Perform *physiological monitoring at least every hour*. *Base rest breaks* on the results of the monitoring, workers' self-assessment, and professional judgment.

URS SAFETY MANAGEMENT STANDARD

Heat Stress

- a. Example 1: If the WBGT is 85°F (29.4°C) or less for acclimatized, light-duty workers, they can work 60 minutes per hour (100 percent work), and they need only take their regularly scheduled breaks.
 - b. Example 2: If the WBGT is greater than 85°F (29.4°C) for acclimatized, light-duty workers, physiological monitoring must be performed, and workers' work-rest cycles must be adjusted as described below.
2. Have workers assess themselves and their body's reaction to the heat and work conditions (self-assessment), and report any signs or symptoms of heat illness. These can include nausea or dizziness, heat cramps, extreme thirst, or very dark urine.
 3. Based on the results of the physiological monitoring and on the workers' self-assessments, the work period may be adjusted as follows:
 - a. The work period may be *increased* (generally, by 5- to 10-minutes intervals, up to a maximum of 4 hours) if the results of the first 2 hours of the physiological monitoring and the workers' self-assessments indicate that workers *are* recovering adequately (see below), and on the judgment of the Health and Safety Technician.
 - b. The work period *must be decreased* if the results of the physiological monitoring and the workers' self-assessment indicate that workers are NOT recovering adequately (see below).
 4. Perform physiological monitoring
 - a. The worker or the Health and Safety Technician must measure and record body temperature and pulse rate as described below. Use SMS 018-1 NA – Heat Stress Monitoring Record as a tool.
 5. Body Temperature Monitoring
 - a. Monitor body temperature to determine if employees are adequately dissipating heat buildup. Ear probe thermometers which are adjusted to oral temperature (aural temperature) are convenient and the preferred method of measurement. Determine work/rest regimen as follows:
 - i. Measure oral body temperature at the end of the work period. Oral body temperatures are to be obtained prior to the employee drinking water or other fluids.

URS SAFETY MANAGEMENT STANDARD
Heat Stress

- ii. If temperature exceeds 99.6°F (37.5°C), shorten the following work period by 1/3 without changing the rest period.
 - iii. If, at the next rest period, temperature still exceeds 99.6°F (37.5°C), the worker should not be allowed to continue work until repeated temperature measurements are in the acceptable range (i.e., less than 99.6°F). Do not leave the worker alone during the recovery time. Watch for signs of heat illness and be prepared to implement emergency response as necessary.
 - iv. Do not allow a worker to wear impermeable PPE when his/her oral temperature exceeds 100.6°F (38.1°C).
- b. Have employees assess themselves and their body's reaction to the heat and work conditions, and report any signs or symptoms of heat stress, including, but not limited to, feeling nauseous or dizzy, skin rash or skin irritation, muscle cramps, weakness or fatigue, extreme thirst, dizziness, blurred vision, headache, or very dark urine.
6. Pulse Rate Monitoring
- a. Take the radial (wrist) pulse as early as possible in the rest period and determine the worker's heart rate in beats per minute. The heart rate is determined by counting the pulse for ten seconds and multiplying the number by 6 to get the beats per minute. Record this as P1.
 - b. Wait 2 minutes and repeat the pulse measurement. Record this as P2.
 - c. If P1 is greater than or equal to 110 beats per minute (bpm) and if (P1 – P2) is less than or equal to 10 bpm (indicating that workers are not recovering adequately), shorten the next work cycle by 1/3 without changing the rest period.
 - d. At the next rest period, if P1 is still equal to or greater than 110 bpm, and if (P1 – P2) is still less than or equal to 10 bpm, shorten the following work cycle by 1/3 without changing the rest period.
 - e. At the third rest period, if P1 is still equal to or greater than 110 bpm and (P1 – P2) is still less than or equal to 10 bpm, the worker should not be allowed to continue work until repeated pulse measurements are in the acceptable range (i.e., P1 is less than 110 bpm and (P1 – P2) is greater than 10 bpm). Do not leave the worker alone during the recovery time. Watch for signs of heat illness and be prepared to implement emergency response as necessary.

URS SAFETY MANAGEMENT STANDARD

Heat Stress

- D. Record monitoring results and worker's self-assessments on Attachment 018-1 NA – Heat Stress Monitoring Record.
- E. Investigate the use of auxiliary cooling devices in extreme heat conditions.
- F. Conduct briefings for employees regarding health hazards and control measures associated with heat stress whenever conditions require the implementation of heat stress monitoring. Review the information provided in Supplemental Information A.
- G. Provide cool water and electrolyte replacement drinks as described in Supplemental Information A.
- H. Allow employees who are not accustomed to working in hot environments appropriate time for acclimatization, as described in Supplemental Information A.
- I. Provide break areas as described in Supplemental Information A.

5. Documentation Summary

The following information will be maintained in the project file:

- A. Heat Stress Monitoring Records
- B. Employee Safety Briefing Verification Forms

6. Resources

- A. NIOSH – [Working in Hot Environments \(Publication No. 86-112\)](#), 1986
- B. NIOSH – Criteria for a Recommended Standard for Occupational Exposures to Hot Environments ([Publication No. 86-113](#)), 1986
- C. ACGIH – [Documentation of the Threshold Limit Values and Biological Indices, 2003](#)
- D. AFL-CIO Building Trades Division – [Heat Stress in Construction](#)
- E. [Attachment 018-1 NA](#) – Heat Stress Monitoring Record

7. Supplemental Information

- A. [Heat Stress Informational Supplement](#)

URS SAFETY MANAGEMENT STANDARD

Heavy Equipment Operations

1. Applicability

This standard applies to the operations of URS Corporation and its subsidiary companies where heavy equipment is in operation by URS employees or subcontractors.

2. Purpose and Scope

The purpose of this standard is to require that heavy equipment is operated in a safe manner; that the equipment is properly maintained; and that ground personnel are protected. Heavy equipment includes construction and mining equipment such as backhoes, excavators, skid steers, graders, loaders, dozers, tractors, cranes, drills, and draglines.

In addition to this standard, refer to SMS 038 – Cranes and Derricks; and SMS 056 – Drilling Safety.

Military related vehicles and equipment (e.g., tanks) are not covered under this standard.

3. Implementation

Implementation of this standard is the responsibility of the URS manager directing activities of the facility, site, or project location.

4. Requirements

A. Authorized Operators

1. Evaluate operators through documented experience (resume), and as appropriate, a practical evaluation of skills. Supplemental Information A through G, or a similar method, may be used for evaluating operators.
2. Allow only qualified operators to operate equipment. Trainees may operate equipment under the direct supervision of a trainer.
3. Prohibit equipment from being operated by any personnel who have not been specifically authorized to operate it.
4. Maintain a list of operators for the project, and the specific equipment that they are authorized to operate.
5. Require operators to use seatbelts at all times in all equipment and trucks.

URS SAFETY MANAGEMENT STANDARD
Heavy Equipment Operations

6. Except where allowed by the manufacturer, prohibit personnel other than the operator from riding in or on the equipment unless additional seating (with seatbelts) is provided by the manufacturer. In some cases, a trainer may ride in a cab not equipped with additional seating when training activities are being conducted.
7. Operators must maintain three points of contact whenever mounting and dismounting a piece of equipment.
8. Brief operators on the following rules of operation:
 - a. Operators are in control of their work area.
 - b. Equipment must be operated in a safe manner and within the constraints of the manufacturer's Operation Manual.
 - c. Operators must stop work whenever unauthorized ground personnel or equipment enter their work area, and only resume work when the area has been cleared.
 - d. Operators must not use mobile phones while operating heavy equipment.

B. Ground Personnel

1. Require that URS ground personnel or ground personnel interacting with URS heavy equipment operations have received training, and comply with the following rules of engagement:
 - a. Wear high-visibility protective vests when in work areas with any operating equipment.
 - b. Stay outside of the swing zone or work area of any operating equipment.
 - c. No standing or working in the equipment operator's blind spots.
 - d. Ground personnel may only enter the swing or work area of any operating equipment when:
 1. They have attracted the operator's attention and made eye contact.

URS SAFETY MANAGEMENT STANDARD

Heavy Equipment Operations

2. The operator has idled the equipment down, placed it in neutral, grounded engaging tools, and set brakes.
 3. The operator gives the ground personnel permission to approach.
- e. Ground personnel must never walk, or position themselves between, any fixed object (e.g., working face, highwall) and operating equipment, or between two operating pieces of equipment.

C. Equipment

1. Maintain operation manuals at the site for each piece of equipment that is present on the site and in use.
2. Require that operators have read or been trained on the manual for the equipment, and operate the equipment within the parameters of the manual.
3. Require that all equipment is provided with roll-over protection systems (ROPS). Tracked excavators, road trucks, and drills are exempt from ROPS requirements, but must have a cab that provides protection from overhead hazards.
4. Verify that seatbelts are present and functional in all equipment.
5. Prohibit the use of equipment that has or had cab glass (per the manufacturer's specifications) that is cracked, broken, or missing.
6. Require that backup alarms are functional on all trucks and equipment. Tracked excavators must have bi-directional alarms, or the operator must be provided with a spotter whenever tracking in either direction.
7. Require all extensions such as buckets, blades, forks, etc., to be grounded when not in use.
8. Require brakes to be set and wheels chocked or equivalent (when applicable) when not in use.
9. Require fire extinguishers to be placed on all vehicles or equipment as required, and inspected by the operator prior to each shift. Monthly inspection and service records will be maintained in the project office, if not kept on the extinguishing equipment.

URS SAFETY MANAGEMENT STANDARD

Heavy Equipment Operations

10. Require that all haulage vehicles, whose payload is loaded by means of cranes, power shovels, loaders, or similar equipment, has a cable shield and/or canopy adequate to protect the operator from shifting or falling material. If protection is not available for the operator, the operator must leave the vehicle and wait in a designated safe location until it is loaded.
11. Require that a locking device be provided that will prevent the accidental separation of towed and towing vehicles on every fifth-wheel mechanism and two-bar arrangement.
12. Require that trip handles for tailgates of dump trucks and heavy equipment be arranged so that when dumping, the operator will be in the clear.
13. Except in extreme cold weather environments, require that motors and engines are shut off during fueling or maintenance operations. Ensure proper grounding/bonding between equipment and fuel vehicle prior to fueling operations.

D. Subcontractor Equipment

1. Require that no unsafe vehicles or equipment be allowed in construction areas. Where compliance is refused, the project manager or his or her designate should be notified immediately.
2. Require that subcontractor employees follow established safety procedures in operation, inspection, and maintenance of vehicles and equipment.
3. Require that URS supervisors visually observe the subcontractors' vehicles and equipment, and report any unsafe conditions or practices to the project manager. Equipment not in compliance with applicable safety standards is prohibited.

E. Safe Operation

1. All vehicles transporting material or equipment on public roads must comply with local laws pertaining to weight, height, length, and width. Obtain any permits required for these loads.
2. Prohibit operating Company-owned, leased, or rented vehicles or equipment while under the influence of alcohol or illegal drugs.

URS SAFETY MANAGEMENT STANDARD
Heavy Equipment Operations

3. Require seatbelts to be worn for all operators, drivers, and passengers for company owned or leased vehicles and equipment.
4. Do not drive equipment into an unsafe area. This includes areas of construction where unnecessary tire, steering, or body damage could result, or where soil conditions are not adequate to support the equipment.
5. Do not smoke on, in, or within 50 feet (15 meters) of vehicles hauling fuel oils, gasoline, or explosives.
6. Do not ride with arms or legs outside of the truck body, in a standing position on the body, on running boards, or seated on side fenders, cabs, cab shields, rear of truck bed, or on the load.
7. Do not drive any vehicle at a speed greater than is reasonable and proper, with due regard for weather, traffic, intersections, width, and character of the roadway, type of motor vehicles, and any other existing condition.
8. Oilers, apprentices, and other operators will not be allowed to operate equipment unless authorized by the project manager or general superintendent.
9. Do not operate any equipment beyond its safe load or operational limits.
10. Keep all employees clear of loads about to be lifted, or suspended loads.
11. Outfit equipment operated in hazardous atmosphere environments with the proper safety equipment (e.g., spark arrestors).

F. Inspection and Maintenance

1. Require operators to inspect equipment daily (or before each shift), using Attachment 019-1 NA or equivalent.
2. Prohibit use of equipment deemed to be unsafe, as determined by daily inspection, until required repairs or maintenance has been completed.

URS SAFETY MANAGEMENT STANDARD

Heavy Equipment Operations

3. Conduct maintenance as prescribed by the manufacturer in the Operation Manuals for each piece of equipment.
4. During maintenance and repair, require that:
 - a. Motors are turned off, unless required for performing maintenance or repair.
 - b. All ground-engaging tools are grounded or securely blocked.
 - c. Controls are set in a neutral position.
 - d. Brakes are set.
 - e. Electrically driven equipment is installed with provision for tagging and locking out the controls while under repair.
 - f. Manufacturer's requirements for maintenance and repair are followed.
5. Provide and use a safety tire rack, cage, or equivalent protection when inflating, mounting, or dismounting tires installed on split rims, or rims equipped with locking rings or similar devices.

5. Documentation Summary

The following information will be maintained in the project file:

- A. Operator qualifications.
- B. Daily Equipment Inspection Logs, Attachment 019-1 NA, or equivalent.
- C. Site briefing documentation for operator rules and ground personnel "rules of engagement".

6. Resources

- A. U.S. Occupational Safety and Health Administration (OSHA) Standard – [Motorized Vehicles and Mechanized Equipment](#) – 29 Code of Federal Regulations (CFR) 1926, Subpart O
- B. U.S. Mine Safety and Health Administration – [30 CFR 48](#) – Training and Retraining Miners

URS SAFETY MANAGEMENT STANDARD

Heavy Equipment Operations

- C. U.S. Mine Safety and Health Administration – [30 CFR 56](#) Subpart H – Loading, Hauling, and Dumping
- D. U.S. Mine Safety and Health Administration – [30 CFR 56](#) Subpart M – Machinery and Equipment
- E. U.S. Mine Safety and Health Administration – [30 CFR 77](#) Subpart E – Safeguards for Mechanical Equipment
- F. U.S. Mine Safety and Health Administration – [30 CFR 77](#) Subpart K – Ground Control
- G. U.S. Mine Safety and Health Administration – [30 CFR 77](#) Subpart Q – Loading and Haulage
- H. [National Association of Demolition Contractors](#) – Safety Manual
- I. [SMS 038](#) – Cranes and Derricks
- J. [SMS 056](#) – Drilling Safety
- K. [Attachment 019-1 NA](#)– Equipment Inspection Form

Note: The above regulatory resources are for U.S. operations only.

7. Supplemental Information

- A. [Backhoe Operator Skill Evaluation](#)
- B. [Scraper Operator Skill Evaluation](#)
- C. [Bulldozer Operator Skill Evaluation](#)
- D. [Dump Truck Operator Skill Evaluation](#)
- E. [Roller/Compactor Skill Evaluation](#)
- F. [Front-End Loader Skill Evaluation](#)
- G. [Grader Operator Skill Evaluation](#)

URS SAFETY MANAGEMENT STANDARD

Noise and Hearing Conservation

1. Applicability

This standard applies to the operations of URS Corporation and its subsidiary companies where personnel may encounter noise exposures that may exceed 85 decibels, measured using an A-weighted scale (dBA), as an 8-hour time-weighted average (TWA).

2. Purpose and Scope

The purpose of this procedure is to protect employees from hazardous noise exposures and to prevent hearing loss.

3. Implementation

Implementation of this procedure is the responsibility of the URS manager directing activities of the facility, site, or project location.

4. Requirements

A. General

1. The use of hearing protectors is required in any location where powered or motorized equipment or any other noise source could reasonably be expected to exceed 85 dBA. Whenever information indicates that any employee's exposure may equal or exceed an 8-hour TWA of 85 dBA, the project manager or location manager will be responsible for enforcing the proper use of hearing protectors.
2. Implement a hearing conservation program in accordance with 29 Code of Federal Regulations (CFR) 1910.95(c) when applicable. Work not applicable to 29 CFR 1910.95(c) will assess hazards of noise exposure on a task basis, and implement engineering or administrative controls to reduce employee noise exposure.
3. Hearing protectors will be used in the event that administrative or engineering controls are either not effective or not feasible, and the following criteria will be applicable to selection of hearing protection devices.
 - a. Require that at least two types of hearing protectors are available to employees free of charge, and that the type of hearing protector is suitable to the task.

URS SAFETY MANAGEMENT STANDARD
Noise and Hearing Conservation

- b. Require that hearing protectors are used in accordance with manufacturer's specifications to effectively protect hearing.

B. Noise Surveys

1. Noise surveys must be conducted in a manner that reasonably reflects the exposure of the affected employees. Surveys must be conducted under the supervision of a URS Health, Safety, and Environment (HSE) Representative.
2. Sound-level meters and audio dosimeters used to determine employee exposure to noise sources must be Type II (accurate to within +/- 2 dBA), operated in "slow" response, on the "A" scale, and be calibrated to factory guidelines (including periodic factory recalibration).

C. Noise Controls

Eliminate noise sources to the extent possible. Examples of controls that must be considered include:

1. Adding or replacing mufflers on motorized equipment.
2. Adding mufflers to air exhausts on pneumatic equipment.
3. Following equipment maintenance procedures to lubricate dry bearings and replace worn or broken components.
4. Isolating loud equipment with barriers.
5. Replacing loud equipment with newer and quieter models.
6. Using caution signs and Hearing Protection Required signs to designate noisy work areas.
7. Installing HPD-dispensing devices at the entrance to noisy work areas.

D. Audiometric Exams

1. Tests
 - a. Details on the medical surveillance program (including audiometric testing) are included in SMS 024 – Medical Screening and Surveillance.

URS SAFETY MANAGEMENT STANDARD
Noise and Hearing Conservation

- b. Audiometric tests will be performed by a person meeting the requirements described in 29 CFR 1910.95(g)(3). Within 6 months of an employee's first exposure at or above the action level, a valid baseline audiogram will be established, against which subsequent audiograms can be compared. Testing to establish a baseline audiogram will be preceded by 14 hours without exposure to noise. Hearing protectors may be used as a substitute for the requirement that a baseline audiogram will be preceded by 14 hours without exposure to workplace noise. The medical surveillance provider will notify employees of the need to avoid high levels of non-occupational noise exposure during the 14-hour period immediately preceding the audiometric examination. For multi-year projects, an annual audiogram will be obtained for each employee exposed at or above an 8-hour time-weighted average of 85 decibels.
- c. Each employee's annual audiogram will be compared to that employee's baseline audiogram to determine if the audiogram is valid, and if there is a standard threshold shift (STS). A standard threshold shift is a change in hearing threshold relative to the baseline audiogram of an average of 10 dB or more at 2000, 3000, and 4000 hertz (Hz) in either ear. If the annual audiogram shows that an employee has suffered an STS, the employer will obtain a retest within 30 days, and consider the results in assessing an STS as the annual audiogram. The audiologist, otolaryngologist, or physician will review problem audiograms, and will determine whether there is a need for further evaluation. If an STS has occurred, the medical surveillance provider will notify the employee within 21 days of the determination.

E. Standard Threshold Shifts

If an employee's test results show a confirmed STS, their hearing protection will be evaluated and refitted, and a medical evaluation may be required.

F. Training

Verify that each employee who must work in a noisy environment is current on required Hearing Conservation Training. Training must include the following topics:

1. The effects of noise on hearing.
2. The purpose of hearing protectors.

URS SAFETY MANAGEMENT STANDARD

Noise and Hearing Conservation

3. The advantages and disadvantages of various types of hearing protectors.
4. The attenuation of various types of hearing protection.
5. The selection, fitting, care, and use of hearing protectors.
6. The purpose of audiometric testing.
7. An explanation of the audiometric testing procedure.

5. Documentation Summary

The following documentation will be maintained in the project file:

- A. Noise surveys, when applicable.
- B. Training records.

6. Resources

- A. U.S. Occupational Safety and Health Administration (OSHA) Standard – [Occupational Noise Exposure – 29 CFR 1910.95](#)
- B. U.S. OSHA Construction Standard – [Occupational Noise Exposure – 29 CFR 1926.52 and 1926.101](#)
- C. U.S. MSHA – Occupational Noise Exposure [30 CFR 62](#)
- D. U.S. FRA – Occupational Noise Exposure [49 CFR 227](#)
- E. [U.S. OSHA Technical Links – Noise and Hearing Conservation](#)
- F. American Industrial Hygiene Association: [Protect Yourself from Noise-Induced Hearing Loss](#)
- G. [National Hearing Conservation Association web site](#)
- H. [SMS 024](#) – Medical Screening and Surveillance

URS SAFETY MANAGEMENT STANDARD

Work Zone Traffic Control

1. Applicability

This standard applies to those activities of URS Corporation and its subsidiary companies involving work performed on roads, highways, and similar areas where motor vehicles may be a hazard, and where URS is responsible for traffic control.

2. Purpose and Scope

This standard is intended to protect personnel from the hazards associated with work performed on or next to highways and roads.

3. Implementation

Implementation of this standard is the responsibility of the URS manager directing activities of the facility, site, or project location.

4. Requirements

- A. Review the project in the planning phase to determine if any work will be performed on or adjacent to any road that will disrupt normal traffic flow.
- B. Where project operations will be performed on or adjacent to roadways, plan work to interfere as little as possible with traffic, and to provide and maintain ingress and egress for all residences and places of business that may be impacted.
- C. When required by local regulations or when there is a potential to disrupt traffic, a traffic control plan, in detail appropriate to the complexity of the project, must be prepared by a competent person and understood by all responsible parties before activities begin. Any changes in the traffic control plan should be approved by an official trained in safe traffic control practices.
 1. Competent persons are those who are knowledgeable about the fundamental principles of temporary traffic control and the work activities to be performed, and who have the authority to propose and implement corrective measures to eliminate hazardous situations associated with temporary traffic control.
 2. Design traffic control plans to meet requirements set forth in Part 6 of the *Manual on Uniform Traffic Control Devices (MUTCD)*, as well as those rules set by state, county, and cities in which work is

URS SAFETY MANAGEMENT STANDARD
Work Zone Traffic Control

performed. At a minimum, the plan will include information on the following, as needed:

- a. Pedestrian and worker safety;
 - b. Temporary traffic control elements, including (but not limited to) temporary traffic control zones, advance warning zones, transition areas, activity areas, termination areas, tapers, buffers, detours, etc.;
 - c. Flagger controls, including high-visibility safety apparel, hand-signaling devices, and flagger procedures;
 - d. Temporary traffic control zone devices, including (but not limited to) signs, illuminated/flashing panels, warning devices, channelizing devices, drums, barricades, pavement markings; and
 - e. Temporary traffic control zone activities, including scope of work, duration, location, and portions of the roadway/shoulder affected.
- D. Submit the traffic control plan to the applicable road authority for approval.
- E. A Worksite Traffic Control Supervisor, certified by the American Traffic Safety Services Association (ATSSA) or an equivalent organization will be responsible for initiating, installing, and maintaining all traffic control devices. The Worksite Traffic Control Supervisor will also directly supervise all project flaggers.
1. Certified flaggers must attend an 8-hour work-zone traffic control course as taught by an ATSSA certified instructor (or equivalent).
- F. Execute the traffic control plan developed for the job site.
- G. Require all personnel exposed to the risks of moving roadway traffic or construction equipment to wear hardhats, safety glasses, sleeved shirts, long pants, work boots, and the appropriate class of high-visibility safety apparel. Safety apparel background material must be either fluorescent orange-red or fluorescent yellow-green, with accompanying reflective material of orange, yellow, white, silver, or yellow-green, or fluorescent versions of these colors.

URS SAFETY MANAGEMENT STANDARD
Work Zone Traffic Control

H. Wear high-visibility clothing as follows:

1. Class 1 safety apparel (as defined by American National Standards Institute/International Safety Equipment Association [ANSI/ISEA]) for activities that permit the worker:
 - a. Full and undivided attention to approaching traffic;
 - b. Ample separation between the worker and vehicle traffic;
and
 - c. Optimum visibility in uncomplicated backgrounds where vehicle and equipment speeds do not exceed 25 miles per hour (mph) (40 kilometers per hours [kph]).
2. Wear Class 2 safety apparel for activities where:
 - a. Greater visibility is required due to bad weather;
 - b. There are complicated backgrounds;
 - c. Employees are performing tasks that draw their attention away from approaching traffic;
 - d. Vehicle speeds exceed 25 mph (40 kph); and
 - e. Work activities take place closer to the vehicle traffic.
3. Wear class 3 safety apparel for activities where:
 - a. Workers are exposed to higher vehicle speeds (generally 50 mph [80 kph] or more) or reduced sight distances;
 - b. The worker and vehicle operators have a high task load; and
 - c. The worker must be visible through the full range of body motions as a person at a minimum of 1,280 feet (390 meters).
4. Refer to SMS 029 – Personal Protective Equipment, for additional information on high-visibility clothing requirements, including suggested apparel for each class.

- F. Perform inspection and maintenance of the Traffic Control devices using Attachment 032-1 NA daily, or at the beginning of each shift.

URS SAFETY MANAGEMENT STANDARD

Work Zone Traffic Control

5. Documentation Summary

The following information will be maintained in the project file:

- A. Copies of traffic control plans used on site.
- B. Training certificates for Traffic Control Supervisors and flaggers.
- C. Inspection records (Attachment 032-1 NA).

6. Resources

- A. Part VI of the [Manual on Uniform Traffic Control Devices](#) (MUTCD) – 2003 Edition
- B. [American Traffic Safety Services Association](#)
- C. [ATTSA Flagger Train-the-Trainer Program](#)
- D. [ANSI/ISEA 107-2004](#) – Standard for High-Visibility Safety Apparel
- E. [SMS 029](#) – Personal Protective Equipment
- I. [Attachment 032-1](#) – Traffic Control Device Inspection Checklist

URS SAFETY MANAGEMENT STANDARD

Biological Hazards

1. Applicability

This standard applies to URS Corporation and its subsidiary companies where job activities are performed primarily in outdoor environments.

2. Purpose and Scope

The purpose of this standard is to provide information that will help eliminate or reduce illnesses and injuries transmitted by plants, insects, animals, and pathogenic agents. Although there are many animals and insects that are potentially harmful to humans (e.g., bees, spiders, bears, and rodents), this standard focuses on six common biological hazards: ticks, poison plants, mosquitoes, snakes, Valley Fever, and water-borne pathogenic agents. Refer to SMS 051 – Bloodborne Pathogens for additional information.

3. Implementation

Implementation of this standard is the responsibility of the URS manager directing activities of the facility, site, or project location.

4. Requirements

A. Ticks

1. Precautionary Measures

- a. Background information: Ticks do not jump, crawl, or fall onto a person. They are picked up when clothing or hair brushes a leaf or other object the tick is on. Ticks are generally found within 3 feet of the ground. Once picked up, they will crawl until they find a likely site to feed. Often they will find a spot at the back of the knee, near the hairline, behind the ears, or at pressure points where clothing presses against the skin (underwear elastic, belts, neckline). The best way to prevent tick-borne diseases is not to be bitten by a tick. Ticks can carry a number of diseases, including the following:
 - i. *Lyme Disease* is an infection caused by the corkscrew-shaped bacteria *Borrelia burgdorferi* that is transmitted by the bite of deer tick (ixodes) and western black-legged ticks. The disease occurs in the forested areas of North America, Europe, and Asia. Symptoms that occur within 3 to 30 days following a tick bite include: a spreading ‘bulls-eye’ rash, fever, fatigue, headache, and joint and muscle aches. Prompt treatment with antibiotics is essential in order to prevent more serious complications that may occur if left untreated.

URS SAFETY MANAGEMENT STANDARD

Biological Hazards

- ii. *Rocky Mountain Spotted Fever* is an infection caused by the bacteria *Rickettsia rickettsii*. The disease occurs in North, Central, and South America. Other *Rickettsia* organisms cause disease worldwide (Mediterranean, Japan, Africa, North Asia). Symptoms which occur 2-6 days following a tick bite include: fever, nausea, vomiting, diarrhea, rash, muscle and joint pain. The disease is treated with antibiotics.
- iii. *Babesiosis* is caused by hemoprotozoan parasites of the genus *Babesia*. It is transmitted by the ixodid tick. The geographic distribution is worldwide. Symptoms include fever, chills, fatigue, muscle aches, and an enlarged spleen and liver. The disease is treated with anti-protozoan drugs.
- iv. *Ehrlichiosis* is caused by several bacteria of the genus *Ehrlichiae*. The geographic distribution is global, primarily in temperate regions. Symptoms which occur 5-10 days following a tick bite include fever, headache, fatigue, muscle aches, nausea, vomiting, diarrhea, confusion, and occasionally a rash. The disease is treated with antibiotics.

b. Avoidance of tick habitats

Whenever possible, persons should avoid entering areas that are likely to be infested with ticks, particularly in spring and summer when nymphal ticks feed. Ticks favor a moist, shaded environment, especially that provided by leaf litter and low-lying vegetation in wooded, brushy, or overgrown grassy habitat. Both deer and rodent hosts must be abundant to maintain the life cycle of the tick.

c. Personal Protective Equipment

- i. Wear light colored clothing or white Tyvek® to allow you to see ticks that are crawling on your clothing.
- ii. Tuck your pant legs into your socks or boots, wear high rubber boots, or use tape to close the opening where they meet so that ticks cannot crawl up the inside of your pant legs.
- iii. Wear a hat, and tie back long hair.
- iv. Apply repellents to discourage tick attachment. Repellents containing permethrin can be sprayed on boots and clothing, and will last for several days. Repellents containing DEET (n,n-diethyl-m-toluamide) can be applied to the skin, but will last only a few

URS SAFETY MANAGEMENT STANDARD

Biological Hazards

hours before reapplication is necessary. Apply according to Environmental Protection Agency guidelines to reduce the possibility of toxicity.

d. Tick Check

- i. Change clothes when you return from an area where ticks may be located.
- ii. Shower to wash off any loose ticks.
- iii. Check your entire body for ticks. Use a hand held or full-length mirror to view all parts of your body.
- iv. Place clothing worn in tick infested areas into the dryer for at least 30 minutes in order to kill any ticks.

2. Tick Removal



Because it takes several hours of attachment before microorganisms are transmitted from the tick to the host, prompt removal of attached or crawling ticks is an important method of preventing disease. Remember, folklore remedies of tick removal to do not work! Methods such as the use of petroleum jelly or hot matches may actually make matters worse by irritating the tick and stimulating it to release additional saliva or regurgitate gut contents, increasing the chances of transmitting disease.

The best method to remove an attached tick is with a set of fine tipped tweezers.



URS SAFETY MANAGEMENT STANDARD

Biological Hazards



- a. Use fine-tipped tweezers. When possible, avoid removing ticks with bare hands.
- b. Grasp the tick as close to the skin surface as possible and pull upward with steady, even pressure. Do not twist or jerk the tick; this may cause the mouthparts to break off and remain in the skin. If this happens, remove mouthparts with the tweezers.
- c. Do not squeeze, crush, or puncture the body of the tick because its fluids (saliva and gut contents) may contain infectious organisms.
- d. After removing the tick, thoroughly disinfect the bite site and wash your hands with soap and water.
- e. Disinfect the tweezers.
- f. Save the tick for identification in case you become ill. This may help the doctor make an accurate diagnosis. Place the tick in a vial or plastic zip lock bag and put it in the freezer. Write the date of the bite on a piece of paper with a pencil and place it in the bag.

3. Medical Follow-Up

In most circumstances, medical treatment of persons who only have a tick bite is not recommended. However, individuals who are bitten by a tick should seek medical attention if any signs and symptoms of tick-borne disease develop over the weeks following the tick bite.

URS SAFETY MANAGEMENT STANDARD

Biological Hazards

B. Poisonous Plants

1. Background Information

Poison ivy and poison oak plants are the most common cause of allergic contact dermatitis in North America. These poisonous plants can be a hazard for many various outdoor activities at work, home, and play. Skin contact with the oleoresins (urushiol) from these plants can cause an itchy, red, oozing, blistered rash in sensitive individuals. Oil content in the plants is highest in the spring and summer; however, the plants are even hazardous in the winter when they have dropped their leaves. There are three types of exposure:

- a. Direct contact: An initial skin exposure is necessary to “sensitize” the individual. Subsequent contact in a sensitized person will result in a rash appearing within 4 to 48 hours. Approximately 50 to 70 percent of the population is sensitized. Poison plant dermatitis is usually characterized by areas of linear or streaked patches where branches of the plant brushed the skin.
- b. Indirect contact: Skin exposure can happen indirectly. Clothing, shoes, tools, personal protective equipment, and other items can be contaminated with the oils and maintain potency for months.
- c. Airborne smoke contact: Never burn poison plants. Droplets of oil can be carried by smoke and enter the respiratory system, causing a severe internal outbreak.

Poison plant rash is not contagious. Skin contact with blister fluid from an affected individual will not cause dermatitis in another sensitized person. Scratching the rash can only spread it to other parts of your body if the oil is still on your skin. After the oil has been washed off or absorbed by the skin, scratching will not spread the rash.

The most distinctive features of poison ivy and poison oak are their leaves, which are composed of three leaflets each and are green in the summer and red in the fall. Both plants also have greenish-white flowers and berries that grow in clusters. All parts of these plants are toxic.

URS SAFETY MANAGEMENT STANDARD **Biological Hazards**

Poison Ivy grows as a small plant, vine, and as a shrub. Leaves always consist of three glossy leaflets.



Poison Ivy

Poison Oak grows as a shrub or vine. It has three leaflets that resemble oak leaves.



Eastern Poison Oak

Poison Sumac grows as a woody shrub or small tree from 5 to 25 feet tall. It has 7 to 13 leaves that grow opposite each other with a leaflet at the tip.



Poison Sumac

2. Precautionary Measures
 - a. The best approach is to learn to identify the plants and avoid them.
 - b. Wear long pants and long sleeves, boots, and gloves.
 - c. Barrier skin creams may offer some protection if applied before contact.
 - d. Avoid indirect contact with tools, clothing, or other objects that have come into contact with a crushed or broken plant. Don't forget to wash contaminated clothing and clean up contaminated equipment.

URS SAFETY MANAGEMENT STANDARD

Biological Hazards

- e. If you can wash exposed skin areas within 3 to 5 minutes with cold running water, you may keep the urushiol from penetrating your skin. Proper washing may not be practical in remote areas, but a small wash-up kit with pre-packaged alcohol-based cleansing tissues can be effective.

3. Medical Follow-Up

Home treatment: Calamine lotion and an oatmeal (1 cup to a tub full of water) bath can help relieve itching. To prevent secondary skin infection, scratching is not helpful, and the finger nails should be cut to avoid damage to the skin. Over-the-counter hydrocortisone cream can decrease inflammation and itching; however, read the label and use according to directions.

When to see the doctor: Severe cases may require further treatment. A physician should be seen if the rash appears infected, is on the face or other sensitive body areas, or is too extensive to be easily treated at home.

C. Mosquito-Borne Diseases

1. Background Information

- a. Arboviral encephalitis is a viral illness causing inflammation of the brain, and is transmitted to humans by the bite of infected mosquitoes. Globally, there are several strains, including: Eastern equine, Japanese, La Crosse, St. Louis, West Nile, and Western equine encephalitis. Some of the strains have a vaccine. Symptoms of infection are nonspecific and flu-like: fever, headache, and tiredness. Fortunately, only a small proportion of infected people progress to encephalitis. Treatment is supportive, antibiotics are not effective.
- b. Malaria is a serious but preventable disease spread by the bite of an infected anopheline mosquito. It is caused by four species of the parasite *Plasmodium* (*P. falciparum*, *P. vivax*, *P. ovale*, and *P. malariae*). Malaria-risk areas include primarily tropical areas of Central and South America, Africa, India, Southeast Asia, and the Middle East. Symptoms of malaria, which occur 8 days to 1 year after infection, include fever, shaking, chills, headache, muscle ache, tiredness, jaundice, nausea, vomiting, and diarrhea. Malaria can be cured with prescription drugs.
- c. Dengue Fever is a potentially life-threatening viral illness transmitted by the bite of the *Aedes* mosquito, found primarily in urban areas. The

URS SAFETY MANAGEMENT STANDARD
Biological Hazards

disease is found in most of tropical Asia, the Pacific Islands, Central and South America, and Africa. There are four dengue virus serotypes. Symptoms include sudden onset, high fever, severe headache, joint and muscle pain, rash, nausea, and vomiting. There is no specific treatment and no vaccine.

- d. Yellow Fever is a viral disease transmitted between humans by mosquitoes. It occurs only in Africa and South America. There is a vaccine that confers immunity lasting 10 years or more. Symptoms begin 3 to 6 days after the mosquito bite, and include fever, nausea, vomiting, headache, slow pulse, muscle aches, and restlessness. Treatment is symptomatic.
- e. West Nile virus is a viral disease transmitted by mosquitoes. It occurs in North America, Europe, Africa, west and central Asia, and the Middle East. There is no vaccine for West Nile virus. Symptoms include nausea, vomiting, and diarrhea.

2. Precautionary Measures

- a. Insect Repellent: Use insect repellants that contain DEET. The effect should last about 4 hours. Always use according to label directions. Use only when outdoors, and wash skin after coming indoors. Do not breathe in, swallow, or get into the eyes. Do not put on wounds or broken skin.
- b. Protective Clothing: Wear long-sleeved shirts and long pants, especially from dusk to dawn. Avoid going outdoors during these hours.
- c. Mosquito netting: Travelers who will not be staying in well-screened or air conditioned rooms should use a pyrethroid-containing flying insect spray in living and sleeping areas during evening and nighttime hours. Sleep under mosquito netting (bed nets) that has been sprayed with permethrin.
- d. Malaria prophylaxis medications may be prescribed; however, they do not provide complete protection. The type of medication given depends on the area of travel.

URS SAFETY MANAGEMENT STANDARD

Biological Hazards

D. Poisonous Snakes

1. Background Information

No single characteristic distinguishes a poisonous snake from a harmless one except the presence of poison fangs and glands. Only in dead specimens can you determine the presence of these fangs and glands without danger. Most poisonous snakes have both neurotoxic and hemotoxic venom; however, one type is dominant and the other is weak.

- a. Hemotoxic venom. The folded-fang snakes (fangs can raise to an erect position) have venoms that affect the circulatory system, destroying blood cells, damaging skin tissues, and causing internal hemorrhaging.
- b. Neurotoxic venom. The fixed-fang snakes (permanently erect fangs) have venoms that affect the nervous system, making the victim unable to breathe.
- c. Poisonous snakes in the Americas: copperhead, coral snake, cottonmouth, and rattlesnake.
- d. Poisonous snakes in Europe: adder, viper.
- e. Poisonous snakes in Africa and Asia: viper, cobra, adder, green mamba.
- f. Poisonous snakes in Australia: copperhead, adder, taipan, tiger snake.

2. Precautionary Measures

Bites occur when you don't hear or see the snake, when you step on them, or when you walk too close to them. Follow these simple rules to reduce the chance of accidental snakebite:

- a. Don't put your hands into dark places, such as rock crevices, heavy brush, or hollow logs, without first investigating.
- b. Don't step over a fallen tree. Step on the log and look to see if there is a snake resting on the other side.
- c. Don't walk through heavy brush or tall grass without looking down. Look where you are walking.
- d. Do not pick up any live snake. If you encounter a snake, walk around the snake, giving it plenty of room. A snake can strike half its length.

URS SAFETY MANAGEMENT STANDARD

Biological Hazards

- e. Don't pick up freshly killed snakes without first severing the head. The nervous system may still be active and a dead snake can deliver a bite.

3. Medical Follow-Up

If you are bitten by a snake, the primary goal is to get to a hospital as soon as possible to receive professional medical evaluation, and possible treatment with anti-venom if warranted. Initial first aid should include: Washing the bite with soap and water; immobilizing the bitten area and keeping it lower than the heart. Try to remain calm. If you are unable to reach a hospital within 30 minutes, a bandage, wrapped 2 to 4 inches above the bite, may help slow the venom. The bandage should not cut off blood flow from a vein or artery; make sure the bandage is loose enough that a finger can slip under it.

Research has shown the following to be potentially harmful: DO NOT apply ice, use a tourniquet, or make incisions into the wound.

E. Valley Fever

1. Background Information

Valley Fever is an illness that results from exposure to a fungal spore (*Coccidioides immitis*). It is endemic to the San Joaquin Valley in California, as well as areas of the Southwestern U.S., Mexico, and Central and South America, although it has been found in many other areas. It is particularly associated with arid soils that are not cultivated. Exposure is generally by inhalation of spores, though it may also enter through broken skin. Approximately 2 weeks after inhalation exposure, severe weakness and flu-like symptoms develop; severe pneumonia may occur. It may also affect the brain, bones, and joints causing disability, spinal meningitis, or death. Dermal forms of the infection can form disfiguring fungal lesions.

2. Precautionary Measures

Because it is associated with arid soils, personnel should avoid locations and activities that create dust. Persons at risk of exposure include geologists, surveyors, excavators, archaeologists, etc. Dust suppression methods should be employed and the use of particulate respirators should be considered for areas known to harbor the fungus. At one phase of the fungus' life cycle, cottony, spider-web-like growths may be seen on the soil surface. If observed, these growths must not be disturbed, and work should be relocated if possible.

URS SAFETY MANAGEMENT STANDARD

Biological Hazards

3. Medical Follow-up

Approximately 60 percent of exposed persons will not have symptoms. Persons that have been in areas associated with Valley Fever should be alert to the development of flu-like symptoms, fatigue, or skin rashes 2 to 4 weeks later. Valley Fever can be treated with anti-fungal medication. Early treatment is critical, as disseminated forms of the disease can result in chronic disease or death.

F. Pathogenic organisms

1. Background Information

Employees who perform certain activities, such as disaster response, may be in areas where water-borne pathogens may be present. A partial list of agents includes: E. coli, Hepatitis A, typhoid, and cholera. Chemical hazards and molds and fungus may also be present. Refer to SMS 051– Bloodborne Pathogens for additional information.

2. Precautionary Measures

All work must be performed within the scope of either a Health and Safety Plan or Safe Work Plan that identifies the task hazards, and specifies appropriate controls. A medical exam and/or inoculations may be required. See SMS 024 – Medical Screening and Surveillance, or contact the Occupational Health Manager for assistance.

Where contact with water or wet materials may occur, personnel must use protection such as impervious coveralls, boots/waders, faceshields, etc, as specified in the project Health and Safety Plan or Safe Work Plan. Personnel must protect any areas of broken skin, eyes, nose, and mouth from contact with potentially infectious materials, and practice good personal hygiene before eating, drinking, etc.

3. Medical Follow-up

Medical evaluation and/or an inoculation schedule may be required prior to beginning work. Because early evaluation and treatment is more successful, personnel should be alert to signs and symptoms of possible pathogenic organisms and seek prompt medical evaluation if illness develops or is suspected.

URS SAFETY MANAGEMENT STANDARD

Biological Hazards

G. Natural disaster relief efforts

1. Natural disaster relief efforts present a variety of hazards, including biological hazards. Biological hazards potentially encountered during relief efforts include mold, sewage-contaminated water, various building materials that may puncture the skin and create various types of infections, and displaced animals and insects. Before work begins, each disaster relief site should be evaluated for the various types of biological hazards that may be encountered. Control measures must be developed to address the biological hazards.

5. Documentation Summary

Complete and distribute a URS Incident Report form 049-1 for all work-related biological exposure incidents.

6. Resources

- A. Centers for Disease Control <http://www.cdc.gov>
- B. U. S. Occupational Safety and Health Administration <http://www.osha.gov>
- C. U.S. Food and Drug Administration - Treating and Preventing Venomous Snake Bites
http://www.fda.gov/fdac/features/995_snakes.html
- D. ENature – Identify plant and animals hazards in a specific area.
<http://enature.com/zipguides/index.asp?choice=poisonous>
- E. [SMS 051](#) – Bloodborne Pathogens
- F. [SMS 024](#) – Medical Screening and Surveillance
- G. [SMS 049](#) – Injury / Illness / Incident Reporting & Notifications
- H. [ORC Pandemic Planning Guide](#)

URS SAFETY MANAGEMENT STANDARD

Vehicle Safety Program

1. Applicability

This standard applies to the operations of URS Division of URS Corporation and its subsidiary companies.

This standard applies to employees who operate motor vehicles that are owned, rented, or leased by URS and to employees who use personal or government-supplied vehicles while conducting URS business. This safety management standard (SMS) does not apply to heavy equipment operations (see SMS 019 – Heavy Equipment Operations).

2. Purpose and Scope

This standard defines the policies that help URS minimize losses, injuries, and legal liabilities associated with improper vehicle use. This policy also provides information for required training and makes all applicable employees aware of their respective duties and obligations when driving on URS business.

The standard applies to operations worldwide. For countries outside the United States, some terminology may need to be read in the context of local or national regulations.

3. Implementation

The overall responsibility for this standard implementation is with the URS Office Manager. Additional responsibilities are as follows:

- | | |
|-------------------|--|
| Fleet Management | Participation in the Vehicle Safety Program, vehicle acquisition, insurance claims reporting, controlling access to vehicles, maintenance of vehicles, and participation in accident review processes. |
| Human Resources | Documentation of driver's license upon hire, and participation in accident review processes when necessary and any related performance management issues. |
| Health and Safety | Employee safety training, maintenance of the Vehicle Safety Program, and participation in accident review processes. |
| Employee | Familiarization with URS Vehicle Safety Program and compliance with its requirements. |

URS SAFETY MANAGEMENT STANDARD

Vehicle Safety Program

4. Requirements

A. Authorized Drivers

1. Authorized Drivers are those individuals permitted to drive URS-owned, -rented, or -leased vehicles, and employees driving a personal vehicle for work purposes.
2. The Authorized Driver must be at least 18 years of age (noncommercial license) or 21 years of age (commercial license) and have a current driver's license for the appropriate class of vehicle (unless more stringent requirements are established by the leasing/renting agency). Employees with conditional licenses are prohibited from operating vehicles on URS business.
3. Human Resources/Administration will conduct an authorized background check, which includes a driving record, and will obtain a copy of the state-issued driver's license for all Authorized Drivers during the new hire process. The employee will not be permitted to be an Authorized Driver if the background check indicates legal action involving alcohol or drug use (e.g. driving under the influence [DUI]), a driving without a license violation, or a hit-and-run/leaving the scene of an accident within the past two years.

URS employees that are Authorized Drivers will produce their driver's license upon request at any time. Authorized drivers who lose their driver's license through legal action or are otherwise unauthorized to drive *must* notify their Human Resources Representative immediately. The Human Resources Representative will notify the Fleet Manager, Office Manager, and Health, Safety and Environment (HSE) Representative of this employee's loss of authorization to drive for URS.

4. All Authorized Drivers will be asked annually to attest to their ability and authorization to drive. At that time, Authorized Drivers must attest that they understand the duties and responsibilities of an Authorized Driver and that the employee remains in good standing with his or her local Department of Motor Vehicles. If there is a change in an employee's status, it is the responsibility of the employee to immediately contact his or her Human Resources Representative.

URS SAFETY MANAGEMENT STANDARD
Vehicle Safety Program

5. Authorized drivers must
 - a. Review SMS 057 – Vehicle Safety Program.
 - b. Report any conviction for driving under the influence of drugs or alcohol to the Human Resources Representative responsible for the employee’s office or operation.
 - c. Complete vehicle safety training, including the URS online training module and other sanctioned driving courses described in Section 4.B, Training.
 - d. Report all accidents. If the Authorized Driver has an accident in a vehicle owned, rented, or leased by URS, the accident must be reported to the Office Manager within 24 hours. Attachment 049-1 and Attachment 057-1 forms must be completed and submitted to the Fleet Manager and the Regional Health, Safety, and Environment (HSE) Manager (see Attachment 049-1 and Attachment 057-1 for reporting instructions).
 - e. Cooperate with any URS investigation concerning the accident.
 - f. Complete remedial driver safety training described in Section 4.B.3 as appropriate following an accident.
6. Non-URS employees (e.g., subcontractors, alliance partners) may operate URS-owned, -leased, or -rented vehicles only when this activity is specifically agreed to in the applicable contract and only within the parameters of the contract and project plans.
7. For URS operations or offices that plan vehicle use that requires compliance with Federal Motor Carrier Regulations, the affected manager directing operations at the facility or site must obtain approvals from the URS Vice President of Health, Safety, and Environment and the Fleet Manager. This requirement typically applies to vehicles with a gross vehicle weight over 10,000 pounds, vehicles carrying more than 15 passengers, or vehicles used for hazardous materials transport. The driver must have an appropriate commercial driver’s license and may be subject to medical surveillance (see SMS 024 – Medical Screening and Surveillance).

URS SAFETY MANAGEMENT STANDARD

Vehicle Safety Program

8. Only Authorized Drivers can be reimbursed mileage for the use of their personal vehicle on URS business. Requests for reimbursements for mileage by nondesignated drivers may be denied.

B. Training

1. Within 1 month of their hire date, Authorized Drivers will complete basic driver safety training, including a review of the URS Vehicle Safety Program (SMS 057) and the 30-minute online Learning Management System (LMS) Vehicle Safety training module.
2. Authorized Drivers will complete the 4-hour web-based defensive driving training program provided through the National Safety Council (NSC). Other defensive driving training programs that are equivalent or exceed the NSC training (i.e., the Smith Driving System) may be substituted by approval of the Regional HSE Manager. The internet web site for the NSC training is located at <http://www.safetyserve.com/urscorp>. Use **URSDDC** as the access code. *All URS Authorized Drivers will complete this web-based defensive driver training or equivalent training by 2010.*
3. Additional training is required for employees who have been involved in a work-related, at-fault vehicle accident where \$2,000 in damages was sustained or when the accident included a police citation. This additional training will be in the form of a behind-the-wheel training equivalent to the Smith Driving System.

C. General Operating Policy and Procedure (Applies to Authorized Drivers and Passengers Operating Motor Vehicles on Official URS Business)

1. Only properly licensed employees who are specifically authorized to drive URS vehicles may operate motor vehicles owned, rented, or leased by URS.
2. Authorized drivers required to operate vehicles with special hazards (i.e., trucks carrying fuel cells, vehicles used to tow trailers, vehicles with limited visibility, etc.) will be thoroughly briefed on the hazards and control measures necessary for safe operation of the vehicle. The local URS operation will maintain documentation of the briefing.
3. Drivers/operators will know and obey all federal, state, and local motor vehicle laws applicable to the operation of their vehicle.

URS SAFETY MANAGEMENT STANDARD
Vehicle Safety Program

4. A driver will not permit unauthorized persons to operate a vehicle owned, rented, or leased by URS.
5. URS policy regarding reimbursement and insurance coverage requirements for use of personal automobiles may be found in the Policies and Procedures Manual (Section 074.020). Only Authorized Drivers may be reimbursed mileage for the use of a personal vehicle.
6. Personal vehicles driven by Authorized Drivers for business use must satisfy the state's registration and inspection requirements and may not be modified beyond manufacturer's specifications.
7. All cargo extending 4 feet or more beyond the end of a truck, trailer, or similar vehicle will be clearly marked with a red warning flag or cloth measuring no less than 16 inches square. Red lights must be used at night.
8. URS-owned, -rented, or -leased vehicles are for official business use only and are not to be used for personal activities. Exceptions to this requirement can be made only with the specific approval of a Division Manager, Senior Vice President, or the URS Fleet Manager.
9. Seat belts and shoulder harnesses (occupant restraint systems) will be worn or used whenever the vehicle is in operation. The vehicle may not move until all passengers have fastened their restraints. Vehicles are not to be operated or used by URS employees if seatbelts are not included as part of the vehicle's safety equipment.
10. When parking or leaving a vehicle, the following procedures must be followed: Shut off the engine, engage the transmission in park (automatic transmission) or first gear (standard transmission), set the parking brake, remove the ignition keys, and lock the vehicle.
11. The vehicle's engine is to be turned off during refueling. Smoking or cellular phone use is not allowed while refueling.
12. Drivers/operators will not drive or operate vehicles while under the influence of alcohol or illegal drugs. Additional details on the URS Substance Abuse Policy are available in the Policies and Procedures Manual (Section 034.030).
13. Drivers/operators will not drive or operate vehicles while under the influence of medications when told by a physician, another

URS SAFETY MANAGEMENT STANDARD

Vehicle Safety Program

healthcare provider, or the manufacturer (i.e., instructions on the label) that the activity is unsafe.

14. Vehicle operators are responsible for any fines levied by law enforcement agencies for the operation of their vehicles.
15. Driver/operators may not deactivate or muffle any backup warning device.
16. Distractions while driving are a major cause of accidents. Distractions include the use of cellular phones (including texting), eating, drinking, smoking, and engaging in intense conversations. URS Authorized Drivers must exercise proper control of the vehicle at all times, including the management of possibly distracting actions and behaviors. If you have to eat, pull over and park. If you become engaged in an intense conversation to the point of distraction, pull over and park or end the conversation.
17. *The use of cellular phones/devices, including cellular phones with hands-free devices, while driving is prohibited.* If you need to make a call on a cellular phone, pull over and park in a safe area. This prohibition includes text messaging and other wireless devices (e.g., Blackberries).
18. The use of motorcycles on URS business is prohibited.

D. Field/Site Vehicle Safety

1. Define specific vehicle travel routes and parking areas at field sites. Use fencing, cones, or other markings to define roads and parking. SMS 032 – Work Zone Traffic Control provides additional information.
2. If parking on the shoulder of an active road, park as far off the road as possible.
3. If work (e.g., surveying) is required alongside an active road, park the vehicle behind the area of work to provide a barrier against out-of-control vehicles.
4. URS will not transport DOT-placard quantities of hazardous materials. However, small quantities of hazardous materials (e.g., sample coolers) may be transported if properly packaged. Take precautions to prevent chemical contamination of the vehicle.

URS SAFETY MANAGEMENT STANDARD
Vehicle Safety Program

Further details on DOT shipping may be found in SMS 048 – Hazardous Materials/Dangerous Goods Shipping.

5. Nuclear density meters (e.g., Troxler units) may be transported only by employees who have been trained in the use of nuclear density meters (see SMS 044 – Radiation Safety for Portable Gauges). Nuclear density meters must be secured from movement and locked during transport. Nuclear Regulatory Commission (NRC) and state-specific regulations regarding transport documentation also apply.
6. When performing fieldwork that requires the blocking of traffic lanes (e.g., bridge inspection), follow SMS 032, the Manual on Uniform Traffic Control Devices for Streets and Highways (American National Standards Institute D6.1), and local police requirements for barriers, cones, and flaggers.
7. No employee may ride in the bed of a pickup truck unless seating and restraints are provided for this specific use.
8. Articles, tools, equipment, etc. placed in vehicles will be stored so as not to interfere with vision or the proper operation of the vehicle in any way. All items in the vehicle must be secured to prevent them from flying about or out of the vehicle during sudden stops, turning, etc.
9. Trucks or vehicles with obstructed rearview mirrors must observe the following procedures when backing up: Position an employee to act as a spotter at the rear of the vehicles, in the driver's line of sight, to ensure that the area behind the truck is clear. If no other employee is present, then the driver must step out of the vehicle and check the area behind the vehicle before backing up. As an added precaution, avoid backing up whenever possible.
10. All uncontrolled intersections (no traffic lights or traffic signs) will be treated as a four-way stop. The driver will exercise extreme caution at uncontrolled intersections.
11. URS drivers carrying more than 15 passengers will perform route planning using Journey Management Plan – Attachment 057-2 NA. Route planning will address hazards associated along the intended route, including lack of traffic controls, speed, and hazards associated with road conditions, weather, visibility, and other threats. Route planning will be verified by the Office or Site Manager.

URS SAFETY MANAGEMENT STANDARD
Vehicle Safety Program

12. On buses and vehicles capable of carrying more than 15 passengers, no passengers may ride in a seat in the driver's row, which would otherwise impede the driver's lateral visibility.

E. Accident Response and Reporting

1. In case of injury, call or have someone else call 9-1-1 immediately for emergency assistance. If you are involved in an accident and are not injured, the following requirements apply:
 - a. Protect the accident scene.
 - b. Do not admit liability or place any blame for the accident.
 - c. Provide only your name, address, driver's license number, and vehicle insurance information.
 - d. Complete the Auto Claim Report – Attachment 057-1 NA and obtain the following information:
 - i. Name(s), addresses, and telephone number(s) of the owner(s).
 - ii. Name(s) of the driver and any occupants of other vehicle(s).
 - iii. The owner's insurance company.
 - iv. Driver's license number.
 - v. Year, make, model, and license number of the vehicle(s).
 - vi. Name(s) and addresses of any witnesses.
 - e. DO NOT
 - Make any admissions of guilt or culpability.
 - Call the insurance company; the Fleet Manager's office will do this (unless the incident involves your personal vehicle).
 - Give a statement to the press.
 - Give a signed statement to the claims adjuster representing the other driver's insurance company.

Note: The Auto Claim Report for vehicles owned or leased by URS is located in the vehicle glove compartment. The driver must complete this form at the scene of the accident.

URS SAFETY MANAGEMENT STANDARD

Vehicle Safety Program

2. Notification

All accidents with a URS-owned, -rented, or -leased vehicle or with a personally owned vehicle used for business must be reported to your Office Manager within 24 hours of the time of the accident. The Auto Claim Report must be completed and distributed as instructed on the form. Additionally, for motor vehicle accidents involving injured parties, the Incident/Near Miss Report Form – Attachment 049-1 NA must be completed.

F. Accident Review

1. A violation of this vehicle safety standard is subject to disciplinary action, including termination. The Fleet Manager will review all accidents involving URS-owned, -rented, or -leased vehicles.
2. URS may suspend the privilege to operate vehicles on URS business because of noncompliance with the URS Vehicle Safety Program, involvement in a motor vehicle accident, or resulting citations or other legal actions associated with motor vehicle violations. Personnel authorized to suspend an employee's status as an Authorized Driver include the following:
 - a. A Project Manager with responsibility for dedicated vehicles on a site. The suspension is applicable to those site vehicles only.
 - b. A URS Operations Manager responsible for the employee.
 - c. The URS Fleet Manager.
 - d. The Vice President of Health, Safety, and Environment.
3. The employee's driving privileges *will be* suspended for any of the following:
 - a. Accidents or legal action involving alcohol or drug use (e.g., driving under the influence [DUI]).
 - b. Driving without a license.
 - c. Hit-and-run driving or leaving the scene of an accident.
 - d. Unauthorized use of URS vehicles (i.e., using a URS vehicle for moving personal items, carrying passengers who are not associated with work activities, etc.).

URS SAFETY MANAGEMENT STANDARD
Vehicle Safety Program

4. The employee's driving privileges *may be* suspended for any of the following:
 - a. Two or more at-fault accidents involving the same Authorized Driver within a 12-month period.
 - b. Multiple complaints from other employees or members of the public about driving performance.
 - c. Any accident caused by a URS Authorized Driver where damages exceed \$2,000.
 - d. Failure to comply with the cellular phone use policy.
 - e. Gross misconduct or violation of policy.
5. An Authorized Driver's driving privileges may be reinstated as follows:
 - a. For any suspension resulting from law enforcement agency legal action involving drugs and alcohol on the part of the former Authorized Driver, driving privileges may be reinstated only by concurrent agreement from the URS Operating Unit Manager, the URS Fleet Manager, the Vice President of Health, Safety, and Environment, and the appropriate Human Resources Regional Manager.
 - b. For those Authorized Driver's privilege suspensions that are not related to driving under the influence of drugs or alcohol, privileges may be reinstated with concurrent agreement by the URS Operating Unit Manager, the Vice President of Health, Safety, and Environment, and appropriate Human Resources Regional Manager upon completion of required remedial training (see Section 4.B.3).
6. Disciplinary action may include the following:
 - a. Loss of URS driving privileges.
 - b. Additional driver safety training (required for at-fault accidents resulting in more than \$2,000 in damages, but optional for all other accidents). Refer to Section 4.B, Training.
 - c. Disciplinary warning.

URS SAFETY MANAGEMENT STANDARD
Vehicle Safety Program

d. Termination.

G. Inspection

1. The driver is responsible for inspecting the vehicle prior to use and not driving a vehicle with obvious safety defects.
2. Basic safety checks must include the following:
 - a. Tire condition/pressure.
 - b. Lights/turn signals.
 - c. A clean windshield and adequate window washer fluid.
 - d. Gauges/warning lights indicating a normal condition.
 - e. Mirrors properly adjusted.
 - f. Brakes with adequate pedal pressure for proper braking.

Any defects must be reported to the local office Fleet Representative or Office Administrator.

H. Vehicle Maintenance

1. The Office Administrator (or designee) is to ensure that all vehicles owned or leased by URS are properly maintained.
2. Routine maintenance must be performed in accordance with the schedule provided in the owner's manual stored in the vehicle.
3. Reported defects/problems with vehicles must be repaired promptly.

5. Documentation Summary

The following documentation will be maintained in the office/project file:

- A. Auto Claim Reports
- B. Journey Management Plans

URS SAFETY MANAGEMENT STANDARD

Vehicle Safety Program

6. Resources

- A. National Safety Council, Information on Defensive Driving Courses
<http://www.nsc.org/psg/ddc.htm>
- B. AAA Foundation for Traffic Safety
<http://www.aaafoundation.org/>
- C. Smith Driving System
<http://smith-system.com/>
- D. 4-Hour Defensive Driver Training
<http://www.safetyserve.com/urscorp> password: URSDDC
- E. American National Standards Institute (ANSI) D6.1 – Manual on Uniform Traffic Control Devices for Streets and Highways
- F. [SMS 019](#) – Heavy Equipment Operations
- G. [SMS 024](#) – Medical Screening and Surveillance
- H. [SMS 032](#) – Work Zone Traffic Control
- I. [SMS 044](#) – Radiation Safety for Portable Gauges
- J. [SMS 048](#) – Hazardous Materials/Dangerous Goods Shipping
- K. [SMS 049](#) – Injury/Illness/Incident Reporting and Notifications
- L. [Attachment 057-1 NA](#) – Auto Claim Report
- M. [Attachment 057-2 NA](#) – Journey Management Plan

URS SAFETY MANAGEMENT STANDARD

Injury and Claims Management

1. Applicability

This standard applies to all operations of URS Corporation and its subsidiary companies.

2. Purpose and Scope

This standard is designed to ensure that employees receive appropriate, immediate, and high-quality health care services that will minimize disability, promote rapid recovery, and save lives.

3. Implementation

Implementation of this procedure is the responsibility of the manager directing activities of the facility, site, or project location.

4. Requirements

A. Pre-Injury Management

The following proactive plans and procedures will be in place before an injury or illness occurs.

1. Work Site Evaluation

Project and office locations will evaluate their location for first aid and medical requirements. The following factors should be considered:

- a. Types of accidents that could reasonably occur.
- b. Location of local clinics and hospitals.
- c. Response time for external emergency services.
- d. If corrosive or hazardous materials are in use.
- e. Any industry specific requirements.
- f. Types of training for employees and first aid responders.
- g. What first aid supplies should be available.

URS SAFETY MANAGEMENT STANDARD

Injury and Claims Management

2. First Aid Services

a. First Aid Responders

There will be a sufficient number (but not less than one) of employees on each shift trained in first aid to provide adequate first response medical care available at the work site if either of these conditions exist:

- i. If life-threatening injuries can reasonably be expected, trained personnel must be available within 3 to 4 minutes. This generally means that community emergency medical services cannot be relied on since their response time is usually greater than 3 minutes.
- ii. If no life-threatening injuries can reasonably be expected, the response time for trained personnel is extended to 15 minutes.

The trained first aid responders should be designated so that the other employees know who they are and how to contact them. The trained responders must have a current first aid certificate and be trained in Bloodborne Pathogens (see SMS 051 – Bloodborne Pathogens).

For certain long-term, heavily staffed, or high hazard projects, URS may opt to establish a first aid station on site. It should be staffed with a person who is a nurse, Emergency Medical Technician (EMT), or Emergency Medical Technician Paramedic (EMT-P) who may practice limited treatment under the direction of a physician.

Where clients provide the services of a first aid station, the project manager will determine the specific services provided and the administrative procedures involved. Employees requiring first aid treatment by a client-provided facility must obtain prior approval from the project manager.

b. First Aid Kits

- i. Each site will maintain a first aid kit in accordance with Attachment 024-9 NA – Field First Aid Kit Supply List.
- ii. First aid kits will be maintained in readily accessible locations on each job site. For mobile or vehicle-based operations in remote locations, first aid kits may be necessary in vehicles.

URS SAFETY MANAGEMENT STANDARD

Injury and Claims Management

- iii. Kits will be inspected prior to being sent to a work location and weekly while in use. Any items not approved for the kit will be removed during inspection.
- iv. At no time will over-the-counter medications such as antacids, aspirin, cold or cough drops, or other sundry items be stored in the kits without the written approval of the URS Occupational Health Nurse or a URS-approved health care professional.

c. Emergency Services

The project Health, Safety, and Environment (HSE) Representative, in conjunction with the project manager, will identify emergency service providers, including ambulance and hospital services. Each location will post a current list of emergency telephone numbers and maps to access local medical emergency providers (SMS 003 – Emergency Preparedness Plans). Advance contact with ambulance services to ensure they are familiar with location, access routes, and hospital locations is advised.

d. Eyewash and Safety Shower Facilities

A corrosive material is a highly reactive substance that causes obvious damage to living tissue. Corrosives act either directly by chemically destroying the part (oxidation) or indirectly by causing inflammation. A hazardous material is any substance or compound (including corrosives) that has the capability of producing adverse effects on the health and safety of humans. Review material safety data sheets for the health effects of compounds being used at the site to determine whether they meet the criteria defined previously.

If corrosive or otherwise hazardous materials are used, eyewash and body flush facilities must be provided. Where possible, these facilities should provide large quantities of clean water. The water source must be pressure controlled and clearly identified. Portable eyewash stations must contain a minimum of 1 gallon of potable water. See Supplemental Information A for additional guidance on eyewash and shower facilities.

e. Identification of Medical Facilities

The field and office location will identify a suitable local clinic, preferably specializing in occupational medicine, to treat nonemergency injuries and illnesses. In addition, a local hospital

URS SAFETY MANAGEMENT STANDARD

Injury and Claims Management

emergency room will be identified for treatment of life-threatening or after hours injuries. The URS Occupational Health Nurse, the Workers' Compensation Administrator, or the workers' compensation insurance carrier representative should be contacted to provide a listing of recommended medical facilities.

The project HSE Representative should visit the medical facility and meet with the medical provider to establish expectations. Clinics should be conveniently located, clean, professionally staffed, offer multiple services, and be supportive of early return to work practices.

Field/construction projects will make appropriate arrangements with local ambulance/emergency service providers prior to the start of work activities to ensure that appropriate transportation can be provided in the event of an emergency. These arrangements include establishment of an identifiable project address and emergency access point (i.e., location to meet emergency personnel).

The project HSE Representative will communicate the following with the designated hospitals/clinics:

- i. Physical requirements for each trade.
- ii. Policies regarding availability of suitable work for partially disabled employees.
- iii. Procedures for reporting of treatment diagnosis and treatment plans to the company and its workers' compensation insurance carrier.
- iv. Requirements for alcohol and substance abuse testing per company and/or client-required substance abuse policies (as needed).

B. Post-Injury Management

1. Transportation

When employees require urgent medical attention as the result of a work-related injury/illness, transportation will be provided to the doctor's office, clinic, or hospital. Employees should not be permitted to drive unless it is safe to do so.

URS SAFETY MANAGEMENT STANDARD

Injury and Claims Management

2. Emergency Injury/Illness Treatment

In all cases, critical injuries must be immediately referred for professional medical attention. The manner in which the referral is accomplished, and the person responsible for the referral, should be clearly defined in either a project safety plan and/or an office Emergency Preparedness Plan (SMS 003). Critical injuries/illnesses include, but may not be limited to, the following:

- a. Loss of consciousness.
- b. Unexplained chest pain.
- c. Breathing difficulty.
- d. Uncontrolled bleeding.
- e. Fractured bones.
- f. Suspected internal injuries.
- g. Suspected exposure to chemical/biological hazard.
- h. Second or third degree thermal or chemical burns (i.e., blistering).
- i. Electrocution.
- j. Unexplained change in mental state following an injury (may indicate shock or other internal injuries).

3. Nonemergency Injury/Illness Treatment

When a work-related incident results in a noncritical injury/illness, the primary objective is to provide appropriate medical services to diagnose and treat the injury/illness. Options available to the employee and project/office management in these situations include the following:

- a. First aid treatment and/or review by a qualified first aid responder.
- b. First aid treatment and/or review by a qualified first aid responder followed by a referral to an occupational health clinic.

Additional support for the employee and managers in these situations can also be obtained from a URS HSE professional.

URS SAFETY MANAGEMENT STANDARD

Injury and Claims Management

Attachment 065-1 NA – Injury Management Procedures Flow Chart provides a flow chart to assist employees and managers in determining the most appropriate option for obtaining medical services for nonemergency injuries/illnesses.

Note: Some states allow injured workers to choose their own initial medical provider. Employees are to be cautioned that not all medical providers accept workers' compensation insurance and coverage should be verified prior to treatment if an employee lives in a state that permits him/her to elect to see their personal doctor rather than the URS-recommended physician.

C. Workers' Compensation Case Management

1. Health and Safety

- a. Occupational Health Nurse/Workers' Compensation Administrator will
 - i. Evaluate and file workers' compensation claims for cases covered by the URS insurance program. Evaluate and provide consultation for injuries occurring in monopolistic states (Ohio, Washington, North Dakota, and Wyoming). Within Washington Division, workers' compensation claims are filed by site personnel.
 - ii. Provide date of injury support to employees and supervisors, including monopolistic state claims.
 - iii. Coordinate regular follow-up of all cases, including monopolistic state claims, to ensure effective case management.
 - iv. Offer pre-injury consultation for offices and project sites.
 - v. Provide training and communication regarding the workers' compensation process.
- b. The HSE Representatives will assist with the early return to work program by interfacing with the supervisor and employee to evaluate whether appropriate and safe temporary transitional work is available.
- c. HSE Representatives will
 - i. Provide support to ensure that the requirements of this SMS are in place.

URS SAFETY MANAGEMENT STANDARD

Injury and Claims Management

- ii. Provide training on this SMS.
- iii. Ensure proper reporting of incidents in accordance with SMS 049 – Injury/Illness/Incident Reporting and Notification.
- iv. Ensure that requirements of this SMS are incorporated into all project health and safety plans.

2. Human Resources

The HR Representatives will forward any external communication (e.g., clinic bills, monopolistic state forms) to the Occupational Health Nurse or Workers' Compensation Administrator upon receipt.

3. Supervisor

The Supervisor (or HR or HSE Representative) will

- a. Sign the Medical Treatment Referral form (Attachment 065-2 NA) prior to the employee leaving the site for medical treatment (this will not be necessary in an emergency). The employee will also be given the Medical Authorization Form (Attachment 065-3 NA) to be signed with copy provided to the employee, health care provider, and Occupational Health Nurse or Workers' Compensation Administrator.
- b. Provide transitional job assignments, with consultation and approval of the office manager, whenever possible to enable an injured worker to return to work (Return to Work Policy Attachment 065-4 NA).
Transitional employment is defined as temporary modified or light duty work that covers the time from the injury until the release to full duty from the doctor. The return to work hierarchy includes the following:
 - i. Return to own job.
 - ii. Return to own job with accommodations/modifications.
 - iii. Return to another job at URS with or without accommodations/modifications.
 - iv. Placement in alternate jobs through telecommuting or other job assignments determined case by case.
- c. Provide, when requested by the treating physician or insurance carrier, the Description of Employee's Job Duties form (Attachment 065-5 NA).

URS SAFETY MANAGEMENT STANDARD

Injury and Claims Management

- d. Maintain regular contact with employees who are temporarily disabled (contact at least weekly by phone or email).

4. Employee

The employees will

- a. Report injuries immediately to their supervisors. Employees are encouraged to contact their supervisor and/or the Occupational Health Nurse or Workers' Compensation Administrator prior to seeking any medical services for nonemergency injuries and illnesses.
- b. Provide the Medical Treatment Referral form to the treating physician. If employees are unable to obtain the form prior to being treated (i.e., onset of symptoms during nonwork hours, work in remote locations), they must notify their supervisor as soon as possible on the next scheduled workday.
- c. Provide their supervisor with written return to work and follow-up paperwork from the treating physician immediately following each doctor appointment.

D. URS will follow the recordability requirements of U.S. Occupational Safety and Health Administration (OSHA) (29 CFR 1904 and 1952) for both U.S. and international operations.

- 1. For URS Division and EG&G Division, the Occupational Health Nurse will maintain OSHA 300 logs for U.S. locations. For Washington Division, the Business Group HSE Managers will maintain OSHA 300 logs for U.S. locations. The OSHA 300 logs (with employee names deleted) will be distributed to the U.S. locations each January and posted from February 1 to April 30.
- 2. Sites working under the U.S. Mine Safety and Health Administration (MSHA) recordkeeping requirements will meet MSHA requirements, as well as track injuries using OSHA criteria for use in company HSE statistics.
- 3. For URS Division and EG&G Division, the Occupational Health Nurse will make the initial decision on recordability of an injury/illness. For Washington Division, the Business Group HSE Manager will make the decision on recordability of an injury/illness.
- 4. For URS Division, a recordability review committee will be appointed by the Vice President HSE to review the recordable cases on a monthly

URS SAFETY MANAGEMENT STANDARD

Injury and Claims Management

basis. The review committee (based on OSHA regulations and information regarding the case) will make the final decision on recordability.

5. The injury/illness statistics (e.g., Total Recordable Incident Rate) will be calculated monthly and reported to URS management.

5. Documentation

A. The following documents will be maintained in the office/project safety file:

1. Posting of medical services providers and emergency phone numbers.
2. List of qualified first aid providers.
3. Documentation of coordination between URS and emergency service providers for field/construction projects.
4. Completed Injury/Illness/Incident Report Form (Attachment 049-1).
5. Description of Employee's Job Duties form.
6. Medical Treatment Referral form.
7. Medical Authorization Form.

B. The following documents will be maintained by the HR Representative and copied to the Occupational Health Nurse or Workers' Compensation Administrator.

1. Physician's First Report of Injury and follow-up reports.
2. Medical Treatment Referral form.
3. Medical Authorization Form.
4. Description of Employee's Job Duties form.

URS SAFETY MANAGEMENT STANDARD **Injury and Claims Management**

6. Resources

- A. U.S. Occupational Safety and Health Administration (OSHA) [29 Code of Federal Regulations \(CFR\) 1910.151](#) – Medical Services and First Aid
- B. [OSHA 29 CFR 1910.1030](#) – Bloodborne Pathogens
- C. [OSHA 29 CFR 1926.50](#) – Medical Services and First Aid
- D. [OSHA 29 CFR 1904](#) – Recording and Reporting Occupational Injuries and Illnesses
- E. [OSHA 29 CFR 1952](#) – Approved State Plans for Enforcement of State Standards
- F. American National Standards Institute ([ANSI](#)) [Z358.1-2004](#) – Emergency Eyewash and Shower Equipment
- G. [OSHA Instruction CPL 2-2.53](#) – Guidelines for First Aid Programs
- H. [OSHA Safety and Health Topics: Medical and First Aid](#)
- I. Red Cross Health and Safety Services – www.redcross.org/services/hss/
- J. [SMS 003](#) – Emergency Preparedness Plans
- K. [SMS 024](#) – Medical Screening and Surveillance
- L. [SMS 049](#) – Injury/Illness/Incident Reporting and Notifications
- M. [SMS 051](#) – Bloodborne Pathogens
- N. Medical Services Provider – WorkCare™ 1-800-455-6155

URS SAFETY MANAGEMENT STANDARD
Injury and Claims Management

O. Contacts

URS Division	EG&G Division	Washington Division
Occupational Health Nurse	Senior Occupational Health Nurse	Workers' Compensation Administrator
Jeanette Schrimsher, RN COHN-S (866) 326-7321 (Toll Free-U.S.) (512) 656-0203 (Cell) (512) 419-6413 (Confidential Fax)	BJ (Johnston) Heinrich, RN, BSN, COHN-S (866) 344-1415 (Toll Free-U.S.) (877) 878-9525 (Toll Free-International) (512) 656-8502 (Cell) (512) 419-5252 (Confidential Fax)	Terry Sower, CPCU, AIC, CWCP (208) 386-6038 (Office) (208) 890-3843 (Cell) (208) 386-5462 (Confidential Fax)

P. [Attachment 065-1 NA](#) – Injury Management Procedures Flow Chart

Q. [Attachment 065-2 NA](#) – Medical Treatment Referral form

R. [Attachment 065-3 NA](#) – Medical Authorization Form

S. [Attachment 065-4 NA](#) – Return to Work Policy

T. [Attachment 065-5 NA](#) – Description of Employee's Job Duties

7. Supplemental Information

A. [Emergency Eyewash and Shower Equipment](#)

URS SAFETY MANAGEMENT STANDARD

Behavior-Based Safety

1. Applicability

This standard applies to all operations of URS Corporation and its subsidiary companies.

2. Purpose and Scope

The purpose of this standard is to describe the URS approach to implementing our behavior-based safety program.

Behavior-based safety is a process that provides a higher level of safety excellence by promoting proactive involvement, building ownership, and fostering communication that relates to employee safety. A primary concept is that most accidents are due to at-risk behavior, and behavioral changes may be made that significantly reduce accident potential.

3. Implementation

Implementation of this procedure is the responsibility of the URS manager directing activities of the facility, site, or project location.

4. Requirements

A. Definitions

1. **At-Risk Behavior:** Individual actions that increase the chance of injury, despite knowledge of the hazard. An example is excessive speed while driving.
2. **Activators:** Items that are intended to produce desired behaviors. URS activators for safety include, but are not limited to, policy statements, safety management standards (SMS), training, safety slogans, posters and signs, health and safety plans, safe work plans, safety meetings, and rules and regulations.
3. **Behaviors:** Visible actions on the part of individuals and can be characterized as safe (following health and safety plans, using work practices that minimize risk, coaching others on safe behavior, having safety as a priority over speed and convenience, etc.), or at-risk.
4. **Consequences:** Result of safe and at-risk behaviors, and can therefore be positive or negative. Examples of consequences include self-approval, reprimand, peer approval, penalty, feedback, inconvenience, and comfort. The most effective consequences are positive, immediate, and certain.

URS SAFETY MANAGEMENT STANDARD

Behavior-Based Safety

B. Values of Behavior-Based Safety

1. Employees hold safety as a core value.
2. Each employee feels responsible for the safety of their coworkers as well as themselves, and takes action accordingly.
3. Each employee is willing and able to “go beyond the call of duty” on behalf of the safety of others.

C. Roles for Safe Behavior

1. Supervisor’s Role:
 - a. Provide clearly defined safety expectations and encourage/reinforce the implementation of safety observations using the SMS 072-1 NA checklist or equivalent.
 - b. Provide consequences for observed behaviors throughout the course of the work shift.
2. Co-Worker Role
 - a. Intervene when observing at-risk behavior.
 - b. Provide positive feedback for safe behavior.
 - c. Volunteer to be observed.

C. Identification of At-Risk Behaviors

Observations and review of incident and near miss data will be used by URS Safety Officers to help identify at-risk behavior.

1. Employee observations.
 - a. Observation checklists, either project-specific or Attachment 072-1 NA, will be used as a tool to help identify safe and at-risk behaviors and why the behavior(s) occurred.
 - b. Employees will be instructed on using the checklists.
 - c. Checklists will be included in the site-specific health and safety plan or the safe work plan.
 - d. The checklists will include the expected safe behaviors.

URS SAFETY MANAGEMENT STANDARD

Behavior-Based Safety

- e. Peers will complete the checklist for applicable work tasks.
- f. Checklists may change throughout the project to include additional behaviors.

E. Feedback to Employees

- 1. Observers will immediately provide one-on-one feedback to the observed, noting both safe and at-risk behaviors.
- 2. Observer and observee will discuss the identified barriers to safe behavior, and potential solutions.
- 3. Near-Miss and Incident Reports will be reviewed to identify at-risk behaviors and corrective actions.
- 4. Management and Health, Safety, and Environment staff will verify compliance with this standard.

F. Feedback Follow-up

- 1. Observation checklists will be collected and discussed at periodic safety meetings.
- 2. The manager will review the trends for at-risk and safe behavior, and report the trends to the employees.
- 3. Project-specific trends are analyzed and areas of additional action are identified.

5. Documentation Summary

The following documentation will be maintained in the project file:

- A. Behavior-Based Safety Checklists.

6. Resources

[Attachment 072-1 NA](#) – Behavior-Based Safety Checklist

APPENDIX G
REVISED CULTURAL RESOURCES PLAN

Appendix G
Revised Cultural Resources Plan

Black Sand Beach Project
Stevens County, Washington

Prepared by: Michael S. Kelly, RPA



URS Corporation
111 SW Columbia, Suite 1500
Portland, Oregon

June 11, 2010

Contents

1.0	INTRODUCTION.....	1
2.0	CULTURAL RESOURCES INVENTORY PLAN.....	5
3.0	CULTURAL RESOURCES MONITORING PLAN.....	5
4.0	PROCEDURES FOR THE INADVERTENT DISCOVERY OF CULTURAL RESOURCES	6
5.0	FURTHER CONTACTS AND CONSULTATION	7
6.0	SPECIAL PROCEDURES FOR THE DISCOVERY OF HUMAN SKELETAL MATERIAL.....	8
7.0	DOCUMENTATION OF ARCHAEOLOGICAL MATERIALS	10
8.0	PROCEEDING WITH CONSTRUCTION	11
9.0	CONFIDENTIALLY	11

Tables

G-1	NOTIFICATION LIST FOR INADVERTENT DISCOVERY	6
G-2	DAHP AND OTHER AGENCY CONTACTS	7
G-3	NATIVE AMERICAN TRIBE CONTACTS	8
G-4	LAW ENFORCEMENT AND CORONER CONTACTS.....	9

Figures

G-1	AREA OF POTENTIAL EFFECT.....	2
-----	-------------------------------	---

1.0 INTRODUCTION

This Revised Cultural Resources Plan discusses cultural resource monitoring activities to be performed during the Black Sand Beach project and procedures to be followed in the event of an inadvertent discovery of cultural resources during the course of the project. This document supersedes the draft Cultural Resources Plan dated December 18, 2009, which was included as Appendix G to the report titled Draft Work Plan for Black Sand Beach Excavation Project, Stevens County, Washington dated December 18, 2009.

The purpose of the project is to remove granulated slag that has accumulated over time within the upland portion of Black Sand Beach, where granulated slag is readily visually identifiable and is accessible using conventional excavation equipment. The intent is to remove as much slag-containing material in the upland Black Sand Beach area as possible, while not adversely affecting the adjacent river.

Teck American Incorporated (Teck) of Spokane, Washington will conduct the project as a voluntary independent interim action in accordance with the Model Toxics Control Act, Revised Code of Washington (RCW) 70.105D, and Chapter 173-340 of the Washington Administrative Code. Teck will complete this project under a Voluntary Cleanup Agreement with the Washington State Department of Ecology (Ecology).

The project will be completed in two phases: the first phase includes planning, engineering, and permitting activities; and the second phase includes construction and close-out activities. The first phase of the project will be conducted from July 2009 through July 2010 and the second phase will be conducted in the fall of 2010. Construction is anticipated to be complete within approximately three to six weeks.

Ecology will be the lead regulatory agency for the project and will be responsible for coordinating interagency reviews with appropriate federal, state, and local agencies. Ecology will take the lead in facilitating public review under the State Environmental Policy Act (SEPA) and coordinating with the Department of Archeology and Historic Preservation (DAHP), the Confederated Tribes of Colville Reservation (CCT), Spokane Tribe of Indians, and other interested stakeholders in matters relating to cultural resource issues.

Items of cultural significance have reportedly been identified in the project vicinity and are known to be present within the project area itself. To comply with appropriate state and federal regulations, registered professional archeologists (who meet the Secretary of Interior's standards and guidelines for an archeologist), which included archaeologists from URS and CCT, have completed an archaeological investigation designed to determine the presence or absence of cultural materials in the project area prior to implementing any project activities. The investigation addressed the project's area of potential effect (APE), which includes all areas of excavation, staging, and routes of access. Figure G-1 shows the APE for Black Sand Beach, as provided by Mr. Maurice Major of Washington State Department of Natural Resources (WDNR).

Based on the results of the archaeological survey and limited subsurface probing conducted at the Black Sand Beach, it was concluded that the Black Sand Beach project would not likely cause adverse impacts to the previously-recorded site 45ST87, which

was not relocated during the most current archaeological investigation beyond the potentially associated projectile point and faunal remain encountered during subsurface probing (These items were found in an area outside of the limits of excavation of the granulated slag). The potential for significant, buried archaeological resources to be found in the APE is considered to be generally low based on the mostly negative results of the field inventory; the amount of exposed bedrock/thin sediment accumulation and/or erosion observed along much of the shoreline; and the reported sparse artifacts and severe erosion formerly documented at site 45ST87. The presence of additional buried deposits within the Black Sand Beach, however, remains a possibility. An on-site archaeological monitor will be present during all intrusive project work to ensure that proper actions are undertaken in the event of any future discovery of cultural resource items during the project.

A registered professional archeologist (who meets the Secretary of Interior's standards and guidelines for an archeologist) performed an Archeological Inventory Survey (AIS) of the APE (Figure G-1). The objective of the AIS was to identify archaeological resources and historic properties located within the project APE that might be considered eligible for nomination to the National Register of Historic Places (NRHP) and to obtain information to inform future granulated slag removal and fill placement activities at the Black Sand Beach.

Archaeological investigations within the APE were designed by Teck's consulting archaeologist in coordination with CCT to assist with the SEPA and National Environmental Policy Act (NEPA) planning process, as well as with implementation of Section 106 of the National Historic Preservation Act (NHPA), procedures of the Advisory Council on Historic Preservation (36 Code of Federal Regulations [CFR] 800), and Washington State policy requiring inventory and evaluation of cultural resources within potential impact areas. Briefly, these regulations require agencies, before any action (including exchange of lands), to identify cultural resources that may be eligible for the NRHP and that may be affected by that action. The significance of all properties potentially affected by the project must be addressed using established criteria (36 CFR 60.4). The criteria for NRHP eligibility are listed in 36 CFR 60 as follows:

The quality of significance in American history, architecture, archaeology, engineering, and culture is present in districts, sites, buildings, structures, and objects that possess integrity of location, design, setting, materials, workmanship, feeling, and association and

(a) That are associated with events that have made a significant contribution to the broad patterns of our history; or


(b) That are associated with the lives or persons significant in our past; or

(c) That embody the distinctive characteristics of a type, period, or method of construction, or that represent the work of a master, or that possess high artistic values, or that represent a significant and distinguishable entity whose components may lack individual distinction; or

(d) That have yielded, or may be likely to yield, information important in prehistory and history.

If significant (i.e., NRHP-eligible) resources are identified, federal agencies are directed to take prudent and feasible measures to avoid or reduce adverse impacts.

Under the direction of a qualified archeologist, Teck will conduct Phase 2 of the Black Sand Beach project under a permit issued by the US Army Corps of Engineers and will comply with Section 106 of the NHPA and approval from Ecology. Cultural resource issues will also be addressed through the State under the coordination of Ecology through the State Executive Order 05-05 process.



Source: Department of Natural Resources correspondence dated September 25, 2009.

Figure G-1
Area of Potential Effect

2.0 CULTURAL RESOURCES INVENTORY PLAN

To initiate a determination of potential effects on historic and archaeological resources by project activities, Sarah McDaniel, a qualified URS staff archaeologist, conducted a literature review and record search of records on file with the Washington DAHP in Olympia, Washington. The literature review was designed to determine the presence or absence of known historic or archaeological resources at the project site. In addition, the lead agency conducted preliminary outreach to applicable Native American tribal representatives, including drafting and submitting letters to the Spokane and Colville Confederated Tribes. These letters requested information on known or potential sites or areas of sacred, ceremonial, or other traditional concern within or adjacent to the project area.

On November 19, 2009, URS cultural resources specialist Michelle Stegner conducted a preliminary reconnaissance of the project area, assisted by Jake Dial under the supervision of Michael Kelly, RPA. This reconnaissance-level survey was conducted so that project archaeological staff could gain a greater familiarity with the designated APE, and to preliminarily assess the potential presence of prehistoric and historic cultural resources within the project area. No subsurface sampling was conducted during this effort, pending additional input from cultural resource stakeholders. The approximately 5-acre APE was examined by walking linear transects spaced at 10-meter intervals. During the course of this investigation, the cultural resources specialist examined exposed ground surfaces, cut banks, and other areas of exposure for the presence of surface or subsurface cultural materials, features, or other evidence of archaeological resources. No evidence of archaeological or cultural resources was identified during the preliminary reconnaissance; however, it was recognized that a potential exists for subsurface deposits of archaeological materials. Therefore, an additional subsurface sampling inventory was conducted, as described in the main body of this report.

On May 10, 2010, URS archaeologist Michael Kelly and CCT archaeologist Cheryl Pouley jointly conducted subsurface probing at the project area in accordance with a scope of work developed jointly by CCT and Teck and in coordination with Ecology, DNR, and DAHP. Shovel probes were spaced at 20 to 25-meter intervals, measured 50 x 50 cm in size, and were excavated to depths of 40 to 100 cm. All sediment was passed through 1/8-inch screen. Artifacts were documented in the field and reburied within the shovel probe; no artifacts were collected. Shovel probes were placed in locations previously agreed upon in discussions with the CCT and were recorded using a handheld Global Positioning System (GPS). Shovel probes were excavated to the maximum depth practicable, dependent upon the nature of subsurface rock and sediments.

3.0 CULTURAL RESOURCES MONITORING PLAN

A registered professional archeologist and/or Tribal representatives will be present during construction activities at Black Sand Beach. The archaeological monitor will record all prehistoric and historic cultural material discovered during project construction per applicable DAHP procedures. Site features and artifacts will be photographed and

- **Direct Construction Elsewhere On Site:** The Archaeological Monitor, in coordination with the Construction Manager, may direct construction away from cultural resources to work in other areas prior to contacting the concerned parties.
- **Contact Project Archeologist and Local Programs Archeologist:** If these individuals have not yet been contacted, the Archaeological Monitor will do so.

The Local Programs Archeologist responsibilities include:

- **Identify Find:** The Local Programs Archeologist will ensure that a qualified individual examines the find to determine if it is archaeological. If it is determined not to be archaeological, work may proceed with no further delay. If it is determined to be archaeological, the Local Programs Archeologist will continue with notification. If the find may be human remains or funerary objects, the Local Programs Archeologist will ensure that a qualified individual examines the find.
- **Notify DAHP:** The Local Programs Archeologist will contact the involved federal agency(s) and the DAHP, as indicated in Table G-2.

**Table G-2
DAHP and Other Agency Contacts**

Name	Agency	Phone	Email
Robert Whitlam	DAHP	360-586-3080	Rob.Whitlam@dahp.wa.gov
Maurice Major	WDNR	360-502-1298	Maurice.Major@dnr.wa.gov

- **Notify Tribes:** If the discovery may relate to Native American interests, the Local Programs Archeologist or consulting archaeologist will notify the affected Tribes. Table G-3 identifies Tribes consulted on this project and who will be notified in the event of a discovery.

**Table G-3
Native American Tribe Contacts**

Tribe	Name	Title	Phone	Email
Confederated Tribes of Colville Reservation	Camille Pleasants	Program Manager, History and Archeology	509-634-2654	camille.pleasants@colvilletribes.com
Spokane Tribe of Indians	Randy Abrahamson	Cultural Resources Coordinator	509-258-4315	randya@spokanetribe.com

6.0 SPECIAL PROCEDURES FOR THE DISCOVERY OF HUMAN SKELETAL MATERIAL

Native peoples in the study area consider the graves of their ancestors to be important in both their cultural identity and in defining their relationship with the land. These graves

**Table G-4
Law Enforcement and Coroner Contacts**

Name	Organization	Role	Phone
David Godlewski	Teck	Teck Public Affairs	509-459-4584
Craig Thayer	Stevens County Sheriff	Sheriff	509-684-5296
Patti Hancock	Stevens County Coroner's Office	Coroner	509-685-0865
Rob Whitlam	DAHP	State Historic Preservation Office	360-586-3080
Chuck Gruenenfelder	Ecology	Ecology Site Manager	509-329-3439

7.0 DOCUMENTATION OF ARCHAEOLOGICAL MATERIALS

Archaeological materials encountered during project construction work will be assumed to be eligible for inclusion in the NRHP under Criteria D.

The Local Programs Archaeologist will ensure proper documentation and assessment of any discovered cultural resources in cooperation with the federal agency (agencies), DAHP, affected Tribes, and a contracted consultant (if any).

In the event that cultural resources are discovered during the construction work, the appropriate DAHP form will be completed by a professional archaeologist and submitted to DAHP. Significance evaluations and need for additional archaeologist work will be decided in consultation with DAHP, WDNR archaeologist, and Tribal Historical Preservation Officers. Archaeological sites identified within the APE as a result of the AIS will be treated as previously recorded in relationship to the project construction work.

All prehistoric and historic cultural material discovered during the project construction work will be treated in the same manner as described above for the pre-construction archaeological investigation. A professional archaeologist will record identified archaeological materials following standard Washington DAHP procedures. Site features and artifacts will be photographed and stratigraphic profiles and soil descriptions will be prepared for subsurface exposures. Discovery locations will be documented on scaled site plans and site location maps.

Cultural features, horizons and artifacts detected in buried soils may require further evaluation using hand-excavated test units. If this is the case, units will be dug in controlled fashion to expose features, collect samples from undisturbed contexts, or interpret complex stratigraphy. A test excavation unit or small trench also might be used to determine whether an intact occupation surface is present. Test units will be used only when necessary to gather information on the nature, extent, and integrity of subsurface cultural deposits to evaluate the site's significance.

Field staff will record spatial information, depth of excavation levels, natural and cultural stratigraphy, presence or absence of cultural material, and depth to sterile soil, regolith, or

stratigraphic profiles and soil descriptions will be prepared for subsurface exposures. Discovery locations will be documented on scaled site plans and site location maps.

Cultural features, horizons, and artifacts detected in buried soils may require further evaluation using hand-excavated test units. Units may be dug in controlled fashion to expose features, collect samples from undisturbed contexts, or interpret complex stratigraphy. A test excavation unit or small trench might be used to determine whether an intact occupation surface is present. Test units will be used only when necessary to gather information on the nature, extent, and integrity of subsurface cultural deposits to evaluate the site's significance.

Field staff will record spatial information, depth of excavation levels, natural and cultural stratigraphy, presence or absence of cultural material, and depth to sterile soil, regolith, or bedrock for each probe on a standard form. Test excavation units will be recorded on unit-level forms, which include plan maps for each excavated level; as well as material type, number, and vertical provenience (depth below surface and stratum association where applicable) for all artifacts recovered from the level. A stratigraphic profile will be drawn for at least one wall of each test excavation unit. Soils excavated for purposes of cultural resources investigation will be screened through 1/8-inch mesh, unless soil conditions warrant 1/4-inch mesh. If excavation activities expose human remains (burials, isolated teeth, or bones), the procedures for the discovery of human skeletal materials outlined below will be followed.

All prehistoric and historic artifacts collected from the surface and from probes and excavation units will be analyzed, catalogued, and temporarily curated. Ultimate disposition of cultural materials will be determined in consultation with Ecology, the federal agency(s), DAHP, and the affected Tribes.

4.0 PROCEDURES FOR THE INADVERTENT DISCOVERY OF CULTURAL RESOURCES

This section identifies the key responsibilities in the event of a discovery of an item of cultural significance during the Black Sand Beach Excavation Project. In the event of a discovery, Teck and its contractors shall make its best efforts to keep the discovery of any found or suspected human remains, other cultural items, or potential historic properties confidential. Appropriate Teck employees and contractors will be required to read and sign a confidentiality statement that specifies procedures to be followed in response to media and public contacts regarding archaeological and other cultural resources. To the extent permitted by law, prior to any release of information, DAHP, Ecology, Teck, and the other consulting parties shall concur on the amount of information, if any, to be released to the public, any third party, and the media and the procedures for such a release. In the unanticipated event of a discovery, the following steps shall be taken:

Step 1: Stop Work. If any agency employee, contractor, or subcontractor believes that he or she has uncovered any cultural resource at any point in the project, all work adjacent to the discovery will be stopped. The discovery location will not be left unsecured at any time.

Step 2: Notify Monitor. The individual making the discovery will immediately contact the archaeological monitor and notify him or her of the situation, who will be on-site during all intrusive work.

Step 3: Notify Project Management and Local Programs Office. The archaeological monitor will first ensure appropriate treatment and protection of the discovery. Following these actions, the Local Programs Archeologist and the other individuals identified in Table G-1 will be notified immediately.

**Table G-1
Notification List for Inadvertent Discovery**

Name	Agency/Company	Role	Phone
Robert Whitlam	DAHP	DAHP State Archaeologist	Office: 360-586-3080
Maurice Major	WDNR	WDNR Cultural Resources	Office: 360-258-1298
Michael Kelly	URS	Consulting Archaeologist	Cell: 503-475-2426 Office: 503-948-7274
Paul McCullough	URS	Project Manager	Cell: 425-301-4875 Office: 206-438-2231
Marko Adzic	Teck	Project Sponsor	Office: 509-892-2585

Special procedures for the treatment of human remains are discussed in detail below, in Section 5.0. As these procedures state, if human remains are encountered, they will be treated with dignity and respect at all times. Remains will be covered immediately with a tarp or other materials (not soil or rocks) for temporary protection in place and to shield them from being photographed. Confidentiality will be a priority and responses to and discoveries of human remains and associated materials will comply with provisions of the Native American Graves Protection and Repatriation Act and its implementing regulations, as well as existing protocols of the Spokane Tribe of Indians and the Colville Confederated Tribes.

5.0 FURTHER CONTACTS AND CONSULTATION

The Archaeological Monitor's responsibilities include:

- Protect Find:** The Archaeological Monitor, in coordination with the Construction Manager, is responsible for taking appropriate steps to protect the discovery site. All work will stop in an area adequate to provide for the total security, protection, and integrity of the resource. Vehicles, equipment, and unauthorized personnel will not be permitted to traverse the discovery site. Work in the immediate area will not resume until treatment of the discovery has been completed following provisions for treating archaeological/cultural material as set forth in this document.

are therefore considered sacred and should be left undisturbed. Should inadvertent disturbance occur, the remains and associated materials (“funerary objects”) must be treated with respect and honor. All appropriate federal, state, and Tribal laws, regulations, and procedures regarding burials should be rigorously enforced. In the event that likely or confirmed human remains are encountered, all further sampling or other ground-disturbing activity will cease immediately. In the event of the discovery of human skeletal remains, the archaeological monitor will make the notifications identified in Table G-1. In addition, the following procedure will be implemented.

- ***Notify Law Enforcement Agency or Coroner’s Office:*** In addition to the actions described in Sections 3 and 4, the Teck Project Sponsor will immediately notify the local law enforcement agency or coroner’s office. The coroner (with assistance of law enforcement personnel) will determine if the remains are human, whether the discovery site constitutes a crime scene, and will notify DAHP. Table G-4 presents applicable contact information.
- ***Participate in Consultation:*** Per RCW 27.53.030, 68.50, and 68.60, DAHP will have jurisdiction over non-forensic human remains. The Local Programs Archaeologist will participate in consultation.

bedrock for each probe on a standard form. Test excavation units will be recorded on unit-level forms, which include plan maps for each excavated level, and material type, number, and vertical provenience (depth below surface and stratum association where applicable) for all artifacts recovered from the level. A stratigraphic profile will be drawn for at least one wall of each test excavation unit.

Soils excavated for purposes of cultural resources investigation will be screened through 1/8-inch mesh, unless soil conditions warrant 1/4-inch mesh.

All prehistoric and historic artifacts collected from the surface and from probes and excavation units will be analyzed, catalogued, and temporarily curated. Ultimate disposition of cultural materials will be determined in consultation with Ecology, the federal agency (or agencies), DAHP, and the affected Tribes.

Within 90 days of concluding fieldwork (or sooner if possible), a technical report describing any and all monitoring and resultant archaeological excavations will be provided to the Teck Project Sponsor, who will forward the report to Ecology and the Local Programs Archaeologist for review and delivery to the federal agency(s), and the affected Tribe(s).

If assessment activity exposes human remains (burials, isolated teeth, or bones) the process in Section 5 will be followed.

8.0 PROCEEDING WITH CONSTRUCTION

Project construction outside the discovery location may continue while documentation and assessment of the cultural resources proceed. The Local Programs Archaeologist must determine the boundaries of the discovery location. In consultation with Ecology, DAHP and affected Tribe(s), the qualified archeologist and the Local Programs Archaeologist will determine the appropriate level of documentation and treatment of the resource.

Construction may continue at the discovery location only after the process outlined in this plan is followed and the Local Programs Archaeologist (in consultation with other agencies) determines that compliance with state and federal laws is complete.

9.0 CONFIDENTIALLY

In accordance with state and federal law, Teck shall make its best efforts to ensure that its employees and contractors keep the discovery of any found or potential cultural resources, human remains, and historic properties confidential. Employees and contractors will be required to read and sign a confidentiality statement that specifies procedures to be followed regarding archaeological and other cultural resources.