

**Ephrata Landfill
Agreed Order Schedule**

Schedule change 5: 12/17/10

ACTION	ORIGINAL # MONTHS FROM AO EFFECTIVE DATE	REVISED # MONTHS FROM AO EFFECTIVE DATE¹	DATE
Agreed Order Effective Date (at conclusion of public comment period)	0	0	January-07
Drum Area Exploration Sampling and Analysis Plan (SAP)/Quality Assurance Project Plan (QAPP) /Health and Safety Plan (HSP) Submitted	1	0	January-07
Drum Area Exploration Work Begins	1.5	1	March-07
Grant Application Submitted	1	2	March-07
Public Participation Plan Developed	2	5	July-07
RI/FS SAP/QAPP/HSP (RI Task 3, 4, and 6) Submitted	3	6	July-07
RI Field Work Begins	5	7	August-07
Drum Removal and Soil Investigation Below Drums (RI Task 2a)SAP/QAPP/HSP Submitted	3	11	December-07
Drum Removal Bid Documents Revised and Published	3	12	January-08
Drum Removal Field Work Begins	5	14	March-08
Pumping from the Hole Begins	5	14	March-08
RI/FS Groundwater Investigation Below Drums SAP/QAPP/HSP (RI Task 2b)	9	21	October-08
Drum Removal Work Complete	9	19	August-08
RI Field Work Complete	11	24	January-09
Remedial Investigation Memo Submitted	13	26	March-09
Phase 2 Field Work Begins	14	28	May-09
Phase 2 Field Work Complete	17	37	February-10
LNAPL Management Complete	17	59	December-11
RI/FS report submitted	22	53	June-11
Landfill Closure Construction begins	As soon as feasible, considering drum removal, weather and other construction constraints and conditions	As soon as feasible, considering drum removal, weather and other construction constraints and conditions	