

Exhibit C Scope of Work and Schedule

Deliverable/Milestone	Estimated Start Date/Period	Estimated Time Required to Complete Task After Start Date
Signed Consent Decree	June 2017	--
Progress Reports	Calendar Quarterly after effective date of Consent Decree	--
Cost Estimate for Consent Decree Implementation (per Consent Decree Section XXI)	60 days after effective date of Consent Decree	2 months
Proof of Financial Assurances (per Consent Decree Section XXI)	60 days following Ecology approval of the Cost Estimate for Consent Decree implementation	2 months
Annual Financial Assurance Report (per Consent Decree Section XXI)	Annually, within 30 days of the anniversary date of Consent Decree	2 months
Engineering Design Report (EDR)	Immediately following execution of Consent Decree	18 months
Construct and Operate AS/SVE	Within 12 months following approval of EDR	60 months*
Construct and Operate LNAPL Recovery	Within 12 months following approval of EDR	120 months
Performance Monitoring	3 months after the start of the AS/SVE system	60 to 120 months
Submit proof of recording of Environmental Covenants to Ecology	Within 10 days of completion of performance monitoring	--
Periodic Reviews Conducted by Ecology	Every 5 years from the effective date of Consent Decree	--
Compliance Monitoring	3 months after the start of the AS/SVE system	360**

* AS/SVE operation and associated performance monitoring may be adjusted based on operational information, including possible extension beyond 5 years. Note that the schedule in Phase 1 and Phase 2 AS/SVE areas will be staggered with a later start date for the Phase 2 area. The AS/SVE system will be discontinued when the system is no longer significantly reducing contaminant mass in the sheen area, as described in the EDR.

** The duration of Compliance Monitoring will be based on achieving compliance goals specified in the Cleanup Action Plan.