



SoundEarth Strategies, Inc.
2811 Fairview Avenue East, Suite 2000
Seattle, Washington 98102

REMEDIATION SYSTEM AS-BUILT REPORT



Property:

TOC Holdings Co. Facility No. 01-169
851 North Broadway
Everett, Washington

Prepared for:

TOC Holdings Co.
2737 West Commodore Way
Seattle, Washington

Report Date:

February 6, 2014

Remediation System As-Built Report

Prepared for:

TOC Holdings Co.

2737 West Commodore Way
Seattle, Washington 98199

TOC Holdings Co. Facility No. 01-169
851 North Broadway
Everett, Washington 98021

Project No.: 0440-002

Prepared by:



Ashley Elliott, EIT
Staff Engineer

Reviewed by:



Suzy Stump, PE
Associate Engineer

February 6, 2014



TABLE OF CONTENTS

1.0 INTRODUCTION	1
1.1 PROPERTY DESCRIPTION AND LOCATION	1
2.0 PROPERTY BACKGROUND	1
3.0 REMEDIATION SYSTEM	2
4.0 SUMMARY OF SYSTEM INSTALLATION	3
5.0 DEVIATIONS FROM THE PROPOSED DESIGN	6
6.0 PERMITTING REQUIREMENTS	7
7.0 LIMITATIONS	7

FIGURE

- 1 Property Location Map

APPENDICES

- A Remediation System As-Built Drawings
- B Boring Logs for System Wells
- C PLC Ladder Logic
- D Daily Field Reports
- E System Installation Checklists
- F Property Photographs
- G Pressure Test Forms
- H PSCAA Calculations and Evaluation
- I City of Everett Industrial Pretreatment Discharge Permit

1.0 INTRODUCTION

SoundEarth Strategies, Inc. has prepared this Remediation System As-Built Report for the remediation system that currently operates at the TOC Holdings Co. Facility No. 01-169, located at 851 North Broadway in Everett, Washington (the Property). The following sections are intended to document the installed components of the remediation system as well as to provide TOC Holdings Co. with as-built figures of the system (Appendix A) for future reference.

1.1 PROPERTY DESCRIPTION AND LOCATION

According to Snohomish County Assessor records, the Property consists of an irregularly shaped tax parcel (Snohomish County parcel number 29051700200700) that covers approximately 18,731 square feet (0.43 acres) of land, and is generally located east of the intersection of North Broadway and Tower Street, in Everett, Washington. The Property is listed as 851 North Broadway, approximately 1.7 miles north of downtown Everett, Washington (Figure 1).

The Property is currently occupied by a retail shopping center and is owned by P&M Partnership. Tenants include a Subway restaurant and a 7-Eleven convenience store. The exterior portions of the Property are predominately paved with asphalt. Other improvements include perimeter landscaping and chain-link fencing.

2.0 PROPERTY BACKGROUND

Historical records indicated that the Property was initially developed in 1959 with a retail gasoline station equipped with a 500-gallon waste oil underground storage tank (UST), two 6,000-gallon USTs, and an 8,000-gallon UST, as well as two fuel-dispensing pump islands and associated product delivery lines. An addition was added to the 1959-vintage building in 1977, and a 12,000-gallon UST was installed on the Property in 1978. According to aerial photographs, a canopy was constructed in the central portion of the Property between 1974 and 1978. Everett Fire Department records indicated that a permit was issued in 1990 to remove the 500-gallon waste-oil UST from the Property. In 2003, the four remaining USTs and associated structures were removed from the Property. In 2004, Time Oil Co (currently TOC Holdings Co.) sold the Property to its current owner, P&M Partnership. In 2008, the Property was redeveloped as a retail shopping center.

Based on the findings from the investigations conducted by SoundEarth and others between 2003 and 2011 contamination on the Property includes petroleum-contaminated soil beneath the central and northwestern portions of the Property in the vicinity of the underground storage tank excavation, extending beneath a portion of the North Broadway right-of-way, and contamination of a discontinuous, perched water-bearing zone located in the vicinity of the underground storage tank excavation. Additional details regarding the Property background are available in the *Remedial Investigation Report, TOC Holdings Co. Facility No. 01-169, 851 North Broadway, Everett, Washington*, prepared by SoundEarth and dated March 20, 2013.

In May 2006, a dual-phase extraction (DPE) system was installed that treated contamination in wells RW01 through RW07. This single pump DPE system simultaneously removed hydrocarbon-impacted groundwater and vapors from the subsurface with a single liquid ring pump. The water and vapor streams were separated in a moisture separator. The water was treated with granular-activated carbon

(GAC) and discharged to the sanitary sewer. The vapor was passed through a separate set of GAC canisters and discharged to atmosphere. The system was shutdown in July 2009 to accommodate construction of the current retail shopping center.

3.0 REMEDIATION SYSTEM

Based on the Property-specific subsurface characteristics and conceptual site model, the recommended remedial technology for the Property remains DPE, which involves simultaneous soil vapor extraction (SVE) and groundwater extraction and treatment. The SVE system applies a vacuum to the subsurface by means of wells OW02, MW08, RW02 through RW04, and RW08 through RW11 (Appendix B). The applied vacuum draws vapor-phase volatile organic compounds from the subsurface to the remediation compound where the vapor is discharged to the atmosphere. In addition to SVE, three remediation wells (RW02, RW03, and RW10) are equipped with submersible pneumatic pumps and three wells (OW02, RW09, and RW11), which have significant groundwater but do not consistently have enough water to use a pump, have drop tubes to recover groundwater from the subsurface. The recovered groundwater is treated in the compound before being discharged to the sanitary sewer. The remediation system components are detailed on Sheet M-100 located in Appendix A. Below is a brief description of the remediation system process flow:

- **SVE Process Flow.** The main component of the SVE system is a 9 horsepower (hp) Busch-Mink 1332 AV, capable of 200 cubic feet per minute and 25 inches of mercury. The negative pressure (vacuum) created by the vacuum blower draws air from the vadose zone to the remediation compound through the SVE wells and subsurface piping. At the remediation compound, air flow and vacuum pressure can be controlled to enhance vapor recovery before the vapor stream passes through a moisture separator and inline filter designed to remove both moisture and particulates, respectively. The extracted vapor is pumped through the blower and discharged to the atmosphere through a 12.5-foot tall exhaust stack.
- **Groundwater Treatment Process Flow.** Wells RW02, RW03, and RW10 are equipped with QED model AP4 pneumatically driven pumps set near the bottom of each well. The well pumps transfer water through subsurface process piping to the remediation compound. At the remediation compound, the water is stored in a 500-gallon batch tank. As the water level in the tank rises, a high level switch triggers a $\frac{3}{4}$ hp Dayton multistage booster pump, which pumps the extracted groundwater through a particulate filter to a four-tray stainless steel tray stripper. The stripper utilizes vapor-liquid contact separation to volatilize and remove contaminants from the water. The resulting vapor stream is then discharged to the atmosphere, and the treated water is pumped from the bottom of the tray stripper to the City of Everett sanitary sewer.
- **Condensate Process Flow.** The main components of the condensate flow process are the moisture separator and the 500-gallon batch tank. The vapor air stream passes through the moisture separator to remove residual moisture in the air. The cyclonic action of air within the moisture separator cause excess moisture to drop out of the vapor stream, and water will begin to collect within the unit. The moisture separator is located upstream of the vacuum blower. In addition, groundwater recovered from the drop tubes employed in remediation wells OW02, RW09, and RW11 is separated from the vapor stream in the moisture separator. Water removed from the vapor stream collects in the moisture

separator until a high level switch is activated. Upon activation of this switch, a transfer pump operates, until a low level switch is deactivated, to empty condensate from the moisture separator. Condensate generated in the SVE moisture separator is transferred to the groundwater treatment batch tank and treated by the tray stripper before being discharged to the City of Everett sanitary sewer system.

- **Programmed Alarm Conditions.** The system will partially or completely shut down if any of the following conditions are met:
 - **Batch Tank High Level.** If the remediation system does not process water from the batch tank, the system will shut down. This could be caused by failure of the transfer pump or blockage of the line, filters, or too much water in the system.
 - **Tray Stripper Sump High Level.** If the remediation system does not process water from the tray stripper sump, the system will shut down. This could be caused by failure of the transfer pump or blockage of the discharge line.
 - **Moisture Separator High Level.** If the remediation system is unable to process water from the moisture separator to the batch tank, the system will shut down. This could be caused by failure of the transfer pump or blockage of the line to the batch tank.
 - **Vacuum Blower Shutdown.** If the remediation system trips the motor starter thermal overload, the system will shut down. This could be caused by the blower pulling too much power, indicating a problem with the blower.

The remediation system was constructed as a turn-key system and housed in an 8-foot by 24-foot steel connex box. The remediation equipment, control panel and programmable logic controller (PLC), and telemetry unit were included with the system. The ladder logic and system controls for the PLC is included in Appendix C.

Quality control was documented in daily field reports and in system installation checklists completed during the installation of the remediation system (Appendices D and E, respectively). Photographs taken during the remediation system installation are included as Appendix F.

4.0 SUMMARY OF SYSTEM INSTALLATION

System installation activities began on September 26, 2011, with the mobilization of the civil contractor to the Property, AEC LLC (AEC). AEC completed the main trenching, vaults, and piping by October 19, 2011. AEC installed the system piping under the concrete pad for the remediation system connex box, poured the pad, set the connex box, and built the wellheads between April 23, 2012, and May 3, 2012. Additional Site visits were made on May 22, and May 23, 2012, to observe AEC setting downwell pumps and drop tubes. The power drop was completed on June 1, 2012, and a site visit was completed to verify system power. The system was started on June 7, 2012.

The system installation was completed in two phases. The first phase was the excavation of trenches; installation of vaults, process piping and electrical conduit; backfilling; and paving. The second phase was preparing the system pad; placement of the connex box; and connecting process piping from the trench to the system manifolds inside the connex box.

A summary of the installation and all major events is included below:

- September 26, 2011—Conducted a pre-construction site walk with AEC (Photograph 1 and 2). Completed a private utilities locate (Photograph 1), laid out the trench lines, and cut asphalt along the trenches (Photograph 3). Secured the northern portion of the parking lot (Photograph 4) and began to remove asphalt.
- September 27, 2011—Finished removal of asphalt. Started excavating the trench and removing monuments (Photograph 5). Abandoned lines were found from the past system and a vent from removed tanks (Photograph 6).
- September 28, 2011—Continued excavating the trench, began installing vaults, and began laying out the vault drain lines (Photograph 7 and Photograph 8). Cut and capped old system lines that crossed the new trench.
- September 29, 2011—Continued excavating trench, laid drain line, and placed vaults. PCE, the electrical contractor for AEC, installed vault conduits for signal lines. Started laying galvanized air line (Photograph 9).
- September 30, 2011—Continued laying galvanized air lines, and pressure testing segments of the line (Appendix G). Backfilled over the tested air lines.
- October 3, 2011—Started laying SVE lines and continued building the air lines in vault (Photograph 10).
- October 4, 2011—Pressure tested SVE lines and installed water recovery line (Appendix G). Began grouting vault penetrations and backfilling the trench.
- October 5, 2011—Prepared the northern portion of the parking lot for asphalt placement (Photograph 11). Paved and sealed the trench (Photograph 12). Moved fencing to the southern portion of the parking lot.
- October 6, 2011—Saw cut trench outline and removed asphalt. Started to excavate trench for the southern portion of the parking lot.
- October 7, 2011—Imported crushed rock for bedding and future use, while removing native soils unsuitable as backfill. Continued to excavate trench while bedded exposed trench bottom (Photograph 13).
- October 10, 2011—Continued excavating the trench, setting the remaining vaults, and bedding the trench bottom.
- October 11, 2011—Laid galvanized pipe, and finished the stormwater drain line (Photograph 14). PCE electricians laid conduit for signal lines (Photograph 15).
- October 12, 2011—Finished air piping to system location, and pressure tested the air lines (Appendix G). PCE electricians onsite to finish laying conduit. Started installing SVE piping and water recovery line.
- October 13, 2011—Finished laying SVE and water recovery lines (Photograph 16), and pressure testing the SVE and water lines (Appendix G). Finished grouting in vaults.

- October 14, 2011—Finished pressure testing the SVE and water lines (Appendix G). Removed old equipment from site. Backfilled trenching in the parking lot with crushed rock up to 3 inches below grade. Saw cut sewer trench and back curb for removal.
- October 17, 2011—Continued backfilling trench to grade. Removed asphalt and excavated the sewer trench and back curb to riser locations for system lines. During excavation a buried excavator boom was discovered, as well as an old process pipe of unknown origin (Photograph 17); the pipe was not damaged during excavation. Moved trees and plants from system pad area, and graded the area. Removed, loaded, and shipped liquid GAC vessels from the previous system. Poured cement to form vault bottoms.
- October 18, 2011—Saw cut electrical trench, and continued excavating the sewer trench and electrical trench. Tied into the sanitary sewer (Photograph 18), with sewer going to pad location.
- October 19, 2011—Extended system piping from the trench to the system pad location, where it was capped. PCE electricians laid conduit from power feed to system pad location (Photograph 19). The conduit behind the building was approved after an electrical inspection; afterwards, the electrical trench was backfilled. The sewer tie in was completed, inspected, and backfilled (Photograph 21). Backfill was completed to the end of the pavement on the east side of the Property, leaving the pad area and the ends of all lines exposed. Paved and sealed the system trenches on the southern half of the parking lot and the trench adjacent to the remediation system pad. The asphalt patches were sealed with asphalt tar (Photograph 22). Previously removed plants were replanted outside of the system footprint. A small part of the trench was left open for access to capped system piping to be connected to the system manifolds in the connex box.

Delivery of the remediation system connex box was delayed between October 2011 and April 2012 due to additional permitting and inspection requirements from the Washington State Department of Labor & Industries. In April 2012, system installation activities resumed in preparation for the delivery of the connex box.

- April 23, 2012—Excavated area for final piping runs under connex location. Laid out all lines and parts to connex connection. Exposed all ends of piping.
- April 24, 2012—Piped air, SVE, and water lines to their vertical risers through the system pad (Photograph 23).
- April 25, 2012—Finished manifolds and pressure tested galvanized air and water lines (Appendix G).
- April 26, 2012—Backfilled the pad area up to grade and finished the surface in preparation for pouring the concrete pad. Repaired cut irrigation piping.
- April 27, 2012—Built forms for concrete pad, set reinforcements, and poured concrete (Photograph 24). Reset and staked trees.
- April 30, 2012—Cut seams in pad and caulk, and prepared pad for connex. Worked on wellheads in vaults.
- May 1, 2012—Worked on wellheads.

- May 2, 2012—Set connex on pad, connected manifolds (Photograph 25, Photograph 26, and Photograph 27). Pulled electrical wiring for the control panel mounted on the exterior of the connex.
- May 3, 2012—Anchored connex to pad, and finished MW08 and RW08 wellheads (Photograph 26 and Photograph 25). Completed electrical wiring for the control panel and remediation system equipment.

The final wellhead connections were completed between May 3 and May 22, 2012, after a delivery delay on the Campbell well seals for the drop tubes and the QED pump wellheads.

- May 22, 2012—Installed pumps and finished pumping wellheads (Photograph 34, Photograph 35, and Photograph 36).
- May 23, 2012—Built drop tubes and finished wellheads (Photograph 28, Photograph 29, Photograph 30, and Photograph 31).
- June 1, 2012—The power drop occurred on June 1, 2012, for the system. Completed final landscaping.
- June 7, 2012—Started up the system.

5.0 DEVIATIONS FROM THE PROPOSED DESIGN

Several deviations from the original design occurred during the remediation system installation and initial operation. The original design figures were amended to reflect the as-built conditions and are included as Appendix A. In summary, the following notable alterations were completed during installation:

- Due to regulations by the Washington State Department of Labor & Industries, the remediation container is installed on and anchored to a reinforced concrete slab (Appendix A, Sheet C106).
- Due to the topography of the Site, the main trench southwest of the building, between the storm drain and MW11, does not slope back to the compound as specified, which creates a slight belly in the SVE lines for this portion of the system trench.
- Precast, bottomless concrete vaults that were 30" x 30" x 24" (PN. 3030 HH SN PSE) were used as an approved equivalent.
- Due to the substitution of vaults, some pipe penetrations were rearranged in the vaults for appropriate access. Photographs are attached to this report (Appendix F).
- The section of the trench from MW08 to the main trench was shifted northeast approximately 5 feet between MW08 and RW08. This change improves piping access to RW08 by routing pipes between the wells instead of around the MW08 vault (Appendix A, Sheet C-100).
- The length of trench from RW11 to the main trench was altered, extending the main trench northeast, and turning 90 degrees southeast to the well, which eliminates a 90 degree turn in the process piping. It also serves to avoid process piping from the previous system. (Appendix A, Sheet C-100).

6.0 PERMITTING REQUIREMENTS

The remediation system operates under the jurisdiction of the Puget Sound Clean Air Agency; however, based on the pilot test and the estimated air emissions, no permit is required for the system (Appendix H). The Puget Sound Clean Air Agency (PSCAA) air emissions analysis estimated that the annual emissions of benzene and total volatile organic compounds are below the permit threshold limits of 15 and 1,000 pounds per year. SoundEarth will collect monthly air discharge samples to track mass recovery and ensure compliance with PSCAA regulations.


The discharge of treated groundwater and SVE condensate into the City of Everett sanitary sewer system is regulated by the City of Everett Public Works Department under an Industrial Pretreatment Discharge Permit (Appendix I). Per the permit, the treated water volume must be tracked and reported quarterly to City of Everett Public Works Department. Further compliance samples will be collected and analyzed quarterly for lead, oil & grease, flashpoint, benzene, toluene, ethylbenzene, and total xylenes. Results of these samples will be reported quarterly to City of Everett Public Works Department. The permit expires on December 6, 2013 (Appendix I).

7.0 LIMITATIONS

The services described in this report were performed consistent with generally accepted professional consulting principles and practices. No other warranty, expressed or implied, is made. These services were performed consistent with our agreement with our client. This report is solely for the use and information of our client unless otherwise noted. Any reliance on this report by a third party is at such party's sole risk.

Opinions and recommendations contained in this report apply to conditions existing when services were performed and are intended only for the client, purposes, locations, time frames, and project parameters indicated. We are not responsible for the impacts of any changes in environmental standards, practices, or regulations subsequent to performance of services. We do not warrant the accuracy of information supplied by others, or the use of segregated portions of this report.

FIGURE



APPENDIX A
REMEDIATION SYSTEM AS-BUILT DRAWINGS

TOC HOLDINGS CO. FACILITY NO. 01-169

REMEDiation SYSTEM DESIGN CONSTRUCTION DRAWINGS

851 NORTH BROADWAY EVERETT, WASHINGTON




TABLE OF CONTENTS

SHEET G-100	COVER SHEET
SHEET C-100	EXISTING SITE LAYOUT
SHEET C-101	SVE VAULT AND WELLHEAD DETAILS
SHEET C-102	DPE VAULT AND WELLHEAD DETAILS
SHEET C-103	DPE DROP TUBE VAULT AND WELLHEAD DETAILS
SHEET C-104	UTILITY TRENCH DETAILS
SHEET C-105	CONCRETE SLAB ON GRADE
SHEET M-100	PIPING AND INSTRUMENTATION DIAGRAM
SHEET M-101	PROPOSED REMEDIATION ENCLOSURE LAYOUT
SHEET M-102	MANIFOLD DETAILS
SHEET M-103	EQUIPMENT, INSTRUMENTATION, AND WELL SCHEDULES

AS-BUILT

PROJECT NAME: TOC HOLDINGS CO. FACILITY 01-169
PROJECT NUMBER: 0440-002
STREET ADDRESS: 851 NORTH BROADWAY
CITY, STATE: EVERETT, WASHINGTON

REGION:

SHEET G-100
COVER SHEET




















DATE: 01/21/2014
DRAWN BY: BLR/JQC
CHECKED BY: SES/TWM
CAD FILE: 01-169_2013ASBUILT_COVER

NOT TO SCALE

1/28/2014	AS-BUILT
1/28/2014	AS-BUILT
1/28/2014	AS-BUILT
1/28/2014	AS-BUILT
1/28/2014	AS-BUILT
1/28/2014	AS-BUILT
1/28/2014	AS-BUILT
1/28/2014	AS-BUILT
1/28/2014	AS-BUILT
1/28/2014	AS-BUILT

www.soundearthinc.com





	B1/ MW01	GROUNDWATER MONITORING WELL (SOUNDEARTH)
	RW01	REMEDIATION WELL (SOUNDEARTH)
	OW01	OBSERVATION WELL (SOUNDEARTH)
	RW07	ABANDONED WELL (SOUNDEARTH)
		CATCH BASIN
		SPRINKLER SYSTEM
		SEWER CLEAN OUT
		PROPERTY BOUNDARY
		BELOW GRADE PRIVATE ELECTRICAL LINE
		48-INCH-DIAMETER SEWER LINE
		WATER LINE
		GAS LINE
		FENCE
		FORMER REMEDIATION SYSTEM PIPING
		FORMER SITE FEATURE
		FORMER FUEL DELIVERY PIPING
		EXCAVATION AREA (2003)
		LANDSCAPED AREA
	UST	UNDERGROUND STORAGE TANK

DATE: _____ 01/21/14
DRAWN BY: _____ BLR/JQC
CHECKED BY: _____ SES/TWM
CAD FILE: _____ 01-169_2013ASBUILT_C100

A map of the south-east of England, showing the counties of Kent, Surrey, Sussex, and Hampshire. The study area is highlighted in the south-east corner of Kent, near the border with Surrey and Sussex. A small black dot marks the location of the study area.





DESCRIPTION OF WELLHEAD ITEMS:

1. LIMITED ACCESS HANSON 3030 HHSN, CONCRETE BOTTOMLESS VAULT. THE VAULT WAS 30 INCHES LONG BY 30 INCHES WIDE BY 24 INCHES DEEP, EQUIPPED WITH AN H-20 TRAFFIC-RATED COVER.
2. EXISTING 2-INCH-DIAMETER, SCHEDULE 40 PVC MONITORING WELL FOR MW08 AND EXISTING 4-INCH-DIAMETER SCHEDULE 40 PVC MONITORING WELL FOR RW04 AND RW08.
3. 2-INCH- OR 4-INCH-DIAMETER FLEXIBLE PVC COUPLING WITH TWO CLAMPS. FERNCO MODEL NO. 1056-22 FOR MW08, FERNCO MODEL NO. 1056-44 FOR RW04, AND REDUCING FERNCO MODEL NO. 1056-42 FOR RW08.
4. 2-INCH-DIAMETER OR 4-INCH-DIAMETER, SCHEDULE 80 OR 40 PVC STUB SECTION.
5. 2-INCH SCHEDULE 80 PVC TEE. OR 4-INCH X 4-INCH X 2-INCH REDUCING SPEARS PART NO. 801-020 FOR MW08 AND 4-INCH SCHEDULE 40 TEE WITH A SCHEDULE 40 4-INCH X 2 INCH REDUCING BUSING SPEARS FOR RW04 AND RW08.
6. 4-INCH-DIAMETER, SCHEDULE 80 PVC PLUG (SPEARS PART NO. 849-040; TAPPED FOR ITEM NO. 9).
7. 2-INCH-DIAMETER, SCHEDULE 80 PVC SVE VACUUM LINE.
8. 2-INCH-DIAMETER, PVC SPEARS THREADED GATE VALVE (SPEARS PART NO. 2021-020).
9. OIL-FILLED VACUUM GAUGE RATED FROM 0-30 INCHES OF MERCURY CENTER BACK MOUNTED.
10. 1-INCH-DIAMETER SCHEDULE 40 GALVANIZED STEEL AIR SUPPLY LINE. **PLEASE NOTE THE AIR SUPPLY ENTERS THE VAULT AT THE SAME ELEVATION AS SVE VACUUM LINE (ITEM 7).**
11. 1-INCH-DIAMETER SCHEDULE 80 PVC GROUNDWATER RECOVERY LINE. **PLEASE NOTE THE WATER RECOVERY ENTERS THE VAULT AT THE SAME ELEVATION AS SVE VACUUM LINE (ITEM 7).**
12. 1-INCH-DIAMETER BRASS BALL VALVE (FNPT).
13. 1-INCH DIAMETER, PVC TRUE UNION 2000 STANDARD BALL VALVE (SPEARS PART NO. 3639-010).
14. 1-INCH-DIAMETER, ELECTRICAL CONDUIT WITH CAP. **PLEASE NOTE THE ELECTRICAL CONDUIT ENTERS THE VAULT AT THE SAME ELEVATION AS SVE VACUUM LINE (ITEM 7).**
15. $\frac{1}{4}$ -INCH DIAMETER BRASS BALL VALVE (FNPT).
16. 2-INCH DIAMETER SCHEDULE 40 PVC PLUG (SPIGOT) DRILLED AND TAPPED FOR $\frac{1}{4}$ -INCH MNPT .
17. $\frac{1}{4}$ -INCH X 1 $\frac{1}{2}$ -INCH BRASS PIPE NIPPLE WITH $\frac{1}{4}$ -INCH FNPT X $\frac{3}{16}$ -INCH BRASS HOSE BARB .
18. $\frac{1}{4}$ -INCH MNPT X $\frac{3}{16}$ -INCH BRASS HOSE BARB.
19. 1-INCH-DIAMETER SCHEDULE 40 PVC PIPE.
20. 1-INCH-DIAMETER SCHEDULE 40 PVC 90°.
21. 2-INCH-DIAMETER SCHEDULE 40 SLIP X MNTP PVC ADAPTER.

GENERAL NOTES:

- A. THE CONTRACTOR REMOVED EXISTING WELL MONUMENTS PRIOR TO INSTALLING NEW WELL VAULTS. DURING REMOVAL, CONTRACTOR PROTECTED EXISTING WELLS FROM DAMAGE.
- B. THE CONTRACTOR INSTALLED VAULTS IN ACCORDANCE WITH MANUFACTURER'S RECOMMENDATIONS AND GUIDELINES. BACKFILL COMPACTION IS 95% STANDARD PROCTOR PER ASTM STANDARD D698. AN UNYIELDING SURFACE ON THE FINAL LIFT OF THE BACKFILL WAS PROVIDED PRIOR TO PAVING. CONTRACTOR WILL REMEDY ANY SUBSIDENCE THAT OCCURS WITHIN 1 YEAR WITHOUT COST TO SOUNDEARTH OR TOC HOLDINGS CO.
- C. THE CONTRACTOR SEALED PIPING PENETRATIONS THROUGH VAULT WALL WITH NON-SHRINK GROUT.
- D. THE CONTRACTOR GROUTED IN FLOOR FOLLOWING INSTALLATION OF VAULT TO MINIMIZE VACUUM SHORT CIRCUITING.
- E. THE CONTRACTOR AVOIDED PENETRATING OR DAMAGING THE EXISTING GROUTED WELL SEAL [I.E., THE SEAL BETWEEN THE WELL CASING AND THE BOREHOLE WALL (ANNULAR SEAL)] WHEN INSTALLING THE PRECAST VAULT. THE WELL SEAL TYPICALLY EXTENDS A MINIMUM OF FOUR INCHES HORIZONTALLY BEYOND THE SIDE OF THE WELL CASING. THE CONTRACTOR SHALL REPAIR OR REPLACE THE ANNULAR SEAL AT THE CONTRACTOR'S EXPENSE IF THE SEAL IS DAMAGED BY THE CONTRACTOR DURING THE INSTALLATION OF THE VAULT. THE CONTRACTOR COMPLIED WITH THE REQUIREMENTS OF WASHINGTON ADMINISTRATIVE CODE (WAC) §173-160-450.
- F. THE CONTRACTOR SET TOP OF VAULT FLUSH WITH THE EXISTING GRADE.
- G. THE CONTRACTOR INSTALLED PIPES FOR EACH VAULT AT THE ELEVATION REQUIRED TO MAINTAIN A MINIMUM PIPE SLOPE OF $\frac{1}{2}\%$ (6 INCHES PER 100 FEET) FROM WELLHEAD TO REMEDIATION ENCLOSURE. PIPES SLOPE DOWNWARDS FROM THE REMEDIATION WELLHEAD TO ENCLOSURE.

AS-BUILT

PROJECT NAME: _____ TOC HOLDINGS CO. FACILITY 01-169
PROJECT NUMBER: _____ 0440-002
STREET ADDRESS: _____ 851 NORTH BROADWAY
CITY, STATE: _____ EVERETT, WASHINGTON


DATE: ____01/21/14
DRAWN BY: ____BLR/JQC
CHECKED BY: ____SES
CAD FILE: ____01-169_2013ASBUJLT_C101

AS-BUILT	5713	△
		△
		△
		△
		△
REBORN BUILT NO.	DATE	1 st

SHEET C-101
SVE VAULT AND WELLHEAD DETAILS




NOT TO SCALE



PLAN VIEW

SEE GENERAL
NOTE F (TYP.)

EXISTING
GRADE



DPE WELLHEAD DETAIL FOR WELL

RW02, RW03 AND RW10 VAULT AND WELLHEAD DETAIL

DESCRIPTION OF WELLHEAD ITEMS :

1. LIMITED ACCESS HANSON 3030 HHSN, CONCRETE BOTTOMLESS VAULT. THE VAULT WAS 30 INCHES LONG BY 30 INCHES WIDE BY 24 INCHES DEEP EQUIPPED WITH AN H-20 TRAFFIC-RATED COVER.
2. 4-INCH-DIAMETER FLEXIBLE PVC COUPLING WITH TWO CLAMPS (FERNCO MODEL NO. 1056-44).
3. SCHEDULE 40 PVC REDUCING TEE 4-x4-x2-INCH (SPEARS PART NO. 401-420).
4. 4-INCH-DIAMETER SCHEDULE 40 PVC STUB SECTION.
5. EXISTING WELL (4-INCH-DIAMETER SCHEDULE 40 PVC).
6. 4-INCH-DIAMETER QED VACUUM SEAL WELL CAP WITH FILTER REGULATOR, CYCLE COUNTER, BRASS QUICK CONNECTS, AND OIL-FILLED G-160 IOW INCHES OF MERCURY VACUUM GAUGE.
7. 1/4-INCH-DIAMETER AIR SUPPLY HOSE EQUIPPED WITH BRASS QUICK CONNECTS.
8. 1/4-INCH-BRASS QUICK CONNECT COUPLER.
9. 1-INCH REGULAR PORT THREADED BRONZE BALL VALVE (APOLLO VALVE SERIES 32-100).
10. 1-INCH-DIAMETER SCHEDULE 40 GALVANIZED STEEL AIR SUPPLY PIPE. **NOTE: THE AIR SUPPLY ENTERS THE VAULT AT THE SAME ELEVATION AS THE SVE VACUUM LINE (ITEM 12).**
11. 2-INCH-DIAMETER PVC SPEARS THREADED GATE VALVE (SPEARS PART NO. 2021-020).
12. 2-INCH-DIAMETER SCHEDULE 80 PVC SVE VACUUM LINE.
13. 1-INCH-DIAMETER GROUNDWATER RECOVERY HOSE EQUIPPED WITH BRASS QUICK CONNECTS.
14. 1-INCH-DIAMETER BRASS QUICK CONNECT COUPLER.
15. 1-INCH-DIAMETER HORIZONTAL USE CHECK VALVE.
16. 1-INCH- DIAMETER SCHEDULE 80 PVC GROUNDWATER RECOVERY LINE. **NOTE: THE GROUNDWATER RECOVERY ENTERS THE VAULT AT SAME ELEVATION AS THE SVE VACUUM LINE (ITEM 12).**
17. 1-INCH-DIAMETER, ELECTRICAL CONDUIT WITH CAP. **NOTE: THE ELECTRICAL CONDUIT ENTERS THE VAULT AT SAME ELEVATION AS THE SVE VACUUM LINE (ITEM 12).**
18. 1-INCH-DIAMETER SCHEDULE 40 PVC PIPE.
19. 1-INCH-DIAMETER SCHEDULE 40 PVC 90°.
20. 2-INCH-DIAMETER SCHEDULE 40 SLIP X MNPT PVC ADAPTER.

GENERAL NOTES:

- A. THE CONTRACTOR REMOVED EXISTING WELL MONUMENTS PRIOR TO INSTALLING NEW WELL VAULTS. DURING REMOVAL, CONTRACTOR PROTECTED EXISTING WELLS FROM DAMAGE.
- B. THE CONTRACTOR INSTALLED VAULTS IN ACCORDANCE WITH MANUFACTURER'S RECOMMENDATIONS AND GUIDELINES. BACKFILL COMPACTION WAS 95% STANDARD PROCTOR PER ASTM STANDARD D698. AN UNYIELDING SURFACE ON THE FINAL LIFT OF THE BACKFILL WAS PROVIDED PRIOR TO PAVING. CONTRACTOR WILL REMEDY ANY SUBSIDENCE THAT OCCURS WITHIN 1 YEAR WITHOUT COST TO SOUNDEARTH OR TOC HOLDINGS CO.
- C. THE CONTRACTOR SEALED PIPING PENETRATIONS THROUGH VAULT WALL WITH NON-SHRINK GROUT.
- D. THE CONTRACTOR GROUTED IN FLOOR FOLLOWING INSTALLATION OF VAULT TO MINIMIZE VACUUM SHORT CIRCUITING.
- E. THE CONTRACTOR AVOIDED PENETRATING OR DAMAGING THE EXISTING GROUTED WELL SEAL [I.E., THE SEAL BETWEEN THE WELL CASING AND THE BOREHOLE WALL (ANNULAR SEAL)] WHEN INSTALLING THE PRECAST VAULT. THE WELL SEAL TYPICALLY EXTENDS A MINIMUM OF FOUR INCHES HORIZONTALLY BEYOND THE SIDE OF THE WELL CASING. THE CONTRACTOR SHALL REPAIR OR REPLACE THE ANNULAR SEAL AT THE CONTRACTOR'S EXPENSE IF THE SEAL IS DAMAGED BY THE CONTRACTOR DURING THE INSTALLATION OF THE VAULT. THE CONTRACTOR COMPLIED WITH THE REQUIREMENTS OF WASHINGTON ADMINISTRATIVE CODE (WAC) §173-160-450.
- F. THE CONTRACTOR SHALL SET TOP OF VAULT FLUSH WITH THE EXISTING GRADE.
- G. THE CONTRACTOR INSTALLED PIPES FOR EACH VAULT AT THE ELEVATION REQUIRED TO MAINTAIN A MINIMUM PIPE SLOPE OF $\frac{1}{4}\%$ (6 INCHES PER 100 FEET) FROM WELLHEAD TO REMEDIATION ENCLOSURE. PIPES SLOPE DOWNWARDS FROM THE WELLHEAD TO REMEDIATION ENCLOSURE.

AS-BUILT

PROJECT NAME: TOC HOLDINGS CO. FACILITY 01-169
PROJECT NUMBER: 0440-002
STREET ADDRESS: 851 NORTH BROADWAY
CITY, STATE: EVERETT, WASHINGTON

SHEET C-102
DPE VAULT AND WELLHEAD DETAILS




REGION:

DATE: 01/21/14
DRAWN BY: BLR/JQC
CHECKED BY: SES
CAD FILE: 01-169_2013ASBUILT_C102

NOT TO SCALE

1/28/14	AS-BUILT
1/28/14	AS-BUILT
1/28/14	AS-BUILT
1/28/14	AS-BUILT
1/28/14	AS-BUILT
1/28/14	AS-BUILT
1/28/14	AS-BUILT
1/28/14	AS-BUILT
1/28/14	AS-BUILT
1/28/14	AS-BUILT

SoundEarth
Strategies
WWW.SOUNDEARTHINC.COM



4-INCH-DIAMETER WELL HEAD AND VAULT DETAIL FOR DROP TUBE WELLS RW09, RW11, OW02

AS-BUILT

DESCRIPTION OF WELLHEAD ITEMS:

1. LIMITED ACCESS HANSON 3030 HHSN, CONCRETE BOTTOMLESS VAULT. THE VAULT WAS 30 INCHES LONG BY 30 INCHES WIDE BY 24 INCHES DEEP, EQUIPPED WITH AN H-20 TRAFFIC-RATED COVER.
2. EXISTING 4-INCH-DIAMETER, 2-INCH FOR OW02, SCHEDULE 40 PVC WELL.
3. 4-INCH-DIAMETER FLEXIBLE PVC COUPLING, 2-INCH FOR OW02 (FERNCO MODEL NO. 1056-44).
4. 4-INCH-DIAMETER SCHEDULE 40 PVC STUB SECTION, 2-INCH FOR OW02.
5. $\frac{3}{4}$ -INCH-DIAMETER SCHEDULE 40 PVC DROP TUBE. **PLEASE NOTE BOTTOM WAS CUT AT AN ANGLE AND 1/4-INCH HOLES DRILLED INTO BOTTOM 12 INCHES.**
6. 1-INCH-DIAMETER, SCHEDULE 40 GALVANIZED STEEL AIR SUPPLY LINE. **PLEASE NOTE THE AIR SUPPLY ENTERS THE VAULT AT THE SAME ELEVATION AS SVE VACUUM LINE (ITEM 8).**
7. 1-INCH-DIAMETER, SCHEDULE 80 PVC WATER DISCHARGE LINE. **PLEASE NOTE THE WATER RECOVERY ENTERS THE VAULT AT THE SAME ELEVATION AS SVE VACUUM LINE (ITEM 8).**
8. 2-INCH-DIAMETER, SCHEDULE 80 PVC SVE VACUUM LINE.
9. CAST IRON CAMPBELL SPLIT WELL SEAL (SUB 4X $\frac{3}{4}$ WITH $\frac{3}{4}$ -INCH DROP PIPE AND $\frac{1}{2}$ -INCH VENT TAP AND CABLE HOLE). FOR OW02 TWO 2-INCHX $\frac{3}{4}$ -INCH NPT REDUCING BUSHINGS IS GLUED INTO A 2-INCH SCHEDULE 40 COUPLET. THE DROP TUBE IS ATTACHED TO ONE BUSHING AND THE CAM IS SET IN THE OTHER. THIS UNIT WILL BE HELD IN PLACE BY A 2-INCH PVC COUPLING(FERNCO) ON THE WELL CASING.
10. $\frac{3}{4}$ -INCH-DIAMETER FEMALE CAM LOCK (MNPT).
11. $\frac{3}{4}$ -INCH-DIAMETER MALE CAM LOCK (BARB).
12. $\frac{3}{4}$ -INCH-DIAMETER SPIRILITE HOSE (PVC REINFORCED).
13. 1-INCH-DIAMETER PVC FEMALE ADAPTER.
14. 1-INCH- X $\frac{3}{4}$ -INCH-DIAMETER REDUCER BUSHING (MNPT X FNPT).
15. 2-INCH- BY $\frac{3}{4}$ -INCH-DIAMETER REDUCER BUSHING (MNPT X FNPT) (SPEARS PART NO. 839-248).
16. 2-INCH-DIAMETER FEMALE ADAPTER (SPEARS PART NO. 835-020).
17. 1-INCH-DIAMETER PVC TRUE UNION 2000 STANDARD BALL VALVE (SPEARS PART NO. 3639-010).
18. 2-INCH-DIAMETER PVC SPEARS THREADED GATE VALVE (SPEARS PART NO. 2021-020).
19. 1-INCH-DIAMETER BRASS BALL VALVE (FNPT).
20. 1-INCH-DIAMETER, ELECTRICAL CONDUIT WITH CAP. **PLEASE NOTE THE ELECTRICAL CONDUIT ENTERS THE VAULT AT THE SAME ELEVATION AS SVE VACUUM LINE (ITEM 8).**
21. 1-INCH-DIAMETER SCHEDULE 40 PVC PIPE.
22. 1-INCH-DIAMETER SCHEDULE 40 PVC 90°.
23. 2-INCH-DIAMETER SCHEDULE 40 SLIP X MNPT PVC ADAPTER.

GENERAL NOTES:

- A. THE CONTRACTOR REMOVED EXISTING WELL MONUMENTS PRIOR TO INSTALLING NEW WELL VAULTS. DURING REMOVAL, CONTRACTOR PROTECTED EXISTING WELLS FROM DAMAGE.
- B. THE CONTRACTOR INSTALLED VAULTS IN ACCORDANCE WITH MANUFACTURER'S RECOMMENDATIONS AND GUIDELINES. BACKFILL COMPACTION WAS 95% STANDARD PROCTOR PER ASTM STANDARD D698. AN UNYIELDING SURFACE ON THE FINAL LIFT OF THE BACKFILL WAS PROVIDED PRIOR TO PAVING. CONTRACTOR WILL REMEDY ANY SUBSIDENCE THAT OCCURS WITHIN 1 YEAR WITHOUT COST TO SOUNDEARTH OR TOC HOLDINGS CO.
- C. THE CONTRACTOR SEALED PIPING PENETRATIONS THROUGH VAULT WALL WITH NON-SHRINK GROUT.
- D. THE CONTRACTOR GROUTED IN FLOOR FOLLOWING INSTALLATION OF VAULT TO MINIMIZE VACUUM SHORT CIRCUITING.
- E. THE CONTRACTOR AVOIDED PENETRATING OR DAMAGING THE EXISTING GROUTED WELL SEAL [I.E., THE SEAL BETWEEN THE WELL CASING AND THE BOREHOLE WALL (ANNULAR SEAL)] WHEN INSTALLING THE PRECAST VAULT. THE WELL SEAL TYPICALLY EXTENDS A MINIMUM OF FOUR INCHES HORIZONTALLY BEYOND THE SIDE OF THE WELL CASING. THE CONTRACTOR SHALL REPAIR OR REPLACE THE ANNULAR SEAL AT THE CONTRACTOR'S EXPENSE IF THE SEAL IS DAMAGED BY THE CONTRACTOR DURING THE INSTALLATION OF THE VAULT. THE CONTRACTOR COMPLIED WITH THE REQUIREMENTS OF WASHINGTON ADMINISTRATIVE CODE (WAC) §173-160-450.
- F. THE CONTRACTOR SET TOP OF VAULT FLUSH WITH THE EXISTING GRADE.
- G. THE CONTRACTOR INSTALLED PIPES FOR EACH VAULT AT THE ELEVATION REQUIRED TO MAINTAIN A MINIMUM PIPE SLOPE OF $\frac{1}{2}\%$ (6 INCHES PER 100 FEET) FROM WELLHEAD TO REMEDIATION ENCLOSURE. PIPES SHALL SLOPE DOWNWARDS FROM THE WELLHEAD TO REMEDIATION ENCLOSURE.

PROJECT NAME: _____ TOC HOLDINGS CO. FACILITY 01-169
PROJECT NUMBER: _____ 0440-002
STREET ADDRESS: _____ 851 NORTH BROADWAY
CITY, STATE: _____ EVERETT, WASHINGTON




DATE: _____ 01/21/14
DRAWN BY: _____ BLR/JQC
CHECKED BY: _____ SES/TWM
CAD FILE: _____ 01-169_2013ASBUILT_C103

AS-BUILT					
DATE	01/21/14	01/21/14	01/21/14	01/21/14	01/21/14
DRAWN BY	BLR/JQC	BLR/JQC	BLR/JQC	BLR/JQC	BLR/JQC
CHECKED BY	SES/TWM	SES/TWM	SES/TWM	SES/TWM	SES/TWM
CAD FILE	01-169_2013ASBUILT_C103	01-169_2013ASBUILT_C103	01-169_2013ASBUILT_C103	01-169_2013ASBUILT_C103	01-169_2013ASBUILT_C103

SHEET C-103
DPE DROP TUBE VAULT AND
WELLHEAD DETAILS



NOT TO SCALE




- GENERAL NOTES:**
1. INSPECTED ALL PIPE FOR CUTS, SCRATCHES, GOUGES, OR SPLIT END UPON DELIVERY TO SITE AND PRIOR TO INSTALLATION. DID NOT USE DAMAGED SECTIONS OF PIPE.
 2. STORED AND HANDLED PIPING IN ACCORDANCE WITH MANUFACTURER'S RECOMMENDATIONS. THE ENDS OF ALL PIPE WERE CAPPED OR SEALED AT ALL TIMES TO PREVENT FOREIGN MATERIALS FROM ENTERING PIPES (e.g., RABBITS).
 3. TRENCH BOTTOM WAS CONTINUOUS, FREE OF ROCKS, AND RELATIVELY SMOOTH. WHEN NECESSARY, PADDED TRENCH BOTTOM WITH MIN. 4" TAMPED EARTH OR SAND BELOW PIPE TO CUSHION PIPE AND PROTECT PIPE FROM DAMAGE.
 4. FOLLOWED MANUFACTURER'S RECOMMENDATIONS FOR PIPE SOLVENT CONNECTIONS AND CURE TIMES.
 5. PIPES WERE TESTED FOR LEAKS PRIOR TO BACKFILLING.
 6. FOLLOWED PVC PIPING MANUFACTURER'S RECOMMENDATIONS FOR SNAKING OF BURIED PIPE TO COMPENSATE FOR THERMAL EXPANSION/CONTRACTION. (I.e. 3" OFFSET FOR 20' OF PIPE WITH TEMP. VARIATION OF 10 DEGREES F, 5" OFFSET FOR 20' OF PIPE WITH TEMP. VARIATION OF 30 DEGREES F).
 7. ALL PIPING WAS SLOPED A MINIMUM OF $\frac{1}{4}\%$ (6"/100') DOWN TOWARDS EACH WELLHEAD FROM THE MINIMUM COVER DEPTH OF 12 INCHES AT REMEDIATION COMPOUND.
 8. SURROUNDED THE PIPE(S) WITH 6 TO 8 INCHES OF BACKFILL. BACKFILL WAS FREE OF ROCKS WITH A PARTICLE SIZE OF $\frac{1}{2}$ INCH OR LESS.
 9. BACKFILL WAS PLACED IN 6- TO 8-INCH LOOSE LIFTS AND COMPACTED BY HAND OR WITH A MECHANICAL TAMPER. A 12-INCH LOOSE LIFT WAS PLACED ABOVE PIPES PRIOR TO BEGINNING COMPACTION. LARGE OR SHARP ROCKS, FROZEN CLODS, AND OTHER DEBRIS GREATER THAN 3" IN DIAMETER WAS REMOVED. ROLLING EQUIPMENT OR HEAVY TAMPER WAS ONLY USED TO CONSOLIDATE THE FINAL BACKFILL.
 10. BACKFILL COMPACTION WAS 95% STANDARD PROCTOR. AN UNYIELDING SURFACE ON THE FINAL LIFT OF THE BACKFILL WAS PROVIDED PRIOR TO PAVING.
 11. CONTRACTOR DIRECTLY LOADED EXCAVATED SOIL INTO TRUCKS AND ARRANGED FOR WASTE PROFILING OFFSITE TRANSPORTATION AND DISPOSAL ON BEHALF OF CLIENT. THE DISPOSED SOIL WAS TREATED BY THERMAL DESORPTION. NO ODORS WERE OBSERVED DURING SHALLOW SYSTEM TRENCHING.

PIPING LEGEND

1	2"-DIA. SCH. 80 PVC SVE LINE
2	1"-DIA. SCH. 80 PVC WATER LINE
3	1"-DIA. SCH. 40 GALV. STEEL AIR LINE
4	1"-DIA. ELECTRICAL CONDUIT
SD	1"-DIA. SCH. 40 PVC STORMWATER LINE

AS-BUILT

PROJECT NAME: TOC HOLDINGS CO. FACILITY 01-169 PROJECT NUMBER: 0440-002 STREET ADDRESS: 851 NORTH BROADWAY CITY, STATE: EVERETT, WASHINGTON		REGION: 	SHEET C-104 UTILITY TRENCH DETAILS
DATE: 01/21/14 DRAWN BY: BLR/JQC CHECKED BY: SES/TWM CAD FILE: 01-169_2013ASBUILT_C104	NOT TO SCALE		



SLAB ON GRADE PLAN VIEW
(NOT TO SCALE)

MIN. 5" THICK CONCRETE SLAB
ON GRADE (SEE GENERAL
NOTES).

NO. 4 REBAR STEEL REINFORCEMENT
FOR CRACK CONTROL (SEE GENERAL
NOTE 3)

EXISTING GRADE

GEOTEXTILE FILTER FABRIC WITH ANCHORS ON
THE EDGE (SEE GENERAL NOTE 2)

SLAB SUBBASE (SEE
GENERAL NOTES 1 & 2)

SLAB ON GRADE SECTION DETAIL A-A'
(NOT TO SCALE)

GENERAL NOTES:


1. COMPACTED THE NATIVE SOILS IN THE DESIGNATED PAD LOCATION AND PRODUCED AN UNYIELDING SURFACE.
2. PLACED GEOTEXTILE FILTER FABRIC OVER THE COMPACTED SUBBASE AND ANCHORED EDGES AS SHOWN.
3. NO. 4 REBAR WAS LOCATED AT THE MID-DEPTH OF THE SLAB WAS PLACED 24 INCHES ON CENTER IN BOTH DIRECTIONS. THE REBAR WAS SUPPORTED THROUGHOUT THE SLAB AREA TO ENSURE PROPER POSITION.
4. THE CONTRACTOR USED TYPE II PORTLAND CEMENT MIX USING SOUND, WELL GRADED AGGREGATE. THE CONCRETE HAD COMPRESSIVE STRENGTH OF 4,230 POUNDS PER SQUARE INCH AT 28 DAYS. THE CONTRACTOR SUBMITTED THE MIX DESIGN TO SOUNDEARTH FOR APPROVAL PRIOR TO PLACEMENT.
5. THE SLUMP OF THE CONCRETE AT THE TIME OF THE POUR WAS 4 TO 6 INCHES. CONTRACTOR VERIFIED SLUMP PRIOR TO POUR.
6. THE CORNERS OF THE SLAB WERE FINISHED WITH A ROUNDED CHAMFER.
7. A LIGHT BROOM FINISH WAS APPLIED TO THE FINAL LEVEL SURFACE OF THE CONCRETE SLAB.
8. CONTROL JOINTS WERE INSTALLED IN THE LOCATIONS SHOW ON THE DRAWING. THE JOINTS WERE SAW CUT FOLLOWING INITIAL HARDENING (4 TO 12 HOURS FOLLOWING FINAL FINISH). THE JOINTS WERE FILLED WITH A FLEXIBLE JOINT COMPOUND.

AS-BUILT

PROJECT NAME: TOC HOLDINGS CO. FACILITY 01-169
PROJECT NUMBER: 0440-002
STREET ADDRESS: 851 NORTH BROADWAY
CITY, STATE: EVERETT, WASHINGTON

DATE: 01/21/2014
DRAWN BY: BLR/JQC
CHECKED BY: SES/TWM
CAD FILE: 01-169_2013ASBUILT_C105

1/28/13	AS-BUILT
1/28/13	AS-BUILT
1/28/13	AS-BUILT
1/28/13	AS-BUILT
1/28/13	AS-BUILT
1/28/13	AS-BUILT
1/28/13	AS-BUILT
1/28/13	AS-BUILT
1/28/13	AS-BUILT
1/28/13	AS-BUILT




REGION:

NOT TO SCALE

SHEET C-105
CONCRETE SLAB ON GRADE

SoundEarth
Strategies
WWW.SOUNDEARTHINC.COM



- GENERAL NOTES
1. AIR COMPRESSOR, MOISTURE SEPARATOR, VACUUM BLOWER, INLET & OUTLET SILENCERS, INLET FILTER, TRAY STRIPPER AND BLOWER, AND BATCH TANK WAS A TURN KEY SYSTEM MOUNTED AND HOUSED WITHIN IN A REMEDIATION EQUIPMENT ENCLOSURE.
 2. THE CONTROL PANELS LOCATED OUTSIDE OF THE REMEDIATION EQUIPMENT ENCLOSURE.
 3. METER BOX LOCATED ON BACK OF BUILDING.
 4. REMEDIATION EQUIPMENT ENCLOSURE EQUIPPED WITH SOUND REDUCTION EQUIPMENT AND MATERIALS AND VENTILATION (AIR MOVEMENT FANS).


LEGEND	
V	VACUUM INDICATOR
T	TEMPERATURE INDICATOR
P	PRESSURE INDICATOR
SP	SAMPLE PORT
LSH	LEVEL SWITCH HIGH
LSHH	LEVEL SWITCH HIGH HIGH
LSL	LEVEL SWITCH LOW
FT	FLOW TOTALIZER
FE	FLOW ELEMENT
DPI	DIFFERENTIAL PRESSURE INDICATOR
	NORMALLY OPEN BALL VALVE
	NORMALLY CLOSED BALL VALVE
	CHECK VALVE
	SPRING LOADED CHECK VALVE
	GATE VALVE
	SOLENOID OPERATED VALVE
	FILTER REGULATOR
	VACUUM BLOWER
	CENTRIFUGAL PUMP
	RECIPROCATING AIR COMPRESSOR
	VACUUM RELIEF VALVE
	SILENCER

AS-BUILT

PROJECT NAME: TOC HOLDINGS CO. FACILITY 01-169
PROJECT NUMBER: 0440-002
STREET ADDRESS: 851 NORTH BROADWAY
CITY, STATE: EVERETT, WASHINGTON


DATE: 05/09/2013
DRAWN BY: JQC
CHECKED BY: SES/TWM
CAD FILE: 01-169_2013ASBUILT_M100

SHEET M-100
PIPING AND INSTRUMENTATION
DIAGRAM



NOT TO SCALE





GENERAL NOTES:


1. CONTRACTOR POSITIONED PIPING ALONG OUTER WALLS OF ENCLOSURE TO THE EXTENT PRACTICAL TO AVOID TRIP HAZARDS.
2. CIVIL CONTRACTOR INSTALLED NEW ELECTRICAL SERVICE FOR REMEDIATION SYSTEM. CONTRACTOR IS RESPONSIBLE FOR RUNNING POWER SUPPLY FROM NEW SERVICE TO THE REMEDIATION EQUIPMENT ENCLOSURE.
3. BELOW-GRADE SVE PIPING WAS SLOPED A MINIMUM OF $\frac{1}{2}\%$ FROM THE WELLS TO THE REMEDIATION ENCLOSURE OR END OF THE HORIZONTAL SVE PIPE RUN. THE SVE PIPING WAS A MINIMUM OF 12 INCHES BELOW GRADE AT THE ENCLOSURE.
4. CONTRACTOR MAINTAINED A 3-FOOT CLEARANCE SURROUNDING THE FRONT OF ALL CONTROL PANELS AND BREAKER BOXES.
5. FAN CONTROLLED BY TEMPERATURE SWITCH, WITH A MINIMUM OF TWO BAFFLES.
6. SEE SHEET M-102 FOR MANIFOLD HEADER DETAILS.

AS-BUILT

DATE: 01/21/14	PROJECT NAME: TOC HOLDINGS CO. FACILITY 01-169
DRAWN BY: BLR/JQC	PROJECT NUMBER: 0440-002
CHECKED BY: SES/TWM	STREET ADDRESS: 851 NORTH BROADWAY
CAD FILE: 01-169_2013ASBUILT_M101	CITY, STATE: EVERETT, WASHINGTON




NOT TO SCALE




SHEET M-101
PROPOSED REMEDIATION
ENCLOSURE LAYOUT

P:\0440 TOC HOLDINGS CO\01-169 EVERETT - 851 BROADWAY\TECHNICAL\ENGINEERING FIGURES\2013 AS-BUILT\01-169_2013ASBUILT_M102_F.DWG 1/22/2014




VACUUM MANIFOLD LEGEND

1. 2-INCH-DIAMETER, PVC TRUE UNION 2000 STANDARD BALL VALVE (SPEARS PART NO. 3639-020).
2. VACUUM GAUGE, CENTER BACK MOUNT, RANGE 0-30 INCHES OF MERCURY.
3. SCHEDULE 80 PVC REDUCING TEE 2"x2"x $\frac{1}{2}$ " (SPEARS PART NO. 801-247C).
4. SCHEDULE 80 PVC LAB VALVE, $\frac{3}{8}$ " VALVE OPENING, THREADED (SPEARS PART NO. 1521-003) (NOT SHOWN ON MANIFOLD SCHEMATIC).
5. SCHEDULE 80 PVC REDUCING TEE 3"x3"x2" (SPEARS PART NO. 801-338C).
6. 3-INCH-DIAMETER, BRASS GATE VALVE.
7. SOLBERG INLET FILTER (2 1/2-INCH MNPT OUT, 195 MAX CFU) (GRAINGER PART NO. 3TLA6).
8. 3-INCH-DIAMETER, SCHEDULE 80 PVC MAIN SUCTION HEADER.



WATER DISCHARGE LEGEND

1. 1-INCH-DIAMETER, SCHEDULE 80 PVC.
2. 1-INCH-DIAMETER, PVC TRUE UNION STANDARD BALL VALVE (SPEARS PART NO. 3639-010).
3. TRUE UNION 2000 STANDARD CHECK VALVE.
4. 1-INCH-DIAMETER, SCHEDULE 80 PVC WATER DISCHARGE LINE HEADER.
5. 1-INCH-DIAMETER, SCHEDULE 80 PVC THREADED CAP (FNPT).
6. 1-INCH-DIAMETER, SCHEDULE 80 PVC MALE ADAPTER (SOCXMNPT).



AIR SUPPLY MANIFOLD LEGEND

1. 1"-DIAMETER BRASS BALL VALVE.
2. GALVANIZED TEE 1"x1"x1".
3. 1" BRASS BALL VALVE.
4. PRESSURE GAUGE, CENTER BACK MOUNT, RANGE 0-100 PSI.
5. 1"-INSIDE DIAMETER AIR HOSE (RATED TO 200 PSI) TO CONNECT FROM PIPE OUTLET TO INDIVIDUAL AIR SUPPLY LINE STUB-UPS.
6. 1"-DIAMETER GALVANIZED PIPE MAIN AS HEADER.
7. 1"-DIAMETER GALVANIZED PIPE.


AS-BUILT

NOTE: ALL MANIFOLDS WERE SUPPORTED WITH STEEL UNISTRUTS. ROUTE PIPING ALONG WALLS AND/OR FLOOR OF REMEDIATION ENCLOSURE TO AVOID ANY TRIP HAZARDS.

PROJECT NAME: TOC HOLDINGS CO. FACILITY 01-169
PROJECT NUMBER: 0440-002
STREET ADDRESS: 851 NORTH BROADWAY
CITY, STATE: EVERETT, WASHINGTON

DATE: 01/21/2014
DRAWN BY: BLR/JQC
CHECKED BY: SES/TWM
CAD FILE: 01-169_2013ASBUILT_M102

1/21/13	AS-BUILT
1/21/13	AS-BUILT
1/21/13	AS-BUILT
1/21/13	AS-BUILT
1/21/13	AS-BUILT
1/21/13	AS-BUILT
1/21/13	AS-BUILT
1/21/13	AS-BUILT
1/21/13	AS-BUILT
1/21/13	AS-BUILT



REGION:

SHEET M-102
MANIFOLD DETAILS

NOT TO SCALE

SoundEarth
Strategies
WWW.SOUNDEARTHINC.COM

P:\0440 TOC HOLDINGS CO\01-169 EVERETT - 851 BROADWAY\TECHNICAL\ENGINEERING FIGURES\2013 AS-BUILT\01-169_2013ASBUILT_M103_F.DWG 1/22/2014

EQUIPMENT, INSTRUMENTATION, AND WELL SCHEDULES

TOC HOLDINGS CO. FACILITY NO. 01-169
(REFER TO SHEET M-100 FOR P&ID)

EQUIPMENT SCHEDULE

- AD-1 - AUTO DIALER TELEMETRY**
PROVIDE AND INSTALL A SENSAPHONE MODEL 400 AUTODIALER IN THE CONTROL PANEL.
- B1 -VACUUM BLOWER**
BUSCH MINK 1322 AV, CAPABLE OF 200 CFM AND 25 INCHES OF MERCURY, 9 HP, 208 V, 3-PHASE.
- B-2 -TRAY STRIPPER BLOWER**
ROTRON REGENERATIVE BLOWER, 3 HP 230 VAC, 3 PHASE; EXISTING BLOWER TO BE REUSED.
- BF-1 - BAG FILTER**
KRYSTIL KLEAR MODEL 88-30 BAG FILTER HOUSING, 100 PSI, WELDED STEEL; PRESSURE GAUGE ON INLET AND OUTLET OF HOUSING; SAMPLE PORT ON INLET AND OUTLET OF HOUSING OR APPROVED EQUIVALENT.
- C-1 AIR COMPRESSOR**
INGERSOLL-RAND RECIPROCATING COMPRESSOR, 5 HP, MAXIMUM PRESSURE IS 135 PSI, 230 VOLT, 21.5 AMP, 1-PHASE OR APPROVED EQUIVALENT.
- MS-1 - MOISTURE SEPARATOR**
EXISTING MS TO BE REUSED IF POSSIBLE; REFER TO BID SPECIFICATIONS.
- S-1 - PARTICULATE FILTER AND SILENCER**
SOLBERG; F-231P-250; OR APPROVED EQUIVALENT
- S-2 - OUTLET SILENCER**
OUTLET SILENCER TO BE COMPATIBLE WITH BUSCH MINK 1322 AV
- TP-1 & TP-2 - TRANSFER PUMPS**
TP-1 - MOYNO 34401
TP-2 - DAYTON BOOSTER PUMP, MULTI-STAGE, ¾ HP, 208 V, 3-PHASE OR APPROVED EQUIVALENT
- PLC-1 - CONTROLS AND PROCESS LOGIC CONTROLLER**
PLC SHALL BE A DIRECT LOGIC MODEL 205 PLC.
- TS-1 - STAINLESS STEEL TRAY STRIPPER**
EXISTING 4-TRAY STAINLESS STEEL TRAY STRIPPER.

INSTRUMENTATION SCHEDULE

- P1** - PRESSURE INDICATOR; RANGE AND UNITS: 0-200 PSI
V1 - VACUUM INDICATOR; RANGE AND UNITS: 0 TO 30 INCHES OF MERCURY
T1 - TEMPERATURE INDICATOR; RANGE AND UNITS: 0-250°F
FE - FLOW ELEMENT; DWYER DS-300-2 FOR 2-INCH-DIAMETER SCHEDULE 40 GALVANIZED PIPE
DPI - DIFFERENTIAL PRESSURE INDICATOR - DWYER 2010 MAGNEHELIC®: RANGE AND UNITS: 0-10 AND 0-50 IOW
T2 - TEMPERATURE INDICATOR; RANGE AND UNITS: 0-150°F
P2 - PRESSURE INDICATOR; RANGE AND UNITS: 0-100 PSI
P3 - PRESSURE INDICATOR; RANGE AND UNITS: 0-30 PSI
P4 - PRESSURE INDICATOR; RANGE AND UNITS: 0-50 IOW
FT - FLOW TOTALIZER

WELL AND PUMP OR DROP TUBE SCHEDULE

WELL ID	DIAMETER INCHES	INLET TOTAL DEPTH	
		FT. BELOW TOC	WELL PUMP*
RW02	4	17.5	QED; AP4
RW03	4	15.0	QED; AP 4
RW04	4	NA	NONE
RW08	4	NA	NONE
RW09	4	12.0	DROP TUBE
RW10	4	24.0	QED; AP4
RW11	4	24.0	DROP TUBE
OW02	2	9.0	DROP TUBE
MW08	2	NA	NONE

ABBREVIATIONS

- HP** = HORSEPOWER
IOW = INCHES OF WATER
P&ID = PIPING AND INSTRUMENTATION DIAGRAM
PSI = POUNDS PER SQUARE INCH
PSIG = POUNDS PER SQUARE INCH GAUGE
TOC = TOP OF CASING
V = VOLTS

AS-BUILT

PROJECT NAME: TOC HOLDINGS CO. FACILITY 01-169
PROJECT NUMBER: 0440-002
STREET ADDRESS: 851 NORTH BROADWAY
CITY, STATE: EVERETT, WASHINGTON

SHEET M-103
EQUIPMENT, INSTRUMENTATION,
AND WELL SCHEDULES



DATE: 01/21/2014
DRAWN BY: BLR/JQC
CHECKED BY: SES/TWM
CAD FILE: 01-169_2013ASBUILT_M103

NOT TO SCALE

AS-BUILT									

SoundEarth
Strategies
WWW.SOUNDEARTHINC.COM

APPENDIX B
BORING LOGS FOR SYSTEM WELLS



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: TJL
Date Started: 3/20/2006
Surface Conditions: Asphalt
Well Location N/S: 21' North of NW corner of building
Well Location E/W: 44' West of NW corner of building
Reviewed by: PJK/RKB
Date Completed: 3/20/2006

BORING LOG | **B15**
 RW02

Site Address: 851 North Broadway
 Everett, Washington

Water Depth At Time of Drilling 7.5 feet bgs
Water Depth After Completion -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
0						Asphalt		Asphalt.	
						FILL		Damp, silty gravelly SAND, brown, no hydrocarbon odor.	
	13 15 17		33	0.0		FILL		Damp, dense, gravelly, silty SAND, brown, no hydrocarbon odor.	
5	7 8 18			0.0	B-15-05	FILL		Moist, medium dense, silty SAND, tan, no hydrocarbon odor.	
			33						
	7 8 12			0.0	B-15-09	FILL		Wet, medium dense, silty SAND, some gravel, brown, no hydrocarbon odor.	
			33						
10	50/6			0.0	B-15-10	FILL		Same as above, moist, very dense, weak hydrocarbon odor.	
			33						
	50/6			0.0		ML		Damp, hard, sandy SILT, olive, no hydrocarbon odor.	
	50/6		33	0.0		ML		Same as above.	
	50/4		33	0.0		ML		Dry to damp, hard, sandy SILT, greenish tan, no hydrocarbon odor.	
15									

Drilling Co./Driller: Cascade
Drilling Equipment: Hollow Stem Auger
Sampler Type: -
Hammer Type/Weight: -- lbs
Total Boring Depth: 19 feet bgs
Total Well Depth: 18.5 feet bgs
State Well ID No.: --

Well/Auger Diameter: 4 inches
Well Screened Interval: 8 to 18 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: #2/12 Sand
Surface Seal: Concrete
Annular Seal: Bentonite Chips
Monument Type: Flush Mount



Notes/Comments:










Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: TJL
Date Started: 3/20/2006
Surface Conditions: Asphalt
Well Location N/S: 21' North of NW corner of building
Well Location E/W: 44' West of NW corner of building
Reviewed by: PJK/RKB
Date Completed: 3/20/2006

BORING LOG | **B15**
RW02

Site Address: 851 North Broadway
Everett, Washington

 **Water Depth At Time of Drilling** 7.5 feet bgs
 **Water Depth After Completion** -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
15		50/6	33	210	B-15-16.5	SM		Damp, very dense, silty SAND, tan, moderate hydrocarbon odor.	
		50/6	33	181		SM		Same as above.	
		50/6	33	181		SM		Same as above.	
20								Boring terminated at 19 feet below ground surface (bgs) and completed as four-inch-diameter recovery well RW02.	
25									
30									

Drilling Co./Driller: Cascade
Drilling Equipment: Hollow Stem Auger
Sampler Type: -
Hammer Type/Weight: -- lbs
Total Boring Depth: 19 feet bgs
Total Well Depth: 18.5 feet bgs
State Well ID No.: --

Well/Auger Diameter: 4 inches
Well Screened Interval: 8 to 18 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: #2/12 Sand
Surface Seal: Concrete
Annular Seal: Bentonite Chips
Monument Type: Flush Mount

Notes/Comments:



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: TJL
Date Started: 3/20/2006
Surface Conditions: Asphalt
Well Location N/S: 2' South of NW corner of building
Well Location E/W: 32' West of NW corner of building
Reviewed by: PJK/RKB
Date Completed: 3/20/2006

BORING LOG | **B16**
RW03

Site Address: 851 North Broadway
Everett, Washington

Water Depth At Time of Drilling 9.5 feet bgs
 Water Depth After Completion -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
0	10 12 10		100	0.0				Asphalt	
						FILL		Damp, medium dense, silty SAND, some gravel, tan, no hydrocarbon odor.	
	50/6	33		0.0		FILL		Same as above, very dense.	
	50/6	33		0.0		FILL		Same as above.	
5	50/6	33		0.0	B-16-05	FILL		Same as above.	
	50/6	33		0.0		FILL		Same as above.	
	50/6	33		0.0		FILL		Same as above.	
	50/6	33		0.0	B-16-10	FILL		Wet, very dense, silty SAND, some rounded gravel, tan, no hydrocarbon odor.	
10									
	50/6	33		0.0		FILL		Same as above.	
	50/6	33		0.0		FILL		Same as above.	
	50/6 12	50		0.0		FILL		Same as above.	
15									

Drilling Co./Driller: Cascade
Drilling Equipment: Hollow Setm Auger
Sampler Type: --
Hammer Type/Weight: -- lbs
Total Boring Depth: 16 feet bgs
Total Well Depth: 15.5 feet bgs
State Well ID No.: --

Well/Auger Diameter: 4 inches
Well Screened Interval: 8 to 15 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: #2/12 Sand
Surface Seal: Cement
Annular Seal: Bentonite Chip
Monument Type: Flush Mount



Notes/Comments:






Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: TJL
Date Started: 3/20/2006
Surface Conditions: Asphalt
Well Location N/S: 2' South of NW corner of building
Well Location E/W: 32' West of NW corner of building
Reviewed by: PJK/RKB
Date Completed: 3/20/2006

BORING LOG | **B16**
RW03

Site Address: 851 North Broadway
Everett, Washington

 **Water Depth At Time of Drilling** 9.5 feet bgs
 **Water Depth After Completion** -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
15		12 50/6	50	0.0		ML		Damp, hard, SILT, greenish gray, no hydrocarbon odor.	
20								Boring terminated at 16 feet below ground surface (bgs) and completed as four-inch-diameter recovery well RW03.	
25									
30									

Drilling Co./Driller: Cascade
Drilling Equipment: Hollow Setm Auger
Sampler Type: --
Hammer Type/Weight: -- lbs
Total Boring Depth: 16 feet bgs
Total Well Depth: 15.5 feet bgs
State Well ID No.: --

Well/Auger Diameter: 4 inches
Well Screened Interval: 8 to 15 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: #2/12 Sand
Surface Seal: Cement
Annular Seal: Bentonite Chip
Monument Type: Flush Mount



Notes/Comments:



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: TJL
Date Started: 3/21/2006
Surface Conditions: Asphalt
Well Location N/S: 14.5' South of NW corner of building
Well Location E/W: 49.5' West of NW corner of building
Reviewed by: PJK/RKB
Date Completed: 3/21/2006

BORING LOG | **B19**
RW04

Site Address: 851 North Broadway
Everett, Washington

 **Water Depth At Time of Drilling** 7 feet bgs
 **Water Depth After Completion** -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
0								Asphalt.	
						FILL		Damp, medium dense, silty gravelly SAND, tan, no hydrocarbon odor.	
				0.0				Dense.	
5								Moist to wet, very dense.	
				0.0				Moist.	
						OL		Damp, hard, organic SILT, brownish black, very faint hydrocarbon odor.	
10				830	B-19-10	OL		Same as above, moist, moderate hydrocarbon odor.	
						OL		Same as above, no hydrocarbon odor.	
						OL		Same as above, very faint hydrocarbon odor.	
15									

Drilling Co./Driller: Cascade
Drilling Equipment: Hollow Stem Auger
Sampler Type: --
Hammer Type/Weight: -- lbs
Total Boring Depth: 18 feet bgs
Total Well Depth: 17.5 feet bgs
State Well ID No.: --

Well/Auger Diameter: 4 inches
Well Screened Interval: 7 to 17 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: #2/12 Sand
Surface Seal: Concrete
Annular Seal: Bentonite Chips
Monument Type: Flush Mount



Notes/Comments:
Notes










Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: TJL
Date Started: 3/21/2006
Surface Conditions: Asphalt
Well Location N/S: 14.5' South of NW corner of building
Well Location E/W: 49.5' West of NW corner of building
Reviewed by: PJK/RKB
Date Completed: 3/21/2006

BORING LOG | **B19**
RW04

Site Address: 851 North Broadway
Everett, Washington

 **Water Depth At Time of Drilling** 7 feet bgs
 **Water Depth After Completion** -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
15		50/6				ML		Damp to moist, hard, sandy SILT, green, very faint hydrocarbon odor.	
		50/6		0.0		SM		Damp, very dense, silty SAND, green, no hydrocarbon odor.	
		50/6				SM		Same as above.	
20								Boring terminated at 18 feet below ground surface (bgs) and completed as four-inch-diameter recovery well RW04.	
25									
30									

Drilling Co./Driller: Cascade
Drilling Equipment: Hollow Stem Auger
Sampler Type: --
Hammer Type/Weight: -- lbs
Total Boring Depth: 18 feet bgs
Total Well Depth: 17.5 feet bgs
State Well ID No.: --

Well/Auger Diameter: 4 inches
Well Screened Interval: 7 to 17 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: #2/12 Sand
Surface Seal: Concrete
Annular Seal: Bentonite Chips
Monument Type: Flush Mount

Notes/Comments:
Notes



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: TJL
Date Started: 3/21/2006
Surface Conditions: Asphalt
Well Location N/S: 22.9' North of SW corner of building
Well Location E/W: 46' West of SW corner of building
Reviewed by: PJK/RKB
Date Completed: 3/21/2006

BORING LOG | **B20**
 OW02

Site Address: 851 North Broadway
 Everett, Washington

Water Depth At Time of Drilling NE feet bgs
Water Depth After Completion -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
0				0.0				Asphalt.	
								Logged from soil cuttings: Damp, silty gravelly SAND, black, no hydrocarbon odor.	
								Logged from soil cuttings: Same as above, bluish gray.	
5	7 6 12		100	24.3		FILL		Damp, medium dense, silty gravelly SAND, bluish-gray, very faint hydrocarbon odor.	
10				0.0		FILL		Damp to moist, silty gravelly SAND, bluish gray, no hydrocarbon odor.	
15								Boring terminated at 12 feet below ground surface (bgs) and completed as two-inch-diameter observation well OW02.	

Drilling Co./Driller: Cascade
Drilling Equipment: Hollow Stem Auger
Sampler Type: --
Hammer Type/Weight: -- lbs
Total Boring Depth: 12 feet bgs
Total Well Depth: 12 feet bgs
State Well ID No.: --

Well/Auger Diameter: 2 inches
Well Screened Interval: 6 to 11 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: #2/12 Sand
Surface Seal: Concrete
Annular Seal: Bentonite Chips
Monument Type: Flush Mount

Notes/Comments:
 NE = not encountered









Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: CCC
Date Started: 11/16/10
Surface Conditions: Asphalt
Well Location N/S: 46' S of NW corner of building
Well Location E/W: 14' W of NW corner of building
Reviewed by: JAC
Date Completed: 11/16/10

BORING LOG | **B27**
MW08

Site Address: 851 Broadway
Everett, Washington














Water Depth At Time of Drilling 6 feet bgs
Water Depth After Completion 22.33 feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
0						Asphalt		Asphalt (2.5 inches).	
								Hand cleared to 3 feet below ground surface (bgs). Damp, silty SAND, with gravel and cobbles, brown grading to gray, no hydrocarbon odor (Fill).	
5	3 4 5		100	0.0		SP		Wet, loose, gravelly fine to medium SAND, some silt, dark gray, no hydrocarbon odor (15-65-20) (Fill).	
	5 5 7		100	0.0	B27-7.5	SM		Damp to moist, medium dense, silty SAND, with gravel, silt-rich inclusions, and wood fragments, brown with gray, no hydrocarbon odor (Fill).	
10	4 5 9		100	0.0	B27-10	ML		Damp, stiff, SILT, trace fine sand, gray with brown oxidation, no hydrocarbon odor (95-5-0).	
	9 11 17		100	0.0	B27-12.5	ML		Same as above, very stiff SILT, no sand, dark brown with gray.	
15									

Drilling Co./Driller: Cascade/David
Drilling Equipment: HSA
Sampler Type: D&M Split Spoon
Hammer Type/Weight: 300 lbs
Total Boring Depth: 30.5 feet bgs
Total Well Depth: 25 feet bgs
State Well ID No.: --

Well/Auger Diameter: 2 inches
Well Screened Interval: 5 feet bgs
Screen Slot Size: 25 inches
Filter Pack Used: 2/12 Sand
Surface Seal: Cement
Annular Seal: Bentonite
Monument Type: Flush Mount

Notes/Comments:

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
15		10 14 14	100	778	B27-15	ML		Moist, very stiff, fine sandy SILT to SILT, with strong partings, gray with oxidation, strong hydrocarbon odor.	
		13 50/6	100	168	B27-17.5	SM		Damp to moist, very dense, silty fine SAND, with silt rich inclusions, moderate hydrocarbon odor (40-60-10).	
20		50/6	100	67	B27-20	SM		Damp, very dense, silty, fine SAND, trace to some gravel, moderate hydrocarbon odor (35-60-5).	
		50/6	100	68	B27-22.5	SM		Same as above, faint hydrocarbon odor.	
25		50/6	100	22.7	B27-25	SM		Same as above, faint hydrocarbon odor.	
		50/6	100	0.0	B27-27.5	SM		Damp, very dense, silty fine SAND, some gravel, faint hydrocarbon odor (20-70-10).	

Drilling Co./Driller:	Cascade/David		
Drilling Equipment:	HSA		
Sampler Type:	D&M Split Spoon		
Hammer Type/Weight:	300	lbs	
Total Boring Depth:	30.5	feet	bgs
Total Well Depth:	25	feet	bgs
State Well ID No.:	--		

Well/Auger Diameter:	2	inches
Well Screened Interval:	5	feet bgs
Screen Slot Size:	25	inches
Filter Pack Used:	2/12 Sand	
Surface Seal:	Cement	
Annular Seal:	Bentonite	
Monument Type:	Flush Mount	

Notes/Comments:



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: CCC
Date Started: 11/16/10
Surface Conditions: Asphalt
Well Location N/S: 46' S of NW corner of building
Well Location E/W: 14' W of NW corner of building
Reviewed by: JAC
Date Completed: 11/16/10

BORING LOG | **B27**
MW08

Site Address: 851 Broadway
Everett, Washington

▽ **Water Depth At Time of Drilling** 6 feet bgs
▽ **Water Depth After Completion** 22.33 feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
30	50/6	100	0.0	B27-30	SM			Same as above, very faint hydrocarbon odor.	
35								Boring terminated at 30.5' bgs and completed as MW08 as shown in well construction detail.	
40									
45									

Drilling Co./Driller: Cascade/David
Drilling Equipment: HSA
Sampler Type: D&M Split Spoon
Hammer Type/Weight: 300 lbs
Total Boring Depth: 30.5 feet bgs
Total Well Depth: 25 feet bgs
State Well ID No.: --

Well/Auger Diameter: 2 inches
Well Screened Interval: 5 feet bgs
Screen Slot Size: 25 inches
Filter Pack Used: 2/12 Sand
Surface Seal: Cement
Annular Seal: Bentonite
Monument Type: Flush Mount

Notes/Comments:



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: RAH
Date Started: 06/14/2011
Surface Conditions: Asphalt
Well Location N/S: 36.6' S of NW corner of building
Well Location E/W: 14' W of NW corner of building
Reviewed by: DNM
Date Completed: 06/14/2011

BORING LOG | **B31**
 RW08

Site Address: 851 Broadway
 Everett, Washington

Water Depth At Time of Drilling NE feet bgs
Water Depth After Completion -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
0								Asphalt.	
5	1 1 2		100	0.3	B31-05	SM		Moist, loose, silty SAND, with trace gravel, dark brown, no hydrocarbon odor (30-65-5) (Fill).	
10	5 6 5		100	0.2	B31-09	ML		Damp, loose SILT, with sand, wood waste and brick fragments, dark brown, no hydrocarbon odor (40-60-0) (Fill).	
15	6 12 17		100	0.2	B31-12.5	ML SM	 	Moist, loose SILT, with sand and brick fragments, dark brown, no hydrocarbon odor (40-60-0) (Fill). Damp, dense silty SAND, with native tan gravel, light brown to gray (40-55-5).	

Drilling Co./Driller: Cascade
Drilling Equipment: HSA
Sampler Type: Split Spoon
Hammer Type/Weight: 140 lbs
Total Boring Depth: 31.5 feet bgs
Total Well Depth: 30 feet bgs
State Well ID No.: BHA010

Well/Auger Diameter: 4 inches
Well Screened Interval: 5 to 30 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: 10/20 Silicon Sand
Surface Seal: Concrete
Annular Seal: Bentonite
Monument Type: Flush mount

Notes/Comments:
 NE = not encountered



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: RAH
Date Started: 06/14/2011
Surface Conditions: Asphalt
Well Location N/S: 36.6' S of NW corner of building
Well Location E/W: 14' W of NW corner of building
Reviewed by: DNM
Date Completed: 06/14/2011

BORING LOG | **B31**
 RW08

Site Address: 851 Broadway
 Everett, Washington

Water Depth At Time of Drilling NE feet bgs
Water Depth After Completion -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
15	3 4 6		100	37	B31.15	SM		Damp, loose, silty fine SAND, with trace gravel, light brown with gray streaks, moderate hydrocarbon odor (30-65-5).	
20	17 22 34		100	85.9	B31.20	SM		Damp, dense, silty fine SAND, with trace gravel, grayish brown, moderate hydrocarbon odor (25-70-5).	
25	50/6		33	35.7	B31.25	SM		Damp, very dense, silty fine SAND, with trace gravel, grayish brown, slight hydrocarbon odor (25-70-5).	
	50/5		33	91.8	B31-27.5	SM		Damp, very dense, silty fine SAND, with trace gravel, grayish brown, no hydrocarbon odor (25-70-5).	
30									

Drilling Co./Driller: Cascade
Drilling Equipment: HSA
Sampler Type: Split Spoon
Hammer Type/Weight: 140 lbs
Total Boring Depth: 31.5 feet bgs
Total Well Depth: 30 feet bgs
State Well ID No.: BHA010

Well/Auger Diameter: 4 inches
Well Screened Interval: 5 to 30 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: 10/20 Silicon Sand
Surface Seal: Concrete
Annular Seal: Bentonite
Monument Type: Flush mount



Notes/Comments:
 NE = not encountered





Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: RAH
Date Started: 06/14/2011
Surface Conditions: Asphalt
Well Location N/S: 36.6' S of NW corner of building
Well Location E/W: 14' W of NW corner of building
Reviewed by: DNM
Date Completed: 06/14/2011

BORING LOG | **B31**
RW08

Site Address: 851 Broadway
Everett, Washington

 **Water Depth At Time of Drilling** NE feet bgs
 **Water Depth After Completion** -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
30		50/6	33	28.2	B31-30	SM		Damp, very dense, silty SAND, with gravel, grayish brown, slight hydrocarbon odor (25-70-5).	
35								Boring terminated at 31.5' bgs, screened from 5 to 30 feet and completed as recovery well RW08.	
40									
45									

Drilling Co./Driller: Cascade
Drilling Equipment: HSA
Sampler Type: Split Spoon
Hammer Type/Weight: 140 lbs
Total Boring Depth: 31.5 feet bgs
Total Well Depth: 30 feet bgs
State Well ID No.: BHA010

Well/Auger Diameter: 4 inches
Well Screened Interval: 5 to 30 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: 10/20 Silicon Sand
Surface Seal: Concrete
Annular Seal: Bentonite
Monument Type: Flush mount

Notes/Comments:
NE = not encountered



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: RAH
Date Started: 06/14/2011
Surface Conditions: Asphalt
Well Location N/S: 5.5' S of NW corner of building
Well Location E/W: 19.3' E of NW corner of building
Reviewed by: DNM
Date Completed: 06/14/2011

BORING LOG | **B32**
RW11

Site Address: 851 Broadway
Everett, Washington

Water Depth At Time of Drilling NE feet bgs
 Water Depth After Completion -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
0								Asphalt.	
5	3 2 1		100	0.0	B32-05	SM		Damp, loose, silty SAND, with gravel, dark brown, no hydrocarbon odor (30-60-10).	
	2 4 6		100	0.0		ML		Damp, loose, SILT, with fine sand, wood waste and brick fragments, dark brown, mottled with local green-gray and brown areas, no hydrocarbon odor (40-60-0).	
10	5 7 13			0.7	B32-10	ML		Moist, loose, SILT, with fine sand, wood waste and brick fragments, dark brown, moderate hydrocarbon odor (40-60-0).	
	12 16 24			9.5	B32-12.5	ML		Damp, dense, SILT with fine sand, trace gravel, light brown with gray streaks, no hydrocarbon odor (35-60-5).	
15									

Drilling Co./Driller: Cascade
Drilling Equipment: HSA
Sampler Type: Split Spoon
Hammer Type/Weight: 140 lbs
Total Boring Depth: 25.5 feet bgs
Total Well Depth: 25 feet bgs
State Well ID No.: BHA011

Well/Auger Diameter: 4" / 6.25" inches
Well Screened Interval: 5 to 25 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: 10/20 Silica Sand
Surface Seal: Concrete
Annular Seal: Bentonite
Monument Type: Flush mount



Notes/Comments:
NE = not encountered



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: RAH
Date Started: 06/14/2011
Surface Conditions: Asphalt
Well Location N/S: 5.5' S of NW corner of building
Well Location E/W: 19.3' E of NW corner of building
Reviewed by: DNM
Date Completed: 06/14/2011

BORING LOG | **B32**
RW11

Site Address: 851 Broadway
Everett, Washington

 **Water Depth At Time of Drilling** NE feet bgs
 **Water Depth After Completion** -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
15		50/5	33	57.8	B32-15	ML		Damp, very dense, SILT, with sand, trace gravel, light brown with gray streaks, slight hydrocarbon odor (35-60-5).	
20		50/6	33	31.4	B32-20	SM		Damp, very dense, silty SAND, with gravel, grayish brown, slight hydrocarbon odor (25-65-10).	
25		50/6	33	2.4	B32-25	SM		Damp, very dense, silty SAND, with gravel, grayish brown, no hydrocarbon odor (25-65-10).	
30								Boring terminated at 25.5 feet, screened from 5 to 25 feet, and completed as recovery well RW11.	

Drilling Co./Driller: Cascade
Drilling Equipment: HSA
Sampler Type: Split Spoon
Hammer Type/Weight: 140 lbs
Total Boring Depth: 25.5 feet bgs
Total Well Depth: 25 feet bgs
State Well ID No.: BHA011

Well/Auger Diameter: 4" / 6.25" inches
Well Screened Interval: 5 to 25 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: 10/20 Silica Sand
Surface Seal: Concrete
Annular Seal: Bentonite
Monument Type: Flush mount

Notes/Comments:
NE = not encountered



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: RAH
Date Started: 06/14/2011
Surface Conditions: Asphalt
Well Location N/S: 64.1' S of NW corner of building
Well Location E/W: 46.8' W of NW corner of building
Reviewed by: DNM
Date Completed: 06/14/2011

BORING LOG | **B33**
 RW10

Site Address: 851 Broadway
 Everett, Washington

Water Depth At Time of Drilling 10 feet bgs
Water Depth After Completion -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
0								Asphalt.	
5	6 6 7		100	0.2	B33-05	SP		Damp, loose, fine to medium SAND, with gravel, brown, no hydrocarbon odor (10-70-20).	
	5 3 2		100	0.4	B33-07.5	SP		Moist, loose, fine to medium SAND, with gravel brown, no hydrocarbon odor (10-70-20).	
10	3 2 2		100	2.6	B33-10	SP		Wet, loose, fine to medium SAND, with gravel, brown, no hydrocarbon odor (10-70-20).	
						ML		Damp, loose, SILT, with wood waste, black, no hydrocarbon odor (40-60-0).	
	4 5 7		100	2.2	B33-12.5	ML		Damp, loose, SILT, with fine sand, gray with brown streaks, no hydrocarbon odor (50-50-0).	
15									

Drilling Co./Driller: Cascade
Drilling Equipment: HSA
Sampler Type: Split Spoon
Hammer Type/Weight: 140 lbs
Total Boring Depth: 25.5 feet bgs
Total Well Depth: 25 feet bgs
State Well ID No.: BHA012

Well/Auger Diameter: 4" / 6.25" inches
Well Screened Interval: 5 to 25 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: 10/20 Sand
Surface Seal: Concrete
Annular Seal: Bentonite
Monument Type: Flush mount

Notes/Comments:



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: RAH
Date Started: 06/14/2011
Surface Conditions: Asphalt
Well Location N/S: 64.1' S of NW corner of building
Well Location E/W: 46.8' W of NW corner of building
Reviewed by: DNM
Date Completed: 06/14/2011

BORING LOG | **B33**
 RW10

Site Address: 851 Broadway
 Everett, Washington

Water Depth At Time of Drilling 10 feet bgs
Water Depth After Completion -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
15	5 8 9		100	8.8	B33-15	ML		Damp, loose, silty fine SAND, gray with brown streaks, no hydrocarbon odor (40-60-0).	
	17 50/6		100	296	B33-17.5	SM		Damp, very dense, silty SAND, with gravel, gray, strong hydrocarbon odor (30-50-20).	
20	50/5		0	--				No recovery.	
	50/6		33	26.6	B33-22.5	SM		Damp, very dense, silty SAND, gray, slight hydrocarbon odor (30-70-0).	
25	50/5		33	10.8	B33-25	SM		Damp, very dense, silty SAND, gray, slight hydrocarbon odor.	
30								Boring terminated at 25.5 feet, screened from 5 to 25 feet, and completed as recovery well RW10.	

Drilling Co./Driller: Cascade
Drilling Equipment: HSA
Sampler Type: Split Spoon
Hammer Type/Weight: 140 lbs
Total Boring Depth: 25.5 feet bgs
Total Well Depth: 25 feet bgs
State Well ID No.: BHA012

Well/Auger Diameter: 4" / 6.25" inches
Well Screened Interval: 5 to 25 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: 10/20 Sand
Surface Seal: Concrete
Annular Seal: Bentonite
Monument Type: Flush mount

Notes/Comments:



Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: RAH
Date Started: 06/15/2011
Surface Conditions: Asphalt
Well Location N/S: 85.5' S of NW corner of building
Well Location E/W: 31.3' W of NW corner of building
Reviewed by: DNM
Date Completed: 06/15/2011

BORING LOG | **B34**
 RW09

Site Address: 851 Broadway
 Everett, Washington

Water Depth At Time of Drilling NE feet bgs
Water Depth After Completion -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
0								Asphalt.	
5	3 2 1		100	4.8	B34-05	ML		Damp, loose, SILT, with sand and wood waste, gray, slight hydrocarbon odor (40-60-0).	
	2 6 6		100	0.8	B34-07.5	ML		Damp, loose, SILT, with sand, with wood waste and brick fragments, no hydrocarbon odor (40-60-0).	
10	7 7 10		0					No recovery.	
	5 7 9		20	0.1	B34-12.5	ML		Damp, loose SILT, with sand, large pieces of wood in sample limits recovery, gray, no hydrocarbon odor (40-60-0).	
15									

Drilling Co./Driller: Cascade/David
Drilling Equipment: HSA
Sampler Type: Split Spoon
Hammer Type/Weight: 140 lbs
Total Boring Depth: 16.5 feet bgs
Total Well Depth: 15 feet bgs
State Well ID No.: --

Well/Auger Diameter: 4" / 6.25" inches
Well Screened Interval: 5 to 15 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: 10/20 Silica Sand
Surface Seal: Concrete
Annular Seal: Bentonite
Monument Type: Flush mount



Notes/Comments:
 NE = not encountered




Project: TOC Holdings Co. Facility No. 01-169
Project Number: 0440-002
Logged by: RAH
Date Started: 06/15/2011
Surface Conditions: Asphalt
Well Location N/S: 85.5' S of NW corner of building
Well Location E/W: 31.3' W of NW corner of building
Reviewed by: DNM
Date Completed: 06/15/2011

BORING LOG | **B34**
RW09

Site Address: 851 Broadway
Everett, Washington

 **Water Depth At Time of Drilling** NE feet bgs
 **Water Depth After Completion** -- feet bgs

Depth (feet bgs)	Interval	Blow Count	% Recovery	PID (ppmv)	Sample ID	USCS Class	Graphic	Lithologic Description	Well Construction Detail
15	7 9 10		100	0.3	B34-15	ML		Damp, dense, SILT, with sand, brown with gray streaks, no hydrocarbon odors (40-60-0) (Native).	
20								Boring terminated at 16.5 feet, screened from 5 to 15 feet, and completed as recovery well RW09.	
25									
30									

Drilling Co./Driller: Cascade/David
Drilling Equipment: HSA
Sampler Type: Split Spoon
Hammer Type/Weight: 140 lbs
Total Boring Depth: 16.5 feet bgs
Total Well Depth: 15 feet bgs
State Well ID No.: --

Well/Auger Diameter: 4" / 6.25" inches
Well Screened Interval: 5 to 15 feet bgs
Screen Slot Size: 0.010 inches
Filter Pack Used: 10/20 Silica Sand
Surface Seal: Concrete
Annular Seal: Bentonite
Monument Type: Flush mount

Notes/Comments:
NE = not encountered

APPENDIX C

PLC LADDER LOGIC

Path: p:\0440 toc holdings co\01-169 everett - 851 broadway\csm analysis tasks\engineering\plc\01-169.prj


Save Date: 08/02/13 12:09:06

Creation Date: 08/02/13 10:20:46

PLC Type: 230


Class ID: DirectLogic 205 Series





A

A



|

APPENDIX D
DAILY FIELD REPORTS

Client & Site Name/Number: <u>TOC / 01-169</u>		SoundEarth Project Number: <u>0440-002-13</u>	Date: <u>6/8/12</u>
Site Address: <u>Everett, Broadway</u>		Purpose of Visit/Task #: <u>Site O&M</u>	Field Report Prepared by: <u>E. Marks/A. Elliott</u>
Temp/Weather: <u>~55° Sun/Overcast</u>	Permit Required to Work: <u>—</u>	Time of Arrival/Departure (2400): <u>1100</u> onsite to <u>1520</u> offsite	Personnel Onsite: <u>E. Marks/A. Elliott</u>

1100: E. Marks and A. Elliott on-site. System on and running.

1110: Take system parameters.

EAM installing sample ports (x12)

1145: Added bleed value to top of bag filter housing

1155: Going to adjust DVACs in vaults to approx 3 inHg using valves.

1200: RW01 DVAC ~ 0.5 inHg. Value 100% open. 1/2" plug. (S)
DW02 DVAC ~ 1 1/2 inHg. " " 1/4" plug (S) casing
RW0 DVAC 1 inHg. Reg pressure 46 psi, Pump cycle 944 gal. 2 ports - 3/4" and 3/8". 100% open. (SUE)

RW04 DVAC - 3 inHg, 100% open, 1/4" valve w/ hb (S)

RW11 DVAC - 1 inHg, 100% open, 1/2" valve

MW08 DVAC - 3 inHg, 100% open, 1/2" (SUE)

RW08 DVAC 2 1/2 inHg, " " 1/2" (SUE)

RW03 Reg pres 50 psi, cycle 3763, DVAC 1 inHg, 1/2" 100%

RW02 Reg pres 49 psi, cycle 218, DVAC 1 inHg, 1/2", 100%.

1230: DVACs are low site-wide. Calling TGO.

Begin clearing water in lines. Do not let any legs increase > 20 inHg, blower cavitates.

Pumping wells have lots of water in legs, trying to clear - as well as SUE legs.

Having trouble getting RW10 to vac above 7 inHg at manifold (while other legs are closed).

Other legs max at ~ 20 inHg with some bleed air.

Attachments:

Information contained in this Field Report by SoundEarth Strategies, Inc., has been prepared to the best of our knowledge according to observable conditions at the site. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the work of others. Our firm will not be responsible for job or site safety of others on this project. DISCLAIMER: Any electronic form, facsimile or hard copy of the original document (email, text, table, and/or figure), if provided, and any attachments are only a copy of the original document. The original document is stored by SoundEarth Strategies, Inc., and will serve as the official document of record.

13¹⁰: EAM calling TGO, no response. DPE blower at filter still at 4.5 inHg.

EAM spoke to TGO. Going to continue to clear water from lines to get the KOT to cycle. About 2" of water away from HL switch.

14⁰⁰: Still trying to get KOT to cycle, about 1-1/2" away.

14³⁰: Cycled KOT tank. Totalizer at 856 gal. Discharge totalizer at 3100. Departing legs vacuum at 2-5 psi.

Look like hinges settled on the right-side door of the coner. Will not close correctly.

Part of coner lock broken, attempted to make temporary fix with JB weld.

Took photo of coner conditions, used further JB weld on hinge to temporarily secure.

Door is closed. Lock in place.

15²⁰: E. Marks and A. Elliott off-site.

AE

6/8/12 1520

Date: 6/8/12
Personnel: ABE/EAM
Reason for Visit: Site O&M

SYSTEM DESCRIPTION

SVE Equipment

Busch Mink 1322 AV, 9 hp, 208 VAC, 3Ø.
Moisture water separator H2K model VLS-82
Transfer pump 1 is Gould NPE stainless steel.

Water Discharge

Downwell pumps are pneumatic, QED, short body, bottom loading, 1/3 hp, 230 VAC, 1Ø, motor
500-gallon HDPE tank
Transfer pump 2 is Dayton booster pump, multi-stage 3/4 HP, 208 VA, 3Ø.
Krystil Klear model 88-30 bag filter housing, 100 psi, welded steel; uses 200 micron size #2 filter bags
Water flow totalizer pre-tray stripper is AMCO C-700
Tray stripper is H2O TS150
Tray stripper blower is a EN656M72XL Rotron regenerative blower DR656, 3 hp, 230 VAC, 3Ø, TEFC motor
Ingersoll-Rand reciprocating compressor, 5 hp, 135 PSI, 230 Volt, 21.5 AMP, 1Ø
Exhaust stack: 2-inch SCH 40 galvanized (ID = 1.939 inches)

No pre - post
filter on DPE

Site Phone #: XXX-XXX-XXXX
Site Power: 230 vac, 3-phase service

EQUIPMENT CONDITIONS

Operating System	Status Upon Arrival (on/off)	Hour Meter ² (hours)	Blower Pressure (in. H ₂ O)	Pre-KOT Vacuum (in. H ₂ O)	Post-KOT Vacuum (in. H ₂ O)	KOT Level (% Full)	Batch Tank Level (% Full)	Bleed Air (% Open)	Any Leaks? (yes/no)	Status Upon Departure (on/off)	Heat Trace (on/off)
SVE SYSTEM	ON	23.9	4.5	2.8	4.0	55	33	1/2	N		NM
TRAY STRIPPER	ON	6.3	9.0						N		NM
PNEUMATIC PUMPS	ON								N		NM

TS
Effluent pump
8.0 psi

SVE MANIFOLD PARAMETERS

Extraction Line	Vacuum (in. H ₂ O)	VOCs (RRU/ppm)
MW08	2.5	NM
RW08	3.5	
RW11	2.0	
RW02	5.0	
RW03	4.0	
RW04	3.0	
RW10	2.0	
OW02	2.0	
RW09	2.5	

psi
60
60
60

EXTRACTION WELL INFORMATION

Extraction Line	Depth to Pump/Drop Tube Inlet (ft)	Vacuum at Wellhead (in. H ₂ O)	Dynamic Depth to Water (ft)	Pump Condition (good/poor)	Adjustments
MW08		3	NM		ALL LEGS 100% OPEN IN VAULTS
RW08	24.0	2.5			
RW11	17.5	1			
RW02	15.0	1		NM	
RW03		3		NM	
RW04	24.0	1		NM	
RW10	9.0	1.5			
OW02	12.0	1			
RW09		1			

VAPOR DISCHARGE	Discharge Stack DS-300 Flow Meters				Stack Sample Port Parameters			Blower Filters	
	Static Pressure (in. H ₂ O)	Delta P (in. H ₂ O)	Stack Temp (°F)	Flow Rate (scfm)	VOCs (RRU/ppm)	O ₂ (%)	CO ₂ (ppm)	Pressure Drop (in. H ₂ O)	Filter Replacement (Y/N)
SVE	22	22	187	0.0	NM				
TRAY STRIPPER	9.5	6.9	90	0.0					

PROCESS WATER DATA			TRANSFER PUMP BACK PRESSURE		BAG FILTER CONDITION			Motor Amperage		
Location	Total H ₂ O Flow (gal)	Flow Rate (gpm)	Location	Pressure (psi)	Location	Pressure (psi)	Change Out	(amps)	SVE	TS Blower
KOT	767	10	TP for Batch Tank	5	Pre-filter	0		Line 1	29.93	6.55
Influent/TS ¹	316.4	10	TP for KOT		Post-filter	0	N	Line 2	29.28	6.45
								Line 3	29.74	6.64

DPE

VAPOR SAMPLE COLLECTION INFORMATION			
Vapor Sample Location	Sample ID	Date	Time
SVE Stack	NM		
TS Stack			

WATER DISCHARGE SAMPLE COLLECTION INFORMATION			
Water Sample Location	Sample ID	Date	Time
Pre TS	NM		
Post TS			

NOTES:

System/Site Observation/Comments:

Maintenance Actions/Samples Taken:

Materials/Equipment Needed for Next Visit:

9 6.9

9.5 5

FIELD REPORT

Client & Site Name/Number: TOL HOLDINGS #01-169		SoundEarth Project Number: 0440-002	Date: 4/23/2012
Site Address: 851 N. BROADWAY, EVERETT, WA		Purpose of Visit/Task #: SYSTEM INSTALL	Field Report Prepared by: T. OESTER
Temp/Weather: CLEAR/SUNNY	Permit Required to Work: N/A	Time of Arrival/Departure (2400): 0750 onsite to offsite	Personnel Onsite: TGO, SES, & AEL CREW

0750: ARRIVE ON SITE.

0807: AEL CREW ARRIVES ON SITE, (CORY+MIKE)

0815: SUET ~~RD~~ STUMP (SOUNDEARTH) ON SITE.

0830: H+S MEETING.

0845: S. STUMP OFF SITE. DISCUSSED PLAN OF ACTION W/ AEL:

- CORY & MIKE WILL SUB MANIFOLD PIPING UP AND POUR CONCRETE SLABS MON-WED
- AEL CREW @ MOUNTAIN TERRACE WILL COME ON THURS/FRI TO COMPLETE WELLHEADS AND REMOVE TRASH/SUPPLIES.

AEL BEGINS LAYOUT FOR PAD (12' X 18').

0945: PAD LAYD OUT. AEL BEGIN EXCAVATIONS TO BRING WATER+AIR LINES UP ON LEFT (AS LOOKING AT BOX) SIDE.

1100: AEL LAYING OUT MANIFOLDS, ~~FOR~~ TAKING INVENTORY OF PARTS ON SITE AND MAKING SHOPPING LIST.

1200: CANNOT LOCATE 2 1/2" POWER CONDUIT FROM BUILDING. AEL DIGGING BACK TO TRY AND FIND E. MARK (SES) AND MARK (AEL) BOTH REMEMBER IT BEING HIGHER IN THE TRENCH.

1215: UNABLE TO LOCATE 2 1/2" CONDUIT. WILL WORK BACK @ PIPES.

1230: LOCATED MISSING CONDUIT UNDER SVE PIPING. AEL OFF SITE TO PICK UP PARTS.

1240: TGO OFFSITE. RETURN TONMORROW 0700.

Attachments:

H+S BRIEFING LOG

2811 Fairview Avenue East, Suite 2000
Seattle, Washington 98102
P: (206) 306-1900 F: (206) 306-1907

Client & Site Name/Number: TOL HOLDINGS # 01-169		SoundEarth Project Number: 0440-002	Date: 4/24/2012
Site Address: 451 N BROADWAY, EVERETT, WA		Purpose of Visit/Task #: SYSTEM INSTALL	Field Report Prepared by: T. OESTER
Temp/Weather: OVERCAST	Permit Required to Work: N/A	Time of Arrival/Departure (2400): 0655 onsite to 1600 offsite	Personnel Onsite:

0655: TOL ARRIVE ON SITE.

0715: AEL ARRIVES ON SITE (CORY & MIKE)

0720: CONDUCT H+S MEETING.

0730: BURIED GALV. PIPES WERE NOT THREADED BY PREVIOUS AEL CREW. WILL HAVE TO THREAD EACH LINE (MANY PARTIALLY BURIED) IN THE TRENCH.

0750: SEVERAL AS LINES FULL OF WATER DUE TO NOT BEING SET IN VAULT.

NOTE: PARTS PICKUP: STICKS OF 10' 1" PVL CONDUIT (11), 2 1/2" PVL CONDUIT 90' ELBS (2), 1" PVL COND. IMPLERS (14), 1" SWEET PVL CONDUIT 90' ELBS (18), 1" GALV. CAPS (4), 1" GALV 90' ELBS (7).

0815: BEGIN THREADING 1" GALV. AS LINES (IN TRENCH)

0900: FINISHED THREADING GALV. BEGIN BUILDING SIGNAL MANIFOLD ON RIGHT SIDE OF LANE.

0945: FINISHED SINKING SIGNAL MANIFOLD. BEGIN POWER/PHONE

NOTE: FULL LOT FILLED UP ~ 0945. NO CARS EARLIER A.D. TO WORK AREA.

1015: AEL OFF SITE TO PICK UP 1" SCH 80 PVL WATER FITTINGS FROM MOUNTAIN TERRACE SITE.


NOTE: TALK W/ E MARKS (SOUNDEARTH) ABOUT LAYOUT OF IRRIGATION LINES. PROVIDED SKETCH (BASED ON MEMORY, FIELD NOTES & PHOTOGRAPHS) OF LINES AS THEY WERE ORIGINALLY. WILL RESTORE AS PRACTICABLE.

1135: AEL BACK ON SITE.


1150: START BUILDING AIR SUPPLY MANIFOLD.

Attachments: H+S BRIEFING LOG.


SKETCH OF SIGNAL MANIFOLD:




1410: STILL WORKING ON AIR MANIFOLD. SIMULTANEOUSLY
PLUMBING WATER
WATER/AIR SKETCH:



1515: ~~BY~~ LAST 4 WATER LINES WILL BE HARD 90'S, B/L
AEL IS 8 SHORT
1600: TGO OFFSITE. AEL IS FINISHING UP WATER & AIR


4/24/12

 <p>2811 Fairview Avenue East, Suite 2000 Seattle, Washington 98102 P: (206) 306-1900 F: (206) 306-1907</p>	FIELD REPORT		Project Number: <u>01-169</u>	Page <u>1</u> of <u>3</u>
	Client / Project Title: <u>JOC 01-169</u>		Date: <u>4/25/12</u>	
	Location: <u>Everett</u>	Time of Arrival/Departure: <u>0815</u> to <u>1545</u>		Purpose of Visit: <u>System Install</u>
	Prepared by: <u>SES</u>	Weather: <u>Raining, SC's</u>	Mileage:	Permit: <u>NA</u>

0815 - SES arrived on site. Cory + helper stubbing up SVE manifold.

Went to check w/ TGM about pressure testing last section of pipe. TGO/SES visually inspected piping connections.

0915 Call w/ TGO - TGM wants air supply + water discharge pressure tested. Cory said may not be done in time to pour Thursday.

Also discussed irrigation system w/ TGO/EAM. Reviewed irrigation layout w/ Cory + AEC made parts list.

1045 AEC completed stubbing up SVE lines (see sketch with labeled piping - to be field confirmed).

AEC off site to get piping supplies for pressure testing + irrigation system.

SES off site - went to Providence Med Office RE using lot to off load the connex. They rent the space from Everett Comm. College.

1145 Call w/ David Walker

- Said TGO told crew yesterday they didn't have to pressure test. I clarified and said it was a miscommunication and we are pressure testing the lines - per spec.

- David said he would follow up w/ Everett CC RE access to lot K for off loading connex w/ crane.

1315 AEC back on site

1400 Manifold for water discharge manifold. Let fine gun/dry and make sure all air valves are on + shut in vaults.

1410 RW10 has leak on pipe leading to stub up, losing a

Attachments: Sketch

Distribution:

TOC 01-169

Project No.
Page 2 of 3

4/25/12
SES

164: 8" water. Cut and replaced.

1426 Applied 40 psi to all 9 lines and it held pressure for 10 minutes. Passed test. (1436)

1438- Start testing air supply manifold (1 line @ a time)

Line # (see sketch)	Time		
1	1438-1443	5 min	passed
2	1445-1450	"	passed
3	1450-1455	"	passed
4	1455-1500	"	passed
5	1500-1505	"	passed
6	1505-1510	"	passed
7	1510-1515	"	passed
8	1515-1520	"	passed
9	1520-1525	"	passed

Decreased time to hold pressure from 10 to 5 min (TWA approved) inspected all the new joints/fittings @ compound w/ soapy water.

1505 working on reducer fittings for side sewer discharge

1525 Done pressure testing
AEC cleaning up site.

Will repair irrigation system tomorrow and back fill the pad area and form for concrete pour on Friday.

1545 SES + AEC off site.

4/25/12
for [signature]

SKETCH

4/25/12

SES

PARKING LOT

Common line
2 inch
electric

SUCRAAL CONDUIT

SVE

MW08

OW02

RW08

RW09

RW11

RW03

RW02

RW04

RW01

RW02

RW03

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08

RW08


RW08

RW08

RW08

RW08

air supply




water discharge

MW08
RW08
RW11
RW02
RW03
RW10
OW02
RW09
RW04

4th line had
crack in pipe
straighten ma

from TGI

BRIDGE/WALKWAY

 <p>2811 Fairview Avenue East, Suite 2000 Seattle, Washington 98102 P: (206) 306-1900 F: (206) 306-1907</p>	FIELD REPORT		Project Number: 0440-002	Page <u>1</u> of <u>2</u>
	Client / Project Title: TOC 01-169			Date: 4/26/12
	Location: Everett		Time of Arrival/Departure: 0830 to 1500	Purpose of Visit: System Install
	Prepared by: SES	Weather: 50's, raining	Mileage:	Permit:

0830 SES arrived on site. Cory and helper on site dumping a load of rock. They have all the piping to repair irrigation system. No evidence @ green irrigation box that corner sprinkler head (E) runs back to box. Will stub up & cap in case needed in future.

0945 AEC off site for another load of pea gravel. They did not want to use native soil for backfill since it won't compact well.

~~0900 Michael is repairing irrigation piping.~~

0930 AEC back on site w/ second load of gravel.

1000 Cory off site for third load of gravel.

Michael is repairing irrigation piping. Explored which way all pipe runs out of irrigation box (see photos). Portion broke while repairing, cut further back towards the irrigation box to repair.

1100 Cory back on site w/ third load of gravel.

1130 Cory off site to take load of dirt to cemex. He will grab a load of 3/8" for the top layer.

Michael will continue with repairs to irrigation piping.

1215 Cory on site with 5/8" rock

1245 Grading pad area.

1300 Cory off site w/ load of dirt to cemex.

1400 Cory back on site

Michael done with repairs to irrigation line.

1430 loaded up trailer w/ trash for dump run.

Totals Imported 3 loads pea gravel - 14 tons
Imported 1 load 1 1/4" rock base - 4.33 tons
Exported 2 loads dirt to cemex - 12.5 tons
Exported 1 load trash and debris

1500 AEC off site w/ load of trash will be back to form the pad

Attachments:

Distribution:

M well heads
W box
R electrician

This report presents opinions formed as a result of our observation of activities relating to our services only. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the work of others. Our firm will not be responsible for job or site safety of others on this project. DISCLAIMER: Any electronic form, facsimile or hard copy of the original document (email, text, table, and/or figure), if provided, and any attachments are only a copy of the original document. The original document is stored by Sound Environmental Strategies Corporation and will serve as the official document of record.

14" 4.33 tons
20" (3 loads) 1 tons
2.5 tons

4/26/12

SES

in preparation for the concrete pour.
AEC will do all the rebar tomorrow am.

Concrete scheduled for 8 AM.

Schedule w/ Cory for next week:

M vault connections

T " "


W coner delivered

R electrician scheduled

ACTION ITEMS

- WELL VAULTS
 - PIPING / CONNECTION FITTINGS / gauges
 - PUMPS
 - DROP TUBES
- CLEAR LINES OF ANY WATER
- VERIFY PIPE LABELING AT MANIFOLD
- CLEAN UP LANDSCAPE AREA
 - REPLANT + STAKE TREES
 - REMOVE TRASH / EXCESS PIPING
- Concrete slab
 - REBAR PLACEMENT
- ELECTRICIAN
- PHONE LINE / INTERNET

IRRIGATION SYSTEM



Location EVERETT, WA

Date 4/27/12

49

Project / Client TOL # 01-169

SYSTEM INSTALLATION.

0700: TGO and AEC CREW ARRIVE
ON SITE. BEGIN BUILDING
FORM FOR CONCRETE PAD.

0745: FORM LEVELLED AND STAKED.
LAYING DOWN GEOTEXTILE.

0800: BEGIN REBAR INSTALL. CONFIRM
CONCRETE MIX W/ CRY:
5000PSI, NON CHLORIDE W/ AIR.

0830: DONE W/ REBAR. BEGIN REMOVING
EXTRA PIPE + FITTINGS AND
RE-STAKING DOWNED TREES.

0840: GARBAGE TRUCK SHOWS UP TO
PICK UP TRASH. AEC MOVES
TRUCKS TO ALLOW ACCESS, BUT
TRUCK LEAVES WHEN WAIVED
AT TO BACK UP.

0900: CONCRETE ARRIVES.

0918: POURING CONCRETE GARBAGE
GETS PICKED UP.

0945: PAD BURED - AEC FLOATING
AND TRIMMING.

0955: CONCRETE TRUCK OFF SITE.

1015: ARNIE (AEC) OFFSITE. BEGIN
APPLYING BRUSH FINISH.

50

Location EVERETT, WA

Date 4/27/12

Project / Client TOL # 01-169

SYSTEM INSTALLATION

1035: FINISHED W/ PAD. CLEANING
UP AND FEYLING.

1115: WENT OVER WELL HEAD DETAILS
AND PARTS W/ AEC. CROW
NEXT WEEK MICHAEL & BOB,
AEC OFFSITE.

1200: TGO OFF SITE.



Location Everett 01-182 Date 27 April 2012Project / Client GW Sampling
Long, R. L.Weather: Overcast w/ some breaks, 50s, winds
2-5 knots

Field Crew: Larry Namba

Activities: Collect gw sample from mw20 and
mw21.

1150 Arrive on site.

1200 Calibrate quant. #3.

1236 Begin purging mw21.

1256 Collect gw sample from mw21. Sample
number MW21-20120427

1358 Begin purging mw20.

1426 Collect gw sample from mw20. Sample number
MW20-20120427Location Everett 01-169 Date 30 April 2012Project / Client System Installation
Long, R. L.Weather: Overcast, misty, 40-50s, winds
0-5 knotsActivities: Larry Namba, Tyler Oester
AEC (Michael & Bob)

0805 Arrive on site.

0815 Tyler arrives on site. Review scheduled
work for today and walk site.

0845 Tyler departs for office.

0905 AEC Arrives on site. Have health and
safety meeting and discuss work for today1000 Begin saw cutting remediation pad. Saw cut
is 1 1/2" deep.1100 Complete saw-cutting pad. Sprayed out etch
cuts with hose, then sweep excess
water away with broom followed by
wet vacuuming out. Running a heat gun
along crack to dry out remaining water
and using a self-leveling Sika flex 5c
sealant to fill cut.1300 Complete filling saw cut and working on
area around pad. Dug out and reconnected
sprinkler head on the East end of the

Location Everett 01-169 Date 30 April 2012Project / Client Photo Log - System installationLong NR

<u>Installation Photo - Log</u>		
Photo #	Loc ID	Comments
1	Westend Rd	Asphalt at pad cut sunk down.
2	Rem. Pad	Beginning saw cutting pad 1 1/2" cut. w/water for dust control / cooling blade.
3	Sealant	Sealant used to fill some cuts.

Location Everett 01-169Date 30 April 2012Project / Client System InstallLong NR

- pad. Michael working on manifold piping
 RW02 - TD TO MARE = 17.43
 (black mark on casing.)
 RW03 - TD = 15.95
 RW10 - TD = 23.95
 1354 Talk to Tyler and Suzy about location in well for the pumps going into RW02, RW03 and RW10. They said to set pump 6" from the bottom of the wells.
 1530 Complete cutting drain pipes in the bottom of 9 vaults flush with the bottom of the vaults.
 1600 Depart site for office

2811 Fairview Avenue East, Suite 2000
Seattle, Washington 98102
P: (206) 306-1900 F: (206) 306-1907

Client & Site Name/Number: <u>TCC Everett 169</u>		SoundEarth Project Number:		Date: <u>5-1-12</u>
Site Address:		Purpose of Visit/Task #: <u>System Install</u>		Field Report Prepared by: <u>LMK</u>
Temp/Weather: <u>50 and drizzling</u>	Permit Required to Work:	Time of Arrival/Departure (2400): <u>0720</u> onsite to offsite	Personnel Onsite: <u>LMK</u>	

0720 LMK arrive on site.

0730 Jamison from Pacific Crest arrives to look at site

0740 AEC (Robert and Mike) onsite.

0800 Pull vaults to determine ports needs. OW02 is determined to be 2" and not 4" well head as labeled on C104.

0815 Call T&D + SGS to verify that drop tubes need to be 3/4" and not 1".

0845 Jamison off site

0850 T&D and Mike discuss that all piping/tubing w/ shims needs to be 3/4".

0920 AEC off site to Ferguson

1220 AEC back on site. All materials ordered. All except casings will be in tomorrow.

1235 Verify that all valves can be ^{be} ~~adjusted~~ turned in each vault

1300 Add 90° elbow to air line in RW11.

1315 Ground truth all vaults except RW08, which had a car on top. All pipes on skid labeled.

1505 Clean up.

1520 ~~LMK~~ AEC set up caution tape for crane.

1525 LMK off site

Attachments:

Information contained in this Field Report by SoundEarth Strategies, Inc., has been prepared to the best of our knowledge according to observable conditions at the site. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the work of others. Our firm will not be responsible for job or site safety of others on this project. DISCLAIMER: Any electronic form, facsimile or hard copy of the original document (email, text, table, and/or figure), if provided, and any attachments are only a copy of the original document. The original document is stored by SoundEarth Strategies, Inc., and will serve as the official document of record.

Client & Site Name/Number: TOC Everett 169		SoundEarth Project Number:		Date: 5-3-12
Site Address:		Purpose of Visit/Task #: System Install		Field Report Prepared by: LMK
Temp/Weather: 50s and drizzling	Permit Required to Work:	Time of Arrival/Departure (2400): 0830 onsite to offsite	Personnel Onsite: LMK	

0830 LMK onsite. AEC already onsite. (Michael & Bob)
 0900 AEC opens wells vault
 0905 Jamison from Pacific Electric onsite. Discuss that coner already has electrical conduit for wells. Says he will discuss w/ office tomorrow.
 0920 MW08 & RW08 install complete.
 0940 RW04 complete except for gage on top.
 0945 Add 90° to MW11
 0950 Complete hose for coner box.
 1000 Drill 5/8" holes for coner bolts.
 1015 Clean up site
 1200 AEC offsite
 1345 Jamison offsite
 1350 LMK offsite.

TOC Everett 169. System Install

5-22-12

AEC Personnel - Aaron & Brian

LMK

0730 LMK onsite. AEC already on site. RW02 open. On air hose
 AEC decides to use coupler that comes w/ air hose since they can't un-know bashing in vault and not brass
 0815 Install motor so it hangs 6" from bottom of well.
 measure

0845 Install pump into well vault

0910 3/4" water hose does not appear to fit and so AEC goes to Grainger to pick up new hose

Attachments:

0915 AEC offsite

0935 AEC on site, Purchased new bonbs instead of new nose

0950 RW02 install complete

0955 Open RW03

1005 Water discharge line will need to be 90'd and true for
AEC will use PVC elbow and check valve instead of brass

1030 Measure depth of well and note that it is about 15
feet deep w/ about 5 feet of water. LMK discussed w/
Suzy that submersing pump is OK.

1130 RW03 complete

1200 Open RW10

1230 Measure depth. Approx 24' w/ 14' feet of water. Burd
air pipe to install fittings

1330 RW10 install complete

1340 Cut off and replace air hoses at Conex to over
that are rated to 250 psi.

- 0650 EAM onsite, site walk review drawings
0730 corey onsite (AEC)
0735 AEC onsite, H&S meeting, setup
0745 EAM continue stinger lengths with SES RW09=10.8'
RW11=23' OW02=8'; OW02 has 18" screen, other two have 12"
- power not hooked up yet
0805 AEC offsite for parts Return @ 0820
0820 start RW11 wellhead
0835 corey back onsite, leaves again at 0840
0935 corey back onsite for 10 min
0935 ~~0935~~ Install stinger in RW11 at 0.7' off bottom for a total
length of 23' 4"
1000 ~~0935~~ put sample port on RW04 all fittings tight
1005 start install on RW09
1030 ~~0935~~ droptube set at 15' long, raised 2.55' from bottom
of casing, total length set at 11.3' from Toe.
~~total depth 15'~~ still need Valve for SW
1045 start OW02 droptube
1055 AEC offsite for parts, EAM take lunch
1140 AEC back onsite, install OW02 wellhead and droptube
1230 OW02 done, droptube set 1.7' off bottom of well
TD=9.75'
1230 Install brass gate valve in RW09
1245 clean up site
1255 AEC offsite, EAM site walk and close up site
1300 EAM OFFSITE

Client & Site Name/Number: <u>TOL #01-169</u>		SoundEarth Project Number: <u>0440-002</u>		Date: <u>6/1/2012</u>
Site Address: <u>451 N. BROADWAY EVERETT, WA</u>		Purpose of Visit/Task #: <u>INSTALL PROGRESS</u>		Field Report Prepared by: <u>T. OESTER/A. ELLIOT</u>
Temp/Weather: <u>60's</u>	Permit Required to Work: <u>NO</u>	Time of Arrival/Departure (2400): <u>1400</u> onsite to <u>1500</u> offsite		Personnel Onsite: <u>T. OESTER/A. ELLIOT</u>

1400: AAE + TGO ON SITE.

1410: LOCATE ON/OFF BREAKER @ METER BOX. HAVE POWER TO BOX. AAE GOING THROUGH SYSTEM P/LID TO VERIFY. NO INSTALL BINDER ON SITE TO GO THROUGH CHECKLISTS.

AAE LIST:

- 1) BEAUTY BARK AROUND PAD
- 2) STAKE OR MOVE TREE @ NE CORNER OF PAD
- 3) REMOVE CATCH BASIN SOIL FILTER
- 4) REMOVE CONES + BARRICADE
- 5) PARKING BULLITRDS
- 6) VACUUM GAUGES @ WELLHEADS.

TO: AAE 1430: EQUIPMENT CAPS/PENDS @ P/LID. NOTHING MISSING.

TGO/AAE ASSESSING WELLHEADS.

SOUNDEARTH LIST:

- 1) SITE PH. NUMBER
- 2) LOOK FOR METER ON/OFF
- 3) REMOVE DRUMS, EXTRA KOT,
- 4) LABEL MAKER - LABEL MANIFOLD, ETC.

DRUM INVENTORY: #01 55 gal PURGE WATER

#02 35 gal SOIL CUTTINGS

#04 35 gal "

#03 55 gal PURGE WATER

(1) UNLABELED 55 gal - 1/6 full - feels like purge water

Attachments:

Information contained in this Field Report by SoundEarth Strategies, Inc., has been prepared to the best of our knowledge according to observable conditions at the site. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the work of others. Our firm will not be responsible for job or site safety of others on this project. DISCLAIMER: Any electronic form, facsimile or hard copy of the original document (email, text, table, and/or figure), if provided, and any attachments are only a copy of the original document. The original document is stored by SoundEarth Strategies, Inc., and will serve as the official document of record.

1500: MET SITE.

[Signature] 6/1/12

10-10-11

0648 EAM onsite
moderate rain, low 50's
- do 5. hr walk

0655 Talk with subway
and 7-11

0700 AEC onsite
- prep for day

0710 HRS Tailgate

0715 Start setup for trench
digging.

0745 Start excavating trench
at compared to comparison
for rise in terrain
- lay rock on trench bottom
after excavation

0830 Alan OFFSITE to dump dirt

0845 Fill up excavator with gas

0855 continue excavating ground
power/fiber optics line -
very slow excavating

0940 Alan back onsite
- Aaron use crushed rock
to build a bridge for
excavator across trench

10-10-11

31

0950 begin excavating trench
to OWOZ

0955 asphalt near OWOZ from
second layer not fully cut.
bring out ~~hand~~ saw to finish
cutting

1005 resume excavating

1020 OWOZ TOC from Top of
monument = 0.49 feet

Top of monument to grade
= 0.08'

1025 remove monument

1040 Alan OFFSITE to dump
dirt.

1040 TOC = 1.78'
 $\Delta = 1.37'$

1045 need drain pipe fittings
and pipe.

1050 Mark & Aaron offsite for parts

1120 Mark and Aaron back onsite
- unload pipe and fittings

1130 Alan back onsite

1130 AEC take lunch

1155 AEC moving excavated dirt
to trailer for disposal

10-10-11

1205 Alan OFFSITE to dump
dirt

- Continue laying rock base

1210 Tamp rock around over

1215 Prep for Setting Vault OW02

1220 Set Vault OW02

1235 LRN onsite to drop off equip.

1240 LRN OFFSITE

1250 Remove Rock bridge

1300 Alan back onsite

- load trailer with dirt

1310 Alan OFFSITE w/dirt

1310 Clear around RW09

1330 RW09 TOC to Ground Surface

 $= 0.34' \text{ BGS}$

Post moment removal

 $= 1.25' \text{ BGS}$ $\Delta = 0.91'$

1345 Clear area for vault

1350 Prep for vault

1357 LRN onsite to drop off pump

1400 LRN OFFSITE

1400 Alan back onsite

- SET Vault RW09

10-10-11

1425 Check Asphalt heights
for SVelines

1500 AEC Start dump pipe

- EAM on conference call

1525 AEC still on dump pipe

- Mark off site for PHS


- EAM back

1530 AEC cleanup

1540 EAM do site walk

1540 AEC OFFSITE

1545 EAM OFFSITE



10-11-11

- 0658 EAM on site; AEC already on site
low 50s; Heavy clouds
0700 do site walk
- AEC Set up for day
0715 H+S meeting
0720 Setup for Airpipe
0730 Start piping and spreading bed of rock.
0740 Electricians on site
0810 Electricians and Mark OFFSITE for Pipe and fittings for electrical line
- continue Airpiping
0905 Electrician and Mark on site with Conduit, unload
0910 Start laying conduit
- continue Airpipe
0920 layout connex location
0920 drill hole and install drain to catch bas;
0925 Start disassembling fence around equipment storage
0900 lay Airpipe and conduit
1010 electrician OFFSITE for more conduit.

10-11-11

- 1105 Electrician back on site; unload and lay conduit
1125 AEC OFFSITE for lunch
1155 AEC back on site; Start Piping AS
1305 AS Piping continues
1307 Inspector on site
1310 Inspector OFFSITE
1335 Mark OFFSITE for Parts
- continue AS Piping
1430 begin burying electrical conduit
1445 continue AS Piping
1505 Mark back on site
1530 EAM OFFSITE for side sewer permit
1600 EAM back on site
1615 Shut down and clean up
1630 AEC OFFSITE
EAM does site walk
1635 EAM OFFSITE

EAM

10-11-11

10-12-17

- 0652 AEC and EAM onsite
 - EAM site walk
 - AEC prefor day
- 0705 HAS meeting
- 0715 lay crushed rock over electrical.
 - continue AS piping
- 0740 Trench is a little shy of 450
 try to find 22" turn for
 cable: does not exist
 call TGO confirm bending
 of pipe.
- 0750 Bend pipe to turn
- 0755 Mark offsite for parts
- 0755 Aaron and Alan bend and install AS
 Pipes
- 0845 Asphalt guy onsite
- 0950 Mark onsite
- 0855 Asphalt guy OFFSITE
- 0915 Guy from Frontier onsite for
 7-11 Signal issue unrelated
 to install.
- 1105 Electrician onsite with Hotbox
- 1115 Electrician OFFSITE
- 1120 install test manifold
- 1145 START Pressure testing

10-12-11

- 1155 AEC break for lunch
- 1205 EAM break for lunch
- ~~1215 AEC~~
- 1215 AEC back from lunch
 - EAM back from lunch
 - START Setup for Pressure
 Test #2
- 1230 dump truck w/ crushed rock
~~for~~ onsite
- 1240 dump truck OFFSITE
 - check vaults for closed
 valves
 - label Pipes (AS)
- 1245 Start pressure test
- 1310 AS lines done; take off
 manifold and cap.
- 1320 Begin backfill over AS
- 1350 Start prep for SVE and H₂O
 lines
- 1400 Start piping SVE and H₂O
- 1430 SES onsite to check progress
- 1505 SES OFFSITE
- 1530 mark back onsite left to
 get parts while talking with
 SES.

10-12-11

1530 continue SVE and H₂O
Piping

1630 clean up site

1640 AEC OFFSITE

~~1645~~ EAM do site walk

1645 EAM OFFSITE

~~END~~

10-12-11

10-15-11

0650 EAM onsite

0655 AEC onsite

0650 EAM do site walk

weather: Clear Skies and
low 40's

0700 HHS meeting

0705 Prep for and begin piping
SVE and water

0755 digout corner for more
space for H₂O/SVE line

0805 resume piping

0845 lay rock on As pipe to
bring up to desired grade

0905 dump truck delivering load of
rock arrives and drops load

0915 dump truck OFFSITE

0945 mark OFFSITE

0915 grading and spacing of SVE pipe
and laying SVE pipe

1000 call TGO about grading with SVE

1020 decide to run with pipe as
it lies with $\frac{1}{2}$ " per foot over

12 ~~against~~ sloping as a belly.

1030 continue SVE piping; decision
made by AEC to comeback next
week to finish all piping


10-13-11

and Trenching to connect
location and Stub up TGO
to follow up with AEC
onschedule

- 1035 talk with tenants
- start bending PVC lines
and laying out
- 1120 Talk with tenants about
revised schedule.
- 1145 AEC OFFSITE for lunch
- 1210 PSCAA inspector shows up looking
for old system; told system removed
- 1220 AEC back onsite
begin bending and laying
SVE and H₂O lines
- 1310 SVE and H₂O piping cont.
- 1325 Mark OFFSITE for parts
- 1345 Steel plate to span trench
arrives; unload and place
- 1350 Mark back onsite
- 1400 EAM go to mtg; AEC
work on SVE/H₂O
- 1450 mark off site for parts
Aaron prep for pressure test
Alan grout holes in vault
- 1515 mark back onsite

10-13-11

- 1530 Start pressure testing
- 1540 Setup for test 2
- 1610 Test #2 - Pass
- 1620 Clean up site
- 1630 AEC OFFSITE
EAM do site walk
- 1635 EAM OFFSITE



10-14-11

- 0650 EAM onsite
 0651 Alan onsite
 0655 United Tilled onsite
 0656 AEC onsite
 0705 United OFFSITE
 0650 Eam does S. Fe walk
 0705 HTS meeting
 0710 AEC Start Disassembling
 old remediation equip.
 0715 Prep for pressure test
 0718 weather; low 50's; overcast
 0725 move LGAC and VGAC ~~etc~~
 out of the way
 Then move Vapor GAC
 0810 Start cutting old SKid in half
 0750 pressure test
 0805 Set up for pressure test
 0835 layout utility trenching
 0840 Pres. TEST
 0845 move first half of old SKID
 0900 move second half
 0910 clean up site
 0915 Sawcutter onsite
 - Finish layouts
 0930 Start backfill

10-14-11

- ~~0650~~ 0940 Start Saw cutting
 1005 Finish Sawcutting
 1010 adjust piping as backfill
 continues
 1020 Saw cutter OFFSITE
 1035 compaction on main trench line
 1100 call TGO about sewer ~~flow~~
 Placement and requirements.
 Get inspector's phone # and
 speak with him on reg's.
 Inspector says we can use
 buildings cleanout as a
 discharge point without
 additional cleanouts.
 - back fill and compaction
 of main trench cont.
 1140 prep for and move old
 SKid into trailer
 1200 Start cleaning up site and securing
 load on trailer
 1225 AEC OFFSITE
 (EAM) - EAM Joist work and talk to Jell
 workers
 1235 EAM OFFSITE
 (EAM)

10-14-11

10-11-2011

0653 Onsite
- do site walk

- weather: mostly cloudy,
some breaks, mid 40s

0659 speak with Mark (AEC)
Running late from pick
ups. They are in North
Seattle.

0700 EATM talk with 7-11
and Subway.

0730 AEC onsite

0740 clouds broke skies
mostly clear

0740 H&S meeting

0745 start backfilling

0748 dump truck onsite

0805 TGO called to say Siemens
will have a forklift dropped
off this morning and pick up
all GAC units around noon

0845 begin removing asphalt

0850 remove plants and
move aside for replanting

0900 remove curb at end of
asphalt

10-11-2011

40

0915 Talk with TGO will
not pressure test final
segment (~25'). If needed,
will pres. test connex and
dig. Will inspect joints
very closely. Mark OFFSITE.

0915 begin grading connex
location

0935 Herte onsite, delivering
Fork lift

0940 Herte OFFSITE, called TGO
Fork lift probably too small

0945 hit sprinkler pipe
while grading connex
location. Will cap and/or
repair after grading.
Water was off prior to digging

0950 Dump truck OFFSITE
- TEST F. lift, will not work

0955 Check grades need a little
more depth

1015 Mark back onsite with
supplies

1020 start grouting bottoms of
vaults

10-17-11

1035 Mark OFFSITE for Pipe

1100 Dumptruck onsite -
resume excavating hill for
conex grading.- continue cementing vault
bottoms

1140 Dumptruck OFFSITE

1150 Mark onsite

1152 AEC break for lunch

1215 AEC back onsite

1215 - start cementing vault
bottoms

- start excavating sewer line


- layout conex area

1240 Dumptruck out, 1/2 with
crushed Rock.1305 dumptruck OFFSITE with
dirt

1310 layout conex and trenching

1320 call TGO to confirm
trenching will go around
the front half but not
all the way around to the
electrical panel.
(see sketch)

8' 10-17-11



1330 Found backhoe ~~back~~
boom from previous
excavation

1345 water line previously broken
and capped. also found
metal pipe

1355 start saw cutting cement around
power feed. still trenching

1415 Dumptruck onsite with rock

1430 truck for GAC onsite

1455 Dumptruck OFFSITE to dump
dirt.

1455 start backfilling main trench

1455 mark OFFSITE for gas for
bank.

1525 mark back onsite

1520 Trucker dropping box out of
the way so GACs can be loaded on bed

10-17-11

1545 Hoyt's onsite with
Front loader

1550 Start compacting rock/buckfill

1550 Start removing GAC units

1550 Hoyt's OFFSITE

1620 Truckers Strapping down
GAC units and OFFSITE

1625 Clear up site

1635 AEC OFFSITE

1640 EAM OFFSITE

(Signature)

10-17-11

"Rite in the Rain"

ALL-WEATHER WRITING PAPER




"Outdoor writing products..."


...for outdoor writing people."




Copier & Ink-Jet Paper




Bound Books




Loose Leaf / Ring Binders



Memo Books



All-Weather Pens



Notebooks

www.RiteintheRain.com

CM

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

Project 01-169 Install

10-18-11

- 0655 EATM onsite. do S, Fe walk
 0656 AEC onsite
 0705 H+S meeting
 0715 - start saw cutting for
 Power supply
 - begin digging out
 sewer line
 0725 weather mid 40's, clear skies
 0730 mark OFFSITE for further
 0735 start excavating power
 trench while clearing around
 sewer clear out
 0740 excavate around clear out
 0740 electrician onsite
 0745 electrician OFFSITE to get hard hat
 0755 start backfilling vault trenches
 and main trench
 0800 electrician onsite
 0810 2nd electrician onsite
 mark back onsite with Saw.
 0815 finish sawing power trench
 - discuss electrical layout
 0830 backfill and compaction
 of main trench and vault
 trenches continue

10-18-11


3

- 0945 Mark OFFSITE for equipment
 0945 Start piping for sewer tie in
 1000 Dump truck onsite
 1005 Start loading truck with
 dirt for thermal description
 1005 Mark back onsite
 1015 Saw cut AS per Electrician's
 request
 1025 dig power trench
 1053 Hit power line and broke
 conduit. Did NOT break
 any wires. line was
 ~20" deep.
 1110 Dump truck OFFSITE
 Finished digging
 1115 Use front loader to move
 trench plate.
 1120 Clean up trenches and prep
 for all piping
 1135 begin Galv piping
 1140 AEC takes lunch
 1205 continue piping
 1223 plate rental truck onsite;
 load plate
 1230 plate rental truck OFFSITE

10-18-11

5

- 1253 PUD checking out something
on street does not have to
do with us.
- 1310 mark OFFSITE
- 1310 clean up East end of trench
to lay pipe
- 1315 thread pipe
- 1320 die broken; Mark getting
another one while OFFSITE
- 1330 ~~start~~ grade rock in trench
to 3" below grade
- 1400 Randy Allen, City sewer inspt.
onsite. Sewer not done yet
showed him what was being
put in and where. Will
have him come by tomorrow
when sewer is installed.
- 1405 inspector OFFSITE
- 1425 mark onsite
- 1435 start piping in galv. pipe
- 1445 start fitting sewer pipe
- 1505 clean up site and stockpile rock
at East end of Trench.
- 1535 AEC OFFSITE; BAM do Stewalk
- 1540 EOM OFFSITE



10-18-11

- 1253 PUD checking out something on street does not have to do with us.
- 1310 mark OFFSITE
- 1310 clean up East end of trench to lay pipe
- 315 thread pipe
- 320 die broken; Mark getting another one while OFFSITE
- 330 ~~start~~ grade rock in trench to 3" below grade
- 400 Randy Allen, City sewer inspector. onsite. sewer not done yet. Showed him what was being put in and where. Will have him come by tomorrow when sewer is installed.
- 1405 inspector OFFSITE
- 1425 mark onsite
- 1425 start piping in galv. pipe
- 1445 start fitting sewer pipe
- 1505 clean up site and stockpile rock at East end of trench.
- 1535 AEC OFFSITE; EAM do stewart
- 1540 EAM OFFSITE

10-19-11

- 0651 EAM onsite; do site walk.
- 0652 AEC onsite
weather: partially cloudy
high 40s-low 50s
- 0705 H&S meeting
- 0710 Prep pipe and glue fittings
- 0730 grade trench and compact
- 0730 lay out conduit for electrician
- 0735 mark OFFSITE for parts and tools
- 0735 electrician onsite
- 0740 electrician runs conduit
- 0810 electrician fixes conduit
- 0820 electrician runs power supply pipe.
- 0820 grading cont. Pipe layout cont.
- 0815 mark back onsite
- 0830 pavers show up.
- 0935 loading last of old equipment
- 0945 Electrical inspector onsite

10-19-11

- 0850 Inspector OFFSITE
 0850 Electrician OFFSITE for
 Phone line supplies
 0850 Start backfilling over AS and
 electrical
 0845 Pavers check compaction
 0850 Pavers ~~at~~ prep side of
 Trench
 0900 Start PVC piping for SVG
 and H₂O
 0920 Electrician onsite
 0935 piping finished; label and
 prep pipe bed
 0940 Start saw cutting broken
 corners for asphaltting
 0945 Electrician OFFSITE
 0945 Start filling electrical
 trench
 0950 Asphalt dump truck onsite
 Start Asphaltting
 0955 Start backfill on main road
 1005 Pipe slope is good
 Start backfill.
 1020 Compact trenches. Asphalt Out.
 1025 install sewer line

10-19-11


- 1035 lay sewer metal &
 tape over all lines.
 1040 start backfilling over
 tape.
 1048 sewer inspector onsite
 inspects and buys off sewer.
 1051 Inspector OFFSITE;
 Resume back fill and
 compaction
 1110 Asphalt guys start laying
 North half of lot.
 1130 Backfill continues
 1210 AEC takes lunch
 Asphalt guys take lunch
 1230 AEC back
 1230 Asphalt truck back with
 Asphalt.
 1235 Finish compaction and
 lay out Asphalt (Diamond)
 1230 AEC replant trees and
 bushes.
 1250 AEC move all remaining
 parts back to connex
 area and pack up tools
 1330 Mark OFFSITE for parts; Paving
 Dump truck OFFSITE for more

10-19-2011

- 1330 Asphalt. (continued from last page)
 1330 paving continued with remaining Asphalt. Also sealing new Asphalt.
 1340 Asphalt truck back onsite
 1350 Asphalt truck OFFSITE
 1400 Asphalt truck onsite
 1355 mark onsite
 1410 Asphalt done; start sealing remaining seams
 1410 EAM talk to tenants and tell them they can use the lot starting early on the morning of 10-20-11.
 1410 AEC continuing to clean up site and move all parts and equipment to truck or correct location.
 1425 Start putting up fence
 1450 Asphalt guys all offsite
 1500 AEC OFFSITE
 1500 EAM do final site walk.
 1515 Talk with tenants about gates, and future actions.
 1530 Hertz onsite to pick up Front loader.

10-19-2011

1540 Hertz OFFSITE
 1540 EAM OFFSITE



"*Rite in the Rain*"
ALL-WEATHER WRITING PAPER



Name Ethan Marks

Address _____

~~Client~~
Phone TOC

Project 01-169 Install

CONTENTS

PAGE

REFERENCE

DATE

9-26-11

3

weather: 50's light Rain
 0710 EAM onsite; Corey + Z (AEC)
 already onsite. EAM check in
 with Corey
 0715 EAM Take pre construction
 Pictures.
 0720 AEC truck delayed,
 Corey/AEC off site to
 Lowe's for supplies
 - Corey says locate should
 be here 8-830
 0725 EAM Review bid spec ~~and~~
 0740 BAJ onsite
 Walk Site
 0750 AEC back onsite
 0800 AEC begin marking point.
 0805 BAJ OFFSITE
 0805 Backhoe onsite
 0835 TGO onsite
 0855 Private locate onsite
 Start locate
 0905 TGO OFFSITE
 0940 Toilet dropped off
~~0945~~
 0950 Saw cutter truck onsite

1000 Start saw cutting, continue
 to mark out trenches
 + locate still in progress
 1020 Talk to 7-11 manager about
 deliveries on Tuesday - one
 around noon - Afternoon.
 1030 AEC Truck onsite
 with vaults
 1050 HHS meeting late due to
 personnel arriving late.
 1055 Fencing arrives onsite
 1115 Install Storm water socks
 1145 Finish saw cutting. Clean up
 and pack up
 1145 unload vaults from trailer
 1200 Fencing up Start packing up
 Remaining Fence
 1210 Fence Guy and saw cutter OFF
 SITE
 1215 cory OFFSITE
 AEC breaks for lunch
 1240 AEC back onsite
 START Removing asphalt
 1248 hydraulics on thumb portion
 of earth mover malfunctions.

9-26-11

- 1248 begin trouble shooting
not working call into
rental facility
- 1255 called TGO about
the hydraulic problem on
the earthmover. Will
have to stop work for the
day. Also verified
that drainage pipes
will be installed.
- 1300 START closing down site
and cleaning up.
- 1330 day called OFF for
lack of replacement Equipment
- 1335 AEC OFFSITE
- 1340 EAM OFFSITE for lock
and chain
- 1410 onsite to chain up fence
- 1415 EAM OFFSITE

EAM

9-27-11

- 0645 EAM onsite
- speak with Subway employee
has moved fence so ~~that~~ ^{that}
handicapped access was maintained
- 0650 did site walk
- 0655 weather: high 50's/low 60's
mostly cloudy, some breaks
in clouds
- 0700 excavator was replaced
last night new one onsite
- 0700 AEC onsite
- 0710 H&S meeting
- 0715 start removal of asphalt
around RW11 where removal
was started yesterday
- 0740 Bob (AEC) Offsite with first
load of asphalt, continuing
asphalt removal in trench to
RW02. green tinged fill
found around RW02 and
RW03 [PIC]. No odor
- 0800 clouds breaking up
- 0830 found more tinged fill at
RW04.
- 0830 cloud cover mostly dissipated

9-27-11

- 0855 Finish asphalt removal
 0855 Bob back on site with truck and trailer.
 0900 during Asphalt removal found 2 sets of dead lines [PIC]
 0903 begin trenching by RW11
 0907 found grey discolored soil. check w/ PID
 Calibrate PID 100 ppm reading at 96-99 ppm
 0 ppm reading at 1.3 ppm reading from sample by RW11
 1.3 ppm ~~1.4 ppm~~ sample rest in the 1.3 ppm range same as ambient air.
 0935 AEC decides to stockpile and reuse dirt
 1030 big cloud rolled in, digging out trench to RW02
 1037 found steel pipe by RW02 [PIC] possibly product line old
 1145 Bob on site from dumping asphalt, fill trailer with remaining asphalt.
 1050 start cutting off monument for RW11

9-27-11


- RW11 .37 to Top of monument
 .32 Ground surface to top of monument. NET TOC at .05 BGS
 1107 monument removed
 TOC 1.67 feet BGS
 START Excavating around RW11
 1120 Corp on site
 1135 Truck w/ piping arrives
 1150 Truck off site
 1155 break for lunch
 1220 begin removal RW02
 1220 corp off site
 1240 load up last of asphalt
 1300 Vaults measure 30" x 30" x 24"
 24" deep might be too shallow for QED Pump heads. Call TGO
 1320 ~~Call TGO~~ TOC 01-172 check height of QED Assy ranges from 14-16" add in height for Forcico and Concrete and there is not much clearance est. 3-4 inches. ~~Est~~ off site
 1320 Continue trenching main trench back to RW08/mw08

9-27-11

- 1355 EAM back on site. Bob and AEC truck returned from dumping asphalt.
- 1410 place vault for RW02 to check clearance.
- 1425 - Hand clearing around wells RW08 and MW08
- break out concrete bottom from RW02
- MW08 TOC to Top of monument 38'
To BGS 05 all measured to west side of trench
- RW08 TOC to top of monument 33'
To west wall of trench (GS from monument 05)
- 1435 Bob OFFSITE for parts
- 1500 cut off monuments for RW08/MW08
- 1510 Excavate around RW08/MW08 move onto RW03
- 1530 Trailer battery died at dumpsite.
- 1535 cover stock piles and clean up site. unable to move pipe inside compound without lift struts in truck

9-27-11

- 1605 AEC OFFSITE
EAM to Lowes for parts.
- 1635 EAM on site to lock up site.
- 1650 EAM OFFSITE



9-28-11

0645 E.Am onsite
 Weather: high 40s/low 50s
 Heavy Fog.

0645 ~~10:00~~ site walk
 0701 AEC onsite
 0705 HHS meeting
 0710 set up for day
 0710 Pull RW 03 vault and clear
 0745 Bob offsite for tools
 and supplies
 0750 Start prep for drainline
 and setting RW02 vault and
 well head
 0805 Start layout and installation
 of RW02 Drainline Vault and
 well head.
 -Excavation of RW03 continues
 0815 Tamp bottom of Trenches
 0830 lay drain pipe
 0845 Check Vault for RW02
 and cut down well to 24" dia
 Removed 0.75 Feet
 0915 Start Prepping for RW11
 0930 Bob back onsite

9-28-11

0940 Start clearing MW08/RW03
 for setting vaults.
 0945 begin setting RW11 vault
 1010 Finish RW11 start RW03
 Vault prep
 1030 Start setting Vault RW03
 remove 0.98' stub.
 1055 Asphalt contractor onsite
 + take measurements
 1105 Asphalt contractor OFFSITE
 1120 clear MW08/RW08 trench
 1130 check water line material
 and location
 1140 AEC OFFSITE for lunch and parts
 1250 AEC back onsite Tamp trench
 bottoms lay drain pipe to MW08
 and RW08 and prep for Vault
 placement
 1320 place and set MW08
 vault
 1340 prep for Vault RW08
 1350 set vault for RW08
 1400 Excavate maintenance
 1510 Excavate RW04 Trench
 1515 use Sump Pump to dewater RW04
 Vault in order to remove.

9-28-11

- 1520 grout old system lines closed where they had to be removed from vaults and trenches. As well as vault carry holes
- 1530 prep for vault RW04 ~~END~~
Vault installation
- 1550 Remove old RW04 vault
- 1555 Finish excavating RW04 Trench
- 1610 lay drain pipe
- 1635 cleanup site, move pipe to a test more protected area out of the flow of backing up cars.
- 1650 Clean up site
- 1700 AEC OFFSITE
- 1701 EAM lockup and OFFSITE
- ~~END~~

9-29-11

- 0652 EAM onsite
- 0653 LMK onsite
- 0655 Dosithe wall
- 0700 AEC onsite
- 0710 Start setting RW04
- 0740 Irrigation line goes directly towards RW10 if it goes straight out it would be cut off by wall.
- 0755 Start Trenching for RW10
- 0750 Bob OFFSITE for parts
- 0820 Bob back onsite
- Trenching continues
- 0830 RW10 0.19' below west wall of trench
- REMOVE RW10 monument
- 0840 begin preping for vault
- 0850 Start Tamping trench
- 0910 prep for vault
- 0910 Set drain pipe
- 0920 Set Vault RW10
- 0950 break knockouts and clean up site
- 1000 Label all Set Vaults
- 1010 cut down RW04 stub

 $\Delta = 0.70'$

9-29-11

1030 Questions about height available
to compound, walk proposed
trench

1050 Call TCSO decide
to get elevation measurements

1120 Start checking survey
points

AT Fence 3.25'

at Trench Turn +16"

at Fence of current compound
from Turn +22

1140 Call TGO: Final decision
water and SVE must be at
least 18" below ground
surface. Airline can be
higher than 18". SVE must
be sloped to compound, all
other lines do not have to
be sloped to compound
and may have low spots.

1145 AEC break for lunch

1210 Start sorting galv fittings
prep for galv. pipe work

1215 TCS + hose pressure in back
~78+5 psi

9-29-11

1225 Bob OFFSITE for Pipe

1230 Electricians onsite

1240 Electricians OFFSITE for parts

1240 Start cutting galv. pipe

1308 Bob back onsite

305-Start cutting 4" stub sections
-continue galv. pipe

1400 Electricians onsite with conduit

1420 Conduit OK to enter at
lower knock out via Jim
mine (PCE), because it is
a low voltage signal wire.

1435 Asphalt contractor onsite

1450 Asphalt contractor OFFSITE
-Conduit and Pipe install
continue

1540 Start packing up / cleaning up

1550 Electricians OFFSITE, LMK OFFSITE

1609 AEC OFFSITE

1610 EAM ~~OF~~ Lockup and OFFSITE

~~EAM~~

9-29-11

9-30-11

0650 EAM onsite.

do site walk take

presite pictures.

weather: mostly clear, low

~~0700 EAM~~ 50's

0709 AEC onsite

0730 H&S meeting

0735 Start Galv. piping

0750 Mark offsite for parts

0835 mark back onsite; still

Piping galv.; start building pressure test

~~0925 start prep manifold~~

0925 start prep for pressure test

0943 mark offsite for tools

0945 install manifold and caps

1000 pressureize lines for test

See pressure test sheet

1028 TGO onsite

1055 TGO OFFSITE

1100 Pack up pressure test supplies

1125 break for lunch

1150 back to work start backfill.

1240 glue stubs and tees for site
Continue backfill

9-30-11

1310 Clean up large waste
to haul away, and cleanup site ~~Back Piping EAM~~

1340 AEC OFFSITE for day

-EAM lock up compound
and do site walk

1355 EAM OFFSITE

~~EAM~~

9-30-11


10-3-11

- 0650 EAM onsite; Do site walk
weather mid 50's; Heavy cloud
cover, raining earlier but
stopped around arrival time
- 0700 Stop in and check in
with 7-11 and subway
managers.
- 0755 AEC onsite; Begin setup
for day
- 0820 Start building SVE line
- 0830 ~~start~~ build parts
list for AS and SVE line
and track down parts.
- 0915 AEC OFFSITE for parts
- 1020 Levi (AEC) outsite
- 1028 AEC back onsite
- 1030 H&S Tailgate
- 1035 unload Vant from trailer
- 1045 Start building AS valve to
wellhead, start building wellheads
(RW02)
- 1120 Start piping RW1 to air trunk
- 1145 Break for lunch
- 1230 AEC Back onsite
Continue piping SVE

10-3-11

19

- 1425 Assess where water lines
go and build parts list for H₂O
pressure test manifold.
- 1445 Clean up site
- 1500 AEC OFFSITE;
EAM check SVE pipe grade
and depth. Mark places
that need work.
- 1520 EAM close down site
- 1535 EAM OFFSITE



10-4-11

0648 Edmons site

Do site walk

0653 AEC onsite

0700 H&S meeting

0705 Start building SVE pressure
test manifold0710 start installing water
line

0720 Mark off site for parts

0800 walk trench line and
layout for Thursday
fence move

0825 mark back onsite

0840 Prep for pressure testing
fill SVE lines w/ water and
pressure test. See test form.

0935 mark offsite for parts

1010 mark back onsite

1140 AEC offsite for lunch and
grout

1230 Lev. back onsite

1250 AEC back onsite

-Start grouting and back
filling

-layout pipes for spacing

10-4-11

1640 Talked with TGO
about connex layout

- SVE/AS on right facing corner
- Water recovery/sensor on left facing corner
- delivery 6 weeks
- all lines rise outside and couple in to connex

1650 go over connex
plans w/ AEC (mark)

- will cap and bury lines at the end of the asphalt and place final lines after connex is placed.

1650 foil tape laid down on
trenches continue back
fill1720 Final layer of gravel and rock
in trenches.

1730 Lev. offsite for crushed rock

1805 Rock quarry closed
clean up site1815 Speak with 7-11 manager on
Trash bin location and pickup

1630 AEC OFFSITE

1635 talk with Subway on dumpster
moving fencing and equipment

1645 EAM OFFSITE

~~EAM~~

10-4-11

10-05-11

0710 Extra onsite Leidos site work

0715 AEC onsite

0720 repair garden hose and

Set up for clay and
cleanups, Leidos for asphaltting

0745 Levi onsite, Leidos with
crushed Rock

0750 HES

0755 spread crushed rock and
compact

0835 begin loading & haul dirt
for disposal

0850 Levi OFFSITE for dirt
disposal

- clean up pavement

0940 weather: mid 50's light
to moderate drizzle.

0955 Levi back onsite

- Load excess dirt into
trailer to haul off

1010 Levi OFFSITE to dump dirt

1015 Asphalt paver OFFSITE

1020 Saw cut bronze corners

1030 mixer and p.c.p.

1100 start paving


1110 begin moving fence

10-5-11

- 1140 AEC takes lunch
 1200 digger & water 13.75 gal 50.1
 and replace (AEC)
 1210 Asphalt truck off site for more
 Asphalt,
 1230 Asphalt truck back on site
 1240 AEC (original) OFF SITE
 Mark and EAM remain on site
 with Asphalt crew
 1325 Asphalt truck off site for
 more Asphalt
 1330 Area back on site, start
 moving dirt
 1350 AEC move fence
 1400 AEC clean up site
 + Asphaltting continues
 1430 Asphalt done, clean up
 1500 AEC OFF SITE
 EAM do site walk
 1502 EAM OFF SITE

EAM

10-5-11



10-5-11

- 1140 AEC takes lunch
 1200 dig out waterlogged soil
 and replace (AEC)
 1210 Asphalt truck off site for more
 Asphalt,
 1230 Asphalt truck back on site
 1240 AEC (leaving) OFF SITE
 Mark and EAM remain onsite
 with Asphalt crew
 1325 Asphalt truck off site for
 more Asphalt
 1330 Area back on site start
 moving dirt
 1350 AEC move fence
 1400 AEC clean up site
 - Asphaltting continues
 1430 Asphalt done; clean up
 1500 AEC OFF SITE
 EAM do site walk
 1502 EAM OFF SITE

(EAM)

10-5-11

10-6-11

25


- 0618 EAM on site
 do site walk
 0620 AEC on site begin moving
 fence and equipment
 0635 EAM OFF SITE
 0655 EAM on site
 Saw cutter on site
 0700 mark out saw lines
 0705 Saw cut
 0755 saw cutter pack up
 0750 AEC move remaining dirt
 for disposal
 0810 move dumpsters out front
 for 7-11 and Subway due to
 access
 0805 Levi OFF SITE to dump dirt
 0805 begin asphalt removal in
 back by compound; all clay
 underneath will need to be disposed
 0820 move supplies out of the way
 0830 remove asphalt
 0835 Saw cutter OFF SITE
 0840 dump truck not available
 until 1230; Finish fence setup
 0905 Levi back on site

10-6-11

- 0905 H&S meeting
 0910 remove Asphalt
 0925 Lev. OFFSITE to dump
 Asphalt
 1030 Lev. back onsite.
 - continue removing asphalt
 1050 Lev. OFFSITE to dump
 Asphalt
 1135 dump truck onsite
 - Start Trenching back
 by equipment storage
 compound.
 1200 lots of garbage in native
 soil. Tile, brick, rebar,
 candy wrapper, etc.
 1240 Dump truck OFFSITE to
 dispose of dirt.
 1245 Break for lunch
 1310 Start Trenching
 1350 found grey dirt; no color
 previously found est. 9"-11"
 thick slab of asphalt
 1525 dump truck onsite
 1435 dump truck offsite
 - continue Trenching

10-6-11

- 1450 Lev. OFFSITE to unload
 dirt and pick up gravel/
 crushed rock
 - clean up site
 1510 dig out drain pipe trench
 1555 Lev. onsite with crushed
 rock
 1600 dump truck
 1610 unload trailer and clean up
 site
 1615 AEC OFFSITE
 - EAM do site walk
 1620 EAM OFFSITE



10-7-11

- 0650 LMC onsite
 0655 Anderson onsite -
 0655 LMC site work
 0700 HS mfg
 0710 Placing crushed rock
 0711 United Tail on site
 0720 move porta potty
 0726 United Tail off site
 0729 AEC placing crushed rock
 0740 Dump truck on site
 0749 Asphalt removal - changed facts
 to avoid fiber optics on a finding.
 0820 dirt removal
 0843 Truck full and leaves site
 0847 AEC moves trailer
 0850 AEC backfills trench with ~~rock~~
 dirt site
 0857 move trailer back
 0902 remove asphalt
 0925 asphalt removal ~~complete~~ stopped
 0945 Begin digging again
 0951 Dump truck back
 0954 Dump truck drops off rock

- 0955 Begin filling back w/ asphalt
 1015 Full dump truck leaves site
 1018 Begin filling in trench w/
 dirt & rock to give
 excavator stable ground for
 trench digging!
 1033 begin asphalt digging. Place
 asphalt in trench as bridge
 1040 Finish asphalt
 1044 fill in trench w/ rock
 1051 Begin digging and regrade
 trench
 1056 Stop work while wait for
 dump truck
 1112 Dump truck back on site
 and dump more rock
 1114 Begin filling dump
 truck w/ ~~rock~~ dirt & asphalt
 1150 Dump truck full ~~and~~ leaves
 site
 1155 Begin filling trench
 w/ rock
 1200 finish work & leave site

Client & Site Name/Number: <u>Toc 101-169</u>		SoundEarth Project Number: <u>0440-002-13</u>	Date: <u>6/11/12</u>
Site Address: <u>851 N. Broadway</u>		Purpose of Visit/Task #: <u>#125</u> <u>System Start-up/DAN</u>	Field Report Prepared by: <u>A. Elliott</u>
Temp/Weather: <u>Sun 60's</u>	Permit Required to Work: <u>- -</u>	Time of Arrival/Departure (2400): <u>1125</u> onsite to <u>1310</u> offsite	Personnel Onsite: <u>A. Elliott</u>

1125: A. Elliott on-site to check system parameters, operation status after start-up previous week. The door to the conex has settled / gotten worse. Top hinge rests on the metal bar below it. Had to pry door open with wrench. Metal latch still broken from last visit (6/8).

Began taking parameters. Temp in conex is very warm ~ 85° from DPE blower. Fan set at 80, running.

Took parameters, system running well. No water seen in lines.

Prepare to take DVACs in wells.

Small changes from previous visit, vacuums slightly better.

1235: Called T&O regarding site activities, including door issue. Used a level to check the conex / concrete pad, the pad tilts slightly downwards to the left, very likely causing the door hinge issue. Took photos.

1305: Upon leaving site, AEC pulled up to address asphalt settling around vaults and place bollard in front of conex. Also proposed taking off sheet metal in front of the conex fan to improve ventilation. Toured the conex together, A. Elliott called off site to address issue at DL-309 site.

1310: A. Elliott off-site

Attachments:

Information contained in this Field Report by SoundEarth Strategies, Inc., has been prepared to the best of our knowledge according to observable conditions at the site. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the work of others. Our firm will not be responsible for job or site safety of others on this project. DISCLAIMER: Any electronic form, facsimile or hard copy of the original document (email, text, table, and/or figure), if provided, and any attachments are only a copy of the original document. The original document is stored by SoundEarth Strategies, Inc., and will serve as the official document of record.

Date: 6/11/12
Personnel: A. Elliott
Reason for Visit: System O&M

SYSTEM DESCRIPTION

SVE Equipment

Busch Mink 1322 AV, 9 hp, 208 VAC, 3Ø.
Moisture water separator H2K model VLS-62
Transfer pump 1 is Gould NPE stainless steel.

Water Discharge

Downwell pumps are pneumatic, QED, short body, bottom loading, 1/3 hp, 230 VAC, 1Ø, motor
500-gallon HDPE tank
Transfer pump 2 is Dayton booster pump, multi-stage 3/4 HP, 208 VA, 3Ø.
Krystil Klear model 88-30 bag filter housing, 100 psi, welded steel; uses 200 micron size #2 filter bags
Water flow totalizer pre-tray stripper is AMCO C-700
Tray stripper is H2Oil TS150
Tray stripper blower is a EN656M72XL Rotron regenerative blower DR656, 3 hp, 230 VAC, 3Ø, TEFC motor
Ingersoll-Rand reciprocating compressor, 5 hp, 135 PSI, 230 Volt, 21.5 AMP, 1Ø
Exhaust stack: 2-inch SCH 40 galvanized (ID = 1.939 inches)

Site Phone #: XXX-XXX-XXXX
Site Power: 230 vac, 3-phase service

EQUIPMENT CONDITIONS

Operating System	Status Upon Arrival (on/off)	Hour Meter ² (hours)	Blower Pressure (in. H ₂ O)	Pre-KOT Vacuum (in. H ₂ O)	Post-KOT Vacuum (in. H ₂ O)	KOT Level (% Full)	Batch Tank Level (% Full)	Bleed Air (% Open)	Any Leaks? (yes/no)	Status Upon Departure (on/off)	Heat Trace (on/off)
SVE SYSTEM	On	96.2		2.5	4.0	0		0	NO	ON	
TRAY STRIPPER	On	8.1	4.5				6" above OFF	0		ON	NM
PNEUMATIC PUMPS	On									ON	

SVE MANIFOLD PARAMETERS

Extraction Line	Vacuum (in. H ₂ O)	VOCs (RRU/ppm)
MW08	2.5	NM
RW08	3.5	
RW11	2.0	
RW02	5.0	
RW03	3.5	
RW04	3.0	
RW10	2.0	
OW02	2.0	
RW09	3.0	

EXTRACTION WELL INFORMATION

Extraction Line	Depth to Pump/Drop Tube Inlet (ft)	Vacuum at Wellhead (in. H ₂ O)	Dynamic Depth to Water (ft)	Pump Condition (good/poor)	Press Reg	Adjustments
MW08		3.0				
RW08		3.5				
RW11	24.0	5.2				Some water in slinger line
RW02	17.5	4.0			44	218
RW03	15.0				45	310
RW04		2.5				
RW10	24.0	2.0			42.5	1071
OW02	9.0	2.2				Trying to cycle water, might be dry
RW09	12.0	2.5				Slinger cycling, some water

VAPOR DISCHARGE	Discharge Stack DS-300 Flow Meters				Stack Sample Port Parameters			Blower Filters	
	Static Pressure (in. H ₂ O)	Delta P (in. H ₂ O)	Stack Temp (°F)	Flow Rate (scfm)	VOCs (RRU/ppm)	O ₂ (%)	CO ₂ (ppm)	Pressure Drop (in. H ₂ O)	Filter Replacement (Y/N)
SVE	2.2	2.2	204	0.0	NM			1.5	N
TRAY STRIPPER	2.8	7.5	106	0.0	NM			NM	N

PROCESS WATER DATA			TRANSFER PUMP BACK PRESSURE		BAG FILTER CONDITION			Motor Amperage		
Location	Total H ₂ O Flow (gal)	Flow Rate (gpm)	Location	Pressure (psi)	Location	Pressure (psi)	Change Out	(amps)	SVE	TS Blower
KOT	856	9	TP for Batch Tank	8.5	Pre-filter	0		Line 1	NM	
Influent/TS ¹	4323	9	TP for KOT	8.0	Post-filter	0	N	Line 2	NM	
								Line 3	NM	

VAPOR SAMPLE COLLECTION INFORMATION

Vapor Sample Location	Sample ID	Date	Time
SVE Stack			
TS Stack			

WATER DISCHARGE SAMPLE COLLECTION INFORMATION

Water Sample Location	Sample ID	Date	Time
Pre TS			
Post TS			

NOTES:

System/Site Observation/Comments:

Maintenance Actions/Samples Taken:

Materials/Equipment Needed for Next Visit:

As lines at 60 psi
Temp: 94

9
7.5
8.5
5

APPENDIX E

SYSTEM INSTALLATION CHECKLISTS

System Installation QC Checklist

TOC Holdings Co. Facility No. 01-169
851 North Broadway, Everett, Washington



SES Work Order No.: 0440-002-11

Field Staff: E. Marks

Date: 9/26/11 – 6/7/12

1.0 Site Controls

Requirement	Assessment
1. Contractor shall have a public and private utility locate performed prior to beginning ANY excavation activities.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) Locate marks painted and documented
2. Contractor to provide the following during excavation activities: <ul style="list-style-type: none">- traffic cones;- barricades;- flagging;- hazardous warning tape (as needed) to restrict public access and secure open excavations.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) Traffic control on-site daily. Fencing placed around open trenches.
3. Contractor shall maintain a neat and well-kept site during and at the end of each day's construction activities. All equipment and materials shall be properly stowed and secured, trash shall be removed from site daily, and the site secured from public access during and at the close of each day.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
4. Contractor shall secure and protect remediation compound area post-installation if it is impracticable to install fencing prior to the installation of the remediation skid.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) Remediation equipment enclosed in connex

Comments:

System Installation QC Checklist

TOC Holdings Co. Facility No. 01-169
851 North Broadway, Everett, Washington



SES Work Order No.: 0440-002-11

Field Staff: E. Marks

Date: 9/26/11, 10/6/11 and 10/18/11

2.0 Asphalt/Concrete Removal

Requirement	Assessment
1. Contractor shall saw-cut all asphalt/concrete prior to beginning trenching activities.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) Contractor onsite on 9/26/11, 10/6/11 and 10/18/11
2. Contractor shall haul all demolished asphalt/concrete off the Property for recycle or disposal.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) Taken off site for disposal

Comments:

System Installation QC Checklist

TOC Holdings Co. Facility No. 01-169
851 North Broadway, Everett, Washington



SES Work Order No.: 0440-002-11

Field Staff: E. Marks

Date: 9/26/13- 4/26/12

3.0 Excavation, Backfill, and Compaction

Requirement	Assessment
1. All pipe and hose has been inspected for cuts, scratches, gouges, or split ends <u>upon delivery</u> and <u>prior to installation</u> .	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
2. All pipe and hose is being stored according to manufacturer's recommendations and the ends of all pipe and hose is capped/sealed to prevent foreign materials from entry.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) Piping sealed with end caps or tape, threads were de-burred before assembly and foreign materials removed to the extent possible prior to pressure testing.
3. Trench bottom shall be continuous, free of rocks, and relatively smooth. If necessary, pad trench bottom with a <u>minimum</u> of 4-inches tamped earth or sand below pipe.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
4. Contractor to follow manufacturer's recommendations for pipe solvent connections and cure times.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
5. Contractor to follow manufacturer's recommendations for snaking of buried piping to compensate for thermal expansion/contraction.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
6. All piping shall slope a minimum of ½ % (6"/100') towards each wellhead from the minimum cover depth of 18 inches at the remediation compound.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) Due to site topography there were small bellies in the SVE piping of the main trench south of the building.
7. SVE and/or air supply piping is located at least one pipe diameter off of the bottom of the trench and one pipe diameter exists between all pipes laterally.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
8. Surround pipes with 6 to 8-inches of suitable backfill free of rocks with a particle size of ½-inch or	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
9. Backfill shall be placed in 6 to 8-inches lifts and compacted by hand or with a mechanical tamper. A 12-inch loose lift shall be placed above the pipe prior to beginning compaction. Large or sharp rocks, frozen clods, and other debris greater than 3 inches in diameter shall be removed. Rolling equipment or heavy tamper shall only be used to consolidate the final backfill.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
10. Backfill compaction shall meet 95% standard proctor and an unyielding surface on the final lift shall be provided prior to paving.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) Note: no proctor test performed, native soil not used for backfill, backfill

	was imported.
11. A minimum of 18-inches cover exists between the <u>top</u> of the trench piping and the <u>top</u> of the pavement	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) Due to site topography there are sections of the piping in the main trench, south of the building that have less than 18 inches of cover.
12. Metallic warning tape shall be buried directly above the system piping	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
Comments:	

System Installation QC Checklist

TOC Holdings Co. Facility No. 01-169
851 North Broadway, Everett, Washington



SES Work Order No.: 0440-002-11

Field Staff: E. Marks

Date: 9/27/11-10/10/11

4.0 Well Vaults

Requirement	Assessment
1. Contractor shall remove existing well monuments on prior to installing new well vaults. During removal, the Contractor shall protect existing remediation wells from damage.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
2. Contractor shall install vaults in accordance with manufacturer's recommendations and guidelines. Backfill compaction shall be 95% standard proctor per ASTM Standard D698. An unyielding surface on the final lift of the backfill shall be provided prior to paving.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
3. Contractor shall seal piping penetrations through vault wall and floor with non-shrink grout.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
4. Contractor shall install a 1-inch PVC drain line from all vaults to a storm drain.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
5. Contractor shall avoid penetrating or damaging the existing wells seal or annular seal when installing well vaults.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
6. Contractor shall install vaults at the same elevation at the existing surrounding (or planned) asphalt. No vault shall extend higher in elevation that the surrounding asphalt.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)

Comments:

Installed Equipment	Assessment
1. Vaults shall be thirty (30) inches wide (interior) by thirty (30) inches long (interior) by thirty (30) inches deep (excluding top and cover) and equipped with an H-20 rated cover and associated locking and hinged door.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency) 30"x30"x30" vaults are not made. Contractor used 30"x30"x24" vaults

Comments:

TOC Holdings Co. Facility No. 01-169
851 North Broadway, Everett, Washington

**Date:**9/28/11 - 4/25/12

Requirement

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No (Describe Deficiency)
	Lines were checked in the trench prior to back fill. Due to site topography there are small bellies in the piping of the main trench south of the building.

☒ Yes ☐ No (Describe Deficiency)

See pressure testing sheet. All pipes pressure tested and passed prior to backfill

☒ Yes ☐ No (Describe Deficiency)

Comments:

System Installation QC Checklist

TOC Holdings Co. Facility No. 01-169
851 North Broadway, Everett, Washington



SES Work Order No.: 0440-002-11

Field Staff: E. Marks

Date: 10/5/11, 10/19/11, 4/26/12-
5/3/12

6.0 Property Restoration

Requirement	Assessment
1. Contractor shall replace the asphalt/concrete removed during trenching and well vault installation. New pavement shall match the previous asphalt/concrete and shall be located on top of the final, unyielding soil layer.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
2. Contractor shall seal the joints between the new and existing pavement.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)

Comments:

System Installation QC Checklist

TOC Holdings Co. Facility No. 01-169
851 North Broadway, Everett, Washington



SES Work Order No.: 0440-002-11

Field Staff: E. Marks

Date: 5/2/12

7.0 Remediation Compound

Requirement	Assessment
1. Contractor shall provide a six (6) foot high chain link fence with privacy slats around the remediation compound. Contractor shall incorporate gates as shown on the Construction Drawings.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
2. Contractor shall position piping along the fence to the extent practical to prevent trip hazards.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
3. Contractor shall hire a qualified electrician to install new electrical service for the remediation system.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
4. Contractor's electrician shall install a phone line to the remediation compound.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
5. Contractor's electrician shall maintain a minimum three (3) foot clearance surrounding the front of all control panels and breaker boxes.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
6. Contractor shall provide a weather-rated exterior light fixture and switch within the compound.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
7. Contractor shall install six (6) inch parking bollards in the location shown on the Construction Drawings. Bollards shall extend three (3) feet above and two (2) feet below finished grade. Bollards shall be painted traffic yellow and be filled with concrete.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
8. Contractor to support manifold piping with steel unistrut bolted to the concrete.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
9. Contractor shall install all gauges and manifold instrumentation in accordance with the Construction Drawings and the manufacturer's recommended guidelines. See Construction Drawing M-102 to QA instrumentation installation.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
10. For the air and water manifold (Construction Drawing M-103), Contractor to supply and additional twenty (20) feet of each type of line per well. Contractor to coil lines and hang on the fence behind each stub-up to keep the lines off the ground.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)

Comments:	

System Installation QC Checklist

TOC Holdings Co. Facility No. 01-169
851 North Broadway, Everett, Washington



SES Work Order No.: 0440-002-11

Field Staff: E. Marks

Date: 5/2/12

8.0 Remediation Equipment


Requirement	Assessment
1. SVE blower shall be mounted on a mild steel base and have UL-listed controls and include a hand/off/auto (HOA) switch, motor starter, hour meter and thermal overload protection.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
2. Verify the instrumentation on the skid against Construction Drawings M-100, M-101 and M-104.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
3. Verify the moisture separator is equipped with a high-high level sensor. Activation of the level sensor shall cause a high level shutdown, which shall trigger the safe shutdown of the remedial system.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
4. Verify the control panel was received with replacement fuses and a utility outlet.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
5. Verify the electrical wiring diagram/process schematic is laminated and attached to the inside of the control panel door.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
6. Verify the sound enclosure adheres to the requirements in the remediation system equipment RFB.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
7. Verify the equipment manufacturer has provided three (3) copies of an Operation and Maintenance Manual for all equipment and controls installed. Manual shall include information such as startup and shut down procedures, general maintenance requirements, recommended inspection frequencies and replacement parts.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)

Comments:

Installed Equipment	Assessment
1. T-1: Poly Tank www.plastic-mart.com , Part No. 6327VERT Dimensions: 36-inch diameter x 53-inch tall with 8-inch lid and 2-inch female threaded bulkhead fitting.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
2. MS-1: Moisture Separator No make specified- provide with a 2-inch	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)

minimum manual dilution valve with silencer, vacuum relief as specified, level switch high-high, and manual drain valve.	
3. VCV: Vapor Control Valve Provided by Falmouth Industries with CATOX-1.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
4. F-1: Inlet Filter Solberg Part No. CSL-335P-400 or approved equivalent.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
5. B-1: SVE Blower Design flow rate at blower inlet: 400 ACFM @ -150 inches of water column vacuum. Sutorbilt Legend 5MP, design speed 2,600 RPM, to be powered with a 3-phase, 240-volt motor and variable frequency drive. Sound enclosure shall incorporate a thermostatically controlled cooling fan.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
6. CATOX-1: Catalytic Oxidizer Falco 300 Oxidizer provided by Falmouth Industries and wired for 3-phase, 240-volt power.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
7. PLC-1: Controls and Process Logic Controller Direct Logic Model No. 205PLC Refer to Construction Drawing M-104 for logic programming.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
8. AD-1: Autodialer (Telemetry) Sensaphone Model No. 400	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Describe Deficiency)
Comments:	

APPENDIX F
PROPERTY PHOTOGRAPHS



Photograph 1. Pre-construction south side of parking lot.



Photograph 2. Pre-construction north side of parking lot.




Photograph 3. MW08 and RW08 saw cut.



Photograph 4. Site controls on north side of parking lot.



Photograph 5. Trenching near MW08 and RW08.



Photograph 6. Piping encountered from the previous system.



Photograph 7. Showing vault drain line from RW01 to RW03.



Photograph 8. MW08 and RW08 vaults and drain line.



Photograph 9. Air delivery lines and electrical conduit in main trench at RW04 branch.



Photograph 10. SVE and water lines in main trench at RW04 branch (view looking north).



Photograph 11. Placement and compaction of back fill with warning tape exposed.



Photograph 12. MW08 and RW08 asphalt restoration.



Photograph 13. South side of lot open trench with vaults placed.



Photograph 14. Drain line penetration into storm drain.



Photograph 15. Air delivery lines and electrical signal lines in south side of the parking lot (view looking north).



Photograph 16. Water and SVE lines in main trench.



Photograph 17. Utilities encountered at compound location.



Photograph 18. Sewer connection.



Photograph 19. Electrical feed.



Photograph 20. SVE, water, and electrical feed.



Photograph 21. Sewer tie in location, backfill, and warning tape.




Photograph 22. Asphalt restoration for southern half of parking lot.



Photograph 23. Piping layout under remediation system concrete pad.



Photograph 24. Remediation system compound pad.

	<p>Project No.: 0440-002 Date: 5/1/13 Drawn By: EAM Chk By: TGO/SES File ID: 01-169_AsuiltPhotolog</p>	<p>PROJECT PHOTOGRAPHS TOC Holdings Co. Facility No. 01-169 851 North Broadway Everett, Washington</p>
---	--	--



Photograph 25. Placement of the connex box.



Photograph 26. Connections from sub grade to above ground piping for SVE.



Photograph 27. Connections from sub grade to above ground piping for air, water, and sewer.



Photograph 28. Completed wellhead for OW02.




Photograph 29. Completed wellhead for RW09.



Photograph 30. Completed wellhead for RW11.



Photograph 31. Completed wellhead for RW08.



Photograph 32. Completed wellhead for MW08.



Photograph 33. Completed wellhead for RW04.



Photograph 34. Completed wellhead for RW02.



Photograph 35. Completed wellhead for RW03.



Photograph 36. Completed wellhead for RW10.

APPENDIX G
PRESSURE TEST FORMS



Appendix G
Pressure Test Results
TOC Holdings Co. Facility No. 01-169
851 North Broadway
Everett, Washington

Date	Line ID	Segment Tested	Pipe Material (Galv. or PVC)	Test Type (Pressure or Vacuum)	Test Media (Air or Water)	Test Pressure (psi)	Test Start Time	Test Termination Time	Duration of Test (minutes)	Test Results (Pass or Fail)	Comments
04/30/11	AS	MW08, RW08, RW11 from vault penetration to main trench line at RW10 junction	Galvanized	Pressure	Air	100	10:07	10:17	10	Pass	98 PSI at end of test
04/30/11	AS	RW10, RW04, RW03, RW02 from vault penetration to main trench line at RW10 junction	Galvanized	Pressure	Air	100	10:49	10:59	10	Pass	99 PSI at end of test
10/04/11	SVE	MW08, RW08, RW11 from vault penetration to main trench line at RW10 junction	PVC	Pressure	Water	30	8:44	8:54	10	Pass	30 PSI at end of test
10/04/11	SVE	RW04, RW03, RW02 from vault penetration to main trench line at RW10 junction	PVC	Pressure	Water	41	9:33	9:43	10	Pass	41 PSI at end of test
10/04/11	Water Line	MW08, RW08, RW11 from vault penetration to main trench line at RW10 junction	PVC	Pressure	Water	40	10:21	10:26	5	Fail	38 PSI at end of test, stopped test early
10/04/11	Water Line	MW08, RW08, RW11 from vault penetration to main trench line at RW10 junction	PVC	Pressure	Water	40	10:35	10:45	10	Pass	40 PSI at end of test
10/04/11	Water Line	RW03, RW04 from vault penetration to main trench line at RW10 junction	PVC	Pressure	Water	40	10:56	11:06	10	Pass	40 PSI at end of test
10/04/11	Water Line	RW10 from vault penetration to main trench line at RW10 junction	PVC	Pressure	Water	40	11:18	11:28	10	Pass	40 PSI at end of test
10/12/11	AS	RW10, RW04, RW09, OW02 vaults to compound location	Galvanized	Pressure	Air	100	11:53	12:03	10	Pass	99 PSI at end of test
10/12/11	AS	RW08, MW08, RW02, RW03 MW08 vaults to compound location	Galvanized	Pressure	Air	100	13:00	13:10	10	Pass	100 PSI at end of test
10/13/11	SVE	RW08, MW08, RW02, RW03 MW08 vaults to compound location	PVC	Pressure	Water	40	15:31	15:41	10	Pass	40 PSI at end of test
10/13/11	Water Line	RW08, MW08, RW02, RW03 MW08 vaults to compound location	PVC	Pressure	Water	40	16:11	16:21	10	Pass	40 PSI at end of test
10/14/11	SVE	RW10, RW04, RW09, OW02 vaults to compound location	PVC	Pressure	Water	40	7:54	8:04	10	Pass	40 PSI at end of test
10/14/11	Water Line	RW10, RW04, RW09, OW02 vaults to compound location	PVC	Pressure	Water	40	8:56	9:06	10	Pass	40 PSI at end of test

NOTES:
-- = no data available
AS = air supply
Galv. = galvanized
psi = pounds per square inch
PVC = polyvinyl chloride
SVE = soil vapor extraction

APPENDIX H

PSCAA CALCULATIONS AND EVALUATION



Appendix H
Annual Emission Estimate Summary
TOC Holdings Co. Facility No. 01-169
851 North Broadway
Everett, Washington

Compound	Air Stripping		SVE			Total	
	Effluent Concentration ⁽¹⁾ (mg/m ³)	Annual Emission Rate ⁽²⁾ (lb/year)	Initial Effluent Concentration ⁽³⁾ (mg/m ³)	Concentration Decay Constant ⁽⁴⁾ (year ⁻¹)	Annual Emission Rate ⁽⁵⁾ (lb/year)	Annual Emission Rate (lb/year)	PSCAA Permit Thresholds ⁽⁶⁾ (lb/year)
GRPH	75	344	1,841	-4.0	46	389	
Benzene	0.5	2.3	12	-5.7	0.04	2	15
Toluene	3.6	16.4	40	-0.9	106	122	
Ethylbenzene	0.7	3.0	7	-1.7	4.1	7	
Total Xylenes	30	136	37	-1.1	63	199	
Total Toxic Air Contaminants						720	1,000

NOTES:

⁽¹⁾Concentrations from QED air stripping model using average groundwater concentrations from the last year, water flow rate of 5 gpm and air flow rate of 140 scfm.

⁽²⁾Annual Emission rate (lb/year) = effluent concentration (mg/m³) x flow rate (scfm) x conversion (0.0328 lb-m³-min/mg-ft³-year).

⁽³⁾Initial effluent concentrations are the average of samples collected from MW08, RW06 and RW03 during SVE pilot test.

⁽⁴⁾Concentration decay constant calculated using data from the first year of previous system operation; decay constant, k (year⁻¹) = natural log (C_t/C₀)/t.

⁽⁵⁾Annual emissions rate (lb) = [(initial concentration/decay rate) x exponential(decay rate x 1 year)](mg-year/m³) x flow rate (ft³/min) x conversion (0.0328 lb-m³-min/mg-ft³-year).

⁽⁶⁾PSCAA Regulation 1 Section 6.03c.94.

Co = Initial Concentration

Ct = Concentration at time t

ft³ = cubic feet

gpm = gallons per minute

GRPH = gasoline-range petroleum hydrocarbons

lb = pound

lb/year = pounds per year

m³ = cubic meters

mg = milligrams

mg/m³ = milligrams per cubic meter

min - minute

PSCAA = Puget Sound Clean Air Agency

scfm = standard cubic feet per minute

SVE = soil vapor extraction

t = time (1 year)

APPENDIX I
CITY OF EVERETT INDUSTRIAL PRETREATMENT DISCHARGE PERMIT

January 14, 2014

Sound Environmental Strategies
2811 Fairview Ave East, Suite 2000
Seattle, Washington 98102

Subject: **Discharge Authorization #214-14**
 851 North Broadway
 Valid from January 14, 2014 to January 13, 2019

Dear Mr. Oester:

Sound Environmental Strategies, on behalf of TOC Holdings is authorized to discharge Groundwater Remediation wastewater to the sanitary sewer system. This authorization is based on the information you provided in your request for renewal. The fee for this authorization is \$1000, for which you will be invoiced.

This Discharge Authorization is contingent on the following conditions:

- 1) You must comply with the general use and discharge requirements of the Industrial Pretreatment Ordinance #3070-08 as amended (attached), as well as any applicable Federal and State regulations.
- 2) City of Everett personnel may take samples of the effluent for analysis and may inspect your site to verify compliance.
- 3) Flow rate of discharge will not cause the sewer to back up. A log shall be kept with daily discharge volumes noted.
- 4) The wastewater shall be discharged at the facility located at 851 North Broadway, Everett, WA.
- 5) The wastewater shall be sampled once per calendar quarter for Pb, total Oil and Grease, Flashpoint and BTEX.

- 6) A quarterly report shall be sent with the total volume of water discharged to:

Gene Bennett
Industrial Waste Inspector
City of Everett
3200 Cedar Street
Everett, WA 98201

At that time you may be billed for the industrial surcharge of \$0.19 per thousand gallons of flow.

Please contact Gene Bennett at 425/257-8249 if you have any questions.

Sincerely,

Jeff Kerwin
Pretreatment Program Manager

Attachment: General Permit Provisions
Pretreatment Ordinance

c:	Doug Knutson	DOE
	Chron File	(1)
	IPT File	(1)
	OTL Chron	(1)



UTILITIES PERMIT

CITY OF EVERETT PERMIT SERVICES

3200 CEDAR STREET
EVERETT, WA 98201
(425) 257-8810

PERMIT NUMBER U1110-004		DATE:	
JOB ADDRESS 851 N BROADWAY		LEGAL DESCR:	
DESCRIPTION SEWER ALT FOR SOIL & GROUNDWATER REMEDIATION		APN: 29051700200700	
OWNER TOC HOLDINGS CO 2737 W COMMODORE WAY SEATTLE WA 98199		TENANT	
PHONE 2062852400		CONTRACTOR OWNER PHONE	

WATER SERVICE

SERVICE SIZE	SERVICE TYPE	FRONTAGE	NO. OF UNITS	SERVICE ORDER NO	APPLICATION NO.
REMARKS:					

NOTE: A water backflow prevention and/or consultation is required regarding cross connection control for irrigation services and services 1" or larger. Call Tim Markham at (425) 257-8833.

PLEASE CALL (425) 257-8862 TWO TO THREE WEEKS PRIOR TO WANTING WATER SERVICE INSTALLED

SEWER SERVICE

SEWER PERMIT NO.	PERMIT TYPE	ALTERATION	LID NO.
REMARKS: 1. Connect side sewer per City Standard #'s 601, 602, 604 2. Ground water remediation wastewater to the sanitary sewer per discharge authorization #214-08 (Notes/approval per BS)			
INSPECTED BY: <i>Randy Allen</i>			DATE: 10-19-11

Notify the Public Works Inspector (425) 257-8810 24 hours in advance to schedule an inspection.

It is the applicant's responsibility to insure adequate protection against sewer backflow if the structure is located in the combined sanitary/storm sewer system.

FEES

Sewer Utility Fee	30.00
TOTAL FEES	\$30.00

Permits expire if work is not commenced within 180 days or ceases for more than 180 days.

PERMIT NUMBER U1110-004

Applicant Copy