

#### ANACORTES PUBLIC WORKS DEPARTMENT ENGINEERING DIVISION

P.O. BOX 547, ANACORTES, WA 98221 (360) 293-1920 EXT. 246 / (360) 293-1938

Jeff Beltramini, Engineering Tech II

March 11, 2010

Ms. Polly Dubbel Skagit County Public Health Department 700 S 2<sup>nd</sup> Avenue, #301 Mount Vernon, WA 98273

Re: City of Anacortes - A Avenue Landfill

Dear Ms. Dubbel,

It is my understanding, based on a May 26, 2009 meeting with Jim Wiggins of ATSI, Inc., that due to the age of the A Ave landfill, Skagit County determined it is not feasible to hold the A Avenue landfill to today's capping standards. However, specific requirements have been identified to be addressed and completed in order to implement an acceptable closure plan. Subsequent meetings between Skagit County, ATSI, and the City held on-site at the landfill on October 14 and October 19, 2009 helped to identify options and further clarify acceptable closure requirements. Actions taken by the City of Anacortes to address these requirements are as follows:

- Aqua-Terr Systems, Inc. ATSI was hired as a consultant to draft a 10-year closure plan for the landfill.
- Public safety hazards created by pieces of debris in the uplands and wetlands, which were not deeply buried, were removed from the site.
- The existing topography of the landfill was modified by the placement of additional fill
  and graded to a 5% slope in order to prevent standing water, increase surface water
  runoff, reduce permeability, and facilitate rapid runoff from the landfill into adjacent
  undisturbed land (Figures 1, 2, 3, and 4).
- Two soil samples were taken prior to compaction in order to help determine permeability of soils used in the capping process. A recommended permeability specification of 1.0 x 10<sup>-5</sup> was met as shown in (Figure 5).
- A maintenance path was constructed to allow for the mowing of the cap twice annually for 10 years to prevent trees and shrubs from growing.
- The cap was covered with a final layer of 6 inches of topsoil to enable the establishment of a hydroseeded grass covering.
- Fencing adjacent to the new cap was constructed and will be maintained in order to limit public access into this landfill area.

RECEIVED

MAR 1 2 2010

SKAGIT COUNTY PUBLIC HEALTH DEPT.

- Log barriers and obnoxious natural barriers (small woody debris) were placed at discrete areas with preexisting paths or other identified access points to create a natural looking deterrence to public access into the landfill area.
- As-builts of the cap are provided (Figures 1, 2, 3, and 4), as well as pre and post construction photographs (Figures 6-13).

We trust that you will find the actions taken as outlined above adequately address the requirements for an acceptable closure to the A Avenue Landfill. If we have omitted any requirements or concerns you have, please do not hesitate to contact me at (360) 293-1920.


Respectfully,

Jeff Beltramini

Engineering Tech II

City of Anacortes

### A Ave Landfill As-Built Drawings Figures 1-4



\* FINAL LAYER IS 6" OF GRADED TOPSOIL AND HYDROSEEDED.


15 15 30

APPROXIMATE SCALE IN FEET

AS-BUILT CROSS SECTION A-A' Anacortes A Avenue Landfill Anacortes, Washington

7: JRB Date: 03/11/10 Project No. 09156.000

CITY OF ANACORTES Figure 2



CROSS SECTION B-B'


- \* REGRADED COVER MATERIAL COMPACTED WITH A VIBRATING ROLLER.
- \* FINAL LAYER IS 6" OF GRADED TOPSOIL AND HYDROSEEDED.



AS-BUILT CROSS SECTION B-B' Anacortes A Avenue Landfill
Anacortes, Washington
Date: 03/11/10 Project No. 09156.000

CITY OF ANACORTES

Figure 3



CROSS SECTION C-C'

\* REGRADED COVER MATERIAL COMPACTED WITH A VIBRATING ROLLER.

\* FINAL LAYER IS 6" OF GRADED TOPSOIL AND HYDROSEEDED.

***

AS-BUILT CROSS SECTION C-C' Anacortes A Avenue Landfill Anacortes, Washington

By: JRB | Date: 03/11/10 | Project No. 09156.000 |
CITY OF ANACORTES | Figure 4

## A Ave Landfill Soil Sample Results Figure 5



#### PERMEABILITY REPORT • SOILS CONSTANT-HEAD METHOD **ASTM D5084**

PROJECT:

A Avenue Landfill

ADDRESS: CLIENT

Anacortes, WA City of Anacortes JOB #:

10-0100

REPORT #:

S01

LAB #:

TEST DATE: 2-19-10 7891

SOIL TYPE:

Silty SAND with Gravel (SM)

SOURCE:

**Existing Landfill Cap** 

TEST 1	Weight	Length	Diameter	Volume	Moisture Content	Dry Density
Initial_	1.411 lbs.	2.957 in.	2.894 in.	0.0113 cf	11.3%	112.8 pcf
Final	1.460 lbs.	2.940 in.	2.891 in.	0.0111 cf	15.0%	114.4 pcf

TEST 2	Weight	Length	Diameter	Volume	Moisture Content	Dry Density
Initial	1.347 lbs.	3.130 in.	2.871 in.	0.0117 cf	12.5%	102.3 pcf
Final	1.423 lbs.	3.103 in.	2.823 in.	0.0112 cf	18.5%	107.2 pcf

TEST #	TEST DRY DENSITY (PCF)	PERMEABILITY CM/SEC
1	112.8	3.7 x 10 <sup>-6</sup>
2	102.3	1.5 x 10 <sup>-5</sup>

Comments: Field moisture-density tests ranged from 110.5 pcf to 124.6 pcf dry density within the landfill cap. It is our understanding that a maximum permeability rate of 1.0 x 10<sup>-5</sup> cm/sec is specified.


Based on the in-place density of the site soils and the results of our permeability tests, it is our opinion that the landfill cap soils meet the permeability specification requirements.

Copies:

client

Submitted By:

Grant Richardson Technical Director



% +3"	% Gr		l oll oll oll	% Sand			% Fines	
76 43	Coarse	Fine	Coarse	Medlum	Fine		Silt	
0	12	20	6	16	25	1	21	

SIEVE		PERCENT	:	SPEC.* PERCENT	PASS?
3"	•	100	1		(,, ,,,,
1-1/2"		93	4	N	
3/4"		88			部 ・
3/8"		79			i
#4		68		8	•
#10		62	-		•
#20		54	1		
#40		46			
#60		37	;		
#100		28			
#200		21	19		
					:
	÷		ı	19	
			1		
	:				:
	0				i

	Materia	I Description	
Landfill Ca silty sand v			
PL= np	Atter	berg Limits	PI=
D <sub>90</sub> = 24.5 D <sub>50</sub> = 0.5 D <sub>10</sub> =	5824 Da5	efficients = 14.6541 = 0.1691	D <sub>60</sub> = 1.6216 D <sub>15</sub> = C <sub>c</sub> =
USCS=	SM Clas	AASHTO:	= A-1-b
	R	emarks	

(no specification provided)

Location: Existing Fill (Landfill Cap) Sample Number: 7891

Date: 2-17-2010



Client: City of Anacortes

Project: Anacortes Landfill Closure

Project No: 10-0100

Report

S02-7891

# A Ave Landfill Pre & Post Construction Photos Figures 6-14





Figure 6





Figure 7





Figure 8





Figure 9





Figure 10






Figure 11





Figure 12





Figure 13





Figure 14

