

July 2, 2018

Jerome Cruz, Ecology Site Manager Department of Ecology, Northwest Regional Office Toxic Cleanup Program 3190 160<sup>th</sup> Avenue SE Bellevue, Washington 98008-5452

### **<u>Re:</u>** Quarterly Progress Report #1

Reporting Period: April 1 – June 30, 2018

Site Names: BOTHELL LANDING BOTHELL PAINT & DECORATING BOTHELL FORMER HERTZ

Summary:

City of Bothell is implementing the Cleanup Action Plans for the afore-mentioned sites as part of the Agreed Orders between the City and the Department of Ecology. Per the requirements of Section VII of the Agreed Orders "Work to be Performed", the attached quarterly progress reports have been prepared for the three-month period preceding this submittal.

Please note that as required by Section VIII.C of the Agreed Order, the City is also notifying Ecology that Kane Environmental Inc. will be conducting the first quarter of groundwater monitoring for the three sites, while the City undertakes its three-month long procurement process for an environmental consultant, starting in August 2018. Once a consultant is selected (around October), the City will notify Ecology of the consultant that will work on the three MTCA sites. Since the AO requires monitoring to start within 90 days of approval of the CAP, the City has used this approach in order to keep the schedule (Exhibit D) on track.

Please contact me if you have any questions.

Sincerely,

Nduta Mbuthia

Public Works Department 18415 101<sup>st</sup> Ave NE Bothell, WA 98011 425.806.6800 Reporting Period: Date submitted (electronically): Date mailed (certified w/return receipt): Prepared by: April 1 – June 30, 2018 July 2, 2018 July 3, 2018 Nduta Mbuthia, Project Coordinator City of Bothell, Public Works Department Phone: 425.806.6829. Email: <u>nduta.mbuthia@bothellwa.gov</u>

### **CONTENTS**

- A. A list of on-site activities that have taken place during the reporting period;
- B. Detailed description of any deviations from required tasks not otherwise documented in project plans or amendment requests;
- C. Description of all deviations from Schedule (Exhibit D) during the current reporting period
- D. For any deviations in schedule, a plan for recovering lost time and maintaining compliance with the schedule
- E. All raw data (including laboratory analyses) received by PLP during the past reporting period and an identification of the source of the sample; and
- F. A list of deliverables for the upcoming reporting period if different from the schedule.

### Site Name: **BOTHELL LANDING**

Agreed Oder No.:15746, Effective date June 11, 2018

#### A. <u>A list of on-site activities that have taken place during this quarter</u>

The following activities have occurred this quarter -

i. None at this time

### B. <u>Detailed description of any deviations from required tasks not otherwise documented in project plans</u> or amendment requests

There have been no deviations this quarter

### C. <u>Description of all deviations from the Schedule (Exhibit D) during the current quarter and any</u> planned deviations in the upcoming quarter

There have been no deviations this quarter

# D. <u>For any deviations in schedule, a plan for recovering lost time and maintaining compliance with the schedule</u>

There have been no deviations this quarter

# E. <u>All raw data (including laboratory analyses) received by Defendants during the past quarter and an</u> identification of the source of the sample

No data received this quarter. During the next quarter the initial round of sampling will be done, in accordance with the CMP per table 3-1A below.

#### Table 3-1A Sampling Approach– Ground Water INITIAL ROUND

Sample type	Sampling location	Sampling Frequency / Rationale	Analytes
Arsenic			
Point of compliance	BLMW-11 BLMW-12 MW-1	Initial Round	Total petroleum hydrocarbons, diesel and oil range (TPH-D, TPH-O)
			Volatile Organic compounds (VOCs)
			Semivolatile Organic compounds (SVOCs)
			Total and dissolved metals (arsenic, cadmium, chromium, lead, mercury)
			Field parameters: dissolved oxygen, redox potential, pH, conductivity, temperature, ferrous iron

### **F.** <u>A list of deliverables for the upcoming quarter if different from the schedule.</u> Same as the schedule

### EXHIBIT D

# Bothell Landing Facility Schedule of Deliverables

Deliverables.	Due Date
Draft Institutional Control (IC) Plan; Draft Environmental Covenant(s); and a Title Report	Within 120 days after the effective date of the Agreed Order
Final IC Plan and Final Environmental Covenant(s)	Within 30 days of receipt of Ecology comments on the Draft IC Plan and Draft Environmental Covenant(s).
Record Final Environmental Covenant(s) with King County Auditor	Within 5 days after Ecology's approval of the Final IC Plan or Ecology's signature as grantee of the Final Environmental Covenant(s), whichever occurs last.
Start ground water monitoring	Within 90 days after final CAP is approved
Combined TPH/Arsenic ground water monitoring	Quarterly for two years, then modify based on results and consultation with Ecology
Combined TPH/Arsenic ground water monitoring reports	90 days after 4 <sup>th</sup> quarter sampling
Progress reports	Every 3 months unless Ecology authorizes less frequent reporting

Site Name:BOTHELL PAINT & DECORATINGAgreed Oder No.:15748 (Effective date May 31, 2018)

### A. <u>A list of on-site activities that have taken place during this quarter</u>

The following activities have occurred this quarter – None at this time

### B. <u>Detailed description of any deviations from required tasks not otherwise documented in project plans</u> or amendment requests

There have been no deviations this quarter

#### C. <u>Description of all deviations from the Schedule (Exhibit D) during the current quarter and any</u> planned deviations in the upcoming quarter

There have been no deviations this quarter

# D. <u>For any deviations in schedule, a plan for recovering lost time and maintaining compliance with the schedule</u>

There have been no deviations this quarter

### E. <u>All raw data (including laboratory analyses) received by Defendants during the past quarter and an</u> identification of the source of the sample

No data received this quarter. During the next quarter the initial round of sampling will be done, in accordance with the CMP per table 3-1A below.

### Table 3-1A Sampling Approach – Ground Water INITIAL ROUND

Sample type	Sampling location	Sampling Frequency / Rationale	Analytes
Point of Compliance	BPMW-6 BPMW-2R* BC-10	Initial Round	Total petroleum hydrocarbons, diesel and oil range (TPH-D, TPH-O)
			Nitrate, manganese (soluble), sulfate, methane, alkalinity
			Volatile Organic compounds (VOCs)
			Semivolatile Organic compounds (SVOCs)
			Total and dissolved metals (arsenic, cadmium, chromium, lead, mercury)
			Field parameters: dissolved oxygen, redox potential, pH, conductivity, temperature, ferrous iron

### **F.** <u>A list of deliverables for the upcoming quarter if different from the schedule.</u> Same as the schedule

### EXHIBIT D

### Bothell Paint & Decorating Facility Schedule of Deliverables

Deliverables.	Due Date
Draft Institutional Control (IC) Plan; Draft Environmental Covenant(s); and a Title Report	Within 120 days after the effective date of the Agreed Order
Final IC Plan and Final Environmental Covenant(s)	Within 30 days of receipt of Ecology comments on the Draft IC Plan and Draft Environmental Covenant(s).
Record Final Environmental Covenant(s) with King County Auditor	Within 5 days after Ecology's approval of the Final IC Plan or Ecology's signature as grantee of the Final Environmental Covenant(s), whichever occurs last.
Start ground water monitoring	Within 90 days after final CAP is approved
Combined TPH/MNA/Arsenic ground water monitoring	Quarterly for two years, then modify based on results and consultation with Ecology
	Duration: 5 years unless a different action is triggered by the decision tree shown in table 1 of the dCAP
Combined TPH/MNA/Arsenic ground water	90 days after 4 <sup>th</sup> quarter sampling
monitoring reports	Annually for a minimum of 5 years unless a different action is triggered by the decision tree shown in table 1 of the dCAP
Progress reports	Every 3 months unless Ecology authorizes less frequent reporting

Site Name:	BOTHELL HERTZ		
Agreed Oder No.:	15747 (Effective date May 31, 2018)		

#### A. <u>A list of on-site activities that have taken place during this quarter</u>

The following activities have occurred this quarter -

i. None at this time

### B. <u>Detailed description of any deviations from required tasks not otherwise documented in project plans</u> or amendment requests

There have been no deviations this quarter

### C. <u>Description of all deviations from the Schedule (Exhibit D) during the current quarter and any</u> planned deviations in the upcoming quarter

There have been no deviations this quarter

# D. <u>For any deviations in schedule, a plan for recovering lost time and maintaining compliance with the schedule</u>

There have been no deviations this quarter

# E. <u>All raw data (including laboratory analyses) received by Defendants during the past quarter and an</u> identification of the source of the sample

No data received this quarter. During the next quarter the initial round of sampling will be done, in accordance with the CMP per table 3-1A below.

### Table 3-1A Sampling Approach – Ground Water INITIAL ROUND

Sample type	Sampling location	Sampling Frequency / Rationale	Analytes
Point of Compliance	HZMW-19 BLMW-8 BC-16	Initial Round	Total petroleum hydrocarbons, diesel and oil range (TPH-D, TPH-O)
	HZMW-1 HZMW-4		Nitrate, manganese (soluble), sulfate, methane, alkalinity
	HZMW-12 HZMW-17		Volatile Organic compounds (VOCs)
			Semivolatile Organic compounds (SVOCs)
			Total and dissolved metals (arsenic, cadmium, chromium, lead, mercury)
			Field parameters: dissolved oxygen, redox potential, pH, conductivity, temperature, ferrous iron

### **F.** <u>A list of deliverables for the upcoming quarter if different from the schedule.</u> Same as the schedule

### EXHIBIT D

### Bothell Former Hertz Facility Schedule of Deliverables

Deliverables.	Due Date
Draft Institutional Control (IC) Plan; Draft Environmental Covenant(s); and a Title Report	Within 120 days after the effective date of the Agreed Order
Final IC Plan and Final Environmental Covenant(s)	Within 30 days of receipt of Ecology comments on the Draft IC Plan and Draft Environmental Covenant(s).
Record Final Environmental Covenant(s) with King County Auditor	Within 5 days after Ecology's approval of the Final IC Plan or Ecology's signature as grantee of the Final Environmental Covenant(s), whichever occurs last.
Start ground water monitoring	Within 90 days after final CAP is approved
Combined TPH/MNA/Arsenic ground water monitoring	Quarterly for two years, then modify based on results and consultation with Ecology Duration: 5 years unless a different action is triggered by the decision tree shown in table 1 of the dCAP
Combined TPH/MNA/Arsenic ground water monitoring reports	90 days after 4 <sup>th</sup> quarter sampling Annually for a minimum of 5 years unless a different action is triggered by the decision tree shown in table 1 of the dCAP
Progress reports	Every 3 months unless Ecology authorizes less frequent reporting

Site	AO signed	<b>Draft Institutional Control Plan</b>	Draft Environmental Covenant	Title report	Ecology comments (estimated)	Final IC Plan
Bothell Landing	June 11, 2018	October 9, 2018	October 9, 2018	October 9, 2018	November 23, 2018	December 23, 2018
Bothell Paint & Decorating	May 31, 2018	September 28, 2018	September 28, 2018	September 28, 2018	November 12, 2018	December 12, 2018
Bothell Former Hertz	May 31, 2018	September 28, 2018	September 28, 2018	September 28, 2018	November 12, 2018	December 12, 2018
	Final EC	Ecology EC approval	Record EC	Start GW monitoring	GW Qtrly monitoring end	Monitoring report
Bothell Landing	December 23, 2018			September 8, 2018	September 8, 2020	December 7, 2020
Bothell Paint & Decorating	December 12, 2018			September 8, 2018	September 8, 2020	December 7, 2020
Bothell Former Hertz	December 12, 2018			September 8, 2018	September 8, 2020	December 7, 2020
				Surface water sampling in		
** Bothell Paint &				Horse Creek, three (3)		
Decorating				locations		

