


JEFFREY A. CURTIS  
STATE OF WASHINGTON  
REGISTERED PROFESSIONAL ENGINEER  
Jeffrey A. Curtis 7/27/94


10/31/95

SK03-25-93  
REV. 1






**ELEVATION - LOOKING SOUTH**  
STUB-UP AT "A" ANCHOR



10/31/95


7/27/94



**DETAIL - CONDUIT STUB-UP**  
STUB-UP AT CRUDE BOOSTER PUMP

THIS DRAWING HAS NOT BEEN PUBLISHED. IT IS THE SOLE PROPERTY OF TEXACO REFINING AND MARKETING INC. IT IS LENT TO THE RECIPIENT FOR HIS CONFIDENTIAL USE ONLY, AND UPON THE CONDITION AND AGREEMENTS FOLLOWING, IN CONSIDERATION OF THE LOAN OF THIS DRAWING THE RECIPIENT AGREES TO RETURN IT UPON REQUEST, AND THAT IT SHALL NOT BE REPRODUCED, COPIED, LENT OR OTHERWISE DISPOSED OF DIRECTLY OR INDIRECTLY WITHOUT WRITTEN CONSENT.

**DETAIL - CONDUIT STUB-UP**  
STUB-UP AT "A" ANCHOR



**ELEVATION - LOOKING SOUTH**  
STUB-UP AT CRUDE BOOSTER PUMP


DATE	4/18/94	5129A	DEH	3/31/94	AS-BUILT	INITIALS-	DATE	SCALE: 3/4"=1'-0" (1=16)
BY	WT	5129A	JMB	10/26/93	ISSUED FOR CONSTRUCTION	DWN BY	10/26/93	CAD FILE NO. 22BP0009
APPROVED						CHKD BY		DRAWING NO.
						APP'D BY		22-BP-25
						CHG. ENGR.		REV NO
								1

**TEXACO REFINING & MARKETING INC.**  
PUGET SOUND PLANT  
ANACORTES, WASHINGTON

**TERA & CRUDE BOOSTER PUMP VIDEO CAMERA TOWER CONDUIT STUB-UP DETAILS**

DATE: 10/26/93  
SCALE: 3/4"=1'-0" (1=16)  
CAD FILE NO. 22BP0009  
DRAWING NO. 22-BP-25  
REV NO. 1





*Stamped for revisions*  
A, B, C, D, E, and F  
JERRY A. QUINN  
Professional Engineer  
No. 31471  
Expires 6/5/95

6400 - I -  
DRAWN BY THE TEXAS CO. ENGINEERS

QUINN  
30EP0050  
**BECHTEL CORPORATION**  
SAN FRANCISCO

**THE TEXAS COMPANY**  
PUGET SOUND WORKS  
**ELECTRICAL DISTRIBUTION PLAN**  
BLOCK 1

REVISIONS

NO.	DATE	REVISIONS
1		
2		

REVISIONS

NO.	DATE	REVISIONS
1		
2		

REFERENCE DRAWINGS  
ELECTRICAL DISTRIBUTION - KEY INDEX PLAN  
- 15 KW L.V. P.K. DIAG.  
- STREET L.T.G. PLAN  
- ONE LINE DIAGRAM  
CABLE ROUTING PLANS - STATION LAYOUT

- 1. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
- 2. ALL POLE AND TOWER WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
- 3. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
- 4. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
- 5. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
- 6. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
- 7. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
- 8. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
- 9. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
- 10. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.

- SYMBOLS
- WOOD POLE { FOR HEIGHT (12) INDICATES POLE HEIGHT.
  - POLE HEIGHT (12) INDICATES POLE HEIGHT.
  - DOWN GUY WITH EXPANDING ANCHOR.
  - OVERHEAD LINE.
  - UNDERGROUND CONDUIT OR DUCT.
  - DEFLECT BURIAL CABLE.
  - DEADEND OF OVERHEAD LINE.
  - P.W. TRANSFORMER, 34' { P.W. - DESIGNATES POWER SERVICE 480-480 VOLTAGE.
  - TRANSFORMER, 34' { P.W. - DESIGNATES POWER SERVICE 480-480 VOLTAGE.
  - TRANSFORMER, 34' { P.W. - DESIGNATES POWER SERVICE 480-480 VOLTAGE.
  - TRANSFORMER, 34' { P.W. - DESIGNATES POWER SERVICE 480-480 VOLTAGE.

GENERAL NOTES

1. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
2. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
3. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
4. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
5. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
6. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
7. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
8. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
9. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.
10. ALL WORK SHALL BE IN ACCORDANCE WITH THE 1995 IBC AND ALL LOCAL ORDINANCES.







Texaco


TEXACO REFINING AND MARKETING INC.  
PUGET SOUND PLANT

LEAK DETECTION SYSTEM FOR DOCK TRANSFER LINES  
SYSTEM DESCRIPTION AND TESTING REPORT

July 28, 1995      Revision 0

Report Prepared by:   
Tim M. Lothar  
Control Systems Specialist

Approved:  8/2/95



ENCLOS 10/31/95





Texaco

**TEXACO REFINING AND MARKETING INC.  
PUGET SOUND PLANT**

**LEAK DETECTION SYSTEM FOR DOCK TRANSFER LINES  
SYSTEM DESCRIPTION AND TESTING REPORT**

<b>1. GENERAL</b> .....	<b>2</b>
1.1. INTRODUCTION.....	2
1.2. OVERVIEW OF THE CHAPTER 173-180A WAC LEAK DETECTION REQUIREMENTS.....	2
1.3. TEXACO PUGET SOUND PLANT DOCK TRANSFER LINES.....	4
1.4. PHYSICAL LAYOUT OF THE PUGET SOUND PLANT DOCK TRANSFER LINES .....	5
<b>2. DESCRIPTION OF THE PUGET SOUND PLANT DOCK TRANSFER LINES LEAK DETECTION SYSTEM</b> .....	<b>6</b>
2.1. DESCRIPTION OF THE CONTROLTRON 990LD SYSTEM.....	6
2.2. SUMMARY OF SITE SYSTEM DOCUMENTATION.....	7
2.3. DESCRIPTION OF THE CONTROLTRON 990LD SYSTEM CONFIGURATION AT THE TEXACO PUGET SOUND PLANT.....	8
2.4. SYSTEM PERFORMANCE .....	10
2.5. SUMMARY OF MILESTONE DATES .....	11
<b>3. SYSTEM TESTING</b> .....	<b>12</b>
3.1. DESCRIPTION OF TEST PROCEDURES .....	12
3.2. TEST RESULT PRINTOUTS .....	17
3.3. SUMMARY OF DETAILED TEST RESULTS .....	18
3.3.1. HIGH SULFUR DIESEL LINE #1 (HSD#1).....	18
3.3.2. LOW SULFUR DIESEL LINE #2 (LSD#2).....	20
3.3.3. LOW SULFUR DIESEL LINE #3 (LSD#3).....	21
3.3.4. LEAD FREE REGULAR LINE (LFR).....	23
3.3.5. AVIATION JET FUEL LINE #2 (AV_JET2).....	24
3.3.6. AVIATION JET FUEL LINE #1 (AV_JET1).....	25
3.3.7. LEAD FREE PREMIUM LINE (LFP).....	26
3.3.8. LEADED REGULAR GASOLINE LINE (LR).....	27
3.3.9. BUNKER FUEL OIL LINE (BUNKER_FO).....	29
3.3.10. CRUDE FLUSHING LINE (CRUDE_FLUSH).....	30
3.3.11. 30" CRUDE OIL LINE (CRUDE_OIL).....	31
3.3.12. BALLAST LINE .....	32
<b>4. APPENDIX A - TEST RESULT PRINTOUTS</b> .....	<b>33</b>



TEXACO REFINING AND MARKETING INC.  
PUGET SOUND PLANT

LEAK DETECTION SYSTEM FOR DOCK TRANSFER LINES  
SYSTEM DESCRIPTION AND TESTING REPORT

**1. GENERAL**

1.1. INTRODUCTION

This report together with the drawings and documents listed in the appendixes describes the Dock Transfer Lines Leak Detection System installed at the Texaco Puget Sound Plant. The system is designed to quickly detect leaks on 12 pipelines carrying hydrocarbons between the loading/unloading dock and the plant, and report leaks to the operators before a major release of hydrocarbons to the environment occurs. This system fulfills the transfer line leak detection requirements of Washington State standard Chapter 173-180A WAC, Facility Oil Handling Operations and Design Standards.

The system is described in section 2 of this report, results of the testing performed on the system are summarized and described in section 3 of this report.

1.2. OVERVIEW OF THE CHAPTER 173-180A WAC LEAK DETECTION REQUIREMENTS

The leak detection requirements of the standard are primarily described in section WAC 173-180A-100.8 which states;

"(8) Facilities shall have the capability of detecting a transfer pipeline leak equal to eight percent of the maximum design flow rate within fifteen minutes for transfer pipelines connected to tank vessels. Leak detection capability shall be determined by the facility using best engineering judgment. Deficiencies with leak detection systems such as false alarms must be addressed and accounted for by the facility. Facilities may meet these requirements by:

- (a) Visual inspection provided the entire pipeline is visible and inspected every fifteen minutes; or
- (b) Instrumentation; or



- (c) Completely containing the entire circumference of the pipeline provided that a leak can be detected within fifteen minutes; or
- (d) Conducting an acceptable hydrotest of the pipeline immediately before the oil transfer with visual surveillance of the exposed pipeline every fifteen minutes; or
- (e) A combination of the above strategies; or
- (f) A method approved by the department which meets the standard identified in this section.

Leak detection system operation and operator response must be described in the facility operations manual."

Tank vessels are described in the definitions section as "a ship that is constructed or adapted to carry, or that carries, oil in bulk as cargo or cargo residue, and that:

- Operates on the waters of the state; or
- Transfers oil in a port or place subject to the jurisdiction of this state."

Transfer pipelines are described in the definitions section as "a buried or aboveground pipeline used to carry oil between a tank vessel or transmission pipeline and the first valve inside secondary containment at the facility provided that any discharge on the facility side of that first valve will not directly impact waters of the state. A transfer pipeline includes valves, and other appurtenances connected to the pipeline, pumping units, and fabricated assemblies associated with pumping units. A transfer pipeline does not include process pipelines, pipelines carrying ballast or bilge water, transmission pipelines, tank vessel or storage tanks. Instances where the transfer pipeline is not well defined will be determined on a case-by-case basis".

Oil or oils are described as "naturally occurring liquid hydrocarbons at atmospheric temperature and pressure coming from the earth including condensate and natural gasoline, and any fractionation thereof, including, but not limited to, crude oil, petroleum, gasoline, fuel oil, diesel oil, oil sludge, oil refuse, and oil mixed with wastes other than dredged spoil (soil?). Oil does not include any substance listed in Table 302.4 of 40 C.F.R. Part 302 adopted August 14, 1989, under section 101(14) of the federal Comprehensive Environmental Response, Compensation, and Liability Act of 1980, as amended by P.L. 99-499."

The interpretation of these standards can be summarized as all pipelines that carry oil and oil products to and from a tank vessel (ship) must be protected with a leak detection system from the tank vessel to the first valve inside secondary containment at the facility. The leak detection system is required to detect a eight percent of maximum design flow rate leak within 15 minutes, the type of system to be used is at the engineering discretion of the facility engineers.



Emergency shutdown of a transfer from a vessel to a facility is required as described in Vessel Transfer Requirements, section 173-180A-060.1.e which states "Each FPIC (Facility Person in Charge) shall ensure that the means of operating the emergency shutdown is immediately available while oil is being transferred between the facility and the vessel". Transfer Pipeline Requirements, section 173-180A-100, do not describe any additional emergency shutdown requirements. The interpretation of these specification sections is that an operator is required to be immediately available to shutdown the ships unloading operation (by shutdown of unloading pumps) if an emergency arises during a transfer from the ship to the facility. For transfers from the facility to the ship, a facility operator is required to be immediately available to shutdown transfer operations (by shutdown of transfer pumps or closure of valves) if an emergency situation arises during the transfer operation.

### 1.3. TEXACO PUGET SOUND PLANT DOCK TRANSFER LINES

There are eleven transfer lines that carry crude or finished products to or from the dock area. These include one 30" crude line, a 12" crude flush line, nine finished product lines varying in size from 8" to 14". Ballast lines are specifically exempted from leak detection requirements per the WAC standard, but it was decided to also include the 16" Ballast line in the leak detection system, as it could be accomplished while the system was being implemented.

The transfer lines are shown on PSP P&ID drawings 22-DA-0020, 22-DA-0040, and 21-DA-0190. The line numbers and descriptions are;

1.	30"-22-O-1,2	Crude Oil
2.	12"-22-O-18	840 Bunker Fuel Oil
3.	12"-22-O-89/115	MTBE/Flushing Crude Oil
4.	14"-22-O-120	Lead Free Gasoline
5.	14"-22-O-6	MTBE/Regular Gasoline
6.	14"-22-O-4	Lead Free Premium Gasoline
7.	8"-22-O-16	Low Sulfur Diesel (Line #3)
8.	8"-22-O-8	AV-Jet (Line #2)
9.	8"-22-O-10	AV-Jet (Line #1)
10.	8"-22-O-14	Low Sulfur Diesel (Line #2)
11.	8"-22-O-12	High Sulfur Diesel (Line #1)



The Ballast line is shown on PSP P&ID drawings 22-DA-0030, 22-DA-0050, and 09-DA-0150.

#### 1.4. PHYSICAL LAYOUT OF THE PUGET SOUND PLANT DOCK TRANSFER LINES

Texaco's Puget Sound Plant is located off of Highway 20 near Anacortes, Washington. Drawing SK100794 shows an overall physical layout of the plant with Leak Detection equipment locations noted.

The 30" Crude Oil Line runs southeast from the dock to any one of six crude oil storage tanks, the farthest of which is 3.3 miles away. The crude line runs 1.5 miles south from the dock, then underground for seven tenths of a mile along the east side of West March Point Road. The line goes above ground again just south of North Texas Road, where it is piped to the crude booster pump. From the crude booster pump, the crude line runs south for a quarter of a mile, then east up the hill to the crude storage tanks. The crude tank elevation is approximately 150 feet higher than the elevation at the dock. Flow is always from the dock to the plant in this line, and all crude oils unloaded from tankers are transferred to the plant using this line.

The Crude Flushing Line follows the same physical routing, although the direction of flow is opposite that of the 30" Crude Oil Line. The Crude Flushing Line is used after heavy crude oils are unloaded from tankers, to displace the heavy crudes out of the 30" Crude Oil Line. During a flushing operation, the Crude Flushing Line is connected to the 30" Crude Oil Line at the dock, and lighter crudes in storage in the crude oil tanks are transferred down the line until all of the heavy crude oil in the 30" Crude Oil line is displaced out of the line to the tanks. This operation is performed to prevent heavier crude oils from setting up in the 30" Crude Oil line. This is rarely required and is basically performed only when heavier foreign crude oils are received.

The finished product lines originate at the shipping pumps west of the RP&S control room. They travel west, then north until they reach the crude booster pump area. From there, they follow the same route as



the crude line. All of the lines are underground going under North Texas Road and the railroad tracks. After coming under the railroad tracks all of these lines come above ground. Total length of the finished product lines is approximately 2.75 miles. The elevation of the shipping pumps is about 100 feet higher than the dock elevation.

## **2. DESCRIPTION OF THE PUGET SOUND PLANT DOCK TRANSFER LINES LEAK DETECTION SYSTEM**

### **2.1. DESCRIPTION OF THE CONTROLOTRON 990LD SYSTEM**

The Dock Transfer Lines Leak Detection system used is the Controlotron 990LD system. An abbreviated description of the system is that it is a Compensated Volume Balance System utilizing clamp-on transit time flow metering.

The Controlotron 990LD system utilizes clamp-on transit time (ultrasonic) flow meters to measure the flow rates. A meter is placed at both ends of the protected pipe segment, and the flow in and out of the protected segment is compared. A flow imbalance indicates a potential leak. Each meter has an associated temperature element which measures the temperature for temperature compensation of the flow signal. This type of meter is non-intrusive, the flow elements clamp on the outside of the pipe and no pipe tapping is required to install these devices. It was not necessary to modify the existing piping to install this system, which is a highly desirable feature in that each pipe tap creates an additional potential leak location.

The meter stations (referred to as Site Stations), which are located at varied remote locations, all communicate to a central computer (referred to as the Master Station) using RS232 communications over a combination of phone and fiber optic communication lines. The Master Station polls each Site Station once a minute to gather updated flow averages, temperature information, and other additional information provided by the Site Station electronics. The Master Station performs an involved mathematical comparison of the flow in and out of the protected segment, using all of the variables available from the Site Stations, each time an update is received. If conditions



indicating a potential leak are detected, the system issues an alarm warning which describes the condition. An output from the Master Station is connected to the plant's primary Distributed Control System which has an audible alert which brings the alarm to the operators attention. The Master Station also has an associated color printer which provides a hardcopy of leak warning and system status warning alarms. The Master Station is located in the RP&S (Receiving, Pumping & Shipping) control room where the primary operators responsible for operating the pipelines are located.

A more complete description of the system, and operation of the Master Station can be found in the Controlotron Master Station Field Manual for System 990LD Pipeline Leak Detector, which is attached to this report. This manual contains a great deal of general information on the system, and a technical overview of the metering and the software. There are various optional items discussed, such as various possible communications networks, which do not directly apply to the system installed at the Texaco Puget Sound Plant. For more specific information on the PSP site configuration, refer to the plant documentation as described below.

## 2.2. SUMMARY OF SITE SYSTEM DOCUMENTATION

Specific information on the installed system configuration can be found on various internal plant documents. Many of the documents prepared are very specific, showing exact wiring terminal connections, etc. Only the drawings required to provide an understanding of the system are included with this report, as overly detailed information would tend only to confuse.

The following internal plant documents are attached:

- |                     |   |
|---------------------|---|
| a) SK100794, Rev. 1 | Plant 22 - Transfer Lines Leak Detection System - Scope Sketch      |
| b) 22-DJ-34, Rev. 1 | Plant 22 - Wharf, Leak Detection System Block Diagram               |
| c) 22-DJ-35, Rev. 1 | Plant 22 - Wharf, Leak Detection System Communication Block Diagram |



- d) 22-DA-0020, Rev. 9 Wharf and Loading Facilities Piping and Instrument Diagram, Product Shipping Pumps
- e) 22-DA-0030, Rev. 4 Wharf and Loading Facilities Utility Flow Diagram, Onshore Utilities
- f) 09-DA-0150, Rev. 4 Effluent Treating Unit, Piping & Instrument Diagram, Unit Tankage
- g) 22-DA-0040, Rev. 7 Wharf and Loading Facilities Piping and Instrument Diagram, Offshore Field Lines
- h) 22-DA-0050, Rev. 8 Wharf and Loading Facilities Utility Flow Diagram, Offshore Utilities
- i) 21-DA-0190, Rev. 8 Wharf and Loading Facilities Piping and Instrument Diagram, Product Shipping Pumps
- j) SK092894 Plant 22 - Leak Detection Site Station Single Path Flow Transducer Installation Details
- k) SK101094 Plant 22 - Leak Detection Site Station Dual Path Flow Transducer Installation Details
- l) 22-EJ-32, Rev. 0 Wharf & Loading Facilities Location Plan
- m) 22-EJ-33, Rev. 0 N.W. Crude Oil Booster Pumps Instrument Location Plan
- n) 24-EJ-17, Rev. 0 Blending Plant Instrument Location Plan
- o) 24-EJ-37, Rev. 0 Offplot - W. Blending Plant Instrument Location Plan
- p) 20-EJ-32, Rev. 0 Tankage Area - TK. 36, 38, & 39 Instrument Location Plan
- q) 24-DR-36, Rev. 5 Plant 24 - Blending Plant, Control Room Equipment Location and Layout

### 2.3. DESCRIPTION OF THE CONTROLOTRON 990LD SYSTEM CONFIGURATION AT THE TEXACO PUGET SOUND PLANT

The Controlotron 990LD system, as described above, compares flow in and out of a protected segment. The plant P&ID drawings show the system transducer locations and are fairly self explanatory, the following description is intended to help clarify the specifics of the installed configuration.

With the Controlotron 990LD system, as well as with almost all other types of leak detection systems, the protected area boundary ends at



the location of the transducers. All piping and equipment between the two transducer is protected, all equipment outside of the boundary of the transducers is not looked at by the system. Location of the transducers determines the extent of coverage.

The leak detection arrangement on all of the nine finished product lines is very similar. The ultrasonic transducers at the plant side are all located on the piping as close to the discharge of the associated shipping pump as is possible. Locating the transducers on the suction side of the pump is not feasible, as the pump is blocked off or isolated when not in use, which would prevent the system from being able to see static leak events. Additionally, the piping on the suction side of the pump serves various loading and blending lines, so there are flows going to other lines than the lines that serve the dock. The ultrasonic transducers at the dock side are all located on the piping just to the North of the Wharf Fire Protection Building. This location is as close as is feasible to where the piping begins to tee off in various directions to the three berths and loading arms. The piping arrangement around the berths has too many possible optional arrangements to allow providing coverage right up to the loading arms and manifolds at the berths. The area of coverage then is from the shipping pump discharge to the wharf just before the takeoffs to the loading berths. The dock is manned on a continuous basis, with 24 hour a day coverage. Additionally, when a ship is loading or unloading, it is required that ship's personnel provide a manifold watch at all times. The piping on the dock past the protection boundary is within line of sight of both the dock operator and the ship's personnel.

The leak detection arrangement on both the main 30" Crude Oil unloading line and the Crude Flushing line is very similar. At the dock, the ultrasonic transducers are located in the same location as described above for the product lines. At the plant side, the ultrasonic transducers are located within the secondary containment boundary of the plant, and are placed just before the lines start to tee off to the various crude oil storage tanks. The difference in these lines is that there is a crude booster pump which is located approximately halfway down the line which is required to boost the crude oil up the hill to the tanks. Since this pump is isolated when not in use, and the line is effectively blocked off at that location when idle, an ultrasonic transducer was located on the dock side of the



pump on each of these lines. This is provided to perform leak detection both when the pump and the lines are in service, as well static leak detection when they are out of service and the line is effectively two separate line segments. Should a leak occur when the line is idle, which would cause the crude oil stored in the lines to start draining, it can be detected on either side of the pump. Note that the sensitivity of the system is increased when there is no active flow, so that the very small flows that would occur under that condition can be detected (the only flow would be the flow at the leak location). Additionally, the system reports to the operator abnormal conditions such as the pipe being empty at the location of the transducer.

The leak detection arrangement on the Ballast Water line is very similar to the arrangement on all of the nine finished product lines. At the dock, the transducer is located with all the other transducers. At the plant side though, the transducer is located just before Ballast Water Receiving Tank 60, which is located within the Effluent Treating Plant.

#### 2.4. SYSTEM PERFORMANCE

When the Dock Transfer Lines leak detection system was initially tested and put into operation, lower leak detection limits or "thresholds" were in place and had to be modified, and continue to be modified on an ongoing basis. As the system was operated, various problems occurred which had not been encountered previously which created false alarms, and the thresholds were widened to provide more stable operation. As time went on and additional run data was acquired to allow additional fine tuning or "optimization", the thresholds are carefully being tightened as much as is possible without creating excessive false alarms. The performance limits listed here should be considered to be the worst case, that is to say they are the least sensitive settings that have been or will be used during operation of this system. Note that these limits, even at worst case, are considerably tighter than what is required by the state regulations. These performance limits have recently been tightened from what is listed here, and appear to be working quite well at much lower limits. The worst case detection limits are listed here in the interest of being conservative, and not overstating the capability of the system, yet the ongoing process of fine tuning will continue until the best achievable performance is attained.



The worst case detection capability can be summarized as follows:

Main 30" Crude Oil Line

6% of maximum flow leak rate detected in 1 minute  
5% of maximum flow leak rate detected in 5 minutes  
4% of maximum flow leak rate detected in 15 minutes

All Other Lines

4% of maximum flow leak rate detected in 1 minute  
3% of maximum flow leak rate detected in 5 minutes  
2.5% of maximum flow leak rate detected in 15 minutes

2.5. SUMMARY OF MILESTONE DATES

The following is a brief summary of events/dates which took place during the design, installation, startup and testing of the system. Engineering activities began in June of 1994, shortly after finalization of the state regulations. A great deal of initial investigation work was performed to determine the best possible system available that would meet or exceed the regulations, and provide good stability with minimum false alarms, while providing additional benefits to plant operations if possible. Previous investigations done by Texaco in 1991/1992 were reviewed, and the latest improvements that had occurred since then were looked into. Bids were solicited from numerous possible suppliers, and were narrowed down to the three best candidates, which were reviewed in detail with the engineering, operations, and maintenance departments. The proposal selected was unanimously agreed upon by all departments, and was reviewed with management and finally submitted for funding. This is a rather involved process which is somewhat time consuming, but is required on a major project such as this to ensure a successful installation.

June 6, 1994	Engineering personnel assigned, initial investigation phase
--------------	---



June - Aug., 1994	Prepare Scope of Work Documents, Site Surveys by suppliers, Solicitation of bids, engineering review
Sept. 16, 1994	Initial internal submittal for funding
Sept. 21, 1994	Issue Letter of Intent to Controlotron, schedule manufacturing of equipment
Sept. 26, 1994	Start of preparation of Electrical Engineering Package
Oct. 18, 1994	Final internal submittal for funding
Nov. 15, 1994	Issue Purchase Order to Controlotron
Nov. 18, 1994	Issue Electrical Installation Package for bids
Dec. 14, 1994	Issue Electrical Installation Contract
Jan. - April, 1995	System Installation
April 17, 1995	Initial Power applied to system, communications established, remote phone link to Controlotron established
April - July	Ongoing "Optimization" or fine tuning of the system
May 9-10, 1995	I&E Technician Maintenance Training
May 16-17, 1995	A&B Teams Operator Training (16 operators)
May 19	C&D Teams Operator Training (16 operators)
May 18-June 2, 1995	Leak Testing
June 2, 1995	System placed into service

### **3. SYSTEM TESTING**

#### **3.1. DESCRIPTION OF TEST PROCEDURES**

Testing of the system was started on May 18, 1995, and the last tests were performed on June 2, 1995. Testing was performed both to verify operation to meet the state regulations, and to verify the performance estimates provided by Controlotron, which are considerably more stringent than those specified by the state regulations.

As show on P&ID drawing 22-DA-0020, Fr. 5, a group of 4" takeoff valves exist at the "A" Anchor location. These valves, although very



rarely used, can be used to drain the lines into a vacuum truck if necessary. "A" Anchor is the location where the dock transfer lines come back to the shore, and then continue from there on-shore to the plant. This location is approximately halfway between the end of the dock and the plant.

"A" Anchor was the location chosen for leak testing, as there is both the 4" takeoffs as well as ready access for a vacuum truck. Tests were performed by withdrawing product from each line from the 4" takeoff into a large vacuum truck where it was collected and returned to the plant. A Positive Displacement meter (Brooks Bi-rotor PD meter) was placed in the line so that the flow rates and totals could be confirmed. This meter was supplied by Camcal Inc.. Texaco Marketing has a long standing contract with Camcal for third party calibration verification of the metering used on the Puget Sound Plant truck loading rack. The meter supplied by Camcal was independently calibrated and certified by Camcal, and a Camcal technician was present to assist during the testing. Tests were performed both under actual flowing conditions with a ship loading/unloading (or by circulating product down to the dock and back to the plant), and in the static condition with no product transfer taking place.

As described above, the Controlotron 990LD system measures the difference between the flow in and out of a protected segment. The system integrates the flow difference over four time periods, 1, 5, 15, and 60 minutes, with increasingly smaller leak rates detected over the longer integration periods. For example, assume a line with a 2000 bph (barrels per hour) flow rate where the detection limits are as follows:

1 min.	2%
5 min.	1.5%
15 min.	1.0%
60 min.	0.75%

The instantaneous leak rate detected for each of these detection limits would be:

1 min.	$2\% \times 2000 \text{ bph} = 40 \text{ bph}$ or .666 barrels per minute
5 min.	$1.5\% \times 2000 \text{ bph} = 30 \text{ bph}$ or .5 barrels per minute
15 min.	$1.0\% \times 2000 \text{ bph} = 20 \text{ bph}$ or .333 barrels per minute



60 min.       $0.75\% \times 2000 \text{ bph} = 15 \text{ bph}$  or .25 barrels per minute

Since the leak rate is integrated over the time period, the total leak size required to trigger the alarm at each of these limits would then be:

1 min.	$1 \text{ min.} \times .666 \text{ barrels/min} = .666 \text{ barrels}$
5 min.	$5 \text{ min.} \times .5 \text{ barrels/min} = 2.5 \text{ barrels}$
15 min.	$15 \text{ min.} \times .333 \text{ barrels/min} = 5 \text{ barrels}$
60 min.	$60 \text{ min.} \times .25 \text{ barrels/min} = 15 \text{ barrels}$

As can be seen from this example, the larger the size of the leak, the more quickly it will be detected, while the very small leaks have to continue for some time before they are detected. This is handled this way as there is a degree of fluctuation in the flow readings and other uncertainties that are impossible to totally eliminate, but that uncertainty tends to go in both directions, alternating positive and then negative, and tends to cancel itself out over longer time periods. It cannot be totally canceled out, so even over the longer integration periods there is a limit to how sensitive the system can be set.

Tests were performed to verify the 1 and 5 minute detection limits only. As described above, the longer time periods are used to detect increasingly smaller sized leak rates, but over longer periods of time. The total amount of product and the amount of time involved to test these longer limits is a prohibiting factor. Also, verifying the shorter detection limits, due to the nature of the system, verifies that the metering is reporting accurately, with the metering reporting accurately, it is assured that the longer time limits will respond as programmed. Also note that once the accuracy of the metering is verified, the programmed limits can be changed as required and the accuracy will not be affected, just the size of the leak that is detected. With this system, when a leak event occurs, as long as the meters are reporting accurately, the total size of the leak can be accurately reported and documented.

During the fine tuning and optimizing stage of the project, the very detailed custody transfer records kept by both the plant and the ships personnel were sent to Controlotron and the metering was adjusted to match the shipping records as accurately as possible, which assures that leak volumes would be reported accurately.



The testing performed then basically verified that leak sizes were being accurately reported, and that alarms were triggered after removal of the anticipated amount of product. A leak flow rate was established which was just slightly in excess of the alarm limit, and was held to verify that the appropriate alarm condition was reported. Testing of both the 1 and 5 minute limits was combined, that is to say a leak flow rate slightly in excess of the 5 minute alarm rate was held until the alarm was indicated, then the leak flow rate was increased to just above the 1 minute rate, and the 1 minute alarm was verified. Note that the system polls once a minute, so the reporting of alarms at times was delayed somewhat based on how close to the beginning of a poll cycle the test was started. Running such tests is dynamic in that the leak flow rate had at times to be adjusted based on occurrences in the process, so at times minor flow rate variations affected the test results. At times, it took one or two minutes to stabilize the flow at the desired rate, which makes it appear that the system did not respond as quickly as it should. Please note this when reviewing the test results.

A Positive Displacement meter was used to verify the leak flow rates as it is a different type of meter than the ultrasonic meters, and was certified by a third party calibration. Positive Displacement meters are extremely reliable and accurate (0.25%), but are sensitive to solids mixed with the liquids. This became a problem when testing crude oil as it was being unloaded from the ships, as it was found that a considerable amount of solids flowed with the liquid, and as it turned out it was too much for the PD meter used during the test, even when various strainers and filter arrangements were attempted. The amount of liquid involved with this line was also greater than the other lines as this is a large line with a high maximum flow rate. Although it was attempted, it turned out that using a PD meter for testing was not feasible for the 30" Crude Line, although it worked well for all other lines. The vacuum truck level indicating gauge was used to verify the crude oil removal volume which worked reasonably well, although it was not as accurate as using the metering.



**TABLE 1 - CONTROLOTRON LEAK DETECTION SYSTEM PERFORMANCE SPECIFICATIONS**

<b>Crude Oil Line</b>	<b>All Other Lines</b>
1 Minute 2.0% of Maximum* flow rate	1 Minute 3.0% of Maximum* flow rate
5 Minute 1.5% of Maximum* flow rate	5 Minute 2.0% of Maximum* flow rate
15 Minute 1.0% of Maximum* flow rate	15 Minute 1.5% of Maximum* flow rate
60 Minute 0.75% of Maximum* flow rate	60 Minute 1.0% of Maximum* flow rate

Based on this, the following table lists the leak rates and volumes for each detection threshold:

LINE	MAXIMUM FLOW RATE *	1 MINUTE DETECTION LIMIT		5 MINUTE DETECTION LIMIT		15 MINUTE DETECTION LIMIT		60 MINUTE DETECTION LIMIT	
		Total Barrels	Barrels/Min	Total Barrels	Barrels/Min	Total Barrels	Barrels/Min	Total Barrels	Barrels/Min
Crude Oil	30,000 bph	10	7.5	37.5	7.5	75	5	75	3.75
Crude Flushing	8,000 bph	4	2.66	13.3	2.66	30.0	2.0	30.0	1.33
Bunker Fuel Oil	4,500 bph	2.25	1.5	7.5	1.5	16.875	1.125	16.875	0.75
Av Jet 1	2,000 bph	1	0.66	3.3	0.66	7.5	0.5	7.5	0.33
Av Jet 2	2,000 bph	1	0.66	3.3	0.66	7.5	0.5	7.5	0.33
Leaded Regular	7,000 bph	3.5	2.33	11.65	2.33	26.25	1.75	26.25	1.167
Lead Free Regular	7,000 bph	3.5	2.33	11.65	2.33	26.25	1.75	26.25	1.167
Lead Free Premium	7,000 bph	3.5	2.33	11.65	2.33	26.25	1.75	26.25	1.167
Diesel 1	2,500 bph	1.25	0.833	4.17	0.833	9.375	0.625	9.375	0.42
Diesel 2	2,500 bph	1.25	0.833	4.17	0.833	9.375	0.625	9.375	0.42
Diesel 3	2,500 bph	1.25	0.833	4.17	0.833	9.375	0.625	9.375	0.42
Ballast	8,000 bph	4	2.66	13.3	2.66	30.0	2.0	30.0	1.33

\* Maximum flow rate given to Controlotron during preparation of topology files.



Table 1 lists all the normal maximum flow rates for each line, and leak rates for each line and each detection limit. The 1 and 5 minute limits listed here are the values used during testing. Note that the detection limits listed are the limits estimated as possible by Controlotron prior to installation of the system. At the time the tests were performed, the system was still fairly new and limited run data was available. The system performed very well at these limits at that time and the testing was performed successfully, but later it was decided to raise the limits somewhat to allow more time for fine tuning so that all false alarm conditions which could occur could be seen and a method to handle them worked out. The nature of the testing performed verified that the system reported the leak sizes accurately, and therefore changing the programmed limits does not negate the test results in any way. For most lines, the current operating limits have recently been returned to these values, but this is an ongoing process and is subject to change as required. The limits listed in section 2.4 are, as previously stated, the worst case that will be used, as even under the most adverse conditions, operation has been found to be false alarm free and stable in this realm, and they are considerably better than the state requirements. The ongoing process of optimization will continue until the best sensitivity possible is achieved for all lines.

### 3.2. TEST RESULT PRINTOUTS

Attached to this report are printouts of graphic screens from the Controlotron Master Station which show the results of the tests for each line tested. The Controlotron Master Station provides numerous display screens to display data, and this data could be presented in quite a variety of ways. This particular screen was set up specifically to show as simply as possible at a glance the results of the tests. The upper graph, shows the total flow rate for the line reported by each of the meters during the tests. Below this are graphs showing the 1, 5 and 15 minute deltas (the delta is the flow difference between the two meters). When delta exceeds the threshold, shown in red, an alarm is reported. Note that the delta graphs each have four traces. The green trace is the uncompensated flow delta. This is primarily used as a diagnostic tool, and shows the "raw" data being received from the meter. The magenta trace is described as the warning line. This trace shows the data after correction for various factors such as temperature, Reynolds number, and other factors used to modify the flow signal. The red lines are the Threshold (delta) limits. The blue trace, is the trace that shows the actual flow difference used by the system to determine the alarm condition. It is the same data as the warning trace, but is further corrected by the system for operational factors such as line packing, aeration in the line, and other various internal correction factors used by the



software to determine if the flow difference is caused by some other operating parameter other than a leak. When the blue alarm trace exceeds the red threshold line, a leak alarm is issued by the system. Note that at the simplest level, the operator receives a simple alarm/no alarm indication from the system, and displays such as this are diagnostic tools to assist the operator in understanding the event in greater detail.

### 3.3. SUMMARY OF DETAILED TEST RESULTS

Note that the test setup used for these test worked very well, but that manual control of the leak flow rate was not always extremely precise. Some minor errors occurred due to difficulty in maintaining the desired flow rate due to the nature of the test setup and ongoing changes in the process conditions which required dynamic manual correction. Actually, when reviewing the test results, the more common cause of the minor deviations from the expected values is related to this instability.

Also please note that during the first tests performed, the 1 and 5 minute deltas were verified in separate test runs. All subsequent tests combined these into a single test run with two different flow rates. It was found that this method allowed for better control of the flow rates and of the testing in general.

The flow rate and total values are listed here in GPM and Gallons. These units are used as the meter used during testing was calibrated in those units. The values listed in Table 1 are converted to Gallons by multiplying barrels times 42.

#### 3.3.1. HIGH SULFUR DIESEL LINE #1 (HSD#1)

##### TEST #1 - LINE FLOWING, 5 MINUTE DELTA ALARM

Test Date	: 5/18/95
Start Time	: 11:03 AM
5 min. Delta Rate	: 35 GPM
5 min. Delta Total	: 175 Gallons

##### Total flow after:

1 min.	33 gallons
2 min.	72 gallons
3 min.	111 gallons
4 min.	149 gallons
5 min.	189 gallons



5 minute delta alarm received at 5 min., 15 seconds into test,  
total flow was 199 gallons

#### TEST #2 - LINE FLOWING, 1 MINUTE DELTA ALARM

Test Date : 5/18/95  
Start Time : 11:21 AM  
1 min. Delta Rate/Total : 52.5 GPM/Gallons

Total flow after:

1 min. 45.7 gallons  
2 min. 99.7 gallons

1 minute delta alarm received at 2 min., 20 seconds into test,  
total flow was 115 gallons

Note: This test was restarted after initially opening the valve too fast with too high of a flow rate, which produced an alarm 40 seconds into the test. After restarting, the flow rate during the first minute was too low to produce an alarm, and was increased to the correct level during the second minute, with the correct results.

#### TEST #3 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/18/95  
Start Time : 11:42 AM  
1 Min. Delta Rate/Total : 52.5 GPM/Gallons  
5 Minute Delta Rate : 35 GPM  
5 Minute Delta Total : 175 Gallons

Total flow after:

1 min. 40 gallons  
2 min. 87 gallons  
3 min. 131 gallons  
4 min. 149 gallons  
5 min. 220 gallons

5 minute delta alarm received at 5 min., 20 seconds into test,  
total flow was 235 gallons

Increased flow rate at 6 minutes into test to 1 minute delta rate

Total flow after:

6 min. 260 gallons  
7 min. 330 gallons



1 minute delta alarm received at 7 min., 20 seconds into test,  
total flow was 367 gallons

3.3.2. LOW SULFUR DIESEL LINE #2 (LSD#2)

TEST #1 - LINE FLOWING, COMBINED 1 & 5 MINUTE DELTA  
ALARMS

Test Date : 5/18/95  
Start Time : 13:40 PM  
1 Min. Delta Rate/Total : 52.5 GPM/Gallons  
5 Minute Delta Rate : 35 GPM  
5 Minute Delta Total : 175 Gallons

Total flow after:

1 min. 46 Gallons  
2 min. 88 Gallons  
3 min. 129 Gallons  
4 min. 170 Gallons  
5 min. 212 Gallons  
6 min. 250 Gallons

5 minute delta alarm received at 6 min., 10 seconds into test,  
total flow was 265 gallons

Increased flow rate at 9 minutes into test to 1 minute delta rate

Total flow after:

9 min. 400 Gallons  
10 min. 455 Gallons  
11 min. 514 Gallons  
12 min. 573 Gallons

1 minute delta alarm received at 12 min., 30 seconds into test,  
total flow was 603 Gallons

TEST #2 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA  
ALARMS

Test Date : 5/18/95  
Start Time : 14:40 PM  
1 Min. Delta Rate/Total : 52.5 GPM/Gallons  
5 Minute Delta Rate : 35 GPM  
5 Minute Delta Total : 175 Gallons



Total flow after:

1 min.	65 gallons
2 min.	120 gallons
3 min.	155 gallons
4 min.	200 gallons
5 min.	249 gallons
6 min.	295 gallons

5 minute delta alarm received at 6 min., 30 seconds into test, total flow was 320 gallons

Increased flow rate at 6 minutes, 30 seconds into test to 1 minute delta rate

Total flow after:

6 min. 30 sec.	320
7 min.	355

1 minute delta alarm received at 7 min., 45 seconds into test, total flow was 400 gallons

**Note:** As can be seen from these test results, an inaccuracy in the metering was noted during these tests. Initially, the flow rates were set at the desired rates, but had to be increased slightly to trigger the alarms. Initially this rate was set at about 55 GPM, just slightly higher than the expected 52.5 GPM. For the 1 minute delta alarms, the flow rate had to be increased to approx. 60 GPM to trigger this alarm. This is a minor error which was due to an imbalance between the meters (note that just prior to the start of the test a small offset away from zero in the negative direction can be observed on the 5 and 15 minute delta graphs). To put this error into perspective, the 1 minute leak rate of 52.5 GPM or 1.25 BPM is 3.0% of the normal maximum flow rate for this line. 60 GPM or 1.43 BPM is 3.4% of the normal maximum flow rate for this line, the error being approximately 0.4%. This metering error was subsequently corrected as a result of this testing after additional run time was acquired, which allowed further optimization of the Reynolds correction curves for this line.

### 3.3.3. LOW SULFUR DIESEL LINE #3 (LSD#3)

TEST #1 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/18/95



Start Time : 15:35 PM  
1 Min. Delta Rate/Total : 52.5 GPM/Gallons  
5 Minute Delta Rate : 35 GPM  
5 Minute Delta Total : 175 Gallons

Total flow after:

1 min. 36 Gallons  
2 min. 85 Gallons  
3 min. 125 Gallons  
4 min. 170 Gallons  
5 min. 216 Gallons

5 minute delta alarm received at 5 min., 40 seconds into test,  
total flow was 245 gallons

Increased flow rate at 6 minutes into test to 1 minute delta rate

Total flow after:

6 min. 260 Gallons  
7 min. 317 Gallons  
8 min. 374 Gallons

1 minute delta alarm received at 8 min., 0 seconds into test,  
total flow was 374 Gallons

#### TEST #2 - LINE FLOWING, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/18/95  
Start Time : 17:38 PM  
1 Min. Delta Rate/Total : 52.5 GPM/Gallons  
5 Minute Delta Rate : 35 GPM  
5 Minute Delta Total : 175 Gallons

Total flow after:

1 min. 36 gallons  
2 min. 85 gallons  
3 min. 125 gallons  
4 min. 170 gallons  
5 min. 215 gallons

5 minute delta alarm received at 5 min., 30 seconds into test,  
total flow was 238 gallons

Increased flow rate at 6 minutes, into test to 1 minute delta  
rate



Total flow after:

6 min. 260

7 min. 316

1 minute delta alarm received at 7 min., 15 seconds into test,  
total flow was 335 gallons

### 3.3.4. LEAD FREE REGULAR LINE (LFR)

#### TEST #1 - LINE FLOWING, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/23/95  
Start Time : 11:28 AM  
1 Min. Delta Rate/Total : 147 GPM/Gallons  
5 Minute Delta Rate : 97.8 GPM  
5 Minute Delta Total : 489 Gallons

Total flow after:

1 min. 108 Gallons

2 min. 216 Gallons

3 min. 335 Gallons

4 min. 480 Gallons

5 min. 630 Gallons

5 minute delta alarm received at 5 min., 40 seconds into test,  
total flow was 720 gallons

1 minute delta alarm received at 5 min., 40 seconds into test,  
total flow was 720 gallons

#### TEST #2 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/23/95  
Start Time : 13:19 PM  
1 Min. Delta Rate/Total : 147 GPM/Gallons  
5 Minute Delta Rate : 97.8 GPM  
5 Minute Delta Total : 489 Gallons

Total flow after:

1 min. 150 gallons

2 min. 305 gallons

3 min. 423 gallons

4 min. 537 gallons



5 min. 650 gallons

5 minute delta alarm received at 5 min., 10 seconds into test,  
total flow was 660 gallons

Increased flow rate at 6 minutes into test to 1 minute delta rate

Total flow after:

6 min. 807 Gallons

7 min. 1000 Gallons

1 minute delta alarm received at 7 min., 0 seconds into test,  
total flow was 1000 gallons

### 3.3.5. AVIATION JET FUEL LINE #2 (AV\_JET2)

TEST #1 - LINE FLOWING, COMBINED 1 & 5 MINUTE DELTA  
ALARMS

Test Date : 5/23/95  
Start Time : 15:13 PM  
1 Min. Delta Rate/Total : 42 GPM/Gallons  
5 Minute Delta Rate : 28 GPM  
5 Minute Delta Total : 140 Gallons

Total flow after:

1 min. 27 Gallons

2 min. 64 Gallons

3 min. 101 Gallons

4 min. 138 Gallons

5 min. 176 Gallons

5 minute delta alarm received at 5 min., 0 seconds into test,  
total flow was 176 gallons

Increased flow rate at 6 minutes into test to 1 minute delta rate

Total flow after:

6 min. 219 Gallons

7 min. 269 Gallons

8 min. 334 Gallons

9 min. 410 Gallons

1 minute delta alarm received at 9 min., 0 seconds into test,  
total flow was 410 Gallons



TEST #2 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/23/95  
Start Time : 15:30 PM  
1 Min. Delta Rate/Total : 42 GPM/Gallons  
5 Minute Delta Rate : 28 GPM  
5 Minute Delta Total : 140 Gallons

Total flow after:

1 min. 36 gallons  
2 min. 78 gallons  
3 min. 120 gallons  
4 min. 162 gallons  
5 min. 175 gallons

5 minute delta alarm received at 5 min., 0 seconds into test, total flow was 175 gallons

1 minute delta alarm received at 2 min., 30 seconds into test, total flow was 100 gallons (no need to increase flow rate)

3.3.6. AVIATION JET FUEL LINE #1 (AV\_JET1)

TEST #1 - LINE FLOWING, COMBINED 1 & 5 MINUTE DELTA ALARM

Test Date : 5/23/95  
Start Time : 15:58 PM  
1 Min. Delta Rate/Total : 42 GPM/Gallons  
5 Minute Delta Rate : 28 GPM  
5 Minute Delta Total : 140 Gallons

Total flow after:

1 min. 26 Gallons  
2 min. 60 Gallons  
3 min. 92 Gallons  
4 min. 132 Gallons  
5 min. 171 Gallons  
6 min. 213 Gallons

5 minute delta alarm received at 6 min., 10 seconds into test, total flow was 225 gallons

Increased flow rate at 7 minutes into test to 1 minute delta rate



Total flow after:

7 min. 263 Gallons  
8 min. 328 Gallons

1 minute delta alarm received at 8 min., 0 seconds into test,  
total flow was 328 Gallons

#### TEST #2 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/23/95  
Start Time : 16:14 PM  
1 Min. Delta Rate/Total : 42 GPM/Gallons  
5 Minute Delta Rate : 28 GPM  
5 Minute Delta Total : 140 Gallons

Total flow after:

1 min. 38 gallons  
2 min. 73 gallons  
3 min. 106 gallons  
4 min. 140 gallons  
5 min. 189 gallons

5 minute delta alarm received at 4 min., 0 seconds into test,  
total flow was 140 gallons

1 minute delta alarm received at 5 min., 0 seconds into test,  
total flow was 189 gallons

#### 3.3.7. LEAD FREE PREMIUM LINE (LFP)

#### TEST #1 - LINE FLOWING, COMBINED 1 & 5 MINUTE DELTA ALARM

Test Date : 5/26/95  
Start Time : 9:28 AM  
1 Min. Delta Rate/Total : 147 GPM/Gallons  
5 Minute Delta Rate : 97.8 GPM  
5 Minute Delta Total : 489 Gallons

Total flow after:

1 min. 47 Gallons  
2 min. 114 Gallons  
3 min. 211 Gallons  
4 min. 340 Gallons  
5 min. 480 Gallons



6 min. 623 Gallons

5 minute delta alarm received at 6 min., 50 seconds into test,  
total flow was 720 gallons

Increased flow rate at 7 minutes into test to 1 minute delta rate

Total flow after:

7 min. 760 Gallons

8 min. 940 Gallons

1 minute delta alarm received at 8 min., 50 seconds into test,  
total flow was 1100 gallons

#### TEST #2 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/26/95

Start Time : 9:53 PM

1 Min. Delta Rate/Total : 147 GPM/Gallons

5 Minute Delta Rate : 97.8 GPM

5 Minute Delta Total : 489 Gallons

Total flow after:

1 min. 105 gallons

2 min. 217 gallons

3 min. 328 gallons

4 min. 438 gallons

5 min. 550 gallons

5 minute delta alarm received at 5 min., 45 seconds into test,  
total flow was 630 gallons

Increased flow rate at 6 minutes into test to 1 minute delta rate

Total flow after:

6 min. 660 Gallons

7 min. 806 Gallons

1 minute delta alarm received at 7 min., 40 seconds into test,  
total flow was 930 gallons

#### 3.3.8. LEADED REGULAR GASOLINE LINE (LR)

**Note:** This line is not in service at this time



TEST #1 - LINE FLOWING, COMBINED 1 & 5 MINUTE DELTA ALARM

Test Date : 5/26/95  
Start Time : 11:22 AM  
1 Min. Delta Rate/Total : 147 GPM/Gallons  
5 Minute Delta Rate : 97.8 GPM  
5 Minute Delta Total : 489 Gallons

Total flow after:

1 min. 92 Gallons  
2 min. 202 Gallons  
3 min. 302 Gallons  
4 min. 409 Gallons  
5 min. 521 Gallons  
6 min. 635 Gallons  
7 min. 753 Gallons  
8 min. 871 Gallons

5 minute delta alarm received at 8 min., 20 seconds into test, total flow was 916 gallons

Increased flow rate at 9 minutes into test to 1 minute delta rate

Total flow after:

9 min. 1008 Gallons  
10 min. 1177 Gallons

1 minute delta alarm received at 10 min., 10 seconds into test, total flow was 1200 gallons

TEST #2 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/26/95  
Start Time : 11:41 AM  
1 Min. Delta Rate/Total : 147 GPM/Gallons  
5 Minute Delta Rate : 97.8 GPM  
5 Minute Delta Total : 489 Gallons

Total flow after:

1 min. 85 gallons  
2 min. 186 gallons  
3 min. 303 gallons  
4 min. 418 gallons  
5 min. 536 gallons  
6 min. 651 gallons



5 minute delta alarm received at 6 min., 50 seconds into test,  
total flow was 740 gallons

Increased flow rate at 7 minutes into test to 1 minute delta rate

Total flow after:

7 min.	767 Gallons
8 min.	904 Gallons
9 min.	1074 Gallons

1 minute delta alarm received at 9 min., 0 seconds into test,  
total flow was 1074 gallons

### 3.3.9. BUNKER FUEL OIL LINE (BUNKER\_FO)

TEST #1 - LINE FLOWING, COMBINED 1 & 5 MINUTE DELTA  
ALARM

Test Date	: 5/26/95
Start Time	: 14:23 PM
1 Min. Delta Rate/Total	: 94.5 GPM/Gallons
5 Minute Delta Rate	: 63 GPM
5 Minute Delta Total	: 315 Gallons

Total flow after:

1 min.	77 Gallons
2 min.	152 Gallons
3 min.	242 Gallons
4 min.	347 Gallons
5 min.	452 Gallons
6 min.	557 Gallons

5 minute delta alarm received at 6 min., 10 seconds into test,  
total flow was 575 gallons

Increased flow rate at 7 minutes into test to 1 minute delta rate

Total flow after:

7 min.	667 Gallons
8 min.	827 Gallons

1 minute delta alarm received at 8 min., 45 seconds into test,  
total flow was 962 gallons



TEST #2 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA ALARMS

Test Date : 5/26/95  
Start Time : 14:56 PM  
1 Min. Delta Rate/Total : 94.5 GPM/Gallons  
5 Minute Delta Rate : 63 GPM  
5 Minute Delta Total : 315 Gallons

Total flow after:

1 min. 95 gallons  
2 min. 150 gallons  
3 min. 210 gallons  
4 min. 273 gallons

5 minute delta alarm received at 4 min., 45 seconds into test, total flow was 323 gallons

Increased flow rate at 6 minutes into test to 1 minute delta rate

Total flow after:

6 min. 420 Gallons  
7 min. 517 Gallons

1 minute delta alarm received at 7 min., 45 seconds into test, total flow was 617 gallons

3.3.10. CRUDE FLUSHING LINE (CRUDE\_FLUSH)

TEST #1 - LINE FLOWING, COMBINED 1 & 5 MINUTE DELTA ALARM

Test Date : 5/31/95  
Start Time : 11:09 AM  
1 Min. Delta Rate/Total : 168 GPM/Gallons  
5 Minute Delta Rate : 111.7 GPM  
5 Minute Delta Total : 558.6 Gallons

Total flow after:

1 min. 260 Gallons  
2 min. 360 Gallons  
3 min. 490 Gallons  
4 min. 670 Gallons  
5 min. 830 Gallons



5 minute delta alarm received at 5 min., 0 seconds into test,  
total flow was 830 gallons

1 minute delta alarm received at 5 min., 0 seconds into test,  
total flow was 830 gallons

**TEST #2 - LINE STATIC, COMBINED 1 & 5 MINUTE DELTA  
ALARMS**

Test Date : 5/31/95  
Start Time : 11:28 AM  
1 Min. Delta Rate/Total : 168 GPM/Gallons  
5 Minute Delta Rate : 111.7 GPM  
5 Minute Delta Total : 558.6 Gallons

Total flow after:

1 min.	151 gallons
2 min.	242 gallons
3 min.	350 gallons
4 min.	460 gallons
5 min.	590 gallons
6 min.	720 gallons

5 minute delta alarm received at 6 min., 10 seconds into test,  
total flow was 740 gallons

Increased flow rate at 7 minutes into test to 1 minute delta rate

Total flow after:

7 min.	890 Gallons
8 min.	1110 Gallons

1 minute delta alarm received at 8 min., 10 seconds into test,  
total flow was 1135 gallons

**3.3.11. 30" CRUDE OIL LINE (CRUDE\_OIL)**

**Note:** 1 minute delta tests only were performed on the 30" Crude Oil Line due to the large flow rates and volume of crude oil required to trigger the 5 minute delta alarm. The vacuum truck level gauge was used to calculate crude oil volume during this testing due to the high solids content which caused problems with the metering.

**TEST #1 - LINE FLOWING, 1 MINUTE DELTA ALARM**



Test Date : 6/2/95  
Start Time : 12:25 PM  
1 Min. Delta Rate/Total : 420 GPM/Gallons  
5 Minute Delta Rate : 315 GPM  
5 Minute Delta Total : 1575 Gallons

Total flow after:  
1 min. 380 Gallons  
2 min. 830 Gallons

1 minute delta alarm received at 2 min., 30 seconds into test,  
total flow was 1055 gallons

#### TEST #2 - LINE STATIC, 1 MINUTE DELTA ALARM

Test Date : 6/2/95  
Start Time : 13:56 PM  
1 Min. Delta Rate/Total : 420 GPM/Gallons  
5 Minute Delta Rate : 315 GPM  
5 Minute Delta Total : 1575 Gallons

Total flow after:  
1 min. 350 gallons  
2 min. 770 gallons  
3 min. 1220 gallons

1 minute delta alarm received at 3 min., 40 seconds into test,  
total flow was 1500 gallons

**Note:** During both test for this line the initial flow rate was too low to trigger the alarm, flow rate was increased after the first minute to the correct flow rate.

#### 3.3.12. BALLAST LINE


Testing on the Ballast Line is not complete as of the date of this report. Implementation of the Ballast line leak detection required some piping work, as the pipe is an older style concrete lined pipe. This required that a non-line spool piece be added to the line for metering purposes. This work could not be performed during the winter months due to the need to circulate to prevent freezing. As a result, this line is somewhat behind all others. All equipment is installed for this line, and the initial optimization is being performed. It is expected that testing on this line will occur by August 15, 1995.



**4. APPENDIX A - TEST RESULT PRINTOUTS**



Controlotron 990LD HSD1: HSD1-DOCK <F9> MultiGraph Optional




ALARM:L F




HSD1: HSD1-DOCK <F9> MultiGraph Optional

Controlotron 990LD






Controlotron 990LD LSD2: LSD2-DOCK <F9> MultiGraph Optional



05.18.95  
14.55  
ALARM: L F




Controlotron 990LD LSD2: LSD2-DOCK <F9> MultiGraph Optional






Controlotron 990LD LSD3: LSD3-DOCK <F9> MultiGraph Optional






Controlotron 990LD LSD3: LSD3-DOCK <F9> MultiGraph Optional



ALARM: L F




Controlotron 990LD LFR: Z2RG20-DOCK <F9> MultiGraph Optional



10.10 10.30 10.50 11.10 11.30 11.50  
05.23.95 10 Minutes / Division




Controlotron 990LD LFR: 22RG20-D0CK <F9> MultiGraph Optional 1






Controlotron 990LD AV\_JET2: AV\_JET2-DOCK <F9> MultiGraph Optional






Controlotron 990LD AV\_JET2: AV\_JET2-DOCK <F9> MultiGraph Optional





Controlotron 990LD AV\_JET1: AV\_JET1-DOCK <F9> MultiGraph Optional




ALARM: F 05.23.95

5 Minutes / Division




LFP: Z2RG10-DOCK <F9> MultiGraph Optional






Controlotron 990LD LR: 22RG11-DOCK <F9> MultiGraph Optional



ALARM:L F




Controlotron 990LD BUNKER\_F0: 22RG6-DOCK <F9> MultiGraph Optional



ALARM: F 05.26.95




Controlotron 990LD CRUDE\_FLUSH: ZZRG2-DOCK <F9> MultiGraph Optional






Controlatron 990LD CRUDE\_OIL: DOCK-22RG2 <F9> MultiGraph Optional



ALARM: F



Controltron 998LD CRUDE\_OIL: DOCK-22RG2 <F9> MultiGraph Optional









TEXACO: Puget Sound Plant	<b>Leak Detection and Monitoring of the Dock Transfer Lines</b>	Code: GSO098
DEPARTMENT: RP&S		Number: 98
STANDING ORDERS: General		Version No.: 1
		Date: 8/2/95
		Page: 1 of 3

## Leak Detection Policy

### Regulatory Requirements:

The purpose of the state regulation, "Facility Oil Handling Operations and Design Standards, Chapter 173-180A WAC," is to establish facility operations and design standards that, when followed will:

- 1) Prevent oil and petroleum spills from occurring;
- 2) Ensure that facilities are designed and operated in a manner which will provide the best achievable protection of the public health and the environment;
- 3) Provide improved protection of Washington waters and natural resources from the impacts of oil spills caused by improper oil handling equipment design and operations.

Section 100 (8) further requires that:

Facilities shall have the capability of detecting a transfer pipeline leak equal to eight percent of the maximum design flow rate within fifteen minutes for transfer pipelines connected to tank vessels. Leak detection capability shall be determined by the facility using best engineering judgment. Deficiencies with leak detection systems such as false alarms must be addressed and accounted for by the facility. Facilities may meet these requirements by:

- (a) Visual inspection provided the entire pipeline is visible and inspected every fifteen minutes; or
- (b) Instrumentation; or
- (c) Completely containing the entire circumference of the pipeline provided that a leak can be detected within fifteen minutes; or
- (d) Conducting an acceptable hydrotest of the pipeline immediately before the oil transfer with visual surveillance of the exposed pipeline every fifteen minutes; or
- (e) A combination of the above strategies; or
- (f) A method approved by the department which meets the standard identified in this section.

Leak detection system operation and operator response must be described in the facility operations manual.

### Means of Leak Detection:

The following means are used to monitor and detect leaks on the dock transfer lines:

1. Instrument Leak Detection System (ILDS) - Controlotron 990LD  
Is a Compensated Volume Balance System utilizing clamp-on transit time flow metering, to establish flow differences (deltas) and line pack differences to determine if there is a potential line leak between the meter sites.



TEXACO: Puget Sound Plant	<b>Leak Detection and Monitoring of the Dock Transfer Lines</b>	Code: GSO098
DEPARTMENT: RP&S		Number: 98
STANDING ORDERS: General		Version No.: 1
		Date: 8/2/95
		Page : 2 of 3

The area of coverage that the ILDS system monitors is from the meter site just north of the Fire Protection building on the dock to the crude booster pump area to just west of Tank 36 for the 30 inch Crude line and the Crude Flushing line. The product lines are covered from the meter site just north of the Dock Shipping Pumps discharge to the meter site just north of the Fire Protection building. The Ballast line is covered from the meter site just north of the Fire Protection building to just north of the Ballast Tank (Tank 60) at the Effluent Plant.

2. Dock Operator Local Inspection

The Dock Operator maintains local inspection and monitoring of the Dock Transfer lines, from the east end of the dock wharf (LDS meter site) to the west end of the dock wharf. The dock wharf is manned 7 days a week 24 hours a day.

3. Remote Visual Monitoring System

Uses cameras to monitor key sensitive remote sites, (Crude Booster & A Anchor, TTLR & Gasoline Blender). The sites are then monitored remotely by the blending plant operator.

4. Local Visual Inspections

Daily routine inspection rounds of the dock lines by the RP&S Operators.  
Daily routine and specific inspection duty rounds of the dock lines both in and outside of the plant, by the plant security forces.

**Instrument Leak Detection System Operation Requirements**

1. The Instrument Leak Detection System is to be in a fully operable mode to maintain capability to detect leaks at both full design flow and at static conditions at all times.
2. When the ILDS system is either partially or fully off-line, the dock transfer lines will be visually inspected and monitored on a continuous basis until the ILDS system is fully on-line.
3. All records for leak & site alarms will be maintained for a minimum of three years. Including the Dock Transfer Lines - Leak Alarm Log Sheet, Leak and Site Alarm Inspection Form, Alarm Summary Pages, Alarm Graphic Display, etc.
  - WAC 173-180A-120 Record Keeping. Records required by this rule shall be maintained and available for a minimum of three years. Storage tank and Pipeline records shall be maintained for the life of the equipment. Records shall be available to the department (DOE) for inspection or photocopying upon request.



TEXACO: Puget Sound Plant	<b>Leak Detection and Monitoring of the Dock Transfer Lines</b>	Code: GSO098
DEPARTMENT: RP&S		Number: 98
STANDING ORDERS: General		Version No.: 1
		Date: 8/2/95
		Page : 3 of 3

**Required Responses to Instrument Leak Detection System Leak & Site Alarms:**

1. The RP&S Operators will respond to all ILDS generated Leak Alarms (1,5,15,60 & pack delta's) & Site Alarms (failed site communications with the master station), by acknowledging, determining and verifying all leak & site alarms, by using the above listed means.
2. The RP&S Operators & Plant Security Forces, will inspect all effected dock transfer lines, with local visual inspection rounds.
3. The RP&S Operators will record, document and maintain files on all leak & site alarms, (false or real alarms).
4. The RP&S Supervision will ensure, that all real leak event data is archived, to disk format, from the ILDS (Controlotron Master Station). (To be maintained with the leak file, at EH&S).
5. The RP&S Operators will maintain all records within the Leak Alarm Log Book. The RP&S Supervisors will pull all of the monthly log sheets and inspection forms for review and then to forward all records to EH&S - attention Craig Ginnett for filing.

**Required Response to Leak Detection System Failures:**

1. The RP&S Operators will notify the RP&S Foreman or Night Foreman of the system failure.
2. The RP&S Foreman or Night Foreman will ensure that the LDS system is as expeditiously repaired as possible by notifying:
  - The on-shift unit I & E personnel; or
  - The on-shift I & E plant coverage personnel; or
  - The maintenance planner to callout I & E personnel
3. The RP&S Foreman or Night Foreman will ensure that all means are used to assure that the lines are monitored and inspected on a continuous basis through out the time period that the ILDS system is in a partial or full system failure. i.e.;
  - Increased operator awareness of affected operations
  - Increased operator and security inspection rounds of the dock transfer lines
  - Supplement the work force as necessary

Boyd L Wells





TEXACO  
Puget Sound Plant

## Monitoring the Dock Transfer Lines for Leaks

'FM 'CB 'DW  
RPSBSO.002  
VERSION # 1  
VER. DATE: 8/2/95  
Page 1 of 5

AUTHORIZED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

### SCOPE

This procedure describes the steps necessary to monitor the dock transfer lines for the potential of leaks.

### RESPONSIBILITIES

RP&S (Receiving, Pumping, and Shipping) Operators are responsible for this procedure.

### REQUIREMENTS

The Dock Transfer Lines will be monitored on a continuous basis using the Leak Detection System - Contolotron 990LD, Remote Visual Monitoring - Cameras, Local Visual Inspection - Operators and Security Forces and the Dock Operator Local Visual Inspection of the Dock Wharf.

The Dock Transfer Lines at the wharf that are not instrument monitored for leaks, will be visually inspected daily and documented as of their status. Records to be forwarded to the RP&S Foremans office for filling.

The plant security forces to perform drive by inspections of the dock transfer lines both in and outside of the plant during their routine duties and per specific inspection duties that require documentation of the transfer lines status.

All leak & site alarms must be documented.

All records dealing with leak & site alarms and inspection, must be kept for three years.





TEXACO  
Puget Sound Plant

### Monitoring the Dock Transfer Lines for Leaks

'FM 'CB 'DW  
RPSBSO.002  
VERSION # 1  
VER. DATE: 8/2/95  
Page 2 of 5

AUTHORIZED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

#### RELEVANT DOCUMENTS

RP&S General Standing Order No. 98 - Leak Detection & Monitoring of the Dock Transfer Lines.  
WAC Chapter 173-180A-100-(8) - Transfer Pipeline Requirements.  
WAC Chapter 173-180A-120 - Record Keeping.  
Controlotron - Master Station Field Manual  
Monitoring & Acknowledging the Controlotron 990LD  
Leak Detection System for Leak Alarms - Procedure, RPSB SO 001.

#### MATERIALS/EQUIPMENT

Leak Detection System - Controlotron 990LD.  
Remote Visual Monitoring System.

#### PROCESS CONTROL

N/A

#### SAFETY and HEALTH

N/A.

#### QUALITY

There are no special quality concerns that apply to this procedure.





TEXACO  
Puget Sound Plant

## Monitoring the Dock Transfer Lines for Leaks

'FM 'CB 'DW  
RPSBSO.002  
VERSION # 1  
VER. DATE: 8/2/95  
Page 3 of 5

- 1.0 Monitor the Dock Transfer Pipelines.
  - 1.1 View the System Alarm Status Screen, on the Controlotron 990LD Leak Detection system, for operating conditions, on a continuous basis.
  - 1.2 Make remote visual inspections of the dock lines, using the Remote Visual Monitor Cameras, on a continuous basis.
  - 1.3 Make local visual inspections of all segments of dock lines not instrument covered, on a continuous basis.
  - 1.4 Make local visual inspections of all dock wharf lines that are not instrument monitored, on a continuous basis.
  - 1.5 Inspect and record all dock lines and surrounding waters on the Dock Area & Surrounding Water's Inspection Form, once a day.
- 2.0 Acknowledge the Leak Detection Systems, line and site warnings and alarms.

### NOTE

Refer to the "Monitoring & Acknowledging the Controlotron 990LD Leak Detection System for Leak Alarms", procedure.

**VOID**  
**24 HOURS**  
**AFTER**  
**PRINTDATE**



**NOTE**


**Segment warnings** are when the raw or uncompensated deltas exceed the threshold. **Segment alarms** are when the compensated or AppCon, (application condition) deltas exceed the threshold.

**Site warnings** are when the site can not get a reading. **Site alarms** are when the site fails to communicate with the master station.

- |   |   |
|---|---|
| <p>3.0 Verify that there are no leaks.</p>      | <p>3.1 Determine the cause of the alarm, by reviewing the appropriate screens on the Controlotron 990LD Leak detection system.</p>  |
|   | <p>3.2 Make remote visual observation of all dock lines using the Leak detection Monitoring Cameras.</p>  |
|   | <p>3.3 Make local visual inspections of the dock line in alarm.</p>   |
|   | <p>3.4 Notify the RP&amp;S Foreman or Night Foreman, of the condition.</p>  |
| <p>4.0 Document the leak &amp; site alarms.</p> | <p>4.1 Record the following information on the Leak Alarm Log Sheet, for leak &amp; site alarms:</p> <ul style="list-style-type: none"> <li>· Line/Site</li> <li>· Alarm Type, Time, &amp; Date</li> <li>· Alarm Acknowledged Time</li> <li>· Alarm Acknowledged By</li> <li>· Remarks</li> </ul> |

**VOID  
24 HOURS  
AFTER  
PRINTDATE**



 <p>TEXACO Puget Sound Plant</p>	<p><b>Monitoring the Dock Transfer Lines for Leaks</b></p>	<p>'FM 'CB 'DW RPSBSO.002 VERSION # 1 VER. DATE: 8/2/95 Page 5 of 5</p>
---	--	---

- 4.2 Record the following information on the Dock Transfer Lines Leak Alarm Inspection Form, for leak alarms:
- Line
  - Time
  - Date
  - Alarm delta type
  - Local site verification
  - Remote site verification
  - Remarks - alarm cause, appropriate actions taken to correct
- 4.3 Attach all leak alarm graphic displays and alarm summary print outs, to the Dock Transfer Lines Leak Alarm Inspection Form, maintain the records in the RP&S Dock Transfer Lines Leak & Site Log Book.





TEXACO  
Puget Sound Plant

**Monitoring & Acknowledging the  
Controlotron 990LD Leak Detection  
System for Leak Alarms**

'FM 'CB 'DW  
RPSBSO.001  
VERSION # 1  
VER. DATE: 8/1/95  
Page 1 of 7

AUTHORIZED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

**SCOPE**

This procedure describes the steps necessary to monitor the 990LD Controlotron Leak Detection system and acknowledge and respond to Leak Detection Leak Alarms and System Fault Alarms on the system for the Dock Transfer Lines.

**RESPONSIBILITIES**

RP&S (Receiving, Pumping, and Shipping) Operators are responsible for this procedure.

**REQUIREMENTS**

Monitor the 990LD system during all product movements and periodically when lines are not in use for possible leaks.

Respond to all alarms as expeditiously as possible.

**RELEVANT DOCUMENTS**

Controlotron - Master Station Field Manual

**MATERIALS/EQUIPMENT**

There are no special materials or equipment required for this procedure.

**PROCESS CONTROL**

Refer to Appendix A for a summary of the consequences of deviating from the operating limits described in this procedure, and the steps to recover from deviation.

**SAFETY and HEALTH**

Refer to Appendix B for a summary of chemical properties and hazards. Observe all plant safety and health rules when performing this procedure.

**QUALITY**

There are no special quality concerns that apply to this procedure.



1.0 Monitoring the Controlotron 990LD System's Master Station for leaks.

1.1 Check the status levels for each line segment and site station.

**NOTE**

Refer to the System Alarm Status screen (F1) on the Controlotron Master Station and TDC Groups 61 & 62.

2.0 Acknowledge and respond to leak alarms on the Controlotron 990LD Master Station and TDC.

2.1 Acknowledge the Leak Detection Common alarm, 22FA300A and any individual site flow alarms on the TDC.

**NOTE**

Acknowledging this alarm, clears it only from the TDC not the 990LD Master Station.

2.2 Determine the line segment in alarm, call up the System Alarm Status screen, by pressing F1 on the 990LD Master Station.





TEXACO  
Puget Sound Plant

**Monitoring & Acknowledging the  
Controlotron 990LD Leak Detection  
System for Leak Alarms**

'FM 'CB 'DW  
RPSBSO.001  
VERSION # 1  
VER. DATE: 8/1/95  
Page 3 of 7

**NOTE**

The segment in alarm will be flashing in red, on the System Alarm status screen. The other segment designations are as follows:

Green = Ok, Red = Leak/Pack, Blue = Anti Leak  
(Blinking) = Unacknowledged Alarm

- 2.3 Determine the alarm type, move the cursor to the desired alarming segment, press **A**.

**NOTE**


The alarm types that can be noted here are 1, 5, 15, 60 minute Flow Delta's and Pack Delta Alarms.

- 2.4 Record the appropriate alarm data on the Dock Transfer Lines - Leak Alarm Log Sheet.
- 2.5 Acknowledge the alarm, press **ENTER**.

**NOTE**

Moving to another screen by pushing a Hot Key, will leave the alarm **unacknowledged**.



 <p>TEXACO Puget Sound Plant</p>	<p><b>Monitoring &amp; Acknowledging the Controlotron 990LD Leak Detection System for Leak Alarms</b></p>	<p>'FM 'CB 'DW RPSBSO.001 VERSION # 1 VER. DATE: 8/1/95 Page 4 of 7</p>
---	---	---

**NOTE**

Pressing the **Enter** key twice will call up a screen that lists all of the available screens and their associated Hot Keys for veiwing the screens.

- 2.6 Determine, if the specific alarm is due to operational demands and conditions or if it is a possible leak, by bringing up the desired screen for the designated alarm.

**NOTE**

For Delta Flow Alarms call up the Segment Status screen, (F2), for the current numeric data or the MultiGraph Delta screen (F5).

For Pack Delta Alarms call up the Line Pack screen, (CF7), or the Pack Delta screen, (CF8).

For a comparison of the 1 minute delta to flow, liquident and temperature, call up the Multigraph Data screen, (F6), or the Segment Status screen, (F2), for numeric data of the same.





TEXACO  
Puget Sound Plant

**Monitoring & Acknowledging the  
Controlotron 990LD Leak Detection  
System for Leak Alarms**

'FM 'CB 'DW  
RPSBSO.001  
VERSION # 1  
VER. DATE: 8/1/95  
Page 5 of 7

**NOTE**

When the appcon delta for the one minute delta exceeds the threshold on a continuous basis, this is a strong indication of a major leak.

When the appcon delta exceeds the one minute delta only momentarily, this is a indication that it may be operational conditions that are the cause.

- 3.0 Acknowledge and respond to system faults on the Controlotron 990LD Master Station.
- 3.1 Acknowledge the Leak Detection System Fault alarm, 22QA300 on the TDC.

**NOTE**

Acknowledging this alarm, clears it only from the TDC not the 990LD Master Station.

- 3.2 Determine the site in alarm, call up the System Alarm Status screen, by pressing F1 on the 990LD Master Station.





TEXACO  
Puget Sound Plant

**Monitoring & Acknowledging the  
Controlotron 990LD Leak Detection  
System for Leak Alarms**

'FM 'CB 'DW  
RPSBSO.001  
VERSION # 1  
VER. DATE: 8/1/95  
Page 6 of 7

**NOTE**

The site in alarm will be flashing in red, on the System Alarm status screen. The other site designations are as follows:

Green = Ok, Yellow = Empty @ Site not able to get reading, Red = FLT/MEM - Fault, (Blinking) Red = Unacknowledged Alarm

3.3 Determine the alarm type, move the cursor to the desired alarming segment, press **A**.

3.4 Acknowledge the alarm, press **ENTER**.

**NOTE**

Moving to another screen by pushing a Hot Key, will leave the alarm **unacknowledged**.

**NOTE**

Pressing the **Enter** key twice will call up a screen that lists all of the available screens and their associated Hot Keys for veiwing the screens.





TEXACO  
Puget Sound Plant

**Monitoring & Acknowledging the  
Controlotron 990LD Leak Detection  
System for Leak Alarms**

'FM 'CB 'DW  
RPSBSO.001  
VERSION # 1  
VER. DATE: 8/1/95  
Page 7 of 7

- 3.5 Determine, if the specific warning or alarm condition is due to operational demands and/or system communication problems, by bringing up the site data screen (alpha numeric) F3, to compare the data between the two different sites on the affected segment.

**NOTE**

When the site is in the **Yellow Warning** condition, this is probably due to operational conditions such as a void in the line or product solidified, etc., causing the site transducers to not being able to get a reading.

When the site is in the **Red Alarm** condition, this is probably due to the leak detection system and equipment failing to communicate.

- 3.6 Notify the RP&S Foreman or Night Foreman to notify the I & E department for repairs.

**NOTE**

Refer to RP&S General Standing Order No. 98 - Leak Detection and Monitoring of the Dock Transfer Lines.







# DOCK TRANSFER LINES

## Leak and Site Alarm Inspection Form

Line: \_\_\_\_\_

Time: \_\_\_\_\_

Date: \_\_\_\_\_

Delta & Site Alarms	
Check the Appropriate Alarm(s)	
1 Minute _____	5 Minute _____
15 Minute _____	60 Minute _____
Pack _____	Site _____

Local Line Segment Verification				
Site	Who	Time	Date	Remarks
Segment 1:				
Segment 2:				
Segment 3:				
Segment 4:				
Segment 5:				

Remote Line Verification				
	Who	Time	Date	Remarks
990LD				
Camera 1				
Camera 2				
Camera 3				
Camera 4				
Camera 5				

Alarm Cause	Remarks	Appropriate Action(s) Taken to Correct

**Print and Attach the Appropriate Alarm Graphics and Alarm Summary Printouts to this Form**  
 Form to be forwarded to the EH&S Department - Attention Craig Ginnett, for filing

**Segment - Area Definitions:**

- Segment 1: Dock Warf to Dock Cause Way.
- Segment 2: Dock Cause Way to Dock Gate Office
- Segment 3: Dock Gate Office to Crude Booster.
- Segment 4: Crude Booster to Tankage
- Segment 5: Crude Booster to Dock Shipping Pumps

**Remote Visual Monitoring:**

- Camera 1: Crude Booster
- Camera 2: A Anchor
- Camera 3: TTLR - Blend Control
- Camera 4: TTLR - Security Control
- Camera 5: Gasoline Blender














**C**ONTROLOTRON  
Industrial and Aerospace Control Systems



December, 1993

**CONTROLOTRON  
MASTER STATION FIELD MANUAL  
FOR  
SYSTEM 990LD  
PIPELINE LEAK DETECTOR**

**COPYRIGHT © 1993  
CONTROLOTRON CORP.  
ALL RIGHTS RESERVED**

**FOR TECHNICAL ASSISTANCE  
PLEASE CALL, WRITE OR FAX:  
TECHNICAL SERVICES DEPT.  
CONTROLOTRON CORPORATION  
155 PLANT AVENUE  
HAUPPAUGE, NEW YORK, 11788, U.S.A.  
PHONE: 516-231-3600  
1-800-275-8480 (Outside New York State)  
FAX: 516-231-3334  
TELEX: 961-447  
EASYLINK: 62819160**



## TABLE OF CONTENTS

<b>SECTION 1</b>	<b>INTRODUCTION</b> . . . . .	<b>1</b>
<b>SECTION 2</b>	<b>BRIEF REVIEW OF CLAMP-ON FLOWMETERING THEORY</b> . . . . .	<b>3</b>
<b>SECTION 3</b>	<b>SYSTEM 990LD DESCRIPTION</b> . . . . .	<b>4</b>
3.1	SITE STATION DESCRIPTION . . . . .	4
3.2	990LD MASTER STATION DESCRIPTION . . . . .	4
3.3	990LDC COMMUNICATION SYSTEM DESCRIPTION . . . . .	6
3.4	OPTIONAL 990LD SYSTEM CONFIGURATIONS . . . . .	6
3.5	SYSTEM 990LD DATA PROCESSING . . . . .	6
<b>SECTION 4</b>	<b>SYSTEM 990LD INSTALLATION &amp; START-UP</b> . . . . .	<b>11</b>
4.1	APPLICATION CONDITIONS & THEIR EFFECT ON PERFORMANCE . . . . .	11
4.2	SITE SURVEY, TRAINING & OTHER PREPARATORY ACTIVITIES . . . . .	11
4.3	SITE STATION INSTALLATION & START-UP . . . . .	12
4.4	MASTER STATION SET-UP . . . . .	12
4.4.1	TOPOLOGY FILE . . . . .	12
4.4.2	INITIAL SETTINGS . . . . .	13
4.4.3	PRELIMINARY OPTIMIZATION . . . . .	13
4.5	COMMUNICATION SYSTEM START-UP & CERTIFICATION . . . . .	13
4.5.1	GENERAL . . . . .	13
4.5.2	TYPES OF SERIAL COMMUNICATIONS NETWORKS SUPPORTED . . . . .	13
4.5.3	BASIC POLLING SEQUENCE . . . . .	14
4.5.4	SITE STATION SETTINGS REQUIRED BY 990LD . . . . .	14
4.5.5	ACTIVATING THE NETWORK . . . . .	15
<b>SECTION 5</b>	<b>SYSTEM OPERATION</b> . . . . .	<b>16</b>
5.1	SYSTEM 990LD MASTER STATION MENUS . . . . .	16
5.1.1	SYSTEM MENU . . . . .	16
5.1.1.1	Selecting Menu Functions . . . . .	16
5.1.2.1	Display Select . . . . .	17
5.1.2.2	X-Axis Select . . . . .	17
5.1.2.3	Pipe Select {If Applicable} . . . . .	17
5.1.2.4	Segment Select . . . . .	18
5.1.2.5	Batch Entry . . . . .	18
5.1.2.6	Zero Functions . . . . .	18
5.1.2.7	Console Setup . . . . .	18
5.1.2.8	Extract Archive Data . . . . .	19
5.1.2.9	Import Topology File . . . . .	19
5.1.2.10	Communications Setup . . . . .	19
5.1.2.11	Data Report Setup . . . . .	19
5.1.2.12	Help . . . . .	20
5.1.2.13	Quit Program . . . . .	20
5.2	OVERVIEW OF SYSTEM 990LD OPERATION . . . . .	21
5.3	990LD MASTER STATION SCREENS & THEIR USE IN LEAK DETECTION . . . . .	22
5.3.1	SYSTEM ALARM SCREEN - Hot Key F1 . . . . .	23
5.3.2	SEGMENT STATUS LIST - Hot Key F2 (Numeric Data) . . . . .	24
5.3.3	SITE DATA SCREEN - Hot Key F3 . . . . .	25
5.3.4	BATCH/LIQUID STATUS SCREEN - Hot Key F4 . . . . .	25
5.3.5	MULTIGRAPH DELTA SCREEN - Hot Key F5 . . . . .	26
5.3.6	REALEAK™ SCREEN . . . . .	27



**FIGURES**

Figure 2-1:	Wide Beam Ultrasonic Transmission . . . . .	3
Figure 3-1:	Typical 990LD System Configuration . . . . .	5
Figure 5-1a:	System Menu Screen . . . . .	16
Figure 5-1b:	Display Select Screen . . . . .	17
Figure 5-1c:	X Axis Select Screen . . . . .	17
Figure 5-1d:	Segment Select Screen . . . . .	18
Figure 5-1e:	Batch Entry Screen . . . . .	18
Figure 5-1g:	Console Setup Screen . . . . .	18
Figure 5-1f:	Zero Functions Screen . . . . .	18
Figure 5-1h:	Extract Archive Data Screen . . . . .	19
Figure 5-1i:	Communication Setup Screen . . . . .	19
Figure 5-1j:	Data Report Setup Screen . . . . .	19
Figure 5-2:	Typical 990LD Master Station Configuration . . . . .	20
Figure 5-3:	System Alarm Status . . . . .	24
Figure 5-4:	Segment Status List . . . . .	24
Figure 5-5:	Site Station Data Screen . . . . .	25
Figure 5-6:	Batch/Liquid Status Screen . . . . .	25
Figure 5-7:	MultiGraph Delta . . . . .	26
Figure 5-8:	ReaLeak™ Scatter Plot . . . . .	27
Figure 5-9:	MultiGraph Data Screen . . . . .	28
Figure 5-10:	MultiGraph LiquiData Screen . . . . .	29
Figure 5-11:	MultiGraph Diagnostic Screen . . . . .	30
Figure 5-12:	MultiGraph Optional Screen . . . . .	30
Figure 5-13:	LiquIdent™ Screen . . . . .	31
Figure 5-14:	Flow Screen . . . . .	32
Figure 5-15:	Temperature Screen . . . . .	32
Figure 5-16:	Vs Screen . . . . .	33
Figure 5-17:	dVs/dt Screen . . . . .	33
Figure 5-18:	Signal & Aeration Screen . . . . .	34
Figure 5-19:	Segment Line Pack Screen . . . . .	34
Figure 5-20:	Pack Delta Screen . . . . .	35
Figure 5-21:	Viscosity Screen . . . . .	36
Figure 5-22:	Reynold's # Screen . . . . .	36
Figure 5-23a:	Delta 1 Min [ALT-F1] . . . . .	37
Figure 5-23b:	Delta 5 Min [ALT-F2] . . . . .	37
Figure 5-23c:	Delta 15 Min [ALT-F3] . . . . .	37
Figure 5-23d:	Delta 60 Min [ALT-F4] . . . . .	37
Figure 5-24:	AppCon™ Screen . . . . .	38
Figure 5-25:	Path Flow Screen . . . . .	39
Figure 5-26:	Path dFlow Screen . . . . .	39
Figure 5-27:	dFlow/dt Screen . . . . .	40
Figure 5-28:	Path dVs Screen . . . . .	40
Figure 5-29:	Trace Diagnostic Screen . . . . .	41
Figure 5-30:	Report Diagnostic Screen . . . . .	41
Figure 5-31:	Pipeline Flow & Total Screen . . . . .	41

**DRAWINGS (E.W.O. 1876)**

1876-1 . . . . .	Interconnection Diagram, 990MCM-8-1876 Master Station
996CNT-1-1876-8 . . . . .	Site Station Modem Enclosure Outline



## SECTION 1 INTRODUCTION

This manual describes the functions, features, and construction of the Controlotron 990LD Leak Detecton System. It describes what the system does, and points out certain limitations. It provides an overview of Installation, Start-up, Operation, Optimization and Maintenance activities.

System 990LD is quite simple to operate. However, it is important that Operators attend the Indoctrination and Training Courses provided by Controlotron. These courses offer operating details and text material beyond the scope of this manual. Learning about System 990LD, and following the its simple operating and maintenance procedures, will permit early detection of small and catastrophic leaks in petroleum and chemical pipelines. Operators will also become familiar with a variety of unique 990LD functions that are useful for general pipeline operations.

Additional information on the functions, features and performance of System 990LD can be obtained from the 990LD Bulletin, 990LDBUL, and the 990LD System Description, 990LDSYS.

System 990LD is designed to be extremely user friendly. Users should come up to speed in its operation very quickly. However, post start-up Controlotron services are always available to assist in all aspects of System Operation, Optimization and Maintenance. Where desired, Controlotron staff may be assigned to provide continuing support for operations, especially in System Optimization.

System 990LD is much more than a Leak Detection system. The unique additional information that 990LD provides will improve the effectivity of pipeline operation and maintenance not possible in any other way. Among the functions available, depending on the particular model obtained, are:

- |  |  |
|--|--|
| <input type="checkbox"/> Leak Detection              | <input type="checkbox"/> Leak Location           |
| <input type="checkbox"/> Custody Transfer            | <input type="checkbox"/> Interface Detection     |
| <input type="checkbox"/> Product Type Identification | <input type="checkbox"/> Batch Tracking          |
| <input type="checkbox"/> Pig Detection               | <input type="checkbox"/> Gas/Water Detection     |
| <input type="checkbox"/> Aeration Detection          | <input type="checkbox"/> Liquid Non-homogeneity  |
| <input type="checkbox"/> Line Pack Detection         | <input type="checkbox"/> Product Quality Control |

System 990LD's primary purpose, Leak Detection, is a high priority in the transportation of valuable and/or hazardous liquids. This is especially true when pipelines pass through high risk environmentally vulnerable terrain. For decades, many attempts were made to design an effective Leak Detection system. However, until the introduction of System 990LD, the reliable and timely detection of small and catastrophic leaks remained unachievable.

The prior failure to detect pipeline leaks reliably, is due in part to the difficulty of the problem. The volume of product in most pipelines is enormous when compared to the small leak size that must be detected to avoid health hazards or environmental damage. Flow rates and flow direction frequently vary unpredictably. Environmental conditions change along the large distances occupied by many pipelines. The volume of product in the pipeline changes due to expansion or contraction with changes in temperature. The location of the actual interface between products in the pipeline becomes uncertain as the liquid travels over vast distances.



## SECTION 2

### BRIEF REVIEW OF CLAMP-ON FLOWMETERING THEORY

Since Controlotron provides several comprehensive descriptions of clamp-on transit-time flowmetering theory, this manual includes only a brief review.

Both leak detection and custody transfer requires continuous, exquisitely sensitive and accurate flow measurement and liquid type identification within the pipe. Systems 990LD and 990CX accomplishes this using exclusive Controlotron technology, developed from over 20 years experience as leader in the field of clamp-on transit-time ultrasonic flowmetering.

System 990 clamp-on transit-time ultrasonic flowmeters use patented Wide Beam technology. As shown, single or dual beams are generated by clamp-on 990 transducers. These induce an axial sonic wave in the pipe wall. As it travels down the pipe, it "rains" sonic energy into the liquid in the form of a Wide Beam. This wide beam entirely covers the receive transducer, assuring that it cannot be interrupted by bubbles, or lost due to a change in refraction angle as liquid types vary.

System 990 transmits alternately *upstream* and *downstream*. Flow makes the *upstream* beam take longer to traverse the liquid, and the *downstream* beam to take less time. System 990 measures the time difference, which is proportional to flow, and computes the flow rate in user-selected units. Since there is no energy taken from the stream, flow detection is extremely sensitive (0.0003 M/s), entirely linear, bidirectional, and operates at any flow rate, (0 to +/- 40 Ft/s).

Controlotron's proprietary LiquIdent™ Sonic Signature function positively identifies the liquid type. It is a measure of a liquid's density in relation to its viscosity. System 990LD computes the LiquIdent™ from the liquid's sonic propagation velocity and its temperature. System 990 determines the liquid transit-time by measuring the actual travel time of the sonic beam through the known liquid path length. Temperature is measured by a high precision clamp-on RTD manufactured by Controlotron. After computing the LiquIdent™ value, System 990 computes the liquid density and viscosity based on the Master Station's liquid parameters.




Figure 2-1: Wide Beam Ultrasonic Transmission






Figure 3-1: Typical 990LD System Configuration



Screens are also provided to assist in the operation of the pipeline, such as Interface detection and liquid type identification etc.. This section describes the data provided by the Site Station and the data processed by the Master Station.

Each Site Station, depending on its system type, collects various parameters every 1/10 second:

- 1) Flow Rate
- 2) Liquid Temperature
- 3) Ambient Temperature
- 4) Liquid Sonic Properties
  - Sonic Propagation Velocity, Vs
  - Sonic Signal Strength, Valc
  - Liquid Aeration, Vaer
  - Timed Maximum Rate of Change of Sonic Propagation Velocity
- 5) Site Station Diagnostic Data
  - Empty Alarm
  - Flow Direction
  - Operation Fault
  - Aeration Alarm

Typically once per minute, the 990LD Master Station collects date and time stamped data from all Site Stations simultaneously. Often, data is transmitted through the users installed communication system. This is decided jointly by the user and Controlotron staff engineers during the initial system planning phase.

Once per minute, the 990LD Master Station receives, processes and archives Site Station data. It displays the processed data, either numerically or graphically, using a specified scale and time base. The displayed data covers the previous 1, 2, 4, 8, 16, 24, 48 or 72 hours. It provides the operating staff with comprehensive information to disclose the existence of a leak. It also provides information about general pipeline operations. It displays the selection of any of the following processed data, for any Segment of any pipeline installed on the 990LD Master Station:

<b>Segment Alarm Screen</b>	This screen provides a graphic overview of all Site Stations and the pipeline segments that they monitor. The color of the Site Stations and segments (Green, Yellow, Blue or Red as defined in Section 5) shows their condition. It is the <i>first alert</i> screen, normally displayed when in background operation mode.
<b>Segment Status Screen</b>	This screen shows the numeric data for any selected segment of any installed pipeline. The operator can evaluate the exact conditions, relative to confirming the existence of a leak.
<b>Site Station Data Screen</b>	This screen shows the condition of the two Site Stations that border any selected segment. The operator can clearly observe their condition. This will help the operator to decide if a leak exists.
<b>Batch Tracking Data Screen</b>	This screen shows the current content of the pipeline, where the interfaces of the various batches are, and when the interfaces are expected to arrive at the next Site Station.



<b>Segment Temperature Data Screen</b>	This screen displays the <i>measured</i> liquid temperature, the <i>computed</i> liquid temperature, and the <i>measured</i> ambient temperature for each Site Station of a selected segment. This permits the operator to confirm the liquid volume expansion/contraction computation accuracy that is required for accurate leak detection.
<b>Liquid Sonic Propagation Velocity (Vs) Screen</b>	This screen displays the Sonic Propagation Velocities of both Site Stations bordering a selected segment. This is useful for checking liquid temperature measurement accuracy and identifying the liquid.
<b>dVs/dt Screen</b>	This screen shows the differential (rate of change) of Vs, the Sonic Propagation Velocity, of the liquid which is now in, and has recently passed, each Site Station of the selected Segment. This information is useful in determining Line Pack, Interface Passage and the pressure changes associated with catastrophic leak occurrence. It is also useful in Leak Location, in 990LD systems which incorporate that function.
<b>Site Station Signal &amp; Aeration Screen</b>	The Site Station Diagnostic Screen displays the Signal Strength and Aeration of each Site Station of the selected Segment. The trend of this data permits operating staff to confirm proper operation of the Site Stations, as well as identify any non-homogeneous liquid condition inconsistent with the type of liquid being transported.
<b>Segment Line Pack Screen</b>	The Line Pack screen detects the presence of both Line Pack and Line Unpack, as well as the transition from one liquid type to another, as when an Interface passes either of the Site Stations of the selected Segment. It is useful to confirm the operation of the automatic Line Pack data conditioner, which prevents Line Pack from creating a false Leak Alarm.
<b>Segment Pack Delta Screen</b>	The Pack Delta screen shows the current volume of the Line Pack in each Segment during constant flow rate. During an acceleration or deceleration of flow rate, the screen shows the transient change in the value of line pack volume. In the event that a pipe bursts during this transient period, when the pipe may be undergoing the added pressure needed to accelerate liquid, a Leak Alarm will be announced if the added flow breaks a programmable Pack Delta threshold, visible on this screen.
<b>Liquid Viscosity Screen</b>	This screen shows the current computed viscosity, corrected for the current liquid temperature. It also shows the past viscosity trends of the liquids in the selected Segments Site Stations. If the 990LD is equipped with In-line viscometers, then the data shown is as measured.
<b>Liquid Reynolds Number Screen</b>	This screen shows the current computed Reynolds Number, and past trends, of the liquids passing through the selected Segments Site Stations. The Transition region between Turbulent and Laminar flow is indicated on the screen.



## SECTION 4 SYSTEM 990LD INSTALLATION & START-UP

### 4.1 APPLICATION CONDITIONS & THEIR EFFECT ON PERFORMANCE

Every instrument is affected by the application conditions under which measurement is made. System 990LDs non-intrusive sensing principle is affected less than perhaps any other instrument in this regard. However, it is important for the user of System 990LD to understand what conditions can affect operation, to what extent, and what can be done to detect, and counteract, the presence of these conditions.

The performance specifications of System 990LD Clamp-on Transit-time flowmeters are given for nominal conditions. These call for:

- Full Pipe
- Homogeneous liquid conditions
- Minimal free gas, cavitation or aeration
- Reynolds Number outside of transition region
- Fully developed flow profile without crossflow
- Newtonian liquids

Controlotron's long experience in selection of the best installation sites is available to the user when Site Survey is conducted prior to installation. This is done by using Portable Clamp-on 990 flowmeters that enable the Controlotron Field Engineer to see into the pipe at all prospective Site Station locations to assess the internal conditions.

System 990LD contains a unique AppCon™ system, which uses the self diagnostic capability of the system to sense current application conditions. Automatic adjustment of the leak alarm data is implemented to avoid false leak detection alarms if there is a deterioration of application conditions. When System 990LD is first installed, leak detection thresholds are set for approximately twice the target values, and decreased as the Optimization process proceeds.

### 4.2 SITE SURVEY, TRAINING & OTHER PREPARATORY ACTIVITIES

Before either recommending or installing a 990LD System, trained Controlotron Field Engineers will have visited every prospective Site Station to determine the best possible installation location. This Site Survey also enables an estimate of the performance that can be achieved under the application conditions observed. Controlotron can then also recommend the most cost effective 990LD models needed to meet the users performance objectives.

Site Survey is accomplished with Portable 990 flowmeters, essentially identical to those that will be used in actual 990LD service. This gives User personnel an opportunity to become familiar with the 990LD Site Station equipment, and with the installation and operation of this equipment.

During Site Survey, all aspects of Site Station installation can be planned. This includes location of the 990LD Flow Computer and Communication equipment. All installation considerations, such as the location of power sources, etc, should be considered at this time. A review of the available User communication system is also recommended to assure fast and effective start-up of the communication link to the Master Station.



#### 4.4.2 INITIAL SETTINGS

Master Stations are usually delivered with Leak Detection Warning and Alarm thresholds set somewhat above specified limits. This is done to prevent false alarms from developing until Preliminary Optimization is completed. At that time, operation at or close to final specification should be achieved. In cases of very difficult application conditions, final Alarm thresholds may not be determined until Final Optimization is completed.

#### 4.4.3 PRELIMINARY OPTIMIZATION

As noted above, Master Stations may be installed and started before Preliminary Optimization data has been received. In such cases, or for Final Optimization, each Master Station archives each day of original Site Station data for up to eight days. This data can be transferred to Floppy Disk by Menu command. It is automatically named by the date, and Master Station registration number assigned to your Master Station, so that it can be stored in an Archived filing system.

Delivery of these data files to Controlotron will permit Preliminary Optimization, or Final Optimization at that point in the Installation sequence, if arrangements have been made for Controlotron Optimization responsibility. Those who wish to perform Optimization personally should obtain special Optimization training, available on appointment.

The process of Optimization is relatively simple, but benefits from prior experience. An outline of the phases of the process is presented in Section 6. However, it is the essential step in reduction of the Alarm Thresholds to the specified level, with minimum vulnerability to false alarm.

Optimization is not necessarily limited to two phases, Preliminary and Final. As more Archived data on actual pipeline operation is collected, it may be possible to improve system performance by further Optimization. The criteria is quite simple; Optimization enables reduction of the Alarm Threshold without proportional increase in the risk of False Alarm.

### 4.5 COMMUNICATION SYSTEM START-UP & CERTIFICATION

#### 4.5.1 GENERAL

The 990LD Master Station uses data obtained from 990LD Site Stations distributed along the pipeline to determine whether or not liquid has been released. The Master Station's operating program acquires data by polling all Site Stations once per minute. The Master Station assures simultaneity of data reporting by first commanding all Site Stations to store a data report of flow and other conditions at a precise instant. Then, in a sequence partly determined by the nature of the communications facilities, this data is collected from each Site Station in turn. The Master Station uses the data to compute the Site Station information. It also archives the data collected to enable subsequent playback and optimization.

#### 4.5.2. TYPES OF SERIAL COMMUNICATIONS NETWORKS SUPPORTED

The Master Station operating program can be configured to function over a wide variety of communications networks. These include radio modems, satellite networks, leased telephone lines, physical twisted pair lines owned by the customer and even dial-up. Each network type has unique characteristics. The operating program can exploit these characteristics to ensure that the communications link is used to maximum efficiency. The 990LD Master Station considers that it has permanent access to all Site Stations over the serial data link. The Master Station assumes that every message it issues is received by all Site Stations - whether it is addressed to them or not. Each Site Station has its own Network ID number. The Master Station includes this Network I.D. when it transmits commands. A Site Station will only respond to the Master Station when its Network I.D. matches the one contained in the Master Station message.



#### 4.5.5 ACTIVATING THE NETWORK

Activating the 990LD Network is very simple. All Site Stations must be connected to the communications link. The Master Station modem should be similarly prepared. When the Master Station is turned on, the operating program will request the user to enter a password. After the password is entered, the Master Station begins its polling process. As previously mentioned, this sequence can be observed on the Trace Diagnostic Screen. After verifying that all stations have responded correctly, this screen is no longer useful for normal system operation. However, it is the only screen that allows the operator to examine the Valc and Status of each measurement path of a Site Station.

The Master Station only draws data traces when data exists. It is suggested that the 1 hour timebase be used on system initialization so that the data traces can be observed. As the traces build up, a longer timebase may be selected. If the Master Station is called in the middle of the day (between midnights), and an archived file exists for the earlier part of the day, the program will read this archive and fill in the day. In this way a coherent screen will be available even though Master Station operation may have been interrupted.



### 5.1.2.1 Display Select

This command presents the display screen selection menu (figure 5-1b). Move the cursor to the desired display screen, then press <ENTER>. The MS program will draw the selected display screen.

Display Select	I	Pipeline Flow & Total
<F1>	Trace Diagnostic	<CF3> Temperature
<F2>	Report Diagnostic	<CF4> Vs
<F3>	System Alarm Status	<CF5> dUs/dt
<F4>	Segment Status List	<CF6> Signal & Aeration
<F5>	Site Data	<CF7> Line Pack
<F6>	Batch/Liquid Status	<CF8> Pack Delta
<F7>	Pipeline Flow & Total	<CF9> Viscosity
<F8>	1 Min Warning Plot	<CF10> Reynold's #
<F9>	5 Min Warning Plot	<AF1> Delta 1 Min
<F10>	15 Min Warning Plot	<AF2> Delta 5 Min
<F11>	60 Min Warning Plot	<AF3> Delta 15 Min
<F12>	MultiGraph Delta	<AF4> Delta 60 Min
<F13>	MultiGraph Data	<AF5> AppCon
<F14>	MultiGraph LiquidData	<AF6> Path Flow
<F15>	MultiGraph Diagnostic	<AF7> Path dFlow
<F16>	MultiGraph Optional	<AF8> dF/dT
<F17>	Liquident	<AF9> Path dUs
<F18>	Flow	<AF10> API #

Figure 5-1b: Display Select Screen

### 5.1.2.2 X-Axis Select

This command selects the time resolution of the system screens (figure 5-1c). Current parameters are displayed in brackets next to the command. Selecting a longer timebase enables the user to observe earlier events. The Master Station only allows 'back scrolling' when it is operated in the Optimization mode. Since archived data files are stored as 24-hour blocks, the X-Axis Select should be set to 24-Hours, unless a more recent event is of interest and greater detail is desired. Changing the system time-base does not permanently affect the amount of data to which the user has access.

X Axis Select	[24 Hours (2 H/Div)]
72 Hours	( 6 H/Div)
48 Hours	( 4 H/Div)
⇒ 24 Hours	( 2 H/Div)
16 Hours	(80 M/Div)
8 Hours	(40 M/Div)
4 Hours	(20 M/Div)
2 Hours	(10 M/Div)
1 Hour	( 5 M/Div)

Figure 5-1c: X Axis Select Screen

### 5.1.2.3 Pipe Select {If Applicable}

This menu item will only appear if System 990LD is used on an application with more than one pipeline. It enables the selection of a pipeline for the screen display. The 990LD system always monitors every Segment of all pipelines. However, only the user-selected pipe and Segment data are displayed on the system screens. Of course the System Alarm Status screen always shows the current overall status of all pipes and Segments in the system. Note that this selection can also be conveniently made by using the cursor on the System Alarm Status <F1> screen.



primary responsibility operators with appropriate training. Menu items that alter the operating state of the Master Station possess password protection. Note that passwords are case-sensitive.

Mouse Control: This sub-menu is used to set the mouse horizontal and vertical resolution and button-click timing parameters.

#### 5.1.2.8 Extract Archive Data

This item (Figure 5-1g) permits the user to download archived data files of the past seven days onto floppy disk for long-term storage or off-line analysis. These files contain application specific data including the liquid characteristics. Note that the first six digits of the topology file reflects the date of the archive. These files are stored in a compressed format to preserve storage space. A file expansion utility, NETCH.EXE, is provided to expand these files into a ASCII format for review. Since the Master Station only reserves eight archived files for such data, it is recommended that the system be archived on a weekly basis.




Figure 5-1h: Extract Archive Data Screen

#### 5.1.2.9 Import Topology File

This item instructs the Master Station to look on the system floppy disk for an appropriately named topology file to upload. The data on this file will immediately replace the current system topology parameters. The system optimizer must be sure that this topology file is appropriate for the application, since it is not possible to exhaustively check for all possible error conditions.

#### 5.1.2.10 Communications Setup

This item (Figure 5-1h) provides access to certain serial communications parameters. These should only be altered upon consultation with Controlotron engineering or the optimization team. Details concerning these items are available through the help screen.




Figure 5-1i: Communication Setup Screen

#### 5.1.2.11 Data Report Setup

This menu item (Figure 5-1i) commands the Master Station to output formatted ASCII data reports to its COM3 serial port, once per minute. A sub-menu allows selection of data formats.




Figure 5-1j: Data Report Setup Screen



## 5.2 OVERVIEW OF SYSTEM 990LD OPERATION

As noted in Section 3 and with reference to Figure 5-2, the Master Station acquires time correlated Site Station digital flow and temperature data via the 990LD communication system once per minute. The Master Station processes this data to establish the possibility of a leak event from any Segment of the pipeline. The Master Station provides also other functions, such as Interface Detection and Batch Tracking.

Each Site Station forms one end of a pipeline Segment. Each Segment is bounded by an adjacent Site Station. Therefore, all Site Stations, except for the first and last, participate in monitoring flow in two pipeline Segments.

The system uses Volume Balance as the basic means of detecting a leak. The Master Station computes the Volume Balance using the difference in the volume entering and leaving the pipeline. Computation of the Site Station data occurs once per minute. Compensation is made for variations in volume due to liquid expansion or contraction caused by temperature changes in a pipeline Segment.

Each one minute difference in Segment volume is called the *one minute delta*. Three additional time integration registers receive this data. They operate on a rolling average basis of 5 Minutes, 15 Minutes and 60 Minutes. Shorter time integration periods show large leaks very quickly. Longer periods show smaller leaks before they become excessive. Each integration period has its own Alarm Threshold. This determines the leak volume that will trigger the audible and visible alerts.

Before the Master Station issues the *1 minute delta*, it must be corrected for two factors. One is the expansion or contraction of the liquid due to temperature changes (as mentioned previously). The second is the *line pack* effect. This produces a temporary difference in flow rate at the two Site Stations bordering a Segment whenever the pipeline flow rate increases or decreases.

Calculation of the liquid expansion or contraction within a pipeline Segment requires knowledge of the type of liquid flowing and temperature changes at all points within Segment. Since a Segment can often be over 25 miles long, it is physically and economically infeasible to measure the actual temperature at all of its points. Therefore it is necessary to compute this Temperature Profile - ideally for as many as 100 individual points along the Segment. This is computed once per minute from the ambient and liquid temperature measured at the Site Stations, and from the liquid flow rate.

Liquid type identification, LiquIdent™, is accomplished within each Segment by Site Station monitoring of the sonic propagation velocity ( $V_s$ ), and temperature of the liquid entering each Segment. These two parameters define the liquid's *Sonic signature*. Site Stations report the liquid's *Sonic signature* to the Master Station, which positively identifies the liquid type currently flowing through each pipeline Segment. The Master Station includes data on the class of liquids flowing in the pipeline. Its topology file contains the identified liquid's physical parameters, such as Density and Viscosity. The Master Station corrects the parameters for temperature variables, and then downloads the data into its computation registers.

The Segment temperature profile is calculated once per minute using a Thermal Model of the Segment. This model incorporates the Master Station thermodynamic equations to compute the increase or decrease of temperature of the flowing liquid. The equations of this model require only that we know the temperature of the liquid entering and leaving the Segment, plus the measured temperature of the *ambient* at each Site Station, either air, water or soil. The Model uses the topological description of each Segment, i.e., the distance that it travels in air, water or soil. This data was stored in the Master Station's topological file at the time of system's manufacture.



The screens selected from the Display Select menu (including *Hot Key* codes):

---

*Fn:*

F1 . . . . System Alarm Status	F6 . . . . MultiGraph Data
F2 . . . . Segment Status List	F7 . . . . MultiGraph LiquiData
F3 . . . . Site Data	F8 . . . . MultiGraph Diagnostic
F4 . . . . Batch/Liquid Status	F9 . . . . MultiGraph Optional
F5 . . . . MultiGraph Delta	F10 . . . . Print Screen (not listed on screen)

---

*Ctrl + Fn:*

CF1 .. LiquIdent	CF6 ... Signal & Aeration
CF2 .. Flow	CF7 ... Segment Line Pack
CF3 .. Temperature	CF8 ... Segment Pack Delta
CF4 .. Vs	CF9 ... Liquid Viscosity
CF5 .. dVs/dt	CF10 .. Reynold's #

---

*Alt + Fn:*

AF1 .. Delta 1 Minute	AF6 . . . . Path Flow
AF2 .. Delta 5 Minute	AF7 . . . . Path dFlowI
AF3 .. Delta 15 Minute	AF8 . . . . dFlow/dT
AF4 .. Delta 60 Minute	AF9 . . . . Path dVs
AF5 .. AppCon™	AF10 ... API #

Display Select Screens selected by cursor placement only:

---

*=> + <Enter>*

Trace Diagnostic	1 Min Warning Plot
Report Diagnostic	5 Min Warning Plot
Pipeline Flow & Total	15 Min Warning Plot
	60 Min Warning Plot

The following sections provide illustrations and descriptions of these screens. Note that each screen can have any time base or allowable data scale assigned by the operator via the System Menu. When data is viewed on a 990LD Optimizer Computer, a Review mode is offered that permits scrolling back and forth in time. In Review mode, the system optimizer can utilize the various analytical computation tools provided.

### 5.3.1 SYSTEM ALARM SCREEN - *Hot Key F1*

It is recommended that, upon receiving an audible or visual Warning or Alarm, the operator view this screen as first. It instantly shows (by their display color) which pipeline's Segment(s) are responsible for the Alert. A Yellow (Warning), or Flashing Red (Alarm) will replace the normal Green color. *Anti-leak* is shown in Blue. If any of the Site Stations that border the Segment are in Fault, they will be displayed in Red, rather than the normal Green color.

Under one of the Segment's graphic is a movable Cursor, whose position is controlled by the Master Station keyboard Arrow Keys. The Operator moves the Cursor under any Segment of interest. This conditions the Hot Keys to assign its Screen to show data for the selected Segment, or its bordering Site Stations. Thus the operator can quickly identify any Segment which may be in a suspect Leak condition, and quickly view data to confirm or reject the suspicion.



### 5.3.3 SITE DATA SCREEN - Hot Key F3

This screen shows the current data sent from each of the selected Segment's Site Stations. This data includes Site Station Alarm conditions to confirm the validity of the data being sent to the Master Station. In the event of a Warning or Alarm, this screen should be viewed after the F2 Segment Status Screen to determine the validity of the alert. In particular, view the Site Station diagnostic Alarm codes. This screen also shows data relative to the communication system.

```

Controlotron 990LD      Segment : BRR-MTF <F3> Site Data

                               Site Data Input
BRR      SITE ID      MTF      SITE ID
10.15.92 DATE      10.15.92 DATE
08.57    TIME      08.57    TIME
-0.8205  KBLL3/H      -0.9375  KBLL3/H
1398.78  US(M/S)     1443.95  US(M/S)
72       S        79       S
2        A        1        A
-----  ALARMS  -----  ALARMS
110.8    F (Liquid)  91.8    F (Liquid)
73.6     F (Ambient)  70.1    F (Ambient)

                               Processed Data
-782.9862 Flow (BBL/H)  -799.2504 Flow (BBL/H)
1513.1    Liquident      1510.9    Liquident
48.72     Viscosity (Cs)  81.88     Viscosity (Cs)
3313     Reynold's #     1773     Reynold's #

BRR      Id:01 TX:0 RX:538 NAK:0 TO:0 PF:0
MTF      Id:02 TX:0 RX:538 NAK:0 TO:0 PF:0

```

Pause

Figure 5-5: Site Station Data Screen

### 5.3.4 BATCH/LIQUID STATUS SCREEN - Hot Key F4

This screen is optional and is not provided on all 990LD systems. When provided, it shows the location of the leading interface of each different Batch of liquid currently in the pipeline. It also shows the estimated time of arrival (ETA) of the leading interface at the next Site Station. Some 990LD models identify the liquid Batch number and the Batch volume, in Standard Barrels.

```

Controlotron 990LD      : <F4> Batch/Liquid Tracking

Pipeline: MUP           Date/Time: 08.27.92 02.43

Batch Liquid          Start                BBL Minutes To
0019 DOMSWT          08.27.92 00.28                16910.45    913 PVR
0018 CSTLMIX        08.27.92 00.18                1255.86     903 PVR
0017 NIGRIAN        08.26.92 20.07                32259.49    643 PVR
0016 CSTLMIX        08.26.92 19.58                1173.22     634 PVR
0015 DOMSWT          08.26.92 05.48                108082.50   0 PVR
0014 CSTLMIX        08.26.92 05.25                2945.43     958 LIM
0013 NIGRIAN        08.26.92 01.30                29917.16    717 LIM
0012 CSTLMIX        08.26.92 00.05                10852.30    630 LIM
0011 DOMSWT          08.25.92 14.29                73099.49    42 LIM
0010 CSTLMIX        08.25.92 14.19                1271.58     31 LIM
0009 NIGRIAN        08.25.92 14.12                897.07      24 LIM
0008 EXTSOUR        08.25.92 10.17                29883.17    0 LIM

```

Figure 5-6: Batch/Liquid Status Screen



### 5.3.6 REALEAK™ SCREEN

The Display Select menu 1, 5, 15 or 60 Min Warning Plot shows a scatter plot of any user selected data, such as LiquIdent™ or flow acceleration, etc., versus the 1, 5, 15 or 60 minute Delta data. It should be used in cases where the Leak Alert, declared by any of the Delta Integration periods, is not definitive enough for the operator to determine if the leak alert is real or false. The scatter plot emphasizes all Alarm data points so that the operator can see if they correlate with any clearly non-leak event, such as the arrival of a liquid interface, or any other reported data condition.

If there is a correlation of the "leak" event with a specific value of the selected data, the user can determine if this is the cause of the alert. If a non-leak event correlates with the alert, it is less likely that the alert is caused by a true leak. Conversely, failing to find any correlation makes it more likely that the reported Leak Alert is real. Thus fast action to remedy the reported leak can be taken with confidence that it is a real condition. In the event that the alert is deemed to be false, the ReaLeak™ screen identifies the application condition responsible, and makes it simpler to Optimize the system to minimize or prevent the reoccurrence of false alerts in the future.




Figure 5-8: ReaLeak™ Scatter Plot

### 5.3.7 MULTIGRAPH DATA SCREEN - Hot Key F6

This MultiGraph™ screen is primarily used to determine the validity of an Alert condition. It simultaneously shows the current value, and past trends, of these four parameter categories:

- Flow Rate for both of the selected Segment's Site Stations
- The Segment's 1 Minute Delta
- The LiquIdent™ data for each of the Segment's Site Stations
- The Measured and Computed Liquid temperature, and the measured Ambient temperature for each of the Segment's Site Stations.






Figure 5-10: MultiGraph LiquiData Screen

#### 5.3.9 MULTIGRAPH DIAGNOSTIC SCREEN - Hot Key F8

This MultiGraph screen shows the time correlated data relevant to the current and past condition of the selected Segment's Site Stations. This data includes:

- Path dFlow (Flow Difference Data), i.e., the difference in reported flow rates for each of the two individual paths. This is provided only for Dual Beam 990LD Site Stations. This is useful in confirming proper Site Station flow detection, and also in identifying adverse Site Station flow profile conditions.
- Path dVs (Sonic Velocity (Vs) Difference), i.e., the difference in liquid Sonic Propagation Velocity, as measured by each individual path of a Dual Beam 990LD Site Station. This is provided only for Dual Beam Site Stations. Conformance of both path's Vs is indicative of proper Site Station set-up and operation, and good liquid homogeneity.
- Signal and Aeration, showing viscosity related signal strength and homogeneity related "Aeration" level at each of the selected Segment's Site Stations. Low signal, or high aeration levels indicate need to investigate conditions at the identified Site Station, which have a bearing on the validity of a leak Alarm condition. Use the Trace Diagnostic screen to determine which path is responsible for signal quality deterioration.
- Line Pack. This signal identifies the existence of either a Line Pack (Magenta) or Line Unpack (Blue). Line Pack detection prevents current Leak data from triggering false 1 Minute Delta integration period alarms. It also prevents corruption of the 5, 15 and 60 minute integration period Warning and Alarm registers.



### 5.3.11 LIQUIDENT SCREEN - Hot Key CNTRL F1

LiquIdent™ is defined as the numeric value of a liquid's sonic propagation velocity ( $V_s$ ) at a reference temperature of 60°F. This single display screen shows the current value and past trends of the selected Segment's Site Station LiquIdent™ value. This value is used in identifying the liquid in, or previously in, the Site Stations. The defined liquid's physical properties are then used for various purposes, such as density and viscosity determination, Line Pack Volume Computation, Thermal Compensation and Custody Transfer, where provided. It also helps in identifying the presence of spurious liquids, such as water.

LiquIdent™ also helps mark the exact time at which an Interface passes a Site Station. It is also essential for Batch Tracking. To assure accuracy, LiquIdent is compensated for either inferred or measured line pressure.




Figure 5-13: LiquIdent™ Screen



5.3.14  $V_s$  (sonic velocity) SCREEN - Hot Key CNTRL F4

This single display screen shows the current and prior sonic propagation velocities ( $V_s$ ) for the selected Segment's Site Stations. While the LiquiIdent™ screen is more useful in determining liquid properties,  $V_s$  may be of interest from time to time, especially in determining that the Site Stations are reporting this basic information accurately.




Figure 5-16:  $V_s$  Screen

5.3.15  $dV_s/dt$  - Hot Key CNTRL F5 (Sonic Velocity Differential)

This Single Display screen shows the time differential of  $V_s$ , the Sonic Propagation Velocity of the liquids in the selected Segment's Site Stations. This information may be useful, in some cases, in determining the possible location of a catastrophic rupture in a pipeline. This parameter is a sensitive indicator of pump and valve manipulations. Also, the peak values of  $dV_s/dt$  during liquid interfaces generally correspond to the "middle" of the interface, when  $V_s$  is changing rapidly.




Figure 5-17:  $dV_s/dt$  Screen



### 5.3.18 PACK DELTA SCREEN - Hot Key CNTRL F8

This single display screen shows the current volume of liquid that is packed into the selected Segment at the current flow rate. When the flow rate is changing, as indicated by a Line Pack or Unpack per the CF7 screen, the Pack Delta screen will dynamically show the change in the amount of liquid packed into the Segment.

In addition, Pack Delta integrates the volume of liquid being packed. If this volume exceeds the established normal value for any given flow rate, exceeding the screen's visible Alarm Threshold, the Leak Alarm will be triggered. Thus the Pack Delta screen serves to detect catastrophic leaks that could occur when pumps are first turned on.




Figure 5-20: Pack Delta Screen

### 5.3.19 VISCOSITY SCREEN - Hot Key CNTRL F9





This single display screen shows the current and past viscosity values of the liquids that are now at each Site Station. The viscosity is derived from data in the Master Station topology file, for the current LiquIdent™ value (corrected for the liquid temperature when the data was recorded).

In the event that the system is equipped with an In-line Viscometer, the values shown will be as derived from that instrument.



**5.3.21 INDIVIDUAL DELTA SCREENS - Hot Keys ALT F1 to F4**

Viewing the individual Integration Period Deltas on their individual display screens, as opposed to the MultiGraph (Hot Key F4) screen, permits greater display resolution than available on the MultiGraph Delta screen.





**5.3.23 PATH FLOW SCREEN - Hot Key ALT F6**

This single display screen shows the flow rate of the each of the two paths of both of the selected Segment's Site Stations. This information is useful in detecting any condition which affects the flow profile. It also indicates any Site Station flow control, Kc Slope correction, or Flow Profile (Reynold's number) correction.




Figure 5-25: Path Flow Screen

**5.3.24 PATH dVS (flow rate differential) SCREEN - Hot Key ALT F7**

This single display screen shows the difference in flow rate of the two paths of each of the selected Segment's Site Stations. This screen can be expanded to show small differences in path flow, which are usually due to flow profile distortion. This screen serves the same purpose as that of Path Flow, per Figure 5-25, with the convenience that the screen scaling will not have to change with each change in absolute flow rate.




Figure 5-26: Path dFlow Screen



**5.3.27 TRACE DIAGNOSTIC SCREEN - No Hot Key - (Menu Access)**

This screen shows the incoming data for the selected Segment's Site Stations. This screen is used to confirm the condition of the 990LD communication system, and to view a Dual Beam's individual path Signal data.

```

01.29.93 11.07 0100 Sys Stop
/H 29.916   KBBL 3   1407.57  1406.64 1407.11 US(M/S) 71 73 72 S 2 A
-----
105.1   69.6 F
MTF      10.15.92 00.01  0.6875  KBBL 3/H 0.6961 0.6750 0.6859 KBBL 3/H 3
2.557   KBBL 3   1439.67  1447.89 1443.78 US(M/S) 79 79 79   S 2 A -----
-----
89.1   69.7 F
BBR      10.15.92 00.02  0.6296  KBBL 3/H 0.6274 0.6451 0.6393 KBBL 3/H 29
.927   KBBL 3   1407.38  1406.40 1406.89 US(M/S) 71 73 72 S 1 A -----
-----
105.1   69.6 F
MTF      10.15.92 00.02  0.6971  KBBL 3/H 0.6853 0.6637 0.6745 KBBL 3/H 3
2.568   KBBL 3   1439.61  1447.84 1443.72 US(M/S) 79 79 79   S 1 A -----
-----
Pause
    
```

Figure 5-29: Trace Diagnostic Screen

**5.3.28 REPORT DIAGNOSTIC SCREEN - No Hot Key - (Menu Access)**

The Report Diagnostic Screen shows Segment Diagnostic Data that is sent from the Master Station's Auxilliary port to a user SCADA system, etc..

```

Controlotron 990LD      Report Diagnostic
10.18.93 02.57 MTF-BBR  -0.014  -0.011  1.500 BBL 84 AC -----
    
```

Pause

Figure 5-30: Report Diagnostic Screen

**5.3.29 PIPELINE FLOW & TOTAL SCREEN - No Hot Key - (Menu Access)**

The Pipeline Flow & Total Screen shows the Segment Flow rate at the time of the report request and the flow total of the previous 24 hours.

```

Controlotron 990LD      Pipeline Flow & Total
Pipeline: Pipe 2      Date/Time: 02.19.93 00.33
Site:                Flow      Day Total
                    BBL/H      BBL
BBR                  22.8841  12
MTF                  -72.7614 -41
    
```

Alarm

Pause

Figure 5-31: Pipeline Flow & Total Screen



## 5.6 DATA ARCHIVING & INTER-COMPUTER COMMUNICATION

All Site Station data, and the Audit Trail noted in Para. 5.4, is automatically archived, and will be retained on the System 990LD Hard Disk for a period of eight days. It is recommended that responsibility be assigned for transfer of such data to the User data archives for permanent storage. Provision for automatic transfer of such data to the User's Main Computer can be provided, but at the cost of some processing speed.

## 5.7 CREATING OPTIMIZATION DATA FILES

As noted previously, each System 990LD contains a topology file that has been set up to provide the Master Station with a description of each pipeline Segment. Included is its length, the type of terrain it passes through, i.e., air, soil or water, and the estimated thermal parameters that determine the exchange of heat with the environment. This is especially important in long pipelines. These parameters determine the computation of the expansion and contraction of liquid needed to detect very small leaks.

There are differences in the actual thermal parameters between pipelines, and even between different Segments on the same pipeline. For that reason it might be noted that Segment Volume Balance, (Delta), variations may not always precisely represent actual conditions. This could lead to possible false alarms, or failure to detect small leaks, if not corrected. However, these events contain the information needed to Optimize the topology file parameters. Upgrading these parameters results in improvement of System 990LD leak detection sensitivity and accuracy.

The process of upgrading the topology file parameters is called Optimization. It is not done on the Master Station, which must always remain "on-line". It is done at a separate computer called an Optimizer. This is a PC of designated capacity that is loaded with a special Controlotron Optimization program. This makes control of the topology file parameters available to authorized personnel. It "plays back" Archived data to determine how much Optimized Topology parameters have improved System 990LD performance.

Controlotron provides an Optimization service, which is recommended for Users who have only recently begun to utilize System 990LD. Since Optimization is a specialized and skilled activity, it is recommended that Users who wish to perform their own Optimization utilize available Controlotron Optimization training courses to qualify their staff for this purpose. A video providing an introduction to this process is available.



Fortunately, System 990LD does not need to increase leak detection thresholds to accommodate for the most adverse application conditions. Rather, System 990LD has Leak Detection thresholds for its 1, 5, 15 and 60 minute integration periods that are set dependent on the normal flow rate, segment volume and normal application conditions, as determined at Site Survey. This is because System 990LD has a means of detecting the Site Station application conditions and uses the related AppCon™ factor to adjust the leak detection sensitivity only when conditions deteriorate. This preserves the best sensitivity during normal conditions, and minimizes or prevents false alarms only if application conditions deteriorate.

## 6.2 SITE STATION OPTIMIZATION

Site Station Optimization is the process of ensuring that the data provided to the Master Station by the Site Stations is in itself as free of aberration as possible. Among factors that are controllable at the Site Station are:

- Optimal Transducer Installation
- Correct calibration at Zero flow
- Correct Site Station flow calibration
- Correct indication of Sonic Propagation Velocity,  $V_s$
- Correct Sonic Propagation Velocity range
- Correct Site Station Registration
- Proper location & calibration of Temperature sensors

Most of these factors can be Optimized at the Master Station on a temporary basis, until it is convenient to visit a Site Station to Optimize its operating parameters, if needed.

## 6.3 MASTER STATION OPTIMIZATION

The Master Station has provision for Optimization of the following parameters:

- Site Station Zero flow calibration
- Segment's Site Station flow calibration ratio
- Segment Sonic Propagation Velocity ratio
- Segment Thermal Model Parameters

In addition, by the use of the off-line Optimization program, Optimization of the following factors may be implemented:

- Thermal Model Parameters
- AppCon Factors
- Absolute Pipeline flow calibration (for Custody Transfer models)
- Segment Flow Calibration Balance
- Site Station Zero Setting
- Sonic Propagation Velocity Normalization
- Site Specific Reynold's Compensation



## SECTION 7

### 990LD MAINTENANCE

System 990LD, like any instrument on which critical dependence is placed, must be observed to determine its condition on a regular basis. This assures that no event has taken place that would affect its operation. For this purpose, each Site Station has a Diagnostic Menu, accessible via its 995T hand-held terminal, to report on its current condition. Some of this information is available over the 990LD communication system, and is visible on the Master Station screen. A Fault Alarm in any Site Station will cause the Segment Status Alarm screen to show that Site Station symbol in Red. However the user is instructed to be alert to other indications that the 990LD system is not performing in a normal way, such as the failure to provide fresh data reports once per minute.

Controlotron provides instruction in all aspects of System 990LD Operation Evaluation, Diagnosis, and Maintenance procedures. It is expected that the User will assign responsible staff for various functions, such as System Operation and Maintenance, and arrange for their attendance at Controlotron In-house or Field training exercises.

#### 7.1 SITE STATION DIAGNOSTIC MENU & MAINTENANCE

990LD Site Stations are among the most reliable of all flow and temperature sensing instruments since they have no moving parts, and contain circuits that are primarily digital in design. However, it is, as is any instrument, subject to failure of an electronic component, or damage to the flow or temperature transducers by internal or external influences. Therefore it is important to periodically monitor the condition of each Site Station.

Fortunately, it is not necessary to visit the sometimes remote location of a Site Station to examine its condition. Most of the Site Station's diagnostic parameters are reported to the Master Station once per minute via the 990LD communication network. This makes it a relatively simple matter to diagnose its condition. Simple training sessions are available, either at Controlotron's facility, or in the field, in all aspects of Diagnosis and Maintenance.

Maintenance of System 990LD Site Stations is much simpler than any conventional intrusive flowmeter. This is because it is never necessary to stop flow, or open the pipe, to service this instrument. In addition, all computer modules are of interchangeable plug-in design. Both Flow and Temperature transducers are of Clamp-on construction, and may be quickly replaced if necessary. Very little skill is needed in finding and replacing any defective module. This is based on either the Diagnostic menu indications, or by the very quick "sequential interchange" method.

It is recommended that, rather than maintain individual spare parts, one spare operational Site Station be maintained in your instrument maintenance facility. As such, it permits staff training, and the testing of modules obtained from a defective Site Station to determine their condition. In addition, users may obtain a Portable Clamp-on 990LD Site Station. This may be used to confirm the condition of a suspected defective Site Station, or to temporarily maintain operation of the system during maintenance.



### 7.3.2 SPECIAL CONSIDERATIONS

Certain network configurations such as satellite links and dial-up facilities present special debugging problems that are beyond the scope of this manual. Data communications networks provided by the customer or contractees cannot be altered or repaired by Controlotron staff. Of course, networks that are part of turnkey systems are fully installed, set-up, commissioned and maintained by Controlotron.



## INDEX

### A

Application	
Conditions . . . . .	11
Conditions, Nominal . . . . .	11

### C

Communication	
Difficulties . . . . .	48
Inter-Computer . . . . .	43
System Maintenance . . . . .	48
System Start-Up . . . . .	13
System, Types of . . . . .	13
Compensation	
Thermal . . . . .	12
Conditions	
Alarm . . . . .	42
Configurations	
990LD . . . . .	6
Considerations	
Special . . . . .	49

### D

Data	
Archiving . . . . .	43
Collecting . . . . .	12
Processing . . . . .	6
Site Station . . . . .	7
Transmission . . . . .	14
Delta	
One Minute . . . . .	21
Description	
AppCon . . . . .	11
Communications . . . . .	6
LiquIdent . . . . .	21
Master Station . . . . .	4
Site Station . . . . .	4
Diagnostics	
Site Station . . . . .	47

### F

File	
Topology . . . . .	12

### I

Installation	
Site Station . . . . .	12

### L

Leak Detector	
Performance . . . . .	2

### M

Master Station	
Bulletins . . . . .	1
Functions . . . . .	1
Introduction . . . . .	1
Maintenance . . . . .	48
Menus . . . . .	16
Operating Program . . . . .	48
Screens . . . . .	7, 22
Set-up . . . . .	12

### Menu

Batch Entry . . . . .	18
Communications Setup . . . . .	19
Console Setup . . . . .	18
Data Report Setup . . . . .	19
Display Select . . . . .	17
Extract Archive Data . . . . .	19
Functions, Selecting . . . . .	16
Help . . . . .	20
Import Topology File . . . . .	19
Pipe Select . . . . .	17
Quit Program . . . . .	20
Segment Select . . . . .	18
X Axis Select . . . . .	17

### Menu Screen

System . . . . .	16
Model	
Thermal . . . . .	21



### N

Network	
Activation . . . . .	15
ID Number . . . . .	13









APPROVED: *[Signature]*  
 DATE: 8/21/95  
 BY: JAC

REVISIONS:

NO.	DATE	DESCRIPTION
1	10/2/94	AS-BUILT LEAK DETECTION EQUIP. ISSUED FOR CONSTRUCTION
2	7/31/95	DEH
3	8/14/95	JAC

PLANT 22 - WHARF  
 LEAK DETECTION SYSTEM  
 BLOCK DIAGRAM

22-DJ-34

DATE SCALE NONE 220,000'S

INITIALS: DEH TML

CHKD BY: TML

APP'D BY: [Signature]

CHKD BY: [Signature]




CHKD BY: [Signature]


TEXACO REFINING & MARKETING  
 INC.  
 PUGET SOUND PLANT  
 ANACORTES, WASHINGTON











**TEVACO REFINING & MARKETING, INC.**  
 PUGET SOUND PLANT  
 ANACORTES, WASHINGTON


**WHARF AND LOADING FACILITIES INSTRUMENT LOCATION PLAN**



INITIALS-	DATE	SCALE	1"=20'
OWN BY	EW	10/17/94	CAD FILE NO. 22-EU-32
CHKD BY	EW	10/17/94	DRAWING NUMBER
APPRD BY	EW	10/17/94	REV NO
CHK. INSR.			1

APPROVED	JAC	5/2/95	PSR-543				
BY	DATE	ESTIMATE	B.M.	BY	DATE	BY	DATE
JOB							
REVISIONS							
DESCRIPTION							
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							





DRAWING LIMIT

DRAWING LIMIT

NORTH TEXAS ROAD

97TH STREET

WEST MARCHES POINT ROAD

TO ANACORTES

TRESTLE

DRAIN TO THE BAY

HOUSE

HOUSE

HOUSE

HOUSE

2216  
2217  
2218  
2219  
2220  
2221  
2222  
2223  
2224  
2225  
2226  
2227  
2228  
2229  
2230

COMMUNICATIONS BUILDING

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM


CONTROL ROOM LEAK DETECTION SYSTEM

CONTROL ROOM LEAK DETECTION SYSTEM

DRAWING LIMIT

DRAWING LIMIT

BY	JAC	DATE	8/2/95	ESTIMATE	PS-543	B.M.	BY	EW	DATE	10/2/94	APPROD	LEAK DETECTION EQUIPMENT	SYMBOL	SCALE	1"=50'	DATE	10/2/94	FILE NO.	22-E-0014	DRAWING NUMBER	22-E-1-33	REV. NO.	0
APPROVED																							




TEXACO REFINING & MARKETING INC.  
 PUGET SOUND PLANT  
 ANACORTES, WASHINGTON

N.W. CRUDE OIL BOOSTER PUMPS  
 INSTRUMENT LOCATION PLAN

22-E-1-33








DATE	BY	DESCRIPTION
8/4/75	EW	ADD LEAK DETECTION EQUIP
9/11/74	EW	ADD LEAK DETECTION EQUIP

DATE	BY	DESCRIPTION
1/27/75	EW	ADD LEAK DETECTION EQUIP
9/11/74	EW	ADD LEAK DETECTION EQUIP


DATE	SCALE	FILE NO.	REV. NO.
10/11/74	1"=30'	24EJ0072	1




**TEXACO REFINING & MARKETING**  
 PUGET SOUND PLANT  
 AVONDALES, WASHINGTON  


**BLENDING PLANT**  
**INSTRUMENT LOCATION PLAN**





DATE	SCALE	1"=20'
DESIGNED BY	DATE	10/2/94
CHECKED BY	DATE	24-EJ-37
PROJECT NO.	24-EJ-37	
DRAWING NUMBER		
REV. NO.		0


**JEFFERY A. GORING**  
 STATE OF WASHINGTON  
 PROFESSIONAL ENGINEER  
 LICENSE NO. 10000  
 EXPIRES 12/31/95

**TEXACO REFINING & MARKETING**  
**INC.**  
 PUGET SOUND PLANT  
 ANACORTES, WASHINGTON

**OFFPLOT - W. BLENDING PLANT**  
**INSTRUMENT LOCATION PLAN**

THIS DRAWING IS THE PROPERTY OF THE STATE OF WASHINGTON. IT IS TO BE USED ONLY FOR THE PROJECT AND AT THE LOCATION SPECIFIED HEREON. IT IS TO BE RETURNED TO THE ENGINEER OR ARCHITECT UPON COMPLETION OF THE PROJECT. IT IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF THE ENGINEER OR ARCHITECT.





**JEFFREY A. DITTLER**  
 PROFESSIONAL ENGINEER  
 LICENSE NO. 10-31-95  
 STATE OF WASHINGTON

**TEXACO REFINING & MARKETING**  
 INC.  
**PUGET SOUND PLANT**  
 ANACORTES, WASHINGTON


**TANKAGE AREA - TK. 36, 38, & 39**  
**INSTRUMENT LOCATION PLAN**

BY	DATE	ESTIMATE	B.M.	EW	10/7/94	ADDED LEAK DETECTION EQUIPMENT	SYMBOL	REVISIONS
		PS-543						
APPROVED		JAD						

INITIALS	DATE	SCALE	1"=20'
DRN. BY	EW	10/7/94	1"=20'
CDL. BY	EW	10/7/94	1"=20'
APP'D BY	EW	10/7/94	1"=20'
CHK' ENGR.			





*Joseph D. Padilla*  
8/2/95

PADILLA BAY


LEGEND:

- ABOVEGROUND LINES
- UNDERGROUND LINES  
SEE NOTE #2


NOTES:

1. 2" ANCHOR, ALL OF THE LINES HAVE GATE VALVES EXCEPT 307 CRUDE LINE.
2. AT THIS POINT 12 (TWELVE) HYDROCARBON LINES RUN UNDERGROUND.
3. SITE OF CRUDE BOOSTER PUMPS AND ASSOCIATED MOVY AND CHECK VALVE AT THIS POINT, ALL LINES COME ABOVE GROUND EXCEPT THE 16" BALLAST LINE. SITE STATION 3018 & 3028 ARE LOCATED HERE.
4. FINISHED PRODUCT SHIPPING PUMPS, 7 FINISHED PUMPS ARE CONNECTED TO SHIPPING PUMPS AT THIS POINT. SITE STATIONS 3039 - 3118 ARE LOCATED HERE.
5. AT THIS POINT THE 16" BALLAST LINE CONTINUES UNDERGROUND AND SEPARATES FROM THE OTHER LINES.
6. LOCATION OF SITE STATION 3128.
7. LOCATION OF SITE STATIONS 301C AND 302C.

DOCK  
LOCATION OF  
SITE STATIONS 301A - 312A







BALLAST WATER TO WASTEWATER TREATMENT DWG NO. 99-01-0070 DATE 9/3/94	BALLAST WATER TO WASTEWATER TREATMENT DWG NO. 99-01-0070 DATE 9/3/94
---	---

1. UNLITNESS - EFFLUENT  
 2. INSTRUM PLAN  
 3. DESIGN NOTED  
 4. HIGH / CONTROL REQUIRE

DWG NO. 99-01-13  
 SR-11-29-87  
 09-01-0089

9-BA-2  
 5/14/94 94155  
 11/94 9688  
 4/94  
 3/94 930885

TBE  
 PIPIN


INITIALS-  
 DWG. BY PDP  
 CDD. BY RPK  
 APP'D BY  
 C.P. BRON

3


2

1










RECOVERED OIL FROM 90-G9/G9A THROUGH SLOPE PUMPS (NO. 09-04-0720) TO SLOP OIL DISTRIBUTION (NO. 15-04-0801) 12

SLOP OIL FROM PLANT #1 DISTRIBUTION (NO. 15-04-0801) TO 90-G9/G9A THROUGH SLOPE PUMPS (NO. 09-04-0720) 12






6"-09-O-35-1148  
 6"-09-O-42-1148  
 SECT 1.4









1. UTILITY  
 2. INSTR  
 3. DESIG  
 4. HIGH  
 5. SHIPP  
 6. SEE DR

DMG NO.  
 22-04-0019  
 22-41-8  
 22-RA-2


DATE  
 8/13/95  
 4/07/95  
 3/19/95  
 1/31/95

BY  
 [Signature]  
 [Signature]  
 [Signature]  
 [Signature]

APPROVED BY  
 [Signature]  
 [Signature]  
 [Signature]

INITIALS  
 DMG BY  
 APP'D BY  
 CHK

WHAT  
 PIP  
 F



22-RA-2

SEE DR  
 OF TOR

1, 2 &


3. SHIPP

4. HIGH

5. INSTR

6. UTILITY





6

5

4















22R-G2

22R-G3








"A" - ANCHOR

22R-04




SLOPE OIL  
GROUP OF LEAKERS  
AT ANCHOR  
SLOPE

22R-G3  
22R-G2

1 1/2" - 22-A-130-J148  
1 1/2" - 22-OW-22-JOW31B  
1 1/2" - 22-ST-509-JST61B



EXPIRES 10-31-95




1. UTILITIES & INSTRUMENTATION - OFFSHORE
2. INSTRUMENTATION
3. DESIGN OF NOTED WORK
4. HIGH / LOW VALVES & POINT DR.
5. CONTROL SECTION

DWG NO.	DATE	BY	CHKD BY	APP'D BY	CHKD ENGR.
30-0A-13					
PP-22-15-1 THRU 90					
PP-22-16-6-1					
PP-22-16-6-2					
22-0A-0019					
22-0A-2					
22-A-201					
22-A-202					
B/14/15	9/23/94	SM	DATE	BY	APP'D BY
1415538					
9/23/94					
5772					



WHARF PIPING






6

5

4








10\"/>

NOTE 5  
 SWING JOINT (TP)  
 SLOP

11  
 12  
 13  
 14  
 15  
 16  
 17  
 18  
 19  
 20  
 21  
 22  
 23  
 24  
 25  
 26  
 27  
 28  
 29  
 30  
 31  
 32  
 33  
 34  
 35  
 36  
 37  
 38  
 39  
 40  
 41  
 42  
 43  
 44  
 45  
 46  
 47  
 48  
 49  
 50  
 51  
 52  
 53  
 54  
 55  
 56  
 57  
 58  
 59  
 60  
 61  
 62  
 63  
 64  
 65  
 66  
 67  
 68  
 69  
 70  
 71  
 72  
 73  
 74  
 75  
 76  
 77  
 78  
 79  
 80  
 81  
 82  
 83  
 84  
 85  
 86  
 87  
 88  
 89  
 90  
 91  
 92  
 93  
 94  
 95  
 96  
 97  
 98  
 99  
 100

11  
 12  
 13  
 14  
 15  
 16  
 17  
 18  
 19  
 20  
 21  
 22  
 23  
 24  
 25  
 26  
 27  
 28  
 29  
 30  
 31  
 32  
 33  
 34  
 35  
 36  
 37  
 38  
 39  
 40  
 41  
 42  
 43  
 44  
 45  
 46  
 47  
 48  
 49  
 50  
 51  
 52  
 53  
 54  
 55  
 56  
 57  
 58  
 59  
 60  
 61  
 62  
 63  
 64  
 65  
 66  
 67  
 68  
 69  
 70  
 71  
 72  
 73  
 74  
 75  
 76  
 77  
 78  
 79  
 80  
 81  
 82  
 83  
 84  
 85  
 86  
 87  
 88  
 89  
 90  
 91  
 92  
 93  
 94  
 95  
 96  
 97  
 98  
 99  
 100








9


8

7









NOTE 3

NOTE


SK 330 PS1C





1/4/95  
REV B

"A" ANCHOR



DOMESTIC & FIRE WATER	FROM
PLANT DISTRIBUTION VIA	FROM
OUTFALL	FROM
90-20-20A PUMPS VIA	FROM
PLANT DISTRIBUTION VIA	FROM
BALLAST	10
40g STEAM	FROM
PLANT AIR	FROM
PLANT AIR FROM	

1. INSTR. PLANT
2. DESIGN NOTED
3. HIGH / AT / DOWN REQUIR
4. MOV 22
5. ONLY T OPERATE
6. "VS" I NO TEX
7. PIPE FIT AT "A"
8. DRIP P P OR C R L
9. REUSE 8 22LVA.



WHARE


INITIALS	
OWN. BY	JDT
CO. BY	RPK
APP. D. BY	
CHK. ENGR.	

3

2

1





6

5

4
















20N-V1	20N-V2	20N-V3	20N-V4	20N-V5	20N-V6	20N-V7	20N-V8	20N-V9	20N-V10	20N-V11	20N-V12	20N-V13	20N-V14	20N-V15	20N-V16	20N-V17	20N-V18	20N-V19	20N-V20	20N-V21	20N-V22	20N-V23	20N-V24	20N-V25	20N-V26	20N-V27	20N-V28	20N-V29	20N-V30	20N-V31	20N-V32	20N-V33	20N-V34	20N-V35	20N-V36	20N-V37	20N-V38	20N-V39	20N-V40	20N-V41	20N-V42	20N-V43	20N-V44	20N-V45	20N-V46	20N-V47	20N-V48	20N-V49	20N-V50
--------	--------	--------	--------	--------	--------	--------	--------	--------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------

DWG NO. 21-DA-0100  
 30-DA-13  
 21-DA-0100  
 21-DA-1  
 20-RA-1  
 35-RA-1  
 21-DA-1  
 6/1/93 9415  
 6/1/93 9415  
 4/7/94 505  
 4/7/94 505  
 DATE MADE  
 TITLES  
 INTER PIP PROCESS  
 DWG BY RRB  
 CDO BY RRB  
 APP'D BY  
 C.E. ENGR.




MATCH LINE  
 DWG: 21-DA-0180 SECT: 9

1. INSTRUMENTED  
 2. NOTED  
 3. HIGH AT COOL REOU

EXPIRES 10/31/95

21-DA-1  
 20-RA-1  
 35-RA-1  
 21-DA-1  
 6/1/93 9415  
 6/1/93 9415  
 4/7/94 505  
 4/7/94 505  
 DATE MADE  
 TITLES  
 INTER PIP PROCESS  
 DWG BY RRB  
 CDO BY RRB  
 APP'D BY  
 C.E. ENGR.






6

5

4





9

8

7








LOCATION PLANT 22 - WHARF SHT. NO. SK101094  
 SUBJECT LEAK DETECTION SITE STATION BM NO. PSP543 DATE 10/10/94  
DUAL PATH FLOW TRANSDUCER INSTALL. DETAILS BY DEH TML  
 CHKD. BY JAC  
 APPVD. BY JAC  
 CHIEF ENGR.  
 FILE NO. 22BJ0019

LIST OF MATERIALS

ITEM	QTY	DESCRIPTION
1	A/R	CONDUIT, 1/2" LIQUIDTIGHT FLEXIBLE METAL
9	4	CONDUIT FITTING, 1/2" LIQUIDTITE STR. MALE CONN., O-Z#4Q-50
83	A/R	CONDUIT, 1" RIGID GALVANIZED STEEL
91	2	FITTING, 1" GROUND HUB, MYERS #STG-3
211	A/R	CONDUIT, 1/2" RIGID GALVANIZED STEEL
229	1	FITTING, 1/2" GROUND HUB, MYERS #STG-3
260	4	CONDUIT FITTING, 1/2" GROUNDING BUSHING, O-Z#4Q-50ES-4BC
A1	1	ENCLOSURE, 6x4x4 SS NEMA 4X, HOFFMAN #A-60440NFSS
A2	1	CONDUIT SEAL, 1" C-H #EYS31



NOTES:

1. QUANTITIES SHOWN ARE FOR ONE INSTALLATION ONLY.
2. INSTALL CONDUIT DRAIN(S) AT LOW POINTS IN CONDUIT RUN.
3. FLEX CONDUIT IS TO BE OF SUFFICIENT LENGTH TO ALLOW FOR EASY REMOVAL OF THE TRANSDUCER. (CONFIRM LENGTH WITH TEXACO PRIOR TO INSTALLATION.)
4. PERMANENTLY LABEL WIRES WITH THE ELEMENT TAG NUMBER USING RAYCHEM TMS SLEEVE SYSTEM (TYPEWRITTEN) OR TEXACO APPROVED EQUAL.
5. ALL CABLES ARE SUPPLIED BY OTHERS.
6. SEE CONTROLTRON DWG. 990THNDBM-7 FOR CABLE TERMINATIONS AT TRANSDUCER.
7. SEE CONTROLTRON DWGS. 994LDVN-7 SHTS. 1 & 2 FOR ADDITIONAL INFORMATION ON FLOW AND TEMPERATURE TRANSDUCER WIRING. SEE CONTROLTRON DWG. 992CNS-10 FOR ADDITIONAL DETAIL ON FLOW TRANSDUCER CABLE.
8. TEMPERATURE SENSOR JUNCTION BOX AND ASSOCIATED FITTINGS SUPPLIED BY OTHERS. TEMPERATURE SENSOR SUPPLIED WITH 24" WIRING PIGTAIL FOR CONNECTION TO JUNCTION BOX (DO NOT RUN IN CONDUIT). SEE CONTROLTRON DWG. 991TS5-8 FOR ADDITIONAL DETAIL ON TEMPERATURE SENSOR CABLING.
9. SEAL FITTING TO BE INSTALLED AT THE TRANSITION FROM DIV. II AREA TO UNCLASSIFIED AREA PER NEC REQUIREMENTS.

