INDEPENDENT REMEDIAL ACTION REPORT

ENVIRONMENTAL SERVICES

Presented to :

U.S. NATIONAL BANK OF OREGON

For:

SPARKS AND BUTTERCUP LANDFILL EASTERN STREET AND 12TH AVENUE SPOKANE, WASHINGTON



Specializing in Geoscience and Environmental Services

AUGUST 1994



INDEPENDENT REMEDIAL ACTION REPORT SPARKS AND BUTTERCUP LANDFILL EASTERN STREET AND 12th AVENUE SPOKANE, WASHINGTON

Copyright 1994, Kleinfelder, Inc. All Rights Reserved

UNAUTHORIZED USE OR COPYING OF THIS DOCUMENT IS STRICTLY PROHIBITED. SEE "APPLICATION FOR AUTHORIZATION TO USE" LOCATED AT THE END OF THIS DOCUMENT IF USE OR COPYING IS DESIRED BY ANYONE OTHER THAN U.S. NATIONAL BANK OF OREGON FOR THE PROJECT IDENTIFIED ABOVE. A Report Prepared For:

Ms. Elizabeth C. Hengeveld Special Assets Group U.S. National Bank of Oregon 111 S.W. Fifth Avenue, Suite 850 Portland, Oregon 97208

INDEPENDENT REMEDIAL ACTION REPORT SPARKS AND BUTTERCUP SUBDIVISION EASTERN STREET AND 12th AVENUE SPOKANE, WASHINGTON

Kleinfelder Project Number 60-5035-03

Prepared By:

J/m Sprott

Assistant Environmental Engineer

R. Scott Wallace, RG Project Manager

KLEINFELDER, INC. 15050 S.W. Koll Parkway, Suite L Beaverton, Oregon 97006 Phone: (503) 644-9447

July 25, 1994

KLEINFELDER

Section	n	TABLE OF CONTENTS Title										
Dun	<u>//1</u>	<u>Inde</u>	<u>Page</u>									
1.0		INTRODUCTION	1									
	1.1 1.2 1.3	Background Site Geology Site Hydrogeology	1 1 2									
2.0		PREVIOUS INVESTIGATIONS	3									
3.0		SELECTION OF CLEANUP STANDARDS	4									
4.0		REMEDIAL ACTION	5									
	4.1 4.2 4.3 4.4 4.5	Rationale for Selection Landfill Cap Construction Regulatory Records/Permits Ground Water Monitoring Institutional Controls	5 6 6 7									
5.0		CONCLUSIONS	7									
6.0		LIMITATIONS	7									
7.0		REFERENCES	8									

FIGURES

1	•	Site	Location	Map	

- 2. Site Map
- Geologic Cross-Section A-A' Geologic Cross-Section B-B' 3A.
- 3B.
- As-Built Topographic Survey 4.

APPENDICES

- Α.
- Β.
- Independent Remedial Action Report Summary Soil Boring Logs SEPA Checklist and Floodplain Development Permit Landfill Gas Survey Human Health Exposure Assessment Construction Photographs Construction Report Application for Authorization to Use C.
- D.
- E.
- F.
- G.
- Application for Authorization to Use H.

1.0 INTRODUCTION

This report presents information on an Independent Remedial Action (IRA) performed by U.S. National Bank of Oregon (U.S. Bank) at a former unpermitted landfill site (Sparks and Buttercup Subdivision) in Spokane County, Washington (Figure 1). The purpose of the remedial action is to have the site removed from the Washington Department of Ecology (Ecology) Hazardous Site's List.

Site conditions and economic considerations precluded the implementation of permanent solution technologies such as reuse/recycling, destruction or detoxification, volume reduction, immobilization, and/or off-site disposal, as defined in the Model Toxics Control Act Cleanup Regulation (WAC 173-340-360). The selected remedial action consists of encapsulation, institutional controls, and compliance monitoring. This action provides an effective solution to cleanup issues in both the short and long term; addresses community concerns and provides a beneficial future use for the site; enhances the environment of the surrounding neighborhood; reduces the potential mobility of hazardous substances, and is protective of human health and the environment to the maximum extent practicable.

1.1 Background

The site is located south and east of Eastern Street and 12th Avenue in the southwest quarter of Section 24, Township 25 North, Range 43 East of the Willamette Meridian. The landfill was reportedly operated by East Spokane Township No. 49 (Spokane County) from as early as 1928 to as late as 1960. No other on-site activities are known to have pre-dated or post-dated landfilling operations.

The landfill occupies an area of 2.42 acres, and supports a vegetative cover of trees, grasses, and bushes, however the site does not meet the criteria for classification as a sensitive environment as per WAC 173-340-200. A soil cover from zero to two feet thick has been placed over some of the debris, while in other areas a thin soil horizon has developed. Landfill debris is also exposed at ground surface in several areas. Landfill debris includes scrap metal, glass, wood, concrete, rubber tires, and other forms of domestic refuse in varying states of decomposition. In recent years residential development has encroached on the site primarily from the north and south, however, with exception of a number of dirt roadways and trails, the site remains structurally unimproved.

Technical reports pertaining to previous site investigations are referenced in Section 7.0 of this report. The reader is directed to Kleinfelder Report Numbers 60-5035-01, dated July 7, 1993 (Kleinfelder, 1993a), and 60-5035-02, dated August 13, 1993 (Kleinfelder, 1993b), for information on the ground water investigation conducted for the subject site.

1.2 Site Geology

The site is situated on a north-facing bench cut into Columbia River basalt and granitic bedrock on the south side of a glacial valley (Spokane Valley). Site elevations range from approximately 2000 feet above mean sea level (msl) along the northern toe of the landfill to 2040 feet msl south of the landfill area.

The Spokane Valley was inundated with flood waters hundreds of feet deep from glacial Lake Missoula (Missoula Floods), which spilled out over this area and much of the Columbia Plateau during a time of catastrophic flooding between 16,000 and 22,000 years before present. The Purcell Lobe of the Cordilleran Ice Sheet was receeding northward at this time and the flooding is attributed to multiple failures of an ice dam which had dammed the Clark

Fork River as this lobe receeded. Many of the surface features and alluvial deposits present within the Spokane Valley today are attributed to this period of glaciation and flooding (Molenaar, 1988).

The site overlies one of these alluvial deposits, known as the Spokane Aquifer. These flood deposits consist of coarse-grained sands, gravels, cobbles and boulders that are very permeable by nature. Due to it's permeability, this geologic unit forms the major water supply source for the Spokane Valley and has been designated a "sole source aquifer" by the Environmental Protection Agency (EPA).

Subsurface soils can be characterized as relatively coarse-grained, unconsolidated sands ranging from approximately 35 to 50 feet in thickness, underlain by sands, gravels, cobbles and boulders with subordinate lenses of fine-grained silts and silty sands. Massive granitic boulders, with diameters of up to ten feet were encountered during drilling operations for monitoring wells MW01 and MW02 which were installed in May 1993 as a part of Kleinfelder's initial ground water investigation. Large basaltic boulders outcrop at the surface immediately south and east of the site and were encounted between 49 and 56 feet below surface grade during the installation of monitoring well MW03 (Figure 2). Penetration rates during boulder drilling were on the order of less than one foot per hour. Permeable alluvial deposits extend to the maximum depths of the boreholes drilled during the ground water investigation (83 to 145 feet), and are typical of glacial outwash and high energy depositional environments such as the Missoula Floods. Sediments above the water table are generally gray to grayish-brown in color, poor to moderately graded, slightly moist to moist, and dense to very dense. Glacial outwash and flood materials that comprise the Spokane Aquifer are similar in nature to the overlying unsaturated sediments. Soil boring logs are included for reference in Appendix B. Geologic cross-sections are illustrated on Figures 3A and 3B.

Surface and cross-sectional exposures appear to indicate that landfill debris is present at thicknesses ranging from approximately one to 20 feet. Based on topographic data, debris volumes have been estimated at between 30,000 and 62,500 cubic yards (CH2M-Hill, 1989a). A sandy soil and vegetative cover overlies the landfill debris which is inturn underlain by native alluvial deposits.

1.3 Site Hydrogeology

The Spokane Aquifer is an unconfined aquifer comprised of coarse sand, gravel, cobbles, and boulders deposited by the Missoula Floods (Molenaar, 1988). Site conditions do not satisfy this definition completely in that semi-confined/confined conditions appear to influence static water level elevations and the depths at which saturated thicknesses of the aquifer were encountered during Kleinfelder's Ground Water Investigation (May-July 1993).

Ground water was encountered at approximately 1890 feet, mean sea level (msl) in MW01 after drilling through a 15 foot thick horizon of granitic material. The water level stabilized in this well at approximately 1934 feet, msl, which corresponds to a rise in head of approximately 44 feet. Ground water was encountered at approximately 1899 feet, msl in MW02 after the boring penetrated a 19 foot thick horizon of dense, fine-grained silts and silty sands. The water level stabilized in this well at approximately 1995 feet, msl, which corresponds to a rise in head of approximately 96 feet. Two, relatively thin (<2 feet) perched water zones were also encountered at approximately 1973 feet, msl after drilling through seven feet of basaltic material. The water level stabilized in this well at approximately 1973 feet, msl after drilling through seven feet of basaltic material. The water level stabilized in this well at approximately 1999 feet, msl, corresponding to a rise in head of approximately 26 feet.

Copyright 1994, Kleinfelder, Inc.

The conditions under which ground water was encountered appear to indicate that confining layers of granitic, basaltic and fine-grained sediments are situated between the overlying sediments and landfill debris and the underlying Spokane Aquifer. These confining layers are thought to represent low permeability zones which inhibit the vertical movement of ground water between the base of the landfill debris and the Spokane Aquifer.

Based on ground water elevation data collected in May 1993, the direction of ground water movement appears to trend from south-southeast to north-northwest beneath the site, which corresponds to the regional ground water flow model for the aquifer (Molenaar, 1988). We understand an operating well field is located approximately 1/2-mile north of the site which may exert some influence on the direction of ground water flow in the area.

2.0 PREVIOUS INVESTIGATIONS

Historical reviews indicate that East Spokane Township No. 49 operated a landfill at the site from as early as 1928 to as late as 1960 (CH2M-Hill, 1989b). Prior to this, the site was vacant and undeveloped. During it's operational life, the landfill reportedly received domestic refuse, construction debris, scrap metal/glass, and other undocumented types of debris. No permits were apparently issued for the operation of this landfill. No on-site activities have reportedly taken place since landfill operations were discontinued (Century West Engineering, 1991). Kleinfelder understands Commerce Mortgage Corp., a U.S. Bancorp subsidiary, acquired the property through foreclosure of it's security interest in April 1981. The property was resold immediately but reaquired through foreclosure in June 1984. Spectrum Properties, another U.S. Bank subsidiary, assumed title in February 1987.

A Level II Environmental Assessment of the site was conducted by Century West Engineering (Report No 40174.005.01, January 31, 1991) in which potential contaminants were identified through the excavation of eight test pits and three soil borings. The maximum depth for these explorations was 15 feet below surface grade. Ten priority pollutant metals (antimony, arsenic, barium, beryllium, cadmium, chromium, lead, mercury, nickel, and zinc) exceeding Model Toxics Control Act (MTCA) Method A Cleanup Levels and/or EPA Action Levels were reportedly encountered in soils collected in localized areas within landfill debris and native soils underlying this material. In addition, the pesticide 4,4 DDT and a breakdown product (4,4 DDE) were also reported in soils above method detection limits, however these concentrations did not exceed MTCA Method A Cleanup Levels. Total petroleum hydrocarbons above MTCA Method A Cleanup Levels were also detected in one soil sample collected within landfill soils.

In May 1992, Ecology conducted a site hazard assessment for the purpose of ranking the site for Ecology's Hazardous Site List. The site was assigned a hazard ranking of 2 on a scale of 1 to 5 (1-higher relative risk vs. 5-lower relative risk) based on Ecology's assessment, previous investigations and an absence of ground water data underlying the site.

Kleinfelder conducted a subsurface investigation specifically to address the presence or absence of previously identified analytes in on-site soils and ground water through the drilling and installation of three ground water monitoring wells (Figure 2). Ground water was encountered under semi-confined/confined conditions at depths ranging from 56 to 121 feet below surface grade. Confining layers of granitic, basaltic and fine-grained sedimentary materials appear to represent low permeability horizons which separate the overlying landfill debris and alluvial sediments from the underlying Spokane Aquifer. Ground water elevation data indicates that the direction of ground water flow beneath the site trends from south-southeast to north-northwest, which is in general agreement with the regional ground water flow model for this area.

Copyright 1994, Kleinfelder, Inc.

Arsenic, chromium and lead were detected above MTCA Method A Cleanup Levels in soil samples collected from the well borings between 24 and 29 feet below surface grade. However, these concentrations did not exceed their respective Human Health, Risk-Based Method B Cleanup Levels. It appears that these concentrations may represent background levels that occur naturally in soils within the Spokane Valley (Shacklette et al., 1984).

DDT and lead were detected in concentrations exceeding MTCA Method A Cleanup Levels and the Method B Cleanup Level for DDT, in a ground water sample collected from MW01. Arsenic, chromium, and lead were also detected in concentrations exceeding MTCA Method A and B Cleanup Levels in a ground water sample collected from MW03. The concentrations of DDT and metals are thought to represent background levels and may be attributed to the adsorbtion of these analytes to suspended, fine-grained sediments entrained within the ground water. Subsequent analyses of field filtered ground water samples collected in July 1993, did not detect the presence of volatile organic compounds, pesticides, PCBs, or priority pollutant metals above MTCA Method A Cleanup Levels, which supports this assumption.

Based on the soil and ground water data collected during Kleinfelder's Investigation, it appeared that the historic use of the landfill was primarily for the disposal of inert waste materials, although no inventory was available, and that the landfill debris had not resulted in adverse impacts to soil and ground water underlying the site.

Before proceeding with landfill closure, a screening level landfill gas survey was conducted by Kleinfelder to assess if combustible gas (methane) was present in the landfill and if there was evidence of lateral migration. Six landfill gas probes were installed in and around the landfill and sampled over a two day period (October 13 and 14, 1993). The results of this survey indicated that appreciable levels of combustible gas were not detected in either the landfill or in near-surface soils surrounding the landfill (Kleinfelder, 1993c). The landfill gas survey is included for reference in Appendix D following the text of this report.

Because the proposed remedial action would involve disturbing surface soils and debris during cap construction, a human health exposure assessment was conducted by Kleinfelder to evaluate potential chemical exposures from potential landfill gases and airborne dust during cap construction activities. The two population groups potentially exposed to airborne chemicals during excavation and grading work were on-site workers and nearby residents.

Soil data from the remedial investigations performed at the site were used as a basis for the exposure assessment. Assessment results concluded that adverse health effects during closure activities were very unlikely given that the permissible exposure levels of the compounds of concern (arsenic, chromium, lead, DDT) were orders of manitude larger than their on and off-site concentrations (Kleinfelder, 1993d). The exposure assessment report is included for reference in Appendix E.

3.0 SELECTION OF CLEANUP STANDARDS

Previous remedial investigations encountered landfill debris and soil that exhibited total petroleum hydrocarbon, 4,4-DDT, arsenic, antimony, barium, beryllium, cadmium, chromium, lead, mercury, nickel, and zinc concentrations above MTCA Method A cleanup levels at various exploration locations within the landfill. Concentrations exceeding the Method B cleanup level for antimony were also documented in one location (Century West Engineering, 1991). Native soil samples collected outside the footprint of the landfill exhibited arsenic and chromium concentrations which exceeded Method A cleanup levels

(Kleinfelder, 1993a) however, neither of these analytes exceeded their respective cleanup levels calculated using Method B (Century West Engineering, 1991).

Based upon the work conducted, it is Kleinfelder's opinion that the metals concentrations observed in native soils are indicative of natural background levels for soils within the Spokane Valley. This assumption is supported in literature regarding elemental concentrations in soils within the western United States (Shacklette et. al., 1984).

The cleanup action selected under WAC 173-340-360 involves containment of the landfill debris using a geomembrane liner and earth fill. As such, this remedial action does not specifically attain soil cleanup standards in those areas of the landfill where elevated concentrations have been documented, however this cleanup action is considered to have attained applicable soil cleanup standards under MTCA [WAC 173-340-700 (2)(c)].

The ground water underlying the subject site is thought to be directly associated with the Spokane Aquifer, which has been designated as a sole source aquifer by the EPA. In order to be protective of this water source, Method A cleanup levels have been established for this media. Three ground water monitoring wells are currently located on-site (Figure 2). These wells are located within the footprint of the landfill, up-gradient, and down-gradient and will serve as compliance monitoring points. Water samples will be evaluated based upon MTCA Method A ground water cleanup standards.

4.0 **REMEDIAL ACTION**

The remedial action implemented consisted of encapsulating the landfill with import soil and a 40-mil PVC liner. The surface of the landfill cap will be revegetated with grass, institutional controls imposed to limit site improvements within the footprint of the landfill, and the site converted to park greenspace.

4.1 Rationale for Selection

After evaluating soil and ground water data generated during the remedial investigations, it appears that the greatest risk posed by landfill debris is the physical hazards associated with direct human contact at the surface, and by the potential impact of leachate on the aquifer underlying the site.

The apparent absence of soil contamination outside the landfill debris area and the documented presence of unimpacted ground water beneath the site precludes consideration of many generally accepted remedial alternatives because site specific conditions do not warrant their implementation. Aside from the selected alternative of containment coupled with institutional controls and monitoring, excavation and disposal of landfill material at an engineered facility appeared to be the most viable option for addressing hazards posed by site conditions. However, the costs associated with implementing this option were estimated to be on the order of 3 to 5 million dollars thereby making this option economically prohibitive.

Construction of the landfill cap will not acheive the cleanup standards in those specific areas of the landfill where soil contamination exists, however, by encapsulating these materials the potential for leachate generation and adverse impacts to the Spokane Aquifer will be minimized. Construction of the landfill cap provides a long term, low maintenance solution to the environmental issues relavent to the site. Further remedial action aside from compliance monitoring is not anticipated. Prior to initiating remedial construction activities in May 1994, a public forum was held for persons residing near the Sparks and Buttercup Landfill site. The proposed remedial alternative was presented and citizens were allowed to comment on the proposed remedial action and express any concerns. Overall, the public was very receptive to the proposed action and expressed only political concerns over the management of the greenspace after remedial activities were complete.

4.2 Landfill Cap Construction

Landfill cap construction was performed by Motley Motley, Inc. of Pullman, Washington. Construction activities involved cleaning and grubbing the landfill surface; regrading the surface; placement of the final cap (one foot foundation layer soil, 40 mil PVC geomembrane, 1.5 to 2 foot vegetative layer soil); drainage improvements; and retrofitting of one ground water monitoring well. Construction activities began on May 2, 1994 and were completed on June 3, 1994.

An as-built site plan of the completed cap is presented on Figure 4. Construction photographs are included in chronological order in Appendix F. A construction report which includes details on specific construction activities and quality assurance documentation is included in Appendix G.

4.3 **Regulatory Records/Permits**

In accordance with Washington State's Environmental Policy Act (SEPA), an environmental checklist for the proposed remedial action was completed and submitted to Spokane County on November 30, 1993. A determination of non-significance was issued by Spokane County on December 6, 1993, and the checklist circulated to nine other regulatory agencies for review and comment. At the end of the comment period (December 23, 1993), none of the agencies had contacted Spokane County or Kleinfelder regarding the proposed remedial activities. The SEPA checklist is included for reference in Appendix C.

Prior to initiating construction activities, a flood zone development permit was obtained from Spokane County. This was required because a portion of the landfill was within the 100-year floodplain. A cap and drainage design report was prepared by Kleinfelder which assessed the impact of constructing the landfill cap upon the capacity of the flood plain. The results of this assessment indicated that construction of the cap would not reduce the capacity of the flood plain or increase the 100-year flood elevation (Kleinfelder, 1993e). A copy of the floodplain development permit is included in Appendix C.

4.4 Ground Water Monitoring

In accordance with WAC 173-340-410, ground water compliance monitoring is proposed on a quarterly basis. The compliance monitoring program will involve sampling each of the three existing ground water monitoring wells for the presence of those analytes detected in soil samples within the landfill which exceed MTCA cleanup levels (petroleum hydrocarbons, 4,4-DDT, and priority pollutant metals. If compliance monitoring indicates concentrations of target analytes below MTCA Method A cleanup standards in two consective monitoring events, compliance monitoring will be discontinued.

Upon demonstrating compliance with applicable ground water cleanup standards, Ecology will be petitioned to remove the site from the Hazardous Sites List at the earliest date possible.

4.5 Institutional Controls

Deed restrictions are being prepared by counsel for U.S. National Bank of Oregon. Kleinfelder understands the restrictions will preclude construction of any buildings or improvements, both above and below ground for that area of the site which has been encapsulated.

5.0 CONCLUSIONS

The independent remedial action conducted by U.S. Bank has been performed in accordance with guidelines set forth in the Model Toxics Control Act Cleanup Regulation (WAC 173-340). It is Kleinfelder's opinion that the actions taken will provide a long term solution to the surficial presence of landfill debris at the Sparks and Buttercup site, and are protective of human health and the environment. Deed restrictions attached to the property will limit future use of the site. It is anticipated that future use will be recreational in nature.

Upon satisfactorily completing a compliance ground water monitoring program, Ecology should be petitioned to have the site removed from it's Hazardous Sites List. In the interim, U.S. Bank may wish to request a compliance letter from Ecology with regards to the work completed to date.

6.0 LIMITATIONS

Judgements leading to conclusions and recommendations are generally made with an incomplete knowledge of the subsurface and historical conditions applicable to the study area. This remedial action does not provide a quantification or a guarantee regarding the presence or absence of site soil or ground water contamination. More extensive studies including historical review, additional site exploration, soil and ground water sampling, and chemical analyses may be used to supplement the information presented in this report. Kleinfelder should be notified for additional consultation if U.S. Bank wishes to reduce uncertainties beyond the level associated with this assessment. Our conclusions with regards to the property may also change as new data becomes available during additional site exploration, remediation, or development.


Since site activities and regulations beyond our control could change at any time after the completion of this report, our observations, findings, and opinions can be considered valid only as of the date of the report.


This report may be used only by the client and only for the purposes stated, within a reasonable time from its issuance. Land use, site conditions (both on and off-site) or other factors may change over time, and additional work may be required with the passage of time. Any party other than U.S. Bank who wish to use this report shall notify Kleinfelder of such intended use by executing the "Application for Authorization to Use" which follows this document in Appendix H. Based on the intended use of the report, Kleinfelder may require that additional work be performed and that an updated report be issued. Non-compliance with any of these requirements by the clients or anyone else will release Kleinfelder from any liability resulting from the use of this report by any unauthorized party.

No warranty, express or implied, is made.


7.0 **REFERENCES**

- o Century West Engineering Corporation, January 31, 1991. Report of Findings, Sparks and Buttercup Subdivisions, Spokane, Washington. Project No. 40174.005.01.
- o CH2M Hill, 1989a. Sparks and Buttercup Subdivisions-Phase I Environmental Assessment. Project No. PDX26915.NO. June 19, 1989.
- o -----, 1989b. Sparks and Buttercup Subdivisons-Phase IIA Environmental Assessment. Project No. SEA26915.N1. September 1, 1989.
- o Kleinfelder, Inc., 1993a. Remedial Investigation Report, Sparks and Buttercup Subdivision, Spokane, Washington. Project No. 60-5035-01, July 7, 1993.
- o -----, 1993b. Ground Water Monitoring Data Summary Report, Sparks and Buttercup Subdivision, Spokane, Washington. August 13, 1993.
- o -----, 1993c. Sparks-Buttercup Landfill Gas Survey, Spokane, Washington. Memorandum dated November 9, 1993.
- o -----, 1993d. Human Health Exposure Assessment, Sparks-Buttercup Landfill Closure, Spokane, Washington. November 23, 1993.
- o -----, 1993e. Cap and Drainage Design, Sparks-Buttercup Landfill, Spokane, Washington. December 22, 1993.
- o Molenaar, D., 1988. The Spokane Aquifer, Washington: It's Geologic Origin and Water-Bearing and Water-Quality Characteristics: U.S. Geological Survey Water Supply Paper 2265, 68 p.
- o Shacklette, H.T. and Boerngen, J.G., 1984. Element Concentrations in Soils and Other Surficial Materials of the Conterminous United States: U.S. Geological Survey Professional Paper 1270, 104 p.
- o Washington Administrative Code, December 1993. The Model Toxics Control Act (MTCA) Cleanup Regulation, Chapter 173-340. Publication No. 94-06.







MEAN SEA LEVEL ELEVATION



MEAN SEA LEVEL ELEVATION





		REFERENCE DRAWINGS	HAHN ENGINEERING	SCALE: 1'-30' DATE	СЛЕМ	PRJ. NWE
			NORTH 8623 B DIVISION		MOTLEY-MOTLEY	SPARk
			SPOKANE, WA. 99208	0(2(04	P.O. BOX 421	TILE
			(509) 467-1550	CHECKED BY: RH	PULLMAN, WASHINGTON 99163	AS-BUI
DESCRIPTION BY APP.	DATE		FAX (509) 467-8189	APPROVED BY: RH	I OLLMAN, WASHINGTON 55105	

APPENDIX A


Independent Remedial Action Report Summary

APPENDIX B

Soil Boring Logs

LOG LEGEND

UNIFIED SOIL CLASSIFICATION SYSTEM (USCS)												
MAJOR DIVISIONS			DESCRIPTION	MAJOR I	DIVISIONS	LTR	DESCRIPTION					
		GW	Well graded gravels or gravel sand mixtures, little or no fines			MI.	Inorganic silts and very fine sands, rock flour, silty or clayey fine sands,					
	GRAVEL AND GRAVELLY SOILS SAND AND	GP	Poorly graded gravels or gravel sand mixtures, little or no fines		SILTS AND		or claycy silts with slight plasticity Inorganic clays of low to medium					
		GM	Silty gravels, gravel sand silt mixtures		CLAYS LL < 50	CL	plasticity, gravelly clays, sandy clays, silty clays, lean clays					
COARSE		GC	Clayey gravels, gravel sand clay mixtures	FINE		OL	Organic silts and organic silt-clays of low plasticity					
SOILS							sw	Well graded sands or gravelly sands, little or no fines	SOILS	SILTS	мн	Inorganic silts, micaceous or diatomaceous fine sandy or silty soils, elastic silts
								SP	Poorly graded sands or gravelly sands, little or no fines		AND CLAYS	СН
	SANDY SOILS	SM	Silty sands, poorly graded sand silt mixtures		LL > 50	он	Organic clays of medium to high plasticity					
		SC	Claycy sands, poorly graded sand clay mixtures	HIGHLY SOILS	ORGANIC	Pi	Peat and other highly organic soils					



Kleinfelder. Inc.

Copyright 1991 Kleinfelder, Inc.

DEPTH (feet)	LL UCTION	ANA	MICAL LYSES	BLOWS/6 inches		SAMPLE	S	ATION			
DEPTI	WELL CONSTRUCTION	LABO- RATORY	PID (ppmv)	BLOWS	INTERVAL	NUMBER	U.S.C.S	DESIGNATION	SOIL DESCI	RIPTION	
								SM	SILTY SAND, red-gray, m medium.	edium dense, moist, fine to	0
-									Rock in sampler at 4'; no re	covery.	-
5				6 50	X			GW		n, dense-very dense, moist,	5
-	E						-]			
- '-				1		MW01-9		SP	SAND, grey-brown, slightly medium to coarse grained.	y moist, medium dense,	-
10			0	6 20							10
-	ניניייניייי נונדנונו										-
	עריינענענענענענענענענענענענענענענענענענע	*	0	4 4 7	\mathbf{X}	MW01-14			SAND, grey-brown, slightly coarse sand, poorly graded.	y moist, medium dense,	 15
			0	2 4 7		MW01-19			SAND, trace gravel, grey-b medium dense, poorly grade	rown, slightly moist, ed.	20-
			0	8 50/4"		MW01-24		sw	SAND, trace gravel and col- well graded.	obles, slightly moist, dense,	-25
	DATE	DRILL	: DJL LED: 5/3 PE: PV		3	SURFACE ELI TOTAL DEPT DIAMETER O	H (feet):	131	SCREEN SIZE		~ 1
	Comm	ents: W	ell install	ed with		e-ground monur					
	* San	nples s	ubmitted	for an	alyse	×S					
									OF GROUNDWATER		
	H H	KL	EIN	FE	EL	DER	CORI		OF EASTERN AND 13TH, SP		
Copyright 1993 Kleinfelder, Inc. 50351B2,DRW						50351B2.DRW	Pro	oject #	\$ 60-5035-01	PLATE B-2	

l (feet) L JCTION		AICAL LYSES	BLOWS/6 inches		SAMPLE		.S. ATION		
DEPTH (feet) WELL CONSTRUCTION	LABO- RATORY	PID (ppmv)	BLOWS	INTERVAL	NUMBER		U.S.C.S. DESIGNATION	SOIL DESCI	RIPTION
25							SW		2525
						-	SP	SAND, brown, slightly moi grained, poorly graded.	st, dense, fine to medium
30 - 111	*	0	7 50/5"	X	MW01-29			SAND, brown, slightly moi	st, dense, poorly graded
							sw	SAND, brown, slightly moi	st, dense, well graded.
35 35 35 35 35 35 35 35 35 35 35 35 35 3		0	50/3"	X	MW01-34			SAND, brown, very dense,	slightly moist, well graded. 35 —
		0	50/3"	X	MW01-39				 40
, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			50	X			GW	SAND and GRAVEL, brow well graded.	-
45 						-	SP	SAND, brown, slightly moi sand, poorly graded, weathe	st, very dense, fine grained 45
	*	0	50		MW01-49			SAND, brown, slightly moi graded, weathered granite fi	st, dense, fine grained, poorly
LOGGI DATE CASIN Comme	DRILL G TYP ents:	: DJL ED: 5-5- E: PVC			SURFACE ELI TOTAL DEPTI DIAMETER O	H (feet): 131 ING: 1	xt): 1999.4 DRILLING ME SCREEN SIZE	THOD: Percussion Hammer : 0.02"
K k	(L)	EIN	FE	L	DER	CO	SI	OF GROUNDWATER PARKS AND BUTTERCUP OF EASTERN AND 13TH, SP	SUBDIVISIONS
Copyright 1993 Klein	Copyright 1993 Kleinfolder, Inc. 50351B2A.DRW					Р	roject #	# 60-5035-01	PLATE B-2A

(cet)	NOIT	CHEN	MICAL LYSES	inches		SAMPLE		NO		
DEPTH (feet)	WELL	LABO- RATORY	PID (ppmv)	BLOWS/6 inches	INTERVAL	NUMBER	U.S.C.S	DESIGNATION	SOIL DESCI	RIPTION
50-	EE	1			X		S	P		50—
-	EE								Very hard drilling.	
_	티티								Granite, boulder(s), very de	nse. –
									Interstitial clays and sand.	_
-										-
55 —	티티								Intersticial sands.	55 —
-	臣臣									
_									Granite, boulder(s), very der	nse.
									· · · · · ·	
-	ՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠՠ									
60 —										60 —
										-
	티티						 s	P		
								_		
65 -									SAND, gray-brown, slightly	v moist, fine grained,
				1					poorly graded.	
				-						
										_
	뢰톤						l			
70 —	Ę									70 —
										-
	릴튼			1					SAND, moderately indurate	d
			: DJL			SURFACE ELEV				THOD: Percussion Hammer
			,ED: 5/3- PE: PV (TOTAL DEPTH DIAMETER OF				
				~					4" to 130.5',	_
	Comme	511081								
						<u> </u>				
							Ľ		OF GROUNDWATER	
	l k	\mathcal{L}	EIN	FE	Ľ	DER	CORNE		OF EASTERN AND 13TH, SP	
Copyrigh	t 1993 Kleir	afekter, Inc				50351B2B.DRW	Proje	ect #	# 60-5035-01	PLATE B-2B

73 SP 75- 80 90 90 85 SAND, gray, weakly comented, fine grained, trace 85- 90 Sand Sand Sand Sand Sand Sand Sand Sand		DEPTH (feet) WELL CONSTRUCTION	LABO- RATORY CHEN	AICAL LYSES PID (ppmv)	BLOWS/6 inches	INTERVAL	SAMPLE NUMBER		U.S.C.S. DESIGNATION	SOIL DESCI	RIPTION
LOGGED BY: DJL DATE DRILLED: 5/3-5/5/93 CASING TYPE: PVC Comments: LOG OF GROUNDWATER WELL, MWO1									SP	coarse sands, poorly graded	
Copyright 1993 Kleinfelder, Inc. 50351B2C, DRW Project # 60-5035-01 PLATE B-2C	{	LOGG DATE CASIN Comme	DRILL G TYP ents:	EIN	C		DER	H (feet F BOR): 131 ING: 1 LOG SI RNER (SCREEN SIZE B" to 57', CASING SIZE 4" to 130.5' CASING SIZE OF GROUNDWATER PARKS AND BUTTERCUP OF EASTERN AND 13TH, SP	THOD: Percussion Hammer 0.02" 2" WELL, MW01 SUBDIVISIONS OKANE, WASHINGTON

DEPTH (feet WELL CONSTRUCTIG LABO- ZATORY	MICAL LYSES PID (ppmv)	BLOWS/6 inches	INTERVAL	SAMPLE NUMBER	U.S.C.S. DESIGNATION	SOIL DESCI	
					GW/ GP	Granite, very hard drilling. SAND and GRAVEL, with b drilling.	100
						Boulders and cobbles with in	
						Boulders and coboles with h	nterstitial sands.
LOGGED B DATE DRIL CASING TY Comments:	LED: 5/3-			SURFACE ELEVA TOTAL DEPTH (f DIAMETER OF BO	(int) 13	1 CODEEN CIZE	
KL	EIN	FE	L	DER		G OF GROUNDWATER SPARKS AND BUTTERCUP OF EASTERN AND 13TH, SP	SUBDIVISIONS
Copyright 1993 Kleinfelder, I	xo.			50351B2D.DRW	Project	# 60-5035-01	PLATE B-2D

DEPTH (feet)	WELL	ANA	MICAL LYSES	BLOWS/6 inches	VAL	SAMPLE		C.S. IATION	SOIL DESCI	RIPTION
	WE CONSTR	LABO- RATORY	PID (ppmv)	BLOW	INTERVAL	NUMBER		U.S.C.S. DESIGNATION	SOIL DESCI	
- 125								GW/ GP	SAND and GRAVEL, with	n boulders, wet, dense. 125 –
-										
130 —										130 —
									Bottom of borehole: 131 fe Bottom of well set: 131 fe	
135 —										135 —
-										. –
-										140
										-
 145 —										
										-
150-			7: DJL LED: 5/3	_5/5_93	L	SURFACE ELI TOTAL DEPT	H (fee	n: 13	SCREEN SIZE	THOD: Percussion Hammer
		G TYI	PE: PV			DIAMETER O	FBOI	RING:	8" to 57', CASING SIZE 4" to 130.5',	-
								····		
	T F	XI /	EIN	FF	۲.	DER	co		GOF GROUNDWATER SPARKS AND BUTTERCUP S OF EASTERN AND 13TH, SP	SUBDIVISIONS
	Copyright 1993 Kleinfekler, Inc. 50351B2E.DRW							Project		PLATE B-2E

set)	NOL		MICAL LYSES	nches		SAMPLE		NO			
DEPTH (feet)	WELL CONSTRUCTION	LABO- RATORY	PID (ppmv)	BLOWS/6 inches	INTERVAL	NUMBER		U.S.C.S. DESIGNATION	SOIL DESC	RIPTION	
- 0 -								SP	SAND, red-gray, slightly m	oist, fine, poorly graded.	0
5	17 17 * 0 50/6" MW02-4		50/6" MW02-4	50/6" MW02-4	MW02-4			SAND, trace gravels, red-b, graded, highly weathered ro	rown, slightly moist, poorly ck fragments.	5 —	
-									Granite boulders at 6', very	dense.	-
								SP	SAND, light brown, slightly poorly graded.	moist, very fine,	
		4							Granite, boulder(s), weather	red.	_
10 —					Х					1	0-
-	ייייייייייייייייייייייייייייייייייייי							SP	SAND, brown, slightly moi graded.	st, medium to fine, poorly	
≚ _					$\overline{\mathbf{X}}$		-		Granite boulders, highly we at 13.5'.	athered, perched water zone	
15 —										1	5
	<u>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</u>	*	0	50/4"		MW02-17		SP	SAND, olive-brown, moist, grained.	very dense, fine to medium	_
20 —									Granite, boulder(s), slow dr	illing. 2	20
									Hard drilling at 22', granite	boulders, quartz fragments.	1
T -		-							Easier drilling at 24', highly		_
2.5	DATE	DRILL	: DJL LED: 5/6 PE: PV		1	SURFACE ELI TOTAL DEPTI DIAMETER O	H (feet)	: 14	5 SCREEN SIZE	ETHOD: Percussion Hamme	5 — er
					abo	ve-ground measu			4" to 140'		
			ubmitted			-					
	Jali	1000	4011111111					LOG	OF GROUNDWATER	WELL, MW02	
卜	FI F	KL]	EIN	FE	Ľ	DER	COR		PARKS AND BUTTERCUP OF EASTERN AND 13TH, SP		
Copyrigh	ut 1993 Klein	nfekter, Inc).		11 2 11.	50351B3.DRW	P	roject /	\$ 60-5035-01	PLATE B-3	

(cet)	CHEMICAL SAMPLE					SAMPLE	NO	
DEPTH (feet)	WELL CONSTRUCTION	LABO- RATORY	PID (ppmv)	BLOWS/6 inches		U.S.C.S. DESIGNATION	SOIL DESCRIPTION	
- 25-							- sp	25- SAND, red-gray, slightly moist, medium grained, poorly graded.
							SW	SAND, red-gray and olive-brown, slightly moist, medium to coarse, well graded, trace highly weathered rock. 30 — Easier drilling at 30'.
-							- sp	SAND, gray-brown, moist, medium, poorly graded.
- 35								SAND, trace gravels, red-brown, moist, medium, poorly graded. 35
-								Granite boulders, fragments highly to moderately weathered, very dense, hard drilling.
40								40
		*	0	50/6"		MW02-43	SM	SILTY SAND, trace gravel, gray-brown, slightly moist,
-					\boxtimes		SP	very dense, very fine
45 —			:					graded, trace highly weathered rock. 45 — Highly weathered granite boulder(s), very dense. –
	יוייייייייייייייייייייייייייייייייייי						- SP	SAND, gray, moist, fine to medium, poorly graded, trace highly weathered rock fragments (black – amphiboles and mica. –
			: DJL	5/8/01	1	SURFACE ELE TOTAL DEPTH	•	
			LED: 5/6 PE: PV		,	DIAMETER OF		
	Commo							
	* Sam	iples si	ubmitted	for ana	alysi	<u>s.</u>	LO	G OF GROUNDWATER WELL, MW02
	F	(L	EIN	FE	Ľ	DER		SPARKS AND BUTTERCUP SUBDIVISIONS OF EASTERN AND 13TH, SPOKANE, WASHINGTON
Copyrigh	ut 1993 Kilein	afekler, Inc	,			50351B3A.DRW	Projec	# 60-5035-01 PLATE B-3A

(feet)	E CHEMICAL ANALYSES			ó inches	T	SAMPLE		o. NOII		
DEPTH (feet)	WELL	CHEMICAL ANALYSES 			DESIGNATION	SOIL DESCI	RIPTION			
	, , , , , , , , , , , , , , , , , , ,		0	50/6"		MW02-59		SP SP SP	slightly moist, very dense, f Layer of decomposed granit SAND, yellow-brown, dry, weathered rock fragments. Boulders with interstitial sar SAND, gray-brown, moist, Boulders with interstitial sar	, gray-brown to light brown, ine grained. e at 63'. fine to medium, highly 65 ad and micas, slightly moist. 70 medium grained.
LOGGED BY: DJL SURFACE ELI DATE DRILLED: 5/6-5/8/93 TOTAL DEPT CASING TYPE: PVC DIAMETER O							H (feet):	: 145 NG:	5 SCREEN SIZE	
	Comme * San		ubmitted	l for an	alys	es.				
ĥ	LOG OF GROUNDWATER WELL, MW02 SPARKS AND BUTTERCUP SUBDIVISION CORNER OF EASTERN AND 13TH, SPOKANE, WASHINGTON									SUBDIVISION
[Copyright 1993 Kleinfelder, Inc. 50351B3B.DRW								# 60-5035-01	PLATE B-3B

			MICAL LYSES	inches		SAMPLE		NON		
DEPTH (fæt) WFI I	CONSTRUCTION	LABO- RATORY	PID (ppmv)	BLOWS/6 inches	INTERVAL	NUMBER	U.S.C.S.	DESIGNATION	SOIL DESCI	RIPTION
 		LA RAT	(ppmv)	BL	4			DES	Boulders. Perched water zone at 85-86 Boulders.	
95 95							_	SP/ SM SM	SAND. Softer drilling at 98'. SILTY SAND, yellow-brow sand.	
DA CA Co	ATE I	DRILL G TYP nts:	: DJL ED: 5/6 E: PVC	C		SURFACE ELE TOTAL DEPTH DIAMETER OF	H (feet): F BORIN	145 IG: { LOG SF	SCREEN SIZE	2" WELL, MWO2 SUBDIVISIONS
Copyright.199	-					50351B3C,DRW		oject #		PLATE B-3C

Z CHEMICAL ANALYSES		6 inches		SAMPLE		NO				
DEPTH (feet)	WELL CONSTRUCTION	LABO- RATORY	PID (ppmv)	BLOWS/6 inches	INTERVAL	NUMBER		U.S.C.S. DESIGNATION	SOIL DESCI	RIPTION
								SM/ SM/ ML	Easier drilling at 106'. SILTY SAND, gray, slightl	
									SILTY SAND, light gray, s slightly harder drilling.	110 lightly moist, dense, fines,
								SP	Softer at 116'. SAND, gray-brown, slightly grained, poorly graded.	moist, medium dense, fine
								SM	SILTY SAND, gray, slight coarse sands.	y moist, dense, fines with trace
<u>⊻</u> -									Wet at 121'.	
								SP	SAND, gray, wet, dense, po	xorly graded. – –
	LOGGED BY: DJL DATE DRILLED: 5/6-5/8/93 CASING TYPE: PVC Comments:								S SCREEN SIZE	THOD: Percussion Hammer : 0.02"
KLEINFELDER								2	OF GROUNDWATER SPARKS AND BUTTERCUP S OF EASTERN AND 13TH, SP	SUBDIVISIONS
	1993 Kleir					50351B3D.DRW		Project #		PLATE B-3D

DEPTH (feet)	R CHEMICAL ANALYSES		MICAL LYSES	BLOWS/6 inches	VAL	SAMPLE		ATION		NETHON
	WELL CONSTRUCTION	LABO- RATORY	PID (ppmv)	BLOWS	INTERVAL	NUMBER	S J S 11	DESIGNATION	SOIL DESCI	
								SP	SAND, gray, wet, dense, p	oorly graded
130									Harder drilling at 132'.	130 —
-									Quartz fragments/interstitia	l sand.
										135—
- - 140										 140
- 145 —										
_									Bottom of borehole: 145 fe Bottom of well set: 140 fee	et.
150	LOGGED BY: DJL DATE DRILLED: 5/6-5/8/93 CASING TYPE: PVC Comments: -150- 150- TOTAL DEPTH (feet): 2020.1 TOTAL DEPTH (feet): 145 DIAMETER OF BORING: 8" to 78', 4" to 140" Comments:									
	KLEINFELDER							5	OF GROUNDWATER SPARKS AND BUTTERCUP S OF EASTERN AND 13TH, SP	SUBDIVISIONS
	nt 1993 Klei					50351B3E.DRW		oject /		PLATE B-3E

eet)	NOLI	CHEMICAL ANALYSES		inches		SAMPLE	NO				
DEPTH (feet)	WELL CONSTRUCTION	LABO- RATORY	PID (ppmv)	BLOWS/6 inches	INTERVAL	NUMBER	U.S.C.S. DESIGNATION	SOIL DESCF	RIPTION		
			0	5 5 11		MW03-4	SM SP		0		
							51	poorly graded.	v moist, medium-coarse grained, –		
10 —	目目				X			Boulder(s), granite.	10-		
		*	0	30/6"	X	MW03-11	SP	SAND, light brown, slightly medium grained, poorly gra	moist, medium dense,		
15	<u>ון ויייי</u> וער ווייייייייי			50/3"	X						
_							SP	Grades to gray-brown/gray	at 17'.		
20		*	0	50/5"		MW03-19		SAND, gray, slightly moist, poorly graded.	, dense, medium grained, 20		
25	<u>ויייייייי</u>	*	0	70/12'		MW03-24		SAND, gray-brown, slightly to fine grained.	v moist, very dense, medium –		
	DATE	DRILI	": DJL LED: 5/1 PE: PV		/93	SURFACE ELEVA TOTAL DEPTH (f DIAMETER OF B	ant), 8 7		THOD: Percussion Hammer : 0.02"		
					ith a	* bove-ground monum		4" to 83'			
			ubmitted								
	040	up108 8		. 101 all	<u></u>			GOF GROUNDWATER			
	KLEINFELDER						SPARKS AND BUTTERCUP SUBDIVISION CORNER OF EASTERN AND 13TH, SPOKANE, WASHINGTON				
	Copyright 1993 Kleinfelder, Inc. 50351B4.DRW							Project # 60-5035-01 PLATE B-4			

set)	NOL		MICAL LYSES	nches		SAMPLE		NO				
DEPTH (feet)	WELL	CONSTRUCTION RATORY RATORY BLOWS/6 inches BLOWS/6 inches		INTERVAL	NUMBER		U.S.C.S. DESIGNATION	SOIL DESCRIPTION				
25	בני להיה היה היה היה היה היה היה היה היה ה	*	0	50/6"	X	MW03-29		SP SP	SAND, gray-brown, slightly poorly graded. SAND, yellow-brown, sligh poorly graded. Boulders, weathered.	25 – v moist, dense, medium to fine, 30 – tly moist, medium grained, –		
35 —	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,							SP 	SAND, light brown, dry, fir Boulder(s). GRAVELS, dry, well grade	as with fine to coarse gravels.		
40	ניניניניי נינינינינייניי		0	50/5"	5"	MW03-39		SP	SAND, light brown, dry, de	ense, fine, poorly graded. 40 —		
45	נינויינינינייי ניניניניייניייניייניייניי			50/0"	X				Boulders with interstitial sar Quartzite fragments, weathe	-		
	ין ין יו דרד די			60/0"				SM	SILTY SAND, gray-brown	, slightly moist, fine.		
<u> </u>	Description of the second seco											
								LOG OF GROUNDWATER WELL, MW03 SPARKS AND BUTTERCUP SUBDIVISIONS				
	Copyright 1993 Kieinfekker, Inc. 50351B3A.DRW								CORNER OF EASTERN AND 13TH, SPOKANE, WASHINGTON Project # 60-5035-01 PLATE B-4A			

(feet)	feet) TION		CHEMICAL ANALYSES		T	SAMPLE	S. TION	
DEPTH (feet)	WELL CONSTRUCTION	LABO- RATORY	PID (ppmv)	BLOWS/6 inches	INTERVAL	NUMBER	U.S.C.S. DESIGNATION	SOIL DESCRIPTION
- 50-								Basalt, black, very dense. 50
								-
55 — ☑ -								55 —
							SP	SAND, gray-black, dense, wet.
								_
60 —								
								-
								Boulder(s) with interstitial sands, dense, wet.
65 —								65
-								
								_
70 —								70 —
_								
75								75
	DATE	DRILL	7: DJL LED: 5/1 PE: PV		93	SURFACE ELEVAT TOTAL DEPTH (fee DIAMETER OF BO	et): 83 RING:	SCREEN SIZE: 0.02" 8" to 50', CASING SIZE: 2"
	Comme							4" to 83'
							100	G OF GROUNDWATER WELL, MW03
	KLEINFELDER							SOF GROONDWATER WELL, NIVUOS SPARKS AND BUTTERCUP SUBDIVISIONS OF EASTERN AND 13TH, SPOKANE, WASHINGTON
	1 1993 Klein						Project	
NOTE:		e to be ched rep		or the de	sign	ated purposes and in cont	ext with	Page 3 of 4

•

- i

set)	NOL	CHEI	MICAL LYSES	δ inches		SAMPLE		NO		
DEPTH (feet)	WELL	LABO- RATORY	PID (ppmv)	BLOWS/6 inches	INTERVAL	NUMBER		U.S.C.S. DESIGNATION	SOIL DESCI	RIPTION
	CO	L RA						DB	Boulder(s) with interstitial a Bottom of borehole: 83 feet Bottom of well set: 83 feet	
100-	LOGGED BY: DJL SURFACE ELEV DATE DRILLED: 5/10-5/11/93 CASING TYPE: PVC DIAMETER OF Comments:								SCREEN SIZE	
LOG OF GROUNDWATER WELL, SPARKS AND BUTTERCUP SUBDIVIS CORNER OF EASTERN AND 13TH, SPOKANE,									SUBDIVISIONS	
	at 1993 Klein					50351B4C.DRW		Project	· · · · · · · · · · · · · · · · · · ·	PLATE B-4C

1

APPENDIX C

SEPA Checklist & Floodplain Development Permit



OFFICE OF THE COUNTY ENGINEER • Ronald C. Hormann, P.E., County Engineer A DIVISION OF THE PUBLIC WORKS DEPARTMENT Dennis M. Scott, P.E., Director

MEMORANDUM

TO: WA State Dept Of Ecology ATTN: Barbara Ritchie Mail Stop PV-11 Olympia, WA 98504-8711

> Spokane County Air Pollution Control Authority (SEPA Review)

Spokane County Planning Dept. (SEPA Review)

WA State Dept of Wildlife Regional Office (SEPA Review) N. 8702 Division Spokane, WA 99218

Tim Erkel U.S. Army Corps of Engineers P.O. Box 1929 Airway Heights, WA 99001 U.S. Soil Conservation Service U.S. Dept. of Agriculture Rock Point Tower II West 316 Boone Ave. Spokane, WA 99201

Spokane County Conservation District Agricultural Center Building N. 222 Havana Spokane, WA 99206 ATTN: Jud Melton, District Conservationist

Historic Preservation Office ATTN: Kit Garrett W. 808 Spokane Falls Blvd., Rm 627 Spokane, WA 99201-3333

U.S. Fish and Wildlife P.O. Box 1157 Moses Lake, WA 98837

FROM: Spokane County Engineer's Office Tammie Williams, Environmental Programs Administrator

DATE: December 6, 1993

SUBJECT: Issuance of Determination of Nonsignificance for a landfill closure project.

The Spokane County Engineers Office has issued a Determination of Nonsignificance for a proposal to cap the Sparks and Buttercup Landfill, revegetate the site and convert the land to park space.

A copy of the State Environmental Policy Checklist is enclosed. If you have questions or need additional information please contact me.

Please send all comments on this project to the attention of Tammie Williams at Spokane County Engineer's Office.

Attach.

SPOKANE ENVIRONMENTAL ORDINANCE

(WAC 197-11-970) Section 11.10.230(3) Determination of Nonsignificance (DNS)

DETERMINATION OF NONSIGNIFICANCE

Description of Proposal <u>Project to cap the Sparks and Buttercup Landfill</u>, revegetate the site and convert the land to park space.

Proponent Spectrum Properties, Inc.

Location of proposal, including street address, if any <u>Sparks Addition - Blocks 11 & 12</u>, <u>South and East of the</u> intersection of Eastern Street and 12th Avenue in Spokane County, in the SW¹/₄ of Section 24, Township 25N, <u>Range 43 E.W.M.</u>

Lead agency Spokane County Engineer's Office

The lead agency for this proposal has determined that it does not have a probable significant adverse impact on the environment. An Environmental Impact Statement (EIS) is not required under RCW 43.21C.030(2)(c). This decision was made after review of a completed environmental checklist and other information on file with the lead agency. This information is available to the public on request.

[] There is no comment period for this DNS.

[X] This DNS is issued under 197-11-340(2); the lead agency will not act on this proposal for 15 days from the date below. Comments must be submitted by 5:00 p.m. December 23, 1993.

Responsible Official Ronald C. Hormann, ATTN: Tammie Williams

Position/Title County Engineer Phone (509) 456-3600

Address 1026 West Broadway Avenue, Spokane, WA 99260-01707

Date <u>12-7-93</u> Signature

You may appeal this determination to (name) Tammie Williams

at (location) Spokane County Engineer's Office

no later than (date) December 23, 1993

by (method) <u>In writing</u>

You should be prepared to make specific factual objections.

Coutact Tammie Williams (509)456-3600 to read or ask about the procedures for SEPA appeals.

ENVIRONMENTAL CHIECKLIST

SPOKANE ENVIRONMENTAL ORDINANCE SECTION 11.10.230 [1]

Environmental Checklist

File No.

Purpose of Checklist:

The State Environmental Policy Act (SEPA) chapter 43.21C RCW, requires all governmental agencies to consider the environmental impacts of a proposal before making decisions. An Environmental Impact Statement (EIS) must be prepared for all proposals with probable significant adverse impacts on the quality of the environment. The purpose of this checklist is to provide information to help you and the agency identify impacts from your proposal (and to reduce or avoid impacts from the proposal, if it can be done) and to help the agency decide whether an EIS is required.

Instructions for Applicants:

This environmental checklist asks you to describe some basic information about your proposal. Governmental agencies use this checklist to determine whether the environmental impacts of your proposal are significant, requiring preparation of an EIS. Answer the questions briefly, with the most precise information known, or give the best description you can.

You must answer each question accurately and carefully, to the best of your knowledge. In most cases, you should be able to answer the questions from your own observations or project plans without the need to hire experts. If you really do not know the answer, or if a question does not apply to your proposal, write "do not know" or "does not apply." Complete answers to the questions now may avoid unnecessary delays later.

Some questions ask about governmental regulations, such as zoning, shoreline, and landmark designations. Answer these questions if you can. If you have problems, the governmental agencies can assist you.

The checklist questions apply to all parts of your proposal, even if you plan to do them over a period of time or on different parcels of land. Attach any additional information that will describe your proposal or its environmental effects. The agency to which you submit this checklist may ask you to explain your answers or provide additional information reasonably related to determining if there may be significant adverse impact.

Use of checklist for nonproject proposals:

Complete this checklist for nonproject proposals, even though questions may be answered "does not apply". IN ADDITION, complete the SUPPLEMENTAL SHEET FOR NONPROJECT ACTIONS(Part D).

For monproject actions, the references in the checklist to the words "project," "applicant," and "property or site" should be read as "proposal," "proposer," and "affected geographic area," respectively.

.

A. BACKGROUND

1. Name of proposed project, if applicable: _____ Sparks and Buttercup Landfill

2. Mame of Applicant: ______ Properties Inc.

3. Address and phone number of applicant or contact person: P.O. Box 4412, Portland, Oregon 97208 (503) 275-6987

4. Date checklist prepared: November 29, 1993

5. Agency requesting checklist: Spokane County Engineering

Proposed timing or schedule (including phasing, if applicable):

Landfill Closure (Grading and Capping) December 1993 - January 1994.

Landfill Closure Design Report and Independent Remedial Action Report as per Department of Ecology MICA Guidelines, January - March 1994.

b. Do you own or have options on land nearby or adjacent to this proposal? If yes, explain. Yes. Adjacent parcels within blocks 8,9,10,13 and 14 of Sparks addition.

8. List any environmental information you know about that has been prepared, or will be prepared, directly related to this proposal. Existing reports on file with Dept. of Ecology: 1) Report of Findings - Sparks and Buttercup Subdivision, Century West Engineering, January 31, 1991. 2) Remedial Investigation Report - Sparks and Buttercup Subdivision, Kleinfelder, Inc., July 7, 1993. 3) Ground Water Monitoring Data Summary Report - Sparks and Buttercup Subdivision, Kleinfelder, Inc., August 13, 1993. An Independent Remedial Action Report and Landfill

Closure Design Report will be prepared and submitted to the Dept. of Ecology after completing Landfill closure activities.

(WAC 197-11-960) Section 11.10.230(1)

SPOKAME ENVIRONMENTAL ORDINANCE

A. BACKGROUED (continued)

. Do you know whether applications are pending for governmental approvals o	f other proposals	directly	affecting	the	property	covered	ьу	your
proposal? If yes, explain.								
5.7								

<u>None penaing.</u>		 	
	· · · · · · · · · · · · · · · · · · ·		

10. List any government approvals or permits that vill be needed for your proposal, if moves. <u>100-year flood zone permit to</u> be obtained from Spokane County Engineering Department.

11. Give a brief, complete description of your proposal, including the proposed uses and the size of the project and site. There are several questions later in this checklist that ask you to describe certain aspects of your proposal. You do not need to repeat those answers on this page.

An old unpermitted landfill operated by Spokane Township from the early 1900's through 1950's occupies approximately 2.2 acres of land owned by Spectrum Properties, Inc. Proposed activities involve capping the landfill with a synthetic liner and import soils, revegetating the site, and converting the land to parkspace for public use and enjoyment.

12. Location of the proposal. Give sufficient information for a person to understand the precise location of your proposed project, including a street address, if any, and section, township and range, if known. If a proposal would occur over a range of area, provide the range or boundaries of the site(s). Provide a legal description, site plan, vicinity map, and topographic map, if reasonably available. While you about a substitute of the site(s). Provide a legal description, site plan, vicinity map, and topographic map, if reasonably available. While you about a substitute of the site(s). Provide a legal description, site plan, vicinity map, and topographic map, if reasonably available. While you about a substitute of the second s

13. Does the proposed action lie within the Aquifer Sensitive Area (ASA)? The Ceneral Sever Service Area? The Priority Sever Service Area? The City of Spokane? (See: Spokane County's ASA Overlay Zone Atlas for boundaries).

<u>No.</u>

TO BE COMPLETED BY APPLICANT

B. ENVIRONMENTAL ELEMENTS

- 1. EARTH a. General description of the site (circle one): flat, rolling, (hilly) steep slopes, mountainous,
- Evaluation For Agency Use Only
- other:

b. What is the steepest slope on the site (approximate percent slope)? 15%

c. What general types of soils are found on the site (for example, clay, sand, gravel, peat, muck)? If you know the classification of agricultural soils, specify them and note any prime farmland. Coarse-grained unconsolidated sands, gravels, cobbles

and boulders.

NO.

d. Are there surface indications or history of unstable soils in the immediate vicinity? If so, describe,

(RAC 137-11-3007 Deceton 11.10.200(1	(WAC	197-11-960)	Section	11.10.230(1)
--------------------------------------	------	-------------	---------	--------------

No.

•	ENVIRONMENTAL	ELEHENTS(continued)

Evaluation For Agency Use Only

e. Describe the purpose, type, and approximate quantities of any filling or grading proposed. A uniform surface on which to place the liner and fill soils (silts & sands). Anticipated quantity of fill material required to construct cap, approximately 10,000 cubic yards.
f. Could erosion occur as a result of clearing, construction, or use? If so, generally describe.

9. About what percent of the site will be covered with impervious surfaces after project construction (for example, asphalt or buildings)?

100% of landfill will be covered with a synthetic liner overlain by 2 feet of vegetated fill material.

2. AIR

a. What type of exissions to the air would result from the proposal (i.e., dust, automobile, odors industrial, wood smoke) during construction and when the project is completed? If any, generally describe and give approximate quantities if known. <u>Insignificant quantities</u> of <u>dust may be generated during construction based on an exposure</u> <u>assessment performed in November 1993 by Kleinfelder, Inc.</u> No emissions will result after cap is installed.

b. Are there any off-site sources of emissions or odor that may affect your proposal? If so, generally describe.

No.

c. Proposed measures to reduce or control emissions or other impacts to air, if any:_______ Addition of water, as necessary, to achieve optimum moisture content for fill soils and control potential dust emissions.

3. WATER -

Surface: (1) Is there any surface water body on or in the immediate vicinity of the site including yearround and seasonal streams, saltwater, lakes, ponds, wetlands)? If yes, describe type and provide names. If appropriate, state what stream or river it flows into. NO.

•

Ъ.

• • .

Č

SPOKANE ENVIRONMENTAL ORDINANCE

B. ENVIRONMENTAL ELEMENTS (continued)

(3) Estimate the amount of fill and dredge material that would be placed in or removed from the surface water or vetlands and indicate the area of the site that would be affected. Indicate the source of fill material.

Evaluation For Agency Use Only

(4) Will the proposal require surface water withdrawals or diversions? Give a general descrition, purpose, and approximate quantities, if known.
Not applicable.
(5) Does the proposal lie within a 100-year flood plain? If so, note location on the site pla Yes. See site map.
(6) Does the proposal involve any discharges of waste materials to surface waters? If s describe the type of waste and anticipated volume of discharge.
No.
·
Ground: (1) Will groundwater be withdrawn, or will water be discharged to groundwater? Give gener description, purpose, and approximate quantities, if known
(2) Describe waste material that will be discharged into the ground from septic tanks or oth sanitary waste treatment facility. Describe the general size of the system, the number of houses to be served (if applicable) or the number of persons the system(s) are expected serve.
Not applicable.
(1) Describe any systems, other than those designed for the disposal of sanitary vast installed for the purpose of discharging fluids below the ground surface (includes systems su
as those for the disposal of storm water or drainage from floor drains). Describe the type system, the amount of material to be disposed of through the system and the types of materia likely to be disposed of (including materials which may enter the system inadvertently throu spills or as a result of firefighting activities).
Not applicable.
LIGG what are a second s
· · · · · · · · · · · · · · · · · · ·

4

No.

B. ENVIRONMENTAL FLEMENTS (continued)

t

Evaluation For Agency Use Only

(5) What protective measures will be taken to insure that leaks or spills of any chemicals stored or used on site will not be allowed to percolate to groundwater (this includes beasures to keep chemicals out of disposal systems described in 3b(2) and 3b(3)?_____

Not applicable.

Water Runoff (including storn water): c. (1) Describe the source of runoff (including storm vater) and method of collection and disposal if any (include quantities, if known). Where will this water flow? Will this water flow into other waters? If so, describe. Drainage features of the cap WILL direct storm water run-off to a vegetated area at the base of the landfill where it will infiltrate the native soils. This is the process which naturally takes place at the site. (2) Will any chemicals be stored, handled or used on the site in a location where a spill or leak will drain to surface or groundwater or to a storm water disposal system discharging to surface or groundwater? No. (3) Could waste materials enter ground or surface waters? If so, generally describe. NO. Proposed measures to reduce or control surface, ground, and runoff water impacts, if any (if d. the proposed action lies within the Aquifer Sensitive Area be especially clear on explanations relating to facilities concerning Sections 3b(4), 3b(5), and 3c(2) of this checklist): Not applicable. 4. PLANTS Check or circle type of vegetation found on the site: ۸. X deciduous tree: alder, maple, aspen, other. X evergreen tree: fir, cedar, pine, other. ____ shrubs. X grass. ____ pasture. ____ crop or grain. vet soil plants, cattail, buttercup, bullrush, skunk cabbage, other. water plants: water lilly, eelgrass, milfoil, other. other types of vegetation. What kind and amount of vegetation will be removed or altered? Grasses and trees ь. will be removed as necessary to grade the site in

preparation for liner installation.

None. List threatened or endangered species known to be on or near the site. c.

Proposed landscaping, use of native plants, or other measures to preserve or enhance vegetation d. on the site, if any: Site will be reseaded with grass over it's entirety.

(WAC	197-11-960)	Section	11.10.230(1)

.,

Β.	ENVIRONMENTAL	ELEHENTS	(continued)
----	---------------	----------	-------------

Evaluation For Agency Use Only

ANIH																		
a.	Circle any or near the		an ima 1 s	which	have	been	observed	on	or	near	the	site	or	are	known	to	be	οn

birds: hawk, heron, eagle, songbirds, other: None. None.

mammaals: deer, bear, elk, beaver, other: _

fish: bass, salmon,	trout, herring,	shellfish, ot	her: None.	
other:				

List any threatened or endangered species known to be on or near the site. ь. None.

is the site part of a migration route? If so, explain. NO. c.

Proposed measures to preserve or enhance wildlife, if any: Not applicable. d.

5. ENERGY AND NATURAL RESOURCES

What kinds of energy (electric, natural gas, wood stove, solar) will be used to meet the the completed project's energy needs? Describe whether it will be used for heating, manufacturing, etc.

Not applicable.

Would your project affect the potential use of solar energy by adjacent properties? If so, ь. generally describe.

No.

What kinds of energy conservation features are included in the plans of this proposal? List other proposed measures to reduce or control energy impacts, if any: с.

Not applicable.

7. ENVIRONMENTAL HEALTH

Are there any environmental health hazards, including exposure to toxic chemicals, risk of fire and explosion, spill, or hazardous waste, that could occur as a result of this proposal? If so, ۵. describe.

NO.

(1) Describe special emergency services that might be required. Emergency medical service may be required during cap

installation in the event of a mechanical accident.

÷

(WAC 197-11-960) Section 11.10.230(1)

۰**.** ۱

B. ENVIRORMENTAL ELEMENTS (continued)

ENVIRONMENTAL HEALTH (continued)

Evaluation For Agency Use Only

.

	(2) Proposed measures to reduce or control :::trommental health hazards, if any: The purpose of this project is to isolate the landfill
	from human exposure. Installation of the cap will there
	reduce environmental health hazards from exposure to
	landfill debris.
ь.	
D.	Noise: (1) What types of noise exist in the area which may affect your project (for example: traffic, equipment, operation, other?
	None.
	(2) What types and levels of noise would be created by or associated with the project on a short-term or a long-term basis (for example: traffic, construction, operation, other)? Indicate what hours noise would come from the site.
	Short-term - Construction equipment and vehicles,
	less than 50 decibels, 8:00 am - 5:00 pm.
	Long-term - None.
	(3) Proposed measure to reduce or control noise impacts, if any:
	None.
LAND	AND SHORELINE USE What is the current use of the site and adjacent properties? Undeveloped land
a.	and residential subdivisions.
	and residencial sumivisions.
Ь.	Ras the site been used for agriculture? If so, describe.
	No.
c.	Describe any structures on the site. None.
d.	Will any structures be demolished? If so, which?
	What is the current zoning classification of the site? U.R. 3.5
e.	
ſ.	What is the current comprehensive plan designation of the site? <u>UNKNOWN</u> .
	If applicable, what is the current shoreline master program designation of the site?
8.	· · · · · · · · · · · · · · · · · · ·
	Not applicable.
	Has any part of the site been classified as an "environmentally sensitive" area? If so, specify.
	Has any part of the site been classified as an "environmentally sensitive" area? If so,

SPOKANE ENVIRONMENTAL ORDINANCE

Evaluation For Agency Use Only

	130	-11-960) Section 11.10.230(1)
. 1	NVI:	RONFIZITAL ELEMENTS (continued)
	5.	Approximately how many people would the completed project displace? NONE.
		Proposed measures to avoid or reduce displacement impacts, if any: Not applicable.
1	ι.	Proposed measures to ensure the proposal is compatible with existing and projected land uses and plans, if any:
		Proposed post-closure land-use is parkspace. This land-
		use is acceptable for areas zoned U.R. (Urban Residential
		· · · · · · · · · · · · · · · · · · ·
. 1	ious	TNC
		Approximately how many units would be provided, if any? Indicate whether high-, middle-, or low-income housing.
		None.
ł		Approximately how many units, if any, would be eliminated? Indicate whether high-, middle-, or low-income housing.
		None.
c	•	Proposed measures to reduce or control housing impacts, if any: Not applicable.
	ESTI	NETICS What is the tallest height of any proposed structure(s), not including antennas? What is the principal exterior building material(s) proposed?
		Not applicable.
Ŀ	••	What views in the immediate vicinity would be altered or obstructed?
c	•	Proposed measures to reduce or control mesthetic impacts, if any:
		Not applicable.
1. L		T AND GLARE "That type of light or glare will the proposal produce? "What time of day would it mainly occur? NONE.
		ivone.
£		Could light or glare from the finished project be a safety hazard or interfere with views?
c	•	What existing off-site sources of light or glare may affect your proposal?

	-11-960) Section 11.10.230(1)	
אעד		
	ROMENTAL ELEMENTS (continued)	
		Evalu
ECR	EATION	Agenc
	What designated and informal recreational opportunities are in the immediate vicinity?	
	Hiking.	
	·	
•	Would the proposed project displace any existing recreational uses? If so, describe	
	No.	
	Proposed measures to reduce or control impacts on recreation, including recreational opportuni-	
•	ties to be provided by the project or applicant, if any:	
	Not applicable.	
	NOL applicable.	
IST	DRIG AND CULTURAL PRESERVATION	
•	Are there any places or objects listed on or proposed for national, state or local preserva-	
	tion registers known to be on or next to the site? If so, generally describe.	
	No.	
	Generally describe any landmarks or evidence of historic archaeological, scientific or cultural	
•	importance known to be on or next to the site.	
	None -	
	None.	
	None.	
•	Proposed measures to reduce or control impacts, if any:	
•		
•	Proposed measures to reduce or control impacts, if any:	
	Proposed measures to reduce or control impacts, if any: Not applicable.	
AN	Proposed measures to reduce or control impacts, if any: Not applicable.	
:AN:	Proposed measures to reduce or control impacts, if any: Not applicable.	
SAN	Proposed measures to reduce or control impacts, if any:	
SAN	Proposed measures to reduce or control impacts, if any: Not applicable. SPORTATION Identify public streets and highways serving the site and describe proposed access to the existing street system. Show-on site plans, if any. Indirect site access via 12th Avenue, Eastern Street,	
AN	Proposed measures to reduce or control impacts, if any:	
A11:	Proposed measures to reduce or control impacts, if any:	
	Proposed measures to reduce or control impacts, if any: Not applicable. SPORTATION Identify public streets and highways serving the site and describe proposed access to the existing street system. Show-on site plans, if any. Indirect site access via 12th Avenue, Eastern Street, and Dollar Street. No additional street improvements are planned to	·
	Proposed measures to reduce or control impacts, if any:	
AN:	Proposed measures to reduce or control impacts, if any: Not applicable. SPORTATION Identify public streets and highways serving the site and describe proposed access to the existing street system. Show-on site plans, if any. Indirect site access via 12th Avenue, Eastern Street, and Dollar Street. No additional street improvements are planned to improve access to the site.	
U 12	Proposed measures to reduce or control impacts, if any:	·
	Proposed measures to reduce or control impacts, if any:	
	Proposed measures to reduce or control impacts, if any:	·
	Proposed measures to reduce or control impacts, if any:	
AN:	Proposed measures to reduce or control impacts, if any: Not applicable. SPORTATION Identify public streets and highways serving the site and describe proposed access to the existing street system. Show-on site plans, if any. Indirect site access via 12th Avenue, Eastern Street, and Dollar Street. No additional street improvements are planned to improve access to the site. Is site currently served by public transit? If not, what is the approximate distance to the nearest transit stop? Not applicable. How many parking spaces would the completed project have? How many would the project eliminate?	
	Proposed measures to reduce or control impacts, if any: Not applicable. SFORTATION Identify public streets and highways serving the site and describe proposed access to the existing street system. Show-on site plans, if any. Indirect site access via 12th Avenue, Eastern Street, and Dollar Street. No additional street improvements are planned to improve access to the site. Is site currently served by public transit? If not, what is the approximate distance to the nearest transit stop? Not applicable.	
	Proposed measures to reduce or control impacts, if any: Not applicable. SPORTATION Identify public streets and highways serving the site and describe proposed access to the existing street system. Show-on site plans, if any. Indirect site access via 12th Avenue, Eastern Street, and Dollar Street. No additional street improvements are planned to improve access to the site. Is site currently served by public transit? If not, what is the approximate distance to the nearest transit stop? Not applicable. How many parking spaces would the completed project have? How many would the project eliminate?	
	Proposed measures to reduce or control impacts, if any: Not applicable. SPORTATION Identify public streets and highways serving the site and describe proposed access to the existing street system. Show-on site plans, if any. Indirect site access via 12th Avenue, Eastern Street, and Dollar Street. No additional street improvements are planned to improve access to the site. Is site currently served by public transit? If not, what is the approximate distance to the nearest transit stop? Not applicable. How many parking spaces would the completed project have? How many would the project eliminate?	
	Proposed measures to reduce or control impacts, if any:	
M 1:	Proposed measures to reduce or control impacts, if any:	
	Proposed measures to reduce or control impacts, if any:	·
A N:	Proposed measures to reduce or control impacts, if any:	·
	Proposed measures to reduce or control impacts, if any:	· · · · · · · · · · · · · · · · · · ·
. .	Proposed measures to reduce or control impacts, if any: Not applicable. SPORTATION Identify public streets and highways serving the site and describe proposed access to the existing street system. Show-on site plana, if any. Indirect site access via 12th Avenue, Eastern Street, and Dollar Street. No additional street improvements are planned to improve access to the site. Is site currently served by public transit? If not, what is the approximate distance to the mearest transit stop? Not applicable. How many parking spaces would the completed project have? How many vould the project eliminate? None. / None. Will the propert' require any new roads or streets, or improvements to existing roads or streets not including driveways? If so, generally describe (indicate whether public or private).	·
. .	Proposed measures to reduce or control impacts, if any:	· · · · · · · · · · · · · · · · · · ·
. .	Proposed measures to reduce or control impacts, if any:	
A N:	Proposed measures to reduce or control impacts, if any:	·
	Proposed measures to reduce or control impacts, if any:	· · · · · · · · · · · · · · · · · · ·
	Proposed measures to reduce or control impacts, if any:	

•

,

(WAC 197-11-960) Section 11.10.230(1)

۰.

_

.

,

B. ENVIRONMENTAL ELEMENTS (continued)

SPOKANE ENVIRONMENTAL ORDINANCE

.

Evaluation For Agency Use Only

f.	How many vehicular trips per day would be generated by the completed project? If known, indicate when peak would occur.
	None.
8.	Proposed measures to reduce or control transportation impacts, if any:
U	Not applicable.
15. PUBI a.	LIC SERVICES Would the project result in an increased need for public services (for example, fire protection, police protection, health care, schools, other)? If so, generally describe NO.
ь.	Proposed measures to reduce or control direct impacts on public services, if any: Not applicable.
	NOC applicable.
16. UTI	LITIES
a.	Circle utilities currently available at the site: electricity, natural gas, water, refuse service, telephone, sanitary sever, septic system, other.
	None.
Ъ.	Describe the utilities that are proposed for the project, the utility providing the service and the general construction activities on the site or in the immediate vicinity which might be needed.
	Not applicable.
c. sic:	NATURE
understa	undersigned, swear under the penalty of perjury that the above responses are made truthfully and to the best of my knowledge. I also and that, should there be any willful misrepresentation or willful lack of full disclosure on my part, the <u>agency</u> may withdraw any nation of nonsignificance that it might issue in reliance upon this checklist.
Date:	Dic 1, 1993 Proponent Spectrum Properties, Inc.
	(Please Print or Type)
Proponer	nc: Elizabeth C. Hungeveld Address: P.O. Box 4412
Phone:	(503) 275-6987 Portland, Oregon 97208
-	completing form: R. Scott Wallace, Kleinfelder, Inc. Date: 7/00 30, 1993
Phone:	$(FOO) = CAA_{\rm ev}OAA7$
-	
POR STAL	PP USE ONLY
Staff me	ember(s) reviewing checklist: <u>AkyMenic Millannis 12/12/93</u>
Nased or	n this staff review of the environmental checklist and other pertinent information, the staff:
<u>. i</u>	Concludes that there are no probable significant adverse impacts and recommends a determination of nonsignificance.
B	Concludes that probable significant adverse environmental impacts do exist for the current proposal and recommends a mitigated deter- mination of nonsignificance with conditions.
c	Concludes that there are probable significant adverse environmental impacts and recommends a determination of significance.
	FILING FER - \$75.00
	10

NOTICE TO THE PUBLIC

DETERMINATION OF NONSIGNIFICANCE

Pursuant to WAC 197-11-340 (State Environmental Policy Act Rules) and Section 11.10.090 of the Spokane Environmental Ordinance, the Spokane County Engineers Office has issued a Determination of Nonsignificance (DNS) for the proposal described below:

Description of proposal: Project to cap the Sparks and Buttercup Landfill, revegetate the site and convert the land to park space.

Proponent: Spokane County

Location of proposal: Sparks Addition - Blocks 11 & 12, South and East of the intersection of Eastern Street and 12th Avenue in Spokane County, in the SW¼ of Section 24, Township 25N, Range 43 E.W.M.

Lead Agency: Spokane County Engineer's Office

The lead agency has determined that this proposal does not have a probably significant adverse impact on the environment. An Environmental Impact Statement (EIS) is not required under RCW 43.21C.030(2)(c). This decision was made after review of a completed environmental checklist and other information on file with the lead agency. This information is available to the public on request.

This DNS is issued under 197-11-340(2); the lead agency will not act on this proposal for 15 days from the dated issued (below), at which time it becomes final. Comments regarding this DNS must be submitted by December 23, 1993 if they are intended to alter the DNS.

Responsible Official: Ronald C. Hormann, County Engineer (509) 456-3600

Address: 1026 West Broadway Avenue, Spokane, WA 99260-0170

Date Issued: December 6, 1993

You may appeal this determination to: Tammie Williams, Environmental Programs Administrator

at: Spokane County Engineers Office, 1026 W. Broadway Ave., Spokane, WA 99260

no later than: 5:00 p.m., December 23, 1993

by: writing to the above person and address

Ronald C. Hormann, P.E. Spokane County Engineer ATTN: Tammie Williams

PUBLISH: SPOKESMAN REVIEW December 9, 1993

FLOODPLAIN DEVELOPMENT PERMIT

Permit No. <u>94 - INA - 002</u>

1.	Parcel Number: lange 43, Township 25, Sec 24, Atr 3 (SW)
2.	Parcel Number: lange 43, Township 25, Sec 24, Atr 3 (5W) Property Address: Sparks Addition - Blocks 11 and 12 - Sparks Butter cup
3.	Applicant: Spectrom Properties
4.	Phone Number: (503) 275-6987
5.	Address: P.O. Box 4412, Portland OR 97208
6.	Type of Development (circle): < Excavation Fill Grading Mobile Home
	Residential Structure Other Structure, specify Landfill Cap
7.	Required lowest floor elevation (flood protection elevation):
	a Mean Sea Level (USGS datum)
	b Feet above highest adjacent grade
	c. Other: According to plans on file Spekene County, Engineers and
	d. Bench mark:
8.	Conditions: <u>PEC SEPA documents</u>
9.	Comments:

10.056

I agree to provide an as-built certification by an engineer licensed in the State of Washington stating that the project has restored all floodplain areas to pre-project contours and that all spoil materials have been disposed of outside the flood zone. The certification shall be the original stamped one.

Applicant Acknowledgement: I understand that the issuance of this permit is contingent upon the above information being complete and that the plans and supporting data have been or shall be provided as required. I agree to comply with all applicable provisions of Chapter 3, Section 20 of the Spokane County Code and all other laws or ordinances affecting the proposed development.

Further, I also understand that compliance with the terms of this permit is no guarantee that the permitted structure/development will not flood. The information used to determine the base elevation for this permit is approximate. Larger floods may occur. This permit shall not create liability on the part of Spokane County or any officer or employee thereof for any flood damages.

Applicant Signature 1. Kott Walkie / for Kleafelder X Date 1-11-Date of Issuance 3/10/94 By Tammeli Del \propto Applicant Signature D_{2} Permit Fee Received # 3000 ck 2455 (crompactur) Bond Amount #100000 Date by which as-built certification to be received $\frac{1/31/95}{25}$

Spokane County Engineers West 1026 Broadway Avenue Spokane, WA 99260 (509) 456-3600

APPENDIX D

Landfill Gas Survey

KLEINFELDER MEMORANDUM

TO: Scott Wallace, Kleinfelder-Portland

FROM: Tim Crandall, Kleinfelder-Sacramento

DATE: November 9, 1993

RE: Sparks-Buttercup Landfill Gas Survey 60-503503-A01

Background

The Sparks-Buttercup Landfill is located in Spokane Washington and has been inactive for a number of years. The current landowner wishes to formally close the landfill. As a prelude to the closure, a screening level landfill combustible gas survey was conducted by Kleinfelder to assess if combustible gas (methane) was present in the landfill and if there is evidence of lateral migration. Landfill gas probes were installed and sampled over a two day period (October 13 and 14, 1993).

Sampling Equipment

Temporary gas sampling probes were used to collect subsurface gas samples from in and around the landfill. The probes were constructed of one half inch diameter galvanized steel pipe. The tip of the pipe was crimped to form a point and the bottom 18 inches was perforated with one quarter inch holes. The other end of the pipe was fitted with a barb fitting.

Landfill gas (methane) samples were measured with a combustible gas meter. The meter is the Digiflam 2000 made by Neotronics. Before mobilizing to the field, the meter was calibrated to methane gas (see attached calibration log).

Probe Installation

Six gas probes were installed on October 14, 1993 in and around the landfill. Figure 1 shows the location of each probe (GP-1 through GP-6). Each probe was driven into the ground using an electric jackhammer. The depth that the probes were driven was dependent of the hardness of the soil. In only two cases was the driving of probes terminated before meeting refusal, GP-2 and GP-6. In both these cases, a reasonable depth was reached relative to the anticipated depth of the waste in the landfill. Table 1 shows the depths and time of installation of each probe. Probes GP-1 and GP-2 are located in landfill waste. The remaining probes are in native soil surrounding the landfill.

 (\mathbf{A})

Table 1				
ProbeDepth	Time	Installed		
GP-1	5'6"	2:20 pm		
GP-2	7'3"	2:36 pm		
GP-3	2'	3:05 pm		
GP-4	1'11"	3:40 pm		
GP-5	2'4"	3:57 pm		
GP-6	6'6"	4:36 pm		

Sample Collection and Measurement

Landfill gas measurements were made at each probe location on October 14, 1993 between 11:30am and 2:00pm using the Digiflam 2000. At the beginning of the sampling period the instrument was successfully passed through the autocalibration routine. The instrument was attached to each probe and measurements were taken after the reading had stabilized. In all cases, the readings were stable from time zero so at least 2 minutes were allowed to pass before taking a reading to purge the probe. Readings of oxygen were also taken as well as the ambient levels of combustible gas (the amount of gas in the air in the immediate vicinity of the probe). Table 2 summarizes the results of the probe measurements.

Probe	Purge Time (Minutes)	Combus Probe (% LEL)	tible Gas Ambient (% LEL)	Oxygen (%)
GP-1	10	1.0	1.0	20.0
GP-2	10	1.0	1.0	20.1
GP-3	4	1.0	1.0	20.0
GP-4	4	1.5	1.5	20.6
GP-5	4	2	1.5	20.5
GP-6	2	1	0.0	20.3

Table 2

LEL = Lower Explosive Limit. LEL for methane = 5.3 %

Conclusions

Appreciable levels of combustible gas were not detected in either the landfill or in near-surface soils surrounding the landfill using the temporary landfill gas monitoring probes. While this is a strong indication that there is little if any landfill gas present, permanent gas probes


54.


completed at multiple depths would have to be installed and monitored periodically to validate this screening level assessment.

Limitations

The conclusions in this report are based on a screening level assessment using temporary landfill gas monitoring probes. This report was prepared in general accordance with the accepted standard of care which existed in Washington at the time the investigation was performed. It should be recognized that detection and measurement of combustible landfill gas is a difficult and inexact art. Judgments leading to conclusions are generally made with limited knowledge of the history of the landfill or subsurface conditions. No warranty, expressed or implied, is made.

This document may be used only by the client and only for the purpose stated, and within a reasonable time from its issuance. Land use, site conditions (both on site and off site) or other factors may change over time, and additional work may be required with the passage of time. Any party other than the client who wishes to use this report shall notify Kleinfelder of such intended use. Based on the intended use of the report, Kleinfelder may require that additional work be performed and that an updated report be issued. Non-compliance with any of these requirements by the client or anyone else will release Kleinfelder from any liability resulting from the use of this report by any unauthorized party.





APPENDIX E

Human Health Exposure Assessment

HUMAN HEALTH EXPOSURE ASSESSMENT SPARKS-BUTTERCUP LANDFILL CLOSURE SPOKANE, WASHINGTON

1.0 INTRODUCTION

لديد

The Sparks-Buttercup Landfill is an inactive landfill in Spokane, Washington. The landfill was operated from the 1920's through the 1950's and received primarily construction debris. Formal closure of the 2¹/₂ acre site is planned, and the site meets the criteria for an inert demolition waste landfill. Therefore, closure will involve minor excavation and grading of the site, followed by capping with an impermeable layer.

Previous investigations of the property indicated that several chemicals were present in landfill soil above Model Toxic Control Act (MTCA) Method A cleanup concentrations (WAC 173-340; Century West Engineering, 1991; Kleinfelder 1993b). In addition to the soils assessment, limited groundwater samples were collected, and a landfill gas survey was conducted to assess potential gas emissions (Kleinfelder, 1993a).

The purpose of this assessment is to evaluate potential chemical exposures from landfill gases and airborne dust during the approximately 20 days of closure activities. The two population groups potentially exposed to airborne chemicals during excavating and grading work are on-site workers and nearby residents. The following sections establish the chemicals that might be of health concern, estimate exposure concentrations for the potentially exposed populations, and compare site exposures to health-based concentration limits.

2.0 CHEMICALS OF CONCERN

The gas survey, soil, and groundwater sampling analysis results were reviewed to determine the chemicals that were identified at the site. From the identified chemicals, a list of chemicals of concern was selected by comparing site soil and groundwater concentrations to applicable regulatory standards. In the case of landfill gas, gas survey results were compared qualitatively to results reported for municipal waste landfills.

A chemical was selected as of potential concern if its concentrations in soil or groundwater samples exceeded MTCA Method A cleanup numbers. These are generally the most conservative cleanup concentrations, and are not necessarily health-based. Health-based Method B numbers were used to screen site soil concentrations if a chemical did not have a Method A number as allowed by the MTCA regulations. In addition, chemicals were also selected if their concentrations approached Method A or B cleanup concentrations, they had a high frequency of detection, and/or their toxicity warranted inclusion.

2.1 Gas Survey

A landfill gas survey was conducted to assess the potential for explosive levels of methane gas and methane migration off the property. The gas survey concluded that little if any landfill gas was likely to be present at the site (Kleinfelder, 1993a). Although only methane gas was surveyed, landfill gas composition is approximately 50 percent methane and 50 percent carbon dioxide, with less than one percent other types of organic compounds (U.S. EPA, 1991a). Therefore, because methane gas is present at the Sparks-Buttercup Landfill in relatively small amounts, other gases of potential health concern are very unlikely to be present at concentrations that could cause adverse Sampling and analysis at over 200 municipal waste landfills in health effects. California which generate high quantities of methane gas (>500,000 ppm), did not find ambient air concentrations of other gases of potential health concern (e.g., benzene, vinyl chloride) to be present above analysis method detection limits (California Air Resources Board, 1990). Thus landfill gases are not anticipated to be a significant health risk to either site workers or nearby residents, and are not evaluated further in this assessment.

2.2 Soil Sampling

During the 1991 investigation, soil samples were collected from three borings and eight test pits on the property and analyzed for a variety of potential contaminants including: priority pollutant metals, semi-volatile organic compounds, volatile organic compounds, pesticides, and polychlorinated biphenyls (Century West Engineering, 1991). Results indicated that arsenic, chromium, and lead were present above Method A soil cleanup concentrations.

In addition to the chemicals found to be above Method A concentrations, two other chemicals potential health concern, di-n-butylphthalate of and bis(2ethylhexyl)phthalate were detected in 16 out of 17, and 15 out of 17 samples, respectively. Although concentrations for both chemicals were below Method B soil cleanup levels (no Method A numbers are available), concentrations approached Method B values for di-n-butylphthalate, and bis(2-ethylhexyl)phthalate is a suspect These chemicals, however, are common laboratory and sample carcinogen. contaminants.

In 1993, Kleinfelder installed three monitoring wells on the property (only one within the confines of the former landfill, the other two were on the perimeter of the landfill area), and collected additional soil and groundwater samples. Samples were analyzed for the same constituents as the 1991 investigation. Results indicated that arsenic, chromium, lead, and DDT were present above Method A groundwater cleanup levels (previous investigative work had identified DDT in soil, but at concentrations well below Method A levels). These concentrations are thought to be within background concentration ranges for the Spokane Aquifer (Kleinfelder, 1993b); however, DDT in soil was conservatively added to the list of chemicals of concern. Human contact with groundwater is not anticipated during closure activities. Therefore, the following chemicals have been selected as of potential health concern to site workers and off-site residents during closure activities:

- Arsenic
- Chromium
- Lead
- DDT
- Di-n-butylphthalate
- Bis(2-ethylhexyl)phthalate

3.0 EXPOSURE

In order to evaluate potential health risks to site chemicals of concern the concentration of each chemical at the point of exposure must be estimated, and then compared to an applicable health-based standard (see Section 4.0). This section identifies the populations potentially exposed to chemicals at the site, determines the means by which exposure occurs, and the amount of each chemical at the point of exposure. The result of this process is an amount of chemical in an exposure media (e.g., air) at the point where the exposed populations would contact the chemical.

The potentially exposed populations during landfill closure activities will be on-site workers and nearby residents. The only residents within a ¼ mile of the property are located 200 to 250 feet north of the landfill. No commercial or industrial property is within a ¼ mile. Exposures will be of short duration occurring during the active soil disturbance phase of closure activities over a period of 20 working days (approximately one month). After that time, the landfill will be capped and further exposures are not anticipated.

Exposures to chemicals are anticipated to be primarily through inhalation. Excavating and grading work involve soil disturbance which will generate airborne dust containing the chemicals of concern. Workers will be exposed to airborne dust on-site, and the dust could potentially be transported off-site where it may be encountered by people in the residential area north of the property.

Other potential exposures to chemicals for site workers could be through incidental soil ingestion or skin contact. However, because the concentrations of all chemicals in the top five feet of soil (the anticipated depth of disturbance), are below health-based Method B levels, exposures from these other routes are unlikely to be significant. Therefore, on-site and off-site exposure concentrations were estimated for airborne metals and semi-volatile organic compounds adsorbed to dust (DDT, di-N-butylphthalate, and bis(2-ethylhexyl)phthalate are all considered semi-volatile compounds). No gaseous chemicals or volatile organic compounds are anticipated to be present at levels associated with adverse health effects.

3.1 Estimation of Particulate Emissions

Particulate concentrations for individual chemicals of concern were estimated using an algorithm for the on-site concentrations, and a computer model for the off-site concentrations. Both methods used EPA emission factors for the amount of dust anticipated to be generated during excavating and grading activities, and an arithmetic average of each chemical's concentration in soil. The goal of the methods is to arrive at an estimation of the concentration of each chemical in the "breathing zone" of an individual (this zone is 4 to 6 feet above ground surface).

3.1.1 On-Site Exposure Concentrations

Particulate emissions for on-site workers were estimated using standard EPA emission factors converted into emission rates (see detail calculation presented in Table 3 of Appendix A). Two different emission factors were used, one for grading and one for excavating activities (Appendix A). The emission rates were then incorporated into the box model equation. The algorithm for the box model is as follows (Hanna et al., 1982):

 $C = (delta x)(Q)(1,000 mg/g)(10^6 cm^3/m^3)/[(z)(u)]$

where:

С	=	Particulate concentration in breathing zone (mg/m ³)
delta 2	X =	Length of box in direction of wind flow (m)
Q	=	Estimated emission rate (g/cm ² sec)
Z	=	Mixing depth (cm)
u	=	Wind speed along x direction (m/sec)

The hypothetical box was assumed to be 101 m long and 10 m high. The length of the box, delta X, is therefore 101 m and the mixing depth, z, is 1000 cm. A wind speed, u, of 2.25 m/sec was used as the average wind speed. The result of the algorithm gives a total particulate concentration in the breathing zone of a hypothetical individual onsite during the activity associated with a particular emission rate.

Particulate concentrations for individual chemicals of concern were determined by multiplying the total particulate concentration by the chemical's soil concentration expressed as a unitless weight fraction (each chemical concentration was the arithmetic average of all detected soil samples). The results for grading activities and the chemicals weight fraction in soil are summarized in Table 1. Grading activities were found to emit the greatest amount of chemicals, and therefore represent worst-case conditions (see Appendix A for excavating concentrations).

3.1.2 Off-Site Exposure Concentrations

For off-site particulate emissions, EPA's computer model SCREEN2 Version 92245 was used to estimate the air concentrations of chemicals in the residential area to the north of the landfill. SCREEN2 uses a Gaussian plume model that incorporates

٦

TABLE 1 SOIL AND AIR CONCENTRATIONS FOR CHEMICALS OF CONCERN				
CHEMICAL	Weight Fraction of Chemical in Soil ^a unitless	Grading ^b On-site Air Concentration ug/m ³	Grading Off-site Air Concentration ^o ug/m ³	
Arsenic Total Chromium Lead DDT Di–N–butylphthalate Bis(2–ethylhexyl)phthalate	0.0000359 0.0000436 0.00116 0.00000006 0.00000176 0.00000164	0.012 0.0145 0.385 0.00000208 0.000585 0.0000545	0.000846 0.00103 0.0273 0.000000148 0.0000415 0.00000386	

NOTES

^a: Concentrations of all soil samples collected by Century West Engineering (1991) were averaged and then expressed as weight fractions (concentrations originally in ppm).

- ^b: Grading emissions were higher than emissions for excavating activities therefore, grading air concentrations were used as a worst-case scenario.
- ^c: Off-site air concentrations are expressed as annual concentrations. An annual concentration was obtained by multiplying a conversion factor of 0.07 by a maximum 1-hour concentration of 336.7 ug/m³ (see Appendix A for details).



source-related factors and meteorological factors to estimate pollutant concentration from continuous sources (U.S. EPA, 1992a). Full meteorology, which examines all six stability classes and their associated wind speeds, were used in the model, so that modeling results identified a worst-case scenario. The area of emissions was assumed to be an area source. The inputs requested for area sources are as follows:

Area Source Inputs

Emission rate (g/s - m²) Source release height (m) Length of side of the square area (m) Receptor height above ground (m) Urban/rural option

The emission rates for the model were based on the calculated particulate on-site emission rates. Furthermore, the source area was assumed to be approximately square in size. Therefore, the square root of the surface area was used as the source width in the modeling run. An assumption of 2 meters was used for the source release height. An EPA suggested value of 2.0 meters was used for the receptor height above ground and a conservative assumption was made in selecting the urban option.

To estimate the air concentrations of the individual chemicals of primary concern for the off-site receptors (residents), the laboratory analyzed chemical concentrations were expressed as a weight fraction of each chemical in the soil. This fraction was multiplied by the final air concentration of particulates from the SCREEN2 modeling to obtain the estimated air concentration of individual chemicals. The SCREEN2 modeling results are for maximum 1-hour concentration. A factor of 0.08 was multiplied to the maximum 1-hour concentration to obtain maximum annual concentration (U.S. EPA, 1992b). Details of calculations and computer runs are presented in Appendix A. The results for grading activities are summarized in Table 1.

4.0 HEALTH EVALUATION

The health evaluation compares estimated concentrations of chemicals at the exposure point (i.e., the air around workers and nearby residents) with health-based concentrations of the airborne chemicals of concern that can be breathed without adverse health effects. If site concentrations are below health-based concentrations, no adverse health effects are anticipated. If site concentrations are above health-based concentrations, then control measures need to be taken to reduce airborne chemicals. The derivation of applicable health-based concentrations, the assumptions and limitations of those concentrations, and the results of the comparison are discussed below by exposure group.

4.1 On-Site Workers

Washington State has work-place air concentration limits of many chemicals called Permissible Exposure Limits (PELs; Washington Administrative Code 296-62-07517).

These limits are derived from available occupational and scientific evidence as the concentrations that a healthy adult worker can safely breath eight hours a day, five days a week, for a working lifetime without adverse health effects. The on-site air concentrations for grading activities (the highest dust generating activity) were many orders of magnitude below PELs, and therefore workers would not be exposed to concentrations over regulatory limits during closure procedures. Bis(2-ethylhexyl)phthalate does not have a PEL, however, the chemical did not exceed the concentration limit for off-site residents (see below). Residential limits are typically much lower than PELs, and therefore bis(2-ethylhexyl)phthalate is not considered a significant health risk for on-site workers. On-site air concentrations and PELs are presented in Table 2.

4.2 Off-Site Residents

Health-based concentration limits for residential populations are generally more stringent than for worker populations because residential areas potentially contain sensitive subpopulations such as children, elderly, and sick individuals. U.S. EPA (1989b, 1991b,c,d) guidelines calculate concentration limits by defining risk goals for a particular population group and then solving the basic risk assessment equations for an air concentration associated with the risk goal. Different procedures are used depending on whether the chemical is considered a carcinogen (arsenic, chromium and bis(2-ethylhexyl)phthalate) or a noncarcinogen (DDT and di-N-butylphthalate)¹.

Air concentration limits for **noncarcinogens** are estimated using a goal of a hazard quotient of one. Noncarcinogenic effects are assumed to have a threshold dose below which no adverse effects are expected. The reference dose (RfD) represents this dose level with an adequate margin of safety for protection of sensitive subpopulations. A hazard quotient of unity (one) occurs at a maximum dose that is not associated with adverse health effects. The RfD's for DDT and di-N-butylphthalate are oral values obtained from EPA's on-line data base, Integrated Risk Information System (IRIS; U.S. EPA, 1993; presented in Table 2). The oral RfDs are usually derived from studies where the chemicals were ingested rather than inhaled (no inhalation values were available). Therefore, the use of oral criteria to assess inhalation exposure assumes that absorption and toxic effects will be the same if the compound is inhaled. An in-depth evaluation of the validity of these assumptions is outside the scope of this assessment. Off-site air concentrations for these compounds are well below estimated health-based concentration limits (see Table 2).

Unlike noncarcinogenic effects, carcinogenic chemicals are assumed to have no threshold dose. Cancer potency is therefore estimated by determining the upper 95 percent confidence limit of the slope of a line expressing chemical excess cancer risk as a function of dose. Cancer potency estimates (also called slope factors) were obtained from IRIS (U.S. EPA, 1993), and are presented in Table 2. For arsenic and chromium inhalation slope factors derived from inhalation exposures were available. For bis(2-

^{1:} Lead is considered a suspect carcinogen, but a health-based concentration limit was not calculated. The limit for lead is taken from the federal National Ambient Air Quality Standard for Lead (U.S. EPA, 1986).

TABLE 2 ON- and OFF-SITE AIR CONCENTRATIONS COMPARED TO APPLICABLE HEALTH-BASED CONCENTRATIONS				
Grading ^a On-site Air Concentration ug/m ³	PEL ^b ug/m ³			
0.012 0.0145 0.385 0.00000208 0.000585 0.0000545	200 50 15 1000 5000 none			
Grading ^a Off-site Air Concentration ug/m ³	Health-Based Concentration Limit ug/m ³	Toxicity Criteria ^o		
0.000846 0.00103 0.0273 0.00000014 0.0000415 0.00000386	0.3 ^d 0.1 ^d 1.5 ^c 2 ^t 350 ^f 320 ^d	15 kg/mg–day 42 kg/mg–day (Chromium VI) none used 0.0005 mg/kg–day 0.01 mg/kg–day 0.014 kg/mg–day		
	On-site Air Concentration ug/m ³ 0,012 0,0145 0,385 0,0000208 0,000545 0,0000545 Grading ^a Off-site Air Concentration ug/m ³ 0,000846 0,00103 0,0273 0,0000014 0,0000415	$\begin{array}{c c} \text{On-site Air} \\ \text{Soncentration} \\ \text{ug/m}^3 & \text{PEL}^b \\ \text{ug/m}^3 \\ 0,012 \\ 0,0145 \\ 0,0145 \\ 0,0145 \\ 0,0385 \\ 15 \\ 0,00000208 \\ 1000 \\ 0,000585 \\ 0,000 \\ 0,000545 \\ 0,000 \\ 0,000545 \\ 0,000 \\ 0,0000545 \\ 0,000 \\ 0,0000545 \\ 0,000 \\ 0,000 \\ 0,000 \\ 0,000 \\ 0,000 \\ 0,000 \\ 0,000 \\ 0,000 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,010 \\ 0,00 \\ 0,010 \\ 0,00 \\ 0,01 \\ 0,000 \\ 0,1^d \\ 0,00 \\ 0,01 \\ 0,000 \\ 0,1^d \\ 0,00 \\ 0,01 \\ 0,00 \\ 0,1^d \\ 0,00 \\ 0,01 \\ 0,00 \\ 0,1^d \\ 0,00 \\ 0,01 \\ 0,00 \\ 0,01 \\ 0,00 \\ 0,01 \\ 0,00 \\ 0,01 \\ 0,00 \\ 0,01 \\ 0,00 \\ 0,01 \\ 0,00 \\ 0,00 \\ 0,01 \\ 0,00 \\ $		

^a: Grading emissions were higher than emissions for excavating activities therefore, grading air concentrations were used as a worst-case scenario.

- ^b: Permissable Exposure Limits (PELs) are obtained from WAC 296–62–07517.
- ^c: Criteria were obtained from IRIS (U.S. EPA, 1993).

^d: Value is calculated using the toxicity criteria and the formula for carcinogenic residential exposures (U.S. EPA, 1989b) modified to reflect an exposure frequency of 20 days (duration of exposure) at a lifetime 10⁻⁶ risk.

e: Value is from the National Ambient Air Quality Standard (NAAQS) for lead.

^t: Value was calculated by converting an oral Reference Dose (RfD) obtained from IRIS (U.S. EPA, 1993) to an air concentration, assuming a 70 kg body weight and an inhalation rate of 20 m³/day: 1000 ug/mg x [(RfD mg/kg-day) x 70 kg] / 20 m³/day = ug/m³



ethylhexyl)phthalate, only an oral slope factor was available, and therefore inhalation of the chemical assumes the same absorption rate and production of the same kind of cancer (liver) as ingestion of the chemical.

The cancer incidence observed at high doses in laboratory animals or from occupational studies is extrapolated using a mathematical model to low doses common to environmental exposures. The model is linear at low doses which assumes that no dose is without some risk of cancer incidence. Therefore, since zero risk cannot be achieved if any amount of chemical is present, EPA guidelines (U.S. EPA, 1990) recommend a carcinogenic risk of 10^{-6} to 10^{-4} (a one-in-a million to a one-in-ten thousand risk of developing cancer in a lifetime). The 10^{-6} was selected as an appropriate risk goal for the residential population in this assessment. The target risk associated with MTCA Method B cleanup levels is 10^{-6} for public exposures.

Health-based concentration limits for carcinogens assume chronic daily exposures averaged over a lifetime. For carcinogens a lifetime is considered to be 70 years. Calculations in this assessment assumed a 20-day exposure period averaged over 70 years. Concentration limits are presented in Table 2, and limits are much larger than any off-site air concentrations. Therefore, risks to off-site residents from exposures to carcinogens are unlikely to exceed a 10^{-6} risk.

5.0 CONCLUSIONS

Adverse health effects during closure activities are very unlikely given that the PELs of these compounds are many orders of magnitude larger than on- or off-site concentrations, that RfDs are based on chronic daily exposure over 30 years (exposure will only occur over a maximum of 20 days), and that very low levels of chemicals are present in the air.

6.0 LIMITATIONS

Calculations of health risks require making many assumptions and are therefore subject to the limitations imposed by scientific information available at the time of the assessment. This report was not designed to quantify or identify all potential risks to human health associated with landfill closure activities. This assessment also does not provide a guarantee regarding the amount of risk at the site. Risks that have been quantified reflect only the specific exposure scenarios identified in this report. In addition, risk quantifications may change as new scientific information becomes available that may modify exposure parameters and toxicity values.

This report may be used only for the purposes stated within a reasonable time from its issuance. Land or facility use, on and offsite conditions, or other factors may change over time, and additional work may thus be required. Any party other than the client who wishes to use this report shall notify Kleinfelder of such intended use. Based on the intended use of the report, Kleinfelder may require that additional work be performed and that an updated report be issued. Non-compliance with any of these

requirements will release Kleinfelder from any liability resulting from the use of this report by any unauthorized party. No warranty, express or implied, is made.

7.0 **REFERENCES**

California State. 1990. The landfill testing program: data analysis and evaluation guidelines. Air Resources Board, Stationary Source Division. August.

Century West Engineering Corporation. 1991. Report of findings, Sparks and Buttercup subdivisions, Spokane, Washington. Project No. 40174.005.01. January 31.

Hanna, S.R., G.A. Briggs and R.S. Hosker, Jr. 1982. Handbook on atmospheric diffusion. U.S. Department of Energy, Washington D.C. DOE/TIC - 11223.

Kleinfelder, Inc. 1993a. Memorandum: Sparks-Buttercup landfill gas survey re: 60-503503-a01. November 9.

Kleinfelder, Inc. 1993b. Remedial investigation report, Sparks and Buttercup subdivision, Eastern Street and 12th Avenue, Spokane, Washington. Project No. 50-3501. July 7.

U.S. Environmental Protection Agency (U.S. EPA). 1986. Air quality criteria for lead. EPA 600/8-83-028F.

U.S. Environmental Protection Agency (U.S. EPA). 1989a. Air/superfund national technical guidance study series. EPA 450/1-89-003.

U.S. Environmental Protection Agency (U.S. EPA). 1989b. Risk assessment guidance for Superfund: human health evaluation manual. Part A. Interim final. EPA/540/1-89/002.

U.S. Environmental Protection Agency (U.S. EPA). 1990. National oil and hazardous substances pollution contingency plan. Final Rule. Federal Register March 8:6670-8852.

U.S. Environmental Protection Agency (EPA). 1991a. Air emissions from municipal solid waste landfills: background information for proposed standards and guidelines. Office of Air Quality Planning and Standards. Research Triangle Park, N. Carolina. March.

U.S. Environmental Protection Agency (U.S. EPA). 1991b. Region 10 supplemental risk assessment guidance for Superfund. 16 August.

U.S. Environmental Protection Agency (U.S. EPA). 1991c. Risk assessment guidance for superfund: volume I - human health evaluation manual part b, development of risk-based preliminary remediation goals. Interim. PB92-963333.

U.S. Environmental Protection Agency (U.S. EPA). 1991d. Risk assessment guidance for Superfund volume I: Human health evaluation manual; supplemental guidance; standard default exposure factors. Interim Final. OSWER Directive: 9285.6-03. 25 March.

U.S. Environmental Protection Agency (U.S. EPA). 1992a. SCREEN2 model user's guide. Office of Air Quality Planning and Standards, Research Triangle Park, Norrth Carolina. EPA-450/4-92-006.

U.S. Environmental Protection Agency (U.S. EPA). 1992b. Screening procedures for estimating the air quality impact of stationary sources, revised. Office of Air and Radiation, Research Triangle Park, Norrth Carolina. EPA-454/R-92-019.

U.S. Environmental Protection Agency (U.S. EPA). 1993. Integrated risk information system (IRIS) database. Current data as of November.



APPENDIX A

KLEINFELDER

SHEE	Т	OF	

PROJECT NO. DATE **REVIEWED BY_** PROJECT_ DATE SUBJECT. _ BY_ Off. Site Particulat Concentration $\int \overline{E_{1}R_{1}} = \frac{1.38 \times 10^{-9}}{2m^{2} \cdot 52} = \frac{10^{2} \text{ cm}^{2}}{m^{2}} = \frac{1.38 \times 10^{-5}}{3.71 \times 10^{-5}} = \frac{3.71 \times 10^{-5}}{5.71 \times 10^{-5}} = \frac{3.71 \times 10^{-5}}{2m^{2}} = \frac{3.71 \times 10^{-5$ Wielth = 101 m Source Her, int = 2 Recepter height = \$ Urba Disrete Reytor 61,76 mt (200 \$ 2,0 ft)

11/02/93 18:12:57

*** SCREEN2 MODEL RUN *** *** VERSION DATED 92245 ***

.

.

SPARKS AND BUTTERCUP OFFSITE PARTICULATE CONC. FOR EXCAVATION

SIMPLE TERRAIN INPUTS:		
SOURCE TYPE	=	AREA
EMISSION RATE (G/(S-M**2))	=	.138000E-04
SOURCE HEIGHT (M)	=	2.0000
LENGTH OF SIDE (M)	=	101.0000
RECEPTOR HEIGHT (M)	=	.0000
URBAN/RURAL OPTION	11	URBAN

BUOY. FLUX = .000 M**4/S**3; MOM. FLUX = .000 M**4/S**2.

*** FULL METEOROLOGY ***

*** TERRAIN HEIGHT OF 0. M ABOVE STACK BASE USED FOR FOLLOWING DISTANCES ***

1113		CONC		U10M		MIX HT		SIGMA	SIGMA	
((M)	(UG/M**3)	STAB	(M/S)	(M/S)	(M)	HT (M)	Y (M)	Z (M)	DWASH
	1.	.0000	0	.0	. 0	.0	.00	.00		
1		92.62		1.0	1.0	10000.0			10.45	NO
1		58.57				10000.0			16.70	NO
		42.79		1.0	1.0	10000.0	2.00		22.35	NO
3	400.	31.89	5	1.0	1.0	10000.0	2.00	35.38	27.52	NO
		24.23	5	1.0	1.0	10000.0	2.00	44.91	32.30	NO
	600.	18.95		1.0	1.0	10000.0	2.00	54.14	36.74	NO
	700.	15.24		1.0		10000.0			40.92	NO
	800.	12.57 10.59	5						44.85	NO
								80.19		
. }	1000.	9.083	5	1.0	1.0	10000.0	2.00	88.39	52.14	NO
 	58. DWASH= DWASH=NO DWASH=HS DWASH=SS	-HR CONCENT 125.3 MEANS NO C MEANS NO E MEANS HUBE MEANS SCHU MEANS DOWN	5 CALC MAI BUILDING CR-SNYDI JLMAN-SO	1.0 DE (CON G DOWNWA ER DOWNWA CIRE DOW	1.0 C = 0.0 ASH USI WASH US WNWASH	10000.0 D SED USED		.22	7.67	NO
	DUADII-NA	MEANS DOWN	INADII III	JI AFFD.		, X/2.				
* -	******	******	******	******						
*	** SCREE	N DISCRETE	DISTAN	CES ***						
*	******	*********	******	******						
t										
ن ه : ۱	** TERRA	IN HEIGHT C	OF O	. M ABOY	VE STAC	CK BASE U	SED FOR	FOLLOWING	DISTAN	CES ***
		CONC				MIX HT			SIGMA	
·) — ·	(M)	(UG/M**3)	STAB	(M/S)	(M/S)	(M)	HT (M)	Y (M)	Z (M)	DWASH

61.	122.1	5	1.0	1.0 10000.0	2.00	.44	7.81	NO
76.	108.7	5	1.0	1.0 10000.0	2.00	2.08	8.84	NO

WASH= MEANS NO CALC MADE (CONC = 0.0) DWASH=NO MEANS NO BUILDING DOWNWASH USED DWASH=HS MEANS HUBER-SNYDER DOWNWASH USED DWASH=SS MEANS SCHULMAN-SCIRE DOWNWASH USED DWASH=NA MEANS DOWNWASH NOT APPLICABLE, X<3*LB

CALCULATION	MAX CONC	DIST TO	TERRAIN
PROCEDURE	(UG/M**3)	MAX (M)	HT (M)
SIMPLE TERRAIN	125.3	58.	Ο.

11/02/93 18:15:28

** SCREEN2 MODEL RUN *** *** VERSION DATED 92245 *** SPARKS AND BUTTERCUP OFFSITE PARTICULATE CONC. FOR GRADING SIMPLE TERRAIN INPUTS: SOURCE TYPE AREA EMISSION RATE (G/(S-M**2)) =.371000E-04 2.0000 = SOURCE HEIGHT (M) 101.0000 LENGTH OF SIDE (M) = RECEPTOR HEIGHT (M) URBAN/RURAL OPTION .0000 = URBAN BUOY. FLUX = .000 M**4/S**3; MOM. FLUX = .000 M**4/S**2. *** FULL METEOROLOGY *** ******************************** *** SCREEN AUTOMATED DISTANCES *** *** TERRAIN HEIGHT OF 0. M ABOVE STACK BASE USED FOR FOLLOWING DISTANCES *** CONC USTK MIX HT DIST U10M PLUME SIGMA SIGMA (M/S)STAB HT (M) Y (M) (M) (UG/M**3) (M/S)(M) Z (M) DWASH _____ ____ 1. .0000 249.0 NO 100.

 200.
 157.5

 300.
 115.0

 400.
 85.72

 500.
 65.14

 600.
 50.94

 700.
 40.98

 800.
 33.80

 NO NO NO NO NO NO NO NO 900. 28.48 5 2.00 88.39 52.14 1000. 1.0 1.0 10000.0 NO 24.42 MAXIMUM 1-HR CONCENTRATION AT OR BEYOND 1. M: 58. 336.7 5 1.0 1.0 10000.0 2.00 .22 7.67 NO DWASH= MEANS NO CALC MADE (CONC = 0.0) DWASH=NO MEANS NO BUILDING DOWNWASH USED J DWASH=HS MEANS HUBER-SNYDER DOWNWASH USED DWASH=SS MEANS SCHULMAN-SCIRE DOWNWASH USED DWASH=NA MEANS DOWNWASH NOT APPLICABLE, X<3*LB ********************************** *** SCREEN DISCRETE DISTANCES *** ******************************** -** TERRAIN HEIGHT OF 0. M ABOVE STACK BASE USED FOR FOLLOWING DISTANCES *** DIST U10M USTK MIX HT CONC PLUME SIGMA SIGMA (UG/M**3) (M) STAB (M/S)(M/S)(M) HT (M) Y (M) Z (M) DWASH

61.	328.4	5	1.0	1.0 10000.0	2.00	.44	7.81	NO
76.	292.2	5	1.0	1.0 10000.0	2.00	2.08	8.84	NO

WASH= MEANS NO CALC MADE (CONC = 0.0) DWASH=NO MEANS NO BUILDING DOWNWASH USED DWASH=HS MEANS HUBER-SNYDER DOWNWASH USED DWASH=SS MEANS SCHULMAN-SCIRE DOWNWASH USED DWASH=NA MEANS DOWNWASH NOT APPLICABLE, X<3*LB

CALCULATION	MAX CONC	DIST TO	TERRAIN
PROCEDURE	(UG/M**3)	MAX (M)	HT (M)
SIMPLE TERRAIN	336.7	58.	0.

(iii)

KLEINFELDER

SHEET	1	OF	2_

PROJECT NO. DATE **REVIEWED BY_** PROJECT. DATE SUBJECT. Particulat Excavation Emission Estimation # ER = 0.45 (S) (M) ER. = Emission rate for buildour (Kg/W) S = silt content, default value 0,18 M = moisture content, default value 0,10 $ER = 0.45(.18)^{1.5}(.10)^{-1.4}$ ER = 0.8632 Kg/m Area Source = 2.5 acre = 1.01 XW Cm² \sim E.R. = 0.8632 Kg x $\frac{hr}{K_{3}}$ x $\frac{1000 \text{ g}}{K_{3}}$ x $\frac{1000 \text{ g}}{K_{3}}$ x $\frac{1000 \text{ g}}{K_{3}}$ x $\frac{1000 \text{ km}^{2}}{K_{3}}$ G. K. = 2.37 × 10 g cm².sec Particulate concentration Estimation * $C = (\Delta x)(Q)(1000 \text{ mg})(10 \text{ cm}^2/\text{m}^2)/[(z)(u)]$ C = concentration in breating zone (ms/m³) D x = length of box in direction of wind flow (m) O = extincted emission rate (g(cm².sec)) Z = mixing height (cm) u = wind speed along x direction (m/sec) Assumptions (some as voc ansumptions dx = 101 m 2 = 10 m = 1000 cm 2.25 m/sec M-4A

PROJECT	PROJECT NO.	SHEET 2 OF 2 DATE DATE
<u> </u>	$\left(\frac{2,37\times10^{9}}{\text{Cm}^{2}.\text{Sec}}\right)\left(\frac{1000}{9}\right)\left(\frac{1000}{3}\right)$	$\frac{10}{r^3} \left(100 \text{ cm} \right) \left(2.25 \text{ m/s} \right)$
	$\frac{1}{m^3} = \frac{1.06 \times 10}{m^3}$)
Antimony		
Soil cond	entration of antimony = 3.04	ms/kg
3.04 <u>m</u> Kg	$- x \frac{10^{-1} \text{ Ky}}{\text{my}} = 3.04 \text{ XW} \text{ Lxpr}$	rened as weight fractin antmay is soil
	$x = \frac{1}{m^{2}} \left(3.04 \times 10^{6} \right) = 3.22$	
or Atro	RFIND , 6 A Briggs, and R.P. Mosker spheric Differsion, U.S. Peputent - 11.223	d Energy, Worhingth, D.C.,
· · · · · · · · · · · · · · · · · · ·		······································
·····	······································	
	:	

.....

United States Environmental Protection Agency Office of Air Quality Planning and Standards Research Triangie Park NC 27711 EPA - 450/1-89-003 January 1989

Air/Suparlund



AIR / SUPERFUND NATIONAL TECHNICAL GUIDANCE STUDY SERIES

Volume III - Estimation of Air Emissions from Cleanup Activities at Superfund Sites

BRAHCE

Interim Final

Emission Category	Size Range	Emission Equation - Metric	Units	Emission Equation - English	Units
Excavation					
Bulldozer	<15 um	$0.45(s)^{1.5}(H)^{-1.4}$	kg/hr	1.0(s) ^{1.5} (M) ^{-1.4}	lb/hr
	<2.5 ัum	$(0.105)(2.6)(s)^{1.2}(H)^{-1.3}$	kg/hr	(0.105) (5.7) (s) ^{1.2} (H) ^{-1.3}	lb/hr
Dragline	<15 um	(0.0029) (d) ^{0,7} (N) ^{-0.3}	kg/m ³	$0.0021 (d)^{0.7} (H)^{-0.3}$	1b/yd ³
	<2.5 um	(0.017) (0.0046) (d) ^{1.1} (H) ^{-0.3}	kg/m ³	$(0.017)(0.0021)(d)^{1.1}(M)^{-0.3}$	1b/yd ³
Scraper	<15 um	(2.2×10^{-6}) (s) $^{1.4}$ (W) $^{2.5}$	kg/VKT	$(6.2 \times 10^{-6}) (s)^{1.4} (N)^{2.5}$	15/VMT
	<2.5 um	0.026(9.6x10 ⁻⁶)(s) ^{1.3} (W) ^{2.4}	kg/VKT	$0.026(2.7 \times 10^{-5})(s)^{1.3} (W)^{2.4}$	16/VMT
Grading	<15 um	0.0056(S) ^{2.0}	kg/VKT	0.051(S) ^{2.0}	16/VHT
	<2.5 Um	0.031 (0.0034) (S) ^{2,5}	kg/VKT	0.031 (0.040) (S) ^{2.5}	15/VHT

TABLE 24. EMISSION RATE EQUATIONS FOR INHALABLE OR SMALLER PARTICULATES: EXCAVATION AND GRADING

NOTE: See Table 22 for units and explanation of symbols.

SHEET OF **KLEINFELDER** PROJECT NO. DATE REVIEWED BY PROJECT. DATE SUBJECT. Particulate Grading Emission Estimation * EZ = . 03 - 5.4 Kg/hr Assume mid - range E.R. = 2.7 Kg x hr x 1500 g = 0.75 g/sec Area Source = 2.5 acre = 1.01 XW Cm $E_{1} = \frac{6.75}{5^{2}} \frac{4}{1.01 \times 10^{2}} cm^{2}$ E.L. = 7.43×10-7 g s.cm2 Particulate Concentration Estimation ** $C = (0 \times)(0)(1000 \text{ m})(10^{6} \text{ cm}^{3}/\text{m}^{3})/[(2)(m)]$ $C = \left(101 \text{ m/} 7.43 \text{ m/} \right) \left(1000 \text{ m/} \right) \left(10^{\circ} \text{ cm}^{\circ} \text{ m}^{\circ}\right) \left(1000 \text{ cm}\right) \left(2.25 \text{ m/sec}\right)$ C= 3,33 ×10 mj = 3 33 ×10 Mg Antum C= (3.04 X10) (3.33 XW reg) = 1.01 X10 reg Antur see excavetin for puticulat *₩ ÷

United States Environmental Protection Agency Office of Air Quality Planning and Standards Research Triangle Park NC 27711 EPA - 450/1-89-003 January 1989

Air/Superfund



AIR / SUPERFUND NATIONAL TECHNICAL GUIDANCE STUDY SERIES

Volume III - Estimation of Air Emissions from Cleanup Activities at Superfund Sites

BRAHCE

Interim Final

	Typical	Uncontrolled	f Enissions	Controller	1 Emissions
Remadial Option	Operation Rate	PH	YOC	Ρ́Μ`	YOC
Incineration	650 m ³ /min ⁴ 50,000,000 BTU/hr	0.5-23 g/m ³	0.1-500 ug/m ³	34-110 mg/m ³	•
Air Stripping	3500 L/min	0	5-50 kg/day ^b	0	50-100 ppm ^c
In-situ Ventilation	0.15-0.85 m ³ /min ^d	D	1-110 kg/day	0	50-100 ppm ^{C'}
Excavation Backhoe	900 m ³ /day	0.002-0.22 kg/ metric ton	•	_8 _	-
Dragline Scraper	700 m ³ /day 340-610 m ³ /day		-	-	
Bulldozer Grading	1100 m ³ /day	0.03-5.4 kg/hr	-)	.0	-
iransport Unpaved Roads Paved Roads	5 trucks/hr 5 trucks/hr	1.3 kg/VKT 0.022-0.15 kg/ VKT	-	_e _e	-
umping	24-270 m ³ /day	0.005-0.16 kg/ metric ton	- ·	_e	-
Storage	-	0.39-1.5 g/m ² / day	-	_ e	-
tabilization	•	0.31-0.41 kg/ metric ton	-	_â	

TABLE 1B. SUMMARY OF TYPICAL AIR EMISSION VALUES BY SOURCE TYPE

74*-

^aExhaust gas rate.
 ^bAssume 1-10 mg/L pollstant.
 ^c95-99% efficiency for gas streams of 1000-10.000 ppm V0. Hultiple treatment mnits may feed a single control system.
 ^dExhaust gas rate per recovery well.
 ^eAssume control efficiency of 50%.
 Note: "-" implies insufficient data to generate typical value.

... .**"**

.

.

四 随

Estimated On-Site Particulate E

TABLE 3 Estimated On-Site Particulate Emission for Sparks and Buttercup Landfill

Activilies	Equipment	Estimated	* Eatimated	Units	Source	Conversion	Uncontrolled	Potential	* %Efficiency	Controlled	** Uncontrolled	Controlled
		Duration (days)	Emission Factor		Area (cm2)	Pactors	Emission Rates	Control		Busies	Particulate	Particulate
							(gm/scc=cm2)	Technology		Rates (g/sec=cm2)	Concentration	Concentration
											<u>(ug/m3)</u>	(ug/m3)
Excavation	Bulldozer	2	0.8632	kg/hr	1.01E+08	1 hour/3600 sec/	2.37E-09	Water	42	1.38E-09	1.07E+02	6.18E+01
						1000 g/1 kg/						
						1.01E+8 cm2						
Grading	Grader	2	2.7	kg/hr	1.01E+08	1 hour/3600 sec/	7.43E-09	Water	50	3.71E-09	3.33E+02	1.67E+02
						1000 g/1 kg/						
						1.01E+8 cm2						

••

• U.S. EPA, 1989. Air/Superfund Nukonal Technical Guidance Study Series. Volume III-Estimation of Air Emissions from Cleanup Activities at Superfund Sites. Interim Final. Office of Air Quality Manning and Standards. EPA-450/1-89--003

** CA EPA, 7/29/93. Proliminary Endangerment Assessment Guidance Manual, Draft. Department of Toxic Substances Control

On–Site Air Concentration F	TABLE 4.1 n of Chemicals from the for Excavating Activit	•	ercup Landfill
Total Particulate Concentration (ug/m3)	* Controlled 6.18E+01	* Uncontrolled 1.07E+02	** Weight Fraction of Chemical in Soil
Chemical (Metals)			
Antimony	1.88E-04	3.25E-04	3.04E06
Arsenic	2.22E-03	3.84E-03	3.59E-05
Barium	1.27E-02	2.20E-02	2.06E-04
Beryllium	3.81E-05	6.59E-05	6.16E-07
Cadmium	2.01E-04	3.48E-04	3.25E-06
Total Chromium	2.69E-03	4.66E-03	4.36E-05
Copper	3.06E-02	5.30E-02	4.95E-04
Lead	7.15E-02	1.24E-01	1.16E-03
Mercury	7.73E-06	1.34E-05	1.25E-07
Nickel	2.35E-03	4.07E-03	, 3.80E-05
Silver	7.35E-05	1.27E-04	1.19E-06
Zinc	9.17E-02	1.59E-01	1.48E-03

* Controlled and uncontrolled emissions are calculated by multiplying

the weight fraction by the total particulate concentrations of controlled and uncontrolled. Derivation of controlled and uncontrolled emission factors are shown in Table 3

On–Site Air Concentration of Chemicals from the Sparks and Buttercup Landfill For Grading Activities			
Total Particulate Concentration (ug/m3)	* Controlled 1.67E+02	* Uncontrolled 3.33E+02	** Weight Fraction of Chemical in Soil
Chemical	· · · · · · · · · · · · · · · · · · ·		
Antimony	5.08E-04	1.01E-03	3.04E-06
Arsenic	6.00E-03	1.20E-02	3.59E-05
Barium	3.43E-02	6.85E-02	2.06E-04
Beryllium	1.03E-04	2.05E-04	6.16E-07
Cadmium	5.43E-04	1.08E-03	3.25E-06
Total Chromium	7.28E-03	1.45E-02	4.36E-05
Copper	8.27E-02	1.65E-01	4.95E-04
Lead	1.93E-01	3.85E-01	1.16E-03
Мегсигу	2.09E-05	4.16E-05	1.25E-07
Nickel	6.35E-03	1.27E-02	3.80E-05
Silver	1.99E-04	3.96E-04	1.19E-06
Zinc	2.48E-01	4.94E-01	1.48E-03

TABLE 4.2

* Controlled and uncontrolled emissions are calculated by multiplying

the weight fraction by the total particulate concentrations of controlled and uncontrolled. Derivation of controlled and uncontrolled emission factors are shown in Table 3

TABLE 5.1	
On-Site Air Concentration of Chemicals from the Sparks and Buttercup Landfill	
For Excavating Activities	

Total Particulate Concentration (ug/m3)	* Controlled 6.18E+01	* Uncontrolled 1.07E+02	** Weight Fraction of Chemical in Soil
Semi–Volatiles		•	
Di-n-Butylphthalate	1.09E-04	1.88E-04	1.76E-06
Butylbenzyiphtalate	7.74E-06	1.34E-05	1.25E-07
Bis (2–ethylhexyl) phthalate	1.01E-05	1.75E-05	1.64E-07
Sulfur S7	6.86E-07	1.19E-06	1.11E-08
Sulfur S8	9.61E-06	1.66E-05	1.56E-07
2–Hexanol, 2–Methyl	2.13E-05	3.69E-05	3.44E-07
Propanoic Acid	2.53E-06	4.39E-06	4.10E-08
Pesticides			
4,4 – DDE	1.74E-07	3.02E-07	2.82E-09
4,4 – DDT	3.87E-07	6.70E-07	6.26E-09

* Controlled and uncontrolled emissions are calculated by multiplying

the weight fraction by the total particulate concentrations of controlled and uncontrolled. Derivation of controlled and uncontrolled emission factors are shown in Table 3

TABLE 5.2 On–Site Air Concentration of Chemicals from the Sparks and Buttercup Landfill For Grading Activities			
Total Particulate Concentration (ug/m3)	* Controlled 1.67E+02	* Uncontrolled 3.33E+02	** Weight Fraction of Chemical in Soil
Semi–Volatiles			
Di-n-Butylphthalate	2.94E-04	5.86E-04	1.76E-06
Butylbenzylphtalate	2.09E-05	4.17E-05	1.25E-07
Bis (2–ethylhexyl) phthalate	2.73E-05	5.45E-05	1.64E-07
Sulfur S7	1.85E-06	3.70E-06	1.11E-08
Sulfur S8	2.60E-05	5.18E-05	1.56E-07
2–Hexanol, 2–Methyl	5.75E-05	1.15E-04	3.44E-07
Propanoic Acid	6.85E-06	1.37E-05	4.10E-08
Pesticides			
4,4 – DDE	4.71E-07	9.39E-07	2.82E-09
4,4 – DDT	1.05E-06	2.08E-06	6.26E-09

* Controlled and uncontrolled emissions are calculated by multiplying

the weight fraction by the total particulate concentrations of controlled and uncontrolled.

Derivation of controlled and uncontrolled emission factors are shown in Table 3

	Of	f–Site Air Concentratic	TABLE 6.1 on of Chemicals from For Excavating Activi	-	ercup Landfill
		* Conversion Factor 0.07	** Max 1-hr Conc. (ug/m3) 125.30	**** Annual Conc. (ug/m3) 8.77	Weight Fraction of Chemical in Soil
	Metals				
	Antimony			2.67E-05	3.04E-06
×	Arsenic			3.15E-04	3.59E-05
	Barium			1.80E-03	2.06E-04
	Beryllium			5.40E-06	6.16E-07
	Cadmium			2.85E-05	3.25E-06
۲	Total Chromium			3.82E-04	4.36E-05
	Copper			4.34E-03	4.95E-04
X	Lead			1.01E-02	1.16E-03
	Mercury			1.10E-06	1.25E-07
	Nickel			3.34E-04	3.80E-05
	Silver			1.04E-05	1.19E-06
	Zinc			1.30E-02	1.48E-03

** Max 1-hour concentration was obtained from SCREEN2 Modeling results (conservative assumption, used max value from SCREEN2 results)

Off	–Site Air Concentratio	TABLE 6.2 on of Chemicals from For Grading Activitie	-	ercup Landfill
	* Conversion Factor 0.07	** Max 1-hr Conc. (ug/m3) 336.70	*** Annual Conc. (ug/m3) 23.57	Weight Fraction of Chemical in Soil
Metals				
Antimony			7.17E-05	3.04E-06
Arsenic			8.46E-04	3.59E-05
Barium			4.85E-03	2.06E-04
Beryllium			1.45E-05	6.16E-07
Cadmium			7.66E-05	3.25E-06
Total Chromium			1.03E-03	4.36E-05
Copper			1.17E-02	4.95E-04
Lead			2.73E-02	1.16E-03
Mercury			2.95E-06	1.25E-07
Nickel			8.96E-04	3.80E-05
Silver			2.80E-05	1.19E-06
Zinc			3.50E-02	1.48E-03

** Max 1-hour concentration was obtained from SCREEN2 Modeling results (conservative assumption, used max value from SCREEN2 results)

TABLE 6.3 Off–Site Air Concentration of Chemicals from the Sparks and Buttercup Landfill For Excavating Activities			
* Conversion Factor 0.07	** Max 1-hr Conc. (ug/m3) 125.30	*** Annual Conc. (ug/m3) 8.77	Weight Fraction of Chemical in Soil
Semi–Volatiles			
Di-n-Butylphthalate		1.54E-05	1.76E-06
Butylbenzylphtalate		1.10E-06	1.25E-07
Bis (2–ethylhexyl) phthalate		1.43E-06	1.64E-07
Sulfur S7		9.73E-08	1.11E-08
Sulfur S8		1.36E-06	1.56E-07
2–Hexanol, 2–Methyl		3.02E-06	3.44E-07
Propanoic Acid		3.60E-07	4.10E-08
Pesticides			
4,4 – DDE		2.47E-08	2.82E-09
4,4 – DDT		5.49E-08	6.26E09

** Max 1-hour concentration was obtained from SCREEN2 Modeling results


(conservative assumption, used max value from SCREEN2 results)

TABLE 6.4 Off–Site Air Concentration of Chemicals from the Sparks and Buttercup Landfill For Grading Activities			
* Conversion Factor 0.07	** Max 1-hr Conc. (ug/m3) 336.70	*** Annual Conc. (ug/m3) 23.57	Weight Fraction of Chemical in Soil
Semi–Volatiles			
Di-n-Butylphthalate		4.15E-05	1.76E-06
Butylbenzylphtalate		2.95E-06	1.25E-07
Bis (2–ethylhexyl) phthalate		3.86E-06	1.64E-07
Sulfur S7		2.62E-07	1.11E-08
Sulfur S8		3.67E-06	1.56E-07
2–Hexanol, 2–Methyl		8.12E-06	3.44E-07
Propanoic Acid		9.66E-07	4.10E-08
Pesticides			
4,4 – DDE		6.65E-08	2.82E-09
4,4 – DDT		1.48E-07	6.26E-09

** Max 1-hour concentration was obtained from SCREEN2 Modeling results (conservative assumption, used max value from SCREEN2 results)


APPENDIX F


Construction Photographs




Ĺ ,

View of Sparks Buttercup Landfill looking southwest from near the intersection of Eleventh Avenue and Dollar Street (May 1993).







View looking east of regraded surface of landfill after removing vegetation (May 1994).



Placement of foundation layer fill material over regraded landfill surface (May 1994).





Grading of foundation layer fill material and construction of anchor trench for geomembrane liner (May 1994).

(



Dust control during cap installation was an important part of construction activities (May 1994).








Liner installation. View looking south from intersection of Eleventh Avenue and Dollar Street (May 1994).




Retrofitting monitoring well MW-03 with surface protection and monument extension. Also note placement of vegetative fill soils over liner. View looking north from surface of landfill (May 1994).





View looking south at completed landfill cap from intersection of Eleventh Avenue and Dollar Street (June 1994).



APPENDIX G

Construction Report

KLEINFELDER INC.

(

CONSTRUCTION REPORT INDEPENDENT REMEDIAL ACTION SPARKS AND BUTTERCUP LANDFILL EASTERN STREET AND 12th AVENUE SPOKANE, WASHINGTON

Copyright 1994, Kleinfelder, Inc. All Rights Reserved

UNAUTHORIZED USE OR COPYING OF THIS DOCUMENT IS STRICTLY PROHIBITED BY ANYONE OTHER THAN U.S. NATIONAL BANK OF OREGON FOR THE PROJECT IDENTIFIED ABOVE.

KLEINFELDER

A Report Prepared For:

Ms. Elizabeth C. Hengeveld Special Assets Group U.S. National Bank of Oregon 111 S.W. Fifth Avenue, Suite 850 Portland, Oregon 97208

CONSTRUCTION REPORT INDEPENDENT REMEDIAL ACTION SPARKS AND BUTTERCUP LANDFILL EASTERN STREET AND 12th AVENUE SPOKANE, WASHINGTON

Kleinfelder Project Number 60-5035-03

Prepared By:

mot

James A. Sprott Assistant Engineer

R. Scott Wallace, RG Project Manager

Reviewed By:

Wilfiam C.B. Gates, PhD, PE Senior Engineer



KLEINFELDER, INC. 15050 S.W. Koll Parkway, Suite L Beaverton, Oregon 97006 Phone: (503) 644-9447

July 29, 1994

KLEINFELDER

TABLE OF CONTENTS

Title

SUMMARY

APPENDICES

Α.

- Acceptance Reports
 Surface Grubbing and Regrading
 Foundation Layer
 Geomembrane Installation
 Vegetative Layer
 Drainage Structures

Daily Field Reports В.

PLATES

1.	Regraded Topographic Survey
2.	As-Built Topographic Survey
3.	Field Density Test Location Map

Page

1

1.0 SUMMARY

This report contains documentation on construction activities performed as part of an independent remedial action at the Sparks and Buttercup Landfill site in Spokane, Washington.

The landfill portion of the site occupies 2.4 acres. The purpose of the independent remedial action was two fold: Cover the landfill debris with an impermeable barrier that would be protective of human health and the environment; and convert the capped landfill to park/green space.

Kleinfelder's landfill engineering and design group in Sacramento, California was responsible for cap design, and preparation of project plans and specifications. Mr. Tim Crandall, P.E, and Mr. Mark Wicklein, P.E., were the project design engineers. Dr. William Gates, PhD., P.E., R.G., provided engineering design review. Construction quality assurance (CQA) personnel were also provided by Kleinfelder, Inc. Mr. Jim Sprott was the on-site CQA monitor over the duration of construction activities. Mr. Scott Wallace, R.G., was the project CQA officer. Motley Motley, Inc. of Pullman, Washington was the construction contractor for the project. Mr. Gerry Motley was the contractor's representative. Champion Concrete Pumping, Inc. of Spokane, Washington was the subcontractor retained by Motley Motley, Inc.for construction of the drainage channels. Mr. David M. Bertsch was the representative for Champion Concrete Pumping, Inc. Hahn Engineering of Spokane, Washington was retained by Motley Motley, Inc. to provide surveying services. Mr. Randell Hahn, R.L.S., P.E., was the representative for Hahn Engineering.

Field inspections and observations were performed by the CQA monitor and officer, one of which was on-site at all times over the duration of construction activities.


Weather conditions were generally favorable over the course of construction activities, however a one day delay was required during geomembrane installation due to rainfall.


Based upon survey data, field inspection reports, and material testing, 105,000 square feet of 40 mil PVC geomembrane were used in construction of the landfill cap. A total of 13,000 inplace cubic yards of fill material were used in construction of the foundation and vegetative layers. 610 linear feet of shotcrete drainage ditches were constructed. In addition, 30 linear feet of 8-inch outside diameter drainage culvert was installed beneath an access roadway in the southwestern corner of the landfill.


Based upon field observations and quality assurance testing, it is Kleinfelder's opinion that landfill cap construction was conducted in accordance with project plans, specifications, and approved addendums, and that the work was performed in accordance with the generally accepted standards of care that existed in the state of Washington at the time the work was performed.

KLEINFELDER, INC.

R. Scott Wallace, RG CQA Officer/Project Manager







APPENDIX A

Acceptance Reports

ACCEPTANCE REPORT SPARKS AND BUTTERCUP LANDFILL SPOKANE, WASHINGTON

Work Element: Surface Grubbing and Regrading

Date: May 9, 1994

CQA Officer: Scott Wallace, Kleinfelder

CQA officer met with field personnel from Motley Motley, Inc. to go over grubbing and regrading activities performed the week of May 2-6, 1994. Surface was cleared of vegetation and was uniform in appearance. Landfill surface topography appeared to meet the regraded contours outlined in the specifications. Had crew rework northern slope of landfill to reduce slope to approximately 3:1. Placement of foundation layer soils were authorized to begin on May 10, 1994.

KLEINFELDER

ACCEPTANCE REPORT SPARKS AND BUTTERCUP LANDFILL SPOKANE, WASHINGTON

Work Element: Foundation Layer

Date: May 13, 1994


CQA Officer: Scott Wallace, Kleinfelder

Foundation layer soils overlying landfill debris were placed in loose lifts using approved equipment as per project specifications. Minimum compacted thicknesses based on grade stake markers was one foot over the regraded landfill surface and one to two feet over the regraded 3:1 slopes on the landfill's north, east, and west sides. Field measurements and survey data indicate 4500 cubic yards of material was required to construct the foundation layer. Field density tests indicated that foundation layer soils were compacted to an average of 86.9% of Despite repeated efforts, average foundation layer soil their maximum dry density. compaction did not attain the project specification of 90% of maximum dry density. This deficientcy was attributed to density limitations imposed by the underlying landfill material itself. Kleinfelder project engineers and the CQA Officer evaluated the requirements for placement of the overlying geomembrane liner and vegetative layer soils, and ammended the project specification for compaction of foundation layer soils to 85% of maximum dry density. It was the opinion of Kleinfelder engineers that the level of foundation layer compaction achieved (86.9%) would provide a suitable base for overlying landfill cap materials and proposed future site use.

Approval was issued for installation of the geomembrane over the foundation layer on May 13, 1994.

HCI-SPOKANE





HCI-SPOKANE

P02


U.S. STANDARD BIEVE SIZES 28 8 0 16 8 8 *#1 9**4**0 :# 710 4 ╙ 100 -- () - 10 90. 80 -20 PERCENT PASSING E 70 -30 60 -40 Q. 50 50 40 ---**\$**Q 30 70 111111 Δ 20 -80 10-90 0. +100117 0.01 Q,QQ1 10 0.1 GRAIN SIZE (INCHES) PROJECT NAME: S PROJECT NUMBER: Sparks-Buttercup Landfill \$0318-0110 April 13, 1994 DATE: SAMPLE LOCATION: Borrow Area - In SAMPLE DESCRIPTION: Dark Brown Si PERCENT PASSING #4: 99.4% PERCENT PASSING #200: 29.1% TEST METHOD: ASTM D-422 D-1140 Borrow Area - In-Situ Dark Brown Silty SAND with Organics SIEVE ANALYSIS RESULTS


REVISIONS BY______DATE

0ATÉ ______ FILE

ED 9Y

8.4 CHE





FILE NO. 60- 35-03	
JOB NAME SPARKS & E	WATERCUP
DATE # MAY 11,94	·
TECH JAS	
TEST LOCATIONS SELECTED BY:	JAS/RSW
COMPACTION CONTROL	DENSITY TESTING

.

 NUCLEAR DENSI.
 FIELD FORM

 KLEINFELDER

RESULTS REPORTED . U

MILEAGE	
HOURS 0700-	STA
WEATHER <u>Clear/Sunny</u>	Density
	Modetune

	STANDARD	COUNT
Density	3194	
b isture	675	_

Test No.	Mode	Approximate Location	Het Density	Depth below FSG (ft)	Molsture Percentage	Dry Density	Curve No.	Maximum	X Compaction	Specified Compaction	Remarks
1	#/D	STATION 11 LIFT #1	117.7	.667	4.3	112.8		126.5	89.1	10.0	
2	m/_	SIZ L(125.6	7	8.1	1/6-2		124.5	91.9	90.0	
									}		

FILE NO (00- 735-03
JOB NAME SPALLE & RUTHERING & M
DATE
TECH JAS
TEST LOCATIONS SELECTED BY: JAS/RGW
COMPACTION CONTROL 🕰 DENSITY TESTING 🗆

NUCLEAR DENSIL FIELD FORM KLEINFELDER

RESULTS REPORTED ...

MILEAGE

сомрас	נוסא כס	NTROL A DENSITY TESTING	HOURS	hat			·	De Mo 1	nsity .	318 669	<u>RD COUNT</u> 7
Test No.	Mode	Approximate Location	Het Density	Depth below FSG (ft)	Halsture Percentage	Dry Density	Curve No.	Lab Maximum	X Compaction	Specified Compaction	Remarks
1	M/D	STATION 13 LIFT 1	118,0	,667	5.0	112,4		126.5	888	90,0	± 5.0%
2.	m/~	514 LI	(15.1	.667	5.6	109.0		126.5	86.2	90.0	±50%
3	m/0	51 21	121.9	,667	6.3	114.6		126.5	90,6	90. U	15.072
4	m/D	54L1	129.5	,667	7.2	120.8		126,5	95.5	990	±5.0%
5	m/D	514 LI - A	118.8	.667	6.1	111.9		133	84.1	90.0	
6	m/r	614 LI - B	119.9	1467	5.b	113.5		133	85.4	90.0	
7	1×/2	615 LI	108.9	.667	6.6	102.1		133	74.8	90.0	
		·									
											-
]]		1	1				

SHEET

of

FILE NO. 6 5035-0	3
FILE NO. (5055-0 JOB NAME - APUR 0 DATE 56/67/94	BANERCOP
DATE 5 5 8194	
TECH JAS	
TEST LOCATIONS SELECTED BY:	AS REW
COMPACTION CONTROL	DENSITY TESTING

NUCLEAR DENS. 7 FIELD FORM

MILEAGE _	
HOURS	
WEATHER	

RESULTS REPORTED TO

STANDARD COUNT

1

Density _____

Mofsture_____

Test No.	Hode	Approximate Location	Het Density	Depth below FSG (ft)	Ho is ture Percentage	Dry Density	Curve No.	mumixeN døj	X Compaction	Specified Compaction	Remain	×5
I	mly	515 LI - A	116.9	-667	6.5	102.6.		133	8.5	90.0	15%	Mistan ike
2	m/p	$\exists i \in \mathcal{U} \times \mathcal{B}$	114.1	.667	6.0	107.6		133	80.7	9.90	23%	
3	m/17	415 LI - C	120.8	,667	6.5	113.4		133	85.3	90.0	1.5%	
4	m/D	745 C · C	115.0	.667	6.2	108.2		133	81.4	90.0	25%	\downarrow
5	m/	52 L1	127.8	.667	6.Z	120.Z		133	70.4	90.0		
6	m/D	53 LI	122.6	.667	6.0	115.7		133	\$7.0	90.0		
1	10/2	15 61	123.3	.667	7.2	119.7		133	90.0	90.0		
8	01/2	56 LI	123,1	1467	lp.1	116.0		133	87,z	9u, 0		
9	m/D	58 LI	124.5	6.17	5.1	117.6		133	8ã.4	90.0		
10	ш/ _Б	57 U	1ZB.8	.667	-73. Z	119.0		133	87.5	90.0		
11	m/2	59 LI	124.1	.667	7.4	115.6		(33	86.9	90.0		
12	m/D	510 LI	122	,667	6,3	114.7		133	863	90.0		
\	1											
ן ר												

SHEET

of

ACCEPTANCE REPORT SPARKS AND BUTTERCUP LANDFILL SPOKANE, WASHINGTON

Work Element: Geomembrane Installation

Date: May 19, 1994

CQA Monitor: Jim Sprott, Kleinfelder

40 mil PVC geomembrane was installed as per project specifications on May 18 and 19, 1994, by Northwest Linings and Geotextiles of Kent, Washington. Field and factory seam samples (5 of each) were collected for destructive testing by Kleinfelder. Bonded seam strength in shear and peel met specifications and placement of vegetative layer soils was authorized on May 19, 1994. The quantity of geomembrane installed was 105,000 square feet. Geomembrane warranty and certifications were received from the manufacturer and installer in accordance with project plans and specifications. Manufacturer's certifications, panel layout schematic and panel placement logs, bonded seam strength test results, and the installers warranty are included for reference following this acceptance report.

MANUFACTURER'S CERTIFICATIONS

(



STAFF INDUSTRIES INC. 240 Chene Street · Detroit, MI 48207 · Telephone (313) 259-1820 Fax (313) 259-0631

May 6, 1994

Mr. Kirk Lilleskare Northwest Linings 20017 89th Ave., South Kent, WA 98031

Re: Sparks-Buttercup Landfill 40 mil PVC Our File No. J12352

Dear Kirk:

Enclosed are the manufacturer's certifications, as well as Staff Industries production run sheets and factory seam test results for the above referenced project. Please note that the two manufacturer's certifications are from different companies. This is because Huls America changed their name to HPG International.

If you have any questions, or if any additional documentation is required, please do not hesitate to call me.

Sincerely yours,

STAFF INDUSTRIES, INC.


é

Dame Maneer

Darren Manees

Encl.

cc: J12352



.

HÜLS AMERICA INC.

CUSTOMER: Staff Industries	HULS ORDER: 126628-001	Oak Hill Road
	ROLLS TESTED: 12, 22, 27.	Crestwood Industrial Park
THICKNESS: 40 MIL PVC		Mountaintop
2222407 + 124/	COLOR NO: 60570 GREY	PA 18707
PRODUCT NO: 1746		Tel: (717) 474-6741
FINISH: E9621 Faille	PRODUCED WEEK OF: 11/22/93	FAX: (717) 474-0998 .

TEST REPORT DATE: 12/16/93

PROPERTY	SPECIFICATION	TEST VALUE	ASTM TEST METHOD
Thickness, mils, +/-5%	40.0	41.3	D- 751
Specific Gravity, min.	1.20	1.26	·D- 792
Tensile Strength, psi, min. (breaking factor lbs./in. width, min.)	MD 2300 TD 2300	2587 2497	D- 882
Elongation at Break, %, min.	MD 350 TD 350	523 532	D- 882
Modulus @100% Elongation, psi, min. (force @100% elongation, lbs./in. width, min.)	MD 900 TD 900	1099 1051	D- 882
Tear Resistance, lbs., min. (tear force lbs., min.)	MD 10.0 TD 10.0	12.3 12.9	D-1004
Low Temperature, Deg. F Pass	-20	Pass	D-1790
Dimensional Stability, % Change, max.	5.0	0.6	D-1204
Water Extraction, % loss, max.	0.35	0.17	D-3083
Volatility. % loss, max.	0.50	0.45	D-1203

Order #126628-001

PROPERTY	SPECIFICATION	TEST VALUE	ASTM TEST METHOD
Resistance to soil burial.			D-3083
% Change, max.			
Breaking Factor	-5	Pass	
Elongation @ Break	-20	Pass	
Modulus @ 100% elongation	+20	Pass	

WALTER F. YEAGER, QUALITY CONTROL MANAGER

CC: W. YEAGER, P. SAWHNEY, A. ARENA, L. KARPOWICZ, LAB. (2), CUSTOMER SERVICE, PROJECT NO. 93-272.

HPG INTERNATIONAL INC.	Oakhill Road	Crestwoood Industrial Park	Mountaintop.PA 18707
		Tel: (717) 474-6741	Fax: (717) 474-0998

CUSTOMER: Staff Industries HULS ORDER: 127425-001

THICKNESS: 40 MIL PVC ROLLS TESTED: See attached sheet.

PRODUCT NO: 0853 COLOR NO: 60570 Grey

FINISH: E9621 Faille PRODUCED WEEK OF: 04/19/94

TEST REPORT DATE: 04/29/94

7 a .

, -

PROPERTY	SPECIFICATION	TEST VALUE	ASTM TEST METHOD
Thickness, mils, +/-5%	40.0	39.2	D-1593
Specific Gravity, min.	1.20	1.26	D- 792
Tensile Strength, psi, min. (breaking factor lbs./in. width, min.)	MD 2300 TD 2300	2885 2698	D- 882
Elongation at Break, %, min.	MD 350 TD 350	524 539	D- 882
Modulus @100% Elongation, psi, min. (force @100% elongation, lbs./in. width, min.)	MD 900 TD 900	1237 1140	D- 882
Tear Resistance, lbs., min. (tear force lbs., min.)	MD 10.0 TD 10.0	12.4 13.2	D-1004
Low Temperature, Deg. F Pass	-20	Pass	D-1790
Dimensional Stability, % Change, max.	5.0	1.6	D-1204
Water Extraction, % loss, max.	0.35	0.19	D-3083
Volatility, % loss, max.	0.50	0.48	D-1203

Order #127425-001

PROPERTY	SPECIFICATION	TEST VALUE	ASTM TEST METHOD
Résistance to soil burial, % Change, max.			D-3083
Breaking Factor	- 5	Pass	
Elongation @ Break	-20	Pass	
Modulus @ 100% elongation	+20	Pass	

And PARVIN SAWHNEY . PLANT CHEMIST

.

CC: W. YEAGER, P. SAWHNEY. A. ARENA, Y. FRY, LAB (1), CUSTOMER SERVICE. PROJECT NO. 94-109.

Order #127425-001

114

CUSTOMER: Staff Industries HULS ORDER: 126894-001 127425 THICKNESS: 40 MIL PVC PRODUCT NO: 0853 COLOR NO: 60570 Grey FINISH: E9621 Faille

ROLL NUMBERS OF THE ORDER TESTED ARE AS FOLLOWS:

2, 6, 14, 25

RUN SHEET NO. TIME OF START STAFF INDUSTRIES INC. TIME OF START ITEM 1. SOURCE, FORMULA ICOC - 4C Mil PVC H MAT ITEM 2. SOURCE, FORMULA ITEM 3. SOURCE, FORMULA ICO+ # 127425, Po51-6, 16-19 PALLET BOXES ASSEMBLED BY Lot # 126628, Po58-15, 7, 20 IMPRINTS 0. 1. 2. REMAINDER MFG. MFG. MFG. MFG.	DATE 4-25-91
MAT ITEM 2. SOURCE, FORMULA ITEM 3. SOURCE, FORMULA PALLET BOXES ASSEMBLED BY IMPRINTS 0. 1. 2. REMAINDER ROLL REMAINDER ROLL MEG REMAINDER ROLL	<u>uls 61"</u>
MAT ITEM 2. SOURCE, FORMULA ITEM 3. SOURCE, FORMULA PALLET BOXES ASSEMBLED BY IMPRINTS 0. 1. 2. REMAINDER ROLL REMAINDER ROLL MEG REMAINDER ROLL	·
PALLET BOXES ASSEMBLED BY Lot # 127425, Pos 1-6, 16-19 IMPRINTS 0. 1. 2. REMAINDER ROLL	•
IMPRINTS 0. 1. 2. WICKS REMAINDER ROLL REMAINDER ROLL REMAINDER ROLL	
REMAINDER ROLL NEG NEG NEG REMAINDER ROLL	
REMAINDER ROLL MEG. LEG COA REMAINDER ROLL	LOUDIET /HOLE
CIR. FT NO. ITEM ROLL WT. C. CIR. FT NO.	ITEM NUMBER WT.
201/4 #1 14 285 2012 #11	6 44
191/2 #2 13 19 19 #12	13 44
$18^{3/4}$ # 3 23 19^{1} # 13	12 44
181/2 # 4 24 19 #14	7 474
191/2 # 5 ZO ZI #15 62 # 6 19 677 #16	
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	2 285
20 #8 11 444 625 #18	3
13 19 #9 124 4124 = 62 #19	4 N
2012 #10 5 44420 #20	9172-R2-0 41
GLUE START-HAND MARGIN LRC INSP. GLUED BY SIDE HAVE	BY OTHER JONY INSP. BY SIDE BILLE
SPEED 475EC 215 GLUED BY SIDE OFFICE RUN BY WICK-ED. RG	6 - Romady F.
START FINISH ASSISTED BY ASSISTED BY	
SPECIAL OF THE LET THE HEALT	
INSTRUCTIONS PIEED 6 PEET TEST WIDTH 2	SOULD DEFECTS CUIL OFF
SPECIAL INSTRUCTIONS <u>NEED 6 PEEL TESTE width S</u> J-12338 BOXL.P.C. R-3-1A SWX SUCN1804	TC YOSE MARK BY
J-12352 BOX L. P. C. R-3-1B 15WX24UN(241	DEFECTS CUT OFF MARK BY.
	DEFECTS CUT OFF MARK BY
Box R-	
Box R-	DEFECTS CUT OFF
лая. Вох R-	DEFECTS CUT OFF
Box R-	DEFECTS CUT OFF

, 1,		RUN	SHEE	τΝΟ	01	2984		\cap	٤.	J. Ĺ		APX	94	4		
r r	A 69 69				DUSTRI					OF STAI	RT [DATE	-1-10	1. 6/4
م ن ر	ITEM 1.	SOUR	CE,	FORM	ULA 40	SMI	I P	VĊ	H	415.	(61''		·	<u>-</u>	
(ATT	ITEM 2.	SOUR	CE,	FORM	ULA					,						
	ITEM 3.	SOUF	RCE,	FORM	ULA											
	PALLET	BOX	ES A	SSEME	BLED BY	lot	- # 1	266	<u>ــــــ</u> ۲۶	 }		WICKS		, ,	·	
	TMPRIN	1TS	0.	1. 2	.]l								DOUK	5/E-1	/Hc	IES
	CIR.	DER	ROLL POS. NO.	ITEM	MFG. ROLL NUMBER	₩FG. ₩T.	SCALE SCALE CIR.	105. CIR.	1	CIR.	DER	ROLL POS. ITEM	MFG ROLI NUMBI	MFG. ER WT.	SCH C	14 25
	441/2		# 1		8			280	= 1 E	<u>i</u>		#11	+			86
	44		# 2		7		<u>+</u>			46		#12	9170			840
	44		# 3		12					30		#13	9164-	}		38.
	44	<u> </u>	# 4		11		<u> </u>		דר	<u>Z 1/4</u>		#14	9164-8	2-2-13		38
	441/2		# 5 # 6		Lo T				-	28/4		#15	9164 1	2-24		38.
	441/2		# 0		5 14			+		·		#17				
	411		# 8		13							#18				
13	403/1		# 9		9170 RZ-	8						#19				
	401/2		#10		9170 R-2	- · · · · · · · · · · · · · · · · · · ·		\downarrow				#20				
	GLUE	(7)	~		· · · · ·	START	-HAND BY	MARGIN LINE SIDE	Je Nu	Re		INSP. BY		Tony		INSP. B
	MAX SPEED 540	42	\mathcal{F}	c		R	UN BY	Nic	K	-ED	1	/Re	26	R. 54	m	<u>e</u>
	STAF ASSISTE									FINI ASSISTE						
	SPEC						· <u>····</u>		. 4							
	INST	RUCT			EED (18-3	64 DEFE	CTS 1	CUT OFF
	J.1.	1352) B	sox 7	P.C.	R		15W DEED	X	763. ." wil	~(~)th	8trip7	26	· 5c	A.	MARK BY
				:	L	R	: بر از بر	-4++	Ð	120	i De		THE STREET	€ DEFE	CTS	WELOFF MARK BY
	J - 1	235	ЭВ	iox [P. (R	-1-3	1.7L C.41		1/55~ to114	(15 LiD	56.) (€	K43	DEFE	ECTS	CUT OFF MARK BY
tumo e	5-10	1352		n xox	n.P.C	- R	./-74	// w	א י 	125,	v(1.	, 6i) Ó	RSY	DEFE	CTS	CUT OFF
7167:			E	sox		R	-							DEFE	CTS	CUT OFF MARK BY
			В	ox		R	-							DEFE	CI2	CUT OFF MARK BY

		HEET NO	2925	n.	. Ċ.			APR 2	2 1994
	STAI	FF INDUSTRIE	S INC.	TIME	DF START		DA	те 4-2	2-44
× 	ITEM 1. SOURC	E, FORMULA	06-4	cm.	I PV	CHU	15.6	.'	
(ITEM 2: SOURC	E, FORMULA							
	ITEM 3. SOURC	E, FORMULA					•		
	PALLET BOXE	S ASSEMBLED BY	20+ #	1274:	25	WICKS	Double	· w/11	i c
	IMPRINTS	0. 1. 2.					Jouble	<u> </u>	0(ED.
	``	OLL MFG. POS. ITEM ROLL NO. NUMBER	MFG. SCALE. WT. CR.	(105.) CIR.	CIR. FT	ROLL POS. ITEM NO.	MFG. ROLL NUMBER	MFG. CH	CIR. 105
	271/2	# 1 8		285	26	#11	16		285
	27/4	# 2 . 7			26	#12	25		
	263/4/	# 3 [8		<u> </u>	26	#13	26		
	0/9	# 4 17			25 34	, 	22		
	000	# 5 <u>6</u> # 6 T			25/2	#15	21		
		# 7 / 7		+		#17			
		# 8 //				#18			
لبر 13	263	#9 27				#19			
13	26%	#10 15				#20			
	GLUE		START-HAND	LINE SIDE	n Ry	INSP. BY	OTHER TOM SIDE MU	Ez .	INSP B
	SPEED 420	SEC 215	RUN BY	Nick	- FL)/Ri	ob-k	t-Ston	ne
	START ASSISTED BY				FINISH ASSISTED B	Y			
	SPECIAL INSTRUCTIO	ONS AEED	6" PEEI	Trest					
)-12352	1	R-2-1	15007	(258~ L"wiDt.	12542	R. 2590	DEFECTS	CUT OFF
				<u>MEED</u>	x 253 ~	COSUN	K I	DEFECTS	- BUT OFF MARK BY
)-12352	BOX L.P.C.					i	DEFECTS	2
	J-12352	BOX 2 P.C.	R-2.3	15i.	х 2 4 <i>8 л</i> і ((2492)01	76Bi	DEFECTS	CUT OFF
- 1 Marc 1		BOX	R-		-		[DEFECTS	CUT OFF MARK BY
7567		вох	R-		_			DEFECTS	CUT OFF MARK BY
		вох	R-					DEFECTS	CUT OFF MARK BY

Staff Industries, Inc. 240 Chene St. Detroit, HI 48207 BONDED SEAM STRENGTH TEST - PVC . per ASTM D3083 (NSF Modified) Instron Corporation Series IX Automated Materials Testing System 6.03 Test Date: 26 Apr 1994 Operator name: James Clark Sample Identification: B235201A Sample Type: ASTM Interface Type: 1011 Series Machine Parameters of test: Sample Rate (pts/sec): 10.000 Humidity (%): 47 Crosshead Speed (in/min): 20.0000 Temperature (deg. F): 75 JOB/RUN NUMBERS..... J12352/R-1-1 MATERIAL..... 40 mil HULS PVC SEAM TYPE..... Machine (Solvent) FAB. DATE 4/19/94 NSF REQUIREMENT..... 74 lbs/in Dimensions: Spec. 1 Spec. 2 Spec. 3 Spec. 4 Spec. 5 Width (in) 1.0000 1.0000 1.0000 1.0000 1.0000 Thickness (in) .04000 .04000 .04000 .04000 .04000 Spec gauge len (in) 5,0000 5,0000 5.0000 5,0000 5,0000 5,0000 5.0000 5.0000 5.0000 5.0000 Grip distance: (in) Out of 5 specimens, 0 excluded. Sample comments: All specimens passed. Failures occurred in the material, at seam edge. Displcment Load/Width Stress Strain Elongation at at at at at Specimen Seam No. Max.Load Max.Load Max.Load Max.Load Max.Load Number (in) (lbs/in) (psi) (in/in) (2) _____ 1 1 14.90 79.75 1994. 2,980 298.0 13.93 79.00 2.786 2 3 1975. 278.6 8 15.14 76.50 1913. 3.027 302.7 3 4 11 12.81 76.50 1913. 2.561 256.1 5 14 14.19 78.50 1963. 2,839 283.9 Mean: 14.19 78.05 1951. 2.839 283.9 Standard Deviation: .92 1.48 37. 18.4 .184

Staff Industries. Inc. 240 Chene St. Detroit, MI 48207 PEEL ADHESION TEST - PVC per ASTM D413 (NSF Modified) Instron Corporation Series IX Automated Materials Testing System 6.03 Operator name: James Clark Test Date: 26 Apr 1994 Sample Identification: P235201A Sample Type: ASTM Interface Type: 1011 Series Machine Parameters of test: Sample Rate (pts/sec): Humidity (%): 49 10,000 Crosshead Speed (in/min): 2.0000 Temperature (deg. F): 77 JOB/RUN NUMBERS..... J12352/R-1-1 MATERIAL..... 40 mil HULS PVC SEAM TYPE..... Machine (Solvent) FAB. DATE 4/19/94 NSF REQUIREMENT.... 10 lbs/in Dimensions: Spec. 1 Spec. 2 Spec. 3 Spec. 4 Spec. 5 Width (in) 1.0000 1.0000 1.0000 1.0000 1.0000 Thickness (in) .04000 .04000 .04000 .04000 .04000 Spec gauge len (in) 2,0000 2,0000 2,0000 2,0000 2,0000 Grip distance: (in) 2.0000 2.0000 2.0000 2.0000 2.0000 Out of 5 specimens, 0 excluded. Sample comments: All five specimens passed. Displcment Load/Width Stress Avg Load/W Avg Stress from 1.5 from 1.5 at at at Specimen Seam No. Max.Load Max.Load Max.Load to 3.5 in. to 3.5 in. Number (in) (lbs/in) (psi) (lbs/in) (psi) _____ -----_____ 2 3.280 1 13.25 331.2 12.46 311.6 2 4 2.936 15.50 387.5 14.53 363.2 7 3 3,533 14,50 362.5 13.20 330.1 4 10 1.968 18.00 450.0 17.25 431.2 5 13 3.592 14.25 356.2 13.44 335.9 Mean: 3.062 15.10 377.5 14.18 354.4 Standard Deviation: ,664 1.81 45.2 1.87 46.8

Staff Industries, Inc. 240 Chene St. Detroit, MI 48207 BONDED SEAM STRENGTH TEST - PVC per ASTM D3083 (NSF Modified) Instron Corporation Series IX Automated Materials Testing System 6.03 Operator name: James Clark Test Date: 26 Apr 1994 Sample Identification: B235202A Sample Type: ASTM Interface Type: 1011 Series Machine Parameters of test: Sample Rate (pts/sec): 10.000 Humidity (%): 47 Crosshead Speed (in/min): 20.0000 Temperature (deg. F): 75 JOB/RUN NUMBERS..... J12352/R-2-1 MATERIAL..... 40 mil HULS PVC SEAM TYPE..... Machine (Solvent) FAB. DATE..... 4/22/94 NSF REQUIREMENT..... 74 lbs/in Dimensions: Spec. 1 Spec. 2 Spec. 3 Spec. 4 Spec. 5 Width (in) 1.0000 1.0000 1.0000 1.0000 1.0000 Thickness (in) .04000 .04000 .04000 .04000 .04000 5,0000 5,0000 5,0000 5,0000 5,0000 Spec gauge len (in) Grip distance: (in) 5.0000 5.0000 5.0000 5.0000 5.0000 Out of 5 specimens, 0 excluded. Sample comments: All specimens passed. Failures occurred in the material, at seam edge. Displcment Load/Width Stress Elongation Strain at at at at at Specimen Seam No. Max.Load Max.Load Max.Load Max.Load Max.Load Number (in) (lbs/in) (psi) (in/in) (%) ------2 80.00 1 13.86 2000. 2.772 277.2 2 5 87.50 2,960 14.80 2188. 296.0 3 9 13.56 83.75 2094. 2.712 271.2 4 12 14,87 88,00 2200. 2.974 297.4 5 13 14.94 90.75 2269. 2.987 298.7 Mean: 14.40 86,00 2150. 2.881 288.1 Standard Deviation: .65 4.18 105. .129 12.9

		240 (f Industries, Chene St. pit, MI 48207				
PEEL ADHESI	ON TEST - PVC						
	13 (NSF Modifi ne: James Clar				Seri	ron Corporati es IX Automat Date: 26 Ap	ed Materials Testing Syste
	tification: P2 ype: 1011 Seri				Samp	le Type: AS	тн
Machine Para Sample	ameters of tes Rate (pts/sec ead Speed (in/	t:): 10.00				dity (%): erature (deg.	
MATERIAL SEAM TYPE FAB. DATE	BERS J123 40 m Mach 4/22 MENT 10 l	il HULS PVC ine (Solvent /94)				
Dimensions:		Spe	c. 1 Spec. 2	Spec. 3 Spec	. 4 Spec. 5		
Spec gau	(in) ss (in) uge len (in) stance: (in)	.04 2.0	000 1.0000 000 .04000 000 2.0000 00 2.0000 2	.04000 .040 2.0000 2.00	00 .04000 00 2.0000		
Thicknes Spec gau Grip dis Out of 5 sp	ss (in) uge len (in)	.041 2.00 2.001 xcluded.	000 .04000 000 2.0000 00 2.0000 2	.04000 .040 2.0000 2.00	00 .04000 00 2.0000		
Thicknes Spec gau Grip dis Out of 5 sp	ss (in) uge len (in) stance: (in) pecimens, 0 e	.041 2.00 2.001 xcluded.	000 .04000 000 2.0000 00 2.0000 2 assed.	.04000 .040 2.0000 2.00	00 .04000 00 2.0000	Avg Load/W from 1.5 to 3.5 in. (lbs/in)	Avg Stress from 1.5 to 3.5 in. (psi)
Thicknes Spec gau Grip dis Out of 5 sp	ss (in) uge len (in) stance: (in) pecimens, 0 e ents: All five Specimen Number 	.044 2.00 2.00 xcluded. specimens p Seam No. 3	000 .04000 000 2.0000 00 2.0000 2 assed. Displcment at Max.Load (in) 1.468	.04000 .040 2.0000 2.000 2.0000 2.000 Load/Width at Max.Load (lbs/in) 15.25	00 .04000 00 2.0000 0 2.0000 Stress at Max.Load (psi) 381.2	from 1.5 to 3.5 in. (lbs/in) 13.11	from 1.5 to 3.5 in. (psi) 327.7
Thicknes Spec gau Grip dis Out of 5 sp	ss (in) uge len (in) stance: (in) pecimens, 0 e ents: All five Specimen Number 	.041 2.00 2.00 xcluded. specimens p Seam No. 3 6	000 .04000 000 2.0000 2 assed. Displcment at Max.Load (in) 1.468 2.711	.04000 .040 2.0000 2.000 2.0000 2.000 Load/Width at Max.Load (lbs/in) 15.25 15.25	00 .04000 00 2.0000 0 2.0000 Stress at Max.Load (psi) 381.2 381.2	from 1.5 to 3.5 in. (lbs/in) 13.11 13.77	from 1.5 to 3.5 in. (psi) 327.7 344.2
Thicknes Spec gau Grip dis Out of 5 sp	ss (in) uge len (in) stance: (in) pecimens, 0 e ents: All five Specimen Number 1 2 3	.044 2.00 2.00 xcluded. specimens p Seam No. 3 6 8	000 .04000 000 2.0000 2 assed. Displcment at Max.Load (in) 1.468 2.711 2.867	.04000 .040 2.0000 2.000 2.0000 2.000 Load/Width at Max.Load (lbs/in) 15.25 15.25 15.25 17.75	00 .04000 00 2.0000 0 2.0000 Stress at Max.Load (psi) 381.2 381.2 381.2 443.7	from 1.5 to 3.5 in. (lbs/in) 13.11 13.77 16.75	from 1.5 to 3.5 in. (psi) 327.7 344.2 418.8
Thicknes Spec gau Grip dis Out of 5 sp	ss (in) uge len (in) stance: (in) pecimens, 0 e ents: All five Specimen Number 	.041 2.00 2.00 xcluded. specimens p Seam No. 3 6	000 .04000 000 2.0000 2 assed. Displcment at Max.Load (in) 1.468 2.711	.04000 .040 2.0000 2.000 2.0000 2.000 Load/Width at Max.Load (lbs/in) 15.25 15.25	00 .04000 00 2.0000 0 2.0000 Stress at Max.Load (psi) 381.2 381.2	from 1.5 to 3.5 in. (lbs/in) 13.11 13.77	from 1.5 to 3.5 in. (psi) 327.7 344.2
Thicknes Spec gau Grip dis Out of 5 sp	ss (in) uge len (in) stance: (in) pecimens, 0 e ents: All five Specimen Number 	.044 2.00 2.00 xcluded. specimens p Seam No. 3 6 8 11	000 .04000 000 2.0000 2 assed. Displcment at Max.Load (in) 1.468 2.711 2.867 3.009	.04000 .040 2.0000 2.000 2.0000 2.000 Load/Width at Max.Load (lbs/in) 15.25 15.25 15.25 15.25 15.50	00 .04000 00 2.0000 0 2.0000 Stress at Max.Load (psi) 	from 1.5 to 3.5 in. (lbs/in) 13.11 13.77 16.75 14.87	from 1.5 to 3.5 in. (psi) 327.7 344.2 418.8 371.7


Staff Industries, Inc. 240 Chene St. Detroit, MI 48207 BONDED SEAM STRENGTH TEST - PVC per ASTM D3083 (NSF Modified) Instron Corporation Series IX Automated Materials Testing System 6.03 Operator name: James Clark Test Date: 28 Apr 1994 Sample Identification: B235203A Sample Type: ASTM Interface Type: 1011 Series Machine Parameters of test: Sample Rate (pts/sec): 10.000 Humidity (%): 35 Crosshead Speed (in/min): 20.0000 Temperature (deg. F): 70 JOB/RUN NUMBERS..... J12352/R-3-18 MATERIAL..... 40 mil HULS PVC SEAM TYPE..... Machine (Solvent) FAB. DATE..... 4/25/94 NSF REQUIREMENT..... 74 lbs/in Dimensions: Spec. 1 Spec. 2 Spec. 3 Spec. 4 Spec. 5 Width (in) 1.0000 1.0000 1.0000 1.0000 1.0000 Thickness (in) .04000 .04000 .04000 .04000 .04000 Spec gauge len (in) 5.0000 5.0000 5.0000 5.0000 5.0000 Grip distance: (in) 5.0000 5.0000 5.0000 5.0000 5.0000 Out of 5 specimens, 0 excluded. Sample comments: All specimens passed. Failures occurred in the material, at seam edge. Displcment Load/Width Stress Strain Elongation at at at зt at Specimen Seam No. Max.Load Max.Load Max.Load Max.Load Max.Load (in) Number (lbs/in) (in/in) (2) (psi) 1 6 13.91 80.75 2019. 2.782 278.2 2 9 12.82 76.25 1906. 2.564 256.4 3 12 13.99 83.00 2075. 2,798 279.8 4 15 12.64 77.50 1938. 2.527 252.7 5 18 12.42 81.50 2038. 2.483 248.3 Mean: 13.15 79.80 1995. 2.631 263.1 Standard Deviation: .74 2.83 71. .148 14.8

			240 Chen	dustries, e St. MI 48207					
	PEEL ADHESION TEST -	PVC							
	per ASTM D413 (NSF P	odified)					nstron Corporat eries IX Automa		Testing System 6.03
	Operator name: James	Clark					est Date: 28 A		•
	Sample Identificatic Interface Type: 1011 Machine Parameters c	Series f test:	10.000				ample Type: A		
	Sample Rate (pt Crosshead Speed		10.000 2.0000				ımidity (%): emperature (deg		
	JOB/RUN NUMBERS MATERIAL SEAM TYPE FAB. DATE NSF REQUIREMENT	40 mil HULS Machine (So 4/25/94	PVC	·	•				
	Dimensions:				:	7			
	Dimensions.		Spec. 1	Spec. 2	Spec. 3 Spec	.74 Spec	. 5		
`	Width (in) Thickness (in) Spec gauge len (Grip distance: (.04000 2.0000	.04000 2.0000	1.0000 1.00 .04000 .040 2.0000 2.00 .0000 2.000	00 .0400 00 2.000	00 00		
	Out of 5 specimens, Sample comments: All			d.					
	Speci Numbe		No. M	splcment at ax.Load (in)	Load/Width at Max.Load (lbs/in)	Stress at Max.Los (psi)	from 1.5	Avg Stress from 1.5 to 3.5 in. (psi)	
		7	1.	7890	15.00	375.0	13.33	333.2	
	2	10		9290	16.00	400.0	14.74	368.6	
	3	13	1.	6150	15.75	393.7	14.59	364.9	
	4			5230	20.00	500.0	17.41	435.2	
	5	17		8773	17.75	443.7	13.27	331.9	
	Mean:		2.	1470	16.90	422.5	14.67	366.7	
	Stanc Devia	ard tion:	1.	0640	2.01	50.1	1.68	41.9	

PANEL LAYOUT DRAWING

PANEL PLACEMENT LOGS

SPARKS - BUTTERCOP L.F.



1.3 8

GEOMEMBRANE DELIVERY AND STORAGE LOG

32 1

DATE	ROLL#	LOT/BATCH	LENGTH	WIDTH	AREA	FACTORY QC	STORAGE	PASS/FAIL
	R-1-3	J-12352	125	55	6,875	L	Eactory box	P
	R-2-2	2-12352	253	75	18,975		11	P
	R-1-1	J-12352	263	75	19,725	·	1 '	<ر
	R-2-1	И	258	75	19,350	L	/1	כן
	R-2-3		248	75	18,600	k marine a second s	11	P
	R-3-1-B	**	240	75	18,000	L	11	P
	R-1-2	11	155	66	9,300	L	11	P
					,			
	N N							
			<u></u>					
					1			
·····								
			<u> </u>					
	+				110,825			
L		L	· · · · · · · · · · · · · · · · · · ·			1		1
MANUFACTURE	: Huls Ome	rea HPG Sh	Tennational	SIGNED:				
					<u> </u>			

R 24-160326-C07/CR23-86L (1993)



KLEINFELI
PANEL PLACEMENT LOG
PANEL NUMBER: R-1- 143
Owner: 19.4, BAWK Location: EAST EDGE
Project: <u>10-5035-03</u> Temperature: <u>70-80°F</u>
Date/Time: <u>5/18/94</u> Wind:
By: NORTHWEST LININGS & GEOTEXTILES
SUBGRADE CONDITIONS:
Line and Grade:
Surface Compaction: 90%, surface screened Elon Roder
Protrusions: all debris & Rocks REmoved
Ponded Water: Nons Dessication:
PANEL CONDITIONS:
Transport Equipment: TEUCKS in BOXES ON PALLETS
Visual Panel Inspection: Resulties
Temporary Loading:
Temp. Welds/Bonds: 750° - 500 ft per hour
Temperature: 60-85°F
Damages: No noticeable damage
SEAM DETAILS:
Seam Nos.: FSO(
Seaming Crews:
Seam Crew Testing: NORTHWEST LINING / JAS of KLEINFELDER
Notes: Field scam #1 (FSOI) taken by RSW
Gamples P-1-7 and P-7-1 the south for
number nic and n 2-1. per -nouricular
Dille of R-2-1 on South and Wire a fin
Notes: Field Scam #/ (FSOI) taken by RSW Samples R-1-2 and R-2-1. ## motocable protocology THE alized. Field capaned to extra piece of R-2-1 on South and. Wire p from sboorface sticking up, lines cut, wire we moved and
A she was a she was a she we moved and
liver subsequently patched.

24-160326-C07/CR23-85L (1993)

Copyright 1993 Kleinfelder, Inc.

KLEINFELD
PANEL PLACEMENT LOG
PANEL NUMBER: <u>R-Z-</u>
Owner: U.S. BAWK Location: 2nd Panel from East end
Project: <u>10-5035-03</u> Temperature: <u>70-80</u>
Date/Time: 5/18/94 - 1000 Wind: 10 mph
By: Northwest LININGS and GEOTEXTUES.
SUBGRADE CONDITIONS:
Line and Grade:
Surface Compaction: <u>90 for of optimum</u>
Protrusions: all removed
Ponded Water: Nome Dessication:
PANEL CONDITIONS:
Transport Equipment: Trucks in Boxes on Pallets
Transport Equipment: Trucks in Boxes on Pallets Visual Panel Inspection: checked by RSW/JAS
Temporary Loading:
Temp. Welds/Bonds: 750 - 560 /t/hom
Temperature: 70-80°
Damages: No noticable damage noted
SEAM DETAILS:
Seam Nos.: FSO1 and FSO2
Seaming Crews: Northmest Liwing
Seam Crew Testing: North west Cining and Kraifelder (1AS)
Notes: Extra end cut and placed East side South of R-1-3. FSDI gamples the Seam between R-1-3 and R-Z-1 and FSOZ samples
South of R-1-3. FSDI gamples the Seam
between R-1-3 and R-I-1 and FSOZ samples
R-2-1 and R-1-1.
·

KLEINFELDER
PANEL PLACEMENT LOG
PANEL NUMBER: <u><i>R</i>-1 - 1</u>
Owner:U.S. BANKLocation:3rd panel from EastendProject:60-5035-03Temperature:70-80Date/Time:5/18/54Wind:1/0 mphBy:Worth west LININGS and Geotextiles
SUBGRADE CONDITIONS:
Line and Grade:
Surface Compaction: 90% of optimum
Surface Compaction: <u>90% of optimum</u> Protrusions: all surface professions removered
Ponded Water: Now Dessication: N/A
PANEL CONDITIONS: Transport Equipment: frucks, in boxes on pallets Visual Panel Inspection: By Kleinfielder R&W /145 Temporary Loading: Temp. Welds/Bonds: 750° - 500 ft /hr Temperature: 70°-80° Damages: Not noticable damage noted
SEAM DETAILS:
Seam Nos.: FSDZ & FSO3
Seaming Crews: NWL
Seam Crew Testing: NWL and Kleinfelder
Notes: Some bandshis in the sector seams, nothing that the presched the seam found. All bubbles that left liss the 1" of seam were field seamed or overlained with a patch FGOZ secons R-2-1, FSOZ secon R-Z-2
1902 Alouns K-2-1, FS03 seam R-2-2

24-160326-C07/CR23-85L (1993)

Ţ

•

KI KI	EINFELDER
PANEL PLACEMENT LOG	
PANEL NUMBER: <u>R-2-2</u>	
Owner: U.S. BANK Location: 4th PANER FROM EA Project: Approx 8. Butteren Temperature: 70-86° F Date/Time: 5/18/94/12 voro Wind: By: Northwest Liniags and Appresences	ST Edge
SUBGRADE CONDITIONS:	
Line and Grade: Surface Compaction: <u>90[°]/b</u> Gurface Screened and for valued Protrusions: <u>all debries</u> and vocks removed Ponded Water: <u>N/ME</u> Dessication: <u>N/A</u>	
PANEL CONDITIONS: Transport Equipment: Trucked in backs on & pallels Visual Panel Inspection: RGW/SAS - no odvious flaws Temporary Loading:	
Temp. Welds/Bonds: 750° - 500 ft / hr Temperature: 1070-80° Damages: No dancyes noted	
SEAM DETAILS:	
Seam Nos.: FS03 EFS0 4 Seaming Crews: NWL Seam Crew Testing: NWL	
Notes: FG03' FAMpled by RSW. No protrustons in liner. FG03 connection of F503 connections in to R-1-1 and FS04 connects it with R ^L 2-	£s

		KLEINFEL
DANET I	PLACEMENT	LOG
	NUMBER: $R-2-3$	100
Owner: U.S. BANK	Location:	3 RD PANEL FROM WEST 86°F
Project: 40-5035-03	Temperature:	So F
Date/Time: <u>5/18/94</u>		10-15
By: Northwest Li	nengs	
SUB	GRADE CONDITIONS:	
Line and Grade:	A	1 .
Surface Compaction: 90%	Surface Gre	ched & RAKED
		novst
Ponded Water: No NE Dessica	tion:	
	ANEL CONDITIONS:	,, ,
Transport Equipment: <u>Teucks</u> Visual Panel Inspection: <u>PSw/1</u>	in boxes	on pallets
Visual Panel Inspection: <u>PSW / 1</u>	AS - okay	
Temporary Loading:	/	/
Temp. Welds/Bonds: 750° - 5	too It per	howr
Temperature: <u>80°F</u>		
Damages: <u>No</u> not	icable dama	ge
	SEAM DETAILS:	
Seam Nos.: FS04 EF	505	
Seaming Crews: <u>Northwest</u> Seam Crew Testing: <u>NWL /K</u>		
seam Crew Testing:	LUNPELDER	2
Notes: FS04 bonds	R-2-2	6, R-2-3; FS05
bonds R-2-3 & k	?-3_1-B. ·	
·	· · · · ·	
L	······································	· · · · · · · · · · · · · · · · · · ·



-

KLEINFELD
PANEL PLACEMENT LOG
PANEL NUMBER: R-3-1-P
Owner:U.S. $FANK$ Location: 2^{MD} $PAWEC Flow WESTProject:46 (60-5035-03)Temperature:80^{\circ}FDate/Time:5/18 / 94 / 1400Wind:10-15 mph$
Date/Time: 5/18/94 1400 Wind: 10-15 mph By: Northwest Lineness (NWL)
SUBGRADE CONDITIONS:
Line and Grade:
Surface Compaction: <u>90%</u> , <u>screened</u> & RAKED Protrusions: <u>Au</u> debris & Rocks Removed
Protrusions: Au debris E Rocks Removed
Ponded Water: None Dessication:
PANEL CONDITIONS:
Transport Equipment: frucks in baxes on pallets Visual Panel Inspection: R5W (SAS - Okay
Visual Panel Inspection: <u>RSW</u> /SAS - okay
Temporary Loading:
Temp. Welds/Bonds: 750°-500 ft/hr
Temperature: 60-85°F
Damages: No Noticable damage
SEAM DETAILS:
Seam Nos.: F505 & F506
Seaming Crews: NWL
Seam Crew Testing: NWL with KLETNFELDER
Notes: FSD5 bonds R-2-3 to R-3-1-B'
FSOL boards R-3-1-B to R-1-2. FSOL Was made on 5/19/94 in different weather
conditions, see PANEL PLACEMENT LOG FOR
R-1-2.
·

12 F.

and the last



KLEINFELDER
PANEL PLACEMENT LOG
PANEL NUMBER: <u>R-1-2</u>
Owner: U.S. BANK Location: West Edus Project: 60-5035-03 Temperature: 50°F RAMY
Project: $32 - 32 - 35 - 83$ Temperature: $30 - 70 - 70 - 70 - 70 - 70 - 70 - 70 - $
By: NORTHWEST LININGS
SUBGRADE CONDITIONS:
Line and Grade:
Surface Compaction: 90%, screened & Raked Protrusions: All deburs & Rocks Removed
Ponded Water: Mone Dessication:
PANEL CONDITIONS:
Transport Equipment: trucks in boxes on pallety
Transport Equipment: tricks in bokes on pallets Visual Panel Inspection: RSW SAS approved
Temporary Loading:
Temp. Welds/Bonds: 750 75 F 2 1000 At hr
Temperature: 756-60
Damages: No motocalele damages
SEAM DETAILS:
Seam Nos.: FSD6
Seaming Crews: NWL
Seam Crew Testing: NW with KLEINFELDER.
Count Crew results. JVWC Wrin Nocinfeedber,
Notes: DUE TO WEATHER THE WELDER WAS
SLOWED TO 1/2' SPEED. THE END OF THE
SEAM WAS COMPLETED WITH A CHER SOLVENT
WELD. Approx 15-20' WAS ADDED TO THE
GOUTH END TO CONER WASTE PILE. EXTRA
ABEPIECE WAS TAKE FROM R-3-1-5.

.

\$555 CHESAPEAKE DRME, SUITE 101 SAN DIEGO, CALIFORNIA \$2123 Project Nome: <u>Sparka & Butterrup</u> Location: <u>Spokane</u>, <u>Washington</u> Project Number: <u>60-5035-03</u> Dote: May 19, 1994

Bonded Seam Strogth - Skear 74 1/05/in Bonched Sean Strength-Reel 10/1/05/m FTB-Film Jean Break

TABLE I

SEA	M. ID	ТНІСК	NESS	BONDED SEAM STRENGTH (SHEAR)		PEEL ESION
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FS-01	1	41.3	40.8	16	AL AND	No beent
AVER	AGE					
HIC	SH					
LO						
NOTES: Geom bailu	embrane el	longated	beyond i	repairty of tectiny .	equipment	kepore

TABLE II

			17100				
SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)		SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE	
FS-01	/	40.8	40.5		10	FTB	
. e							
· .							
				· · · · · · · · · · · · · · · · · · ·			
:							
AVER	RAGE						
HIC	SH						
LO	ν Κ ′		1				
NOTES:			÷	4			

8555 CHESAPEAKE DRME, SUITE 101 SAN DIEGO, CALIFORNIA 92123

Project Nome: <u>Sparks and Battering</u> Location: <u>Spakane</u> Washington 60-5035-03 Project Number: _ and l May 19, 1994 Dote:____

TABLE I

SEA	M ID	THICKNESS		BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FS-D2	2	40.2	40.0	67		No heak
AVER	AGE					
ніс	SH					
. LO	W					
NOTES: Clong	e slippe	ind capaci	in the wh	try equipment he	fore feilu ogres.	4 occurred

TABLE II

SEA	M ID	THICH	KNESS	BONDED SEAM STRENGTH (SHEAR)	SEAM ADHE	PEEL SION
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
F-5-02		41.0	40.7		11	FTB
	-					
AVER	AGE					
HIC	SH					
LO						
NOTES:		4	- <u>.</u>	d		

8555 CHESAPEAKE DRME, SUITE 101 SAN DIEGO, CALIFORNIA 92123 Darks and Buttercup Dare, Washington Project Nome: Location: Spokane 60-5035-03 Project Number: ____ Dote: <u>May 19, 1994</u>

TABLE I

SEA	M ID	THICKNESS		BONDED SEAM STRENGTH (SHEAR)		PEEL ESION
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FS-03	3	41.5	40.9	18		No Break
AVER	AGE					
ніс	SH					
LO		-				
NOTES: Elion Becu	gation he red.	your cap	ecity of	testing equipme	at hafor	failure

TABLE II

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)		PEEL SION
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
F5-03	3	41.2	40.3		12	FTB
· .						
AVER	LAGE					
HIC	SH					
LO	IM,					
NOTES:		1	<u></u>	.1	1	

\$555 CHESAPEAKE DRIVE, SUITE 101 SAN DIEGO, CALIFORNIA \$2123

Project Nome: <u>Sparke and Butteroup</u> Location: <u>Spokane</u> Washington Project Number: <u>Leo -5035 03</u> Date: <u>May 19, 1994</u>

TABLE I

SEAM ID		Тніск	NESS	BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FS-04	4	40.3	38.9	78		No beeat
AVER	AGE					
HIC	SH					
LO	Ŵ					

TABLE II

SEA	SEAM ID		NESS	BONDED SEAM STRENGTH (SHEAR)		SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE	
FS-04	4	40.0	39.7		13	FTB	
						*	
2019							
AVER	RAGE						
HIC	GH						
LO	ν Κ ′						
NOTES:		1	· · · · · · · · · · · · · · · · · · ·				

\$555 CHESAPEAKE DRME, SUITE 101 SAN DIEGO, CALIFORNIA \$2123 parke and Buttereup one Washington Project Nome: -

May 19,

pokone

60-5035-03

1994

Location: Project Number:_

Dote:____

BONDED SEAM STRENGTH TEST RESULTS

TABLE 1

SEAN	V ID	THICKNESS		THICKNESS BONDED SEAM STRENGTH (SHEAR		BONDED SEAM STRENGTH (SHEAR)		
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE		
FS-05	5	A1.0	41.1	84		No break		
	,,,							
AVER	AGE							
HIG	зH							
LO	W							

TABLE II

SEA	M ID	THICK	INESS	BONDED SEAM STRENGTH (SHEAR)		PEEL SION
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FS-05	5	40.9	40.8		12	FTB
1						
AVER	RAGE					
HIC	SH					
LO	W'					
NOTES:		A				

8555 CHESAPEAKE DRIVE, SUITE 101 SAN DIEGO, CALIFORNIA 92123 Project Nome: <u>Sparke and Bottercup</u> Location: <u>Spakane</u>, <u>Washington</u> Project Number: 10-5035-03 Dote: <u>May 19, 1994</u>

TABLE I

SEA	M ID	THICKNESS		THICKNESS BONDED SEAM. STRENGTH (SHEAR)		SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE	
FCS-01	Panel 1	40,5	40.0	80		No break	
	R-1-3						
· AVEF	RAGE						
н	зн						
LC				esting equipment			

TABLE II

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FCS-BI	Panel 1	40.5	40.1	Ħ	13	FTB
		···				
1 1 1						
AVER	RAGE					
HIGH						
LOW						
NOTES:		1	·	а <mark>н андар андар ан </mark>		

\$555 CHESAPEAKE DRME, SUITE 101 SAN DIEGO, CALIFORNIA \$2123 Project Nome: <u>Sparks and Battercup</u> Location: <u>Spakane</u>, <u>Washington</u> Project Number: 60-5035-03 Dote: May 19, 1994

TABLE 1

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION			
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE		
FCS-D2	Panel 2	47.0	41.3	74		No break		
	R-2-1							
					· · ·			
AVER	RAGE							
HIGH								
LO								
NOTES: Eling	ration bey	and capo	wity of	testing equipment	hafore by	ilure occure		

TABLE II

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FCS-02	Panel Z	42.1	41.6		10	FTB
ter en						
······································						
AVER	RAGE					
HI	ЗН					
LOW			}			
NOTES:		1	1	1		

\$555 CHESAPEAKE DRME, SUITE 101 SAN DIEGO, CALIFORNIA \$2123 parks and Buttercup Project Nome:_ Location: Spokane Jashington 11 Project Number: 10-5035-03 May 19, 1994 Dote:____

TABLE I

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FCS-03	Panel 3	40.0	39.5	11		No freak
	R-1-1					
· · · · · · · · · · · · · · · · · · ·						
AVER	RAGE					
ню	SH					
LO						
		youd cap	pacity of	testing equipment	t lefou o	failure occa

TABLE II

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FCS-03	Panel 3	40.1	39.7		12	FTB
· · ·						
AVER	RAGE					
ніс	HIGH					
LO	LOW					
NOTES:		1	<u>.</u>	<u>.</u>		

h	the second
	9555 CHESAPEAKE DRIVE, SUITE 101 SAN DIEGO, CALIFORNIA 92123
	Project Nome: Sparks and Buttercup
	Location: Spokane, Washington
	V I FARE AD
1	Project Number: 60-5035-03
	Dote: May 19, 1994

201

TABLE I

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION			
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE		
FC5-04	Panel 4	39.5	40.1	15		No break		
	R-2-2							
		· · · · · · · · · · · · · · · · · · ·						
AVER	AGE							
нісн								
LOW				testing equipment				

TABLE II

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FCS-04	Panel 4	39.7	39.8		14	FTB
•	· ·	:				
	·					
4						
2.						
AVER	LAGE					
HIC	с					
LO	ν₩					
NOTES:		1		A		

8555 CHESAPEAKE DRME, SUITE 101 SAN DIEGO, CALIFORNIA 92123 Project Nome: <u>Sparks and Butter</u>cup Location: <u>Spokene</u>, <u>Washington</u> Project Number: 40-5035-03 60-5035 Project Number: May 19,1994

Dote:___

BONDED SEAM STRENGTH TEST RESULTS

TABLE I

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)	1	PEEL ESION
SAMPLE NO.	SEAM NO,	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FCS-05	Panel 5	40.1	40.7	79		No break
	R-2-3					
AVER	AGE					
ніс	SH					
LO						
NOTES: Glong	atim keys.	nd aspa	aty of th	ecting squipment	Tefore fo	riture occure

TABLE II

SEAM ID		THICKNESS		BONDED SEAM STRENGTH (SHEAR)	SEAM PEEL ADHESION	
SAMPLE NO.	SEAM NO.	TOP (MIL)	BOTTOM (MIL)	LOAD (PPI)	LOAD (PPI)	BREAK TYPE
FCS-05	Panel 5	39.9	40.4		13	FTB
		•••				
AVERAGE						
HIG	зн					
LOW			1			
NOTES:		1	<u>محمد من محمد م</u>	L., <u></u>	<u></u>	



CALIBRATION CERTIFICATE

This is to certify that Tensile Check System Model TCS-03, Serial# 9327 has been calibrated to means traceable to the National Bureau of Standards.

1.1.1

Edward G. Obeda APPLIED ULTRASONICS, INC. Date 23 March 1993

INSTALLER'S WARRANTY



NORTHWEST LININGS & GEOTEXTILE PRODUCTS, Inc. 20017 89th AVE. SOUTH KENT, WA 98031

June 17, 1994

Kleinfelder, Inc. 15050 SW Koll Parkway, # L Beaverton, Oregon 97006

206-872-0244

FAX 206-872-0245

Attention: Scott Wallace

Subject: Warranty for Sparks & Buttercup Landfill Project

Dear Steve,

Enclosed please find Northwest Linings Limited Installation Warranty for the above mentioned project.

The Manufacturers Warranty Application has been forwarded to Staff Industries for processing and will be forwarded to your attention as soon as it is complete.

If you have any further questions regarding this matter please contact me at your convenience.

Sincerely,

Knight

Bonnie Knight / Project Secretary

Enclosure

/blk

NORTHWEST LININGS & GEOTEXTILE PRODUCTS, INC. LIMITED INSTALLATION WARRANTY

Purchaser:	US NATIONAL BANK OF OREGON
Owner:	US NATIONAL BANK OF OREGON
Project:	SPARKS & BUTTERCUP LANDFILL
Type of Material :_	40 Mil PVC S.F. of Material: 110,825 S.F.
Effective Date:	May 20, 1994

NORTHWEST LININGS & GEOTEXTILE PRODUCTS, INC., (Northwest Linings) hereby warranty to Purchaser, subject to the terms and conditions contained herein, and not withstanding anything to the contrary in any applicable or related contracts, as follows:

The fabrication of all field seams and penetrations made by Northwest Linings shall be free of defects and shall withstand the effects of normal weather conditions and normal wear and tear, for a period of _____ year (s) based on a pro-rata formula as defined herein. Weather which shall not be considered normal, for purposes of this Limited Installation Warranty, shall be that which is customarily considered to be in the nature of an act of God, casualty or catastrophe, including, but not limited to, earthquake, flood, piercing hail, tornado or fire.

This Limited Installation Warranty is expressly conditioned upon normal use and service of the materials supplied by Northwest Linings for the purpose and in the manner for which said materials are designed and manufactured. Normal use and service shall exclude by way of example and not limitation, exposure of the delivered materials to harmful chemicals or solid falling objects; abuse by machinery, equipment, people, insects or animals; excessive pressures or stresses on the delivered materials during and/or after installation; failure to properly prepare the soil base underlying the delivered materials, in a pre-consolidated basis with due consideration for the water table and water content of said soil base. Deviation from any aforesaid conditions shall void this Limited Installation Warranty.

By issuance of this Installation Warranty Northwest Linings assumes no responsibility whatsoever for and cannot be held liable in any way for any claim, demand, loss, damage or injury arising from, resulting from or connected with any engineering characteristic or failure.

Any liability incurred by Northwest Linings pursuant to this Limited Installation Warranty shall be and is hereby limited to repair of the specific area of the liner found to be defective and within the scope of this Installation Warranty. In no event shall Northwest Linings' liability for repair exceed the value of said area pursuant to a pro-rata formula whereby the value of the area decreases from the initial value of the area by ten percent (10%) per year.

Any claims of defective workmanship under this Limited Installation Warranty must be made to Northwest Linings by Purchaser within thirty (30) days after the alleged defect in workmanship was noticed or should have been noticed. Any claim of alleged defective workmanship not received by Northwest Linings within said thirty (30) day period shall be deemed to have been waived by Purchaser.

The previously mentioned warranties are granted to Purchaser in lieu of any other warranties, express or implied, including, but not limited to, warranties of merchantability of fitness for a particular purpose. This Limited Installation Warranty and the remedies set forth herein are exclusive remedies available to Purchaser in the event the delivered materials and/or installation are claimed or found to be defective. Neither Northwest Linings, nor its agents, officers, directors, shareholders, successors and assigns shall be liable for any special, direct, indirect or consequential damages, losses or injuries (including, without limitation, lost profits) resulting from or caused by the delivered materials, or any defect, failure or malfunction thereof, of the installation by Northwest Linings.

NORTHWEST LININGS & GEOTEXTILE PRODUCTS, IN	С
By	
(Rod W. Newton, President	

Dated: June 16, 1994

KLEINFE OTR


ACCEPTANCE REPORT SPARKS AND BUTTERCUP LANDFILL SPOKANE, WASHINGTON


Work Element: Vegetative Layer


Date: June 1, 1994

CQA Monitor: Jim Sprott, Kleinfelder

Vegetative layer soils overlying the geomembrane liner were placed in accordance with project plans and specifications. Approximate thicknesses based on grade stake markers is 1.5 feet over the landfill surface and 2.0 to 3.5 feet over slopes on the north, east, and west sides. Field measurements and survey data indicate 8500 cubic yards of material was placed over the geomembrane liner to meet finish grade specifications. Field desity tests indicate that vegetative layer soils were compacted to an average of 89.5% of their maximum dry density, thereby meeting the compaction criteria for vegetative layer soils (85% of maximum dry density) set forth in the project plans and specifications. Approval was issued for placement of the vegetative layer by the CQA Monitor on June 1, 1994.







U.S. STANDARD SIEVE SIZES 200 100 10 30 50 0 4 7#1 # # # **7#**= # # 0 100 -10 90 -DATE 80-20 PASSING REVISIONS BY 70 -30 ----40 60 · Ŷ PERCENT 50 50 - \leq 40 -60) С Ш 70 30-Ω 80 20 -10 -- 90 - 100 0 FILE 0.01 0.001 10 0.1 1 SIZE (INCHES) GRAIN SPARKS - BUTTERCUP PROJECT NAME: PROJECT NUMBER: S0318-0120 DATE: May 25, 1994 SAMPLE LOCATION: U Unknown SAMPLE DESCRIPTION: Medium Brown Silty SAND with Gravel PERCENT PASSING #4: 97.5% PERCENT PASSING #200: 16.3% TEST METHOD: ASTM D-422 D-1140 CHECKED BY. SIEVE ANALYSIS RESULTS HCI Howard Consultants, Inc.

FILE NO. 60 1535-0	3
JOBNAME STARE E BU	mer. c. IP
DATE 5/24/94	,
TECH JAMES Spinon	
TEST LOCATIONS SELECTED BY:	G/RGW
COMPACTION CONTROL	DENSITY TESTING

.

NUCLEAR DENSI. FIELD FORM

MILEAGE
HOURS
WEATHER

RESULTS	REPORTED	. ა

STANDARD COUNT

Density _____

Moisture_____

Test No.	Mode	Approximate Location	Wet Density	Depth below FSG (ft)	Molsture Percentage	Dry Density	Curve No.	muml⊁cN døJ	X Compaction	Specified Compaction	Remarks
1	m/D	STATION #15 LIFT # Z	126.6	.667	6.0	119.5		129.0	972.G	\$\$5.0	
2	~/ _D	STATION # 14 LIFT # 2	126.0	.667	7.8	116.8		129.0	90.5	85,00	
3.		GTATION#13 LIFT #2	118.5	1667	7.6	110.0		129.0	85,3	85%	
4	}	STATION #9 LIFI #2	132.5	.667	9,1	121.4	1	129.0	94.1	85%	
		STATION #7 CIEF#2	131.5	.667	7,3	122.5		129.0	95.0	85%	
		STATION #6 LIFT# 2	129.1	.667	6.9	120.7		129.0	93.6	85%	
		STATION #5 LIFT # Z	124,2	.667	6.3	116.2		129.0	90,1	85%	
									1		
	ļ										
	1										
								L	 		

FILE NO. 6 5035 - 03
JOBNAME SUMPLES & BUTTELLUP
DATE _6/2/94
TECH JAS
TEST LOCATIONS SELECTED BY: JAS/Plan
COMPACTION CONTROL Z DENSITY TESTING

NUCLEAR DENS _Y FIELD FORM

RESULTS REPORTED TO

MILEAGE .	
HOURS	
WEATHER	

Ş	TANDARD	COUNT
Density	3204	
Moisture	663	

Test No.	କ୍ଟି Appro. କୁ	ximate Location	Het Densfty	Depth below FSG (ft)	Malsture Percentage	Ory Density	Curve No.	Lab Màximum	X Compaction	Specified Compaction	Remarks
וא איז	10 STATION #16	2 LIFT # 2	117.1	1067	5,3	111.2		130.0	B5.5	80	
	GTATION #16	LIFT # 2	125.1	.667	6.8	117,2		130.0	90.1	85%	
	GTATION #3	LIFT # 2	120.9	1407	15.9	114.1		130.0	87.8	85%	
	CAATION # 3	LIFT # 2	114.1	,667	6.9	108.6		130.0	83.5	35%	
	CATATION # 2	LIFT #Z	120.5	,667	5.4	114.3		130.0	37.9	85%	
	STATION #6	LIFT # 12	121,30	, ldo7	6.7	114.2		130.0	87.9	85%	
	STATION# 12	LIFT #Z	118.7	.667	6.9	111.0		130.0	85.4	85%	
	STATION #1	LIEF#Z	129,2	1667	4.5	121.3		130.0	93.3	85%	
				<u> </u>							
					<u>}</u>						
				<u> </u>				L			·

SHEET of

ACCEPTANCE REPORT SPARKS AND BUTTERCUP LANDFILL SPOKANE, WASHINGTON

Work Element: Drainage Structures

Date: June 3, 1994.

CQA Officer: Scott Wallace, Kleinfelder

Shotcrete drainage channels were installed by Champion Concrete Pumping in accordance with project plans and specifications on June 3, 1994. Drainage structure installation was tentatively approved on June 3, 1994, contingent upon receipt of satisfactory compressive strength testing documentation on cores taken from a test panel. 28 day minimum compressive strength tests for the shotcrete used to construct the drainage channels exceeded the project specification of 3000 psi. Laboratory results are included for reference following this acceptance report.

SPARKS-BUTTERCUP LANDFILL 8th Avenue and Dollar Spokane, Washington

DATE

REVISIONS BY_____

FILE.

DATE.

ы Y_____ СНЕСКЕD ВY___ Project No. S0318-0120

SHOTCRETE CORE COMPRESSIVE STRENGTH

	<u>CORE #1</u>	<u>CORE #2</u>	<u>CORE #3</u>
Location	cored from		
Date Received	06/03/94	06/03/94	06/03/94
Date Tested	06/30/94	06/30/94	06/30/94
Core Length Caped (inches)	4.29	4.69	4.55
Core Diameter (inches)	2.76	2.76	2.76
Area (square inches)	6.0	6.0	6.0
Ultimate Load (lbs)	34,700	34,000	35,000
CORRECTION FACTOR (percent)	96	98	98
COMPRESSIVE STRENGTH (psi)	5550	5550	5720



APPENDIX B

Daily Field Reports

KLEINFELDER TECHNICIAN'S DAILY REPORT travel tome) (0.5 his. on ste La lus. Date May 2-6, 1994 - Spokone Porton File No_ 60-5035-0 m Miles Weather Clean 85 Project Sparke & Buttercup quitting Diary: During the rock Motley Motley Anc. Legan the site and regrading the surface of the import los foundat puparation wh -. Vegeta next No in within 90A an Was Spokane for backton north Kondbill 11.1 was heres of quibiling 6 2 whe nsity lecte opera austy relative percent compretion Can sactra moisture 6 /0 merc TARC and Usea 0 regrade Surface materials. . Sle was fail the topognaphy gen and uns form the Algradice Con thorized placement of dir berning requalling apter face on 5-9-94.

XM1 Signed:

M-3

KLEINFELDER

TECHNICIAN'S DAILY REPORT

0715-11:30 Date_____May_10,1994 Hours 2015 60-505-04 File No. Project Sparky & Butterwp Clour BO°F Weather_ Diary: On-Site & 0715 Mut with Tom of Motley-Motley (Job Foreman) Ment over allignment of anchor trench relative to edge of refu pper portion slope second mitral prade Junuaryon on-site 1200 10930 Berry Mother take Source to 2 with RNEZ materia Bas alt CIMPUZDOV Surpar DADU nydrused in compat grade Sander met Gery. and WI r Sape OO: line Saup Wee er hidiosee SpolC OUN - Waited trucke from 12:30-13:30 no show so we Shut 401 por the Lown dollar - 1545 0/1- Site \mathcal{D} Signed: Approved:

M-3

KLEINFELDER SHEET____OF___ PROJECT NO. 60-5035-01 PROJECT SPARKS & BUTTERCUP BY JAS/REAU DATE 5/10/94 SUBJECT DAWY REPORT DAY **REVIEWED BY_** DATE ter heve vermerne Scott & Tom went over top of land fill to Cocate anchor trench. Top of cap will be adjusted to blend with matural grade. Tom & Szott Staked it probable andor tunch location. Gorveyn showed up establishing bench 800 C NW corner and SE corner. - Servy with contractor anned on site. Trying to get fore permit to get water from hydract. Torn has scheduled 3 trucks of fill for today.

KLEINFELDER TRUCK COUN 86 for the day TECHNICIAN'S DAILY REPORT Hours 0710-1-815 Date_ 11 ay. 11, 1994 Mr. Hours File No. 100-5035-03 Project Sparks & Butter cup Weather Clear. Diary: On-Site C 0710 3 trucks had come the previous afternon after we had left according to Tom of Mothey - Mothey. le had trought material by the time we arrived . Tom material out Collected bulk sample for gradation (ASTM D-422) 1000 analysis by Howard and moisture density (proctor ASTM D1557) Lonsultante, Ane of Spokene (Mark Story-contract) with for Brown of Welson Landscaping le: 1330 application of hydrosied. Optimal application wouldke Early Septen application ha. also Late August fourig Bonded Winerhaus er aperimental Gound 1 Store usceptitle the ho of allas to alter spec. Mgonate the application of-Mittea hor carly Wa Same does not time appear Vapplication of seed. the a life Un cr ur art inve new to an poudabri 1815 after officienty placement Stope Minh Approved: Signed: M-3

5/11/14 Nores site 710 3 trucks delivered last night: Fabe proche Sample this Mornicy 1030 Procter Sample taken 6 /ch ÷ 2-Truck Count: HAT WAY THE THE THE THE THE THE THE THE THE 144 114 114 1982 DAY RUNNER, INC. All Rights Reserved. ORDEN VO. 631.5

KLEINFELDER

TECHNICIAN'S DAILY REPORT

Date May 12, 199-Hours 215 14:00 File No. 60-5035-0 Miles 13/5 Project Coporks & Buffercup Land fill Cap P.L. __ Weather 🍝 Diary: 0730 - DurSet to began observation of foundation larger anstruction readings to taking period 2 m 1 mapa Measured toe of slope . sola how far the Vegetative scatin = lacer wit existing persone have , to extend around spec. 3 nelet order 10 5-10 feet. Istinate Testing le por quedation à monstrue Derso I Collede. angul P Homa estimates based on # of trucks deliverine Kiel minar to-date is 3000-3400 Off Site @ 1718 Signed: Approved:

KLEINFELDER SHEET___ OF PROJECT SPARKS & BUTGELUP ____ PROJECT NO. 60- 5035-03 DATE State of rela JAS BY_ SUBJECT_ **REVIEWED BY_** DATE TEUCK Ŧ XXX XXX 71X 1XX 1XX 1XX 1XX 1XX 1XX 1 arrived on site. 0715 Started density gauge warm up checked with Tam 9 loads in this ىلىكى ئەرەپ يېزىكى بەرىكى كەرەپ Y morn يوابط المرادي en mente traja la composita. Antes en entre e -÷., .,


so etc kreget KLEINFELDER SHEET____OF PROJECT SPARKS & BUTTERCATE 60-5035-03 PROJECT NO. SUBJECT DAWY LOG BY_JAS DATE 5/1 **REVIEWED BY** DATE of the North Stope a short and it Chicked was 208 including the slope. Checking alope to confirm 3:1 It Final Slope. 1800-448-7772 STATE WIDE FENELING · Copy forms for MEMBRANE LOUS while in on Saturday. D1557 ffice 17422 12 North - 50 TRUCK COUNT: WI HIT WH LAN IN UN UN HIT WHI WHI

KLEINFELDER PROJECT Jarks & Butteroup SUBJECT Deily Field Report PROJECT NO. 60-5035 DATE 5-13-94 BY_ REVIEWED BY_ DATE 0715 JAS 3 RSW on-site to observe foundation larger construction. Final grading operations were we upper (conther 1/2 of fill area alway along to af algee and Met with Shituete guy to go oner locations of trenchs. Estimate 12 days for completion 2 test paulo to be sprayed for QC. Approved foundation lager grade @ 1330. Lined out JAS on tasks and responsitives for next auck. Total Trucks for pourladon layer = 270 @ 15-18 gd / truck pysite to Ecology to get inpo on well head protection program and to say hele to Patte Conter @ 1400 1715-1400 (63/4 hrs.) RAW Traveltin to PHd, (brs his.) 2375 miles

KLEINFELDER SHEET____OF__ PROJECT Sparens & BUTTERCUP 60-5035-03 PROJECT NO.____ SUBJECT DAILY FIGLD LOG _BY_JAS _____ DATE 5/16/94 **REVIEWED BY** DATE Tom? has removed the gained and posts from the monstorred well. Currently they are raking the stope and the pick rocks from the top of the cap Tracks stow that people were on the landfill even the weekend. Can stracks are everywhere ? liner confractor not here 0800 liver contractor soft not have 0820 SLOTT ARRIVES @ 1030 - 1045 HORIZOW AIR Bill from Motley Motley came by 0930 try bronths of fencine. See if post area

: 4 i.

KLEINFELDER SHEET OF PROJECT Spaces & Enterry PROJECT NO. 60-5035-01 BY JAS SUBJECT DANY FUELD ____ DATE 5/ Loa **REVIEWED BY_** DATE hing - Youp wet but not the wet for Northmast Lines. Tom is starting to build up slope and across houd. Northwest longing people are setting patches, and drying area for seam to new 0800 panel. Northwest living finished with the liver and left site. 1200 515 left eite, a total of 52 trucks for the




SHEET____OF_ KLEINFELDER PROJECT SPARKS & BUTTERCUP PROJECT NO. 60-5035-03 __ DATE_5/20/94 SUBJECT DATLY Log BY JAS_ REVIEWED BY_ DATE raining very hard, & site is very eloppy, Ton thrutes that we can go on as long as the trucks are able to make the runs. Tool pretures of the numpy on top and tothem to show how it will flow. 415 trucks done running for the day approx Ellala to today. Tarp not totally covered. Tom is parking machines in road and putting up no freepatting sight.

SHEET OF 2 KLEINFELDER PROJECT NO. 60-5035-03 PROJECT Spannes & Butterus SUBJECT DAILY FIELD LOCA BY JAG DATE 5/23 REVIEWED BY___ _ DATE eemed to survive the acelend of there are some moto cross fracts across the taip but no stars of any holes. Tom and Tome one working the top with a back hoe and the belly durings and the clope with the loader and the end dumps. Tom is planning four day works week until Thursday. SE 12th à Eastern) Jerry, Tom and I measured the top top and the slope to estimate the amount of soil will be necessary to put 18" of top soil on the area. - 12590. le yds total country the yds for the foundation layer. Informed RGW of estimated totals, wants to continue with 14-18 cap with possibly making up some soil with the givel slope. Tevek count: \$6 trucks running! 8:50 THE THE THE THE THE THE THE IT IT IN THE Gray C 1142 书儿

WI INT LIN WIT LIKE LIKE YAR WITH WITH WITH WITH

9:34

1.27



KLEINFELDER PROJECT_ SPARKS 2, BUTERCUP PROJECT NO. 60 - 5035-03 DATE 5/24/94 SUBJECT DANY FIELD JAS REVIEWED BY DATE Sustavete (509) 928 -6776 David Bertsch 1215 left to get gauge from hotel picked up gauge from hotel. Pau preliminary density measurements along 5/ope to give ton in cdea where the stande now. Using the procher of 129 pct there was 87% and 91% compacting along the Northeast corner of the Alope. Rip Rap delivered to site! Consists of rounded and semi-angular 3-12" rock. 2 loads delivered. 315 called state wide kent a fence - postpond delivery of fence until further notice. Need I week notice for delivery and set up. 11:20 710


81 TRUCKS

WI HAT HA WA WA WA WA WAT HAT HAT HAT AND AND AND AND AND AND IN WAT I

SHEET____OF____ KLEINFELDER PROJECT Sparks & Buserup PROJECT NO. 60-5035-03 BY_ SAS SUBJECT DATUS FIELD LOG DATE5/25 **REVIEWED BY__** DATE 0715 anived top and slopes Contacted David Bertsch of Shot crefe company. He tried to came by on Faiday to schedule but ram. Tota Sard hill be by on 5/200 took at site again. 1130 Took tolk sample to Howard Consultants to run gradation and Moisture Deusity on it. 130 Tom has completed 80% of the slope. After he has graded it, it measures out to be approx. 3 to 1 Slope.


730 Rm Horzizan

91 trucks



HI IN WE LET CHE IN THE WE WI WI WI THE HE III

KLEINFELDER SHEET PROJECT NO. 66-5035-0> PROJECT SpARKS E. BUMERCUL SUBJECT DAILY FIELD Log DATE 5/3 BY_ **REVIEWED BY_** DATE the memorial day - Tom and I discussed the wondt control berm told him I want it to be high enough to be compacted and noticeable 93 Tom is starting to grade the top for the finished cap thickness. Tim has stuted to fill in the 6" on 200 top of the plats, 2 trucks are running so Tom & Ton can keep up with them while completing the grade. Backhoe broken down. Bill working on it with tom is ready to remove to grade stakes to 330 Von the final grade. He 14-18" of soil in (Get all areas except NW corner. 545 Talked with Tom about posts at the entrance. There weren't any in place when he arrived Go we decided to hold off on installing any new posts. Trucks will have in the morning with we are ready. I told to a deave approx 4-6" of new soil on the construction road at a spot where water was collecting. We will have to sorver TRUCK COUNT: if by tape for billing. urrust 44 Left UNTI 2 45 trucks



bern cruss section

1000 checked Cover thickness on top of NW corner. Had Tom 2 put up to 10" of additional cover with 3" remaining belows vip rap pad.

1200 Called Howard Consultants, the latest procher munkers for the fill are 130.0 pct and 9.2% moretore Asked the to send all sample reports to clark to the Portland office.

1300 Tion is grading the Eastern Orainage Channel. Toll him that the plane indicated that the top channel and side channel was not connected. Dand Decided to not have him connect them so people would be More to drive over the channel and break AND BE 224 trucks


Il tracks dumped in low areas

M-4

被出行 。 SHEET___OF KLEINFELDER PROJECT Sprack & BUNERWS PROJECT NO. 60-5035-03 SUBJECT D'AILY FIELD LOG BY JACS DATE 6/1/94 **REVIEWED BY** DATE got fire bill Just Von The bit entire carlies of or 90,000 After nervicion the panel perce log and me using measurem before the lining was placed. I figureal the area covered was approx. 108,000 -110,000 SA. T 5 panels 75' wide 2+55×.5 10 + 60 238' Long 60×155 55×125 Appear 108,000 - 110,000 545 - culvert installed learning site

M.A

Image: Note of the second s



(1)Daily Report 10-7-94 10-5035-03 WWW TAS i Row m-site e 0715. Motley crew was wrupleting surface grading operations on land for cap. 0815 Champion Concrete Dunping aren showed up to begin setting up for shotcreting Mainage channels. Placed wire remigning neck tox6' in ditches and applied shot crete over the merk. Champeron new completed shotcreting & 1800 hos. appointe to get rental car w/ JAS @ x 1300 off-site for day @ 1835. Met w/ Lenceman. His crew will be out Sat. (6-5-94) to set up. 6-3-94 Met Mothey crew (Tom i Terry) who were putting final touches a grade such picting up rocke after Maging the field. Juney new on-site to measure finish elevations and calabe volumes. Mothey began loading accountion equipment on low-boys to hand away from job site. Aropped off shot crete panel (1) for 28 day Frenk @ Howard Consultants (Jack Lomb) 3-3" cores

APPENDIX H

Application for Authorization to Use

KLEINFELDER

APPLICATION FOR AUTHORIZATION TO USE

INDEPENDENT REMEDIAL ACTION REPORT SPARKS AND BUTTERCUP SUBDIVISION SPOKANE, WASHINGTON

KLEINFELDER PROJECT NUMBER 60-5035-03

JULY 25, 1994

TO: Kleinfelder, Inc. 15050 S.W. Koll Parkway, Suite L Beaverton, Oregon 97006

FROM:

Gentlemen:

Applicant ______ hereby applies for permission to: [State here the use(s) contemplated]

for the purpose(s) of: [State here why you wish to do what is contemplated as set forth above]

Applicant understands and agrees that INDEPENDENT REMEDIAL ACTION REPORT, SPARKS AND BUTTERCUP SUBDIVISON, SPOKANE, WASHINGTON is a copyrighted document, and that Kleinfelder, Inc. is the copyright owner and that unauthorized use or copying of said document is strictly prohibited without the express written permission of Kleinfelder, Inc. Applicant understands that Kleinfelder, Inc. may withhold such permission at its sole discretion, or grant such permission upon such terms and conditions as it deems acceptable, such as the payment of a re-use fee.

Dated:

Applicant

by_____