

From: [Scott Rose](#)
To: [Winslow, Frank \(ECY\)](#)
Cc: [Michael Chun](#); [Edvard Melesh](#)
Subject: RE: Expedited VCP Quarterly Progress Reports Due December 11, 2023
Date: Monday, March 11, 2024 2:09:09 PM
Attachments: [image001.png](#)

External Email

Hi Frank,

Our recent progress has been somewhat thwarted unfortunately as we've been unable to get a response from the neighboring property owner across the street to the west where we need a couple more wells to supplement the other ones we installed. There is a gas line that runs down the sidewalk near the curb line, so we either need to install them in the grass on the adjacent property, or close down a lane of Hwy 101 to install them in the shoulder near the lane of traffic. Still working that out so, essentially, no changes from the updates below at this time.



Scott Rose, L.H.G.

Director of Technical Services

AEG Atlas, LLC

2633 Parkmont Lane SW, Suite A

Olympia, WA 98502-5751

P. 360-352-9835

C. 360-890-2205

F. 360-352-8164

srose@aegwa.com

Check out our website! www.aegwa.com

From: Winslow, Frank (ECY) <fwin461@ECY.WA.GOV>
Sent: Monday, March 11, 2024 1:45 PM
To: Scott Rose <srose@aegwa.com>
Subject: FW: Expedited VCP Quarterly Progress Reports Due December 11, 2023

Hi Scott,

From my emails, it looks like I neglected to reply to your December email where you provided the quarterly progress report and some updated data.

You had indicated that you would be installing a few more wells and preparing a RI/FS report.

Please let me know if you would like to have a Teams call to discuss the Site/data and the potential path to NFA prior to submitting the report. If there is some additional data that could be provided via tables that may be sufficient for such a discussion.

Thanks, Frank

Frank P. Winslow, LHG

WA Expedited VCP Site Manager
Department of Ecology – Toxics Cleanup Program
1250 W. Alder Street, Union Gap, WA 98903
(509) 424-0543 (cell)

Frank.Winslow@ecy.wa.gov

From: Scott Rose <srose@aegwa.com>

Sent: Thursday, December 7, 2023 2:47 PM

To: Winslow, Frank (ECY) <fwin461@ECY.WA.GOV>

Cc: Mitchell, Treasure (ECY) <trmi461@ECY.WA.GOV>; Michael Chun <mchun@aegwa.com>; Edvard Melesh <emelesh@aegwa.com>

Subject: RE: Expedited VCP Quarterly Progress Reports Due December 11, 2023

Hi Frank,

Please see AEG responses below...

Hope you had a great Thanksgiving, and Happy Holidays!



Scott Rose, L.H.G.

Director of Technical Services
AEG Atlas, LLC
2633 Parkmont Lane SW, Suite A
Olympia, WA 98502-5751

P. 360-352-9835

C. 360-890-2205

F. 360-352-8164

srose@aegwa.com

Check out our website! www.aegwa.com

From: Winslow, Frank (ECY) <fwin461@ECY.WA.GOV>
Sent: Monday, December 4, 2023 2:05 PM
To: Winslow, Frank (ECY) <fwin461@ECY.WA.GOV>
Cc: Mitchell, Treasure (ECY) <trmi461@ECY.WA.GOV>
Subject: Expedited VCP Quarterly Progress Reports Due December 11, 2023

Dear Expedited VCP Site Representative,

Per our guidance for the expedited VCP process, quarterly progress reports are due on December 10, 2022. Since that falls on a weekend, the due date will be Monday, December 11, 2023.

If you believe you have received this email mistakenly, please let me know and I will remove you from this email list.

This progress report can be made via email, and should include responses to each of the following from our guidance. We recommend that you simply insert your response below each of the following bullets in your email reply.

- Description and status of Site characterization or cleanup work (completed during past quarter or ongoing work). AEG advanced additional off-property wells during the week of 9/25/23. New wells MW-8 through MW-14 are illustrated on the latest version of the Site Map (attached). Soil data from these borings is also attached in Table 1. All results were ND. Two proposed wells to define impacts to the west across N Alder St (Hwy 101) were unable to be installed due to the presence of a gas line adjacent to the proposed locations, and AEG was not prepared (and did not have approval from WSDOT) to close a lane of traffic, which was needed to get them installed. Instead, AEG just received approval from the client to pursue access to the residential property across the street to see if the wells could be installed in the grass area adjacent the residence. Access is pending.
- A list of pending opinion requests to Ecology and expected date for next request for Ecology opinion. No requests are currently pending. Next quarter, AEG hopes to get the remaining two wells installed, then sample all new & existing wells. The data will then be included in an RIFS Report to be submitted to Ecology for review/opinion.
- Summary of dates and titles of documents submitted to Ecology for review in the last quarter. None.
- Type of documents and opinion requests planned for submittal to Ecology during the next quarter. As noted above, AEG hopes to get the remaining two wells installed, then sample all new & existing wells. The data will then be included in an RIFS Report to be submitted to Ecology for review/opinion.
- Any updates to the project schedule showing the previously mentioned activities and milestones. None at this time.
- A description of schedule delays or changes from the prior quarter and reasons for those changes. See above.

- Changes in key project team personnel. **None at this time.**
- Anticipated changes at the Site, such as property ownership, changes to potential future use, new or obsolete access restrictions, or anything that could affect the cleanup. **None at this time.**

Thanks, Frank

Frank P. Winslow, LHG

Toxics Cleanup Program

Department of Ecology – Central Regional Office

1250 W. Alder Street, Union Gap, WA 98903

(509) 454-7835

(509) 424-0543 (cell)

Frank.Winslow@ecy.wa.gov

This email has been scanned for spam and viruses. Click [here](#) to report this email as spam.

This email has been scanned for spam and viruses. Click [here](#) to report this email as spam.