

**From:** [Scott Rose](#)  
**To:** [Winslow, Frank \(ECY\)](#); [Mitchell, Treasure \(ECY\)](#)  
**Cc:** [Michael Chun](#); [Mike Davis \(Mike@davis-industries.com\)](#); [Nathan Davis](#); [Edvard Melesh](#)  
**Subject:** RE: Expedited VCP Quarterly Progress Reports Due June 10, 2024  
**Date:** Monday, June 10, 2024 4:10:42 PM  
**Attachments:** [image001.png](#)

---

External Email

Hi Frank,

Please see the responses below...

Hope you're doing well!



**Scott Rose, L.H.G.**

Director of Technical Services

AEG Atlas, LLC

2633 Parkmont Lane SW, Suite A

Olympia, WA 98502-5751

**P. 360-352-9835**

**C. 360-890-2205**

**F. 360-352-8164**

[srose@aegwa.com](mailto:srose@aegwa.com)

Check out our website! [www.aegwa.com](http://www.aegwa.com)

---

**From:** Winslow, Frank (ECY) <[fwin461@ECY.WA.GOV](mailto:fwin461@ECY.WA.GOV)>  
**Sent:** Thursday, May 30, 2024 9:57 AM  
**To:** Mitchell, Treasure (ECY) <[trmi461@ECY.WA.GOV](mailto:trmi461@ECY.WA.GOV)>  
**Subject:** Expedited VCP Quarterly Progress Reports Due June 10, 2024

Dear Expedited VCP Site Representative,

Per our guidance for the expedited VCP process, quarterly progress reports are due on June 10.

If you believe you have received this email mistakenly, please let me know and I will remove you from this email list. If you would like a list of Sites we have under your name, please let me know.

This progress report can be made via email, and should include responses to each of the following from our guidance. We recommend that you simply insert your response below each of the following bullets in your

email reply.

- Description and status of Site characterization or cleanup work (completed during past quarter or ongoing work). AEG was unable to obtain access from the property across HWY 101 to the west to install the remaining two wells that were proposed, so we intend to access the ROW to install the wells within the shoulder. This work is scheduled for next Tuesday June 18<sup>th</sup>. Once installed, quarterly groundwater monitoring will be initiated while AEG completes the RI/FS Report.
- A list of pending opinion requests to Ecology and expected date for next request for Ecology opinion. None currently pending. AEG plans to request an opinion of the RI/FS Report once completed and submit it to Ecology around August or September 2024.
- Summary of dates and titles of documents submitted to Ecology for review in the last quarter. None at this time.
- Type of documents and opinion requests planned for submittal to Ecology during the next quarter. AEG hope to have the RI/FS Report completed/submitted next quarter.
- Any updates to the project schedule showing the previously mentioned activities and milestones. See response to 1<sup>st</sup> bullet.
- A description of schedule delays or changes from the prior quarter and reasons for those changes. See response to 1<sup>st</sup> bullet.
- Changes in key project team personnel. None.
- Anticipated changes at the Site, such as property ownership, changes to potential future use, new or obsolete access restrictions, or anything that could affect the cleanup. None.

Thanks, Frank

**Frank P. Winslow, LHG**

WA Expedited VCP Site Manager  
Department of Ecology – Toxics Cleanup Program  
1250 W. Alder Street, Union Gap, WA 98903  
(509) 424-0543 (cell)

[Frank.Winslow@ecy.wa.gov](mailto:Frank.Winslow@ecy.wa.gov)

---

This email has been scanned for spam and viruses. Click [here](#) to report this email as spam.