

From: [Greg Peters](#)
To: [Winslow, Frank \(ECY\)](#)
Cc: [Branislav Jurista](#)
Subject: Thompson Field Q3 2024 Quarterly Progress Report
Date: Monday, September 9, 2024 12:29:50 PM
Attachments: [image001.png](#)

External Email

Frank,

Farallon Consulting, L.L.C. has prepared the following Third Quarter 2024 Progress Report on behalf of The Estate of Barbara J. Nelson and WCN GST Non-Exempt Marital Trust No. 2 for the Thompson Field Gunshy Manor Site (Thompson Field Site) located in the vicinity of 420 196th Avenue NE in Redmond, Washington. The Thompson Field Site is listed with Cleanup Site ID 15285 and was assigned Washington State Department of Ecology (Ecology) Expedited VCP Project ID XN0021.

Below please find the Third Quarter 2024 Progress Report for the Thompson Field Site.

Description and status of Site characterization or cleanup work (completed during past quarter or ongoing work).

- The proposed cleanup action excavation is pending the issuance of the Construction Stormwater General Permit from Ecology. The Construction Stormwater General Permit Notice of Intent Application for the project was submitted on July 25, 2024 and Ecology assigned the permit reference number ID48528.

A list of pending opinion requests to Ecology and expected date for next request for Ecology opinion.

- No documents are currently pending opinion requests from Ecology.

Summary of dates and titles of documents submitted to Ecology for review in the last quarter.

- Other than the Construction Stormwater General Permit Notice of Intent Application, no documents were submitted to Ecology for review during the last quarter.

Type of documents and opinion requests planned for submittal to Ecology during the next quarter.

- No documents are planned for submittal to Ecology during the next quarter.

Any updates to the project schedule showing the previously mentioned activities and milestones.

- The planned start date for the cleanup action excavation is no longer scheduled to begin during third quarter 2024 due to the Ecology review time necessary to process and approve the Construction Stormwater General Permit. Farallon anticipates the start date for the cleanup excavation in fourth quarter 2024 after receiving the approval of the Construction Stormwater General Permit from Ecology.

A description of schedule delays or changes from the prior quarter and reasons for those changes.

- Excavation of contaminated soil at Thompson field scheduled for the summer 2024 has been delayed pending the issuance of the Construction Stormwater General Permit from Ecology. The permit is anticipated to be issued within 90-120 days.

Changes in key project team personnel.

- No changes in project team personnel.

Anticipated changes at the Site, such as property ownership, changes to potential future use, new or obsolete access restrictions, or anything that could affect the cleanup.

- [No changes are anticipated at this time.](#)

Please let us know if you have any questions or require any additional information.

Thanks,

Greg Peters, Associate Environmental Scientist

Farallon Consulting | 975 5th Ave Northwest | Issaquah, WA 98027

D: 425-295-0831 | C: 425-677-9521 | [Bio](#) | [LinkedIn](#)



This correspondence contains confidential or privileged information from Farallon Consulting and may be "Attorney-Client Privileged" and protected as "Work Product." The information contained herein is intended for the use of the individual or party named above. If you are not the intended recipient, note that any copying, distribution, disclosure, or use of the text and/or attached document(s) is strictly prohibited. If you have received this correspondence in error, please notify us immediately. Thank you.