Construction Report
Zero-Valent Iron
Groundwater Treatment Wall
Market Street Property
Seattle, Washington



Prepared for A&B Jacobson, LLC

January 14, 2000 J-4063-10

CONTENTS	<u>Page</u>
CONSTRUCTION DOCUMENTATION	1
Construction of the Cement-Bentonite Groundwater Cut-off Wall Construction of Iron/Sand Gates Regrading Utility Protection Monitoring Wells	1 2 2 3 4
SOIL TESTING DATA	4
Geotechnical Testing Chemical Testing	4
DISPOSAL OF EXCAVATED SOIL	5
LIMITATIONS	5
TABLES	
Construction Timeline Calculation of the Safety Factor for the Iron Wall Summary of Soil Geotechnical Testing Data Summary of Chemical Results for Excavated Soil Volumes of Excavated Soil and Fill Materials	7 8 9 10 18

DRAWINGS

C-2 As-Built Site Plan, Profile, and Cross Sections

APPENDIX A
DAILY FIELD REPORTS
GEO-SOLUTIONS, INC. AND
HART CROWSER, INC.

APPENDIX B
PHOTOGRAPHS OF WALL CONSTRUCTION

CONTENTS (Continued)

APPENDIX C
LABORATORY DATA
HART CROWSER, INC. AND
TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES NORTHWEST, INC.

APPENDIX D
WASTE DISPOSAL DOCUMENTATION
IMPORTED FILL SCALE TICKETS

Page ii

CONSTRUCTION REPORT ZERO-VALENT IRON GROUNDWATER TREATMENT WALL MARKET STREET PROPERTY SEATTLE, WASHINGTON

This report presents a summary of construction activities for the zero-valent iron funnel and gate groundwater treatment system installed at 2801 Market Street in the Ballard district of Seattle, Washington. The system was generally built to design criteria specified in the Construction and Soil Management Plan (CSMP) (Hart Crowser, 1999). Construction details, including changes to the initial design, are provided below.

CONSTRUCTION DOCUMENTATION

Daily field reports by Hart Crowser and Geo-Solutions are provided in Appendix A. A timeline is presented in Table 1. As-built details of the wall are provided below and in Drawing C-2, which has been updated from the design set. Photographs of construction are provided in Appendix B.

Construction of the Cement-Bentonite Groundwater Cut-off Wall

The cement-bentonite wall was built as shown on the design drawings with the following modifications:

- ▶ The depth of the wall was field-adjusted based on the observed depth to the hard silt layer, which acts as a base layer key for the wall. As-built depths of the key and the wall are shown on Drawing C-2. In general, the wall was 1 to 3 feet deeper from Station 0+90 to Station 1+90, and from Station 2+35 to 3+27, and 1 to 4 feet shallower from Station 0+00 to Station 0+40. The depth of the wall meets the key criterion of 2-foot embedment.
- ▶ The width of the wall was typically 3 feet due to the width of the backhoe bucket. Wall panels are generally wider at depths less than 10 feet as a result of side wall sloughing. In particular, between Stations 1+00 and 1+20, the upper 10 feet of wall is approximately 10 feet thick.
- ► The cement-bentonite panel was completed only to Station 0+40 rather than Station 0+45 as designed due to an equipment breakdown. To compensate, Treatment Gate 1 began at Station 0+40 instead of Station 0+45.

Page 1

► The intersection of the wall panel south of the railroad tracks and east of Treatment Gate 2 with the wall panel crossing the railroad tracks is at Station 2+63 rather than Station 2+69, as originally designed.

Construction of Iron/Sand Gates

The iron/sand gates were built as shown on the design drawings with the following modifications:

- ▶ The depth of the gates were field-adjusted based on the observed depth to the hard silt key. As-built depths of the key and the gates are shown on Drawing C-2. Treatment Gate 1 from 0+40 to 0+90 was constructed 0 to 2 feet shallower, and Treatment Gate 2 from 1+90 to 2+35 was constructed 1 to 3 feet deeper than designed.
- The nominal width of the gates, based on field observations, is 3 feet. The gate widths estimated from the measured gate dimensions and the calculated quantity of materials added, however, were less than designed. These values are based on rough literature estimates of sand and iron bulk density since the actual bulk density of the sand and iron mixture was not measured. The estimated widths of Treatment Gate 1 (2.2 feet) and Treatment Gate 2 (2.8 feet) may result from squeezing of the excavated trench, particularly Treatment Gate 1, which was open when several loaded railcars passed by. We used these widths as a conservative estimate for calculating the as-built safety factors.
- ▶ Treatment Gate 1 was extended to Station 0+40 for a total length of 50 feet.
- In both gates, the iron/sand mixture added contained 43% iron (by volume). Due to an oversight by the contractor, the sand and iron were mixed in the field to 50% iron on a weight basis instead of a volume basis. Even with the lower percentage of iron, the wall still has a significant safety factor.

The impact of the design changes on the calculated safety factor is presented in Table 2. The calculated as-built safety factors are 4.2 for Treatment Gate 1 and 7.6 for Treatment Gate 2, based on the treatability test results and assuming no natural attenuation downgradient of the wall.

Regrading

North of Railroad Tracks. Soil from the excavation designated as suitable for onsite fill was placed north of the railroad tracks and mixed with 169 tons of lime to reduce the moisture content. A woven geotextile fabric was placed above the

fill, and approximately 3 to 6 inches of crushed rock were spread over the fill, and berms were constructed along the northern and eastern sides of the fill area to prevent storm water runoff into the building or into the street. The fill area was extended 100 feet to the west and raised to the top of the concrete wall along the northern edge to account for the additional volume of soil. Nuclear density and moisture content test results for the fill are provided in Table 3.

South of Railroad Tracks. Fabric was placed above the soil-bentonite caps above the gates. Approximately 82 cubic yards of structural fill were placed above the fabric and in the footprint of the former asphalt pavement, graded to slope away from the railroad tracks, and compacted with a vibratory roller. Nuclear density and moisture content test results are provided in Table 3. Asphalt was laid in the footprint of the previous asphalt surface to match the existing asphalt.

Railroad Tracks. Backfill beneath the railroad tracks, compaction, and replacement of the railroad tracks was performed by the Railroad Owner and was not the responsibility of the Contractor.

Utility Protection

Water Line. The water line located at the wall crossing of the railroad tracks was protected with a 2-foot-diameter concrete collar prior to excavation. An unmarked water stub was broken during preparatory work and repaired by the City of Seattle.

Storm Drains. A 18-inch VCP storm drain, crossing the cement-bentonite wall at Station 1+06, was abandoned and capped on both sides of the wall. The abandoned stubs extend approximately 2 feet into the wall with 6 feet of cement-bentonite between the capped ends. The cement-bentonite wall between Station 0+95 and Station 1+15 was constructed 10 feet thick down to two feet below the storm drain.

Two storm drains in the fill area north of the railroad tracks were uncovered after fill was completed. The eastern storm drain was completed to the new surface grade with a concrete collar. A drainage basin was dug around the western drain (located near recovery well RW-8).

Sanitary Sewer. A unmarked 10-inch-diameter sanitary sewer line was encountered at a depth of 12 feet at approximate Station 1+20. Excavation proceeded around the line and no leakage into the sewer was observed. The line was encased in the cement-bentonite wall.

Monitoring Wells

South of Railroad Tracks. During excavation of the wall, monitoring well JT-1 was removed. In addition, monitoring wells JT-2, ECI-SW, and ECI-SE were destroyed during excavation activities.

North of Railroad Tracks. The following monitoring or recovery wells were destroyed and removed from service in the fill area: MW-9S, MW-9D, MW-4S, MW-4I, MW-21S, MW-21I, MW-5S, MW-5I, RW-6, RW-7, and RW-8. A separate plan calls for replacement of key monitoring wells in the fill area and at other locations around the wall for future monitoring needs.

SOIL TESTING DATA

Excavated soil was tested for geotechnical and chemical suitability as backfill. Backfilled soil was tested for compaction and moisture content. Geotechnical testing data are presented in Table 3. Analytical chemical data are presented in Table 4. Laboratory certificates of analysis for geotechnical and chemical testing are provided in Appendix C. Results are summarized below.

Geotechnical Testing

Proctor results for soil excavated above the water table indicated that this soil was suitable for backfill. Proctor results for soil excavated below the water table indicated that the moisture content was too high for suitable compaction. Lime was selected as an additive to reduce the moisture content. Based on further tests and vendor recommendation, a minimum of 2% by weight lime was estimated to be necessary to adequately reduce the soil moisture content. Field tests performed after lime addition indicated that the moisture content was sufficiently reduced and the material adequately compacted.

Chemical Testing

Stockpiles of excavated soil were segregated and sampled in accordance with the CSMP. One sample from each stockpile, composited from the volatile organic compound samples, was analyzed for the metals listed in the CSMP. The chemical constituents detected in soil samples were detected at concentrations below the direct contact criteria specified in the CSMP.

DISPOSAL OF EXCAVATED SOIL

An estimated 1,300 cubic yards of soil were removed during excavation of the funnel and gate wall. Approximately 250 cubic yards were disposed of off-site through Rabanco (see Appendix D). Approximately 50 cubic yards were used in the soil-bentonite caps above the iron/sand gates. An estimated 150 cubic yards of soil that were taken from above the water table and determined to be chemically and geotechnically suitable were used as backfill above the gates and cement-bentonite wall. The remainder of excavated material was placed in the fill area north of the railroad tracks and mixed with 169 tons of lime to lower its moisture content. The source and destination of soil in each stockpile are presented in Table 5.

LIMITATIONS

Work for this project was performed, and this letter report prepared, in accordance with generally accepted professional practices for the nature and conditions of the work completed in the same or similar localities, at the time the work was performed. It is intended for the exclusive use of A&B Jacobson, LLC, for specific application to the referenced property. This report is not meant to represent a legal opinion. No other warranty, express or implied, is made.

Any questions regarding our work and this letter report, the presentation of the information, and the interpretation of the data are welcome and should be referred to the undersigned.

We trust that this report meets your needs.

Sincerely,

HART CROWSER, INC.

Jeremy Porter

Staff Remediation Engineer jjp@hartcrowser.com

BARRY KELLEMS, P.E.

Senior Associate blk@hartcrowser.com

DOUG HILLMANSenior Associate

dlh@hartcrowser.com

F:\DATA\JOBS\406310\ZeroValent(rpt).doc

Table 1 - Construction Timeline

Activity	Date Started	Date Completed
Excavation and Construction of Cement-Bentonite Wall	October 6, 1999	October 21, 1999
Excavation and Construction of Treatment Gate 1	October 18, 1999	October 19, 1999
Excavation and Construction of Treatment Gate 2	October 23, 1999	October 25, 1999
Mixing and Stabilization of Fill	November 1, 1999	November 3, 1999
Regrading and Surface Finishing	November 1, 1999	November 5, 1999
Well and Storm Drain Restoration and Site Cleanup	November 5, 1999	November 12, 1999

406310\ZeroValent(tbls).xls - Timeline

Table 2 - Calculation of the Safety Factor for the Iron Wall

Constituent Concentrations for Wall Design in µg/L

		Influent	Influent	Effluent	Effluent
	Constituent	Gate 1	Gate 2	No NA	w/NA
PCE		50,000	8,000	4.15	41.5
TCE		23,000	1,000	55.6	556
		8,000	6,000	80	800
cis-DCE VC		200	800	2.92	29.2

NA = Natural Attenuation downstream of the wall.

Gate Dimensions and Groundwater Flow Calculations

Parameter	Value Unit
Gate 1 Length	50 ft
Gate 2 Length	45 ft
Cutoff Wall Length	232 ft
Funnel and Gate Ratio	2.4
Gate Flow Velocity used for Design	0.5 ft/day
Estimated Groundwater Flow Velocity from Modeling	0.14 ft/day
Hydrologic Safety Factor	3.6

Safety Factor Calculations

Parameter	Gate 1 No NA	Gate 1 w/NA	Gate 2 No NA	Gate 2 w/NA
Required Residence Time in Days [†]	1.6	1.2	1.3	0.9
Required Flow through Thickness for 100% Iron in Feet	0.8	0.6	0.7	0.5
Gate Thickness for 50% Iron Mixture in Feet	1.6	1.2	1.3	0.9
Gate Thickness for 43% Iron Mixture in Feet	1.9	1.4	1.5	1.1
Actual Gate Thickness in Feet	2.2	2.2	2.8	2.8
Safety Factor (not including hydrologic safety factor)	1.2	1.8	2.1	3.0
Total Safety Factor	4.2	6.5	7.6	10.7

Notes:

406310\ZeroValent(tbls).xls - Safety Factor

¹ Based on treatability test results.

Table 3 - Summary of Soil Geotechnical Testing Data

Laboratory Testing

Sample Location	Sample Moisture Content in Percent	Optimal Moisture Content in Percent	Maximum Dry Density in pcf
Stockpile PC-1	37	12.4	119.9
Stockpile PNCS-1	6	7.5	137.3
Fill Material - 2% Lime	12	10.5	123.4

Field Testing

	Measured Dry Density	Compaction in Percent of Maximum	Moisture Content
Sample Location	in pcf	Dry Density ¹	in Percent
Station 1+77	126.1	94.9	4.2
Station 1+40	127	96.6	3.6
Station 0+20	127.7	97.2	3.1
Station 3+20	125.8	95.7	5.9
North of Railroad Tracks 80 Feet East of Station 3+20 ²	116.3	88.5	15
North of Railroad Tracks 150 Feet East of Station 3+20	125.9	95.8	5.1
North of Railroad Tracks 270 Feet East of Station 3+20	118.1	89.9	6.7

Notes:

¹ Based on an assumed maximum dry density of 131.4 pcf, based on engineering practice.

 $^{^{2}\,}$ Sample taken in an area that was disturbed while recovering a monitoring well.

Table 4 - Summary of Chemical Results for Excavated Soil

Stockpile Name			PC-1	Ξ.				PC-2	.5		
Sample Number	Detection	S-1	S-2	S-3	S-3 (DUP)	S-1	S-2	5-3	S-4	S-5	
Date of Sampling	Limit	11/09/99	11/09/99	11/09/99	11/09/99	10/11/99	10/11/99	10/11/99	10/11/99 10/11/99	10/11/99	10/11/99
Volatile Organic											
Compounds in mg/kg											
(Detected Compounds Only)											
Benzene	0.05	Q	Q	Q	Q	ΩN	QN N	Q.	Q	S	2
Toluene	0.05	ND	Q	Q	Q	QN	QN N	Q.	Q	0.08	Q.
Ethylbenzene	0.05	S	Q	Q	Q	Q	N Q	Q	Q	Q	Q.
Total Xylenes	0.05	N _O	Q	Q	Q	Q	Q.	Q.	Q	Q	2
Cis-1,2-Dichloroethene	0.05	S	Q	Q	Q	Q	N N	90.0	Q	0.05	0.05
Trans-1,2-Dichloroethene	0.05	N Q	Q	QN	Q	N	N	Q	Q	Q	Q.
Trichloroethene	0.05	Q	Q	Q	Q	Q	0.12	0.16	Q.	Q.	Q.
Tetrachloroethene	0.02	Q	Q	Q.	2	0.57	0.83	Q	0.5	0.48	0.44
Total Metals in mg/kg			PC-1 Composite	mposite				PC-2 Cor	Composite		
Arsenic	10		Z	D				Z	0		
Cadmium	-		Z	ND				ND	0		
Chromium	20		2	4				Z	0		
Copper	5	9	2	0				14	-		
Lead	5		w	~				35	10		
Nickel	2		2	3				27	6		
Zinc	20		3	7				53	~		

Notes:

ND = Not detected at detection limit indicated.

DUP = Duplicate

Table 4 - Summary of Chemical Results for Excavated Soil

Stockpile Name			PC-3			PC	<u>-4</u>			PC-5	
Sample Number	Detection	S-1	S-2	S-3	S-1	S-1 (DUP)	S-2	S-3	S-1	S-2	S-3
Date of Sampling	Limit	10/12/99	10/12/99	10/12/99	10/12/99	10/12/99	10/12/99	10/12/99	10/12/99	10/12/99	10/12/99
Volatile Organic					•						
Compounds in mg/kg											
(Detected Compounds Only)											
Benzene	0.05	ND	ND	ND	0.14	0.1	ND	0.17	ND	0.15	ND
Toluene	0.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.58
Ethylbenzene	0.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	20
Total Xylenes	0.05	ND	ND	ND	0.58	0.58	1.6	0.19	2.6	0.39	92
Cis-1,2-Dichloroethene	0.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Trans-1,2-Dichloroethene	0.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Trichloroethene	0.05	ND	ND	ND	ND	ND	ND	0.53	ND	ND	ND
Tetrachloroethene	0.05	0.21	ND	ND	ND	ND	0.96	1.7	ND	ND	ND
Total Metals in mg/kg		PC	3 Composite		PC-4 Co	mposite	PC-4 Comp	osite (DUP)			
Arsenic	10		ND		N	D	N	D			
Cadmium	1		ND		N	D	N	D			
Chromium	20		26		N	D	Ν	D			
Copper	5		10		9	9	g)			
Lead	5		ND		N	D	N	D			
Nickel ,	5		13		2	9	2	6			
Zinc	20		ND		N	D	N	D			

ND = Not detected at detection limit indicated.

Table 4 - Summary of Chemical Results for Excavated Soil

Stockpile Name			PC-6	9-				PC-7		
Sample Number Date of Sampling	Detection Limit	S-1 10/14/99	S-2 10/14/99	S-3 10/14/99	S-3 (DUP) 10/14/99	S-1 10/14/99	S-2 10/14/99	S-3 10/14/99	S-4 10/15/99	S-5 10/15/99
Volatile Organic										
Compounds in mg/kg (Detected Compounds Only)										er generali in ee
Benzene	0.05	Q	Q.	Q	Q.	Q	QN	Q.	Q	Q
Toluene	0.05	0.16	0.07	QN	Q	QN	QN	Q	S	Q
Ethylbenzene	0.05	Q	Q Q	Q.	Q.	QN	QN	N	Q	Q
Total Xylenes	0.05	Q	0.12	Q	Q	0.14	QN	0.16	S	0.4
Cis-1,2-Dichloroethene	0.05	1.6	Q	Q.	Q	Q	QN	S	Q	S
Trans-1,2-Dichloroethene	0.05	Q	N	Q	Q	Q	QN	Q	Q.	Q.
Trichloroethene	0.05	2	Q.	Q	Q.	Q	0.37	Q	S	2
Tetrachloroethene	0.05	Q	60.0	0.23	0.32	0.22	3.9	0.13	0.05	0.07
Total Metals in mg/kg		PC-6 Co	Composite	PC-6 Composite (DUP)	osite (DUP)		A	PC-7 Composite	te	
Arsenic	10	Z	D	Z	٥			Q		
Cadmium	-	Z	ND	Z	ND QN			Q		
Chromium	20	Z	O	Z	٥			Q		
Copper	5	Z	٥	Z	۵			Q		
Lead	5	Z	٥	Z	٥			Q		
Nickel	5	Z	0	Z	۵			S		
Zinc	20	Z	D	Z	D			26		

Notes: ND = Not detected at detection limit indicated. DUP = Duplicate

ND = Not detected at detection limit indicated.

Table 4 - Summary of Chemical Results for Excavated Soil

Stockpile Name				PC-9					PC-10		
Sample Number	Detection	S-1	S-2	S-3	S-4	S-4 (DUP)	S-1	S-2	S-3	S-4	S-5
Date of Sampling	Limit	10/21/99	10/21/99	10/21/99	10/21/99	10/21/99	10/21/99	10/20/99	10/21/99	10/22/99	10/22/99
Volatile Organic											
Compounds in mg/kg											
(Detected Compounds Only)											
Benzene	0.05	ND	0.41	0.23	0.8	1.01	ND	ND	0.16	0.07	0.47
Toluene	0.05	0.09	1.2	0.62	1.9	1.6	ND	ND	0.11	ND	ND
Ethylbenzene	0.05	ND	4.9	0.14	0.45	0.35	ND	ND	0.19	ND	ND
Total Xylenes	0.05	0.22	29	1.4	3.3	2.7	1.3	1.2	1.2	ND	0.77
Cis-1,2-Dichloroethene	0.05	ND	0.05	ND	0.08	0.05	ND	0.1	0.12	ND	0.11
Trans-1,2-Dichloroethene	0.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Trichloroethene	0.05	ND	ND	ND	ND	ND	0.05	1.1	ND	ND	0.15
Tetrachloroethene	0.05	ND	ND	ND	ND	ND	0.44	0.83	0.49	0.27	1.3
Total Metals in mg/kg		PC-9 Composite				PC-10 Composite					
Arsenic	10			ND			ND				
Cadmium	1			ND					ND		
Chromium	20			ND					ND		
Copper	5			16					11		
Lead	5			11					ND		
Nickel	5			ND					ND		
Zinc	20			102			83				

ND = Not detected at detection limit indicated.

Table 4 - Summary of Chemical Results for Excavated Soil

Stockpile Name			PC	-11				PC-12			
Sample Number	Detection	S-1	S-2	S-3	S-3 (DUP)	S-1	S-2	S-3	S-4	S-5	
Date of Sampling	Limit	10/25/99	10/25/99	10/25/99	10/25/99	10/25/99	10/25/99	10/25/99	10/25/99	10/25/99	
Volatile Organic											
Compounds in mg/kg											
(Detected Compounds Only)					-						
Benzene	0.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	
Toluene	0.05	ND	ND	ND	0.1	0.1	ND	0.14	ND	ND	
Ethylbenzene	0.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	
Total Xylenes	0.05	0.14	0.1	0.24	0.28	ND	ND	ND	ND	ND	
Cis-1,2-Dichloroethene	0.05	0.18	0.11	0.15	ND	ND	0.67	0.07	0.06	0.4	
Trans-1,2-Dichloroethene	0.05	0.21	ND	ND	ND	ND	ND	ND	ND	ND	
Trichloroethene	0.05	0.34	0.21	0.22	0.32	0.32	1.5	0.21	0.19	1.4	
Tetrachloroethene	0.05	1.3 1.1 1.2 1.7				1.7	2.3	1.5	2.8	7	
Total Metals in mg/kg		PC-11 Composite				PC-12 C	omposite	PC-12	PC-12 Composite (DUP)		
Arsenic	10		N	D		N	ID		ND		
Cadmium	1		N	D		N	ID		ND		
Chromium	20		Ν	D		2	.2		28		
Copper	5		2	8		8	34		104		
Lead	5	2	N	D		7	.7		8.8		
Nickel	5		Ν	D		2	.8		30		
Zinc	20		7	9		7	'2		74		

ND = Not detected at detection limit indicated.

Table 4 - Summary of Chemical Results for Excavated Soil

Stockpile Name				PNCS-1 (Originally SP-1	inally SP-1)				PNCS-2	
Sample Number	Detection	S-1	S-2	5-3	5-4	S-5	S-6	S-1	S-2	S-3
Date or sampling	Limit	66//0/01	66//0/01	66//0/01	10/08/99	10/08/99	10/08/99	10/09/99	10/09/99	10/09/99
Volatile Organic										
Compounds in mg/kg										
(Detected Compounds Only)										
Benzene	0.05	S	Q.	Q	S	Q	S	Q	Q	Q
Toluene	0.05	Q	S	Q	Q.	S	Q	Q	Q	Q
Ethylbenzene	0.05	2	2	Q	S	S	S	Q	Q.	Q.
Total Xylenes	0.05	Q	N	Q.	Q.	S	S	Q	Q	2
Cis-1,2-Dichloroethene	0.05	Q	ND	Q	N	S	S	Q	Q	Q
Trans-1,2-Dichloroethene	0.05	Q	ND	Q	Q N	N	Q	Q.	Q.	2
Trichloroethene	0.05	Q	Q N	Q.	ND	Q	0.11	Q.	S	Q
Tetrachloroethene	0.05	S	1.8	Q	Q	0.86	S	Q	Q	Q
Total Metals in mg/kg		PNCS-1 Co	PNCS-1 Composite (S-1, S-2, S-3)	1, 5-2, 5-3)				PN	PNCS-2 Composite	site
Arsenic	10		Q						Q	
Cadmium	-		N Q						Q	
Chromium	20		ND						26	
Copper	5		15						40	
Lead	5		Q						09	
Nickel	5		36						36	
Zinc	20	i.	21						36	

Notes: ND = Not detected at detection limit indicated. DUP = Duplicate

Table 4 - Summary of Chemical Results for Excavated Soil

Stockpile Name					PNCS-3	3		
Sample Number	Detection	SS-1	SS-2	PH-1 S-1	PH-1 S-2	PH-2 S-1	PH-2 S-1 (DUP)	PH-3 S-1
Date of Sampling	Limit	10/10/99	10/10/99	10/10/99	10/10/99	10/10/99	10/10/99	10/10/99
Volatile Organic								
Compounds in mg/kg								
(Detected Compounds Only)								
Benzene	0.05	ND	ND	ND	ND	ND	ND	ND
Toluene	0.05	0.13	ND	ND	ND	ND	ND	ND
Ethylbenzene	0.05	1.4	ND	ND	ND	ND	ND	ND
Total Xylenes	0.05	11	ND	0.72	0.41	ND	ND	ND
Cis-1,2-Dichloroethene	0.05	ND	ND	ND	ND	ND	ND	ND
Trans-1,2-Dichloroethene	0.05	ND	ND	ND	ND	ND	ND	ND
Trichloroethene	0.05	ND	ND	ND	ND	0.15	0.23	ND
Tetrachloroethene	0.05	ND	ND	ND	ND	1.6	2.2	ND
Total Metals in mg/kg								
Arsenic	10							
Cadmium	1							
Chromium	20							
Copper	5							
Lead	5							
Nickel	5	9						
Zinc	20							

ND = Not detected at detection limit indicated.

Table 5 - Volumes of Excavated Soil and Fill Materials

Excavated Soil

	Stockpile	Estimated Volume of Excavated Soil	
Wall Section	Number	in Cubic Yards 1, 2	Disposal Location
Station 3+00 to 3+12 below water table	PC-1	25	Fill Area North of Railroad Tracks
Station 2+67 to 3+27	PC-2	160	Fill Area North of Railroad Tracks
Station 2+35 to 2+67	PC-3	100	Fill Area North of Railroad Tracks
Station 1+57 to 1+94	PC-4	100	Fill Area North of Railroad Tracks
Station 1+37 to 1+57	PC-5	50	Fill Area North of Railroad Tracks
Station 0+90 to 1+16	PC-6	110	Fill Area North of Railroad Tracks
Station 0+20 to 0+45	PC-7	130	Fill Area North of Railroad Tracks
Station 1+90 to 2+35	PC-8	120	Off-site Disposal by Rabanco
Station 1+16 to 1+37	PC-9	60	Off-site Disposal by Rabanco
Station 0+65 to 0+90 above 20-foot depth	PC-10	70	Off-site Disposal by Rabanco
Station 0+65 to 0+90 below 20-foot depth	PC-11	30	Fill Area North of Railroad Tracks
Station 0+40 to 0+65	PC-12	90	Fill Area North of Railroad Tracks
Station 0+00 to 0+20	PNCS-1	60	Fill Area North of Railroad Tracks
Station 3+00 to 3+12 above watertable	PNCS-2	25	Fill Area North of Railroad Tracks
Station 0+00 to 1+90 above 4-foot depth	PNCS-3	200	Backfill above Gates and Wall

Fill Material

		Mass of Material Used	Estimated Volume of Fill
Location	Material	in Tons	in Cubic Yards
Impermeable Wall	Cement	108	Cement-Bentonite Slurry:
Impermeable Wall	Bentonite	19	727
Reactive Gate	Iron	162	75
Reactive Gate	Sand	162	100
Reactive Gate	Biopolymer	1.2	NA
Soil-Bentonite Cap	Bentonite	8	Soil-Bentonite Slurry:
Soil-Bentonite Cap	Soil (PNCS-3)	50	60
Above Gate and Wall	Soil (PNCS-3)	NM	150
Above Gate and Wall	Structural Fill 3	123	82
Fill Area North of Railroad Tracks	Excavated Soil	NM	850
Fill Area North of Railroad Tracks	Structural Fill	77	51
Fill Area North of Railroad Tracks	Lime	169	296

		Estimated Total Volume
Location	Material Use	in Cubic Yards
North of Railroad Tracks	Fill	1,200
Wall	Excavation	1,300
Wall Off-site	Fill	1,200
Off-site	Disposal	250

Notes:

NM = Not measured.


406310\ZeroValent(tbls).xls - Soil Volume

¹ Volume based on visual estimate of stockpile size.

² Volume of soil sent to Rabanco based on an assumed density of 2 tons per cubic yard.

³ Structural fill beneath railroad was supplied by railroad owner and is not included.

APPENDIX A
DAILY FIELD REPORTS
GEO-SOLUTIONS, INC. AND
HART CROWSER, INC.



PROJECT NAME Funnel and Gate
PROJECT NAME A & B Terminals
PROJECT LOCATION Ballard, WA

CB Slurry Wall

TRUCKS TODATE

Cement-Bentonite Slurry Wall

DAILY Q	C RESULTS	TECHNICAL SPECIF	ICATION:	PCA Std.	
DATE:	Wed: 10/6/1999	SHIFT NO.	1		Steven R. Day
BENTO.	DELIVERIES: 1	TRUCKS TODAY	CEM. DELIVERIES:		Geo-Solutions TRUCKS TODAY

TRUCKS TODATE

EXCAVA [*]	TION:	(measure	every 10 lf)	(2 ft wide)			
Sta.	Depth*	Key**	Comments	Sta.	Depth	Key	Comments
Panel 1	-	 					
0+00	26	5	hard key				
0+10	26	5					
0+20	28	1.5	hoe broken down @ 4:	30			
		-					
	+	-	100	1			
	* Depths m	easured from	original ground (O.G.) s	surface, or interp	olated O.G	. to bottom of tre	ench
			ration into till layer at bott				
		T	SF TODAY =	530		SF TODATE	530

Cement Bentonite Slurry Bentonite Slurry Time Batch Density Comment Time Visc Comment Density (MF sec) (pcf) (pcf) 3 68 thick gel, mixer contam 10/5/99 - test batch 9:30 3:30 37 64 34 64 2 70 make thicker 10/6 - refined batch 9:00 8 bags, dens @ mixer 9:00 35 64 12:10 4 68 70 9 bags, dens @ trench 1:35 5 start 2nd panel Design Mix: 2:15 2 3:00 72 @ trench 535 gals water B/W 0.035-0.045 1.5 to 2 bags 4:25 70 start cleanup 1 C/W 0.17-0.19 8 to 9 bags Trench to be filled to within 3 ft of O.G. Density 70-72 at end of hose 68.4 cy 2.85 cy/batch 24

COMMEN	TS:			
	Normal first day. Typical chemical reaction creates thickening of	f slurry in mixer. Seak to	improve mixing.	
	Backhoe has difficulty penetrating key layer. Seek to improve e	xcavation.		
	Poured concrete encasement around waterline			
	Equipment on Site:	-Cat 426 tractor-backh	10e	
	-GSI mixer w/ 2-600 gal pits	-Kobelco SK200 exten	da-hoe (broken down)	
	-GSI generator (stby - too noisy and smokey), 100 KW	-Dump truck - 3 axial		
	-Rental generator, 125 KW	-Lull 544 forklift		
	-JD 544 wheel loader	-20 kgal frac tank		
SIGNED:		SIGNED:		
	Contractor's QC Supervisor		Owner's Representative	

SIGNED: _

Contractor's QC Supervisor

PROJECT NAME Funnel and Gate PROJECT NAME A & B Terminals PROJECT LOCATION Ballard, WA

CB Slurry Wall

PROJECT LOCATION Cement-Bentonite Slurry Wall **TECHNICAL SPECIFICATION:** PCA Std. DAILY QC RESULTS INSPECTOR: Steven R. Day 2 SHIFT NO. DATE: Thurs: 10/7/1999 **Geo-Solutions** CEM. DELIVERIES: TRUCKS TODAY 1 TRUCKS TODAY BENTO. DELIVERIES: TRUCKS TODATE TRUCKS TODATE (2 ft wide) EXCAVATION: (measure every 10 lf) Key Comments Sta. Depth Comments Key Depth NONE - HOE BROKEN 530 SF TODATE SF TODAY = 0 Cement Bentonite Slurry **Bentonite Slurry** Density Comment Time Batch Density Comment Time Visc (pcf) (#) (MF sec) (pcf) NONE COMMENTS: No work today - trackhoe broken Received 500# soda ash

SIGNED: _

PROJECT NAME Funnel and Gate
PROJECT NAME A & B Terminals
PROJECT LOCATION Ballard W

SIGNED: Contractor's QC Supervisor

CB Slurry Wall

PROJEC	T LOCATI	ON	Ballard, WA				
Cement-B	entonite Slur	ту Wall					
DAILY QO	RESULTS		TECHNICAL SPECIF	ICATION:		PCA Std.	
DATE:	Fri: 10/8/199	9	SHIFT NO.	3		INSPECTOR:	Steven R. Day Geo-Solutions
BENTO. D	ELIVERIES:	0 2	TRUCKS TODAY TRUCKS TODATE	CEM. DEL	IVERIES:	0 4	TRUCKS TODAY TRUCKS TODATE
EXCAVATI	ON:	(measure e	very 10 lf)	(2.5 ft wide)			
Sta.	Depth	Key	Comments	Sta.	Depth	Key	Comments
Panel 2							
2+63-12	22	0	Extended for overlap				
2+63	25	3+	corner w/ E-W barrier				
2+77	26	3+	RR tracks				
2+87	24	3+	waterline				
			Ended under waterline,	must connect	rom opposi	te direction due	e to building
			SF TODAY =	607		SF TODATE	1137
Bentonite S	Slurry			Cement Bento	onite Slurry		
Time	Visc	Density	Comment	Time	Batch	Density	Comment
Time	(MF sec)	(pcf)	Comment	· · · · · · ·	(#)	(pcf)	
11:30	37	64		11:30	1	72	to 0+10, install new jets
2:30	- 0,	64		1:30	2		changed jets, too small
6:00		64		4:00	12	70	added air mixer
0.00				6:00	19	70	started cleanup
						 	
					34	96.9	
COMMEN	RR tracks re Unk vol slurr	y leaks onto mer to just p 8:00 pm	JD 892 ELC, arrived at adjoing A&B property - clast waterline.	11:30, using lin leaned up with	ed containr firehose, et	nent for spoil st	aging

SIGNED:

PROJECT NAME Funnel and Gate PROJECT NAME A & B Terminals Ballard WA PRO JECT L OCATION

CB Slurry Wall

PROJEC	LOCALI	ON	Dallatu, WA				
Cement-E	Bentonite Slur	ry Wall					
DAILY Q	C RESULTS		TECHNICAL SPECI	FICATION:		PCA Std.	
DATE:	Sat: 10/9/19	99	SHIFT NO.	4		INSPECTOR:	Steven R. Day
BENTO. D	ELIVERIES:	0 2	TRUCKS TODAY	CEM. DEL	IVERIES:	0 4	Geo-Solutions TRUCKS TODAY TRUCKS TODATE
			_				
EXCAVAT	ION:	(measure e	very 10 lf)	(2.5 ft wide)			
Sta.	Depth	Key	Comments	Sta.	Depth	Key	Comments
1+90	-		started exc, but had to	quit when CB p	ump plugge	ed	
				-			
	-			1			
				-			
	-			+			
			SF TODAY =	0		SF TODATE	1137
Bentonite :	Visc	Density	Comment	Cement Bento	Batch	Density	Comment
	(MF sec)	(pcf)			(#)	(pcf)	
8:00		64		9:30	9	70	pump plugged
				-		-	
					9	25.65	
	1			1		20.00	
COMMEN		alted when (CB pumped failed due to	o clough. Spent	balance of	day on maintair	nence, etc
COMMEN		alted when 0	CB pumped failed due to	clough. Spent	balance of	day on maintair	nence, etc
COMMEN	Production ha	alted when 0 y 2:00	CB pumped failed due to	o clough. Spent	balance of	day on maintair	nence, etc
COMMEN	Production ha	alted when (y 2:00	CB pumped failed due to	o clough. Spent	balance of	day on maintair	nence, etc
COMMEN	Production ha	alted when 0 y 2:00	CB pumped failed due to	o clough. Spent	balance of	day on maintair	nence, etc
COMMEN	Production ha	alted when 0	CB pumped failed due to	o clough. Spent	balance of	day on maintair	nence, etc
COMMEN	Production ha	alted when 0	CB pumped failed due to	o clough. Spent	balance of	day on maintair	nence, etc
COMMEN	Production ha	alted when 0	CB pumped failed due to	o clough. Spent	balance of		nence, etc
COMMEN	Production has Pump fixed b	y 2:00	CB pumped failed due to	o clough. Spent	balance of	day on maintair	
	Production has Pump fixed b	y 2:00	CB pumped failed due to	o clough. Spent	balance of		Owner's Representative

SIGNED:

Contractor's QC Supervisor

PROJECT NAME Funnel and Gate
PROJECT NAME A & B Terminals
PROJECT LOCATION Ballard, WA

CB Slurry Wall

Cement-Bentonite Slurry Wall PCA Std. **TECHNICAL SPECIFICATION:** DAILY QC RESULTS INSPECTOR: Steven R. Day DATE: Sun: 10/10/1999 SHIFT NO. **Geo-Solutions** TRUCKS TODAY CEM. DELIVERIES: 0 BENTO. DELIVERIES: 0 TRUCKS TODAY 4 TRUCKS TODATE TRUCKS TODATE (measure every 10 lf) (2.5 ft wide) **EXCAVATION:** Key Sta. Depth Comments Comments Sta. Depth Key Panel 3 start next to bldg, found unknown VCP sewer 3+27 19 3+ 3+ 3+17 20 3+ found unknown conduit, backhoe broke hyd hose, down rest of day 3+12 20 SF TODATE 1432 SF TODAY = 295 Cement Bentonite Slurry Bentonite Slurry Comment Batch Density Time Density Comment Time (pcf) (#) (MF sec) (pcf) 8:00 64 9:30 9 70 stop when hoe broke 25.65 9 COMMENTS: JD hoe broke hyd line on bucket cyl at 9:30. Nearly at tie in under watermain *filled part of trench w/ bento slurry to cleanout mixer - check set and replace as necessary when excavation continues

SIGNED:

PROJECT NAME Funnel and Gate PROJECT NAME A & B Terminals Ballard, WA PROJECT LOCATION

CB Slurry Wall

Cament-	Rentonite	Slurry	Wall

DAIL	Y QC	RESU	LTS
------	------	------	-----

TECHNICAL SPECIFICATION:

PCA Std.

DATE:

Mon: 10/11/1999

SHIFT NO.

INSPECTOR: Steven R. Day **Geo-Solutions**

BENTO. DELIVERIES:

TRUCKS TODAY 0 TRUCKS TODATE CEM. DELIVERIES:

TRUCKS TODAY

TRUCKS TODATE

EXCAVATION:

(measure every 10 lf)

(2.5 ft wide)

EXCAVATION	JIV.	(measure	every (O II)	(2.5 it wide)			
Sta.	Depth	Key	Comments	Sta.	Depth	Key	Comments
Panel 4		+	+				
3+12	20	3+	Continued from 10/10, 0	CB ok			
2+87	24	3+	Tie-in under watermain	550 sf			
Panel 5		1	T				
2+63-12	25	3+	Extended for overlap	676 sf			
2+63	24	3+	Corner				
2+53	24	3+					
2+43	24	3+					
2+35	25	3+	Start Gate #2				
2+33	24	3+	Extended wall for future	tie-in w/gate			
		1	SF TODAY =	1226		SF TODATE	2658

% Complete

45%

Bentonite Slurry

Cement Bentonite Slurry

stiff title	Jiuiiy			Ochionic Donic			
Time	Visc	Density	Comment	Time	Batch	Density	Comment
	(MF sec)	(pcf)			(#)	(pcf)	
10:00		64	start work after fixing	10:30	5		Top off 3+00
			JD hoe	11:50	7	71	Complete to 2+87
				1:45			Start at corner
				4:00	MFV=40	75	Dug out at 2+45
				4:45	18		Filled trench
				5:05			cleanup complete
				TODAY	30	85.5	

COMMEN	TS:		
	Completed tie-in under water	main - barrier complete across RR tracks to corner @ 2+63	
	Extended barrier from corne		
	Measured work completed:	light variation in angle of funnel; plan length = 58 ft, actual length = 64 ft	
	corner moved	om 2+68 to 2+63	
SIGNED:		SIGNED:	
	Contractor's QC Supervisor	Owner's Representative	

BENTO. DELIVERIES:

PROJECT NAME Funnel and Gate
PROJECT NAME A&B Terminals
PROJECT LOCATION Ballard, WA

0

CB Slurry Wall

TRUCKS TODAY

TRUCKS TODATE

Cement-B	Sentonite Slurry Wall				
DAILY Q	RESULTS	TECHNICAL SPECIF	ICATION:	PCA Std.	
DATE:	Tue: 10/12/1999	SHIFT NO.	7	INSPECTOR:	Steven R. Day
					Geo-Solutions

CEM. DELIVERIES:

(2.5 ft wide) **EXCAVATION:** (measure every 10 lf) Key Comments Depth Sta. Depth Key Comments Sta. Panel 6 1+94 24 3+ Overlap for gate 1 1+92 25 3+ Start 24 3+ 1+82 1+72 24 3+ 3+ 1+62 24 3+ Truck broke at 1:20 24 1+52 1+42 24 3+ Resume at 3:30 key becoming harder and with more visible gravel particles 26 3+ 1+37 SF TODATE 3988 1330 SF TODAY = 67% % Complete

Bentonite Slurry Cement Bentonite Slurry

TRUCKS TODAY

TRUCKS TODATE

Bentonite :	Siurry			Cernerit Derit	ornice Glurry		
Time	Visc	Density	Comment	Time	Batch	Density	Comment
	(MF sec)	(pcf)			(#)	(pcf)	
9:30	33	64		8:00	2		Top off 2+50
3:45		64		8:30	- 5		Top off 3+00 as stepup
			using extra bentonite	9:00			Start 1+92
			at am and pm to clean	9:45		70	
			up and slick hose	11:40	17		1+72
				1:20	14		
				3:30		70	
				4:40	8		
				TODAY	46	131.1	

COMMEN	NTS:			
	Exc starting at gate 2 toward gate 1.			
	Extra operator on site to move stockpiled soil to di			
	Exposed sewer @ 1+06 - not 24 " steel but 15" V	CP - broke pipe, 12 ft deep to top from	RR tracks.	
	At 55 ft long, trench beginning to show signs of cr	racking.		
SIGNED:		SIGNED:		
SIGNED.	Contractor's QC Supervisor	5.5.125.	Owner's Representative	

PROJECT NAME Funnel and Gate
PROJECT NAME A & B Terminals
PROJECT LOCATION Ballard, WA

CB Slurry Wall

Cament-Renton	ite Slurry	Wall

DAILY Q	RESULTS		TECHNICAL SPECI	FICATION:	PCA Std.	
DATE:	Wed: 10/13/	1999	SHIFT NO.	8		Steven R. Day
BENTO. D	ELIVERIES:	0	TRUCKS TODAY	CEM. DELIVERIES:		Geo-Solutions TRUCKS TODAY
		2	TRUCKS TODATE		4	TRUCKS TODATE

EXCAVATION:		(measure every 10 lf)		(2.5 ft wide)				
Sta.	Depth	Key	Comments	Sta.	Depth	Key	Comments	
			No excavation today of	lue to other work				
	 	1	140 excavation today o	ide to other work				
		+	-					
		1						
		-		+		 		
			SF TODAY =	0		SF TODATE	3988	
						% Complete	67%	

Bentonite Slurry Cement Bentonite Slurry

							NAME OF TAXABLE PARTY OF TAXABLE PARTY.
Time	Visc	Density	Comment	Time	Batch	Density	Comment
	(MF sec)	(pcf)			(#)	(pcf)	
				12:00	3		Top off 1+70
				TODAY	3	8.55	

COMMENTS: Restored RR crossing. Removed soil stockpiles to disposal area At recommendation of WA State Dept of Ecology capped storm sewer to prevent short-curcuit of groundwater throught funnel and around gates CB Slurry Wall todate OB = CB vol pumped/theoretical trench vol Panel Sta to Sta SF 530 2.05 0+00 to 0+20 2 2+63 to 2+87 607 2.13 3 3+12 to 3+27 295 1.11 550 2+87 to 3+12 1.10 4 5 2+33 to 2+63 676 1.05 SIGNED: SIGNED:

Contractor's QC Supervisor

PROJECT NAME Funnel and Gate
PROJECT NAME A & B Terminals
PROJECT LOCATION Ballard, WA

CB Slurry Wall

Coment	-Bentonite	Shurry	Mal
Cement-	-Bentonite	Siurry	vvai

DAILY QC RESULTS		TECHNICAL SPECIFICATION:		PCA Std.		
DATE:	Thurs: 10/14	/1999	SHIFT NO.	9		Steven R. Day Geo-Solutions
BENTO. D	ELIVERIES:		TRUCKS TODAY	CEM. DELIVERIES:	1	TRUCKS TODAY TRUCKS TODATE

(2.5 ft wide) **EXCAVATION:** (measure every 10 lf) Key Comments Depth Sta. Depth Key Comments Sta. Panel 7 0+90 28 3+ JD hoe is 30" wide "hole" from sewer is 20Lx10Wx15D 0+95 26 3+ pipe plugged both ends 3+ 1+06 26 617 sf 23 3+ finished at 12:45 1+14 Panel 8 0+38 34 Komatsu is 34-36 "wide 0 no tie-in 0+20 0+25 25 0 not to depth 0+40 33 3 30 0 0+43 0+28 29 3+ 0+47 30 0 458 sf 3+ 0+32 30 5063 SF TODATE SF TODAY = 1075 85% % Complete

Bentonite Slurry Cement Bentonite Slurry

Bentonite S	Slurry			Cement Bent	onite Sturry		
Time	Visc	Density	Comment	Time	Batch	Density	Comment
	(MF sec)	(pcf)			(#)	(pcf)	
9:00		64		7:45	1		start the "hole"
2:45	33	64.5		9:35		84	in trench, from bailer
				9:45		70	plant
				12:45	30		train passes, end "hole
				2:45	MF=50	71.5	
				4:40	22		
				6:35	9		hoe stick breaks
				1+06	31		
				1+38	31		
				TODAY	62	176.7	

COMMEN	ITS:				
	Completed "hole" by 12:45. Dug	from both ends to extend CB to gate	and to 1+14		_
	Attempted panel from gate to 0+2	20. Komastu backhoe broke stick ne	arly in two at 6:30.	Center of panel is ok	_
	but ends are questionable. Conne	ection at 0+20 to be made tomorrow.	Connection at 0+	45 to 0+40 still required	_
					-
					_
					_
					_
SIGNED:			SIGNED:	_	
	Contractor's OC Supervisor	-		Owner's Representative	

PROJECT NAME Funnel and Gate
PROJECT NAME A.& B Terminals
PROJECT LOCATION Ballard W

SIGNED: Contractor's QC Supervisor

CB Slurry Wall

		ON	Ballard, WA			•	
Cement-B	entonite Slur	ту Wall					
DAILY QC	RESULTS		TECHNICAL SPECI	FICATION:		PCA Std.	
DATE:	ATE: <u>Fri: 10/15/19</u> 99		SHIFT NO.	10		INSPECTOR:	Steven R. Day Geo-Solutions
BENTO. DELIVERIES: 0		TRUCKS TODAY TRUCKS TODATE	CEM. DEL	IVERIES:	5	TRUCKS TODAY TRUCKS TODATE	
Sta.	ON: Depth	(measure e Key	very 10 if) Comments	(2.5 ft wide) Sta.	Depth	Key	Comments
Ota.	Верин	1,07	-				
Panel 9							
0+25	30	3+					
0+20	29	2					
			 	+			
					1	1	1
			SF TODAY =	147.5		SF TODATE	5211
Sentonite S	Slurry		SF TODAY =			SF TODATE % Complete	5211 88%
Name and Address of the Owner, where the Owner, which is the Owne	NAME OF TAXABLE PARTY.	Density		147.5 Cement Bent		Name and Address of the Owner, where the Owner, which is the Owne	
Bentonite S	Visc	Density (pcf)	SF TODAY =	Cement Bent	onite Slurry	% Complete	88% Comment
AND RESIDENCE AND ADDRESS OF THE PARTY.	NAME OF TAXABLE PARTY.	Density (pcf) 64		Cement Bent	Batch (#)	% Complete Density (pcf)	Comment top off 1+06
Time	Visc	(pcf)		Cement Bento Time 8:00 8:30	Batch (#)	% Complete Density (pcf) e to pump pluge	Comment top off 1+06
Time	Visc	(pcf)		Cement Bento Time 8:00 8:30 9:10	Batch (#) 1 lost 0.5 due	% Complete Density (pcf)	Comment top off 1+06
Time	Visc	(pcf)		Cement Bento Time 8:00 8:30 9:10 9:30	Batch (#)	% Complete Density (pcf) e to pump pluge	Comment top off 1+06 ged complete 1+06
Time	Visc	(pcf)		8:00 8:30 9:10 9:30 10:00	Donite Slurry Batch (#) 1 lost 0.5 due	% Complete Density (pcf) e to pump pluge	Comment top off 1+06 ged complete 1+06 redig 0+25 to 0+20
Time	Visc	(pcf)		Cement Bento Time 8:00 8:30 9:10 9:30	Batch (#) 1 lost 0.5 due	% Complete Density (pcf) e to pump pluge	Comment top off 1+06 ged complete 1+06
	Visc	(pcf)		8:00 8:30 9:10 9:30 10:00	Donite Slurry Batch (#) 1 lost 0.5 due	% Complete Density (pcf) e to pump pluge	Comment top off 1+06 ged complete 1+06 redig 0+25 to 0+20
Time	Visc	(pcf)		8:00 8:30 9:10 9:30 10:00	Donite Slurry Batch (#) 1 lost 0.5 due	% Complete Density (pcf) e to pump pluge	Comment top off 1+06 ged complete 1+06 redig 0+25 to 0+20

SIGNED: _

PROJECT NAME Funnel and Gate PROJECT NAME A & B Terminals Ballard, WA **PROJECT LOCATION**

BP DRAIN

Bio-Polymer Slurry Trench w/ Iron/Sand Backfill

DAIL	Y	OC.	RF	SI	11	TS

TECHNICAL SPECIFICATION:

ETI Memo Aug 12, 1999

DATE:

Mon, Oct 18, 1999

SHIFT NO.

INSPECTOR: Steven R. Day

Geo-Solutions

Guar Deliveries

TRUCKS TODAY TRUCKS TODATE

EXCAVATION:

(measure every 10 lf, 3 ft wide) BACKFILL:

(measure am and pm)

Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments
					(am)	(pm)	
2+35	25	3+	dug 1/2 at 2:10	2+35		19	
2+25	25	3+		2+20		21	Set well
2+15	25	3+		2+10		23	
					Lost slope w	when received 1	00 F Fe/sand and
					added too m	nuch water	

IRON/SAND

(measure each load, fill to - 10 ft bgs)

			J93)	load, illi to lott	(Illeadure each		KONONIAL
Comments	Temp	Water	Guar Slurry	Iron	Sand	Truck	Time
		(gal)	(gal)	(4000lb bgs)	(lbs)	No.	
	60	100	285	3	12,000	1	2:40
added water to cool	100,85	100+++	200	3	12,000	2	4:45
added water to cool	100,85	160+++	300-diluted	3	12,000	3	5:15
			 				
			1				
			 				+
			 				+
			1		-		
			 		-		+

BIO-POLYMER SLURRY:

(measure twice per shift)

			(-		-
Time	Batch	Location	Visc.	pН	Temp		Comments	
8:50	trial	plant		5-6	56	water		
10:30		plant	55	10		adding 500	gm soda	
11:20		plant	70	9-9.5				
12:00		trench	58	8.5	59			
6:20		trench		10-10.5	60	adding 700	gm soda	
7:30		trench	93	10	60			
	34							

COMMENTS:	Fe/sand would not pump, dispite 2 hours of experimentation with mix	
	Used tremie with trac-hoe for placement. Fe/sand overheated due to overmixing in	
	concrete trucks. Used water to cool Fe/sand, added too much and lost backfill slope.	
	Worked until 8:00 pm	
SIGNED:	SIGNED:	
	O and Daniel State of the Control of	

Contractor's QC Supervisor

PROJECT NAME Funnel and Gate
PROJECT NAME A & B Terminals

BP DRAIN

PROJEC	T LOCATI	ON	Ballard, WA		Bio-Polymer Slurry Trench w/ Iron/Sand		
DAILY Q	RESULTS		TECHNICAL SPI	ECIFICATIO	N:	ETI Memo Aug	12, 1999
DATE:	Tue, Oct 19,	1999	SHIFT NO.	2		INSPECTOR:	Steven R. Day Geo-Solutions
Guar Deliv	eries	0 1	TRUCKS TODAY TRUCKS TODATE	Ē			
EXCAVAT	ION:	(measure ever	y 10 lf, 3 ft wide)	BACKFILL:		(measure am a	nd pm)
Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments
					(pm-10/18)	(pm-10/19)	
2+15	25	3+		2+35	19	8.5	
2+05	25	3+		2+20	21	9	well
1+95	25	3+		2+15	23	9	
1+90	23.5	3+	dug out at 10:15	2+05	na	8	well
				1+95	na	9	
				1+90	na	8	
			SF = 1121				SF backfilled = 735
IRON/SAN	D	(measure each	n load, fill to - 10 ft b	ogs)			
Time	Truck	Sand	Iron	Guar Slurry	Water	Temp	Comments
	No.	(lbs)	(4000lb bgs)	(gai)	(gal)		
8:15	4	12,000	3	0	250		
9:30	5	12,000	3	0	300		
10:15	6	12,000	3	0	300		
11:00	7	12,000	3	0	300		
11:15	8	12,000	3	. 0	300		
11:45	9	12,000	3	0	300		
12:15	10	12,000	3	0	300		
12:40	11	12,000	3	0	300		
2:00	12	12,000	3	0	300		
	an-						
BIO-POLY	MER SLURR	<u>r:</u>	(measure twice per	shift)			
Time	Batch	Location	Visc.	pН	Temp	С	omments
7:30		trench	80	10.5	57	no loss in slurry	level overnite
2:00		trench		10.5	60		
3:00	added 1 gal b	reaker to trenc	h and wells, will pur	np tomorrow			
			rry in top of trench f		to 0+20		
	6						
COMMENT	rs:	Used truck mo	ounted belt conveyor TI on site	, with tremie a	attached to p	lace Fe/sand	
			nd worked spoil pile				
		Worked until 2	:00				
SIGNED:						SIGNED:	

Contractor's QC Supervisor

PROJECT NAME Funnel and Gate PROJECT NAME A & B Terminals
PROJECT LOCATION Ballare

BP DRAIN

DAILVO		ION	Ballard, WA		Bio-Polym	er Slurry Trenc	h w/ Iron/Sand Bac
DAILY Q	C RESULTS	S .	TECHNICAL SE	PECIFICATIO	N:	ETI Memo Aug	12, 1999
DATE:	Wed, Oct 2	<u>0,</u> 1999	SHIFT NO.	2+	-	INSPECTOR:	Steven R. Day
Guar Deliv	veries	0	TRUCKS TODAY	, E			Geo-Solutions
EXCAVA	TION:	(measure ev	ery 10 lf, 3 ft wide)	BACKFILL:		(measure am ar	nd pm)
Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments
					(pm-10/18)	(pm-10/19)	Comments
	T		NONE		(4	(2.11.10)	
	T						
			1				
RON/SAN	D	(measure eac	ch load, fill to - 10 ft	bas)			
Time	Truck	Sand	Iron	Guar Slurry	Water	Temp	Comments
	No.	(lbs)	(4000lb bgs)	(gal)	(gal)	tomp	Comments
		(1.2.5)	NONE	(gui)	(gai)		
			HOIL				
				-			
	+	<u> </u>					
	 	 					
	 						
	 						
	 						
	 						
	 			 			
	 						
			-	 			
			+				
IO-POI V	MER SLURRY	<i>/</i> ·	(magazine bules -	- L:A)			
-			(measure twice per				
Time	Batch	Location	Visc.	pH	Temp	Co	mments
7:15	sta 1+80	trench	53	10.5	44	Chlorine treated,	overflow trench
7.10							
	1 0 10	trench	42	10.5	57	Enzyme treated,	gate 2
7:15	sta 2+10						***************************************
	sta 2+10						
7:15		ng trench, add	ding Citric acid to lov	ver pH After 1	00# acid at	remaine at 10 5	
7:15 4:09		ng trench, add	ding Citric acid to lov				
7:15		ng trench, add	low flow and fluid	ver pH. After 1 10.5	58	pumping from we	ell, very low flow
7:15 4:00		ng trench, add			58		ell, very low flow
7:15 4:09 7:00	started pumpi		low flow and fluid appears broken		58	pumping from we	ell, very low flow
7:15 4:09 7:00	started pumpi	Breaking slurr	low flow and fluid appears broken y in trench	10.5	58	pumping from we well screen too fir	ell, very low flow ne?
7:15 4:09 7:00	started pumpi	Breaking slurr	low flow and fluid appears broken	10.5	58	pumping from we well screen too fir	ell, very low flow ne?
7:15 4:09 7:00	started pumpi	Breaking slurr	low flow and fluid appears broken y in trench	10.5	58	pumping from we well screen too fir	ell, very low flow ne?
7:15 4:00	started pumpi	Breaking slurr	low flow and fluid appears broken y in trench	10.5	58	pumping from we well screen too fir	ell, very low flow ne?

PROJECT NAME Funnel and Gate
PROJECT NAME A & B Terminals
PROJECT LOCATION Ballard

BP DRAIN

PROJECT NAME A & B Terminals

PROJECT LOCATION Ballard, WA Bio-Polymer Slurry Trench w/ Iron/Sand Backfill

PROJECT ECCATION		Danara, 17A		ici ciarry moner in merceana paeriin				
DAILY QC RESULTS			TECHNICAL SPECIFICATION:			ETI Memo Aug 12, 1999		
DATE:	Thurs, Oct 2	1, 1999	SHIFT NO.	3	•	INSPECTOR:	Steven R. Day Geo-Solutions	
Guar Delive	eries	0	TRUCKS TODAY TRUCKS TODATE				CCC SOLUTIONS	
EXCAVAT	ION:	(measure even	easure every 10 if, 3 ft wide) BACKFILL:			(measure am and pm)		
Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments	
					(pm)	(pm)		
0+90			started exc					
0+80								
IRON/SAN	the same of the sa	THE RESERVE AND ADDRESS OF THE PARTY OF THE	load, fill to - 10 ft t					
Time	Truck	Sand	Iron	Guar Slurry	Water	Temp	Comments	
	No.	(lbs)	(4000lb bgs)	(gal)	(gal)			
				 				
BIO-POLYI	MER SLURR	Y :	(measure twice pe	r shift)				
Time	Batch	Location	Visc.	pН	Temp	C	omments	
7:00	sta 2+10	gate 2	32	9	52	from slurry on to	ор	
				11.5		from bottom of		
4:00	sta 2+10	gate 2	31	8.5		added 1 gal 10°	% muratic acid	
12:30	sta 0+90	trench	48	6	58	no additives use	ed	
1:30	sta 0+90	trench	50	9.5		1/2 additives du		
4:30	sta 0+90	trench	>120	11		pH gain due to	GW plume?	
	14							

COMMENTS:	Started exc for gate 1. Delayed completion of gate	Started exc for gate 1. Delayed completion of gate until more spoil removed and space				
	made available for spoil and slurry.					
	Recirculated partially broken slurry from gate 2 from	n 3:00 to 6:00				
	Note: slurry is broken when MFV = 26-27 sec.(vis	of water)				
SIGNED:		SIGNED:				
Contracto	or's QC Supervisor		Owner's Representative			

PROJECT NAME Funnel and Gate

BP DRAIN

PROJECT LOCATION Ballard, WA			Bio-Polymer Slurry Trench w/ Iron/Sand Backfill				
DAILY Q	C RESULTS		TECHNICAL SP	ECIFICATIO	N:	ETI Memo Aug	12, 1999
DATE:	Fri, Oct 22,	1999	SHIFT NO.	4		INSPECTOR:	Steven R. Day Geo-Solutions
Guar Deliv	reries	1	TRUCKS TODAY TRUCKS TODATE	Ē			
EXCAVAT	TION:	(measure ever	ry 10 lf, 3 ft wide)	BACKFILL:		(measure am a	The same of the sa
Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments
0.00	 		tranch anan na av	a taday	(pm-10/18)	(pm-10/19)	
0+90 0+80			trench open, no ex	Ctoday			,
0+00		 					3
	 	 					
	1	 					
	T						
IRON/SAN	ND	(measure each	h load, fill to - 10 ft b				
Time	Truck	Sand	Iron	Guar Slurry	Water	Temp	Comments
	No.	(lbs)	(4000lb bgs)	(gal)	(gal)		
			no backfill today				
	<u> </u>						
	 			-			
	-	 					
		 					
	 						
	-						
BIO-POLY	MER SLURR	٧٠	(measure twice per	r shift)			
Time	Batch	Location	Visc.	pH	Temp		comments
ime	Daton	Location	V 15C.	PΠ	Tellip	<u> </u>	
7:30		gate 2	31	8.5	56	from top	
7:45		0+75	98	10.5	60	active trench or	n stby
11:00		gate 2	35	11		bottom of E we	
3:15		gate 2	29	9	61	top of trench	
4:30		gate 2	31	11		bottom of W we	ell
COMMEN	TS:		auled out spoil to lan				
4		Pumped into a	and out of wells at g	ate 2 to break	slurry. Out	@ 0.5-10 gpm, I	n @ >200 gpm
			2 from 7:30 am to 7				
		Added 2 cf bio	starter, 2 gal murat	ic acid, 2 gal b	oreaker	SIGNED:	
SIGNED:						SIGNED:	Ounada Bancacatativa
	Contractor's QC	Supervisor					Owner's Representative

PROJECT NAME Funnel and Gate PROJECT NAME A & B Terminals

BP DRAIN

PROJECT LOCATION		Ballard, WA Bio-Polym		er Slurry Trench w/ Iron/Sand Backfill			
DAILY QC	RESULTS		TECHNICAL SP	ECIFICATIO	N:	ETI Memo Aug	12, 1999
DATE:	Sat, Oct 23,	1999	SHIFT NO.	5		INSPECTOR:	Steven R. Day Geo-Solutions
Guar Delive	eries	0	TRUCKS TODAY TRUCKS TODATE				
EXCAVAT	ION:	(measure eve	ry 10 lf, 3 ft wide)	BACKFILL:		(measure am a	nd pm)
Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments
					(pm-10/18)	(pm-10/19)	
0+90	29	3+	Started exc @1:30				
0+80	29	3+	dug about 1/2 gate				
0+70							
0+60							
IRON/SAN	D	(measure eac	h load, fill to - 10 ft b	ogs)			
Time	Truck	Sand	Iron	Guar Slurry	Water	Temp	Comments
	No.	(lbs)	(4000lb bgs)	(gal)	(gal)		
			no backfill today				
			ST ₁				
					Liver Liver		
BIO-POLY	MER SLURR	Y:	(measure twice per	r shift)			
Time	Batch	Location	Visc.	pН	Temp	C	comments
8:00		0+75	98	11	56	active trench	
5:00		0+75	87	8.5		active trench or	stby
8:15		gate 2	32	8.5	56	top, trench leve	
8:30		gate 2	34	11	58	West well	
						West well after	acid
12:30		gate 2	30	8 11	57	West well, slurr	
4:45		gate 2	27	8		top, SLURRY E	
4:45	20	gate 2				Trench down 17	
COMMENT			I auled out spoil to lan				
			and out of west well				
			0% muraitic acid - c	reated visable	improveme	nt in wells	
		Added 1/2 gal	breaker				
SIGNED:		•				SIGNED:	
	Contractor's QC	Supervisor					Owner's Representative

RP DRAIN

		Funnel and				DI DIV	VIII 4
		A & B Term			Rio Dolume	or Slurny Tropo	h w/ Iron/Sand Bac
PROJE	CT LOCAT	ION	Ballard, WA		DIO-POLYTTE	er Siurry Trenc	II W IIOIVSanu bac
DAILY Q	RESULTS		TECHNICAL SP	ECIFICATIO	N:	ETI Memo Aug	12, 1999
DATE:	Sun, Oct 24	. 1999	SHIFT NO.	5+		INSPECTOR:	Steven R. Day
D/ 11 L.	- Cui, Co. 2		• • • • • • • • • • • • • • • • • • • •		•		Geo-Solutions
Guar Deliveries		0	TRUCKS TODAY				
Juan Deliv	onos	1	TRUCKS TODATE	E			
			J. Moorto robinio				
EXCAVAT	ION:	(measure ever	re every 10 lf, 3 ft wide) BACKFILL:			(measure am a	nd pm)
Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments
					(pm-10/18)	(pm-10/19)	
0+90			no exc today				
	 	 					
			L				L
RON/SAN	ID	(measure each	load, fill to - 10 ft b	ogs)			
Time	Truck	Sand	Iron	Guar Slurry	Water	Temp	Comments
	No.	(lbs)	(4000lb bgs)	(gal)	(gal)		
			no backfill today				
BIO-POLY	MER SLURR	Y:	(measure twice pe	r shift)			
	MER SLURR		(measure twice pe		Temp		comments
BIO-POLY Time	MER SLURR Batch	Y: Location	(measure twice pe	r shift)	Temp	C	comments
Time		Location	Visc.	pН			
Time 8:30		Location gate 2, top	Visc.	pH 8.5	53	SLURRY IS BE	ROKEN
8:30 9:10		Location gate 2, top	Visc. 27 27	pH 8.5 10.5	53 64	SLURRY IS BE	ROKEN
8:30 9:10 10:15		Location gate 2, top gate 2, W.well gate 2, E.well	Visc. 27 27 26	pH 8.5 10.5 9	53 64	SLURRY IS BE SLURRY IS BE SLURRY IS BE	ROKEN ROKEN ROKEN
8:30 9:10 10:15 11:30		Location gate 2, top gate 2, W.well gate 2, E.well gate 2, E.well	Visc. 27 27 26 26	9 9	53 64	SLURRY IS BE SLURRY IS BE SLURRY IS BE SLURRY IS BE	ROKEN ROKEN ROKEN ROKEN
8:30 9:10 10:15		Location gate 2, top gate 2, W.well gate 2, E.well	Visc. 27 27 26 26	pH 8.5 10.5 9	53 64	SLURRY IS BE SLURRY IS BE SLURRY IS BE	ROKEN ROKEN ROKEN ROKEN trench

COMMENTS:	Pumped E well from 9:30 to 7:30 @	Pumped E well from 9:30 to 7:30 @ 2 to 10 gpm					
	Total pumping time for gate 2 = 37 h	ars @ 30% porosity & 6 gpm = 3+ por	re volumes				
	TRENCH IS FLUSHED, BOTH WE	LLS OK	And the second section of the second				
SIGNED:		SIGNED:					
	tor's QC Supervisor	5.6.1.25.	Owner's Representative				

PROJECT NAME Funnel and Gate PROJECT NAME A & B Terminals PROJECT LOCATION Ballard, WA

BP DRAIN

Bio-Polymer Slurry Trench w/ Iron/Sand Backfill

•					
	AIL	Y QC	RES	ULTS	

TECHNICAL SPECIFICATION:

ETI Memo Aug 12, 1999

DATE: Mon, Oct 25, 1999

SHIFT NO.

INSPECTOR: Steven R. Day **Geo-Solutions**

Guar Deliveries

TRUCKS TODAY TRUCKS TODATE

EXCAVATION:

(measure am and pm) (measure every 10 lf, 3 ft wide) BACKFILL:

	OIT.	(III CASAIC OVCI	, ion, on things,	D/ 10111 1		(
Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments
					(pm-10/25)	(am-10/26)	
0+90	28	3	tie in	0+90	6	6.5	
0+80	29	3		0+80	7	7	
0+70	29.5	3		0+73	7	6	E. Well
0+60	31	3		0+70	6	0+65 = 6.5	
0+50	32	3		0+60	7		
	34	3	tie in	0+56	7	7.5	W. Well
				0+50	6		
		SF=	1525	0+40	5	8	SF backfilled =1180

IDONICAND	(managers such load fill to 10 ft has)
IRON/SAND	(measure each load, fill to - 10 ft bgs)

II CITION IN	and the last last last last last last last last	(modean a see.		-9-/			
Time	Truck	Sand	Iron	Guar Slurry	Water	Temp	Comments
	No.	(lbs)	(4000lb bgs)	(gal)	(gal)		
9:40	1	12,000	3	0	300		
10:30	2	12,000	3	0	300		
11:10	3	12,000	3	0	300		
11:30	4	12,000	3	0	300		
	5	12,000	3	0	300		
	6	12,000	3	0	300		
12:50	7	12,000	3	0	300		Unexpected loaded
1:30	8	12,000	3	0	300		train comes thru at
2:00	9	12,000	3	0	300		1:45, trench shakes
	10	12,000	3	0	300		Did trench squeeze?
2:50	11	12,000	3	0	300		
3:05	12	12,000	3	0	300		
3:30	13	12,000	3	0	300		
	14	12,000	3	0	300		
4:15	15	12,000	3	0	300		

(measure twice per shift) BIO-POLYMER SLURRY:

		1					
Time	Batch	Location	Visc.	pН	Temp	Comments	
7:00		gate 1	75	10.5		prior to backfilling	
5:00		gate 1	gate 1				added 2 cf biostarter and 1/2 gal
						enzyme breaker , after backfilling	
			,				
	6						

COMMENTS:	Dug out gate 1 and backfil	led w/ 50/50 Fe/Sand		
SIGNED:			SIGNED:	
Contrac	tor's QC Supervisor			Owner's Representative

PROJECT NAME Funnel and Gate

BP DRAIN

Owner's Representative

PROJECT NAME A & B Terminals PROJECT LOCATION Ballard, WA Bio-Polymer Slurry Trench w/ Iron/Sand Backfi								
DAILY QC RESULTS			TECHNICAL SPECIFICATION:			ETI Memo Aug 12, 1999		
DATE:	Tues, Oct 2	6, 1999	SHIFT NO.	7		INSPECTOR:	Steven R. Day	
Guar Deliv	veries	0	TRUCKS TODAY TRUCKS TODAT				Geo-Solutions	
EXCAVAT	TION:	(measure ever	y 10 lf, 3 ft wide)	BACKFILL:		(measure am a	Name and Address of the Owner, where the Owner, which is the Owner, which the Owner, which is	
Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments	
							0 150 1 1 0 1	
			Complete				Backfilled gate 2 w/ soil bentonite	
	 						Soil Dentonite	
		+		-		 		
	-	+		1			 	
	-	+		+				
-	 	 				 		
	+	-					f	
IRON/SAN	ND	(measure each	load, fill to - 10 ft	bgs)				
Time	Truck	Sand	Iron	Guar Slurry	Water	Temp	Comments	
	No.	(lbs)	(4000lb bgs)	(gal)	(gal)			
							H-C checks and	
	 	1					confirmed that gate 1	
	1						has a FS>2	
								
	<u> </u>							
				-				
	 	+		+				
DIO DOLLA	MED CLUBS		(management +	ar abia)				
	MER SLURE	7	(measure twice pe	T				
Time	Batch	Location	Visc.	pH	Temp	c	comments	
7:00	L	gate 2				water level dow		
9:00							from gate 2 to gate 1	
7:30		gate1	30	12	58	top		
12:30		gate1 W well	26	12	78	SLURRY IS BE		
							aker and 2 gal 30%	
						muratic acid		
			Using 2 pumps, de	eveloped wells	from 12:30	to 7:30		
COMMEN	TS:	Pumping from	wells at 1-5 gpm/e	a, into wells at	10 to 100 g	pm/ea		
						OLONED.		

SIGNED: SIGNED: _ Contractor's QC Supervisor

PROJECT NAME Funnel and Gate PROJECT NAME A & B Terminals

BP DRAIN

PROJECT LOCATION		Ballard, WA Bio-Polym		ner Slurry Trench w/ Iron/Sand Backfill			
DAILY QC	RESULTS	TS TECHNICAL SPECIFICATION: ETI Memo Aug 12, 1999			12, 1999		
DATE:	Thurs, Oct	<u>28,</u> 1999	SHIFT NO.	8+9		INSPECTOR:	Steven R. Day Geo-Solutions
Guar Delive	eries	0	TRUCKS TODAY				
EXCAVAT	ION:	(measure eve	ry 10 lf, 3 ft wide)	BACKFILL:		(measure am a	nd pm)
Sta.	Depth	Key	Comments	Sta.	Depth	Depth	Comments
			Complete				
)	<u></u>			
IRON/SAN	Name and Address of the Owner, where the Owner, which the Owner, where the Owner, which the	Sand	h load, fill to - 10 ft	Guar Slurry	Water		Comments
Time	Truck No.	(lbs)	(4000lb bgs)	(gal)	(gal)	+	Comments
	140.	(103)	(4000ib bgo)	(94.)	(3)	1	Complete
			 				
				-			
		 					
		+	 	+			
			 	 			
						ļ	
			-	-		 	
DIO DOLV	MED 01 1101		/	as abi a)		<u></u>	
Time	MER SLURI Batch	Location	Visc.	pH	Temp		Comments
27.0-4		Broken alum	recirculated and pu	impad into well	e using 2 o	umps total 50 to	100 apm
27-Oct		Total pumping	g time > 24 hours,	water level dow	n 3 "	anips, total 50 to	, so gpin
28-Oct		Pumping w/o	ne pump into and o	out of wells		added 10 gal 2	0% muratic acid
12:20		trench		12		water level dow	/n 4"
3:15		W well	26	12		SLURRY IS BI	ROKEN
5:00		trench	26	9		after acid	
						Pumped 13 ho	urs today
COMMENT	rs:	Total pumping	g time = 51 hours			5	
		Pore volumes	pumped @ 30% p	orosity & 5 gpn	n = 3+ pore	volumes	
		SLURRY IS	BROKEN, TRENCH	IS FLUSHED	, East well	ok, West well onl	y usable with 1.25 tubing
						SICNED:	
SIGNED:	Contractors	C Supervisor				SIGNED:	Owner's Representative
Contractor's QC Supervisor							Cities a Nepresentative

Geo-Solutions

PROJECT NAME Funnel and Gate
PROJECT NAME A&B Terminals
PROJECT LOCATION Ballard WA

CB Slurry Wall

PROJE	CT LOCATI	ON	Ballard, WA				
Cement-E	Bentonite Slu	rry Wall					
DAILY QC RESULTS			TECHNICAL SPECIFICATION:			PCA Std.	-
DATE:	Wed: 10/20/	1999	SHIFT NO.	11		INSPECTOR	Steven R. Day Geo-Solutions
BENTO. D	DELIVERIES:	2	TRUCKS TODAY TRUCKS TODATE	CEM. DEL	IVERIES:	5	TRUCKS TODAY TRUCKS TODATE
EXCAVAT	ION:	(measure e	very 10 lf)	(2.5 ft wide)			
Sta.	Depth	Key	Comments	Sta.	Depth	Key	Comments
Panel 10						d . dilib. Chann	ad work at 12:15
1+14			Started exc when enco	untered an unkr	nown burie	d utility. Stoppe	d work at 12:15
1+37	_			-		-	
	ļ			-			
				-			
				-			
			SF TODAY =	0		SF TODATE	5211
Bentonite :	Slurry			Cement Bento	onite Slurry	% Complete	88%
Time	Visc	Density	Comment	Time	Batch	Density	Comment
111110	(MF sec)	(pcf)	-		(#)	(pcf)	
0.20-11.30			coil failure with mix plan	t		1	
11:40	36	64	T Tandre Will Tills plan	12:15	5	-	Stopped work
11.40	30	04		12.10		 	Stopped Heli
				-		+	
				TODAY	5	14.25	
COMMEN	Late start du	e to other wo	ork. Plant down 9:20 to a	11:30 to find and from manhole.	d replace s	tarter coil. Hit	unknown buried
SIGNED:						SIGNED:	
	Contractor's QC	Supervisor				-	Owner's Representative
	Contractor a Cac	- Super Flaur					

Geo-Solutions

PROJECT NAME Funnel and Gate

CB Slurry Wall

PROJECT NAME A & B Ter PROJECT LOCATION	minals Ballard, WA	,	
Cement-Bentonite Slurry Wall			

PCA Std. TECHNICAL SPECIFICATION: DAILY QC RESULTS INSPECTOR: Steven R. Day 12 DATE: Thurs: 10/21/1999 SHIFT NO. **Geo-Solutions** TRUCKS TODAY CEM. DELIVERIES: 0 BENTO. DELIVERIES: TRUCKS TODAY 0 5 TRUCKS TODATE TRUCKS TODATE

EXCAVATION: (measure every 10 lf) (2.5 ft wide) Comments Depth Key Sta. Depth Key Comments Sta. Panel 10 3 Overlap with previous panel 1+14 24 dug around steel encased storm sewer (~12 ft deep) at 1+14 1+20 24 3 24 3 1+25 1+37 24 3 Overlaps with previous panel complete at 10:20 Exc complete 552 SF TODATE 5763 SF TODAY = 100% % Complete

Cement Bentonite Slurry Bentonite Slurry

into into	Jidiiy					Name and Address of the Owner, when the Owner,	
Time	Visc	Density	Comment	Time	Batch	Density	Comment
	(MF sec)	(pcf)			(#)	(pcf)	
7:45	37	64		8:00	4	72.5	
				10:30	9		Complete last panel
				11:00	3		Topoff 0+30
				1			
				1			
				TODAY	16	45.6	

COMMENTS:

CB funnel complete SF ОВ Panel Sta to Sta 2.09 0+90 - 1+14 617 2.53 0+25 - 0+40 458 8 0+20 - 0+25 147 2.57 9 10 1+14 - 1+37 552 1.15

SIGNED:		SIGNED:	
	Contractor's QC Supervisor	Owner's Representative	



FIFI D REPORT

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581 206.324.9530

Job No	4063-10		
	eport No.		
Page .) of		
DATE	10/4/99		
DAIL	S OD T W Th	F	S

I ILLD I'LL O'	5 60 1 11 11 5
JOB _ Jacobson Terminals - Iron wall	ARRIVAL TIME: 0800
Ralland - Scattle WA	DEPARTURE TIME: 1345
CLIENT A B Jackson LLC	WEATHER: Sames - cast
PURPOSE OF OBSERVATIONS Construction overeig	ht.
H-C REPRESENTATIVE Devel Ormeral H C PROJE	CT MANAGER D. Hillurs
CONTRACTOR Remtech / Grosshutims	PERMIT NO —
CONTRACTOR	100 BHONE 781-8978
CONTRACTOR REP. Mark / Steve Day	
This report presents opinions formed as a result of our observation of the contractor's the contractor to comply with the plans and specifications throughout the duration of trepresentative. The presence of our field representative will be for the purpose of provide supervision or direction of the actual work of the contractor, his employees or agents. Not and testing by our firm shall excuse the contractor in any way for defects discovered safety on this project. The conclusions and recommendations of this field report are	ding observation and field testing. Our work does not include either the presence of our representative nor the observation in his work. Our firm will not be responsible for job or site subject to review by the Hart Crowser Project Manager.
COMMENTS: HC vep ansite and meeting is	1 Remtich & Cressolutions
I discus various parts of the project	. Centech is tearing up
the existing asobalt and honing it mulad	017 - 51 te , 1 way 3-2 3653
or just all of the sand count bunton	to t guar gum (The Iron
Filian were howled in by mil (set week)	needed for the project.
Dulla Han leveled the area to	be exercised for the
ditch, so the exporter would have a	flot surface to work.
Geosolutions is writing for the arrival	of their bastel mining
equipment tomorrow , so after site prep	nort and mobing equipment
Il ferre the site.	,
111 Jean The SITE!	
·	
DEVIEWED BY:	I have read and understand the content of this Field Repo

BY:

HART CROWSER REPRESENTATIVE

HART CROWSER PROJECT MANAGER

CONTRACTOR REPRESENTATIVE

-	,

FIELD REPORT

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581 206.324.9530

Job No. 4063 - 10 Field Report No. _ Page ____L

		S M (1) W IN F S
JOB Jacobson Tamin		ARRIVAL TIME: 0745
LOCATION	Seattle WA	DEPARTURE TIME:
CLIENT A&B Jac.	ubsum LLC	WEATHER: Overast
PURPOSE OF OBSERVATIONS	construction oursight	
H-C REPRESENTATIVE Dorck	- Ormerad H C PROJECT	MANAGER Dong Hillman
CONTRACTOR _ Pentech	Grosolativas	PERMIT NO
CONTRACTOR REP. Mark	Steri	JOB PHONE
This report presents opinions formed as a resist the contractor to comply with the plans and sprepresentative. The presence of our field represupervision or direction of the actual work of the and testing by our firm shall excuse the contrasfety on this project. The conclusions and resistence of the contrasfety on this project.	ult of our observation of the contractor's act lecifications throughout the duration of the p sentative will be for the purpose of providing e contractor, his employees or agents. Neithe actor in any way for defects discovered in h ecommendations of this field report are subj	ivities relating to geotechnical engineering. We rely on project irrespective of the presence of the Hart Crowser observation and field testing. Our work does not include in the presence of our representative nor the observation his work. Our firm will not be responsible for job or site ect to review by the Hart Crowser Project Manager.
		is placing visqueen over the
	^ .	eniting for the mixing / bole h
		on of well turning points and
		-line of the RR tracks and
,		ain that are going to end up
under the City of se	Mr. Fill. Rentech +1	an renoving vegetation from
this fill area. TO	945 the both plant	arrives - Rentech Lulps
schup. After this	they run a frist both	h to get everyon oriental
and to determine the	wher mix volumes Th	men Tentuch begins digging
ground the unto line	that crosses the wall-	They are going to pour
concrete & reinforce with	h rebar to support t	te line during excaustion.
While doing this the	y hit and knock out	an unmarked stub
and create a water 1-	enk. The water dept.	shows up, turns off the
I'me and repairs the b	ruk	
DV:	REVIEWED BY:	I have read and understand the content of this Field Report.
BY:		The content of this ried neport.

REVIEWED BY:

I have read and understand the content of this Field Report.

HART CROWSER PROJECT MANAGER

CONTRACTOR REPRESENTATIVE

	_
	7

FIELD REPORT

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581 206.324.9530

JOB Tarebun- Iron wall	ARRIVAL TIME: 0800
LOCATION Rolls-d	DEPARTURE TIME:
	WEATHER: Pt Clody
PURPOSE OF OBSERVATIONS Construction oversign	
H-C REPRESENTATIVE Device Domos H C PROJECT	
CONTRACTOR Partech / Creosolytions	PERMIT NO
CONTRACTOR REP. Mark Stee	JOB PHONE <u>781-8978</u>
This report presents opinions formed as a result of our observation of the contractor's acti the contractor to comply with the plans and specifications throughout the duration of the prepresentative. The presence of our field representative will be for the purpose of providing of supervision or direction of the actual work of the contractor, his employees or agents. Neither and testing by our firm shall excuse the contractor in any way for defects discovered in his safety on this project. The conclusions and recommendations of this field report are subject.	roject irrespective of the presence of the Hart Crowser observation and field testing. Our work does not include the presence of our representative nor the observation is work. Our firm will not be responsible for job or site ect to review by the Hart Crowser Project Manager.
COMMENTS: AC rep or site. Pentich is book	
after water department repairs last night. (100 solutions	
of C.B slurry tworking on the viscocity Before	
a safety meeting to discuss the site hazards After	runloading & New track
arrival un break ground. Le dig down a few	Feet before adding the sture,
to the truch. At approximately 0+10 state	
aquitard layer) at 21' and gafter some d	ifically exacuting the layer
- un promobil to 26' depth. Life base star	ted on the vest and of
the french doing the wing" cection. For	
we know this soil is potentially uncontaminated	therefore it is being designated
as a PNCS pending analytical results (106	
continue excounting through statem 0+20 when	
mechanical difficulty. We are able to dis	
the fill layer before we must stop due to-	
In the mantime Solmon By his graved	with a load of concrete,
which is poured in the water line on	d reinforced with reban
to provide extra support.	

"De one

BX

REVIEWED BY:

I have read and understand the content of this Field Report.



FIFI D REPORT

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581 Job No. 4063-10

Field Report No. 4

Page 1 of 1

DATE 1017-175

206.324.9530	S M T W (Th) F S
JOB _ Jacobson - Iron Wall	ARRIVAL TIME: 0900
LOCATION Ballard	DEPARTURE TIME: _1500
CLIENT BA&B Jarobon LLC	WEATHER: Cloudy . ocasis-ol ms
PURPOSE OF OBSERVATIONS	
H-C REPRESENTATIVE Deak Coursel H C PROJECT	MANAGER Dody Hillman
CONTRACTOR Remtech Greasolutions	PERMIT NO
CONTRACTOR REP. Mark Hany Steve Day	JOB PHONE <u>789 - 8978</u>
This report presents opinions formed as a result of our observation of the contractor's act the contractor to comply with the plans and specifications throughout the duration of the prepresentative. The presence of our field representative will be for the purpose of providing supervision or direction of the actual work of the contractor, his employees or agents. Neither and testing by our firm shall excuse the contractor in any way for defects discovered in his safety on this project. The conclusions and recommendations of this field report are subj	project irrespective of the presence of the Hart Crowser observation and field testing. Our work does not include in the presence of our representative nor the observation is work. Our firm will not be responsible for job or site ect to review by the Hart Crowser Project Manager.
COMMENTS: HC rip ensite. Pental is loc	•
that will arrive tomorrow so no dissing will	
arrive formore morning. The new excautor	
depth, so the old one (42' depth (aprilta)	•
desper sections. The Memolice, Rental is b	
concrete trench and brilding a containment.	ary tor the potentially
continuented stortpile (PCS). H(vep is col	lecting water somples
from 4 wells on the Jacobson terminals pro	perty, and collecting
prouter samples for both the of Settle F.	
track fill I E G mobile las has a	
analyting the Stockpile Samples and the water	- Samples

BY:

REVIEWED BY:

I have read and understand the content of this Field Report.

HART CROWSER REPRESENTATIVE

HART CROWSER PROJECT MANAGER

CONTRACTOR REPRESENTATIVE



Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581

4063 -10 Job No. _ Field Report No.

FIELD REPORT	206.324.9530	DATE .	S M	5/8/55 T W	Th .	(F) S
JOB _ Jacobson 1807 - Iron Wall		A	RRIVAL	TIME: _	08	22
LOCATIONBalland		DEPA	RTURE	TIME: _	18	30
CLIENT Jarobson LLC		WEATHE	R:	Pain		
PURPOSE OF OBSERVATIONSCOnstru	ction over	sight	· · · · · · · · · · · · · · · · · · ·			
H-C REPRESENTATIVE Dery Ormersal	H C PROJECT	MANAGI	ER I	long t	tilln	uen
CONTRACTOR _ Rentech / Cressolution	on 5	PERMIT	NO			
CONTRACTOR REP. Mark Henry / Steve :	D+y	JOB PH	ONE _	785-	89	78
This report presents opinions formed as a result of our observation of the contractor to comply with the plans and specifications throughou representative. The presence of our field representative will be for the supervision or direction of the actual work of the contractor, his employ and testing by our firm shall excuse the contractor in any way for desafety on this project. The conclusions and recommendations of this	t the duration of the pr purpose of providing o yees or agents. Neither afects discovered in his s field report are subje	oject irrespe bservation a the presence s work. Our ect to review	ctive of the nd field tes e of our rep firm will no by the Ha	e presence of ting. Our wo presentative of be respon rt Crowser F	of the Ha ork does nor the d sible for Project M	art Crowser not include observation job or site Manager.
COMMENTS: HC rip or site · Awai			1			
ZR workers (B.N. contractors)	,					. ,
After execustor & arrives we begin	digging	the "	wing	stret	L_ (Hant
crosses the RZ tacks. We						
South than the connecting lin				,		
and to facilitate the In with			,			Ho_
tracks We are determining till dy	3					the
execustor and then visual inspe			,		e m	255 ure
to determine the doth. The tr	each is conti	inued &	The !	IE to	<u>th</u>	
somences and water time crossing. I						the
building we goe unable to dig				^		
have to come back after the gro				tron	the	
other direction and connect up	urdir The c	-ctv liv	10			
					7	

HART CROWSER REPRESENTATIVE

BY

HART CROWSER PROJECT MANAGER

REVIEWED BY:

CONTRACTOR REPRESENTATIVE

I have read and understand the content of this Field Report.



FIELD REPORT

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206-328-581

S M T W Th F S
ARRIVAL TIME: 0802
DEPARTURE TIME:1700
WEATHER: Mostly sunay - nice
ght
MANAGER Dong Hilmon
PERMIT NO.
JOB PHONE 789 - 8978
ivities relating to geotechnical engineering. We rely on project irrespective of the presence of the Hart Crowser observation and field testing. Our work does not include in the presence of our representative nor the observation is work. Our firm will not be responsible for job or site ect to review by the Hart Crowser Project Manager.
of the clean'stockpik down
to consolialiste the
for our disty" pile since
e start digging on the
o' with 10' depth the
r will be goring a - 2pm
ed and desired. Since
(non-detect on all three
the clean pile. By the
e arrives lit will stry on site
Zentech & HC dig 3
to find Suitable material

BY: Of Th

REVIEWED BY:

I have read and understand the content of this Field Report.

BLK

	Job No. 4063-10
HARTCROWSER Hart Crowser, Inc. 1910 Fairview Avenue East	Field Report No. 7
Seattle, Washington 98102-3699	Page of
FIELD REPORT FAX 206.328.5581 206.324.9530	DATE (0) 10 4 4
JOB Jacobson- Iron Wall	ARRIVAL TIME: OBOD
LOCATION Bolland	DEPARTURE TIME:
CLIENT Jacobson LLC	WEATHER: Pt Cloudy - nice
PURPOSE OF OBSERVATIONS	,
H-C REPRESENTATIVE Duck Omund H C PROJECT	MANAGER Doug Hillings
CONTRACTOR Rentech Creosalutions	_
t	JOB PHONE <u>789-8978</u>
This report presents opinions formed as a result of our observation of the contractor's act the contractor to comply with the plans and specifications throughout the duration of the representative. The presence of our field representative will be for the purpose of providing supervision or direction of the actual work of the contractor, his employees or agents. Neithe and-testing by our firm shall excuse the contractor in any way for defects discovered in his safety on this project. The conclusions and recommendations of this field report are sub-	oroject irrespective of the presence of the Hart Crowse observation and field testing. Our work does not includer the presence of our representative nor the observation is work. Our firm will not be responsible for job or sit ject to review by the Hart Crowser Project Manager.
COMMENTS: HC rep or-site. We start digg	
lastern most "wing" section wear the F	
will fix this section in with our excession	<i>i</i> .
the water line- Atter digging 15 of	Melah a hydraulic line
breaks, stopping production	

REVIEWED BY:

I have read and understand the content of this Field Report.

BY:



FIELD REPORT

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581 206.324.9530

Job No	4063-16	_
Field R	eport No8	_
Page _	of	_
DATE	10-11-99 S AD T W Th 5 S	_

112201121011	S (M) T W Th F S		
JOB Jardeson	ARRIVAL TIME: 08:00		
LOCATION Joudson Terminals	DEPARTURE TIME:17:00		
CLIENT Jowes	WEATHER: Cloudy		
PURPOSE OF OBSERVATIONS	Oversight		
	C PROJECT MANAGER		
CONTRACTOR Remtech	PERMIT NO		
CONTRACTOR REP. Auron	JOB PHONE		
This report presents opinions formed as a result of our observation of the the contractor to comply with the plans and specifications throughout the representative. The presence of our field representative will be for the purposupervision or direction of the actual work of the contractor, his employees and testing by our firm shall excuse the contractor in any way for defects safety on this project. The conclusions and recommendations of this field.	duration of the project irrespective of the presence of the Hart Crowser ose of providing observation and field testing. Our work does not include or agents. Neither the presence of our representative nor the observation is discovered in his work. Our firm will not be responsible for job or site		
COMMENTS: HC wp(DO) on site 0700.	JJP met at 08:00. Remtech arrived		
	her replaced. Once N. of RR. between		
Two C-B wall sections excusted	and filled with CB slumy to		
turn betoner I contrea mi-est			
routs lys than I makey PCE	. Clent of M confirm that City		
1) truit of buttom to say 5'40_	ntat linito (PCE: 19.6 ppm).		
40 reg De Alice beligherty MO	d for on-site fill from a chemist		
Prisis.			
11:15-Norm Park, DOE on-action			
11:20 Tied in to C-B sections	N. of R.R. at 24-25 depth.		
Use siel 5. of RR as bern			
13:30 Stut wall executation W. of R.			
to ensure tie-in.			
he station Depth			
wing interestion 25	sungle of wall: E. end to wing and: 6"		
5' E of lawny intersec. 24'	length between wing a bote 2:27'		
5'W of interse. 245			
1 203° 2+63 27 3 m			
1 2015/8 2+58 24 Low SIE 23.5' (day SIE)			
7			
xp 3+48 2.48 24			
BY: W. she if w. outh PETEWED BY:	I have read and understand the content of this Field Report.		
BLK			



Hart Crowser, Inc. 1910 Fairview Avenue East

Job No. 4063-10 9 Field Report No. _

FIELD REPORT	Seattle, Washington 98102-3699 FAX 206.328.5581 206.324.9530	Page of
JOB		ARRIVAL TIME: _07:30
LOCATION Jourson To	derim	DEPARTURE TIME: 17:00
CLIENT ALB Joules		WEATHER:
PURPOSE OF OBSERVATIONSO	versight of KHB Wall	Construction
H-C REPRESENTATIVE	H C PROJECT	MANAGER DLH
CONTRACTOR Remutah		PERMIT NO
CONTRACTOR REP. A		JOB PHONE
the contractor to comply with the plans and specific representative. The presence of our field representat supervision or direction of the actual work of the cont and testing by our firm shall excuse the contractor safety on this project. The conclusions and recomm	eations throughout the duration of the putive will be for the purpose of providing or ractor, his employees or agents. Neither in any way for defects discovered in his nendations of this field report are subjections.	vities relating to geotechnical engineering. We rely on roject irrespective of the presence of the Hart Crowser observation and field testing. Our work does not include the presence of our representative nor the observation is work. Our firm will not be responsible for job or site act to review by the Hart Crowser Project Manager.
COMMENTS: Trunk N. of	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	from some area
+ top 5' of soil for	um was 5 of the	Airl Lawer Atition 460.
Part Thurs	celor intop 3' of	And france statem How.
9	inte Z. W. edge of	out at 1712,
Station wall depth		
<u> </u>		
1+92 25'		
1+87 23		
1+82 25'		
1+75 24'		
1+ 72 24'		
1 + 62 24'		
1+52 24,		
1 + 47		
1+42 24'		
1+37 26'		
13:30 flat the order	g truck.	
Stunpiles PC-3 (E		, PC-4 (first 30' Wy Conte2)
dean, PC-3 Volume: 9	93.	15' D +1 (1 D')
		1.5' Depth. Clay Pipe broke
BY: 17:00 HC Rep let into AE	flow to the Sout	I have read and understand the content of this Field Report.
si. 11,00 to tap age and he		

_			_
			1
_	h	_	_
=		E	1
10)F	3	

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581

Job No. 4063-10 Field Report No. ____ Page ____ of __

FIELD REPORT	206.324.9530 DATE 10-13-19 S M T (W) Th F S
JOB	ARRIVAL TIME: 07:10
LOCATION Joudson Terminals	DEPARTURE TIME: 13:10
CLIENT ba & & B Jacobson	WEATHER: Rein
PURPOSE OF OBSERVATIONS	un Ochright - Fe Wall
H-C REPRESENTATIVE 50 P	_H C PROJECT MANAGERDL\+
CONTRACTOR Rentich (resoluti	
CONTRACTOR REP. Acron/Stave	JOB PHONE
the contractor to comply with the plans and specifications througho representative. The presence of our field representative will be for the supervision or direction of the actual work of the contractor, his emplo and testing by our firm shall excuse the contractor in any way for safety on this project. The conclusions and recommendations of the	of the contractor's activities relating to geotechnical engineering. We rely or ut the duration of the project irrespective of the presence of the Hart Crowsel e purpose of providing observation and field testing. Our work does not include byses or agents. Neither the presence of our representative nor the observation defects discovered in his work. Our firm will not be responsible for job or site is field report are subject to review by the Hart Crowser Project Manager.
ation lacels designate a	chemically mutalde hell.
Dalage Constalled BR o	uner directed plangatur, + RR
	require composition testing.
6 mortal at logical las	rain crossed ly CB wall could
	Atim took when a when bown bern
has clamas to be seen	
BY: REVIEWED BY:	I have read and understand the content of this Field Report

تة			
HART	CRO	WSI	ER

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581 206.324.9530

100 NO 7000	IV.	
Field Report No	11	
Page	of	

ob Jawhson		Date _	10-14-99
HC Den on sile	7:45. Sterm dra	in Cappel at both	ends 6 feet between
setimos very	well to does work	y into stom dro	· · · · · · · · · · · · · · · · · · ·
0.5 tation		0	
Sterm Drie			
0+90	28 [/]		
0+95	27'		
storibaile so	I hum section O	+90 -> 1+16 in	PC-6. (110 CY)
Stappell so	nitred my lo	0+20 -> 0+45	m pc-7 (160 CY)
Llit which	at 0+45 at 29	,5'	
5 Tesion			
20+43	30		
0+38	34′		
()+32	30′		
0+28	29'		
0+47	25 ¹ ,		
slung in	Notice of 18,40.	6.	
	tore three ment or	<u> </u>	
18,30 HC	Rep off-site.		
		,	
/ :	REVIEWED BY	: I have read an	nd understand the content of this Field Repor
r z			

HART CROWSER REPRESENTATIVE

HART CROWSER PROJECT MANAGER

CONTRACTOR REPRESENTATIVE



Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581 206.324.9530

Job No. 4063-	10
Field Report No	12
Page/	of

			206.324.9530	
ob	Jawssen		Date _/O-/5-99	
0716	HC rep on it			
ONC	HC NOP IN AU	/	C 7 6 -0 -0000	
			Execute 0,20 70128.	
	No leadage in	to Storm Draw	m of slury.	
tation	m Dipth			
Q+	31 29'			
0+	26 28			
()-	123 26 > vyear	adtil eta		
	+20 29'	The same of the sa		
		0(67 000 7 60		***************************************
	Add 54 Cy to f	01 467 3-	1,573)	۸
P1	worded copies	of lab date	for strapiles to Renter	h.
122	O HC Rep of	dir		
	1			
)			
	,			
			3	
' :		REVIEWED BY:	I have read and understand the content	of this Field Repo





Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581

Job No. 4063-	10
Field Report No.	13
Page	_ of

slung.
Withouther
pe tumis
bus duest
PVC blank.
TVC OIDIAL.
Tropped Lovel
1=10000
e down (85°¢
ntent of this Field Report.
PRESENTATIVE

	Job No. 4063-10
HARTCROWSER Hart Crowser, Inc. 1910 Fairview Avenue East	Field Report No.
Seattle, Washington 98102-3699	Page of
FIELD REPORT	DATE 10-19-99 S M (T) W Th F S
JOB	ARRIVAL TIME:
LOCATION Ballows	DEPARTURE TIME:
CLIENT ALB Jacobson	WEATHER: Sunny
PURPOSE OF OBSERVATIONS	
H-C REPRESENTATIVE TO PROJECT	T MANAGER
CONTRACTOR levatech	PERMIT NO
CONTRACTOR REP.	JOB PHONE
and testing by our firm shall excuse the contractor in any way for defects discovered in safety on this project. The conclusions and recommendations of this field report are su COMMENTS: Exit 0715 11 Pep cn site	bject to review by the Hart Crowser Project Manager.
Smart 12 touches (9 touches) 3 years	
Depths to 8-9.5' throughout a	t lot conditate
Stabole from Grote 2 in PC-	
ex vol: 160 cy. 5 samples tuber	
1525 FC Dopog	
Colin Hyperhout sprod	on bighung not in soile to
bear down gun gun	
1530 HC nep off site.	
9 19	

BY: REVIEWED BY:

I have read and understand the content of this Field Report.

hany 1. Porte

BLV



FIELD REPORT

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581

Job No. 4063-16.							
Field Report N	10. <u>15</u>						
Page	of						
DATE _10 -							
S M	T (W) Th F	S					

FIELD REPORT	206.324.9530 DATE 10-10-59 S M T (W) Th F S
JOB Jawbara	ARRIVAL TIME: 0730
Chrom Townson Tumbo	DEPARTURE TIME:
CLIENT A&B Jandrew	WEATHER: Fun /Sum
PURPOSE OF OBSERVATIONS	0
H-C REPRESENTATIVE 33P	H C PROJECT MANAGER _ DLH
CONTRACTOR Remtech	PERMIT NO
CONTRACTOR REP.	JOB PHONE
representative. The presence of our field representative will be for the p supervision or direction of the actual work of the contractor, his employed and testing by our firm shall excuse the contractor in any way for defined the safety on this project. The conclusions and recommendations of this	the contractor's activities relating to geotechnical engineering. We rely on the duration of the project irrespective of the presence of the Hart Crowser burpose of providing observation and field testing. Our work does not include sees or agents. Neither the presence of our representative nor the observation fects discovered in his work. Our firm will not be responsible for job or site field report are subject to review by the Hart Crowser Project Manager.
COMMENTS: 0730 HC nep on site I row bound gote 7-	
total in the war	- The years some showing by
tothis to pung.	returen 1+14 ≥ 1+37.
The state of the s	sever line = 12'dap, at 1+20-
	• /
	end revea many and tobell
Showy level in the	wh ant to
	and gold a showing a
ila elletilla eta	y (mux boulpossur =15p6i)
	eb-H enume breuber and
stor or hus witi	2, recentations as in the
Trash pump.) so as a same and
1700 haven beeds off 5	betolar pula "Ellu mared gratinis
To 25 psig. O, LEL H25C	D. YOC mintred, O= 206% (ambient
VOC = 0,2 ppm @ CG,H) 5	LEL = 0. 1705 Exit hele.
mor to made and 1710	Sodel of w/ 18" alm inlated
To 20 gbia. 0,= 205% -	-20,3%. VOCCOHS LELEO.
1720 Exit Hole repline	L Cover.
1743 HcRep of site	
BY: REVIEWED BY:	I have read and understand the content of this Field Report.

HART CROWSER REPRESENTATIVE

HART CROWSER PROJECT MANAGER

CONTRACTOR REPRESENTATIVE



Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581

Job No. __ 4063-10 Page ______ of ___

FIELD REPORT	206.324.9530 DATE S M T W D F S
JOB _ Jicobson - From Wall	ARRIVAL TIME:
LOCATION Bollson	DEPARTURE TIME:
CLIENT AIB Jacobson	WEATHER: Fog , som sun
PURPOSE OF OBSERVATIONS	oversig ht
H-C REPRESENTATIVE Denk Ormod H	C PROJECT MANAGER
CONTRACTOR / Grasslution	PERMIT NO
CONTRACTOR REP / Store	JOB PHONE
This report presents opinions formed as a result of our observation of the the contractor to comply with the plans and specifications throughout the representative. The presence of our field representative will be for the purp supervision or direction of the actual work of the contractor, his employees and testing by our firm shall excuse the contractor in any way for defects safety on this project. The conclusions and recommendations of this field.	duration of the project irrespective of the presence of the Hart Crowser lose of providing observation and field testing. Our work does not include or agents. Neither the presence of our representative nor the observations discovered in his work. Our firm will not be responsible for job or site d report are subject to review by, the Hart Crowser Project Manager.
COMMENTS: HC rip on-site. Steve Day	
	the newly discoursed steel-encised sever
, ,	section and top off all of the
	our & botch plant to guer gum.
	of gate # 1. However there is too
	tion (from the previous gate) and Rental
	hen they start to place iron filing
	my are going to move some excess
() () () () ()	one great to create noon for the
	to high pH there is some difficulty
J. 1 / 1	1 ste (#2) to break, it is hippening,
but slowly	
- φ/15	<u>4'</u>
1+27 2	
1 + 33 24	
1+25 24 1+20 24'	(rpipe gra)
1+14 24'	
[717 27	
REVIEWED BY:	I have read and understand the content of this Field Report



FIELD REPORT

Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699 FAX 206.328.5581 206.324.9530

Job No. ____4063-10 Page _______ of _____ DATE ___

TILLS TILL STORM	S M T W Th (E) S
JOB Jacobson - Ivan Wall	ARRIVAL TIME:O745
LOCATIONBalland	DEPARTURE TIME:
02:2:::	WEATHER: Fog, Men sun
PURPOSE OF OBSERVATIONS Construction on right	
H-C REPRESENTATIVE Duck Owned H C PROJECT	
CONTRACTOR Resolutions	PERMIT NO
CONTRACTOR REP. Mark or Agran / Stree Dy	JOB PHONE
This report presents opinions formed as a result of our observation of the contractor's act the contractor to comply with the plans and specifications throughout the duration of the prepresentative. The presence of our field representative will be for the purpose of providing supervision or direction of the actual work of the contractor, his employees or agents. Neither and testing by our firm shall excuse the contractor in any way for defects discovered in a safety on this project. The conclusions and recommendations of this field report are sub	project irrespective of the presence of the Hart Crowser observation and field testing. Our work does not include or the presence of our representative nor the observation his work. Our firm will not be responsible for job or site ject to review by the Hart Crowser Project Manager.
COMMENTS: HC vip ensite. Rentach is le	
to Resource, but no one has contacted	
time the trucks are waiting Stee ?	2 continua to reinculste
the water / guar gam is gate #2 - H	
number are drapping but slowly. 151	5 Passinia cills & scripts
material - send trucks All off-site.	
note: HC rep has collected and submitted.	
in the City of Southe fill great	to reduce the moisture
content and get compaction. Song	oles Submitted to HC
gestech lab (with line) and moister	
served different line contents (12, 22	32, 5%) and a proche
with 2% line (6, weight)	
BY: REVIEWED BY:	I have read and understand the content of this Field Report.



Hart Crowser, Inc. 1910 Fairview Avenue East Seattle, Washington 98102-3699

4063-10 Job No. ___

FIELD REPORT	206.324.9530 DATE S M T W Th F S
JOB _ Jacobson - Iron wall	ARRIVAL TIME: 0745
LOCATION Ballard	DEPARTURE TIME:
CLIENT A&B Truban	WEATHER: Overcast - Son asia
PURPOSE OF OBSERVATIONSConstruction	- oversight
H-C REPRESENTATIVE Dorck Orman	_H C PROJECT MANAGER
CONTRACTOR Winterly Crosolution	PERMIT NO
CONTRACTOR REP. Mort or Aeron (S	JOB PHONE
the contractor to comply with the plans and specifications throughout representative. The presence of our field representative will be for the supervision or direction of the actual work of the contractor, his employend testing by our firm shall excuse the contractor in any way for disafety on this project. The conclusions and recommendations of the	of the contractor's activities relating to geotechnical engineering. We rely on at the duration of the project irrespective of the presence of the Hart Crowser purpose of providing observation and field testing. Our work does not include eyees or agents. Neither the presence of our representative nor the observation effects discovered in his work. Our firm will not be responsible for job or site is field report are subject to review by the Hart Crowser Project Manager.
COMMENTS: He rip on-site. Kuntah	. / 🗇 /
weekend - Keurtch runoved apore	
1 1	Stre Day finally got guar to
	ester feel in the trench has displand over
2. He has then recipculated 3 g	
	entinue to dig The section of treach
they had started over The mikered	11 11 11 11
of material and sounding trench-	
in approximately 25° of the 50°	
	gate while executing out of the
	t of guer so this is necessary to
	v very little iron/ Soul mix Seems to
be removed from The trench as The	y are execusting. They astime to dis
	isch the C-B on the west side.
Then the tron is tilled to	6-7' depth (below grade) throughout
	Cotons of sand +6 tons of Hon per track.
Dioths: 0+90 28'	0165 305 0140 34
0+ 35 25	0+60 31' (fill e24')
OT 80 29'	0 +55 32 (tille 29')
0+75 29.5	0150 32
0 r 70 30.5'	ot 45 33
DEMENSED DV.	I have seed and understand the seed of the first

BY:

REVIEWED BY:

I have read and understand the content of this Field Report.

APPENDIX B PHOTOGRAPHS OF WALL CONSTRUCTION

			有关的数据的数据的数据的		
		The second second second			
	A STATE OF THE OWNER.				
	对自己的特别的				
	be left that we work to				
				The second second	
					The state of the state of
Mary Karo Misandhire dhireadh	Comment of the state of the sta	Design to Free car The conc.	Salaren apartual de percenta de la como de	the committee of the second	



Photograph B-1 Area north of railroad tracks prior to fill.



Photograph B-2 Area south of railroad tracks prior to excavation.



Photograph B-3 Protection of water line with concrete.




Photograph B-4 Compaction of fill beneath railroad tracks.



Photograph B5 Excavation of trench for cement-bentonite slurry

Photograph B-6 Filling grates with iron-sand mixture.




Hart Crowser J-4063-10




Photograph B7 Restoration of storm drain in fill area north of railroad tracks.


Photograph B-8 Excavated area after backfill.




APPENDIX C LABORATORY DATA HART CROWSER, INC. AND TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES NORTHWEST, INC.

e en			TO SEE SEE SEE	Taker werd Mily Peli	Registration (12 / 2 / 2 / 12 / 12 / 12 / 12 / 12 / 1			X-1	1965年 東京 1987年	THE STATE OF THE S	1 10 CONTRACT	STATE OF STATE OF	
								7/9						
rings a		- 140 A												
		41. 304.												
			e tour de s											
	tersy a													
	7.2													
												Taring.		
		4												
						At 15 The						e gard signed Sign		
												200 Hz 17		SALL STORY







<i>HARTCROWSER</i>			Page
			Job No. 7188
Project Jacobson	Terminals		Date
Calculations for Affect	of line almixt	we	Made by GW
to observe of	ixed with I ffect on mois six hours open water loss is of dry weigh of dry weigh of dry weigh	tare content.	weight efter in temperature
Sample	70 Cure Loss	total moisture	
1070 Line	3°E	17%	
2%	2%	18%	
3%	3%	16000	
5%	4%	23%	
unamended		17%	

800 Sleater-Kinney SE, PMB #262 Lacey, Washington 98503-1127

Mobile Environmental Laboratories Environmental Sampling Services Telephone:

360-459-4670

Fax:

360-459-3432

October 29 1999

Doug Hillman Hart Crowser 1910 Fairview Ave. E Seattle, WA 98102-3699

Dear Mr. Hillman

Please find enclosed the analytical data report for the Jacobson Terminal project in Ballard, Washington. Mobile Laboratory services were conducted on October 7 – 25, 1999. Soil and water samples were analyzed for Gasoline by NWTPH-Gx, Specific Halogenated Hydrocarbons and BTEX by Method 8021B, and Pb, Cd, Cr, As, Cu, Zn, and Ni by Method 7000 series.

The results of these analyses are summarized in the attached tables. All soil values are reported on a dry weight basis. Applicable detection limits and QA/QC data are included. An invoice for this work has been sent to your accounting department.

TEG Northwest appreciates the opportunity to have provided analytical services to Hart Crowser for this project. It was a pleasure working with you, and we are looking forward to the next opportunity to work together.

Sincerely,

Michael A. Korosec

Michael akorne

President

QA/QC FOR ANALYTICAL METHODS

GENERAL

The TEG Northwest Laboratory quality assurance and quality control (QA/QC) procedures are conducted following the guidelines and objectives which meet or exceed certification/-accreditation requirements of California DOHS, Washington DOE, and Oregon DEQ. The Quality Control Program is a consistent set of procedures which assures data quality through the use of appropriate blanks, replicate analyses, surrogate spikes, and matrix spikes, and with the use of reference standards that meet or exceed EPA standards.

When analyses are taking place on-site with the mobile lab, the need for Field Blanks or Travel/Trip Blanks is eliminated. If there is going to be a delay before sample preparation for analysis, the sample is stored at 4° C.

ANALYTICAL METHODS

TEG Northwest Labs use analytical methodologies which are in conformity with U. S. Environmental Protection Agency (EPA), Washington DOE, and Oregon DEQ methodologies. When necessary and appropriate due to the nature or composition of the sample, TEG may use variations of the methods which are consistent with recognized standards or variations used by the industry and government laboratories.

TPH-Gasoline, **TPH-Diesel**

(Gasoline and/or Diesel, Modified EPA 8015, NWTPH-Gx and NWTPH-Dx)

A check standard is run at the beginning of the day. 1) A close standard is run at the end of the day. 2) Both open and close standards must be within 15% of the continuing calibration curve value. All samples are prepared with a surrogate spike, and the recovery must be between 65% and 135% unless high sample concentrations interfere with the determination of the recovery percentage. A duplicate sample is run at a rate of 1 per 10 samples. At least 1 method blank is run per 20 samples analyzed.

Purgeable Volatile Aromatics (BTEX, EPA 8021B)

A check standard is run at the beginning of the day. The check standard is run at the end of the day. Both open and close standards must be within 15% of the continuing calibration curve value. All samples are prepared with a surrogate spike, and the recovery must be between 65% and 135% unless high sample concentrations interfere with the determination of the recovery percentage. At least 1 method blank is run per day.

Purgeable Volatile Halocarbons (Chlorinated Hydrocarbons, EPA 601/8021B)

A calibration standard is run at the beginning of the day. The standard must be within 15% of the continuing calibration curve value. The standard is rerun at the end of the day. All samples are prepared with a surrogate spike, and the recovery must be between 65% and 135%. At least 1 method blank is run per day.

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aroma	itic Hydrocarb	ons (EPA 80	21B) in Soil					Dup
SAMPLE DESCRIPTION		Method	PC2 S-1	PC2 S-2	PC2 S-3	PC2 S-4	PC2 S-5	PC2 S-5
		Blank						
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL							
DATE ANALYZED		9/11/99	9/11/99	9/11/99	9/11/99	9/11/99	9/11/99	9/11/99
Wind shlowide	0.25	nd	nd	nd	nd	nd	nd	nd
Vinyl chloride Benzene	0.05	nd	nd	nd	nd	nd	nd	nd
Toluene	0.05	nd	nd	nd	nd	nd	0.08	nd
Ethylbenzene	0.05	nd	nd	nd	nd	nd	nd	nd
Total Xylenes	0.05	nd	nd	nd	nd	nd	nd	nd
1.1-Dichloroethene	0.05	nd	nd	nd	nd	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd	nd	nd	nd	nd
Trans-1.2-dichlorethene	0.05	nd	nd	nd	nd	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd
Cis-1.2-dichloroethene	0.05	nd	nd	nd	0.06	nd	0.05	0.05
Chloroform	0.05	nd	nd	nd	nd	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd	nd	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd	nd	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	nd	0.12	0.16	nd	nd	nd
1,1,2-Trichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	0.57	0.83	nd	0.50	0.48	0.44
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd	nd	nd	nd	nd
SURROGATE RECOVERY (%)		109	103	103	130	99	86	88

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aromatic Hydrocarbons (EPA 8021B) in Soil

SAMPLE DESCRIPTION		PC5 S-1	PC5 S-2	PC5 S-3
	mg/kg	mg/kg	mg/kg	mg/kg
	MDL			
DATE ANALYZED		9/12/99	9/12/99	9/12/99
		_		
Vinyl chloride	0.25	nd	nd	nd
Benzene	0.05	nd	0.15	nd
Toluene	0.05	nd	nd	0.58
Ethylbenzene	0.05	nd	nd	20
Total Xylenes	0.05	2.6	0.39	92
1,1-Dichloroethene	0.05	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	nd	nd
Chloroform	0.05	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	nd	nd
1,1,2-Trichloroethane	0.05	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	nd	nd
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd
SURROGATE RECOVERY (%)		123	106	82

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aroma	11, 11 0011	Method	PC3 S-1	PC3 S-2	PC3 S-3	PC4 S-1	PC4 S-2	PC4 S-3	Dup PC4 S-1
SAMPLE DESCRIPTION		Blank	PC3 S-1	PC3 3-2	PC3 3-3	FC4 5-1	FC4 3-2	FC4 5-3	FC4 5-1
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL								
DATE ANALYZED		9/12/99	9/12/99	9/12/99	9/12/99	9/12/99	9/12/99	9/12/99	9/12/99
Vinyl chloride	0.25	nd							
Benzene	0.05	nd	nd	nd	nd	0.14	nd	0.17	0.10
Toluene	0.05	nd							
Ethylbenzene	0.05	nd							
Total Xylenes	0.05	nd	nd	nd	nd	0.58	1.60	0.19	0.58
1.1-Dichloroethene	0.05	nd							
Methylene chloride	0.05	nd							
Trans-1,2-dichlorethene	0.05	nd							
1,1-Dichloroethane	0.05	nd							
Cis-1,2-dichloroethene	0.05	nd							
Chloroform	0.05	nd							
1,1,1-Trichloroethane (TCA)	0.05	nd							
Carbontetrachloride	0.05	nd							
1,2-Dichloroethane	0.05	nd							
Trichloroethene (TCE)	0.05	nd	nd	nd	nd	nd	nd	0.53	nd
1,1,2-Trichloroethane	0.05	nd							
Tetrachloroethene (PCE)	0.05	nd	0.21	nd	nd	nd	0.96	1.70	nd
1,1,1,2-Tetrachloroethane	0.05	nd							
SURROGATE RECOVERY (%)		125	114	86	90	96	101	92	101

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

SAMPLE DESCRIPTION		Method	PC6 S-1	PC6 S-2	PC6 S-3	PC7 S-1	PC7 S-2	PC7 S-3	PC6 S-3
		Blank							
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL								
DATE ANALYZED		9/14/99	9/14/99	9/14/99	9/14/99	9/14/99	9/14/99	9/14/99	9/14/99
Vinyl chloride	0.25	nd							
Benzene	0.05	nd							
Toluene	0.05	nd	0.16	0.07	nd	nd	nd	nd	nd
Ethylbenzene	0.05	nd							
Total Xylenes	0.05	nd	nd	0.12	nd	0.14	nd	0.16	nd
,1-Dichloroethene	0.05	nd							
Methylene chloride	0.05	nd							
Trans-1,2-dichlorethene	0.05	nd							
1,1-Dichloroethane	0.05	nd							
Cis-1,2-dichloroethene	0.05	nd	1.60	nd	nd	nd	nd	nd	nd
Chloroform	0.05	nd							
1,1,1-Trichloroethane (TCA)	0.05	nd							
Carbontetrachloride	0.05	nd							
,2-Dichloroethane	0.05	nd							
Trichloroethene (TCE)	0.05	nd	nd	nd	nd	nd	0.37	nd	nd
,1,2-Trichloroethane	0.05	nd							
Tetrachloroethene (PCE)	0.05	nd	nd	0.09	0.23	0.22	3.90	0.13	0.32
1,1,1,2-Tetrachloroethane	0.05	nd							
SURROGATE RECOVERY (%)		86	87	103	88	112	105	108	113

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT

Seattle, Washington Hart Crowser, Inc.

(EPA 8021B) in Soil

Specific Halogenated and Aromatic Hydrocarbons (EFA 8021B) in Sou	Hydrocarbo	ons (EPA 80	21B) in Soil						
SAMPLE DESCRIPTION		Method	Method	SP - 1 S-1	SP-1S-1 SP-1S-2	SP - 1 S-3	SP-1S-4 SP-1S-5 SP-1S-6	SP - 1 S-5	SP - 1 S-6
		Blank	Blank						
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL								
DATE ANALYZED		10/7/99	10/8/99	10/7/99	10/7/99	10/7/99	10/8/99	10/8/99	10/8/99
Vinyl chloride	0.25	nd	nd.	nd	nd	nd	nd	nd	nd
Benzene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Toluene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Ethylbenzene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Total Xylenes	0.05	nd	nd	nd	nd	nd	nd	nd	nd
1,1-Dichloroethene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Chloroform	0.05	nd	nd	nd	nd	nd	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd	nd	nd	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	nd	nd	nd	nd	nd	nd	0.11
1,1,2-Trichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	nd	nd	1.8	nd	nd	0.86	nd
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd	nd	nd	nd	nd	nd
SURROGATE RECOVERY (%)		92	114	88	98	67	84	80	97

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

SAMPLE DESCRIPTION		Method	PNCS - 2	PNCS - 2	PNCS - 2	PC - 1	PC - 1	PC - 1	PC - 1
		Blank	S - 1	S - 2	S - 3				
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL								
DATE ANALYZED		10/9/99	10/9/99	10/9/99	10/9/99	10/9/99	10/9/99	10/9/99	10/9/99
Vinyl chloride	0.25	nd	nd	nd	nd	nd	nd	nd	nd
Benzene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Toluene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Ethylbenzene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Total Xylenes	0.05	nd	nd	nd	nd	nd	nd	nd	nd
,1-Dichloroethene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Chloroform	0.05	nd	nd	nd	nd	nd	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd	nd	nd	nd	nd	nd
,2-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	nd	nd	nd	nd	nd	nd	nd
1,1,2-Trichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	nd	nd	nd	nd	nd	nd	nd
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd	nd	nd	nd	nd	nd
SURROGATE RECOVERY (%)		81	93	108	11	90	112	93	107

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aromatic Hydrocarbons (EPA 8021B) in Water.

SAMPLE DESCRIPTION		Method	T - 1	T - 1
		Bla nk		Dup
	(ug/l)	(ug/l)	(ug/l)	(ug/l)
	MDL			
DATE ANALYZED		10/9/99	10/9/99	10/9/99
Vinyl chloride	5.00	nd	nd	nd
Benzene	1.00	nd	nd	nd
Toluene	1.00	nd	nd	nd
Ethylbenzene	1.00	nd	nd	nd
Total Xylenes	1.00	nd	nd	nd
1,1-Dichloroethene	1.00	nd	nd	nd
Methylene chloride	1.00	nd	nd	nd
Trans-1,2-dichlorethene	1.00	nd	nd	nd
1,1-Dichloroethane	1.00	nd	nd	nd
Cis-1,2-dichloroethene	1.00	nd	nd	nd
Chloroform	1.00	nd	nd	nd
1,1,1-Trichloroethane (TCA)	1.00	nd	nd	nd
Carbontetrachloride	1.00	nd	nd	nd
1,2-Dichloroethane	1.00	nd	nd	nd
Trichloroethene (TCE)	1.00	nd	0.86	1.22
1,1,2-Trichloroethane	1.00	nd	nd	nd
Tetrachloroethene (PCE)	1.00	nd	nd	nd
1,1,1,2-Tetrachloroethane	1.00	nd	nd	nd
1,1,2,2-Tetrachloroethane	1.00	nd	nd	nd
1,3-Dichlorobenzene	1.00	nd	nd	nd
1,4-Dichlorobenzene	1.00	nd	nd	nd
1,2-Dichlorbenzene	1.00	nd	nd	nd
SURROGATE RECOVERY (%)		89	85	102

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aroma SAMPLE DESCRIPTION		Method	PNCS -2	PNCS -2	PNCS -2	PC - 1	PC - 1	PC - 1	PC - 1
British ED BESCHI TION		Blank	S - 1	S - 2	S - 3	S - 1	S - 2	S - 3	S - 3
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL								
DATE ANALYZED		10/9/99	10/9/99	10/9/99	10/9/99	10/9/99	10/9/99	10/9/99	10/9/99
Vinyl chloride	0.25	nd							
Benzene	0.05	nd							
Toluene	0.05	nd							
Ethylbenzene	0.05	nd							
Total Xylenes	0.05	nd							
1,1-Dichloroethene	0.05	nd							
Methylene chloride	0.05	nd							
Trans-1,2-dichlorethene	0.05	nd							
1,1-Dichloroethane	0.05	nd							
Cis-1,2-dichloroethene	0.05	nd							
Chloroform	0.05	nd							
1,1,1-Trichloroethane (TCA)	0.05	nd							
Carbontetrachloride	0.05	nd							
1,2-Dichloroethane	0.05	nd							
Trichloroethene (TCE)	0.05	nd							
1,1,2-Trichloroethane	0.05	nd							
Tetrachloroethene (PCE)	0.05	nd	nd	nd	nd	, nd	nd	nd	nd
1,1,1,2-Tetrachloroethane	0.05	nd							
SURROGATE RECOVERY (%)		81	93	108	111	90	112	93	107

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aromat	ic Hydrocarb	ons (EPA 80	21B) in Soil			Dup	
SAMPLE DESCRIPTION		Method	PH 1 S-1	PH 1 S-2	PH 2 S-1	PH 2 S-1	PH 3 S-1
		Blank					
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL						
DATE ANALYZED		10/10/99	10/10/99	10/10/99	10/10/99	10/10/99	10/10/99
Vinyl chloride	0.25	nd	nd	nd	nd	nd	nd
Benzene	0.05	nd	nd	nd	nd	nd	nd
Toluene	0.05	nd	nd	nd	nd	nd	nd
Ethylbenzene	0.05	nd	nd	nd	nd	nd	nd
Total Xylenes	0.05	nd	0.72	0.41	nd	nd	nd
1,1-Dichloroethene	0.05	nd	nd	nd	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	nd	nd	nd	nd	nd
Chloroform	0.05	nd	nd	nd	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	nd	nd	0.15	0.23	nd
1,1,2-Trichloroethane	0.05	nd	nd	nd	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	nd	nd	1.60	2.20	nd
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd	nd	nd	nd
SURROGATE RECOVERY (%)		91	107	94	108	109	115

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

 $\frac{ \mbox{Specific Halogenated and Aromatic Hydrocarbons (EPA 8021B) in Soil}}{\mbox{SAMPLE DESCRIPTION} \qquad \qquad \mbox{SS} - 1 \qquad \mbox{SS} - 2}$

STANI EE BESCHI HOL.			
	mg/kg	mg/kg	mg/kg
	MDL		
DATE ANALYZED		10/9/99	10/9/99
Vinyl chloride	0.25	nd	nd
Benzene	0.05	nd	nd
Toluene	0.05	0.13	nd
Ethylbenzene	0.05	1.4	nd
Total Xylenes	0.05	11	nd
1,1-Dichloroethene	0.05	nd	nd
Methylene chloride	0.05	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd
1,1-Dichloroethane	0.05	nd	nd
Cis-1,2-dichloroethene	0.05	nd	nd
Chloroform	0.05	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd
Carbontetrachloride	0.05	nd	nd
1,2-Dichloroethane	0.05	nd	nd
Trichloroethene (TCE)	0.05	nd	nd
1,1,2-Trichloroethane	0.05	nd	nd
Tetrachloroethene (PCE)	0.05	nd	nd
1,1,1,2-Tetrachloroethane	0.05	nd	nd
		102	104
SURROGATE RECOVERY (%)		102	104

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aromatic Hydrocarbons (EPA 8021B) in Soil

SAMPLE DESCRIPTION		Method	PC 7 S - 4	PC 7 S - 5
		Bla nk		
	mg/kg	mg/kg	mg/kg	mg/kg
	MDL			
DATE ANALYZED		10/15/99	10/15/99	10/15/99
Vinyl chloride	0.25	nd	nd	nd
Benzene	0.05	nd	nd	nd
Toluene	0.05	nd	nd	nd
Ethylbenzene	0.05	nd	nd	nd
Total Xylenes	0.05	nd	nd	0.40
1,1-Dichloroethene	0.05	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	nd	nd
Chloroform	0.05	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	nd	nd
1,1,2-Trichloroethane	0.05	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	0.05	0.07
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd
SURROGATE RECOVERY (%)		88	83	103

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

SAMPLE DESCRIPTION		Method	Method	JT - 3	JT - 6	JT - 7	JT - 6	JT - 7	JT - 6
		Bla nk	Bla nk						
2	(ug/l)	(ug/l)	(ug/l)	(ug/l)	(ug/l)	(ug/l)	(ug/l)	(ug/l)	(ug/l)
	MDL								
DATE ANALYZED		10/15/99	10/18/99	10/15/99	10/15/99	10/15/99	10/18/99	10/18/99	10/18/99
Vinyl chloride	5.00	nd	nd	nd	24	7.0	41	10	40
Benzene	1.00	nd	nd	29	20	2.7	24	2.1	23
Toluene	1.00	nd	nd	nd	nd	2.0	1.7	nd	1.4
Ethylbenzene	1.00	nd							
Total Xylenes	1.00	nd							
1,1-Dichloroethene	1.00	nd							
Methylene chloride	1.00	nd							
Trans-1,2-dichlorethene	1.00	nd							
1,1-Dichloroethane	1.00	nd							
Cis-1,2-dichloroethene	1.00	nd	nd	nd	58	3.0	61	2.1	45
Chloroform	1.00	nd							
1,1,1-Trichloroethane (TCA)	1.00	nd							
Carbontetrachloride	1.00	nd							
1,2-Dichloroethane	1.00	nd							
Trichloroethene (TCE)	1.00	nd							
1,1,2-Trichloroethane	1.00	nd							
Tetrachloroethene (PCE)	1.00	nd	nd	nd	nd	2.9	nd	nd	nd
1,1,1,2-Tetrachloroethane	1.00	nd							
1,1,2,2-Tetrachloroethane	1.00	nd							
,3-Dichlorobenzene	1.00	nd	nd	15	240	110	250	97	240
1,4-Dichlorobenzene	1.00	nd	nd	8.7	120	93	130	88	130
1,2-Dichlorbenzene	1.00	nd	nd	1.4	19	6.8	9.2	3.3	18
SURROGATE RECOVERY (%)		114	92	102	109	108	102	121	103

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aromatic	c Hydrocarb	ons (EPA 80	21B) in Soil		Dup
SAMPLE DESCRIPTION		PC 8 S-1	PC 8 S-2	PC 8 S-3	PC 8 S-2
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL				
DATE ANALYZED	1	10/18/99	10/18/99	10/18/99	10/18/99
Vinyl chloride	0.25	nd	nd	nd	nd
Benzene	0.05	nd	nd	nd	nd
Toluene	0.05	nd	nd	nd	nd
Ethylbenzene	0.05	nd	nd	nd	nd
Total Xylenes	0.05	nd	nd	nd	nd
1,1-Dichloroethene	0.05	nd	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	nd	nd	nd
Chloroform	0.05	nd	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	nd	nd	nd
1,1,2-Trichloroethane	0.05	nd	nd	nd	. nd
Tetrachloroethene (PCE)	0.05	nd	nd	nd	nd
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd	nd
					S
SURROGATE RECOVERY (%)		93	114	75	131

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aromatic Hydrocarbons (EPA 8021B) in Soil

SAMPLE DESCRIPTION		Method	PC 8 S-4	PC 8 S-5
		Blank		
	mg/kg	mg/kg	mg/kg	mg/kg
	MDL			
DATE ANALYZED		10/19/99	10/19/99	10/19/99
	0.25	1		1
Vinyl chloride	0.25	nd	nd	nd
Benzene	0.05	nd	nd	nd
Toluene	0.05	nd	1.60	0.37
Ethylbenzene	0.05	nd	nd	nd
Total Xylenes	0.05	nd	nd	nd
1,1-Dichloroethene	0.05	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	0.49	nd
Chloroform	0.05	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	nd	nd
1,1,2-Trichloroethane	0.05	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	nd	nd
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd
SURROGATE RECOVERY (%)		129	95	97

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aromatic Hydrocarbons (EPA 8021B) in Soil	: Hydrocarb	ons (EPA 80	21B) in Soil		40			Dup
SAMPLE DESCRIPTION		Method Blank	Method Blank	PC 9 S-1	PC 9 S-2	PC 9 S-3	PC 9 S-4	PC 9 S-4
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL							
DATE ANALYZED		10/20/99	10/21/99	10/20/99	10/21/99	10/21/99	10/21/99	10/21/99
Vinyl chloride	0.25	nd	nd	nd	nd	nd	nd	nd
Benzene	0.05	nd	nd	nd	0.41	0.23	0.80	1.01
Toluene	0.05	nd	nd	0.09	1.2	0.62	1.9	1.6
Ethylbenzene	0.05	nd	nd	nd	4.9	0.14	0.45	0.35
Total Xylenes	0.05	nd	nd	0.22	29	1.4	3.3	2.7
1,1-Dichloroethene	0.05	nd	nd	nd	nd	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd	nd	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd	nd	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	nd	nd	0.05	nd	0.08	0.05
Chloroform	0.05	nd	nd	nd	nd	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd	nd	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd	nd	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	nd	nd	nd	nd	nd	nd
1,1,2-Trichloroethane	0.05	nd	nd	nd	nd	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	nd	nd	nd	nd	nd	nd
1, 1, 1, 2-Tetrachloroethane	0.05	nd	nd	nd	nd	nd	nd	nd
SUBBOGATE BECOVERY (%)		70	89	101	83	101	124	113

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aromatic Hydrocarbons (EPA 8021B) in Soil

SAMPLE DESCRIPTION		Method Blank	PC 10 S-1	PC 10 S-2	PC 10 S-3	PC 10 S-4	PC 10 S-5
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL						
DATE ANALYZED		10/22/99	10/21/99	10/20/99	10/21/99	10/22/99	10/22/99
Vinyl chloride	0.25	nd	nd	nd	nd	nd	nd
Benzene	0.05	nd	nd	nd	0.16	0.07	0.47
Toluene	0.05	nd	nd	nd	0.11	nd	nd
Ethylbenzene	0.05	nd	nd	nd	0.19	nd	nd
Total Xylenes	0.05	nd	1.30	1.20	1.20	nd	0.77
1,1-Dichloroethene	0.05	nd	nd	nd	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	nd	0.10	0.12	nd	nd
Chloroform	0.05	nd	nd	nd	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	0.05	1.10	nd	nd	nd
1,1,2-Trichloroethane	0.05	nd	nd	nd	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	0.44	0.83	0.49	0.27	nd
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd	nd	nd	nd
SURROGATE RECOVERY (%)		95	127	123	119	122	89

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aroma	atic Hydrocarb	ons (EPA 80	21B) in Soil			Dup	
SAMPLE DESCRIPTION		Method	PC11	PC11	PC11	PC11	PC12
		Blank	S - 1	S - 2	S - 3	S - 3	S - 1
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL						
DATE ANALYZED		10/25/99	10/25/99	10/25/99	10/25/99	10/25/99	10/25/99
Vinyl chloride	0.25	nd	nd	nd	nd	nd	nd
Benzene	0.05	nd	nd	nd	nd	nd	nd
Toluene	0.05	nd	nd	nd	nd	nd	0.10
Ethylbenzene	0.05	nd	nd	nd	nd	nd	nd
Total Xylenes	0.05	nd	0.14	0.10	0.24	0.28	nd
1,1-Dichloroethene	0.05	nd	nd	nd	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	0.21	nd	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd
Cis-1,2-dichloroethene	0.05	nd	0.11	0.18	0.11	0.15	nd
Chloroform	0.05	nd	nd	nd	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd	nd	nd	nd
Trichloroethene (TCE)	0.05	nd	0.15	0.34	0.21	0.22	0.32
1,1,2-Trichloroethane	0.05	nd	nd	nd	nd	nd	nd
Tetrachloroethene (PCE)	0.05	nd	1.30	1.30	1.10	1.20	1.70
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd	nd	nd	nd
SURROGATE RECOVERY (%)		108	83	84	77	95	91

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser, Inc.

Specific Halogenated and Aromatic Hydrocarbons (EPA 8021B) in Soil

SAMPLE DESCRIPTION		PC12	PC12	PC12	PC12
		S - 2	S - 3	S - 4	S-5
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	MDL				
DATE ANALYZED		10/25/99	10/25/99	10/25/99	10/25/99
Vinyl chloride	0.25	nd	nd	nd	nd
Benzene	0.05	nd	nd	nd	nd
Toluene	0.05	nd	0.14	nd	nd
Ethylbenzene	0.05	nd	nd	nd	nd
Total Xylenes	0.05	nd	nd	nd	nd
1,1-Dichloroethene	0.05	nd	nd	nd	nd
Methylene chloride	0.05	nd	nd	nd	nd
Trans-1,2-dichlorethene	0.05	nd	nd	nd	nd
1,1-Dichloroethane	0.05	nd	nd	nd	nd
Cis-1,2-dichloroethene	0.05	0.67	0.07	0.06	0.40
Chloroform	0.05	nd	nd	nd	nd
1,1,1-Trichloroethane (TCA)	0.05	nd	nd	nd	nd
Carbontetrachloride	0.05	nd	nd	nd	nd
1,2-Dichloroethane	0.05	nd	nd	nd	nd
Trichloroethene (TCE)	0.05	1.50	0.21	0.19	1.40
1,1,2-Trichloroethane	0.05	nd	nd	nd	nd
Tetrachloroethene (PCE)	0.05	2.30	1.50	2.80	7.00
1,1,1,2-Tetrachloroethane	0.05	nd	nd	nd	nd
SURROGATE RECOVERY (%)		81	67	124	81

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (Chlorobenzene): 65%- 135%

QA/QC Data - EPA 8021B Analyses

	Sample	Description	: PC - 1 S-3				
		Matrix Spike	•	Matr	ix Spike Dup	olicate	RPD
	Spiked Conc. (mg/kg)	Measured Conc. (mg/kg)	Spike Recovery	Spiked Conc. (mg/kg)	Measured Conc. (mg/kg)	Spike Recovery (%)	(%)
Benzene	10.00	11.55	116	10.00	10.30	103	11.44
Toluene	10.00	12.20	122	10.00	10.40	104	15.93
cis-1,2-Dichloroethene	10.00	10.60	106	10.00	10.60	106	0.00
Trichloroethene (TCE)	10.00	10.30	103	10.00	9.40	94	9.14
Surrogate Spike			112			100	11.32

	Labora	tory Control	Sample
	Spiked	Measured	Spike
	Conc.	Conc.	Recovery
	(mg/kg)	(mg/kg)	(%)
Benzene Toluene cis-1,2-Dichloroethene Trichloroethene (TCE)	10.00	9.80	98
	10.00	10.60	106
	10.00	10.60	106
	10.00	10.20	102
Surrogate Spike			86

QA/QC Data - EPA 8021B Analyses

	Sample	Description	PC - 6 S-3				
		Matrix Spike	2	Matr	ix Spike Dup	olicate	RPD
	Spiked Conc. (mg/kg)	Measured Conc. (mg/kg)	Spike Recovery (%)	Spiked Conc. (mg/kg)	Measured Conc. (mg/kg)	Spike Recovery (%)	(%)
Benzene	1.00	1.15	115	1.00	1.16	116	0.87
Toluene	1.00	1.12	112	1.00	1.40	140	22.22
cis-1,2-Dichloroethene	1.00	1.08	108	1.00	1.14	114	5.41
Trichloroethene (TCE)	1.00	1.16	116	1.00	1.11	111	4.41
Surrogate Spike			102			105	2.90

	Labora	tory Control	Sample
	Spiked	Measured	Spike
	Conc.	Conc.	Recovery
	(mg/kg)	(mg/kg)	(%)
Benzene	1.00	1.03	103
Toluene	1.00	1.05	105
cis-1,2-Dichloroethene	1.00	1.02	102
Trichloroethene (TCE)	1.00	1.08	108
Surrogate Spike			95

QA/QC Data - EPA 8021B Analyses

		Matrix Spike	e	Matr	ix Spike Dup	olicate	RPD
	Spiked Conc. (mg/kg)	Measured Conc. (mg/kg)	Spike Recovery (%)	Spiked Conc. (mg/kg)	Measured Conc. (mg/kg)	Spike Recovery (%)	(%)
Benzene	1.00	1.02	102	1.00	1.04	104	1.94
Toluene	1.00	1.15	115	1.00	1.16	116	0.87
cis-1,2-Dichloroethene	1.00	1.03	103	1.00	1.04	104	0.97
Trichloroethene (TCE)	1.00	1.17	117	1.00	1.14	114	2.60
Surrogate Spike			98			117	17.67

	Labora	tory Control	Sample
	Spiked	Measured	Spike
	Conc.	Conc.	Recovery
	(mg/kg)	(mg/kg)	(%)
Benzene Toluene cis-1,2-Dichloroethene Trichloroethene (TCE)	1.00	0.81	81
	1.00	1.00	100
	1.00	0.88	88
	1.00	0.98	98
Surrogate Spike			118

QA/QC Data - EPA 8021B Analyses

Sample Description: JT - 5							
		Matrix Spike	•	Matrix Spike Duplicate			RPD
	Spiked Conc. (ug/l)	Measured Conc. (ug/l)	Spike Recovery (%)	Spiked Conc. (ug/l)	Measured Conc. (ug/l)	Spike Recovery (%)	(%)
Benzene Toluene	10.00 10.00	9.90 9.70	99 97	10.00 10.00	10.40 10.10	104 101	4.93 4.04
cis-1,2-Dichloroethene Trichloroethene (TCE)	10.00 10.00	9.60 10.60	96 106	10.00 10.00	11.40 12.70	114 127	17.14 18.03
Surrogate Spike			10.1			9.5	6.12

	Labora	Laboratory Control Sample				
	Spiked	Measured	Spike			
	Conc.	Conc.	Recovery			
	(ug/l)	(ug/l)	(%)			
Benzene Toluene cis-1,2-Dichloroethene Trichloroethene (TCE)	1.00	0.99	99			
	1.00	0.96	96			
	1.00	1.11	111			
	1.00	0.94	94			
Surrogate Spike			103			

JACOBSON TERMINAL PROJECT Ballard, Washington Hart Crowser, Inc.

Heavy Metals in Soil by EPA-7000 Series

		Lead (Pb)	Cadmium (Cd)	Chromium (Cr)	Arsenic (As)	Copper (Cu)	Zinc (Zn)	Nickel (Ni)
Sample	Date	EPA 7420	EPA 7130	EPA 7190	EPA 7061	EPA7210	EPA 7950	EPA 7520
Number	Analyzed	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
Method Blank	10/12/99	nd	nd	nd	nd	nd	nd	nd
PC-1 S1-S3 COMP	10/12/99	8	nd	. 24	nd	20	37	23
PC-2 S1-S5 COMP	10/12/99	35	nd	nd	nd	14	53	22
PC-3 S1-S3 COMP	10/12/99	nd	nd	26	nd	10	nd	13
PC-4 S1-S3 COMP	10/12/99	nd	nd	nd	nd	9	nd	29
PC-4 S1-S3 COMP Dup	10/12/99	nd	nd	nd	nd	9	nd	26
PNCS2 S1-S3	10/12/99	60	nd	26	nd	40	119	36
SP1 S1-S3	10/12/99	nd	nd	nd	nd	15	21	36
Method Detection Limits		5	1	20	10	5	20	5

"nd" Indicates not detected at listed detection limits.

JACOBSON TERMINAL PROJECT Ballard, Washington Hart Crowser, Inc.

QA/QC Data - Total Metals EPA-7000 Series Analyses

Sample Number: SP1 S1-S3							
		Matrix Spike	:	Ma	trix Spike Duplica	ate	RPD
				85 · **			
	Spiked	Measured	Spike	Spiked	Measured	Spike	
	Conc.	Conc.	Recovery	Conc.	Conc.	Recovery	
	(mg/kg)	(mg/kg)	(%)	(mg/kg)	(mg/kg)	(%)	(%)
Lead	250	246	98	250	251	100	2.0
Cadmium	25	24	96	25	24	96	0.0
Chromium	250	239	96	250	231	92	3.4
Arsenic	250	269	108	250	295	118	9.2

	Labo	Laboratory Control Sample					
	Spiked	Measured	Spike				
	Conc.	Conc.	Recovery				
	(mg/kg)	(mg/kg)	(%)				
Lead	250	223	89				
Cadmium	25	24	96				
Chromium	250	250	100				
Arsenic	250	259	104				

ACCEPTABLE RECOVERY LIMITS FOR MATRIX SPIKES: 65%-135% ACCEPTABLE RPD IS 20%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser Client Project #4063-10

Heavy Metals in Soil by EPA-7000 Series

		Lead (Pb)	Cadmium (Cd)	Chromium (Cr)	Arsenic (As)	Zinc (Zn)	Nickel (Ni)	Copper (Cu)
Sample	Date	EPA 7420	EPA 7130	EPA 7190	EPA 7061	EPA 7950	EPA 7520	EPA 7210
Number	Analyzed	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
Method Blank	10/18/99	nd	nd	nd	nd	nd	nd	nd
PC 6 S1-S5	10/18/99	nd	nd	nd	nd	nd	nd	nd
PC 6 S1-S5 Dup.	10/18/99	nd	nd	nd	nd	nd	nd	nd
PC 7 S1-S5	10/18/99	nd	nd	nd	nd	26	nd	nd
Method Detection L	imits	5	1	20	20	20	20	5

"nd" Indicates not detected at listed detection limits.

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser Client Project #4063-10

QA/QC Data - Total Metals EPA-7000 Series Analyses

Sample Number: 991018-1 E							
		Matrix Spik	e	Matr	ix Spike Duplicat	te	RPD
	Spiked	Measured	Spike	Spiked	Measured	Spike	
	Conc.	Conc.	Recovery	Conc.	Conc.	Recovery	
	(mg/kg)	(mg/kg)	(%)	(mg/kg)	(mg/kg)	(%)	(%)
							2
Lead	250	258	103	250	224	90	14.11
Cadmium	25	30	120	25	29	116	3.39
Chromium	125	120	96	125	139	111	14.67
Arsenic	63	67	106	63	68	108	1.48

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser Client Project #4063-10

11.56	Lab	oratory Contro	ol Sample			
	Spiked	Measured	Spike			
	Conc.	Conc.	Recovery			
	(mg/kg)	(mg/kg)	(%)			
	S 8	#				
Lead	250	271	108			
Cadmium	25	26	104			
Chromium	125	150	120			
Arsenic	63	64	102			

ACCEPTABLE RECOVERY LIMITS FOR MATRIX SPIKES: 65%-135% ACCEPTABLE RPD IS 20%

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser Client Project #4063-10

Heavy Metals in Soil by EPA-7000 Series

		Lead (Pb)	Cadmium (Cd)	Chromium (Cr)	Arsenic (As)	Zinc (Zn)	Nickel (Ni)	Copper (Cu)
Sample	Date	EPA 7420	EPA 7130	EPA 7190	EPA 7061	EPA 7950	EPA 7520	EPA 7210
Number	Analyzed	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)	(mg/kg)
Method Blank	10/28/99	nd	nd	nd	nd	nd	nd	nd
PC 8 Comp	10/28/99	nd	nd	26	nd	69	33	34
PC 9 Comp	10/28/99	11.0	nd	nd	nd	102	nd	16
PC 10 Comp	10/28/99	nd	nd	nd	nd	83	nd	11
PC 11 Comp	10/28/99	nd	nd	nd	nd	79	nd	28
PC 12 Comp	10/28/99	7.7	nd	22	nd	72	28	84
PC 12 Comp Dup	10/28/99	8.8	nd	28	nd	74	30	104
Method Detection Lin	mits	5	1	20	20	20	20	5

"nd" Indicates not detected at listed detection limits.

JACOBSON TERMINAL PROJECT Seattle, Washington Hart Crowser Client Project #4063-10

QA/QC Data - Total Metals EPA-7000 Series Analyses

Sample Number:							
		Matrix Spike			rix Spike Duplicat	te	RPD
	Spiked Conc. (mg/kg)	Measured Conc. (mg/kg)	Spike Recovery (%)	Spiked Conc. (mg/kg)	Measured Conc. (mg/kg)	Spike Recovery (%)	(%)
Lead	250	218	87	250	246	98	12.07
Cadmium	25	28	112	25	28	112	0.00
Chromium	25	23	92	25	29	116	23.08
Arsenic	62	55	89	62	59	95	7.02

	Lab	Laboratory Control Sample						
	Spiked Conc. (mg/kg)	Measured Conc. (mg/kg)	Spike Recovery (%)					
Lead	250	274	110					
Cadmium	25	27	108					
Chromium	25	25	100					
Arsenic	62	62	100					

ACCEPTABLE RECOVERY LIMITS FOR MATRIX SPIKES: 65%-135% ACCEPTABLE RPD IS 20%

DATA REVIEWED BY: Sherry Chilcutt

^Steg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CHAIN-OF-CUSTODY RECORD

CLIENT:	CLIENT: Hart Crowsev														DATE:OFOFOF													
ADDRESS:																												
PHONEFAX:														LOCATION: Balland Locks / Jacobson														
CLIENT PROJEC	CT #: _			PROJE	СТІ	MAN	IAGE	R:_							COLLECTOR:DATE OF COLLECTION													
Sample Number	Depth	Time	Sample Type	Container Type	P. C.	2 00 10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		Sold of the Color		100 / N/ N	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	70% (8015 (8011)e)	1 2 00 1 00 1 00 1 00 1 00 1 00 1 00 1	\$ 000 00 00 00 00 00 00 00 00 00 00 00 0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	8 1 8 1 8 1 8 1 8 1 8 1 8 1 8 1 8 1 8 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2 2 X X		3/3/	1	571	/ /	//	FIELD NOTE	ES .	Total Number of Containers	Laboratory Note Number
Sp1 5-1 Sp1 5-2 Sp1 5-3		1745	Soil	202 Jon																	X						2	
Sp 5-2	,	1750	7 111	1.	ļ		_	4	4	4	_	_	_	_	_		_	\dashv	_		X						9	
Sp1 5-3		422	Coil		-		\dashv	+	+	+	+	-	\dashv	-	-		-	\dashv	\dashv	-	X	\dashv	-				2	-
					-	\vdash	+	+	+	\dashv	\dashv	+	-	\dashv	\dashv	\vdash	-	\dashv	\dashv	\dashv	\dashv	\dashv	-	_	3		\vdash	
			,		T		\dashv	+	\forall	\dashv	+	+	+	\dashv			\dashv	\dashv	\dashv	\dashv	-	\dashv						-
							1	+	\top	\top	\top	7	\dashv	7				\neg	7	7	\neg						T	
								1																				
							_	\perp	4	_	4	_	_	_				_	_	1								
							\dashv	+	\dashv	\dashv	-	4	\dashv	-	_		_	-	-	\dashv	_	-	_					
								+	\dashv	+	+	\dashv	\dashv	\dashv	-		\dashv	-	\dashv	\dashv	-	-	\dashv	_			-	-
					\vdash	-	\dashv	+	+		+	\dashv	+	\dashv	\dashv		\dashv	+	\dashv	\dashv	\dashv	\dashv	-	-			+-	
	7					\neg	\dashv	+	\dashv	+	\dashv	\dashv	\dashv	+	\dashv		\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	_			\vdash	-
	1						\top	\top		\top	+	\top	1				7	7	十	\dashv	\neg							
	£.								T										T	T								
														1											* .			
RELINQUISHED BY (Signature) DATE/TIME RECEIVED BY (Signature) DATE/TIME												SAMPLE RECEIPT										LABORATORY NOTES:						
Oli Clioca													TOTAL NUMBER OF CONTAINERS								_	4						
RELINQUISHED BY (Signature) DATE/TIME RECEIVED BY (Signature) DATE/TIME												1	CHAIN OF CUSTODY SEALS Y/N/NA									-	+					
												SEALS INTACT? Y/N/NA									-	+						
SAMPLE DISPOSAL INSTRUCTIONS													ECEIVED GOOD COND./COLD								-	1						
	☐TEG DISPOSAL @ \$2.00 each ☐ Return ☐ Pickup NOTES:																			_								

Steg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CLIENT:											1									GE			
ADDRESS:	*		H 110.								P	RO	JECT	NAN	ME:		Ja	106	501	- Iron	will		
PHONE:	-			FAX	<:	-					1				-	-				0			
CLIENT PROJECT	#: <u>4</u>	063	-10	PROJEC	T MAN	AGER:					С	OLI	ECT	OR:	T)w	ck	0)4,	nerxl	DATE OF COLLECTION	10/	5_
Sample Number	Depth	Time	Sample Type	Container Type	ANALYSES	21.0 St. 10 St.	0 / K	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Sine Sine	15 0 0 0 15 0 0	35 00	alicide.	SS LIP							NOTES		Total Number of Containers	Laboratory Note Number
1.PNC5-2 5-1		0900	Soil	402	X																		
PNC5-2 5-2 0905																				Walter Mary Mary Mary			
3.PNC5-2 5-3		0910			X																		
4.PC-1 5-1		0945			X																1		
5.PC-1 5-2		0550																					
6.PC-1 5-3		0955			X																		
7. 55-1					X															-			
8. 55-2					X		\Box																
9. 1-1			who		X						1												
10. PH-1 5-1			Soil		X		\top		T			\neg											
11. PH-1 5.2			1		X				T														1
12. P4-2 5-1		Paragraph National State of the National Sta			X										7	2							
13. Pit - 3 5 -1					X		11										1						
14.									T							1							
15.									Π							7							
16.																			2	7/			
17.																			P. Markett State				
18.																							
RELINQUISHED BY (Signa	ture)	DA	TE/TIME	RECEIVE	D BY (Sign	ature)	DAT	E/TIME				SAN	IPLE R	ECEIP	T				LA	BORATORY NOTE	S:		
X150	d	2 11	0/9/99	191	612	(0	19	191	7	OTAI	NUN	IBEF	OF CO	IATAC	NER	S							
RELINQUISHED BY (Signa	ture)	DA	TE/TIME	RECEIVE	D BY (Sign			E/TIME		CHAIN	OF	CUS	ODY S	EALS	Y/N/	NA							
				3-					5	SEALS	SINT	ACT?	Y/N/N	A									
	SA	MPIF	DISPOS	SAL INSTRUCTI					F	RECE	IVED	GOO	D CON	ID./CC	DLD								
			COLUMN TO THE REAL PROPERTY OF THE PERSON NAMED IN	00 each D Retu		kup	***************************************		-	OTE	S:								Tu	rn Around Time:			

^Steg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CLIENT: Jacob	50n	Ho	rt Co	owser				-	-			_	DA	TE:	10-	12	99				PA	.GE	_OF		
ADDRESS:												_	PR	OJE	ECT	NAI	ME:	Jo	CO	b 3	on)			_
PHONE:				FA	λX: _			v					LO	CA	ΓΙΟΝ	l:	Séá	1	e						
CLIENT PROJECT	#:			PROJE	CT N	ANA	GFR.						CC	LLE	ECTO	OR:							DATE OF COLLECTION		
OLILIVI TIXOLO I	<i>"</i>				Т-			_	_	7	7	7	/	_	7	7	7	7	7	7	7	////			
						15kg	8 Kt	8270		Qasoline.	diesell	800	//		87,60	//		//	//	//	/			umber	tory
Sample Number	Depth	Time	Sample Type	Container Typ	e AMP		OF SUM	\$\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	18/8	18 XX	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$, 60°	28 28 A	JOTA NOTE	\$ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	//	//	/	/	/	/	NOTES		Total Number of Containers	Labora Note N
1. PC-5 5-1	PC-5 5-1																		1	1	1				
2. PC-5 5-2																					1				
3.																									
4.																			\perp	_					
5.												_			_										
6. 7.					11				_	_	_	_	_	_				_	_	_					
					1-1-	\perp		\perp	_	_	\perp	_		_		_		_	4	_		1		1	
8.					44					_		_	_	_				_	_	_					\square
9.					$\perp \perp$			\perp	_	_	_	4	_	4	_	-		_	4	\dashv	_	2		┼	
10.					$\perp \perp$			\sqcup	_	_	_	_	_	_	_	-		_	_	_	\dashv			—	
11.					$\perp \perp$			\sqcup	_	_	_	_		\perp		-		_	_	_	_	-	****	↓	
12.					$\perp \perp$			\perp	_	_	_	_		_		_	\sqcup	_	_	_	_			—	
13.					1. 1			1	_	_	_	_		_					_	_	_			 	
14.					$\perp \perp$				_	_						_		_	_	_	_			↓	
15.					$\bot \bot$				_	_	_	_				_		_	_	_	\dashv				
16.					11				_	_		_		_				_	_	_	_				
17.					$\perp \perp$				_	_						_				_					
18.									\perp					\perp					_		ᅵ				
RELINQUISHED BY (Signa	iture)	DA	TE/TIME	RECEI	VED BY	(Signa	iture)	DA	TE/TI	ME	┞		S	AMP	LE RE	CEIF	T		4		LA	BORATORY NOTE	S:		
d d				01.	lel	GR	10	12	99)	-				OF CC				_		-				
RELINQUISHED BY (Signa	iture)	DA	TE/TIME	RECEI	/ED BY	(Signa	iture)	DA	TE/TI	ME	СН	AIN	OF C	JSTC	DY S	EALS	Y/N/I	VA_	_		-				
,											SE	ALS	INTA	CT? Y	//N/NA	١			_		1				
	SA	MPLE	DISPOSA	AL INSTRUC	TIONS	S					RE	CEI	/ED G	OOD	CON	D./CC	DLD		_						
	TEG DI	SPOSAL	@ \$2.00	each 🛮 R	eturn [] Pick	ир				NO	TES	:								Tu	rn Around Time:			



ENVIRONMENTAL GEOSCIENCES

CLIENT:	6 5-1 SOIL X 6 5-2 X 6 5-3 X 6 5-1 >53 X													D	ATE:	_/0	-14	1-90	ì_			_PA	GE	_OF		
ADDRESS:													_	PI	ROJ	ECT	NAI	ИΕ: _	J	مده	عطم	27				
PHONE		-		FA	X:_								_	L	DCA ⁻	TION	l:	Se	<u>a</u> tt	le, u	vA					
CLIENT PROJEC	CT #: _	4068	na	PROJE	CT M	IANA	GER	:					_	C	OLLI	ECTO	OR:							DATE OF COLLECTIO	N	
Sample Number	Depth	Time		Container Type	AND TO	\$ 3 S	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	20mi 10/540	100 V 0 / 2	2,00/2/	10 00 XX	AH 60/5 66/1	\$50000 P		3 W 5 8	25/36/36/20/20/20/20/20/20/20/20/20/20/20/20/20/	2/ zi/.	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\			10/	//	FIELD NOTE	:S	Total Number of Containers	Laboratory Note Number
PC-6 5-1			Soi L		X								\top	T												
PC-6 5-2		11			X																7 1					
PC-6 5-3					\times																				1	
PC-6 5-1 >5-3			V															X					Composite		1	
JT-6			HO		X																		7 Analyze	for	2	
JT-7			J		X																		chloro-dich	low benz	2	
PC-7 5-1			Soil		X	T												Τ,					9		1	
PC-7 5-2																		X					Compos'	TE	1	
PC-7 5-3																										
PC-7 5-1+52			V														T									
						T					7.															
												T					T				1					
												\top					1				1					
														\top			\top			\top	\neg					
							1				\neg				\top	1	\top			\neg	\neg	\neg				
												\top	\top	1	\top	\top	\top			\neg	\top	\neg	-35			
						\top	1					十	\top	+	\top	\top	1			\neg	\top	\neg				
						\top	\top	\vdash			\dashv	\top	\top	\top	\top	\top	1	\Box		十	7	\neg				
RELINQUISHED BY (Signatur	e) l	DATE/TIM	E RECEIVED	BY (Signat	ıre)	DAT	Ę/TII	ME I				SAN	APLE	RECI	FIPT	11		T'	TLA	BOI	RATORY NOTES:		1	\vdash
				olil			-	*	90		7-	OTAL				CON		ERS			1					1
RELINQUISHED BY (Signatur	e) I	DATE/TIM			,	,		E/TIN		-	HAIN	OF	CUS	STOD	Y SEA	ALS Y	/N/NA	\		1					
					(J. 1.24	,				-				? Y/N											
		SAMP	F DISPO	SAL INSTRUCTION	S							RECE	VED	GO	OD C	OND.	/COL	D								
	□TE	G DISPOSA			☐ Pic	kup					_ \	IOTE	S:											-		

^Steg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CLIENT: Jo	cob.	50h	/ Har	t Crow	SE (D	ATE	:	10	-15	-90	<u>j</u>		_	PA	GE	OF		
ADDRESS:			***************************************	and the Taylor Stranger Bull Transcript									P	RO	JEC	ΤN	IAM	E: Հ	Jac	ob	56×	1				
PHONE:				FA	X:		M Processor Commence of the Co						L	OCA	ATIC	N:	***************************************	30	att	le	, u	VF				
CLIENT PROJECT	#:			PROJE	CT M	ANA	GER:_						c	OLL	.EC	TOI	R:		JU	P	,			DATE OF COLLECTION		_
Sample Number	Depth	Time	Sample Type	Container Type	AMAL	61/801 (51/801/801/801/801/801/801/801/801/801/80	PASENT	87 K	N 80%	985dir	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0,00	25.00	l siciles	80° LI			30	201						otal Number f Containers	Laboratory Note Number
	Боран		.,,,,	Containor Type	X	7/3	19/1		\sim	~~	- \	/ 4	/ (<u> </u>	(8)	()	Y	7	-	-	-	1	/ NOTES		1-0	72
PC-7 5-4												\dashv	\dashv	\dashv	\dashv	+	+	+	+	+	+	+			+	-
P(-7 5-5 X												\dashv	\dashv	+	\dashv	\	+	+	+	+	+	+		n ' * * *	+	-
3. PC-1 5-9 • 5-5					-	++		\vdash	\dashv	\dashv	+	\dashv	\dashv	\dashv	+	$^{\wedge}$	\dashv	+	+	+	+	+	5-1-55-3	Composite.	+,	\vdash
5					$\neg \vdash$	+	_	\Box	\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	+	+	+	十	\dashv			1	
6					_	+		\Box	\dashv	\dashv	\dashv	\neg	\neg	_	\dashv	\top	\top	\top	\top	\top	\top	\forall			1	
4. 5. 6. 7. 8.						\top		\Box	\neg	\dashv	\neg	\neg		\dashv	\top	\top	\top	\top	\top	\top	\top	T			1	
8.						\top	_	\Box	T	1	\dashv		\neg	\top	\top	\top	\top	\top	\top	\top	\top	T				
9.						\top								\Box		\top	T	\top	\top		1	T				
10.																										
11.																										
12.																										
12. 13.																										
14.										4																
14. 15.																						_				
16.																					\perp					
17.																										
18.											\perp					\perp		\perp	\perp	\perp	Ц,					
RELINQUISHED BY (Signa	ture)	DA	TE/TIME	RECEIVE	ED BY	(Signa		/DA	TE/TI	ME	1			SAM	PLE	REC	EIPT			_	\dashv	LA	BORATORY NOT	TES:		
				260	Du	(0	>/15	199	1								TAIN			+	\dashv					
RELINQUISHED BY (Signa	ture)	DA	TE/TIME	RECEIVE	DBY	(Signa		DA	TE/TI	ME	-						ALS Y	/N/N/	Α	\perp						
											SE	ALS	INTA	ACT?	Y/N/	NA				+	_					
	SA	MPLE	DISPOSA	L INSTRUCT	IONS						RE	CEI	VED	GOO	D CC	DND.	/COL	D		_						
	TEG DI	SPOSAL	@ \$2.00	each 🗌 Ret	urn 🛮	Picku	ıp				NO	OTES	S:				-		-			Tur	n Around Time:			

Steg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CLIENT: Jaco	bsor	\\H	art	Crowser							D	ATE	:	0-1	8-9	9		PA	AGE	_OF		
ADDRESS:											PI	ROJ	IECT	NAN	1E: 🕓	Tac	دطه	on	L			
PHONE:				FA	< :						LC	OCA	TION	ا: _خ	ectt	k, v	υA					
CLIENT PROJECT	#:			PROJEC	CT MAN	AGER:					C	OLL	ECT	OR:_						DATE OF COLLECTION		
Sample Number	Depth	Time	Sample Type	Container Type	ANALYSIE JOR JOR	10 / St. 10	87 X	0 /5 86 10 /5 86	15 dire	Serio de la companya	CA 808)	siddes of	OS LIPO						NOTES		Total Number of Containers	Laboratory Note Number
1. PC-8 5-1		12:30	SOIL		$\times \bot$											_	_				1	_
2. PC-8 5-2					$\lambda \perp$				\perp							_	_				1	_
3. pc-8 5-3	pc-8 5-3 1630 V															_	_				1	
. JT-6 H ₂ O X												\perp				_	_] W/chloro;	dichloro-	1	
5. JT-7			J		\times		\perp									\perp			ben zenes		1	
1. JT-6 1. JT-7 X																						
7.																						
8.	JT-7 V X																					
9.									L							\perp						
10.																						
11.																						
9. 10. 11. 12. 13.																						
13.																						
14.																						
15.																						
16.																						
17.																						
17. 18.																						
RELINQUISHED BY (Signa	iture)	DA	TE/TIME	RECEIVE	D BY (Sig	nature)	DA	TE/TIME				SAMI	PLE RE	ECEIP	Т				BORATORY NOTES	S:		
				MGD	. 9	81-0	-49			TOTA	LNUM	IBER	OF CC	NTAIN	NERS			_				
RELINQUISHED BY (Signa	iture)	DA	TE/TIME	RECEIVE	D BY (Sig			TE/TIME		CHAI	OF C	CUST	ODY S	EALS	Y/N/NA							
,										SEAL	S INTA	CT?	Y/N/NA	4								
	SA	MPIF	DISPOS	AL INSTRUCT	IONS				\dashv	RECE	IVED	GOO	D CON	D./CO	LD							
				each 🗆 Retu		ckup				NOTE	S:							Tu	rn Around Time:			



TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CHAIN-OF-CUSTODY RECORD

a rather a case and house the last and the last and all although the same and a

CLIENT: Ja	cobs	on /	Hart	Crowse	۲							ATE	: <u>/0</u>	-19	-90				PAGE	OF		
ADDRESS:										-	P	RO	JEC	ΓNΑ	ME:	_0	Ja	دهلا	2501			
PHONE:					K:						L	OC,	ATIO	N: _	Sec	411	e,W	A_				
CLIENT PROJECT	#:			PROJEC	CT MA	NAGER	:				C	OLI	LECT	ГOR	:	اول	2			DATE OF COLLECTION		_
Sample Number	Depth	Time	Sample Type	Container Type	AMALYSON VOR JU	12/10/5/H	18 X X	30 /5°	Sagire S	Option of	0 00	Sticke.	Sego Len	N. Pr.	910	Jun A			NOTES		Total Number of Containers	Laboratory Note Number
1. PC-8 5-4			501 L		\times																1	
2. PC-85-5				1	\times																1	
3. PC-8 5-1 - 5-5														X					composit	£	1	
4.																						
5.																				1		
6.																						
7.																						
7. 8.																						
9.																						
10.				- 11 N																		
11.													-									
12.			α																	The state of the s		
13.																						
14.																						
15.																						
16.						,																
17.			-						\top													
18.																						
RELINQUISHED BY (Signa	ture)	DA	TE/TIME	RECEIVE	ED BY (S	ignature)	D	ATE/TI	ME	Γ		SAN	APLE P	RECE	IPT				LABORATORY NOT	ES:	-	
				M.c	Drel	060	4_	10-1	9-99													
RELINQUISHED BY (Signa	ture)	DA	TE/TIME	RECEIVE	D BY (S	ignature)	DA	ATE/TI	ME 7				TODY Y/N/N		S Y/N	/NA						
		MDIE	DISPOS	AL INSTRUCT	IONS					REC	EIVED	GOO	DD CO	ND./C	OLD							
				each Ret		Pickup				NOT		****							Turn Around Time:			

Steg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CLIENT: +	tert	Cion	ur			,						1									GE(
ADDRESS:												P	RO	JECT	NAI	ME:		J	91-	bs.	n Termi	-s's		
PHONE:			-	FA	X:							L	OC	ATIOI	N:			3.	- 1	ler	d, w4			
PHONE:	#:	#a	3-10	PROJE	CT MA	NAG	ER:_	Do	y Hi	llm	4,	C	OL	LECT	OR:	1	de	ek		2	meiod	DATE OF COLLECTION	10/2	-(
			Sample		AMALY		//	/	77	100	/	7	7	SO LI	//								T	Laboratory Note Number
Sample Number	Depth	rime		Container Type		77	8 / X	7	/	7	5k/ 6	9	_	/8/	4	\leftarrow	4	\leq	-	\leq	/ NOTES		F 5	Jž
1. PC-9 5-2	-		Soil	407	\rightarrow	++	-	\vdash		\vdash	-	\vdash			+	H	-	\dashv	\dashv	\dashv			+-	-
	DC-9 5-3														+-	\vdash	\dashv	\dashv	-	\dashv		***************************************	+-	-
3. PC-9 5-4	1.1.50		+		\Diamond	\vdash	+	-	+	\vdash	-		-	-	+-	\vdash	\dashv	\dashv	\dashv	\dashv	and the second of the second o		+-	-
4. PC-10 5-1	1450				\rightarrow	\vdash	+	\vdash	+-	\vdash	\vdash	\vdash		+	+	\vdash	\dashv	\dashv	\dashv	\dashv			+	-
5. Pc-12 5.2	1455		\vdash		\diamond	\vdash	+	-		\vdash	-	\vdash		-	+-	\vdash	\dashv	\dashv	\dashv	-			+-	
6. PC-10 5-3	1500				\forall		-	\vdash	-	+	-	\vdash		-+	+-	H	\dashv	\dashv	\dashv	\dashv			+-	-
7. PC-10 5-4	1505		-	1	\forall	\vdash	+	\vdash	+	\vdash	-	\vdash		-	+	H	\dashv	\dashv	\dashv	\dashv			+-	+
8. PC-10 6-5 9.	1510		4	V	A	++	+	\vdash	+	-	-	\vdash	-	-	+-	\vdash	\dashv	\dashv	\dashv	\dashv			+-	+
9. 10.	-				_	\vdash	-	\vdash	+	\vdash	-	\vdash	-	_	+-	\vdash	\dashv	-	\dashv	\dashv			+	_
	-					\vdash	+	\vdash		+	-				+	\vdash	\dashv	\dashv	\dashv	-			+-	+
11.	-				-	\vdash	+		-	\vdash	+	\vdash			+	H		\dashv	-				+-	-
12.	-					\vdash	-	\vdash	+	\vdash	+-		-	_	+	H		\dashv	-	\dashv			+	+
13.	-				-	++	-			╁	+				+	\vdash		\dashv	-				+-	-
14.	+					\vdash	-	\vdash	+	\vdash	\vdash		-	-+	+-	\vdash	-	\dashv	\dashv	\dashv			+-	_
15.						++-	+	-	+	+	-	\vdash		-	+-	\vdash	-	\dashv	\dashv	\dashv			+-	_
16.	-					\vdash	+	\vdash		+	-		-	_	+-	\vdash	-	\dashv	-	\dashv			+-	\vdash
17.	-					\vdash	-	\vdash		\vdash	\vdash			\dashv	+-	\vdash		-+	\dashv				+	+
18. RELINQUISHED BY (Signa	ture)	DA	TE/TIME	RECEIV	ED BV (Signatur	(a)	DAT	L E/TIME				CAL	ADI E D	ECEII			\dashv		T	BORATORY NOTE	····		
KELINGOISHED BY (SIGNA	iture)	1	1	, J	1 1/	Signatui	1	7	L/ I IIVIL	_	TOTA			R OF C			s	\dashv		┧┕┑	BURATURY NUTE	:5:		
DI OL	4	10/21		MIL	WU	1	(0)	4/9	1					TODY S				\dashv		1				
RELINQUISHED BY (Signa	iture)	DA	TE/TIME	RECEIV	-D R. (oignatur	e) '	ΒAI	E/TIME	-				Y/N/N				\dashv		1				
		MDIE	DISPOS A	AL INSTRUCT	, TONS					-				DD COI		OLD		7		1				
П				each 🗆 Rei		Pickup			-	十	NOTE					-	•	\dashv		Tu	rn Around Time:			
	·LUDI	J. JUAL	. W \$2.00	- COO!! LJ 1\0!	~··· L	· ionup						٠.								1				

Tteg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CLIENT:	sof 1	Cysus	~									D	ATI	E:	10	1/29	150	;		PA	\GE\	_OF!		
ADDRESS:					*****																in - Iran			
PHONE:												1												
CLIENT PROJECT	#:	7189	3	PROJE	CT MA	NAGE	R:D	long !	Hilla	-90		C	OL	LEC.	TOF	₹:	De	ril	2 C)rn	usel	DATE OF COLLECTION	10/2	5
Sample Number	Depth	Time	Samp Type		AMAZE JOR J	12/8/4 8/8/8/ 8/8/8/8/8/8/8/8/8/8/8/8/8/8/	O O	800 100	18 18 18 18 18 18 18 18 18 18 18 18 18 1	S (die	8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	24° 88°	St de	STALL SH						//	NOTES		Total Number of Containers	Laboratory Note Number
1. PC-11 5-1		0930	50:1	402																		14.		
2. PC-11 5-Z	PC-11 5-Z 0135																							
	PC-11 5-Z 0135 PC-11 5-3 0940 PC-12 5-1 1520																							
3. PC-11 5-3 0940 1. PC-12 5-1 1520																								
PC-12 5-1 1520 PC-12 5-2 1525																								1
	. PC-12 5-2 1525																							
		1535			\times				,															
PC-12 5-3 1530																T								
9.																								
10.															1									
11.																								
12.																								
13.																								
14.																								
15.																								
16.																								
17.																								
18.												р												
RELINQUISHED BY (Signa	iture)	DA	TE/TIM	RECEIV	ED BY (S	ignature)	DATE	/TIME				SAI	MPLE	REC	EIPT					ABORATORY NOTE	S:		
Dh Od	10	25/9-	4	d.		Con		0/2						R OF (_	-				
RELINQUISHED BY (Signa	iture)	DA	TE/TIM	RECEIV	ED BY (S	ignature)	DATE	E/TIME	-				TODY		LS Y	N/NA		\vdash	+				
										-				? Y/N/					-	\dashv				
	SA	MPLE	DISPO	SAL INSTRUC	TIONS					F	RECE	IVED	GO	OD CC	DND.	COL)		-	-	A.			100
	TEG DI	SPOSAL	. @ \$2	.00 each 🛭 Re	turn 🛘	Pickup				1	NOTE	S:								Tu	m Around Time:			i

^Steg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

			20001211	020																
CLIENT: Jacob	son		Hart C	you son							DA	ATE:	10/	111	199	P	AGE	OF		
ADDRESS: 300	Adm	iral	Way	Suit	e i	209	Ed	mor	nds	7802	O PR	ROJEC	T NAI	ME: _	Jacok	1020	n Termina	<u> </u>		
PHONE: (425)																	shington			
CLIENT PROJECT	#:			PROJE	CT M	ANAGE	:R:			1	CC	DLLEC	TOR:					DATE OF COLLECTION	10	11
Sample Number	Depth	Time	Sample Type	Container Type	AMA	\$6707/6 \$1887/6 \$1887/6	ST S	1, 1814 800	184 88 S	Reservation of the second	0 888 888 888 888 888 888 888 888 888 8	die Sole L	10 / Fet /		10 AC		NOTES		Total Number of Containers	Laboratory Note Number
1. PC - Z S-1					X															
2.PC-2 S-Z					\times															14 .
3 PC-2 5-3					×														11	
4. PC-2 S-4					X														1	
5 PC-2 5-5					X											\top			Ti	
6 PC-2 SI->SS								\top	\top	_			X		11	\neg	Composite		Ti	
6. PC-2 SI>SS 7.PC-1 SI>S3								\top	++	_			×		++	\top	Camposite	<u></u>	1	
8.PNCS 2 SI-X3						1-1-	\vdash	\top	++	_	f	1	\sim		++	\top	Campos Ja)	+	
9.SP1 SI -> S3						11	\vdash	+	+	_	+	1	$\overline{\mathcal{L}}$			\top	Composite Composite		+	
10. PC-3 5-1					X		\vdash	\top	++	_	t	+			+	\top	Companie		1	\vdash
11. PC-3 5-2					X		\vdash	_	1	_		\dashv			++	+			1	
12. PC-3 5-3			,		V	1	\vdash	\dashv	+			+	_		11	+			1	
13. PC-3 5-1-35-3						1		\top	+			$\dashv \dashv$			+	\neg	Composit	6	+;	
14.						11		_	+	_		+			++	+	COMPISI		+-	
15.							\vdash	\dashv	+	\dashv		+		-	+++	\dashv	 		+	
16.								_	++		\vdash	+			+	+	 		+	
17.								+	+-+			+	1	\vdash	++	+	 		+	1
18.						1	\vdash		++	_	\vdash	+	_		++	+			+-	-
RELINQUISHED BY (Signal	ture)	ĎA	TE/TIME	RECEIV	ED BY (Signature))	DATE	/TIME	T^{\perp}		AMDIE	PECEIE	T	$\dashv \dashv$	٠,	ABORATORY NO	rec.		1
										1		BER OF				-1	SUSTINOUS	Am	450	c
DELINOLIISHED BY (Signal	huro)	D.A.	TETIME	DECEN	ED BY	Cianatura		DATE	TIME			USTODY				\neg	2021	1.100	De	2
RELINQUISHED BY (Signat	ure)	DA	TE/TIME	RECEIVI	ומטב (Signature)	,	DATE	TIME	-		CT? Y/N					8021 B done in	Field		
	SA	MPIF	DISPOS 4	AL INSTRUCT	CIONS					RECE	IVED G	SOOD CO	OND./CC	DLD						
				each 🗆 Ret		Pickup				NOTE	S:					7	urn Around Time:			

Steg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CLIENT: Jacob	30n	1 Ho	art (രധ്യ	-							-	DAT	E:_	101	12,	199				PA	.GE	_OF		
ADDRESS:300	Ad	ബ്ന	Wa	y Suite	- 2	09	Ed	mo	nds	9	80	20)	PRO	DJE	CTI	NAN	ΛE: .	Ū	Tac	O	58	n Termi	na/		
PHONE: (425) 7	44	976	5	FA	X: _							-	LOC	CATI	ON	:	Sea	eti	le	u	A				
CLIENT PROJECT	#:		M	PROJE	CTN	1ANA	GER:_					-	COI	LEC	СТС	R:_							DATE OF COLLECTION		
Sample Number	Depth	Time	Sample Type	Container Type	AMA	7565 8008 1008	0 8 8 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	800 XX	1805 0 /5'	Social	ON ON O	00/00/00/00/00/00/00/00/00/00/00/00/00/	Posticio	S 800 TALL OF		510	151	NA NA	X///			NOTES		Total Number of Containers	Laboratory Note Number
1 50-4 5-1					X							1												1	
2,80-4 5-2					X			П				T												1	
3. PLED-4 5-3					×			П				T												1	
48/00-4 6-1-35-3	1																1								
5					TT			\Box	\top	\top		\top	1									2.4			
6.			***************************************		\Box				1			1													
7.					\Box				1			\top							7						
8			***************************************		\Box							\top												T	
9.					$\dagger \dagger \dagger$							1													
10					TT					\top		1	1											T	
11					TT			\Box		\top		\top	1												
12					TT				\top	\top	1	1	1												
11. 12. 13.										\top	1	\top	1	T											
14.					\Box	,			\neg	1	\top	1						\neg	7						
15.					$\dagger \dagger$				7	\top	\top	\top	\top	<u> </u>					\neg						
16.					+				1	\top		+	_												
17.					$\dagger \dagger$			\Box	\dashv	+	1	+													1
18.					TT				\neg	1	+	\top													
RELINQUISHED BY (Signa	ture)	DA	TE/TIME	RECEIN	ED BY	(Signa	iture)	DA	TE/TII	ME	Γ		SA	MPLI	RE	CEIP	T T				TLA	BORATORY NOTE	S:		
											TOT	AL N	IUMBE					3							
RELINQUISHED BY (Signa	ture)	DA	TE/TIME	RECEIN	ED BY	(Signa	iture)	DA.	TE/TII	ME	СНА	IN O	F CU	STOD	Y SE	ALS	Y/N/I	NA			1				
	.3.07	DA				(5.9.10		2,1			SEA	LS II	NTAC	r? Y/N	I/NA										
	C A	MDIE	DISPOSA	AL INSTRUC	TIONS						REC	EIVE	ED GC	OD C	ONE)./CO	LD		7		7				
				each \square Re			ир				нот	-									Tu	rn Around Time:			

Steg

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CLIENT: Jacob	Son	/ Ha	ocroi	WSV .										DAT	E:	10	. 1	4.	-	19		PA	GE.				OF_			
ADDRESS:	-												F	PRO	JEC	T N	۱A۱	ΛE:		J	16	bs	on	16	2rn		al	tic	<i>T.</i>	
PHONE: 206) 3	24 -	95	30	FA	X:								L	.oc	ATIC	ON:	S	eat	tle	-	W	A	e drawe Herringson the							
CLIENT PROJECT	#:_4	1063							wg	h	1	nan		COL	LEC	то	R:_				S					(DATE O	OF CTION /	اله	14
Sample Number	Depth		Sample Type	Container Type		610801 810801 810801	77	7	7	7	Z	1	$\overline{}$	7	2 808° (2)	NO/								NOTE	=s	,			Total Number of Containers	Laboratory Note Number
1.PC 6 SI->5:	3		Soil	402 Jar				1									X						Ple	use	(CON	1203	te	3	
1.PC 6 SI→S. 2.PC 7 SI→SS	5		50.1	402 Jav													X						PH	26.56	(or	bos	ite	5	
3.	301 TOZ JAV																												0	
4.																														
5.																														
6.																														
7.																														
8. 9. 10.																														
9.																														1
10.																														
11.																								16.						
12.																														
13.																														
14.																														
15.			12																									36		
16.																														
17.																														
18.																														
RELINQUISHED BY (Signa	iture)	DA	TE/TIME	RECEIVE	ED BY ((Signatu	re)	DA	ATE/T	IME	I			SAI	MPLE	REC	EIP	Т				LA	BORA	TORY	NO.	TES:	,			
											1	ΓΟΤΑΙ	L NU	MBE	ROF	CON	ITAII	NERS	3			1	45	ane	. 1	nef	als	a.	S	
RELINQUISHED BY (Signa	iture)	DA	TE/TIME	RECEIVE	D BY (Signatu	re)	DA	ATE/T	IME		CHAIN	OF	CUS	TODY	SEA	ALS	Y/N/	NA				b	efo	R					
											5	SEALS	S INT	ACT	? Y/N/	/NA						1-		.1		7	A T	-7		
	SA	MPLE	DISPOSA	AL INSTRUCT	IONS						F	RECE	IVED	GO	OD CO	OND.	./CO	LD				0	24	Hr		1,	AI			
				each 🗌 Ret		Pickup)				1	NOTE	S:									Tu	rn Aro	und Ti	ime:					

APPENDIX D
WASTE DISPOSAL DOCUMENTATION
IMPORTED FILL SCALE TICKETS

							1.1
		44					
							Political of the
Sala Perselvan	SPECIAL SECTION OF THE SECTION OF TH		CHAIL THURSDAY TO STORE	elic versions and	TOTAL STREET, STREET,	Horosophili backerist	

96/9T/I :hagivas	TRANSFER STATION OR TO THE LANDFILL.
THE PURITY OF THE PROPERTY OF	VIT IBNCKE MAZI HAVE A COPY OF THIS BILL O
THE OT HISAW DELIVERING WASTE TO THE	
	· •••d
	16661 ZZ 32901X
80166101	
-01	
SULL SING SINGLE	West Head - Ore cer Present
1) pedie Mintermin- 20100 Loovel	DEMTECH, ac
1 3 13 1111	
>mangi2	hymerdig
- Capatry July	
, 1001	1 /1 -1
STEIONAL DISPOSAL CONTAIN	CUSTOMER
provided in the Agreement).	RDC's exercise of its right to inspect or analyze the Watte (As
in writing to europead or cancel the waste delivery due to	The IDIZZ Of tables RDC notifies Curtomer
date), and shall complete delivery of the waste no tates	Waste delivery shall begin no later then 10 22 49
Selel an about Alexander	V-[]
Transfer Surion located at Third and Lander.	Roosevelt Regional Landfill.
	· •
egin delivery of the Waste at [check one]:	FOR CUSTOMER TRANSPORTATION: Conomer shall b
	to inspect or analyze the Weste (se provided in the Agreement).
TO THE RESIDENCE OF THE PARTY O	s and items troopeners steady sent gentrers at postretes.) sels earlings
near rate of starting of the friends of starting of st	(date), RDC shall transport the Was
OCS 220 (486) And (486)	FOR RDC TRANSPORTATION: Customet shall stake
Radi 1916 of trempide ret aldelieus amate ade	
21V0 T	TERORMAN
	NOME
	Additional trees (e.g., incontainty tees, their portation tous, special
al handling foce, etc. if none, so state):	Additional Fees (e.g., laboratory fees, transportation fees, specia
	Method of Shipment: Sea & Hall
•	•
באונים ויבשווכים	Location of Warre: 5335 NW MARKET
حلالمحتر عملا للا	
	with each thiomat delivered as seemed to any
III. Cestomer shall present a copy of this Bill of Lading	1079 V (date) for disposal at Reservelt Regional Landi
themion No. 99-1160, signed by Customer on	RDC hereby suthorizes the Wartes ("Wester") described in Cert
**************************************	Bill of Leding and the Agreement, the terms of the Agreement p
DE IND VELCEUREDE. IN the same or commer necessary	on LOISS (date). The terms herein are made a part
"Customer" Disposal Company ("RDC")	
Chocused Chicago on bornes (hasassage	This Bill of Lacing augments the Master Service Agreement ("A
Par (206) 646-240	(/ 00%.246 (805) mentepinT
V0086	Bellevae, WA
*** ንመም 300	AZGIONAL DISPOSAR N SALEL DISPOSAR N Selection Selection N

CONTAMINATED SOIL BUT OF LADING

Product Code. Billing Acc. No. ************* TX REPORT ***********

PIRELLI JACOBSON INC

TRANSMISSION OK

TX/RX NO CONNECTION TEL 0037 4256462508

SUB-ADDRESS CONNECTION ID

ST. TIME

10/22 08:44

01'23 USAGE T PGS. RESULT

OK

OCT-22-1999 Ø**0:**14 Dj. Hubunes;

REMTECH, INC.

253 537 5003

Horma: Ped - 7047



RABANCO

200 112th Ave. N.E., Suite 300 Bellevue, Washington 98004

Lislic whitis

	4.1	
•		apply :

Io: Monk	Date: 10 20199
Company: Rem Jech	From: Leslie Whiteman

Telp: 253 5374559 Telp: (425) 646-2505

#ax: (425) 646-2508 Sending: 5 Pages (including cover)

Denek Churenod 206 793 - 742**8** Please complete, sign and return for my signature Your final copies

Contract

Per your request

Other

Message:

				-
1,,	ACTES!	YES.	ET A	
	OF THE	10		
	A	M	Silve	l
Action	-	-		,

DATOR WASTE BROKET I CHEET

GENERATOR	WAS LE PROFILE SMEET		Waste Profile #
Requested Disposal Facility: Rab	4460		
	llied Waste Company		
I. GENERATOR INFORMATIO	N	[6	Date: 10 /22 /55
Generator Name: A & B Jacot			
Generator Site Address: 5335 NW /			
iny: Seattle	County: 16ing	State: MA	2ip: 58/07
Senerator State ID No:		SIC Code No:	
Generator Mailing Address (if different):	300 Admiral Way	Suite Z	
City: Edmonds	County: Snohomish	State: WA	Zip: 98020
4	ماد کوان		
Phone Number: 425 - 744 - 6	9765 Fax Number	1 425- 2	身744-2791
	•		
	701		
II. TRANSPORTER INFORMAT			
Transporter Name: Al Drobaum			
Transporter Address: 31108 3		- Is	Zip: 98010
City: Black Diemond	County! Fierce	State: WA	1211.
Transporter Contact Name: Al Dv.	boun		sportation #: 14/A (G/C)
Phone Number: 206 - 510 - 28 39	Fax Number: 360 - 866 - 2	694 State Iran	sportation #: /4// (64/C)
II. WASTE STREAM INFORMA	TION		
(.			
Name of Waste: Soil Process Generating Waste: Fxc., tio			
Type of waste: INDUSTRIAL P		ION CONTROL WA	KTH.
7711	I-SOLID POWDER LIQUID	OTHER:	
Pilysical State:		AIN:	
Method of Shipment: BULK DRUI Estimated Annual Volume: CUBIC YARDS:	2	OTHER:	
		HER / EXPLAIN: A	is site requires removal (2
1 (cquono).	W LISUI		
SPECIAL HANDLING INSTRUCTIONS:			
V. REPRESENTATIVE SAMPLI	E CERTIFICATION		
Is the representative sample collected to proper with U.S. EPA § 40 CFR 261.20(c) guidelines	re this profile and laboratory analysis,	collected in accordance	YES or NO
		TE SAMPLE (GRAB SAMPLE (5)
Outriple 2-1112			
Sampler's Employer: H-1+ Crone	Signature	PLO	-0
Sampler's Name (printed): Devele C	rmerod signature.		

07-1

P.04

			,	Waste Profile # _		
v. PHYSICAL CE	IARACTERISTIC	S OF WASTE				
Ω-	Y WEIGHT	(range)				
1. <u>Suits</u>	-901	2				
-				10	- 70%	ર્
2 Worston						
3						
Color	Odor (describe):	Free Liquids: YES or NO	% Solids:	pH:	Flash Point:	Phenol
brown & grang	none	Content%	80-90	2	°F	ppm
	Including Re	nalytical Report (and/or equired Parameters Prov	uded for this	гтојие.	et)	
Herbicides: Chlordane, En D. 2, 4, 5, -TP Silvex as d	idrin, Heptachlor (and it efined in § 40 CFR 261.		xychlor, loxaj	nene, 2, 4-	YE	s or NO
Hydrogen Sulfide or Hydr	ogen Cyanide as define	The same of the sa			YE	S OF NO
§ 40 CFR Part 761?		of Polychlorinated Biphenyls			YE	S or NO
Does this waste contain re 261.32, 261.33, including	gulated concentrations of RCRA F-Listed Solven	of listed hazardous wastes de ts?	fined by § 40	CFR 261.31,	YE	S or NO
Does this waste contain re TCCD), or any other dioxi	gulated concentrations of in as defined in § 40 CF	of 2, 3, 7, 8-Terrachiorodiber R 261.317	izodioxin (2, 3	. 7. 8-		S or NO
Is this a regulated Toxic M	laterial as defined by Fe	deral and/or State regulation	s?			S or NO
Is this a regulated Radiosc	tive Waste as defined by	y Federal and/or State regula	tions?		<u> </u>	S or NO
Is this a regulated Medical	or Infectious Waste as	defined by Federal and/or Su	Me regulations	7		S or NO
Is this waste generated at a	a Federal Superfund Cle	an Up Site?			YE	s or NO
hereby certify that to the l material being offered for d deliver for disposal or atter waste, or any other waste m	lisposal. I further certify mpt to deliver for disposaterial this facility is prossered from this certification.	nd belief, the information content by utilizing this profile sal any waste which is class hibited from accepting by law tification being inaccurate of	ified as toxic v . Our company	vaste, hazardous	waste, medi	cal or infectiou
AUTHORIZED REPRESE				10 - 27	2-19	99
7/12/2020						

96%

007 00 4000 00:51

GENERATOR WASTE PROFILE SHEET



INSTRUCTIONS FOR THE COMPLETION OF GENERATOR WASTE PROFILE SHEET

PURPOSE

The Generator Waste Profile Sheet is to be completed to properly identify and characterize the type of waste that is requested for acceptance. All information provided and certified by the generator of the waste identified by the Waste Profile Sheet is true, current, and accurate.

This form is to be used when applying for acceptance approval of a new waste stream or the renewal of an existing waste stream.

WASTE PROFILE SHEET INFORMATION

Waste Profile Number: Leave blank. Company tracking number will be issued by the Compliance & Landfill Development Department of Allied Waste.

Disposal Facility: Enter the name of the proposed landfill facility for the ultimate disposal of the non-hazardous solid waste stream.

L GENERATOR INFORMATION

Generator Name and Address: Enter the required information including the name, address, telephone number of the company generating the waste stream for disposal. If the address to where correspondence is to be sent is different from the site address, complete the mailing address, otherwise, type "SAME". Also enter the Generator's Contact Person's Name and telephone number.

Generator State ID Number: Applies only if State Agency issues ID Numbers (i.e., Illinois EPA has a ten digit code assigned to each generator of special waste). If the State Agency does not issue a number enter "n/a".

SIC Code Number: Each industry class is assigned a four-digit code called a Standard Industrial Classification Code. The classification is assigned to the process which generates a specific product.

II. TRANSPORTATION INFURMATION

Transporter: Enter general information of the waste hauter who is to transport the waste.

III. WASTE STREAM INFORMATION

Waste Name: Provide the common name of the major component or substance that most accurately describes the waste.

Process Description: Provide a description of the process or operation which generates the waste.

Pollution Control Waste or Industrial Process Waster Check the one category which applies to the waste stream.

Pollution Control Waste means any waste generated as a direct or indirect result of the removal of contaminants from the air, water, or land, which pose a present or potential threat to human health or to the environment or with the inherent properties which make the disposal of such waste in a landfill difficult to manage by normal means. "Pollution Control Waste" includes, but is not limited to, water and wastewater treatment plant sludge, haghouse dusts, landfill wastes, scrubber sludges, chemical spill'eleaning.

Industrial Process Waste means any waste generated as a direct or indirect result of the manufacturer of the product or the performance of a service, which would pose a present or potential threat to human health or to the environment or with inherent properties which make the disposal of such waste in a landfill difficult to manage by normal means. "Industrial Process Waste" includes, but is not limited to, spent pickling liquors, cutting oils, chemical catalyst, distillation bottoms, etching acids, equipment cleaning, paint sludge, incinerator ashes (including but not limited to ash resulting from the incinemtion of potentially infectious medical waste), core sands, metallic dust sweepings, asbestos dust, and off-specification, contaminated or recalled wholesale or retail products. Specifically excluded are uncontaminated packaging material, uncontaminated machinery components, general household waste, landscape waste, and construction and demolition dehris.

Physical State: Circle one of the choices listed. Give the most accurate phase of the waste.

Method of Shipment: Circle one of the chaines listed. Describe the planned method of transportation to the disposal site.

Estimated Annual Volume: List the estimated annual volume in cubic yards or tons. If other, explain (i.e., drums).

Frequency: Circle one of the choices listed. Approximately how often the disposal of the waste is to occur.

Special Handling Instructions: Indicate any specific instructions,

IV. REPRESENTATIVE SAMPLE CERTIFICATION

Collection of Representative Sample: Indicate "Yes" or "No" that a representative sample was collected to prepare the profile sheet and laboratory analytical report in accordance with the USEPA guideline or equivalent rule. Enter date sample taken, Indicate by circling whether this is a Composite Sample or a Grab Sample. Enter sampler's employer company name. Type or print Sampler's name and also have the sampler sign where indicated.

V. PHYSICAL CHARACTERISTICS OF WASTE:

Characteristic Components: Purnish the general constituents and the relative percentages that comprise the waste. These components can have generic or chemical names. The total percentage must equal 100% (i.e., Petroleum Contaminated Soil: soil . . 97-100%, gasoline . . . 0-2%. moisture . . . 0-2%).

Color: Describe the color of the waste. If the color is variable, provide the most dominating color,

Odor: If an odor from the waste is detected, give the most accurate description of that odor including what kind of odor and if it is slight, mild, or strong. If no odor is detected, indicate "none".

Free Liquids: Determine if there are free liquids in the waste (Paint Filter Test). Mark "NO" if the waste passes the test (no free liquids present). Mark "YES" if the waste fails the test (detecting the presence of free liquids).

Percent Solids: Determine the amount of solids present in the waste; provide as a percentage of the waste as a whole.

pH: Indicate the pH of the waste (Corrosivity).

Flash Point: Indicate the temperature at which the waste ignites.

Phenol: The EPA limit for Phenol concentration in any non-hazardous special waste is 1,000 total ppm. List the total ppm of phenol present.

Attach Analytical Report

Eight RCRA TCLP Metals, Cyanide Total/Reactive, Sulfide Total/Reactive, Flash Point, Paint Filter, pH. Phenol, PCBs. EOX. TCLP Organics (TCLP Volatiles, TCLP Semi-Volatiles), Pesticides/Herhicides are parameters required to be lested for the majority of waste streams for approval. When performing metals and organics analysis, Total or TCLP procedure may be utilized, but any constituent whose total concentration exceeds the TCLP limit must be analyzed using the TCLP test and tesuli reported.

Where parameters are not tested, include historical background and/or Material Safety Data Sheets.

Analytical used to complete this form MUST be less than one (1) year old.

Pesticides and/or Herbicides: Indicate "Yes" or "No".

Sulfide or Cyanide: Indicate "Yes" or "No".

PCBs: Indicate "Yes" or "No".

PCBs are generally used in electric capacitors, transformers, and vacuum pumps. PCBs are not to be present in non-hazardous solid waste. An alternate name commonly used by laboratories for PCB is "Arochlor" followed by a number defining the special PCB tested. If PCBs are tested and separated into the Arochlor compounds, the highest detection limit is the parameter to be reported.

Non-Hazardous Waste Classification Certification: Indicate "Yes" or "No".

Dioxins: Indicate "Yes" or "No".

Tuxic Marerial: Indicate "Yes" or "Nu".

Radinactive Waste: Indicate "Yes" or "No".

Medical or Infectious Waste: Indicate "Yes" or "No".

Federal Superfund Site: Indicate "Yes" or "No".

VI. GENERATOR CERTIFICATION

Certification requires generator name, title, date, and signature. If a generator employee does not sign the Waste Profile Sheet, a letter from the generator authorizing the person (Contractor/Hauler) to sign the form on their behalf, must accompany the Waste Profile Sheet.

October 22, 1999

Ms. Leslie Whiteman,

This letter is to assure you that Transglobal Environmental Geosciences Northwest, Inc. is an accredited moble laboratory for the State of Washington.

The following stockpile samples were analyzed by indicated EPA methods.

Sincerely,

Michael Dee

(360) 459 - 4670

Ol, Jul on

Steg (

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES

CLIENT: Har	+ C	1000		- Up								_	DA	ΓE:_	- (0/10	3/	93			PA	GEl	OF	(
ADDRESS: 150	0	Fair	in A	LE				-				-	PR	OJE	CT	NAN	ΛE:	_	Jan	650	2	Taunirals			4	- S-
PHONE: 206	324	- 953	30	FA	X: _	206=	325	8_	55	છા		- 1										Seattle		,	- A-771	
CLIENT PROJECT	#:	718	8	PROJE	CT M	ANAC	BER:_					-	СО	LLE	СТС)R:_	I)evi	k ()r.	ni	bd	DATE OF COLLECT	TION LD	118	3
Sample Number	Depth	Time	Sample Type	Container Type	AMA	108/01/ 80/801/ 80/801/	10 10 10 10 10 10 10 10 10 10 10 10 10 1	87 X	10 /5 G	Seoline 8015	SO SO SO	000	2 Solice	SE SON	W W							NOTES		Atal Number	otal Number of Containers	Laboratory Note Number
	-	1000	40:1	40+	1	77	1		7	7	7	¥	Y	7	1	\leftarrow	\leftarrow	-1	$\overline{}$	$\overline{}$	\leftarrow	NOTES			(72
1.PC-8 5-1 2.PC-8 5-2	 	1015	401	1063		++	_	\vdash	-	+	+	+	+	+	+-		-	-	\dashv	\dashv				-+	1	
3.PC-8 5-3	1	1070				++	+		_	\dagger	+	\dagger	+	\dagger	T			\neg	\dashv	7			- Harris		(
4.PC-8 5-4		1045			X			\Box		\top	\top	+	1	1				\neg	一					$\neg \uparrow$	1	
5.96-8 5-5	1	1100	V	V	X	\top		\Box		\top	1	\top	1	\top	1				\neg					一	1	
6.		1,1				\top		П		\top	\top	\top		1					1							
6. 7. 8. 9.								П		T				T												
8.										T		\top		T												
9.								П		T		1		T									-			
10.										T													6			
11.																										
12.														1												
13.										\top		1		T												
14.										T																
15.																										
16.										T																
17.														T												
18.										T				T												
RELINQUISHED BY (Signa	iture)	DA	TE/TIME	RECEIN	ED BY	(Signatu	ıre)	DA	TE/TIM	1E			SA	MPL	ERE	CEIP	T				LA	BORATORY NO	TES:			
AKL		10/18/	5 111	5 CS	U,	cle	0601	a.	inta	1	TOT	TAL N	NUMB	ER O	F CO	NTAII	NERS	6								
RELINQUISHED BY (Signa			TE/TIME			(Signatu			TEITIN	1É	СН	AIN C	OF CU	STO	DY SE	ALS	Y/N/I	NA								
							SEA	ALS I	NTAC	T? Y/	N/NA															
	SA	MPLE	DISPOSA	L INSTRUC	TIONS						REC	CEIV	ED G	OOD	CONE)./CO	LD									
SAME LE DISPOSAL INSTRUCTIONS						RECEIVED GOOD COND./COLD NOTES: Turn Around Time:																				

INVOICE #9922778-J

DATE	TICKET #	GROSS	TARE	NET	NET TONS	TRUCK #	CONTAINER #
	nated Soil	s					
	9 1112759	103,660	39,840	63,820	31.910	A12	
	9 1112760	103,000	37,000	66,000	33.000	2303	
	9 1112762	106,520	39,420	67,100	33.550	2311	
	9 1112877	114,520	40,620	73,900	36.950	2307	
	9 1112882	104,420	40,900	63,520	31.760	A12	
	9 1112887	113,800	36,900	76,900	38.450	2303	
	9 1112902	116,700	40,040	76,660	38.330	2307	
	9 1112910	112,280	40,120	72,160	36.080	12	
	9 1112913	112,840	36,900	75,940	37.970	2303	
	9 1112924	112,040	40,220	71,820	35.910	2307	
10/23/9		109,400	40,280	69,120	34.560	12	*
	9 1112930	110,280	36,820	73,460	36.730	2303	
	9 1112964	107,040	40,280	66,760	33.380	12	
10/23/9		106,940	39,940	67,000	33.500	12	
20, 20, 3		•	• • • • •	_			
				Total:	492.080		

VENDOR#
JOB CODE #
GL#
APPROVED BY:



BANCO RECYCLING CO.

2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



TICKET NUMBER 1112994

DATE: 10/23/99

TIME: 13:14

13331 - RENTECH, INC Job:99-1160

FIRST TEAM

DUMP TRUCK TRUCK #: 12

FLACE: A SEATTLE

PRODUCT: CONTAMINATED SOILS

GROSS: V17941 VENDOR # 39540 LBS IOB CODE # PPROVED BY:

SCALE TIME DATE 13:05 10/23/99 IN DUT 13:14 10/23/99

NET LBS: 67000 33.500 NET TONS:

RATE PER TON: \$ 2.00

AMOUNT: \$ Q. QU REFUSE TAX 3.60%: 10.00

> TOTAL AMOUNT: \$ Q. 00

W = COSTOMER SIGNATURE

I HAVE READ AND AGREE TO THE CONDITIONS ON THE REVERSE SIDE.



RABANCO RECYCLING CO.

A DIVISION OF RABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (205) 623-4080



TICKET NUMBER

1112964

DATE: 10/23/09 TIME: 11:49

13331 - REMITECH, INC. Job: 99-1169

FIRST TEAM

TRUCK #: 12 DUMP TRUCK : PLACE: A BEATTLE

I HAVE BEID AND ARDEE TO THE CONDITIONS ON THE DEVERSE SIDE

PRODUCT: CONTAMINATED SOILS

	WEIGHT	TIME	DATE	SCELE			
GR555:	107040 LBS	11:39	[8/23/99	IN			
TARE:	ক্ৰান্তিৰ (<u>ভূত</u>	11:48	10 6 1750	002	NET LES		730
VE 3/				9.2	- 107 (F.274) - 17 (F.27) (F.27)	3	पुर है। ए. रुप
l _{JC}		/ 00	22-	SEMUDE	4MCUNT: 788 3.685	*4	છે.કેઈ ઘ.ડેઇ
G. /	x	THE V			TSU OMPUNYT		3 83
1 in 1	CLISTOMET SICHMENT						



RABANCO RECYCLING CO.

A DIVISION OF RABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



TICKET NUMBER 1112930

DATE: 10/23/99

TIME: 10:41-

13331 - REMTECH, INC Job: 99-1160

NOR PAC

TRUCK #: 2303 DUMP TRUCK FLACE: A SEATTLE

PRODUCT: CONTAMINATED SOILS

WEIGHT TIME DATE SCALE 10:29 110280 LBS GROSS: 10/23/99 IN 36820 LRS TARE: VEi...

NET LES: 73460 NET TONS: 36.730 TE PER TON: 0.00

JC3 · · · REFUSE TAX 3.60%;

0.00 0.00

GL &

TOTAL AMOUNT: \$

. AMOUNT: \$

0.00

Ø. 📜

~=======

CTISTOMER SIGNATURE

I HAVE READ AND AGREE TO THE CONDITIONS ON THE REVERSE SIDE.



RABANCO RECYCLING CO.

A DIVISION OF RABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



TICKET NUMBER

CL .

1112928

DATE: 10/23/99

TIME: LA:32.

13331 - REMITECH, INC Job:99-1180

FIRST TEAM

TRUCK #: 12 DUMP TRUCK PRODUCT: CONTAMINATED SOILS

PLACE: P SEATTLE

WEIGHT TIME ELGLE GROSS: 100400 LBS 10:18 LIM WET LESS 12.7 Military Company VEILET? RATE RES TOS: :

RMCUNT: 4 REFUSE TAX 3,60%:

AFE-

CUSTOMER SIGNATURE MAKE SEAR AND ACRES TO THE CONDIDONS ON THE DEVELOP CIO



VISION OF HABANCO COMPANIES
2733 and Avenue South
Seattle Washington 98134 (206) 623-4080

12.20



FICKET NUMBER 1112924

DATE: 10/23/99

13331 - REMTECH, INC Job:99-1160

NOR PAC

TRUCK #: 2307 DUMF TRUCK

PLACE: A SEATTLE

PRODUCT: CONTAMINATED SOILS

	WEIGHT		TIME	DATE	SCALE			A .
STOCK	112010 1.75		09:52	10/23/99	IN		:	.1
VETERE:	40220 LBS		10:21	10/23/99	OUT	NET LBS:		71820
VENLL.			1.10	5		NET TONS:		35.910
				· .	RA	TE PER TON:	\$	Ø. ହେଉ
JOB CODE!		1						
			*			AMOUNT:	\$	0.00
GL #		_		a	REFUSE	TAX 3.60%;		0.00
1	1		11		יָר	TAL AMOUNT:	\$	ହା.ହାଠ
Recycled We	BSTOMER SIGNATURE HAVE READ AND AGREE TO	HE COL	NDITIONS OF	THE REVERSE SIL			==	



RABANCO RECYCLING CO.

A DIVISION OF FABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



ET NUMBER 1112913

DATE: 10/23/99

TIME: 09:27

13331 - REMITECH, THO Job:99-1160

NOR PAK

TRUCK #: REGE

OUMP TRUCK

PLACE: A SEATTLE

PRODUCT: CONTAMINATED SOILS

Se.	WEIGHT	TIME DATE SCALE	
GROSS: TAPE:	112840 LBS 36900 LBS	09:15 10/83/99 TN 09:27 10/83/99 GUT NET LB6: VS 1: NET FONG:	75940 37.970 3.00
		GL #	ତ ପ୍ରତ ଅ.ସେସ
	· 121	APPROVE FOR THE PRODUCT :	ර යි. මූම පුරාකසනකාලනක

CUSTOMER SIGNATURE

I HAVE READ AND AGREE TO THE CONDITIONS ON THE REVERSE SIDE.



DIVISION OF RABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134



YCLING CO. (206) 623-4080



CKET	NUMBER	111	2910
	110:		

1112906 wasnt on scale

DATE: 10/23/99

13331 - REMTECH, INC Job:99-1160

FIRST CLASS

DUMP TRUCK TRUCK #: 12

PLACE: A SEATTLE

DATE

10/23/99

SCALE

PRODUCT: CONTAMINATED SOILS

TIME WEIGHT 112280 LBS-MAN WT 09:08 GRCSS:

IN NET LBS: 72160 DUT NET TONS: 36.080

RATE PER TON: \$

ହ. ହହ AMOUNT: \$

0.00 REFUSE TAX 3.60%:

> TOTAL AMOUNT: \$ 0.00

0.00

I HAVE READ AND AGREE TO THE CONDITIONS ON THE REVERSE SIDE.



RABANCO RECYCLING CO.

A DIVISION OF RABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



ICKET NUMBER 1112902

DATE: 10/23/99

...TIME: 09:53

13331 - REMTECH, INC Job: 99-1160

NOR PAC

TRUCK #: 2307 DUMP TRUCK

FLACE: A SEATTLE

PRODUCT: CONTAMINATED SOILS

	MEIGHT	TIME	DATE	SCALE			
VE ARE	40040 LBS	08:44 08:53	10/23/95 10/23/99	N1 TUO	MET LES:		T9650
OE COTA				RAT	MET TOME: TE REA TEN:	3	33 120 0.00
L				RETUGE	FMCUNT: TAX 3.80%;	ŧ	के. क्रिक के. क्रिक
APPR				יהד	AL SHUDON		्र (१८) स.च्याच्याच्याच्या

CUSTOMERSIGNATURE I HAVE READ AND AGREE TO THE CONDITIONS ON THE REVERSE SIDE.



RABANCO RECYCLING CO.

A DIVISION OF HABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



FICKET NUMBER 1112887

DATE: 10/23/99

TIME 1 08:16

13331 - REMTECH, INC Job:99-1160

NOR PAC

TRUCK #: 2303

DUMP TRUCK

PLACE: A SEATTLE

PRODUCT: CONTAMINATED SOILS

TIME DATE SCALE WEIGHT 08:05 10/23/99 IN 113800 LBS 69055: 76900 NET LES: 36900 LBS TARE: U8:18 38.450 NET TONS: VENCOR# 0.00 TE PER TON: \$ ହ. ପହ AMOUNT: 5 REFUSE TAX 3.60%: 0,00 क, खेळ TETAL AMOUNT: \$

I HAVE READ AND AGREE TO THE CONDITIONS ON THE REVERSE SIDE.



RABANCO RECYCLING CO.

A DIVISION OF RABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



CKET NUMBER 1:12882

DATE: LO/E3/99

manuscript of the forms of manuscript in the second of the SEEDIE -------

13331 - REMTECH, INC Job:99-1160

REMTECH

TRUCK #: AIR END DUMP

PLACE: A SEATTLE

PRODUCT: CONTAMINATED SOILS

	WEIGHT	TIME	CATE	SCALE			
CROSS:	104420 L55	Ø7:45 ₩7:57	10/23/99	CUT CUT	MET LEE		0.0E39
ventone _	62:	_		(A.D	1975 (136) 1860 (137 (35)		1
JC3 2025		_		CERTER	4990MT :	٠,	ડો. પૈકા જો. છ ે.
3L#		-		7.7	res Aprende		· · · · · · · · · · · · · · · · · · ·
(PPF	<u> </u>					-77	

COSTOMER SIGNATURE

PABANCO RECYCLING CO.

2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



TICKET NUMBER 1112877

DATE: 10/23/99

TIME 1. DT:43

13331 - REMTECH, INC Job:99-1160

REMTECH - NORPAC

TRUCK #: 2307 END DUMP

PLACE: A SEATTLE

. ~

PRODUCT: CONTAMINATED SOILS

	WEIGHT	TIME	DATE	SCALE			
GROSS:	114520 LBS	07:30	10/23/99	: IN			
TORE.	40627 1 BC	27:43	10/23/99	OUT	MET LBS:		73900
1,51,500 #					NET TONS:		36.950
VENDOR# 1		-		RA	TE PER TON:	*	0.00
	i i i						
103 0005 (-			SMOUNT:	\$	ଡ. ହାଅ
GL #		010		REFUSE	TAX 3.60%:	,	ଡ. ଉପ
	1. 1.14		٠.,	דם:	TAL AMOUNT:	¥	ক্র বাত
APPROVED	C C C C C C C C C C C C C C C C C C C	/				===	

COSTOMER SIGNATURE

I HAVE READ AND AGREE TO THE CONDITIONS ON THE REVERSE SIDE.



RABANCO RECYCLING CO.

A DIVISION OF RABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



ICKET NUMBER

1112762

DATE: 10/22/99

The contraction of the contracti

13831 - REMTECH, INC 365:99-1160

NOR-PAC

TRUCK #: 2311 DUMP TRUCK

PLACE: A SEATTLE

PRODUCT: CONTAMINATED SUILS

WEIGHT	TIME	DATE	SCALE			
**************************************			IN			
स्टब्स्टः हुक्कल्ला (15:45	100000000	OUT	MET Less:		2 7:20
VENI 137			7A	1945 - 1946 1946 - 1946 - 1946 1946 - 1946 - 1946	:	.7 , 71. ⊈, 900
Jos copa de Laconomia			REFIGE	: THILUUMT: THI. 3.600:	¥	્રેડ દુધા <u>"</u> •• , સંદેડ
GL #	The state of the s		<u>ි</u>	is a complete	:	2 - 7 Final 2 - 1 - 1 - 1



RABANCO RECYCLING CO

DIVISION OF RABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080



TICKET NUMBER

1112759

DATE: 10/22/99

TIME: 16:19 -

13331 - REMTECH, INC Job: 99-1160

REM TECH

TRUCK #: A12

DUMP TRUCK PLACE: A SEATTLE

PRODUCT: CONTAMINATED SOILS

WEIGHT 39840 LBS VE/LOUE! JCB CCDE : .. GL# APPROVEDIN

TIME DATE SCALE 16:07 10/22/99 IN 16:19 10/22/99 DUT

NET LBS: 63820 NET TONS: 31.910

RATE PER TON: \$

REFUSE TAX 3.60%:

AMOUNT: \$ 0.00

TOTAL AMOUNT: \$

छ. एए

0.00

Q. 012:

CUSTOMER'S GNATURE

I HAVE READ AND AGREE TO THE CONDITIONS ON THE REVERSE SIDE.



RABANCO RECYCLING CO.

A DIVISION OF RABANCO COMPANIES 2733 3rd Avenue South Seattle, Washington 98134 (206) 623-4080

10/25/11



CKET NUMBER

1112760

DATE: 10/22/09

marine of the marine of the second of the se

13331 - REMYECH, INC 356:89-1169

NOR-PAC

TRUCK #: 8363

DUMP TRUCK

PLACE: A SEATTLE

PRODUCT: CONTAMINATED SOILS

		MEIGHT	TIME
	22002	LOSODO LEG	16:22
	VE:	37800 133	F 10%
	1		
	JC3 (17 11 11 11	-	
	GL #		
-	APPE.	4-	
	X	1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	

INE CATE 0:20 10/08/99 IN

> CUIT MET LOS: E = 5000 MET TONE: _ 1, < 0.

RATE PER TEM: > 2. 20

AMCLINT: 0 E. 110 REPUSE TAX 3.60%;

YOTHL AKOUNTY Y

TOTAL P.22



	\cap	- 7			
	LAKESI	DE IN	DUSTRIE	S	
		ATTLE D			
	P.O. BOX 7	(206) 6 32-	2709	E, WA 98009	
DATE	OAD TIME		:	TICKET NO.	
			10 m		
10/27/99 CUSTOMER ID NO. 11	06:57 EM NO.	P.O. NO		48929	* **:
	Liii 110.	P.O. 140	· · · · · · · · · · · · · · · · · · ·	i	
1325		CK 8	2577 7 3		
SOLD TO '		OE	LIVERED TO		
CASH SALE	c ·			JOB ID:	к*
SEATTLE	J		66	-35-	
			99-00	3 3 3	
Marie .	**				
		,	ONE:		
PRODUCT NO.	PRODUCT DESCRIP	TION	OITE I		-
214	j - 12 11 2 11				
TRUCK NO.	5/8"- @" TRUCK DESCRIPTIO	CRUSH	ED ROCK		
	A SOUTH THE			. 8	
1					
REMARKS					
				Subtotal .	
				Freight	
PLAN	IT: PLNT# 31	ST S	FAI # 89	Tax	
WEIGHMASTE	R: D. Biller	rbeck		Total	
M.P. OR STATION		w	GROSS		
	. *	E	GNUSS	27.05 TON	_
GYPET NO.		1	TARE	12.15 TON	
STREET INSP.	TIME RECEIVED	H	NET	14.90 TON	
-		S	NET TONS	13.52 Metri	Ton:
RECEIVED BY		LOAD	OS TODAY	TONS TODAY	
A Kull	-				
1	AN EQUAL OPPO				



LAKESIDE INDUSTRIES

SEATTLE DIVISION

P.O. BOX 7

BELLEVUE, WA 98009

(206) 632-2709

A Property of the Control of the Con	(200, 502 2	•			
DATE LOAD TIME			TICK	ET NO.	
10/27/99 07:47			4	9941	
CUSTOMER ID NO. ITEM NO.	P.O. NO.				
3.7%. I	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1.			
1325	CK S	577			
SOLD TO		VERED TO			
4		JOI	B ID:		
CASH SALES					
SEATTLE					
		99.00	35		
		//	,		
		DNE:	: :		
PRODUCT NO. PRODU	CT DESCRIPTION				
214 5/8	"- Ø" CRUSH	ED ROCK			
TRUCK NO. TRUCK	DESCRIPTION	:			
1					
REMARKS					
		-			
			btota		
		7	reigh		
T. 51 T. 51			Ta	А×	
	NT# 31 ST SE	:HL# 07	Tota	. 1	
WEIGHMASTER: D.	Efflendeck		1006	4.1	
M.P. OR STATION	W	GROSS 3	27.10	TON	
	E	GNUSS is	. 7 . 1 %	1014	
		TARE 1	2.15	TON	
		IAAC		7014	
STREET INSP. TIME REC	ENED	NET !	4.95	TON	
	7	INC.	7, 3,2		
	2 2 7 10	NET TONS 1	3.56	Metric	Ton
	图 图 图 图 图				
RECEIVED BY	LOA	OS TODAY	TONS	UDAY	
Az Kurl					
12/m2					

AN EQUAL OPPORTUNITY EMPLOYER
WA. ST. CONT. REG. NO. 223-01 | ALKE-ST. 274 |D



SEATTLE DIVISION

P.O. BOX 7

BELLEVUE, WA 98009

*	٠.		(206) 632-2	2709			-
DATE	LO	AD TIME		٠,	TICK	ET NO.	
10/2	7/99 0	9:22				48962	
CUSTOMER ID		M NO.	P.O. NO.				
		W.					
1325		** **	CK 8				
SOLD TO			DEL	JVERED TO	TOD Y 2.		
CASH	SALES		. 1	,	JOB ID:		
	ATTLE						
ζ.	.,			92	1075		
*			1	//)	
				ONE:	1 1		
PRODUCT NO.		PRODUCT DESCR	RIPTION				
746		5/8"- 0"	COLICI	יבים מספע			
TRUCK NO.		TRUCK DESCRIPT		ED KULK			
THOCK NO.		THUCK DESCRIPT	ION				
1				,			
REMARKS		1					
					Subtot		
					Freig	ht ax	
	מם ום	T: FLNT# 3	1 ST S	FQI # A9	1	ах	
WEIGH		R: D. Bill		LHCH O	Tat	al	
M.P. OR STATION			le sitte				
			W	GROSS	28.23	TON	
			E	1			
			1	TARE	12.15	TUN	
STREET INSP.	T	ME RECEIVED	G		11 00	±c:\.	
			H	NET	16.08	IUN	
			s	NETTONS	14.59	Metric	Ton
RECEIVED BY			V 4740	OS TODAY			
1 1/	,		Lun	DS TODAY	TONS	TODAY	
12 /1	u (
JACO.							
0		***					
		AN EQUAL O	PPORTUNIT	Y EMPLOYER			

WA. ST. CONT. REG. NO. 223-01 LA-KE-SI"-274JD



		SIDE INDUSTRIES	
	P.O. BOX 7	SEATTLE DIVISION BELLEVUE, WA 98009 (206) 632-2709	
DATE	LOAD TIME	TICKET NO.	
10/27/99	9 10:27	48979	_
CUSTOMER ID NO.	ITEM NO.	P.O. NO.	
1325		CK 2577	
SOLD TO		DELIVERED TO	
		The state of JOB ID:	
CASH SAI			
SEATTI	LE	26 2275	
		920035	
		7015	
		ZONE:	
PRODUCT NO.	PRODUCT DES	CRIPTION	
		SI COUCHER BOCK	
214		7" CRUSHED ROCK	
TRUCK NO.	TRUCK DESCR	IPTION	
		• * ;	
1			
REMARKS			
		Subtotal	
		Freight	
		Tax	
_	LANT - DINTH	31 ST SEAL# 89	
WEIGHMA	STER: D. Bi	llerbeck Total	
M.P. OR STATION		W GROSS 27.62 TON	
		TARE 12.15 TON	
STREET INSP.	TIME RECEIVED	H NET 15.47 TON	
		S NETTONS 14.03 Metric	Tor
Just cul		LOADS TODAY TONS TODAY	
- //			

WA ST. CONT. REG. NO. 223-01 LA-KE-SI*-274JD



LAKESIDE INDUSTRIES

		ATTLE DIVIS		/A 00000		
), BOX 7	206) 832-27	BELLEVUE, W	A SOUG		
	D TIME			TICKET	NO.	
. Unit						
10/27/99 10		P.O. NO.		48	983	
CUSTOMER ID NO. ITEM	A NO.	7.0. 140.				
1325	, 4 .	CK 25	577			
SOLD TO			VERED TO	n		
	i t		J	DB ID:		
CASH SALES SEATTLE	, '					
SEMITLE	•		G9_	0035	_	
			7/	003)	
		7/	ONE:	1 :		
PRODUCT NO.	PRODUCT DESCRI		JIVE.			
PHODUCT NO.						
214	5/8"- 0"		ED ROCK			
TRUCK NO.	TRUCK DESCRIPTI	ON				
1						
REMARKS						
				Subtota	1	
				Freigh		
			-01 # 00	Ta	X	
PLAN	T: PLNT# 3 R: D. Bill	1 5! 5	EHL# D7	Tota	11	
	M: D. Elita	E DCCK	1			
M.P. OR STATION		W	GROSS	27.05	TON	
		E	TARE	12.15	TON	
STREET INSP.	TIME RECEIVED	G H	NET	14.90	TON	
		T	NET TONS		Metric	Tor
RECEIVED BY		LOA	DS TODAY	TONS	TODAY	
- Jakun						

AN EQUAL OPPORTUNITY EMPLOYER
WA. ST. CONT. REG. NO. 223-01 LA-KE-SI'-274JD



AKESIDE INDUSTRIES

SEATTLE DIVISION
P.O. Box 7016 • Issaquah; WA 98027
Phone: (206) 632-2709

	هد .	*		1.78%	Br	
DATE 10/27/	LOAD TIME (99 12:04				TICKET I	994
CUSTOMER ID NO.	ITEM NO.	P.O. N.		,	OB ID.	
SOLD TO CASH S	1 LE		zc	INE:	-0635	
PRODUCT NO.	PRODUCT	ESCRIPTION	JSHE	D ROCK		
214						
TRUCK NO.	TRUCK DES	CRIPTION				í
REMARKS		24 6 2		-cı # 69	Subtota Freigh Ta	10
NE I SH	PLANT: PLN MASTER: D.	Billerb	6 C K	EHL# 07	Tota	1
			- 3		27.13	TON
M.P. OR STATION				GROSS	12.15	TON
			• 1	TARE	<u> </u>	TON
STREET INSP.	TIME RECEIV	ED	G H T	NET .	13.64	Metric To
				NET TONS		
	ul			TODAY	TONS TO	
AN EQUAL O	PPORTUNITY EMPLOY	ER . WA. ST.	CONT	REG. # LAKES	1-274JD - OR	CCB # 108542



LAKESIDE INDUSTRIES

DATE	LO	AD TIME		, 4464	TICKET NO.
10/2	7/99 1	2:32			48998
CUSTOMER ID	NO. ITE	M NO.	P.O. NO		7,000

1325		11.372111	CK	2577.	SM . Confidence
SOLD TO		1	OE	LIVERED TO	
	,	4) 43.50 to			JOB ID:
CASH	SALES	٠		eva produce	to the end of
SEA	ATTLE .			. 4. _{10.}	e, e
	1 1		1	990	7500
	3		1:	,,,	
	Y	£	1_		
DEODUCTNO	, x			ONE:	: :
PRODUCT NO.		PRODUCT DESCR	IPTION		
214		5/8"- 0"	CDUCH	יי פטכע.	
TRUCK NO.		TRUCK DESCRIPTI		אטנה	
THOOK NO.		THUCK DESCRIPT	ON		
1		* * * * *			
REMARKS					
					•
					Subtotal
:					Freight
					Tax
iie z a ii		: PLNT# 31		EAL# 89	
WE ! DH	MASIER	r D. Bille	rbeck		Total
A.P. OR STATION	1				07 42 700
	4		W	GROSS	27.10 TON
			E	7400	12 15 TON
	<u>'</u>		Ī	TARE	12.15 TON
TREET INSP.	П	ME RECEIVED	G	NET	14.95 TON
			-	INCI	14770 1014
			S	NET TONS	13.56 Metric
			10.77		
ECEIVED BY			WAL	OS TODAY	TONS TODAY
ECEIVED BY			1		
ECEIVED BY	w-				



	2.0. BOX 7 (206)	632-2	BELLEVUE, 709	60086 Y.M.	
DATE LC	DAD TIME			TICK	ET NO.
10/27/99	12:59			4	49@Ø2
CUSTOMER ID NO. IT). NO.	1		g to the own
1325	•	: :K 2			
SOLD TO	1		VERED TO		
	\uparrow		4 . 4 t	OB ID:	:
CASH SALE	s V		P		
SEATTLE	*		Qa.	()(1)	_
U,	*		17-0	0035	
1 1 1 - 1		-			
PRODUCT NO.	PRODUCT DESCRIPTIO		ONE:	: :	
PHOCOCTINO.	PHODUCT DESCRIPTIO				
214	5/8"- 0" CF	NSUS	ED ROCK		
TRUCK NO.	TRUCK DESCRIPTION				
1					
REMARKS					
æ '				Subtot	a.l
				Freig	ht
51.0	NT: PLNT# 31 S	T . C	-01 .14 .00	7	ах
	ER: D. Billert		-HL# 09	Tot	al
M.P. OR STATION		w	GROSS	28.51	TON
		E	TARE	12.15	TON
STREET INSP.	TIME RECEIVED	H	NET	16.36	TÜN
		S	NET TONS	14.54	Metric To
RECEIVED BY		LOAL	OS TODAY	TONS	TODAY
7./Ch					

AN EQUAL OPPORTUNITY EMPLOYER WA, ST. CONT. REG. NO. 223-01 LA-KE-SI*-274JD

	0		P.O. BOX 7	SEATTLE DIVI	USTRIES SION BELLEVUE, W	A 98009		
-			P.O. BOX 7	(206) 632-27				
	$O \mid$	DATE	LOAD TIME			TICKET	NO.	
	1						2000 240	
	0	11/02/9 CUSTOMERID NO.	9 217:24 ITEM NO.	P.ONO.		45	121	
		CUSTOMEN ID NO.	ITEM NO.	1.0.10				
	0	8296						
. 1	HHH	SOLD TO		DEL	VERED TO	B ID:		
	0	REMTECH	TNC		JC	E ID:		.]
		KEM) ECH	1140.					
	9				* *			}
					ONE:	: :		
a F	Q	PRODUCT NO.	PRODUCT DESC	CRIPTION		*		ţ
. 13		214	5/8"- 2	" CRUSH	ED ROCK			
	•	TRUCK NO.	TRUCK DESCRI	PTION	i .			
0		REM:						
2 PES	•	REMARKS						
195	HHH							- !
i i	•							1
¥								
	•	5	LANT: PLNT#	31 ST S	EAL# 89			}
			STEP: D. Bil					
ŀ		M.P. OR STATION		W	GROSS	25.34	MOT	
	•			E	TARE	1.8.19	TON	
		STREET INSP.	TIME RECEIVED	G				
	! ###¦			H	NET	16 15		
	9			S	NETTONS		Metric	
	(RECEIVED BY		LOAD	OS TODAY	TONSTO	DAY	

WA. ST. CONT. REG. NO. 223-01 LA-KE-SI*-274JD

	P.O. BOX 7	206) 632		E, WA 9800	•	
DATE	OAD TIME			TIC	CKET NO.	
					ORET NO.	
11/02/99 CUSTOMERID NO. 11	97:56 TEM NO.	P.O. NO	1		49124	
	1.		, ,			
8296 SOLD TO	1 1 1	DE	LIVERED TO			
				JOB ID	:	
REMTECH I	NC.					: .
20001107			ZONE:	: :		
PRODUCT NO.	PRODUCT DESCRIPT	ION				
E 1 4	5/8"- 0" 0	CRUS	HED ROCK			
THOCK NO.	TRUCK DESCRIPTION	l.				
REM1						
TEN PO						
						i
						i
5-LAN	IT: PLNTH 3:		50: 4 AC			
WEIGHMASTE	R. D. Biller	heat	CHCH CO			
M.P. OR STATION		W	GROSS	28.02	TION	-
	3	EI	TARE	12, 19	TON	
STREET INSP.	TIME RECEIVED	GH	NET	15.89	TOM	
		S	NET TONS	14.63	Metric	Engli
RECEIVED BY		LOAD	S TODAY	TONS		

		2 2 2 2 2 2					7
			•. •				
HAB		3			A	•	
- ono		LAKESII	DE IND	USTRIE	S		
0				ISION			
			EATTLE DIV		E, WA 96009		
	P	O. BOX 7	(206) 632-2		E, WA 50006		
			(200) 002-2		TICK	ETNO	
	DATE LO	AD TIME			IICA	ET NO.	
				11.0			
0	CUSTOMERIO NO. ITE	18:36 M NO.	P.O. NO.		4	9128	
	1000100000110110						
0	8296						
AHHA			DEL	WERED TO			-
Haur	!!			:	JOB ID:		
•	REMTECH IN	IC.			· ·		
	1						, <u>,</u> , , .
		,					
1 8	:						
	1		,	ONE:	: :		
10	PRODUCT NO.	PRODUCT DESCRI		0116.			
							•
4 2	214	5/8"- '0"	CRUSH	ED ROCH			
	TRUCK NO.	TRUCK DESCRIPTION	ON				
Pog.	1						
I S_	REM1						
	REMARKS						: *
Д НИН							
		T: PLNT# 3.		EAL# 99			
	WEIGHMASTE	K: D. BILLE	- LDGCK				:
	M.P. OR STATION		W	GROSS	as.05	TOM	
	<i>i</i> :		E				
			. 1	TARE	18.19	TIDE	
•	STREET INSP.	TIME RECEIVED	G		-		
8,181			H	NET	15.88	TON	
			TS	NETTONS	14 25	Matric	T 212
							1,311
	RECEIVED BY		LOAC	STODAY	TONS	ODAY	
				3		47.90	:
			7	tetric	Tons	43.45	

		AN EQUAL OF					
avia e s		WA ST. CONT. REC	S. NO. 223-0	1 LA-KE-SI"-2	7410		
		die de Carles de la company					
	THE PARTY OF THE P		A Section 2				
		The state of the s					
44 25 kZ					P. 19.1		

1	,	SEATTLE DIVIS		, (3	
	P.O. BOX 7	(206) 632-27	BELLEVUE,		
DATE	LOAD TIME			TICKET NO.	
11/00	2/99 09:06 10. ITEM NO.			49134	
CUSTOMER ID N	IO. ITEM NO.	P.O. NO.			
8296					8 - 4
SOLD TO		DELIV	ERED TO		
				IOB ID:	٠,
REMTE	ECH INC.				
		70	NE:	: :	
PRODUCT NO.	PRODUCT DESC				
214	5/8"- 12	" CRUSHE	ים פחוניי		
TRUCK NO.	TRUCK DESCRIP		D NOON		
REM1					
11277112					
MEIGH	FLANT: PLNT# MASTER: D. Bil		AL# AG		
M.P. OR STATION	N	W	GROSS	27.7) TOM	
			TARE	12.19 TON	
STREET INSP.	TIME RECEIVED		NET	15.56 TON	
		S	NETTONS	14.00 Meter	a for
RECEIVED BY		LOAD	STODAY	TONS TODAY	
		144	4 =tolo 1	57.84 57.84	

HHHH) I AKESIDE	INDUSTRIES O	AH
- Q			LE DIVISION BELLEVUE, WA 98009	
0	DATE LOA	(206) D TIME	632-2709 TICKET NO.	,9
0	CUSTOMEA ID NO. TITEM)·4:	49143	
0		F.O.	. NO.	
нкин	SOLD TO	a.	DELIVERED TO JOR ID:	HARI
0	REMTECH INC	New Hollands		(70)
0				
O	PRODUCT NO.	PRODUCT DESCRIPTION	ZONE: ::	
	TRUCK NO.	5/8"- Q" CRI	JSHED ROCK	
US NESS FO	REM1 REMARKS			=
A HALL				0.00
ğ .	* *			
		: PLNT# 31 S7 : D. Billerba		
•			W GROSS ES. E4 TON	
● . ₩₩₩	STREET INSP. TIM	ME RECEIVED	G H NET 16.05 TON	 Hebh
•	RECEIVED BY		S NETTONS 14.56 Mets	
0.87828.0	HECEIVED BY		TONS TODAY 5 79.4	
• .		AN EQUAL OPPORTO WA. ST. CONT. REG. NO. 2		: 0

www.hartcrowser.com

2550 Denali Street, Suite 705 Anchorage, Alaska 99503-2737 Fax 907.276.2104 Tel 907.276.7475

100 Cummings Center, Suite 331G Beverly, Massachusetts 01915-6123 Fax 978.921.8164 Tel 978.921.8163

Chicago 626 North Western Avenue Lake Forest, Illinois 60045-1921 Fax 847.295.3033 Tel 847.295.0077

274 Union Boulevard, Suite 200 Lakewood, Colorado 80228-1835 Fax 303.987.8907 Tel 303.986.6950

317 Fortuna Boulevard Fortuna, California 95540 Fax 707.726.9146 Tel 707.726.9145

Fairbanks 1896 Marika Street, Unit 1 Fairbanks, Alaska 99709-5545 Fax 907.451.6056 Tel 907.451.4496

Jersey City 75 Montgomery Street, Fifth Floor Jersey City, New Jersey 07302-3726 Fax 201.985.8182 Tel 201.985.8100

319 Seward Street, Suite 1 Juneau, Alaska 99801-1173 Fax 907.586.1071 Tel 907.586.6534

Long Beach One World Trade Center, Suite 2460 Long Beach, California 90831-2460 Fax 562.495.6361 Tel 562.495.6360

Five Centerpointe Drive, Suite 240 Lake Oswego, Oregon 97035-8652 Fax 503.620.6918 Tel 503.620.7284

Seattle 1910 Fairview Avenue East Seattle, Washington 98102-3699 Fax 206.328.5581 Tel 206.324.9530

