

July 14, 2025

Vance Atkins Washington State Department of Ecology Northwest Regional Office – Toxics Cleanup Program 15700 Dayton Avenue North Shoreline, Washington 98133

RE: PROGRESS REPORT NO. 9 – JUNE 2025 EFR HQ IVES SITE – REMEDIAL INVESTIGATION ISSAQUAH, WASHINGTON AGREEMENT NO. OTGP-2025-EFR-00086 FARALLON PN: 1754-008

Dear Vance Atkins:

Farallon Consulting, L.L.C. (Farallon) has prepared this progress report to document work performed for the Eastside Fire and Rescue (EFR) Headquarters (HQ) and Issaquah Valley Elementary School (IVES) Site in the Lower Issaquah Valley, Washington. This progress report summarizes work performed between May 31, 2025 and June 27, 2025 under One Time Grant Program Agreement No. OTGP-2025-EFR-00086 (Grant Agreement) between the Washington State Department of Ecology (Ecology) and EFR.

ACTIVITIES CONDUCTED DURING THE REPORTING PERIOD

This progress report includes costs incurred by EFR between May 31, 2025 and June 27, 2025. Work conducted under the Grant Agreement scope included:

- Coordination with Ecology and Potentially Liable Persons (PLPs) regarding additional remedial investigation activities under the Agreed Order.
- Coordination for progress reporting and cost submittals to Ecology.
- Preparation of Draft Remedial Investigation Work Plan (RIWP) and supporting deliverables.
- Coordination with PLPs during preparation of the Draft RIWP.
- Access coordination for drilling at Issaquah Valley Elementary School.

CHANGES IN KEY PERSONNEL

There were no changes in key personnel.

DEVIATIONS FROM APPROVED SCOPE OF WORK

There were no deviations from the approved scope of work.

SCHEDULE

No deviations from the project schedule were identified. An updated project schedule is attached.



SAMPLING PERFORMED, RESULTS, DATA VALIDATION

No additional sampling was performed, and no analytical results were received during this performance period.

PLANNED OR ANTICIPATED WORK FOR NEXT REPORTING PERIOD

Work planned for the next reporting period includes:

- Ecology review of Draft RIWP.
- Address Ecology's comments to the Draft RIWP and supporting deliverables.
- Coordination with Ecology and PLPs to prepare Final RIWP and supporting deliverables.
- Access coordination with Issaquah Valley Elementary School for remedial investigation activities.
- Prepare and submit right-of-way permit application to the City of Issaquah for planned drilling activities within the right-of-way.

PUBLIC OR REGULATORY COMMUNICATION

• Routine communications with Ecology and PLPs regarding ongoing or planned work occurred during the performance period.



CLOSING

Farallon trusts that this progress report addresses the reporting requirements for the Grant Agreement. If you have any questions, please do not hesitate to contact the undersigned at (425) 295-0800.

Sincerely,

Farallon Consulting, L.L.C.

Gruf. Fre

Eric F. Buer L.G., L.H.G. Principal Hydrogeologist

Sarah Snyder, L.G. Senior Geologist

cc: Ben Lane and Nicole Frisch, Eastside Fire and Rescue Emily Moon, Julie Wartes, Matt Ellis, and Christen Boyd, City of Issaquah Allyson Bazan, Hillis Clark Martin Peterson P.S. Tisha Pagalilauan, Cascadia Law Group PLLC

Attachments: Preliminary Remedial Investigation Schedule

EFR HQ IVES Site - Preliminary Remedial Investigation Schedule Draft - Issued for Agency Review

Task Name	Start	Finish	Schedule Notes	% Complete	Status		Q1	Mor		ວ2 1017			23	n Oct	Q4	Dee	lan
Amount Data	07/44/05	07/44/05				Jan	reb	IVIAI	Арі і	lay Ji			uy se	ρ Οςι	Nov	Dec	Jan
Current Date	07/14/25	07/14/25										I					
- Grant Execution	01/22/25	02/21/25		100%	Complete	F											
Final Grant Execution	01/22/25	01/22/25		100%		<u>l</u>	Ecology										
Submit previous costs	01/23/25	02/21/25		100%		[EI	FR									
- AO Execution	01/21/25	02/24/25		100%	Complete	F	E	Ecology									
City Council Meeting	01/21/25	01/21/25		100%		0	COI										
EFR Board Meeting	02/13/25	02/13/25		100%			EFF	R									
Final AO Execution	02/24/25	02/24/25		100%			ē, E	Ecology									
RIWP	02/25/25	08/29/25		64%	In Progress		F						Sara	ah \$nyder			
Draft Outline	02/25/25	03/03/25		100%	Complete			1									
Draft Annotated Outline	03/04/25	03/20/25	PLP Extension - Original schedule 3/13/25	100%	Complete		, I	÷									
Ecology Review of Annotated Outline	03/21/25	04/16/25	Ecology Extension - Original schedule 4/3/25	100%	Complete			÷	_								
Submit Existing Boring Logs to Ecology	03/28/25	03/28/25		100%	Complete			ē									
Agency Review Draft RIWP	04/17/25	06/15/25		100%	Complete				1		1						
Past EIM Data Due to EIM Coordinator	02/26/25	04/30/25	Completed ahead of schedule.	100%	Complete												
Ecology Review	06/16/25	07/30/25		0%							ţ						
Right-of-way Permit Application Submittal to COI	07/31/25	08/14/25		0%									Ļ				
Right-of-way Permit Application Due to EAGL	08/15/25	08/21/25		0%									Ļ				
Final RIWP	07/31/25	08/29/25		0%								Ļ	-				
- Remedial Investigation	06/24/25	08/24/26		0%	Not Started												
2025 IVES Summer Break	06/24/25	08/28/25		0%													
IVES & Dodds Field MW Installation - HARD SCHEDULE	08/18/25	08/22/25	Only window for sonic drilling at IVES	0%													
IVES & Dodds Field Shallow Soil Investigation	09/01/25	09/05/25		0%													
Lab TAT for Shallow Soil Sampling	09/06/25	09/20/25		0%										L			
Ecology Coordination for IVES & Dodds Field Borings	09/21/25	09/27/25		0%													
EFR HQ Borings - Asphalt	09/08/25	09/09/25		0%													
EFR HQ Borings/Well Install - Stormwater Basin	09/10/25	09/10/25		0%													
Site Plume - COI-MW05 Area Shallow and Intermediate Well Installation	09/11/25	09/17/25		0%									- f	_			
Site Plume - COI-MW02 Area Shallow and Deep Well Installation	09/18/25	09/27/25		0%										Ļ			
Site Plume - COI-TW01 Area Intermediate Well Installation	09/28/25	09/30/25		0%													
Site Plume - COI-MW06 Area Deep Well Installation	10/01/25	10/06/25		0%													
Lab TAT for Drilling Activities	10/07/25	10/21/25		0%													
Lab Reports Due to EAGL	10/22/25	10/22/25		0%													
Draft Boring Logs, Tables, and Figures Due to EAGL	10/22/25	12/05/25		0%													
2025-2026 IVES Winter Break 1	12/22/25	01/04/26	No sampling permitted	0%												-	_
Groundwater, Surface Water, Pore Water, and Sediment Sampling Event	11/17/25	12/03/25		0%													-
Lab TAT for GW, SW, PW, sed sampling	12/04/25	12/18/25		0%												1	
Lab Reports Due to EAGL	12/19/25	12/19/25		0%													
2026 IVES Winter Break 2	02/17/26	02/22/26		0%											+		
IVES & Dodds Field Borings	02/17/26	02/22/20		0%													
Lab TAT for Drilling Activities	02/19/26	03/05/26		0%											1		
Lab Reports Due to EAGL	03/06/26	03/06/26		0%													
Draft Boring Logs, Tables, and Figures Due to EAGL	03/06/26	04/19/26		0%										_	+		
2026 IVES Summer Break (Approx. Return Date)	06/17/26	04/19/20		0%			+				_				+		
Groundwater, Surface Water, Pore Water, and Sediment Sampling Event	05/18/26	06/03/26		0%							_			_	+		
Lab TAT for GW, SW, PW, sed sampling	06/04/26	06/18/26		0%										_	+		
Lab Reports Due to EAGL	06/19/26	06/19/26		0%			+ +								+		
IDW Manifests Due to EAGL	06/04/26	07/18/26		0%											+		
Remedial Investigation Report	08/30/25	02/13/27		0%	Not Started												
Draft RI Outline	08/30/25	02/13/27		0%	Not Started										+		
Draft Annotated Outline	08/30/25	09/05/25		0%									_		<u>+</u> +		
				0%							_						
Agency Review Draft RI Report	06/04/26	07/18/26		0.70													
Evented and July 14, 2025 12:02:24 DM DDT																	

Exported on July 14, 2025 12:03:34 PM PDT





Task Name	Start	Finish	Schedule Notes	otes % Complete Status		Q1 Q2 Q3		Q4 Q1		Q1	Q2		Q3		Q4		Q1		
					Jan Feb Mai	Apr May		Sep	Oct Nov D		eb Mar	Apr M			ug Sep	Oct No	/ Dec	Jan Feb	Mar
Ecology Review	07/19/26	09/01/26		0%										•	-				
Public Review Draft RI Report	09/02/26	10/16/26		0%											•				
Public Comment Period	10/17/26	11/30/26		0%												ţ.	1		
Final RI Report	12/01/26	01/14/27		0%													*	-, ·	
EIM Data Submittal	01/15/27	02/13/27																+	