

April 10, 2026

Cliff Nale  
Toxics Cleanup Program  
Department of Ecology  
Northwest Regional Office  
P.O. Box 330316  
Shoreline, Washington 98133

Re: Duwamish Marine Center Agreed Order No. DE 8072  
Progress Report: Reporting Period January to March 2026

Dear Cliff:

This progress report summarizes the activities performed in January through March 2026 in fulfillment of Agreed Order DE 8072 for the Duwamish Marine Center Site in Seattle, Washington. This progress report provides a summary of the work performed, deviations from the scope of work, laboratory analyses, and work anticipated during the following reporting period. Progress Reports will be submitted monthly, consistent with the requirements of the Agreed Order.

### ***1. Activities Conducted During Reporting Period***

The following activities were conducted during the reporting period:

- Prepared multiple draft versions of the Upland Parcel 536720-3635 Investigation Work Plan for Ecology review (January 26, February 10, March 6, and March 18).
- Attended meeting with Ecology to discuss the Work Plan scope (March 4, 2026).
- Ecology approved the Work Plan on March 19, 2026.
- On March 30 and 31, 2026 advanced four (4) boreholes and installed and developed four (4) monitoring wells (MW-18 through MW-21). Collected vadose and saturated zone soil samples from each location and submitted samples for analysis consistent with the Work Plan.

### ***2. Sampling, Testing, and Other Received Information***

None.

### ***3. Deviations from Scope of Work, Schedule, or Deliverables***

None.

**4. *Contacts with Representatives from Local Community, Public Interest Groups, Press, and Federal, State, or Tribal Governments***

None.

**5. *Current or Anticipated Issues That Have Potential to Impact Schedule or Scope of Work Objectives***

None.

**6. *Changes in Key Personnel***

None.

**7. *Activities and Deliverables Planned for Next Reporting Period***

- Perform groundwater sampling of new monitoring wells MW-18 through MW-21 in accordance with the Work Plan on April 20 and 21, 2026.
- Respond to Ecology comments on the Agency Review Draft RI and begin preparing the Public Review Draft RI upon receipt of Ecology comments; incorporate LDWG Phase 2 Middle Reach sediment data into the Public Review Draft RI.

Please contact me if you have questions about any of the information contained in this Progress Report.

Sincerely,  
CRETE CONSULTING INCORPORATED, PC



Grant Hainsworth, P.E.  
Principal, Senior Project Manager

cc: Clint Harris, Duwamish Marine Center, Inc.