



Stantec Consulting Services Inc.
2321 Club Meridian Dr., Suite E
Okemos, Michigan 48864
Tel: (517) 349-9499
Fax: (517) 349-6863

September 5, 2014

Attention: Ms. Jennifer Lind
Department of Ecology
Central Regional Office
15 W Yakima Avenue, Suite 200
Yakima, WA 98902-3452

Reference: August 2014 Monthly Progress Report, Bee-Jay Scales Site, Sunnyside, Washington

Dear Ms. Lind,

This serves as the August 2014 monthly progress report for the Bee-Jay Scales Site, located at 116 N 1st Street in Sunnyside, Washington.

- **Project Status**
 - The Second Half 2014 groundwater monitoring event is scheduled for September 8 through 12, 2014.
 - The project kickoff meeting and start of the shallow soil excavation construction activities is scheduled for September 10, 2014. The shallow soil excavation activities will be conducted by Remedial Construction Services, L.P., under Stantec's oversight, and are planned to proceed to completion without interruption.
 - From September 3, 2014 to the start of the shallow soil excavation activities on September 10, 2014, Stantec field personnel will be on-site to continue to oversee the clearing of work areas, the locating of utilities affecting the excavation areas, and the setup of the temporary jobsite facilities.

- **On-Site Field Activities**
 - From August 11 through 29, 2014, Stantec field personnel performed the following on-site activities including, but not limited to:
 - Assessed the condition of the Site and access to the work areas;
 - Worked with property owners to clear the work areas. As of August 29, the following areas had been cleared:
 - The temporary job trailer and project parking area;
 - The on-site truck route; and
 - The Area 2, Area 4, Area 5 West, and Area 6 excavation areas.
 - Performed a survey of the existing Site topography;
 - Began conducting public and private utility locate activities at the Site;
 - Began to determine the status of located utilities affecting excavation areas; and
 - Began setup of temporary jobsite facilities.



September 5, 2014
Ms. Jennifer Lind
Page 2 of 2

Reference: August 2014 Monthly Progress Report, Bee-Jay Scales Site, Sunnyside, Washington

- **Deviations From Required Task**
 - There are no deviations from required tasks at this time.
- **Deviations From Scope of Work, Schedule, and CAP**
 - A request for extension and proposed revised implementation schedule will be submitted in mid-September for Ecology's review.
- **Data**
 - There was no data generated in August 2014.
- **Upcoming Deliverables and Deadlines**
 - September 2014 Monthly Progress Report – October 10, 2014
 - October 2014 Monthly Progress Report – November 10, 2014
 - Second Half 2014 Groundwater Monitoring and Sampling Report – November 21, 2014

If you have any questions, please do not hesitate to contact me.

Regards,

Stantec Consulting Services Inc.

A handwritten signature in black ink, appearing to read "Eric Bassett".

Eric J Bassett
Engineering Project Specialist
Phone: 651-255-3952
Fax: 651-636-1311
eric.bassett@stantec.com

cc:

Ms. Caryl Weekley, Chevron Environmental Management Company, 6101 Bollinger Canyon Road, San Ramon, CA 94583 – Electronic Copy

Mr. Kyle Christie, Atlantic Richfield Company, 4 Centerpointe Drive, LPR 4-221, La Palma, CA 90623-1006 – Electronic Copy

Ms. Marisa Kaffenberger, Stantec Consulting Services Inc., 2321 Club Meridian Dr., Suite E Okemos, Michigan 48864 – Electronic Copy