May 13, 2016

Ms. Sunny Becker Washington State Department of Ecology 3190 160th Avenue Southeast Bellevue, Washington 98008-5452

SUBJECT: APRIL 2016 MONTHLY PROGRESS REPORT Lora Lake Apartments Site

Dear Ms. Becker:

On behalf of the Port of Seattle (Port), this Monthly Progress Report provides a summary of all activities conducted during the month of April 2016 for the Lora Lake Apartments Site (Site) in Burien, Washington. Work is being performed pursuant to the requirements of the September 9, 2015, Consent Decree No. 15-2-21413-6 (CD) between the Port and the Washington State Department of Ecology (WSDOE). This report is organized to include all requirements listed in Section XI of the CD.

ON-SITE ACTIVITIES THAT HAVE TAKEN PLACE DURING THE MONTH—SECTION XI(A)

- Submittal of the Monthly Progress Report documenting activities conducted during the month of March 2016 on April 19, 2016.
- Finalization and submittal of the Draft Engineering Design Report (EDR) to WSDOE on April 28, 2016 for review.
- Completion of a topographic survey of the Lora Lake Parcel Existing Enhanced Wetland area on April 19, 2016.
- Development of memoranda in support of engineering design for inclusion in the EDR.
- Submittal of supporting materials and figures to the U.S. Army Corps of Engineers (USACE) in support of JARPA review on April 25, 2016 (the JARPA permit application was submitted to the USACE on March 29, 2016).
- Preparation and attendance at a meeting with WSDOE and the City of SeaTac to discuss project substantive compliance with local permits on April 26, 2016.
- Preparation and attendance at a meeting with WSDOE and the City of Burien to discuss project substantive compliance with local permits on April 28, 2016.
- Ongoing preparation of the 90 percent design drawings and specifications for the Site.

DEVIATIONS FROM THE SCOPE OF WORK AND SCHEDULE—SECTION XI(B), XI(C), AND XI(D)

The following tables provide detailed summaries of all problems or schedule deviations encountered during the current progress report period or projected for future reporting periods, regarding the objectives outlined in the CD. The summary tables include the following information as described in the CD:

- Detailed description of any deviations from required tasks not otherwise documented in project plans or amendment requests.
- Description of all deviations from the Scope of Work and Schedule (Exhibit C of the CD) and any planned deviations in the upcoming month.
- For any deviations in schedule, a plan for recovering lost time and maintaining compliance with the schedule.

Scope and Schedule Deviations for Current Reporting Period

Description of Deviations from Required Tasks, Scope of Work and Schedule

The Consent Decree schedule for the Lora Lake Apartments Site states that final data from the Compliance Monitoring Field Event is to be submitted to WSDOE's Environmental Information Management (EIM) system 120 days from submittal of the Final Compliance Monitoring Plan to WSDOE. The Final Compliance Monitoring Plan was submitted on September 21, 2015. This resulted in an EIM data submittal date of January 18, 2016.

Due to multiple follow-on field events necessary to fully define the extent of contamination, final validated data from these follow-on events was not available by January 18, 2016. Final data from all follow-on events were submitted in two batches to EIM on February 19, 2016 and April 25, 2016. Data were accepted by EIM on April 5, 2016 and May 3, 2016.

This delay in EIM data submittal does not impact the overall project schedule.

Anticipated Scope and Schedule Deviations for Upcoming Month

Description of Deviations
from Required Tasks, Scope
of Work and Schedule

No scope or schedule deviations are anticipated during the upcoming month.

RAW DATA RECEIPT AND UPLOAD TO EIM—SECTION XI(E)

This section summarizes all final, validated data packages received by the Port and uploaded to WSDOE's Environmental Information Management (EIM) system during the progress report period.

• Final validated data from the February 2016 Compliance Monitoring field event were received by the Port and uploaded to WSDOE's EIM system on April 25, 2016.

LIST OF DELIVERABLES FOR THE UPCOMING REPORTING PERIOD—SECTION XI(F)

The following table describes all deliverables planned for the upcoming reporting period.

Planned Deliverables for Upcoming Reporting Period

Deliverable Title	Anticipated Submittal Date
Appendices A, B, and H for the Draft EDR for WSDOE review	May 13, 2016
WSDOE Monthly Progress Report for April 2016	May 13, 2016

Please contact me if you have questions regarding the content of this Monthly Progress Report for the Lora Lake Apartments Remediation Project.

Sincerely yours,

Mex the

Megan King, PE Project Manager

Copies: Don Robbins, Port of Seattle