

**COMPLETION REPORT
INTERIM REMEDIAL ACTION
LOG POND CLEANUP/HABITAT RESTORATION PROJECT
BELLINGHAM, WASHINGTON**

RECEIVED
JUN 08 2001
DEPT OF ECOLOGY

Prepared for:
Georgia-Pacific West, Inc.
P.O. Box 1236
300 W Laurel Street
Bellingham, WA 98227-1236

Prepared by:
Anchor Environmental, L.L.C.
1411 Fourth Avenue, Suite 1210
Seattle, Washington 98101

May 29, 2001

Table of Contents

<u>1</u>	<u>INTRODUCTION</u>	1
	<u>1.1 Summary of Construction</u>	1
	<u>1.1.1 Interim Action Contractor and Construction Management Team</u> 1	
	<u>1.1.2 Sediment Capping</u>	2
	<u>1.1.3 Habitat Restoration Implemented</u>	2
	<u>1.2 Background</u>	3
	<u>1.3 Performance Standards</u>	4
	<u>1.4 Summary of Pre-Capping Conditions</u>	4
	<u>1.4.1 Pre-Project Characterization of Whatcom Waterway Log Pond</u> 4	
	<u>1.4.2 Pre-Project Characterization of Log Pond Sediments</u>	5
	<u>1.4.3 Capping Material Characteristics</u>	6
	<u>1.5 Summary of Cap Design</u>	8
	<u>1.6 Report Organization</u>	10
<u>2</u>	<u>PRE-CAP PLACEMENT DEMOLITION</u>	11
	<u>2.1 Monitoring Procedures</u>	11
	<u>2.2 Piling Removal Procedures</u>	11
	<u>2.3 Monitoring Results</u>	12
<u>3</u>	<u>PHASE I CAP PLACEMENT</u>	13
	<u>3.1 Monitoring Procedures</u>	13
	<u>3.1.1 Cap Volume and Thickness</u>	13
	<u>3.1.2 Water Quality</u>	14
	<u>3.2 Capping Procedures</u>	14
	<u>3.3 Monitoring Results</u>	16
	<u>3.3.1 Observed Cap Thickness</u>	16
	<u>3.3.2 Cap Quantity and Volume Checks</u>	17
	<u>3.3.3 Production Rates</u>	17
	<u>3.3.4 Water Quality</u>	17
<u>4</u>	<u>PHASE II CAP PLACEMENT</u>	19
	<u>4.1 Monitoring Procedures</u>	19
	<u>4.1.1 Cap Volume and Thickness</u>	19
	<u>4.1.2 Water Quality</u>	19
	<u>4.2 Capping Procedures</u>	19
	<u>4.3 Monitoring Results</u>	20
	<u>4.3.1 Observed Cap Thickness</u>	20
	<u>4.3.2 Cap Quantity and Volume Checks</u>	20
	<u>4.3.3 Production Rates</u>	21
	<u>4.3.4 Water Quality</u>	21
<u>5</u>	<u>FINAL INSPECTION</u>	22
<u>6</u>	<u>REFERENCES</u>	23

LIST OF TABLES

- Table 1 - Applicable Surface Sediment Quality Criteria
Table 2 - Applicable Surface Water Quality Criteria
Table 3 - Summary of Water Quality Monitoring Results
Table 4 - Capping Material Volume and Production Rates
Table 5 - Summary of Habitat Acreages

LIST OF FIGURES

- Figure 1 - Vicinity Map: Whatcom Waterway Area
Figure 2 - Log Pond Project Area
Figure 3 - Pre-Capping Bathymetric and Exploration Plan
Figure 4 - Dissolved Oxygen Levels During Construction
Figure 5 - Turbidity Levels During Construction
Figure 6 - Contractor Construction Grid System
Figure 7 - Post-Phase I Bathymetric Map
Figure 8 - Phase I Material Thickness Plan
Figure 9 - Final Log Pond Bathymetric Map
Figure 10 - Total Phase I and II Material Thickness Plan
Figure 11 - Cross Sections 19, 20, and 21
Figure 12 - Cross Sections 22, 23, and 24
Figure 13 - Cross Sections 25, 26, and 27
Figure 14 - Miscellaneous Cross Sections
Figure 15 - Final Created Habitat Zones

APPENDICES

- APPENDIX A - DAILY CONSTRUCTION LOGS
APPENDIX B - WATER QUALITY MONITORING LOGS
APPENDIX C - FINAL OPERATION, MAINTENANCE, AND MONITORING PLAN

1 INTRODUCTION

This Completion Report describes the implementation of the sediment cleanup/habitat restoration action at the Georgia-Pacific (G-P) Log Pond, part of the Whatcom Waterway Site located in inner Bellingham Bay, Washington (Figure 1). The integrated remediation and habitat restoration project was performed as an Interim Remedial Action under the authorities of the State Model Toxics Control Act (MTCA; Chapter 173-340 WAC; RCW 70.105D), as set forth in an Agreed Order for this action between G-P and the Washington Department of Ecology (Ecology). The project was also authorized under Clean Water Act Permit No. 2000-2-00424 administered by the U.S. Army Corps of Engineers (Corps). The project included two interrelated components:

- Remediation of contaminated sediments within the Whatcom Waterway Log Pond; and
- Restoration of approximately 5.6 acres of intertidal and shallow subtidal mudflat habitat.

This report presents a concise narrative discussion of project implementation.

1.1 Summary of Construction

1.1.1 Interim Action Contractor and Construction Management Team

Prior to and separate from this project, A.H. Powers (Powers) of Seattle contracted with the Corps to perform specific maintenance dredging activities within the Swinomish Channel (La Conner) and Squalicum Waterway (Bellingham). The Corps contract called for open water disposal in Rosario Strait of approximately 43,000 cubic yards (cy) from both of these material sources, consistent with Dredge Material Management Program (DMMP) suitability determinations, with an option for contractor-furnished disposal, should such a suitable site be identified. Following determinations by Ecology, the Corps, and other stakeholders that these materials could be beneficially reused for integrated capping and habitat restoration within the Log Pond, G-P contracted separately with Powers to place such materials within the Log Pond.

G-P provided on-site construction management. Anchor Environmental, LLC (Anchor) provided engineering support during construction. BEK

Engineering and Environmental (BEK) of Bellingham completed all water quality monitoring during the project. Consistent with the Agreed Order and WAC 173-340-400(7)(b)(i), all remedial construction within the Log Pond was performed under the supervision of Roger J. "Chip" Hilarides, P.E., a professional engineer registered in Washington.

1.1.2 Sediment Capping

Between November 2000 and February 2001, approximately 43,000 cy of cap/habitat restoration material was placed in the Log Pond. A three-foot thick cap of courser sand dredged material from the Swinomish Channel was first placed throughout the majority of the Log Pond. The finer-grained Squalicum Waterway materials were used to construct the final surface. The total placed thickness ranged from 0.5 feet along the cap perimeter (e.g., adjacent to structures) to up to 10 feet within the interior of the project area. Sections 3 and 4 of this report detail the achieved thickness. Figure 8 presents the total thickness across the Log Pond based on pre- and post-capping bathymetric data. Nearly all of the Log Pond received more than 3 feet of cap/habitat restoration material, tapering to 0.5-foot-thick along the perimeter, consistent with the MTCA Agreed Order and associated remedial design (Anchor 2000b). Long-term monitoring will be performed to verify the integrity and performance of the cap (see Operations, Maintenance, and Monitoring Plan [OMMP]; Appendix C).

1.1.3 Habitat Restoration Implemented

Consistent with the project design (Anchor 2000a & 2000b), the Log Pond remedial/ restoration project converted 1.8 acres of deep subtidal, 2.7 acres of shallow subtidal mudflat/debris, and 1.1 acres of low intertidal riprap, all of which was previously contaminated at levels above MTCA/ Sediment Management Standards (SMS) cleanup criteria, into 2.7 acres of shallow subtidal and 2.9 acres of low intertidal clean silt and sand habitat. The project achieved its intended goal of restoring shallow subtidal and low intertidal habitat to the Log Pond. Figure 9 presents the final cap surface bathymetric map. Figure 15 presents the finished habitat elevation zones created by the project. Table 5 summarizes the change in acres for the different habitat zones. Long-term monitoring

will be performed to document the development of habitat functions within the Log Pond (see OMMP; Appendix C).

1.2 Background

The Whatcom Waterway Site, located within inner Bellingham Bay, Washington consists of intertidal and subtidal aquatic lands within and adjacent to the Whatcom and I&J Street Waterways in Bellingham, Washington (Figure 1). Figure 2 depicts property ownership and general land use within the site area.

In January 1996, G-P and Ecology entered into an Agreed Order to perform a Remedial Investigation/Feasibility Study (RI/FS) of the Whatcom Waterway Site under MTCA. The RI/FS (Anchor and Hart Crowser 2000), provides data, analysis, and engineering evaluations to enable Ecology to select a sediment cleanup action alternative that is protective of human health and the environment and considers local site development plans. The study found that the Log Pond contained elevated concentrations of mercury, phenolic compounds, and woody debris that exceeded SMS cleanup levels.

The Draft Final Whatcom Waterway RI/FS was issued for public and stakeholder review in summer/fall 1999. Concurrently, the public also reviewed and commented on an Environmental Impact Statement (EIS) for the Bellingham Bay Comprehensive Strategy (Ecology 2000). The Comprehensive Strategy, developed by a cooperative partnership of 15 federal, tribal, state and local organizations, examined integrating cleanup of the Whatcom Waterway Site, including the Log Pond, with broad source control, habitat restoration, and land use objectives. The Whatcom Waterway RI/FS and Comprehensive Strategy EIS were both finalized in October 2000. The recommended action for the Log Pond, as set forth in both the RI/FS and EIS, was to integrate capping of contaminated sediments with restoration of intertidal and shallow subtidal habitat in this area.

During the finalization of the Whatcom Waterway RI/FS and Comprehensive Strategy EIS described above, G-P collected additional engineering, source control, and biological data from the Log Pond area to support the detailed design of the Log Pond capping/habitat restoration action. The Engineering

Design Report for the Interim Action (Anchor 2000b) was approved by Ecology in September 2000. As set forth in RCW 70.105D.090, through its review of the Engineering Design Report and associated project documentation, Ecology also provided the Water Quality Certification of the project and ensured, based on consultation with other agencies, substantive compliance of this action with other state and local regulations, including Hydraulic Project Approval, Coastal Zone Management, Shoreline Substantial Development, and Critical Areas regulations. The Clean Water Act Permit No. 2000-2-00424 for this action was issued by the Corps, following public notice and consultation with the federal services.

1.3 Performance Standards

As set forth in the Agreed Order and associated Statement of Work (SOW) for the Whatcom Waterway Log Pond Interim Remedial Action, performance standards to verify long-term protection provided by the remedial action include both sediment and water quality criteria, as summarized in Tables 1 and 2, respectively.

The point of compliance with water quality standards during the construction period was defined at a point 150 feet from the location of capping material release into the Log Pond. As described in the Engineering Design Report (Anchor 2000b), turbidity/TSS increases predicted at the 150-foot mixing zone boundary during project capping operations were anticipated to be well within water quality standards. Water quality monitoring was completed by BEK during the capping operations to verify that turbidity and dissolved oxygen concentrations were maintained within water quality criteria (see Sections 3.3.4 and 4.3.4 below).

1.4 Summary of Pre-Capping Conditions

1.4.1 Pre-Project Characterization of Whatcom Waterway Log Pond

As outlined above, the Final RI/FS of the Whatcom Waterway Site provides detailed data, analysis, and engineering evaluations of the Log Pond and adjoining areas (Anchor and Hart Crowser 2000). The Log Pond was established as a separate and distinct site sediment unit in the RI/FS. Figure 3 depicts RI/FS sampling locations and bathymetry. A summary of the RI/FS site characterization is provided below:

- **Shoreline and bathymetry.** The pre-construction shoreline of the Log Pond was comprised largely of sheet pile, wooden bulkheads, riprap, and concrete debris down to an elevation of approximately -5 feet MLLW. Mudline elevations within the Log Pond previously ranged from -5 to -15 feet MLLW, averaging -10 feet MLLW.
- **Land use.** The Log Pond is located within the middle of a well-established heavy industrial land use area with a Maritime shoreline designation. Prior to construction, the area was used for transient moorage of boats and log rafts, and included structures such as pilings, dolphins, log booms, and floating docks. As described below, the action resulted in removal of these structures, and eliminated limited existing log rafting, small boat moorage, and occasional ship berthing that previously occurred within this area by the Port of Bellingham (Port) and G-P.
- **Currents/wave action.** The majority of the Log Pond is isolated from currents and wave action, though portions are exposed to Bellingham Bay to the west.
- **Subsurface geotechnical characteristics.** Prior to construction, subsurface conditions within the Log Pond consisted of 5 to 8 feet of very soft recent deposits over 16 to 22 feet of fluvial medium dense to dense non-silty to silty, sand. Below this layer is a glacial marine outwash deposit of stiff silty clay.

1.4.2 Pre-Project Characterization of Log Pond Sediments

The Engineering Design Report (Anchor 2000b; Table 3) summarizes selected physical and chemical characteristics of the sediments within the Log Pond. The capped sediments have the following general characteristics:

- **Physical.** Sediments underlying the Log Pond cap consist primarily of sandy to very sandy organic silt and clay. Near the shorelines the sediment gradation changes to a slightly clayey, silty sand with

varying amounts of gravel. Sediments consisting of greater than 50 percent shell fragments were observed near the northeast end of the Log Pond. The solids content of these sediments ranges from 25 to 40 percent, averaging approximately 30 to 35 percent. Prior to construction, total organic carbon (TOC) concentrations in the Log Pond area ranged from 2.7 to 15 percent, averaging approximately 6 to 10 percent. Surface and subsurface sediments within the Log Pond contain various remnant woody materials from historical log rafting, log haul-out, and other operations. In April 2000, 13 field vane shear tests were completed on surface sediments within the Log Pond to better understand the material's strength. The undrained shear strength ranged from 0.5 to 0.2 tons per square foot (tsf) averaging 0.1 tsf, classifying the material as very soft to soft organic silt/clay.

- **Biological/Chemical.** Accumulated soft sediments in the Log Pond contain elevated total mercury levels, with surface concentrations (prior to construction) ranging up to approximately 12 milligrams per kilogram (mg/kg; Anchor and Hart Crowser 2000). Sediments in the Log Pond also contain greater than 50 percent wood material by volume, and contain elevated concentrations of phenol and 4-methylphenol. Pre-construction biological testing performed in the Log Pond vicinity confirmed that such sediments may adversely affect the production of benthic infauna.

1.4.3 Capping Material Characteristics

Two potential capping materials sources were used for the project:

- **Swinomish Channel Dredge Material.** Between November 2000 and January 2001, 34,673 cy of navigational dredge material was dredged from the Swinomish Channel near La Conner (see Figure 1) and placed within the Log Pond. Based on prior channel characterization data collected by the Corps, the material typically contains less than 4 percent fines and 1 to 8 percent gravel ($d_{50} = 1$ mm; Corps

unpublished data). A grab sample collected during Log Pond construction contained less than 3 percent fines and less than 1 percent gravel ($d_{50} = 0.45$ mm).

An August 1, 1994 Memorandum for Record (Corps 1994) determined that the material is suitable for unconfined open-water disposal at a PSDDA dispersive or non-dispersive site. Since chemical concentrations are also below SMS Sediment Quality Standards (SQS), the material is also suitable for beneficial reuse.

- **Squalicum Waterway Dredge Material.** During January and February 2001, approximately 7,600 cy of navigational dredge material was dredged from the Squalicum Creek Waterway in Bellingham (see Figure 1) and placed in the Log Pond to construct final grades for habitat restoration. Based on previous Corps data, this dredged area of the Squalicum Waterway typically contains 65 to 95 percent fines ($d_{50} = 0.1$ mm) and 1.5 to 1.7 percent TOC. A grab sample collected during the Log Pond construction project was analyzed for grain size, Atterberg limit, and specific gravity. The sample was classified as an organic clay with a liquid limit of 61 percent and a plasticity index of 31 percent. The material had 5 percent sand, 78 percent silt and 17 percent clay ($d_{50} = 0.02$ mm). The specific gravity of the sample was 2.71 gms/cm³.

An April 7, 1995 Memorandum for Record (Corps 1995) determined that the dredged material from the Squalicum Waterway was suitable for unconfined open water disposal at either the PSDDA Bellingham Bay nondispersive site or the PSDDA Rosario Strait dispersive site. More recent PSDDA characterization data collected by the Corps also confirmed the suitability of these materials. Chemical concentrations of the dredged material were below SQS criteria, and suitable for beneficial reuse within the Log Pond.

1.5 Summary of Cap Design

The Engineering Design Report (Anchor 2000b) presents the detailed cap design. As outlined above, the remedial/restoration project was designed and constructed to convert approximately 1.8 acres of deep subtidal, 2.7 acres of shallow subtidal mudflat/debris, and 1.1 acres of low intertidal riprap (along with sheet pile, bulkheads, and concrete debris), all of which was previously contaminated at levels above SQS criteria, into 2.7 acres of shallow subtidal and 2.9 acres of low intertidal clean silt and sand habitat (Anchor 2000a). The design called for the bottom (Phase I) layer of the cap to be constructed with sand, and placed in such a manner as to minimize the potential for mixing of the cap with underlying sediments. The design also called for the use of the finer-grained native silt material for the final (Phase II) cap surface, providing a base seeding of endemic Bellingham Bay benthic fauna, to help facilitate rapid colonization of the mudflat.

The cap design called for a minimum thickness of 3 feet throughout most of the Log Pond, tapering to a 0.5-foot-thickness at the cap periphery to provide additional cap coverage near the Whatcom Waterway, and to minimize impacts to adjacent structures and slopes. The design called for final cap slopes of no greater than approximately 10 horizontal to 1 vertical (10H:1V), in order to facilitate the development of habitat functions. Other key elements of the design are summarized below:

- **Source Control.** Advection and diffusion modeling of groundwater flow through the cap, along with generalized contaminant transport analysis, indicated that the risk of future recontamination of the Log Pond cap is low.
- **Cap Stability/Constructability.** Bearing analysis of the cap indicated that the Log Pond sediments are capable of supporting the cap, also minimizing the risk of mixing of the clean cap with underlying sediments, assuming slow, even placement of the initial cap lifts.
- **Surface Water Quality during Cap Placement.** Computer modeling predicted that peak turbidity/TSS levels at the 150-foot mixing zone boundary during capping would be within water quality standards.
- **Cap-induced Settlement.** Pore water migration from the underlying sediments into the cap as a result of cap-induced settlement was

predicted to be minimal. Caps were offset from some structures such as the large dolphin structure, the G-P pier, and the edge of the Port of Bellingham structures, to minimize settlement-related structural risks.

- **Long-term Cap Integrity.** A number of different long-term factors were considered in the cap design including:
 - **Propeller wash and anchor drag.** The cap was designed to be capable of resisting erosion induced by reasonable worst-case propeller wash currents. In addition, the design called for limiting vessel access to the area through the construction of a log boom, which would also preclude potential anchor drag-induced damage to the cap.
 - **Waves/currents.** Based on modeling of design wave and current conditions, the constructed cap surface should be maintained at elevations very similar to the constructed condition, even following major storm events. Nevertheless, periodic disturbances of the surface from variable storm conditions, resulting in dynamic beach equilibrium processes typical of relatively flat mudflat slopes, are expected to result in periodic disturbances of the mudflat surface, leading to localized areas of accretion and erosion. However, these changes are expected to be relatively minor, are unlikely to result in significant adverse effects on habitat functions, and are characteristic of such normally dynamic natural systems. The OMMP (Appendix C) includes a contingency plan that considers such expected future changes.
 - **Human contact.** Bearing capacity analysis indicated that the cap will support the weight of a person walking on the mudflat, preventing potential penetration into the underlying soft sediment.
 - **Bioturbation.** Detailed sediment core analyses performed within Bellingham Bay suggest that no discernable bioturbation occurs below a depth of approximately 0.5 feet (Officer and Lynch 1989; Anchor and Hart Crowser 2000). For all but the marginal boundary areas of the cap, the minimum cap thickness is 3 feet. Thus, the Log

Pond cap will provide sufficient protection from bioturbation and possible benthic penetration.

- **Static slope stability.** Slope stability modeling indicated that the cap should be stable under the critical short-term (i.e., immediately after construction) static condition.
- **Seismic stability.** Seismic stability modeling predicted that the cap would experience less than 0.3 feet of displacement during a relatively major design level earthquake, not enough to impact the function of the cap.

1.6 Report Organization

The report was completed in conformance with the Agreed Order and WAC 173-340-400(7), including required final inspection and cleanup construction documentation elements. The report is organized in the following sections:

- **Section 2 – Pre-Cap Placement Demolition.** This section describes the demolition process that occurred prior to cap placement.
- **Section 3 – Phase I Cap Placement.** This section describes the placement of the Swinomish Channel dredged material in the lower Phase I section of the cap.
- **Section 4 – Phase II Cap Placement.** This section describes the placement of the Swinomish Channel and Squalicum Waterway dredged material in the upper Phase II section of the cap.
- **Section 5 – Final Inspection.** This section summarizes final the final inspection observations of the project.
- **Section 6 – References**

Appendix A contains the daily construction logs

Appendix B contains the water quality monitoring logs

Appendix C presents the final Operation, Maintenance, and Monitoring Plan (OMMP)

2 PRE-CAP PLACEMENT DEMOLITION

2.1 Monitoring Procedures

Water quality monitoring was completed by BEK prior to and during the construction period using submersible field monitoring equipment. All water quality monitoring was performed at the typical Log Pond mudline depth of 15 feet below the water surface, at three compliance monitoring stations located approximately 150 feet from the cap placement area, as identified in the Engineering Design Report (Anchor 2000b). Figures 2 and 3 locate the monitoring stations. The following information was recorded at all three stations:

- Date and time
- Weather
- Dissolved oxygen (DO) in mg/L
- Turbidity in NTU

Prior to initiating each water quality monitoring event, both the DO and turbidity monitors were calibrated in the lab to ensure reliable measurements.

2.2 Piling Removal Procedures

Pile and dock demolition was completed over the period from November 10 - 13, 2000. Pre-cap placement demolition included dock and piling removal. Approximately 300 tons of material was removed from the Log Pond prior to capping. Consistent with the approved construction plans, Powers performed all piling demolition by breaking the piles near the former mudline (i.e., no piles were pulled). Demolition in this case was performed by securing the piling with the hoist line while pulling it laterally with the winch line. The piling generally broke one to two feet below the pre-cap mudline. Once a piling was broken it was placed on a flat haul barge. Powers then offloaded the material onto G-P property adjacent to the Log Pond. In addition, floating dock structures along the southwestern edge of the Log Pond were removed and placed on G-P property. Structures and materials were disposed or recycled as practicable.

2.3 Monitoring Results

Appendix B contains the water quality logs completed by BEK. BEK completed baseline monitoring on November 8, 9, and 10 (a.m.), 2000. Water quality measurements were made on November 10 (p.m.) and 13 during demolition activities. Based on water quality data and visual confirmation of the limited extent of turbidity migration from project activities, there was no impact to water quality from the demolition work (see Table 3 and Figures 4 and 5).

3 PHASE I CAP PLACEMENT

3.1 Monitoring Procedures

Two types of monitoring were completed during cap placement:

- Cap thickness and volume monitoring
- Water quality monitoring

3.1.1 Cap Volume and Thickness

Three methods were used to monitor and verify the volume and thickness of cap material placed within the Log Pond:

- **Lead line measurements.** Prior to placing cap material within a given grid, Powers performed lead line measurements of the pre-construction mudline elevation. After capping these areas, Powers would complete another round of lead line measurements to obtain the post-placement mudline elevation. Powers typically completed three to four lead line measurements within each grid evaluated. The difference between pre- and post-placement elevations provided a preliminary indication of the cap thickness placed. Lead line measurements were typically performed and compared twice per day.
- **Tonnage tracking.** Additionally, the tonnage of material placed over given areas was monitored. Cap material tonnage was determined by measuring the barge displacement. The cap material tonnage was then converted into a volume measurement based on characteristic cap material unit weights. The calculated volume of material required to cover a set number of grids was compared against this measured volume. This comparison provided another means to check Powers' placement procedures.
- **Detailed bathymetric surveys.** Blue Water Engineering completed detailed bathymetric surveys of the Log Pond area on three occasions: 1) prior to construction (these data were reported in Anchor [2000b]); 2) immediately following completion of the Phase I cap and prior to placement of Phase II materials; and 3) shortly following completion of

the Phase II cap. Bathymetric monitoring procedures are described in Anchor (2000b). These bathymetric verification surveys were completed to provide highly accurate and precise measurements of the thickness (and volume) of cap material placed.

3.1.2 Water Quality

Water quality monitoring was completed following the same procedures described in Section 2.1. However, rather than relying solely on pre-project baseline data for water quality comparisons, and to separate regional water quality variations unrelated to the Log Pond activities, local background stations were established near the head and mouth of the Whatcom Waterway at locations removed from potential project influence. These stations are shown on Figure 2. The local background stations were positioned to address several potential influences on regional water quality conditions suspected during the winter (November to February) capping period, including: 1) rain-induced turbidity increases resulting from Nooksack River discharges; 2) seasonal turnover in the Bellingham Bay thermal structure, resulting in upwelling of relatively low DO bottom waters into shallower depths; and 3) turbidity increases induced by local ship and tugboat operations within the Whatcom Waterway. Thus, these background sampling data, collected concurrently with the Log Pond area measurements, were used to distinguish between external water quality impacts and those attributable to the capping project.

Intensive water quality monitoring (twice per construction shift) was completed for the first three days of Phase I capping (November 14, 16, and 20, 2000). Routine monitoring (one per day) was completed on November 22 and 29, 2000. Limited monitoring (once per week) was completed for the remainder of Phase I capping.

3.2 Capping Procedures

Powers dredged the Swinomish Channel material and hauled it to the Log Pond on 1,500-ton barges. They generally used one crew to dredge the Swinomish Channel, and another to cap the Log Pond. In some instances

they used a single crew for both tasks. Under this situation, Powers would dredge one day and cap the next.

Powers developed a grid system for the project based on the construction drawings to allow precise placement of cap material. Figure 6 illustrates Powers' grid system. The grid divided the site into 25- by 50-foot subareas that extended throughout the capping area. The 50-foot side ran northeast/southwest, or parallel to the Whatcom Waterway, while the 25-foot side was oriented perpendicular to the Waterway. A letter and number identified each grid. Each grid required 24 cy of capping material per 0.5-foot of placed thickness.

Powers used two GPS receivers on the dredging derrick. One was located on the crest of the boom directly above the bucket. The other was located on the back of the derrick. Powers used a location control software package (WinOps by Lyman Burke and Associates) that presented real time location of the derrick's two points over the grid system and the project area. A monitor showing the grid was located in the operator's cab.

The operator positioned the dredge derrick using the two GPS stations and the grid on the monitor. He lined up the derrick so that the center of the derrick was located along the center of the 50-foot grid side. The derrick was 50 feet wide, and thus extended from one side of the grid to the other. A tug at the back of the derrick and a small skiff along the side moved the derrick into place during initial capping. Tug use was replaced early in the project by using shore structures as anchor points and relocating the derrick using winches and cables.

Powers used a 6 cy rehandling bucket to place the material. The bucket was 6 feet wide (roughly one fourth the width of each grid). Therefore, the operator placed 4 buckets of material in each grid for each 0.5 feet of cap thickness. The operator lined up the bucket using the monitor screen, and visually positioned the bucket using the edge of the dredge derrick. He then slowly opened the bucket and swung it across the grid from one side to the other to allow more even dispersal of cap material within the grid, as described in the project design (Anchor 2000b). After placement of the first bucket, the operator centered the boom and moved it towards the derrick 6 feet. The movement was displayed on the monitor to the nearest foot. Once he had the correct location, the operator swung the bucket over to the sand barge and loaded the bucket. He repeated this process until he had capped

the grid (four passes). The operator then recorded completion of the grid on a project drawing. A deck hand also tracked the grid coverage.

The operator typically capped two grids (i.e., a 50- by 50-foot area) before moving the derrick. Powers generally started at shore and capped a row of grids working away from shore, or alternatively, moved from one end of the Log Pond to the other, parallel to the waterway, such that freshly capped areas were not disturbed by derrick operations or movements.

Powers placed the Phase I material in three lifts, as specified in the project design (Anchor 2000b). The first lift was 0.5-foot thick, the second lift 1.0-foot thick, and the last lift 1.5 feet thick.

During the initial few days of placement, Powers used a small tug to maneuver the derrick around the Log Pond. Thereafter, Powers maneuvered the derrick using cables and winch lines. Cables were usually tied off to structures to avoid dropping anchors on the cap. Powers deployed spuds on the offshore end of the derrick to secure the vessel during cap placement. Spud use was restricted as much as practicable within the capping area to minimize potential disruption of the cap surface. The derrick was always positioned over an area yet to be capped in the lift so that small vessel propeller wash and intermittent spud use didn't occur over areas recently capped and resulted in capping occurring following the path of the derrick.

3.3 Monitoring Results

3.3.1 Observed Cap Thickness

Figure 7 presents the bathymetry of the Phase I cap surface. Figure 8 shows the thickness of the Phase I material placed across the site based on pre- and post-Phase I capping bathymetric surveys. The bathymetric data confirmed that the majority of the Log Pond area received at least 3 feet of Phase I material, with some areas receiving slightly more and others receiving slightly less. The perimeter areas near structures received the design thickness of 0.5 feet during the Phase I work.

Figures 11 through 14 present cross sections through the Log Pond cap. The sections present the pre-capping mudline and the Phase I cap surface. The Phase I cap thickness can be interpreted as the difference between these two lines.

3.3.2 Cap Quantity and Volume Checks

Lead line results indicated that the operator was placing 0.3 to 0.7 feet of material during the first nominal 0.5-foot lifts, with similar thickness ranges placed during subsequent lifts. Comparisons of the actual tonnage of material placed over the cap area indicated that operator placed on average 120 percent of the design thickness with each lift.

Table 4 summarizes the quantities of Phase I material placed within the Log Pond. Haul tickets show that roughly 28,000 cy of Swinomish Channel material was brought to the Log Pond for placement during Phase I. However, comparison of pre- and post-capping bathymetric surveys indicated that approximately 27,000 cy of material was placed at the Log Pond during this Phase I work period. The difference in volume can be attributed to a combination of factors, including measurement accuracy, tonnage to volume conversion uncertainties, cap subgrade settlement, and cap material density compaction.

3.3.3 Production Rates

Table 4 summarizes the production rates observed during the Phase I capping. Powers spent approximately 130 hours placing the 28,000 cy of cap material. This time included only actual capping time, and equates to a gross production rate of 220 cy/hr. Total production time to place the 28,000 cy was 346 hours. This time includes capping, equipment movement, maintenance, downtime, and other non-productive time. Therefore, the net production rate was 80 cy/hr.

3.3.4 Water Quality

Table 3 and Figures 4 and 5 summarize water quality data collected during the Phase I capping work. Although water quality at the three monitoring stations located immediately adjacent to the Log Pond (i.e., WQ-1 through WQ-3; see Figure 2) differed from pre-project baseline conditions, particularly as Phase I work progressed, similar water quality characteristics were measured at background monitoring points located at the head and mouth of the Whatcom Waterway. These differences were attributable to seasonal changes in water quality conditions,

including runoff and upwelling influences. A single elevated turbidity reading (36 NTU) at Station WQ-1 during the December 19, 2000, sampling event was attributable to the arrival at that time of the GearBulk ship "Swift Arrow"(Figure 5). Resampling after the vessel had docked revealed that turbidities had returned to background levels. Overall, there was no impact to water quality (as defined by the Table 2 performance standards) that was attributable to the Phase I capping project.

4 PHASE II CAP PLACEMENT

4.1 Monitoring Procedures

4.1.1 Cap Volume and Thickness

Cap thickness and volume measurements were monitored with the same procedures as described in Section 3.1.1.

4.1.2 Water Quality

Water quality monitoring was completed with the same procedures as described in Section 3.1.2.

Intensive water quality monitoring (twice per construction shift) was completed during the first two days of Phase II capping (January 23 and 25, 2001). Routine monitoring (once per day) was completed on January 26, 30, and 31, 2001.

4.2 Capping Procedures

Powers generally followed the same placement techniques described in Section 3.2 for the Phase I material. The main differences were that the cap material was placed into select areas and placed in thicker sections. As described in Anchor (2000b), the presence of the granular Phase I base material allowed thicker lifts (2- to 4-feet-thick) of Phase II material to be placed without compromising cap stability.

Swinomish Channel material was used for part of the Phase II work; these relatively granular materials were generally placed in grids closest to the Whatcom Waterway, to provide further protection of the interior cap from potential propeller wash and wave/wake erosive forces that are generated offshore of the Log Pond (Anchor 2000b). The Swinomish Channel sand material was also used to create a berm to help contain the finer-grained Squalicum Waterway material placed closer to shore.

4.3 Monitoring Results

4.3.1 Observed Cap Thickness

Figure 9 presents the bathymetry of the Phase II (final) cap surface. The majority of the Phase II capping material was placed in two areas: 1) the central portion of the Log Pond near the former log ramp; and 2) the “panhandle” located in the northeast portion of the Log Pond. The Phase II capping thickness in these areas ranged from 0 to 6 feet, averaging approximately 2 to 3 feet.

Figure 10 presents the total cap (Phase I and II combined) thickness across the Log Pond, based on a comparison of pre- and post-construction bathymetric surveys. Cap thickness varied from 0.5 feet along the periphery and adjacent to structures, to up to 10 feet in the thicker Phase II cap placement areas. Consistent with the design (Anchor 200b), nearly 90 percent of the Log Pond area received at least 3 feet of capping material.

Figures 11 through 14 are cross sections through the Log Pond cap. The sections present the pre-capping mudline, the Phase I cap surface, and the final cap surface. The Phase II and total cap thicknesses can be interpreted as the difference between these two lines.

Long-term monitoring will be performed to verify that the integrity and performance of the cap (see OMMP; Appendix C).

4.3.2 Cap Quantity and Volume Checks

Lead line results indicated that the operator was placing within 20 percent of the target thickness on each lift. Comparisons of the actual tonnage of material placed over the cap area indicated that operator placed on average 125 percent of the design thickness with each lift.

Table 4 summarizes the quantities of Phase II material placed for the project. Haul tickets show that roughly 6,700 cy of Swinomish Channel materials and 7,600 cy of Squalicum Waterway materials were placed as part of Phase II construction. A total of 14,300 cy of material was reportedly placed during Phase II work. However, similar to the Phase I records discussed above, comparison of pre- and post-capping bathymetric data indicated that that a smaller volume - roughly 10,100

cy - of material was placed at the Log Pond during Phase II work. As in Phase I, this apparent difference in volume can be attributed to measurement accuracy, tonnage to volume conversions, cap subgrade settlement, and cap density compaction.

The volume of Phase II material, and hence final grades, was somewhat lower than that called for in the original design, largely because the final scope and volume of the Corps' Squalicum Waterway maintenance dredging project was less than initially anticipated. Moreover, scheduling difficulties, particularly the approaching fisheries closure beginning on February 15, 2001, as specified in the Corps permit for this action, limited the time available to coordinate and place additional Phase II material. Nevertheless, the Phase II work achieved the desired cap and habitat restoration objectives, as discussed below.

4.3.3 Production Rates

Table 4 summarizes the production rates observed during Phase II capping. Powers spent approximately 50 hours placing the 14,300 cy of cap material. This time only includes actual capping time, and equates to a gross production rate of 280 cy/hr. Total production time to place the 14,300 cy was 104 hours. This time includes capping, equipment movement, maintenance, downtime, and other non-productive time. Therefore, the net production rate was 140 cy/hr. Overall, Phase II production rates were higher than those achieved during Phase I.

4.3.4 Water Quality

Table 3 and Figures 4 and 5 summarize water quality data collected during the Phase II work. Similar to the condition observed during Phase I, water quality at the three monitoring stations located immediately adjacent to the Log Pond (i.e., WQ-1 through WQ-3; see Figure 2) was similar to that measured at background monitoring points located at the head and mouth of the Whatcom Waterway. There was no impact to water quality (as defined by the Table 2 performance standards) that was attributable to the Phase II capping project.

5 FINAL INSPECTION

Consistent with the project design (Anchor 2000a & 2000b), the Log Pond remedial/ restoration project capped underlying contaminated sediments and converted 1.8 acres of deep subtidal, 2.7 acres of shallow subtidal mudflat/debris, and 1.1 acres of low intertidal riprap (along with sheet pile, bulkheads, and concrete debris), into 2.7 acres of shallow subtidal and 2.9 acres of low intertidal clean silt and sand habitat. Although the finished cap surface elevations within parts of the project area were constructed slightly lower than the original design (to accommodate actual delivered quantities; discussed in Section 4.3.2), the project achieved its intended goals of accomplishing sediment cleanup and restoring shallow subtidal and low intertidal habitat to the Log Pond.

Figure 9 presents the final surface bathymetric map. Figure 15 presents the finished habitat elevation zones created by the project. Table 5 summarizes the change in acres for the different habitat elevation zones resulting from the combined Phase I and II work.

Long-term monitoring will be performed to document the development of habitat functions within the Log Pond (see OMMP; Appendix C).

6 REFERENCES

Anchor Environmental, L.L.C., and Hart Crowser, Inc., 2000. Final Remedial Investigation/ Feasibility Study: Whatcom Waterway Site, Bellingham, Washington. July 25, 2000.

Anchor Environmental, L.L.C, 2000a. Biological Assessment: Chinook Salmon, Coho Salmon, Bull Trout, and Bald Eagles. Combined Remedial Action and Habitat Enhancement for the Georgia-Pacific Log Pond, Whatcom Waterway, Bellingham. Report prepared for Georgia-Pacific West, Inc. by Anchor Environmental, Seattle, WA March 20, 2000 (w/ addenda).

Anchor Environmental, L.L.C., 2000b. Final Engineering Design Report: Interim Remedial Action, Log Pond Cleanup/Habitat Restoration, Whatcom Waterway Site. July 31, 2000.

Corps, 1994. Determination of the Suitability of Dredged Material Tested Under PSDDA Evaluation Procedures for the U.S. Army Corps of Engineers Maintenance Dredging of the Swinomish Channel for Disposal at the PSDDA Rosario Strait Open Water Disposal Site. August 1, 1994.

Corps, 1995. Determination on the Suitability of Dredged Material Tested under PSDDA Guidelines for in Bellingham Harbor Maintenance Dredging at Squalicum Creek Waterway (CENPS-OP-NP-89/95-2-003233) for Placement at Either the Bellingham Bay Nondispersive or the Rosario Strait Dispersive Open Water Sites. April 7, 1995.

Ecology, 2000. Final Environmental Impact Statement. Report prepared for Bellingham Bay Demonstration Pilot Project by Anchor Environmental, LLC. September 2000.

Officer, C.B. and D.L. Lynch, 1989. Bioturbation, Sedimentation, and Sediment-Water Exchanges. *Estuarine, Coastal, and Shelf Science*. 28, 1-2.

**Table 1 - Applicable Surface Sediment Quality Criteria
Log Pond Interim Action, Bellingham Bay**

PARAMETER ⁽¹⁾	Sediment Quality Standard (SQS)	Minimum Sediment Cleanup Level (MCUL)
Metals (mg/kg dry weight):		
Cadmium	5.1	6.7
Mercury	0.41	0.59
Zinc	410	960
Phenols (µg/kg dry weight):		
Phenol	420	1,200
2-Methylphenol	63	63
4-Methylphenol	670	670
2,4-Dimethylphenol	29	29
Pentachlorophenol	360	690
Benzyl Alcohol	57	73
Benzoic Acid	650	650
Polynuclear Aromatic Hydrocarbons (mg/kg OC):		
Naphthalene	99	170
Acenaphthylene	66	66
Acenaphthene	16	57
Flourene	23	79
Phenanthrene	100	480
Anthracene	220	1,200
2-Methylnaphthalene	38	64
Total LPAHs ⁽²⁾	370	780
Fluoranthene	160	1,200
Pyrene	1,000	1,400
Benzo(a)anthracene	110	270
Chrysene	110	460
Total benzofluoranthenes ⁽³⁾	230	450
Benzo(a)pyrene	99	210
Indeno(1,2,3-cd)pyrene	34	88
Dibenzo(a,h)anthracene	12	33
Benzo(g,h,i)perylene	31	78
Total HPAHs ⁽⁴⁾	960	5,300
Phthalates (mg/kg OC):		
Dimethylphthalate	53	53
Diethylphthalate	61	110
Di-n-Butylphthalate	220	1,700
Butylbenzylphthalate	5	64
Bis(2-ethylhexyl)phthalate	47	78
Di-n-Octyl phthalate	58	4,500
Miscellaneous Extractable Compounds (mg/kg OC):		
1,2-Dichlorobenzene	2.3	2.3
1,3-Dichlorobenzene	na	na
1,4-Dichlorobenzene	3.1	9.0
1,2,4-Trichlorobenzene	0.8	1.8
Hexachlorobenzene	0.38	2.3
Dibenzofuran	15	58

**Table 1 - Applicable Surface Sediment Quality Criteria (continued)
Log Pond Interim Action, Bellingham Bay**

PARAMETER ⁽¹⁾	Sediment Quality Standard (SQS)	Minimum Sediment Cleanup Level (MCUL)
Confirmatory Biological Testing Determinations (optional):		
Overall Interpretation	<p>The SQS is exceeded when any one of the confirmatory marine sediment biological tests of WAC 173-204-315(1) demonstrates the following results:</p>	<p>The MCUL is exceeded when any two of the biological tests exceed the SQS biological criteria, or one of the following test determinations is made:</p>
Amphipod Toxicity Bioassay	<p>The test sediment has a lower (statistically significant, t-test, p=0.05) mean survival than the reference sediment, and the test sediment mean survival is less than 75 percent, on an absolute basis.</p>	<p>The test sediment has a lower (statistically significant, t-test, p=0.05) mean survival than the reference sediment, and the test sediment mean survival is 30 percent lower than a value represented by the reference sediment mean mortality plus thirty percent.</p>
Larval Toxicity/Abnormality Bioassay	<p>The test sediment has a mean survivorship of normal larvae that is less (statistically significant, t-test, p=0.10) than the mean normal survivorship in the reference sediment, and the test sediment mean normal survivorship is less than 85 percent of the mean normal survivorship in the reference sediment (i.e., the test sediment has a mean combined abnormality and mortality that is greater than 15 percent relative to time-final in the reference sediment).</p>	<p>The test sediment has a mean survivorship of normal larvae that is less (statistically significant, t-test, p=0.10) than the mean normal survivorship in the reference sediment, and the test sediment mean normal survivorship is less than 70 percent of the mean normal survivorship in the reference sediment (i.e., the test sediment has a mean combined abnormality and mortality that is greater than 30 percent relative to time-final in the reference sediment).</p>
Juvenile Polychaete Growth Bioassay	<p>The test sediment has a mean individual growth rate of less than 70 percent of the reference sediment mean individual growth rate and the test sediment mean individual growth rate is statistically different (t-test, p=0.05) from the reference sediment mean individual growth rate.</p>	<p>The test sediment has a mean individual growth rate of less than 50 percent of the reference sediment mean individual growth rate and the test sediment mean individual growth rate is statistically different (t-test, p=0.05) from the reference sediment mean individual growth rate.</p>

NOTES:

- (1) Including all analytes detected above SQS criteria in surface or subsurface sediments at the Whatcom Waterway Site (Anchor and Hart Crowser 2000).
- (2) Total LPAHs represents the sum of detected naphthalene, acenaphthylene, acenaphthene, fluorene, phenanthrene, and anthracene.
- (3) Total benzofluoranthenes represent the sum of the concentrations of the b, j, and k isomers.
- (4) Total HPAHs represents the sum of detected fluoranthene, pyrene, benzo(a)anthracene, chrysene, total benzofluoranthenes, benzo(a)pyrene, indeno(1,2,3-cd)pyrene, dibenzo(a,h)anthracene, and benzo(g,h,i)perylene.

**Table 2 - Applicable Surface Water Quality Criteria
Log Pond Interim Action, Bellingham Bay**

PARAMETER ⁽¹⁾	Chronic Criterion ⁽³⁾	Acute Criterion ⁽⁴⁾
Conventionals⁽²⁾: Dissolved Oxygen (mg/L) Turbidity (NTU)	6.0 or < 0.2 change < 5 NTU or 10% change	N/A N/A

NOTES:

- (1) Including all chemicals of concern identified in source areas within or adjacent to the Log Pond (Anchor and Hart Crowser 2000).
- (2) Water quality standards for these parameters are set forth in WAC 173-201A-030(2)
- (3) 48-hour average concentration
- (4) 1-hour average concentration

Table 3 - Summary of Water Quality Sampling Data Collected Prior and During Phase I and II Log Pond Construction

Activity and Date	Time	Tidal Condition	Water Depth In feet	Ref-Head		Ref-Mouth		WQ-1		WQ-2		WQ-3	
				Dissolved Oxygen (mg/L)	Turbidity (NTU)	Dissolved Oxygen (mg/L)	Turbidity (NTU)	Dissolved Oxygen (mg/L)	Turbidity (NTU)	Dissolved Oxygen (mg/L)	Turbidity (NTU)	Dissolved Oxygen (mg/L)	Turbidity (NTU)
Pre-Construction Baseline Sampling:													
8-Nov-00	11:00	Flood	15	-	-	-	-	7.58	5.7	7.23	6.2	7.41	4.9
9-Nov-00	10:00	Slack	15	-	-	-	-	7.24	5.6	7.30	7.6	7.48	6.7
9-Nov-00	14:00	-	15	-	-	-	-	7.70	7.4	7.81	6.1	7.62	6.5
10-Nov-00	9:00	-	15	-	-	-	-	6.80	10.3	6.77	9.8	6.92	9.8
Demolition:													
10-Nov-00	12:00	Flood	15	-	10.2	-	10.4	-	-	-	-	-	-
10-Nov-00	12:00	-	15	-	-	-	-	7.20	10.1	7.24	8.8	7.31	9.0
13-Nov-00	1:00	Slight flood	15	-	-	-	-	6.99	7.3	6.80	6.9	7.08	6.5
Phase I Capping Using Swinomish Materials:													
14-Nov-00	9:00	Slight ebb	15	6.18	12.7	5.80	13.5	-	-	-	-	-	-
14-Nov-00	9:00	Slight ebb	15	-	-	-	-	5.92	13.0	5.97	14.1	5.83	14.5
14-Nov-00	13:00	Slight flood	15	-	-	-	-	5.94	13.3	5.80	11.3	5.95	10.7
16-Nov-00	10:00	Slight ebb	15	-	-	-	-	5.44	10.1	6.10	9.5	5.65	11.0
16-Nov-00	14:00	Slight ebb	15	-	-	-	-	5.54	8.3	5.32	10.1	5.58	9.9
20-Nov-00	11:00	Flood	15	5.30	7.2	4.96	6.9	-	-	-	-	-	-
20-Nov-00	11:00	Flood	15	-	-	-	-	5.03	6.09	4.97	6.8	5.05	7.2
20-Nov-00	14:00	Ebb	15	-	-	-	-	5.31	7.8	4.87	8.2	4.97	6.8
22-Nov-00	11:00	Flood	15	4.34	6.6	4.47	10.4	-	-	-	-	-	-
22-Nov-00	11:00	Flood	15	-	-	-	-	4.50	10.2	4.50	8.2	4.61	9.4
29-Nov-00	12:00	Slack	15	6.72	7.0	6.86	5.2	-	-	-	-	-	-
29-Nov-00	14:00	Slack	15	-	-	-	-	6.76	6.7	6.80	6.8	7.00	5.6
6-Dec-00	11:00	Slight flood	15	6.38	8.1	6.87	6.6	-	-	-	-	-	-
6-Dec-00	11:00	Slight flood	15	-	-	-	-	5.94	10.8	6.46	8.0	6.83	7.0
7-Dec-00	11:00	Slight flood	15	5.80	7.7	5.75	6.1	-	-	-	-	-	-
7-Dec-00	11:00	Slight flood	15	-	-	-	-	5.84	7.2	5.99	7.8	5.67	7.9
13-Dec-00	14:00	Slight flood	15	7.72	0.1	7.78	0.9	-	-	-	-	-	-
13-Dec-00	14:00	Slight flood	15	-	-	-	-	7.91	0.3	7.77	0.4	7.93	3.1
19-Dec-00	11:00	Slight flood	15	8.18	2.1	8.25	1.1	-	-	-	-	-	-
19-Dec-00	11:00	Slight flood	15	-	-	-	-	8.27	36.4	8.44	1.9	8.65	4.9
20-Dec-00	11:00	Slight flood	15	7.73	10.4	7.83	11.9	-	-	-	-	-	-
20-Dec-00	11:00	Slight flood	15	-	-	-	-	7.61	12.6	7.85	13.5	7.90	11.9
28-Dec-00	10:00	Slight flood	15	7.26	1.5	8.13	0.1	-	-	-	-	-	-
28-Dec-00	10:00	Slight flood	15	-	-	-	-	7.10	1.3	7.03	1.2	7.40	0.8
3-Jan-01	12:00	Slack	15	7.90	2.2	7.61	0.2	-	-	-	-	-	-
3-Jan-01	12:00	Slack	15	-	-	-	-	7.73	1.6	7.93	2.2	7.59	1.0
11-Jan-01	11:00	Ebb	15	8.33	5.4	8.11	4.4	-	-	-	-	-	-
11-Jan-01	11:00	Ebb	15	-	-	-	-	7.96	7.9	7.73	5.1	7.97	5.0
Phase II Capping Using Swinomish Materials:													
17-Jan-01	10:00	Slack	15	7.82	1.1	7.94	0.9	-	-	-	-	-	-
17-Jan-01	10:00	Slack	15	-	-	-	-	7.83	0.9	7.93	0.7	7.84	1.3
Phase II Capping Using Squaleum Materials:													
23-Jan-01	3:00	Slack	15	7.40	2.3	7.67	0.1	-	-	-	-	-	-
23-Jan-01	3:00	Slack	15	-	-	-	-	7.27	2.6	7.42	1.2	7.35	1.1
23-Jan-01	5:00	Slight ebb	15	6.72	4.1	7.11	1.3	-	-	-	-	-	-
23-Jan-01	5:00	Slight ebb	15	-	-	-	-	7.21	1.8	6.90	1.0	7.22	0.9
25-Jan-01	10:00	Ebb	15	8.27	1.5	8.52	0.1	-	-	-	-	-	-
25-Jan-01	10:00	Ebb	15	-	-	-	-	8.44	0.4	8.10	1.2	8.22	1.1
25-Jan-01	12:00	Slack	15	8.21	0.1	8.28	1.2	-	-	-	-	-	-
25-Jan-01	12:00	Slack	15	-	-	-	-	8.57	5.6	8.05	7.1	8.56	1.3
26-Jan-01	11:00	Ebb	15	7.98	0.1	8.40	0.1	-	-	-	-	-	-
26-Jan-01	11:00	Slack	15	-	-	-	-	8.15	0.1	8.07	0.3	8.36	0.1
30-Jan-01	2:00	Ebb	15	11.71	6.9	9.58	4.8	-	-	-	-	-	-
30-Jan-01	2:00	Ebb	15	-	-	-	-	9.86	7.8	9.22	12.3	9.17	6.0
31-Jan-01	10:00	Slack	15	8.59	2.9	8.23	3.6	-	-	-	-	-	-
31-Jan-01	10:00	Slack	15	-	-	-	-	8.29	3.6	8.43	2.9	8.54	3.1

Table 4 - Capping Material Volume and Production Rates

Material Source	Volume in CY ¹	Time in hours		Production rate in CY/hr	
		Capping ²	Total ³	Capping ²	Total ³
Phase I					
Swinomish Channel	28,005	130	346	220	80
Squalicum Harbor	0	0	0	0	0
Total	28,005	130	346	220	80
Phase II					
Swinomish Channel	6,668	26	65	260	100
Squalicum Harbor	7,647	25	39	310	200
Total	14,315	50	104	280	140
Phase I and II					
Swinomish Channel	34,673	155	411	220	80
Squalicum Harbor	7,647	25	39	310	200
Total	42,320	180	450	240	90

¹Volumes are based on barge measurements

²Time when only placing cap material (does not include any down time) (Gross)

³Time operating including capping, moving, and down time (Net)

Table 5 - Habitat Restoration Acreages

Habitat Zone Elevations in feet MLLW	Pre-Capping Acres	Post-Capping Acres	Change in Acres
8 to 11	0.0	0.0	0.0
4 to 8	0.0	0.01	0.01
0 to 4	0.27	0.96	0.69
-4 to 0	0.78	1.89	1.11
-10 to -4	2.67	2.69	0.02
-20 to -10	2.21	0.4	-1.81
Deeper than -20	0.0	0.0	0.0





Figure 1
Vicinity Map
Whatcom Waterway Area
Log Pond Cleanup and Habitat Restoration




99-031-01

GPB002-01.dwg

05/30/01



Figure 2
Log Pond Project Area
Log Pond Cleanup and Habitat Restoration



99-031-01
 GPB016-01.dwg
 05/30/01



CHIP

	Capping Area		WQ-2 Water Quality Sampling Location
	Existing Mudline Contour		STA 13 Vane Shear Test Identification and Location
	Dolphin (Pile Cluster) to be Removed		B-2 Hollow-stem Boring Identification and Location
	Dolphin (Pile Cluster) to Remain		EMW-29D Soil Boring or Well. ENSR, 1994, R/FS for G-P Plant.
			10 Soil Boring Location and ID. Dames & Moore, 1962, North Terminal Project.
			HC-VC/SC-78 AN-SC-78 Sediment Core Location and ID.

Figure 3
 Pre-Capping Bathymetry and Exploration Plan
 Log Pond Cleanup and Habitat Restoration

Figure 4 - Temporal Variation of Dissolved Oxygen Levels During Log Pond Cap/Habitat Construction Period





Figure 5 - Temporal Variation of Turbidity
During Log Pond Cap/Habitat Construction Period






Figure 6
 Contractor Construction Grid System
 Log Pond Cleanup and Habitat Restoration





Note: Bathymetric Survey completed 01/11/01 by Bluewater Engineering



Figure 7
Post-Phase I Bathymetric Map
Log Pond Cleanup and Habitat Restoration






Figure 8
Phase I Material Thickness Plan
Log Pond Cleanup and Habitat Restoration



GPB01-14-01.dwg
1601





Note: Bathymetric Survey completed 02/28/01 by Bluewater Engineering



Figure 9
Final Log Pond Bathymetric Map
Log Pond Cleanup and Habitat Restoration




Cap Thickness



99.nxn.dwg
GPB014k.dwg
04/16/01




Figure 10
Total Phase I and II Material Thickness Plan
Log Pond Cleanup and Habitat Restoration



Legend

- Pre-Construction Mudline
- Phase I Mudline 01/12/01
- Phase II Mudline 02/28/01


Note: See Figure 3 for section locations.




Legend

- Pre-Construction Mudline
- Phase I Mudline 01/12/01
- Phase II Mudline 02/28/01


Note: See Figure 3 for section locations.



Section 22+00



Section 23+00



Section 24+00







Figure 12
Cross Sections 22, 23, and 24
Log Pond Cleanup and Habitat Restoration



Legend

- Pre-Construction Mudline
- Phase I Mudline 01/12/01
- Phase II Mudline 02/28/01

Note: See Figure 3 for section locations.







Figure 13
Cross Sections 25, 26, and 27
Log Pond Cleanup and Habitat Restoration

04/16/01


GPB\m...m.dwg

04/16/01



- Legend**
- Pre-Construction Mudline
 - Phase I Mudline 01/12/01
 - Phase II Mudline 02/28/01

Note: See Figure 3 for section locations.





Habitat Zones (Elev in MHHW)	
	+04 to +08
	00 to +04
	-04 to 00
	-10 to -04
	-20 to -10

99-031.M
 GSPB017-01.dwg
 04/16/01



Figure 15
 Final Created Habitat Zones
 Log Pond Cleanup and Habitat Restoration

APPENDIX A

DAILY CONSTRUCTION LOGS

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOGGERS
DATE: 11/15/00

WEATHER: SUNNY + COLD

CREW PB <u>2</u> OP <u>3</u> SUP <u>1</u>	STATION # <u>17</u>		NARRATIVE BEGIN SPREADING BOY										DEBRIS SUMMARY
	OFFSET _____	TO _____	LOAD # <u>1</u>										
	STATION _____	OFFSET _____	STERN										
ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH		TOTAL	
BEGIN SHIFT	7:00	7:30						30				30	
WARM UP	7:30	7:45						15				15	
SHUT	7:45	8:05		20								20	
SPREAD	8:05	8:36	31								P17, 16, 15	30	
MOVE	8:36	8:41		5								5	
SPREAD	8:41	09:00	20								P15, 13, 12	20	
MOVE	09:00	09:15		15								15	
SPREAD	09:15	09:45	30								P11 + 10	30	
MOVE	09:45	09:55		10								10	
SPREAD	09:55	10:20	25								P9	25	
MOVE	10:20	10:30		10								10	
SPREAD	10:30	10:50	20								Q16 + 15	20	
MOVE	10:50	10:55		5								5	
SPREAD	10:55	11:10	15								Q14 + 13	15	
MOVE	11:10	11:15		5								5	
SPREAD	11:15	11:30	15								Q12 + 11	15	
MOVE	11:30	11:35		5								5	
SPREAD	11:35	11:45	10								Q10 + 9	10	
MOVE	11:45	11:50		5								5	
SPREAD	11:50	12:00	10								Q8	10	
MOVE	12:00	12:05		5			108 205/HR					5	
GREASE	12:05	12:40			35							35	
SPREAD	12:40	12:55	15								R16 + 15	15	
MOVE	12:55	13:00		5								5	
SPREAD	13:00	13:10	10								R14 + 13	10	
MOVE	13:10	13:15		5								5	
SPREAD	13:15	13:30	15								R12 + 11	15	
MOVE	13:30	13:40		10								10	
TOTALS												400	

E-ONT.

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: 11/16/00

WEATHER: COLD + SUNNY

12

CREW	STATION <u>S-2</u>	NARRATIVE		DEBRIS SUMMARY
PB <u>2</u>	OFFSET _____			
OP <u>3</u>	TO _____			
SUP <u>1</u>	STATION _____			
_____	OFFSET _____			

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
WARM-UP	7:00	7:45						45			45
LOADER	7:45	8:15						30			30
MOVE	8:15	8:45		30							30
SPREAD	9:15	9:20	35								35
MOVE	9:20	9:30		10							10
SPREAD	9:30	9:50	20								20
MOVE	9:50	10:00		10							10
SPREAD	10:00	10:35	35								35
MOVE	10:35	11:00		35							35
SPREAD	11:00	11:15	15								15
MOVE	11:15	11:25		10							10
SPREAD	11:25	11:40	15								15
MOVE	11:40	11:45		5							5
SPREAD	11:45	12:05	20								20
LUNCH	12:05	12:35								30	30
MOVE	12:35	12:50		15							15
SPREAD	12:50	13:15	25								25
MOVE	13:15	13:20		5							5
SPREAD	13:20	13:30	10								10
MOVE	13:30	13:35		5							5
SPREAD	13:35	13:45	10								10
MOVE	13:45	14:00		15							15
SPREAD	14:00	14:10	10								10
MOVE	14:10	14:15		5							5
SPREAD	14:15	14:25	10								10
MOVE	14:25	14:30		5							5
SPREAD	14:30	14:45	15								15
TOTALS											465

(CONT.)

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: NOV 28 TUES.

WEATHER: _____

CREW	STATION _____	NARRATIVE K 14 15 16 P 15 16 17 L 15 16 17 Q 15 16 17 M 15 16 17 N 15 16 17 O 15 16 17	BOW	DEBRIS SUMMA
FB _____	OFFSET _____		LOAD #	
CP _____	TO _____			
SUP _____	STATION _____			
_____	OFFSET _____			

12" LIFT

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTA
			SPREAD								
BEGIN SHIFT											
ROUND	310	320						10			10
Q15 Q16 Q17	320	350	30								30
MOVE	350	420		30							30
GREASE	420	440			20						20
LOCK DOWN	440										
TOTALS			725	150	70			100		50	565

A.H. POWERS, INC.

PROJECT: _____

WEATHER: _____

DREDGE REPORT

DATE: _____

CREW PB OP SUP	STATION _____ OFFSET _____ TO _____ STATION _____ OFFSET _____		NARRATIVE 14 - LMNOPQ 13 - KLMNOPQ 12 KLM 11 - KLM									BOW LOAD STERN	DEBRIS SUMMARY AM Δ .8/1.0/.8 PM Δ .7/1.6/1.1
	ACTIVITY	START	STOP	DIG SPREAD	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH		
BEGIN SHIFT													10
MOVE	327	330		10									5
SOUND	330	335						5					25
L11 L12	335	400	25										5
SOUND	400	405						5					5
MOVE	405	410		5									20
M11 M12	410	430	20										20
LEET SCOW	430	450						20					25
PICK LOADER	450	515						25					15
MOVE SLOW	515	530		15									20
NE TRUCK	530	550		20									20
HIT DOWN	550	615						20					20
TOTALS			210	195				195		30			630

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: THURS NOV 30
JIM HENRIKSEN BOB KING RARE SCHNEFF

WEATHER: 45° OVERCAST RAIN

CREW	STATION _____	NARRATIVE TARGET: 21 ACTUAL: 18 1002 CU YD DRY	3 ⁵	3 ³	3 ³	BOW 3 ²	DEBRIS SUMMARY Δ AM .7 .8 1.1 PM .9 .9 .9
PB <u>FF</u>	OFFSET _____		3 ⁵	3 ²	3 ¹	LOAD # 7	
OP <u>RR</u>	TO _____					2 ⁰	
SUP _____	STATION _____						
_____	OFFSET _____					STERN	

ACTIVITY	START	STOP	DIG SPREAD	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
FIRE UP	700	730						30			30
PACK LOGS	730	750						20			20
SPREAD	750	810			20						20
FLIGHTING WIRES	810	835						15			15
MOVE	835	870		5							5
FINISH UP M11 M12	830	840	10								10
MOVE	840	850		10							10
GROUND	850	855						5			5
M11 M12	855	920	25								25
GROUND	930	930						5			5
MOVE	930	940		10							10
M11 M12	940	1005	25								25
MOVE	1005	1015		10							10
RE FIRE	1015	1045	30								30
MOVE	1045	1055		10							10
GRIP	1055	1120	25								25
MOVE	1120	1150		30							30
L9 L10	1150	1220	30								30
MOVE	1220	1250							30		30
RE FIRE	1250	1250			30						30
MOVE	1250	125						35			35
REJUST	125	125						10			10
MOVE	125	145		10							10
L9 M10	145	215	30								30
MOVE	215	225		10							10
L9 M10	225	250	25								25
TOTALS			900	95	50			175		30	

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: NOV 30 THURS

WEATHER: OVERCAST 45°

P62 OF 2

CREW	STATION _____	NARRATIVE 12 NOPQ 7 11 NOPQ 418 10 LMNOP 9 LMNOP	BOW	DEBRIS SUMMARY
PB _____	OFFSET _____		LOAD #	
OP _____	TO _____			
SUP _____	STATION _____			
_____	OFFSET _____			
			STERN	

ACTIVITY	START	STOP	DIG SPREAD	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT			200	95	50			120		30	
MOVE	250	310		20							20
SOUND	210	320						10			10
09 010	320	345	25								25
SOUND	345	350						5			5
MOVE	350	405		15							15
09 010	415	420	15								
MOVE	420	440		20							
MOVE EXTRA	440	500		20							
PICK UP	500	515						15			
PICK SKIFF	515	530						15			
SECURE FOR WREN	530	550						20			
TOTALS			240	170	50			185		30	675

675

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND WEATHER: CLEAR 45°
DATE: DEC 4 MON
JIM HENRIKSEN, BOB KING, PARR SCINOFF

CREW PB <u>ES</u> OP <u>HEK</u> SUP _____	STATION _____ OFFSET _____ TO _____ STATION _____ OFFSET _____	NARRATIVE TARGET: 16 ACTUAL: 16 CUMD 761 DCT WET	39 39 38 39	36 32	BOW LOAD # E STERN	36 32	DEBRIS SUMMARY
--	--	---	--------------------	----------	-----------------------------	----------	----------------

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
START UP	700	730						30			20
GREASE	730	745			15						15
NO GREASE	745	815			30						30
MOVE	815	835		20							20
WICK LADDER	835	845						10			10
WICK LADDER	845	900						15			15
ELECTRIC	900	915						15			15
WIRE	915	920						5			5
WIRE	925	930		5							5
ELECTRIC	930	935						5			5
P9 P10	935	950	15								15
MOVE ANCHOR	950	1030						40			40
WIRE	1030	1050	20								20
LEAD	1050	1130	40								40
MOVE	1130	1135		5							5
M7 M8	1135	1200	25								25
M7 M8	1200	1210		10							10
LUNCH	1210	1240								30	30
M7 M8	1240	105	25								25
MOVE	105	115		10							10
M7 M8	115	140	25								25
MOVE	140	145		5							5
P7 P8	145	210	25								25
MOVE ANCHOR	210	250						40			40
MOVE ANCHOR	250	310						20			20
MOVE	310	320		10							10
TOTALS			175	65	45			180		30	

H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: MON DEC 4

WEATHER: _____

CREW _____	STATION _____	NARRATIVE 10 PL 9 PL 8 LMNOPV 7 LMNOPV 6 MN 5 LMNO	BOY	DEBRIS SUMMARY
PB _____	OFFSET _____		LOAD #	
OP _____	TO _____			
SUP _____	STATION _____			
_____	OFFSET _____			
			STERN	

ACTIVITY	START	STOP	DIG SPREAD	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT			175	65	45			180		30	
L5	320	335	15								
MOVE	335	340		5							
M5 M6	340	405	25								
MOVE	405	415									
N5 N6	415	445	30								
ADDER DISABLED	330	430					60				0
MOVE	445	500		15							
O5	500	520	20								
PICK LOADER	520	540						20			
MOVE SCOW	540	635		55							
SECURE	635	650			30			20			
TOTALS			265	140	75		0	190		30	700
			✓	✓	✓		60	220		30	790

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND WEATHER: CLEAR 40°
DATE: TUES NOV 5
OPERATORS: JIM HENRIKSEN BOB KING BARB SCHNEFF

CREW	STATION	NARRATIVE	3°	3'	27	BOY	3	DEBRIS SUMMARY
PB BS	OFFSET	PROJECTED: 22				LOAD # 9		
OP HBK	TO	ACTUAL	27	27	2'		24	
SUP	STATION	PROJECTED 44						
	OFFSET	ACTUAL						

12" LIFT & 1096 CYD 12" LIFT & 6" LIFT STERN

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
FIRE UP	700	720						20			20
BARGE	720	740			70						20
DIC LOADER	740	750						10			10
SET FLEETING WKS	750	800						10			10
HANG BUCKETS	800	815						15			15
O#6	815	830	15								15
MOVE	830	835		5							5
P5 P6	835	900	25								25
PUMP SCOW	835										0
MOVE	900	920		20							20
L4	920	935	15								15
MOVE	935	940		5							5
M4	940	945	5								5
MOVE	945	950		5							5
N4	950	1000	10								10
MOVE	1000	1010		10							10
O4	1010	1020	10								10
MOVE	1020	1025		5							5
P4	1025	1035	10								10
MOVE	1035	1050		15							15
MOVE 14	1050	1130						40			40
MOVE FINCHES	1130	1210						40			40
LUNCH	1210	1240							30		30
GREASE	1210	1240			30						30
MOVE	1240	100		20							20
JHJS	100	115	15								15
TOTALS			105	85	50	11		135		30	275

ALL 12" LIFT BEFORE LUNCH

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: BRIDGE POND
DATE: TUES DEC 5

WEATHER: _____

CREW	STATION	OFFSET	NARRATIVE 12.5										BOY	DEBRIS SUMMARY	
			6" LIFT J 2345678910 I 12345												LOAD
PB	TO	STATION											STERN	PM	
OP	STATION	OFFSET											A.5B.6C.6		
SUP	STATION	OFFSET											A.8B.4C.5		
ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH			TOTAL		
BEGIN SHIFT			105	85	50			135					275		
MOVE	115	125		10									10		
SOUND	125	130						5					5		
T4 T5	130	145	15										15		
SOUND	145	150						5					5		
MOVE	150	200		10									10		
J6 J7	200	215	15										15		
MOVE	215	220		5									5		
J8	220	230	10										10		
MOVE	230	240		10									10		
J9 J10	240	255	15										15		
MOVE	255	315		20									20		
J12 J13	315	330	15										15		
MOVE	330	340		10									10		
SOUND	340	350						10					10		
11/12/13	350	410	20										20		
SOUND	410	415						5					5		
MOVE	415	425		10									10		
K4	425	435	10										10		
FLEET EXON	435	440						5					5		
K5	440	450	10										10		
FLEET EXON	450	500						10					10		
MOVE	500	510		10									10		
GREASE	510	530			20								20		
SHUT DOWN	530	545						15					15		
TOTALS			215	170	70			190		30			645		

12" LIFT ± 6" 101 OF 1

A.H. POWERS, INC.
 DREDGE REPORT

PROJECT: GP LOG POND WEATHER: CLEAR 40°
 DATE: WED DEC 6
 JIM HENRIKSEN, BOB KING, BOB SANCHEZ

CREW PB <u>PS</u> DR <u>HCK</u> SUP _____	STATION _____ OFFSET _____ TO _____ STATION _____ OFFSET _____	NARRATIVE WISHED FOR: 9 GOT: 3 @ 12" #9 433 CWD LEFT #10 993	FINISH 24 OFF LOAD 9 13	BOW 26 LOAD 9 10 STERN 13	DEBRIS SUMMARY A.6 B.7 C.3
--	--	--	--	------------------------------------	----------------------------------

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
W/UP	7:00	7:20						20			20
W/UP	7:20	7:40						20			20
MOVE	7:40	7:50		10							10
W/UP	7:50	7:55						5			5
W/UP	7:55	8:15	20								20
W/UP	8:15	8:20		5							5
K7K8	8:20	9:00	40								40
LOST FRICTION SPUD #2 9:00/1x15 255											255
MOVE	1:15	1:40		25							25
L7H8H9	1:40	1:55	15								15
MOVE	1:55	2:00		5							5
SOUND	2:00	2:10						10			10
G7G8	2:10	2:25	15								15
SOUND	2:25	2:30						5			5
END OF LOAD #9											
W/UP	2:30	2:40						10			10
W/UP	2:40	3:25						45			45
W/UP	3:25	3:35						5			5
G9	3:35	3:45	10								10
MOVE	3:45	3:50		5							5
F8F9	3:50	4:05	15								15
MOVE	4:05	4:10		5							5
F8E9	4:10	4:25	15								15
MOVE	4:25	4:50									
DIG OUT LOADER	4:50	5:10									
PICK UP	5:10	5:25									
W/UP	5:25	5:45									
TOTALS							255				

H20 QC 1000-1030

A.H. POWERS, INC.
 DREDGE REPORT

PROJECT: GP LOG POND
 DATE: THURS DEC 7
11M HENRIKSEN BOB KING

WEATHER: Fog 35°

BARB SCHNEPP
 BOW 2' L3
 LOAD # 10 L3
 STERN

CREW: PB BE
OP HIK
SUP
 STATION _____
 OFFSET _____
 TO STATION _____
 OFFSET _____

NARRATIVE
 WISHED: 36
 GOT: 135
 993 LOAD 10
 132 USED 12/6
 861 AVAILABLE

6" LIFT
 LOAD #10 BEGUN 12/6

DEBRIS SUMMARY
 Δ

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											20
START UP	7:00	7:20						20			30
GREASE	7:20	7:50			30						5
FLECT SLOW	7:50	7:55						5			15
IGT	7:55	8:10	15								10
MOVE	8:10	8:15		10							15
MOVE	8:15	8:35	15								10
MOVE	8:35	8:45		10							15
H/H5	8:45	9:00	15								15
MOVE	9:00	9:15		15							5
FLECT SLOW	9:15	9:20						5			10
H/H	9:20	9:30	10								5
MOVE	9:30	9:35		5							140
LOST COMPUTER	9:35	11:45					140				
OIL CHANGE MAIN GEN		NO LUNCH									5
MOVE	11:45	11:50		5							15
D7 D8	11:50	12:10	15								5
MOVE	12:10	12:15		5							20
C7 C8	12:15	12:35	20								15
MOVE	12:35	12:40		15							10
E7 B8	12:50	1:00	10								5
MOVE	1:00	1:15		5							
A7 A8	1:15	1:15	10								
MOVE	1:15	1:45		30							
CHANGE AIR CAN SWING PUMP	1:45	3:00						300	3:30	30	
TRANSFER MATERIAL FROM	3:30	5:30						330	5:30		
180 TO 114											
TOTALS											

H2O QC @ 11:00 - 11:30

11/185			

PG 2 OF 2

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: FRIDAY DEC 8

WEATHER: OVERCAST 35°

CREW _____	STATION _____	NARRATIVE	BOW _____	DEBRIS SUMMARY
PB _____	OFFSET _____		LOAD " 10 "	
OP _____	TO _____			
SUP _____	STATION _____			
_____	OFFSET _____			

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
FINISH			120	75			25	145			
H1 H2 H3	235	250	15								15
MOVE	250	300		10							10
G1 G2 G3	300	320	20								20
MOVE	320	330		10							10
G4	330	340	10								10
PICK UP W/ER	340	410						30			30
MOVED SAFE W/ER	410	510						60			60
JUNK DOWN	510	530						20			20
TOTALS			115	95	60		115	255		30	

106 OF 4

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: MON DEC 11

WEATHER: CLEAR 25°

CREW PB OP SUP	STATION _____	NARRATIVE	BOY	DEBRIS SUMMARY
	OFFSET _____		LOAD	
	TO		#	
	STATION _____		STERN	
	OFFSET _____			

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT			160	60	60		65	155		30	
MOVE	310	315		5							5
1617	315	350	35								35
MOVE	350	405		15							15
1819	405	435	30								30
MOVE	435	440		5							5
G5 GA	440	510	30								30
MOVE TO SAFE	510	540						30			30
PICKLOADER	540	600						20			20
SHUT DOWN	600	615						15			15
TOTALS			255	85	60		65	220		30	

WEATHER: CLEAR 28°

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: WED DEC 13 '00
JIM HENRIKSEN, BOB KING, BARB SCHNEFF

NARRATIVE
EXPECTED: 19
ACTUAL

33 BOW 34
LOAD 13
34 STERN 35

DEBRIS SUMMARY

12" LIFT
TOTAL CU YD: 942

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT								30			30
JACK UP	7:00	7:30			30						30
GREASE	7:30	8:00						25			25
MOVE H	8:00	8:25						55			55
SET WIRDS	8:25	9:00									30
TRANSFER MATERIAL	8:25	9:20									5
MOVE	9:20	9:45		25							25
D5 DG	9:45	10:15	30								5
MOVE	10:15	10:20		5							40
C.G.C.G	10:20	10:45	25								5
MOVE	10:45	10:50		5							30
P.E.B.G	10:50	11:30	40								20
MOVE	11:30	11:35		5							20
A5 A6	11:35	12:05	30								20
MOVE	12:05	12:25		20							30
GREASE	12:25	12:45			20					30	30
LUNCH	12:45	1:15									30
MOVE	1:15	1:45							30		15
H3	1:45	2:00	15								10
MOVE	2:00	2:10		10							40
H7 H8 H9	2:10	2:50	40								5
MOVE	2:50	2:55		5							20
FINISH	2:55	3:15	20								15
07 08 09	3:15	3:30							15		75
TRANSFER MATERIAL	3:30	4:45							75		15
MOVE	4:45	5:00							15		5
MOVE	5:00	5:05		5							
TOTALS											

H2O QC @ 200'

106 of 6

A.H. POWERS, INC.
EDGE REPORT

PROJECT: GP LOG POND
DATE: WED DEC 13 00

WEATHER: _____

CREW	STATION	NARRATIVE										DEBRIS SUMMARY
		OFFSET	TO	STATION	OFFSET	BOY	LOAD	STERN	TOTAL			
ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH		TOTAL
BEGIN SHIFT			200	100	50			245		30		10
SOUND	505	515						10				20
EG EG	515	535	20					5				5
SOUND	535	540										
MOVE	540	545		5								
F5 EG	545	615	30									
MOVE TO SAFE	615	655						40				
PICK LOADER	655	710						15				
MOVE 14	715	735						20				
SHUT DOWN	735	750						15				
TOTALS												

A = (A) .8 (B) 1.0 (C) .9


A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: DEC 19 TUES

WEATHER: _____

CREW _____ STATION _____
 PB _____ OFFSET _____
 OP _____ TO _____
 SUP _____ STATION _____
 _____ OFFSET _____

NARRATIVE



DEBRIS
SUMMARY

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
RESET EXCOW	300	315						15			15
SET ANCHORS	315	345						30			30
SET FLEET WIRES	345	400						15			15
COLLECT ROPE FOR DSII	400	420						20			20
MOVE	420	440		20							20
K10 J10	440	/					BEGIN 18' LIFT				
K9 J9	/	610	90								90
MOVE	610	630		20							20
J9	630	705	25								25
MOVE TO SAFETY	705	720						15			15
REMOVE FLEET WIRES	720	730						10			10
MOVE LINES DSII	730	750						20			20
PICK LOADER	750	800						10			10
SHUT DOWN	800	815						15			15
TOTALS			260	90	60			390		30	790


A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: THURS DEC 21

WEATHER: OVERCAST 40

CREW _____
PB _____
OP _____
SUP _____
STATION _____
OFFSET _____
TO _____
STATION _____
OFFSET _____

NARRATIVE



DEBRIS SUMMARY
A 17 B 14
C 17
H7 H8

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
SOUND	350	400						10			10
MOVE	400	410		10							10
18	410	435	25								25
MOVE	435	440		5							5
17	440	500	20								20
MOVE OFF SHORE	500	510		10							10
REMOVE WIRES	510	515						5			5
PICK LOADER	515	525						10			10
HUT DOWN	525	610						45			45
TOTALS			275	105	15		75	100			575

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: DEC 22 FRIDAY

WEATHER: _____

CREW _____	STATION _____	NARRATIVE F5-F6 Δ (A) 15 (B) 15 (C) 15		DEBRIS SUMMARY
PB _____	OFFSET _____			
OP _____	TO _____			
SUP _____	STATION _____			
_____	OFFSET _____			

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT			KPS	65				230			
J8	415	445	30								30
MOVE	445	450		5							5
J7	450	525	35								35
MOVE TO SAFE H40	525	535		10							10
PICK LOADER	535	550						15			15
PICK SKIFF	550	600						10			10
SECURE FOLLOWS	600	630						30			30
<div style="border: 1px solid black; border-radius: 50%; padding: 10px; width: fit-content; margin: 0 auto;"> 6" LIFTS DONE IN D4 E4 F4 </div>											
TOTALS			260	90	30			295		30/0	655

A.H. POWERS, INC.

PROJECT: GP LOG POND

WEATHER: OVERCAST 40

DREDGE REPORT

DATE: DEC 26 TUES

JIM HENRIKSEN, BOB KING, BARR SCHNEFF

-CREW	STATION	NARRATIVE EXPECTED 13 ACTUAL 12 A-@ 12 @ 1" @ 1" (1516) 12 TOTAL YD ³ = 971	2 ¹	BOY	2 ³	DEBRIS SUMMARY
PB PA	OFFSET		LOAD # 20 STERN			
OR JAK	TO					
SUP	STATION					
	OFFSET					

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
STARTUP	7:00	730						30			30
GREASE	730	800			30						30
MOVE	800	820						20			20
CHANGE AIR CAN	820	945					85				85
VIC LINDEN	945	1000						15			15
6 HR GREASE	1000	1025			25						25
MOVE	1025	1040		15							15
K7K8	1040	1125	45								45
MOVE	1125	1135		10							10
14	1135	1155	20								20
MOVE	1155	1200		5							5
SOUND	1200	1215						15			15
LUNCH	1215	1240							25		25
15 16	1240	110	30								30
SOUND	110	115						5			5
MOVE	115	120		5							5
J4	120	140	20								20
MOVE	140	145		5							5
J5 16	145	220	35								35
MOVE	220	230		10							10
L7 L8	230	310	40								40
GREASE	310	325			15						15
K6	325	345	20								20
MOVE	345	355		10							10
K5	355	470	25 (PARTIAL)								25
MOVE TO SUELL	470	440		20							20
UNION GREASE	440	500			20			15			20/15
TOTALS			235	60	90		35	100		25	615

SECURE 615 500 615

PG 1 OF 1

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND

WEATHER: PARTLY CLOUDY 45°

DATE: DEC 28 THURS

IM HENZLIK SEN, BOB KING, BOB SUNSET

CREW	STATION	NARRATIVE	51	BOW	53	DEBRIS SUMMARY
PB	OFFSET	EXPECTED = 8		LOAD 21 STERN		
OR	TO	ACTUAL = 8				
SUP	STATION	M4 M5 Δ = (A) 14 (B) 18	29			
	OFFSET	TOTAL YD ³ = 586	(C) 15			

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
MOVE TUG	700	730						30			30
FLIP BARGE	730	800						30			30
MOVE	800	820		20							20
PICK UP ANCHOR	820	915						55			55
MOVE	915	930		15							15
K4K5	930	950	20					FINISH FROM 12/26			20
MOVE	950	955		5							5
L4L5	955	1020	25								25
MOVE	1020	1025		5							5
SOUND	1025	1030						5			5
M4 M5	1030	1105	35								35
SOUND	1105	1110						5			5
MOVE ANCHOR	1110	1125						15			15
MOVE	1125	1130		5							5
M6 M7	1130	1200	30								30
GREASE	1200	1230			30						30
LUNCH	1230	100							30		30
MOVE	100	125		25							25
L9 L10	125	200	35								35
BARGE AWAY	200	220						20			20
RIG HEAD BLOCK AND WHIP	220	230						10			10
START OIL CHANGE	230	245			15						15
PICK ANCHOR	245	320						35			35
MOVE TO SAFE H2	320	345		25							25
FINISH OIL CHANGE	345	515			30						30
SECURE HOLIDAY	515	600						45			45
* OIL CHANGE - MAIN AND SWING											
TOTALS			145	100	75			250		30	600

H²⁰ QC @ 1000

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND

WEATHER: 45° CLEAR

DATE: JAN 3 07 WED

JIM HENRIKSEN, BOB KING, RAY S. JEFF

CREW PB BS OR HBK SUP ---	STATION OFFSET TO STATION OFFSET	NARRATIVE EXPECTED 14. ACTUAL 14 TOTAL CUMD 1063	32 20	BOW 33 LOAD # 23 STERN 21	DEE SUI
---------------------------------------	--	---	----------	---------------------------------	------------

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	
BEGIN SHIFT											
START UP	700	730						30			30
PICK LOADER	730	740						10			10
RIG BUCKET	740	750						10			10
MOVE	750	820		30							30
O15 O16	820	900	40								40
DEBRIS REMOVAL	900	940						40			40
MOVE	940	945		5							5
P15 P16 P17	945	1025	40								40
MOVE	1025	1035		10							10
Q15 Q16 Q17	1035	1135	60								60
MOVE	1135	1145		10							10
K13 K14	1145	1235	50								50
MOVE	1235	1240		5							5
GREASE/LUNCH	1240	125			45					45/0	45
L13 L14	125	215	50								50
MOVE	215	220		5							5
M13 M14	220	300	40								40
DEBRIS REMOVAL	300	325						25			25
MOVE OFF SHORE	325	350		25							25
SECURE 4P7	350	400						10			10
RIG HEAD BLOCK/WHIP	400	415						15			15
PICK LOADER	415	425						10			10
GREASE	425	455			30						30
SHUT DOWN	455	530						35			35
TOTALS			280	90	75			95		0	540

H2O QC @ 1145

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: JAN 4 01 THURS
JM HENRIKSEN BOB KING BARB SCHNEFF

WEATHER: LT RAIN 43°

CREW PB BS OR JH BK SUP ---	STATION OFFSET TO STATION OFFSET	NARRATIVE EXPECTED = 11 ACTUAL = 10 Δ = 013014 @ 1B @ 17 @ 18 TOTAL CYD = 853	38 20	BOY 38 LOAD # 24 STERN 20	DEBF SUM
---	--	---	----------	---------------------------------	-------------

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TC
BEGIN SHIFT											
START UP	700	740						40			40
PICK LOADER	740	745						5			5
SET FLEET WIRES	745	750						5			5
RIG BUCKET	750	755						5			5
MOVE	755	820		25							25
FLEET SCOW	820	830						10			10
N13 N14	830	910	40								40
MOVE	910	920		10							10
SOUND	920	925						5			5
013014	925	955	30								30
SOUND	955	1000						5			5
MOVE	1000	1010		10							10
P13 P14	1010	1105	55								55
MOVE	1105	1120		15							15
FLEET SCOW	1120	1130						10			10
Q13 Q14	1130	1210	40								40
MOVE	1210	1220		10							10
GREASE / LUNCH	1220	1250			30					30/0	30
R15 R16	1250	1350	60								60
WASH SCOW	1350	215						25			25
MOVE OFFSHORE	215	240		25							25
RIG HEAD BLOCK	240	255						15			15
PICK LOADER	255	305						10			10
SECURE	305	330						25			25
TOTALS			225	95	30			160		0	510

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND

WEATHER: 48° RAIN

DATE: JAN 5 FRIDAY

IM HENRIKSEN BOB KING BOB SCHNEPP

CREW
PB BS
OR HBK
SUP
STATION
OFFSET

NARRATIVE
EXPECTED 14
ACTUAL 12

34
BOY 34
LOAD # 25
STERN 2'

4 M11 M12 (A) 15 (B) 14 (C) 14 2'
TOTAL CYD = 1051

DEBRIS
SUMMARY

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
START UP	700	730						30			30
MOVE DOUBLE FABLE	730	740						10			10
PICK LOADER	740	745						5			5
SET WIRES	745	750						5			5
RIG BUCKET	750	800						10			10
MOVE	800	845		45							45
K11 K12	845	950	65								65
MOVE	950	1000		10							10
L11 L12	1000	1040	40								40
MOVE	1040	1045		5							5
SOUND	1045	1050						5			5
M11 M12	1050	1120	30								30
SOUND	1120	1125						5			5
MOVE	1125	1136		5							5
N11 N12	1136	1210	40								40
MOVE	1210	1215		5							5
UNCH/GREASE	1215	1245			30					30/0	30
OIL O12	1245	125	40								40
MOVE	125	130		5							5
P11 P12	130	215	45								45
MOVE OFF SHORE	215	250		35							35
SECURE SCOW	250	300						10			10
RIG HEAD BLOCK	300	310						10			10
SET GATE	310	320						10			10
PICK LOADER	320	325						5			5
PICK SKIFF	325	330						5			5
SECURE	330	410						40			40
TOTALS				260	110	30		150			550

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: _____
DATE: Jan 08.01

WEATHER: _____

CREW PB OP SUP	STATION _____	NARRATIVE	BOY	DEBRIS SUMMARY
	OFFSET _____		LOAD #	
	TO			
	STATION _____		STERN	
	OFFSET _____			

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
PICK SKIFF	4:35	4:40						5			5
SECURE FOR WEATHER	4:40	4:45						5			5
SHUT DOWN	4:45	5:15						30			30
TOTALS			310	90	30			195			615

A. H. POWERS, INC.
 DREDGE REPORT

PROJECT: GP LOG POND

WEATHER: 44 OVERCAST

DATE: TUES JAN 9. 01

JIM HENRIKSEN, BOB KING, BARR SCINEFF

CREW	STATION _____	NARRATIVE EXPECTED: 13 ACTUAL: 12 0700 4 = (A) 13 (B) 14 (C) 15 2 ^B TOTAL CYND 962	3 ^B	BOY 3 ^B	DEBRIS SUMMARY
PB _____	OFFSET _____		LOAD	2 ^B	
OP _____	TO _____		27	2 ^B	
SUP _____	STATION _____		STERN		
_____	OFFSET _____				

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
START UP	700	730						30			30
PICKLOADER	730	740						10			10
SET SCOW	740	750						10			10
10HR GREASE	750	825						35			35
MOVE	825	915		50							50
Q9 Q10	915	950	35								35
MOVE	950	1000		10							10
R11 (12)	1000	1050	50								50
MOVE	1050	1100		10							10
R29 (10)	1100	1200	60								60
MOVE	1200	1210		10							10
GREASE LUNCH	1210	1240			30						30
N7 N8	1240	115	35								35
MOVE	115	120		5							5
SOUND	120	125						5			5
O7 O9	125	205	40								40
SOUND	205	210						5			5
MOVE	210	250	40								40
WASH SCOW	250	320						30			30
MOVE	320	340		20							20
SECURE SCOW	340	350						10			10
PICKLOADER	350	400						10			10
SECURE FOR WIND	400	410						10			10
GREASE	410	440			30						30
SHUT DOWN	440	500						20			20
TOTALS			260	105	60			175			600

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: JAN 11 01 THURS

WEATHER: 46 OVERCAST CLEARING
JIM HENRIKSEN BOB KING CARB SCHNEPF

CREW
PB BS
OR HAK
SUP
STATION
OFFSET
TO
STATION
OFFSET

NARRATIVE
EXPECTED 12
ACTUAL

36 BOW 35
LOAD #
33 STERN 31

DEBRIS
SUMMARY

TOTAL CYRD 904

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
START UP	700	730						30			30
PICK LOADER	730	740						10			10
PICK SKIFF	740	745						5			5
PICK BUCKETS	745	800						15			15
CHANGE BUCKET WIRE	800	950					110				110
SEAWIRES	950	1000						10			10
MOVE	1000	1020		20							20
Q4	1020	1035	15								15
MOVE	1035	1040		5							5
PH	1040	1050	10								10
MOVE	1050	1055		5							5
Q4	1055	1105	15								15
MOVE	1105	1110		5							5
SOUND	1110	1120						10			10
REGR	1120	1155	35								35
SOUND	1155	1200						5			5
MOVE	1200	1210		10							10
GREASE	1210	1240			30						30
MOVE	1240	1250		10							10
RUN ANCHORS	1250	215						85			85
ADJUST LOAD	215	245						30			30
ADJUST ANCHORS	245	315		30							30
MOVE	315	400	45								45
R4 R5 R6	400	415		15							15
MOVE	415	500	45								45
T15 T16	500	505		5							5
MOVE	505	540	35								35
SIG	540										
TOTALS											

H2O QC @ 11:00


A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: JAN 11 01 THURS.

P6 2 of 2
WEATHER: 45 OVERCAST

CREW _____
PB. _____
OP. _____
SUP. _____
STATION _____
OFFSET _____
TO _____
STATION _____
OFFSET _____

NARRATIVE



DEBRIS
SUMMARY

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
MOVE OFF SURGE	540	625		45							45
PICK UP BLUFF	625	635					10				10
PICK UP DREDGE	635	645					10				10
SHUT DOWN	645	715					30				30
TOTALS			200	150	30		110	250			740

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: JANUARY 12, 2001 FRIDAY

WEATHER: 43' OVERCAST

161

JIM HENRIKSEN, BOB KING, BARR SWINNEY

CREW
PB
OP
SUP
STATION
OFFSET
TO
STATION
OFFSET

NARRATIVE
EXPECTED -12
ACTUAL -12

3e
2e
BOW
LOAD
30
STERN

DEBRIS
SUMMARY

TOTAL CY/D: 880

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
START UP	700	730						30			30
GREASE	730	750			20						20
PICK LOWER	750	800						20			20
PICK KIFF	800	805						5			5
MOVE	805	825		20							20
SIEG 14	825	905	40								40
MOVE	905	910		5							5
T14 T13	910	950	40								40
MOVE	950	955		5							5
T12	955	1020									25
SOUND	1020	1025						5			5
T11	1025	1050	25								25
SOUND	1050	1055						5			5
MOVE	1055	1100		5							5
T9 T10	1100	1145	45								45
GREASE	1145	1210			25						25
LUNCH	1210	1235							25		25
MOVE	1235	1240		5							5
E12 S3	1240	105	25								25
MOVE	105	110		5							5
S11 S10	110	150	40								40
MOVE	150	210		20							20
SECURE SCOW	210	220						10			10
SECURE ROOM	220	230						10			10
GREASE	230	300			30						30
GEAR											30
SAUT DOWN	300	330									30
TOTALS				215	65	75		85		25	465

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: JAN 15 01 MON
JIM HENRIKSEN, BOB KING, BARR LANEIF

WEATHER: 35 OVERCAST

CREW _____ STATION _____
PB BS OFFSET _____
OR H BIC TO _____
SUP _____ STATION _____
_____ OFFSET _____

NARRATIVE
EXPECTED 12
ACTUAL _____

3L
BOY 32
LOAD
31
STERN 30

DEBRIS
SUMMARY

S7 S6 A = (A) 14 (B) 16 (C) 16
TOTAL CUMD 999

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIF											
START UP	700	800						60			60
SET WIRE	800	810						10			10
PICK LOADER	810	815						5			5
RIG BUCKET	815	825						10			10
MOVE	825	900		35							35
TFTB	900	945	45								45
MOVE	945	950		5							5
TSTG	950	1025	35								35
MOVE	1025	1030		5							5
SBS9	1030	1150	90								90
MOVE	1150	1200		10							10
GREASE	1200	1230			30						30
SOUND	1230	1240						10			10
S6 S7	1240	125	45								45
SOUND	125	135						10			10
TV	135	200	25								25
MOVE	200	220		20							20
S4 S5	220										
R.F.		330	70								70
MOVE ^{OPT} SHORE	330	350		20							20
SECURE SCOW	350	400						10			10
PICK LOADER	400	420						10			10
SHUT DOWN	420	515						55			55
TOTALS			300	95	30			190			605

P61 OF 2

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP 106 POND WEATHER: 35° CLEAR
DATE: JANUARY 17 WEDNESDAY
JIM HENRIKSEN, BOB KING BARR SCHNEPP

CREW _____ STATION _____
PB B OFFSET _____
OR H/B TO _____
SUP _____ STATION _____
_____ OFFSET _____

NARRATIVE
EXPECTED 9

2' BOW 2'3"
LOAD * 33 4'6"
4'2" STERN

DEBRIS
SUMMARY

A7 4 = (A) 2' (B) 2' (C) 2'
TOTAL CUT 910

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											30
START UP	5:00	6:00						30			10
PICK LOAD	6:00	6:10						10			10
RIG BUCK	6:10	6:20						15			15
MOVE 14	6:20	6:35						50			10
LOAD 14	6:35	7:25						10			25
SECURE	7:25	7:35						25			40
MOVE 14	7:35	8:00						40			35
MOVE	8:00	8:40		40							5
A7 1/2 BG	8:40	9:15	35								45
MOVE	9:15	9:20		5							10
1/2 BG E7	9:20	10:05	45								45
MOVE	10:05	10:15		10							20
C7	10:15	11:00	45								15
MOVE	11:00	11:20		20							35
MOVE 14	11:20	11:35						15			20
LOAD 14	11:35	12:10						35			60
GREASE/LUNCH	12:10	12:30			20						5
LOAD 14	12:30	1:30						60			25
MOVE	1:30	1:35		5							5
D7	1:35	2:00	25								15
MOVE	2:00	2:05		5							5
E7	2:05	2:20	15								25
MOVE	2:20	2:25		5							5
F7	2:25	2:50	25								20
MOVE	2:50	2:55		5							
G7	2:55	3:15	20								
TOTALS				210	95	20		260			

PG 2 OF 8

A.H. POWERS, INC.
 DREDGE REPORT

PROJECT: GP LOG POND
 DATE: JAN 17 01 WED.

WEATHER: _____

CREW PB OP SUP	STATION _____	NARRATIVE	BOW	DEBRIS SUMMARY
	OFFSET _____		LOAD	
	TO _____		•	
	STATION _____		STERN	
_____	OFFSET _____			

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
MOVE 14	315	330						15			15
MOVE 330	330	350		20				20			20
SECURE 37	350	400						10			10
PICK UP 400	400	415						15			15
SHUT DOWN	415	510						55			
TOTALS				210	115	20		375			720

PG 2 OF 2

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: JAN 18 01 THURS

WEATHER: 38 RAIN

CREW PB OP SUP	STATION _____	NARRATIVE	BOW	DEBRIS SUMMARY
	OFFSET _____		LOAD #	
	TO _____			
	STATION _____		STERN	
_____	OFFSET _____			

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
PG	305	320	15	6" LIFT							15
MOVE	320	325		5							5
RS	325	345	20	1' LIFT							20
MOVE	345	355		10							10
DEF HOLE	345	355						5			5
FLEET	355	400						5			5
RIG HEAD	400	405						10			10
PICK	405	415						30			30
SECURE	415	445									
TOTALS			195	60	55			250		30	590

GEORGIA PACIFIC ADMIN. Fax:360-676-7247

P61

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND

WEATHER: 46 LT RAIN

DATE: JANUARY 19, 01 FRI

JIM HENRIKSEN, BOB KING, BOB SCHNEPP

CREW _____ STATION _____
PB BS OFFSET _____
OP H BK TO _____
SUP _____ STATION _____
_____ OFFSET _____

NARRATIVE
EXPECTED - 10

2^B BOW 2^B
LOAD * 35 *
2^B STERN

DEBRIS
SUMMARY

TOTAL CUMD - 1070

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
START UP	700	730						30			30
BACK LOADER	730	735						5			5
SET WIRES	735	740						5			5
RIG BUCKET	740	745						5			5
FLEET CON	745	750						5			5
MOVE	750	820		80							30
LIG LIS	820	910	50								50
MOVE	910	915		5							5
MISMIBM17	915	1015	60								60
ANALYZE 1	1015	1040						25			25
MOVE	1040	1045		5							5
NISNIBM17	1045	1150	65								65
MOVE	1150	1200		10							10
SOVND	1200	1205						5			5
GREASE	1205	1225			20						20
LUNCH	1225	1255							30		30
Q13 Q14	1255	200	65								65
MOVE OFFSHORE	200	215		15							15
RIG HEAD BLOCK	215	220						5			5
SECURE 1/2 F	220	230						10			10
MOVE PIPE	230	240						10			10
PICK LOADER	240	245						5			5
POW WIRES	245	255						10			10
SECURE	255	400						65			65
TOTALS				240	65	20		185		30	540

PG 1 OF 1

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP L06 POND WEATHER: 40 FOG
DATE: 1.22.01 MON
JIM HENRIKSEN, BOB KING, CARP SENEFF

CREW PB <u>BS</u> OP <u>MPK</u> SUP _____	STATION _____ OFFSET _____ TO _____ STATION _____ OFFSET _____	NARRATIVE <u>PG A (A) 24 (B) 24 (C) 23</u> <u>TOTAL CUMD - 964</u>	32 28	BOW 27	DEBRIS SUMMARY SWINON SAND
--	--	--	--------------	-----------	-------------------------------------

LOAD # 36
STERN

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
FIRE UP	700	800						60			60
PICKLOADER	800	805						5			5
SET WIRES	805	810						5			5
BIG BUCKET	810	820						10			10
MOVE	820	845		25							25
QG	845	1020	95	3' LIFT							95
DISCUSSED GRADE CHANGES W/CHIP MILACIDES											
MOVE	1020	1025		5							5
RG R7	1025	1130	65	3' LIFT / 1' LIFT							65
MOVE	1130	1135		5							5
SOUND	1135	1145						5			5
PG	1145	1220	35	3' LIFT							35
SOUND	1220	1225						5			5
MOVE	1225	1230		5							5
LUNCH	1230	100			30					30/0	30
OG	100	130	30	3' LIFT							30
MOVE	130	135		5							5
NG	135	230	55	2' LIFT							55
MOVE	230	235		5							5
MF	235	255	20	1' LIFT							20
MOVE DEFSIDE	255	310		15							15
WREN	310	325						15			15
CLEAR SUPPERS	325	330						5			5
BIG BUCKET	330	340						10			10
PICK LOADER	340	350						10			10
RETRIEVE BRICLIDES	350	500						70			70
TOTALS			300	60	30			200		0	590

GP LOG POND

161

A.H. POWERS, INC.

PROJECT: WELLSBOROUGH COLD STORAGE

WEATHER: 40 CLEAR

DREDGE REPORT

DATE: JANUARY 23 01 TUES

IM HENRIKSEN, BOB KING, BOBB SCHNEPP

CREW PBR OP JHC SUP	STATION 16+00 OFFSET 0-60R TO STATION 15+76 OFFSET 0-60R	NARRATIVE APPROX 218 CU YD PER GRID SQ (4) TOTAL 873 CU YD	3 ² 3 ¹	BOW LOAD 1 STERN	3 ¹ 3 ²	DEBRIS SUMMARY MUD
------------------------------	--	---	----------------------------------	---------------------------	----------------------------------	--------------------------

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT	STATION										OFFSET
FIRE UP	700	800						60			60
TOW TO WELLSBOROUGH COLD STORAGE GET FLEETING WILDS	800	835		35							35
DREDGE PREP	835	905						30			30
16+00	905	1020						75			75
TOW TO GP LOG POND	1020	1220	120		CLEAN TO		15+76			0-60R	120
MISPLG		110		50							50
MISPLG	110	400	170								170
BOAT TROUBLE	400	425					25				25
MOVE OFFSHORE	425	445		20							20
MOVE SCOW	445	455						10			10
RIG HEAD BLOCK	455	505						10			10
SWAY SKIFFS	505	520						15			15
RETRIEVE ANCHOR	520	530						10			10
SHUT DOWN	530	615						45			45
H2O @ 200 / @ 430											
TOTALS			290	105			25	255			675

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND

WEATHER: CLEAR 40°

DATE: JANUARY 25 01
JIM HENRIKSEN BOB KING, BOBB SCHWEPF

CREW _____
P.B.S. _____
OP. JK _____
SUP. _____
STATION _____
OFFSET _____
TO _____
STATION _____
OFFSET _____

NARRATIVE
EXPECTED 3 1/2

39 BOW 49
27 LOAD 2 28
STERN

DEBRIS
SUMMARY

TOTAL CUTD = 730

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											30
FIRE UP	700	730						30			40
RUN ANDORS	730	810						40			25
REGREASE SLOW	810	835						25			10
RIG BUCKET	835	845						10			15
BUCKET	845	900						15			20
GREASE	900	920			20						20
MOVE	920	940		20							125
016 P16	940	1145	125	4' LIFT (1/2 OF P.15)				15			15
WASH BUCKETS	1145	1200									5
MOVE OFFSHORE	1200	1215		15							5
MAKE UP TO 100	1215	1220						5			30
TOW TO SANDPOND	1220	1250		30 (30/0 GREASE)						Ø-GOR	120
15 + 25	1250	250	120								5
MOVE	250	255		5				5			5
SOUND	255	300									Ø-GOR 30
14 + 84	300	330	30								30
TOW TO GP LOG POND	330	400						30 (30/0 PINION GREASE)			30
SECURE	400	430						30			30
TOTALS				275	100	20			175		570

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: SQUALICUM GP LOG POND WEATHER: 37° CLEAR
DATE: JANUARY 26 FRIDAY
JIM HENRIKSEN, BOB KING, BOB SCHNEPF

CREW PB <u>BS</u> OR <u>JK</u> SUP _____	STATION _____ OFFSET _____ TO _____ STATION _____ OFFSET _____	NARRATIVE TOTAL CUYD #4 824 TOTAL CUYD = 875 #3	36 37 #4 29 25	22 38	BOW LOAD # 3 STERN	24 37	DEBRIS SUMMARY
---	--	---	-------------------------	----------	-----------------------------	----------	----------------

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
ICE UP	700	730						30			30
MOVE	730	755		25							25
1/2 PIS	755	800	5								5
TOKEN LINK N BUCKET	800	810					10				10
MOVE	810	820		10							10
1/2 PIS	820	840	20								20
PIS	840	1100	140								140
TOW TO SQUALICUM	1100	1130		30							30
14+84	1130	210	160								160
TOW TO 6 PLOG	210	300		50							50
3 Q14 P13 P14	300	540	160								160
WASH BARGE	540	555						15			15
MOVE OFF SHORE	555	610		15							15
SECURE BARGE	610	615						10			10
PIG HEAD BLOCK	615	620						5			5
SECURE	620	645						25			25
TOTALS			485	130			10	85			710

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: AN 30.01 TUES
JIM HENRIKSEN, BOB KING, BOB SCHNEPP

WEATHER: WIND/RAIN 38'

CREW	STATION	NARRATIVE P11, P12 275 CU YD EA Q11 Q12 190 CU YD EA TOTAL CU YD: 949	33	BOW	34	DEBRIS SUMMARY MUD
PB <u>BS</u>	OFFSET		LOAD 5 STERN			
OR <u>HBK</u>	TO					
SUP	STATION			18	19	
	OFFSET					

ACTIVITY	START	STOP	DIG	MOVE	GREASE	VX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
FILE IN	7:00	7:30						30			30
40 HR GREASE	7:30	7:55			25						25
RETRIEVE #3	7:55	8:10						15			15
TOW TO SPILLUM	8:10	9:00		50							50
RIG	9:00	9:10						10			10
SECURE	9:10	9:20						10			10
13+80-13+50	9:20	11:50	150	NOT	YET TO	GRADE				60R	150
SECURE	11:50	12:00						10			10
TOW TO GP	12:00	12:15		40							40
P11 P12	12:40	1:00	200								200
Q11 Q12	1:00	1:40	40								40
TOW TO SPILLUM	1:40	1:45						5		60R	5
FLEET	1:45	1:45						5			5
MEASURE	1:45	1:45						5			5
14:46	14:00	14:50	140					LOAD #6			140
TOW TO GP	7:10	7:40		30	30						30
SECURE	7:40	8:00						20			20
				140	160	25					
								105			780

H²O QC @ 100 PM LOAD #6
TOTAL CU YD: 846

SLICUM

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: GP LOG POND
DATE: JAN 31 WED

WEATHER: CALM OVERCAST 4/6

JIM HENRIKSEN, BOB KING, BOB SCHNEF

CREW	STATION	NARRATIVE	2 ⁶	BOW	3 ⁸	DEBRIS SUMMARY
PB <u>BS</u>	OFFSET		<div style="border: 1px solid black; padding: 5px; display: inline-block;"> LOAD # 6 </div>	2 ⁶	2 ⁸	
OR <u>H3K</u>	TO					
SUP	STATION					
	OFFSET		STERN			

TOTAL CUMSD 840

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
FIRE UP	700	730						30			30
GREASE	730	745			15						15
RIG BUCKET	745	755						10			10
MOVE	755	815		20							20
N13 N14 D13 OK TON TO CAMBICUM	815	1100	165				LOAD #6				165
14+06	1100	1200		60	30						60
MOVE	1200	115	75							Ø-60R	75
MOVE	115	120		5							5
13+57	120	230	70							Ø-60R	70
RELEASE REGREASE	220	245						15			15
14	245	255						10			10
13+57	255	325	30							Ø60R	30
MOVE	325	330		5							5
13+20	330	400	30							Ø60R	30
TOW TO GP	400	430		30							30
MOVE 14	430	445						15			15
MOVE NITRO	445	505		20							20
FETCH N11 N12 D11 OK	505	520						15			15
SHUT DOWN	520	635	75				70 LOAD #7	INCOMPLETE		1/2 load 7	75
	635	700						25			25
H20 DC @ 920 AM											

446 114

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: SQUALICUM
DATE: FEB 01 01 THURS
JIM HENRIKSEN, BOB KING, BOBB SCHNEPP

WEATHER: FOG 38'

CREW _____ STATION _____
PB BS OFFSET _____
DR JB TO _____
SUP _____ STATION _____
_____ OFFSET _____

NARRATIVE

38 BOV 43
29 LOAD 9 34
STERN

DEBRIS SUMMARY

TOTAL CY/D 768

ACTIVITY	START	STOP	DIG	MOVE	GREASE	WX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
SACK UP	700	730						30			30
NITRO 011 012	730	900	90				1/2 load 7				90
TOW TO SQUALICUM	900	940		40							40
13+25	940	1130	110							Ø-60R	110
TOW TO BP	1130	1210		40							40
DROP 27 BARREL	1210	1220						10			10
MOVE 14	1220	1230						10			10
MOVE NITRO	1230	1245		15							15
2A7/B7/C7	1245	130	45								45
MOVE	130	145		15							15
FETCH 14	145	200						15			15
FETCH 27	200	215						15			15
LOAD 14	215	240					(317 CY/D)	25			25
MOVE 14	240	255						15			15
MOVE NITRO	255	315		20							20
NITRO 011 012	315	510	115								115
MOVE 27	510	540						30			30
RIG HEAD BLOCK	540	600						20			20
SECURE FOR WIND	600	630						30			30
TOTALS			360	130				200			690

A.H. POWERS, INC.
DREDGE REPORT

PROJECT: W&E P&D
DATE: FEB 02

WEATHER: WIND 38

JIM ~~THORSEN~~ BOB KING, BOB SCHEINE

CREW
PB BS
OP W&E
SUP _____
STATION _____
OFFSET _____
TO _____
STATION _____
OFFSET _____

NARRATIVE

TOTAL CY-D 894
317 CY-D
(3 MAINDR. LOAD 9)

3' BOY 27
LOAD 10 27
3' STERN

DEBRIS
SUMMARY

ACTIVITY	START	STOP	DIG	MOVE	GREASE	VX	BREAK DOWN	MISC	DUMP	LUNCH	TOTAL
BEGIN SHIFT											
START UP	700	730						30			30
GREASE	730	750			20						20
MOVE	750	800		10							10
DT	800	815	15				LOAD #9				15
MOVE	815	820		5							5
E7 EB	820	840	20				LOAD #9				20
BROWN FILTER ENGINE	840	1015					95				95
E7 EB	1015	1100	45								45
MOVE NTR	1100	1115		15							15
FECH #07	1115	1135						20			20
TOW TO COUPLER	1135	1220		45							45
12+40	1220	200	100							Ø60R	100
TOW TO OP	200	245		45							45
GREASE	245	310			25						25
NTR 89 010	310	430	80				LOAD #10				80
MOVE	430	450		20							20
SEWER	450	520						30			30
TOTALS			260	140	45		95	80			620

Table 4 - Summary of Water Quality Data

Date	Time	Tide	Depth in feet	Ref-Head		Ref-Mouth		WQ-1		WQ-2		WQ-3	
				Dissolved		Dissolved		Dissolved		Dissolved		Dissolved	
				Oxygen (mg/L)	Turbidity (NTU)	Oxygen (mg/L)	Turbidity (NTU)	Oxygen (mg/L)	Turbidity (NTU)	Oxygen (mg/L)	Turbidity (NTU)	Oxygen (mg/L)	Turbidity (NTU)
8-Nov-00	11:00	Flood	15	-	-	-	-	7.58	5.7	7.23	6.2	7.41	4.9
9-Nov-00	10:00	Slack	15	-	-	-	-	7.24	5.6	7.30	7.6	7.48	6.7
10-Nov-00	12:00	Flood	15	-	10.2	-	10.4	-	-	-	-	-	-
9-Nov-00	14:00	-	15	-	-	-	-	7.70	7.4	7.81	6.1	7.62	6.5
10-Nov-00	9:00	-	15	-	-	-	-	6.80	10.3	6.77	9.8	6.92	9.8
10-Nov-00	12:00	-	15	-	-	-	-	7.20	10.1	7.24	8.8	7.31	9.0
14-Nov-00	9:00	Slight ebb	15	6.18	12.7	5.80	13.5	-	-	-	-	-	-
13-Nov-00	1:00	Slight flood	15	-	-	-	-	6.99	7.3	6.80	6.9	7.08	6.5
14-Nov-00	9:00	Slight ebb	15	-	-	-	-	5.92	13.0	5.97	14.1	5.83	14.5
14-Nov-00	13:00	Slight flood	15	-	-	-	-	5.94	13.3	5.80	11.3	5.95	10.7
16-Nov-00	10:00	Slight ebb	15	-	-	-	-	5.44	10.1	6.10	9.5	5.65	11.0
16-Nov-00	14:00	Slight ebb	15	-	-	-	-	5.54	8.3	5.32	10.1	5.58	9.9
20-Nov-00	11:00	Flood	15	5.30	7.2	4.96	6.9	-	-	-	-	-	-
22-Nov-00	11:00	Flood	15	4.34	6.6	4.47	10.4	-	-	-	-	-	-
20-Nov-00	11:00	Flood	15	-	-	-	-	5.03	6.09	4.97	6.8	5.05	7.2
20-Nov-00	14:00	Ebb	15	-	-	-	-	5.31	7.8	4.87	8.2	4.97	6.8
22-Nov-00	11:00	Flood	15	-	-	-	-	4.50	10.2	4.50	8.2	4.61	9.4
29-Nov-01	12:00	Slack	15	6.72	7.0	6.86	5.2	-	-	-	-	-	-
29-Nov-00	14:00	Slack	15	-	-	-	-	6.76	6.7	6.80	6.8	7.00	5.6
6-Dec-00	11:00	Slight flood	15	6.38	8.1	6.87	6.6	-	-	-	-	-	-
7-Dec-00	11:00	Slight flood	15	5.80	7.7	5.75	6.1	-	-	-	-	-	-
6-Dec-00	11:00	Slight flood	15	-	-	-	-	5.94	10.8	6.46	8.0	6.83	7.0
7-Dec-00	11:00	Slight flood	15	-	-	-	-	5.84	7.2	5.99	7.8	5.67	7.9
13-Dec-00	14:00	Slight flood	15	7.72	0.1	7.78	0.9	-	-	-	-	-	-
13-Dec-00	14:00	Slight flood	15	-	-	-	-	7.91	0.3	7.77	0.4	7.93	3.1
19-Dec-00	11:00	Slight flood	15	8.18	2.1	8.25	1.1	-	-	-	-	-	-
20-Dec-00	11:00	Slight flood	15	7.73	10.4	7.83	11.9	-	-	-	-	-	-
19-Dec-00	11:00	Slight flood	15	-	-	-	-	8.27	36.4	8.44	1.9	8.65	4.9
20-Dec-00	11:00	Slight flood	15	-	-	-	-	7.61	12.6	7.85	13.5	7.90	11.9

Date	Time	Tide	Depth in feet	Ref-Head		Ref-Mouth		WQ-1		WQ-2		WQ-3	
				Dissolved Oxygen (mg/L)	Turbidity (NTU)	Dissolved Oxygen (mg/L)	Turbidity (NTU)	Dissolved Oxygen (mg/L)	Turbidity (NTU)	Dissolved Oxygen (mg/L)	Turbidity (NTU)	Dissolved Oxygen (mg/L)	Turbidity (NTU)
28-Dec-00	10:00	Slight flood	15	7.26	1.5	8.13	0.1	-	-	-	-	-	-
28-Dec-00	10:00	Slight flood	15	-	-	-	-	7.10	1.3	7.03	1.2	7.40	0.8
3-Jan-01	12:00	Slack	15	7.90	2.2	7.61	0.2	-	-	-	-	-	-
3-Jan-01	12:00	Slack	15	-	-	-	-	7.73	1.6	7.93	2.2	7.59	1.0
11-Jan-01	11:00	Ebb	15	8.33	5.4	8.11	4.4	-	-	-	-	-	-
11-Jan-01	11:00	Ebb	15	-	-	-	-	7.96	7.9	7.73	5.1	7.97	5.0
17-Jan-01	10:00	Slack	15	7.82	1.1	7.94	0.9	-	-	-	-	-	-
17-Jan-01	10:00	Slack	15	-	-	-	-	7.83	0.9	7.93	0.7	7.84	1.3
23-Jan-01	3:00	Slack	15	7.40	2.3	7.67	0.1	-	-	-	-	-	-
23-Jan-01	5:00	Slight ebb	15	6.72	4.1	7.11	1.3	-	-	-	-	-	-
25-Jan-01	10:00	Ebb	15	8.27	1.5	8.52	0.1	-	-	-	-	-	-
25-Jan-01	12:00	Slack	15	8.21	0.1	8.28	1.2	-	-	-	-	-	-
26-Jan-01	11:00	Ebb	15	7.98	0.1	8.40	0.1	-	-	-	-	-	-
23-Jan-01	3:00	Slack	15	-	-	-	-	7.27	2.6	7.42	1.2	7.35	1.1
23-Jan-01	5:00	Slight Ebb	15	-	-	-	-	7.21	1.8	6.90	1.0	7.22	0.9
25-Jan-01	10:00	Ebb	15	-	-	-	-	8.44	0.4	8.10	1.2	8.22	1.1
25-Jan-01	12:00	Slack	15	-	-	-	-	8.57	5.6	8.05	7.1	8.56	1.3
26-Jan-01	11:00	Slack	15	-	-	-	-	8.15	0.1	8.07	0.3	8.36	0.1
30-Jan-01	2:00	Ebb	15	11.71	6.9	9.58	4.8	-	-	-	-	-	-
31-Jan-01	10:00	Slack	15	8.59	2.9	8.23	3.6	-	-	-	-	-	-
30-Jan-01	2:00	Ebb	15	-	-	-	-	9.86	7.8	9.22	12.3	9.17	6.0
31-Jan-01	10:00	Slack	15	-	-	-	-	8.29	3.6	8.43	2.9	8.54	3.1