

BUNKER C TANK INTERIM ACTION REPORT

Georgia-Pacific West Site
Bellingham, Washington

Prepared for: Port of Bellingham

Project No. 070188-001-17 • February 24, 2012 Final



e a r t h + w a t e r



BUNKER C TANK INTERIM ACTION REPORT


Georgia-Pacific West Site
Bellingham, Washington

Prepared for: Port of Bellingham

Project No. 070188-001-17 • February 24, 2012 Final

Aspect Consulting, LLC

Matthew Von der Ahe
Staff Geologist
mvonderahe@aspectconsulting.com



Steve J. Germiot

Steve Germiot, LHG, CGWP
Sr. Associate Hydrogeologist
sgermiot@aspectconsulting.com

V:\070188 Port Bellingham\Deliverables\Bunker C IA Report\Final\Bunker C Interim Action Report.doc



Contents

1	Introduction	1
1.1	Interim Action Area Information and Background	1
2	Interim Action Goal	1
2.1	Soil Remediation Levels	2
2.1.1	Excavation Adjacent to Existing Structures	2
3	Interim Action Activities and Methodology	3
3.1	Mobilization and Site Preparation	3
3.2	Settlement Monitoring for Clarifier	4
3.3	Excavation Dewatering and Management of Water	4
3.4	Soil Excavation and Segregation	5
3.5	Performance Monitoring and Over-Excavation	6
3.6	Overburden Stockpile Sampling and Disposition	7
3.7	Off-Site Disposal of Excavated Material	7
3.8	Excavation Backfill.....	8
4	Bunker C Tank Interim Action Results	8
	References	9
	Limitations.....	9

List of Tables

- 1 Soil Excavation Performance Monitoring Analytical Data
- 2 Overburden Soil Stockpile Analytical Data

List of Figures

- 1 Vicinity Map
- 2 Bunker C Tank Interim Action Area

List of Appendices

- A Laboratory Reports of Analysis for Performance Monitoring Data (Libby Environmental Inc.)
- B Clarifier Settlement Survey Monitoring Data (Wilson Engineering Inc.)
- C Records for Off-Site Disposal
- D Backfill Compaction Test Reports (Materials Testing and Consulting Inc.)

1 Introduction

This report documents the interim action conducted within the Bunker C Tank Subarea of the Georgia-Pacific West Site (Site) in Bellingham, Washington (Figure 1). The interim action successfully removed petroleum-contaminated soil that served as a source of contaminant migration to groundwater and air (via soil vapor).

The interim action was conducted by the Port of Bellingham (Port) in accordance with the Interim Action Work Plan (Aspect, 2011b), which is Exhibit C to the 2011 Amendment to Agreed Order No. 6834 between the Port and Washington State Department of Ecology (Ecology).

1.1 Interim Action Area Information and Background

The Bunker C Tank Interim Action Area includes the footprint of the former Bunker C Tank, a 375,000-gallon tank formerly located near the northeast corner of the GP West Site¹. The Bunker C tank reportedly did not have a bottom. Consequently, Bunker C oil-saturated soil existed beneath the former tank, with concentrations of total petroleum hydrocarbons (TPH) in soil up to 88,000 milligrams per kilogram (mg/kg) (well above residual saturation), which represented a potential source of petroleum mobile non-aqueous phase liquid (NAPL) (aka “free product”). As evidence of this, there was a thin accumulation of NAPL floating on the water table in a monitoring well located next to the former tank containment structure.

2 Interim Action Goal

The goal of the Bunker C Tank interim action was to achieve permanent control of a substantial TPH contaminant source to groundwater and air through removal and off-site disposal of contaminated soil. This interim action was not intended as final cleanup for TPH soil contamination throughout the Bunker C Tank Subarea. Rather, it was intended to remove a known source containing the highest TPH soil concentrations detected on Site. As described in Section 2.2 of the Interim Action Work Plan, there is additional TPH contamination outside of the interim action area within the Bunker C Tank Subarea. The additional contamination will be addressed within the ongoing Site RI/FS and Cleanup Action Plan process being conducted in accordance with the Agreed Order.

The source control was achieved by removing contaminated soil to meet interim action soil remediation levels outlined in Section 2.1.

¹ Note: Consistent with other Site documents, this report contains directional references relative to “Mill north” as established by GP, with the “Mill north” axis approximately 45 degrees west of true north (see North arrows on figures).

2.1 Soil Remediation Levels

In accordance with the Interim Action Work Plan, the Bunker C Tank interim action excavation was adjusted laterally as necessary to remove soil with contaminant concentrations exceeding a lateral remediation level of 10,000 mg/kg TPH, as determined from excavation sidewall verification soil sampling and analysis. This concentration is anticipated to be protective of indoor air via soil vapor intrusion, and of groundwater via dissolved-phase leachability and NAPL mobility.

To help ensure against the need for additional excavation within the interim action excavation area, for the purpose of final cleanup, the entire vertical soil profile within each lateral area (to a maximum depth of 15 feet)² was excavated to a vertical remediation level of 3,100 mg/kg TPH, as determined from excavation bottom verification soil sampling and analysis. This concentration is anticipated to be protective of all exposure pathways, including direct contact exposure, under unrestricted land use.

Final soil cleanup levels will be defined as part of the final Cleanup Action Plan (CAP) issued by Ecology and will address each exposure pathway defined in the RI/FS (e.g., direct contact, leaching to groundwater, generation of NAPL, vapor generation etc.).

2.1.1 Excavation Adjacent to Existing Structures

An important consideration for this interim action was the Bunker C Tank subarea proximity to the former primary clarifier, a large, pile-supported structure located east-northeast of the excavation (Figure 2). The project Construction Specifications (Specifications) required that certain existing structures, including the clarifier, be protected from damage during construction activities. Other structures required by Specifications to be protected from damage were a 36"-inch-diameter fiberglass pipeline, which leads from the overflow structure of the clarifier to the Aerated Stabilization Basin (ASB) pump station, and the shoreline bulkhead that forms the subarea's northern boundary with the Whatcom Waterway.

In accordance with the Interim Action Work Plan, the Specifications required that the Contractor design, and be prepared to implement, excavation stabilization measures (i.e., temporary shoring) to protect the existing structures if the soil excavation would possibly cause their undermining, settlement, or movement. However, stabilization measures were not required because the excavation did not extend close enough to the structures to threaten their stability. Structure settlement monitoring procedures are described in Section 3.2 below.

No soil exceeding remediation levels needed to be left in place due to proximity to existing structures.

² The depth for compliance with soil cleanup levels based on direct contact exposure is 15 feet (WAC 173-340-740(6)(d)).

3 Interim Action Activities and Methodology

Soil excavation, dewatering, handling, loading, and disposal activities were conducted by Strider Construction Co., Inc, of Bellingham, Washington, the cleanup contractor (Contractor) selected by the Port through a publicly advertised competitive bid process. Aspect served as the Port's Engineer, providing oversight of the Contractor and conducting monitoring to ensure compliance with the interim action goals.

The interim action included the following field activities:

- Mobilization and site preparation, including temporary removal of utilities as needed, monitoring well decommissioning, and establishment of temporary erosion and sediment controls;
- Excavation, segregation, and stockpiling of soil;
- Overburden soil sampling and analysis to designate overburden soils as contaminated soil or not;
- Excavation sidewall and bottom soil sampling and analysis to verify that soil remediation levels are achieved (interim action goal achieved);
- Settlement monitoring for the existing clarifier structure;
- Dewatering followed by treatment and disposal of the water;
- Loading and off-site disposal of contaminated soils and debris; and
- Excavation backfill and compaction.

These activities are briefly described in this section.

3.1 Mobilization and Site Preparation

In early November 2011, the Contractor mobilized construction equipment and materials to the Site and began to prepare the Site for the interim action.

The Contractor implemented temporary erosion and sedimentation controls (TESC) to help prevent runoff transport of soil or other materials from the Site.

The Contractor moved an overhead power line and its associated utility pole, in accordance with Paragraph 2-01.3(5) in the Specifications. Underground utilities mentioned in the Specifications were not moved during site preparation but were selectively removed during excavation, as described below.

The Contractor constructed a bermed, lined soil stockpile area to the east of the anticipated excavation area (Figure 2). In an approved variance from paragraph 2-03.2(2) in the Specifications, the stockpile area was not underlain with 10-mil-thick geomembrane. Instead, the visible cracks and holes in the asphaltic pavement underlying the stockpile area were sealed or patched to prevent infiltration of water from the stockpile area into the underlying soil. The Contractor then constructed a berm around the western, northern, and eastern perimeter of the stockpile area to prevent runoff from

leaving the area. The berm was constructed of concrete ecology blocks, with the joint between the ecology blocks and the underlying pavement sealed with an asphalt wedge. Finally, a 9 inch-deep concrete sump was constructed at the lowest part of the stockpile area, and equipped with a pump with a float-activated switch (Figure 2). The sump pump was tightlined to the Contractor's water treatment system.

The Contractor mobilized and installed a water treatment system for removing settleable solids and separate-phase oil from excavation dewatering water and water accumulating in the soil stockpile area. The Contractor also installed conveyance piping to deliver water from the stockpile area and the planned excavation area to the treatment system inlet, and from the treatment system outlet to the Port's pump station that discharges to the Port's permitted ASB wastewater treatment system.

Aspect supervised the decommissioning of existing monitoring well BC-MW01, located within the northern edge of the planned excavation (Figure 2), in accordance with requirements of Chapter 173-160 WAC. The other subarea monitoring wells remain in place and usable (shown on Figure 2).

3.2 Settlement Monitoring for Clarifier

In compliance with Paragraph 2-02.3(5) of the Specifications, the clarifier was monitored for settlement prior to and throughout excavation and backfilling activities for this interim action. Before the start of excavation, licensed surveyors from Wilson Engineering, LLC of Bellingham, Washington (Wilson) established four settlement-survey points on the western side of the clarifier (TBM-A, TBM-B, TBM-C, and TBM-D), and one on the western side of the former phosphoric acid tank next to the clarifier (TBM-E), and conducted a baseline survey (horizontal and vertical accuracy of 0.01 foot). Twice each week during excavation and backfilling activities, Wilson surveyed the points. The final survey was conducted following completion of excavation backfill.

After each day's surveying, Wilson verbally provided the results of the survey to Aspect field personnel. Survey results were also provided in a written report to Aspect's project manager after each day's surveying. Appendix B includes Wilson's final report summarizing the survey results from the entire project.

The settlement monitoring indicated less than 0.03 foot net movement for each of the five settlement-survey points on the clarifier and adjacent acid tank. Therefore, in accordance with the Specifications, no corrective measures were necessary or recommended.

3.3 Excavation Dewatering and Management of Water

Before beginning excavation, the Contractor installed nine dewatering well points approximately 50 feet north of the former concrete containment structure (Figure 2). The well points were pumped for the first day following their installation, but they collectively produced a negligible quantity of water. Conditions were such that the well points were not needed to dewater the excavation, and were thus not used. The Contractor decommissioned them at the end of construction.

During excavation, the Contractor pumped water from sumps within the excavation in order to achieve unsaturated conditions, in accordance with Sections 3.4 and 3.5 of the Interim Action Work Plan. Dewatering water was pumped from the excavation sumps to

the water treatment system. The Contractor did not make use of the dewatering test well BC-DW1, installed by Aspect to provide remedial design information (Figure 2).

The Contractor also built a sump at the lowest elevation in the stockpile area as described above. Runoff from the stockpile area drained to the sump from where it was pumped to the water treatment system.

A total of 188,300 gallons of water were pumped from the excavation and the stockpile area sump, through the Contractor's water treatment system, and to the ASB pump station during the Bunker C Tank interim action. The water treatment system included two 18,100-gallon settlement tanks with weirs, one 10,000-gallon settlement tank with weirs, and two oil-water separators (one rated at 100 gallons per minute (gpm) and one rated at 200 gpm). The settlement tanks were operated in series or in parallel, depending on pumping rates and water quality. The 200-gpm oil-water separator was operated for less than a week, when flow rates through the water treatment system required it. Otherwise, the 100-gpm oil-water system was operated exclusively. Figure 2 shows the approximate locations of the water treatment system components.

Aspect monitored the discharge from the water treatment system for compliance with the Specifications' project water quality performance standards for discharge to the ASB (total settleable solids below 100 ml/L and no visible separate-phase oil). No exceedance of the performance standards was observed.

3.4 Soil Excavation and Segregation

During excavation, Aspect used visual and olfactory field screening to differentiate soils that appeared to be contaminated (TPH concentrations above remediation levels) from potentially clean overburden (TPH concentrations below remediation levels). Presumed-clean overburden soils were further segregated based on whether they appeared to be geotechnically suitable for reuse as excavation backfill (i.e., granular soils with low silt, organic, and debris content) or not. Soils determined to be contaminated based on field screening were not sampled. Soils determined to potentially be not contaminated based on field screening were sampled to confirm whether it met remediation levels.

Contaminated soil was stockpiled in a paved, bermed area as described above. The stockpile was covered with a geomembrane when not in use.

Presumed-clean overburden soil was stockpiled on site pending chemical testing to confirm whether or not it met remediation levels. The overburden soil was stockpiled in a paved, bermed area in the event that it needed to be managed as contaminated soil based on sampling results. The overburden stockpiles were covered with a geomembrane when not in use.

After the soil was removed from the stockpile area, the Contractor steam cleaned the asphaltic pavement that underlain the area. The wastewater that was generated by the steam cleaning was collected in the stockpile area sump and pumped to the Contractor's water treatment system.

During excavation, 49 separate pipes were uncovered. Of these, five were found to contain oil. The Contractor cut four of these oil-containing pipes at the edge of the excavation and capped the remaining pipe ends to prevent the flow of liquids; the pipe

ends were surveyed for future reference. The Contractor removed the entire length of one oil-containing pipe that had ends visible at the surface (identified in Paragraph 2-01.3(4) of the Project Specifications). The Contractor drained the oil from each of the oil-containing pipes into drums and disposed of the oil at the Thermo Fluids oil recycling facility in Sumner, Washington.

One pipeline partially exposed during excavation was a 30-inch-diameter fiberglass pipe that conveys storm water from a concrete sump near the clarifier to a collector pipe that leads to the ASB pump station. This 30-inch pipe was found to have at least two holes in it from which storm water drained into the excavation. To help keep the soil in the excavation unsaturated, the Contractor temporarily plugged the 30-inch pipe with two inflatable plugs, one on either side of the excavation. When soil removal was complete and the excavation was backfilled to an elevation above that of groundwater, the temporary plugs were removed and the 30-inch pipe was restored to its pre-interim action status.

3.5 Performance Monitoring and Over-Excavation

When field screening indicated that soils had been removed from a portion of the excavation to meet lateral and vertical remediation levels, verification soil samples were collected from excavation sidewall and bottom for laboratory analysis to confirm compliance with interim action remediation levels. In accordance with the project-specific Cleanup Construction Management Plan (CCMP; Aspect, 2011b), the verification soil samples were collected within a 15-foot by 15-foot grid. Figure 2 shows the as-built excavation footprint with the verification sampling grid, with grid cells denoted by a letter-number combination (e.g., G7). Within each grid cell, one excavation bottom sample was collected, while excavation sidewall samples were collected at 3-foot depth intervals (e.g., 0 to 3 feet, 3 to 6 feet, 6 to 9 feet, etc.) across the depth of excavation sidewall.

One excavation bottom sample was collected from each grid cell to document that the 3,100 mg/kg TPH vertical remediation level was met at depth.

Excavation sidewall sampling was conducted to document that the 10,000 mg/kg lateral remediation level had been met. Within each grid cell, sidewall samples were collected at 3-foot depth intervals (e.g., 0 to 3 feet, 3 to 6 feet, 6 to 9 feet, etc.) across the full depth of excavation sidewall.

Each verification soil sample was analyzed for TPH using the NWTPH-Dx method with silica gel pretreatment, including using a Bunker C oil analytical standard to allow quantification of the TPH specifically as Bunker C. Libby Environmental of Olympia, Washington, performed the laboratory analyses using an on-site mobile laboratory, providing rapid turnaround of results to guide the excavation effort. Libby's mobile lab is accredited by Ecology to conduct the NWTPH-Dx analysis.

In all but two bottom samples, performance monitoring results indicated that remediation levels had been achieved vertically. In the cases of the two samples that exceeded remediation levels, soils represented by the exceeding sample were over-excavated by one or two feet vertically. A new bottom verification sample was then collected at those

locations. Analyses of these new samples indicated that remediation levels had been reached.

In all but three sidewall samples, performance monitoring results indicated that remediation levels had been achieved laterally. In the cases of the three samples that exceeded remediation levels, the sidewalls represented by the sample were over-excavated laterally. A new sidewall verification sample was then collected at that location. In each case, analysis of the new sample indicated that remediation levels had been achieved.

Aspect's review of the analytical quality control information (method blank and surrogate recovery data) indicates that the NWTPH-Dx analytical data are of suitable quality for their intended use.

Table 1 presents the excavation performance monitoring results, grouped by sidewall samples and then bottom samples. Sample results exceeding respective remediation levels are highlighted in the table.

3.6 Overburden Stockpile Sampling and Disposition

The Contractor stockpiled on site about 880 cubic yards of overburden soil that Aspect's visual and olfactory field screening indicated was not contaminated (i.e., TPH concentrations below remediation levels). Aspect collected three discrete soil samples from each 100 cubic yards of stockpiled overburden, consistent with the CCMP. Each overburden soil sample was analyzed for TPH using the NWTPH-Dx method with silica gel pretreatment, including quantification of the TPH as Bunker C. Aspect's review of the analytical quality control information (method blank and surrogate recovery data) indicates that the NWTPH-Dx analytical data are of suitable quality for their intended use.

None of the samples of overburden soil contained a TPH concentration above the soil remediation level (Table 2). An estimated 633 cubic yards of the soil was retained for backfilling the interim action excavation ("Reusable Soil" in the Specifications). The remainder of the overburden soil (377 tons) was deemed to be geotechnically unsuitable, as defined in the Specifications.

3.7 Off-Site Disposal of Excavated Material

In the Interim Action Work Plan, it was estimated that a total of 8,000 tons of soil and debris (contaminated and not contaminated) would require removal from the Bunker C Tank interim action area. During construction, approximately 5,978 tons of soil and debris were actually removed. This is in addition to the concrete secondary containment structure that surrounded the former fuel storage tank, for which tonnage was not reported.

A total of 4,333 tons of petroleum-contaminated soil was removed and transported to the permitted disposal facility operated by CEMEX USA in Everett, Washington, where it was thermally treated and landfilled. The volume of contaminated soil was smaller than had been estimated during remedial design because the extent of contamination was not as great as had been estimated (with contingency). Figure 2 shows the as-built footprint of the excavation.

An estimated 633 cubic yards (roughly 950 tons) of granular overburden was confirmed to contain TPH concentrations below soil remediation levels, and was therefore reused as excavation backfill. In addition, 377 tons of overburden tested below remediation levels but, due to silt and organic content, was deemed geotechnically unsuitable for backfill; this material was properly disposed of at the CEMEX facility.

In addition, approximately 318 tons of debris (concrete, metal piping, etc.) required removal during the interim action.

Appendix C includes CEMEX's certificate of disposal and a tabulation of the individual scale tickets for soils disposed of at the CEMEX facility. Note that the certificate of disposal specifies 4,710 tons, which includes the combined quantities of contaminated soil (4,333 tons) and geotechnically unsuitable overburden (377 tons), since both waste streams were disposed of there.

3.8 Excavation Backfill

The excavation was backfilled to the pre-construction grade with approximately 633 cubic yards reusable overburden soil, 200 tons of quarry spalls from Aggregates West Inc., of Everson, Washington, and 6,936 tons gravel borrow from Ferndale Ready Mix and Gravel, Inc., Lynden, Washington. All the imported fill was non-contaminated native materials from WSDOT-approved sources, in accordance with the Specifications.

Backfill soil was placed in lifts of approximately 12 inches and compacted with dozer and vibratory roller compactor to greater than 90% of maximum dry density. Materials Testing and Consulting, Inc., (MTC) of Bellingham, Washington, provided third-party testing of the in-place density of backfill lifts using a nuclear density gauge. MTC's backfill density test and proctor results are included in Appendix D.

4 Bunker C Tank Interim Action Results

In November and December 2011, the Bunker C Tank interim action successfully removed 4,333 tons of petroleum-contaminated soil from the Site, including removal of the highest TPH soil concentrations detected to date on Site. Performance monitoring data, collected during the interim action in accordance with the CCMP, confirm that soil remediation levels have been met for this interim action area. As such, the interim action objectives for source control have been met.

References

Aspect, 2009, RI/FS Work Plan, Georgia-Pacific West Site, Bellingham, Washington, September 10, 2009.

Aspect, 2010, Remedial Investigation, Georgia-Pacific West Site, Bellingham, Washington, September 29, 2010, Draft.

Aspect, 2011a, Interim Action Work Plan, Georgia-Pacific West Site, Bellingham, Washington, August 22, 2011, Final.

Aspect, 2011b, Cleanup Construction Management Plan, Bunker C Tank Interim Action, GP West Site, Bellingham, Washington, August 24, 2011, Final

Limitations

Work for this project was performed and this report prepared in accordance with generally accepted professional practices for the nature and conditions of work completed in the same or similar localities, at the time the work was performed. It is intended for the exclusive use of Port of Bellingham for specific application to the referenced property. This report does not represent a legal opinion. No other warranty, expressed or implied, is made.

Table 1 - Soil Excavation Performance Monitoring Analytical Data

Bunker C Tank Interim Action

Sample ID	Date Analyzed	Sample Depth Below Existing Grade (ft)	Bunker C TPH Concentration (mg/kg)	Comments
Excavation Sidewall Samples (compared against 10,000 mg/kg TPH lateral remediation level)				
F9-S-3-6	11/19/2011	3-6	nd	
F9-S-6-9	11/19/2011	6-9	nd	
F9-S-9-12	11/19/2011	9-12	nd	
F10-S-3-6	11/19/2011	3-6	nd	
F10-S-6-9	11/19/2011	6-9	nd	
F10-S-9-12	11/19/2011	9-12	nd	
G7-S-6-9	11/30/2011	6-9	nd	
G7-S-9-12	11/30/2011	9-12	nd	
G8-S-6-9	11/19/2011	6-9	nd	
G8-S-9-12	11/19/2011	9-12	nd	
G11-S-6-9	11/19/2011	6-9	nd	
G11-S-9-12	11/19/2011	9-12	nd	
H6-S-6-9	12/1/2011	6-9	nd	
H6-S-9-12	12/1/2011	9-12	83	
H12-S-6-9	11/19/2011	6-9	nd	
H12-S-9-12	11/19/2011	9-12	nd	
I6-S-6-9	12/2/2011	6-9	120	
I6-S-9-12	12/2/2011	9-12	180	
I12-S-6-9	11/19/2011	6-9	14,500	Soil represented by this sample was excavated. Subsequent verification sample is I13-S-6-9
I12-S-9-12	11/19/2011	9-12	616	
I13-S-3-6	11/30/2011	3-6	560	
I13-S-6-9	11/30/2011	6-9	nd	
J6-S-6-9	12/2/2011	6-9	nd	
J6-S-9-12	12/2/2011	9-12	nd	
J12-S-6-9	11/19/2011	6-9	4,200	
30-IN-S-6-9	11/30/2011	6-9	2,570	This was the pipe bedding in cell J12.
J12-S-9-12	11/19/2011	9-12	977	

Aspect Consulting

2/24/12

V:\070188 Port Bellingham\Deliverables\Bunker C IA Report\Final\T1 - Performance Monitoring Analysis Data

Table 1

Page 1 of 4

Table 1 - Soil Excavation Performance Monitoring Analytical Data

Bunker C Tank Interim Action

Sample ID	Date Analyzed	Sample Depth Below Existing Grade (ft)	Bunker C TPH Concentration (mg/kg)	Comments
Excavation Sidewall Samples (compared against 10,000 mg/kg TPH lateral remediation level) (continued)				
K6-S-6-9	12/2/2011	6-9	nd	
K6-S-9-12	12/2/2011	9-12	nd	
K7-S-6-9	12/6/2011	6-9	317	
K7-S-9-12	12/6/2011	9-12	237	
K12-S-6-9	11/19/2011	6-9	nd	
K12-S-9-12	11/19/2011	9-12	nd	
L8-S-6-9	12/7/2011	6-9	224	
L8-S-9-12	12/7/2011	9-12	236	
L12-S-6-9	11/19/2011	6-9	nd	
L12-S-9-12	11/19/2011	9-12	nd	
M8-S-6-9	12/7/2011	6-9	634	
M8-S-9-12	12/7/2011	9-12	514	
M10-S-6-9	12/7/2011	6-9	519	
M10-S-9-12	12/7/2011	9-12	473	
M11-S-6-9	12/2/2011	6-9	nd	
M11-S-9-12	12/2/2011	9-12	nd	
N9-S-6-9	12/7/2011	6-9	444	
N9-S-6-9B	12/7/2011	6-9	540	
N9-S-9-12	12/7/2011	9-12	340	
N10-S-6-9	12/7/2011	6-9	22,800	Soil represented by this sample was excavated. Subsequent verification sample is N10-S-6-9B
N10-S-6-9B	12/7/2011	6-9	774	
N10-S-9-12	12/7/2011	9-12	415	
N11-S-6-9	12/2/2011	6-9	85,000	Soil represented by this sample was excavated. Subsequent verification sample is N11-S-6-9B
N11-S-6-9B	12/7/2011	6-9	303	
N11-S-9-12	12/2/2011	9-12	290	

Aspect Consulting

2/24/12

V:\070188 Port Bellingham\Deliverables\Bunker C IA Report\Final\T1 - Performance Monitoring Analysis Data

Table 1

Page 2 of 4

Table 1 - Soil Excavation Performance Monitoring Analytical Data

Bunker C Tank Interim Action

Sample ID	Date Analyzed	Sample Depth Below Existing Grade (ft)	Bunker C TPH Concentration (mg/kg)	Comments
Excavation Bottom Samples (compared against 3,100 mg/kg TPH vertical remediation level)				
F9-B-12	11/19/2011	12	nd	
F10-B-12	11/19/2011	12	nd	
G7-B-12	11/30/2011	12	nd	
G8-B-12	11/19/2011	12	nd	
G9-B-12	11/30/2011	12	290	
G10-B-12	11/30/2011	12	6,680	Soil represented by this sample was excavated. Subsequent verification sample is G10-B-14
G10-B-14	12/1/2011	14	190	
G11-B-12	11/19/2011	12	nd	
G11-B-13	11/30/2011	13	120	
H6-B-12	12/1/2011	12	nd	
H7-B-12	12/1/2011	12	nd	
H8-B-12	12/1/2011	12	nd	
H9-B-12	12/1/2011	12	nd	
H10-B-13	12/1/2011	13	100	
H11-B-13	12/1/2011	13	nd	
H12-B-12	11/19/2011	12	nd	
H12-B-13	11/30/2011	13	21,800	Soil represented by this sample was excavated. Subsequent verification sample is H12-B-15
H12-B-15	12/1/2011	15	210	
I6-B-12	12/2/2011	12	nd	
I7-B-12	12/5/2011	12	439	
I8-B-12	12/5/2011	12	nd	
I9-B-12	12/1/2011	12	nd	
I10-B-13	12/1/2011	13	360	
I11-B-13	12/1/2011	13	210	
I12-B-12	11/19/2011	12	nd	
J6-B-12	12/2/2011	12	nd	
J7-B-12	12/2/2011	12	nd	

Aspect Consulting

2/24/12

V:\070188 Port Bellingham\Deliverables\Bunker C IA Report\Final\T1 - Performance Monitoring Analysis Data

Table 1 - Soil Excavation Performance Monitoring Analytical Data

Bunker C Tank Interim Action

Sample ID	Date Analyzed	Sample Depth Below Existing Grade (ft)	Bunker C TPH Concentration (mg/kg)	Comments
Excavation Bottom Samples (compared against 3,100 mg/kg TPH vertical remediation level)				
J8-B-13	12/5/2011	13	225	
J9-B-13	12/5/2011	13	nd	
J10-B-14	12/5/2011	14	488	
J11-B-12	12/1/2011	12	200	
J12-B-12	11/19/2011	12	2,022	
K6-B-12	12/2/2011	12	nd	
K7-B-12	12/6/2011	12	303	
K8-B-13	12/6/2011	13	872	
K9-B-12	12/6/2011	12	837	
K10-B-13	12/5/2011	13	388	
K11-B-12	12/2/2011	12	nd	
K12-B-12	11/19/2011	12	nd	
L8-B-12	12/7/2011	12	238	
L9-B-12	12/6/2011	12	259	
L10-B-12	12/6/2011	12	414	
L11-B-12	12/2/2011	12	nd	
M8-B-12	12/7/2011	12	490	
M9-B-12	12/7/2011	12	458	
M10-B-12	12/7/2011	12	329	
M11-B-12	12/2/2011	12	nd	
N9-B-12	12/7/2011	12	332	
N10-B-12	12/7/2011	12	469	
N11-B-12	12/2/2011	12	nd	

Notes:

nd = Not detected at analytical reporting limit of 40 mg/kg.

Shaded results exceed respective soil remediation level (10,000 mg/kg TPH for sidewall samples, and 3,100 mg/kg TPH for bottom samples).

Aspect Consulting

2/24/12

V:\070188 Port Bellingham\Deliverables\Bunker C IA Report\Final\T1 - Performance Monitoring Analysis Data

Table 2 - Overburden Soil Stockpile Analytical Data

Bunker C Tank Interim Action

Sample ID	Date Analyzed	Bunker C TPH Concentration (mg/kg)
-----------	---------------	------------------------------------

Noncontaminated geotechnically suitable stockpile 1

NCGS-1-1	12/1/2011	270
NCGS-1-2	12/1/2011	370
NCGS-1-3	12/1/2011	190

Noncontaminated geotechnically suitable stockpile 2

NCGS-2-1	12/1/2011	350
NCGS-2-2	12/1/2011	230
NCGS-2-3	12/1/2011	560

Noncontaminated geotechnically suitable stockpile 3

NCGS-3-1	12/1/2011	nd
NCGS-3-2	12/1/2011	370
NCGS-3-3	12/1/2011	150

Noncontaminated geotechnically suitable stockpile 4

NCGS-4-1	12/1/2011	280
NCGS-4-2	12/1/2011	nd
NCGS-4-3	12/1/2011	300

Noncontaminated geotechnically suitable stockpile 5

NCGS-5-1	12/2/2011	nd
NCGS-5-2	12/2/2011	nd
NCGS-5-3	12/2/2011	86


Noncontaminated geotechnically suitable stockpile 6

NCGS-6-1	12/2/2011	330
NCGS-6-2	12/2/2011	330
NCGS-6-3	12/2/2011	330


Noncontaminated geotechnically suitable stockpile 7

NCGS-7-1	12/2/2011	470
NCGS-7-2	12/2/2011	420
NCGS-7-3	12/2/2011	530

nd = Not detected at analytical reporting limit of 40 mg/kg.



Bunker C Tank Interim Action Area
Site Location



Vicinity Map
Bunker C Tank Interim Action
GP West Site
Bellingham, Washington




FEB-2012
PROJECT NO.
070188-13

BY:
PPW
REV BY:

FIGURE NO.
1

WHATCOM WATERWAY



As-Built Bunker-C Tank Excavation Outline

Dewatering Well Points

Monitoring Wells

Decommissioned Monitoring Well

Excavation Verification Soil Sample Grid Cells


Location of Moved Utility Pole

Stockpile Area Edges

Water Treatment System Features

Stockpile Area Sump

Aerial Photo from City of Bellingham (2008)



Bunker C Tank Interim Action Area

Bunker C Tank Interim Action
GP West Site
Bellingham, Washington

FEB-2012
PROJECT NO.
070188-13

BY:
MvdA / PPW
REV BY:

FIGURE NO.
2

APPENDIX A


Laboratory Reports of Analysis for Performance Monitoring Analytical Data (Libby Environmental Inc.)



Libby Environmental, Inc.

4139 Libby Road NE • Olympia, WA 98506-2518

December 19, 2011



Steve Germiot
Aspect Consulting
401 2nd Avenue S, Suite 201
Seattle, WA 98104

Dear Mr. Germiot:

Please find enclosed the analytical data report for the GP Bunker C Project located in Bellingham, Washington. Soil samples were analyzed for Bunker C by NWTPH-Dx/Dx Extended with Silica Gel Clean Up from November 30, 2011 – December 7, 2011.

The results of the analyses are summarized in the attached tables. Applicable detection limits and QA/QC data are included. All soil samples are reported on a dry weight basis. An invoice for this analytical work is enclosed.

Libby Environmental, Inc. appreciates the opportunity to have provided analytical services for this project. If you have any further questions about the data report, please give me a call. It was a pleasure working with you on this project, and we are looking forward to the next opportunity to work together.

Sincerely,

Jamie L. Hart
President
Libby Environmental, Inc.

LIBBY ENVIRONMENTAL CHEMISTRY LABORATORY

GP BUNKER C PROJECT
Bellingham, Washington
Aspect Consulting, LLC
Client Project # 70188
Libby Project No. L111130-20

Analyses of Bunker C (NWTPH-Dx/Dx Extended) in Soil with Silica Gel Cleanup

Sample Number	Date Analyzed	Surrogate Recovery (%)	Bunker C (mg/kg)
Method Blank	11/30/11	94	nd
I13-S-6-9	11/30/11	99	nd
30-IN-S-6-9	11/30/11	95	2570
H12-B-13	11/30/11	int	21800
G11-B-13	11/30/11	106	120
I13-S-3.6	11/30/11	93	560
I13-S-3-6 Dup	11/30/11	83	410
G9-B-12	11/30/11	104	290
G10-B-12	11/30/11	int	6680
G7-S-6-9	11/30/11	98	nd
G7-B-12	11/30/11	87	nd
G7-S-9-12	11/30/11	99	nd
G7-S-9-12 Dup	11/30/11	94	nd
Practical Quantitation Limit			80

"nd" Indicates not detected at the listed detection limits.

"int" Indicates that interference prevents determination.

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (2-F Biphenyl): 65% TO 135%

ANALYSES PERFORMED BY: Sherry Chilcutt

LIBBY ENVIRONMENTAL CHEMISTRY LABORATORY

GP BUNKER C PROJECT
Bellingham, Washington
Aspect Consulting, LLC
Client Project # 70188
Libby Project No. L111130-20

Analyses of Bunker C (NWTPH-Dx/Dx Extended) in Soil with Silica Gel Cleanup

Sample Number	Date Analyzed	Surrogate Recovery (%)	Bunker C (mg/kg)
Method Blank	12/1/11	104	nd
NCGS-1-1	12/1/11	101	270
NCGS-1-2	12/1/11	93	370
NCGS-1-3	12/1/11	95	190
NCGS-2-1	12/1/11	91	350
NCGS-2-2	12/1/11	97	230
NCGS-2-3	12/1/11	91	560
Practical Quantitation Limit			80

"nd" Indicates not detected at the listed detection limits.

"int" Indicates that interference prevents determination.

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (2-F Biphenyl): 65% TO 135%

ANALYSES PERFORMED BY: Sherry Chilcutt

LIBBY ENVIRONMENTAL CHEMISTRY LABORATORY

GP BUNKER C PROJECT
Bellingham, Washington
Aspect Consulting, LLC
Client Project # 70188
Libby Project No. L111130-20

Analyses of Bunker C (NWTPH-Dx/Dx Extended) in Soil with Silica Gel Cleanup

Sample Number	Date Analyzed	Surrogate Recovery (%)	Bunker C (mg/kg)
G10-B-14	12/1/11	89	190
H12-B-15	12/1/11	107	210
NCGS-3-1	12/1/11	101	nd
NCGS-3-2	12/1/11	97	370
NCGS-3-3	12/1/11	96	150
NCGS-4-1	12/1/11	100	280
NCGS-4-2	12/1/11	97	nd
NCGS-4-3	12/1/11	96	300
Practical Quantitation Limit			80

"nd" Indicates not detected at the listed detection limits.

"int" Indicates that interference prevents determination.

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (2-F Biphenyl): 65% TO 135%

ANALYSES PERFORMED BY: Sherry Chilcutt

LIBBY ENVIRONMENTAL CHEMISTRY LABORATORY

GP BUNKER C PROJECT
Bellingham, Washington
Aspect Consulting, LLC
Client Project # 70188
Libby Project No. L111130-20

Analyses of Bunker C (NWTPH-Dx/Dx Extended) in Soil with Silica Gel Cleanup

Sample Number	Date Analyzed	Surrogate Recovery (%)	Bunker C (mg/kg)
Method Blank	12/2/11	79	nd
NCGS-5-1	12/2/11	99	nd
NCGS-5-2	12/2/11	94	nd
NCGS-5-3	12/2/11	84	86
NCGS-6-1	12/2/11	100	330
NCGS-6-2	12/2/11	84	330
NCGS-6-3	12/2/11	103	330
NCGS-7-1	12/2/11	87	470
NCGS-7-2	12/2/11	84	420
NCGS-7-3	12/2/11	73	530
NCGS-7-3 Dup	12/2/11	98	620
Practical Quantitation Limit			80

"nd" Indicates not detected at the listed detection limits.

"int" Indicates that interference prevents determination.

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (2-F Biphenyl): 65% TO 135%

ANALYSES PERFORMED BY: Sherry Chilcutt

LIBBY ENVIRONMENTAL CHEMISTRY LABORATORY

GP BUNKER C PROJECT
Bellingham, Washington
Aspect Consulting, LLC
Client Project # 70188
Libby Project No. L111130-20

Analyses of Bunker C (NWTPH-Dx/Dx Extended) in Soil with Silica Gel Cleanup

Sample Number	Date Analyzed	Surrogate Recovery (%)	Bunker C (mg/kg)
Method Blank	12/1/11	90	nd
H11-B-13	12/1/11	100	nd
H10-B-13	12/1/11	105	100
H10-B-13 Dup	12/1/11	100	nd
H9-B-12	12/1/11	105	nd
I11-B-13	12/1/11	96	210
I10-B-13	12/1/11	124	360
I9-B-12	12/1/11	129	nd
J11-B-12	12/1/11	116	200
H6-S-6-9	12/1/11	128	nd
H6-S-9-12	12/1/11	119	83
H6-B-12	12/1/11	124	nd
H6-B-12 Dup	12/1/11	135	nd
H7-B-12	12/1/11	134	nd
H8-B-12	12/1/11	124	nd
Practical Quantitation Limit			80

"nd" Indicates not detected at the listed detection limits.

"int" Indicates that interference prevents determination.

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (2-F Biphenyl): 65% TO 135%

ANALYSES PERFORMED BY: Sherry Chilcutt

LIBBY ENVIRONMENTAL CHEMISTRY LABORATORY

GP BUNKER C PROJECT
Bellingham, Washington
Aspect Consulting, LLC
Client Project # 70188
Libby Project No. L111130-20

Analyses of Bunker C (NWTPH-Dx/Dx Extended) in Soil with Silica Gel Cleanup

Sample Number	Date Analyzed	Surrogate Recovery (%)	Bunker C (mg/kg)
Method Blank	12/2/11	95	nd
I6-S-9-12	12/2/11	135	180
I6-S-6-9	12/2/11	114	120
I6-B-12	12/2/11	110	nd
J6-S-6-9	12/2/11	128	nd
J6-S-9-12	12/2/11	113	nd
J6-B-12	12/2/11	110	nd
K6-B-12	12/2/11	88	nd
K6-S-6-9	12/2/11	135	nd
K6-S-9-12	12/2/11	105	nd
J7-B-12	12/2/11	124	nd
K11-B-12	12/2/11	91	nd
L11-B-12	12/2/11	115	nd
M11-S-6-9	12/2/11	90	nd
M11-S-9-12	12/2/11	112	nd
M11-B-12	12/2/11	82	nd
N11-S-6-9	12/2/11	int	85000
N11-S-9-12	12/2/11	102	290
N11-B-12	12/2/11	85	nd
Practical Quantitation Limit			80

"nd" Indicates not detected at the listed detection limits.

"int" Indicates that interference prevents determination.

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (2-F Biphenyl): 65% TO 135%

ANALYSES PERFORMED BY: Sherry Chilcutt

LIBBY ENVIRONMENTAL CHEMISTRY LABORATORY

GP BUNKER C PROJECT
Bellingham, Washington
Aspect Consulting, LLC
Client Project # 70188
Libby Project No. L111130-20

Analyses of Bunker C (NWTPH-Dx/Dx Extended) in Soil with Silica Gel Cleanup

Sample Number	Date Analyzed	Surrogate Recovery (%)	Bunker C (mg/kg)
Method Blank	12/5/11	96	nd
I8-B-12	12/5/11	116	nd
I7-B-12	12/5/11	106	439
J10-B-14	12/5/11	122	488
K10-B-13	12/5/11	115	388
J9-B-13	12/5/11	124	nd
J8-B-13	12/5/11	93	225
Practical Quantitation Limit			40

"nd" Indicates not detected at the listed detection limits.

"int" Indicates that interference prevents determination.

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (2-F Biphenyl): 65% TO 135%

ANALYSES PERFORMED BY: Paul Burke

LIBBY ENVIRONMENTAL CHEMISTRY LABORATORY

GP BUNKER C PROJECT
Bellingham, Washington
Aspect Consulting, LLC
Client Project # 70188
Libby Project No. L111130-20

Analyses of Bunker C (NWTPH-Dx/Dx Extended) in Soil with Silica Gel Cleanup

Sample Number	Date Analyzed	Surrogate Recovery (%)	Bunker C (mg/kg)
Method Blank	12/6/11	94	nd
K9-B-12	12/6/11	104	837
K8-B-13	12/6/11	100	872
K7-B-12	12/6/11	87	303
K7-S-9-12	12/6/11	91	237
K7-S-6-9	12/6/11	104	317
L9-B-12	12/6/11	106	259
L10-B-12	12/6/11	102	414
L10-B-12 Dup	12/6/11	94	397
Practical Quantitation Limit			40

"nd" Indicates not detected at the listed detection limits.

"int" Indicates that interference prevents determination.

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (2-F Biphenyl): 65% TO 135%

ANALYSES PERFORMED BY: Paul Burke

LIBBY ENVIRONMENTAL CHEMISTRY LABORATORY

GP BUNKER C PROJECT
Bellingham, Washington
Aspect Consulting, LLC
Client Project # 70188
Libby Project No. L111130-20

Analyses of Bunker C (NWTPH-Dx/Dx Extended) in Soil with Silica Gel Cleanup

Sample Number	Date Analyzed	Surrogate Recovery (%)	Bunker C (mg/kg)
Method Blank	12/7/11	94	nd
M10-B-12	12/7/11	93	329
L8-B-12	12/7/11	102	238
L8-S-9-12	12/7/11	88	236
L8-S-6-9	12/7/11	98	224
N9-B-12	12/7/11	96	332
N9-S-9-12	12/7/11	106	340
N9-S-6-9	12/7/11	100	444
N9-S-6-9 Dup	12/7/11	102	443
M10-S-9-12	12/7/11	91	473
M10-S-6-9	12/7/11	109	519
N10-B-12	12/7/11	106	469
N10-S-9-12	12/7/11	105	415
N10-S-6-9	12/7/11	int	22800
M9-B-12	12/7/11	109	458
M8-B-12	12/7/11	92	490
M8-B-12 Dup	12/7/11	113	431
M8-S-9-12	12/7/11	108	514
M8-S-6-9	12/7/11	97	634
N11-S-6-9-B	12/7/11	92	303
N9-S-6-9-B	12/7/11	107	540
N10-S-6-9-B	12/7/11	91	774
Practical Quantitation Limit			40

"nd" Indicates not detected at the listed detection limits.

"int" Indicates that interference prevents determination.

ACCEPTABLE RECOVERY LIMITS FOR SURROGATE (2-F Biphenyl): 65% TO 135%

ANALYSES PERFORMED BY: Paul Burke

Libby Environmental, Inc.

4139 Libby Road NE
Olympia, WA 98506
Ph: 360-352-2110
Fax: 360-352-4154

Client: Aspect Consulting LLC

Address: _____

Phone: _____ Fax: _____

Client Project # 070188

Chain of Custody Record

Date: 11/30/11 Page: 1 of 2

Project Manager: Steve Germiot

Project Name: GP Bunker

Location: Bellingham

Collector: DET, MW Date of Collection: 11/29 - 11/30

Sample Number	Depth	Time	Sample Type	Container Type	VOA 8021B VOA 8021B BTEX Only	SEM VOL 8270	NWTPH-HCID	NWTPH-GX	NWTPH-DX PCBs 8082	NWTPH-DX Ext. PAH 8270	MTCAs 8082	Field Note# Containers
1 F13-S-6-9	6-9	1102	SOIL	4oz Jar				X				
2 30-IN-S-6-9	6-9	1000						X				
3 H12-B-13	13	1300						X				
4 G11-B-13	13	1315						X				
5 F13-S-3-6	3-6	1101						X				
6 F12-B-12	12	1235	SOIL	↓				X				
7 G9-B-12	12	1435						X				
8 G10-B-12	12	1500	SOIL	↓				X				
9 G7-S-6-9	6-9	1520						X				
10 G7-B-12	12	1522						X				
11 G7-S-9-12	9-12	1521						X				
12												
13												
14												
15												
16												
17												
18												

Relinquished by: _____ Date / Time: 11/30/11

Received by: Myzma Date / Time: 11-30-11 16:37

Remarks: _____

Relinquished by: _____ Date / Time: _____

Received by: _____ Date / Time: _____

Relinquished by: _____ Date / Time: _____

Received by: _____ Date / Time: _____

Good Condition? _____

Cold? _____

Seals Intact? _____

Total Number of Containers _____

TAT 24HR 48HR 5-Day

Libby Environmental, Inc.

4139 Libby Road NE
 Olympia, WA 98506
 Ph: 360-352-2110
 Fax: 360-352-4154

Client: Aspect

Address: _____

Phone: _____ Fax: _____

Client Project # 070188

Chain of Custody Record

Date: 11/30/11 Page: 2 of 2

Project Manager: Steve Germinat

Project Name: GP - Bunker C

Location: Bellingham

Collector: AET, MV Date of Collection: 11/30/11

Sample Number	Depth	Time	Sample Type	Container Type	VOA 8021B VOA 8021B BTEX Only	SEM VOL 8270	NWTPH-HCID	NWTPH-GX	NWTPH-DX DIR (pre 11/20/11)	PAH 8270	PCBS 8082	MTCAs 8082	Field Note# Containers
1 NCGS-1-1		0800	SOIL	407				X					
2 NCGS-1-2		0801						X					
3 NCGS-1-3		0802						X					
4 NCGS-2-1		0845						X					
5 NCGS-2-2		0846						X					
6 NCGS-2-3		0847						X					
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													

Relinquished by: [Signature] Date / Time: 11/30/11 Received by: [Signature] Date / Time: 11/30/11 Remarks:

Relinquished by: _____ Date / Time: _____ Received by: _____ Date / Time: _____

Relinquished by: _____ Date / Time: _____ Received by: _____ Date / Time: _____

Good Condition? _____ Cold? _____

Seals Intact? _____

Total Number of Containers: _____

TAT 24HR 48HR 5-Day

Libby Environmental, Inc.

4139 Libby Road NE
 Olympia, WA 98506
 Ph: 360-352-2110
 Fax: 360-352-4154

Chain of Custody Record

Date: 12-1-11 Page: 1 of 2

Client: Aspect Consulting, Inc
 Address: 401 2nd Ave S, Seattle WA
 Phone: _____
 Fax: _____

Project Manager: Steve Germiot
 Project Name: GP-West - Bunker
 Location: Bellingham, WA
 Collector: AET

Date of Collection: 12-1-11

Sample Number	Depth	Time	Sample Type	Container Type	Analytes										Field Note/# Containers											
					VOA 8021B	VOA 8021B BTEX ONLY	SEMI VOL 8270	VOA 8260	NWTPH-HCID	NWTPH-GX	NWTPH-DX	NWTPH-DX EX	PAH 8270	PCBS 8082		MTCAs 8082										
1 G10-B-14		0805	S	4025ml																						
2 H12-B-15		0806	S	11																						
3 NCGS-3-1		0830	S																							
4 NCGS-3-2		0835	S																							
5 NCGS-3-3		0840	S																							
6 NCGS-4-1		0837	S																							
7 NCGS-4-2		0839	S																							
8 NCGS-4-3		0841	S																							
9 NCGS-5-1		0842	S																							
10 NCGS-5-2		0843	S																							
11 NCGS-5-3		0844	S																							
12 NCGS-6-1		0857	S																							
13 NCGS-6-2		0858	S																							
14 NCGS-6-3		0902	S																							
15 NCGS-7-1		0855	S																							
16 NCGS-7-2		0900	S																							
17 NCGS-7-3		0901	S																							
18																										

Relinquished by: _____ Date / Time: _____
 Received by: [Signature] Date / Time: 12-1-11

Relinquished by: _____ Date / Time: _____
 Received by: _____ Date / Time: _____

Relinquished by: _____ Date / Time: _____
 Received by: _____ Date / Time: _____

Sample Receipt:
 Good Condition? _____
 Cold? _____
 Seals Intact? _____
 Total Number of Containers: _____

Remarks: _____

TAT 24HR 48HR 5-Day

Libby Environmental, Inc.

4139 Libby Road NE
 Olympia, WA 98506
 Ph: 360-352-2110
 Fax: 360-352-4154

Client: Aspect Consulting LLC
 Address: _____
 Phone: _____
 Fax: _____
 Client Project #: _____

Chain of Custody Record

Date: 12-2-11 Page: 1 of 1
 Project Manager: Steve Gerwig
 Project Name: GP Bunker C Project
 Location: Bellingham WA
 Collector: Alice VanderA Date of Collection: 12-2-11

Sample Number	Depth	Time	Sample Type	Container Type	VOA 8021B	VOA 8021B BTEX ONLY	SEMI VOL 8270	VOA 8260	NMTPH-HCID	NMTPH-GX	NMTPH-DX	NMTPH-DX EXT BULK	PAH 8270	PCBS 8082	MTCAs 8082	Field Note# Containers		
1 IB-S-9-12		1120	S	402115														
2 IB-S-6-9		1122	S															
3 IB-B-12		1125	S															
4 IB-S-6-9		1130	S															
5 IB-S-9-12		1132	S															
6 IB-B-12		1135	S															
7 KB-B-12		1140	S															
8 KB-S-6-9		1142	S															
9 KB-S-9-12		1145	S															
10 KB-B-12		1147	S															
11 KB-B-12		1410	S															
12 KB-B-12		1411	S															
13 M11-S-6-9		1500																
14 M11-S-9-12		1501																
15 M11-B-12		1502																
16 N11-S-6-9		1510																
17 N11-S-9-12		1511																
18 N11-B-12		1512																
Relinquished by: <u>MMW</u>		Date / Time: <u>12/2/11 1550</u>	Received by: <u>MMW</u>		Date / Time: <u>12-2-11 1549</u>	Remarks:												
Relinquished by: <u>MMW</u>		Date / Time: <u>12/2/11 1600mv</u>	Received by: <u>MMW</u>		Date / Time: <u>12-2-11 1549</u>	Sample Receipt:												
Relinquished by: _____		Date / Time: _____	Received by: _____		Date / Time: _____	Good Condition?												
Relinquished by: _____		Date / Time: _____	Received by: _____		Date / Time: _____	Cold?												
Relinquished by: _____		Date / Time: _____	Received by: _____		Date / Time: _____	Seals Intact?												
Relinquished by: _____		Date / Time: _____	Received by: _____		Date / Time: _____	Total Number of Containers												
															TAT	24HR	48HR	5-Day

MMW 120
 85000
 290
 NP

Chain of Custody Record

Libby Environmental, Inc.
 4139 Libby Road NE
 Olympia, WA 98506
 Ph: 360-352-2110
 Fax: 360-352-4154

Client: Aspect Consulting LLC

Address: 401 2nd Ave S Seattle WA

Phone: _____ Fax: _____

Client Project # 070188

Date: 12-5-11 Page: 1 of _____

Project Manager: _____

Project Name: GP-West - Bun Mer

Location: Bellingham WA City: Bellingham

Collector: _____ Date of Collection: 12-5-11

Sample Number	Depth	Time	Sample Type	Container Type	Analytes										Field Notes											
					VOA 8021B	VOA 8021B BTEX Only	SEMI VOL 8270	NWTPH-GX	NWTPH-HCID	NWTPH-GX	NWTPH-DX	NWTPH-DX EX.	PAH 8270	PCBS 8082		MTCA 5 Metals										
1 I8-B-12	12	1324	S	4oz glass																						
2 I7-B-12	12	1336	S	↓																						
3 J10-B-14	14	1425	S	"																						
4 K10-B-13	13	1440	S	"																						
5 J9-B-13	13	1500	S	"																						
6 T8-B-13	13	1515	S	"																						
7																										
8																										
9																										
10																										
11																										
12																										
13																										
14																										
15																										
16																										
17																										
18																										

Remarks: sildem gel - cleanup on all samples please

Sample Receipt
 Good Condition?
 Cold?
 Seals Intact?
 Total Number of Containers

Relinquished by: _____
 Date / Time: 12/5/2011 16:25
 Received by: _____
 Date / Time: 12/5/2011 16:25

Relinquished by: _____
 Date / Time: _____
 Received by: _____
 Date / Time: _____

Relinquished by: _____
 Date / Time: _____
 Received by: _____
 Date / Time: _____

Libby Environmental, Inc.

4139 Libby Road NE
 Olympia, WA 98506
 Ph: 360-352-2110
 Fax: 360-352-4154

Client: Aspect

Address: _____

Phone: _____

Fax: _____

Client Project # _____

Chain of Custody Record

Date: 12/7/11 Page: 1 of 2

Project Manager: Steve Garmist

Project Name: GP-Bunker C

Location: _____

Collector: MV

Date of Collection: 12/7/2011

Sample Number	Depth	Time	Sample Type	Container Type	Analysis										Field Note# Containers										
					VOA 8021B	VOA 8021B BTEX Only	SEM VOL 8270	NWTPH-HCID	NWTPH-GX	NWTPH-DX	NWTPH-DX EXL	PAH 8270	PCBS 8082	MTCAs 5 Metals											
1 M10-B-12	12	0800	S	4oz glass																					
2 L8-B-12	12	0845																							
3 L8-S-9-12	9-12	0850																							
4 L8-S-6-9	6-9	0840																							
5 N9-B-12	12	0915																							
6 N9-S-9-12	9-12	0915																							
7 N9-S-6-9	6-9	0910																							
8 M10-S-9-12	9-12	1105																							
9 M10-S-6-9	6-9	1115																							
10 N10-B-12	12	1120																							
11 N10-S-9-12	9-12	1121																							
12 N10-S-6-9	6-9	1122																							
13 M9-B-12	12	1125																							
14 M8-B-12	12	1128																							
15 M8-S-9-12	9-12	1130																							
16 M8-S-6-9	6-9	1131																							
17 N11-S-6-9-B	6-9	10:57																							
18 N9-S-6-9-B	6-9	13:25																							

Remarks: silica gel cleanup

Relinquished by: _____ Date / Time _____ Received by _____ Date / Time _____

Relinquished by: _____ Date / Time _____ Received by _____ Date / Time _____

Relinquished by: _____ Date / Time _____ Received by _____ Date / Time _____

Sample Receipt: _____

Good Condition? _____

Cold? _____

Seals Intact? _____

Total Number of Containers _____

TAT 24HR 48HR 5-Day

APPENDIX B

Clarifier Settlement Survey Monitoring Data (Wilson Engineering Inc.)

BM:WSE 47-- Record EI = 14.623*		BM Elev Revised 11/21/2001-- Current Elev. = 14.619																		
BM:WSE 49-- Record EI = 15.923																				
Monitor Event Number	Date	Ref BM	Ref BM Elev	TBM-A Elev	ΔZ this event	Total ΔZ	TBM-B Elev	ΔZ this event	Total ΔZ	TBM-C Elev	ΔZ this event	Total ΔZ	TBM-D Elev	ΔZ this event	Total ΔZ	TBM-E Elev	ΔZ this event	Total ΔZ	Closing BM	Closing BM Elev
Baseline	11/7/2011	WSE 47	14.623	21.727			21.74			21.727			21.72			18.889			WSE 49	15.927
1	11/9/2011	WSE 47	14.623	21.723	-0.004	-0.004	21.737	-0.003	-0.003	21.726	-0.001	-0.001	21.717	-0.003	-0.003	18.888	-0.001	-0.001	WSE 47	14.625
2	11/11/2011	WSE47	14.623	21.725	0.002	-0.002	21.739	0.002	-0.001	21.726	0	-0.001	21.716	-0.001	-0.004	18.885	-0.003	-0.004	wse 49	15.921
3	11/14/2011	WSE 47	14.623	21.725	0	-0.002	21.738	-0.001	-0.002	21.726	0	-0.001	21.716	0	-0.004	18.884	-0.001	-0.005	WSE 49	15.926
4	11/17/2011	WSE 47	14.623	21.727	0.002	0	21.739	0.001	-0.001	21.73	0.004	0.003	21.721	0.005	0.001	18.891	0.007	0.002	WSE 49	15.933
5	11/21/2011	WSE 47*	14.619	21.726	-0.001	-0.001	21.741	0.002	0.001	21.729	-0.001	0.002	21.719	-0.002	-0.001	18.889	-0.002	0	WSE 49	15.923
6	11/28/2011	WSE 47	14.619	21.724	-0.002	-0.003	21.736	-0.005	-0.004	21.726	-0.003	-0.001	21.715	-0.004	-0.005	18.884	-0.005	-0.005	WSE 49	15.923
7	12/2/2011	WSE 47	14.619	21.725	0.001	-0.002	21.736	0	-0.004	21.725	-0.001	-0.002	21.713	-0.002	-0.007	18.88	-0.004	-0.009	WSE 49	15.923
8	12/5/2011	WSE 47	14.619	21.727	0.002	0	21.739	0.003	-0.001	21.731	0.006	0.004	21.718	0.005	-0.002	18.886	0.006	-0.003	WSE 49	15.927
9	12/8/2011	WSE 47	14.619	21.727	0	0	21.738	-0.001	-0.002	21.727	-0.004	0	21.715	-0.003	-0.005	18.884	-0.002	-0.005	WSE 49	15.923
10	12/12/2011	WSE 47	14.619	21.728	0.001	0.001	21.744	0.006	0.004	21.73	0.003	0.003	21.72	0.005	0	18.883	-0.001	-0.006	WSE 49	15.923
Contract Limit-- 14 Monitor Events																				

APPENDIX C

Records for Off-Site Soil Disposal



Release of Liability/Certificate of Disposal

Strider Construction Co. & their client.; are released from liability for all petroleum contaminated waste originating from:

**Port of Bellingham Bunker-C Project
300 West Laurel Street
Bellingham WA.**

and transported to:

**CEMEX USA-Everett Soil Remediation
6300 Glenwood Ave.
Everett WA 98203**

From 12/02/2011 through 12/20/2011

A total of 4710.43 tons of petroleum contaminated soil were transported to the above facility. The material was disposed of in the following manner:

Thermal Remediation / Landfill for Reclamation

Disposal of the contaminated soil was performed in accordance with all applicable federal, state, and local laws and regulations.

Date: January 24th, 2012

Signed:

A handwritten signature in cursive script that reads "Larry W. Baker".

Larry W. Baker
Soil Remediation Operations Manager
CEMEX
Northwest Region
U.S. Operations

Table C-1 - Tabulation of Scale Tickets for Off-Site Disposal of Contaminated Soil

Bunker C Tank Interim Action

Ticket Number	Date	Tonnage	Hauler	Cemex Vehicle ID	Hauled to
1876055345	12/1/11	31.07	Cowden Trucking	2261876	CEMEX
1876055347	12/1/11	31.30	Everett Soil Generic	2034265	CEMEX
1876055350	12/1/11	31.42	Everett Soil Generic	2034264	CEMEX
1876055352	12/1/11	32.87	Everett Soil Generic	2030804	CEMEX
1876055353	12/1/11	31.92	Cowden Trucking	2259389	CEMEX
1876055369	12/1/11	32.11	Everett Soil Generic	2030805	CEMEX
1876055372	12/1/11	32.79	Everett Soil Generic	2092891	CEMEX
1876055381	12/1/11	31.09	Soils Cash	2031824	CEMEX
1876055384	12/1/11	31.03	Cowden Trucking	2261876	CEMEX
1876055385	12/1/11	31.66	Everett Soil Generic	2034264	CEMEX
1876055389	12/1/11	31.49	Everett Soil Generic	2034265	CEMEX
1876055390	12/1/11	32.12	Everett Soil Generic	2030804	CEMEX
1876055392	12/1/11	30.40	Cowden Trucking	2259389	CEMEX
1876055401	12/1/11	30.68	Everett Soil Generic	2092891	CEMEX
1876055409	12/2/11	31.29	Everett Soil Generic	2034264	CEMEX
1876055411	12/2/11	32.50	Everett Soil Generic	2030804	CEMEX
1876055414	12/2/11	31.16	Cowden Trucking	2259389	CEMEX
1876055415	12/2/11	31.94	Everett Soil Generic	2030805	CEMEX
1876055436	12/2/11	31.52	Everett Soil Generic	2034265	CEMEX
1876055437	12/2/11	30.98	Everett Soil Generic	2092891	CEMEX
1876055457	12/2/11	31.18	Maltby Generic	2031855	CEMEX
1876055467	12/2/11	31.40	Everett Soil Generic	2034264	CEMEX
1876055468	12/2/11	32.06	Everett Soil Generic	2030805	CEMEX
1876055469	12/2/11	32.57	Everett Soil Generic	2030804	CEMEX
1876055474	12/2/11	30.63	Cowden Trucking	2259389	CEMEX
1876055475	12/2/11	30.08	Maltby Generic	2031856	CEMEX
1876055476	12/2/11	31.21	Everett Soil Generic	2030805	CEMEX
1876055484	12/2/11	32.61	Everett Soil Generic	2034265	CEMEX
1876055485	12/2/11	32.60	Everett Soil Generic	2092891	CEMEX
1876055492	12/2/11	30.96	Everett Soil Generic	2034264	CEMEX
1876055493	12/2/11	31.15	Maltby Generic	2031855	CEMEX
1876055494	12/2/11	32.37	Everett Soil Generic	2030804	CEMEX
1876055496	12/2/11	31.13	Cowden Trucking	2261840	CEMEX
1876055498	12/2/11	30.27	Cowden Trucking	2261876	CEMEX
1876055499	12/2/11	29.74	Cowden Trucking	2259389	CEMEX
1876055549	12/5/11	29.39	Cowden Trucking	2261876	CEMEX
1876055552	12/5/11	30.68	Everett Soil Generic	2034265	CEMEX
1876055554	12/5/11	31.72	Everett Soil Generic	2030804	CEMEX
1876055555	12/5/11	31.39	Cowden Trucking	2261840	CEMEX
1876055558	12/5/11	31.77	Everett Soil Generic	2030805	CEMEX
1876055563	12/5/11	31.19	Cowden Trucking	2259389	CEMEX
1876055567	12/5/11	30.83	Everett Soil Generic	2092891	CEMEX
1876055571	12/5/11	31.03	Soils Cash	2031824	CEMEX
1876055573	12/5/11	30.89	Soils Cash	2032408	CEMEX

Aspect Consulting

2/14/12

V:\070188 Port Bellingham\Deliverables\Bunker C IA Report\Port Int Review\Tables C-1 & C-2 Export Scale Tkts

Table C-1

Page 1 of 4

Table C-1 - Tabulation of Scale Tickets for Off-Site Disposal of Contaminated Soil

Bunker C Tank Interim Action

Ticket Number	Date	Tonnage	Hauler	Cemex Vehicle ID	Hauled to
1876055582	12/5/11	30.40	Everett Soil Generic	2034265	CEMEX
1876055586	12/5/11	31.14	Cowden Trucking	2261876	CEMEX
1876055587	12/5/11	32.28	Everett Soil Generic	2030804	CEMEX
1876055590	12/5/11	31.25	Everett Soil Generic	2030805	CEMEX
1876055592	12/5/11	31.53	Cowden Trucking	2261840	CEMEX
1876055594	12/5/11	30.79	Everett Soil Generic	2092891	CEMEX
1876055599	12/5/11	31.72	Cowden Trucking	2259389	CEMEX
1876055600	12/5/11	31.02	Cowden Trucking	2261875	CEMEX
1876055602	12/5/11	31.81	Soils Cash	2031824	CEMEX
1876055604	12/5/11	31.15	Soils Cash	2032408	CEMEX
1876055609	12/5/11	29.39	Riverside Sand & Gravel	2082318	CEMEX
1876055610	12/5/11	30.83	Riverside Sand & Gravel	2147798	CEMEX
1876055615	12/5/11	29.95	Riverside Sand & Gravel	2261842	CEMEX
1876055619	12/6/11	31.17	Everett Soil Generic	2034265	CEMEX
1876055620	12/6/11	31.24	Cowden Trucking	2261876	CEMEX
1876055621	12/6/11	31.59	Soils Cash	2031824	CEMEX
1876055622	12/6/11	30.92	Everett Soil Generic	2030805	CEMEX
1876055623	12/6/11	32.62	Everett Soil Generic	2030804	CEMEX
1876055624	12/6/11	31.54	Cowden Trucking	2259389	CEMEX
1876055631	12/6/11	30.75	Soils Cash	2032408	CEMEX
1876055632	12/6/11	27.55	Maltby Generic	2031854	CEMEX
1876055633	12/6/11	28.22	Maltby Generic	2031855	CEMEX
1876055634	12/6/11	30.89	Waasenaar Trucking	2036527	CEMEX
1876055635	12/6/11	30.75	JH Kooy Trucking	740036	CEMEX
1876055637	12/6/11	30.58	Everett Soil Generic	2034263	CEMEX
1876055639	12/6/11	29.03	Storms Transport	2048918	CEMEX
1876055640	12/6/11	31.01	Northwest Sand & Gravel	2087850	CEMEX
1876055646	12/6/11	31.03	Springbrook Nursery	2059319	CEMEX
1876055647	12/6/11	31.83	Northwest Sand & Gravel	2031537	CEMEX
1876055648	12/6/11	27.34	Northwest Sand & Gravel	2119714	CEMEX
1876055649	12/6/11	31.54	Riverside Sand & Gravel	2031006	CEMEX
1876055652	12/6/11	31.31	Soils Cash	2031824	CEMEX
1876055654	12/6/11	31.35	Everett Soil Generic	2034265	CEMEX
1876055655	12/6/11	30.03	Springbrook Nursery	2059322	CEMEX
1876055656	12/6/11	31.47	Cowden Trucking	2261876	CEMEX
1876055657	12/6/11	31.44	Everett Soil Generic	2030805	CEMEX
1876055658	12/6/11	32.70	Everett Soil Generic	2030804	CEMEX
1876055660	12/6/11	31.53	Cowden Trucking	2259389	CEMEX
1876055666	12/6/11	28.62	Soils Cash	2032408	CEMEX
1876055669	12/6/11	26.64	Maltby Generic	2031854	CEMEX
1876055670	12/6/11	26.08	Maltby Generic	2031855	CEMEX
1876055672	12/6/11	30.81	Withers Trucking	2031111	CEMEX
1876055673	12/6/11	31.87	JH Kooy Trucking	2031276	CEMEX
1876055675	12/6/11	30.87	Everett Soil Generic	1192508	CEMEX

Aspect Consulting

2/14/12

V:\070188 Port Bellingham\Deliverables\Bunker C IA Report\Port Int Review\Tables C-1 & C-2 Export Scale Tkts

Table C-1

Page 2 of 4

Table C-1 - Tabulation of Scale Tickets for Off-Site Disposal of Contaminated Soil

Bunker C Tank Interim Action

Ticket Number	Date	Tonnage	Hauler	Cemex Vehicle ID	Hauled to
1876055676	12/6/11	28.72	Storms Transport	2048918	CEMEX
1876055677	12/6/11	32.07	Northwest Sand & Gravel	2031537	CEMEX
1876055679	12/6/11	34.93	Northwest Sand & Gravel	2087850	CEMEX
1876055681	12/6/11	30.46	Riverside Sand & Gravel	2031006	CEMEX
1876055682	12/6/11	31.32	Northwest Sand & Gravel	2119714	CEMEX
1876055684	12/6/11	30.79	Soils Cash	2031824	CEMEX
1876055685	12/6/11	31.01	Everett Soil Generic	2034265	CEMEX
1876055686	12/6/11	30.62	Springbrook Nursery	2059322	CEMEX
1876055687	12/6/11	31.61	Cowden Trucking	2261876	CEMEX
1876055689	12/6/11	31.43	Everett Soil Generic	2030805	CEMEX
1876055693	12/7/11	30.80	Everett Soil Generic	2034265	CEMEX
1876055695	12/7/11	30.63	Soils Cash	1192408	CEMEX
1876055698	12/7/11	27.25	Maltby Generic	2031854	CEMEX
1876055699	12/7/11	27.36	Maltby Generic	2031855	CEMEX
1876055701	12/7/11	31.70	Cowden Trucking	2259389	CEMEX
1876055702	12/7/11	29.99	Everett Soil Generic	2092891	CEMEX
1876055704	12/7/11	30.30	Northwest Sand & Gravel	2087850	CEMEX
1876055706	12/7/11	29.00	Northwest Sand & Gravel	2080188	CEMEX
1876055708	12/7/11	31.79	SureWould Trucking	2031096	CEMEX
1876055709	12/7/11	31.13	SureWould Trucking	2219735	CEMEX
1876055710	12/7/11	31.17	Mike McAuliffe	2049984	CEMEX
1876055711	12/7/11	30.99	Cowden Trucking	2261875	CEMEX
1876055716	12/7/11	31.00	Everett Soil Generic	2034265	CEMEX
1876055717	12/7/11	31.08	Soils Cash	1192408	CEMEX
1876055719	12/7/11	28.14	Maltby Generic	2031855	CEMEX
1876055720	12/7/11	27.15	Maltby Generic	2031854	CEMEX
1876055721	12/7/11	30.10	Everett Soil Generic	2092891	CEMEX
1876055723	12/7/11	31.45	Cowden Trucking	2259389	CEMEX
1876055726	12/7/11	29.20	Northwest Sand & Gravel	2030188	CEMEX
1876055729	12/7/11	32.03	SureWould Trucking	2031096	CEMEX
1876055731	12/7/11	32.15	Mike McAuliffe	2049948	CEMEX
1876055732	12/7/11	31.42	SureWould Trucking	2219735	CEMEX
1876055733	12/7/11	30.61	Cowden Trucking	2261875	CEMEX
1876055734	12/7/11	29.36	Northwest Sand & Gravel	2087850	CEMEX
1876055733	12/8/11	30.59	Everett Soil Generic	2092891	CEMEX
1876055739	12/8/11	30.19	Cowden Trucking	2261876	CEMEX
1876055740	12/8/11	30.81	Everett Soil Generic	2034265	CEMEX
1876055741	12/8/11	30.91	Soils Cash	2032408	CEMEX
1876055745	12/8/11	26.49	Maltby Generic	2031854	CEMEX
1876055746	12/8/11	27.32	Maltby Generic	2031855	CEMEX
1876055753	12/8/11	32.38	SureWould Trucking	2031096	CEMEX
1876055756	12/8/11	32.07	Mike McAuliffe	2049984	CEMEX
1876055758	12/8/11	29.70	Northwest Sand & Gravel	2087850	CEMEX
1876055759	12/8/11	29.17	Northwest Sand & Gravel	2030188	CEMEX

Aspect Consulting

2/14/12

V:\070188 Port Bellingham\Deliverables\Bunker C IA Report\Port Int Review\Tables C-1 & C-2 Export Scale Tkts

Table C-1

Page 3 of 4

Table C-1 - Tabulation of Scale Tickets for Off-Site Disposal of Contaminated Soil

Bunker C Tank Interim Action

<i>Ticket Number</i>	<i>Date</i>	<i>Tonnage</i>	<i>Hauler</i>	<i>Cemex Vehicle ID</i>	<i>Hauled to</i>
1876055762	12/8/11	30.76	Soils Cash	2032408	CEMEX
1876055763	12/8/11	31.47	Everett Soil Generic	2034265	CEMEX
1876055764	12/8/11	31.05	Everett Soil Generic	2092891	CEMEX
1876055765	12/8/11	32.20	SureWould Trucking	2219735	CEMEX
1876055771	12/8/11	29.67	Cowden Trucking	2261876	CEMEX
1876055777	12/8/11	28.65	Everett Soil Generic	2034265	CEMEX
1876055778	12/8/11	30.84	Soils Cash	2032408	CEMEX
1876055848	12/16/11	30.12	Cowden Trucking	2261876	CEMEX
1876055858	12/19/11	22.33	Cowden Trucking	2261876	CEMEX
	Total tonnage	4,333.25			

Table C-2 - Tabulation of Scale Tickets for Off-Site Disposal of Geotechnically Unsuitable Overburden

Bunker C Tank Interim Action

<i>Ticket Number</i>	<i>Date</i>	<i>Tonnage</i>	<i>Hauler</i>	<i>Cemex Vehicle ID</i>	<i>Hauled to</i>
1875337196	12/7/2011	31.78	Cowden Trucking	2261876	CEMEX
1875337201	12/7/2011	31.26	Everett Soil Generic	2030805	CEMEX
1875337203	12/7/2011	31.30	Cowden Trucking	2261840	CEMEX
1875337220	12/7/2011	31.54	Cowden Trucking	2261876	CEMEX
1875337229	12/7/2011	31.04	Everett Soil Generic	2030805	CEMEX
1875337233	12/7/2011	33.40	Cowden Trucking	2261840	CEMEX
1875337307	12/8/2011	31.55	Everett Soil Generic	2030805	CEMEX
1875337323	12/9/2011	28.92	Cowden Trucking	2261876	CEMEX
1875337325	12/9/2011	31.23	Cowden Trucking	2261840	CEMEX
1875337326	12/9/2011	30.51	Cowden Trucking	2271449	CEMEX
1875337344	12/9/2011	31.84	Cowden Trucking	2261876	CEMEX
1875337345	12/9/2011	32.76	Cowden Trucking	2261840	CEMEX
	Total tonnage	377.13			

APPENDIX D

Backfill Compaction Test Reports (Materials Testing and Consulting Inc.)



Materials Testing & Consulting, Inc.

Remember... One test is worth a thousand expert opinions

Geotechnical Engineering • Special Inspection • Materials Testing

REPORT OF INPLACE DENSITIES BY NUCLEAR METHOD

Report #D 13536

CLIENT: Aspect Consulting
ATTN: Steve Germiot
ADDRESS: 350 Madison Avenue
Bainbridge Island, WA 98110

DATE: December 5, 2011
PROJECT NAME : POB Bunker C
PROJECT LOCATION: Bellingham, WA
MTC PROJECT #: 11W069-01
PERMIT #:

WORK / LOCATION: Backfill for contaminated excavation.

INPLACE DENSITY TEST RESULTS (ASTM D-6938)

TEST #	MODE / DEPTH	LOCATION OF TEST	ELEV.	WET DENSITY	DRY DENSITY	MOIST %	*	COMP %	REQ'D %
1	8"	64.28.33'N - 124.17, 78'E	10'BSG	137.0	128.4	6.7	1	96	90
2	8"	64.28.29'N - 124.17, 84'E	10'BSG	135.9	128.1	6.1	1	96	90
3	8"	64.28.33'N - 124.17, 51'E	10'BSG	137.1	128.8	6.5	1	96	90
4	8"	64.28.21'N - 124.17, 32'E	9'BSG	139.1	131.3	5.9	1	98	90
5	8"	64.28.05'N - 124.17, 21'E	6'BSG	137.0	129.8	5.6	1	97	90
6	8"	64.28.39'N - 124.17, 15'E	5'BSG	140.9	132.7	6.1	1	99	90

TEST METHOD: ASTM D-698/ AASHTO T-99 ASTM D-1557 / AASHTO T-180

*1 SAMPLE #: B11-831 DESCRIPTION: Orange Brown Sand with Gravel (polaris pit) PROCTOR VALUE: 133.7@7.5% 20oc

*2 SAMPLE #: DESCRIPTION: PROCTOR VALUE:

*3 SAMPLE #: DESCRIPTION: PROCTOR VALUE:

*4 SAMPLE #: DESCRIPTION: PROCTOR VALUE:

GAUGE STANDARD: MS- 662 DS-1691 EQUIPMENT ID & S/N (as applicable): 3430 #19148

Native Soils: Soils consistent with Proctor: Yes No

Imported Fills: Soils found to be firm and stable; and to the best of our knowledge, meet compaction: Yes No

Contractor notified of results: Yes No

REMARKS: Locations are state plane coordinates.

BSG = Below Subgrade. Sample was taken of import and existing fill.

REPORTED BY: K. Walters, Staff Geologist bla REVIEWED BY: Brian Steele, L.E.G.

DISTRIBUTION: original: sgermiot@aspectconsulting.com cc: Johnh@portofbellingham.com cc:
cc: cc: cc:

All results apply only to actual locations and materials tested. As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval. © 2008 - 2010 Materials Testing & Consulting, Inc. All rights reserved.

Corporate • 777 Chrysler Drive • Burlington, WA 98233 • Phone 360.755.1990 • Fax 360.755.1980
SW Region • 2118 Black Lake Blvd. S.W. • Olympia, WA 98512 • Phone 360.534.9777 • Fax 360.534.9779
NW Region • 2126 East Bakerview Road, Suite 101 • Bellingham, WA 98226 • Phone 360.647.6061 • Fax 360.647.8111
Eastern Region • 5915 S. Regal, Suite 215 • Spokane, WA 99223 • Phone 509.448.7050 • 509.448.7060

Website Address: www.mtc-inc.net

Rev.7/09



Materials Testing & Consulting, Inc.

Remember... One test is worth a thousand expert opinions

Geotechnical Engineering • Special Inspection • Materials Testing

REPORT OF INPLACE DENSITIES BY NUCLEAR METHOD

Report #D 17139

CLIENT: Aspect Consulting
ATTN: Steve Germiot
ADDRESS: 350 Madison Avenue
Bainbridge Island, WA 98110

DATE: December 6, 2011
PROJECT NAME: POB Bunker C
PROJECT LOCATION: Bellingham, WA
MTC PROJECT #: 11W069-01
PERMIT #:

WORK / LOCATION: Backfill of contaminated soil over-excavation at Bunker C tank area.

Page 1 of 2.

INPLACE DENSITY TEST RESULTS (ASTM D-6938)

TEST #	MODE / DEPTH	LOCATION OF TEST	ELEV.	WET DENSITY	DRY DENSITY	MOIST %	*	COMP %	REQ'D %
1	12"	64.28.47N, 124.17 91 E	4'BSG	124.9	110.4	13.1	1	90	90
2	12"	64.28.43N, 124.17, 76 E	4'BSG	128.4	117.3	9.5	1	96	90
3	12"	64.28.29N, 124.17, 21E	4'BSG	129.4	114.7	12.9	1	94	90
4	12"	64.28.21N, 124.17, 93E	9'BSG	128.8	119.7	7.6	2	90	90
5	12"	64.28.18N, 124.17, 56E	9'BSG	131.5	123.5	6.5	2	93	90
6	12"	64.27.61N, 124.17, 58E	8'BSG	126.4	118.6	6.6	2	89	90
7	12"	64.27.72N, 124.17, 47E	8'BSG	131.5	124.7	5.5	2	94	90
8	12"	64.28.39N, 124..17, 80E	4'BSG	134.5	122.3	10.0	1	99	90
9	12"	64.28.45N, 124.17, 49E	4'BSG	136.6	121.7	12.3	1	99	90
10	12"	64.28.30N, 124.17, 38E	3.5'BSG	135.8	120.2	13.0	1	98	90

TEST METHOD: ASTM D-698/ AASHTO T-99 ASTM D-1557 / AASHTO T-180

*1 SAMPLE #: B11-832 DESCRIPTION: Well Graded Sand with Silt, Gravel (native) PROCTOR VALUE: 122.2 @ 9.6 %
 *2 SAMPLE #: B11-831 DESCRIPTION: Poorly Graded Sand with Gravel (import) PROCTOR VALUE: 132.7 @ 7.8 %
 *3 SAMPLE #: DESCRIPTION: PROCTOR VALUE:
 *4 SAMPLE #: DESCRIPTION: PROCTOR VALUE:

GAUGE STANDARD: MS- 11760 DS-26912 EQUIPMENT ID & S/N (as applicable): CPN MC-1 / 5572

Native Soils: Soils consistent with Proctor: Yes No

Imported Fills: Soils found to be firm and stable; and to the best of our knowledge, meet compaction: Yes No

Contractor notified of results: Yes No

REMARKS: MTC on site for IPD testing of fill. Tests #8 to 11 are retests of the area for tests #1 and 3 after additional compaction using a large, single drum roller. BSG = Below Subgrade.

REPORTED BY: R. Jorgensen, Field Technician bla REVIEWED BY: Brian Steele, L.E.G.

DISTRIBUTION: original: sgermiot@aspectconsulting.com cc: Johnh@portofbellingham.com cc:
cc: cc: cc:

REPORT OF INPLACE DENSITIES BY NUCLEAR METHOD (Additional Tests)

All results apply only to actual locations and materials tested. As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval. © 2008 - 2010 Materials Testing & Consulting, Inc. All rights reserved.

Corporate • 777 Chrysler Drive • Burlington, WA 98233 • Phone 360.755.1990 • Fax 360.755.1980
SW Region • 2118 Black Lake Blvd. S.W. • Olympia, WA 98512 • Phone 360.534.9777 • Fax 360.534.9779
NW Region • 2126 East Bakerview Road, Suite 101 • Bellingham, WA 98226 • Phone 360.647.6061 • Fax 360.647.8111
Eastern Region • 5915 S. Regal, Suite 215 • Spokane, WA 99223 • Phone 509.448.7050 • 509.448.7060

Website Address: www.mtc-inc.net

Rev.7/09



Materials Testing & Consulting, Inc.

Remember... One test is worth a thousand expert opinions

Geotechnical Engineering • Special Inspection • Materials Testing

REPORT OF INPLACE DENSITIES BY NUCLEAR METHOD

Report #D 17390

CLIENT: Aspect Consulting
ATTN: Steve Germiot
ADDRESS: 350 Madison Avenue
Bainbridge Island, WA 98110

DATE: December 7, 2011
PROJECT NAME : POB Bunker C
PROJECT LOCATION: Bellingham, WA
MTC PROJECT #: 11W069-01
PERMIT #:

WORK / LOCATION: Backfill for contaminated excavation with import fill.

Page 1 of 2

INPLACE DENSITY TEST RESULTS (ASTM D-6938)

TEST #	MODE / DEPTH	LOCATION OF TEST	ELEV.	WET DENSITY	DRY DENSITY	MOIST %	*	COMP %	REQ'D %
1	DT/8"	642785N - 1247234E	~-4'	132.0	124.0	6.4	1	93	90
2	DT/8"	642754N - 1241739E	~-4'	128.9	120.8	6.7	1	91	90
3	DT/8"	642757N - 1241755E	~-4'	132.3	124.8	6.0	1	94	90
4	DT/8"	642809N - 1241736E	~-4'	131.2	123.9	6.0	1	93	90
5	DT/8"	642833N - 1241730E	~-4'	138.9	123.2	12.7	1	93	90
6	DT/8"	642844N - 1241744E	~-4'	135.8	122.6	10.8	1	92	90
7	DT/8"	642846N - 1241760E	~-4'	140.7	127.5	10.3	1	96	90
8	DT/8"	642829N - 1241764E	~-4'	130.7	124.0	5.4	1	93	90
9	DT/8"	642837N - 1241782E	~-4'	131.2	123.8	6.0	1	93	90
10	DT/8"	642769N - 1241779E	~-7'	132.9	126.2	5.3	1	95	90

TEST METHOD: ASTM D-698/ AASHTO T-99 ASTM D-1557 / AASHTO T-180

*1 SAMPLE # :	B11-831	DESCRIPTION: SP- Poorly Graded Sand with Gravel	PROCTOR VALUE :	132.7 @ 7.8 %
*2 SAMPLE # :		DESCRIPTION:	PROCTOR VALUE :	
*3 SAMPLE # :		DESCRIPTION:	PROCTOR VALUE :	
*4 SAMPLE # :		DESCRIPTION:	PROCTOR VALUE :	

GAUGE STANDARD: MS- 649 DS-1684 EQUIPMENT ID & S/N (as applicable): 3430 / 19148

Native Soils: Soils consistent with Proctor: Yes No

Imported Fills: Soils found to be firm and stable; and to the best of our knowledge, meet compaction: Yes No

Contractor notified of results: Yes No

REMARKS: Locations & Elevations provided by client.

REPORTED BY: D. Bender, Field Technician bla

REVIEWED BY: Brian Steele, L.E.G.

DISTRIBUTION: original: sgermiot@aspectconsulting.com
cc:

cc: Johnh@portofbellingham.com
cc:

cc:
cc:

All results apply only to actual locations and materials tested. As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval. © 2008 - 2010 Materials Testing & Consulting, Inc. All rights reserved.

Corporate • 777 Chrysler Drive • Burlington, WA 98233 • Phone 360.755.1990 • Fax 360.755.1980
SW Region • 2118 Black Lake Blvd. S.W. • Olympia, WA 98512 • Phone 360.534.9777 • Fax 360.534.9779
NW Region • 2126 East Bakerview Road, Suite 101 • Bellingham, WA 98226 • Phone 360.647.6061 • Fax 360.647.8111
Eastern Region • 5915 S. Regal, Suite 215 • Spokane, WA 99223 • Phone 509.448.7050 • 509.448.7060

Website Address: www.mtc-inc.net

Rev.7/09



Materials Testing & Consulting, Inc.

Remember... One test is worth a thousand expert opinions

Geotechnical Engineering • Special Inspection • Materials Testing

REPORT OF INPLACE DENSITIES BY NUCLEAR METHOD (Additional Tests)

Report #D 17391-17392

CLIENT: Aspect Consulting
ADDRESS: Steve Germiot
350 Madison Avenue
Bainbridge Island, WA 98110

DATE: December 7, 2011
PROJECT: POB Bunker C
PROJECT LOCATION: Bellingham, WA
PROJECT #: 11W069-01
PERMIT #:

WORK / LOCATION: Backfill for contaminated excavation with import fill.

PAGE: 2 OF 2

INPLACE DENSITY TEST RESULTS (ASTM D-6938)

TEST	MODE/ DEPTH	LOCATION	ELEV.	WET DENSITY	DRY DENSITY	MOIST. %	*	COMP. %	REQ'D %
11	DT/8"	642795N - 1241771E	~-2'	132.7	125.1	6.1	1	94	90
12	DT/8"	642805N - 1241727E	~-2'	131.8	124.4	6.0	1	94	90
13	DT/8"	642826N - 1241729E	~-2'	130.8	123.6	5.8	1	93	90
14	DT/8"	642828N - 1241747E	~-3'	127.4	120.3	5.9	1	91	90
15	DT/8"	642843N - 1241756E	~-3'	130.2	123.9	5.14	1	93	90
16	DT/8"	642840N - 1241772E	~-3'	129.2	122.3	5.7	1	92	90
17	DT/8"	642839N - 1241787E	~-3'	130.1	123.0	5.8	1	93	90
18	DT/8"	642817N - 1241780E	~-5'	132.5	124.8	6.2	1	94	90
19	DT/8"	642776N - 1241769E	~-5'	133.1	126.4	5.3	1	95	90
20	DT/8"	642793N - 1241763E	~-5'	130.0	122.7	6.0	1	93	90
21	DT/8"	642816N - 1241799E	~-8'	131.5	124.6	5.6	1	94	90
22	DT/8"	642795N - 1241796E	-8'	130.5	123.2	5.9	1	93	90
23	DT/8"	Location coordinates not provided	-6'	137.0	130.3	5.1	1	98	90
24	DT/8"	Location coordinates not provided	-6'	131.6	125.1	5.2	1	94	90

REPORTED BY: D. Bender, Field Technician bla

REVIEWED BY: Brian Steele, L.E.G.

DISTRIBUTION: original: sgermiot@aspectconsulting.com
cc:

cc: Johnh@portofbellingham.com
cc:

cc:
cc:

All results apply only to actual locations and materials tested. As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval. © 2008 - 2010 Materials Testing & Consulting, Inc. All rights reserved.

Corporate • 777 Chrysler Drive • Burlington, WA 98233 • Phone 360.755.1990 • Fax 360.755.1980
SW Region • 2118 Black Lake Blvd. S.W. • Olympia, WA 98512 • Phone 360.534.9777 • Fax 360.534.9779
NW Region • 2126 East Bakerview Road, Suite 101 • Bellingham, WA 98226 • Phone 360.647.6061 • Fax 360.647.8111
Eastern Region • 5915 S. Regal, Suite 215 • Spokane, WA 99223 • Phone 509.448.7050 • 509.448.7060

Website Address: www.mtc-inc.net

Rev.7/09



Materials Testing & Consulting, Inc.

Remember... One test is worth a thousand expert opinions

Geotechnical Engineering • Special Inspection • Materials Testing

REPORT OF INPLACE DENSITIES BY NUCLEAR METHOD

Report #D 16212

CLIENT: Aspect Consulting
ATTN: Steve Germiot
ADDRESS: 350 Madison Avenue
Bainbridge Island, WA 98110

DATE: December 8, 2011
PROJECT NAME : POB Bunker C
PROJECT LOCATION: Bellingham, WA
MTC PROJECT #: 11W069-01
PERMIT #:

WORK / LOCATION: Contaminated excavation backfill

INPLACE DENSITY TEST RESULTS (ASTM D-6938)

TEST #	MODE / DEPTH	LOCATION OF TEST	ELEV.	WET DENSITY	DRY DENSITY	MOIST %	*	COMP %	REQ'D %
1	8"	642794N, 1241802E	4'BSG	131.6	125.5	4.9	1	95	90
2	8"	642782N, 1241788E	4'BSG	135.4	128.4	5.5	1	97	90
3	8"	642811N, 1241790E	4'BSG	135.3	128.2	5.5	1	97	90
4	8"	642797N, 1241774E	4'BSG	133.1	126.3	5.4	1	95	90
5	8"	642787N, 1241752E	4'BSG	134.9	127.6	5.8	1	96	90
6	8"	642805N, 1241764E	4'BSG	133.2	127.0	4.9	1	96	90
7	8"	642746N, 1241766E	1'BSG	130.1	122.2	6.5	1	92	90
8	8"	642769N, 1241764E	2'BSG	133.0	126.0	5.6	1	95	90
9	8"	642779N, 1241756E	3'BSG	129.9	123.5	5.2	1	93	90
10	8"	642804N, 1241810E	2'BSG	127.0	120.6	5.3	1	91	90

TEST METHOD: ASTM D-698/ AASHTO T-99 ASTM D-1557 / AASHTO T-180

*1 SAMPLE # :	B11-831	DESCRIPTION: SP - Sand with Gravel	PROCTOR VALUE :	132.7 @ 7.8 %
*2 SAMPLE # :		DESCRIPTION:	PROCTOR VALUE :	
*3 SAMPLE # :		DESCRIPTION:	PROCTOR VALUE :	
*4 SAMPLE # :		DESCRIPTION:	PROCTOR VALUE :	

GAUGE STANDARD: MS- 646 DS-1697 EQUIPMENT ID & S/N (as applicable): 3430 #19148

Native Soils: Soils consistent with Proctor: Yes No
 Imported Fills: Soils found to be firm and stable; and to the best of our knowledge, meet compaction: Yes No
 Contractor notified of results: Yes No

REMARKS: Page 1 of 2 See Report #16213.

BSG = Below Subgrade.

REPORTED BY: K. Walters, Staff Geologist bla REVIEWED BY: Brian Steele, L.E.G.

DISTRIBUTION: original: sgermiot@aspectconsulting.com cc: Johnh@portofbellingham.com cc:
cc: cc: cc:

All results apply only to actual locations and materials tested. As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval. © 2008 - 2010 Materials Testing & Consulting, Inc. All rights reserved.

Corporate • 777 Chrysler Drive • Burlington, WA 98233 • Phone 360.755.1990 • Fax 360.755.1980
SW Region • 2118 Black Lake Blvd. S.W. • Olympia, WA 98512 • Phone 360.534.9777 • Fax 360.534.9779
NW Region • 2126 East Bakerview Road, Suite 101 • Bellingham, WA 98226 • Phone 360.647.6061 • Fax 360.647.8111
Eastern Region • 5915 S. Regal, Suite 215 • Spokane, WA 99223 • Phone 509.448.7050 • 509.448.7060

Website Address: www.mtc-inc.net

Rev.7/09

Materials Testing & Consulting, Inc.

Geotechnical Engineering • Special Inspection • Materials Testing • Environmental Consulting



Proctor Report

Project: POB Bunker C Remediation Project #: 11W069-01 Client: Aspect Consulting Source: Polaris Pit Sample#: B11-831		Date Received: 5-Dec-11 Sampled By: KW Date Tested: 6-Dec-11 Tested By: TB		Unified Soils Classification System, ASTM D-2487 SP, Poorly graded Sand with Gravel Sample Color Orange Brown		ASTM C-136 <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Sieve US</th> <th>Size mm</th> <th>Percent Passing</th> <th>Specifications Max</th> <th>Specifications Min</th> </tr> </thead> <tbody> <tr><td>12.00"</td><td>300.00</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>10.00"</td><td>250.00</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>8.00"</td><td>200.00</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>6.00"</td><td>150.00</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>4.00"</td><td>100.00</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>3.00"</td><td>75.00</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>2.50"</td><td>63.00</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>2.00"</td><td>50.00</td><td>97 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>1.75"</td><td>45.00</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>1.50"</td><td>37.50</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>1.25"</td><td>31.50</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>1.00"</td><td>25.00</td><td>89 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>3/4"</td><td>19.00</td><td>83 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>5/8"</td><td>16.00</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>1/2"</td><td>12.50</td><td>72 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>3/8"</td><td>9.50</td><td>66 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>1/4"</td><td>6.30</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>#4</td><td>4.75</td><td>62 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>#8</td><td>2.36</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>#10</td><td>2.00</td><td>58 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>#16</td><td>1.18</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>#20</td><td>0.850</td><td>51 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>#30</td><td>0.600</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>#40</td><td>0.425</td><td>26 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>#50</td><td>0.300</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>#60</td><td>0.250</td><td>11 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>#80</td><td>0.180</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>#100</td><td>0.150</td><td>4 %</td><td>100.0 %</td><td>0.0 %</td></tr> <tr><td>#140</td><td>0.106</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>#170</td><td>0.090</td><td>100.0 %</td><td>0.0 %</td><td>0.0 %</td></tr> <tr><td>#200</td><td>0.075</td><td>0.7 %</td><td>100.0 %</td><td>0.0 %</td></tr> </tbody> </table>		Sieve US	Size mm	Percent Passing	Specifications Max	Specifications Min	12.00"	300.00	100.0 %	0.0 %	0.0 %	10.00"	250.00	100.0 %	0.0 %	0.0 %	8.00"	200.00	100.0 %	0.0 %	0.0 %	6.00"	150.00	100.0 %	0.0 %	0.0 %	4.00"	100.00	100.0 %	0.0 %	0.0 %	3.00"	75.00	100.0 %	0.0 %	0.0 %	2.50"	63.00	100.0 %	0.0 %	0.0 %	2.00"	50.00	97 %	100.0 %	0.0 %	1.75"	45.00	100.0 %	0.0 %	0.0 %	1.50"	37.50	100.0 %	0.0 %	0.0 %	1.25"	31.50	100.0 %	0.0 %	0.0 %	1.00"	25.00	89 %	100.0 %	0.0 %	3/4"	19.00	83 %	100.0 %	0.0 %	5/8"	16.00	100.0 %	0.0 %	0.0 %	1/2"	12.50	72 %	100.0 %	0.0 %	3/8"	9.50	66 %	100.0 %	0.0 %	1/4"	6.30	100.0 %	0.0 %	0.0 %	#4	4.75	62 %	100.0 %	0.0 %	#8	2.36	100.0 %	0.0 %	0.0 %	#10	2.00	58 %	100.0 %	0.0 %	#16	1.18	100.0 %	0.0 %	0.0 %	#20	0.850	51 %	100.0 %	0.0 %	#30	0.600	100.0 %	0.0 %	0.0 %	#40	0.425	26 %	100.0 %	0.0 %	#50	0.300	100.0 %	0.0 %	0.0 %	#60	0.250	11 %	100.0 %	0.0 %	#80	0.180	100.0 %	0.0 %	0.0 %	#100	0.150	4 %	100.0 %	0.0 %	#140	0.106	100.0 %	0.0 %	0.0 %	#170	0.090	100.0 %	0.0 %	0.0 %	#200	0.075	0.7 %	100.0 %	0.0 %
Sieve US	Size mm	Percent Passing	Specifications Max	Specifications Min																																																																																																																																																																			
12.00"	300.00	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
10.00"	250.00	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
8.00"	200.00	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
6.00"	150.00	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
4.00"	100.00	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
3.00"	75.00	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
2.50"	63.00	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
2.00"	50.00	97 %	100.0 %	0.0 %																																																																																																																																																																			
1.75"	45.00	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
1.50"	37.50	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
1.25"	31.50	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
1.00"	25.00	89 %	100.0 %	0.0 %																																																																																																																																																																			
3/4"	19.00	83 %	100.0 %	0.0 %																																																																																																																																																																			
5/8"	16.00	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
1/2"	12.50	72 %	100.0 %	0.0 %																																																																																																																																																																			
3/8"	9.50	66 %	100.0 %	0.0 %																																																																																																																																																																			
1/4"	6.30	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
#4	4.75	62 %	100.0 %	0.0 %																																																																																																																																																																			
#8	2.36	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
#10	2.00	58 %	100.0 %	0.0 %																																																																																																																																																																			
#16	1.18	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
#20	0.850	51 %	100.0 %	0.0 %																																																																																																																																																																			
#30	0.600	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
#40	0.425	26 %	100.0 %	0.0 %																																																																																																																																																																			
#50	0.300	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
#60	0.250	11 %	100.0 %	0.0 %																																																																																																																																																																			
#80	0.180	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
#100	0.150	4 %	100.0 %	0.0 %																																																																																																																																																																			
#140	0.106	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
#170	0.090	100.0 %	0.0 %	0.0 %																																																																																																																																																																			
#200	0.075	0.7 %	100.0 %	0.0 %																																																																																																																																																																			
Sample Prepared: Moist: X Manual: _____ Dry: _____ Mechanical: X		Test Standard: ASTM D698: _____ AASHTO T 99: _____ Method ASTM D 1557: X AASHTO T 180: _____ C		Assumed Sp. Gr. 2.75 Point Number <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Point Number</th> <th>Percent Moisture</th> <th>Dry Density</th> </tr> </thead> <tbody> <tr><td>1</td><td>5.4 %</td><td>123.7</td></tr> <tr><td>2</td><td>7.2 %</td><td>125.7</td></tr> <tr><td>3</td><td>9.4 %</td><td>126.7</td></tr> <tr><td>4</td><td>11.3 %</td><td>125.8</td></tr> </tbody> </table>		Point Number	Percent Moisture	Dry Density	1	5.4 %	123.7	2	7.2 %	125.7	3	9.4 %	126.7	4	11.3 %	125.8	Uncorrected Proctor Value Max. Dry Density 126.7 lbs/ft ³ Optimum Moist. 9.3 % Value w/ Oversize Correction Applied Max. Dry Density 132.7 lbs/ft ³ Optimum Moist. 7.8 %																																																																																																																																																		
Point Number	Percent Moisture	Dry Density																																																																																																																																																																					
1	5.4 %	123.7																																																																																																																																																																					
2	7.2 %	125.7																																																																																																																																																																					
3	9.4 %	126.7																																																																																																																																																																					
4	11.3 %	125.8																																																																																																																																																																					
Moisture Density Relationship																																																																																																																																																																							
ASTM D-4718, Misc. Oversize Correction Values			% Oversize Mat'l: 17%																																																																																																																																																																				
% Oversize Retained	Corrected Density	Optimum Moisture	% Oversize Retained	Corrected Density	Optimum Moisture																																																																																																																																																																		
5%	128.4	8.8%	20%	133.7	7.5%																																																																																																																																																																		
10%	130.1	8.4%	25%	135.6	7.1%																																																																																																																																																																		
15%	131.9	8.0%	30%	137.5	6.7%																																																																																																																																																																		
Copyright Spears Engineering & Technical Services PS, 1996-98																																																																																																																																																																							
Specs: No Specs		Meets Specs? Yes % Gravel: 38.5% D ₍₁₀₎ : 0.237 % Sand: 60.8% D ₍₃₀₎ : 0.499 % Silt&Clay: 0.7% D ₍₆₀₎ : 3.686 C _C : 0.28 LL: n/a C _U : 15.54 PL: n/a FM: 4.28 PI: n/a Fracture %: n/a Sand Eq.: n/a																																																																																																																																																																					

All results apply only to actual locations and materials tested. As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval.

Comments: _____

Reviewed by: