

From: [Greg Peters](#)
To: [Winslow, Frank \(ECY\)](#)
Cc: [Branislav Jurista](#)
Subject: XN0021 - Thompson Field - 2024 Q2 Progress Report
Date: Tuesday, June 10, 2025 2:11:38 PM
Attachments: [image001.png](#)

External Email

Frank,

Farallon Consulting, L.L.C. has prepared this Second Quarter 2025 Progress Report on behalf of The Estate of Barbara J. Nelson and WCN GST Non-Exempt Marital Trust No. 2 for the Thompson Field Gunshy Manor Site (Thompson Field Site) located in the vicinity of 420 196th Avenue Northeast in Redmond, Washington. The Thompson Field Site is listed with Cleanup Site ID 15285 and was assigned Washington State Department of Ecology (Ecology) Expedited VCP Project ID XN0021.

Description and status of Site characterization or cleanup work (completed during past quarter or ongoing work).

- All existing groundwater monitoring wells on the Site were decommissioned prior to the start of cleanup action excavation activities;
- Cleanup Action excavation activities to remove soil impacted by carcinogenic polycyclic aromatic hydrocarbons (cPAH) and naphthalene at the Site began in May 2025 and is currently ongoing. Approximately 9,200 tons of the estimated 18,000 tons impacted soil has been removed to date.
- Farallon collected performance and confirmation soil samples to refine the lateral and vertical extents of the contamination in soil at the Site. The results were used to refine the limits of the excavation; the limits do not differ significantly from the ones previously provided to Ecology.
- Farallon collected a sample of water observed at the bottom of the excavation area and submitted it to the laboratory for cPAHs and naphthalene analysis. Results are currently pending.

A list of pending opinion requests to Ecology and expected date for next request for Ecology opinion.

- No documents are currently pending opinion requests from Ecology.

Summary of dates and titles of documents submitted to Ecology for review in the last quarter.

- No documents were submitted to Ecology for review during the last quarter.

Type of documents and opinion requests planned for submittal to Ecology during the next quarter.

- Farallon will prepare a Cleanup Action Report for submittal to Ecology following the completion of the excavation that will document the results of the cleanup action performed at the Site sometime during the next quarter.

Any updates to the project schedule showing the previously mentioned activities and milestones.

- Cleanup action excavation activities began in May 2025 and are expected to be completed in June 2025.

A description of schedule delays or changes from the prior quarter and reasons for those changes.

- Cleanup action excavation activities started in May 2025 and not in April 2025 as previously scheduled. Ecology was previously notified of this change by an email dated Friday April 25, 2025.

Changes in key project team personnel.

- No changes in project team personnel.

Anticipated changes at the Site, such as property ownership, changes to potential future use, new or obsolete access restrictions, or anything that could affect the cleanup.

- No changes are anticipated currently.

Please let us know if you have any questions or require any additional information.

Thanks,

Greg Peters, Associate Environmental Scientist

Farallon Consulting | 13555 SE 36th Street | Bellevue, WA 98006

D: 425-295-0831 | C: 425-677-9521 | [Bio](#) | [LinkedIn](#)



This correspondence contains confidential or privileged information from Farallon Consulting and may be "Attorney-Client Privileged" and protected as "Work Product." The information contained herein is intended for the use of the individual or party named above. If you are not the intended recipient, note that any copying, distribution, disclosure, or use of the text and/or attached document(s) is strictly prohibited. If you have received this correspondence in error, please notify us immediately. Thank you.