

PUBLIC REVIEW DRAFT TECHNICAL MEMORANDUM

TO: Liu, Jing, Washington State Department of Ecology

FROM: Larry Beard, P.E.

DATE: December 19, 2013

RE: **BOUNDARY FISH INTERIM ACTION PLAN
WESTMAN MARINE SITE
BLAINE, WASHINGTON**

INTRODUCTION

This technical memorandum presents the interim action plan to remediate soil contaminated with heavy metals, carcinogenic polycyclic aromatic hydrocarbons (cPAHs), and diesel-range petroleum hydrocarbons encountered during construction of a new building partially located within the preliminary boundary of the Westman Marine site (Site). Concentrations of these hazardous substances exceeded the Site soil screening levels (SLs) in a portion of the Site where Boundary Fish, a tenant of the Port of Bellingham (Port), is constructing a new building. A remedial investigation/feasibility study (RI/FS) is currently underway for the Site under Agreed Order No. DE-9001 (AO) between the Port and the Washington State Department of Ecology (Ecology).

The contaminated soil present within the new Boundary Fish building footprint requires remediation to allow continued use of the leasehold by the Port's tenant in advance of completing the RI/FS and selecting a final cleanup action for the Site. Although the initial phase of the RI field activities for the Site is complete, the RI is still in progress and the final cleanup action for the Site, presented in a cleanup action plan (CAP), is not anticipated to be completed for about 3 years based on the current project schedule. Boundary Fish requires the new building to continue and expand its operations at Blaine Harbor, and could not delay construction until the final cleanup action is selected and implemented for the Site. As a result, an interim action is required to accommodate continued tenant use prior to selection of the final cleanup action. The location of the new building and interim action area are shown on Figure 1.

The following sections of this interim action plan provide background information on the interim action area, the basis for the interim action, a discussion of interim action alternatives considered, a description of the selected interim action, and a discussion of interim action implementation.

BACKGROUND

The interim action area is located within the western portion of the estimated Site boundary, as shown on Figure 2. The area is in a portion of the Site where historical boatyard activities occurred, but outside of the area of current boatyard operations.

When mobilizing for RI activities at the Site, Landau Associates discovered that initial construction activities were underway for a new building in the Boundary Fish lease area. Upon discovery, the Port, in consultation with Ecology, collected surface soil samples within the proposed new building footprint to determine if soil contamination was present (WM-SS-1 through WM-SS-8). The contaminant concentrations were generally low, although there were a number of exceedances of the Site SLs for metals (because the screening levels are conservative and mostly based on protection of groundwater), and a couple exceedances for cPAHs, as indicated in Table 1.

Based on the sample results indicating that shallow soil contamination was present in the upper 1 to 2 feet in a portion of the building site, the Port in consultation with Ecology decided to remove approximately 200 cubic yards (CY) of contaminated soil from within the building footprint. Figure 2 shows the original sample locations and surface soil excavation boundaries. Boundary Fish's construction contractor conducted the soil excavation under oversight by Landau Associates personnel. After the surface soil was removed, compliance sampling was conducted that included the collection of 11 surface soil samples (WM-SS-9 through WM-SS-19), which were analyzed for heavy metals and PAHs. Compliance monitoring soil analytical results are provided in Table 1.

During the soil removal, evidence of the boatyard historical sidetracks was uncovered in the southeastern portion of the building footprint, and a concrete vault was encountered roughly in the center of the building footprint, as shown on Figure 3. Additional soil samples were collected of dark-stained soil adjacent to concrete foundations for the former sidetracks (WM-SS-20 through WM-SS-22). The concrete vault did not have a bottom and diesel-contaminated soil was encountered below the base of the vault. Most of the diesel-contaminated soil that could be removed through the bottom of the vault was removed after the vault was discovered. This initial excavation advanced approximately 8 ft below ground surface (BGS). Groundwater was not encountered at this time. After removing soil with a strong diesel odor from below the concrete vault, soil compliance monitoring samples were collected (WM-BF-Vault B-1, S-1, and S-2) and analyzed for gasoline- and diesel-range total petroleum hydrocarbons, PAHs, heavy metals, and volatile organic compounds (VOCs). Figure 3 shows the compliance sample locations.

Compliance sampling results, provided in Table 1, showed that the soil remaining in place after surface soil removal contained contaminant concentrations below Site SLs except in the southeastern portion of the interim action area where the former sidetracks were located. Compliance sampling at the

vault indicated that contaminant concentrations were below Site SLs in the bottom sample and one of two sidewall samples. The only SL exceedance at the vault was diesel-range petroleum hydrocarbons in one sidewall sample (WM-BF-Vault-S-2).

Following receipt of the soil compliance sampling results for the vault excavation, the Port conducted an investigation in the vault vicinity to delineate the lateral extent of diesel-range petroleum hydrocarbon contamination in soil. Four borings were advanced approximately 10 feet away from the vault in each of the cardinal directions using a direct-push boring machine (boring locations were moved slightly based on the presence of electrical utilities). No evidence of contamination was observed in the borings, and an additional subsurface soil sample was collected from each boring to confirm the field observations (WM-BF-GP-1 through WM-BF-GP-4). The analytical results for these samples (WM-BF-GP-1 through -4) were either below laboratory reporting limits, or well below the Site SLs, as indicated in Table 1. Based on these results, it was concluded that the diesel contamination was limited to the immediate vicinity of the former vault.

Based on these analytical data, the Port conducted one last soil removal effort, removing approximately 15 additional cubic yards of apparent diesel-impacted soil from the vault area (bringing the total removal at the vault to approximately 25 cubic yards). During the removal of this additional soil from the vault area, the excavation advanced to approximately 10 ft BGS. Groundwater was encountered at the bottom of this excavation. There were no observations of sheen in the encountered groundwater. Additionally, the Port removed approximately 15 additional cubic yards of dark-stained soil from the former sidetrack foundation vicinity, where cPAHs and metals contamination were correlated with the visual observation of darker soils adjacent to the concrete footings. After removing the additional soil from the vault excavation sidewall, sample WM-BF-Vault-S-3 was collected to document remaining conditions in the new sidewall, and six samples were collected to document remaining conditions near the former sidetracks (WM-BF-SS-26 through WM-BF-SS-31). Samples WM-BF-SS-24 and WM-BF-SS-25 were collected from within the dark-stained soil at the former sidetracks to characterize the nature of soil contamination associated with former activities along the tracks. Figure 4 shows the locations where additional soil was removed and the locations of the last round of sampling.

No visual evidence of soil contamination in the vicinity of the sidetrack foundations was observed following removal of the additional soil. There was still a slight petroleum odor to the soil along the fresh excavation face of the vault excavation, but the decision was made to not excavate any additional soil because of the instability of the excavation and the exploration data that indicated that the extent of diesel contamination was very localized. The tenant was allowed to recommence construction of the building following these activities because further delay would have compromised the construction schedule and had significant cost ramifications.

The analytical results for the final round of soil compliance monitoring indicated that petroleum hydrocarbon concentrations in soil in the vicinity of the former vault location were below the Site SLs. Concentrations of heavy metals, primarily copper, mercury, and zinc, were still above the soil SLs in the southeastern portion of the building footprint where the former sidetracks were located. However, soil SLs for metals are based on protection of groundwater, so further groundwater characterization during the RI is needed to determine whether these metals concentrations in soil represent a threat to human health or the environment. One exceedance of the cPAH SL was detected in soil sample WM-BF-SS-26.

In all, the Port removed approximately 230 cubic yards of soil, which is currently stockpiled in the Site vicinity.

BASIS FOR INTERIM ACTION

The Washington State Model Toxics Control Act (MTCA) distinguishes an interim action from a cleanup action in that an interim action only partially addresses the cleanup of a site and achieves one of the following purposes [WAC 173-340-430(1)]:

- Is technically necessary to reduce the threat to human health and the environment by eliminating or substantially reducing one or more pathways for exposure to a hazardous substance [WAC 173-340-430(1)(a)]
- Corrects a problem that may become substantially worse or cost substantially more to address if the remedial action is delayed [WAC 173-340-430(1)(b)]
- Is needed to complete a site hazard assessment, RI/FS, or design a cleanup action [WAC 173-340-430(1)(c)].

Interim actions may [WAC 173-340-430(2)]:

- Achieve cleanup standards for a portion of the site
- Provide a partial cleanup (clean up hazardous substances from all or part of the site, but not achieve cleanup standards)
- Provide a partial cleanup and not achieve cleanup standards, but provide information on how to achieve cleanup standards.

The proposed interim action meets the MTCA requirements described above by reducing the threat to human health and the environment through eliminating or substantially reducing one or more pathways for exposure to a hazardous substance, as well as correcting a problem that may become substantially more expensive to address if remedial action is delayed. The interim action will provide a partial cleanup by removing contaminated soil from the building footprint. Further RI groundwater characterization will be required to establish final soil cleanup levels and determine whether the interim action achieves cleanup standards.

EVALUATION OF INTERIM ACTION ALTERNATIVES

MTCA requires that an interim action plan present the alternative interim actions considered and an explanation of why the proposed alternative was selected [WAC 173-340-430(7)(b)(ii)]. This section describes the alternatives considered for the interim action and the basis for selecting the proposed interim action.

Three interim action alternatives were evaluated as potential options for addressing contaminated soil within the building footprint:

- Alternative 1: Excavation and Offsite Thermal Desorption
- Alternative 2: Excavation and Landfill Disposal
- Alternative 3: Containment In Place.

Alternative 1 would include the excavation and offsite disposal, with subsequent treatment by thermal desorption, of the contaminated soil from the Boundary Fish building footprint. The excavated soil would be moved off site to a facility with a thermal desorber, which heats the soil to evaporate the contaminants and collect the resulting gases. Thermal desorption is most effective for lighter weight molecules such as VOCs and semivolatile compounds. The technology could remove diesel contamination and some cPAHs from the soil, but would be ineffective for heavy metals. As a result, this alternative would require that most of the contaminated soil be disposed of at a solid waste facility following, or in lieu of, treatment.

In Alternative 2, contaminated soil would be transported and disposed of off site at a Resource Conservation and Recovery Act (RCRA) Subtitle D municipal solid waste (MSW) landfill. Disposal in a MSW landfill would prevent exposure to human or ecological receptors, and is an applicable and commonly used cleanup technology for the hazardous substances present in the interim action area.

Alternative 3 would leave the contaminated soil in place and use the completed building as a containment cap to prevent direct human contact and infiltration of precipitation through the contaminated soil. This cleanup technology may be appropriate as part of a final cleanup action, but additional RI characterization and a more thorough evaluation of remedial alternatives would be required to confirm the effectiveness of this technology, and to determine that it is permanent to the maximum extent practicable. Additionally, significant difficulty and expense would be incurred to implement an alternative treatment technology once the building is in place. As a result, containment was not considered an appropriate interim action technology at this early stage of the MTCA cleanup process. However, as described in the Background section, a small amount of cPAH-contaminated soil, and possibly metals-contaminated soil, was left in place in the southeast corner of the building footprint due to the burden further delay to building construction would cause the Port's tenant, and the *de minimis*

amount of contaminated soil that remained in place. This residual contamination will be addressed as part of the final cleanup action for the Site.

SELECTION OF THE INTERIM ACTION ALTERNATIVE

Alternative 1 was not considered practicable because thermal desorption would not be effective in treating most of the hazardous substances present in the subject soil, so most of the soil would still require disposal at a solid waste facility. Alternative 3 was not considered appropriate because Site characterization has not progressed to the point where a containment remedy can be fully evaluated, and the cost for implementing an alternative final cleanup action would be greatly increased due to the presence of the building. Alternative 2 uses effective and commonly applied remedial technologies (removal and offsite disposal) for the hazardous substances present in the subject soil. As a result, Alternative 2 was considered the only practicable interim action alternative for addressing contaminated soil present within the footprint of the new Boundary Fish building, and was selected as the interim action alternative for cleanup of contaminated soil within the Boundary Fish building footprint.


INTERIM ACTION IMPLEMENTATION

The contaminated soil to be addressed as part of the interim action is currently stockpiled and covered at the Site. The remaining activities associated with implementation of the interim action will consist of loading, transport, and disposal of the contaminated soil. The Port intends to complete the interim action as soon as the interim action is approved by Ecology and a contractor is selected for transport and disposal of the contaminated soil. The soil stockpile is anticipated to be removed from the Site by March 2014.

ATTACHMENTS

- Figure 1: Vicinity Map
- Figure 2: Surface Soil Sampling and Initial Surface Soil Removal
- Figure 3: Compliance Sample Locations
- Figure 4: Additional Soil Removal and Sample Locations
- Table 1: Boundary Fish Analytical Results, Westman Marine, Port of Blaine

G:\Projects\001\034\010\014\Boundary\Fish\Figure1VicinityMap.mxd 10/31/2013 NAD 1983 StatePlane Washington North FIPS 4601 Feet




Data Source: Esri 2012



Westman Marine
Blaine Harbor
Blaine, Washington

Vicinity Map

Figure
1




Legend

- Surface Soil Sample Locations
- ⊕ Surface Soil Sample Locations where Concentrations Exceed Site Screening Levels


Note

1. Black and white reproduction of this color original may reduce its effectiveness and lead to incorrect interpretation.

Data Sources: Wilson Engineering 2011; Port of Blaine 2011; Walker and Associates, Inc; Google Earth Professional 2011



<p>Westman Marine Blaine Harbor Blaine, Washington</p>	<p>Surface Soil Sampling and Initial Surface Soil Removal</p>	<p>Figure 2</p>
--	--	----------------------------




Legend

- Soil Sample Locations where Concentrations Exceed Site Screening Levels
- ⊕ Soil Sample Location
- ⊙ Geoprobe Location


Note

1. Black and white reproduction of this color original may reduce its effectiveness and lead to incorrect interpretation.

Data Sources: Wilson Engineering 2011; Port of Blaine 2011; Walker and Associates, Inc; Google Earth Professional 2011



Westman Marine Blaine Harbor Blaine, Washington	Compliance Sample Locations	Figure 3
---	------------------------------------	--------------------




Legend

- ⊕ Soil Sample Location
- Soil Sample Location Where Concentrations Exceed Site Screening Level

Note

1. Black and white reproduction of this color original may reduce its effectiveness and lead to incorrect interpretation.

Data Sources: Wilson Engineering 2011; Port of Blaine 2011; Walker and Associates, Inc; Google Earth Professional 2011



Westman Marine Blaine Harbor Blaine, Washington	Additional Soil Removal and Sample Locations	Figure 4
---	---	--------------------

**TABLE 1
BOUNDARY FISH ANALYTICAL RESULTS
WESTMAN MARINE SITE
PORT OF BELLINGHAM
BLAINE, WASHINGTON**

	Soil Screening Level (Unsaturation)	WM-BF-VAULT B-1 XK09P 10/16/2013	WM-BF-VAULT S-1 XK09Q 10/16/2013	WM-BF-VAULT S-2 XK09R 10/16/2013	WM-BF-VAULT S-3 XL60A 10/28/2013	WM-BF STOCKPILE XL60J 10/28/2013	WM-BF-VAULT STOCKPILE XL60K 10/28/2013	WM-SS-1 0-0.5 XI41A 10/03/2013	WM-SS-1 1-1.5 XI74A 10/03/2013	WM-SS-2 0-0.5 XI41B 10/03/2013	WM-SS-2 1-1.5 XI74B 10/03/2013	WM-SS-2 2.0-3.0 XJ09L 10/16/2013	WM-SS-3 0-0.5 XI41C 10/03/2013	WM-SS-3 1-1.5 XI74C 10/03/2013	WM-SS-4 0-0.5 XI74D 10/03/2013	WM-SS-4 1-1.5 XI74E 10/03/2013
TOTAL METALS (mg/kg)																
Methods EPA200.8/ SW6010C/SW7471A																
Arsenic	7	3.1	5.8	3.4				3.0		3.7			5.0			
Cadmium	80	0.3	0.2	0.2				0.2		0.4			0.3			
Chromium	2,000	18.2	37.2	18.0				16.5		48.8			24.3			
Copper	36	22.6 J	45.7	16.3		23		81.4 J	38.9	44.5	8,540		46.8	37.6	32.4	47.5
Lead	250	5.1	5.8	2.9				31.1 J	10	50.7	43		8.0	3.32 J	5	7
Mercury	0.16	0.03 U	0.04	0.03 U				0.10 J	0.12	0.09	0.57		0.48	0.04	0.0220 J	0.05
Nickel		14	44	18												
Zinc	100	40	77	29				233	79	205	217		156	60	53	85
TCLP METALS (mg/L)																
SW6010C/SW7470A																
Arsenic								0.2 U		0.2 U						
Barium								0.37		0.29						
Cadmium								0.01 U		0.01 U						
Chromium								0.02 U		0.02 U						
Lead								0.1 U		0.1 U						
Mercury								0.0001 U		0.0001 U						
Selenium								0.2 U		0.2 U						
Silver								0.02 U		0.02 U						
TOTAL PETROLEUM HYDROCARBONS (mg/kg)																
NWTPH-Dx																
Diesel Range Organics	2,000	950	1,200	4,900	960			15		23			16			
Lube Oil	2,000	13 U	14 U	12 U	13 U			84		100			150			
NWTPH-Gx																
Gasoline	100	93	100	110	110											
PAHs (µg/kg)																
Method SW8270DSIM																
Naphthalene	2,300	49 U	130 M	95 U				4.6 U		6.2			4.9 U			
2-Methylnaphthalene	320,000	460	1,000	3,800				5.6		8.6			4.9 U			
1-Methylnaphthalene	35,000	670	920	3,600				4.6 U		5.0 U			4.9 U			
Acenaphthylene	---	51	4.6 U	95 U				4.6 U		5.0 U			4.9 U			
Acenaphthene	340	49 U	24	330				4.6 U		5.0 U			4.9 U			
Fluorene	470	100	140	680				4.6 U		6.5			4.9 U			
Phenanthrene	---	92	140	530				38		53			4.9 U			
Anthracene	4,500	49 U	7.6	95 U				8.2		14			4.9 U			
Fluoranthene	3,200	49 U	4.6 U	95 U				87		97			5.8			
Pyrene	20,000	49 U	5.2	95 U				70		75			6.0			
Benzo(a)anthracene		49 U	4.6 U	95 U				39		33			4.9 U			
Chrysene		49 U	4.6 U	95 U				57		63			4.9 U			
Benzo(a)pyrene	140	49 U	4.6 U	200 M				52		48			4.9 U			
Indeno(1,2,3-cd)pyrene		49 U	14 M	290 M				45		47			4.9 U			
Dibenz(a,h)anthracene		49 U	4.6 U	95 U				10		9.8			4.9 U			
Benzo(g,h,i)perylene	---	49 U	4.7	95 U				51		66			5.0			
Dibenzofuran	---	52	85	360				4.6 U		5.0 U			4.9 U			
Total Benzofluoranthenes		49 U	4.6 U	95 U				120		120			4.9 U			
TEQ	140	ND	1.4	229				74		70			ND			

**TABLE 1
BOUNDARY FISH ANALYTICAL RESULTS
WESTMAN MARINE SITE
PORT OF BELLINGHAM
BLAINE, WASHINGTON**

	Soil Screening Level (Unsaturation)	WM-SS-5	WM-SS-6	WM-SS-6	WM-SS-7	WM-SS-9	WM-SS-10	WM-SS-11	WM-SS-12	WM-SS-13	WM-SS-14	WM-SS-15	WM-SS-16	WM-SS-17	WM-SS-18	WM-SS-19
		0-0.5	0-0.5	1-1.5	0-0.5	0.75-1.0	2.0-2.25	0.75-1.0	0.75-1.0	0.75-1.0	2.0-2.25	0.75-1.0	0.75-1.0	0.75-1.0	2.0-2.25	0.75-1.0
		XI41D	XI41E	XI74F/XJ59A	XI41F	XK09B	XK09G	XK09H	XK09I	XK09C	XK09F	XK09J	XK09A	XK09D	XK09E	XK09K
		10/03/2013	10/03/2013	10/03/2013	10/03/2013	10/15/2013	10/15/2013	10/16/2013	10/16/2013	10/15/2013	10/15/2013	10/16/2013	10/15/2013	10/15/2013	10/15/2013	10/16/2013
TOTAL METALS (mg/kg)																
Methods EPA200.8/SW6010C/SW7471A																
Arsenic	7	2.3	4.0		3.1											
Cadmium	80	0.2	1.2		0.2											
Chromium	2,000	13.6	22.0		21.4											
Copper	36	47.6	92.0	29.4	27.0	15.2	103	25.9	40.4	12.0	12	19.7	20.6	13.6	24.0	27.9
Lead	250	7.4	45.7	11.4	7.4											
Mercury	0.16	0.02 U	0.22	0.05	0.03	0.02 U	1.46	0.02	0.05	0.02 U	0.04	0.04	0.03	0.02 U	0.03	0.03
Nickel																
Zinc	100	84	339	73	53	31	127	51	68	23	13	32	45	34	52	50
TCLP METALS (mg/L)																
SW6010C/SW7470A																
Arsenic																
Barium																
Cadmium																
Chromium																
Lead																
Mercury																
Selenium																
Silver																
TOTAL PETROLEUM HYDROCARBONS (mg/kg)																
NWTPH-Dx																
Diesel Range Organics	2,000	5.5	110		5.6 U											
Lube Oil	2,000	44	160		11 U											
NWTPH-Gx																
Gasoline	100															
PAHs (µg/kg)																
Method SW8270DSIM																
Naphthalene	2,300	4.9 U	8.4	5.5	4.6 U	4.7 U	4.8 U	4.4 U	4.8 U	4.8 U	4.6 U	4.8 U	4.7 U	4.7 U	4.6 U	8.8
2-Methylnaphthalene	320,000	4.9 U	14	29	4.6 U	4.7 U	15	4.4 U	4.8 U	4.8 U	4.6 U	4.8 U	4.7 U	4.7 U	4.6 U	12
1-Methylnaphthalene	35,000	4.9 U	12	14	4.6 U	4.7 U	6.2	4.4 U	4.8 U	4.8 U	4.6 U	4.8 U	4.7 U	4.7 U	4.6 U	4.6 U
Acenaphthylene	---	4.9 U	65	9.1	11											
Acenaphthene	340	4.9 U	16	4.6 U	4.6 U											
Fluorene	470	4.9 U	32	10	4.6 U											
Phenanthrene	---	9.4	360	77	39											
Anthracene	4,500	4.9 U	320	97	14											
Fluoranthene	3,200	22	950	220	120											
Pyrene	20,000	19	780	190	130											
Benzo(a)anthracene		10	590	140	82	4.7 U	8.5	4.4 U	8.2	4.8 U	4.6 U	4.8 U	4.7 U	6.2	21	4.6 U
Chrysene		18	570	160	73	4.7 U	9.5	4.4 U	8.7	4.8 U	4.6 U	4.8 U	7.4	6.1	27	4.6 U
Benzo(a)pyrene	140	18	450	140	78	4.7 U	19	10	18	4.8 U	11	4.8 U	14	16	30	10
Indeno(1,2,3-cd)pyrene		15	330	73	41	4.7 U	22	14	18	4.8 U	15	4.8 U	17	18	27	15
Dibenz(a,h)anthracene		4.9 U	110	22	13	4.7 U	26	4.4 U	26	4.8 U	4.6 U	4.8 U	26	25	28	4.6 U
Benzo(g,h,i)perylene	---	16	360	89	48											
Dibenzofuran	---	4.9 U	16	6.8	4.6 U											
Total Benzofluoranthenes		42	930	260	140	4.7 U	20	4.4 U	14	4.8 U	4.6 U	4.8 U	9.4	14	50	4.6 U
TEQ	140	25	652	191	106	ND	27	11	25	ND	13	ND	19	22	43	12

**TABLE 1
BOUNDARY FISH ANALYTICAL RESULTS
WESTMAN MARINE SITE
PORT OF BELLINGHAM
BLAINE, WASHINGTON**

	Soil Screening Level (Unsaturated)	WM-SS-20	WM-SS-21	WM-SS-22	WM-SS-23	WM-BF-SS-24	WM-BF-SS-25	WM-BF-SS-26	WM-BF-SS-27	WM-BF-SS-28	WM-BF-SS-29	WM-BF-SS-30	WM-BF-SS-31	WM-BF-GP-1	WM-BF-GP-2	WM-BF-GP-3	WM-BF-GP-4
		3.0	3.0	3.0	3.0	2.3-2.5	2.3-2.5	2.3-2.5	2.3-2.5	2.3-2.5	2.3-2.5	2.3-2.5	2.3-2.5	9-10	9-10	8.5-9.5	8.5-9.5
		XK09L	XK09M	XK09N	XK09O	XL60B	XL60C	XL60D	XL60E	XL60F	XL60G	XL60H	XL60I	XL10A	XL10B	XL10C	XL10D
		10/16/2013	10/16/2013	10/16/2013	10/16/2013	10/28/2013	10/28/2013	10/28/2013	10/28/2013	10/28/2013	10/28/2013	10/28/2013	10/28/2013	10/23/2013	10/23/2013	10/23/2013	10/23/2013
TOTAL METALS (mg/kg)																	
Methods EPA200.8/ SW6010C/SW7471A																	
Arsenic	7	24.3	10.1	15.1	2.0	22.1	143	3.5	2.6	4.4	7.1	4.2	2.1				
Cadmium	80	1.1	0.7	0.4	0.2	1.1 J	1.6	2.0	0.2	0.7	0.3	0.5	0.5				
Chromium	2,000	42.6	26.2	13.6	6.0	47.1 J	49.9	11.9	7.1	11.1	9.0	8.7	7.9				
Copper	36	1,340	198	186	3	1,830	3,690	62.7	18	98	93.0	61.6	21				
Lead	250	976	52.3	28.6	0.7	3,870 J	1,650	50.6	1.1	29.2	14.8	5.2	6.3				
Mercury	0.16	20.5	1.37	2.57	0.02 U	17.7	104	0.49	0.03	0.79	0.68	0.17	0.05				
Nickel						31	22	15	11	10	16	11	8				
Zinc	100	814	233	177	5 U	1,630	1,030	189	19	101	71	73	21				
TCLP METALS (mg/L)																	
SW6010C/SW7470A																	
Arsenic																	
Barium																	
Cadmium																	
Chromium																	
Lead																	
Mercury																	
Selenium																	
Silver																	
TOTAL PETROLEUM HYDROCARBONS (mg/kg)																	
NWTPH-Dx																	
Diesel Range Organics	2,000	320	18	37	5.2 U									11	6.7	6.3 U	6.5 U
Lube Oil	2,000	680	58	34	10 U									21	12 U	13 U	13 U
NWTPH-Gx																	
Gasoline	100													10 U	7.3 U	7.0 U	6.8 U
PAHs (µg/kg)																	
Method SW8270DSIM																	
Naphthalene	2,300	73	12	4.9 U	4.6 U	170	560	32 U	15 U	32 U	14 U	14 U	15 U				
2-Methylnaphthalene	320,000	99	27	14	4.6 U	89	650	32 U	15 U	32 U	14 U	14 U	15 U				
1-Methylnaphthalene	35,000	50	13	6.2	4.6 U	86	640	32 U	15 U	32 U	14 U	14 U	15 U				
Acenaphthylene	---	33	4.6 U	4.9 U	4.6 U	80	1300	32 U	15 U	32 U	14 U	14 U	15 U				
Acenaphthene	340	20	4.6 U	4.9 U	4.6 U	490	450	36	15 U	32 U	14 U	14 U	15 U				
Fluorene	470	24	5.8	4.9 U	4.6 U	350	920	33	15 U	32 U	14 U	14 U	15 U				
Phenanthrene	---	380	71	15	4.6 U	6,000	12,000	750	15 U	52	14 U	14 U	15 U				
Anthracene	4,500	87	14	4.9 U	4.6 U	1,600	1,400	100	15 U	32 U	14 U	14 U	15 U				
Fluoranthene	3,200	590	130	29	4.6 U	7,800	15,000	1,800	15 U	81	14 U	20	15 U				
Pyrene	20,000	460	98	24	4.6 U	9,300	20,000	1,900	15 U	110	14 U	24	15 U				
Benzo(a)anthracene		270	70	13	4.6 U	4,400	6,600	610	15 U	54	14 U	14 U	15 U				
Chrysene		390	78	17	4.6 U	4,200	11,000	1,300	15 U	73	14 U	28	15 U				
Benzo(a)pyrene	140	330	64	24	10 M	4,000	8,600	550	15 U	63	14 U	14 U	15 U				
Indeno(1,2,3-cd)pyrene		330	54	26	14 M	2,300	5,900	360	15 U	68	14 U	17	15 U				
Dibenz(a,h)anthracene		140	35	28	4.6 U	640	1,600	110	15 U	32 U	14 U	14 U	15 U				
Benzo(g,h,i)perylene	---	490	60	18	4.6 U	2,900	7,200	510	15 U	110	14 U	31	15 U				
Dibenzofuran	---	27	4.6 U	4.9 U	4.6 U	150	330	32 U	15 U	32 U	14 U	14 U	15 U				
Total Benzofluoranthenes		770	140	32	4.6 U	6,300	15,000	1,700	32	190	38	71	32				
TEQ	140	485	95	34	11	5,406	11,620	841	3.2	95	3.8	9	3.2				

U = Indicates the compound was not detected at the reported concentration.
 J = Indicates the analyte was positively identified; the associated numerical value is the approximate concentration of the analyte in the sample.
 Bold = Detected compound.
 Box = Exceedance of cleanup level.