

October 25, 2017

Mr. Roger Nye
Ecology Site Manager
Washington State Department of Ecology - NWRO
3190 160th Ave SE
Bellevue, WA 98008-5452

RE: Response to Ecology Request for Information
Site Name: Tosco 25535330857
Site Address: 600 Westlake Ave N, Seattle WA 98109
Facility Site ID: 46445373
Cleanup Site ID No.: 6134
VCP Project No. : NW1714
ATC Project No. Z076000073

Dear Mr. Nye:

ATC Group Services LLC (ATC) is pleased to submit this letter to the Washington State Department of Ecology (Ecology) for the above referenced facility (Site) documenting additional information regarding the status of cleanup activities. Previously, ATC received a letter from Ecology dated July 17, 2017 which requested information regarding the status of the VCP project. As reported in ATC's response to Ecology dated August 16, 2017, the most recent cleanup status report prepared for this Site was dated May 5, 2017, which documented air sparge (AS) and soil vapor extraction (SVE) remediation system activities conducted during the 3rd and 4th Quarters, 2016. Following conversations between ATC and Ecology regarding VCP requirements for the Site, ATC received an email from Mr. Bob Warren on August 24, 2017 which further described Ecology's requirements to remain in the VCP. This letter has been prepared in response to Mr. Warren's August 24, 2017 email.

As requested by Mr. Warren in his August 24, 2017 email, the following item is addressed below;

An aggressive remedial activity schedule (with delivery dates for each MTCA milestone to Ecology) –

Remedial Activity Schedule -

- July 29-August 3, 2017 – Prepped on-site AS/SVE system for restart. Determined blowers required repair prior to system startup
- Week of November 13th, 2017 – Blowers are scheduled to be replaced
- Week of November 27th, 2017 – System restart scheduled
- December 2017 through February 2018 – AS/SVE system will be operated.

- January 2018 – a Remedial Investigation and Cleanup Action Plan (RI/CAP) will be submitted to Ecology, with an opinion requested. The RI/CAP will summarize investigations and remedial actions (excavations and AS/SVE installation and operations) conducted from 1992 through the present, including AS/SVE system progress. The report will also describe pending remedial excavation activities, scheduled for the 3rd Quarter 2018.
- 3rd Quarter 2018 – The northwest quarter of the property is scheduled to be excavated, in conjunction with scheduled Vulcan construction activities.
- 1st Quarter 2019 – A Cleanup Action Report (CAR) will be submitted, following completion of remedial excavation activities.

We appreciate your willingness to work with us, as we attempt to satisfy both the requirements and the intent of the VCP. If you have questions regarding this letter, please contact me at 206.781.1449.

Sincerely,
ATC Group Services LLC



Elisabeth Silver, L.G.
Senior Project Manager

cc: Mr. Ed Ralston – Phillips66
Mr. Bob Warren, Ecology, NWRO
Ms. Sonia Fernandez, Ecology, NWRO (email)



Elisabeth S. Silver