

APPENDIX D
Play Area Groundwater Infrastructure Installation As-Built
Drawings

GAS WORKS PARK SITE

PLAY AREA GROUNDWATER

INFRASTRUCTURE INSTALLATION


SHEET INDEX:

- 1.0 COVER SHEET
- ~~2.0 GENERAL NOTES~~
- ~~2.1 CONSTRUCTION NOTES~~
- 3.0 PRE-CONSTRUCTION CONDITIONS
- 3.1 EXISTING SURVEY CONTROL
- 4.0 INJECTION SYSTEM LAYOUT
- 4.1 INJECTION SYSTEM ELEVATIONS
- 5.0 TRENCHING AND INJECTION SYSTEM DETAILS
- 6.0 MONITORING WELL SURFACE COMPLETION CONSTRUCTION SEQUENCING - BRICK PLAZA
- 7.0 MONITORING WELL SURFACE COMPLETION CONSTRUCTION SEQUENCING - PLAYGROUND
- 8.0 WELL CONSTRUCTION SCHEMATIC DETAILS


DATUM:
 VERTICAL = NAVD88
 HORIZONTAL = NAD 83/91

CONTACTS:
OWNER:
 PUGET SOUND ENERGY
 PO BOX 90868, PSE-12
 BELLEVUE, WA 98009
 CONTACT: JOHN RORK
 (425) 456-2228
PROPERTY OWNER (GAS WORKS PARK):
 SEATTLE PARKS AND RECREATION
 800 MAYNARD AVENUE SOUTH, 3RD FLOOR
 SEATTLE, WA 98134
 CONTACT: DAVID GRAVES
 (206) 684-7048
ENGINEER:
 GEOENGINEERS, INC.
 600 STEWART STREET #1700
 SEATTLE, WA 98101
 CONTACT: CHRIS BAILEY
 (206) 728-2674

PROPERTY INFO:
 ZONE: IB/U45
 KING CO. ASSESSOR PARCEL NO.: 124970-0005
 OWNER: SEATTLE PARKS & RECREATION
 SITE ADDRESS: 1801 N NORTHLAKE WAY, SEATTLE, WA 98103
 LEGAL DESCRIPTION: BURKES 1ST ADD ALL BLKS 1 & 2 4 THRU 6 & 9 THRU 11 ALSO BLKS 42 THRU 44 LAKE UNION SHORELANDS ALSO BLK 3 LLEWELLYN'S SUPL BLK 3 BURKES 1ST ALSO BLK 43A LAKE UNION SD LDS 2ND SUPL TGW POR VAC STS ADJ LESS ST & TGW POR VAC N NORTHLAKE PL ADJ AS VAC BY SEATTLE ORD NO 112955



VICINITY MAP
 SCALE: NTS




SITE MAP
 SCALE: NTS

Plotted: 08/29/2017, 19:46 | csl:ckkel P:\00166846\01\CAD\Task_1803_Play Area_Action\Interim_Action_Design\RO3_Absault\016684601_Sht_01_1.0 [Cover Sheet].dwg

NO.	DATE	BY	REVISION

600 STEWART ST : SUITE 1700 : SEATTLE, WA 98101 : 206-728-2674 : WWW.GEOENGINEERS.COM



GAS WORKS PARK SITE
 PLAY AREA GROUNDWATER INFRASTRUCTURE INSTALLATION AS-BUILT
 SEATTLE, WASHINGTON


COVER SHEET

DRAWN: CFS	PROJ NO: 0186-846-01
DESIGN: SMS	SHEET 1 OF 9
CHECKED: CLB	DATE: 08.30.2017
SHEET NO.	1.0




AS-BUILT

Plotted: 08/29/2017, 19:47 | csl:ckel P:\00166846\01\CAD\Task_1803 Play Area Action\Interim Action Design\RD3 (As-built)\016684601_Sht.02_3.0 [Pre-Construction Conditions].dwg



- NOTES:**
1. VERTICAL DATUM NAVD88.
 2. EXISTING CONDITIONS FROM SEATTLE PARKS AND RECREATION 11-06-02 AS BUILT DRAWINGS LAST REVISED MARCH 2014.
 3. OUTFALL C AND D BASED ON APS DECEMBER 5, 2014 SURVEY.

- LEGEND**
- 30 --- EXISTING CONTOUR (NAVD88)
 - SD--- EXISTING STORMDRAIN
 - W--- EXISTING WATER
 - E--- EXISTING ELECTRICAL
 - IRR--- EXISTING IRRIGATION
 - [Dashed Box] FORMER SUBSURFACE CONCRETE TANKS
 - [Dashed Line] PLAY AREA RENOVATION FOOTPRINT
 - [Dotted Line] APPROXIMATE EDGE OF EXISTING IMPERMEABLE LINER
 - [Shaded Area] EXISTING ASPHALT, GRAVEL, AND/OR CONCRETE PATHS
 - [Well Symbol] EXISTING MONITORING WELL - FILL
 - [Well Symbol] EXISTING MONITORING WELL - OUTWASH



NO.	DATE	BY	REVISION

GEOENGINEERS

600 STEWART ST : SUITE 1700 : SEATTLE, WA 98101 : 206-728-2674 : WWW.GEOENGINEERS.COM




GAS WORKS PARK SITE
PLAY AREA GROUNDWATER INFRASTRUCTURE INSTALLATION AS-BUILT
SEATTLE, WASHINGTON

PRE-CONSTRUCTION CONDITIONS

DRAWN: CFS	PROJ NO: 0186-846-01
DESIGN: SMS	SHEET 2 OF 9
CHECKED: CLB	DATE: 08.30.2017
SHEET NO.	3.0

AS-BUILT

Plotted: 08/29/2017, 19:47 | csl:ckel P:\00166846\01\CAD\Task_1803 Play Area Action\Interim Action Design\R03 AsBuilt\016684601_Sht.03_3.1_Existing Survey Control.dwg



PLAY AREA RENOVATION FOOTPRINT

PLAY AREA LOCATION, SEE SHEET 3.0

APPROXIMATE EDGE OF EXISTING IMPERMEABLE LINER


CRACKING TOWERS

LAKE UNION

NATIONAL GEODETIC SURVEY (NGS) MONUMENT
 PID: SY4165
 DESIGNATION: SAG
 N: 238698.53
 E: 1270072.05
 EL: NOT AVAILABLE

WSDOT MONUMENT
 ID: 3967
 DESIGNATION: BRIAN CARY
 N: 238736.232
 E: 1270358.588
 EL: 35.21

- NOTES:
- HORIZONTAL DATUM: WASHINGTON STATE PLANE, NAD83, NORTH ZONE, US FOOT
 VERTICAL DATUM: NAVD88
 - EXISTING CONDITIONS FROM SEATTLE PARKS AND RECREATION 11-06-02 AS BUILT DRAWINGS LAST REVISED MARCH 2014.
 - SURVEY CONTROL PROVIDED BY TRUE NORTH LAND SURVEYING, INC.



NO.	DATE	BY	REVISION

GEOENGINEERS

600 STEWART ST : SUITE 1700 : SEATTLE, WA 98101 : 206-728-2674 : WWW.GEOENGINEERS.COM



GAS WORKS PARK SITE
 PLAY AREA GROUNDWATER INFRASTRUCTURE INSTALLATION AS-BUILT
 SEATTLE, WASHINGTON

EXISTING SURVEY CONTROL

DRAWN: CFS	PROJ NO: 0186-846-01
DESIGN: SMS	SHEET 3 OF 9
CHECKED: CLB	DATE: 08.30.2017
SHEET NO.	3.1

AS-BUILT


Plotted: 08/29/2017, 19:47 | csl:ckel P:\00166846\01\CAD\Task_1803 Play Area Action\Infirm Action Design\R03 As-built\016684601_Sht.04_4.0 [Injection System Layout].dwg

INJECTION WELLS				
WELL ID	NORTHING	EASTING	GROUND SURFACE AT TIME OF INSTALLATION (MARCH - APRIL 2017)	TOP OF 90° ELBOW ^A
			ELEVATION FT (NAVD88)	
A1	239171.14	1270661.05	26.75	25.04
A2	239154.91	1270651.15	26.87	24.92
A3	239134.46	1270648.11	26.99	25.50
A4	239115.96	1270637.76	27.44	25.58
A5	239088.96	1270634.15	29.38	26.86
B1	239170.51	1270686.12	26.83	24.19
B2	239156.70	1270679.68	26.64	24.40
B3	239148.72	1270679.61	26.61	24.18
B4	239136.33	1270678.98	26.76	24.38
B5	239131.24	1270677.21	26.76	24.31
B6	239116.94	1270674.15	27.00	24.50
B7	239103.60	1270658.44	27.33	24.69
B8	239085.68	1270661.88	29.44	26.44
C1	239171.07	1270717.40	31.11	25.87
C2	239163.52	1270711.53	30.81	25.92
C3	239153.65	1270710.85	30.80	26.03
C4	239143.04	1270710.36	30.69	26.37
C5	239135.08	1270708.63	30.73	26.14
C6	239119.81	1270702.75	30.90	26.30
C7	239116.76	1270698.62	30.87	26.30
C8	239110.16	1270688.96	30.88	26.39
C9	239080.68	1270689.61	28.96	26.50
C10	239072.82	1270717.81	28.30	25.67
C11	239080.59	1270743.78	27.45	24.73
C12	239095.06	1270758.65	27.43	24.51
D1	239170.34	1270735.83	30.77	25.97
D2	239166.43	1270735.63	30.56	25.82
D3	239152.19	1270736.47	30.33	25.80
D4	239149.00	1270736.02	30.44	25.95
D5	239131.33	1270735.09	30.41	26.01
D6	239127.76	1270735.17	30.56	25.94
D7	239113.05	1270730.11	27.99	25.63
D8	239109.15	1270729.73	28.03	25.48
D9	239098.48	1270727.69	27.82	25.19
D10	239095.41	1270726.05	27.88	25.29

A. TOP OF 90° ELBOW IS THE HIGHEST POINT ON THE INJECTION WELLS. SEE SHEET 8.0 FOR WELL SCHEMATIC.

MONITORING WELLS				
WELL ID	NORTHING	EASTING	TOP OF MONUMENT ^A	TOP OF PVC CASING
			ELEVATION FT (NAVD88)	
MW-41S	239123.85	1270626.07	B	29.02
MW-41D	239126.07	1270628.03	B	29.19
MW-42S	239153.02	1270667.56	B	27.82
MW-43S	239087.49	1270677.38		29.03
MW-44S	239159.31	1270720.72	B	30.29
MW-45S	239142.50	1270725.64	B	30.74
MW-45D	239138.49	1270727.34	B	30.00
MW-46S	239143.44	1270760.23		24.84
MW-46D	239148.59	1270760.61		24.92
MW-47S	239111.94	1270743.90	B	29.80
MW-48D	239081.86	1270756.15		26.80
MW-49D	239063.29	1270775.15		26.15
MW-50D	239117.04	1270793.29		25.52
MW-51S	239136.65	1270795.79		25.37
MW-52D	239147.84	1270796.96		25.31

A. TOP OF MONUMENT IS THE HIGHEST POINT ON THE MONITORING WELLS. THE WELL MONUMENTS ARE FLUSH WITH GROUND SURFACE. SEE SHEET 8.0 FOR WELL SCHEMATIC.
 B. WELL DOES NOT CURRENTLY HAVE A FINISHED MONUMENT AND IS IN CONSTRUCTION SEQUENCING STAGES DESCRIBED IN SHEET 6.0 OR 7.0 AND MONUMENT COMPLETION WILL FOLLOW SPR CONSTRUCTION.



LEGEND


- 30 --- EXISTING CONTOUR (NAVD88)
- SD EXISTING STORMDRAIN
- w- EXISTING WATER
- E- EXISTING ELECTRICAL
- [] EXISTING SUBSURFACE CONCRETE TANKS
- PLAY AREA RENOVATION FOOTPRINT
- APPROXIMATE EDGE OF EXISTING IMPERMEABLE LINER
- [] EXISTING ASPHALT, GRAVEL, AND/OR CONCRETE
- [] EXISTING MONITORING WELL - FILL
- [] EXISTING MONITORING WELL - OUTWASH
- [] AS-BUILT INJECTION SYSTEM LAYOUT
- A1 [] INJECTION WELL - FILL
- B3 [] INJECTION WELL - OUTWASH
- MW-46S [] MONITORING WELL - FILL
- MW-46D [] MONITORING WELL - OUTWASH
- TRENCHED INJECTION PIPE
- [] SYSTEM VAULT
- APPROXIMATE LOCATION OF CONTROLLED DENSITY FILL (CDF) BACKFILL AREAS

NOTE:
 INJECTION SYSTEM SURVEY INFORMATION PROVIDED BY TRUE NORTH LAND SURVEYING INC. AUGUST 14, 2017. VERTICAL DATUM IS NAVD88.

NO.	DATE	BY	REVISION

GEOENGINEERS

600 STEWART ST. SUITE 1700. SEATTLE, WA 98101. 206-728-2674. WWW.GEOENGINEERS.COM





GAS WORKS PARK SITE
 PLAY AREA GROUNDWATER INFRASTRUCTURE INSTALLATION AS-BUILT
 SEATTLE, WASHINGTON

INJECTION SYSTEM LAYOUT

DRAWN: CFS PROJ NO: 0186-846-01
 DESIGN: SMS SHEET 4 OF 9
 CHECKED: CLB DATE: 08.30.2017
 SHEET NO. **4.0**

AS-BUILT





AS-BUILT INJECTION SYSTEM LAYOUT

- A1 ● INJECTION WELL - FILL
- B3 ■ INJECTION WELL - OUTWASH
- MW-46S ● MONITORING WELL - FILL
- MW-46D ● MONITORING WELL - OUTWASH
- TRENCHED INJECTION PIPE
- SYSTEM VAULT
- APPROXIMATE LOCATION OF CONTROLLED DENSITY FILL BACKFILL AREAS

SCALE IN FEET

NOTE:
INJECTION SYSTEM SURVEY INFORMATION PROVIDED BY TRUE NORTH
LAND SURVEYING INC. AUGUST 14, 2017. VERTICAL DATUM IS NAVD88.

NO.	DATE	BY	REVISION

600 STEWART ST. SUITE 1700. SEATTLE, WA 98101. 206-728-2674. WWW.GEOENGINEERS.COM



GAS WORKS PARK SITE
PLAY AREA GROUNDWATER INFRASTRUCTURE INSTALLATION AS-BUILT
SEATTLE, WASHINGTON





INJECTION SYSTEM ELEVATIONS

DRAWN: CFS	PROJ NO: 0186-846-01
DESIGN: SMS	SHEET 5 OF 9
CHECKED: CLB	DATE: 08.30.2017
SHEET NO.	4.1





Plotted: 08/29/2017, 19:47 | csl:skel | P:\00186846\01\CAD\Task: 1803 Play Area Action\Interim Action Design\RD3 AsBuilt\018684601_Sht.05_4.1 Injection System Elevations.dwg

Plotted: 08/29/2017, 19:48 | csl:skel P:\00166846\01\CAD\Task_1803 Play Area Action\Interim Action Design\RD3\Asbuilt\016684601_Sht.06_5.0 Trenching & Injection System Details.dwg



INJECTION PIPING AND TRENCH DETAIL
SCALE: NOT TO SCALE 5.0



WEST VAULT
CONTRACTOR INSTALLED OLDCASTLE PRECAST VAULT MODEL 444-LA AND WATER TIGHT LID

EAST VAULT
CONTRACTOR INSTALLED OLDCASTLE PRECAST VAULT MODEL 504-LA AND WATER TIGHT LID




Know what's below.
Call before you dig.

NO.	DATE	BY	REVISION

GEOENGINEERS

600 STEWART ST. SUITE 1700. SEATTLE, WA 98101. 206-728-2674. WWW.GEOENGINEERS.COM




GAS WORKS PARK SITE
PLAY AREA GROUNDWATER INFRASTRUCTURE INSTALLATION AS-BUILT
SEATTLE, WASHINGTON

TRENCHING AND INJECTION SYSTEM DETAILS


DRAWN: CFS PROJ NO: 0186-846-01
DESIGN: SMS SHEET 6 OF 9
CHECKED: CLB DATE: 08.30.2017
SHEET NO. **5.0**

AS-BUILT




WELL CONDITION DURING CONSTRUCTION (STAGE 1)
COMPLETED

- NOTES:
1. MONITORING WELL INSTALLATION COMPLETED BY LICENSED WELL DRILLER PRIOR TO MOBILIZATION BY SPR RENOVATION CONTRACTOR.
 2. MONITORING WELL PROTECTION INSTALLED BY WELL DRILLER.
 3. TEMPORARY WELL PROTECTION COMPLETED BY WELL DRILLERS JUNE 2017.



WELL CONDITION DURING CONSTRUCTION (STAGE 2)
TO BE COMPLETED


- NOTES:
1. SPR RENOVATION CONTRACTOR COMPLETES BACKFILL AND BRICK LAYING AROUND PROTECTED MONITORING WELL. CONTRACTOR TO EXERCISE CAUTION DURING BACKFILLING OPERATIONS AND PROTECT THE MONITORING WELL FROM DAMAGE.
 2. SPR RENOVATION CONTRACTOR TO NOTIFY GEOENGINEERS AFTER COMPLETION OF BRICK LAYING ACTIVITIES.
 3. ALLOW APPROXIMATELY 90-180 DAYS FOR BRICK INSTALLATION BY SPR.



FINAL WELL CONDITION (STAGE 3)
TO BE COMPLETED


- NOTES:
1. LICENSED WELL DRILLER TO INSTALL WELL MONUMENT AT REQUIRED ELEVATION BASED ON SURROUNDING BRICK SURFACE. WELL DRILLER TO REMOVE WOOD FORM AND POUR CEMENT MONUMENT BASE FLUSH WITH SURROUNDING BRICK.

MONITORING WELL SURFACE COMPLETION CONSTRUCTION SEQUENCING - BRICK FINAL SURFACE 1
SCALE: NOT TO SCALE 6.0



DIMENSIONS		
SIZE	A	B
8-IN MANHOLE	9-3/4 IN	8-5/8 IN

MONUMENT DETAIL 2
SCALE: NOT TO SCALE 6.0



MONITORING WELL SURFACE COMPLETION IN BRICK SURFACE 3
SCALE: NOT TO SCALE 6.0




Plotted: 08/29/2017, 2:10:03 | csl:ckel | P:\00168846\01\CAD\Task_1803_Play Area Action\Interim Action_Design\03_Asbuilt\016884601_Sht.07 - Sht.08_6.0 & 7.0 [Well Head Details].dwg

NO.	DATE	BY	REVISION

GEOENGINEERS

600 STEWART ST. SUITE 1700 • SEATTLE, WA 98101 • 206-728-2674 • WWW.GEOENGINEERS.COM




GAS WORKS PARK SITE
PLAY AREA GROUNDWATER INFRASTRUCTURE INSTALLATION AS-BUILT
SEATTLE, WASHINGTON

MONITORING WELL SURFACE COMPLETION CONSTRUCTION SEQUENCING BRICK PLAZA

DRAWN: CFS	PROJ NO: 0186-846-01
DESIGN: SMS	SHEET 7 OF 9
CHECKED: CLB	DATE: 08.30.2017
SHEET NO.	6.0


AS-BUILT

Plotted: 08/29/2017, 2:1:03 | csl:ckel P:\00166846\01\CAD\Task - 1803 Play Area Action\Interim Action Design\R03 AsBuilt\016684601_Sht.07 - Sht.08_6.0 & 7.0 [Well Head Details].dwg




WELL CONDITION DURING CONSTRUCTION (STAGE 1)
COMPLETED

- NOTES:
- MONITORING WELL INSTALLATION SHALL BE COMPLETED BY LICENSED WELL DRILLER PRIOR TO MOBILIZATION BY SPR RENOVATION CONTRACTOR.
 - MONITORING WELL PROTECTION SHALL BE INSTALLED BY WELL DRILLER.
 - TEMPORARY WELL PROTECTION COMPLETED BY WELL DRILLERS JUNE 2017.



WELL CONDITION DURING CONSTRUCTION (STAGE 2)
TO BE COMPLETED

- NOTES:
- SPR RENOVATION CONTRACTOR WILL COMPLETE AGGREGATE BACKFILLING AND GRADING TO PVC PROTECTION PIPE. CONTRACTOR TO EXERCISE CAUTION DURING BACKFILLING OPERATIONS AND PROTECT THE MONITORING WELL FROM DAMAGE.
 - SPR RENOVATION CONTRACTOR WILL NOTIFY GEOENGINEERS AFTER BACKFILLING.
 - ALLOW APPROXIMATELY 90-180 DAYS FOR INSTALLATION BY SPR.




WELL CONDITION DURING CONSTRUCTION (STAGE 3)
TO BE COMPLETED

- NOTES:
- LICENSED WELL DRILLER TO SET MANHOLE AND CONCRETE BASE AT PROPOSED ELEVATION OF PIP SURFACE TO BE INSTALLED BY SPR.
 - AFTER CONCRETE BASE SETS, LICENSED WELL DRILLER TO CUT PVC PIPE FORM WITH SURROUNDING AGGREGATE SURFACE AND REMOVE.
 - SPR CONTRACTOR TO INSTALL PIP SURFACE FLUSH WITH WELL MONUMENT.


MONITORING WELL SURFACE COMPLETION CONSTRUCTION SEQUENCING - POURED IN PLACE FINAL SURFACE 1

SCALE: NOT TO SCALE 7.0



MONUMENT DETAIL 2

SCALE: NOT TO SCALE 7.0



MONITORING WELL SURFACE COMPLETION IN POURED-IN-PLACE (PIP) RUBBER SURFACE 3

SCALE: NOT TO SCALE 7.0




Know what's below.
Call before you dig.

NO.	DATE	BY	REVISION

GEOENGINEERS

600 STEWART ST : SUITE 1700 : SEATTLE, WA 98101 : 206-728-2674 : WWW.GEOENGINEERS.COM




GAS WORKS PARK SITE
PLAY AREA GROUNDWATER INFRASTRUCTURE INSTALLATION AS-BUILT
SEATTLE, WASHINGTON

MONITORING WELL SURFACE COMPLETION CONSTRUCTION SEQUENCING PLAYGROUND

DRAWN: CFS	PROJ NO: 0186-846-01
DESIGN: SMS	SHEET 8 OF 9
CHECKED: CLB	DATE: 08.30.2017
SHEET NO.	7.0

AS-BUILT


Plotted: 08/29/2017, 17:56 | csl:skel P:\00166846\1\CAD\Task: 1803 Play Area Action\Interim Action Design\R03 As-built\016684601_Sht.09_6.0 [Well Construction Schematic Details].dwg



MONITORING WELL SCHEMATIC

SCALE: NOT TO SCALE

1
8.0



INJECTION WELL SCHEMATIC

SCALE: NOT TO SCALE

2
8.0

WELL ID	WELL SCREEN GEOLOGIC UNIT	ELEVATION FEET (NAVD88)						DEPTH (FEET BELOW GROUND SURFACE AT TIME OF INSTALLATION)		SCREEN LENGTH (FEET)	THICKNESS (FEET)				SAND FILTER PACK	SLOT SIZE ^B
		TOP OF CONCRETE	TOP OF NEAT CEMENT	TOP OF BENTONITE CHIP/GROUT SEAL	TOP OF SAND	SCREEN START	SCREEN END	SCREEN START	SCREEN END		CONCRETE	NEAT CEMENT	BENTONITE CHIP/GROUT SEAL	SAND FILTER PACK ABOVE SCREEN		
INJECTION WELLS																
A1	FILL	24.6	22.5	22.5	21.5	20.5	15.0	6.3	11.8	5.5	2.1 A	0.0	1.0	1.0	6/9	50
A2	FILL	24.3	23.2	23.2	22.2	21.2	15.7	5.7	11.2	5.5	1.1 A	0.0	1.0	1.0	6/9	50
A3	FILL	25.0	22.9	22.9	21.9	20.9	15.9	6.1	11.1	5.0	2.1 A	0.0	1.0	1.0	6/9	50
A4	FILL	25.1	23.3	23.3	22.3	21.3	17.8	6.2	9.7	3.5	1.8 A	0.0	1.0	1.0	6/9	50
A5	FILL	26.5	24.8	24.8	23.8	23.3	18.3	6.1	11.1	5.0	1.7	0.0	1.0	0.5	6/9	50
B1	FILL	23.7	22.3	22.3	21.3	20.3	10.8	6.5	16.0	9.5	1.4 A	0.0	1.0	1.0	6/9	50
B2	FILL	24.0	21.8	21.8	20.8	19.8	10.8	6.9	15.9	9.0	2.2 A	0.0	1.0	1.0	6/9	50
B3	OUTWASH	23.5	21.5	11.0	10.0	9.0	2.5	17.6	24.1	6.5	2.0	10.5	1.0	1.0	10/20	20
B4	FILL	23.9	21.9	21.9	20.9	19.9	13.4	6.9	13.4	6.5	2.0	0.0	1.0	1.0	6/9	50
B5	OUTWASH	23.8	21.8	11.3	10.3	9.3	2.3	17.5	24.5	7.0	2.0	10.5	1.0	1.0	10/20	20
B6	FILL	24.0	22.4	22.4	21.4	20.4	13.9	6.6	13.1	6.5	1.6	0.0	1.0	1.0	6/9	50
B7	FILL	24.3	22.4	22.4	21.4	20.4	15.4	7.0	12.0	5.0	1.9 A	0.0	1.0	1.0	6/9	50
B8	FILL	25.9	23.9	23.9	22.9	21.9	16.4	7.5	13.0	5.5	2.0	0.0	1.0	1.0	6/9	50
C1	FILL	25.4	22.8	22.8	21.8	20.8	13.3	10.3	17.8	7.5	2.6	0.0	1.0	1.0	6/9	50
C2	FILL	25.4	22.8	22.8	21.8	20.8	12.8	10.0	18.0	8.0	2.6	0.0	1.0	1.0	6/9	50
C3	OUTWASH	25.5	21.8	10.8	9.8	8.8	0.8	22.0	30.0	8.0	3.7	11.0	1.0	1.0	10/20	20
C4	FILL	25.9	23.2	23.2	22.2	21.2	15.7	9.5	15.0	5.5	2.7	0.0	1.0	1.0	6/9	50
C5	OUTWASH	25.6	21.4	9.4	8.4	7.4	0.4	23.3	30.3	7.0	4.2	12.0	1.0	1.0	10/20	20
C6	FILL	25.9	22.1	21.6	20.6	19.6	16.6	11.4	14.4	3.0	3.8	0.5	1.0	1.0	6/9	50
C7	OUTWASH	25.8	24.8	12.2	11.2	10.2	3.2	20.7	27.7	7.0	1.0	12.6	1.0	1.0	10/20	20
C8	FILL	25.9	23.6	23.6	22.6	21.6	16.1	9.3	14.8	5.5	2.3	0.0	1.0	1.0	6/9	50
C9	FILL	26.0	22.7	22.7	21.7	20.7	15.7	8.3	13.3	5.0	3.3	0.0	1.0	1.0	6/9	50
C10	OUTWASH	25.2	23.0	13.5	12.5	11.5	0.5	16.8	27.8	11.0	2.2	9.5	1.0	1.0	10/20	20
C11	OUTWASH	23.9	22.4	10.9	9.9	8.9	-3.1	18.6	30.6	12.0	1.5	11.5	1.0	1.0	10/20	20
C12	OUTWASH	24.0	21.2	5.2	4.2	3.2	-5.8	24.2	33.2	9.0	2.8	16.0	1.0	1.0	10/20	20
D1	FILL	25.5	21.7	20.7	19.7	18.7	12.7	12.1	18.1	6.0	3.8	1.0	1.0	1.0	4/8	90
D2	OUTWASH	25.3	21.8	12.8	11.8	10.8	1.3	19.7	29.2	9.5	3.5	9.0	1.0	1.0	10/20	20
D3	FILL	25.3	21.5	20.5	19.5	18.5	11.5	11.8	18.8	7.0	3.8	1.0	1.0	1.0	4/8	90
D4	OUTWASH	25.3	20.3	9.3	8.3	7.3	-1.7	23.1	32.1	9.0	5.0	11.0	1.0	1.0	10/20	20
D5	FILL	25.6	22.4	21.4	20.4	19.4	9.4	11.1	21.1	10.0	3.2	1.0	1.0	1.0	4/8	90
D6	OUTWASH	25.4	21.5	9.5	8.5	7.5	-2.5	23.0	33.0	10.0	3.9	12.0	1.0	1.0	10/20	20
D7	FILL	24.9	21.3	21.3	20.3	19.3	12.3	8.7	15.7	7.0	3.6	0.0	1.0	1.0	4/8	90
D8	OUTWASH	24.6	19.6	11.0	10.0	9.0	-3.0	19.1	31.1	12.0	5.0	8.6	1.0	1.0	10/20	20
D9	OUTWASH	24.6	22.6	11.6	10.6	9.6	-2.4	18.2	30.2	12.0	2.0	11.0	1.0	1.0	10/20	20
D10	FILL	24.7	21.1	21.1	20.1	19.1	14.1	8.8	13.8	5.0	3.6	0.0	1.0	1.0	4/8	90
MONITORING WELLS																
MW-41S	FILL	27.6	-	26.1	24.6	24.1	19.1	5.5	10.5	5.0	1.5	0.0	1.5	0.5	10/20	10
MW-41D	OUTWASH	26.5	-	25.0	12.2	10.7	0.7	18.8	28.8	10.0	1.5	0.0	12.8	1.5	10/20	10
MW-42S	FILL	26.6	-	25.6	24.1	23.1	18.1	3.8	8.8	5.0	1.0	0.0	1.5	1.0	10/20	10
MW-43S	FILL	28.5	-	26.8	23.0	21.5	16.5	7.8	12.8	5.0	1.7	0.0	3.8	1.5	10/20	10
MW-44S	FILL	30.2	-	28.3	24.8	23.4	13.4	7.4	17.4	10.0	1.9	0.0	3.5	1.4	10/20	10
MW-45S	FILL	29.3	-	27.8	25.8	24.0	14.0	6.8	16.8	10.0	1.5	0.0	2.0	1.8	10/20	10
MW-45D	OUTWASH	29.8	-	28.3	7.3	5.2	0.2	25.6	30.6	5.0	1.5	0.0	21.0	2.1	10/20	10
MW-46S	FILL	24.4	-	23.0	20.5	18.0	8.0	7.5	17.5	10.0	1.4	0.0	2.5	2.5	10/20	10
MW-46D	OUTWASH	24.4	-	23.4	2.9	0.9	-4.1	24.5	29.5	5.0	1.0	0.0	20.5	2.0	10/20	10
MW-47S	FILL	29.3	-	28.0	19.5	15.7	10.7	14.8	19.8	5.0	1.3	0.0	8.5	3.8	10/20	10
MW-48D	OUTWASH	26.2	-	24.7	5.7	4.7	-5.3	22.5	32.5	10.0	1.5	0.0	19.0	1.0	10/20	10
MW-49D	OUTWASH	25.6	-	22.2	3.7	2.1	-7.9	24.6	34.6	10.0	3.4	0.0	18.5	1.6	10/20	10
MW-50D	OUTWASH	24.5	-	23.0	-1.0	-4.1	-9.1	29.6	34.6	5.0	1.5	0.0	24.0	3.1	10/20	10
MW-51S	FILL	24.8	-	23.2	19.7	18.8	8.8	6.9	16.9	10.0	1.6	0.0	3.5	0.9	10/20	10
MW-52D	OUTWASH	24.8	-	20.8	-1.7	-4.0	-9.0	29.8	34.8	5.0	4.0	0.0	22.5	2.3	10/20	10

A. CONCRETE DIAMETER FOR A1 AND A2 IS 20 INCHES. CONCRETE DIAMETER FOR A3, A4, B1, B2 AND B7 IS 18 INCHES.
B. SLOT SIZES: 10 = 0.010-INCH OPENINGS. 20 = 0.020-INCH OPENINGS. 50 = 0.050-INCH OPENINGS. 90 = 0.090-INCH OPENING

- NOTES:
1. REFER TO SHEETS 6.0 AND 7.0 FOR SURFACE COMPLETION IN BRICK AND PIP RUBBER. SURFACE COMPLETION IN ASPHALT AND GRASS TO MATCH EXISTING CONDITIONS PRIOR TO DRILLING. 12-INCH MONUMENT SKIRT LENGTH SHALL BE USED FOR MONITORING WELL COMPLETIONS.
2. WELL DETAILS BASED ON FIELD MEASUREMENTS.

NO.	DATE	BY	REVISION

GEOENGINEERS

600 STEWART ST. SUITE 1700. SEATTLE, WA 98101. 206-728-2674. WWW.GEOENGINEERS.COM



GAS WORKS PARK SITE
PLAY AREA GROUNDWATER INFRASTRUCTURE INSTALLATION AS-BUILT
SEATTLE, WASHINGTON

WELL CONSTRUCTION SCHEMATIC DETAILS

DRAWN: CFS PROJ NO: 0186-846-01
DESIGN: SMS SHEET 9 OF 9
CHECKED: CLB DATE: 08.30.2017
SHEET NO. **8.0**



AS-BUILT

APPENDIX E
Monitoring Well Installation Logs

SOIL CLASSIFICATION CHART

MAJOR DIVISIONS			SYMBOLS		TYPICAL DESCRIPTIONS
			GRAPH	LETTER	
COARSE GRAINED SOILS	GRAVEL AND GRAVELLY SOILS	CLEAN GRAVELS <small>(LITTLE OR NO FINES)</small>		GW	WELL-GRADED GRAVELS, GRAVEL - SAND MIXTURES
		GRAVELS WITH FINES <small>(APPRECIABLE AMOUNT OF FINES)</small>		GP	POORLY-GRADED GRAVELS, GRAVEL - SAND MIXTURES
		GRAVELS WITH FINES <small>(APPRECIABLE AMOUNT OF FINES)</small>		GM	SILTY GRAVELS, GRAVEL - SAND - SILT MIXTURES
	SAND AND SANDY SOILS	CLEAN SANDS <small>(LITTLE OR NO FINES)</small>		SW	WELL-GRADED SANDS, GRAVELLY SANDS
		SANDS WITH FINES <small>(APPRECIABLE AMOUNT OF FINES)</small>		SP	POORLY-GRADED SANDS, GRAVELLY SAND
		SANDS WITH FINES <small>(APPRECIABLE AMOUNT OF FINES)</small>		SM	SILTY SANDS, SAND - SILT MIXTURES
FINE GRAINED SOILS	SILTS AND CLAYS	LIQUID LIMIT LESS THAN 50		ML	INORGANIC SILTS, ROCK FLOUR, CLAYEY SILTS WITH SLIGHT PLASTICITY
		LIQUID LIMIT LESS THAN 50		CL	INORGANIC CLAYS OF LOW TO MEDIUM PLASTICITY, GRAVELLY CLAYS, SANDY CLAYS, SILTY CLAYS, LEAN CLAYS
		LIQUID LIMIT LESS THAN 50		OL	ORGANIC SILTS AND ORGANIC SILTY CLAYS OF LOW PLASTICITY
	SILTS AND CLAYS	LIQUID LIMIT GREATER THAN 50		MH	INORGANIC SILTS, MICACEOUS OR DIATOMACEOUS SILTY SOILS
		LIQUID LIMIT GREATER THAN 50		CH	INORGANIC CLAYS OF HIGH PLASTICITY
		LIQUID LIMIT GREATER THAN 50		OH	ORGANIC CLAYS AND SILTS OF MEDIUM TO HIGH PLASTICITY
HIGHLY ORGANIC SOILS				PT	PEAT, HUMUS, SWAMP SOILS WITH HIGH ORGANIC CONTENTS

NOTE: Multiple symbols are used to indicate borderline or dual soil classifications

Sampler Symbol Descriptions

	2.4-inch I.D. split barrel
	Standard Penetration Test (SPT)
	Shelby tube
	Piston
	Direct-Push
	Bulk or grab
	Continuous Coring

Blowcount is recorded for driven samplers as the number of blows required to advance sampler 12 inches (or distance noted). See exploration log for hammer weight and drop.

"P" indicates sampler pushed using the weight of the drill rig.

"WOH" indicates sampler pushed using the weight of the hammer.

NOTE: The reader must refer to the discussion in the report text and the logs of explorations for a proper understanding of subsurface conditions. Descriptions on the logs apply only at the specific exploration locations and at the time the explorations were made; they are not warranted to be representative of subsurface conditions at other locations or times.

ADDITIONAL MATERIAL SYMBOLS

SYMBOLS		TYPICAL DESCRIPTIONS
GRAPH	LETTER	
	AC	Asphalt Concrete
	CC	Cement Concrete
	CR	Crushed Rock/Quarry Spalls
	SOD	Sod/Forest Duff
	TS	Topsoil

Groundwater Contact



Measured groundwater level in exploration, well, or piezometer



Measured free product in well or piezometer

Graphic Log Contact

Distinct contact between soil strata

Approximate contact between soil strata

Material Description Contact

Contact between geologic units

Contact between soil of the same geologic unit

Laboratory / Field Tests

%F	Percent fines
%G	Percent gravel
AL	Atterberg limits
CA	Chemical analysis
CP	Laboratory compaction test
CS	Consolidation test
DD	Dry density
DS	Direct shear
HA	Hydrometer analysis
MC	Moisture content
MD	Moisture content and dry density
Mohs	Mohs hardness scale
OC	Organic content
PM	Permeability or hydraulic conductivity
PI	Plasticity index
PP	Pocket penetrometer
SA	Sieve analysis
TX	Triaxial compression
UC	Unconfined compression
VS	Vane shear

Sheen Classification


NS	No Visible Sheen
SS	Slight Sheen
MS	Moderate Sheen
HS	Heavy Sheen

Key to Exploration Logs



Figure E-1

Start Drilled 3/28/2017	End 3/28/2017	Total Depth (ft)	11.1	Logged By Checked By	PDR SBS	Driller Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment	CME 55	DOE Well I.D.: BKA 043 A 2 (in) well was installed on 3/28/2017 to a depth of 11.1 (ft).				
Surface Elevation (ft) Vertical Datum	Undetermined USACE (Locks)	Top of Casing Elevation (ft)	32.27	Groundwater Date Measured			Depth to Water (ft)	Elevation (ft)
Easting (X) Northing (Y)	1270626.07 239123.85	Horizontal Datum	WA State Plane North NAD83 (feet)	4/24/2017			4.38	
Notes: Monitoring well temporarily protected by a 16-inch square, 12-inch deep, covered wood form per drawing Sheet 6.0 (Stage 1). Monitoring well developed by alternately pumping and surging; 14 gallons removed.								



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-41S




Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-2
Sheet 1 of 1

Date: 9/14/17 Path: P:\0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Start Drilled 3/28/2017	End 3/28/2017	Total Depth (ft)	29.4	Logged By Checked By	PDR SBS	Driller Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment	CME 55	DOE Well I.D.: BKA 042 A 2 (in) well was installed on 3/28/2017 to a depth of 29.4 (ft).				
Surface Elevation (ft) Vertical Datum	Undetermined USACE (Locks)	Top of Casing Elevation (ft)	32.44	Groundwater Date Measured		Depth to Water (ft)	Elevation (ft)	
Easting (X) Northing (Y)	1270628.03 239126.07	Horizontal Datum	WA State Plane North NAD83 (feet)	4/24/2017		7.78		
Notes: Monitoring well temporarily protected by a 16-inch square, 12-inch deep, covered wood form per drawing Sheet 6.0 (Stage 1). Monitoring well developed by alternately pumping and surging: 12 gallons removed.								



Log of Monitoring Well MW-41D



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-3
 Sheet 1 of 2

Date: 9/14/17 Path: \\0.0186846\GINT\0186846\GP1\DLIBRARY\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Date: 9/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL


Elevation (feet)	FIELD DATA					Water Level	Graphic Log	Group Classification	MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG	
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing							Well Screen	Well Construction
15		5	50/5"		MW-41D (15-15.5)			(As XRF 127 mg/kg ±7)	HS	36.8			
		6	50/6"		MW-41D (17-17.5)		SP-SM	Black fine to coarse sand with silt (medium dense) (clumpy sheen) (Qvr)	MS	29.5	17.3'	10/20 sand backfill	
		6	50/6"		MW-41D (19-19.5)		SP	Black fine to coarse sand with trace silt and occasional gravel (medium dense) (Qvr)	SS	12.1	18.8'	2-inch Schedule 40 PVC screen, 0.010-inch slot width	
		6	50/6"		MW-41D (22.5-23)			Grades gray (As XRF 15 mg/kg ±4) (Heave in auger)					
25		12	50/6"		MW-41D (25-25.5) MW-41D (25.5-26)		ML	(Naphthalene-like odor) (As XRF <LOD mg/kg ±14) Gray silt with sand (Qpgd)	NS	2.8			
		6	50/6"		MW-41D (27.5-28)			Grades with occasional gravel (As XRF <LOD mg/kg ±9)	NS	4.4			
											28.8'	Schedule 40 PVC end cap	
											29.4'		

Log of Monitoring Well MW-41D (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Start Drilled 3/27/2017	End 3/27/2017	Total Depth (ft)	9.5	Logged By Checked By	PDR SBS	Driller Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment	CME 55	DOE Well I.D.: BKA 040 A 2 (in) well was installed on 3/27/2017 to a depth of 9.4 (ft).				
Surface Elevation (ft) Vertical Datum	Undetermined USACE (Locks)	Top of Casing Elevation (ft)	36.10	Groundwater Date Measured		Depth to Water (ft)	Elevation (ft)	
Easting (X) Northing (Y)	1270667.56 239153.02	Horizontal Datum	WA State Plane North NAD83 (feet)	4/24/2017		4.66		
Notes: Monitoring well temporarily protected by a 16-inch-diameter Schedule 80 PVC covered protective pipe, per drawing Sheet 7.0 (Stage 1). Monitoring well developed by alternately pumping and surging; 32 gallons removed.								



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-42S




Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-4
Sheet 1 of 1

Date: 9/14/17 Path: \\0.0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Start Drilled 4/12/2017	End 4/12/2017	Total Depth (ft) 13.4	Logged By Checked By PDR SBS	Driller Cascade Drilling	Drilling Method 8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment CME 55	DOE Well I.D.: BKA 072 A 2 (in) well was installed on 4/12/2017 to a depth of 13.4 (ft).		
Surface Elevation (ft) Vertical Datum	32.62 USACE (Locks)	Top of Casing Elevation (ft) 32.28	Groundwater Date Measured 4/24/2017		
Easting (X) Northing (Y)	1270677.38 239087.49	Horizontal Datum WA State Plane North NAD83 (feet)	Depth to Water (ft) 8.45	Elevation (ft) 23.83	
Notes: Monitoring well completed with an 8-inch-diameter steel flush-mounted monument. Monitoring well developed by alternately pumping and surging; 11 gallons removed.					



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-43S




Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-5
Sheet 1 of 1

Date: 9/14/17 Path: P:\0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Start Drilled 4/14/2017	End 4/14/2017	Total Depth (ft)	19	Logged By Checked By	CDV SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment	CME 55	DOE Well I.D.: BKA 056 A 2 (in) well was installed on 4/14/2017 to a depth of 18.0 (ft).					
Surface Elevation (ft) Vertical Datum	Undetermined USACE (Locks)	Top of Casing Elevation (ft)	33.54	Groundwater Date Measured			Depth to Water (ft)	Elevation (ft)	
Easting (X) Northing (Y)	1270720.72 239159.31	Horizontal Datum	WA State Plane North NAD83 (feet)	4/24/2017			11.67		
Notes: Monitoring well temporarily protected by a 16-inch square, 12-inch deep, covered wood form per drawing Sheet 6.0 (Stage 1). Monitoring well developed by alternately pumping and surging; 14 gallons removed.									



Log of Monitoring Well MW-44S



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-6
 Sheet 1 of 2

Date: 9/14/17 Path: P:\0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Date: 9/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary/Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL


Elevation (feet)	FIELD DATA					MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG
	Interval	Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing				
15	9	9	9	MW-44S (15-16.5)		<ul style="list-style-type: none"> ML GP 	<ul style="list-style-type: none"> MS NS 	<ul style="list-style-type: none"> 221.3 15.0 	
						<ul style="list-style-type: none"> Gray silt with trace sand (medium stiff, wet) (fill) (As XRF 3,501 mg/kg ±93) Brown gravel-sized agglomerate (very loose) (fill) (As XRF 2,206 mg/kg ±42) 			
	12	50/3"		MW-44S (17.5-18.5)		<ul style="list-style-type: none"> SM SP-SM 	<ul style="list-style-type: none"> NS SS 	<ul style="list-style-type: none"> 27.9 341.8 	
						<ul style="list-style-type: none"> Gray silty sand (medium dense, wet) (Qvr) (As XRF 94 mg/kg ±7) Gray fine to medium sand with silt (medium dense, wet) (Qvr) (Product staining, blocky sheen) (As XRF 14 mg/kg ±3) 			

Log of Monitoring Well MW-44S (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Start Drilled 3/31/2017	End 3/31/2017	Total Depth (ft)	17.5	Logged By Checked By	CDV SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment	CME 55	DOE Well I.D.: BKA 051 A 2 (in) well was installed on 3/31/2017 to a depth of 17.4 (ft).					
Surface Elevation (ft) Vertical Datum	Undetermined USACE (Locks)	Top of Casing Elevation (ft)	33.99	Groundwater Date Measured			Depth to Water (ft)	Elevation (ft)	
Easting (X) Northing (Y)	1270725.64 239142.50	Horizontal Datum	WA State Plane North NAD83 (feet)	4/24/2017			12.13		
Notes: Monitoring well temporarily protected by a 16-inch square, 12-inch deep, covered wood form per drawing Sheet 6.0 (Stage 1). Monitoring well developed by alternately pumping and surging; 29 gallons removed.									



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-45S



Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-7
Sheet 1 of 2

Date: 9/14/17 Path: P:\0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Date: 09/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary/Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL


Elevation (feet)	FIELD DATA						MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG
	Interval	Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing	Water Level				
15							With wood fragments (As XRF 4,696 mg/kg ±98)	SS	37.3	
						SOOT	Black soot with wood fragments and occasional gravel (very loose, wet) (fill) Material description, sheen and headspace vapor obtained from adjacent boring MW-45D	SS	55.0	

Log of Monitoring Well MW-45S (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Start Drilled 3/31/2017	End 3/31/2017	Total Depth (ft)	31.2	Logged By Checked By	CDV SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment	CME 55	DOE Well I.D.: BKA 050 A 2 (in) well was installed on 3/31/2017 to a depth of 31.2 (ft).					
Surface Elevation (ft) Vertical Datum	Undetermined USACE (Locks)	Top of Casing Elevation (ft)	33.25	Groundwater Date Measured			Depth to Water (ft)	Elevation (ft)	
Easting (X) Northing (Y)	1270727.34 239138.49	Horizontal Datum	WA State Plane North NAD83 (feet)	4/24/2017			10.86		
Notes: Monitoring well temporarily protected by a 16-inch square, 12-inch deep, covered wood form per drawing Sheet 6.0 (Stage 1). Monitoring well developed by alternately pumping and surging; 37 gallons removed.									



Log of Monitoring Well MW-45D



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-8
 Sheet 1 of 2

Date: 9/14/17 Path: \\0.0186846\GINT\0186846\GP1\DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017\GLB\GEB_ENVIRONMENTAL_WELL

Date: 9/14/17 Path: P:\0.186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL


Elevation (feet)	FIELD DATA					MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG		
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing					Water Level	Graphic Log
15		18	35		MW-45D (15-15.5)			With wood fragments (As XRF 4,696 mg/kg ±98)	SS	37.3	
		18	13		MW-45D (17.5-18)			Black soot with wood fragments and occasional gravel (very loose, wet) (fill) (Naphthalene-like odor) (As XRF 1,402 mg/kg ±35)	SS	55.0	
					MW-45D (18-18.5)			Gray silt with trace fibrous organic matter/wood (medium stiff, wet) (Qvr) (As XRF 437 mg/kg ±13)	NS	72.9	
		12	50/6"		MW-45D (19.5-20)			Brown fibrous wood from 19.3 to 19.4 feet (As XRF 398 mg/kg ±14)	NS	23.5	
								Grades very stiff, organic matter grades out			
		12	50/6"		MW-45D (22.5-23.5)			Gray fine to medium sand with silt and occasional gravel (medium dense, wet) (Qva) (As XRF 23 mg/kg ±4)	NS	20.9	
										23.5'	
		6	50/6"		MW-45D (25-25.5)			Grades with gravel (As XRF 29 mg/kg ±4)	NS	7.0	
										25.6'	10/20 sand backfill
		6	50/6"		MW-45D (27.5-28)			(As XRF 16 mg/kg ±4)	NS	10.8	
											2-inch Schedule 40 PVC screen, 0.010-inch slot width
		12	50/6"		MW-45D (30-30.5)			Grades to dense (Heaving sand) (As XRF <LOD mg/kg ±10)	NS	3.4	
										30.6'	Schedule 40 PVC end cap
										31.2'	

Log of Monitoring Well MW-45D (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Start Drilled 4/13/2017	End 4/13/2017	Total Depth (ft) 18.1	Logged By Checked By CDV SBS	Driller Cascade Drilling	Drilling Method 8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment CME 55	DOE Well I.D.: BKA 078 A 2 (in) well was installed on 4/13/2017 to a depth of 18.1 (ft).		
Surface Elevation (ft) Vertical Datum	28.66 USACE (Locks)	Top of Casing Elevation (ft) 28.09	Groundwater Date Measured 4/24/2017		
Easting (X) Northing (Y)	1270760.23 239143.44	Horizontal Datum WA State Plane North NAD83 (feet)	Depth to Water (ft) 6.18	Elevation (ft) 21.9	
Notes: Monitoring well completed with an 8-inch-diameter steel flush-mounted monument. Monitoring well developed by alternately pumping and surging; 8 gallons removed.					



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-46S



Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Date: 9/14/17 Path: P:\0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Date: 09/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary/Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL


Elevation (feet)	FIELD DATA						MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing	Water Level				
15										
								HS	16.4	
							SP			
								HS	89.6	17.5'
								NAPL		18.1'

wet) (fill)
(Sheen with blebs and color)
(As XRF 91 mg/kg ±6)

Black fine to coarse sand-sized agglomerate with
NAPL (medium dense, wet) (fill)

(As XRF 12,661 mg/kg ±306)

Material description, sheen and headspace vapor
obtained from adjacent boring MW-46D




Log of Monitoring Well MW-46S (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Start Drilled 4/13/2017	End 4/13/2017	Total Depth (ft)	30.5	Logged By Checked By	PDR SBS	Driller Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment		CME 55		DOE Well I.D.: BKA 074 A 2 (in) well was installed on 4/13/2017 to a depth of 30.1 (ft).		
Surface Elevation (ft) Vertical Datum	28.65 USACE (Locks)	Top of Casing Elevation (ft)		28.17		Groundwater		
Easting (X) Northing (Y)	1270760.61 239148.59	Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	Depth to Water (ft)	Elevation (ft)
						4/24/2017	5.9	22.3
Notes: Monitoring well completed with an 8-inch-diameter steel flush-mounted monument. Monitoring well developed by alternately pumping and surging; 13 gallons removed.								



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey


Log of Monitoring Well MW-46D



Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-10
Sheet 1 of 2

Date: 9/14/17 Path: \\0.0186846\GINT\0186846\GINT\0186846\GIB\ENVIRONMENTAL_WELL




Log of Monitoring Well MW-46D (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Date: 9/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Drilled	Start 4/4/2017	End 4/4/2017	Total Depth (ft)	20.7	Logged By Checked By	CDV SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop		Drilling Equipment		CME 55		DOE Well I.D.: BKA 057 A 2 (in) well was installed on 4/4/2017 to a depth of 20.4 (ft).			
Surface Elevation (ft) Vertical Datum	Undetermined USACE (Locks)		Top of Casing Elevation (ft)		33.05		Groundwater Date Measured		Depth to Water (ft)	Elevation (ft)
Easting (X) Northing (Y)	1270743.9 239111.94		Horizontal Datum		WA State Plane North NAD83 (feet)		4/24/2017		11.12	
Notes: Monitoring well temporarily protected by a 16-inch square, 12-inch deep, covered wood form per drawing Sheet 6.0 (Stage 1). Monitoring well developed by alternately pumping and surging; 11 gallons removed.										




Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-47S



Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Date: 9/14/17 Path: \\0.0186846\GINT\0186846\GINT\0186846\GIB\ENVIRONMENTAL_WELL




Log of Monitoring Well MW-47S (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-11
 Sheet 2 of 2

Start Drilled 4/13/2017	End 4/13/2017	Total Depth (ft)	33.1	Logged By Checked By	PDR SBS	Driller Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment	CME 55	DOE Well I.D.: BKA 073 A 2 (in) well was installed on 4/13/2017 to a depth of 33.1 (ft).				
Surface Elevation (ft) Vertical Datum	27.27 USACE (Locks)	Top of Casing Elevation (ft)	30.05	Groundwater Date Measured		Depth to Water (ft)	Elevation (ft)	
Easting (X) Northing (Y)	1270756.15 239081.86	Horizontal Datum	WA State Plane North NAD83 (feet)	4/24/2017	8.1	21.9		
Notes: Monitoring well completed with an 8-inch-diameter steel flush-mounted monument. Monitoring well developed by alternately pumping and surging; 44 gallons removed.								




Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-48D



Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Date: 9/14/17 Path: \\0.0186846\GINT\0186846\GINT\0186846\GIB\ENVIRONMENTAL_WELL




Log of Monitoring Well MW-48D (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-12
 Sheet 2 of 2

Start Drilled 4/18/2017	End 4/18/2017	Total Depth (ft)	35.5	Logged By Checked By	PDR SBS	Driller Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment	CME 55	DOE Well I.D.: BKA 079 A 2 (in) well was installed on 4/18/2017 to a depth of 35.2 (ft).				
Surface Elevation (ft) Vertical Datum	30.00 USACE (Locks)	Top of Casing Elevation (ft)	29.40	Groundwater Date Measured		Depth to Water (ft)	Elevation (ft)	
Easting (X) Northing (Y)	1270775.15 239063.29	Horizontal Datum	WA State Plane North NAD83 (feet)	4/24/2017	7.5	21.9		
Notes: Monitoring well completed with an 8-inch-diameter steel flush-mounted monument. Monitoring well developed by alternately pumping and surging; 5 gallons removed.								



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-49D



Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-13
Sheet 1 of 3

Date: 9/14/17 Path: \\0.0186846\GINT\0186846\GINT\0186846\GIB\ENVIRONMENTAL_WELL

Elevation (feet)	FIELD DATA					MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG				
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing					Water Level	Graphic Log	Group Classification	
15		0	16						(No recovery, wood in shoe)				
		0	20						(No recovery, agglomerate and wood fibers in shoe)				
20		6	50/6"	MW-49D (20-20.5)		SP		103.5	Black fine to coarse sand-sized agglomerate with coal-like fragments (loose, wet) (fill) (As XRF 44 mg/kg ±7)				
		0	50/6"			SP			(No recovery)				
25		6	50/6"	MW-49D (25-25.5)		SP		16.7	Black fine to coarse sand with occasional gravel (dense, wet) (Qvr) (As XRF <LOD mg/kg ±17)				
		5	50/5"	MW-49D (27.5-28)		SP		12.6	Dark gray fine to coarse sand with trace silt and occasional gravel (dense, wet) (Qvr) (As XRF <LOD mg/kg ±11)				
30		6	50/6"	MW-49D (30-30.5)		SP		29.1	Gray fine to medium sand with trace silt and occasional gravel (dense, wet) (Qva) (As XRF <LOD mg/kg ±12) (Sheen, blocky no color)				
		12	50/6"	MW-49D (32.5-33.5)		GP		10.7	Dark gray fine to coarse gravel with trace silt and sand (dense, wet) (Qva) (As XRF 60 mg/kg ±1.1)				

Log of Monitoring Well MW-49D (continued)




Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-13
 Sheet 2 of 3

Date: 9/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Date: 9/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary/Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL


Elevation (feet)	FIELD DATA						MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG	
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing	Water Level					Graphic Log
35	35	6	50/6"		MW-49D (35-35.5)		ML	Dark gray silt with sand and gravel (very stiff, moist) (Qpgd) (As XRF 44 mg/kg ±7)		8.3	34.6' 35.2' Schedule 40 PVC end cap

Log of Monitoring Well MW-49D (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Start Drilled 4/17/2017	End 4/17/2017	Total Depth (ft) 35.2	Logged By Checked By PDR SBS	Driller Cascade Drilling	Drilling Method 8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment CME 55	DOE Well I.D.: BKA 077 A 2 (in) well was installed on 4/17/2017 to a depth of 35.2 (ft).		
Surface Elevation (ft) Vertical Datum	28.77 USACE (Locks)	Top of Casing Elevation (ft) 28.31	Groundwater Date Measured 4/24/2017		
Easting (X) Northing (Y)	1270793.29 239117.04	Horizontal Datum WA State Plane North NAD83 (feet)	Depth to Water (ft) 6.4	Elevation (ft) 21.9	
Notes: Monitoring well completed with an 8-inch-diameter steel flush-mounted monument. Monitoring well developed by alternately pumping and surging; 25 gallons removed.					



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-50D



Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-14
Sheet 1 of 3

Date: 9/14/17 Path: P:\0186846\GINT\018684601.GPJ DBLibrary/Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Elevation (feet)	FIELD DATA					MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG			
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing				Water Level	Graphic Log	Group Classification	
15		12	14		MW-50D (15-16.5)			(As XRF 72 mg/kg ±6)	SS	3.2		
		12	8		MW-50D (17.5-19)			(As XRF 90 mg/kg ±6)	SS	8.2		
10												
		6	8		MW-50D (20-21.5)		SP	Black coarse sand-sized agglomerate with occasional gravel-sized agglomerate, light weight (very loose, wet) (fill) (As XRF 113 mg/kg ±6)	MS	8.2		
		6	50/6"		MW-50D (22.5-23)			(As XRF 82 mg/kg ±5)	SS	34.8		
5												
		12	50/6"		MW-50D (25-26)		ML	Black fine to coarse sand-sized agglomerate with gravel and staining (loose, wet) (fill) (As XRF 112 mg/kg ±6)	MS	29.4		
		12	50/6"		MW-50D (27.5-28.5)		SP-SM	Dark gray silt with sand (very stiff, wet) (Qvr) (As XRF 34 mg/kg ±4) Gray fine to coarse sand with silt (very dense, wet) (Qvr)	SS	54.2		
		12	50/6"		MW-50D (27.5-28.5)			(As XRF 15 mg/kg ±4)	SS	48.3		10/20 sand backfill
0												
		4	50/4"		MW-50D (30-30.5)		ML	Gray silt with sand (very stiff, moist) (Qvr) (As XRF 12 mg/kg ±3)	SS	42.5		2-inch Schedule 40 PVC screen, 0.010-inch slot width
		0	50/6"					(No recovery) (Very hard drilling)				

Log of Monitoring Well MW-50D (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-14
 Sheet 2 of 3

Date: 9/14/17 Path: P:\0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Date: 9/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL


Elevation (feet)	FIELD DATA						MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG	
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing	Water Level					Graphic Log
	35	4	50/4"		MW-50D (35-35.25)		SP-SM				

Log of Monitoring Well MW-50D (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Start Drilled 4/14/2017	End 4/14/2017	Total Depth (ft) 17.5	Logged By Checked By PDR SBS	Driller Cascade Drilling	Drilling Method 8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment CME 55	DOE Well I.D.: BKA 076 A 2 (in) well was installed on 4/14/2017 to a depth of 17.5 (ft).		
Surface Elevation (ft) Vertical Datum	28.99 USACE (Locks)	Top of Casing Elevation (ft) 28.62	Groundwater Date Measured 4/24/2017		
Easting (X) Northing (Y)	1270795.79 239136.65	Horizontal Datum WA State Plane North NAD83 (feet)	Depth to Water (ft) 6.7	Elevation (ft) 21.9	
Notes: Monitoring well completed with an 8-inch-diameter steel flush-mounted monument. Monitoring well developed by alternately pumping and surging; 6 gallons removed.					



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-51S



Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Date: 9/14/17 Path: \\0.0186846\GINT\0186846\GINT\0186846\Library\GEOENGINEERS_DF_STD_US_APRIL_2017\GLB\GEB_ENVIRONMENTAL_WELL

Date: 9/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary/Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL


Elevation (feet)	FIELD DATA						MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG	
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing	Water Level					Graphic Log
15		6	16		MW-51S (15-16.5)			(As XRF <LOD mg/kg ±24)	MS	67.2	

Log of Monitoring Well MW-51S (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Start Drilled 4/14/2017	End 4/14/2017	Total Depth (ft)	35.5	Logged By Checked By	PDR SBS	Driller Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger
Hammer Data	Wire Release 140 (lbs) / 30 (in) Drop	Drilling Equipment	CME 55	DOE Well I.D.: BKA 075 A 2 (in) well was installed on 4/14/2017 to a depth of 35.4 (ft).				
Surface Elevation (ft) Vertical Datum	29.01 USACE (Locks)	Top of Casing Elevation (ft)	28.56	Groundwater Date Measured		Depth to Water (ft)	Elevation (ft)	
Easting (X) Northing (Y)	1270796.96 239147.84	Horizontal Datum	WA State Plane North NAD83 (feet)	4/24/2017	6.70	21.9		
Notes: Monitoring well completed with an 8-inch-diameter steel flush-mounted monument. Monitoring well developed by alternately pumping and surging; 3 gallons removed.								



Note: See Figure A-1 for explanation of symbols.
Coordinates Data Source: Horizontal approximated based on Locational Survey, Vertical approximated based on Locational Survey

Log of Monitoring Well MW-52D



Project: GWPS-Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Date: 9/14/17 Path: P:\0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Elevation (feet)	FIELD DATA					Water Level	Graphic Log	Group Classification	MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG	
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing							Well Diagram	Well Diagram
15		0	17						(No recovery, very light weight agglomerate washing out of spoon)				
10		6	10		MW-52D (17.5-18)		SP	Black-brown fine to coarse sand-sized vesicular agglomerate with occasional gravel-sized fused agglomerate, very light weight (very loose, wet) (fill) (As XRF 128 mg/kg ±6) (Sheen 40% rainbow color)	MS	10.0			Bentonite grout seal
20		6	13		MW-52D (20-20.5)		SP	Black-brown fine to coarse sand-sized agglomerate with trace silt (loose, wet) (fill) (As XRF 109 mg/kg ±6)	SS	7.1			
5		12	18		MW-52D (22.5-24)		SP	(As XRF 297 mg/kg ±11) (Sheen 80% globular with blebs and rainbow color)	SS	39.5			
		12	18		MW-52D (22.5-24)		HS		HS	245			
25		12	50/6"		MW-52D (25-26)		SM	Black stained silty fine to coarse sand with gravel (loose, wet) (fill)					
		12	50/6"		MW-52D (25-26)		SP	Black-brown fine to coarse sand-sized agglomerate with gravel (loose, wet) (fill) (As XRF 92 mg/kg ±6)	MS	18.8			
0		6	50/6"		MW-52D (27.5-28)		ML	Dark gray-black silt (very stiff, wet) (Qvr)					
		6	50/6"		MW-52D (27.5-28)		SP	Dark gray fine to coarse sand (dense, wet) (Qvr) (As XRF 98 mg/kg ±6) (Sheen <10% rainbow color)	SS	17.4	27.5'		10/20 sand backfill
30		0	50/6"				SP-SM	(As XRF 25 mg/kg ±4) (No recovery, gray fine sand) Gray fine sand with silt (dense, wet) (Qva)			29.8'		2-inch Schedule 40 PVC screen, 0.010-inch slot width
		12	50/6"		MW-52D (32.5-33.5)			(As XRF 26 mg/kg ±5)	SS	22.2			

Log of Monitoring Well MW-52D (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-16
 Sheet 2 of 3

Date: 9/14/17 Path: P:\0186846\GINT\018684601.GPJ DBLibrary\Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL

Date: 9/14/17 Path: P:\0.0186846\GINT\018684601.GPJ DBLibrary/Library\GEOENGINEERS_DF_STD_US_APRIL_2017.GLB\GEB_ENVIRONMENTAL_WELL


Elevation (feet)	FIELD DATA						MATERIAL DESCRIPTION	Sheen	Headspace Vapor (ppm)	WELL LOG
	Depth (feet)	Interval Recovered (in)	Blows/foot	Collected Sample	Sample Name Testing	Water Level				
35	0	50/6"					(Heave sand in sampler, rounded small cobble in shoe)			
	6	50/6"		MW-52D (35-35.5)			(As XRF 24 mg/kg ±6) Gray silty fine to coarse sand with fine to coarse gravel (medium dense) (Qpgt)	SS	10.2	34.8' 35.4' Schedule 40 PVC end cap

Log of Monitoring Well MW-52D (continued)



Project: GWPS-Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Drilled	Start 3/21/2017	End 3/21/2017	Total Depth (ft)	11.9	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit	
Hammer Data	N/A			Drilling Equipment	Track-mounted CME 55			DOE Well I.D.: BKA 030 A 2 (in) well was installed on 3/21/2017 to a depth of 11.8 (ft).			
Surface Elevation (ft) Vertical Datum	30 USACE (Locks)			Top of Casing Elevation (ft)	28.29			Groundwater			
Easting (X) Northing (Y)	1270661.05 239171.14			Horizontal Datum	WA State Plane North NAD83 (feet)			Date Measured	Depth to Water (ft)	Elevation (ft)	
						4/24/2017			1.17		27.12
Notes: Well developed by alternately pumping and surging, 16 gallons removed. Well connected to west vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.											




Log of Well A1 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-17
 Sheet 1 of 1

Drilled	Start 3/22/2017	End 3/22/2017	Total Depth (ft)	11.3	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 031 A 2 (in) well was installed on 3/22/2017 to a depth of 11.2 (ft).					
Surface Elevation (ft) Vertical Datum	30.1 USACE (Locks)		Top of Casing Elevation (ft)		28.17		Groundwater					
Easting (X) Northing (Y)	1270651.15 239154.91		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	4.44	Elevation (ft)	23.73
Notes: Well developed by alternately pumping and surging, 49 gallons removed. Well connected to west vault. Concrete encountered from 5 to 6 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well A2 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-18
 Sheet 1 of 1

Drilled	Start 3/22/2017	End 3/22/2017	Total Depth (ft)	11.2	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 032 A 2 (in) well was installed on 3/22/2017 to a depth of 11.1 (ft).					
Surface Elevation (ft)	30.2		Top of Casing Elevation (ft)		28.75		Groundwater					
Vertical Datum	USACE (Locks)		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	1.65	Elevation (ft)	27.10
Easting (X) Northing (Y)	1270648.11 239134.46											
Notes: Well developed by alternately pumping and surging, 84 gallons removed. Well connected to west vault. Concrete encountered from 5 to 6 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well A3 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-19
 Sheet 1 of 1

Drilled	Start 3/27/2017	End 3/27/2017	Total Depth (ft)	9.8	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit	
Hammer Data	N/A		Drilling Equipment	Track-mounted CME 55		DOE Well I.D.: BKA 041 A 2 (in) well was installed on 3/27/2017 to a depth of 9.7 (ft).					
Surface Elevation (ft) Vertical Datum	30.7 USACE (Locks)		Top of Casing Elevation (ft)	28.83		<u>Groundwater</u>					
Easting (X) Northing (Y)	1270637.76 239115.96		Horizontal Datum	WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	0.99	Elevation (ft)	27.84
Notes: Well developed by alternately pumping and surging, 26 gallons removed. Well connected to west vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.											




Log of Well A4 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-20
 Sheet 1 of 1

Drilled	Start 4/10/2017	End 4/10/2017	Total Depth (ft)	11.2	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 066 A 2 (in) well was installed on 4/10/2017 to a depth of 11.1 (ft).					
Surface Elevation (ft) Vertical Datum	32.6 USACE (Locks)		Top of Casing Elevation (ft)		30.11		Groundwater					
Easting (X) Northing (Y)	1270634.15 239088.96		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	3.96	Elevation (ft)	26.15
Notes: Well developed by alternately pumping and surging, 20 gallons removed. Well connected to west vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well A5 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-21
 Sheet 1 of 1

Drilled	Start 3/23/2017	End 3/23/2017	Total Depth (ft)	16.1	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 033 A 2 (in) well was installed on 3/23/2017 to a depth of 16 (ft).					
Surface Elevation (ft) Vertical Datum	30.1 USACE (Locks)		Top of Casing Elevation (ft)		27.44		Groundwater					
Easting (X) Northing (Y)	1270686.12 239170.51		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	4.15	Elevation (ft)	23.29
Notes: Well developed by alternately pumping and surging, 31 gallons removed. Well connected to west vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												



Log of Well B1 (fill)




Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-22
 Sheet 1 of 1

Seattle: Date: 9/15/17 Path: P:\010186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL

Drilled	Start 3/23/2017	End 3/23/2017	Total Depth (ft)	16.0	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 034 A 2 (in) well was installed on 3/23/2017 to a depth of 15.9 (ft).					
Surface Elevation (ft) Vertical Datum	29.9 USACE (Locks)		Top of Casing Elevation (ft)		27.65		Groundwater					
Easting (X) Northing (Y)	1270679.68 239156.7		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	4.42	Elevation (ft)	23.23
Notes: Well developed by alternately pumping and surging, 59 gallons removed. Well connected to west vault. Concrete encountered from 10 to 11 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												



Log of Well B2 (fill)




Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-23
 Sheet 1 of 1

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL

Drilled	Start 3/23/2017	End 3/23/2017	Total Depth (ft)	25.1	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 035 A 2 (in) well was installed on 3/23/2017 to a depth of 25.1 (ft).					
Surface Elevation (ft) Vertical Datum	29.9 USACE (Locks)		Top of Casing Elevation (ft)		27.43		Groundwater					
Easting (X) Northing (Y)	1270679.61 239148.72		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	5.22	Elevation (ft)	22.21
Notes: Well developed by alternately pumping and surging, 37 gallons removed. Well connected to west vault. Concrete encountered from 9 1/2 to 11 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well B3 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-24
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well B3 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-25
Sheet 2 of 2

Drilled	Start 3/24/2017	End 3/24/2017	Total Depth (ft)	13.5	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 036 A 2 (in) well was installed on 3/24/2017 to a depth of 13.4 (ft).					
Surface Elevation (ft) Vertical Datum	30 USACE (Locks)		Top of Casing Elevation (ft)		27.63		Groundwater					
Easting (X) Northing (Y)	1270678.98 239136.33		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	4.15	Elevation (ft)	23.48
Notes: Well developed by alternately pumping and surging, 34 gallons removed. Well connected to west vault. Concrete encountered from 8 to 12 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well B4 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-26
 Sheet 1 of 1

Drilled	Start 3/23/2017	End 3/23/2017	Total Depth (ft)	25.5	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 037 A 2 (in) well was installed on 3/23/2017 to a depth of 25.5 (ft).					
Surface Elevation (ft) Vertical Datum	30 USACE (Locks)		Top of Casing Elevation (ft)		27.56		Groundwater					
Easting (X) Northing (Y)	1270677.21 239131.24		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	4.09	Elevation (ft)	23.47
Notes: Well developed by alternately pumping and surging, 29 gallons removed. Well connected to west vault. Concrete encountered from 9 to 12 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well B5 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-27
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well B5 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-27
Sheet 2 of 2

Drilled	Start 3/24/2017	End 3/24/2017	Total Depth (ft)	13.2	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 038 A 2 (in) well was installed on 3/24/2017 to a depth of 13.1 (ft).					
Surface Elevation (ft) Vertical Datum	30.3 USACE (Locks)		Top of Casing Elevation (ft)		27.75		Groundwater					
Easting (X) Northing (Y)	1270674.15 239116.94		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	3.41	Elevation (ft)	24.34
Notes: Well developed by alternately pumping and surging, 64 gallons removed. Well connected to west vault. Concrete encountered from 9 to 12 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well B6 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-28
 Sheet 1 of 1

Drilled	Start 3/27/2017	End 3/27/2017	Total Depth (ft)	12.1	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8¼-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 039 A 2 (in) well was installed on 3/27/2017 to a depth of 12 (ft).					
Surface Elevation (ft) Vertical Datum	30.6 USACE (Locks)		Top of Casing Elevation (ft)		27.94		Groundwater					
Easting (X) Northing (Y)	1270658.44 239103.6		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	2.90	Elevation (ft)	25.04
Notes: Well developed by alternately pumping and surging, 48 gallons removed. Well connected to west vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												



Seattle: Date: 9/15/17 Path: P:\0\0186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL


Log of Well B7 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-29
 Sheet 1 of 1

Drilled	Start 4/10/2017	End 4/10/2017	Total Depth (ft)	13.1	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 067 A 2 (in) well was installed on 4/10/2017 to a depth of 13 (ft).					
Surface Elevation (ft) Vertical Datum	32.7 USACE (Locks)		Top of Casing Elevation (ft)		29.69		Groundwater					
Easting (X) Northing (Y)	1270661.88 239085.68		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	5.62	Elevation (ft)	24.07
Notes: Well developed by alternately pumping and surging, 13 gallons removed. Well connected to west vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												



Seattle: Date: 9/15/17 Path: P:\0\0186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL


Log of Well B8 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-30
 Sheet 1 of 1

Drilled	Start 4/3/2017	End 4/3/2017	Total Depth (ft)	17.9	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8¼-inch OD Hollow-stem Auger w/ Star Bit	
Hammer Data	N/A		Drilling Equipment	Track-mounted CME 55		DOE Well I.D.: BKA 053 A 2 (in) well was installed on 4/3/2017 to a depth of 17.8 (ft).					
Surface Elevation (ft) Vertical Datum	34.4 USACE (Locks)		Top of Casing Elevation (ft)	29.12		Groundwater					
Easting (X) Northing (Y)	1270717.4 239171.07		Horizontal Datum	WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	7.26	Elevation (ft)	21.86
Notes: Well developed by alternately pumping and surging, 13 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.											




Log of Well C1 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-31
 Sheet 1 of 1

Drilled	Start 4/3/2017	End 4/3/2017	Total Depth (ft)	18.1	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8¼-inch OD Hollow-stem Auger w/ Star Bit				
Hammer Data	N/A			Drilling Equipment	Track-mounted CME 55			DOE Well I.D.: BKA 052 A 2 (in) well was installed on 4/3/2017 to a depth of 18 (ft).						
Surface Elevation (ft) Vertical Datum	34.1 USACE (Locks)			Top of Casing Elevation (ft)	29.17			Groundwater						
Easting (X) Northing (Y)	1270711.53 239163.52			Horizontal Datum	WA State Plane North NAD83 (feet)			Date Measured	Depth to Water (ft)	Elevation (ft)				
						4/24/2017			6.97			22.20		
Notes: Well developed by alternately pumping and surging, 40 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.														




Log of Well C2 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-32
 Sheet 1 of 1

Drilled	Start 4/3/2017	End 4/3/2017	Total Depth (ft)	31.0	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 054 A 2 (in) well was installed on 4/3/2017 to a depth of 31 (ft).					
Surface Elevation (ft) Vertical Datum	34.1 USACE (Locks)		Top of Casing Elevation (ft)		29.28		Groundwater					
Easting (X) Northing (Y)	1270710.85 239153.65		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.87	Elevation (ft)	22.41
Notes: Well developed by alternately pumping and surging, 24 gallons removed. Well connected to east vault. Concrete encountered from 15 to 17 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well C3 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-33
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0\186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well C3 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-33
Sheet 2 of 2

Drilled	Start 4/4/2017	End 4/4/2017	Total Depth (ft)	15.1	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 055 A 2 (in) well was installed on 4/4/2017 to a depth of 15 (ft).					
Surface Elevation (ft) Vertical Datum	33.9 USACE (Locks)		Top of Casing Elevation (ft)		29.62		Groundwater					
Easting (X) Northing (Y)	1270710.36 239143.04		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.28	Elevation (ft)	23.34
Notes: Well developed by alternately pumping and surging, 21 gallons removed. Well connected to east vault. Concrete encountered at 15 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well C4 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-34
 Sheet 1 of 1

Drilled	<u>Start</u> 4/5/2017	<u>End</u> 4/5/2017	Total Depth (ft)	31.3	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 058 A 2 (in) well was installed on 4/5/2017 to a depth of 31.3 (ft).			
Surface Elevation (ft) Vertical Datum	34 USACE (Locks)		Top of Casing Elevation (ft)		29.39		<u>Groundwater</u>			
Easting (X) Northing (Y)	1270708.63 239135.08		Horizontal Datum		WA State Plane North NAD83 (feet)		<u>Date Measured</u>	<u>Depth to Water (ft)</u>	<u>Elevation (ft)</u>	
							4/24/2017	6.38	23.01	
Notes: Well developed by alternately pumping and surging, 28 gallons removed. Well connected to east vault. Concrete encountered from 11 to 17 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.										




Log of Well C5 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-35
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0\186846\GINT\018684601\INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well C5 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-35
 Sheet 2 of 2

Drilled	Start 4/5/2017	End 4/5/2017	Total Depth (ft)	14.5	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8¼-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 059 A 2 (in) well was installed on 4/5/2017 to a depth of 14.4 (ft).					
Surface Elevation (ft) Vertical Datum	34.2 USACE (Locks)		Top of Casing Elevation (ft)		29.55		Groundwater					
Easting (X) Northing (Y)	1270702.75 239119.81		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	5.60	Elevation (ft)	23.95
Notes: Well developed by alternately pumping and surging, 31 gallons removed. Well connected to east vault. Concrete encountered from 14 to 14½ feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well C6 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-36
 Sheet 1 of 1

Drilled	Start 4/7/2017	End 4/7/2017	Total Depth (ft)	28.7	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 064 A 2 (in) well was installed on 4/7/2017 to a depth of 28.7 (ft).					
Surface Elevation (ft)	34.1		Top of Casing Elevation (ft)		29.55		Groundwater					
Vertical Datum	USACE (Locks)		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.78	Elevation (ft)	22.77
Easting (X) Northing (Y)	1270698.62 239116.76		Notes: Well developed by alternately pumping and surging, 15 gallons removed. Well connected to east vault. Concrete encountered from 15 to 17 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.									




Log of Well C7 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-37
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601\INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well C7 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-37
Sheet 2 of 2

Drilled	Start 4/10/2017	End 4/10/2017	Total Depth (ft)	14.9	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 065 A 2 (in) well was installed on 4/10/2017 to a depth of 14.8 (ft).					
Surface Elevation (ft) Vertical Datum	34.1 USACE (Locks)		Top of Casing Elevation (ft)		29.64		Groundwater					
Easting (X) Northing (Y)	1270688.96 239110.16		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	5.78	Elevation (ft)	23.86
Notes: Well developed by alternately pumping and surging, 39 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well C8 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-38
 Sheet 1 of 1

Drilled	Start 4/10/2017	End 4/10/2017	Total Depth (ft)	13.4	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8¼-inch OD Hollow-stem Auger w/ Star Bit	
Hammer Data	N/A		Drilling Equipment	Track-mounted CME 55		DOE Well I.D.: BKA 068 A 2 (in) well was installed on 4/10/2017 to a depth of 13.3 (ft).					
Surface Elevation (ft) Vertical Datum	32.2 USACE (Locks)		Top of Casing Elevation (ft)	29.75		Groundwater					
Easting (X) Northing (Y)	1270689.61 239080.68		Horizontal Datum	WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.29	Elevation (ft)	23.46
Notes: Well developed by alternately pumping and surging, 32 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.											




Log of Well C9 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-39
 Sheet 1 of 1

Drilled	<u>Start</u> 4/11/2017	<u>End</u> 4/11/2017	Total Depth (ft)	28.8	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 069 A 2 (in) well was installed on 4/11/2017 to a depth of 28.8 (ft).					
Surface Elevation (ft) Vertical Datum	31.6 USACE (Locks)		Top of Casing Elevation (ft)		28.92		Groundwater					
Easting (X) Northing (Y)	1270717.81 239072.82		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.88	Elevation (ft)	22.04
Notes: Well developed by alternately pumping and surging, 19 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well C10 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-40
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well C10 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-40
Sheet 2 of 2

Drilled	<u>Start</u> 4/11/2017	<u>End</u> 4/11/2017	Total Depth (ft)	31.6	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 070 A 2 (in) well was installed on 4/11/2017 to a depth of 31.6 (ft).			
Surface Elevation (ft) Vertical Datum	30.7 USACE (Locks)		Top of Casing Elevation (ft)		27.98		<u>Groundwater</u>			
Easting (X) Northing (Y)	1270743.78 239080.59		Horizontal Datum		WA State Plane North NAD83 (feet)		<u>Date Measured</u>	<u>Depth to Water (ft)</u>	<u>Elevation (ft)</u>	
							4/24/2017	5.90	22.08	
Notes: Well developed by alternately pumping and surging, 84 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.										




Log of Well C11 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-41
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0\186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well C11 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-41
Sheet 2 of 2

Drilled	<u>Start</u> 4/11/2017	<u>End</u> 4/11/2017	Total Depth (ft)	34.2	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8¼-inch OD Hollow-stem Auger w/ Star Bit
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 071 A 2 (in) well was installed on 4/11/2017 to a depth of 34.2 (ft).			
Surface Elevation (ft) Vertical Datum	30.7 USACE (Locks)		Top of Casing Elevation (ft)		27.76		<u>Groundwater</u>			
Easting (X) Northing (Y)	1270758.65 239095.06		Horizontal Datum		WA State Plane North NAD83 (feet)		<u>Date Measured</u>	<u>Depth to Water (ft)</u>	<u>Elevation (ft)</u>	
							4/24/2017	5.74	22.02	
Notes: Well developed by alternately pumping and surging, 17 gallons removed. Well connected to east vault. Heaving sands encountered from 14 to 34½ feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.										



Seattle: Date: 9/15/17 Path: P:\010186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL


Log of Well C12 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-42
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601\INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well C12 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-42
Sheet 2 of 2

Drilled	Start 3/29/2017	End 3/29/2017	Total Depth (ft)	18.2	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 044 A 2 (in) well was installed on 3/29/2017 to a depth of 18.1 (ft).					
Surface Elevation (ft) Vertical Datum	34.0 USACE (Locks)		Top of Casing Elevation (ft)		29.22		Groundwater					
Easting (X) Northing (Y)	1270735.83 239170.34		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	7.31	Elevation (ft)	21.91
Notes: Well developed by alternately pumping and surging, 113 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well D1 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-43
 Sheet 1 of 1

Drilled	Start 3/29/2017	End 3/29/2017	Total Depth (ft)	30.2	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 045 A 2 (in) well was installed on 3/29/2017 to a depth of 30.2 (ft).					
Surface Elevation (ft) Vertical Datum	33.8 USACE (Locks)		Top of Casing Elevation (ft)		29.07		Groundwater					
Easting (X) Northing (Y)	1270735.63 239166.43		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.98	Elevation (ft)	22.09
Notes: Well developed by alternately pumping and surging, 35 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well D2 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-43
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601\INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well D2 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-43
Sheet 2 of 2

Drilled	Start 3/29/2017	End 3/29/2017	Total Depth (ft)	18.9	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 046 A 2 (in) well was installed on 3/29/2017 to a depth of 18.8 (ft).					
Surface Elevation (ft)	33.6		Top of Casing Elevation (ft)		29.05		Groundwater					
Vertical Datum	USACE (Locks)		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	7.18	Elevation (ft)	21.87
Easting (X) Northing (Y)	1270736.47 239152.19		Notes: Well developed by alternately pumping and surging, 84 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.									




Log of Well D3 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-44
 Sheet 1 of 1

Drilled	Start 3/30/2017	End 3/30/2017	Total Depth (ft)	33.1	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit	
Hammer Data	N/A		Drilling Equipment	Track-mounted CME 55		DOE Well I.D.: BKA 049 A 2 (in) well was installed on 3/30/2017 to a depth of 33.1 (ft).					
Surface Elevation (ft) Vertical Datum	33.7 USACE (Locks)		Top of Casing Elevation (ft)	29.20		<u>Groundwater</u>					
Easting (X) Northing (Y)	1270736.02 239149		Horizontal Datum	WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.97	Elevation (ft)	22.23
Notes: Well developed by alternately pumping and surging, 73 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.											




Log of Well D4 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-45
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well D4 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-45
Sheet 2 of 2

Drilled	Start 3/30/2017	End 3/30/2017	Total Depth (ft)	21.1	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit
Hammer Data	N/A		Drilling Equipment	Track-mounted CME 55		DOE Well I.D.: BKA 048 A 2 (in) well was installed on 3/30/2017 to a depth of 21.1 ft.				
Surface Elevation (ft)	33.7		Top of Casing Elevation (ft)	29.26		<u>Groundwater</u>				
Vertical Datum	USACE (Locks)				Date Measured	4/24/2017	Depth to Water (ft)	7.34	Elevation (ft)	21.92
Easting (X) Northing (Y)	1270735.09 239131.33		Horizontal Datum	WA State Plane North NAD83 (feet)						
Notes: Well developed by alternately pumping and surging, 66 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.										




Log of Well D5 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-46
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0\186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well D5 (fill) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-46
Sheet 2 of 2

Drilled	Start 3/30/2017	End 3/30/2017	Total Depth (ft)	34.0	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 047 A 2 (in) well was installed on 3/30/2017 to a depth of 34 (ft).					
Surface Elevation (ft)	33.8		Top of Casing Elevation (ft)		29.19		Groundwater					
Vertical Datum	USACE (Locks)		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.95	Elevation (ft)	22.24
Easting (X) Northing (Y)	1270735.17 239127.76		Notes: Well developed by alternately pumping and surging, 76 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.									



Log of Well D6 (outwash)




Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-47
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601\INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL

Seattle: Date: 9/15/17 Path: P:\010186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well D6 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-47
Sheet 2 of 2

Drilled	Start 4/6/2017	End 4/6/2017	Total Depth (ft)	15.8	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit	
Hammer Data	N/A		Drilling Equipment	Track-mounted CME 55		DOE Well I.D.: BKA 060 A 2 (in) well was installed on 4/6/2017 to a depth of 15.7 (ft).					
Surface Elevation (ft) Vertical Datum	31.2 USACE (Locks)		Top of Casing Elevation (ft)	28.88		<u>Groundwater</u>					
Easting (X) Northing (Y)	1270730.11 239113.05		Horizontal Datum	WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.96	Elevation (ft)	21.92
Notes: Well developed by alternately pumping and surging, 60 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.											




Log of Well D7 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure A-48
 Sheet 1 of 1

Drilled	Start 4/6/2017	End 4/6/2017	Total Depth (ft)	32.1	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 061 A 2 (in) well was installed on 4/6/2017 to a depth of 32.1 (ft).					
Surface Elevation (ft) Vertical Datum	31.3 USACE (Locks)		Top of Casing Elevation (ft)		28.73		Groundwater					
Easting (X) Northing (Y)	1270729.73 239109.15		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.39	Elevation (ft)	22.34
Notes: Well developed by alternately pumping and surging, 44 gallons removed. Well connected to east vault. Heaving sands encountered from 17 to 32 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												




Log of Well D8 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-49
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0186846\GINT\018684601\INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well D8 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-49
Sheet 2 of 2

Drilled	Start 4/7/2017	End 4/7/2017	Total Depth (ft)	31.2	Logged By Checked By	PDR SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit
Hammer Data	N/A				Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 063 A 2 (in) well was installed on 4/7/2017 to a depth of 31.2 (ft).	
Surface Elevation (ft) Vertical Datum		31.1 USACE (Locks)		Top of Casing Elevation (ft)		28.44		Groundwater		
Easting (X) Northing (Y)		1270727.69 239098.48		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	Depth to Water (ft)	Elevation (ft)
								4/24/2017	6.14	22.30
Notes: Well developed by alternately pumping and surging, 29 gallons removed. Well connected to east vault. Heaving sands encountered from 15 to 31 feet. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.										




Log of Well D9 (outwash)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-50
 Sheet 1 of 2

Seattle: Date: 9/15/17 Path: P:\0\186846\GINT\018684601_INJECTION_WELL_LIBRARY_TEMPLATE.GDT\GEIS_INJECTION_WELL




Log of Well D9 (outwash) (continued)



Project: GWPS - Play Area Groundwater Infrastructure Installation
Project Location: Gas Works Park, Seattle, Washington
Project Number: 0186-846-01

Figure E-50
Sheet 2 of 2

Drilled	Start 4/6/2017	End 4/6/2017	Total Depth (ft)	13.9	Logged By Checked By	CVD SBS	Driller	Cascade Drilling	Drilling Method	8 1/4-inch OD Hollow-stem Auger w/ Star Bit		
Hammer Data	N/A		Drilling Equipment		Track-mounted CME 55		DOE Well I.D.: BKA 062 A 2 (in) well was installed on 4/6/2017 to a depth of 13.8 (ft).					
Surface Elevation (ft) Vertical Datum	31.1 USACE (Locks)		Top of Casing Elevation (ft)		28.54		Groundwater					
Easting (X) Northing (Y)	1270726.05 239095.41		Horizontal Datum		WA State Plane North NAD83 (feet)		Date Measured	4/24/2017	Depth to Water (ft)	6.25	Elevation (ft)	22.29
Notes: Well developed by alternately pumping and surging, 39 gallons removed. Well connected to east vault. Subtract 3.25 feet to convert elevations to NAVD88 from USACE (Locks) datum.												



Log of Well D10 (fill)



Project: GWPS - Play Area Groundwater Infrastructure Installation
 Project Location: Gas Works Park, Seattle, Washington
 Project Number: 0186-846-01

Figure E-51
 Sheet 1 of 1

APPENDIX F
Injection Piping Cut Sheet



Building essentials
for a better tomorrow™

SOLVENT WELD

SCHEDULE SERIES

MEETS ASTM D1785 AND D2665.



APPLICATIONS

JM Eagle Solvent Weld Schedule Series pipes are suitable for use in both pressure and drain, waste and vent applications.

DESCRIPTION

JM Eagle's wide line of Solvent Weld includes PVC Schedule 40 (ASTM D1785 and ASTM D2665) and 80 (ASTM D1785) for both pressure and non-pressure applications.

The pipes are available in 10- and/or 20-foot lengths, in ½- to 16-inch diameters in Schedule 40, bell end, and ½- to 12-inch diameters in Schedule 80, plain end.

JM Eagle's ASTM 1785 product also comes in a specially formulated PVC material to increase resistance to ultraviolet rays. Called SolarBlok, it comes in IPS, 20-foot lengths, in beige.

Solvent Weld joints are designed to provide a rigid (or restrained) joint connection, and the schedule-rated products are specifically engineered for use in partial support systems above ground.

A 20-foot length of Solvent Weld Schedule 40 PVC water pipe weighs approximately 72 pounds.

BENEFITS

JM Eagle Solvent Weld schedule series pipe is cost-effective and long-lasting.

- It can be field-cut with a power saw or ordinary handsaw without the use of expensive or complicated machinery.
- Easy to load, transport and handle, installers prefer it because it goes into the ground quickly, saving installation costs.
- It maintains performance against tuberculation, corrosion and external galvanic soil conditions without lining wrapping, coating or cathodic protection.
- It keeps its smooth interior over long years of service with virtually no loss in carrying capacity, allowing for savings in pumping costs, as well as savings on the size of the pipe required.
- It can be connected directly to most plumbing and IPS fixtures without complicated procedures or adapters, as well as into CIOD fittings with adapters and/or transition gaskets.
- A cured joint of JM Eagle Solvent Weld schedule series pipe offers a zero-leak joint that is structurally sound.

Revised 3/2/2012. This information may have been updated. Please download the latest version at www.jmeagle.com/onesheets.



SOLVENT WELD

SCHEDULE SERIES

SUBMITTAL AND DATA SHEET

JM EAGLE™ PVC SCHEDULE 40

Specifications: ASTM D1785 & ASTM D2665 ::

Listed : ANSI/NSF-PW NSF-DWV
Standard 61, Standard 14

:: Standard Color: White, Standard Length 10' & 20',
Plain End and Belled End.

NOM. PIPE SIZE (IN)	O.D. (IN)	NOM. I.D. (IN)	MIN. T. (IN)	WATER PRESSURE RATING AT 23°C (73°F)	APPROX. WEIGHT (LBS/FT)
1/2	0.840	0.609	0.109	600	0.164
3/4	1.050	0.810	0.113	480	0.218
1	1.315	1.033	0.133	450	0.324
1 1/4	1.660	1.363	0.140	370	0.439
1 1/2	1.900	1.593	0.145	330	0.525
2	2.375	2.049	0.154	280	0.705
2 1/2	2.875	2.445	0.203	300	1.118
3	3.500	3.042	0.216	260	1.463
4	4.500	3.998	0.237	220	2.083
6	6.625	6.031	0.280	180	3.663
8	8.625	7.942	0.322	160	5.512
10	10.750	9.976	0.365	140	7.815
12	12.750	11.889	0.406	130	10.333
14	14.000	13.073	0.437	130	12.220
16	16.000	14.940	0.500	130	15.980

JM EAGLE™ PVC SCHEDULE 80 PIPE

Specifications: ASTM D1785 ::

Listed : ANSI/NSF-PW Standard 61, Standard 14

:: Standard Color: Dark Gray, Standard Length: 20'
overall, Plain End Only

† Available in Western Region Only.

I.D. : Inside Diameter

O.D. : Outside Diameter

T. : Wall Thickness

NOM. PIPE SIZE (IN)	O.D. (IN)	NOM. I.D. (IN)	MIN. T. (IN)	PRESSURE RATING (psi)	APPROX. WEIGHT (LBS/FT)
1/2	0.840	0.528	0.147	850	0.210
3/4	1.050	0.724	0.154	690	0.285
1	1.315	0.936	0.179	630	0.419
1 1/4	1.660	1.255	0.191	520	0.579
1 1/2	1.900	1.476	0.200	470	0.701
2	2.375	1.913	0.218	400	0.969
2 1/2	2.875	2.290	0.276	420	1.479
3	3.500	2.864	0.300	370	1.979
4	4.500	3.786	0.337	320	2.892
6	6.625	5.709	0.432	280	5.516
8	8.625	7.565	0.500	250	8.336
10 †	10.750	9.493	0.593	230	12.375
12 †	12.750	11.294	0.687	230	17.027

JM EAGLE™ SOLARBLOK UVR SCHEDULE 40 IPS SIZE

Specifications: ASTM D1785

Listed : ANSI/NSF 61

Pipe color is beige.

Pipe is produced with integral Solvent Weld bells.

Available in 20 foot lengths only.

PVC material is specially formulated to increase resistance to ultraviolet rays.

The material includes the maximum amount of titanium dioxide allowed by the PPI PVC Range Composition for pressure pipe applications.

NOM. PIPE SIZE (IN)	O.D. (IN)	APPROX. I. D. (IN)	MIN. T. (IN)	PRESSURE RATING (psi)	APPROX. WEIGHT (LBS/FT)
1/2	0.840	0.609	0.109	600	0.164
3/4	1,050	0.810	0.113	480	0.218
1	1.315	1.033	0.133	450	0.324
1 1/4	1.660	1.363	0.140	370	0.439
1 1/2	1.900	1.593	0.145	330	0.525
2	2.375	2.049	0.154	280	0.705
2 1/2	2.875	2.445	0.203	300	1.118
3	3.500	3.042	0.216	260	1.463
4	4.500	3.998	0.237	220	2.083



P-T Coupling Co., Inc.
 1414 E. Willow
 Enid,
 Phone: 580-237-4060
 Website: <http://www.ptcoupling.com>

Item # 2900410, D-Coupler (Coupler x Female NPT Thread)

List Price QUOTE

PT hose shanks are the most versatile for attaching to hose. The specially designed multi-barbed shank allows for attachment via original Punch-Lok™ center punch clamps or by an interlocked ProGrip™ C-50 ferrule or sleeve.

HBS cam arms are made of 300 series Stainless Steel.

HB cam arms are made of Brass

All Stainless Steel castings are 316 and all standard components are 300 series Stainless Steel.

Please call for special quote on complete cam arm assembly and components in 316 Stainless Steel.


8, 10 and 12 inch couplers are 4-cam designs with the STA-LOK® positive locking feature.

All 1-1/2" to 6" Aluminum or Hard Coat Aluminum castings are available with Undersized shank. To order add the letters "US" after the existing item numbers listed above.

Couplings not interchangeable in the industry are sizes 8" through 12".

Made in the U.S.A.

Note: Prices subject to change without notice.



Specifications

Part Name	10D
Type	Coupler x Female NPT Thread
Material	Nylon
Size	1 in.
Coupler Size	1 in.
Thread (Female NPT)	1 in.
O. D. with Cam Arms Extended (A)	5.10 in. 130 mm

Outside Diameter (B)	2.44 in. 62 mm
Overall Length (C)	2.50 in. 64 mm
Inside Diameter (E)	0.97 in. 25 mm
Engagement Length	1.19 in.



P-T Coupling Co., Inc.
 1414 E. Willow
 Enid,
 Phone: 580-237-4060
 Website: <http://www.ptcoupling.com>

W-Adapter (Dust Plug)

PT maintains inventories at its 16 branch warehouse locations.

Couplings not interchangeable in the industry are sizes 5" and 8" through 12".

Made in the U.S.A.


Note: Prices subject to change without notice.

More Information:

[Recommended Operating Conditions \(PDF\)](#)

[Safety Instructions & Recommended Materials \(PDF\)](#)

[PT Coupling Warranty Information \(PDF\)](#)



Results 1 - 91 of 91

<u>Item #</u>	<u>Part Name</u>	<u>Material</u>	<u>Adapter Size</u>	<u>Chain Lug Extension (G)</u>	<u>Inventory</u>	<u>List Price</u>
1001201	E05W	Aluminum	1/2 in.	0.50 in. 13 mm	N/A	QUOTE
1201201	E05W	Brass	1/2 in.	0.50 in. 13 mm	N/A	QUOTE
1401201	E05W	Stainless Steel	1/2 in.	0.50 in. 13 mm	N/A	QUOTE
1801201	E05W	Ductile Iron	1/2 in.	0.50 in. 13 mm	N/A	QUOTE
2001201	E05W	Hard Coat Aluminum	1/2 in.	0.50 in. 13 mm	N/A	QUOTE
2401201	E05W	Carbon Steel	1/2 in.	0.50 in. 13 mm	N/A	QUOTE
1001207	07W	Aluminum	3/4 in.	0.59 in. 15 mm	N/A	QUOTE
1201207	07W	Brass	3/4 in.	0.59 in. 15 mm	N/A	QUOTE

1401207	07W	Stainless Steel	3/4 in.	0.59 in. 15 mm	N/A	QUOTE
1801207	07W	Ductile Iron	3/4 in.	0.59 in. 15 mm	N/A	QUOTE
2001207	07W	Hard Coat Aluminum	3/4 in.	0.59 in. 15 mm	N/A	QUOTE
2401207	07W	Carbon Steel	3/4 in.	0.59 in. 15 mm	N/A	QUOTE
2701207	07W	Polypropylene	3/4 in.	0.59 in. 15 mm	N/A	QUOTE
2771207	07W	Food Grade Poly	3/4 in.	0.59 in. 15 mm	N/A	QUOTE
2901207	07W	Nylon	3/4 in.	0.59 in. 15 mm	N/A	QUOTE
1001210	10W	Aluminum	1 in.	0.96 in. 24 mm	N/A	QUOTE
1201210	10W	Brass	1 in.	0.96 in. 24 mm	N/A	QUOTE
1401210	10W	Stainless Steel	1 in.	0.96 in. 24 mm	N/A	QUOTE
1801210	10W	Ductile Iron	1 in.	0.96 in. 24 mm	N/A	QUOTE
2001210	10W	Hard Coat Aluminum	1 in.	0.96 in. 24 mm	N/A	QUOTE
2401210	10W	Carbon Steel	1 in.	0.96 in. 24 mm	N/A	QUOTE
2701210	10W	Polypropylene	1 in.	0.96 in. 24 mm	N/A	QUOTE
2771210	10W	Food Grade Poly	1 in.	0.96 in. 24 mm	N/A	QUOTE
2901210	10W	Nylon	1 in.	0.96 in. 24 mm	N/A	QUOTE
1001212	12W	Aluminum	1-1/4 in.	0.62 in. 16 mm	N/A	QUOTE
1201212	12W	Brass	1-1/4 in.	0.62 in. 16 mm	N/A	QUOTE
1401212	12W	Stainless Steel	1-1/4 in.	0.62 in. 16 mm	N/A	QUOTE
1801212	12W	Ductile Iron	1-1/4 in.	0.62 in. 16 mm	N/A	QUOTE
2001212	12W	Hard Coat Aluminum	1-1/4 in.	0.62 in. 16 mm	N/A	QUOTE
2701212	12W	Polypropylene	1-1/4 in.	0.62 in. 16 mm	N/A	QUOTE
2771212	12W	Food Grade Poly	1-1/4 in.	0.62 in. 16 mm	N/A	QUOTE
1001215	15W	Aluminum	1-1/2 in.	0.50 in. 13 mm	N/A	QUOTE
1201215	15W	Brass	1-1/2 in.	0.50 in. 13 mm	N/A	QUOTE
1401215	15W	Stainless Steel	1-1/2 in.	0.50 in. 13 mm	N/A	QUOTE
1801215	15W	Ductile Iron	1-1/2 in.	0.50 in. 13 mm	N/A	QUOTE

2001215	15W	Hard Coat Aluminum	1-1/2 in.	0.50 in. 13 mm	N/A	QUOTE
2401215	15W	Carbon Steel	1-1/2 in.	0.50 in. 13 mm	N/A	QUOTE
2701215	15W	Polypropylene	1-1/2 in.	0.50 in. 13 mm	N/A	QUOTE
2771215	15W	Food Grade Poly	1-1/2 in.	0.50 in. 13 mm	N/A	QUOTE
2901215	15W	Nylon	1-1/2 in.	0.50 in. 13 mm	N/A	QUOTE
1001220	20W	Aluminum	2 in.	0.70 in. 18 mm	N/A	QUOTE
1201220	20W	Brass	2 in.	0.70 in. 18 mm	N/A	QUOTE
1401220	20W	Stainless Steel	2 in.	0.70 in. 18 mm	N/A	QUOTE
1801220	20W	Ductile Iron	2 in.	0.70 in. 18 mm	N/A	QUOTE
2001220	20W	Hard Coat Aluminum	2 in.	0.70 in. 18 mm	N/A	QUOTE
2401220	20W	Carbon Steel	2 in.	0.70 in. 18 mm	N/A	QUOTE
2701220	20W	Polypropylene	2 in.	0.70 in. 18 mm	N/A	QUOTE
2771220	20W	Food Grade Poly	2 in.	0.70 in. 18 mm	N/A	QUOTE
2901220	20W	Nylon	2 in.	0.70 in. 18 mm	N/A	QUOTE
1001225	25W	Aluminum	2-1/2 in.	0.81 in. 21 mm	N/A	QUOTE
1201225	25W	Brass	2-1/2 in.	0.81 in. 21 mm	N/A	QUOTE
1401225	25W	Stainless Steel	2-1/2 in.	0.81 in. 21 mm	N/A	QUOTE
1801225	25W	Ductile Iron	2-1/2 in.	0.81 in. 21 mm	N/A	QUOTE
2001225	25W	Hard Coat Aluminum	2-1/2 in.	0.81 in. 21 mm	N/A	QUOTE
1001230	30W	Aluminum	3 in.	1.00 in. 25 mm	N/A	QUOTE
1201230	30W	Brass	3 in.	1.00 in. 25 mm	N/A	QUOTE
1401230	30W	Stainless Steel	3 in.	1.00 in. 25 mm	N/A	QUOTE
1801230	30W	Ductile Iron	3 in.	1.00 in. 25 mm	N/A	QUOTE
2001230	30W	Hard Coat Aluminum	3 in.	1.00 in. 25 mm	N/A	QUOTE
2401230	30W	Carbon Steel	3 in.	1.00 in. 25 mm	N/A	QUOTE
2701230	30W	Polypropylene	3 in.	1.00 in. 25 mm	N/A	QUOTE
2771230	30W	Food Grade Poly	3 in.	1.00 in. 25 mm	N/A	QUOTE

2901230	30W	Nylon	3 in.	1.00 in. 25 mm	N/A	QUOTE
1001240	40W	Aluminum	4 in.	1.00 in. 25 mm	N/A	QUOTE
1201240	40W	Brass	4 in.	1.00 in. 25 mm	N/A	QUOTE
1401240	40W	Stainless Steel	4 in.	1.00 in. 25 mm	N/A	QUOTE
1801240	40W	Ductile Iron	4 in.	1.00 in. 25 mm	N/A	QUOTE
2001240	40W	Hard Coat Aluminum	4 in.	1.00 in. 25 mm	N/A	QUOTE
2401240	40W	Carbon Steel	4 in.	1.00 in. 25 mm	N/A	QUOTE
2701240	40W	Polypropylene	4 in.	1.00 in. 25 mm	N/A	QUOTE
2771240	40W	Food Grade Poly	4 in.	1.00 in. 25 mm	N/A	QUOTE
1001250	50W	Aluminum	5 in.	0.85 in. 22 mm	N/A	QUOTE
1201250	50W	Brass	5 in.	0.85 in. 22 mm	N/A	QUOTE
1401250	50W	Stainless Steel	5 in.	0.85 in. 22 mm	N/A	QUOTE
1801250	50W	Ductile Iron	5 in.	0.85 in. 22 mm	N/A	QUOTE
2001250	50W	Hard Coat Aluminum	5 in.	0.85 in. 22 mm	N/A	QUOTE
1001260	60W	Aluminum	6 in.	1.00 in. 25 mm	N/A	QUOTE
1201260	60W	Brass	6 in.	1.00 in. 25 mm	N/A	QUOTE
1401260	60W	Stainless Steel	6 in.	1.00 in. 25 mm	N/A	QUOTE
1801260	60W	Ductile Iron	6 in.	1.00 in. 25 mm	N/A	QUOTE
2001260	60W	Hard Coat Aluminum	6 in.	1.00 in. 25 mm	N/A	QUOTE
1001280	80W	Aluminum	8 in.	1.18 in. 30 mm	N/A	QUOTE
1201280	80W	Brass	8 in.	1.18 in. 30 mm	N/A	QUOTE
1401280	80W	Stainless Steel	8 in.	1.18 in. 30 mm	N/A	QUOTE
1801280	80W	Ductile Iron	8 in.	1.18 in. 30 mm	N/A	QUOTE
2001280	80W	Hard Coat Aluminum	8 in.	1.18 in. 30 mm	N/A	QUOTE
1001290	100W	Aluminum	10 in.	0.90 in. 23 mm	N/A	QUOTE
1201290	100W	Brass	10 in.	0.90 in. 23 mm	N/A	QUOTE
1401290	100W	Stainless Steel	10 in.	0.90 in. 23 mm	N/A	QUOTE

1801290	100W	Ductile Iron	10 in.	0.90 in. 23 mm	N/A	QUOTE
1001292	120W	Aluminum	12 in.	N/A	N/A	QUOTE

Results 1 - 91 of 91

Part No: 835-010

Schedule 80 PVC & CPVC

Adapter

Desc: 1 PVC FEM ADAPTER SOCXFPT SCH80

MSRP: 12.91

Part Code: 080

Weight(lbs): 0.11

Weight(kg): 0.05


Weight(gm): 50

Size: 1"

Color: GRAY

Material: PVC

Connection Socket x Fipt
Type Standard



M = 1-23/32

N = 3/32

L = 2- 1/8

Injection Molded Dimension References:

G = (LAYING LENGTH) intersection of center lines to bottom of socket/thread; 90° elbows, tees, crosses; ± 1/32 inch.

H = Intersection of center lines to face of fitting; 90° elbows tees, crosses; ± 1/32 inch.

J = Intersection of center lines to bottom of socket/thread; 45° elbows; ± 1/32 inch


L = Overall length of fittings; ± 1/16 inch.

M = Outside diameter of socket/thread hub; ± 1/16 inch.

N = Socket bottom to socket bottom; couplings; ± 1/16 inch.

W = Height of cap; ± 1/16 inch

Typical Molded Dimension References



The information printed here is based on current information & product design at the time of publication and is subject to change without notification. Spears® ongoing commitment to product improvement may result in some variation. No representation, guarantees or warranties of any kind are as to its accuracy, suitability for particular application or results to be obtained therefrom. For verification of technical data or additional information, please contact Spears® Technical Service Department :: WEST COAST : (818) 364-1611 - EAST COAST : (717) 938-9006

Part No: 836-010

Schedule 80 PVC & CPVC

Adapter

Desc: 1 PVC MALE ADAPTER MPTXSOC SCH80

MSRP: 14.04

Part Code: 080

Weight(lbs): 0.093


Weight(kg): 0.042

Weight(gm): 42

Size: 1"

Color: GRAY

Material: PVC



$L = 2 - 5/32$

$M1 = 1 - 23/32$

$N = 7/32$

Connection Mipt x Socket
Type Standard

Injection Molded Dimension References:

G = (LAYING LENGTH) intersection of center lines to bottom of socket/thread; 90° elbows, tees, crosses; ± 1/32 inch.

H = Intersection of center lines to face of fitting; 90° elbows tees, crosses; ± 1/32 inch.

J = Intersection of center lines to bottom of socket/thread; 45° elbows; ± 1/32 inch


L = Overall length of fittings; ± 1/16 inch.

M = Outside diameter of socket/thread hub; ± 1/16 inch.

N = Socket bottom to socket bottom; couplings; ± 1/16 inch.

W = Height of cap; ± 1/16 inch

Typical Molded Dimension References



The information printed here is based on current information & product design at the time of publication and is subject to change without notification. Spears® ongoing commitment to product improvement may result in some variation. No representation, guarantees or warranties of any kind are as to its accuracy, suitability for particular application or results to be obtained therefrom. For verification of technical data or additional information, please contact Spears® Technical Service Department :: WEST COAST : (818) 364-1611 - EAST COAST : (717) 938-9006

Part No: 806-010S

Schedule 80 PVC & CPVC

Elbow

Desc: 1 PVC SWEEP ELL SOC SCH80

MSRP: 18.09

Part Code: 080

Weight(lbs): 0.196

Weight(kg): 0.089

Weight(gm): 89

Size: 1"


Color: GRAY

Material: PVC

Connection Sweep - Short

Angle 90°

Type Standard



G = 1- 5/16

H = 2- 7/16

M = 1-23/32

Injection Molded Dimension References:

G = (LAYING LENGTH) intersection of center lines to bottom of socket/thread; 90° elbows, tees, crosses; ± 1/32 inch.

H = Intersection of center lines to face of fitting; 90° elbows tees, crosses; ± 1/32 inch.

J = Intersection of center lines to bottom of socket/thread; 45° elbows; ± 1/32 inch


L = Overall length of fittings; ± 1/16 inch.

M = Outside diameter of socket/thread hub; ± 1/16 inch.

N = Socket bottom to socket bottom; couplings; ± 1/16 inch.

W = Height of cap; ± 1/16 inch

Typical Molded Dimension References



The information printed here is based on current information & product design at the time of publication and is subject to change without notification. Spears® ongoing commitment to product improvement may result in some variation. No representation, guarantees or warranties of any kind are as to its accuracy, suitability for particular application or results to be obtained therefrom. For verification of technical data or additional information, please contact Spears® Technical Service Department :: WEST COAST : (818) 364-1611 - EAST COAST : (717) 938-9006

Part No: 801-010

Schedule 80 PVC & CPVC

Tee

Desc: 1 PVC TEE SOC SCH80

MSRP: 12.86

Part Code: 080

Weight(lbs): 0.256

Weight(kg): 0.116


Weight(gm): 116

Size: 1"

Color: GRAY

Material: PVC

Connection Socket x Socket x Socket
Type Standard



G = 7/8

G1 = 7/8

H = 2

H1 = 2

L = 4

M = 1-3/4

Injection Molded Dimension References:

G = (LAYING LENGTH) intersection of center lines to bottom of socket/thread; 90° elbows, tees, crosses; ± 1/32 inch.

H = Intersection of center lines to face of fitting; 90° elbows tees, crosses; ± 1/32 inch.

J = Intersection of center lines to bottom of socket/thread; 45° elbows; ± 1/32 inch


L = Overall length of fittings; ± 1/16 inch.

M = Outside diameter of socket/thread hub; ± 1/16 inch.

N = Socket bottom to socket bottom; couplings; ± 1/16 inch.

W = Height of cap; ± 1/16 inch

Typical Molded Dimension References



The information printed here is based on current information & product design at the time of publication and is subject to change without notification. Spears® ongoing commitment to product improvement may result in some variation. No representation, guarantees or warranties of any kind are as to its accuracy, suitability for particular application or results to be obtained therefrom. For verification of technical data or additional information, please contact Spears® Technical Service Department :: WEST COAST : (818) 364-1611 - EAST COAST : (717) 938-9006

Part No: 838-128

Schedule 80 PVC & CPVC

Bushing

Desc: 1X1/4 PVC RED BUSHING SPGXFPT SCH80

MSRP: 6.37

Part Code: 080

Weight(lbs): 0.066


Weight(kg): 0.03

Weight(gm): 30

Size:

Color: GRAY

Material: PVC



L = 1-13/32

N = 25/32

Connection Spigot x Fipt
Type Reduction

Injection Molded Dimension References:

G = (LAYING LENGTH) intersection of center lines to bottom of socket/thread; 90° elbows, tees, crosses; ± 1/32 inch.

H = Intersection of center lines to face of fitting; 90° elbows tees, crosses; ± 1/32 inch.

J = Intersection of center lines to bottom of socket/thread; 45° elbows; ± 1/32 inch


L = Overall length of fittings; ± 1/16 inch.

M = Outside diameter of socket/thread hub; ± 1/16 inch.

N = Socket bottom to socket bottom; couplings; ± 1/16 inch.

W = Height of cap; ± 1/16 inch

Typical Molded Dimension References



The information printed here is based on current information & product design at the time of publication and is subject to change without notification. Spears® ongoing commitment to product improvement may result in some variation. No representation, guarantees or warranties of any kind are as to its accuracy, suitability for particular application or results to be obtained therefrom. For verification of technical data or additional information, please contact Spears® Technical Service Department :: WEST COAST : (818) 364-1611 - EAST COAST : (717) 938-9006

Part No: 806-020S

Schedule 80 PVC & CPVC

Elbow

Desc: 2 PVC SWEEP ELL SOC SCH80

MSRP: 31.16

Part Code: 080

Weight(lbs): 0.644

Weight(kg): 0.292

Weight(gm): 292

Size: 2"


Color: GRAY

Material: PVC

Connection Sweep - Short

Angle 90°

Type Standard



G = 2- 5/16

H = 3-13/16

M = 2- 7/8

Injection Molded Dimension References:

G = (LAYING LENGTH) intersection of center lines to bottom of socket/thread; 90° elbows, tees, crosses; ± 1/32 inch.

H = Intersection of center lines to face of fitting; 90° elbows tees, crosses; ± 1/32 inch.

J = Intersection of center lines to bottom of socket/thread; 45° elbows; ± 1/32 inch


L = Overall length of fittings; ± 1/16 inch.

M = Outside diameter of socket/thread hub; ± 1/16 inch.

N = Socket bottom to socket bottom; couplings; ± 1/16 inch.

W = Height of cap; ± 1/16 inch

Typical Molded Dimension References



Part No: 838-249

Schedule 80 PVC & CPVC

Bushing

Desc: 2X1 PVC RED BUSH SPIGOTXFPT SCH80

MSRP: 18.08

Part Code: 080

Weight(lbs): 0.258

Weight(kg): 0.117


Weight(gm): 117

Size: 2"X1"

Color: GRAY

Material: PVC

Connection Spigot x Fipt
Type Reduction




L = 1-29/32

N = 1

Injection Molded Dimension References:

- G** = (LAYING LENGTH) intersection of center lines to bottom of socket/thread; 90° elbows, tees, crosses; ± 1/32 inch.
- H** = Intersection of center lines to face of fitting; 90° elbows tees, crosses; ± 1/32 inch.
- J** = Intersection of center lines to bottom of socket/thread; 45° elbows; ± 1/32 inch
- L** = Overall length of fittings; ± 1/16 inch.
- M** = Outside diameter of socket/thread hub; ± 1/16 inch.
- N** = Socket bottom to socket bottom; couplings; ± 1/16 inch.
- W** = Height of cap; ± 1/16 inch

Typical Molded Dimension References



The information printed here is based on current information & product design at the time of publication and is subject to change without notification. Spears® ongoing commitment to product improvement may result in some variation. No representation, guarantees or warranties of any kind are as to its accuracy, suitability for particular application or results to be obtained therefrom. For verification of technical data or additional information, please contact Spears® Technical Service Department :: WEST COAST : (818) 364-1611 - EAST COAST : (717) 938-9006

APPENDIX G
Injection Piping Testing Documentation

Hydrostatic Pressure Test Results
Play Area Groundwater Infrastructure Installation
Seattle, WA

Injection Well ID	Testing Time (minutes)	Test Pressure (psi)	Hydrostatic Test Result
A-1	32	50	Pass
A-2	30	50	Pass
A-3	30	50	Pass
A-4	30	50	Pass
A-5	35	50	Pass
B-1	35	48	Pass
B-2	30	50	Pass
B-3	32	50	Pass
B-4	30	50	Pass
B-5	30	50	Pass
B-6	30	50	Pass
B-7	30	50	Pass
B-8	30	50	Pass
C-1	30	50	Pass
C-2	30	49	Pass
C-3	30	47	Pass
C-4	30	52	Pass
C-5	30	50	Pass
C-6	30	50	Pass
C-7	30	50	Pass
C-8	30	52	Pass
C-9	30	47	Pass
C-10	35	50	Pass
C-11	37	51	Pass
C-12	32	49	Pass
D-1	30	50	Pass
D-2	30	50	Pass
D-3	30	45	Pass
D-4	30	50	Pass
D-5	30	50	Pass
D-6	30	47	Pass
D-7	30	50	Pass
D-8	30	50	Pass
D-9	30	50	Pass
D-10	30	48	Pass

Notes:

1. Hydrostatic pressure testing for injection piping performed per AWWA Standard C605.
2. Per the AWWA Standard C605, all pipes tested held the test pressure with negligible pressure loss during the testing period.

APPENDIX H
Import Fill Material Documentation



ICONM**982 CF

HOT MIX ASPHALT MIX DESIGN SUBMITTAL

Modified "B" / Commercial 1/2" HOT MIX ASPHALT (HMA)

Submittal Date:
 Paving Contractor:
 Hot Mix Asphalt Supplier:

1. AGGREGATE, BINDER AND ANTI-STRIP SOURCES

- A. First Mineral Aggregate - Washington State D.O.T. Source #A-464 (ICON Materials Auburn resource)
- B. Second Mineral Aggregate - Source A-464
- C. Blending Sand - Source A-464
- D. Asphalt Cement - PG 64--22 - U.S. Oil & Refining - Tacoma WA refinery

2. BLENDING RATIO

- A. First Mineral Aggregate (5/8" chips) = 16 %
- B. Second Mineral Aggregate (1/2" - 0) = 69%
- C. Blending Sand - 15%
- D. AC Content - Most recent WSDOT design was for Contract (2014 - Mix ID No. MD14009) asphalt binder content was set at 5.3% by weight of total mix. The proposed job mix formula is revised (finer) to accommodate the project's modified Class B specification. MD14009 is a substantially similar HMA design.

3. PROPOSED GRADATION


Sieve Sizes	Percent Passing by Weight			Proposed Target Gradation (Job Mix Formula)	Modified Historic Class B Specification Limits *
	First Mineral Aggregate (16%) (5/8" chips)	Second Mineral Aggregate (69%) (3/8" to 0)	Blending Sand (15%)		
3/4"	100	100	100	100	100
1/2"	78.5	100	100	97	95 - 100
3/8"	27.7	98.2	100	87	75 - 95
#4	2.8	67.3	100	62	46 - 70
#10	1.4	37	96	40	30 - 45
#40	1.1	15	50	18	11 - 26
#200	0.8	8.0	0.4	5.7	3.0 - 7.5

4. MISCELLANEOUS DATA

Sand/Silt Ratio = 7.0
 Sand Equivalent (Ave.) > 40 Fracture > 90% Ave. Rice Density (Historic) = 154.6 pcf

* The gradation shown here is the historic WSDOT Class "B" specification (retired in 2002) shifted to a finer gradation than ICON's current Class 1/2" HMA. Gradation is finer on the 1/2" (+2%), 3/8" (+6%), #4 (+8%), #10 (+7%) and #40 (+1.5) sieves to establish a finer graded (modified) design. The proposed design maintains the basic structure of the Class "B" and/or Class 1/2" HMA design in a finer textured hot mix asphalt.

ICON Materials
 1508 Valentine Ave. SE Pacific WA 98047
 206.575.3200 * 206.575.3207 facsimile
 An Equal Opportunity Employer



CDF.

GEO 17 1490

Sales/Delivery Ticket



CALPORTLAND

ADMIN Office: (800) 750-0123
PO Box 1730 Seattle, WA 98111



TICKET#: 1604855

Leave Plant	11:10
Arrive Job	11:40
Start Pour	11:40
Finish Pour	
Finish Wash	
Leave Job	

Warning: Irritation to Skin and Eyes

This product contains Portland Cement. Freshly mixed cement, mortar, grout or concrete may cause skin irritation and/or allergic reaction. Do not use without protective gear and clothing. Avoid any contact with skin. Wash exposed areas immediately with water. If cementitious materials get into the eye, rinse immediately and repeatedly with water and get prompt medical attention.

Keep Away From Children

WEIGHMASTER CERTIFICATE

THIS IS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

Weighmaster:

Water added at customer's request	Rev Counter on Load:	This concrete is designed in accordance to American Concrete Institute Standards. Any water added to this design will be at purchaser's risk. Materials hereby sold become property of purchaser at time of origin. Calportland is not responsible for damages to property in the event that delivery is beyond curb line. Seller is not responsible for popouts or other imperfections resulting from reactive aggregates.	Reasons for Delay Time	Arrive Plant
Slump on arrival	Test Cylinders Taken:		Job not ready	Time Allowed
Gals to full load			Lack of Help	Time Used
Gals to 2/3 load			Wheel Barrow Job	
Gals to 1/3 load			Pump Late/Problems	
			Other	Excess Time

Date/Time: 5/9/2017 10:54 AM	Superplasticer Amt Added:	Cust. Proj#: 5571	Ordered By: AARON	Phone #:	Map Page:
---------------------------------	---------------------------	----------------------	----------------------	----------	-----------

Customer: 1008242 WYSER CONSTRUCTION INC	Order Type: Charge	P.O. Number: GEO171490	Driver Name: JOHN NESCHKE	Truck #: 7657	Order #: 109
--	-----------------------	---------------------------	------------------------------	------------------	-----------------

Scheduled Arrival: 11:27:00 AM	Slump: 6.00	Load#: 1	Prev. Truck #: 7657	Qty This Load: 9.00	Qty Delivered: 9.00	Qty Ordered: 9.00	Plant: 282	Alley:	Truck License #:
-----------------------------------	----------------	-------------	------------------------	------------------------	------------------------	----------------------	---------------	--------	------------------

Delivery Address:
01 N NORTH LAKE WAY
SEATTLE, WA

Ticket Notes:
GASWORKS PLAY AREA

Quantity	UOM	Product Code	Product Description	Unit Price	Amount	Changed
9.00	yd	3739	SEATTLE TRENCH BACK FIL			
9.00	CY	9990	ENV FEE			
1.00	LD	9900	FUEL SURCHARGE			

Sales Tax:	Ticket Total:	Balance Forward:	Standing Time:	Order Total:
------------	---------------	------------------	----------------	--------------

Truck 7657	Driver 2419	User TTEA	Disp Ticket 1604855	Num 274591	Ticket ID 274591	Time 10:54	Date 5/9/17
Load Size 9.00	Mix Code CY	Returned 3739	Qty	Mix Age	Seq W	Load ID 274589	
Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat
BLD SAND	CLASS 2	2887 lb	27650 lb	27540 lb	-0.40%	6.41% A	199 gl
FLYASH	2-17 class f	330 lb	2970 lb	2965 lb	-0.17%		
T I-II	lot #17-102	30 lb	270 lb	275 lb	1.85%		
WATER	GATE #1	300.0 lb	916.4 lb	908.0 lb	-0.92%		108.8 gl
Actual Load	Num Batches: 1	Design 0.833	Water/Cement 0.793 A	Design 323.6 gl			Actual 307.7 gl
Slump	6.00 in	Water in Truck: 0.0 lb	Adjust Water: 0.0 lb	/ Load	Trim Water:-13.0 lb/ CY		To Add: 15.8 gl

I have read, understood and I agree to all the above, including the Terms and Conditions on the reverse of, or accompanying this document, and incorporated by reference.

04 A875861

Signature _____

CUSTOMER

PDF

650-77-1490

1215
1225

Sales/Delivery Ticket



ADMIN Office: (800) 750-0123
PO Box 1730 Seattle, WA 98111



TICKET#: 1604973

Leave Plant	
Arrive Job	
Start Pour	
Finish Pour	
Finish Wash	
Leave Job	
Arrive Plant	
Time Allowed	
Time Used	
Excess Time	

Warning: Irritation to Skin and Eyes

This product contains Portland Cement. Freshly mixed cement, mortar, grout or concrete may cause skin irritation and/or allergic reaction. Do not use without protective gear and clothing. Avoid any contact with skin. Wash exposed areas immediately with water. If cementitious materials get into the eye, rinse immediately and repeatedly with water and get prompt medical attention.

Keep Away From Children

WEIGHMASTER CERTIFICATE

California Only
THIS IS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate who is a recognized authority of accuracy as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

Weighmaster:

Water added at customer's request	Rev Counter on Load:	This concrete is designed in accordance to American Concrete Institute Standards. Any water added to this design will be at purchasers risk. Materials hereby sold become property of purchaser at time of origin. Calportland is not responsible for damages to property in the event that delivery is beyond curb line. Seller is not responsible for popouts or other imperfections resulting from reactive aggregates.	Reasons for Delay Time	Arrive Plant
Slump on arrival	Test Cylinders Taken:		Job not ready	Time Allowed
Gals to full load			Lack of Help	Time Used
Gals to 2/3 load			Wheel Barrow Job	Excess Time
Gals to 1/3 load		Pump Late/Problems		
			Other	

Date/Time:	Superplasticer Amt Added:	Cust. Proj#:	Ordered By:	Phone #:	Map Page:
5/9/2017 12:07 PM		5571	AARON		

Customer:	Order Type:	P.O. Number	Driver Name:	Truck #:	Order #:
1008242 WYSER CONSTRUCTION INC	Charge	650171490	BRYAN CLAPPER	7346	109

Scheduled Arrival:	Slump:	Load#:	Prev. Truck #:	Qty This Load:	Qty Delivered:	Qty Ordered:	Plant:	Alley:	Truck License #:
12:41:00 PM	6.00	2	7346	3.50	12.50	12.50	282		

Delivery Address:	Ticket Notes:
1801 N NORTH LAKE WAY SEATTLE, WA	GASWORKS PLAY AREA

Quantity	UOM	Product Code	Product Description	Unit Price	Amount	Changed
3.50	yd	3739	SEATTLE TRENCH BACK FIL			
3.50	CY	9990	ENV FEE			
1.00	LD	9900	FUEL SURCHARGE			
5.50	CY	9960	SHORT LOAD FEE			

Sales Tax:	Ticket Total:	Balance Forward:	Standing Time:	Order Total:

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
7346	1735	DGILL		1604973	274638	12:07	5/9/17
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
3.50	CY	3739			W	274636	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat
BLD SAND	CLASS 2	2887 lb	10753 lb	10660 lb	-0.86%	6.41% A	77 gl
FLYASH	2-17 class f	330 lb	1155 lb	1150 lb	-0.43%		
T II	lot #17-102	30 lb	105 lb	105 lb	0.00%		
	GATE #1	300.0 lb	356.3 lb	354.0 lb	-0.66%		42.4 gl

Load Total:	Design	Water/Cement	Design	Actual	To Add:
12269 lb	0.833	0.794 A	125.8 gl	119.4 gl	6.4 gl
Slump: 6.00 in	Water in Truck:	Adjust Water:	Trim Water:		
	0.0 lb	0.0 lb	-13.0 lb/ CY		

I have read, understood and I agree to all the above, including the Terms and Conditions on the reverse of, or accompanying this document, and incorporated by reference.

DL-04 A875876

Signature _____ CUSTOMER



Sales/Delivery Ticket

ADMIN Office: (800) 750-0123
 PO Box 1730 Seattle, WA 98111



TICKET#: 1614161

Leave Plant	1230
Arrive Job	1230
Start Pour	1255
Finish Pour	
Finish Wash	
Leave Job	

Warning: Irritation to Skin and Eyes
 This product contains Portland Cement. Freshly mixed cement, mortar, grout or concrete may cause skin irritation and/or allergic reaction. Do not use without protective gear and clothing. Avoid any contact with skin. Wash exposed areas immediately with water. If cementitious materials get into the eye, rinse immediately and repeatedly with water and get prompt medical attention.
Keep Away From Children

WEIGHMASTER CERTIFICATE
 California Only
 THIS IS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.
 Weighmaster:

Water added at customer's request	Rev Counter on Load:
6	
Slump on arrival	Test Cylinders Taken:
Gals to full load	
Gals to 2/3 load	
Gals to 1/3 load	

This concrete is designed in accordance to American Concrete Institute Standards. Any water added to this design will be at purchaser's risk. Materials hereby sold become property of purchaser at time of origin. Calportland is not responsible for damages to property in the event that delivery is beyond curb line. Seller is not responsible for popouts or other imperfections resulting from reactive aggregates.

Reasons for Delay Time
 Job not ready
 Lack of Help
 Wheel Barrow Job
 Pump Late/Problems
 Other

Arrive Plant	
Time Allowed	
Time Used	
Excess Time	

Date/Time:
 5/22/2017 12:19 PM

Superplasticer Amt Added:

Cust. Proj#:
 5571

Ordered By:
 DARON

Phone #:

Map Page:

Customer:
 1008242
 WYSER CONSTRUCTION INC

Order Type:
 Charge

P.O. Number:
 GED171490

Driver Name:
 BYRON BAKER

Truck #:
 8304

Order #:
 107

Scheduled Arrival:
 12:55:00 PM

Slump:
 6.00

Load#:
 1

Prev. Truck #:

Qty This Load:
 9.00

Qty Delivered:
 9.00

Qty Ordered:
 18.00

Plant:
 291

Alley:

Truck License #:

Delivery Address:
 1801 N NORTH LAKE WAY
 SEATTLE, WA

Ticket Notes:
 GASWORKS PLAY AREA MANUEL (206 10-1031

Quantity	UOM	Product Code	Product Description	Unit Price	Amount	Changed
9.00	yd	3739	SEATTLE TRENCH BACK FIL			
9.00	CY	9990	ENV FEE			
1.00	LD	9900	FUEL SURCHARGE			

Sales Tax:	Ticket Total:	Balance Forward:	Standing Time:	Order Total:
------------	---------------	------------------	----------------	--------------

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
8304	2560	DPADON		161416	134933	12:19	5/22/17
Load Size	Mix Code	Returned	Qty	Mix	Age	Seq	Load ID
9.00 CY	3739					W	134931
Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat
BLD SAND	CLASS 2	2887 lb	27691 lb	27680 lb	-0.04%	6.57% A	205 gl
FLYASH	2-17 class f	330 lb	2970 lb	2955 lb	-0.51%		
T I-II	CERT lot # 17-102	30 lb	270 lb	270 lb	0.00%		
WATER	GATE #1	300.0 lb	872.6 lb	866.0 lb	-0.75%		103.8 gl
AEA	DARVAIR1000	5.0 oz	45.0 oz	44.0 oz	-2.22%		
Equal	Num Batches:	2					
ad total:	31774 lb	Design 0.833	Water/Cement 0.798	A	Design 323.6 gl	Actual 308.3 gl	To Add: 15.2 gl
Slump:	6.00 in	Water in Truck:	0.0 lb	Adjust Water:	0.0 lb	/ Load Trim Water:	-13.0 lb/ CY

DL-04 A888125

I have read, understood and I agree to all the above, including the Terms and Conditions on the reverse of, or accompanying this document, and incorporated by reference.

Signature _____

CUSTOMER

Sales/Delivery Ticket



ADMIN Office: (800) 750-0123
PO Box 1730 Seattle, WA 98111



TICKET#: 1614247

Leave Plant	1330
Arrive Job	1400
Start Pour	
Finish Pour	
Finish Wash	
Leave Job	

Warning: Irritation to Skin and Eyes

This product contains Portland Cement. Freshly mixed cement, mortar, grout or concrete may cause skin irritation and/or allergic reaction. Do not use without protective gear and clothing. Avoid any contact with skin. Wash exposed areas immediately with water. If cementitious materials get into the eye, rinse immediately and repeatedly with water and get prompt medical attention.

WEIGHMASTER CERTIFICATE
California Only
THIS IS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.
Weighmaster: _____

Keep Away From Children

Water added at customer's request	Rev Counter on Load:	This concrete is designed in accordance to American Concrete Institute Standards. Any water added to this design will be at purchaser's risk. Materials hereby sold become property of purchaser at time of origin. Calportland is not responsible for damages to property in the event that delivery is beyond curb line. Seller is not responsible for popouts or other imperfections resulting from reactive aggregates.	Reasons for Delay Time	Arrive Plant
Slump on arrival	Test Cylinders Taken:		Job not ready	Time Allowed
Gals to full load			Lack of Help	Time Used
Gals to 2/3 load			Wheel Barrow Job	Excess Time
Gals to 1/3 load	Pump Late/Problems			
		Other		

Date/Time: 5/22/2017 1:16 PM	Superplasticer Amt Added:	Cust. Proj#: 5571	Ordered By: DARON	Phone #:	Map Page:
Customer: 1008242 WYSER CONSTRUCTION INC	Order Type: Charg	P.O. Number: GEO171490	Driver Name: JAMES JR WITHAM	Truck #: B314	Order #: 107

Scheduled Arrival: 1:52:00 PM	Slump: 6.00	Load#: 2	Prev. Truck #: 8304	Qty This Load: 9.00	Qty Delivered: 18.00	Qty Ordered: 18.00	Plant: 291	Alley:	Truck License #:
----------------------------------	----------------	-------------	------------------------	------------------------	-------------------------	-----------------------	---------------	--------	------------------

Delivery Address: 801 N NORTH LAKE WAY SEATTLE, WA

Ticket Notes: GASWORKS PLAY AREA MANUEL (206) 10-1031

Quantity	UOM	Product Code	Product Description	Unit Price	Amount	Changed
9.00	yd	3739	SEATTLE TRENCH BAGG FIL			
9.00	CY	9990	ENV FEE			
1.00	LD	9900	FUEL SURCHARGE			

Sales Tax:	Ticket Total:	Balance Forward:	Standing Time:	Order Total:
------------	---------------	------------------	----------------	--------------

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
8314	2724	DPADON	1614247	134960	134958	13:16	5/22/17
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
9.00	CY	3739			W	134958	
Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat
BLD SAND	CLASS 2	2887 lb	27696 lb	27400 lb	-0.06%	6.59% A	205 gl
FLYASH	2-17 class f	330 lb	2970 lb	2955 lb	-0.51%		
T I-II	CERT lot # 17-102	30 lb	270 lb	270 lb	0.00%		
WATER	GATE #1	300.0 lb	857.1 lb	858.0 lb	-1.05%		102.8 gl
AEA	DARVAIR1000	5.0 oz	45.0 oz	44.0 oz	-2.22%		
	Num Batches:	2					
Total:	31766 lb	Design 0.833	Water/Cement 0.797	A	Design 323.6 gl	Actual 308.0 gl	To Add: 15.6 gl
Slump:	6.00 in	Water in Truck:	0.0 lb	Adjust Water:	0.0 lb / Load	Trim Water:	-13.0 lb/ CY

I have read, understood and I agree to all the above, including the Terms and Conditions on the reverse of, or accompanying this document, and incorporated by reference.

4888136

Signature: _____ CUSTOMER

Gradation Test With Sieve Chart Report

Plant 727A-DuPont WSDOT Pit # B-335
Product AWA8725-Building Sand
Specification WSDOT Class 2 Sand



Sample Information


Sample No 1874828959 **Split Sample**
Date Sampled 09/21/2016 13:42 **Resample**
Sampled By Jared Pedroza **Test Note**
Type Shipping STOCKPILE
Method Stockpile

Gradation Results

Date Completed 09/21/2016 13:42 **Tested By** Jared Pedroza

Unit	Moist Mass	Dry Mass	Wash Mass	Moisture %	Wash Loss %	Procedure
g	629.50	584.30	575.30	7.7	1.5	

Sieve	Mass Retained	Cum Mass Retained	Ind % Retained	% Retained	% Passing	Target	Specification	Comment
3/8" (9.5mm)	0.0	0.0	0.0	0.0	100.0		99-100	
#4 (4.75mm)	3.0	3.0	0.5	0.5	99.5		95-100	
#8 (2.36mm)	54.6	57.6	9.3	9.9	90.1			
#16 (1.18mm)	91.7	149.3	15.7	25.6	74.4		45-80	
#30 (0.6mm)	129.5	278.8	22.2	47.7	52.3			
#50 (0.3mm)	194.9	473.7	33.4	81.1	18.9		10-30	
#100 (0.15mm)	86.0	559.7	14.7	95.8	4.2		2-10	
#200 (75µm)	14.7	574.4	2.52	98.31	1.69		0-2.5	
Pan	0.9	575.3	1.69	100.00	0.00			



703A AGG KENMORE 6423 NE 175TH STREET
 5/1/2017 10:38:28 A KENMORE, WA 980284808



NO: 1598971

Copy

↓ 1 5 0 0 0 7 1 ↓

Customer: 1008242 WYSER CONSTRUCTION INC
 Project: 29957 AGG 2017 MASTER BID PRICING
 P.O.: GEO17-1490 Job Number: GEO17--1490
 Product: 8725 ASTM C33 BUILD SAND

DELIVERY TOTALS		
	TODAY	PROJECT
LOAD	1	1
QTY	13.81	13.81

Delv To:
 6423 NE 175TH ST

Weighmaster: MURPHY, DEBBIE

KENMORE WA 98028

DATE	SOURCE	lbs	Tons	TNE	Gross
5/1/2017 10:38:25 AM	Man WT	87,260	43.63	39.58	Gross
5/1/2017 10:38:08 AM	Man WT	59,640	29.82	27.05	Tare
<input type="checkbox"/> Driver Off		27,620	13.81	12.53	Net

Hauler: 999 FOB PICKUP
 Truck: WYS30 WYSER #30 FLATBED

REC'D BY _____ DATE _____

AMOUNT	
PRODUCT	\$0.00
FREIGHT	\$0.00
ENV FEE	\$0.00
TAX	\$0.00
TOTAL	\$0.00

703A AGG KENMORE 6423 NE 175TH STREET
5/11/2017 10:02:13 KENMORE, WA 980284808



NO: 1606626

Copy

Customer: 1008242 WYSER CONSTRUCTION INC
Project: 29957 AGG 2017 MASTER BID PRICING
P.O.: GEO17-1419 Job Number: geo17-1419
Product: 8725 ASTM C33 BUILD SAND

DELIVERY TOTALS		
	TODAY	PROJECT
LOAD	1	2
QTY	14.03	27.84

Delv To:
6423 NE 175TH ST

Weighmaster: MURPHY, DEBBIE

KENMORE WA 98028

DATE	SOURCE	lbs	Tons	TNE	
5/11/2017 10:02:10 A	Man WT	70,200	35.10	31.84	Gross
12/14/2016 11:43:15 A	Man WT	42,140	21.07	19.11	Tare
		28,060	14.03	12.73	Net

Driver Off

Hauler: 999 FOB PICKUP
Truck: WYS30T WYSER CONSTRUCTION

AMOUNT	
PRODUCT	\$0.00
FREIGHT	\$0.00
ENV FEE	\$0.00
TAX	\$0.00
TOTAL	\$0.00

REC'D BY _____ DATE _____

703A AGG KENMORE 6423 NE 175TH STREET
 5/15/2017 9:57.32 A KENMORE, WA 980284808



NO: 1608634

Copy

Customer: 1008242 WYSER CONSTRUCTION INC
 Project: 29957 AGG 2017 MASTER BID PRICING
 P.O.: GEO17-1490 Job Number: GEO17-1490
 Product: 8725 ASTM C33 BUILD SAND

DELIVERY TOTALS		
	TODAY	PROJECT
LOAD	1	3
QTY	14.37	42.21

Delv To:
 6423 NE 175TH ST

Weighmaster: MURPHY, DEBBIE

KENMORE WA 98028

DATE	SOURCE	lbs	Tons	TNE	
5/15/2017 9:57:29 AM	Man WT	71,280	35.64	32.33	Gross
5/15/2017 9:57:21 AM	Man WT	42,540	21.27	19.30	Tare
		28,740	14.37	13.04	Net

Driver Off

Hauler: 999 FOB PICKUP
 Truck: WYS30T WYSER CONSTRUCTION

REC'D BY _____ DATE _____

AMOUNT	
PRODUCT	\$0.00
FREIGHT	\$0.00
ENV FEE	\$0.00
TAX	\$0.00
TOTAL	\$0.00

703A KENMORE 6423 NE 175TH STREET
 6/14/2017 8:05 40 A KENMORE, WA 980284808



NO: 1629290

Copy

Customer: 1008242 WYSER CONSTRUCTION INC
 Project: 29957 AGG 2017 MASTER BID PRICING
 P.O.: 6EO-17-1490 Job Number: 6EO-17-1490
 Product: 8725 ASTM C33 BUILD SAND

DELIVERY TOTALS		
	TODAY	PROJECT
LOAD	1	4
QTY	7.67	49.88

Delv To:
 6423 NE 175TH ST

Weighmaster: MURPHY, DEBBIE

KENMORE WA 98028

DATE	SOURCE	lbs	Tons	TNE	
6/14/2017 8:05:37 AM	Man WT	32,120	16.06	14.57	Gross
6/14/2017 7:55:12 AM	Man WT	16,780	8.39	7.61	Tare
		15,340	7.67	6.96	Net

Driver Off

Hauler: 999 FOB PICKUP
 Truck: WYS25S WYSER CONSTRUCTION

AMOUNT	
PRODUCT	\$0.00
FREIGHT	\$0.00
ENV FEE	\$0.00
TAX	\$0.00
TOTAL	\$0.00

REC'D BY _____ DATE _____

705A AGG SEATTLE 4002 WEST MARGINAL WAY SW
 2/10/2017 7:40:27 A SEATTLE, WA 981061208



NO: 1544278

Copy

Customer: 008242 WYSER CONSTRUCTION INC
 Project: 29226 AGG 2017 LIST PRICE
 P.O.: GEO 171490 Job Number: GEO 171490
 Product: 8725 ASTM C33 BUILD SAND

DELIVERY TOTALS		
	TODAY	PROJECT
LOAD	1	1
QTY	13.95	13.95

Delv To:
 4002 WEST MARGINAL WAY SW
 SEATTLE WA 98106

Weighmaster: WEBB, JUDY

DATE	SOURCE	lbs	Tons	TNE	
2/10/2017 7:40:24 AM	Seattle Agg	54,660	27.33	24.79	Gross
2/9/2017 10:51:58 AM	Seattle Agg	26,760	13.38	12.14	Tare
		27,900	13.95	12.66	Net

Driver Off

Hauler: 999 FOB PICKUP
 Truck: WYS30SS WYSER TRK 30 S
 REC'D BY _____ DATE _____

AMOUNT	
PRODUCT	\$0.00
FREIGHT	\$0.00
ENV FEE	\$0.00
TAX	\$0.00
TOTAL	\$0.00

CDF.

GEO 17 1490

Sales/Delivery Ticket



CALPORTLAND

ADMIN Office: (800) 750-0123
PO Box 1730 Seattle, WA 98111



TICKET#: 1604855

Leave Plant	11:10
Arrive Job	11:40
Start Pour	11:40
Finish Pour	
Finish Wash	
Leave Job	

Warning: Irritation to Skin and Eyes
This product contains Portland Cement. Freshly mixed cement, mortar, grout or concrete may cause skin irritation and/or allergic reaction. Do not use without protective gear and clothing. Avoid any contact with skin. Wash exposed areas immediately with water. If cementitious materials get into the eye, rinse immediately and repeatedly with water and get prompt medical attention.

WEIGHMASTER CERTIFICATE
California Only
THIS IS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

Keep Away From Children

Weighmaster:

Water added at customer's request	Rev Counter on Load:	This concrete is designed in accordance to American Concrete Institute Standards. Any water added to this design will be at purchaser's risk. Materials hereby sold become property of purchaser at time of origin. Calportland is not responsible for damages to property in the event that delivery is beyond curb line. Seller is not responsible for popouts or other imperfections resulting from reactive aggregates.	Reasons for Delay Time		Arrive Plant
Slump on arrival	Test Cylinders Taken:		Job not ready	Lack of Help	Time Allowed
Gals to full load			Wheel Barrow Job	Pump Late/Problems	Time Used
Gals to 2/3 load			Other	Excess Time	
Gals to 1/3 load					

Date/Time: 5/9/2017 10:54 AM	Superplasticer Amt Added:	Cust. Proj#: 5571	Ordered By: AARON	Phone #:	Map Page:
---------------------------------	---------------------------	----------------------	----------------------	----------	-----------

Customer: 1008242 WYSER CONSTRUCTION INC	Order Type: Charge	P.O. Number: GEO171490	Driver Name: JOHN NESCHKE	Truck #: 7657	Order #: 109
--	-----------------------	---------------------------	------------------------------	------------------	-----------------

Scheduled Arrival: 11:27:00 AM	Slump: 6.00	Load#: 1	Prev. Truck #: 7657	Qty This Load: 9.00	Qty Delivered: 9.00	Qty Ordered: 9.00	Plant: 282	Alley:	Truck License #:
-----------------------------------	----------------	-------------	------------------------	------------------------	------------------------	----------------------	---------------	--------	------------------

Delivery Address:
01 N NORTH LAKE WAY
SEATTLE, WA

Ticket Notes:
GASWORKS PLAY AREA

Quantity	UOM	Product Code	Product Description	Unit Price	Amount	Changed
9.00	yd	3739	SEATTLE TRENCH BACK FIL			
9.00	CY	9990	ENV FEE			
1.00	LD	9900	FUEL SURCHARGE			

Sales Tax:	Ticket Total:	Balance Forward:	Standing Time:	Order Total:
------------	---------------	------------------	----------------	--------------

Truck 7657	Driver 2419	User TTEA	Disp Ticket 1604855	Num 274591	Ticket ID 274591	Time 10:54	Date 5/9/17
Load Size 9.00 CY	Mix Code 3739	Returned Qty	Qty	Mix Age	Seq W	Load ID 274589	
Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat
BLD SAND	CLASS 2	2887 lb	27650 lb	27540 lb	-0.40%	6.41% A	199 gl
FLYASH	2-17 class f	330 lb	2970 lb	2965 lb	-0.17%		
T I-II	lot #17-102	30 lb	270 lb	275 lb	1.85%		
WATER	GATE #1	300.0 lb	916.4 lb	908.0 lb	-0.92%		108.8 gl
Actual Load	Num Batches: 1	Design 0.833	Water/Cement 0.793 A	Design 323.6 gl			Actual 307.7 gl
Slump	6.00 in	Water in Truck: 0.0 lb	Adjust Water: 0.0 lb	/ Load	Trim Water:-13.0 lb/ CY		To Add: 15.8 gl

I have read, understood and I agree to all the above, including the Terms and Conditions on the reverse of, or accompanying this document, and incorporated by reference.

04 A875861

Signature _____

CUSTOMER

PDF

650-77-1490

1215
1225



Sales/Delivery Ticket

ADMIN Office: (800) 750-0123
PO Box 1730 Seattle, WA 98111



TICKET#: 1604973

Leave Plant	
Arrive Job	
Start Pour	
Finish Pour	
Finish Wash	
Leave Job	
Arrive Plant	
Time Allowed	
Time Used	
Excess Time	

Warning: Irritation to Skin and Eyes

This product contains Portland Cement. Freshly mixed cement, mortar, grout or concrete may cause skin irritation and/or allergic reaction. Do not use without protective gear and clothing. Avoid any contact with skin. Wash exposed areas immediately with water. If cementitious materials get into the eye, rinse immediately and repeatedly with water and get prompt medical attention.

WEIGHMASTER CERTIFICATE

California Only
THIS IS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate who is a recognized authority of accuracy as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

Keep Away From Children

Weighmaster:

Water added at customer's request	Rev Counter on Load:	This concrete is designed in accordance to American Concrete Institute Standards. Any water added to this design will be at purchaser's risk. Materials hereby sold become property of purchaser at time of origin. Calportland is not responsible for damages to property in the event that delivery is beyond curb line. Seller is not responsible for popouts or other imperfections resulting from reactive aggregates.	Reasons for Delay Time	Arrive Plant
Slump on arrival	Test Cylinders Taken:		Job not ready	Time Allowed
Gals to full load			Lack of Help	Time Used
Gals to 2/3 load			Wheel Barrow Job	Excess Time
Gals to 1/3 load		Pump Late/Problems		
			Other	

Date/Time:	Superplasticer Amt Added:	Cust. Proj#:	Ordered By:	Phone #:	Map Page:
5/9/2017 12:07 PM		5571	AARON		

Customer:	Order Type:	P.O. Number	Driver Name:	Truck #:	Order #:
1008242 WYSER CONSTRUCTION INC	Charge	650171490	BRYAN CLAPPER	7346	109

Scheduled Arrival:	Slump:	Load#:	Prev. Truck #:	Qty This Load:	Qty Delivered:	Qty Ordered:	Plant:	Alley:	Truck License #:
12:41:00 PM	6.00	2	7346	3.50	12.50	12.50	282		

Delivery Address:	Ticket Notes:
1801 N NORTH LAKE WAY SEATTLE, WA	GASWORKS PLAY AREA

Quantity	UOM	Product Code	Product Description	Unit Price	Amount	Changed
3.50	yd	3739	SEATTLE TRENCH BACK FIL			
3.50	CY	9990	ENV FEE			
1.00	LD	9900	FUEL SURCHARGE			
5.50	CY	9960	SHORT LOAD FEE			

Sales Tax:	Ticket Total:	Balance Forward:	Standing Time:	Order Total:

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
7346	1735	DGILL		1604973	274638	12:07	5/9/17
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
3.50	CY	3739			W	274636	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat
BLD SAND	CLASS 2	2887 lb	10753 lb	10660 lb	-0.86%	6.41% A	77 gl
FLYASH	2-17 class f	330 lb	1155 lb	1150 lb	-0.43%		
T II	lot #17-102	30 lb	105 lb	105 lb	0.00%		
	GATE #1	300.0 lb	356.3 lb	354.0 lb	-0.66%		42.4 gl

Load Total:	Design	Water/Cement	Design	Actual	To Add:
12269 lb	0.833	0.794 A	125.8 gl	119.4 gl	6.4 gl
Slump: 6.00 in	Water in Truck:	Adjust Water:	Trim Water:		
	0.0 lb	0.0 lb	-13.0 lb/ CY		

I have read, understood and I agree to all the above, including the Terms and Conditions on the reverse of, or accompanying this document, and incorporated by reference.

DL-04 A875876

Signature _____ CUSTOMER



Sales/Delivery Ticket

ADMIN Office: (800) 750-0123
 PO Box 1730 Seattle, WA 98111



TICKET#: 1614161

Leave Plant	1230
Arrive Job	1230
Start Pour	1255
Finish Pour	
Finish Wash	
Leave Job	

Warning: Irritation to Skin and Eyes
 This product contains Portland Cement. Freshly mixed cement, mortar, grout or concrete may cause skin irritation and/or allergic reaction. Do not use without protective gear and clothing. Avoid any contact with skin. Wash exposed areas immediately with water. If cementitious materials get into the eye, rinse immediately and repeatedly with water and get prompt medical attention.
Keep Away From Children

WEIGHMASTER CERTIFICATE
 California Only
 THIS IS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.
 Weighmaster:

Water added at customer's request	Rev Counter on Load:
6	
Slump on arrival	Test Cylinders Taken:
Gals to full load	
Gals to 2/3 load	
Gals to 1/3 load	

This concrete is designed in accordance to American Concrete Institute Standards. Any water added to this design will be at purchaser's risk. Materials hereby sold become property of purchaser at time of origin. Calportland is not responsible for damages to property in the event that delivery is beyond curb line. Seller is not responsible for popouts or other imperfections resulting from reactive aggregates.

Reasons for Delay Time
 Job not ready
 Lack of Help
 Wheel Barrow Job
 Pump Late/Problems
 Other

Arrive Plant	Time Allowed	Time Used	Excess Time

Date/Time: 5/22/2017 12:19 PM	Superplasticer Amt Added:	Cust. Proj#: 5571	Ordered By: DARON	Phone #:	Map Page:
----------------------------------	---------------------------	----------------------	----------------------	----------	-----------

Customer: 1008242 WYSER CONSTRUCTION INC	Order Type: Charge	P.O. Number: GEO171490	Driver Name: BYRON BAKER	Truck #: 8304	Order #: 107
--	-----------------------	---------------------------	-----------------------------	------------------	-----------------

Scheduled Arrival: 12:55:00 PM	Slump: 6.00	Load#: 1	Prev. Truck #:	Qty This Load: 9.00	Qty Delivered: 9.00	Qty Ordered: 18.00	Plant: 291	Alley:	Truck License #:
-----------------------------------	----------------	-------------	----------------	------------------------	------------------------	-----------------------	---------------	--------	------------------

Delivery Address:
 1801 N NORTH LAKE WAY
 SEATTLE, WA

Ticket Notes:
 GASWORKS PLAY AREA MANUEL (206 10-1031

Quantity	UOM	Product Code	Product Description	Unit Price	Amount	Changed
9.00	yd	3739	SEATTLE TRENCH BACK FIL			
9.00	CY	9990	ENV FEE			
1.00	LD	9900	FUEL SURCHARGE			

Sales Tax:	Ticket Total:	Balance Forward:	Standing Time:	Order Total:
------------	---------------	------------------	----------------	--------------

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
8304	2560	DPADON	161416	134933	12:19	5/22/17	
Load Size	Mix Code	Returned	Qty	Mix	Age	Seq	Load ID
9.00 CY	3739					W	134931
Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat
BLD SAND	CLASS 2	2887 lb	27691 lb	27600 lb	-0.04%	6.57% A	205 gl
FLYASH	2-17 class f	330 lb	2970 lb	2955 lb	-0.51%		
T I-II	CERT lot # 17-102	30 lb	270 lb	270 lb	0.00%		
WATER	GATE #1	300.0 lb	872.6 lb	866.0 lb	-0.75%		103.8 gl
AEA	DARVAIR1000	5.0 oz	45.0 oz	44.0 oz	-2.22%		
Equal	Num Batches:	2					
ad total:	31774 lb	Design 0.833	Water/Cement 0.798	A	Design 323.6 gl	Actual 308.3 gl	To Add: 15.2 gl
Slump:	6.00 in	Water in Truck:	0.0 lb	Adjust Water:	0.0 lb / Load	Trim Water:	-13.0 lb/ CY

DL-04 A888125

I have read, understood and I agree to all the above, including the Terms and Conditions on the reverse of, or accompanying this document, and incorporated by reference.
 Signature _____ CUSTOMER

Sales/Delivery Ticket



ADMIN Office: (800) 750-0123
PO Box 1730 Seattle, WA 98111



TICKET#: 1614247

Leave Plant	1330
Arrive Job	1400
Start Pour	
Finish Pour	
Finish Wash	
Leave Job	

Warning: Irritation to Skin and Eyes
This product contains Portland Cement. Freshly mixed cement, mortar, grout or concrete may cause skin irritation and/or allergic reaction. Do not use without protective gear and clothing. Avoid any contact with skin. Wash exposed areas immediately with water. If cementitious materials get into the eye, rinse immediately and repeatedly with water and get prompt medical attention.

WEIGHMASTER CERTIFICATE
California Only
THIS IS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.
Weighmaster: _____

Keep Away From Children

Water added at customer's request	Rev Counter on Load:	This concrete is designed in accordance to American Concrete Institute Standards. Any water added to this design will be at purchaser's risk. Materials hereby sold become property of purchaser at time of origin. Calportland is not responsible for damages to property in the event that delivery is beyond curb line. Seller is not responsible for popouts or other imperfections resulting from reactive aggregates.	Reasons for Delay Time	Arrive Plant
Slump on arrival	Test Cylinders Taken:		Job not ready	Time Allowed
Gals to full load			Lack of Help	Time Used
Gals to 2/3 load			Wheel Barrow Job	Excess Time
Gals to 1/3 load	Pump Late/Problems	Other		

Date/Time: 5/22/2017 1:16 PM	Superplasticer Amt Added:	Cust. Proj#: 5571	Ordered By: DARON	Phone #:	Map Page:
Customer: 1008242 WYSER CONSTRUCTION INC	Order Type: Charg	P.O. Number: GEO171490	Driver Name: JAMES JR WITHAM	Truck #: B314	Order #: 107

Scheduled Arrival: 1:52:00 PM	Slump: 6.00	Load#: 2	Prev. Truck #: 8304	Qty This Load: 9.00	Qty Delivered: 18.00	Qty Ordered: 18.00	Plant: 291	Alley:	Truck License #:
----------------------------------	----------------	-------------	------------------------	------------------------	-------------------------	-----------------------	---------------	--------	------------------

Delivery Address: 801 N NORTH LAKE WAY SEATTLE, WA

Ticket Notes: GASWORKS PLAY AREA MANUEL (206) 10-1031

Quantity	UOM	Product Code	Product Description	Unit Price	Amount	Changed
9.00	yd	3739	SEATTLE TRENCH BAGG FIL			
9.00	CY	9990	ENV FEE			
1.00	LD	9900	FUEL SURCHARGE			

Sales Tax:	Ticket Total:	Balance Forward:	Standing Time:	Order Total:
------------	---------------	------------------	----------------	--------------

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
8314	2724	DPADON	1614247		134960	13:16	5/22/17
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
9.00	CY	3739			W	134958	
Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat
BLD SAND	CLASS 2	2887 lb	27696 lb	27480 lb	-0.06%	6.59% A	205 gl
FLYASH	2-17 class f	330 lb	2970 lb	2955 lb	-0.51%		
T I-II	CERT lot # 17-102	30 lb	270 lb	270 lb	0.00%		
WATER	GATE #1	300.0 lb	857.1 lb	858.0 lb	-1.05%		102.8 gl
AEA	DARVAIR1000	5.0 oz	45.0 oz	44.0 oz	-2.22%		
Slump:	6.00 in	Design 0.833	Water/Cement 0.797	A	Design 323.6 gl	Actual 308.0 gl	To Add: 15.6 gl
		Water in Truck: 0.0 lb	Adjust Water: 0.0 lb	/ Load	Trim Water: -13.0 lb/ CY		

A888136

I have read, understood and I agree to all the above, including the Terms and Conditions on the reverse of, or accompanying this document, and incorporated by reference.

Signature: _____ CUSTOMER



PO Box 2260 | Renton, WA 98056
 p: 425.254.1820 | f: 425.254.1821
 www.nwasphalt.com

ADDED WORK

Quoted to: Wyser
 Attn: **Darren Ness**
 Address:

 Phone: 206-678-5122
 Email: darren@wyserdirt.com

Quote Date: 5/19/2017
 Estimator: Shane Olson
 Phone: 206-255-3130
 Email: Shane@nwasphalt.com

 Project: **Gas Works Park**
 Location: 2101 N Northlake Way
 Seattle 98103

QTY.	UNITS	DESCRIPTION	\$/UNIT	AMOUNT
200	SF	ITEM 1.)Added Patching Pave with 3" of 3/8" asphalt. Bobcat and hand work.	LS	\$ 2,100.00
Please note: <ul style="list-style-type: none"> • Prices for above stated items only. • Prices are based on the current cost of liquid asphalt and are subject to change. • Prices include <u>1</u> pave mob(s). Additional mobs are \$2,500 each. • Prices specifically exclude traffic control, permitting and testing. 				
			TOTAL	\$ 2,100.00
SALES TAX WILL APPLY UNLESS CURRENT RESELLER PERMIT IS ON FILE TERMS & EXCLUSIONS ARE LISTED ON LAST PAGE. ACCEPTANCE OF THIS QUOTATION ACCEPTS THESE TERMS & EXCLUSIONS.				

Are you a contractor? Yes No Contractor Lic. # _____
 Do you require retention withheld? Yes No Retention % _____
 Are you exempt from sales tax? Yes No Resale Permit # _____

TOTAL	\$0.00
TAX	\$0.00
ENV FEE	\$0.00
FREIGHT	\$0.00
PRODUCT	\$0.00
AMOUNT	

REC'D BY DATE
 Truck: WYSSER #30 FLATBED
 Hailer: 999 FOB PICKUP

<input type="checkbox"/> Driver Off	
DATE	5/1/2017 10:38:25 AM
SOURCE	Man VLT
lbs	87,260
Tons	43.63
TNE	39.58
Gross	27.05
Tare	27.05
Net	12.53
DATE	5/1/2017 10:38:08 AM
SOURCE	Man VLT
lbs	59,640
Tons	29.82
TNE	27.05
Gross	27.05
Tare	27.05
Net	12.53

Deliv To: 6423 NE 175TH ST KENMORE WA 98028

Product: ASTM C33 BUILD SAND 8725

P.O.: GEO17-1490 Job Number: GEO17-1490

Project: AGG 2017 MASTER BID PRICING 29957

Customer: WYSSER CONSTRUCTION INC 1008242

Weightmaster MURPHY, DEBBIE

703A AGG KENMORE 6423 NE 175TH STREET KENMORE, WA 980284808 5/1/2017 10:38:28 A

DELIVERY TOTALS TODAY PROJECT 13.81 1

LOAD 1

NO: 1598971

CALPORTLAND

Copy

703A AGG KENMORE 6423 NE 175TH STREET
 5/11/2017 10:02:13 KENMORE, WA 980284808



NO: 1606626

Copy

Customer: 1008242 WYSER CONSTRUCTION INC
 Project: 29957 AGG 2017 MASTER BID PRICING
 P.O.: GEO17-1419 Job Number: geo17-1419
 Product: 8725 ASTM C33 BUILD SAND

DELIVERY TOTALS		
	TODAY	PROJECT
LOAD	1	2
QTY	14.03	27.84

Delv To:
 6423 NE 175TH ST

Weighmaster: MURPHY, DEBBIE

KENMORE WA 98028

DATE	SOURCE	lbs	Tons	TNE	
5/11/2017 10:02:10 A	Man WT	70,200	35.10	31.84	Gross
12/14/2016 11:43:15 A	Man WT	42,140	21.07	19.11	Tare
		28,060	14.03	12.73	Net

Driver Off

Hauler: 999 FOB PICKUP
 Truck: WYS30T WYSER CONSTRUCTION

AMOUNT	
PRODUCT	\$0.00
FREIGHT	\$0.00
ENV FEE	\$0.00
TAX	\$0.00
TOTAL	\$0.00

REC'D BY _____ DATE _____

703A AGG KENMORE 6423 NE 175TH STREET
 5/15/2017 9:57.32 A KENMORE, WA 980284808



NO: 1608634

Copy

Customer: 1008242 WYSER CONSTRUCTION INC
 Project: 29957 AGG 2017 MASTER BID PRICING
 P.O.: GEO17-1490 Job Number: GEO17-1490
 Product: 8725 ASTM C33 BUILD SAND

DELIVERY TOTALS		
	TODAY	PROJECT
LOAD	1	3
QTY	14.37	42.21

Delv To:
 6423 NE 175TH ST

Weighmaster: MURPHY, DEBBIE

KENMORE WA 98028

DATE	SOURCE	lbs	Tons	TNE	
5/15/2017 9:57:29 AM	Man WT	71,280	35.64	32.33	Gross
5/15/2017 9:57:21 AM	Man WT	42,540	21.27	19.30	Tare
		28,740	14.37	13.04	Net

Driver Off

Hauler: 999 FOB PICKUP
 Truck: WYS30T WYSER CONSTRUCTION

REC'D BY _____ DATE _____

AMOUNT	
PRODUCT	\$0.00
FREIGHT	\$0.00
ENV FEE	\$0.00
TAX	\$0.00
TOTAL	\$0.00

703A KENMORE 6423 NE 175TH STREET
 6/14/2017 8:05 40 A KENMORE, WA 980284808



NO: 1629290

Copy

Customer: 1008242 WYSER CONSTRUCTION INC
 Project: 29957 AGG 2017 MASTER BID PRICING
 P.O.: 6EO-17-1490 Job Number: 6EO-17-1490
 Product: 8725 ASTM C33 BUILD SAND

DELIVERY TOTALS		
	TODAY	PROJECT
LOAD	1	4
QTY	7.67	49.88

Delv To:
 6423 NE 175TH ST

Weighmaster: MURPHY, DEBBIE

KENMORE WA 98028

DATE	SOURCE	lbs	Tons	TNE	
6/14/2017 8:05:37 AM	Man WT	32,120	16.06	14.57	Gross
6/14/2017 7:55:12 AM	Man WT	16,780	8.39	7.61	Tare
		15,340	7.67	6.96	Net

Driver Off

Hauler: 999 FOB PICKUP
 Truck: WYS25S WYSER CONSTRUCTION

AMOUNT	
PRODUCT	\$0.00
FREIGHT	\$0.00
ENV FEE	\$0.00
TAX	\$0.00
TOTAL	\$0.00

REC'D BY _____ DATE _____

705A AGG SEATTLE 4002 WEST MARGINAL WAY SW
 2/10/2017 7:40:27 A SEATTLE, WA 981061208



NO: 1544278

Copy

Customer: 008242 WYSER CONSTRUCTION INC
 Project: 29226 AGG 2017 LIST PRICE
 P.O.: GEO 171490 Job Number: GEO 171490
 Product: 8725 ASTM C33 BUILD SAND

DELIVERY TOTALS		
	TODAY	PROJECT
LOAD	1	1
QTY	13.95	13.95

Delv To:
 4002 WEST MARGINAL WAY SW

Weighmaster: WEBB, JUDY

SEATTLE WA 98106

DATE	SOURCE	lbs	Tons	TNE	
2/10/2017 7:40:24 AM	Seattle Agg	54,660	27.33	24.79	Gross
2/9/2017 10:51:58 AM	Seattle Agg	26,760	13.38	12.14	Tare
		27,900	13.95	12.66	Net

Driver Off

Hauler: 999 FOB PICKUP
 Truck: WYS30SS WYSER TRK 30 S
 REC'D BY _____ DATE _____

AMOUNT	
PRODUCT	\$0.00
FREIGHT	\$0.00
ENV FEE	\$0.00
TAX	\$0.00
TOTAL	\$0.00