

Independent Action Report Update

Site Name: Morse Construction Group

Inc. #: 5480 Date of Report: 10-11-94

County: Snoho Date Report Rec'd: 10-26-94 NWRS
10-14-94 HQ

Reviewed by: J. Hickey

Comments (please include: free prod., tank info., media, contaminant migration, GW conc. trends, PCS treated/fate?):

10-15 yds³ overexcavated successfully. Soil
is treating on-site. An Addendum report
is to be submitted when the treatment
is completed. PCS cont. levels was about
1000 ppm TPH at highest, other was lower.
No groundwater encountered. Contaminant
was diesel.