

Fourth Quarter 2022 Groundwater Monitoring, Operations and Maintenance Report

**Phillips 66 Renton Terminal
2423 Lind Avenue Southwest
Renton, Washington
Agreed Order No. DE 11313
Facility Site I.D. No. 2070**

Phillips 66

January 20, 2023

→ **The Power of Commitment**

Fourth Quarter 2022 Groundwater Monitoring and Operations & Maintenance Report

Phillips 66 Renton Terminal
2423 Lind Avenue Southwest
Renton, Washington
Agreed Order No. DE 11313
Facility Site I.D. No. 2070



Rosemary Bier
Project Engineer



Fabio M. Minervini, P.G.
Project Manager



Guy Graening, P.E.
Senior Engineer

The services undertaken by GHD in connection with preparing this report were limited to those specifically detailed in the report and are subject to the scope limitations set out in the report.

The opinions, conclusions and any recommendations in this report are based on conditions encountered and information reviewed at the date of preparation of the report. GHD has no responsibility or obligation to update this report to account for events or changes occurring subsequent to the date that the report was prepared.

The opinions, conclusions and any recommendations in this report are based on assumptions made by GHD described in this report. GHD disclaims liability arising from any of the assumptions being incorrect.

GHD

9725 3rd Avenue NE, Suite 204

Seattle, Washington 98115, United States

T +1 425 563 6500 | F +1 425 563 6599 | E info-northamerica@ghd.com | [ghd.com](https://www.ghd.com)

Printed date	01/20/2023
Last saved date	January 19, 2023
File name	\\ghdnet\ghd\US\Lynnwood\Projects\561\11226464\Tech\Reports\12572873-RPT4-4Q22 GWM,O&M\12572873-RPT4-4Q22 REPORT.docx
Author	Rose Bier
Project manager	Fabio Minervini
Client name	Phillips 66
Project name	P66 Renton Terminal
Document title	Fourth Quarter 2022 Groundwater Monitoring, Operations and Maintenance Report Phillips 66 Renton Terminal
Revision version	Rev [00]
Project number	12572873

Document status

Status Code	Revision	Author	Reviewer		Approved for issue		
			Name	Signature	Name	Signature	Date
S0		Rose Bier					
S4			Fabio Minervini				
S4			Guy Graening	1/12/23			
S4					J. Gilbert		1/18/23
[Status code]							

© GHD 2023

This document is and shall remain the property of GHD. The document may only be used for the purpose for which it was commissioned and in accordance with the Terms of Engagement for the commission. Unauthorized use of this document in any form whatsoever is prohibited.

Contents

1.	Introduction	1
2.	Description of Remediation System and Operational Status	1
3.	Fourth Quarter 2022 Remediation Activities	2
4.	Summary of Compliance Sampling	2
5.	Summary of System Performance	3
6.	System Operation Conclusions and Planned Activities	4
7.	Fourth Quarter 2022 Groundwater Monitoring Field Activities	5
7.1	Hydraulic Monitoring	5
7.2	Groundwater Sampling	5
7.3	Investigation Derived Waste	5
8.	Groundwater Monitoring Results	5
8.1	Groundwater Elevation and LNAPL Thickness Data	5
8.1.1	Intermediate Well Elevation Data, Flow Direction, and Gradient	6
8.1.2	LNAPL Thicknesses	6
9.	Groundwater Monitoring Conclusions and Planned Activities	6
10.	Other Agreed Order Items	6

Figure Index

Figure 1	Vicinity Map
Figure 2A	Site Plan with Monitoring Locations
Figure 2B	Site Plan with Active Remediation Locations
Figure 3	TPHg Mass Removal vs. Time Graph
Figure 4	Benzene Mass Removal vs. Time Graph
Figure 5	LNAPL Mass Removal vs. Time Graph
Figure 6	Groundwater Elevation Map - Intermediate Wells – November 8, 2022

Table Index

Table 1	Groundwater Extraction System Analytical Data
Table 2	Groundwater Extraction System Operational Data
Table 3	Soil Vapor Extraction System Analytical Data
Table 4	Soil Vapor Extraction System Operational Data
Table 5	Groundwater Elevation Data

Appendices

Appendix A	O&M Laboratory Analytical Reports
Appendix B	King County Self-Monitoring Reports
Appendix C	Groundwater Monitoring Field Data Sheets

1. Introduction

GHD has prepared this *Fourth Quarter 2022 Groundwater Monitoring and Operations & Maintenance Report* on behalf of Phillips 66 Company (P66) and BP for the P66 Renton Terminal located at 2423 Lind Avenue Southwest, Renton, Washington (the Site, Figure 1).

On September 28, 2015, ExxonMobil, P66, and the Washington State Department of Ecology (Ecology) entered into an Agreed Order (DE 11313) to implement remedial actions presented in the *Final Cleanup Action Report* (CAP). The remedial actions included installation of a new dual-phase extraction (DPE) system and compound, operations and maintenance (O&M) of the system, and performance monitoring. Installation of the new DPE system was completed in May 2015, followed by a period of approximately one year of operation when it was shut down until October 2016 to implement system modifications. The modified DPE system operated intermittently between October 2016 and May 2017 and has been operating nearly continuously from May 2017 until the present. Groundwater monitoring has been conducted at the site since January 1993. Currently, since February 28, 2019, groundwater is gauged on a quarterly basis and sampled on a semi-annual basis, during the first and third quarters of each year. Groundwater was monitored on a quarterly basis prior to February 2019.

The purpose of this quarterly report is to present the remediation system monitoring results and evaluate the performance of the remedial action during the reporting period from October 1, 2022, to December 31, 2022. Additionally, this report includes groundwater monitoring results for the same reporting period. The monitoring locations are presented on Figure 2A. Groundwater monitoring and remediation activities are being conducted in accordance with GHD's *Compliance Monitoring Plan* (CMP) dated October 19, 2016, *Final Cleanup Action Report* dated September 28, 2015, and the *Operations and Maintenance Manual* dated October 2015 (revised January 2017). The groundwater monitoring scope of work was modified beginning with the first quarter 2019, in accordance with the scope approved by Ecology in an email dated February 28, 2019.

2. Description of Remediation System and Operational Status

Groundwater, light non-aqueous phase liquid (LNAPL), and soil vapor are extracted from DPE wells and treated by a series of unit processes. The groundwater treatment system originally consisted of an oil-water separator (OWS), equalization (EQ) tank, air stripper, sediment filters, and carbon vessels. As part of a system improvement plan to increase operational up-time of the system, the air stripper was bypassed on May 4, 2020, and sediment filter bags were removed on May 22, 2020. In July 2019, select DPE wells were retrofitted with skimmer pumps to emphasize recovery of LNAPL while optimizing groundwater recovery necessary to maintain designed hydraulic control. In mid-2020, all the DPE extraction wells with skimmer pumps were converted back to total fluid pumps to enable full operation of the DPE system. Recovered LNAPL, skimmed from the top of the OWS, flows by gravity into a nearby 150-gallon temporary holding tank (PST-5201). A transfer pump (either manually engaged or float-actuated) conveys LNAPL from PST-5201 to a 10,000-gallon holding tank (PST-5202) for storage pending periodic off-Site disposal and/or recycling. The 10,000-gallon tank was a former fuel additive tank located within the terminal tank farm that had been permanently out of service for several years. This tank serves to increase the capacity of recovered LNAPL that can be temporarily stored on-Site. Groundwater separated from the recovered LNAPL in the OWS is pumped to the EQ tank where it is stored temporarily before being batch-treated by the 5,000-pound carbon vessels. The treated water effluent is discharged to the sanitary sewer system under King County Discharge Authorization Permit 7910-02. Soil vapor is extracted from the DPE wells under vacuum using four rotary claw blowers. The soil vapor extracted from

the DPE wells is treated by the thermal oxidizer. Effluent from the oxidizer is discharged to the atmosphere as authorized by the Puget Sound Clean Air Agency (PSCAA) discharge permit No. 11102.

During the current reporting period, the DPE system operated for approximately 1,789 hours out of a possible 2,208 hours between October 1, 2022, and December 31, 2022, with an up-time of approximately 81%. The following are the notable system shutdowns accounting for approximately 418 hours of down-time (45 hours were planned) that occurred during the reporting period:

- October 24, 2022, to October 26, 2022: planned shutdown ahead of a planned power outage at the terminal.
- October 26, 2022, to November 1, 2022: unplanned shutdown due an oxidizer high inlet temperature alarm triggered due to a faulty inlet temperature thermocouple. A new thermocouple was order and replaced on November 1, 2022.
- December 22, 2022, to December 29, 2022: unplanned shutdown due to frozen pipes and bag filter housings.
- December 29, 2022: An oxidizer high inlet temperature alarm was triggered during startup. An investigation is ongoing.

During the fourth quarter 2022, the system processed groundwater, soil vapor, and LNAPL extracted from a combination of a minimum of four to a maximum of six remediation wells (DPE-26, DPE-39, DPE-40, DPE-43, DPE-45, DPE-54, and DPE-57). Wells were brought on and offline as needed to optimize system operations. The active remediation wells are presented on Figure 2B. Groundwater extraction (GWE) system sampling analytical data are provided in Table 1 and GWE system operational data are provided in Table 2. Soil vapor extraction (SVE) system sampling analytical data are provided in Table 3 and SVE system operational data are provided in Table 4.

3. Fourth Quarter 2022 Remediation Activities

Remediation activities for the DPE system consist of maintenance, monitoring, monthly compliance sampling, troubleshooting, and repairs. Scheduled visits for routine O&M and monitoring are made once to twice a week. A summary of the operational data collected from the DPE system is presented in Tables 2 and 4.

The following routine system maintenance and repair activities were completed during the current reporting period on an as-needed basis:

- Cleaning of valves and transfer pumps
- Cleaning and servicing of well pumps
- Cleaning of process tanks
- Air compressor maintenance
- Blower maintenance and cleaning
- Totalizer and process water piping cleaning
- Effluent line clearing and cleaning

Non-routine system maintenance and repair activities completed during this reporting period included replacement of the inlet temperature thermocouple on the thermal oxidizer.

4. Summary of Compliance Sampling

The King County Wastewater Treatment Division (King County) discharge permit for the DPE system requires monthly compliance sampling and reporting. Monthly effluent compliance samples were collected during this operational period on October 3, 2022, November 7, 2022, and December 12, 2022. Each effluent compliance sample was analyzed for

the following constituents: total petroleum hydrocarbons as gasoline (TPHg) by Ecology Method NWTPH-Gx, total petroleum hydrocarbons as diesel (TPHd) and total petroleum hydrocarbons as motor oil (TPHo) by Ecology Method NWTPH-Dx; and benzene, toluene, ethylbenzene, and xylenes (collectively, BTEX) by United States Environmental Protection Agency (EPA) Method 8260B, and fats, oils, and grease (FOG) by EPA Method 1664A. The point of compliance for the discharge permit is located at the treated water effluent after all GWE treatment unit processes. Results of analyses of effluent compliance samples during the reporting period demonstrated compliance with the permit requirements. Laboratory analytical reports are presented in Appendix A. Treated groundwater compliance data for this and previous reporting periods are summarized on Table 1. Sampling results were submitted to King County on a monthly basis under King County Permit 7910-02. Copies of the October, November, and December 2022 King County Industrial Waste Monthly Self-Monitoring Reports are presented in Appendix B.

The PSCAA air discharge permit for the DPE system requires monthly compliance sampling and analyses of oxidizer influent and effluent for TPHg and BTEX by EPA Method TO-15. Compliance samples were collected on October 3, 2022, November 7, 2022, and December 12, 2022. Laboratory analytical reports are presented in Appendix A. Results of analyses of oxidizer effluent samples collected during the reporting period demonstrate compliance with PSCAA permit requirements. PSCAA permit air compliance sampling and analytical data are summarized on Table 3. The SVE system operational data summarized in Table 4 confirm that oxidizer compliance monitoring results were within the permit limits for operating at a flow rate less than 1,500 standard cubic feet per minute (SCFM), maintaining a minimum operating temperature of 1,400 degrees F, and achieving a destruction efficiency of greater than 97% when laboratory analyzed inlet concentrations are greater than 200 parts per million by volume (ppm_v).

5. Summary of System Performance

Total combined LNAPL, groundwater dissolved phases, and vapor phase petroleum hydrocarbons mass removal by the DPE system during this reporting period was approximately 1,350 pounds. Fourth quarter 2022 mass removal was higher than the third quarter 2022 mass removal of 561 pounds. Extraction has remained focused on wells with measurable LNAPL with the goal of increasing SVE removal rates, while continuing to extract LNAPL.

During the fourth quarter measurable LNAPL continued to decrease in extraction wells; however, the GWE system was able to continue to effectively lower the groundwater potentiometric level (groundwater table) in the area of the extraction wells and expose the smear zone created by seasonal groundwater table fluctuations. In addition, GHD increased the influent SVE vacuum and flow rate to achieve higher removal rates from the SVE system. Approximately 3% of extracted hydrocarbon mass was removed as LNAPL, 93% was removed from soil vapor, and 4% was removed from groundwater in the dissolved phase. Active and inactive extraction wells with historical measurable LNAPL detected during groundwater monitoring activities were gauged on a bi-weekly basis during the fourth quarter; however, no measurable LNAPL was detected in groundwater monitoring wells during the fourth quarter 2022. The total volume of LNAPL removed during the reporting period was approximately 6 gallons. Estimated TPHg and benzene mass removal rates and cumulative mass removed since remediation by DPE began on May 8, 2015, are presented on Table 2 and Table 4, and are shown graphically on Figure 3 (TPHg) and Figure 4 (benzene). Cumulative LNAPL mass removal and/or removal rates from April 2015 to December 12, 2022, are shown graphically on Figure 5. LNAPL removal rates were not calculated prior to implementing the focused LNAPL recovery strategy implemented in July 2019.

During this reporting period, the DPE system operated nearly continuously except for the shutdowns noted in Section 2.0. The process volumes and estimated mass removed for the reporting period are as follows:

Period	Gallons of Water extracted (From Totalizer)	Pounds of LNAPL Removed (OWS)	Pounds of TPH Removed (Dissolved Liquid Phase)	Pounds of TPH Removed (Vapor Phase)	Total Pounds of TPH Removed
Fourth Quarter 2022 Operation (Using lab data from October 3, 2022 to December 12, 2022)	523,350 ¹	37 ²	57	1,256	1,350
Cumulative Operation (May 8, 2015 to December 12, 2022 *	15,115,498 ³	51,576 ⁴	6,470	113,322	171,368
¹ Totalizer readings are from October 1, 2022 through December 31, 2022 ² Pounds of LNAPL Removed from October 3, 2022 through December 12, 2022 ³ Totalizer readings are from May 8, 2015 through December 31, 2022 ⁴ Pounds of LNAPL Removed from May 8, 2015 through December 12, 2022 *Previous DPE and GWE system data prior to May 2015 submitted in previous reports Note: density of free product assumed to be density of vehicle gasoline (6.14 lbs/gallon “https://www.epa.gov/sites/production/files/2014-01/gallonspoundsconversion.xls”)					

The primary purpose of the DPE remediation system is to remove hydrocarbon mass from the subsurface while maintaining hydraulic control of the hydrocarbon-impacted groundwater plume to prevent migration of dissolved-phase petroleum hydrocarbons off-Site. Hydraulic control monitoring was performed during the groundwater gauging activities and is discussed in Section 7. Procedures for monitoring and evaluating the effectiveness of hydraulic control are included in the CMP.

6. System Operation Conclusions and Planned Activities

The DPE system operated at approximately 81% up-time during the fourth quarter 2022, except for the shutdowns noted in Section 2.0.

The following activities are planned for the first quarter 2023:

- Repair the thermal oxidizer and restart the DPE system as soon as possible;
- Continue with DPE operation and adjust the system as necessary with the seasonal groundwater table fluctuations;
- Continue increased groundwater recovery and treatment by maintaining groundwater pumps and system components;
- Redevelop DPE wells, as needed, to prevent pump clogging caused by sediment in the wells;
- As the water table elevation rises during the wet season, decrease the SVE vacuum as needed and continue to focus extraction on wells with the highest PID readings and levels of measurable LNAPL. GHD will continue to gauge DPE extraction wells for LNAPL and obtain wellhead PID readings on a bi-weekly basis to focus on wells with persistent high concentrations and optimize mass removal;
- Address bacterial iron fouling in the process piping and effluent line using mechanical or chemical cleaning methods; and
- Install the new autodialer. The new LTE autodialer was ordered during 3Q22; however, it is on backorder.

7. Fourth Quarter 2022 Groundwater Monitoring Field Activities

7.1 Hydraulic Monitoring

Fourth quarter 2022 hydraulic monitoring activities were conducted on November 8, 2022. Hydraulic monitoring activities consisted of measuring and recording depth to LNAPL, if present, and depth-to-groundwater from below the top of the well casing for 17 groundwater monitoring wells and six extraction wells. Hydraulic monitoring activities were conducted in accordance with the procedures outlined in Section 4.1 of the CMP and the modifications approved by Ecology in an email correspondence dated February 28, 2019. Wells used in hydraulic monitoring are presented on Table 5. A copy of the field data sheet documenting the hydraulic monitoring data is presented in Appendix C.

7.2 Groundwater Sampling

Groundwater sampling was not required during the fourth quarter 2022. In accordance with the modifications approved by Ecology in the email correspondence dated February 28, 2019, groundwater sampling has been reduced to a semi-annual frequency during the first and third quarters, with hydraulic monitoring continuing to be conducted on a quarterly frequency.

7.3 Investigation Derived Waste

No investigation derived waste was generated during the fourth quarter 2022, with the exception of personal protective equipment (PPE). All PPE was properly decontaminated and/or disposed in an appropriate trash receptacle onsite.

8. Groundwater Monitoring Results

The following sections present a summary of groundwater monitoring activities and results from the fourth quarter 2022.

8.1 Groundwater Elevation and LNAPL Thickness Data

The purpose of the hydraulic monitoring is to evaluate the effects of the DPE system on groundwater flow direction(s) and gradient(s) and to monitor the presence and changing thicknesses of LNAPL on the water table. Current and historical groundwater elevation data and LNAPL thicknesses are presented on Table 5. Groundwater flow direction in the Intermediate water-bearing zone is shown on Figure 6.

Historically, monitoring wells have been grouped for evaluation based on screened intervals. The wells are grouped as follows:

- Shallow – Wells screened in the fill material in the top 10 feet below ground surface (bgs)
- Intermediate – Wells screened from 5 to 20 feet bgs
- Deep – Wells screened deeper than 20 feet bgs

Currently, only two of the wells gauged (B-4 and B-6) are considered shallow wells because they are screened entirely within the fill material and do not span across the silt/clay layer that occurs starting at a depth of approximately 10 feet bgs. Groundwater elevations in these two wells were consistent with historical data. None of the deep wells were gauged. Groundwater elevation data are presented in Table 5 and on Figure 6.

8.1.1 Intermediate Well Elevation Data, Flow Direction, and Gradient

Groundwater monitoring data collected during the fourth quarter 2022 is representative of static conditions, as the gauging of the wells took place after the GWE system had been shut down for 24 hours. Data indicates that groundwater beneath the Site flows from west-southwest at an average gradient of approximately 0.004 feet per foot (ft/ft). Based on the fourth quarter gauging activities, the highest groundwater elevation occurs in well MW-4 (14.21 feet above mean sea level (amsl)). On the eastern boundary of the Site, the groundwater elevation in the vicinity of the loading rack area, where most of the active extraction wells are located, is between 12.50 and 13.00 feet amsl; and groundwater elevation beneath the western boundary of the Site is approximately 12 feet amsl. Groundwater elevation contours interpreted from the monitoring data are shown on Figure 6.

8.1.2 LNAPL Thicknesses

During the fourth quarter 2022 gauging event, LNAPL was not observed in any of the monitoring wells or DPE wells that were gauged. In-well LNAPL gauging is used to confirm the presence of LNAPL and evaluate mobility by comparing these measurements over time. The maximum LNAPL thickness beneath the Site has been reduced significantly since increased LNAPL recovery was initiated, and further so after reinitiating DPE with enhanced SVE, to the point that LNAPL thickness was not noted during the fourth quarter 2022. The presence (or absence) of LNAPL will continue to be monitored to evaluate trends in LNAPL occurrence and mobility. Bi-weekly gauging of extraction wells with historical measurable LNAPL will continue during the first quarter 2023, and extraction efforts will be focused on these locations.

9. Groundwater Monitoring Conclusions and Planned Activities

Groundwater elevation contours indicate that groundwater beneath the Site flows from in a westerly direction under static conditions, and the average groundwater elevation in the vicinity of the loading rack area, where extraction efforts are focused, is between 12.50 and 13.00 feet amsl (Figure 6).

The monitoring well network will continue to be monitored and sampled in accordance with the CMP to assess the effectiveness of the DPE system. GHD will continue to gauge wells on a quarterly basis to determine groundwater elevation and flow direction beneath the Site, and to monitor LNAPL thickness. In Addition, GHD will continue to sample selected wells on a semi-annual frequency. The next scheduled monitoring event is scheduled to be conducted during the first quarter 2023.

10. Other Agreed Order Items

No Agreed Order items occurred during the fourth quarter 2022.

Tables

Groundwater Extraction System Analytical Data
Phillips 66 Company
Renton Terminal
Renton, Washington

Influent								Influent-2 (Post-air stripper)								Midfluent 1								Midfluent 2								Effluent										
Date (mm/dd/yy)	TPHg Conc. (µg/L)	TPHd Conc. (µg/L)	TPHmo Conc. (µg/L)	Benzene Conc. (µg/L)	Toluene Conc. (µg/L)	Ethylbenzene Conc. (µg/L)	Xylenes Conc. (µg/L)	TPHg Conc. (µg/L)	TPHd Conc. (µg/L)	TPHmo Conc. (µg/L)	Benzene Conc. (µg/L)	Toluene Conc. (µg/L)	Ethylbenzene Conc. (µg/L)	Xylenes Conc. (µg/L)	TPHg Conc. (µg/L)	TPHd Conc. (µg/L)	TPHmo Conc. (µg/L)	Benzene Conc. (µg/L)	Toluene Conc. (µg/L)	Ethylbenzene Conc. (µg/L)	Xylenes Conc. (µg/L)	TPHg Conc. (µg/L)	TPHd Conc. (µg/L)	TPHmo Conc. (µg/L)	Benzene Conc. (µg/L)	Toluene Conc. (µg/L)	Ethylbenzene Conc. (µg/L)	Xylenes Conc. (µg/L)	TPHg Conc. (µg/L)	TPHd Conc. (µg/L)	TPHmo Conc. (µg/L)	Benzene Conc. (µg/L)	Toluene Conc. (µg/L)	Ethylbenzene Conc. (µg/L)	Xylenes Conc. (µg/L)	pH ^a	FOG Conc. (µg/L)					
05/08/15	393,000	46,900	11,400 b	13,000	23,400	3,200	19,700								131	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	8.9	2.3	10.5	NM	<6,800					
05/27/15	153,000	80,800	6,600	10,200	23,900	6,220	39,900								1,280	2,300	530	<1.0	<1.0	1.4	9.3	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	7.3	<6,500					
06/16/15	660,000	304,000	12,000	22,100	39,200	4,180	24,600								18,100 c,d	99,400	4,700	<25.0	255	647	4,150	5,600	32,600	1,700	<2.0	6.2	19	122	463	2,000	<420	<1.0	<1.0	<1.0	<3.0	NM	<6,600					
09/03/15	145,000	59,700	3,900	8,150	11,500	1,740	13,200								1,760	2,800	<400	25.5	27.1	5.7	52.6	<100	540	<400	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<6.6	7.1	NM					
09/16/15	107,000	77,600	4,600	8,440	14,300	1,970	14,100								836	2,900	<400	<1.0	1.2	1.1	7.6	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	NM	<6,400					
11/13/15	57,700	8,300	<420	3,040	5,140	659	7,670								364 b	<410	<410	<1.0	2.5	<1.0	17.6	<100	<400	<400	<1.0	2.4	<1.0	4.5	407	<400	<400	<1.0	2.1	1.3	19.5	7.2	<19,200					
01/15/16	61,800	5,200	1,100	1,230	5,340	1,270	9,350								<100	<400	<400	<1.0	<1.0 f	<1.0 f	<3.0 g	<100	<400	<430	530	<1.0	<1.0	<1.0	<3.0	<100 h	<400	<400	<1.0	<1.0	<1.0	<3.0	9.9	<6,600 e				
01/21/16	80,800	1,300	<420	1,540	10,900	1,350	9,860	NA - Air stripper not installed								Not sampled								Not sampled								Not sampled								6.2	<6,700	
02/08/16	8,500	1,100 b	<410	762	801 f	25.6	1,390 g								1,360	<430 i	<430 i	108	68.4	<1.0	207 g	<100	<410	<410	<1.0	<1.0	<1.0	<3.0	<100	<430	<430	<1.0	<1.0	<1.0	<3.0	6.2	<6,700					
03/04/16	69,200	1,500	<380	7,730	10,700	236	9,260								3,630	<410	<410	500	375	18.9	573	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100 e	<400	<400	<1.0	<1.0	<1.0	<3.0	6.0	<6,800					
04/11/16	16,300	1,300	<370	1,400	790	<20	2,670								<100	<410	<410	3.7	<1.0	<1.0	4.4	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<410	<410	<1.0	<1.0	<1.0	<3.0	NM	<6,500					
04/19/16	NM	NM	NM	NM	NM	NM	NM								NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	6.1	NM				
05/10/16	13,400	1,200	<390	998	352	<5.0	2,730								<100	<400	<400	1.6	<1.0	<1.0	<3.0	<100	<380	<380	<1.0	<1.0	<1.0	<3.0	<100	<390	<390	<1.0	<1.0	<1.0	<3.0	6.6	<6,400					
07/14/16	NM	NM	NM	NM	NM	NM	NM								NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	<250	<190	<290	<0.5	<0.5	<0.5	<1.5	9.3	NM				
09/14/16	NM	NM	NM	NM	NM	NM	NM								NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	<250	<180	<270	<0.5	<0.5	<0.5	<1.5	NM	<19,200					
10/10/16	91,400	7,900	760	6,820	10,500	1,430	9,520	6,380	10,600	1,400	342	583	47.5	637	<100	850	<430	<1.0	<1.0	<1.0	<3.0	<100	<390	<390	<1.0	<1.0	<1.0	<3.0	<100	<410	<410	<1.0	<1.0	<1.0	<3.0	9.4	<6,400					
11/02/16	123,000	19,500	730	4,660	<100	<100	<300	17,400	6,300	<380	340	832	82.6	683	701	690	1,800	<1.0	<1.0	<1.0	<3.0	<100	<390	560	7	16	2.7	44	<100	<380	<380	<1.0	<1.0	<1.0	<3.0	7.1	<6,300					
12/06/16	168,000	61,400	1,900	12,200	28,700	<3,140	23,800	7,130	4,500	<400	304	541	5.2	1,040	647	4,500	<400	4.0	3.9	<1.0	9.2	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	6.3	<6,300					
01/01/17	SYSTEM OFF							SYSTEM OFF							SYSTEM OFF							SYSTEM OFF							SYSTEM OFF							SYSTEM OFF						
02/27/17	163,000	5,500	<390	9,450	28,800	2,700	19,600	7,630	1,100	<400	305	1,080	71.1	980	291	<400	<400	13.2	39.8	2.3	34.3	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	6.2	<6,500					
03/27/17	118,000	3,300	590	16,200	19,400	2,350	14,600	10,500	2,400	<420	1,160	1,300	175	1,340	2,110	740	<400	232	249	33.1	280	<100	<410	<410	1.3	1.4	<1.0	<3.0	<100	<410	<410	<1.0	<1.0	<1.0	<3.0	7.2	<6,400					
04/20/17	144,000	5,800	<400	16,300	20,800	2,230	15,300	11,600	3,200	<400	1,180	1,490	129	1,370	2,360	1,100	<550	217	250	19.0	222	<100	<400	<400	4.5	4.6	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	7.5	<6,700					
05/11/17	92,900	4,300	<400	5,870	11,100	1,290	14,000	8,490	6,100	460	211	317	23.4	879	543	3,100	<400	43.9	25.5	1.1	44.9	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<420	<420	<1.0	<1.0	<1.0	<3.0	7.4	<6,500					
06/08/17	49,900	2,000	<400	2,530	4,690	279	5,930	744	1,800	<400	13.6	1.7	<1.0	125	146	<400	<400	25.9	5.7	<1.0	14.8	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	7.8	<6,500					
07/10/17	25,000	2,600	<380	1,530	1,360	18.4	3,490	142	480	<390	1.7	<1.0	<1.0	8.2	<100	<400	<400	23.3	5.2	<1.0	<3.0	<100	<390	<390	<1.0	<1.0	<1.0	<3.0	<100	<390	<390	<1.0	<1.0	<1.0	<3.0	7.6	<6,700					
08/23/17	47,700	5,200	<380	6,880	5,210	443	3,910	3,850	2,800	<400	392	235	10.9	358	842	1,000	<390	112	48.7	1.5	74.0	<100	<400	<400	6.1	2.5	<1.0	4.3	<100	450	<360	<1.0	<1.0	<1.0	<3.0	6.3	<6,300					
09/21/17	13,500	1,700	<380	1,120	605	69.1	2,010	809	1,200	<370	13.3	8.8	1.5	84.2	<100	2,100	<380	16.7	3.8	<1.0	<3.0	<100	390	<370	<1.0	<1.0	<1.0	<3.0	<100	<390	<390	<1.0	<1.0	<1.0	<3.0	7.3	<6,400					
10/16/17	22,500	2,700	<380	1,080	664	30.4	2,110	551	780	<390	11.7	6.2	<1.0	47.6	279	<400	<400	18.4	5.5	<1.0	17.5	<100	<370	<370	2.7	<4.0	<1.0	<3.0	<100	<390	<390	<1.0	8.4	<1.0	<3.0	6.8	<6,200					
11/20/17	40,400	13,600	520	2,110	4,450	164	4,490	951	770	<380	11.6	1.9	<1.0	197	<100	520	<390	12.5	3.3	<1.0	<3.0	<100	<380	<380	2.2	<1.0	<1.0	<3.0	<100	<390	<390	<1.0	<1.0	<1.0	<3.0	7.9	<6,400					
12/11/17	28,000	6,800	<380	1,560	2,670	56.1	3,220	654	820	<430	1.2	<1.0	<1.0	81.4	<100	750	<380	11.1	2.4	<1.0	<3.0	<100	<370	<370	<1.0	<1.0	<1.0	<3.0	<100	<390	<390	<1.0	<1.0	<1.0	<3.0	8.2	<6,400					
01/01/18	SYSTEM OFF							SYSTEM OFF							SYSTEM OFF							SYSTEM OFF							SYSTEM OFF							SYSTEM OFF						
02/16/18	49,800	2,200	<390	6,050	7,610	708	5,380	1,050	1,700	<400	175	152	6.8	92.3	<100	<400	<400	12.9	2.5	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<390	<390	<1.0	<1.0	<1.0	<3.0	8.4	<6,500					
03/13/18	18,400	2,500	<370	186	71.1	1.2	2,570	1,090	1,700	<370	1	<1.0	<1.0	61.8	<100	<370	<370	12	<1.0	1.9	<1.0	<100	<370	<370	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	7.5	<6,300					
04/17/18	27,600	1,400	<390	2,020	3,600	133	3,820	2,420	950	<740	1.1	<1.0	<1.0	248	220	<390	<390	14	2.8	<1.0	15.9	<100	780	<380	1.3	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	7.6	<6,400					
05/16/18	27,800	2,500	<390	1,030	2,180	171	4,070	706	740	<410	1.1	<1.0	<1.0	70.8	156	<380	<380	11.4	1.9	<1.0	5.8	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	<100	<400	<400	<1.0	<1.0	<1.0	<3.0	7.8	<6,500					
06/13/18	45,600	2,300	<400	2,260	3,430	434	6,93																																			

Date (mm/dd/yy)	Influent							Influent-2 (Post-air stripper)							Midfluent 1							Midfluent 2							Effluent							pH ^a	FOG Conc.							
	TPHg Conc.	TPHd Conc.	TPHmo Conc.	Benzene Conc.	Toluene Conc.	Ethylbenzene Conc.	Xylenes Conc.	TPHg Conc.	TPHd Conc.	TPHmo Conc.	Benzene Conc.	Toluene Conc.	Ethylbenzene Conc.	Xylenes Conc.	TPHg Conc.	TPHd Conc.	TPHmo Conc.	Benzene Conc.	Toluene Conc.	Ethylbenzene Conc.	Xylenes Conc.	TPHg Conc.	TPHd Conc.	TPHmo Conc.	Benzene Conc.	Toluene Conc.	Ethylbenzene Conc.	Xylenes Conc.	TPHg Conc.	TPHd Conc.	TPHmo Conc.	Benzene Conc.	Toluene Conc.	Ethylbenzene Conc.	Xylenes Conc.									
07/14/22	28,000	1,700	<98	2,100	3,600	580	5,100	-	-	-	-	-	-	-	830	<95	<95	360	130	6.0	67.0	<100	<94	<94	<0.5	<1.0	<1.0	<2.0	<100	<95	<95	<0.5	<1.0	<1.0	<2.0	<100	<95	<95	<0.5	<1.0	<1.0	<2.0	6.6	<952
08/04/22	24,000	1,100	<93	2,100	3,100	510	6,100	-	-	-	-	-	-	-	<100	<100	<100	<0.5	<1.0	<1.0	<2.0	<100	<94	<94	6.6	2.9	<1.0	<2.0	<100	<96	<96	<0.5	<1.0	<1.0	<2.0	<100	<96	<96	<0.5	<1.0	<1.0	<2.0	6.8	<952
09/12/22	7,400	960	<93	82	190	72	1,900	-	-	-	-	-	-	-	<100	<100	<100	<0.5	<1.0	<1.0	<2.0	<100	<94	<94	6.3	1.4	<1.0	<2.0	<100	<96	<96	<0.5	<1.0	<1.0	<2.0	<100	<96	<96	<0.5	<1.0	<1.0	<2.0	6.8	<952
10/03/22	3,800	2,800	140	31	13	15	410	-	-	-	-	-	-	-	<100	<95	<95	<0.5	<1.0	<1.0	<2.0	<100	<95	<95	4.9	<1.0	<1.0	<2.0	<100	<94	<94	<0.5	<1.0	<1.0	<2.0	<100	<94	<94	<0.5	<1.0	<1.0	<2.0	6.9	<952
11/07/22	5,800	3,400	<97	770	150	120	1,000	-	-	<97	-	-	-	-	<100	<100	<100	<0.5	<1.0	<1.0	<2.0	<100	<96	<96	4.8	<1.0	<1.0	<2.0	<100	<97	<97	<0.5	<1.0	<1.0	<2.0	<100	<97	<97	<0.5	<1.0	<1.0	<2.0	7.0	<952
12/12/22	29,000	1,100	<93	2,600	5,300	400	5,500	-	-	-	-	-	-	-	<100	<93	<93	<0.5	<1.0	<1.0	<2.0	<100	<94	<94	2.3	<1.0	<1.0	<2.0	<100	<96	<96	<0.5	<1.0	<1.0	<2.0	<100	<96	<96	<0.5	<1.0	<1.0	<2.0	6.9	<985
Regulatory Limits (µg/L):	N/A							N/A							N/A							N/A							N/A							<70	<1,400	<1,700	<2,200	5.5-12	<100,000			

Notes and Abbreviations:
mm/dd/yy = month/day/year
Conc. = concentration
TPHg = total petroleum hydrocarbons quantified as gasoline
TPHd = total petroleum hydrocarbons quantified as diesel
TPHmo = total petroleum hydrocarbons quantified as motor oil
FOG = fats, oil, and grease
µg/L = micrograms per liter
<X.X = not detected at or below the detection limit indicated
NM = no measured
TBD = Sample taken during this time and are awaiting results
TPHg analyzed by Method NWTPHd-X.
TPHg analyzed by Method NWTPHg-X.
Benzene, toluene, ethylbenzene, and total xylenes analyzed by EPA Method 8260B.
FOG analyzed by Method 1664 HEM.
a = pH measured in the field.
b = The relative percent difference (RPD) between the sample and sample duplicate exceeded laboratory control limits. (D6)
c = The continuing calibration for this compound is outside of Pace Analytical acceptance limits. The results may be biased low. (CL)
d = Analyte concentration exceeded the calibration range. The reported results is estimated. (E)
e = Laboratory adjusted pH to 2. (1M)
f = Matrix spike recovery exceeded QC limits. Batch accepted based on laboratory control sample (LCS) recovery. (M1)
g = Analyte recovery in the matrix spike was outside QC limits for one or more of the constituents analytes used in the calculated result. (MS)
h = Post-analysis pH measurements indicates insufficient VOA sample preservation. (pH)
i = Result confirmed by second analysis. (C0)

Groundwater Extraction System Operational Data
Phillips 66 Company
Renton Terminal
Renton, Washington

Date (mm/dd/yy)	Hour Meter Reading	SV-3102 (hrs)	Total Uptime ^e	Water Extraction				LNAPL Cumulative recovery (gallons)	Influent Conc. (µg/L)	TPHg		Influent Conc. (µg/L)	Benzene Removal (ppd)	Cumulative Recovery (pounds)
				Totalizer Reading (gallons)	Cumulative Flow (gallons)	Average Flow Rate (gpd)	Average Flow Rate (gpm)			Removal Rate (ppd)	Cumulative Recovery (pounds)			
05/08/15	NM		NA	0	0	NA	NA	0	393,000	NM	0	13,000	NM	0
05/28/15	NM		NM	42,164	42,164	2,108	1.5	NM	153,000	6.91	0	10,200	0.229	0
06/01/15	NM		NM	119,025	119,025	16,694	11.6	90	NM	21.3	0	NM	1.42	0
06/02/15	NM		NM	130,343	130,343	11,186	7.8	90	NM	14.3	0	NM	0.95	0
06/03/15	93		NM	143,175	143,175	12,213	8.5	90	NM	15.6	56	NM	1.04	3.5
06/04/15	117		100%	174,111	174,111	32,517	22.6	90	NM	41.5	98	NM	2.77	6.3
06/05/15	131		69%	190,602	190,602	19,529	13.6	90	NM	24.9	112	NM	1.66	7.3
06/08/15	194		83%	248,551	248,551	18,324	12.7	95	NM	23.4	174	NM	1.56	11.4
06/09/15	208		58%	260,576	260,576	12,025	8.4	97	NM	15.4	183	NM	1.02	12.0
06/10/15	213		23%	267,688	267,688	8,001	5.6	97	NM	10.2	185	NM	0.68	12.1
06/11/15	214		5%	NM	NM	NM	NM	100	NM	NM	NM	NM	NM	NM
06/15/15	235		21%	295,654	295,654	6,645	4.6	105	NM	8.5	193	NM	0.57	12.6
06/16/15	243		38%	304,658	304,658	10,373	7.2	125	660,000	57.1	212	22,100	1.91	13.3
09/02/15	268		1%	329,320	329,320	316	0.2	135	NM	1.7	213	NM	0.06	13.3
09/03/15	268		0%	333,120	333,120	4,800	3.3	135	145,000	5.8	213	8,150	0.33	13.3
09/08/15	271		2%	337,021	337,021	747	0.5	151	NM	0.9	214	NM	0.05	13.3
09/09/15	276		22%	343,401	343,401	6,586	4.6	156	NM	8.0	215	NM	0.45	13.4
09/10/15	293		97%	366,411	366,411	31,557	21.9	160	NM	38.2	242	NM	2.15	14.9
09/16/15	NM		NM	368,733	368,733	374	0.3	160	107,000	0.3	NM	8,440	0.03	NM
09/17/15	324		18%	394,204	394,204	23,288	16.2	188	NM	20.8	269	NM	1.64	17.1
09/18/15	NM		NM	407,869	407,869	15,869	11.0	204	NM	14.2	NM	NM	1.12	NM
09/22/15	NM		NM	409,896	409,896	486	0.3	219	NM	0.4	NM	NM	0.03	NM
09/24/15	NM		NM	423,762	423,762	7,006	4.9	224	NM	6.3	NM	NM	0.49	NM
09/25/15	391		35%	430,097	430,097	6,693	4.6	224	NM	6.0	288	NM	0.47	18.5
09/28/15	463		101%	468,461	468,461	12,962	9.0	254	NM	11.6	323	NM	0.91	21.3
09/28/15	470		97%	NM	NM	NM	NM	254	NM	NM	NM	NM	NM	NM
11/04/15	NM		NM	472,794	NM	NM	NM	254	NM	NM	NM	NM	NM	NM
11/04/15	458		NM	472,814	NM	NM	NM	254	NM	NM	NM	NM	NM	NM
01/14/16	NM		NM	472,820	NM	NM	NM	254	NM	NM	NM	NM	NM	NM
01/15/16	NM		NM	475,012	470,653	1,948	1.4	254	NM	NM	NM	NM	NM	NM
01/19/16	NM		NM	476,154	NM	NM	NM	254	NM	NM	NM	NM	NM	NM
01/20/16	NM		NM	477,419	471,918	1,080	0.8	254	NM	NM	NM	NM	NM	NM
01/21/16	516		NM	489,519	484,018	12,410	8.6	264	80,800	8.4	343	1,540	0.16	21.7
01/26/16	NM		NM	537,500	531,999	10,028	7.0	264	NM	6.8	NM	NM	0.13	NM
01/27/16	658		100%	549,300	543,799	10,554	7.3	279	NM	7.1	385	NM	0.14	22.5
01/28/16	679		98%	566,046	560,545	18,722	13.0	284	NM	12.6	396	NM	0.24	22.7
02/01/16	775		100%	NM	NM	NM	NM	284	NM	NM	NM	NM	NM	NM
02/02/16	804		100%	649,526	644,025	16,375	11.4	284	NM	11.0	453	NM	0.21	23.8
02/08/16	945		99%	718,614	713,113	11,628	8.1	284	8,500	0.8	458	762	0.07	24.2
02/10/16	993		98%	738,027	732,526	9,541	6.6	284	NM	0.7	460	NM	0.06	24.3
02/17/16	1,107		68%	779,343	773,842	5,873	4.1	284	NM	0.4	462	NM	0.04	24.5
02/18/16	1,131		100%	783,228	777,727	3,872	2.7	284	NM	0.3	462	NM	0.02	24.5
02/19/16	1,153		100%	787,922	782,421	5,082	3.5	284	NM	0.4	462	NM	0.03	24.5
02/24/16	1,275		100%	800,538	795,037	2,499	1.7	284	NM	0.2	463	NM	0.02	24.6
02/29/16	1,393		100%	811,196	805,695	2,162	1.5	284	NM	0.2	464	NM	0.01	24.7
03/03/16	1,467		100%	818,810	813,309	2,468	1.7	284	NM	0.2	464	NM	0.02	24.7
03/04/16	1,489		98%	822,699	817,198	4,148	2.9	284	69,200	2.4	467	7,730	0.27	25.0
03/08/16	1,586		100%	836,974	831,473	3,541	2.5	284	NM	2.0	475	NM	0.23	25.9
03/14/16	1,729		99%	858,572	853,071	3,596	2.5	284	NM	2.1	487	NM	0.23	27.3
03/21/16	1,854	81	74%	874,773	869,272	2,313	1.6	284	NM	1.3	494	NM	0.15	28.1
03/31/16	2,095	1,637	100%	905,470	899,969	3,057	2.1	284	NM	1.8	512	NM	0.20	30.1
04/07/16	2,262	1,948	100%	924,033	918,532	2,668	1.9	284	NM	1.5	523	NM	0.17	31.3
04/11/16	2,359	0.841	101%	931,356	925,855	1,812	1.3	NM	16,300	NM	NM	1,400	NM	NM
04/18/16	2,521		98%	935,543	930,042	620	0.4	284	NM	0.1	524	NM	0.01	31.3
04/19/16	2,545		87%	935,960	930,459	417	0.3	284	NM	0.1	524	NM	0.00	31.3
04/21/16	2,590		94%	939,503	934,002	1,890	1.3	286	NM	0.3	524	NM	0.02	31.4
04/25/16	2,686		100%	945,414	939,913	1,478	1.0	286	NM	0.2	525	NM	0.02	31.4
05/03/16	2,860		90%	960,595	955,094	2,094	1.5	294	NM	0.3	527	NM	0.02	31.6
05/04/16	2,866		30%	961,300	955,799	2,820	2.0	294	NM	0.4	527	NM	0.03	31.6
05/10/16	3,014		100%	968,802	963,301	1,217	0.8	295	13,400	0.1	528	998	0.01	31.7
05/13/16	3,085		100%	972,250	966,749	1,166	0.8	295	NM	0.1	528	NM	0.01	31.7
05/17/16	3,181		100%	975,853	970,352	901	0.6	295	NM	0.1	529	NM	0.01	31.8
05/20/16	3,251		100%	979,324	973,823	1,190	0.8	295	NM	0.1	529	NM	0.01	31.8
05/23/16	3,326		100%	982,934	977,433	1,155	0.8	295	NM	0.1	529	NM	0.01	31.8
05/24/16	3,345		100%	984,358	978,857	1,799	1.2	295	NM	0.2	530	NM	0.01	31.8
05/26/16	3,399		100%	986,561	981,060	979	0.7	295	NM	0.1	530	NM	0.01	31.8
07/14/16	3,402		NA	988,514	983,013	15,624	10.9	NM	NM	1.7	530	NM	0.13	31.9
08/01/16	NM		NA	988,514	983,013	NA	NA	NM	NM	NM	NM	NM	NM	NM
10/10/16	3,415		NA	990,903	985,402	NA	NA	295	91,400	NM	NM	6,820	NM	NM
10/24/16	3,419		NA	992,031	986,530	NA	NA	295	NM	NM	NM	NM	NM	NM
10/25/16	3,427		33%	996,053	990,552	12,066	8.4	295	NM	9.2	533	NM	0.69	32.1
10/26/16	3,449	3,154	100%	1,012,766	1,007,265	18,232	12.7	295	NM	13.9	546	NM	1.04	33.0
11/02/16	--	--	--	--	--	--	--	--	123,000	NM	NM	4,660	NM	NM
11/08/16	3,578	3,453	95%	1,173,110	1,167,609	12,870	8.9	595	NM	13.2	711	NM	0.50	39.3
11/11/16	3,578	3,484	52%	1,190,561	1,185,060	13,510	9.4	600	NM	13.9	728	NM	0.53	40.0
11/17/16	3,578	3,552	47%	1,218,771	1,213,270	9,956	6.9	623	NM	10.2	757	NM	0.39	41.0
11/18/16	3,578	3,569	71%	1,225,541	1,220,040	9,558	6.6	655	NM	9.8	764	NM	0.37	41.3
11/23/16	3,578	3,588	16%	1,234,871	1,229,370	11,785	8.2	665	NM	12.1	774	NM	0.46	41.7
11/28/16	3,578	3,711	100%	1,249,041	1,243,540	2,765	1.9	670	NM	2.8	788	NM	0.11	42.2
12/02/16	3,578	3,780	72%	1,280,241	1,274,740	10,852	7.5	810	NM	11.1	820	NM	0.42	43.4
12/05/16	3,578	3,813	46%	1,294,611	1,289,110	10,451	7.3	863	NM	10.7	835	NM	0.41	44.0
12/06/16	3,578	3,834	88%	1,294,871	1,289,370	297	0.2	863	168,000	0.4	836	12,200	0.03	44.0
12/15/16	3,578	3,869	16%	1,301,001	1,295,500	4,203	2.9	1003	NM	5.9	844	NM	0.43	44.6
12/19/16	3,578	3,947	81%	1,328,511	1,323,010	8,465	5.9	1003	NM	11.9	883	NM	0.86	47.4
02/07/17	3,578	3,951	0%	1,330,662	1,325,161	12,906	9.0	1003	NM	17.6	886	NM	1.02	47.6
02/10/17	3,578	4,011	83%	1,336,888	1,331,387	2,490	1.7	1003	NM	3.4	894	NM	0.20	48.1
02/13/17	3,578	4,022	15%	1,341,190	1,335,689	9,386	6.5	1003	NM	12.8	900	NM	0.74	48.4
02/15/17	3,578	4,068	96%	1,357,847	1,352,346	8,691	6.0	1023	NM	11.8	923	NM	0.69	49.8

Groundwater Extraction System Operational Data
Phillips 66 Company
Renton Terminal
Renton, Washington

Date (mm/dd/yyyy)	Hour Meter Reading	SV-3102 (hrs)	Total Uptime ^e	Water Extraction				LNAPL Cumulative recovery (gallons)	Influent Conc. (µg/L)	TPHg		Influent Conc. (µg/L)	Benzene		Cumulative Recovery (pounds)
				Totalizer Reading (gallons)	Cumulative Flow (gallons)	Average Flow Rate (gpd)	Average Flow Rate (gpm)			Removal Rate (ppd)	Cumulative Recovery (pounds)		Removal Rate (ppd)		
04/03/17	3,578	4,797	93%	1,593,739	1,588,238	7,964	5.5	1267	NM	9.6	1,167	NM	1.08		80.6
04/17/17	3,578	5,122	97%	1,660,630	1,655,129	4,940	3.4	1472	NM	5.9	1,248	NM	0.67		89.7
04/20/17	3,578	5,193	99%	1,683,196	1,677,695	7,628	5.3	1472	144,000	9.2	1,275	16,300	1.04		92.7
04/25/17	3,578	5,310	98%	1,725,915	1,720,414	8,763	6.1	1532	NM	10.5	1,326	NM	1.19		98.5
05/02/17	3,578	5,419	65%	1,786,988	1,781,487	13,447	9.3	1815	NM	10.4	1,373	NM	0.66		101.5
05/11/17	3,578	5,633	99%	1,837,690	1,832,189	5,686	3.9	1825	92,900	4.4	1,413	5,870	0.28		104.0
05/17/17	3,578	5,770	95%	1,879,057	1,873,556	7,247	5.0	1825	NM	5.6	1,445	NM	0.35		106.0
05/30/17	3,578	6,068	96%	1,934,549	1,929,048	4,469	3.1	1825	NM	3.5	1,488	NM	0.22		108.8
06/05/17	3,578	6,192	86%	1,958,982	1,953,481	4,729	3.3	1825	NM	2.0	1,498	NM	0.10		109.3
06/09/17	3,578	6,283	95%	1,972,708	1,967,207	3,620	2.5	1825	49,900	1.5	1,504	2,530	0.08		109.6
06/20/17	3,578	6,524	91%	2,010,460	2,004,959	3,760	2.6	1825	NM	1.6	1,519	NM	0.08		110.4
06/26/17	3,578	6,662	96%	2,024,580	2,019,079	2,456	1.7	1825	NM	1.0	1,525	NM	0.05		110.7
7/6/17 12:00	3,578	6,900	100%	2,048,780	2,043,279	2,440	1.7	1825	NM	0.5	1,530	NM	0.03		111.0
7/10/17 10:00	3,578	6,994	100%	2,056,292	2,050,791	1,918	1.3	1825	25,000	0.4	1,532	1,530	0.02		111.1
7/17/17 11:20	3,578	7,156	99%	2,085,700	2,080,199	4,357	3.0	1825	NM	0.9	1,538	NM	0.06		111.4
7/21/17 12:00	3,578	7,252	100%	2,105,609	2,100,108	4,977	3.5	1825	NM	1.0	1,542	NM	0.06		111.7
7/31/17 9:00	3,578	7,483	99%	2,180,003	2,174,502	7,729	5.4	1825	NM	1.6	1,558	NM	0.10		112.6
8/7/17 7:30	3,578	7,559	46%	2,218,824	2,213,323	12,259	8.5	1825	NM	4.9	1,573	NM	0.70		114.9
8/23/17 8:50	3,578	7,570	3%	2,223,756	2,218,255	10,761	7.5	1825	47,700	4.3	1,575	6,880	0.62		115.1
8/30/17 14:15	3,578	7,737	99%	2,300,587	2,295,086	11,042	7.7	1825	NM	4.4	1,606	NM	0.63		119.6
9/7/17 8:00	3,578	7,870	97%	2,352,720	2,347,219	9,407	6.5	1825	NM	1.1	1,611	NM	0.09		120.0
9/20/17 9:52	3,578	8,013	88%	2,411,690	2,406,189	9,897	6.9	1825	13,500	1.1	1,618	1,120	0.09		120.6
9/29/17 9:35	3,578	8,183	82%	2,480,603	2,475,102	9,729	6.8	1825	NM	1.1	1,626	NM	0.09		121.2
10/2/17 14:20	3,578	8,255	99%	2,504,617	2,499,116	8,005	5.6	1825	NM	1.5	1,630	NM	0.07		121.5
10/10/17 16:30	3,578	8,396	78%	2,560,141	2,554,640	9,451	6.6	1825	NM	1.8	1,641	NM	0.09		122.0
10/16/17 9:30	3,578	8,535	100%	2,569,277	2,563,776	1,577	1.1	1825	22,500	0.3	1,643	1,080	0.01		122.0
10/20/17 6:30	3,578	8,621	92%	2,582,850	2,577,349	3,788	2.6	1825	NM	0.7	1,645	NM	0.03		122.2
11/1/17 14:45	3,578	8,860	97%	2,616,164	2,610,663	3,345	2.3	1825	NM	1.1	1,656	NM	0.06		122.8
11/7/17 8:00	3,578	8,993	97%	2,638,991	2,633,490	4,119	2.9	1825	NM	1.4	1,664	NM	0.07		123.2
11/20/17 14:25	3,578	9,267	88%	2,695,549	2,690,048	4,954	3.4	1825	40,400	1.7	1,683	2,110	0.09		124.1
11/29/17 13:45	3,578	9,425	99%	2,725,691	2,720,190	4,579	3.2	1825	NM	1.5	1,693	NM	0.08		124.7
12/4/17 9:15	3,578	9,540	100%	2,742,200	2,736,699	3,445	2.4	1825	NM	0.8	1,697	NM	0.04		124.9
12/7/17 11:30	3,578	9,612	100%	2,749,640	2,744,139	2,480	1.7	1825	NM	0.6	1,699	NM	0.03		125.0
12/11/17 14:05	3,578	9,711	100%	2,759,399	2,753,898	2,366	1.6	1825	28,000	0.6	1,701	1,560	0.03		125.1
12/13/17 8:23	3,578	9,754	100%	2,763,143	2,757,642	2,090	1.5	1825	NM	0.5	1,702	NM	0.03		125.2
12/18/17 10:15	3,578	9,846	100%	2,770,770	2,765,269	1,990	1.4	1825	NM	0.5	1,704	NM	0.03		125.3
12/20/17 13:30				System off for winterization											
2/9/18 13:00		9,962	100%	2,800,314	2,794,813	6,113	4.2	1825	NM	2.5	1,716	NM	0.31		126.8
2/16/18 13:00		9,978	23%	2,807,927	2,802,426	11,420	7.9	1825	49,800	4.7	1,719	6,050	0.58		127.1
3/1/18 8:10		10,191	99%	2,873,717	2,868,216	7,413	5.1	1825	NM	1.1	1,729	NM	0.01		127.2
3/5/18 9:10		10,279	98%	2,900,156	2,894,655	7,211	5.0	1825	NM	1.1	1,733	NM	0.01		127.3
3/15/18 9:00		10,478	87%	2,990,663	2,985,162	10,915	7.6	1825	18,400	1.7	1,747	186	0.02		127.4
3/19/18 8:00		10,566	100%	3,024,765	3,019,264	9,301	6.5	1825	NM	1.4	1,752	NM	0.01		127.5
4/2/18 7:30		10,723	47%	3,089,084	3,083,583	9,832	6.8	1825	NM	2.3	1,767	NM	0.17		128.6
4/6/18 9:40		10,723	0%	3,091,545	3,086,044	0	0.0	1825	NM	0.0	1,767	NM	0.00		128.6
4/12/18 14:40		10,814	61%	3,122,115	3,116,614	8,062	5.6	1825	NM	1.9	1,774	NM	0.14		129.1
4/17/18 10:15		10,923	94%	3,141,330	3,135,829	4,231	2.9	1825	27,600	1.0	1,779	2,020	0.07		129.4
4/23/18 13:00		11,047	84%	3,166,938	3,161,437	4,956	3.4	1825	NM	1.1	1,785	NM	0.08		129.8
4/30/18 8:00		11,209	99%	3,239,670	3,234,169	10,775	7.5	1825	NM	2.5	1,801	NM	0.18		131.1
5/7/18 8:00		11,348	91%	3,293,595	3,288,094	9,311	6.5	1825	NM	2.2	1,814	NM	0.08		131.5
5/16/18 9:00		11,497	69%	3,349,042	3,343,541	8,931	6.2	1825	27,800	2.1	1,827	1,030	0.08		132.0
5/23/18 15:30		11,667	99%	3,398,479	3,392,978	6,979	4.8	1825	NM	1.6	1,838	NM	0.06		132.4
5/30/18 8:55		11,827	99%	3,434,241	3,428,740	5,364	3.7	1825	NM	1.2	1,847	NM	0.05		132.7
6/6/18 6:30		11,985	95%	29,067	3,457,807	4,415	3.1	1825	NM	1.7	1,858	NM	0.08		133.3
6/8/18 7:20		12,032	96%	46,829	3,475,569	9,070	6.3	1825	NM	3.5	1,864	NM	0.17		133.6
6/13/18 7:30		12,055	97%	52,217	3,480,957	5,622	3.9	1825	45,600	2.1	1,866	2,260	0.11		133.7
6/18/18 9:00		12,177	100%	81,976	3,510,716	5,854	4.1	1825	NM	2.2	1,878	NM	0.11		134.3
6/25/18 8:45		12,340	97%	111,917	3,540,657	4,408	3.1	1825	NM	1.7	1,889	NM	0.08		134.8
7/3/18 6:50		12,526	98%	226,867	3,655,607	14,832	10.3	1825	NM	8.1	1,952	NM	0.72		140.4
7/17/18 9:45		12,853	96%	302,917	3,731,657	5,582	3.9	1962	65,300	3.0	1,993	5,800	0.27		144.1
7/31/18 11:20		13,183	98%	386,950	3,815,690	6,111	4.2	2175	NM	3.3	2,039	NM	0.30		148.2
8/6/18 14:00		13,327	98%	456,417	3,885,157	11,578	8.0	2175	NM	2.2	2,052	NM	0.20		149.4
8/13/18 8:00		13,444	99%	506,417	3,935,157	10,256	7.1	2175	22,500	1.9	2,061	2,070	0.18		150.2
8/20/18 10:05		13,548	100%	545,407	3,974,147	8,998	6.2	2175	NM	1.7	2,069	NM	0.16		150.9
8/23/18 11:00		13,618	96%	574,198	4,002,938	9,871	6.9	2175	NM	1.9	2,074	NM	0.17		151.4
8/30/18 13:30		13,783	100%	611,177	4,039,917	5,379	3.7	2175	NM	1.0	2,081	NM	0.09		152.0
9/5/18 15:00		13,922	99%	653,168	4,081,908	7,250									

Groundwater Extraction System Operational Data
Phillips 66 Company
Renton Terminal
Renton, Washington

Date (mm/dd/yy)	Hour Meter Reading	SV-3102 (hrs)	Total Uptime ^a	Totalizer Reading (gallons)	Water Extraction Cumulative Flow (gallons)	Average Flow Rate (gpd)	Average Flow Rate (gpm)	LNAPL Cumulative recovery (gallons)	Influent Conc. (µg/L)	TPHg Removal Rate (ppd)	Cumulative Recovery (pounds)	Influent Conc. (µg/L)	Benzene Removal Rate (ppd)	Cumulative Recovery (pounds)
4/2/19 7:25		18,086	97%	1,221,777	4,650,517	2,663	1.8	2180	NM					
5/9/19 13:00		18,128	23%	1,224,823	4,653,563	1,741	1.2	2180	NM					
5/13/19 11:30		18,221	100%	1,230,900	4,659,640	1,568	1.1	2180	NM					
5/22/19 8:20		18,435	100%	1,241,317	4,670,057	1,168	0.8	2180	21,600	0.23	2,201	1,860	0.02	159.5
5/28/19 7:10		18,578	100%	1,246,707	4,675,447	905	0.6	2180	NM					
6/12/19 7:30		18,915	99%	1,279,535	4,708,275	2,338	1.6	2180	NM					
6/13/19 7:45		18,938	95%	1,283,200	4,711,940	3,824	2.7	2180	8,550	0.48	2,209	443	0.04	160.1
6/20/19 7:00		19,105	100%	1,301,257	4,729,997	2,595	1.8	2180	NM					
7/15/19 8:10		19,176	100%	1,303,809	4,732,549	863	0.6	2220	NM					
7/23/19 10:15		19,365	100%	1,303,809	4,732,549	0	0.0	2237	37,700	0.00	2,213	4,820	0.00	160.4
8/2/19 7:20		19,561	85%	1,305,193	4,733,933	169	0.1	2431	NM					
8/8/19 7:30		19,706	100%	1,306,182	4,734,922	164	0.1	2510	NM					
8/16/19 7:00		19,885	93%	1,308,382	4,737,122	295	0.2	2593	104,000	0.17	2,215	20,500	0.03	160.7
8/23/19 6:45		20,011	75%	1,309,770	4,738,510	264	0.2	2593	NM					
8/30/19 6:30		20,179	100%	1,310,858	4,739,598	155	0.1	2816	NM					
9/16/19 9:00		20,548	90%	1,311,908	4,740,648	68	0.05	2960	104,000	0.06	2,218	21,000	0.01	161.3
9/30/19 8:30		20,767	100%	1,312,735	4,741,475	91	0.1	3137	NM					
10/7/19 8:55		20,930	99%	1,313,725	4,742,465	114	0.1	3202	NM					
10/11/19 8:15		21,026	100%	1,313,906	4,742,646	45	0.03	3202	111,000	0.07	2,219	23,600	0.01	161.6
10/16/19 11:30		21,097	100%	1,313,987	4,742,727	27	0.02	3309	NM					
10/23/19 8:00		21,258	98%	1,314,008	4,742,748	3	0.002	3309	NM					
10/28/19 7:15		21,387	100%	1,314,859	4,743,599	158	0.11	3515	NM					
11/4/19 8:15		21,547	100%	1,314,859	4,743,599	0	0.00	3629	NM					
11/8/19 8:30		21,644	100%	1,314,900	4,743,640	10	0.01	3629	136,000	0.04	2,221	23,000	0.008	161.9
11/18/19 8:00		21,883	100%	1,315,640	4,744,380	74	0.05	3758	NM					
11/25/19 7:30		22,051	100%	1,315,640	4,744,380	0	0.00	3816	NM					
12/4/19 8:15		22,202	70%	1,315,740	4,744,480	16	0.01	3816	NM					
12/9/19 7:15		22,319	98%	1,315,786	4,744,526	9	0.01	3898	NM					
12/16/19 11:00		22,487	100%	1,316,046	4,744,786	37	0.03	3898	121,000	0.03	2,222	23,900	0.005	162.1
12/30/19 7:30		22,818	100%	1,317,952	4,746,692	138	0.10	4029	NM					
1/6/20 9:30		22,988	100%	1,318,020	4,746,760	10	0.01	4120	NM					
1/16/20 8:35		23,212	97%	1,320,668	4,749,408	284	0.20	4238	181,000	0.15	2,225	23,100	0.023	162.5
1/27/20 7:30		23,410	100%	1,321,247	4,749,987	70	0.05	4336	NM					
2/6/20 9:10		23,650	99%	1,322,111	4,750,851	86	0.06	4361	189,000	0.23	2,228	30,500	0.033	163.0
2/10/20 7:50		23,745	100%	1,322,957	4,751,697	214	0.15	4412	NM					
2/18/20 7:50		23,937	100%	1,323,800	4,752,540	105	0.07	4489	NM					
3/2/20 7:50		24,154	100%	1,325,617	4,754,357	201	0.14	4541	NM					
3/9/20 7:50		24,321	99%	1,327,275	4,756,015	238	0.17	4594	NM					
3/16/20 9:30		24,473	90%	1,341,698	4,770,438	2,277	1.58	4646	136,000	0.71	2,244	10,400	0.089	165.1
3/23/20 11:00		24,580	63%	1,369,220	4,797,960	6,173	4.29	4753	NM					
3/30/20 8:00		24,743	99%	1,407,817	4,836,557	5,683	3.95	5038	NM					
4/9/20 10:00		24,981	98%	1,460,427	4,889,167	5,305	3.68	5397	192,000	6.65	2,322	19,200	0.600	172.4
4/13/20 9:00		25,076	100%	1,478,777	4,907,517	4,636	3.22	5479	NM					
4/20/20 8:45		25,239	97%	1,510,862	4,939,602	4,724	3.28	5565	NM					
5/4/20 12:20		25,288	100%	1,522,473	4,951,213	5,687	3.95	5724	NM					
5/11/20 11:35		25,396	65%	1,548,187	4,976,927	5,714	3.97	5892	NM					
5/19/20 9:30		25,586	100%	1,584,267	5,013,007	4,557	3.16	6044	178,000	7.88	2,505	14,200	0.711	188.9
5/22/20 11:00		25,608	100%	1,589,847	5,018,587	6,087	4.23	6122	NM					
5/26/20 8:30		25,702	100%	1,608,417	5,037,157	4,741	3.29	6201	NM					
6/2/20 7:56		25,870	100%	1,642,557	5,071,297	4,877	3.39	6254	NM					
6/8/20 9:00		25,949	54%	1,659,507	5,088,247	5,149	3.58	6334	149,000	6.93	2,617	17,800	0.679	199.4
6/15/20 8:45		26,040	99%	1,683,767	5,112,507	6,398	4.44	6443	NM					
6/22/20 7:30		26,206	100%	1,720,617	5,149,357	5,328	3.70	6554	NM					
7/1/20 6:30		26,420	100%	1,770,857	5,199,597	5,634	3.91	6695	NM					
7/10/20 8:30		26,638	100%	1,822,427	5,251,167	5,677	3.94	6839	NM					
7/15/20 9:15		26,759	100%	1,855,637	5,284,377	6,587	4.57	6985	278,000	10.33	2,908	29,400	1.141	230.2
7/21/20 14:43		26,905	100%	1,907,808	5,336,548	8,576	5.96	7045	NM					
7/27/20 7:00		27,041	100%	1,969,437	5,398,177	10,876	7.55	7135	NM					
8/7/20 8:00		27,306	100%	2,094,637	5,523,377	11,339	7.87	7201	NM					
8/10/20 9:20		27,380	100%	2,130,037	5,558,777	11,481	7.97	7207	93,400	15.14	3,238	8,460	1.544	264.9
8/17/20 7:15		27,546	100%	2,222,767	5,651,507	13,407	9.31	7244	NM					
8/26/20 6:50		27,761	100%	2,339,847	5,768,587	13,069	9.08	7310	NM					
9/4/20 7:30		27,977	100%	2,467,357	5,896,097	14,168	9.84	7328	NM					
9/9/20 7:15		28,096	99%	2,543,377	5,972,117	15,332	10.65	7334	NM					
9/15/20 8:30		28,241	100%	2,645,557	6,074,297	16,913	11.74	7337	54,200	8.66	3,665	5,640	0.827	307.4
9/21/20 8:00		28,385	100%	2,747,597	6,176,337	17,007	11.81	7340	NM					
9/30/20 7:30		28,600	100%	2,912,047	6,340,787	18,357	12.75	7349	NM					
10/5/20 13:45		28,721	97%	2,937,727	6,435,306	18,748	13.02	7349	NM					
10/12/20 9:00		28,885	100%	3,020,527	6,518,106	12,117	8.41	7355	NM					
10/13/20 9:15		28,909	99%	3,034,957	6,532,536	14,430	10.02	7355	42,300	6.63	3,849	3,790	0.65	325
10/21/20 8:27		29,099	99%	3,151,937	6,649,516	14,776	10.26	7368	NM					
10/26/20 8:30		29,207	90%	3,197,107	6,694,686	10,038	6.97	7374	NM					
11/11/20 9:45		29,569	94%	3,346,947	6,844,526	9,934	6.90	7411	69,900	5.31	3,995	3,290	0.34	335
11/18/20 12:40		29,740	100%	3,405,267	6,902,846	8,185	5.68	7496	NM					
11/23/20 8:00		29,855	100%	3,413,650	6,911,229	1,749	1.21	7503	NM					
12/3/20 9:35		29,860	100%	3,416,087	6,913,666	11,698	8.12	7531	NM					
12/9/20 9:20		29,907	100%	3,439,577	6,937,156	11,995	8.33	7531	71,800	3.89	4,050	3,650	0.19	337
12/22/20 9:15		30,217	99%	3,533,897	7,031,476	7,302	5.07	7594	NM					
1/4/21 8:30		30,528	100%	3,584,317	7,121,898	6,978	4.85	7660	NM					
1/18/21 9:45		30,847	96%	3,658,367	7,195,948	5,571	3.87	7754	185,000	7.08	4,327	7,800	0.32	350
1/28/21 9:28		31,087	100%	3,696,277	7,233,858	3,791	2.63	7817	NM					
2/5/21 9:25		31,252	97%	3,738,667	7,276,248	6,166	4.28	7857	NM					
2/12/21 9:15		31,420	100%	3,824,597	7,362,178	12,276	8.52	7888	NM					
2/18/21 9:00		31,564	100%	3,923,887	7,461,468	16,548	11.49	7919	113,000	11.05	4,657	4,470	0.45	363
3/1/21 9:00		31,821	97%	4,100,297	7,637,878	16,474	11.44	7993	NM					
3/10/21 8:30		32,038	100%	4,271,577	7,809,158	18,943	13.16	8068	79,500	14.14	4,936	3,660	0.60	375
4/5/21 10:00		32,517	90%	4,622,150	8,159,731	17,565	12.20	8222	NM					
4/21/21 8:45		32,824	98%	4,802,087	8,339,668	14,067	9.77	8248	60,100	9.43	5,245	3,080	0.46	390
4/29/21 7:35		33,014	100%	4,917,337	8,454									

Groundwater Extraction System Operational Data
Phillips 66 Company
Renton Terminal
Renton, Washington

Date (mm/dd/yy)	Hour Meter Reading	SV-3102 (hrs)	Total Uptime ^a	Water Extraction Totalizer Reading (gallons)	Cumulative Flow (gallons)	Average Flow Rate (gpd)	Average Flow Rate (gpm)	LNAPL Cumulative recovery (gallons)	Influent Conc. (µg/L)	TPHg Removal Rate (ppd)	Cumulative Recovery (pounds)	Influent Conc. (µg/L)	Benzene Removal Rate (ppd)	Cumulative Recovery (pounds)
7/8/21 10:00		34,027	100%	5,671,737	9,209,318	16,406	11.39	8301	NM			NM		
7/20/21 9:15		34,314	100%	5,887,817	9,425,398	18,069	12.55	8301	36,400	6.58	5,670	2,620	0.38	415
7/28/21 10:35		34,492	92%	6,053,197	9,590,778	22,298	15.49	8312	NM			NM		
8/5/21 9:10		34,682	100%	6,205,917	9,743,498	19,291	13.40	8312	21,000	4.97	5,746	750	0.29	420
8/12/21 14:25		34,799	68%	6,300,171	9,837,752	19,334	13.43	8312	NM			NM		
8/30/21 8:30		34,986	67%	6,529,987	10,067,568	29,495	20.48	8312	NM			NM		
9/9/21 8:00		34,986	100%	6,686,677	10,224,258	16,279	11.31	8312	NM			NM		
9/14/21 10:00		34,986	100%	6,770,627	10,308,208	16,118	11.19	8312	9,400	2.25	5,818	2,500	0.24	427
9/28/21 7:45		34,986	99%	6,990,423	10,528,004	15,794	10.97	8315	NM			NM		
10/6/21 11:56		34,986	95%	7,126,697	10,664,278	17,872	12.41	8318	NM			NM		
10/13/21 8:40		35,030	100%	7,257,047	10,794,628	18,621	12.93	8322	11,000	1.45	5,859	2,000	0.32	437
10/22/21 8:44		35,127	100%	7,428,787	10,966,368	18,821	13.07	8322	NM			NM		
10/27/21 11:42		35,248	100%	7,551,307	11,088,888	23,524	16.34	8322	NM			NM		
11/3/21 10:10		35,415	100%	7,711,957	11,249,538	22,680	15.75	8322	18,000	2.57	5,914	1,300	0.29	443
11/16/21 10:15		35,659	80%	7,934,607	11,472,188	21,460	14.90	8322	NM			NM		
11/24/21 9:44		35,851	100%	8,084,617	11,622,198	18,463	12.82	8322	NM			NM		
12/1/21 9:16		36,017	100%	8,208,973	11,746,554	17,660	12.26	8322	NM			NM		
12/8/21 9:55		36,185	100%	8,331,807	11,869,388	17,240	11.97	8322	11,000	2.30	5,989	1,600	0.23	450
12/21/21 10:30		36,466	92%	8,522,807	12,060,388	16,028	11.13	8328	NM			NM		
1/5/22 9:52		36,825	100%	8,743,717	12,281,298	14,486	10.06	8331	NM			NM		
1/17/22 10:10		37,100	97%	8,913,497	12,451,078	14,605	10.14	8333	25,000	2.25	6,076	1,900	0.22	459
1/28/22 9:45		37,364	100%	9,089,377	12,626,958	15,750	10.94	8333	NM			NM		
2/3/22 8:40		37,506	100%	9,183,537	12,721,118	15,585	10.82	8333	NM			NM		
2/10/22 9:25		37,674	100%	9,315,847	12,853,428	18,462	12.82	8333	16,000	2.82	6,145	930	0.19	464
2/16/22 9:00		37,817	100%	9,423,887	12,961,468	17,882	12.42	8333	NM			NM		
3/4/22 11:45		38,056	63%	9,586,837	13,124,418	16,094	11.18	8345	NM			NM		
3/9/22 9:35		38,174	100%	9,672,507	13,210,088	17,134	11.90	8345	17,000	2.32	6,194	1,300	0.16	467
3/22/22 12:17		38,482	100%	9,842,517	13,380,098	12,791	8.88	8345	NM			NM		
3/28/22 8:39		38,593	NM	9,868,997	13,406,578	4,572	3.18	8345	NM			NM		
4/12/22 9:21		38,614	27%	9,894,427	13,432,008	4,391	3.05	8345	12,000	1.41	6,221	1,000	0.11	469
4/21/22 8:59		38,829	100%	10,000,437	13,538,018	11,618	8.07	8345	NM			NM		
4/27/22 12:09		38,976	100%	10,102,287	13,639,868	16,405	11.39	8345	NM			NM		
5/2/22 8:55		39,092	100%	10,170,597	13,708,178	13,777	9.57	8345	NM			NM		
5/10/22 9:37		39,278	99%	10,255,167	13,792,748	10,627	7.38	8345	21,000	1.76	6,271	1,000	0.11	472
5/17/22 10:57		39,373	58%	10,301,477	13,839,058	11,341	7.88	8345	NM			NM		
5/23/22 9:49		39,434	43%	10,332,177	13,869,758	12,079	8.39	8377	NM			NM		
6/1/22 9:39		39,651	100%	10,433,567	13,971,148	11,266	7.82	8388	30,000	2.43	6,309	3,800	0.23	476
6/6/22 11:16		39,768	100%	10,480,007	14,017,588	8,988	6.24	8388	NM			NM		
6/14/22 12:42		39,962	100%	10,532,847	14,070,428	6,437	4.47	8388	NM			NM		
7/14/22 13:04		40,340	66%	10,663,407	14,200,988	6,542	4.54	8388	28,000	1.67	6,364	2,100	0.17	481
7/18/22 10:16		40,434	70%	10,687,547	14,225,128	8,913	6.19	8388	NM			NM		
8/1/22 15:15		40,648	73%	10,732,627	14,270,208	4,345	3.02	8388	NM			NM		
8/4/22 11:30		40,713	100%	10,755,047	14,292,628	7,751	5.38	8388	24,000	0.99	6,384	2,100	0.08	483
8/8/22 10:27		40,811	100%	10,784,727	14,322,308	12,947	8.99	8388	NM			NM		
8/17/22 11:09		41,027	100%	10,853,997	14,391,578	7,557	5.25	8394	NM			NM		
8/25/22 9:00		41,213	100%	10,897,837	14,435,418	5,452	3.79	8394	NM			NM		
9/1/22 14:46		41,366	96%	10,937,157	14,474,738	6,208	4.31	8394	NM			NM		
9/6/22 11:21		41,483	99%	10,965,007	14,502,588	5,617	3.90	8394	NM			NM		
9/12/22 12:19		41,627	100%	10,976,617	14,514,198	1,896	1.32	8394	7,400	0.75	6,413	82	0.05	485
9/19/22 10:10		41,793	100%	10,992,457	14,530,038	2,249	1.56	8394	NM			NM		
9/26/22 9:03		41,960	100%	11,031,027	14,568,608	5,445	3.78	8394	NM			NM		
10/3/22 12:49		42,130	100%	11,061,487	14,599,068	4,250	2.95	8400	3,800	0.19	6,417	31	0.00	485
10/10/22 11:53		42,296	100%	11,092,657	14,630,238	4,427	3.07	8400	NM			NM		
10/17/22 9:40		42,461	100%	11,139,267	14,676,848	6,580	4.57	8400	NM			NM		
10/24/22 11:02		42,631	100%	11,179,307	14,716,888	5,587	3.88	8400	NM			NM		
11/1/22 10:54		42,633	2%	11,179,717	14,717,298	3,280	2.28	8400	NM			NM		
11/7/22 11:46		42,779	100%	11,208,327	14,745,908	4,639	3.22	8400	5,800	0.21	6,423	770	0.02	485
11/15/22 8:32		42,968	100%	11,258,687	14,796,268	6,262	4.35	8400	NM			NM		
11/21/22 11:28		43,115	100%	11,296,207	14,833,788	6,084	4.23	8400	NM			NM		
12/1/22 11:13		43,354	100%	11,420,457	14,958,038	12,221	8.49	8400	NM			NM		
12/5/22 9:59		43,449	100%	11,464,977	15,002,558	11,015	7.65	8400	NM			NM		
12/12/22 11:00		43,620	100%	11,533,467	15,071,048	9,502	6.60	8400	29,000	1.32	6,470	2,600	0.13	490
12/19/22 10:39		43,783	99%	11,564,527	15,102,108	4,491	3.12	8400	NM			NM		
12/22/22 13:00		43,855	97%	11,576,607	15,114,188	4,027	2.80	8400	NM			NM		
12/30/22 9:00														

Maximum 4Q22 Flow Rate: 12,221 8.49

Regulatory Limits: <50,400 <35 Total recovery (pounds): 6,470 Total recovery (pounds): 490

Abbreviations and Notes:

(mm/dd/yy) = Month/day/year

conc = Concentration

TPPH = Total Purgeable Petroleum Hydrocarbon analyzed by method NWTPHg-X

Benzene analyzed by EPA method 8260

Average Flow Rate (gpm) = (Cumulative Flow - Previous Cumulative Flow)/[(Date Sampled - Previous Date Sampled)*1440 (minutes/day)]

Removal Rate (pounds/day) = [Influent Concentration (µg/Liter)]*[Average Flow Rate (gallons/minute)]*[3.785 (liters/gallon)]/[1440 (minutes/day)] / (1000000 (ug)*453.6 (g/lb))

Cumulative Recovery (pounds) = [Previous Cumulative Recovery (pounds)] + [(Removal Rate (pounds/day))

NA = Not applicable

NM = not measured

NS = Not sampled

L = liter

gpm = gallon per minute

µg/L = micrograms l = liter

g = grams

cc = cubic centimeter

lb = pound

^aTotal Uptime is not = 0.73 g/cc TPHg

All readings and data = 0.88 g/cc Benzene

Product recovery calculation taken from <http://www.handymath.com/cgi-bin/circleval25.cgi?submit=Entry>

Soil Vapor Extraction System Analytical Data
Phillips 66 Company
Renton Terminal
Renton, Washington

Date (mm/dd/yy)	Influent					Effluent				
	TPHg Conc. (ppmv)	Benzene Conc. (ppmv)	Toluene Conc. (ppmv)	Ethylbenzene Conc. (ppmv)	Xylenes Conc. (ppmv)	TPHg Conc. (ppmv)	Benzene Conc. (ppmv)	Toluene Conc. (ppmv)	Ethylbenzene Conc. (ppmv)	Xylenes Conc. (ppmv)
05/08/15	1,500	26.2 a	49.0	5.4	29.3	1.4	0.014 a	0.042	0.008	0.049
05/28/15	2,890	40.2 a	54.4	5.3	48.0	4.0	<0.019 a	0.045	<0.019	0.163
06/10/15	830	12.2 a	35.7	2.3	19.8	2.3	<0.018 a	0.049	<0.018	0.143
09/03/15	3,000	84.8 a	68.8	8.7	52.8	2.0	0.035 a	0.081	0.032	0.246
09/16/15	1,310	37.5 a	29.3	3.1	18.5	<1.7	<0.020 a	<0.020	<0.020	<0.040
01/27/16	2.3	0.080 a	0.17	0.019	0.16	<1.4	<0.017 a	<0.017	<0.017	<0.034
02/08/16	8.1	<0.10 a	0.49	0.11	1.13	<8.4	0.067 a	0.50	0.13	1.23
07/14/16	1.1	0.025 a	0.040	<0.0084	<0.0254	2.7	<0.0084 a	<0.0084	<0.0084	<0.0254
10/25/16	3,600	56.2 a	215	34.8	174.9	31.8	0.39 a	1.4	0.22	1.09
11/02/16	<213	<4.5 a	9.5	<1.8	13.0	<0.92	<0.019 a	<0.019	<0.0077	0.02
12/06/16	77.5	1.7 a	8.5	1.7	8.9	1.7	0.0011 a	0.0029	<0.00071	0.0016
01/01/17	SYSTEM OFF					SYSTEM OFF				
02/27/17	64.1	33.4 a	28.5	3.3	21.8	<20.3	<0.085 a	<0.170	<0.170	<0.510
03/27/17	30.7	0.56 a	2.2	0.15	1.35	0.89	0.0032	0.0046	<0.00077	0.0038
04/25/17	712	20.3 a	37.9	4.3	27.6	0.72	0.0084	0.015	0.0016	0.0094
05/11/17	34.3	0.44 a	1.6	0.19	1.76	0.89	0.0007	0.020	<0.00056	0.00248
06/08/17	174	<0.0037 a	9.8	0.89	17.3	4.2	0.0059	0.028	0.021	0.127
07/10/17	318	4.9 a	10.1	2.3	17.8	1.5	0.0051	0.013	0.0042	0.036
08/23/17	143	3.3 a	4.1	0.7	5.1	2.4	0.0060	0.015	0.0034	0.0272
09/22/17	452	4.3 a	3.1	1.2	13.4	2.7	0.0047	0.80	0.0033	0.0225
10/16/17	409	3.7 a	5.4	0.93	7.7	<0.19	0.0035	0.0056	0.0017	0.0094
11/20/17	89.3	1.3 a	2.2	0.32	3.56	2	0.0030	0.0098	0.0043	0.1370
12/11/17	183	15.7 a	16.5	1.2	5.6	0.52	0.011	0.0065	0.00053	0.0025
01/01/18	SYSTEM OFF					SYSTEM OFF				
02/16/18	41.5	7 a	16.2	0.51	11.97	2	0.0048	0.038	0.003	0.0121
03/13/18	61.7	2.1 a	3.5	0.54	3.5	0.87	0.0017	0.0016	<0.00039	0.00167
04/17/18	760	13 a	38.9	12.9	71.8	0.6	0.011	0.04	0.0031	0.0139
05/16/18	423	6.5 a	13.2	4.5	32.8	0.53	0.0038	0.0053	0.017	0.086
06/13/18	929	27.3 a	65.8	11.9	79.3	0.83	0.0066	0.0083	0.0011	0.0055
07/17/18	164	2.12 a	3.17	0.971	9.26	0.751	0.003	0.198	0.0011	0.005
08/13/18	<6.64	0.433 a	0.831	0.132	0.958	<0.241	0.0196	0.0545	0.0103	0.0972
09/12/18	1,880	17 a	20.1	5.66	45.4	1.2	0.0128	0.0114	0.0021	0.015
10/08/18	371	10.1 a	13	2.51	18.96	1.3	0.0118	0.0224	0.0082	0.0658
11/08/18	70.3	4.72 a	3.29	0.823	7.79	0.321	0.003	0.0019	0.00065	0.0048
12/10/18	67.1	1.97 a	4.35	0.716	6.93	0.544	0.00097	0.0021	0.00062	0.0049
01/09/19	19.3	0.415 a	1.23	0.187	1.06	0.642	0.0029	0.0031	<0.00042	0.00232
02/13/19	613	11 a	36.1	5.46	38.58	0.743	0.0014	0.0047	0.0011	0.008
03/22/19	1,190	24.8 a	37.5	7.51	50.4	0.588	0.0027	0.0034	0.0007	0.0045
04/03/19	SYSTEM OFF FOR OXIDIZER REPAIR					SYSTEM OFF FOR OXIDIZER REPAIR				
05/22/19	115	2.3 a	6.2	1.06	7.51	0.693	0.0039	0.0068	0.0013	0.0041
06/13/19	136	0.819 a	3.67	1.10	7.14	2.68	0.0447	0.0434	0.0262	0.0838
07/23/19	104	1.08 a	2.14	0.768	5.15	0.9	0.0018	0.0063	0.00074	0.0056
08/16/19	42.3	0.759 a	0.877	0.187	1.268	2.05	0.004	0.0037	0.001	0.0049
09/16/19	97.1	1.12 a	1.31	0.352	1.893	0.67	0.0032	0.0060	0.00094	0.0073
10/11/19	13.3	0.196 a	0.471	0.155	0.990	1.09	0.0008	0.0171	<0.0004	<0.0012
11/08/19	113	1.610 a	7.17	1.39	9.22	0.093	0.0041	0.0059	0.00075	0.00363
12/16/19	3.01	0.0758 a	0.106	0.0131	0.0825	0.207	0.00071	0.0016	0.00046	0.0019
01/16/20	5.69	0.174	0.175	0.0338	0.2238	<0.0402	0.00029	0.0005	<0.00034	0.00081
02/06/20	7.25	0.133	0.206	0.0371	0.256	0.270	0.0003	0.00048	<0.00035	<0.00106
03/16/20	31.5	0.696	1.240	0.174	1.047	0.124	0.0027	0.0027	<0.00036	0.00167
04/09/20	25.6	0.638	1.140	0.133	0.819	0.259	0.0074	0.0059	<0.00035	0.00171

Soil Vapor Extraction System Analytical Data
Phillips 66 Company
Renton Terminal
Renton, Washington

Date (mm/dd/yy)	Influent					Effluent				
	TPHg Conc. (ppmv)	Benzene Conc. (ppmv)	Toluene Conc. (ppmv)	Ethylbenzene Conc. (ppmv)	Xylenes Conc. (ppmv)	TPHg Conc. (ppmv)	Benzene Conc. (ppmv)	Toluene Conc. (ppmv)	Ethylbenzene Conc. (ppmv)	Xylenes Conc. (ppmv)
05/19/20	34.9	0.783	1.110	0.172	1.003	0.372	0.0054	0.0038	0.00051	0.00314
06/08/20	102	2.620	2.960	0.340	1.976	<0.0816	0.0028	0.0018	<0.00034	0.00072
07/15/20	80.7	3.250	3.520	0.305	1.859	3.50	0.0101	0.0256	0.0042	0.0259
08/10/20	1,300	40.60	50.80	5.720	48.0	10.50	0.126	0.267	0.047	0.479
08/17/20	2,080	59.0	99.30	7.670	60.5	-	-	-	-	-
09/04/20	342	9.530	13.40	1.070	10.48	-	-	-	-	-
09/15/20	1,280	37.90	54.30	3.560	40.91	2.14	0.0301	0.0621	0.0097	0.1172
10/13/20	1,430	65.70	67.10	5.460	61.0	0.496	0.0235	0.0179	0.0033	0.0373
10/21/20	980	32.70	43.10	4.810	74.3	-	-	-	-	-
11/11/20	1,310	10.60	16.60	2.170	37.8	1.770	0.0183	0.0140	0.0014	0.0248
12/09/20	23	0.195	0.478	0.0730	0.632	1.240	0.573	0.0895	0.0025	0.0331
01/18/21	11	0.130	0.427	0.0585	0.457	0.341	0.00062	0.0020	0.00061	0.0054
02/18/21	38.2	0.874	1.970	0.300	2.404	0.500	0.0022	0.0039	0.00045	0.00301
03/10/21	73.8	1.270	3.100	0.396	2.801	0.133	0.0015	0.0037	0.00076	0.0066
04/21/21	70.8	1.350	2.890	0.459	3.261	0.979	0.0067	0.0285	0.0116	0.1064
05/13/21	114	2.000	3.410	0.356	3.970	1.640	0.0059	0.0169	0.0037	0.0523
06/30/21	21.2	0.321	0.460	0.0719	0.797	1.280	0.4190	0.0494	0.00078	0.0144
07/20/21	245	5.090	9.210	0.705	13.26	0.514	0.0063	0.0067	0.00070	0.0074
08/05/21	612	9.540	15.10	1.710	22.69	3.070	0.0302	0.0524	0.01400	0.1602
09/14/21	800	14.0	19.0	1.90	24.0	2.2	0.039	0.06	0.010	0.017
10/13/21	490	6.2	11.0	1.20	16.0	3.2	0.017	0.02	0.0018	0.020
11/03/21	140	0.8	1.2	0.10	1.8	<1.0	0.0056	0.0081	0.00063	0.0083
12/08/21	9	0.1	0.2	0.04	0.3	<1.0	0.0006	0.0012	<0.0005	0.0042
01/17/21	9	0.1	0.2	0.03	0.2	1.6	0.0006	0.0018	<0.0005	<0.0025
02/10/22	11	0.1	0.1	0.04	0.2	<1.0	0.0006	0.0016	<0.0005	<0.0025
03/09/22	3.7	0.1	0.3	0.05	0.4	<1.0	0.0006	0.0009	<0.0005	<0.0025
04/12/22	28.0	0.2	0.5	0.11	0.6	<1.0	0.0012	0.0010	<0.0005	<0.0025
05/10/22	10.0	0.1	0.2	0.074	0.6	<1.0	<0.0005	0.0007	<0.0005	<0.0030
06/01/22	10.0	0.1	0.3	0.079	0.5	<1.0	0.0007	0.0015	<0.0005	<0.0025
07/14/22	5.4	0.1	0.2	0.029	0.2	<1.0	0.0013	0.0011	<0.0005	<0.0025
08/04/22	6.6	0.1	0.2	0.028	0.2	1.1	0.0011	0.0008	<0.0005	<0.0025
09/12/22	84.0	0.3	0.2	0.230	0.7	1.3	0.0022	0.0012	<0.0005	<0.0025
10/03/22	40.0	0.1	0.02	0.079	0.1	<1.0	<0.0005	0.0009	0.0006	<0.0025
11/07/22	77.0	0.9	0.77	0.260	1.1	<1.0	<0.0005	0.0010	<0.0005	<0.0025
12/12/22	99.0	0.6	1.10	0.220	1.4	<1.0	0.0017	0.0017	<0.0005	<0.0025
Regulatory Limits (ppmv):	N/A					N/A				

Notes and Abbreviations:

mm/dd/yy = month/day/year

Conc. = concentration

N/A = not applicable

TPHg = total petroleum hydrocarbons quantified as gasoline

µg/L = micrograms per liter

<X.X = not detected at or below the detection limit indicated

ppmv = parts per million by volume

TBD = Sample taken during this time and are awaiting results

TPHg analyzed by Method TO-14M.

Benzene, toluene, ethylbenzene, and total xylenes analyzed by Method TO-14M.

a = Sample was transferred from a sampling bag into a Summa Canister within 48 hours of collection.

Table 4

Soil Vapor Extraction System Operational Data
Phillips 66 Company
Renton Terminal
Renton, Washington

Oxidizer			Total	Soil Vapor Extraction										TPHg				Benzene			
				SVE Influent Vacuum	SVE Influent Vacuum	Knock Out Vacuum	Influent-2 Differential	Influent-2 Flow	Influent-2 Pressure	Influent-2 Temperature	Influent-2 Concentration	TPHg Influent Concentration	Oxidizer Temperature	Stack Temperature	Removal rate	Cumulative	Emission rate	Destruction efficiency	Removal rate	Cumulative	Emission rate
Date (mm/dd/yy)	Hour Meter Reading	Uptime		(in. Hg)	(in. WC)	(in. Hg)	Pressure (in. WC)	(scfm)	(in. WC)	(°F)	(Field) (ppmv)	(Lab) (ppmv)	(°F)	(°F)	(ppd)	Recovery (pounds)	(ppd)	(%)	(ppd)	Recovery (pounds)	(ppd)
05/08/15	0.0	NA		NM	NM		NM	NM		NM		1500	NM	NM	NM	NM	NM		NM	NM	NM
05/28/15	NM	NM		8.0	108.8	NM	NM	NM	NM	151	1,360		1,435	NM	NM	NM	NM		NM	NM	NM
06/01/15	123	NM		8.5	115.6	10.0	NM	392	2.3	143	780		1,452	863	422	2,165	0.58	99.9%	4.6	23	0.0022
06/02/15	132	37%		6.5	88.4	8.0	NM	393	2.0	147	900		1,409	832	424	2,324	0.59	99.9%	4.6	25	0.0022
06/03/15	141	36%		7.0	95.2	8.0	NM	792	4.0	153	1,200		1,425	882	853	2,644	1.18	99.9%	9.3	29	0.0044
06/04/15	163	96%		6.0	81.6	8.0	NM	809	5.2	155	6,400		1,416	867	872	3,443	1.21	99.9%	9.5	37	0.0045
06/05/15	163	0%	SVE system not running due to problem with transfer pump from air water separator																		
06/08/15	163	0%	SVE system not running due to problem with transfer pump from air water separator																		
06/09/15	164	1%		12.0	163.2	14.5	NM	602	3.5	159	1,300		1,440	863	649	3,470	0.90	99.9%	7.0	38	0.0033
06/10/15	169	23%		9.0	122.4	10.0	NM	707	4.0	151	1,800		1,458	885	219	3,516	0.61	99.7%	2.5	38	0.0037
06/11/15	171	10%		7.0	95.2	7.0	NM	793	5.0	140	1,428		1,432	878	245	3,536	0.68	99.7%	2.8	38	0.0042
06/15/15	194	23%		9.0	122.4	10.0	NM	681	4.0	166	1,500		1,407	857	211	3,739	0.58	99.7%	2.4	41	0.0036
06/16/15	203	43%		8.0	108.8	9.0	NM	725	4.0	150	2,100		1,436	869	225	3,823	0.62	99.7%	2.6	42	0.0038
09/02/15	215	NA		4.0	54.4	5.0	0.30	467	NM	NM	NM		1,423	854	145	3,895	0.40	99.7%	11.5	47	0.0024
09/03/15	216	5%		8.0	108.8	9.0	0.50	603	NM	NM	1,800		1,411	844	675	3,923	0.45	99.9%	14.9	48	0.0061
09/08/15	223	6%		6.5	88.4	7.5	0.30	475	NM	130	2,000		1,403	822	532	4,078	0.35	99.9%	11.7	51	0.0048
09/09/15	230	30%		6.0	81.6	7.0	0.30	467		150	1,550		1,439	846	523	4,231	0.35	99.9%	11.5	55	0.0048
09/10/15	248	103%	SVE system turned off due to leaking carbon vessel.																		
09/16/15	250	1%		6.5	88.4	8.0	0.30	477		125	1,200		1,409	825	233	4,425	0.30	99.9%	5.2	59	0.0028
09/17/15	276	99%		8	109	9.0	0.40	546		135	1,941		1,441	844	267	4,715	0.35	99.9%	6.0	66	0.0032
09/22/15	290	12%		7.5	102.0	8.5	0.55	635		145	1,700		1,405	832	310	4,896	0.40	99.9%	6.9	70	0.0037
09/24/15	NM	NM		NM	NM	NM	0.45	575		NM	NM		1,440	852	281	NM	0.36	99.9%	6.3	NM	0.0033
09/25/15	338	68%		5.0	68.0	7.0	0.80	763		150	1,600		1,428	856	373	5,641	0.48	99.9%	8.3	86	0.0044
09/28/15	410	101%		5.5	74.8	6.5	0.80	766		145	900		1,426	867	374	6,765	0.49	99.9%	8.4	111	0.0045
01/21/16	NM	NM	SVE system turned off to replace fittings.																		
01/26/16	419	7%		NM	NM	NM	NM	NM		NM	NM		1,447	759	NM	NM	NM	NM	NM	NM	NM
01/27/16	426	26%		6.0	81.6	7.5	0.03	147		160	22		1,440	842	0.13	6,765	0.04	69.6%	0.0034	111	0.0007
01/28/16	447	98%		6.0	81.6	7.5	0.03	147		160	68		1,426	849	0.13	6,765	0.04	69.6%	0.0034	111	0.0007
02/02/16	572	100%		6.0	81.6	7.5	0.04	169		160	48		1,421	847	0.51	6,768	0.27	48.1%	0.0039	111	0.0008
02/08/16	717	100%		6.0	81.6	7.5	0.04	169		160	12		1,427	846	0.51	6,771	0.27	48.1%	0.0049	111	0.0033
02/10/16	767	100%		6.5	88.4	7.5	NM	NM		160	96		1,419	845	0.96	6,773	0.00	100.0%	0.0093	112	0.0062
02/17/16	858	100%	SVE system turned off.																		
02/18/16	859	4%		2.0	27.2	4.0	NM	NM		145	1.2		1,461	873	0.96	6,776	0.50	48.1%	0.0093	112	0.0062
02/19/16	878	100%		3.0	40.8	5.5	0.30	467		150	1.2		1,435	855	1.41	6,777	0.73	48.1%	0.0136	112	0.0091
02/24/16	880	2%	SVE system turned off.																		
07/11/16	07/14/16		System startup and troubleshooting after air stripper installation																		
07/14/16	887	NM		NM	NM	NM	0.1	270		NM	0.7		1,437	887	0.11	6,778	0.50	NA	0.0020	112	0.0003
08/01/16	890	NM		0.0	0.0	0.0	0.3	471		140	NM		1,448	855	0.19	6,778	0.73	NA	0.0034	112	0.0006
10/10/16	NM	NM	SVE system turned off.																		
10/24/16	907	NA		5.0	68.0	6.0	0.5	603		150	240		1,415	851	0.25	6,778	0.61	NA	0.0044	112	0.0007
10/25/16	915	33%		5.0	68.0	7.5	0.9	809		150	1,400		1,425	864	1,087	7,140	9.6	99.1%	13.2	116	0.046
10/26/16	936	100%		5.5	74.8	7.0	0.9	813		145	80.2		1,426	871	1,091	8,095	9.6	99.1%	13.3	128	0.046
11/02/16	--	--		--	--	--	--	--		--	--		--	--	49	--	0.2	99.6%	0.8	--	0.002
11/08/16	1,244	98%		6.0	81.6	6.5	0.3	428		--	205		1,431	852	34	8,532	0.1	99.6%	0.6	135	0.001
11/11/16	1,276	53%		8.0	108.8	8.0	0.4	549		130	406		1,447	864	44	8,590	0.2	99.6%	0.7	136	0.002
11/17/16	1,345	48%		4.5	61.2	5.0	0.3	473		135	118		1,419	846	38	8,698	0.2	99.6%	0.6	138	0.001
11/18/16	1,363	75%		11.0	149.6	11.0	0.3	430		140	557		1,414	839	34	8,724	0.1	99.6%	0.6	138	0.001
11/23/16	1,384	18%		4.5	61.2	3.0	0.4	513		130	112		1,466	865	41	8,759	0.2	99.6%	0.7	139	0.001
11/28/16	1,509	100%		4.0	54.4	6.0	0.4	544		140	184		1,446	854	43	8,984	0.2	99.6%	0.7	142	0.002
12/02/16	1,580	74%		9.0	122.4	7.5	0.3	477		125	312		1,436	NM	14	9,025	0.3	97.8%	0.2	143	0.0001
12/05/16	1,613	46%		7.0	95.2	7.5	0.4	551		125	357		1,425	842	16	9,047	0.3	97.8%	0.3	143	0.0001
12/06/16	1,634	88%		8.0	108.8	10.5	0.4	546		135	99		1,438	849	16	9,061	0.3	97.8%	0.270	144	0.0001
12/15/16	1,672	18%		9.5	129.2	10.0	0.5	611		135	638		1,460	873	18	9,089	0.4	97.8%	0.3	144	0.0001
12/19/16	1,750	81%		NM	NM	NM	NM	NM		NM	NM		NM	NM	18	9,146	0.4	97.8%	0.3	145	0.0001
02/07/17	1,759	1%		0.0	0.0	0.0	0.3	473		NM	44	NM	1,445	848	11	9,151	1.8	84.2%	4.6	147	0.006
02/10/17	1,820	85%		3.5	47.6	3.0	0.2	383		145	212	NM	1,420	835	9	9,174	1.5	84.2%	3.7	156	0.005
02/13/17	1,831	15%		4.0	54.4	5.0	0.2	383		145	140	NM	1,428	NM	9	9,178	1.5	84.2%	3.7	158	0.005
02/15/17	1,879	100%		5.0	68.0	5.5	0.2	382		150	243	NM	1,418	847	9	9,196	1.4	84.2%	3.7	165	0.005
02/27/17	1,975	33%		7.5	102.0	8.0	0.2	382		150	181	64.1	1,425	838	9	9,233	1.4	84.2%	3.7	180	0.005
03/06/17	2,100	74%		6.5	88.4	8.5	0.4	549		130	51	NM	1,449	853	6	9,265	0.2	97.1%	0.1	181	0.0005
03/07/17	2,126	100%		9.0	122.4	6.0	0.3	473		135	410	NM	1,435	844	5	9,271	0.2	97.1%	0.1	181	0.0004
03/13/17	2,165	27%		8.5	115.6	9.5	0.3	471		140	101	NM	1,464	866	5	9,280	0.2	97.1%	0.1	181	0.0004
03/22/17	2,347	84%		11.0	149.6	10.0	0.1	270		150	132	NM	1,448	863	3	9,304	0.1	97.1%	0.04	181	0.0003
03/27/17	2,459	93%		8.0	108.8	9.0	0.2	382	</												

Table 4

Soil Vapor Extraction System Operational Data
Phillips 66 Company
Renton Terminal
Renton, Washington

Soil Vapor Extraction														TPHg				Benzene		
Oxidizer		Total	Influent-2											Removal rate (ppd)	Cumulative Recovery (pounds)	Emission rate (ppd)	Destruction efficiency (%)	Removal rate (ppd)	Cumulative Recovery (pounds)	Emission rate (ppd)
SVE Influent Vacuum (in. Hg)	SVE Influent Vacuum (in. WC)	Knock Out Vacuum (in. Hg)	Influent-2 Differential Pressure (in. WC)	Influent-2 Flow (scfm)	Influent-2 Pressure (in. WC)	Influent-2 Temperature (°F)	Influent-2 Concentration (Field) (ppmv)	TPHg Influent Concentration (Lab) (ppmv)	Oxidizer Temperature (°F)	Stack Temperature (°F)										
Date (mm/dd/yy)	Hour Meter Reading	Uptime	Vacuum (in. Hg)	Vacuum (in. WC)	Knock Out Vacuum (in. Hg)	Differential Pressure (in. WC)	Flow (scfm)	Pressure (in. WC)	Temperature (°F)	Concentration (Field) (ppmv)	Concentration (Lab) (ppmv)	Temperature (°F)	Temperature (°F)	rate (ppd)	Recovery (pounds)	rate (ppd)	Recovery (pounds)	rate (ppd)		
06/20/17	4,391	93%	1.0	13.6	1.5	0.55	643		130	180	NM	1,463	869	42	14,939	1.0	97.6%	0.00069	263	0.0011
06/26/17	4,532	98%	1.0	13.6	1.0	0.5	616		125	139	NM	1,444	863	40	15,174	1.0	97.6%	0.00066	263	0.0011
07/06/17	4,775	100%	1.0	13.6	1.0	0.5	619		120	276	NM	1,440	860	73	15,917	0.3	99.5%	0.88205	272	0.0009
07/10/17	4,871	100%	0.5	6.8	1.0	0.5	619		120	345	318	1,420	849	73	16,210	0.3	99.5%	0.88205	276	0.0009
07/17/17	5,037	99%	2.5	34.0	2.5	0.40	551		125	406	NM	1,415	826	65	16,662	0.3	99.5%	0.78555	281	0.0008
07/21/17	5,135	100%	2.5	34.0	2.5	0.40	551		125	571	NM	1,432	835	65	16,929	0.3	99.5%	0.78555	284	0.0008
07/31/17	5,370	98%	1.0	13.6	3.0	0.35	513		130	600	NM	1,410	810	61	17,525	0.3	99.5%	0.73169	291	0.0008
08/07/17	5,538	100%	1.0	13.6	1.0	0.40	551		125	NM	NM	1,415	822	29	17,731	0.5	98.3%	0.52904	295	0.0010
08/23/17	5,913	98%	1.0	13.6	1.5	0.55	646		125	283	143	1,433	845	34	18,270	0.6	98.3%	0.62036	305	0.0011
08/30/17	6,083	100%	2.0	27.2	2.0	0.50	613		130	325.5	NM	1,430	842	33	18,501	0.5	98.3%	0.58898	309	0.0011
09/07/17	6,221	96%	2.0	27.2	2.0	0.40	551		125	359	NM	1,411	820	93	19,036	0.6	99.4%	0.68936	313	0.0008
09/20/17	6,368	92%	NM	NM	2.0	0.50	616		125	333	452	1,418	834	104	19,672	0.6	99.4%	0.77073	318	0.0008
09/29/17	6,543	84%	NM	NM	2.0	0.50	613		130	227	NM	1,448	843	103	20,426	0.6	99.4%	0.76745	323	0.0008
10/02/17	6,618	100%	NM	NM	2.0	0.55	646		125	278.1	NM	1,429	843	99	20,734	0.02	100%	0.69555	325	0.0007
10/10/17	6,766	83%	2.0	27.2	2.0	0.50	613		130	NM	NM	1,440	847	94	21,311	0.02	100%	0.66037	330	0.0006
10/16/17	6,907	98%	NM	NM	2.0	0.55	646		125	239	409	1,427	840	99	21,890	0.02	100%	0.69555	334	0.0007
10/20/17	6,995	92%	2.7	36.7	2.5	0.50	616		125	420	NM	1,428	834	94	22,235	0.02	100%	0.66318	336	0.0006
11/01/17	7,242	100%	2.0	27.2	1.5	0.50	613		130	342	NM	1,452	861	20	22,445	0.46	98%	0.23202	338	0.0005
11/07/17	7,377	94%	1.5	20.4	1.5	0.50	613		130	199	NM	1,427	844	20	22,560	0.46	98%	0.23202	340	0.0005
11/20/17	7,659	93%	2.0	27.2	2.0	0.45	579		135	67.8	89	1,435	851	19	22,787	0.43	98%	0.21919	342	0.0005
11/29/17	7,823	100%	NM	NM	2.0	0.50	613		130	125	NM	1,440	884	20	22,926	0.46	98%	0.23202	344	0.0005
12/04/17	7,940	98%	2.0	27.2	NM	0.45	579		135	84	NM	1,435	845	40	23,119	0.11	100%	2.64711	357	0.0019
12/07/17	8,014	100%	2.02	27.5	2.0	0.40	544		140	78	NM	1,431	845	37	23,234	0.11	100%	2.48530	364	0.0017
12/11/17	8,115	100%	2.0	27.2	2.0	0.45	579		135	188	183	1,420	836	40	23,400	0.11	100%	2.64711	376	0.0019
12/13/17	8,158	100%	2.0	27.2	NM	0.45	582		130	146	NM	1,426	844	40	23,471	0.11	100%	2.65831	380	0.0019
12/18/17	8,253	100%	2.0	27.2	2.0	0.45	579		135	88	NM	1,429	850	40	23,628	0.11	100%	2.64711	391	0.0019
12/20/17	SYSTEM DOWN FOR WINTERIZATION																			
02/09/18	8,374	100%	2.0	27.2	2.0	0.45	577		140	123	NM	1,433	848	9	23,673	0.43	95%	1.17531	397	0.0008
02/16/18	8,389	21%	2.0	27.2	2.0	0.50	611		135	113	42	1,456	857	9	23,679	0.46	95%	1.24408	398	0.0009
03/01/18	8,607	99%	2.0	27.2	2.0	0.50	613		130	60.9	NM	1,428	850	14	23,807	0.20	99%	0.37480	401	0.0003
03/05/18	8,699	100%	2.0	27.2	2.0	0.35	511		135	49.4	NM	1,424	844	12	23,857	0.17	99%	0.31226	402	0.0003
03/15/18	8,906	90%	2.5	34.0	2.5	0.35	511		135	94.3	61.7	1,416	830	12	23,958	0.17	99%	0.31226	405	0.0003
03/19/18	8,996	100%	3.0	40.8	3.0	0.35	511		135	403	476.1*	1,425	837	91	24,150	0.17	100%	0.31226	406	0.0003
04/02/18	9,318	98%	2.0	27.2	2.0	0.30	497		80	195	205.8*	1,422	833	141	25,704	0.11	100%	1.87859	431	0.0016
04/06/18	9,343	100%	3.5	47.6	3.5	0.30	471		140	615	NM	1,410	827	134	25,847	0.11	100%	1.78219	433	0.0015
04/12/18	9,435	64%	4.0	54.4	4.0	0.30	471		140	747	NM	1,410	832	134	26,359	0.11	100%	1.78219	440	0.0015
04/17/18	9,549	95%	3.5	47.6	4.0	0.30	471		140	1,072	760	1,414	842	134	26,993	0.11	100%	1.78219	448	0.0015
04/23/18	9,675	88%	3.5	47.6	3.5	0.50	611		135	402	NM	1,432	865	173	27,798	0.14	100%	2.31044	461	0.002
04/30/18	9,841	99%	4.0	54.4	4.0	0.30	473		135	442	NM	1,411	836	134	28,861	0.11	100%	1.78966	473	0.002
05/07/18	10,009	100%	3.0	40.8	3.0	0.35	509		140	207	NM	1,422	843	80	29,612	0.10	100%	0.96249	480	0.001
05/16/18	10,185	81%	2.0	27.2	2.0	0.50	611		135	280	423	1,450	862	96	30,260	0.12	100%	1.15522	488	0.001
05/23/18	10,359	100%	2.0	27.2	2.0	0.50	611		135	214	NM	1,448	868	96	30,958	0.12	100%	1.15522	496	0.001
05/30/18	10,524	98%	4.0	54.4	4.0	0.40	546		135	203	NM	1,425	844	86	31,586	0.11	100%	1.03326	504	0.001
06/06/18	10,685	96%	3.0	40.8	3.0	0.30	473		135	135	NM	1,406	839	164	32,425	0.15	100%	3.75828	529	0.001
06/08/18	10,734	100%	7.0	95.2	7.0	0.35	509		140	145	NM	1,409	842	176	32,773	0.16	100%	4.04246	537	0.001
06/13/18	10,758	100%	7.0	95.2	7.0	0.30	471		140	151	929	1,421	848	163	32,942	0.15	100%	3.74259	541	0.001
06/18/18	10,881	100%	7.0	95.2	7.0	0.25	428		145	315	NM	1,411	842	148	33,741	0.13	100%	3.40236	558	0.001
06/25/18	11,052	100%	6.0	81.6	6.0	0.35	509		140	112	NM	1,421	848	176	34,898	0.16	100%	4.04246	587	0.001
07/03/18	11,242	100%	6.0	81.6	6.0	0.35	507		145	191	NM	1,122	846	31	35,719	0.14	100%	0.31262	590	0.0004
07/17/18	11,577	100%	3.0	40.8	3.0	0.45	577		140	103	164	1,431	856	35	36,182	0.16	100%	0.35595	594	0.0005
07/31/18	11,913																			

Oxidizer		Total	Soil Vapor Extraction											TPHg				Benzene					
			Influent-2		Influent-2		Influent-2		Influent-2		Influent-2		Influent-2		Influent-2		Removal rate (ppd)	Cumulative Recovery (pounds)	Emission rate (ppd)	Destruction efficiency (%)	Removal rate (ppd)	Cumulative Recovery (pounds)	Emission rate (ppd)
Date (mm/dd/yy)	Hour Meter Reading	Uptime	SVE Influent Vacuum (in. Hg)	SVE Influent Vacuum (in. WC)	Knock Out Vacuum (in. Hg)	Influent-2 Differential Pressure (in. WC)	Influent-2 Flow (scfm)	Influent-2 Pressure (in. WC)	Influent-2 Temperature (°F)	Influent-2 Concentration (Field) (ppmv)	TPHg Influent Concentration (Lab) (ppmv)	Oxidizer Temperature (°F)	Stack Temperature (°F)										
01/02/19	15,343	100%	2.75	37.4	2.25	0.25	432		135	14.7	NM	1,421	824										
01/09/19	15,476	79%	2.5	34.0	2.25	0.45	584		125	14.7	19	1,415	842	9	54,190	0.12	99%	0.19	764	0.0003			
01/14/19	15,598	100%	2.15	29.2	2.25	0.35	520		115	15.2	NM	1,416	841										
01/21/19	15,767	100%	2.5	34.0	2.0	0.50	619		120	32	NM	1,411	850										
01/28/19	15,937	100%	2.5	34.0	2.0	0.50	619		120	8.6	NM	1,414	848										
02/08/19	16,204	100%	2.0	27.2	2.0	0.45	589		115	14.8	NM	1,408	845										
02/13/19	16,348	100%	2.5	34.0	2.0	0.40	553		120	112	613	1,414	843	68	55,591	0.15	100%	0.96	784	0.0004			
02/18/19	16,448	100%	2.5	34.0	2.0	0.45	587		120	1.9	NM	1,410	845										
02/25/19	16,616	100%	2.5	34.0	2.0	0.35	515		125	1.8	NM	1,414	840										
03/22/19	17,124	100%	2.5	34.0	2.0	0.40	551		125	378	1190	1,413	841	186	59,698	0.14	100%	2.87	846	0.0003			
03/29/19	17,296	100%	3.0	40.8	3.0	0.40	551		125	57	NM	1,413	843										
04/02/19	17,389	97%	2.5	34.0	2.0	0.50	616		125	86.2	NM	1,407	840										
05/09/19	17,432	24%	2.5	34.0	3.5	0.40	551		125	NM	NM	1,410	827										
05/13/19	17,526	100%	3.0	40.8	3.5	0.45	572		150	NM	NM	1,408	827										
05/22/19	17,743	100%	2.5	34.0	2.0	0.50	616		125	112.9	115	1,410	844	140	63,899	0.14	100%	2.27	913	0.0006			
05/28/19	17,889	100%	2.5	34.0	2.0	0.50	619		120	76.8	NM	1,414	843										
06/12/19	18,232	95%	2.0	27.2	2.0	0.40	551		125	128	NM	1,408	835										
06/13/19	18,257	100%	2.0	27.2	2.0	0.50	616		125	117	136	1,407	832	28	65,702	0.38	99%	0.27	940	0.0042			
06/20/19	18,426	100%	2.0	27.2	2.0	0.40	551		125	102.1	NM	1,416	830										
07/15/19	18,570	100%	2.0	27.2	1.0	0.60	661		150	37.3	NM	1,408	849										
07/23/19	18,764	100%	2.0	27.2	1.0	0.50	619		120	56.8	104	1,413	843	27	66,288	0.41	99%	0.17	945	0.0041			
08/02/19	18,965	86%	2.0	27.2	2.0	0.50	621		115	40.1	NM	1,408	846										
08/08/19	19,112	100%	2.5	34.0	2.0	0.50	619		120	215.7	NM	1,407	847										
08/16/19	19,295	95%	2.5	34.0	2.0	0.50	619		120	27.3	42	1,413	842	17	66,778	0.34	98%	0.17	948	0.0005			
08/23/19	19,423	76%	2.5	34.0	2.0	0.50	619		120	27.2	NM	1,414	838										
08/30/19	19,594	100%	3.5	47.6	2.5	0.50	621		115	28.6	NM	1,407	836										
09/16/19	19,970	92%	2.8	37.4	2.0	0.50	621		115	19.7	97	1,410	837	16	67,242	0.31	98%	0.17	953	0.0006			
09/30/19	20,192	100%	3.0	40.8	2.5	0.50	619		120	15.4	NM	1,408	845										
10/07/19	20,360	100%	2.5	34.0	2.0	0.45	589		115	13.3	NM	1,409	843										
10/11/19	20,457	100%	2.5	34.0	2.0	0.50	621		115	0.0	13	1,412	843	13	67,533	0.20	98%	0.12	956	0.0004			
10/16/19	20,529	100%	2.0	27.2	2.0	0.50	621		115	33	NM	1,407	844										
10/23/19	20,698	100%	2.5	34.0	2.0	0.20	390		125	22.5	NM	1,412	824										
10/28/19	20,819	100%	2.8	37.4	2.3	0.20	391		120	20.2	NM	1,415	822										
11/04/19	20,992	100%	2.5	34.0	2.0	0.25	437		120	8.4	NM	1,417	828										
11/08/19	21,090	100%	2.5	34.0	2.0	0.20	391		120	42.8	113	1,409	819	11	67,847	0.10	99%	0.12	959	0.0003			
11/18/19	21,334	100%	3.0	40.8	2.5	0.20	390		125	9.5	NM	1,410	819										
11/25/19	21,503	100%	2.5	34.0	2.5	0.20	390		125	9.0	NM	1,419	809										
12/04/19	21,658	72%	2.5	34.0	2.0	0.20	391		120	0.8	NM	1,415	809										
12/09/19	21,777	99%	1.5	20.4	1.0	0.20	390		125	6.5	NM	1,415	810										
12/16/19	21,949	100%	1.75	23.8	1.25	0.20	391		120	0.7	3	1,418	809	8	68,199	0.02	100%	0.10	963	0.0003			
12/30/19	22,285	100%	1.5	20.4	1.0	0.20	391		120	2.9	NM	1,417	810										
01/06/20	22,458	100%	1.5	20.4	1.0	0.20	390		125	1.3	NM	1,413	808										
01/16/20	22,693	98%	1.5	20.4	1.0	0.20	393		115	1.1	6	1,425	811	1	68,340	0.02	97%	0.01	965	0.0001			
01/27/20	22,888	100%	1.5	20.4	1.0	0.20	391		120	1.8	NM	1,420	810										
02/06/20	23,134	100%	1.5	20.4	1.5	0.25	436		125	1.6	7	1,415	810	1	68,355	0.02	98%	0.02	965	0.00003			
02/10/20	23,230	100%	1.5	20.4	1.0	0.25	437		120	NM	NM	1,410	813										
02/18/20	23,425	100%	1.5	20.4	1.0	0.30	479		120	1.8	NM	1,410	815										
03/02/20	23,647	100%	1.5	20.4	1.0	0.25	437		120	0.8	NM	1,410	811										
03/09/20	23,817	100%	1.5	20.4	1.0	0.25	441		110	NM	NM	1,416	811										
03/16/20	23,972	92%	2.0	27.2	3.5	0.20	388		130	10.0	32	1,408	811	3	68,427	0.03	99%	0.05	966	0.00019			
03/23/20	24,081	65%	2.0	27.2	2.0	0.20	388		130	11.6	NM	1,419	817										
03/30/20	24,249	100%	3.0	40.8	3.0	0.35	509		140	14.8	NM	1,406	824										
04/09/20	24,495	100%	3.0	40.8	2.5	0.35	507		145	106.3	26	1,407	824	5	68,531	0.03	99%	0.09	968	0.00066			
04/13/20	24,592	100%	0.0	0.0	0.0	0.30	473		135	NM	NM	1,503	873										
04/20/20	24,758	99%	3.0	40.8	2.5	0.25	430		140	156	NM												

Soil Vapor Extraction System Operational Data
Phillips 66 Company
Renton Terminal
Renton, Washington

		Oxidizer	Total	Soil Vapor Extraction										TPHg				Benzene		
				SVE Influent	SVE Influent	Knock Out	Influent-2	Influent-2	Influent-2	Influent-2	TPHg Influent	Oxidizer	Stack	Removal	Cumulative	Emission	Destruction	Removal	Cumulative	Emission
Date	Hour Meter	Uptime	Vacuum	Vacuum	Vacuum	Differential	Flow	Pressure	Temperature	Concentration	Concentration	Temperature	Temperature	rate	Recovery	rate	efficiency (%)	rate	Recovery	rate
(mm/dd/yy)	Reading		(in. Hg)	(in. WC)	(in. Hg)	Pressure (in. WC)	(scfm)	(in. WC)	(°F)	(Field)	(Lab)	(°F)	(°F)	(ppd)	(pounds)	(ppd)		(ppd)	(pounds)	(ppd)
08/26/20	27,327	100%	13.0	177	13.0	0.45	570		155	304	NM	1,405	830							
09/04/20	27,547	100%	13.5	184	13.0	0.45	570		155	640	342	1,404	830	247	77,652			5.45	1,176	
09/09/20	27,668	100%	13.0	177	12.5	0.43	557		155	326	NM	1,407	829							
09/15/20	27,816	100%	13.0	177	13.0	0.43	557		155	267	1280	1,422	833	170	79,988	1.30	99%	3.87	1,228	0.01220
09/21/20	27,961	100%	13.0	177	13.0	0.43	557		155	352	NM	1,408	828							
09/30/20	28,180	100%	12.0	163	12.0	0.43	555		160	NM	NM	1,405	829							
10/05/20	28,305	100%	15.0	204	14.5	0.60	650		170	280	NM	1,404	858							
10/12/20	28,471	100%	16.5	224	16.0	0.50	594		170	431	NM	1,404	853							
10/13/20	28,495	100%	17.0	231	17.0	0.40	531		170	346	1430	1,409	850	290	88,197	0.28	100%	8.65	1,473	0.00448
10/21/20	28,688	99%	17.0	231	16.5	0.43	550		170	183	980	1,457	878	243	90,151			7.74	1,535	
10/26/20	28,799	93%	17.0	231	17.0	0.45	563		170	278	NM	1,411	857							
11/11/20	29,167	96%	17.0	231	16.5	0.45	563		170	160.8	1310	1,410	840	239	94,916	0.23	100%	3.52	1,605	0.00336
11/18/20	29,341	100%	16.5	224	16.0	0.45	563		170	44.9	NM	1,405	840							
11/23/20	29,458	98%	16.0	218	16.0	0.50	594		170	17.7	NM	1,409	840							
12/03/20	29,464	100%	2.5	34	2.5	0.55	646		125	2.5	NM	1,408	843							
12/09/20	29,611	100%	10.0	136	9.5	0.45	575		145	3.6	23	1,408	834	146	97,621	0.33	100%	0.92	1,622	0.05059
12/22/20	29,927	100%	9.5	129	9.0	0.48	588		150	3.9	NM	1,405	836							
01/04/21	30,243	100%	10.0	136	9.0	0.45	572		150	3.8	NM	1,404	834							
01/18/21	30,570	98%	8.0	109	7.5	0.50	601		155	3.2	11	1,411	837	4	97,769	0.17	95%	0.03	1,623	0.04873
01/28/21	30,814	100%	8.0	109	7.5	0.45	572		150	1.6	NM	1,408	836							
02/05/21	30,983	99%	5.5	75	5.0	0.55	635		145	4.3	NM	1,407	860							
02/12/21	31,153	100%	10.0	136	9.5	0.45	572		150	NM	NM	1,410	853							
02/18/21	31,300	100%	14.0	190	13.5	0.35	501		160	18.3	38	1,407	855	5	97,930	0.09	98%	0.08	1,626	0.00024
03/01/21	31,561	100%	NM	NM	NM	NM	NM	NM	NM	NM	NM	1,405	834							
03/10/21	31,782	100%	11.5	156	11.0	0.50	606		145	14.1	74	1,401	840	12	98,162	0.07	99%	0.17	1,630	0.00030
04/05/21	32,270	92%	8.0	109	8.0	0.30	467		150	38.5	NM	1,408	832							
04/21/21	32,582	99%	11.0	150	10.5	0.50	596		165	20.9	71	1,405	839	15	98,662	0.12	99%	0.21	1,637	0.00066
04/29/21	32,775	100%	11.0	150	10.5	0.50	596		165	NM	NM	1,407	845							
05/13/21	33,120	100%	12.0	163	11.5	0.45	559		180	15.2	114	1,405	843	20	99,113	0.36	98%	0.28	1,643	0.00107
05/25/21	33,411	100%	14.0	190	13.5	0.40	525		185	10.8	NM	1,408	842							
06/30/21	33,610	64%	6.0	82	5.5	0.65	688		150	3.5	21	1,406	853	15	99,417	0.32	98%	0.20	1,647	0.03650
07/08/21	33,805	100%	10.5	143	10.0	0.45	572		150	9.3	NM	1,407	842							
07/20/21	34,098	100%	13.0	177	12.0	0.40	540		150	69.2	245	1,410	839	30	100,023	0.20	99%	0.47	1,657	0.03712
07/28/21	34,278	94%	12.0	163	12.0	0.40	540		150	80.2	NM	1,416	842							
08/05/21	34,472	100%	13.0	177	12.5	0.40	529		175	187.0	612	1,406	845	86	101,358	0.36	100%	1.14	1,674	0.00285
08/12/21	34,590	70%	13.0	177	13.0	0.30	453		190	196.3	NM	1,413	833							
08/30/21	34,879	67%	11.0	150	11.0	0.45	570		155	191.0	NM	1,410	845							
09/09/21	35,110	100%	16.0	218	15.5	0.40	531		170	272.0	NM	1,437	854							
09/14/21	35,235	100%	15.0	204	14.0	0.45	570		155	415.0	800	1,418	850	140	105,799	0.52	100%	1.82	1,732	0.00534
09/28/21	35,569	99%	14.5	197	15.0	0.35	495		175	352.6	NM	1,432	841							
10/06/21	35,752	95%	15.0	204	15.0	0.40	519		200	NM	NM	NM	NM							
10/13/21	35,920	100%	15.0	204	15.0	0.40	531		170	284.0	490	1,406	841	127	109,429	0.53	100%	1.55	1,777	0.00431
10/22/21	36,139	100%	15.0	204	15.0	0.40	531		170	181.4	NM	1,406	841							
10/27/21	36,264	100%	14.5	197	14.0	0.40	531		170	178.0	NM	1,415	846							
11/03/21	36,434	100%	12.6	171	12.0	0.40	535		160	79.6	140	1,402	847	63	110,768	0.42	99%	0.54	1,788	0.00175
11/16/21	36,683	80%	7.5	102	7.5	0.50	608		140	NM	NM	1,406	863							
11/24/21	36,878	100%	8.0	109	8.0	0.45	575		145	4.9	NM	1,403	843							
12/01/21	37,047	100%	8.3	112	8.0	0.45	575		145	6.5	NM	1,410	842							
12/08/21	37,218	100%	8.0	109	7.5	0.45	575		145	3.6	9	1,409	850	16	111,289	0.21	99%	0.07	1,790	0.00052
12/21/21	37,504	92%	7.5	102	7.0	0.50	608		140	8.1	NM	1,407	838							
01/05/22	37,870	100%	8.0	109	7.5	0.45	577		140	6.5	NM	1,407	836							
01/17/22	38,149	97%	6.0	82	5.8	0.50	608		140	2.4	9	1,407	854	2	111,367	0.29	86%	0.01	1,791	0.00010
01/28/22	38,417	100%	4.0	54	4.0	0.50	608		140	2.3	NM	1,413	848							
02/03/22	38,562	100%	4.0	54	4.0	0.40	544		140	17.3	NM	1,407	848							
02/10/22	38,734	100%	5.0	68	5.0	0.38	529		135	2.8	11	1,410	850	2	111,419	0.28	87%	0.01	1,791	0.00010
02/16/22	38,879	100%	5.0	68	5.0	0.40	544		140	4.9	NM	1,410	851							
03/04/22	39,122	63%	5.0	68	4.5	0.35	511		135	4.3	NM	1,412	849							
03/09/22	39,242	100%	5.5	75	5.0	0.38	527		140	3.8	4	1,407	849	1	111,449	0.20	86%	0.01	1,791	0.00010
03/22/22	39,561	100%	6.0	82	5.0	0.35	505		150	6.2	NM	1,404	847							
03/28/22	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM							
04/12/22	39,700	27%	6.0	82	5.5	0.35	507		145	14.3	28	1,405	843	3	111,507	0.19	94%	0.02	1,792	0.00014
04/21/22	39,919	100%	6.0	82	5.5	0.38	525		145	3.3	NM	1,413	842							
4/27/2022	40,068	100%	5.5	75	2.5	0.45	572		150	5.0	NM	1,408	845							
5/2/2022	40,187	100%	6.0	82	6.0	0.35	505		150	2.1	NM	1,406	841							
5/10/2022	40,378	99%	5.0	68	5.0	0.45	572		150	4.9	10	1,400	845	4	111,615	0.20	95%	0.02	1,792	0.00013
5/17/2022	40,476	58%	5.0	68	5.0	0.35	NM	NM	NM	NM	NM	1,407	853							
5/23/2022	40,537	43%	5.0	68	5.0	0.35	505		150	NM	NM	1,409	851							
6/1/2022	40,753	100%	7.0	95	6.0	0.35	501		160	5.3	10	1,421	848	2	111,645	0.20	90%	0.01	1,792	0.00009
6/6/2022	40,877	100%	6.0	82	6.0	0.35	505		150	9.5	NM	1,406	840							
6/14/2022	41,074	100%	3.0	41	2.5	0.35	505		150	NM	NM	1,408	847							
7/14/2022	41,553	66%	5.0	68	5.0	0.60	648		175	6.0	5	1,406	864	2	111,697	0.20	87%	0.01	1,793	0.00015
7/18/2022	41,618	70%	5.0	68	5.0	0.60	655		160	5.0	NM	1,405	860							

		Oxidizer	Total	Soil Vapor Extraction										TPHg				Benzene						
				Influent-2																				
				SVE Influent	SVE Influent	Knock Out	Influent-2	Influent-2	Influent-2	Influent-2	TPHg Influent	Oxidizer	Stack	Removal	Cumulative	Emission	Destruction	Removal	Cumulative	Emission				
Date	Hour Meter	Uptime	Vacuum	Vacuum	Vacuum	Differential	Flow	Pressure	Temperature	Concentration	Concentration	Temperature	Temperature	rate	Recovery	rate	efficiency (%)	rate	Recovery	rate				
(mm/dd/yy)	Reading		(in. Hg)	(in. WC)	(in. Hg)	Pressure (in. WC)	(scfm)	(in. WC)	(°F)	(Field)	(Lab)	(°F)	(°F)	(ppd)	(pounds)	(ppd)		(ppd)	(pounds)	(ppd)				
8/1/2022	41,867	73%	8.0	109	8.0	0.45	561		175	30.0	NM	1,409	852											
8/4/2022	41,936	100%	8.3	112	8.3	0.5	561		175	23.2	7	1,404	849	1	111,719	0.24	83%	0.01	1,793	0.00021				
8/8/2022	42,033	100%	8.5	116	8.5	0.45	561		175	16.3	NM	1,480	877											
8/17/2022	42,253	100%	4.0	54	4.0	0.50	598		160	33.8	NM	1,480	877											
8/25/2022	42,446	100%	11.0	150	11.0	0.40	529		175	80.0	NM	1,486	877											
9/1/2022	42,598	96%	6.0	82	6.0	0.30	467		150	170.0	NM	1,412	827											
9/6/2022	42,717	99%	6.0	82	4.0	0.30	467		150	42.6	NM	1,416	828											
9/12/2022	42,864	100%	6.0	82	6.0	0.40	540		150	97.5	84	1,406	827	9	112,066	0.24	97%	0.03	1,794	0.00026				
9/19/2022	43,033	100%	10.0	136	10.0	0.40	540		150	43.4	NM	1,476	876											
9/26/2022	43,203	100%	9.0	122	9.0	0.45	572		150	146.3	NM	1,416	835											
10/3/2022	43,375	100%	7.0	95	7.0	0.50	598		160	104.5	40	1,479	884	13	112,343	0.24	98%	0.03	1,795	0.00022				
10/10/2022	43,544	100%	7.0	95	7.0	0.45	570		155	64.7	NM	1,476	881											
10/17/2022	43,714	100%	6.0	82	6.0	0.45	572		150	54.2	NM	1,415	842											
10/24/2022	43,886	100%	5.5	75	5.5	0.35	505		150	87.9	NM	1,417	840											
11/1/2022	43,889	2%	5.0	68	5.0	0.50	603		150	24.5	NM	1,407	851											
11/7/2022	44,037	100%	10.0	136	10.0	0.50	603		150	64.9	77	1,403	854	13	112,689	0.21	98%	0.09	1,797	8.4E-05				
11/15/2022	44,230	100%	5.0	68	5.0	0.50	603		150	14.0	NM	1,411	854											
11/21/2022	44,378	100%	11.0	150	11.0	0.50	603		150	50.6	NM	1,412	854											
12/1/2022	44,622	100%	10.0	136	10.0	0.35	505		150	2.5	NM	1,437	852											
12/5/2022	44,719	100%	10.0	136	10.0	0.30	467		150	33.3	NM	1,418	844											
12/12/2022	44,892	100%	11.0	150	11.0	0.30	463		160	30.2	99	1,408	842	18	113,322	0.20	99%	0.12	1,802	0.00017				
12/19/2022	45,058	99%	7.0	95	7.0	0.30	467		150	42.0	NM	1,404	844											
12/22/2022	NM	97%	System down due to frozen pipes.																					
12/30/2022	NM	0%	System down due to runaway temperatures on oxidizer.																					
Maximum 4Q22 Flow Rate (scfm):							603																	
Regulatory Limits (ppmv):							<1,500						>1,400						>97% when inlet concentrations exceed 200 ppmv			<0.085		

Abbreviations and Notes:
(mm/dd/yy) = Month/day/year
ALS = Air liquid separator
SVE = Soil vapor extraction
conc = Concentration
TPPH = Total Purgeable Petroleum Hydrocarbon analyzed by method NWTPHg-X
°F = Degrees Fahrenheit
NA = Not applicable
NM = not measured
NS = Not sampled
L = liter
gpm = gallon per minute
µg/L = micrograms per liter
g = grams
cc = cubic centimeter
lb = pound
All readings and data are field collected excluding influent concentrations
* = not actual analytical data. These value was estimated by taking 70% of the extrapolated value using historical PID vs. analytical data. This was done to estimate removal rate after air sweep was implemented.
Density: = 0.73 g/cc TPHg
= 0.88 g/cc Benzene
Italics = referenced laboratory concentration is non-detect. 50% of reporting limit value used in the equation
Molecular weight of TPHg = 100 lb/lb-mole
Molecular weight of benzene = 78 lb/lb-mole
Molecular weight of toluene = 92
Molecular weight of ethylbenzene = 106
Molecular weight of xylene = 106

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
R-1	1/27/1993	16.94	--	--	0.05	5.22	11.76	--
R-1	3/12/1993	16.94	--	--	0.10	11.80	5.22	--
R-1	6/30/1993	16.94	--	--	0.01	6.88	10.07	--
R-1	12/23/1994	16.94	--	--	--	3.43	13.51	--
R-1	2/3/1995	16.94	--	--	0.10	4.10	12.92	--
R-1	2/22/1995	16.94	--	--	0.13	5.28	11.76	--
R-1	3/24/1995	16.94	--	--	0.40	5.55	11.69	--
R-1	4/27/1995	16.94	--	--	0.32	5.62	11.56	--
R-1	5/15/1995	16.94	--	--	0.47	4.91	12.38	--
R-1	6/16/1995	16.94	--	--	0.44	5.29	11.98	--
R-1	8/25/1995	16.94	--	--	0.20	5.85	11.24	--
R-1	9/26/1995	16.94	--	--	0.19	7.67	9.41	--
R-1	10/20/1995	16.94	--	--	0.02	6.17	10.79	--
R-1	4/4/1996	16.94	--	--	0.15	3.82	13.23	--
R-1	4/16/1996	16.94	--	--	0.14	3.14	13.91	--
R-1	5/10/1996	16.94	--	--	0.11	2.72	14.30	--
R-1	5/15/1996	16.94	--	--	0.06	2.67	14.32	--
R-1	5/22/1996	16.94	--	--	--	7.83	9.11	--
R-1	6/5/1996	16.94	--	--	--	8.62	8.32	--
R-1	6/24/1996	16.94	--	--	--	8.50	8.44	--
R-1	7/15/1996	16.94	--	--	--	8.63	8.31	--
R-1	8/23/1996	16.94	--	--	--	8.53	8.41	--
R-1	9/18/1996	16.94	--	--	--	8.34	8.60	--
R-1	1/3/1997	16.94	--	--	--	3.11	13.83	--
R-1	3/12/1997	16.94	--	--	--	8.91	8.03	--
R-1	4/2/1997	16.94	--	--	0.05	11.04	5.94	--
R-1	7/8/1997	16.94	--	--	--	5.71	11.23	--
R-1	8/26/1997	16.94	--	--	--	11.02	5.92	--
R-1	9/17/1997	16.94	--	--	--	10.84	6.10	--
R-1	4/30/1998	16.94	--	--	0.02	4.60	12.36	--
R-1	5/24/2001	16.94	--	--	--	10.75	6.19	--
R-1	11/24/2002	19.83	--	--	--	5.90	13.93	13.93
R-1	6/29/2007	19.83	--	--	--	5.66	14.17	14.17
R-1	10/22/2007	19.83			Not Monitored			NM
R-1	11/28/2007	19.83			Not Monitored			NM
R-1	12/13/2007	19.83	--	--	--	9.10	10.73	10.73
R-1	1/21/2008	19.83	--	--	--	6.98	12.85	12.85
R-1	2/24/2008	19.83			Not Monitored			--
R-1	3/24/2008	19.83	--	--	--	5.35	14.48	14.48
R-1	8/25/2008	19.83			Not Monitored			--
R-1	2/18/2009	19.83			Not Monitored			NM
R-1	8/25/2009	19.83			Not Monitored			NM
R-1	3/22/2010	16.94	--	--	--	4.75	12.19	12.19
R-1	8/23/2010	16.94	5.35	11.59	0.02	5.37	11.59	11.60
R-1	2/7/2011	16.94	--	--	--	4.56	12.38	--
R-2	1/27/1993	17.52	--	--	--	6.15	11.37	--
R-2	3/12/1993	17.52	--	--	--	7.20	10.32	--
R-2	2/22/1995	17.52	--	--	--	7.66	9.86	--
R-2	5/15/1995	17.52	--	--	--	7.87	9.65	--
R-2	6/16/1995	17.52	--	--	0.01	7.51	10.02	--
R-2	9/26/1995	17.52	--	--	0.01	7.81	9.72	--
R-2	10/20/1995	17.52	--	--	0.06	7.63	9.94	--
R-2	4/4/1996	17.52	--	--	--	5.55	11.97	--
R-2	4/16/1996	17.52	--	--	--	5.29	12.23	--
R-2	5/10/1996	17.52	--	--	--	5.21	12.31	--
R-2	5/15/1996	17.52	--	--	--	5.10	12.42	--
R-2	5/22/1996	17.52	--	--	0.02	7.59	9.95	--
R-2	6/5/1996	17.52	--	--	0.18	7.80	9.86	--
R-2	6/24/1996	17.52	--	--	0.03	7.72	9.82	--
R-2	7/15/1996	17.52	--	--	0.04	7.60	9.95	--
R-2	8/23/1996	17.52	--	--	0.02	7.77	9.77	--
R-2	9/18/1996	17.52	--	--	0.04	7.87	9.68	--
R-2	1/3/1997	17.52	--	--	--	4.25	13.27	--
R-2	3/12/1997	17.52	--	--	0.02	8.02	9.52	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
R-2	4/2/1997	17.52	--	--	0.11	7.72	9.88	--
R-2	7/8/1997	17.52	--	--	--	6.47	11.05	--
R-2	8/19/1997	17.52	--	--	0.02	7.76	9.78	--
R-2	9/17/1997	17.52	--	--	--	7.67	9.85	--
R-2	4/30/1998	17.52	--	--	0.03	6.43	11.11	--
R-2	5/24/2001	17.52	--	--	0.35	8.25	9.53	--
R-2	11/24/2002	20.28	--	--	--	6.69	13.59	13.59
R-2	6/29/2007	20.28	--	--	--	6.72	13.56	13.56
R-2	10/22/2007	20.28			Not Monitored			NM
R-2	11/28/2007	20.28			Not Monitored			NM
R-2	12/13/2007	20.28	--	--	--	7.76	12.52	12.52
R-2	1/21/2008	20.28	--	--	--	5.83	14.45	14.45
R-2	2/24/2008	20.28			Not Monitored			--
R-2	3/24/2008	20.28	--	--	--	6.19	14.09	14.09
R-2	8/25/2008	20.28			Not Monitored			--
R-2	2/18/2009	20.28			Not Monitored			NM
R-2	8/25/2009	20.28			Not Monitored			NM
R-2	3/22/2010	17.52	--	--	--	5.68	11.84	11.84
R-2	8/23/2010	17.52	--	--	--	6.85	10.67	10.67
R-2	2/7/2011	17.52	--	--	--	7.87	9.65	--
W-1	1/27/1993	18.86	--	--	0.19	5.71	13.29	--
W-1	3/12/1993	18.86	--	--	0.06	8.24	10.67	--
W-1	4/14/1993	18.86	--	--	--	8.22	10.64	--
W-1	6/30/1993	18.86	--	--	0.08	8.25	10.67	--
W-1	12/15/1993	18.86	--	--	--	8.60	10.26	--
W-1	2/8/1994	18.86	--	--	0.13	6.51	12.45	--
W-1	7/8/1994	18.86	--	--	--	8.64	10.22	--
W-1	8/12/1994	18.86	--	--	--	8.63	10.23	--
W-1	12/23/1994	18.86	--	--	--	5.48	13.38	--
W-1	2/3/1995	18.86	--	--	--	5.24	13.62	--
W-1	2/22/1995	18.86	--	--	0.03	7.13	11.75	--
W-1	3/24/1995	18.86	--	--	0.14	7.04	11.93	--
W-1	4/27/1995	18.86	--	--	--	6.75	12.11	--
W-1	5/15/1995	18.86	--	--	0.39	6.88	12.27	--
W-1	6/16/1995	18.86	--	--	0.45	7.34	11.86	--
W-1	8/25/1995	18.86	--	--	0.18	7.89	11.11	--
W-1	10/20/1995	18.86	--	--	0.12	8.60	10.35	--
W-1	4/4/1996	18.86	--	--	0.07	5.81	13.10	--
W-1	4/16/1996	18.86	--	--	0.12	5.07	13.88	--
W-1	5/10/1996	18.86	--	--	0.09	4.75	14.18	--
W-1	5/15/1996	18.86	--	--	0.11	4.74	14.20	--
W-1	5/22/1996	18.86	--	--	0.07	8.08	10.83	--
W-1	6/5/1996	18.86	--	--	0.02	8.12	10.76	--
W-1	6/24/1996	18.86	--	--	0.01	8.28	10.59	--
W-1	7/15/1996	18.86	--	--	0.08	8.52	10.40	--
W-1	8/23/1996	18.86	--	--	--	8.63	10.23	--
W-1	9/18/1996	18.86	--	--	--	8.63	10.23	--
W-1	1/3/1997	18.86	--	--	--	4.97	13.89	--
W-1	3/12/1997	18.86	--	--	--	8.08	10.78	--
W-1	4/2/1997	18.86	--	--	0.03	8.14	10.74	--
W-1	5/1/1997	18.86	--	--	--	8.18	10.68	--
W-1	8/19/1997	18.86	--	--	--	8.57	10.29	--
W-1	9/17/1997	18.86	--	--	--	8.20	10.66	--
W-1	4/30/1998	18.86	--	--	0.08	6.70	12.22	--
W-1	7/28/1999	18.86	--	--	0.12	7.18	11.77	--
W-1	5/23/2000	18.86	--	--	--	6.91	11.95	--
W-1	5/24/2001	18.86	--	--	0.01	8.45	10.42	--
W-1	6/5/2002	18.86	--	--	--	6.42	12.44	--
W-1	5/29/2003	18.86	--	--	sheen	7.91	10.95	--
W-1	6/16/2004	18.86	--	--	0.02	7.65	11.23	--
W-1	6/20/2005	18.86	--	--	--	6.31	12.55	--
W-1	6/5/2006	18.86	--	--	--	5.99	12.87	--
W-1	10/23/2006	18.86	--	--	--	8.22	10.64	--
W-1	3/14/2007	21.89	--	--	--	5.41	16.48	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
W-1	9/10/2007	21.89	--	--	--	8.63	13.26	--
W-1	11/28/2007	21.89	--	--	--	8.62	13.27	13.27
W-1	12/13/2007	21.89	--	--	--	6.92	14.97	14.97
W-1	1/21/2008	21.89	--	--	--	8.00	13.89	13.89
W-1	2/24/2008	21.89	--	--	--	6.65	15.24	15.24
W-1	3/24/2008	21.89	--	--	--	7.37	14.52	14.52
W-1	6/2/2008	21.89	--	--	--	8.49	13.40	--
W-1	8/25/2008	21.89	--	--	--	8.61	13.28	13.28
W-1	2/18/2009	21.89			Not Monitored			NM
W-1	8/25/2009	21.89			Not Monitored			NM
W-1	3/22/2010	21.89	--	--	--	5.35	16.54	16.54
W-1	8/23/2010	21.89	--	--	--	7.40	14.49	14.49
W-1	2/7/2011	21.89	--	--	--	6.60	15.29	--
W-1	5/27/2011	21.89	--	--	--	8.42	13.47	--
W-1	8/16/2011	21.89	--	--	--	8.50	13.39	--
W-1	11/14/2011	21.89	--	--	--	8.61	13.28	--
W-1	2/20/2012	21.89	--	--	--	8.07	13.82	--
W-1	8/22/2012	21.89	--	--	--	7.79	14.10	--
W-1	11/5/2012	21.89	--	--	--	8.61	13.28	--
W-1	1/28/2013	21.89	--	--	--	5.29	16.60	--
W-1	5/9/2013	21.89	--	--	--	8.07	13.82	--
W-1	8/19/2013	21.89			DRY			
W-1	11/25/2013	21.89	--	--	--	8.18	13.71	--
W-1	2/14/2014	21.89	--	--	--	8.06	13.83	--
W-1	5/5/2014	21.89	--	--	--	7.96	13.93	--
W-1	8/19/2014	21.89			DRY			
W-1	11/21/2014	21.89	--	--	--	6.96	14.93	--
W-1	12/11/2017	21.89	--	--	--	4.96	16.93	--
W-1	2/26/2018	21.89	--	--	--	--	--	--
W-1	6/11/2018	21.89	--	--	--	--	--	--
W-2	1/27/1993	18.28	--	--	0.16	5.11	13.29	--
W-2	3/12/1993	18.28	--	--	0.02	7.94	10.36	--
W-2	4/14/1993	18.28	--	--	0.02	7.96	10.34	--
W-2	6/30/1993	18.28	--	--	0.09	7.65	10.70	--
W-2	12/15/1993	18.28	--	--	--	8.04	10.24	--
W-2	2/8/1994	18.28	--	--	0.13	5.93	12.45	--
W-2	7/8/1994	18.28	--	--	--	8.69	9.59	--
W-2	8/12/1994	18.28	--	--	--	8.98	9.30	--
W-2	9/21/1994	18.28	--	--	0.18	9.38	9.04	--
W-2	11/4/1994	18.28	--	--	0.37	9.51	9.05	--
W-2	12/23/1994	18.28	--	--	--	4.92	13.36	--
W-2	2/3/1995	18.28	--	--	--	5.16	13.12	--
W-2	2/22/1995	18.28	--	--	0.06	6.57	11.76	--
W-2	3/24/1995	18.28	--	--	0.14	6.48	11.91	--
W-2	4/27/1995	18.28	--	--	--	5.65	12.63	--
W-2	5/15/1995	18.28	--	--	0.57	6.48	12.23	--
W-2	6/16/1995	18.28	--	--	0.60	6.93	11.80	--
W-2	8/25/1995	18.28	--	--	0.22	7.36	11.09	--
W-2	10/20/1995	18.28	--	--	--	7.67	10.61	--
W-2	4/4/1996	18.28	--	--	0.02	5.19	13.11	--
W-2	4/16/1996	18.28	--	--	--	4.40	13.88	--
W-2	5/10/1996	18.28	--	--	--	4.10	14.18	--
W-2	5/15/1996	18.28	--	--	--	4.08	14.20	--
W-2	5/22/1996	18.28	--	--	--	7.59	10.69	--
W-2	6/5/1996	18.28	--	--	--	7.69	10.59	--
W-2	6/24/1996	18.28	--	--	--	8.08	10.20	--
W-2	7/15/1996	18.28	--	--	--	8.45	9.83	--
W-2	8/23/1996	18.28	--	--	--	8.80	9.48	--
W-2	9/18/1996	18.28	--	--	--	8.98	9.30	--
W-2	1/3/1997	18.28	--	--	--	4.48	13.80	--
W-2	3/12/1997	18.28	--	--	--	7.57	10.71	--
W-2	4/2/1997	18.28	--	--	--	7.60	10.68	--
W-2	5/1/1997	18.28	--	--	--	7.72	10.56	--
W-2	8/19/1997	18.28	--	--	--	8.10	10.18	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
W-2	9/18/1997	18.28	--	--	0.07	7.40	10.93	--
W-2	4/30/1998	18.28	--	--	0.07	6.11	12.22	--
W-2	7/29/1999	18.28	--	--	--	6.50	11.78	--
W-2	5/23/2000	18.28	--	--	--	6.33	11.95	--
W-2	5/24/2001	18.28	--	--	--	8.10	10.18	--
W-2	6/5/2002	18.28	--	--	0.02	5.87	12.43	--
W-2	5/28/2003	18.28	--	--	sheen	7.32	10.96	--
W-2	6/15/2004	18.28	--	--	--	8.55	9.73	--
W-2	6/22/2005	18.28	--	--	--	5.71	12.57	--
W-2	6/5/2006	18.28	--	--	--	5.38	12.90	--
W-2	10/23/2006	18.28	--	--	--	7.63	10.65	--
W-2	3/14/2007	21.30	--	--	--	4.82	16.48	--
W-2	9/10/2007	21.30	--	--	--	8.97	12.33	--
W-2	11/28/2007	21.30	--	--	--	8.15	13.15	13.15
W-2	12/13/2007	21.30	--	--	--	7.65	13.65	13.65
W-2	1/21/2008	21.30	--	--	--	7.58	13.72	13.72
W-2	2/24/2008	21.30	--	--	--	6.04	15.26	15.26
W-2	3/24/2008	21.30	--	--	--	6.78	14.52	14.52
W-2	6/2/2008	21.30	--	--	--	8.25	13.05	--
W-2	8/25/2008	21.30	--	--	--	8.51	12.79	12.79
W-2	2/18/2009	21.30	--	--	Not Monitored			NM
W-2	8/25/2009	21.30	--	--	Not Monitored			NM
W-2	3/22/2010	21.30	--	--	--	4.78	16.52	16.52
W-2	8/23/2010	21.30	--	--	--	6.79	14.51	14.51
W-2	2/7/2011	21.30	--	--	--	5.99	15.31	--
W-2	5/27/2011	21.30	--	--	--	7.61	13.69	--
W-2	8/8/2011	21.30	--	--	--	8.38	12.92	--
W-2	11/14/2011	21.30	--	--	--	8.46	12.84	--
W-2	2/20/2012	21.30	--	--	--	7.60	13.70	--
W-2	8/22/2012	21.30	--	--	--	7.20	14.10	--
W-2	11/5/2012	21.30	--	--	--	8.39	12.91	--
W-2	5/9/2013	21.30	--	--	--	7.56	13.74	--
W-2	8/19/2013	21.30	--	--	--	8.71	12.59	--
W-2	11/25/2013	21.30	--	--	--	7.72	13.58	--
W-2	2/14/2014	21.30	--	--	--	7.60	13.70	--
W-2	5/5/2014	21.30	--	--	--	7.58	13.72	--
W-2	8/19/2014	21.30	--	--	--	8.91	12.39	--
W-2	11/21/2014	21.30	--	--	--	6.37	14.93	--
W-3	1/27/1993	17.10	--	--	--	5.42	11.68	--
W-3	3/12/1993	17.10	--	--	--	6.11	10.99	--
W-3	4/14/1993	17.10	--	--	--	5.88	11.22	--
W-3	12/15/1993	17.10	--	--	--	5.59	11.51	--
W-3	11/4/1994	17.10	--	--	--	7.72	9.38	--
W-3	2/22/1995	17.10	--	--	--	5.82	11.28	--
W-3	6/16/1995	17.10	--	--	--	6.37	10.73	--
W-3	10/20/1995	17.10	--	--	--	6.17	10.93	--
W-3	4/4/1996	17.10	--	--	--	5.19	11.91	--
W-3	4/16/1996	17.10	--	--	--	4.86	12.24	--
W-3	5/10/1996	17.10	--	--	--	4.83	12.27	--
W-3	5/15/1996	17.10	--	--	--	4.71	12.39	--
W-3	5/22/1996	17.10	--	--	--	5.78	11.32	--
W-3	6/5/1996	17.10	--	--	--	6.07	11.03	--
W-3	6/24/1996	17.10	--	--	--	6.30	10.80	--
W-3	7/15/1996	17.10	--	--	--	6.65	10.45	--
W-3	9/18/1996	17.10	--	--	--	6.37	10.73	--
W-3	1/3/1997	17.10	--	--	--	3.72	13.38	--
W-3	4/2/1997	17.10	--	--	0.04	5.83	11.30	--
W-3	5/1/1997	17.10	--	--	--	5.80	11.30	--
W-3	4/29/1998	17.10	--	--	--	5.81	11.29	--
W-3	7/30/1999	17.10	--	--	--	6.11	10.99	--
W-3	5/23/2000	17.10	--	--	--	5.55	11.55	--
W-3	5/22/2001	17.10	--	--	--	6.10	11.00	--
W-3	6/4/2002	17.10	--	--	--	5.78	11.32	--
W-3	5/28/2003	17.10	--	--	--	6.26	10.84	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
W-3	6/16/2004	17.10	--	--	0.02	6.23	10.89	--
W-3	6/21/2005	17.10	--	--	--	5.75	11.35	--
W-3	6/5/2006	17.10	--	--	--	5.43	11.67	--
W-3	10/23/2006	17.10	--	--	--	6.22	10.88	--
W-3	3/14/2007	19.95	--	--	--	4.74	15.21	--
W-3	9/10/2007	19.95	--	--	--	6.55	13.40	--
W-3	11/28/2007	19.95	--	--	--	8.84	11.11	11.11
W-3	12/13/2007	19.95	--	--	--	5.79	14.16	14.16
W-3	1/21/2008	19.95	--	--	--	5.44	14.51	14.51
W-3	2/24/2008	19.95	--	--	--	5.77	14.18	14.18
W-3	3/24/2008	19.95	--	--	--	5.75	14.20	14.20
W-3	6/2/2008	19.95	--	--	--	6.20	13.75	--
W-3	8/25/2008	19.95	--	--	--	5.79	14.16	14.16
W-3	2/18/2009	19.95			Not Monitored			NM
W-3	8/25/2009	19.95			Not Monitored			NM
W-3	3/22/2010	19.95	--	--	--	4.61	15.34	15.34
W-3	8/23/2010	19.95	--	--	--	5.84	14.11	14.11
W-3	2/7/2011	19.95	--	--	--	4.69	15.26	--
W-3	5/27/2011	19.95			Not Monitored			
W-3	8/8/2011	19.95			Dry			
W-3	11/14/2011	19.95			Dry			
W-3	2/20/2012	19.95			Dry			
W-3	8/22/2012	19.95			Dry			
W-3	11/5/2012	19.95	--	--	--	4.98	14.97	--
W-3	1/28/2013	19.95	--	--	--	4.01	15.94	--
W-3	5/9/2013	19.95	DRY					
W-3	8/19/2013	19.95	DRY					
W-3	5/5/2014	19.95	--	--	--	3.61	16.34	--
W-3	8/19/2014	19.95			DRY			
W-3	11/21/2014	19.95	--	--	--	4.59	15.36	--
W-4	1/27/1993	18.03	--	--	--	4.43	13.60	--
W-4	3/12/1993	18.03	--	--	--	7.43	10.60	--
W-4	4/14/1993	18.03	--	--	--	7.32	10.71	--
W-4	12/15/1993	18.03	--	--	--	6.59	11.44	--
W-4	11/4/1994	18.03	--	--	--	8.20	9.83	--
W-4	2/22/1995	18.03	--	--	--	7.17	10.86	--
W-4	6/16/1995	18.03	--	--	--	7.55	10.48	--
W-4	10/20/1995	18.03	--	--	--	7.67	10.36	--
W-4	4/4/1996	18.03	--	--	--	6.12	11.91	--
W-4	4/16/1996	18.03	--	--	--	5.74	12.29	--
W-4	5/10/1996	18.03	--	--	--	5.99	12.04	--
W-4	5/15/1996	18.03	--	--	--	5.67	12.36	--
W-4	5/22/1996	18.03	--	--	--	7.20	10.83	--
W-4	6/5/1996	18.03	--	--	--	7.41	10.62	--
W-4	6/24/1996	18.03	--	--	--	7.49	10.54	--
W-4	7/15/1996	18.03	--	--	--	7.73	10.30	--
W-4	1/3/1997	18.03	--	--	--	4.80	13.23	--
W-4	4/2/1997	18.03	--	--	--	7.37	10.66	--
W-4	5/1/1997	18.03	--	--	--	7.34	10.69	--
W-4	4/29/1998	18.03	--	--	--	6.84	11.19	--
W-4	7/30/1999	18.03	--	--	--	7.30	10.73	--
W-4	5/23/2001	18.03	--	--	0.03	7.71	10.34	--
W-4	6/4/2002	18.03	--	--	--	6.84	11.19	--
W-4	5/28/2003	18.03	--	--	sheen	7.68	10.35	--
W-4	6/15/2004	18.03	--	--	0.02	7.65	10.40	--
W-4	6/21/2005	18.03	--	--	--	6.78	11.25	--
W-4	6/5/2006	18.03	--	--	--	6.23	11.80	--
W-4	10/23/2006	18.03	--	--	--	7.67	10.36	--
W-4	3/14/2007	20.91	--	--	--	5.70	15.21	--
W-4	9/10/2007	20.91	--	--	--	8.20	12.71	--
W-4	11/28/2007	20.91	--	--	--	7.68	13.23	13.23
W-4	12/13/2007	20.91	--	--	--	7.40	13.51	13.51
W-4	1/21/2008	20.91	--	--	--	6.30	14.61	14.61
W-4	2/24/2008	20.91	--	--	--	6.81	14.10	14.10

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
W-4	3/24/2008	20.91	--	--	--	6.78	14.13	14.13
W-4	6/2/2008	20.91	--	--	--	7.69	13.22	--
W-4	8/25/2008	20.91	--	--	--	8.00	12.91	12.91
W-4	2/18/2009	20.91			Not Monitored			NM
W-4	8/25/2009	20.91			Not Monitored			NM
W-4	3/22/2010	20.91	--	--	--	5.89	15.02	15.02
W-4	8/23/2010	20.91	--	--	--	7.11	13.80	13.80
W-4	2/7/2011	20.91	--	--	--	6.01	14.90	--
W-4	5/27/2011	20.91			Not Monitored			
W-4	8/8/2011	20.91	--	--	--	7.81	13.1	--
W-4	11/14/2011	20.91	--	--	--	7.89	13.02	--
W-4	2/20/2012	20.91	--	--	--	7.90	13.01	--
W-4	8/22/2012	20.91	--	--	--	7.55	13.36	--
W-4	5/9/2013	20.91	--	--	--	7.86	13.05	--
W-4	5/5/2014	20.91	--	--	--	4.91	16.00	--
W-4	8/19/2014	20.91	--	--	--	7.85	13.06	--
B-1	1/27/1993	18.62	--	--	--	5.55	13.07	--
B-1	3/12/1993	18.62	--	--	--	6.64	11.98	--
B-1	4/14/1993	18.62	--	--	--	5.65	12.97	--
B-1	6/30/1993	18.62	--	--	--	6.81	11.81	--
B-1	12/15/1993	18.62	--	--	--	7.82	10.80	--
B-1	11/4/1994	18.62	--	--	--	8.80	9.82	--
B-1	2/22/1995	18.62	--	--	--	4.54	14.08	--
B-1	5/15/1995	18.62	--	--	--	6.25	12.37	--
B-1	6/16/1995	18.62	--	--	--	7.00	11.62	--
B-1	10/20/1995	18.62	--	--	--	7.75	10.87	--
B-1	4/4/1996	18.62	--	--	--	5.13	13.49	--
B-1	4/16/1996	18.62	--	--	--	4.93	13.69	--
B-1	5/10/1996	18.62	--	--	--	4.73	13.89	--
B-1	5/15/1996	18.62	--	--	--	4.73	13.89	--
B-1	5/22/1996	18.62	--	--	--	5.03	13.59	--
B-1	6/5/1996	18.62	--	--	--	5.88	12.74	--
B-1	6/24/1996	18.62	--	--	--	6.80	11.82	--
B-1	7/15/1996	18.62	--	--	--	7.48	11.14	--
B-1	1/3/1997	18.62	--	--	--	3.55	15.07	--
B-1	3/12/1997	18.62	--	--	--	4.62	14.00	--
B-1	4/2/1997	18.62	--	--	--	4.93	13.69	--
B-1	5/1/1997	18.62	--	--	--	5.52	13.10	--
B-1	8/19/1997	18.62	--	--	--	7.51	11.11	--
B-1	9/17/1997	18.62	--	--	--	6.80	11.82	--
B-1	5/1/1998	18.62	--	--	--	6.42	12.20	--
B-1	5/23/2000	18.62	--	--	--	6.53	12.09	--
B-1	5/24/2001	18.62	--	--	--	6.65	11.97	--
B-1	6/5/2002	18.62	--	--	--	6.52	12.10	--
B-1	5/29/2003	18.62	--	--	--	6.81	11.81	--
B-1	6/15/2004	18.62	--	--	--	7.43	11.19	--
B-1	6/20/2005	18.62	--	--	--	6.43	12.19	--
B-1	6/5/2006	18.62	--	--	--	6.13	12.49	--
B-1	10/23/2006	18.62	--	--	--	7.86	10.76	--
B-1	3/14/2007	21.61	--	--	--	5.00	16.61	--
B-1	9/10/2007	21.61	--	--	--	8.00	13.61	--
B-1	12/13/2007	21.61	--	--	--	5.97	15.64	15.64
B-1	1/21/2008	21.61	--	--	--	5.09	16.52	16.52
B-1	2/24/2008	21.61	--	--	--	5.63	15.98	15.98
B-1	3/24/2008	21.61	--	--	--	6.20	15.41	15.41
B-1	6/2/2008	21.61	--	--	--	7.17	14.44	--
B-1	8/25/2008	21.61	--	--	--	7.95	13.66	13.66
B-1	2/18/2009	21.61			Not Monitored			NM
B-1	8/25/2009	21.61			Not Monitored			NM
B-1	3/22/2010	21.61	--	--	--	5.09	16.52	16.52
B-1	8/23/2010	21.61	--	--	--	7.50	14.11	14.11
B-1	2/7/2011	21.61	--	--	--	5.00	16.61	--
B-1	5/27/2011	21.61	--	--	--	6.73	14.88	--
B-1	11/14/2011	21.61	--	--	--	7.58	14.03	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
B-1	2/20/2012	21.61	--	--	--	4.82	16.79	--
B-1	8/22/2012	21.61	--	--	--	7.50	14.11	--
B-1	11/5/2012	21.61	--	--	--	7.21	14.40	--
B-1	1/28/2013	21.61	--	--	--	4.93	16.68	--
B-1	5/9/2013	21.61	--	--	--	5.64	15.97	--
B-1	8/19/2013	21.61	--	--	--	7.96	13.65	--
B-1	11/25/2013	21.61	--	--	--	6.03	15.58	--
B-1	2/14/2014	21.61	--	--	--	5.45	16.16	--
B-1	5/5/2014	21.61	--	--	--	4.23	17.38	--
B-1	8/19/2014	21.61	--	--	--	7.75	13.86	--
B-1	11/21/2014	21.61	--	--	--	5.71	15.90	--
B-2	1/27/1993	18.60	--	--	1.08	6.20	13.21	--
B-2	3/12/1993	18.60	--	--	0.24	8.15	10.63	--
B-2	4/14/1993	18.60	--	--	1.25	8.82	10.72	--
B-2	6/30/1993	18.60	--	--	0.75	8.47	10.69	--
B-2	12/15/1993	18.60	--	--	0.21	8.62	10.14	--
B-2	2/8/1994	18.60	--	--	0.50	6.63	12.35	--
B-2	7/8/1994	18.60	--	--	--	8.95	9.65	--
B-2	8/12/1994	18.60	--	--	--	9.34	9.26	--
B-2	9/21/1994	18.60	--	--	0.10	9.70	8.98	--
B-2	11/4/1994	18.60	--	--	0.12	9.68	9.01	--
B-2	12/23/1994	18.60	--	--	--	5.18	13.42	--
B-2	2/3/1995	18.60	--	--	Not Monitored			--
B-2	2/22/1995	18.60	--	--	0.03	6.03	12.59	--
B-2	5/15/1995	18.60	--	--	0.04	6.46	12.17	--
B-2	6/16/1995	18.60	--	--	--	6.92	11.68	--
B-2	10/20/1995	18.60	--	--	--	8.10	10.50	--
B-2	4/4/1996	18.60	--	--	0.83	5.40	13.82	--
B-2	4/16/1996	18.60	--	--	--	4.80	13.80	--
B-2	5/10/1996	18.60	--	--	0.43	4.88	14.04	--
B-2	5/15/1996	18.60	--	--	0.42	4.85	14.07	--
B-2	5/22/1996	18.60	--	--	0.05	7.14	11.50	--
B-2	6/5/1996	18.60	--	--	--	5.62	12.98	--
B-2	6/24/1996	18.60	--	--	--	8.17	10.43	--
B-2	7/15/1996	18.60	--	--	--	8.65	9.95	--
B-2	8/23/1996	18.60	--	--	--	9.08	9.52	--
B-2	9/18/1996	18.60	--	--	--	9.33	9.27	--
B-2	1/3/1997	18.60	--	--	--	3.91	14.69	--
B-2	3/12/1997	18.60	--	--	--	7.05	11.55	--
B-2	4/2/1997	18.60	--	--	--	7.15	11.45	--
B-2	5/1/1997	18.60	--	--	--	7.49	11.11	--
B-2	7/8/1997	18.60	--	--	0.02	6.03	12.59	--
B-2	8/19/1997	18.60	--	--	--	8.43	10.17	--
B-2	8/26/1997	18.60	--	--	--	8.52	10.08	--
B-2	9/18/1997	18.60	--	--	--	7.70	10.90	--
B-2	4/29/1998	18.60	--	--	--	6.47	12.13	--
B-2	7/30/1999	18.60	--	--	--	7.00	11.60	--
B-2	5/23/2000	18.60	--	--	--	6.67	11.93	--
B-2	5/24/2001	18.60	--	--	0.14	8.24	10.47	--
B-2	6/5/2002	18.60	--	--	0.31	6.56	12.27	--
B-2	5/29/2003	18.60	--	--	--	7.75	10.85	--
B-2	6/15/2004	18.60	--	--	--	8.76	9.84	--
B-2	6/20/2005	18.60	--	--	0.29	6.34	12.48	--
B-2	6/5/2006	18.60	--	--	0.02	8.87	9.75	--
B-2	10/23/2006	18.60	--	--	--	8.15	10.45	--
B-2	3/14/2007	21.82	--	--	--	5.23	16.59	--
B-2	9/10/2007	21.82	--	--	--	9.31	12.51	--
B-2	11/28/2007	21.82	3.85	17.97	1.50	5.35	17.60	18.72
B-2	12/13/2007	21.82	4.16	17.66	3.37	7.53	16.82	19.35
B-2	1/21/2008	21.82	--	--	--	7.08	14.74	14.74
B-2	2/24/2008	21.82	--	--	--	6.48	15.34	15.34
B-2	3/24/2008	21.82	--	--	--	7.19	14.63	14.63
B-2	6/2/2008	21.82	--	--	--	8.47	13.35	--
B-2	8/25/2008	21.82	--	--	--	8.85	12.97	12.97

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
B-2	2/18/2009	21.82			Not Monitored			NM
B-2	8/25/2009	21.82			Not Monitored			NM
B-2	3/22/2010	21.82	--	--	--	5.29	16.53	16.53
B-2	8/23/2010	21.82	--	--	--	7.37	14.45	14.45
B-2	2/7/2011	21.82	--	--	--	6.27	15.55	--
B-2	5/27/2011	21.82	--	--	--	7.26	14.56	--
B-2	11/14/2011	21.82	--	--	--	8.71	13.11	--
B-2	2/20/2012	21.82	--	--	--	7.12	14.70	--
B-2	8/22/2012	21.82	--	--	--	7.68	14.14	--
B-2	11/5/2012	21.82	--	--	--	8.78	13.04	--
B-2	1/28/2013	21.82	--	--	--	5.08	16.74	--
B-2	5/9/2013	21.82	--	--	--	7.00	14.82	--
B-2	8/19/2013	21.82	--	--	--	9.02	12.80	--
B-2	11/25/2013	21.82	--	--	--	7.72	14.10	--
B-2	2/14/2014	21.82	--	--	--	7.12	14.70	--
B-2	5/5/2014	21.82	--	--	--	6.77	15.05	--
B-2	8/19/2014	21.82	--	--	--	9.21	12.61	--
B-2	11/21/2014	21.82	--	--	--	6.64	15.18	--
B-3	1/27/1993	18.73	--	--	4.64	10.18	12.03	--
B-3	3/12/1993	18.73	--	--	3.49	11.64	9.71	--
B-3	4/14/1993	18.73	--	--	2.64	10.75	9.96	--
B-3	6/30/1993	18.73	--	--	2.36	11.21	9.29	--
B-3	12/15/1993	18.73	--	--	0.68	11.05	8.19	--
B-3	2/8/1994	18.73	--	--	4.07	11.48	10.30	--
B-3	7/8/1994	18.73	--	--	2.37	11.58	8.93	--
B-3	8/12/1994	18.73	--	--	1.70	11.55	8.46	--
B-3	9/21/1994	18.73	--	--	0.82	11.60	7.75	--
B-3	11/4/1994	18.73	--	--	1.20	11.60	8.03	--
B-3	12/23/1994	18.73	--	--	6.00	11.95	11.28	--
B-3	2/3/1995	18.73	--	--	0.05	5.00	13.77	--
B-3	2/22/1995	18.73	--	--	8.63	13.68	11.52	--
B-3	3/24/1995	18.73	--	--	6.30	11.60	11.86	--
B-3	4/27/1995	18.73	--	--	3.70	9.90	11.61	--
B-3	5/15/1995	18.73	--	--	5.06	11.46	11.07	--
B-3	6/16/1995	18.73	--	--	4.53	11.48	10.65	--
B-3	8/25/1995	18.73	--	--	3.44	11.47	9.84	--
B-3	10/20/1995	18.73	--	--	0.55	9.91	9.23	--
B-3	4/4/1996	18.73	--	--	6.34	11.12	12.37	--
B-3	4/16/1996	18.73	--	--	5.28	10.04	12.65	--
B-3	5/10/1996	18.73	--	--	3.09	7.49	13.56	--
B-3	5/15/1996	18.73	--	--	2.52	6.93	13.69	--
B-3	5/22/1996	18.73	--	--	0.44	7.69	11.37	--
B-3	6/5/1996	18.73	--	--	1.54	9.31	10.58	--
B-3	6/24/1996	18.73	--	--	3.35	11.78	9.46	--
B-3	7/15/1996	18.73	--	--	2.77	11.59	9.22	--
B-3	8/23/1996	18.73	--	--	2.11	11.66	8.65	--
B-3	9/18/1996	18.73	--	--	1.96	11.63	8.57	--
B-3	1/3/1997	18.73	--	--	0.45	5.00	14.07	--
B-3	3/12/1997	18.73	--	--	0.61	8.15	11.04	--
B-3	4/2/1997	18.73	--	--	--	7.62	11.11	--
B-3	5/1/1997	18.73	--	--	1.20	7.93	11.70	--
B-3	7/8/1997	18.73	--	--	5.02	11.00	11.50	--
B-3	8/19/1997	18.73	--	--	2.52	11.12	9.50	--
B-3	8/26/1997	18.73	--	--	2.77	11.57	9.24	--
B-3	9/18/1997	18.73	--	--	0.37	10.28	8.73	--
B-3	4/30/1998	18.73	--	--	5.56	11.59	11.31	--
B-3	7/28/1999	18.73	--	--	4.77	11.63	10.68	--
B-3	5/23/2000	18.73	--	--	3.73	10.63	10.90	--
B-3	5/24/2001	18.73	--	--	2.00	10.81	9.42	--
B-3	6/5/2002	18.73	--	--	5.48	11.45	11.39	--
B-3	5/27/2003	18.73	--	--	3.55	11.42	9.97	--
B-3	6/15/2004	18.73	--	--	2.35	11.50	8.99	--
B-3	6/20/2005	18.73	--	--	3.52	9.30	12.07	--
B-3	6/5/2006	18.73	--	--	0.02	5.82	12.93	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
B-3	10/23/2006	18.73	--	--	0.91	9.05	10.36	--
B-3	3/14/2007	21.77	--	--	0.08	5.56	16.27	--
B-3	9/10/2007	21.77	--	--	0.08	10.21	11.62	--
B-3A	11/28/2007	21.77	--	--	--	8.60	13.17	13.17
B-3A	12/13/2007	21.77	--	--	--	7.96	13.81	13.81
B-3A	1/21/2008	21.77	--	--	--	7.09	14.68	14.68
B-3A	2/24/2008	21.77	--	--	--	6.69	15.08	15.08
B-3A	3/24/2008	21.77	--	--	--	7.38	14.39	14.39
B-3A	6/2/2008	21.85	--	--	--	8.62	13.23	--
B-3A	8/25/2008	21.85	--	--	--	8.93	12.92	12.92
B-3A	2/18/2009	21.85	--	--	Not Monitored			NM
B-3A	8/25/2009	21.85	--	--	Not Monitored			NM
B-3A	3/22/2010	21.85	--	--	--	5.31	16.54	16.54
B-3A	8/23/2010	21.85	7.31	14.54	0.23	7.54	14.48	14.66
B-3A	2/7/2011	21.85	--	--	--	6.56	15.29	--
B-3A	5/27/2011	21.85	--	--	--	7.75	14.10	--
B-3A	8/8/2011	21.85	--	--	--	8.61	13.24	--
B-3A	11/14/2011	21.85	--	--	--	8.87	12.98	--
B-3A	2/20/2012	21.85	--	--	--	7.69	14.16	--
B-3A	8/22/2012	21.85	--	--	--	7.79	14.06	--
B-3A	11/5/2012	21.85	--	--	--	9.07	12.78	--
B-3A	1/28/2013	21.85	--	--	--	5.31	16.54	--
B-3A	5/9/2013	21.85	--	--	--	7.54	14.31	--
B-3A	8/19/2013	21.85	9.08	12.77	0.03	9.11	12.76	--
B-3A	11/25/2013	21.85	--	--	--	8.04	13.81	--
B-3A	2/14/2014	21.85	--	--	--	7.67	14.18	--
B-3A	5/5/2014	21.85	--	--	--	7.41	14.44	--
B-3A	8/19/2014	21.85	--	--	--	9.51	12.34	--
B-3A	11/21/2014	21.85	--	--	--	6.79	15.06	--
B-3A	11/14/2016	21.85	--	--	--	5.55	16.30	--
B-3A	11/18/2016	--	--	--	--	--	--	--
B-3A	2/16/2017	21.85	--	--	--	4.43	17.42	--
B-3A	5/25/2017	21.85	--	--	--	5.23	16.62	--
B-3A	9/26/2017	21.85	--	--	--	8.69	13.16	--
B-3A	12/14/2017	21.85	--	--	--	4.97	16.88	--
B-3A	2/26/2018	21.85	--	--	--	5.05	16.80	--
B-3A	6/11/2018	21.85	--	--	--	7.05	14.80	--
B-3A	8/29/2018	21.85	--	--	--	8.58	13.27	--
B-3A	12/17/2018	21.85	--	--	--	5.50	16.35	--
B-4	1/27/1993	18.09	--	--	0.59	5.16	13.37	--
B-4	3/12/1993	18.09	--	--	0.03	7.48	10.63	--
B-4	4/14/1993	18.09	--	--	0.07	7.23	10.91	--
B-4	6/30/1993	18.09	--	--	--	7.20	10.89	--
B-4	12/15/1993	18.09	--	--	0.30	8.01	10.31	--
B-4	2/8/1994	18.09	--	--	0.78	6.29	12.39	--
B-4	7/8/1994	18.09	--	--	--	8.42	9.67	--
B-4	8/12/1994	18.09	--	--	--	8.79	9.30	--
B-4	9/21/1994	18.09	--	--	--	9.07	9.02	--
B-4	11/4/1994	18.09	--	--	--	8.94	9.15	--
B-4	12/23/1994	18.09	--	--	0.34	4.69	13.66	--
B-4	2/3/1995	18.09	--	--	0.90	5.00	13.77	--
B-4	2/22/1995	18.09	--	--	0.64	5.77	12.80	--
B-4	3/24/1995	18.09	--	--	0.90	6.09	12.68	--
B-4	4/27/1995	18.09	--	--	0.50	6.00	12.47	--
B-4	5/15/1995	18.09	--	--	0.44	6.24	12.18	--
B-4	6/16/1995	18.09	--	--	0.03	6.42	11.69	--
B-4	8/25/1995	18.09	--	--	--	7.14	10.95	--
B-4	10/20/1995	18.09	--	--	--	7.12	10.97	--
B-4	4/4/1996	18.09	--	--	--	5.03	13.06	--
B-4	4/16/1996	18.09	--	--	0.49	4.75	13.71	--
B-4	5/10/1996	18.09	--	--	0.92	4.71	14.07	--
B-4	5/15/1996	18.09	--	--	0.87	4.61	14.13	--
B-4	5/22/1996	18.09	--	--	0.68	7.10	11.50	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
B-4	6/5/1996	18.09	--	--	0.10	7.17	11.00	--
B-4	6/24/1996	18.09	--	--	--	7.67	10.42	--
B-4	7/15/1996	18.09	--	--	--	8.13	9.96	--
B-4	8/23/1996	18.09	--	--	--	8.59	9.50	--
B-4	9/18/1996	18.09	--	--	--	8.78	9.31	--
B-4	1/3/1997	18.09	--	--	1.61	4.46	14.84	--
B-4	3/12/1997	18.09	--	--	0.10	6.45	11.72	--
B-4	4/2/1997	18.09	--	--	0.01	6.54	11.56	--
B-4	5/1/1997	18.09	--	--	--	6.87	11.22	--
B-4	8/19/1997	18.09	--	--	--	7.87	10.22	--
B-4	8/26/1997	18.09	--	--	--	8.08	10.01	--
B-4	9/18/1997	18.09	--	--	--	7.40	10.69	--
B-4	4/30/1998	18.09	--	--	0.02	5.93	12.18	--
B-4	7/29/1999	18.09	--	--	--	6.42	11.67	--
B-4	5/23/2000	18.09	--	--	--	6.10	11.99	--
B-4	5/23/2001	18.09	--	--	--	7.46	10.63	--
B-4	6/5/2002	18.09	--	--	0.48	6.18	12.27	--
B-4	5/29/2003	18.09	--	--	sheen	7.10	10.99	--
B-4	6/15/2004	18.09	--	--	0.05	8.20	9.93	--
B-4	6/20/2005	18.09	--	--	0.48	5.95	12.50	--
B-4	6/5/2006	18.09	--	--	0.55	5.67	12.83	--
B-4	10/23/2006	18.09	--	--	0.04	7.60	10.52	--
B-4	3/14/2007	21.28	--	--	0.21	4.66	16.78	--
B-4	9/10/2007	21.28	--	--	--	8.78	12.50	--
B-4	11/28/2007	21.28	--	--	--	7.62	13.66	13.66
B-4	12/13/2007	21.28	--	--	--	6.82	14.46	14.46
B-4	1/21/2008	21.28	--	--	Not Monitored	--	--	--
B-4	2/24/2008	21.28	--	--	--	5.88	15.40	15.40
B-4	3/24/2008	21.28	--	--	--	6.52	14.76	14.76
B-4	6/2/2008	21.28	--	--	--	7.96	13.32	--
B-4	8/25/2008	21.28	--	--	--	8.35	12.93	12.93
B-4	2/18/2009	21.28	--	--	Not Monitored	--	--	NM
B-4	8/25/2009	21.28	--	--	Not Monitored	--	--	NM
B-4	3/22/2010	21.28	4.64	16.64	0.46	5.10	16.53	16.55
B-4	8/23/2010	21.28	6.79	14.49	0.46	7.25	14.38	14.72
B-4	2/7/2011	21.28	5.46	15.82	0.19	5.65	15.77	--
B-4	5/27/2011	21.28	6.72	14.56	0.09	6.81	14.47	--
B-4	2/20/2012	21.28	--	--	--	6.49	14.79	--
B-4	8/22/2012	21.28	--	--	--	7.14	14.14	--
B-4	11/5/2012	21.28	--	--	--	7.91	13.37	--
B-4	1/28/2013	21.28	--	--	--	4.71	16.57	--
B-4	5/9/2013	21.28	6.46	14.82	0.13	6.59	14.79	--
B-4	8/19/2013	21.28	--	--	--	8.51	12.77	--
B-4	11/25/2013	21.28	--	--	--	7.09	14.19	--
B-4	2/14/2014	21.28	--	--	--	6.53	14.75	--
B-4	5/5/2014	21.28	--	--	--	6.78	14.50	--
B-4	8/19/2014	21.28	--	--	--	8.66	12.62	--
B-4	11/21/2014	21.28	--	--	--	6.08	15.20	--
B-4	11/14/2016	21.28	--	--	--	4.52	16.76	--
B-4	11/17/2016	21.28	--	--	--	--	--	--
B-4	2/16/2017	21.28	3.28	18.00	0.80	4.08	17.84	--
B-4	5/24/2017	21.28	4.08	17.20	0.41	4.49	17.12	--
B-4	9/26/2017	21.28	--	--	--	8.22	13.06	--
B-4	12/14/2017	21.28	--	--	--	3.90	17.38	--
B-4	2/26/2018	21.28	--	--	--	4.34	16.94	--
B-4	6/11/2018	21.28	--	--	--	6.70	14.58	--
B-4	8/29/2018	21.28	--	--	--	8.27	13.01	--
B-4	12/17/2018	21.28	--	--	--	4.50	16.78	--
B-4	3/11/2019	21.28	--	--	--	4.59	16.69	--
B-4	6/12/2019	21.28	--	--	--	6.28	15.00	--
B-4	12/4/2019	21.28	--	--	--	5.24	16.04	--
B-4	2/24/2020	21.28	--	--	--	3.71	17.57	--
B-4	6/12/2020	21.28	--	--	--	5.35	15.93	--
B-4	12/2/2020	21.28	--	--	--	4.67	16.61	--
B-4	3/16/2021	21.28	--	--	--	4.30	16.98	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
B-4	5/24/2021	21.28	--	--	--	6.09	15.19	
B-4	12/20/2021	21.28	--	--	--	3.18	18.10	
B-4	3/1/2022	21.28	--	--	--	3.27	18.01	
B-4	6/9/2022	21.28	--	--	--	5.13	16.15	
B-4	9/1/2022	21.28	--	--	--	8.43	12.85	
B-4	11/8/2022	21.28	--	--	--	8.65	12.63	
B-5	1/27/1993	17.97	--	--	--	4.48	13.49	--
B-5	3/12/1993	17.97	--	--	--	7.98	9.99	--
B-5	4/14/1993	17.97	--	--	--	7.64	10.33	--
B-5	6/30/1993	17.97	--	--	--	7.03	10.94	--
B-5	12/15/1993	17.97	--	--	--	7.35	10.62	--
B-5	2/8/1994	17.97	--	--	0.03	5.40	12.59	--
B-5	7/8/1994	17.97	--	--	0.05	8.58	9.43	--
B-5	8/12/1994	17.97	--	--	0.01	8.78	9.20	--
B-5	9/21/1994	17.97	--	--	0.06	9.02	9.00	--
B-5	11/4/1994	17.97	--	--	0.07	8.96	9.06	--
B-5	12/23/1994	17.97	--	--	0.01	4.23	13.75	--
B-5	2/3/1995	17.97	--	--	0.04	4.30	13.70	--
B-5	2/22/1995	17.97	--	--	0.34	5.74	12.49	--
B-5	3/24/1995	17.97	--	--	0.78	5.93	12.63	--
B-5	4/27/1995	17.97	--	--	0.90	6.00	12.65	--
B-5	5/15/1995	17.97	--	--	0.90	6.30	12.35	--
B-5	6/16/1995	17.97	--	--	0.84	6.73	11.87	--
B-5	8/25/1995	17.97	--	--	0.07	6.87	11.15	--
B-5	10/20/1995	17.97	--	--	--	7.39	10.58	--
B-5	4/4/1996	17.97	--	--	--	4.24	13.73	--
B-5	4/16/1996	17.97	--	--	--	3.85	14.12	--
B-5	5/10/1996	17.97	--	--	--	3.63	14.34	--
B-5	5/15/1996	17.97	--	--	--	3.60	14.37	--
B-5	5/22/1996	17.97	--	--	--	7.46	10.51	--
B-5	6/5/1996	17.97	--	--	0.01	7.77	10.21	--
B-5	6/24/1996	17.97	--	--	--	7.57	10.40	--
B-5	7/15/1996	17.97	--	--	--	8.35	9.62	--
B-5	8/23/1996	17.97	--	--	--	8.62	9.35	--
B-5	9/18/1996	17.97	--	--	--	8.75	9.22	--
B-5	1/3/1997	17.97	--	--	--	2.95	15.02	--
B-5	3/12/1997	17.97	--	--	--	7.38	10.59	--
B-5	4/2/1997	17.97	--	--	--	7.43	10.54	--
B-5	5/1/1997	17.97	--	--	--	7.68	10.29	--
B-5	8/19/1997	17.97	--	--	--	7.56	10.41	--
B-5	8/26/1997	17.97	--	--	--	7.88	10.09	--
B-5	9/17/1997	17.97	--	--	--	7.53	10.44	--
B-5	4/29/1998	17.97	--	--	--	5.61	12.36	--
B-5	7/29/1999	17.97	--	--	--	6.09	11.88	--
B-5	5/23/2000	17.97	--	--	--	5.95	12.02	--
B-5	5/23/2001	17.97	--	--	--	7.95	10.02	--
B-5	6/5/2002	17.97	--	--	--	5.27	12.70	--
B-5	5/29/2003	17.97	--	--	sheen	6.82	11.15	--
B-5	6/15/2004	17.97	--	--	--	7.37	10.60	--
B-5	6/22/2005	17.97	--	--	--	5.29	12.68	--
B-5	6/5/2006	17.97	--	--	--	4.91	13.06	--
B-5	10/23/2006	17.97	--	--	--	7.24	10.73	--
B-5	3/14/2007	20.95	--	--	--	4.16	16.79	--
B-5	9/10/2007	20.95	--	--	--	8.77	12.18	--
B-5	11/28/2007	20.95	3.45	17.50	0.38	3.83	17.41	17.69
B-5	12/13/2007	20.94	--	--	--	7.56	13.38	13.38
B-5	1/21/2008	20.94	--	--	--	6.77	14.17	14.17
B-5	2/24/2008	20.94	--	--	--	5.56	15.38	15.38
B-5	3/24/2008	20.94	--	--	--	6.24	14.70	14.70
B-5	6/2/2008	20.95	--	--	--	8.21	12.74	--
B-5	8/25/2008	20.95	--	--	--	7.86	13.09	13.09
B-5	2/18/2009	20.95	--	--	Not Monitored			NM
B-5	8/25/2009	20.95	--	--	Not Monitored			NM
B-5	3/22/2010	20.95	--	--	--	4.25	16.70	16.70

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
B-5	8/23/2010	20.95	6.38	14.57	0.30	6.68	14.50	14.72
B-5	2/7/2011	20.95	--	--	--	5.41	15.54	--
B-5	5/27/2011	20.95	--	--	--	7.39	13.56	--
B-5	11/14/2011	20.95	--	--	--	8.15	12.80	--
B-5	2/20/2012	20.95	--	--	--	7.13	13.82	--
B-5	8/22/2012	20.95	--	--	--	6.80	14.15	--
B-5	11/5/2012	20.95	--	--	--	7.71	13.24	--
B-5	1/28/2013	20.95	--	--	--	4.03	16.92	--
B-5	5/9/2013	20.95	--	--	--	6.92	14.03	--
B-5	8/19/2013	20.95	8.57	12.38	0.01	8.58	12.38	--
B-5	11/25/2013	20.95	--	--	--	7.69	13.26	--
B-5	2/14/2014	20.95	--	--	--	6.97	13.98	--
B-5	5/5/2014	20.95	--	--	--	6.65	14.30	--
B-5	8/19/2014	20.95	--	--	--	8.67	12.28	--
B-5	11/21/2014	20.95	--	--	--	5.78	15.17	--
B-5	2/16/2017	20.95	2.93	18.02	0.03	2.96	18.01	--
B-6	1/27/1993	17.94	--	--	--	6.15	11.79	--
B-6	3/12/1993	17.94	--	--	--	7.86	10.08	--
B-6	4/14/1993	17.94	--	--	--	7.89	10.05	--
B-6	6/30/1993	17.94	--	--	--	7.26	10.68	--
B-6	12/15/1993	17.94	--	--	--	7.69	10.25	--
B-6	2/8/1994	17.94	--	--	--	5.61	12.33	--
B-6	7/8/1994	17.94	--	--	--	8.52	9.42	--
B-6	8/12/1994	17.94	--	--	0.76	9.38	9.13	--
B-6	9/21/1994	17.94	--	--	1.37	10.08	8.89	--
B-6	11/4/1994	17.94	--	--	1.76	10.48	8.78	--
B-6	12/23/1994	17.94	--	--	--	4.77	13.17	--
B-6	2/3/1995	17.94	--	--	0.05	4.79	13.19	--
B-6	2/22/1995	17.94	--	--	0.01	5.07	12.88	--
B-6	3/24/1995	17.94	--	--	0.77	6.97	11.55	--
B-6	4/27/1995	17.94	--	--	0.10	3.65	14.37	--
B-6	5/15/1995	17.94	--	--	0.46	6.10	12.19	--
B-6	6/16/1995	17.94	--	--	0.69	6.71	11.75	--
B-6	8/25/1995	17.94	--	--	0.37	7.20	11.02	--
B-6	10/20/1995	17.94	--	--	0.18	7.54	10.54	--
B-6	4/4/1996	17.94	--	--	1.46	5.79	13.25	--
B-6	4/16/1996	17.94	--	--	2.24	5.92	13.70	--
B-6	5/10/1996	17.94	--	--	2.20	5.64	13.95	--
B-6	5/15/1996	17.94	--	--	2.33	5.72	13.97	--
B-6	5/17/1996	17.94	--	--	Not Monitored	--	--	--
B-6	5/22/1996	17.94	--	--	--	7.34	10.60	--
B-6	6/5/1996	17.94	--	--	0.41	8.00	10.25	--
B-6	6/24/1996	17.94	--	--	0.25	8.20	9.93	--
B-6	7/15/1996	17.94	--	--	0.59	8.77	9.61	--
B-6	8/23/1996	17.94	--	--	0.92	9.34	9.29	--
B-6	9/18/1996	17.94	--	--	0.91	9.51	9.11	--
B-6	1/3/1997	17.94	--	--	--	3.71	14.23	--
B-6	3/12/1997	17.94	--	--	--	7.01	10.93	--
B-6	4/2/1997	17.94	--	--	--	7.56	10.38	--
B-6	5/1/1997	17.94	--	--	--	7.65	10.29	--
B-6	8/19/1997	17.94	--	--	--	7.81	10.13	--
B-6	9/17/1997	17.94	--	--	--	7.00	10.94	--
B-6	4/29/1998	17.94	--	--	--	5.89	12.05	--
B-6	7/29/1999	17.94	--	--	--	6.15	11.79	--
B-6	5/24/2001	17.94	--	--	--	8.05	9.89	--
B-6	6/5/2002	17.94	--	--	0.10	5.65	12.37	--
B-6	5/29/2003	17.94	--	--	--	7.08	10.86	--
B-6	6/15/2004	17.94	--	--	--	8.42	9.52	--
B-6	6/22/2005	17.94	--	--	--	5.44	12.50	--
B-6	6/5/2006	17.94	--	--	--	5.10	12.84	--
B-6	10/23/2006	17.94	--	--	--	7.34	10.60	--
B-6	3/14/2007	21.00	--	--	--	4.46	16.54	--
B-6	9/10/2007	21.00	--	--	--	8.76	12.24	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
B-6	11/28/2007	21.00	--	--	--	9.50	11.50	11.50
B-6	12/13/2007	21.00	--	--	--	1.79	19.21	19.21
B-6	1/21/2008	21.00	--	--	--	11.60	9.40	9.40
B-6	2/24/2008	21.00	--	--	--	5.78	15.22	15.22
B-6	3/24/2008	21.00	--	--	--	6.47	14.53	14.53
B-6	6/2/2008	21.00	--	--	--	7.99	13.01	--
B-6	8/25/2008	21.00	--	--	--	8.11	12.89	12.89
B-6	2/18/2009	21.00			Not Monitored			NM
B-6	8/25/2009	21.00			Not Monitored			NM
B-6	3/22/2010	21.00	--	--	--	4.31	16.69	16.69
B-6	8/23/2010	21.00	--	--	--	6.40	14.60	14.60
B-6	2/7/2011	21.00	--	--	--	5.60	15.40	--
B-6	5/27/2011	21.00	--	--	--	7.01	13.99	--
B-6	8/8/2011	21.00	--	--	--	6.24	14.76	--
B-6	11/14/2011	21.00	--	--	--	8.19	12.81	--
B-6	2/20/2012	21.00	--	--	--	7.34	13.66	--
B-6	8/22/2012	21.00	--	--	--	6.92	14.08	--
B-6	11/5/2012	21.00	--	--	--	7.90	13.10	--
B-6	1/28/2013	21.00	--	--	--	4.42	16.58	--
B-6	5/9/2013	21.00	--	--	--	7.26	13.74	--
B-6	8/19/2013	21.00	--	--	--	8.63	12.37	--
B-6	11/25/2013	21.00	--	--	--	7.69	13.31	--
B-6	2/14/2014	21.00	--	--	--	7.29	13.71	--
B-6	5/5/2014	21.00	--	--	--	7.16	13.84	--
B-6	8/19/2014	21.00	--	--	--	8.69	12.31	--
B-6	11/21/2014	21.00	--	--	--	5.96	15.04	--
B-6	11/14/2016	21.00	--	--	--	4.11	16.89	--
B-6	11/17/2016	21.00	--	--	--	--	--	--
B-6	2/16/2017	21.00	--	--	--	3.37	17.63	--
B-6	5/25/2017	21.00	--	--	--	4.38	16.62	--
B-6	9/26/2017	21.00	7.8	13.20	0.05	7.85	13.19	--
B-6	12/14/2017	21.00	--	--	--	4.26	16.74	--
B-6	2/26/2018	21.00	--	--	--	4.30	16.70	--
B-6	6/11/2018	21.00	--	--	--	--	--	--
B-6	8/29/2018	21.00	--	--	--	7.99	13.01	--
B-6	12/17/2018	21.00	--	--	--	4.59	16.41	--
B-6	3/11/2019	21.00	--	--	--	4.59	16.41	--
B-6	6/12/2019	21.00	--	--	--	6.13	14.87	--
B-6	12/4/2019	21.00	--	--	--	5.15	15.85	--
B-6	2/24/2020	21.00	--	--	--	3.96	17.04	--
B-6	6/12/2020	21.00	--	--	--	5.29	15.71	--
B-6	12/2/2020	21.00	--	--	--	4.77	16.23	--
B-6	3/16/2021	21.00	--	--	--	4.42	16.58	--
B-6	5/24/2021	21.00	--	--	--	6.01	14.99	--
B-6	12/20/2021	21.00	--	--	--	2.82	18.18	--
B-6	3/1/2022	21.00	--	--	--	2.36	18.64	--
B-6	6/9/2022	21.00	--	--	--	5.25	15.75	--
B-6	9/1/2022	21.00	--	--	--	8.24	12.76	--
B-6	11/8/2022	21.00	--	--	--	8.25	12.75	--
D-1	1/27/1993	18.03	--	--	--	5.53	12.50	--
D-1	3/12/1993	18.03	--	--	--	6.65	11.38	--
D-1	4/14/1993	18.03	--	--	--	5.84	12.19	--
D-1	12/15/1993	18.03	--	--	--	6.59	11.44	--
D-1	11/4/1994	18.03	--	--	--	7.55	10.48	--
D-1	2/22/1995	18.03	--	--	--	5.90	12.13	--
D-1	6/16/1995	18.03	--	--	--	6.86	11.17	--
D-1	10/20/1995	18.03	--	--	--	6.60	11.43	--
D-1	4/4/1996	18.03	--	--	--	6.44	11.59	--
D-1	4/16/1996	18.03	--	--	--	6.36	11.67	--
D-1	5/1/1997	18.03	--	--	--	6.06	11.97	--
D-1R	11/14/2011	20.13	--	--	--	8.66	11.47	--
D-1R	2/20/2012	20.13	--	--	--	7.31	12.82	--
D-1R	8/22/2012	20.13	--	--	--	9.49	10.64	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
D-1R	11/5/2012	20.13	--	--	--	7.77	12.36	--
D-1R	1/28/2013	20.13	--	--	--	7.78	12.35	--
D-1R	5/9/2013	20.13	--	--	--	8.33	11.80	--
D-1R	8/19/2013	20.13	--	--	--	10.28	9.85	--
D-1R	11/25/2013	20.13	--	--	--	7.91	12.22	--
D-1R	2/14/2014	20.13	--	--	--	7.25	12.88	--
D-1R	5/5/2014	20.13	--	--	--	6.46	13.67	--
D-1R	8/19/2014	20.13	--	--	--	8.99	11.14	--
D-1R	11/21/2014	20.13	--	--	--	7.61	12.52	--
D-1R	11/14/2016	20.13	--	--	--	7.22	12.91	--
D-1R	11/16/2016	--	--	--	--	--	--	--
D-1R	2/16/2017	20.13	--	--	--	6.68	13.45	--
D-1R	5/24/2017	20.13	--	--	--	7.61	12.52	--
D-1R	9/26/2017	20.13	--	--	--	9.56	10.57	--
D-1R	9/28/2017	--	--	--	--	--	--	--
D-1R	12/14/2017	20.13	--	--	--	7.31	12.82	--
D-1R	2/26/2018	20.13	--	--	--	7.45	12.68	--
D-1R	6/11/2018	20.13	--	--	--	8.86	11.27	--
D-1R	6/27/2018	20.13	--	--	--	9.21	10.92	--
D-1R	8/28/2018	20.13	--	--	--	10.02	10.11	--
D-1R	12/17/2018	20.13	--	--	--	7.24	12.89	--
D-1R	3/14/2019	20.13	--	--	--	7.70	12.43	--
D-1R	6/12/2019	20.13	--	--	--	8.92	11.21	--
D-1R	9/23/2019	20.13	--	--	--	8.01	12.12	--
D-1R	12/4/2019	20.13	--	--	--	7.93	12.20	--
D-1R	2/26/2020	20.13	--	--	--	7.32	12.81	--
D-1R	6/12/2020	20.13	--	--	--	7.93	12.20	--
D-1R	9/17/2020	20.13	--	--	--	9.68	10.45	--
D-1R	12/2/2020	20.13	--	--	--	7.51	12.62	--
D-1R	3/16/2021	20.13	--	--	--	7.68	12.45	--
D-1R	5/24/2021	20.13	--	--	--	8.68	11.45	--
D-1R	9/16/2021	20.13	--	--	--	10.20	9.93	--
D-1R	12/20/2021	20.13	--	--	--	6.96	13.17	--
D-1R	3/1/2022	20.13	--	--	--	3.79	16.34	--
D-1R	6/9/2022	20.13	--	--	--	7.67	12.46	--
D-1R	9/1/2022	20.13	--	--	--	9.54	10.59	--
D-1R	11/8/2022	20.13	--	--	--	8.19	11.94	--
D-4	11/4/1994	17.82	--	--	--	6.44	11.38	--
D-4	2/22/1995	17.82	--	--	--	3.95	13.87	--
D-4	6/16/1995	17.82	--	--	--	6.37	11.45	--
D-4	10/20/1995	17.82	--	--	--	6.10	11.72	--
D-4	4/4/1996	17.82	--	--	--	5.17	12.65	--
D-4	4/16/1996	17.82	--	--	--	5.40	12.42	--
D-4	4/30/1998	17.82	--	--	--	5.68	12.14	--
D-4	6/5/2002	17.82						--
D-4	5/27/2003	17.82			Dry			--
D-4	6/15/2004	17.82			Dry			--
D-4	6/21/2005	17.82	--	--	--	5.90	11.92	--
D-4	6/5/2006	17.82	--	--	--	4.77	13.05	--
D-4	10/23/2006	17.82	--	--	--	5.82	DRY	--
D-4	3/14/2007	21.09	--	--	--	5.30	15.79	--
D-4	9/10/2007	21.09	--	--	--	5.57	15.52	--
D-4	11/28/2007	21.09	--	--	--	4.10	16.99	16.99
D-4	12/13/2007	21.09	--	--	--	5.00	16.09	16.09
D-4	1/21/2008	21.09	--	--	--	6.00	15.09	15.09
D-4	2/24/2008	21.09	--	--	--	4.15	16.94	16.94
D-4	3/24/2008	21.09	--	--	--	3.47	17.62	17.62
D-4	6/2/2008	21.09			Dry			--
D-4	8/25/2008	21.09	--	--	--	2.89	18.20	18.20
D-4	2/18/2009	21.09			Not Monitored			NM
D-4	8/25/2009	21.09			Not Monitored			NM
D-4	3/22/2010	21.09	--	--	--	5.41	15.68	15.68
D-4	8/23/2010	21.09	--	--	--	5.75	15.34	15.34
D-4	2/7/2011	21.09	--	--	--	2.93	18.16	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
D-4	5/27/2011	21.09	--	--	--	4.87	16.22	--
D-4	8/8/2011	21.09			Dry			
D-4	10/13/2011				Decommissioned Well and Replaced With D-4R			
D-4R	11/14/2011	21.27	--	--	--	9.06	12.21	--
D-4R	2/20/2012	21.27	--	--	--	7.85	13.42	--
D-4R	8/22/2012	21.27	--	--	--	10.22	11.05	--
D-4R	11/5/2012	21.27	--	--	--	8.37	12.90	--
D-4R	1/28/2013	21.27	--	--	--	8.11	13.16	--
D-4R	5/9/2013	21.27	--	--	--	8.71	12.56	--
D-4R	8/19/2013	21.27	--	--	--	10.97	10.30	--
D-4R	11/25/2013	21.27	--	--	--	8.38	12.89	--
D-4R	2/14/2014	21.27	--	--	--	7.71	13.56	--
D-4R	5/5/2014	21.27	--	--	--	7.11	14.16	--
D-4R	8/19/2014	21.27	--	--	--	9.56	11.71	--
D-4R	11/21/2014	21.27	--	--	--	7.90	13.37	--
D-4R	11/14/2016	21.27	--	--	--	6.69	14.58	--
D-4R	11/16/2016	--	--	--	--	--	--	--
D-4R	2/16/2017	21.27	--	--	--	5.23	16.04	--
D-4R	5/24/2017	21.27	--	--	--	7.10	14.17	--
D-4R	9/26/2017	21.27	--	--	--	10.23	11.04	--
D-4R	9/27/2017	--	--	--	--	--	--	--
D-4R	12/13/2017	21.27	--	--	--	6.36	14.91	--
D-4R	2/26/2018	21.27	--	--	--	6.99	14.28	--
D-4R	6/11/2018	21.27	--	--	--	8.73	12.54	--
D-4R	6/27/2018	21.27	--	--	--	9.78	11.49	--
D-4R	8/29/2018	21.27	--	--	--	10.84	10.43	--
D-4R	12/17/2018	21.27	--	--	--	6.90	14.37	--
D-5	1/27/1993	18.12	--	--	--	5.51	12.61	--
D-5	4/14/1993	18.12	--	--	--	5.58	12.54	--
D-5	12/15/1993	18.12	--	--	--	6.55	11.57	--
D-5	11/4/1994	18.12	--	--	--	6.56	11.56	--
D-5	2/22/1995	18.12	--	--	--	4.10	14.02	--
D-5	6/16/1995	18.12	--	--	--	6.77	11.35	--
D-5	10/20/1995	18.12	--	--	--	6.55	11.57	--
D-5	4/4/1996	18.12	--	--	--	4.51	13.61	--
D-5	4/16/1996	18.12	--	--	--	4.94	13.18	--
D-5	5/1/1997	18.12	--	--	--	6.50	11.62	--
D-5	4/30/1998	18.12	--	--	--	6.61	11.51	--
D-5	5/27/2003	18.12			Dry			--
D-5	6/15/2004	18.12			Dry			--
D-5	6/21/2005	18.12			Dry			--
D-5	6/5/2006	18.12	--	--	--	6.51	11.61	--
D-5	10/23/2006	18.12			Dry			--
D-5	3/14/2007	21.33			Dry			--
D-5	9/10/2007	21.33			Dry			--
D-5	11/28/2007	21.33	--	--	--	6.74	14.59	14.59
D-5	12/13/2007	21.33	--	--	--	2.30	19.03	19.03
D-5	1/21/2008	21.33			Not Monitored			--
D-5	2/24/2008	21.33	--	--	--	6.23	15.10	15.10
D-5	3/24/2008	21.33			Dry			--
D-5	6/2/2008	21.33			Dry			--
D-5	8/25/2008	21.33	--	--	--	6.91	14.42	14.42
D-5	2/18/2009	21.33			Not Monitored			NM
D-5	8/25/2009	21.33			Not Monitored			NM
D-5	3/22/2010	21.33			Dry			--
D-5	8/23/2010	21.33	--	--	--	6.82	14.51	14.51
D-5	2/7/2011	21.33	--	--	--	6.90	14.43	--
D-5	5/27/2011	21.33			Not Monitored			--
D-5	8/8/2011	21.33			Dry			--
D-5	10/6/2011				Decommissioned Well and Replaced With D-5R			
D-5R	11/14/2011	21.45	--	--	--	9.39	12.06	--
D-5R	2/20/2012	21.45	--	--	--	8.33	13.12	--

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
D-5R	8/22/2012	21.45	--	--	--	10.44	11.01	--
D-5R	11/5/2012	21.45	--	--	--	8.79	12.66	--
D-5R	1/28/2013	21.45	--	--	--	8.83	12.62	--
D-5R	5/9/2013	21.45	--	--	--	9.16	12.29	--
D-5R	8/19/2013	21.45	--	--	--	11.11	10.34	--
D-5R	11/25/2013	21.45	--	--	--	8.80	12.65	--
D-5R	2/14/2014	21.45	--	--	--	8.21	13.24	--
D-5R	5/5/2014	21.45	--	--	--	7.65	13.80	--
D-5R	8/19/2014	21.45	--	--	--	9.72	11.73	--
D-5R	11/21/2014	21.45	--	--	--	8.32	13.13	--
D-5R	11/14/2016	21.45	--	--	--	8.15	13.30	--
D-5R	11/17/2016	21.45	--	--	--	--	--	--
D-5R	11/17/2016	21.45	--	--	--	--	--	--
D-5R	2/16/2017	21.45	--	--	--	7.30	14.15	--
D-5R	5/24/2017	21.45	--	--	--	8.34	13.11	--
D-5R	9/26/2017	21.45	--	--	--	10.24	11.21	--
D-5R	9/27/2017	21.45	--	--	--	--	--	--
D-5R	12/13/2017	21.45	--	--	--	8.10	13.35	--
D-5R	2/26/2018	21.45	--	--	--	8.21	13.24	--
D-5R	6/11/2018	21.45	--	--	--	9.32	12.13	--
D-5R	6/27/2018	21.45	--	--	--	9.91	11.54	--
D-5R	8/29/2018	21.45	--	--	--	10.98	10.47	--
D-5R	12/17/2018	21.45	--	--	--	8.12	13.33	--
D-6	1/27/1993	17.74	--	--	1.00	5.54	12.95	--
D-6	3/12/1993	17.74	--	--	--	6.79	10.95	--
D-6	4/14/1993	17.74	--	--	--	5.68	12.06	--
D-6	6/30/1993	17.74	--	--	--	6.58	11.16	--
D-6	12/15/1993	17.74	--	--	--	7.14	10.60	--
D-6	2/8/1994	17.74	--	--	--	5.27	12.47	--
D-6	7/8/1994	17.74	--	--	--	7.43	10.31	--
D-6	12/23/1994	17.74	--	--	--	5.14	12.60	--
D-6	2/3/1995	17.74	--	--	--	4.34	13.40	--
D-6	2/22/1995	17.74	--	--	--	4.79	12.95	--
D-6	3/24/1995	17.74	--	--	--	4.55	13.19	--
D-6	4/27/1995	17.74	--	--	--	6.64	11.10	--
D-6	5/15/1995	17.74	--	--	--	5.19	12.55	--
D-6	6/16/1995	17.74	--	--	--	5.67	12.07	--
D-6	8/25/1995	17.74	--	--	--	6.42	11.32	--
D-6	10/20/1995	17.74	--	--	--	4.81	12.93	--
D-6	4/4/1996	17.74	--	--	--	1.58	16.16	--
D-6	4/16/1996	17.74	--	--	--	1.21	16.53	--
D-6	5/10/1996	17.74	--	--	--	3.50	14.24	--
D-6	5/15/1996	17.74	--	--	--	3.28	14.46	--
D-6	5/22/1996	17.74	--	--	--	5.59	12.15	--
D-6	6/5/1996	17.74	--	--	--	6.09	11.65	--
D-6	6/24/1996	17.74	--	--	--	6.55	11.19	--
D-6	7/15/1996	17.74	--	--	--	7.10	10.64	--
D-6	8/23/1996	17.74	--	--	--	7.73	10.01	--
D-6	9/18/1996	17.74	--	--	--	7.09	10.65	--
D-6	1/3/1997	17.74	--	--	--	2.77	14.97	--
D-6	3/12/1997	17.74	--	--	--	1.61	16.13	--
D-6	4/2/1997	17.74	--	--	--	5.97	11.77	--
D-6	5/1/1997	17.74	--	--	--	5.89	11.85	--
D-6	8/19/1997	17.74	--	--	--	7.28	10.46	--
D-6	9/17/1997	17.74	--	--	--	7.38	10.36	--
D-6	4/30/1998	17.74	--	--	--	5.49	12.25	--
D-6	5/23/2000	17.74	--	--	--	5.82	11.92	--
D-6	5/23/2001	17.74	--	--	--	6.92	10.82	--
D-6	6/5/2002	17.74	--	--	--	4.67	13.07	--
D-6	5/27/2003	17.74	--	--	--	6.72	11.02	--
D-6	6/15/2004	17.74	--	--	--	8.52	9.22	--
D-6	6/22/2005	17.74	--	--	--	4.67	13.07	--
D-6	6/5/2006	17.74	--	--	--	2.62	15.12	--
D-6	10/23/2006	17.74	--	--	--	6.95	10.79	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
D-6	3/14/2007	20.61	--	--	--	4.62	15.99	--
D-6	9/10/2007	20.61	--	--	--	7.92	12.69	--
D-6	11/28/2007	20.61	--	--	--	7.80	12.81	12.81
D-6	12/13/2007	20.61	--	--	--	6.26	14.35	14.35
D-6	1/21/2008	20.61	--	--	--	6.03	14.58	14.58
D-6	2/24/2008	20.61	--	--	--	5.93	14.68	14.68
D-6	3/24/2008	20.61	--	--	--	5.76	14.85	14.85
D-6	6/2/2008	20.61	--	--	--	6.75	13.86	--
D-6	8/25/2008	20.61	--	--	--	7.51	13.10	13.10
D-6	2/18/2009	20.61			Not Monitored			NM
D-6	8/25/2009	20.61			Not Monitored			NM
D-6	3/22/2010	20.61	--	--	--	3.85	16.76	16.76
D-6	8/23/2010	20.61	--	--	--	5.99	14.62	14.62
D-6	2/7/2011	20.61	--	--	--	3.50	17.11	--
D-6	5/27/2011	20.61	--	--	--	5.40	15.21	--
D-6	8/8/2011	20.61	--	--	--	7.05	13.56	--
D-6	11/14/2011	20.61	--	--	--	5.95	14.66	--
D-6	2/20/2012	20.61	--	--	--	5.60	15.01	--
D-6	8/22/2012	20.61	--	--	--	6.52	14.09	--
D-6	11/5/2012	20.61	--	--	--	7.26	13.35	--
D-6	5/9/2013	20.61	--	--	--	5.48	15.13	--
D-6	8/19/2013	20.61	--	--	--	7.64	12.97	--
D-6	11/25/2013	20.61	--	--	--	6.26	14.35	--
D-6	2/14/2014	20.61	--	--	--	6.22	14.39	--
D-6	5/5/2014	20.61	--	--	--	4.36	16.25	--
D-6	8/19/2014	20.61	--	--	--	7.69	12.92	--
D-6	11/21/2014	20.61	--	--	--	6.79	13.82	--
D-7	1/27/1993	17.69	--	--	--	5.07	12.62	--
D-7	3/12/1993	17.69	--	--	--	6.38	11.31	--
D-7	4/14/1993	17.69	--	--	--	6.38	11.31	--
D-7	12/15/1993	17.69	--	--	--	7.37	10.32	--
D-7	7/8/1994	17.69	--	--	--	7.14	10.55	--
D-7	8/12/1994	17.69	--	--	--	7.14	10.55	--
D-7	11/4/1994	17.69	--	--	--	7.94	9.75	--
D-7	12/23/1994	17.69	--	--	--	7.14	10.55	--
D-7	2/3/1995	17.69	--	--	--	4.59	13.10	--
D-7	2/22/1995	17.69	--	--	--	5.31	12.38	--
D-7	3/24/1995	17.69	--	--	--	5.35	12.34	--
D-7	4/27/1995	17.69	--	--	--	5.18	12.51	--
D-7	5/15/1995	17.69	--	--	--	5.50	12.19	--
D-7	6/16/1995	17.69	--	--	--	5.95	11.74	--
D-7	8/25/1995	17.69	--	--	--	6.59	11.10	--
D-7	10/20/1995	17.69	--	--	--	6.00	11.69	--
D-7	3/24/1996	17.69	--	--	--	5.35	12.34	--
D-7	4/4/1996	17.69	--	--	--	4.30	13.39	--
D-7	4/16/1996	17.69	--	--	--	4.01	13.68	--
D-7	4/2/1997	17.69	--	--	--	6.04	11.65	--
D-7	5/1/1997	17.69	--	--	--	6.30	11.39	--
D-7	4/30/1998	17.69	--	--	--	5.85	11.84	--
D-7	5/23/2000	17.69	--	--	--	6.11	11.58	--
D-7	5/23/2001	17.69	--	--	--	6.85	10.84	--
D-7	6/4/2002	17.69	--	--	--	5.51	12.18	--
D-7	5/27/2003	17.69	--	--	--	6.36	11.33	--
D-7	6/15/2004	17.69	--	--	--	7.24	10.45	--
D-7	6/22/2005	17.69	--	--	--	5.11	12.58	--
D-7	6/5/2006	17.69	--	--	--	4.74	12.95	--
D-7	10/23/2006	17.69	--	--	--	7.04	10.65	--
D-7	3/14/2007	20.49	--	--	--	3.83	16.66	--
D-7	9/10/2007	20.49	--	--	--	7.67	12.82	--
D-7	11/28/2007	20.49	--	--	--	6.92	13.57	13.57
D-7	12/13/2007	20.49	--	--	--	2.36	18.13	18.13
D-7	1/21/2008	20.49	--	--	--	9.97	10.52	10.52
D-7	2/24/2008	20.49	--	--	--	6.03	14.46	14.46
D-7	3/24/2008	20.49			Not Monitored			--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
D-7	6/2/2008	20.49	--	--	--	6.25	14.24	--
D-7	8/25/2008	20.49	--	--	--	7.42	13.07	13.07
D-7	2/18/2009	20.49			Not Monitored			NM
D-7	8/25/2009	20.49			Not Monitored			NM
D-7	3/22/2010	20.49	--	--	--	4.41	16.08	16.08
D-7	8/23/2010	20.49	--	--	--	5.96	14.53	14.53
D-7	2/7/2011	20.49	--	--	--	5.36	15.13	--
D-7	5/27/2011	20.49	--	--	--	5.92	14.57	--
D-7	8/8/2011	20.49	--	--	--	6.85	13.64	--
D-7	11/14/2011	20.49	--	--	--	4.81	15.68	--
D-7	2/20/2012	20.49	--	--	--	5.04	15.45	--
D-7	8/22/2012	20.49	--	--	--	6.73	13.76	--
D-7	11/5/2012	20.49	--	--	--	7.06	13.43	--
D-7	1/28/2013	20.49	--	--	--	3.53	16.96	--
D-7	5/9/2013	20.49	--	--	--	5.85	14.64	--
D-7	8/19/2013	20.49	--	--	--	7.41	13.08	--
D-7	11/25/2013	20.49	--	--	--	6.18	14.31	--
D-7	2/14/2014	20.49	--	--	--	5.29	15.20	--
D-7	5/5/2014	20.49	--	--	--	4.56	15.93	--
D-7	8/19/2014	20.49	--	--	--	7.42	13.07	--
D-7	11/21/2014	20.49	--	--	--	5.30	15.19	--
DPE-1	11/15/2016	--	--	--	--	8.90	--	--
DPE-1	2/16/2017	--	--	--	--	7.73	--	--
DPE-1	5/24/2017	15.46	--	--	--	8.97	6.49	--
DPE-1	7/11/2017	--	--	--	--	11.01	--	--
DPE-1	9/26/2017	25.66	12.4	13.26	0.02	12.42	13.26	--
DPE-1	12/11/2017	25.66	--	--	--	6.88	18.78	--
DPE-1	2/26/2018	25.66	--	--	--	8.86	16.80	--
DPE-1	6/11/2018	25.66	--	--	--	10.67	14.99	--
DPE-1	12/17/2018	25.66	--	--	--	8.73	16.93	--
DPE-1	9/23/2019	25.66	--	--	--	10.96	14.70	--
DPE-1	9/16/2020	25.66	--	--	--	12.10	13.56	--
DPE-2	11/15/2016	--	--	--	--	8.81	--	--
DPE-2	2/16/2017	--	--	--	--	8.14	--	--
DPE-2	5/24/2017	16.28	--	--	--	9.38	6.90	--
DPE-2	7/11/2017	--	--	--	--	11.39	--	--
DPE-2	9/26/2017	25.15	--	--	--	12.37	12.78	--
DPE-2	12/11/2017	25.15	--	--	--	6.21	18.94	--
DPE-2	2/26/2018	25.15	--	--	--	8.79	16.36	--
DPE-2	6/11/2018	25.15	--	--	--	10.77	14.38	--
DPE-2	12/17/2018	25.15	--	--	--	8.98	16.17	--
DPE-2	9/23/2019	25.15	--	--	--	10.73	14.42	--
DPE-3	11/15/2016	--	--	--	--	8.44	--	--
DPE-3	2/16/2017	--	7.95	--	6.26	14.21	--	--
DPE-3	5/15/2017	--	9.24	--	6.09	15.33	--	--
DPE-3	5/24/2017	28.42	8.84	19.58	0.34	9.18	19.51	--
DPE-3	7/11/2017	--	11.42	--	0.01	11.43	--	--
DPE-3	9/26/2017	25.16	13.25	11.91	0.22	13.47	11.87	--
DPE-3	12/11/2017	25.16	--	--	--	9.28	15.88	--
DPE-3	2/26/2018	25.16	11.29	13.87	0.05	11.34	13.86	--
DPE-3	6/11/2018	25.16	14.25	10.91	0.02	14.27	10.91	--
DPE-3	12/17/2018	25.16	--	--	--	9.66	15.50	--
DPE-3	9/23/2019	25.16	--	--	--	10.63	14.53	--
DPE-3	2/24/2020	25.16	--	--	--	8.89	16.27	--
DPE-4	11/15/2016	--	--	--	--	9.94	--	--
DPE-4	2/16/2017	--	--	--	--	8.91	--	--
DPE-4	5/24/2017	17.82	--	--	--	9.48	8.34	--
DPE-4	7/11/2017	--	--	--	--	11.22	--	--
DPE-4	9/26/2017	25.25	--	--	--	12.19	13.06	--
DPE-4	12/11/2017	25.25	--	--	--	7.57	17.68	--
DPE-4	2/26/2018	25.25	--	--	--	9.67	15.58	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-4	6/11/2018	25.25	--	--	--	10.96	14.29	--
DPE-4	12/17/2018	25.25	--	--	--	9.35	15.90	--
DPE-4	9/23/2019	25.25	--	--	--	10.53	14.72	--
DPE-5	11/15/2016	--	--	--	--	7.01	--	--
DPE-5	2/16/2017	--	--	--	--	8.64	--	--
DPE-5	5/24/2017	17.28	--	--	--	9.83	7.45	--
DPE-5	7/11/2017	--	--	--	--	12.66	--	--
DPE-5	9/26/2017	25.91	--	--	--	13.77	12.14	--
DPE-5	12/11/2017	25.91	--	--	--	7.90	18.01	--
DPE-5	2/26/2018	25.91	--	--	--	10.04	15.87	--
DPE-5	6/11/2018	25.91	--	--	--	12.40	13.51	--
DPE-5	12/17/2018	25.91	--	--	--	9.76	16.15	--
DPE-5	9/23/2019	25.91	--	--	--	12.03	13.88	--
DPE-6	7/11/2017	--	--	--	--	13.98	--	--
DPE-6	6/11/2018	--	--	--	--	13.12	--	--
DPE-6	9/23/2019	--	12.10	--	0.01	12.11	--	--
DPE-6	9/16/2020	--	--	--	--	13.63	--	--
DPE-7	7/11/2017	--	13.97	--	0.39	14.36	--	--
DPE-7	6/11/2018	--	--	--	--	13.58	--	--
DPE-7	9/23/2019	--	--	--	--	13.01	--	--
DPE-7	9/16/2020	--	--	--	--	14.72	--	--
DPE-8	7/11/2017	--	--	--	--	18.96	--	--
DPE-8	6/11/2018	--	15.72	--	0.04	15.76	--	--
DPE-8	9/23/2019	--	--	--	--	11.51	--	--
DPE-8	9/16/2020	--	--	--	--	12.64	--	--
DPE-9	7/11/2017	--	--	--	--	18.39	--	--
DPE-9	6/11/2018	--	--	--	--	16.02	--	--
DPE-9	9/23/2019	--	--	--	--	12.91	--	--
DPE-10	7/11/2017	--	--	--	--	19.01	--	--
DPE-10	6/11/2018	--	--	--	--	16.19	--	--
DPE-10	12/17/2018	--	--	--	--	12.21	--	--
DPE-10	9/23/2019	--	--	--	--	13.00	--	--
DPE-10	9/1/2022	--	--	--	--	13.90	--	--
DPE-11	11/15/2016	--	11.25	--	0.06	11.31	--	--
DPE-11	2/16/2017	--	11.21	--	0.35	11.56	--	--
DPE-11	5/24/2017	23.12	--	--	--	13.11	10.01	--
DPE-11	7/11/2017	--	--	--	--	12.84	--	--
DPE-11	9/26/2017	25.08	--	--	--	--	--	--
DPE-11	12/11/2017	25.08	--	--	--	10.27	14.81	--
DPE-11	2/26/2018	25.08	--	--	--	11.91	13.17	--
DPE-11	6/11/2018	25.08	--	--	--	17.97	7.11	--
DPE-11	12/17/2018	25.08	--	--	--	10.36	14.72	--
DPE-11	9/23/2019	25.08	--	--	--	12.46	12.62	--
DPE-11	9/16/2020	25.08	13.90	11.18	0.17	14.07	11.15	--
DPE-11	9/1/2022	25.08	--	--	--	--	--	--
DPE-12	11/15/2016	--	--	--	--	8.91	--	--
DPE-12	2/16/2017	--	7.71	--	0.02	7.73	--	--
DPE-12	5/24/2017	15.46	11.38	4.08	0.33	11.71	4.01	--
DPE-12	7/11/2017	--	--	--	--	10.47	--	--
DPE-12	9/26/2017	24.72	--	--	--	12.85	11.87	--
DPE-12	12/11/2017	24.72	--	--	--	6.15	18.57	--
DPE-12	2/26/2018	24.72	--	--	--	8.88	15.84	--
DPE-12	6/11/2018	24.72	--	--	--	11.01	13.71	--
DPE-12	12/17/2018	24.72	--	--	--	7.98	16.74	--
DPE-12	9/23/2019	24.72	--	--	--	10.23	14.49	--
DPE-12	9/16/2020	24.72	--	--	--	11.40	13.32	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-13	11/15/2016	--	--	--	--	11.24	--	--
DPE-13	2/16/2017	--	--	--	--	11.28	--	--
DPE-13	5/24/2017	22.56	--	--	--	12.07	10.49	--
DPE-13	7/11/2017	--	--	--	--	13.51	--	--
DPE-13	9/26/2017	24.92	--	--	--	14.28	10.64	--
DPE-13	12/11/2017	24.92	--	--	--	9.69	15.23	--
DPE-13	2/26/2018	24.92	--	--	--	11.65	13.27	--
DPE-13	6/11/2018	24.92	--	--	--	11.40	13.52	--
DPE-13	12/17/2018	24.92	--	--	--	9.07	15.85	--
DPE-13	9/23/2019	24.92	--	--	--	10.68	14.24	--
DPE-13	9/1/2022	24.92	--	--	--	12.30	12.62	--
DPE-14	11/15/2016	--	--	--	--	2.50	--	--
DPE-14	2/16/2017	--	--	--	--	2.56	--	--
DPE-14	5/24/2017	5.12	--	--	--	4.97	0.15	--
DPE-14	7/11/2017	--	--	--	--	7.60	--	--
DPE-14	9/26/2017	20.67	9.45	11.22	0.03	9.48	11.21	--
DPE-14	12/11/2017	20.67	--	--	--	4.77	15.90	--
DPE-14	2/26/2018	20.67	--	--	--	4.45	16.22	--
DPE-14	6/11/2018	20.67	--	--	--	7.06	13.61	--
DPE-14	12/17/2018	20.67	--	--	--	2.31	18.36	--
DPE-14	9/23/2019	20.67	--	--	--	8.93	11.74	--
DPE-15	11/15/2016	--	--	--	--	6.81	--	--
DPE-15	2/16/2017	--	7.04	--	0.04	7.08	--	--
DPE-15	5/24/2017	14.16	7.9	6.26	0.21	8.11	6.22	--
DPE-15	9/26/2017	20.62	9.92	10.7	0.24	10.16	10.65	--
DPE-15	12/11/2017	20.62	7.55	13.07	0.02	7.57	13.07	--
DPE-15	2/26/2018	20.62	7.17	13.45	0.07	7.24	13.38	--
DPE-15	6/11/2018	20.62	8.72	11.9	0.08	8.80	11.88	--
DPE-15	12/17/2018	20.62	--	--	--	7.13	13.49	--
DPE-15	9/23/2019	20.62	8.15	12.47	0.06	8.21	12.46	--
DPE-16	11/15/2016	--	--	--	--	6.84	--	--
DPE-16	2/16/2017	--	--	--	--	5.77	--	--
DPE-16	5/24/2017	11.54	--	--	--	6.81	4.73	--
DPE-16	7/11/2017	--	--	--	--	8.26	--	--
DPE-16	9/26/2017	20.44	--	--	--	8.57	11.87	--
DPE-16	12/11/2017	20.44	--	--	--	4.87	15.57	--
DPE-16	2/26/2018	20.44	--	--	--	4.77	15.67	--
DPE-16	6/11/2018	20.44	--	--	--	6.65	13.79	--
DPE-16	12/17/2018	20.44	--	--	--	5.08	15.36	--
DPE-16	9/23/2019	20.44	--	--	--	6.29	14.15	--
DPE-17	11/15/2016	--	--	--	--	6.71	--	--
DPE-17	2/16/2017	--	--	--	--	6.93	--	--
DPE-17	5/24/2017	13.86	--	--	--	7.86	6.00	--
DPE-17	7/11/2017	--	--	--	--	9.26	--	--
DPE-17	9/26/2017	20.43	--	--	--	9.79	10.64	--
DPE-17	12/11/2017	20.43	--	--	--	7.62	12.81	--
DPE-17	2/26/2018	20.43	--	--	--	7.70	12.73	--
DPE-17	6/11/2018	20.43	--	--	--	8.90	11.53	--
DPE-17	12/17/2018	20.43	--	--	--	7.56	12.87	--
DPE-17	9/23/2019	20.43	--	--	--	8.27	12.16	--
DPE-18	11/15/2016	--	--	--	--	6.30	--	--
DPE-18	2/16/2017	--	6.06	--	0.01	6.07	--	--
DPE-18	5/24/2017	12.14	--	--	--	7.53	4.61	--
DPE-18	9/26/2017	20.18	--	--	--	9.42	10.76	--
DPE-18	12/11/2017	20.18	--	--	--	6.69	13.49	--
DPE-18	2/26/2018	20.18	--	--	--	7.26	12.92	--
DPE-18	6/11/2018	20.18	--	--	--	9.38	10.80	--
DPE-18	12/17/2018	20.18	--	--	--	6.98	13.20	--
DPE-18	9/23/2019	20.18	--	--	--	7.85	12.33	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-19	11/15/2016	--	--	--	--	7.40	--	--
DPE-19	2/16/2017	--	--	--	--	6.74	--	--
DPE-19	5/24/2017	13.48	--	--	--	8.17	5.31	--
DPE-19	7/11/2017	--	--	--	--	9.62	--	--
DPE-19	9/26/2017	21.98	--	--	--	11.11	10.87	--
DPE-19	12/11/2017	21.98	--	--	--	7.60	14.38	--
DPE-19	2/26/2018	21.98	--	--	--	7.73	14.25	--
DPE-19	6/11/2018	21.98	--	--	--	9.36	12.62	--
DPE-19	12/17/2018	21.98	--	--	--	6.92	15.06	--
DPE-19	9/23/2019	21.98	--	--	--	8.60	13.38	--
DPE-20	11/15/2016	--	--	--	--	7.38	--	--
DPE-20	2/16/2017	--	--	--	--	7.12	--	--
DPE-20	5/24/2017	14.24	--	--	--	8.02	6.22	--
DPE-20	7/11/2017	--	--	--	--	9.40	--	--
DPE-20	9/26/2017	20.49	--	--	--	10.02	10.47	--
DPE-20	12/11/2017	20.49	--	--	--	7.68	12.81	--
DPE-20	2/26/2018	20.49	--	--	--	7.88	12.61	--
DPE-20	6/11/2018	20.49	--	--	--	9.06	11.43	--
DPE-20	12/17/2018	20.49	--	--	--	7.69	12.80	--
DPE-20	9/23/2019	20.49	--	--	--	8.43	12.06	--
DPE-21	7/11/2017	--	--	--	--	8.37	--	--
DPE-21	9/23/2019	--	--	--	--	5.07	--	--
DPE-22	7/11/2017	--	--	--	--	9.39	--	--
DPE-22	6/11/2018	--	--	--	--	9.12	--	--
DPE-22	9/23/2019	--	--	--	--	8.24	--	--
DPE-23	7/11/2017	--	9.93	--	0.01	9.94	--	--
DPE-23	6/11/2018	--	--	--	--	9.52	--	--
DPE-23	9/23/2019	--	--	--	--	8.88	--	--
DPE-24	7/11/2017	--	--	--	--	10.25	--	--
DPE-24	6/11/2018	--	--	--	--	9.80	--	--
DPE-24	9/23/2019	--	--	--	--	8.50	--	--
DPE-25	7/8/2016	--	8.71	--	3.31	12.02	--	--
DPE-25	5/30/2017	--	7.45	--	4.51	11.96	--	--
DPE-25	7/11/2017	--	7.9	--	3.49	11.39	--	--
DPE-25	12/11/2017	--	7.42	--	0.29	7.71	--	--
DPE-25	6/11/2018	--	8.58	--	2.32	10.90	--	--
DPE-25	3/11/2019	--	7.44	--	0.06	7.50	--	--
DPE-25	6/12/2019	--	6.48	--	0.15	6.63	--	--
DPE-25	9/23/2019	--	8.60	--	0.07	8.67	--	--
DPE-25	12/4/2019	--	7.14	--	0.07	7.21	--	--
DPE-25	2/24/2020	--	--	--	--	5.32	--	--
DPE-25	6/12/2020	--	7.12	--	0.39	7.51	--	--
DPE-25	9/16/2020	--	10.46	--	0.5	10.96	--	--
DPE-25	5/24/2021	--	--	--	--	9.50	--	--
DPE-25	12/20/2021	--	--	--	--	4.55	--	--
DPE-26	7/8/2016	--	8.7	--	2.49	11.19	--	--
DPE-26	5/30/2017	--	7.42	--	4.44	11.86	--	--
DPE-26	7/11/2017	--	8.1	--	4.66	12.76	--	--
DPE-26	12/11/2017	--	5.08	--	8.03	13.11	--	--
DPE-26	6/11/2018	--	8.35	--	3.44	11.79	--	--
DPE-26	3/11/2019	--	7.46	--	1.2	8.66	--	--
DPE-26	6/12/2019	--	7.88	--	2.62	10.50	--	--
DPE-26	9/23/2019	--	8.07	--	1.85	9.92	--	--
DPE-26	12/4/2019	--	7.75	--	1.11	8.86	--	--
DPE-26	2/24/2020	--	6.27	--	1.45	7.72	--	--
DPE-26	6/12/2020	--	7.66	--	0.54	8.20	--	--
DPE-26	9/16/2020	--	10.32	--	0.23	10.55	--	--
DPE-26	12/2/2020	--	--	--	--	7.53	--	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-26	3/16/2021	--	9.17	--	0.04	9.21	--	
DPE-26	5/24/2021	--	--	--	--	10.03	--	
DPE-26	9/14/2021	--	--	--	--	11.38	--	
DPE-26	12/20/2021	--	7.42	--	0.06	7.48	--	
DPE-26	3/1/2022	--	--	--	--	5.24	--	
DPE-26	9/1/2022	--	9.30	--	0.1	9.40	--	
DPE-27	7/8/2016	--	8.89	--	1.72	10.61	--	--
DPE-27	7/11/2017	--	8.14	--	2.68	10.82	--	--
DPE-27	12/11/2017	--	5.28	--	5.02	10.30	--	--
DPE-27	6/11/2018	--	8.63	--	1.62	10.25	--	--
DPE-27	3/11/2019	--	7.30	--	2.04	9.34	--	--
DPE-27	6/12/2019	--	10.62	--	0.18	10.80	--	--
DPE-27	9/23/2019	--	--	--	--	8.44	--	--
DPE-27	12/4/2019	--	7.68	--	0.02	7.70	--	--
DPE-27	2/24/2020	--	7.04	--	0.07	7.11	--	--
DPE-27	6/12/2020	--	7.75	--	0.1	7.85	--	--
DPE-27	9/16/2020	--	--	--	--	10.13	--	--
DPE-27	12/2/2020	--	--	--	--	7.17	--	--
DPE-27	3/16/2021	--	9.08	--	0.01	9.09	--	--
DPE-27	5/24/2021	--	--	--	--	9.97	--	--
DPE-27	9/14/2021	--	--	--	--	11.18	--	--
DPE-27	12/20/2021	--	--	--	--	7.13	--	--
DPE-27	3/1/2022	--	--	--	--	5.18	--	--
DPE-27	9/1/2022	--	--	--	--	9.39	--	--
DPE-28	7/8/2016	--	8.79	--	1.41	10.20	--	--
DPE-28	7/11/2017	--	7.5	--	2.25	9.75	--	--
DPE-28	12/11/2017	--	4.94	--	0.31	5.25	--	--
DPE-28	6/11/2018	--	8.57	--	0.03	8.60	--	--
DPE-28	9/23/2019	--	--	--	--	8.04	--	--
DPE-28	12/4/2019	--	--	--	--	7.31	--	--
DPE-28	2/24/2020	--	--	--	--	6.36	--	--
DPE-28	6/12/2020	--	--	--	--	7.51	--	--
DPE-28	9/16/2020	--	--	--	--	9.61	--	--
DPE-28	12/2/2020	--	--	--	--	6.58	--	--
DPE-28	3/16/2021	--	--	--	--	8.50	--	--
DPE-28	5/24/2021	--	--	--	--	9.40	--	--
DPE-28	12/20/2021	--	--	--	--	6.17	--	--
DPE-28	3/1/2022	--	--	--	--	5.30	--	--
DPE-28	9/1/2022	--	--	--	--	8.85	--	--
DPE-29	11/15/2016	--	--	--	--	6.34	--	--
DPE-29	2/16/2017	--	--	--	--	5.80	--	--
DPE-29	5/24/2017	11.60	--	--	--	7.42	4.18	--
DPE-29	7/11/2017	--	--	--	--	7.73	--	--
DPE-29	9/26/2017	20.93	--	--	--	7.33	13.60	--
DPE-29	12/11/2017	20.93	--	--	--	5.82	15.11	--
DPE-29	2/26/2018	20.93	--	--	--	8.31	12.62	--
DPE-29	6/11/2018	20.93	--	--	--	8.60	12.33	--
DPE-29	12/17/2018	20.93	--	--	--	7.41	13.52	--
DPE-29	9/23/2019	20.93	--	--	--	8.10	12.83	--
DPE-29	3/16/2021	20.93	--	--	--	7.90	13.03	--
DPE-29	5/24/2021	20.93	--	--	--	8.88	12.05	--
DPE-29	3/1/2022	20.93	--	--	--	3.02	17.91	--
DPE-29	9/1/2022	20.93	--	--	--	8.81	12.12	--
DPE-30	11/15/2016	--	--	--	--	8.51	--	--
DPE-30	2/16/2017	--	--	--	--	8.14	--	--
DPE-30	5/24/2017	16.28	--	--	--	9.22	7.06	--
DPE-30	7/11/2017	--	--	--	--	10.11	--	--
DPE-30	9/26/2017	22.67	--	--	--	11.53	11.14	--
DPE-30	12/11/2017	22.67	--	--	--	7.32	15.35	--
DPE-30	2/26/2018	22.67	--	--	--	9.34	13.33	--
DPE-30	6/11/2018	22.67	--	--	--	10.44	12.23	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-30	12/17/2018	22.67	--	--	--	9.40	13.27	--
DPE-30	9/23/2019	22.67	--	--	--	10.20	12.47	--
DPE-30	12/2/2020	22.67	--	--	--	9.22	13.45	--
DPE-30	3/16/2021	22.67	--	--	--	10.86	11.81	--
DPE-30	5/24/2021	22.67	--	--	--	11.81	10.86	--
DPE-30	3/1/2022	22.67	--	--	--	7.32	15.35	--
DPE-30	9/1/2022	22.67	--	--	--	11.05	11.62	--
DPE-31	7/8/2016	--	9.99	--	0.11	10.10	--	--
DPE-31	7/11/2017	--	9.08	--	0.26	9.34	--	--
DPE-31	12/11/2017	--	--	--	--	5.82	--	--
DPE-31	6/11/2018	--	9.80	--	0.01	9.81	--	--
DPE-31	3/11/2019	--	--	--	--	8.20	--	--
DPE-31	12/4/2019	--	--	--	--	8.60	--	--
DPE-31	2/24/2020	--	--	--	--	6.95	--	--
DPE-31	6/12/2020	--	--	--	--	8.50	--	--
DPE-31	12/2/2020	--	--	--	--	7.41	--	--
DPE-31	3/16/2021	--	--	--	--	10.07	--	--
DPE-31	9/14/2021	--	--	--	--	12.73	--	--
DPE-31	12/20/2021	--	--	--	--	8.58	--	--
DPE-32	7/8/2016	--	9.32	--	2.29	11.61	--	--
DPE-32	5/30/2017	--	7.32	--	4.86	12.18	--	--
DPE-32	7/11/2017	--	8.21	--	4.7	12.91	--	--
DPE-32	12/11/2017	--	5.18	--	7.77	12.95	--	--
DPE-32	6/11/2018	--	9.18	--	2.02	11.20	--	--
DPE-32	3/11/2019	--	--	--	--	7.88	--	--
DPE-32	6/12/2019	--	8.66	--	2.58	11.24	--	--
DPE-32	9/23/2019	--	8.60	--	0.01	8.61	--	--
DPE-32	12/4/2019	--	8.12	--	2.86	10.98	--	--
DPE-32	2/24/2020	--	7.42	--	1.31	8.73	--	--
DPE-32	6/12/2020	--	8.17	--	0.78	8.95	--	--
DPE-32	12/2/2020	--	--	--	--	8.19	--	--
DPE-32	12/20/2021	--	--	--	--	6.48	--	--
DPE-33	11/15/2016	--	6.96	--	0.63	7.59	--	--
DPE-33	2/16/2017	--	6.64	--	0.45	7.09	--	--
DPE-33	5/24/2017	14.18	7.85	6.33	0.45	8.30	6.24	--
DPE-33	7/11/2017	--	9.25	--	0.43	9.68	--	--
DPE-33	9/26/2017	21.05	10.09	10.96	0.33	10.42	10.89	--
DPE-33	12/11/2017	21.05	5.55	15.5	0.05	5.60	15.49	--
DPE-33	2/26/2018	21.05	7.86	13.19	0.03	7.89	13.18	--
DPE-33	6/11/2018	21.05	9.16	11.89	0.04	9.20	11.88	--
DPE-33	12/17/2018	21.05	--	--	--	6.49	14.56	--
DPE-33	12/4/2019	21.05	--	--	--	8.35	12.70	--
DPE-33	2/24/2020	21.05	--	--	--	7.18	13.87	--
DPE-33	6/12/2020	21.05	--	--	--	8.41	12.64	--
DPE-33	12/2/2020	21.05	--	--	--	7.67	13.38	--
DPE-33	3/16/2021	21.05	--	--	--	9.43	11.62	--
DPE-33	5/24/2021	21.05	--	--	--	10.36	10.69	--
DPE-33	12/20/2021	21.05	--	--	--	5.93	15.12	--
DPE-33	3/1/2022	21.05	--	--	--	3.48	17.57	--
DPE-33	9/1/2022	21.05	--	--	--	9.90	11.15	--
DPE-34	11/15/2016	--	5.5	--	3.07	8.57	--	--
DPE-34	2/16/2017	--	4.43	--	4.5	8.93	--	--
DPE-34	5/16/2017	--	5.16	--	4.42	9.58	--	--
DPE-34	5/24/2017	17.86	5.69	12.17	4.15	9.84	8.02	--
DPE-34	7/11/2017	--	6.21	--	3.47	9.68	--	--
DPE-34	9/26/2017	20.62	8.72	11.9	0.54	9.26	11.79	--
DPE-34	12/11/2017	20.62	4.02	16.6	0.33	4.35	16.53	--
DPE-34	2/26/2018	20.62	6.14	14.48	0.28	6.42	14.42	--
DPE-34	6/11/2018	20.62	7.50	13.12	0.08	7.58	13.10	--
DPE-34	12/17/2018	20.62	--	--	--	5.68	14.94	--
DPE-34	12/4/2019	20.62	--	--	--	5.84	14.78	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-34	2/24/2020	20.62	--	--	--	5.04	15.58	--
DPE-34	6/12/2020	20.62	--	--	--	--	--	--
DPE-34	12/2/2020	20.62	--	--	--	--	--	--
DPE-34	3/16/2021	20.62	--	--	--	7.07	13.55	--
DPE-34	5/24/2021	20.62	--	--	--	9.81	10.81	--
DPE-34	12/20/2021	20.62	--	--	--	--	--	--
DPE-34	3/1/2022	20.62	--	--	--	4.43	16.19	--
DPE-34	9/1/2022	20.62	--	--	--	7.72	12.90	--
DPE-35	7/11/2016	--	8.82	--	2.48	11.30	--	--
DPE-35	5/30/2017	--	7.38	--	5.42	12.80	--	--
DPE-35	7/11/2017	--	7.93	--	5.56	13.49	--	--
DPE-35	12/11/2017	--	5.03	--	8.49	13.52	--	--
DPE-35	6/11/2018	--	8.60	--	2.92	11.52	--	--
DPE-35	3/11/2019	--	7.22	--	5.34	12.56	--	--
DPE-35	6/12/2019	--	8.43	--	4.75	13.18	--	--
DPE-35	9/23/2019	--	8.00	--	3.85	11.85	--	--
DPE-35	12/4/2019	--	8.20	--	0.31	8.51	--	--
DPE-35	2/24/2020	--	7.06	--	2.34	9.40	--	--
DPE-35	6/12/2020	--	7.87	--	1.88	9.75	--	--
DPE-35	12/2/2020	--	--	--	--	7.77	--	--
DPE-35	12/20/2021	--	--	--	--	8.09	--	--
DPE-36	7/11/2016	--	8.94	--	0.77	9.71	--	--
DPE-36	7/11/2017	--	7.69	--	1.69	9.38	--	--
DPE-36	12/11/2017	--	6.15	--	0.06	6.21	--	--
DPE-36	6/11/2018	--	--	--	--	8.66	--	--
DPE-36	3/11/2019	--	7.60	--	0.03	7.63	--	--
DPE-36	12/4/2019	--	--	--	--	7.82	--	--
DPE-36	2/24/2020	--	--	--	--	7.12	--	--
DPE-36	6/12/2020	--	7.79	--	0.02	7.81	--	--
DPE-36	12/2/2020	--	--	--	--	7.52	--	--
DPE-36	9/14/2021	--	--	--	--	11.54	--	--
DPE-36	12/20/2021	--	--	--	--	8.00	--	--
DPE-37	11/15/2016	--	--	--	--	6.62	--	--
DPE-37	2/16/2017	--	--	--	--	6.06	--	--
DPE-37	5/24/2017	12.12	--	--	--	7.11	5.01	--
DPE-37	7/11/2017	--	--	--	--	7.74	--	--
DPE-37	9/26/2017	20.80	--	--	--	9.21	11.59	--
DPE-37	12/11/2017	20.80	--	--	--	3.45	17.35	--
DPE-37	2/26/2018	20.80	--	--	--	6.88	13.92	--
DPE-37	6/11/2018	20.80	--	--	--	8.40	12.40	--
DPE-37	12/17/2018	20.80	--	--	--	7.21	13.59	--
DPE-37	12/2/2020	20.80	--	--	--	--	--	--
DPE-37	3/16/2021	20.80	--	--	--	8.54	12.26	--
DPE-37	5/24/2021	20.80	--	--	--	9.02	11.78	--
DPE-37	3/1/2022	20.80	--	--	--	4.83	15.97	--
DPE-37	9/1/2022	20.80	--	--	--	8.85	11.95	--
DPE-38	11/15/2016	--	4.65	--	1.7	6.35	--	--
DPE-38	2/16/2017	--	3.43	--	4.17	7.60	--	--
DPE-38	5/16/2017	--	3.69	--	5.66	9.35	--	--
DPE-38	5/24/2017	15.20	4.79	10.41	0.01	4.80	10.41	--
DPE-38	7/11/2017	--	--	--	--	5.32	--	--
DPE-38	9/26/2017	20.28	--	--	--	7.09	13.19	--
DPE-38	12/11/2017	20.28	--	--	--	2.87	17.41	--
DPE-38	2/26/2018	20.28	--	--	--	5.41	14.87	--
DPE-38	6/11/2018	20.28	--	--	--	6.57	13.71	--
DPE-38	12/17/2018	20.28	--	--	--	4.73	15.55	--
DPE-38	12/4/2019	20.28	--	--	--	5.62	14.66	--
DPE-38	2/24/2020	20.28	--	--	--	5.05	15.23	--
DPE-38	6/12/2020	20.28	--	--	--	--	--	--
DPE-38	12/2/2020	20.28	--	--	--	--	--	--
DPE-38	3/16/2021	20.28	--	--	--	5.46	14.82	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-38	5/24/2021	20.28	--	--	--	--	--	--
DPE-38	12/20/2021	20.28	--	--	--	3.60	16.68	--
DPE-38	3/1/2022	20.28	--	--	--	3.63	16.65	--
DPE-38	9/1/2022	20.28	--	--	--	6.90	13.38	--
DPE-39	11/15/2016	--	6.46	--	3.89	10.35	--	--
DPE-39	2/16/2017	--	6	--	5.99	11.99	--	--
DPE-39	5/16/2017	--	6.45	--	5.6	12.05	--	--
DPE-39	5/24/2017	23.98	6.74	17.24	7.36	14.10	15.77	--
DPE-39	7/11/2017	--	7.75	--	6.57	14.32	--	--
DPE-39	9/26/2017	20.96	9.82	11.14	2.22	12.04	10.70	--
DPE-39	12/11/2017	20.96	4.85	16.11	8.59	13.44	14.39	--
DPE-39	2/26/2018	20.96	7.06	13.9	5.81	12.87	12.74	--
DPE-39	6/11/2018	20.96	8.66	12.3	3.53	12.19	11.59	--
DPE-39	12/17/2018	20.96	7.30	13.66	3.66	10.96	12.93	--
DPE-39	3/11/2019	20.96	7.31	13.65	6	13.31	12.45	--
DPE-39	6/12/2019	21.69	7.37	14.32	5.03	12.40	13.31	--
DPE-39	9/23/2019	20.96	8.48	12.48	0.65	9.13	12.35	--
DPE-39	12/4/2019	20.96	7.95	13.01	1.67	9.62	12.68	--
DPE-39	2/24/2020	20.96	7.13	13.83	2.86	9.99	13.26	--
DPE-39	6/12/2020	20.96	8.07	12.89	1.58	9.65	12.57	--
DPE-39	12/2/2020	20.96	--	--	--	8.14	12.82	--
DPE-39	5/24/2021	20.96	--	--	--	--	--	--
DPE-39	9/14/2021	20.96	--	--	--	11.78	9.18	--
DPE-39	12/20/2021	20.96	--	--	--	6.73	14.23	--
DPE-39	11/8/2022	20.96	--	--	--	8.20	12.76	--
DPE-40	7/11/2016	--	8.75	--	1.7	10.45	--	--
DPE-40	7/11/2017	--	7.57	--	3.37	10.94	--	--
DPE-40	12/11/2017	--	4.82	--	6.89	11.71	--	--
DPE-40	6/11/2018	--	8.46	--	1.94	10.40	--	--
DPE-40	3/11/2019	--	7.41	--	3.37	10.78	--	--
DPE-40	6/12/2019	--	8.33	--	4.77	13.10	--	--
DPE-40	9/23/2019	--	8.00	--	1.65	9.65	--	--
DPE-40	12/4/2019	--	7.95	--	0.28	8.23	--	--
DPE-40	2/24/2020	--	6.62	--	3.42	10.04	--	--
DPE-40	6/12/2020	--	7.71	--	1.34	9.05	--	--
DPE-40	12/2/2020	--	--	--	--	7.56	--	--
DPE-40	11/8/2022	--	--	--	--	7.55	--	--
DPE-41	7/11/2016	--	9.29	--	1.42	10.71	--	--
DPE-41	7/11/2017	--	7.93	--	3.25	11.18	--	--
DPE-41	12/11/2017	--	5.37	--	6.61	11.98	--	--
DPE-41	6/11/2018	--	8.84	--	2.08	10.92	--	--
DPE-41	3/11/2019	--	7.60	--	3.43	11.03	--	--
DPE-41	6/12/2019	--	8.30	--	3.32	11.62	--	--
DPE-41	9/23/2019	--	8.32	--	2.02	10.34	--	--
DPE-41	12/4/2019	--	8.21	--	0.33	8.54	--	--
DPE-41	2/24/2020	--	7.58	--	0.02	7.60	--	--
DPE-41	6/12/2020	--	8.30	--	0.06	8.36	--	--
DPE-41	12/2/2020	--	--	--	--	7.79	--	--
DPE-42	11/15/2016	--	--	--	--	5.81	--	--
DPE-42	2/16/2017	--	--	--	--	5.00	--	--
DPE-42	5/24/2017	10.00	--	--	--	6.58	3.42	--
DPE-42	7/11/2017	--	--	--	--	8.78	--	--
DPE-42	9/26/2017	20.94	--	--	--	9.30	11.64	--
DPE-42	12/11/2017	20.94	--	--	--	5.27	15.67	--
DPE-42	2/26/2018	20.94	--	--	--	7.32	13.62	--
DPE-42	6/11/2018	20.94	--	--	--	8.69	12.25	--
DPE-42	12/17/2018	20.94	--	--	--	6.55	14.39	--
DPE-42	3/16/2021	20.94	--	--	--	8.82	12.12	--
DPE-42	5/24/2021	20.94	--	--	--	--	--	--
DPE-42	3/1/2022	20.94	--	--	--	4.80	16.14	--
DPE-42	9/1/2022	20.94	--	--	--	9.20	11.74	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-43	11/15/2016	--	5.07	--	2.68	7.75	--	--
DPE-43	2/16/2017	--	4.23	--	4.35	8.58	--	--
DPE-43	5/16/2017	--	4.57	--	5.96	10.53	--	--
DPE-43	5/24/2017	17.16	5.73	11.43	0.63	6.36	11.30	--
DPE-43	7/11/2017	--	6.84	--	0.02	6.86	--	--
DPE-43	9/26/2017	21.15	8.2	12.95	0.07	8.27	12.88	--
DPE-43	12/11/2017	21.15	--	--	--	3.12	18.03	--
DPE-43	2/26/2018	21.15	4.62	16.53	0.06	4.68	16.52	--
DPE-43	6/11/2018	21.15	6.67	14.48	0.13	6.80	14.45	--
DPE-43	12/17/2018	21.15	--	--	--	4.86	16.29	--
DPE-43	12/4/2019	21.15	5.60	15.55	0.38	5.98	15.47	--
DPE-43	2/24/2020	21.15	4.07	17.08	0.25	4.32	17.03	--
DPE-43	6/12/2020	21.15	5.71	15.44	0.42	6.13	15.36	--
DPE-43	12/2/2020	21.15	4.96	16.19	0.29	5.25	16.13	--
DPE-43	3/16/2021	21.15	4.72	16.43	0.54	5.26	16.32	--
DPE-43	5/24/2021	21.15	6.34	14.81	0.5	6.84	14.71	--
DPE-43	12/20/2021	21.15	3.58	17.57	0.16	3.74	17.54	--
DPE-43	3/1/2022	21.15	3.14	18.01	0.49	3.63	17.91	--
DPE-43	9/1/2022	21.15	--	--	--	17.20	3.95	--
DPE-43	11/8/2022	21.15	--	--	--	8.20	12.95	--
DPE-44	7/11/2017	--	--	--	--	6.60	--	--
DPE-44	12/11/2017	--	--	--	--	5.55	--	--
DPE-44	6/11/2018	--	--	--	--	6.12	--	--
DPE-44	3/16/2021	--	--	--	--	4.58	--	--
DPE-45	11/15/2016	--	6.65	--	0.37	7.02	--	--
DPE-45	2/16/2017	--	6.54	--	0.54	7.08	--	--
DPE-45	5/24/2017	14.16	7.41	6.75	0.79	8.20	6.59	--
DPE-45	7/11/2017	--	8.89	--	0.82	9.71	--	--
DPE-45	9/26/2017	21.10	9.95	11.15	0.68	10.63	11.01	--
DPE-45	12/11/2017	21.10	6.91	14.19	0.25	7.16	14.14	--
DPE-45	2/26/2018	21.10	7.36	13.74	0.6	7.96	13.60	--
DPE-45	6/11/2018	21.10	8.70	12.4	0.43	9.13	12.31	--
DPE-45	12/17/2018	21.10	6.90	14.2	0.31	7.21	14.14	--
DPE-45	12/4/2019	21.10	7.56	13.54	0.36	7.92	13.47	--
DPE-45	2/24/2020	21.10	6.36	14.74	0.35	6.71	14.67	--
DPE-45	6/12/2020	21.10	7.43	13.67	0.35	7.78	13.60	--
DPE-45	12/2/2020	21.10	6.92	14.18	0.38	7.30	14.10	--
DPE-45	3/16/2021	21.10	6.67	14.43	0.44	7.11	14.34	--
DPE-45	5/24/2021	21.10	8.05	13.05	0.44	8.49	12.96	--
DPE-45	12/20/2021	21.10	5.54	15.56	0.43	5.97	15.47	--
DPE-45	3/1/2022	21.10	3.22	17.88	0.49	3.71	17.78	--
DPE-45	9/1/2022	21.10	--	--	--	9.72	11.38	--
DPE-45	11/8/2022	21.10	--	--	--	8.80	12.30	--
DPE-46	7/8/2016	--	9.25	--	9.95	19.20	--	--
DPE-46	5/16/2017	--	7.33	--	6.22	13.55	--	--
DPE-46	7/11/2017	--	9.02	--	1.18	10.20	--	--
DPE-46	12/11/2017	--	5.71	--	0.55	6.26	--	--
DPE-46	6/11/2018	--	--	--	--	9.36	--	--
DPE-46	12/4/2019	--	--	--	--	8.49	--	--
DPE-46	2/24/2020	--	5.70	--	0.03	5.73	--	--
DPE-46	6/12/2020	--	8.38	--	0.01	8.39	--	--
DPE-46	12/2/2020	--	--	--	--	8.11	--	--
DPE-46	3/16/2021	--	--	--	--	8.14	--	--
DPE-46	5/24/2021	--	--	--	--	10.45	--	--
DPE-46	12/20/2021	--	--	--	--	8.04	--	--
DPE-47	11/15/2016	--	--	--	--	4.75	--	--
DPE-47	2/16/2017	--	--	--	--	3.57	--	--
DPE-47	5/24/2017	7.14	--	--	--	4.68	2.46	--
DPE-47	7/11/2017	--	--	--	--	6.06	--	--
DPE-47	9/26/2017	21.06	--	--	--	7.93	13.13	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-47	12/11/2017	21.06	--	--	--	3.47	17.59	--
DPE-47	2/26/2018	21.06	--	--	--	4.68	16.38	--
DPE-47	6/11/2018	21.06	--	--	--	6.31	14.75	--
DPE-47	12/17/2018	21.06	--	--	--	4.84	16.22	--
DPE-47	12/2/2020	21.06	--	--	--	4.92	16.14	--
DPE-47	3/16/2021	21.06	--	--	--	4.74	16.32	--
DPE-47	5/24/2021	21.06	--	--	--	6.22	14.84	--
DPE-47	3/1/2022	21.06	--	--	--	2.96	18.10	--
DPE-47	9/1/2022	21.06	--	--	--	8.15	12.91	--
DPE-48	7/8/2016	--	10.3	--	1.45	11.75	--	--
DPE-48	7/11/2017	--	9.96	--	2.19	12.15	--	--
DPE-48	12/11/2017	--	--	--	--	7.42	--	--
DPE-48	6/11/2018	--	--	--	--	10.16	--	--
DPE-48	12/4/2019	--	--	--	--	9.28	--	--
DPE-48	2/24/2020	--	--	--	--	8.60	--	--
DPE-48	6/12/2020	--	--	--	--	9.42	--	--
DPE-48	12/2/2020	--	--	--	--	9.01	--	--
DPE-48	3/16/2021	--	--	--	--	9.42	--	--
DPE-48	5/24/2021	--	--	--	--	10.36	--	--
DPE-48	12/20/2021	--	--	--	--	8.42	--	--
DPE-49	7/8/2016	--	9.4	--	3.14	12.54	--	--
DPE-49	5/16/2017	--	7.58	--	3.47	11.05	--	--
DPE-49	7/11/2017	--	8.5	--	3.88	12.38	--	--
DPE-49	12/11/2017	--	5.78	--	7.74	13.52	--	--
DPE-49	6/11/2018	--	9.08	--	2.62	11.70	--	--
DPE-49	3/11/2019	--	7.45	--	6.55	14.00	--	--
DPE-49	6/12/2019	--	8.12	--	2.68	10.80	--	--
DPE-49	9/23/2019	--	8.68	--	1.52	10.20	--	--
DPE-49	12/4/2019	--	8.58	--	0.64	9.22	--	--
DPE-49	2/24/2020	--	7.80	--	1.2	9.00	--	--
DPE-49	6/12/2020	--	8.54	--	1.01	9.55	--	--
DPE-49	12/2/2020	--	--	--	--	8.27	--	--
DPE-49	3/16/2021	--	--	--	--	10.20	--	--
DPE-49	5/24/2021	--	--	--	--	10.22	--	--
DPE-49	12/20/2021	--	--	--	--	9.07	--	--
DPE-50	7/8/2016	--	10.38	--	0.92	11.30	--	--
DPE-50	7/11/2017	--	--	--	--	9.87	--	--
DPE-50	12/11/2017	--	7.31	--	0.02	7.33	--	--
DPE-50	6/11/2018	--	--	--	--	10.26	--	--
DPE-50	12/4/2019	--	--	--	--	9.19	--	--
DPE-50	2/24/2020	--	--	--	--	7.98	--	--
DPE-50	6/12/2020	--	--	--	--	8.98	--	--
DPE-50	12/2/2020	--	--	--	--	8.80	--	--
DPE-50	3/16/2021	--	--	--	--	10.26	--	--
DPE-50	5/24/2021	--	--	--	--	11.28	--	--
DPE-50	9/14/2021	--	--	--	--	12.68	--	--
DPE-50	12/20/2021	--	--	--	--	8.72	--	--
DPE-51	7/8/2016	--	10.4	--	0.18	10.58	--	--
DPE-51	7/11/2017	--	9.46	--	0.24	9.70	--	--
DPE-51	6/11/2018	--	10.76	--	0.04	10.80	--	--
DPE-51	12/4/2019	--	--	--	--	9.80	--	--
DPE-51	2/24/2020	--	--	--	--	6.92	--	--
DPE-51	6/12/2020	--	--	--	--	9.25	--	--
DPE-51	12/2/2020	--	--	--	--	8.93	--	--
DPE-51	3/16/2021	--	--	--	--	9.65	--	--
DPE-51	12/20/2021	--	--	--	--	8.43	--	--
DPE-52	7/8/2016	--	9.65	--	2.8	12.45	--	--
DPE-52	5/15/2017	--	7.96	--	3.62	11.58	--	--
DPE-52	7/11/2017	--	9.13	--	0.07	9.20	--	--
DPE-52	12/11/2017	--	6.98	--	0.02	7.00	--	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-52	6/11/2018	--	10.19	--	0.14	10.33	--	--
DPE-52	12/4/2019	--	8.92	--	0.26	9.18	--	--
DPE-52	2/24/2020	--	8.21	--	0.23	8.44	--	--
DPE-52	6/12/2020	--	8.90	--	0.6	9.50	--	--
DPE-52	12/2/2020	--	8.38	--	0.55	8.93	--	--
DPE-52	3/16/2021	--	9.96	--	0.31	10.27	--	--
DPE-52	5/24/2021	--	10.97	--	0.44	11.41	--	--
DPE-52	12/20/2021	--	--	--	--	9.55	--	--
DPE-53	11/15/2016	--	--	--	--	7.19	--	--
DPE-53	2/16/2017	--	--	--	--	6.76	--	--
DPE-53	5/24/2017	13.52	--	--	--	7.97	5.55	--
DPE-53	7/11/2017	--	--	--	--	8.37	--	--
DPE-53	9/26/2017	21.15	--	--	--	10.14	11.01	--
DPE-53	12/11/2017	21.15	--	--	--	6.07	15.08	--
DPE-53	2/26/2018	21.15	--	--	--	7.75	13.40	--
DPE-53	6/11/2018	21.15	--	--	--	8.95	12.20	--
DPE-53	12/17/2018	21.15	--	--	--	7.68	13.47	--
DPE-54	7/11/2016	--	9.86	--	2.33	12.19	--	--
DPE-54	5/30/2017	--	8	--	6.03	14.03	--	--
DPE-54	7/11/2017	--	8.86	--	2.87	11.73	--	--
DPE-54	12/11/2017	--	6.94	--	1.88	8.82	--	--
DPE-54	6/11/2018	--	9.92	--	0.09	10.01	--	--
DPE-54	3/11/2019	--	8.89	--	0.13	9.02	--	--
DPE-54	12/4/2019	--	9.11	--	0.15	9.26	--	--
DPE-54	2/24/2020	--	8.11	--	1.06	9.17	--	--
DPE-54	6/12/2020	--	--	--	--	9.16	--	--
DPE-54	12/2/2020	--	8.25	--	1.6	9.85	--	--
DPE-54	3/16/2021	--	8.47	--	0.01	8.48	--	--
DPE-54	5/24/2021	--	9.82	--	0.76	10.58	--	--
DPE-54	9/1/2022	--	20.02	--	2.08	22.10	--	--
DPE-54	11/8/2022	--	--	--	--	8.42	--	--
DPE-55	11/15/2016	--	--	--	--	6.13	--	--
DPE-55	2/16/2017	--	--	--	--	4.67	--	--
DPE-55	5/24/2017	9.34	--	--	--	7.78	1.56	--
DPE-55	7/11/2017	--	--	--	--	9.75	--	--
DPE-55	9/26/2017	21.62	--	--	--	10.91	10.71	--
DPE-55	12/11/2017	21.62	--	--	--	6.73	14.89	--
DPE-55	2/26/2018	21.62	--	--	--	7.13	14.49	--
DPE-55	6/11/2018	21.62	--	--	--	9.18	12.44	--
DPE-55	12/2/2020	21.62	--	--	--	7.64	13.98	--
DPE-55	3/16/2021	21.62	--	--	--	7.82	13.80	--
DPE-55	5/24/2021	21.62	--	--	--	8.49	13.13	--
DPE-55	3/1/2022	21.62	--	--	--	5.18	16.44	--
DPE-55	9/1/2022	21.62	--	--	--	10.08	11.54	--
DPE-56	7/11/2016	--	9.81	--	3.19	13.00	--	--
DPE-56	5/15/2017	--	7.98	--	5.19	13.17	--	--
DPE-56	7/11/2017	--	9.44	--	0.59	10.03	--	--
DPE-56	12/11/2017	--	7.37	--	0.39	7.76	--	--
DPE-56	6/11/2018	--	10.15	--	0.17	10.32	--	--
DPE-56	12/4/2019	--	8.58	--	3.47	12.05	--	--
DPE-56	2/24/2020	--	8.55	--	0.27	8.82	--	--
DPE-56	6/12/2020	--	9.21	--	0.15	9.36	--	--
DPE-56	12/2/2020	--	8.62	--	0.25	8.87	--	--
DPE-56	3/16/2021	--	--	--	--	8.58	--	--
DPE-56	5/24/2021	--	10.00	--	0.01	10.01	--	--
DPE-56	12/20/2021	--	--	--	--	9.43	--	--
DPE-56	9/1/2022	--	10.75	--	0.1	10.85	--	--
DPE-57	11/15/2016	--	6.94	--	2.78	9.72	--	--
DPE-57	2/16/2017	--	6.65	--	3.17	9.82	--	--
DPE-57	5/15/2017	--	7.6	--	3.2	10.80	--	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DPE-57	5/24/2017	19.64	8.3	11.34	1.38	9.68	11.06	--
DPE-57	7/11/2017	--	--	--	--	8.87	--	--
DPE-57	9/26/2017	21.46	10.01	11.45	0.35	10.36	11.38	--
DPE-57	12/11/2017	21.46	6.48	14.98	0.25	6.73	14.93	--
DPE-57	2/26/2018	21.46	8.19	13.27	0.47	8.66	13.18	--
DPE-57	6/11/2018	21.46	9.40	12.06	0.31	9.71	12.00	--
DPE-57	12/4/2019	21.46	8.49	12.97	0.77	9.26	12.82	--
DPE-57	2/24/2020	21.46	7.77	13.69	0.83	8.60	13.52	--
DPE-57	6/12/2020	21.54	8.43	13.11	0.87	9.30	12.94	--
DPE-57	12/2/2020	21.46	7.88	13.58	0.67	8.55	13.45	--
DPE-57	3/16/2021	21.46	8.35	13.11	0.67	9.02	12.98	--
DPE-57	5/24/2021	21.46	9.14	12.32	0.61	9.75	12.20	--
DPE-57	9/14/2021	21.46	10.75	10.71	0.1	10.85	10.69	--
DPE-57	12/20/2021	21.46	--	--	--	--	--	--
DPE-57	3/1/2022	21.46	5.38	16.08	0.18	5.56	16.04	--
DPE-57	9/1/2022	21.46	--	--	--	8.72	12.74	--
DPE-57	11/8/2022	21.46	--	--	--	8.40	13.06	--
HA-1	1/27/1993	19.50	--	--	--	5.94	13.56	--
HA-1	3/12/1993	19.50	--	--	--	8.54	10.96	--
HA-1	4/14/1993	19.50	--	--	--	6.47	13.03	--
HA-1	12/15/1993	19.50	--	--	--	5.54	13.96	--
HA-1	11/4/1994	19.50	--	--	--	10.30	9.20	--
HA-1	2/22/1995	19.50	--	--	--	5.11	14.39	--
HA-1	6/16/1995	19.50	--	--	--	8.33	11.17	--
HA-1	10/20/1995	19.50	--	--	--	5.48	14.02	--
HA-1	4/4/1996	19.50	--	--	--	5.81	13.69	--
HA-1	4/16/1996	19.50	--	--	--	5.78	13.72	--
HA-1	5/1/1997	19.50	--	--	--	5.59	13.91	--
HA-1	9/17/1997	19.50	--	--	--	5.50	14.00	--
HA-1	4/29/1998	19.50	--	--	--	5.83	13.67	--
HA-1	5/24/2000	19.50	--	--	--	6.20	13.30	--
HA-1	5/23/2001	19.50	--	--	--	6.30	13.20	--
HA-1	6/4/2002	19.50	--	--	--	6.40	13.10	--
HA-1	5/28/2003	19.50	--	--	--	6.45	13.05	--
HA-1	6/15/2004	19.50	--	--	--	5.80	13.70	--
HA-1	6/22/2005	19.50	--	--	--	5.77	13.73	--
HA-1	6/5/2006	19.50	--	--	--	5.00	14.50	--
HA-1	10/23/2006	19.50	--	--	--	5.97	13.53	--
HA-1	3/14/2007	20.76	--	--	--	3.42	17.34	--
HA-1	9/10/2007	20.76	--	--	--	4.46	16.30	--
HA-1	11/28/2007	20.76	--	--	--	7.32	13.44	13.44
HA-1	12/13/2007	20.76	--	--	--	3.83	16.93	16.93
HA-1	1/21/2008	20.76	--	--	--	3.87	16.89	16.89
HA-1	2/24/2008	20.76	--	--	--	4.46	16.30	16.30
HA-1	3/24/2008	20.76	--	--	--	3.06	17.70	17.70
HA-1	6/2/2008	20.76	--	--	--	4.83	15.93	--
HA-1	8/25/2008	20.76	--	--	--	3.33	17.43	17.43
HA-1	2/18/2009	20.76	--	--	Not Monitored	--	--	NM
HA-1	8/25/2009	20.76	--	--	Not Monitored	--	--	NM
HA-1	3/22/2010	20.76	--	--	--	3.94	16.82	16.82
HA-1	8/23/2010	20.76	--	--	--	6.68	14.08	14.08
HA-1	2/7/2011	20.76	--	--	--	3.88	16.88	--
HA-1	5/27/2011	20.76	--	--	--	3.76	17.00	--
HA-1	8/8/2011	20.76	--	--	--	6.10	14.66	--
HA-1	11/14/2011	20.76	--	--	--	4.01	16.75	--
HA-1	2/20/2012	20.76	--	--	--	3.01	17.75	--
HA-1	8/22/2012	20.76	--	--	--	7.42	13.34	--
HA-1	11/5/2012	20.76	--	--	--	2.98	17.78	--
HA-1	1/28/2013	20.76	--	--	--	3.17	17.59	--
HA-1	5/9/2013	20.76	--	--	--	4.37	16.39	--
HA-1	8/19/2013	20.76	--	--	--	7.83	12.93	--
HA-1	11/25/2013	20.76	--	--	--	3.61	17.15	--
HA-1	2/14/2014	20.76	--	--	--	2.12	18.64	--
HA-1	5/5/2014	20.76	--	--	--	3.24	17.52	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-1	8/19/2014	Decommissioned Well						
HA-2	1/27/1993	18.17	--	--	--	5.80	12.37	--
HA-2	4/14/1993	18.17	--	--	--	7.12	11.05	--
HA-2	12/15/1993	18.17	--	--	--	7.84	10.33	--
HA-2	11/4/1994	18.17	--	--	--	8.45	9.72	--
HA-2	2/22/1995	18.17	--	--	--	6.39	11.78	--
HA-2	6/16/1995	18.17	--	--	--	7.03	11.14	--
HA-2	10/20/1995	18.17	--	--	--	7.29	10.88	--
HA-2	4/4/1996	18.17	--	--	--	5.43	12.74	--
HA-2	4/16/1996	18.17	--	--	--	5.17	13.00	--
HA-2	4/2/1997	18.17	--	--	--	6.80	11.37	--
HA-2	5/1/1997	18.17	--	--	--	6.98	11.19	--
HA-2	9/18/1997	18.17	--	--	--	7.34	10.83	--
HA-2	4/30/1998	18.17	--	--	--	6.74	11.43	--
HA-2	7/30/1999	18.17	--	--	--	7.03	11.14	--
HA-2	5/23/2000	18.17	--	--	--	6.94	11.23	--
HA-2	5/23/2001	18.17	--	--	--	7.50	10.67	--
HA-2	6/4/2002	18.17	--	--	--	6.45	11.72	--
HA-2	5/27/2003	18.17	--	--	sheen	7.40	10.77	--
HA-2	6/16/2004	18.17	--	--	--	7.84	10.33	--
HA-2	6/21/2005	18.17	--	--	--	6.41	11.76	--
HA-2	6/5/2006	18.17	--	--	--	6.22	11.95	--
HA-2	10/23/2006	18.17	--	--	--	7.84	10.33	--
HA-2	3/14/2007	21.09	--	--	--	5.69	15.40	--
HA-2	9/10/2007	21.09	--	--	--	7.89	13.20	--
HA-2	11/28/2007	21.09	--	--	--	7.53	13.56	13.56
HA-2	12/13/2007	21.09	6.95	14.14	0.36	7.31	14.05	14.32
HA-2	1/21/2008	21.09	--	--	--	6.35	14.74	14.74
HA-2	2/24/2008	21.09	--	--	--	6.31	14.78	14.78
HA-2	3/24/2008	21.09	--	--	--	6.65	14.44	14.44
HA-2	6/2/2008	21.09	--	--	--	7.12	13.97	--
HA-2	8/25/2008	21.09	--	--	--	7.77	13.32	13.32
HA-2	2/18/2009	21.09	--	--	Not Monitored	--	--	NM
HA-2	8/25/2009	21.09	--	--	Not Monitored	--	--	NM
HA-2	3/22/2010	21.09	--	--	--	5.93	15.16	15.16
HA-2	8/23/2010	21.09	--	--	--	6.61	14.48	14.48
HA-2	2/7/2011	21.09	--	--	--	6.20	14.89	--
HA-2	5/27/2011	21.09	--	--	--	6.35	14.74	--
HA-2	8/8/2011	21.09	--	--	--	7.22	13.87	--
HA-2	11/14/2011	21.09	--	--	--	7.70	13.39	--
HA-2	2/20/2012	21.09	--	--	--	6.10	14.99	--
HA-2	8/22/2012	21.09	--	--	--	7.29	13.80	--
HA-2	11/5/2012	21.09	--	--	--	7.37	13.72	--
HA-2	1/28/2013	21.09	--	--	--	5.42	15.67	--
HA-2	5/9/2013	21.09	--	--	--	6.54	14.55	--
HA-2	8/19/2013	21.09	--	--	--	7.66	13.43	--
HA-2	11/25/2013	21.09	--	--	--	4.56	16.53	--
HA-2	2/14/2014	21.09	--	--	--	6.25	14.84	--
HA-2	5/5/2014	21.09	--	--	--	5.04	16.05	--
HA-2	8/19/2014	Decommissioned Well						
HA-3	1/27/1993	21.03	--	--	--	8.65	12.38	--
HA-3	3/12/1993	21.03	--	--	--	9.01	12.02	--
HA-3	4/14/1993	21.03	--	--	--	8.61	12.42	--
HA-3	12/15/1993	21.03	--	--	--	9.22	11.81	--
HA-3	11/4/1994	21.03	--	--	--	10.26	10.77	--
HA-3	2/22/1995	21.03	--	--	--	8.35	12.68	--
HA-3	6/16/1995	21.03	--	--	--	9.31	11.72	--
HA-3	10/20/1995	21.03	--	--	--	9.46	11.57	--
HA-3	4/4/1996	21.03	--	--	--	7.95	13.08	--
HA-3	4/16/1996	21.03	--	--	--	8.10	12.93	--
HA-3	4/2/1997	21.03	--	--	--	6.70	14.33	--
HA-3	5/1/1997	21.03	--	--	--	8.44	12.59	--
HA-3	9/18/1997	21.03	--	--	--	9.34	11.69	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-3	4/30/1998	21.03	--	--	--	9.20	11.83	--
HA-3	5/23/2000	21.03	--	--	--	9.25	11.78	--
HA-3	5/23/2001	21.03	--	--	--	9.18	11.85	--
HA-3	6/4/2002	21.03	--	--	--	9.07	11.96	--
HA-3	5/27/2003	21.03	--	--	--	9.30	11.73	--
HA-3	6/22/2005	21.03	--	--	--	8.94	12.09	--
HA-3	6/5/2006	21.03	--	--	--	8.91	12.12	--
HA-3	10/23/2006	21.03	--	--	--	9.66	11.37	--
HA-3	3/14/2007	21.09	--	--	--	5.42	15.67	--
HA-3	9/10/2007	21.09	--	--	--	6.70	14.39	--
HA-3	11/28/2007	21.09	--	--	--	6.91	14.18	14.18
HA-3	12/13/2007	21.09	5.90	15.19	0.90	6.80	14.97	15.64
HA-3	1/21/2008	21.09	--	--	--	5.96	15.13	15.13
HA-3	2/24/2008	21.09	--	--	--	5.77	15.32	15.32
HA-3	3/24/2008	21.09	--	--	--	6.07	15.02	15.02
HA-3	6/2/2008	21.09	--	--	--	6.36	14.73	--
HA-3	8/25/2008	21.09	--	--	--	6.30	14.79	14.79
HA-3	2/18/2009	21.09			Not Monitored			NM
HA-3	8/25/2009	21.09			Not Monitored			NM
HA-3	3/22/2010	21.09	--	--	--	5.44	15.65	16.65
HA-3	8/23/2010	21.09	--	--	--	6.34	14.75	14.75
HA-3	2/7/2011	21.09	--	--	--	5.31	15.78	--
HA-3	5/27/2011	21.09	--	--	--	5.67	15.42	--
HA-3	8/8/2011	21.09	--	--	--	6.45	14.64	--
HA-3	11/14/2011	21.09	--	--	--	6.33	14.76	--
HA-3	2/20/2012	21.09	--	--	--	5.20	15.89	--
HA-3	8/22/2012	21.09	--	--	--	6.56	14.53	--
HA-3	11/5/2012	21.09	--	--	--	5.41	15.68	--
HA-3	1/28/2013	21.09	--	--	--	5.47	15.62	--
HA-3	5/9/2013	21.09	--	--	--	5.97	15.12	--
HA-3	8/19/2013	21.09	--	--	--	6.60	14.49	--
HA-3	11/25/2013	21.09	--	--	--	4.07	17.02	--
HA-3	2/14/2014	21.09	--	--	--	4.68	16.41	--
HA-3	5/5/2014	21.09	--	--	--	4.66	16.43	--
HA-3	8/19/2014				Decommissioned Well			
HA-4	1/27/1993	20.24	--	--	--	7.68	12.56	--
HA-4	3/12/1993	20.24	--	--	--	8.56	11.68	--
HA-4	4/14/1993	20.24	--	--	--	8.02	12.22	--
HA-4	12/15/1993	20.24	--	--	--	8.41	11.83	--
HA-4	11/4/1994	20.24	--	--	--	10.14	10.10	--
HA-4	2/22/1995	20.24	--	--	--	7.09	13.15	--
HA-4	6/16/1995	20.24	--	--	--	8.78	11.46	--
HA-4	10/20/1995	20.24	--	--	--	8.54	11.70	--
HA-4	4/4/1996	20.24	--	--	--	7.68	12.56	--
HA-4	4/16/1996	20.24	--	--	--	7.11	13.13	--
HA-4	4/2/1997	20.24	--	--	--	8.00	12.24	--
HA-4	5/1/1997	20.24	--	--	--	5.49	14.75	--
HA-4	9/18/1997	20.24	--	--	--	7.70	12.54	--
HA-4	4/30/1998	20.24	--	--	--	8.67	11.57	--
HA-4	5/23/2000	20.24	--	--	--	7.35	12.89	--
HA-4	5/23/2001	20.24	--	--	--	8.95	11.29	--
HA-4	6/4/2002	20.24	--	--	--	6.45	13.79	--
HA-4	5/27/2003	20.24	--	--	--	8.64	11.60	--
HA-4	6/16/2004	20.24	--	--	--	8.67	11.57	--
HA-4	6/22/2005	20.24	--	--	--	8.58	11.66	--
HA-4	6/5/2006	20.24	--	--	--	8.04	12.20	--
HA-4	10/23/2006	20.24	--	--	--	9.00	11.24	--
HA-4	3/14/2007	21.05	--	--	--	5.06	15.99	--
HA-4	9/10/2007	21.05	--	--	--	6.77	14.28	--
HA-4	11/28/2007	21.05	--	--	--	5.42	15.63	15.63
HA-4	12/13/2007	21.05	--	--	--	6.20	14.85	14.85
HA-4	1/21/2008	21.05	--	--	--	5.08	15.97	15.97
HA-4	2/24/2008	21.05	--	--	--	5.78	15.27	15.27
HA-4	3/24/2008	21.05	--	--	--	5.15	15.90	15.90

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-4	6/2/2008	21.05	--	--	--	6.37	14.68	--
HA-4	8/25/2008	21.05	--	--	--	4.15	16.90	16.90
HA-4	2/18/2009	21.05			Not Monitored			NM
HA-4	8/25/2009	21.05			Not Monitored			NM
HA-4	3/22/2010	21.05	--	--	--	5.69	15.36	15.36
HA-4	8/23/2010	21.05	--	--	--	6.75	14.30	14.30
HA-4	2/7/2011	21.05	--	--	--	5.17	15.88	--
HA-4	5/27/2011	21.05	--	--	--	5.61	15.44	--
HA-4	8/8/2011	21.05	--	--	--	6.63	14.42	--
HA-4	11/14/2011	21.05	--	--	--	4.71	16.34	--
HA-4	2/20/2012	21.05	--	--	--	4.90	16.15	--
HA-4	8/22/2012	21.05	--	--	--	10.72	10.33	--
HA-4	11/5/2012	21.05	--	--	--	3.98	17.07	--
HA-4	1/28/2013	21.05	--	--	--	3.54	17.51	--
HA-4	5/9/2013	21.05	--	--	--	6.08	14.97	--
HA-4	8/19/2013	21.05	--	--	--	6.88	14.17	--
HA-4	11/25/2013	21.05	--	--	--	5.83	15.22	--
HA-4	2/14/2014	21.05	--	--	--	3.65	17.40	--
HA-4	5/5/2014	21.05	--	--	--	4.84	16.21	--
HA-4	8/19/2014				Decommissioned Well			
HA-5	1/27/1993	18.07	--	--	--	4.50	13.57	--
HA-5	3/12/1993	18.07	--	--	--	6.22	11.85	--
HA-5	4/14/1993	18.07	--	--	--	5.13	12.94	--
HA-5	12/15/1993	18.07	--	--	--	6.39	11.68	--
HA-5	11/4/1994	18.07	--	--	--	7.86	10.21	--
HA-5	2/22/1995	18.07	--	--	--	3.67	14.40	--
HA-5	6/16/1995	18.07	--	--	--	6.70	11.37	--
HA-5	10/20/1995	18.07	--	--	--	6.41	11.66	--
HA-5	4/4/1996	18.07	--	--	--	4.88	13.19	--
HA-5	4/16/1996	18.07	--	--	--	4.91	13.16	--
HA-5	5/1/1997	18.07	--	--	--	5.04	13.03	--
HA-5	9/18/1997	18.07	--	--	--	5.90	12.17	--
HA-5	5/1/1998	18.07	--	--	--	5.98	12.09	--
HA-5	7/29/1999	18.07	--	--	--	6.53	11.54	--
HA-5	5/23/2000	18.07	--	--	--	6.22	11.85	--
HA-5	5/22/2001	18.07	--	--	--	6.09	11.98	--
HA-5	6/5/2002	18.07	--	--	--	6.08	11.99	--
HA-5	11/24/2002	21.13	--	--	--	6.80	14.33	14.33
HA-5	1/17/2003	21.13	4.37	16.76	0.00	4.37	16.76	16.76
HA-5	1/20/2003	21.13	--	--	--	4.58	16.55	16.55
HA-5	1/31/2003	21.13	--	--	--	4.49	16.64	16.64
HA-5	2/7/2003	21.13	--	--	--	4.46	16.67	16.67
HA-5	2/12/2003	21.13	--	--	--	4.93	16.20	16.20
HA-5	2/18/2003	21.13	--	--	--	5.30	15.83	15.83
HA-5	2/21/2003	21.13	--	--	--	5.14	15.99	15.99
HA-5	2/24/2003	21.13	--	--	--	5.23	15.90	15.90
HA-5	3/4/2003	21.13	--	--	--	5.55	15.58	15.58
HA-5	3/12/2003	21.13	--	--	--	5.24	15.89	15.89
HA-5	3/14/2003	21.13	5.25	15.88	0.01	5.26	15.88	15.89
HA-5	3/26/2003	21.13	--	--	--	4.41	16.72	16.72
HA-5	3/28/2003	21.13	--	--	--	4.98	16.15	16.15
HA-5	4/2/2003	21.13	--	--	--	5.00	16.13	16.13
HA-5	4/4/2003	21.13	--	--	--	5.44	15.69	15.69
HA-5	4/8/2003	21.13	--	--	--	5.49	15.64	15.64
HA-5	4/11/2003	21.13	--	--	--	5.53	15.60	15.60
HA-5	4/15/2003	21.13	--	--	--	5.06	16.07	16.07
HA-5	4/17/2003	21.13	--	--	--	5.70	15.43	15.43
HA-5	4/22/2003	21.13	--	--	--	5.54	15.59	15.59
HA-5	4/25/2003	21.13	--	--	--	5.92	15.21	15.21
HA-5	5/2/2003	21.13	--	--	--	5.98	15.15	15.15
HA-5	5/6/2003	21.13	--	--	--	6.02	15.11	15.11
HA-5	5/9/2003	21.13	--	--	--	6.34	14.79	14.79
HA-5	5/23/2003	21.13	--	--	--	6.95	14.18	14.18
HA-5	5/28/2003	21.13	--	--	--	6.85	14.28	14.28

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-5	6/13/2003	21.13	--	--	--	7.22	13.91	13.91
HA-5	6/18/2003	21.13	--	--	--	7.16	13.97	13.97
HA-5	6/27/2003	21.13	--	--	--	7.14	13.99	13.99
HA-5	7/7/2003	21.13	--	--	--	7.47	13.66	13.66
HA-5	7/16/2003	21.13	--	--	--	7.57	13.56	13.56
HA-5	7/31/2003	21.13	7.82	13.31	0.01	7.83	13.31	13.32
HA-5	8/5/2003	21.13	--	--	--	7.90	13.23	13.23
HA-5	8/11/2003	21.13	--	--	--	9.01	12.12	12.12
HA-5	8/22/2003	21.13	9.24	11.89	0.01	9.25	11.89	11.90
HA-5	8/26/2003	21.13	--	--	--	8.19	12.94	12.94
HA-5	9/2/2003	21.13	--	--	--	8.48	12.65	12.65
HA-5	9/9/2003	21.13	--	--	--	8.93	12.20	12.20
HA-5	9/19/2003	21.13	8.80	12.33	0.01	8.81	12.33	12.34
HA-5	10/14/2003	21.13			Not Monitored			--
HA-5	11/20/2003	21.13			Not Monitored			--
HA-5	12/3/2003	21.13	--	--	--	4.44	16.69	16.69
HA-5	1/19/2004	21.13	--	--	--	3.99	17.14	17.14
HA-5	2/24/2004	21.13	--	--	--	5.26	15.87	15.87
HA-5	3/15/2004	21.13	--	--	--	6.11	15.02	15.02
HA-5	4/19/2004	21.13	--	--	--	6.62	14.51	14.51
HA-5	5/17/2004	21.13	--	--	--	7.15	13.98	13.98
HA-5	6/16/2004	21.13	--	--	--	7.01	14.12	--
HA-5	6/22/2004	21.13	--	--	--	6.98	14.15	14.15
HA-5	8/18/2004	21.13	8.10	13.03	0.01	8.11	13.03	13.04
HA-5	9/21/2004	21.13	--	--	--	6.97	14.16	14.16
HA-5	10/19/2004	21.13	--	--	--	6.28	14.85	14.85
HA-5	11/23/2004	21.13	--	--	--	6.52	14.61	14.61
HA-5	12/21/2004	21.13	--	--	--	4.56	16.57	16.57
HA-5	1/13/2005	21.13	--	--	--	5.84	15.29	15.29
HA-5	4/28/2005	21.13	--	--	--	4.88	16.25	16.25
HA-5	6/1/2005	21.13	--	--	--	5.17	15.96	15.96
HA-5	6/20/2005	21.13	--	--	--	5.82	15.31	--
HA-5	6/29/2005	21.13	--	--	--	6.59	14.54	14.54
HA-5	7/20/2005	21.13	--	--	--	7.00	14.13	14.13
HA-5	8/22/2005	21.13	--	--	--	7.20	13.93	13.93
HA-5	9/12/2005	21.13	--	--	--	7.82	13.31	13.31
HA-5	10/12/2005	21.13	--	--	--	8.35	12.78	12.78
HA-5	11/21/2005	21.13	6.02	15.11	0.01	6.03	15.11	15.12
HA-5	12/27/2005	21.13			Not Monitored			NM
HA-5	1/30/2006	21.13	--	--	--	6.10	15.03	15.03
HA-5	2/16/2006	21.13	--	--	--	3.97	17.16	17.16
HA-5	3/13/2006	21.13	--	--	--	4.94	16.19	16.19
HA-5	4/18/2006	21.13	--	--	--	5.28	15.85	15.85
HA-5	5/12/2006	21.13	--	--	--	5.70	15.43	15.43
HA-5	6/5/2006	21.13	--	--	--	5.42	15.71	--
HA-5	6/9/2006	21.13	--	--	--	5.31	15.82	15.82
HA-5	7/13/2006	21.13	--	--	--	6.39	14.74	14.74
HA-5	8/16/2006	21.13	--	--	--	7.35	13.78	13.78
HA-5	9/19/2006	21.13	--	--	--	7.80	13.33	13.33
HA-5	10/13/2006	21.13	--	--	--	7.52	13.61	13.61
HA-5	10/23/2006	21.13	--	--	--	7.54	13.59	--
HA-5	11/20/2006	21.13	--	--	--	3.70	17.43	17.43
HA-5	12/8/2006	21.13	--	--	--	4.69	16.44	16.44
HA-5	1/19/2007	21.13	--	--	--	3.22	17.91	17.91
HA-5	2/19/2007	21.13	--	--	--	5.25	15.88	15.88
HA-5	3/14/2007	21.13	--	--	--	4.38	16.75	--
HA-5	3/15/2007	21.13	--	--	--	4.31	16.82	16.82
HA-5	4/16/2007	21.13	--	--	--	4.76	16.37	16.37
HA-5	5/14/2007	21.13	--	--	--	6.05	15.08	15.08
HA-5	6/29/2007	21.13	--	--	--	7.17	13.96	13.96
HA-5	7/20/2007	21.13	--	--	--	7.57	13.56	13.56
HA-5	8/21/2007	21.13	--	--	--	8.15	12.98	12.98
HA-5	9/10/2007	21.13	--	--	--	8.24	12.89	12.89
HA-5	10/22/2007	21.13	--	--	--	6.92	14.21	14.21
HA-5	11/28/2007	21.13	--	--	--	6.33	14.80	14.80

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-5	12/13/2007	21.13	--	--	--	5.08	16.05	16.05
HA-5	1/21/2008	21.13	--	--	--	4.96	16.17	16.17
HA-5	2/24/2008	21.13	--	--	--	5.73	15.40	15.40
HA-5	3/24/2008	21.13	--	--	--	8.99	12.14	12.14
HA-5	6/2/2008	21.13	--	--	--	7.04	14.09	--
HA-5	8/25/2008	21.13	--	--	--	7.65	13.48	13.48
HA-5	2/18/2009	21.13			Not Monitored			NM
HA-5	8/25/2009	21.13			Not Monitored			NM
HA-5	3/22/2010	21.13	--	--	--	5.56	15.57	15.57
HA-5	8/23/2010	21.13	--	--	--	7.47	13.66	13.66
HA-5	2/7/2011	21.13	--	--	--	6.63	14.50	--
HA-5	5/27/2011	21.13			Not Monitored			
HA-5	8/8/2011	21.13	--	--	--	7.35	13.78	--
HA-5	11/14/2011	21.13	--	--	--	7.03	14.1	--
HA-5	2/20/2012	21.13	--	--	--	4.63	16.5	--
HA-5	8/22/2012	21.13	--	--	--	7.10	14.03	--
HA-5	11/5/2012	21.13	--	--	--	5.78	15.35	--
HA-5	1/28/2013	21.13	--	--	--	4.33	16.80	--
HA-5	5/9/2013	21.13	--	--	--	5.26	15.87	--
HA-5	8/19/2013	21.13	--	--	--	7.81	13.32	--
HA-5	11/25/2013	21.13	--	--	--	5.50	15.63	--
HA-5	2/14/2014	21.13	--	--	--	4.85	16.28	--
HA-5	5/5/2014	21.13	--	--	--	3.78	17.35	--
HA-5	8/19/2014	21.13	--	--	--	7.59	13.54	--
HA-5	11/21/2014	21.13	--	--	--	5.25	15.88	--
HA-6	1/27/1993	18.16	--	--	--	4.58	13.58	--
HA-6	3/12/1993	18.16	--	--	--	6.46	11.70	--
HA-6	4/14/1993	18.16	--	--	--	5.55	12.61	--
HA-6	12/15/1993	18.16	--	--	--	7.15	11.01	--
HA-6	11/4/1994	18.16	--	--	--	8.42	9.74	--
HA-6	2/22/1995	18.16	--	--	--	4.98	13.18	--
HA-6	5/15/1995	18.16	--	--	--	5.86	12.30	--
HA-6	6/16/1995	18.16	--	--	--	6.62	11.54	--
HA-6	10/20/1995	18.16	--	--	--	6.86	11.30	--
HA-6	4/4/1996	18.16	--	--	--	4.68	13.48	--
HA-6	4/16/1996	18.16	--	--	--	4.60	13.56	--
HA-6	5/10/1996	18.16	--	--	--	4.20	13.96	--
HA-6	5/15/1996	18.16	--	--	--	4.02	14.14	--
HA-6	5/22/1996	18.16	--	--	--	4.97	13.19	--
HA-6	6/5/1996	18.16	--	--	--	5.79	12.37	--
HA-6	6/24/1996	18.16	--	--	--	6.78	11.38	--
HA-6	7/15/1996	18.16	--	--	--	7.51	10.65	--
HA-6	8/23/1996	18.16	--	--	--	8.09	10.07	--
HA-6	9/18/1996	18.16	--	--	--	8.37	9.79	--
HA-6	1/3/1997	18.16	--	--	--	2.84	15.32	--
HA-6	3/12/1997	18.16	--	--	--	4.54	13.62	--
HA-6	4/2/1997	18.16	--	--	--	4.85	13.31	--
HA-6	5/1/1997	18.16	--	--	--	5.35	12.81	--
HA-6	8/19/1997	18.16	--	--	--	7.40	10.76	--
HA-6	8/26/1997	18.16	--	--	--	7.60	10.56	--
HA-6	9/17/1997	18.16	--	--	--	6.44	11.72	--
HA-6	5/1/1998	18.16	--	--	--	5.95	12.21	--
HA-6	7/30/1999	18.16	--	--	--	6.54	11.62	--
HA-6	5/22/2000	18.16	--	--	--	6.21	11.95	--
HA-6	5/22/2001	18.16	--	--	--	6.36	11.80	--
HA-6	6/5/2002	18.16	--	--	--	6.00	12.16	--
HA-6	11/24/2002	21.43	--	--	--	7.12	14.31	14.31
HA-6	5/28/2003	21.43	--	--	sheen	6.93	14.50	--
HA-6	6/16/2004	21.43	--	--	--	7.45	13.98	--
HA-6	1/13/2005	21.43	--	--	--	5.56	15.87	15.87
HA-6	4/28/2005	21.43	--	--	--	4.81	16.62	16.62
HA-6	6/1/2005	21.43	--	--	--	5.05	16.38	16.38
HA-6	6/20/2005	21.43	--	--	--	5.76	15.67	--
HA-6	6/29/2005	21.43	--	--	--	6.52	14.91	14.91

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-6	7/20/2005	21.43	--	--	--	7.21	14.22	14.22
HA-6	8/22/2005	21.43	--	--	--	7.40	14.03	10.76
HA-6	9/12/2005	21.43	--	--	--	7.82	13.61	13.61
HA-6	10/12/2005	21.43	--	--	--	8.62	12.81	12.81
HA-6	11/21/2005	21.43	--	--	--	6.57	14.86	14.86
HA-6	12/27/2005	21.43	--	--	--	5.69	15.74	15.74
HA-6	1/30/2006	21.43	--	--	--	2.46	18.97	18.97
HA-6	2/16/2006	21.43	--	--	--	3.62	17.81	17.81
HA-6	3/13/2006	21.43	--	--	--	4.62	16.81	16.81
HA-6	4/18/2006	21.43	--	--	--	5.01	16.42	16.42
HA-6	5/12/2006	21.43	--	--	--	5.43	16.00	16.00
HA-6	6/5/2006	21.43	--	--	--	5.39	16.04	--
HA-6	6/9/2006	21.43	--	--	--	5.20	16.23	16.23
HA-6	7/13/2006	21.43	--	--	--	6.60	14.83	14.83
HA-6	8/16/2006	21.43	--	--	--	7.35	14.08	14.08
HA-6	9/19/2006	21.43	--	--	--	7.91	13.52	13.52
HA-6	10/13/2006	21.43	--	--	--	7.72	13.71	13.71
HA-6	10/23/2006	21.43	--	--	--	7.72	13.71	--
HA-6	11/20/2006	21.43	--	--	--	4.22	17.21	17.21
HA-6	12/8/2006	21.43	--	--	--	3.59	17.84	17.84
HA-6	1/19/2007	21.43	--	--	--	3.13	18.30	18.30
HA-6	2/19/2007	21.43	--	--	--	5.36	16.07	16.07
HA-6	3/14/2007	21.43	--	--	--	4.37	17.06	--
HA-6	3/15/2007	21.43	--	--	--	4.25	17.18	17.18
HA-6	4/16/2007	21.43	--	--	--	4.50	16.93	16.93
HA-6	5/14/2007	21.43	--	--	--	6.20	15.23	15.23
HA-6	6/29/2007	21.43	--	--	--	7.25	14.18	14.18
HA-6	7/20/2007	21.43	--	--	--	7.71	13.72	13.72
HA-6	8/21/2007	21.43	--	--	--	8.35	13.08	13.08
HA-6	9/10/2007	21.43	--	--	--	8.46	12.97	12.97
HA-6	10/22/2007	21.43	--	--	--	7.55	13.88	13.88
HA-6	11/28/2007	21.43	--	--	--	6.62	14.81	14.81
HA-6	12/13/2007	21.43	--	--	--	5.49	15.94	15.94
HA-6	1/21/2008	21.43	--	--	--	5.21	16.22	16.22
HA-6	2/24/2008	21.43	--	--	--	5.73	15.70	15.70
HA-6	3/24/2008	21.43	--	--	--	6.05	15.38	15.38
HA-6	6/2/2008	21.43	--	--	--	7.24	14.19	--
HA-6	8/25/2008	21.43	--	--	--	8.00	13.43	13.43
HA-6	2/18/2009	21.43			Not Monitored			NM
HA-6	8/25/2009	21.43			Not Monitored			NM
HA-6	3/22/2010	21.43	--	--	--	4.96	16.47	16.47
HA-6	8/23/2010	21.43	--	--	--	7.32	14.11	14.11
HA-6	2/7/2011	21.43	--	--	--	4.81	16.62	--
HA-6	5/27/2011	21.43	--	--	--	5.64	15.79	--
HA-6	8/8/2011	21.43	--	--	--	7.61	13.82	--
HA-6	11/14/2011	21.43	--	--	--	7.38	14.05	--
HA-6	2/20/2012	21.43	--	--	--	4.80	16.63	--
HA-6	8/22/2012	21.43	--	--	--	7.24	14.19	--
HA-6	11/5/2012	21.43	--	--	--	7.00	14.43	--
HA-6	5/9/2013	21.43	--	--	--	5.52	15.91	--
HA-6	8/19/2013	21.43	--	--	--	8.08	13.35	--
HA-6	11/25/2013	21.43	--	--	--	5.84	15.59	--
HA-6	2/14/2014	21.43	--	--	--	5.26	16.17	--
HA-6	5/5/2014	21.43	--	--	--	4.24	17.19	--
HA-6	8/19/2014				Decommissioned Well			
HA-7	1/27/1993	18.44	--	--	2.22	6.33	13.78	--
HA-7	3/12/1993	18.44	--	--	0.61	7.30	11.60	--
HA-7	4/14/1993	18.44	--	--	1.23	7.00	12.36	--
HA-7	6/30/1993	18.44	--	--	0.84	7.36	11.71	--
HA-7	12/15/99	18.44	--	--	0.55	7.80	11.05	--
HA-7	2/8/1994	18.44	--	--	0.50	6.14	12.68	--
HA-7	8/12/1994	18.44	--	--	0.53	9.09	9.75	--
HA-7	9/21/1994	18.44	--	--	0.47	9.39	9.40	--
HA-7	11/4/1994	18.44	--	--	0.51	9.15	9.67	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-7	12/23/1994	18.44	--	--	0.19	4.07	14.51	--
HA-7	2/3/1995	18.44	--	--	0.40	3.94	14.80	--
HA-7	2/22/1995	18.44	--	--	0.48	4.75	14.05	--
HA-7	3/24/1995	18.44	--	--	0.45	5.30	13.48	--
HA-7	4/27/1995	18.44	--	--	0.50	5.85	12.97	--
HA-7	5/15/1995	18.44	--	--	0.55	6.44	12.41	--
HA-7	6/16/1995	18.44	--	--	0.58	7.16	11.72	--
HA-7	8/25/1995	18.44	--	--	0.42	7.72	11.04	--
HA-7	10/20/1995	18.44	--	--	0.40	7.45	11.29	--
HA-7	4/4/1996	18.44	--	--	0.63	5.38	13.53	--
HA-7	4/16/1996	18.44	--	--	0.62	5.17	13.74	--
HA-7	5/10/1996	18.44	--	--	0.64	4.89	14.03	--
HA-7	5/15/1996	18.44	--	--	0.63	4.62	14.29	--
HA-7	5/22/1996	18.44	--	--	0.86	6.35	12.74	--
HA-7	6/5/1996	18.44	--	--	0.72	6.92	12.06	--
HA-7	6/24/1996	18.44	--	--	0.67	7.72	11.22	--
HA-7	7/15/1996	18.44	--	--	0.57	8.32	10.55	--
HA-7	8/23/1996	18.44	--	--	0.55	8.90	9.95	--
HA-7	9/18/1996	18.44	--	--	0.57	9.19	9.68	--
HA-7	1/3/1997	18.44	--	--	0.66	3.67	15.27	--
HA-7	3/12/1997	18.44	--	--	0.83	5.86	13.20	--
HA-7	4/2/1997	18.44	--	--	0.78	6.17	12.86	--
HA-7	5/1/1997	18.44	--	--	0.83	6.58	12.48	--
HA-7	7/8/1997	18.44	--	--	0.06	5.67	12.82	--
HA-7	8/19/1997	18.44	--	--	--	7.62	10.82	--
HA-7	8/26/1997	18.44	--	--	0.05	7.93	10.55	--
HA-7	9/18/1997	18.44	--	--	0.06	8.70	9.79	--
HA-7	4/30/1998	18.44	--	--	0.08	6.07	12.43	--
HA-7	7/29/1999	18.44	--	--	--	6.82	11.62	--
HA-7	5/22/2000	18.44	--	--	--	6.18	12.26	--
HA-7	5/22/2001	18.44	--	--	--	6.74	11.70	--
HA-7	6/5/2002	18.44	--	--	--	6.11	12.33	--
HA-7	11/24/2002	21.60	--	--	--	7.25	14.35	14.35
HA-7	5/28/2003	21.60	--	--	sheen	7.08	14.52	--
HA-7	6/15/2004	21.60	--	--	--	7.83	13.77	--
HA-7	1/13/2005	21.60	--	--	--	5.70	15.90	15.90
HA-7	4/28/2005	21.60			Not Monitored			NM
HA-7	6/1/2005	21.60			Not Monitored			NM
HA-7	6/20/2005	21.60	--	--	--	5.71	15.89	--
HA-7	6/29/2005	21.60			Not Monitored			NM
HA-7	7/20/2005	21.60			Not Monitored			NM
HA-7	8/22/2005	21.60			Not Monitored			NM
HA-7	9/12/2005	21.60			Not Monitored			NM
HA-7	10/12/2005	21.60			Not Monitored			NM
HA-7	11/21/2005	21.60			Not Monitored			NM
HA-7	12/27/2005	21.60			Not Monitored			NM
HA-7	1/30/2006	21.60			Not Monitored			NM
HA-7	2/16/2006	21.60			Not Monitored			NM
HA-7	3/13/2006	21.60			Not Monitored			NM
HA-7	4/18/2006	21.60			Not Monitored			NM
HA-7	5/12/2006	21.60			Not Monitored			NM
HA-7	6/5/2006	21.60	--	--	--	5.28	16.32	--
HA-7	6/9/2006	21.60			Not Monitored			NM
HA-7	7/13/2006	21.60			Not Monitored			NM
HA-7	8/16/2006	21.60			Not Monitored			NM
HA-7	9/19/2006	21.60			Not Monitored			NM
HA-7	10/13/2006	21.60			Not Monitored			NM
HA-7	10/23/2006	21.60	--	--	--	7.86	13.74	--
HA-7	11/20/2006	21.60			Not Monitored			NM
HA-7	12/8/2006	21.60			Not Monitored			NM
HA-7	1/19/2007	21.60			Not Monitored			NM
HA-7	1/19/2007	21.60			Not Monitored			NM
HA-7	1/19/2007	21.60			Not Monitored			NM
HA-7	3/14/2007	21.60	--	--	--	4.47	17.13	--
HA-7	4/16/2007	21.60			Not Monitored			NM

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-7	5/14/2007	21.60			Not Monitored			NM
HA-7	6/29/2007	21.60	--	--	--	7.35	14.25	14.25
HA-7	7/20/2007	21.60			Not Monitored			NM
HA-7	8/21/2007	21.60			Not Monitored			NM
HA-7	9/10/2007	21.60	--	--	--	8.78	12.82	NM
HA-7	10/22/2007	21.60			Not Monitored			NM
HA-7	11/28/2007	21.60	--	--	--	7.02	14.58	14.58
HA-7	12/13/2007	21.60			Not Monitored			NM
HA-7	1/21/2008	21.60	--	--	--	5.27	16.33	16.33
HA-7	2/24/2008	21.60	--	--	--	5.97	15.63	15.63
HA-7	3/24/2008	21.60	--	--	--	6.34	15.26	15.26
HA-7	6/2/2008	21.60	--	--	--	7.62	13.98	--
HA-7	8/25/2008	21.60	--	--	--	8.27	13.33	13.33
HA-7	2/18/2009	21.60			Not Monitored			NM
HA-7	8/25/2009	21.60			Not Monitored			NM
HA-7	3/22/2010	21.60	--	--	--	5.19	16.41	16.41
HA-7	8/23/2010	21.60	--	--	--	7.38	14.22	14.22
HA-7	2/7/2011	21.60	--	--	--	4.97	16.63	--
HA-7	5/27/2011	21.60	--	--	--	5.97	15.63	--
HA-7	8/8/2011	21.60	--	--	--	7.91	13.69	--
HA-7	11/14/2011	21.60	--	--	--	7.68	13.92	--
HA-7	2/20/2012	21.60	--	--	--	5.31	16.29	--
HA-7	8/22/2012	21.60	--	--	--	7.36	14.24	--
HA-7	11/5/2012	21.60	--	--	--	7.19	14.41	--
HA-7	1/28/2013	21.60	--	--	--	4.54	17.06	--
HA-7	5/9/2013	21.60	--	--	--	6.02	15.58	--
HA-7	8/19/2013	21.60	--	--	--	8.41	13.19	--
HA-7	11/25/2013	21.60	--	--	--	6.39	15.21	--
HA-7	2/14/2014	21.60	--	--	--	5.23	16.37	--
HA-7	5/5/2014	21.60	--	--	--	4.74	16.86	--
HA-7	8/19/2014				Decommissioned Well			
HA-8	1/27/1993	18.88	--	--	--	4.60	14.28	--
HA-8	3/12/1993	18.88	--	--	--	6.79	12.09	--
HA-8	4/14/1993	18.88	--	--	--	5.20	13.68	--
HA-8	12/15/1993	18.88	--	--	--	7.18	11.70	--
HA-8	11/4/1994	18.88	--	--	--	8.85	10.03	--
HA-8	2/22/1995	18.88	--	--	--	4.03	14.85	--
HA-8	6/16/1995	18.88	--	--	--	7.13	11.75	--
HA-8	10/20/1995	18.88	--	--	--	7.09	11.79	--
HA-8	4/4/1996	18.88	--	--	--	5.32	13.56	--
HA-8	4/16/1996	18.88	--	--	--	5.18	13.70	--
HA-8	5/1/1997	18.88	--	--	--	5.01	13.87	--
HA-8	8/26/1997	18.88	--	--	--	7.99	10.89	--
HA-8	9/18/1997	18.88	--	--	--	6.90	11.98	--
HA-8	5/1/1998	18.88	--	--	--	6.25	12.63	--
HA-8	7/29/1999	18.88	--	--	--	7.93	10.95	--
HA-8	5/22/2000	18.88	--	--	--	6.10	12.78	--
HA-8	5/22/2001	18.88	--	--	--	6.65	12.23	--
HA-8	6/5/2002	18.88	--	--	--	6.54	12.34	--
HA-8	11/24/2002	21.97	--	--	--	7.40	14.57	14.57
HA-8	1/31/2003	21.97	--	--	--	4.04	17.93	17.93
HA-8	2/7/2003	21.97	--	--	--	4.16	17.81	17.81
HA-8	2/12/2003	21.97	--	--	--	4.71	17.26	17.26
HA-8	2/18/2003	21.97	--	--	--	4.99	16.98	16.98
HA-8	2/21/2003	21.97	--	--	--	5.16	16.81	16.81
HA-8	2/24/2003	21.97	--	--	--	5.21	16.76	16.76
HA-8	3/4/2003	21.97	--	--	--	5.89	16.08	16.08
HA-8	3/12/2003	21.97	--	--	--	5.36	16.61	16.61
HA-8	3/14/2003	21.97	5.21	16.76	0.01	5.22	16.76	16.77
HA-8	3/26/2003	21.97	--	--	--	4.74	17.23	17.23
HA-8	3/28/2003	21.97	--	--	--	5.21	16.76	16.76
HA-8	4/2/2003	21.97	--	--	--	5.25	16.72	16.72
HA-8	4/4/2003	21.97	--	--	--	5.57	16.40	16.40
HA-8	4/8/2003	21.97	--	--	--	5.57	16.40	16.40

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-8	4/11/2003	21.97	--	--	--	5.77	16.20	16.20
HA-8	4/15/2003	21.97	--	--	--	5.41	16.56	16.56
HA-8	4/17/2003	21.97	--	--	--	5.91	16.06	16.06
HA-8	4/22/2003	21.97	--	--	--	6.07	15.90	15.90
HA-8	4/25/2003	21.97	--	--	--	6.37	15.60	15.60
HA-8	5/2/2003	21.97	--	--	--	6.44	15.53	15.53
HA-8	5/6/2003	21.97	--	--	--	6.62	15.35	15.35
HA-8	5/9/2003	21.97	--	--	--	6.92	15.05	15.05
HA-8	5/23/2003	21.97	--	--	--	7.38	14.59	14.59
HA-8	5/28/2003	21.97	--	--	--	7.34	14.63	14.63
HA-8	6/13/2003	21.97	--	--	--	7.66	14.31	14.31
HA-8	6/18/2003	21.97	--	--	--	7.60	14.37	14.37
HA-8	6/27/2003	21.97	--	--	--	7.65	14.32	14.32
HA-8	7/7/2003	21.97	--	--	--	8.51	13.46	13.46
HA-8	7/16/2003	21.97	--	--	--	8.24	13.73	13.73
HA-8	7/31/2003	21.97	--	--	--	8.61	13.36	13.36
HA-8	8/5/2003	21.97	--	--	--	9.62	12.35	12.35
HA-8	8/11/2003	21.97	--	--	--	9.70	12.27	12.27
HA-8	8/22/2003	21.97	10.02	11.95	0.01	10.03	11.95	11.96
HA-8	8/26/2003	21.97	--	--	--	8.99	12.98	12.98
HA-8	9/2/2003	21.97	--	--	--	9.02	12.95	12.95
HA-8	9/9/2003	21.97	9.51	12.46	0.01	9.52	12.46	12.47
HA-8	9/19/2003	21.97	10.40	11.57	0.10	10.50	11.55	11.62
HA-8	10/14/2003	21.97	--	--	Not Monitored	--	--	--
HA-8	11/20/2003	21.97	7.22	14.75	0.32	7.54	14.67	14.91
HA-8	12/3/2003	21.97	4.65	17.32	0.57	5.22	17.18	17.61
HA-8	1/19/2004	21.97	4.23	17.74	0.55	4.78	17.60	18.02
HA-8	2/24/2004	21.97	5.08	16.89	0.53	5.61	16.76	17.16
HA-8	3/15/2004	21.97	6.15	15.82	0.51	6.66	15.69	16.08
HA-8	4/19/2004	21.97	6.98	14.99	0.50	7.48	14.87	15.24
HA-8	5/17/2004	21.97	7.74	14.23	0.49	8.23	14.11	14.48
HA-8	6/15/2004	21.97	--	--	0.51	8.21	14.14	--
HA-8	6/22/2004	21.97	7.57	14.40	0.51	8.08	14.27	14.66
HA-8	8/18/2004	21.97	8.71	13.26	0.49	9.20	13.14	13.51
HA-8	9/21/2004	21.97	7.67	14.30	0.17	7.84	14.26	14.39
HA-8	10/19/2004	21.97	6.89	15.08	0.16	7.05	15.04	15.16
HA-8	11/23/2004	21.97	6.89	15.08	0.11	7.00	15.05	15.14
HA-8	12/21/2004	21.97	5.08	16.89	0.15	5.23	16.85	16.97
HA-8	1/13/2005	21.97	--	--	--	6.02	15.95	15.95
HA-8	4/28/2005	21.97	--	--	--	8.63	13.34	13.34
HA-8	6/1/2005	21.97	5.55	13.33	0.11	5.66	16.39	16.48
HA-8	6/20/2005	21.97	--	--	0.11	6.27	15.78	--
HA-8	6/29/2005	21.97	7.08	11.80	0.12	7.20	14.86	11.68
HA-8	7/20/2005	21.97	7.55	14.42	0.15	7.70	14.38	14.50
HA-8	8/22/2005	21.97	7.85	14.12	0.05	7.90	14.11	14.15
HA-8	9/12/2005	21.97	--	--	Dry	--	--	0.00
HA-8	10/12/2005	21.97	9.14	12.83	3.61	9.22	15.46	18.17
HA-8	11/21/2005	21.97	7.49	14.48	0.02	7.51	14.48	14.49
HA-8	12/27/2005	21.97	5.04	16.93	0.06	5.10	16.92	16.96
HA-8	1/30/2006	21.97	2.30	19.67	0.06	2.36	19.66	19.70
HA-8	2/16/2006	21.97	4.11	17.86	0.06	4.17	17.85	17.89
HA-8	3/13/2006	21.97	4.98	16.99	0.06	5.04	16.98	17.02
HA-8	4/18/2006	21.97	--	--	--	5.12	16.85	16.85
HA-8	5/12/2006	21.97	--	--	--	5.89	16.08	16.08
HA-8	6/5/2006	21.97	--	--	0.06	5.38	16.64	--
HA-8	6/9/2006	21.97	--	--	--	5.40	16.57	16.57
HA-8	7/13/2006	21.97	--	--	--	6.80	15.17	15.17
HA-8	8/16/2006	21.97	--	--	--	7.80	14.17	14.17
HA-8	9/19/2006	21.97	--	--	--	8.54	13.43	13.43
HA-8	10/13/2006	21.97	--	--	--	8.20	13.77	13.77
HA-8	10/23/2006	21.97	--	--	0.02	8.26	13.73	--
HA-8	11/20/2006	21.97	3.85	18.12	0.03	3.88	18.11	18.14
HA-8	12/8/2006	21.97	3.65	18.32	0.02	3.67	18.32	18.33
HA-8	1/19/2007	21.97	3.22	18.75	0.04	3.24	18.76	18.79
HA-8	2/19/2007	21.97	5.28	16.69	0.03	5.31	16.68	16.71

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-8	3/15/2007	21.97	4.18	17.79	0.02	4.20	17.79	17.80
HA-8	4/16/2007	21.97	4.88	17.09	0.03	4.91	17.08	17.11
HA-8	5/14/2007	21.97	6.60	15.37	0.05	6.65	15.36	15.40
HA-8	6/29/2007	21.97	--	--	--	7.72	14.25	14.25
HA-8	7/20/2007	21.97	--	--	--	8.13	13.84	13.84
HA-8	8/21/2007	21.97	--	--	--	8.88	13.09	13.09
HA-8	9/10/2007	21.97	--	--	--	8.98	12.99	12.99
HA-8	10/22/2007	21.97	--	--	--	7.83	14.14	14.14
HA-8	11/28/2007	21.97	--	--	--	6.72	15.25	15.25
HA-8	12/13/2007	21.97	--	--	--	5.80	16.17	16.17
HA-8	1/21/2008	21.97	--	--	--	5.76	16.21	16.21
HA-8	2/24/2008	21.97	--	--	--	6.29	15.68	15.68
HA-8	3/24/2008	21.97	--	--	--	6.41	15.56	15.56
HA-8	6/2/2008	21.97	--	--	--	7.64	14.33	--
HA-8	8/25/2008	21.97	--	--	--	8.34	13.63	13.63
HA-8	2/18/2009	21.97			Not Monitored			NM
HA-8	8/25/2009	21.97			Not Monitored			NM
HA-8	3/22/2010	21.97	--	--	--	5.80	16.17	16.17
HA-8	8/23/2010	21.97	--	--	--	8.13	13.84	13.84
HA-8	2/7/2011	21.97	--	--	--	4.94	17.03	--
HA-8	5/27/2011	21.97			Not Monitored			
HA-8	8/8/2011	21.97	--	--	--	8.00	13.97	--
HA-8	11/14/2011	21.97	--	--	--	7.72	14.25	--
HA-8	2/20/2012	21.97	--	--	--	5.13	16.84	--
HA-8	8/22/2012	21.97	--	--	--	7.73	14.24	--
HA-8	11/5/2012	21.97	--	--	--	6.80	15.17	--
HA-8	1/28/2013	21.97	--	--	--	4.90	17.07	--
HA-8	5/9/2013	21.97	--	--	--	6.08	15.89	--
HA-8	8/19/2013	21.97	--	--	--	8.50	13.47	--
HA-8	11/25/2013	21.97	--	--	--	6.29	15.68	--
HA-8	2/14/2014	21.97	--	--	--	5.35	16.62	--
HA-8	5/5/2014	21.97	--	--	--	4.43	17.54	--
HA-8	8/19/2014				Decommissioned Well			
HA-9	1/27/1993	19.40	--	--	--	7.00	12.40	--
HA-9	3/12/1993	19.40	--	--	--	7.95	11.45	--
HA-9	4/14/1993	19.40	--	--	--	7.74	11.66	--
HA-9	12/15/1993	19.40	--	--	--	7.82	11.58	--
HA-9	11/4/1994	19.40	--	--	--	9.75	9.65	--
HA-9	2/22/1995	19.40	--	--	--	7.61	11.79	--
HA-9	6/16/1995	19.40	--	--	--	8.17	11.23	--
HA-9	10/20/1995	19.40	--	--	--	8.08	11.32	--
HA-9	4/4/1996	19.40	--	--	--	7.30	12.10	--
HA-9	4/16/1996	19.40	--	--	--	7.28	12.12	--
HA-9	4/2/1997	19.40	--	--	--	7.76	11.64	--
HA-9	5/1/1997	19.40	--	--	--	7.78	11.62	--
HA-9	9/18/1997	19.40	--	--	--	7.95	11.45	--
HA-9	4/29/1998	19.40	--	--	--	7.99	11.41	--
HA-9	7/28/1999	19.40	--	--	--	8.23	11.17	--
HA-9	5/24/2000	19.40	--	--	--	9.25	10.15	--
HA-9	5/23/2001	19.40	--	--	--	7.92	11.48	--
HA-9	6/4/2002	19.40	--	--	--	8.01	11.39	--
HA-9	11/24/2002	21.32	--	--	--	8.20	13.12	13.12
HA-9	5/28/2003	21.32	--	--	sheen	8.05	13.27	--
HA-9	6/17/2004	21.32	--	--	--	8.18	13.14	--
HA-9	6/20/2005	21.32	--	--	--	7.98	13.34	--
HA-9	6/5/2006	21.32	--	--	--	7.62	13.70	--
HA-9	10/23/2006	21.32	--	--	--	8.32	13.00	--
HA-9	3/14/2007	21.32	--	--	--	6.08	15.24	--
HA-9	6/29/2007	21.32	--	--	--	7.04	14.28	14.28
HA-9	7/20/2007	21.32			Not Monitored			NM
HA-9	8/21/2007	21.32			Not Monitored			NM
HA-9	9/10/2007	21.32	--	--	--	7.13	14.19	--
HA-9	10/22/2007	21.32			Not Monitored			NM
HA-9	11/28/2007	21.32			Not Monitored			NM

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-9	12/13/2007	21.32	--	--	--	6.66	14.66	14.66
HA-9	1/21/2008	21.32	--	--	--	6.35	14.97	14.97
HA-9	2/24/2008	21.32	--	--	--	6.67	14.65	14.65
HA-9	3/24/2008	21.32	--	--	--	6.62	14.70	14.70
HA-9	6/2/2008	21.32	--	--	--	6.90	14.42	--
HA-9	8/25/2008	21.32	--	--	--	7.08	14.24	14.24
HA-9	2/18/2009	21.32			Not Monitored			NM
HA-9	8/25/2009	21.32			Not Monitored			NM
HA-9	3/22/2010	21.32	--	--	--	6.14	15.18	15.18
HA-9	8/23/2010	21.32	--	--	--	7.17	14.15	14.15
HA-9	2/7/2011	21.32	--	--	--	6.03	15.29	--
HA-9	5/27/2011	21.32	--	--	--	7.01	14.31	--
HA-9	8/8/2011	21.32	--	--	--	7.16	14.16	--
HA-9	11/14/2011	21.32	--	--	--	6.96	14.36	--
HA-9	2/20/2012	21.32	--	--	--	6.15	15.17	--
HA-9	8/22/2012	21.32	--	--	--	7.15	14.17	--
HA-9	11/5/2012	21.32	--	--	--	6.50	14.82	--
HA-9	1/28/2013	21.32	--	--	--	4.77	16.55	--
HA-9	5/9/2013	21.32	--	--	--	6.67	14.65	--
HA-9	8/19/2013	21.32	--	--	--	7.24	14.08	--
HA-9	11/25/2013	21.32	--	--	--	6.59	14.73	--
HA-9	2/14/2014	21.32	DRY				21.32	--
HA-9	5/5/2014	21.32	--	--	--	5.34	15.98	--
HA-9	8/19/2014	21.32	--	--	--	7.09	14.23	--
HA-9	11/21/2014	21.32	--	--	--	6.26	15.06	--
HA-10	1/27/1993	19.40	--	--	--	6.88	12.52	--
HA-10	3/12/1993	19.40	--	--	--	8.94	10.46	--
HA-10	4/14/1993	19.40	--	--	--	8.73	10.67	--
HA-10	12/15/1993	19.40	--	--	--	8.05	11.35	--
HA-10	2/22/1995	19.40	--	--	--	8.14	11.26	--
HA-10	6/16/1995	19.40	--	--	--	9.18	10.22	--
HA-10	10/20/1995	19.40	--	--	--	7.83	11.57	--
HA-10	4/4/1996	19.40	--	--	--	7.67	11.73	--
HA-10	4/16/1996	19.40	--	--	--	7.29	12.11	--
HA-10	7/15/1996	19.40	--	--	--	9.40	10.00	--
HA-10	4/2/1997	19.40	--	--	--	8.74	10.66	--
HA-10	5/1/1997	19.40	--	--	--	8.26	11.14	--
HA-10	5/23/2001	19.40	--	--	--	8.86	10.54	--
HA-10	6/6/2002	19.40	--	--	--	9.80	9.60	--
HA-10	11/24/2002	21.15	--	--	--	8.49	12.66	12.66
HA-10	5/27/2003	21.15	--	--	--	9.31	11.84	--
HA-10	6/17/2004	21.15	--	--	--	9.17	11.98	--
HA-10	6/21/2005	21.15	--	--	--	8.58	12.57	--
HA-10	6/5/2006	21.15	--	--	--	7.84	13.31	--
HA-10	10/23/2006	21.15	--	--	--	9.09	12.06	--
HA-10	3/14/2007	21.15	--	--	--	6.21	14.94	--
HA-10	6/29/2007	21.15	--	--	--	7.79	13.36	13.36
HA-10	7/20/2007	21.15			Not Monitored			NM
HA-10	8/21/2007	21.15			Not Monitored			NM
HA-10	9/10/2007	21.15	--	--	--	8.20	12.95	NM
HA-10	10/22/2007	21.15			Not Monitored			NM
HA-10	11/28/2007	21.15	--	--	--	7.50	13.65	13.65
HA-10	12/13/2007	21.15	--	--	--	7.35	13.80	13.80
HA-10	1/21/2008	21.15	--	--	--	6.79	14.36	14.36
HA-10	2/24/2008	21.15	--	--	--	6.70	14.45	14.45
HA-10	3/24/2008	21.15	--	--	--	7.21	13.94	13.94
HA-10	6/2/2008	21.15	--	--	--	7.85	13.30	13.30
HA-10	8/25/2008	21.15	--	--	--	6.51	14.64	14.64
HA-10	2/18/2009	21.15			Not Monitored			NM
HA-10	8/25/2009	21.15			Not Monitored			NM
HA-10	3/22/2010	21.15	--	--	--	6.32	14.83	14.83
HA-10	8/23/2010	21.15	--	--	--	7.55	13.60	13.60
HA-10	2/7/2011	21.15	--	--	--	7.11	14.04	--
HA-10	5/27/2011	21.15	--	--	--	6.97	14.18	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-10	8/8/2011	21.15	--	--	--	8.07	13.08	--
HA-10	2/20/2012	21.15	--	--	--	6.92	14.23	--
HA-10	8/22/2012	21.15	--	--	--	8.03	13.12	--
HA-10	11/5/2012	21.15	--	--	--	5.61	15.54	--
HA-10	1/28/2013	21.15	--	--	--	5.56	15.59	--
HA-10	5/9/2013	21.15	--	--	--	7.48	13.67	--
HA-10	8/19/2013	21.15	--	--	--	8.31	12.84	--
HA-10	11/25/2013	21.15	--	--	--	7.43	13.72	--
HA-10	2/14/2014	21.15	--	--	--	5.65	15.50	--
HA-10	5/5/2014	21.15	--	--	--	5.41	15.74	--
HA-10	8/19/2014	21.15	--	--	--	7.62	13.53	--
HA-11	1/27/1993	18.51	--	--	--	5.80	12.71	--
HA-11	3/12/1993	18.51	--	--	--	7.97	10.54	--
HA-11	4/14/1993	18.51	--	--	--	7.33	11.18	--
HA-11	12/15/1993	18.51	--	--	--	7.18	11.33	--
HA-11	11/4/1994	18.51	--	--	--	9.77	8.74	--
HA-11	2/22/1995	18.51	--	--	--	7.49	11.02	--
HA-11	6/16/1995	18.51	--	--	--	8.25	10.26	--
HA-11	10/20/1995	18.51	--	--	--	7.62	10.89	--
HA-11	4/4/1996	18.51	--	--	--	6.95	11.56	--
HA-11	4/16/1996	18.51	--	--	--	6.60	11.91	--
HA-11	4/2/1997	18.51	--	--	--	7.95	10.56	--
HA-11	5/1/1997	18.51	--	--	--	7.96	10.55	--
HA-11	4/29/1998	18.51	--	--	--	7.89	10.62	--
HA-11	7/28/1999	18.51	--	--	--	8.08	10.43	--
HA-11	5/24/2000	18.51	--	--	--	7.75	10.76	--
HA-11	5/23/2001	18.51	--	--	--	8.40	10.11	--
HA-11	6/4/2002	18.51	--	--	--	7.77	10.74	--
HA-11	11/24/2002	20.69	--	--	--	8.33	12.36	12.36
HA-11	5/27/2003	20.69	--	--	--	8.33	12.36	--
HA-11	6/21/2005	20.69	--	--	--	7.85	12.84	--
HA-11	6/5/2006	20.69	--	--	--	7.57	13.12	--
HA-11	10/23/2006	20.69	--	--	--	8.60	12.09	--
HA-11	3/14/2007	20.69	--	--	--	6.21	14.48	--
HA-11	6/29/2007	20.69	--	--	--	7.64	13.05	13.05
HA-11	7/20/2007	20.69			Not Monitored			NM
HA-11	8/21/2007	20.69			Not Monitored			NM
HA-11	9/10/2007	20.69	--	--	--	8.18	12.51	NM
HA-11	10/22/2007	20.69			Not Monitored			NM
HA-11	11/28/2007	20.69	--	--	--	7.41	13.28	13.28
HA-11	12/13/2007	20.69	--	--	--	3.94	16.75	16.75
HA-11	1/21/2008	20.69	--	--	--	6.69	14.00	14.00
HA-11	2/24/2008	20.69	--	--	--	6.83	13.86	13.86
HA-11	3/24/2008	20.69	--	--	--	7.06	13.63	13.63
HA-11	6/2/2008	20.69	--	--	--	7.58	13.11	--
HA-11	8/25/2008	20.69	--	--	--	8.09	12.60	12.60
HA-11	2/18/2009	20.69			Not Monitored			NM
HA-11	8/25/2009	20.69			Not Monitored			NM
HA-11	3/22/2010	20.69	--	--	--	6.55	14.14	14.14
HA-11	8/23/2010	20.69	--	--	--	7.22	13.47	13.47
HA-11	2/7/2011	20.69	--	--	--	6.99	13.70	--
HA-11	5/27/2011	20.69	--	--	--	7.24	13.45	--
HA-11	8/8/2011	20.69			Dry			
HA-11	11/14/2011	20.69	--	--	--	8.72	11.97	--
HA-11	2/20/2012	20.69	--	--	--	6.75	13.94	--
HA-11	8/22/2012	20.69	--	--	--	7.80	12.89	--
HA-11	11/5/2012	20.69	--	--	--	7.03	13.66	--
HA-11	1/28/2013	20.69	--	--	--	6.38	14.31	--
HA-11	5/9/2013	20.69	--	--	--	7.62	13.07	--
HA-11	8/19/2013	20.69	--	--	--	8.06	12.63	--
HA-11	11/25/2013	20.69	--	--	--	7.05	13.64	--
HA-11	2/14/2014	20.69	--	--	--	6.45	14.24	--
HA-11	5/5/2014	20.69	--	--	--	6.17	14.52	--
HA-11	8/19/2014	20.69	--	--	--	7.83	12.86	--

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-11	11/21/2014	20.69			DRY			
HA-12	1/27/1993	19.91	--	--	--	4.01	15.90	--
HA-12	3/12/1993	19.91	--	--	--	7.36	12.55	--
HA-12	4/14/1993	19.91	--	--	--	5.92	13.99	--
HA-12	12/15/1993	19.91	--	--	--	7.02	12.89	--
HA-12	11/4/1994	19.91	--	--	--	9.06	10.85	--
HA-12	2/22/1995	19.91	--	--	--	3.80	16.11	--
HA-12	6/16/1995	19.91	--	--	--	7.40	12.51	--
HA-12	10/20/1995	19.91	--	--	--	7.40	12.51	--
HA-12	4/4/1996	19.91	--	--	--	5.65	14.26	--
HA-12	4/16/1996	19.91	--	--	--	5.26	14.65	--
HA-12	5/1/1997	19.91	--	--	--	6.13	13.78	--
HA-12	8/26/1997	19.91	--	--	--	8.58	11.33	--
HA-12	9/18/1997	19.91	--	--	--	8.70	11.21	--
HA-12	5/1/1998	19.91	--	--	--	6.65	13.26	--
HA-12	7/29/1999	19.91	--	--	--	7.46	12.45	--
HA-12	5/22/2000	19.91	--	--	--	7.63	12.28	--
HA-12	5/22/2001	19.91	--	--	--	7.29	12.62	--
HA-12	6/5/2002	19.91	--	--	--	7.06	12.85	--
HA-12	11/24/2002	22.47	--	--	--	7.43	15.04	15.04
HA-12	5/28/2003	22.47	--	--	--	7.84	14.63	--
HA-12	6/16/2004	22.47	--	--	--	8.43	14.04	--
HA-12	6/21/2005	22.47	--	--	--	6.67	15.80	--
HA-12	6/5/2006	22.47	--	--	--	5.91	16.56	--
HA-12	10/23/2006	22.47	--	--	--	8.71	13.76	--
HA-12	3/14/2007	22.47	--	--	--	5.11	17.36	--
HA-12	6/29/2007	22.47	--	--	--	8.07	14.40	14.40
HA-12	7/20/2007	22.47			Not Monitored			NM
HA-12	8/21/2007	22.47			Not Monitored			NM
HA-12	9/10/2007	22.47	--	--	--	9.38	13.09	NM
HA-12	10/22/2007	22.47			Not Monitored			NM
HA-12	11/28/2007	22.47	--	--	--	7.50	14.97	14.97
HA-12	12/13/2007	22.47			Not Monitored			NM
HA-12	1/21/2008	22.47	--	--	--	4.09	18.38	18.38
HA-12	2/24/2008	22.47	--	--	--	6.81	15.66	15.66
HA-12	3/24/2008	22.47	--	--	--	6.87	15.60	15.60
HA-12	6/2/2008	22.47	--	--	--	8.14	14.33	--
HA-12	8/25/2008	22.47	--	--	--	8.67	13.80	13.80
HA-12	2/18/2009	22.47			Not Monitored			NM
HA-12	8/25/2009	22.47	--	--	--	8.67	13.80	NM
HA-12	3/22/2010	22.47	--	--	--	6.00	16.47	16.47
HA-12	8/23/2010	22.47			Dry			0.00
HA-12	2/7/2011	22.47	--	--	--	5.46	17.01	--
HA-12	5/27/2011	22.47	--	--	--	6.34	16.13	--
HA-12	8/8/2011	22.47	--	--	--	8.39	14.08	--
HA-12	11/14/2011	22.47	--	--	--	8.05	14.42	--
HA-12	2/20/2012	22.47	--	--	--	5.20	17.27	--
HA-12	8/22/2012	22.47	--	--	--	Dry	--	--
HA-12	11/5/2012	22.47	--	--	--	6.02	16.45	--
HA-12	1/28/2013	22.47	--	--	--	5.32	17.15	--
HA-12	5/9/2013	22.47	--	--	--	6.68	15.79	--
HA-12	8/19/2013	22.47	--	--	--	8.02	14.45	--
HA-12	11/25/2013	22.47	--	--	--	6.83	15.64	--
HA-12	2/14/2014	22.47	--	--	--	5.63	16.84	--
HA-12	5/5/2014	22.47	--	--	--	5.32	17.15	--
HA-12	8/19/2014	22.47	--	--	--	Dry	--	--
HA-13	1/27/1993	19.56	--	--	--	5.32	14.24	--
HA-13	3/12/1993	19.56	--	--	--	8.23	11.33	--
HA-13	4/14/1993	19.56	--	--	--	7.08	12.48	--
HA-13	12/15/1993	19.56	--	--	--	6.34	13.22	--
HA-13	11/4/1994	19.56	--	--	--	8.93	10.63	--
HA-13	2/22/1995	19.56	--	--	--	4.54	15.02	--
HA-13	6/16/1995	19.56	--	--	--	8.83	10.73	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-13	10/20/1995	19.56	--	--	--	8.23	11.33	--
HA-13	4/4/1996	19.56	--	--	--	7.06	12.50	--
HA-13	4/16/1996	19.56	--	--	--	7.31	12.25	--
HA-13	5/1/1997	19.56	--	--	--	7.01	12.55	--
HA-13	9/18/1997	19.56	--	--	--	6.93	12.63	--
HA-13	4/30/1998	19.56	--	--	--	8.26	11.30	--
HA-13	7/28/1999	19.56	--	--	--	8.62	10.94	--
HA-13	5/22/2000	19.56	--	--	--	8.45	11.11	--
HA-13	5/22/2001	19.56	--	--	--	8.20	11.36	--
HA-13	6/4/2002	19.56	--	--	--	8.41	11.15	--
HA-13	11/24/2002	22.73	--	--	--	8.60	14.13	14.13
HA-13	1/17/2003	22.73	--	--	--	6.30	16.43	16.43
HA-13	1/31/2003	22.73	--	--	--	4.49	18.24	18.24
HA-13	2/7/2003	22.73	--	--	--	6.27	16.46	16.46
HA-13	2/12/2003	22.73	--	--	--	6.78	15.95	15.95
HA-13	2/18/2003	22.73	--	--	--	7.13	15.60	15.60
HA-13	2/21/2003	22.73	--	--	--	6.99	15.74	15.74
HA-13	2/24/2003	22.73	--	--	--	6.98	15.75	15.75
HA-13	3/4/2003	22.73	--	--	--	7.49	15.24	15.24
HA-13	3/12/2003	22.73	--	--	--	6.48	16.25	16.25
HA-13	3/14/2003	22.73	--	--	--	5.16	17.57	17.57
HA-13	3/26/2003	22.73	--	--	--	5.65	17.08	17.08
HA-13	3/28/2003	22.73	--	--	--	6.34	16.39	16.39
HA-13	4/2/2003	22.73	--	--	--	6.74	15.99	15.99
HA-13	4/4/2003	22.73	--	--	--	7.08	15.65	15.65
HA-13	4/8/2003	22.73	--	--	--	7.17	15.56	15.56
HA-13	4/11/2003	22.73	--	--	--	7.31	15.42	15.42
HA-13	4/15/2003	22.73	--	--	--	6.93	15.80	15.80
HA-13	4/17/2003	22.73	--	--	--	7.32	15.41	15.41
HA-13	4/22/2003	22.73	--	--	--	7.52	15.21	15.21
HA-13	4/25/2003	22.73	--	--	--	7.81	14.92	14.92
HA-13	5/2/2003	22.73	--	--	--	8.04	14.69	14.69
HA-13	5/6/2003	22.73	--	--	--	8.13	14.60	14.60
HA-13	5/9/2003	22.73	--	--	--	8.36	14.37	14.37
HA-13	5/23/2003	22.73	--	--	--	8.93	13.80	13.80
HA-13	5/27/2003	22.73	--	--	--	8.89	13.84	--
HA-13	5/28/2003	22.73	--	--	--	8.98	13.75	13.75
HA-13	6/13/2003	22.73	--	--	--	6.08	16.65	16.65
HA-13	6/18/2003	22.73	--	--	--	9.12	13.61	13.61
HA-13	6/27/2003	22.73	--	--	--	9.07	13.66	13.66
HA-13	7/7/2003	22.73	--	--	--	9.55	13.18	13.18
HA-13	7/16/2003	22.73	--	--	--	9.42	13.31	13.31
HA-13	7/31/2003	22.73	--	--	--	9.59	13.14	13.14
HA-13	8/5/2003	22.73	--	--	--	9.63	13.10	13.10
HA-13	8/11/2003	22.73	--	--	--	10.75	11.98	11.98
HA-13	8/22/2003	22.73	--	--	--	11.26	11.47	11.47
HA-13	8/26/2003	22.73	--	--	--	9.87	12.86	12.86
HA-13	9/2/2003	22.73	--	--	--	10.31	12.42	12.42
HA-13	9/9/2003	22.73	--	--	--	10.46	12.27	12.27
HA-13	9/19/2003	22.73	--	--	--	10.46	12.27	12.27
HA-13	10/14/2003	22.73	--	--	Not Monitored			--
HA-13	11/20/2003	22.73	--	--	--	5.70	17.03	17.03
HA-13	12/3/2003	22.73	--	--	--	5.91	16.82	16.82
HA-13	1/19/2004	22.73	--	--	--	5.91	16.82	16.82
HA-13	2/24/2004	22.73	--	--	--	6.92	15.81	15.81
HA-13	3/15/2004	22.73	--	--	--	7.81	14.92	14.92
HA-13	4/19/2004	22.73	--	--	--	8.56	14.17	14.17
HA-13	5/17/2004	22.73	--	--	--	9.07	13.66	13.66
HA-13	6/16/2004	22.73	--	--	--	7.99	14.74	--
HA-13	6/22/2004	22.73	--	--	--	8.98	13.75	13.75
HA-13	8/18/2004	22.73	--	--	--	9.79	12.94	12.94
HA-13	9/21/2004	22.73	--	--	--	8.64	14.09	14.09
HA-13	10/19/2004	22.73	--	--	--	8.16	14.57	14.57
HA-13	11/23/2004	22.73	--	--	--	8.62	14.11	14.11
HA-13	12/21/2004	22.73	--	--	--	6.84	15.89	15.89

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-13	1/13/2005	22.73	--	--	--	7.80	14.93	14.93
HA-13	4/28/2005	22.73	--	--	--	7.07	15.66	15.66
HA-13	6/1/2005	22.73	--	--	--	7.83	14.90	14.90
HA-13	6/21/2005	22.73	--	--	--	8.34	14.39	--
HA-13	6/29/2005	22.73	--	--	--	8.77	13.96	13.96
HA-13	7/20/2005	22.73	--	--	--	9.05	13.68	13.68
HA-13	8/22/2005	22.73	--	--	--	9.28	13.45	13.45
HA-13	9/12/2005	22.73	--	--	--	9.61	13.12	13.12
HA-13	10/12/2005	22.73	--	--	--	9.96	12.77	12.77
HA-13	11/21/2005	22.73	--	--	--	7.78	14.95	14.95
HA-13	12/27/2005	22.73	--	--	--	5.36	17.37	17.37
HA-13	1/30/2006	22.73	--	--	--	3.60	19.13	19.13
HA-13	2/16/2006	22.73	--	--	--	6.05	16.68	16.68
HA-13	3/13/2006	22.73	--	--	--	7.26	15.47	15.47
HA-13	4/18/2006	22.73	--	--	--	7.70	15.03	15.03
HA-13	5/12/2006	22.73	--	--	--	8.21	14.52	14.52
HA-13	6/5/2006	22.73	--	--	--	7.74	14.99	--
HA-13	6/9/2006	22.73	--	--	--	7.80	14.93	14.93
HA-13	7/13/2006	22.73	--	--	--	8.82	13.91	13.91
HA-13	8/16/2006	22.73	--	--	--	9.84	12.89	12.89
HA-13	9/19/2006	22.73	--	--	--	9.70	13.03	13.03
HA-13	10/13/2006	22.73	--	--	--	9.46	13.27	13.27
HA-13	10/23/2006	22.73	--	--	--	9.45	13.28	--
HA-13	11/20/2006	22.73	--	--	--	4.85	17.88	17.88
HA-13	12/8/2006	22.73	--	--	--	5.67	17.06	17.06
HA-13	1/19/2007	22.73	--	--	--	5.08	17.65	17.65
HA-13	2/19/2007	22.73	--	--	--	7.39	15.34	15.34
HA-13	3/14/2007	22.73	--	--	--	6.28	16.45	--
HA-13	3/15/2007	22.73	--	--	--	6.36	16.37	16.37
HA-13	4/16/2007	22.73	--	--	--	7.18	15.55	15.55
HA-13	5/14/2007	22.73	--	--	--	8.40	14.33	14.33
HA-13	6/29/2007	22.73	--	--	--	9.26	13.47	13.47
HA-13	7/20/2007	22.73	--	--	--	9.51	13.22	13.22
HA-13	8/21/2007	22.73	--	--	--	9.89	12.84	12.84
HA-13	9/10/2007	22.73	--	--	--	9.91	12.82	12.82
HA-13	10/22/2007	22.73	--	--	--	8.11	14.62	14.62
HA-13	11/28/2007	22.73	--	--	--	8.22	14.51	14.51
HA-13	12/13/2007	22.73	6.32	16.41	0.01	6.33	16.41	16.42
HA-13	1/21/2008	22.73	--	--	--	6.83	15.90	15.90
HA-13	2/24/2008	22.73	--	--	--	7.55	15.18	15.18
HA-13	3/24/2008	22.73	--	--	--	7.89	14.84	14.84
HA-13	6/2/2008	22.73	--	--	--	9.03	13.70	--
HA-13	8/25/2008	22.73	--	--	--	9.29	13.44	13.44
HA-13	2/18/2009	22.73	--	--	Not Monitored			NM
HA-13	8/25/2009	22.73	--	--	Not Monitored			NM
HA-13	3/22/2010	22.73	--	--	--	7.52	15.21	15.21
HA-13	8/23/2010	22.73	--	--	--	9.35	13.38	13.38
HA-13	2/7/2011	22.73	--	--	--	6.48	16.25	--
HA-13	5/27/2011	22.73	--	--	--	7.55	15.18	--
HA-13	8/8/2011	22.73	--	--	--	9.21	13.52	--
HA-13	11/14/2011	22.73	--	--	--	8.69	14.04	--
HA-13	2/20/2012	22.73	--	--	--	5.17	17.56	--
HA-13	8/22/2012	22.73	--	--	--	9.11	13.62	--
HA-13	11/5/2012	22.73	--	--	--	4.28	18.45	--
HA-13	1/28/2013	22.73	--	--	--	6.19	16.54	--
HA-13	5/9/2013	22.73	--	--	--	7.57	15.16	--
HA-13	8/19/2013	22.73	--	--	--	9.51	13.22	--
HA-13	11/25/2013	22.73	--	--	--	7.19	15.54	--
HA-13	2/14/2014	22.73	--	--	--	5.07	17.66	--
HA-13	5/5/2014	22.73	--	--	--	4.48	18.25	--
HA-13	8/19/2014	22.73	--	--	--	9.33	13.40	--
HA-13	11/21/2014	22.73	--	--	--	7.26	15.47	--
HA-14	1/27/1993	20.02	--	--	--	6.10	13.92	--
HA-14	3/12/1993	20.02	--	--	--	8.80	11.22	--

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-14	4/14/1993	20.02	--	--	--	7.04	12.98	--
HA-14	12/15/1993	20.02	--	--	--	8.56	11.46	--
HA-14	11/4/1994	20.02	--	--	--	8.35	11.67	--
HA-14	2/22/1995	20.02	--	--	--	5.10	14.92	--
HA-14	6/16/1995	20.02	--	--	--	9.51	10.51	--
HA-14	10/20/1995	20.02	--	--	--	8.77	11.25	--
HA-14	4/4/1996	20.02	--	--	--	7.52	12.50	--
HA-14	4/16/1996	20.02	--	--	--	6.01	14.01	--
HA-14	5/1/1997	20.02	--	--	--	6.92	13.10	--
HA-14	9/18/1997	20.02	--	--	--	8.17	11.85	--
HA-14	4/30/1998	20.02	--	--	--	9.05	10.97	--
HA-14	7/29/1999	20.02	--	--	--	9.49	10.53	--
HA-14	5/22/2000	20.02	--	--	--	9.22	10.80	--
HA-14	5/22/2001	20.02	--	--	--	9.03	10.99	--
HA-14	6/4/2002	20.02	--	--	--	8.41	11.61	--
HA-14	11/24/2002	23.47	--	--	--	9.67	13.80	13.80
HA-14	5/27/2003	23.47	--	--	--	9.48	13.99	--
HA-14	6/16/2004	23.47	--	--	--	9.69	13.78	--
HA-14	9/21/2004	23.47	--	--	--	9.24	14.23	14.23
HA-14	6/1/2005	23.47	--	--	--	8.68	14.79	14.79
HA-14	6/21/2005	23.47	--	--	--	9.15	14.32	--
HA-14	6/29/2005	23.47	--	--	--	9.32	14.15	14.15
HA-14	7/20/2005	23.47	--	--	--	9.63	13.84	10.39
HA-14	8/22/2005	23.47	--	--	--	10.50	12.97	13.21
HA-14	9/12/2005	23.47			Not Monitored			NM
HA-14	10/12/2005	23.47			Not Monitored			NM
HA-14	11/21/2005	23.47			Not Monitored			NM
HA-14	12/27/2005	23.47			Not Monitored			NM
HA-14	1/30/2006	23.47			Not Monitored			NM
HA-14	2/16/2006	23.47			Not Monitored			NM
HA-14	3/13/2006	23.47			Not Monitored			NM
HA-14	4/18/2006	23.47			Not Monitored			NM
HA-14	5/12/2006	23.47			Not Monitored			NM
HA-14	6/5/2006	23.47	--	--	--	7.96	15.51	--
HA-14	6/9/2006	23.47			Not Monitored			NM
HA-14	7/13/2006	23.47			Not Monitored			NM
HA-14	8/16/2006	23.47			Not Monitored			NM
HA-14	9/19/2006	23.47			Not Monitored			NM
HA-14	10/13/2006	23.47	--	--	--	10.26	13.21	13.21
HA-14	10/23/2006	23.47	--	--	--	10.18	13.29	--
HA-14	11/20/2006	23.47	--	--	--	9.27	14.20	14.20
HA-14	12/8/2006	23.47	--	--	--	5.12	18.35	18.35
HA-14	1/19/2007	23.47	--	--	--	5.01	18.46	18.46
HA-14	2/19/2007	23.47	--	--	--	8.00	15.47	15.47
HA-14	3/14/2007	23.47	--	--	--	7.13	16.34	--
HA-14	3/15/2007	23.47	--	--	--	6.85	16.62	16.62
HA-14	4/16/2007	23.47	--	--	--	7.87	15.60	15.60
HA-14	5/14/2007	23.47	--	--	--	9.10	14.37	14.37
HA-14	6/29/2007	23.47	--	--	--	8.70	14.77	14.77
HA-14	7/20/2007	23.47	--	--	--	10.08	13.39	13.39
HA-14	8/21/2007	23.47	--	--	--	10.12	13.35	13.35
HA-14	9/10/2007	23.47	--	--	--	10.41	13.06	13.06
HA-14	10/22/2007	23.47	--	--	--	8.76	14.71	14.71
HA-14	11/28/2007	23.47	--	--	--	6.79	16.68	16.68
HA-14	12/13/2007	23.47	7.72	15.75	0.07	7.79	15.73	15.79
HA-14	1/21/2008	23.47	--	--	--	6.54	16.93	16.93
HA-14	2/24/2008	23.47	--	--	--	8.21	15.26	15.26
HA-14	3/24/2008	23.47	--	--	--	8.61	14.86	14.86
HA-14	6/2/2008	23.47	--	--	--	9.68	13.79	--
HA-14	8/25/2008	23.47	--	--	--	8.67	14.80	14.80
HA-14	2/18/2009	23.47			Not Monitored			NM
HA-14	8/25/2009	23.47	--	--	--	10.41	13.06	NM
HA-14	3/22/2010	23.47	--	--	--	8.15	15.32	15.32
HA-14	8/23/2010	23.47	--	--	--	9.94	13.53	13.53
HA-14	2/7/2011	23.47	--	--	--	7.35	16.12	--

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-14	5/27/2011	23.47	--	--	--	8.28	15.19	--
HA-14	8/8/2011	23.47	--	--	--	9.89	13.58	--
HA-14	11/14/2011	23.47	--	--	--	10.31	13.16	--
HA-14	2/20/2012	23.47	--	--	--	6.90	16.57	--
HA-14	8/22/2012	23.47	--	--	--	9.83	13.64	--
HA-14	11/5/2012	23.47	--	--	DRY			
HA-14	1/28/2013	23.47	--	--	--	7.34	16.13	--
HA-14	5/9/2013	23.47	--	--	--	8.22	15.25	--
HA-14	8/19/2013	23.47	--	--	--	10.15	13.32	--
HA-14	11/25/2013	23.47	--	--	--	8.16	15.31	--
HA-14	2/14/2014	23.47	--	--	--	7.90	15.57	--
HA-14	5/5/2014	23.47	--	--	--	6.91	16.56	--
HA-14	8/19/2014	23.47	--	--	--	9.17	14.30	--
HA-14	11/21/2014	23.47	--	--	--	8.11	15.36	--
HA-15	1/31/2003	22.87	--	--	--	5.56	17.31	--
HA-15	2/7/2003	22.87	--	--	--	5.31	17.56	17.31
HA-15	2/12/2003	22.87	--	--	--	5.64	17.23	17.56
HA-15	2/18/2003	22.87	--	--	--	6.09	16.78	17.23
HA-15	2/21/2003	22.87	--	--	--	7.92	14.95	14.95
HA-15	2/24/2003	22.87	--	--	--	6.04	16.83	16.83
HA-15	3/4/2003	22.87	--	--	--	6.62	16.25	16.25
HA-15	3/12/2003	22.87	--	--	--	6.02	16.85	16.85
HA-15	3/26/2003	22.87	--	--	--	5.46	17.41	17.41
HA-15	3/28/2003	22.87	--	--	--	5.96	16.91	16.91
HA-15	4/2/2003	22.87	--	--	--	5.91	16.96	16.96
HA-15	4/4/2003	22.87	--	--	--	6.22	16.65	16.65
HA-15	4/8/2003	22.87	--	--	--	6.42	16.45	16.45
HA-15	4/11/2003	22.87	--	--	--	6.63	16.24	16.24
HA-15	4/15/2003	22.87	--	--	--	6.28	16.59	16.59
HA-15	4/17/2003	22.87	--	--	--	6.49	16.38	16.38
HA-15	4/22/2003	22.87	--	--	--	6.66	16.21	16.21
HA-15	4/25/2003	22.87	--	--	--	7.07	15.80	15.80
HA-15	5/2/2003	22.87	--	--	--	7.06	15.81	15.81
HA-15	5/6/2003	22.87	--	--	--	7.32	15.55	15.55
HA-15	5/9/2003	22.87	--	--	--	7.52	15.35	15.35
HA-15	5/23/2003	22.87	--	--	--	7.83	15.04	15.04
HA-15	5/28/2003	22.87	--	--	DRY			Dry
HA-15	6/13/2003	22.87	--	--	DRY			Dry
HA-15	6/18/2003	22.87	--	--	DRY			Dry
HA-15	6/27/2003	22.87	--	--	DRY			Dry
HA-15	7/7/2003	22.87	--	--	DRY			Dry
HA-15	7/16/2003	22.87	--	--	DRY			Dry
HA-15	7/31/2003	22.87	--	--	DRY			Dry
HA-15	8/5/2003	22.87	--	--	DRY			Dry
HA-15	8/11/2003	22.87	--	--	DRY			Dry
HA-15	8/22/2003	22.87	--	--	DRY			Dry
HA-15	8/26/2003	22.87	--	--	DRY			Dry
HA-15	9/2/2003	22.87	--	--	DRY			Dry
HA-15	9/9/2003	22.87	--	--	DRY			Dry
HA-15	9/19/2003	22.87	--	--	DRY			Dry
HA-15	10/14/2003	22.87	--	--	DRY			Dry
HA-15	11/20/2003	22.87	--	--	DRY			Dry
HA-15	12/3/2003	22.87	--	--	--	6.08	16.79	16.79
HA-15	1/19/2004	22.87	--	--	--	5.49	17.38	17.38
HA-15	2/24/2004	22.87	--	--	--	6.32	16.55	16.55
HA-15	3/15/2004	22.87	--	--	--	7.32	15.55	15.55
HA-15	4/19/2004	22.87	--	--	--	7.80	15.07	15.07
HA-15	5/17/2004	22.87	--	--	DRY			0.00
HA-15	6/22/2004	22.87	--	--	DRY			0.00
HA-15	8/18/2004	22.87	--	--	DRY			0.00
HA-15	9/21/2004	22.87	--	--	DRY			0.00
HA-15	10/19/2004	22.87	--	--	DRY			0.00
HA-15	11/23/2004	22.87	--	--	DRY			0.00
HA-15	12/21/2004	22.87	--	--	--	6.03	16.84	16.84

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-15	1/13/2005	22.87	--	--	--	6.73	16.14	16.14
HA-15	4/28/2005	22.87	--	--	--	5.93	16.94	16.94
HA-15	6/1/2005	22.87	--	--	--	6.06	16.81	16.81
HA-15	6/29/2005	22.87	--	--	--	7.53	15.34	15.34
HA-15	7/20/2005	22.87			DRY			Dry
HA-15	8/22/2005	22.87			DRY			Dry
HA-15	9/12/2005	22.87			DRY			Dry
HA-15	10/12/2005	22.87			DRY			Dry
HA-15	11/21/2005	22.87	--	--	--	7.65	15.22	15.22
HA-15	12/27/2005	22.87	--	--	--	6.63	16.24	16.24
HA-15	1/30/2006	22.87	--	--	--	3.40	19.47	19.47
HA-15	2/16/2006	22.87	--	--	--	4.91	17.96	17.96
HA-15	3/13/2006	22.87	--	--	--	5.88	16.99	16.99
HA-15	4/18/2006	22.87	--	--	--	6.29	16.58	16.58
HA-15	5/12/2006	22.87	--	--	--	6.67	16.20	16.20
HA-15	6/9/2006	22.87	--	--	--	6.26	16.61	16.61
HA-15	7/13/2006	22.87	--	--	--	7.40	15.47	15.47
HA-15	8/16/2006	22.87			DRY			Dry
HA-15	9/19/2006	22.87			DRY			Dry
HA-15	10/13/2006	22.87			DRY			Dry
HA-15	11/20/2006	22.87	--	--	--	4.87	18.00	18.00
HA-15	12/8/2006	22.87	--	--	--	4.53	18.34	18.34
HA-15	1/19/2007	22.87	--	--	--	4.21	18.66	18.66
HA-15	2/19/2007	22.87	--	--	--	6.55	16.32	16.32
HA-15	3/15/2007	22.87	--	--	--	5.30	17.57	17.57
HA-15	4/16/2007	22.87	--	--	--	5.83	17.04	17.04
HA-15	5/14/2007	22.87	--	--	--	7.30	15.57	15.57
HA-15	6/29/2007	22.87	--	--	--	7.83	15.04	15.04
HA-15	7/20/2007	22.87			DRY			Dry
HA-15	8/21/2007	22.87	--	--	--	7.85	15.02	15.02
HA-15	9/10/2007	22.87			DRY			Dry
HA-15	10/22/2007	22.87			DRY			Dry
HA-15	11/28/2007	22.87	--	--	--	7.62	15.25	15.25
HA-15	12/13/2007	22.87	--	--	--	6.53	16.34	16.34
HA-15	1/21/2008	22.87	--	--	--	6.46	16.41	16.41
HA-15	2/24/2008	22.87	--	--	--	6.95	15.92	15.92
HA-15	3/24/2008	22.87	--	--	--	7.24	15.63	15.63
HA-15	8/25/2008	22.87			DRY			Dry
HA-15	2/18/2009	22.87	--	--	--	7.35	15.52	15.52
HA-15	8/25/2009	22.87			DRY			Dry
HA-15	3/22/2010	22.87	--	--	--	6.26	16.61	16.61
HA-15	8/23/2010	22.87			DRY			Dry
HA-15	2/7/2011	22.87	--	--	--	5.90	16.97	--
HA-15	5/27/2011	22.87			Not Monitored			
HA-15	8/8/2011	22.87	--	--	--	6.30	16.57	--
HA-15	11/14/2011	22.87			DRY			
HA-15	2/20/2012	22.87	--	--	--	5.41	17.46	--
HA-15	8/22/2012	22.87	--	--	--	7.81	15.06	--
HA-15	11/5/2012	22.87	--	--	--	7.84	15.03	--
HA-15	1/28/2013	22.87	--	--	--	5.26	17.61	--
HA-15	5/9/2013	22.87	--	--	--	6.58	16.29	--
HA-15	8/19/2013	22.87	--	--	--	7.84	15.03	--
HA-15	11/25/2013	22.87	--	--	--	6.68	16.19	--
HA-15	2/14/2014	22.87	--	--	--	6.23	16.64	--
HA-15	5/5/2014	22.87	--	--	--	5.20	17.67	--
HA-15	8/19/2014				Decommissioned Well			
HA-16	12/5/2002	22.07	7.60	14.47	0.05	7.65	14.46	--
HA-16	12/11/2002	22.07	7.40	14.67	0.68	8.08	14.50	--
HA-16	12/13/2002	22.07	7.33	14.74	0.96	8.29	14.50	14.50
HA-16	12/17/2002	22.07	6.67	15.40	1.54	8.21	15.02	15.01
HA-16	1/2/2003	22.07	5.60	16.47	0.22	5.82	16.42	16.58
HA-16	1/6/2003	22.07	5.08	16.99	0.02	5.10	16.99	17.00
HA-16	1/7/2003	22.07	5.05	17.02	0.02	5.07	17.02	17.03
HA-16	1/8/2003	22.07	4.95	17.12	0.03	4.98	17.11	17.14

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-16	1/9/2003	22.07	4.92	17.15	0.02	4.94	17.15	17.16
HA-16	1/10/2003	22.07	4.94	17.13	0.02	4.96	17.13	17.14
HA-16	1/14/2003	22.07	3.09	18.98	2.03	5.12	18.47	20.00
HA-16	1/15/2003	22.07	5.00	17.07	0.05	5.05	17.06	17.10
HA-16	1/16/2003	22.07	4.92	17.15	0.04	4.96	17.14	17.17
HA-16	1/17/2003	22.07	4.95	17.12	0.02	4.97	17.12	17.13
HA-16	1/20/2003	22.07	4.98	17.09	0.04	5.02	17.08	17.11
HA-16	5/28/2003	22.07	7.35	14.72	0.77	8.12	14.53	15.11
HA-16	12/21/2004	22.07	--	--	--	5.23	16.84	16.84
HA-16	1/13/2005	22.07	--	--	--	6.10	15.97	15.97
HA-16	4/28/2005	22.07	--	--	--	5.40	16.67	16.67
HA-16	6/1/2005	22.07	--	--	--	5.66	16.41	16.41
HA-16	6/29/2005	22.07	--	--	--	7.14	14.93	14.93
HA-16	7/20/2005	22.07	7.77	14.30	0.01	7.78	14.30	14.31
HA-16	8/22/2005	22.07	--	--	--	8.00	14.07	14.07
HA-16	9/12/2005	22.07	--	--	--	8.58	13.49	13.49
HA-16	10/12/2005	22.07	--	--	--	9.29	12.78	12.78
HA-16	11/21/2005	22.07	--	--	--	6.99	15.08	15.08
HA-16	12/27/2005	22.07	--	--	--	6.14	15.93	15.93
HA-16	1/31/2006	22.07	2.75	19.32	0.01	2.76	19.32	19.33
HA-16	2/16/2006	22.07	--	--	--	4.26	17.81	17.81
HA-16	3/13/2006	22.07	--	--	--	5.25	16.82	16.82
HA-16	4/18/2006	22.07	--	--	--	5.71	16.36	16.36
HA-16	5/12/2006	22.07	--	--	--	6.10	15.97	15.97
HA-16	6/9/2006	22.07	--	--	--	5.75	16.32	16.32
HA-16	7/13/2006	22.07	--	--	--	7.00	15.07	15.07
HA-16	8/16/2006	22.07	--	--	--	8.00	14.07	14.07
HA-16	9/19/2006	22.07	--	--	--	8.60	13.47	13.47
HA-16	10/13/2006	22.07	--	--	--	8.36	13.71	13.71
HA-16	11/20/2006	22.07	--	--	--	4.42	17.65	17.65
HA-16	12/8/2006	22.07	--	--	--	3.96	18.11	18.11
HA-16	1/19/2007	22.07	--	--	--	3.66	18.41	18.41
HA-16	2/19/2007	22.07	--	--	--	5.84	16.23	16.23
HA-16	3/15/2007	22.07	--	--	--	4.60	17.47	17.47
HA-16	4/16/2007	22.07	--	--	--	5.13	16.94	16.94
HA-16	5/14/2007	22.07	--	--	--	6.70	15.37	15.37
HA-16	6/29/2007	22.07	--	--	--	7.91	14.16	14.16
HA-16	7/20/2007	22.07	--	--	--	8.37	13.70	13.70
HA-16	8/21/2007	22.07	--	--	--	9.05	13.02	13.02
HA-16	9/10/2007	22.07	--	--	--	9.11	12.96	12.96
HA-16	10/22/2007	22.07	--	--	--	7.95	14.12	14.12
HA-16	11/28/2007	22.07	--	--	--	7.20	14.87	14.87
HA-16	12/13/2007	22.07	5.77	16.30	0.01	5.78	16.30	16.31
HA-16	1/21/2008	22.07	--	--	--	5.75	16.32	16.32
HA-16	2/24/2008	22.07	--	--	--	6.32	15.75	15.75
HA-16	3/24/2008	22.07	--	--	--	6.65	15.42	15.42
HA-16	8/25/2008	22.07	--	--	--	8.60	13.47	13.47
HA-16	2/18/2009	22.07	--	--	--	6.64	15.43	15.43
HA-16	8/25/2009	22.07	--	--	--	9.87	12.20	12.20
HA-16	3/22/2010	22.07	--	--	--	5.53	16.54	16.54
HA-16	8/23/2010	22.07	--	--	--	8.08	13.99	13.99
HA-16	2/7/2011	22.07	--	--	--	5.18	16.89	--
HA-16	5/27/2011	22.07	--	--	--	6.08	15.99	--
HA-16	8/8/2011	22.07	--	--	--	8.15	13.92	--
HA-16	11/14/2011	22.07	--	--	--	7.85	14.22	--
HA-16	2/20/2012	22.07	--	--	--	4.61	17.46	--
HA-16	8/22/2012	22.07	--	--	--	7.85	14.22	--
HA-16	11/5/2012	22.07	--	--	--	7.17	14.90	--
HA-16	1/28/2013	22.07	--	--	--	4.73	17.34	--
HA-16	5/9/2013	22.07	--	--	--	5.89	16.18	--
HA-16	8/19/2013	22.07	--	--	--	8.64	13.43	--
HA-16	11/25/2013	22.07	--	--	--	6.10	15.97	--
HA-16	2/14/2014	22.07	--	--	--	5.54	16.53	--
HA-16	5/5/2014	22.07	--	--	--	3.94	18.13	--
HA-16	8/19/2014			Decommissioned Well				

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-17	8/11/2003	21.92			DRY			
HA-17	3/15/2004	21.92	--	--	--	6.66	15.26	Dry
HA-17	9/21/2004	21.92	--	--	--	7.75	14.17	15.26
HA-17	12/21/2004	21.92	--	--	--	5.07	16.85	14.17
HA-17	1/13/2005	21.92	--	--	--	5.85	16.07	16.07
HA-17	4/28/2005	21.92	--	--	--	4.85	17.07	17.07
HA-17	6/1/2005	21.92	--	--	--	5.09	16.83	16.83
HA-17	6/29/2005	21.92	--	--	--	6.97	14.95	14.95
HA-17	7/20/2005	21.92	--	--	--	7.63	14.29	14.29
HA-17	8/22/2005	21.92	--	--	--	7.82	14.10	14.10
HA-17	9/12/2005	21.92			DRY			Dry
HA-17	10/12/2005	21.92			DRY			Dry
HA-17	11/21/2005	21.92	--	--	--	6.43	15.49	15.49
HA-17	12/27/2005	21.92	--	--	--	5.10	16.82	16.82
HA-17	1/30/2006	21.92	--	--	--	2.81	19.11	19.11
HA-17	2/16/2006	21.92	--	3.68	0.01	3.69	18.24	18.25
HA-17	3/13/2006	21.92	--	--	--	4.63	17.29	17.29
HA-17	4/18/2006	21.92	--	--	--	5.00	16.92	16.92
HA-17	5/12/2006	21.92	--	--	--	5.54	16.38	16.38
HA-17	6/9/2006	21.92	--	--	--	4.97	16.95	16.95
HA-17	7/13/2006	21.92	--	--	--	9.50	12.42	12.42
HA-17	8/16/2006	21.92	--	--	--	7.50	14.42	14.42
HA-17	9/19/2006	21.92			DRY			Dry
HA-17	10/13/2006	21.92			DRY			Dry
HA-17	11/20/2006	21.92	--	--	--	4.12	17.80	17.80
HA-17	12/8/2006	21.92	--	--	--	3.48	18.44	18.44
HA-17	1/19/2007	21.92	--	--	--	3.02	18.90	18.90
HA-17	2/19/2007	21.92	--	--	--	5.85	16.07	16.07
HA-17	3/15/2007	21.92	--	--	--	3.97	17.95	17.95
HA-17	4/16/2007	21.92	--	--	--	4.51	17.41	17.41
HA-17	5/14/2007	21.92	--	--	--	6.71	15.21	15.21
HA-17	6/29/2007	21.92	--	--	--	7.58	14.34	14.34
HA-17	7/20/2007	21.92			DRY			Dry
HA-17	8/21/2007	21.92			DRY			Dry
HA-17	9/10/2007	21.92			DRY			Dry
HA-17	10/22/2007	21.82	--	--	--	7.36	14.46	14.46
HA-17	11/28/2007	21.82	--	--	--	6.95	14.87	14.87
HA-17	12/13/2007	21.82	--	--	--	5.89	15.93	15.93
HA-17	1/21/2008	21.82	--	--	--	5.45	16.37	16.37
HA-17	2/24/2008	21.82	--	--	--	6.09	15.73	15.73
HA-17	3/24/2008	21.82	--	--	--	6.41	15.41	15.41
HA-17	8/25/2008	21.82			DRY			Dry
HA-17	2/18/2009	21.82	--	--	--	6.68	15.14	15.14
HA-17	8/25/2009	21.82	--	--	--	8.10	13.72	13.72
HA-17	3/22/2010	21.82	--	--	--	4.92	16.90	16.90
HA-17	8/23/2010	21.82			DRY			Dry
HA-17	2/7/2011	21.82	--	--	--	4.89	16.93	--
HA-17	5/27/2011	21.82			Not Monitored			
HA-17	8/8/2011	21.82			Dry			
HA-17	11/14/2011	21.82	--	--	--	7.69	14.13	--
HA-17	2/20/2012	21.82	--	--	--	4.91	16.91	--
HA-17	8/22/2012	21.82	--	--	--	7.61	14.21	--
HA-17	11/5/2012	21.82	--	--	--	7.31	14.51	--
HA-17	1/28/2013	21.82	--	--	--	4.33	17.49	--
HA-17	5/9/2013	21.82	--	--	--	6.00	15.82	--
HA-17	8/19/2013	21.82			DRY			
HA-17	11/25/2013	21.82	--	--	--	6.46	15.36	--
HA-17	2/14/2014	21.82	--	--	--	5.27	16.55	--
HA-17	5/5/2014	21.82	--	--	--	4.68	17.14	--
HA-17	8/19/2014				Decommissioned Well			
HA-18	8/11/2003	21.51			DRY			
HA-18	3/15/2004	21.51	6.47	15.04	0.00	6.47	15.04	Dry
HA-18	12/21/2004	21.51	--	--	--	4.98	16.53	15.04

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-18	1/13/2005	21.51	--	--	--	5.61	15.90	16.53
HA-18	4/28/2005	21.51	--	--	--	4.79	16.72	16.72
HA-18	6/1/2005	21.51	--	--	--	5.00	16.51	16.51
HA-18	6/29/2005	21.51	--	--	--	6.76	14.75	14.75
HA-18	7/20/2005	21.51	--	--	--	7.46	14.05	14.05
HA-18	8/22/2005	21.51	--	--	--	7.45	14.06	14.06
HA-18	9/12/2005	21.51	--	--	--	7.80	13.71	13.71
HA-18	10/12/2005	21.51			DRY			Dry
HA-18	11/21/2005	21.51	--	--	--	7.00	14.51	14.51
HA-18	12/27/2005	21.51	--	--	--	5.88	15.63	15.63
HA-18	1/30/2006	21.51	--	--	--	2.52	18.99	18.99
HA-18	2/16/2006	21.51	--	--	--	3.59	17.92	17.92
HA-18	3/13/2006	21.51	--	--	--	4.52	16.99	16.99
HA-18	4/18/2006	21.51	--	--	--	5.11	16.40	16.40
HA-18	5/12/2006	21.51	--	--	--	5.39	16.12	16.12
HA-18	6/9/2006	21.51	--	--	--	5.15	16.36	16.36
HA-18	7/13/2006	21.51	--	--	--	6.21	15.30	15.30
HA-18	8/16/2006	21.51	--	--	--	7.21	14.30	14.30
HA-18	9/19/2006	21.51			DRY			Dry
HA-18	10/13/2006	21.51	--	--	--	7.75	13.76	13.76
HA-18	11/20/2006	21.51	--	--	--	4.47	17.04	17.04
HA-18	12/8/2006	21.51	--	--	--	3.58	17.93	17.93
HA-18	1/19/2007	21.51	--	--	--	3.15	18.36	18.36
HA-18	2/19/2007	21.51	--	--	--	5.84	15.67	15.67
HA-18	3/15/2007	21.51	--	--	--	4.32	17.19	17.19
HA-18	4/16/2007	21.51	--	--	--	4.43	17.08	17.08
HA-18	5/14/2007	21.51	--	--	--	6.45	15.06	15.06
HA-18	6/29/2007	21.51	--	--	--	7.27	14.24	14.24
HA-18	7/20/2007	21.51	--	--	--	7.87	13.64	13.64
HA-18	8/21/2007	21.51			DRY			Dry
HA-18	9/10/2007	21.51			DRY			Dry
HA-18	10/22/2007	21.51			DRY			Dry
HA-18	11/28/2007	21.51	--	--	--	6.92	14.59	14.59
HA-18	12/13/2007	21.51	--	--	--	5.86	15.65	15.65
HA-18	1/21/2008	21.51	--	--	--	5.62	15.89	15.89
HA-18	2/24/2008	21.51	--	--	--	4.36	17.15	17.15
HA-18	3/24/2008	21.51	--	--	--	6.29	15.22	15.22
HA-18	8/25/2008	21.51	--	--	--	8.07	13.44	13.44
HA-18	2/18/2009	21.51	--	--	--	6.32	15.19	15.19
HA-18	8/25/2009	21.51			DRY			0.00
HA-18	3/22/2010	21.51	--	--	--	4.81	16.70	16.70
HA-18	8/23/2010	21.51	--	--	--	7.26	14.25	14.25
HA-18	2/7/2011	21.51	--	--	--	4.99	16.52	--
HA-18	5/27/2011	21.51			Not Monitored			
HA-18	8/8/2011	21.51	--	--	--	7.76	13.75	--
HA-18	11/14/2011	21.51	--	--	--	7.58	13.93	--
HA-18	2/20/2012	21.51	--	--	--	5.24	16.27	--
HA-18	11/5/2012	21.51	--	--	--	7.74	13.77	--
HA-18	1/28/2013	21.51	--	--	--	4.34	17.17	--
HA-18	8/19/2013	21.51	--	--	--	8.00	13.51	--
HA-18	11/25/2013	21.51	--	--	--	6.22	15.29	--
HA-18	2/14/2014	21.51	--	--	--	5.50	16.01	--
HA-18	5/5/2014	21.51	--	--	--	4.74	16.77	--
HA-18	8/19/2014				Decommissioned Well			
HA-19	4/2/2003	22.92	--	--	--	4.61	18.31	--
HA-19	4/4/2003	22.92	7.10	--	--	7.13	15.79	18.31
HA-19	4/8/2003	22.92	6.61			6.62	16.31	15.79
HA-19	4/11/2003	22.92	5.69	17.23	0.00	5.69	17.23	16.31
HA-19	4/15/2003	22.92	--	--	--	4.26	18.66	18.66
HA-19	4/17/2003	22.92	--	--	--	5.62	17.30	17.30
HA-19	4/22/2003	22.92	7.21	15.71	0.01	7.22	15.71	15.72
HA-19	4/25/2003	22.92	7.23	15.69	0.00	7.23	15.69	15.69
HA-19	5/2/2003	22.92	--	--	--	7.87	15.05	15.05
HA-19	5/6/2003	22.92	--	--	--	7.80	15.12	15.12

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-19	5/9/2003	22.92	--	--	--	8.00	14.92	14.92
HA-19	5/23/2003	22.92			DRY			Dry
HA-19	5/28/2003	22.92			DRY			Dry
HA-19	6/13/2003	22.92			DRY			Dry
HA-19	6/18/2003	22.92			DRY			Dry
HA-19	6/27/2003	22.92			DRY			Dry
HA-19	7/7/2003	22.92			DRY			Dry
HA-19	7/16/2003	22.92			DRY			Dry
HA-19	7/31/2003	22.92			DRY			Dry
HA-19	8/5/2003	22.92			DRY			Dry
HA-19	8/11/2003	22.92			DRY			Dry
HA-19	8/22/2003	22.92			DRY			Dry
HA-19	8/26/2003	22.92			DRY			Dry
HA-19	9/2/2003	22.92			DRY			Dry
HA-19	9/9/2003	22.92			DRY			Dry
HA-19	9/19/2003	22.92			DRY			Dry
HA-19	10/14/2003	22.92			DRY			Dry
HA-19	11/20/2003	22.92	--	--	--	4.74	18.18	18.18
HA-19	12/3/2003	22.92	--	--	--	5.35	17.57	17.57
HA-19	1/19/2004	22.92	5.51	17.41	0.005	5.52	17.41	17.41
HA-19	2/24/2004	22.92	7.18	15.74	0.005	7.19	15.74	15.74
HA-19	3/15/2004	22.92	--	--	--	7.94	14.98	14.98
HA-19	4/19/2004	22.92	--	--	--	8.01	14.91	14.91
HA-19	5/17/2004	22.92			DRY			0.00
HA-19	6/22/2004	22.92			DRY			0.00
HA-19	8/18/2004	22.92			DRY			0.00
HA-19	9/21/2004	22.92	--	--	--	6.85	16.07	16.07
HA-19	10/19/2004	22.92	--	--	--	4.21	18.71	18.71
HA-19	11/23/2004	22.92			DRY			0.00
HA-19	12/21/2004	22.92	--	--	--	5.13	17.79	17.79
HA-19	1/13/2005	22.92	--	--	--	7.35	15.57	15.57
HA-19	4/28/2005	22.92	--	--	--	6.97	15.95	15.95
HA-19	6/1/2005	22.92	--	--	--	7.39	15.53	15.53
HA-19	6/29/2005	22.92			DRY			Dry
HA-19	7/20/2005	22.92			DRY			Dry
HA-19	8/22/2005	22.92			DRY			Dry
HA-19	9/12/2005	22.92			DRY			Dry
HA-19	10/12/2005	22.92			DRY			Dry
HA-19	11/21/2005	22.92	--	--	--	8.81	14.11	14.11
HA-19	12/27/2005	22.92	--	--	--	4.17	18.75	18.75
HA-19	1/30/2006	22.92	--	--	--	4.14	18.78	18.78
HA-19	2/16/2006	22.92	--	--	--	6.13	16.79	16.79
HA-19	3/13/2006	22.92	--	--	--	7.16	15.76	15.76
HA-19	4/18/2006	22.92	--	--	--	6.68	16.24	16.24
HA-19	5/12/2006	22.92	--	--	--	7.79	15.13	15.13
HA-19	6/9/2006	22.92	--	--	--	7.33	15.59	15.59
HA-19	7/13/2006	22.92	--	--	--	8.00	14.92	14.92
HA-19	8/16/2006	22.92			DRY			Dry
HA-19	9/19/2006	22.92			DRY			Dry
HA-19	10/16/2006	22.92			DRY			Dry
HA-19	11/20/2006	22.92	--	--	--	4.40	18.52	18.52
HA-19	12/8/2006	22.92	--	--	--	5.54	17.38	17.38
HA-19	1/19/2007	22.92	--	--	--	5.20	17.72	17.72
HA-19	2/19/2007	22.92	--	--	--	7.20	15.72	15.72
HA-19	3/15/2007	22.92	--	--	--	6.09	16.83	16.83
HA-19	4/16/2007	22.92	--	--	--	6.99	15.93	15.93
HA-19	5/14/2007	22.92			DRY			Dry
HA-19	6/29/2007	22.92			DRY			Dry
HA-19	7/20/2007	22.92			DRY			Dry
HA-19	8/21/2007	22.92			DRY			Dry
HA-19	9/10/2007	22.92			DRY			Dry
HA-19	10/22/2007	22.92	--	--	--	3.99	18.93	18.93
HA-19	11/28/2007	22.92	--	--	--	5.71	17.21	17.21
HA-19	12/13/2007	22.92	--	--	--	4.60	18.32	18.32
HA-19	1/21/2008	22.92	--	--	--	6.37	16.55	16.55

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-19	2/24/2008	22.92	--	--	--	7.41	15.51	15.51
HA-19	3/24/2008	22.92	--	--	--	4.37	18.55	18.55
HA-19	8/25/2008	22.92	--	--	--	6.02	16.90	16.90
HA-19	2/18/2009	22.92	--	--	--	7.75	15.17	15.17
HA-19	8/25/2009	22.92	--	--	DRY			Dry
HA-19	3/22/2010	22.92	--	--	--	7.48	15.44	15.44
HA-19	8/23/2010	22.92	--	--	DRY			Dry
HA-19	2/7/2011	22.92	--	--	--	6.55	16.37	--
HA-19	2/7/2011	22.92	--	--	--	7.10	15.82	--
HA-19	8/8/2011	22.92	--	--	Dry			
HA-19	11/14/2011	22.92	--	--	--	7.23	15.69	--
HA-19	2/20/2012	22.92	--	--	--	5.58	17.34	--
HA-19	8/22/2012	22.92	--	--	--	Dry	--	--
HA-19	11/5/2012	22.92	--	--	--	4.92	18.00	--
HA-19	1/28/2013	22.92	--	--	--	6.46	16.46	--
HA-19	5/9/2013	22.92	--	--	--	7.34	15.58	--
HA-19	8/19/2013	22.92	--	--	DRY			
HA-19	11/25/2013	22.92	--	--	--	6.12	16.80	--
HA-19	2/14/2014	22.92	--	--	--	3.67	19.25	--
HA-19	5/5/2014	22.92	--	--	--	4.51	18.41	--
HA-19	8/19/2014	22.92	--	--	DRY			
HA-19	11/21/2014	22.92	--	--	--	7.03	15.89	--
HA-20	11/24/2002	23.10	--	--	--	7.49	15.61	15.61
HA-20	11/27/2002	23.10	6.46	16.64	3.51	9.97	15.76	18.40
HA-20	12/5/2002	23.10	6.25	16.85	3.57	9.82	15.96	18.64
HA-20	12/11/2002	23.10	6.25	16.85	3.48	9.73	15.98	18.59
HA-20	12/13/2002	23.10	6.12	16.98	3.55	9.67	16.09	18.76
HA-20	12/17/2002	23.10	5.29	17.81	4.20	9.49	16.76	19.91
HA-20	1/3/2003	23.10	3.26	19.84	4.39	7.65	18.74	22.04
HA-20	1/6/2003	23.10	3.83	19.27	3.10	6.93	18.50	20.82
HA-20	1/7/2003	23.10	4.45	18.65	1.16	5.61	18.36	19.23
HA-20	1/8/2003	23.10	4.22	18.88	1.57	5.79	18.49	19.67
HA-20	1/9/2003	23.10	3.97	19.13	3.11	7.08	18.35	20.69
HA-20	1/10/2003	23.10	4.04	19.06	3.24	7.28	18.25	20.68
HA-20	1/13/2003	23.10	4.75	18.35	0.92	5.67	18.12	18.81
HA-20	1/14/2003	23.10	4.15	18.95	3.47	7.62	18.08	20.69
HA-20	1/15/2003	23.10	4.05	19.05	3.10	7.15	18.28	20.60
HA-20	1/16/2003	23.10	4.15	18.95	2.90	7.05	18.23	20.40
HA-20	1/17/2003	23.10	4.18	18.92	2.82	7.00	18.22	20.33
HA-20	1/20/2003	23.10	4.15	18.95	3.09	7.24	18.18	20.50
HA-20	1/22/2003	23.10	3.30	19.80	6.50	9.80	18.18	23.05
HA-20	1/23/2003	23.10	4.80	18.30	3.78	8.58	17.36	20.19
HA-20	1/24/2003	23.10	4.55	18.55	3.66	8.21	17.64	20.38
HA-20	1/27/2003	23.10	3.68	19.42	2.96	6.64	18.68	20.90
HA-20	1/28/2003	23.10	3.82	19.28	3.68	7.50	18.36	21.12
HA-20	1/29/2003	23.10	4.05	19.05	4.44	8.49	17.94	21.27
HA-20	1/30/2003	23.10	4.26	18.84	4.06	8.32	17.83	20.87
HA-20	2/3/2003	23.10	4.33	18.77	3.17	7.50	17.98	20.36
HA-20	2/6/2003	23.10	4.59	18.51	1.80	6.39	18.06	19.41
HA-20	2/11/2003	23.10	6.18	16.92	2.39	8.57	16.32	18.12
HA-20	2/18/2003	23.10	7.40	15.70	0.88	8.28	15.48	16.14
HA-20	2/21/2003	23.10	7.34	15.76	0.73	8.07	15.58	16.13
HA-20	2/26/2003	23.10	6.09	17.01	0.11	6.20	16.98	17.07
HA-20	3/4/2003	23.10	7.47	15.63	1.87	9.34	15.16	16.57
HA-20	3/12/2003	23.10	7.05	16.05	2.63	9.68	15.39	17.37
HA-20	3/14/2003	23.10	7.14	15.96	2.27	9.41	15.39	17.10
HA-20	3/26/2003	23.10	5.64	17.46	3.93	9.57	16.48	19.43
HA-20	3/28/2003	23.10	6.91	16.19	2.50	9.41	15.57	17.44
HA-20	4/2/2003	23.10	6.47	16.63	2.65	9.12	15.97	17.96
HA-20	4/4/2003	23.10	7.01	16.09	2.13	9.14	15.56	17.16
HA-20	4/8/2003	23.10	7.16	15.94	1.49	8.65	15.57	16.69
HA-20	4/11/2003	23.10	7.21	15.89	1.66	8.87	15.48	16.72
HA-20	4/15/2003	23.10	6.91	16.19	0.40	7.31	16.09	16.39
HA-20	4/17/2003	23.10	7.71	15.39	1.00	8.71	15.14	15.89

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-20	4/22/2003	23.10	7.28	15.82	1.39	8.67	15.47	16.52
HA-20	4/25/2003	23.10	7.72	15.38	1.24	8.96	15.07	16.00
HA-20	5/2/2003	23.10	7.46	15.64	2.41	9.87	15.04	16.85
HA-20	5/6/2003	23.10	7.38	15.72	2.49	9.87	15.10	16.97
HA-20	5/9/2003	23.10	8.05	15.05	1.95	10.00	14.56	16.03
HA-20	5/23/2003	23.10	8.69	14.41	1.76	10.45	13.97	15.29
HA-20	5/28/2003	23.10	8.50	14.60	1.49	9.99	14.23	15.35
HA-20	6/13/2003	23.10	8.75	14.35	1.46	10.21	13.99	15.08
HA-20	6/18/2003	23.10	8.68	14.42	1.57	10.25	14.03	15.21
HA-20	6/27/2003	23.10	8.70	14.40	1.64	10.34	13.99	15.22
HA-20	7/7/2003	23.10	9.64	13.46	0.73	10.37	13.28	13.83
HA-20	7/16/2003	23.10	9.11	13.99	1.43	10.54	13.63	14.71
HA-20	7/31/2003	23.10	9.40	13.70	1.48	10.88	13.33	14.44
HA-20	8/5/2003	23.10	9.50	13.60	1.25	10.75	13.29	14.23
HA-20	8/11/2003	23.10	10.65	12.45	1.37	12.02	12.11	13.14
HA-20	8/22/2003	23.10	10.91	12.19	1.29	12.20	11.87	12.84
HA-20	8/26/2003	23.10	--	--	--	9.81	13.29	13.29
HA-20	9/2/2003	23.10	9.94	13.16	1.33	11.27	12.83	13.83
HA-20	9/9/2003	23.10	10.40	12.70	0.36	10.76	12.61	12.88
HA-20	9/19/2003	23.10	10.38	12.72	0.24	10.62	12.66	12.84
HA-20	10/14/2003	23.10	10.26	12.84	0.75	11.01	12.65	13.22
HA-20	11/20/2003	23.10	--	--	--	7.20	15.90	15.90
HA-20	12/3/2003	23.10	--	--	--	6.21	16.89	16.89
HA-20	1/19/2004	23.10	--	--	--	5.84	17.26	17.26
HA-20	2/24/2004	23.10	--	--	--	7.46	15.64	15.64
HA-20	3/15/2004	23.10	--	--	--	8.44	14.66	14.66
HA-20	4/19/2004	23.10	--	--	--	8.51	14.59	14.59
HA-20	5/17/2004	23.10	--	--	--	8.99	14.11	14.11
HA-20	6/22/2004	23.10	--	--	--	8.83	14.27	14.27
HA-20	8/18/2004	23.10	--	--	--	10.02	13.08	13.08
HA-20	9/21/2004	23.10	--	--	--	9.03	14.07	14.07
HA-20	10/19/2004	23.10	--	--	--	8.17	14.93	14.93
HA-20	11/23/2004	23.10	--	--	--	8.44	14.66	14.66
HA-20	12/21/2004	23.10	--	--	--	6.50	16.60	16.60
HA-20	1/13/2005	23.10	--	--	--	7.35	15.75	15.75
HA-20	4/28/2005	23.10	--	--	--	6.80	16.30	16.30
HA-20	6/1/2005	23.10	--	--	--	7.10	16.00	16.00
HA-20	6/29/2005	23.10	--	--	--	9.72	13.38	13.38
HA-20	7/20/2005	23.10	--	--	--	9.92	13.18	13.18
HA-20	8/22/2005	23.10	--	--	--	9.10	14.00	14.00
HA-20	9/12/2005	23.10	--	--	--	9.73	13.37	13.37
HA-20	10/12/2005	23.10	--	--	--	10.26	12.84	12.84
HA-20	11/21/2005	23.10	--	--	--	8.09	15.01	15.01
HA-20	12/27/2005	23.10	--	--	--	7.20	15.90	15.90
HA-20	1/30/2006	23.10	--	--	--	4.50	18.60	18.60
HA-20	2/16/2006	23.10	6.23	16.87	0.01	6.24	16.87	16.88
HA-20	3/13/2006	23.10	--	--	--	7.14	15.96	15.96
HA-20	4/18/2006	23.10	--	--	--	7.40	15.70	15.70
HA-20	5/12/2006	23.10	--	--	--	7.69	15.41	15.41
HA-20	6/9/2006	23.10	--	--	--	7.38	15.72	15.72
HA-20	7/13/2006	23.10	--	--	--	8.37	14.73	14.73
HA-20	8/16/2006	23.10	--	--	--	9.13	13.97	13.97
HA-20	9/19/2006	23.10	--	--	--	9.75	13.35	13.35
HA-20	10/16/2006	23.10	--	--	--	9.55	13.55	13.55
HA-20	11/20/2006	23.10	--	--	--	5.70	17.40	17.40
HA-20	12/8/2006	23.10	--	--	--	5.71	17.39	17.39
HA-20	1/19/2007	23.10	--	--	--	5.42	17.68	17.68
HA-20	2/19/2007	23.10	--	--	--	7.20	15.90	15.90
HA-20	3/15/2007	23.10	--	--	--	6.37	16.73	16.73
HA-20	4/16/2007	23.10	--	--	--	6.78	16.32	16.32
HA-20	5/14/2007	23.10	--	--	--	8.00	15.10	15.10
HA-20	6/29/2007	23.10	--	--	--	9.11	13.99	13.99
HA-20	7/20/2007	23.10	--	--	--	9.46	13.64	13.64
HA-20	8/21/2007	23.10	--	--	--	10.09	13.01	13.01
HA-20	9/10/2007	23.10	--	--	--	10.13	12.97	12.97

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HA-20	10/22/2007	23.10	--	--	--	9.04	14.06	14.06
HA-20	11/28/2007	23.10	--	--	--	8.30	14.80	14.80
HA-20	12/13/2007	23.10	--	--	--	7.10	16.00	16.00
HA-20	1/21/2008	23.10	--	--	--	7.31	15.79	15.79
HA-20	2/24/2008	23.10	--	--	--	7.83	15.27	15.27
HA-20	3/24/2008	23.10	--	--	--	8.08	15.02	15.02
HA-20	8/25/2008	23.10	--	--	--	8.34	14.76	14.76
HA-20	2/18/2009	23.10	--	--	--	7.90	15.20	15.20
HA-20	8/25/2009	23.10	--	--	--	10.30	12.80	12.80
HA-20	3/22/2010	23.10	--	--	--	8.07	15.03	15.03
HA-20	8/23/2010	23.10	--	--	--	9.67	13.43	13.43
HA-20	2/7/2011	23.10	--	--	--	0.07	23.03	--
HA-20	5/27/2011	23.10	--	--	--	7.96	15.14	--
HA-20	8/8/2011	23.10	--	--	--	9.32	13.78	--
HA-20	11/14/2011	23.10	--	--	--	9.06	14.04	--
HA-20	2/20/2012	23.10	--	--	--	7.15	15.95	--
HA-20	8/22/2012	23.10	--	--	--	9.08	14.02	--
HA-20	11/5/2012	23.10	--	--	--	8.09	15.01	--
HA-20	1/28/2013	23.10	--	--	--	6.49	16.61	--
HA-20	5/9/2013	23.10	--	--	--	7.48	15.62	--
HA-20	8/19/2013	23.10	--	--	--	9.72	13.38	--
HA-20	11/25/2013	23.10	--	--	--	8.03	15.07	--
HA-20	2/14/2014	23.10	--	--	--	7.49	15.61	--
HA-20	5/5/2014	23.10	--	--	--	6.49	16.61	--
HA-20	8/19/2014			Decommissioned Well				
LAI-1	1/17/2003	20.94	--	--	--	4.17	16.77	--
LAI-1	1/20/2003	20.94	--	--	--	4.18	16.76	--
LAI-1	1/31/2003	20.94	--	--	--	4.28	16.66	16.77
LAI-1	2/7/2003	20.94	4.06	16.88	0.48	4.54	16.76	16.76
LAI-1	2/12/2003	20.94	4.38	16.56	1.08	5.46	16.29	17.10
LAI-1	2/18/2003	20.94	--	--	--	5.40	15.54	15.54
LAI-1	2/21/2003	20.94	--	--	--	5.52	15.42	15.42
LAI-1	2/24/2003	20.94	--	--	--	5.96	14.98	14.98
LAI-1	3/3/2003	20.94	--	--	--	5.76	15.18	15.18
LAI-1	3/12/2003	20.94	--	--	--	5.48	15.46	15.46
LAI-1	3/14/2003	20.94	--	--	--	5.09	15.85	15.85
LAI-1	3/26/2003	20.94	--	--	--	4.76	16.18	16.18
LAI-1	3/28/2003	20.94	--	--	--	4.86	16.08	16.08
LAI-1	4/2/2003	20.94	5.21	15.73	0.01	5.22	15.73	15.74
LAI-1	4/4/2003	20.94	5.19	15.75	0.01	5.20	15.75	15.76
LAI-1	4/8/2003	20.94	5.67	15.27	0.01	5.68	15.27	15.28
LAI-1	4/11/2003	20.94	5.07	15.87	0.01	5.08	15.87	15.88
LAI-1	4/15/2003	20.94	4.62	16.32	0.01	4.63	16.32	16.33
LAI-1	4/17/2003	20.94	6.14	14.80	0.01	6.15	14.80	14.81
LAI-1	4/22/2003	20.94	--	--	--	5.21	15.73	15.73
LAI-1	4/25/2003	20.94	--	--	--	5.43	15.51	15.51
LAI-1	5/2/2003	20.94	--	--	--	5.53	15.41	15.41
LAI-1	5/6/2003	20.94	--	--	--	5.66	15.28	15.28
LAI-1	5/9/2003	20.94	--	--	--	6.15	14.79	14.79
LAI-1	5/16/2003	20.94	--	--	--	6.40	14.54	14.54
LAI-1	5/23/2003	20.94	6.50	14.44	0.01	6.51	14.44	14.45
LAI-1	5/28/2003	20.94	6.45	14.49	0.01	6.46	14.49	14.50
LAI-1	6/13/2003	20.94	6.79	14.15	0.01	6.80	14.15	14.16
LAI-1	6/18/2003	20.94	--	--	--	6.78	14.16	14.16
LAI-1	6/27/2003	20.94	--	--	--	6.81	14.13	14.13
LAI-1	7/7/2003	20.94	--	--	--	7.41	13.53	13.53
LAI-1	7/16/2003	20.94	--	--	--	6.43	14.51	14.51
LAI-1	7/31/2003	20.94	--	--	--	7.49	13.45	13.45
LAI-1	8/5/2003	20.94	--	--	--	7.61	13.33	13.33
LAI-1	8/11/2003	20.94	--	--	--	8.80	12.14	12.14
LAI-1	8/22/2003	20.94	--	--	--	8.98	11.96	11.96
LAI-1	8/26/2003	20.94	--	--	--	7.91	13.03	13.03
LAI-1	9/2/2003	20.94	--	--	--	8.07	12.87	12.87
LAI-1	9/9/2003	20.94	8.39	12.55	0.01	8.40	12.55	12.56

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-1	9/19/2003	20.94	--	--	--	8.27	12.67	12.67
LAI-1	10/14/2003	20.94	--	--	--	8.34	12.60	12.60
LAI-1	11/20/2003	20.94	--	--	--	4.63	16.31	16.31
LAI-1	12/3/2003	20.94	--	--	--	4.10	16.84	16.84
LAI-1	1/19/2004	20.94	--	--	--	3.82	17.12	17.12
LAI-1	2/24/2004	20.94	--	--	--	5.22	15.72	15.72
LAI-1	3/15/2004	20.94	--	--	--	6.16	14.78	14.78
LAI-1	4/19/2004	20.94	--	--	--	6.29	14.65	14.65
LAI-1	5/17/2004	20.94	--	--	--	6.81	14.13	14.13
LAI-1	6/22/2004	20.94	--	--	--	6.64	14.30	14.30
LAI-1	8/18/2004	20.94	--	--	--	7.81	13.13	13.13
LAI-1	9/21/2004	20.94	--	--	--	6.90	14.04	14.04
LAI-1	10/19/2004	20.94	--	--	--	6.00	14.94	14.94
LAI-1	11/23/2004	20.94	--	--	--	6.25	14.69	14.69
LAI-1	12/21/2004	20.94	--	--	--	4.38	16.56	16.56
LAI-1	1/13/2005	20.94	--	--	--	5.22	15.72	15.72
LAI-1	4/28/2005	20.94	--	--	--	4.72	16.22	16.22
LAI-1	6/1/2005	20.94	--	--	--	4.98	15.96	15.96
LAI-1	6/29/2005	20.94	--	--	--	6.59	14.35	14.35
LAI-1	7/20/2005	20.94	--	--	--	6.77	14.17	14.17
LAI-1	8/22/2005	20.94	--	--	--	6.95	13.99	13.99
LAI-1	9/12/2005	20.94	--	--	--	7.50	13.44	13.44
LAI-1	10/12/2005	20.94	--	--	--	8.04	12.90	12.90
LAI-1	11/21/2005	20.94	--	--	--	5.89	15.05	15.05
LAI-1	12/27/2005	20.94	--	--	--	4.99	15.95	15.95
LAI-1	1/30/2006	20.94	--	--	--	2.50	18.44	18.44
LAI-1	2/16/2006	20.94	--	--	--	4.27	16.67	16.67
LAI-1	3/13/2006	20.94	--	--	--	5.07	15.87	15.87
LAI-1	4/18/2006	20.94	--	--	--	5.25	15.69	15.69
LAI-1	5/12/2006	20.94	--	--	--	5.52	15.42	15.42
LAI-1	6/9/2006	20.94	--	--	--	5.23	15.71	15.71
LAI-1	7/13/2006	20.94	--	--	--	6.20	14.74	14.74
LAI-1	8/16/2006	20.94	--	--	--	7.00	13.94	13.94
LAI-1	9/19/2006	20.94	--	--	--	7.54	13.40	13.40
LAI-1	10/13/2006	20.94	--	--	--	7.33	13.61	13.61
LAI-1	11/20/2006	20.94	--	--	--	3.62	17.32	17.32
LAI-1	12/8/2006	20.94	--	--	--	3.70	17.24	17.24
LAI-1	1/19/2007	20.94	--	--	--	3.57	17.37	17.37
LAI-1	2/19/2007	20.94	--	--	--	5.05	15.89	15.89
LAI-1	3/15/2007	20.94	--	--	--	4.50	16.44	16.44
LAI-1	4/16/2007	20.94	--	--	--	4.75	16.19	16.19
LAI-1	5/14/2007	20.94	--	--	--	4.82	16.12	16.12
LAI-1	6/29/2007	20.94	--	--	--	6.92	14.02	14.02
LAI-1	7/20/2007	20.94	--	--	--	7.22	13.72	13.72
LAI-1	8/21/2007	20.94	--	--	--	7.88	13.06	13.06
LAI-1	9/10/2007	20.94	--	--	--	7.91	13.03	13.03
LAI-1	10/22/2007	20.94	--	--	--	6.84	14.10	14.10
LAI-1	11/28/2007	20.94	--	--	--	6.11	14.83	14.83
LAI-1	12/13/2007	20.94	--	--	--	4.96	15.98	15.98
LAI-1	1/21/2008	20.94	--	--	--	5.19	15.75	15.75
LAI-1	2/24/2008	20.94	--	--	--	5.66	15.28	15.28
LAI-1	3/24/2008	20.94	--	--	--	5.90	15.04	15.04
LAI-1	8/25/2008	20.94	--	--	--	7.45	13.49	13.49
LAI-1	2/18/2009	20.94	--	--	--	5.89	15.05	15.05
LAI-1	8/25/2009	20.94	--	--	--	8.10	12.84	12.84
LAI-1	3/22/2010	20.94	--	--	--	6.10	14.84	14.84
LAI-1	8/23/2010	20.94	--	--	--	7.52	13.42	13.42
LAI-1	2/7/2011	20.94	--	--	--	4.78	16.16	--
LAI-1	5/27/2011	20.94	--	--	Not Monitored			
LAI-1	8/8/2011	20.94	--	--	--	7.13	13.81	--
LAI-1	11/14/2011	20.94	--	--	--	8.50	12.44	--
LAI-1	2/20/2012	20.94	--	--	--	5.47	15.47	--
LAI-1	8/22/2012	20.94	--	--	--	6.91	14.03	--
LAI-1	11/5/2012	20.94	--	--	--	5.84	15.10	--
LAI-1	1/28/2013	20.94	--	--	--	4.59	16.35	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-1	5/9/2013	20.94	--	--	--	5.57	15.37	--
LAI-1	8/19/2013	20.94	--	--	--	7.55	13.39	--
LAI-1	11/25/2013	20.94	--	--	--	6.08	14.86	--
LAI-1	2/14/2014	20.94	--	--	--	5.62	15.32	--
LAI-1	5/5/2014	20.94	--	--	--	4.68	16.26	--
LAI-1	8/19/2014	20.94	--	--	--	7.33	13.61	--
LAI-1	11/21/2014	20.94	--	--	--	4.87	16.07	--
LAI-2	1/17/2003	20.89	--	--	--	4.14	16.75	--
LAI-2	1/20/2003	20.89	--	--	--	4.25	16.64	16.75
LAI-2	1/31/2003	20.89	--	--	--	4.55	16.34	16.64
LAI-2	2/7/2003	20.89	--	--	--	4.41	16.48	16.34
LAI-2	2/12/2003	20.89	--	--	--	4.71	16.18	16.18
LAI-2	2/18/2003	20.89	--	--	--	5.44	15.45	15.45
LAI-2	2/21/2003	20.89	--	--	--	5.61	15.28	15.28
LAI-2	2/24/2003	20.89	--	--	--	5.89	15.00	15.00
LAI-2	3/3/2003	20.89	--	--	--	5.17	15.72	15.72
LAI-2	3/12/2003	20.89	--	--	--	5.37	15.52	15.52
LAI-2	3/14/2003	20.89	--	--	--	5.24	15.65	15.65
LAI-2	3/26/2003	20.89	--	--	--	4.61	16.28	16.28
LAI-2	3/28/2003	20.89	--	--	--	4.72	16.17	16.17
LAI-2	4/2/2003	20.89	--	--	--	5.51	15.38	15.38
LAI-2	4/4/2003	20.89	--	--	--	5.48	15.41	15.41
LAI-2	4/8/2003	20.89	--	--	--	5.55	15.34	15.34
LAI-2	4/11/2003	20.89	--	--	--	5.19	15.70	15.70
LAI-2	4/15/2003	20.89	--	--	--	4.80	16.09	16.09
LAI-2	4/17/2003	20.89	--	--	--	5.96	14.93	14.93
LAI-2	4/22/2003	20.89	--	--	--	5.33	15.56	15.56
LAI-2	4/25/2003	20.89	--	--	--	5.49	15.40	15.40
LAI-2	5/2/2003	20.89	--	--	--	5.78	15.11	15.11
LAI-2	5/6/2003	20.89	--	--	--	5.42	15.47	15.47
LAI-2	5/9/2003	20.89	--	--	--	6.30	14.59	14.59
LAI-2	5/16/2003	20.89	--	--	--	6.54	14.35	14.35
LAI-2	5/23/2003	20.89	--	--	--	6.63	14.26	14.26
LAI-2	5/28/2003	20.89	--	--	--	6.51	14.38	14.38
LAI-2	6/13/2003	20.89	--	--	--	6.91	13.98	13.98
LAI-2	6/18/2003	20.89	--	--	--	6.86	14.03	14.03
LAI-2	6/27/2003	20.89	--	--	--	6.87	14.02	14.02
LAI-2	7/7/2003	20.89	--	--	--	7.40	13.49	13.49
LAI-2	7/16/2003	20.89	--	--	--	6.52	14.37	14.37
LAI-2	7/31/2003	20.89	--	--	--	7.48	13.41	13.41
LAI-2	8/5/2003	20.89	--	--	--	7.56	13.33	13.33
LAI-2	8/11/2003	20.89	--	--	--	8.81	12.08	12.08
LAI-2	8/22/2003	20.89	--	--	--	8.99	11.90	11.90
LAI-2	8/26/2003	20.89	--	--	--	7.86	13.03	13.03
LAI-2	9/2/2003	20.89	8.03	12.86	0.01	8.04	12.86	12.87
LAI-2	9/9/2003	20.89	--	--	--	8.46	12.43	12.43
LAI-2	9/19/2003	20.89	--	--	--	8.15	12.74	12.74
LAI-2	10/14/2003	20.89	--	--	--	8.25	12.64	12.64
LAI-2	11/20/2003	20.89	--	--	--	4.82	16.07	16.07
LAI-2	12/3/2003	20.89	--	--	--	4.13	16.76	16.76
LAI-2	1/19/2004	20.89	--	--	--	3.80	17.09	17.09
LAI-2	2/24/2004	20.89	--	--	--	5.26	15.63	15.63
LAI-2	3/15/2004	20.89	--	--	--	6.21	14.68	14.68
LAI-2	4/19/2004	20.89	--	--	--	6.31	14.58	14.58
LAI-2	5/17/2004	20.89	--	--	--	6.75	14.14	14.14
LAI-2	6/22/2004	20.89	--	--	--	6.61	14.28	14.28
LAI-2	8/18/2004	20.89	--	--	--	7.82	13.07	13.07
LAI-2	9/21/2004	20.89	--	--	--	6.81	14.08	14.08
LAI-2	10/19/2004	20.89	--	--	--	5.96	14.93	14.93
LAI-2	11/23/2004	20.89	--	--	--	6.34	14.55	14.55
LAI-2	12/21/2004	20.89	--	--	--	4.35	16.54	16.54
LAI-2	1/13/2005	20.89	--	--	--	5.15	15.74	15.74
LAI-2	4/28/2005	20.89	--	--	--	4.68	16.21	16.21
LAI-2	6/1/2005	20.89	--	--	--	4.95	15.94	15.94

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-2	6/29/2005	20.89	--	--	--	6.69	14.20	14.20
LAI-2	7/20/2005	20.89	--	--	--	6.80	14.09	14.09
LAI-2	8/22/2005	20.89	--	--	--	6.93	13.96	13.96
LAIx-2	9/12/2005	20.67	--	--	--	10.23	10.44	10.44
LAIx-2	10/12/2005	20.67	--	--	--	9.91	10.76	10.76
LAIx-2	11/21/2005	20.67	--	--	--	8.23	12.44	12.44
LAIx-2	12/27/2005	20.67	--	--	--	6.92	13.75	13.75
LAIx-2	1/30/2006	20.67	--	--	--	5.34	15.33	15.33
LAIx-2	2/16/2006	20.67	7.39	13.28	0.01	7.40	13.28	13.29
LAIx-2	3/13/2006	20.67	--	--	--	7.71	12.96	12.96
LAIx-2	4/18/2006	20.67	--	--	--	7.89	12.78	12.78
LAIx-2	5/12/2006	20.67	--	--	--	8.83	11.84	11.84
LAIx-2	6/9/2006	20.67	--	--	--	8.16	12.51	12.51
LAIx-2	7/13/2006	20.67	--	--	--	9.43	11.24	11.24
LAIx-2	8/16/2006	20.67	--	--	--	10.17	10.50	10.50
LAIx-2	9/19/2006	20.67	--	--	--	9.65	11.02	11.02
LAIx-2	10/13/2006	20.67	--	--	--	9.62	11.05	11.05
LAIx-2	11/20/2006	20.67	--	--	--	5.33	15.34	15.34
LAIx-2	12/8/2006	20.67	--	--	--	6.14	14.53	14.53
LAIx-2	1/19/2007	20.67	--	--	--	5.75	14.92	14.92
LAIx-2	2/19/2007	20.67	--	--	--	7.51	13.16	13.16
LAIx-2	3/15/2007	20.67	--	--	--	6.50	14.17	14.17
LAIx-2	4/16/2007	20.67	--	--	--	7.14	13.53	13.53
LAIx-2	5/14/2007	20.67	--	--	--	8.17	12.50	12.50
LAIx-2	6/29/2007	20.67	--	--	--	8.86	11.81	11.81
LAIx-2	7/20/2007	20.67	--	--	--	9.13	11.54	11.54
LAIx-2	8/21/2007	20.67	--	--	--	9.30	11.37	11.37
LAIx-2	9/10/2007	20.67	--	--	--	9.18	11.49	11.49
LAIx-2	10/22/2007	20.67	--	--	--	7.30	13.37	13.37
LAIx-2	11/28/2007	20.67	--	--	--	6.72	13.95	13.95
LAIx-2	12/13/2007	20.67	--	--	--	4.96	15.71	15.71
LAIx-2	1/21/2008	20.67	--	--	--	5.24	15.43	15.43
LAIx-2	2/24/2008	20.67	--	--	--	5.94	14.73	14.73
LAIx-2	3/24/2008	20.67	--	--	--	6.37	14.30	14.30
LAIx-2	8/25/2008	20.67	--	--	--	7.96	12.71	12.71
LAIx-2	2/18/2009	20.67	--	--	--	6.04	14.63	14.63
LAIx-2	8/25/2009	20.67	--	--	--	8.78	11.89	11.89
LAIx-2	3/22/2010	20.67	--	--	--	6.42	14.25	14.25
LAIx-2	8/23/2010	20.67	--	--	--	8.20	12.47	12.47
LAIx-2	2/7/2011	20.67	--	--	--	4.80	15.87	--
LAIx-2	5/27/2011	20.67	--	--	--	6.65	14.02	--
LAIx-2	8/8/2011	20.67	--	--	--	7.41	13.26	--
LAIx-2	11/14/2011	20.67	--	--	--	6.94	13.73	--
LAIx-2	2/20/2012	20.67	--	--	--	5.54	15.13	--
LAIx-2	8/22/2012	20.67	--	--	--	6.94	13.73	--
LAIx-2	11/5/2012	20.67	--	--	--	5.65	15.02	--
LAIx-2	1/28/2013	20.67	--	--	--	4.64	16.03	--
LAIx-2	5/9/2013	20.67	--	--	--	8.38	12.29	--
LAIx-2	8/19/2013	20.67	--	--	--	10.60	10.07	--
LAIx-2	11/25/2013	20.67	--	--	--	7.92	12.75	--
LAIx-2	2/14/2014	20.67	--	--	--	7.42	13.25	--
LAIx-2	5/5/2014	20.67	--	--	--	6.19	14.48	--
LAIx-2	8/19/2014	20.67	--	--	--	9.12	11.55	--
LAIx-2	11/21/2014	20.67	--	--	--	6.89	13.78	--
LAI-3	1/17/2003	20.74	--	--	--	4.37	16.37	--
LAI-3	1/20/2003	20.74	--	--	--	4.28	16.46	16.37
LAI-3	1/31/2003	20.74	--	--	--	4.94	15.80	16.46
LAI-3	2/7/2003	20.74	--	--	--	4.41	16.33	15.80
LAI-3	2/12/2003	20.74	--	--	--	4.70	16.04	16.04
LAI-3	2/18/2003	20.74	--	--	--	5.21	15.53	15.53
LAI-3	2/21/2003	20.74	--	--	--	5.58	15.16	15.16
LAI-3	2/24/2003	20.74	--	--	--	5.66	15.08	15.08
LAI-3	3/3/2003	20.74	--	--	--	5.13	15.61	15.61

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-3	3/12/2003	20.74	--	--	--	5.32	15.42	15.42
LAI-3	3/14/2003	20.74	--	--	--	5.16	15.58	15.58
LAI-3	3/26/2003	20.74	--	--	--	4.65	16.09	16.09
LAI-3	3/28/2003	20.74	--	--	--	4.75	15.99	15.99
LAI-3	4/2/2003	20.74	--	--	--	5.57	15.17	15.17
LAI-3	4/4/2003	20.74	--	--	--	5.53	15.21	15.21
LAI-3	4/8/2003	20.74	--	--	--	5.69	15.05	15.05
LAI-3	4/11/2003	20.74	--	--	--	5.15	15.59	15.59
LAI-3	4/15/2003	20.74	--	--	--	4.75	15.99	15.99
LAI-3	4/17/2003	20.74	--	--	--	6.08	14.66	14.66
LAI-3	4/22/2003	20.74	--	--	--	5.27	15.47	15.47
LAI-3	4/25/2003	20.74	--	--	--	5.45	15.29	15.29
LAI-3	5/2/2003	20.74	--	--	--	5.76	14.98	14.98
LAI-3	5/6/2003	20.74	--	--	--	5.61	15.13	15.13
LAI-3	5/9/2003	20.74	--	--	--	6.30	14.44	14.44
LAI-3	5/16/2003	20.74	--	--	--	6.53	14.21	14.21
LAI-3	5/23/2003	20.74	--	--	--	6.57	14.17	14.17
LAI-3	5/28/2003	20.74	--	--	--	6.44	14.30	14.30
LAI-3	6/13/2003	20.74	--	--	--	6.85	13.89	13.89
LAI-3	6/18/2003	20.74	--	--	--	6.81	13.93	13.93
LAI-3	6/27/2003	20.74	--	--	--	6.83	13.91	13.91
LAI-3	7/7/2003	20.74	--	--	--	7.32	13.42	13.42
LAI-3	7/16/2003	20.74	--	--	--	6.47	14.27	14.27
LAI-3	7/31/2003	20.74	--	--	--	7.37	13.37	13.37
LAI-3	8/5/2003	20.74	--	--	--	7.49	13.25	13.25
LAI-3	8/11/2003	20.74	--	--	--	7.68	13.06	13.06
LAI-3	8/22/2003	20.74	--	--	--	8.74	12.00	12.00
LAI-3	8/26/2003	20.74	--	--	--	7.74	13.00	13.00
LAI-3	9/2/2003	20.74	--	--	--	8.03	12.71	12.71
LAI-3	9/9/2003	20.74	--	--	--	8.45	12.29	12.29
LAI-3	9/19/2003	20.74	--	--	--	8.10	12.64	12.64
LAI-3	10/14/2003	20.74	--	--	--	8.20	12.54	12.54
LAI-3	11/20/2003	20.74	--	--	--	4.77	15.97	15.97
LAI-3	12/3/2003	20.74	--	--	--	4.08	16.66	16.66
LAI-3	1/19/2004	20.74	--	--	--	3.55	17.19	17.19
LAI-3	2/24/2004	20.74	--	--	--	5.23	15.51	15.51
LAI-3	3/15/2004	20.74	--	--	--	6.20	14.54	14.54
LAI-3	4/19/2004	20.74	--	--	--	6.21	14.53	14.53
LAI-3	5/17/2004	20.74	--	--	--	6.66	14.08	14.08
LAI-3	6/22/2004	20.74	--	--	--	6.46	14.28	14.28
LAI-3	8/18/2004	20.74	--	--	--	7.76	12.98	12.98
LAI-3	9/21/2004	20.74	--	--	--	6.70	14.04	14.04
LAI-3	10/19/2004	20.74	--	--	--	5.82	14.92	14.92
LAI-3	11/23/2004	20.74	--	--	--	6.14	14.60	14.60
LAI-3	12/21/2004	20.74	--	--	--	4.22	16.52	16.52
LAI-3	1/13/2005	20.74	--	--	--	5.03	15.71	15.71
LAI-3	4/28/2005	20.74	--	--	--	4.55	16.19	16.19
LAI-3	6/1/2005	20.74	--	--	--	4.86	15.88	15.88
LAI-3	6/29/2005	20.74	--	--	--	6.69	14.05	14.05
LAI-3	7/20/2005	20.74	--	--	--	6.71	14.03	14.03
LAI-3	8/22/2005	20.74	--	--	--	6.82	13.92	13.92
LAI-3	5/27/2011	20.74			Not Monitored			
LAIx-3	9/12/2005	20.74	--	--	--	10.31	10.43	10.43
LAIx-3	10/12/2005	20.74	--	--	--	9.99	10.75	10.75
LAIx-3	11/21/2005	20.74	8.31	12.43	0.01	8.32	12.43	12.44
LAIx-3	12/27/2005	20.74	--	--	--	7.15	13.59	13.59
LAIx-3	1/30/2006	20.74	6.00	14.74	0.01	6.01	14.74	14.75
LAIx-3	2/16/2006	20.74	--	--	--	7.85	12.89	12.89
LAIx-3	3/13/2006	20.74	--	--	--	8.18	12.56	12.56
LAIx-3	4/18/2006	20.74	--	--	--	8.36	12.38	12.38
LAIx-3	5/12/2006	20.74	--	--	--	8.87	11.87	11.87
LAIx-3	6/9/2006	20.74	--	--	--	8.65	12.09	12.09
LAIx-3	7/13/2006	20.74	--	--	--	9.90	10.84	10.84
LAIx-3	8/16/2006	20.74	--	--	--	10.63	10.11	10.11

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAIx-3	9/19/2006	20.74	--	--	--	10.25	10.49	10.49
LAIx-3	10/13/2006	20.74	--	--	--	10.28	10.46	10.46
LAIx-3	11/20/2006	20.74	--	--	--	7.14	13.60	13.60
LAIx-3	12/8/2006	20.74	--	--	--	7.84	12.90	12.90
LAIx-3	1/19/2007	20.74	--	--	--	7.61	13.13	13.13
LAIx-3	2/19/2007	20.74	--	--	--	7.86	12.88	12.88
LAIx-3	3/15/2007	20.74	--	--	--	7.34	13.40	13.40
LAIx-3	4/16/2007	20.74	--	--	--	7.86	12.88	12.88
LAIx-3	5/14/2007	20.74	--	--	--	8.61	12.13	12.13
LAIx-3	6/29/2007	20.74	--	--	--	9.27	11.47	11.47
LAIx-3	7/20/2007	20.74	--	--	--	9.59	11.15	11.15
LAIx-3	8/21/2007	20.74	--	--	--	9.80	10.94	10.94
LAIx-3	9/10/2007	20.74	--	--	--	9.92	10.82	10.82
LAIx-3	10/22/2007	20.74	--	--	--	8.48	12.26	12.26
LAIx-3	11/28/2007	20.74	--	--	--	8.10	12.64	12.64
LAIx-3	12/13/2007	20.74	--	--	--	6.13	14.61	14.61
LAIx-3	1/21/2008	20.74	--	--	--	6.73	14.01	14.01
LAIx-3	2/24/2008	20.74	--	--	--	7.31	13.43	13.43
LAIx-3	3/24/2008	20.74	--	--	--	7.45	13.29	13.29
LAIx-3	8/25/2008	20.74	--	--	--	9.91	10.83	10.83
LAIx-3	2/18/2009	20.74	--	--	--	7.68	13.06	13.06
LAIx-3	8/25/2009	20.74	--	--	--	9.83	10.91	10.91
LAIx-3	3/22/2010	20.74	--	--	--	7.60	13.14	13.14
LAIx-3	8/23/2010	20.74	--	--	--	9.31	11.43	11.43
LAIx-3	2/7/2011	20.74	--	--	--	5.73	15.01	--
LAIx-3	5/27/2011	20.74			Not Monitored			
LAIx-3	8/8/2011	20.74	--	--	--	9.06	11.68	--
LAIx-3	11/14/2011	20.74	--	--	--	7.17	13.57	--
LAIx-3	2/20/2012	20.74	--	--	--	7.30	13.44	--
LAIx-3	8/22/2012	20.74	--	--	--	9.11	11.63	--
LAIx-3	11/5/2012	20.74	--	--	--	6.55	14.19	--
LAIx-3	1/28/2013	20.74	--	--	--	6.09	14.65	--
LAIx-3	5/9/2013	20.74	--	--	--	7.02	13.72	--
LAIx-3	8/19/2013	20.74	--	--	--	9.76	10.98	--
LAIx-3	11/25/2013	20.74	--	--	--	7.83	12.91	--
LAIx-3	2/14/2014	20.74	--	--	--	6.98	13.76	--
LAIx-3	5/5/2014	20.74	--	--	--	5.91	14.83	--
LAIx-3	8/19/2014	20.74	--	--	--	8.52	12.22	--
LAIx-3	11/21/2014	20.74	--	--	--	6.34	14.40	--
LAI-4	1/22/2003	22.43	6.87	15.56	0.43	7.30	15.45	--
LAI-4	1/23/2003	22.43	7.48	14.95	0.20	7.68	14.90	15.78
LAI-4	1/24/2003	22.43	6.72	15.71	0.67	7.39	15.54	15.05
LAI-4	1/27/2003	22.43	4.47	17.96	4.67	9.14	16.79	16.05
LAI-4	1/28/2003	22.43	4.97	17.46	4.43	9.40	16.35	19.68
LAI-4	1/29/2003	22.43	7.40	15.03	0.05	7.45	15.02	15.06
LAI-4	1/30/2003	22.43	7.88	14.55	0.06	7.94	14.54	14.58
LAI-4	2/3/2003	22.43	6.25	16.18	2.16	8.41	15.64	17.26
LAI-4	2/6/2003	23.88	6.28	17.60	1.04	7.32	17.34	18.12
LAI-4	2/11/2003	23.88	7.54	16.34	1.44	8.98	15.98	17.06
LAI-4	2/18/2003	23.88	9.28	14.60	0.17	9.45	14.56	14.69
LAI-4	2/21/2003	23.88	9.11	14.77	0.09	9.20	14.75	14.82
LAI-4	2/26/2003	23.88	8.37	15.51	1.35	9.72	15.17	16.19
LAI-4	3/3/2003	23.88	8.57	15.31	0.86	9.43	15.10	15.74
LAI-4	3/12/2003	23.88	8.80	15.08	0.14	8.94	15.05	15.15
LAI-4	3/14/2003	23.88	8.68	15.20	0.14	8.82	15.17	15.27
LAI-4	3/26/2003	23.88	--	--	--	9.06	14.82	14.82
LAI-4	3/28/2003	23.88	--	--	--	9.28	14.60	14.60
LAI-4	4/2/2003	23.88	8.21	15.67	0.08	8.29	15.65	15.71
LAI-4	4/4/2003	23.88	8.58	15.30	0.04	8.62	15.29	15.32
LAI-4	4/8/2003	23.88	8.51	15.37	0.13	8.64	15.34	15.44
LAI-4	4/11/2003	23.88	8.78	15.10	0.14	8.92	15.07	15.17
LAI-4	4/15/2003	23.88	7.86	16.02	0.95	8.81	15.78	16.50
LAI-4	4/17/2003	23.88	9.19	14.69	0.02	9.21	14.69	14.70
LAI-4	4/22/2003	23.88	6.61	17.27	0.19	6.80	17.22	17.37

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-4	4/25/2003	23.88	8.96	14.92	0.25	9.21	14.86	15.05
LAI-4	5/2/2003	23.88	9.06	14.82	0.10	9.16	14.80	14.87
LAI-4	5/6/2003	23.88	8.56	15.32	1.85	10.41	14.86	16.25
LAI-4	5/9/2003	23.88	10.96	12.92	0.02	10.98	12.92	12.93
LAI-4	5/23/2003	23.88	10.17	13.71	0.02	10.19	13.71	13.72
LAI-4	5/28/2003	23.88	9.81	14.07	0.03	9.84	14.06	14.09
LAI-4	6/13/2003	23.88	10.09	13.79	0.03	10.12	13.78	13.81
LAI-4	6/18/2003	23.88	10.05	13.83	0.08	10.13	13.81	13.87
LAI-4	6/27/2003	23.88	9.92	13.96	0.82	10.74	13.76	14.37
LAI-4	7/7/2003	23.88	10.27	13.61	1.44	11.71	13.25	14.33
LAI-4	7/16/2003	23.88	9.92	13.96	2.10	12.02	13.44	15.01
LAI-4	7/31/2003	23.88	10.58	13.30	1.12	11.70	13.02	13.86
LAI-4	8/5/2003	23.88	10.32	13.56	1.97	12.29	13.07	14.55
LAI-4	8/11/2003	23.88	11.70	12.18	1.09	12.79	11.91	12.73
LAI-4	8/22/2003	23.88	11.96	11.92	1.28	13.24	11.60	12.56
LAI-4	8/26/2003	23.88	11.09	12.79	1.15	12.24	12.50	13.37
LAI-4	9/2/2003	23.88	11.04	12.84	1.32	12.36	12.51	13.50
LAI-4	9/9/2003	23.88	11.10	12.78	2.16	13.26	12.24	13.86
LAI-4	9/19/2003	23.88	11.14	12.74	1.35	12.49	12.40	13.42
LAI-4	10/14/2003	23.88	11.21	12.67	1.59	12.80	12.27	13.47
LAI-4	11/20/2003	23.88	8.21	15.67	0.09	8.30	15.65	15.72
LAI-4	12/3/2003	23.88	7.12	16.76	1.06	8.18	16.50	17.29
LAI-4	1/19/2004	23.88	6.84	17.04	0.72	7.56	16.86	17.40
LAI-4	2/24/2004	23.88	8.25	15.63	0.65	8.90	15.47	15.96
LAI-4	3/15/2004	23.88	9.42	14.46	0.09	9.51	14.44	14.51
LAI-4	4/19/2004	23.88	9.19	14.69	0.01	9.20	14.69	14.70
LAI-4	5/17/2004	23.88	--	--	--	10.05	13.83	13.83
LAI-4	6/22/2004	23.88	--	--	--	9.98	13.90	13.90
LAI-4	8/18/2004	23.88	11.20	12.68	0.05	11.25	12.67	12.71
LAI-4	9/21/2004	23.88	--	--	--	10.05	13.83	13.83
LAI-4	10/19/2004	24.88	--	--	--	9.23	15.65	15.65
LAI-4	11/23/2004	24.88	--	--	--	9.45	15.43	15.43
LAI-4	12/21/2004	24.88	--	--	--	7.60	17.28	17.28
LAI-4	1/13/2005	24.88	--	--	--	8.37	16.51	16.51
LAI-4	4/28/2005	24.88	--	--	--	8.57	16.31	16.31
LAI-4	6/1/2005	24.88	--	--	--	8.15	16.73	16.73
LAI-4	6/29/2005	24.88	--	--	--	10.05	14.83	14.83
LAI-4	7/20/2005	24.88	--	--	--	10.45	14.43	14.43
LAI-4	8/22/2005	24.88	--	--	--	10.12	14.76	14.76
LAI-4	5/27/2011	24.88			Not Monitored			
LAIx-4	9/12/2005	25.50	--	--	--	14.15	11.35	11.35
LAIx-4	10/12/2005	25.50	--	--	--	14.78	10.72	10.72
LAIx-4	11/21/2005	25.50	12.76	12.74	0.01	12.77	12.74	12.75
LAIx-4	12/27/2005	25.50	--	--	--	11.95	13.55	13.55
LAIx-4	1/30/2006	25.50	--	--	--	10.60	14.90	14.90
LAIx-4	2/16/2006	25.50	--	--	--	12.68	12.82	12.82
LAIx-4	3/13/2006	25.50	--	--	--	12.95	12.55	12.55
LAIx-4	4/18/2006	25.50	--	--	--	13.05	12.45	12.45
LAIx-4	5/12/2006	25.50	--	--	--	13.70	11.80	11.80
LAIx-4	6/9/2006	25.50	--	--	--	13.45	12.05	12.05
LAIx-4	7/13/2006	25.50	--	--	--	15.65	9.85	9.85
LAIx-4	8/16/2006	25.50	15.41	10.09	0.02	15.43	10.09	10.10
LAIx-4	9/19/2006	25.50	--	--	--	15.05	10.45	10.45
LAIx-4	10/13/2006	25.50	--	--	--	15.13	10.37	10.37
LAIx-4	11/20/2006	25.50	--	--	--	12.43	13.07	13.07
LAIx-4	12/8/2006	25.50	--	--	--	12.76	12.74	12.74
LAIx-4	1/19/2007	25.50	--	--	--	12.38	13.12	13.12
LAIx-4	2/19/2007	25.50	--	--	--	12.96	12.54	12.54
LAIx-4	3/15/2007	25.50	--	--	--	12.70	12.80	12.80
LAIx-4	4/16/2007	25.50	--	--	--	13.11	12.39	12.39
LAIx-4	5/14/2007	25.50	--	--	--	13.73	11.77	11.77
LAIx-4	6/29/2007	25.50	--	--	--	14.19	11.31	11.31
LAIx-4	7/20/2007	25.50	--	--	--	14.57	10.93	10.93
LAIx-4	8/21/2007	25.50	--	--	--	14.74	10.76	10.76

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAIx-4	9/10/2007	25.50	--	--	--	14.82	10.68	10.68
LAIx-4	10/22/2007	25.50	--	--	--	13.64	11.86	11.86
LAIx-4	11/28/2007	25.50	--	--	--	13.45	12.05	12.05
LAIx-4	12/13/2007	25.50	--	--	--	12.80	12.70	12.70
LAIx-4	1/21/2008	25.50	--	--	--	8.78	16.72	16.72
LAIx-4	2/24/2008	25.50	--	--	--	13.23	12.27	12.27
LAIx-4	3/24/2008	25.50	--	--	--	12.81	12.69	12.69
LAIx-4	8/25/2008	25.50	--	--	--	13.97	11.53	11.53
LAIx-4	2/18/2009	22.50	--	--	--	13.44	9.06	9.06
LAIx-4	8/25/2009	22.50	--	--	--	15.09	7.41	7.41
LAIx-4	3/22/2010	22.50	--	--	--	13.20	9.30	9.30
LAIx-4	8/23/2010	25.50	--	--	--	12.67	12.83	12.83
LAIx-4	2/7/2011	25.50	--	--	--	12.68	12.82	--
LAIx-4	5/27/2011	25.50			Not Monitored			
LAI-5	1/22/2003	23.04	6.55	16.49	4.18	10.73	15.45	18.58
LAI-5	1/23/2003	23.04	6.54	16.50	4.02	10.56	15.50	18.51
LAI-5	1/24/2003	23.04	6.40	16.64	3.92	10.32	15.66	18.60
LAI-5	1/27/2003	23.04	5.51	17.53	3.66	9.17	16.62	19.36
LAI-5	1/28/2003	23.04	6.85	16.19	0.55	7.40	16.05	16.47
LAI-5	1/29/2003	23.04	6.20	16.84	4.20	10.40	15.79	18.94
LAI-5	1/30/2003	23.04	6.31	16.73	4.04	10.35	15.72	18.75
LAI-5	2/3/2003	23.04	6.36	16.68	3.29	9.65	15.86	18.33
LAI-5	2/6/2003	24.52	7.18	17.34	3.57	10.75	16.45	19.13
LAI-5	2/11/2003	24.52	7.53	16.99	3.64	11.17	16.08	18.81
LAI-5	2/18/2003	24.52	6.50	18.02	4.75	11.25	16.83	20.40
LAI-5	2/21/2003	24.52	8.21	16.31	3.30	11.51	15.49	17.96
LAI-5	2/26/2003	24.52	7.78	16.74	3.23	11.01	15.93	18.36
LAI-5	3/4/2003	24.52	7.78	16.74	3.23	11.01	15.93	18.36
LAI-5	3/12/2003	24.52	8.32	16.20	3.36	11.68	15.36	17.88
LAI-5	3/14/2003	24.52	8.36	16.16	3.08	11.44	15.39	17.70
LAI-5	3/26/2003	24.52	--	--	--	10.01	14.51	14.51
LAI-5	3/28/2003	24.52	--	--	--	9.96	14.56	14.56
LAI-5	4/2/2003	24.52	8.52	16.00	0.83	9.35	15.79	16.42
LAI-5	4/4/2003	24.52	8.90	15.62	0.68	9.58	15.45	15.96
LAI-5	4/8/2003	24.52	8.96	15.56	0.55	9.51	15.42	15.84
LAI-5	4/11/2003	24.52	8.72	15.80	1.62	10.34	15.40	16.61
LAI-5	4/15/2003	24.52	8.01	16.51	2.43	10.44	15.90	17.73
LAI-5	4/17/2003	24.52	9.60	14.92	0.16	9.76	14.88	15.00
LAI-5	4/22/2003	24.52	9.04	15.48	0.39	9.43	15.38	15.68
LAI-5	4/25/2003	24.52	9.05	15.47	2.10	11.15	14.95	16.52
LAI-5	5/2/2003	24.52	9.48	15.04	0.24	9.72	14.98	15.16
LAI-5	5/6/2003	24.52	8.94	15.58	2.24	11.18	15.02	16.70
LAI-5	5/9/2003	24.52	10.28	14.24	0.07	10.35	14.22	14.28
LAI-5	5/23/2003	24.52	10.65	13.87	0.02	10.67	13.87	13.88
LAI-5	5/28/2003	24.52	10.36	14.16	0.09	10.45	14.14	14.21
LAI-5	6/13/2003	24.52	10.58	13.94	0.05	10.63	13.93	13.97
LAI-5	6/18/2003	24.52	10.51	14.01	0.01	10.52	14.01	14.02
LAI-5	6/27/2003	24.52	10.08	14.44	1.63	11.71	14.03	15.26
LAI-5	7/7/2003	24.52	10.52	14.00	1.85	12.37	13.54	14.93
LAI-5	7/16/2003	24.52	10.30	14.22	2.15	12.45	13.68	15.30
LAI-5	7/31/2003	24.52	10.77	13.75	1.67	12.44	13.33	14.59
LAI-5	8/5/2003	24.52	11.30	13.22	2.35	13.65	12.63	14.40
LAI-5	8/11/2003	24.52	--	--	--	12.22	12.30	12.30
LAI-5	8/22/2003	24.52	--	--	--	12.34	12.18	12.18
LAI-5	8/26/2003	24.52	12.39	12.13	1.29	13.68	11.81	12.78
LAI-5	9/2/2003	24.52	11.57	12.95	0.03	11.60	12.94	12.97
LAI-5	9/9/2003	24.52	11.14	13.38	2.49	13.63	12.76	14.63
LAI-5	9/19/2003	24.52	11.89	12.63	0.57	12.46	12.49	12.92
LAI-5	10/14/2003	24.52	12.13	12.39	0.45	12.58	12.28	12.62
LAI-5	11/20/2003	24.52	--	--	--	8.72	15.80	15.80
LAI-5	12/3/2003	24.52	7.76	16.76	0.33	8.09	16.68	16.93
LAI-5	1/19/2004	24.52	7.38	17.14	0.07	7.45	17.12	17.18
LAI-5	2/24/2004	24.52	8.65	15.87	0.11	8.76	15.84	15.93
LAI-5	3/15/2004	24.52	--	--	--	9.94	14.58	14.58

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-5	4/19/2004	24.52	--	--	--	10.19	14.33	14.33
LAI-5	5/17/2004	24.52	--	--	--	11.14	13.38	13.38
LAI-5	6/22/2004	24.52	11.10	13.42	0.01	11.11	13.42	13.43
LAI-5	8/18/2004	24.52	--	--	--	12.17	12.35	12.35
LAI-5	9/21/2004	24.52	--	--	--	11.16	13.36	13.36
LAI-5	10/19/2004	25.52	--	--	--	10.29	15.23	15.23
LAI-5	11/23/2004	25.52	--	--	--	10.48	15.04	15.04
LAI-5	12/21/2004	25.52	--	--	--	8.99	16.53	16.53
LAI-5	1/13/2005	25.52	--	--	--	9.47	16.05	16.05
LAI-5	4/28/2005	25.52	--	--	--	9.32	16.20	16.20
LAI-5	6/1/2005	25.52	--	--	--	9.61	15.91	15.91
LAI-5	6/29/2005	25.52	--	--	--	11.40	14.12	14.12
LAI-5	7/20/2005	25.52	--	--	--	11.47	14.05	14.05
LAI-5	8/22/2005	25.52	--	--	--	11.44	14.08	14.08
LAI-5	5/27/2011	25.52			Not Monitored			
LAIx-5	9/12/2005	25.63	--	--	--	14.18	11.45	11.45
LAIx-5	10/12/2005	25.63	--	--	--	14.58	11.05	11.05
LAIx-5	11/21/2005	25.63	--	--	--	12.08	13.55	13.55
LAIx-5	12/27/2005	25.63	11.10	14.53	0.05	11.15	14.52	14.56
LAIx-5	1/30/2006	25.63	7.33	18.30	2.73	10.06	17.62	19.67
LAIx-5	2/16/2006	25.63	12.10	13.53	0.00	12.10	13.53	13.53
LAIx-5	3/13/2006	25.63	--	--	--	12.71	12.92	12.92
LAIx-5	4/18/2006	25.63	10.60	15.03	2.69	13.29	14.36	16.38
LAIx-5	5/12/2006	25.63	11.10	14.53	3.33	14.43	13.70	16.20
LAIx-5	6/9/2006	25.63	12.54	13.09	0.01	12.55	13.09	13.10
LAIx-5	7/13/2006	25.63	13.10	12.53	0.15	13.25	12.49	12.61
LAIx-5	8/16/2006	25.63	--	--	--	13.80	11.83	11.83
LAIx-5	9/19/2006	25.63	--	--	--	14.35	11.28	11.28
LAIx-5	10/13/2006	25.63	--	--	--	13.80	11.83	11.83
LAIx-5	11/20/2006	25.63	9.82	15.81	0.27	10.09	15.74	15.95
LAIx-5	12/8/2006	25.63	9.92	15.71	0.80	10.72	15.51	16.11
LAIx-5	1/19/2007	25.63	8.94	16.69	1.31	10.25	16.36	17.35
LAIx-5	2/19/2007	25.63	10.04	15.59	0.25	10.29	15.53	15.72
LAIx-5	3/15/2007	25.63	9.29	16.34	0.25	9.54	16.28	16.47
LAIx-5	4/16/2007	25.63	10.46	15.17	0.16	10.62	15.13	15.25
LAIx-5	5/14/2007	25.63	11.63	14.00	0.02	11.65	14.00	14.01
LAIx-5	6/29/2007	25.63	--	--	--	11.88	13.75	13.75
LAIx-5	7/20/2007	25.63	--	--	--	12.59	13.04	13.04
LAIx-5	8/21/2007	25.63	--	--	--	13.18	12.45	12.45
LAIx-5	9/10/2007	25.63	--	--	--	15.47	10.16	10.16
LAIx-5	10/22/2007	25.63	--	--	--	11.95	13.68	13.68
LAIx-5	11/28/2007	25.63	--	--	--	11.37	14.26	14.26
LAIx-5	12/13/2007	25.63	10.82	14.81	0.13	10.95	14.78	14.88
LAIx-5	1/21/2008	25.63	--	--	--	11.68	13.95	13.95
LAIx-5	2/24/2008	25.63	--	--	--	10.13	15.50	15.50
LAIx-5	3/24/2008	25.63	--	--	--	11.11	14.52	14.52
LAIx-5	8/25/2008	25.63	--	--	--	12.30	13.33	13.33
LAIx-5	2/18/2009	25.63	--	--	--	10.65	14.98	14.98
LAIx-5	8/25/2009	25.63	--	--	--	12.92	12.71	12.71
LAIx-5	3/22/2010	25.63	10.79	14.84	0.01	10.80	14.84	14.86
LAIx-5	8/23/2010	25.63			DRY			--
LAIx-5	2/7/2011	25.63	9.80		0.05	9.85	15.82	--
LAIx-5	5/27/2011	25.63			Not Monitored			
LAIx-5	11/14/2016	25.63	--	--	--	8.83	16.80	--
LAIx-5	2/17/2017	25.63	--	--	--	7.82	17.81	18.08
LAIx-5	5/24/2017	25.63	--	--	--	8.83	16.80	18.34
LAIx-5	9/26/2017	25.63	--	--	--	11.46	14.17	18.54
LAIx-5	9/28/2017	--	--	--	--	--	--	--
LAIx-5	12/11/2017	25.63	--	--	--	7.02	18.61	--
LAIx-5	2/26/2018	25.63	--	--	--	7.87	17.76	--
LAIx-5	6/11/2018	25.63	--	--	--	10.99	14.64	--
LAIx-5	8/27/2018	25.63	--	--	--	11.78	13.85	--
LAIx-5	12/17/2018	25.63	--	--	--	7.18	18.45	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-6	1/22/2003	22.86	6.67	16.19	3.78	10.45	15.25	--
LAI-6	1/23/2003	22.86	6.45	16.41	3.85	10.30	15.45	--
LAI-6	1/24/2003	22.86	6.32	16.54	4.00	10.32	15.54	--
LAI-6	1/27/2003	22.86	5.68	17.18	3.37	9.05	16.34	18.87
LAI-6	1/28/2003	22.86	6.91	15.95	0.93	7.84	15.72	16.42
LAI-6	1/29/2003	22.86	6.51	16.35	2.53	9.04	15.72	17.62
LAI-6	1/30/2003	22.86	6.36	16.50	3.60	9.96	15.60	18.30
LAI-6	2/3/2003	22.86	6.27	16.59	3.69	9.96	15.67	18.44
LAI-6	2/6/2003	22.86	5.79	17.07	3.79	9.58	16.12	18.97
LAI-6	2/11/2003	22.86	6.03	16.83	3.61	9.64	15.93	18.64
LAI-6	2/18/2003	22.86	7.98	14.88	0.42	8.40	14.78	15.09
LAI-6	2/21/2003	22.86	7.57	15.29	0.54	8.11	15.16	15.56
LAI-6	2/26/2003	22.86	7.15	15.71	0.47	7.62	15.59	15.95
LAI-6	3/3/2003	22.86	8.01	14.85	0.45	8.46	14.74	15.08
LAI-6	3/12/2003	22.86	7.46	15.40	0.23	7.69	15.34	15.52
LAI-6	3/14/2003	22.86	7.72	15.14	0.19	7.91	15.09	15.24
LAI-6	3/26/2003	22.86	6.37	16.49	1.45	7.82	16.13	17.22
LAI-6	3/28/2003	22.86	7.10	15.76	1.65	8.75	15.35	16.59
LAI-6	4/2/2003	22.86	6.65	16.21	2.15	8.80	15.67	17.29
LAI-6	4/4/2003	22.86	7.06	15.80	1.74	8.80	15.37	16.67
LAI-6	4/8/2003	22.86	7.13	15.73	1.70	8.83	15.31	16.58
LAI-6	4/11/2003	22.86	7.22	15.64	0.88	8.10	15.42	16.08
LAI-6	4/15/2003	22.86	6.56	16.30	1.82	8.38	15.85	17.21
LAI-6	4/17/2003	22.86	7.61	15.25	1.74	9.35	14.82	16.12
LAI-6	4/22/2003	22.86	7.16	15.70	1.65	8.81	15.29	16.53
LAI-6	4/25/2003	22.86	7.70	15.16	0.83	8.53	14.95	15.58
LAI-6	5/2/2003	22.86	7.61	15.25	1.65	9.26	14.84	16.08
LAI-6	5/6/2003	22.86	8.45	14.41	0.99	9.44	14.16	14.91
LAI-6	5/9/2003	22.86	8.00	14.86	1.95	9.95	14.37	15.84
LAI-6	5/23/2003	22.86	8.41	14.45	2.00	10.41	13.95	15.45
LAI-6	5/28/2003	22.86	8.23	14.63	1.78	10.01	14.19	15.52
LAI-6	6/13/2003	22.86	8.50	14.36	2.11	10.61	13.83	15.42
LAI-6	6/18/2003	22.86	8.46	14.40	2.10	10.56	13.88	15.45
LAI-6	6/27/2003	22.86	9.91	12.95	0.77	10.68	12.76	13.34
LAI-6	7/7/2003	22.86	8.98	13.88	2.08	11.06	13.36	14.92
LAI-6	7/16/2003	22.86	8.75	14.11	2.20	10.95	13.56	15.21
LAI-6	7/31/2003	22.86	9.14	13.72	2.06	11.20	13.21	14.75
LAI-6	8/5/2003	22.86	9.15	13.71	2.01	11.16	13.21	14.72
LAI-6	8/11/2003	22.86	10.24	12.62	1.97	12.21	12.13	13.61
LAI-6	8/22/2003	22.86	10.45	12.41	1.90	12.35	11.94	13.36
LAI-6	8/26/2003	22.86	9.78	13.08	0.02	9.80	13.08	13.09
LAI-6	9/2/2003	22.86	10.13	12.73	0.90	11.03	12.51	13.18
LAI-6	9/9/2003	22.86	10.48	12.38	0.79	11.27	12.18	12.78
LAI-6	9/19/2003	22.86	10.44	12.42	0.61	11.05	12.27	12.73
LAI-6	10/14/2003	22.86	9.11	13.75	0.91	10.02	13.52	14.21
LAI-6	11/20/2003	22.86	7.22	15.64	0.01	7.23	15.64	15.65
LAI-6	12/3/2003	22.86	6.30	16.56	0.35	6.65	16.47	16.74
LAI-6	1/19/2004	22.86	5.85	17.01	0.71	6.56	16.83	17.37
LAI-6	2/24/2004	22.86	7.52	15.34	0.11	7.63	15.31	15.40
LAI-6	3/15/2004	22.86	8.32	14.54	0.50	8.82	14.42	14.79
LAI-6	4/19/2004	22.86	8.52	14.34	0.02	8.54	14.34	14.35
LAI-6	5/17/2004	22.86	9.05	13.81	0.03	9.08	13.80	13.83
LAI-6	6/22/2004	22.86	--	--	--	8.85	14.01	14.01
LAI-6	8/18/2004	22.86	--	--	--	10.08	12.78	12.78
LAI-6	9/21/2004	22.86	--	--	--	8.95	13.91	13.91
LAI-6	10/19/2004	22.86	--	--	--	8.08	14.78	14.78
LAI-6	11/23/2004	22.86	--	--	--	8.49	14.37	14.37
LAI-6	12/21/2004	22.86	--	--	--	6.55	16.31	16.31
LAI-6	1/13/2005	22.86	7.26	15.60	0.01	7.27	15.60	15.61
LAI-6	4/28/2005	22.86	--	--	--	7.05	15.81	15.81
LAI-6	6/1/2005	22.86	--	--	--	7.68	15.18	15.18
LAI-6	6/29/2005	22.86	--	--	--	9.20	13.66	13.66
LAI-6	7/20/2005	22.86	--	--	--	9.43	13.43	13.43
LAI-6	8/22/2005	22.86	--	--	--	9.47	13.39	13.39
LAI-6	5/27/2011	22.86			Not Monitored			

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAIx-6	9/12/2005	25.25	--	--	--	11.56	13.69	13.69
LAIx-6	10/12/2005	25.25	--	--	--	12.27	12.98	12.98
LAIx-6	11/21/2005	25.25	--	--	--	10.37	14.88	14.88
LAIx-6	12/27/2005	25.25	--	--	--	9.88	15.37	15.37
LAIx-6	12/21/2004	25.25	--	--	--	9.88	15.37	15.37
LAIx-6	1/30/2006	25.25	7.28	17.97	0.01	7.29	17.97	17.98
LAIx-6	2/16/2006	25.25	--	--	--	8.81	16.44	16.44
LAIx-6	3/13/2006	25.25	9.54	15.71	0.54	10.08	15.58	15.98
LAIx-6	4/18/2006	25.25	--	--	--	9.80	15.45	15.45
LAIx-6	5/12/2006	25.25	--	--	--	10.11	15.14	15.14
LAIx-6	6/9/2006	25.25	--	--	--	9.77	15.48	15.48
LAIx-6	7/13/2006	25.25	--	--	--	10.75	14.50	14.50
LAIx-6	8/16/2006	25.25	--	--	--	11.43	13.82	13.82
LAIx-6	9/19/2006	25.25	--	--	--	12.00	13.25	13.25
LAIx-6	10/13/2006	25.25	--	--	--	11.84	13.41	13.41
LAIx-6	11/20/2006	25.25	--	--	--	8.31	16.94	16.94
LAIx-6	12/8/2006	25.25	--	--	--	8.28	16.97	16.97
LAIx-6	1/19/2007	25.25	--	--	--	7.89	17.36	17.36
LAIx-6	2/19/2007	25.25	--	--	--	9.58	15.67	15.67
LAIx-6	3/15/2007	25.25	--	--	--	8.85	16.40	16.40
LAIx-6	4/16/2007	25.25	--	--	--	9.25	16.00	16.00
LAIx-6	5/14/2007	25.25	--	--	--	10.30	14.95	14.95
LAIx-6	6/29/2007	25.25	--	--	--	11.93	13.32	13.32
LAIx-6	7/20/2007	25.25	--	--	--	12.50	12.75	12.75
LAIx-6	8/21/2007	25.25	--	--	--	12.97	12.28	12.28
LAIx-6	9/10/2007	25.25	--	--	--	13.00	12.25	12.25
LAIx-6	10/22/2007	25.25	--	--	--	11.44	13.81	13.81
LAIx-6	11/28/2007	25.25	--	--	--	10.84	14.41	14.41
LAIx-6	12/13/2007	25.25	--	--	--	10.82	14.43	14.43
LAIx-6	1/21/2008	25.25	--	--	--	10.11	15.14	15.14
LAIx-6	2/24/2008	25.25	--	--	--	10.45	14.80	14.80
LAIx-6	3/24/2008	25.25	--	--	--	10.59	14.66	14.66
LAIx-6	8/25/2008	25.25	--	--	--	11.98	13.27	13.27
LAIx-6	2/18/2009	25.25	--	--	--	10.38	14.87	14.87
LAIx-6	8/25/2009	25.25	--	--	--	12.63	12.62	12.62
LAIx-6	3/22/2010	25.25	--	--	--	10.67	14.58	14.58
LAIx-6	8/23/2010	25.25	--	--	--	10.80	14.45	14.45
LAIx-6	2/7/2011	25.25	--	--	--	9.46	15.79	--
LAIx-6	5/27/2011	25.25	--	--	Not Monitored			
LAIx-6	11/14/2016	25.25	--	--	--	8.57	16.68	--
LAIx-6	2/17/2017	25.25	--	--	--	3.90	21.35	14.27
LAIx-6	5/24/2017	25.25	--	--	--	8.10	17.15	14.78
LAIx-6	9/26/2017	25.25	--	--	--	11.39	13.86	16.01
LAIx-6	9/28/2017	25.25	--	--	--	--	--	--
LAIx-6	12/11/2017	25.25	--	--	--	7.31	17.94	--
LAIx-6	2/26/2018	25.25	--	--	--	7.88	17.37	--
LAIx-6	6/11/2018	25.25	--	--	--	9.81	15.44	--
LAIx-6	8/27/2018	25.25	--	--	--	11.39	13.86	--
LAIx-6	12/17/2018	25.25	--	--	--	7.63	17.62	--
LAI-7	1/22/2003	21.82	8.10	13.72	1.10	9.20	13.45	--
LAI-7	1/23/2003	21.82	7.58	14.24	1.07	8.65	13.97	--
LAI-7	1/24/2003	21.82	6.99	14.83	2.36	9.35	14.24	--
LAI-7	1/27/2003	21.82	5.18	16.64	5.30	10.48	15.32	19.29
LAI-7	1/28/2003	21.82	7.08	14.74	0.90	7.98	14.52	15.19
LAI-7	1/29/2003	21.82	7.41	14.41	0.44	7.85	14.30	14.63
LAI-7	1/30/2003	21.82	8.11	13.71	0.26	8.37	13.65	13.84
LAI-7	2/3/2003	21.82	8.90	12.92	0.06	8.96	12.91	12.95
LAI-7	2/6/2003	24.28	7.82	16.46	1.56	9.38	16.07	17.24
LAI-7	2/11/2003	24.28	8.23	16.05	1.56	9.79	15.66	16.83
LAI-7	2/18/2003	24.28	9.45	14.83	0.20	9.65	14.78	14.93
LAI-7	2/21/2003	24.28	8.57	15.71	2.34	10.91	15.13	16.88
LAI-7	2/26/2003	24.28	8.53	15.75	3.18	11.71	14.96	17.34
LAI-7	3/3/2003	24.28	9.53	14.75	0.18	9.71	14.71	14.84

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-7	3/12/2003	24.28	8.99	15.29	0.19	9.18	15.24	15.39
LAI-7	3/14/2003	24.28	9.18	15.10	0.18	9.36	15.06	15.19
LAI-7	3/26/2003	24.28	--	--	--	9.97	14.31	14.31
LAI-7	3/28/2003	24.28	--	--	--	9.95	14.33	14.33
LAI-7	4/2/2003	24.28	8.79	15.49	0.08	8.87	15.47	15.53
LAI-7	4/4/2003	24.28	9.04	15.24	0.08	9.12	15.22	15.28
LAI-7	4/8/2003	24.28	8.53	15.75	0.10	8.63	15.73	15.80
LAI-7	4/11/2003	24.28	9.06	15.22	0.17	9.23	15.18	15.31
LAI-7	4/15/2003	24.28	8.41	15.87	0.94	9.35	15.64	16.34
LAI-7	4/17/2003	24.28	9.55	14.73	0.17	9.72	14.69	14.82
LAI-7	4/22/2003	24.28	9.03	15.25	0.34	9.37	15.17	15.42
LAI-7	4/25/2003	24.28	9.00	15.28	0.31	9.31	15.20	15.44
LAI-7	5/2/2003	24.28	9.60	14.68	0.05	9.65	14.67	14.71
LAI-7	5/6/2003	24.28	9.17	15.11	1.19	10.36	14.81	15.71
LAI-7	5/9/2003	24.28	10.04	14.24	0.06	10.10	14.23	14.27
LAI-7	5/23/2003	24.28	10.60	13.68	0.02	10.62	13.68	13.69
LAI-7	5/28/2003	24.28	10.21	14.07	0.01	10.22	14.07	14.08
LAI-7	6/13/2003	24.28	9.90	14.38	0.55	10.45	14.24	14.66
LAI-7	6/18/2003	24.28	10.57	13.71	0.02	10.59	13.71	13.72
LAI-7	6/27/2003	24.28	10.42	13.86	0.63	11.05	13.70	14.18
LAI-7	7/7/2003	24.28	10.85	13.43	0.52	11.37	13.30	13.69
LAI-7	7/16/2003	24.28	10.43	13.85	1.65	12.08	13.44	14.68
LAI-7	7/31/2003	24.28	11.06	13.22	0.31	11.37	13.14	13.38
LAI-7	8/5/2003	24.28	10.66	13.62	0.90	11.56	13.40	14.07
LAI-7	8/11/2003	24.28	12.45	11.83	0.01	12.46	11.83	11.84
LAI-7	8/22/2003	24.28	12.40	11.88	0.20	12.60	11.83	11.98
LAI-7	8/26/2003	24.28	11.32	12.96	1.43	12.75	12.60	13.68
LAI-7	9/2/2003	24.28	11.61	12.67	0.20	11.81	12.62	12.77
LAI-7	9/9/2003	24.28	11.66	12.62	1.64	13.30	12.21	13.44
LAI-7	9/19/2003	24.28	11.66	12.62	1.35	13.01	12.28	13.30
LAI-7	10/14/2003	24.28	11.59	12.69	1.46	13.05	12.33	13.42
LAI-7	11/20/2003	24.28	--	--	--	8.67	15.61	15.61
LAI-7	12/3/2003	24.28	7.98	16.30	0.23	8.21	16.24	16.42
LAI-7	1/19/2004	24.28	7.59	16.69	0.32	7.91	16.61	16.85
LAI-7	2/24/2004	24.28	--	--	--	8.72	15.56	15.56
LAI-7	3/15/2004	24.28	--	--	--	9.71	14.57	14.57
LAI-7	4/19/2004	24.28	--	--	--	9.65	14.63	14.63
LAI-7	5/17/2004	24.28	--	--	--	10.43	13.85	13.85
LAI-7	6/22/2004	24.28	10.33	13.95	0.01	10.34	13.95	13.96
LAI-7	8/18/2004	24.28	11.28	13.00	0.88	12.16	12.78	13.44
LAI-7	9/21/2004	24.28	10.57	13.71	0.23	10.80	13.65	13.83
LAI-7	10/19/2004	24.28	--	--	--	9.53	14.75	14.75
LAI-7	11/23/2004	24.28	9.85	14.43	0.19	10.04	14.38	14.53
LAI-7	12/21/2004	24.28	8.14	16.14	0.52	8.66	16.01	16.40
LAI-7	1/13/2005	24.28	8.83	15.45	0.19	9.02	15.40	15.55
LAI-7	4/28/2005	24.28	--	--	--	8.44	15.84	15.84
LAI-7	6/1/2005	24.28	--	--	--	8.72	15.56	15.56
LAI-7	6/29/2005	24.28	--	--	--	10.41	13.87	13.87
LAI-7	7/20/2005	24.28	--	--	--	10.93	13.35	13.35
LAI-7	8/22/2005	24.28	--	--	--	10.47	13.81	13.81
LAI-7	5/27/2011	24.28			Not Monitored			
LAIx-7	9/12/2005	25.24	--	--	--	13.81	11.43	11.43
LAIx-7	10/12/2005	25.24	14.46	10.78	0.12	14.58	10.75	10.84
LAIx-7	11/21/2005	25.24	12.00	13.24	2.96	14.96	12.50	14.72
LAIx-7	12/27/2005	25.24	11.08	14.16	2.82	13.90	13.46	15.57
LAIx-7	1/30/2006	25.24	9.69	15.55	3.34	13.03	14.72	17.22
LAIx-7	2/16/2006	25.24	11.52	13.72	3.81	15.33	12.77	15.63
LAIx-7	3/13/2006	25.24	11.09	14.15	4.51	15.60	13.02	16.41
LAIx-7	4/18/2006	25.24	11.98	13.26	1.62	13.60	12.86	14.07
LAIx-7	5/12/2006	25.24	13.22	12.02	0.30	13.52	11.95	12.17
LAIx-7	6/9/2006	25.24	12.94	12.30	0.40	13.34	12.20	12.50
LAIx-7	7/13/2006	25.24	14.14	11.10	0.94	15.08	10.87	11.57
LAIx-7	8/16/2006	25.24	14.95	10.29	0.80	15.75	10.09	10.69
LAIx-7	9/19/2006	25.24	14.55	10.69	0.95	15.50	10.45	11.17

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAIx-7	10/13/2006	25.24	14.60	10.64	1.55	16.15	10.25	11.42
LAIx-7	11/20/2006	25.24	11.89	13.35	0.71	12.60	13.17	13.71
LAIx-7	12/8/2006	25.24	12.13	13.11	0.31	12.44	13.03	13.27
LAIx-7	1/19/2007	25.24	11.75	13.49	1.20	12.95	13.19	14.09
LAIx-7	2/19/2007	25.24	12.52	12.72	0.62	13.14	12.57	13.03
LAIx-7	3/15/2007	25.24	12.14	13.10	0.51	12.65	12.97	13.36
LAIx-7	4/16/2007	25.24	12.58	12.66	0.92	13.50	12.43	13.12
LAIx-7	5/14/2007	25.24	13.25	11.99	0.07	13.32	11.97	12.03
LAIx-7	6/29/2007	25.24	13.68	11.56	0.82	14.50	11.36	11.97
LAIx-7	7/20/2007	25.24	14.20	11.04	0.10	14.30	11.02	11.09
LAIx-7	8/21/2007	25.24	--	--	--	14.20	11.04	11.04
LAIx-7	9/10/2007	25.24	--	--	--	14.47	10.77	10.77
LAIx-7	10/22/2007	25.24	12.72	--	--	15.64	9.60	9.60
LAIx-7	11/28/2007	25.24	12.95	--	--	13.50	11.74	11.74
LAIx-7	12/13/2007	25.24	--	--	--	11.92	13.32	13.32
LAIx-7	1/21/2008	25.24	--	--	--	7.63	17.61	17.61
LAIx-7	2/24/2008	25.24	--	--	--	10.21	15.03	15.03
LAIx-7	3/24/2008	25.24	12.24	13.00	0.22	12.46	12.95	13.11
LAIx-7	8/25/2008	25.24	--	--	--	13.34	11.90	11.90
LAIx-7	2/18/2009	25.24	--	--	--	12.00	13.24	13.24
LAIx-7	8/25/2009	25.24	--	--	--	14.56	10.68	10.68
LAIx-7	3/22/2010	25.24	--	--	--	10.95	14.29	14.29
LAIx-7	8/23/2010	25.24	--	--	--	10.05	15.19	15.19
LAIx-7	2/7/2011	25.24	--	--	--	9.71	15.53	--
LAIx-7	5/27/2011	25.24			Not Monitored			
LAI-8	1/22/2003	23.08	8.10	14.98	0.91	9.01	14.75	15.44
LAI-8	1/23/2003	23.08	7.72	15.36	0.88	8.60	15.14	15.80
LAI-8	1/24/2003	23.08	7.50	15.58	1.55	9.05	15.19	16.36
LAI-8	1/27/2003	23.08	5.34	17.74	5.08	10.42	16.47	20.28
LAI-8	1/28/2003	23.08	6.90	16.18	1.75	8.65	15.74	17.06
LAI-8	1/29/2003	23.08	7.99	15.09	0.31	8.30	15.01	15.25
LAI-8	1/30/2003	23.08	7.90	15.18	0.69	8.59	15.01	15.53
LAI-8	2/3/2003	23.08	8.47	14.61	0.01	8.48	14.61	14.62
LAI-8	2/6/2003	24.50	6.46	18.04	2.95	9.41	17.30	19.52
LAI-8	2/11/2003	24.50	8.45	16.05	1.22	9.67	15.75	16.66
LAI-8	2/18/2003	24.50	6.85	17.65	5.75	12.60	16.21	20.53
LAI-8	2/21/2003	24.50	8.49	16.01	3.16	11.65	15.22	17.59
LAI-8	2/26/2003	24.50	7.92	16.58	4.02	11.94	15.58	18.59
LAI-8	3/4/2003	24.50	7.46	17.04	5.02	12.48	15.79	19.55
LAI-8	3/12/2003	24.50	8.67	15.83	3.03	11.70	15.07	17.35
LAI-8	3/14/2003	24.50	8.88	15.62	2.53	11.41	14.99	16.89
LAI-8	3/26/2003	24.50	8.63	15.87	0.88	9.51	15.65	16.31
LAI-8	3/28/2003	24.50	--	--	--	9.48	15.02	15.02
LAI-8	4/2/2003	24.50	8.97	15.53	0.14	9.11	15.50	15.60
LAI-8	4/4/2003	24.50	9.32	15.18	0.04	9.36	15.17	15.20
LAI-8	4/8/2003	24.50	9.25	15.25	0.03	9.28	15.24	15.27
LAI-8	4/11/2003	24.50	9.21	15.29	0.46	9.67	15.18	15.52
LAI-8	4/15/2003	24.50	8.57	15.93	1.13	9.70	15.65	16.50
LAI-8	4/17/2003	24.50	9.82	14.68	0.08	9.90	14.66	14.72
LAI-8	4/22/2003	24.50	9.28	15.22	0.23	9.51	15.16	15.34
LAI-8	4/25/2003	24.50	9.61	14.89	0.25	9.86	14.83	15.02
LAI-8	5/2/2003	24.50	9.71	14.79	0.40	10.11	14.69	14.99
LAI-8	5/6/2003	24.50	9.36	15.14	1.40	10.76	14.79	15.84
LAI-8	5/9/2003	24.50	--	--	--	10.23	14.27	14.27
LAI-8	5/23/2003	24.50	10.80	13.70	0.01	10.81	13.70	13.71
LAI-8	5/28/2003	24.50	10.51	13.99	0.03	10.54	13.98	14.01
LAI-8	6/13/2003	24.50	10.20	14.30	1.56	11.76	13.91	15.08
LAI-8	6/18/2003	24.50	10.35	14.15	1.85	12.20	13.69	15.08
LAI-8	6/27/2003	24.50	10.62	13.88	0.49	11.11	13.76	14.13
LAI-8	7/7/2003	24.50	10.67	13.83	2.18	12.85	13.29	14.92
LAI-8	7/16/2003	24.50	10.45	14.05	1.37	11.82	13.71	14.74
LAI-8	7/31/2003	24.50	10.96	13.54	1.79	12.75	13.09	14.44
LAI-8	8/5/2003	24.50	10.82	13.68	2.23	13.05	13.12	14.80
LAI-8	8/11/2003	24.50	12.12	12.38	1.57	13.69	11.99	13.17

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-8	8/22/2003	24.50	12.40	12.10	1.66	14.06	11.69	12.93
LAI-8	8/26/2003	24.50	11.44	13.06	1.44	12.88	12.70	13.78
LAI-8	9/2/2003	24.50	11.45	13.05	1.78	13.23	12.61	13.94
LAI-8	9/9/2003	24.50	11.54	12.96	1.68	13.22	12.54	13.80
LAI-8	9/19/2003	24.50	11.61	12.89	1.64	13.25	12.48	13.71
LAI-8	10/14/2003	24.50	11.58	12.92	1.60	13.18	12.52	13.72
LAI-8	11/20/2003	24.50	8.87	15.63	0.07	8.94	15.61	15.67
LAI-8	12/3/2003	24.50	8.01	16.49	0.41	8.42	16.39	16.70
LAI-8	1/19/2004	24.50	7.70	16.80	0.44	8.14	16.69	17.02
LAI-8	2/24/2004	24.50	--	--	--	9.15	15.35	15.35
LAI-8	3/15/2004	24.50	--	--	--	9.71	14.79	14.79
LAI-8	4/19/2004	24.50	--	--	--	9.91	14.59	14.59
LAI-8	5/17/2004	24.50	--	--	--	10.59	13.91	13.91
LAI-8	6/22/2004	24.50	10.48	14.02	0.030	10.51	14.01	14.04
LAI-8	8/18/2004	24.50	11.70	12.80	0.010	11.71	12.80	12.81
LAI-8	9/21/2004	24.50	--	--	--	10.60	13.90	13.90
LAI-8	10/19/2004	24.50	--	--	--	9.73	14.77	14.77
LAI-8	11/23/2004	24.50	--	--	--	10.04	14.46	14.46
LAI-8	12/21/2004	24.50	8.31	16.19	0.02	8.33	16.19	16.20
LAI-8	1/13/2005	24.50	--	--	--	8.89	15.61	15.61
LAI-8	4/28/2005	24.50	--	--	--	8.64	15.86	15.86
LAI-8	6/1/2005	24.50	--	--	--	8.88	15.62	15.62
LAI-8	6/29/2005	24.50	--	--	--	10.55	13.95	13.95
LAI-8	7/20/2005	24.50	--	--	--	11.05	13.45	13.45
LAI-8	8/22/2005	24.50	--	--	--	10.65	13.85	13.85
LAI-8	5/27/2011	24.50			Not Monitored			
LAIx-8	9/12/2005	25.59	--	--	--	12.48	13.11	13.11
LAIx-8	10/12/2005	25.59	--	--	--	14.08	11.51	11.51
LAIx-8	11/21/2005	25.59	10.74	14.85	0.01	10.75	14.85	14.86
LAIx-8	12/27/2005	25.59	--	--	--	10.11	15.48	15.48
LAIx-8	1/30/2006	25.59	--	--	--	7.88	17.71	17.71
LAIx-8	2/16/2006	25.59	--	--	--	9.34	16.25	16.25
LAIx-8	3/13/2006	25.59	--	--	--	10.00	15.59	15.59
LAIx-8	4/18/2006	25.59	--	--	--	9.72	15.87	15.87
LAIx-8	5/12/2006	25.59	--	--	--	10.59	15.00	15.00
LAIx-8	12/21/2004	25.59	--	--	--	10.59	15.00	15.00
LAIx-8	6/9/2006	25.59	--	--	--	10.10	15.49	15.49
LAIx-8	7/13/2006	25.59	--	--	--	11.30	14.29	14.29
LAIx-8	8/16/2006	25.59	--	--	--	11.95	13.64	13.64
LAIx-8	9/19/2006	25.59	--	--	--	12.49	13.10	13.10
LAIx-8	10/13/2006	25.59	--	--	--	12.30	13.29	13.29
LAIx-8	11/20/2006	25.59	--	--	--	8.90	16.69	16.69
LAIx-8	12/8/2006	25.59	--	--	--	8.92	16.67	16.67
LAIx-8	1/19/2007	25.59	--	--	--	8.57	17.02	17.02
LAIx-8	2/19/2007	25.59	--	--	--	10.06	15.53	15.53
LAIx-8	3/15/2007	25.59	--	--	--	9.35	16.24	16.24
LAIx-8	4/16/2007	25.59	--	--	--	9.75	15.84	15.84
LAIx-8	5/14/2007	25.59	--	--	--	10.77	14.82	14.82
LAIx-8	6/29/2007	25.59	--	--	--	12.07	13.52	13.52
LAIx-8	7/20/2007	25.59	--	--	--	12.52	13.07	13.07
LAIx-8	8/21/2007	25.59	--	--	--	12.97	12.62	12.62
LAIx-8	9/10/2007	25.59	--	--	--	13.24	12.35	12.35
LAIx-8	10/22/2007	25.59	--	--	--	11.91	13.68	13.68
LAIx-8	11/28/2007	25.59	--	--	--	11.50	14.09	14.09
LAIx-8	12/13/2007	25.59	11.55	14.04	0.08	11.63	14.02	14.08
LAIx-8	1/21/2008	25.59	--	--	--	11.04	14.55	14.55
LAIx-8	2/24/2008	25.59	--	--	--	11.19	14.40	14.40
LAIx-8	3/24/2008	25.59	--	--	--	11.15	14.44	14.44
LAIx-8	8/25/2008	25.59	--	--	--	7.67	17.92	17.92
LAIx-8	2/18/2009	25.59	--	--	--	11.02	14.57	14.57
LAIx-8	8/25/2009	25.59	--	--	--	12.95	12.64	12.64
LAIx-8	3/22/2010	25.59	--	--	--	10.86	14.73	14.73
LAIx-8	8/23/2010	25.59	--	--	--	10.18	15.41	15.41
LAIx-8	2/7/2011	25.59	--	--	--	9.73	15.86	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAIx-8	5/27/2011	25.59			Not Monitored			
LAI-9	1/22/2003	22.48	--	--	--	7.90	14.58	14.58
LAI-9	1/23/2003	22.48	--	--	--	8.38	14.10	14.10
LAI-9	1/24/2003	22.48	7.10	15.38	0.04	7.14	15.37	15.40
LAI-9	1/27/2003	22.48	5.32	17.16	1.54	6.86	16.78	17.93
LAI-9	1/28/2003	22.48	5.90	16.58	1.50	7.40	16.21	17.33
LAI-9	1/29/2003	22.48	--	--	--	8.44	14.04	14.04
LAI-9	1/30/2003	22.48	--	--	--	8.40	14.08	14.08
LAI-9	2/3/2003	22.48	6.57	15.91	0.70	7.27	15.74	16.26
LAI-9	2/6/2003	23.93	7.53	16.40	0.15	7.68	16.36	16.48
LAI-9	2/11/2003	23.93	7.93	16.00	0.11	8.04	15.97	16.06
LAI-9	2/18/2003	23.93	5.50	18.43	2.50	8.00	17.81	19.68
LAI-9	2/21/2003	23.93	7.63	16.30	3.68	11.31	15.38	18.14
LAI-9	2/26/2003	23.93	6.94	16.99	3.54	10.48	16.11	18.76
LAI-9	3/4/2003	23.93	6.98	16.95	3.94	10.92	15.97	18.92
LAI-9	3/12/2003	23.93	7.82	16.11	3.39	11.21	15.26	17.81
LAI-9	3/14/2003	23.93	8.09	15.84	2.21	10.30	15.29	16.95
LAI-9	3/26/2003	23.93	--	--	--	8.95	14.98	14.98
LAI-9	3/28/2003	23.93	--	--	--	9.04	14.89	14.89
LAI-9	4/2/2003	23.93	8.08	15.85	0.32	8.40	15.77	16.01
LAI-9	4/4/2003	23.93	8.34	15.59	0.48	8.82	15.47	15.83
LAI-9	4/8/2003	23.93	8.10	15.83	0.49	8.59	15.71	16.08
LAI-9	4/11/2003	23.93	8.36	15.57	0.49	8.85	15.45	15.82
LAI-9	4/15/2003	23.93	7.81	16.12	0.21	8.02	16.07	16.23
LAI-9	4/17/2003	23.93	9.11	14.82	0.13	9.24	14.79	14.89
LAI-9	4/22/2003	23.93	8.41	15.52	0.35	8.76	15.43	15.70
LAI-9	4/25/2003	23.93	8.32	15.61	0.80	9.12	15.41	16.01
LAI-9	5/2/2003	23.93	8.99	14.94	0.01	9.00	14.94	14.95
LAI-9	5/6/2003	23.93	8.66	15.27	0.85	9.51	15.06	15.70
LAI-9	5/9/2003	23.93	9.75	14.18	0.02	9.77	14.18	14.19
LAI-9	5/23/2003	23.93	--	--	--	10.10	13.83	13.83
LAI-9	5/28/2003	23.93	10.50	13.43	0.01	10.51	13.43	13.44
LAI-9	6/13/2003	23.93	9.91	14.02	0.37	10.28	13.93	14.21
LAI-9	6/18/2003	23.93	9.81	14.12	0.51	10.32	13.99	14.38
LAI-9	6/27/2003	23.93	9.91	14.02	0.33	10.24	13.94	14.19
LAI-9	7/7/2003	23.93	10.21	13.72	0.83	11.04	13.51	14.14
LAI-9	7/16/2003	23.93	10.03	13.90	0.84	10.87	13.69	14.32
LAI-9	7/31/2003	23.93	10.44	13.49	0.95	11.39	13.25	13.97
LAI-9	8/5/2003	23.93	10.25	13.68	1.19	11.44	13.38	14.28
LAI-9	8/11/2003	23.93	11.89	12.04	0.12	12.01	12.01	12.10
LAI-9	8/22/2003	23.93	11.92	12.01	0.08	12.00	11.99	12.05
LAI-9	8/26/2003	23.93	11.03	12.90	0.64	11.67	12.74	13.22
LAI-9	9/2/2003	23.93	10.96	12.97	1.03	11.99	12.71	13.49
LAI-9	9/9/2003	23.93	11.12	12.81	0.51	11.63	12.68	13.07
LAI-9	9/19/2003	23.93	10.89	13.04	1.58	12.47	12.65	13.83
LAI-9	10/14/2003	23.93	11.75	12.18	1.07	12.82	11.91	12.72
LAI-9	11/20/2003	23.93	--	--	--	8.05	15.88	15.88
LAI-9	12/3/2003	23.93	7.21	16.72	0.01	7.22	16.72	16.73
LAI-9	1/19/2004	23.93	6.83	17.10	0.01	6.84	17.10	17.11
LAI-9	2/24/2004	23.93	--	--	--	8.11	15.82	15.82
LAI-9	3/15/2004	23.93	--	--	--	9.08	14.85	14.85
LAI-9	4/19/2004	23.93	--	--	--	8.85	15.08	15.08
LAI-9	5/17/2004	23.93	--	--	--	9.91	14.02	14.02
LAI-9	8/18/2004	23.93	--	--	--	11.10	12.83	12.83
LAI-9	8/18/2004	23.93	--	--	--	11.10	12.83	12.83
LAI-9	9/21/2004	23.93	10.91	13.02	0.53	11.44	12.89	13.29
LAI-9	10/19/2004	23.93	8.92	9.35	0.43	9.35	14.90	15.23
LAI-9	11/23/2004	23.93	9.03	14.90	0.31	9.34	14.82	15.06
LAI-9	12/21/2004	23.93	7.44	16.49	0.02	7.46	16.49	16.50
LAI-9	1/13/2005	23.93	--	--	--	8.19	15.74	15.74
LAI-9	4/28/2005	23.93	--	--	--	7.73	16.20	16.20
LAI-9	6/1/2005	23.93	--	--	--	8.10	15.83	15.83
LAI-9	6/29/2005	23.93	--	--	--	9.77	14.16	14.16
LAI-9	7/20/2005	23.93	--	--	--	10.10	13.83	13.83

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-9	8/22/2005	23.93	--	--	--	9.96	13.97	13.97
LAI-9	5/27/2011	23.93			Not Monitored			
LAIx-9	9/12/2005	25.55	--	--	--	14.13	11.42	11.42
LAIx-9	10/12/2005	25.55	--	--	--	14.79	10.76	10.76
LAIx-9	11/21/2005	25.55	--	--	--	12.98	12.57	12.57
LAIx-9	12/27/2005	25.55	--	--	--	11.42	14.13	14.13
LAIx-9	1/30/2006	25.55	--	--	--	10.27	15.28	15.28
LAIx-9	2/16/2006	25.55	12.35	13.20	0.03	12.38	13.19	13.22
LAIx-9	3/13/2006	25.55	--	--	--	12.78	12.77	12.77
LAIx-9	4/18/2006	25.55	--	--	--	12.34	13.21	13.21
LAIx-9	5/12/2006	25.55	--	--	--	13.33	12.22	12.22
LAIx-9	6/9/2006	25.55	--	--	--	12.86	12.69	12.69
LAIx-9	7/13/2006	25.55	14.48	11.07	0.06	14.57	11.03	11.07
LAIx-9	8/16/2006	25.55	--	--	--	15.30	10.25	10.25
LAIx-9	9/19/2006	25.55	--	--	--	14.98	10.57	10.57
LAIx-9	10/13/2006	25.55	--	--	--	15.01	10.54	10.54
LAIx-9	11/20/2006	25.55	--	--	--	11.77	13.78	13.78
LAIx-9	12/8/2006	25.55	11.72	13.83	0.06	11.78	13.82	13.86
LAIx-9	1/19/2007	25.55	11.24	14.31	0.04	11.28	14.30	14.33
LAIx-9	2/19/2007	25.55	12.23	13.32	0.04	12.27	13.31	13.34
LAIx-9	3/15/2007	25.55	12.55	13.00	0.05	12.60	12.99	13.03
LAIx-9	4/16/2007	25.55	12.30	13.25	0.03	12.33	13.24	13.27
LAIx-9	5/14/2007	25.55	--	--	--	13.41	12.14	12.14
LAIx-9	6/29/2007	25.55	--	--	--	13.92	11.63	11.63
LAIx-9	7/20/2007	25.55	--	--	--	14.34	11.21	11.21
LAIx-9	8/21/2007	25.55	--	--	--	14.25	11.30	11.30
LAIx-9	9/10/2007	25.55	--	--	--	14.52	11.03	11.03
LAIx-9	10/22/2007	25.55	--	--	--	13.31	12.24	12.24
LAIx-9	11/28/2007	25.55	--	--	--	12.50	13.05	13.05
LAIx-9	12/13/2007	25.55	--	--	--	11.40	14.15	14.15
LAIx-9	1/21/2008	25.55	--	--	--	8.61	16.94	16.94
LAIx-9	2/24/2008	25.55	--	--	--	12.30	13.25	13.25
LAIx-9	3/24/2008	25.55	--	--	--	12.06	13.49	13.49
LAIx-9	8/25/2008	25.55	--	--	--	13.30	12.25	12.25
LAIx-9	2/18/2009	25.55			Dry			Dry
LAIx-9	8/25/2009	25.55	--	--	--	14.23	11.32	11.32
LAIx-9	3/22/2010	25.55	--	--	--	12.25	13.30	13.30
LAIx-9	8/23/2010	25.55			Dry			--
LAIx-9	2/7/2011	25.55	--	--	--	11.71	13.84	--
LAIx-9	5/27/2011	25.55			Not Monitored			
LAIx-9	11/14/2016	25.55	--	--	--	9.75	15.80	--
LAIx-9	2/16/2017	25.55	--	--	--	8.57	16.98	15.53
LAIx-9	5/24/2017	25.55	--	--	--	8.28	17.27	15.94
LAIx-9	9/26/2017	25.55	--	--	--	11.83	13.72	15.36
LAIx-9	12/11/2017	25.55	--	--	--	7.50	18.05	--
LAIx-9	2/26/2018	25.55	--	--	--	8.38	17.17	--
LAIx-9	6/11/2018	25.55	--	--	--	11.01	14.54	--
LAIx-9	8/27/2018	25.55	--	--	--	13.03	12.52	--
LAIx-9	12/17/2018	25.55	--	--	--	7.82	17.73	--
LAI-10	1/31/2003	19.87	--	--	--	4.34	15.53	--
LAI-10	2/12/2003	19.87	--	--	--	3.93	15.94	--
LAI-10	2/18/2003	19.87	--	--	--	4.51	15.36	--
LAI-10	2/21/2003	19.87	--	--	--	4.50	15.37	15.37
LAI-10	2/24/2003	19.87	--	--	--	4.48	15.39	15.39
LAI-10	3/3/2003	19.87	--	--	--	4.38	15.49	15.49
LAI-10	3/12/2003	19.87	--	--	--	4.31	15.56	15.56
LAI-10	3/14/2003	19.87	--	--	--	4.08	15.79	15.79
LAI-10	3/26/2003	19.87	--	--	--	4.78	15.09	15.09
LAI-10	3/28/2003	19.87	--	--	--	4.82	15.05	15.05
LAI-10	4/2/2003	19.87	--	--	--	4.25	15.62	15.62
LAI-10	4/4/2003	19.87	--	--	--	4.21	15.66	15.66
LAI-10	4/8/2003	19.87	--	--	--	4.50	15.37	15.37
LAI-10	4/11/2003	19.87	--	--	--	4.48	15.39	15.39

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-10	4/15/2003	19.87	--	--	--	4.09	15.78	15.78
LAI-10	4/17/2003	19.87	--	--	--	4.50	15.37	15.37
LAI-10	4/22/2003	19.87	--	--	--	4.45	15.42	15.42
LAI-10	4/25/2003	19.87	--	--	--	4.58	15.29	15.29
LAI-10	5/2/2003	19.87	--	--	--	4.23	15.64	15.64
LAI-10	5/6/2003	19.87	--	--	--	4.86	15.01	15.01
LAI-10	5/9/2003	19.87	--	--	--	5.10	14.77	14.77
LAI-10	5/16/2003	19.87	--	--	--	5.38	14.49	14.49
LAI-10	5/23/2003	19.87	--	--	--	6.50	13.37	13.37
LAI-10	5/28/2003	19.87	--	--	--	5.55	14.32	14.32
LAI-10	6/13/2003	19.87	--	--	--	6.17	13.70	13.70
LAI-10	6/18/2003	19.87	--	--	--	5.86	14.01	14.01
LAI-10	6/27/2003	19.87	--	--	--	5.89	13.98	13.98
LAI-10	7/7/2003	19.87	--	--	--	6.51	13.36	13.36
LAI-10	7/16/2003	19.87	--	--	--	5.53	14.34	14.34
LAI-10	7/31/2003	19.87	--	--	--	6.61	13.26	13.26
LAI-10	8/5/2003	19.87	--	--	--	6.68	13.19	13.19
LAI-10	8/11/2003	19.87	--	--	--	7.15	12.72	12.72
LAI-10	8/22/2003	19.87	--	--	--	8.68	11.19	11.19
LAI-10	8/26/2003	19.87	--	--	--	7.03	12.84	12.84
LAI-10	9/2/2003	19.87	--	--	--	7.15	12.72	12.72
LAI-10	9/9/2003	19.87	7.33	12.54	0.01	7.34	12.54	12.55
LAI-10	9/19/2003	19.87	--	--	--	7.37	12.50	12.50
LAI-10	10/14/2003	19.87	--	--	--	7.75	12.12	12.12
LAI-10	11/20/2003	19.87	--	--	--	4.48	15.39	15.39
LAI-10	12/3/2003	19.87	--	--	--	3.58	16.29	16.29
LAI-10	1/19/2004	19.87	--	--	--	3.29	16.58	16.58
LAI-10	2/24/2004	19.87	--	--	--	4.16	15.71	15.71
LAI-10	3/15/2004	19.87	--	--	--	5.01	14.86	14.86
LAI-10	4/19/2004	19.87	--	--	--	5.30	14.57	14.57
LAI-10	5/17/2004	19.87	--	--	--	5.79	14.08	14.08
LAI-10	6/22/2004	19.87	--	--	--	5.71	14.16	14.16
LAI-10	8/18/2004	19.87	6.71	13.16	0.01	6.72	13.16	13.17
LAI-10	9/21/2004	19.87	--	--	--	6.10	13.77	13.77
LAI-10	10/19/2004	19.87	--	--	--	5.23	14.64	14.64
LAI-10	11/23/2004	19.87	--	--	--	5.45	14.42	14.42
LAI-10	12/21/2004	19.87	--	--	--	3.99	15.88	15.88
LAI-10	1/13/2005	19.87	--	--	--	4.64	15.23	15.23
LAI-10	4/28/2005	19.87	--	--	--	4.23	15.64	15.64
LAI-10	6/1/2005	19.87	4.40	13.52	0.03	4.43	15.46	14.30
LAI-10	6/29/2005	19.87	--	--	--	5.45	14.42	12.47
LAI-10	7/20/2005	19.87	--	--	--	5.75	14.12	12.17
LAI-10	8/22/2005	19.87	6.22	13.65	0.01	6.23	13.65	13.66
LAI-10	9/12/2005	19.87	6.62	13.25	0.01	6.61	13.27	13.28
LAI-10	10/12/2005	19.87	--	--	--	7.11	12.76	12.76
LAI-10	11/21/2005	19.87	5.08	14.79	0.01	5.09	14.79	14.80
LAI-10	12/27/2005	19.87	--	--	--	4.14	15.73	15.73
LAI-10	1/30/2006	19.87	--	--	--	2.45	17.42	17.42
LAI-10	2/16/2006	19.87	--	--	--	3.62	16.25	16.25
LAI-10	3/13/2006	19.87	--	--	--	4.37	15.50	15.50
LAI-10	4/18/2006	19.87	--	--	--	4.51	15.36	15.36
LAI-10	5/12/2006	19.87	--	--	--	4.82	15.05	15.05
LAI-10	6/9/2006	19.87	--	--	--	4.57	15.30	15.30
LAI-10	7/13/2006	19.87	--	--	--	5.41	14.46	14.46
LAI-10	8/16/2006	19.87	--	--	--	6.15	13.72	13.72
LAI-10	9/19/2006	19.87	--	--	--	5.80	14.07	14.07
LAI-10	10/13/2006	19.87	--	--	--	6.60	13.27	13.27
LAI-10	11/20/2006	19.87	--	--	--	3.16	16.71	16.71
LAI-10	12/8/2006	19.87	--	--	--	3.29	16.58	16.58
LAI-10	1/19/2007	19.87	--	--	--	3.39	16.48	16.48
LAI-10	2/19/2007	19.87	--	--	--	4.37	15.50	15.50
LAI-10	3/15/2007	19.87	--	--	--	3.90	15.97	15.97
LAI-10	4/16/2007	19.87	--	--	--	4.20	15.67	15.67
LAI-10	5/14/2007	19.87	--	--	--	5.07	14.80	14.80
LAI-10	6/29/2007	19.87	--	--	--	6.06	13.81	13.81

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-10	7/20/2007	19.87	--	--	--	6.32	13.55	13.55
LAI-10	8/21/2007	19.87	--	--	--	7.81	12.06	12.06
LAI-10	9/10/2007	19.87	--	--	--	6.92	12.95	12.95
LAI-10	10/22/2007	19.87	--	--	--	5.99	13.88	13.88
LAI-10	11/28/2007	19.87	--	--	--	4.95	14.92	14.92
LAI-10	12/13/2007	19.87	--	--	--	4.32	15.55	15.55
LAI-10	1/21/2008	19.87	--	--	--	4.49	15.38	15.38
LAI-10	2/24/2008	19.87	--	--	--	4.89	14.98	14.98
LAI-10	3/24/2008	19.87	--	--	--	4.96	14.91	14.91
LAI-10	8/25/2008	19.87	--	--	--	5.63	14.24	14.24
LAI-10	2/18/2009	19.87	--	--	--	5.10	14.77	14.77
LAI-10	8/25/2009	19.87	--	--	--	7.22	12.65	12.65
LAI-10	3/22/2010	19.87	--	--	--	4.90	14.97	14.97
LAI-10	8/23/2010	19.87	--	--	--	6.34	13.53	13.53
LAI-10	2/7/2011	19.87	--	--	--	4.21	15.66	--
LAI-10	5/27/2011	19.87	--	--	--	4.78	15.09	--
LAI-10	8/8/2011	19.87	--	--	--	8.15	11.72	--
LAI-10	11/14/2011	19.87	--	--	--	5.73	14.14	--
LAI-10	2/20/2012	19.87	--	--	--	4.25	15.62	--
LAI-10	8/22/2012	19.87	--	--	--	6.09	13.78	--
LAI-10	11/5/2012	19.87	--	--	--	5.43	14.44	--
LAI-10	1/28/2013	19.87	--	--	--	3.89	15.98	--
LAI-10	5/9/2013	19.87	--	--	--	4.54	15.33	--
LAI-10	8/19/2013	19.87	--	--	--	6.69	13.18	--
LAI-10	11/25/2013	19.87	--	--	--	4.91	14.96	--
LAI-10	2/14/2014	19.87	--	--	--	3.48	16.39	--
LAI-10	5/5/2014	19.87	--	--	--	3.37	16.50	--
LAI-10	8/19/2014	19.87	--	--	--	6.47	13.40	--
LAI-10	11/21/2014	19.87	--	--	--	3.75	16.12	--
LAI-11	1/31/2003	20.61	--	--	--	4.55	16.06	--
LAI-11	2/12/2003	20.61	--	--	--	4.92	15.69	16.06
LAI-11	2/18/2003	20.61	--	--	--	5.41	15.20	15.69
LAI-11	2/21/2003	20.61	--	--	--	5.51	15.10	15.20
LAI-11	2/24/2003	20.61	--	--	--	5.48	15.13	15.13
LAI-11	3/3/2003	20.61	--	--	--	5.38	15.23	15.23
LAI-11	3/12/2003	20.61	--	--	--	5.32	15.29	15.29
LAI-11	3/14/2003	20.61	--	--	--	5.19	15.42	15.42
LAI-11	3/26/2003	20.61	--	--	--	4.81	15.80	15.80
LAI-11	3/28/2003	20.61	--	--	--	4.89	15.72	15.72
LAI-11	4/2/2003	20.61	--	--	--	5.28	15.33	15.33
LAI-11	4/4/2003	20.61	--	--	--	5.33	15.28	15.28
LAI-11	4/8/2003	20.61	--	--	--	5.41	15.20	15.20
LAI-11	4/11/2003	20.61	--	--	--	5.42	15.19	15.19
LAI-11	4/15/2003	20.61	--	--	--	5.08	15.53	15.53
LAI-11	4/17/2003	20.61	--	--	--	5.46	15.15	15.15
LAI-11	4/22/2003	20.61	--	--	--	5.47	15.14	15.14
LAI-11	4/25/2003	20.61	--	--	--	5.67	14.94	14.94
LAI-11	5/2/2003	20.61	--	--	--	5.12	15.49	15.49
LAI-11	5/6/2003	20.61	--	--	--	5.81	14.80	14.80
LAI-11	5/9/2003	20.61	--	--	--	6.00	14.61	14.61
LAI-11	5/16/2003	20.61	--	--	--	6.30	14.31	14.31
LAI-11	5/23/2003	20.61	--	--	--	6.58	14.03	14.03
LAI-11	5/28/2003	20.61	--	--	--	6.44	14.17	14.17
LAI-11	6/13/2003	20.61	--	--	--	6.70	13.91	13.91
LAI-11	6/18/2003	20.61	--	--	--	6.80	13.81	13.81
LAI-11	6/27/2003	20.61	--	--	--	6.81	13.80	13.80
LAI-11	7/7/2003	20.61	--	--	--	7.51	13.10	13.10
LAI-11	7/16/2003	20.61	--	--	--	6.42	14.19	14.19
LAI-11	7/31/2003	20.61	--	--	--	8.91	11.70	11.70
LAI-11	8/5/2003	20.61	--	--	--	8.51	12.10	12.10
LAI-11	8/11/2003	20.61	--	--	--	8.79	11.82	11.82
LAI-11	8/22/2003	20.61	--	--	--	8.43	12.18	12.18
LAI-11	8/26/2003	20.61	--	--	--	8.92	11.69	11.69
LAI-11	9/2/2003	20.61	--	--	--	8.95	11.66	11.66

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-11	9/9/2003	20.61	--	--	--	9.24	11.37	11.37
LAI-11	9/19/2003	20.61	--	--	--	8.99	11.62	11.62
LAI-11	10/14/2003	20.61	--	--	--	9.15	11.46	11.46
LAI-11	11/20/2003	20.61	--	--	--	5.31	15.30	15.30
LAI-11	12/3/2003	20.61	--	--	--	4.50	16.11	16.11
LAI-11	1/19/2004	20.61	--	--	--	4.33	16.28	16.28
LAI-11	2/24/2004	20.61	--	--	--	5.19	15.42	15.42
LAI-11	3/15/2004	20.61	--	--	--	5.94	14.67	14.67
LAI-11	4/19/2004	20.61	--	--	--	6.23	14.38	14.38
LAI-11	5/17/2004	20.61	--	--	--	6.80	13.81	13.81
LAI-11	6/22/2004	20.61	--	--	--	6.70	13.91	13.91
LAI-11	8/18/2004	20.61	--	--	--	8.19	12.42	12.42
LAI-11	9/21/2004	20.61	--	--	--	7.03	13.58	13.58
LAI-11	10/19/2004	20.61	--	--	--	6.10	14.51	14.51
LAI-11	11/23/2004	20.61	--	--	--	6.35	14.26	14.26
LAI-11	12/21/2004	20.61	--	--	--	4.81	15.80	15.80
LAI-11	1/13/2005	20.61	--	--	--	5.40	15.21	15.21
LAI-11	4/28/2005	20.61	--	--	--	5.13	15.48	15.48
LAI-11	6/1/2005	20.61	--	--	--	5.32	15.29	15.29
LAI-11	6/29/2005	20.61	--	--	--	6.28	14.33	14.33
LAI-11	7/20/2005	20.61	--	--	--	6.55	14.06	14.06
LAI-11	8/22/2005	20.61	6.94	13.67	0.01	6.95	13.67	13.68
LAI-11	9/12/2005	20.61	6.90	13.71	0.46	7.36	13.60	13.94
LAI-11	10/12/2005	20.61	8.185	12.43	0.005	8.19	12.42	12.43
LAI-11	11/21/2005	20.61	--	--	--	5.81	14.80	14.80
LAI-11	12/27/2005	20.61	--	--	--	5.24	15.37	15.37
LAI-11	1/30/2006	20.61	--	--	--	2.99	17.62	17.62
LAI-11	2/16/2006	20.61	--	--	--	4.44	16.17	16.17
LAI-11	3/13/2006	20.61	--	--	--	5.20	15.41	15.41
LAI-11	4/18/2006	20.61	--	--	--	5.43	15.18	15.18
LAI-11	5/12/2006	20.61	--	--	--	5.65	14.96	14.96
LAI-11	6/9/2006	20.61	--	--	--	5.48	15.13	15.13
LAI-11	7/13/2006	20.61	--	--	--	6.25	14.36	14.36
LAI-11	8/16/2006	20.61	--	--	--	7.05	13.56	13.56
LAI-11	9/19/2006	20.61	--	--	--	7.65	12.96	12.96
LAI-11	10/13/2006	20.61	--	--	--	7.46	13.15	13.15
LAI-11	11/20/2006	20.61	--	--	--	4.03	16.58	16.58
LAI-11	12/8/2006	20.61	--	--	--	4.12	16.49	16.49
LAI-11	1/19/2007	20.61	--	--	--	4.16	16.45	16.45
LAI-11	2/19/2007	20.61	--	--	--	5.31	15.30	15.30
LAI-11	3/15/2007	20.61	--	--	--	4.80	15.81	15.81
LAI-11	4/16/2007	20.61	--	--	--	5.10	15.51	15.51
LAI-11	5/14/2007	20.61	--	--	--	5.92	14.69	14.69
LAI-11	6/29/2007	20.61	--	--	--	6.82	13.79	13.79
LAI-11	7/20/2007	20.61	--	--	--	7.12	13.49	13.49
LAI-11	8/21/2007	20.61	--	--	--	7.76	12.85	12.85
LAI-11	9/10/2007	20.61	--	--	--	7.87	12.74	12.74
LAI-11	10/22/2007	20.61	--	--	--	7.26	13.35	13.35
LAI-11	11/28/2007	20.61	--	--	--	6.00	14.61	14.61
LAI-11	12/13/2007	20.61	--	--	--	5.06	15.55	15.55
LAI-11	1/21/2008	20.61	--	--	--	4.38	16.23	16.23
LAI-11	2/24/2008	20.61	--	--	--	5.71	14.90	14.90
LAI-11	3/24/2008	20.61	--	--	--	5.88	14.73	14.73
LAI-11	8/25/2008	20.61	--	--	--	6.40	14.21	14.21
LAI-11	2/18/2009	20.61	--	--	--	5.84	14.77	14.77
LAI-11	8/25/2009	20.61	--	--	--	7.95	12.66	12.66
LAI-11	3/22/2010	20.61	--	--	--	5.56	15.05	15.05
LAI-11	8/23/2010	20.61	--	--	--	7.36	13.25	13.25
LAI-11	2/7/2011	20.61	--	--	--	4.90	15.71	--
LAI-11	5/27/2011	20.61	--	--	Not Monitored			
LAI-11	8/8/2011	20.61	--	--	--	6.89	13.72	--
LAI-11	11/14/2011	20.61	--	--	--	6.63	13.98	--
LAI-11	2/20/2012	20.61	--	--	--	4.94	15.67	--
LAI-11	8/22/2012	20.61	--	--	--	6.86	13.75	--
LAI-11	11/5/2012	20.61	--	--	--	6.00	14.61	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-11	1/28/2013	20.61	--	--	--	4.63	15.98	--
LAI-11	5/9/2013	20.61	--	--	--	5.43	15.18	--
LAI-11	8/19/2013	20.61	--	--	--	7.41	13.20	--
LAI-11	11/25/2013	20.61	--	--	--	5.64	14.97	--
LAI-11	2/14/2014	20.61	--	--	--	4.31	16.30	--
LAI-11	5/5/2014	20.61	--	--	--	3.56	17.05	--
LAI-11	8/19/2014	20.61	--	--	--	7.27	13.34	--
LAI-11	11/21/2014	20.61	--	--	--	5.03	15.58	--
LAI-12	1/31/2003	19.34	--	--	--	3.28	16.06	--
LAI-12	2/12/2003	19.34	--	--	--	3.98	15.36	16.06
LAI-12	2/18/2003	19.34	--	--	--	4.50	14.84	15.36
LAI-12	2/21/2003	19.34	--	--	--	4.60	14.74	14.84
LAI-12	2/24/2003	19.34	--	--	--	4.58	14.76	14.76
LAI-12	3/3/2003	19.34	--	--	--	4.61	14.73	14.73
LAI-12	3/12/2003	19.34	--	--	--	4.38	14.96	14.96
LAI-12	3/14/2003	19.34	--	--	--	4.17	15.17	15.17
LAI-12	3/26/2003	19.34	--	--	--	4.04	15.30	15.30
LAI-12	3/28/2003	19.34	--	--	--	4.10	15.24	15.24
LAI-12	4/2/2003	19.34	--	--	--	4.34	15.00	15.00
LAI-12	4/4/2003	19.34	--	--	--	4.45	14.89	14.89
LAI-12	4/8/2003	19.34	--	--	--	4.58	14.76	14.76
LAI-12	4/11/2003	19.34	--	--	--	4.65	14.69	14.69
LAI-12	4/15/2003	19.34	--	--	--	4.25	15.09	15.09
LAI-12	4/17/2003	19.34	--	--	--	4.69	14.65	14.65
LAI-12	4/22/2003	19.34	--	--	--	4.69	14.65	14.65
LAI-12	4/25/2003	19.34	--	--	--	4.81	14.53	14.53
LAI-12	5/2/2003	19.34	--	--	--	4.98	14.36	14.36
LAI-12	5/6/2003	19.34	--	--	--	5.22	14.12	14.12
LAI-12	5/9/2003	19.34	--	--	--	5.46	13.88	13.88
LAI-12	5/16/2003	19.34	--	--	--	5.74	13.60	13.60
LAI-12	5/23/2003	19.34	--	--	--	5.27	14.07	14.07
LAI-12	5/28/2003	19.34	--	--	--	5.88	13.46	13.46
LAI-12	6/13/2003	19.34	--	--	--	5.45	13.89	13.89
LAI-12	6/18/2003	19.34	--	--	--	6.18	13.16	13.16
LAI-12	6/27/2003	19.34	--	--	--	6.22	13.12	13.12
LAI-12	7/7/2003	19.34	--	--	--	6.95	12.39	12.39
LAI-12	7/16/2003	19.34	--	--	--	5.84	13.50	13.50
LAI-12	7/31/2003	19.34	--	--	--	6.97	12.37	12.37
LAI-12	8/5/2003	19.34	--	--	--	7.05	12.29	12.29
LAI-12	8/11/2003	19.34	--	--	--	6.80	12.54	12.54
LAI-12	8/22/2003	19.34	--	--	--	8.19	11.15	11.15
LAI-12	8/26/2003	19.34	--	--	--	7.33	12.01	12.01
LAI-12	9/2/2003	19.34	--	--	--	7.45	11.89	11.89
LAI-12	9/9/2003	19.34	--	--	--	7.64	11.70	11.70
LAI-12	9/19/2003	19.34	--	--	--	7.93	11.41	11.41
LAI-12	10/14/2003	19.34	--	--	--	7.48	11.86	11.86
LAI-12	11/20/2003	19.34	--	--	--	4.06	15.28	15.28
LAI-12	12/3/2003	19.34	--	--	--	3.37	15.97	15.97
LAI-12	1/19/2004	19.34	--	--	--	3.81	15.53	15.53
LAI-12	2/24/2004	19.34	--	--	--	4.32	15.02	15.02
LAI-12	3/15/2004	19.34	--	--	--	5.13	14.21	14.21
LAI-12	4/19/2004	19.34	--	--	--	5.61	13.73	13.73
LAI-12	5/17/2004	19.34	--	--	--	6.23	13.11	13.11
LAI-12	6/22/2004	19.34	--	--	--	6.14	13.20	13.20
LAI-12	8/18/2004	19.34	--	--	--	7.15	12.19	12.19
LAI-12	9/21/2004	19.34	--	--	--	6.18	13.16	13.16
LAI-12	10/19/2004	19.34	--	--	--	5.39	13.95	13.95
LAI-12	11/23/2004	19.34	--	--	--	5.68	13.66	13.66
LAI-12	12/21/2004	19.34	--	--	--	3.86	15.48	15.48
LAI-12	1/13/2005	19.34	--	--	--	4.95	14.39	14.39
LAI-12	4/28/2005	19.34	--	--	--	4.41	14.93	14.93
LAI-12	6/1/2005	19.34	--	--	--	4.61	14.73	14.73
LAI-12	6/29/2005	19.34	--	--	--	5.77	13.57	13.57
LAI-12	7/20/2005	19.34	9.15	10.19	0.01	9.16	10.19	10.20

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-12	8/22/2005	19.34	6.48	12.86	0.01	6.49	12.86	12.87
LAI-12	9/12/2005	19.34	--	--	--	6.90	12.44	12.44
LAI-12	10/12/2005	19.34	7.40	11.94	0.01	7.41	11.94	11.95
LAI-12	11/21/2005	19.34	--	--	--	4.48	14.86	14.86
LAI-12	12/27/2005	19.34	--	--	--	3.95	15.39	15.39
LAI-12	1/30/2006	19.34	--	--	--	2.33	17.01	17.01
LAI-12	2/16/2006	19.34	--	--	--	3.33	16.01	16.01
LAI-12	3/13/2006	19.34	--	--	--	4.34	15.00	15.00
LAI-12	4/18/2006	19.34	--	--	--	4.69	14.65	14.65
LAI-12	5/12/2006	19.34	--	--	--	4.99	14.35	14.35
LAI-12	6/9/2006	19.34	--	--	--	4.61	14.73	14.73
LAI-12	7/13/2006	19.34	--	--	--	5.68	13.66	13.66
LAI-12	8/16/2006	19.34	--	--	--	6.41	12.93	12.93
LAI-12	9/19/2006	19.34	--	--	--	6.98	12.36	12.36
LAI-12	10/13/2006	19.34	--	--	--	6.78	12.56	12.56
LAI-12	11/20/2006	19.34	--	--	--	3.18	16.16	16.16
LAI-12	12/8/2006	19.34	--	--	--	2.89	16.45	16.45
LAI-12	1/19/2007	19.34	--	--	--	2.85	16.49	16.49
LAI-12	2/19/2007	19.34	--	--	--	4.55	14.79	14.79
LAI-12	3/15/2007	19.34	--	--	--	3.73	15.61	15.61
LAI-12	4/16/2007	19.34	--	--	--	4.19	15.15	15.15
LAI-12	5/14/2007	19.34	--	--	--	5.37	13.97	13.97
LAI-12	6/29/2007	19.34	--	--	--	6.30	13.04	13.04
LAI-12	7/20/2007	19.34	--	--	--	6.56	12.78	12.78
LAI-12	8/21/2007	19.34	--	--	--	7.19	12.15	12.15
LAI-12	9/10/2007	19.34	--	--	--	7.21	12.13	12.13
LAI-12	10/22/2007	19.34	--	--	--	6.09	13.25	13.25
LAI-12	11/28/2007	19.34	--	--	--	5.34	14.00	14.00
LAI-12	12/13/2007	19.34	--	--	--	3.97	15.37	15.37
LAI-12	1/21/2008	19.34	--	--	--	5.24	14.10	14.10
LAI-12	2/24/2008	19.34	--	--	--	5.08	14.26	14.26
LAI-12	3/24/2008	19.34	--	--	--	6.25	13.09	13.09
LAI-12	8/25/2008	19.34	--	--	--	6.82	12.52	12.52
LAI-12	2/18/2009	19.34	--	--	--	5.32	14.02	14.02
LAI-12	8/25/2009	19.34	--	--	--	7.44	11.90	11.90
LAI-12	3/22/2010	19.34	--	--	--	4.70	14.64	15.64
LAI-12	8/23/2010	19.34	--	--	--	6.62	12.72	12.72
LAI-12	2/7/2011	19.34	--	--	--	9.65	9.69	--
LAI-12	5/27/2011	19.34	--	--	--	4.63	14.71	--
LAI-12	8/8/2011	19.34	--	--	--	6.39	12.95	--
LAI-12	11/14/2011	19.34	--	--	--	6.19	13.15	--
LAI-12	2/20/2012	19.34	--	--	--	3.86	15.48	--
LAI-12	8/22/2012	19.34	--	--	--	6.29	13.05	--
LAI-12	11/5/2012	19.34	--	--	--	4.71	14.63	--
LAI-12	1/28/2013	19.34	--	--	--	3.73	15.61	--
LAI-12	5/9/2013	19.34	--	--	--	4.57	14.77	--
LAI-12	8/19/2013	19.34	--	--	--	6.82	12.52	--
LAI-12	11/25/2013	19.34	--	--	--	4.75	14.59	--
LAI-12	2/14/2014	19.34	--	--	--	4.04	15.30	--
LAI-12	5/5/2014	19.34	--	--	--	3.12	16.22	--
LAI-12	8/19/2014	19.34	--	--	--	6.71	12.63	--
LAI-12	11/21/2014	19.34	--	--	--	4.09	15.25	--
LAI-13	1/31/2003	21.53	--	--	--	5.25	16.28	--
LAI-13	2/12/2003	21.53	--	--	--	6.28	15.25	16.28
LAI-13	2/18/2003	21.53	--	--	--	6.15	15.38	15.25
LAI-13	2/21/2003	21.53	--	--	--	6.29	15.24	15.38
LAI-13	2/24/2003	21.53	--	--	--	6.65	14.88	14.88
LAI-13	3/3/2003	21.53	--	--	--	6.88	14.65	14.65
LAI-13	3/12/2003	21.53	--	--	--	6.87	14.66	14.66
LAI-13	3/14/2003	21.53	--	--	--	6.62	14.91	14.91
LAI-13	3/26/2003	21.53	6.16	15.37	0.00	6.16	15.37	15.37
LAI-13	3/28/2003	21.53	--	--	--	6.21	15.32	15.32
LAI-13	4/2/2003	21.53	--	--	--	6.25	15.28	15.28
LAI-13	4/4/2003	21.53	--	--	--	6.25	15.28	15.28

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-13	4/8/2003	21.53	--	--	--	6.69	14.84	14.84
LAI-13	4/11/2003	21.53	--	--	--	6.69	14.84	14.84
LAI-13	4/15/2003	21.53	--	--	--	6.61	14.92	14.92
LAI-13	4/17/2003	21.53	--	--	--	6.66	14.87	14.87
LAI-13	4/22/2003	21.53	--	--	--	6.87	14.66	14.66
LAI-13	4/25/2003	21.53	--	--	--	6.92	14.61	14.61
LAI-13	5/2/2003	21.53	--	--	--	6.71	14.82	14.82
LAI-13	5/6/2003	21.53	--	--	--	7.25	14.28	14.28
LAI-13	5/9/2003	21.53	--	--	--	7.36	14.17	14.17
LAI-13	5/16/2003	21.53	--	--	--	7.63	13.90	13.90
LAI-13	5/23/2003	21.53	--	--	--	7.78	13.75	13.75
LAI-13	5/28/2003	21.53	--	--	--	7.80	13.73	13.73
LAI-13	6/13/2003	21.53	--	--	--	8.01	13.52	13.52
LAI-13	6/18/2003	21.53	--	--	--	8.02	13.51	13.51
LAI-13	6/27/2003	21.53	--	--	--	8.06	13.47	13.47
LAI-13	7/7/2003	21.53	--	--	--	8.45	13.08	13.08
LAI-13	7/16/2003	21.53	--	--	--	7.71	13.82	13.82
LAI-13	7/31/2003	21.53	--	--	--	8.51	13.02	13.02
LAI-13	8/5/2003	21.53	--	--	--	8.54	12.99	12.99
LAI-13	8/11/2003	21.53	--	--	--	8.62	12.91	12.91
LAI-13	8/22/2003	21.53	--	--	--	9.81	11.72	11.72
LAI-13	8/26/2003	21.53	--	--	--	8.81	12.72	12.72
LAI-13	9/2/2003	21.53	--	--	--	8.88	12.65	12.65
LAI-13	9/9/2003	21.53	--	--	--	8.91	12.62	12.62
LAI-13	9/19/2003	21.53	--	--	--	10.94	10.59	10.59
LAI-13	10/14/2003	21.53	--	--	--	9.08	12.45	12.45
LAI-13	11/20/2003	21.53	--	--	--	5.94	15.59	15.59
LAI-13	12/3/2003	21.53	--	--	--	5.52	16.01	16.01
LAI-13	1/19/2004	21.53	--	--	--	5.39	16.14	16.14
LAI-13	2/24/2004	21.53	--	--	--	5.77	15.76	15.76
LAI-13	3/15/2004	21.53	--	--	--	6.66	14.87	14.87
LAI-13	4/19/2004	21.53	--	--	--	7.58	13.95	13.95
LAI-13	5/17/2004	21.53	--	--	--	8.05	13.48	13.48
LAI-13	6/22/2004	21.53	--	--	--	7.91	13.62	13.62
LAI-13	8/18/2004	21.53	--	--	--	8.57	12.96	12.96
LAI-13	9/21/2004	21.53	--	--	--	7.28	14.25	14.25
LAI-13	10/19/2004	21.53	--	--	--	7.10	14.43	14.43
LAI-13	11/23/2004	21.53	--	--	--	7.39	14.14	14.14
LAI-13	12/21/2004	21.53	--	--	--	5.69	15.84	15.84
LAI-13	1/13/2005	21.53	--	--	--	6.76	14.77	14.77
LAI-13	4/28/2005	21.53	--	--	--	6.71	14.82	14.82
LAI-13	6/1/2005	21.53	--	--	--	6.78	14.75	14.75
LAI-13	6/29/2005	21.53	--	--	--	7.51	14.02	14.02
LAI-13	7/20/2005	21.53	--	--	--	7.80	13.73	13.73
LAI-13	8/22/2005	21.53	--	--	--	8.17	13.36	13.36
LAI-13	9/12/2005	21.53	--	--	--	9.41	12.12	12.12
LAI-13	10/12/2005	21.53	--	--	--	8.63	12.90	12.90
LAI-13	11/21/2005	21.53	--	--	--	7.05	14.48	14.48
LAI-13	12/27/2005	21.53	--	--	--	5.70	15.83	15.83
LAI-13	1/30/2006	21.53	--	--	--	4.63	16.90	16.90
LAI-13	2/16/2006	21.53	--	--	--	5.42	16.11	16.11
LAI-13	3/13/2006	21.53	--	--	--	6.24	15.29	15.29
LAI-13	4/18/2006	21.53	--	--	--	6.82	14.71	14.71
LAI-13	5/12/2006	21.53	--	--	--	7.25	14.28	14.28
LAI-13	6/9/2006	21.53	--	--	--	6.86	14.67	14.67
LAI-13	7/13/2006	21.53	--	--	--	7.71	13.82	13.82
LAI-13	8/16/2006	21.53	--	--	--	8.16	13.37	13.37
LAI-13	9/19/2006	21.53	--	--	--	8.69	12.84	12.84
LAI-13	10/13/2006	21.53	--	--	--	8.37	13.16	13.16
LAI-13	11/20/2006	21.53	--	--	--	4.28	17.25	17.25
LAI-13	12/8/2006	21.53	--	--	--	4.01	17.52	17.52
LAI-13	1/19/2007	21.53	--	--	--	5.02	16.51	16.51
LAI-13	2/19/2007	21.53	--	--	--	6.60	14.93	14.93
LAI-13	3/15/2007	21.53	--	--	--	5.87	15.66	15.66
LAI-13	4/16/2007	21.53	--	--	--	6.35	15.18	15.18

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-13	5/14/2007	21.53	--	--	--	7.40	14.13	14.13
LAI-13	6/29/2007	21.53	--	--	--	8.05	13.48	13.48
LAI-13	7/20/2007	21.53	--	--	--	8.05	13.48	13.48
LAI-13	8/21/2007	21.53	--	--	--	8.22	13.31	13.31
LAI-13	9/10/2007	21.53	--	--	--	8.30	13.23	13.23
LAI-13	10/22/2007	21.53	--	--	--	7.27	14.26	14.26
LAI-13	11/28/2007	21.53	--	--	--	6.87	14.66	14.66
LAI-13	12/13/2007	21.53	--	--	--	5.06	16.47	16.47
LAI-13	1/21/2008	21.53	--	--	--	5.36	16.17	16.17
LAI-13	2/24/2008	21.53	--	--	--	6.51	15.02	15.02
LAI-13	3/24/2008	21.53	--	--	--	7.14	14.39	14.39
LAI-13	8/25/2008	21.53	--	--	--	7.89	13.64	13.64
LAI-13	2/18/2009	21.53	--	--	--	6.93	14.60	14.60
LAI-13	8/25/2009	21.53	--	--	--	8.60	12.93	12.93
LAI-13	3/22/2010	21.53	--	--	--	5.95	15.58	15.58
LAI-13	8/23/2010	21.53	--	--	--	7.76	13.77	13.77
LAI-13	2/7/2011	21.53	--	--	--	5.60	15.93	--
LAI-13	5/27/2011	21.53	--	--	Not Monitored			
LAI-13	8/8/2011	21.53	--	--	--	7.70	13.83	--
LAI-13	11/14/2011	21.53	--	--	--	7.40	14.13	--
LAI-13	2/20/2012	21.53	--	--	--	5.03	16.5	--
LAI-13	8/22/2012	21.53	--	--	--	7.86	13.67	--
LAI-13	11/5/2012	21.53	--	--	--	5.86	15.67	--
LAI-13	1/28/2013	21.53	--	--	--	5.79	15.74	--
LAI-13	5/9/2013	21.53	--	--	--	6.05	15.48	--
LAI-13	8/19/2013	21.53	--	--	--	8.21	13.32	--
LAI-13	11/25/2013	21.53	--	--	--	6.08	15.45	--
LAI-13	2/14/2014	21.53	--	--	--	6.23	15.30	--
LAI-13	5/5/2014	21.53	--	--	--	5.07	16.46	--
LAI-13	8/19/2014	21.53	--	--	--	7.85	13.68	--
LAI-13	11/21/2014	21.53	--	--	--	5.91	15.62	--
LAI-13	9/23/2019	21.53	--	--	--	7.05	14.48	--
LAI-13	9/16/2020	21.53	--	--	--	8.15	13.38	--
LAI-13	3/16/2021	21.53	--	--	--	5.09	16.44	--
LAI-13	9/16/2021	21.53	--	--	--	8.36	13.17	--
LAI-13	9/1/2022	21.53	--	--	--	7.81	13.72	--
LAI-14	1/31/2003	21.69	--	--	--	6.12	15.57	--
LAI-14	2/12/2003	21.69	--	--	--	7.11	14.58	15.57
LAI-14	2/18/2003	21.69	--	--	--	7.17	14.52	14.58
LAI-14	2/21/2003	21.69	--	--	--	7.25	14.44	14.52
LAI-14	2/24/2003	21.69	--	--	--	7.25	14.44	14.44
LAI-14	3/3/2003	21.69	--	--	--	7.50	14.19	14.19
LAI-14	3/12/2003	21.69	--	--	--	7.40	14.29	14.29
LAI-14	3/14/2003	21.69	--	--	--	7.23	14.46	14.46
LAI-14	3/26/2003	21.69	--	--	--	7.04	14.65	14.65
LAI-14	3/28/2003	21.69	--	--	--	7.07	14.62	14.62
LAI-14	4/2/2003	21.69	--	--	--	7.00	14.69	14.69
LAI-14	4/4/2003	21.69	--	--	--	7.24	14.45	14.45
LAI-14	4/8/2003	21.69	--	--	--	7.41	14.28	14.28
LAI-14	4/11/2003	21.69	--	--	--	7.36	14.33	14.33
LAI-14	4/15/2003	21.69	--	--	--	7.34	14.35	14.35
LAI-14	4/17/2003	21.69	--	--	--	7.39	14.30	14.30
LAI-14	4/22/2003	21.69	--	--	--	7.53	14.16	14.16
LAI-14	4/25/2003	21.69	--	--	--	7.62	14.07	14.07
LAI-14	5/2/2003	21.69	--	--	--	7.20	14.49	14.49
LAI-14	5/6/2003	21.69	--	--	--	7.82	13.87	13.87
LAI-14	5/9/2003	21.69	--	--	--	7.86	13.83	13.83
LAI-14	5/16/2003	21.69	--	--	--	8.00	13.69	13.69
LAI-14	5/23/2003	21.69	--	--	--	8.03	13.66	13.66
LAI-14	5/28/2003	21.69	--	--	--	8.14	13.55	13.55
LAI-14	6/13/2003	21.69	--	--	--	8.30	13.39	13.39
LAI-14	6/18/2003	21.69	--	--	--	8.33	13.36	13.36
LAI-14	6/27/2003	21.69	--	--	--	8.35	13.34	13.34
LAI-14	7/7/2003	21.69	--	--	--	8.65	13.04	13.04

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-14	7/16/2003	21.69	--	--	--	7.83	13.86	13.86
LAI-14	7/31/2003	21.69	--	--	--	8.41	13.28	13.28
LAI-14	8/5/2003	21.69	--	--	--	8.73	12.96	12.96
LAI-14	8/11/2003	21.69	--	--	--	8.80	12.89	12.89
LAI-14	8/22/2003	21.69	--	--	--	9.89	11.80	11.80
LAI-14	8/26/2003	21.69	--	--	--	9.04	12.65	12.65
LAI-14	9/2/2003	21.69	--	--	--	9.07	12.62	12.62
LAI-14	9/9/2003	21.69	--	--	--	9.14	12.55	12.55
LAI-14	9/19/2003	21.69	--	--	--	9.14	12.55	12.55
LAI-14	10/14/2003	21.69	--	--	--	9.30	12.39	12.39
LAI-14	11/20/2003	21.69	--	--	--	6.59	15.10	15.10
LAI-14	12/3/2003	21.69	--	--	--	6.53	15.16	15.16
LAI-14	1/19/2004	21.69	--	--	--	6.45	15.24	15.24
LAI-14	2/24/2004	21.69	--	--	--	7.03	14.66	14.66
LAI-14	3/15/2004	21.69	--	--	--	7.52	14.17	14.17
LAI-14	4/19/2004	21.69	--	--	--	8.03	13.66	13.66
LAI-14	5/17/2004	21.69	--	--	--	8.32	13.37	13.37
LAI-14	6/22/2004	21.69	--	--	--	8.26	13.43	13.43
LAI-14	8/18/2004	21.69	--	--	--	8.86	12.83	12.83
LAI-14	9/21/2004	21.69	--	--	--	8.00	13.69	13.69
LAI-14	10/19/2004	21.69	--	--	--	8.00	13.69	13.69
LAI-14	11/23/2004	21.69	--	--	--	8.00	13.69	13.69
LAI-14	12/21/2004	21.69	--	--	--	7.11	14.58	14.58
LAI-14	1/13/2005	21.69	--	--	--	7.68	14.01	14.01
LAI-14	4/28/2005	21.69	--	--	--	7.47	14.22	14.22
LAI-14	6/1/2005	21.69	--	--	--	7.58	14.11	14.11
LAI-14	6/29/2005	21.69	--	--	--	8.02	13.67	13.67
LAI-14	7/20/2005	21.69	8.23	13.46	0.01	8.24	13.46	13.47
LAI-14	8/22/2005	21.69	--	--	--	8.50	13.19	10.79
LAI-14	9/12/2005	21.69	--	--	--	8.63	13.06	10.66
LAI-14	10/12/2005	21.69	--	--	--	8.86	12.83	12.83
LAI-14	11/21/2005	21.69	--	--	--	7.41	14.28	14.28
LAI-14	12/27/2005	21.69	--	--	--	6.48	15.21	15.21
LAI-14	1/30/2006	21.69	--	--	--	4.68	17.01	17.01
LAI-14	2/16/2006	21.69	6.30	15.39	0.07	6.37	15.37	15.43
LAI-14	3/13/2006	21.69	--	--	--	7.43	14.26	14.26
LAI-14	4/18/2006	21.69	--	--	--	7.56	14.13	14.13
LAI-14	5/12/2006	21.69	--	--	--	7.75	13.94	13.94
LAI-14	6/9/2006	21.69	--	--	--	7.58	14.11	14.11
LAI-14	7/13/2006	21.69	--	--	--	8.10	13.59	13.59
LAI-14	8/16/2006	21.69	--	--	--	8.43	13.26	13.26
LAI-14	9/19/2006	21.69	--	--	--	8.70	12.99	12.99
LAI-14	10/13/2006	21.69	--	--	--	8.56	13.13	13.13
LAI-14	11/20/2006	21.69	--	--	--	5.64	16.05	16.05
LAI-14	12/8/2006	21.69	--	--	--	6.12	15.57	15.57
LAI-14	1/19/2007	21.69	--	--	--	6.12	15.57	15.57
LAI-14	2/19/2007	21.69	--	--	--	7.45	14.24	14.24
LAI-14	3/15/2007	21.69	--	--	--	6.95	14.74	14.74
LAI-14	4/16/2007	21.69	--	--	--	7.38	14.31	14.31
LAI-14	5/14/2007	21.69	--	--	--	7.84	13.85	13.85
LAI-14	6/29/2007	21.69	--	--	--	8.27	13.42	13.42
LAI-14	7/20/2007	21.69	--	--	--	8.31	13.38	13.38
LAI-14	8/21/2007	21.69	--	--	--	8.48	13.21	13.21
LAI-14	9/10/2007	21.69	--	--	--	8.59	13.10	13.10
LAI-14	10/22/2007	21.69	--	--	--	7.82	13.87	13.87
LAI-14	11/28/2007	21.69	--	--	--	5.50	16.19	16.19
LAI-14	12/13/2007	21.69	--	--	--	6.45	15.24	15.24
LAI-14	1/21/2008	21.69	--	--	--	6.77	14.92	14.92
LAI-14	2/24/2008	21.69	--	--	--	7.37	14.32	14.32
LAI-14	3/24/2008	21.69	--	--	--	7.59	14.10	14.10
LAI-14	8/25/2008	21.69	--	--	--	8.36	13.33	13.33
LAI-14	2/18/2009	21.69	--	--	--	7.60	14.09	14.09
LAI-14	8/25/2009	21.69	--	--	--	8.78	12.91	12.91
LAI-14	3/22/2010	21.69	--	--	--	7.17	14.52	14.52
LAI-14	8/23/2010	21.69	--	--	--	8.13	13.56	13.56

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-14	2/7/2011	21.69	--	--	--	6.71	14.98	--
LAI-14	5/27/2011	21.69	--	--	--	6.98	14.71	--
LAI-14	8/8/2011	21.69	--	--	--	8.06	13.63	--
LAI-14	11/14/2011	21.69	--	--	--	7.91	13.78	--
LAI-14	2/20/2012	21.69	--	--	--	6.39	15.30	--
LAI-14	8/22/2012	21.69	--	--	--	8.15	13.54	--
LAI-14	11/5/2012	21.69	--	--	--	6.60	15.09	--
LAI-14	1/28/2013	21.69	--	--	--	6.91	14.78	--
LAI-14	5/9/2013	21.69	--	--	--	7.02	14.67	--
LAI-14	8/19/2013	21.69	--	--	--	8.51	13.18	--
LAI-14	11/25/2013	21.69	--	--	--	7.07	14.62	--
LAI-14	2/14/2014	21.69	--	--	--	6.79	14.90	--
LAI-14	5/5/2014	21.69	--	--	--	5.94	15.75	--
LAI-14	11/21/2014	21.69	--	--	--	6.88	14.81	--
LAI-14	9/23/2019	21.69	--	--	--	7.21	14.48	--
LAI-14	9/16/2020	21.69	--	--	--	8.34	13.35	--
LAI-14	3/16/2021	21.53	--	--	--	4.92	16.61	--
LAI-14	9/16/2021	21.53	--	--	--	8.52	13.01	--
LAI-14	9/1/2022	21.53	--	--	--	8.02	13.51	--
LAI-15	1/31/2003	19.76	--	--	--	6.13	13.63	--
LAI-15	2/12/2003	19.76	--	--	--	4.23	15.53	13.63
LAI-15	2/18/2003	19.76	--	--	--	4.51	15.25	15.53
LAI-15	2/21/2003	19.76	--	--	--	4.72	15.04	15.25
LAI-15	2/24/2003	19.76	--	--	--	4.74	15.02	15.02
LAI-15	3/3/2003	19.76	--	--	--	4.96	14.80	14.80
LAI-15	3/12/2003	19.76	--	--	--	4.81	14.95	14.95
LAI-15	3/14/2003	19.76	--	--	--	4.14	15.62	15.62
LAI-15	3/26/2003	19.76	--	--	--	3.82	15.94	15.94
LAI-15	3/28/2003	19.76	--	--	--	3.85	15.91	15.91
LAI-15	4/2/2003	19.76	--	--	--	4.40	15.36	15.36
LAI-15	4/4/2003	19.76	--	--	--	4.49	15.27	15.27
LAI-15	4/8/2003	19.76	--	--	--	4.71	15.05	15.05
LAI-15	4/11/2003	19.76	--	--	--	4.80	14.96	14.96
LAI-15	4/15/2003	19.76	--	--	--	4.75	15.01	15.01
LAI-15	4/17/2003	19.76	--	--	--	4.77	14.99	14.99
LAI-15	4/22/2003	19.76	--	--	--	4.99	14.77	14.77
LAI-15	4/25/2003	19.76	--	--	--	5.09	14.67	14.67
LAI-15	5/2/2003	19.76	--	--	--	5.13	14.63	14.63
LAI-15	5/6/2003	19.76	--	--	--	5.55	14.21	14.21
LAI-15	5/9/2003	19.76	--	--	--	5.68	14.08	14.08
LAI-15	5/16/2003	19.76	--	--	--	4.90	14.86	14.86
LAI-15	5/23/2003	19.76	--	--	--	6.12	13.64	13.64
LAI-15	5/28/2003	19.76	--	--	--	6.13	13.63	13.63
LAI-15	6/13/2003	19.76	--	--	--	6.33	13.43	13.43
LAI-15	6/18/2003	19.76	--	--	--	6.35	13.41	13.41
LAI-15	6/27/2003	19.76	--	--	--	6.39	13.37	13.37
LAI-15	7/7/2003	19.76	--	--	--	6.75	13.01	13.01
LAI-15	7/16/2003	19.76	--	--	--	6.03	13.73	13.73
LAI-15	7/31/2003	19.76	--	--	--	6.83	12.93	12.93
LAI-15	8/5/2003	19.76	--	--	--	6.85	12.91	12.91
LAI-15	8/11/2003	19.76	--	--	--	6.93	12.83	12.83
LAI-15	8/22/2003	19.76	--	--	--	8.04	11.72	11.72
LAI-15	8/26/2003	19.76	--	--	--	7.11	12.65	12.65
LAI-15	9/2/2003	19.76	--	--	--	7.21	12.55	12.55
LAI-15	9/9/2003	19.76	--	--	--	7.23	12.53	12.53
LAI-15	9/19/2003	19.76	--	--	--	--	NM	--
LAI-15	10/14/2003	19.76	--	--	--	7.45	12.31	12.31
LAI-15	11/20/2003	19.76	--	--	--	4.11	15.65	15.65
LAI-15	12/3/2003	19.76	--	--	--	3.65	16.11	16.11
LAI-15	1/19/2004	19.76	--	--	--	3.59	16.17	16.17
LAI-15	2/24/2004	19.76	--	--	--	4.26	15.50	15.50
LAI-15	3/15/2004	19.76	--	--	--	5.19	14.57	14.57
LAI-15	4/19/2004	19.76	--	--	--	5.97	13.79	13.79
LAI-15	5/17/2004	19.76	--	--	--	6.42	13.34	13.34

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-15	6/22/2004	19.76	--	--	--	6.09	13.67	13.67
LAI-15	8/18/2004	19.76	--	--	--	6.93	12.83	12.83
LAI-15	9/21/2004	19.76	--	--	--	6.05	13.71	13.71
LAI-15	10/19/2004	19.76	--	--	--	5.75	14.01	14.01
LAI-15	11/23/2004	19.76	--	--	--	5.91	13.85	13.85
LAI-15	12/21/2004	19.76	--	--	--	4.28	15.48	15.48
LAI-15	1/13/2005	19.76	--	--	--	5.32	14.44	14.44
LAI-15	4/28/2005	19.76	--	--	--	4.91	14.85	14.85
LAI-15	6/1/2005	20.03	--	--	--	5.17	14.86	14.86
LAI-15	6/29/2005	20.03	--	--	--	5.67	14.36	14.36
LAI-15	7/20/2005	20.03	--	--	--	6.32	13.71	13.71
LAI-15	8/22/2005	20.03	--	--	--	6.62	13.41	13.41
LAI-15	9/12/2005	20.03	--	--	--	6.82	13.21	13.21
LAI-15	10/12/2005	20.03	--	--	--	7.08	12.95	12.95
LAI-15	11/21/2005	20.03	--	--	--	5.04	14.99	14.99
LAI-15	12/27/2005	20.03	--	--	--	3.84	16.19	16.19
LAI-15	1/30/2006	20.03	--	--	--	1.11	18.92	18.92
LAI-15	2/16/2006	20.03	--	--	--	3.52	16.51	16.51
LAI-15	3/13/2006	20.03	--	--	--	4.92	15.11	15.11
LAI-15	4/18/2006	20.03	--	--	--	5.35	14.68	14.68
LAI-15	5/12/2006	20.03	--	--	--	5.61	14.42	14.42
LAI-15	6/9/2006	20.03	--	--	--	5.32	14.71	14.71
LAI-15	7/13/2006	20.03	--	--	--	6.20	13.83	13.83
LAI-15	8/16/2006	20.03	--	--	--	6.60	13.43	13.43
LAI-15	9/19/2006	20.03	--	--	--	7.05	12.98	12.98
LAI-15	10/13/2006	20.03	--	--	--	6.80	13.23	13.23
LAI-15	11/20/2006	20.03	--	--	--	2.53	17.50	17.50
LAI-15	12/8/2006	20.03	--	--	--	3.11	16.92	16.92
LAI-15	1/19/2007	20.03	--	--	--	3.12	16.91	16.91
LAI-15	2/19/2007	20.03	--	--	--	5.10	14.93	14.93
LAI-15	3/15/2007	20.03	--	--	--	4.32	15.71	15.71
LAI-15	4/16/2007	20.03	--	--	--	4.76	15.27	15.27
LAI-15	5/14/2007	20.03	--	--	--	5.88	14.15	14.15
LAI-15	6/29/2007	20.03	--	--	--	6.44	13.59	13.59
LAI-15	7/20/2007	20.03	--	--	--	6.55	13.48	13.48
LAI-15	8/21/2007	20.03	--	--	--	6.74	13.29	13.29
LAI-15	9/10/2007	20.03	--	--	--	6.84	13.19	13.19
LAI-15	10/22/2007	20.03	--	--	--	6.03	14.00	14.00
LAI-15	11/28/2007	20.03	--	--	--	5.34	14.69	14.69
LAI-15	12/13/2007	20.03	--	--	--	3.50	16.53	16.53
LAI-15	1/21/2008	20.03	--	--	--	4.12	15.91	15.91
LAI-15	2/24/2008	20.03	--	--	--	5.14	14.89	14.89
LAI-15	3/24/2008	20.03	--	--	--	5.52	14.51	14.51
LAI-15	8/25/2008	20.03	--	--	--	6.62	13.41	13.41
LAI-15	2/18/2009	20.03	--	--	--	5.50	14.53	14.53
LAI-15	8/25/2009	20.03	--	--	--	6.94	13.09	13.09
LAI-15	3/22/2010	20.03	--	--	--	4.71	15.32	15.32
LAI-15	8/23/2010	20.03	--	--	--	6.36	13.67	13.67
LAI-15	2/7/2011	20.03	--	--	--	4.20	15.83	--
LAI-15	5/27/2011	20.03	--	--	Not Monitored			
LAI-15	8/8/2011	20.03	--	--	--	6.30	13.73	--
LAI-15	11/14/2011	20.03	--	--	--	6.05	13.98	--
LAI-15	2/20/2012	20.03	--	--	--	3.88	16.15	--
LAI-15	8/22/2012	20.03	--	--	--	6.40	13.63	--
LAI-15	11/5/2012	20.03	--	--	--	4.71	15.32	--
LAI-15	1/28/2013	20.03	--	--	--	4.41	15.62	--
LAI-15	5/9/2013	20.03	--	--	--	4.79	15.24	--
LAI-15	8/19/2013	20.03	--	--	--	6.69	13.34	--
LAI-15	11/25/2013	20.03	--	--	--	4.86	15.17	--
LAI-15	2/14/2014	20.03	--	--	--	4.59	15.44	--
LAI-15	5/5/2014	20.03	--	--	--	3.56	16.47	--
LAI-15	8/19/2014	20.03	--	--	--	6.50	13.53	--
LAI-15	11/21/2014	20.03	--	--	--	4.43	15.60	--
LAI-16	1/31/2003	20.59	--	--	--	6.28	14.31	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-16	2/12/2003	20.59	--	--	--	6.65	13.94	14.31
LAI-16	2/18/2003	20.59	--	--	--	6.70	13.89	13.94
LAI-16	2/21/2003	20.59	--	--	--	6.73	13.86	13.89
LAI-16	2/24/2003	20.59	--	--	--	6.74	13.85	13.85
LAI-16	3/3/2003	20.59	--	--	--	6.86	13.73	13.73
LAI-16	3/12/2003	20.59	--	--	--	6.52	14.07	14.07
LAI-16	3/14/2003	20.59	--	--	--	6.39	14.20	14.20
LAI-16	3/26/2003	20.59	--	--	--	6.48	14.11	14.11
LAI-16	3/28/2003	20.59	--	--	--	7.46	13.13	13.13
LAI-16	4/2/2003	20.59	--	--	--	6.63	13.96	13.96
LAI-16	4/4/2003	20.59	--	--	--	6.71	13.88	13.88
LAI-16	4/8/2003	20.59	--	--	--	6.90	13.69	13.69
LAI-16	4/11/2003	20.59	--	--	--	6.75	13.84	13.84
LAI-16	4/15/2003	20.59	--	--	--	6.68	13.91	13.91
LAI-16	4/17/2003	20.59	--	--	--	6.73	13.86	13.86
LAI-16	4/22/2003	20.59	--	--	--	6.87	13.72	13.72
LAI-16	4/25/2003	20.59	--	--	--	6.99	13.60	13.60
LAI-16	5/2/2003	20.59	--	--	--	6.78	13.81	13.81
LAI-16	5/6/2003	20.59	--	--	--	7.26	13.33	13.33
LAI-16	5/9/2003	20.59	--	--	--	7.35	13.24	13.24
LAI-16	5/16/2003	20.59	--	--	--	7.60	12.99	12.99
LAI-16	5/23/2003	20.59	--	--	--	8.08	12.51	12.51
LAI-16	5/28/2003	20.59	--	--	--	7.87	12.72	12.72
LAI-16	6/13/2003	20.59	--	--	--	8.31	12.28	12.28
LAI-16	6/18/2003	20.59	--	--	--	8.45	12.14	12.14
LAI-16	6/27/2003	20.59	--	--	--	8.08	12.51	12.51
LAI-16	7/7/2003	20.59			Not Monitored			--
LAI-16	7/16/2003	20.59	--	--	--	8.00	12.59	12.59
LAI-16	7/31/2003	20.59			Dry			Dry
LAI-16	8/5/2003	20.59			Dry			Dry
LAI-16	8/11/2003	20.59			Dry			Dry
LAI-16	8/22/2003	20.59			Dry			Dry
LAI-16	8/26/2003	20.59			Dry			Dry
LAI-16	9/2/2003	20.59			Dry			Dry
LAI-16	9/9/2003	20.59			Dry			Dry
LAI-16	9/19/2003	20.59			Dry			Dry
LAI-16	10/14/2003	20.59			Dry			Dry
LAI-16	11/20/2003	20.59	--	--	--	6.95	13.64	13.64
LAI-16	12/3/2003	20.59	--	--	--	6.68	13.91	13.91
LAI-16	1/19/2004	20.59	--	--	--	6.49	14.10	14.10
LAI-16	2/24/2004	20.59	--	--	--	6.62	13.97	13.97
LAI-16	3/15/2004	20.59	--	--	--	7.02	13.57	13.57
LAI-16	4/19/2004	20.59	--	--	--	7.64	12.95	12.95
LAI-16	5/17/2004	20.59	--	--	--	8.35	12.24	12.24
LAI-16	6/22/2004	20.59	--	--	--	8.52	12.07	12.07
LAI-16	8/18/2004	20.59			Dry			Dry
LAI-16	9/21/2004	20.59			Dry			Dry
LAI-16	10/19/2004	20.59	--	--	--	9.30	11.29	11.29
LAI-16	11/23/2004	20.59	--	--	--	8.38	12.21	12.21
LAI-16	12/21/2004	20.59	--	--	--	6.87	13.72	13.72
LAI-16	1/13/2005	20.59	--	--	--	7.12	13.47	13.47
LAI-16	4/28/2005	20.59	--	--	--	6.95	13.64	13.64
LAI-16	6/1/2005	20.59	--	--	--	7.35	13.24	13.24
LAI-16	6/29/2005	20.59	--	--	--	7.95	12.64	12.64
LAI-16	7/20/2005	20.59	--	--	--	8.78	11.81	11.81
LAI-16	8/22/2005	20.59			Dry			Dry
LAI-16	9/12/2005	20.59			Dry			Dry
LAI-16	10/12/2005	20.59			Dry			Dry
LAI-16	11/21/2005	20.59	--	--	--	8.48	12.11	10.13
LAI-16	12/27/2005	20.59	--	--	--	6.71	13.88	11.13
LAI-16	1/30/2006	20.59			Dry			Dry
LAI-16	2/16/2006	20.59	--	--	--	6.45	14.14	11.13
LAI-16	3/13/2006	20.59	--	--	--	6.75	13.84	11.13
LAI-16	4/18/2006	20.59	--	--	--	7.18	13.41	13.41
LAI-16	5/12/2006	20.59	--	--	--	7.50	13.09	13.09

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
LAI-16	6/9/2006	20.59	--	--	--	7.62	12.97	12.97
LAI-16	7/13/2006	20.59	--	--	--	6.10	14.49	14.49
LAI-16	8/16/2006	20.59			Dry			Dry
LAI-16	9/19/2006	20.59			Dry			Dry
LAI-16	10/13/2006	20.59			Dry			Dry
LAI-16	11/20/2006	20.59	--	--		6.33	14.26	14.26
LAI-16	12/8/2006	20.59	--	--	--	6.45	14.14	14.14
LAI-16	1/19/2007	20.59	--	--	--	6.11	14.48	14.48
LAI-16	2/19/2007	20.59	--	--	--	6.67	13.92	13.92
LAI-16	3/15/2007	20.59	--	--	--	6.55	14.04	14.04
LAI-16	4/16/2007	20.59	--	--	--	6.89	13.70	13.70
LAI-16	5/14/2007	20.59	--	--	--	7.54	13.05	13.05
LAI-16	6/29/2007	20.59			Dry			Dry
LAI-16	7/20/2007	20.59			Dry			Dry
LAI-16	8/21/2007	20.59			Dry			Dry
LAI-16	9/10/2007	20.59			Dry			Dry
LAI-16	10/22/2007	20.59			Dry			Dry
LAI-16	11/28/2007	20.59	--	--	--	8.41	12.18	12.18
LAI-16	12/13/2007	20.59	--	--	--	6.65	13.94	13.94
LAI-16	1/21/2008	20.59	--	--	--	6.43	14.16	14.16
LAI-16	2/24/2008	20.59	--	--	--	6.87	13.72	13.72
LAI-16	3/24/2008	20.59	--	--	--	6.95	13.64	13.64
LAI-16	8/25/2008	20.59	--	--	--	7.12	13.47	13.47
LAI-16	2/18/2009	20.59	--	--	--	7.00	13.59	13.59
LAI-16	8/25/2009	20.59			Dry			Dry
LAI-16	3/22/2010	20.59	--	--	--	6.93	13.66	13.66
LAI-16	8/23/2010	20.59			Dry			0.00
LAI-16	2/7/2011	20.59	--	--	--	6.45	14.14	--
LAI-16	5/27/2011	20.59	--	--	--	6.99	13.60	--
LAI-16	11/14/2011	20.59	--	--	--	9.15	11.44	--
LAI-16	2/20/2012	20.59	--	--	--	6.49	14.10	--
LAI-16	8/22/2012	20.59	--	--	--	Dry	--	--
LAI-16	11/5/2012	20.59	--	--	--	9.39	11.20	--
LAI-16	1/28/2013	20.59	--	--	--	6.52	14.07	--
LAI-16	5/9/2013	20.59	--	--	--	6.48	14.11	--
LAI-16	8/19/2013	20.59			DRY			--
LAI-16	11/25/2013	20.59	--	--	--	6.95	13.64	--
LAI-16	2/14/2014	20.59	--	--	--	6.49	14.10	--
LAI-16	5/5/2014	20.59	--	--	--	6.51	14.08	--
LAI-16	8/19/2014	20.59			DRY			--
LAI-16	11/21/2014	20.59	--	--	--	6.70	13.89	--
RW-1	11/20/2002	24.60	8.25	16.35	0.95	9.20	16.11	--
RW-1	11/21/2002	24.60	8.25	16.35	1.15	9.40	16.06	16.83
RW-1	11/22/2002	24.60	8.22	16.38	1.20	9.42	16.08	16.93
RW-1	11/24/2002	24.60	8.35	16.25	1.06	9.41	15.99	16.98
RW-1	1/2/2003	24.60	5.61	18.99	0.21	5.82	18.94	19.10
RW-1	1/3/2003	24.60	5.51	19.09	0.21	5.72	19.04	19.20
RW-1	1/6/2003	24.60	5.35	19.25	0.29	5.64	19.18	19.40
RW-1	1/7/2003	24.60	5.68	18.92	0.28	5.96	18.85	19.06
RW-1	1/8/2003	24.60	5.95	18.65	0.28	6.23	18.58	18.79
RW-1	1/9/2003	24.60	6.03	18.57	0.29	6.32	18.50	18.72
RW-1	1/10/2003	24.60	6.20	18.40	0.30	6.50	18.33	18.55
RW-1	1/13/2003	24.60	6.00	18.60	0.32	6.32	18.52	18.76
RW-1	1/14/2003	24.60	5.72	18.88	0.73	6.45	18.70	19.25
RW-1	1/15/2003	24.60	5.99	18.61	0.19	6.18	18.56	18.71
RW-1	1/16/2003	24.60	6.10	18.50	0.30	6.40	18.43	18.65
RW-1	1/17/2003	24.60	6.15	18.45	0.30	6.45	18.38	18.60
RW-1	1/20/2003	24.60	6.34	18.26	0.35	6.69	18.17	18.44
RW-1	1/22/2003	24.60	5.60	19.00	0.29	5.89	18.93	19.15
RW-1	1/23/2003	24.60	5.80	18.80	0.35	6.15	18.71	18.98
RW-1	1/24/2003	24.60	5.37	19.23	0.38	5.75	19.14	19.42
RW-1	1/27/2003	24.60	4.68	19.92	0.47	5.15	19.80	20.16
RW-1	1/28/2003	24.60	4.66	19.94	0.45	5.11	19.83	20.17
RW-1	1/29/2003	24.60	4.67	19.93	0.46	5.13	19.82	20.16

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-1	1/30/2003	24.60	4.90	19.70	0.44	5.34	19.59	19.92
RW-1	2/3/2003	24.60	5.65	18.95	0.41	6.06	18.85	19.16
RW-1	2/6/2003	24.24	6.76	17.48	0.40	7.16	17.38	17.68
RW-1	2/11/2003	24.24	7.35	16.89	0.42	7.77	16.79	17.10
RW-1	2/18/2003	24.24	--	--	--	6.55	17.69	17.69
RW-1	2/21/2003	24.24	7.90	16.34	0.93	8.83	16.11	16.81
RW-1	2/26/2003	24.24	7.70	16.54	0.81	8.51	16.34	16.95
RW-1	3/4/2003	24.24	7.11	17.13	0.63	7.74	16.97	17.45
RW-1	3/12/2003	24.24	7.30	16.94	0.46	7.76	16.83	17.17
RW-1	3/14/2003	24.24	6.85	17.39	--	7.31	16.93	16.93
RW-1	3/26/2003	24.24	6.39	17.85	0.13	6.52	17.82	17.92
RW-1	3/28/2003	24.24	7.41	16.83	0.15	7.56	16.79	16.91
RW-1	4/2/2003	24.24	7.45	16.79	0.10	7.55	16.77	16.84
RW-1	4/4/2003	24.24	7.70	16.54	0.05	7.75	16.53	16.57
RW-1	4/8/2003	24.24	7.25	16.99	0.02	7.27	16.99	17.00
RW-1	4/11/2003	24.24	7.15	17.09	0.03	7.18	17.08	17.11
RW-1	4/15/2003	24.24	6.57	17.67	0.02	6.59	17.67	17.68
RW-1	4/17/2003	24.24	7.52	16.72	0.02	7.54	16.72	16.73
RW-1	4/22/2003	24.24	7.53	16.71	0.02	7.55	16.71	16.72
RW-1	4/25/2003	24.24	7.42	16.82	0.01	7.43	16.82	16.83
RW-1	5/2/2003	24.24	8.84	15.40	0.01	8.85	15.40	15.41
RW-1	5/6/2003	24.24	--	--	--	9.02	15.22	15.22
RW-1	5/9/2003	24.24	--	--	--	9.21	15.03	15.03
RW-1	5/23/2003	24.24	--	--	--	9.26	14.98	14.98
RW-1	5/28/2003	24.24	9.35	14.89	0.01	9.36	14.89	14.90
RW-1	6/13/2003	24.24	9.52	14.72	0.49	10.01	14.60	14.97
RW-1	6/18/2003	24.24	9.22	15.02	0.91	10.13	14.79	15.48
RW-1	6/27/2003	24.24	--	--	--	9.81	14.43	14.43
RW-1	7/7/2003	24.24	10.26	13.98	0.03	10.29	13.97	14.00
RW-1	7/16/2003	24.24	10.09	14.15	0.26	10.35	14.09	14.28
RW-1	7/31/2003	24.24	10.34	13.90	0.01	10.35	13.90	13.91
RW-1	8/5/2003	24.24	10.32	13.92	0.08	10.40	13.90	13.96
RW-1	8/11/2003	24.24	11.34	12.90	0.01	11.35	12.90	12.91
RW-1	8/22/2003	24.24	11.34	12.90	0.01	11.35	12.90	12.91
RW-1	8/26/2003	24.24	--	--	--	10.36	13.88	13.88
RW-1	9/2/2003	24.24	--	--	--	10.36	13.88	13.88
RW-1	9/9/2003	24.24	10.33	13.91	0.05	10.38	13.90	13.94
RW-1	9/19/2003	24.24	10.33	13.91	0.03	10.36	13.90	13.93
RW-1	10/14/2003	24.24	--	--	--	10.30	13.94	13.94
RW-1	11/20/2003	24.24	--	--	--	5.52	18.72	18.72
RW-1	12/3/2003	24.24	--	--	--	5.44	18.80	18.80
RW-1	1/19/2004	24.24	--	--	--	5.57	18.67	18.67
RW-1	2/24/2004	24.24	--	--	--	7.45	16.79	16.79
RW-1	3/15/2004	24.24	--	--	--	8.87	15.37	15.37
RW-1	4/19/2004	24.24	--	--	--	9.56	14.68	14.68
RW-1	5/17/2004	24.24	--	--	--	10.14	14.10	14.10
RW-1	6/22/2004	24.24	--	--	--	9.91	14.33	14.33
RW-1	8/18/2004	24.24	10.30	13.94	0.01	10.31	13.94	13.95
RW-1	9/21/2004	24.24	--	--	--	10.05	14.19	14.19
RW-1	10/19/2004	24.24	--	--	--	9.73	14.51	14.51
RW-1	11/23/2004	24.24	--	--	--	9.50	14.74	14.74
RW-1	12/21/2004	24.24	--	--	--	6.86	17.38	17.38
RW-1	1/13/2005	24.24	--	--	--	8.32	15.92	15.92
RW-1	4/28/2005	24.24	--	--	--	7.15	17.09	17.09
RW-1	6/1/2005	24.24	--	--	--	7.60	16.64	16.64
RW-1	6/29/2005	24.24			Not Monitored			NM
RW-1	7/20/2005	24.24			Not Monitored			NM
RW-1	8/22/2005	24.24	--	--	--	10.35	13.89	10.97
RW-1	9/12/2005	24.24	--	--	--	10.36	13.88	13.88
RW-1	10/12/2005	24.24	--	--	--	10.40	13.84	13.84
RW-1	11/21/2005	24.24	--	--	--	9.09	15.15	15.15
RW-1	12/27/2005	24.24	--	--	--	5.72	18.52	18.52
RW-1	1/30/2006	24.24	--	--	--	4.34	19.90	19.90
RW-1	2/16/2006	24.24	--	--	--	5.86	18.38	18.38
RW-1	3/13/2006	24.24	--	--	--	7.51	16.73	16.73

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-1	4/18/2006	24.24	--	--	--	7.05	17.19	17.19
RW-1	5/12/2006	24.24	--	--	--	8.53	15.71	15.71
RW-1	6/9/2006	24.24	--	--	--	7.70	16.54	16.54
RW-1	7/13/2006	24.24	--	--	--	9.44	14.80	14.80
RW-1	8/16/2006	24.24	--	--	--	10.35	13.89	13.89
RW-1	9/19/2006	24.24	--	--	--	10.42	13.82	13.82
RW-1	10/13/2006	24.24	--	--	--	10.45	13.79	13.79
RW-1	11/20/2006	24.24	--	--	--	5.15	19.09	19.09
RW-1	12/8/2006	24.24	--	--	--	5.51	18.73	18.73
RW-1	1/19/2007	24.24	--	--	--	5.02	19.22	19.22
RW-1	2/19/2007	24.24	--	--	--	6.70	17.54	17.54
RW-1	3/15/2007	24.24	--	--	--	5.51	18.73	18.73
RW-1	4/16/2007	24.24	--	--	--	7.32	16.92	16.92
RW-1	5/14/2007	24.24	--	--	--	9.05	15.19	15.19
RW-1	6/29/2007	24.24	--	--	--	10.21	14.03	14.03
RW-1	7/20/2007	24.24	--	--	--	Dry	NM	Dry
RW-1	8/21/2007	24.24	--	--	--	10.35	13.89	13.89
RW-1	9/10/2007	24.24	--	--	--	Dry	NM	Dry
RW-1	10/22/2007	24.24	--	--	--	7.38	16.86	16.86
RW-1	11/28/2007	24.24	--	--	--	7.98	16.26	16.26
RW-1	12/13/2007	24.24	--	--	--	6.57	17.67	17.67
RW-1	1/21/2008	24.24	--	--	--	5.97	18.27	18.27
RW-1	2/24/2008	24.24	--	--	--	8.78	15.46	15.46
RW-1	3/24/2008	24.24	--	--	--	5.95	18.29	18.29
RW-1	8/25/2008	24.24	--	--	--	6.02	18.22	18.22
RW-1	2/18/2009	24.24	--	--	--	9.13	15.11	15.11
RW-1	8/25/2009	24.24	--	--	--	10.39	13.85	13.85
RW-1	3/22/2010	24.24	--	--	--	7.96	16.28	16.28
RW-1	8/23/2010	24.24	--	--	--	10.37	13.87	13.87
RW-1	2/7/2011	24.24	--	--	--	5.69	18.55	--
RW-1	5/27/2011	24.24	--	--	--	7.56	16.68	--
RW-1	8/8/2011	24.24	--	--	Dry			
RW-1	11/14/2011	24.24	--	--	--	9.45	14.79	--
RW-1	2/20/2012	24.24	--	--	--	5.53	18.71	--
RW-1	8/22/2012	24.24	--	--	--	10.23	14.01	--
RW-1	11/5/2012	24.24	--	--	--	5.52	18.72	--
RW-1	1/28/2013	24.24	--	--	--	6.16	18.08	--
RW-1	5/9/2013	24.24	--	--	--	8.41	15.83	--
RW-1	8/19/2013	24.24	--	--	--	10.37	13.87	--
RW-1	11/25/2013	24.24	--	--	--	7.47	16.77	--
RW-1	2/14/2014	24.24	--	--	--	4.36	19.88	--
RW-1	5/5/2014	24.24	--	--	--	3.96	20.28	--
RW-1	8/19/2014	24.24	--	--	--	10.43	13.81	--
RW-1	11/21/2014	24.24	--	--	--	5.41	18.83	--
RW-1	9/16/2020	24.60	--	--	--	7.93	16.67	--
RW-2	11/20/2002	24.58	8.05	16.53	1.35	9.40	16.19	--
RW-2	11/21/2002	24.58	8.00	16.58	1.40	9.40	16.23	17.21
RW-2	11/22/2002	24.58	8.00	16.58	1.41	9.41	16.23	17.28
RW-2	11/24/2002	24.58	8.21	16.37	1.49	9.70	16.00	17.29
RW-2	1/2/2003	24.58	6.11	18.47	2.27	8.38	17.90	19.61
RW-2	1/6/2003	24.58	5.40	19.18	2.78	8.18	18.49	20.57
RW-2	1/7/2003	24.58	6.41	18.17	0.54	6.95	18.04	18.44
RW-2	1/8/2003	24.58	7.67	16.91	0.01	7.68	16.91	16.92
RW-2	1/9/2003	24.58	8.72	15.86	0.01	8.73	15.86	15.87
RW-2	1/10/2003	24.58	6.38	18.20	0.54	6.92	18.07	18.47
RW-2	1/13/2003	24.58	8.42	16.16	0.10	8.52	16.14	16.21
RW-2	1/14/2003	24.58	6.17	18.41	1.32	7.49	18.08	19.07
RW-2	1/15/2003	24.58	5.95	18.63	0.85	6.80	18.42	19.06
RW-2	1/16/2003	24.58	6.51	18.07	1.00	7.51	17.82	18.57
RW-2	1/17/2003	24.58	6.40	18.18	1.12	7.52	17.90	18.74
RW-2	1/20/2003	24.58	6.35	18.23	1.59	7.94	17.83	19.03
RW-2	1/22/2003	24.58	5.86	18.72	2.74	8.60	18.04	20.09
RW-2	1/23/2003	24.58	5.92	18.66	3.23	9.15	17.85	20.28
RW-2	1/24/2003	24.58	5.37	19.21	0.62	5.99	19.06	19.52

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-2	1/27/2003	24.58	4.69	19.89	0.53	5.22	19.76	20.16
RW-2	1/28/2003	24.58	4.83	19.75	3.71	8.54	18.82	21.61
RW-2	1/29/2003	24.58	4.82	19.76	3.66	8.48	18.85	21.59
RW-2	1/30/2003	24.58	4.95	19.63	0.94	5.89	19.40	20.10
RW-2	2/3/2003	24.58	5.29	19.29	3.82	9.11	18.34	21.20
RW-2	2/6/2003	24.19	6.16	18.03	3.48	9.64	17.16	19.77
RW-2	2/11/2003	24.19	6.61	17.58	3.17	9.78	16.79	19.17
RW-2	2/18/2003	24.19	7.46	16.73	2.72	10.18	16.05	18.09
RW-2	2/21/2003	24.19	7.40	16.79	2.76	10.16	16.10	18.17
RW-2	2/26/2003	24.19	7.66	16.53	0.69	8.35	16.36	16.88
RW-2	3/4/2003	24.19	7.15	17.04	1.42	8.57	16.69	17.75
RW-2	3/12/2003	24.19	7.60	16.59	0.02	7.62	16.59	16.60
RW-2	3/14/2003	24.19	7.38	16.81	1.61	8.99	16.41	17.62
RW-2	3/26/2003	24.19	6.85	17.34	0.70	7.55	17.17	17.69
RW-2	3/28/2003	24.19	7.48	16.71	0.87	8.35	16.49	17.15
RW-2	4/2/2003	24.19	7.55	16.64	0.86	8.41	16.43	17.07
RW-2	4/4/2003	24.19	7.95	16.24	0.56	8.51	16.10	16.52
RW-2	4/8/2003	24.19	8.02	16.17	0.03	8.05	16.16	16.19
RW-2	4/11/2003	24.19	8.22	15.97	0.01	8.23	15.97	15.98
RW-2	4/15/2003	24.19	--	--	--	7.68	16.51	16.51
RW-2	4/17/2003	24.19	8.34	15.85	0.06	8.40	15.84	15.88
RW-2	4/22/2003	24.19	8.36	15.83	0.16	8.52	15.79	15.91
RW-2	4/25/2003	24.19	8.30	15.89	0.11	8.41	15.86	15.95
RW-2	5/2/2003	24.19	8.75	15.44	0.31	9.06	15.36	15.60
RW-2	5/6/2003	24.19	8.82	15.37	0.61	9.43	15.22	15.68
RW-2	5/9/2003	24.19	9.16	15.03	0.62	9.78	14.88	15.34
RW-2	5/23/2003	24.19	9.15	15.04	1.42	10.57	14.69	15.75
RW-2	5/28/2003	24.19	8.95	15.24	1.49	10.44	14.87	15.99
RW-2	6/13/2003	24.19	9.24	14.95	1.35	10.59	14.61	15.63
RW-2	6/18/2003	24.19	9.20	14.99	1.31	10.51	14.66	15.65
RW-2	6/27/2003	24.19	9.23	14.96	1.26	10.49	14.65	15.59
RW-2	7/7/2003	24.19	10.01	14.18	0.42	10.43	14.08	14.39
RW-2	7/16/2003	24.19	9.83	14.36	0.71	10.54	14.18	14.72
RW-2	7/31/2003	24.19	10.31	13.88	0.15	10.46	13.84	13.96
RW-2	8/5/2003	24.19	10.28	13.91	0.22	10.50	13.86	14.02
RW-2	8/11/2003	24.19	--	--	--	11.38	12.81	12.81
RW-2	8/22/2003	24.19	--	--	--	11.38	12.81	12.81
RW-2	8/26/2003	24.19	--	--	--	11.26	12.93	12.93
RW-2	9/2/2003	24.19	--	--	--	10.40	13.79	13.79
RW-2	9/9/2003	24.19	10.34	13.85	0.06	10.40	13.84	13.88
RW-2	9/19/2003	24.19	--	--	--	10.70	13.49	13.49
RW-2	10/14/2003	24.19	--	--	--	10.38	13.81	13.81
RW-2	11/20/2003	24.19	--	--	--	7.66	16.53	16.53
RW-2	12/3/2003	24.19	--	--	--	6.65	17.54	17.54
RW-2	1/19/2004	24.19	--	--	--	7.13	17.06	17.06
RW-2	2/24/2004	24.19	--	--	--	7.92	16.27	16.27
RW-2	3/15/2004	24.19	--	--	Not Monitored	--	--	--
RW-2	4/19/2004	24.19	--	NA	--	10.01	14.18	--
RW-2	5/17/2004	24.19	--	--	Not Monitored	--	--	--
RW-2	6/22/2004	24.19	--	NA	--	10.08	14.11	14.11
RW-2	8/18/2004	24.19	--	NA	--	10.44	13.75	13.75
RW-2	9/21/2004	24.19	9.95	14.24	0.18	10.13	14.20	14.33
RW-2	10/19/2004	24.19	9.04	15.15	0.08	9.12	15.13	15.19
RW-2	11/23/2004	24.19	7.82	16.37	0.50	8.32	16.25	16.62
RW-2	12/21/2004	24.19	--	--	--	6.95	17.24	17.24
RW-2	1/13/2005	24.19	--	--	--	8.39	15.80	15.80
RW-2	4/28/2005	24.19	--	--	--	8.20	15.99	15.99
RW-2	6/1/2005	24.19	--	--	--	9.62	14.57	14.57
RW-2	6/29/2005	24.19	--	--	--	10.41	13.78	13.78
RW-2	7/20/2005	24.19	--	--	--	10.90	13.29	13.29
RW-2	8/22/2005	24.19	10.94	13.25	0.04	10.98	13.24	13.27
RW-2	5/27/2011	24.19	--	--	Not Monitored	--	--	--
RWx-2	9/12/2005	26.20	--	--	--	12.55	13.65	13.65
RWx-2	10/12/2005	26.20	13.81	12.39	0.61	14.42	12.24	12.70

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RWx-2	11/21/2005	26.20	11.20	15.00	1.13	12.33	14.72	15.57
RWx-2	12/27/2005	26.20	--	--	--	9.50	16.70	16.70
RWx-2	1/30/2006	26.20	--	--	--	6.55	19.65	19.65
RWx-2	2/16/2006	26.20	--	--	--	9.00	17.20	17.20
RWx-2	3/13/2006	26.20	--	--	--	9.85	16.35	16.35
RWx-2	4/18/2006	26.20	--	--	--	10.16	16.04	16.04
RWx-2	5/12/2006	26.20	--	--	--	10.56	15.64	15.64
RWx-2	6/9/2006	26.20	--	--	--	10.13	16.07	16.07
RWx-2	7/13/2006	26.20	--	--	--	12.61	13.59	13.59
RWx-2	8/16/2006	26.20	12.28	13.92	0.62	12.90	13.77	14.23
RWx-2	9/19/2006	26.20	--	--	--	12.95	13.25	13.25
RWx-2	10/13/2006	26.20	12.66	13.54	0.97	13.63	13.30	14.03
RWx-2	11/20/2006	26.20	7.13	19.07	0.37	7.50	18.98	19.26
RWx-2	12/8/2006	26.20	7.83	18.37	0.34	8.17	18.29	18.54
RWx-2	1/19/2007	26.20	7.06	19.14	0.25	7.31	19.08	19.27
RWx-2	2/19/2007	26.20	9.95	16.25	0.30	10.25	16.18	16.40
RWx-2	3/15/2007	26.20	8.50	17.70	0.04	8.54	17.69	17.72
RWx-2	4/16/2007	26.20	--	--	--	9.57	16.63	16.63
RWx-2	5/14/2007	26.20	11.12	15.08	0.00	11.12	15.08	15.08
RWx-2	6/29/2007	26.20	--	--	--	12.04	14.16	14.16
RWx-2	7/20/2007	26.20	--	--	--	12.51	13.69	13.69
RWx-2	8/21/2007	26.20	--	--	--	13.80	12.40	12.40
RWx-2	9/10/2007	26.20	--	--	--	13.84	12.36	12.36
RWx-2	10/22/2007	26.20	--	--	--	12.33	13.87	13.87
RWx-2	11/28/2007	26.20	9.80	16.40	1.00	10.80	16.15	16.90
RWx-2	12/13/2007	26.20	--	--	--	10.56	15.64	15.64
RWx-2	1/21/2008	26.20	10.41	15.79	0.09	10.50	15.77	15.84
RWx-2	2/24/2008	26.20	--	--	--	11.17	15.03	15.03
RWx-2	3/24/2008	26.20	--	--	--	11.10	15.10	15.10
RWx-2	8/25/2008	26.20	12.48	13.72	0.02	12.50	13.72	13.73
RWx-2	2/18/2009	26.20	--	--	--	11.15	15.05	15.05
RWx-2	8/25/2009	26.20	--	--	--	13.81	12.39	12.39
RWx-2	3/22/2010	26.20	--	--	--	9.40	16.80	16.80
RWx-2	8/23/2010	26.20	--	--	--	10.60	15.60	15.60
RWx-2	2/7/2011	26.20	--	--	--	9.21	16.99	--
RWx-2	5/27/2011	26.20	--	--	Not Monitored	--	--	--
RWX-2	11/14/2016	26.20	--	--	--	6.32	19.88	--
RWX-2	11/18/2016	26.20	--	--	--	--	--	13.98
RWX-2	2/17/2017	26.20	6.17	20.03	0.01	6.18	20.03	14.36
RWX-2	5/26/2017	26.20	--	--	--	8.29	17.91	14.49
RWX-2	9/26/2017	26.20	--	--	--	13.84	12.36	--
RWX-2	9/28/2017	--	--	--	--	--	--	--
RWX-2	12/14/2017	26.20	--	--	--	5.78	20.42	--
RWX-2	2/26/2018	26.20	--	--	--	6.82	19.38	--
RWX-2	6/11/2018	26.20	--	--	--	10.49	15.71	--
RWX-2	6/27/2018	26.20	--	--	--	11.09	15.11	--
RWX-2	8/29/2018	26.20	--	--	--	14.19	12.01	--
RWX-2	12/17/2018	26.20	--	--	--	5.39	20.81	--
RWX-2	9/16/2020	26.20	--	--	--	13.29	12.91	--
RW-3	11/20/2002	22.03	8.45	13.58	0.80	9.25	13.38	--
RW-3	11/21/2002	22.03	8.27	13.76	1.20	9.47	13.46	--
RW-3	11/22/2002	22.03	8.18	13.85	1.28	9.46	13.53	--
RW-3	11/24/2002	22.03	7.94	14.09	1.68	9.62	13.67	14.93
RW-3	1/2/2003	22.03	6.52	15.51	0.04	6.56	15.50	15.53
RW-3	1/3/2003	22.03	6.38	15.65	0.23	6.61	15.59	15.77
RW-3	1/6/2003	22.03	5.92	16.11	0.03	5.95	16.10	16.13
RW-3	1/7/2003	22.03	5.81	16.22	0.04	5.85	16.21	16.24
RW-3	1/8/2003	22.03	5.74	16.29	0.05	5.79	16.28	16.32
RW-3	1/9/2003	22.03	5.78	16.25	0.05	5.83	16.24	16.28
RW-3	1/10/2003	22.03	5.88	16.15	0.05	5.93	16.14	16.18
RW-3	1/13/2003	22.03	6.02	16.01	0.08	6.10	15.99	16.05
RW-3	1/14/2003	22.03	5.97	16.06	0.09	6.06	16.04	16.11
RW-3	1/15/2003	22.03	5.87	16.16	0.12	5.99	16.13	16.22
RW-3	1/16/2003	22.03	5.89	16.14	0.09	5.98	16.12	16.19

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-3	1/17/2003	22.03	5.85	16.18	0.07	5.92	16.16	16.22
RW-3	1/20/2003	22.03	5.98	16.05	0.13	6.11	16.02	16.12
RW-3	1/22/2003	22.03	5.91	16.12	0.09	6.00	16.10	16.17
RW-3	1/23/2003	22.03	6.20	15.83	0.49	6.69	15.71	16.08
RW-3	1/24/2003	22.03	6.02	16.01	0.24	6.26	15.95	16.13
RW-3	1/27/2003	22.03	5.57	16.46	0.08	5.65	16.44	16.50
RW-3	1/28/2003	22.03	5.55	16.48	0.07	5.62	16.46	16.52
RW-3	1/29/2003	22.03	5.44	16.59	0.06	5.50	16.58	16.62
RW-3	1/30/2003	22.03	5.56	16.47	0.06	5.62	16.46	16.50
RW-3	2/3/2003	22.03	5.75	16.28	0.10	5.85	16.26	16.33
RW-3	2/6/2003	22.85	6.44	16.41	0.12	6.56	16.38	16.47
RW-3	2/11/2003	22.85	6.81	16.04	0.32	7.13	15.96	16.20
RW-3	2/18/2003	22.85	7.29	15.56	0.88	8.17	15.34	16.00
RW-3	2/21/2003	22.85	7.19	15.66	0.75	7.94	15.47	16.04
RW-3	2/26/2003	22.85	6.73	16.12	0.31	7.04	16.04	16.28
RW-3	3/4/2003	22.85	6.83	16.02	0.34	7.17	15.94	16.19
RW-3	3/12/2003	22.85	7.38	15.47	0.06	7.44	15.46	15.50
RW-3	3/14/2003	22.85	7.21	15.64	0.07	7.28	15.62	15.68
RW-3	3/26/2003	22.85	6.52	16.33	0.01	6.53	16.33	16.34
RW-3	3/28/2003	22.85	--	--	--	7.09	15.76	15.76
RW-3	4/2/2003	22.85	--	--	--	7.05	15.80	15.80
RW-3	4/4/2003	22.85	--	--	--	7.26	15.59	15.59
RW-3	4/8/2003	22.85	--	--	--	6.90	15.95	15.95
RW-3	4/11/2003	22.85	--	--	--	7.51	15.34	15.34
RW-3	4/15/2003	22.85	--	--	--	6.67	16.18	16.18
RW-3	4/17/2003	22.85	--	--	--	7.61	15.24	15.24
RW-3	4/22/2003	22.85	--	--	--	7.61	15.24	15.24
RW-3	4/25/2003	22.85	--	--	--	7.22	15.63	15.63
RW-3	5/2/2003	22.85	8.21	14.64	0.25	8.46	14.58	14.77
RW-3	5/6/2003	22.85	8.51	14.34	0.24	8.75	14.28	14.46
RW-3	5/9/2003	22.85	8.71	14.14	0.12	8.83	14.11	14.20
RW-3	5/23/2003	22.85	9.74	13.11	0.03	9.77	13.10	13.13
RW-3	5/28/2003	22.85	8.75	14.10	0.01	8.76	14.10	14.11
RW-3	6/13/2003	22.85	9.19	13.66	0.02	9.21	13.66	13.67
RW-3	6/18/2003	22.85	9.16	13.69	0.06	9.22	13.68	13.72
RW-3	6/27/2003	22.85	--	--	--	9.50	13.35	13.35
RW-3	7/7/2003	22.85	10.05	12.80	0.06	10.11	12.79	12.83
RW-3	7/16/2003	22.85	10.02	12.83	0.01	10.03	12.83	12.84
RW-3	7/31/2003	22.85	10.18	12.67	0.11	10.29	12.64	12.73
RW-3	8/5/2003	22.85	--	--	--	Dry	NM	Dry
RW-3	8/11/2003	22.85	11.00	11.85	0.30	11.30	11.78	12.00
RW-3	8/22/2003	22.85	10.98	11.87	0.29	11.27	11.80	12.02
RW-3	8/26/2003	22.85	--	--	--	11.14	11.71	11.71
RW-3	9/2/2003	22.85	--	--	--	10.28	12.57	12.57
RW-3	9/9/2003	22.85	--	--	--	10.29	12.56	12.56
RW-3	9/19/2003	22.85	--	--	--	10.29	12.56	12.56
RW-3	10/14/2003	22.85	--	--	--	10.30	12.55	12.55
RW-3	11/20/2003	22.85	7.16	15.69	1.29	8.45	15.37	16.34
RW-3	12/3/2003	22.85	6.72	16.13	0.05	6.77	16.12	16.16
RW-3	1/19/2004	22.85	--	--	--	6.26	16.59	16.59
RW-3	2/24/2004	22.85	--	--	--	6.72	16.13	16.13
RW-3	3/15/2004	22.85	--	--	--	7.78	15.07	15.07
RW-3	4/19/2004	22.85	--	--	--	8.71	14.14	14.14
RW-3	5/17/2004	22.85	9.73	13.12	0.01	9.74	13.12	13.13
RW-3	6/22/2004	22.85	9.36	13.49	0.02	9.38	13.49	13.50
RW-3	8/18/2004	22.85	--	--	--	10.26	12.59	12.59
RW-3	9/21/2004	22.85	--	--	--	10.00	12.85	12.85
RW-3	10/19/2004	22.85	--	--	--	8.21	14.64	14.64
RW-3	11/23/2004	22.85	--	--	--	9.18	13.67	13.67
RW-3	12/21/2004	22.85	--	--	--	6.71	16.14	16.14
RW-3	1/13/2005	22.85	--	--	--	7.73	15.12	15.12
RW-3	4/28/2005	22.85	--	--	--	6.78	16.07	16.07
RW-3	6/1/2005	22.85	--	--	--	7.10	15.75	15.75
RW-3	6/29/2005	22.85	--	--	--	8.72	14.13	14.13
RW-3	7/20/2005	22.85	--	--	--	9.20	13.65	13.65

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-3	8/22/2005	22.85	--	--	--	9.50	13.35	13.35
RW-3	9/12/2005	22.85	--	--	--	9.28	13.57	13.57
RW-3	10/12/2005	22.85	--	--	--	9.29	13.56	13.56
RW-3	11/21/2005	22.85	--	--	--	7.25	15.60	15.60
RW-3	12/27/2005	22.85	--	--	--	4.12	18.73	18.73
RW-3	1/30/2006	22.85	--	--	--	2.41	20.44	20.44
RW-3	2/16/2006	22.85	--	--	--	4.69	18.16	18.16
RW-3	3/13/2006	22.85	--	--	--	5.89	16.96	16.96
RW-3	4/18/2006	22.85	--	--	--	6.02	16.83	16.83
RW-3	5/12/2006	22.85	--	--	--	6.74	16.11	16.11
RW-3	6/9/2006	22.85	--	--	--	6.28	16.57	16.57
RW-3	7/13/2006	22.85	--	--	--	7.56	15.29	15.29
RW-3	8/16/2006	22.85	--	--	--	8.75	14.10	14.10
RW-3	9/19/2006	22.85	--	--	--	9.30	13.55	13.55
RW-3	10/13/2006	22.85	--	--	--	9.13	13.72	13.72
RW-3	11/20/2006	22.85	--	--	--	3.63	19.22	19.22
RW-3	12/8/2006	22.85	--	--	--	4.01	18.84	18.84
RW-3	1/19/2007	22.85	--	--	--	3.48	19.37	19.37
RW-3	2/19/2007	22.85	--	--	--	6.21	16.64	16.64
RW-3	3/15/2007	22.85	--	--	--	4.97	17.88	17.88
RW-3	4/16/2007	22.85	--	--	--	5.81	17.04	17.04
RW-3	5/14/2007	22.85	--	--	--	7.30	15.55	15.55
RW-3	6/29/2007	22.85	--	--	--	8.57	14.28	14.28
RW-3	7/20/2007	22.85	--	--	--	9.05	13.80	13.80
RW-3	8/21/2007	22.85	--	--	--	9.30	13.55	13.55
RW-3	9/10/2007	22.85	--	--	--	9.29	13.56	13.56
RW-3	10/22/2007	22.85	--	--	--	8.02	14.83	14.83
RW-3	11/28/2007	22.85	--	--	--	7.51	15.34	15.34
RW-3	12/13/2007	22.85	--	--	--	6.82	16.03	16.03
RW-3	1/21/2008	22.85	--	--	--	6.29	16.56	16.56
RW-3	2/24/2008	22.85	--	--	--	7.00	15.85	15.85
RW-3	3/24/2008	22.85	--	--	--	6.68	16.17	16.17
RW-3	8/25/2008	22.85	--	--	--	8.15	14.70	14.70
RW-3	2/18/2009	22.85	--	--	--	7.24	15.61	15.61
RW-3	8/25/2009	22.85	--	--	--	9.33	13.52	13.52
RW-3	3/22/2010	22.85	--	--	--	6.24	16.61	16.61
RW-3	8/23/2010	22.85	--	--	--	8.85	14.00	14.00
RW-3	2/7/2011	22.85	--	--	--	5.16	17.69	--
RW-3	5/27/2011	22.85	--	--	--	6.38	16.47	--
RW-3	8/8/2011	22.85	--	--	--	8.97	13.88	--
RW-3	11/14/2011	22.85	--	--	--	8.10	14.75	--
RW-3	2/20/2012	22.85	--	--	--	4.77	18.08	--
RW-3	8/22/2012	22.85	--	--	--	8.58	14.27	--
RW-3	11/5/2012	22.85	--	--	--	5.12	17.73	--
RW-3	1/28/2013	22.85	--	--	--	4.98	17.87	--
RW-3	5/9/2013	22.85	--	--	--	6.83	16.02	--
RW-3	8/19/2013	22.85	--	--	--	9.31	13.54	--
RW-3	11/25/2013	22.85	--	--	--	6.85	16.00	--
RW-3	2/14/2014	22.85	--	--	--	4.64	18.21	--
RW-3	5/5/2014	22.85	--	--	--	4.14	18.71	--
RW-3	8/19/2014	22.85	--	--	--	9.31	13.54	--
RW-3	11/21/2014	22.85	--	--	--	6.69	16.16	--
RW-3	9/16/2020	22.03	--	--	--	9.08	12.95	--
RW-4	11/20/2002	23.02	7.50	15.52	2.64	10.14	14.86	--
RW-4	11/21/2002	23.02	7.50	15.52	2.64	10.14	14.86	16.84
RW-4	11/22/2002	23.02	8.37	14.65	0.77	9.14	14.46	16.84
RW-4	11/24/2002	23.02	7.57	15.45	2.52	10.09	14.82	15.04
RW-4	1/3/2003	23.02	6.31	16.71	0.50	6.81	16.59	16.96
RW-4	1/6/2003	23.02	6.02	17.00	0.04	6.06	16.99	17.02
RW-4	1/7/2003	23.02	5.74	17.28	0.18	5.92	17.24	17.37
RW-4	1/8/2003	23.02	5.67	17.35	0.14	5.81	17.32	17.42
RW-4	1/9/2003	23.02	5.67	17.35	0.19	5.86	17.30	17.45
RW-4	1/10/2003	23.02	5.76	17.26	0.25	6.01	17.20	17.39
RW-4	1/13/2003	23.02	5.80	17.22	0.35	6.15	17.13	17.40

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-4	1/14/2003	23.02	5.85	17.17	0.29	6.14	17.10	17.32
RW-4	1/15/2003	23.02	5.05	17.97	1.80	6.85	17.52	18.87
RW-4	1/16/2003	23.02	5.78	17.24	0.27	6.05	17.17	17.38
RW-4	1/17/2003	23.02	5.72	17.30	0.27	5.99	17.23	17.44
RW-4	1/20/2003	23.02	5.84	17.18	0.30	6.14	17.11	17.33
RW-4	1/22/2003	23.02	5.82	17.20	0.34	6.16	17.12	17.37
RW-4	1/23/2003	23.02	6.12	16.90	0.58	6.70	16.76	17.19
RW-4	1/24/2003	23.02	5.97	17.05	0.38	6.35	16.96	17.24
RW-4	1/27/2003	23.02	5.51	17.51	0.13	5.64	17.48	17.58
RW-4	1/28/2003	23.02	5.50	17.52	0.10	5.60	17.50	17.57
RW-4	1/29/2003	23.02	5.36	17.66	0.07	5.43	17.64	17.70
RW-4	1/30/2003	23.02	5.45	17.57	0.13	5.58	17.54	17.64
RW-4	2/3/2003	23.02	5.66	17.36	0.21	5.87	17.31	17.47
RW-4	2/6/2003	23.78	6.35	17.43	0.28	6.63	17.36	17.57
RW-4	2/11/2003	23.78	6.75	17.03	0.39	7.14	16.93	17.23
RW-4	2/18/2003	23.78	7.22	16.56	1.07	8.29	16.29	17.10
RW-4	2/21/2003	23.78	7.10	16.68	0.97	8.07	16.44	17.17
RW-4	2/26/2003	23.78	6.74	17.04	0.84	7.58	16.83	17.46
RW-4	3/4/2003	23.78	7.08	16.70	0.14	7.22	16.67	16.77
RW-4	3/12/2003	23.78	7.34	16.44	0.41	7.75	16.34	16.65
RW-4	3/14/2003	23.78	7.20	16.58	0.64	7.84	16.42	16.90
RW-4	3/26/2003	23.78	6.61	17.17	0.40	7.01	17.07	17.37
RW-4	3/28/2003	23.78	7.15	16.63	0.47	7.62	16.51	16.87
RW-4	4/2/2003	23.78	7.21	16.57	0.24	7.45	16.51	16.69
RW-4	4/4/2003	23.78	7.52	16.26	0.15	7.67	16.22	16.34
RW-4	4/8/2003	23.78	--	--	--	7.26	16.52	16.52
RW-4	4/11/2003	23.78	7.72	16.06	0.03	7.75	16.05	16.08
RW-4	4/15/2003	23.78	7.14	16.64	0.06	7.20	16.63	16.67
RW-4	4/17/2003	23.78	7.82	15.96	0.08	7.90	15.94	16.00
RW-4	4/22/2003	23.78	7.87	15.91	0.08	7.95	15.89	15.95
RW-4	4/25/2003	23.78	7.91	15.87	0.11	8.02	15.84	15.93
RW-4	5/2/2003	23.78	8.32	15.46	0.13	8.45	15.43	15.53
RW-4	5/6/2003	23.78	8.50	15.28	0.31	8.81	15.20	15.44
RW-4	5/9/2003	23.78	8.72	15.06	0.36	9.08	14.97	15.24
RW-4	5/23/2003	23.78	8.92	14.86	1.11	10.03	14.58	15.42
RW-4	5/28/2003	23.78	8.80	14.98	0.02	8.82	14.98	14.99
RW-4	6/13/2003	23.78	8.90	14.88	1.72	10.62	14.45	15.74
RW-4	6/18/2003	23.78	8.85	14.93	1.96	10.81	14.44	15.91
RW-4	6/27/2003	23.78	9.40	14.38	1.42	10.82	14.03	15.09
RW-4	7/7/2003	23.78	9.54	14.24	1.27	10.81	13.92	14.88
RW-4	7/16/2003	23.78	9.41	14.37	1.40	10.81	14.02	15.07
RW-4	7/31/2003	23.78	9.95	13.83	0.85	10.80	13.62	14.26
RW-4	8/5/2003	23.78	9.82	13.96	0.98	10.80	13.72	14.45
RW-4	8/11/2003	23.78	10.84	12.94	0.94	11.78	12.71	13.41
RW-4	8/22/2003	23.78	10.87	12.91	0.92	11.79	12.68	13.37
RW-4	8/26/2003	23.78	10.36	13.42	0.44	10.80	13.31	13.64
RW-4	9/2/2003	23.78	10.22	13.56	0.58	10.80	13.42	13.85
RW-4	9/9/2003	23.78	--	--	--	10.80	12.98	12.98
RW-4	9/19/2003	23.78	--	--	--	10.81	12.97	12.97
RW-4	10/14/2003	23.78	--	--	--	10.80	12.98	12.98
RW-4	11/20/2003	23.78	7.96	15.82	1.54	9.50	15.44	16.59
RW-4	12/3/2003	23.78	6.75	17.03	1.03	7.78	16.77	17.55
RW-4	1/19/2004	23.78	6.18	17.60	0.06	6.24	17.59	17.63
RW-4	2/24/2004	23.78	6.97	16.81	0.06	7.03	16.80	16.84
RW-4	3/15/2004	23.78	--	--	--	8.10	15.68	15.68
RW-4	4/19/2004	23.78	--	--	--	8.71	15.07	15.07
RW-4	5/17/2004	23.78	--	--	--	9.73	14.05	14.05
RW-4	6/22/2004	23.78	--	--	--	9.57	14.21	14.21
RW-4	8/18/2004	23.78	10.35	13.43	0.42	10.77	13.33	13.64
RW-4	9/21/2004	23.78	9.53	14.25	0.19	9.72	14.20	14.35
RW-4	10/19/2004	23.78	8.63	15.15	0.39	9.02	15.05	15.35
RW-4	11/23/2004	23.78	8.94	14.84	0.05	8.99	14.83	14.87
RW-4	12/21/2004	23.78	6.68	17.10	0.08	6.76	17.08	17.14
RW-4	1/13/2005	23.78	--	--	--	7.74	16.04	16.04
RW-4	4/28/2005	23.78	--	--	--	6.77	17.01	17.01

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-4	6/1/2005	23.78	--	--	--	7.02	16.76	16.76
RW-4	6/29/2005	23.78			Not Monitored			NM
RW-4	7/20/2005	23.78			Not Monitored			NM
RW-4	8/22/2005	23.78	--	--	--	9.50	14.28	11.18
RW-4	9/12/2005	23.78	--	--	--	10.31	13.47	13.47
RW-4	10/12/2005	23.78	10.69	13.09	0.13	10.82	13.06	13.16
RW-4	11/21/2005	23.78	--	--	--	8.40	15.38	15.38
RW-4	12/27/2005	23.78	--	--	--	5.14	18.64	18.64
RW-4	1/30/2006	23.78	--	--	--	3.40	20.38	20.38
RW-4	2/16/2006	23.78	--	--	--	5.65	18.13	18.13
RW-4	3/13/2006	23.78	--	--	--	6.81	16.97	16.97
RW-4	4/18/2006	23.78	--	--	--	6.95	16.83	16.83
RW-4	5/12/2006	23.78	--	--	--	7.69	16.09	16.09
RW-4	6/9/2006	23.78	--	--	--	7.25	16.53	16.53
RW-4	7/13/2006	23.78	--	--	--	8.56	15.22	15.22
RW-4	8/16/2006	23.78	--	--	--	9.70	14.08	14.08
RW-4	9/19/2006	23.78	--	--	--	10.30	13.48	13.48
RW-4	10/13/2006	23.78	--	--	--	10.05	13.73	13.73
RW-4	11/20/2006	23.78	--	--	--	4.64	19.14	19.14
RW-4	12/8/2006	23.78	--	--	--	5.00	18.78	18.78
RW-4	1/19/2007	23.78	--	--	--	4.47	19.31	19.31
RW-4	2/19/2007	23.78	--	--	--	7.16	16.62	16.62
RW-4	3/15/2007	23.78	--	--	--	5.91	17.87	17.87
RW-4	4/16/2007	23.78	--	--	--	6.75	17.03	17.03
RW-4	5/14/2007	23.78	--	--	--	8.22	15.56	15.56
RW-4	6/29/2007	23.78	--	--	--	9.54	14.24	14.24
RW-4	7/20/2007	23.78	--	--	--	10.02	13.76	13.76
RW-4	8/21/2007	23.78	--	--	--	10.72	13.06	13.06
RW-4	9/10/2007	23.78	--	--	--	10.71	13.07	13.07
RW-4	10/22/2007	23.78	--	--	--	8.88	14.90	14.90
RW-4	11/28/2007	23.78			Not Monitored			NM
RW-4	12/13/2007	23.78	--	--	--	7.22	16.56	16.56
RW-4	1/21/2008	23.78	--	--	--	7.22	16.56	16.56
RW-4	2/24/2008	23.78	--	--	--	7.91	15.87	15.87
RW-4	3/24/2008	23.78	--	--	--	7.69	16.09	16.09
RW-4	8/25/2008	23.78	--	--	--	9.18	14.60	14.60
RW-4	2/18/2009	23.78	--	--	--	8.17	15.61	15.61
RW-4	8/25/2009	23.78	--	--	--	10.85	12.93	12.93
RW-4	3/22/2010	23.78	--	--	--	7.17	16.61	16.61
RW-4	8/23/2010	23.78	--	--	--	9.89	13.89	13.89
RW-4	2/7/2011	23.78	--	--	--	6.11	17.67	--
RW-4	5/27/2011	23.78			Not Monitored			
RW-4	8/8/2011	23.78	--	--	--	9.85	13.93	--
RW-4	11/14/2011	23.78	--	--	--	9.06	14.72	--
RW-4	2/20/2012	23.78	--	--	--	5.12	18.66	--
RW-4	8/22/2012	23.78	--	--	--	9.51	14.27	--
RW-4	11/5/2012	23.78	--	--	--	6.07	17.71	--
RW-4	1/28/2013	23.78	--	--	--	5.94	17.84	--
RW-4	5/9/2013	23.78	--	--	--	7.77	16.01	--
RW-4	8/19/2013	23.78	--	--	--	10.37	13.41	--
RW-4	11/25/2013	23.78	--	--	--	7.76	16.02	--
RW-4	2/14/2014	23.78	--	--	--	5.57	18.21	--
RW-4	5/5/2014	23.78	--	--	--	5.08	18.70	--
RW-4	8/19/2014	23.78	--	--	--	10.29	13.49	--
RW-4	11/21/2014	23.78	--	--	--	7.67	16.11	--
RW-4	9/16/2020	23.02	--	--	--	9.03	13.99	--
RW-5	11/20/2002	23.70	8.65	15.05	0.02	8.67	15.05	--
RW-5	11/21/2002	23.70	8.30	15.40	0.10	8.40	15.38	15.06
RW-5	11/22/2002	23.70	8.46	15.24	0.06	8.52	15.23	15.45
RW-5	11/24/2002	23.70	8.63	15.07	0.28	8.91	15.00	15.27
RW-5	1/2/2003	23.70	6.87	16.83	0.04	6.91	16.82	16.85
RW-5	1/3/2003	23.70	6.77	16.93	0.03	6.80	16.92	16.95
RW-5	1/6/2003	23.70	6.46	17.24	0.04	6.50	17.23	17.26
RW-5	1/7/2003	23.70	6.36	17.34	0.06	6.42	17.33	17.37

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-5	1/8/2003	23.70	6.13	17.57	0.03	6.16	17.56	17.59
RW-5	1/9/2003	23.70	6.25	17.45	0.03	6.28	17.44	17.47
RW-5	1/10/2003	23.70	6.43	17.27	0.04	6.47	17.26	17.29
RW-5	1/13/2003	23.70	6.48	17.22	0.03	6.51	17.21	17.24
RW-5	1/14/2003	23.70	6.44	17.26	0.05	6.49	17.25	17.29
RW-5	1/15/2003	23.70	6.37	17.33	0.04	6.41	17.32	17.35
RW-5	1/16/2003	23.70	6.40	17.30	0.02	6.42	17.30	17.31
RW-5	1/17/2003	23.70	6.37	17.33	0.04	6.41	17.32	17.35
RW-5	1/20/2003	23.70	6.57	17.13	0.05	6.62	17.12	17.16
RW-5	1/22/2003	23.70	6.60	17.10	0.08	6.68	17.08	17.14
RW-5	1/23/2003	23.70	6.83	16.87	0.07	6.90	16.85	16.91
RW-5	1/24/2003	23.70	6.69	17.01	0.03	6.72	17.00	17.03
RW-5	1/27/2003	23.70	5.97	17.73	0.06	6.03	17.72	17.76
RW-5	1/28/2003	23.70	5.95	17.75	0.09	6.04	17.73	17.80
RW-5	1/29/2003	23.70	5.82	17.88	0.12	5.94	17.85	17.94
RW-5	1/30/2003	23.70	5.90	17.80	0.10	6.00	17.78	17.85
RW-5	2/3/2003	23.70	6.34	17.36	0.07	6.41	17.34	17.40
RW-5	2/6/2003	24.44	7.12	17.32	0.06	7.18	17.31	17.35
RW-5	2/11/2003	24.44	7.63	16.81	0.07	7.70	16.79	16.85
RW-5	2/18/2003	24.44	8.11	16.33	0.14	8.25	16.30	16.40
RW-5	2/21/2003	24.44	7.99	16.45	0.03	8.02	16.44	16.47
RW-5	2/26/2003	24.44	7.74	16.70	0.01	7.75	16.70	16.71
RW-5	3/4/2003	24.44	--	--	--	7.59	16.85	16.85
RW-5	3/12/2003	24.44	8.04	16.40	0.01	8.05	16.40	16.41
RW-5	3/14/2003	24.44	7.84	16.60	0.01	7.85	16.60	16.61
RW-5	3/26/2003	24.44	--	--	--	7.19	17.25	17.25
RW-5	3/28/2003	24.44	--	--	--	7.71	16.73	16.73
RW-5	4/2/2003	24.44	--	--	--	7.85	16.59	16.59
RW-5	4/4/2003	24.44	--	--	--	8.16	16.28	16.28
RW-5	4/8/2003	24.44	7.71	16.73	0.00	7.72	16.73	16.73
RW-5	4/11/2003	24.44	--	--	--	7.78	16.66	16.66
RW-5	4/15/2003	24.44	7.44	17.00	0.01	7.45	17.00	17.01
RW-5	4/17/2003	24.44	--	--	--	7.91	16.53	16.53
RW-5	4/22/2003	24.44	--	--	--	7.75	16.69	16.69
RW-5	4/25/2003	24.44	--	--	--	7.84	16.60	16.60
RW-5	5/2/2003	24.44	--	--	--	8.78	15.66	15.66
RW-5	5/6/2003	24.44	9.05	15.39	0.01	9.06	15.39	15.40
RW-5	5/9/2003	24.44	9.06	15.38	0.05	9.11	15.37	15.41
RW-5	5/23/2003	24.44	9.08	15.36	0.01	9.09	15.36	15.37
RW-5	5/28/2003	24.44	9.27	15.17	0.01	9.28	15.17	15.18
RW-5	6/13/2003	24.44	9.85	14.59	0.06	9.91	14.58	14.62
RW-5	6/18/2003	24.44	9.81	14.63	0.08	9.89	14.61	14.67
RW-5	6/27/2003	24.44	9.26	15.18	0.22	9.48	15.13	15.29
RW-5	7/7/2003	24.44	10.51	13.93	0.19	10.70	13.88	14.03
RW-5	7/16/2003	24.44	10.29	14.15	0.16	10.45	14.11	14.23
RW-5	7/31/2003	24.44	--	--	--	10.68	13.76	13.76
RW-5	8/5/2003	24.44	--	--	--	10.68	13.76	13.76
RW-5	8/11/2003	24.44	--	--	--	11.68	12.76	12.76
RW-5	8/22/2003	24.44	11.57	12.87	0.08	11.65	12.85	12.91
RW-5	8/26/2003	24.44	--	--	--	10.68	13.76	13.76
RW-5	9/2/2003	24.44	--	--	--	10.67	13.77	13.77
RW-5	9/9/2003	24.44	--	--	--	10.68	13.76	13.76
RW-5	9/19/2003	24.44	--	--	--	10.68	13.76	13.76
RW-5	10/14/2003	24.44	--	--	--	10.65	13.79	13.79
RW-5	11/20/2003	24.44	--	--	--	8.20	16.24	16.24
RW-5	12/3/2003	24.44	--	--	--	7.15	17.29	17.29
RW-5	1/19/2004	24.44	--	--	--	6.71	17.73	17.73
RW-5	2/24/2004	24.44	--	--	--	7.68	16.76	16.76
RW-5	3/15/2004	24.44	--	--	--	8.58	15.86	15.86
RW-5	4/19/2004	24.44	--	--	--	9.47	14.97	14.97
RW-5	5/17/2004	24.44	--	--	--	10.28	14.16	14.16
RW-5	6/22/2004	24.44	--	--	--	9.76	14.68	14.68
RW-5	8/18/2004	24.44	10.69	13.75	0.01	10.70	13.75	13.76
RW-5	9/21/2004	24.44	--	--	--	9.35	15.09	15.09
RW-5	10/19/2004	24.44	--	--	--	8.55	15.89	15.89

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-5	11/23/2004	24.44	--	--	--	8.94	15.50	15.50
RW-5	12/21/2004	24.44	--	--	--	7.48	16.96	16.96
RW-5	1/13/2005	24.44	--	--	--	8.38	16.06	16.06
RW-5	4/28/2005	24.44	--	--	--	7.78	16.66	16.66
RW-5	6/1/2005	24.44	--	--	--	8.08	16.36	16.36
RW-5	6/29/2005	24.44	--	--	--	9.28	15.16	15.16
RW-5	7/20/2005	24.44	--	--	Not Monitored			NM
RW-5	8/22/2005	24.44	--	--	--	10.45	13.99	13.99
RW-5	5/27/2011	24.44			Not Monitored			
RWx-5	9/12/2005	24.97	--	--	--	13.43	11.54	11.54
RWx-5	10/12/2005	24.97	--	--	--	13.32	11.65	11.65
RWx-5	11/21/2005	24.97	10.88	14.09	0.03	10.91	14.08	14.11
RWx-5	12/27/2005	24.97	8.39	16.58	0.21	8.60	16.53	16.69
RWx-5	1/30/2006	24.97	7.85	17.12	0.01	7.86	17.12	17.13
RWx-5	2/16/2006	24.97	7.77	17.20	0.21	7.98	17.15	17.31
RWx-5	3/13/2006	24.97	7.74	17.23	0.07	7.81	17.21	17.27
RWx-5	4/18/2006	24.97	8.95	16.02	0.23	9.18	15.96	16.14
RWx-5	5/12/2006	24.97	9.33	15.64	0.13	9.46	15.61	15.71
RWx-5	6/9/2006	24.97	8.87	16.10	0.03	8.90	16.09	16.12
RWx-5	7/13/2006	24.97	10.05	14.92	0.25	10.30	14.86	15.05
RWx-5	8/16/2006	24.97	11.10	13.87	0.27	11.37	13.80	14.01
RWx-5	9/19/2006	24.97	--	--	--	11.67	13.30	13.30
RWx-5	10/13/2006	24.97	11.45	13.52	0.15	11.60	13.48	13.60
RWx-5	11/20/2006	24.97	--	--	--	6.86	18.11	18.11
RWx-5	12/8/2006	24.97	--	--	--	7.25	17.72	17.72
RWx-5	1/19/2007	24.97	--	--	--	6.60	18.37	18.37
RWx-5	2/19/2007	24.97	--	--	--	8.90	16.07	16.07
RWx-5	3/15/2007	24.97	--	--	--	7.77	17.20	17.20
RWx-5	4/16/2007	24.97	--	--	--	8.35	16.62	16.62
RWx-5	5/14/2007	24.97	--	--	--	9.77	15.20	15.20
RWx-5	6/29/2007	24.97	--	--	--	10.92	14.05	14.05
RWx-5	7/20/2007	24.97	--	--	--	11.37	13.60	13.60
RWx-5	8/21/2007	24.97	--	--	--	12.05	12.92	12.92
RWx-5	9/10/2007	24.97	12.10	--	--	12.11	12.86	12.86
RWx-5	10/22/2007	24.97	--	--	--	10.52	14.45	14.45
RWx-5	11/28/2007	24.97	--	--	--	9.95	15.02	15.02
RWx-5	12/13/2007	24.97	--	--	--	8.71	16.26	16.26
RWx-5	1/21/2008	24.97	--	--	--	8.75	16.22	16.22
RWx-5	2/24/2008	24.97	--	--	--	12.21	12.76	12.76
RWx-5	3/24/2008	24.97	--	--	--	9.36	15.61	15.61
RWx-5	8/25/2008	24.97	--	--	--	11.17	13.80	13.80
RWx-5	2/18/2009	24.97	--	--	--	9.92	15.05	15.05
RWx-5	8/25/2009	24.97	--	--	--	12.58	12.39	12.39
RWx-5	3/22/2010	24.97	--	--	--	9.02	15.95	15.95
RWx-5	8/23/2010	24.97	--	--	--	11.57	13.40	13.40
RWx-5	2/7/2011	24.97	--	--	--	8.15	16.82	--
RWx-5	5/27/2011	24.97	--	--	--	9.16	15.81	--
RWx-5	8/8/2011	24.97	--	--	--	11.63	13.34	--
RWx-5	11/14/2011	24.97	--	--	--	10.56	14.41	--
RWx-5	2/20/2012	24.97	--	--	--	8.21	16.76	--
RWx-5	8/22/2012	24.97	--	--	--	11.25	13.72	--
RWx-5	11/5/2012	24.97	--	--	--	8.52	16.45	--
RWx-5	1/28/2013	24.97	--	--	--	8.07	16.90	--
RWx-5	5/9/2013	24.97	--	--	--	10.61	14.36	--
RWx-5	8/19/2013	24.97	--	--	--	12.71	12.26	--
RWx-5	11/25/2013	24.97	--	--	--	9.12	15.85	--
RWx-5	2/14/2014	24.97	--	--	--	6.71	18.26	--
RWx-5	5/5/2014	24.97	--	--	--	6.28	18.69	--
RWx-5	8/19/2014	24.97	--	--	--	11.97	13.00	--
RWx-5	11/21/2014	24.97	--	--	--	9.00	15.97	--
RWx-5	9/1/2022	24.97	--	--	--	12.20	12.77	
RW-6	11/20/2002	23.43	8.05	15.38	2.05	10.10	14.87	--
RW-6	11/21/2002	23.43	8.40	15.03	0.15	8.55	14.99	16.41

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-6	11/22/2002	23.43	8.45	14.98	0.24	8.69	14.92	15.11
RW-6	11/24/2002	23.43	8.65	14.78	0.33	8.98	14.70	15.10
RW-6	1/2/2003	23.43	6.70	16.73	0.87	7.57	16.51	17.17
RW-6	1/7/2003	23.43	6.50	16.93	0.26	6.76	16.87	17.06
RW-6	1/8/2003	23.43	6.09	17.34	0.51	6.60	17.21	17.60
RW-6	1/9/2003	23.43	6.28	17.15	0.38	6.66	17.06	17.34
RW-6	1/10/2003	23.43	6.42	17.01	0.23	6.65	16.95	17.13
RW-6	1/13/2003	23.43	8.16	15.27	0.07	8.23	15.25	15.31
RW-6	1/14/2003	23.43	6.73	16.70	0.20	6.93	16.65	16.80
RW-6	1/15/2003	23.43	6.30	17.13	0.60	6.90	16.98	17.43
RW-6	1/16/2003	23.43	6.28	17.15	0.65	6.93	16.99	17.48
RW-6	1/17/2003	23.43	6.29	17.14	0.00	6.29	17.14	17.14
RW-6	1/20/2003	23.43	6.31	17.12	0.63	6.94	16.96	17.44
RW-6	1/22/2003	23.43	6.41	17.02	0.75	7.16	16.83	17.40
RW-6	1/23/2003	23.43	6.60	16.83	0.80	7.40	16.63	17.23
RW-6	1/24/2003	23.43	6.45	16.98	0.76	7.21	16.79	17.36
RW-6	1/27/2003	23.43	5.82	17.61	0.62	6.44	17.46	17.92
RW-6	1/28/2003	23.43	5.90	17.53	0.39	6.29	17.43	17.73
RW-6	1/29/2003	23.43	5.81	17.62	0.35	6.16	17.53	17.80
RW-6	1/30/2003	23.43	5.92	17.51	0.28	6.20	17.44	17.65
RW-6	2/3/2003	23.43	6.25	17.18	0.19	6.44	17.13	17.28
RW-6	2/6/2003	24.18	6.96	17.22	0.18	7.14	17.18	17.31
RW-6	2/11/2003	24.18	7.44	16.74	0.31	7.75	16.66	16.90
RW-6	2/18/2003	24.18	7.90	16.28	0.51	8.41	16.15	16.54
RW-6	2/21/2003	24.18	7.86	16.32	0.47	8.33	16.20	16.56
RW-6	2/26/2003	24.18	7.76	16.42	0.01	7.77	16.42	16.43
RW-6	3/4/2003	24.18	--	--	--	7.46	16.72	16.72
RW-6	3/12/2003	24.18	8.01	16.17	0.01	8.02	16.17	16.18
RW-6	3/14/2003	24.18	--	--	--	7.81	16.37	16.37
RW-6	3/26/2003	24.18	--	--	--	7.02	17.16	17.16
RW-6	3/28/2003	24.18	--	--	--	7.62	16.56	16.56
RW-6	4/2/2003	24.18	--	--	--	7.74	16.44	16.44
RW-6	4/4/2003	24.18	--	--	--	8.07	16.11	16.11
RW-6	4/8/2003	24.18	--	--	--	7.69	16.49	16.49
RW-6	4/11/2003	24.18	7.61	16.57	0.01	7.62	16.57	16.58
RW-6	4/15/2003	24.18	--	--	--	7.29	16.89	16.89
RW-6	4/17/2003	24.18	7.78	16.40	0.01	7.79	16.40	16.41
RW-6	4/22/2003	24.18	--	--	--	7.81	16.37	16.37
RW-6	4/25/2003	24.18	--	--	--	7.75	16.43	16.43
RW-6	5/2/2003	24.18	--	--	--	8.66	15.52	15.52
RW-6	5/6/2003	24.18	8.84	15.34	0.28	9.12	15.27	15.48
RW-6	5/9/2003	24.18	8.82	15.36	0.43	9.25	15.25	15.58
RW-6	5/23/2003	24.18	8.85	15.33	0.86	9.71	15.12	15.76
RW-6	5/28/2003	24.18	8.93	15.25	1.08	10.01	14.98	15.79
RW-6	6/13/2003	24.18	9.28	14.90	0.81	10.09	14.70	15.31
RW-6	6/18/2003	24.18	9.22	14.96	1.53	10.75	14.58	15.73
RW-6	6/27/2003	24.18	9.60	14.58	1.22	10.82	14.28	15.19
RW-6	7/7/2003	24.18	9.90	14.28	0.91	10.81	14.05	14.74
RW-6	7/16/2003	24.18	9.68	14.50	1.08	10.76	14.23	15.04
RW-6	7/31/2003	24.18	10.34	13.84	0.42	10.76	13.74	14.05
RW-6	8/5/2003	24.18	10.30	13.88	0.45	10.75	13.77	14.11
RW-6	8/11/2003	24.18	11.35	12.83	0.39	11.74	12.73	13.03
RW-6	8/22/2003	24.18	11.10	13.08	0.64	11.74	12.92	13.40
RW-6	8/26/2003	24.18	10.71	13.47	0.05	10.76	13.46	13.50
RW-6	9/2/2003	24.18	10.61	13.57	0.14	10.75	13.54	13.64
RW-6	9/9/2003	24.18	--	--	--	10.76	13.42	13.42
RW-6	9/19/2003	24.18	--	--	--	10.76	13.42	13.42
RW-6	10/14/2003	24.18	--	--	--	10.75	13.43	13.43
RW-6	11/20/2003	24.18	--	--	--	8.50	15.68	15.68
RW-6	12/3/2003	24.18	--	--	--	7.08	17.10	17.10
RW-6	1/19/2004	24.18	--	--	--	6.62	17.56	17.56
RW-6	2/24/2004	24.18	--	--	--	7.58	16.60	16.60
RW-6	3/15/2004	24.18	--	--	--	8.57	15.61	15.61
RW-6	4/19/2004	24.18	--	--	--	9.36	14.82	14.82
RW-6	5/17/2004	24.18	--	--	--	10.15	14.03	14.03

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-6	6/22/2004	24.18	--	--	--	9.91	14.27	14.27
RW-6	8/18/2004	24.18	10.72	13.46	0.01	10.73	13.46	13.47
RW-6	9/21/2004	24.18	--	--	--	9.73	14.45	14.45
RW-6	10/19/2004	24.18	--	--	--	8.83	15.35	15.35
RW-6	11/23/2004	24.18	--	--	--	8.86	15.32	15.32
RW-6	12/21/2004	24.18	--	--	--	7.33	16.85	16.85
RW-6	1/13/2005	24.18	--	--	--	8.22	15.96	15.96
RW-6	4/28/2005	24.18	--	--	--	7.65	16.53	16.53
RW-6	6/1/2005	24.18	--	--	--	7.95	16.23	16.23
RW-6	6/29/2005	24.18	--	--	--	9.21	14.97	14.97
RW-6	7/20/2005	24.18	--	--	--	9.81	14.37	14.37
RW-6	8/22/2005	24.18	--	--	--	10.20	13.98	13.98
RW-6	9/12/2005	24.18	--	--	--	10.77	13.41	13.41
RW-6	10/12/2005	24.18	--	--	--	10.77	13.41	13.41
RW-6	11/21/2005	24.18	--	--	--	9.96	14.22	14.22
RW-6	12/27/2005	24.18	--	--	--	7.45	16.73	16.73
RW-6	1/30/2006	24.18	--	--	--	4.72	19.46	19.46
RW-6	2/16/2006	24.18	--	--	--	6.86	17.32	17.32
RW-6	3/13/2006	24.18	--	--	--	7.82	16.36	16.36
RW-6	4/18/2006	24.18	--	--	--	8.04	16.14	16.14
RW-6	5/12/2006	24.18	--	--	--	8.52	15.66	15.66
RW-6	6/9/2006	24.18	--	--	--	8.10	16.08	16.08
RW-6	7/13/2006	24.18	--	--	--	9.26	14.92	14.92
RW-6	8/16/2006	24.18	--	--	--	10.25	13.93	13.93
RW-6	9/19/2006	24.18	--	--	--	10.77	13.41	13.41
RW-6	10/13/2006	24.18	--	--	--	10.56	13.62	13.62
RW-6	11/20/2006	24.18	--	--	--	6.05	18.13	18.13
RW-6	12/8/2006	24.18	--	--	--	6.39	17.79	17.79
RW-6	1/19/2007	24.18	--	--	--	5.68	18.50	18.50
RW-6	2/19/2007	24.18	--	--	--	7.95	16.23	16.23
RW-6	3/15/2007	24.18	--	--	--	6.96	17.22	17.22
RW-6	4/16/2007	24.18	--	--	--	7.61	16.57	16.57
RW-6	5/14/2007	24.18	--	--	--	8.90	15.28	15.28
RW-6	6/29/2007	24.18	--	--	--	10.10	14.08	14.08
RW-6	7/20/2007	24.18	--	--	--	10.53	13.65	13.65
RW-6	8/21/2007	24.18	--	--	--	10.75	13.43	13.43
RW-6	9/10/2007	24.18	--	--	--	10.76	13.42	13.42
RW-6	10/22/2007	24.18	--	--	--	9.22	14.96	14.96
RW-6	11/28/2007	24.18	--	--	--	8.94	15.24	15.24
RW-6	12/13/2007	24.18	--	--	--	7.47	16.71	16.71
RW-6	1/21/2008	24.18	--	--	--	7.79	16.39	16.39
RW-6	2/24/2008	24.18	--	--	--	10.61	13.57	13.57
RW-6	3/24/2008	24.18	--	--	--	8.45	15.73	15.73
RW-6	8/25/2008	24.18	--	--	--	9.80	14.38	14.38
RW-6	2/18/2009	24.18	--	--	--	8.85	15.33	15.33
RW-6	8/25/2009	24.18	--	--	--	10.80	13.38	13.38
RW-6	3/22/2010	24.18	--	--	--	8.19	15.99	15.99
RW-6	8/23/2010	24.18	--	--	--	10.20	13.98	13.98
RW-6	2/7/2011	24.18	--	--	--	7.25	16.93	--
RW-6	5/27/2011	24.18	--	--	Not Monitored			
RW-6	8/8/2011	24.18	--	--	--	10.31	13.87	--
RW-6	11/14/2011	24.18	--	--	--	9.56	14.62	--
RW-6	2/20/2012	24.18	--	--	--	7.19	16.99	--
RW-6	8/22/2012	24.18	--	--	--	10.07	14.11	--
RW-6	11/5/2012	24.18	--	--	--	7.63	16.55	--
RW-6	1/28/2013	24.18	--	--	--	7.16	17.02	--
RW-6	5/9/2013	24.18	--	--	--	8.22	15.96	--
RW-6	8/19/2013	24.18	--	--	--	10.80	13.38	--
RW-6	11/25/2013	24.18	--	--	--	8.32	15.86	--
RW-6	11/25/2013	24.18	--	--	--	8.32	15.86	--
RW-6	2/14/2014	24.18	--	--	--	6.76	17.42	--
RW-6	5/5/2014	24.18	--	--	--	5.99	18.19	--
RW-6	8/19/2014	24.18	--	--	--	10.57	13.61	--
RW-6	11/21/2014	24.18	--	--	--	5.54	18.64	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-7	11/20/2002	23.01	7.65	15.36	2.46	10.11	14.75	--
RW-7	11/21/2002	23.01	7.60	15.41	2.51	10.11	14.78	16.59
RW-7	11/22/2002	23.01	8.03	14.98	1.75	9.78	14.54	16.67
RW-7	11/24/2002	23.01	8.23	14.78	1.26	9.49	14.47	15.86
RW-7	1/2/2003	23.01	6.44	16.57	0.40	6.84	16.47	16.77
RW-7	1/3/2003	23.01	6.28	16.73	0.40	6.68	16.63	16.93
RW-7	1/6/2003	23.01	5.93	17.08	0.12	6.05	17.05	17.14
RW-7	1/7/2003	23.01	5.84	17.17	0.20	6.04	17.12	17.27
RW-7	1/8/2003	23.01	5.66	17.35	0.20	5.86	17.30	17.45
RW-7	1/9/2003	23.01	5.72	17.29	0.33	6.05	17.21	17.46
RW-7	1/10/2003	23.01	5.90	17.11	0.25	6.15	17.05	17.24
RW-7	1/13/2003	23.01	5.98	17.03	0.37	6.35	16.94	17.22
RW-7	1/14/2003	23.01	5.97	17.04	0.27	6.24	16.97	17.18
RW-7	1/15/2003	23.01	5.95	17.06	0.30	6.25	16.99	17.21
RW-7	1/16/2003	23.01	5.84	17.17	0.41	6.25	17.07	17.38
RW-7	1/17/2003	23.01	5.85	17.16	0.35	6.20	17.07	17.34
RW-7	1/20/2003	23.01	6.02	16.99	0.53	6.55	16.86	17.26
RW-7	1/22/2003	23.01	6.11	16.90	0.80	6.91	16.70	17.30
RW-7	1/23/2003	23.01	6.25	16.76	1.05	7.30	16.50	17.29
RW-7	1/24/2003	23.01	6.16	16.85	1.03	7.19	16.59	17.37
RW-7	1/27/2003	23.01	5.60	17.41	0.58	6.18	17.27	17.70
RW-7	1/28/2003	23.01	5.65	17.36	0.63	6.28	17.20	17.68
RW-7	1/29/2003	23.01	5.55	17.46	0.65	6.20	17.30	17.79
RW-7	1/30/2003	23.01	5.65	17.36	0.67	6.32	17.19	17.70
RW-7	2/3/2003	23.01	5.91	17.10	0.76	6.67	16.91	17.48
RW-7	2/6/2003	23.78	6.55	17.23	0.79	7.34	17.03	17.63
RW-7	2/11/2003	23.78	6.99	16.79	1.08	8.07	16.52	17.33
RW-7	2/21/2003	23.78	7.42	16.36	0.99	8.41	16.11	16.86
RW-7	2/26/2003	23.78	7.24	16.54	0.04	7.28	16.53	16.56
RW-7	3/4/2003	23.78	--	--	--	6.96	16.82	16.82
RW-7	3/12/2003	23.01	Trace	--	--	7.71	15.30	15.30
RW-7	3/14/2003	23.01	--	--	--	7.51	15.50	15.50
RW-7	3/26/2003	23.01	--	--	--	6.68	16.33	16.33
RW-7	3/28/2003	23.01	--	--	--	7.25	15.76	15.76
RW-7	4/2/2003	23.01	--	--	--	7.42	15.59	15.59
RW-7	4/4/2003	23.01	--	--	--	7.64	15.37	15.37
RW-7	4/8/2003	23.01	--	--	--	7.22	15.79	15.79
RW-7	4/11/2003	23.01	--	--	--	7.16	15.85	15.85
RW-7	4/15/2003	23.01	--	--	--	6.81	16.20	16.20
RW-7	4/17/2003	23.01	--	--	--	7.38	15.63	15.63
RW-7	4/22/2003	23.01	--	--	--	7.34	15.67	15.67
RW-7	4/25/2003	23.01	--	--	--	7.21	15.80	15.80
RW-7	5/2/2003	23.01	8.30	14.71	0.03	8.33	14.70	14.73
RW-7	5/6/2003	23.01	8.52	14.49	0.08	8.60	14.47	14.53
RW-7	5/9/2003	23.01	8.54	14.47	0.03	8.57	14.46	14.49
RW-7	5/23/2003	23.01	8.55	14.46	1.03	9.58	14.20	14.98
RW-7	5/28/2003	23.01	8.57	14.44	1.55	10.12	14.05	15.22
RW-7	6/13/2003	23.01	8.92	14.09	1.64	10.56	13.68	14.91
RW-7	6/18/2003	23.01	8.88	14.13	1.87	10.75	13.66	15.07
RW-7	6/27/2003	23.01	9.26	13.75	1.55	10.81	13.36	14.53
RW-7	7/7/2003	23.01	9.54	13.47	1.21	10.75	13.17	14.08
RW-7	7/16/2003	23.01	9.42	13.59	1.30	10.72	13.27	14.24
RW-7	7/31/2003	23.01	9.98	13.03	0.76	10.74	12.84	13.41
RW-7	8/5/2003	23.01	10.88	12.13	0.74	11.62	11.95	12.50
RW-7	8/11/2003	23.01	11.00	12.01	0.69	11.69	11.84	12.36
RW-7	8/22/2003	23.01	10.70	12.31	1.01	11.71	12.06	12.82
RW-7	8/26/2003	23.01	11.28	11.73	0.37	11.65	11.64	11.92
RW-7	9/2/2003	23.01	10.36	12.65	0.36	10.72	12.56	12.83
RW-7	9/9/2003	23.01	10.75	12.26	0.01	10.76	12.26	12.27
RW-7	9/19/2003	23.01	--	--	--	10.76	12.25	12.25
RW-7	10/14/2003	23.01	--	--	--	10.77	12.24	12.24
RW-7	11/20/2003	23.01	--	--	--	8.24	14.77	14.77
RW-7	12/3/2003	23.01	--	--	--	6.79	16.22	16.22
RW-7	1/19/2004	23.01	--	--	--	6.31	16.70	16.70
RW-7	2/24/2004	23.01	--	--	--	7.11	15.90	15.90

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RW-7	3/15/2004	23.01	--	--	--	8.20	14.81	14.81
RW-7	4/19/2004	23.01	--	--	--	8.85	14.16	14.16
RW-7	5/17/2004	23.01	--	--	--	9.79	13.22	13.22
RW-7	6/22/2004	23.01	--	--	--	9.57	13.44	13.44
RW-7	8/18/2004	23.01	10.71	12.30	0.01	10.72	12.30	12.31
RW-7	9/21/2004	23.01	--	--	--	10.45	12.56	12.56
RW-7	10/19/2004	23.01	--	--	--	8.73	14.28	14.28
RW-7	11/23/2004	23.01	--	--	--	9.60	13.41	13.41
RW-7	12/21/2004	23.01	--	--	--	7.06	15.95	15.95
RW-7	1/13/2005	23.01	--	--	--	7.93	15.08	15.08
RW-7	4/28/2005	23.01	--	--	--	7.37	15.64	15.64
RW-7	6/1/2005	23.01	--	--	--	7.67	15.34	15.34
RW-7	6/29/2005	23.01	--	--	--	9.05	13.96	13.96
RW-7	7/20/2005	23.01	--	--	--	9.61	13.40	13.40
RW-7	8/22/2005	23.01	--	--	--	9.88	13.13	13.13
RW-7	5/27/2011	23.01			Not Monitored			
RWx-7	9/12/2005	24.71	--	--	--	11.99	12.72	12.72
RWx-7	10/12/2005	24.71	12.54	12.17	0.23	12.77	12.11	12.29
RWx-7	11/21/2005	24.71	9.83	14.88	0.13	9.96	14.85	14.95
RWx-7	12/27/2005	24.71	8.15	16.56	0.02	8.17	16.56	16.57
RWx-7	1/30/2006	24.71	5.31	19.40	0.01	5.32	19.40	19.41
RWx-7	2/16/2006	24.71	7.41	17.30	0.02	7.43	17.30	17.31
RWx-7	3/13/2006	24.71	--	--	--	8.46	16.25	16.25
RWx-7	4/18/2006	24.71	--	--	--	8.71	16.00	16.00
RWx-7	5/12/2006	24.71	--	--	--	9.18	15.53	15.53
RWx-7	6/9/2006	24.71	--	--	--	8.76	15.95	15.95
RWx-7	7/13/2006	24.71	--	--	--	10.10	14.61	14.61
RWx-7	8/16/2006	24.71	11.03	13.68	0.08	11.11	13.66	13.72
RWx-7	9/19/2006	24.71	--	--	--	11.60	13.11	13.11
RWx-7	10/13/2006	24.71	--	--	--	11.31	13.40	13.40
RWx-7	11/20/2006	24.71	--	--	--	6.61	18.10	18.10
RWx-7	12/8/2006	24.71	--	--	--	6.91	17.80	17.80
RWx-7	1/19/2007	24.71	--	--	--	6.22	18.49	18.49
RWx-7	2/19/2007	24.71	--	--	--	8.55	16.16	16.16
RWx-7	3/15/2007	24.71	--	--	--	7.52	17.19	17.19
RWx-7	4/16/2007	24.71	--	--	--	8.22	16.49	16.49
RWx-7	5/14/2007	24.71	--	--	--	9.52	15.19	15.19
RWx-7	6/29/2007	24.71	--	--	--	10.74	13.97	13.97
RWx-7	7/20/2007	24.71	--	--	--	11.16	13.55	13.55
RWx-7	8/21/2007	24.71	--	--	--	11.82	12.89	12.89
RWx-7	9/10/2007	24.71	--	--	--	11.90	12.81	12.81
RWx-7	10/22/2007	24.71	--	--	--	10.01	14.70	14.70
RWx-7	11/28/2007	24.71	--	--	--	9.54	15.17	15.17
RWx-7	12/13/2007	24.71	--	--	--	8.32	16.39	16.39
RWx-7	1/21/2008	24.71	--	--	--	8.34	16.37	16.37
RWx-7	2/24/2008	24.71	--	--	--	8.76	15.95	15.95
RWx-7	3/24/2008	24.71	--	--	--	9.06	15.65	15.65
RWx-7	8/25/2008	24.71	--	--	--	11.00	13.71	13.71
RWx-7	2/18/2009	24.71	--	--	--	9.39	15.32	15.32
RWx-7	8/25/2009	24.71	--	--	--	12.22	12.49	12.49
RWx-7	3/22/2010	24.71	--	--	--	8.80	15.91	15.91
RWx-7	8/23/2010	24.71	--	--	--	11.25	13.46	13.46
RWx-7	2/7/2011	24.71	--	--	--	7.85	16.86	--
RWx-7	5/27/2011	24.71	--	--	--	8.98	15.73	--
RWx-7	8/8/2011	24.71	--	--	--	11.15	13.56	--
RWx-7	11/14/2011	24.71	--	--	--	10.54	14.17	--
RWx-7	2/20/2012	24.71	--	--	--	7.79	16.92	--
RWx-7	8/22/2012	24.71	--	--	--	10.97	13.74	--
RWx-7	11/5/2012	24.71	--	--	--	8.69	16.02	--
RWx-7	1/28/2013	24.71	--	--	--	7.72	16.99	--
RWx-7	5/9/2013	24.71	--	--	--	8.82	15.89	--
RWx-7	8/19/2013	24.71	--	--	--	11.77	12.94	--
RWx-7	11/25/2013	24.71	--	--	--	9.07	15.64	--
RWx-7	2/14/2014	24.71	--	--	--	7.65	17.06	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
RWx-7	5/5/2014	24.71	--	--	--	6.52	18.19	--
RWx-7	8/19/2014	24.71	--	--	--	11.42	13.29	--
RWx-7	11/21/2014	24.71	--	--	--	8.68	16.03	--
RWX-7	11/14/2016	24.71	--	--	--	5.80	18.91	--
RWX-7	11/18/2016	24.71	--	--	--	--	--	--
RWX-7	2/17/2017	24.71	--	--	--	5.58	19.13	15.74
RWX-7	5/26/2017	24.71	--	--	--	8.07	16.64	16.35
RWX-7	9/26/2017	24.71	--	--	--	11.82	12.89	--
RWX-7	9/28/2017	24.71	--	--	--	--	--	--
RWX-7	12/14/2017	24.71	--	--	--	6.86	17.85	--
RWX-7	2/26/2018	24.71	--	--	--	7.67	17.04	--
RWX-7	6/11/2018	24.71	--	--	--	10.11	14.60	--
RWX-7	6/27/2018	24.71	--	--	--	10.85	13.86	--
RWX-7	8/29/2018	24.71	--	--	--	12.19	12.52	--
RWX-7	12/17/2018	24.71	--	--	--	6.84	17.87	--
HW-1East	11/20/2003	20.35	--	--	--	4.61	15.74	--
HW-1East	12/3/2003	20.35	--	--	--	4.00	16.35	--
HW-1East	1/19/2004	20.35	3.56	16.79	0.005	3.57	16.79	--
HW-1East	2/24/2004	20.35	--	--	--	5.46	14.89	16.79
HW-1East	3/15/2004	20.35	--	--	--	5.84	14.51	14.51
HW-1East	4/19/2004	20.35	--	--	--	6.42	13.93	13.93
HW-1East	5/17/2004	20.35			Not Monitored			0.00
HW-1East	6/22/2004	20.35			Not Monitored			0.00
HW-1East	8/18/2004	20.35			Dry			Dry
HW-1East	9/21/2004	20.35	--	--	--	6.92	13.43	13.43
HW-1East	10/19/2004	20.35	--	--	--	6.02	14.33	14.33
HW-1East	11/23/2004	20.35	--	--	--	6.46	13.89	13.89
HW-1East	12/21/2004	20.35	--	--	--	4.45	15.90	15.90
HW-1East	1/13/2005	20.35	--	--	--	5.25	15.10	15.10
HW-1East	4/28/2005	20.35	--	--	--	4.82	15.53	15.53
HW-1East	6/1/2005	20.35	--	--	--	5.09	15.26	15.26
HW-1East	6/29/2005	20.35	--	--	--	6.83	13.52	13.52
HW-1East	7/20/2005	20.35	--	--	--	6.88	13.47	13.47
HW-1East	8/22/2005	20.35	--	--	--	7.03	13.32	13.32
HW-1East	12/21/2004	20.35	--	--	--	7.03	13.32	13.32
HW-1East	5/27/2011	20.35			Not Monitored			
HWx-1East	9/12/2005	20.44	--	--	--	10.27	10.17	10.17
HWx-1East	10/12/2005	20.44	--	--	--	9.57	10.87	10.87
HWx-1East	11/21/2005	20.44	--	--	--	5.71	14.73	14.73
HWx-1East	12/27/2005	20.44	--	--	--	4.51	15.93	15.93
HWx-1East	1/30/2006	20.44	--	--	--	2.23	18.21	18.21
HWx-1East	2/16/2006	20.44	--	--	--	4.10	16.34	16.34
HWx-1East	3/13/2006	20.44	--	--	--	4.94	15.50	15.50
HWx-1East	4/18/2006	20.44	--	--	--	4.95	15.49	15.49
HWx-1East	5/12/2006	20.44	--	--	--	5.23	15.21	15.21
HWx-1East	6/9/2006	20.44	--	--	--	4.96	15.48	15.48
HWx-1East	7/13/2006	20.44	--	--	--	5.45	14.99	14.99
HWx-1East	8/16/2006	20.44	--	--	--	6.75	13.69	13.69
HWx-1East	9/19/2006	20.44	--	--	--	9.20	11.24	11.24
HWx-1East	10/13/2006	20.44	8.65	11.79	2.85	11.50	11.08	13.22
HWx-1East	11/20/2006	20.44	--	--	--	3.25	17.19	17.19
HWx-1East	12/8/2006	20.44	--	--	--	3.40	17.04	17.04
HWx-1East	1/19/2007	20.44	--	--	--	3.07	17.37	17.37
HWx-1East	2/19/2007	20.44	--	--	--	4.74	15.70	15.70
HWx-1East	3/15/2007	20.44	--	--	--	3.91	16.53	16.53
HWx-1East	4/16/2007	20.44	--	--	--	4.42	16.02	16.02
HWx-1East	5/14/2007	20.44	--	--	--	5.45	14.99	14.99
HWx-1East	6/29/2007	20.44	--	--	--	6.58	13.86	13.86
HWx-1East	7/20/2007	20.44	--	--	--	8.38	12.06	12.06
HWx-1East	8/21/2007	20.44	--	--	--	8.79	11.65	11.65
HWx-1East	9/10/2007	20.44	--	--	--	8.95	11.49	11.49
HWx-1East	10/22/2007	20.44	--	--	--	6.45	13.99	13.99
HWx-1East	11/28/2007	20.44	--	--	--	5.72	14.72	14.72

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HWx-1East	12/13/2007	20.44	--	--	--	4.68	15.76	15.76
HWx-1East	1/21/2008	20.44	--	--	--	4.88	15.56	15.56
HWx-1East	2/24/2008	20.44	--	--	--	5.17	15.27	15.27
HWx-1East	3/24/2008	20.44	--	--	--	5.54	14.90	14.90
HWx-1East	8/25/2008	20.44	--	--	--	8.95	11.49	11.49
HWx-1East	2/18/2009	20.44	--	--	--	5.15	15.29	15.29
HWx-1East	8/25/2009	20.44	--	--	--	10.05	10.39	10.39
HWx-1East	3/22/2010	20.44	--	--	--	10.45	9.99	9.99
HWx-1East	8/23/2010	20.44	--	--	--	10.20	10.24	10.24
HWx-1East	2/7/2011	20.44	--	--	--	4.60	15.84	--
HWx-1East	5/27/2011	20.44			Not Monitored			
HW-1West	11/20/2003	18.86	--	--	--	4.32	14.54	14.54
HW-1West	12/3/2003	18.86	--	--	--	3.56	15.30	15.30
HW-1West	1/19/2004	18.86	--	--	--	3.28	15.58	15.58
HW-1West	2/24/2004	18.86	--	--	--	4.96	13.90	13.90
HW-1West	3/15/2004	18.86	--	--	--	6.35	12.51	12.51
HW-1West	4/19/2004	18.86	--	--	--	5.90	12.96	12.96
HW-1West	5/17/2004	18.86			Not Monitored			0.00
HW-1West	6/22/2004	18.86			Not Monitored			0.00
HW-1West	8/18/2004	18.86	7.31	11.55	0.01	7.32	11.55	11.56
HW-1West	9/21/2004	18.86	--	--	--	6.43	12.43	12.43
HW-1West	10/19/2004	18.86	--	--	--	5.56	13.30	13.30
HW-1West	11/23/2004	18.86	--	--	--	5.82	13.04	13.04
HW-1West	12/21/2004	18.86	--	--	--	3.95	14.91	14.91
HW-1West	1/13/2005	18.86	--	--	--	4.66	14.20	14.20
HW-1West	4/28/2005	18.86	--	--	--	4.30	14.56	14.56
HW-1West	6/1/2005	18.86	--	--	--	5.60	13.26	13.26
HW-1West	6/29/2005	18.86	--	--	--	6.34	12.52	12.52
HW-1West	7/20/2005	18.86	--	--	--	6.40	12.46	12.46
HW-1West	8/22/2005	18.86	--	--	--	6.55	12.31	12.31
HW-1West	5/27/2011	18.86			Not Monitored			
HWx-1West	9/12/2005	19.96	--	--	--	10.16	9.80	9.80
HWx-1West	10/12/2005	19.96	9.22	10.74	0.01	9.23	10.74	10.75
HWx-1West	11/21/2005	19.96	5.42	14.54	0.01	5.43	14.54	14.55
HWx-1West	12/27/2005	19.96	--	--	--	4.01	15.95	15.95
HWx-1West	1/30/2006	19.96	--	--	--	1.72	18.24	18.24
HWx-1West	2/16/2006	19.96	3.79	16.17	0.01	3.80	16.17	16.18
HWx-1West	3/13/2006	19.96	--	--	--	4.52	15.44	15.44
HWx-1West	4/18/2006	19.96	--	--	--	4.48	15.48	15.48
HWx-1West	5/12/2006	19.96	--	--	--	4.80	15.16	15.16
HWx-1West	6/9/2006	19.96	--	--	--	4.52	15.44	15.44
HWx-1West	7/13/2006	19.96	--	--	--	9.89	10.07	10.07
HWx-1West	8/16/2006	19.96	--	--	--	6.20	13.76	13.76
HWx-1West	9/19/2006	19.96	--	--	--	6.87	13.09	13.09
HWx-1West	10/13/2006	19.96	--	--	--	6.57	13.39	13.39
HWx-1West	11/20/2006	19.96	--	--	--	2.76	17.20	17.20
HWx-1West	12/8/2006	19.96	--	--	--	2.91	17.05	17.05
HWx-1West	1/19/2007	19.96	--	--	--	2.60	17.36	17.36
HWx-1West	2/19/2007	19.96	--	--	--	4.26	15.70	15.70
HWx-1West	3/15/2007	19.96	--	--	--	3.42	16.54	16.54
HWx-1West	4/16/2007	19.96	--	--	--	3.95	16.01	16.01
HWx-1West	5/14/2007	19.96	--	--	--	4.95	15.01	15.01
HWx-1West	6/29/2007	19.96	--	--	--	9.06	10.90	10.90
HWx-1West	7/20/2007	19.96	--	--	--	6.43	13.53	13.53
HWx-1West	8/21/2007	19.96	--	--	--	8.05	11.91	11.91
HWx-1West	9/10/2007	19.96	--	--	--	8.11	11.85	11.85
HWx-1West	10/22/2007	19.96	--	--	--	5.98	13.98	13.98
HWx-1West	11/28/2007	19.96	--	--	--	5.23	14.73	14.73
HWx-1West	12/13/2007	19.96	--	--	--	4.18	15.78	15.78
HWx-1West	1/21/2008	19.96	--	--	--	4.38	15.58	15.58
HWx-1West	2/24/2008	19.96	--	--	--	4.72	15.24	15.24
HWx-1West	3/24/2008	19.96	--	--	--	5.06	14.90	14.90
HWx-1West	8/25/2008	19.96	--	--	--	6.90	13.06	13.06

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
HWx-1West	2/18/2009	19.96	--	--	--	5.02	14.94	14.94
HWx-1West	8/25/2009	19.96	--	--	--	7.21	12.75	12.75
HWx-1West	3/22/2010	19.96	--	--	--	9.60	10.36	10.36
HWx-1West	8/23/2010	19.96	--	--	--	9.24	10.72	10.72
HWx-1West	2/7/2011	19.96	--	--	--	4.13	15.83	15.83
HWx-1West	5/27/2011	19.96			Not Monitored			
MW-1	11/14/2011	20.51	--	--	--	8.45	12.06	--
MW-1	2/20/2012	20.51	--	--	--	6.96	13.55	--
MW-1	8/22/2012	20.51	--	--	--	9.60	10.91	--
MW-1	11/5/2012	20.51	--	--	--	7.91	12.60	--
MW-1	1/28/2013	20.51	--	--	--	7.41	13.10	--
MW-1	5/9/2013	20.51	--	--	--	8.24	12.27	--
MW-1	8/19/2013	20.51	--	--	--	10.45	10.06	--
MW-1	11/25/2013	20.51	--	--	--	8.02	12.49	--
MW-1	2/14/2014	20.51	--	--	--	7.71	12.80	--
MW-1	5/5/2014	20.51	--	--	--	7.04	13.47	--
MW-1	8/19/2014	20.51	--	--	--	9.16	11.35	--
MW-1	11/21/2014	20.51	--	--	--	7.97	12.54	--
MW-1	11/14/2016	20.51	--	--	--	7.49	13.02	--
MW-1	11/16/2016	20.51	--	--	--	--	--	--
MW-1	2/16/2017	20.51	--	--	--	7.01	13.50	--
MW-1	5/24/2017	20.51	--	--	--	7.67	12.84	--
MW-1	9/26/2017	20.51	--	--	--	9.49	11.02	--
MW-1	9/27/2017	20.51	--	--	--	--	--	--
MW-1	12/13/2017	20.51	--	--	--	7.32	13.19	--
MW-1	2/26/2018	20.51	--	--	--	7.62	12.89	--
MW-1	6/11/2018	20.51	--	--	--	8.77	11.74	--
MW-1	6/26/2018	20.51	--	--	--	9.32	11.19	--
MW-1	8/28/2018	20.51	--	--	--	10.55	9.96	--
MW-1	12/17/2018	20.51	--	--	--	7.48	13.03	--
MW-1	3/14/2019	20.51	--	--	--	7.70	12.81	--
MW-1	6/12/2019	20.51	--	--	--	8.83	11.68	--
MW-1	9/23/2019	20.51	--	--	--	8.85	11.66	--
MW-1	12/4/2019	20.51	--	--	--	8.90	11.61	--
MW-1	2/25/2020	20.51	--	--	--	7.42	13.09	--
MW-1	6/12/2020	20.51	--	--	--	8.52	11.99	--
MW-1	9/17/2020	20.51	--	--	--	9.87	10.64	--
MW-1	12/2/2020	20.51	--	--	--	7.76	12.75	--
MW-1	3/16/2021	20.51	--	--	--	6.24	14.27	--
MW-1	5/24/2021	20.51	--	--	--	8.72	11.79	--
MW-1	9/14/2021	20.51	--	--	--	10.42	10.09	--
MW-1	12/20/2021	20.51	--	--	--	7.38	13.13	--
MW-1	3/1/2022	20.51	--	--	--	4.27	16.24	--
MW-1	6/9/2022	20.51	--	--	--	7.65	12.86	--
MW-1	9/1/2022	20.51	--	--	--	9.85	10.66	--
MW-1	11/8/2022	20.51	--	--	--	8.45	12.06	--
MW-2	11/14/2011	20.29	--	--	--	8.71	11.58	--
MW-2	2/20/2012	20.29	--	--	--	7.35	12.94	--
MW-2	8/22/2012	20.29	--	--	--	9.39	10.90	--
MW-2	11/5/2012	20.29	--	--	--	7.71	12.58	--
MW-2	1/28/2013	20.29	--	--	--	7.61	12.68	--
MW-2	5/9/2013	20.29	--	--	--	7.99	12.30	--
MW-2	8/19/2013	20.29	--	--	--	10.22	10.07	--
MW-2	11/25/2013	20.29	--	--	--	7.76	12.53	--
MW-2	2/14/2014	20.29	--	--	--	7.46	12.83	--
MW-2	5/5/2014	20.29	--	--	--	6.72	13.57	--
MW-2	8/19/2014	20.29	--	--	--	8.93	11.36	--
MW-2	11/21/2014	20.29	--	--	--	7.45	12.84	--
MW-2	11/14/2016	20.29	--	--	--	7.30	12.99	--
MW-2	11/16/2016	20.29	--	--	--	--	--	--
MW-2	2/16/2017	20.29	--	--	--	6.96	13.33	--
MW-2	5/24/2017	20.29	--	--	--	7.59	12.70	--
MW-2	9/26/2017	20.29	--	--	--	9.55	10.74	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
MW-2	9/27/2017	20.29	--	--	--	--	--	--
MW-2	12/13/2017	20.29	--	--	--	7.46	12.83	--
MW-2	2/26/2018	20.29	--	--	--	7.51	12.78	--
MW-2	6/11/2018	20.29	--	--	--	8.56	11.73	--
MW-2	6/26/2018	20.29	--	--	--	9.18	11.11	--
MW-2	8/28/2018	20.29	--	--	--	10.08	10.21	--
MW-2	12/17/2018	20.29	--	--	--	7.67	12.62	--
MW-2	3/14/2019	20.29	--	--	--	7.68	12.61	--
MW-2	6/12/2019	20.29	--	--	--	9.07	11.22	--
MW-2	9/23/2019	20.29	--	--	--	8.03	12.26	--
MW-2	12/4/2019	20.29	--	--	--	7.83	12.46	--
MW-2	2/25/2020	20.29	--	--	--	7.16	13.13	--
MW-2	6/12/2020	20.29	--	--	--	7.95	12.34	--
MW-2	9/17/2020	20.29	--	--	--	9.62	10.67	--
MW-2	12/2/2020	20.29	--	--	--	7.58	12.71	--
MW-2	3/16/2021	20.29	--	--	--	7.69	12.60	--
MW-2	5/24/2021	20.29	--	--	--	8.41	11.88	--
MW-2	9/14/2021	20.29	--	--	--	10.16	10.13	--
MW-2	12/20/2021	20.29	--	--	--	7.20	13.09	--
MW-2	3/1/2022	20.29	--	--	--	3.37	16.92	--
MW-2	6/9/2022	20.29	--	--	--	7.68	12.61	--
MW-2	9/1/2022	20.29	--	--	--	9.60	10.69	--
MW-2	11/8/2022	20.29	--	--	--	8.21	12.08	--
MW-3	11/14/2011	21.21	--	--	--	8.91	12.30	--
MW-3	2/20/2012	21.21	--	--	--	6.09	15.12	--
MW-3	8/22/2012	21.21	--	--	--	10.30	10.91	--
MW-3	11/5/2012	21.21	--	--	--	7.30	13.91	--
MW-3	1/28/2013	21.21	--	--	--	6.10	15.11	--
MW-3	5/9/2013	21.21	--	--	--	7.09	14.12	--
MW-3	8/19/2013	21.21	--	--	--	10.99	10.22	--
MW-3	11/25/2013	21.21	--	--	--	7.15	14.06	--
MW-3	2/14/2014	21.21	--	--	--	6.68	14.53	--
MW-3	5/5/2014	21.21	--	--	--	6.02	15.19	--
MW-3	8/19/2014	21.21	--	--	--	9.71	11.50	--
MW-3	11/21/2014	21.21	--	--	--	7.00	14.21	--
MW-3	11/14/2016	21.21	--	--	--	6.00	15.21	--
MW-3	11/16/2016	21.21	--	--	--	--	--	--
MW-3	2/16/2017	21.21	--	--	--	4.75	16.46	--
MW-3	5/24/2017	21.21	--	--	--	6.50	14.71	--
MW-3	9/26/2017	21.21	--	--	--	10.08	11.13	--
MW-3	9/27/2017	21.21	--	--	--	--	--	--
MW-3	9/27/2017	21.21	--	--	--	--	--	--
MW-3	12/13/2017	21.21	--	--	--	5.74	15.47	--
MW-3	2/26/2018	21.21	--	--	--	5.86	15.35	--
MW-3	6/11/2018	21.21	--	--	--	8.94	12.27	--
MW-3	6/26/2018	21.21	--	--	--	9.85	11.36	--
MW-3	8/28/2018	21.21	--	--	--	10.81	10.40	--
MW-3	12/17/2018	21.21	--	--	--	6.65	14.56	--
MW-3	3/14/2019	21.21	--	--	--	6.44	14.77	--
MW-3	6/12/2019	21.21	--	--	--	9.46	11.75	--
MW-3	9/23/2019	21.21	--	--	--	8.88	12.33	--
MW-3	12/4/2019	21.21	--	--	--	7.24	13.97	--
MW-3	2/25/2020	21.21	--	--	--	5.30	15.91	--
MW-3	6/12/2020	21.21	--	--	--	8.24	12.97	--
MW-3	9/17/2020	21.21	--	--	--	10.02	11.19	--
MW-3	12/2/2020	21.21	--	--	--	6.89	14.32	--
MW-3	3/16/2021	21.21	--	--	--	6.22	14.99	--
MW-3	5/24/2021	21.21	--	--	--	8.53	12.68	--
MW-3	9/14/2021	21.21	--	--	--	10.34	10.87	--
MW-3	12/20/2021	21.21	--	--	--	5.51	15.70	--
MW-3	3/1/2022	21.21	--	--	--	5.37	15.84	--
MW-3	6/9/2022	21.21	--	--	--	6.97	14.24	--
MW-3	9/1/2022	21.21	--	--	--	9.65	11.56	--
MW-3	11/8/2022	21.21	--	--	--	8.05	13.16	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
MW-4	11/14/2011	20.44	--	--	--	8.31	12.13	--
MW-4	2/20/2012	20.44	--	--	--	7.28	13.16	--
MW-4	8/22/2012	20.44	--	--	--	9.41	11.03	--
MW-4	11/5/2012	20.44	--	--	--	7.52	12.92	--
MW-4	1/28/2013	20.44	--	--	--	7.29	13.15	--
MW-4	5/9/2013	20.44	--	--	--	7.97	12.47	--
MW-4	8/19/2013	20.44	--	--	--	10.11	10.33	--
MW-4	11/25/2013	20.44	--	--	--	7.56	12.88	--
MW-4	2/14/2014	20.44	--	--	--	6.29	14.15	--
MW-4	5/5/2014	20.44	--	--	--	4.91	15.53	--
MW-4	8/19/2014	20.44	--	--	--	8.68	11.76	--
MW-4	11/21/2014	20.44	--	--	--	7.12	13.32	--
MW-4	11/14/2016	20.44	--	--	--	4.72	15.72	--
MW-4	11/16/2016	20.44	--	--	--	--	--	--
MW-4	2/16/2017	20.44	--	--	--	3.95	16.49	--
MW-4	5/24/2017	20.44	--	--	--	5.87	14.57	--
MW-4	9/26/2017	20.44	--	--	--	9.13	11.31	--
MW-4	9/27/2017	20.44	--	--	--	--	--	--
MW-4	12/13/2017	20.44	--	--	--	4.92	15.52	--
MW-4	2/26/2018	20.44	--	--	--	5.02	15.42	--
MW-4	6/11/2018	20.44	--	--	--	8.34	12.10	--
MW-4	6/26/2018	20.44	--	--	--	8.83	11.61	--
MW-4	8/28/2018	20.44	--	--	--	10.02	10.42	--
MW-4	12/17/2018	20.44	--	--	--	5.22	15.22	--
MW-4	3/14/2019	20.44	--	--	--	5.68	14.76	--
MW-4	6/12/2019	20.44	--	--	--	8.69	11.75	--
MW-4	9/23/2019	20.44	--	--	--	6.59	13.85	--
MW-4	12/4/2019	20.44	--	--	--	6.50	13.94	--
MW-4	2/25/2020	20.44	--	--	--	4.49	15.95	--
MW-4	6/12/2020	20.44	--	--	--	6.80	13.64	--
MW-4	9/17/2020	20.44	--	--	--	8.94	11.50	--
MW-4	12/2/2020	20.44	--	--	--	5.96	14.48	--
MW-4	3/16/2021	20.44	--	--	--	5.38	15.06	--
MW-4	5/24/2021	20.44	--	--	--	7.77	12.67	--
MW-4	9/14/2021	20.44	--	--	--	9.36	11.08	--
MW-4	12/20/2021	20.44	--	--	--	4.28	16.16	--
MW-4	3/1/2022	20.44	--	--	--	4.08	16.36	--
MW-4	6/9/2022	20.44	--	--	--	6.16	14.28	--
MW-4	9/1/2022	20.44	--	--	--	8.75	11.69	--
MW-4	11/8/2022	20.44	--	--	--	6.23	14.21	--
MW-5	11/14/2011	21.32	--	--	--	9.02	12.30	--
MW-5	2/20/2012	21.32	--	--	--	8.21	13.11	--
MW-5	8/22/2012	21.32	--	--	--	10.29	11.03	--
MW-5	11/5/2012	21.32	--	--	--	8.60	12.72	--
MW-5	1/28/2013	21.32	--	--	--	8.45	12.87	--
MW-5	5/9/2013	21.32	--	--	--	8.97	12.35	--
MW-5	8/19/2013	21.32	--	--	--	10.98	10.34	--
MW-5	11/25/2013	21.32	--	--	--	8.59	12.73	--
MW-5	2/14/2014	21.32	--	--	--	7.04	14.28	--
MW-5	5/5/2014	21.32	--	--	--	7.60	13.72	--
MW-5	8/19/2014	21.32	--	--	--	9.58	11.74	--
MW-5	11/21/2014	21.32	--	--	--	8.20	13.12	--
MW-5	11/14/2016	21.32	--	--	--	7.92	13.40	--
MW-5	11/17/2016	21.32	--	--	--	--	--	--
MW-5	2/16/2017	21.32	--	--	--	7.10	14.22	--
MW-5	5/24/2017	21.32	--	--	--	8.27	13.05	--
MW-5	9/26/2017	21.32	--	--	--	9.98	11.34	--
MW-5	9/28/2017	21.32	--	--	--	--	--	--
MW-5	12/13/2017	21.32	--	--	--	7.92	13.40	--
MW-5	2/26/2018	21.32	--	--	--	8.04	13.28	--
MW-5	6/11/2018	21.32	--	--	--	9.14	12.18	--
MW-5	6/26/2018	21.32	--	--	--	9.68	11.64	--
MW-5	8/28/2018	21.32	--	--	--	10.83	10.49	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
MW-5	12/17/2018	21.32	--	--	--	7.94	13.38	--
MW-5	3/11/2019	21.32	--	--	--	8.26	13.06	--
MW-5	6/12/2019	21.32	--	--	--	9.47	11.85	--
MW-5	9/23/2019	21.32	--	--	--	8.81	12.51	--
MW-5	12/4/2019	21.32	--	--	--	8.35	12.97	--
MW-5	2/24/2020	21.32	--	--	--	7.65	13.67	--
MW-5	6/12/2020	21.32	--	--	--	8.30	13.02	--
MW-5	12/2/2020	21.32	--	--	--	7.69	13.63	--
MW-5	3/16/2021	21.32	--	--	--	7.98	13.34	--
MW-5	12/20/2021	21.32	--	--	--	7.23	14.09	--
MW-5	3/1/2022	21.32	--	--	--	5.15	16.17	--
MW-5	6/9/2022	21.32	--	--	--	7.75	13.57	--
MW-5	11/8/2022	21.32	--	--	--	7.85	13.47	--
MW-6	11/14/2011	22.30	--	--	--	10.30	12.00	--
MW-6	2/20/2012	22.30	--	--	--	9.36	12.94	--
MW-6	8/22/2012	22.30	--	--	--	11.30	11.00	--
MW-6	11/5/2012	22.30	--	--	--	9.68	12.62	--
MW-6	1/28/2013	22.30	--	--	--	9.63	12.67	--
MW-6	5/9/2013	22.30	--	--	--	10.09	12.21	--
MW-6	8/19/2013	22.30	--	--	--	11.95	10.35	--
MW-6	11/25/2013	22.30	--	--	--	9.71	12.59	--
MW-6	2/14/2014	22.30	--	--	--	9.13	13.17	--
MW-6	5/5/2014	22.30	--	--	--	8.64	13.66	--
MW-6	8/19/2014	22.30	--	--	--	10.54	11.76	--
MW-6	11/21/2014	22.30	--	--	--	9.28	13.02	--
MW-6	11/14/2016	22.30	--	--	--	9.06	13.24	--
MW-6	11/17/2016	22.30	--	--	--	--	--	--
MW-6	11/17/2016	22.30	--	--	--	--	--	--
MW-6	2/16/2017	22.30	--	--	--	8.23	14.07	--
MW-6	5/24/2017	22.30	--	--	--	9.38	12.92	--
MW-6	9/26/2017	22.30	--	--	--	10.87	11.43	--
MW-6	9/28/2017	22.30	--	--	--	--	--	--
MW-6	12/13/2017	22.30	--	--	--	9.01	13.29	--
MW-6	2/26/2018	22.30	--	--	--	9.21	13.09	--
MW-6	6/11/2018	22.30	--	--	--	10.18	12.12	--
MW-6	6/26/2018	22.30	--	--	--	10.67	11.63	--
MW-6	8/28/2018	22.30	--	--	--	11.82	10.48	--
MW-6	12/17/2018	22.30	--	--	--	9.07	13.23	--
MW-6	3/14/2019	22.30	--	--	--	9.40	12.90	--
MW-6	6/12/2019	22.30	--	--	--	10.50	11.80	--
MW-6	9/23/2019	22.30	--	--	--	9.94	12.36	--
MW-6	12/4/2019	22.30	--	--	--	9.44	12.86	--
MW-6	2/25/2020	22.30	--	--	--	8.81	13.49	--
MW-6	6/12/2020	22.30	--	--	--	9.34	12.96	--
MW-6	9/17/2020	22.30	--	--	--	10.51	11.79	--
MW-6	12/2/2020	22.30	--	--	--	8.82	13.48	--
MW-6	3/16/2021	22.30	--	--	--	9.12	13.18	--
MW-6	5/24/2021	22.30	--	--	--	9.74	12.56	--
MW-6	9/15/2021	22.30	--	--	--	10.93	11.37	--
MW-6	12/20/2021	22.30	--	--	--	8.44	13.86	--
MW-6	3/1/2022	22.30	--	--	--	6.23	16.07	--
MW-6	6/9/2022	22.30	--	--	--	8.86	13.44	--
MW-6	9/1/2022	22.30	--	--	--	10.40	11.90	--
MW-6	11/8/2022	22.30	--	--	--	8.97	13.33	--
MW-7	11/14/2011	22.10	--	--	--	10.21	11.89	--
MW-7	2/20/2012	22.10	--	--	--	8.96	13.14	--
MW-7	8/22/2012	22.10	--	--	--	11.07	11.03	--
MW-7	11/5/2012	22.10	--	--	--	9.51	12.59	--
MW-7	1/28/2013	22.10	--	--	--	9.12	12.98	--
MW-7	5/9/2013	22.10	--	--	--	9.53	12.57	--
MW-7	8/19/2013	22.10	--	--	--	11.63	10.47	--
MW-7	11/25/2013	22.10	--	--	--	9.32	12.78	--
MW-7	2/14/2014	22.10	--	--	--	8.81	13.29	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
MW-7	5/5/2014	22.10	--	--	--	8.22	13.88	--
MW-7	8/19/2014	22.10	--	--	--	10.48	11.62	--
MW-7	11/14/2016	22.10	--	--	--	8.77	13.33	--
MW-7	11/17/2016	22.10	--	--	--	--	--	--
MW-7	2/16/2017	22.10	--	--	--	7.37	14.73	--
MW-7	5/24/2017	22.10	--	--	--	9.02	13.08	--
MW-7	9/26/2017	22.10	--	--	--	11.67	10.43	--
MW-7	12/13/2017	22.10	--	--	--	8.32	13.78	--
MW-7	2/26/2018	22.10	--	--	--	8.86	13.24	--
MW-7	6/11/2018	22.10	--	--	--	10.17	11.93	--
MW-7	8/29/2018	22.10	--	--	--	11.80	10.30	--
MW-7	12/17/2018	22.10	--	--	--	8.64	13.46	--
MW-7	3/11/2019	22.10	--	--	--	9.21	12.89	--
MW-7	6/12/2019	22.10	--	--	--	10.59	11.51	--
MW-7	12/4/2019	22.10	--	--	--	9.20	12.90	--
MW-7	2/24/2020	22.10	--	--	--	8.49	13.61	--
MW-7	6/12/2020	22.10	--	--	--	9.37	12.73	--
MW-7	9/16/2020	22.10	--	--	--	11.12	10.98	--
MW-7	12/2/2020	22.10	--	--	--	8.48	13.62	--
MW-7	3/16/2021	22.10	--	--	--	9.82	12.28	--
MW-7	5/24/2021	22.10	--	--	--	10.43	11.67	--
MW-7	12/20/2021	22.10	--	--	--	9.23	12.87	--
MW-7	3/1/2022	22.10	--	--	--	6.44	15.66	--
MW-7	6/9/2022	22.10	--	--	--	8.98	13.12	--
MW-7	9/1/2022	22.10	--	--	--	10.72	11.38	--
MW-7	11/8/2022	22.10	--	--	--	9.38	12.72	--
MW-8	11/14/2011	21.54	--	--	--	9.59	11.95	--
MW-8	2/20/2012	21.54	--	--	--	8.39	13.15	--
MW-8	8/22/2012	21.54	--	--	--	10.50	11.04	--
MW-8	11/5/2012	21.54	--	--	--	9.00	12.54	--
MW-8	1/28/2013	21.54	--	--	--	8.78	12.76	--
MW-8	5/9/2013	21.54	--	--	--	9.29	12.25	--
MW-8	8/19/2013	21.54	--	--	--	11.22	10.32	--
MW-8	11/25/2013	21.54	--	--	--	8.95	12.59	--
MW-8	2/14/2014	21.54	--	--	--	8.41	13.13	--
MW-8	5/5/2014	21.54	--	--	--	7.80	13.74	--
MW-8	8/19/2014	21.54	--	--	--	9.88	11.66	--
MW-8	11/14/2016	21.54	--	--	--	7.71	13.83	--
MW-8	11/17/2016	21.54	--	--	--	--	--	--
MW-8	2/16/2017	21.54	--	--	--	7.41	14.13	--
MW-8	5/24/2017	21.54	--	--	--	8.46	13.08	--
MW-8	9/26/2017	21.54	--	--	--	10.91	10.63	--
MW-8	12/13/2017	21.54	--	--	--	8.23	13.31	--
MW-8	2/26/2018	21.54	--	--	--	8.36	13.18	--
MW-8	6/11/2018	21.54	--	--	--	9.47	12.07	--
MW-8	8/29/2018	21.54	--	--	--	11.20	10.34	--
MW-8	12/17/2018	21.54	--	--	--	8.21	13.33	--
MW-8	3/11/2019	21.54	--	--	--	8.54	13.00	--
MW-8	6/12/2019	21.54	--	--	--	10.35	11.19	--
MW-8	12/4/2019	21.54	--	--	--	8.71	12.83	--
MW-8	2/24/2020	21.54	--	--	--	8.05	13.49	--
MW-8	6/12/2020	21.54	--	--	--	8.67	12.87	--
MW-8	9/16/2020	21.54	--	--	--	10.27	11.27	--
MW-8	12/2/2020	21.54	--	--	--	8.12	13.42	--
MW-8	3/16/2021	21.54	--	--	--	9.80	11.74	--
MW-8	5/24/2021	21.54	--	--	--	10.50	11.04	--
MW-8	12/20/2021	21.54	--	--	--	9.03	12.51	--
MW-8	3/1/2022	21.54	--	--	--	5.55	15.99	--
MW-8	6/9/2022	21.54	--	--	--	8.45	13.09	--
MW-8	9/1/2022	21.54	--	--	--	9.83	11.71	--
MW-8	11/8/2022	21.54	--	--	--	8.62	12.92	--
MW-9	11/14/2011	20.82	--	--	--	8.47	12.35	--
MW-9	2/20/2012	20.82	--	--	--	5.90	14.92	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
MW-9	8/22/2012	20.82	--	--	--	7.56	13.26	--
MW-9	11/5/2012	20.82	--	--	--	7.68	13.14	--
MW-9	1/28/2013	20.82	--	--	--	6.45	14.37	--
MW-9	5/9/2013	20.82	--	--	--	7.04	13.78	--
MW-9	8/19/2013	20.82	--	--	--	8.72	12.10	--
MW-9	11/25/2013	20.82	--	--	--	7.54	13.28	--
MW-9	2/14/2014	20.82	--	--	--	6.41	14.41	--
MW-9	5/5/2014	20.82	--	--	--	5.91	14.91	--
MW-9	8/19/2014	20.82	--	--	--	8.44	12.38	--
MW-9	11/21/2014	20.82	--	--	--	6.79	14.03	--
MW-9	11/14/2016	20.82	--	--	--	6.55	14.27	--
MW-9	11/16/2016	20.82	--	--	--	--	--	--
MW-9	2/16/2017	20.82	--	--	--	5.34	15.48	--
MW-9	5/25/2017	20.82	--	--	--	5.23	15.59	--
MW-9	9/26/2017	20.82	--	--	--	8.49	12.33	--
MW-9	9/27/2017	20.82	--	--	--	--	--	--
MW-9	12/13/2017	20.82	--	--	--	5.12	15.70	--
MW-9	2/26/2018	20.82	--	--	--	5.22	15.60	--
MW-9	6/11/2018	20.82	--	--	--	7.10	13.72	--
MW-9	6/27/2018	20.82	--	--	--	7.65	13.17	--
MW-9	8/29/2018	20.82	--	--	--	8.81	12.01	--
MW-9	12/17/2018	20.82	--	--	--	6.01	14.81	--
MW-9	9/16/2020	20.82	--	--	--	8.23	12.59	--
MW-9	3/16/2021	20.82	--	--	--	4.84	15.98	--
MW-10	11/14/2011	21.12	--	--	--	9.76	11.36	--
MW-10	2/20/2012	21.12	--	--	--	8.39	12.73	--
MW-10	8/22/2012	21.12	--	--	--	10.49	10.63	--
MW-10	11/5/2012	21.12	--	--	--	8.86	12.26	--
MW-10	1/28/2013	21.12	--	--	--	8.91	12.21	--
MW-10	5/9/2013	21.12	--	--	--	9.46	11.66	--
MW-10	8/19/2013	21.12	--	--	--	11.29	9.83	--
MW-10	11/25/2013	21.12	--	--	--	9.05	12.07	--
MW-10	2/14/2014	21.12	--	--	--	8.39	12.73	--
MW-10	5/5/2014	21.12	--	--	--	7.73	13.39	--
MW-10	8/19/2014	21.12	--	--	--	10.07	11.05	--
MW-10	11/21/2014	21.12	--	--	--	8.81	12.31	--
MW-10	11/14/2016	21.12	--	--	--	7.31	13.81	--
MW-10	11/16/2016	21.12	--	--	--	--	--	--
MW-10	2/16/2017	21.12	--	--	--	5.85	15.27	--
MW-10	5/24/2017	21.12	--	--	--	8.78	12.34	--
MW-10	9/26/2017	21.12	--	--	--	10.59	10.53	--
MW-10	9/28/2017	21.12	--	--	--	--	--	--
MW-10	12/14/2017	21.12	--	--	--	8.52	12.60	--
MW-10	12/14/2017	21.12	--	--	--	8.52	12.60	--
MW-10	2/26/2018	21.12	--	--	--	8.51	12.61	--
MW-10	6/11/2018	21.12	--	--	--	9.75	11.37	--
MW-10	6/27/2018	21.12	--	--	--	10.56	10.56	--
MW-10	8/28/2018	21.12	--	--	--	11.00	10.12	--
MW-10	12/17/2018	21.12	--	--	--	8.16	12.96	--
MW-10	3/14/2019	21.12	--	--	--	8.79	12.33	--
MW-10	6/12/2019	21.12	--	--	--	10.00	11.12	--
MW-10	9/23/2019	21.12	--	--	--	9.07	12.05	--
MW-10	12/4/2019	21.12	--	--	--	9.02	12.10	--
MW-10	2/25/2020	21.12	--	--	--	8.25	12.87	--
MW-10	6/12/2020	21.12	--	--	--	9.01	12.11	--
MW-10	9/17/2020	21.12	--	--	--	10.68	10.44	--
MW-10	12/2/2020	21.12	--	--	--	8.59	12.53	--
MW-10	3/16/2021	21.12	--	--	--	8.78	12.34	--
MW-10	5/24/2021	21.12	--	--	--	9.79	11.33	--
MW-10	9/16/2021	21.12	--	--	--	11.22	9.90	--
MW-10	12/20/2021	21.12	--	--	--	7.96	13.16	--
MW-10	3/1/2022	21.12	--	--	--	5.03	16.09	--
MW-10	6/9/2022	21.12	--	--	--	8.73	12.39	--
MW-10	9/1/2022	21.12	--	--	--	10.65	10.47	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
MW-10	11/8/2022	21.12	--	--	--	9.20	11.92	
MW-11	2/20/2012	16.80	--	--	--	3.98	12.82	--
MW-11	8/22/2012	16.80	--	--	--	6.31	10.49	--
MW-11	11/5/2012	16.80	--	--	--	4.75	12.05	--
MW-11	1/28/2013	16.80	--	--	--	4.26	12.54	--
MW-11	5/9/2013	16.80	--	--	--	5.12	11.68	--
MW-11	8/19/2013	16.80	--	--	--	6.89	9.91	--
MW-11	11/25/2013	16.80	--	--	--	4.52	12.28	--
MW-11	2/14/2014	16.80	--	--	--	3.99	12.81	--
MW-11	5/5/2014	16.80	--	--	--	3.21	13.59	--
MW-11	8/19/2014	16.80	--	--	--	5.69	11.11	--
MW-11	11/21/2014	16.80	--	--	--	4.65	12.15	--
MW-11	11/14/2016	16.80	--	--	--	3.88	12.92	--
MW-11	11/18/2016	16.80	--	--	--	--	--	--
MW-11	2/17/2017	16.80	--	--	--	3.45	13.35	--
MW-11	5/25/2017	16.80	--	--	--	4.38	12.42	--
MW-11	9/26/2017	16.80	--	--	--	6.20	10.60	--
MW-11	9/27/2017	16.80	--	--	--	--	--	--
MW-11	12/12/2017	16.80	--	--	--	4.75	12.05	--
MW-11	2/26/2018	16.80	--	--	--	4.38	12.42	--
MW-11	6/11/2018	16.80	--	--	--	5.62	11.18	--
MW-11	6/26/2018	16.80	--	--	--	5.99	10.81	--
MW-11	8/28/2018	16.80	--	--	--	6.66	10.14	--
MW-11	3/14/2019	16.80	--	--	--	4.48	12.32	--
MW-11	6/12/2019	16.80	--	--	--	5.65	11.15	--
MW-11	9/23/2019	16.80	--	--	--	4.76	12.04	--
MW-11	12/4/2019	16.80	--	--	--	4.80	12.00	--
MW-11	2/25/2020	16.80	--	--	--	4.08	12.72	--
MW-11	6/12/2020	16.80	--	--	--	9.70	7.10	--
MW-11	9/17/2020	16.80	--	--	--	6.51	10.29	--
MW-11	12/2/2020	16.80	--	--	--	4.35	12.45	--
MW-11	3/16/2021	16.80	--	--	--	4.52	12.28	--
MW-11	5/24/2021	16.80	--	--	--	5.21	11.59	--
MW-11	9/15/2021	16.80	--	--	--	7.21	9.59	--
MW-11	12/20/2021	16.80	--	--	--	3.72	13.08	--
MW-11	3/1/2022	16.80	--	--	--	0.50	16.30	--
MW-11	6/9/2022	16.80	--	--	--	4.15	12.65	--
MW-11	9/1/2022	16.80	--	--	--	6.53	10.27	--
MW-11	11/8/2022	16.80	--	--	--	4.95	11.85	--
MW-12	2/20/2012	19.59	--	--	--	7.52	12.07	--
MW-12	8/22/2012	19.59	--	--	--	8.71	10.88	--
MW-12	11/5/2012	19.59	--	--	--	7.16	12.43	--
MW-12	5/9/2013	19.59	--	--	--	7.69	11.90	--
MW-12	8/19/2013	19.59	--	--	--	9.41	10.18	--
MW-12	11/25/2013	19.59	--	--	--	7.27	12.32	--
MW-12	2/14/2014	19.59	--	--	--	6.51	13.08	--
MW-12	5/5/2014	19.59	--	--	--	5.96	13.63	--
MW-12	8/19/2014	19.59	--	--	--	8.18	11.41	--
MW-12	11/21/2014	19.59	--	--	--	7.11	12.48	--
MW-12	11/14/2016	19.59	--	--	--	4.28	15.31	--
MW-12	11/18/2016	19.59	--	--	--	--	--	--
MW-12	2/17/2017	19.59	--	--	--	5.87	13.72	--
MW-12	2/17/2017	19.59	--	--	--	5.87	13.72	--
MW-12	5/25/2017	19.59	--	--	--	6.87	12.72	--
MW-12	9/26/2017	19.59	--	--	--	8.60	10.99	--
MW-12	9/27/2017	19.59	--	--	--	--	--	--
MW-12	12/12/2017	19.59	--	--	--	6.21	13.38	--
MW-12	2/26/2018	19.59	--	--	--	6.83	12.76	--
MW-12	6/11/2018	19.59	--	--	--	7.88	11.71	--
MW-12	6/26/2018	19.59	--	--	--	8.46	11.13	--
MW-12	8/28/2018	19.59	--	--	--	9.30	10.29	--
MW-12	3/14/2019	19.59	--	--	--	6.73	12.86	--
MW-12	6/12/2019	19.59	--	--	--	8.07	11.52	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
MW-12	9/23/2019	19.59	--	--	--	7.38	12.21	--
MW-12	12/4/2019	19.59	--	--	--	7.21	12.38	--
MW-12	2/25/2020	19.59	--	--	--	6.35	13.24	--
MW-12	6/12/2020	19.59	--	--	--	7.18	12.41	--
MW-12	9/17/2020	19.59	--	--	--	8.69	10.90	--
MW-12	12/2/2020	19.59	--	--	--	6.72	12.87	--
MW-12	3/16/2021	19.59	--	--	--	6.97	12.62	--
MW-12	5/24/2021	19.59	--	--	--	7.87	11.72	--
MW-12	9/15/2021	19.59	--	--	--	9.14	10.45	--
MW-12	12/20/2021	19.59	--	--	--	6.35	13.24	--
MW-12	3/1/2022	19.59	--	--	--	3.96	15.63	--
MW-12	6/9/2022	19.59	--	--	--	6.80	12.79	--
MW-12	9/1/2022	19.59	--	--	--	8.65	10.94	--
MW-12	11/8/2022	19.59	--	--	--	7.20	12.39	--
MW-13	2/20/2012	21.24	--	--	--	5.51	15.73	--
MW-13	8/22/2012	21.24	--	--	--	10.00	11.24	--
MW-13	11/5/2012	21.24	--	--	--	8.35	12.89	--
MW-13	1/28/2013	21.24	--	--	--	5.74	15.50	--
MW-13	5/9/2013	21.24	--	--	--	8.76	12.48	--
MW-13	8/19/2013	21.24	--	--	--	10.78	10.46	--
MW-13	11/25/2013	21.24	--	--	--	7.90	13.34	--
MW-13	2/14/2014	21.24	--	--	--	5.36	15.88	--
MW-13	5/5/2014	21.24	--	--	--	4.73	16.51	--
MW-13	8/19/2014	21.24	--	--	--	9.49	11.75	--
MW-13	11/21/2014	21.24	--	--	--	5.71	15.53	--
MW-13	11/14/2016	21.24	--	--	--	4.92	16.32	--
MW-13	11/17/2016	21.24	--	--	--	--	--	--
MW-13	2/16/2017	21.24	--	--	--	3.74	17.50	--
MW-13	5/25/2017	21.24	--	--	--	5.40	15.84	--
MW-13	9/26/2017	21.24	--	--	--	9.77	11.47	--
MW-13	9/27/2017	21.24	--	--	--	--	--	--
MW-13	12/13/2017	21.24	--	--	--	4.62	16.62	--
MW-13	2/26/2018	21.24	--	--	--	5.27	15.97	--
MW-13	6/11/2018	21.24	--	--	--	8.97	12.27	--
MW-13	6/26/2018	21.24	--	--	--	9.77	11.47	--
MW-13	8/28/2018	21.24	--	--	--	10.88	10.36	--
MW-13	12/17/2018	21.24	--	--	--	5.50	15.74	--
MW-13	3/14/2019	21.24	--	--	--	5.25	15.99	--
MW-13	6/12/2019	21.24	--	--	--	9.25	11.99	--
MW-13	9/23/2019	21.24	--	--	--	8.69	12.55	--
MW-13	12/4/2019	21.24	--	--	--	7.90	13.34	--
MW-13	2/25/2020	21.24	--	--	--	4.51	16.73	--
MW-13	6/12/2020	21.24	--	--	--	7.63	13.61	--
MW-13	9/17/2020	21.24	--	--	--	9.72	11.52	--
MW-13	12/2/2020	21.24	--	--	--	6.73	14.51	--
MW-13	3/16/2021	21.24	--	--	--	5.24	16.00	--
MW-13	5/24/2021	21.24	--	--	--	8.90	12.34	--
MW-13	9/15/2021	21.24	--	--	--	10.26	10.98	--
MW-13	12/20/2021	21.24	--	--	--	4.45	16.79	--
MW-13	3/1/2022	21.24	--	--	--	4.28	16.96	--
MW-13	6/9/2022	21.24	--	--	--	5.59	15.65	--
MW-13	9/1/2022	21.24	--	--	--	9.20	12.04	--
MW-13	11/8/2022	21.24	--	--	--	7.92	13.32	--
MW-14	11/14/2011	21.54	--	--	--	9.66	11.88	--
MW-14	2/20/2012	21.54	--	--	--	8.33	13.21	--
MW-14	8/22/2012	21.54	--	--	--	10.36	11.18	--
MW-14	11/5/2012	21.54	--	--	--	8.98	12.56	--
MW-14	1/28/2013	21.54	--	--	--	8.75	12.79	--
MW-14	5/9/2013	21.54	--	--	--	9.19	12.35	--
MW-14	8/19/2013	21.54	--	--	--	11.09	10.45	--
MW-14	11/25/2013	21.54	--	--	--	8.86	12.68	--
MW-14	2/14/2014	21.54	--	--	--	8.28	13.26	--
MW-14	5/5/2014	21.54	--	--	--	7.61	13.93	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
MW-14	8/19/2014	21.54	--	--	--	9.86	11.68	--
MW-14	11/21/2014	21.54	--	--	--	8.32	13.22	--
MW-14	11/14/2016	21.54	--	--	--	9.65	11.89	--
MW-14	11/17/2016	21.54	--	--	--	--	--	--
MW-14	2/16/2017	21.54	--	--	--	7.70	13.84	--
MW-14	5/25/2017	21.54	--	--	--	8.35	13.19	--
MW-14	9/26/2017	21.54	--	--	--	10.10	11.44	--
MW-14	12/14/2017	21.54	--	--	--	8.10	13.44	--
MW-14	2/26/2018	21.54	--	--	--	8.13	13.41	--
MW-14	6/11/2018	21.54	--	--	--	9.38	12.16	--
MW-14	8/28/2018	21.54	--	--	--	11.54	10.00	--
MW-14	12/17/2018	21.54	--	--	--	8.19	13.35	--
MW-15	11/14/2011	20.52	--	--	--	8.71	11.81	--
MW-15	2/20/2012	20.52	--	--	--	6.83	13.69	--
MW-15	8/22/2012	20.52	--	--	--	9.46	11.06	--
MW-15	11/5/2012	20.52	--	--	--	7.83	12.69	--
MW-15	1/28/2013	20.52	--	--	--	8.42	12.10	--
MW-15	5/9/2013	20.52	--	--	--	8.14	12.38	--
MW-15	8/19/2013	20.52	--	--	--	10.38	10.14	--
MW-15	11/25/2013	20.52	--	--	--	7.76	12.76	--
MW-15	2/14/2014	20.52	--	--	--	6.75	13.77	--
MW-15	5/5/2014	20.52	--	--	--	5.79	14.73	--
MW-15	8/19/2014	20.52	--	--	--	9.92	10.60	--
MW-15	11/21/2014	20.52	--	--	--	7.21	13.31	--
MW-15	11/14/2016	20.52	--	--	--	6.44	14.08	--
MW-15	11/18/2016	20.52	--	--	--	--	--	--
MW-15	2/17/2017	20.52	--	--	--	5.52	15.00	--
MW-15	5/26/2017	20.52	--	--	--	6.95	13.57	--
MW-15	9/26/2017	20.52	--	--	--	9.55	10.97	--
MW-15	9/28/2017	20.52	--	--	--	--	--	--
MW-15	12/14/2017	20.52	--	--	--	6.92	13.60	--
MW-15	2/26/2018	20.52	--	--	--	7.61	12.91	--
MW-15	6/11/2018	20.52	--	--	--	8.29	12.23	--
MW-15	6/27/2018	20.52	--	--	--	8.87	11.65	--
MW-15	8/29/2018	20.52	--	--	--	9.91	10.61	--
MW-15	12/17/2018	20.52	--	--	--	7.09	13.43	--
MW-15	3/14/2019	20.52	--	--	--	6.65	13.87	--
MW-15	6/12/2019	20.52	--	--	--	8.51	12.01	--
MW-15	9/23/2019	20.52	--	--	--	8.03	12.49	--
MW-15	12/4/2019	20.52	--	--	--	7.95	12.57	--
MW-15	2/26/2020	20.52	--	--	--	7.12	13.40	--
MW-15	6/12/2020	20.52	--	--	--	8.00	12.52	--
MW-15	9/17/2020	20.52	--	--	--	9.53	10.99	--
MW-15	12/2/2020	20.52	--	--	--	8.15	12.37	--
MW-15	3/16/2021	20.52	--	--	--	6.51	14.01	--
MW-15	5/24/2021	20.52	--	--	--	8.22	12.30	--
MW-15	9/16/2021	20.52	--	--	--	10.07	10.45	--
MW-15	12/20/2021	20.52	--	--	--	6.71	13.81	--
MW-15	3/1/2022	20.52	--	--	--	0.00	20.52	--
MW-15	6/9/2022	20.52	--	--	--	8.30	12.22	--
MW-15	9/1/2022	20.52	--	--	--	9.39	11.13	--
MW-15	11/8/2022	20.52	--	--	--	8.32	12.20	--
MW-16	2/20/2012	21.24	--	--	--	8.23	13.01	--
MW-16	8/22/2012	21.24	--	--	--	10.63	10.61	--
MW-16	11/5/2012	21.24	--	--	--	8.61	12.63	--
MW-16	1/28/2013	21.24	--	--	--	8.54	12.70	--
MW-16	5/9/2013	21.24	--	--	--	8.97	12.27	--
MW-16	8/19/2013	21.24	--	--	--	10.85	10.39	--
MW-16	11/25/2013	21.24	--	--	--	8.54	12.70	--
MW-16	2/14/2014	21.24	--	--	--	6.72	14.52	--
MW-16	5/5/2014	21.24	--	--	--	6.61	14.63	--
MW-16	8/19/2014	21.24	--	--	--	9.55	11.69	--
MW-16	11/21/2014	21.24	--	--	--	8.12	13.12	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
MW-16	11/14/2016	21.24	--	--	--	7.01	14.23	--
MW-16	11/17/2016	21.24	--	--	--	--	--	--
MW-16	2/17/2017	21.24	--	--	--	4.11	17.13	--
MW-16	5/25/2017	21.24	--	--	--	6.89	14.35	--
MW-16	9/26/2017	21.24	--	--	--	9.41	11.83	--
MW-16	9/27/2017	21.24	--	--	--	--	--	--
MW-16	12/13/2017	21.24	--	--	--	6.26	14.98	--
MW-16	2/26/2018	21.24	--	--	--	7.21	14.03	--
MW-16	6/11/2018	21.24	--	--	--	8.88	12.36	--
MW-16	6/26/2018	21.24	--	--	--	9.48	11.76	--
MW-16	8/28/2018	21.24	--	--	--	10.67	10.57	--
MW-16	12/17/2018	21.24	--	--	--	6.75	14.49	--
MW-16	3/14/2019	21.24	--	--	--	7.27	13.97	--
MW-16	6/12/2019	21.24	--	--	--	8.87	12.37	--
MW-16	9/23/2019	21.24	--	--	--	8.15	13.09	--
MW-16	12/4/2019	21.24	--	--	--	7.59	13.65	--
MW-16	2/25/2020	21.24	--	--	--	5.95	15.29	--
MW-16	6/12/2020	21.24	--	--	--	7.83	13.41	--
MW-16	9/17/2020	21.24	--	--	--	9.34	11.90	--
MW-16	12/2/2020	21.24	--	--	--	7.31	13.93	--
MW-16	3/16/2021	21.24	--	--	--	6.52	14.72	--
MW-16	5/24/2021	21.24	--	--	--	8.58	12.66	--
MW-16	9/15/2021	21.24	--	--	--	9.67	11.57	--
MW-16	12/20/2021	21.24	--	--	--	6.42	14.82	--
MW-16	3/1/2022	21.24	--	--	--	4.93	16.31	--
MW-16	6/9/2022	21.24	--	--	--	7.62	13.62	--
MW-16	9/1/2022	21.24	--	--	--	9.00	12.24	--
MW-16	11/8/2022	21.24	--	--	--	7.64	13.60	--
MW-17	8/22/2012	13.34	--	--	--	2.77	10.57	--
MW-17	11/5/2012	13.34	--	--	--	0.18	13.16	--
MW-17	1/28/2013	13.34	--	--	--	1.31	12.03	--
MW-17	5/9/2013	13.34	--	--	--	1.88	11.46	--
MW-17	8/19/2013	13.34	--	--	--	3.59	9.75	--
MW-17	11/25/2013	13.34	--	--	--	1.49	11.85	--
MW-17	2/14/2014	13.34	--	--	--	0.80	12.54	--
MW-17	5/5/2014	13.34	--	--	--	0.00	13.34	--
MW-17	8/19/2014	13.34	--	--	--	2.41	10.93	--
MW-17	11/21/2014	13.34	--	--	--	1.43	11.91	--
MW-17	11/14/2016	13.34	--	--	--	0.75	12.59	--
MW-17	11/18/2016	13.34	--	--	--	--	--	--
MW-17	2/16/2017	13.34	--	--	--	3.00	10.34	--
MW-17	5/25/2017	13.34	--	--	--	1.27	12.07	--
MW-17	9/26/2017	13.34	--	--	--	2.94	10.40	--
MW-17	9/27/2017	13.34	--	--	--	--	--	--
MW-17	12/12/2017	13.34	--	--	--	1.11	12.23	--
MW-17	2/26/2018	13.34	--	--	--	1.08	12.26	--
MW-17	6/11/2018	13.34	--	--	--	2.21	11.13	--
MW-17	6/26/2018	13.34	--	--	--	2.69	10.65	--
MW-17	8/28/2018	13.34	--	--	--	3.31	10.03	--
MW-17	9/23/2019	13.34	--	--	--	1.55	11.79	--
DW-1	11/14/2011	20.69	--	--	--	8.91	11.78	--
DW-1	2/20/2012	20.69	--	--	--	7.76	12.93	--
DW-1	8/22/2012	20.69	--	--	--	9.79	10.90	--
DW-1	11/5/2012	20.69	--	--	--	8.12	12.57	--
DW-1	1/28/2013	20.69	--	--	--	8.06	12.63	--
DW-1	5/9/2013	20.69	--	--	--	8.46	12.23	--
DW-1	8/19/2013	20.69	--	--	--	10.66	10.03	--
DW-1	11/25/2013	20.69	--	--	--	8.19	12.50	--
DW-1	2/14/2014	20.69	--	--	--	7.86	12.83	--
DW-1	5/5/2014	20.69	--	--	--	7.13	13.56	--
DW-1	8/19/2014	20.69	--	--	--	9.35	11.34	--
DW-1	11/21/2014	20.69	--	--	--	7.84	12.85	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
DW-2	11/14/2011	21.36	--	--	--	9.79	11.57	--
DW-2	2/20/2012	21.36	--	--	--	8.40	12.96	--
DW-2	8/22/2012	21.36	--	--	--	10.45	10.91	--
DW-2	11/5/2012	21.36	--	--	--	8.96	12.40	--
DW-2	1/28/2013	21.36	--	--	--	8.87	12.49	--
DW-2	5/9/2013	21.36	--	--	--	9.36	12.00	--
DW-2	8/19/2013	21.36	--	--	--	10.36	11.00	--
DW-2	11/25/2013	21.36	--	--	--	9.96	11.40	--
DW-2	2/14/2014	21.36	--	--	--	8.41	12.95	--
DW-2	5/5/2014	21.36	--	--	--	8.00	13.36	--
DW-2	8/19/2014	21.36	--	--	--	10.12	11.24	--
DW-2	11/21/2014	21.36	--	--	--	9.21	12.15	--
DW-3	11/14/2011	21.75	--	--	--	10.26	11.49	--
DW-3	2/20/2012	21.75	--	--	--	8.95	12.80	--
DW-3	8/22/2012	21.75	--	--	--	11.01	10.74	--
DW-3	11/5/2012	21.75	--	--	--	9.38	12.37	--
DW-3	1/28/2013	21.75	--	--	--	9.39	12.36	--
DW-3	5/9/2013	21.75	--	--	--	9.87	11.88	--
DW-3	8/19/2013	21.75	--	--	--	11.88	9.87	--
DW-3	11/25/2013	21.75	--	--	--	9.49	12.26	--
DW-3	2/14/2014	21.75	--	--	--	9.00	12.75	--
DW-3	5/5/2014	21.75	--	--	--	8.31	13.44	--
DW-3	11/21/2014	21.75	--	--	--	9.29	12.46	--
DW-3	9/23/2019	21.75	--	--	--	7.60	14.15	--
DW-4	8/22/2012	16.61	--	--	--	5.91	10.70	--
DW-4	11/5/2012	16.61	--	--	--	4.08	12.53	--
DW-4	1/28/2013	16.61	--	--	--	4.69	11.92	--
DW-4	5/9/2013	16.61	--	--	--	4.69	11.92	--
DW-4	8/19/2013	16.61	--	--	--	6.39	10.22	--
DW-4	11/25/2013	16.61	--	--	--	4.41	12.20	--
DW-4	2/14/2014	16.61	--	--	--	3.66	12.95	--
DW-4	5/5/2014	16.61	--	--	--	2.94	13.67	--
DW-4	8/19/2014	16.61	--	--	--	5.44	11.17	--
DW-4	11/21/2014	16.61	--	--	--	4.35	12.26	--
BR-1	11/5/2012	19.55	--	--	--	8.18	11.37	--
BR-1	1/28/2013	19.55	--	--	--	9.60	9.95	--
BR-1	5/9/2013	19.55	--	--	--	10.80	8.75	--
BR-1	8/19/2013	19.55	--	--	--	10.96	8.59	--
BR-1	11/25/2013	19.55	--	--	--	10.03	9.52	--
BR-1	2/14/2014	19.55	--	--	--	7.42	12.13	--
BR-1	5/5/2014	19.55	--	--	--	5.88	13.67	--
BR-1	8/19/2014	19.55	--	--	--	10.58	8.97	--
BR-1	11/21/2014	19.55	--	--	--	9.69	9.86	--
BR-2	11/5/2012	18.08	--	--	--	6.73	11.35	--
BR-2	1/28/2013	18.08	--	--	--	8.02	10.06	--
BR-2	5/9/2013	18.08	--	--	--	9.33	8.75	--
BR-2	8/19/2013	18.08	--	--	--	9.42	8.66	--
BR-2	11/25/2013	18.08	--	--	--	8.55	9.53	--
BR-2	2/14/2014	18.08	--	--	--	6.04	12.04	--
BR-2	5/5/2014	18.08	--	--	--	4.44	13.64	--
BR-2	8/19/2014	18.08	--	--	--	9.05	9.03	--
BR-2	11/21/2014	18.08	--	--	--	7.61	10.47	--
WS-1	1/28/2013	12.24			DRY			
WS-1	5/9/2013	12.24			DRY			
WS-1	8/19/2013	12.24			DRY			
WS-1	11/25/2013	12.24			DRY			
WS-1	2/14/2014	12.24	--	--	--	0.73	12.97	--
WS-1	5/5/2014	12.24	--	--	--	2.30	14.54	--
WS-1	8/19/2014	12.24			DRY			
WS-1	11/21/2014	12.24			DRY			

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
WS-2		12.03						
WS-2	1/28/2013	12.03			DRY			
WS-2	5/9/2013	12.03			DRY			
WS-2	8/19/2013	12.03			DRY			
WS-2	11/25/2013	12.03	--	--	--	0.075	12.11	--
WS-2	2/14/2014	12.03	--	--	--	1.275	13.31	--
WS-2	5/5/2014	12.03	--	--	--	2.55	14.58	--
WS-2	8/19/2014	12.03			DRY			
WS-2	11/21/2014	12.03			DRY			
WS-3		14.11						
WS-3	1/28/2013	14.11	--	--	--	2.13	16.24	--
WS-3	5/9/2013	14.11	--	--	--	1.05	15.16	--
WS-3	8/19/2013	14.11			DRY			
WS-3	11/25/2013	14.11	--	--	--	1.05	15.16	--
WS-3	2/14/2014	14.11	--	--	--	1.53	15.64	--
WS-3	5/5/2014	14.11	--	--	--	2.20	16.31	--
WS-3	8/19/2014	14.11			DRY			
WS-3	11/21/2014	14.11	--	--	--	1.15	12.96	--
WS-4		14.92						
WS-4	5/9/2013	14.92	--	--	--	0.25	15.17	--
WS-4	8/19/2013	14.92			DRY			
WS-4	2/14/2014	14.92	--	--	--	0.68	15.60	--
WS-4	5/5/2014	14.92	--	--	--	1.38	16.30	--
WS-4	8/19/2014	14.92			DRY			
WS-4	11/21/2014	14.92	--	--	--	0.39	14.53	--
TW-1	5/9/2013	21.4	--	--	--	9.33	12.07	--
TW-1	8/19/2013	21.4	--	--	--	11.07	10.33	--
TW-1	11/25/2013	21.4	--	--	--	8.83	12.57	--
TW-1	2/14/2014	21.4	--	--	--	8.23	13.17	--
TW-1	5/5/2014	21.4	--	--	--	7.52	13.88	--
TW-1	8/19/2014	21.4	--	--	--	9.91	11.49	--
TW-2	5/9/2013	21.19	7.2		0.33	7.53	13.91	--
TW-2	8/19/2013	21.19	8.03		0.39	8.42	13.06	--
TW-2	11/25/2013	21.19	8.1		0.27	8.37	13.02	--
TW-2	2/14/2014	21.19	--	--	--	8.12	13.07	--
TW-2	5/5/2014	21.19	6.04	15.15	0.87	6.91	14.93	--
TW-2	8/19/2014	21.19	7.93	13.26	0.33	8.26	13.18	--
TW-3	5/9/2013	21.2	--	--	--	9.35	11.85	--
TW-3	8/19/2013	21.2	--	--	--	11.09	10.11	--
TW-3	11/25/2013	21.2	--	--	--	8.88	12.32	--
TW-3	2/14/2014	21.2	--	--	--	7.31	13.89	--
TW-3	5/5/2014	21.2	--	--	--	7.52	13.68	--
TW-3	8/19/2014	21.2	--	--	--	9.89	11.31	--
TW-4	5/9/2013	21.27	--	--	--	8.49	12.78	--
TW-4	8/19/2013	21.27	--	--	--	9.16	12.11	--
TW-4	11/25/2013	21.27	--	--	--	8.34	12.93	--
TW-4	2/14/2014	21.27	--	--	--	7.19	14.08	--
TW-4	5/5/2014	21.27	--	--	--	5.42	15.85	--
TW-4	8/19/2014	21.27	--	--	--	8.65	12.62	--
TW-5	5/9/2013	21.35	--	--	--	9.34	12.01	--
TW-5	8/19/2013	21.35	--	--	--	11.29	10.06	--
TW-5	11/25/2013	21.35	--	--	--	9.01	12.34	--
TW-5	2/14/2014	21.35	--	--	--	8.45	12.90	--
TW-5	5/5/2014	21.35	--	--	--	7.69	13.66	--
TW-5	8/19/2014	21.35	--	--	--	10.05	11.30	--
TW-6	5/9/2013	21.35	8.32		0.08	8.40	13.01	--

Table 5

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
TW-6	8/19/2013	21.35	--	--	--	8.98	12.37	--
TW-6	11/25/2013	21.35	8.29	--	0.27	8.56	12.99	--
TW-6	2/14/2014	21.35	7.9	--	0.64	8.54	13.29	--
TW-6	5/5/2014	21.35	7.39	13.96	1.09	8.48	13.69	--
TW-6	8/19/2014	21.35	--	--	--	8.58	12.77	--
TW-7	5/9/2013	21.31	--	--	--	9.39	11.92	--
TW-7	8/19/2013	21.31	--	--	--	11.23	10.08	--
TW-7	11/25/2013	21.31	--	--	--	8.91	12.40	--
TW-7	2/14/2014	21.31	--	--	--	8.41	12.90	--
TW-7	5/5/2014	21.31	--	--	--	7.91	13.40	--
TW-7	8/19/2014	21.31	--	--	--	10.00	11.31	--
TW-8	5/9/2013	21.36	--	--	--	8.22	13.14	--
TW-8	8/19/2013	21.36	--	--	--	8.66	12.70	--
TW-8	11/25/2013	21.36	--	--	--	8.68	12.68	--
TW-8	2/14/2014	21.36	--	--	--	8.03	13.33	--
TW-8	5/5/2014	21.36	--	--	--	6.69	14.67	--
TW-8	8/19/2014	21.36	--	--	--	8.29	13.07	--
AS-1	5/9/2013	21.24	--	--	--	9.34	11.90	--
AS-1	8/19/2013	21.24	--	--	--	11.28	9.96	--
AS-1	11/25/2013	21.24	--	--	--	8.98	12.26	--
AS-1	2/14/2014	21.24	--	--	--	8.46	12.78	--
AS-1	5/5/2014	21.24	--	--	--	7.63	13.61	--
AS-1	8/19/2014	21.24	--	--	--	10.01	11.23	--
EX-1	5/9/2013	21.54	8.57	--	1.46	10.03	12.61	--
EX-1	8/19/2013	21.54	10.41	--	0.71	11.12	10.95	--
EX-1	11/25/2013	21.54	8.39	--	1.57	9.96	12.76	--
EX-1	2/14/2014	21.54	7.76	--	2.22	9.98	13.23	--
EX-1	5/5/2014	21.54	7.3	14.24	2.78	10.08	13.55	--
EX-1	8/19/2014	21.54	9.86	11.68	0.41	10.27	11.58	--
EX-1	7/11/2016	--	9.05	--	0.55	9.60	--	--
EX-1	7/11/2017	--	7.8	--	1.91	9.71	--	--
EX-1	12/11/2017	21.54	4.92	16.62	4.72	9.64	15.68	--
EX-1	2/26/2018	21.54	--	--	--	--	--	--
EX-1	6/11/2018	21.54	8.75	12.79	0.63	9.38	12.66	--
EX-1	12/17/2018	21.54	7.38	14.16	1.94	9.32	13.77	--
EX-1	3/11/2019	21.54	7.38	14.16	1.89	9.27	13.78	--
EX-1	6/12/2019	21.54	7.05	14.49	2.21	9.26	14.05	--
EX-1	9/23/2019	21.54	8.30	13.24	0.95	9.25	13.05	--
EX-1	12/4/2019	21.54	7.80	13.74	1.31	9.11	13.48	--
EX-1	2/24/2020	21.54	7.20	14.34	1.27	8.47	14.09	--
EX-1	6/12/2020	21.46	7.92	13.54	0.2	8.12	13.50	--
EX-1	12/2/2020	21.54	--	--	--	7.54	14.00	--
EX-1	5/24/2021	21.54	--	--	--	10.91	10.63	--
EX-1	9/14/2021	21.54	--	--	--	12.81	8.73	--
EX-1	12/20/2021	21.54	--	--	--	7.67	13.87	--
EX-1	3/1/2022	21.54	--	--	--	7.00	14.54	--
P-1	5/9/2013	21.47	8.76	--	0.07	8.83	12.69	--
P-1	8/19/2013	21.47	10.38	--	0.41	10.79	10.99	--
P-1	11/25/2013	21.47	8.57	--	0.21	8.78	12.85	--
P-1	2/14/2014	21.47	7.89	--	1.36	9.25	13.24	--
P-1	5/5/2014	21.47	7.3	14.17	2.46	9.76	13.56	--
P-1	8/19/2014	21.47	9.79	11.68	0.42	10.21	11.58	--
P-1	11/14/2016	21.47	--	--	--	9.36	12.11	--
P-1	2/16/2017	21.47	6.19	15.28	3.31	9.50	14.62	--
P-1	5/24/2017	21.47	8.33	13.14	1.08	9.41	12.92	--
P-1	9/26/2017	21.47	10.15	11.32	0.87	11.02	11.15	--
P-1	12/11/2017	21.47	7.65	13.82	1.49	9.14	13.52	--
P-1	2/26/2018	21.47	8.8	12.67	0.62	9.42	12.55	--
P-1	6/11/2018	21.47	9.20	12.27	0.48	9.68	12.17	--
P-1	8/27/2018	21.47	--	--	--	11.09	10.38	--

**Groundwater Elevation Data
Phillips 66 Company
Renton Terminal
Renton, Washington**

Well	Date	Top of Casing Elevation (feet)	Depth to Free Product (feet BTOC)	Elevation of Free Product (feet)	Product Thickness In Well (feet)	Depth to Groundwater (feet BTOC)	Groundwater Elevation (feet)	Potentiometric Elevation
P-1	12/17/2018	21.47	7.66	13.81	1.98	9.64	13.41	--
P-2	5/9/2013	21.6	8.65	--	1.32	9.97	12.62	--
P-2	8/19/2013	21.6	10.22	--	1.99	12.21	10.88	--
P-2	11/25/2013	21.6	8.46	--	1.4	9.86	12.79	--
P-2	2/14/2014	21.6	7.97	--	1.48	9.45	13.26	--
P-2	5/5/2014	21.6	7.55	14.05	1.87	9.42	13.58	--
P-2	8/19/2014	21.6	9.66	11.94	1.65	11.31	11.53	--
P-2	11/14/2016	21.60	7.71	13.89	1.89	9.60	13.51	--
P-2	2/16/2017	21.60	6.78	14.82	2.27	9.05	14.37	--
P-2	5/24/2017	21.60	7.73	13.87	1.75	9.48	13.52	--
P-2	9/26/2017	21.60	10.32	11.28	1.25	11.57	11.03	--
P-2	12/11/2017	21.60	8.5	13.1	0.61	9.11	12.98	--
P-2	2/26/2018	21.60	9.15	12.45	0.68	9.83	12.31	--
P-2	6/11/2018	21.60	9.60	12	0.97	10.57	11.81	--
P-2	8/27/2018	21.60	10.61	10.99	1.76	12.37	10.64	--
P-2	12/17/2018	21.60	8.35	13.25	1.01	9.36	13.05	--

Notes:




All measurement are recorded in feet.

-- = Not Applicable, no data

NM = Not Measured

Groundwater elevations adjusted for the presence of separate phase hydrocarbons using a factor of 0.73

Figures




PHILLIPS 66 RENTON TERMINAL
2423 LIND AVENUE SOUTHWEST
RENTON, WASHINGTON

Project No. 12572873
Date December 2022

VICINITY MAP

FIGURE 1




PHILLIPS 66 RENTON TERMINAL
2423 LIND AVENUE SOUTHWEST
RENTON, WASHINGTON

SITE PLAN WITH MONITORING
LOCATIONS

Project No. 12572873
Date January 2023

FIGURE 2A



LEGEND

B-1

●

MONITORING WELL LOCATION

D-4

■

ABANDONDED OR DESTROYED MONITORING WELL LOCATION

DPE-10

●

DPE-28

●

LAI-1

●

DPE-1

●

MW-1

●

DPE-26

●

UDPE

—

ADPE

—

NOTE: THIS FIGURE INDICATES THE OPERATIONAL STATUS AS OF MARCH 10, 2021.




**FIGURE
3**

Phillips 66 Renton Terminal
2423 Lind Avenue Southwest
Renton, Washington



TPHg MASS REMOVAL VS. TIME




FIGURE
4

Phillips 66 Renton Terminal
2423 Lind Avenue Southwest
Renton, Washington



BENZENE MASS REMOVAL VS. TIME





**FIGURE
5**

Phillips 66 Renton Terminal
2423 Lind Avenue Southwest
Renton, Washington



LNAPL MASS REMOVAL VS. TIME



Appendices

Appendix A

O&M Laboratory Analytical Reports

ANALYTICAL REPORT

Eurofins Calscience
2841 Dow Avenue, Suite 100
Tustin, CA 92780
Tel: (714)895-5494

Laboratory Job ID: 570-112002-1

Client Project/Site: P66 Renton Terminal AOC 5228 / 12572873

For:

GHD Services Inc.
9725 3rd Avenue NE, Suite 204
Seattle, Washington 98115

Attn: Fabio Minervini

Vik Patel

Authorized for release by:

10/13/2022 2:09:56 PM

Vikas Patel, Project Manager I
(714)895-5494

Vikas.Patel@et.eurofinsus.com

LINKS

Review your project
results through



Have a Question?



Visit us at:

www.eurofinsus.com/Env

The test results in this report meet all 2003 NELAC, 2009 TNI, and 2016 TNI requirements for accredited parameters, exceptions are noted in this report. This report may not be reproduced except in full, and with written approval from the laboratory. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.

Results relate only to the items tested and the sample(s) as received by the laboratory.

Table of Contents

Cover Page	1
Table of Contents	2
Definitions/Glossary	3
Case Narrative	4
Detection Summary	5
Client Sample Results	6
Surrogate Summary	8
QC Sample Results	9
QC Association Summary	11
Lab Chronicle	12
Certification Summary	13
Method Summary	14
Sample Summary	15
Chain of Custody	16
Receipt Checklists	18



Definitions/Glossary

Client: GHD Services Inc.

Job ID: 570-112002-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
□	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

Case Narrative

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-112002-1

Job ID: 570-112002-1

Laboratory: Eurofins Calscience

Narrative

Job Narrative 570-112002-1

Comments

No additional comments.

Receipt

The samples were received on 10/4/2022 9:45 AM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperature of the cooler at receipt was 22.0° C.

Air Toxics

Method TO-15: The following sample was diluted due to the nature of the sample matrix: A-100322-LP-INF (570-112002-1). Elevated reporting limits (RLs) are provided.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

Detection Summary

Client: GHD Services Inc.

Job ID: 570-112002-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Client Sample ID: A-100322-LP-INF

Lab Sample ID: 570-112002-1

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Benzene	140		5.0	ppb v/v	10		TO-15	Total/NA
Ethylbenzene	79		5.0	ppb v/v	10		TO-15	Total/NA
o-Xylene	33		5.0	ppb v/v	10		TO-15	Total/NA
m,p-Xylene	88		20	ppb v/v	10		TO-15	Total/NA
Toluene	21		5.0	ppb v/v	10		TO-15	Total/NA
Xylenes, Total	120		25	ppb v/v	10		TO-15	Total/NA
Gasoline Range Organics (C6-C12)	40		1.0	ppm v/v	1		TO3	Total/NA

Client Sample ID: A-100322-LP-EFF

Lab Sample ID: 570-112002-2

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Ethylbenzene	0.64		0.50	ppb v/v	1		TO-15	Total/NA
Toluene	0.93		0.50	ppb v/v	1		TO-15	Total/NA

This Detection Summary does not include radiochemical test results.

Eurofins Calscience

Client Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-112002-1

Method: EPA TO-15 - Volatile Organic Compounds in Ambient Air

Client Sample ID: A-100322-LP-INF

Date Collected: 10/03/22 12:15

Date Received: 10/04/22 09:45

Sample Container: Summa Canister 1L

Lab Sample ID: 570-112002-1

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	140		5.0	ppb v/v			10/12/22 09:32	10
Ethylbenzene	79		5.0	ppb v/v			10/12/22 09:32	10
o-Xylene	33		5.0	ppb v/v			10/12/22 09:32	10
m,p-Xylene	88		20	ppb v/v			10/12/22 09:32	10
Toluene	21		5.0	ppb v/v			10/12/22 09:32	10
Xylenes, Total	120		25	ppb v/v			10/12/22 09:32	10

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	91		66 - 132		10/12/22 09:32	10
4-Bromofluorobenzene (Surr)	107		70 - 130		10/12/22 09:32	10
Toluene-d8 (Surr)	90		70 - 130		10/12/22 09:32	10

Client Sample ID: A-100322-LP-EFF

Date Collected: 10/03/22 12:30

Date Received: 10/04/22 09:45

Sample Container: Summa Canister 1L

Lab Sample ID: 570-112002-2

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ppb v/v			10/12/22 08:51	1
Ethylbenzene	0.64		0.50	ppb v/v			10/12/22 08:51	1
o-Xylene	ND		0.50	ppb v/v			10/12/22 08:51	1
m,p-Xylene	ND		2.0	ppb v/v			10/12/22 08:51	1
Toluene	0.93		0.50	ppb v/v			10/12/22 08:51	1
Xylenes, Total	ND		2.5	ppb v/v			10/12/22 08:51	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	80		66 - 132		10/12/22 08:51	1
4-Bromofluorobenzene (Surr)	100		70 - 130		10/12/22 08:51	1
Toluene-d8 (Surr)	105		70 - 130		10/12/22 08:51	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-112002-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: EPA TO3 - Volatile Organic Compounds in Ambient Air, Cryogenic Pre-Conc Techniques (GC)

Client Sample ID: A-100322-LP-INF

Date Collected: 10/03/22 12:15

Date Received: 10/04/22 09:45

Sample Container: Summa Canister 1L

Lab Sample ID: 570-112002-1

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Gasoline Range Organics (C6-C12)	40		1.0	ppm v/v			10/10/22 17:09	1

Client Sample ID: A-100322-LP-EFF

Date Collected: 10/03/22 12:30

Date Received: 10/04/22 09:45

Sample Container: Summa Canister 1L

Lab Sample ID: 570-112002-2

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Gasoline Range Organics (C6-C12)	ND		1.0	ppm v/v			10/10/22 15:26	1

Surrogate Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-112002-1

Method: TO-15 - Volatile Organic Compounds in Ambient Air

Matrix: Air

Prep Type: Total/NA

Percent Surrogate Recovery (Acceptance Limits)

Lab Sample ID	Client Sample ID	DCA	BFB	TOL
		(66-132)	(70-130)	(70-130)
570-112002-1	A-100322-LP-INF	91	107	90
570-112002-2	A-100322-LP-EFF	80	100	105
LCS 570-271574/3	Lab Control Sample	82	97	98
LCSD 570-271574/4	Lab Control Sample Dup	83	97	99
MB 570-271574/6	Method Blank	87	96	94

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

TOL = Toluene-d8 (Surr)

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-112002-1

Method: TO-15 - Volatile Organic Compounds in Ambient Air

Lab Sample ID: MB 570-271574/6

Matrix: Air

Analysis Batch: 271574

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ppb v/v			10/11/22 20:34	1
Ethylbenzene	ND		0.50	ppb v/v			10/11/22 20:34	1
o-Xylene	ND		0.50	ppb v/v			10/11/22 20:34	1
m,p-Xylene	ND		2.0	ppb v/v			10/11/22 20:34	1
Toluene	ND		0.50	ppb v/v			10/11/22 20:34	1
Xylenes, Total	ND		2.5	ppb v/v			10/11/22 20:34	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	87		66 - 132		10/11/22 20:34	1
4-Bromofluorobenzene (Surr)	96		70 - 130		10/11/22 20:34	1
Toluene-d8 (Surr)	94		70 - 130		10/11/22 20:34	1

Lab Sample ID: LCS 570-271574/3

Matrix: Air

Analysis Batch: 271574

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	25.0	23.35		ppb v/v		93	68 - 134
Ethylbenzene	25.0	23.79		ppb v/v		95	70 - 130
o-Xylene	25.0	24.29		ppb v/v		97	68 - 130
m,p-Xylene	50.0	46.84		ppb v/v		94	70 - 130
Toluene	25.0	23.77		ppb v/v		95	70 - 130

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	82		66 - 132
4-Bromofluorobenzene (Surr)	97		70 - 130
Toluene-d8 (Surr)	98		70 - 130

Lab Sample ID: LCSD 570-271574/4

Matrix: Air

Analysis Batch: 271574

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	25.0	23.26		ppb v/v		93	68 - 134	0	25
Ethylbenzene	25.0	23.75		ppb v/v		95	70 - 130	0	25
o-Xylene	25.0	23.74		ppb v/v		95	68 - 130	2	25
m,p-Xylene	50.0	46.54		ppb v/v		93	70 - 130	1	25
Toluene	25.0	23.15		ppb v/v		93	70 - 130	3	25

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	83		66 - 132
4-Bromofluorobenzene (Surr)	97		70 - 130
Toluene-d8 (Surr)	99		70 - 130

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-112002-1

Method: TO3 - Volatile Organic Compounds in Ambient Air, Cryogenic Pre-Conc Techniques (GC)

Lab Sample ID: MB 570-271186/5

Matrix: Air

Analysis Batch: 271186

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Gasoline Range Organics (C6-C12)	ND		1.0	ppm v/v			10/10/22 14:15	1

Lab Sample ID: LCS 570-271186/4

Matrix: Air

Analysis Batch: 271186

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Gasoline Range Organics (C6-C12)	100	103.0		ppm v/v		103	80 - 120

Lab Sample ID: 570-112002-1 DU

Matrix: Air

Analysis Batch: 271186

Client Sample ID: A-100322-LP-INF

Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	DU Result	DU Qualifier	Unit	D	RPD	RPD Limit
Gasoline Range Organics (C6-C12)	40		38.09		ppm v/v		5	20

QC Association Summary

Client: GHD Services Inc.

Job ID: 570-112002-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Air - GC/MS VOA

Analysis Batch: 271574

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-112002-1	A-100322-LP-INF	Total/NA	Air	TO-15	
570-112002-2	A-100322-LP-EFF	Total/NA	Air	TO-15	
MB 570-271574/6	Method Blank	Total/NA	Air	TO-15	
LCS 570-271574/3	Lab Control Sample	Total/NA	Air	TO-15	
LCSD 570-271574/4	Lab Control Sample Dup	Total/NA	Air	TO-15	

Air - GC VOA

Analysis Batch: 271186

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-112002-1	A-100322-LP-INF	Total/NA	Air	TO3	
570-112002-2	A-100322-LP-EFF	Total/NA	Air	TO3	
MB 570-271186/5	Method Blank	Total/NA	Air	TO3	
LCS 570-271186/4	Lab Control Sample	Total/NA	Air	TO3	
570-112002-1 DU	A-100322-LP-INF	Total/NA	Air	TO3	

Lab Chronicle

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-112002-1

Client Sample ID: A-100322-LP-INF

Lab Sample ID: 570-112002-1

Date Collected: 10/03/22 12:15

Matrix: Air

Date Received: 10/04/22 09:45

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	TO-15		10	250 mL	250 mL	271574	10/12/22 09:32	USQD	EET CAL 4
		Instrument ID: GCMSZZ								
Total/NA	Analysis	TO3		1	10 mL	10 mL	271186	10/10/22 17:09	I9H5	EET CAL 4
		Instrument ID: GC38								

Client Sample ID: A-100322-LP-EFF

Lab Sample ID: 570-112002-2

Date Collected: 10/03/22 12:30

Matrix: Air

Date Received: 10/04/22 09:45

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	TO-15		1	250 mL	250 mL	271574	10/12/22 08:51	USQD	EET CAL 4
		Instrument ID: GCMSZZ								
Total/NA	Analysis	TO3		1	10 mL	10 mL	271186	10/10/22 15:26	I9H5	EET CAL 4
		Instrument ID: GC38								

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Accreditation/Certification Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-112002-1

Laboratory: Eurofins Calscience

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Oregon	NELAP	4175	02-02-23
Washington	State	C916-18	10-12-22

The following analytes are included in this report, but the laboratory is not certified by the governing authority. This list may include analytes for which the agency does not offer certification.

Analysis Method	Prep Method	Matrix	Analyte
TO-15		Air	m,p-Xylene
TO-15		Air	o-Xylene

Method Summary

Client: GHD Services Inc.

Job ID: 570-112002-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method	Method Description	Protocol	Laboratory
TO-15	Volatile Organic Compounds in Ambient Air	EPA	EET CAL 4
TO3	Volatile Organic Compounds in Ambient Air, Cryogenic Pre-Conc Techniques (GC)	EPA	EET CAL 4

Protocol References:

EPA = US Environmental Protection Agency

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Sample Summary

Client: GHD Services Inc.

Job ID: 570-112002-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Lab Sample ID	Client Sample ID	Matrix	Collected	Received	Asset ID
570-112002-1	A-100322-LP-INF	Air	10/03/22 12:15	10/04/22 09:45	Air Canister (1-Liter) #LC517
570-112002-2	A-100322-LP-EFF	Air	10/03/22 12:30	10/04/22 09:45	Air Canister (1-Liter) #LC788

Part # 1562925-129561203 EXP 09/23

SHIP DATE: 03OCT22
ACTWT: 5.95 LB
CAD: 699055/SSF02322
DIMS: 11x11x11 IN
BILL THIRD PARTY

ORIGIN ID: OTSA (503) 956-5391
CALSCIENCE ENVIRONMENTAL LAB
2841 DOW AVE STE 100
TUSTIN, CA 92780
UNITED STATES US

TO


CALSCIENCE ENVIRONMENTAL LAB
2841 DOW AVE STE 100

TUSTIN CA 92780

(503) 966-5391 REF:
TNU:
PO:

DEPT:

FedEx
Express





TUE - 04 OCT 10:30A
PRIORITY OVERNIGHT

2 of 2
MPS# 2787 0711 1382
Mstr# 2787 0711 1371

0201

92 DTHA

92780
CA-US SNA



570-112002 Waybill

Login Sample Receipt Checklist

Client: GHD Services Inc.

Job Number: 570-112002-1

Login Number: 112002

List Source: Eurofins Calscience

List Number: 1

Creator: Cortez Diaz, Antonio

Question	Answer	Comment
Radioactivity wasn't checked or is $\leq$ background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	False	Thermal preservation not required.
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

ANALYTICAL REPORT

Eurofins Calscience
2841 Dow Avenue, Suite 100
Tustin, CA 92780
Tel: (714)895-5494

Laboratory Job ID: 570-111978-1

Client Project/Site: P66 Renton Terminal AOC 5228 / 12572873

For:

GHD Services Inc.
9725 3rd Avenue NE, Suite 204
Seattle, Washington 98115

Attn: Fabio Minervini

Vik Patel

Authorized for release by:

10/13/2022 2:07:44 PM

Vikas Patel, Project Manager I
(714)895-5494

Vikas.Patel@et.eurofinsus.com

LINKS

Review your project
results through



Have a Question?



Visit us at:

www.eurofinsus.com/Env

The test results in this report meet all 2003 NELAC, 2009 TNI, and 2016 TNI requirements for accredited parameters, exceptions are noted in this report. This report may not be reproduced except in full, and with written approval from the laboratory. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.

Results relate only to the items tested and the sample(s) as received by the laboratory.

Table of Contents

Cover Page	1
Table of Contents	2
Definitions/Glossary	3
Case Narrative	4
Detection Summary	5
Client Sample Results	6
Surrogate Summary	9
QC Sample Results	10
QC Association Summary	14
Lab Chronicle	15
Certification Summary	16
Method Summary	17
Sample Summary	18
Chain of Custody	19
Receipt Checklists	20



Definitions/Glossary

Client: GHD Services Inc.

Job ID: 570-111978-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
□	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

Case Narrative

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111978-1

Job ID: 570-111978-1

Laboratory: Eurofins Calscience

Narrative

Job Narrative 570-111978-1

Comments

No additional comments.

Receipt

The samples were received on 10/4/2022 9:45 AM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperature of the cooler at receipt was 2.2° C.

GC/MS VOA

Method 8260C: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with analytical batch 570-271449. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

GC VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

GC Semi VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Organic Prep

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

VOA Prep

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Detection Summary

Client: GHD Services Inc.

Job ID: 570-111978-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Client Sample ID: GW-100322-LP-INF 1

Lab Sample ID: 570-111978-1

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Benzene	31		1.0	ug/L	2		8260C	Total/NA
Toluene	13		2.0	ug/L	2		8260C	Total/NA
o-Xylene	94		2.0	ug/L	2		8260C	Total/NA
m,p-Xylene	320		4.0	ug/L	2		8260C	Total/NA
Ethylbenzene	15		2.0	ug/L	2		8260C	Total/NA
Xylenes, Total	410		4.0	ug/L	2		8260C	Total/NA
TPH as Gasoline (C4-C13)	3800		100	ug/L	1		NWTPH-Gx	Total/NA
TPH as Diesel Range	2.8		0.094	mg/L	1		NWTPH-Dx	Silica Gel Cleanup
TPH as Motor Oil Range	0.14		0.094	mg/L	1		NWTPH-Dx	Silica Gel Cleanup

Client Sample ID: GW-100322-LP-MID 1

Lab Sample ID: 570-111978-2

No Detections.

Client Sample ID: GW-100322-LP-MID 2

Lab Sample ID: 570-111978-3

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Benzene	4.9		0.50	ug/L	1		8260C	Total/NA

This Detection Summary does not include radiochemical test results.

Eurofins Calscience

Client Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111978-1

Method: SW846 8260C - Volatile Organic Compounds by GC/MS

Client Sample ID: GW-100322-LP-INF 1

Date Collected: 10/03/22 12:00

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111978-1

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	31		1.0	ug/L			10/11/22 22:25	2
Toluene	13		2.0	ug/L			10/11/22 22:25	2
o-Xylene	94		2.0	ug/L			10/11/22 22:25	2
m,p-Xylene	320		4.0	ug/L			10/11/22 22:25	2
Ethylbenzene	15		2.0	ug/L			10/11/22 22:25	2
Xylenes, Total	410		4.0	ug/L			10/11/22 22:25	2

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	108		70 - 123		10/11/22 22:25	2
4-Bromofluorobenzene (Surr)	101		80 - 120		10/11/22 22:25	2
Dibromofluoromethane (Surr)	103		78 - 120		10/11/22 22:25	2
Toluene-d8 (Surr)	98		80 - 120		10/11/22 22:25	2

Client Sample ID: GW-100322-LP-MID 1

Date Collected: 10/03/22 11:45

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111978-2

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			10/05/22 04:58	1
Toluene	ND		1.0	ug/L			10/05/22 04:58	1
o-Xylene	ND		1.0	ug/L			10/05/22 04:58	1
m,p-Xylene	ND		2.0	ug/L			10/05/22 04:58	1
Ethylbenzene	ND		1.0	ug/L			10/05/22 04:58	1
Xylenes, Total	ND		2.0	ug/L			10/05/22 04:58	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	106		70 - 123		10/05/22 04:58	1
4-Bromofluorobenzene (Surr)	99		80 - 120		10/05/22 04:58	1
Dibromofluoromethane (Surr)	94		78 - 120		10/05/22 04:58	1
Toluene-d8 (Surr)	97		80 - 120		10/05/22 04:58	1

Client Sample ID: GW-100322-LP-MID 2

Date Collected: 10/03/22 11:30

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111978-3

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	4.9		0.50	ug/L			10/05/22 05:19	1
Toluene	ND		1.0	ug/L			10/05/22 05:19	1
o-Xylene	ND		1.0	ug/L			10/05/22 05:19	1
m,p-Xylene	ND		2.0	ug/L			10/05/22 05:19	1
Ethylbenzene	ND		1.0	ug/L			10/05/22 05:19	1
Xylenes, Total	ND		2.0	ug/L			10/05/22 05:19	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	107		70 - 123		10/05/22 05:19	1
4-Bromofluorobenzene (Surr)	96		80 - 120		10/05/22 05:19	1
Dibromofluoromethane (Surr)	94		78 - 120		10/05/22 05:19	1
Toluene-d8 (Surr)	98		80 - 120		10/05/22 05:19	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-111978-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Client Sample ID: GW-100322-LP-INF 1

Date Collected: 10/03/22 12:00

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111978-1

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	3800		100	ug/L			10/11/22 16:28	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	93		50 - 150				10/11/22 16:28	1

Client Sample ID: GW-100322-LP-MID 1

Date Collected: 10/03/22 11:45

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111978-2

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			10/11/22 17:44	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	72		50 - 150				10/11/22 17:44	1

Client Sample ID: GW-100322-LP-MID 2

Date Collected: 10/03/22 11:30

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111978-3

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			10/11/22 18:09	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	70		50 - 150				10/11/22 18:09	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-111978-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup - Silica Gel Cleanup

Client Sample ID: GW-100322-LP-INF 1

Date Collected: 10/03/22 12:00

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111978-1

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	2.8		0.094	mg/L		10/12/22 12:27	10/12/22 18:08	1
TPH as Motor Oil Range	0.14		0.094	mg/L		10/12/22 12:27	10/12/22 18:08	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	121		50 - 150			10/12/22 12:27	10/12/22 18:08	1

Client Sample ID: GW-100322-LP-MID 1

Date Collected: 10/03/22 11:45

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111978-2

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.095	mg/L		10/12/22 12:27	10/12/22 18:30	1
TPH as Motor Oil Range	ND		0.095	mg/L		10/12/22 12:27	10/12/22 18:30	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	136		50 - 150			10/12/22 12:27	10/12/22 18:30	1

Client Sample ID: GW-100322-LP-MID 2

Date Collected: 10/03/22 11:30

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111978-3

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.095	mg/L		10/12/22 12:27	10/12/22 18:51	1
TPH as Motor Oil Range	ND		0.095	mg/L		10/12/22 12:27	10/12/22 18:51	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	129		50 - 150			10/12/22 12:27	10/12/22 18:51	1

Surrogate Summary

Client: GHD Services Inc.

Job ID: 570-111978-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: 8260C - Volatile Organic Compounds by GC/MS

Matrix: Water

Prep Type: Total/NA

Percent Surrogate Recovery (Acceptance Limits)

Lab Sample ID	Client Sample ID	DCA (70-123)	BFB (80-120)	DBFM (78-120)	TOL (80-120)
570-111978-1	GW-100322-LP-INF 1	108	101	103	98
570-111978-2	GW-100322-LP-MID 1	106	99	94	97
570-111978-3	GW-100322-LP-MID 2	107	96	94	98
LCS 570-269793/4	Lab Control Sample	106	99	92	99
LCS 570-271449/4	Lab Control Sample	103	100	99	100
LCSD 570-269793/5	Lab Control Sample Dup	106	101	92	99
LCSD 570-271449/5	Lab Control Sample Dup	105	101	100	100
MB 570-269793/7	Method Blank	103	97	93	98
MB 570-271449/8	Method Blank	107	98	100	98

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

DBFM = Dibromofluoromethane (Surr)

TOL = Toluene-d8 (Surr)

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Matrix: Water

Prep Type: Total/NA

Percent Surrogate Recovery (Acceptance Limits)

Lab Sample ID	Client Sample ID	BFB1 (50-150)
570-111978-1	GW-100322-LP-INF 1	93
570-111978-2	GW-100322-LP-MID 1	72
570-111978-3	GW-100322-LP-MID 2	70
LCS 570-271557/3	Lab Control Sample	93
LCSD 570-271557/4	Lab Control Sample Dup	94
MB 570-271557/5	Method Blank	78

Surrogate Legend

BFB = 4-Bromofluorobenzene (Surr)

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Matrix: Water

Prep Type: Silica Gel Cleanup

Percent Surrogate Recovery (Acceptance Limits)

Lab Sample ID	Client Sample ID	OTCSN (50-150)
570-111978-1	GW-100322-LP-INF 1	121
570-111978-2	GW-100322-LP-MID 1	136
570-111978-3	GW-100322-LP-MID 2	129
LCS 570-271911/2-A	Lab Control Sample	109
LCSD 570-271911/3-A	Lab Control Sample Dup	109
MB 570-271911/1-A	Method Blank	103

Surrogate Legend

OTCSN = n-Octacosane (Surr)

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111978-1

Method: 8260C - Volatile Organic Compounds by GC/MS

Lab Sample ID: MB 570-269793/7

Matrix: Water

Analysis Batch: 269793

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			10/05/22 00:44	1
Toluene	ND		1.0	ug/L			10/05/22 00:44	1
o-Xylene	ND		1.0	ug/L			10/05/22 00:44	1
m,p-Xylene	ND		2.0	ug/L			10/05/22 00:44	1
Ethylbenzene	ND		1.0	ug/L			10/05/22 00:44	1
Xylenes, Total	ND		2.0	ug/L			10/05/22 00:44	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	103		70 - 123		10/05/22 00:44	1
4-Bromofluorobenzene (Surr)	97		80 - 120		10/05/22 00:44	1
Dibromofluoromethane (Surr)	93		78 - 120		10/05/22 00:44	1
Toluene-d8 (Surr)	98		80 - 120		10/05/22 00:44	1

Lab Sample ID: LCS 570-269793/4

Matrix: Water

Analysis Batch: 269793

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	20.0	19.90		ug/L		100	76 - 120
Toluene	20.0	21.24		ug/L		106	76 - 120
o-Xylene	20.0	21.38		ug/L		107	80 - 121
m,p-Xylene	40.0	42.66		ug/L		107	74 - 122
Ethylbenzene	20.0	21.37		ug/L		107	80 - 120

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	106		70 - 123
4-Bromofluorobenzene (Surr)	99		80 - 120
Dibromofluoromethane (Surr)	92		78 - 120
Toluene-d8 (Surr)	99		80 - 120

Lab Sample ID: LCSD 570-269793/5

Matrix: Water

Analysis Batch: 269793

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	20.0	20.32		ug/L		102	76 - 120	2	20
Toluene	20.0	21.58		ug/L		108	76 - 120	2	20
o-Xylene	20.0	21.95		ug/L		110	80 - 121	3	20
m,p-Xylene	40.0	43.90		ug/L		110	74 - 122	3	20
Ethylbenzene	20.0	21.85		ug/L		109	80 - 120	2	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	106		70 - 123
4-Bromofluorobenzene (Surr)	101		80 - 120
Dibromofluoromethane (Surr)	92		78 - 120
Toluene-d8 (Surr)	99		80 - 120

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111978-1

Method: 8260C - Volatile Organic Compounds by GC/MS (Continued)

Lab Sample ID: MB 570-271449/8

Matrix: Water

Analysis Batch: 271449

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			10/11/22 16:04	1
Toluene	ND		1.0	ug/L			10/11/22 16:04	1
o-Xylene	ND		1.0	ug/L			10/11/22 16:04	1
m,p-Xylene	ND		2.0	ug/L			10/11/22 16:04	1
Ethylbenzene	ND		1.0	ug/L			10/11/22 16:04	1
Xylenes, Total	ND		2.0	ug/L			10/11/22 16:04	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	107		70 - 123		10/11/22 16:04	1
4-Bromofluorobenzene (Surr)	98		80 - 120		10/11/22 16:04	1
Dibromofluoromethane (Surr)	100		78 - 120		10/11/22 16:04	1
Toluene-d8 (Surr)	98		80 - 120		10/11/22 16:04	1

Lab Sample ID: LCS 570-271449/4

Matrix: Water

Analysis Batch: 271449

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	20.0	20.89		ug/L		104	76 - 120
Toluene	20.0	20.96		ug/L		105	76 - 120
o-Xylene	20.0	21.30		ug/L		106	80 - 121
m,p-Xylene	40.0	42.75		ug/L		107	74 - 122
Ethylbenzene	20.0	21.35		ug/L		107	80 - 120

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	103		70 - 123
4-Bromofluorobenzene (Surr)	100		80 - 120
Dibromofluoromethane (Surr)	99		78 - 120
Toluene-d8 (Surr)	100		80 - 120

Lab Sample ID: LCSD 570-271449/5

Matrix: Water

Analysis Batch: 271449

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	20.0	19.89		ug/L		99	76 - 120	5	20
Toluene	20.0	20.18		ug/L		101	76 - 120	4	20
o-Xylene	20.0	20.49		ug/L		102	80 - 121	4	20
m,p-Xylene	40.0	40.70		ug/L		102	74 - 122	5	20
Ethylbenzene	20.0	20.04		ug/L		100	80 - 120	6	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	105		70 - 123
4-Bromofluorobenzene (Surr)	101		80 - 120
Dibromofluoromethane (Surr)	100		78 - 120
Toluene-d8 (Surr)	100		80 - 120

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111978-1

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Lab Sample ID: MB 570-271557/5

Matrix: Water

Analysis Batch: 271557

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			10/11/22 14:31	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	78		50 - 150				10/11/22 14:31	1

Lab Sample ID: LCS 570-271557/3

Matrix: Water

Analysis Batch: 271557

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
TPH as Gasoline (C4-C13)	1990	2137		ug/L		108	76 - 128
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
4-Bromofluorobenzene (Surr)	93		50 - 150				

Lab Sample ID: LCSD 570-271557/4

Matrix: Water

Analysis Batch: 271557

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
TPH as Gasoline (C4-C13)	1990	2128		ug/L		107	76 - 128	0	10
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
4-Bromofluorobenzene (Surr)	94		50 - 150						

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Lab Sample ID: MB 570-271911/1-A

Matrix: Water

Analysis Batch: 271971

Client Sample ID: Method Blank

Prep Type: Silica Gel Cleanup

Prep Batch: 271911

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.10	mg/L		10/12/22 12:27	10/12/22 15:09	1
TPH as Motor Oil Range	ND		0.10	mg/L		10/12/22 12:27	10/12/22 15:09	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	103		50 - 150			10/12/22 12:27	10/12/22 15:09	1

Lab Sample ID: LCS 570-271911/2-A

Matrix: Water

Analysis Batch: 271971

Client Sample ID: Lab Control Sample

Prep Type: Silica Gel Cleanup

Prep Batch: 271911

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
C10-C28	4.00	3.208		mg/L		80	68 - 120
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
n-Octacosane (Surr)	109		50 - 150				

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.

Job ID: 570-111978-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup (Continued)

Lab Sample ID: LCSD 570-271911/3-A

Matrix: Water

Analysis Batch: 271971

Client Sample ID: Lab Control Sample Dup

Prep Type: Silica Gel Cleanup

Prep Batch: 271911

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
C10-C28	4.00	3.406		mg/L		85	68 - 120	6	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
n-Octacosane (Surr)	109		50 - 150

QC Association Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111978-1

GC/MS VOA

Analysis Batch: 269793

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111978-2	GW-100322-LP-MID 1	Total/NA	Water	8260C	
570-111978-3	GW-100322-LP-MID 2	Total/NA	Water	8260C	
MB 570-269793/7	Method Blank	Total/NA	Water	8260C	
LCS 570-269793/4	Lab Control Sample	Total/NA	Water	8260C	
LCSD 570-269793/5	Lab Control Sample Dup	Total/NA	Water	8260C	

Analysis Batch: 271449

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111978-1	GW-100322-LP-INF 1	Total/NA	Water	8260C	
MB 570-271449/8	Method Blank	Total/NA	Water	8260C	
LCS 570-271449/4	Lab Control Sample	Total/NA	Water	8260C	
LCSD 570-271449/5	Lab Control Sample Dup	Total/NA	Water	8260C	

GC VOA

Analysis Batch: 271557

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111978-1	GW-100322-LP-INF 1	Total/NA	Water	NWTPH-Gx	
570-111978-2	GW-100322-LP-MID 1	Total/NA	Water	NWTPH-Gx	
570-111978-3	GW-100322-LP-MID 2	Total/NA	Water	NWTPH-Gx	
MB 570-271557/5	Method Blank	Total/NA	Water	NWTPH-Gx	
LCS 570-271557/3	Lab Control Sample	Total/NA	Water	NWTPH-Gx	
LCSD 570-271557/4	Lab Control Sample Dup	Total/NA	Water	NWTPH-Gx	

GC Semi VOA

Prep Batch: 271911

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111978-1	GW-100322-LP-INF 1	Silica Gel Cleanup	Water	3510C SGC	
570-111978-2	GW-100322-LP-MID 1	Silica Gel Cleanup	Water	3510C SGC	
570-111978-3	GW-100322-LP-MID 2	Silica Gel Cleanup	Water	3510C SGC	
MB 570-271911/1-A	Method Blank	Silica Gel Cleanup	Water	3510C SGC	
LCS 570-271911/2-A	Lab Control Sample	Silica Gel Cleanup	Water	3510C SGC	
LCSD 570-271911/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	3510C SGC	

Analysis Batch: 271971

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111978-1	GW-100322-LP-INF 1	Silica Gel Cleanup	Water	NWTPH-Dx	271911
570-111978-2	GW-100322-LP-MID 1	Silica Gel Cleanup	Water	NWTPH-Dx	271911
570-111978-3	GW-100322-LP-MID 2	Silica Gel Cleanup	Water	NWTPH-Dx	271911
MB 570-271911/1-A	Method Blank	Silica Gel Cleanup	Water	NWTPH-Dx	271911
LCS 570-271911/2-A	Lab Control Sample	Silica Gel Cleanup	Water	NWTPH-Dx	271911
LCSD 570-271911/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	NWTPH-Dx	271911

Lab Chronicle

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111978-1

Client Sample ID: GW-100322-LP-INF 1

Lab Sample ID: 570-111978-1

Date Collected: 10/03/22 12:00

Matrix: Water

Date Received: 10/04/22 09:45

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		2	5 mL	5 mL	271449	10/11/22 22:25	KHF2	EET CAL 4
		Instrument ID: GCMST								
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	271557	10/11/22 16:28	P1R	EET CAL 4
		Instrument ID: GC56								
Silica Gel Cleanup	Prep	3510C SGC			266.2 mL	2.5 mL	271911	10/12/22 12:27	N5Y3	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	271971	10/12/22 18:08	N5Y3	EET CAL 4
		Instrument ID: GC48								

Client Sample ID: GW-100322-LP-MID 1

Lab Sample ID: 570-111978-2

Date Collected: 10/03/22 11:45

Matrix: Water

Date Received: 10/04/22 09:45

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		1	5 mL	5 mL	269793	10/05/22 04:58	A1W	EET CAL 4
		Instrument ID: GCMSZ								
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	271557	10/11/22 17:44	P1R	EET CAL 4
		Instrument ID: GC56								
Silica Gel Cleanup	Prep	3510C SGC			263.2 mL	2.5 mL	271911	10/12/22 12:27	N5Y3	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	271971	10/12/22 18:30	N5Y3	EET CAL 4
		Instrument ID: GC48								

Client Sample ID: GW-100322-LP-MID 2

Lab Sample ID: 570-111978-3

Date Collected: 10/03/22 11:30

Matrix: Water

Date Received: 10/04/22 09:45

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		1	5 mL	5 mL	269793	10/05/22 05:19	A1W	EET CAL 4
		Instrument ID: GCMSZ								
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	271557	10/11/22 18:09	P1R	EET CAL 4
		Instrument ID: GC56								
Silica Gel Cleanup	Prep	3510C SGC			264 mL	2.5 mL	271911	10/12/22 12:27	N5Y3	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	271971	10/12/22 18:51	N5Y3	EET CAL 4
		Instrument ID: GC48								

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Accreditation/Certification Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111978-1

Laboratory: Eurofins Calscience

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Oregon	NELAP	4175	02-02-23
Washington	State	C916-18	10-12-22

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15

Method Summary

Client: GHD Services Inc.

Job ID: 570-111978-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method	Method Description	Protocol	Laboratory
8260C	Volatile Organic Compounds by GC/MS	SW846	EET CAL 4
NWTPH-Gx	Northwest - Volatile Petroleum Products (GC)	NWTPH	EET CAL 4
NWTPH-Dx	Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup	NWTPH	EET CAL 4
3510C SGC	Liquid-Liquid Extraction (Separatory Funnel)	SW846	EET CAL 4
5030C	Purge and Trap	SW846	EET CAL 4

Protocol References:

NWTPH = Northwest Total Petroleum Hydrocarbon

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Sample Summary

Client: GHD Services Inc.

Job ID: 570-111978-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
570-111978-1	GW-100322-LP-INF 1	Water	10/03/22 12:00	10/04/22 09:45
570-111978-2	GW-100322-LP-MID 1	Water	10/03/22 11:45	10/04/22 09:45
570-111978-3	GW-100322-LP-MID 2	Water	10/03/22 11:30	10/04/22 09:45

[illegible]

Login Sample Receipt Checklist

Client: GHD Services Inc.

Job Number: 570-111978-1

Login Number: 111978

List Number: 1

Creator: Patel, Jayesh

List Source: Eurofins Calscience

Question	Answer	Comment
Radioactivity wasn't checked or is $\leq$ background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	False	Received extra samples not listed on COC.
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

ANALYTICAL REPORT

Eurofins Calscience
2841 Dow Avenue, Suite 100
Tustin, CA 92780
Tel: (714)895-5494

Laboratory Job ID: 570-111973-1

Client Project/Site: P66 Renton Terminal AOC 5228 / 12572873

For:

GHD Services Inc.
9725 3rd Avenue NE, Suite 204
Seattle, Washington 98115

Attn: Fabio Minervini

Vik Patel

Authorized for release by:

10/13/2022 11:20:41 AM

Vikas Patel, Project Manager I
(714)895-5494

Vikas.Patel@et.eurofinsus.com

LINKS

Review your project
results through



Have a Question?



Visit us at:

www.eurofinsus.com/Env

The test results in this report meet all 2003 NELAC, 2009 TNI, and 2016 TNI requirements for accredited parameters, exceptions are noted in this report. This report may not be reproduced except in full, and with written approval from the laboratory. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.

Results relate only to the items tested and the sample(s) as received by the laboratory.

Table of Contents

Cover Page	1
Table of Contents	2
Definitions/Glossary	3
Case Narrative	4
Detection Summary	5
Client Sample Results	6
Surrogate Summary	10
QC Sample Results	11
QC Association Summary	14
Lab Chronicle	15
Certification Summary	16
Method Summary	17
Sample Summary	18
Chain of Custody	19
Receipt Checklists	20



Definitions/Glossary

Client: GHD Services Inc.

Job ID: 570-111973-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
□	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

Case Narrative

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111973-1

Job ID: 570-111973-1

Laboratory: Eurofins Calscience

Narrative

Job Narrative
570-111973-1

Comments

No additional comments.

Receipt

The samples were received on 10/4/2022 9:45 AM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperature of the cooler at receipt was 2.3° C.

GC/MS VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

GC VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

GC Semi VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Metals

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Organic Prep

Method 1664A: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with preparation batch 570-271899. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

1664

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

VOA Prep

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Detection Summary

Client: GHD Services Inc.

Job ID: 570-111973-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Client Sample ID: GW-106322-LP-EFF

Lab Sample ID: 570-111973-1

☐ No Detections.

Client Sample ID: COMPOSITE (GW-106322-LP-EFF 1,2,3,4)

Lab Sample ID: 570-111973-9

☐ No Detections.

Client Sample ID: COMPOSITE (GW-106322-LP-EFF 5,6,7)

Lab Sample ID: 570-111973-10

☐ No Detections.

This Detection Summary does not include radiochemical test results.

Eurofins Calscience

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-111973-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: SW846 8260C - Volatile Organic Compounds by GC/MS

Client Sample ID: COMPOSITE (GW-106322-LP-EFF 1,2,3,4)

Lab Sample ID: 570-111973-9

Date Collected: 10/03/22 00:00

Matrix: Water

Date Received: 10/04/22 09:45

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			10/05/22 05:40	1
Toluene	ND		1.0	ug/L			10/05/22 05:40	1
o-Xylene	ND		1.0	ug/L			10/05/22 05:40	1
m,p-Xylene	ND		2.0	ug/L			10/05/22 05:40	1
Ethylbenzene	ND		1.0	ug/L			10/05/22 05:40	1
Xylenes, Total	ND		2.0	ug/L			10/05/22 05:40	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	107		70 - 123		10/05/22 05:40	1
4-Bromofluorobenzene (Surr)	98		80 - 120		10/05/22 05:40	1
Dibromofluoromethane (Surr)	94		78 - 120		10/05/22 05:40	1
Toluene-d8 (Surr)	98		80 - 120		10/05/22 05:40	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-111973-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Client Sample ID: COMPOSITE (GW-106322-LP-EFF 1,2,3,4)

Lab Sample ID: 570-111973-9

Date Collected: 10/03/22 00:00

Matrix: Water

Date Received: 10/04/22 09:45

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			10/11/22 16:03	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	78		50 - 150				10/11/22 16:03	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-111973-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup - Silica Gel Cleanup

Client Sample ID: GW-106322-LP-EFF

Lab Sample ID: 570-111973-1

Date Collected: 10/03/22 10:30

Matrix: Water

Date Received: 10/04/22 09:45

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.094	mg/L		10/12/22 12:27	10/12/22 16:13	1
TPH as Motor Oil Range	ND		0.094	mg/L		10/12/22 12:27	10/12/22 16:13	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	106		50 - 150			10/12/22 12:27	10/12/22 16:13	1

Client Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111973-1

General Chemistry

Client Sample ID: COMPOSITE (GW-106322-LP-EFF 5,6,7)

Date Collected: 10/03/22 00:00

Date Received: 10/04/22 09:45

Lab Sample ID: 570-111973-10

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Oil & Grease (40CFR136A 1664A)	ND		0.952	mg/L		10/12/22 11:46	10/12/22 15:30	1

Surrogate Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111973-1

Method: 8260C - Volatile Organic Compounds by GC/MS

Matrix: Water

Prep Type: Total/NA

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		DCA (70-123)	BFB (80-120)	DBFM (78-120)	TOL (80-120)
570-111973-9	COMPOSITE (GW-106322-LP-E	107	98	94	98
LCS 570-269793/4	Lab Control Sample	106	99	92	99
LCSD 570-269793/5	Lab Control Sample Dup	106	101	92	99
MB 570-269793/7	Method Blank	103	97	93	98

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

DBFM = Dibromofluoromethane (Surr)

TOL = Toluene-d8 (Surr)

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Matrix: Water

Prep Type: Total/NA

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		BFB1 (50-150)			
570-111973-9	COMPOSITE (GW-106322-LP-E	78			
570-111973-9 MS	COMPOSITE	96			
	(GW-106322-LP-EFF 1,2,3,4)				
570-111973-9 MSD	COMPOSITE	93			
	(GW-106322-LP-EFF 1,2,3,4)				
LCS 570-271557/3	Lab Control Sample	93			
LCSD 570-271557/4	Lab Control Sample Dup	94			
MB 570-271557/5	Method Blank	78			

Surrogate Legend

BFB = 4-Bromofluorobenzene (Surr)

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Matrix: Water

Prep Type: Silica Gel Cleanup

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		OTCSN (50-150)			
570-111973-1	GW-106322-LP-EFF	106			
LCS 570-271911/2-A	Lab Control Sample	109			
LCSD 570-271911/3-A	Lab Control Sample Dup	109			
MB 570-271911/1-A	Method Blank	103			

Surrogate Legend

OTCSN = n-Octacosane (Surr)

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111973-1

Method: 8260C - Volatile Organic Compounds by GC/MS

Lab Sample ID: MB 570-269793/7

Matrix: Water

Analysis Batch: 269793

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			10/05/22 00:44	1
Toluene	ND		1.0	ug/L			10/05/22 00:44	1
o-Xylene	ND		1.0	ug/L			10/05/22 00:44	1
m,p-Xylene	ND		2.0	ug/L			10/05/22 00:44	1
Ethylbenzene	ND		1.0	ug/L			10/05/22 00:44	1
Xylenes, Total	ND		2.0	ug/L			10/05/22 00:44	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	103		70 - 123		10/05/22 00:44	1
4-Bromofluorobenzene (Surr)	97		80 - 120		10/05/22 00:44	1
Dibromofluoromethane (Surr)	93		78 - 120		10/05/22 00:44	1
Toluene-d8 (Surr)	98		80 - 120		10/05/22 00:44	1

Lab Sample ID: LCS 570-269793/4

Matrix: Water

Analysis Batch: 269793

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	20.0	19.90		ug/L		100	76 - 120
Toluene	20.0	21.24		ug/L		106	76 - 120
o-Xylene	20.0	21.38		ug/L		107	80 - 121
m,p-Xylene	40.0	42.66		ug/L		107	74 - 122
Ethylbenzene	20.0	21.37		ug/L		107	80 - 120

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	106		70 - 123
4-Bromofluorobenzene (Surr)	99		80 - 120
Dibromofluoromethane (Surr)	92		78 - 120
Toluene-d8 (Surr)	99		80 - 120

Lab Sample ID: LCSD 570-269793/5

Matrix: Water

Analysis Batch: 269793

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	20.0	20.32		ug/L		102	76 - 120	2	20
Toluene	20.0	21.58		ug/L		108	76 - 120	2	20
o-Xylene	20.0	21.95		ug/L		110	80 - 121	3	20
m,p-Xylene	40.0	43.90		ug/L		110	74 - 122	3	20
Ethylbenzene	20.0	21.85		ug/L		109	80 - 120	2	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	106		70 - 123
4-Bromofluorobenzene (Surr)	101		80 - 120
Dibromofluoromethane (Surr)	92		78 - 120
Toluene-d8 (Surr)	99		80 - 120

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111973-1

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Lab Sample ID: MB 570-271557/5

Matrix: Water

Analysis Batch: 271557

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			10/11/22 14:31	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	78		50 - 150				10/11/22 14:31	1

Lab Sample ID: LCS 570-271557/3

Matrix: Water

Analysis Batch: 271557

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
TPH as Gasoline (C4-C13)	1990	2137		ug/L		108	76 - 128
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
4-Bromofluorobenzene (Surr)	93		50 - 150				

Lab Sample ID: LCSD 570-271557/4

Matrix: Water

Analysis Batch: 271557

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
TPH as Gasoline (C4-C13)	1990	2128		ug/L		107	76 - 128	0	10
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
4-Bromofluorobenzene (Surr)	94		50 - 150						

Lab Sample ID: 570-111973-9 MS

Matrix: Water

Analysis Batch: 271557

Client Sample ID: COMPOSITE (GW-106322-LP-EFF 1,2,3,4)

Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	%Rec	%Rec Limits
TPH as Gasoline (C4-C13)	ND		1990	2108		ug/L		106	69 - 132
Surrogate	MS %Recovery	MS Qualifier	Limits						
4-Bromofluorobenzene (Surr)	96		50 - 150						

Lab Sample ID: 570-111973-9 MSD

Matrix: Water

Analysis Batch: 271557

Client Sample ID: COMPOSITE (GW-106322-LP-EFF 1,2,3,4)

Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MSD Result	MSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
TPH as Gasoline (C4-C13)	ND		1990	2050		ug/L		103	69 - 132	3	15
Surrogate	MSD %Recovery	MSD Qualifier	Limits								
4-Bromofluorobenzene (Surr)	93		50 - 150								

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.

Job ID: 570-111973-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Lab Sample ID: MB 570-271911/1-A

Matrix: Water

Analysis Batch: 271971

Client Sample ID: Method Blank

Prep Type: Silica Gel Cleanup

Prep Batch: 271911

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.10	mg/L		10/12/22 12:27	10/12/22 15:09	1
TPH as Motor Oil Range	ND		0.10	mg/L		10/12/22 12:27	10/12/22 15:09	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	103		50 - 150			10/12/22 12:27	10/12/22 15:09	1

Lab Sample ID: LCS 570-271911/2-A

Matrix: Water

Analysis Batch: 271971

Client Sample ID: Lab Control Sample

Prep Type: Silica Gel Cleanup

Prep Batch: 271911

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits	
C10-C28	4.00	3.208		mg/L		80	68 - 120	
Surrogate	LCS %Recovery	LCS Qualifier	Limits					
n-Octacosane (Surr)	109		50 - 150					

Lab Sample ID: LCSD 570-271911/3-A

Matrix: Water

Analysis Batch: 271971

Client Sample ID: Lab Control Sample Dup

Prep Type: Silica Gel Cleanup

Prep Batch: 271911

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
C10-C28	4.00	3.406		mg/L		85	68 - 120	6	20
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
n-Octacosane (Surr)	109		50 - 150						

Method: 1664A - Oil and Grease

Lab Sample ID: MB 570-271899/1-A

Matrix: Water

Analysis Batch: 271979

Client Sample ID: Method Blank

Prep Type: Total/NA

Prep Batch: 271899

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Oil & Grease	ND		1.00	mg/L		10/12/22 11:46	10/12/22 15:30	1

Lab Sample ID: LCS 570-271899/2-A

Matrix: Water

Analysis Batch: 271979

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Prep Batch: 271899

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits	
Oil & Grease	40.0	38.30		mg/L		96	78 - 114	

Lab Sample ID: LCSD 570-271899/3-A

Matrix: Water

Analysis Batch: 271979

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Prep Batch: 271899

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Oil & Grease	40.0	39.00		mg/L		98	78 - 114	2	18

Eurofins Calscience

QC Association Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111973-1

GC/MS VOA

Analysis Batch: 269793

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111973-9	COMPOSITE (GW-106322-LP-EFF 1,2,3,4)	Total/NA	Water	8260C	
MB 570-269793/7	Method Blank	Total/NA	Water	8260C	
LCS 570-269793/4	Lab Control Sample	Total/NA	Water	8260C	
LCSD 570-269793/5	Lab Control Sample Dup	Total/NA	Water	8260C	

GC VOA

Analysis Batch: 271557

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111973-9	COMPOSITE (GW-106322-LP-EFF 1,2,3,4)	Total/NA	Water	NWTPH-Gx	
MB 570-271557/5	Method Blank	Total/NA	Water	NWTPH-Gx	
LCS 570-271557/3	Lab Control Sample	Total/NA	Water	NWTPH-Gx	
LCSD 570-271557/4	Lab Control Sample Dup	Total/NA	Water	NWTPH-Gx	
570-111973-9 MS	COMPOSITE (GW-106322-LP-EFF 1,2,3,4)	Total/NA	Water	NWTPH-Gx	
570-111973-9 MSD	COMPOSITE (GW-106322-LP-EFF 1,2,3,4)	Total/NA	Water	NWTPH-Gx	

GC Semi VOA

Prep Batch: 271911

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111973-1	GW-106322-LP-EFF	Silica Gel Cleanup	Water	3510C SGC	
MB 570-271911/1-A	Method Blank	Silica Gel Cleanup	Water	3510C SGC	
LCS 570-271911/2-A	Lab Control Sample	Silica Gel Cleanup	Water	3510C SGC	
LCSD 570-271911/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	3510C SGC	

Analysis Batch: 271971

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111973-1	GW-106322-LP-EFF	Silica Gel Cleanup	Water	NWTPH-Dx	271911
MB 570-271911/1-A	Method Blank	Silica Gel Cleanup	Water	NWTPH-Dx	271911
LCS 570-271911/2-A	Lab Control Sample	Silica Gel Cleanup	Water	NWTPH-Dx	271911
LCSD 570-271911/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	NWTPH-Dx	271911

General Chemistry

Prep Batch: 271899

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111973-10	COMPOSITE (GW-106322-LP-EFF 5,6,7)	Total/NA	Water	1664A	
MB 570-271899/1-A	Method Blank	Total/NA	Water	1664A	
LCS 570-271899/2-A	Lab Control Sample	Total/NA	Water	1664A	
LCSD 570-271899/3-A	Lab Control Sample Dup	Total/NA	Water	1664A	

Analysis Batch: 271979

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-111973-10	COMPOSITE (GW-106322-LP-EFF 5,6,7)	Total/NA	Water	1664A	271899
MB 570-271899/1-A	Method Blank	Total/NA	Water	1664A	271899
LCS 570-271899/2-A	Lab Control Sample	Total/NA	Water	1664A	271899
LCSD 570-271899/3-A	Lab Control Sample Dup	Total/NA	Water	1664A	271899

Lab Chronicle

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111973-1

Client Sample ID: GW-106322-LP-EFF

Lab Sample ID: 570-111973-1

Date Collected: 10/03/22 10:30

Matrix: Water

Date Received: 10/04/22 09:45

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Silica Gel Cleanup	Prep	3510C SGC			264.7 mL	2.5 mL	271911	10/12/22 12:27	N5Y3	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	271971	10/12/22 16:13	N5Y3	EET CAL 4
Instrument ID: GC48										

Client Sample ID: COMPOSITE (GW-106322-LP-EFF 1,2,3,4)

Lab Sample ID: 570-111973-9

Date Collected: 10/03/22 00:00

Matrix: Water

Date Received: 10/04/22 09:45

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		1	5 mL	5 mL	269793	10/05/22 05:40	A1W	EET CAL 4
Instrument ID: GCMSZ										
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	271557	10/11/22 16:03	P1R	EET CAL 4
Instrument ID: GC56										

Client Sample ID: COMPOSITE (GW-106322-LP-EFF 5,6,7)

Lab Sample ID: 570-111973-10

Date Collected: 10/03/22 00:00

Matrix: Water

Date Received: 10/04/22 09:45

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Prep	1664A			1050 mL	1000 mL	271899	10/12/22 11:46	UWEZ	EET CAL 4
Total/NA	Analysis	1664A		1			271979	10/12/22 15:30	L6IE	EET CAL 4
Instrument ID: NO EQUIQ										

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Accreditation/Certification Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-111973-1

Laboratory: Eurofins Calscience

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Oregon	NELAP	4175	02-02-23
Washington	State	C916-18	10-12-22

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15

Method Summary

Client: GHD Services Inc.

Job ID: 570-111973-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method	Method Description	Protocol	Laboratory
8260C	Volatile Organic Compounds by GC/MS	SW846	EET CAL 4
NWTPH-Gx	Northwest - Volatile Petroleum Products (GC)	NWTPH	EET CAL 4
NWTPH-Dx	Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup	NWTPH	EET CAL 4
1664A	Oil and Grease	40CFR136A	EET CAL 4
1664A	HEM and SGT-HEM (Aqueous)	1664A	EET CAL 4
3510C SGC	Liquid-Liquid Extraction (Separatory Funnel)	SW846	EET CAL 4
5030C	Purge and Trap	SW846	EET CAL 4

Protocol References:

1664A = EPA-821-98-002

40CFR136A = "Methods for Organic Chemical Analysis of Municipal Industrial Wastewater", 40CFR, Part 136, Appendix A, October 26, 1984 and subsequent revisions.

NWTPH = Northwest Total Petroleum Hydrocarbon

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Sample Summary

Client: GHD Services Inc.

Job ID: 570-111973-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873


Lab Sample ID	Client Sample ID	Matrix	Collected	Received
570-111973-1	GW-106322-LP-EFF	Water	10/03/22 10:30	10/04/22 09:45
570-111973-9	COMPOSITE (GW-106322-LP-EFF 1,2,3,4)	Water	10/03/22 00:00	10/04/22 09:45
570-111973-10	COMPOSITE (GW-106322-LP-EFF 5,6,7)	Water	10/03/22 00:00	10/04/22 09:45

111973

Eurofins Calscience

2841 Dow Ave., Suite 100
Tustin CA 92780
Phone (949) 261-1022 Fax (949) 260-3297

Chain of Custody Record



Calscience

Client Information		Lab PM		Carrier Tracking No(s):		COC No:	
Client Contact: Rose Bear		Phone: 206 802-1545		E-Mail: Rosemary.Bear@ghd.com		Page: 1 of 1	
Company: GHD Services Inc		Address: 9725 3rd Ave NE Ste 204		City: Seattle		Job #:	
State: WA		Zip: 98115		Due Date Requested: 5/10/2022		Analysis Requested:	
Phone: 206-802-1545		TAT Requested (days): 5		PO #: 12572873-2022-03		Barcode: 570-111973 Chain of Custody	
Email: Rosemary.Bear@ghd.com		Project Name: P66-Renton		Project #: 12572873		Special Instructions/Note:	
Site:		SSOW#:		Field Filtered Sample (Yes or No)		Perform MS/MSD (Yes or No)	
Sample Identification	Sample Date	Sample Time	Sample Type (C=Comp, G=Grab)	Matrix (W=water, S=solid, O=waste/oil)	Field Filtered Sample (Yes or No)	Perform MS/MSD (Yes or No)	Special Instructions/Note
12W-106322-6P-EFF	10/03/22	1030	G	W	X		
EFF 1		1030			X		Lab composite
EFF 2		1045			X		Lab composite
EFF 3		1100			X		Lab composite
EFF 4		1115			X		Lab composite
EFF 5		1030			X		Lab composite
EFF 6		1045			X		Lab composite
EFF 7		1100			X		Lab composite
Possible Hazard Identification				Sample Disposal (A fee may be assessed if samples are retained longer than 1 month)			
☐ Non-Hazard ☐ Flammable ☐ Skin Irritant ☐ Poison B ☐ Unknown ☐ Radiological				☐ Return To Client ☐ Disposal By Lab ☐ Archive For _____ Months			
Deliverable Requested I, II, III, IV Other (specify)				Special Instructions/QC Requirements			
Empty Kit Relinquished by		Date:		Method of Shipment:			
Relinquished by: [Signature]		Date/Time: 10/03/2022 1500		Received by: [Signature]		Date/Time: 10/4/22 0945	
Relinquished by:		Date/Time:		Received by:		Date/Time:	
Relinquished by:		Date/Time:		Received by:		Date/Time:	
Custody Seals Intact: ☐ Yes ☐ No		Custody Seal No		Cooler Temperature(s) °C and Other Remarks: 2.5/2.3 1K500			

Login Sample Receipt Checklist

Client: GHD Services Inc.

Job Number: 570-111973-1

Login Number: 111973

List Number: 1

Creator: Patel, Jayesh

List Source: Eurofins Calscience

Question	Answer	Comment
Radioactivity wasn't checked or is $\leq$ background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	



ANALYTICAL REPORT

PREPARED FOR

Attn: Fabio Minervini
GHD Services Inc.
9725 3rd Avenue NE, Suite 204
Seattle Washington 98115

Generated 11/17/2022 5:56:08 PM

JOB DESCRIPTION

P66 Renton Terminal AOC 5228 / 12572873

JOB NUMBER

570-116256-1

Table of Contents

Cover Page	1
Table of Contents	2
Definitions/Glossary	3
Case Narrative	4
Detection Summary	5
Client Sample Results	6
Surrogate Summary	9
QC Sample Results	10
QC Association Summary	12
Lab Chronicle	13
Certification Summary	14
Method Summary	15
Sample Summary	16
Chain of Custody	17
Receipt Checklists	19
Air Canister Dilution	20
Appendix	21



Definitions/Glossary

Client: GHD Services Inc.

Job ID: 570-116256-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
□	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

Case Narrative

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116256-1

Job ID: 570-116256-1

Laboratory: Eurofins Calscience

Narrative

Job Narrative
570-116256-1

Comments

No additional comments.

Receipt

The samples were received on 11/8/2022 12:22 PM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperature of the cooler at receipt was 22.0° C.

Air Toxics

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Detection Summary

Client: GHD Services Inc.

Job ID: 570-116256-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Client Sample ID: A-110722-LP-INF

Lab Sample ID: 570-116256-1

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Ethylbenzene	260		5.0	ppb v/v	10		TO-15	Total/NA
o-Xylene	270		5.0	ppb v/v	10		TO-15	Total/NA
m,p-Xylene	830		20	ppb v/v	10		TO-15	Total/NA
Toluene	770		5.0	ppb v/v	10		TO-15	Total/NA
Xylenes, Total	1100		25	ppb v/v	10		TO-15	Total/NA
Benzene - DL	900		8.3	ppb v/v	16.667		TO-15	Total/NA
Gasoline Range Organics (C6-C12)	77		1.0	ppm v/v	1		TO3	Total/NA

Client Sample ID: A-110722-LP-EFF

Lab Sample ID: 570-116256-2

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Toluene	0.97		0.50	ppb v/v	1		TO-15	Total/NA

This Detection Summary does not include radiochemical test results.

Eurofins Calscience

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-116256-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: EPA TO-15 - Volatile Organic Compounds in Ambient Air

Client Sample ID: A-110722-LP-INF

Lab Sample ID: 570-116256-1

Date Collected: 11/07/22 12:15

Matrix: Air

Date Received: 11/08/22 12:22

Sample Container: Summa Canister 1L

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Ethylbenzene	260		5.0	ppb v/v			11/11/22 06:27	10
o-Xylene	270		5.0	ppb v/v			11/11/22 06:27	10
m,p-Xylene	830		20	ppb v/v			11/11/22 06:27	10
Toluene	770		5.0	ppb v/v			11/11/22 06:27	10
Xylenes, Total	1100		25	ppb v/v			11/11/22 06:27	10

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	101		66 - 132		11/11/22 06:27	10
4-Bromofluorobenzene (Surr)	108		70 - 130		11/11/22 06:27	10
Toluene-d8 (Surr)	107		70 - 130		11/11/22 06:27	10

Client Sample ID: A-110722-LP-EFF

Lab Sample ID: 570-116256-2

Date Collected: 11/07/22 12:30

Matrix: Air

Date Received: 11/08/22 12:22

Sample Container: Summa Canister 1L

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ppb v/v			11/11/22 05:47	1
Ethylbenzene	ND		0.50	ppb v/v			11/11/22 05:47	1
o-Xylene	ND		0.50	ppb v/v			11/11/22 05:47	1
m,p-Xylene	ND		2.0	ppb v/v			11/11/22 05:47	1
Toluene	0.97		0.50	ppb v/v			11/11/22 05:47	1
Xylenes, Total	ND		2.5	ppb v/v			11/11/22 05:47	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	98		66 - 132		11/11/22 05:47	1
4-Bromofluorobenzene (Surr)	91		70 - 130		11/11/22 05:47	1
Toluene-d8 (Surr)	108		70 - 130		11/11/22 05:47	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-116256-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: EPA TO-15 - Volatile Organic Compounds in Ambient Air - DL

Client Sample ID: A-110722-LP-INF

Lab Sample ID: 570-116256-1

Date Collected: 11/07/22 12:15

Matrix: Air

Date Received: 11/08/22 12:22

Sample Container: Summa Canister 1L

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	900		8.3	ppb v/v			11/12/22 02:23	16.667

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	98		66 - 132		11/12/22 02:23	16.667
4-Bromofluorobenzene (Surr)	103		70 - 130		11/12/22 02:23	16.667
Toluene-d8 (Surr)	102		70 - 130		11/12/22 02:23	16.667

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-116256-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: EPA TO3 - Volatile Organic Compounds in Ambient Air, Cryogenic Pre-Conc Techniques (GC)

Client Sample ID: A-110722-LP-INF

Date Collected: 11/07/22 12:15

Date Received: 11/08/22 12:22

Sample Container: Summa Canister 1L

Lab Sample ID: 570-116256-1

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Gasoline Range Organics (C6-C12)	77		1.0	ppm v/v			11/09/22 17:26	1

Client Sample ID: A-110722-LP-EFF

Date Collected: 11/07/22 12:30

Date Received: 11/08/22 12:22

Sample Container: Summa Canister 1L

Lab Sample ID: 570-116256-2

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Gasoline Range Organics (C6-C12)	ND		1.0	ppm v/v			11/09/22 16:43	1

Surrogate Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116256-1

Method: TO-15 - Volatile Organic Compounds in Ambient Air

Matrix: Air

Prep Type: Total/NA

Percent Surrogate Recovery (Acceptance Limits)

Lab Sample ID	Client Sample ID	DCA (66-132)	BFB (70-130)	TOL (70-130)
570-116256-1	A-110722-LP-INF	101	108	107
570-116256-1 - DL	A-110722-LP-INF	98	103	102
570-116256-2	A-110722-LP-EFF	98	91	108
LCS 570-280298/4	Lab Control Sample	100	101	102
LCS 570-280733/4	Lab Control Sample	98	98	101
LCSD 570-280733/5	Lab Control Sample Dup	98	97	101
MB 570-280298/7	Method Blank	97	101	102
MB 570-280733/7	Method Blank	96	98	101

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

TOL = Toluene-d8 (Surr)

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116256-1

Method: TO-15 - Volatile Organic Compounds in Ambient Air

Lab Sample ID: MB 570-280298/7

Matrix: Air

Analysis Batch: 280298

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ppb v/v			11/10/22 19:56	1
Ethylbenzene	ND		0.50	ppb v/v			11/10/22 19:56	1
o-Xylene	ND		0.50	ppb v/v			11/10/22 19:56	1
m,p-Xylene	ND		2.0	ppb v/v			11/10/22 19:56	1
Toluene	ND		0.50	ppb v/v			11/10/22 19:56	1
Xylenes, Total	ND		2.5	ppb v/v			11/10/22 19:56	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	97		66 - 132		11/10/22 19:56	1
4-Bromofluorobenzene (Surr)	101		70 - 130		11/10/22 19:56	1
Toluene-d8 (Surr)	102		70 - 130		11/10/22 19:56	1

Lab Sample ID: LCS 570-280298/4

Matrix: Air

Analysis Batch: 280298

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	25.0	25.93		ppb v/v		104	68 - 134
Ethylbenzene	25.0	24.43		ppb v/v		98	70 - 130
o-Xylene	25.0	24.47		ppb v/v		98	68 - 130
m,p-Xylene	50.0	49.59		ppb v/v		99	70 - 130
Toluene	25.0	24.92		ppb v/v		100	70 - 130

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	100		66 - 132
4-Bromofluorobenzene (Surr)	101		70 - 130
Toluene-d8 (Surr)	102		70 - 130

Lab Sample ID: MB 570-280733/7

Matrix: Air

Analysis Batch: 280733

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ppb v/v			11/12/22 01:02	1
Ethylbenzene	ND		0.50	ppb v/v			11/12/22 01:02	1
o-Xylene	ND		0.50	ppb v/v			11/12/22 01:02	1
m,p-Xylene	ND		2.0	ppb v/v			11/12/22 01:02	1
Toluene	ND		0.50	ppb v/v			11/12/22 01:02	1
Xylenes, Total	ND		2.5	ppb v/v			11/12/22 01:02	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	96		66 - 132		11/12/22 01:02	1
4-Bromofluorobenzene (Surr)	98		70 - 130		11/12/22 01:02	1
Toluene-d8 (Surr)	101		70 - 130		11/12/22 01:02	1

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116256-1

Method: TO-15 - Volatile Organic Compounds in Ambient Air (Continued)

Lab Sample ID: LCS 570-280733/4

Matrix: Air

Analysis Batch: 280733

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	25.0	24.31		ppb v/v		97	68 - 134
Ethylbenzene	25.0	24.17		ppb v/v		97	70 - 130
o-Xylene	25.0	23.91		ppb v/v		96	68 - 130
m,p-Xylene	50.0	48.20		ppb v/v		96	70 - 130
Toluene	25.0	23.85		ppb v/v		95	70 - 130

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	98		66 - 132
4-Bromofluorobenzene (Surr)	98		70 - 130
Toluene-d8 (Surr)	101		70 - 130

Lab Sample ID: LCSD 570-280733/5

Matrix: Air

Analysis Batch: 280733

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	25.0	24.21		ppb v/v		97	68 - 134	0	25
Ethylbenzene	25.0	23.97		ppb v/v		96	70 - 130	1	25
o-Xylene	25.0	23.78		ppb v/v		95	68 - 130	1	25
m,p-Xylene	50.0	47.63		ppb v/v		95	70 - 130	1	25
Toluene	25.0	23.55		ppb v/v		94	70 - 130	1	25

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	98		66 - 132
4-Bromofluorobenzene (Surr)	97		70 - 130
Toluene-d8 (Surr)	101		70 - 130

Method: TO3 - Volatile Organic Compounds in Ambient Air, Cryogenic Pre-Conc Techniques (GC)

Lab Sample ID: MB 570-279911/3

Matrix: Air

Analysis Batch: 279911

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Gasoline Range Organics (C6-C12)	ND		1.0	ppm v/v			11/09/22 12:00	1

Lab Sample ID: LCS 570-279911/2

Matrix: Air

Analysis Batch: 279911

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Gasoline Range Organics (C6-C12)	100	96.41		ppm v/v		96	80 - 120

Eurofins Calscience

QC Association Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116256-1

Air - GC/MS VOA

Analysis Batch: 280298

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116256-1	A-110722-LP-INF	Total/NA	Air	TO-15	
570-116256-2	A-110722-LP-EFF	Total/NA	Air	TO-15	
MB 570-280298/7	Method Blank	Total/NA	Air	TO-15	
LCS 570-280298/4	Lab Control Sample	Total/NA	Air	TO-15	

Analysis Batch: 280733

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116256-1 - DL	A-110722-LP-INF	Total/NA	Air	TO-15	
MB 570-280733/7	Method Blank	Total/NA	Air	TO-15	
LCS 570-280733/4	Lab Control Sample	Total/NA	Air	TO-15	
LCSD 570-280733/5	Lab Control Sample Dup	Total/NA	Air	TO-15	

Air - GC VOA

Analysis Batch: 279911

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116256-1	A-110722-LP-INF	Total/NA	Air	TO3	
570-116256-2	A-110722-LP-EFF	Total/NA	Air	TO3	
MB 570-279911/3	Method Blank	Total/NA	Air	TO3	
LCS 570-279911/2	Lab Control Sample	Total/NA	Air	TO3	

Lab Chronicle

Client: GHD Services Inc.

Job ID: 570-116256-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Client Sample ID: A-110722-LP-INF

Lab Sample ID: 570-116256-1

Date Collected: 11/07/22 12:15

Matrix: Air

Date Received: 11/08/22 12:22

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	TO-15		10	250 mL	250 mL	280298	11/11/22 06:27	UHOG	EET CAL 4
		Instrument ID: GCMSNN								
Total/NA	Analysis	TO-15	DL	16.667	250 mL	250 mL	280733	11/12/22 02:23	T1W	EET CAL 4
		Instrument ID: GCMSNN								
Total/NA	Analysis	TO3		1	10 mL	10 mL	279911	11/09/22 17:26	YY9P	EET CAL 4
		Instrument ID: GC38								

Client Sample ID: A-110722-LP-EFF

Lab Sample ID: 570-116256-2

Date Collected: 11/07/22 12:30

Matrix: Air

Date Received: 11/08/22 12:22

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	TO-15		1	250 mL	250 mL	280298	11/11/22 05:47	UHOG	EET CAL 4
		Instrument ID: GCMSNN								
Total/NA	Analysis	TO3		1	10 mL	10 mL	279911	11/09/22 16:43	YY9P	EET CAL 4
		Instrument ID: GC38								

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Accreditation/Certification Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116256-1

Laboratory: Eurofins Calscience

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Oregon	NELAP	4175	02-02-23
Washington	State	C916-18	10-12-22 *

* Accreditation/Certification renewal pending - accreditation/certification considered valid.

Method Summary

Client: GHD Services Inc.

Job ID: 570-116256-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method	Method Description	Protocol	Laboratory
TO-15	Volatile Organic Compounds in Ambient Air	EPA	EET CAL 4
TO3	Volatile Organic Compounds in Ambient Air, Cryogenic Pre-Conc Techniques (GC)	EPA	EET CAL 4

Protocol References:

EPA = US Environmental Protection Agency

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Sample Summary

Client: GHD Services Inc.

Job ID: 570-116256-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Lab Sample ID	Client Sample ID	Matrix	Collected	Received	Asset ID
570-116256-1	A-110722-LP-INF	Air	11/07/22 12:15	11/08/22 12:22	Air Canister (1-Liter) #LC887
570-116256-2	A-110722-LP-EFF	Air	11/07/22 12:30	11/08/22 12:22	Air Canister (1-Liter) #LC803



7440 Lincoln Way Garden Grove CA 92841-1427 • (714) 895-5494

For courier service / sample drop off information contact us26_sales@eurofinsus.com or call us.

LABORATORY CLIENT

GHD Services Inc.

ADDRESS:
9725 3rd Avenue NE Ste 204

CITY: Seattle

TEL. 666 666 6666

rosemary.bier@ghd.com

TURNAROUND TIME (Rush surcharges may apply to any TAT not 'STANDARD')

☐ SAME DAY ☐ 24 HR ☐ 48 HR ☐ 72 HR ☐ 5 DAYS ✕ STANDARD

	GLOBAL ID:

SPECIAL INSTRUCTIONS

GLOBAL ID*

LOG CODE.

CC results to fabio.minervini@ghd.com

[illegible]

Relinquished by* (Signature)

Wm Powell OHD 11/7/22 '500

Relinquished by (Signature)

Relinquished by: (Signature)

Relinquished by: (Signature)

Received by (Signature/Affiliation)

Received by: (Signature/Affiliation)

Received by: (Signature/Affiliation)

Received by: (Signature/Affiliation)

Date _____

11/8/22
Date

Date _____

Date


Time.

Time. 1015-

Time.

Time

22-0
8/25/21 Revision



570-116256 Waybill

ORIGIN ID: OTSA (503) 956-5391
LUCA PISCITELLO
CALSCIENCE ENVIRONMENTAL LAB
2841 DOW AVE STE 100

TUSTIN, CA 92780
UNITED STATES US

SHIP DATE: 07NOV22
ACTWGT: 5.85 LB
CAD: 6990555/SSF02322
DIMS: 13x10x8 IN

BILL THIRD PARTY

Part # 156297-435 H10B2 EXP 10/23

TO **LUCA PISCITELLO**
CALSCIENCE ENVIRONMENTAL LAB
2841 DOW AVE STE 100


TUSTIN CA 92780

(503) 956-5391

REF:

INV:
PO:

DEPT:



FedEx
Express



44108101012224227

2 of 2

MPS# 3903 3781 1869

0263


Mstr# 3903 3781 1858

0201

TUE - 08 NOV 10:30A
PRIORITY OVERNIGHT

92 DTHA

92780
CA-US SNA



Login Sample Receipt Checklist

Client: GHD Services Inc.

Job Number: 570-116256-1

Login Number: 116256

List Source: Eurofins Calscience

List Number: 1

Creator: Cortez Diaz, Antonio

Question	Answer	Comment
Radioactivity wasn't checked or is $\leq$ background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	False	Thermal preservation not required.
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	N/A	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

Summa Canister Dilution Worksheet

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job No.: 570-116256-1

Lab Sample ID	Canister Volume (L)	Presampling Pressure ("Hg)	Preadjusted Pressure ("Hg)	Preadjusted Pressure (atm)	Preadjusted Volume (L)	Adjusted Pressure (psig)	Adjusted Pressure (atm)	Adjusted Volume (L)	Initial Volume (mL)	Dilution Factor	Final Dilution Factor	Pressure Gauge ID	Date	Analyst Initials
570-116256-1	1	-29.5	0	1.00	1.00	0	1.00	1.00		1.00	1.00	AIR MG 4	11/09/22 13:28	QXZ2
570-116256-2	1	-29.5	-2.5	0.92	0.92	-1.22789	0.92	0.92		1.00	1.00	AIR MG 4	11/09/22 13:29	QXZ2

Formulae:

Preadjusted Volume (L) = ((Preadjusted Pressure ("Hg) + 29.92 "Hg) * Vol L) / 29.92 "Hg

Adjusted Volume (L) = ((Adjusted Pressure (psig) + 14.7 psig) * Vol L) / 14.7 psig

Dilution Factor = Adjusted Volume (L) / Preadjusted Volume (L)

Where:

29.92 "Hg = Standard atmospheric pressure in inches of Mercury ("Hg)

14.7 psig = Standard atmospheric pressure in pounds per square inch gauge (psig)

Eurofins Calscience

Job Notes

This report is issued solely for the use of the person or company to whom it is addressed. Any use, copying or disclosure other than by the intended recipient is unauthorized. If you have received this report in error, please notify the sender and destroy this report immediately. This report shall not be reproduced except in full, without prior express written approval by the laboratory.

The data in the report relate to the field sample(s) as received by the laboratory and associated QC. All results have been reviewed and have been found to be compliant with laboratory and accreditation requirements, with the exception of the noted deviation(s). For questions, please contact the Project Manager.

The test results in this report relate only to the samples as received by the laboratory and will meet all requirements of the methodology, with any exceptions noted. This report shall not be reproduced except in full, without the express written approval of the laboratory. All questions should be directed to the Eurofins Calscience Project Manager.

Authorization



Authorized for release by
Vikas Patel, Project Manager I
Vikas.Patel@et.eurofinsus.com
(714)895-5494

Generated
11/17/2022 5:56:08 PM



ANALYTICAL REPORT

PREPARED FOR

Attn: Fabio Minervini
GHD Services Inc.
9725 3rd Avenue NE, Suite 204
Seattle Washington 98115
Generated 11/21/2022 11:02:50 AM

JOB DESCRIPTION

P66 Renton Terminal AOC 5228 / 12572873

JOB NUMBER

570-116453-1

Table of Contents

Cover Page	1
Table of Contents	2
Definitions/Glossary	3
Case Narrative	4
Detection Summary	5
Client Sample Results	6
Surrogate Summary	10
QC Sample Results	11
QC Association Summary	14
Lab Chronicle	15
Certification Summary	16
Method Summary	17
Sample Summary	18
Chain of Custody	19
Receipt Checklists	21
Appendix	22



Definitions/Glossary

Client: GHD Services Inc.

Job ID: 570-116453-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
□	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

Case Narrative

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116453-1

Job ID: 570-116453-1

Laboratory: Eurofins Calscience

Narrative

Job Narrative 570-116453-1

Comments

No additional comments.

Receipt

The samples were received on 11/8/2022 10:15 AM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperature of the cooler at receipt was 3.0° C.

GC/MS VOA

Method 8260C: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with analytical batch 570-280787. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

GC VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

GC Semi VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Metals

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Organic Prep

Method 1664A: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with preparation batch 570-281270. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

Method 1664.

Method 3510C SGC: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with preparation batch 570-281435. 8015B_DRO. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

VOA Prep

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Detection Summary

Client: GHD Services Inc.

Job ID: 570-116453-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Client Sample ID: GW-110722-LP-EFF

Lab Sample ID: 570-116453-1

☐ No Detections.

Client Sample ID: COMPOSITE (GW-110722-LP-EFF 1,2,3,4)

Lab Sample ID: 570-116453-9

☐ No Detections.

Client Sample ID: COMPOSITE (GW-110722-LP-EFF 5,6,7)

Lab Sample ID: 570-116453-10

☐ No Detections.

This Detection Summary does not include radiochemical test results.

Eurofins Calscience

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-116453-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: SW846 8260C - Volatile Organic Compounds by GC/MS

Client Sample ID: COMPOSITE (GW-110722-LP-EFF 1,2,3,4)

Lab Sample ID: 570-116453-9

Date Collected: 11/07/22 00:00

Matrix: Water

Date Received: 11/08/22 10:15

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			11/11/22 20:58	1
Toluene	ND		1.0	ug/L			11/11/22 20:58	1
o-Xylene	ND		1.0	ug/L			11/11/22 20:58	1
m,p-Xylene	ND		2.0	ug/L			11/11/22 20:58	1
Ethylbenzene	ND		1.0	ug/L			11/11/22 20:58	1
Xylenes, Total	ND		2.0	ug/L			11/11/22 20:58	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	114		70 - 123		11/11/22 20:58	1
4-Bromofluorobenzene (Surr)	98		80 - 120		11/11/22 20:58	1
Dibromofluoromethane (Surr)	107		78 - 120		11/11/22 20:58	1
Toluene-d8 (Surr)	100		80 - 120		11/11/22 20:58	1

Client Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116453-1

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Client Sample ID: COMPOSITE (GW-110722-LP-EFF 1,2,3,4)

Date Collected: 11/07/22 00:00

Date Received: 11/08/22 10:15

Lab Sample ID: 570-116453-9

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			11/10/22 22:26	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	87		50 - 150				11/10/22 22:26	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-116453-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup - Silica Gel Cleanup

Client Sample ID: GW-110722-LP-EFF

Lab Sample ID: 570-116453-1

Date Collected: 11/07/22 10:30

Matrix: Water

Date Received: 11/08/22 10:15

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.097	mg/L		11/14/22 21:49	11/16/22 03:44	1
TPH as Motor Oil Range	ND		0.097	mg/L		11/14/22 21:49	11/16/22 03:44	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	98		50 - 150			11/14/22 21:49	11/16/22 03:44	1

Client Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116453-1

General Chemistry

Client Sample ID: COMPOSITE (GW-110722-LP-EFF 5,6,7)

Date Collected: 11/07/22 00:00

Date Received: 11/08/22 10:15

Lab Sample ID: 570-116453-10

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Oil & Grease (40CFR136A 1664A)	ND		0.952	mg/L		11/14/22 14:10	11/16/22 12:54	1

Surrogate Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116453-1

Method: 8260C - Volatile Organic Compounds by GC/MS

Matrix: Water

Prep Type: Total/NA

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		DCA (70-123)	BFB (80-120)	DBFM (78-120)	TOL (80-120)
570-116453-9	COMPOSITE (GW-110722-LP-E	114	98	107	100
LCS 570-280787/4	Lab Control Sample	108	109	102	101
LCSD 570-280787/5	Lab Control Sample Dup	109	108	102	102
MB 570-280787/7	Method Blank	113	100	104	102

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

DBFM = Dibromofluoromethane (Surr)

TOL = Toluene-d8 (Surr)

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Matrix: Water

Prep Type: Total/NA

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		BFB1 (50-150)			
570-116453-9	COMPOSITE (GW-110722-LP-E	87			
LCS 570-280309/3	Lab Control Sample	96			
LCSD 570-280309/4	Lab Control Sample Dup	99			
MB 570-280309/5	Method Blank	76			

Surrogate Legend

BFB = 4-Bromofluorobenzene (Surr)

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Matrix: Water

Prep Type: Silica Gel Cleanup

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		OTCSN (50-150)			
570-116453-1	GW-110722-LP-EFF	98			
LCS 570-281435/2-A	Lab Control Sample	101			
LCSD 570-281435/3-A	Lab Control Sample Dup	102			
MB 570-281435/1-A	Method Blank	117			

Surrogate Legend

OTCSN = n-Octacosane (Surr)

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116453-1

Method: 8260C - Volatile Organic Compounds by GC/MS

Lab Sample ID: MB 570-280787/7

Matrix: Water

Analysis Batch: 280787

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			11/11/22 15:31	1
Toluene	ND		1.0	ug/L			11/11/22 15:31	1
o-Xylene	ND		1.0	ug/L			11/11/22 15:31	1
m,p-Xylene	ND		2.0	ug/L			11/11/22 15:31	1
Ethylbenzene	ND		1.0	ug/L			11/11/22 15:31	1
Xylenes, Total	ND		2.0	ug/L			11/11/22 15:31	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	113		70 - 123		11/11/22 15:31	1
4-Bromofluorobenzene (Surr)	100		80 - 120		11/11/22 15:31	1
Dibromofluoromethane (Surr)	104		78 - 120		11/11/22 15:31	1
Toluene-d8 (Surr)	102		80 - 120		11/11/22 15:31	1

Lab Sample ID: LCS 570-280787/4

Matrix: Water

Analysis Batch: 280787

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	20.0	20.83		ug/L		104	80 - 121
Toluene	20.0	21.87		ug/L		109	80 - 120
o-Xylene	20.0	23.06		ug/L		115	80 - 122
m,p-Xylene	40.0	47.09		ug/L		118	80 - 123
Ethylbenzene	20.0	23.07		ug/L		115	80 - 121

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	108		70 - 123
4-Bromofluorobenzene (Surr)	109		80 - 120
Dibromofluoromethane (Surr)	102		78 - 120
Toluene-d8 (Surr)	101		80 - 120

Lab Sample ID: LCSD 570-280787/5

Matrix: Water

Analysis Batch: 280787

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	20.0	20.18		ug/L		101	80 - 121	3	20
Toluene	20.0	20.73		ug/L		104	80 - 120	5	20
o-Xylene	20.0	22.05		ug/L		110	80 - 122	4	20
m,p-Xylene	40.0	44.53		ug/L		111	80 - 123	6	20
Ethylbenzene	20.0	22.14		ug/L		111	80 - 121	4	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	109		70 - 123
4-Bromofluorobenzene (Surr)	108		80 - 120
Dibromofluoromethane (Surr)	102		78 - 120
Toluene-d8 (Surr)	102		80 - 120

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116453-1

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Lab Sample ID: MB 570-280309/5

Matrix: Water

Analysis Batch: 280309

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			11/10/22 12:44	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	76		50 - 150				11/10/22 12:44	1

Lab Sample ID: LCS 570-280309/3

Matrix: Water

Analysis Batch: 280309

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
TPH as Gasoline (C4-C13)	1990	1919		ug/L		97	76 - 128
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
4-Bromofluorobenzene (Surr)	96		50 - 150				

Lab Sample ID: LCSD 570-280309/4

Matrix: Water

Analysis Batch: 280309

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
TPH as Gasoline (C4-C13)	1990	2030		ug/L		102	76 - 128	6	10
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
4-Bromofluorobenzene (Surr)	99		50 - 150						

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Lab Sample ID: MB 570-281435/1-A

Matrix: Water

Analysis Batch: 281810

Client Sample ID: Method Blank

Prep Type: Silica Gel Cleanup

Prep Batch: 281435

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.10	mg/L		11/14/22 21:49	11/16/22 01:14	1
TPH as Motor Oil Range	ND		0.10	mg/L		11/14/22 21:49	11/16/22 01:14	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	117		50 - 150			11/14/22 21:49	11/16/22 01:14	1

Lab Sample ID: LCS 570-281435/2-A

Matrix: Water

Analysis Batch: 281810

Client Sample ID: Lab Control Sample

Prep Type: Silica Gel Cleanup

Prep Batch: 281435

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
C10-C28	4.00	3.192		mg/L		80	68 - 120
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
n-Octacosane (Surr)	101		50 - 150				

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116453-1

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup (Continued)

Lab Sample ID: LCSD 570-281435/3-A

Matrix: Water

Analysis Batch: 281810

Client Sample ID: Lab Control Sample Dup

Prep Type: Silica Gel Cleanup

Prep Batch: 281435

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
C10-C28	4.00	3.078		mg/L		77	68 - 120	4	20
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
n-Octacosane (Surr)	102		50 - 150						

Method: 1664A - Oil and Grease

Lab Sample ID: MB 570-281270/1-A

Matrix: Water

Analysis Batch: 281993

Client Sample ID: Method Blank

Prep Type: Total/NA

Prep Batch: 281270

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Oil & Grease	ND		1.00	mg/L		11/14/22 14:09	11/16/22 12:54	1

Lab Sample ID: LCS 570-281270/2-A

Matrix: Water

Analysis Batch: 281993

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Prep Batch: 281270

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Oil & Grease	40.0	38.40		mg/L		96	78 - 114

Lab Sample ID: LCSD 570-281270/3-A

Matrix: Water

Analysis Batch: 281993

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Prep Batch: 281270

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Oil & Grease	40.0	38.80		mg/L		97	78 - 114	1	18

QC Association Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116453-1

GC/MS VOA

Analysis Batch: 280787

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116453-9	COMPOSITE (GW-110722-LP-EFF 1,2,3,4)	Total/NA	Water	8260C	
MB 570-280787/7	Method Blank	Total/NA	Water	8260C	
LCS 570-280787/4	Lab Control Sample	Total/NA	Water	8260C	
LCSD 570-280787/5	Lab Control Sample Dup	Total/NA	Water	8260C	

GC VOA

Analysis Batch: 280309

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116453-9	COMPOSITE (GW-110722-LP-EFF 1,2,3,4)	Total/NA	Water	NWTPH-Gx	
MB 570-280309/5	Method Blank	Total/NA	Water	NWTPH-Gx	
LCS 570-280309/3	Lab Control Sample	Total/NA	Water	NWTPH-Gx	
LCSD 570-280309/4	Lab Control Sample Dup	Total/NA	Water	NWTPH-Gx	

GC Semi VOA

Prep Batch: 281435

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116453-1	GW-110722-LP-EFF	Silica Gel Cleanup	Water	3510C SGC	
MB 570-281435/1-A	Method Blank	Silica Gel Cleanup	Water	3510C SGC	
LCS 570-281435/2-A	Lab Control Sample	Silica Gel Cleanup	Water	3510C SGC	
LCSD 570-281435/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	3510C SGC	

Analysis Batch: 281810

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116453-1	GW-110722-LP-EFF	Silica Gel Cleanup	Water	NWTPH-Dx	281435
MB 570-281435/1-A	Method Blank	Silica Gel Cleanup	Water	NWTPH-Dx	281435
LCS 570-281435/2-A	Lab Control Sample	Silica Gel Cleanup	Water	NWTPH-Dx	281435
LCSD 570-281435/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	NWTPH-Dx	281435

General Chemistry

Prep Batch: 281270

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116453-10	COMPOSITE (GW-110722-LP-EFF 5,6,7)	Total/NA	Water	1664A	
MB 570-281270/1-A	Method Blank	Total/NA	Water	1664A	
LCS 570-281270/2-A	Lab Control Sample	Total/NA	Water	1664A	
LCSD 570-281270/3-A	Lab Control Sample Dup	Total/NA	Water	1664A	

Analysis Batch: 281993

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116453-10	COMPOSITE (GW-110722-LP-EFF 5,6,7)	Total/NA	Water	1664A	281270
MB 570-281270/1-A	Method Blank	Total/NA	Water	1664A	281270
LCS 570-281270/2-A	Lab Control Sample	Total/NA	Water	1664A	281270
LCSD 570-281270/3-A	Lab Control Sample Dup	Total/NA	Water	1664A	281270

Lab Chronicle

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116453-1

Client Sample ID: GW-110722-LP-EFF

Lab Sample ID: 570-116453-1

Date Collected: 11/07/22 10:30

Matrix: Water

Date Received: 11/08/22 10:15

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Silica Gel Cleanup	Prep	3510C SGC			256.7 mL	2.5 mL	281435	11/14/22 21:49	UFLU	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	281810	11/16/22 03:44	A1W	EET CAL 4
Instrument ID: GC48										

Client Sample ID: COMPOSITE (GW-110722-LP-EFF 1,2,3,4)

Lab Sample ID: 570-116453-9

Date Collected: 11/07/22 00:00

Matrix: Water

Date Received: 11/08/22 10:15

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		1	5 mL	5 mL	280787	11/11/22 20:58	OH1	EET CAL 4
Instrument ID: GCMSZ										
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	280309	11/10/22 22:26	P1R	EET CAL 4
Instrument ID: GC53										

Client Sample ID: COMPOSITE (GW-110722-LP-EFF 5,6,7)

Lab Sample ID: 570-116453-10

Date Collected: 11/07/22 00:00

Matrix: Water

Date Received: 11/08/22 10:15

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Prep	1664A			1050 mL	1000 mL	281270	11/14/22 14:10	USUL	EET CAL 4
Total/NA	Analysis	1664A		1			281993	11/16/22 12:54	L6IE	EET CAL 4
Instrument ID: NO EQUIQ										

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Accreditation/Certification Summary

Client: GHD Services Inc.

Job ID: 570-116453-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Laboratory: Eurofins Calscience

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Oregon	NELAP	4175	02-02-23
Washington	State	C916-18	10-12-22 *

* Accreditation/Certification renewal pending - accreditation/certification considered valid.

Eurofins Calscience

Method Summary

Client: GHD Services Inc.

Job ID: 570-116453-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method	Method Description	Protocol	Laboratory
8260C	Volatile Organic Compounds by GC/MS	SW846	EET CAL 4
NWTPH-Gx	Northwest - Volatile Petroleum Products (GC)	NWTPH	EET CAL 4
NWTPH-Dx	Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup	NWTPH	EET CAL 4
1664A	Oil and Grease	40CFR136A	EET CAL 4
1664A	HEM and SGT-HEM (Aqueous)	1664A	EET CAL 4
3510C SGC	Liquid-Liquid Extraction (Separatory Funnel)	SW846	EET CAL 4
5030C	Purge and Trap	SW846	EET CAL 4

Protocol References:

1664A = EPA-821-98-002

40CFR136A = "Methods for Organic Chemical Analysis of Municipal Industrial Wastewater", 40CFR, Part 136, Appendix A, October 26, 1984 and subsequent revisions.

NWTPH = Northwest Total Petroleum Hydrocarbon

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Sample Summary

Client: GHD Services Inc.

Job ID: 570-116453-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
570-116453-1	GW-110722-LP-EFF	Water	11/07/22 10:30	11/08/22 10:15
570-116453-9	COMPOSITE (GW-110722-LP-EFF 1,2,3,4)	Water	11/07/22 00:00	11/08/22 10:15
570-116453-10	COMPOSITE (GW-110722-LP-EFF 5,6,7)	Water	11/07/22 00:00	11/08/22 10:15

116453

ORIGIN ID:OTS (503) 956-5391
LUCA PISCITELLO
CALSCIENCE ENVIRONMENTAL LAB
2841 DOW AVE STE 100

TUSTIN, CA 92780
UNITED STATES US

SHIP DATE: 07NOV22
ACTWGT: 50.20 LB
CAD: 6990555/S6F02322
DIMS: 26x14x14 IN

BILL THIRD PARTY

Part # 15629/435404538 EXP 10/23

TO **LUCA PISCITELLO**
CALSCIENCE ENVIRONMENTAL LAB
2841 DOW AVE STE 100


TUSTIN CA 92780

(503) 956-5391

REF:

INU:
PO:

DEPT:



FedEx
Express



VAL081012226227

1 of 2


TRK# 3903 3781 1858

0201
MASTER

92 DTHA

TUE - 08 NOV 10:30A
PRIORITY OVERNIGHT

AHS
92780
CA-US SNA



Login Sample Receipt Checklist

Client: GHD Services Inc.

Job Number: 570-116453-1

Login Number: 116453

List Source: Eurofins Calscience

List Number: 1

Creator: Patel, Vikas

Question	Answer	Comment
Radioactivity wasn't checked or is $\leq$ background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

Eurofins Calscience


Job Notes

This report is issued solely for the use of the person or company to whom it is addressed. Any use, copying or disclosure other than by the intended recipient is unauthorized. If you have received this report in error, please notify the sender and destroy this report immediately. This report shall not be reproduced except in full, without prior express written approval by the laboratory.

The data in the report relate to the field sample(s) as received by the laboratory and associated QC. All results have been reviewed and have been found to be compliant with laboratory and accreditation requirements, with the exception of the noted deviation(s). For questions, please contact the Project Manager.

The test results in this report relate only to the samples as received by the laboratory and will meet all requirements of the methodology, with any exceptions noted. This report shall not be reproduced except in full, without the express written approval of the laboratory. All questions should be directed to the Eurofins Calscience Project Manager.

Authorization



Authorized for release by
Vikas Patel, Project Manager I
Vikas.Patel@et.eurofinsus.com
(714)895-5494

Generated
11/21/2022 11:02:50 AM



ANALYTICAL REPORT

PREPARED FOR

Attn: Fabio Minervini
GHD Services Inc.
9725 3rd Avenue NE, Suite 204
Seattle Washington 98115

Generated 11/18/2022 11:34:29 AM

JOB DESCRIPTION

P66 Renton Terminal AOC 5228 / 12572873

JOB NUMBER

570-116464-1

Table of Contents

Cover Page	1
Table of Contents	2
Definitions/Glossary	3
Case Narrative	4
Detection Summary	5
Client Sample Results	6
Surrogate Summary	9
QC Sample Results	10
QC Association Summary	13
Lab Chronicle	14
Certification Summary	15
Method Summary	16
Sample Summary	17
Chain of Custody	18
Receipt Checklists	19
Appendix	20



Definitions/Glossary

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
□	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

Case Narrative

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116464-1

Job ID: 570-116464-1

Laboratory: Eurofins Calscience

Narrative

Job Narrative 570-116464-1

Comments

No additional comments.

Receipt

The samples were received on 11/8/2022 10:15 AM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperature of the cooler at receipt was 3.0° C.

GC/MS VOA

Method 8260C: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with analytical batch 570-280787. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

GC VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

GC Semi VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Organic Prep

Method 3510C SGC: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with preparation batch 570-281435. 8015B_DRO. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

VOA Prep

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Detection Summary

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Client Sample ID: GW-110722-LP-INF 1

Lab Sample ID: 570-116464-1

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Benzene	770		2.0	ug/L	4		8260C	Total/NA
Toluene	150		4.0	ug/L	4		8260C	Total/NA
o-Xylene	260		4.0	ug/L	4		8260C	Total/NA
m,p-Xylene	760		8.0	ug/L	4		8260C	Total/NA
Ethylbenzene	120		4.0	ug/L	4		8260C	Total/NA
Xylenes, Total	1000		8.0	ug/L	4		8260C	Total/NA
TPH as Gasoline (C4-C13)	5800		100	ug/L	1		NWTPH-Gx	Total/NA
TPH as Diesel Range	3.4		0.097	mg/L	1		NWTPH-Dx	Silica Gel Cleanup

Client Sample ID: GW-110722-LP-MID 1

Lab Sample ID: 570-116464-2

No Detections.

Client Sample ID: GW-110722-LP-MID 2

Lab Sample ID: 570-116464-3

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Benzene	4.8		0.50	ug/L	1		8260C	Total/NA

This Detection Summary does not include radiochemical test results.

Eurofins Calscience

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: SW846 8260C - Volatile Organic Compounds by GC/MS

Client Sample ID: GW-110722-LP-INF 1

Lab Sample ID: 570-116464-1

Date Collected: 11/07/22 12:00

Matrix: Water

Date Received: 11/08/22 10:15

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	770		2.0	ug/L			11/11/22 22:43	4
Toluene	150		4.0	ug/L			11/11/22 22:43	4
o-Xylene	260		4.0	ug/L			11/11/22 22:43	4
m,p-Xylene	760		8.0	ug/L			11/11/22 22:43	4
Ethylbenzene	120		4.0	ug/L			11/11/22 22:43	4
Xylenes, Total	1000		8.0	ug/L			11/11/22 22:43	4

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	111		70 - 123		11/11/22 22:43	4
4-Bromofluorobenzene (Surr)	108		80 - 120		11/11/22 22:43	4
Dibromofluoromethane (Surr)	103		78 - 120		11/11/22 22:43	4
Toluene-d8 (Surr)	103		80 - 120		11/11/22 22:43	4

Client Sample ID: GW-110722-LP-MID 1

Lab Sample ID: 570-116464-2

Date Collected: 11/07/22 11:45

Matrix: Water

Date Received: 11/08/22 10:15

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			11/11/22 20:16	1
Toluene	ND		1.0	ug/L			11/11/22 20:16	1
o-Xylene	ND		1.0	ug/L			11/11/22 20:16	1
m,p-Xylene	ND		2.0	ug/L			11/11/22 20:16	1
Ethylbenzene	ND		1.0	ug/L			11/11/22 20:16	1
Xylenes, Total	ND		2.0	ug/L			11/11/22 20:16	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	116		70 - 123		11/11/22 20:16	1
4-Bromofluorobenzene (Surr)	100		80 - 120		11/11/22 20:16	1
Dibromofluoromethane (Surr)	106		78 - 120		11/11/22 20:16	1
Toluene-d8 (Surr)	100		80 - 120		11/11/22 20:16	1

Client Sample ID: GW-110722-LP-MID 2

Lab Sample ID: 570-116464-3

Date Collected: 11/07/22 11:30

Matrix: Water

Date Received: 11/08/22 10:15

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	4.8		0.50	ug/L			11/11/22 20:37	1
Toluene	ND		1.0	ug/L			11/11/22 20:37	1
o-Xylene	ND		1.0	ug/L			11/11/22 20:37	1
m,p-Xylene	ND		2.0	ug/L			11/11/22 20:37	1
Ethylbenzene	ND		1.0	ug/L			11/11/22 20:37	1
Xylenes, Total	ND		2.0	ug/L			11/11/22 20:37	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	117		70 - 123		11/11/22 20:37	1
4-Bromofluorobenzene (Surr)	100		80 - 120		11/11/22 20:37	1
Dibromofluoromethane (Surr)	108		78 - 120		11/11/22 20:37	1
Toluene-d8 (Surr)	100		80 - 120		11/11/22 20:37	1

Eurofins Calscience

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Client Sample ID: GW-110722-LP-INF 1

Date Collected: 11/07/22 12:00

Date Received: 11/08/22 10:15

Lab Sample ID: 570-116464-1

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	5800		100	ug/L			11/10/22 23:38	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	111		50 - 150				11/10/22 23:38	1

Client Sample ID: GW-110722-LP-MID 1

Date Collected: 11/07/22 11:45

Date Received: 11/08/22 10:15

Lab Sample ID: 570-116464-2

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			11/10/22 22:50	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	84		50 - 150				11/10/22 22:50	1

Client Sample ID: GW-110722-LP-MID 2

Date Collected: 11/07/22 11:30

Date Received: 11/08/22 10:15

Lab Sample ID: 570-116464-3

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			11/10/22 23:14	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	87		50 - 150				11/10/22 23:14	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup - Silica Gel Cleanup

Client Sample ID: GW-110722-LP-INF 1

Date Collected: 11/07/22 12:00

Date Received: 11/08/22 10:15

Lab Sample ID: 570-116464-1

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	3.4		0.097	mg/L		11/14/22 21:49	11/16/22 02:40	1
TPH as Motor Oil Range	ND		0.097	mg/L		11/14/22 21:49	11/16/22 02:40	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	111		50 - 150			11/14/22 21:49	11/16/22 02:40	1

Client Sample ID: GW-110722-LP-MID 1

Date Collected: 11/07/22 11:45

Date Received: 11/08/22 10:15

Lab Sample ID: 570-116464-2

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.10	mg/L		11/14/22 21:49	11/16/22 03:01	1
TPH as Motor Oil Range	ND		0.10	mg/L		11/14/22 21:49	11/16/22 03:01	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	95		50 - 150			11/14/22 21:49	11/16/22 03:01	1

Client Sample ID: GW-110722-LP-MID 2

Date Collected: 11/07/22 11:30

Date Received: 11/08/22 10:15

Lab Sample ID: 570-116464-3

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.096	mg/L		11/14/22 21:49	11/16/22 03:22	1
TPH as Motor Oil Range	ND		0.096	mg/L		11/14/22 21:49	11/16/22 03:22	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	118		50 - 150			11/14/22 21:49	11/16/22 03:22	1

Surrogate Summary

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: 8260C - Volatile Organic Compounds by GC/MS

Matrix: Water

Prep Type: Total/NA

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		DCA (70-123)	BFB (80-120)	DBFM (78-120)	TOL (80-120)
570-116464-1	GW-110722-LP-INF 1	111	108	103	103
570-116464-2	GW-110722-LP-MID 1	116	100	106	100
570-116464-3	GW-110722-LP-MID 2	117	100	108	100
LCS 570-280787/4	Lab Control Sample	108	109	102	101
LCSD 570-280787/5	Lab Control Sample Dup	109	108	102	102
MB 570-280787/7	Method Blank	113	100	104	102

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

DBFM = Dibromofluoromethane (Surr)

TOL = Toluene-d8 (Surr)

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Matrix: Water

Prep Type: Total/NA

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		BFB1 (50-150)			
570-116464-1	GW-110722-LP-INF 1	111			
570-116464-2	GW-110722-LP-MID 1	84			
570-116464-3	GW-110722-LP-MID 2	87			
LCS 570-280309/3	Lab Control Sample	96			
LCSD 570-280309/4	Lab Control Sample Dup	99			
MB 570-280309/5	Method Blank	76			

Surrogate Legend

BFB = 4-Bromofluorobenzene (Surr)

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Matrix: Water

Prep Type: Silica Gel Cleanup

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		OTCSN (50-150)			
570-116464-1	GW-110722-LP-INF 1	111			
570-116464-2	GW-110722-LP-MID 1	95			
570-116464-3	GW-110722-LP-MID 2	118			
LCS 570-281435/2-A	Lab Control Sample	101			
LCSD 570-281435/3-A	Lab Control Sample Dup	102			
MB 570-281435/1-A	Method Blank	117			

Surrogate Legend

OTCSN = n-Octacosane (Surr)

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116464-1

Method: 8260C - Volatile Organic Compounds by GC/MS

Lab Sample ID: MB 570-280787/7

Matrix: Water

Analysis Batch: 280787

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			11/11/22 15:31	1
Toluene	ND		1.0	ug/L			11/11/22 15:31	1
o-Xylene	ND		1.0	ug/L			11/11/22 15:31	1
m,p-Xylene	ND		2.0	ug/L			11/11/22 15:31	1
Ethylbenzene	ND		1.0	ug/L			11/11/22 15:31	1
Xylenes, Total	ND		2.0	ug/L			11/11/22 15:31	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	113		70 - 123		11/11/22 15:31	1
4-Bromofluorobenzene (Surr)	100		80 - 120		11/11/22 15:31	1
Dibromofluoromethane (Surr)	104		78 - 120		11/11/22 15:31	1
Toluene-d8 (Surr)	102		80 - 120		11/11/22 15:31	1

Lab Sample ID: LCS 570-280787/4

Matrix: Water

Analysis Batch: 280787

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	20.0	20.83		ug/L		104	80 - 121
Toluene	20.0	21.87		ug/L		109	80 - 120
o-Xylene	20.0	23.06		ug/L		115	80 - 122
m,p-Xylene	40.0	47.09		ug/L		118	80 - 123
Ethylbenzene	20.0	23.07		ug/L		115	80 - 121

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	108		70 - 123
4-Bromofluorobenzene (Surr)	109		80 - 120
Dibromofluoromethane (Surr)	102		78 - 120
Toluene-d8 (Surr)	101		80 - 120

Lab Sample ID: LCSD 570-280787/5

Matrix: Water

Analysis Batch: 280787

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	20.0	20.18		ug/L		101	80 - 121	3	20
Toluene	20.0	20.73		ug/L		104	80 - 120	5	20
o-Xylene	20.0	22.05		ug/L		110	80 - 122	4	20
m,p-Xylene	40.0	44.53		ug/L		111	80 - 123	6	20
Ethylbenzene	20.0	22.14		ug/L		111	80 - 121	4	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	109		70 - 123
4-Bromofluorobenzene (Surr)	108		80 - 120
Dibromofluoromethane (Surr)	102		78 - 120
Toluene-d8 (Surr)	102		80 - 120

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116464-1

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Lab Sample ID: MB 570-280309/5

Matrix: Water

Analysis Batch: 280309

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			11/10/22 12:44	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	76		50 - 150				11/10/22 12:44	1

Lab Sample ID: LCS 570-280309/3

Matrix: Water

Analysis Batch: 280309

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
TPH as Gasoline (C4-C13)	1990	1919		ug/L		97	76 - 128
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
4-Bromofluorobenzene (Surr)	96		50 - 150				

Lab Sample ID: LCSD 570-280309/4

Matrix: Water

Analysis Batch: 280309

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
TPH as Gasoline (C4-C13)	1990	2030		ug/L		102	76 - 128	6	10
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
4-Bromofluorobenzene (Surr)	99		50 - 150						

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Lab Sample ID: MB 570-281435/1-A

Matrix: Water

Analysis Batch: 281810

Client Sample ID: Method Blank

Prep Type: Silica Gel Cleanup

Prep Batch: 281435

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.10	mg/L		11/14/22 21:49	11/16/22 01:14	1
TPH as Motor Oil Range	ND		0.10	mg/L		11/14/22 21:49	11/16/22 01:14	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	117		50 - 150			11/14/22 21:49	11/16/22 01:14	1

Lab Sample ID: LCS 570-281435/2-A

Matrix: Water

Analysis Batch: 281810

Client Sample ID: Lab Control Sample

Prep Type: Silica Gel Cleanup

Prep Batch: 281435

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
C10-C28	4.00	3.192		mg/L		80	68 - 120
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
n-Octacosane (Surr)	101		50 - 150				

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup (Continued)

Lab Sample ID: LCSD 570-281435/3-A

Matrix: Water

Analysis Batch: 281810

Client Sample ID: Lab Control Sample Dup

Prep Type: Silica Gel Cleanup

Prep Batch: 281435

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
C10-C28	4.00	3.078		mg/L		77	68 - 120	4	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
n-Octacosane (Surr)	102		50 - 150

QC Association Summary

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

GC/MS VOA

Analysis Batch: 280787

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116464-1	GW-110722-LP-INF 1	Total/NA	Water	8260C	
570-116464-2	GW-110722-LP-MID 1	Total/NA	Water	8260C	
570-116464-3	GW-110722-LP-MID 2	Total/NA	Water	8260C	
MB 570-280787/7	Method Blank	Total/NA	Water	8260C	
LCS 570-280787/4	Lab Control Sample	Total/NA	Water	8260C	
LCSD 570-280787/5	Lab Control Sample Dup	Total/NA	Water	8260C	

GC VOA

Analysis Batch: 280309

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116464-1	GW-110722-LP-INF 1	Total/NA	Water	NWTPH-Gx	
570-116464-2	GW-110722-LP-MID 1	Total/NA	Water	NWTPH-Gx	
570-116464-3	GW-110722-LP-MID 2	Total/NA	Water	NWTPH-Gx	
MB 570-280309/5	Method Blank	Total/NA	Water	NWTPH-Gx	
LCS 570-280309/3	Lab Control Sample	Total/NA	Water	NWTPH-Gx	
LCSD 570-280309/4	Lab Control Sample Dup	Total/NA	Water	NWTPH-Gx	

GC Semi VOA

Prep Batch: 281435

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116464-1	GW-110722-LP-INF 1	Silica Gel Cleanup	Water	3510C SGC	
570-116464-2	GW-110722-LP-MID 1	Silica Gel Cleanup	Water	3510C SGC	
570-116464-3	GW-110722-LP-MID 2	Silica Gel Cleanup	Water	3510C SGC	
MB 570-281435/1-A	Method Blank	Silica Gel Cleanup	Water	3510C SGC	
LCS 570-281435/2-A	Lab Control Sample	Silica Gel Cleanup	Water	3510C SGC	
LCSD 570-281435/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	3510C SGC	

Analysis Batch: 281810

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-116464-1	GW-110722-LP-INF 1	Silica Gel Cleanup	Water	NWTPH-Dx	281435
570-116464-2	GW-110722-LP-MID 1	Silica Gel Cleanup	Water	NWTPH-Dx	281435
570-116464-3	GW-110722-LP-MID 2	Silica Gel Cleanup	Water	NWTPH-Dx	281435
MB 570-281435/1-A	Method Blank	Silica Gel Cleanup	Water	NWTPH-Dx	281435
LCS 570-281435/2-A	Lab Control Sample	Silica Gel Cleanup	Water	NWTPH-Dx	281435
LCSD 570-281435/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	NWTPH-Dx	281435

Lab Chronicle

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116464-1

Client Sample ID: GW-110722-LP-INF 1

Lab Sample ID: 570-116464-1

Date Collected: 11/07/22 12:00

Matrix: Water

Date Received: 11/08/22 10:15

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		4	5 mL	5 mL	280787	11/11/22 22:43	OH1	EET CAL 4
		Instrument ID: GCMSZ								
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	280309	11/10/22 23:38	P1R	EET CAL 4
		Instrument ID: GC53								
Silica Gel Cleanup	Prep	3510C SGC			257.7 mL	2.5 mL	281435	11/14/22 21:49	UFLU	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	281810	11/16/22 02:40	A1W	EET CAL 4
		Instrument ID: GC48								

Client Sample ID: GW-110722-LP-MID 1

Lab Sample ID: 570-116464-2

Date Collected: 11/07/22 11:45

Matrix: Water

Date Received: 11/08/22 10:15

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		1	5 mL	5 mL	280787	11/11/22 20:16	OH1	EET CAL 4
		Instrument ID: GCMSZ								
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	280309	11/10/22 22:50	P1R	EET CAL 4
		Instrument ID: GC53								
Silica Gel Cleanup	Prep	3510C SGC			251.1 mL	2.5 mL	281435	11/14/22 21:49	UFLU	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	281810	11/16/22 03:01	A1W	EET CAL 4
		Instrument ID: GC48								

Client Sample ID: GW-110722-LP-MID 2

Lab Sample ID: 570-116464-3

Date Collected: 11/07/22 11:30

Matrix: Water

Date Received: 11/08/22 10:15

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		1	5 mL	5 mL	280787	11/11/22 20:37	OH1	EET CAL 4
		Instrument ID: GCMSZ								
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	280309	11/10/22 23:14	P1R	EET CAL 4
		Instrument ID: GC53								
Silica Gel Cleanup	Prep	3510C SGC			259.1 mL	2.5 mL	281435	11/14/22 21:49	UFLU	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	281810	11/16/22 03:22	A1W	EET CAL 4
		Instrument ID: GC48								

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Accreditation/Certification Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-116464-1

Laboratory: Eurofins Calscience

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Oregon	NELAP	4175	02-02-23
Washington	State	C916-18	10-12-22 *

* Accreditation/Certification renewal pending - accreditation/certification considered valid.

Method Summary

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method	Method Description	Protocol	Laboratory
8260C	Volatile Organic Compounds by GC/MS	SW846	EET CAL 4
NWTPH-Gx	Northwest - Volatile Petroleum Products (GC)	NWTPH	EET CAL 4
NWTPH-Dx	Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup	NWTPH	EET CAL 4
3510C SGC	Liquid-Liquid Extraction (Separatory Funnel)	SW846	EET CAL 4
5030C	Purge and Trap	SW846	EET CAL 4

Protocol References:

NWTPH = Northwest Total Petroleum Hydrocarbon

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Sample Summary

Client: GHD Services Inc.

Job ID: 570-116464-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
570-116464-1	GW-110722-LP-INF 1	Water	11/07/22 12:00	11/08/22 10:15
570-116464-2	GW-110722-LP-MID 1	Water	11/07/22 11:45	11/08/22 10:15
570-116464-3	GW-110722-LP-MID 2	Water	11/07/22 11:30	11/08/22 10:15

Login Sample Receipt Checklist

Client: GHD Services Inc.

Job Number: 570-116464-1

Login Number: 116464

List Number: 1

Creator: Patel, Vikas

List Source: Eurofins Calscience

Question	Answer	Comment
Radioactivity wasn't checked or is $\leq$ background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	False	Received Trip Blank(s) not listed on COC.
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

Eurofins Calscience


Job Notes

This report is issued solely for the use of the person or company to whom it is addressed. Any use, copying or disclosure other than by the intended recipient is unauthorized. If you have received this report in error, please notify the sender and destroy this report immediately. This report shall not be reproduced except in full, without prior express written approval by the laboratory.

The data in the report relate to the field sample(s) as received by the laboratory and associated QC. All results have been reviewed and have been found to be compliant with laboratory and accreditation requirements, with the exception of the noted deviation(s). For questions, please contact the Project Manager.

The test results in this report relate only to the samples as received by the laboratory and will meet all requirements of the methodology, with any exceptions noted. This report shall not be reproduced except in full, without the express written approval of the laboratory. All questions should be directed to the Eurofins Calscience Project Manager.

Authorization



Generated
11/18/2022 11:34:29 AM

Authorized for release by
Vikas Patel, Project Manager I
Vikas.Patel@et.eurofinsus.com
(714)895-5494



ANALYTICAL REPORT

PREPARED FOR

Attn: Fabio Minervini
GHD Services Inc.
9725 3rd Avenue NE, Suite 204
Seattle, Washington 98115

Generated 12/20/2022 2:20:52 PM

JOB DESCRIPTION

P66 Renton Terminal AOC 5228 / 11226464

JOB NUMBER

570-120504-1


Job Notes

This report is issued solely for the use of the person or company to whom it is addressed. Any use, copying or disclosure other than by the intended recipient is unauthorized. If you have received this report in error, please notify the sender and destroy this report immediately. This report shall not be reproduced except in full, without prior express written approval by the laboratory.

The data in the report relate to the field sample(s) as received by the laboratory and associated QC. All results have been reviewed and have been found to be compliant with laboratory and accreditation requirements, with the exception of the noted deviation(s). For questions, please contact the Project Manager.

The test results in this report relate only to the samples as received by the laboratory and will meet all requirements of the methodology, with any exceptions noted. This report shall not be reproduced except in full, without the express written approval of the laboratory. All questions should be directed to the Eurofins Calscience Project Manager.

Authorization



Generated
12/20/2022 2:20:52 PM

Authorized for release by
Virendra Patel, Project Manager I
Virendra.Patel@et.eurofinsus.com
Designee for
Vikas Patel, Project Manager I
Vikas.Patel@et.eurofinsus.com
(714)895-5494

Table of Contents

Cover Page	1
Table of Contents	3
Definitions/Glossary	4
Case Narrative	5
Detection Summary	6
Client Sample Results	7
Surrogate Summary	9
QC Sample Results	10
QC Association Summary	12
Lab Chronicle	13
Certification Summary	14
Method Summary	15
Sample Summary	16
Chain of Custody	17
Receipt Checklists	19
Air Canister Dilution	20



Definitions/Glossary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job ID: 570-120504-1

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
□	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

Case Narrative

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job ID: 570-120504-1

Job ID: 570-120504-1

Laboratory: Eurofins Calscience

Narrative

Job Narrative
570-120504-1

Comments

No additional comments.

Receipt

The samples were received on 12/13/2022 10:00 AM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperature of the cooler at receipt was 22.0° C.

Air Toxics

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Detection Summary

Client: GHD Services Inc.

Job ID: 570-120504-1

Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Client Sample ID: A-121222-LP-INF

Lab Sample ID: 570-120504-1

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Benzene	630		6.3	ppb v/v	12.5		TO-15	Total/NA
Ethylbenzene	220		6.3	ppb v/v	12.5		TO-15	Total/NA
o-Xylene	370		6.3	ppb v/v	12.5		TO-15	Total/NA
m,p-Xylene	1000		25	ppb v/v	12.5		TO-15	Total/NA
Toluene	1100		6.3	ppb v/v	12.5		TO-15	Total/NA
Xylenes, Total	1400		31	ppb v/v	12.5		TO-15	Total/NA
Gasoline Range Organics (C6-C12)	99		1.0	ppm v/v	1		TO3	Total/NA

Client Sample ID: A-121222-LP-EFF

Lab Sample ID: 570-120504-2

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Benzene	1.7		0.50	ppb v/v	1		TO-15	Total/NA
Toluene	1.7		0.50	ppb v/v	1		TO-15	Total/NA

This Detection Summary does not include radiochemical test results.

Eurofins Calscience

Client Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job ID: 570-120504-1

Method: EPA TO-15 - Volatile Organic Compounds in Ambient Air

Client Sample ID: A-121222-LP-INF

Date Collected: 12/12/22 00:00

Date Received: 12/13/22 10:00

Sample Container: Summa Canister 1L

Lab Sample ID: 570-120504-1

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	630		6.3	ppb v/v			12/18/22 11:06	12.5
Ethylbenzene	220		6.3	ppb v/v			12/18/22 11:06	12.5
o-Xylene	370		6.3	ppb v/v			12/18/22 11:06	12.5
m,p-Xylene	1000		25	ppb v/v			12/18/22 11:06	12.5
Toluene	1100		6.3	ppb v/v			12/18/22 11:06	12.5
Xylenes, Total	1400		31	ppb v/v			12/18/22 11:06	12.5

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	78		66 - 132		12/18/22 11:06	12.5
4-Bromofluorobenzene (Surr)	92		70 - 130		12/18/22 11:06	12.5
Toluene-d8 (Surr)	96		70 - 130		12/18/22 11:06	12.5

Client Sample ID: A-121222-LP-EFF

Date Collected: 12/12/22 00:00

Date Received: 12/13/22 10:00

Sample Container: Summa Canister 1L

Lab Sample ID: 570-120504-2

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	1.7		0.50	ppb v/v			12/18/22 10:23	1
Ethylbenzene	ND		0.50	ppb v/v			12/18/22 10:23	1
o-Xylene	ND		0.50	ppb v/v			12/18/22 10:23	1
m,p-Xylene	ND		2.0	ppb v/v			12/18/22 10:23	1
Toluene	1.7		0.50	ppb v/v			12/18/22 10:23	1
Xylenes, Total	ND		2.5	ppb v/v			12/18/22 10:23	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	75		66 - 132		12/18/22 10:23	1
4-Bromofluorobenzene (Surr)	92		70 - 130		12/18/22 10:23	1
Toluene-d8 (Surr)	98		70 - 130		12/18/22 10:23	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-120504-1

Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Method: EPA TO3 - Volatile Organic Compounds in Ambient Air, Cryogenic Pre-Conc Techniques (GC)

Client Sample ID: A-121222-LP-INF

Date Collected: 12/12/22 00:00

Date Received: 12/13/22 10:00

Sample Container: Summa Canister 1L

Lab Sample ID: 570-120504-1

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Gasoline Range Organics (C6-C12)	99		1.0	ppm v/v			12/13/22 16:55	1

Client Sample ID: A-121222-LP-EFF

Date Collected: 12/12/22 00:00

Date Received: 12/13/22 10:00

Sample Container: Summa Canister 1L

Lab Sample ID: 570-120504-2

Matrix: Air

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Gasoline Range Organics (C6-C12)	ND		1.0	ppm v/v			12/13/22 15:38	1

Surrogate Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job ID: 570-120504-1

Method: TO-15 - Volatile Organic Compounds in Ambient Air

Matrix: Air

Prep Type: Total/NA

Percent Surrogate Recovery (Acceptance Limits)

Lab Sample ID	Client Sample ID	DCA (66-132)	BFB (70-130)	TOL (70-130)
570-120504-1	A-121222-LP-INF	78	92	96
570-120504-2	A-121222-LP-EFF	75	92	98
LCS 570-289988/3	Lab Control Sample	76	91	97
LCSD 570-289988/4	Lab Control Sample Dup	75	90	98
MB 570-289988/7	Method Blank	84	89	96

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

TOL = Toluene-d8 (Surr)

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job ID: 570-120504-1

Method: TO-15 - Volatile Organic Compounds in Ambient Air

Lab Sample ID: MB 570-289988/7

Matrix: Air

Analysis Batch: 289988

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ppb v/v			12/17/22 23:47	1
Ethylbenzene	ND		0.50	ppb v/v			12/17/22 23:47	1
o-Xylene	ND		0.50	ppb v/v			12/17/22 23:47	1
m,p-Xylene	ND		2.0	ppb v/v			12/17/22 23:47	1
Toluene	ND		0.50	ppb v/v			12/17/22 23:47	1
Xylenes, Total	ND		2.5	ppb v/v			12/17/22 23:47	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	84		66 - 132		12/17/22 23:47	1
4-Bromofluorobenzene (Surr)	89		70 - 130		12/17/22 23:47	1
Toluene-d8 (Surr)	96		70 - 130		12/17/22 23:47	1

Lab Sample ID: LCS 570-289988/3

Matrix: Air

Analysis Batch: 289988

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	25.0	24.85		ppb v/v		99	68 - 134
Ethylbenzene	25.0	23.20		ppb v/v		93	70 - 130
o-Xylene	25.0	22.37		ppb v/v		89	68 - 130
m,p-Xylene	50.0	45.87		ppb v/v		92	70 - 130
Toluene	25.0	24.37		ppb v/v		97	70 - 130

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	76		66 - 132
4-Bromofluorobenzene (Surr)	91		70 - 130
Toluene-d8 (Surr)	97		70 - 130

Lab Sample ID: LCSD 570-289988/4

Matrix: Air

Analysis Batch: 289988

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	25.0	25.78		ppb v/v		103	68 - 134	4	25
Ethylbenzene	25.0	24.39		ppb v/v		98	70 - 130	5	25
o-Xylene	25.0	24.27		ppb v/v		97	68 - 130	8	25
m,p-Xylene	50.0	47.14		ppb v/v		94	70 - 130	3	25
Toluene	25.0	25.19		ppb v/v		101	70 - 130	3	25

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	75		66 - 132
4-Bromofluorobenzene (Surr)	90		70 - 130
Toluene-d8 (Surr)	98		70 - 130

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job ID: 570-120504-1

Method: TO3 - Volatile Organic Compounds in Ambient Air, Cryogenic Pre-Conc Techniques (GC)

Lab Sample ID: MB 570-288631/3

Matrix: Air

Analysis Batch: 288631

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Gasoline Range Organics (C6-C12)	ND		1.0	ppm v/v			12/13/22 14:47	1

Lab Sample ID: LCS 570-288631/2

Matrix: Air

Analysis Batch: 288631

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Gasoline Range Organics (C6-C12)	100	96.73		ppm v/v		97	80 - 120

Lab Sample ID: 570-120504-1 DU

Matrix: Air

Analysis Batch: 288631

Client Sample ID: A-121222-LP-INF

Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	DU Result	DU Qualifier	Unit	D	RPD	RPD Limit
Gasoline Range Organics (C6-C12)	99		99.75		ppm v/v		0.8	20

QC Association Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job ID: 570-120504-1

Air - GC/MS VOA

Analysis Batch: 289988

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120504-1	A-121222-LP-INF	Total/NA	Air	TO-15	
570-120504-2	A-121222-LP-EFF	Total/NA	Air	TO-15	
MB 570-289988/7	Method Blank	Total/NA	Air	TO-15	
LCS 570-289988/3	Lab Control Sample	Total/NA	Air	TO-15	
LCSD 570-289988/4	Lab Control Sample Dup	Total/NA	Air	TO-15	

Air - GC VOA

Analysis Batch: 288631

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120504-1	A-121222-LP-INF	Total/NA	Air	TO3	
570-120504-2	A-121222-LP-EFF	Total/NA	Air	TO3	
MB 570-288631/3	Method Blank	Total/NA	Air	TO3	
LCS 570-288631/2	Lab Control Sample	Total/NA	Air	TO3	
570-120504-1 DU	A-121222-LP-INF	Total/NA	Air	TO3	

Lab Chronicle

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job ID: 570-120504-1

Client Sample ID: A-121222-LP-INF

Lab Sample ID: 570-120504-1

Date Collected: 12/12/22 00:00

Matrix: Air

Date Received: 12/13/22 10:00

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	TO-15		12.5	250 mL	250 mL	289988	12/18/22 11:06	UHOG	EET CAL 4
		Instrument ID: GCMSAA								
Total/NA	Analysis	TO3		1	10 mL	10 mL	288631	12/13/22 16:55	I9H5	EET CAL 4
		Instrument ID: GC38								

Client Sample ID: A-121222-LP-EFF

Lab Sample ID: 570-120504-2

Date Collected: 12/12/22 00:00

Matrix: Air

Date Received: 12/13/22 10:00

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	TO-15		1	250 mL	250 mL	289988	12/18/22 10:23	UHOG	EET CAL 4
		Instrument ID: GCMSAA								
Total/NA	Analysis	TO3		1	10 mL	10 mL	288631	12/13/22 15:38	I9H5	EET CAL 4
		Instrument ID: GC38								

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Accreditation/Certification Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job ID: 570-120504-1

Laboratory: Eurofins Calscience

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Oregon	NELAP	4175	02-02-23

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15
- 16

Method Summary

Client: GHD Services Inc.

Job ID: 570-120504-1

Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Method	Method Description	Protocol	Laboratory
TO-15	Volatile Organic Compounds in Ambient Air	EPA	EET CAL 4
TO3	Volatile Organic Compounds in Ambient Air, Cryogenic Pre-Conc Techniques (GC)	EPA	EET CAL 4

Protocol References:

EPA = US Environmental Protection Agency

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Sample Summary

Client: GHD Services Inc.

Job ID: 570-120504-1

Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
570-120504-1	A-121222-LP-INF	Air	12/12/22 00:00	12/13/22 10:00
570-120504-2	A-121222-LP-EFF	Air	12/12/22 00:00	12/13/22 10:00

Part # 156297435/44015213P 11/23

ORIGIN ID:OTSA (503) 956-5391
CALSCIENCE ENVIRONMENTAL LAB
2841 DOW AVE STE 100
TUSTIN, CA 92780
UNITED STATES US

SHIP DATE: 12DEC22
ACTWGT: 6.05 LB
CAD: 6990553/SSF02341
DIMS: 11x11x10 IN
BILL THIRD PARTY


TO

**CALSCIENCE ENVIRONMENT
2841 DOW AVE. SUITE 100**

TUSTIN CA 92780

(000) 000-0000 REF.
INV:
PO:

DEPT:



FedEx
Express

J22A222101801 NV


1 of 2

TRK# 3920 7231 0442
0201
MASTER

**TUE - 13 DEC 10:30A
PRIORITY OVERNIGHT**

92 DTHA

**92780
CA-US SNA**



570-120504 Waybill

Login Sample Receipt Checklist

Client: GHD Services Inc.

Job Number: 570-120504-1

Login Number: 120504

List Source: Eurofins Calscience

List Number: 1

Creator: Cruise, Noel

Question	Answer	Comment
Radioactivity wasn't checked or is $\leq$ background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	False	Thermal preservation not required.
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	N/A	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

Summa Canister Dilution Worksheet

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 11226464

Job No.: 570-120504-1

Lab Sample ID	Canister Volume (L)	Preadjusted Pressure ("Hg)	Preadjusted Pressure (atm)	Preadjusted Volume (L)	Adjusted Pressure (psig)	Adjusted Pressure (atm)	Adjusted Volume (L)	Initial Volume (mL)	Dilution Factor	Final Dilution Factor	Pressure Gauge ID	Date	Analyst Initials
570-120504-1	1	-3.6	0.88	0.88	-1.76815	0.88	0.88		1.00	1.00	AIR MG 4	12/13/22 13:05	YY9P
570-120504-2	1	-4.2	0.86	0.86	-2.06285	0.86	0.86		1.00	1.00	AIR MG 4	12/13/22 13:05	YY9P

Formulae:

Preadjusted Volume (L) = ((Preadjusted Pressure ("Hg) + 29.92 "Hg) * Vol L) / 29.92 "Hg

Adjusted Volume (L) = ((Adjusted Pressure (psig) + 14.7 psig) * Vol L) / 14.7 psig

Dilution Factor = Adjusted Volume (L) / Preadjusted Volume (L)

Where:

29.92 "Hg = Standard atmospheric pressure in inches of Mercury ("Hg)

14.7 psig = Standard atmospheric pressure in pounds per square inch gauge (psig)

ANALYTICAL REPORT

PREPARED FOR

Attn: Fabio Minervini
GHD Services Inc.
9725 3rd Avenue NE, Suite 204
Seattle, Washington 98115

Generated 12/22/2022 3:33:18 PM

JOB DESCRIPTION

P66 Renton Terminal AOC 5228 / 12572873

JOB NUMBER

570-120647-1


Job Notes

This report is issued solely for the use of the person or company to whom it is addressed. Any use, copying or disclosure other than by the intended recipient is unauthorized. If you have received this report in error, please notify the sender and destroy this report immediately. This report shall not be reproduced except in full, without prior express written approval by the laboratory.

The data in the report relate to the field sample(s) as received by the laboratory and associated QC. All results have been reviewed and have been found to be compliant with laboratory and accreditation requirements, with the exception of the noted deviation(s). For questions, please contact the Project Manager.

The test results in this report relate only to the samples as received by the laboratory and will meet all requirements of the methodology, with any exceptions noted. This report shall not be reproduced except in full, without the express written approval of the laboratory. All questions should be directed to the Eurofins Calscience Project Manager.

Authorization



Generated
12/22/2022 3:33:18 PM

Authorized for release by
Virendra Patel, Project Manager I
Virendra.Patel@et.eurofinsus.com
Designee for
Vikas Patel, Project Manager I
Vikas.Patel@et.eurofinsus.com
(714)895-5494

Table of Contents

Cover Page	1
Table of Contents	3
Definitions/Glossary	4
Case Narrative	5
Detection Summary	6
Client Sample Results	7
Surrogate Summary	10
QC Sample Results	11
QC Association Summary	15
Lab Chronicle	16
Certification Summary	17
Method Summary	18
Sample Summary	19
Chain of Custody	20
Receipt Checklists	21



Definitions/Glossary

Client: GHD Services Inc.

Job ID: 570-120647-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
□	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

Case Narrative

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120647-1

Job ID: 570-120647-1

Laboratory: Eurofins Calscience

Narrative

Job Narrative 570-120647-1

Comments

No additional comments.

Receipt

The samples were received on 12/13/2022 10:00 AM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperature of the cooler at receipt was 2.4° C.

GC/MS VOA

Method 8260C: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with analytical batch 570-289581. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

Method 8260C: Internal standard (ISTD) response for TBA-d9 for the following sample in analytical batch 570-289581 was outside acceptance criteria: (CCVIS 570-289581/3). This ISTD does not correspond to any of the requested target compounds reported from this analytical batch; therefore, the data have been reported.

Method 8260C: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with analytical batch 570-289976. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

Method 8260C: Internal standard (ISTD) response for TBA-d9 for the following sample in analytical batch 570-289976 was outside acceptance criteria: (CCVIS 570-289976/3). This ISTD does not correspond to any of the requested target compounds reported from this analytical batch; therefore, the data have been reported.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

GC VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

GC Semi VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Organic Prep

Method 3510C SGC: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with preparation batch 570-290734. 8015B_DRO. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

VOA Prep

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Detection Summary

Client: GHD Services Inc.

Job ID: 570-120647-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Client Sample ID: GW-121222-LP-INF 1

Lab Sample ID: 570-120647-1

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Benzene	2600		100	ug/L	200		8260C	Total/NA
Toluene	5300		200	ug/L	200		8260C	Total/NA
o-Xylene	1600		200	ug/L	200		8260C	Total/NA
m,p-Xylene	3900		400	ug/L	200		8260C	Total/NA
Ethylbenzene	400		200	ug/L	200		8260C	Total/NA
Xylenes, Total	5500		400	ug/L	200		8260C	Total/NA
TPH as Gasoline (C4-C13)	29000		500	ug/L	5		NWTPH-Gx	Total/NA
TPH as Diesel Range	1.1		0.093	mg/L	1		NWTPH-Dx	Silica Gel Cleanup

Client Sample ID: GW-121222-LP-MID 1

Lab Sample ID: 570-120647-2

No Detections.

Client Sample ID: GW-121222-LP-MID 2

Lab Sample ID: 570-120647-3

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
Benzene	2.3		0.50	ug/L	1		8260C	Total/NA

This Detection Summary does not include radiochemical test results.

Eurofins Calscience

Client Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120647-1

Method: SW846 8260C - Volatile Organic Compounds by GC/MS

Client Sample ID: GW-121222-LP-INF 1

Date Collected: 12/12/22 12:30

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120647-1

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	2600		100	ug/L			12/17/22 12:00	200
Toluene	5300		200	ug/L			12/17/22 12:00	200
o-Xylene	1600		200	ug/L			12/17/22 12:00	200
m,p-Xylene	3900		400	ug/L			12/17/22 12:00	200
Ethylbenzene	400		200	ug/L			12/17/22 12:00	200
Xylenes, Total	5500		400	ug/L			12/17/22 12:00	200

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	106		70 - 123		12/17/22 12:00	200
4-Bromofluorobenzene (Surr)	98		80 - 120		12/17/22 12:00	200
Dibromofluoromethane (Surr)	106		78 - 120		12/17/22 12:00	200
Toluene-d8 (Surr)	99		80 - 120		12/17/22 12:00	200

Client Sample ID: GW-121222-LP-MID 1

Date Collected: 12/12/22 12:15

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120647-2

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			12/16/22 11:43	1
Toluene	ND		1.0	ug/L			12/16/22 11:43	1
o-Xylene	ND		1.0	ug/L			12/16/22 11:43	1
m,p-Xylene	ND		2.0	ug/L			12/16/22 11:43	1
Ethylbenzene	ND		1.0	ug/L			12/16/22 11:43	1
Xylenes, Total	ND		2.0	ug/L			12/16/22 11:43	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	106		70 - 123		12/16/22 11:43	1
4-Bromofluorobenzene (Surr)	96		80 - 120		12/16/22 11:43	1
Dibromofluoromethane (Surr)	105		78 - 120		12/16/22 11:43	1
Toluene-d8 (Surr)	100		80 - 120		12/16/22 11:43	1

Client Sample ID: GW-121222-LP-MID 2

Date Collected: 12/12/22 12:00

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120647-3

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	2.3		0.50	ug/L			12/16/22 12:04	1
Toluene	ND		1.0	ug/L			12/16/22 12:04	1
o-Xylene	ND		1.0	ug/L			12/16/22 12:04	1
m,p-Xylene	ND		2.0	ug/L			12/16/22 12:04	1
Ethylbenzene	ND		1.0	ug/L			12/16/22 12:04	1
Xylenes, Total	ND		2.0	ug/L			12/16/22 12:04	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	105		70 - 123		12/16/22 12:04	1
4-Bromofluorobenzene (Surr)	96		80 - 120		12/16/22 12:04	1
Dibromofluoromethane (Surr)	106		78 - 120		12/16/22 12:04	1
Toluene-d8 (Surr)	100		80 - 120		12/16/22 12:04	1

Eurofins Calscience

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-120647-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Client Sample ID: GW-121222-LP-INF 1

Date Collected: 12/12/22 12:30

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120647-1

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	29000		500	ug/L			12/20/22 01:07	5
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	90		50 - 150				12/20/22 01:07	5

Client Sample ID: GW-121222-LP-MID 1

Date Collected: 12/12/22 12:15

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120647-2

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			12/19/22 21:45	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	59		50 - 150				12/19/22 21:45	1

Client Sample ID: GW-121222-LP-MID 2

Date Collected: 12/12/22 12:00

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120647-3

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			12/19/22 21:20	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	64		50 - 150				12/19/22 21:20	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-120647-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup - Silica Gel Cleanup

Client Sample ID: GW-121222-LP-INF 1

Date Collected: 12/12/22 12:30

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120647-1

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	1.1		0.093	mg/L		12/20/22 15:10	12/21/22 05:11	1
TPH as Motor Oil Range	ND		0.093	mg/L		12/20/22 15:10	12/21/22 05:11	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	80		50 - 150			12/20/22 15:10	12/21/22 05:11	1

Client Sample ID: GW-121222-LP-MID 1

Date Collected: 12/12/22 12:15

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120647-2

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.093	mg/L		12/20/22 15:10	12/21/22 05:33	1
TPH as Motor Oil Range	ND		0.093	mg/L		12/20/22 15:10	12/21/22 05:33	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	99		50 - 150			12/20/22 15:10	12/21/22 05:33	1

Client Sample ID: GW-121222-LP-MID 2

Date Collected: 12/12/22 12:00

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120647-3

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.094	mg/L		12/20/22 15:10	12/21/22 06:39	1
TPH as Motor Oil Range	ND		0.094	mg/L		12/20/22 15:10	12/21/22 06:39	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	99		50 - 150			12/20/22 15:10	12/21/22 06:39	1

Surrogate Summary

Client: GHD Services Inc.

Job ID: 570-120647-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: 8260C - Volatile Organic Compounds by GC/MS

Matrix: Water

Prep Type: Total/NA

Percent Surrogate Recovery (Acceptance Limits)

Lab Sample ID	Client Sample ID	DCA (70-123)	BFB (80-120)	DBFM (78-120)	TOL (80-120)
570-120647-1	GW-121222-LP-INF 1	106	98	106	99
570-120647-2	GW-121222-LP-MID 1	106	96	105	100
570-120647-3	GW-121222-LP-MID 2	105	96	106	100
LCS 570-289581/4	Lab Control Sample	99	99	100	101
LCS 570-289976/4	Lab Control Sample	100	99	102	102
LCSD 570-289581/5	Lab Control Sample Dup	99	99	99	100
LCSD 570-289976/5	Lab Control Sample Dup	100	99	100	101
MB 570-289581/7	Method Blank	104	97	103	101
MB 570-289976/8	Method Blank	106	95	106	101

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

DBFM = Dibromofluoromethane (Surr)

TOL = Toluene-d8 (Surr)

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Matrix: Water

Prep Type: Total/NA

Percent Surrogate Recovery (Acceptance Limits)

Lab Sample ID	Client Sample ID	BFB1 (50-150)
570-120647-1	GW-121222-LP-INF 1	90
570-120647-2	GW-121222-LP-MID 1	59
570-120647-3	GW-121222-LP-MID 2	64
570-120647-3 MS	GW-121222-LP-MID 2	88
570-120647-3 MSD	GW-121222-LP-MID 2	84
LCS 570-290404/4	Lab Control Sample	84
LCSD 570-290404/5	Lab Control Sample Dup	84
MB 570-290404/3	Method Blank	68

Surrogate Legend

BFB = 4-Bromofluorobenzene (Surr)

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Matrix: Water

Prep Type: Silica Gel Cleanup

Percent Surrogate Recovery (Acceptance Limits)

Lab Sample ID	Client Sample ID	OTCSN (50-150)
570-120647-1	GW-121222-LP-INF 1	80
570-120647-2	GW-121222-LP-MID 1	99
570-120647-3	GW-121222-LP-MID 2	99
LCS 570-290734/2-A	Lab Control Sample	91
LCSD 570-290734/3-A	Lab Control Sample Dup	92
MB 570-290734/1-A	Method Blank	99

Surrogate Legend

OTCSN = n-Octacosane (Surr)

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120647-1

Method: 8260C - Volatile Organic Compounds by GC/MS

Lab Sample ID: MB 570-289581/7

Matrix: Water

Analysis Batch: 289581

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			12/16/22 09:31	1
Toluene	ND		1.0	ug/L			12/16/22 09:31	1
o-Xylene	ND		1.0	ug/L			12/16/22 09:31	1
m,p-Xylene	ND		2.0	ug/L			12/16/22 09:31	1
Ethylbenzene	ND		1.0	ug/L			12/16/22 09:31	1
Xylenes, Total	ND		2.0	ug/L			12/16/22 09:31	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	104		70 - 123		12/16/22 09:31	1
4-Bromofluorobenzene (Surr)	97		80 - 120		12/16/22 09:31	1
Dibromofluoromethane (Surr)	103		78 - 120		12/16/22 09:31	1
Toluene-d8 (Surr)	101		80 - 120		12/16/22 09:31	1

Lab Sample ID: LCS 570-289581/4

Matrix: Water

Analysis Batch: 289581

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	20.0	18.49		ug/L		92	80 - 121
Toluene	20.0	18.99		ug/L		95	80 - 120
o-Xylene	20.0	19.42		ug/L		97	80 - 122
m,p-Xylene	20.0	18.14		ug/L		91	80 - 123
Ethylbenzene	20.0	18.87		ug/L		94	80 - 121

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	99		70 - 123
4-Bromofluorobenzene (Surr)	99		80 - 120
Dibromofluoromethane (Surr)	100		78 - 120
Toluene-d8 (Surr)	101		80 - 120

Lab Sample ID: LCSD 570-289581/5

Matrix: Water

Analysis Batch: 289581

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	20.0	18.73		ug/L		94	80 - 121	1	20
Toluene	20.0	19.48		ug/L		97	80 - 120	3	20
o-Xylene	20.0	19.80		ug/L		99	80 - 122	2	20
m,p-Xylene	20.0	18.53		ug/L		93	80 - 123	2	20
Ethylbenzene	20.0	19.20		ug/L		96	80 - 121	2	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	99		70 - 123
4-Bromofluorobenzene (Surr)	99		80 - 120
Dibromofluoromethane (Surr)	99		78 - 120
Toluene-d8 (Surr)	100		80 - 120

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120647-1

Method: 8260C - Volatile Organic Compounds by GC/MS (Continued)

Lab Sample ID: MB 570-289976/8

Matrix: Water

Analysis Batch: 289976

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			12/17/22 11:15	1
Toluene	ND		1.0	ug/L			12/17/22 11:15	1
o-Xylene	ND		1.0	ug/L			12/17/22 11:15	1
m,p-Xylene	ND		2.0	ug/L			12/17/22 11:15	1
Ethylbenzene	ND		1.0	ug/L			12/17/22 11:15	1
Xylenes, Total	ND		2.0	ug/L			12/17/22 11:15	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	106		70 - 123		12/17/22 11:15	1
4-Bromofluorobenzene (Surr)	95		80 - 120		12/17/22 11:15	1
Dibromofluoromethane (Surr)	106		78 - 120		12/17/22 11:15	1
Toluene-d8 (Surr)	101		80 - 120		12/17/22 11:15	1

Lab Sample ID: LCS 570-289976/4

Matrix: Water

Analysis Batch: 289976

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	20.0	17.73		ug/L		89	80 - 121
Toluene	20.0	18.43		ug/L		92	80 - 120
o-Xylene	20.0	18.53		ug/L		93	80 - 122
m,p-Xylene	20.0	17.17		ug/L		86	80 - 123
Ethylbenzene	20.0	17.92		ug/L		90	80 - 121

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	100		70 - 123
4-Bromofluorobenzene (Surr)	99		80 - 120
Dibromofluoromethane (Surr)	102		78 - 120
Toluene-d8 (Surr)	102		80 - 120

Lab Sample ID: LCSD 570-289976/5

Matrix: Water

Analysis Batch: 289976

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	20.0	19.00		ug/L		95	80 - 121	7	20
Toluene	20.0	19.72		ug/L		99	80 - 120	7	20
o-Xylene	20.0	19.76		ug/L		99	80 - 122	6	20
m,p-Xylene	20.0	18.59		ug/L		93	80 - 123	8	20
Ethylbenzene	20.0	19.43		ug/L		97	80 - 121	8	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	100		70 - 123
4-Bromofluorobenzene (Surr)	99		80 - 120
Dibromofluoromethane (Surr)	100		78 - 120
Toluene-d8 (Surr)	101		80 - 120

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120647-1

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Lab Sample ID: MB 570-290404/3

Matrix: Water

Analysis Batch: 290404

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			12/19/22 19:54	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	68		50 - 150				12/19/22 19:54	1

Lab Sample ID: LCS 570-290404/4

Matrix: Water

Analysis Batch: 290404

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
TPH as Gasoline (C4-C13)	1920	2229		ug/L		116	76 - 128
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
4-Bromofluorobenzene (Surr)	84		50 - 150				

Lab Sample ID: LCSD 570-290404/5

Matrix: Water

Analysis Batch: 290404

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
TPH as Gasoline (C4-C13)	1920	2327		ug/L		121	76 - 128	4	10
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
4-Bromofluorobenzene (Surr)	84		50 - 150						

Lab Sample ID: 570-120647-3 MS

Matrix: Water

Analysis Batch: 290404

Client Sample ID: GW-121222-LP-MID 2

Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	%Rec	%Rec Limits
TPH as Gasoline (C4-C13)	ND		1920	2277		ug/L		116	69 - 132
Surrogate	MS %Recovery	MS Qualifier	Limits						
4-Bromofluorobenzene (Surr)	88		50 - 150						

Lab Sample ID: 570-120647-3 MSD

Matrix: Water

Analysis Batch: 290404

Client Sample ID: GW-121222-LP-MID 2

Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MSD Result	MSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
TPH as Gasoline (C4-C13)	ND		1920	2170		ug/L		111	69 - 132	5	15
Surrogate	MSD %Recovery	MSD Qualifier	Limits								
4-Bromofluorobenzene (Surr)	84		50 - 150								

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120647-1

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Lab Sample ID: MB 570-290734/1-A

Matrix: Water

Analysis Batch: 290830

Client Sample ID: Method Blank

Prep Type: Silica Gel Cleanup

Prep Batch: 290734

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.10	mg/L		12/20/22 15:10	12/20/22 22:25	1
TPH as Motor Oil Range	ND		0.10	mg/L		12/20/22 15:10	12/20/22 22:25	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	99		50 - 150			12/20/22 15:10	12/20/22 22:25	1

Lab Sample ID: LCS 570-290734/2-A

Matrix: Water

Analysis Batch: 290830

Client Sample ID: Lab Control Sample

Prep Type: Silica Gel Cleanup

Prep Batch: 290734

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
C10-C28	4.00	3.260		mg/L		82	68 - 120
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
n-Octacosane (Surr)	91		50 - 150				

Lab Sample ID: LCSD 570-290734/3-A

Matrix: Water

Analysis Batch: 290830

Client Sample ID: Lab Control Sample Dup

Prep Type: Silica Gel Cleanup

Prep Batch: 290734

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
C10-C28	4.00	3.314		mg/L		83	68 - 120	2	20
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
n-Octacosane (Surr)	92		50 - 150						

QC Association Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120647-1

GC/MS VOA

Analysis Batch: 289581

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120647-2	GW-121222-LP-MID 1	Total/NA	Water	8260C	
570-120647-3	GW-121222-LP-MID 2	Total/NA	Water	8260C	
MB 570-289581/7	Method Blank	Total/NA	Water	8260C	
LCS 570-289581/4	Lab Control Sample	Total/NA	Water	8260C	
LCSD 570-289581/5	Lab Control Sample Dup	Total/NA	Water	8260C	

Analysis Batch: 289976

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120647-1	GW-121222-LP-INF 1	Total/NA	Water	8260C	
MB 570-289976/8	Method Blank	Total/NA	Water	8260C	
LCS 570-289976/4	Lab Control Sample	Total/NA	Water	8260C	
LCSD 570-289976/5	Lab Control Sample Dup	Total/NA	Water	8260C	

GC VOA

Analysis Batch: 290404

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120647-1	GW-121222-LP-INF 1	Total/NA	Water	NWTPH-Gx	
570-120647-2	GW-121222-LP-MID 1	Total/NA	Water	NWTPH-Gx	
570-120647-3	GW-121222-LP-MID 2	Total/NA	Water	NWTPH-Gx	
MB 570-290404/3	Method Blank	Total/NA	Water	NWTPH-Gx	
LCS 570-290404/4	Lab Control Sample	Total/NA	Water	NWTPH-Gx	
LCSD 570-290404/5	Lab Control Sample Dup	Total/NA	Water	NWTPH-Gx	
570-120647-3 MS	GW-121222-LP-MID 2	Total/NA	Water	NWTPH-Gx	
570-120647-3 MSD	GW-121222-LP-MID 2	Total/NA	Water	NWTPH-Gx	

GC Semi VOA

Prep Batch: 290734

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120647-1	GW-121222-LP-INF 1	Silica Gel Cleanup	Water	3510C SGC	
570-120647-2	GW-121222-LP-MID 1	Silica Gel Cleanup	Water	3510C SGC	
570-120647-3	GW-121222-LP-MID 2	Silica Gel Cleanup	Water	3510C SGC	
MB 570-290734/1-A	Method Blank	Silica Gel Cleanup	Water	3510C SGC	
LCS 570-290734/2-A	Lab Control Sample	Silica Gel Cleanup	Water	3510C SGC	
LCSD 570-290734/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	3510C SGC	

Analysis Batch: 290830

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120647-1	GW-121222-LP-INF 1	Silica Gel Cleanup	Water	NWTPH-Dx	290734
570-120647-2	GW-121222-LP-MID 1	Silica Gel Cleanup	Water	NWTPH-Dx	290734
570-120647-3	GW-121222-LP-MID 2	Silica Gel Cleanup	Water	NWTPH-Dx	290734
MB 570-290734/1-A	Method Blank	Silica Gel Cleanup	Water	NWTPH-Dx	290734
LCS 570-290734/2-A	Lab Control Sample	Silica Gel Cleanup	Water	NWTPH-Dx	290734
LCSD 570-290734/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	NWTPH-Dx	290734

Lab Chronicle

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120647-1

Client Sample ID: GW-121222-LP-INF 1

Lab Sample ID: 570-120647-1

Date Collected: 12/12/22 12:30

Matrix: Water

Date Received: 12/13/22 10:00

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		200	5 mL	5 mL	289976	12/17/22 12:00	N1A	EET CAL 4
		Instrument ID: GCMSXX								
Total/NA	Analysis	NWTPH-Gx		5	5 mL	5 mL	290404	12/20/22 01:07	P1R	EET CAL 4
		Instrument ID: GC56								
Silica Gel Cleanup	Prep	3510C SGC			267.4 mL	2.5 mL	290734	12/20/22 15:10	UFLU	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	290830	12/21/22 05:11	N5Y3	EET CAL 4
		Instrument ID: GC50								

Client Sample ID: GW-121222-LP-MID 1

Lab Sample ID: 570-120647-2

Date Collected: 12/12/22 12:15

Matrix: Water

Date Received: 12/13/22 10:00

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		1	5 mL	5 mL	289581	12/16/22 11:43	A1W	EET CAL 4
		Instrument ID: GCMSXX								
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	290404	12/19/22 21:45	P1R	EET CAL 4
		Instrument ID: GC56								
Silica Gel Cleanup	Prep	3510C SGC			269.4 mL	2.5 mL	290734	12/20/22 15:10	UFLU	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	290830	12/21/22 05:33	N5Y3	EET CAL 4
		Instrument ID: GC50								

Client Sample ID: GW-121222-LP-MID 2

Lab Sample ID: 570-120647-3

Date Collected: 12/12/22 12:00

Matrix: Water

Date Received: 12/13/22 10:00

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		1	5 mL	5 mL	289581	12/16/22 12:04	A1W	EET CAL 4
		Instrument ID: GCMSXX								
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	290404	12/19/22 21:20	P1R	EET CAL 4
		Instrument ID: GC56								
Silica Gel Cleanup	Prep	3510C SGC			264.7 mL	2.5 mL	290734	12/20/22 15:10	UFLU	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	290830	12/21/22 06:39	N5Y3	EET CAL 4
		Instrument ID: GC50								

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Accreditation/Certification Summary

Client: GHD Services Inc.

Job ID: 570-120647-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Laboratory: Eurofins Calscience

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Oregon	NELAP	4175	02-02-23
Washington	State	C916-18	10-12-22 *

* Accreditation/Certification renewal pending - accreditation/certification considered valid.

Eurofins Calscience

Method Summary

Client: GHD Services Inc.

Job ID: 570-120647-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method	Method Description	Protocol	Laboratory
8260C	Volatile Organic Compounds by GC/MS	SW846	EET CAL 4
NWTPH-Gx	Northwest - Volatile Petroleum Products (GC)	NWTPH	EET CAL 4
NWTPH-Dx	Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup	NWTPH	EET CAL 4
3510C SGC	Liquid-Liquid Extraction (Separatory Funnel)	SW846	EET CAL 4
5030C	Purge and Trap	SW846	EET CAL 4

Protocol References:

NWTPH = Northwest Total Petroleum Hydrocarbon

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Sample Summary

Client: GHD Services Inc.

Job ID: 570-120647-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
570-120647-1	GW-121222-LP-INF 1	Water	12/12/22 12:30	12/13/22 10:00
570-120647-2	GW-121222-LP-MID 1	Water	12/12/22 12:15	12/13/22 10:00
570-120647-3	GW-121222-LP-MID 2	Water	12/12/22 12:00	12/13/22 10:00

Login Sample Receipt Checklist

Client: GHD Services Inc.

Job Number: 570-120647-1

Login Number: 120647

List Number: 1

Creator: Patel, Vikas

List Source: Eurofins Calscience

Question	Answer	Comment
Radioactivity wasn't checked or is $\leq$ background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	False	Containers recd broken. Sufficient sample in remaining containers for analysis.
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

ANALYTICAL REPORT

PREPARED FOR

Attn: Fabio Minervini
GHD Services Inc.
9725 3rd Avenue NE, Suite 204
Seattle, Washington 98115

Generated 12/22/2022 3:31:05 PM

JOB DESCRIPTION

P66 Renton Terminal AOC 5228 / 12572873

JOB NUMBER

570-120635-1


Job Notes

This report is issued solely for the use of the person or company to whom it is addressed. Any use, copying or disclosure other than by the intended recipient is unauthorized. If you have received this report in error, please notify the sender and destroy this report immediately. This report shall not be reproduced except in full, without prior express written approval by the laboratory.

The data in the report relate to the field sample(s) as received by the laboratory and associated QC. All results have been reviewed and have been found to be compliant with laboratory and accreditation requirements, with the exception of the noted deviation(s). For questions, please contact the Project Manager.

The test results in this report relate only to the samples as received by the laboratory and will meet all requirements of the methodology, with any exceptions noted. This report shall not be reproduced except in full, without the express written approval of the laboratory. All questions should be directed to the Eurofins Calscience Project Manager.

Authorization



Generated
12/22/2022 3:31:05 PM

Authorized for release by
Virendra Patel, Project Manager I
Virendra.Patel@et.eurofinsus.com
Designee for
Vikas Patel, Project Manager I
Vikas.Patel@et.eurofinsus.com
(714)895-5494

Table of Contents

Cover Page	1
Table of Contents	3
Definitions/Glossary	4
Case Narrative	5
Detection Summary	6
Client Sample Results	7
Surrogate Summary	11
QC Sample Results	12
QC Association Summary	15
Lab Chronicle	16
Certification Summary	17
Method Summary	18
Sample Summary	19
Chain of Custody	20
Receipt Checklists	21



Definitions/Glossary

Client: GHD Services Inc.

Job ID: 570-120635-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
□	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CFU	Colony Forming Unit
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MCL	EPA recommended "Maximum Contaminant Level"
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
MPN	Most Probable Number
MQL	Method Quantitation Limit
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
NEG	Negative / Absent
POS	Positive / Present
PQL	Practical Quantitation Limit
PRES	Presumptive
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)
TNTC	Too Numerous To Count

Case Narrative

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120635-1

Job ID: 570-120635-1

Laboratory: Eurofins Calscience

Narrative

Job Narrative 570-120635-1

Comments

No additional comments.

Receipt

The samples were received on 12/13/2022 10:00 AM. Unless otherwise noted below, the samples arrived in good condition, and where required, properly preserved and on ice. The temperature of the cooler at receipt was 2.4° C.

GC/MS VOA

Methods 8260C, 8260D: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with analytical batch 570-290088. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

GC VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

GC Semi VOA

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Metals

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Organic Prep

Method 1664A: The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch. Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with preparation batch 570-289105. Method: 1664.

Method 3510C SGC: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with preparation batch 570-290734. 8015B_DRO. The laboratory control sample (LCS) was performed in duplicate (LCSD) to provide precision data for this batch.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

VOA Prep

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Detection Summary

Client: GHD Services Inc.

Job ID: 570-120635-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Client Sample ID: GW-121222-LP-EFF

Lab Sample ID: 570-120635-1

☐ No Detections.

Client Sample ID: COMPOSITE (GW-121222-LP-EFF 1,2,3,4)

Lab Sample ID: 570-120635-9

☐ No Detections.

Client Sample ID: COMPOSITE (GW-121222-LP-EFF 5,6,7)

Lab Sample ID: 570-120635-10

☐ No Detections.

This Detection Summary does not include radiochemical test results.

Eurofins Calscience

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-120635-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: SW846 8260C - Volatile Organic Compounds by GC/MS

Client Sample ID: COMPOSITE (GW-121222-LP-EFF 1,2,3,4)

Lab Sample ID: 570-120635-9

Date Collected: 12/12/22 00:00

Matrix: Water

Date Received: 12/13/22 10:00

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			12/18/22 19:21	1
Toluene	ND		1.0	ug/L			12/18/22 19:21	1
o-Xylene	ND		1.0	ug/L			12/18/22 19:21	1
m,p-Xylene	ND		2.0	ug/L			12/18/22 19:21	1
Ethylbenzene	ND		1.0	ug/L			12/18/22 19:21	1
Xylenes, Total	ND		2.0	ug/L			12/18/22 19:21	1

Surrogate	%Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	104		70 - 123		12/18/22 19:21	1
4-Bromofluorobenzene (Surr)	93		80 - 120		12/18/22 19:21	1
Dibromofluoromethane (Surr)	105		78 - 120		12/18/22 19:21	1
Toluene-d8 (Surr)	99		80 - 120		12/18/22 19:21	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-120635-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Client Sample ID: COMPOSITE (GW-121222-LP-EFF 1,2,3,4)

Lab Sample ID: 570-120635-9

Date Collected: 12/12/22 00:00

Matrix: Water

Date Received: 12/13/22 10:00

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			12/20/22 02:48	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	57		50 - 150				12/20/22 02:48	1

Client Sample Results

Client: GHD Services Inc.

Job ID: 570-120635-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup - Silica Gel Cleanup

Client Sample ID: GW-121222-LP-EFF

Lab Sample ID: 570-120635-1

Date Collected: 12/12/22 11:00

Matrix: Water

Date Received: 12/13/22 10:00

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.096	mg/L		12/20/22 15:10	12/21/22 07:02	1
TPH as Motor Oil Range	ND		0.096	mg/L		12/20/22 15:10	12/21/22 07:02	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	97		50 - 150			12/20/22 15:10	12/21/22 07:02	1

Client Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120635-1

General Chemistry

Client Sample ID: COMPOSITE (GW-121222-LP-EFF 5,6,7)

Date Collected: 12/12/22 00:00

Date Received: 12/13/22 10:00

Lab Sample ID: 570-120635-10

Matrix: Water

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Oil & Grease (40CFR136A 1664A)	ND		0.985	mg/L		12/14/22 18:43	12/15/22 20:16	1

Surrogate Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120635-1

Method: 8260C - Volatile Organic Compounds by GC/MS

Matrix: Water

Prep Type: Total/NA

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		DCA (70-123)	BFB (80-120)	DBFM (78-120)	TOL (80-120)
570-120635-9	COMPOSITE (GW-121222-LP-E	104	93	105	99
LCS 570-290088/5	Lab Control Sample	97	96	97	100
LCSD 570-290088/6	Lab Control Sample Dup	97	96	96	100
MB 570-290088/9	Method Blank	102	94	101	99

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

DBFM = Dibromofluoromethane (Surr)

TOL = Toluene-d8 (Surr)

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Matrix: Water

Prep Type: Total/NA

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		BFB1 (50-150)			
570-120635-9	COMPOSITE (GW-121222-LP-E	57			
LCS 570-290404/4	Lab Control Sample	84			
LCSD 570-290404/5	Lab Control Sample Dup	84			
MB 570-290404/3	Method Blank	68			

Surrogate Legend

BFB = 4-Bromofluorobenzene (Surr)

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Matrix: Water

Prep Type: Silica Gel Cleanup

Lab Sample ID	Client Sample ID	Percent Surrogate Recovery (Acceptance Limits)			
		OTCSN (50-150)			
570-120635-1	GW-121222-LP-EFF	97			
LCS 570-290734/2-A	Lab Control Sample	91			
LCSD 570-290734/3-A	Lab Control Sample Dup	92			
MB 570-290734/1-A	Method Blank	99			

Surrogate Legend

OTCSN = n-Octacosane (Surr)

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120635-1

Method: 8260C - Volatile Organic Compounds by GC/MS

Lab Sample ID: MB 570-290088/9

Matrix: Water

Analysis Batch: 290088

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
Benzene	ND		0.50	ug/L			12/18/22 12:55	1
Toluene	ND		1.0	ug/L			12/18/22 12:55	1
o-Xylene	ND		1.0	ug/L			12/18/22 12:55	1
m,p-Xylene	ND		2.0	ug/L			12/18/22 12:55	1
Ethylbenzene	ND		1.0	ug/L			12/18/22 12:55	1
Xylenes, Total	ND		2.0	ug/L			12/18/22 12:55	1

Surrogate	MB %Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	102		70 - 123		12/18/22 12:55	1
4-Bromofluorobenzene (Surr)	94		80 - 120		12/18/22 12:55	1
Dibromofluoromethane (Surr)	101		78 - 120		12/18/22 12:55	1
Toluene-d8 (Surr)	99		80 - 120		12/18/22 12:55	1

Lab Sample ID: LCS 570-290088/5

Matrix: Water

Analysis Batch: 290088

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
Benzene	20.0	17.30		ug/L		87	80 - 121
Toluene	20.0	17.71		ug/L		89	80 - 120
o-Xylene	20.0	18.33		ug/L		92	80 - 122
m,p-Xylene	20.0	17.00		ug/L		85	80 - 123
Ethylbenzene	20.0	17.75		ug/L		89	80 - 121

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	97		70 - 123
4-Bromofluorobenzene (Surr)	96		80 - 120
Dibromofluoromethane (Surr)	97		78 - 120
Toluene-d8 (Surr)	100		80 - 120

Lab Sample ID: LCSD 570-290088/6

Matrix: Water

Analysis Batch: 290088

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
Benzene	20.0	17.73		ug/L		89	80 - 121	2	20
Toluene	20.0	18.38		ug/L		92	80 - 120	4	20
o-Xylene	20.0	18.78		ug/L		94	80 - 122	2	20
m,p-Xylene	20.0	17.66		ug/L		88	80 - 123	4	20
Ethylbenzene	20.0	18.47		ug/L		92	80 - 121	4	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	97		70 - 123
4-Bromofluorobenzene (Surr)	96		80 - 120
Dibromofluoromethane (Surr)	96		78 - 120
Toluene-d8 (Surr)	100		80 - 120

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120635-1

Method: NWTPH-Gx - Northwest - Volatile Petroleum Products (GC)

Lab Sample ID: MB 570-290404/3

Matrix: Water

Analysis Batch: 290404

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Gasoline (C4-C13)	ND		100	ug/L			12/19/22 19:54	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
4-Bromofluorobenzene (Surr)	68		50 - 150				12/19/22 19:54	1

Lab Sample ID: LCS 570-290404/4

Matrix: Water

Analysis Batch: 290404

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
TPH as Gasoline (C4-C13)	1920	2229		ug/L		116	76 - 128
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
4-Bromofluorobenzene (Surr)	84		50 - 150				

Lab Sample ID: LCSD 570-290404/5

Matrix: Water

Analysis Batch: 290404

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
TPH as Gasoline (C4-C13)	1920	2327		ug/L		121	76 - 128	4	10
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
4-Bromofluorobenzene (Surr)	84		50 - 150						

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup

Lab Sample ID: MB 570-290734/1-A

Matrix: Water

Analysis Batch: 290830

Client Sample ID: Method Blank

Prep Type: Silica Gel Cleanup

Prep Batch: 290734

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
TPH as Diesel Range	ND		0.10	mg/L		12/20/22 15:10	12/20/22 22:25	1
TPH as Motor Oil Range	ND		0.10	mg/L		12/20/22 15:10	12/20/22 22:25	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
n-Octacosane (Surr)	99		50 - 150			12/20/22 15:10	12/20/22 22:25	1

Lab Sample ID: LCS 570-290734/2-A

Matrix: Water

Analysis Batch: 290830

Client Sample ID: Lab Control Sample

Prep Type: Silica Gel Cleanup

Prep Batch: 290734

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec Limits
C10-C28	4.00	3.260		mg/L		82	68 - 120
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
n-Octacosane (Surr)	91		50 - 150				

Eurofins Calscience

QC Sample Results

Client: GHD Services Inc.

Job ID: 570-120635-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method: NWTPH-Dx - Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup (Continued)

Lab Sample ID: LCSD 570-290734/3-A

Matrix: Water

Analysis Batch: 290830

Client Sample ID: Lab Control Sample Dup

Prep Type: Silica Gel Cleanup

Prep Batch: 290734

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec Limits	RPD	RPD Limit
C10-C28	4.00	3.314		mg/L		83	68 - 120	2	20

Surrogate	LCSD %Recovery	LCSD Qualifier	Limits
n-Octacosane (Surr)	92		50 - 150

QC Association Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120635-1

GC/MS VOA

Analysis Batch: 290088

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120635-9	COMPOSITE (GW-121222-LP-EFF 1,2,3,4)	Total/NA	Water	8260C	
MB 570-290088/9	Method Blank	Total/NA	Water	8260C	
LCS 570-290088/5	Lab Control Sample	Total/NA	Water	8260C	
LCSD 570-290088/6	Lab Control Sample Dup	Total/NA	Water	8260C	

GC VOA

Analysis Batch: 290404

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120635-9	COMPOSITE (GW-121222-LP-EFF 1,2,3,4)	Total/NA	Water	NWTPH-Gx	
MB 570-290404/3	Method Blank	Total/NA	Water	NWTPH-Gx	
LCS 570-290404/4	Lab Control Sample	Total/NA	Water	NWTPH-Gx	
LCSD 570-290404/5	Lab Control Sample Dup	Total/NA	Water	NWTPH-Gx	

GC Semi VOA

Prep Batch: 290734

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120635-1	GW-121222-LP-EFF	Silica Gel Cleanup	Water	3510C SGC	
MB 570-290734/1-A	Method Blank	Silica Gel Cleanup	Water	3510C SGC	
LCS 570-290734/2-A	Lab Control Sample	Silica Gel Cleanup	Water	3510C SGC	
LCSD 570-290734/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	3510C SGC	

Analysis Batch: 290830

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120635-1	GW-121222-LP-EFF	Silica Gel Cleanup	Water	NWTPH-Dx	290734
MB 570-290734/1-A	Method Blank	Silica Gel Cleanup	Water	NWTPH-Dx	290734
LCS 570-290734/2-A	Lab Control Sample	Silica Gel Cleanup	Water	NWTPH-Dx	290734
LCSD 570-290734/3-A	Lab Control Sample Dup	Silica Gel Cleanup	Water	NWTPH-Dx	290734

General Chemistry

Prep Batch: 289105

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120635-10	COMPOSITE (GW-121222-LP-EFF 5,6,7)	Total/NA	Water	1664A	

Analysis Batch: 289496

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
570-120635-10	COMPOSITE (GW-121222-LP-EFF 5,6,7)	Total/NA	Water	1664A	289105

Lab Chronicle

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120635-1

Client Sample ID: GW-121222-LP-EFF

Lab Sample ID: 570-120635-1

Date Collected: 12/12/22 11:00

Matrix: Water

Date Received: 12/13/22 10:00

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Silica Gel Cleanup	Prep	3510C SGC			259.5 mL	2.5 mL	290734	12/20/22 15:10	UFLU	EET CAL 4
Silica Gel Cleanup	Analysis	NWTPH-Dx		1	10 mL	10 mL	290830	12/21/22 07:02	N5Y3	EET CAL 4
Instrument ID: GC50										

Client Sample ID: COMPOSITE (GW-121222-LP-EFF 1,2,3,4)

Lab Sample ID: 570-120635-9

Date Collected: 12/12/22 00:00

Matrix: Water

Date Received: 12/13/22 10:00

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260C		1	5 mL	5 mL	290088	12/18/22 19:21	N1A	EET CAL 4
Instrument ID: GCMSXX										
Total/NA	Analysis	NWTPH-Gx		1	5 mL	5 mL	290404	12/20/22 02:48	P1R	EET CAL 4
Instrument ID: GC56										

Client Sample ID: COMPOSITE (GW-121222-LP-EFF 5,6,7)

Lab Sample ID: 570-120635-10

Date Collected: 12/12/22 00:00

Matrix: Water

Date Received: 12/13/22 10:00

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Prep	1664A			1015 mL	1000 mL	289105	12/14/22 18:43	RY4P	EET CAL 4
Total/NA	Analysis	1664A		1			289496	12/15/22 20:16	L6IE	EET CAL 4
Instrument ID: NO EQUIQ										

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Accreditation/Certification Summary

Client: GHD Services Inc.
Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Job ID: 570-120635-1

Laboratory: Eurofins Calscience

The accreditations/certifications listed below are applicable to this report.

Authority	Program	Identification Number	Expiration Date
Oregon	NELAP	4175	02-02-23
Washington	State	C916-18	10-12-22 *

* Accreditation/Certification renewal pending - accreditation/certification considered valid.

Method Summary

Client: GHD Services Inc.

Job ID: 570-120635-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Method	Method Description	Protocol	Laboratory
8260C	Volatile Organic Compounds by GC/MS	SW846	EET CAL 4
NWTPH-Gx	Northwest - Volatile Petroleum Products (GC)	NWTPH	EET CAL 4
NWTPH-Dx	Semi-Volatile Petroleum Products by NWTPH with Silica Gel Cleanup	NWTPH	EET CAL 4
1664A	Oil and Grease	40CFR136A	EET CAL 4
1664A	HEM and SGT-HEM (Aqueous)	1664A	EET CAL 4
3510C SGC	Liquid-Liquid Extraction (Separatory Funnel)	SW846	EET CAL 4
5030C	Purge and Trap	SW846	EET CAL 4

Protocol References:

1664A = EPA-821-98-002

40CFR136A = "Methods for Organic Chemical Analysis of Municipal Industrial Wastewater", 40CFR, Part 136, Appendix A, October 26, 1984 and subsequent revisions.

NWTPH = Northwest Total Petroleum Hydrocarbon

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

EET CAL 4 = Eurofins Calscience Tustin, 2841 Dow Avenue, Tustin, CA 92780, TEL (714)895-5494

Sample Summary

Client: GHD Services Inc.

Job ID: 570-120635-1

Project/Site: P66 Renton Terminal AOC 5228 / 12572873

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
570-120635-1	GW-121222-LP-EFF	Water	12/12/22 11:00	12/13/22 10:00
570-120635-9	COMPOSITE (GW-121222-LP-EFF 1,2,3,4)	Water	12/12/22 00:00	12/13/22 10:00
570-120635-10	COMPOSITE (GW-121222-LP-EFF 5,6,7)	Water	12/12/22 00:00	12/13/22 10:00

Login Sample Receipt Checklist

Client: GHD Services Inc.

Job Number: 570-120635-1

Login Number: 120635

List Number: 1

Creator: Patel, Vikas

List Source: Eurofins Calscience

Question	Answer	Comment
Radioactivity wasn't checked or is $\leq$ background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

Appendix B

King County Self-Monitoring Reports



King County

Industrial Waste Program Monthly Self-Monitoring Report

Send to: King County Industrial Waste Program
201 S. Jackson Street, Suite 513
Seattle, WA 98104-3855
Phone 206-477-5300 / FAX 206-263-3001
Email: info.KCIW@kingcounty.gov

Company Name: Phillips 66 Company - Renton Terminal

Sample Site No. A81491

Permit/DA No.: 7910-02

Please Specify Month & Year: Month: October 2022

This form is available at www.kingcounty.gov/industrialwaste

All units are mg/l unless otherwise noted.

Sample Date (circle)	Sample Type C (Composite) G (Grab) BC (batch)	pH	Benzene CAS 71-43-2	Ethylbenzene CAS 100-41-4	Toluene CAS 108-88-3	Total Xylenes CAS 1330-20-7	Non Polar Fats, Oils, and Grease (Avg. of 3 grabs)	Daily Flow (GPD) Industrial	Notes (indicate Batch Discharge where applicable)
1									
2									
3	G	6.9	ND	ND	ND	ND	ND	2,150	
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
31									
Monthly Min pH		6.9		& Date	10/3/22	Total Monthly Flow (gallons)		125,130	
Monthly Max pH			6.9	& Date	10/3/22	Maximum Daily Flow		8,250	& Date 10/13/22

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further certify that all data requiring a laboratory analysis were analyzed by a Washington State Department of Ecology accredited laboratory for each parameter tested.

Eli Gurian
Signature of Principal Executive or Authorized Agent

11/15/2022
Date

PLEASE CIRCLE ALL PERMIT VIOLATIONS

Due Date: Monthly report is due by the 15th each month.



King County

Industrial Waste Program Monthly Self-Monitoring Report

Send to: King County Industrial Waste Program
201 S. Jackson Street, Suite 513
Seattle, WA 98104-3855
Phone 206-477-5300 / FAX 206-263-3001
Email: info.KCIW@kingcounty.gov

Company Name: Phillips 66 Company - Renton TerminalSample Site No. A81491Permit/DA No.: 7910-02Please Specify Month & Year: Month: November 2022This form is available at www.kingcounty.gov/industrialwaste

All units are mg/l unless otherwise noted.

Sample Date (circle)	Sample Type C (Composite) G (Grab) BC (batch)	pH	Benzene CAS 71-43-2	Ethylbenzene CAS 100-41-4	Toluene CAS 108-88-3	Total Xylenes CAS 1330-20-7	Non Polar Fats, Oils, and Grease (Avg. of 3 grabs)	Daily Flow (GPD) Industrial	Notes (indicate Batch Discharge where applicable)
1									
2									
3									
4									
5									
6									
7	G	7.0	ND	ND	ND	ND	ND	3,720	
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
31									
Monthly Min pH	7.0		& Date	11/7/22	Total Monthly Flow (gallons)			232,770	
Monthly Max pH		7.0	& Date	11/7/22	Maximum Daily Flow			14,990	& Date 11/23/22

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further certify that all data requiring a laboratory analysis were analyzed by a Washington State Department of Ecology accredited laboratory for each parameter tested.


 Signature of Principal Executive or Authorized Agent

Date
 12/14/22

PLEASE CIRCLE ALL PERMIT VIOLATIONS

Due Date: Monthly report is due by the 15th each month.



King County

Industrial Waste Program Monthly Self-Monitoring Report

Send to: King County Industrial Waste Program
201 S. Jackson Street, Suite 513
Seattle, WA 98104-3855
Phone 206-477-5300 / FAX 206-263-3001
Email: info.KCIW@kingcounty.gov

Company Name: Phillips 66 Company - Renton TerminalSample Site No. A81491Permit/DA No.: 7910-02Please Specify Month & Year: Month: December 2022This form is available at www.kingcounty.gov/industrialwaste

All units are mg/l unless otherwise noted.

Sample Date (circle)	Sample Type C (Composite) G (Grab) BC (batch)	pH	Benzene CAS 71-43-2	Ethylbenzene CAS 100-41-4	Toluene CAS 108-88-3	Total Xylenes CAS 1330-20-7	Non Polar Fats, Oils, and Grease (Avg. of 3 grabs)	Daily Flow (GPD) Industrial	Notes (indicate Batch Discharge where applicable)
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12	G	6.9	ND	ND	ND	ND	ND	10,240	
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
31									

Monthly Min pH 6.9 & Date 12/12/22
 Monthly Max pH 6.9 & Date 12/12/22

Total Monthly Flow (gallons) 152,230
 Maximum Daily Flow 13,220 & Date 12/1/22

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further certify that all data requiring a laboratory analysis were analyzed by a Washington State Department of Ecology accredited laboratory for each parameter tested.

1/17/2023

Signature of Principal Executive or Authorized Agent

Date

PLEASE CIRCLE ALL PERMIT VIOLATIONS**Due Date:** Monthly report is due by the 15th each month.

Appendix C

Groundwater Monitoring Field Data Sheets

**Water Level Record
(Form SP-11)**

Project Name: Renton
 Job No.: 12572873
 Client: P66

Location: Renton
 Date: 11/8/2022
 Engineer/Geologist: Lucas Piscitello

Observation Well	Top of Casing Elevation A		Depth to Water B		Water Level Elevation A-B	
	feet	metres	feet	metres	feet	metres
MW-1			8.45			
MW-2			8.21			
MW-3			8.05			
MW-4			6.23			
MW-5			7.85			
MW-6			8.97			
MW-7			9.38			
MW-8			8.62			
MW-10			9.20			
MW-11			4.95			
MW-12			7.20			
MW-13			7.92			
MW-15			8.32			
MW-16			7.64			
B-4			8.65			
B-6			8.25			
D-1R			8.19			
DPE-43			8.20			
DPE-44			8.80			
DPE-39			8.20			
DPE-40			7.55			
DPE-54			8.42			
DPE-57			8.40			

GHD

