

Myers, Dale - TCP (ECY)

From: Halah Voges <hvoges@anchorqea.com>
Sent: Monday, November 14, 2022 9:04 AM
To: Myers, Dale - TCP (ECY)
Cc: Johnson, Scott D.; Nathan Soccorsy; Gavin Casson
Subject: Carson Cleaners - RI Implementation Weekly Update

Hi Dale,

As requested, this is the first weekly update for RI implementation. Please see below for the summary of work completed last week, along the anticipated schedule for this week.

November 8, 2022

- Anchor QEA was onsite for utility locates and to review the boring locations with other contractors working in the adjacent areas.

November 10, 2022

- Anchor QEA was onsite with Holt Drilling to begin drilling.
- CC-SB-01 and CC-MW-02S/D locations were air knifed for utility clearances to 5 feet below grade. Soil samples were collected at 2.5' below grade.
- CC-SB-01 and CC-SB-02 were completed to 25 feet below grade, as designed. Soil samples were collected on 5' intervals to depth.
- Samples were dropped off at the lab for analysis.

No work on November 11, 2022.

Schedule for week of November 14, 2022:

- Drill and collect samples at CC-MW-4D, CC-MW-2S/D, and CC-MW-3.

Please let us know if you have any questions. Thanks.

Halah M. Voges, P.E.
Principal Engineer

ANCHOR QEA, LLC

1201 3rd Avenue, Suite 2600
Seattle, WA 98101
T 206.287.9130
D 206.903.3303
C 206.462.9572

ANCHOR QEA, LLC

Please consider the environment before printing this email.

This electronic message transmission contains information that may be confidential and/or privileged work product prepared in anticipation of litigation. The information is intended for the use of the individual or entity named above. If you are not the intended recipient, please be aware that any disclosure, copying, distribution, or use of the contents of this information is prohibited. If you have received this electronic transmission in error, please notify us by telephone at 206.287.9130.