

**Actions Taken in Response to  
Level II Source Control Report- Zinc  
Seattle Yachts- North Yard- BYGP#: WAG994608**

For 3 Benchmark Exceedances in 2023

Report Due: March 28, 2024

Prepared by: Dave Habenicht, Seattle Yachts Facilities Manager  
September 17, 2024

The Level II Source Control Report- Zinc of March 28, 2024 detailed repainting of the workshop roof as an actions to be taken to reduce the high levels of Zinc in water running off the roof, down the downspouts and into the stormwater drains. Water samples drawn from the roof downspouts previously had shown measured Zinc levels exceeding benchmark limits.

On August 29, 2024 the North Yard workshop roof was repainted with one coat of Sherwin Williams Pro-Cryl Universal Acrylic Primer and one coat of Sherwin Williams Multi-Surface Acrylic Coating after having been pressure washed a few weeks previously. Please see following before and after photos.

Before Paint



(con't)

After Paint

