

Effluent Dissolved Oxygen Probe – Installation Notice of Completion

Facility Name: Town of Spangle

Date: 6/10/25

Prepared by: Logan Billington

Summary of Installation

As of March 28th, a dissolved oxygen (DO) probe and meter have been installed at the effluent discharge point to monitor the DO levels. This setup is currently configured to record and log samples at 30-minute intervals, providing regular and more reliable DO data for compliance and operational tracking.

This installation serves as a temporary monitoring solution while the facility awaits upcoming infrastructure upgrades. The current system will remain in place and operational to ensure effluent monitoring continues until a permanent and integrated DO monitoring system is installed as part of the future upgrade project.

A more permanent, automated, and possibly SCADA-integrated DO monitoring solution is planned as part of the facility's scheduled improvements. The timeline and details will be communicated upon finalization of the upgrade plan.