



STATE OF WASHINGTON

POLLUTION LIABILITY INSURANCE AGENCY

1015 10th Ave SE • PO Box 40930 • Olympia, Washington 98504-0930 • (206) 586-5997 • FAX 586-7187 • (800) 822-3905

FAX TRANSMISSION

TO:

Lynn Gooding

RECIPIENT'S FAX NUMBER

407-6305

RECIPIENT'S PHONE NO.

FROM:

☐ James M. Sims, Director
☐ Deanna Bourgault
☐ Lydia Raska
☐ Other _____

☐ Gerry Gaer
☒ Hun Oak Park
☐ Trang Tran

OUR FAX NUMBER (206) 586-7187
OUR PHONE NO. (206) 586-5997

DATE:

5/3/94

NO. of PAGES

Nine

(Including Cover Page)

SUBJ:

Matlock - Clean-up PLIA job.

COMMENTS:

Actual PCS amount excavated up to now
is a little over 700 tons, I believe.
I don't think PLIA can't afford to install
G/M walls. You will be kept informed.

Please deliver the fax to the above named recipient. If there are any problems with this transmission, please call (206) 586-5997.

ANDERSON PETROLEUM SERVICES, INC.
212 MIDDLE FORK ROAD
CHEHALIS, WA. 98532

Attention: Hun Seal Park

Company: PLIA

Telephone #: _____

Fax #: 206-586-7187

Subject: Contamination - Mollusks

Sender: Furness

Sender Telephone #: 509-881-9068

Sender Fax #: 206-9230

You should receive 8 pages, including this cover sheet. If you do not receive all the pages, please call the number above..

COMMENTS: Here is the cost of stack piling soil
and disposal cost also inc attached the
test results.



ANDERSON PETROLEUM SERVICES

212 Middlebrook Road
 Chehalis, WA 98532
 PHONE - (206) 262-9068
 FAX - (206) 262-9236



Pollution Liability Insurance Agency
 1015 10th Ave. S.E.
 Olympia, Wa. 98504

May 3, 1994

Attn: Hun Seak Park

Re: Contaminated soil - Matlock, Wa.

(Excavate & stock pile soils)

Excavate soil - 2 days	1,440.00
Backhoe - 2 days	800.00
Truck - 2 days	1,152.00
Flaggers - 2 days, 2 men	1,280.00
Supervisor - 2 days	640.00
Hay bales - 28	120.75
Visqueen - 6 rolls	304.84

(Backfill)

Excavator - 2 days	1,440.00
Truck & trailer - 2 days	1,152.00
Truck & trailer - 2 days	1,152.00
Flaggers - (2) days (2) men	1,280.00
550 tons of rock	3,984.75

Sub Total	14,746.34
Tax 7.8%	1,150.21
Total	15,896.55

Thank you,

Everett Dunham
 Everett Dunham



ANDERSON PETROLEUM SERVICES



212 Matlock Road
 Chehalis, WA 98532
 OFFICE - (206) 262-9158
 FAX - (206) 262-9230

Pollution Liability Insurance Agency
 1015 10th Ave S.E.
 Olympia, Wa. 98504

May 3, 1994

Attn: Hun Seak Park

Re: Contamination (disposal) - Matlock, Wa.

Transport to Woodworth & Co.

Price per Ton

Woodworth & Co. -dump fees 42.50 x 15%	48.87
Loading	10.86
Transporting	11.52
Laboratory testing extra	470.00 total

Based on 500yds or 700 tons

Total price per ton 71.25

71.25 x 700	49,875.00
Testing	470.00
Sub Total	50,345.00
Tax 7.8%	3,926.91
Total	54,271.91

Thank you,

Everett Dunham
 Everett Dunham

TRANSGLOBAL ENVIRONMENTAL GEOSCIENCES NORTHWEST, INC

MATLOCK PROJECT
 Matlock, Washington
 Anderson Construction Co. Inc.
 Project No.: 9197

Hydrocarbon Identification by WTPH-HCID for Soils

Sample	Date	Percent Recovery	Gasoline mg/kg	Diesel mg/kg	Heavy Oil mg/kg
Meth. Blank	04/26/94	92	nd	nd	nd
M-X1-8	04/26/94	int	D	nd	nd
MDL			20	50	100

"nd" Indicates Not Detected at the listed Detection Limit.

"D" Indicates Detected above the listed Detection Limit

60

TRANSOCEAN ENVIRONMENTAL GEOSCIENCES NORTHWEST, INC.

MATLOCK PROJECT
 Matlock, Washington
 Anderson Construction Co. Inc.
 Project No.: 9197

4/10/94

Gasoline (WTPH-O), & BTEX (EPA 8020) Analysis for Soil

SAMPLE Number	DATE Analyzed	Benzene (mg/kg)	Toluene (mg/kg)	Eth Benz (mg/kg)	Xylene (mg/kg)	Gasoline (mg/kg)	Recovery (%)
Meth. Blank	4/28/94	nd	nd	nd	nd	nd	89
M-X2-16	4/28/94	34.20	313.00	106.00	544.00	7060.00	102
M-X3-16	4/28/94	2.50	22.40	16.60	103.00	3320.00	int
M-X4-10	4/28/94	0.08	0.74	0.96	6.54	312.00	89
M-X4-10 Dup	4/28/94	0.08	0.66	1.36	6.24	278.00	113
DETECTION LIMITS		0.05	0.05	0.05	0.05	10	

"nd" Indicates NOT DETECTED at the Listed Detection Limit

"int" Indicates that INTERFERENCES prevent determination

440

30 ²⁰/₁₀₀ Lead x 3 = 90 ²⁰/₁₀₀

MATLOCK PROJECT
 Matlock, Washington
 Anderson Construction Co. Inc.
 Project No.: 9197

Hydrocarbon Identification by WTPH-HCII for Soils

60 Tm.

Sample	Date	Percent Recovery	Gasoline mg/kg	Diesel mg/kg	Heavy Oil mg/kg
Meth. Blank	04/28/94	95	nd	nd	nd
M-X2-16	04/28/94	int	D	nd	nd
M-X3-16	04/28/94	int	D	nd	nd
M-X4-10	04/28/94	101	D	nd	nd
M-X4-10 Dup	04/28/94	98	D	nd	nd
MDI.			20	50	100

"nd" Indicates Not Detected at the listed Detection Limit.

"D" Indicates Detected above the listed Detection Limit

to 240 -

MATLOCK PROJECT
 Matlock, Washington
 Anderson Construction Co. Inc.
 Project No.: 9197

Gasoline (WTPH-G), Diesel (WTPH-D) & BTEX (EPA 8020) Analyses for Water

SAMPLE Number	DATE Analyzed	Benzene (ug/l)	Toluene (ug/l)	Eth Benz (ug/l)	Xylene (ug/l)	Gasoline (ug/l)	Diesel (ug/l)	Recov. (%)
Meth. Blank	4/27/94	nd	nd	nd	nd	nd	nd	107
M-GW-1	4/27/94	273000	1150000	80700	2830000	1580000	nd	Int
DETECTION LIMITS		0.05	0.05	0.05	0.05	10	10	

nd Indicates NOT DETECTED at the Listed Detection Limits

Int Indicates that INTERFERENCES prevent determination

1/80