REVISED FINAL

SITE-SPECIFIC FINAL REPORT
MUNITIONS AND EXPLOSIVES OF CONCERN
REMEDIAL ACTION UNIT 3
CENTRAL VALLEY FLOOR AND ASSOCIATED WETLANDS

Former Camp Bonneville Military Reservation
Vancouver, Washington

June 2018

Prepared for:

Clark County
Public Works Department
1300 Franklin Street 98666
Vancouver, Washington

Prepared under:

Environmental Services Cooperative
Agreement No. W912DY-11-2-0337

Prepared by:

Weston Solutions, Inc.
2300 Clayton Rd, Suite 900
Concord, California 94520
WDCN B0007

Ecology has modified this report for public release to remove protected cultural resources information.

REVISED FINAL
SITE-SPECIFIC FINAL REPORT
MUNITIONS AND EXPLOSIVES OF CONCERN
REMEDIAL ACTION UNIT 3
CENTRAL VALLEY FLOOR AND ASSOCIATED WETLANDS

Former Camp Bonneville Military Reservation
Vancouver, Washington

June 2018

Reviewed by:

Date: June 8, 2018

Andrew Caldwell
Weston Solutions, Inc.
Senior Unexploded Ordnance Supervisor



Date: June 8, 2018

Michael Everman
Weston Solutions, Inc.
Unexploded Ordnance Quality Control Specialist

Approved by:



Date: June 8, 2018

Dwight Gemar, P.E.
Weston Solutions, Inc.
Project Manager

TABLE OF CONTENTS

EXECUTIVE SUMMARY **ES-1**

1 PROJECT ACTIVITIES AND OPERATIONS **1-1**

1.1 INTRODUCTION 1-1
1.2 WORK AUTHORIZATION DOCUMENTS 1-1
1.3 OBJECTIVES AND SCOPE 1-2
1.4 PROJECT LOCATION AND HISTORY 1-2
1.5 PUBLIC INVOLVEMENT 1-3
1.6 TERMS USED TO DESCRIBE MUNITIONS 1-4
1.6.1 Material Potentially Presenting an Explosive Hazard 1-4
1.6.2 Munitions and Explosives of Concern 1-5
1.6.3 Munitions Debris and Material Documented as Safe 1-5

2 CLEANUP APPROACH AND METHODS **2-1**

2.1 MOBILIZATION AND TRAINING 2-1
2.2 CULTURAL AND HISTORICAL RESOURCES PROTECTION 2-1
2.3 WETLANDS PROTECTION 2-2
2.4 ESTABLISH SURVEY CONTROL POINTS 2-2
2.5 INSTRUMENT VERIFICATION STRIP 2-3
2.6 SURFACE SWEEP 2-3
2.7 VEGETATION REMOVAL 2-3
2.8 MEC SURFACE CLEARANCE 2-4
2.9 DIGITAL GEOPHYSICAL MAPPING 2-4
2.10 DGM ANOMALY SELECTION 2-5
2.11 DGM ANOMALY REACQUISITION AND EXCAVATION 2-5
2.12 TRANSITION FROM DGM TO ANALOG CLEARANCE METHODOLOGY 2-5
2.13 ANALOG ANOMALY LOCATION AND REMOVAL 2-6
2.14 SOIL EXCAVATION AND SIFTING 2-7
2.15 MEC IDENTIFICATION 2-8
2.16 FIELD ACTIVITY TIMELINE 2-8

3 MUNITIONS CLEARANCE RESULTS **3-1**

3.1 RECOVERED MEC AND MPPEH 3-1
3.2 RECOVERED MATERIAL DOCUMENTED AS SAFE 3-2
3.3 RECOVERED SCRAP METAL 3-2
3.4 RECOVERED ARCHAEOLOGICAL ARTIFACTS 3-3
3.5 INACCESSIBLE AREAS AND ANOMALY LOCATIONS NOT CLEARED 3-4

TABLE OF CONTENTS (Continued)

3.6 STEPOUTS AND FUTURE PLANNED/REQUIRED ACTIVITIES 3-4

4 SITE RESTORATION 4-1

5 DISPOSITION OF RECOVERED MATERIAL 5-1

5.1 MEC AND MPPEH 5-1

5.2 RECOVERED MATERIAL DOCUMENTED AS SAFE 5-2

5.3 RECOVERED SCRAP METAL 5-2

5.4 ARCHAEOLOGICAL ITEMS 5-2

6 QUALITY CONTROL ACTIVITIES AND RESULTS 6-1

6.1 DATA COLLECTION AND MANAGEMENT 6-1

6.2 EQUIPMENT CALIBRATION AND PROVE-OUT 6-1

6.3 ANOMALY EXCAVATION 6-1

6.4 SOIL SIFTING 6-2

6.5 LESSONS LEARNED 6-3

6.5.1 DGM Anomaly Selection 6-3

6.5.2 High Density of Metallic Debris 6-3

6.6 FIELD VARIANCE FORMS 6-4

7 QUALITY ASSURANCE ACTIVITIES AND RESULTS 7-1

7.1 QUALITY ASSURANCE ACTIVITIES 7-1

7.2 QUALITY ASSURANCE FAILURES REQUIRING CORRECTIVE ACTIONS 7-1

7.2.1 DGM Anomaly Selection 7-1

8 REFERENCES 8-1

LIST OF FIGURES

Figure 1	Former Camp Bonneville Military Reservation Location
Figure 2	Central Valley Floor and Associated Wetlands
Figure 3	Grids Cleared Using DGM and Sift Methods
Figure 4	CVFAW Recovered MEC and MPPEH Grids
Figure 5	CVFAW Archaeological and Isolate Sites
Figure 6	CVFAW Anomalies Below 14-Inch Depth and Stepouts

LIST OF TABLES

Table 1	Recovered MEC and MPPEH Items
Table 2	Anomaly Locations Below 14 Inches

LIST OF APPENDICES

Appendix A	Project Photographs
Appendix B	Dig Sheet Data (CD Only)
B-1	Digital Geophysical Mapping
B-2	Analog
Appendix C	MEC/MPPEH Documentation Forms
Appendix D	Archaeological Summary Memo and State of Washington Archaeological Site Inventory Forms
Appendix E	Material Documented as Safe Disposition Records
Appendix F	Scrap Metals Disposition Records
Appendix G	Senior Unexploded Ordnance Supervisor Daily Reports (CD Only)
Appendix H	Field Variance Forms

ABBREVIATIONS AND ACRONYMS

AINW	Archaeological Investigation Northwest, Inc.
bgs	below ground surface
BCRRT	Bonneville Conservation Restoration and Renewal Team, LLC
CAP	Cleanup Action Plan
CBMR	Former Camp Bonneville Military Reservation
CITA	Central Impact Target Area
CVFAW	Central Valley Floor and Associated Wetlands
DGM	digital geophysical mapping
DMM	discarded military munitions
DOD	Department of Defense
ESS	Explosives Safety Submission
FS	Feasibility Study
GPS	Global Positioning System
GSV	geophysical system verification
IVS	instrument verification strip
MC	munitions constituent
MDAS	material documented as safe
MEC	munitions and explosives of concern
mm	millimeter
MPPEH	material potentially presenting an explosive hazard
PPCD	Prospective Purchaser Consent Decree
QA	quality assurance
QC	quality control
RAU	Remedial Action Unit
RI	Remedial Investigation
RTK	Real-Time Kinematic
SHPO	Washington State Historic Preservation Officer
SSFR	Site-Specific Final Report
SUXOS	Senior Unexploded Ordnance Supervisor
USACE	U.S. Army Corps of Engineers
USC	United States Code
UXO	unexploded ordnance

UXOSO	Unexploded Ordnance Safety Officer
UXOQCS	Unexploded Ordnance Quality Control Specialist
WDOE	Washington State Department of Ecology
WESTON	Weston Solutions, Inc.

EXECUTIVE SUMMARY

Weston Solutions, Inc. was contracted by Clark County under a 2012 Remediation Agreement to implement Phase 1 of the Remedial Action Unit 3 Cleanup Action Plan (Bonneville Conservation Restoration and Renewal Team, LLC [BCRRT], 2010), as described in the Amended Prospective Purchaser Consent Decree, for the Former Camp Bonneville Military Reservation.

The work performed during Phase 1 included the removal of surface and subsurface munitions and explosives of concern (MEC), material potentially presenting an explosive hazard (MPPEH), munitions debris and other materials documented as safe items, small arms, and all other metallic items to clear anomaly locations to a depth of 14 inches below ground surface within the Central Valley Floor and Associated Wetlands (CVFAW). The CVFAW includes 329 acres in the Central Valley Floor and 120 acres in the Associated Wetlands.

After an initial surface sweep and vegetation removal, clearance efforts involved the excavation of anomalies selected using digital geophysical mapping (DGM) techniques. However, because of the dense concentration of metallic debris present in many areas of the site and geologic background interferences, the anomaly selection process proved difficult and clearance effectiveness did not consistently meet project quality standards for identification of smaller metallic items. Handheld analog instruments (Minelab F3 all-metals detector) therefore were used to identify anomalies for excavation in most areas of the site, including those DGM areas that had failed quality requirements. DGM and analog detection methods were augmented by the mechanical excavation and screening of soil in areas where exceptionally high concentrations of metallic debris made discrete anomaly discrimination impractical.

The CVFAW was partitioned into a total of 2,241 100-foot grids (including partial boundary grids), each assigned a unique identifier. A total of 43 full grids were cleared using DGM survey techniques, 118 full grids cleared using a mechanized excavation and screening process, and 2,066 grids (full and partial) cleared using analog ”mag and dig” methods. The remaining 14 grids (full and partial) consisting of approximately 2 acres were not cleared; three grids (full and partial) were inaccessible due to terrain (located on steep slopes), and 11 grids (full and partial in the CVFAW) are part of an active training range currently used by the Federal Bureau of Investigation.

A total of 515 MEC and MPPEH items were recovered within the CVFAW boundary during the clearance activities, including artillery projectiles, rockets, mortar rounds, grenades, pyrotechnics, training devices, and fuzes. Munitions constituents including one pound of trinitrotoluene, one pound of 2.75-inch rocket propellant, and seven pounds of bulk high explosives were also recovered. The project scope included the onsite thermal destruction and/or blow-in-place of all encountered MEC and MPPEH items. All other recovered material was 100 percent inspected by unexploded ordnance personnel and classified as material documented as safe (MDAS or non-munitions scrap. MDAS was shipped off site for demilitarization and scrap metal was recycled off site.

QC inspections were performed on a minimum of 20 percent of each grid after the subsurface anomaly clearance was completed to ensure that all MEC, MPPEH, munitions debris and MDAS, and other metallic debris within quality control parameters had been removed. Other QC measures included function checks of all geophysical instruments and the placement of blind seed items in the search areas and the sift plant to validate the effectiveness of the clearance process. Quality assurance inspections were performed by unexploded ordnance-qualified personnel from Clark County and the Washington State Department of Ecology.

In some cases the recovered MEC/MPPEH items were located in boundary grids. Stepout procedures are required in the CAP (BCRRT, 2010 when a MEC or MPPEH item is found within a CVFAW boundary grid. The stepout procedure involves adding 100-foot-by-100-foot grids for surface clearance adjacent to the boundary grid where MEC/MPPEH was recovered. Stepout activities for the CVFAW were performed in 2018 and results are included in this report.

A qualified archaeologist from Archaeological Investigations Northwest, Inc. provided consulting and identification of any cultural resources encountered during remediation activities. The archaeologist also inspected non-munitions scrap metal items and removed any significant artifacts for temporary curation onsite. In addition to the known archeological site **XXXXXX XXXXXXXXXXXXX**, an additional five archeological sites and two isolates were identified in **XXXXXXXXXXXXX** during the clearance activities.

Ecology has modified this page for public release to remove protected cultural resources information.

1 PROJECT ACTIVITIES AND OPERATIONS

1.1 INTRODUCTION

A munitions cleanup has been completed at the Central Valley Floor and Associated Wetlands (CVFAW) of the Former Camp Bonneville Military Reservation (CBMR) located in Vancouver, Washington. As stated in the Amended Prospective Purchaser Consent Decree (PPCD) No. 06-2-05340-4 (Washington State Department of Ecology [WDOE] and Clark County Superior Court, 2012), Clark County is responsible for the munitions cleanup at the CVFAW. The cleanup activities were conducted by Weston Solutions, Inc. (WESTON) under a Remediation Agreement between Clark County, Washington and WESTON. Funding for the cleanup was provided by the U.S. Army under Environmental Services Cooperative Agreement Number W912DY-11-2-0337 with Clark County.

This Site-Specific Final Report (SSFR) provides results of the munitions cleanup at the CVFAW which is part of Remedial Action Unit (RAU) 3 at CBMR. The MEC clearance at the CVFAW is Phase 1 of the clearance activities required at RAU 3, which includes sites at CBMR where ammunition residuals may be found. The cleanup was conducted to remove munitions and explosives of concern (MEC) and material potentially presenting an explosive hazard (MPPEH). As an After Action Report, this SSFR includes the content requirements for Site-Specific Final Reports as listed in U.S. Army Corps of Engineers (USACE) Data Item Description HNC-011.01.

1.2 WORK AUTHORIZATION DOCUMENTS

The MEC and MPPEH clearance requirements for the CVFAW are described in the following documents:

- Environmental Services Cooperative Agreement Number W912DY-11-2-0337 between the USACE and Clark County (USACE, 2011)
- Remediation Agreement between Clark County Washington and WESTON (Clark County Washington, 2012) including Change Order No. 1
- Amended PPCD No. 06-2-05340-4 (WDOE and Clark County Superior Court, 2012)

- Final Cleanup Action Plan (CAP) for Remedial Action Unit (RAU) 3 (Bonneville Conservation Restoration and Renewal Team, LLC [BCRRT], 2010)

The planning information for conducting the MEC clearance activities are described in the following documents:

- Final Work Plan for RAU 3 (WESTON, 2012a)
- Addendum to the Final Work Plan for RAU 3 (WESTON, 2013)
- Explosives Safety Submission (WESTON, 2012b)
- Explosives Safety Submission, Amendment 1 (WESTON, 2014a)
- Explosives Safety Submission, Amendment 1, Correction 1 (WESTON, 2014b)
- Explosives Safety Submission, Amendment 2 (WESTON, 2015)

1.3 OBJECTIVES AND SCOPE

The project objective was to clear MEC and MPPEH from the ground surface to 14 inches below ground surface (bgs) at the CVFAW. MEC and MPPEH clearance was performed over approximately 449 acres, including 329 acres in the Central Valley Floor and 120 acres in the Associated Wetlands.

The project scope included preparation of project plans; acquiring regulatory permits; subsurface MEC removal; conducting stepout procedures; removing and/or blow-in-place suspected MEC items; disposition of items encountered; providing technical support to Clark County; and preparation of this SSFR.

1.4 PROJECT LOCATION AND HISTORY

The former CBMR comprises approximately 3,840 acres and is located in Clark County, Washington, approximately five miles east of the city limits of Vancouver and approximately 3.5 miles north of the city limits of Camas (Figure 1).

The former CBMR was used by the Army for live fire of small arms, artillery, and field and air defense artillery training between 1910 and 1995. Since 1947, CBMR provided training for a variety of military and nonmilitary units from the National Guard, Reserves, U.S. Air Force, and

federal, state, and local law enforcement agencies. In the early 1950s the Department of Defense (DOD) arranged to lease an additional 840 acres from the State of Washington Department of Natural Resources to expand training possibilities of the post. The facility was also used for weekend and summer training by the U.S. Army Reserve units in southern Washington and northern Oregon and just before property transfer in October 2006 was a sub-installation of Fort Lewis.

In July of 1995, CBMR was selected for closure under the Base Realignment and Closure process. Since the CBMR was officially closed, numerous investigations have been conducted by the Army and its consultants in order to characterize the nature and extent of contamination at the site and to develop a plan for potentially transferring ownership. The reuse plan (Camp Bonneville Local Redevelopment Authority, 2005) called for CBMR to be transferred to Clark County, Washington for public benefit including education, law enforcement training, parks, and conservation areas. In October 2006, the Army transferred ownership of the property to Clark County via a conservation conveyance for remediation and subsequent development as a regional park. Clark County immediately transferred ownership to the BCRRT. BCRRT held the deed of the property during investigation and cleanup activities at the site from 2006 thru 2011 at which time the property transferred back to Clark County.

1.5 PUBLIC INVOLVEMENT

Clark County managed initial public involvement through the Camp Bonneville Citizen's Advisory Group which had its first meeting on February 21, 2007. Since 2012, the Camp Bonneville Citizen's Advisory Group has not been meeting while the project has been focused on cleanup; however Clark County intends to resume meeting once more of the cleanup has been completed. Regardless of the Advisory Group meetings, the public is notified of certain documents when they are available for public review. These documents included the Remedial Investigation/Feasibility Study (RI/FS) Report and Cleanup Plan for RAU 3.

A notice was issued requesting the public to review and comment on the Draft RI/FS for RAU 3 (PARSONS, 2014) and the Draft CAP for RAU 3 (BCRRT, 2009). Each notice included the contact and address information where CBMR documentation is maintained at the Vancouver Mall Public Library and Washington State University Vancouver. In addition, open house meetings

were conducted to present both documents. The Draft Remedial Investigation/Feasibility Study open house was held on September 8, 2005 and the Draft CAP open house was held on June 25, 2009. Responses to public comments were provided and where necessary the documents were revised to address the public comments.

During the cleanup activities at CBMR, Clark County has issued mailers periodically. The mailers provide general information on the cleanup, the current cleanup status, anticipated upcoming work to be conducted, and contact information for additional information. Clark County also hosts a website which contains general information about Camp Bonneville and the current status of the cleanup. The web address is https://www.clark.wa.gov/public-works/camp-bonneville.

1.6 TERMS USED TO DESCRIBE MUNITIONS

The following terms were used to describe munitions identified during clearance activities at the CVFAW.

1.6.1 Material Potentially Presenting an Explosive Hazard

MPPEH is material that, prior to determination of its explosives safety status, potentially contains explosives or munitions (e.g., munitions containers and packaging material; munitions debris remaining after munitions use, demilitarization, or disposal; range-related debris) or potentially contains a high enough concentration of explosives that the material presents an explosive hazard, such as equipment, drainage systems, holding tanks, piping, or ventilation ducts that were associated with munitions production, demilitarization, or disposal operations. Excluded from MPPEH are (1) military munitions, including wholly inert components, such as fins, launch tubes, containers, packaging material, that are to be used or reused for their intended purpose and are within a DOD Component-established munitions management system; (2) non-munitions-related material such as munitions debris that are solid metal fragments that do not realistically present an explosive hazard; and (3) other items that may present explosion hazards such as gasoline cans and compressed gas cylinders that are not munitions and are not intended for use as munitions.

Munitions constituents (MC) were considered MPPEH. MC includes any material originating from unexploded ordnance (UXO), discarded military munitions (DMM), or other military munitions,

including explosive and nonexplosive materials, and emission, degradation, or breakdown elements of such ordnance or munitions. (10 USC 2710(e)(3)). MC includes trinitrotoluene and other bulk high explosives.

1.6.2 Munitions and Explosives of Concern

MEC distinguishes specific categories of military munitions that may pose unique explosives safety risks. For this project, MEC is further categorized as UXO, as defined in 10 United States Code (USC) 101(e)(5)(A) through (C); or DMM, as defined in 10 USC 2710(e)(2).

UXO includes military munitions that have been primed, fuzed, armed, or otherwise prepared for action; have been fired, dropped, launched, projected, or placed in such a manner as to constitute a hazard to operations, installation, personnel, or material; and remain unexploded either by malfunction, design, or any other cause (10 USC 101(e)(5)(A) through (C)).

DMM includes military munitions that have been abandoned without proper disposal or removed from storage in a military magazine or other storage area for the purpose of disposal. The term does not include UXO, military munitions that are being held for future use or planned disposal, or military munitions that have been properly disposed of consistent with applicable environmental laws and regulations (10 USC 2710(e)(2)).

1.6.3 Munitions Debris and Material Documented as Safe

Munitions debris and material documented as safe (MDAS) are materials that have been assessed and documented as not presenting an explosive hazard and for which the chain of custody has been established and maintained. This material is no longer considered to be an explosive hazard.

2 CLEANUP APPROACH AND METHODS

This section describes the approach and methods used during MEC and MPPEH clearance. Appendix A contains photographs of the activities conducted during the project.

2.1 MOBILIZATION AND TRAINING

Personnel and equipment were mobilized to CBMR for the CVFAW clearance in June 2012. All project personnel participating in field activities met the minimum training required in 29 Code of Federal Regulations 1910.120 Hazardous Waste Operations and Emergency Response. UXO Technicians were trained based on the requirements contained in the Department of Defense Explosives Safety Board Technical Paper 18, "Minimum Qualifications for UXO Technicians and Personnel." Each of the field team members attended training for archaeological awareness and biological avoidance measures for protection of wetlands and wetland species.

CBMR is currently closed and not accessible to the public. A perimeter fence surrounds the site and warning signs are located on gates and fencing to advise the public of no trespassing. Access to the work areas at the CVFAW was strictly controlled during the munitions clearance. In addition, a MEC exclusion zone was established around areas where munitions clearance, mechanized soil excavation and sifting, MEC/MPPEH destruction, and other potential MEC/MPPEH handling activities were being performed. During these activities, only persons designated as "essential personnel" were allowed access within the established MEC exclusion zone.

2.2 CULTURAL AND HISTORICAL RESOURCES PROTECTION

Protection of cultural resources included stopping work in the vicinity of a potential discovery and notifying the Senior Unexploded Ordnance Supervisor (SUXOS) to confirm the discovery. All ground-disturbing activities within 100 feet of a confirmed discovery were stopped pending inspection of the discovery by a Professional Archaeologist. If the Professional Archaeologist determined the discovery is of no archaeological interest, work was allowed to resume. In the event the discovery was determined to be of archaeological interest, the SUXOS and appropriate non-project personnel were notified. When necessary the Professional Archaeologist, Washington State

Historic Preservation Officer (SHPO), and the Cowlitz Indian Tribe mutually arrived at appropriate measures to avoid adverse effects to the area and the work was allowed to resume. If removal of archaeological resources was determined necessary, ground-disturbing activities were not conducted within 100 feet of the discovery until all mitigation measures were completed.

When the project team encountered artifacts listed as archaeological important or significant in the Cultural and Historical Protection Plan (Archaeological Investigation Northwest, Inc. [AINW], 2014), the items were stored in plastic resealable bags and the 100-foot grid along with the depth recovered were written on the bag.

In 1986, one archaeological site was identified at CBMR by the USACE. Archaeological Multi-component Site 45CL318 (AINW Report No. 3786) is located **XXXXX XX XX XXXX XXXXX XXXX**. Verification of the archaeological site **XXXXX** was required before munitions clearance activities could be initiated near this site (AINW, 2014). Vegetation cutting/removal within 300 feet of this archaeological site was coordinated with the Cowlitz Indian Tribe and the Washington State Department of Archaeology and Historic Preservation.

2.3 WETLANDS PROTECTION

To protect wetlands and wetland species, a Wetlands Protocol was developed to guide MEC/MPPEH clearance activities in the wetland areas. All work in or near a wetland area was completed using reasonable and prudent measures to minimize impact to the wetlands. These measures included vegetation removal/cutting and surface anomaly removals only during the dry season; and subsurface anomaly removal when the soil was dry on the surface and able to support a person. Additional wetland protocols are provided in Section 2.7.

2.4 ESTABLISH SURVEY CONTROL POINTS

Survey control monuments were established by a professional surveyor licensed in the State of Washington from Minister and Glaeser Land Surveyors. The survey control monuments were used to verify accuracy of the Global Positioning System (GPS) used during digital geophysical mapping (DGM) activities. A professional surveyor from Minister and Glaeser Land Surveyors also delineated the CVFAW boundary to within 1-foot accuracy. The CVFAW was divided into

Ecology has modified this page for public release to remove protected cultural resources information.

500-foot grids to assist with overall navigation and tracking clearance activities. The four corners of each 500-foot grid were staked and further divided into 25 100-foot grids for the munitions clearance activities.

2.5 INSTRUMENT VERIFICATION STRIP

An instrument verification strip (IVS) was established in an area of similar soil conditions as the CVFAW to confirm each geophysical instrument was working appropriately. Industry standard metallic seeds were buried in the horizontal orientation at depths between seven and ten times their diameters. The metal detectors were initially tested and adjusted to detect all seed items in the IVS. The resulting standard instrument settings, based on the lowest settings required to detect all seed items were used throughout the project. The targets were reacquired daily during operational tests to verify the instrument readings were not significantly different and all were appropriately working.

2.6 SURFACE SWEEP

Prior to beginning vegetation removal, a visual surface sweep was conducted to identify any surface hazards that could be encountered, including MEC, MPPEH, steep terrain, vegetation, wildlife, and other environmental concerns. The visual identification and removal of surface MEC and MPPEH items was assisted using ferrous metal detectors.

2.7 VEGETATION REMOVAL

Grasses, brush, and small trees were either removed or cut to within six inches above the ground surface to prevent interference with the location of geophysical anomalies. Vegetation cutting and removal in the wetland areas was conducted in the dry season to minimize soil compaction, the need to drain pooled areas, and disturbance to wetland species.

Brush-removal crews utilized a combination of mechanical and manual equipment to cut or remove vegetation to a maximum height of approximately six inches above ground surface. In wetland areas, special care was taken to not cut vegetation to a height shorter than approximately six inches above the ground surface. The maximum diameter of trees cut during brush cutting was

six inches. Mechanical equipment was not used within 15 feet of a pond or surface water body. When using mechanical equipment for vegetation removal in wetland areas, machinery was equipped with low-pressure treads or tracks.

2.8 MEC SURFACE CLEARANCE

Following vegetation cutting and removal, a preparatory surface clearance was conducted to a depth of 3 inches bgs to remove metallic surface clutter that would interfere with a DGM survey. The identification and removal of surface items was accomplished using Whites Surf Dual Field all-metals detectors.

2.9 DIGITAL GEOPHYSICAL MAPPING

DGM surveys were conducted where terrain and the forest canopy were amenable to the use of an EM61-MK2 system integrated with a Real-Time Kinematic (RTK)-GPS receiver for collecting navigation information. The EM61-MK2 system is a time-domain metal detector which detects both ferrous and non-ferrous objects with spatial resolution. The system was in either a sled/cart mode or a litter configuration for moving across the terrain to collect readings. When the system is in use, the transmitter generates a pulsed magnetic field that induces eddy currents in conductive objects within the subsurface proportional to the conductive nature of the material below the instrument. When conductive objects are present below the instrument, the amplitude and decay time of the induced eddy currents vary in response to the size, mass, and orientation of the objects. These readings are recorded in the geophysical instrument data system along with the location information from the RTK-GPS.

A UXO qualified person provided MEC avoidance services during the mapping activities. Survey spacing was tailored to the resolution of equipment. The survey spacing was generally no more than three feet to provide 100 percent coverage of each 100-foot grid. If DGM equipment could not be moved across a grid due to an imminent hazard from surface MEC, then the area was re-acquired after removal of the surface MEC to complete the survey.

2.10 DGM ANOMALY SELECTION

The Project Geophysicist used anomaly selection algorithms, developed and validated at the IVS during initial system prove-out. The anomaly selection algorithms were designed to process collected DGM data and select only those targets exhibiting response characteristics typical of buried metallic objects. Additionally, anomalies that were not selected by the target selection algorithms, yet deemed to represent a potential MEC or MPPEH target, were manually selected.

Following the identification of potential target anomalies from the geophysical data, anomaly locations were digitized, assigned a unique target identifier, and entered into the DGM target database for excavation.

2.11 DGM ANOMALY REACQUISITION AND EXCAVATION

Subsurface DGM anomaly locations selected by the geophysicist were reacquired using GPS. The geophysical anomaly locations were marked in the CVFAW using a non-metallic flag or spray paint. An F3 Minelab all-metals detector was used to confirm the location marked.

Prior to excavation, handheld geophysical instruments were used to investigate an area within a 3-foot radius around each flag to confirm the anomaly response. Any offset greater than three feet of the excavated anomaly from the flagged location was logged for analysis by the project geophysicist.

The DGM targets were then intrusively investigated to the depth of 14 inches bgs using hand tools. Mechanized equipment such as a backhoe was used to assist in the removal of overburden when specifically authorized by the SUXOS. For safety reasons, final excavation of anomalies was completed using hand tools only. Excavations were left open until all excavated soil was inspected and verified not to contain additional MEC, MPPEH, or other metal debris. The 43 grids cleared using DGM methods are shown on Figure 3.

2.12 TRANSITION FROM DGM TO ANALOG CLEARANCE METHODOLOGY

DGM was initially selected as the most appropriate detection method because it typically results in an efficient and cost effective way to detect MEC and MPPEH for removal while allowing for

material which poses no hazard to remain. The appropriateness of DGM for a given site is based on several factors which include an anomaly population that has limited cultural debris and MEC items that are generally equal to or larger than a 20 millimeter (mm) projectile. The initial understanding of the contamination at the CVFAW suggested that any MEC items would be discernible from metallic debris or geologic interference and that DGM would be effective at meeting the remediation objectives presented in the RAU 3 CAP (BCRRT, 2010).

Through the initial DGM surveys, anomaly excavation, and associated quality assurance (QA)/quality control (QC) process, it was determined that items comparable in size to those potentially presenting an explosive hazard (37-mm projectile fuze and 14.5-mm subcaliber projectile) were not always being selected as targets for removal. This led to a concern that, if those comparably sized pieces of metal were being missed, then the small MEC items known to be present at CBMR could also be missed. As the actual target density became understood, the DGM process underwent adjustments aimed to ensure the smaller targets were also selected.

Despite three separate modifications to the target selection process, small metallic items including MEC and MPPEH as well as cultural debris, continued to be encountered during QC and QA inspections. These missed items were at locations outside the established 3-foot offset failure distance from selected DGM targets; therefore, were not selected as an anomaly for excavation. The density of small subsurface metallic material/debris, including nails and small arms, was significant to the point that the number of targets ultimately needing to be selected outweighed the efficiency and cost savings that DGM brought to the project. Therefore, the DGM survey methodology was revised to a 100 percent analog clearance using F3 Minelab all-metals detectors.

2.13 ANALOG ANOMALY LOCATION AND REMOVAL

The 100 percent analog anomaly excavation of grids was ultimately used to clear 2,066 100-foot grids. During analog clearance, UXO qualified personnel used handheld geophysical instruments (F3 Minelab all-metals detectors) to locate MEC, MPPEH, and other metallic items in a “mag and dig” process.

Analog surveys were conducted in search lanes that varied in width between three and five feet, depending on the terrain of the 100-foot grid being surveyed. Individual search lanes suitable for

the equipment and terrain were established and optimized based on site conditions and lanes. Lanes were delineated with line, flags, marking paint and/or marking tape. UXO Technicians walked each lane, moving the analog locator back and forth in a sweeping motion from one side of the lane to the other at a pace that ensured that the entire lane was searched and that the instrument was able to appropriately respond to subsurface anomalies. Whenever an anomaly was encountered, the location was excavated. All MEC and MPPEH items encountered were documented on MEC information forms along with the description, quantity, and location of items encountered. The identification, excavation and removal of anomalies was performed in real time as the UXO team progressed through each grid. Locations where anomalies remained below the project clearance depth of 14 inches were recorded.

Section 3.6 describes stepouts required by items found within 100 feet of the CVFAW boundary. Eight CVFAW Stepouts were surface cleared in 2018. These were associated with items recovered in subgrids B-4-7, E-12-23, F-4-15, H-8-7, H-8-12, I-10-24, I-11-15, and N-16-19. Surface clearance of the Western Slopes Pilot Study in 2017 (WESTON, 2018) addressed other potentially required stepouts. No MEC/MPPEH items were identified in CVFAW stepout areas, and no further stepouts from these areas will be required.

Any areas deemed inaccessible or unsafe due to steep terrain or other reasons were noted and recorded, along with the reason(s) why they could not be accessed. These areas include approximately two acres in the CVFAW which were confirmed as inaccessible by Clark County and the WDOE.

2.14 SOIL EXCAVATION AND SIFTING

Mechanized soil excavation and MEC/MPPEH removal techniques, augmenting the manual method described above, was used in areas where soil conditions and the density of metallic debris precluded the effective use of manual techniques. Excavated soil was returned to the original excavations after it had been sifted and verified to be clear of any remaining munitions-related items. The 118 100-foot grids cleared using this technique are shown on Figure 3.

During soil excavation and sifting, MEC/MPPEH and metallic items were removed from soil in a two-step process. The first step included using analog detectors to locate larger MEC items

(57-mm projectiles, 2.75-inch rockets, and other munitions three inches in diameter and larger) which were removed. Removal of larger items was conducted to reduce the blast overpressure effect if an inadvertent detonation occurred, thereby enabling the use of mechanized excavation equipment to remove soil for sifting.

The second step involved removal of soil using an excavator, followed by mechanized sifting of soil. Mechanized soil sifting was completed using a sifting plant fitted with a vibratory screen assembly, consisting of 2-inch and ½-inch screens, to remove all items ½ inch and larger in size. Magnets were positioned above feed and discharge conveyors to segregate ferrous items from the soil, facilitating a more efficient inspection of the filtered soil. Fragment shielding was provided for the equipment operators and for all personnel within the established MEC exclusion zone during mechanical soil handling and sifting plant operation.

Straw wattle was installed in the sifting operations area to prevent potential impacts to nearby creek and wetland areas during soil excavation/sifting operations. A subcontractor provided inspection services to ensure compliance with the project Stormwater Pollution Prevention Plan (PBS Engineering and Environmental, 2014) requirements.

2.15 MEC IDENTIFICATION

The correct identification and classification of all encountered munitions items was critical to their safe handling and proper disposition. Each munitions item was carefully examined after it was encountered to determine if it was safe to move, or if it posed an immediate explosive hazard. Items determined unsafe to move by the Unexploded Ordnance Safety Officer (UXOSO) and SUXOS were blown-in-place using sand bag fragment mitigation techniques.

MEC and MPPEH items determined safe to move by the UXOSO and SUXOS were relocated to the secure area in the Central Impact Target Area (CITA) for later destruction. Items determined to be small arms, munitions debris, and MDAS were stored in 55-gallon steel drums in a secure location at CBMR. Scrap metals were stored in roll-off containers.

2.16 FIELD ACTIVITY TIMELINE

The start and end dates for the key field activities discussed in this section are listed below.

Task	Date(s)
Begin site mobilization	6/18/2012
Vegetation removal	6/22/2012 – 11/21/2016
Analog surface clearance in advance of DGM	7/17/2012 – 10/17/2012
Digital Geophysical Mapping data collection	7/26/2012 – 11/5/2012
Digital Geophysical Mapping anomaly removal (subsurface clearance)	8/1/2012 – 1/9/2013
Analog anomaly location and removal (subsurface clearance)	1/9/2013 – 1/18/2017
Mechanized soil excavation and sifting	6/7/2014 – 10/30/2014 and 7/14/2016 - 9/28/2016
Anomaly clearance completed	1/18/2017
Stepout surface clearance completed	5/3/2018
Blow-in-place and demolition activities	8/24/2012 – 2/28/2017
Material documented as safe disposition	4/6/2017
Scrap metals disposition	9/20/2012 – 2/14/2017

3 MUNITIONS CLEARANCE RESULTS

The surface and subsurface clearances to a depth of 14 inches bgs were conducted on over 447 accessible acres within the 449 acre CVFAW. Anomaly locations excavated in the CVFAW are listed in Appendix B; the project dig sheets. The project dig sheets are provided for DGM (Appendix B-1) and Analog (Appendix B-2) data separately. All selected DGM target anomaly locations are included in the dig sheet in Appendix B-1. The Analog dig sheet in Appendix B-2 contains all MEC/MPPEH and MDAS anomaly locations excavated; however, all scrap metals and cultural find locations were not tracked in the dig sheets. Each of the dig sheets have been sorted to present information by 100-foot grid in Appendix B. In addition the Microsoft® Excel files are included on the compact disk submittal for this SSFR.

3.1 RECOVERED MEC AND MPPEH

A total of 515 MEC and MPPEH items were recovered during the CVFAW clearance. MCs including one pound of trinitrotoluene, one pound of 2.75-inch rocket propellant, and seven pounds of bulk high explosives were also recovered. The MEC/MPPEH documentation forms included in Appendix C were initiated each time a potential MEC or MPPEH item was encountered. As shown on the forms, item descriptions and classifications were revised where necessary to reflect the final inspection or detonation results of each item. The forms are numbered sequentially beginning with 0001 through 0324 which includes the Phase 1 MEC/MPPEH forms for the CVFAW and a portion of Phase 2 MEC clearance activities outside the CVFAW. The Phase 2 clearance at Firing Points and Impact Areas was initiated on December 29, 2015; therefore items listed on MEC/MPPEH Forms 0226 through 0324 from 500-foot Grids G-6, H-6, I-6, P-24, P-26, Q-24, Q-25, Q-26, R-23, R-24, R-25, R-26, S-23, S-24, and S-25 are not included in this SSFR. Items recovered from these grids will be included in the Phase 2 SSFR.

Table 1 lists the recovered MEC and MPPEH items. Figure 4 shows the grids where MEC (further characterized as UXO and DMM) or MPPEH were recovered. Because items from more than one category may have been recovered from a grid, the symbols used to represent recovered item(s) is based on priority of the type of item recovered in the order of UXO, DMM, and MPPEH from the highest to lowest priority. Therefore, red grids indicate UXO was encountered, although DMM

and MPPEH may have also been encountered in the grid. Orange grids indicate DMM was encountered although MPPEH may have also been encountered in the grid. Yellow grids indicate only MPPEH was encountered in the grid.

MEC/MPPEH items were assessed and their explosives safety status determined as they were encountered. As discussed above, the MEC/MPPEH documentation forms were revised when necessary to document the category determined during the final inspection or detonation. Items or materials that were determine unsafe to move were blown-in-place. Items that were initially assumed to be MEC or MPPEH but were safe to move were stored at the CITA for detonation within a maximum 90 day holding period. Some MEC/MPPEH items that were disposed of by either blow-in-place or during detonation events at the CITA were reclassified as MDAS based on lack of high-order characteristics of the resulting explosion.

3.2 RECOVERED MATERIAL DOCUMENTED AS SAFE

MPPEH items that were determined not to pose an explosive hazard after a 100% inspection by the SUXOS and Unexploded Ordnance Quality Control Specialist (UXOQCS) were reclassified as MDAS. The reclassified items were contained in 55-gallon steel drums along with other recovered inert munitions debris and MDAS items. Small arms were also classified as MDAS and contained in 55-gallon steel drums during storage. A total of 32,995 pounds of MDAS were recovered from the CVFAW during the MEC clearance activities.

3.3 RECOVERED SCRAP METAL

During the MEC clearance activities, items such as flagging wire, barbed wire, chains, cables, nails, bolts, metal piping, cans and other metal debris, that were possible to remove were contained in rolloff bins. As previously described above, a portion of the Phase 2 MEC clearance activities at the Firing Points and Impact Areas were conducted concurrently with the Phase 1 clearance at the CVFAW. Recovered scrap metal items were not segregated during this overlap of MEC clearance activities; therefore, the weight of scrap metal disposed of in 2016 and the first recycling event in 2017 includes both the Phase 1 and 2 clearance activities. From the start of MEC clearance activities in 2012 through March 2015, a total of 27,660 pounds of scrap metal were recycled from the CVFAW. Although the Phase 2 MEC clearance was not initiated until in December 2015, there

were no additional 2015 metal recycling events after March. The additional 33,880 pounds of scrap metal recovered after March 2015 through February 2017 represent the combined efforts of the Phase 1 and 2 clearance activities.

3.4 RECOVERED ARCHAEOLOGICAL ARTIFACTS

An AINW archaeologist performed monthly visits to CBMR during MEC clearance activities from July 2014 to February 2017. During the visits, the archaeologist reviewed items collected by the MEC clearance team and any potential sites discovered. In addition, the archaeologist sorted through recovered scrap metal to determine if any metal items of significance were not identified.

During the MEC/MPPEH clearance activities of the CVFAW, AINW recorded and collected artifacts from five prehistoric and historic-period archaeological sites and two isolates. The recorded sites and isolates are as follows:

- **REDACTED**
- **REDACTED**
- **REDACTED**
- **REDACTED**
- **REDACTED**
- **REDACTED**
- **REDACTED**

All of the sites were considered significant and eligible for listing in the National Register of Historic Places for the important historical information provided by the artifacts. However, based on the loss of site integrity from the remediation process, the site locations have minimal potential for additional important contributing information. The archaeological sites and isolates are shown on Figure 5 along with the previously identified Archaeological Multi-Component Site 45CL318 in **XXXXX** and **XXXX** adjacent to the CVFAW.

As discussed in Section 2.2, verification of the Archaeological Multi-Component Site 45CL318 site boundary was required before munitions clearance activities could be initiated within 300 feet of **XXXXXXXX** (AINW, 2014). The survey was conducted in the CVFAW area

Ecology has modified this page for public release to remove protected cultural resources information.

adjacent to **XXXXXXX** following vegetation cutting/removal. No archaeological features or artifacts were identified that required an extension of the boundary into the CVFAW. A detailed record of the archeological activities conducted during the MEC/MPPEH clearance of the CVFAW is provided in Appendix D.

3.5 INACCESSIBLE AREAS AND ANOMALY LOCATIONS NOT CLEARED

Two 100-foot grids in O-17 and a partial 100-foot grid in R-17, totaling 0.65 acres, were not cleared because of steep terrain (greater than 25 percent slope) that was inaccessible by survey/clearance personnel. Any remaining MEC/MPPEH risk in these areas is considered minimal because the steep terrain prevents access. Eleven 100-foot grids in J-14 and K-14 also were not cleared because the area is currently being used by the Federal Bureau of Investigation as a training range. This training range consists of 2.5 acres both inside and outside the CVFAW. Areas not cleared are shown on Figure 4.

Limited anomaly locations in the CVFAW were in areas containing site cultural features such as utilities, roads, concrete bases of removed targets, and other structures. These features were left in place and disturbed to the least extent possible. The depth each cultural feature was encountered and the 100-foot grid location are recorded in the dig sheets provided in Appendix B.

The RAU 3 CAP recommended MEC cleanup at the CVFAW to 14 inches bgs which is the frost depth at CBMR. Except as described in this section, all anomaly locations were cleared to a minimum of 14 inches. However, a total of 722 locations were not cleared because anomalies remain below 14 inches. These locations are listed in Table 2 and shown on Figure 6.

3.6 STEPOUTS AND FUTURE PLANNED/REQUIRED ACTIVITIES

Recovered MEC and MPPEH items were located in grids at the CVFAW boundary. The RAU 3 CAP (BCRRT, 2010) states that stepout clearance will be employed to insure that discoveries of MEC and MPPEH are not evidence of additional areas of concern that are not planned for clearance. Specifically, stepout procedures are required when a MEC or MPPEH item is found in a CVFAW boundary grid. Stepout procedures include adding 100-foot-by-100-foot grids adjacent to the boundary grid where the MEC/MPPEH was recovered. The additional grids will be surface

Ecology has modified this page for public release to remove protected cultural resources information.

cleared in 100-foot stepouts until no additional MEC/MPPEH are encountered. Figure 6 shows the location of stepouts from the CVFAW associated with items recovered within 100 feet of the CVFAW boundary. Several of these stepouts were addressed during the 2017 Western Slopes Area Pilot Study clearance (WESTON, 2018). The remaining stepouts were cleared in March and May of 2018. No MEC/MPPEH items were identified as a result of the CVFAW stepouts, and no further stepouts from these areas will be required.

Subgrid with Item Recovered within 100 feet of CVFAW Boundary	M1 Form for Recovered Item	Stepout Clearance Date	Comment
A-4-15	M1 0105	January – February 2017	Within Western Slopes Area Pilot Study Clearance
B-4-7	M1 0103	March 2018	
E-12-23	M1 0164	May 2018	
F-4-15	M1 0084	March 2018	
F-9-2	M1 0122	January – February 2017	Within Western Slopes Area Pilot Study Clearance
F-10-8	M1 0026	January – February 2017	Within Western Slopes Area Pilot Study Clearance
F-10-23	M1 0209	January – February 2017	Within Western Slopes Area Pilot Study Clearance
F-11-7	M1 0264	January – February 2017	Within Western Slopes Area Pilot Study Clearance
F-11-13	M1 0256	January – February 2017	Within Western Slopes Area Pilot Study Clearance
F-11-16	M1 0124	January – February 2017	Within Western Slopes Area Pilot Study Clearance
H-8-7	M1 0144	March 2018	
H-8-12	M1 0015	March 2018	
I-10-24	M1 0239	March 2018	
I-11-15	MI 0158	March 2018	
I-17-2	M1 0149	No stepout required	Item (unburnt smoke mixture) not significant
K-18-9	M1 0126	No stepout required	Borders Camp Bonneville Cantonment

Subgrid with Item Recovered within 100 feet of CVFAW Boundary	M1 Form for Recovered Item	Stepout Clearance Date	Comment
L-19-1	M1 0239	January – February 2017	Within Western Slopes Area Pilot Study Clearance
M-20-4	M1 0242	January – February 2017	Within Western Slopes Area Pilot Study Clearance
N-16-19	M1 0096	March 2018	

As stated in Section X of the Amended PPCD (WDOE and Clark County Superior Court, 2012), institutional controls and engineering controls are required at RAU 3 to restrict certain activities, limit access to certain portions of the property, and ensure the continued protection of human health and safety following the remediation actions. The institutional controls will be enforced by a Restrictive Covenant that describes those controls. At the completion of cleanup activities at RAU 3, a Long-Term Operation and Maintenance Plan will be prepared for the property to establish maintenance requirements for long-term effectiveness of the cleanup. The Long-Term Operating and Maintenance Plan will also provide a plan for protection of cultural and historical resources.

4 SITE RESTORATION

All areas with anomaly excavations required some form of site restoration. Anomaly locations that were excavated using hand tools were backfilled using the soil from the location. Areas that were cleared using mechanical excavation and sifting were backfilled with the sifted soil and reseeded to prevent erosion. Replacement or restoration of disturbed features was accomplished when determined to be necessary in consultation with Clark County

5 DISPOSITION OF RECOVERED MATERIAL

MEC/MPPEH, MDAS, scrap metal, and archaeological items were recovered during the clearance of the CVFAW. Disposition of these items are described in the following sections.

5.1 MEC AND MPPEH

All items and materials characterized as MEC and MPPEH were detonated at CBMR. Items or materials that were determined unsafe to move were blown-in-place. Items that were initially assumed to be MEC or MPPEH but were safe to move were stored at the CITA and detonated within the maximum 90-day holding period. Some MEC/MPPEH items that were disposed of by either blow-in-place or during detonation events at the CITA were reclassified as MDAS based on the lack of high order characteristics of the resulting explosion. As previously mentioned, the MEC/MPPEH documentation forms (Appendix C) were revised as necessary to reflect the final munitions category appropriate for the recovered item.

A total of 85 blow-in-place events (148 items) and an additional 15 consolidated detonations were conducted during the Phase 1 clearance at the CVFAW and the overlapping portion of the Phase 2 activities at the Firing Points and Impact Areas. The demolition events were initiated in August 24, 2012 and on an as needed basis through February 28, 2017. Upon completion of each demolition event, an ammunition consumption report was completed which certified in writing that the explosives were used for their intended purpose. Blow-in-place and detonation events are recorded on the MEC/MPPEH documentation forms provided in Appendix C.

Donor explosives used for blow-in-place and demolition events were purchased from Timber Supply Explosives, Inc. and Owen Oil Tools LP. A small quantity of explosives were also acquired through a transfer from Bay West LLC, who had surplus donor explosives remaining after completing a munitions response project at another site. .

Only the SUXOS, UXOQCS and UXO Technicians on the Purchase/Receipt Authorization List accepted explosives from the supplier. Donor explosives were stored in two sited Bureau of Alcohol, Tobacco, and Firearms Type 2 magazines, one having an attached detonator box.

The onsite transportation of explosives and demolition activities were conducted in accordance with all local, state and federal requirements.

5.2 RECOVERED MATERIAL DOCUMENTED AS SAFE

Munitions debris, small arms and other inert munitions items were considered MDAS. MDAS was stored in 55-gallon steel drums in a secure area of CBMR. The 32,995 pounds of MDAS recovered from the CVFAW were received at Bonetti Explosives, LLC located in Columbus, Texas for demilitarization on April 6, 2017. The MDAS tracking and disposition documents are included in Appendix E.

5.3 RECOVERED SCRAP METAL

Scrap metal was stored in rolloff bins at CBMR during the clearance activities. The 61,540 pounds of scrap metal recovered during the RAU 3 Phase 1 clearance activities at the CVFAW, and a portion of the Phase 2 clearance activities at the Firing Points and Impact Areas were recycled on as needed basis from September 20, 2012 to February 14, 2017. The scrap disposition documents are included in Appendix F.

5.4 ARCHAEOLOGICAL ITEMS

Artifacts recovered during the MEC/MPPEH clearance activities were photographed, recorded and placed in temporary storage at CBMR. A permanent curation facility is anticipated to be determined in the near future. Artifacts from site 45CL1202 will be curated at the Burke Museum in Seattle, Washington. The State of Washington Archaeological Site Inventory Forms are provided in Appendix D.

6 QUALITY CONTROL ACTIVITIES AND RESULTS

6.1 DATA COLLECTION AND MANAGEMENT

The SUXOS was responsible for the overall quality of the collected data during fieldwork. The SUXOS Daily Reports are provided in Appendix G. The UXOQCS ensured that data collected met the requirements of the project data quality objectives by reviewing a random sample of data collection sheets for completeness and conformance to data protocols, and by reviewing the accompanying photographic records for visual verification of the data.

The WESTON UXOQCS reviewed the completed electronic forms and accompanying photographs to ensure accurate data input. The WESTON UXOQCS also reviewed a random sampling of the completed electronic forms and compared them with the field forms to ensure the field data was correctly entered.

6.2 EQUIPMENT CALIBRATION AND PROVE-OUT

A geophysical system verification (GSV) program approach was utilized for the CVFAW. The GSV approach capitalized on the known performance of geophysical sensors and establishes metrics that monitored the entire mapping effort rather than depending only on sensor evaluations made during initial geophysical prove-out procedures. As part of the GSV approach, the project team constructed an IVS in an area of the site free of anomalies. The IVS was seeded with MEC-sized target items in order to validate that the geophysical instrumentation is achieving detection performance metrics as established in the work plan. IVS data was collected daily both pre- and post-production in conjunction with other standard quality control tests, which provided daily verification that the geophysical instruments were operating within their design parameters.

6.3 ANOMALY EXCAVATION

To ensure that all MEC, MPPEH, and other metallic debris were removed, the UXOQCS performed QC inspections on a minimum of 20 percent of each grid after anomaly excavation was completed. A QC failure was documented during the inspection when any of the following performance metrics were exceeded:

1. Any one MEC/MPPEH item remaining in a grid
2. Any inert blind seed item, one whole MDAS or munitions debris item equal to or larger than a 14.5-mm sub caliber projectile remaining in a grid
3. Five metal items, MDAS or munitions debris fragments ranging in size from two square inches up to eight square inches remaining in a grid
4. One metal item, MDAS or munitions debris fragment equal to or greater than eight square inches remaining in a grid
5. Small arms greater than or equal to .50 caliber (projectile and case) remaining in a grid
6. Five small arms casings greater than or equal to .50 caliber remaining in a grid

Small arms less than or equal to .50 caliber (projectile only) was not considered munitions debris and did not count toward the five metal item limit. There were no grid QC failures after implementation of the analog clearance using the F3 Minelab all-metals detector.

A blind seeding program was also implemented as a QC component of the GSV to monitor performance of the anomaly survey and removal operations. Blind seeds were placed at a frequency of one per acre throughout the investigation areas. The blind seeds consisted of small industry standard objects (1-inch by 4-inch pipe nipples) buried within their expected detection range, at approximately five 75 percent of their detection depth and placed at random orientations. The location depth/orientation of each blind seed was recorded with positions determined using RTK-GPS or tape measures if the tree canopy prevented using RTK-GPS. One hundred percent of all QC seeds were recovered from the 43 100-foot grids cleared using DGM and from the 2,066 100-foot grids cleared using the F3 Minelab all-metals detector.

6.4 SOIL SIFTING

A blind seed program was conducted daily at the screen plant to monitor performance of the sifting operations. Blind seeds were placed at a frequency of three items during the morning and three items during the afternoon. One hundred percent of all QC seeds were recovered from the 118 100-foot grids cleared using soil the excavation and sifting method to clear anomalies.

6.5 LESSONS LEARNED

6.5.1 DGM Anomaly Selection

The selection of discrete anomalies using DGM techniques proved problematic because of the dense concentration of metallic debris present and geologic interferences in many areas of the site. Two Quality Control Non-Conformance Reports (NCR-0001 dated November 27, 2012 and NCR-0002 dated March 19, 2013) and a Technical Memorandum (Tech Memo #01 dated August 30, 2012) were initiated by the WESTON UXOQCS to document QC failures related to the DGM anomaly selection process.

As a result of the QC findings for smaller metallic items, significant efforts were made to improve the DGM anomaly selection process by revising the selection algorithms. However these attempts proved ineffective and a "mag and dig" process utilizing analog survey instruments to identify anomalies was ultimately developed and implemented to clear all remaining areas of the site, as well as to confirm that areas previously cleared using DGM techniques met all project quality criteria.

6.5.2 High Density of Metallic Debris

The very high density of metallic debris present in some areas made the effective detection and clearance of discrete anomalies using either DGM or analog clearance methods impractical.

A two-step clearance process was subsequently developed that enabled the mechanical excavation and screening of soil to facilitate anomaly removal. Larger MEC items that could pose a safety hazard if handled using mechanized equipment were first located using analog detection instruments and removed manually. The remaining soil could then be safety excavated and screened to remove any remaining smaller MEC items and metallic debris using mechanized soil sifting equipment equipped with conveyor magnets using an excavator and loader fitted with fragment shielding.

6.6 FIELD VARIANCE FORMS

Field Variance Forms were used to document changes/additions to the planning documents. The ten Field Variances documented during clearance activities at the CVFAW are as follows:

- CVFAWWP-001—Project personnel corrections
- CVFAWWP-002—Clarification to competent persons
- CVFAWWP-003—Clarification to how material is introduced into the sifter
- CVFAWWP-004—Specifications for the Wetlands Protocol
- CVFAWWP-005—Clarification to grid failure criteria
- CVFAWWP-006—Clarification on size of metal items to be removed
- CVFAWWP-007—Revisions to the Project Organization Chart
- CVFAWWP-008—Clarifications to the Industrial Fire Precaution Levels
- CVFAWWP-009—Revisions to the Project Notification List
- CVFAWWP-010—Revisions to the Soil Excavation, Stockpiling, and Sifting procedures

Field Variance Forms are provided in Appendix H.

7 QUALITY ASSURANCE ACTIVITIES AND RESULTS

7.1 QUALITY ASSURANCE ACTIVITIES

Project QA activities were performed by the Clark County Public Works Department and the WDOE. General QA activities conducted at the project site included: periodic inspections of WESTON's compliance with DOD, Department of the Army, Explosives Safety Submission (WESTON, 2012b, 2014a, 2014b, and 2015) requirements, and explosives-related procedures described in the approved Work Plan (WESTON, 2012a and 2013). QA verification was conducted through unscheduled periodic site visits and onsite QA inspections of clearance and MEC destruction activities.

7.2 QUALITY ASSURANCE FAILURES REQUIRING CORRECTIVE ACTIONS

7.2.1 DGM Anomaly Selection

One QA Non-Conformance Report (QANCR-0001 dated November 27, 2012) was issued during the project. The nonconformance involved the identification of two metallic items in grid K-17-7, an aluminum tent peg and a M18 smoke grenade, that met the project detection criteria but had not been identified as targets for excavation.

Root Cause Analysis – Analysis of DGM data revealed that the two items had not been selected as targets for excavation because they were masked by larger adjacent targets. Although high quality DGM data had been collected over and around the tent stake and the smoke grenade, the items were obscured by the responses of much larger adjacent anomalies. Masking or obscuring is possible with all geophysical methods and instruments (DGM and Analog) in areas where large numbers of metallic objects are present in close proximity.

Corrective Action Taken– The onsite Weston Geophysicist reviewed all of the processed data to identify large (high millivolt response) non-geologic anomalies and subsurface utilities where masking could occur. The areas of influence (greater than 3 feet) for these specific anomalies were treated as data gaps once the anomaly sources were removed, and the data gap areas were further investigated using analog techniques. The perimeter of all suspected subsurface utilities were

investigated using analog techniques. Because the two items had been missed due to the influence of nearby objects (utility and the barbed wire), reinvestigation of anomalies with similar circumstances were conducted in grids J-16-5, J-16-10, J-16-15, J-16-20, J-16-25, K-17-2, K-17-7, K-17-12, K-17-17, and K-17-22.

8 REFERENCES

Archaeological Investigations Northwest, Inc. 2014. *Camp Bonneville Cultural and Historical Resources Protection Plan: 2014 Update.* Draft. Report No 3151. February.

Bonneville Conservation Restoration and Renewal Team, LLC. 2009. *Draft Remedial Action Unit 3 (RAU 3) Cleanup Action Plan. Vancouver, WA*. June.

Bonneville Conservation Restoration and Renewal Team, LLC. 2010. *Final Remedial Action Unit 3 (RAU 3) Cleanup Action Plan. Vancouver, WA*. April.

Camp Bonneville Local Redevelopment Authority. 2005. *Camp Bonneville Reuse Plan.* Initially prepared September 1998. 1st Revision February 20, 2003. 2nd Revision 15 November 15, 2005.

Clark County Washington. 2012. Remediation Agreement. May 1. Including Change Order No. 1.

Department of Defense Explosives Safety Board (DDESB). 2015. DDESB Approval of Amendment 2, Explosives Safety Submission, Non-Time Critical Removal Action, Munitions Response Sites Central Valley Floor and Associated Wetlands and Western Slopes Area, Former Camp Bonneville Military Reservation, Vancouver, WA. July 28

PARSONS. 2014. *Draft Remedial Investigation/Feasibility Study, Remedial Action Unit 3, Camp Bonneville, Vancouver, Washington*. November 29.

PBS Engineering and Environmental. 2014. *Stormwater Pollution Prevention Plan, Camp Bonneville Sifting Project*. June 13. Including Memo Amendment dated September 8, 2014.

U.S. Army Corps of Engineers. 2011. "Environmental Services Cooperative Agreement Number W912DY-11-2-0337." August 14.

Washington State Department of Ecology and Clark County Superior Court. 2012. "Amended Prospective Purchaser Consent Decree." RE: Camp Bonneville. No. 06-2-05340-4. May 2. Change Order No. 1 executed September 25, 2012.

Weston Solutions, Inc. 2012a. *Final Work Plan, Munitions and Explosives of Concern Remedial Action Unit 3 (RAU 3), Central Valley Floor and Wetlands (CVFAW), Former Camp Bonneville Military Reservation, Vancouver, Washington.* July.

Weston Solutions, Inc. 2012b. *Final Explosives Safety Submission, Munitions and Explosives of Concern Non-Time Critical Removal, Central Valley Floor and Associated Wetlands (CVFAW), Camp Bonneville, Vancouver, Washington.* May.

Weston Solutions, Inc. 2013. *Addendum to the Final Work Plan Munitions and Explosives of Concern Remedial Action Unit 3 (RAU 3), Central Valley Floor and Wetlands (CVFAW), Camp Bonneville Military Reservation, Vancouver, Washington.*

Weston Solutions, Inc. 2014a. *Explosives Safety Submission Amendment 1, Munitions and Explosives of Concern Remedial Action, Central Valley Floor and Associated Wetlands (CVF&AW), Camp Bonneville, Vancouver, Washington.* March.

Weston Solutions, Inc. 2014b. *Explosives Safety Submission Amendment 1, Correction 1, Munitions and Explosives of Concern Remedial Action, Central Valley Floor and Associated Wetlands (CVF&AW), Camp Bonneville, Vancouver, Washington*. July.

Weston Solutions, Inc. 2015. *Explosives Safety Submission Amendment 2, Munitions and Explosives of Concern Remedial Action, Central Valley Floor and Associated Wetlands (CVFAW), Western Slopes Area (WSA), Artillery Firing Positions 1, 2, 3, 4, and 7 (ARTY), Mortar Firing Positions 1, 3, 4, 5, and 6 (MORT), Demolition Areas 1 and 2 (DEMO), Hand Grenade Range (HAND), Rifle Grenade Range (RIFLE), and 3.5-inch Rocket Range (ROCK), Camp Bonneville, Vancouver, Washington*. July.

Weston Solutions, Inc. 2018. *Site-Specific Final Report Munitions and Explosives of Concern Remedial Action Unit 3, Western Slopes Area Pilot Study, Former Camp Bonneville Military Reservation, Vancouver, Washington.* January.

FIGURES



N

0 2.5 5 10 Miles

Clark County Public Works

FIGURE 1
FORMER CAMP BONNEVILLE
MILITARY RESERVATION LOCATION

Former Camp Bonneville Military Reservation
Vancouver, Washington

WESTON SOLUTIONS



LEGEND

- Property Boundary
- Central Valley Floor and Wetlands Boundary
- Wetlands
- Park Boundary
- Stream
- Road

N

0 500 1,000 2,000 Feet

Clark County Public Works

FIGURE 2
CENTRAL VALLEY FLOOR AND ASSOCIATED WETLANDS

Former Camp Bonneville Military Reservation
Vancouver, Washington

WESTON SOLUTIONS



N

LEGEND

- Central Valley Floor and Wetlands Boundary
- Investigation Grid - Major (500 feet)
- Investigation Grid - Minor (100 feet)
- Wetlands
- Camp Bonneville Property Boundary
- Road
- Stream

Grid Clearance Method

- Digital Geophysical Mapping
- Excavation and Sifting

All Minor Grids labelled using the following convention:

21	22	23	24	25
16	17	18	19	20
11	12	13	14	15
6	7	8	9	10
1	2	3	4	5

0 500 1,000 2,000 Feet

Clark County Public Works

FIGURE 3
GIRDS CLEARED USING DGM AND SIFT METHODS

Former Camp Bonneville Military Reservation
Vancouver, Washington

WESTON SOLUTIONS



N

LEGEND

- Central Valley Floor and Wetlands Boundary
- Grid not accessible (not cleared)
- Investigation Grid - Major (500 feet)
- Investigation Grid - Minor (100 feet)
- Wetlands
- Camp Bonneville Property Boundary
- Road
- Stream

MEC/MPPEH Category Recovered

- UXO
- DMM
- MPPEH

All Minor Grids labelled using the following convention:

21	22	23	24	25
16	17	18	19	20
11	12	13	14	15
6	7	8	9	10
1	2	3	4	5

0 500 1,000 2,000 Feet

Clark County Public Works

FIGURE 4
CVFAW RECOVERED MEC AND MPPEH GRIDS

Former Camp Bonneville Military Reservation
Vancouver, Washington

WESTON SOLUTIONS

Figure 5 "CVFAW ARCHAEOLOGICAL AND ISOLATE SITES"

Ecology has modified this page for public release to remove protected cultural resources information.



N

LEGEND

- Central Valley Floor and Wetlands Boundary
- Western Slope Pilot Study, 2017
- Stepout, Cleared 2018
- Grid not accessible (not cleared)
- Investigation Grid - Major (500 feet)
- Investigation Grid - Minor (100 feet)
- Wetlands
- Camp Bonneville Property Boundary
- Road
- Stream
- CVFAW Item requiring stepout, Cleared during WSPS 2017
- CVFAW Item requiring stepout, Cleared 2018
- Anomaly Detected > 14" Depth

All Minor Grids labelled using the following convention:



0 500 1,000 2,000 Feet

Clark County Public Works

FIGURE 6
CVFAW ANOMALIES BELOW 14-INCH DEPTH AND STEPOUTS

Former Camp Bonneville Military Reservation
Vancouver, Washington

WESTON SOLUTIONS

TABLES

Table 1
Recovered MEC and MPPEH Items
Former Camp Bonneville Military Reservation, Vancouver, Washington

Item	Quantity
37-mm M55A1 Projectile	1
37-mm M54 Projectile	20
37-mm MK I Projectile	10
37-mm MK II Projectile	1
37-mm Armor Piercing Projectile	1
57-mm M306 series Projectile	16
105-mm M1 Cartridge	1
35-mm M73 Subcaliber Rocket	13
Mk 124 Mod 0 Marine Smoke and Illumination Signal	1
40-mm Signal Projectile	2
Distress Flare Pen	1
M49 Series Illumination Surface Trip Flare	20
M125 Ground Illumination Signal	7
M15 Aircraft Signal	1
M18 Smoke Grenade	8
14.5-mm M183 Subcaliber Practice Projectile	181
Smoke Grenade (components)	3
35-mm M73 Subcaliber Practice Rocket	18
22-mm M744 Subcaliber Practice Projectile	23
37-mm 560 MKII CS Gas Projectile	4
40-mm M651 CS Gas Projectile	4
M25A2 CN Riot Hand Grenade	2
37-mm CN Riot Projectile (Ferret)	5
M110 Artillery Simulator	4
M74 Training Simulator	1
M126A1 Red Star Ground Parachute Illumination Signal	1
M8 Practice Landmine	2
M22 Smoke Grenade	1
M19 Illumination Rifle Grenade	2
M7 Series Smoke Grenade	1
Mk 13 Smoke Signal	4
M69 Practice Hand Grenade	1
Mk II Practice Hand Grenade	1

Table 1 (Continued)
Recovered MEC and MPPEH Items
Former Camp Bonneville Military Reservation, Vancouver, Washington

Item	Quantity
M8 Smoke Grenade	7
Mk 1 White Phosphorous Smoke Rifle Grenade	1
M1 Fuze	1
Mk VI PD Projectile Fuze	76
Primer, Trench Mortar	17
Smoke Grenade Fuze (components)	1
Fuze Booster Projectile	1
M56 37-mm PD Projectile Fuze	5
37-mm Projectile Fuze	1
Fuze adapter assembly with booster cup	1
57-mm M503 series Projectile Fuze	1
Hand Grenade Fuze (components)	8
37-mm M38/M38A1 Fuze	9
M201 Grenade Fuze	3
M205 Grenade Fuze	1
M228 Grenade Fuze	5
M564 Projectile Fuze	1
M551 Projectile Fuze	1
Mk I Fragmentation Grenade	1
Mk II Fragmentation Grenade	1
M9A1/M9A2 Rifle Grenade	3
M32 Submunition (assumed inert but treated as UXO)	1
M42 DPICM Submunition (assumed inert but treated as UXO)	1
M43 Submunition (assumed inert but treated as UXO)	1
Electric Blasting Cap	4
Non-Electric Blasting Cap	2

Notes:
MEC munitions and explosives of concern
mm millimeter
MPPEH munitions potentially presenting an explosive hazard
UXO unexploded ordnance

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
H-11-5	1149829	134136	Trash pit
H-11-5	1149850	134178	Wire and trash pit
F-13-1	1148416	135164	Unknown
E-3-22	1148035	130534	Brass pit
F-3-16	1148389	130493	Unknown
F-3-16	1148449	130437	Unknown
F-3-24	1148700	130562	Trash pit
F-4-17	1148560	130925	Unknown
F-4-19	1148730	130937	Demo pit
F-4-20	1148870	130917	Unknown
F-4-22	1148524	131035	Unknown
G-6-17	1148983	132004	Unknown
G-6-19	1149182	131950	Unknown
G-6-21	1148885	132032	Nail pit
G-6-21	1148973	132014	Unknown
G-6-22	1148977	132014	Unknown
G-6-22	1149006	132033	Unknown
G-6-22	1149068	132055	Unknown
G-7-10	1149295	132217	Unknown
G-7-10	1149367	132243	Unknown
G-7-4	1149255	132187	Trash pit
G-7-5	1149338	132192	Trash pit
G-9-8	1149150	133222	Unknown
H-9-12	1149547	133351	Colocated with four 3-inch Stokes
F-13-2	1148553	135206	Frag pit
F-13-2	1148557	135208	Trash pit
F-13-25	1148867	135564	Trash pit
F-13-3	1148667	135209	Trash pit
F-13-3	1148648	135196	Unknown
F-13-3	1148625	135202	Unknown
F-13-3	1148655	135128	Brass and trash pit
F-13-3	1148665	135123	Brass pit
F-13-24	1148746	135519	Trash pit
F-13-4	1148700	135192	Trash pit
F-13-4	1148770	135162	Trash pit
F-13-5	1148850	135117	Trash pit
F-13-5	1148815	135127	Trash pit
F-13-10	1148855	135222	Unknown
F-13-8	1148596	135247	Barbed wire pit
F-13-8	1148600	135237	Barbed wire pit
F-13-8	1148596	135237	Barbed wire pit
F-13-8	1148585	135227	Barbed wire pit
F-13-8	1148625	135232	Trash pit
F-13-8	1148611	135231	Trash pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
F-13-8	1148578	135267	Trash pit
F-13-7	1148563	135267	Unknown
F-13-7	1148569	135267	Trash pit
F-13-11	1148435	135327	Trash pit
F-13-19	1148699	135427	Trash pit
F-13-12	1148530	135346	Barbed wire pit
F-13-14	1148771	135327	Unknown
F-12-21	1148405	135027	Unknown
F-12-21	1148402	135052	Trash pit
F-12-23	1148584	135057	Unknown
E-13-4	1148180	135122	Trash pit
E-13-12	1148035	135392	Frag pit
G-5-11	1148890	131406	Unknown
F-4-14	1148736	130832	Trash pit
F-4-14	1148744	130900	Trash pit
O-17-15	1153180	137335	Unknown
O-17-15	1153203	137374	Unknown
O-17-15	1153225	137407	Unknown
O-17-14	1153177	137382	small arms
O-17-14	1153273	137342	Trash pit
I-14-6	1149937	135717	Unknown
L-17-4	1151755	137192	Unknown
E-4-9	1148220	130777	Wire pit
L-17-10	1151815	137242	Unknown
L-17-15	1151855	137352	Trash pit
G-10-11	1148880	133887	Brass pit
G-10-11	1148967	133899	Brass pit
G-10-10	1149290	133787	Wire pit
G-10-10	1149300	133797	Wire pit
N-17-13	1152670	137397	Unknown
G-11-5	1149330	134147	Unknown
G-11-10	1149283	134237	Unknown
G-11-10	1149320	134292	Unknown
G-11-10	1149355	134225	Unknown
G-11-15	1149292	134395	Unknown
G-11-15	1149332	134337	Unknown
G-11-15	1149353	134326	Unknown
G-11-15	1149353	134346	Unknown
G-11-20	1149300	134447	Unknown
G-11-20	1149299	134507	Unknown
G-11-20	1149320	134427	Unknown
G-11-20	1149320	134467	Unknown
G-11-20	1149320	134494	Unknown
G-11-20	1149339	134504	Unknown

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
G-11-20	1149350	134417	Unknown
G-11-20	1149360	134437	Unknown
F-4-25	1148859	131042	Unknown
F-4-25	1148847	131063	Unknown
F-4-25	1148842	131029	Unknown
F-4-25	1148830	131069	Unknown
F-4-25	1148832	131104	Unknown
F-4-25	1148811	131079	Unknown
F-4-25	1148806	131082	Unknown
F-4-25	1148805	131028	Unknown
F-4-25	1148797	131039	Unknown
F-4-25	1148791	131039	Unknown
F-4-24	1148761	131025	Unknown
F-4-24	1148765	131028	Unknown
F-4-24	1148766	131061	Unknown
F-4-24	1148760	131071	Unknown
F-4-24	1148754	131082	Unknown
F-4-24	1148761	131083	Unknown
F-4-24	1148765	131079	Unknown
F-4-24	1148768	131081	Unknown
F-4-24	1148766	131087	Unknown
F-4-24	1148762	131088	Unknown
F-4-25	1148780	131084	Unknown
F-4-24	1148752	131093	Unknown
F-4-24	1148755	131091	Unknown
F-4-24	1148751	131084	Unknown
F-4-24	1148747	131081	Unknown
F-4-24	1148744	131084	Unknown
F-4-24	1148749	131084	Unknown
F-4-24	1148739	131079	Unknown
F-4-24	1148742	131025	Unknown
F-4-24	1148740	131026	Unknown
F-4-24	1148738	131026	Unknown
F-4-24	1148738	131026	Unknown
F-4-24	1148737	131025	Unknown
F-4-24	1148737	131024	Unknown
F-4-24	1148737	131022	Unknown
F-4-24	1148737	131022	Unknown
F-4-24	1148738	131021	Unknown
F-4-24	1148740	131020	Unknown
F-4-24	1148741	131021	Unknown
F-4-24	1148742	131021	Unknown
F-4-24	1148742	131023	Unknown
F-4-24	1148743	131024	Unknown

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
F-4-24	1148742	131025	Unknown
F-4-24	1148742	131026	Unknown
F-4-24	1148741	131026	Unknown
F-4-24	1148747	131021	Unknown
F-4-24	1148749	131022	Unknown
F-4-24	1148757	131021	Unknown
F-4-24	1148756	131012	Unknown
F-4-24	1148745	131013	Unknown
F-4-24	1148745	131014	Unknown
F-4-24	1148746	131015	Unknown
F-4-24	1148746	131018	Unknown
F-5-5	1148837	131151	Unknown
F-5-5	1148821	131166	Unknown
F-5-5	1148818	131155	Unknown
F-5-5	1148814	131134	Unknown
F-5-5	1148800	131137	Unknown
F-5-5	1148802	131148	Unknown
F-5-5	1148810	131179	Unknown
F-5-5	1148796	131177	Unknown
F-5-5	1148778	131201	Unknown
F-5-5	1148775	131207	Unknown
F-5-4	1148767	131207	Unknown
F-5-4	1148751	131188	Unknown
F-5-4	1148750	131177	Unknown
F-5-4	1148760	131174	Unknown
F-5-4	1148738	131156	Unknown
F-5-5	1148779	131126	Unknown
F-5-5	1148779	131126	Unknown
F-5-4	1148763	131125	Unknown
F-5-4	1148745	131117	Unknown
F-5-4	1148729	131119	Unknown
F-5-4	1148719	131135	Unknown
F-5-4	1148719	131148	Unknown
F-5-4	1148704	131135	Unknown
F-5-4	1148696	131134	Unknown
F-5-4	1148696	131130	Unknown
F-5-4	1148692	131137	Unknown
F-5-4	1148686	131132	Unknown
F-5-4	1148679	131134	Unknown
F-5-4	1148676	131150	Unknown
F-5-4	1148692	131146	Unknown
F-5-4	1148696	131153	Unknown
F-5-4	1148691	131157	Unknown
F-5-4	1148694	131163	Unknown

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
F-5-4	1148696	131169	Unknown
F-5-4	1148689	131188	Unknown
F-5-4	1148677	131195	Unknown
F-5-4	1148680	131201	Unknown
F-5-4	1148710	131199	Unknown
F-5-4	1148726	131171	Unknown
F-5-5	1148851	131144	Unknown
F-5-10	1148832	131130	Unknown
F-5-10	1148845	131220	Unknown
F-5-10	1148831	131227	Unknown
F-5-10	1148837	131242	Unknown
F-5-10	1148817	131217	Unknown
F-5-10	1148805	131254	Unknown
F-5-10	1148806	131260	Unknown
F-5-10	1148817	131285	Unknown
F-5-10	1148797	131284	Unknown
F-5-10	1148794	131277	Unknown
F-5-9	1148757	131307	Unknown
F-5-9	1148749	131309	Unknown
F-5-9	1148753	131296	Unknown
F-5-9	1148742	131296	Unknown
F-5-9	1148739	131262	Unknown
F-5-9	1148676	131236	Unknown
F-5-5	1148803	131209	Unknown
A-4-8	1146095	130782	Unknown
K-18-23	1158895	134622	Unknown
K-18-23	1158925	134632	Unknown
G-8-18	1158915	134627	Unknown
F-10-8	1158945	134692	Unknown
G-8-20	1158930	134637	Unknown
G-8-20	1158947	134647	Unknown
G-8-20	1158970	134649	Unknown
G-8-20	1158970	134666	Unknown
G-8-9	1158960	134637	Unknown
K-18-13	1158895	134640	40 X 55 trash pit
G-8-12	1158885	134692	Brass pit
N-19-9	1158925	134697	80 X 30 trash pit
G-8-13	1158970	134707	Wire pit
G-8-14	1158911	134658	Wire pit
F-14-9	1158885	134632	Trash pit
F-14-9	1158915	134622	Trash pit
E-12-25	1158960	134692	Trash pit
G-8-8	1158930	134667	Wire pit
G-8-8	1158915	134702	Brass pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
G-8-3	1158925	134637	Unknown
K-18-9	1158885	134632	Unknown
K-18-18	1158930	134694	Wire pit
K-18-18	1158965	134694	Wire pit
G-7-16	1158910	134657	Brass pit
F-6-22	1158945	134712	Barbed wire pit
F-6-21	1158945	134642	Anomaly in tree root
E-7-4	1158905	134682	Anomaly in tree root
F-7-5	1158925	134692	Trash pit
F-7-5	1158953	134682	Trash pit
G-7-18	1158890	134647	Wire pit
G-7-18	1158940	134712	Brass pit
F-6-24	1158880	134707	Wire pit
F-7-2	1158955	134662	Brass pit
F-5-7	1158930	134662	Wire pit
G-7-6	1158918	134707	Wire pit
F-7-10	1158942	134647	Unknown
F-7-10	1158960	134632	Metal scrap
F-6-7	1158960	134687	Trash pit
G-11-10	1158883	134632	Unknown
G-11-25	1158880	134652	Unknown
G-11-25	1158880	134667	Unknown
G-11-25	1158885	134692	Unknown
G-11-25	1158900	134682	Unknown
G-11-25	1158900	134710	Unknown
G-11-25	1158920	134617	Unknown
G-11-25	1158920	134637	Unknown
G-11-25	1158920	134677	Unknown
G-11-25	1158925	134702	Unknown
G-11-25	1158935	134637	Unknown
G-11-25	1158945	134662	Unknown
G-11-25	1158945	134687	Unknown
G-11-25	1158950	134702	Unknown
G-11-25	1158950	134707	Unknown
G-11-25	1158960	134622	Unknown
G-11-25	1158960	134652	Unknown
G-11-25	1158960	134702	Unknown
G-11-25	1158965	134702	Unknown
E-6-14	1158905	134684	Unknown
F-10-14	1158935	134632	Barbed wire pit
G-8-7	1158885	134667	Brass pit
G-8-7	1158895	134664	Brass pit
G-8-7	1158905	134660	Brass pit
G-8-7	1158920	134657	Brass pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
G-8-7	1158926	134654	Brass pit
F-12-11	1158891	134704	Unknown
F-12-11	1158950	134638	Unknown
E-4-17	1158945	134700	Brass pit
E-4-18	1158883	134624	Brass pit
E-4-18	1158915	134650	Brass pit
E-4-18	1158970	134644	Brass pit
E-5-22	1158925	134707	Brass pit
F-10-18	1158935	134692	Nail pit
F-10-18	1158955	134662	Trash pit
E-5-17	1158970	134677	Brass pit
E-5-8	1158935	134617	Trash pit
K-16-23	1158883	134667	Unknown
K-16-23	1158896	134652	Unknown
K-16-23	1158921	134690	Nail pit
K-16-23	1158927	134658	Nail pit
K-17-7	1158940	134697	Unknown
K-16-16	1158904	134685	Unknown
K-16-16	1158932	134699	Brass pit
K-16-16	1158949	134633	Unknown
E-4-22	1158925	134697	Unknown
F-5-21	1158890	134637	Wire pit
F-5-21	1158900	134637	Wire pit
F-5-21	1158911	134636	Wire pit
F-5-21	1158945	134622	Wire pit
F-5-21	1158949	134630	Wire pit
F-5-21	1158955	134622	Wire pit
E-5-9	1158880	134667	Trash pit
K-16-21	1158922	134666	Nail pit
E-6-5	1158923	134667	Brass pit
E-6-5	1158950	134699	Wire pit
F-7-3	1158930	134682	Barbed wire pit
F-7-3	1158940	134672	Barbed wire pit
F-6-23	1158915	134697	Brass pit
F-6-23	1158970	134672	Barbed wire pit
F-6-1	1158885	134652	Brass pit
F-6-1	1158885	134698	Wire pit
F-6-1	1158894	134703	Wire pit
J-16-19	1158899	134709	Unknown
G-10-20	1158923	134662	Wire pit
G-10-20	1158955	134662	Wire pit
F-5-16	1158920	134677	Nail pit
G-8-21	1158915	134672	Brass pit
G-8-16	1158895	134702	Barbed wire pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
G-8-22	1158890	134632	Brass pit
G-8-5	1158880	134672	Brass pit
G-8-5	1158905	134667	Brass pit
G-8-5	1158910	134682	Brass pit
G-8-5	1158910	134687	Brass pit
H-8-17	1158880	134620	Wire pit
G-7-15	1158960	134657	Brass pit
G-7-15	1158970	134617	Barbed wire pit
F-10-10	1158920	134657	Trash pit
K-14-24	1158935	134707	Wire pit
K-14-22	1158880	134707	Wire pit
K-14-22	1158950	134632	Barbed wire pit
K-14-21	1158895	134662	Wire pit
K-14-21	1158965	134677	Nail pit
K-15-2	1158935	134622	Wire pit
K-15-6	1158917	134658	Trash pit
G-11-9	1158889	134691	Wire pit
G-11-9	1158890	134657	Wire pit
G-11-9	1158890	134641	Wire pit
G-11-9	1158894	134675	Wire pit
G-11-9	1158953	134642	Wire pit
G-14-18	1158920	134677	Trash pit
F-11-18	1158919	134620	Trash pit
F-9-17	1158920	134658	Brass pit
G-15-11	1158930	134647	Wire pit
G-15-11	1158959	134657	Unknown
G-15-15	1158910	134617	Unknown
G-15-14	1158895	134702	Wire pit
G-14-17	1158900	134687	Wire pit
G-15-12	1158970	134617	Brass pit
G-15-5	1158885	134672	Wire pit
G-15-19	1158925	134627	Wire pit
G-15-3	1158950	134627	Wire pit
G-15-3	1158950	134647	Wire pit
G-15-3	1158940	134647	Wire pit
G-15-3	1158925	134652	Wire pit
G-15-3	1158920	134662	Wire pit
G-15-4	1158965	134622	Wire pit
G-15-4	1158955	134652	Wire pit
G-15-4	1158910	134632	Wire pit
G-15-4	1158900	134637	Wire pit
I-16-18	1158885	134642	Nail pit
I-16-18	1158905	134682	Wire pit
I-17-5	1158900	134697	Wire pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
I-17-5	1158890	134637	Wire pit
I-17-5	1158965	134662	Trash pit
I-16-21	1158925	134642	Wire pit
I-17-10	1158895	134622	Brass pit
I-17-15	1158910	134647	Trash pit
I-17-15	1158930	134707	Trash pit
I-17-15	1158890	134637	Unknown
I-16-23	1158895	134627	Trash pit
I-16-23	1158970	134627	Brass pit
I-17-19	1158960	134637	Nail pit
I-17-19	1158965	134637	Nail pit
I-16-20	1158898	134694	Trash pit
I-16-20	1158900	134708	Trash pit
I-16-20	1158930	134617	Trash pit
I-16-20	1158955	134675	Trash pit
I-16-23	1158895	134627	Burn pit
I-16-23	1158970	134627	Brass pit
I-17-19	1158960	134637	Nail pit
I-17-19	1158965	134637	Nail pit
I-16-20	1158898	134694	Trash pit
I-16-20	1158927	134707	Trash pit
I-16-20	1158930	134617	Trash pit
I-16-20	1158955	134674	Trash pit
I-17-9	1158905	134667	Brass pit
I-17-9	1158955	134687	Trash pit
I-17-9	1158960	134627	Trash pit
I-17-9	1158905	134667	Brass pit
I-17-9	1158955	134687	Trash pit
I-17-9	1158960	134627	Trash pit
I-17-4	1158877	134647	Trash pit
I-17-4	1158885	134637	Trash pit
I-17-4	1158920	134657	Trash pit
I-17-4	1158950	134667	Trash pit
I-16-25	1158915	134642	Brass pit
I-16-25	1158905	134692	Wire pit
I-16-25	1158945	134707	Barbed wire pit
I-16-25	1158955	134692	Brass pit
F-15-10	1158925	134662	Whole grid - barbed wire and brass
H-16-8	1158945	134622	Nail pit
F-15-9	1158925	134707	Wire pit
F-15-9	1158960	134702	Wire pit
H-16-9	1158895	134677	Link pit
H-16-9	1158923	134632	Nail pit
F-14-24	1158890	134622	Small arms pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
F-14-24	1158893	134707	Nail pit
F-14-24	1158925	134697	Trash pit
F-15-12	1158945	134624	Wire pit
F-15-6	1158930	134652	Wire pit
F-15-1	1158932	134636	Wire pit
F-15-13	1158960	134652	Brass pit
F-14-25	1158905	134642	Wire pit
F-14-25	1158915	134632	Brass pit
F-14-25	1158925	134667	Wire pit
F-14-20	1158900	134697	Nail pit
F-14-20	1158935	134679	Brass pit
F-15-14	1158970	134667	Brass pit
F-14-19	1158925	134687	Brass pit
F-14-19	1158950	134627	Nail pit
F-14-19	1158965	134707	Brass pit
F-15-15	1158915	134702	Wire pit
F-15-15	1158927	134632	Brass pit
F-15-15	1158940	134692	Brass pit
F-15-15	1158965	134672	Trash pit
J-17-22	1158915	134707	Trash pit
F-15-4	1158920	134617	Nail pit
H-14-5	1158895	134697	Link pit
H-14-5	1158910	134682	Brass pit
H-14-5	1158915	134627	Link pit
H-14-5	1158955	134647	Link pit
H-14-10	1158965	134652	Link pit
J-17-8	1158935	134632	Small arms pit
J-17-8	1158942	134669	Small arms pit
K-17-12	1158905	134622	Unknown
K-17-12	1158930	134617	Unknown
K-17-12	1158925	134627	Unknown
K-17-12	1158915	134707	Nail pit
K-17-12	1158960	134614	Nail pit
G-9-12	1158877	134617	Wire pit
G-9-11	1158970	134689	Wire pit
J-17-13	1158930	134662	Unknown
J-17-13	1158933	134635	Unknown
K-17-13	1158915	134627	Nail pit
K-17-13	1158920	134642	Bullet pit
K-17-22	1158945	134707	Burn pit
K-17-22	1158950	134637	Burn pit
K-17-11	1158935	134657	Burn pit
J-17-23	1158935	134680	Unknown
K-17-15	1158910	134627	Brass pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
K-17-15	1158940	134627	Brass pit
K-17-16	1158910	134692	Brass pit
L-16-8	1158915	134710	Wire pit
L-16-8	1158970	134627	Brass pit
L-16-6	1158877	134627	Brass pit
L-17-3	1158895	134662	Nail pit
L-17-3	1158950	134652	Brass pit
L-15-21	1158882	134697	Bullet pit
O-20-21	1158877	134675	Wire pit
L-16-2	1158890	134698	Unknown
N-20-15	1158965	134627	Wire pit
N-20-20	1158890	134697	Brass pit
I-11-4	1158890	134687	Brass pit
N-20-25	1158970	134657	Nail pit
F-14-1	1158890	134697	Wire pit
F-14-1	1158960	134642	Brass pit
F-14-1	1158960	134697	Brass pit
F-14-2	1158880	134642	Brass pit
F-14-2	1158885	134697	Brass pit
N-20-19	1158910	134654	Anomaly in tree root
N-20-19	1158947	134617	Nail pit
N-20-7	1158877	134652	Wire pit
N-20-7	1158890	134637	Wire pit
N-20-7	1158950	134657	Wire pit
N-20-6	1158930	134702	Wire pit
N-20-6	1158965	134627	Wire pit
N-20-6	1158935	134677	Trash pit
N-20-6	1158895	134662	Trash pit
N-20-6	1158960	134657	Trash pit
N-20-3	1158908	134650	Frag pit
N-20-14	1158960	134627	Trash pit
N-19-17	1158900	134687	Unknown
N-20-24	1158923	134627	Anomaly in tree root
N-19-16	1158885	134622	Small arms pit
N-19-16	1158970	134667	Wire pit
E-12-19	1158920	134702	Brass pit
N-20-9	1158935	134678	Unknown
I-15-8	1158955	134682	Barbed wire pit
H-15-10	1158908	134645	Trash pit
N-19-18	1158925	134687	Nail pit
N-19-18	1158920	134622	Nail pit
F-14-3	1158925	134627	Brass pit
N-19-23	1158930	134662	Wire pit
N-19-20	1158930	134632	Nail pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
N-19-20	1158940	134632	Nail pit
N-19-20	1158965	134647	Trash pit
N-19-20	1158930	134672	Trash pit
H-15-13	1158900	134697	Unknown
I-15-22	1158905	134642	Wire pit
I-15-23	1158895	134677	Trash pit
H-15-14	1158897	134624	Trash pit
H-15-14	1158940	134682	Unknown
I-16-3	1158877	134677	Trash pit
I-16-8	1158880	134622	Wire pit
I-16-8	1158890	134617	Wire pit
I-15-17	1158915	134637	Unknown
I-15-17	1158940	134687	Nail pit
I-15-21	1158890	134677	Nail pit
G-13-16	1158935	134682	Wire pit
G-13-16	1158970	134707	Wire pit
I-16-4	1158890	134637	Unknown
H-15-6	1158883	134652	Unknown
H-15-11	1158900	134707	Wire pit
I-16-10	1158930	134662	Unknown
J-16-1	1158885	134667	Nail pit
G-13-6	1158920	134687	Trash pit
G-13-6	1158925	134642	Nail pit
G-13-6	1158960	134687	Trash pit
H-13-5	1158970	134632	Unknown
G-12-22	1158940	134692	Trash pit
I-13-19	1158893	134672	Wire pit
I-13-19	1158905	134707	Wire pit
G-12-20	1158880	134617	Brass pit
G-12-20	1158970	134617	Brass pit
G-12-20	1158915	134672	Brass pit
G-12-20	1158940	134692	Brass pit
G-12-20	1158955	134657	Brass pit
I-13-9	1158925	134682	Anomaly in tree root
I-13-12	1158890	134627	Unknown
G-12-18	1158900	134652	Brass pit
I-13-18	1158940	134707	Unknown
I-13-23	1158883	134630	Unknown
H-12-20	1158885	134622	Wire pit
H-12-20	1158905	134662	Wire pit
H-12-20	1158970	134702	Brass pit
G-10-7	1158925	134697	Brass pit
G-10-22	1158950	134627	Brass pit
G-10-16	1158895	134637	Brass pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
G-10-21	1158895	134665	Wire pit
G-10-21	1158905	134667	Wire pit
G-10-21	1158925	134662	Wire pit
G-10-21	1158920	134657	Link pit
G-10-21	1158950	134668	Brass pit
G-12-12	1158925	134632	Trash pit
J-16-13	1158935	134707	Wire pit
J-16-13	1158910	134677	Wire pit
J-16-13	1158880	134692	Trash pit
J-16-14	1158960	134667	Nail pit
Q-21-7	1158915	134690	Trash pit
Q-21-7	1158955	134644	Trash pit
C-13-21	1158938	134640	Unknown
C-13-21	1158925	134707	Wire pit
C-13-21	1158965	134622	Wire pit
C-13-22	1158895	134632	Wire pit
F-11-24	1158940	134647	Trash pit
F-11-24	1158925	134667	Brass pit
F-11-24	1158947	134672	Brass pit
F-11-24	1158900	134657	Brass pit
J-16-4	1158895	134614	Wire pit
J-16-11	1158885	134642	Wire pit
C-14-3	1158970	134642	Trash pit
C-14-3	1158970	134667	Wire pit
J-14-4	1158940	134632	Brass pit
J-16-7	1158910	134637	Brass pit
C-14-8	1158905	134622	Trash pit
C-14-8	1158915	134622	Trash pit
J-14-23	1158895	134702	Brass pit
J-14-23	1158965	134667	Wire pit
J-14-9	1158925	134662	Burn pit - tires
J-14-9	1158955	134657	Small arms pit
J-14-9	1158970	134647	Trash pit
J-14-22	1158920	134632	Trash pit
J-15-10	1158880	134687	Wire pit
J-15-10	1158890	134642	Wire pit
J-15-10	1158915	134637	Link pit
J-15-10	1158925	134637	Link pit
J-15-10	1158930	134647	Link pit
J-15-10	1158940	134642	Link pit
J-15-5	1158878	134672	Brass pit
J-15-5	1158905	134687	Brass pit
J-15-5	1158910	134707	Brass pit
J-15-5	1158945	134614	Brass pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
J-15-5	1158975	134702	Brass pit
J-16-8	1158915	134702	Wire pit
J-14-2	1158950	134677	Anomaly in tree root
J-15-15	1158915	134692	Nail pit
J-15-15	1158965	134622	Link pit
G-13-20	1158953	134662	Wire pit
J-15-4	1158940	134672	Link pit
J-15-4	1158940	134682	Brass pit
J-15-4	1158945	134687	Wire pit
J-15-4	1158970	134697	Link pit
D-14-19	1158932	134628	Unknown (possible pipe end)
D-14-19	1158970	134677	Unknown
D-14-19	1158950	134697	Unknown
D-14-19	1158955	134689	Unknown
D-14-19	1158963	134700	Unknown
J-14-6	1158910	134677	Brass pit
E-14-21	1158967	134630	Unknown
E-14-17	1158930	134672	Unknown
E-14-17	1158920	134662	Anomaly in creek
Q-20-18	1158890	134617	Wire pit
Q-19-22	1158930	134637	Bullet pit
Q-20-2	1158885	134617	Brass pit
E-14-18	1158939	134689	Nail pit
Q-19-23	1158880	134702	Nail pit
E-13-3	1158931	134706	Unknown
I-10-6	1158935	134662	Trash pit
F-11-19	1158905	134702	Brass pit
M-20-10	1158950	134644	Unknown
L-19-2	1158945	134682	Trash pit
I-10-23	1158883	134655	Unknown
I-10-23	1158931	134630	Unknown
I-10-23	1158939	134617	Trash pit
I-10-23	1158970	134617	Anomaly in tree root
L-19-5	1158925	134707	Wire pit
M-19-23	1158900	134690	Trash pit
L-19-10	1158880	134627	Brass pit
L-19-10	1158880	134647	Nail pit
L-19-10	1158900	134672	Brass pit
L-19-10	1158900	134692	Trash pit
M-19-22	1158893	134630	Unknown
L-19-8	1158920	134697	Nail pit
L-19-8	1158940	134622	Nail pit
M-19-21	1158970	134677	Unknown
L-19-15	1158900	134697	Wire pit

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
L-19-15	1158925	134707	Wire pit
L-19-20	1158925	134622	Nail pit
M-19-16	1158955	134645	Unknown
M-19-16	1158970	134637	Unknown
M-19-17	1158895	134707	Unknown
M-19-24	1158900	134702	Anomaly in tree root
O-18-3	1158950	134637	Brass pit
O-18-3	1158960	134632	Brass pit
O-18-4	1158965	134657	Brass pit
M-19-12	1158930	134627	Trash pit
M-19-13	1158957	134664	Unknown
P-17-18	1158893	134647	Wire pit
P-17-18	1158897	134657	Wire pit
P-17-18	1158910	134647	Wire pit
O-18-5	1158890	134637	Wire pit
O-18-5	1158925	134672	Brass pit
O-18-5	1158950	134672	Brass pit
M-19-11	1158965	134617	Trash pit
M-19-11	1158915	134702	Unknown
M-19-11	1158925	134617	Unknown
M-19-11	1158935	134697	Unknown
P-17-22	1158920	134649	Brass pit
P-17-22	1158945	134690	Wire pit
P-17-22	1158946	134630	Wire pit
M-19-15	1158915	134617	Unknown
F-11-13	1158955	134617	Brass pit
I-10-17	1158880	134627	Wire pit
I-10-17	1158880	134702	Trash pit
M-19-13	1158935	134622	Unknown
H-10-9	1158880	134617	Wire pit
H-10-9	1158890	134637	Nail pit
H-10-9	1158890	134647	Nail pit
H-10-9	1158890	134672	Nail pit
H-10-9	1158970	134622	Wire pit
H-10-14	1158900	134617	Barbed wire pit
H-10-14	1158935	134627	Wire pit
H-10-19	1158960	134617	Wire pit
H-10-1	1158905	134677	Anomaly in tree root
H-10-1	1158910	134637	Anomaly in tree root
H-10-13	1158885	134617	Nail pit
H-10-13	1158890	134707	Nail pit
H-10-13	1158915	134702	Wire pit
H-10-13	1158935	134697	Wire pit
H-10-6	1158930	134627	Anomaly in tree root

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
H-11-16	1158895	134627	Brass pit
H-11-16	1158915	134647	Nail pit
P-18-4	1158900	134695	Trash pit
H-11-22	1158878	134650	Anomaly in tree root
H-10-21	1158940	134685	Anomaly in tree root
F-12-20	1158876	134692	Brass pit
F-12-20	1158885	134652	Brass pit
F-12-20	1158885	134617	Brass pit
F-12-20	1158895	134627	Brass pit
F-12-20	1158920	134627	Brass pit
F-12-20	1158880	134632	Brass pit
K-16-1	1158885	134697	Nail pit
K-16-2	1158965	134622	Trash pit
K-16-3	1158885	134707	Trash pit
K-16-4	1158920	134657	Trash pit
K-16-4	1158920	134667	Trash pit
K-16-4	1158925	134687	Trash pit
K-16-4	1158930	134642	Trash pit
K-16-4	1158950	134617	Trash pit
K-17-19	1158913	134660	Nail pit
K-17-19	1158920	134707	Nail pit
K-16-10	1158885	134637	Bullet pit
K-16-10	1158965	134667	Brass pit
K-16-7	1158950	134627	Wire pit
K-16-7	1158950	134637	Wire pit
K-17-4	1158900	134702	Nail pit
K-17-4	1158910	134702	Nail pit
K-17-4	1158965	134617	Nail pit
J-15-12	1158925	134707	Trash pit
H-12-9	1158905	134692	Anomaly in tree root
L-17-2	1158900	134662	Nail pit
J-15-8	1158905	134627	Trash pit
J-15-8	1158930	134647	Trash pit
J-15-8	1158940	134662	Brass pit
J-15-8	1158945	134672	Brass pit
J-15-8	1158940	134692	Brass pit
H-12-3	1158915	134617	Bullet pit
H-7-22	1158940	134624	Brass pit
L-17-12	1158920	134642	Unknown
L-17-11	1158900	134652	Unknown
L-17-11	1158903	134662	Unknown
L-17-11	1158910	134652	Unknown
L-17-11	1158915	134642	unknown
L-17-11	1158915	134652	Unknown

Table 2
Anomaly Locations Below 14 Inches
Former Camp Bonneville Military Reservation, Vancouver, Washington

Grid	Easting	Northing	Description
L-17-11	1158965	134622	Unknown
L-17-11	1158965	134652	Unknown
L-18-12	1158925	134672	Trash pit
L-18-12	1158955	134646	Trash pit
F-12-16	1158925	134662	Trash pit
H-12-2	1158885	134627	Anomaly in tree root
L-17-22	1158900	134680	Unknown
L-18-2	1158945	134617	Trash pit
N-19-11	1158925	134662	Trash pit
L-18-11	1158915	134677	Trash pit
O-18-8	1158950	134617	Unknown
N-18-17	1158885	134702	Trash pit
M-18-23	1158965	134707	Unknown
Q-18-23	1158890	134617	Unknown
N-19-10	1158890	134672	40 X 50 dump
O-18-24	1158965	134647	Unknown
N-19-15	1158905	134627	Trash pit
P-18-17	1158960	134697	Anomaly in tree root

APPENDIX A
PROJECT PHOTOGRAPHS

UXOQCS sweeping transects in Grid P-18

UXO team preparing to move deadfall

Brush cutting in Grid G-9

Brush cutting in Grid E-3

Brush cutting in Grid C-4

Brush cutting in Grid D-4

Establishing search lanes in Grid D-4

MEC clearance operations in Grid C-4

3-inch trench mortar found at 14 inches in Subgrid D-4-17

UXOQCS and Clark County quality assurance in Grid D-3

UXOQCS and Washington State Department of Ecology quality assurance in Grid D-4

MEC clearance operations in Grid F-4

M56 37-millimeter projectile fuze found at 6 inches below ground surface in Subgrid F-4-17

MEC clearance operations in Grid K-15

MEC clearance operations in Grid K-15

37-millimeter M55A1 projectile found at 6 inches below ground surface in Subgrid I-11-23

MEC clearance operations in Grid G-14

UXOQCS performing quality control check of scrap metal

MEC clearance operations in Grid I-13

MEC clearance operations in Grid G-4

57-millimeter M503 series projectile fuze found at 6 inches in Subgrid F-4-22

MEC clearance operations in Grid F-12, winter conditions

MEC clearance operations in Grid M-17

Ecology has modified this page for public release to remove protected cultural resources information.

MEC clearance operations in Grid H-9

Material documented as safe, cultural debris and small arms found in Subgrid **XXXX**

UXO team sorting scrap

MEC clearance operations in Grid M-17

M11 rifle grenade found at 12 inches in Subgrid M-17-15

Washington State Department of Ecology performing quality assurance

MEC clearance operations in Grid G-8

UXO team operating mini-excavator in Grid F-11

MEC clearance operations in Grid E-14

Sorting material documented as safe found in Grid D-14

Sift plant set-up area

Sifted soil spread in layers for quality control check

MEC clearance operations in Subgrid J-15-14

MEC clearance operations in Subgrid J-15-19

MEC clearance operations in Subgrid P-18-19

UXOQCS performing magazine check/explosives inventory

2.36-inch rocket found at 4 inches in Subgrid N-20-2 (verified inert)

UXO technician preparing for demolition operations at the Central Impact Target Area

Preparing for demolition shot

UXO Team Leader and UXOQCS preparing for a demolition shot

Cleanup conducted following demolition shot

Cleanup conducted following demolition shot

Ecology has modified this page for public release to remove protected cultural resources information.

Professional Archaeologist inspecting trash pit

Professional Archaeologist inspecting recovered scrap

APPENDIX B
DIG SHEET DATA (CD Only)

Ecology has removed this appendix for public release to remove protected cultural resources information.

APPENDIX C
MEC/MPPEH DOCUMENTATION FORMS

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 23 July 2012

Tracking Number: 0001

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Rex Andreasen
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Drew Caldwell, Nick Clark, Jennifer Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty			Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MKII, Prac AE	1	Item is unfuzed	~~MPPEH~~ ~~UXO~~ MDAS AE	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1200

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1200

9. Comments: Item found in Grid # J-16-15 at a depth of 2 inches.

10. GPS Coordinates: N: 136826.31 E: 1150780.489

WESTON UXO Representative: Bruce Moe

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 25 July 2012

Tracking Number: 0002

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Rex Andreasen
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Drew Caldwell, Nick Clark, Jennifer Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty			Disposition
Projectile, 37mm, CS (Ferret)	1	Item is unfuzed	UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0930

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0930

9. Comments: Item found in Grid # I-14-24 on the surface.

10. GPS Coordinates: N: 136092.717 E: 1150181.397

WESTON UXO Representative: Bruce Moe

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 30 July 2012

Tracking Number: 0003

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Drew Caldwell, Nick Clark, Jennifer Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty			Disposition
Grenade, hand, smoke, HC, AN-M8	1		UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1400

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1400

9. Comments: Item found in Grid # F-12-22 on the surface.

10. GPS Coordinates: N: 135035.975 E: 1148500.627

WESTON UXO Representative: Bruce Moe

Signature: 

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1 August 2012

Tracking Number: 0004

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Drew Caldwell, Nick Clark, Jennifer Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty			Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac Ade	1	Item is unfuzed	~~MPPEH~~ MDAS Ade	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

9. Comments: Item found in Grid # F-12-11 at a depth of 2 inches.

10. GPS Coordinates: N: 134829.476 E: 1148465.596

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2 August 2012

Tracking Number: 0005

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Drew Caldwell, Nick Clark, Jennifer Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty			Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac AE	1	Item is unfuzed	~~MPPEH~~ MDAS AE	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

9. Comments: Item found in Grid # J-17-9 at a depth of 2 inches.

10. GPS Coordinates: N: 137304.268 E: 1150689.548

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7 August 2012

Tracking Number: 0006

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty			Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK I Proc	2	Both items unfuzed	~~MPPEH~~ MDAS	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

One item found in Grid # F-12-14 at a depth of 3 inches. GPS Coordinates: N: 134815.905 E: 1148729.184.

One item found in Grid # G-12-1 at a depth of 3 inches. GPS Coordinates: N: 134706.845 E: 1148890.000

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8 August 2012

Tracking Number: 0007

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty			Disposition
Rocket, 35mm, subcal, practice, M73	1	Grid G-11-9	UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Item found at 2 inches deep. Coordinates: N: 134298.708 E: 1149219.310

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 16 August 2012

Tracking Number: 0008

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty	Location/Depth		Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) Mk II, Prac	1	Grid E-4-25 (2 inches)	~~MPPEH~~ MDAS Prac	Disposed of by detonation 11/5/2012
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) Mk II, Prac	1	Grid F-4-16 (2 inches)	~~MPPEH~~ MDAS Prac	Disposed of by detonation 11/5/2012
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) Mk II, Prac	1	Grid E-4-20 (surface)	~~MPPEH~~ MDAS Prac	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Grid E-4-25 Coordinates: N: 131049.884 E: 1148300.425

Grid F-4-16 Coordinates: N: 131012.740 E: 1148378.433

Grid E-4-20 Coordinates: N: 130956.541 E: 1148332.138

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 17 August 2012

Tracking Number: 0009

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty	Location/Depth	Status	Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK I Practice	1	Grid D-4-22 (1 in. deep)	~~Unfuzed~~ MD AC	Disposed of by detonation 11/5/2012
Projectile, ~~40mm,~~ high explosive tracer, ~~MKII series~~ 37mm, M54 series AEC	1	Grid E-5-1 (2 in. deep)	AC ~~Unfuzed~~ UXO AEC	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Grid D-4-22 Coordinates: N: 131035.012 E: 1147557.510

Grid E-5-1 Coordinates: N: 131083.146 E: 1147791.994

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 21 August 2012

Tracking Number: 0010

1. Were item(s) recovered from grid: ☒ Yes ☒ No (Fuzed Stokes left in place)

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☒ No
4. Were item(s) destroyed on Site? ☒ Yes ☒ No (Fuzed stokes Blown in Place)
5. If yes, who destroyed the item(s)? Name: Drew Caldwell, Nick Clark, Cecilia Flores(8/24/2012), Caldwell, Clark, Chester (11/5/2012).

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty	Location/Depth	Status	Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac ACC	1	D-4-20 / 3 inches N: 130925.080 E: 1147782.321	Unfuzed ~~(MPPEH)~~ MDAS ACC	Disposed of by detonation 11/5/2012
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac ACC	1	D-4-19 / 3 inches N: 130970.395 E: 1147694.416	ACC Unfuzed ~~(MPPEH)~~ MDAS	Disposed of by detonation 11/5/2012
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac ACC	1	D-4-18 / 3 inches N: 130933.333 E: 1147617.950	ACC Fuzed ~~(UXO)~~ MDAS ACC	Disposed of by detonation 8/24/2012
Signal, Illumination, ground, M125 series	1	E-3-20 / 3 inches N: 130489.100 E: 1148292.764	DMM	Disposed of by detonation 11/5/2012
Projectile, 37mm, high explosive, M54	1	D-4-20 / 3 inches N: 130969.183 E: 1147803.428	DMM	Disposed of by detonation 11/5/2012
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac ACC	1	D-4-19 / 3 inches N: 130929.629 E: 1147688.414	Unfuzed ~~(MPPEH)~~ MDAS ACC	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 22 August 2012

Tracking Number: 0011

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty	Location/Depth	Status	Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac AC	1	D-4-2 / 3 inches N: 130654.352 E: 1147546.812	Unfuzed ~~(MPPEH)~~ MDAS AC	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 23 August 2012

Tracking Number: 0012

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty	Location/Depth	Status	Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac AC	1	D-4-14 / 3 inches N: 130909.042 E: 1147772.454	Unfuzed ~~(MPPEH)~~ MDAS AC	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 29 August 2012

Tracking Number: 0013

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty	Location/Depth	Status	Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac Proj	1	J-16-9 / 6 inches deep flag #1296 N: 136771.510 E: 1150760.586	Unfuzed ~~(MPPEH)~~ MDAS	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 31 August 2012

Tracking Number: 0014

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty	Location/Depth	Status	Disposition
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac	1	Grid G-12-6 (3 in) N: 134802.410 E: 1148858.311	Unfuzed (~~MPPEH~~) MDAS	Disposed of by detonation 11/5/2012
Projectile, 3 in., trench mortar, practice, ~~Mk1~~ (stokes) MK II, Prac	1	Grid G-12-6 (3 in) N: 134734.319 E: 1148858.361	Unfuzed (~~MPPEH~~) MDAS	Disposed of by detonation 11/5/2012
Projectile, 37mm, HE, M54	1	F-4-19 (3 in) N: 130942.897 E: 1148708.808	(~~MPPEH~~) UXO	Disposed of by detonation 11/5/2012
Projectile, 57mm, HE, M306 series	1	F-4-19 (3 in) N: 131006.056 E: 1148759.158	Unfuzed (~~MPPEH~~) UXO	Disposed of by detonation 11/5/2012
Projectile, 57mm, HE, M306 series	1	F-4-19 (3 in) N: 130941.655 E: 1148706.800	Fuzed (UXO)	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7 Sept 2012

Tracking Number: 0015

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Grenade, hand, smoke, M18	1	Grid H-8-12 / 3 in.	DMM	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location: N: 132896.8894 E: 1149494.8899

WESTON UXO Representative: Bruce Moe

Signature: 

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10 Sept 2012

Tracking Number: 0016

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3 in., trench mortar, ~~Mk1~~ (stokes) MK II, Prac	1	Grid H-13-15 / 8 in.	~~MPPEH~~ MDAS	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

N: 135368.563 E: 1149865.556

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11 Sept 2012

Tracking Number: 0017

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3 in., trench mortar, ~~Mk1~~ (stokes) MK I, Prac Acc	1	Grid H-12-25 / 6 in.	~~MPPEH~~ MDAS Acc	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

N: 135030.327 E: 1149822.872

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 17 Sept 2012

Tracking Number: 0018

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Fuze, grenade, hand, practice, M228	1	Grid H-8-6 / 3 in.	DMM	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

N: 132741.273 E: 11494273.569

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 20 Sept 2012

Tracking Number: 0019

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 14.5mm, subcal, M183	2	Grid H-13-7 (8 in.)	UXO	Disposed of by detonation 11/5/2012
Projectile, 14.5mm, subcal, M183	1	Grid H-13-6 (8 in.)	UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

H-13-7 (#1) N: 1135220.521 E: 1149484.904

H-13-7 (# 2) N: 135244.783 E: 1149503.798

H-13-6 N: 135248.755 E: 1149395.188

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 24 Sept 2012

Tracking Number: 0020

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine: Yes
4. Were item(s) destroyed on Site? ☒ Yes ☒ No
5. If yes, who destroyed the item(s)? Name:
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Grenade, hand, smoke, M18	1	H-12-13 (~~43 in.~~) 3 in AC	~~Inert~~ MDAS AC	Stockpiled
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Item not detonated
Incorrectly identified as MPPEH.
AC

Location of items found: N/A

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 24 Sept 2012

Tracking Number: 0021

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Bruce Moe
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 14.5mm, subcal, M183	2	Grid H-13-13 (10 in.) and (12 in.)	UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

H-13-13 (#1) N: 1353293.105 E: 1149619.202

H-13-13 (# 2) N: 135344.735 E: 1149608.963

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

WESTON SOLUTIONS

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 25 Sept 2012

Tracking Number: 0022

1. Item(s) # 2, 3, 4 and 5 recovered from grid: ☒ Yes ☐ No

2. Items # 2, 3, 4 and 5 removed by: Mike Everman, Bruce Moe
3. Items # 2, 3 and 5 moved to Magazine ☒ Yes ☐ No
4. Item(s) # 1, 6 and 7 destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s) Name: (Kacy Cameron, Wes Bain, Celia Flores- 9/27/2012), (Caldwell, Clark, Chester 11-5-2012).

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
#1. Projectile, 3in., trench mortar, ~~Mk1~~ MK II, Prac	1	H-12-8 (3 in.)	~~UXO~~ MDAS	Disposed of by detonation 9/27/2012
#2-4. Projectile, 3in., trench mortar, ~~Mk1~~ MK II, Prac	3	H-12-8 (3 in.)	~~MPPEH~~ MDAS	Disposed of by detonation 11/5/2012
#5. Projectile, 3in., trench mortar, ~~Mk1~~ MK II, Prac	1	H-11-23 (3 in.)	~~MPPEH~~ MDAS	Disposed of by detonation 11/5/2012
#6. Projectile, 22mm, subcal, prac, M744	1	H-12-2 (3 in.)	~~MPPEH~~ UXO	Disposed of by detonation 9/27/2012
#7. Projectile, 37mm, Mk1, LE	1	H-10-23 (3 in.)	UXO	Disposed of by detonation 9/27/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. (UXO) – N: 134762.116 E: 1149610.051 # 2. (MPPEH) - N: 134740.385 E: 1149623.121

3. (MPPEH) - N: 134765.615 E: 1149630.840 # 4. (MPPEH) – N: 134780.379 E: 1149631.215

5. (MPPEH) –N: 134568.244 E: 1149579.035 # 6. (MPPEH) – N: 1346653.675 E: 1149560.812

#7. (UXO) – N: 134063.149 E: 1149653.052

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 26 Sept 2012

Tracking Number: 0023

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by:
3. Items moved to Magazine ☐ Yes ☒ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Kacy Cameron, Wes Bain, Cecilia Flores

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3in., trench mortar, ~~MKI~~ MK II, Proc AC	1	H-11-13 (3 in.)	~~MPPEH~~ MDAS AC	Disposed of by detonation 9/27/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: N: 134397.937 E: 1149618.578

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1 Oct 2012

Tracking Number: 0024

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schnieder
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 14.5mm, subcal, M183	1	I-13-24 (2 in.)	UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: N: 135562.781 E: 1150228.164

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2 Oct 2012

Tracking Number: 0025

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schnieder
3. Items moved to Magazine ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3in., trench mortar, ~~Mk1~~ MK II, Prac	1	I-13-22 (6 in.)	~~MPPEH~~ MD4S	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: N: 135590.148 E: 1150063.581

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4 Oct 2012

Tracking Number: 0026

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Mike Everman, Bruce Moe

3. Items moved to Magazine: PD fuze blown in place, all else moved AC

4. Were item(s) destroyed on Site? ☒ Yes ☒ No AC

5. If yes, who destroyed the item(s)? Name: Drew Caldwell, James Koch (10-11-2012), Caldwell, Clark, Chester (11-5-2012). AC

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Fuze, PD, trench mortar, Mk VI	1	F-10-8 (4 in.)	UXO	Disposed of by detonation 10-11-2012
Projectile, 14.5mm, subcal, M183	2	H-13-18 (4 in.)	UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: (Stokes fuze) N: 133794.391 E: 1148588.303

14.5mm #1 (N: 135507.328 E: 1149648.653)

14.5mm #2 (N: 135491.474 E: 1149664.530)

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8 Oct 2012

Tracking Number: 0027

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3 inch, trench mortar, ~~Mk1~~ (stokes) MK II, Prac AC	4	J-16-14	~~MPPEH~~ MD/AS AC	Disposed of by detonation 11/5/2012
Projectile, 3 inch, trench mortar, ~~Mk1~~ (stokes) MK II, Prac AC	2	J-16-15	~~MPPEH~~ MD/AS	Disposed of by detonation 11/5/2012
			MC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid J-16-14 flag 1514 at 10 inches.
2. Grid J-16-14 flag 1567 at 14 inches.
3. Grid J-16-14 flag 1679 at 10 inches.
4. Grid J-16-14 flag 497 at 12 inches.
5. Grid J-16-15 flag 485 at 12 inches.
6. Grid J-16-15 flag 1480 at 12 inches.

WESTON UXO Representative: Bruce Moe Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9 Oct 2012

Tracking Number: 0028

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine: Yes
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3 inch, trench mortar, ~~Mk1~~ (stokes) MK II, Prac AC	2	J-16-20	~~MPPEH~~ MDAS	Disposed of by detonation 11/5/2012
Projectile, 3 inch, trench mortar, ~~Mk1~~ (stokes) MK II, Prac AC	6	J-16-15	AC ~~MPPEH~~ MDAS	Disposed of by detonation 11/5/2012
Projectile, 40mm, CS, M651	1	K-16-9	~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600 AC
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid K-16-9 (40mm) flag # 1577 at 3 inches.
2. Grid J-16-20 (Stokes) flag # 1813 at 15 inches.
3. Grid J-16-20 (Stokes) flag # 1483 at 15 inches.
4. Grid J-16-15 (Stokes) flag # 1595 at 10 inches.
5. Grid J-16-15 (Stokes) flag # 2298 at 8 inches.
6. Grid J-16-15 (Stokes) flag # 2683 at 8 inches.
7. Grid J-16-15 (Stokes) flag # 2768 at 6 inches.
8. Grid J-16-15 (Stokes) flag # 636 at 12 inches.
9. Grid J-16-15 (Stokes) flag # 664 at 8 inches.

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10 Oct 2012

Tracking Number: 0029

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine: Yes
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3 inch, trench mortar, ~~Mk1~~ (stokes) MK II, Prac AE	1	Grid J-16-9	~~MPPEH~~ MDAS	Disposed of by detonation 11/5/2012
Projectile, 3 inch, trench mortar, ~~Mk1~~ (stokes) MK II, Prac AE	1	Grid J-16-10	AE ~~MPPEH~~ MD	Disposed of by detonation 11/5/2012
			AE	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid J-16-9 at flag 1676 (8 inches)
2. Grid J-16-10 at flag 492 (4 inches)

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11 Oct 2012

Tracking Number: 0030

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3 inch, trench mortar, ~~Mk1~~ (stokes) MK I, Prac Acc	2	Grid K-16-6	~~MPPEH~~ MDAS Acc	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid K-16-6 at flag 1355 (14 inches)
2. Grid K-16-6 at flag 2649 (12 inches)

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 16 Oct 2012

Tracking Number: 0031

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3 inch, trench mortar, ~~Mk1~~ MK II Prac (stokes)	1	Grid K-16-7	~~MPPEH~~ MDAS	Disposed of by detonation 11/5/2012
Projectile, 40mm, CS, M651	1	Grid K-16-18	DCC ~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012
			DCC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid K-16-18 at flag 1879 (4 inches)
2. Grid K-16-7 at flag 2585 (8 inches)

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 17 Oct 2012

Tracking Number: 0032

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 40mm, CS, M651	1	Grid K-16-13	~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012
			DC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid K-16-13 at flag 1584 (6 inches)

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 18 Oct 2012

Tracking Number: 0033

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 3 in., trench mortar, ~~Mk I~~ MK II, Prac (stokes)	1	Grid J-17-17	~~MPPEH~~ MDAS	Disposed of by detonation 11/5/2012
			DC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid J-17-17 at flag 2763 (6 inches)

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 22 Oct 2012

Tracking Number: 0034

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
Projectile, 37mm, CS, 560 MkII	1	K-16-22 (4 in)	~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid K-16-22 at flag 801 (4 inches)

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 24 Oct 2012

Tracking Number: 0035

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine: Yes
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 40mm, CS, M651	1	K-17-2 (6 in)	~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012
2. Projectile, 40mm, signal, Illumination	1	K-17-2 (5 in)	~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Flag # 2483
2. Flag # 192

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 25 Oct 2012

Tracking Number: 0036

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine: Yes
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 37mm, CS, 560	1	K-17-3 (4 in)	~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Flag # 1772

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1 Nov 2012

Tracking Number: 0037

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine: Yes
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Name: Caldwell, Clark, Chester

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 37mm, CS, 560	1	K-17-7 (4 in.)	~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012
2. Projectile, 37mm, CS, 560	1	K-17-7 (4 in.)	~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012
3. Signal, Smoke and Illumination , Marine, Mk 124 (Mod 0)	1	K-17-14 (6 in.)	~~MPPEH~~ UXO	Disposed of by detonation 11/5/2012

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Flag # 1457
2. Flag # 1833
3. Flag # 222

WESTON UXO Representative: Bruce Moe

Signature: Bruce Moe

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6 Nov 2012

Tracking Number: 0038

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch AC

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., trench mortar, practice, ~~Mk 1~~ (stokes) -unfuzed MK II, Prac AC	1	J-18-5 (4 in.)	~~MDAS~~ MDAS	Verified practice/inert on 2-28-13
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Flag # 2766

WESTON UXO Representative: Randy Schneider

Signature: Randy A Schn

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8 Nov 2012

Tracking Number: 0039

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? Name: ACC Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Flare, surface, trip, M49 series	1	K-17-18 (6 in)	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.			ACC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Flag # 609

WESTON UXO Representative: Randy Schneider

Signature: 

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 14 Nov 2012

Tracking Number: 0040

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No
ACC

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Signal, illum, ground, M125 series	1	K-16-8 (4 in)	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.			ACC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Flag # 7006

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 15 Nov 2012

Tracking Number: 0041

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Primer, 105mm, M1	1	K-18-15 (6")	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid K-18-15, Flag 2968

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 20 Nov 2012

Tracking Number: 0042

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine: Yes
4. Were item(s) destroyed on Site? ☐ Yes ☒ No
5. If yes, who destroyed the item(s)? Name:
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., trench mortar, practice, ~~Mk 1~~ (stokes) -unfuzed MKII, Prac AEC	1	J-17-24/14"	~~MDAS~~ MDAS	Verified practice/inert on 2-28-13
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid J-17-24, Flag QC 8013

WESTON UXO Representative: Randy Schneider

Signature: Randy L. Schneider

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 27 Nov 2012

Tracking Number: 0043

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No
MC

5. If yes, who destroyed the item(s)? Name:
Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Grenade, hand, smoke, M18	1	K-17-7 at 5 inches	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.			MC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found:

1. Grid K-17-7 N: 137297.506 E: 1151063.644

WESTON UXO Representative: Randy Schneider

Signature: Randy M. Schneider

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 29 Nov 2012

Tracking Number: 0044

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No PM

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 14.5mm ,subcal, M183	1	H-12-21/4 in. deep	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.			PM	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: Found at flag # 9.

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4 Dec 2012

Tracking Number: 0045

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No AC

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Grenade, hand, smoke	1	L-17-22/4 in. deep	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2. Rocket, 35mm, subcal, practice, M73	1	K-16-5/ 4 in. deep	AC ~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
3.			AC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: Grenade found at coordinates: N: 1357538.810 E: 1151508.074

Rocket, 35mm found at flag # 182 Grid K-16-5

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11 Dec 2012

Tracking Number: 0046

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☐ Yes ☒ No

5. If yes, who destroyed the item(s)? Name:

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., trench mortar, practice, ~~Mk1~~ MK II, Prac, (stokes)	1	J-16-9 (8 in.)	~~MDAS~~ MDAS	Verified practice/inert on 2-28-13
2.			AE	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: Found at flag # 1232

WESTON UXO Representative: Randy Schneider

Signature: R. Schneider

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 13 Dec 2012

Tracking Number: 0047

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No ACC

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Grenade, hand, smoke, HC, AN-M8	1	J-17-2 (8 in.)	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.			ACC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: Found during analog to depth surface sweep. N: 137281.216 E: 1150558.193

WESTON UXO Representative: Randy Schneider

Signature: Randy A. Schneider

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 20 Dec 2012

Tracking Number: 0048

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No
Rec

5. If yes, who destroyed the item(s)? Name:
Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 22mm, subcal, practice, M744	2	Grid I-15-19 at 6 in.	~~MD~~AS UXO	Disposed of by detonation on 2-28-13
2.			Rec	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: Flag # 2515 and 2521

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 23 Jan 2013

Tracking Number: 0049

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine: Yes
4. Were item(s) destroyed on Site? ☐ Yes ☒ No
5. If yes, who destroyed the item(s)? Name:
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., trench mortar, Practice, ~~Mk 1~~ (stokes) MK II, Prac	1	Grid J-16-15 / 8 in.	~~MDAS~~ MDAS	Verified practice/inert on 2-28-13
2. AK			AK	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: N: 136854.280 E: 1150811.484

WESTON UXO Representative: Randy Schneider

Signature: Randy A. Schneider

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5 Feb 2013

Tracking Number: 0050

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: Mike Everman, Randy Schneider
3. Items moved to Magazine: Yes
4. Were item(s) destroyed on Site? ☐ Yes ☒ No
5. If yes, who destroyed the item(s)? Name:
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., trench mortar, Practice, ~~Mk~~ I (stokes) MK II, Prac	1	Grid L-17-20 / 8 in.	~~MDAS~~ MDAS	Verified practice/inert on 2-28-13
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: N: 137431.782 E: 1151801.204

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12 Feb 2013

Tracking Number: 0051

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No AEC

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Grenade, Smoke, M-18	1	Grid J-15-11/12"	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1000

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1200

Location of items found: N: 136341.233 E: 1150452.218

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 13 Feb 2013

Tracking Number: 0052

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No AC

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 22mm, Subcal, Practice, M744	1	Grid I-15-15, 8"	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1400

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1430

Location of items found: N: 136336.051 E: 1150375.023

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 15 Feb 2013

Tracking Number: 0053

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to? 1ea fuzed item left in place, 1ea unfuzed item moved to Demo Area (CITA)

4. Were item(s) destroyed on Site? ☐ Yes ☒ No

5. If yes, who destroyed the item(s)? Name:

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., trench mortar, ~~Mk 1~~ MK II, Prac AEC	1	Grid I-12-6, 8"	~~MDAS~~ AEC MDAS	Verified practice/inert on 2-28-13
2. Projectile, 3 in., trench mortar, ~~Mk 1~~ MK II, Prac	1	Grid I-12-6, ~~12"~~ 10 in	AEC ~~MDAS~~ MDAS	Verified practice/inert on 2-26-13
3. AEC			AEC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0800

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0900

Location of items found: Fuzed item, N134736.9 E1149969.8 Unfuzed item, N134726.8 E1149954.8

WESTON UXO Representative: Randy Schneider

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 20 Feb 2013

Tracking Number: 0054

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to? Demo Area (CITA)

4. Were item(s) destroyed on Site? ☐ Yes ☒ No

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., trench mortar, ~~Mk 1~~ MK II, Prac	1	Grid I-12-7	~~MDAS~~ MDAS	Verified practice/inert on 2-28-13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1500

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1500

Location of items found: N134733.9 E1150072.9

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 27 Feb 2013

Tracking Number: 0055

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to? Demo Area (CITA)

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Grenade, CN, M25A2	1	Grid G-6-7 at 6" AEC	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1000

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1000

Location of items found: N131801.9 E1149014.9

WESTON UXO Representative: Randy Schneider

Signature:

For Schneider

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8 Feb 2013

Tracking Number: 0056

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to Magazine: Yes

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? Name: Cameron, Chester, Cook, Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 37mm, CN, (Ferret)	1	Grid I-15-9 / 3 in.	~~MDAS~~ UXO	Disposed of by detonation on 2-28-13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: N: 136693.615 E: 1151084.765

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-28- 2013

Tracking Number: 0057

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to storage area: Yes

4. Were item(s) destroyed on Site? ~~Yes~~ No AEC

5. If yes, who destroyed the item(s)? Name: ~~Andrew Caldwell, Wes Bain, Jim Koch~~ N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., trench mortar, practice, ~~Mk1,~~ (stokes) MK II, Prac	1	Grid I-12-1 / ~~6 in.~~ 8 in	~~MPPEH~~ MDAS	Verified practice/inert on 4-18-13
2. AEC			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1400

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1400

Location of items found: N: 134636 E: 1149929

WESTON UXO Representative: Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-2-2013

Tracking Number: 0058

1. Were item(s) recovered from grid: Yes

2. Items removed by: Mike Everman, Randy Schneider

3. Items moved to storage area: Yes

4. Were item(s) destroyed on Site? ~~Yes~~ No AEC

5. If yes, who destroyed the item(s)? Name: ~~Andrew Caldwell, Wes Bain, Jim Koch~~ N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., trench mortar, practice, ~~Mk1,~~ (stokes) MK II, Prac AEC	1	Grid I-12-1 / 6 in.	~~MPPEH~~ MDAS	Verified practice/inert on 4-18-13
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1200

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1330

Location of items found: N: 134671.8 E: 1149914.9

WESTON SUXOS:

Randy Schneider

Signature: Randy R. Schneider

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-11-2013

Tracking Number: 0059

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: N/A, Left in place

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Name: Andrew Caldwell, Wes Bain, Jim Koch

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 37mm, M55A1	1	Grid I-11-23 / 6 in.	~~MPPEH~~ UXO	Disposed of by detonation on 4-18-13.
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 10:30

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 11:00

Location of items found: N: 134601.7 E: 1150149.0

WESTON SUXOS:

Randy Schneider

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-23-2013

Tracking Number: 0060

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS, UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? ~~Michael Everman, Karl Christiansen, Greg Cook, Kristen Mendes~~ N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., Trench mortar, practice, ~~Mk1,~~ MK II, Proc (Stokes)	1	Grid D-4-17/14".	~~MPPEH~~ MD45	Verified inert on 7-18-13.
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 14:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 14:00

Location of items found: E: 1147569.6 N: 130996.8

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-29-2013

Tracking Number: 0061

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS, UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? ~~Michael Everman, Karl Christiansen, Greg Cook, Kristen Mendes~~ AEC N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., Trench mortar, practice, ~~Mk1~~ MKII, Prac AEC	1	Grid D-4-17/14".	~~MPPEH~~ MDAS	Verified inert on 7-18-13.
2.		AEC		
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 8:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 10:00

Location of items found: E: 1147569.5 N:130916.7

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-3-2013

Tracking Number: 0062

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: SUXOS, UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☒ No
5. If yes, who destroyed the item(s)? ~~Michael Everman, Karl Christiansen, Greg Cook, Kristen Mendes~~ N/A
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., Trench mortar, practice, ~~Mk1,~~ (Stokes) MK II, Prac	1	Grid D-4-20/14".	~~MPPEH~~ MDAS	Verified inert on 7-18-13.
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 15:00
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 16:00

Location of items found: E: 1147865.0 N: 130997.0

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-4-2013

Tracking Number: 0063

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS, UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? ~~Michael Everman, Karl Christiansen, Greg Cook, Kristen Mendes~~ AKC N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., Trench mortar, practice, ~~Mk1,~~ (Stokes) MK II, Prac AKC	1	Grid D-4-19/12".	~~MPPEH~~ MDAS	Verified inert on 7-18-13.
2.			AKC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 14:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 15:00

Location of items found: E: 1147705.0 N:130927.0

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-5-2013

Tracking Number: 0064

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS, UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? ~~Michael Everman, Karl Christiansen, Greg Cook, Kristen Mendes~~ AC N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., Trench mortar, practice, ~~Mk1,~~ MK I, Prac (Stokes)	1	Grid D-4-18/12".	~~MPPEH~~ MDAS	Verified inert on 7-18-13.
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 07:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 09:00

Location of items found: E: 1147590.0 N: 130932.0

WESTON SUXOS:

Andrew Caldwell

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-25-2013

Tracking Number: 0065

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS, UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Michael Everman, Karl Christiansen, Greg Cook, Kristen Mendes

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Flare, Surface, Trip, M49	1	Grid D-3-25 at 4".	UXO	Disposed of by detonation on 7-18-13.
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 13:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 14:00

Location of items found: E: 1147850.0 N: 130572.0

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-26-2013

Tracking Number: 0066

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS, UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Michael Everman, Karl Christiansen, Greg Cook, Kristen Mendes

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Booster Cup, TNT, Proj	1	Grid D-3-25 at 8".	UXO	Disposed of by detonation on 7-18-13.
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 11:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 12:00

Location of items found: E: 1147860.0 N: 130547.0

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-10-2013

Tracking Number: 0067

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS, UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? ~~Michael Everman, Karl Christiansen, Greg Cook, Kristen Mendes.~~ N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3 in., Trench mortar, Practice, ~~MK1~~ MK II, Prac (Stokes)	1	Grid D-4-4 at 8".	MD	Verified inert on 7-18-13.
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1445

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1545

Location of items found: E: 1147740.0 N: 130657.0

WESTON SUXOS:

Andrew Caldwell

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-22-2013

Tracking Number: 0068

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: Stay in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? ~~N/A~~ AEC Cameron, Christiansen, Cook, K. Mendes AEC

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 37mm M54	1	Grid D-4-10 at 6".	UXO	Disposed of by detonation 7/25/13
2. Fuze adapter assembly with Booster cup.	1	Grid D-4-10 at 5",	UXO	Disposed of by detonation 7/25/13
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 11:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1540

Location of items found: 1. E: 1147840 N: 130807 2. E: 1147815 N: 130782

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-29-2013

Tracking Number: 0069

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Cameron, Christiansen, Cook, K. Mendes

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Projectile, 37mm	1	Grid D-4-8 at 6".	UXO	Disposed of by detonation 07/29/13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 11:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1540

Location of items found: 1. E: 1147605 N: 130747

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-30-2013

Tracking Number: 0070

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Everman

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No Acc

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Clark, Cook, Kristiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 3in., Trench Mortar, Practice, ~~MK1,~~ (Stokes) MK II, Prac Acc	1	Grid D-4-6 at 6".	~~MPPEH~~ MDAS	Disposed of by detonation 10/21/13
2.			Acc	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 14:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1510

Location of items found: 1. E: 1147425 N: 130787

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-8-2013

Tracking Number: 0071

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Cook, Clark, Kristensen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Projectile, 37mm, M56	1	Grid F-4-17 at 6".	UXO	Disposed of by detonation 10/09/13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 10:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1310

Location of items found: 1. E: 1148508 N: 131007

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-16-2013

Tracking Number: 0072

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Cook, Clark

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 37mm, M54	1	Grid F-4-19 at 6".	UXO	Disposed of by detonation 10/17/13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 9:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1100

Location of items found: 1. E: 1148739 N: 130928

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-28-2013

Tracking Number: 0073

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Raasch, Cook, Clark, Kristiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Projectile, 37mm, M56	1	Grid E-4-20 at 6".	UXO	Disposed of by detonation 10/29/13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 13:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1400

Location of items found: 1. E: 1148345 N: 130930

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-30-2013

Tracking Number: 0074

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: ~~Left in place~~ V XOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Cook, Kristensen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Trench Mortar, 3", ~~MK 1~~ (Unfuzed) MKII, Prac	1	Grid F-4-21 at 13".	~~UXO~~ MDAS	Disposed of by detonation 1/17/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 15:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: 1. E: 1148845 N: 131031

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-6-2013

Tracking Number: 0075

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Cook, Clark, Kristiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, 57mm, M503 series	1	Grid F-4-22 at 6".	UXO	Disposed of by detonation 11/6/13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 10:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1100

Location of items found: 1. E: 1148505 N: 131072

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-21-2013

Tracking Number: 0076

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Cook, Clark, Kristiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, 37mm, M56	2	Grid F-4-19 at 6".	UXO	Disposed of by detonation 11/22/13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 14:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1500

Location of items found: 1. E: 1147869.904 N: 130581.918

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-22-2013

Tracking Number: 0077

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Cook, Clark, Kristiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Projectile, 37mm, M54	1	Grid F-4-19 at 6".	UXO	Disposed of by detonation 11/22/13
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 14:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1500

Location of items found: 1. E: 1147864.904 N: 130591.918

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 01-14-2014

Tracking Number: 0078

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: ~~Left in place~~ UXOSO AC

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Cook, Kristensen AC

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Flare, Surface, Trip, M49	2	Grid F-4-7 at 6".	UXO	Disposed of by detonation 1/17/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 10:00

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1100

Location of items found: 1. E: 1147834.904 N: 130591.918

WESTON SUXOS:

Andrew Caldwell

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 02-03-2014

Tracking Number: 0079

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Kristensen, Bruno, Clark, Gipson

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, MK 1	1	Grid H-11-5 at 6".	UXO	Disposed of by detonation 2/4/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1430

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1530

Location of items found: 1. E: 1149849.9 N: 134129.9

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 02-04-2014

Tracking Number: 0080

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Kristensen, Bruno, Clark, Gipson

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, 37mm, M38A1	1	Grid H-11-5 at 4".	UXO	Disposed of by detonation 2/4/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0900

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1000

Location of items found: 1. E: 1149809.9 N: 134135.9

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 02-11-2014

Tracking Number: 0081

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: Left in place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Kristensen, Clark, Gipson

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, 37mm, M38A1	1	Grid H-11-5 at 6".	UXO	Disposed of by detonation 2/12/14
2. Projectile, 37mm, MK 1	1	Grid H-11-5 at 6"	UXO	Disposed of by detonation 2/12/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1540

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1640

Location of items found: 1. E: 1149828.890 N: 134117.911

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 02-11-2014

Tracking Number: 0082

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No AC

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Munroe, Sorensen AC

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~Mk 1~~ MK II, Prac AC	1	Grid H-11-5 at 6".	~~UXO~~ MDAS	Disposed of by Detonation 4/10/14
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0830

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0930

Location of items found: 1. E: 1149830 N: 134124

WESTON SUXOS:

Andrew Caldwell

Signature:

A Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 02-19-2014

Tracking Number: 0083

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Munroe, Sorensen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~Mk 1~~ MK II, Prac	2	Grid H-11-5 at 6".	~~UXO~~ MPAS	Disposed of by Detonation 4/10/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01300

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1400

Location of items found: 1. E: 1148507 N: 135183

2. E: 1148527 N: 135160

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 02-20-2014

Tracking Number: 0084

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: UXOSO-M19, Fuze left in place

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)?
Kristensen, Bruno, Clark, Gipson (#2-2/~~24~~21/14) 4/10/14 - Roesch, Christensen, Munroe, Sorensen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rifle, Illum, ~~M18~~ M19 Acc	1	Grid F-4-15 at 6".	MPPEH	Disposed of by Detonation 4/10/14
2. Fuze, 37mm, M38	1	Grid F-4-15 at 6"	UXO	Disposed of by detonation 2/~~24~~21/14 Acc
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01300

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1400

Location of items found: 1. E: 1148805 N: 130872

2. E: 1148835 N: 130892

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 02-25-2014

Tracking Number: 0085

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No N/A

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Munroe, Sorensen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Flare, Surface, Trip, M49	1	Grid F-13-24 at 6".	MPPEH	Disposed of by Detonation 4/10/14
2. Landmine, Practice, M8	1	Grid F-13-24 at 6"	MPPEH	Disposed of by Detonation 4/10/14
3. Landmine, Practice, M8	1	Grid F-13-24 at 6"	MPPEH	Disposed of by Detonation 4/10/14

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148735 N: 135527

2. E: 1148700 N: 135582

3. E: 1148685 N: 135572

WESTON SUXOS:

Andrew Caldwell

Signature: A Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 04-01-2014

Tracking Number: 0086

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No ACC

5. If yes, who destroyed the item(s)? Roasch, Christiansen, Munroe, Sorensen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Flare, Signal, Illum, M126	1	Grid E-13-5 at 6".	DMM	Disposed of by Detonation 4/10/14
2. 3" Trench Mortar, ~~MK 1~~ MK II, Prac	1	Grid E-13-5 at 6"	~~MPPEH~~ MDAS	Disposed of by Detonation 4/10/14
3. ACC			ACC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148255 N: 135182

2. E: 1148180 N: 135122

WESTON SUXOS:

Andrew Caldwell

Signature: A Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 04-09-2014

Tracking Number: 0087

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No AC

5. If yes, who destroyed the item(s)? Raasch, Christiansen, Munroe, Sorensen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK I~~ MKII, Prac	1	Grid E-13-14 at 9"	~~MPPEH~~ MDAS	Disposed of by Detonation 4/10/14
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148255 N: 135182

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 04-15-2014

Tracking Number: 0088

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Bill Raasch, Clark Sorensen, Karl Christiansen, Jack Munroe

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac	1	Grid E-13-14 at 9"	~~MPPEH~~ MDAS	Disposed of by Detonation 4-10-14
2. Ac			Ac	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01500

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1600

Location of items found: 1. E: 1148205 N: 135402

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 04-28-2014

Tracking Number: 0089

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Left in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Joshua Gipson, Sara DeTombe, Bennett Fulton

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, 37mm, MK 1	1	Grid G-5-16 at 6"	UXO	Disposed of by Detonation 4/29/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148936 N: 131472

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 04-29-2014

Tracking Number: 0090

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Peter Grubb, Karl Christiansen, Chris George, Joshua Harris

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK1,~~ Unfuzed MKII, Prac	1	Grid E-13-7 at 8"	~~MPPEH~~ MDAS	Disposed of by Detonation 6/10/14
2.			Acc	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148005 N: 135302

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 05-21-2014

Tracking Number: 0091

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Left in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Joshua Harris, Wesley Bain, Andrew Tracey, Andrew Burros

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 22mm, M744	1	Grid G-10-9 at 6"	UXO	Disposed of by Detonation 5/22/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01300

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1149178 N: 133732

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 05-22-2014

Tracking Number: 0092

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Left in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Joshua Harris, Wesley Bain, Andrew Tracey, Andrew Burros

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-10-9 at 6"	UXO	Disposed of by Detonation 5/22/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0900

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0900

Location of items found: 1. E: 1149181 N: 133740

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 05-28-2014

Tracking Number: 0093

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Left in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Andrew Burros, Wesley Bain, Bennett Fulton, Andrew Tracey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 22mm, ~~M744~~ M744 Acc	4	Grid G-10-7 at 8", 4", 6", and 8"	UXO	Disposed of by Detonation 5/29/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1149074 N: 133811

1149045 133777

1149070 133757

1149045 133737

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 05-29-2014

Tracking Number: 0094

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Peter Grubb, Karl Christiansen, Chris George, Joshua Harris

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed	1	Grid I-14-5 at 4"	~~MPPEH~~ MDAS	Disposed of by Detonation 6/10/14
2. Acc			Acc	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1150291 N: 135636

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 06-02-2014

Tracking Number: 0095

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Peter Grubb, Karl Christiansen, Chris George, Joshua Harris

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, MK II, Prac Unfuzed AEC	1	Grid I-14-2 at 6"	~~MPPEH~~ MDAS	Disposed of by Detonation 6/10/14
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1150035 N: 135622

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 06-03-2014

Tracking Number: 0096

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Peter Grubb, Karl Christiansen, Chris George, Joshua Harris

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Bulk TNT, 1 lb	1	Grid N-16-19 at 12"	MPPEH	Disposed of by Detonation 6/10/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1152690 N: 136997

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 06-04-2014

Tracking Number: 0097

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☐ Yes ☒ No

5. If yes, who destroyed the item(s)? N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren, M10	1	Grid G-10-15 at 6"	~~MPPEH~~ MDAS	Verified expended, 6/10/14
2.			ACC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01100

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1149295 N: 133842

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 06-09-2014

Tracking Number: 0098

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Peter Grubb, Karl Christiansen, Chris George, Joshua Harris

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid I-14-19 at 2"	UXO	Disposed of by Detonation 6/10/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1715

Location of items found: 1. E: 1150215 N: 135940

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 06-10-2014

Tracking Number: 0099

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Harris, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	5	Grid G-10-13 at 6"	UXO	Disposed of by Detonation 9/16/14
2. Proj, Subcal, 22mm, M744	1	Grid G-10-13 at 4"	UXO	Disposed of by Detonation 9/16/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1149099 N: 133831
1149111 133857
1149152 133904
1149120 133872
1149096 133908
1149130 133889

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 06-16-2014

Tracking Number: 0100

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: SUXOS removed Gren, Rkt Left In Place

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No AC

5. If yes, who destroyed the item(s)? 6/17/14-Rkt destroyed by Don Kean, Bob Stracuzzi, Gerald Bruno, Dawn Baumgarten.
9/16/14-Gren destroyed by Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36" ~~M6~~ M7 AC	1	Grid O-17-7 at 8"	~~UXO~~ MDAS	Disposed of by Detonation 6/17/14
2. Gren, Hand, Riot, CS, M7A3	1	Grid O-17-6 at 8"	DMM	Disposed of by Detonation 9/16/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1153015 N: 137277

1152877 137282

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 06-19-2014

Tracking Number: 0101

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, Unfuzed, MK II, Prac	1	Grid I-11-1 at 6"	~~MPPEH~~ MDAS	Disposed of by Detonation 9/16/14
2. 3" Trench Mortar, Unfuzed MK II, Prac	1	Grid I-11-8 at 3"	~~MPPEH~~ MDAS	Disposed of by Detonation 9/16/14
3. 3" Trench Mortar, Unfuzed MK II, Prac	1	Grid I-11-11 at 3"	~~MPPEH~~ MDAS	Disposed of by Detonation 9/16/14

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: N: 1149875 134112

1150115 134272

1149945 134372

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 06-24-2014

Tracking Number: 0102

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Rusty Tracey, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm M54A1	1	Grid E-4-11 at 4"	UXO	Disposed of by Detonation 6/24/14
2. Proj, 37mm M54A, Unfuzed	1	Grid E-4-11 at 4"	MPPEH	Disposed of by Detonation 6/24/14
3. Fuze, M56	1	Grid E-4-11 at 6"	UXO	Disposed of by Detonation 6/24/14
4. Proj, 57mm, M306	1	Grid F-4-24 at 13"	UXO	Disposed of by Detonation 6/24/14

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01200

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1200

Location of items found: 1. E: 1147883 N: 130910
1147883 130878
1147894 130854
1148745 131032

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 06-25-2014

Tracking Number: 0103

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, AP, Unfuzed	1	Grid B-4-7 at 6"	DMM	Disposed of by Detonation 9/16/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1146537 N: 130732

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 07-09-2014

Tracking Number: 0104

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Donald Kean, Matt Harrison, Ron Boyd, Erick Gonazlez, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 1ea 37mm, M54	1	Grid D-4-24 at 6"	DMM	Disposed of by Detonation 7/10/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1147765 N: 131062

WESTON SUXOS:

Andrew Caldwell

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 07-10-2014

Tracking Number: 0105

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren, Smoke	1	Grid A-4-15 at 6"	MPPEH	Disposed of by Detonation 9/16/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1146295 N: 130832

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 07-14-2014

Tracking Number: 0106

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Donald Kean, Matt Harrison, Daniel Cunningham, Erick Gonzalez

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 57mm, Fuzed, M306	7	Grid F-4-24 at 14"	DMM	Disposed of by Detonation 7/15/14
2. Proj, 57mm, Unfuzed, M306	2	Grid F-4-24 at 14"	DMM	Disposed of by Detonation 7/15/14
3. Proj, 37mm, Unfuzed, M54	1	Grid F-4-24 at 14"	DMM	Disposed of by Detonation 7/15/14
4. Proj, 57mm, Fuzed M306	2	Grid F-4-24 at 14"	MPPEH	Disposed of by Detonation 7/15/14

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1.	E:	N:	E:	N:
	1148757	131100	1148737	131017
	1148756	131099	1148705	131052
	1148752	131084	1148705	131052
	1148740	131087	1148720	131077
	1148759	131019	1148706	131078
	1148750	131017	1148712	131074

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 07-21-2014

Tracking Number: 0107

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: ~~N/A~~ AEC, Blown in Place - M6, Removed 37mm - UXO50

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 7/22/14-Peter Grubb, Dawn Baumgarten, Shawn Lundgren, Bennett Fulton
9/16/14- Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6~~ M7 AEC	1	Grid F-5-4 at AEC	~~UXO~~ MDAS	Disposed of by Detonation 7/22/14
2. Proj, 37mm, Unfuzed	2	Grid D-4-25 at 6"	MPPEH	Disposed of by Detonation 9/16/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148675 N: 131112

1147775 131012

1147775 131012

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 07-24-2014

Tracking Number: 0108

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Smoke, M18	1	Grid E-7-9 at 6"	DMM	Disposed of by Detonation 9/16/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1147175 N: 132212

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 08-04-2014

Tracking Number: 0109

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☐ Yes ☒ No

5. If yes, who destroyed the item(s)? N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Smoke, M8	1	Grid E-7-24 at 4" AKC	~~MPPEH~~ MDAS	Verified expended 9/16/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148215 N: 132527

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 08-11-2014

Tracking Number: 0110

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Grnd, MK13	1	Grid F-7-16 at 6"	MPPEH	Disposed of by Detonation 9/16/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148405 N: 132422

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 08-13-2014

Tracking Number: 0111

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Proj Blown in Place, UXOSO moved Mortar and Illum to CITA

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 8/14/14-Bill Raasch, Clay Daniels, Wesley Bain, Wendy Schuss
9/16/14- Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, M54	1	Grid E-5-1 at 6"	UXO	Disposed of by Detonation 8/14/14
2. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac	1	Grid H-12-12 at 8"	~~MPPEH~~ MDAS	Disposed of by Detonation 9/16/14
3. Sig, Illum, Grnd, M125	1	Grid H-12-12 at 8"	MPPEH	Disposed of by Detonation 9/16/14

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1147895 N: 131182

1149475 134812

1149475 134812

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 08-21-2014

Tracking Number: 0112

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Gerald Bruno, Rusty Tracey, Daniel Cunningham

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, M54	3	Grid H-12-7 at 14"	UXO	Disposed of by Detonation 8/21/14
2. Proj, Subcal, 14.5mm, M183	2	Grid H-12-7 at 14"	UXO	Disposed of by Detonation 8/21/14
3. Proj, Subcal, 22mm, M744	1	Grid H-12-7 at 14"	UXO	Disposed of by Detonation 8/21/14

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01000

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1030

Location of items found: 1. E: 1149475 N: 134712

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 08-25-2014

Tracking Number: 0113

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Rkt, 3.5", ~~M404~~ Series M405 AEC	1	Grid F-5-2 at 6"	~~MPPEH~~ AEC MDAS	Disposed of by Detonation 9/16/14
2. Proj, 37mm, M54	1	Grid F-5-2 at 8"	MPPEH	Disposed of by Detonation 9/16/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148495 N: 131152

1148525 131172

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 08-26-2014

Tracking Number: 0114

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Gipson, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, MK II, Prac Unfuzed AK	1	Grid F-12-17 at 6" AK	~~MPPEH~~ MDAS	Disposed of by Detonation 9/16/14
2. AK				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148476 N: 134992

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 08-27-2014

Tracking Number: 0115

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Donald Kean, Joshua Harris, Matt Harrison, Erick Gonzalez

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 57mm, M306	2	Grid G-9-24 at 6"	UXO	Disposed of by Detonation 8/28/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1149175 N: 133512

1149175 133512

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 09-04-2014

Tracking Number: 0116

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Harris, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, HC Smoke	1	Grid F-6-24 at 4"	DMM	Disposed of by Detonation 9/16/14
2. Sig, Aircraft, M15	1	Grid F-8-13 at 6"	MPPEH	Disposed of by Detonation 9/16/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148765 N: 132022

1148595 132832

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 09-09-2014

Tracking Number: 0117

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Harris, Gerald Bruno, Wesley Bain

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, MK II, Prac Unfuzed ACC	1	Grid E-12-20 at 5"	~~MPPEH~~ MDAS	Disposed of by Detonation 9/16/14
2. Fuze, Gren, M201 ACC	1	Grid F-5-12 at 3"	MPPEH	Disposed of by Detonation 9/16/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148275 N: 134920

1148475 131312

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 09-10-2014

Tracking Number: 0118

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: SUXOS
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☐ Yes ☒ No
5. If yes, who destroyed the item(s)? N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren, M201A1	1	Grid G-7-6 at 2"	~~MPPEH~~ MDAS	Verified expended 9/16/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148972 N: 132220

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 09-17-2014

Tracking Number: 0119

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burros, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren, Hand, M228	1	Grid F-6-14 at 4"	MPPEH	Disposed of by Detonation 12/19/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148675 N: 131812

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 09-24-2014

Tracking Number: 0120

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6A2~~ M7 AKC	1	Grid F-5-18 at 4"	~~UXO~~ MDAS	Disposed of by Detonation 9/25/14
2.			AKC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148595 N: 131457

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-01-2014

Tracking Number: 0121

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac	2	Grid E-12-15 at 4"	~~MPPEH~~ MDAS	Disposed of by Detonation 12/19/14
2. Acc			Acc	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148275 N: 134812

1149275 134812

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-02-2014

Tracking Number: 0122

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Smoke, M18	1	Grid F-9-2 at 6"	MPPEH	Disposed of by Detonation 12/19/14
2. Rkt, Subcal, 35mm M73	1	Grid F-9-2 at 6"	UXO	Disposed of by Detonation 12/19/14
3. Fuze, Gren, M201	1	Grid F-12-11 at 9"	MPPEH	Disposed of by Detonation 12/19/14

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148475 N: 133112

1148485 133132

1148380 134892

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-06-2014

Tracking Number: 0123

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed AE	1	Grid F-11-21 at 6"	~~MPPEH~~ MDAS AE	Disposed of by Detonation 12/19/14
2. Fuze, Gren, Components	1	Grid G-8-9 at 4"	MPPEH AE	Disposed of by Detonation 12/19/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148375 N: 134512

1149175 132712

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-08-2014

Tracking Number: 0124

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid F-10-15 at 4'	UXO	Disposed of by Detonation 12/19/14
2. Flare, Trip, M49, Components	3	Grid F-11-16 at 14"	MPPEH	Disposed of by Detonation 12/19/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1700

Location of items found: 1. E: 1148775 N: 133812

1148375 134412

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-14-2014

Tracking Number: 0125

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid F-14-18 at 6"	UXO	Disposed of by Detonation 12/19/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 01600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1151177 N: 137716

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-16-14

Tracking Number: 0126

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Kristensen, Behling, Fulton, Lundgren, Tracey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Proj, MTSQ, M564	1	Grid K-18-9 at 14"	UXO	Disposed of by Detonation 10/16/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1100

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1130

Location of items found: 1. E: 1151224 N: 137761

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-21-14

Tracking Number: 0127

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid F-14-17 at 8"	UXO	Disposed of by Detonation 12/19/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1500

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1530

Location of items found: 1. E: 1148524 N: 135961

WESTON SUXOS:

Greg Clark

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-22-14

Tracking Number: 0128

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed	1	Grid K-18-23 at 8"	~~MPPEH~~ MDAS Acc	Disposed of by Detonation 12/19/14
2. Acc			Acc	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1500

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1530

Location of items found: 1. E: 1151152 N: 138099

WESTON SUXOS:

Greg Clark

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-23-14

Tracking Number: 0129

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, BD, 37mm, M38	1	Grid K-18-10 at 14"	MPPEH	Disposed of by Detonation 12/19/14
2. Distress Pen Flare No.1 Mk1	1	Grid K-17-25 at 14"	DMM	Disposed of by Detonation 12/19/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1500

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1530

Location of items found: 1. E: 1151324

N: 137762

WESTON SUXOS:

Greg Clark

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-30-14

Tracking Number: 0130

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MK II, Prac, Unfuzed	1	Grid K-18-25 at 14"	~~MPPEH~~ MDAS	Disposed of by Detonation 12/19/14
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1500

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1530

Location of items found: 1. E: 1151324 N: 138061

WESTON SUXOS:

Greg Clark

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-4-14

Tracking Number: 0131

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Proj Blown in Place, Trench Mortar moved to CITA by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burros, Daniel Cunningham, Wendy Schuss 11/5/14 and 12/19/14

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, M54	1	Grid E-4-17 at 6"	UXO	Disposed of by Detonation 11/5/14
2. 3" Trench Mortar, ~~Mk1,~~ Unfuzed MK II, Prac ACC	1	Grid E-4-17 at 13"	~~MPPEH~~ MDAS	Disposed of by Detonation 12/19/14
3.			ACC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1500

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1530

Location of items found: 1. E: 1148025 N: 130935

1147981 130928

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-17-14

Tracking Number: 0132

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac AC	1	Grid E-5-3 at 12"	~~MPPEH~~ MDAS AC	Disposed of by Detonation 12/19/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1148125 N: 131182

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-19-14

Tracking Number: 0133

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: ~~N/A~~ UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☐ Yes ☒ No

5. If yes, who destroyed the item(s)? N/A

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 14.5mm, M183	1	Grid F-10-25 at 12"	~~UXO~~ MDAS	Verified inert on 11/20/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1148125 N: 131182

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-25-14

Tracking Number: 0134

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 22mm, M744	1	Grid G-10-2 at 6"	UXO	Disposed of by Detonation 12/19/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1148978 N: 133625

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-15-14

Tracking Number: 0135

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 22mm, M744	1	Grid G-10-18 at 6"	UXO	Disposed of by Detonation 12/19/14
2. Proj, Subcal, 14.5mm, M183	1	Grid G-10-18 at 6"	UXO	Disposed of by Detonation 12/19/14
3. Rkt, Subcal, 35mm, M73	2	Grid G-10-18 at 6"	UXO	Disposed of by Detonation 12/19/14

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1149075 N: 133912

1149075 133912

1149075 133912

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-17-14

Tracking Number: 0136

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Subcal, 35mm, M73	1	Grid G-10-19 at 6"	UXO	Disposed of by Detonation 12/19/14
2. Proj, Subcal, 14.5mm, M183	1	Grid G-10-19 at 6"	UXO	Disposed of by Detonation 12/19/14
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1149180 N: 133958

1149248 133969

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-19-14

Tracking Number: 0137

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? Sara DeTombe, Andrew Burross, Daniel Cunningham, Wendy Schuss

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Subcal, 35mm, ~~M183~~ M73	4	Grid G-10-24 at 6"	UXO	Disposed of by Detonation 12/19/14
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0800

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0830

Location of items found: 1. E: 1149195 N: 134052
1149215 134072
1149215 134052
1149235 134042

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-6-15

Tracking Number: 0138

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Signal, Aircraft, 40mm	1	Grid G-8-22 at 6"	MPPEH	Disposed of by Detonation 4/7/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1148995 N: 133082

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-9-15

Tracking Number: 0139

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren, Component	1	Grid F-5-16 at 8"	MPPEH	Disposed of by Detonation 4/7/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1148385 N: 131412

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-12-15

Tracking Number: 0140

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 22mm, M744	1	Grid G-11-24 at 14"	UXO	Disposed of by Detonation 4/7/15
2. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Proc AC	1	Grid G-11-24 at 14"	~~MPPEH~~ MDAS AC	Disposed of by Detonation 4/7/15
3.			AC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1149185 N: 134532
1149220 134577

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-13-15

Tracking Number: 0141

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac	1	Grid H-8-12 at 12"	~~MPPEH~~ MDAS	Disposed of by Detonation 4/7/15
2. Fuze, Gren AC	1	Grid G-8-4 at 6"	MPPEH AC	Disposed of by Detonation 4/7/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1149483 N: 132822
1149265 132702

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-16-15

Tracking Number: 0142

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	3	Grid F-10-10 at 6"	UXO	Disposed of by Detonation 4/7/15
2. Rkt, Subcal, 35mm, M73	1	Grid F-10-10 at 6"	UXO	Disposed of by Detonation 4/7/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1148820 N: 133757
1148820 133757
1148820 133757
1148820 133757

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-21-15

Tracking Number: 0143

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	2	Grid G-11-14 at 6"	UXO	Disposed of by Detonation 4/7/15
2. Proj, Subcal, 22mm, M744	1	Grid G-11-14 at 6"	UXO	Disposed of by Detonation 4/7/15
3. Fuze, Gren, M228	2	Grid K-14-21 at 4"	MPPEH	Disposed of by Detonation 4/7/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1149261 N: 134328
1149232 134362
1149212 134374
1150925 136052
1150925 136052

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-26-15

Tracking Number: 0144

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: 37mm Blown in Place, all else removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
1/27/15-Bill Raasch, Joshua Gipson, Andrew Burross, Dawn Baumgarten, Erick Gonzalez

4/7/15-Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	3	Grid G-11-9 at 8"	UXO	Disposed of by Detonation 4/7/15
2. Proj, Subcal, 22mm, M744	2	Grid G-11-9 at 12"	UXO	Disposed of by Detonation 4/7/15
3. Rkt,Subcal, 35mm, M73	2	Grid G-11-9 at 8"	MPPEH	Disposed of by Detonation 4/7/15
4. Proj, 37mm, MK 1 LE	1	Grid H-8-7 at 8"	UXO	Disposed of by Detonation 1/27/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1149245 N: 134222
1149189 134296
1149225 134277
1149215 134272
1149198 134292
1149211 134282
1149261 134227
1149515 132782

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2-2-15

Tracking Number: 0145

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Bennett Fulton, Joshua Harris, Gerald Bruno, Jared Daniels, Pedro Vallejo

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36" ~~M6~~ M7 AEC	2	Grid K-15-9 at 6"	~~UXO~~ MDAS	Disposed of by Detonation on 2/2/15
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2-3-15

Tracking Number: 0146

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-14-6 at 6"	UXO	Disposed of by Detonation on 4/7/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148905 N: 135752

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2-4-15

Tracking Number: 0147

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Smoke, A/N M8	1	Grid F-11-18 at 12"	MPPEH	Disposed of by Detonation on 4/7/15
2. Proj, Subcal, 14.5mm, M183	2	Grid G-14-11 at 6"	UXO	Disposed of by Detonation on 4/7/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148588 N: 134492
1148935 135882
1148915 135862

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-4-15

Tracking Number: 0148

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Donald Kean, Wesley Bain, Wendy Schuss, Joe Wilder, Wilson Behling, Jason Shippy

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6~~ M7, Prac AEC	1	Grid I-17-9 at 3"	~~UXO~~ MDAS AEC	Disposed of by Detonation on 3/5/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150178 N: 137252

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-11-15

Tracking Number: 0149

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Smk, A/N M8, Unfuzed	1	Grid I-17-2 at 4"	MPPEH	Disposed of by Detonation on 4/7/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150025 N: 137122

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-19-15

Tracking Number: 0150

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Subcal, 35mm, M73	1	Grid F-15-2 at 6"	UXO	Disposed of by Detonation on 4/7/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148500 N: 136129

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-26-15

Tracking Number: 0151

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid H-14-4 at 8"	UXO	Disposed of by Detonation on 4/7/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149755 N: 135632

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-2-15

Tracking Number: 0152

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MKII, Frac Unfuzed	1	Grid H-9-23 at 10"	~~UXO~~ MDAS	Disposed of by Detonation on 4/7/15
2. Proj, Subcal, 14.5mm, M183	1	Grid H-14-10 at 6"	UXO	Disposed of by Detonation 4/7/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149605 N: 133592
1149855 135732

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-6-15

Tracking Number: 0153

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Jared Daniels, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, Grnd, M125	1	Grid G-9-18 at 6"	UXO	Disposed of by Detonation on 4/7/15
2. Proj, Subcal, 14.5mm, M183	1	Grid H-14-10 at 6"	UXO	Disposed of by Detonation 4/7/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149125 N: 135732

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-27-15

Tracking Number: 0154

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: 37mm Blown in Place, remaining items removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
4/28/15-Bill Raasch, Joshua Gipson, Andrew Burross, Matthew Harrison, Shawn Lundgren, Rusty Tracey
7/2/15-Clayton Daniels, Wendy Schuss, Wilson Behling, Rhett BaileyClayton Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, M54	1	Grid H-9-22 at 12"	UXO	Disposed of by Detonation on 4/28/15
2. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MKII, Prac AC	4	Grid H-9-22 at 12", 10", 13", 9"	~~MPPEH~~ M DAS	Disposed of by Detonation 7/2/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700 AC

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149555 N: 133582
1149555 133532
1149525 133542
1149475 133572
1149530 133577

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-6-15

Tracking Number: 0155

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Clay Daniels, Shawn Lundgren, Rusty Tracey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6A1~~ M7 AEC	1	Grid L-15-22 at 6"	~~UXO~~ MDAS	Disposed of by Detonation on 5/7/15
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1151505 N: 136567

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-12-15

Tracking Number: 0156

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clay Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Rifle, ~~M9A1~~ M11 ADC, Components	1	Grid L-15-21 at 6"	~~MPPEH~~ MDAS	Disposed of by Detonation on 7/2/15
2. Electric Detonator	2	Grid L-16-1 at 6"	MPPEH ADC	Disposed of by Detonation on 7/2/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1151460 N: 136532
1151465 136622
1151465 136622

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-2-15

Tracking Number: 0157

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clay Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac	1	Grid H-9-17 at 8"	~~MPPEH~~ MDAS	Disposed of by Detonation on 7/2/15
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149515 N: 133472

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-3-15

Tracking Number: 0158

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clay Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid I-11-15 at 4"	UXO	Disposed of by Detonation on 7/2/15
2. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed	1	Grid E-12-14 at 12"	~~MPPEH~~ MDAS	Disposed of by Detonation on 7/2/15
3.			MC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150285 N: 134327
1148195 134892

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-8-15

Tracking Number: 0159

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clay Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren, Hand, M228	1	Grid M-17-13 at 6"	MPPEH	Disposed of by Detonation on 7/2/15
2. Sig, Illum, Components	1	Grid F-14-3 at 4"	MPPEH	Disposed of by Detonation 7/2/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1152105 N: 137342
1148645 135652

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-10-15

Tracking Number: 0160

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Rockets Blown in Place, Mortar removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
6/11/15- Donald Kean, Wesley Bain, Jason Shippy, Tyler Szeliga
7/2/15- Clayton Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6~~ M7 Proc	1	Grid N-19-23 at 6"	~~UXO~~ MDAS AC	Disposed of by Detonation on 6/11/15
2. Rkt, 2.36", ~~M6~~ M7 Proc	1	Grid N-19-24 at 6"	~~UXO~~ MDAS AC	Disposed of by Detonation on 6/11/15
3. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II Proc AC	1	Grid E-12-14 at 12"	~~MPPEH~~ MDAS AC	Disposed of by Detonation 7/2/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1152610 N: 138592
1152773 138602
1148215 134872

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-16-15

Tracking Number: 0161

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Clayton Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid F-14-4 at 6"	UXO	Disposed of by Detonation on 7/2/15
2. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac AC	1	Grid E-12-19	~~MPPEH~~ MDAS AC	Disposed of by Detonation 7/2/15
3.			AC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148705 N: 135672
1148248 134912

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-17-15

Tracking Number: 0162

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Jack Kristensen, Rusty Tracey, Joe Wilder, Dawn Baumgarten

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Rifle, ~~M9A1~~ M11 AC	1	Grid M-17-15 at 12"	~~UXO~~ MDAS AC	Disposed of by Detonation on 6/18/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1152325 N: 137362

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-18-15

Tracking Number: 0163

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Jack Kristensen, Rusty Tracey, Joe Wilder, Dawn Baumgarten

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6A1~~ M7	1	Grid N-20-2 at 4"	~~UXO~~ MD45	Disposed of by Detonation on 6/18/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1000

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1030

Location of items found: 1. E: 1152520 N: 138627

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-24-15

Tracking Number: 0164

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clayton Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Smoke, M18	1	Grid E-12-23 at 8"	DMM	Disposed of by Detonation on 7/2/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148115 N: 135042

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-1-15

Tracking Number: 0165

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clayton Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, M125	1	Grid M-16-18 at 6"	MPPEH	Disposed of by Detonation on 7/2/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1152155 N: 136987

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-2-15

Tracking Number: 0166

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Clayton Daniels, Wendy Schuss, Wilson Behling, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6 HEAT~~ M7 AC	1	Grid N-20-4 at 8"	~~UXO~~ MDAS AC	Disposed of by Detonation on 7/2/15
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0730

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0745

Location of items found: 1. E: 1152733 N: 138677

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-13-15

Tracking Number: 0167

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Smoke, M18	1	Grid I-15-18 at 4"	MPPEH	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150145 N: 136492

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-21-15

Tracking Number: 0168

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Simulator, Airburst, M74	1	Grid G-13-21 at 6"	MPPEH	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148915 N: 135582

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-28-15

Tracking Number: 0169

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-14-3 at 6"	DMM	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149115 N: 135682

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-30-15

Tracking Number: 0170

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid I-16-5 at 6"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	2	Grid G-14-7 at 6"	DMM	Disposed of by Detonation on 10/14/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150325 N: 136625
1148995 135787
1148995 135787

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-3-15

Tracking Number: 0171

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	2	Grid G-13-3 at 6"	UXO	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149115 N: 135192
1149135 135122

WESTON SUXOS:
Andrew Caldwell
Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-4-15

Tracking Number: 0172

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-13-4 at 6"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	3	Grid H-13-6 at 8"	UXO	Disposed of by Detonation on 10/14/15
3. Proj, Subcal, 14.5mm, M183	4	Grid H-13-6 at 8"	MPPEH	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149210 N: 135172 E: 1149435 N: 135262
1149395 135282 1149395 135222
1149425 135292 1149420 135247
1149400 135267 1149455 135232

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-5-15

Tracking Number: 0173

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-13-9 at 6"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	3	Grid H-13-3 at 8"	UXO	Disposed of by Detonation 10/14/15
3. Proj, Subcal, 14.5mm, M183	4	Grid H-13-11 at 8"	UXO	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149185 N: 135222
1149595 135182
1149395 135362

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-6-15

Tracking Number: 0174

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-13-1 at 6"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	2	Grid G-13-14 at 6"	UXO	Disposed of by Detonation 10/14/15
3. Proj, Subcal, 14.5mm, M183	4	Grid H-13-10 at 4"	MPPEH	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148955 N: 135202 N: 1149857 E: 135279
1149184 135346 1149794 135293
1149201 135329 1149847 135294
1149817 135254

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-10-15

Tracking Number: 0175

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid H-13-16 at 12"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	3	Grid H-13-15 at 4"	UXO	Disposed of by Detonation 10/14/15
3. Proj, Subcal, 14.5mm, M183	3	Grid H-13-15 at 4"	MPPEH	Disposed of by Detonation 10/14/15
4. Proj, Subcal, 14.5mm, M183	1	Grid G-13-19 at 6"	UXO	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149415 N: 135472 N: 1149787 E: 135394

1149797 135312 1149843 135333

1149863 135334 1149814 135392

1149833 135373 1149190 135428

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-11-15

Tracking Number: 0176

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	3	Grid H-13-20 at 4"	MPPEH	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	1	Grid H-13-21 at 12"	UXO	Disposed of by Detonation 10/14/15
3. Proj, Subcal, 14.5mm, M183	1	Grid H-13-23 at 8"	DMM	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149863 N: 135489 N: 1149415 E: 135572
1149812 135453 1149600 135567
1149832 135454

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-12-15

Tracking Number: 0177

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-13-24 at 6"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	3	Grid H-13-24 at 10"	DMM	Disposed of by Detonation 10/14/15
3. Proj, Subcal, 14.5mm, M183	3	Grid H-13-25 at 4"	UXO	Disposed of by Detonation 10/14/15
4. Proj, Subcal, 14.5mm, M183	1	Grid H-13-25 at 4"	MPPEH	Disposed of by Detonation 10/14/15
5. Proj, Subcal, 14.5mm, M183	2	Grid I-13-22 at 10"	UXO	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149261 N: 135590 N: 1149855 E: 135552
1149735 135542 1149795 135557
1149735 135542 1149860 135567
1149735 133542 1150035 135552
1149863 135584 1149996 135542

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-13-15

Tracking Number: 0178

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid H-13-17 at 8"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	1	Grid H-13-17 at 8"	MPPEH	Disposed of by Detonation 10/14/15
3. Proj, Subcal, 14.5mm, M183	1	Grid I-13-1 at 4"	UXO	Disposed of by Detonation 10/14/15
4. Proj, Subcal, 14.5mm, M183	1	Grid I-13-1 at 4"	MPPEH	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149560 N: 135474
1149544 135452
1149903 135134
1149960 135177

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-17-15

Tracking Number: 0179

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid H-13-12 at 8"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	2	Grid H-13-14 at 8"	DMM	Disposed of by Detonation 10/14/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149519 N: 135342
1149755 135372
1149755 135372

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-18-15

Tracking Number: 0180

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid H-13-7 at 8"	UXO	Disposed of by Detonation on ~~10/17/15~~ 10/14/15 AJC
2. Proj, Subcal, 14.5mm, M183	10	Grid I-13-6 at 4"	UXO	Disposed of by Detonation ~~10/17/15~~ 10/14/15 AJC
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1.

E:	N:	E:	N:
1149555	135442	1149960	135272
1149880	135217	1149950	135292
1149885	135242	1149920	135272
1149000	135302	1149930	135242
1149970	135222	1149895	135272
1149950	135242		

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-19-15

Tracking Number: 0181

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-13-25 at 6"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	5	Grid H-13-2 at 8"	UXO	Disposed of by Detonation 10/14/15
3. Proj, Subcal, 14.5mm, M183	3	Grid I-13-11 at 4"	MPPEH	Disposed of by Detonation 10/14/15
4. Proj, Subcal, 14.5mm, M183	6	Grid I-13-16 at 4"	UXO	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1.

E:	N:	E:	N:
1149276	135513	1149950	135382
1149493	135187	1149890	135462
1149535	135182	1149910	135482
1149535	135172	1149930	135462
1149505	135152	1149930	135442
1149525	135134	1149960	135472
1149885	135382	1149960	135432
1149920	135362		

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-20-15

Tracking Number: 0182

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	2	Grid I-13-21at 4"	MPPEH	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149920 N: 135547
1149933 135577

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-25-15

Tracking Number: 0183

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	12	Grid I-13-7 at 14"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 14.5mm, M183	1	Grid I-13-19 at 4"	MPPEH	Disposed of by Detonation 10/14/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149985 N: 135222 E: 1150035 N: 135302

1149985	135227	1150045	135292
1149995	135252	1150053	135244
1150000	135267	1150065	135222
1150009	135286	1150065	135292
1150018	135246	1150070	135306
1150225	135457		

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-26-15

Tracking Number: 0184

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-12-23 at 8"	UXO	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149165 N: 135052

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-27-15

Tracking Number: 0185

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	3	I-13-9 at 4"	MPPEH	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150265 N: 135237
1150205 135262
1150235 135297

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-1-15

Tracking Number: 0186

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	2	Grid I-13-12 at 14"	UXO	Disposed of by Detonation on 10/14/15
2. Sig, Illum, Trip, M49	1	Grid O-20-1 at 0"	MPPEH	Disposed of by Detonation on 10/14/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149995 N: 135342
1150018 135355
1152925 138637

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-2-15

Tracking Number: 0187

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Prac, MKII, Unfuzed	1	I-13-4 at 4"	MPPEH	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150245 N: 135207

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-9-15

Tracking Number: 0188

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	I-13-2 at 9"	UXO	Disposed of by Detonation on 10/14/15
2. Fuze, Gren, M205	1	J-13-22 at 6"	MPPEH	Disposed of by Detonation 10/14/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150001 N: 135126
1150505 135572

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-10-15

Tracking Number: 0189

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, Marine, MK13 Mod 0	2	H-12-23 at 8"	UXO	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149625 N: 135062
1149625 135062

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-14-15

Tracking Number: 0190

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	H-12-22 at 8"	UXO	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149515 N: 135082

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-15-15

Tracking Number: 0191

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, Surface, M49	2	G-12-17 at 6"	UXO	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149000 N: 134992
1149015 134972

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-16-15

Tracking Number: 0192

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	G-12-17 at 10"	UXO	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150090 N: 135249

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-21-15

Tracking Number: 0193

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	I-13-13 at 12"	UXO	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1150160 N: 135397

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-22-15

Tracking Number: 0194

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Clark Sorensen, Matt Harrison, Wilson Behling, Rusty Tracey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6~~ M7	1	O-20-6 at 6"	~~UXO~~ MDAS	Disposed of by Detonation on 9/22/15
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0900

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0915

Location of items found: 1. E: 1152887 N: 138811

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-28-15

Tracking Number: 0195

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: ~~N/A~~, Blown in Place - M6, M49/M110 moved by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
9/28/15-Clark Sorensen, Matt Harrison, Wilson Behling, Rusty Tracey
10/14/15 - Kristeasen, Schuss, McVay, Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6~~ M7	1	O-20-2 at 8"	~~UXO~~ MD45	Disposed of by Detonation on 9/28/15
2. Sig, Trip, M49	2	O-20-2 at 6"	MPPEH	Disposed of by Detonation 10/14/15
3. Simulator, Artillery, M110	3	O-20-2 at 6"	DMM	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0900

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0915

Location of items found: 1. E: 1153022 N: 138691 1153033 138647
1153033 138657 1153033 138647
1153033 138657 1153033 138647

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-30-15

Tracking Number: 0196

1. Were item(s) recovered from grid: ☐ Yes ☒ No
2. Items removed by: N/A, Blown in Place
3. Items moved to Magazine/CITA: ☐ Yes ☒ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Proc AC	1	O-19-22 at 6"	~~MPPEH~~ MDAS AC	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0900
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0915

Location of items found: 1. E: 1153015 N: 138572

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-1-15

Tracking Number: 0197

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, M19A2 Rifle, Gren	1	Grid F-12-15 at 6"	MPPEH	Disposed of by Detonation on 10/14/15
2. Sig, Illum, Trip, M49	1	Grid F-12-15 at 6"	MPPEH	Disposed of by Detonation 10/14/15
3. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac	1	Grid F-12-15 at 8"	~~MPPEH~~ MDAS	Disposed of by Detonation 10/14/15
4. Simulator, Artillery, M110	1	Grid F-12-15 at 6"	DMM	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0900

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0915

Location of items found: 1. E: 1148805 N: 134872
1148115 134887
1148835 134872
1148795 134812

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-5-15

Tracking Number: 0198

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren, Hand	1	Grid F-12-15 at 6"	MPPEH	Disposed of by Detonation on 10/14/15
2. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed AC	1	Grid F-12-15 at 6"	~~MPPEH~~ MD45	Disposed of by Detonation 10/14/15
3. HC Smoke Cannister	1	Grid F-12-15 at 8"	MPPEH AC	Disposed of by Detonation 10/14/15

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0900

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0915

Location of items found: 1. E: 1148810 N: 134802
1148845 134772
1148860 134732

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-6-15

Tracking Number: 0199

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Matt Harrison, Wilson Behling, Rusty Tracey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6~~ M7 AEC	1	Grid O-20-18 at 3"	~~UXO~~ MDAS AEC	Disposed of by Detonation on 10/7/15
2.			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1153077 N: 138960

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-8-15

Tracking Number: 0200

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Subcal, 35mm, M73	2	Grid G-10-23 at 6"	UXO	Disposed of by Detonation on 10/14/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149085 N: 134022
1149105 134032

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-13-15

Tracking Number: 0201

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Jack Kristensen, Wendy Schuss, Chris McVay, Seth Moberly

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid G-10-22 at 8"	UXO	Disposed of by Detonation on 10/14/15
2. Proj, Subcal, 22mm, M744	1	Grid G-10-22 at 8"	UXO	Disposed of by Detonation 10/14/15
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149055 N: 134092
1148985 134082

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-15-15

Tracking Number: 0202

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 22mm, M744	1	Grid G-10-21 at 8"	UXO	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148950 N: 134052

WESTON SUXOS:

Andrew Caldwell

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-19-15

Tracking Number: 0203

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	2	Grid G-11-3 at 6"	UXO	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149095 N: 134182
1149145 134152

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-20-15

Tracking Number: 0204

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 22mm, M744	1	Grid G-11-8 at 8"	UXO	Disposed of by Detonation on 2/10/16
2. Proj, Subcal, 14.5mm, M183	3	Grid G-11-8 at 8"	UXO	Disposed of by Detonation on 2/10/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149145 N: 134292
1149150 134262
1149100 134242
1149110 134282

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-21-15

Tracking Number: 0205

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac AE	1	Grid G-11-8 at 8"	~~MPPEH~~ MDAS AE	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1153535 N: 139062

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-22-15

Tracking Number: 0206

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed	1	Grid G-11-8 at 6"	~~MPPEH~~ MDAS	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1153389 N: 138988

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-26-15

Tracking Number: 0207

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed ADC	1	Grid G-11-13 at 8"	~~MPPEH~~ MDAS ADC	Disposed of by Detonation on 2/10/16
2. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed ADC	1	Grid G-11-16 at 14"	~~MPPEH~~ MDAS	Disposed of by Detonation 2/10/16
3.			ADC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149115 N: 134362
1148945 134502

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-27-15

Tracking Number: 0208

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac AC	1	Grid P-20-23 at 8"	~~MPPEH~~ MDAS AC	Disposed of by Detonation on 2/10/16
2. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac AC	1	Grid P-20-23 at 6"	~~MPPEH~~ MDAS	Disposed of by Detonation 2/10/16
3.			AC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1153655 N: 139097
1153657 139063

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-28-15

Tracking Number: 0209

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, MK II, Unfuzed	1	Grid F-10-23 at 6"	MPPEH	Disposed of by Detonation on 2/10/16
2. Proj, Subcal, 14.5mm, M183	5	Grid P-20-23 at 6"	MPPEH	Disposed of by Detonation 2/10/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148625 N: 134062 1149105 134457
1149120 134497 1149100 134442
1149100 134477 1149100 134422

WESTON SUXOS:

Andrew Caldwell

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-29-15

Tracking Number: 0210

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac AAC	1	Grid G-11-21 at 14"	~~MPPEH~~ MDAS AAC	Disposed of by Detonation on 2/10/16
2. Gren, Rifle, Illum, M19A2	1	Grid G-11-21 at 10"	MPPEH	Disposed of by Detonation 2/10/16
3. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac AAC	1	Grid P-21-3 at 10"	~~MPPEH~~ MDAS AAC	Disposed of by Detonation 2/10/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148878 N: 134557
1148910 134513
1153595 139127

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-2-15

Tracking Number: 0211

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK I,~~ MK II, Prac Unfuzed	2	Grid P-21-4 at 10", 12"	~~MPPEH~~ MDAS	Disposed of by Detonation on 2/10/16
2. Proj, Subcal, 22mm, M744 AEC	1	Grid G-11-23 at 6"	MPPEH AEC	Disposed of by Detonation 2/10/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1153700 N: 139152
1153735 139192
1149155 134582

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-3-15

Tracking Number: 0212

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Smoke, M18	1	Grid G-12-13 at 6"	MPPEH	Disposed of by Detonation on 2/10/16
2. Sig, Illum, Grnd, MK 13 Mod 0	1	Grid G-12-13 at 8"	MPPEH	Disposed of by Detonation 2/10/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149115 N: 134852
1149095 134822

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-5-15

Tracking Number: 0213

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac AEC	4	Grid G-11-17 at 8"	~~MPPEH~~ MDAS AEC	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148990 N: 134472
1149050 134452
1149060 134452
1149050 134442

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-10-15

Tracking Number: 0214

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MK II, Unfuzed, Prac, AEC	1	Grid G-11-7 at 8"	~~MPPEH~~ MDAS AEC	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149035 N: 134267

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-11-15

Tracking Number: 0215

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac ACC	1	Grid G-11-12 at 12"	~~MPPEH~~ MDAS ACC	Disposed of by Detonation on 2/10/16
2. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac ACC	1	Grid G-12-12 at 12"	~~MPPEH~~ MDAS	Disposed of by Detonation 2/10/16
3. Gren, Rifle, Smoke, M22 ACC	1	Grid G-12-12 at 8"	MPPEH ACC	Disposed of by Detonation 2/10/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1149035 N: 134372
1149005 134832
1149005 134872

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-12-15

Tracking Number: 0216

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Pedro Vallejo, Daniel Cunningham, Dawn Baumgarten, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MK II, Prac, Fuzed	1	Grid G-12-11at 8"	~~UXO~~ MDAS	Disposed of by Detonation on 11/12/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0800

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0815

Location of items found: 1. E: 1148955 N: 134842

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-17-15

Tracking Number: 0217

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac	3	Grid G-12-11 at 12"	~~MPPEH~~ MDAS	Disposed of by Detonation on 2/10/16
2. AEC			AEC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1148885 N: 134852
1148955 134852
1148905 134892

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-19-15

Tracking Number: 0218

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MK II, Prac	3	Grid P-20-25 at 8"	~~MPPEH~~ MDAS	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: 1. E: 1153795 N: 139062

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-23-15

Tracking Number: 0219

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, M125	1	Grid Q-21-7 at 8"	MPPEH	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1154005 N: 139252

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-24-15

Tracking Number: 0220

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK-1~~, MK II, Prac Unfuzed AE	1	Grid Q-21-2 at 12"	~~MPPEH~~ MDAS AE	Disposed of by Detonation on 2/10/16
2.			AE	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1154005 N: 139182

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-3-15

Tracking Number: 0221

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Pedro Vallejo, Wilson Behling, Dawn Baumgarten, Daniel Cunningham

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, MK VI	1	Grid C-13-23 at 6"	MPPEH	Disposed of by Detonation on 12/4/15
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1147095 N: 135592

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-15-15

Tracking Number: 0222

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, Unfuzed MKII, Prac AC	1	Grid R-20-17 at 8"	~~MPPEH~~ MDAS AC	Disposed of by Detonation on 2/10/16
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1154525 N: 139007

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-15-15

Tracking Number: 0223

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Fuze Blown in Place, Mortars removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
12/16/15-Jack Kristensen, Seth Moberly, Shawn Lundgren, Matt Harrison
2/10/16-Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, MK VI	1	Grid C-14-3 at 7"	UXO	Disposed of by Detonation on 12/16/16
2. 3" Trench Mortar, ~~MK I~~, Unfuzed MK II, Prac	1	Grid C-14-3 at 6"	~~MPPEH~~ MDAS	Disposed of by Detonation 2/10/16
3. 3" Trench Mortar, ~~MK I,~~ Unfuzed MK II, Prac	1	Grid C-14-5 at 8"	~~MPPEH~~ MDAS	Disposed of by Detonation 2/10/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1147090 N: 135637
1147100 135637
1147343 135964

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-18-15

Tracking Number: 0224

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren	1	Grid C-13-20 at 8"	MPPEH	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1149365 N: 135422

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-18-15

Tracking Number: 0225

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal 14.5mm, M183	3	Grid C-13-20 at 14"	MPPEH	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1149275 N: 135412

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-7-16

Tracking Number: 0226

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Warhead, 2.75", M151, Unfuzed	1	Grid R-25-19 at 0"	MPPEH	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1154675 N: 136412

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-11-16

Tracking Number: 0227

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Fuzed Warhead Blown in Place, remaining items removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal 14.5mm, M183	1	Grid J-14-21 at 8"	MPPEH	Disposed of by Detonation on 2/10/16
2. Rkt, Warhead, 2.75", M151, Fuzed	1	Grid Q-24-4 at 0"	UXO	Disposed of by Detonation 1/12/16
3. Fuze, Proj, M48 Series	1	Grid S-25-11 at 0"	MPPEH	Disposed of by Detonation 2/10/16
4. Rkt, Warhead, 2.75", M151, Unfuzed	1	Grid S-25-21 AT 0"	MPPEH	Disposed of by Detonation 2/10/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1150415 N: 136082 N: 1154875 E: 141312
1154175 140612 1154875 141512

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-13-16

Tracking Number: 0228

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK-1~~, Unfuzed MKII Prac	1	J-15-15 at 6"	~~MPPEH~~ MDAS	Disposed of by Detonation on ~~2/16/10~~ 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1150775 N: 136312

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-20-16

Tracking Number: 0229

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, Grnd, M49	1	E-14-24 at 6"	MPPEH	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 148218 N: 136083

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-22-16

Tracking Number: 0230

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, Grnd, M49	1	J-14-13 at 3"	MPPEH	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1150665 N: 135822

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2-3-16

Tracking Number: 0231

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Wahread, 2.75", M151, Unfuzed	1	P-24-25 at 0"	MPPEH	Disposed of by Detonation on 2/10/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1153775 N: 141012

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2-9-16

Tracking Number: 0232

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Glenn Haupt, Dawn Baumgarten, Rhett Bailey, Wilson Behling

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Smoke, M8	1	E-14-19 at 6"	MPPEH	Disposed of by Detonation on 2/10/16
2. Gren, Hand, Riot, M25A1	1	Grid Q-21-~~10~~ at 4" MC	MPPEH	Disposed of by Detonation 2/10/16
3. Proj, 37mm, Unfuzed	1	Grid D-13-21 at 6"	~~MPPEH~~ MDAS MC	Verified inert on 2/10/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: 1. E: 1148263 N: 136004
1154328 139272
1147455 135602

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2-11-16

Tracking Number: 0233

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, M125	1	Mortar Point 5 at 3"	MPPEH	Disposed of by Detonation on 6/13/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: Mortar Point 5

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2-22-16

Tracking Number: 0234

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Bill Raasch, Joseph Donilon, Rex Andreasen, Joshua Gipson

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, MK VI	1	D-14-3 at 6"	UXO	Disposed of by Detonation on 2/24/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: E: 1147600 N:135647

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 2-23-16

Tracking Number: 0235

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK I~~ MK II, Prac, Unfuzed	72	D-14-2 at 14"	~~DMM~~ MDAS AR	Disposed of by Detonation on ~~6/13/16~~ AR 5/23/16
2. Fuze, MK VI AR	72	D-14-2 at 14"	DMM	Disposed of by Detonation ~~6/13/16~~ AR 5/23/16
3. Primers, Mortar	17	D-14-2 at 14"	DMM	Disposed of by Detonation ~~6/13/16~~ AR 5/23/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1200

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1230

Location of items found: E: 1147555 N:135687

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-2-16

Tracking Number: 0236

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK I~~, Unfuzed MK II, Prac	1	E-13-13 at 12"	~~MPPEH~~ MDAS	Disposed of by Detonation on 6/13/16
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1148150 N:135332

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-3-16

Tracking Number: 0237

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: 37mm Blown in Place, Mortar removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 3/8/16-Glenn Haupt, Wilson Behling, Dawn Baumgarten, Marc Isabell, Daniel Cunningham
6/13/16-Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II Prac Unfuzed ACC	1	R-23-14 at 2"	~~MPPEH~~ MDAS ACC	Disposed of by Detonation on 6/13/16
2. Proj, 37mm, MK 1	1	S-23-11 at 0"	MPPEH	Disposed of by Detonation 3/8/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154675 N: 140312
1154875 140312

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-14-16

Tracking Number: 0238

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac AC	1	F-11-19 at 8"	~~MPPEH~~ MDAS AC	Disposed of by Detonation on 6/13/16
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1148695 N: 134472

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-15-16

Tracking Number: 0239

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Proj and fuze Blown in Place, Sig removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 3/16/16-Clark Sorensen, Rhett Bailey, Rusty Tracey , Rita Sandefur, Marc Isabell
6/13/16-Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, Grnd, M49	1	L-19-1 at 6"	MPPEH	Disposed of by Detonation on 6/13/16
2. Fuze, Proj, M38 Series	1	Grid I -10-22 at 4"	UXO	Disposed of by Detonation 3/16/16
3. Proj, 37mm, MK I	1	Grid I -10-23 at 2"	UXO	Disposed of by Detonation 3/16/16
4. Proj, 37mm, Fuzed	1	Grid I-10-24 at 4"	UXO	Disposed of by Detonation 3/16/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1151400 N: 138137 E: 1150075 N: 134012
1149990 134077 1150175 134012

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-21-16

Tracking Number: 0240

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: 37mm Blown in Place, Gren removed by SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 3/22/16 Glenn Haupt, Joshua Gipson, Andrew Burross, Marc Isabell 6/13/16-Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, Fuzed	1	Grid S-24-2 at 1"	UXO ~~MPPEH~~ MC	Disposed of by Detonation on 3/22/16
2. Gren, Hand, Prac, M69	1	Grid L-19-4 at 4"	MPPEH	Disposed of by Detonation 6/13/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154975 N: 140612
1151770 138114

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-22-16

Tracking Number: 0241

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed AEC	1	Grid I-10-22 at 6"	~~MPPEH~~ MDAS AEC	Disposed of by Detonation on 6/13/16
2. Gren, Hand, Prac, M69	1	Grid S-24-1 at 1"	MPPEH	Disposed of by Detonation 6/13/16
3. Proj, Subcal, 14.5mm, M183	1	Grid F-11-15 at 4"	UXO	Disposed of by Detonation 6/13/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154990 N: 134022
1154875 140612
1148775 134312

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-24-16

Tracking Number: 0242

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: SUXOS

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Blasting Cap, Non-Electric	1	Grid M-20-4 at 3"	MPPEH	Disposed of by Detonation on 6/13/16
2. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac AC	1	Grid M-20-4 at 14"	~~MPPEH~~ MDAS	Disposed of by Detonation on 6/13/16
3. Blasting Cap	1	Grid F-11-5	MPPEH AC	Disposed of by Detonation on 6/13/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154990 N: 134022
1154875 140612
1148815 134172

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-29-16

Tracking Number: 0243

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Andrew Burross, Marc Isabell

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm	1	Grid S-24-7 at 1"	UXO	Disposed of by Detonation on 3/30/16
2. Proj, 37mm	2	Grid S-24-8 at 1"	UXO	Disposed of by Detonation 3/30/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154985 N: 140772
1155135 140772
1155165 140802

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 3-30-16

Tracking Number: 0244

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid F-11-9 at 6"	UXO	Disposed of by Detonation on 6/13/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1148737 N: 134240

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-4-16

Tracking Number: 0245

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Warhead, 2.75", M151, Unfuzed	1	Grid R-24-14 at 1"	MPPEH	Disposed of by Detonation on 6/13/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1148737 N: 134240

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-11-16

Tracking Number: 0246

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Rhett Bailey, Rita Sandefur, Rusty Tracey, Donald Kean, Wesley Bain, Tyler Szeliga, Christopher McVay, Glenn Haupt, Andrew Burross, Marc Isabell, Pete Alberico

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Proj, 37mm, M38 Series	2	Grid I-10-21 at 6"	UXO	Disposed of by Detonation on 4/12/16
2. Fuze, Bomb, Components	2	Grid R-24-18 at 1" (1ea) Grid R-24-19 at 1" (1ea)	MPPEH	Disposed of by Detonation 4/12/16
3. Proj, 37mm	1	Grid R-24-19 at 1"	UXO	Disposed of by Detonation 4/12/16
4. Gren, Rifle, ~~M9~~ M11 Prac MC	3	Grid O-19-7 at 6", 8", 6"	~~UXO~~ MDAS	Disposed of by Detonation 4/12/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700 MC

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found:	E	1149880	N:	134082	E:	1154615	N:	140982
		1149885		134072		1153015		137792
		1154710		140992		1153035		137737
		1154715		140982		1153035		137742

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-12-16

Tracking Number: 0247

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Blasting Cap, Non-Electric	1	Grid M-19-24 at 4"	MPPEH	Disposed of by Detonation on 6/13/16
2. Fuze, Proj, M48	1	Grid ~~S-14-18~~ MC S-24-18 at 1"	MPPEH	Disposed of by Detonation on 6/13/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1152215 N: 138562
1155075 140912

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-14-16

Tracking Number: 0248

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed AC	1	Grid O-18-3 at 14"	~~MPPEH~~ MDAS	Disposed of by Detonation on 6/13/16
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1153145 N: 137692

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-20-16

Tracking Number: 0249

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Rkt and Proj Blown in Place, Tracer removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 4/21/16-Glenn Haupt, Andrew Burross, Marc Isabell, Pete Alberico 6/13/16-Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Warhead, 2.75", M151, Fuzed	1	Grid R-24-25 at 1"	UXO	Disposed of by Detonation on 4/21/16
2. Proj, 37mm, MK 1	1	Grid S-24-23 at 1"	UXO	Disposed of by Detonation 4/21/16
3. AP Tracer Components	1	Grid S-24-23 at 1"	MPPEH	Disposed of by Detonation 6/13/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154872 N: 137692
1155115 141082
1155100 141077

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 4-27-16

Tracking Number: 0250

1. Were item(s) recovered from grid: ☐ Yes ☒ No
2. Items removed by: N/A, Blown in Place
3. Items moved to Magazine/CITA: ☐ Yes ☒ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Marc Isabell, Andrew Burros, Pete Alberico
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Rkt, 2.75", MK 352	1	Grid R-25-1 at 1"	UXO	Disposed of by Detonation on 4/28/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154375 N: 141142

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-2-16

Tracking Number: 0251

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Proj, 37mm, ~~M1~~ M38 AC	2	Grid H-10-25 at 6"	UXO	Disposed of by Detonation on ~~5/13/16~~ 5/3/16 AC
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149835 N: 134092
1149805 134052

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-3-16

Tracking Number: 0252

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Rusty Tracey, Rita Sandefur, Rhett Bailey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, Fuzed	1	Grid S-25-5 at 1"	UXO	Disposed of by Detonation on 5/4/16
2. Fuze, Components	1	Grid S-25-5 at 1"	MPPEH	Disposed of by Detonation 5/4/16
3. Rkt Warhead, 2.75", M151, Fuzed	1	Grid R-25-3 at 1"	UXO	Disposed of by Detonation 5/4/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149835 N:134092
1149805 134052
1154605 141132

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-5-16

Tracking Number: 0253

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Andrew Burross, Marc Isabell, Pete Alberico

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Firebomb, M 69	1	Grid R-25-4 at 1"	UXO	Disposed of by Detonation on 5/5/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1200

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1230

Location of items found: E: 1154685 N:141202

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-9-16

Tracking Number: 0254

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Warhead, 2.75", M151, Unfuzed	1	Grid R-25-17 at 3"	UXO	Disposed of by Detonation on 6/13/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154565 N: 141477

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-10-16

Tracking Number: 0255

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
5/11/16 (Proj)-Clark Sorensen, Karl Christiansen, Rusty Tracey, Michael Price
5/11/16 (Fuze)-Glenn Haupt, Andrew Burros, Marc Isabell, Pete Alberico
6/13/16-Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, Unfuzed MKII, Prac Acq	1	Grid O-17-18 at 6"	~~MPPEH~~ MDAS MC	Disposed of by Detonation on 6/13/16
2. Proj, 20mm, Unfuzed	1	Grid R-25-4 at 1"	MPPEH	Disposed of by Detonation on 6/13/16
3. Fuze Components w/Booster	1	Grid R-25-4 at 1"	MPPEH	Disposed of by Detonation on 5/11/16
4. Booster, 2.75"	1	Grid R-25-4 at 1"	MPPEH	Disposed of by Detonation on 5/23/16
5. Rocket Motor, 2.75"	1	Grid R-25-4 at 1"	MPPEH	Disposed of by Detonation on 5/23/16
6. Proj, 37mm, MK 1, Fuzed	1	Grid I-10-17 at 3"	UXO	Disposed of by Detonation 5/11/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found:	E: 1154565	N: 141477	E: 1154705	N: 141172
	1154685	141162	1154685	141122
	1154705	141162	1150045	133927

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-12-16

Tracking Number: 0256

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Smoke, M8	1	Grid F-11-13 at 6"	MPPEH	Disposed of by Detonation on 6/13/16
2. Rkt, Warhead,Components	1	Grid R-25-3 at 1"	MPPEH	Disposed of by Detonation on 6/13/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1148585 N: 134392
1154615 141182

WESTON SUXOS:

Andrew Caldwell

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-16-16

Tracking Number: 0257

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Fuzed Warhead Blown in Place, Unfuzed warheads removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
5/17/16-Marc Isabell, Andrew Burros, Pete Alberico
6/13/16-Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Warhead, 2.75", M151, Fuzed	1	Grid S-25-5 at 2"	UXO	Disposed of by Detonation on 5/17/16
2. Rkt, Warhead, 2.75", M151, Unfuzed	2	Grid R-25-22 at 3"	MPPEH	Disposed of by Detonation on 6/13/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1155080 N: 141310
1154520 141542
1154560 141562

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-17-16

Tracking Number: 0258

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Warhead, 3.5",	2	Grid R-25-21 at 3"	~~MPPEH~~ MDAS	Disposed of by Detonation on 6/13/16
2. Rkt, Warhead, 2.75", Component	1	Grid R-25-21 at 3"	MPPEH	Disposed of by Detonation on 6/13/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154415 N: 141562
1154415 141592
1154435 141602

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-18-16

Tracking Number: 0259

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Glenn Haupt, Andrew Burros, Marc Isabell, Pete Alberico

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Mortar, 60mm	1	Grid S-25-6 at 2"	UXO	Disposed of by Detonation on 5/19/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154940 N: 141237

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-19-16

Tracking Number: 0260

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac	2	Grid I-10-16 at 4"	~~MPPEH~~ MDAS	Disposed of by Detonation on 6/13/16
2. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac	1	Grid H-10-12 at 12"	~~MPPEH~~ MDAS	Disposed of by Detonation on 6/13/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149925 N: 133952
1149925 133932
1149515 133872

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-23-16

Tracking Number: 0261

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: Rkt Blown in Place, Fuze removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 5/24/16-Glenn Haupt, Andrew Burros, Pete Alberico, Marc Isabell 6/13/16-Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6, HEAT~~ M7, Prac	1	Grid R-25-9 at 1"	~~UXO~~ MDAS	Disposed of by Detonation on 5/24/16
2. Fuze, MT,Components	1	Grid R-25-9 at 1"	MPPEH PEC	Disposed of by Detonation on 6/13/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154685 N: 141302
1154735 141272

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-24-16

Tracking Number: 0262

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", Components	1	Grid R-25-8 at 1"	MPPEH	Disposed of by Detonation on ~~6/16/16~~ 6/13/16 AC
2. 3" Trench Mortar, ~~MK I~~, Unfuzed MK II, Prac	1	Grid I-10-11 at 4"	~~MPPEH~~ MDAS	Disposed of by Detonation on 6/13/16
3.			AC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154645 N: 141252
1149885 133877

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 5-31-16

Tracking Number: 0263

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Rita Sandefur, Rusty Tracey, Michael Price, Jack Kristensen, Seth Moberly, Shawn Lundgren, Mitchell Adams

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, MK 1	1	Grid I-11-3 at 8"	UXO	Disposed of by Detonation on 6/1/16
2. Rkt, 2.36", ~~M6~~ M7, Prac AEC	3	Grid P-18-1 at 6"	~~UXO~~ MDAS	Disposed of by Detonation on 6/1/16
3. Gren, Rifle, ~~M9~~ M11 Prac AEC	7	Grid P-18-1 at 6"	AEC ~~UXO~~ MDAS AEC	Disposed of by Detonation on 6/1/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found:

E: 1150125	N: 134132	E: 1153383	N: 137682
1153425	137617	1153383	137687
1153430	137622	1153395	137667
1153425	137662	1153405	137667
1153380	137662	1153415	137677
1153380	137667		

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-2-16

Tracking Number: 0264

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, Warhead 2.75" M151, Unfuzed	1	Grid R-25-14 at 1"	MPPEH	Disposed of by Detonation on 6/13/16
2. Fuze, Gren, Hand	1	Grid F-11-7 at 2"	DMM	Disposed of by Detonation on 6/13/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1148565 N: 134302
1154755 141362

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-7-16

Tracking Number: 0265

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: M9 Blown in Place, M8 removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 6/9/16-Jack Kristensen, Mitchell Adams, Seth Moberly
6/13/16-Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Rifle, ~~M9~~ M11 Prac AC	1	Grid P-18-1 at 6"	~~UXO~~ MDAS	Disposed of by Detonation on 6/9/16
2. Gren, Hand, Smoke, M8	1	Grid I-11-2 at 6"	DMM AC	Disposed of by Detonation on 6/13/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1153435 N: 137627
1149975 134112

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-9-16

Tracking Number: 0266

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Rhett Bailey, Michael Price, Rusty Tracey, Rita Sandefur

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, Fuzed	1	Grid S-25-13 at 1"	UXO	Disposed of by Detonation on 6/13/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1155105 N: 141372

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-15-16

Tracking Number: 0267

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MKII Prac, Unfuzed	1	Grid H-11-25 at 8"	~~MPPEH~~ MDAS	Disposed of by Detonation on 9/22/16
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149795 N: 134582

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-20-16

Tracking Number: 0268

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: N/A, Blown in Place-120mm, Trench Mortar removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 6/21/16-Glenn Haupt, Andrew Burros, Pete Alberico, Mark Isabell
9/22/16-Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 120mm, ~~HEAT~~ Prac AAC	1	Grid P-24-18 at 2"	~~UXO~~ MDAS AAC	Disposed of by Detonation on 6/21/16
2. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II Prac AAC	1	Grid H-11-15 at 8"	~~MPPEH~~ MDAS AAC	Disposed of by Detonation on 9/22/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149795 N: 134582
1149790 134342

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-22-16

Tracking Number: 0269

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 20mm	1	Grid P-24-23 at 1"	MPPEH	Disposed of by Detonation on 9/22/16
2. Rkt, Warhead, 2.75", M151, Unfuzed	1	Grid P-24-25 at 1"	MPPEH	Disposed of by Detonation on 9/22/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1153615 N: 141072
1153845 141092

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-23-16

Tracking Number: 0270

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	2	Grid H-11-6 at 14"	UXO	Disposed of by Detonation on 9/22/16
2. Proj, 20mm	1	Grid P-26-21 at 1"	MPPEH	Disposed of by Detonation on 9/22/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149385 N: 134272
1149395 134282
1153415 142042

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-28-16

Tracking Number: 0271

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MK II, Prac	1	Grid H-12-5 at 14"	~~UXO~~ MDAS	Disposed of by Detonation on 9/22/16
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149785 N: 134697

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-29-16

Tracking Number: 0272

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Proj, 37mm	1	Grid H-12-5 at 14"	MPPEH	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149755 N: 134252

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 6-30-16

Tracking Number: 0273

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren, M201A1	1	Grid I-11-8 at 6"	MPPEH	Disposed of by Detonation on 9/22/16
2. Fuze, Component	1	Grid P-26-8 at 1"	MPPEH	Disposed of by Detonation on 9/22/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1150085 N: 134292
1153615 141792

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-5-16

Tracking Number: 0274

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK I~~, Unfuzed MK II Prac AC	1	Grid F-12-20 at 8"	~~MPPEH~~ MDAS AC	Disposed of by Detonation on 9/22/16
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1148795 N: 134997

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-6-16

Tracking Number: 0275

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid J-15-2 at 6"	UXO	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1150478 N: 136115

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-7-16

Tracking Number: 0276

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Rhett Bailey, Rita Sandefur, Michael Price

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, MK 1, Fuzed	1	Grid I-11-7 at 6"	UXO	Disposed of by Detonation on 7/8/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1150025 N:134307

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-11-16

Tracking Number: 0277

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, Grnd, M49	1	Grid J-15-7 at 3"	UXO	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1150555 N:136252

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-12-16

Tracking Number: 0278

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II, Prac Unfuzed	2	H-12-15 at 14", 12"	~~MPPEH~~ MDAS	Disposed of by Detonation on 9/22/16
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149865 N: 134880
1149858 134878

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-13-16

Tracking Number: 0279

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Rhett Bailey, Rita Sandefur, Michael Price

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, MK 1	1	Grid I-11-6 at 6"	UXO	Disposed of by Detonation on 7/14/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149935 N: 134232

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-20-16

Tracking Number: 0280

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren, Hand	1	Grid J-15-12 at 5"	DMM	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1150480 N: 136343

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-26-16

Tracking Number: 0281

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters
6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid H-12-4 at 13"	UXO	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700
8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149735 N: 134652

WESTON SUXOS:

Andrew Caldwell

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-27-16

Tracking Number: 0282

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac	2	Grid H-12-3 at 14", 12"	~~MPPEH~~ MDAS	Disposed of by Detonation on 9/22/16
2.			AE	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149655 N: 134692
1149640 134682

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 7-28-16

Tracking Number: 0283

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)?
7/28/16- Jack Kristensen, Seth Moberly, Mitchell Adams, Shawn Lundgren
9/22/16-Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MK II, Prac, Unfuzed	2	Grid H-12-3 at 14"	~~MPPEH~~ MDAS AEC	Disposed of by Detonation on 9/22/16
2. Proj, Subcal, 14.5mm, M183 AEC	1	Grid H-12-3 at 12"	UXO AEC	Disposed of by Detonation 9/22/16
3. Gren, Rifle, Smoke, WP, MK 1	1	Grid L-17-3 at 6"	UXO	Disposed of by Detonation, 7/28/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1200

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1230

Location of items found: E: 1149610 N: 134692
1149610 134647
1149620 134662
1151380 137252

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-1-16

Tracking Number: 0284

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illu, Grnd, M49	1	Grid H-7-21 at 8"	MPPEH	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149375 N: 132512

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-2-16

Tracking Number: 0285

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MK II, Unfuzed AE	4	Grid H-12-8 at 14"	~~MPPEH~~ MDAS AE	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149650 N: 134757
1149650 134762
1149635 134722
1149595 134732

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-9-16

Tracking Number: 0286

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Donald Kean, Wesley Bain, Chris McVay, Tyler Szeliga

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, MK 1, Fuzed	1	Grid R-26-23 at 0"	UXO	Disposed of by Detonation on 8/10/16
2. Rkt, Warhead, 2.75", M151, Fuzed	1	Grid R-26-25 at 1"	UXO	Disposed of by Detonation 8/10/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154645 N: 142037
1154790 142062

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-15-16

Tracking Number: 0287

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: Rkt Blown in Place, all else removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
8/16/16-Donald Kean, Wesley Bain, Chris McVay, Tyler Szeliga

9/16/22-Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6~~ M7, Prac AKC	1	Grid N-19-13 at 8"	~~UXO~~ MDAS AKC	Disposed of by Detonation on 8/16/16
2. 3" Trench Mortar, ~~MK 1,~~ Unfuzed MK II, Prac AKC	1	Grid J-15-23 at 10"	~~MPPEH~~ MDAS	Disposed of by Detonation on ~~9/16/22~~ 9/22/16
3. 3" Trench Mortar, ~~MK 1~~, Unfuzed MK II, Prac AKC	2	Grid L-18-17 at 12"	AKC ~~MPPEH~~ MDAS AKC	Disposed of by Detonation on ~~9/16/22~~ 9/22/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1152585 N: 138402
1150575 136512
1151525 137972
1151525 137972

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-17-16

Tracking Number: 0288

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MK II, Unfuzed	1	Grid F-12-16 at 8"	~~MPPEH~~ MDAS	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1148375 N: 134912

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-18-16

Tracking Number: 0289

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 22mm, M744	1	Grid H-12-2 at 8"	UXO	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149565 N: 134682

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-22-16

Tracking Number: 0290

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 22mm, M744	1	Grid R-19-18 at 8"	UXO	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154575 N: 138412

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-30-16

Tracking Number: 0291

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Landmine, Prac, M9	1	Grid R-24-21 at 1"	MPPEH	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154455 N: 141072

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 8-31-16

Tracking Number: 0292

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	6	Grid G-13-15 at 8"	UXO	Disposed of by Detonation on 9/22/16
2. Rkt, Subcal, 35mm, M73	14	Grid K-15-25 at 8"	UXO	Disposed of by Detonation 9/22/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found:

E: 1149283	N: 135405	E: 1149330	N: 135409
1149285	135411	1149340	135404
1149315	135407	1149347	135404
1151275	136512		

WESTON SUXOS:

Andrew Caldwell

Signature:



Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-1-16

Tracking Number: 0293

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal, 14.5mm, M183	1	Grid K-15-18 at 14"	UXO	Disposed of by Detonation on 9/22/16
2. 3" Trench Mortar, ~~MK I,~~ MK II, Proc Unfuzed	1	Grid K-15-18 at 14"	~~MPPEH~~ MDAS	Disposed of by Detonation on 9/22/16
3. AC			AC	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1149283 N: 135405

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-6-16

Tracking Number: 0294

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, ~~M17~~ M19 Rifle, Grn	1	Grid L-18-16 at 4"	MPPEH	Disposed of by Detonation on 9/22/16
2. Fuze, Bomb, Components	1	Grid R-24-1 at 1"	MPPEH	Disposed of by Detonation 9/22/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1151472 N: 138009
1154377 140164

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-8-16

Tracking Number: 0295

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Landmine, M-604	1	Grid R-24-12 at 1"	MPPEH	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154495 N: 140852

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-9-16

Tracking Number: 0296

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Gren	1	Grid R-24-22 at 1"	MPPEH	Disposed of by Detonation on 9/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154535 N: 141062

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-12-16

Tracking Number: 0297

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK~~ 1, Unfuzed MKII, Prac	1	Q-19-5 at 4"	~~MPPEH~~ MDAS	Disposed of by Detonation on 9/22/16
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154360 N: 138132

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-21-16

Tracking Number: 0298

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Rifle, ~~M9~~ M11, Prac	1	P-18-19 at 2"	~~UXO~~ MDAS	Disposed of by Detonation on 9/22/16
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1153715 N: 137932

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-22-16

Tracking Number: 0299

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1~~ MK II, Prac	1	J-15-24 at 8"	~~MPPEH~~ MDAS	Disposed of by Detonation on 9/22/16
2. AC			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1150675 N: 136512

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-26-16

Tracking Number: 0300

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, Riot	1	Grid J-15-25 at 2"	MPPEH	Disposed of by Detonation on 12/22/16
2. Propellant, Rocket, 2.75"	1lb	Grid Q-18-23 at 4"	MPPEH	Disposed of by Detonation on 12/22/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1150775 N: 136512
1154120 138022

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 9-27-16

Tracking Number: 0301

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK I~~, Unfuzed MK II, Prac AC	1	Grid Q-18-24 at 4"	~~MPPEH~~ MDAS AC	Disposed of by Detonation on 12/22/16
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154260 N: 1368537

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-3-16

Tracking Number: 0302

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: UXOSO, Fuze/Rkt Left in Place

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☒ No

5. If yes, who destroyed the item(s)? 10/4/16-Clark Sorensen, Karl Christiansen, Michael Price, Erik Peters
12/22/16-Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, PD, M551	1	Grid P-18-13 at 2"	MPPEH	Disposed of by Detonation on ~~12/22/16~~ 10/4/16 AC
2. Proj, 37mm, Riot	1	Grid L-16-13 at 6"	MPPEH	Disposed of by Detonation on 12/22/16
3. Rkt, 2.36", ~~M6~~ M7, Prac AC	1	Grid Q-17-20 at 0"	~~UXO~~ MDAS AC	Disposed of by Detonation 10/4/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1153635 N: 137902
1151660 137412
1154275 137412

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-12-16

Tracking Number: 0303

1. Were item(s) recovered from grid: ☐ Yes ☒ No
2. Items removed by: N/A, Blown in Place
3. Items moved to Magazine/CITA: ☐ Yes ☒ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Glenn Haupt, Rhett Bailey, Andrew Burros, Pete Alberico

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Gren, Hand, Riot, M25	1	Grid R-26-7 at 1"	MPPEH	Disposed of by Detonation on 10/13/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154485 N: 141802

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-17-16

Tracking Number: 0304

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, M125	1	Grid O-19-1 at 3"	MPPEH	Disposed of by Detonation on 12/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1152945 N: 138192

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-19-16

Tracking Number: 0305

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: 37mm Blown in Place, all else removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 10/20/16-Donald Kean, Wesley Bain, Chris McVay, Tyler Szeliga 12/22/16-Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, MK 1, Fuzed	1	Grid O-19-1 at 3"	UXO	Disposed of by Detonation on 10/20/16
2. Rkt, warhead, 2.75", M151, Unfuzed	2	Grid Q-25-25 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
3. Proj, 20mm, HE, Unfuzed	2	Grid Q-25-25 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
4. Gren, Hand, MK II	1	Grid Q-25-25 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
5. Propellant, Rocket, 2.75"	1	Grid Q-25-25 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
6. Fuze, MK 174, Components	1	Grid Q-25-25 at 1"	MPPEH	Disposed of by Detonation on 12/22/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found:

E: 1153285	N: 138177	1154315	141572
1154295	141522	1154355	141552
1154280	141607	1154325	141582
1154355	141602	1154285	141572

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-24-16

Tracking Number: 0306

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: M42 Blown in Place, all else removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 10/25/16-Seth Moberly, Shawn Lundgren, Mitchell Adams
12/22/16-Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Submunition, M42	1	Grid M-18-21 at 5"	UXO	Disposed of by Detonation on 10/25/16
2. Rkt, Warhead, 2.75", M151, Unfuzed	1	Grid Q-25-20 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
3. Proj, 20mm, Unfuzed	5	Grid Q-25-20 at 1"	MPPEH	Disposed of by Detonation on 12/22/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found:	E: 1151937	N: 138075	E: 1154295	N: 141452
	1154345	141422	1154305	141492
	1154325	141482	1154305	141477
	1154305	141462		

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-25-16

Tracking Number: 0307

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, Component	1	Grid L-18-15 at 4"	MPPEH	Disposed of by Detonation on 12/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1151775 N: 137812

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-26-16

Tracking Number: 0308

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 20mm, Unfuzed	1	Grid Q-25-15 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
2. Gren, Rifle, Smoke	2	Grid Q-25-15 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
3. Sig, Illum, M 13	1	Grid Q-25-15 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
4. Perforator, Shaped Charge	1	Grid Q-25-15 at 1"	MPPEH	Disposed of by Detonation on 12/22/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154335 N: 141382 E: 1154295 N: 141342
1154315 141362 1154320 141392
1154320 141367

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 10-27-16

Tracking Number: 0309

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. 3" Trench Mortar, ~~MK 1,~~ MK II, Unfuzed Prac	2	Grid L-18-23 at 8"	~~MPPEH~~ MDAS AC	Disposed of by Detonation on 12/22/16
2. Propellant	2	Grid Q-25-10 at 1"	MPPEH AC	Disposed of by Detonation on 12/22/16
3. Rkt, 5", HVSR (High Velocity Spinner Rocket)	1	Grid Q-25-10 at 1"	MPPEH	Disposed of by Detonation on 12/22/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1151615 N: 138062
1154320 141302
1154335 141272

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-1-16

Tracking Number: 0310

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 20mm, Unfuzed	1	Grid Q-25-19 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
2. Secondary Firing Device	1	Grid Q-25-19 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154215 N: 141454
1154225 141454

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-3-16

Tracking Number: 0311

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: UXOSO, Rifle Gren/Hand Gren Left in Place

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? 11/3/16-Bill Raasch, Joey Donilon, Mitchell Price, Pedro Vallejo 12/22/16-Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, Subcal 14.5mm, M183	1	Grid O-18-23 at 7"	UXO	Disposed of by Detonation on 12/22/16
2. Gren, Rifle, M9A1	1	Grid L-18-25 at 6"	UXO	Disposed of by Detonation on 11/3/16
3. Gren, Hand, MK 1	1	Grid L-18-25 at 6"	UXO	Disposed of by Detonation on 11/3/16
4. Rkt, Subcal, 35mm, M73	1	Grid L-18-25 at 6"	MPPEH	Disposed of by Detonation on 12/22/16
5. Blasting Cap, Electric	1	Grid L-18-25 at 6"	MPPEH	Disposed of by Detonation on 12/22/16
6. Rkt, Warhead, 2.75", M151, Unfuzed	1	Grid Q-25-14 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
7. Proj, 20mm, Unfuzed	2	Grid Q-25-14 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
8. Sig, Illum, M125	1	Grid Q-25-14 at 1"	MPPEH	Disposed of by Detonation on 12/22/16

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0745

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0800

Location of items found:	E:	1151825	N:	138072	E:	1154235	N: 141402
		1151795		138042		1154195	141342
		1151805		138052		1154205	141372
		1151825		138032		1154215	141382
		1153145		138102			

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-8-16

Tracking Number: 0312

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. High Explosive, Bulk	7lbs	Grid N-18-23 at 8"	MPPEH	Disposed of by Detonation on 12/22/16
2. 3" Trench Mortar, ~~Mk 1~~, Unfuzed MK II, Prac	1	Grid P-18-17 at 10"	~~MPPEH~~ MDAS	Disposed of by Detonation on 12/22/16
3.			Ac	

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1152670 N: 138107
1153503 138003

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-15-16

Tracking Number: 0313

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 20mm, M56, Unfuzed	1	Grid Q-26-13 at 1"	MPPEH	Disposed of by Detonation on 12/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154155 N: 141822

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-16-16

Tracking Number: 0314

1. Were item(s) recovered from grid: ☒ Yes ☐ No
2. Items removed by: UXOSO
3. Items moved to Magazine/CITA: ☒ Yes ☐ No
4. Were item(s) destroyed on Site? ☒ Yes ☐ No
5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Fuze, MK 174	1	Grid Q-26-12 at 1"	MPPEH	Disposed of by Detonation on ~~12/22/16~~ 11/17/16 AC
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1154075 N: 141842

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 11-29-16

Tracking Number: 0315

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)? Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Proj, 37mm, Riot	1	Grid K-15-14 at 4"	MPPEH	Disposed of by Detonation on 12/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1700

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1730

Location of items found: E: 1151190 N: 136412

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-1-16

Tracking Number: 0316

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Clayton Daniels, Gerald Bruno, Joshua Gipson, Tim Stimpson

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6A3~~ M7, Prac	1	Grid K-15-13 at 10"	~~UXO~~ MDAS	Disposed of by Detonation on 12/1/16
2. Ac			Ac	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 0830

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 0900

Location of items found: E: 1151165 N: 136322

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-5-16

Tracking Number: 0317

1. Were item(s) recovered from grid: ☒ Yes ☐ No

2. Items removed by: UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☐ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Sig, Illum, Grnd, M49	1	Grid G-5-25 at 6", 3.5" Rkt Firing Pt	UXO	Disposed of by Detonation on 12/22/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: E: 1149300 N: 131587

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-12-16

Tracking Number: 0318

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: ~~UXOSO~~ N/A AC

3. Items moved to Magazine/CITA: ☒ Yes ☒ No AC

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Seth Moberly, Rusty Tracey, Karl Christiansen

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Submunition, M32	1	Grid M-19-2 at 6"	UXO	Disposed of by Detonation on ~~12/22/16~~ AC 12/13/16
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: E: 1152245 N: 138592

WESTON SUXOS:

Andrew Caldwell

Signature:

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-20-16

Tracking Number: 0319

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Clayton Daniels, Gerald Bruno, Joshua Gipson, Tim Stimpson

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 2.36", ~~M6~~ M7, Prac AC	1	Grid P-18-8 at 6"	~~UXO~~ MDAS	Disposed of by Detonation on 12/21/16
2. Submunition, M43	1	Grid M-19-1 at 14"	UXO AC	Disposed of by Detonation on 12/21/16
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: E: 1153635 N: 137792
1151905 138162

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-21-16

Tracking Number: 0320

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Donald Kean, Wesley Bain, Chris McVay, Rusty Tracey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 3.5"; ~~M28, HEAT~~ M29, Prac AC	15	Grid H-6-10 at 3"	~~UXO~~ MDAS AC	Disposed of by Detonation on 1/6/17
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: E: 1149775 N: 131712

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 12-22-16

Tracking Number: 0321

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Donald Kean, Wesley Bain, Chris McVay, Rusty Tracey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 3.5", ~~M28, HEAT~~ M29, Prac AE	7	Grid I-6-6 at 3"	~~UXO~~ MDAS AE	Disposed of by Detonation on 1/6/17
2.				
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: E: 1149875 N: 131712

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-3-17

Tracking Number: 0322

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Donald Kean, Wesley Bain, Chris McVay, Rusty Tracey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 3.5", ~~M28, HEAT~~ M29, Prac	11	Grid I-6-7 at 3"	~~UXO~~ MDAS	Disposed of by Detonation on 1/6/17
2. Ark			Ark	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: E: 1149875 N: 131712

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-4-17

Tracking Number: 0323

1. Were item(s) recovered from grid: ☐ Yes ☒ No

2. Items removed by: N/A, Blown in Place

3. Items moved to Magazine/CITA: ☐ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
Donald Kean, Wesley Bain, Chris McVay, Rusty Tracey

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 3.5", ~~M28, HEAT~~ M29, Prac AC	20	Grid I-6-2 at 3"	~~UXO~~ MDAS AC	Disposed of by Detonation on 1/6/17
2.			AC	
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: E: 1149875 N: 131712

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

Form M-1
Munitions and Explosives of Concern Information Form

Date/Time: 1-5-17

Tracking Number: 0324

1. Were item(s) recovered from grid: ☒ Yes ☒ No

2. Items removed by: M28 Blown in Place, M183 removed by UXOSO

3. Items moved to Magazine/CITA: ☒ Yes ☒ No

4. Were item(s) destroyed on Site? ☒ Yes ☐ No

5. If yes, who destroyed the item(s)?
1/6/17-Donald Kean, Wesley Bain, Chris McVay, Rusty Tracey
2/28/17-Bill Raasch, Joshua Gipson, Tyler Szeliga

6. MEC ITEM(S) ENCOUNTERED:

MEC Nomenclature	Qty.	Location/Depth	Status	Disposition
1. Rkt, 3.5", ~~M28, HEAT~~ M29 Proc, ACC	21	Grid I-6-1 at 3"	~~UXO~~ MDAS ACC	Disposed of by Detonation on 1/6/17
2. Proj, Subcal, 14.5mm, M183	1	Grid I-12-23 at 8"	UXO ACC	Disposed of by Detonation on 2/28/17
3.				

7. WESTON PERSONNEL NOTIFIED AT (TIME): 1600

8. CLARK COUNTY PERSONNEL NOTIFIED AT (TIME): 1630

Location of items found: E: 1149875 N: 131612
1150075 135012

WESTON SUXOS:

Andrew Caldwell

Signature:

Andrew C Caldwell

APPENDIX D
ARCHAEOLOGICAL SUMMARY MEMO AND STATE OF WASHINGTON ARCHAEOLOGICAL SITE INVENTORY FORMS

Ecology has removed this appendix for public release to remove protected cultural resources information.

APPENDIX E
MATERIALS DOCUMENTED AS SAFE DISPOSITION RECORDS

Table E-1 Small Arms and Munitions Debris Release Documentation
Former Camp Bonneville Military Reservation, Vancouver, Washington

Storage Container Name	Seal Number	Contents	Disposal Location	Weight (pounds)
CBMR/CVFAW/WESTON/001	0728801/0728802	Expended Small Arms	American EOD	620
CBMR/CVFAW/WESTON/002	0728803/0728804	Expended Small Arms	American EOD	720
CBMR/CVFAW/WESTON/003	0793715/0793716	Expended Small Arms	American EOD	640
CBMR/CVFAW/WESTON/004	0728807/0728808	Expended Small Arms	American EOD	645
CBMR/CVFAW/WESTON/005	0728809	Expended Small Arms	American EOD	600
CBMR/CVFAW/WESTON/006	0728810	Expended Small Arms	American EOD	590
CBMR/CVFAW/WESTON/007	0728811	Expended Small Arms	American EOD	700
CBMR/CVFAW/WESTON/008	0728812	Expended Small Arms	American EOD	455
CBMR/CVFAW/WESTON/009	0728813/0728814	Expended Small Arms	American EOD	750
CBMR/CVFAW/WESTON/010	0728815/0728816	Expended Small Arms	American EOD	680
CBMR/CVFAW/WESTON/011	0728817/0728818	Expended Small Arms	American EOD	550
CBMR/CVFAW/WESTON/012	0728819/0728820	Expended Small Arms	American EOD	650
CBMR/CVFAW/WESTON/013	0728821/0728822	Expended Small Arms	American EOD	560
CBMR/CVFAW/WESTON/014	0728823/0728824	Expended Small Arms	American EOD	660
CBMR/CVFAW/WESTON/015	0728825/0728826	Expended Small Arms	American EOD	600
CBMR/CVFAW/WESTON/016	0728827/0728828	Expended Small Arms	American EOD	655
CBMR/CVFAW/WESTON/017	0728829/0728830	Expended Small Arms	American EOD	700
CBMR/CVFAW/WESTON/018	0728831/0728832	Expended Small Arms	American EOD	600
CBMR/CVFAW/WESTON/019	0728833/0728834	Expended Small Arms	American EOD	760
CBMR/CVFAW/WESTON/020	0728835/0728836	Expended Small Arms	American EOD	750
CBMR/CVFAW/WESTON/021	0728837	Expended Small Arms	American EOD	715
CBMR/CVFAW/WESTON/022	0728838/0728839	Expended Small Arms	American EOD	640
CBMR/CVFAW/WESTON/023	0728840/0728841	Expended Small Arms	American EOD	720
CBMR/CVFAW/WESTON/024	0728842	Expended Small Arms	American EOD	955
CBMR/CVFAW/WESTON/025	0728843/0728844	Expended Small Arms	American EOD	700
CBMR/CVFAW/WESTON/027	0728846	Munitions Debris	American EOD	725
CBMR/CVFAW/WESTON/028	0728847	Munitions Debris	American EOD	600
CBMR/CVFAW/WESTON/029	0728848/0728849	Munitions Debris	American EOD	700
CBMR/CVFAW/WESTON/030	0728850/0728851	Munitions Debris	American EOD	550
CBMR/CVFAW/WESTON/031	0728852/0728853	Munitions Debris	American EOD	640
CBMR/CVFAW/WESTON/032	0728854/0728855	Munitions Debris	American EOD	790
CBMR/CVFAW/WESTON/033	0728856/0728857	Munitions Debris	American EOD	740
CBMR/CVFAW/WESTON/034	0728858/0728859	Munitions Debris	American EOD	630
CBMR/CVFAW/WESTON/035	0728860/0728861	Munitions Debris	American EOD	830
CBMR/CVFAW/WESTON/036	0728862/0728863	Munitions Debris	American EOD	670
CBMR/CVFAW/WESTON/037	0728864/0728865	Munitions Debris	American EOD	730
CBMR/CVFAW/WESTON/038	0728866/0728867	Munitions Debris	American EOD	550
CBMR/CVFAW/WESTON/039	0728868/0728869	Munitions Debris	American EOD	640
CBMR/CVFAW/WESTON/040	0728870/0728871	Munitions Debris	American EOD	780
CBMR/CVFAW/WESTON/041	0728872	Munitions Debris	American EOD	565
CBMR/CVFAW/WESTON/042	0728873	Munitions Debris	American EOD	605
CBMR/CVFAW/WESTON/043	0793717/0793718	Munitions Debris	American EOD	640
CBMR/CVFAW/WESTON/044	0728876/0728877	Munitions Debris	American EOD	480
CBMR/CVFAW/WESTON/045	0728878	Munitions Debris	American EOD	850
CBMR/CVFAW/WESTON/046	0728879	Munitions Debris	American EOD	690
CBMR/CVFAW/WESTON/047	0728880	Munitions Debris	American EOD	640
CBMR/CVFAW/WESTON/048	0728881	Munitions Debris	American EOD	565
CBMR/CVFAW/WESTON/049	0728882	Munitions Debris	American EOD	880
CBMR/CVFAW/WESTON/050	0728883	Munitions Debris	American EOD	890
			Total Weight	**32,995**

Notes:
American EOD American EOD Services, Inc. (smelting performed by subcontractor Bonetti Explosives, LLC)
CBMR Former Camp Bonneville Military Reservation
CVFAW Central Valley Floor and Associated Wetlands
WESTON Weston Solutions, Inc.

DOC IDENT	RI FRCM	M & S	UI	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	1 TOTAL PRICE	2 SHIP FROM	SHIP TO
														UNIT PRICE	Weston Solutions	Bonetti Explosives
															23201 NE Pluss Rd	1618 Smith Rau Rd
															Vancouver, WA 98682	Columbus Tx 78934
			EA											DOLLARS CTS		
															4 MARK FOR	
														$0.00	$0.00	Matt Barnett

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728801/0728802 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/001

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		620lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17 ITEM NOMENCLATURE

See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-20-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00 / $0.00

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728803/0728804 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/002

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		720lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE: **Class 70**

17. ITEM NOMENCLATURE: **See Line 27 Additional Data**

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions Inc — 3-20-17 — DATE

Bonnetti Explosives, LLC — 4/6/17 — DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00 / $0.00

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0793715/0793716 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/003

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		640lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc. — 3-24-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1 TOTAL PRICE
			EA											DOLLARS CTS		$0.00

2 SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934
4 MARK FOR	
Matt Barnett	

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		645lbs	7.35 cuft		

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728807/0728808 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/004

16 FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17 ITEM NOMENCLATURE

See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-20-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

1 2 3 4 5 6 7		2 2 2 2 2 2 2 2 3 4 5 6 7 8 9		4 4 4 4 4 5 5 5 3 7 8 9 0 1		5 5 5 5 5 5 5 5 1 2 3 4 5 6 7 8 9		6 6 6 6 6 6 6 6 6 6 0 1 2 3 4 5 6 7 8 9		7 7 7 7 7 7 7 7 0 1 2 3 4 5 6 7 8 9		8
EOC IDENT	RI FRCM	M & S	U/I	QUANTITY	SER	SUPPLE-MENTARY ADDRESS	SIG	FUND	DIS-TRI-BU-TION	PRO-JECT	PRI	RDD EEA QLT DE	ADV	
			EA											

11. TOTAL PRICE	2. SHIP FROM	SHIP TO
	Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

UNIT PRICE	DOLLARS CTS	4. MARK FOR
DOLLARS CTS		
$0.00	**$0.00**	**Matt Barnett**

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728809 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/005

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		600lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-2-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

1. TOTAL PRICE	UNIT PRICE	DOLLARS CTS
	DOLLARS CTS	
	$0.00	**$0.00**

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728810 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/006

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		590lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY | 23. DATE RECEIVED

26

27. ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — DATE: 3-25-17

Bonnetti Explosives, LLC — DATE: 4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00 $0.00

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728811 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/007

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		700lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-24-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00 / $0.00

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728812 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/008

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		455lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc. — DATE: 3-21-17

Bonnetti Explosives, LLC — DATE: 4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

COC IDENT	RI FROM	M&S	UI	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS
			EA												

1. TOTAL PRICE: $0.00 — DOLLARS CTS: $0.00

2. SHIP FROM: Weston Solutions, 23201 NE Pluss Rd, Vancouver, WA 98682

SHIP TO: Bonetti Explosives, 1618 Smith Rau Rd, Columbus Tx 78934

4. MARK FOR: Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728813/0728814 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/009

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		750lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE: Class 70

17. ITEM NOMENCLATURE: See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY

23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions Inc — 3-29-17 DATE

Bonnetti Explosives LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1 TOTAL PRICE
			EA											DOLLARS CTS		$0.00

2 SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934
4 MARK FOR	
Matt Barnett	

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728815/0728816 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/010

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		680lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17 ITEM NOMENCLATURE

See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE		
UXOQCS - Weston Solutions, Inc	3-21-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

COC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728817/0728818 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/011

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		550lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — DATE 3-22-17

Bonnetti Explosives, LLC — DATE 4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FRCM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

1. TOTAL PRICE	UNIT PRICE	DOLLARS CTS
	DOLLARS CTS	
$0.00		$0.00

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728819/0728820 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/012

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		650lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc	DATE
UXOQCS - Weston Solutions, Inc	3-21-17 DATE
Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

1. TOTAL PRICE	UNIT PRICE	DOLLARS CTS
	DOLLARS CTS	
$0.00		$0.00

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728821/0728822 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/013

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		560lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE		
UXOQCS - Weston Solutions Inc	3-29-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS
			EA											DOLLARS CTS	

1 TOTAL PRICE	2 SHIP FROM	SHIP TO
	Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934
	4 MARK FOR	
$0.00 $0.00	Matt Barnett	

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728823/0728824 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/014

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		660lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17 ITEM NOMENCLATURE

See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE
UXOQCS - Weston Solutions, Inc	3-2017 DATE
Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00 / $0.00

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728825/0728826 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/015

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY RECD	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		600lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE
UXOQCS - Weston Solutions, Inc	3-24-17 DATE
Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

COC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTY	ADV
			EA										

1. TOTAL PRICE	UNIT PRICE	DOLLARS CTS
	DOLLARS CTS	
	$0.00	**$0.00**

2. SHIP FROM
Weston Solutions
23201 NE Pluss Rd
Vancouver, WA 98682

SHIP TO
Bonetti Explosives
1618 Smith Rau Rd
Columbus Tx 78934

4. MARK FOR
Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728827/0728828 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/016

5. DOCDATE	6. MFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		655lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc — DATE

UXOQCS - Weston Solutions, Inc — DATE 3 [illegible]

Bonnetti Explosives, LLC — DATE 4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	UI	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											$0.00	$0.00	

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728829/0728830 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/017

5. DOCDATE	6. MFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		700lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — DATE: 3-20-17

Bonnett Explosives, LLC — DATE: 4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

COC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE	2. SHIP FROM	SHIP TO
			EA											DOLLARS CTS			Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934
																$0.00	$0.00	4. MARK FOR Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728831/0728832 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/018

5. DOCDATE	6. MMEC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		600lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — DATE 3-21-17

Bonnetti Explosives, LLC — DATE 4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE / DOLLARS CTS	DOLLARS CTS	1 TOTAL PRICE
			EA											$0.00	$0.00	

2 SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4 MARK FOR: **Matt Barnett**

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728833/0728834 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/019

5 DOCDATE	6 MMEC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		760lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17 ITEM NOMENCLATURE
See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE		
UXOQCS - Weston Solutions, Inc	3-29-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	UI	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS
			EA											DOLLARS CTS	

1. TOTAL PRICE	2. SHIP FROM	SHIP TO
	Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934
	4. MARK FOR	
$0.00	$0.00	Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728835/0728836 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/020

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		750lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-2-17 — DATE

Bonnetti Explosives, LLC — 4/6/17 — DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

1. TOTAL PRICE	UNIT PRICE	DOLLARS CTS
	DOLLARS CTS	
$0.00		$0.00

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728837 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/021

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		715lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3 2017 — DATE

Bonnetti Explosives, LLC — 4/6/17 — DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	11 TOTAL PRICE DOLLARS CTS
			EA													$0.00 $0.00

2 SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4 MARK FOR: **Matt Barnett**

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728838/0728839 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/022

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY RECD	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		640lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17 ITEM NOMENCLATURE
See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE		
UXOQCS - Weston Solutions, Inc	3-22-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

1 TOTAL PRICE	UNIT PRICE	DOLLARS CTS
	DOLLARS CTS	
	$0.00	**$0.00**

2 SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934

4 MARK FOR: **Matt Barnett**

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728840/0728841 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/023

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		720lbs	**7.35 cuft**		

16 FREIGHT CLASSIFICATION NOMENCLATURE: **Class 70**

17 ITEM NOMENCLATURE: **See Line 27 Additional Data**

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE		
UXOQCS - Weston Solutions, Inc	DATE	Bonnetti Explosives, LLC	DATE 4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS
			EA												

1 TOTAL PRICE: $0.00 — DOLLARS CTS: $0.00

2 SHIP FROM: Weston Solutions, 23201 NE Pluss Rd, Vancouver WA 98682

SHIP TO: Bonetti Explosives, 1618 Smith Rau Rd, Columbus Tx 78934

4 MARK FOR: Matt Barnett

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728842 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/024

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		955lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE: Class 70

17 ITEM NOMENCLATURE: See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY | 23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE		
UXOQCS - Weston Solutions, Inc	3-24-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTY DE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00 / $0.00

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728843/0728844 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/025

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		700lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY | 23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE		
UXOOCS - Weston Solutions, Inc	3-27-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FRCM	M & S	UI	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS
			EA											DOLLARS CTS	

1. TOTAL PRICE	2. SHIP FROM	SHIP TO
	Weston Solutions 23701 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR	
$0.00	$0.00
Matt Barnett	

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728845 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/PHASE2/WESTON/026

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. RECD	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		935lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE		
UXOQCS - Weston Solutions, Inc	3-27-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00 $0.00

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934
4. MARK FOR	Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728846 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/027

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UI	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		725lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3/29/17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	DOLLARS CTS
			EA													

1. TOTAL PRICE

$0.00 **$0.00**

2. SHIP FROM
Weston Solutions
23201 NE Pluss Rd
Vancouver, WA 98682

SHIP TO
Bonetti Explosives
1618 Smith Rau Rd
Columbus Tx 78934

4. MARK FOR
Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728847 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/028

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UI?	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		600lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY | 23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc — DATE

UXOQCS - Weston Solutions, Inc — 3-26-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

COC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

1. TOTAL PRICE	2. SHIP FROM	SHIP TO
UNIT PRICE / DOLLARS CTS	Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934
DOLLARS CTS		
$0.00	$0.00	4. MARK FOR: Matt Barnett

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728848/0728849 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/029

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		700lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17 ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE				
UXOQCS - Weston Solutions, Inc	3-22-17 DATE		Bonnetti Explosives, LLC	4/6/17 DATE	

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	11. TOTAL PRICE	UNIT PRICE	DOLLARS CTS	12. SHIP FROM	SHIP TO
			EA														Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934
															DOLLARS CTS			
															$0.00	$0.00	14. MARK FOR Matt Barnett	

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728850/0728851 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/030

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	
10. QTY. RECD	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		550lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE		
UXOQCS - Weston Solutions, Inc	DATE	Bonnetti Explosives, LLC	DATE
	3-2-17		4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTY DE	ADV
			EA									

1. TOTAL PRICE	UNIT PRICE	DOLLARS CTS	DOLLARS CTS
			$0.00

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728852/0728853 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/031

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		640lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — DATE 3-20-17

Bonnetti Explosives, LLC — DATE 4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	11 TOTAL PRICE DOLLARS CTS
			EA													

2 SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4 MARK FOR

$0.00 **$0.00** **Matt Barnett**

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728854/0728855 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/032

5 DOCDATE	6 MMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		790lbs	**7.35 cuft**		

16 FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17 ITEM NOMENCLATURE

See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-20-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	11 TOTAL PRICE DOLLARS CTS
			EA													$0.00

2 SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934

4 MARK FOR: **Matt Barnett**

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728856/0728857 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/033

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		740lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE: **Class 70**

17 ITEM NOMENCLATURE: **See Line 27 Additional Data**

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE		
UXOQCS - Weston Solutions, Inc	3-20-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FRCM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

1. TOTAL PRICE	2. SHIP FROM	SHIP TO
UNIT PRICE / DOLLARS CTS	Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934
DOLLARS CTS		
	4. MARK FOR	
$0.00	**$0.00**	**Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728858/0728859 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/034

5. DOCDATE	6. MFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	
10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC / 15. SI.
		630lbs	**7.35 cuft**	

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE
UXOQCS - Weston Solutions Inc	3-20-17 DATE
Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	UI	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1 TOTAL PRICE
			EA											DOLLARS CTS		$0.00 $0.00

2 SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934
4 MARK FOR	
Matt Barnett	

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728860/0728861 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/035

5 DOCDATE	6 MMEC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		830lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17 ITEM NOMENCLATURE

See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE		
UXOQCS - Weston Solutions, Inc	3-26-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	UI	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934
4. MARK FOR	
Matt Barnett	

$0.00

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728862/0728863 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/036

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		670lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc — DATE

UXOQCS - Weston Solutions, Inc — 3-20-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS
			EA											DOLLARS CTS	

1. TOTAL PRICE	2. SHIP FROM	SHIP TO
	Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934
	4. MARK FOR	
$0.00	**$0.00**	**Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728864/0728865 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/037

5. DOCDATE	6. MMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	
10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC 15. SL
		730lbs	**7.35 cuft**	

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			
22. RECEIVED BY			23. DATE RECEIVED

26.

27. ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc	DATE		
UXOQCS - Weston Solutions, Inc	3-20-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1 TOTAL PRICE	2 SHIP FROM	SHIP TO
			EA											DOLLARS CTS		$0.00	Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4 MARK FOR: **Matt Barnett**

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728866/0728867 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/038

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		550lbs	**7.35 cuft**		

16 FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17 ITEM NOMENCLATURE
See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-20-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FRCM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1 TOTAL PRICE DOLLARS CTS
			EA													$0.00 $0.00

2 SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4 MARK FOR: **Matt Barnett**

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728868/0728869 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/039

5 DOCDATE	6 MMEC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY RECD	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		640lbs	**7.35 cuft**		

16 FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17 ITEM NOMENCLATURE
See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions Inc — DATE

UXOQCS - Weston Solutions Inc — 3-21-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE / DOLLARS CTS	DOLLARS CTS	1. TOTAL PRICE
			EA											$0.00	$0.00	

2. SHIP FROM	SHIP TO
Weston Solutions	Bonetti Explosives
23201 NE Pluss Rd	1618 Smith Rau Rd
Vancouver, WA 98682	Columbus Tx 78934
4. MARK FOR	
Matt Barnett	

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728870/0728871 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/040

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY REC'D	11. UI	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		780lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26.

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE
UXOQCS - Weston Solutions, Inc	3-20-17 DATE
Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FRCM	M & S	UI	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	DOLLARS CTS
			EA													

1 TOTAL PRICE
$0.00

$0.00

2 SHIP FROM
Weston Solutions
23201 NE Pluss Rd
Vancouver, WA 98682

SHIP TO
Bonetti Explosives
1618 Smith Rau Rd
Columbus Tx 78934

4 MARK FOR
Matt Barnett

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728872 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/041

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		565lbs	**7.35 cuft**		

16 FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17 ITEM NOMENCLATURE
See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY	23 DATE RECEIVED

26

27 ADDITIONAL DATA **This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials**

Certified by

SUXOS - Weston Solutions, inc	DATE		
UXOQCS - Weston Solutions, Inc	3-22-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE DOLLARS CTS	DOLLARS CTS
			EA												

1 TOTAL PRICE: $0.00 | $0.00

2 SHIP FROM: Weston Solutions, 23201 NE Pluss Rd, Vancouver, WA 98682

SHIP TO: Bonetti Explosives, 1618 Smith Rau Rd, Columbus Tx 78934

4 MARK FOR: Matt Barnett

24 DOCUMENT NUMBER & SUFFIX (30-44)

0728873 Security Seal Number

25 NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/042

5 DOCDATE	6 NMFC	7 FRT RATE	8 TYPE CARGO	9 PS
			MDAS	

10 QTY REC'D	11 UP	12 UNIT WEIGHT	13 UNIT CUBE	14 UFC	15 SL
		605lbs	7.35 cuft		

16 FREIGHT CLASSIFICATION NOMENCLATURE: Class 70

17 ITEM NOMENCLATURE: See Line 27 Additional Data

18 TYCONT	19 NO CONT	20 TOTAL WEIGHT	21 TOTAL CUBE
Drum			

22 RECEIVED BY | 23 DATE RECEIVED

26

27 ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE	UXOQCS - Weston Solutions, Inc	DATE	Bonnetti Explosives, LLC	DATE
		3-20-17			4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS
			EA											DOLLARS CTS	

1. TOTAL PRICE: $0.00 | $0.00

2. SHIP FROM: Weston Solutions, 23201 NE Pluss Rd, Vancouver, WA 98682

SHIP TO: Bonetti Explosives, 1618 Smith Rau Rd, Columbus Tx 78934

4. MARK FOR: Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0793717/0793718 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/043

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		640lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE: Class 70

17. ITEM NOMENCLATURE: See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY | 23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc. — DATE 3/29/17

UXOQCS - Weston Solutions, Inc. — DATE 3-20-17

Bonnetti Explosives, LLC — DATE 4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	UI	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	DOLLARS CTS
			EA													

1. TOTAL PRICE: $0.00 | $0.00

2. SHIP FROM: Weston Solutions, 23201 NE Pluss Rd, Vancouver, WA 98682

SHIP TO: Bonetti Explosives, 1618 Smith Rau Rd, Columbus Tx 78934

4. MARK FOR: Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728876/0728877 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/044

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		480lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE: Class 70

17. ITEM NOMENCLATURE: See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY | 23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-20-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	DOLLARS CTS
			EA													

1. TOTAL PRICE: $0.00 | $0.00

2. SHIP FROM: Weston Solutions, 23201 NE Pluss Rd, Vancouver, WA 98682

SHIP TO: Bonetti Explosives, 1618 Smith Rau Rd, Columbus Tx 78934

4. MARK FOR: Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728878 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/045

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		850lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE: Class 70

17. ITEM NOMENCLATURE: See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc	DATE		
UXOQCS - Weston Solutions, Inc	3-20-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

1. TOTAL PRICE	UNIT PRICE	DOLLARS CTS	DOLLARS CTS
$0.00		$0.00	

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728879 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/046

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		690lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY | 23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-20-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

11. TOTAL PRICE	UNIT PRICE	DOLLARS CTS	DOLLARS CTS
$0.00		$0.00	

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728880 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (6-22)

CBMR/CVFAW/WESTON/047

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		640lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE	UXOQCS - Weston Solutions, Inc	DATE	Bonnetti Explosives, LLC	DATE
			3-2017		4/6/17

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTY DE	ADV	UNIT PRICE	DOLLARS CTS
			EA												

1. TOTAL PRICE: DOLLARS CTS: $0.00 / $0.00

2. SHIP FROM: Weston Solutions, 23201 NE Pluss Rd, Vancouver, WA 98682

SHIP TO: Bonetti Explosives, 1618 Smith Rau Rd, Columbus Tx 78934

4. MARK FOR: Matt Barnett

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728881 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/048

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		565lbs	7.35 cuft		

16. FREIGHT CLASSIFICATION NOMENCLATURE: Class 70

17. ITEM NOMENCLATURE: See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY | 23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, inc — DATE

UXOQCS - Weston Solutions, Inc — 3-20-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FRCM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV	UNIT PRICE	DOLLARS CTS	1. TOTAL PRICE
			EA											DOLLARS CTS		$0.00

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728882 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/049

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		880lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE

Class 70

17. ITEM NOMENCLATURE

See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY	23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc	DATE		
UXOQCS - Weston Solutions, Inc	3-20-17 DATE	Bonnetti Explosives, LLC	4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

DOC IDENT	RI FROM	M&S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLTDE	ADV
			EA										

1. TOTAL PRICE	UNIT PRICE	DOLLARS CTS	DOLLARS CTS
$0.00		$0.00	

2. SHIP FROM	SHIP TO
Weston Solutions 23201 NE Pluss Rd Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus Tx 78934

4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

0728883 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

CBMR/CVFAW/WESTON/050

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			MDAS	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		890lbs	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 70

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum			

22. RECEIVED BY | 23. DATE RECEIVED

26

27. ADDITIONAL DATA

This certifies and verifies that the material listed is 100 percent inspected and, to the best of our knowledge and belief, are inert and/or free of explosives or related materials

Certified by

SUXOS - Weston Solutions, Inc — DATE

UXOQCS - Weston Solutions, Inc — 3-20-17 DATE

Bonnetti Explosives, LLC — 4/6/17 DATE

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

APPENDIX F
SCRAP METALS DISPOSITION RECORDS

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1 2 3 4 5 6 7	23 24 25 26 27 28 29	45464748495051525354555657585960616263646566676869707172737475767778798 0	1. TOTAL PRICE	2. SHIP FROM	3. SHIP TO
DI CODE	UI	SUPPLE-MENTARY ADDRESS	UNIT PRICE	DOLLARS	CTS	Camp Bonneville	METRO METALS
RI FROM	QUANTITY	SIG FUND DIS-TRI-BU-TION PRO-JECT PRI REQD DDEA LTE ADV RI O/P CON D MGT	DOLLARS CTS			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11.UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: Scrap METAL

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
		4200	

22. RECEIVED BY | 23. DATE RECEIVED

24. DOCUMENT NUMBER & SUFFIX (30-44)

Basic Material Content: Scrap METAL

Estimate Weight (lbs): _____

Container ID No.: _____ Seal ID No.: _____

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss rd
Vancouver WA 98682

Site Telephone No.: 610 701 3957

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

27. ADDITIONAL DATA

Certify By:

Bruce Mac
Senior UXO Supervisor Date: 20 Sept 12

Verify By:

Quality Control Specialist Date: 20 SEP 12

PREVIOUS EDITION MAY BE USED

PerFORM (DLA)

T# 387405

Pacific Coast Shredding
Vancouver, WA
(360) 737-8335

ELECTRONIC SCALE TICKET

C# 4290576

35339

WEIGH IN
11:26 am 11/14/12 37940 lb

SELLER
BUYER Tony Clark

ADDRESS Weston / Waste Connections

CITY _____ STATE _____ ZIP _____

WEIGH OUT
11:31 am 11/14/12 32140 lb

COMMODITY Tin

PRICE _____ DATE 11/14/12

REMARKS _____ NO. _____

DRIVER SHIPPER _____

ON ☑ OFF ☐ WEIGHER _____

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

DI CC	RI FROM	M S	UI	QUANTITY	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD	DAAC	ADV	RI	O/P	COND	MGT

UNIT PRICE		DOLLARS	CTS
DOLLARS	CTS		

1. TOTAL PRICE

2. SHIP FROM: Camp Bonneville

3. SHIP TO: Metro Metals

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: Scrap Metal

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
		5800	

22. RECEIVED BY

23. DATE RECEIVED

24. DOCUMENT NUMBER & SUFFIX (30-44)

25. NATIONAL STOCK NO. & ADD (8-22)

26. RIC (4-6)
UI (23-24)
QTY (25-29)
CON CODE (71)
DIST (55-58)
UP (74-80)

27. ADDITIONAL DATA

Basic Material Content: Scrap Metal

Estimate Weight (lbs): _____

Container ID No.: _____ Seal ID No.: _____

Site Address: 23201 NE Pluss rd
Vancouver WA 98682

Site Telephone No.: 610 701 3957

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

Certify By:

Senior UXO Supervisor Date: 14 NOV 12

Verify By:

Quality Control Specialist Date: 14 NOV 12

PREVIOUS EDITION MAY BE USED

PerFORM (DLA)

T#475533

Pacific Coast Shredding
Vancouver, WA
(360) 737-8335

ELECTRONIC SCALE TICKET

67078

C# 4313640

WEIGH IN
09:53 am 12/11/13 38940 lb

SELLER
BUYER Andrew Caldwell

ADDRESS

CITY STATE ZIP

COMMODITY #2 Unp.

PRICE DATE 12/11/13

WEIGH IN
10:26 am 12/11/13 33020 lb

REMARKS NO.

DRIVER SHIPPER

ON ☒ OFF ☐ WEIGHER BJ

#402

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7		23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOC CONT			RI FROM			M&S		UNIT		QUANTITY					SUPPLE-MENTARY ADDRESS				SIG	FUND		DIS-TRI-BU-TION		PRO-JECT		PRI		REQD	DELTE		ADV			RI			O/P	COND	MGT												

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE	DOLLARS	CTS	CAMP BONNEVILLE	METRO METALS
DOLLARS CTS			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: Scrap Metal

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
		5,920 lbs	

22. RECEIVED BY	23. DATE RECEIVED
	12/11/13

24. DOCUMENT NUMBER & SUFFIX (30-44)

25. NATIONAL STOCK NO. & ADD (8-22)

26. RIC (4-6)
UI (23-24)
QTY (25-29)
CON CODE (71)
DIST (55-56)
UP (74-80)

27. ADDITIONAL DATA

Basic Material Content: Scrap Metal

Estimate Weight (lbs): _____

Container ID No.: _____ Seal ID No.: _____

Site Address: 23201 NE Pluss Rd
Vancouver WA 98682

Site Telephone No.: 610-701-3960

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

Certify By:

Senior UXO Supervisor Date: 12/11/13

Verify By:

Quality Control Specialist Date: 12-11-13

PREVIOUS EDITION MAY BE USED

PerFORM (DLA)

T# 568403

Pacific Coast Shredding
Vancouver, WA
(360) 737-8335

ELECTRONIC SCALE TICKET

C# 4336195

70149

WEIGH IN
08:51 am 03/24/15 45240 lb

SELLER
BUYER Waste Connections

ADDRESS

CITY STATE ZIP

COMMODITY Tin

WEIGH IN
08:59 am 03/24/15 33500 lb

PRICE DATE 3/24/15

REMARKS NO.

DRIVER SHIPPER

ON ☒ OFF ☐ WEIGHER BL

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

DIST CNTL	RI FROM	MSG	UNIT ISS	QUANTITY	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	REQD DELDATE	ADV	RI	O/P	COND	MGT	UNIT PRICE DOLLARS	UNIT PRICE CTS	DOLLARS	CTS

1. TOTAL PRICE

2. SHIP FROM: CAMP BONNEVILLE

3. SHIP TO

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11.UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: Scrap Metal

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY

23. DATE RECEIVED: 3/24/15

24. DOCUMENT NUMBER & SUFFIX (30-44)

25. NATIONAL STOCK NO. & ADD (8-22)

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

27. ADDITIONAL DATA

Basic Material Content: Scrap Metal

Estimate Weight (lbs): _____

Container ID No.: _____ Seal ID No.: _____

Site Address: 23201 NE Pluss Rd
Vancouver, WA 98682

Site Telephone No.: 618-701-3960

This certifies and verifies that the material listed has been100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

Certify By: _____ Date: 3/24/15
Senior UXO Supervisor

Verify By: _____ Date: 3-24-15
Quality Control Specialist

PREVIOUS EDITION MAY BE USED

PerFORM (DLA)

T# 626628

Pacific Coast Shredding
Vancouver, WA
(360) 737-8335

ELECTRONIC SCALE TICKET

74227

C# 4348680

WEIGH IN
02:15 PM 04/05/16 45180 lb

SELLER
BUYER Weston Solutions

ADDRESS Waste Conn

CITY _____ STATE _____ ZIP _____

COMMODITY Scrap Metal

PRICE _____ DATE 4/5/16

WEIGH IN
02:20 PM 04/05/16 32560 lb

REMARKS _____ NO. _____

DRIVER SHIPPER _____

ON [X] OFF [ ] WEIGHER _____

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1 2 3 4 5 6 7	23 24 25 26 27 28 29	45464748495051525354555657585960616263646566676869707172737475767778798 0	1. TOTAL PRICE	2. SHIP FROM	3. SHIP TO
DI COD CNZT	RI FROM M&S	UI NS IT QUANTITY	UNIT PRICE DOLLARS CTS	DOLLARS CTS	Camp Bonneville
		STR SUPPLE-MENTARY ADDRESS SIG FUND DIS-TRI-BU-TION PRO-JECT PRI RDD REQD RDD ADLTE ADV RI O/P CND MGT			4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11.UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: Scrap Metal

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: PACIFIC COAST SHREDDING, P. O. Box 1887, Vancouver, WA 98668 — 23. DATE RECEIVED: 4/5/16

24. DOCUMENT NUMBER & SUFFIX (30-44)

Basic Material Content: Scrap Metal

Estimate Weight (lbs): _____

Container ID No.: _____ Seal ID No.: _____

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Rd
Vancouver, WA 98682

Site Telephone No.: 610-701-3960

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

27. ADDITIONAL DATA

Certify By: _____ Date: 4/5/16
Senior UXO Supervisor

Verify By: _____ Date: 4-5-16
Quality Control Specialist

PREVIOUS EDITION MAY BE USED

PerFORM (DLA)

T# 663497

Pacific Coast Shredding
Vancouver, WA
(360) 737-8335

ELECTRONIC SCALE TICKET

C #4356104

92399

WEIGH IN
11:26 am 10/19/16 44620 lb

SELLER
BUYER Weston Solutions

ADDRESS Waste Conn.

CITY _____ STATE _____ ZIP _____

COMMODITY Tin

PRICE (Andrew Caldwell) DATE 10/19/16

WEIGH IN
11:37 am 10/19/16 31740 lb

REMARKS _____ NO. _____

DRIVER SHIPPER _____

ON ☒ OFF ☐ WEIGHER BJ

4/9

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1 2 3 4 5 6 7	23 24 25 26 27 28 29	45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80	1. TOTAL PRICE	2. SHIP FROM	3. SHIP TO
DI COD TM T	UI	SUPPLE-MENTARY ADDRESS / SIG / FUND / DIS-TRI-BU-TION / PRO-JECT / PRI / RDD / EOD / ALD / ADV / RI / O/P / COND / MGT	UNIT PRICE: DOLLARS / CTS	DOLLARS / CTS	Camp Bonneville
RI FROM / M&S	QUANTITY				4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11.UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: Scrap Metal

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Ben Toenning	10/19/16

24. DOCUMENT NUMBER & SUFFIX (30-44)

Basic Material Content: Scrap Metal

Estimate Weight (lbs): _____

Container ID No.: _____ Seal ID No.: _____

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Plain Rd
Vancouver WA 98682

Site Telephone No.: 610-701-3960 / 831-359-8331

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

PACIFIC COAST SHREDDING
P.O. Box 1887
Vancouver, WA 98668

This certifies and verifies that the material listed has been100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

27. ADDITIONAL DATA

Certify By: _____ Date: 10/19/16
Senior UXO Supervisor

Verify By: _____ Date: 10-19-16
Quality Control Specialist

PREVIOUS EDITION MAY BE USED

PerFORM (DLA)

T# 680157

Pacific Coast Shredding
Vancouver, WA
(360) 737-8335

ELECTRONIC SCALE TICKET 01810

C# 4359290

Inbound
10:48 am 02/14/17 40680 lb

SELLER
BUYER Weston Solutions

ADDRESS Waste Conn

CITY _____ STATE _____ ZIP _____

Outbound
10:56 am 02/14/17 32300 lb

COMMODITY Tin

PRICE Andrew Caldwell DATE 2/14/17

REMARKS _____ NO. _____

DRIVER SHIPPER _____

ON [X] OFF [ ] WEIGHER BJ

427

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1 2 3 4 5 6 7 23 24 25 26 27 28 29 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80

DOC IDENT | RI FROM | MAS | UNIT ISS | QUANTITY | SUPPLEMENTARY ADDRESS | SIG | FUND | DISTRIBUTION | PROJECT | PRI | REQD DELIVERY DATE | ADV | RI | O/P | COND | MGT

1. TOTAL PRICE

UNIT PRICE DOLLARS | CTS

DOLLARS | CTS

2. SHIP FROM: Camp Bonneville

3. SHIP TO

4. MARK FOR

5. DOC DATE | 6. NMFC | 7. FRT RATE | 8. TYPE CARGO | 9. PS

10. QTY. REC'D | 11. UP | 12. UNIT WEIGHT | 13. UNIT CUBE | 14. UFC | 15. SL

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: Scrap Metal

18. TY CONT | 19. NO CONT | 20. TOTAL WEIGHT | 21. TOTAL CUBE

22. RECEIVED BY | 23. DATE RECEIVED: 2/14/17

24. DOCUMENT NUMBER & SUFFIX (30-44)

25. NATIONAL STOCK NO. & ADD (8-22)

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

27. ADDITIONAL DATA

Basic Material Content: Scrap Metal

Estimate Weight (lbs): _____

Container ID No.: _____ Seal ID No.: _____

Site Address: 23201 NE Pluss Rd
Vancouver WA 98682

Site Telephone No.: 360-787-4603

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

Certify By:

Senior UXO Supervisor Date: 2/14/17

Verify By:

Quality Control Specialist Date: 2-14-17

PREVIOUS EDITION MAY BE USED

PerFORM (DLA)

APPENDIX G
SENIOR UNEXPLODED ORDNANCE SUPERVISOR DAILY REPORTS (CD Only)

Daily Report

Date: July 23, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool.

Work Summary:

1. One UXO technician provided support for the brush cutting operations in the CVF.
2. One UXO technician provided support to the survey crew as they continued to survey the perimeter of the CVFAW boundary and set grid corners for 100 x 100 ft. grids.
3. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: N-17-(24, 25, 20, 19, 18, 17, 16), J-16-15. L-16-(11, 12, 13, 18, 19), G-14-8, G-14-14, G-14-15, H-14-(11, 12, 13, 14, 17, 18, 19).
4. One team of UXO technicians began to mark the 15 ft. perimeter around the wetlands for brush cutting purposes.
5. Two technicians removed the old perimeter markers on the western slopes and marked out the new perimeter.

Equipment comments: NA

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary **See M-1 form 0001**

Type	**Location**
Projectile, 3 in., trench mortar, practice, Mk1 (stokes)	Grid # J-16-15

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider			
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	10
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	10
3. Nicholas Clark	**Tech II**	**3" Clearance CVF** **Survey wetlands**	5 5
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	10
5. James Koch	**Tech II**	**3" Clearance CVF** **Survey perimeter WS**	5 5
6. Wes Bain	**Tech II**	**Brush cutting escort**	10
7. Pete Grub	**Team Leader**	**3" Clearance CVF** **Survey wetlands**	5 5
8. Rex Andreasen	**Safety**	CBMR	10
9. Greg Cook	**Tech II**	**3" Clearance CVF**	10
10. Butch Mendes	**Tech II**	**3" Clearance CVF**	10
11. Karl Christiansen	**Tech II**	**Reserve duty**	0
12. Kristen Mendes	**Tech II**	**Survey escort**	10
13. Kacy Cameron	**Tech II**	**3" Clearance CVF**	10
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	10
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	10

16. Cecilia Flores	**Tech I**	**3" Clearance CVF Survey wetlands**	5 5
17. Reida Johnson	**Tech I**	**3" Clearance CVF Survey wetlands**	4 5

b. Equipment	On hand	Used	hours used this week
WESTON Vehicles	**8**	**8(80)**	**80**
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	15 (150)	150
HAND HELD RADIOS	**12**	10 (100)	100
GPS (TRIMBLE)	**2**		
PDA's	**4**	3 (30)	30
BACKHOE	**0**		
KUBOTA ATV	**1**	1(10)	10
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	10
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: July 24, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool.

Work Summary:

1. One UXO technician provided support for the brush cutting operations in the CVF.
2. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: (I-15-8, 7, 1, 3, 2), (I-14-21, 16, 17, 22, 23), (H-14-20, 25, 24), (K-16-9, 8, 7, 6, 14, 20, 17, 16), (J-16-20, 19, 10).
3. One team of UXO technicians continued marking the perimeter boundary of the CVFAW.

Equipment comments: NA

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider			
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	10
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	10
3. Nicholas Clark	**Tech II**	**Survey perimeter CVF**	10
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	10
5. James Koch	**Tech II**	**Survey perimeter CVF**	10
6. Wes Bain	**Tech II**	**Brush cutting escort**	10
7. Pete Grub	**Team Leader**	Weston physical	4
8. Rex Andreasen	**Safety**	**CBMR**	10
9. Greg Cook	**Tech II**	**3" Clearance CVF**	10
10. Butch Mendes	**Tech II**	**3" Clearance CVF**	10
11. Karl Christiansen	**Tech II**	**Reserve Duty**	0
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	10
13. Kacy Cameron	**Tech II**	**Survey perimeter CVF**	10
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	10
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	10
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	10

17. Reida Johnson	**Tech I**	**3" Clearance CVF**	10

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**8**	**8(80)**	**160**
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	12 (120)	270
HAND HELD RADIOS	**12**	12 (120)	220
GPS (TRIMBLE)	**2**		
PDA's	**4**	2 (20)	50
BACKHOE	**0**		
KUBOTA ATV	**1**	1(10)	20
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	20
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe	Task Manager

Daily Report

Date: July 25, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool.

Work Summary:

1. One UXO technician provided support for the brush cutting operations in the CVF.
2. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: I-15-(24, 13, 19, 25, 20, 15, 14, 9, 4, 18), I-16-5, I-14-24, J-16-(25, 14, 9), K-16-(21, 23, 22, 25, 24), F-13-25, F-14-(18, 17, 15, 14, 13, 12, 10, 9, 8, 5, 4).
3. One/two technician installed grid corners in the CVF area.
4. IVS area was cleared and IVS installed.

Equipment comments: NA

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary **See M-1 form 0002**

Type	Location
Projectile, 37mm, CS, (Ferret)	Grid I-14-24 (on the surface)

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider			
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	10
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	10
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	10
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	10
5. James Koch	**Tech II**	**Survey grid corners**	10
6. Wes Bain	**Tech II**	**Brush cutting escort**	10
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	10
8. Rex Andreasen	**Safety**	**CBMR**	10
9. Greg Cook	**Tech II**	**3" Clearance CVF**	10
10. Butch Mendes	**Tech II**	**3" Clearance CVF**	10
11. Karl Christiansen	**Tech II**	**Reserve Duty**	0
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	10
13. Kacy Cameron	**Tech II**	**3" Clearance CVF**	10
14. Tiffany Dana	**Tech I**	Weston physical	4
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	10
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	10

17. Reida Johnson	**Tech I**	**3" Clearance CVF** Survey grid corners	7.5 2.5

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**8**	**8(80)**	**320**
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	12 (120)	510
HAND HELD RADIOS	**12**	12 (120)	460
GPS (TRIMBLE)	**2**		
PDA's	**4**	3 (30)	110
BACKHOE	**0**		
KUBOTA ATV	**1**	1(10)	40
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	40
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: July 26, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool.

Work Summary:

1. One UXO technician provided support for the brush cutting operations in the CVF.
2. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: F-14(21,16,11,7,3), F-13 (24,20,19,15,10), E-15-4, E-14 (25,24,20), G-13 (11,12,2,6,8,7), K-17-4, K-17-9, J-16 (6,1,7), J-15 (21,16,11,6,1), I-15-10, I-15-5, I-14-25.
   Two technician installed grid corners in the CVF area.
3. Two technicians continued to mark the perimeter boundary.

Equipment comments: NA

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safetly**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	10
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	10
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	10
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	10
5. James Koch	**Tech II**	**Survey grid corners**	10
6. Wes Bain	**Tech II**	**Brush cutting escort**	10
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	10
8. Rex Andreasen	**Asst. Team Leader**	**Survey perimeter**	10
9. Greg Cook	**Tech II**	**3" Clearance CVF**	10
10. Butch Mendes	**Tech II**	**Survey perimeter**	10
11. Karl Christiansen	**Tech II**	**Reserve Duty**	0
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	10
13. Kacy Cameron	**Tech II**	**3" Clearance CVF**	10
14. Tiffany Dana	**Tech I**	Survey grid corners	10
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	10
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	10

17. Reida Johnson	**Tech I**	**3" Clearance CVF** Survey grid corners	7.5 2.5

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**8**	**8(80)**	**240**
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	12 (120)	390
HAND HELD RADIOS	**12**	12 (120)	340
GPS (TRIMBLE)	**2**		
PDA's	**4**	3 (30)	80
BACKHOE	**0**		
KUBOTA ATV	**1**	1(10)	30
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	30
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: July 27, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool.

Work Summary:

1. One UXO technician provided support for the brush cutting operations in the CVF.
2. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: J-16-2, J-15-22, J-15-17, H-13-21, H-14-16, G-14-(20, 1, 6, 7, 11, 12, 13, 16, 17, 18), F-13 (9, 3, 5, 4), G-13 (1, 16, 21).
3. Two technician installed grid corners in the CVF area.
4. Geophysical data was collected in CVF area.

Equipment comments: Received roll off for the scrap and MD.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safetly**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	5
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	5
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	5
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	5
5. James Koch	**Tech II**	**Geophysics**	8
6. Wes Bain	**Tech II**	**Brush cutting escort**	5
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	5
8. Rex Andreasen	**Asst. Team Leader**	**Weston physical** **3" Clearance CVF**	4 1
9. Greg Cook	**Tech II**	**3" Clearance CVF**	5
10. Butch Mendes	**Tech II**	**Survey perimeter**	5
11. Karl Christiansen	**Tech II**	**Reserve Duty**	0
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	5
13. Kacy Cameron	**Tech II**	**3" Clearance CVF**	5
14. Tiffany Dana	**Tech I**	Survey grid corners	5
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	5
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	5

17. Reida Johnson	**Tech I**	**3" Clearance CVF**	5

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**8**	**8(50)**	**290**
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	12 (75)	465
HAND HELD RADIOS	**12**	12 (60)	400
GPS (TRIMBLE)	**2**		
PDA's	**4**	3 (15)	95
BACKHOE	**0**		
KUBOTA ATV	**1**	1(8)	38
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (8)	38
EM-61 Cart	**1**		
VI. Comments/Concerns:			
VII. Signature(s)/ Date			
Senior UXO Supervisor Bruce Moe		Task Manager	

Daily Report

Date: July 30, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool.

Work Summary:

1. One UXO technician provided support for the brush cutting operations in the CVF.
2. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: F-10-25, G-13-10, 9, 8, 13, 14, 15, 20, 19, 18, 23, 24, 25, F-11-16, 17, 18, 19, 25, 20, 15, 10, 5, G-11-1, 6, 11, 12, 16, G-10-21, F-12-23, 22, 21, 5, F-13-2, 1, E-13-9, 10, 5, 4, 3, E-12-25, 24.
3. Two technician installed grid corners in the CVF area.
4. Geophysical data was collected in CVF area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

See M-1 Form 0003

Type	Location
Grenade, hand, smoke, HC, AN-M8	Grid F-12-22

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**10**
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**10**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**10**
5. James Koch	**Tech II**	**Geophysics**	**10**
6. Wes Bain	**Tech II**	**3" Clearance CVF**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF**	**10**
9. Greg Cook	**Tech II**	**3" Clearance CVF**	**10**
10. Butch Mendes	**Tech II**	**3" Clearance CVF**	**10**
11. Karl Christiansen	**Tech II**	**Reserve Duty**	
12. Kristen Mendes	**Tech II**	**Brush cutters**	**10**
13. Kacy Cameron	**Tech II**	**Grid corners**	**10**
14. Tiffany Dana	**Tech I**	**Grid Corners**	**10**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	**10**
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	**10**

17. Reida Johnson	**Tech I**	**3" Clearance CVF**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**8**	**8(80)**	**80**
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	12 (120)	120
HAND HELD RADIOS	**12**	12 (120)	120
GPS (TRIMBLE)	**2**		
PDA's	**4**	3 (30)	30
BACKHOE	**0**		
KUBOTA ATV	**2**	2 (20)	20
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	10
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: July 31, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool.

Work Summary:

1. One UXO technician provided support for the brush cutting operations in the CVF.
2. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids:M-17-16, 11, 12, 17, 6, 7, 1, 2, F-11-22, F-12-2, 7, O-17, 11, 16, 21, 17, 12, 22, H-12-9, 8, 14, L-18-2, N-17-15, 20, G-12-16, 17, 22, 21, F-12-25, 24, 20, 19.
3. Two technician installed grid corners in the CVF area.
4. Several employees were required to go to Columbia River Occupational Health in the morning to complete their physicals.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**10**
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**10**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**10**
5. James Koch	**Tech II**	**Geophysics** **3" Clearance CVF**	**5** **5**
6. Wes Bain	**Tech II**	**3" Clearance CVF** **Weston Phy.**	**6** **2**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF** **Weston Phy.**	**6** **2**
9. Greg Cook	**Tech II**	**3" Clearance CVF** **Weston Phy.**	**6** **2**
10. Butch Mendes	**Tech II**	**3" Clearance CVF** **Weston Phy.**	**6** **2**
11. Karl Christiansen	**Tech II**	**Reserve Duty**	
12. Kristen Mendes	**Tech II**	**Brush cutters**	**10**
13. Kacy Cameron	**Tech II**	**Grid corners** **3" Clearance CVF**	**3** **7**
14. Tiffany Dana	**Tech I**	**Grid corners** **3" Clearance CVF**	**3** **7**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF** **Weston Phy.**	**6** **2**

16. Cecilia Flores	**Tech I**	**3" Clearance CVF Weston Phy.**	**4 4**
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**8**	**8(80)**	**160**
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	12 (120)	240
HAND HELD RADIOS	**12**	12 (120)	240
GPS (TRIMBLE)	**2**		
PDA's	**4**	3 (30)	60
BACKHOE	**0**		
KUBOTA ATV	**2**	2 (12)	32
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (2)	12
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor

Task Manager 

Daily Report

Date: Aug 1, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny and warm.

Work Summary:

1. One UXO technician provided support for the brush cutting operations in the CVF.
2. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: E-12-15, 14, 19, 20, F-12-16, 17, 18, 11, 12, 13, L-17-3, 4, 9, 14, 19, 20, 15, 10, 5, L-16-17, 18, 19, 22, 13, 14, 15, L-18-14, 20, 7, 8, 9, 15, 10, 5, 4, 3, M-18-1, 6, 11, 16.
3. One employee was required to go to Columbia River Occupational Health in the morning to complete their physicals.
4. One/two technicians installed grid corners in the CVF Area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in. , trench mortar, practice, Mk1 (Stokes)	Grid F-12-11

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**10**
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**10**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**10**
5. James Koch	**Tech II**	Geophysics Survey grid corners	**7** **3**
6. Wes Bain	**Tech II**	**3" Clearance CVF**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF**	**10**
9. Greg Cook	**Tech II**	**3" Clearance CVF**	**10**
10. Butch Mendes	**Tech II**	**3" Clearance CVF** Survey grid corners	**2** **8**
11. Karl Christiansen	**Tech II**	**Reserve Duty**	
12. Kristen Mendes	**Tech II**	**Weston physical**	**4**
13. Kacy Cameron	**Tech II**	**Brush cutters UXO escort**	**10**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	**10**

16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	**10**
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**8**	**8(80)**	**240**
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	12 (120)	360
HAND HELD RADIOS	**12**	12 (120)	360
GPS (TRIMBLE)	**2**		
PDA's	**4**	3 (30)	90
BACKHOE	**0**		
KUBOTA ATV	**2**	2 (20)	52
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	22
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Aug 2, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny, temps in the high 70's low 80's.

Work Summary:

1. One UXO technician provided support for the brush cutting operations in the CVF.
2. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: K-17-(25, 20, 2, 1, 6, 7, 18, 13, 8), L-17-(16, 11, 12, 17, 22, 23, 24, 25, 21), L-18-(7, 2, 1, 6, 11, 12), M-17-21, J-16-(24, 23), J-17-(4, 9, 14, 22, 17, 23, 18, 13, 8, 3).
3. One team of technicians surveyed in open areas and installed grid corners.
4. One technician assisted with collection of DGM Data in the CVF Area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in. trench mortar, practice, MK1 (stokes)	Grid J-17-9

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**10**
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**10**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**10**
5. James Koch	**Tech II**	Geophysics **3" Clearance CVF**	**7.5** **2.5**
6. Wes Bain	**Tech II**	**3" Clearance CVF**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF**	**10**
9. Greg Cook	**Tech II**	**3" Clearance CVF**	**10**
10. Butch Mendes	**Tech II**	**Survey**	**10**
11. Karl Christiansen	**Tech II**	**Reserve Duty**	
12. Kristen Mendes	**Tech II**	**Brush cutters UXO escort**	**10**
13. Kacy Cameron	**Tech II**	**Survey**	**10**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	**10**

16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	**10**
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**8**	8(80)	320
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	12 (120)	480
HAND HELD RADIOS	**12**	12 (120)	480
GPS (TRIMBLE)	**2**		
PDA's	**4**	3 (30)	120
BACKHOE	**0**		
KUBOTA ATV	**2**	2 (20)	72
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	42
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor

Task Manager 

Daily Report

Date: Aug 3, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and hot, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: K-15 (21, 16, 12, 11), K-18 (5, 10, 9, 15, 14), J-16 (19, 15, 20), J-17-5, L-16 (17, 22, 21, 16), k-16 (20, 25, 21), k-17 (24, 14, 19, 10, 5, 15, 7, 6, 2, 3, 8, 1).
2. One team of technicians surveyed in grid corners in the CVF Area
3. One technician assisted with collection of DGM Data in the CVF Area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**8**
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	**8**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**8**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**8**
5. James Koch	**Tech II**	Geophysics	**8**
6. Wes Bain	**Tech II**	**3" Clearance CVF**	**8**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**8**
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF**	**8**
9. Greg Cook	**Tech II**	**3" Clearance CVF**	**8**
10. Butch Mendes	**Tech II**	**Survey**	**8**
11. Karl Christiansen	**Tech II**	Reserve Duty	
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	**8**
13. Kacy Cameron	**Tech II**	**Survey**	**8**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**8**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	**8**
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	**8**

17. Reida Johnson	**Tech I**	**3" Clearance CVF**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**8**	8(64)	384
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	14 (112)	592
HAND HELD RADIOS	**12**	12 (120)	480
GPS (TRIMBLE)	**2**		
PDA's	**4**	3 (24)	144
BACKHOE	**0**		
KUBOTA ATV	**2**	2 (16)	88
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (8)	50
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Aug 6, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and hot, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids:
2. One technician assisted with collection of DGM Data in the CVF Area.
3. One technician provided UXO safety support for the brush cutting crew.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**10**
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**10**
4. Ian Wiekamp	**Tech II**	**Brush cutting UXO**	**10**
5. James Koch	**Tech II**	Geophysics	**10**
6. Wes Bain	**Tech II**	**3" Clearance CVF**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF**	**10**
9. Greg Cook	**Tech II**	Off	0
10. Butch Mendes	**Tech II**	**3" Clearance CVF**	**10**
11. Karl Christiansen	**Tech II**	**3" Clearance CVF**	**10**
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	**10**
13. Kacy Cameron	**Tech II**	**3" Clearance CVF**	**8**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	**10**
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	**10**
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (100)	100
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	14 (138)	138
HAND HELD RADIOS	**12**	12 (120)	120
GPS (TRIMBLE)	**2**	1 (10)	10
PDA's	**4**	3 (30)	30
BACKHOE	**0**		
KUBOTA ATV	**2**	2 (20)	20
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	10
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor

Task Manager 

Daily Report

Date: Aug 7, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and hot, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: F-11-(21, 12, 7, 3, 8, 13), F-12-(14, 9, 4), G-9-(14,6, 7, 8, 13, 12, 11, 16, 17) F-9-(9, 10, 15, 14, 19, 20), L-16-1, H-12-(11, 1), G-12-(5, 4, 3, 2, 1, 6, 10, 15, 14, 13).
2. One technician assisted with collection of DGM Data in the CVF Area.
3. One technician provided UXO safety support for the brush cutting crew.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in., trench mortar, practice, Mk1 (stokes)	Grids G-12-1 and F-12-14

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**10**
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**10**
4. Ian Wiekamp	**Tech II**	**Brush cutting UXO**	**10**
5. James Koch	**Tech II**	**Geophysics**	**10**
6. Wes Bain	**Tech II**	**3" Clearance CVF**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF**	**10**
9. Greg Cook	**Tech II**	**3" Clearance CVF**	**5**
10. Butch Mendes	**Tech II**	**3" Clearance CVF**	**10**
11. Karl Christiansen	**Tech II**	**3" Clearance CVF**	**10**
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	**10**
13. Kacy Cameron	**Tech II**	**3" Clearance CVF**	**10**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	**10**
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	**10**
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (100)	200
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	14 (135)	273
HAND HELD RADIOS	**12**	12 (120)	240
GPS (TRIMBLE)	**2**	1 (10)	20
PDA's	**4**	3 (30)	60
BACKHOE	**0**		
KUBOTA ATV	**2**	2 (20)	40
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	20
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor 

Task Manager

Daily Report

Date: Aug 8, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and hot, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: G-11-25, 24, 23, 22, 21, 17, 18, 19, 15, 20, 13, 14, 8, 9. H-11-21, 16. G-9-15, 20, 19, 18, 23, 22, 21. F-9-25, 24. F-10-4, 5, 19, 15, 14, 20. G-10-1, 2, 3, 13, 12, 23, 11, 16, 17, 18, 19. E-12-5, 10. F-12-6, 1.
2. One technician assisted with collection of DGM Data in the CVF Area.
3. One technician provided UXO safety support for the brush cutting crew.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Rocket, 35mm, subcal, practice, M73	Grid G-11-9

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**10**
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**10**
4. Ian Wiekamp	**Tech II**	**Brush cutting UXO**	**10**
5. James Koch	**Tech II**	**Geophysics** **3" Clearance CVF**	**4** **6**
6. Wes Bain	**Tech II**	**3" Clearance CVF**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF**	**10**
9. Greg Cook	**Tech II**	**3" Clearance CVF**	**10**
10. Butch Mendes	**Tech II**	**3" Clearance CVF**	**10**
11. Karl Christiansen	**Tech II**	**3" Clearance CVF**	**10**
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	**10**
13. Kacy Cameron	**Tech II**	**3" Clearance CVF**	**9**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	**10**
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	**10**
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (100)	300
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	14 (140)	413
HAND HELD RADIOS	**12**	12 (120)	360
GPS (TRIMBLE)	**2**	2 (20)	40
PDA's	**4**	3 (30)	90
BACKHOE	**0**		
KUBOTA ATV	**2**	1 (10)	50
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (2)	22
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor 

Task Manager

Daily Report

Date: Aug 9, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool, temps in the high 70's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: F-8-(11, 12, 13, 19, 18, 17, 16, 25, 24, 20)
   G-8-(22, 23, 17, 16, 21), F-9-(5, 10), G-9-(3, 2, 1), F-4-(25, 24), F-5-(4, 10. 5), G-10-(24, 25, 23, 15, 14, 6, 7, 8, 9, 10, 5), G-11-(5, 3, 4), F-10-(10, 9, 8), H-10-(11, 7, 6, 1, 2), H-9-22.
2. One technician assisted with collection of DGM Data in the CVF Area.
3. One technician provided UXO safety support for the brush cutting crew.

Equipment comments: Flat tire on backhoe was repaired.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**10**
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**10**
4. Ian Wiekamp	**Tech II**	**Brush cutting UXO**	**10**
5. James Koch	**Tech II**	**Geophysics**	**10**
6. Wes Bain	**Tech II**	**3" Clearance CVF**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF**	**10**
9. Greg Cook	**Tech II**	**3" Clearance CVF**	**10**
10. Butch Mendes	**Tech II**	**3" Clearance CVF**	**10**
11. Karl Christiansen	**Tech II**	**3" Clearance CVF**	**10**
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	**10**
13. Kacy Cameron	**Tech II**	**3" Clearance CVF**	**9**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	**10**
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	**10**
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (100)	400
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	15 (150)	563
HAND HELD RADIOS	**12**	12 (120)	480
GPS (TRIMBLE)	**2**	2 (20)	60
PDA's	**4**	3 (30)	120
BACKHOE	**1**	2	2
KUBOTA ATV	**2**	1 (10)	60
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	32
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor	Task Manager

Daily Report

Date: Aug 10, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool, temps in the high 70's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: F-5-(7, 8, 9, 3, 12, 11), F-4-23, H-9-(21, 16, 17, 18, 13, 7, 12, 11, 6, 8), G-10-4, F-7-(18, 19, 23, 24), F-8-(3, 4, 8, 9, 14, 15, 10).
2. One technician assisted with collection of DGM Data in the CVF Area.
3. One technician provided UXO safety support for the brush cutting crew.
4. Two technicians began moving the old bleachers, logs and anything that is in the way for the geo team.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	8
2. Glenn Haupt	**Asst. Team Leader**	**3" Clearance CVF**	8
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	8
4. Ian Wiekamp	**Tech II**	**Brush cutting UXO**	8
5. James Koch	**Tech II**	**Geophysics**	8
6. Wes Bain	**Tech II**	**3" Clearance CVF**	8
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	8
8. Rex Andreasen	**Asst. Team Leader**	**3" Clearance CVF**	8
9. Greg Cook	**Tech II**	**3" Clearance CVF**	8
10. Butch Mendes	**Tech II**	**3" Clearance CVF**	8
11. Karl Christiansen	**Tech II**	**3" Clearance CVF**	8
12. Kristen Mendes	**Tech II**	**3" Clearance CVF**	8
13. Kacy Cameron	**Tech II**	**3" Clearance CVF**	8
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	8
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	8
16. Cecilia Flores	**Tech I**	**3" Clearance CVF**	8
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	8

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (90)	490
F3 UXO METAL DETECTORS	**3**		
ML3 MAGETIC LOCATORS	**15**	15 (120)	683
HAND HELD RADIOS	**12**	12 (96)	576
GPS (TRIMBLE)	**2**	2 (16)	76
PDA's	**4**	3 (24)	144
BACKHOE	**1**	1 (8)	10
KUBOTA ATV	**2**	1 (8)	68
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (8)	40
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor	Task Manager

Daily Report

Date: Aug 13, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Warm and sunny most of the day, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: G-9-(24, 25), E-5-(15, 14, 13, 12, 11), D-5-(15, 14, 13, 12), F-7-(7, 6, 14, 9, 17, 21, 8, 11, 12, 13, 16, 22), E-7-(19, 25, 24, 20).
2. One technician assisted with collection of DGM Data in the CVF Area.
3. Two technicians provided UXO safety support for the brush cutting crews.
4. Two technicians installed grid corners in the CVF Area and reacquired target anomalies in the CVF Area. Reacquired targets in the following grids: 0-18-16, 0-17-(22, 17, 12, 11).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**3" Clearance CVF**	**10**
2. Glenn Haupt	**Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**3" Clearance CVF**	**10**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**10**
5. James Koch	**Tech II**	Geophysics	**10**
6. Wes Bain	**Tech II**	**Brush cutting UXO**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Team Leader**	**Install grid corners** **Reacquire targets**	**3** **7**
9. Greg Cook	**Tech II**	**Brush cutting UXO**	**10**
10. Butch Mendes	**Tech II**	**3" Clearance CV**	**10**
11. Karl Christiansen	**Tech II**	**3" Clearance CV**	**10**
12. Kristen Mendes	**Tech II**	**3" Clearance CV**	**10**
13. Kacy Cameron	**Tech II**	**3" Clearance CV**	**10**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**3" Clearance CVF**	**10**

16. Cecilia Flores	**Tech I**	**Install grid corners** **Reacquire targets**	**3** **7**
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	10

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (100)	100
F3 UXO METAL DETECTORS	**3**	2 (20)	20
ML3 MAGETIC LOCATORS	**15**	15 (150)	150
HAND HELD RADIOS	**12**	12 (120)	120
GPS (TRIMBLE)	**2**	2 (20)	20
PDA's	**4**	3 (30)	30
BACKHOE	**1**	1 (10)	10
KUBOTA ATV	**1**	1 (10)	10
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	10
EM-61 Cart	**1**		
VI. Comments/Concerns:			
VII. Signature(s)			
Senior UXO Supervisor Bruce Moe		Task Manager	

Daily Report

Date: Aug 14, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and warm, temps in the 80's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: E-5-(20, 19, 18, 17, 16), D-5-(20, 19, 18, 10, 9, 8, 7), F-6-(21, 23, 22, 18, 17, 16), F-7-(2, 3, 1), E-6-(25, 20), E-7-(4, 5).
2. One technician assisted with collection of DGM Data in the CVF Area.
3. Two technicians provided UXO safety support for the brush cutting crews.
4. Two technicians installed grid corners in the CVF Area.
5. Two technicians reacquired target anomalies in the CVF Area. O-18-(6, 11, 2, 7, 12), N-18-(15, 18, 19, 20), N-17-(5, 20).
6. One team of technicians investigated target anomalies in the CVF. These grids were completed today: O-18-16, O-17-11, N-17-15. (75 targets investigated)

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Dig team target anomalies**	**10**
2. Glenn Haupt	**Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**Install grid corners**	**10**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**10**
5. James Koch	**Tech II**	Geophysics	**10**
6. Wes Bain	**Tech II**	**Brush cutting UXO**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Team Leader**	**Install grid corners**	**10**
9. Greg Cook	**Tech II**	**Brush cutting UXO**	**10**
10. Butch Mendes	**Tech II**	**Dig team target anomalies**	**10**
11. Karl Christiansen	**Tech II**	**3" Clearance CV**	**10**
12. Kristen Mendes	**Tech II**	**3" Clearance CV**	**10**
13. Kacy Cameron	**Tech II**	**Reacquire targets**	**10**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**Dig team target anomalies**	**10**
16. Cecilia Flores	**Tech I**	**Reacquire targets**	**10**

17. Reida Johnson	**Tech I**	**3" Clearance CVF**	10

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (100)	200
F3 UXO METAL DETECTORS	**3**	2 (20)	40
ML3 MAGETIC LOCATORS	**15**	15 (150)	300
HAND HELD RADIOS	**12**	12 (120)	240
GPS (TRIMBLE)	**2**	2 (20)	40
PDA's	**4**	3 (30)	60
BACKHOE	**1**	1 (10)	20
KUBOTA ATV	**1**	1 (10)	20
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	20
EM-61 Cart	**1**		
VI. Comments/Concerns:			
VII. Signature(s)/ Date			
Senior UXO Supervisor Bruce Moe		Task Manager	

Daily Report

Date: Aug 15, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and warm, temps in the 80's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: E-6-(1,2,3,4,5,8,9,10,14,15), F-6-11, E-5-(3,4,6,7,8,9,10,5), F-5-6.
2. One technician assisted with collection of DGM Data in the CVF Area.
3. Two technicians provided UXO safety support for the brush cutting crews.
4. Two technicians reacquired target anomalies in the CVF Area. N-17-(13, 12, 11, 14, 18), N-18-(7, 14, 2), M-17-(21, 24, 18, 14, 15), M-18-(1, 6, 11, 12, 9).
5. Two teams of technicians investigated target anomalies in the CVF. These grids were completed today: O-18-(6, 7, 2, 12), O-17-(22, 12,17), N-18-19, M-17-13.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Dig team target anomalies**	**10**
2. Glenn Haupt	**Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**Dig team target anomalies**	**10**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**10**
5. James Koch	**Tech II**	Geophysics	**10**
6. Wes Bain	**Tech II**	**Brush cutting UXO**	**10**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Team Leader**	**Dig team target anomalies**	**10**
9. Greg Cook	**Tech II**	**Brush cutting UXO**	**10**
10. Butch Mendes	**Tech II**	**Dig team target anomalies**	**10**
11. Karl Christiansen	**Tech II**	**3" Clearance CV**	**10**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**10**
13. Kacy Cameron	**Tech II**	**Reacquire targets**	**10**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**Dig team target anomalies**	**10**
16. Cecilia Flores	**Tech I**	**Reacquire targets**	**10**

17. Reida Johnson	**Tech I**	**3" Clearance CVF**	10

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (100)	300
F3 UXO METAL DETECTORS	**3**	2 (20)	60
ML3 MAGETIC LOCATORS	**15**	15 (150)	450
HAND HELD RADIOS	**12**	12 (120)	360
GPS (TRIMBLE)	**2**	2 (20)	60
PDA's	**4**	4 (40)	100
BACKHOE	**1**	1 (10)	30
KUBOTA ATV	**1**	1 (10)	30
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	30
EM-61 Cart	**1**		
VI. Comments/Concerns:			
VII. Signature(s)/ Date			
Senior UXO Supervisor Bruce Moe		Task Manager	

Daily Report

Date: Aug 16, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and warm, temps in the 80's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: D-5-(24, 25), E-5-(25, 24, 23, 22, 21), F-5-21, E-4-(19, 20, 25, 24, 23, 17, 18), F-4-16.
2. One technician assisted with collection of DGM Data in the CVF Area.
3. Two technicians provided UXO safety support for the brush cutting crews.
4. Two technicians reacquired target anomalies in the CVF Area: N-17-(23, 16, 17, 24, 19), N-18-(8, 9, 4), M-17-12.
5. Two teams of technicians investigated target anomalies in the CVF. These grids were completed today: N-18-(20, 15, 14, 9), O-18-11, N-17-(18, 14), M-17-(14, 15, 18, 24).

Equipment comments: Windshield on Kabota broke.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in., trench mortar, practice, Mk 1 (stokes)	Grid-E-4-25, F-4-16 and E-4-20

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Dig team target anomalies**	**10**
2. Glenn Haupt	**Team Leader**	**3" Clearance CVF**	**10**
3. Nicholas Clark	**Tech II**	**Dig team target anomalies**	**10**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**10**
5. James Koch	**Tech II**	Geophysics	**10**
6. Wes Bain	**Tech II**	**Brush cutting UXO** **3" Clearance CVF**	**7** **3**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**10**
8. Rex Andreasen	**Team Leader**	**Dig team target anomalies**	**10**
9. Greg Cook	**Tech II**	**Brush cutting UXO** **3" Clearance CVF**	**7** **3**
10. Butch Mendes	**Tech II**	**Dig team target anomalies**	**10**
11. Karl Christiansen	**Tech II**	**3" Clearance CV**	**10**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**10**
13. Kacy Cameron	**Tech II**	**Reacquire targets**	**10**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**10**
15. Jennifer Chester	**Tech I**	**Dig team target anomalies**	**10**
16. Cecilia Flores	**Tech I**	**Reacquire targets**	**10**

17. Reida Johnson	**Tech I**	**3" Clearance CVF**	10

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (100)	400
F3 UXO METAL DETECTORS	**3**	3 (30)	90
ML3 MAGETIC LOCATORS	**15**	15 (150)	600
HAND HELD RADIOS	**12**	12 (120)	480
GPS (TRIMBLE)	**2**	2 (20)	80
PDA's	**4**	4 (40)	140
BACKHOE	**1**	1 (10)	40
KUBOTA ATV	**1**	1 (10)	40
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (10)	40
EM-61 Cart	**1**		
VI. Comments/Concerns:			
VII. Signature(s)/ Date			
Senior UXO Supervisor Bruce Moe		Task Manager	

Daily Report

Date: Aug 17, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and warm, temps in the 80's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids:
2. One technician assisted with collection of DGM Data in the CVF Area.
3. Two technicians provided UXO safety support for the brush cutting crews.
4. Two technicians reacquired target anomalies in the CVF Area: O-17-16, O-17-21, O-18-1, N-18-10.
5. Two teams of technicians investigated target anomalies in the CVF. These grids were completed today: M-18-(11, 12, 6, 1), N-17-24, N-18-4, M-17-(12, 21).

Equipment comments:

II. Instructions Received: General backhoe safety training held today.

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in., trench mortar, practice, Mk1 (stokes)	Grid D-4-22
Projectile, 40mm, high explosive tracer, MKII series	Grid E-5-1

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**Dig team target anomalies**	**8**
2. Glenn Haupt	**Team Leader**	**3" Clearance CVF**	**8**
3. Nicholas Clark	**Tech II**	**Dig team target anomalies**	**8**
4. Ian Wiekamp	**Tech II**	**3" Clearance CVF**	**8**
5. James Koch	**Tech II**	Geophysics	**6**
6. Wes Bain	**Tech II**	**Brush cutting UXO**	**8**
7. Pete Grub	**Team Leader**	**3" Clearance CVF**	**8**
8. Rex Andreasen	**Team Leader**	**Dig team target anomalies**	**8**
9. Greg Cook	**Tech II**	**Brush cutting UXO**	8
10. Butch Mendes	**Tech II**	**Dig team target anomalies**	**8**
11. Karl Christiansen	**Tech II**	**3" Clearance CV**	**8**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**8**
13. Kacy Cameron	**Tech II**	**Reacquire targets**	**8**
14. Tiffany Dana	**Tech I**	**3" Clearance CVF**	**8**
15. Jennifer Chester	**Tech I**	**Dig team target anomalies**	**8**
16. Cecilia Flores	**Tech I**	**Reacquire targets**	**8**

17. Reida Johnson	**Tech I**	**3" Clearance CVF**	8

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10 (80)	480
F3 UXO METAL DETECTORS	**3**	3 (24)	114
ML3 MAGETIC LOCATORS	**15**	15 (120)	720
HAND HELD RADIOS	**12**	12 (96)	576
GPS (TRIMBLE)	**2**	2 (16)	96
PDA's	**4**	4 (32)	172
BACKHOE	**1**	1 (8)	48
KUBOTA ATV	**1**	1 (8)	48
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1 (8)	48
EM-61 Cart	**1**		
VI. Comments/Concerns:			
VII. Signature(s)/ Date			
Senior UXO Supervisor Bruce Moe		Task Manager	

Daily Report

Date: Aug 20, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and warm, temps in the 80's.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: E-4-(16, 22, 21, 23), D-4-(25, 24, 23).
2. One technician assisted with collection of DGM Data in the CVF Area.
3. Two technicians provided UXO safety support for the brush cutting crews.
4. Two technicians installed grid corner stakes in the CVF Area.
5. Two teams of technicians investigated target anomalies in the CVF. These grids were completed today: M-18-9, O-17-16, N-18-(2, 7, 8, 18), N-17-3.
6. Two technicians reacquired geophysical anomalies targets in the CVF Area. Grids completed: N-18-(11, 12, 6), M-18-(10, 5, 4, 15, 14, 13, 8, 3).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Dig team target anomalies**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Brush cutting UXO escort**	**10**
5. James Koch	**Tech II**	**Dig team target anomalies**	**10**
6. Wes Bain	**Tech II**	**Install grid corners**	**10**
7. Pete Grub	**Team Leader**	**Install grid corners**	**10**
8. Rex Andreasen	**Team Leader**	**Dig team target anomalies**	**10**
9. Greg Cook	**Tech II**	**Geophysical assistant**	**10**
10. Butch Mendes	**Tech II**	**Brush cutting UXO escort**	**10**
11. Karl Christiansen	**Tech II**	**Dig team target anomalies**	**10**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**10**
13. Kacy Cameron	**Tech II**	**Off**	
14. Tiffany Dana	**Tech I**	**Dig team target anomalies**	**10**
15. Jennifer Chester	**Tech I**	**Reacquire targets**	**10**

16. Cecilia Flores	**Tech I**	**Reacquire targets**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	15	150
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**1**	1	10
EM-61 (hand held)	**0**		
EM-61 Sled	**1**	1	10
EM-61 Cart	**1**		

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Aug 21, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and warm, temps in the 80's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: C-5-5, C-4-25, D-4-(20, 19, 18, 17, 16, 21), E-3-(20, 19, 18, 17, 15, 14), F-3-(16, 12, 13, 17, 18, 11).
2. One technician assisted with collection of DGM Data in the CVF Area.
3. Two technicians provided UXO safety support for the brush cutting crews.
4. Two teams of technicians investigated target anomalies in the CVF. These grids were completed today: N-17-(19, 17), N-18-10, M-18-(4, 8, 13).
5. Two technicians reacquired geophysical anomalies targets in the CVF Area. Grids completed: N-17-(19, 17), N-18-10, M-18-(4, 8, 13).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary: **See M-1 Form 0010**

Type	**Location**
Projectile, 3 in., trench mortar, practice, Mk1 (stokes) UNFUZED	Grid D-4-19, D-4-20
Projectile, 3 in., trench mortar, practice, Mk1 (stokes) FUZED	Grid D-4-18
Projectile, 37mm, High explosive, M54 (unfuzed)	Grid D-4-20
Signal, Illumination, ground, M125 series	Grid E-13-9

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	10
2. Randy Schneider	**Safety**	**CBMR**	10
3. Mike Everman	**UXOQCS**	**CBMR**	10
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	10
2. Glenn Haupt	**Team Leader**	**Dig team target anomalies**	10
3. Nicholas Clark	**Tech II**	**Analog sweep team**	10
4. Ian Wiekamp	**Tech II**	**Brush cutting UXO escort**	10
5. James Koch	**Tech II**	**Dig team target anomalies**	10
6. Wes Bain	**Tech II**	**Analog sweep team**	10
7. Pete Grub	**Team Leader**	**Analog sweep team**	10
8. Rex Andreasen	**Team Leader**	**Dig team target anomalies**	10
9. Greg Cook	**Tech II**	**Geophysical assistant**	10
10. Butch Mendes	**Tech II**	**Brush cutting UXO escort**	10
11. Karl Christiansen	**Tech II**	**Dig team target anomalies**	10
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	10
13. Kacy Cameron	**Tech II**	**Analog sweep team**	10
14. Tiffany Dana	**Tech I**	**Dig team target anomalies**	10
15. Jennifer Chester	**Tech I**	**Reacquire targets**	10

16. Cecilia Flores	**Tech I**	**Reacquire targets**	10
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	10

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	15	300
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**1**	1	20
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**1**	0	0

VI. Comments/Concerns:

VII. Signature(s)/ Date 8/21/12

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Aug 22, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and warm, temps in the 80's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: D-4-(4,1,2,3,6,11,12,7,8,13), C-3-(24, 25), C-4-(4,5,20,15,10), D-3-(19 thru 25).
2. One technician assisted with collection of DGM Data in the CVF Area.
3. Two technicians provided UXO safety support for the brush cutting crews.
4. Two teams of technicians investigated target anomalies in the CVF. These grids were completed today: O-18-1, N-17-16, M-18-(14, 15, 10). Finished second and last set of targets in these grids: 0-17-(13, 11), N-17-(15, 14, 17, 18).
5. One team reacquired geophysical anomalies targets in the CVF Area. Grids completed: M-17-(17, 19, 20). All the grids from the second set of targets (102 targets) were installed.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 3 inch, trench, mortar, practice, MK 1 (stokes)	Grid D-4-2

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Dig team target anomalies**	10
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Brush cutting UXO escort**	10
5. James Koch	**Tech II**	**Dig team target anomalies**	10
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Dig team target anomalies**	10
9. Greg Cook	**Tech II**	**Geophysical assistant**	10
10. Butch Mendes	**Tech II**	**Brush cutting UXO escort**	10
11. Karl Christiansen	**Tech II**	**Dig team target anomalies**	10
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	10
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Dig team target anomalies**	10
15. Jennifer Chester	**Tech I**	**Reacquire targets** **3" Clearance CVF**	5 5

16. Cecilia Flores	**Tech I**	**Reacquire targets** **3" Clearance CVF**	5 5
17. Reida Johnson	**Tech I**	**3" Clearance CVF**	10

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	15	450
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**1**	1	30
KUBOTA ATV	**1**	1	30
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	30
EM-61 Cart	**1**	0	0

VI. Comments/Concerns:

VII. Signature(s)/ Date 8/22/12

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Aug 23, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and warm, temps in the 80's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: E-4-(9, 13, 8, 12, 7, 11, 6, 2, 1, 3, 4, 5), E-3-(12, 13), D-4-(15, 10, 9, 14, 5), F-4-(1, 2, 3, 4), F-3-(22, 23, 24).
2. One technician assisted with collection of DGM Data in the CVF Area.
3. Two technicians provided UXO safety support for the brush cutting crews.
4. Two teams of technicians investigated target anomalies in the CVF. These grids were completed today: N-18-(3, 5, 7, 8, 9), 0-17-21, N-17-(24, 16), M-17-18, M-18-(10, 15, 9, 12, 8, 3, 4).
5. One team reacquired geophysical anomalies targets in the CVF Area. Grids completed: M-17-25, N-17-(21, 22, 25).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in., trench mortar, practice, MK1 (stokes)	D-4-14

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Dig team target anomalies**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Install grid corners**	**10**
5. James Koch	**Tech II**	**Dig team target anomalies**	**10**
6. Wes Bain	**Tech II**	**Dig team target anomalies**	**10**
7. Pete Grub	**Team Leader**	**Dig team target anomalies**	**10**
8. Rex Andreasen	**Team Leader**	**Dig team target anomalies**	**10**
9. Greg Cook	**Tech II**	**Dig team target anomalies**	**10**
10. Butch Mendes	**Tech II**	**Install grid corners**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**10**
13. Kacy Cameron	**Tech II**	**Dig team target anomalies**	**10**
14. Tiffany Dana	**Tech I**	**Dig team target anomalies**	**10**
15. Jennifer Chester	**Tech I**	**Install grid corners**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**

17. Reida Johnson	Tech I	Dig team target anomalies	10

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	480
F3 UXO METAL DETECTORS	**3**	3	144
ML3 MAGETIC LOCATORS	**15**	8	664
HAND HELD RADIOS	**12**	8	544
GPS (TRIMBLE)	**2**	2	88
PDA's	**4**	4	192
BACKHOE	**1**	1	48
KUBOTA ATV	**1**	1	48
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	48
EM-61 Cart	**1**	0	0

VI. Comments/Concerns:

VII. Signature(s)/ Date 8/23/12

Senior UXO Supervisor Bruce Mac

Task Manager

Daily Report

Date: Aug 24, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly cloudy and cool, temps in the 60s.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: E-4-(14, 15, 10), F-4-6.
2. Three teams of technicians investigated target anomalies in the CVF. These grids were completed today: M-17-19, N-18-13, N-18-12, M-18-5.
3. Demolition operations were conducted in the CVF D-4 Area.
4. One team of technicians installed grid corners in the F-4/F-5 area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary: **Disposed of by detonation (1) Projectile, 3 in., trench mortar, practice, MK1 (stokes) – see M-1 form 0010**

Type	Location

Demolition Supplies Used:

Electric blasting caps	2	Detonation cord (feet)	5	Explosive boosters	0	Perforators	1

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**8**
2. Glenn Haupt	**Team Leader**	**Dig team target anomalies**	**6**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**8**
4. Ian Wiekamp	**Tech II**	**Install grid corners**	**8**
5. James Koch	**Tech II**	**Dig team target anomalies**	**8**
6. Wes Bain	**Tech II**	**Dig team target anomalies**	**8**
7. Pete Grub	**Team Leader**	**Dig team target anomalies**	**8**
8. Rex Andreasen	**Team Leader**	**Dig team target anomalies**	**8**
9. Greg Cook	**Tech II**	**Dig team target anomalies**	**8**
10. Butch Mendes	**Tech II**	**Install grid corners**	**8**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**8**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**8**
13. Kacy Cameron	**Tech II**	**Dig team target anomalies**	**8**
14. Tiffany Dana	**Tech I**	**Dig team target anomalies**	**8**
15. Jennifer Chester	**Tech I**	**Install grid corners**	**8**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**8**

17. Reida Johnson	**Tech I**	**Dig team target anomalies**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	480
F3 UXO METAL DETECTORS	**3**	3	144
ML3 MAGETIC LOCATORS	**15**	8	664
HAND HELD RADIOS	**12**	8	544
GPS (TRIMBLE)	**2**	2	88
PDA's	**4**	4	192
BACKHOE	**1**	1	48
KUBOTA ATV	**1**	1	48
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	48
EM-61 Cart	**1**	0	0

VI. Comments/Concerns:

VII. Signature(s)/ Date 8/24/12

Senior UXO Supervisor Bruce Moe	Task Manager

Daily Report

Date: Aug 27, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly cloudy and cool, temps in the 60s.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: F-4-(7, 8, 9, 10, 13, 14, 15), E-3-(21, 22, 23, 24, 25), F-3-21.
2. Three teams of technicians investigated target anomalies in the CVF.
3. These grids were completed today: N-18-(1, 6), M-18-3, M-17-(17, 20).
4. Two technicians provided UXO support to the brush cutting activities.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Dig team target anomalies**	**10**
2. Glenn Haupt	**Team Leader**	**Dig team target anomalies**	**10**
3. Nicholas Clark	**Tech II**	**UXO support Brush cutting ops**	**10**
4. Ian Wiekamp	**Tech II**	**Dig team target anomalies**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Dig team target anomalies**	**10**
7. Pete Grub	**Team Leader**	**Dig team target anomalies**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Dig team target anomalies**	**10**
10. Butch Mendes	**Tech II**	**Reaq team**	**10**
11. Karl Christiansen	**Tech II**	**UXO support Brush cutting ops**	**10**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**10**
13. Kacy Cameron	**Tech II**	**Dig team target anomalies**	**10**
14. Tiffany Dana	**Tech I**	**Dig team target anomalies**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**

16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Reaq team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	10	150
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**1**	1	10
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**1**	0	0

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor 

Task Manager

Daily Report

Date: Aug 28, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly cloudy and cool, temps in the 60s.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: B-4-(9, 10, 14, 15, 19, 20, 24, 25).
2. Three teams of technicians investigated target anomalies in the CVF.
3. These grids were completed today: M-18-(2, 7), N-17-(11, 12, 13, 22, 25), N-18-11.
4. Two technicians provided UXO support to the brush cutting activities.
5. One team of technicians reacquired target anomalies in the CVF Area (parade grounds).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Dig team target anomalies**	**10**
2. Glenn Haupt	**Team Leader**	**Dig team target anomalies**	**10**
3. Nicholas Clark	**Tech II**	**UXO support Brush cutting ops**	**10**
4. Ian Wiekamp	**Tech II**	**Dig team target anomalies**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Dig team target anomalies**	**10**
7. Pete Grub	**Team Leader**	**Dig team target anomalies**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Dig team target anomalies**	**10**
10. Butch Mendes	**Tech II**	**Reaq team**	**10**
11. Karl Christiansen	**Tech II**	**UXO support Brush cutting ops**	**10**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**10**
13. Kacy Cameron	**Tech II**	**Dig team target anomalies**	**10**
14. Tiffany Dana	**Tech I**	**Dig team target anomalies**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**

16. Cecilia Flores	**Tech I**	**Dig team target anomalies**	**10**
17. Reida Johnson	**Tech I**	**Reaq team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	10	300
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**1**	1	20
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**1**	0	0

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Aug 29, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly cloudy and cool, temps in the 60s.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: B-4-(23,13,18), C-4-(9,14,13,12,11,16,21), A-3-(23,16,21,22), A-4-1, A-4-2.
2. Three teams of technicians investigated target anomalies in the CVF.
3. These grids were completed today: J-15-(24, 25), J-16-5, J-16-4, N-17-20, J-16-9 and, N-17-21.
4. Two technicians provided UXO support to the brush cutting activities.
5. One team of technicians reacquired target anomalies in the CVF Area (parade grounds). J-16-(15, 19, 20, 24, 25), J-17-(3, 4).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 3 inch, mortar, practice, MK1 (stokes)	J-16-9

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Dig team target anomalies**	**10**
2. Glenn Haupt	**Team Leader**	**Dig team target anomalies**	**10**
3. Nicholas Clark	**Tech II**	**UXO support Brush cutting ops**	**10**
4. Ian Wiekamp	**Tech II**	**Dig team target anomalies**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Dig team target anomalies**	**10**
7. Pete Grub	**Team Leader**	**Dig team target anomalies**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Analog sweep team**	**10**
10. Butch Mendes	**Tech II**	**Reaq team**	**10**
11. Karl Christiansen	**Tech II**	**UXO support Brush cutting ops**	**10**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**10**
13. Kacy Cameron	**Tech II**	**Dig team target anomalies**	**10**
14. Tiffany Dana	**Tech I**	**Dig team target anomalies**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**

16. Cecilia Flores	**Tech I**	**Dig team target anomalies**	**10**
17. Reida Johnson	**Tech I**	**Reaq team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	10	400
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**1**	1	30
KUBOTA ATV	**1**	1	30
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	30
EM-61 Cart	**1**	0	0

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor 

Task Manager

Daily Report

Date: Aug 30, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Warm and sunny, temps in 70/80's.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: B-4-(1, 2, 3, 6, 7, 8, 12), A-4-(3, 4, 5, 8, 9, 10), and A-3-23.
2. Two teams of technicians investigated target anomalies in the CVF.
3. These grids were completed today: M-17-22, M-17-23, and N-17-25.
4. One team investigated (No contact) target anomalies in the CVF Area.
5. One team cleared previously marked backhoe digs in CVF Area.
6. Two technicians provided UXO support to the brush cutting activities.
7. One team of technicians reacquired target anomalies in the CVF Area (parade grounds).

Equipment comments:

II. Instructions Received: Make sure to mark locations of targets outside of the 3 ft. radius at target anomalies.

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBRM**	**10**
2. Randy Schneider	**Safety**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Dig team target anomalies**	**10**
2. Glenn Haupt	**Team Leader**	**Dig team target anomalies**	**10**
3. Nicholas Clark	**Tech II**	**UXO support Brush cutting ops**	**10**
4. Ian Wiekamp	**Tech II**	**Dig team target anomalies**	**10**
5. James Koch	**Tech II**	**Dig team target anomalies**	**10**
6. Wes Bain	**Tech II**	**Dig team target anomalies**	**10**
7. Pete Grub	**Team Leader**	**Dig team target anomalies**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Analog sweep team**	**10**
10. Butch Mendes	**Tech II**	**Reaq team**	**10**
11. Karl Christiansen	**Tech II**	**UXO support Brush cutting ops**	**10**
12. Kristen Mendes	**Tech II**	**Dig team target anomalies**	**10**
13. Kacy Cameron	**Tech II**	**Dig team target anomalies**	**10**
14. Tiffany Dana	**Tech I**	**Dig team target anomalies**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**

16. Cecilia Flores	**Tech I**	Off	
17. Reida Johnson	**Tech I**	**Reaq team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	10	500
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	160
BACKHOE	**1**	1	40
KUBOTA ATV	**2**	2	20
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	40
EM-61 Cart	**1**	0	0

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe	Task Manager

Daily Report

Date: Aug 31, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Warm, temps in the 80's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW.
2. Completed the following grids: F-4-(19, 6, 18, 17, 12, 11), H-12-(17, 16), G-12-(20, 19, 22, 17, 18, 6, 23).
3. One team investigated (No contact) target anomalies in the CVF Area. These targets completed.
4. One team cleared previously marked backhoe digs in CVF Area. These targets completed.
5. One team installed grid corners in the CVF Area.

Equipment comments:

II. Instructions Received: Do not proceed forward on geophysical target anomalies, clear grids to 3 in.

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in., trench mortar, practice, Mk 1 (stokes)	G-12-16
Projectile, 37mm/ Projectile, 57mm	F-4-19

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe		**Off**	
2. Randy Schneider	**SUXOS**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**Dig team target anomalies/backhoe**	**8**
2. Glenn Haupt	**Team Leader**	**Safety**	**8**
3. Nicholas Clark	**Tech II**	**QC assistant**	**8**
4. Ian Wiekamp	**Tech II**	**Dig team target anomalies/backhoe**	**8**
5. James Koch	**Tech II**	**Dig team target anomalies/backhoe**	**8**
6. Wes Bain	**Tech II**	**Analog sweep team**	**8**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**8**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**8**
9. Greg Cook	**Tech II**	**Analog sweep team**	**8**
10. Butch Mendes	**Tech II**	**Install grid corners**	**8**
11. Karl Christiansen	**Tech II**	**Install grid corners**	**8**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**8**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**8**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**8**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**8**
16. Cecilia Flores	**Tech I**	**Install grid corners**	**8**

17. Reida Johnson	**Tech I**	**Install grid corners**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	480
F3 UXO METAL DETECTORS	**3**	2	136
ML3 MAGETIC LOCATORS	**15**	15	620
HAND HELD RADIOS	**12**	12	576
GPS (TRIMBLE)	**2**	2	96
PDA's	**4**	4	192
BACKHOE	**1**	1	48
KUBOTA ATV	**2**	2	36
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	48
EM-61 Cart	**1**	0	0

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Sept 4, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: E-14-(19, 15, 10, 9, 8, 12, 13, 14), G-13-3, F-14-6, F-5-(14, 13, 5, 1, 2, 20, 25, 24, 19, 18, 23, 22), F-4-(21, 20, 22).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Two technicians removed dead fall trees and other obstructions from brush cut grids.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Backhoe Team**	**10**
3. Nicholas Clark	**Tech II**	**QC assistant**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Brush cutting escort**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Backhoe Team**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Brush cutting escort**	**10**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	1	10
ML3 MAGETIC LOCATORS	**15**	15	150
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**2**	2	20
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**1**	0	0

VI. Comments/Concerns: Continue to clear grids to 3 in.

VII. Signature(s)/ Date

Senior UXO Supervisor	Task Manager

Daily Report

Date: Sept 5, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: F-5-(15,16,17), G-5-(1,2,6,7,11,16,21), G-4-(16,21), F-6-(1,2,3,6,7,8,12), E-14-(18,17,23), E-15-3, G-14-(7, 13, 12, 19, 18, 1, 2), G-13-22.
2. Two technicians provided UXO safety support to the brush cutting teams.
3. One team of technicians installed grid corner stakes in the CVF Area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Grid corner survey**	**10**
3. Nicholas Clark	**Tech II**	**Grid corner survey**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Brush cutting escort**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Grid corner survey**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Brush cutting escort**	**10**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**3**	1	20
ML3 MAGETIC LOCATORS	**15**	15	300
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**2**	2	40
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**1**	0	0

VI. Comments/Concerns: Continue to clear grids to 3 in.

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 6, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: G-8-(4,5), G-5-(12,17,22,23,18), F-6-13, H-12-18,G-13-(11,21,22,23,16,17,13,12,15,10,20,5,25), H-13-21. Following Grids cleared to 14 inches: H-13-1, H-12-23 and G-13-5 on the east side of the creek.
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Two technicians installed grid corner stakes in the CVF Area.
4. Two technicians installed data gaps and geophysical target anomalies in the CVF 1000m range.
5. One team of technicians completed investigations of target anomalies in the CVF 1000m area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team Dig team geo targets**	**4 6**
2. Glenn Haupt	**Team Leader**	**Reacquire team**	**10**
3. Nicholas Clark	**Tech II**	**Grid corner survey**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team Dig team geo targets**	**4 6**
5. James Koch	**Tech II**	**Brush cutting escort**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Reacquire team**	**10**
10. Butch Mendes	**Tech II**	**Grid corner survey**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team Dig team geo targets**	**4 6**
12. Kristen Mendes	**Tech II**	**Brush cutting escort**	**10**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**7**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	1	26
ML3 MAGETIC LOCATORS	**15**	15	389
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**1**	1	25
KUBOTA ATV	**2**	2	60
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	30
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	2	12

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Sept 7, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: H-12-21, G-12-(24, 25), H-8-(7,12, 17, 22), H-12-21, G-12-(24, 25), H-7-(21, 22), G-7-(16, 17, 21, 22, 23, 24, 25), F-7-(20, 25)
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Two technicians completed the installation of all the data gaps in the CVF 1000m range.
4. One team of technicians began the investigation of Data gaps in the CVF 1000m area.
5. One team cleared to 14 inches the following grids:
   K-16-1, K-15-21, J-16-5, J-15-25 (all these are partials, the area cleared was along the creek on the North side).
   H-12-22 (100%)

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Grenade, hand, smoke, M18	Grid H-8-12

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**4**
2. Glenn Haupt	**Team Leader**	**Data gap dig team**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team** **Data gap dig team**	**4** **6**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Brush cutting escort**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Reacquire team**	**10**
10. Butch Mendes	**Tech II**	**Data gap dig team**	**10**
11. Karl Christiansen	**Tech II**	**Reacquire team**	**10**
12. Kristen Mendes	**Tech II**	**Brush cutting escort**	**10**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**off**	**0**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**3**	0	26
ML3 MAGETIC LOCATORS	**15**	15	497
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	160
BACKHOE	**1**	1	35
KUBOTA ATV	**2**	2	80
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	40
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	2	42

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 10, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: H-9-(1, 2), G-9-(4, 5, 7).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. One team of technicians completed the investigation of Data gaps in the CVF 1000m range area.
4. Three teams cleared to 14 inches the following grids: G-13-15, K-16-(2, 3, 9), H-13-(2, 4, 7, 9, 12, 14, 15, 17).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 3 in., trench mortar, Mk 1 (stokes)	Grid H-13-15

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Data gap dig team**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**3**
4. Ian Wiekamp	**Tech II**	**Brush cutting escort**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Brush cutting escort**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Analog sweep team**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**NationalGuard Duty**	0
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	2	20
ML3 MAGETIC LOCATORS	**15**	15	150
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**2**	2	20
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	4	40

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 11, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: H-9-(6, 8), G-9-(3, 8, 9, 14, 10, 15).
2. One technician provided UXO safety support to the brush cutting teams.
3. Three teams cleared to 14 inches the following grids: G-13-10, H-12-25, and H-13-(1, 3, 5, 6, 8, 10, 11, and 13).
4. One team surveyed in grid corners in CVF Area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3in., trench mortar, Mk1 (stokes)	Grid # H-12-25

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Survey grid corners**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Brush cutting escort**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Survey grid corners**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Analog sweep team**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Survey grid corners**	**10**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**NationalGuard Duty**	**0**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**3**	3	50
ML3 MAGETIC LOCATORS	**15**	15	300
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**2**	2	40
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	3	70

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 12, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: I-12-(16, 17), H-12-(19, 20), F-6-(4, 5, 9, 10), G-6-(1, 2, 3, 6), H-9-(7, 22, 23), G-7-(1, 2), F-7-(4, 5, 10).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. One team cleared to 14 inches the following grids: H-12-24 and I-13-1.
4. Two technicians surveyed in grid corners in CVF Area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Survey grid corners**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Brush cutting escort**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Brush cutting escort**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Analog sweep team**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**National Guard Duty**	**0**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Survey grid corners**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	3	80
ML3 MAGETIC LOCATORS	**15**	15	450
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**1**	1	20
KUBOTA ATV	**2**	2	60
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	30
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	2	90

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 13, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: I-13-(2,3,4,5), I-12-(18,19,21,22,23,24,25), G-7-(6, 7, 9, 11, 12), F-7-15, G-6-(7,8,9,11,12,13,14), F-6-(14,15,19).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Two technicians cleared previously marked backhoe digs. H-9-23, H-9-6, H-8-17, G-5-2, G-5-7, G-9-5, H-13-5, H-8-22, E-14-14, G-6-12, H-12-24.
4. Geophysics crew collected data in the CVF.

Equipment comments: Kubota tread broken, repairs will be done on Friday.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Backhoe team**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Brush cutting escort**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Brush cutting escort**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Backhoe team**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**National Guard Duty**	**0**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**3**	3	110
ML3 MAGETIC LOCATORS	**15**	15	600
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	160
BACKHOE	**1**	1	30
KUBOTA ATV	**2**	2	80
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	40
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	3	120

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 14, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and warm, temps in the 80's.

Work Summary:

1. No work in the field today.
2. Repairs made to the Kubota
3. Field vehicles filled with fuel and washed.

Equipment comments:

II. Instructions Received:

III. Safety Comments:

IV. UXO Summary:

Type	Location

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**8**
2. Randy Schneider	**SAFETLY**		
3. Mike Everman	**UXOQCS**		
1. Drew Caldwell	**Team Leader**		
2. Glenn Haupt	**Team Leader**		
3. Nicholas Clark	**Tech II**	**CBMR**	4
4. Ian Wiekamp	**Tech II**		
5. James Koch	**Tech II**		
6. Wes Bain	**Tech II**		
7. Pete Grub	**Team Leader**		
8. Rex Andreasen	**Team Leader**		
9. Greg Cook	**Tech II**		
10. Butch Mendes	**Tech II**		
11. Karl Christiansen	**Tech II**		
12. Kristen Mendes	**Tech II**		
13. Kacy Cameron	**Tech II**		
14. Tiffany Dana	**Tech I**		
15. Jennifer Chester	**Tech I**		
16. Cecilia Flores	**Tech I**		
17. Reida Johnson	**Tech I**		

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**		400
F3 UXO METAL DETECTORS	**3**		110
ML3 MAGETIC LOCATORS	**15**		600
HAND HELD RADIOS	**12**		480
GPS (TRIMBLE)	**2**		80
PDA's	**4**		160
BACKHOE	**1**		30
KUBOTA ATV	**2**		80
EM-61 (hand held)	**0**		0
EM-61 Sled	**1**		40
EM-61 Cart	**1**		0
WHITE METAL DETECTORS	**4**		120

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Sept 17, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: H-8-(2, 1, 6, 11), G-8-(10, 15, 20), J-13-(18, 17, 16), I-13-(16, 17, 18, 19, 20), H-13-(19, 20), G-6-(19, 18, 17, 16, 21), F-6-(20, 24, 25).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Geophysics crew collected data in the CVF.
4. One team of technicians continued with the clearance to 14 in. using the White metal detectors in the grids which have been previously cleared using the subsurface instrument. Grid # H-12-25 was completed.
5. One team of technicians cleared target rechecks to 14 in. in the 1000m range.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Fuze, grenade, hand, practice, M228	Grid H-8-6

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Brush cutting escort**	**10**
10. Butch Mendes	**Tech II**	**Brush cutting escort**	**10**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	15	150
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**2**	2	20
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	4	40

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Sept 18, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. Three teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: I-13-(10, 9, 8, 7, 6, 11, 12, 13, 14, 15), J-13-(11, 12), G-8-(12, 13, 14, 18, 19, 24, 25), H-8-(16, 21).
2. One technician provided UXO safety support to the brush cutting teams.
3. Geophysics crew collected data in the CVF.
4. One team of technicians continued with the clearance to 14 in. using the White metal detectors in the grids which have been previously cleared using the subsurface instrument. Grids completed today: H-13-1, H-13-2, H-12-(22, 23, 24).
5. One team of technicians cleared target rechecks to 14 in. in the 1000m range.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Backhoe team**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Backhoe team**	**10**
9. Greg Cook	**Tech II**	**Brush cutting escort**	**10**
10. Butch Mendes	**Tech II**	**Backhoe team**	**10**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	15	300
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**2**	2	40
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	4	80

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 19, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and warm, temps in the 80's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: G-8-(11, 6, 9, 1, 2, 3), F-8-5, J-13-6, G-7-(18, 19, 13, 14, 8, 9, 3), G-6-(22, 23).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Geophysics crew collected data in the CVF.
4. One team of technicians continued with the clearance to 14 in. using the White metal detectors in the grids which have been previously cleared using the subsurface instrument. Grids completed today: H-13-(3, 4, 5) and I-13-1.
5. One team of technicians cleared target rechecks to 14 in. in the 1000m range.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Backhoe team**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Backhoe team**	**10**
9. Greg Cook	**Tech II**	**Brush cutting escort**	**10**
10. Butch Mendes	**Tech II**	**Brush cutting escort**	**10**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Backhoe team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	15	450
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**1**	1	30
KUBOTA ATV	**2**	2	60
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	30
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	4	120

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 20, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy, cool with a little mist. Temps in the low 70's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: H-7-(7, 11, 16), G-7-(20, 15, 10, 5, 4), G-6-(24, 25), G-8-(7, 8), H-12-(15, 10, 5).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Geophysics crew collected data in the CVF.
4. One team of technicians continued with the clearance to 14 in. using the White metal detectors in the grids which have been previously cleared using the subsurface instrument. Grids completed today: H-13-(6, 7, 8, 9, 10).
5. One team of technicians cleared target rechecks to 14 in. in the 1000m range.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 14.5mm, subcal, M183	Grids H-13-6 and H-13-7

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETLY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Backhoe team**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Backhoe team**	**10**
9. Greg Cook	**Tech II**	**Brush cutting escort**	**10**
10. Butch Mendes	**Tech II**	**Brush cutting escort**	**10**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Backhoe team**	**10**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	15	600
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	160
BACKHOE	**1**	1	40
KUBOTA ATV	**2**	2	80
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	40
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	4	160

VI. Comments/Concerns: Sue Young on site. Natural gas smell reported by Team 3 members as they began to work in grid # G-6-24. Range control was contacted as well as the gas company. All teams were moved North of Patty's road until the all clear was given after the gas company checked the site. No leak was detected.

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 24, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy, cool with a little mist. Temps in the low 70's.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: H-12-(13, 14, 4, 9), H-7-(17, 12, 6, 1).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Geophysics crew collected data in the CVFAW.
4. One team of technicians continued with the clearance to 14 in. using the White metal detectors in the grids which have been previously cleared using the subsurface instrument. Grids completed today: H-13-(14, 15).
5. One team of technicians completed clearing all the target rechecks to 14 in. in the 1000m range.
6. One team of technicians installed grid corners in CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 14.5mm, subcal, practice, M183	Grid # H-13-13

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider		**OFF**	0
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**SAFETY**	**CBMR**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Brush cutting escort**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Brush cutting escort**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Backhoe team**	**10**
8. Rex Andreasen	**Team Leader**	**Off**	**0**
9. Greg Cook	**Tech II**	**Backhoe team**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Grid corners**	**10**
13. Kacy Cameron	**Team Leader**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Grid corners**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Backhoe team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	15	150
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**2**	2	20
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	4	40

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 25, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy, cool with a little mist. Temps in the low 70's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: H-11-(1, 2, 3, 17, 18, 21, 22, 23), H-12-(2, 3, 7, 8), H-10-(21, 22, 23), G-10-25, G-11-5.
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Geophysics crew collected data in the CVFAW.
4. One team of technicians continued with the clearance to 14 in. using the White metal detectors in the grids which have been previously cleared using the subsurface instrument. Grids completed today: G-13-15, H-13-(11, 12, 13).
5. One team of technicians installed grid corners in CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 22mm, subcal, practice, M744	H-12-2
Projectile, 3in., trench mortar, Mk1 (stokes)	H-12-8 and H-11-23
Projectile, 37mm, Mk1, LE	H-10-23

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider		**OFF**	0
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**SAFETY**	**CBMR**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Brush cutting escort**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Brush cutting escort**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Off**	**0**
9. Greg Cook	**Tech II**	**Grid corners**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**6**
13. Kacy Cameron	**Team Leader**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Grid corners**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	15	300
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	3	70
BACKHOE	**1**	1	20
KUBOTA ATV	**2**	2	40
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	4	80

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 26, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: H-11-(11, 12, 13, 14, 15, 20, 24, 25), H-10-(12, 13, 16, 17, 18).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Geophysics crew collected data in the CVFAW.
4. One team of technicians continued with the clearance to 14 in. using the White metal detectors in the grids which have been previously cleared using the subsurface instrument. Grids completed today: H-13-(5, 16) and G-13-10.
5. One team of technicians installed grid corners in CVFAW.
6. One team of technicians reacquired and investigated (15) additional targets in the 1000m range in the CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 3in., trench mortar, Mk1 (stokes)	H-11-13

Demolition Supplies Used: None

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider		**OFF**	0
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**SAFETY**	**CBMR**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Brush cutting escort**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Brush cutting escort**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Off**	**0**
9. Greg Cook	**Tech II**	**Grid corners Reacq 1000m range**	**7 3**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**6**
13. Kacy Cameron	**Team Leader**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Grid corners Reacq 1000m range**	**7 3**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	13	430
HAND HELD RADIOS	**12**	10	340
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	3	100
BACKHOE	**1**	1	30
KUBOTA ATV	**2**	2	60
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	30
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	4	120

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 27, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. Two teams of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: H-13-(21, 22, 23, 24), H-14-(1, 2, 3, 8), H-11-(6, 7, 8, 9, 19).
2. Two technicians provided UXO safety support to the brush cutting teams.
3. Geophysics crew collected data in the CVFAW.
4. One team of technicians continued with the clearance to 14 in. using the White metal detectors in the grids which have been previously cleared using the subsurface instrument. Grids completed today: F-10-12 and H-13-17.
5. One team of technicians installed grid corners in CVFAW.
6. One team conducted demolition operations in the CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary: **Disposed of items from M-1 forms (22, 23)**

Type	**Location**

Demolition Supplies Used: 3 shots

Electric blasting caps	6	Detonation cord (feet)	15	Explosive boosters	0	Perforators	4

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider		**OFF**	0
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**SAFETY**	**CBMR**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Brush cutting escort**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Brush cutting escort**	**10**
6. Wes Bain	**Tech II**	**Analog sweep team**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Off**	**0**
9. Greg Cook	**Tech II**	**Grid corners** **DGM 1000m range**	**5** **5**
10. Butch Mendes	**Tech II**	**8 hr HAZWOPER**	**8**
11. Karl Christiansen	**Tech II**	**National Guard Duty**	**0**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**6**
13. Kacy Cameron	**Team Leader**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Grid corners** **Analog sweep team**	**5** **5**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**8**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	15	580
HAND HELD RADIOS	**12**	12	460
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	3	130
BACKHOE	**1**	1	40
KUBOTA ATV	**2**	2	80
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	40
EM-61 Cart	**1**	0	0
WHITE METAL DETECTORS	**4**	4	160

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Sept 28, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

No field crews working today.
Geophysics on site for equipment setup and maintenance.

Equipment comments:

II. Instructions Received:

III. Safety Comments:

IV. UXO Summary:

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**8**
2. Randy Schneider	**SAFETY**	**CBMR**	
3. Mike Everman	**UXOQCS**	**CBMR**	
1. Drew Caldwell	**SAFETY**	**CBMR**	
2. Glenn Haupt	**Team Leader**		
3. Nicholas Clark	**Tech II**		
4. Ian Wiekamp	**Tech II**		
5. James Koch	**Tech II**		
6. Wes Bain	**Tech II**		
7. Pete Grub	**Team Leader**		
8. Rex Andreasen	**Team Leader**		
9. Greg Cook	**Tech II**		
10. Butch Mendes	**Tech II**		
11. Karl Christiansen	**Tech II**		
12. Kristen Mendes	**Tech II**		
13. Kacy Cameron	**Tech II**		
14. Tiffany Dana	**Tech I**		
15. Jennifer Chester	**Tech I**		
16. Cecilia Flores	**Tech I**		
17. Reida Johnson	**Tech I**		

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	2	416
F3 UXO METAL DETECTORS	**3**		120
ML3 MAGETIC LOCATORS	**15**		580
HAND HELD RADIOS	**12**	3	484
GPS (TRIMBLE)	**2**		80
PDA's	**4**		130
BACKHOE	**1**		40
KUBOTA ATV	**2**	1	84
EM-61 (hand held)	**0**		0
EM-61 Sled	**1**		40
EM-61 Cart	**1**		0
WHITE METAL DETECTORS	**4**		160

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 1, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. Two technicians provided UXO safety support to the brush cutting teams working in the CVFAW.
2. Geophysics crew continued with equipment setup.
3. Three teams of technicians continued with analog clearance to 14 in. in the following grids in the CVFAW: I-13-24, I-13-25, F-9-(12, 13), F-10-13, J-13-21.
4. One team of technicians installed grid corners in F-9 area, N-19 area and J-17 area of the CVFAW.
5. One team removed deadfalls from grids in the C-4 area of the CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 14,5mm, subcal, M183	Grid I-13-24

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Install grid corners**	**10**
7. Pete Grub	**Team Leader**	**Install grid corners**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Weston Physical** **Backhoe team**	**5** **3**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Brush cutting escort**	**10**
13. Kacy Cameron	**Team Leader**	**Brush cutting escort**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	15	150
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**2**	2	20
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**1**	1	10
WHITE METAL DETECTORS	**4**	4	40

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 2, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting teams working in the CVFAW.
2. Geophysics crew continued with equipment setup.
3. Three teams of technicians continued with analog clearance to 14 in. in the following grids in the CVFAW: I-13(22, 23), F-9(23, 18, 17, 22).
4. One team of technicians reacquired targets in CVFAW (ASV2 targets).
5. One team removed deadfalls from grids in the A, B and DC areas of the CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3in., trench mortar, Mk1 (stokes)	I-13-22

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**6.5**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Reacquire team**	**10**
7. Pete Grub	**Team Leader**	**Reacquire team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Backhoe team**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Backhoe team**	**10**
13. Kacy Cameron	**Team Leader**	**Brush cutting escort**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	15	300
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**2**	2	40
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**1**	1	20
WHITE METAL DETECTORS	**4**	4	80

VI. Comments/Concerns:

VII. Signature(s)/ Date

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Oct 3, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting teams working in the CVFAW.
2. Geophysics crew continued with equipment setup and collected data in the CVFAW.
3. Three teams of technicians continued with analog clearance to 14 in. in the following grids in the CVFAW: H-13-25, I-13-21, F-9-(8, 7, 6), F-10-(2, 3) and F-10-18.
4. One team of technicians reacquired targets in CVFAW (ASV2 targets). Grids J-16-20, 23, 24, 25, 4, 5, 9, J-17-10.
5. One team cleared previously marked backhoe digs in CVFAW analog clearance areas.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Reacquire team**	**10**
7. Pete Grub	**Team Leader**	**Reacquire team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Backhoe team**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Backhoe team** **Geophysics**	**7** **3**
13. Kacy Cameron	**Team Leader**	**Brush cutting escort**	**10**
14. Tiffany Dana	**Tech I**	**Analog sweep team** **Geophysics**	**3** **3**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	15	450
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**1**	1	30
KUBOTA ATV	**2**	2	60
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	30
EM-61 Cart	**1**	1	30
WHITE METAL DETECTORS	**4**	4	120

VI. Comments/Concerns:

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 4, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. One team of UXO technicians continued with instrument aided clearance to 3 inches in the CVFAW. Completed the following grids: I-12-(13, 7, 2, 1, 11), I-11-6.
2. Two technicians provided UXO safety support to the brush cutting team..
3. Geophysics crew collected data in the CVFAW.
4. Two teams of technicians cleared grids to14 inches in the following grids of the CVFAW: H-13—18, E-8-(15, 9, 10), F-10-(8, 7).
5. One team of technicians installed grid corners in CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 14.5mm, subcal, M183	H-13-18
Fuze, PD, trench mortar, Mk VI	F-10-8

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider		**OFF**	0
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**SAFETY**	**CBMR**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**6.5**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**Analog sweep team**	**10**
6. Wes Bain	**Tech II**	**Reaq/survey team** **Analog sweep team**	**6** **4**
7. Pete Grub	**Team Leader**	**Reaq/survey team** **Brush cutter escort**	**6** **4**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Backhoe**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Backhoe**	**10**
13. Kacy Cameron	**Tech II**	**Brush cutter escort**	**10**
14. Tiffany Dana	**Tech I**	**8 hr refresher**	**8**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	15	600
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	160
BACKHOE	**1**	1	40
KUBOTA ATV	**2**	2	80
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	40
EM-61 Cart	**1**	1	40
WHITE METAL DETECTORS	**4**	4	160

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 8, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting team.
2. Geophysics crew collected data in the CVFAW.
3. Three teams began the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. J-16-(4, 5, 14, 23, 24) and J-15-(24, 25). Total of 219 flags investigated.
4. One team reacquired ASB2 targets in the CVFAW area around the parade grounds. K-16-(11, 12, 16, 20, 9, 3, 2, 1).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 inch, trench mortar, Mk1 (stokes)	J-16-14
Projectile, 3 inch, trench mortar, Mk1 (stokes)	J-16-15

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	Off/Vacation	**10**
2. Glenn Haupt	**Team Leader**	Geo targets ASB2	**10**
3. Nicholas Clark	**Tech II**	Geo targets ASB2	**10**
4. Ian Wiekamp	**Tech II**	Geo targets ASB2	**10**
5. James Koch	**Tech II**	Reacq. Geo targets ASB2	**10**
6. Wes Bain	**Tech II**	Brush cutting escort	**10**
7. Pete Grub	**Team Leader**	Geo targets ASB2	**10**
8. Rex Andreasen	**Team Leader**	Geo targets ASB2	**10**
9. Greg Cook	**Tech II**	Geo targets ASB2	**10**
10. Butch Mendes	**Tech II**	**Off**	**0**
11. Karl Christiansen	**Tech II**	Brush cutting escort Geophysics	**5** **5**
12. Kristen Mendes	**Tech II**	**Off**	**0**
13. Kacy Cameron	**Tech II**	Geo targets ASB2	**10**
14. Tiffany Dana	**Tech I**	Geo targets ASB2	**10**
15. Jennifer Chester	**Tech I**	Reacq. Geo targets ASB2	**10**
16. Cecilia Flores	**Tech I**	Geo targets ASB2	**10**
17. Reida Johnson	**Tech I**	Geophysics	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	10
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	5	50
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**2**	2	20
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**1**	1	10
WHITE METAL DETECTORS	**8**	4	40

Began QA of 1000m range.

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 9, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting team.
2. Geophysics crew collected data in the CVFAW.
3. Three teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. K-16-(12, 2, 3, 9), J-16-25 and J-16-15. (227 targets investigated).
4. Two teams reacquired ASB2 targets in the CVFAW area around the parade grounds. M-18-(1, 6), K-16-(7, 18, 17, 14, 13, 8).

Equipment comments: Gator broke shock and was removed from site and taken to repair shop.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 inch, trench mortar, Mk1 (stokes)	Grid J-16-15
Projectile, 40mm, CS, M651	Grid K-16-9

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	Off/Vacation	**10**
2. Glenn Haupt	**Team Leader**	Geo targets ASB2	**10**
3. Nicholas Clark	**Tech II**	Geo targets ASB2	**10**
4. Ian Wiekamp	**Tech II**	Geo targets ASB2	**10**
5. James Koch	**Tech II**	Reacq. Geo targets ASB2	**10**
6. Wes Bain	**Tech II**	Brush cutting escort	**10**
7. Pete Grub	**Team Leader**	Geo targets ASB2	**10**
8. Rex Andreasen	**Team Leader**	Geo targets ASB2	**10**
9. Greg Cook	**Tech II**	Geo targets ASB2	**10**
10. Butch Mendes	**Tech II**	Reacq. Geo targets ASB2	**10**
11. Karl Christiansen	**Tech II**	Geo targets ASB2 Geophysics	**4** **6**
12. Kristen Mendes	**Tech II**	Reacq. Geo targets ASB2	**10**
13. Kacy Cameron	**Tech II**	Geo targets ASB2	**10**
14. Tiffany Dana	**Tech I**	Geo targets ASB2	**10**
15. Jennifer Chester	**Tech I**	Reacq. Geo targets ASB2	**10**
16. Cecilia Flores	**Tech I**	Geo targets ASB2	**10**
17. Reida Johnson	**Tech I**	Geo targets ASB2 Geophysics	**4** **6**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	20
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	5	100
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**2**	2	40
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**1**	1	20
WHITE METAL DETECTORS	**8**	4	80

Continued with QA of 1000m range.

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 10, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting team.
2. Geophysics crew collected data in the CVFAW.
3. Three/two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (175 targets investigated). J-16-(9, 20, 19), K-16-(14, 20).
4. Two/one teams reacquired ASB2 targets in the CVFAW area around the parade grounds. K-16-19, J-17-(3, 17, 15), K-17-(9, 8, 13), L-18-20, M-18-(2, 4, 11, 16).
5. One two man team assisted with the QC process in the 1000m range. (ASB1)

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 inch, trench mortar, Mk1 (stokes)	J-16-9
Projectile, 3 inch, trench mortar, Mk1 (stokes)	J-16-10

Demolition Supplies Used:

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	Geo targets ASB2	**10**
2. Glenn Haupt	**Team Leader**	**Reacq**. targets ASB2 QA Assistance ASB1	**3** **3**
3. Nicholas Clark	**Tech II**	Geo targets ASB2	**10**
4. Ian Wiekamp	**Tech II**	Geo targets ASB2 Geophysics	**3.5** **6.5**
5. James Koch	**Tech II**	**Reacq**. targets ASB2	**10**
6. Wes Bain	**Tech II**	Brush cutting escort	**10**
7. Pete Grub	**Team Leader**	Geo targets ASB2 **Reacq**. targets ASB2	**6** **4**
8. Rex Andreasen	**Team Leader**	Geo targets ASB2	**10**
9. Greg Cook	**Tech II**	Geo targets ASB2 QA Assistance ASB1	**6** **4**
10. Butch Mendes	**Tech II**	**Reacq**. targets ASB2 QA Assistance ASB1	**3.5** **6.5**
11. Karl Christiansen	**Tech II**	Geo targets ASB2	**10**
12. Kristen Mendes	**Tech II**	Geophysics Geo targets ASB2	**3** **7**
13. Kacy Cameron	**Tech II**	Geo targets ASB2	**6**
14. Tiffany Dana	**Tech I**	Geo targets ASB2 **Reacq**. targets ASB2	**6** **4**
15. Jennifer Chester	**Tech I**	**Reacq**. targets ASB2	**10**
16. Cecilia Flores	**Tech I**	Geo targets ASB2	**10**
17. Reida Johnson	**Tech I**	Geo targets ASB2 Geophysics	**3.5** **6.5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	6	160
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**1**	1	30
KUBOTA ATV	**2**	2	60
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	0	20
EM-61 Cart	**2**	2	40
WHITE METAL DETECTORS	**8**	5	130

Continued with QA of 1000m range.

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 11, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly sunny. Temps in the low 70's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting team.
2. Geophysics crew collected data in the CVFAW.
3. Three/two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (155 targets investigated). K-16-16 completed.
4. Demolition operations were conducted in Grid # F-10-8. (1) Fuze, PD, trench mortar, Mk VI (M-1 form # 26) was disposed of.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 inch, trench mortar, Mk1 (stokes)	K-16-6

Demolition Supplies Used: One shot

Electric blasting caps	2	Detonation cord (feet)	5	Explosive boosters		Perforators	1

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	Geo targets ASB2/Demo	**10**
2. Glenn Haupt	**Team Leader**	Geo targets ASB2	**10**
3. Nicholas Clark	**Tech II**	Geo targets ASB2	**10**
4. Ian Wiekamp	**Tech II**	Geo targets ASB2 Geophysics	**3** **7**
5. James Koch	**Tech II**	Geo targets ASB2/demo Survey grid corners	**8** **2**
6. Wes Bain	**Tech II**	Brush cutting escort	**10**
7. Pete Grub	**Team Leader**	Geo targets ASB2	**10**
8. Rex Andreasen	**Team Leader**	Geo targets ASB2 Survey grid corners	**8** **2**
9. Greg Cook	**Tech II**	Geo targets ASB2 QA Assistance ASB1	**6** **4**
10. Butch Mendes	**Tech II**	Geo targets ASB2/Demo	**10**
11. Karl Christiansen	**Tech II**	Geo targets ASB2	**10**
12. Kristen Mendes	**Tech II**	Off	**0**
13. Kacy Cameron	**Tech II**	Off	**0**
14. Tiffany Dana	**Tech I**	Geo targets ASB2	**10**
15. Jennifer Chester	**Tech I**	Geo targets ASB2	**10**
16. Cecilia Flores	**Tech I**	8 hr HAZWOPER	**8**
17. Reida Johnson	**Tech I**	Geo targets ASB2 Geophysics	**3** **7**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	5	210
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	120
BACKHOE	**1**	1	40
KUBOTA ATV	**2**	2	80
EM-61 (hand held)	**0**	0	0
EM-61 Sled	**1**	0	20
EM-61 Cart	**2**	2	60
WHITE METAL DETECTORS	**8**	4	170
Kabota returned from repair shop.			
VII. Signature(s)			
Senior UXO Supervisor Bruce Moe		Task Manager	

Daily Report

Date: Oct 15, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Rain on and off throughout the day. Temps in the 60's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting team.
2. Two geophysics crews collected data in the CVFAW.
3. Two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (159 targets investigated). Completed K-16-19
4. Two teams conducted analog investigation to 3 inches on grids in the CVFAW areas. Completed M-19-(3, 4, 5, 8, 9), N-19-(1, 12, 11, 13, 14).

Equipment comments: Received handheld EM-61 and other parts for geophysical equipment.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**9.5**
3. Mike Everman	**UXOQCS**	**CBMR**	**9.5**
1. Drew Caldwell	**Team Leader**	Geo targets ASB2	**9.5**
2. Glenn Haupt	**Team Leader**	Geo targets ASB2	**9.5**
3. Nicholas Clark	**Tech II**	Geo targets ASB2 Geophysics Assistant	**5** **4.5**
4. Ian Wiekamp	**Tech II**	Geo targets ASB2 Geophysics Assistant	**5** **4.5**
5. James Koch	**Team Leader**	Analog 3 in. investigation	**9.5**
6. Wes Bain	**Tech II**	Analog 3 in. investigation	**9.5**
7. Pete Grub	**Team Leader**	8 Hr. HAZWOPER	**8**
8. Rex Andreasen	**Team Leader**	Analog 3 in. investigation	**9.5**
9. Greg Cook	**Tech II**	Geo targets ASB2	**9.5**
10. Butch Mendes	**Tech II**	Analog 3 in. investigation	**9.5**
11. Karl Christiansen	**Tech II**	Brush cutting escort	**9.5**
12. Kristen Mendes	**Tech II**	Geo targets ASB2	**9.5**
13. Kacy Cameron	**Tech II**	Geo targets ASB2	**9.5**
14. Tiffany Dana	**Tech I**	Analog 3 in. investigation	**9.5**
15. Jennifer Chester	**Tech I**	Analog 3 in. investigation	**9.5**
16. Cecilia Flores	**Tech I**	Analog sweep team Geophysics Assistant	**1** **7**
17. Reida Johnson	**Tech I**	Geo targets ASB2	**9.5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	95
F3 UXO METAL DETECTORS	**3**	3	28.5
ML3 MAGETIC LOCATORS	**15**	9	85.5
HAND HELD RADIOS	**12**	12	114
GPS (TRIMBLE)	**2**	2	19
PDA's	**4**	4	38
BACKHOE	**1**	1	9.5
KUBOTA ATV	**2**	2	19
EM-61 (hand held)	**0**	1	0
EM-61 Sled	**1**	0	0
EM-61 Cart	**2**	2	19
WHITE METAL DETECTORS	**8**	4	38

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 16, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Periods of light rain. Temps in the 60's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting team.
2. Two geophysics crews collected data in the CVFAW.
3. Two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (190 targets investigated). Completed K-16-(8, 17, 18).
4. Two teams conducted analog investigation to 3 inches on grids in the CVFAW areas. Completed N-19-(2, 7, 6), N-18-(23, 25, 24, 22, 21), M-19-(10), M-18-(23, 24).
5. One team continued to clear previously marked backhoe digs in the CVFAW area.

Equipment comments: Received shipment of the new Gator.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:
See M-1 form (0031)

Type	Location
Projectile, 3 in, trench mortar, Mk I (stokes)	Grid K-16-18
Projectile, 40mm, CS, M651	Grid K-16-7

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**9.5**
3. Mike Everman	**UXOQCS**	**CBMR**	**9.5**
1. Drew Caldwell	**Team Leader**	**Geo targets ASB2**	**9.5**
2. Glenn Haupt	**Team Leader**	**Geo targets ASB2**	**9.5**
3. Nicholas Clark	**Tech II**	**Geo targets ASB2** **Geophysics Assistant**	**7.5** **2**
4. Ian Wiekamp	**Tech II**	**Geo targets ASB2** **Geophysics Assistant**	**7.5** **2**
5. James Koch	**Tech II**	**Analog 3 in. investigation**	**9.5**
6. Wes Bain	**Tech II**	**Analog 3 in.** **Geo targets ASB2**	**6** **3.5**
7. Pete Grub	**Team Leader**	**Analog 3 in. investigation**	**9.5**
8. Rex Andreasen	**Team Leader**	**Analog 3 in.** **Geo targets ASB2**	**6** **3.5**
9. Greg Cook	**Tech II**	**Geo targets ASB2**	**9.5**
10. Butch Mendes	**Tech II**	**Analog 3 in.** **Geo targets ASB2**	**6** **3.5**
11. Karl Christiansen	**Tech II**	**Brush cutting escort**	**9.5**
12. Kristen Mendes	**Tech II**	**Geo targets ASB2**	**9.5**
13. Kacy Cameron	**Tech II**	**Geo targets ASB2**	**9.5**
14. Tiffany Dana	**Tech I**	**Analog 3 in. investigation**	**9.5**
15. Jennifer Chester	**Tech I**	**Analog 3 in. investigation**	**9.5**
16. Cecilia Flores	**Tech I**	**Analog sweep team** **Geophysics Assistant**	**3** **6.5**
17. Reida Johnson	**Tech I**	**Geo targets ASB2**	**9.5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	190
F3 UXO METAL DETECTORS	**3**	3	57
ML3 MAGETIC LOCATORS	**15**	9	171
HAND HELD RADIOS	**12**	12	228
GPS (TRIMBLE)	**2**	2	38
PDA's	**4**	4	76
BACKHOE	**1**	1	19
KUBOTA ATV	**2**	2	38
EM-61 (hand held)	**0**	1	0
EM-61 Sled	**1**	0	0
EM-61 Cart	**2**	2	38
WHITE METAL DETECTORS	**8**	4	76

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 17, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool. Temps in the 60's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting team.
2. Two geophysics crews collected data in the CVFAW.
3. Three teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (262 targets investigated). Completed grids K-16-(13, 6, 7), J-17-(3, 10), L-18-20, M-18-(4, 2, 1, 6, 16).
4. One team conducted analog investigation to 3 inches on grids in the CVFAW areas. Completed grid N-19-15.
5. One team reacquired ASB2 targets. L-18-6 and K-16-21.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:
See M-1 form (0032)

Type	Location
Projectile, 40mm, CS, M651	K-16-13

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**9.5**
3. Mike Everman	**UXOQCS**	**CBMR**	**9.5**
1. Drew Caldwell	**Team Leader**	**Geo targets ASB2**	**9.5**
2. Glenn Haupt	**Team Leader**	**Geo targets ASB2**	**9.5**
3. Nicholas Clark	**Tech II**	**Reacquire targets Geophysics Assistant**	**2 7.5**
4. Ian Wiekamp	**Tech II**	**Reacquire targets Geophysics Assistant**	**2 7.5**
5. James Koch	**Tech II**	**Analog sweep team**	**9.5**
6. Wes Bain	**Tech II**	**Geo targets ASB2**	**9.5**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**9.5**
8. Rex Andreasen	**Team Leader**	**Geo targets ASB2**	**9.5**
9. Greg Cook	**Tech II**	**Geo targets ASB2**	**9.5**
10. Butch Mendes	**Tech II**	**Reacquire targets ASB2**	**9.5**
11. Karl Christiansen	**Tech II**	**Brush cutting escort**	**9.5**
12. Kristen Mendes	**Tech II**	**Geo targets ASB2**	**9.5**
13. Kacy Cameron	**Tech II**	**Geo targets ASB2**	**9.5**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**9.5**
15. Jennifer Chester	**Tech I**	**Geo targets ASB2**	**9.5**
16. Cecilia Flores	**Tech I**	**Geophysics Assistant**	**9.5**
17. Reida Johnson	**Tech I**	**Geo targets ASB2**	**9.5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	280
F3 UXO METAL DETECTORS	**3**	3	84
ML3 MAGETIC LOCATORS	**15**	9	252
HAND HELD RADIOS	**12**	12	336
GPS (TRIMBLE)	**2**	2	56
PDA's	**4**	4	112
BACKHOE	**1**	1	28
KUBOTA ATV	**3**	3	65
EM-61 (hand held)	**0**	1	0
EM-61 Sled	**1**	0	0
EM-61 Cart	**2**	2	57
WHITE METAL DETECTORS	**8**	8	148

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 18, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool. Temps in the 60's.

Work Summary:

1. One technician provided UXO safety support to the brush cutting team.
2. Two geophysics crews collected data in the CVFAW.
3. Two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (134 targets investigated). Completed grids J-17-17, K-16-11, K-16-1.
4. Two teams conducted analog investigation to depth on grids in the CVFAW areas. Completed grids N-17-2 and N-17-1.
5. One technician filled in backhoe digs to 14 inches in the ASB1 target areas.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3in, trench mortar, Mk1 (stokes)	J-17-17

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**9.5**
3. Mike Everman	**UXOQCS**	**CBMR**	**9.5**
1. Drew Caldwell	**Team Leader**	**Geo targets ASB2**	**9.5**
2. Glenn Haupt	**Team Leader**	**Geo targets ASB2**	**9.5**
3. Nicholas Clark	**Tech II**	**Reacquire targets Geophysics Assistant**	**1 8.5**
4. Ian Wiekamp	**Tech II**	**Reacquire targets Geophysics Assistant**	**1 8.5**
5. James Koch	**Tech II**	**Analog sweep team**	**9.5**
6. Wes Bain	**Tech II**	**Backhoe ASB1**	**9.5**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**9.5**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**9.5**
9. Greg Cook	**Tech II**	**Geo targets ASB2**	**9.5**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**9.5**
11. Karl Christiansen	**Tech II**	**Brush cutting escort**	**9.5**
12. Kristen Mendes	**Tech II**	**Geo targets ASB2**	**9.5**
13. Kacy Cameron	**Tech II**	**Geo targets ASB2**	**9.5**
14. Tiffany Dana	**Tech I**	**Analog sweep team**	**9.5**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**9.5**
16. Cecilia Flores	**Tech I**	**Geophysics Assistant**	**9.5**
17. Reida Johnson	**Tech I**	**Geo targets ASB2**	**9.5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	370
F3 UXO METAL DETECTORS	**3**	3	111
ML3 MAGETIC LOCATORS	**15**	5	292
HAND HELD RADIOS	**12**	12	444
GPS (TRIMBLE)	**2**	2	74
PDA's	**4**	4	148
BACKHOE	**1**	1	37
KUBOTA ATV	**3**	3	92
EM-61 (hand held)	**0**	1	0
EM-61 Sled	**1**	0	0
EM-61 Cart	**2**	2	75
WHITE METAL DETECTORS	**8**	8	220

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 19, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partly cloudy and cool with periods of very light rain. Temps in the 60's.

Work Summary:

1. One team continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (34 targets investigated). Completed grid K-16-21
2. Two teams reacquired ASB2 targets in the CVFAW. K-17-(1, 3), M-17-(16, 22, 21). K-16-(23, 22).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**5**
3. Mike Everman	**UXOQCS**	**CBMR**	**5**
1. Drew Caldwell	**Team Leader**	**Geo targets ASB2**	**5**
2. Glenn Haupt	**Team Leader**		
3. Nicholas Clark	**Tech II**	**Reacquire targets**	**5**
4. Ian Wiekamp	**Tech II**		
5. James Koch	**Tech II**	**Reacquire targets**	**5**
6. Wes Bain	**Tech II**	**Geo targets ASB2**	**5**
7. Pete Grub	**Team Leader**		
8. Rex Andreasen	**Team Leader**		
9. Greg Cook	**Tech II**		
10. Butch Mendes	**Tech II**		
11. Karl Christiansen	**Tech II**	**Reacquire targets**	**5**
12. Kristen Mendes	**Tech II**		
13. Kacy Cameron	**Tech II**		
14. Tiffany Dana	**Tech I**		
15. Jennifer Chester	**Tech I**	**Reacquire targets**	**5**
16. Cecilia Flores	**Tech I**		
17. Reida Johnson	**Tech I**	**Geo targets ASB2**	**5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	6	405
F3 UXO METAL DETECTORS	**3**	1	116
ML3 MAGETIC LOCATORS	**15**	1	297
HAND HELD RADIOS	**12**	6	474
GPS (TRIMBLE)	**2**	1	79
PDA's	**4**	1	153
BACKHOE	**1**	0	37
KUBOTA ATV	**3**	2	102
EM-61 (hand held)	**0**	1	0
EM-61 Sled	**1**	0	0
EM-61 Cart	**2**	0	75
WHITE METAL DETECTORS	**8**	1	225

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 22, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Rain through the day. Temps in the 60's.

Work Summary:

1. Two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (137 targets investigated). Completed grids: K-16-22, J-17-13 and M-18-11.
2. Two teams continued with analog to depth clearance in the CVFAW areas. Completed grids: N-16-(21, 22), N-17-(7, 12, 13, 11, 6).
3. Brush cutting continued along the creek and wetlands in the L/M-16 grid areas.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 37mm, CS, 560 MKII	K-16-22

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**PTO**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**Reacquire team**	**10**
4. Ian Wiekamp	**Tech II**	**Analog sweep team**	**10**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**Brush cutter escort**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**Analog sweep team**	**10**
9. Greg Cook	**Tech II**	**Analog sweep team**	**10**
10. Butch Mendes	**Tech II**	**ASB2 targets**	**10**
11. Karl Christiansen	**Tech II**	**ASB2 targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**10**
13. Kacy Cameron	**Tech II**	**Analog sweep team**	**10**
14. Tiffany Dana	**Tech I**	**Reacquire team**	**10**
15. Jennifer Chester	**Tech I**	**Geophysics/hand cart**	**10**
16. Cecilia Flores	**Tech I**	**ASB2 targets**	**10**
17. Reida Johnson	**Tech I**	**Analog sweep team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	8	80
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**3**	3	30
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**2**	2	20
WHITE METAL DETECTORS	**8**	8	80

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 23, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Light precipitation off and on all day. Temps in the 60's.

Work Summary:

1. Two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (153 targets investigated). Completed grids: K-16-(23, 24, 25), K-17-5, M-17-21.
2. Two teams continued with analog to depth clearance in the CVFAW areas. Completed grids: N-17-8, N-16-(23, 18, 17), M-17-(15, 10, 5).
3. Brush cutting continued along the creek and wetlands in the L/M-16 grid areas.
4. One team reacquired ASB2 targets in the following grids: J-17-(8, 9, 4, 5, 14) and K-17-6.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Analog sweep team**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Reacquire team** **Backhoe**	**5** **5**
4. Ian Wiekamp	**Tech II**	**ASB2 targets**	**10**
5. James Koch	**Tech II**	**Reacquire team**	**10**
6. Wes Bain	**Tech II**	**Brush cutter escort**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**ASB2 targets**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**ASB2 targets**	**10**
14. Tiffany Dana	**Tech I**	**Reacquire team** **Geophysics**	**2** **8**
15. Jennifer Chester	**Tech I**	**Reacquire team**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	8	160
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**3**	3	60
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	0	10
EM-61 Cart	**2**	1	30
WHITE METAL DETECTORS	**8**	8	160

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 24, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Light precipitation off and on all day. Temps in the 60's.

Work Summary:

1. Three teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (261 targets investigated). Completed grids: M-17-(16, 22), K-17-(4, 2), J-17-5.
2. One team continued with analog to depth clearance in the CVFAW areas. Completed grids: N-16-19, M-17-5, M-16-(24, 25).
3. Brush cutting continued along the creek and wetlands in the L/M-16 grid areas.
4. One team reacquired ASB2 targets in the following grids: L-18-(11, 15, 9, 16, 14, 8, 12, 7).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 40mm, CS, M651	K-17-2
Projectile, 40mm, signal, Illumination	K-17-2

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**10**
2. Glenn Haupt	**Team Leader**	**Analog sweep team**	**10**
3. Nicholas Clark	**Tech II**	**Geophysics**	**10**
4. Ian Wiekamp	**Tech II**	**ASB2 targets**	**10**
5. James Koch	**Tech II**	**Reacquire team**	**10**
6. Wes Bain	**Tech II**	**Brush cutter escort**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**ASB2 targets**	**10**
10. Butch Mendes	**Tech II**	**Sick**	**0**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**ASB2 targets**	**10**
14. Tiffany Dana	**Tech I**	**ASB2 targets**	**10**
15. Jennifer Chester	**Tech I**	**Reacquire team**	**10**
16. Cecilia Flores	**Tech I**	**ASB2 targets**	**10**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	8	240
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**1**	1	30
KUBOTA ATV	**3**	3	90
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	0	10
EM-61 Cart	**2**	1	40
WHITE METAL DETECTORS	**8**	8	240

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 25, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Nice day, no precipitation, sunny. Temps in the 60's.

Work Summary:

1. Three teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (289 targets investigated). Completed grids: L-18-(11, 16, 6), K-17-(1, 6, 3), J-17-(4, 9).
2. One team continued with analog to depth clearance in the CVFAW areas. Completed QC check on all 20 grids.
3. Brush cutting continued along the creek and wetlands in the L/M-16 grid areas. Finished this area and moved to the 37mm range (hillside).
4. Two technicians assisted with collection of DGM Data.
5. One team reacquired the following grids in ASB2 area: L-17-20 and L-17-19.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:
See M-1 form 0036

Type	Location
Projectile, 37mm, CS, 560	K-17-3

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**10**
2. Glenn Haupt	**Team Leader**	**Sick**	**0**
3. Nicholas Clark	**Tech II**	**Geophysics**	**10**
4. Ian Wiekamp	**Tech II**	**ASB2 targets**	**10**
5. James Koch	**Tech II**	**Geophysics**	**10**
6. Wes Bain	**Tech II**	**Brush cutter escort**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**ASB2 targets**	**10**
10. Butch Mendes	**Tech II**	**Analog sweep team**	**10**
11. Karl Christiansen	**Tech II**	**Analog sweep team**	**10**
12. Kristen Mendes	**Tech II**	**Analog sweep team**	**10**
13. Kacy Cameron	**Tech II**	**ASB2 targets**	**10**
14. Tiffany Dana	**Tech I**	**ASB2 targets**	**10**
15. Jennifer Chester	**Tech I**	**Analog sweep team**	**10**
16. Cecilia Flores	**Tech I**	**ASB2 targets**	**10**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	6	300
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	160
BACKHOE	**1**	1	40
KUBOTA ATV	**3**	3	120
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**2**	1	50
WHITE METAL DETECTORS	**8**	7	310

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 29, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Light rains on and off through the day. Temps in the 60's.

Work Summary:

1. Two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds. (184 targets investigated). Completed grids: L-18-(8, 15, 14, 7) and J-17-8.
2. One team continued with analog to depth clearance in the CVFAW areas. Completed grids: L-16-(11, 12) and K-16-15.
3. Brush cutting continued along the 37mm range (hillside).
4. Two technicians assisted with collection of DGM Data.
5. One team reacquired the following grids in ASB2 area: K-17-(7, 10), L-17-(11, 12), K-18-(15 ,20).
6. One team began the investigation of the ASB2 data gaps. Completed gaps: 1, 2, 3, 4, 5, 6, 10, 17, 24, 21.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 data gaps**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Reacquire targets**	**10**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**ASB2 data gaps**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**Off**	**0**
10. Butch Mendes	**Tech II**	**ASB2 targets**	**10**
11. Karl Christiansen	**Tech II**	**Reacquire targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 data gaps**	**10**
13. Kacy Cameron	**Tech II**	**Geophysics**	**10**
14. Tiffany Dana	**Tech I**	**ASB2 targets**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Geophysics**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	6	60
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**3**	3	30
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	0
EM-61 Cart	**2**	1	10
WHITE METAL DETECTORS	**8**	8	80

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 30, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Light rains on and off through the day. Temps in the 60's.

Work Summary:

1. Two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (156 targets investigated). Completed grids: L-18-(9, 12), K-17-(8, 9, 10).
2. One team continued with analog to depth clearance in the CVFAW areas. Completed grids: K-16-10, L-16-14 and L-16-13.
3. Three technicians assisted with collection of DGM Data.
4. One team reacquired the following grids in ASB2 area: L-17-(17, 18), K-18-(9, 14), K-17-11 and J-17-22.
5. One team continued with the investigation of the ASB2 data gaps. Completed gaps: 15, 20, 18, 23, 22, 19, 13, 12, 11, 7, 8, 9, 14, 16, and 25.

Equipment comments:

II. Instructions Received: No brush cutting today.

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 data gaps**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**10**
4. Ian Wiekamp	**Tech II**	**Reacquire targets**	**10**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**ASB2 data gaps**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**Geophysics**	**10**
10. Butch Mendes	**Tech II**	**ASB2 targets**	**10**
11. Karl Christiansen	**Tech II**	**Reacquire targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 data gaps**	**10**
13. Kacy Cameron	**Tech II**	**Geophysics**	**10**
14. Tiffany Dana	**Tech I**	**ASB2 targets**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**10**
17. Reida Johnson	**Tech I**	**Geophysics**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	6	120
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**3**	3	60
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**2**	2	30
WHITE METAL DETECTORS	**8**	8	160

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Oct 31, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Light rains on and off through the day. Temps in the 60's.

Work Summary:

1. Two/three teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds; (168 targets investigated). Completed grids: L-17-(17, 18, 19), J-17-(22, 12).
2. One team continued with analog to depth clearance in the CVFAW areas. Completed grids: K-16-15 (north side of creek), K-16-9 (north side of creek), K-16-14 (north side of creek) and L-16-11 (north side of creek).
3. Two technicians assisted with collection of DGM Data.
4. One team reacquired the following grids in ASB2 area: K-17-(14, 19, 15) and K-18-4.
5. One team continued with the investigation of the ASB2 data gaps. Completed gaps: 27, 28, 32, 41, 42, 30, 39 and 40.

Equipment comments:

II. Instructions Received: No brush cutting today.

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 data gaps**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**Analog sweep team**	**9**
4. Ian Wiekamp	**Tech II**	**Reacquire targets**	**10**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**ASB2 data gaps**	**10**
7. Pete Grub	**Team Leader**	**Analog sweep team**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**Analog sweep team**	**10**
10. Butch Mendes	**Tech II**	**ASB2 targets**	**10**
11. Karl Christiansen	**Tech II**	**Reacquire targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 data gaps**	**10**
13. Kacy Cameron	**Tech II**	**Geophysics**	**10**
14. Tiffany Dana	**Tech I**	**ASB2 targets**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**Analog sweep team**	**9**
17. Reida Johnson	**Tech I**	**Geophysics**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	300
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	6	180
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**1**	1	30
KUBOTA ATV	**3**	2	80
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	0	10
EM-61 Cart	**2**	2	50
WHITE METAL DETECTORS	**8**	8	240

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Nov 1, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Light rains on and off through the day. Temps in the 60's.

Work Summary:

1. Three teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (209 targets investigated). Completed grids: K-17-7, L-17-(11, 12, 20) and K-18-14.
2. Two technicians assisted with collection of DGM Data.
3. Two teams reacquired the following grids in ASB2 area: L-17-(22, 24, 25), K-17-(20, 24, 25) and J-18-4.
4. One team cleared previously marked backhoe digs in the ASB2 area.

Equipment comments:

II. Instructions Received: No brush cutting today.

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary: **Demo rescheduled due to weather.**

Type	**Location**
Projectile, 37mm, CS, 560	K-17-7
Signal, Smoke and Illumination, Marine, Mk 124 (Mod 0)	K-17-14

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Backhoe**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**Backhoe**	**10**
4. Ian Wiekamp	**Tech II**	**Reacquire targets**	**10**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**Reacquire targets**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**ASB2 targets**	**10**
10. Butch Mendes	**Tech II**	**ASB2 targets**	**10**
11. Karl Christiansen	**Tech II**	**Reacquire targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**10**
13. Kacy Cameron	**Tech II**	**Geophysics**	**10**
14. Tiffany Dana	**Tech I**	**Reacquire targets**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**ASB2 data gaps**	**10**
17. Reida Johnson	**Tech I**	**Geophysics**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	8	260
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	160
BACKHOE	**1**	1	40
KUBOTA ATV	**3**	2	100
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	0	10
EM-61 Cart	**2**	2	70
WHITE METAL DETECTORS	**8**	6	300

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Nov 5, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly sunny and cool. Temps in the 60's.

Work Summary:

1. Three teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (146 targets investigated). Completed grids: K-17-(11, 14), K-18-2.
2. Two technicians assisted with collection of DGM Data.
3. Two teams reacquired DGM Targets in the following grids in ASB2 area: K-17-(16, 17, 21, 22), K-18-(1, 2, 3), J-18-(3, 5).
4. One technician provided UXO support for the brush cutting crew.
5. One team conducted demolition operations in the CITA demo area today. Disposed of all items "Awaiting final Disposition"

Equipment comments: Awaiting return of Kubota. Mini-x delivered onsite today.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Disposed of all items stored in magazines.	

Demolition Supplies Used: N/A

Electric blasting caps	8	Detonation cord (feet)	58	Explosive boosters	9	Perforators	37

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**Demo/ASB2 targets**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**Demo/ASB2 targets**	**10**
4. Ian Wiekamp	**Tech II**	**Sick**	**0**
5. James Koch	**Tech II**	**Reacquire targets**	**10**
6. Wes Bain	**Tech II**	**ASB2 targets**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**Reacquire targets**	**10**
9. Greg Cook	**Tech II**	**Reacquire targets**	**10**
10. Butch Mendes	**Tech II**	**ASB2 targets**	**10**
11. Karl Christiansen	**Tech II**	**ASB2 targets**	**10**
12. Kristen Mendes	**Tech II**	**Brush cutting escort**	**10**
13. Kacy Cameron	**Tech II**	**Geophysics**	**10**
14. Tiffany Dana	**Tech I**	**Demo/ASB2 targets**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**Reacquire targets**	**10**
17. Reida Johnson	**Tech I**	**Geophysics**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	8	80
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**1**	1	10
KUBOTA ATV	**3**	2	20
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	0	0
EM-61 Cart	**2**	2	20
WHITE METAL DETECTORS	**8**	8	80

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Nov 6, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly cloudy and cool. Temps in the 60's.

Work Summary:

1. Four teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (296 targets investigated). Completed grids: K-18-(3, 9, 1), J-18-(3, 4), J-17-(14, 15), K-17-(16, 17).
2. Two technicians assisted with collection of DGM Data.
3. One team reacquired DGM Targets in the following grids in ASB2 area: J-17-(25, 24), K-17-13.

Equipment comments: Kubota returned to site today.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in., trench mortar, practice, Mk 1	J-18-5

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**vacation**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**10**
4. Ian Wiekamp	**Tech II**	**ASB2 targets**	**10**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**ASB2 targets**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**Reacquire targets**	**10**
10. Butch Mendes	**Tech II**	**Geophysics**	**10**
11. Karl Christiansen	**Tech II**	**ASB2 targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**10**
13. Kacy Cameron	**Tech II**	**Off**	**0**
14. Tiffany Dana	**Tech I**	**ASB2 targets**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**Reacquire targets**	**10**
17. Reida Johnson	**Tech I**	**Geophysics**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	12	220
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	8	160
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE	**1**	1	20
KUBOTA ATV	**3**	2	40
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	0	0
EM-61 Cart	**2**	2	40
WHITE METAL DETECTORS	**8**	8	160

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Nov 7, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly cloudy and cool with light rains periodically during the day. Temps in the 60's.

Work Summary:

1. Four teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (333 targets investigated). Completed grids: J-18-5, K-17-13 and K-17-22.
2. Three technicians assisted with collection of DGM Data.
3. One team reacquired DGM Targets in the following grids in ASB2 area: J-17-(18, 20), K-17-(12, 18).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**10**
4. Ian Wiekamp	**Tech II**	**ASB2 targets**	**10**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**ASB2 targets**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**Reacquire targets**	**10**
10. Butch Mendes	**Tech II**	**Geophysics**	**10**
11. Karl Christiansen	**Tech II**	**ASB2 targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**10**
13. Kacy Cameron	**Tech II**	**Geophysics**	**10**
14. Tiffany Dana	**Tech I**	**ASB2 targets**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**Reacquire targets**	**10**
17. Reida Johnson	**Tech I**	**Geophysics**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	12	340
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	8	240
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE	**2**	2	40
KUBOTA ATV	**3**	3	70
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**2**	2	60
WHITE METAL DETECTORS	**8**	8	240

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Nov 8, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly cloudy and cool. Temps in the 60's.

Work Summary:

1. Four teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (305 targets investigated). Completed grids: J-17-(25, 24, 18),M K-17-12 and K-18-20.
2. Three technicians assisted with collection of DGM Data.
3. One team reacquired DGM Targets in the following grids in ASB2 area: J-17-(23, 19)

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Flare, surface, trip, M49 series	K-17-18

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**10**
4. Ian Wiekamp	**Tech II**	**Geophysics**	**10**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**ASB2 targets**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**Reacquire targets**	**10**
10. Butch Mendes	**Tech II**	**Geophysics**	**10**
11. Karl Christiansen	**Tech II**	**ASB2 targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**10**
13. Kacy Cameron	**Tech II**	Off	**0**
14. Tiffany Dana	**Tech I**	**ASB2 targets**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**Reacquire targets**	**10**
17. Reida Johnson	**Tech I**	**Geophysics**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	12	460
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	5	290
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	160
BACKHOE	**2**	2	60
KUBOTA ATV	**3**	3	100
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**2**	2	80
WHITE METAL DETECTORS	**8**	8	320

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Nov 13, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mostly cloudy and cool. Temps in the 60's.

Work Summary:

1. Four teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (187 targets investigated). Completed grids: K-17-18, K-17-21, J-17-20, J-17-19.
2. Three technicians assisted with collection of DGM Data.
3. One team reacquired DGM Targets the following grids in ASB2 area: K-17-23, L-18-(2, 4, and 10).
4. One team began to reacquire/investigate data gaps inside the 24 grids that encompass the cabin area of the parade grounds area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 targets/backhoe digs**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**10**
4. Ian Wiekamp	**Tech II**	**ASB2 targets/data gaps**	**10**
5. James Koch	**Tech II**	**ASB2 targets/backhoe digs**	**10**
6. Wes Bain	**Tech II**	**Geophysics**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets/data gaps**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**ASB2 targets**	**10**
10. Butch Mendes	**Tech II**	**Geophysics**	**10**
11. Karl Christiansen	**Tech II**	**ASB2 targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**10**
13. Kacy Cameron	**Tech II**	**Reacq team**	**10**
14. Tiffany Dana	**Tech I**	**Geophysics**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets/backhoe digs**	**10**
16. Cecilia Flores	**Tech I**	**ASB2 targets/data gaps**	**10**
17. Reida Johnson	**Tech I**	**Reacq team**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	120
F3 UXO METAL DETECTORS	**3**	3	30
ML3 MAGETIC LOCATORS	**15**	7	70
HAND HELD RADIOS	**12**	12	120
GPS (TRIMBLE)	**2**	2	20
PDA's	**4**	4	40
BACKHOE	**2**	2	20
KUBOTA/UTV	**2**	2	20
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	10
EM-61 Cart	**2**	2	20
WHITE METAL DETECTORS	**8**	8	80

VII. Signature(s)

Senior UXO Supervisor 

Task Manager

Daily Report

Date: Nov 14, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: 41/54 40% Chance of Rain

Work Summary:

1. Two teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (181 targets investigated). Completed grids: L-17-22, J-17-23, K-17-23 and K-17-15.
2. Three technicians assisted with collection of DGM Data.
3. One team reacquired DGM Targets in the following grids in ASB2 area: L-17-16, L-17-21, L-18-1, L-18-3 and L-18-5.
4. One team continued to reacquire/investigate data gaps inside the 24 grids that encompass the cabin area of the parade grounds area.
5. One team investigated targets requiring backhoe excavation in ASB2.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Signal, illumination, ground, M125 series	Grid K-16-8, Flag# 7006

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 targets/backhoe digs**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**10**
4. Ian Wiekamp	**Tech II**	**ASB2 targets/data gaps**	**10**
5. James Koch	**Tech II**	**ASB2 targets/backhoe digs**	**10**
6. Wes Bain	**Tech II**	**Reacq team**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets/data gaps**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**ASB2 targets**	**10**
10. Butch Mendes	**Tech II**	**Geophysics**	**10**
11. Karl Christiansen	**Tech II**	**ASB2 targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**10**
13. Kacy Cameron	**Tech II**	**Reacq team**	**10**
14. Tiffany Dana	**Tech I**	**Geophysics**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets/backhoe digs**	**10**
16. Cecilia Flores	**Tech I**	**ASB2 targets/data gaps**	**10**
17. Reida Johnson	**Tech I**	**Weston Physical**	**6**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	240
F3 UXO METAL DETECTORS	**3**	3	60
ML3 MAGETIC LOCATORS	**15**	7	140
HAND HELD RADIOS	**12**	12	240
GPS (TRIMBLE)	**2**	2	40
PDA's	**4**	4	80
BACKHOE/EXCAVATOR	**2**	2	40
KUBOTA/UTV	**2**	2	40
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	20
EM-61 Cart	**2**	2	40
WHITE METAL DETECTORS	**8**	8	160

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Nov 15, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: 39/59 Cloudy

Work Summary:

1. Three teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (269 targets investigated). Completed grids: K-17-20, K-18-15, and L-18-10.
2. Two technicians assisted with collection of DGM Data.
3. One team reacquired the following grids in ASB2 area: L-18-3, K-18-10, L-17-23, and K-18-5.
4. One team investigated targets requiring backhoe excavation in ASB2.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Cartridge, 105mm, M1	K-18-15

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**10**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**10**
4. Ian Wiekamp	**Tech II**	**ASB2 targets**	**10**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**ASB2 targets**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**ASB2 targets**	**10**
10. Butch Mendes	**Tech II**	**Geophysics**	**10**
11. Karl Christiansen	**Tech II**	**ASB2 targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**10**
13. Kacy Cameron	**Tech II**	**Reacq**	**10**
14. Tiffany Dana	**Tech I**	**Geophysics**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**ASB2 targets**	**10**
17. Reida Johnson	**Tech I**	**Reacq**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	360
F3 UXO METAL DETECTORS	**3**	3	90
ML3 MAGETIC LOCATORS	**15**	7	210
HAND HELD RADIOS	**12**	12	360
GPS (TRIMBLE)	**2**	2	60
PDA's	**4**	4	120
BACKHOE/EXCAVATOR	**2**	2	60
KUBOTA/UTV	**2**	2	60
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	30
EM-61 Cart	**2**	2	60
WHITE METAL DETECTORS	**8**	8	240

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Nov 16, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: 39/59 Cloudy

Work Summary:

1. Four teams continued with the target investigation of ASB2 targets in the CVFAW Area around the parade grounds: (285 targets investigated). Completed grids: L-17-24, K-17-24 and L-18-1.
2. Two technicians assisted with collection of DGM Data.
3. One team investigated targets requiring backhoe excavation in ASB2.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**10**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**7**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**10**
4. Ian Wiekamp	**Tech II**	**ASB2 targets**	**7**
5. James Koch	**Tech II**	**ASB2 targets**	**10**
6. Wes Bain	**Tech II**	**ASB2 targets**	**10**
7. Pete Grub	**Team Leader**	**ASB2 targets**	**10**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**10**
9. Greg Cook	**Tech II**	**ASB2 targets**	**10**
10. Butch Mendes	**Tech II**	**Geophysics**	**10**
11. Karl Christiansen	**Tech II**	**ASB2 targets**	**10**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**10**
13. Kacy Cameron	**Tech II**	**ASB2 targets**	**10**
14. Tiffany Dana	**Tech I**	**Geophysics**	**10**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**10**
16. Cecilia Flores	**Tech I**	**ASB2 targets**	**10**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	480
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	7	280
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	80
PDA's	**4**	4	160
BACKHOE/EXCAVATOR	**2**	2	80
KUBOTA/UTV	**2**	2	80
EM-61 (hand held)	**1**	0	0
EM-61 Sled	**1**	1	40
EM-61 Cart	**2**	2	80
WHITE METAL DETECTORS	**8**	8	320

VII. Signature(s)

Senior UXO Supervisor 

Task Manager

Daily Report

Date: Nov 19, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: 39/55 Rain

Work Summary:

1. Three teams continued with the DGM target investigation of ASB 2 targets in the CVFAW Area around the parade grounds: (194 targets investigated). Completed grids: L-17-25 & L-18-2
2. One team performed analog clearance to 14". Completed grids: N-18-20
3. B&B Brush cutting operated in the CVF and completed vegetation removal on 15ea partial 100'x100' grids.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**Vacation**	**NA**	**0**
2. Randy Schneider	**SUXOS**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**SAFETY**	**CBMR**	**9**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**9**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**9**
4. Ian Wiekamp	**Vacation**	**NA**	**0**
5. James Koch	**Team Leader**	**ASB2 targets**	**9**
6. Wes Bain	**Tech II**	**Analog 14”**	**9**
7. Pete Grubb	**Vacation**	**NA**	**0**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**9**
9. Greg Cook	**Tech II**	**ASB2 targets**	**9**
10. Butch Mendes	**Team Leader**	**Analog 14”**	**9**
11. Karl Christiansen	**Tech II**	**Veg Cutting**	**9**
12. Kristen Mendes	**Tech II**	**Analog 14”**	**9**
13. Kacy Cameron	**Tech II**	**ASB2 targets**	**8**
14. Tiffany Dana	**Tech I**	**ASB2 Targets**	**9**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**9**
16. Cecilia Flores	**Tech I**	**ASB2 targets**	**9**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**9**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	108
F3 UXO METAL DETECTORS	**3**	3	27
ML3 MAGETIC LOCATORS	**15**	10	90
HAND HELD RADIOS	**12**	12	108
GPS (TRIMBLE)	**2**	2	18
PDA's	**4**	4	36
BACKHOE/EXCAVATOR	**2**	2	18
KUBOTA/UTV	**2**	1	9
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	18
WHITE METAL DETECTORS	**8**	8	72

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: Nov 20, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Mid 40's/ Rain

Work Summary:

1. Three teams continued with the DGM target investigation of ASB 2 targets in the CVFAW Area near the parade grounds: (249 targets investigated). Completed grids: K-17-19 & K-17-16
2. One team performed analog clearance to 14". Completed grids: J-17-8 &J-17-3
3. Two GEO teams collected DGM data within the CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in., trench mortar, practice, Mk 1 (stokes) -unfuzed	Grid J-17-24, QC Flag 8013

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**Vacation**	**NA**	**0**
2. Randy Schneider	**SUXOS**	**CBMR**	**10**
3. Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**SAFETY**	**CBMR**	**9**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**9**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**9**
4. Ian Wiekamp	**Vacation**	**NA**	**0**
5. James Koch	**Team Leader**	**ASB2 targets**	**9**
6. Wes Bain	**Tech II**	**Analog 14”**	**9**
7. Pete Grubb	**Vacation**	**NA**	**0**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**9**
9. Greg Cook	**Tech II**	**ASB2 targets**	**9**
10. Butch Mendes	**Team Leader**	**Analog 14”**	**9**
11. Karl Christiansen	**Tech II**	**Veg Cutting**	**9**
12. Kristen Mendes	**Tech II**	**Analog 14”**	**5.5**
13. Kacy Cameron	**Tech II**	**ASB2 targets**	**8**
14. Tiffany Dana	**Tech I**	**ASB2 Targets**	**9**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**9**
16. Cecilia Flores	**Tech I**	**ASB2 targets**	**0**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**9**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	216
F3 UXO METAL DETECTORS	**3**	3	54
ML3 MAGETIC LOCATORS	**15**	10	180
HAND HELD RADIOS	**12**	12	216
GPS (TRIMBLE)	**2**	2	36
PDA's	**4**	4	72
BACKHOE/EXCAVATOR	**2**	2	36
KUBOTA/UTV	**2**	1	18
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	36
WHITE METAL DETECTORS	**8**	8	144

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: Nov 21, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/ Rain

Work Summary:

1. Two teams continued with the target investigation of ASB2 targets in the CVFAW Area near the parade grounds: (65) targets investigated). Completed grids: K-16-2
2. One team performed analog clearance on Data Gaps near the Parade Grounds. Data Gaps completed: K-17-14 (69,71), K-17-4 (45,47), K-17-7 (49,51,52), & K-17-8 (50)
3. Two GEO teams collected DGM data in the CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**Vacation**	**NA**	**0**
2. Randy Schneider	**SUXOS**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**5**
1. Drew Caldwell	**SAFETY**	**CBMR**	**5**
2. Glenn Haupt	**Team Leader**	**ASB2 targets**	**5**
3. Nicholas Clark	**Tech II**	**ASB2 targets**	**5**
4. Ian Wiekamp	**Vacation**	**NA**	**0**
5. James Koch	**Team Leader**	**ASB2 targets**	**5**
6. Wes Bain	**Tech II**	**Analog 14”**	**5**
7. Pete Grubb	**Vacation**	**NA**	**0**
8. Rex Andreasen	**Team Leader**	**ASB2 targets**	**5**
9. Greg Cook	**Tech II**	**ASB2 targets**	**5**
10. Butch Mendes	**Team Leader**	**Analog 14”**	**0**
11. Karl Christiansen	**Tech II**	**Veg Cutting**	**5**
12. Kristen Mendes	**Tech II**	**Analog 14”**	**0**
13. Kacy Cameron	**Tech II**	**ASB2 targets**	**5**
14. Tiffany Dana	**Tech I**	**ASB2 Targets**	**5**
15. Jennifer Chester	**Tech I**	**ASB2 targets**	**5**
16. Cecilia Flores	**Tech I**	**ASB2 targets**	**5**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	266
F3 UXO METAL DETECTORS	**3**	3	69
ML3 MAGETIC LOCATORS	**15**	10	230
HAND HELD RADIOS	**12**	12	276
GPS (TRIMBLE)	**2**	2	46
PDA's	**4**	3	87
BACKHOE/EXCAVATOR	**2**	2	46
KUBOTA/UTV	**2**	0	18
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	46
WHITE METAL DETECTORS	**8**	8	184

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: Nov 26, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's

Work Summary:

1. One team continued with the DGM target investigation of ASB2 targets in the CVFAW Area near the parade grounds: (targets investigated). Completed grids: L-17-23, L-18-3, K-18-10 and K-17-25.
2. Two Geo teams collected DGM data in the CVFAW.
3. One team reacquired Data gap targets in CVFAW Area.
4. One team reacquired ASB2 QC DGM targets in CVFAW Area.
5. One team investigated Data gaps in the CVFAW Area. Completed gaps in grids -J-17-10, J-17-5, K-17-14, M-18-1 and M-18-6.
6. One team investigated ASB2 QC targets in CVFAW Area.
7. One team cleared Grid N-18-11 to 14 inches analog.
8. One team reacquired ASB3 DGM targets in grid K-16-3.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**8**
2. Glenn Haupt	**Team Leader**	**OFF**	**0**
3. Nicholas Clark	**Tech II**	**OFF**	**8**
4. Ian Wiekamp	**Tech II**	**ASB2 targets**	**8**
5. James Koch	**Tech II**	**ASB2 targets**	**8**
6. Wes Bain	**Tech II**	**ASB2 targets**	**8**
7. Pete Grubb	**Team Leader**	**ASB2 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Data Gaps**	**8**
9. Greg Cook	**Tech II**	**Reaq-ASB2 targets**	**8**
10. Butch Mendes	**Team Leader**	**Data Gaps**	**8**
11. Karl Christiansen	**Tech II**	**Data Gaps**	**8**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**8**
13. Kacy Cameron	**Tech II**	**Reacq-Data Gaps Analog 14**	**5 3**
14. Tiffany Dana	**Tech I**	**Reacq-Data Gaps Analog 14**	**5 3**
15. Jennifer Chester	**Tech I**	**Reaq-ASB2 targets**	**8**
16. Cecilia Flores	**Tech I**	**Data Gaps**	**8**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	96
F3 UXO METAL DETECTORS	**3**	3	24
ML3 MAGETIC LOCATORS	**15**	7	56
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	2	16
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**2**	1	8
KUBOTA/UTV	**2**	1	8
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	16
WHITE METAL DETECTORS	**8**	8	64

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: Nov 27, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's

Work Summary:

1. One team continued with the DGM target investigation of ASB2 targets in the CVFAW Area near the parade grounds: (70 targets investigated). Completed grids: K-18-4.
2. Two Geo teams collected DGM data in the CVFAW.
3. One team investigated Data gaps in the CVFAW Area. Completed gaps in grids – K-17-15.
4. One team completed the investigation of ASB2 QC DGM targets in CVFAW Area.
5. One team cleared Grids M-18-14 and M-18-15 (partials) to 14 inches analog.
6. One team reacquired ASB3 DGM targets in grids K-16-10 and K-16-5.
7. Two technicians assisted with the QA process in CVFAW ASB2 area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Grenade, hand, smoke, M-18	K-17-7

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**8**
2. Glenn Haupt	**Team Leader**	**Analog 14 inches**	**5.5**
3. Nicholas Clark	**Tech II**	**Analog 14 inches** **QA assistant**	**4** **4**
4. Ian Wiekamp	**Tech II**	**ASB2 targets**	**8**
5. James Koch	**Tech II**	**ASB2 targets**	**8**
6. Wes Bain	**Tech II**	**ASB2 targets**	**8**
7. Pete Grubb	**Team Leader**	**ASB2 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Data Gaps**	**8**
9. Greg Cook	**Tech II**	**Reaq-ASB3 targets**	**8**
10. Butch Mendes	**Team Leader**	**Data Gaps**	**8**
11. Karl Christiansen	**Tech II**	**Analog 14 inches**	**8**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**8**
13. Kacy Cameron	**Tech II**	**Data Gaps**	**8**
14. Tiffany Dana	**Tech I**	**Off**	**0**
15. Jennifer Chester	**Tech I**	**Reaq-ASB3 targets**	**8**
16. Cecilia Flores	**Tech I**	**Analog 14 inches** **QA assistant**	**4** **4**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	192
F3 UXO METAL DETECTORS	**3**	3	48
ML3 MAGETIC LOCATORS	**15**	7	112
HAND HELD RADIOS	**12**	12	192
GPS (TRIMBLE)	**2**	2	32
PDA's	**4**	4	64
BACKHOE/EXCAVATOR	**2**	1	16
KUBOTA/UTV	**2**	1	16
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	32
WHITE METAL DETECTORS	**8**	8	128

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: Nov 28, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's

Work Summary:

1. One team continued with the DGM target investigation of ASB2 DGM targets in the CVFAW Area near the parade grounds:
   (74 targets investigated). Completed grids: K-18-5.
2. Two Geo teams collected DGM data in the CVFAW.
3. One team investigated Data gaps in the CVFAW Area. Completed gaps in grids K-17-5, K-17-24, K-17-25.
4. One team cleared Grid M-18-13 (partial) to14 inches analog.
5. One team reacquired ASB3 DGM targets in grids K-16-4, J-16-14 and J-16-14.
6. One team continued with the target investigation of ASB3 DGM targets in the CVFAW Area:
   (62 targets investigated). Completed grids: K-16-10 and K-16-3.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**8**
2. Glenn Haupt	**Team Leader**	**Analog 14 inches**	**8**
3. Nicholas Clark	**Tech II**	**Analog 14 inches**	**1.5**
4. Ian Wiekamp	**Tech II**	**ASB3 targets**	**8**
5. James Koch	**Tech II**	**ASB2 targets**	**8**
6. Wes Bain	**Tech II**	**ASB2 targets**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Data Gaps**	**8**
9. Greg Cook	**Tech II**	**Data Gaps**	**8**
10. Butch Mendes	**Team Leader**	**Data Gaps**	**8**
11. Karl Christiansen	**Tech II**	**Reacq**	**8**
12. Kristen Mendes	**Tech II**	**ASB3 targets**	**8**
13. Kacy Cameron	**Tech II**	**Data Gaps**	**4.5**
14. Tiffany Dana	**Tech I**	**ASB2 targets**	**8**
15. Jennifer Chester	**Tech I**	**Reaq-ASB3 targets**	**8**
16. Cecilia Flores	**Tech I**	**Reacq**	**8**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	288
F3 UXO METAL DETECTORS	**3**	3	56
ML3 MAGETIC LOCATORS	**15**	7	168
HAND HELD RADIOS	**12**	12	288
GPS (TRIMBLE)	**2**	2	48
PDA's	**4**	4	96
BACKHOE/EXCAVATOR	**2**	1	24
KUBOTA/UTV	**2**	1	24
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	48
WHITE METAL DETECTORS	**8**	8	192

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Nov 29, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's. Some rain on and off all day.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One team cleared grids M-18-11, M-18-12 (partials) to14 inches analog.
3. One team reacquired ASB3 DGM targets in grid K-15-21.
4. Two teams completed DGM target investigation in grids: H-12-(21, 22). 122 targets investigated.
5. Two teams reacquired DGM target anomalies in grids: H-12-(21, 22, 23)
6. One team continued with the target investigation of ASB3 DGM targets in the CVFAW Area: (77 targets investigated). Completed grids: Working K-16-4.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 14.5mm, subcal, M183	H-12-21

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**Geo targets H-12**	**8**
2. Glenn Haupt	**Team Leader**	**Analog 14 inches**	**8**
3. Nicholas Clark	**Tech II**	**Analog 14 inches**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 targets**	**8**
5. James Koch	**Tech II**	**Analog 14 inches**	**8**
6. Wes Bain	**Tech II**	**Geo targets H-12**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Geo targets H-12**	**8**
9. Greg Cook	**Tech II**	**Reacq**	**8**
10. Butch Mendes	**Team Leader**	**Geo targets H-12**	**8**
11. Karl Christiansen	**Tech II**	**Reacq**	**8**
12. Kristen Mendes	**Tech II**	**ASB3 targets**	**8**
13. Kacy Cameron	**Tech II**	**Geo targets H-12**	**8**
14. Tiffany Dana	**Tech I**	**Geo targets H-12**	**8**
15. Jennifer Chester	**Tech I**	**Reacq**	**8**
16. Cecilia Flores	**Tech I**	**Reacq**	**8**
17. Reida Johnson	**Tech I**	**Analog 14 inches**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	384
F3 UXO METAL DETECTORS	**3**	3	80
ML3 MAGETIC LOCATORS	**15**	9	240
HAND HELD RADIOS	**12**	12	384
GPS (TRIMBLE)	**2**	2	64
PDA's	**4**	4	128
BACKHOE/EXCAVATOR	**2**	1	32
KUBOTA/UTV	**2**	2	40
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	64
WHITE METAL DETECTORS	**8**	8	256

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Nov 30, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's. Some rain on and off all day.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One team cleared grids N-18-19 and N-18-18 (partials) to14 inches analog.
3. Two teams completed DGM target investigation in grids: H-12-(23, 25). (138) targets investigated.
4. Two teams reacquired DGM target anomalies in grids: H-12-(24, 25)
5. One team continued with the DGM target investigation of ASB3 DGM targets in the CVFAW Area: (76 targets investigated). Completed grids: Completed K-16-4.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**8**
2. Randy Schneider	**Off**		
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**SAFETY**	**CBMR**	**8**
2. Glenn Haupt	**Team Leader**	**Analog 14 inches**	**8**
3. Nicholas Clark	**Tech II**	**Analog 14 inches**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 targets**	**8**
5. James Koch	**Team Leader**	**Geo targets H-12**	**8**
6. Wes Bain	**Tech II**	**Geo targets H-12**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Geo targets H-12**	**8**
9. Greg Cook	**Tech II**	**Reacq**	**8**
10. Butch Mendes	**Team Leader**	**Geo targets H-12**	**8**
11. Karl Christiansen	**Tech II**	**Geo targets H-12**	**8**
12. Kristen Mendes	**Tech II**	**ASB3 targets**	**4**
13. Kacy Cameron	**Tech II**	**Geo assistant**	**8**
14. Tiffany Dana	**Tech I**	**Off**	**0**
15. Jennifer Chester	**Tech I**	**Reacq**	**8**
16. Cecilia Flores	**Tech I**	**Geo targets H-12**	**8**
17. Reida Johnson	**Tech I**	**Analog 14 inches**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	480
F3 UXO METAL DETECTORS	**3**	3	104
ML3 MAGETIC LOCATORS	**15**	9	312
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	82
PDA's	**4**	4	160
BACKHOE/EXCAVATOR	**2**	1	40
KUBOTA/UTV	**2**	2	56
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	82
WHITE METAL DETECTORS	**8**	8	320

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 3 Dec, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's. Some rain on and off all day.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared grids M-17-21, N-18-17, N-18-16 and L-18-9 (partials) to14 inches analog.
3. One UXO team completed ASB3 DGM target investigation in grid: H-12-24, (32) targets investigated.
4. One team reacquired DGM target anomalies in grids: K-15-25 and K-15-22.
5. One UXO team continued with the ASB2 DGM target investigation in grid L-18-4 (89 targets investigated).
6. One UXO team continued to investigate data gaps in ASB2 target areas.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB2 targets**	**8**
2. Glenn Haupt	**Team Leader**	**Data gaps ASB2**	**8**
3. Nicholas Clark	**Tech II**	**Data gaps ASB2**	**8**
4. Ian Wiekamp	**Tech II**	**Analog to 14 in.**	**8**
5. James Koch	**Tech II**	**Reacq**	**8**
6. Wes Bain	**Tech II**	**Data gaps ASB2**	**8**
7. Pete Grubb	**Team Leader**	**Geo targets H-12**	**8**
8. Rex Andreasen	**Team Leader**	**Analog to 14 in.**	**8**
9. Greg Cook	**Tech II**	**Data gaps ASB2**	**8**
10. Butch Mendes	**Tech II**	**ASB2 targets**	**8**
11. Karl Christiansen	**Tech II**	**Reserve Duty**	**0**
12. Kristen Mendes	**Tech II**	**ASB2 targets**	**8**
13. Kacy Cameron	**Tech II**	**Geo targets H-12**	**8**
14. Tiffany Dana	**Tech I**	**Reacq**	**8**
15. Jennifer Chester	**Tech I**	**Analog to 14 in.**	**8**
16. Cecilia Flores	**Tech I**	**Analog to 14 in**	**8**
17. Reida Johnson	**Tech I**	**Geo targets H-12**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	96
F3 UXO METAL DETECTORS	**3**	3	24
ML3 MAGETIC LOCATORS	**15**	9	72
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	2	16
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**1**	1	8
KUBOTA/UTV	**2**	2	16
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	16
WHITE METAL DETECTORS	**8**	8	64

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 4 Dec, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's. Some rain on and off all day.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared partial grids L-17-22, L-18-(2, 6, 7, 8) to14 inches analog.
3. One UXO team cleared 100% of the following grids to a depth of 3 inches (analog). F-14-(1, 2).
4. One team reacquired DGM target anomalies in grids: K-15-(23, 24) and J-15-11.
5. One UXO team continued with the DGM target investigation of ASB2 targets in grid L-17-21 (103 targets investigated).
6. One UXO team completed the investigation of data gaps in ASB2 target areas.
7. One UXO technician provided support for brush cutting crew.
8. One UXO team continued to investigate target anomalies in ASB3 grids. (39 targets investigated).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Grenade, hand, smoke	L-17-22
Rocket, 35mm, subcal, practice, M73	K-16-5

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB2/3 targets**	**8**
2. Glenn Haupt	**Team Leader**	**Data gaps ASB2**	**8**
3. Nicholas Clark	**Tech II**	**Data gaps ASB2**	**8**
4. Ian Wiekamp	**Tech II**	**Analog 3 and 14 in.**	**8**
5. James Koch	**Tech II**	**Reacq**	**8**
6. Wes Bain	**Tech II**	**ASB2/3 targets**	**8**
7. Pete Grubb	**Team Leader**	**ASB2 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Analog 3 and 14 in.**	**8**
9. Greg Cook	**Tech II**	**Data gaps ASB2**	**8**
10. Butch Mendes	**Tech II**	**Brush cutters escort**	**8**
11. Karl Christiansen	**Tech II**	**Reserve Duty**	**0**
12. Kristen Mendes	**Tech II**	**ASB2/3 targets**	**8**
13. Kacy Cameron	**Tech II**	**ASB2 targets**	**8**
14. Tiffany Dana	**Tech I**	**Reacq**	**8**
15. Jennifer Chester	**Tech I**	**Analog 3 and 14 in.**	**8**
16. Cecilia Flores	**Tech I**	**Analog 3 and 14 in.**	**8**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	192
F3 UXO METAL DETECTORS	**3**	3	48
ML3 MAGETIC LOCATORS	**15**	9	144
HAND HELD RADIOS	**12**	12	192
GPS (TRIMBLE)	**2**	2	32
PDA's	**4**	4	64
BACKHOE/EXCAVATOR	**1**	1	16
KUBOTA/UTV	**2**	2	32
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	32
WHITE METAL DETECTORS	**8**	8	128

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: 5 Dec, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared partial grids K-16-25, K-17-(15, 10, 5) to14 inches analog.
3. One UXO team reacquired DGM target anomalies in grids: J-16-4, J-15-(6, 1, 21).
4. One UXO team continued with the DGM target investigation of ASB2 targets in grid L-18-5 (20 targets investigated).
5. One UXO technician provided support for brush cutting crew removing deadfalls.
6. Two UXO teams continued to investigate DGM target anomalies in ASB3 grids. (148 targets). Completed grid K-16-5.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB3 targets**	**8**
2. Glenn Haupt	**Team Leader**	**Data gaps ASB2**	**8**
3. Nicholas Clark	**Tech II**	**Data gaps ASB2**	**8**
4. Ian Wiekamp	**Tech II**	**Analog 14 in.**	**8**
5. James Koch	**Tech II**	**Reacq**	**8**
6. Wes Bain	**Tech II**	**ASB3 targets**	**8**
7. Pete Grubb	**Team Leader**	**ASB2 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Analog 14 in.**	**8**
9. Greg Cook	**Tech II**	**ASB3 targets**	**2.5**
10. Butch Mendes	**Tech II**	**Brush cutters escort**	**8**
11. Karl Christiansen	**Tech II**	**Off**	**0**
12. Kristen Mendes	**Tech II**	**ASB3 targets**	**8**
13. Kacy Cameron	**Tech II**	**ASB2 targets**	**8**
14. Tiffany Dana	**Tech I**	**Reacq**	**8**
15. Jennifer Chester	**Tech I**	**Analog 14 in.**	**8**
16. Cecilia Flores	**Tech I**	**Off**	**0**
17. Reida Johnson	**Tech I**	**ASB2 targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	288
F3 UXO METAL DETECTORS	**3**	3	72
ML3 MAGETIC LOCATORS	**15**	9	216
HAND HELD RADIOS	**12**	12	288
GPS (TRIMBLE)	**2**	2	48
PDA's	**4**	4	96
BACKHOE/EXCAVATOR	**1**	1	24
KUBOTA/UTV	**2**	2	48
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	48
WHITE METAL DETECTORS	**8**	8	192

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 6 Dec, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared partial grids (K-16-8, K-16-20) to14 inches analog.
3. One UXO technician provided support for brush cutting crew removing deadfalls.
4. Three UXO teams continued to investigate DGM target anomalies in ASB3 grids. (159 targets). Completed K-15-21.
5. One UXO team cleared previously marked backhoe digs in ASB2 area.
6. Four UXO technicians assisted with the QA process in ASB2 grids.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB3 targets**	**8**
2. Glenn Haupt	**Team Leader**	**ASB3 targets**	**8**
3. Nicholas Clark	**Tech II**	**ASB3 targets**	**8**
4. Ian Wiekamp	**Tech II**	**Off**	**0**
5. James Koch	**Tech II**	**QA ASB2**	**8**
6. Wes Bain	**Tech II**	**ASB3 targets**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Analog 14 in.**	**8**
9. Greg Cook	**Tech II**	**Off**	**0**
10. Butch Mendes	**Tech II**	**Brush cutters escort**	**8**
11. Karl Christiansen	**Tech II**	**Reserve Duty**	**0**
12. Kristen Mendes	**Tech II**	**QA ASB2**	**8**
13. Kacy Cameron	**Tech II**	**ASB3 targets**	**8**
14. Tiffany Dana	**Tech I**	**QA ASB2**	**8**
15. Jennifer Chester	**Tech I**	**Analog 14 in.**	**8**
16. Cecilia Flores	**Tech I**	**ASB3 targets**	**8**
17. Reida Johnson	**Tech I**	**QA ASB2**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	384
F3 UXO METAL DETECTORS	**3**	3	96
ML3 MAGETIC LOCATORS	**15**	9	288
HAND HELD RADIOS	**12**	12	384
GPS (TRIMBLE)	**2**	2	64
PDA's	**4**	4	132
BACKHOE/EXCAVATOR	**1**	1	32
KUBOTA/UTV	**2**	2	64
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	64
WHITE METAL DETECTORS	**8**	8	264

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 7 Dec, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared grids 100% to14 inches analog. N-17-(5, 10). Partial grids cleared to 14 in. analog (N-17-14 and N-17-15).
3. One UXO technician provided support for brush cutting crew removing deadfalls.
4. Two UXO teams continued to investigate DGM target anomalies in ASB3 grids. (124 targets). Completed grids K-15-25, J-15-6, J-16-14.
5. Four UXO technicians assisted with the QA process in ASB2 grids.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**Weston physical PTO ASB3 targets**	**5 2 1**
2. Glenn Haupt	**Team Leader**	**Off**	**0**
3. Nicholas Clark	**Tech II**	**ASB3 targets**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 targets**	**8**
5. James Koch	**Tech II**	**QA ASB2**	**8**
6. Wes Bain	**Tech II**	**ASB3 targets**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Analog 14 in.**	**8**
9. Greg Cook	**Tech II**	**Analog 14 in.**	**8**
10. Butch Mendes	**Tech II**	**Brush cutters escort**	**8**
11. Karl Christiansen	**Tech II**	**Reserve Duty**	**0**
12. Kristen Mendes	**Tech II**	**QA ASB2**	**8**
13. Kacy Cameron	**Team Leader**	**ASB3 targets**	**8**
14. Tiffany Dana	**Tech I**	**QA ASB2**	**8**
15. Jennifer Chester	**Tech I**	**Analog 14 in.**	**8**
16. Cecilia Flores	**Tech I**	**ASB3 targets**	**8**
17. Reida Johnson	**Tech I**	**QA ASB2**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	480
F3 UXO METAL DETECTORS	**3**	3	120
ML3 MAGETIC LOCATORS	**15**	9	360
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	2	82
PDA's	**4**	4	164
BACKHOE/EXCAVATOR	**1**	1	40
KUBOTA/UTV	**2**	2	80
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	80
WHITE METAL DETECTORS	**8**	8	328

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Dec 10, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's. Periods of light rain.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared grids 100% to14 inches analog. N-17-9.
3. One UXO technician provided UXO support for brush cutting crew removing deadfalls.
4. Three UXO teams continued to investigate DGM target anomalies in ASB3 grids. (137 targets). No grids completed today.
5. Four UXO technicians assisted with the QA process in ASB2 grids.
6. One team of two UXO technicians reacquired ASB3 DGM targets. I-15-(5, 24) and J-15-16.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**Sick**	**0**
2. Glenn Haupt	**Team Leader**	**ASB3 targets**	**8**
3. Nicholas Clark	**Tech II**	**ASB3 targets**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 targets**	**8**
5. James Koch	**Tech II**	**QA ASB2** **Analog 14 in.**	**3** **5**
6. Wes Bain	**Tech II**	**Brush cutters escort**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**ASB3 targets**	**8**
9. Greg Cook	**Tech II**	**ASB3 targets**	**8**
10. Butch Mendes	**Team Leader**	**Analog 14 in.**	**8**
11. Karl Christiansen	**Tech II**	**Analog 14 in.**	**8**
12. Kristen Mendes	**Tech II**	**QA ASB2** **Reacq ASB3**	**3** **5**
13. Kacy Cameron	**Tech II**	**ASB3 targets**	**8**
14. Tiffany Dana	**Tech I**	**QA ASB2** **Analog 14 in.**	**3** **5**
15. Jennifer Chester	**Tech I**	**ASB3 targets**	**8**
16. Cecilia Flores	**Tech I**	**ASB3 targets**	**8**
17. Reida Johnson	**Tech I**	**QA ASB2** **Reacq ASB3**	**3** **5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	96
F3 UXO METAL DETECTORS	**3**	3	24
ML3 MAGETIC LOCATORS	**15**	6	48
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	2	16
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**1**	1	8
KUBOTA/UTV	**2**	2	16
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	16
WHITE METAL DETECTORS	**8**	8	64

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Dec 11, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's. Periods of light rain.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared grids 100% to14 inches analog. N-17-4, J-17-(22, 17)
3. One UXO technician provided UXO support for brush cutting crew removing deadfalls.
4. Three UXO teams continued to investigate DGM target anomalies in ASB3 grids. (154 targets). K-15-22, J-16-4 and K-15-24.
5. One team of two UXO technicians reacquired ASB3 DGM targets. I-15-14, I-15-20 and I-15-25.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in., trench mortar (stokes)	J-16-9

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**Analog 14 in.**	**8**
2. Glenn Haupt	**Team Leader**	**ASB3 targets**	**8**
3. Nicholas Clark	**Tech II**	**ASB3 targets**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 targets**	**8**
5. James Koch	**Tech II**	**ASB3 targets**	**8**
6. Wes Bain	**Tech II**	**Brush cutters escort**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Off**	**0**
9. Greg Cook	**Tech II**	**Analog 14 in.**	**8**
10. Butch Mendes	**Team Leader**	**ASB3 targets**	**8**
11. Karl Christiansen	**Tech II**	**Analog 14 in.**	**8**
12. Kristen Mendes	**Tech II**	**Reacq ASB3**	**8**
13. Kacy Cameron	**Tech II**	**ASB3 targets**	**8**
14. Tiffany Dana	**Tech I**	**Analog 14 in.**	**8**
15. Jennifer Chester	**Tech I**	**ASB3 targets**	**8**
16. Cecilia Flores	**Tech I**	**ASB3 targets**	**8**
17. Reida Johnson	**Tech I**	**Reacq ASB3**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	192
F3 UXO METAL DETECTORS	**3**	3	48
ML3 MAGETIC LOCATORS	**15**	6	96
HAND HELD RADIOS	**12**	12	192
GPS (TRIMBLE)	**2**	2	32
PDA's	**4**	4	64
BACKHOE/EXCAVATOR	**1**	1	16
KUBOTA/UTV	**2**	2	32
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	32
WHITE METAL DETECTORS	**8**	8	128

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Dec 12, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's. Periods of light rain.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared grids 100% to14 inches analog. J-17-7 and J-17-12.
3. One UXO technician provided UXO support for brush cutting crew removing deadfalls.
4. Three UXO teams continued to investigate DGM target anomalies in ASB3 grids. (177 targets). Completed J-16-9 and J-15-1.
5. One team of two UXO technicians reacquired ASB3 DGM targets. Completed I-15-(4, 19, 15, 9).
6. 4 UXO technicians assisted with the QA process in ASB2 area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**Analog 14 in.**	**8**
2. Glenn Haupt	**Team Leader**	**ASB3 targets**	**8**
3. Nicholas Clark	**Tech II**	**ASB3 targets**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 targets QA assistant**	**5 3**
5. James Koch	**Tech II**	**ASB3 targets**	**8**
6. Wes Bain	**Tech II**	**Brush cutters escort**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets QA assistant**	**5 3**
8. Rex Andreasen	**Team Leader**	**Off**	**0**
9. Greg Cook	**Tech II**	**Analog 14 in.**	**8**
10. Butch Mendes	**Team Leader**	**ASB3 targets**	**8**
11. Karl Christiansen	**Tech II**	**Analog 14 in.**	**8**
12. Kristen Mendes	**Tech II**	**Reacq ASB3**	**8**
13. Kacy Cameron	**Tech II**	**ASB3 targets**	**8**
14. Tiffany Dana	**Tech I**	**Analog 14 in.**	**8**
15. Jennifer Chester	**Tech I**	**ASB3 targets**	**8**
16. Cecilia Flores	**Tech I**	**ASB3 targets QA assistant**	**5 3**
17. Reida Johnson	**Tech I**	**Reacq ASB3**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	288
F3 UXO METAL DETECTORS	**3**	3	72
ML3 MAGETIC LOCATORS	**15**	6	144
HAND HELD RADIOS	**12**	12	288
GPS (TRIMBLE)	**2**	2	48
PDA's	**4**	4	96
BACKHOE/EXCAVATOR	**1**	1	24
KUBOTA/UTV	**2**	2	48
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	48
WHITE METAL DETECTORS	**8**	8	192

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Dec 13, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's. Periods of light rain.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared grids 100% to14 inches analog. J-17-2 and J-16-19.
3. One UXO technician provided UXO support for brush cutting crew removing deadfalls.
4. Three UXO teams continued to investigate DGM target anomalies in ASB3 grids. (160 targets). Completed K-15-23 and I-15-5.
5. One team of two UXO technicians reacquired ASB3 and ASB2 QC3 targets. Completed I-15-10, I-14-23 and 50 QC3 targets.
6. 4 UXO technicians assisted with the QA process in ASB2 area.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Grenade, hand, smoke, HC, AN-M8	J-17-2

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**Analog 14 in.**	**8**
2. Glenn Haupt	**Team Leader**	**ASB3 targets**	**8**
3. Nicholas Clark	**Tech II**	**ASB3 targets**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 targets** **QA assistant**	**5** **3**
5. James Koch	**Tech II**	**ASB3 targets**	**8**
6. Wes Bain	**Tech II**	**Brush cutters escort**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets** **QA assistant**	**5** **3**
8. Rex Andreasen	**Team Leader**	**Off**	**0**
9. Greg Cook	**Tech II**	**Analog 14 in.** **QA assistant**	**5** **3**
10. Butch Mendes	**Team Leader**	**ASB3 targets**	**8**
11. Karl Christiansen	**Tech II**	**Analog 14 in.**	**8**
12. Kristen Mendes	**Tech II**	**Reacq ASB3**	**8**
13. Kacy Cameron	**Tech II**	**ASB3 targets**	**8**
14. Tiffany Dana	**Tech I**	**Analog 14 in.**	**8**
15. Jennifer Chester	**Tech I**	**ASB3 targets**	**8**
16. Cecilia Flores	**Tech I**	**ASB3 targets** **QA assistant**	**5** **3**
17. Reida Johnson	**Tech I**	**Reacq ASB3**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	384
F3 UXO METAL DETECTORS	**3**	3	96
ML3 MAGETIC LOCATORS	**15**	6	192
HAND HELD RADIOS	**12**	12	384
GPS (TRIMBLE)	**2**	2	64
PDA's	**4**	4	96
BACKHOE/EXCAVATOR	**1**	1	32
KUBOTA/UTV	**2**	2	64
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	64
WHITE METAL DETECTORS	**8**	8	256

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Dec 14, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 40's/High 50's. Periods of light rain.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared grids 100% to14 inches analog. J-16-14
3. One UXO technician provided UXO support for brush cutting crew removing deadfalls.
4. Three UXO teams continued to investigate DGM target anomalies in ASB3 grids. (194 targets). Completed J-15-21, I-15-4, I-15-24.
5. One team of two UXO technicians continued to reacquire ASB2 QC3 DGM targets.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR Admin**	**6 2**
2. Randy Schneider	**SAFETY**	**CBMR Admin**	**6 2**
3. Mike Everman	**UXOQCS**	**CBMR Admin**	**6 2**
1. Drew Caldwell	**Team Leader**	**Analog 14 in. Admin.**	**6 2**
2. Glenn Haupt	**Team Leader**	**ASB3 targets Admin.**	**6 2**
3. Nicholas Clark	**Tech II**	**ASB3 targets Admin**	**6 2**
4. Ian Wiekamp	**Tech II**	**ASB3 targets Admin**	**6 2**
5. James Koch	**Tech II**	**ASB3 targets Admin**	**6 2**
6. Wes Bain	**Tech II**	**Brush cutters escort Admin.**	**6 2**
7. Pete Grubb	**Team Leader**	**ASB3 targets Admin**	**6 2**
8. Rex Andreasen	**Team Leader**	**ASB3 targets Admin**	**6 2**
9. Greg Cook	**Tech II**	**Analog 14 in. Admin.**	**6 2**
10. Butch Mendes	**Tech II**	**Reacquire team Admin.**	**6 2**
11. Karl Christiansen	**Tech II**	**Analog 14 in. Admin.**	**6 2**
12. Kristen Mendes	**Tech II**	**Reacquire team Admin.**	**6 2**
13. Kacy Cameron	**Tech II**	**ASB3 targets Admin**	**6 2**
14. Tiffany Dana	**Tech I**	**Analog 14 in. Admin.**	**6 2**
15. Jennifer Chester	**Tech I**	**ASB3 targets Admin**	**6 2**
16. Cecilia Flores	**Tech I**	**ASB3 targets Admin**	**6 2**
17. Reida Johnson	**Tech I**	**Reacquire team Admin.**	**6 2**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	432
F3 UXO METAL DETECTORS	**3**	3	112
ML3 MAGETIC LOCATORS	**15**	6	228
HAND HELD RADIOS	**12**	12	432
GPS (TRIMBLE)	**2**	2	76
PDA's	**4**	4	96
BACKHOE/EXCAVATOR	**1**	1	38
KUBOTA/UTV	**2**	2	76
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	76
WHITE METAL DETECTORS	**8**	8	304

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Dec 17, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 30's/High 40's. Periods of light rain.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared grids 100% to14 inches analog. J-16-9
3. One UXO technician provided UXO support for brush cutting crew removing deadfalls.
4. One UXO team continued to investigate target anomalies in ASB3 grids. (49 targets). Completed I-15-14.
5. One team of two UXO technicians continued to reacquire ASB2 QC3 targets.
6. One UXO technician reacquired ASB3 targets.
7. Two teams of UXO technicians investigated ASB2 QC3 target anomalies. (179 targets)

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB2 QC**	**8**
2. Glenn Haupt	**Team Leader**	**8 Hr HAZWOPER**	**8**
3. Nicholas Clark	**Tech II**	**ASB2 QC**	**8**
4. Ian Wiekamp	**Tech II**	**Reacquire team**	**8**
5. James Koch	**Tech II**	**Reacquire team**	**8**
6. Wes Bain	**Tech II**	**ASB2 QC**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Analog 14 in.**	**8**
9. Greg Cook	**Tech II**	**Analog 14 in.**	**8**
10. Butch Mendes	**Tech II**	**ASB3 Team**	**8**
11. Karl Christiansen	**Tech II**	**Brush cutters escort**	**8**
12. Kristen Mendes	**Tech II**	**ASB2 QC**	**8**
13. Kacy Cameron	**Team Leader**	**ASB2 QC**	**8**
14. Tiffany Dana	**Tech I**	**ASB3 Team**	**8**
15. Jennifer Chester	**Tech I**	**Reacquire team**	**8**
16. Cecilia Flores	**Tech I**	**Analog 14 in.**	**8**
17. Reida Johnson	**Tech I**	**ASB2 QC**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	96
F3 UXO METAL DETECTORS	**3**	2	16
ML3 MAGETIC LOCATORS	**15**	6	48
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	2	16
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**1**	1	8
KUBOTA/UTV	**2**	2	16
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	16
WHITE METAL DETECTORS	**8**	7	56

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Dec 18, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 30's/High 40's. Periods of light rain.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team cleared grids 100% to14 inches analog. J-16-4
3. One UXO technician provided UXO support for brush cutting crew removing deadfalls.
4. One UXO team continued to investigate target anomalies in ASB3 grids. (114 targets). Completed J-15-16
5. One team of two UXO technicians continued to reacquire ASB2 QC3 targets.
6. Two teams of UXO technicians investigated ASB2 QC3 target anomalies. (118 targets).
7. One team of UXO technicians cleared previously marked backhoe digs in ASB2/3 area of CVFAW.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB2 QC**	**8**
2. Glenn Haupt	**Team Leader**	**ASB2 QC**	**8**
3. Nicholas Clark	**Tech II**	**ASB2 QC**	**8**
4. Ian Wiekamp	**Tech II**	**Backhoe team ASB3 Team**	**35**
5. James Koch	**Tech II**	**Reacquire team**	**8**
6. Wes Bain	**Tech II**	**ASB2 QC**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**Analog 14 in.**	**8**
9. Greg Cook	**Tech II**	**Analog 14 in.**	**8**
10. Butch Mendes	**Tech II**	**ASB3 Team**	**3**
11. Karl Christiansen	**Tech II**	**Brush cutters escort**	**8**
12. Kristen Mendes	**Tech II**	**ASB2 QC**	**8**
13. Kacy Cameron	**Tech II**	**Backhoe team ASB3 Team**	**3 5**
14. Tiffany Dana	**Tech I**	**ASB3 Team**	**8**
15. Jennifer Chester	**Tech I**	**Reacquire team**	**8**
16. Cecilia Flores	**Tech I**	**Analog 14 in.**	**8**
17. Reida Johnson	**Tech I**	**ASB2 QC**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	192
F3 UXO METAL DETECTORS	**3**	2	32
ML3 MAGETIC LOCATORS	**15**	6	96
HAND HELD RADIOS	**12**	12	192
GPS (TRIMBLE)	**2**	2	32
PDA's	**4**	4	64
BACKHOE/EXCAVATOR	**1**	1	16
KUBOTA/UTV	**2**	2	32
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	32
WHITE METAL DETECTORS	**8**	7	112

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: Dec 19, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 30's/High 40's. Rain all day.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO team preformed QC on analog to depth (14 inches) grids N-18-20.
3. One UXO technician provided UXO support for brush cutting crew removing deadfalls.
4. Two UXO teams investigated target anomalies in ASB3 grids. (197 targets). Completed J-15-11 and I-15-9.
5. Two teams of UXO technicians investigated ASB2 QC3 target anomalies. (158 targets).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB2 QC**	**8**
2. Glenn Haupt	**Team Leader**	**ASB2 QC**	**8**
3. Nicholas Clark	**Tech II**	**ASB2 QC**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 Targets**	**8**
5. James Koch	**Tech II**	**DGM Data collection**	**8**
6. Wes Bain	**Tech II**	**ASB2 QC**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**ASB3 Targets**	**8**
9. Greg Cook	**Tech II**	**ASB3 Targets**	**8**
10. Butch Mendes	**Tech II**	**Sick**	**0**
11. Karl Christiansen	**Tech II**	**Brush cutters escort**	**8**
12. Kristen Mendes	**Tech II**	**ASB2 QC**	**8**
13. Kacy Cameron	**Team Leader**	**QC Analog to 14 in.**	**8**
14. Tiffany Dana	**Tech I**	**ASB3 Team**	**8**
15. Jennifer Chester	**Tech I**	**QC Analog to 14 in.**	**8**
16. Cecilia Flores	**Tech I**	**ASB3 Targets**	**8**
17. Reida Johnson	**Tech I**	**ASB2 QC**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	288
F3 UXO METAL DETECTORS	**3**	2	48
ML3 MAGETIC LOCATORS	**15**	6	144
HAND HELD RADIOS	**12**	12	288
GPS (TRIMBLE)	**2**	2	48
PDA's	**4**	4	96
BACKHOE/EXCAVATOR	**1**	1	24
KUBOTA/UTV	**2**	2	48
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	48
WHITE METAL DETECTORS	**8**	7	168

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: Dec 20, 2012 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 30's/High 40's. Rain all day.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. One UXO technician provided UXO support for brush cutting crew removing deadfalls. Brush cutting crew is standing down after today.
3. Two UXO teams investigated DGM target anomalies in ASB3 grids. (216 targets). Completed I-15-15 and I-15-25.
4. Two XO teams investigated ASB2 QC3 target anomalies. (101 targets). All targets completed with the exception of grids K-18-(14, 9) these are trash pit grids and 7 targets in grid L-17-24 which are completely underwater at this time.

Equipment comments:

II. Instructions Received: Canceled demo operations due to bad weather.

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 22mm, subcal, practice, M744	I-15-19

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB2 QC**	**8**
2. Glenn Haupt	**Team Leader**	**Off**	**8**
3. Nicholas Clark	**Tech II**	**ASB2 QC**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 Targets**	**8**
5. James Koch	**Tech II**	**8 Hr Haz Ref**	**8**
6. Wes Bain	**Tech II**	**ASB2 QC**	**8**
7. Pete Grubb	**Team Leader**	**ASB3 targets**	**8**
8. Rex Andreasen	**Team Leader**	**8 Hr Haz Ref**	**8**
9. Greg Cook	**Tech II**	**ASB3 Targets**	**8**
10. Butch Mendes	**Team Leader**	**ASB3 Targets**	**8**
11. Karl Christiansen	**Tech II**	**Brush cutters escort**	**8**
12. Kristen Mendes	**Tech II**	**ASB2 QC**	**8**
13. Kacy Cameron	**Team Leader**	**ASB2 QC**	**8**
14. Tiffany Dana	**Tech I**	**ASB3 Team**	**8**
15. Jennifer Chester	**Tech I**	**ASB2 QC**	**8**
16. Cecilia Flores	**Tech I**	**ASB3 Targets**	**8**
17. Reida Johnson	**Tech I**	**ASB2 QC**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	384
F3 UXO METAL DETECTORS	**3**	2	64
ML3 MAGETIC LOCATORS	**15**	6	192
HAND HELD RADIOS	**12**	12	384
GPS (TRIMBLE)	**2**	2	64
PDA's	**4**	4	128
BACKHOE/EXCAVATOR	**1**	1	32
KUBOTA/UTV	**2**	2	64
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	64
WHITE METAL DETECTORS	**8**	7	224

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 3 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 30's/High 40's.

Work Summary:

1. One Geo team collected DGM data in the CVFAW.
2. Three UXO teams investigated DGM target anomalies in ASB3 grids. (253 targets). Completed grid I-14-21.
3. One UXO team conducted analog to14 inch clearance in the following grids of the CVFAW area. Completed grid G-6-1.
4. Two UXO technicians reacquired ASB3 targets in CVFAW area. I-14-21, H-14-16 and H-14-17.

Equipment comments: Some problems encountered in the early morning with field RTK/Base station causing a delay in the reacquisition of ASB3 targets.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB3 Targets**	**8**
2. Glenn Haupt	**Team Leader**	**ASB3 Targets**	**8**
3. Nicholas Clark	**Tech II**	**ASB3 Targets**	**8**
4. Ian Wiekamp	**Tech II**	**Analog to 14 in.**	**8**
5. James Koch	**Team Leader**	**Analog to 14 in.**	**8**
6. Wes Bain	**Tech II**	**Reacquire team**	**8**
7. Pete Grubb	**Team Leader**	**Off**	**0**
8. Rex Andreasen	**Team Leader**	**ASB3 Targets**	**8**
9. Greg Cook	**Tech II**	**Off**	**0**
10. Butch Mendes	**Tech II**	**ASB3 Targets**	**8**
11. Karl Christiansen	**Tech II**	**Analog to 14 in.**	**8**
12. Kristen Mendes	**Tech II**	**ASB3 Targets**	**8**
13. Kacy Cameron	**Tech II**	**ASB3 Targets**	**8**
14. Tiffany Dana	**Tech I**	**ASB3 Targets**	**8**
15. Jennifer Chester	**Tech I**	**Analog to 14 in.**	**8**
16. Cecilia Flores	**Tech I**	**Reacquire team**	**8**
17. Reida Johnson	**Tech I**	**ASB3 Targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	96
F3 UXO METAL DETECTORS	**3**	3	24
ML3 MAGETIC LOCATORS	**15**	8	64
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	2	16
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**1**	1	8
KUBOTA/UTV	**2**	2	16
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	16
WHITE METAL DETECTORS	**8**	8	64

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 4 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Low 30's/High 40's.

Work Summary:

1. One Geo team collected DGM data in the CVFAW.
2. Three UXO teams investigated DGM target anomalies in ASB3 grids. (331 targets). Completed grids: I-15-(19, 10, 20), I-14-(23, 22, 25), H-14-(16, 17).
3. One UXO team conducted analog to14 inch clearance in the following grids of the CVFAW area. Completed grid G-6-6.
4. Two UXO technicians reacquired ASB3 targets in CVFAW area. Grids H-14-(18, 19, 20).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
1. Bruce Moe	**SUXOS**	**CBMR**	**10**
2. Randy Schneider	**SAFETY**	**CBMR**	**8**
3. Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB3 Targets**	**8**
2. Glenn Haupt	**Team Leader**	**ASB3 Targets**	**8**
3. Nicholas Clark	**Tech II**	**ASB3 Targets**	**8**
4. Ian Wiekamp	**Tech II**	**Analog to 14 in.**	**8**
5. James Koch	**Team Leader**	**Analog to 14 in.**	**8**
6. Wes Bain	**Tech II**	**Reacquire team**	**8**
7. Pete Grubb	**Team Leader**	**Off**	**0**
8. Rex Andreasen	**Team Leader**	**ASB3 Targets**	**8**
9. Greg Cook	**Tech II**	**Off**	**0**
10. Butch Mendes	**Tech II**	**ASB3 Targets**	**8**
11. Karl Christiansen	**Tech II**	**Analog to 14 in.**	**8**
12. Kristen Mendes	**Tech II**	**ASB3 Targets**	**8**
13. Kacy Cameron	**Tech II**	**ASB3 Targets**	**8**
14. Tiffany Dana	**Tech I**	**ASB3 Targets**	**8**
15. Jennifer Chester	**Tech I**	**Analog to 14 in.**	**8**
16. Cecilia Flores	**Tech I**	**Reacquire team**	**8**
17. Reida Johnson	**Tech I**	**ASB3 Targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**12**	12	192
F3 UXO METAL DETECTORS	**3**	3	48
ML3 MAGETIC LOCATORS	**15**	8	128
HAND HELD RADIOS	**12**	12	192
GPS (TRIMBLE)	**2**	2	32
PDA's	**4**	4	64
BACKHOE/EXCAVATOR	**1**	1	16
KUBOTA/UTV	**2**	2	32
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	32
WHITE METAL DETECTORS	**8**	8	128

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: 7 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Rain on and off all day, temps in the 50's.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. Three UXO teams investigated DGM target anomalies in ASB3 grids. (269 targets).
3. Completed grids: H-14-20 and H-14-19.
4. One UXO team conducted analog to14 inch clearance in the following grids of the CVFAW area.
5. Completed grid G-6-11.
6. Two UXO technicians reacquired ASB3 targets in CVFAW area. Grid H-14-(15, 14, 13, 12).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB3 Targets**	**8**
2. Glenn Haupt	**Team Leader**	**ASB3 Targets**	**8**
3. Nicholas Clark	**Tech II**	**Reacquire flags**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 Targets**	**8**
5. James Koch	**Tech II**	**Analog to 14 in.**	**8**
6. Wes Bain	**Tech II**	**ASB3 Targets**	**8**
7. Pete Grubb	**Team Leader**	**Analog to 14 in.**	**8**
8. Rex Andreasen	**Team Leader**	**ASB3 Targets**	**8**
9. Greg Cook	**Tech II**	**Off**	**0**
10. Butch Mendes	**Tech II**	**ASB3 Targets**	**8**
11. Karl Christiansen	**Tech II**	**ASB3 Targets**	**8**
12. Kristen Mendes	**Tech II**	**Analog to 14 in.**	**8**
13. Kacy Cameron	**Tech II**	**Analog to 14 in.**	**8**
14. Tiffany Dana	**Tech I**	**Reacquire flags**	**8**
15. Jennifer Chester	**Tech I**	**ASB3 Targets**	**8**
16. Cecilia Flores	**Tech I**	**Analog to 14 in.**	**8**
17. Reida Johnson	**Tech I**	**ASB3 Targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**13**	13	104
F3 UXO METAL DETECTORS	**3**	3	24
ML3 MAGETIC LOCATORS	**15**	8	64
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	2	16
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**1**	1	8
KUBOTA/UTV	**2**	2	16
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	16
WHITE METAL DETECTORS	**8**	8	64

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 8 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Rain on and off all day, temps in the 50's.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. Three UXO teams investigated target anomalies in ASB3 grids. (265 targets).
   Completed grids: I-14-21, H-14-(14, 15, 18).
3. One UXO team conducted analog to14 inch clearance in the following grids of the CVFAW area.
   Completed grid G-6-(16, 21).
4. Two UXO technicians reacquired ASB3 targets in CVFAW area. Grid H-14-(7, 11), I-15-18, I-14-(16, 17).

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB3 Targets**	**8**
2. Glenn Haupt	**Team Leader**	**ASB3 Targets**	**8**
3. Nicholas Clark	**Tech II**	**Sick**	**0**
4. Ian Wiekamp	**Tech II**	**ASB3 Targets**	**8**
5. James Koch	**Tech II**	**Reacquire flags**	**8**
6. Wes Bain	**Tech II**	**ASB3 Targets**	**8**
7. Pete Grubb	**Team Leader**	**Analog to 14 in.**	**8**
8. Rex Andreasen	**Team Leader**	**ASB3 Targets**	**8**
9. Greg Cook	**Tech II**	**Off**	**0**
10. Butch Mendes	**Tech II**	**ASB3 Targets**	**8**
11. Karl Christiansen	**Tech II**	**ASB3 Targets**	**8**
12. Kristen Mendes	**Tech II**	**Analog to 14 in.**	**8**
13. Kacy Cameron	**Tech II**	**Analog to 14 in.**	**4.5**
14. Tiffany Dana	**Tech I**	**Reacquire flags**	**8**
15. Jennifer Chester	**Tech I**	**ASB3 Targets**	**8**
16. Cecilia Flores	**Tech I**	**Analog to 14 in.**	**8**
17. Reida Johnson	**Tech I**	**ASB3 Targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**13**	13	208
F3 UXO METAL DETECTORS	**3**	3	48
ML3 MAGETIC LOCATORS	**15**	8	128
HAND HELD RADIOS	**12**	12	192
GPS (TRIMBLE)	**2**	2	32
PDA's	**4**	4	64
BACKHOE/EXCAVATOR	**1**	1	16
KUBOTA/UTV	**2**	2	32
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	32
WHITE METAL DETECTORS	**8**	8	128

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 9 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Rain on and off all day, temps in the 50's.

Work Summary:

1. Two Geo teams collected DGM data in the CVFAW.
2. Three UXO teams investigated DGM target anomalies in ASB3 grids. (228 targets).
   Completed grids: H-14-(11, 12, 13, 24).
3. One UXO team conducted analog to14 inch clearance in the following grids of the CVFAW area.
   Completed grid G-6-22.
4. Two UXO technicians reacquired ASB3 DGM targets in CVFAW area. G-14-(14, 15), H-14-6.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	**ASB3 Targets**	**8**
2. Glenn Haupt	**Team Leader**	**ASB3 Targets**	**8**
3. Nicholas Clark	**Tech II**	**Reacquire flags**	**8**
4. Ian Wiekamp	**Tech II**	**ASB3 Targets**	**8**
5. James Koch	**Tech II**	**Analog to 14 in.**	**8**
6. Wes Bain	**Tech II**	**ASB3 Targets**	**8**
7. Pete Grubb	**Team Leader**	**Analog to 14 in.**	**8**
8. Rex Andreasen	**Team Leader**	**ASB3 Targets**	**8**
9. Greg Cook	**Tech II**	**Off**	**0**
10. Butch Mendes	**Tech II**	**ASB3 Targets**	**8**
11. Karl Christiansen	**Tech II**	**ASB3 Targets**	**8**
12. Kristen Mendes	**Tech II**	**Analog to 14 in.**	**8**
13. Kacy Cameron	**Tech II**	**Analog to 14 in.**	**8**
14. Tiffany Dana	**Tech I**	**Sick**	**0**
15. Jennifer Chester	**Tech I**	**ASB3 Targets**	**8**
16. Cecilia Flores	**Tech I**	**Reacquire flags**	**8**
17. Reida Johnson	**Tech I**	**ASB3 Targets**	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**13**	13	312
F3 UXO METAL DETECTORS	**3**	3	72
ML3 MAGETIC LOCATORS	**15**	8	192
HAND HELD RADIOS	**12**	12	288
GPS (TRIMBLE)	**2**	2	48
PDA's	**4**	4	96
BACKHOE/EXCAVATOR	**1**	1	32
KUBOTA/UTV	**2**	2	48
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	2	48
WHITE METAL DETECTORS	**8**	8	192

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 10 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Snow in the early morning changing to rain on and off during the day, temps in high 40's.

Work Summary:

1. Four UXO teams conducted analog to14 inch clearance in the following grids of the CVFAW area:
   Pete, Kacy, Kristen, Milan- (G-6-17) Whites
   Drew, Butch, Karl, CC- (N-18-20) Whites
   Rex, James, Ian, Reida- (M-18-14) Whites
   Glen, Wes, Nick, Jennifer- (L-18-10) Minelabs
   These grids were completed today.

2. DGM activities have been concluded.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Off	**0**
10. Butch Mendes	**Tech II**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Sick	**0**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**13**	13	416
F3 UXO METAL DETECTORS	**3**	2	88
ML3 MAGETIC LOCATORS	**15**	4	224
HAND HELD RADIOS	**12**	12	384
GPS (TRIMBLE)	**2**	0	48
PDA's	**4**	4	128
BACKHOE/EXCAVATOR	**1**	1	48
KUBOTA/UTV	**2**	2	64
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	0	48
WHITE METAL DETECTORS	**8**	8	256

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: 11 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear and sunny, temps in high 40's.

Work Summary:

1. Four UXO teams conducted analog to14 inch clearance in the following grids of the CVFAW area:
   Pete, Kacy, Tiffany, Milan- Whites
   Drew, James, Karl, CC- Whites
   Rex, Reida- Whites
   Glen, Wes, Nick, Jennifer- (L-18-9 and L-18-8) Minelabs
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**8**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Sick	0
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Off	**0**
10. Butch Mendes	**Tech II**	Off	**0**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Off	**0**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**7**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**13**	13	520
F3 UXO METAL DETECTORS	**3**	2	106
ML3 MAGETIC LOCATORS	**15**	4	256
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	0	48
PDA's	**4**	4	160
BACKHOE/EXCAVATOR	**1**	1	56
KUBOTA/UTV	**2**	2	82
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	0	48
WHITE METAL DETECTORS	**8**	8	320

VII. Signature(s)

Senior UXO Supervisor 

Task Manager 

Daily Report

Date: 14 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear and sunny, temps in 40's.

Work Summary:

1. Four UXO teams conducted analog to14 inch clearance in the following grids of the CVFAW area.
   Pete, Kacy, Tiffany, Kristin- G-6-12 (Whites)
   Butch, Milan, Karl, CC- N-18-19 (Whites)
   Rex, Reida, James, Ian- M-18-13, M-18-15 (Whites)
   Glen, Wes, Nick, Jennifer- L-18-7 (Minelabs)
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Vacation	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Off	**0**
10. Butch Mendes	**Team Leader**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**13**	13	104
F3 UXO METAL DETECTORS	**3**	2	16
ML3 MAGETIC LOCATORS	**15**	0	0
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	0	0
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**1**	1	8
KUBOTA/UTV	**2**	2	16
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	0	0
WHITE METAL DETECTORS	**8**	8	64

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 15 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear and sunny, temps in 40's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area.
   Pete, Kacy, Tiffany, Kristin, Butch- (Whites) G-6-2, G-6-7
   Drew, Milan, Karl, CC- (Whites) N-18-18, (QC N-18-16/17)
   Rex, Reida, James, Ian- (Whites) M-18-11, M-18-12
   Glen, Wes, Nick, Jennifer- (Minelabs) L-18-1, L-18-6
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Off	**0**
10. Butch Mendes	**Tech II**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**13**	13	208
F3 UXO METAL DETECTORS	**3**	2	32
ML3 MAGETIC LOCATORS	**15**	0	0
HAND HELD RADIOS	**12**	12	192
GPS (TRIMBLE)	**2**	0	0
PDA's	**4**	4	64
BACKHOE/EXCAVATOR	**1**	1	16
KUBOTA/UTV	**2**	2	32
EM-61 (hand held)	**1**	0	0
EM-61 Cart	**2**	0	0
WHITE METAL DETECTORS	**8**	8	128

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 16 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear and sunny, temps in 40's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Kacy, Tiffany - no grid completed
   Drew, Milan, Karl, CC- N-18-11
   Rex, Reida, James, Ian- M-18-6
   Glen, Wes, Nick, Jennifer- L-18-2
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**9**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Off	**0**
10. Butch Mendes	**Tech II**	sick	**0**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	sick	**0**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	288
F3 UXO METAL DETECTORS	**9**	9	113
HAND HELD RADIOS	**12**	12	288
GPS (TRIMBLE)	**2**	0	0
PDA's	**4**	4	96
BACKHOE/EXCAVATOR	**1**	1	24
KUBOTA/UTV	**2**	2	48

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: 17 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear and sunny, temps in high 40's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Kacy, Tiffany, Butch - G-6-3
   Drew, Milan, Karl, CC- N-16-20, N-16-25, N-16-24
   Rex, Reida, James, Ian- NO GRID COMPLETED TODAY
   Glen, Wes, Nick, Jennifer- L-18-3
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**9**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Off	**0**
10. Butch Mendes	**Tech II**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	sick	**0**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	368
F3 UXO METAL DETECTORS	**9**	9	194
HAND HELD RADIOS	**12**	12	384
GPS (TRIMBLE)	**2**	0	0
PDA's	**4**	4	128
BACKHOE/EXCAVATOR	**1**	1	32
KUBOTA/UTV	**2**	2	64

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: 18 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear and sunny, temps in high 40's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Kacy, Tiffany, Butch – NO GRID COMPLETED
   Drew, Kristin, Karl, CC- N-16-16
   Rex, Reida, James, Ian- M-18-1
   Glen, Wes, Nick, Jennifer- L-18-4
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**9**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Off	**0**
10. Butch Mendes	**Tech II**	Analog sweep	**4**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	sick	**0**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	448
F3 UXO METAL DETECTORS	**9**	9	275
HAND HELD RADIOS	**12**	12	480
GPS (TRIMBLE)	**2**	0	0
PDA's	**4**	4	160
BACKHOE/EXCAVATOR	**1**	1	40
KUBOTA/UTV	**2**	2	80

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: 22 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear and sunny, temps range from low 30's to mid 40's.

Work Summary:

1. Four UXO teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Kacy, Tiffany, Butch – no grid completed
   Drew, Kristin, Karl, CC- J-16-(20, 24, 25)
   Rex, Reida, James, Ian- M-17-21
   Glen, Wes, Nick, Jennifer- L-18-5
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**9.5**
Mike Everman	**UXOQCS**	**CBMR**	**9.5**
1. Drew Caldwell	**Team Leader**	Analog sweep	**9.5**
2. Glenn Haupt	**Team Leader**	Analog sweep	**9.5**
3. Nicholas Clark	**Tech II**	Analog sweep	**9.5**
4. Ian Wiekamp	**Tech II**	Analog sweep	**9.5**
5. James Koch	**Tech II**	Analog sweep	**9.5**
6. Wes Bain	**Tech II**	Analog sweep	**9.5**
7. Pete Grubb	**Team Leader**	Analog sweep	**9.5**
8. Rex Andreasen	**Team Leader**	Analog sweep	**9.5**
9. Greg Cook	**Tech II**	Analog sweep	**9.5**
10. Butch Mendes	**Tech II**	Analog sweep	**9.5**
11. Karl Christiansen	**Tech II**	Analog sweep	**9.5**
12. Kristen Mendes	**Tech II**	Analog sweep	**9.5**
13. Kacy Cameron	**Tech II**	Analog sweep	**9.5**
14. Tiffany Dana	**Tech I**	Analog sweep	**9.5**
15. Jennifer Chester	**Tech I**	Analog sweep	**9.5**
16. Cecilia Flores	**Tech I**	Analog sweep	**9.5**
17. Reida Johnson	**Tech I**	Analog sweep	**9.5**
18. Milan Dewan	**Tech I**	Analog sweep	**9.5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	95
F3 UXO METAL DETECTORS	**9**	9	85.5
HAND HELD RADIOS	**12**	12	114
GPS (TRIMBLE)	**2**	0	0
PDA's	**4**	4	76
BACKHOE/EXCAVATOR	**1**	1	9.5
KUBOTA/UTV	**2**	2	19

VII. Signature(s)

Senior UXO Supervisor Bruce Moe	Task Manager

Daily Report

Date: 23 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in mid 30's.

Work Summary:

1. Four UXO teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Kacy, Tiffany, Butch – no grids completed
   Drew, Kristin, Karl, CC- J-16-15
   Rex, Reida, James, Ian- M-17-16
   Glen, Wes, Nick, Jennifer- L-17-25
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 3 in., trench mortar, practice, Mk 1 (stokes)	Grid J-16-15

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**9.5**
Mike Everman	**UXOQCS**	**CBMR**	**9.5**
1. Drew Caldwell	**Team Leader**	Analog sweep	**9.5**
2. Glenn Haupt	**Team Leader**	Analog sweep	**9.5**
3. Nicholas Clark	**Tech II**	Analog sweep	**9.5**
4. Ian Wiekamp	**Tech II**	Analog sweep	**9.5**
5. James Koch	**Tech II**	Analog sweep	**9.5**
6. Wes Bain	**Tech II**	Analog sweep	**9.5**
7. Pete Grubb	**Team Leader**	Analog sweep	**9.5**
8. Rex Andreasen	**Team Leader**	Analog sweep	**9.5**
9. Greg Cook	**Tech II**	Analog sweep	**9.5**
10. Butch Mendes	**Tech II**	Analog sweep	**9.5**
11. Karl Christiansen	**Tech II**	Analog sweep	**9.5**
12. Kristen Mendes	**Tech II**	Analog sweep	**9.5**
13. Kacy Cameron	**Tech II**	Analog sweep	**9.5**
14. Tiffany Dana	**Tech I**	Analog sweep	**9.5**
15. Jennifer Chester	**Tech I**	Analog sweep	**9.5**
16. Cecilia Flores	**Tech I**	Analog sweep	**9.5**
17. Reida Johnson	**Tech I**	Analog sweep	**9.5**
18. Milan Dewan	**Tech I**	Analog sweep	**9.5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	190
F3 UXO METAL DETECTORS	**9**	9	171
HAND HELD RADIOS	**12**	12	228
GPS (TRIMBLE)	**2**	0	0
PDA's	**4**	4	152
BACKHOE/EXCAVATOR	**1**	1	19
KUBOTA/UTV	**2**	2	38

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 24 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in mid 30's.

Work Summary:

1. Four UXO teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Kacy, Tiffany, Butch –
   Drew, Kristin, Karl, CC- J-16-5, K-16-16
   Rex, Reida, James, Ian- M-17-11
   Glen, Wes, Nick, Jennifer- L-17-24
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**9.5**
Mike Everman	**UXOQCS**	**CBMR**	**9.5**
1. Drew Caldwell	**Team Leader**	Analog sweep	**9.5**
2. Glenn Haupt	**Team Leader**	Analog sweep	**9.5**
3. Nicholas Clark	**Tech II**	Analog sweep	**9.5**
4. Ian Wiekamp	**Tech II**	Analog sweep	**9.5**
5. James Koch	**Tech II**	Analog sweep	**9.5**
6. Wes Bain	**Tech II**	Analog sweep	**9.5**
7. Pete Grubb	**Team Leader**	Analog sweep	**9.5**
8. Rex Andreasen	**Team Leader**	Analog sweep	**9.5**
9. Greg Cook	**Tech II**	Analog sweep	**3**
10. Butch Mendes	**Tech II**	Analog sweep	**9.5**
11. Karl Christiansen	**Tech II**	Analog sweep	**9.5**
12. Kristen Mendes	**Tech II**	Analog sweep	**9.5**
13. Kacy Cameron	**Tech II**	Analog sweep	**9.5**
14. Tiffany Dana	**Tech I**	Analog sweep	**9.5**
15. Jennifer Chester	**Tech I**	Analog sweep	**9.5**
16. Cecilia Flores	**Tech I**	Analog sweep	**9.5**
17. Reida Johnson	**Tech I**	Analog sweep	**9.5**
18. Milan Dewan	**Tech I**	Analog sweep	**9.5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	280.5
F3 UXO METAL DETECTORS	**9**	9	256.5
HAND HELD RADIOS	**12**	12	342
GPS (TRIMBLE)	**2**	1	9.5
PDA's	**4**	4	190
BACKHOE/EXCAVATOR	**1**	1	28.5
KUBOTA/UTV	**2**	2	57

VII. Signature(s)

Senior UXO Supervisor 	Task Manager

Daily Report

Date: 25 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in mid 30's.

Work Summary:

1. Four UXO teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Kacy, Tiffany, Butch –No grids today
   Drew, Kristin, Karl, CC- K-16-(2, 1, 7)
   Rex, Reida, James, Ian- M-17-(12,13)
   Glen, Wes, Nick, Jennifer- L-17-(23, 18)
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**9.5**
Mike Everman	**UXOQCS**	**CBMR**	**9.5**
1. Drew Caldwell	**Team Leader**	Analog sweep	**9.5**
2. Glenn Haupt	**Team Leader**	Analog sweep	**9.5**
3. Nicholas Clark	**Tech II**	Analog sweep	**9.5**
4. Ian Wiekamp	**Tech II**	Analog sweep	**9.5**
5. James Koch	**Tech II**	Analog sweep	**9.5**
6. Wes Bain	**Tech II**	Analog sweep	**9.5**
7. Pete Grubb	**Team Leader**	Analog sweep	**9.5**
8. Rex Andreasen	**Team Leader**	Analog sweep	**9.5**
9. Greg Cook	**Tech II**	Off	
10. Butch Mendes	**Tech II**	Analog sweep	**9.5**
11. Karl Christiansen	**Tech II**	Analog sweep	**9.5**
12. Kristen Mendes	**Tech II**	Analog sweep	**9.5**
13. Kacy Cameron	**Tech II**	Analog sweep	**9.5**
14. Tiffany Dana	**Tech I**	Analog sweep	**9.5**
15. Jennifer Chester	**Tech I**	Analog sweep	**9.5**
16. Cecilia Flores	**Tech I**	Analog sweep	**9.5**
17. Reida Johnson	**Tech I**	Analog sweep	**9.5**
18. Milan Dewan	**Tech I**	Analog sweep	**9.5**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	375.5
F3 UXO METAL DETECTORS	**9**	9	342
HAND HELD RADIOS	**12**	12	456
GPS (TRIMBLE)	**2**	1	19
PDA's	**4**	4	228
BACKHOE/EXCAVATOR	**1**	1	38
KUBOTA/UTV	**2**	2	76

VII. Signature(s)

Senior UXO Supervisor 	Task Manager 

Daily Report

Date: 28 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in mid-30's. Rain all day long.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area.
2. All grids were cleared using Minelabs.
   Pete, Kacy, Tiffany, Butch, Milan-G-6-8
   Drew, Kristin, Karl, CC- K-16-8, K-16-13
   Rex, Reida, James, Ian- M-17-14
   Glen, Wes, Nick, Jennifer- L-17-14
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**9**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Off	**0**
10. Butch Mendes	**Tech II**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	80
F3 UXO METAL DETECTORS	**21**	11	88
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	1	8
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**1**	1	8
KUBOTA/UTV	**2**	2	16

VII. Signature(s)

Senior UXO Supervisor Bruce Moe	Task Manager

Daily Report

Date: 29 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in 40's. Rain all day long.

Work Summary:

1. Four UXO teams conducted analog to14 inch clearance in the following grids of the CVFAW area.
2. All grids were cleared using Minelabs.
   Pete, Kacy, Tiffany, Butch, Milan, Greg- G-6-13
   Drew, Kristin, Karl, CC- K-16-18, K-16-19, K-16-23
   Rex, Reida, James, Ian- M-17-17
   Glen, Wes, Nick, Jennifer- L-17-17, L-17-22
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Analog sweep	**8**
10. Butch Mendes	**Tech II**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	160
F3 UXO METAL DETECTORS	**21**	11	176
HAND HELD RADIOS	**12**	12	192
GPS (TRIMBLE)	**2**	1	16
PDA's	**4**	4	64
BACKHOE/EXCAVATOR	**1**	1	16
KUBOTA/UTV	**2**	2	32

VII. Signature(s)

Senior UXO Supervisor Bruce Moe	Task Manager

Daily Report

Date: 30 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in 40's. Rain all day long.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area.
2. All grids were cleared using Minelabs.
   Kacy, Butch, Milan, Greg- NONE
   Drew, Kristin, Karl, CC- K-16-14, K1-6-24, K-17-4
   Rex, Reida, James, Ian- J-15-21
   Glen, Wes, Nick, Jennifer- L-17-16
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**8**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**		
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Analog sweep	**8**
10. Butch Mendes	**Tech II**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**		
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	240
F3 UXO METAL DETECTORS	**21**	11	264
HAND HELD RADIOS	**12**	12	288
GPS (TRIMBLE)	**2**	1	24
PDA's	**4**	4	96
BACKHOE/EXCAVATOR	**1**	1	24
KUBOTA/UTV	**2**	2	48

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 31 January, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and cool, temps in 40's / 50's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Kacy, Milan, Greg- NONE
   Butch, Kristin, Karl, CC- K-17-15, K-17-9
   Rex, Reida, James, Ian- J-15-16
   Glen, Wes, Nick, Jennifer- L-17-15
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**10**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	SICK	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Analog sweep	**8**
10. Butch Mendes	**Tech II**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	OFF	**0**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	320
F3 UXO METAL DETECTORS	**21**	11	352
HAND HELD RADIOS	**12**	12	384
GPS (TRIMBLE)	**2**	1	32
PDA's	**4**	4	128
BACKHOE/EXCAVATOR	**1**	1	32
KUBOTA/UTV	**2**	2	64

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 1 Feb, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and cool, temps in 40's / 50's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area.
2. All grids were cleared using Minelabs.
   Pete, Kacy, Milan, Greg-
   Drew, Nick, Karl, CC-
   Rex, Reida, James, Butch-
   Glen, Tiffany-
   These grids were completed today.

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:			
a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**9**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Holiday	**8**
2. Glenn Haupt	**Team Leader**	Off	**0**
3. Nicholas Clark	**Tech II**	8 Hr HAZWOPER	**8**
4. Ian Wiekamp	**Tech II**	8 Hr HAZWOPER	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	8 hr HAZWOPER	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	8 Hr HAZWOPER	**8**
10. Butch Mendes	**Tech II**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Analog sweep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	8	80
F3 UXO METAL DETECTORS	**21**	11	64
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	1	8
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**1**	1	8
KUBOTA/UTV	**2**	2	16

VII. Signature(s)

Senior UXO Supervisor Bruce Moe	Task Manager

Daily Report

Date: 4 Feb, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and cool, temps in 40's / 50's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Kristen, Milan, Tiffany- No grid completed today.
   Butch, Karl, CC, Jennifer- K-17-20
   Rex, Reida, James, Wes- I-15-20
   These grids were completed today.

Equipment comments: Began brush cutting and weed wacker work in grids.

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**9**

Randy Schneider	SAFETY	CBMR	8
Mike Everman	UXOQCS	Off	0
1. Drew Caldwell	Team Leader	Holiday	8
2. Glenn Haupt	Team Leader	Off	0
3. Nicholas Clark	Tech II	8 Hr HAZWOPER	8
4. Ian Wiekamp	Tech II	8 Hr HAZWOPER	8
5. James Koch	Tech II	Analog sweep	8
6. Wes Bain	Tech II	8 hr HAZWOPER	8
7. Pete Grubb	Team Leader	Analog sweep	8
8. Rex Andreasen	Team Leader	Analog sweep	8
9. Greg Cook	Tech II	8 Hr HAZWOPER	8
10. Butch Mendes	Team Leader	Analog sweep	8
11. Karl Christiansen	Tech II	Analog sweep	8
12. Kristen Mendes	Tech II	Analog sweep	8
13. Kacy Cameron	Tech II	Grid prep	8
14. Tiffany Dana	Tech I	Analog sweep	8
15. Jennifer Chester	Tech I	Analog sweep	8
16. Cecilia Flores	Tech I	Analog sweep	8
17. Reida Johnson	Tech I	Analog sweep	8
18. Milan Dewan	Tech I	Analog sweep	8

19. Evan Allen	**Geo**	Grid prep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	8	80
F3 UXO METAL DETECTORS	**21**	11	64
HAND HELD RADIOS	**12**	12	96
GPS (TRIMBLE)	**2**	1	8
PDA's	**4**	4	32
BACKHOE/EXCAVATOR	**1**	1	8
KUBOTA/UTV	**2**	2	16

VII. Signature(s)

Senior UXO Supervisor Bruce Moe	Task Manager

Daily Report

Date: 5 Feb, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Sunny and cool, temps in 40's / 50's. Slight rains in the morning.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Butch, Jennifer, Milan- NO GRID COMPLETED TODAY
   Drew, Karl, Kristin, CC- L-17-20
   Rex, Reida, James, Ian- I-15-24
   Glen, Wes, Nick, Tiffany-J-17-5
   These grids were completed today.
   One team of technicians continued with grid preparation by mowing grass and removing brush/debris. (Kacy, Greg, Evan)

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location
Projectile, 3 in., trench mortar, Practice, Mk 1 (stokes)	Grid L-17-20

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours

Bruce Moe	**SUXOS**	**CBMR**	**9.5**
Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grubb	**Team Leader**	Analog sweep	**8**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Grid prep	**8**
10. Butch Mendes	**Tech II**	Analog sweep	**8**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II**	Grid prep	**8**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**
16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**

18. Milan Dewan	**Tech I**	Analog sweep	**8**
19. Evan Allen	**Geo**	Grid prep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	8	160
F3 UXO METAL DETECTORS	**21**	11	128
HAND HELD RADIOS	**12**	12	192
GPS (TRIMBLE)	**2**	1	16
PDA's	**4**	4	64
BACKHOE/EXCAVATOR	**1**	1	16
KUBOTA/UTV	**2**	2	32

VII. Signature(s)

Senior UXO Supervisor Bruce Moe	Task Manager

Daily Report

Date: 6 Feb, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in 40's / 50's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Pete, Butch, Jennifer, Milan- G-6-23
   Drew, Karl, Kristin, CC- No grid completed today.
   Rex, Reida, James, Ian- No grid completed today.
   Glen, Wes, Nick, Tiffany- No grid completed today.
   One team of technicians continued with grid preparation by mowing grass and removing brush/debris and setting up gird lines. (Kacy, Greg, Evan)

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable. Behavior based safety and ethics training in the afternoon.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**8**

Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep Internal training	**5** **3**
2. Glenn Haupt	**Team Leader**	Analog sweep Internal training	**5** **3**
3. Nicholas Clark	**Tech II**	Analog sweep Internal training	**5** **3**
4. Ian Wiekamp	**Tech II**	Analog sweep Internal training	**5** **3**
5. James Koch	**Tech II**	Analog sweep Internal training	**5** **3**
6. Wes Bain	**Tech II**	Analog sweep Internal training	**5** **3**
7. Pete Grubb	**Team Leader**	Analog sweep Internal training	**5** **3**
8. Rex Andreasen	**Team Leader**	Analog sweep Internal training	**5** **3**
9. Greg Cook	**Tech II**	Grid prep Internal training	**5** **3**
10. Butch Mendes	**Tech II**	Analog sweep Internal training	**5** **3**
11. Karl Christiansen	**Tech II**	Analog sweep Internal training	**5** **3**
12. Kristen Mendes	**Tech II**	Analog sweep Internal training	**5** **3**

13. Kacy Cameron	**Tech II**	Grid prep Internal training	**5** **3**
14. Tiffany Dana	**Tech I**	Analog sweep Internal training	**5** **3**
15. Jennifer Chester	**Tech I**	Analog sweep Internal training	**5** **3**
16. Cecilia Flores	**Tech I**	Analog sweep Internal training	**5** **3**
17. Reida Johnson	**Tech I**	Analog sweep Internal training	**5** **3**
18. Milan Dewan	**Tech I**	Analog sweep Internal training	**5** **3**
19. Evan Allen	**Geo**	Grid prep Internal training	**5** **3**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	8	215
F3 UXO METAL DETECTORS	**21**	11	183
HAND HELD RADIOS	**12**	12	247
GPS (TRIMBLE)	**2**	1	21
PDA's	**4**	4	84
BACKHOE/EXCAVATOR	**1**	1	21
KUBOTA/UTV	**2**	2	42

VII. Signature(s)			
Senior UXO Supervisor 		Task Manager 	

Daily Report

Date: 7 Feb, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in 40's / 50's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Kacy, TC, Jennifer, Milan, Pete- No grids today
   Drew, Karl, Kristin, CC- No grids today
   Rex, Reida, James, Ian- I-15-19
   Glen, Wes, Nick, Tiffany- K-16-3
   Greg-QA assistant

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**9**

Randy Schneider	**SAFETY**	**CBMR**	**8**
Mike Everman	**UXOQCS**	**CBMR**	**8**
1. Drew Caldwell	**Team Leader**	Analog sweep	**8**
2. Glenn Haupt	**Team Leader**	Analog sweep	**8**
3. Nicholas Clark	**Tech II**	Analog sweep	**8**
4. Ian Wiekamp	**Tech II**	Analog sweep	**8**
5. James Koch	**Tech II**	Analog sweep	**8**
6. Wes Bain	**Tech II**	Analog sweep	**8**
7. Pete Grub	**Team Leader**	Analog sweep	**4.5**
8. Rex Andreasen	**Team Leader**	Analog sweep	**8**
9. Greg Cook	**Tech II**	Analog sweep QA assistant	**4** **4**
10. Butch Mendes	**Tech II**	Sick	**0**
11. Karl Christiansen	**Tech II**	Analog sweep	**8**
12. Kristen Mendes	**Tech II**	Analog sweep	**8**
13. Kacy Cameron	**Tech II** **Team Leader**	Analog sweep Analog sweep	**4** **4**
14. Tiffany Dana	**Tech I**	Analog sweep	**8**
15. Jennifer Chester	**Tech I**	Analog sweep	**8**

16. Cecilia Flores	**Tech I**	Analog sweep	**8**
17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**
19. Evan Allen	**Geo**	Sick	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	8	295
F3 UXO METAL DETECTORS	**21**	11	271
HAND HELD RADIOS	**12**	12	343
GPS (TRIMBLE)	**2**	1	29
PDA's	**4**	4	116
BACKHOE/EXCAVATOR	**1**	1	29
KUBOTA/UTV	**2**	2	58

VII. Signature(s)

Senior UXO Supervisor Bruce Moe

Task Manager

Daily Report

Date: 8 Feb, 2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in 40's / 50's.

Work Summary:

1. Four teams conducted analog to14 inch clearance in the following grids of the CVFAW area. All grids were cleared using Minelabs.
   Kacy, TC, Jennifer, Milan – No grids today.
   Drew, Karl, Kristin, CC- K-17-10, K-17-5, K-16-25
   Rex, Reida, James, Butch- I-15-14
   Glen, Wes, Nick, Tiffany- No grids today.
   Greg, Evan-Grid setup team-

Equipment comments:

II. Instructions Received:

III. Safety Comments: All personnel attended the daily safety brief. All PPE was worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 37mm, CN, (Ferret)	I-15-9

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
Bruce Moe	**SUXOS**	**CBMR**	**8**

Randy Schneider	SAFETY	CBMR	8
Mike Everman	UXOQCS	CBMR	8
1. Drew Caldwell	Team Leader	Analog sweep	8
2. Glenn Haupt	Team Leader	Analog sweep	8
3. Nicholas Clark	Tech II	Analog sweep	8
4. Ian Wiekamp	Tech II	Sick	0
5. James Koch	Tech II	Analog sweep	8
6. Wes Bain	Tech II	Analog sweep	8
7. Tony Clark	Tech II	Analog sweep	8
8. Rex Andreasen	Team Leader	Analog sweep	8
9. Greg Cook	Tech II	Grid prep	8
10. Butch Mendes	Tech II	Grid prep	8
11. Karl Christiansen	Tech II	Analog sweep	8
12. Kristen Mendes	Tech II	Analog sweep	8
13. Kacy Cameron	Team Leader	Analog sweep	8
14. Tiffany Dana	Tech I	Analog sweep	8
15. Jennifer Chester	Tech I	Analog sweep	8
16. Cecilia Flores	Tech I	Analog sweep	8

17. Reida Johnson	**Tech I**	Analog sweep	**8**
18. Milan Dewan	**Tech I**	Analog sweep	**8**
19. Evan Allen	**Geo**	Grid Prep	**8**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	8	375
F3 UXO METAL DETECTORS	**21**	11	359
HAND HELD RADIOS	**12**	12	439
GPS (TRIMBLE)	**2**	1	37
PDA's	**4**	4	148
BACKHOE/EXCAVATOR	**1**	1	37
KUBOTA/UTV	**2**	2	74

VII. Signature(s)

Senior UXO Supervisor

Task Manager 

Daily Report

Date: 2-12-2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Cloudy and cool, temps in 40's / 50's.

Work Summary: MEC clearance to 14" BGS was conducted in the CVF today without accident or incident. Four UXO Teams were utilized. Teams are currently working in areas with high concentrations of bullets and cartridge casings which is slowing production to .5-1 grid per/day/team.

The following grids were completed and presented to QC: I-15-4, I-15-9, J-15-11, G-6-24.

Equipment comments: NA

II. Instructions Received:

III. Safety Comments: Bruce Moe began role as UXOSO today.

IV. UXO Summary:

Type	**Location**
Grenade, Smoke M-18	J-15-11

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
Randy Schneider	**SUXOS**	**CBMR**	**12**

Bruce Moe	SAFETY	CBMR	10
Mike Everman	UXOQCS	CBMR	10
1. Drew Caldwell	Team Leader	Analog sweep	10
2. Glenn Haupt	Team Leader	Analog sweep	10
3. Nicholas Clark	Tech II	Analog sweep	10
4. Ian Wiekamp	Tech II	Sick	10
5. James Koch	Tech II	Analog sweep	10
6. Wes Bain	Tech II	Analog sweep	10
7. Tony Clark	Tech II	Analog sweep	10
8. Rex Andreasen	Team Leader	Analog sweep	10
9. Greg Cook	Tech II	Analog sweep	10
10. Butch Mendes	Tech II	Analog sweep	10
11. Karl Christiansen	Tech II	Analog sweep	10
12. Kristen Mendes	Tech II	Analog sweep	10
13. Kacy Cameron	Team Leader	Analog sweep	10
14. Tiffany Dana	Tech I	Analog sweep	10
15. Jennifer Chester	Tech I	Partial day/sick	4.5
16. Cecilia Flores	Tech I	Analog sweep	10
17. Reida Johnson	Tech I	Analog sweep	10

18. Milan Dewan	**Tech I**	Analog sweep	**10**
19. Evan Allen	**Geo**	Grid Prep	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	100
F3 UXO METAL DETECTORS	**21**	12	120
HAND HELD RADIOS	**12**	12	144
GPS (TRIMBLE)	**2**	1	1
PDA's	**4**	4	40
BACKHOE/EXCAVATOR	**1**	1	0
KUBOTA/UTV	**2**	2	0

VII. Signature(s)

Senior UXO Supervisor	Task Manager

Daily Report

Date: 2-13-2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Partial Rain, Highs in the mid 40's

Work Summary: Teams continued MEC clearance in the CVF. Progress is slow due to large concentrations of bullets and cartridge casings.

B&B Brush Clearing, LLC., assisted in the movement of construction debris and soil piles in Grid G-6.

The following grids were completed and presented to QC: I-15-4, J-15-6, J-15-1, I-15-15.

Equipment comments: NA

II. Instructions Received:

III. Safety Comments: Safety brief conducted at 06:45. PPE worn and serviceable.

IV. UXO Summary:

Type	Location
22 mm Subcaliber	I-15-15

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
Randy Schneider	**SUXOS**	**CBMR**	**12**

Bruce Moe	SAFETY	CBMR	10
Mike Everman	UXOQCS	CBMR	10
1. Drew Caldwell	Team Leader	Analog sweep	10
2. Glenn Haupt	Team Leader	Analog sweep	10
3. Nicholas Clark	Tech II	Analog sweep	10
4. Ian Wiekamp	Tech II	Sick	10
5. James Koch	Tech II	Analog sweep	10
6. Wes Bain	Tech II	Analog sweep	10
7. Tony Clark	Tech II	Analog sweep	10
8. Rex Andreasen	Team Leader	Analog sweep	10
9. Greg Cook	Tech II	Analog sweep	10
10. Butch Mendes	Tech II	Analog sweep	10
11. Karl Christiansen	Tech II	Analog sweep	10
12. Kristen Mendes	Tech II	Analog sweep	10
13. Kacy Cameron	Team Leader	Analog sweep	10
14. Tiffany Dana	Tech I	Analog sweep	10
15. Jennifer Chester	Tech I	Partial day/sick	10
16. Cecilia Flores	Tech I	Analog sweep	10
17. Reida Johnson	Tech I	Analog sweep	10

18. Milan Dewan	**Tech I**	Analog sweep	**10**
19. Evan Allen	**Geo**	Grid Prep	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	200
F3 UXO METAL DETECTORS	**21**	12	240
HAND HELD RADIOS	**12**	12	288
GPS (TRIMBLE)	**2**	1	2
PDA's	**4**	4	80
BACKHOE/EXCAVATOR	**1**	1	0
KUBOTA/UTV	**2**	2	0

VII. Signature(s)

Senior UXO Supervisor:	Task Manager :

Daily Report

Date: 2-14-2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear, Low 50's

Work Summary: MEC clearance continued in the CVF. UXO Team 2 (Drew Caldwell) is experiencing high anomaly counts in the areas adjacent to the 37mm Target Area. The majority of the items encountered have been small arms.

Numerous small trash pits (10x10) are being encountered and are slowing progress.

The following grids were completed and presented to QC: I-15-10, I-14-25

Equipment comments: NA

II. Instructions Received: Advised by Clark County not to work any grids previously investigated in Parade Ground.

III. Safety Comments: Safety brief conducted at 06:45. PPE worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours
Randy Schneider	**SUXOS**	**CBMR**	**12**

Bruce Moe	SAFETY	CBMR	10
Mike Everman	UXOQCS	CBMR	10
1. Drew Caldwell	Team Leader	Analog sweep	10
2. Glenn Haupt	Team Leader	Analog sweep	10
3. Nicholas Clark	Tech II	Analog sweep	10
4. Ian Wiekamp	Tech II	Sick	10
5. James Koch	Tech II	Analog sweep	10
6. Wes Bain	Tech II	Analog sweep	10
7. Tony Clark	Tech II	Analog sweep	10
8. Rex Andreasen	Team Leader	Analog sweep	10
9. Greg Cook	Tech II	Analog sweep	10
10. Butch Mendes	Tech II	Analog sweep	10
11. Karl Christiansen	Tech II	Analog sweep	10
12. Kristen Mendes	Tech II	Analog sweep	10
13. Kacy Cameron	Team Leader	Analog sweep	10
14. Tiffany Dana	Tech I	Analog sweep	10
15. Jennifer Chester	Tech I	Partial day/sick	10
16. Cecilia Flores	Tech I	Analog sweep	10
17. Reida Johnson	Tech I	Analog sweep	10

18. Milan Dewan	**Tech I**	Analog sweep	**10**
19. Evan Allen	**Geo**	Grid Prep	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	400
F3 UXO METAL DETECTORS	**21**	12	360
HAND HELD RADIOS	**12**	12	288
GPS (TRIMBLE)	**2**	1	2
PDA's	**4**	4	120
BACKHOE/EXCAVATOR	**1**	1	0
KUBOTA/UTV	**2**	2	0

VII. Signature(s)

Senior UXO Supervisor:	Task Manager :

Daily Report

Date: 2-15-2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear, Low 50's

Work Summary: MEC clearance was conducted in the CVF without incident. QC/QA activities were observed in the Former M203 Range. Minimal amounts of debris were recovered during the QA process.

- Large concentrations of trash are slowing progress.
- Weekly explosive inventory was completed. No deficiencies noted.

The following grids were completed and presented to QC: I-12-6, I-15-5, I-14-24, I-14-23

Equipment comments: NA

II. Instructions Received:

III. Safety Comments: Safety brief conducted at 06:45. PPE worn and serviceable.

IV. UXO Summary:

Type	**Location**
Trench Mortar, Mk 1 Stokes 2ea	I-12-6

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel/Equipment Utilization:

a. Personnel On-site	Position	Location/ Work	Hours

Randy Schneider	SUXOS	CBMR	12
Bruce Moe	SAFETY	CBMR	10
Mike Everman	UXOQCS	CBMR	10
1. Drew Caldwell	Team Leader	Analog sweep	10
2. Glenn Haupt	Team Leader	Analog sweep	10
3. Nicholas Clark	Tech II	Analog sweep	10
4. Ian Wiekamp	Tech II	Sick	10
5. James Koch	Tech II	Analog sweep	10
6. Wes Bain	Tech II	Analog sweep	10
7. Tony Clark	Tech II	Analog sweep	10
8. Rex Andreasen	Team Leader	Analog sweep	10
9. Greg Cook	Tech II	Analog sweep	10
10. Butch Mendes	Tech II	Analog sweep	10
11. Karl Christiansen	Tech II	Analog sweep	10
12. Kristen Mendes	Tech II	Analog sweep	10
13. Kacy Cameron	Team Leader	Analog sweep	10
14. Tiffany Dana	Tech I	Analog sweep	10
15. Jennifer Chester	Tech I	Partial day/sick	10
16. Cecilia Flores	Tech I	Analog sweep	5.5

17. Reida Johnson	**Tech I**	Analog sweep	**10**
18. Milan Dewan	**Tech I**	Analog sweep	**10**
19. Evan Allen	**Geo**	Grid Prep	**10**

b. Equipment	On hand	Used	Hours used this week
WESTON Vehicles	**10**	10	500
F3 UXO METAL DETECTORS	**21**	12	420
HAND HELD RADIOS	**12**	12	302
GPS (TRIMBLE)	**2**	1	2
PDA's	**4**	4	200
BACKHOE/EXCAVATOR	**1**	1	0
KUBOTA/UTV	**2**	2	0

VII. Signature(s)

Senior UXO Supervisor:

Task Manager :

Daily Report

Date: 2-19-2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Clear, Low 50's

Work Summary: MEC clearance was conducted in the CVF without incident. QC/QA activities were observed in the Former M203 Range.

- MEC Teams are encountering large amounts of cultural debris and small arms cartridges which is slowing progress.
- George Overby and Al Larkins are on site for monthly meeting activities and audits.

The following grids were completed and presented to QC: I-14-22

Equipment comments: NA

II. Instructions Received:

III. Safety Comments: Safety brief conducted at 06:45. PPE worn and serviceable.

IV. UXO Summary:

Type	Location

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel Tracking:

a. Personnel On-site	Position	Location/ Work	Hours

Randy Schneider	**SUXOS**	**CBMR**	**12**
Bruce Moe	**SAFETY**	**CBMR**	**10**
Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	Analog sweep	**10**
2. Glenn Haupt	**Team Leader**	Analog sweep	**10**
3. Nicholas Clark	**Tech II**	Analog sweep	**10**
4. Ian Wiekamp	**Tech II**	Sick	**10**
5. James Koch	**Team Leader**	Analog sweep	**10**
6. Wes Bain	**Tech II**	Analog sweep	**10**
7. Tony Clark	**Tech II**	Analog sweep	**10**
8. Rex Andreasen	**Team Leader**	Analog sweep	**10**
9. Greg Cook	**Tech II**	Analog sweep	**0**
10. Butch Mendes	**Tech II**	Analog sweep	**10**
11. Karl Christiansen	**Tech II**	Analog sweep	**10**
12. Kristen Mendes	**Tech II**	Analog sweep	**10**
13. Kacy Cameron	**Team Leader**	Analog sweep	**0**
14. Tiffany Dana	**Tech I**	Analog sweep	**10**
15. Jennifer Chester	**Tech I**	Partial day/sick	**10**
16. Cecilia Flores	**Tech I**	Analog sweep	**5.5**

17. Reida Johnson	**Tech I**	Analog sweep	**10**
18. Milan Dewan	**Tech I**	Analog sweep	**10**
19. Evan Allen	**Geo**	Grid Prep	**10**

b. Additional comments:
N/A
VII. Signature(s)

Senior UXO Supervisor:	Task Manager :

Daily Report

Date: 2-20-2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Overcast, High 30's

Work Summary: Four UXO Teams operated in the CVF without accident or incident.

- Monthly meeting conducted at 1000 hrs
- Grids I-14-21, G-6-25 100%

Equipment comments: NA

II. Instructions Received: Anomalies below 14" need to be recorded on Grid Sheets.

III. Safety Comments: Safety brief conducted at 06:45. PPE worn and serviceable.

IV. UXO Summary:

Type	**Location**
Projectile, 3 in., Trench Mortar, Mk1	Grid I-12-7

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel Tracking:

a. Personnel On-site	Position	Location/ Work	Hours
Randy Schneider	**SUXOS**	**CBMR**	**12**

Bruce Moe	SAFETY	CBMR	10
Mike Everman	UXOQCS	CBMR	10
1. Drew Caldwell	Team Leader	Analog sweep	10
2. Glenn Haupt	Team Leader	Analog sweep	10
3. Nicholas Clark	Tech II	Analog sweep	10
4. Ian Wiekamp	Tech II	Sick	10
5. James Koch	Team Leader	Analog sweep	10
6. Wes Bain	Tech II	Analog sweep	10
7. Tony Clark	Tech II	Analog sweep	10
8. Rex Andreasen	Team Leader	Analog sweep	10
9. Greg Cook	Tech II	Analog sweep	0
10. Butch Mendes	Tech II	Analog sweep	10
11. Karl Christiansen	Tech II	Analog sweep	10
12. Kristen Mendes	Tech II	Analog sweep	10
13. Kacy Cameron	Team Leader	Analog sweep	0
14. Tiffany Dana	Tech I	Analog sweep	10
15. Jennifer Chester	Tech I	Partial day/sick	10
16. Cecilia Flores	Tech I	Analog sweep	10
17. Reida Johnson	Tech I	Analog sweep	10

18. Milan Dewan	**Tech I**	Analog sweep	**10**
19. Evan Allen	**Geo**	Grid Prep	**10**

b. Additional comments:	
N/A	
VII. Signature(s)	
Senior UXO Supervisor:	Task Manager :

Daily Report

Date: 2-21-2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Rain/Mid 40's

Work Summary: MEC Clearance in the following grids was conducted today without accident or incident.

- G-6, I-12, F-3, H-9
- Grids F-3-18, F-3—13 100%
- Teams audited by Al Larkins

Equipment comments: NA

II. Instructions Received: NA

III. Safety Comments: Safety brief conducted at 06:45. PPE worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel Tracking:

a. Personnel On-site	Position	Location/ Work	Hours
Randy Schneider	**SUXOS**	**CBMR**	**12**

Bruce Moe	SAFETY	CBMR	10
Mike Everman	UXOQCS	CBMR	10
1. Drew Caldwell	Team Leader	Analog sweep	10
2. Glenn Haupt	Team Leader	Analog sweep	10
3. Nicholas Clark	Tech II	Analog sweep	2.5
4. Ian Wiekamp	Tech II	Sick	10
5. James Koch	Team Leader	Analog sweep	10
6. Wes Bain	Tech II	Analog sweep	10
7. Tony Clark	Tech II	Analog sweep	10
8. Rex Andreasen	Team Leader	Analog sweep	10
9. Greg Cook	Tech II	Analog sweep	10
10. Butch Mendes	Tech II	Analog sweep	10
11. Karl Christiansen	Tech II	Analog sweep	10
12. Kristen Mendes	Tech II	Analog sweep	10
13. Kacy Cameron	Team Leader	Analog sweep	0
14. Tiffany Dana	Tech I	Analog sweep	10
15. Jennifer Chester	Tech I	Partial day/sick	10
16. Cecilia Flores	Tech I	Analog sweep	9
17. Reida Johnson	Tech I	Analog sweep	10

18. Milan Dewan	**Tech I**	Analog sweep	**10**
19. Evan Allen	**Geo**	Grid Prep	**10**

b. Additional comments:
N/A
VII. Signature(s)

Senior UXO Supervisor:	Task Manager :

Daily Report

Date: 2-22-2013 Contract Number:

Delivery Order Number: Location: Former Camp Bonneville Military Reservation

Weather Conditions: Rain/Low 40's

Work Summary:

- UXO Teams conducted MEC clearance in G-6, I-12, F-3, H-9
- Weekly explosive inventory was completed. No deficiencies noted.
- Ian Wiekamp, Nick Clark, Tony Clark sick.

Equipment comments: NA

II. Instructions Received: NA

III. Safety Comments: Safety brief conducted at 06:45. PPE worn and serviceable.

IV. UXO Summary:

Type	**Location**

Demolition Supplies Used: N/A

Electric blasting caps		Detonation cord (feet)		Explosive boosters		Perforators	

V. Personnel Tracking:

a. Personnel On-site	Position	Location/ Work	Hours
Randy Schneider	**SUXOS**	**CBMR**	**12**

Bruce Moe	**SAFETY**	**CBMR**	**10**
Mike Everman	**UXOQCS**	**CBMR**	**10**
1. Drew Caldwell	**Team Leader**	Analog sweep	**10**
2. Glenn Haupt	**Team Leader**	Analog sweep	**10**
3. Nicholas Clark	**Tech II**	Analog sweep	**0**
4. Ian Wiekamp	**Tech II**	Sick	**2**
5. James Koch	**Team Leader**	Analog sweep	**10**
6. Wes Bain	**Tech II**	Analog sweep	**10**
7. Tony Clark	**Tech II**	Analog sweep	**6.5**
8. Rex Andreasen	**Team Leader**	Analog sweep	**10**
9. Greg Cook	**Tech II**	Analog sweep	**10**
10. Butch Mendes	**Tech II**	Analog sweep	**10**
11. Karl Christiansen	**Tech II**	Analog sweep	**10**
12. Kristen Mendes	**Tech II**	Analog sweep	**10**
13. Kacy Cameron	**Team Leader**	Analog sweep	**0**
14. Tiffany Dana	**Tech I**	Analog sweep	**10**
15. Jennifer Chester	**Tech I**	Partial day/sick	**10**
16. Cecilia Flores	**Tech I**	Analog sweep	**10**
17. Reida Johnson	**Tech I**	Analog sweep	**10**

18. Milan Dewan	**Tech I**	Analog sweep	**10**
19. Evan Allen	**Geo**	Grid Prep	**10**

b. Additional comments:	
N/A	
VII. Signature(s)	
Senior UXO Supervisor:	Task Manager :

25 February 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	I-12, G-6, H-9, F-3
Grids Completed	F-3-12, I-12-7
Mec Encountered (yes or no)	No
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	No
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	N/A

Quality Control	
Grids Inspected	F-3-13, F-3-18, F-3-12, G-6-24, G-6-25
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	N/A
Grids QA'd	N/A

25 February 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	0
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

25 February 2013

Additional Comments

N/A

Photos

Mike Everman sorting metal debris

Signature

Randy Schneider, Senior UXO Supervisor

Melissa Mayer, Task Manager

Daily Report

26 February 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	I-12, G-6, H-9, F-3
Grids Completed	F-3-11, G-6-19
Mec Encountered (yes or no)	No
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	Yes
See Demo Shot Record	0005

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	N/A

Quality Control	
Grids Inspected	F-3-11
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	N/A
Grids QA'd	N/A

26 February 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	0
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

26 February 2013

Additional Comments

Demolition observed by Clark County. No deficiencies.

Photos

Mk1 Stokes Mortar verified as MDAS

Signature

Randy Schneider, Senior UXO Supervisor

Melissa Mayer, Task Manager

27 February 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	I-12, G-6, H-9, F-3
Grids Completed	H-9-11
Mec Encountered (yes or no)	Yes
Location	G-6-7
Type	Grenade, CS, M25A2
M1 Report Number	55

Demolition	
Demo (yes or no)	No
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	N/A
Grids QA'd	N/A

27 February 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

27 February 2013

Additional Comments

Photos

Small arms/MDAS recovered from Grid H-9-11

Signature

Randy Schneider, Senior UXO Supervisor

Melissa Mayer, Task Manager

28 February 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	I-12, G-6
Grids Completed	G-6-7
Mec Encountered (yes or no)	No
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	Yes
See Demo Shot Record	0007

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	Yes
Grids QA'd	I-14-21, I-14-22, I-14-23, I-14-24, I-14-25

28 February 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	8
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

28 February 2013

Additional Comments

Demolition conducted in the CITA. All items that were in storage were verified as MDAS or destroyed by detonaion.

Photos

Glenn Haupt and Tiffany Dana, Grid F-3

Signature

Randy Schneider, Senior UXO Supervisor

Melissa Mayer, Task Manager

04 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, I-12, G-6
Grids Completed	G-6-14
Mec Encountered (yes or no)	No
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	No
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	Yes
Grids QA'd	F-3-11, F-3-12, F-3-13

04 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	0
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

04 March 2013

Additional Comments

Cultural item (Stone Point) transferred to Clark County. Assessment performed by Alex Gall/Nathan Reynolds. Grid H-9 released for work.

Photos

Greg Johnson/Mike Everman completing QA, Grid F-3

Signature

Randy Schneider, Senior UXO Supervisor

Melissa Mayer, Task Manager

05 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	G-6, I-12, F-3
Grids Completed	I-12-8, G-6-6, F-3-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-6-6 and G-6-19
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

05 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	0
8. Karl Christiansen	Tech II	0
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	2
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

05 March 2013

Additional Comments
N/A

Photos

CC Flores clearing nail pit in Grid I-12-8

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

06 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	G-6, I-12, F-3
Grids Completed	G-6-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	I-12-6, I-12-7, F-3-16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

06 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	0
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	0
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

06 March 2013

Additional Comments
N/A

Photos

Rex Andreasen, scrap inspection Grid G-6

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

07 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	G-6, I-12, F-3
Grids Completed	G-6-22, I-12-9, G-6-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-6-9, G-6-14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

07 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	0
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	0
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

07 March 2013

Additional Comments

Camp Bonneville Per Diem policy change briefed. See below.

Per Diem Policy

1. To receive Per Diem for Friday and Saturday, you must be at work on Thursday.
2. To receive Per Diem for Sunday, you must be at work on Monday.
3. A minimum 1/2 day must be worked to receive Per Diem for that day.
4. A single mid-week absence will retain Per Diem for that day with an appropriate excuse (Doctor's Note) providing that it is not recurring.
5. Per Diem for multiple day absences with an appropriate excuse (Doctor's Note), provided that it is not recurring will be decided upon by the Project Manager.
6. Per Diem for single or multiple Planned Days Off is not authorized.

Signature

Randy Schneider, Senior UXO Supervisor

Melissa Mayer, Task Manager

11 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-6, I-12
Grids Completed	G-6-2, G-6-17, I-12-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-9-11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

11 March 2013

Additional Comments
N/A

Per Diem Policy

T.C. and Rex investigating an anomaly in Grid G-6. Practice 81mm Mortar recovered.

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

12 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-6, I-12
Grids Completed	F-3-17, G-6-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-6-22, G-6-17, G-6-7, G-6-1, G-6-2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

12 March 2013

Additional Comments
N/A

Photos
Ecology has modified this page for public release to remove protected cultural resources information.

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

13 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-6, I-12
Grids Completed	F-3-21, G-6-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Grids G-9, H-9

Quality Control	
Grids Inspected	G-6-12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

13 March 2013

Additional Comments

B&B Brush Clearing assisted with movement of MDAS storage containers to Grid G-9. Vegetation removal was also performed in G-9/H-9.

Photos

MDAS containers moved and staged for loading.

Signature

Randy Schneider, Senior UXO Supervisor

Melissa Mayer, Task Manager

14 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-6, I-12
Grids Completed	I-12-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Grids G-9, H-9

Quality Control	
Grids Inspected	G-6-3, I-12-8, I-12-9, F-3-17, F-3-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

14 March 2013

Additional Comments

N/A

Photos

Drew and C.C. working in the former 37mm Impact Area

Signature

Randy Schneider, Senior UXO Supervisor

Melissa Mayer, Task Manager

18 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-6, I-12
Grids Completed	G-6-11, F-3-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	NA

Quality Control	
Grids Inspected	NA
Pass:Fail	NA

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

18 March 2013

Additional Comments
N/A

Photos
MEC Clearance, G-6-8

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

Daily Report

19 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-6, I-12, H-9
Grids Completed	G-6-8, G-6-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	NA

Quality Control	
Grids Inspected	NA
Pass:Fail	NA

Quality Assurance	
Pay Units completed (yes or no)	I-12-6, I-12-7, I-12-8, I-12-9
Grids QA'd	I-12-9,(G-6-24 Failed)

19 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

19 March 2013

Additional Comments
N/A

Photos
QA effort in Grid I-12-9

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

20 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-6, I-12, H-9
Grids Completed	G-6-16, H-9-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N/A

Quality Control	
Grids Inspected	Grids G-6-8, G-6-13
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

20 March 2013

Additional Comments
N/A

Photos
Drew Caldwell and CC Flores, Grid I-12-3

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

20 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-6, I-12, H-9
Grids Completed	G-6-16, H-9-1, re-work G-6-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N/A

Quality Control	
Grids Inspected	Grids G-6-8, G-6-13
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

20 March 2013

Additional Comments
N/A

Photos
Drew Caldwell and CC Flores, Grid I-12-3

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

25 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-6, I-12, H-9
Grids Completed	G-6-21, I-12-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	0
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	0
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

25 March 2013

Additional Comments
N/A

Photos



Rex and Greg in Grid H-9

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

26 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-7, I-12, H-9
Grids Completed	F-3-23, G-7-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-6-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-6-(2,3,7,8,9,12,13,14,17,18,19,22,23,24,25)

26 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

26 March 2013

Additional Comments
N/A

Photos
Karl and CC in Grid F-3

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

Daily Report

27 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, G-7, I-12, H-9
Grids Completed	G-7-2, H-9-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-6 (1,6,11,16,21)

27 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	5.5
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	0
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

27 March 2013

Additional Comments

WA State Dept. of Archaeology and Historic Preservation, Clark County, Weston and PBS representatives met today to discuss path forward for cultural items located at CBMR. A list of possible items of concern will be drafted and sent to Clark County for distribution.

Photos

Trash pit excavation, Grid F-3

Signature

Randy Schneider, Senior UXO Supervisor

Melissa Mayer, Task Manager

Daily Report

28 March 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-3, F-4, G-7, I-12, H-9
Grids Completed	F-3-24, G-7-3, I-12-2
Mec Encountered (yes or no)	YES
Location	I-12-1
Type	Projectile, 3 inch Stokes
M1 Report Number	0057

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-3-(22.23.24)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	Grid F-3 (16.17.18.21.22.23.24)

28 March 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	5
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

28 March 2013

Additional Comments
Weekly magazine inventory was completed. No deficiencies were fournd during the inspection.

Photos
3 inch Stokes Mortar, Grid I-12-1

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

1 April 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-4, G-7, I-12, H-9
Grids Completed	G-7-4, F-4-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	0
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

1 April 2013

Additional Comments
Eight individuals (5ea Tech I's and 3ea Tech II's) were notified that they will be demobing on 5 Apr as part of a downsizing effort.

Photos
Karl and Tiff, Grid F-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

2 April 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-4, G-7, I-12, H-9
Grids Completed	H-9-2, I-12-1
Mec Encountered (yes or no)	YES
Location	Grid I-12-1
Type	3 inch Stokes Mortar
M1 Report Number	0058

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	0
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	10
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

2 April 2013

Additional Comments
N/A

Photos

MK1 3 inch Trench Mortar, unfuzed

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

3 April 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-4, G-7, I-12, H-9
Grids Completed	F-4-2, G-7-5, I-11-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	I-12-3.4.5, G-7-1.2.3.4
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	0
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	5
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

3 April 2013

Additional Comments
N/A

Photos
Jim Koch and Jennifer Chester, Grid G-7

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
R. Schneider	M. Mayer

4 April 2013

Safety	
Safety Brief Given By:	Bruce Moe
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	F-4, G-7, I-11, H-9
Grids Completed	G-7-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	I-12-1.2, G-7-5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS
Bruce Moe UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	0
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Ian Wiekamp	Tech II	10
8. Karl Christiansen	Tech II	10
9. Wes Bain	Tech II	10
10. Nick Clark	Tech II	10
11. Tony Clark	Tech II	5
12. Greg Cook	Tech II	10
13. Kristen Mendes	Tech II	10
14. Tiffany Dana	Tech I	10
15. Jennifer Chester	Tech I	10
16. Cecilia Flores	Tech I	10
17. Reida Johnson	Tech I	10
18. Milan Dewan	Tech I	10

4 April 2013

Additional Comments
N/A

Photos
UXOQCS stowing MDAS

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

8 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	I-11, H-9
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	0
10. Kristen Mendes	Tech II	10
11. Bruce Moe	Tech III	0

8 April 2013

Additional Comments
Mike Everman assumed the UXOSO position effective today.

Photos
Morning instrument check out

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

9 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	I-11, H-9
Grids Completed	I-11-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-7-1.2.3.4.5, I-12-1.2.3.4.5

9 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	10
10.Kristen Mendes	Tech II	10
11.Bruce Moe	Tech III	0

9 April 2013

Additional Comments
N/A

Photos
QA activities Grid I-12

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
R. Schneider	M. Mayer

10 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	I-11, H-9
Grids Completed	H-9-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-4-1.2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	10
10.Kristen Mendes	Tech II	10
11.Bruce Moe	Tech III	0

10 April 2013

Additional Comments
Clark County Representatives not on site today.

Photos
Rex and Kacy working in Grid H-9

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

10 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	N/A

MEC Clearance	
Areas/Grids Worked	I-11, H-9
Grids Completed	H-9-8, I-11-23
Mec Encountered (yes or no)	YES
Location	I-11-23
Type	Projectile, 37mm, M55A1
M1 Report Number	0059

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	10
10.Kristen Mendes	Tech II	10
11.Bruce Moe	Tech III	0

10 April 2013

Additional Comments
4ea Vehicles prepared for demob and staged for pick up.

Photos
37mm Projectile located in Grid I-11-23

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

15 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-11, H-9
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	10
10.Kristen Mendes	Tech II	10
11.Bruce Moe	Tech III	0

15 April 2013

Additional Comments
N/A

Photos

Rex and Kacy working in Grid H-9

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

16 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-11, H-9
Grids Completed	I-11-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-7-10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	10
10.Kristen Mendes	Tech II	10
11.Bruce Moe	Tech III	0

16 April 2013

Additional Comments
N/A

Photos

UXO Team 2, preparing to move deadfall.

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

17 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-11, H-9, G-9
Grids Completed	H-9-12, I-11-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-9-1.2.6.7.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	10
10.Kristen Mendes	Tech II	10
11.Bruce Moe	Tech III	0

17 April 2013

Additional Comments
N/A

Photos
UXO Team 3 working a trash pit in Grid H-9-12

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

18 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-9
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0008

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	I-11-21.22.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	10
10.Kristen Mendes	Tech II	10
11.Bruce Moe	Tech III	0

18 April 2013

Additional Comments
Demolition performed in the CITA without accident or incident. Weekly explosive inventory completed and no discrepancies found.

Photos
Evan Allen preparing truck for shipment

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

22 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-9
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	0
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	10
10.Kristen Mendes	Tech II	0
11.Bruce Moe	Tech III	10

22 April 2013

Additional Comments
5ea Vehicles and the Kubota UTV departed the site today enroute to a Weston project in Montana.

Photos
Trucks departing CBMR for Montana project.

Signature	
Randy Schneider, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

Daily Report

23 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-9
Grids Completed	G-9-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-9-(12.13)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	I-11-(21.22.23.24.25), H-9-(1.2.6.7.8.11.12.13)

23 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	0
7. Karl Christiansen	Tech II	10
8. Wes Bain	Tech II	10
9. Greg Cook	Tech II	10
10.Kristen Mendes	Tech II	0
11.Bruce Moe	Tech III	10

23 April 2013

Additional Comments
Wes Bain rendered his resignation effective today. Demobilization date will be 4-24-13.

Photos
Drew Caldwell and Jim Koch in Grid G-9.

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

24 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-9
Grids Completed	G-9-2, G-9-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-9, C-4

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	0
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	0
10.Bruce Moe	Tech III/Task Manager	10

24 April 2013

Additional Comments
B&B Brush Clearing, LLC., mobilized to assist with grass cutting in Grids C-4 and G-9.

Photos
B&B Brush Clearing, LLC., mowing in Grid C-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

25 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-9
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	0
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	0
10.Bruce Moe	Tech III/Task Manager	10

25 April 2013

Additional Comments
Explosive inventory complete with no deficiencies noted.

Photos
Mike Everman sorting scrap at the MDAS storage area.

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

Daily Report

29 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-9
Grids Completed	G-9-6, G-9-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	0
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

29 April 2013

Additional Comments
N/A

Photos

UXO Team 2 working in Grid G-9-9

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

30 April 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, G-9
Grids Completed	G-9-4, G-9-5, G-9-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 April 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

30 April 2013

Additional Comments
N/A

Photos
Bruce and Drew working in Grid G-9

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

1 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, G-9
Grids Completed	C-4-11, G-9-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-9-1.2.4.5.6.7.9.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

1 May 2013

Additional Comments
N/A

Photos

Butch and Kristen Mendes working in Grid C-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**
Randy Schneider	Bruce Moe

Daily Report

2 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, G-9
Grids Completed	C-4-12, C-4-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

2 May 2013

Additional Comments
Weekly explosive inventory completed. No deficiencies noted during the inspection.

Photos
UXOQCS sorting MDAS

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**
Randy Schneider	Bruce Moe

Daily Report

6 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, G-9
Grids Completed	C-4-14, G-9-8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-4, D-4

Quality Control	
Grids Inspected	G-9-3.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

6 May 2013

Additional Comments
B&B Brush Clearing, LLC., mobilized for grid mowing in Grids C-4/D-4.

Photos
Rex and Glenn using a magnet to separate cultural debris from small arms.

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

7 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, D-4
Grids Completed	C-4-15, C-4-17, C-4-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-4, D-4

Quality Control	
Grids Inspected	C-4.11.12.13.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

7 May 2013

Additional Comments
B&B Brush Clearing, LLC., mobilized for grid mowing in Grids C-4/D-4 for approximately two hours.

Photos
UXO Team 2 working in Grid C-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

8 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, D-4
Grids Completed	C-4-16, D-4-11, D-4-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-3

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-9-1.2.3.4.5.6.7.8.9.10

8 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

8 May 2013

Additional Comments
B&B Brush Clearing, LLC., mobilized for grid mowing in Grid E-3 from 1100-1530.

Photos
B&B Brush Clearing in Grid E-3

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

Daily Report

9 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, D-4
Grids Completed	C-4-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	C-4-16.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	NA

9 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

9 May 2013

Additional Comments
N/A

Photos
Jim Koch and Kacy Cameron Grid C-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

13 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, D-4, E-3
Grids Completed	C-4-20, D-4-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	C-4-15.18.19.20, D-4-11.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	NA

13 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

13 May 2013

Additional Comments
N/A

Photos
Kristen and Butch working an excavated fenceline in Grid D-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**
Randy Schneider	Bruce Moe

Daily Report

14 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4, E-3
Grids Completed	D-4-14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-4-16.17.18.19.20

14 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	0

14 May 2013

Additional Comments
Ronnie Johnson(WDOE) and Greg Johnson(CC) performed QA in grid C-4 and completed 1ea payment unit.

Photos

Greg and Mike performing QA in Grid C-4

Signature

Randy Schneider, Senior UXO Supervisor

Bruce Moe, Task Manager

Daily Report

15 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4, E-3
Grids Completed	D-4-15, E-3-11, E-3-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-3, C-4

Quality Control	
Grids Inspected	D-4-13.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III	10

15 May 2013

Additional Comments
N/A

Photos
UXOQCS in Grid D-4-15

Signature	
Randy Schneider, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

16 May 2013

Safety	
Safety Brief Given By:	Rex Andreasen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Mike Everman SUXOS
Rex Andreasen UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	0
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	UXOQCS/UXOSO	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III	0

16 May 2013

Additional Comments
N/A

Photos
Greg Cook performing gear maintenance

Signature	
Mike Everman, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Michael R. Everman	

Daily Report

20 May 2013

Safety	
Safety Brief Given By:	Rex Andreasen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, D-4, E-3
Grids Completed	D-4-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Michael Everman SUXOS
Rex Andreasen UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	UXOQCS/UXOSO	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	0
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

20 May 2013

Additional Comments
N/A

Photos
Mike, Karl and Greg in Grid E-3

Signature	
Mike Everman, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Michael R. Everman	

Daily Report

21 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-4, E-3
Grids Completed	C-4-5, C-4-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-4-11.12.13.14.15

21 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

21 May 2013

Additional Comments
N/A

Photos
UXO Team 2 in Grid E-3

Signature	
Randy Schneider, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

22 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-3 ,C-4, E-3
Grids Completed	C-3-25, E-3-12, E-3-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	D-4
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	0
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

22 May 2013

Additional Comments
Monthly status meeting conducted with Kalibre, WDOE and Clark County representatives present.

Photos
Jim Koch and Greg Cook digging in Grid E-3

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

23 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-3 ,C-4, D-4, E-3
Grids Completed	C-3-24, C-4-4, C-4-9
Mec Encountered (yes or no)	YES
Location	D-4-17
Type	Projectile, 3 inch Stokes
M1 Report Number	60

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	C-3-24.25, C-4-4.5.9.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	2
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	9
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

23 May 2013

Additional Comments
Weekly explosive inventory completed with no defiiciencies.

Photos



3 Inch Stokes Mortar recovered in Grid D-4-17

Signature

Randy Schneider, Senior UXO Supervisor

Bruce Moe, Task Manager

Daily Report

28 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4, E-3
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	6
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

28 May 2013

Additional Comments
N/A

Photos
Rex and Kacy in Grid D-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

Daily Report

29 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4, E-3
Grids Completed	N/A
Mec Encountered (yes or no)	YES
Location	D-4-17
Type	3 Inch Stokes Mortar
M1 Report Number	0061

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-3-24.25, C-4-4.5.9.10.11.12.13.14.15

29 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	0
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

29 May 2013

Additional Comments
N/A

Photos
QA activities in Grid C-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

Daily Report

30 May 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4, E-3
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 May 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	10
7. Karl Christiansen	Tech II	10
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	10
10.Bruce Moe	Tech III/Task Manager	10

30 May 2013

Additional Comments
Weekly Explosive Magazine inventory complete. No deficiencies noted.

Photos
Rex and Glenn sorting scrap, Grid D-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**

Daily Report

03 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4, E-3
Grids Completed	D-4-20, E-3-20
Mec Encountered (yes or no)	YES
Location	D-4-20
Type	3 Inch Stokes Mortar
M1 Report Number	0062

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

03 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Randy Schneider SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Drew Caldwell	Tech III	10
2. Glenn Haupt	Tech III	10
3. Rex Andreasen	Tech III	10
4. Kacy Cameron	Tech III	10
5. James Koch	Tech II/III	10
6. Butch Mendes	Tech II/III	0
7. Karl Christiansen	Tech II	0
8. Greg Cook	Tech II	10
9. Kristen Mendes	Tech II	0
10.Bruce Moe	Tech III/Task Manager	10

03 June 2013

Additional Comments
N/A

Photos
Team 2 performing MEC clearance in Grid D-4

Signature	
Randy Schneider, Senior UXO Supervisor	**Bruce Moe, Task Manager**
Randy Schneider	Bruce Moe

04 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	D-4-19
Mec Encountered (yes or no)	YES
Location	D-4-19
Type	3 Inch Stokes Mortar
M1 Report Number	0063

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-3

Quality Control	
Grids Inspected	E-3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

04 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Glenn Haupt	Tech III	6.5
2. Rex Andreasen	Tech III	10
3. Kacy Cameron	Tech III	0
4. James Koch	Tech II/III	10
5. Butch Mendes	Tech II/III	10
6. Karl Christiansen	Tech II	0
7. Greg Cook	Tech II	10
8. Kristen Mendes	Tech II	10
9.Bruce Moe	Tech III/Task Manager	10

04 June 2013

Additional Comments
N/A

Photos

Team 3 performing MEC clearance in Grid D-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Bruce Moe, Task Manager**

05 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4, D-3
Grids Completed	D-4-18, D-3-21
Mec Encountered (yes or no)	YES
Location	D-4-18
Type	3 Inch Stokes Mortar
M1 Report Number	0064

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

05 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Glenn Haupt	Tech III	10
2. Rex Andreasen	Tech III	10
3. Kacy Cameron	Tech III	0
4. James Koch	Tech II/III	10
5. Butch Mendes	Tech II/III	10
6. Karl Christiansen	Tech II	0
7. Greg Cook	Tech II	9.75
8. Kristen Mendes	Tech II	10
9.Bruce Moe	Tech III/Task Manager	10

05 June 2013

Additional Comments
N/A

Photos
Team 3 performing MEC clearance in Grid D-3

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Bruce Moe, Task Manager**

06 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3
Grids Completed	D-3-17, D-3-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-3-(11, 12, 16, 17, 18)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

06 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Glenn Haupt	Tech III	10
2. Rex Andreasen	Tech III	10
3. Kacy Cameron	Tech III	10
4. James Koch	Tech II/III	10
5. Butch Mendes	Tech II/III	10
6. Karl Christiansen	Tech II	0
7. Greg Cook	Tech II	10
8. Kristen Mendes	Tech II	10

06 June 2013

Additional Comments
N/A

Photos
Team 3 performing MEC clearance in Grid D-3

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

10 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3, E-3
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Glenn Haupt	Tech III	10
2. Rex Andreasen	Tech III	10
3. Kacy Cameron	Tech III	10
4. James Koch	Tech II/III	10
5. Butch Mendes	Tech II/III	10
6. Karl Christiansen	Tech II	10
7. Greg Cook	Tech II	10
8. Kristen Mendes	Tech II	10

10 June 2013

Additional Comments
N/A

Photos
Team 2 unloading equipment at the end of the workday.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Bruce Moe, Task Manager**
Andrew C. Caldwell	Bruce Moe

Daily Report

11 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3, E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. James Koch	Tech II/III	10
3. Butch Mendes	Tech II/III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10
6. Kristen Mendes	Tech II	10

11 June 2013

Additional Comments
N/A

Photos



Team 3 changing a flat tire.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Bruce Moe, Task Manager**

Daily Report

12 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3, E-3
Grids Completed	E-3-15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. James Koch	Tech II/III	10
3. Butch Mendes	Tech II/III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10
6. Kristen Mendes	Tech II	10

12 June 2013

Additional Comments
N/A

Photos
Team 2 conducting MEC clearance in E-3

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Bruce Moe, Task Manager**
Andrew C. Caldwell	Bruce Moe

Daily Report

13 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. James Koch	Tech II/III	3/Physical
3. Butch Mendes	Tech II/III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10
6. Kristen Mendes	Tech II	8hr Refresher

13 June 2013

Additional Comments
N/A

Photos
Team 1 conducting MEC clearance in E-3

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Bruce Moe, Task Manager**
Andrew C. Caldwell	Bruce Moe

Daily Report

17 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	E-3-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-4-19
Pass:Fail	In Progress

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

17 June 2013

Additional Comments
N/A

Photos
Team 1 with QC checking Minelabs in the QC Test Pit.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

18 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-4-19
Pass:Fail	In Progress

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

18 June 2013

Additional Comments
N/A

Photos
Team 1 conducting MEC clearance ops in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

19 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	E-3-14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-4-19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-4-16.17.18.19.20

19 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

19 June 2013

Additional Comments
N/A

Photos
Team 1 recording grid data in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

20 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	E-3-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-3-13.14.15.19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

20 June 2013

Additional Comments
N/A

Photos
Team 1 operating heavy equipment in D-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

24 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	7.5
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	7.5

24 June 2013

Additional Comments
N/A

Photos
Team 1 conducting UXO clearance ops in D-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

25 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3
Grids Completed	D-3-24
Mec Encountered (yes or no)	YES
Location	D-3-25
Type	Flare, Surface, Trip, M49
M1 Report Number	M1-0065

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-3-11.12.13.14.15.16.17.18.19.20

25 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

25 June 2013

Additional Comments
N/A

Photos
Team 1 conducting UXO clearance ops in D-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

26 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3
Grids Completed	D-3-25
Mec Encountered (yes or no)	YES
Location	N/A
Type	Booster, TNT, Proj
M1 Report Number	M1-0066

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-3-11.12.13.14.15.16.17.18.19.20

26 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	0
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

26 June 2013

Additional Comments
N/A

Photos
QA being performed in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

27 June 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3
Grids Completed	D-3-20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 June 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

27 June 2013

Additional Comments
N/A

Photos
Team 1 conducting UXO sweep in D-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

1 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3
Grids Completed	D-3-18.19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	0
5. Kristen Mendes	Tech II	10

1 July 2013

Additional Comments
N/A

Photos
Team 1 conducting UXO sweep in D-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

2 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-4-1.2.3.4.5

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

2 July 2013

Additional Comments
N/A

Photos
Brush cutting in D-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

3 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-3
Grids Completed	D-3-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

3 July 2013

Additional Comments
N/A

Photos

PDA data being downloaded by Data Manager

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

8 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	D-4-1.2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-3-18.19.20.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

8 July 2013

Additional Comments
N/A

Photos
Team 1 conducting UXO clearance in D-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

9 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

9 July 2013

Additional Comments
N/A

Photos
Grid prep in D-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

Daily Report

10 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	D-4-3
Mec Encountered (yes or no)	YES/MPPEH
Location	D-4-4
Type	3" Stokes
M1 Report Number	M1-0067

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-4-6.7.8.9.10

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	D-3-17.18.19.20.21.22.23.24.25

10 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	5
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

10 July 2013

Additional Comments
N/A

Photos
UXO 1 downloading equipment at the end of the workday.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

15 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	YES
Pass:Fail	D-4-1.2.3

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	8*
2. Butch Mendes	Tech II/III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

15 July 2013

Additional Comments
N/A

Photos
UXO 1 conducting analog sweep in D-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

16 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	D-4-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-4-4.5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	0
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

16 July 2013

Additional Comments
N/A

Photos
UXO 1 conducting analog sweep in D-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

17 July 2013

Safety	
Safety Brief Given By:	Kacy Cameron
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	NO
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-4

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Mike Everman SUXOS
Kacy Cameron UXOQCS/UXOSO

Team	Title	Hours
1. Butch Mendes	Tech II/III	0
2. Karl Christiansen	Tech II	10
3. Greg Cook	Tech II	10
4. Kristen Mendes	Tech II	10

17 July 2013

Additional Comments
N/A

Photos
UXO 1 conducting analog sweep in D-4

Signature	
Michael Everman, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Michael R. Everman	M. Mayer

18 July 2013

Safety	
Safety Brief Given By:	Kacy Cameron
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	NO4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	Yes
See Demo Shot Record	# 0008

Vegetation Removal	
Veg Removal (yes or no)	Yes
Areas Worked	D-4

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	Yes
Grids QA'd	D-4-2

18 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Mike Everman SUXOS
Kacy Cameron UXOQCS/UXOSO

Team	Title	Hours
1. Butch Mendes	Tech II/III	0
2. Karl Christiansen	Tech II	10
3. Greg Cook	Tech II	10
4. Kristen Mendes	Tech II	10

18 July 2013

Additional Comments
N/A

Photos
Greg Cook, starting cap build up for demo shot.

Signature	
Michael Everman, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Michael E. Everman	M. Mayer

22 July 2013

Safety	
Safety Brief Given By:	Kacy Cameron
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	NO
Mec Encountered (yes or no)	YES
Location	D-4-10
Type	37mm, Projo, Fuzed. Fuze adapter with booster cup
M1 Report Number	68

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Mike Everman SUXOS
Kacy Cameron UXOQCS/UXOSO

Team	Title	Hours
1. Butch Mendes	Tech II/III	10
2. Karl Christiansen	Tech II	10
3. Greg Cook	Tech II	10
4. Kristen Mendes	Tech II	10

22 July 2013

Additional Comments
N/A

Photos

Fuze adapter assembly with Booster cup

37mm, Projo, Fuzed

Explosive magazine area

Signature

Michael Everman, Senior UXO Supervisor

Michael R. Everman

Melissa Mayer, Task Manager

M. Mayer

Daily Report

23 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	0
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

23 July 2013

Additional Comments
N/A

Photos
UXO 1 conducting analog sweep in D-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

24 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	D-4-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	0
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

24 July 2013

Additional Comments
N/A

Photos
UXO 1 conducting analog sweep in D-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

25 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	D-4-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0009

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Butch Mendes	Tech II/III	0
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	0

25 July 2013

Additional Comments
N/A

Photos

UXO 1 and QC clearing demo shot hole.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

29 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	D-4-8
Mec Encountered (yes or no)	YES
Location	D-4-8
Type	Fuze, Proj, 37mm
M1 Report Number	0069

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0010

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-3-21.22.23.24.25

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Karl Christiansen	Tech II	10
3. Greg Cook	Tech II	10
4. Kristen Mendes	Tech II	10

29 July 2013

Additional Comments
N/A

Photos

MEC Item: Fuze, Proj, 37mm

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

30 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4
Grids Completed	D-4-7
Mec Encountered (yes or no)	YES (MPPEH)
Location	D-4-6
Type	3" Stokes (Unfuzed)
M1 Report Number	0070

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-3-21.22.23.24.25

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Karl Christiansen	Tech II	10
3. Greg Cook	Tech II	10
4. Kristen Mendes	Tech II	10

30 July 2013

Additional Comments
N/A

Photos

MPPEH Item: 3" Stokes (Unfuzed)

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

31 July 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4, E-3
Grids Completed	D-4-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-4-6.7.8.9.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 July 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

31 July 2013

Additional Comments
N/A

Photos
UXO 1 conducting sweep operations in D-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

1 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

1 August 2013

Additional Comments
N/A

Photos
UXO 1 conducting sweep operations in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

5 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	5
5. Kristen Mendes	Tech II	10

5 August 2013

Additional Comments
N/A

Photos
UXO 1 conducting sweep operations in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

6 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

6 August 2013

Additional Comments
N/A

Photos

UXO 1 conducting sweep operations in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

7 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	E-3-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

7 August 2013

Additional Comments
N/A

Photos
UXO 1 performing grid preparation in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

8 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

8 August 2013

Additional Comments
N/A

Photos
UXO 1 performing grid clearance operations in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

12 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

12 August 2013

Additional Comments
N/A

Photos
UXO 1 performing grid clearance operations in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

13 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	E-3-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

13 August 2013

Additional Comments
N/A

Photos
UXO 1 sorting scrap from E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

14 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

14 August 2013

Additional Comments
N/A

Photos
UXO 1 performing MEC clearance operations in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

15 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	E-3-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

15 August 2013

Additional Comments
N/A

Photos
UXO 1 performing MEC clearance operations in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

19 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-4-1.2.3.4.5

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

19 August 2013

Additional Comments
N/A

Photos
UXO 1 performing MEC clearance operations in E-3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

20 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-4-3.4

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

20 August 2013

Additional Comments
N/A

Photos

Brush cutting operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

21 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-3
Grids Completed	E-3-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-4-6.7.8.9.10

21 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

21 August 2013

Additional Comments
N/A

Photos
QC and DOE QA in D-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

22 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	10

22 August 2013

Additional Comments
N/A

Photos
Judy Chapman, archaeologist (AINW), sampling recovered scrap.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

26 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	0
5. Kristen Mendes	Tech II	10

26 August 2013

Additional Comments
N/A

Photos
Team 1 conducting UXO clearance in E-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

27 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	E-4-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	0
5. Kristen Mendes	Tech II	6

27 August 2013

Additional Comments
N/A

Photos

Team 1 conducting UXO clearance in E-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

28 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-3-21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	0

28 August 2013

Additional Comments
N/A

Photos
Team 1 conducting UXO clearance in E-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

29 August 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-3-23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 August 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10
5. Kristen Mendes	Tech II	8*

29 August 2013

Additional Comments
K. Mendes employment terminated for "not meeting the needs of the project".

Photos
Team 1 conducting UXO clearance in E-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

3 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

3 September 2013

Additional Comments

Photos

Team 1 conducting UXO clearance in E-4

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

4 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	E-4-2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

4 September 2013

Additional Comments

Photos
QC/Safety performing office tasks.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

5 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	8
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

5 September 2013

Additional Comments

Photos
UXO 1 conducting sweep operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

9 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0*
4. Greg Cook	Tech II	10

9 September 2013

Additional Comments

Photos
UXO 1 conducting sweep operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

10 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0*
4. Greg Cook	Tech II	10

10 September 2013

Additional Comments

Photos
UXO 1 conducting sweep operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

11 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0*
4. Greg Cook	Tech II	10

11 September 2013

Additional Comments

Photos
UXO 1 conducting sweep operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

12 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-4-2.3
Pass:Fail	YES

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	0*
4. Greg Cook	Tech II	10

12 September 2013

Additional Comments

Photos

UXO 1 conducting sweep operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

16 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	E-4-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

16 September 2013

Additional Comments

Photos
UXO 1 conducting sweep operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

17 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	E-4-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

17 September 2013

Additional Comments

Photos
UXO 1 conducting sweep operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

18 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-3-21.22.23.24.25

18 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

18 September 2013

Additional Comments

Photos

QA being performed by DOE, with assistance from QC, in E-3

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

19 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	E-4-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-3-21.22.23.24.25

19 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Kacy Cameron	Tech III	10
2. Bill Raasch	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

19 September 2013

Additional Comments

Photos

Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

23 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-4-16.17.18.19.20 G-4-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-3-21.22.23.24.25

23 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	0

23 September 2013

Additional Comments

Photos
Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

24 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-3-21.22.23.24.25

24 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

24 September 2013

Additional Comments

Photos
Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

25 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	YES
Pass:Fail	E-4-1.4.5

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

25 September 2013

Additional Comments

Photos
Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

26 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-4-1.2.3.4.5

26 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

26 September 2013

Additional Comments

Photos
Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

30 September 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-4-1.2.3.4.5

30 September 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

30 September 2013

Additional Comments

Photos

Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

1 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-4-3.4
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-4-1.2.3.4.5

1 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

1 October 2013

Additional Comments

Photos

Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

2 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-4-1.2.3.4.5

2 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	6.5

2 October 2013

Additional Comments

Greg Cook was taken to a doctor regarding a knee/leg injury reported first on 29 June (at which time he decided he did not need medical attention) and then again on 1 October. He is cleared for work with no restrictions, and the doctor has prescribed physical therapy and non-narcotic pain relievers. This is an OSHA Recordable.

Photos

Team 1 performing UXO clearance in F-4.

Signature

Andrew Caldwell, Senior UXO Supervisor

Melissa Mayer, Task Manager

3 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-4-1.2.3.4.5

3 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Karl Christiansen	Tech II	10
4. Greg Cook	Tech II	10

3 October 2013

Additional Comments

Photos
Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

7 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	IN PROGRESS
Grids QA'd	E-4-1.2.3.4.5

7 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	6.5*

***Physical Therapy**
Remainder of day

7 October 2013

Additional Comments

Photos

Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

8 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	YES
Location	F-4-17
Type	Fuze, 37mm M56
M1 Report Number	M1-0071

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	QA completed by Clark County; completion pending WDOE QA
Grids QA'd	E-4-1.2.3.4.5

8 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

8 October 2013

Additional Comments

Photos
UXO- MK 56 Fuze found in F-4-17

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

9 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0011

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	QA completed by Clark County; completion pending WDOE QA
Grids QA'd	E-4-1.2.3.4.5 F-4-1.2.3.4

9 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

9 October 2013

Additional Comments

Photos
Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

10 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	QA completed by Clark County; completion pending WDOE QA
Grids QA'd	E-4-1.2.3.4.5 F-4-1.2.3.4

10 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

10 October 2013

Additional Comments

Photos
Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

14 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	QA completed by Clark County; completion pending WDOE QA
Grids QA'd	E-4-1.2.3.4.5 F-4-1.2.3.4

14 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	7*
5. Greg Cook	Tech II	10

*** Sent out for medical**

14 October 2013

Additional Comments
Christiansen sent to doctor for knee pain/swelling.

Photos

Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

15 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	QA completed by Clark County; completion pending WDOE QA
Grids QA'd	E-4-1.2.3.4.5 F-4-1.2.3.4

15 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

15 October 2013

Additional Comments

Photos
Team 1 performing UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

16 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	YES
Location	F-4-19
Type	37mm Projectile, M54
M1 Report Number	72

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-4-1.2.3.4.5 F-4-1.2.3.4

16 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	8.5*
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

*Physical Therapy Appt

16 October 2013

Additional Comments

Photos

Projectile, 37mm, M54 found in F-4-19

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

17 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0012

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	0*
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

17 October 2013

Additional Comments

Photos
QC and Team 1 checking demo shot hole.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

21 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0013

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-4-21.22.23.24.25, G-4-21

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

21 October 2013

Additional Comments

Photos
QC and Team 1 checking demo shot hole in CITA.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

22 October 2013

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	No
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Mike Everman SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

22 October 2013

Additional Comments

Photos
QC/safety troubleshooting printer .

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Michael E. Evans	M. Mayer

23 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	0

23 October 2013

Additional Comments
Team encountered demolition pit in F-4-19 continuing deeper than 14". So far pit contains 37mm projectiles, 75mm HE components, and .50 small arms. Pit reported to Clark County and is awaiting further approval.

Photos

Exposed demolition pit in F-4-19

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

24 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	0

24 October 2013

Additional Comments

Photos

UXO clearance operations being conducted in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

28 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, F-4
Grids Completed	E-4-20
Mec Encountered (yes or no)	YES
Location	E-4-20
Type	Fuze, 37mm, M56
M1 Report Number	73

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-4-16.17.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	8.5*

*Physical Therapy Appt.

28 October 2013

Additional Comments

Photos



M56 37mm Projectile Fuze found in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

29 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0014

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	6
4. Karl Christiansen	Tech II	8.5*
5. Greg Cook	Tech II	10

*Medical Appt.

29 October 2013

Additional Comments

Photos

Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

30 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-21
Mec Encountered (yes or no)	YES MPPEH
Location	F-4-21
Type	Trench Mortar, 3", MK1
M1 Report Number	0074

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

30 October 2013

Additional Comments

Photos
Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

31 October 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	N/A
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 October 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	8.5*

31 October 2013

Additional Comments

Photos
Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

4 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	N/A
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

4 November 2013

Additional Comments

Photos
Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

5 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	N/A
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	7*
5. Greg Cook	Tech II	8.25*

*** Medical Appt.**

5 November 2013

Additional Comments

Photos

Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

6 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-22
Mec Encountered (yes or no)	YES
Location	F-4-22
Type	Fuze, 57mm, M503 Series
M1 Report Number	0075

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0015

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

6 November 2013

Additional Comments

Photos
Live M503 series PD fuze in F-4-22.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

7 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	N/A
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	8.25*

7 November 2013

Additional Comments

Photos

Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

12 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	N/A
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	7*
5. Greg Cook	Tech II	8*

12 November 2013

Additional Comments

Photos
Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

13 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	N/A
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

13 November 2013

Additional Comments

Photos
Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

14 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	N/A
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	9*
2. Greg Clark	Tech III	9*
3. Jack Kristensen	Tech III	9*
4. Karl Christiansen	Tech II	9*
5. Greg Cook	Tech II	7* **

14 November 2013

Additional Comments
Team out of field 1 hour for Weston Admin.

Photos

Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

15 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	N/A
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Greg Clark	Tech III	10
3. Jack Kristensen	Tech III	10
4. Karl Christiansen	Tech II	10
5. Greg Cook	Tech II	10

15 November 2013

Additional Comments

Photos

Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

18 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

18 November 2013

Additional Comments
Site visit by Liberty Mutual to make observations/recommendations about safety procedures. Began 8 hr day/ 5 day week schedule.

Photos
Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

19 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	6.5*

*Physical Therapy

19 November 2013

Additional Comments

Photos
Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

20 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

*Physical Therapy

20 November 2013

Additional Comments

Photos
Team 1 conducting UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

21 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	YES
Location	F-4-19
Type	2 ea, Fuze, 37mm, M56
M1 Report Number	76

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

21 November 2013

Additional Comments

Photos





• Two (2) each fuze, 37mm, M56

Signature

Andrew Caldwell, Senior UXO Supervisor

Melissa Mayer, Task Manager

22 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	YES
Location	F-4-19
Type	Projectile, 37mm, M54
M1 Report Number	0077

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0016

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	6.5*

22 November 2013

Additional Comments

Photos



37mm Projectile, M54 in F-4-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

25 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

*** Physical Therapy**

25 November 2013

Additional Comments

Photos

UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

26 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-4-20, F-4-21.22.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	6.5*

*** Physical Therapy**

26 November 2013

Additional Comments

Photos

Sorting MD and scrap from F-4-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

27 November 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 November 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

*** Physical Therapy**

27 November 2013

Additional Comments

Photos
UXO clearance operations being conducted in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

2 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

*** Physical Therapy**

2 December 2013

Additional Comments

Photos

UXO clearance operations being conducted in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

3 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	6.5*

*** Physical Therapy**

3 December 2013

Additional Comments

Photos
UXO clearance operations being conducted in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

4 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

4 December 2013

Additional Comments

Photos
UXO clearance operations being conducted in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

5 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

*** Physical Therapy**

5 December 2013

Additional Comments

Photos
UXO clearance operations being conducted in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

6 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	6.5*

*** Physical Therapy**

6 December 2013

Additional Comments

Photos
UXO clearance operations being conducted in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

9 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	0*
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	0**
5. Greg Cook	Tech II	8

*** Vacation**

**** National Guard Duty**

9 December 2013

Additional Comments
Colder than usual ambient temperature due to recent storm has resulted in the ground being frozen to approximately 5 inches. Progress has been correspondingly slowed.

Photos
UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

10 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	0*
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	0**
5. Greg Cook	Tech II	6.5***

*** Vacation**

**** National Guard Duty**

***** Physical Therapy**

10 December 2013

Additional Comments
Colder than usual ambient temperature due to recent storm has resulted in the ground being frozen to approximately 5 inches. Progress has been correspondingly slowed.

Photos
UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
A. C. Caldwell	M. Mayer

11 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	0*
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	0**
5. Greg Cook	Tech II	8

*** Vacation**

**** National Guard Duty**

11 December 2013

Additional Comments
Colder than usual ambient temperature due to recent storm has resulted in the ground being frozen to approximately 5 inches. Progress has been correspondingly slowed.

Photos
UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

12 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	0*
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	0**
5. Greg Cook	Tech II	8

*** Vacation**

**** National Guard Duty**

12 December 2013

Additional Comments
Colder than usual ambient temperature due to recent storm has resulted in the ground being frozen to approximately 5 inches. Progress has been correspondingly slowed.

Photos

UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

13 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	4**
2. Greg Clark	Tech III	0*
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

*** Vacation**

**** PTO**

13 December 2013

Additional Comments
Colder than usual ambient temperature due to recent storm has resulted in the ground being frozen to approximately 5 inches. Progress has been correspondingly slowed.

Photos
UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

16 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	G-4-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

*** Physical Therapy**

16 December 2013

Additional Comments

Photos
UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

17 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	6.5*

*Physical Therapy

17 December 2013

Additional Comments

Photos

UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

18 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	4**
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

*Physical Therapy

**Vacation

18 December 2013

Additional Comments

Photos

UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

19 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-4-19,20, G-4-16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	0*
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

19 December 2013

Additional Comments

Photos
UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

20 December 2013

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 December 2013

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	0*
2. Greg Clark	Tech III	6**
3. Jack Kristensen	Tech III	6**
4. Karl Christiansen	Tech II	6**
5. Greg Cook	Tech II	4.5***

* Vacation

** Holiday Schedule

*** Physical Therapy

20 December 2013

Additional Comments
Equipment maintenance and cleanup performed. Field work ended 2 hours early for company Christmas party. HAPPY HOLIDAYS!

Photos

Equipment maintenance and cleanup.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

6 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	0*
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

* Vacation

6 January 2014

Additional Comments

Photos

UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

7 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	0*
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	6.5**

* Vacation

** Physical Therapy

7 January 2014

Additional Comments

Photos
UXO clearance operations being conducted in G-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
A. C. Caldwell	M. Mayer

Daily Report

8 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-4
Grids Completed	G-4-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-4-6.7.8.9.10

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

* Physical Therapy

8 January 2014

Additional Comments

Photos
Brush cutting operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

9 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-4-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	6.5*

*** Physical Therapy**

9 January 2014

Additional Comments

Photos
Quality Control operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

10 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

* Physical Therapy

10 January 2014

Additional Comments

Photos
UXO clearance operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

13 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	7.5**
5. Greg Cook	Tech II	6.5*

*** Physical Therapy**

**** Medical**

13 January 2014

Additional Comments

Photos
UXO clearance operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

14 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-7
Mec Encountered (yes or no)	YES
Location	F-4-7
Type	2 ea, M49, Signal, Illum
M1 Report Number	0078

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

14 January 2014

Additional Comments

Photos

UXO clearance operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

15 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-4-16.17.18.19.20/G-4-16.21

15 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	6.5*
5. Greg Cook	Tech II	8

*Physical Therapy

15 January 2014

Additional Comments

Photos
QA being performed in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

16 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	6.5*

*Physical Therapy

16 January 2014

Additional Comments

Photos

UXO clearance operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

17 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0017

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	0
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

17 January 2014

Additional Comments

Photos
Testing equipment for demolition operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

21 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-11-3.4.5.8.9.10.13.14.15.18.19.20.23.24.25

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	2.5*

*** Sick**

21 January 2014

Additional Comments

Photos
UXO clearance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

22 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4
Grids Completed	F-4-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-11-3.4.5.8.9.10.13.14.15.18.19.20.23.24.25

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-4-16.17.18.19.20/G-4-16.21

22 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

22 January 2014

Additional Comments

Photos
DOE performing Quality Assurance in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

23 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-4, H-11
Grids Completed	F-4-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	6.5*

*Physical Therapy

23 January 2014

Additional Comments

Photos
Performing transect sweep in G-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

24 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8
5. Greg Cook	Tech II	8

24 January 2014

Additional Comments

Photos
UXO clearance in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

27 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Greg Clark	Tech III	8
3. Jack Kristensen	Tech III	8
4. Karl Christiansen	Tech II	8

27 January 2014

Additional Comments

Photos
UXO clearance in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

28 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Greg Clark	Tech III	8
4. Gerald Bruno	Tech II	8
5. Karl Christiansen	Tech II	8
6. Joshua Gipson	Tech II	8
7. Jack Munroe	Tech II	8
8. Clark Sorensen	Tech II	8

28 January 2014

Additional Comments
4 new personnel brought onsite, bringing the number of active UXO clearance teams to 2. 1/2 day spent inprocessing, training and equipping.

Photos
New employees loading equipment for field work.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

29 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	H-11-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-4-6.7.8.9.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Greg Clark	Tech III	8
4. Gerald Bruno	Tech II	8
5. Karl Christiansen	Tech II	8
6. Joshua Gipson	Tech II	8
7. Jack Munroe	Tech II	8
8. Clark Sorensen	Tech II	8

29 January 2014

Additional Comments

Photos
UXO 1 performing clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

30 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Greg Clark	Tech III	8
4. Gerald Bruno	Tech II	8
5. Karl Christiansen	Tech II	8
6. Joshua Gipson	Tech II	8
7. Jack Munroe	Tech II	8
8. Clark Sorensen	Tech II	8

30 January 2014

Additional Comments

Photos

UXO 2 performing clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

31 January 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 January 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Greg Clark	Tech III	8
4. Gerald Bruno	Tech II	5*
5. Karl Christiansen	Tech II	6.5**
6. Joshua Gipson	Tech II	8
7. Jack Munroe	Tech II	5*
8. Clark Sorensen	Tech II	8

* Physical

** Physical Therapy

31 January 2014

Additional Comments
Heavy 37mm frag and components in H-11-5.

Photos

UXO 1 performing clearance operations in H-11.

Signature
Andrew Caldwell, Senior UXO Supervisor **Melissa Mayer, Task Manager**

3 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	H-11-18
Mec Encountered (yes or no)	YES
Location	H-11-5
Type	Proj, 37mm, MK 1
M1 Report Number	0079

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

3 February 2014

Additional Comments
Heavy 37mm frag and components in H-11-5.

Photos
UXO 1 performing clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

4 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	NO
Mec Encountered (yes or no)	YES
Location	H-11-5
Type	Fuze, 37mm, M38A1
M1 Report Number	0080

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0018

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

4 February 2014

Additional Comments
Heavy 37mm frag and components in H-11-5.

Photos

Demolition operations utilizing protective works in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

5 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

5 February 2014

Additional Comments
Heavy 37mm frag and components in H-11-5.

Photos
Team 2 conducting UXO clearance in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

6 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	H-11-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-13-1.2.3.4.5

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

6 February 2014

Additional Comments
Heavy 37mm frag and components in H-11-5. Heavy snowfall/winter storm, ground frozen.

Photos
Teams unloading equipment, end of day.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**

Daily Report

11 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11
Grids Completed	NO
Mec Encountered (yes or no)	YES
Location	H-11-5
Type	1 ea 37mm proj MK1, 1 ea 37mm fuze M38A1
M1 Report Number	0081

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

11 February 2014

Additional Comments
Heavy 37mm frag and components in H-11-5.

Photos
UXO clearance operations being performed by Team 1 in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

12 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, H-11
Grids Completed	H-11-5
Mec Encountered (yes or no)	YES
Location	H-11-5
Type	1 ea 3" Trench Mortar (MPPEH-Unfuzed)
M1 Report Number	0082

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0019

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-11-5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	5
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	6.5*

*Physical

12 February 2014

Additional Comments
Heavy 37mm frag and components in H-11-5.

Photos
Cleanup after demo shot in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

13 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, H-11
Grids Completed	H-11-8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-11-8.13.18.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

* Physical Therapy

13 February 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

14 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, H-11
Grids Completed	F-13-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	None
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	0
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

14 February 2014

Additional Comments

Photos
Team 2 sorting scrap found in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

18 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, H-11
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	None
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

18 February 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
A. C. Caldwell	M. Mayer

Daily Report

19 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, H-11
Grids Completed	H-11-3
Mec Encountered (yes or no)	YES
Location	F-13-2
Type	2ea 3" Stokes, Unfuzed (MPPEH)
M1 Report Number	0083

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	None
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

19 February 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
Andrew C. Caldwell	M. Mayer

Daily Report

20 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, F-4
Grids Completed	F-13-2
Mec Encountered (yes or no)	YES
Location	F-4-15
Type	a M38 Fuze (MEC)1ea Rifle, Gren M18 (MPPE
M1 Report Number	0084

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-13-21.22.23.24.25

Quality Control	
Grids Inspected	H-11-3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

20 February 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
A. C. Caldwell	M. Mayer

Daily Report

21 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, F-4
Grids Completed	F-4-15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0020

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

21 February 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Melissa Mayer, Task Manager**
A. C. Caldwell	M. Mayer

24 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-4-15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

24 February 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

25 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-3
Mec Encountered (yes or no)	YES
Location	F-13-24
Type	ea M8 Landmine (MPPEH), 1 ea M49 (MPPEH
M1 Report Number	0085

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-13-1.2.3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

25 February 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

26 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

26 February 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

27 February 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-4.23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-4-6.7.8.9.10.15 (Clark County)

27 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	7*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy/Medical Appt

27 February 2014

Additional Comments

Photos
Team 1 conducting grid prep in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

28 February 2014

Safety	
Safety Brief Given By:	Andrew Caldwell
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	N/A
Grids Completed	N/A
Mec Encountered (yes or no)	N/A
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-13(6-20)

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 February 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell UXOSO

Team	Title	Hours

28 February 2014

Additional Comments

Photos
Brush cutting operations in F-13.

Signature	
Andrew Caldwell, UXO Safety Officer	**Jeremy Haney, Task Manager**

3 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-13 (6-20)

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	0*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	0**

*** National Guard Duty**

**** Sick**

3 March 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-9.10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	YES
Pass:Fail	F-13-4.5.23.24.25

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	0*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	0**

*** National Guard Duty**

**** Sick**

4 March 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	9.5**
2. Jack Kristensen	Tech III	9.5**
3. Greg Clark	Tech III	9.5**
4. Gerald Bruno	Tech II	9.5**
5. Karl Christiansen	Tech II	0*
6. Joshua Gipson	Tech II	9.5**
7. Jack Munroe	Tech II	9.5**
8. Clark Sorensen	Tech II	9.5**

*** National Guard Duty**

**** Internal Training**

5 March 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

6 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	0*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*** National Guard Duty**

6 March 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-8.21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

10 March 2014

Additional Comments

Photos
Team 2 sorting scrap from F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

11 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-13-21.22
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-13-1.2.3.4.5 (CC)

11 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

11 March 2014

Additional Comments

Photos

Team 1 performing UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

12 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-6.7.17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-13-21.22.23.24.25 (CC)

12 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Internal Training and PT

12 March 2014

Additional Comments

Photos
Team 1 performing UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-13-6.7.8.9.10.11.16.17
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

13 March 2014

Additional Comments

Photos
Data manager testing GPS system.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

17 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

17 March 2014

Additional Comments

Photos
Team 1 performing UXO clearance operations in F-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

18 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-12-21.22.23.24.25 E-13-5.10.15.20.25

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-4-16.17.18.19.20, G-4-16.21, H-11-3.8.13.18.23 F-13-1.2.3.4.5.6.7.8.9.10.21.22.23.24.25

18 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

18 March 2014

Additional Comments

Photos
Brush cutting operations in F-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

19 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13
Grids Completed	F-13-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-12-21.22.23.24.25 E-13-5.10.15.20.25

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

19 March 2014

Additional Comments

Photos
Brush cutting operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

20 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, E-13
Grids Completed	F-13-12.13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	0*
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Vacation

20 March 2014

Additional Comments

Photos
UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

24 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, E-13
Grids Completed	F-13-14, E-13-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

24 March 2014

Additional Comments

Photos
UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

25 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-13, E-13
Grids Completed	F-13-15, E-13-20.15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-13-12.13.14.15.18.19.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	0*

*Sick

25 March 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-12..

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

26 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	NO
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

26 March 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-12..

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

27 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	E-13-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

27 March 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

31 March 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	F-12-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-13

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 March 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	9.75
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

31 March 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	E-13-5
Mec Encountered (yes or no)	YES
Location	E-13-5, E-13-6
Type	M126 Illum, 3" Trench Mortar (Unfuzed)
M1 Report Number	0086

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

***Physical Therapy**

1 April 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

2 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	F-12-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-13-5.10.15.20.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

2 April 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

3 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	E-13-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NONE
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

3 April 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NONE
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

7 April 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

8 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	E-13-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NONE
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-13-16.17.18.19.20, E-13-5.10.15.20.25 (CC)

8 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

8 April 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

9 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	E-13-14, F-12-23
Mec Encountered (yes or no)	YES
Location	F-12-23
Type	MPPEH
M1 Report Number	0087

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NONE
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-13-11.12.13.14.15 (CC)

9 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

9 April 2014

Additional Comments

Photos

Team 2 conducting UXO clearance operations in F-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

10 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0021

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NONE
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	8.5*
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Physical Therapy

10 April 2014

Additional Comments

Photos
Team 1 conducting warning blast prior to demolition operations in CITA.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

14 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-13.19.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

14 April 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

15 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12
Grids Completed	E-13-4, F-12-24
Mec Encountered (yes or no)	YES
Location	E-13-4
Type	MPPEH
M1 Report Number	0088

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	3.5*
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	0
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Sick

15 April 2014

Additional Comments

Photos

Team 1 conducting UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

16 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-12, G-5
Grids Completed	F-12-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-5

Quality Control	
Grids Inspected	F-12-21.22.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES (3)
Grids QA'd	E-13 (5.10.15.20.25), F-13 (11-20)

16 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	0
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Sick

16 April 2014

Additional Comments

Photos
Brush cutting in G-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

17 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, G-5
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	0
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

*Sick

17 April 2014

Additional Comments

Photos
Team 1 performing UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

21 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, G-5
Grids Completed	E-13-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	0
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

21 April 2014

Additional Comments

Photos
Team 2 performing UXO clearance operations in G-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

22 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, G-5
Grids Completed	G-5-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-13-4.9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

22 April 2014

Additional Comments

Photos
Team 1 performing UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

23 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, G-5
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	10
8. Clark Sorensen	Tech II	10

23 April 2014

Additional Comments

Photos
Team 2 performing UXO clearance operations in G-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

24 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, G-5
Grids Completed	E-13-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-4-11.12.13.14

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Jack Munroe	Tech II	5.5*
8. Clark Sorensen	Tech II	10

*** See Additional Comments**

24 April 2014

Additional Comments
Munroe furloughed from site, effective 1200hrs.

Photos
Team 1 performing UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

28 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, G-5
Grids Completed	G-5-16, E-13-11, E-13-16
Mec Encountered (yes or no)	YES
Location	G-5-16
Type	1ea, Fuze, 37mm
M1 Report Number	0089

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Greg Clark	Tech III	10
4. Gerald Bruno	Tech II	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Clark Sorensen	Tech II	10

28 April 2014

Additional Comments

Photos
Team 2 performing UXO clearance operations in G-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5
Grids Completed	E-13-6
Mec Encountered (yes or no)	YES
Location	E-13-7
Type	1ea 3" Stokes
M1 Report Number	0090

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0022

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Greg Clark	Tech III	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Bob Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Drew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Ben Fulton	Tech II	10

29 April 2014

Additional Comments
4 new personnel brought on site to create 1 additional UXO team.

Photos
Team 2 performing cleaning up after demolition operations in G-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

30 April 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5
Grids Completed	E-13-2, E-13-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	0022

Vegetation Removal	
Veg Removal (yes or no)	N/A
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 April 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Greg Clark	Tech III	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Bob Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Drew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Ben Fulton	Tech II	10

30 April 2014

Additional Comments

Photos
Team 3 performing UXO clearance operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

1 May 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5
Grids Completed	E-13-12, F-4-14, G-5-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-13, L-17, O-17

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Greg Clark	Tech III	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Bob Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Drew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Ben Fulton	Tech II	10

1 May 2014

Additional Comments

Photos
Brush cutting operations in D-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

5 May 2014

Safety	
Safety Brief Given By:	Mike Everman
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5
Grids Completed	E-13-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS/UXOSO

Team	Title	Hours
1. Bill Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Greg Clark	Tech III	10
5. Karl Christiansen	Tech II	0
6. Joshua Gipson	Tech II	10
7. Bob Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Drew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Ben Fulton	Tech II	10

5 May 2014

Additional Comments

Photos
Team 3 performing UXO clearance operations in F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

6 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5, O-17
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Karl Christiansen	Tech II	0*
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10

*National Guard Training

6 May 2014

Additional Comments
1 additional UXO team arrived on site, was inprocessed, and then sent to the field.

Photos
Team 4 performing UXO clearance operations in O-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

7 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5, O-17
Grids Completed	E-13-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-13-2.6.7.11.12.16.17.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Karl Christiansen	Tech II	0*
6. Joshua Gipson	Tech II	9
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	5**
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10

*National Guard Training
** Physical

7 May 2014

Additional Comments

Photos
Team 1 performing UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

8 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5, O-17
Grids Completed	D-13-15, F-4-13, G-5-6, O-17-15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-13-22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	7*
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	9**
14. Andrew Tracey	Tech II	9**

*** Physical**

**** Urinalysis**

8 May 2014

Additional Comments

Photos
Team 2 performing UXO clearance operations in G-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

12 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5, O-17
Grids Completed	D-13-9.10.14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Demolition Area/ I-14-6

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-13-2.6.7.11.12.16.17.21.22 (CC)

12 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Karl Christiansen	Tech II	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	7*
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10

*** Physical**

12 May 2014

Additional Comments

Photos
UXO teams unloading equipment at the end of the work day.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

13 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5, L-17, O-17
Grids Completed	D-13-9.10.14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-14-6

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech II	7*
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	7*
17. Dawn Baumgarten	Tech II	7*
18. Matthew Harrison	Tech II	7*

*Inprocessing

13 May 2014

Additional Comments
5th team brought on site and inprocessed.

Photos
UXO Team 4 conducting MEC clearance in O-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

14 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5, L-17, O-17
Grids Completed	D-13-6.7.12, O-17-14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-10

Quality Control	
Grids Inspected	YES
Pass:Fail	D-13-7.8.9.10.12.13.14.15

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-13-2.6.7.11.12.16.17.21.22 (DOE)

14 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech II	9*
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10

* Urinalysis

14 May 2014

Additional Comments

Photos

UXO Team 3 sorting munitions debris and small arms.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

15 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5, L-17, O-17
Grids Completed	L-17-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-10

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech II	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	2*
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10

*** HAZWOPER Refresher**

15 May 2014

Additional Comments
Soil samples taken from lead contaminated piles stockpiled on pistol range.

Photos
Task Manager and QC sampling potentially lead contaminated soil for Clark County.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

19 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-4, G-5, L-17, O-17
Grids Completed	13-11, F-4-12, G-5-1,G-10, I-14, L-17-14, O-17-
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	YES
Pass:Fail	G-5-1.6.11.16.21

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech II	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10

19 May 2014

Additional Comments

Photos
Team 1 performing MEC clearance operations in D-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

20 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, G-10, I-14, L-17, O-17
Grids Completed	D-13-20, G-10-10, I-14-6, O-17-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-13-6.11, F-4-11.12.13.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-13(6-15), G-5 (1.6.11.16.21), F-4 (11-14) CC

21 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, G-10, I-14, L-17, O-17
Grids Completed	D-13-18.19, I-14-7, O-17-11
Mec Encountered (yes or no)	YES
Location	G-10-9
Type	Proj, Subcal, 22mm, M744
M1 Report Number	0091

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-17

Quality Control	
Grids Inspected	D-13-6.11, F-4-11.12.13.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-13(6-15), G-5 (1.6.11.16.21), F-4 (11-14) DOE

21 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10

21 May 2014

Additional Comments

Photos
MEC in G-10-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

Daily Report

22 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, G-10, I-14, L-17, N-17
Grids Completed	G-10-9, I-14-8.10, N-17-10
Mec Encountered (yes or no)	YES
Location	G-10-9
Type	Proj, Subcal, 14.5mm, M183
M1 Report Number	0092

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0023

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-17, N-17

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

22 May 2014

Additional Comments

Photos
MEC in G-10-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

27 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, G-10, L-17, N-17
Grids Completed	D-13-17, G-10-8, L-17-4, N-17-7.8.9,
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-4, I-14

Quality Control	
Grids Inspected	D-13-17.18.19.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

27 May 2014

Additional Comments

Photos
Brush cutting operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

28 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, G-10, I-14, L-17, N-17
Grids Completed	G-10-6.7, L-17-19, N-17-1
Mec Encountered (yes or no)	YES
Location	G-10-7
Type	4ea, 22mm Subcal, M744
M1 Report Number	0093

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-4, N-16

Quality Control	
Grids Inspected	I-14 (6-10), N-17 (1-5)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	7*
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	7*
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

*Physical

28 May 2014

Additional Comments

Photos
Team 4 performing grid prep in N-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, E-4, G-10, I-14, L-17, N-16
Grids Completed	G-10-6.7, L-17-19, N-17-1
Mec Encountered (yes or no)	YES (MPPEH)
Location	I-14-5
Type	3" Stokes Mortar (Unfuzed)
M1 Report Number	0094

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0024

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-16

Quality Control	
Grids Inspected	D-13-16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	N-17 (1-5), O-17 (11-15) CC
Grids QA'd	PASS

29 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

29 May 2014

Additional Comments

Photos
Team 2 sorting scrap from I-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

30 May 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, I-14, L-17, N-16
Grids Completed	E-4-8, I-14-1.4.5, L-17-20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-10, N-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	D-13 (16-20), I-14 (6-10) CC
Grids QA'd	PASS

30 May 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8*
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	6**
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	8*
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

*** Physical**

**** Scheduled Appt**

30 May 2014

Additional Comments

Photos
End of week cleanup of facilities.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

02 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, I-14, L-17, N-16
Grids Completed	E-4-7, I-14-2, N-16 (21-24)
Mec Encountered (yes or no)	YES
Location	I-14-2
Type	3" Trench Mortar
M1 Report Number	0095

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-13, I-14, N-16

Quality Control	
Grids Inspected	G-10 (6-10), L-17-4.9.14.19.24
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

02 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	7*
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	7*

*** Physical**

02 June 2014

Additional Comments

Photos
UXO teams 1 and 4 in performing MEC clearance in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

03 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, I-14, L-17, N-16
Grids Completed	E-4-9, I-14-3, L-17-15, N-16 (16-19)
Mec Encountered (yes or no)	YES
Location	N-16-19
Type	1lb TNT Booster
M1 Report Number	0096

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-13, I-14

Quality Control	
Grids Inspected	N-16 (21-25)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N-16 (21-25), G-10 (6-10), L-17 (4.9.14.19.24) CC

03 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

03 June 2014

Additional Comments

Photos
UXO Team 5 in L-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

04 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, G-10 L-17, N-16
Grids Completed	L-17-10, N-16-6.11.20
Mec Encountered (yes or no)	YES
Location	G-10-15
Type	Fuze, Gren
M1 Report Number	0097

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-13, I-14

Quality Control	
Grids Inspected	N-16 (21-25)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	O-17 (11-15), N-17 (1-5), N-16 (21-25), I-14 (6-10), G-10 (6-10), D-13 (16-20), L-17 (4.9.14.19.24)

04 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	7*
21. Daniel Cunningham	Tech II	10

*** Physical**

04 June 2014

Additional Comments

Photos
UXO Team 5 in L-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

05 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, E-4, G-10, I-14, L-17, N-16, O-16, O-17
Grids Completed	, G-10-15, G-10-11, I-14-20, N-16-7.12.13.14, O
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-3, A-4. C-13, I-14

Quality Control	
Grids Inspected	), N-16 (6.11.16.17.18),E-4 (6-10), L-17 (5.10.1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

05 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

05 June 2014

Additional Comments

Photos
UXO Team 5 performing grid prep in I-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

09 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, E-4, G-10, I-14, L-17, N-16, O-16, O-17
Grids Completed	B-13-20, C-13-16, G-10-12, G-10-14, I-14-18.19, O-16 (21-23), O-17-1.2
Mec Encountered (yes or no)	YES
Location	I-14-19
Type	Proj, Subcal, 14.5mm M183
M1 Report Number	0098

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-4, C-4. C-13, N-17

Quality Control	
Grids Inspected	N-16-7.12.13.14.18.19.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

09 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10

09 June 2014

Additional Comments

Photos
UXO Team 3 performing UXO clearance operations in G-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, G-10, I-14, O-17
Grids Completed	C-13-17, I 14-15.17, O-17-3.4.5
Mec Encountered (yes or no)	YES
Location	G-10-13
Type	1ea Proj, 22mm, Subcal, M744,
M1 Report Number	5ea Proj, 14.5mm, Subcal, M183 0099

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0025

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-4,C-4, D-4, N-17

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	L-17-5.10.15.20.25 CC

10 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10

10 June 2014

Additional Comments

Photos

UXO Team 2 performing UXO clearance operations in I-14.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

Daily Report

11 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, E-4, G-10, I-14, N-17, O-17
Grids Completed	C-13-18,G-10-13, I-14-12, I-14-14, O-17-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-5, D-5, E-4, G-10

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-4 (6-10), I-14 (1-5), L-17 (5.10.15.20.25), N-16 (6.7.11.12.13.14.16.17.18.19.20)

11 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

11 June 2014

Additional Comments

Photos
UXO Team 1 unloading equipment at the end of day.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

12 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, E-4, I-14, N-17, O-17
Grids Completed	C-13-19, E-4-15, O-17-8.9, I-14-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-5, I-10, I-11

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

12 June 2014

Additional Comments

Photos
UXO Team 3 performing UXO clearance operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 June 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, E-4, N-17, O-17
Grids Completed	O-17-6.7
Mec Encountered (yes or no)	YES
Location	O-17-7, O-17-6
Type	1 ea Rocket, 2.36", 1 ea Grenade, CS
M1 Report Number	0100

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-4, B-4, I-10, I-11

Quality Control	
Grids Inspected	I-14 (12-15, 17-20), G-10 (11-15)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Clark Sorensen	Tech III	10
3. Donald Kean	Tech III	10
4. Pete Grubb	Tech III	10
5. Joshua Gipson	Tech II	10
6. Robert Stracuzzi	Tech II	10
7. Gerald Bruno	Tech II	10
8. Andrew Burros	Tech II	10
9. Sara DeTombe	Tech II	10

16 June 2014

Additional Comments
Work suspended for 45 minutes due to lightning.

Photos
Weston Safety Officer suspending work due to lightning.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

17 June 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, E-4, I-14, N-17, O-17
Grids Completed	C-13-20, E-4-14, I -14-16, N-17-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0026

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-4, B-4, I-10, I-11

Quality Control	
Grids Inspected	O-16(21-23), O-17 (1-10)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Clark Sorensen	Tech III	10
3. Donald Kean	Tech III	10
4. Pete Grubb	Tech III	10
5. Joshua Gipson	Tech II	10
6. Robert Stracuzzi	Tech II	10
7. Gerald Bruno	Tech II	10
8. Andrew Burros	Tech II	10
9. Sara DeTombe	Tech II	10
10. Bennett Fulton	Tech II	10
11. Christopher George	Tech II	10
12. Shawn Lundgren	Tech II	10
13. Andrew Tracey	Tech II	10
14. Karl Christiansen	Tech II	0
15. Clayton Daniels	Tech II	10
16. Dawn Baumgarten	Tech II	10
17. Matthew Harrison	Tech II	0
18. Wesley Bain	Tech II	10
19. Ronald Boyd	Tech II	10
20. Daniel Cunningham	Tech II	10

*** Nat'l Guard Duty**

17 June 2014

Additional Comments

Photos
Screening plant initial setup and shakedown in G-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 June 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, E-4, I-14, N-17
Grids Completed	C-13-11, I-14-11, N-17-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-4, B-4, I-10, I-11

Quality Control	
Grids Inspected	B-13-20, C-13 (16-20), I-14-16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	0 (10-15), I-14 (16-20),O-16 (16.21.22.23), O-17 (1-10) (D(

18 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Clark Sorensen	Tech III	10
3. Donald Kean	Tech III	10
4. Pete Grubb	Tech III	10
5. Joshua Gipson	Tech II	10
6. Robert Stracuzzi	Tech II	10
7. Gerald Bruno	Tech II	10
8. Andrew Burros	Tech II	10
9. Sara DeTombe	Tech II	10
10. Bennett Fulton	Tech II	10
11. Christopher George	Tech II	10
12. Shawn Lundgren	Tech II	10
13. Andrew Tracey	Tech II	10
14. Karl Christiansen	Tech II	0*
15. Clayton Daniels	Tech II	10
16. Dawn Baumgarten	Tech II	10
17. Matthew Harrison	Tech II	0
18. Wesley Bain	Tech II	10
19. Ronald Boyd	Tech II	10
20. Daniel Cunningham	Tech II	10

* Nat'l Guard Duty

18 June 2014

Additional Comments

Photos
Protective straw wattle being placed around sift plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 June 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, E-4, I-14, N-17
Grids Completed	C-13-7.12, N-17-7.9.12, E-4-13
Mec Encountered (yes or no)	YES
Location	I-11-1, I-11-8, I-11-11
Type	3ea 3" Stokes Mortars (Unfuzed)
M1 Report Number	0101

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-5, D-5, D-6, E-6

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Clark Sorensen	Tech III	10
3. Donald Kean	Tech III	0
4. Pete Grubb	Tech III	10
5. Joshua Gipson	Tech II	10
6. Robert Stracuzzi	Tech II	10
7. Gerald Bruno	Tech II	10
8. Andrew Burros	Tech II	10
9. Sara DeTombe	Tech II	10

19 June 2014

Additional Comments

Photos
Brush cutting in E-6-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, E-4, I-14, N-17
Grids Completed	E-4-12, N-17-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-5, D-5, D-6, E-6

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES I-14 (16-20), G-10 (11-15)
Grids QA'd	G-10 (11-15), I-14 (11-15)(16-20)

23 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	0**
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	0*
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10

* Nat'l Guard Duty
** Vacation

23 June 2014

Additional Comments

Photos
1st day of sift plant operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

24 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-13, E-4, N-17
Grids Completed	B-4-2, C-13-13, E-4-11, N-17-8.13
Mec Encountered (yes or no)	YES
Location	E-4-11, F-4-25
Type	1ea 37mm M54, 1 ea 37mm M54, 1ea 57mm 1ea Fuze, M56
M1 Report Number	0102

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0027

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-6, E-7, E-8, F-7

Quality Control	
Grids Inspected	N-17 (6-10)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES I-14 (11-15)
Grids QA'd	B-13-20, C-13 (16-20), N-17 (6-10) (DOE)

24 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	0**
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10

24 June 2014

Additional Comments

Photos

1st day of sift plant operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-13, E-4, N-17
Grids Completed	B-4-2, C-13-13, E-4-11, N-17-8.13
Mec Encountered (yes or no)	YES (DMM)
Location	B-4-7
Type	Proj, 37mm
M1 Report Number	0103

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-6, E-7, E-8, F-7

Quality Control	
Grids Inspected	E-4 (11-15)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	N-17 (6-10), B-13-20, C-13 (26-30)

25 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	8**
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	0*
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Charlie Smith	Sift Foreman	10
23. Mark Major	Supervisor	10
24. Allan Blakeman	Operator	10
25. Reese Major	Operator	10
26. Manuel Petterle	Operator	10

*** National Guard Duty**

****8hr HAZWOPER Refresher**

25 June 2014

Additional Comments

Photos
Team 1 performing QC for sift plant operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

26 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-13, E-4, N-17
Grids Completed	A-3-23, B-4-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	0*
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	0*
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Charlie Smith	Sift Foreman	10
23. Mark Major	Supervisor	10
24. Allan Blakeman	Operator	10
25. Reese Major	Operator	10
26. Manuel Petterle	Operator	10

* National Guard Duty

26 June 2014

Additional Comments

Photos

Data manager uploading PDA's to the Bonneville database.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

30 June 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-3, A-4, B-4, C-13, N-17
Grids Completed	A-3-16.17.21.22, A-4-1, C-13-10.15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	N-17-11.12.13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-4-13 (CC)

30 June 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Joshua Gipson	Tech II	10
7. Robert Stracuzzi	Tech II	10
8. Gerald Bruno	Tech II	10
9. Andrew Burros	Tech II	10
10. Sara DeTombe	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Charlie Smith	Sift Foreman	10
23. Mark Major	Supervisor	10
24. Allan Blakeman	Operator	10
25. Reese Major	Operator	10
26. Manuel Petterle	Operator	10

30 June 2014

Additional Comments

Photos
Team 5 performeing MEC clearance in B-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

1 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-3, A-4, B-4, C-13, N-17
Grids Completed	A-3-11, A-4-4, B-4-1.13, C-13-9, N-17-15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-7, F-7

Quality Control	
Grids Inspected	N-17-14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N-17-11 (CC)

1 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	9
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Charlie Smith	Sift Foreman	10
24. Mark Major	Supervisor	10
25. Allan Blakeman	Operator	10
26. Reese Major	Operator	10
27. Manuel Petterle	Operator	10

1 July 2014

Additional Comments

Photos
UXO Team 2 performing Quality Control checks at the sift plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

2 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-3, A-4, B-4, C-13
Grids Completed	A-3-24.25, B-4-14, C-13-8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-6, F-6, F-4

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-4-(11-15), N-17 (11-15)

2 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Charlie Smith	Sift Foreman	10
24. Mark Major	Supervisor	10
25. Allan Blakeman	Operator	10
26. Reese Major	Operator	10
27. Manuel Petterle	Operator	10

2 July 2014

Additional Comments

Photos
UXOSO Inspecting equipment.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

3 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-3, A-4, B-4, C-13
Grids Completed	A-4-5, B-4-18.19, C-4-21, D-4-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Charlie Smith	Sift Foreman	10
24. Mark Major	Supervisor	10
25. Allan Blakeman	Operator	10
26. Reese Major	Operator	10
27. Manuel Petterle	Operator	10

3 July 2014

Additional Comments

Photos
UXOQC performing weekly magazine inspection.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

8 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-13
Grids Completed	A-4-2.10, B-4-10.23.24, C-4-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	C-13(7-15)
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joshua Harris	Tech II	10
23. Charlie Smith	Sift Foreman	0
24. Mark Major	Supervisor	10
25. Allan Blakeman	Operator	10
26. Reese Major	Operator	10
27. Manuel Petterle	Operator	10

*

8 July 2014

Additional Comments

Photos
Team 5 performing MEC clearance operations in B-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-13
Grids Completed	B-4-15, C-4-23, E-6-20, E-6-25
Mec Encountered (yes or no)	YES
Location	D-4-24
Type	1ea 37mm, M54 Projectile
M1 Report Number	0104

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-5, E-6

Quality Control	
Grids Inspected	A-4(1-5), A-3 (11, 16-25)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	A-4(1-5), A-3 (11, 16-25), C-13(7-15) DOE

9 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	8*
24. Wendy Schuss	Tech II	8*
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	9*

*** Inprocessing**

9 July 2014

Additional Comments
Final 2 UXO techs begin work on site; teams at full strength, mobilization complete.

Photos
Team 3 performing QC checks at sift plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-13
Grids Completed	A-4-13,15, D-4-24, E-6-24
Mec Encountered (yes or no)	YES
Location	A-4-15
Type	1ea Fuze, Gren, Smoke
M1 Report Number	0105

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0028

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-4(1-5), A-3 (11, 16-25), C-13(7-15)

10 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	0
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

10 July 2014

Additional Comments

Photos
Team 2 moving personnel and equipment between work areas.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

11 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-13, D-4, E-6
Grids Completed	B-4-20, C-4-25, E-6-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	5
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	8*
18. Dawn Baumgarten	Tech II	8*
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	0
23. Christopher Seguin	Tech II	5**
24. Wendy Schuss	Tech II	5**
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

*** 8hr HAZWOPER Refresher**

**** Physical**

11 July 2014

Additional Comments

Photos
Team 6 performing MEC clearance operations just inside the site boundary, A-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-5, D-4, E-6
Grids Completed	A-4-14, B-4-25, B-5-4.5, E-6-21.22
Mec Encountered (yes or no)	YES
Location	F-4-24
Type	11ea Proj, M306 (9 fuzed), 1 ea Proj 37mm, M54
M1 Report Number	0106

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-6

Quality Control	
Grids Inspected	C-4-25, E-6-20.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	0
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	0
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

14 July 2014

Additional Comments

Photos

Team 6 performing grid preparation.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

15 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-5, D-4, E-6
Grids Completed	A-4-9, B-4-3.8.9, D-4-22, E-6-16, F-4-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0029 & 0030

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-6

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	4
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

15 July 2014

Additional Comments

Photos
Team 4 cleaning up after demolition operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

16 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-5, D-4, E-6
Grids Completed	A-4-8, B-4-12.17, C-5-1.2, E-6-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-4 (1-3, 6-10, 13-15, 18-20), C-4 (21-25), E-6 (20-25) (DOE)

16 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Mike Everman UXOQCS

Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

16 July 2014

Additional Comments
Archaeologist visits site to inspect scrap.

Photos
Sift operations in suspected demolition pits, F-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

17 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-5, D-4, E-6
Grids Completed	A-4-6.20, B-4-11, E-6-18.19
Mec Encountered (yes or no)	YES
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-5

Quality Control	
Grids Inspected	B-4-2,(8-10), 20,(22-25)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-4 (1-3, 6-10, 13-15, 18-20), C-4 (21-25), E-6 (20-25)

17 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	0
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

17 July 2014

Additional Comments

Photos
Anamolies detected below 14" scrape in F-4-24.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, B-4, C-5, D-4, E-6
Grids Completed	A-4-7, B-4-16, C-5-10, E-6-15, E-7-3
Mec Encountered (yes or no)	YES
Location	F-5-4, D-4-25
Type	Rocket, 2.36" M10 Proj, 37mm (Unfuzed)
M1 Report Number	0107

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-5

Quality Control	
Grids Inspected	(8-10).14.15.20, B-4-11.12.16.17.22,B-5-5, C-5(
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	8
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

21 July 2014

Additional Comments

Photos

Team 3 performing UXO clearance operations in D-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

22 July 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, C-5, D-4, E-6, E-7
Grids Completed	C-5-15, E-6-14, E-7-8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	yes
See Demo Shot Record	0031

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-5

Quality Control	
Grids Inspected	A-4-6.7, E-6-16.17.18.19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	8.25
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

22 July 2014

Additional Comments
Burros late arrival --- Construction crew sent home (rain)

Photos

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 July 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-5, D-4, D5, E-6, E-7
Grids Completed	C-5-14, D-5-13, E-6-12.13, E-7-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-5

Quality Control	
Grids Inspected	F-4-25.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-4-6.7.8.9.10.13.14.15.20, B-4-11.12.16.17.22.23.24.25, B-5-4.5, F-4-21.22.23.24.25, C-5-1.2.3.4.5

23 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	8.5
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

23 July 2014

Additional Comments
Construction crew weed whacking

Photos

Team 3 performing UXO clearance operations in D-4.

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

24 July 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-5, D5, E-6, E-7
Grids Completed	C-5-6.7.8.9, D-5-14, E-6-12.13, E-6-11, E-7-10
Mec Encountered (yes or no)	YES
Location	E-7-9
Type	M18, Grenade, Smoke
M1 Report Number	105

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G12, D5 (weston)

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-6-16.17.18.19

24 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	0
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

24 July 2014

Additional Comments
Construction crew weed whacking ----- Bennett off for National Guard Training

Photos
Brush cutting operations in D-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

25 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, D5, G-11, G-12
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F5, D5 (weston)

Quality Control	
Grids Inspected	N/A
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	0
3. Clark Sorensen	Tech III	0
4. Donald Kean	Tech III	0
5. Pete Grubb	Tech III	0
6. Pedro Vallejo	Tech III	0
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	0
9. Gerald Bruno	Tech II	0
10. Andrew Burros	Tech II	0
11. Sara DeTombe	Tech II	0
12. Bennett Fulton	Tech II	0
13. Christopher George	Tech II	0
14. Shawn Lundgren	Tech II	0
15. Andrew Tracey	Tech II	0
16. Karl Christiansen	Tech II	0
17. Clayton Daniels	Tech II	0
18. Dawn Baumgarten	Tech II	0
19. Matthew Harrison	Tech II	0
20. Wesley Bain	Tech II	0
21. Ronald Boyd	Tech II	0
22. Daniel Cunningham	Tech II	0
23. Christopher Seguin	Tech II	0
24. Wendy Schuss	Tech II	0
25. Joshua Harris	Tech II	0
26. Erick Gonzalez	Tech II	0
27. Charlie Smith	Sift Foreman	8
28. Mark Major	Supervisor	8
29. Allan Blakeman	Operator	8
30. Reese Major	Operator	0
31. Manuel Petterle	Operator	8
32. Bobby	Operator	8

25 July 2014

Additional Comments
Construction crew weed whacking/discing ----- Gipson escort

Photos

UXO clearance operations in D-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

28 July 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D5, E-5, E-6, E-7
Grids Completed	E-5-21, E-6-6, E-7-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E06-11.12.13.14.15, C-5-6.7.8.9.10.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	9.5
8. Robert Stracuzzi	Tech II/III	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	0
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

28 July 2014

Additional Comments
Gipson late --- Bennett off for National Guard Training -- Sift Operations & Soil Hauling today

Photos

Team 2 performing UXO clearance operations in E-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, E-5, E-6, E-7, F-5
Grids Completed	D-5-4.15, E-5-16, E-6-7, E-7-14.18, G-11-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-4-22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	0*
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

*Nat'l Guard Duty

29 July 2014

Additional Comments

Photos
Scraping soil for sifting in F-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

30 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, E-5, E-6, E-7, F-5
Grids Completed	D-5-12, E-6-8, E-7-10, F-5-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-6, G-12

Quality Control	
Grids Inspected	G-11-5.10.15.20.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-5(6-10).14.15, E-6(11-15), G-11-5.10.15.20.25

30 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	0*
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

*Nat'l Guard Duty

30 July 2014

Additional Comments

Photos

Plotting "Deeper than 14 inch" contacts in F-5-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

31 July 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, E-5, E-6, E-7, F-5
Grids Completed	D-5-11, E-5-11. E-6-9, E-8-3.4, F-5-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-5, F-6

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 July 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	0*
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

*Nat'l Guard Duty

31 July 2014

Additional Comments

Photos

Team 4 performing UXO clearance operations in E-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, E-5, E-6, E-7, F-5
Grids Completed	D-5-5.16.17, E-6-10, E-7-24
Mec Encountered (yes or no)	YES (MPPEH)
Location	E-7-24
Type	1ea Gren, Smoke, M8
M1 Report Number	0109

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-5, F-6

Quality Control	
Grids Inspected	4-23.24, D-5-4, D-5(11-15), E-5-11.16.21 E-6(6-
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	5**
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	0*
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

* Nat'l Guard Duty

** Scheduled Vacation

4 August 2014

Additional Comments

Photos

Team 3 photographing scrap for grid records.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

5 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, E-5, E-6, E-7, F-5
Grids Completed	D-5-18, E-6-1, E-7-19, E-8-5, F-8-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	-5-16.17, E-7-1.2, E-7-7.8.9.13.14.18.24, E-8-3.4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	0**
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	0*
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

* Nat'l Guard Duty

** Scheduled Vacation

5 August 2014

Additional Comments

Photos
Team 2 performing UXO clearance operations in E-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, E-5, E-6, E-7, F-5
Grids Completed	F-5-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-4(21-24), D-5(4.5.11-18), E-5(11.16.21), E-6(1.6-10), E-7(2.3.7.8.9.10.13.14.18.19.24), E-8(3.4.5)

6 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	0**
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	0*
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

* Nat'l Guard Duty

** Scheduled Vacation

6 August 2014

Additional Comments

Photos
Team 4 excavating Demolition Pit 3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, E-5, E-6, E-7, E-8, F-5
Grids Completed	D-5-3.19,D-6-4.5,E-7-20.25, E-8-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-6, E-8

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-4(21-24), D-5(4.5.11-18), E-5(11.16.21), E-6(1.6-10), E-7(2.3.7.8.9.10.13.14.18.19.24), E-8(3.4.5)

7 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Mike Everman UXOQCS

Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	0**
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	0*
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10

* Nat'l Guard Duty

** Scheduled Vacation

7 August 2014

Additional Comments

Photos
Team 1 performing QC checks at sift plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, D-6, E-5, E-6, E-7, E-8, F-5, F-7
Grids Completed	D-5-2, D-6-3, E-7-4, F-7-16
Mec Encountered (yes or no)	YES (MPPEH)
Location	F-7-16
Type	1ea Sig, Illum, Smoke, MK13
M1 Report Number	0110

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-5-19, D-6-3.4.5, E-8-10, F-8-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10
33. Forrest Malone	Operator	9*

*** Inprocessing (1 hour)**

11 August 2014

Additional Comments

Photos
Sift plant oversize reject material being laid out for inspection.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, D-6, E-5, E-6, E-7, E-8, F-5, F-7
Grids Completed	D-5-1, D-5-20, E-5-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-5-1.2.3.20, E-7-20.25, F-7-16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	7.5
2. Jack Kristensen	Tech III	7.5
3. Clark Sorensen	Tech III	7.5
4. Donald Kean	Tech III	7.5
5. Pete Grubb	Tech III	7.5
6. Pedro Vallejo	Tech III	7.5
7. Joshua Gipson	Tech II	7.5
8. Robert Stracuzzi	Tech II	7.5
9. Gerald Bruno	Tech II	7.5
10. Andrew Burros	Tech II	7.5
11. Sara DeTombe	Tech II	7.5
12. Bennett Fulton	Tech II	7.5
13. Christopher George	Tech II	7.5
14. Shawn Lundgren	Tech II	7.5
15. Andrew Tracey	Tech II	7.5
16. Karl Christiansen	Tech II	7.5
17. Clayton Daniels	Tech II	7.5
18. Dawn Baumgarten	Tech II	7.5
19. Matthew Harrison	Tech II	7.5
20. Wesley Bain	Tech II	7.5
21. Ronald Boyd	Tech II	7.5
22. Daniel Cunningham	Tech II	7.5
23. Christopher Seguin	Tech II	7.5
24. Wendy Schuss	Tech II	7.5
25. Joshua Harris	Tech II	7.5
26. Erick Gonzalez	Tech II	7.5
27. Charlie Smith	Sift Foreman	7.5
28. Mark Major	Supervisor	7
29. Allan Blakeman	Operator	7
30. Reese Major	Operator	7
31. Manuel Petterle	Operator	7
32. Bobby	Operator	7
33. Forrest Malone	Operator	7

12 August 2014

Additional Comments
Field operations suspended at 1500 hours due to lightning.

Photos

Field work suspended to due thunderstorms.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

13 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, D-6, E-5, E-6, E-7, E-8, F-5, F-7
Grids Completed	D-5-6, E-7-5, F-7-23
Mec Encountered (yes or no)	YES
Location	E-5-1, H-12-12
Type	ɔj, 37mm, M54 Series, 3" Trench Mortar (Unfuze Sig, Illum, M125
M1 Report Number	0111

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-5-6, E-7-4, F-5(3-5)(8-10)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-5-3.5.20, E-7-16 (DOE)

13 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10
33. Forrest Malone	Operator	10

13 August 2014

Additional Comments

Photos
Team 4 settin up grid for UXO clearance operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, D-6, E-5, E-6, E-7, E-8, F-5, F-7
Grids Completed	D-5-7.25, F-6-21, F-7-21.22, H-12-11.12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0032

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-5(1-3)(19.20), D-6(3-5), E-4-20, E-5-6, E-7-4.20.25, E-8-10, F-5(3-5) (8-10), F-7-16, F-8-1

14 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	7.5
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10
33. Forrest Malone	Operator	10

14 August 2014

Additional Comments

Photos
Team 1 cleaning up after demolition operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, D-6, E-5, E-6, E-7, E-8, F-5, F-7
Grids Completed	5-24, E-5-1, E-7-23, E-8-9, F-6-22, F-8-6, H-12-
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-5-6.7.25, E-7-5, F-6-21, F-7(21-23)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10
33. Forrest Malone	Operator	10

18 August 2014

Additional Comments

Photos
Team 5 performing UXO clearance operations in D-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, D-6, E-5, E-7, F-5, F-6, F-7, F-8, G-12, H-12
Grids Completed	D-5-22.23, F-6-17, F-8-7.8, G-12-15, H-12-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-7, G-9, G-10, F-12, F-14

Quality Control	
Grids Inspected	D-5-24, E-5-1, E-7-23, E-8-9, F-6-22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10
33. Forrest Malone	Operator	10

19 August 2014

Additional Comments

Photos

Team 3 checking oversized material from sift plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, D-6, E-5, E-7, F-5, F-6, F-7, F-8, G-12, H-12
Grids Completed	D-6-8.9, E-5-7, E-7-15, F-6-16, F-7-11, F-8-2.3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	.23, E-5-7, F-6-17, G-12-5.10.15, H-12-1.6.11.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-5-6.7.22.23.24.25, E-5-1, E-7-5.23, E-8-9, F-6-17.21.22, F-7-21.22.23, H-12-1.6.11.16.17 (DOE)

20 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10
33. Forrest Malone	Operator	10

20 August 2014

Additional Comments

Photos

Task manager preparing documents for the monthly status meeting .

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, D-6, E-5, E-7, F-5, F-6, F-7, F-8, G-12, H-12
Grids Completed	D-6-10.14.15.20, F-7-11.12, F-5-8, G-12-10
Mec Encountered (yes or no)	YES
Location	H-12-7
Type	37mm M54, 2ea 14.5mm Subcal, 1ea 22mm Sub
M1 Report Number	0112

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0033

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-5-6.7.22.23.24.25, E-5-1, E-7-5.23, E-8-9, F-6-17.21.22, F-7-21.22.23, H-12-1.6.11.16.17

21 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	8*
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Christopher Seguin	Tech II	10
24. Wendy Schuss	Tech II	10
25. Joshua Harris	Tech II	10
26. Erick Gonzalez	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby	Operator	10
33. Forrest Malone	Operator	10

*** HAZMAT Refresher**

21 August 2014

Additional Comments
Last day of work for Seguin.

Photos
End of week office cleanup and equipment maintenance.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, F-5, F-6, F-7, G-7, G-9, G-10
Grids Completed	D-5-8, F-5-2, F-7-5.7, G-9-25, H-12-7
Mec Encountered (yes or no)	YES (MPPEH)
Location	F-5-2
Type	1ea Proj, 37mm, M54 1ea, Fuze, Rocket, 3.5"
M1 Report Number	0113

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	8.9.10.14.15.20, E-7-15, F-6-16, F-7-11.12, F-8-
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Charlie Smith	Sift Foreman	10
27. Mark Major	Supervisor	10
28. Allan Blakeman	Operator	10
29. Reese Major	Operator	10
30. Manuel Petterle	Operator	10
31. Bobby	Operator	10
32. Forrest Malone	Operator	10

25 August 2014

Additional Comments

Photos
Team 3 performing UXO clearance operations in D-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, F-5, F-6, F-7, G-7, G-9, G-10
Grids Completed	N/A
Mec Encountered (yes or no)	YES (MPPEH)
Location	F-12-17
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0114

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	D-5-8, F-5-2, F-7-5.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Charlie Smith	Sift Foreman	10
27. Mark Major	Supervisor	10
28. Allan Blakeman	Operator	10
29. Reese Major	Operator	10
30. Manuel Petterle	Operator	10
31. Bobby	Operator	10
32. Forrest Malone	Operator	10

26 August 2014

Additional Comments

Photos
Pre-sifting, disking operations being performed in E-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

27 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-5, F-5, F-6, F-7, G-7, G-9, G-10
Grids Completed	D-5-9.10, F-6-2, F-7-4.6
Mec Encountered (yes or no)	YES
Location	G-10-4
Type	2ea, Proj, 57mm, M306
M1 Report Number	0115

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-5-8, D-6-8.9.10.14.15.20, E-5-7,F-5-2, F-6-16, E-7-15,F-7-5.7.11.12, F-8-2.6.7 (DOE)

27 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Charlie Smith	Sift Foreman	10
27. Mark Major	Supervisor	10
28. Allan Blakeman	Operator	10
29. Reese Major	Operator	10
30. Manuel Petterle	Operator	10
31. Bobby	Operator	10
32. Forrest Malone	Operator	10

27 August 2014

Additional Comments
Sift plant was moved from G-10 to F-12.

Photos
Sift plant moving to new location.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

28 August 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-4, D-5, F-5, F-6, F-7, G-7, G-9, G-10
Grids Completed	D-4-25, F-5-6, F-6-3, G-10-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0034

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-5-8, D-6-8.9.10.14.15.20, E-5-7,F-5-2, F-6-16, E-7-15,F-7-5.7.11.12, F-8-2.6.7

28 August 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Charlie Smith	Sift Foreman	10
27. Mark Major	Supervisor	10
28. Allan Blakeman	Operator	10
29. Reese Major	Operator	10
30. Manuel Petterle	Operator	10
31. Bobby	Operator	10
32. Forrest Malone	Operator	10

28 August 2014

Additional Comments

Photos

Sifting plant setup in F-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-7-1.2.9, F-8-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-8, G-7, G-8

Quality Control	
Grids Inspected	D-4-25, D-5-9.10, F-5-6, F-6-2.3.11, F-7-4.6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	4.5
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Charlie Smith	Sift Foreman	10
27. Mark Major	Supervisor	10
28. Allan Blakeman	Operator	10
29. Reese Major	Operator	10
30. Manuel Petterle	Operator	10
31. Bobby Turney	Operator	10
32. Forrest Malone	Operator	10

2 September 2014

Additional Comments

Photos
Team 5 stockpiling cleared overburden from sift plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-5-7, F-6-19, F-7-14, F-8-8, F-12-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-8, G-7, G-8

Quality Control	
Grids Inspected	F-7-1.2.9, F-8-3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-4-25, D-5-6.9.10, F-6-2.3.11, F-7-1.2.4.6.9, F-8-3 (DOE)

3 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	7*
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

* Inprocessing

3 September 2014

Additional Comments

Photos
Team 5 peforming analog sweep under "drip line" in E-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-6-24, F-7-20, F-8-13, G-7-11.18
Mec Encountered (yes or no)	YES
Location	F-6-24, F-8-15
Type	1ea Gren, HC Smoke (DMM) 1ea Signal, Aircraft, M15 (DMM)
M1 Report Number	0116

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-8, G-7, G-8

Quality Control	
Grids Inspected	F-5-7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-4-25, D-5-6.9.10, F-6-2.3.11, F-7-1.2.4.6.9, F-8-3

4 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	9*
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

*** Admin**

4 September 2014

Additional Comments

Photos
Team 1 performing UXO clearance operations in G-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-6-18, F-7-15, F-7-17, F-8-12, F-12-7, G-7-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-6-19.24, F-8-8.13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

* Inprocessing

5 September 2014

Additional Comments

Photos
Sift plant crew performing equipment maintenance.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

8 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-6-6.7, F-7-10, F-8-17, F-12-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-7-11.12.14.15.17.18.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	0*
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	0*
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

* National Guard Duty

8 September 2014

Additional Comments

Photos

Team 2 laying grid lines in G-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-5-12, F-6-9, F-8-11.16, E-12-20
Mec Encountered (yes or no)	YES
Location	E-21-20, F-5-12
Type	1ea 3" Trench Mortar, 1ea Fuze, Gren M201A1
M1 Report Number	0117

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-6-6.7.18, F-7-10, F-8-12.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	0*
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	0*
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

*** National Guard Duty**

9 September 2014

Additional Comments

Photos
Team 2 performing UXO clearance operations in G-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-5-22, F-6-8.12, F-8-18, G-7-6
Mec Encountered (yes or no)	YES
Location	G-7-6
Type	1ea M201A1 Fuze, Gren
M1 Report Number	0118

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-5-12, F-6-9, F-8-11.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-5-7.12,F-6-6.7.9.18.19.24,F-7-10.14.15.50 F-8-8.11.12.13.16.17 (DOE)

10 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	0*
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	0*
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

*** National Guard Duty**

10 September 2014

Additional Comments

Photos
Team 3 performing backhoe operations in F-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

Daily Report

11 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	G-7-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	3
2. Jack Kristensen	Tech III	3
3. Clark Sorensen	Tech III	3
4. Donald Kean	Tech III	3
5. Pete Grubb	Tech III	3
6. Pedro Vallejo	Tech III	3
7. Joshua Gipson	Tech II	3
8. Robert Stracuzzi	Tech II	3
9. Gerald Bruno	Tech II	3
10. Andrew Burros	Tech II	3
11. Sara DeTombe	Tech II	3
12. Bennett Fulton	Tech II	3
13. Christopher George	Tech II	3
14. Shawn Lundgren	Tech II	0*
15. Andrew Tracey	Tech II	3
16. Karl Christiansen	Tech II	0*
17. Clayton Daniels	Tech II	3
18. Dawn Baumgarten	Tech II	3
19. Matthew Harrison	Tech II	5
20. Wesley Bain	Tech II	3
21. Ronald Boyd	Tech II	3
22. Daniel Cunningham	Tech II	5
23. Wendy Schuss	Tech II	3
24. Joshua Harris	Tech II	3
25. Erick Gonzalez	Tech II	3
26. Joseph Wilder	Tech II	3
27. Charlie Smith	Sift Foreman	5
28. Mark Major	Supervisor	5
29. Allan Blakeman	Operator	5
30. Reese Major	Operator	5
31. Manuel Petterle	Operator	5
32. Bobby Turney	Operator	5
33. Forrest Malone	Operator	5

* National Guard Duty

11 September 2014

Additional Comments
Field work ended after 3 hours due to high winds/unsafe conditions. Sift operations shut down shortly thereafter.

Photos
Damage from fallen branches, due to high wind.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

15 September 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-5-23, F-6-13, F-8-24, F-14-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-5-22, F-6-8, F-6-12, F-8-18, G-7-6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-5-7.12,F-6-6.7.9.18.19.24,F-7-10.14.15.50 F-8-8.11.12.13.16.17

15 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	0
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	0*
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

* National Guard Duty

15 September 2014

Additional Comments

Photos
Team 4 performing UXO clearance operations in F-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

16 September 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-8-23, G-7-23, F-14-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0035

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	0*
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

* National Guard Duty

16 September 2014

Additional Comments

Photos
Team 6 performing clearance operations in G-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 September 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-5-24, F-6-14, F-8-22, G-7-21.22, G-12-4
Mec Encountered (yes or no)	YES
Location	F-6-14
Type	1ea Fuze, Gren, Hand, M228
M1 Report Number	0119

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-5-23, F-6-13, F-8-23.24, G-7-7.23,
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO (Awaiting CC)
Grids QA'd	F-5-22.23, F-6-8.12.13, G-7-6.7.23, F-8-18.23.24

17 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0**
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	0*
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

*** National Guard Duty**

****Scheduled Time Off**

17 September 2014

Additional Comments

Photos
Team 1 clearing oversize material, rejected by screen plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 September 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-8-21, G-7-16, G-12-3
Mec Encountered (yes or no)	YES
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-18, L-18

Quality Control	
Grids Inspected	F-5-24, F-6-14, F-8-22, G-7-21.22,
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-5-22.23, F-6-8.12.13, G-7-6.7.23, F-8-18.23.24

18 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0**
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	0*
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	10
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

* National Guard Duty

18 September 2014

Additional Comments

Photos
Quality Control Manager documenting grids that have passed inspection.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-6, F-7, F-8, F-12, G-7
Grids Completed	F-5-19, F-9-19, G-8-1, F-14-9.15, G-12-9.15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	0*
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

* Scheduled Time Off

22 September 2014

Additional Comments

Photos
Team 2 conducting analog sweep of "drip line" areas in F-12 sift grids.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

23 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-8, F-5, F-9, F-12, G-8, K-15
Grids Completed	E-8-15.20, E-12-20.25, F-12-3, G-8-2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-5-19, F-8-21, F-9-19, G-7-16, G-8-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	0*
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

* Scheduled Time Off

23 September 2014

Additional Comments

Photos
Team 2 conducting analog sweep of "drip line" areas in F-12 sift grids.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

24 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-8, F-5, F-9, F-12, G-8, K-15
Grids Completed	E-8-24, G-8-8. F-11-23, F-12-8, H-12-16
Mec Encountered (yes or no)	YES
Location	F-5-18
Type	1ea Rocket, 2.26", M6
M1 Report Number	0120

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-5-19.24, F-6-14, G-7-16.21, G-7-22, G-8-1, F-8-21.22 G-12-4.5.9.10.15, F-12-3.6.7.12, E-12-20 (DOE)

24 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pete Grubb	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Sara DeTombe	Tech II	10
12. Bennett Fulton	Tech II	10
13. Christopher George	Tech II	10
14. Shawn Lundgren	Tech II	10
15. Andrew Tracey	Tech II	10
16. Karl Christiansen	Tech II	10
17. Clayton Daniels	Tech II	10
18. Dawn Baumgarten	Tech II	10
19. Matthew Harrison	Tech II	0*
20. Wesley Bain	Tech II	10
21. Ronald Boyd	Tech II	10
22. Daniel Cunningham	Tech II	10
23. Wendy Schuss	Tech II	10
24. Joshua Harris	Tech II	10
25. Erick Gonzalez	Tech II	10
26. Joseph Wilder	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

*** Scheduled Time Off**

24 September 2014

Additional Comments
Pete Grubb's last day on site.

Photos
Team 1 conducting sweep of oversized material rejected by screen plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

25 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-8, F-5, F-9, F-10, F-12, G-8, K-15
Grids Completed	F-9-4, F-9-5, F-10-4, G-8-3, E-12-10, F-11-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0036

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-5-19.24, F-6-14, G-7-16.21, G-7-22, G-8-1, F-8-21.22 G-12-4.5.9.10.15, F-12-3.6.7.12, E-12-20

25 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0*
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Charlie Smith	Sift Foreman	10
27. Mark Major	Supervisor	10
28. Allan Blakeman	Operator	10
29. Reese Major	Operator	10
30. Manuel Petterle	Operator	10
31. Bobby Turney	Operator	10
32. Forrest Malone	Operator	10

* Scheduled Time Off

25 September 2014

Additional Comments

Photos



2.36" rocket prior to successful demolition operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

26 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-18, N-19
Grids Completed	F-12-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-10, N-19, O-17

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	0
3. Clark Sorensen	Tech III	0
4. Donald Kean	Tech III	0
5. Sara DeTombe	Tech III	0
6. Pedro Vallejo	Tech III	0
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	0
9. Gerald Bruno	Tech II	0
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	0
12. Christopher George	Tech II	0
13. Shawn Lundgren	Tech II	0
14. Andrew Tracey	Tech II	0
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	0
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	0
20. Ronald Boyd	Tech II	0
21. Daniel Cunningham	Tech II	0
22. Wendy Schuss	Tech II	0
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	0
25. Joseph Wilder	Tech II	0
26. Charlie Smith	Sift Foreman	0
27. Mark Major	Supervisor	10
28. Allan Blakeman	Operator	10
29. Reese Major	Operator	10
30. Manuel Petterle	Operator	10
31. Bobby Turney	Operator	10
32. Forrest Malone	Operator	10

26 September 2014

Additional Comments
Sift plant plus 1 UXO team and brushcutter escort working overtime shift. No "normal" UXO sweep operations performed.

Photos

Sifting operations being conducted in K-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-10, F-12, F-14, G-8, K-18, N-19
Grids Completed	G-8-2, E-8-15.20, E-12-20.25, F-12-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Charlie Smith	Sift Foreman	10
27. Mark Major	Supervisor	10
28. Allan Blakeman	Operator	10
29. Reese Major	Operator	10
30. Manuel Petterle	Operator	10
31. Bobby Turney	Operator	10
32. Forrest Malone	Operator	10

29 September 2014

Additional Comments

Photos
Team 2 checking sift plant oversized material.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30 September 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-10, F-12, F-14, G-8, K-18, N-19
Grids Completed	F-5-18, F-9-3, F-10-9, F-12-2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-12-10.25, F-12-1.8.23, F-9-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-8-15.20.25, F-9-4, G-8-2.3.8, E-12-10.25, F-12-1.8.23

30 September 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26.Wilson Behling	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

30 September 2014

Additional Comments
Added one additional Tech II to site, Wilson Behling.

Photos
Team 4 conducting UXO clearance operations in F-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-10, F-12, F-14, G-8, K-18, N-19
Grids Completed	E-12-15, F-9-1, F-12-13, G-8-7
Mec Encountered (yes or no)	YES (MPPEH)
Location	E-12-15
Type	2ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0121

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-12-10.25, F-12-1.8.23, F-9-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-8-15.20.25, F-9-4, G-8-2.3.8, E-12-10.25, F-12-1.8.23

1 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

1 October 2014

Additional Comments

Photos

Team 4 conducting UXO clearance operations in F-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-10, F-12, F-14, G-8, K-18, N-19
Grids Completed	E-12-15, F-9-1, F-12-13, G-8-7
Mec Encountered (yes or no)	YES
Location	F-9-2, F-12-11
Type	1ea Gren, Smoke, 1ea Subcaliber, M73 1ea Fuze, Gren M201
M1 Report Number	0122

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-12-10.25, F-12-1.8.23, F-9-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-8-15.20.25, F-9-4, G-8-2.3.8, E-12-10.25, F-12-1.8.23

2 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

2 October 2014

Additional Comments

Photos

Team 3 conducting UXO clearance operations in F-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-10, F-11,F-12, F-14, G-8, K-18, N-19
Grids Completed	F-9-10, F-11-21, G-8-9, K-18-13, N-19-4
Mec Encountered (yes or no)	YES
Location	F-11-21, G-8-9
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	1ea Fuze, Gren, Components 0123

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-9-5, F-5-18, F-9-1.2.3, G-8-6.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	7.5
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

6 October 2014

Additional Comments

Photos
Team 3 conducting UXO clearance operations in F-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-10, F-11,F-12, F-14, G-8, K-18, N-19
Grids Completed	F-9-9, G-8-12, N-19-8.9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-9-10, F-10-9.14, G-9-24.25, G-10-4.5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	4**
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	8*
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

*Physical

** Authorized Absence

7 October 2014

Additional Comments
Kean departed site early for bereavement leave.

Photos
Team 2 conducting UXO clearance of sift plant oversized material.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

8 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-10, F-11,F-12, F-14, G-8, K-18, N-19
Grids Completed	F-9-8, F-10-15, F-11-16, K-18-5, N-19-14
Mec Encountered (yes or no)	YES
Location	F-10-15, F-11-16
Type	1ea Proj, 14.5mm, Subcal, M183 3ea Flare, Trip, M49, Components
M1 Report Number	0124

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	-12-15, F-9-5.9, F-10-15, F-11-21, F-12-2.11.13 G-8-9.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-9-3, F-10-9,F-12-11, G-8-7

8 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

*** Authorized Absence**

8 October 2014

Additional Comments

Photos
Team 1 conducting UXO clearance of sift plant oversized material.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

9 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-10, F-11,F-12, F-14, G-8, K-18, N-19
Grids Completed	F-9-7.24, F-10-20, F-11-22, G-8-14, K-17-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-9-3, F-10-9,F-12-11, G-8-7

9 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

*** Authorized Absence**

9 October 2014

Additional Comments

Photos
Team 1 conducting UXO clearance of sift plant oversized material.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-9, F-10, F-11,F-12, F-14, G-8, K-18, N-19
Grids Completed	E-12-5, F-14-8, G-8-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	8**
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Charlie Smith	Sift Foreman	10
28. Mark Major	Supervisor	10
29. Allan Blakeman	Operator	10
30. Reese Major	Operator	10
31. Manuel Petterle	Operator	10
32. Bobby Turney	Operator	10
33. Forrest Malone	Operator	10

*** Authorized Absence**

**** HAZWOPER Refresher**

13 October 2014

Additional Comments

Photos
Team 6 conducting UXO clearance in G-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-9, F-10, F-11,F-12, F-14, G-8, K-18, N-19
Grids Completed	F-9-6, F-14-18, G-8-19
Mec Encountered (yes or no)	YES
Location	F-14-18
Type	1ea Proj, Subcal, 14.5mm, M183
M1 Report Number	0125

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-8-13.18.19 F-14-8.14 (SIFT)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-14-8.14 (SIFT)

14 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	10
29. Mark Major	Supervisor	10
30. Allan Blakeman	Operator	10
31. Reese Major	Operator	10
32. Manuel Petterle	Operator	10
33. Bobby Turney	Operator	10
34. Forrest Malone	Operator	10

*** Authorized Absence**

14 October 2014

Additional Comments
1st day on site, UXO Tech II Jared Daniels.

Photos
Team 1 conducting UXO clearance operations within "drip line" in K-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

15 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-9, F-10, F-11,F-12, F-14, G-8, K-18, N-19
Grids Completed	F-9-12, F-10-8, F-14-13, G-8-20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-9-6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-9-6.7.8, G-8-13.14.18.19(DOE)

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	7.25**
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	10
29. Mark Major	Supervisor	10
30. Allan Blakeman	Operator	10
31. Reese Major	Operator	10
32. Manuel Petterle	Operator	10
33. Bobby Turney	Operator	10
34. Forrest Malone	Operator	10

* Authorized Absence

**Sick

15 October 2014

Additional Comments

Photos
Team 6 performing UXO clearance operations in G-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-9, F-10, F-11,F-12, F-14, G-8, K-18, N-19
Grids Completed	F-14-12
Mec Encountered (yes or no)	YES
Location	K-18-9
Type	Fuze, Projectile, MT, M564
M1 Report Number	0126

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0037

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-9-6.7.8, G-8-13.14.18.19

16 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	0**
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	10
29. Mark Major	Supervisor	10
30. Allan Blakeman	Operator	10
31. Reese Major	Operator	10
32. Manuel Petterle	Operator	10
33. Bobby Turney	Operator	10
34. Forrest Malone	Operator	10

*** Authorized Absence**

****Sick**

16 October 2014

Additional Comments
Last day on site for Blakeman and Malone.

Photos

Projectile fuze found within sift oversized material, prior to demolition.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 October 2014

Safety	
Safety Brief Given By:	Wesley Bain
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	N/A
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	
Type	
M1 Report Number	

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-10, E-4, E-5, F-5

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	N/A
Grids QA'd	

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	
2. Jack Kristensen	Tech III	
3. Clark Sorensen	Tech III	
4. Donald Kean	Tech III	
5. Sara DeTombe	Tech III	
6. Pedro Vallejo	Tech III	
7. Joshua Gipson	Tech II	
8. Robert Stracuzzi	Tech II	
9. Gerald Bruno	Tech II	
10. Andrew Burros	Tech II	
11. Bennett Fulton	Tech II	
12. Christopher George	Tech II	
13. Shawn Lundgren	Tech II	
14. Andrew Tracey	Tech II	
15. Karl Christiansen	Tech II	
16. Clayton Daniels	Tech II	
17. Dawn Baumgarten	Tech II	
18. Matthew Harrison	Tech II	
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	
21. Daniel Cunningham	Tech II	
22. Wendy Schuss	Tech II	
23. Joshua Harris	Tech II	
24. Erick Gonzalez	Tech II	
25. Joseph Wilder	Tech II	
26. Wilson Behling	Tech II	
27. Jared Daniels	Tech II	
28. Charlie Smith	Sift Foreman	
29. Mark Major	Supervisor	
30. Allan Blakeman	Operator	
31. Reese Major	Operator	
32. Manuel Petterle	Operator	
33. Bobby Turney	Operator	
34. Forrest Malone	Operator	

* Authorized Absence

**Sick

17 October 2014

Additional Comments
Brushcutting only

Photos

Signature
Greg Clark, Senior UXO Supervisor **Jeremy Haney, Task Manager**

Daily Report

20 October 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-14, K-18,
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	
Type	
M1 Report Number	

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-8-20, F-9-12, F-10-8
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	

20 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	0**
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	10
29. Mark Major	Supervisor	10
31. Reese Major	Operator	10
32. Manuel Petterle	Operator	10
33. Bobby Turney	Operator	10

*** Authorized Absence**

****Sick**

20 October 2014

Additional Comments

Photos
Team 3 clearing overburden from K-18 grids

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

21 October 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-14, K-18
Grids Completed	F-14-17
Mec Encountered (yes or no)	yes
Location	F-14-17
Type	M183 14.5mm subcal
M1 Report Number	122

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	yes
Areas Worked	E-5,6 F-5,6

Quality Control	
Grids Inspected	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-14-17 reject

21 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	10
29. Mark Major	Supervisor	10
31. Reese Major	Operator	10
32. Manuel Petterle	Operator	10
33. Bobby Turney	Operator	10

*** Authorized Absence**

****Sick**

21 October 2014

Additional Comments
SWPPP Inspector on site

Photos
Team 6 clearing overburden from K-18 grids

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

22 October 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-18
Grids Completed	NA
Mec Encountered (yes or no)	yes
Location	K-18-23
Type	Projectile, 3" Stokes Mortar
M1 Report Number	123

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	

Quality Control	
Grids Inspected	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	Yes
Grids QA'd	K-18-9,10,15 reject

22 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	10
29. Mark Major	Supervisor	10
31. Reese Major	Operator	10
32. Manuel Petterle	Operator	10
33. Bobby Turney	Operator	10

*** Authorized Absence**

****Sick**

22 October 2014

Additional Comments
Heavy rains today

Photos
Team 4 & 5 clearing overburden from K-18 grids

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 October 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-18, K-17
Grids Completed	K-17-25. K-18-23,10
Mec Encountered (yes or no)	yes
Location	K-18-10, K-17-25
Type	Fuze, BP, 37mm, Mk1
M1 Report Number	Distress Pen Flare No.1 Mk 1 124

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	

Quality Control	
Grids Inspected	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	Yes
Grids QA'd	K-17-25 reject

23 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	0**
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	10
29. Mark Major	Supervisor	10
31. Reese Major	Operator	10
32. Manuel Petterle	Operator	10
33. Bobby Turney	Operator	10

*** Authorized Absence**

****Sick**

23 October 2014

Additional Comments
SWPPP Inspector on site today and Archeologist on site today. Lighting delays today(approx. 1.5 hrs)

Photos
Team 4 & 5 clearing overburden from K-18 grids

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

24 October 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-18, K-17
Grids Completed	N/A
Mec Encountered (yes or no)	No
Location	
Type	
M1 Report Number	

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	

Quality Control	
Grids Inspected	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	No
Grids QA'd	

24 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	0
3. Clark Sorensen	Tech III	0
4. Donald Kean	Tech III	0
5. Sara DeTombe	Tech III	0
6. Pedro Vallejo	Tech III	0
7. Joshua Gipson	Tech II	0
8. Robert Stracuzzi	Tech II	0
9. Gerald Bruno	Tech II	0
10. Andrew Burros	Tech II	0
11. Bennett Fulton	Tech II	0
12. Christopher George	Tech II	0
13. Shawn Lundgren	Tech II	0
14. Andrew Tracey	Tech II	0
15. Karl Christiansen	Tech II	0
16. Clayton Daniels	Tech II	0
17. Dawn Baumgarten	Tech II	0
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	0
20. Ronald Boyd	Tech II	0
21. Daniel Cunningham	Tech II	0
22. Wendy Schuss	Tech II	0
23. Joshua Harris	Tech II	0
24. Erick Gonzalez	Tech II	0
25. Joseph Wilder	Tech II	0
26. Wilson Behling	Tech II	0
27. Jared Daniels	Tech II	0
28. Charlie Smith	Sift Foreman	8
29. Mark Major	Supervisor	8
31. Reese Major	Operator	8
32. Manuel Petterle	Operator	8
33. Bobby Turney	Operator	8

*** Authorized Absence**

****Sick**

24 October 2014

Additional Comments
Sift Plant and Stacker sent off site today. Reject materials returned to grids.

Photos
Reject material return to K-17-25

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

27 October 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-18, F-5
Grids Completed	NA
Mec Encountered (yes or no)	No
Location	
Type	
M1 Report Number	

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	Yes
Areas Worked	1 Hour H-7-12 deadfall removal

Quality Control	
Grids Inspected	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	No
Grids QA'd	K-18-20 reject

27 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	10
29. Mark Major	Supervisor	10
31. Reese Major	Operator	10
32. Manuel Petterle	Operator	10
33. Bobby Turney	Operator	10

*** Authorized Absence**

****Sick**

27 October 2014

Additional Comments
B & B delivered culvert from County for Range Road repairs. H-7-12

Photos
Team 6 clearing dripline K-18-18

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

28 October 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-18, F-5, E-4, F-10
Grids Completed	F-5-17, F-10-3, K-18-9.20
Mec Encountered (yes or no)	No
Location	
Type	
M1 Report Number	

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	

Quality Control	
Grids Inspected	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	No
Grids QA'd	

28 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	7.5**
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	8
29. Mark Major	Supervisor	8
31. Reese Major	Operator	8
32. Manuel Petterle	Operator	8
33. Bobby Turney	Operator	8

*** Authorized Absence**

****Sick**

28 October 2014

Additional Comments
Final soils for K-18 & K-17 grids put back in place.

Photos
Team 3 clearing dripline K-18-25

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 October 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-18, E-4, F-10
Grids Completed	K-18-18, F-10-2
Mec Encountered (yes or no)	No
Location	
Type	
M1 Report Number	

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	

Quality Control	
Grids Inspected	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	No
Grids QA'd	

29 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	5*
28. Charlie Smith	Sift Foreman	8
29. Mark Major	Supervisor	8
31. Reese Major	Operator	8
32. Manuel Petterle	Operator	8
33. Bobby Turney	Operator	8

*** Authorized Absence**

****Sick**

29 October 2014

Additional Comments
SWPPP inspector on site for final inspection. Road repairs and culvert replacement on Range Road and Patty's Road.

Photos
Team 5 analog clearance in E-4-19

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

30 October 2014

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-18, E-4, F-10, G-8, F-9
Grids Completed	K-18-25., F-10-7, E-4-16
Mec Encountered (yes or no)	Yes
Location	K-18-25
Type	Projectile 3" Stokes Mortar Mk1
M1 Report Number	M1-125

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	

Vegetation Removal	
Veg Removal (yes or no)	No
Areas Worked	

Quality Control	
Grids Inspected	F-5-17
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	No
Grids QA'd	

30 October 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS
Mike Everman UXOQCS
Jack Kristensen UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	0**
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10
28. Charlie Smith	Sift Foreman	8
29. Mark Major	Supervisor	8
31. Reese Major	Operator	8
32. Manuel Petterle	Operator	8
33. Bobby Turney	Operator	8

*** Authorized Absence**

****Sick**

30 October 2014

Additional Comments
Construction crew completed operations on site and Demob.

Photos
Team 3 & 4 hauling equipment to and from trucks.

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

3 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	F-9-13, G-8-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	K-18-5.10.15.20.25, N-19-2.3.4.9.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	0*
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	0*
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10

*Sick

3 November 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in E-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	E-4-17, F-5-1, F-10-13, G-8-24
Mec Encountered (yes or no)	YES
Location	E-4-17
Type	1ea Proj, 37mm, M54 1ea 3" Trench Mortar (Unfuzed/MPPEH)
M1 Report Number	0131

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-4-16, F-9-13, F-10-2.3.7.13.17, G-8-23.24, K-17-24.25, K-18-9,13.14.18.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	0*
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10

*** Sick**

4 November 2014

Additional Comments

Photos
Team 6 conducting UXO clearance operations in G-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

5 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	G-8-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0038

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-8-24

5 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	0*
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	5.75**
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10

* Scheduled Time Off

** Sick

5 November 2014

Additional Comments

Photos
Team 2 conducting UXO clearance operations in E-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	E-5-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-9-13, F-10-2.3.7.12.13, G-8-23.24, K-17-24.25 K-18-5.9.10.13.14.15.18.20.23.25, N-19-2.3.4.9.14

6 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	5.75
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	8.75
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	0*
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10

* Sick

6 November 2014

Additional Comments

Photos
Team 5 conducting UXO clearance operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

10 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	E-5-4.12.22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	8.75
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10

10 November 2014

Additional Comments

Photos
Team 5 conducting UXO clearance operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

13 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	E-4-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	10
27. Jared Daniels	Tech II	10

13 November 2014

Additional Comments
Work cancelled on 12 Nov 14 due to inclimate weather/no site access.

Photos
Team 3 conducting UXO clearance operations in G-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

14 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	E-5-13.23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-10-18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0***
5. Sara DeTombe	Tech III	10
6. Pedro Vallejo	Tech III	10
7. Joshua Gipson	Tech II	10
8. Robert Stracuzzi	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	0**
12. Christopher George	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	8*
19. Wesley Bain	Tech II	10
20. Ronald Boyd	Tech II	10
21. Daniel Cunningham	Tech II	10
22. Wendy Schuss	Tech II	10
23. Joshua Harris	Tech II	10
24. Erick Gonzalez	Tech II	10
25. Joseph Wilder	Tech II	10
26. Wilson Behling	Tech II	4***
27. Jared Daniels	Tech II	10

*** 8hr HAZWOPER Refresher**

**** Nat'l Guard Duty**

***** Scheduled Time Off**

14 November 2014

Additional Comments

Photos
Team 1 conducting UXO clearance operations in E-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	E-4-19, E-5-3, G-9-15
Mec Encountered (yes or no)	YES (MPPEH)
Location	E-5-3
Type	1ea 3" Trench Mortar
M1 Report Number	0132

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-4-17.18.19, E-5-4.4, F-5-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	0*
17. Dawn Baumgarten	Tech II	0*
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

***Scheduled Time Off**

17 November 2014

Additional Comments

Photos

Team 4 conducting UXO clearance operations in F-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

18 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	E-4-25, E-5-14.24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

18 November 2014

Additional Comments

Photos
Team 3 conducting UXO clearance operations in G-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	F-10-25
Mec Encountered (yes or no)	YES
Location	F-10-25
Type	1ea Proj, Subcal, 14.5mm, M183
M1 Report Number	0133

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-4-16.17.18.19, F-5-17

19 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

19 November 2014

Additional Comments

Photos

QC performing check of metal scrap at collection point.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

Daily Report

20 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	E-5-2.15.17.25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-4-25, E-5-2.3
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-4-16.17.18.19, F-5-17

20 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

20 November 2014

Additional Comments

Photos
Team 5 performing UXO clearance operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

21 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	E-4-24, F-10-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-5-12.13.14.17.22.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-4-5, E-5-14

Daily Report

24 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9
Grids Completed	G-10-1, K-17-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Downfall removal

Quality Control	
Grids Inspected	E-12-5, F-10-18.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	0*
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

*Sick

24 November 2014

Additional Comments

Photos
Team 3 performing UXO clearance operations in G-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-10
Grids Completed	E-4-23, E-5-8, K-17-2
Mec Encountered (yes or no)	YES
Location	G-10-2
Type	1ea, Proj, Subcal, 14.5mm, M183
M1 Report Number	0134

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-9-15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

25 November 2014

Additional Comments
Archaeologist onsite to inspect metal scrap.

Photos
Archaeologist inspecting scrap metal.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

26 November 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-10
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-4-24, E-5-8.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-5-2.3.4.5, F-5-1

26 November 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	0*
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

*Scheduled Time Off

26 November 2014

Additional Comments
Teams pulled from field 1 hour early for equipment maintenance.

Photos

Office staff conducting daily activities.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

1 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-10
Grids Completed	F-5-11, G-10-2, K-17-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-5-11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-5-12.13.14.15, F-5-11

1 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

1 December 2014

Additional Comments

Photos
UXO Team 3 conducting clearance operations in G-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

2 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-10
Grids Completed	E-5-9, F-5-21, G-10-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-10-1.2.3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

2 December 2014

Additional Comments

Photos

Team 5 conducting clearance operations in E-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

3 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-10
Grids Completed	E-4-22, K-16-16, K-17-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-5-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-10-1.2.3.4.5, E-5-22.23.24.25, F-5-21

3 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	5
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	0*
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

*Sick

3 December 2014

Additional Comments

Photos
UXO Team 1 conducting clearance operations in E-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-10
Grids Completed	E-5-10, E-6-2, G-9-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-16, J-17

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-10-1.2.3.4.5, E-5-22.23.24.25, F-5-21

4 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	0
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

4 December 2014

Additional Comments

Photos
UXO Team 3 conducting clearance operations in G-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

5 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-10
Grids Completed	E-4-21, E-6-4, K-16-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-17, F-7

Quality Control	
Grids Inspected	E-5-9.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	0*
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

*Nat'l Guard Duty

5 December 2014

Additional Comments

Photos
Brush cutting in J-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

8 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	K-16-22, K-17-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-7

Quality Control	
Grids Inspected	E-4-21.22.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	0*
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

*Nat'l Guard Duty

8 December 2014

Additional Comments

Photos
Team 4 performing UXO Clearance in J-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

9 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	G-9-22, J-16-15, J-17-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-5, E-6, F-7 (Deadfall removal)

Quality Control	
Grids Inspected	K-17-1.2.3.6.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	0*
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

*Nat'l Guard Duty

9 December 2014

Additional Comments

Photos
Team 2 performing UXO clearance operations in K-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	E-5-18, E-6-5, J-17-9, K-16-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-10

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-4 (21-25), E-5 (8-10), F-10-18.25, K-17-1.2.3.6.7

10 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	0*
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

*Nat'l Guard Duty

10 December 2014

Additional Comments

Photos
Brush cutting in G-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

11 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	G-9-21, J-16-20, J-17-5, K-16-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-7, G-10

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-4 (21-25), E-5 (8-10), F-10-18.25, K-17-1.2.3.6.7

11 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	0*
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

*Nat'l Guard Duty

11 December 2014

Additional Comments

Photos
Team 6 conducting UXO clearance operations in F-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	E-5-19, E-6-2, J-16-25, J-17-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-7, F-8

Quality Control	
Grids Inspected	G-9-21.22.23
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	0*
27. Jared Daniels	Tech II	8

* Sick

12 December 2014

Additional Comments

Photos
Team 5 conducting UXO clearance operations in E-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

15 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	G-10-18, J-16-19, J-16-24, J-17-3
Mec Encountered (yes or no)	YES
Location	G-10-18
Type	1ea M744 Subcal, 1ea M183 Subcal, 2ea M73 Subcal
M1 Report Number	0135

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-8, G-8

Quality Control	
Grids Inspected	J-16(15.20.25), J-17(3.4.5.9.10) K-16(16.17.21.22.23)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

15 December 2014

Additional Comments

Photos

Team 6 conducting UXO clearance operations in F-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	E-5-20, F-6-1, F-6-23, F-7-18, F-7-19, F-8-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-8, G-8

Quality Control	
Grids Inspected	J-16(19.24)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-9(21-25), J-16(15.19.20.24.25), K-16(16.17.21.22.23), J-17(3.4.5.9.10)

16 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

16 December 2014

Additional Comments

Photos
Team 4 conducting grid preparation in G-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	F-7-3, F-7-24, F-7-25, F-8-9, G-10-19
Mec Encountered (yes or no)	YES
Location	G-10-19
Type	1ea M73 Subcal, 1ea M183 Subcal
M1 Report Number	0136

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-8, H-8

Quality Control	
Grids Inspected	E-5(18-20), E-6(2-5), F-6-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-9(21-25), J-16(15.19.20.24.25), K-16(16.17.21.22.23), J-17(3.4.5.9.10)

17 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

17 December 2014

Additional Comments

Photos

Team 2 conducting UXO clearance operations in F-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	F-7-8, F-8-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	0*
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	8
24. Erick Gonzalez	Tech II	8
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	8

*Scheduled Time Off

18 December 2014

Additional Comments

Photos
Team 4 conducting UXO clearance operations in G-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 December 2014

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-4, E-5, F-10, G-9, J-16, J-17, K-16
Grids Completed	F-7-13, F-8-5, G-10-24
Mec Encountered (yes or no)	YES
Location	G-10-24
Type	4ea M73 Subcal
M1 Report Number	0137

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0039

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Mike Everman UXOQCS
Greg Clark UXOSO

Team	Title	Hours
1. William Raasch	Tech III	4.5*
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	0*
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	4.5*
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Ronald Boyd	Tech II	8
21. Daniel Cunningham	Tech II	8
22. Wendy Schuss	Tech II	8
23. Joshua Harris	Tech II	0*
24. Erick Gonzalez	Tech II	6*
25. Joseph Wilder	Tech II	8
26. Wilson Behling	Tech II	8
27. Jared Daniels	Tech II	4.5*

*Scheduled Time Off

19 December 2014

Additional Comments
Last work day before Christmas break.

Photos
Team 5 conducting UXO clearance operations in E-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 December 2014

Safety	
Safety Brief Given By:	Sara DeTombe
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-8, G-10
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Sara DeTombe UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	0
3. Clark Sorensen	Tech III	0
4. Donald Kean	Tech III	0
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	0
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	0
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	0
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	0
22. Joshua Harris	Tech II	0
23. Erick Gonzalez	Tech II	0
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

*Scheduled Time Off

29 December 2014

Additional Comments
First day back after Christmas break, reduced work force size due to holiday.

Photos
Team 6 conducting UXO clearance operations in G-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30 December 2014

Safety	
Safety Brief Given By:	Sara DeTombe
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-8, G-8, G-10
Grids Completed	F-8-14, G-8-15, G-10-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-9, F-10, G-11

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Sara DeTombe UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	0
3. Clark Sorensen	Tech III	0
4. Donald Kean	Tech III	0
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	0
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	0
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	0
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	0
22. Joshua Harris	Tech II	0
23. Erick Gonzalez	Tech II	0
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

*Scheduled Time Off

30 December 2014

Additional Comments

Photos
Brush cutting operations in G-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

31 December 2014

Safety	
Safety Brief Given By:	Sara DeTombe
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-8, G-10
Grids Completed	G-8-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-9, G-7

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 December 2014

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Sara DeTombe UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	0
3. Clark Sorensen	Tech III	0
4. Donald Kean	Tech III	0
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	0
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	0
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	0
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	0
22. Joshua Harris	Tech II	0
23. Erick Gonzalez	Tech II	0
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

*Scheduled Time Off

31 December 2014

Additional Comments

Photos
Team 6 conducting UXO clearance operations in G-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 January 2015

Safety	
Safety Brief Given By:	Sara DeTombe
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-8, G-8, G-10
Grids Completed	F-8-15, G-10-20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-7

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Sara DeTombe UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0
2. Jack Kristensen	Tech III	0
3. Clark Sorensen	Tech III	0
4. Donald Kean	Tech III	0
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	0
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	0
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	0
18. Matthew Harrison	Tech II	0
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	0
22. Joshua Harris	Tech II	0
23. Erick Gonzalez	Tech II	0
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

*Scheduled Time Off

2 January 2015

Additional Comments

Photos
Team 3 conducting UXO clearance operations in F-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	H-8-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-7, H-9

Quality Control	
Grids Inspected	F-6-23, F-7(3.8.13.17.18.19.24.25), F-8(4.5.9.10.14.15)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

5 January 2015

Additional Comments

Photos
Team 3 conducting UXO clearance operations in F-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	F-8-19.20.25, G-8-5.22
Mec Encountered (yes or no)	YES
Location	G-8-22
Type	Sig, Aircraft, 40mm
M1 Report Number	0138

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-10(18.19.20.24.25)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

6 January 2015

Additional Comments

Photos
Blue house recovery operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

7 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	G-8-16.21, H-8-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-4-4, F-6-23, F-8-10, G-10-18

7 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

7 January 2015

Additional Comments

Photos
Data manager performing stakeout for brush cutting operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	F-8-25, F-9-20, G-8-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-14, K-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-6(2.3.4.5), F-6(1.23), F-7(3.8.13.17.18.19.24.25), F-8(4.5.10.14.15), G-10(18.19.20.24.25)

8 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

8 January 2015

Additional Comments

Photos
Team 6 performing UXO clearance operations in G-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	F-5-16, F-9-15, G-8-11, H-8-11
Mec Encountered (yes or no)	YES (MPPEH)
Location	F-5-16
Type	Fuze, Gren, Comp
M1 Report Number	0139

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-14, K-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	0*
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

*Sick

9 January 2015

Additional Comments

Photos
Team 5 conducting UXO clearance operations in F-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	F-9-14, G-7-8
Mec Encountered (yes or no)	YES
Location	G-11-24
Type	Proj, Subcal, 22mm, M744
M1 Report Number	3" Trench Mortar (Unfuzed) 140

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-14, K-15

Quality Control	
Grids Inspected	F-5-16, F-8(19.20.25), G-8-11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	0
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

12 January 2015

Additional Comments

Photos
Brush cutter escort in K-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	G-7-9, G-11-24, H-8-12
Mec Encountered (yes or no)	YES
Location	H-8-12, G-8-4
Type	1ea 3"Trench Mortar (Unfuzed)
M1 Report Number	Fuze, Gren, Hand 0141

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-14, K-15, L-15

Quality Control	
Grids Inspected	G-8(5.10.15.16.17.21.22)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	0*
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

*** Sick**

13 January 2015

Additional Comments

Photos
Team 3 conducting UXO clearance operations in F-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	F-10-5, G-7-15, G-8-4, H-8-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-14, K-15, L-15

Quality Control	
Grids Inspected	G-8-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-5-20, F-8-20, G-8-10

14 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

14 January 2015

Additional Comments

Photos
Team 2 conducting UXO clearance operations in G-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

15 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	G-7-14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-14, K-15, L-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-5(17.18.19.20), F-5-16, F-8(19.20.25), G-8(4.5.10.11.15.16.17.21.22.25)

15 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

15 January 2015

Additional Comments

Photos
Team 1 conducting UXO clearance operations in H-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	G-10-10, G-11-19, H-8-22
Mec Encountered (yes or no)	YES
Location	F-10-10
Type	3ea M183 Subcal 1ea M74 Subcal
M1 Report Number	0142

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-14, K-15, L-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Sara DeTombe	Tech III	8
6. Pedro Vallejo	Tech III	8
7. Joshua Gipson	Tech II	8
8. Robert Stracuzzi	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Christopher George	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Wilson Behling	Tech II	8
26. Jared Daniels	Tech II	8

16 January 2015

Additional Comments
Last day on site; DeTombe, George, Stracuzzi

Photos
Team 6 avoiding downfall in F-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

20 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-7, G-9, G-11, H-8, F-9, K-14
Grids Completed	G-7-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-15, L-15

Quality Control	
Grids Inspected	F-9(14.15.20.25), F-10(5.10) G-7(8.9.13.14.15)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	9
2. Jack Kristensen	Tech III	9
3. Clark Sorensen	Tech III	9
4. Donald Kean	Tech III	9
5. Pedro Vallejo	Tech III	9
6. Glenn Haupt	Tech II	9
7. Joshua Gipson	Tech II	2.25**
8. Jared Daniels	Tech II	9
9. Gerald Bruno	Tech II	9
10. Andrew Burros	Tech II	9
11. Bennett Fulton	Tech II	0*
12. Wilson Behling	Tech II	9
13. Shawn Lundgren	Tech II	9
14. Andrew Tracey	Tech II	9
15. Karl Christiansen	Tech II	9
16. Clayton Daniels	Tech II	9
17. Dawn Baumgarten	Tech II	9
18. Matthew Harrison	Tech II	9
19. Wesley Bain	Tech II	9
20. Daniel Cunningham	Tech II	9
21. Wendy Schuss	Tech II	9
22. Joshua Harris	Tech II	9
23. Erick Gonzalez	Tech II	0**
24. Joseph Wilder	Tech II	9

* Nat'l Guard Duty

** Sick

20 January 2015

Additional Comments
Haupt's first day back on site.

Photos
Team 3 conducting UXO clearance operations in F-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

21 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	G-11-4.14, K-14-21
Mec Encountered (yes or no)	YES
Location	G-11-14, K-14-21
Type	1ea M744 Subcal, 2ea M183 Subcal, 2ea M228 Fuze, Gren
M1 Report Number	0143

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-11, L-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-9-15, G-7-8

21 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	9
2. Jack Kristensen	Tech III	9
3. Clark Sorensen	Tech III	9
4. Donald Kean	Tech III	9
5. Pedro Vallejo	Tech III	9
6. Glenn Haupt	Tech II	9
7. Joshua Gipson	Tech II	9
8. Jared Daniels	Tech II	9
9. Gerald Bruno	Tech II	9
10. Andrew Burros	Tech II	9
11. Bennett Fulton	Tech II	0*
12. Wilson Behling	Tech II	9
13. Shawn Lundgren	Tech II	9
14. Andrew Tracey	Tech II	9
15. Karl Christiansen	Tech II	9
16. Clayton Daniels	Tech II	9
17. Dawn Baumgarten	Tech II	9
18. Matthew Harrison	Tech II	9
19. Wesley Bain	Tech II	9
20. Daniel Cunningham	Tech II	9
21. Wendy Schuss	Tech II	9
22. Joshua Harris	Tech II	9
23. Erick Gonzalez	Tech II	9
24. Joseph Wilder	Tech II	9

*** Nat'l Guard Duty**

21 January 2015

Additional Comments

Photos
Team 1 conducting UXO clearance operations in H-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

22 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-7, G-9, G-11, H-8, F-9, K-14
Grids Completed	F-9-22.23, H-8-6, K-14-22.23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-8(6.11.12.16.17.21.22)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-9(14.15.20.25), F-10(5.10), G-7(8.9.13.14.15)

22 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	9
2. Jack Kristensen	Tech III	9
3. Clark Sorensen	Tech III	9
4. Donald Kean	Tech III	9
5. Pedro Vallejo	Tech III	9
6. Glenn Haupt	Tech II	9
7. Joshua Gipson	Tech II	9
8. Jared Daniels	Tech II	9
9. Gerald Bruno	Tech II	9
10. Andrew Burros	Tech II	9
11. Bennett Fulton	Tech II	0*
12. Wilson Behling	Tech II	9
13. Shawn Lundgren	Tech II	9
14. Andrew Tracey	Tech II	9
15. Karl Christiansen	Tech II	9
16. Clayton Daniels	Tech II	9
17. Dawn Baumgarten	Tech II	9
18. Matthew Harrison	Tech II	9
19. Wesley Bain	Tech II	9
20. Daniel Cunningham	Tech II	9
21. Wendy Schuss	Tech II	9
22. Joshua Harris	Tech II	9
23. Erick Gonzalez	Tech II	9
24. Joseph Wilder	Tech II	9

* Nat'l Guard Duty

22 January 2015

Additional Comments

Photos
Team 5 conducting UXO clearance operations in K-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 January 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-7, G-9, G-11, H-8, F-9, K-14
Grids Completed	K-14-24, K-15-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	9
2. Jack Kristensen	Tech III	9
3. Clark Sorensen	Tech III	9
4. Donald Kean	Tech III	9
5. Pedro Vallejo	Tech III	9
6. Glenn Haupt	Tech II	9
7. Joshua Gipson	Tech II	9
8. Jared Daniels	Tech II	9
9. Gerald Bruno	Tech II	9
10. Andrew Burros	Tech II	9
11. Bennett Fulton	Tech II	0*
12. Wilson Behling	Tech II	9
13. Shawn Lundgren	Tech II	9
14. Andrew Tracey	Tech II	9
15. Karl Christiansen	Tech II	9
16. Clayton Daniels	Tech II	9
17. Dawn Baumgarten	Tech II	9
18. Matthew Harrison	Tech II	9
19. Wesley Bain	Tech II	9
20. Daniel Cunningham	Tech II	9
21. Wendy Schuss	Tech II	9
22. Joshua Harris	Tech II	9
23. Erick Gonzalez	Tech II	9
24. Joseph Wilder	Tech II	9

* Nat'l Guard Duty

23 January 2015

Additional Comments

Photos
Team 6 conducting UXO clearance operations in K-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 January 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	G-11-9, H-8-7, K-14-25, K-15-4, L-14-21
Mec Encountered (yes or no)	YES
Location	G-11-9, H-8-7
Type	1ea 37mm LE MK1
M1 Report Number	2ea M744 Subcal, 3ea M183 Subcal, 2ea M73 Subcal 0144

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-11(4.14.19.24)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Jack Kristensen UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Tech III	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	8
5. Pedro Vallejo	Tech III	8
6. Glenn Haupt	Tech II	0*
7. Joshua Gipson	Tech II	8
8. Jared Daniels	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Wilson Behling	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech II	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech II	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8

*Sick

26 January 2015

Additional Comments

Photos

Team 6 conducting UXO clearance operations in K-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

27 January 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	K-15-6, L-15-1.2.11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0040

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-8-7, K-14-21.22.23.24.25, L-14-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Jack Kristensen UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Safety	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	0*
5. Pedro Vallejo	Tech III	8
6. Glenn Haupt	Tech II	8
7. Joshua Gipson	Tech II	8
8. Jared Daniels	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Wilson Behling	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech III	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech III	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Ryan Cromney	Tech II	8
26. Jason Shippy	Tech II	8

*TDY

27 January 2015

Additional Comments
First day on site, Cromney and Shippy.

Photos
Team 1 conducting UXO clearance operations in L-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

28 January 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	K-15-3.7, L-15-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-11-9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-11-19, H-8-11, K-14-21

28 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Jack Kristensen UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Safety	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	0*
5. Pedro Vallejo	Tech III	8
6. Glenn Haupt	Tech II	8
7. Joshua Gipson	Tech II	8
8. Jared Daniels	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Wilson Behling	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech III	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech III	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Ryan Cromney	Tech II	8
26. Jason Shippy	Tech II	8

* TDY

28 January 2015

Additional Comments

Photos
Team 6 conducting UXO clearance operations in K-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

29 January 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	K-15-2.8, L-15-12.13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-11(4.9314.19.24), H-8(6.7.11.12.16.17.21.22), K-14(21.22.23.24.25), L-14-21

29 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS
Jack Kristensen UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Safety	8
3. Clark Sorensen	Tech III	8
4. Donald Kean	Tech III	0*
5. Pedro Vallejo	Tech III	8
6. Glenn Haupt	Tech II	8
7. Joshua Gipson	Tech II	2.5**
8. Jared Daniels	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Wilson Behling	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech III	8
19. Wesley Bain	Tech II	8
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech III	8
22. Joshua Harris	Tech II	8
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Ryan Cromney	Tech II	8
26. Jason Shippy	Tech II	8

* TDY

** Sick

29 January 2015

Additional Comments

Photos
Safety briefing Weston's task manager before field operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

30 January 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-8, G-8, H-8, F-9
Grids Completed	K-15-1, L-15-7.8.9.14.15
Mec Encountered (yes or no)	YES
Location	K-15-9
Type	2ea Rocket, 2.36", M6
M1 Report Number	0137

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-14, G-15

Quality Control	
Grids Inspected	F-9-22.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 January 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	8
2. Jack Kristensen	Safety	8
3. Clark Sorensen	Tech III	0**
4. Donald Kean	Tech III	0*
5. Pedro Vallejo	Tech III	8
6. Glenn Haupt	Tech II	8
7. Joshua Gipson	Tech II	8
8. Jared Daniels	Tech II	8
9. Gerald Bruno	Tech II	8
10. Andrew Burros	Tech II	8
11. Bennett Fulton	Tech II	8
12. Wilson Behling	Tech II	8
13. Shawn Lundgren	Tech II	8
14. Andrew Tracey	Tech II	8
15. Karl Christiansen	Tech II	8
16. Clayton Daniels	Tech II	8
17. Dawn Baumgarten	Tech II	8
18. Matthew Harrison	Tech III	8
19. Wesley Bain	Tech II	0*
20. Daniel Cunningham	Tech II	8
21. Wendy Schuss	Tech III	8
22. Joshua Harris	Tech II	8***
23. Erick Gonzalez	Tech II	8
24. Joseph Wilder	Tech II	8
25. Ryan Cromney	Tech II	8
26. Jason Shippy	Tech II	8

*** TDY**

**** Sick**

***** 8hr HAZWOPER Refresher**

30 January 2015

Additional Comments

Photos
Team 1 conducting UXO clearance operations in L-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 February 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-11, G-14, K-15
Grids Completed	G-14-1, K-15-9.10
Mec Encountered (yes or no)	YES
Location	K-15-9
Type	Rkt, 2.36", M6
M1 Report Number	0145

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0041

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-14, G-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Safety	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech III	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	0**
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech III	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

*** TDY**

**** Scheduled Time Off**

2 February 2015

Additional Comments

Photos

Team 6 conducting UXO clearance operations in F-9.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

3 February 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-11, G-14
Grids Completed	F-9-18, G-14-6.12
Mec Encountered (yes or no)	YES
Location	G-14-6
Type	1ea M183 Subcal
M1 Report Number	0146

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-5, G-14, G-15

Quality Control	
Grids Inspected	K-15 (1-10), L-15 (1.2.6.7.8.9.11.12.13.14.15)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Safety	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech III	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech III	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

*** TDY**

3 February 2015

Additional Comments

Photos
Team 1 conducting UXO clearance operations in G-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 February 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-11, G-14
Grids Completed	F-9-17, F-11-18, G-14-11.18
Mec Encountered (yes or no)	YES
Location	G-14-11, F-11-18
Type	2ea M183 Subcal, 1ea A/N M8 Smoke (MPPEH)
M1 Report Number	0147

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	K-15(1-10), L-15(1.2.5.6.7.8.9.11.12.13.14.15)

4 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Safety	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	0**
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech III	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech III	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

*** TDY**

**** Sick**

4 February 2015

Additional Comments

Photos
Team 3 conducting UXO clearance operations in F-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 February 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-9, F-11, G-14, G-15
Grids Completed	E-11-25, F-5-15, F-11-11, G-15-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	K-15(1-10), L-15(1.2.5.6.7.8.9.11.12.13.14.15)

5 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Safety	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	0*
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech III	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech III	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

*** TDY**

5 February 2015

Additional Comments

Photos
Team 1 conducting UXO clearance operations in G-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

9 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-11, G-14, G-15
Grids Completed	G-14-16.23, G-15-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-5, H-16, I-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

9 February 2015

Additional Comments

Photos
Team 4 conducting grid prep in G-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

10 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-11, G-14, G-15
Grids Completed	F-5-13, G-14-17.21, G-15-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-16, I-17

Quality Control	
Grids Inspected	E-11-25, E-12-5, F-5-13.14, F-9-17.18, F-11-18, G-14-1.6.11.16.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

10 February 2015

Additional Comments

Photos
Brush cutting operations in I-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

11 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-11, G-14, G-15
Grids Completed	G-14-16.23, G-15-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-16, I-17

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-15-4, G-14-6, G-11-18

11 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	9.5
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

11 February 2015

Additional Comments

Photos
Team 4 sorting scrap removed from grid.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

12 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-11, G-14, G-15
Grids Completed	G-14-16.23, G-15-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-5, I-16, I-17

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-15-4, G-14-6, G-11-18

12 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	6.5*
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

*Appt.

12 February 2015

Additional Comments

Photos
Team 2 conducting UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

17 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-11, G-14, G-15
Grids Completed	F-6-20, G-15-3.10.19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-11.11.12.16.17.22, G-14.12.17.18.22.23, G-15-11.12.13.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-9-17.18. 22. 23, G-9-15, G-14-1.6.11.16.21, F-5-13.14, E-11.25, E-12-5, F-11-11, 12, 16, 17, 18, 22

17 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

17 February 2015

Additional Comments

Photos
Team 3 conducting UXO clearance operations in F-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, F-11, G-14, G-15
Grids Completed	G-15-9.17.18, H-16-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-11.11.12.16.17.22, G-14.12.17.18.22.23, F-15-11.12.13.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	
Grids QA'd	NA

18 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

18 February 2015

Additional Comments

Photos
Team 2 conducting UXO clearance operations in H-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

19 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-6, G-15, H-16, I-16, I-17
Grids Completed	F-6-15, F-15-4.8.16.22.23, H-16-2, I-16-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-15-6.7.8.9.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-14-12.17.18.22.23, G-15 (6-15)

19 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

19 February 2015

Additional Comments

Photos
Team 6 conducting UXO clearance operations in G-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-6, G-15, H-16, I-16, I-17
Grids Completed	G-15-1.2.24, I-16-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	8*
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

***HAZWOPER Refresher**

20 February 2015

Additional Comments

Photos
Team 3 conducting UXO clearance operations in F-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-6, G-15, H-16, I-16, I-17
Grids Completed	F-6-10, G-15-25, G-16-5, H-16-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-14, F-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

23 February 2015

Additional Comments

Photos
Brush cutting in F-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

24 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-6, G-15, H-16, I-16, I-17
Grids Completed	F-6-5, I-16-18.21, I-17-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-16

Quality Control	
Grids Inspected	G-15(1-5) (16-20) (22-25), G-16-5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-15-1.7.17

24 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

24 February 2015

Additional Comments

Photos
Team 3 conducting UXO clearance operations in F-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

25 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-6, G-15, H-16, I-16, I-17
Grids Completed	F-6-4, H-16-4, I-16-91.22, I-17-10.15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-15-1.2.3.4.5.16.17.18.19.20.22.23.24.25, G-16-5

25 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	6*
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

*** Sick**

25 February 2015

Additional Comments

Photos
Team 4 conducting UXO clearance operations in I-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

26 February 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-6, G-15, H-16, I-16, I-17
Grids Completed	F-5-25, H-16-5, I-17-20.25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-6-4.5.10.15.20.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 February 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	6.5*
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Cromney	Tech II	10
26. Jason Shippy	Tech II	10

*** Sick**

26 February 2015

Additional Comments
Archaeologist visits site.

Photos
Archaeologist inspecting scrap metal bin.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

2 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, H-16, I-16, I-17, K-16
Grids Completed	I-16-20.23, I-17-14.19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-16(1-5), I-16(16-22)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	0*
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	10
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	10
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Campney	Tech II	10
26. Jason Shippy	Tech II	10

*** Sick**

2 March 2015

Additional Comments

Photos
Team 2 performing grid prep in H-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, H-16, I-16, I-17, K-16
Grids Completed	H-16-10, I-16-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	I-17-5.10.14.15.19.20.25.
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOQCS/UXOSO

Team	Title	Hours
1. William Raasch	Tech III	10
2. Jack Kristensen	Tech III	10
3. Clark Sorensen	Tech III	10
4. Donald Kean	Tech III	10
5. Pedro Vallejo	Tech III	10
6. Glenn Haupt	Tech II	10
7. Joshua Gipson	Tech II	10
8. Jared Daniels	Tech II	4*
9. Gerald Bruno	Tech II	10
10. Andrew Burros	Tech II	10
11. Bennett Fulton	Tech II	10
12. Wilson Behling	Tech II	7.5
13. Shawn Lundgren	Tech II	10
14. Andrew Tracey	Tech II	10
15. Karl Christiansen	Tech II	10
16. Clayton Daniels	Tech II	10
17. Dawn Baumgarten	Tech II	10
18. Matthew Harrison	Tech II	10
19. Wesley Bain	Tech II	10
20. Daniel Cunningham	Tech II	10
21. Wendy Schuss	Tech II	10
22. Joshua Harris	Tech II	10
23. Erick Gonzalez	Tech II	10
24. Joseph Wilder	Tech II	10
25. Ryan Campney	Tech II	10
26. Jason Shippy	Tech II	10

*** Sick**

3 March 2015

Additional Comments

Photos
Team 1 performing UXO clearance in K-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 March 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, H-16, I-16, I-17, K-16
Grids Completed	H-16-10, I-16-24
Mec Encountered (yes or no)	YES
Location	I-17-9
Type	1ea Rocket, 2.36", M6
M1 Report Number	0148

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-6-20, H-16-4, I-16-17, I-17-15

4 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Clark Sorensen	Tech III	10
3 Donald Kean	Tech III	10
4 Pedro Vallejo	Tech III	10
5 Glenn Haupt	Tech II	10
6 Joshua Gipson	Tech II	10
7 Jared Daniels	Tech II	0*
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Bennett Fulton	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Clayton Daniels	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Joshua Harris	Tech II	10
22 Erick Gonzalez	Tech II	10
23 Joseph Wilder	Tech II	10
24 Ryan Campney	Tech II	10
25 Jason Shippy	Tech II	10

*** Scheduled Time Off**

4 March 2015

Additional Comments

Photos
Office manager performing grid stakeout.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 March 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, H-16, I-16, I-17, K-16
Grids Completed	H-16-14, I-17-4, K-16-11.12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0042

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-6-4.5.10.15.20.25, H-16(1-5), I-16(16-20), I-17-5.10.14.15.19.20.25

5 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Clark Sorensen	Tech III	10
3 Donald Kean	Tech III	10
4 Pedro Vallejo	Tech III	10
5 Glenn Haupt	Tech II	10
6 Joshua Gipson	Tech II	10
7 Jared Daniels	Tech II	0*
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Bennett Fulton	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Clayton Daniels	Tech III	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Joshua Harris	Tech II	10
22 Erick Gonzalez	Tech II	10
23 Joseph Wilder	Tech II	10
24 Ryan Campney	Tech II	10
25 Jason Shippy	Tech II	10

*** Scheduled Time Off**

5 March 2015

Additional Comments

Photos
UXOQCS performing quality control check of scrap metal.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

9 March 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, H-16, I-16, I-17, K-16
Grids Completed	I-16-25, I-17-3, K-16-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Clark Sorensen	Tech III	10
3 Donald Kean	Tech III	10
4 Pedro Vallejo	Tech III	10
5 Glenn Haupt	Tech II	10
6 Joshua Gipson	Tech II	10
7 Jared Daniels	Tech II	0**
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Bennett Fulton	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	0*
15 Clayton Daniels	Tech III	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Joshua Harris	Tech II	10
22 Erick Gonzalez	Tech II	10
23 Joseph Wilder	Tech II	10
24 Ryan Campney	Tech II	10
25 Jason Shippy	Tech II	10

* Nat'l Guard Duty

** Approved Time Off

9 March 2015

Additional Comments

Photos
Team 2 performing UXO clearance in H-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 March 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, H-16, I-16, I-17, K-16
Grids Completed	F-5-15, F-15-10, H-16-8, I-17-8.13, K-16-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	I-16-23,24,25, I-17-4, K-16-6.11.12.13.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Clark Sorensen	Tech III	10
3 Donald Kean	Tech III	10
4 Pedro Vallejo	Tech III	10
5 Glenn Haupt	Tech II	10
6 Joshua Gipson	Tech II	10
7 Jared Daniels	Tech II	0**
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Bennett Fulton	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	0*
15 Clayton Daniels	Tech III	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Joshua Harris	Tech II	10
22 Erick Gonzalez	Tech II	10
23 Joseph Wilder	Tech II	10
24 Ryan Campney	Tech II	10
25 Jason Shippy	Tech II	10

* Nat'l Guard Duty

** Approved Time Off

10 March 2015

Additional Comments

Photos
Team 6 performing UXO clearance operations in F-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 March 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, H-16, I-16, I-17, K-16
Grids Completed	F-15-9, G-5-2, H-16-17, I-17-2.7, J-17-2
Mec Encountered (yes or no)	YES
Location	I-17-2
Type	Gren, Hand, M8
M1 Report Number	0149

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	K-16-3, I-16-24

11 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Clark Sorensen	Tech III	10
3 Donald Kean	Tech III	10
4 Pedro Vallejo	Tech III	10
5 Glenn Haupt	Tech II	10
6 Joshua Gipson	Tech II	10
7 Jared Daniels	Tech II	0**
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Bennett Fulton	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	0*
15 Clayton Daniels	Tech III	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Joshua Harris	Tech II	10
22 Erick Gonzalez	Tech II	10
23 Joseph Wilder	Tech II	10
24 Ryan Campney	Tech II	10
25 Jason Shippy	Tech II	10

* Nat'l Guard Duty

** Approved Time Off

11 March 2015

Additional Comments

Photos

Team 3 performing grid prep in G-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 March 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-5, H-16, I-16, I-17, K-16
Grids Completed	F-14-23, F-15-8, J-17-6.7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	I-16(21-25), K-16-6.11.12.13.18

12 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Clark Sorensen	Tech III	10
3 Donald Kean	Tech III	10
4 Pedro Vallejo	Tech III	10
5 Glenn Haupt	Tech II	10
6 Joshua Gipson	Tech II	10
7 Jared Daniels	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Bennett Fulton	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	0*
15 Clayton Daniels	Tech III	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Joshua Harris	Tech II	10
22 Erick Gonzalez	Tech II	10
23 Joseph Wilder	Tech II	10
24 Ryan Campney	Tech II	10
25 Jason Shippy	Tech II	10

* Nat'l Guard Duty

12 March 2015

Additional Comments

Photos
SUXOS performing flagging/prep for brush cutting.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	F-14-24, F-15-7, H-16-19, J-17-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-14

Quality Control	
Grids Inspected	F-5-15.20.25, H-16-7.8.9.10.14.15.20, I-17-2.3.7.8.9.13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech III	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Ryan Campney	Tech II	10
26 Jason Shippy	Tech II	10

*Sick

16 March 2015

Additional Comments

Photos
Brushcutting operations in H-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

17 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	F-15-6.12, G-5-7, J-17-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-14

Quality Control	
Grids Inspected	F-15-(6-10)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Ryan Campney	Tech II	10
26 Jason Shippy	Tech II	10

17 March 2015

Additional Comments
Campney's last day on site.

Photos
Team 3 performing UXO clearance in G-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

18 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	F-15-1.13, F-14-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-15-12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-5-20, F-15-10, H-16-10, I-17-9

18 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	0**
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10

*** Army Reserve Duty**

**** Sick**

18 March 2015

Additional Comments

Photos
Team 2 performing UXO clearance in F-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	F-14-20, F-15-2.14, G-5-12, J-17-16.21
Mec Encountered (yes or no)	YES
Location	F-15-2
Type	1ea Rkt, Subcal, 35mm, M73
M1 Report Number	0150

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-5-20.25, F-15-6.7.8.9.10.12.15, H-16-7.8.9.10.14.15.20, I-17-2.3.4.7.8.9.13

19 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10

*** Army Reserve Duty**

19 March 2015

Additional Comments

Photos

Team 1 performing UXO clearance operations in J-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	J-18-2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	5**
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II/Tech III	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10

*** Army Reserve Duty**

**** Sick**

23 March 2015

Additional Comments

Photos
Team 1 performing UXO clearance operations in J-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

24 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	F-15-3.15.20, H-14-1.6.19, J-17-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-14-19.20.23.24.25, F-15-13.14.15.20, J-17-1.6.11.16.21.22, J-18-2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	0**
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech III	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Army Reserve Duty**

**** Sick**

24 March 2015

Additional Comments
Szeliga's first day on site.

Photos
Team 6 performing UXO clearance operations in H-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

25 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	G-15-17, H-14-2.7.12.14.19.23.24, J-17-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-14-25, J-17-16

25 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Army Reserve Duty**

25 March 2015

Additional Comments

Photos
Team 1 performing UXO clearance operations in J-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	F-15-4, H-14-4.8.9.13.18
Mec Encountered (yes or no)	YES
Location	H-14-4
Type	1ea Proj, Subcal, 14.5mm, M183
M1 Report Number	0151

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-15-1.2.3, J-17-2.7.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-14-19.20.23.24.25, F-15-13.14.15.20, J-17-1.6.11.15.21, J-18-2

26 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Army Reserve Duty**

26 March 2015

Additional Comments

Photos

Team 2 performing UXO clearance operations in F-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

30 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	H-14-3, J-17-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-15, L-16

Quality Control	
Grids Inspected	H-14-1.2.3.4.6.7.8.9.12.13.14.18.19.23.24, J-17-2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech III	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Army Reserve Duty**

**** Scheduled Time Off**

30 March 2015

Additional Comments

Photos
Team 2 performing UXO clearance operations in F-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

31 March 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	F-15-5, H-9-16, H-14-15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-15, L-16

Quality Control	
Grids Inspected	F-15-4.5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-15-2, H-14-12.18.24, J-17-17

31 March 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech III	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Army Reserve Duty**

**** Scheduled Time Off**

31 March 2015

Additional Comments

Photos
Team 4 performing UXO clearance operations in G-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

1 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	G-5-22, G-9-20, H-14-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-9, L-15, L-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-15(1-5), H-14(1-4)(6-9)(12-14)18.19.23.24, J-17-2.7.12.17.22

1 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Joshua Harris	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Army Reserve Duty**

1 April 2015

Additional Comments

Photos
Brush cutting operations in G-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	G-9-16.17, H-9-23, H-14-10.15.20
Mec Encountered (yes or no)	YES
Location	H-9-23, H-14-10
Type	1ea 3" Trench Mortar (MPPEH), 1ea 14.5mm Subcal M183
M1 Report Number	0152

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-15, L-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	9.5**
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Erick Gonzalez	Tech II	10
23 Joseph Wilder	Tech II	10
24 Jason Shippy	Tech II	10
25 Tyler Szeliga	Tech II	10

*** Army Reserve Duty**

**** Scheduled Appt.**

2 April 2015

Additional Comments

Photos
Team 6 performing UXO clearance operations in H-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	G-5-23, G-9-18
Mec Encountered (yes or no)	YES
Location	G-9-18, H-14-10
Type	1ea, Sig, Illum, M125 1ea, Proj, Subcal, 14.5mm, M183
M1 Report Number	0153

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-15, L-16

Quality Control	
Grids Inspected	H-14-5.10.15.20.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Erick Gonzalez	Tech II	10
23 Joseph Wilder	Tech II	10
24 Jason Shippy	Tech II	10
25 Tyler Szeliga	Tech II	10

*** Army Reserve Duty**

6 April 2015

Additional Comments

Photos
Team 1 performing UXO clearance operations in G-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

7 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-5, F-14, F-15 H-16, I-16, J-17
Grids Completed	G-9-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0043

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-15, L-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Army Reserve Duty**

7 April 2015

Additional Comments
First day on site for Rhett Bailey.

Photos
Demolition materials draw.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

8 April 2015

Additional Comments

Photos
Team 4 performing UXO clearance operations in K-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 April 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-17, K-17, L-15
Grids Completed	J-17-8.14, K-17-12, L-15-17.18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-15, M-16

Quality Control	
Grids Inspected	H-9-23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-5-2.7.12.17.18.22.23, G-9-11.12.16.17.18, H-14-5.10.15.20.25

9 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Jack Kristensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Clark Sorensen	Tech III	10
3 Donald Kean	Tech III	10
4 Pedro Vallejo	Tech III	10
5 Glenn Haupt	Tech II	10
6 Joshua Gipson	Tech II	10
7 Jared Daniels	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Bennett Fulton	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Clayton Daniels	Tech III	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Rhett Bailey	Tech II	10
22 Erick Gonzalez	Tech II	10
23 Joseph Wilder	Tech II	10
24 Jason Shippy	Tech II	10
25 Tyler Szeliga	Tech II	10

9 April 2015

Additional Comments

Photos
Team 1 performing UXO clearance operations in J-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

13 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-17, J-18, K-17, L-15
Grids Completed	J-17-25, K-17-23, L-15-19.20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-16, M-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	5.5*
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	7.5*
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

13 April 2015

Additional Comments

Photos
Preparation for soil sampling.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

14 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-17, J-18, K-17, M-15
Grids Completed	J-17-13.15, J-18-3.5, K-17-18, M-15-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

14 April 2015

Additional Comments

Photos
UXO clearance operations in parade grounds.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

15 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-17, J-18, K-17, K-18
Grids Completed	J-17-18, J-18-4, K-17-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	L-15(16-20), M-15-16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	L-15-17

15 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	8*
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*HAZWOPER Refresher

15 April 2015

Additional Comments

Photos
Team 2 performing UXO clearance operations in J-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

16 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-17, K-17, K-18
Grids Completed	J-17-20, K-17-8.11.22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	L-15(16-20), M-15-16

16 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	0**
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	8*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	8.5***
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* HAZWOPER Refresher

** Sick

*** Scheduled Time Off

16 April 2015

Additional Comments

Photos
Team 2 performing UXO clearance operations in J-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

20 April 2015

Safety	
Safety Brief Given By:	Don Kean
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-17, K-17, K-18
Grids Completed	J-17-19,23; K-18-1,6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-17, M-17

Quality Control	
Grids Inspected	J-17-8,13,14,15,20; K-17-8,11,12,13,18,22,23; J-18-3,4,5
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS

Don Kean UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	0
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech III	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	6.5***
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	8*
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* HAZWOPER Refresher

** Sick

*** Scheduled Time Off

20 April 2015

Additional Comments

Photos
Team 3 performing UXO clearance operations in J-17.

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

21 April 2015

Safety	
Safety Brief Given By:	Don Kean
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-17, K-17, K-18
Grids Completed	J-17-24, K-17-17.21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	J-17-19.23.25, K-17-17.21, K-18-1
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS

Don Kean UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	0
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	8.5***
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech III	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* HAZWOPER Refresher

** Sick

*** Scheduled Time Off

21 April 2015

Additional Comments

Photos
Team 2 performing UXO clearance operations in K-18.

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 April 2015

Safety	
Safety Brief Given By:	Don Kean
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-17, K-18, L-17, M-15, M-17
Grids Completed	K-17-16, K-18-7.8, M-15-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	J-17-18.24, K-17-16, K-18-6.7.8
Pass:Fail	Pass

Quality Assurance	
Pay Units completed (yes or no)	Started
Grids QA'd	J-17-8.13.14.15.18.19.20.23.24.25, J-18-3.4.5 K-17-8.11.12.13.16.17.18.21.22.23, K-18-1.6.7.8

22 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS

Don Kean UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	0
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech III	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* HAZWOPER Refresher

** Sick

*** Scheduled Time Off

22 April 2015

Additional Comments
Stake out and soil sampling conducted in RAU 2A-21 Small Arms area.

Photos
Team 2 & 6 performing UXO clearance operations in K-18 & K-17.

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 April 2015

Safety	
Safety Brief Given By:	Don Kean
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-17, M-15, M-17
Grids Completed	M-15-22, M-17-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	Yes
Grids QA'd	J-17-8.13.14.15.18.19.20.23.24.25, J-18-3.4.5 K-17-8.11.12.13.16.17.18.21.22.23, K-18-1.6.7.8

23 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS

Don Kean UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* HAZWOPER Refresher

** Sick

*** Scheduled Time Off

23 April 2015

Additional Comments
Soil sampling conducted in RAU 2A-21 & RAU 2A-16 Small Arms area.

Photos
Team 6 performing UXO clearance operations in L-17.

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

27 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-17
Grids Completed	H-9-22, L-16-10, M-17-1
Mec Encountered (yes or no)	YES
Location	H-9-22
Type	1ea 37mm Proj, M54 series 2ea 3" Trench Mortar, MK 1 (MPPEH)
M1 Report Number	0154

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	0*
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Sick**

27 April 2015

Additional Comments

Photos

Team 1 performing grid prep in H-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

28 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-17
Grids Completed	L-16-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0044

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech III	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	0*
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Sick**

28 April 2015

Additional Comments

Photos
Team 1 cleaning up after demolition operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-17
Grids Completed	H-9-21, L-16-7.8, M-15-21, M-17-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Sick**

29 April 2015

Additional Comments

Photos

Team 6 clearing bachoe excavation in L-17.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

Daily Report

30 April 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-17
Grids Completed	L-15-24.25, M-17-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 April 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	0**
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	8***
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Sick**

**** Scheduled Time Off**

***** HAZWOPER Refresher**

30 April 2015

Additional Comments

Photos
Team 3 performing UXO clearance in M-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

4 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-16, M-17
Grids Completed	L-15-23, L-16-6, M-16-1, M-17-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-20, N-21

Quality Control	
Grids Inspected	M-17-1.6.11.16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	0*
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	8***
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	6**
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

**** Physical**

***** HAZWOPER Refresher**

4 May 2015

Additional Comments
Switch to 0630-1700 work schedule.

Photos
Team 6 performing UXO clearance in L-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

5 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-16, M-17
Grids Completed	H-9-18, L-17-3, M-16-2.3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-20, N-21, O-21

Quality Control	
Grids Inspected	H-9-18.21.22, L-16(6-10), M-17-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	0*
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	8**
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	6***
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

**** HAZWOPER Refresher**

***** Sick**

5 May 2015

Additional Comments

Photos
Team 3 performing UXO clearance in M-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-16, M-17
Grids Completed	L-15-22, L-17-8, M-16-4.5
Mec Encountered (yes or no)	YES
Location	L-15-22
Type	1ea Rocket, 2.36", M6A1
M1 Report Number	0155

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-20, N-21, O-21

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-9-21, L-16-10, M-17-21

6 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	0*
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

6 May 2015

Additional Comments

Photos

Team 6 performing UXO clearance in L-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-16, M-17
Grids Completed	G-9-19, L-17-23, M-16-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0045

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-21, O-21

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-9-16.18.21.22.23, L-16(6-10), M-17-1.6.11.16.21

7 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	0*
7 Joshua Gipson	Tech II	5*
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

7 May 2015

Additional Comments
First Aid, CPR, and AED training given to Teams 1,3,4 and SUXOS.

Photos
Team 2 performing cleanup after demo in L-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

11 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-16, M-17
Grids Completed	L-17-13, M-16-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-17

Quality Control	
Grids Inspected	L-15-22.23.24.25, M-15-21.22.23, M-16-1.2.3.4.5.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	9*
7 Joshua Gipson	Tech II	0*
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	6.5*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

11 May 2015

Additional Comments

Photos
Team 1 performing UXO clearance operations in G-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-16, M-17
Grids Completed	L-15-21, L-16-3, L-17-18, M-16-8
Mec Encountered (yes or no)	YES
Location	L-15-21, L-16-1
Type	2ea Electric Detonators (DMM) 1ea M9A1 Rifle Gren (DMM)
M1 Report Number	0156

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-17

Quality Control	
Grids Inspected	L-15-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

12 May 2015

Additional Comments

Photos
Task manager performing grid stakeout.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

13 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-16, M-17
Grids Completed	G-9-13, L-16-1.4, M-16-7, N-20-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-17

Quality Control	
Grids Inspected	L-17-3.8.13.18.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	L-15(21.22.23.24.25), L-17(3.8.13.18.23), M-15(21.22.23), M-16(1.2.3.4.5)

13 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	6*
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Physical**

13 May 2015

Additional Comments

Photos
Team 2 performing UXO clearance operations in L-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

14 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-15, L-16, L-17, M-16, M-17
Grids Completed	L-16-5, M-16-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-17

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

14 May 2015

Additional Comments
Teams 2, 6 and UXOSO received First Aid/CPR/AED training.

Photos
QC sweeping transects in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

18 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-16, N-20, O-20, O-21
Grids Completed	N-20-10, O-20-21.22.23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-17

Quality Control	
Grids Inspected	M-16-6.7.8.9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	9
2 Jack Kristensen	Tech III	9
3 Clark Sorensen	Tech III	9
4 Donald Kean	Tech III	9
5 Pedro Vallejo	Tech III	9
6 Glenn Haupt	Tech II	9
7 Joshua Gipson	Tech II	9
8 Jared Daniels	Tech II	9
9 Gerald Bruno	Tech II	9
10 Andrew Burros	Tech II	9
11 Bennett Fulton	Tech II	9
12 Wilson Behling	Tech II	0*
13 Shawn Lundgren	Tech II	9
14 Andrew Tracey	Tech II	9
15 Karl Christiansen	Tech II	9
16 Clayton Daniels	Tech II	9
17 Dawn Baumgarten	Tech II	9
18 Matthew Harrison	Tech II	9
19 Wesley Bain	Tech II	9
20 Daniel Cunningham	Tech II	9
21 Wendy Schuss	Tech II	9
22 Rhett Bailey	Tech II	9
23 Erick Gonzalez	Tech II	9
24 Joseph Wilder	Tech II	9
25 Jason Shippy	Tech II	9
26 Tyler Szeliga	Tech II	9

*** Scheduled Time Off**

18 May 2015

Additional Comments
Lightning hold (30 minutes), work ended early due to lightning.

Photos
Team 3 performing UXO clearance operations in O-21.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

19 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, L-16, N-20, O-20, O-21
Grids Completed	L-16-2, N-20-15, O-20-24.25, O-21-4.6.7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-17

Quality Control	
Grids Inspected	L-16-1.3.4.5, O-20(21-25)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	0*
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

19 May 2015

Additional Comments

Photos
QC checking scrap.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

20 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, M-17, N-20, O-20, O-21
Grids Completed	G-9-14, O-21-1.2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-17

Quality Control	
Grids Inspected	L-16-2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	L-16-5, M-16-7, O-20-24

20 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	6**
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	0*
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

**** Physical**

20 May 2015

Additional Comments

Photos
Brush cutting operations in M-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

21 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, M-17, N-20, O-20, O-21
Grids Completed	N-20-20, O-21-3.5.8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-17

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	L-16(1-5), M-16(6-10), O-20(21-25)

21 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	0*
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

21 May 2015

Additional Comments

Photos
Team 2 performing UXO clearance operations in M-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

26 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, I-11, M-17, N-20, O-20, O-21
Grids Completed	I-11-4, N-20-25, O-21-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-19

Quality Control	
Grids Inspected	O-21(1-5), N-20(5.10.15.20.25)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	0*
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

26 May 2015

Additional Comments

Photos
Team 4 performing UXO clearance operations in I-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

27 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-9, I-11, M-17, N-21, O-21
Grids Completed	M-17-17, N-21-5, O-21-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-12, E-13, F-14

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N-20-5, O-21-4

27 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	0*
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	0*
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

27 May 2015

Additional Comments

Photos
Team 1 performing backhoe operations in H-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

28 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-14, H-9, I-1, M-17
Grids Completed	I-11-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-12, E-13, N-19

Quality Control	
Grids Inspected	N-21-5, O-21(6-10)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	N-20(5.10.15.20.25), O-21(1-5)

28 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	0*
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

28 May 2015

Additional Comments

Photos
Team 6 performing UXO clearance operations in F-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 May 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-14, H-9, I-11, M-17
Grids Completed	F-14-22, I-11-14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-12, E-13, N-19

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	O-21-9

29 May 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	0*
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	8**
24 Joseph Wilder	Tech II	0*
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

*** Scheduled Time Off**

**** HAZWOPER Refresher**

29 May 2015

Additional Comments

Photos
Team 1 performing UXO clearance operations in H-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

01 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-14, H-9, I-11, M-17
Grids Completed	I-11-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-19

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

01 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0***
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	0**
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

*** Sick

01 June 2015

Additional Comments

Photos
Team 2 performing UXO clearance operations in M-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

02 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-14, H-9, I-11, M-17
Grids Completed	F-14-22, I-11-14
Mec Encountered (yes or no)	YES
Location	H-9-17
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0157

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Demo Pit, Magazine, N-19

Quality Control	
Grids Inspected	G-9-13.14.19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

02 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	0**
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

02 June 2015

Additional Comments

Photos
Team 3 performing UXO clearance operations in F-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

03 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-14, H-9, I-11, M-17
Grids Completed	F-14-21, I-11-15.20, J-11-11.16, M-17-12
Mec Encountered (yes or no)	YES
Location	I-11-15, E-12-14
Type	1ea Proj, Subcal, 14.5mm, M183 1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0158

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-19, N-20

Quality Control	
Grids Inspected	H-9-17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-9-13, N-21-5, O-21-6.7.8.9.10

03 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0**
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Sick

03 June 2015

Additional Comments

Photos

Team 1 performing UXO clearance operations in E-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

04 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	F-14-2, I-11-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-19, N-20

Quality Control	
Grids Inspected	I-11-4.9.10.14.15.19.20, J-11-11.16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-9-13.14.19.20, H-9-17

04 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	8**
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	7.5
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

04 June 2015

Additional Comments

Photos
Team 2 performing UXO clearance operations in M-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

08 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	N-19-20
Mec Encountered (yes or no)	YES
Location	M-17-13, F-14-3
Type	Fuze, Gren, M228
M1 Report Number	Sig, Illum, Components 0159

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-16, N-20

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

08 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	0**
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	0**
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

08 June 2015

Additional Comments

Photos

Team 4 performing UXO clearance operations in N-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

09 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	F-14-16, N-19-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

09 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	0**
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	0**
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

09 June 2015

Additional Comments

Photos
Team 4 performing UXO clearance operations in N-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	E-12-14, F-14-3, N-19-23.24, M-17-13
Mec Encountered (yes or no)	YES
Location	E-12-14, N-19-23, N-19-24
Type	1ea Stokes (MPPEH), 1ea 2.36" Rocket (MEC), 1ea 2.36" Rocket(MEC)
M1 Report Number	0160

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Glenn Haupt	Tech II	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Clayton Daniels	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

10 June 2015

Additional Comments

Photos

Safety preparing team equipment.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

11 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	N-19-18, N-19-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0046

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

11 June 2015

Additional Comments
Return to 6 team structure.

Photos
Task manager performing grid stakeout.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

15 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	F-14-11, M-17-14, N-19-17, N-21-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-16

Quality Control	
Grids Inspected	N-19-18.19.20.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	I-11-4.9.10.14.15.19.20, J-11-11.16

15 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

15 June 2015

Additional Comments

Photos
UXO Team 2 performing UXO clearance operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	N-19-16.21, N-20-24
Mec Encountered (yes or no)	YES
Location	F-14-4, E-12-19
Type	1ea Proj, Subcal, 14.5mm, M183 1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0161

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-16

Quality Control	
Grids Inspected	M-17-12.13.14.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N-19-19

16 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

16 June 2015

Additional Comments

Photos
UXO Team 2 performing UXO clearance.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	E-12-9.19, F-14-4, M-17-15, N-19-22
Mec Encountered (yes or no)	YES
Location	M-17-15
Type	1ea Gren, Rifle, M9A1
M1 Report Number	0162

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-16, M-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	N-19-18.19.20.24.25

17 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

17 June 2015

Additional Comments

Photos

M9 A1 Rifle grenade found during clearance operations.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

18 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	F-14-6, M-17-10, N-20-2.28.23
Mec Encountered (yes or no)	YES
Location	N-20-2
Type	1ea Rkt, 2.36", M6
M1 Report Number	0163

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0047

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-16, J-16

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Erick Gonzalez	Tech II	8
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10
26 Tyler Szeliga	Tech II	10

* Army Reserve Duty

** Scheduled Time Off

18 June 2015

Additional Comments

Photos
2.36" rocket, verified inert by perforation/demolition.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

Daily Report

22 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, M-16, M-17, N-20
Grids Completed	N-20-7.19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-16

Quality Control	
Grids Inspected	M-17-15, N-19-16.17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10

* Army Reserve Duty

22 June 2015

Additional Comments

Photos
UXO Team 5 sorting scrap.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	E-12-24, F-14-7, M-16-15, N-20-11.12.13.17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	F-14-1.2.3.4.6.11.16.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10

* Army Reserve Duty

23 June 2015

Additional Comments

Photos
UXOSO observing UXO Team 3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

24 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	E-12-23, N-20-8
Mec Encountered (yes or no)	YES (DMM)
Location	E-12-23
Type	1ea Gren, Smoke, M-18
M1 Report Number	0164

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	M-17-10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	M-17-15, N-19-23

24 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10

* Army Reserve Duty

24 June 2015

Additional Comments

Photos
DoE performing Quality Assurance.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

Daily Report

25 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, F-14, I-11, M-17
Grids Completed	E-12-18, J-16-16, N-20-1.3.6.14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	E-12-9.14.18.19.23.24, F-14-7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-14-6.11.16.21.22, M-17-10.12.13.14.15.17, N-19-16.17.21.22.23

25 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	0*
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	0*
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	10

* Army Reserve Duty

25 June 2015

Additional Comments

Photos
UXOQC performing magazine/explosives inventory.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-16, J-16, M-16, N-20
Grids Completed	J-16-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-15, I-15

Quality Control	
Grids Inspected	N-20-1.2.3.6.7.8.11.12.13.14.17.18.19.23.24, N-21-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8.25
2 Jack Kristensen	Tech III	0**
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Jared Daniels	Tech II	10
9 Gerald Bruno	Tech II	0**
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	8*
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Rhett Bailey	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Jason Shippy	Tech II	0***

*** HAZWOPER Training**

**** Sick**

***** Scheduled Time Off**

29 June 2015

Additional Comments

Photos
Team 4 performing MEC clearance operations in M-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

30 June 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-16, J-16, M-16, N-20
Grids Completed	I-16-13, J-16-22, M-16-20, N-20-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-15, I-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-12-24, F-14-2, N-20-3

30 June 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	0*
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Christopher McVay	Tech II	10

*Scheduled Time Off

30 June 2015

Additional Comments
Christopher McVay's first day on site. Jared Daniels quit before work, no notice.

Photos
Team 5 performing MEC clearance operations in N-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-15, I-16, J-16, M-16, N-20
Grids Completed	I-16-11.12, J-16-17, M-16-14.18, N-20-9
Mec Encountered (yes or no)	YES
Location	M-16-18
Type	1ea Sig, Illum, M235 (DMM)
M1 Report Number	0165

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-15, I-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	9.5
22 Jason Shippy	Tech II	0*
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Christopher McVay	Tech II	10

***Scheduled Time Off**

1 July 2015

Additional Comments

Photos
Team 6 performing MEC clearance operations in M-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-15, I-15, I-16, J-16, M-16, N-20
Grids Completed	I-15-3, N-20-4
Mec Encountered (yes or no)	YES
Location	N-20-4
Type	1ea, Rkt, 2.36", M6
M1 Report Number	0166

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0048

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-15, I-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-12-9.14.18.19.23.24, F-14-1.2.3.4.7, N-20-1.2.3.6.7.8.11.12

2 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	0*
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	8**
25 Christopher McVay	Tech II	10

* Scheduled Time Off

** HAZWOPER Refresher

2 July 2015

Additional Comments

Photos
Team 5 cleaning up demolition shot hole in CITA.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

Daily Report

6 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-15, I-15, I-16, J-16, M-16, N-20
Grids Completed	H-15-9, I-15-1.2, I-16-6, M-16-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-15, I-15

Quality Control	
Grids Inspected	I-16-6.11.12.13.16.17.21.22, N-20-4.9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	8***
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0**
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	0****
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	6.5***
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	0*
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Christopher McVay	Tech II	10

* Scheduled Time Off

** Nat'l Guard

***Medical

**** Alt Work Sched (Tues-Fri)

6 July 2015

Additional Comments

Photos
Team 2 performing UXO clearance in M-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

7 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-15, I-15, I-16, J-16, M-16, N-20
Grids Completed	H-15-4, I-15-7, I-16-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-14, H-14, H-15

Quality Control	
Grids Inspected	I-16-1, M-16-15.16.18.19.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0**
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	0*
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Christopher McVay	Tech II	10

* Scheduled Time Off

** Nat'l Guard

7 July 2015

Additional Comments

Photos
Brush cutting operations in G-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

8 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-15, I-15, I-16, J-16, M-16, N-20
Grids Completed	H-15-5.21, I-15-8.13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-14, H-15

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	I-16-11, M-16-20, N-20-4

Daily Report

9 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-15, I-15, I-16, J-16, M-16, N-20
Grids Completed	H-15-10, I-15-6.12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-13, G-14, H-14

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	I-16-1.6.11.12.13, M-16-14.15.18.19.20, N-20-4.9.13.14.17.18.19.23.24, N-21-4

9 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	0**
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	0*
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Christopher McVay	Tech II	10

* Scheduled Time Off

** Nat'l Guard

9 July 2015

Additional Comments

Photos
Team 3 performing UXO clearance in J-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-15, I-15, I-16, J-16, M-16, N-20
Grids Completed	H-15-15.22.23, I-15-11.18, J-16-18, M-16-13.17
Mec Encountered (yes or no)	YES (DMM)
Location	I-15-18
Type	1ea Gren, Smoke, M18
M1 Report Number	0167

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-15-4.5.9.10, I-15-1.2.3.6.7.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A
	N/A

13 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	0***
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	0**
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	0*
22 Jason Shippy	Tech II	0*
23 Tyler Szeliga	Tech II	10
24 Joseph Wilder	Tech II	10
25 Christopher McVay	Tech II	10

* Scheduled Time Off

** Alternate Work Schedule (Tues-Fri)

*** Sick

13 July 2015

Additional Comments

Photos

Team 2 performing UXO clearance in M-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

14 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-14, H-15, I-15, I-16, J-16, M-16, N-20
Grids Completed	H-15-3.24, J-16-23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-13, G-14

Quality Control	
Grids Inspected	H-15-15, I-15-11.12.13.18, J-16-18.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Zachary Allred	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Bennett Fulton	Tech II	10
12 Wilson Behling	Tech II	10
13 Joshua Gipson	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	0*
23 Jason Shippy	Tech II	0*
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

* Scheduled Time Off

14 July 2015

Additional Comments
First day on site for Allred.

Photos
Brush cutting in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

15 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-14, H-15, I-15, I-16, J-16, M-16, N-20
Grids Completed	H-14-11, H-15-8.25, I-15-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-12, G-13, G-14

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-15-1, I-15-1.3

15 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	0*
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

* Scheduled Time Off

15 July 2015

Additional Comments

Photos
Team 3 performing UXO clearance operations in H-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

16 July 2015

Safety	
Safety Brief Given By:	Jack Kristensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-14, H-14, H-15, I-15, M-16,
Grids Completed	H-14-16, H-15-13.20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-12, G-13, H-13

Quality Control	
Grids Inspected	H-15-21,22,23,24,25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-15-4,5,9,10,15. I-15-1,2,6,7,11. I-15-3,8,12,13,18.

16 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Greg Clark SUXOS

Jack Kristensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Safety	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	8*
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	0*
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

* Scheduled Time Off

16 July 2015

Additional Comments
Mini Excavator delivered today.

Photos
Team 3 performing backhoe operations in H-14.

Signature	
Greg Clark, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

20 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-14, H-14, H-15, I-15, I-16, J-16, M-16
Grids Completed	G-14-24, H-14-17, I-15-17.21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-14-11.16, H-15-3.8.13
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	5*
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	0*
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** Scheduled Time Off**

20 July 2015

Additional Comments

Photos
Team 6 performing UXO clearance operations in M-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-14, H-14, H-15, I-15, I-16, J-16, M-16
Grids Completed	G-14-13.19, H-14-22, H-15-14, I-15-22.23, M-16-16
Mec Encountered (yes or no)	YES
Location	G-13-21
Type	Simulator, Airburst, M74
M1 Report Number	0168

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-13

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-15-13.25, J-16-17

21 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	0*
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** Scheduled Time Off**

21 July 2015

Additional Comments

Photos
Brush cutting operations in H-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-14, H-14, H-15, I-15, I-16, J-16, M-16
Grids Completed	G-14-14.15, H-14-21, H-15-12, I-16-3, M-16-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-13

Quality Control	
Grids Inspected	H-14-17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-14-11.16, H-15-3.8.13.21.22.23.24.25, J-16-16.17.18.21.22.23

22 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

22 July 2015

Additional Comments

Photos
Team 2 performing UXO clearance operations in M-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, G-14, H-14, H-15, I-15, I-16, J-16, M-16
Grids Completed	G-13-13.21, G-14-9.10, I-16-2.8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-13, I-13

Quality Control	
Grids Inspected	G-14-10.13.14.15.19.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	8*
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	8*
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** HAZWOPER Refresher**

23 July 2015

Additional Comments

Photos
Team 3 performing grid prep in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

27 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, G-14, H-14, H-15, I-15, I-16, J-16, M-16
Grids Completed	G-13-18, G-14-4.5, H-15-7, I-16-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	G-13-13.21, G-14-9, H-15-20, I-15-16.17.21.22, I-16-2.3.7.8, M-16-12.13.16.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	0*
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*Alt Work Schedule

27 July 2015

Additional Comments

Photos

Team 6 performing analog MEC clearance operations in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

28 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, G-14, H-14, H-15, I-15, I-16, J-16, M-16
Grids Completed	G-13-16.23, G-14-2.3, H-15-2, I-16-9.14
Mec Encountered (yes or no)	YES
Location	G-14-3
Type	1ea M183, Subcal, 14.5mm
M1 Report Number	0158

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-13

Quality Control	
Grids Inspected	G-13-8, G-14-4.5, H-15-7.12.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	0*
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

* Sick

28 July 2015

Additional Comments

Photos
Team 3 performing MEC clearance operations in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, G-14, H-14, H-15, I-15, I-16, J-16, M-16
Grids Completed	H-15-6, I-16-4, M-16-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-13

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-14-10.24, H-15-7, I-15-21, I-16-2

29 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	8.5
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

29 July 2015

Additional Comments

Photos
Team 1 performing MEC clearance operations in G-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30 July 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, G-14, H-14, H-15, I-15, I-16, J-16, M-16
Grids Completed	G-13-8.11, G-14-7, H-13-1, H-15-11, I-16-5.10
Mec Encountered (yes or no)	YES
Location	G-14-7, I-16-5
Type	3ea M183 Subcal, 14.5mm
M1 Report Number	0170

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-13

Quality Control	
Grids Inspected	M-16-11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-14-4.5.9.10.13.14.15.19.24, H-14-7.21.22, H-15-7.12.14.15.20, I-15-17.21.22.23, I-16-2.3.7.8

30 July 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

30 July 2015

Additional Comments

Photos

Team 4 performing MEC clearance operations in I-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, G-14, H-14, H-15, I-15, I-16, J-16
Grids Completed	G-13-3, G-14-8.20, I-16-15
Mec Encountered (yes or no)	YES
Location	G-13-3
Type	2ea M183 Subcal, 14.5mm
M1 Report Number	0171

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids Inspected	H-15-2.6.11, I-16-4.5.9.10.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	4*
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	0**
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	0*
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech III	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

***Scheduled Time Off**

****Alt Work Schedule**

3 August 2015

Additional Comments

Photos
Team 5 performing MEC clearance operations in H-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

4 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, G-14, H-14, H-15, I-15, I-16, J-16
Grids Completed	F-13-4, G-14-25, H-13-6, H-15-1, J-16-1.6
Mec Encountered (yes or no)	YES
Location	G-13-4(1ea MEC), H-13-6(3ea MEC, 4ea MPPEH)
Type	4ea M183 Subcal, 14.5mm (MEC) 4ea M183 Subcal, 14.5mm (MPPEH)
M1 Report Number	0172

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-13

Quality Control	
Grids Inspected	G-13-3.8.11.16.23, G-14-2.3.7.8.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	0*
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech III	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** Scheduled Time Off**

4 August 2015

Additional Comments

Photos

Team 6 performing MEC clearance operations in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, G-14, H-14, H-15, I-15, I-16, J-16
Grids Completed	G-13-6.9, H-13-3.5.11, H-15-19
Mec Encountered (yes or no)	YES
Location	G-13-9 (1ea), H-13-3(3ea), H-13-11(4ea)
Type	8ea M183 Subcal, 14.5mm
M1 Report Number	0173

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-13, J-13

Quality Control	
Grids Inspected	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-13-18.21, I-16-14, M-16-12

5 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech III	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

***Scheduled Time Off**

5 August 2015

Additional Comments

Photos
Team 3 performing MEC clearance operations in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, G-14, H-14, H-15, I-15, I-16, J-16
Grids Completed	G-13-1.14, H-13-8.10.13, H-15-17.18
Mec Encountered (yes or no)	YES
Location	G-13-1(1ea MEC), G-13-4 (2ea MEC), H-13-10 (4ea MPPEH)
Type	3ea M183 Subcal, 14.5mm (MEC) 4ea M183 (MPPEH)
M1 Report Number	0174

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-13, J-13

Quality Control	
	G-14-25, H-15-1, J-16-1.2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-13-3.8.13.18.21.23, G-14-2.3.7.8, I-16-4.5.9.10.14.15, M-16-11.12.13.16.17

6 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech III	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

***Scheduled Time Off**

6 August 2015

Additional Comments

Photos

Team 2 performing MEC clearance operations in H-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, H-15
Grids Completed	G-13-2.19, H-13-15.16.18
Mec Encountered (yes or no)	YES
Location	G-13-19(1ea MEC), H-13-15(3ea MEC, 3ea MPPEH), H-13-16(1ea MEC)
Type	5ea M183 Subcal, 14.5mm (MEC) 3ea M183 Subcal, 14.5mm (MPPEH)
M1 Report Number	0175

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
	G-13-1.6, H-13-1.3.5.6.8.10.11.13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

***Scheduled Time Off**

10 August 2015

Additional Comments

Photos
Team 6 performing MEC clearance operations in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, H-15, I-13
Grids Completed	H-13-20.21.23, H-15-16
Mec Encountered (yes or no)	YES
Location	H-13-20(3ea MPPEH), H-13-21(1ea MEC), H-13-23(1ea MEC)
Type	2ea M183 Subcal, 14.5mm (MEC) 3ea M183 Subcal, 14.5mm (MPPEH)
M1 Report Number	0176

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Pass:Fail	G-13-2.4.9.14.19, H-13-15.16.18.20.21.23, H-15-16.17.18.19 PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech III	10
11 Andrew Burros	Tech II	8**
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** Scheduled Time Off**

****HAZWOPER Refresher**

11 August 2015

Additional Comments

Photos
Team 2 performing MEC clearance operations in H-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, I-13
Grids Completed	G-13-7.24, H-13-22.24.25, I-13-22
Mec Encountered (yes or no)	YES
Location	G-13-24(1ea MEC), H-13-24(3ea DMM) H-13-25(3ea MEC, 1ea MPPEH), I-13-22(2ea MEC)
Type	9ea M183 Subcal, 14.5mm (MEC) 1ea M183 Subcal, 14.5mm (MPPEH)
M1 Report Number	0177

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-13, J-13

Quality Control	
	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	-13-1.2.6.11.16, G-14-20.25, H-13-1.3.6.8.11.13.16.18.21.2 H-15-1.2.6.11.16.17.18.19, J-16-1.6

12 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech III	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** Scheduled Time Off**

12 August 2015

Additional Comments

Photos
Team 5 performing MEC clearance operations in I-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, I-13
Grids Completed	G-13-12, H-13-17.19, I-13-1
Mec Encountered (yes or no)	YES
Location	H-13-17(1ea MEC,1ea MPPEH) I-13-1(1ea MEC, 1ea MPPEH)
Type	2ea M183 Subcal, 14.5mm (MEC) 2ea M183 Subcal, 14.5mm (MPPEH)
M1 Report Number	0178

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-13, J-13

Quality Control	
	G-13-7.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech III	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** Scheduled Time Off**

13 August 2015

Additional Comments

Photos
QC filling out daily report.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, I-13
Grids Completed	G-13-17.22, H-13-12.14
Mec Encountered (yes or no)	YES
Location	H-13-12.14, I-13-6
Type	1ea M183 Subcal (H-13-12), 2ea M183 Subcal (H-13-14) 8ea M183 Subcal (I-13-6)
M1 Report Number	0179

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
	G-13-12, H-13-17.19.22.24.25, I-13-1.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech III	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	0***
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	0**
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	1**
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** Scheduled Time Off**

**** Sick**

***** Alt Work Schedule**

17 August 2015

Additional Comments
Dept of Labor and Industry begins surprise audit.

Photos
Team 3 performing UXO clearance operations in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, I-13
Grids Completed	H-13-7.9, I-13-6.17
Mec Encountered (yes or no)	YES
Location	H-13-7, I-13-6
Type	1ea M183 Subcal (H-13-7), 10ea M183 Subcal (I-13-6)
M1 Report Number	0180

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-12, G-12

Quality Control	
	H-13-12.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech III	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	7.75**
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	0**
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

* Scheduled Time Off

** Sick

18 August 2015

Additional Comments
Washington Labor and Industry continues audit, interviews 2 personnel.

Photos
Team 1 performing UXO clearance operations in H-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, I-13
Grids Completed	G-13-25, H-13-2.4, I-13-11.16
Mec Encountered (yes or no)	YES
Location	G-13-25, H-13-2, I-13-11.16
Type	1ea M183 (G-13-25:MEC), 5ea M183(H-13-2: MEC), 3ea M183 (I-13-11: MPPEH), 6ea M183 (I-13-16: MEC)
M1 Report Number	0181

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-12, G-12

Quality Control	
	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-13-19, H-13-10.12.19

19 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	0*
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** Sick**

19 August 2015

Additional Comments

Photos
Team 5 performing grid clearance operations in I-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, I-13
Grids Completed	G-13-5.21, I-13-21.25
Mec Encountered (yes or no)	YES
Location	I-13-21
Type	2ea M183 Subcal (MPPEH)
M1 Report Number	0182

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-11.12, G-11.12

Quality Control	
	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	-13-4.7.9.12.14.19.24, H-13-5.10.12.14.15.17.19.20.22.24.2 I-13-1.22

20 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	0*
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech II	10
24 Tyler Szeliga	Tech II	10
25 Joseph Wilder	Tech II	10
26 Christopher McVay	Tech II	10

*** Sick**

20 August 2015

Additional Comments
Washington Labor and Industry continues audit, interviews 1 personnel. Last day on site for Wilder. CS grenade components discovered in G-13-20, Team 3 moved out of grid pending resolution.

Photos

Team 3 performing UXO clearance in G-12.

Signature

Andrew Caldwell, Senior UXO Supervisor

Jeremy Haney, Task Manager

24 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, I-13
Grids Completed	G-12-22, I-13-20.24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	10
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	0**
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Christopher McVay	Tech II	10

*** Scheduled Time Off**

**** Alt Work Schedule**

24 August 2015

Additional Comments
Washington Labor and Industry continues audit, explosives investigator visits site.

Photos
Team 3 performing UXO clearance in G-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-13, H-13, I-13
Grids Completed	G-13-10, I-13-7.15.19
Mec Encountered (yes or no)	YES
Location	I-13-7.19
Type	12ea M183 Subcal (MEC), I-13-7 1ea M183 Subcal (MPPEH), I-13-19
M1 Report Number	0183

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-10, G-10, G-11, G-12, O-20

Quality Control	
Grids QC'd	G-12-21.22, G-13-5.17.22.25, H-13-2.4.7.9, I-13-6.11.16.17.19.20.21.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	0*
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	0**
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	10
22 Wendy Schuss	Tech II	10
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Christopher McVay	Tech II	10

*** Scheduled Time Off**

**** Emergency Leave**

25 August 2015

Additional Comments
PM on site. Washington Labor and Industry concludes audit, lauds our safety program and gives a final conclusion of "no violations or recommendations".

Photos
Team 2 performing UXO clearance in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-12, G-13, I-13
Grids Completed	G-12-23, I-13-14
Mec Encountered (yes or no)	YES
Location	G-12-23
Type	1ea M183 Subcal (MEC)
M1 Report Number	0184

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-16, M-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-12-21, H-13-2, I-13-11

26 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0***
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	0*
11 Andrew Burros	Tech II	10
12 Bennett Fulton	Tech II	10
13 Wilson Behling	Tech II	10
14 Shawn Lundgren	Tech II	0**
15 Andrew Tracey	Tech II	10
16 Karl Christiansen	Tech II	10
17 Glenn Haupt	Tech II	10
18 Dawn Baumgarten	Tech II	10
19 Matthew Harrison	Tech II	10
20 Wesley Bain	Tech II	10
21 Daniel Cunningham	Tech II	8.25
22 Wendy Schuss	Tech II/III	6hrs/4hrs
23 Jason Shippy	Tech III	10
24 Tyler Szeliga	Tech II	10
25 Christopher McVay	Tech II	10

*** Scheduled Time Off**

**** Emergency Leave**

***** Sick**

26 August 2015

Additional Comments
Fulton quits, last day on site.

Photos
Team 5 performing UXO clearance in I-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

27 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-12, G-13, I-13
Grids Completed	G-12-20.24, I-13-9.10
Mec Encountered (yes or no)	YES
Location	I-13-9
Type	3ea M183 Subcal (MPPEH)
M1 Report Number	0185

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-16, M-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	-12-21.22, G-13-5.17.22.25, H-13-2.4.7.9, I-13-6.11.16.17.2

27 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	0*
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II/III	4hrs/6hrs
22 Jason Shippy	Tech III	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10

*** Scheduled Time Off**

27 August 2015

Additional Comments
UXO Tech III goes to clinic for reaction to bee stings. Returns to work.

Photos

Team 2 performing UXO clearance in G-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

31 August 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-12, G-13, I-13
Grids Completed	G-13-15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 August 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	0*
11 Andrew Burros	Tech II	0**
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10

*** Scheduled Time Off**

**** Sick**

31 August 2015

Additional Comments

Photos

Team 3 performing UXO clearance in G-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-12, H-12, G-13, I-13, O-20
Grids Completed	G-12-25, I-13-12
Mec Encountered (yes or no)	YES
Location	I-13-12, O-20-1
Type	2ea M183 Subcal (I-13-12) 1ea M49 Flare (O-20-1)
M1 Report Number	0186

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-16

Quality Control	
Grids QC'd	G-12-20.23.24.25, G-13-10.15, I-13-7.9.10.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	0*
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	6**
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10

*** Scheduled Time Off**

**** Sick**

1 September 2015

Additional Comments
UXO team 4 conducts surface clearance ahead of brush cutting operations in O-20.

Photos
Team 2 performing UXO clearance in H-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, H-12, G-13, I-13, O-20
Grids Completed	G-12-19, H-12-25, I-13-4, J-13-11
Mec Encountered (yes or no)	YES
Location	I-13-4
Type	Gren, Hand, MKII, Prac (Unfuzed)
M1 Report Number	0187

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-13-15, I-13-14.24

2 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	0*
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	5*
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10

*** Scheduled Time Off**

2 September 2015

Additional Comments

Photos

Team 4 performing UXO clearance in F-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, H-12, G-13, I-13, J-13, O-20
Grids Completed	H-12-24, J-13-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-12-20.23.24.25, G-13-10.15, I-13-7.9.10.14.15.19.20.24.25

3 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	0*
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II/III	8/2
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10

*** Scheduled Time Off**

3 September 2015

Additional Comments

Photos
Team 1 performing UXO clearance in J-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, H-12, I-13, J-13
Grids Completed	F-12-4, J-13-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0**
2 Jack Kristensen	Tech III	0**
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	0**
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	5*
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II/III	9/1
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10

*** Scheduled Time Off**

**** Sick**

8 September 2015

Additional Comments

Photos
Team 5 performing UXO clearance in I-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, H-12, I-13, J-13
Grids Completed	G-12-18, I-13-2, J-13-22
Mec Encountered (yes or no)	YES
Location	I-13-2, J-13-22
Type	1ea M183 Subcal (I-13-2) 1ea M205 Fuze, Gren, MPPEH (J-13-22)
M1 Report Number	0188

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20

Quality Control	
Grids QC'd	F-12-4, G-12-19, H-12-24.25, I-13-2.4.12, J-13-11.16.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10

*** Scheduled Time Off**

9 September 2015

Additional Comments
First day on site for Moberly.

Photos
Team 2 performing UXO clearance in H-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, H-12, I-13, J-1
Grids Completed	H-12-23, J-13-23
Mec Encountered (yes or no)	YES
Location	H-12-23
Type	2ea MK13 Mod 0 Signal
M1 Report Number	0189

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-12-4, G-12-19, H-12-24.25, I-13-2.4.12, J-13-11.16.21

10 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10

*** Scheduled Time Off**

10 September 2015

Additional Comments

Photos
Team 5 performing UXO clearance in I-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

11 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, H-12, I-13, J-13
Grids Completed	F-12-9, G-12-1, I-13-3, J-13-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	5**
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Scheduled Time Off**

**** 8hr HAZWOPER Refresher**

11 September 2015

Additional Comments
First day on site for Rodriguez.

Photos
Team 1 performing UXO clearance in J-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, I-13, J-13, O-20
Grids Completed	H-12-22, J-13-17.18
Mec Encountered (yes or no)	YES
Location	H-12-22
Type	1ea Proj, 14.5mm M183
M1 Report Number	0190

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	VACATION
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	SICK
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	GUARD TRG
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	GUARD TRG
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	OFF
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Scheduled Time Off**

14 September 2015

Additional Comments

Photos
Team 3 performing UXO clearance in G-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

15 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, I-13, J-13, O-20
Grids Completed	G-12-17, J-13-12
Mec Encountered (yes or no)	YES
Location	G-12-17
Type	2ea Flare, Surface, Trip M49
M1 Report Number	0191

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20

Quality Control	
Grids QC'd	F-12-9, G-12-1.17.18, H-12-.22.23, I-13-3, J-13-17.18.22.23.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	VACATION
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	SICK
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	GUARD TRG
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	GUARD TRG
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	0*
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	OFF
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Scheduled Time Off**

15 September 2015

Additional Comments

Photos

Team 4 performing UXO clearance in F-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

16 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, I-13, J-13, O-20
Grids Completed	O-20-16, J-13-1, J-13-6, I-13-8
Mec Encountered (yes or no)	YES
Location	I-13-8
Type	1ea Projectile, 14.5mm, Trainer-Spotter M183
M1 Report Number	0181

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-12-22, J-13-22

16 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Donald Kean SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	VACATION
3 Clark Sorensen	Tech III	6.5
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	GUARD TRG
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	GUARD TRG
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Scheduled Time Off**

16 September 2015

Additional Comments

Photos
Team 5 performing UXO clearance in I-13.

Signature	
Donald Kean, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

17 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, I-13, H-12, O-20
Grids Completed	NA
Mec Encountered (yes or no)	NO
Location	NA
Type	NA
M1 Report Number	NA

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19

Quality Control	
Grids QC'd	NO
Pass:Fail	

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	

17 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Donald Kean SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	VACATION
3 Clark Sorensen	Tech III	8HR
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	7.5
6 Pedro Vallejo	Tech III	7.5
7 Joshua Gipson	Tech II	7.5
8 Zachary Allred	Tech II	GUARD TRG
9 Rhett Bailey	Tech II	7.5
10 Gerald Bruno	Tech II	6.0
11 Andrew Burros	Tech II	7.5
12 Wilson Behling	Tech II	7.5
13 Shawn Lundgren	Tech II	7.5
14 Andrew Tracey	Tech II	7.5
15 Karl Christiansen	Tech II	GUARD TRG
16 Glenn Haupt	Tech II	7.5
17 Dawn Baumgarten	Tech II	7.5
18 Matthew Harrison	Tech II	7.5
19 Wesley Bain	Tech II	7.5
20 Daniel Cunningham	Tech II	7.5
21 Wendy Schuss	Tech II	7.5
22 Jason Shippy	Tech II	7.5
23 Tyler Szeliga	Tech II	7.5
24 Christopher McVay	Tech II	7.5
25 Seth Moberly	Tech II	7.5
26 Jerry Rodriguez	Tech II	7.5

*** Scheduled Time Off**

17 September 2015

Additional Comments
Intrusive activities ceased and work called due to numerous lightning strikes in the Camp Bonneville vicinity. Teams released at 1500hrs
Explosive inventory conducted with UXOQC Mike Everman Gerald Bruno went home sick at 1300hrs

Photos

Team 1 performing UXO clearance in I-13.

Signature

Donald Kean, Senior UXO Supervisor

Jeremy Haney, Task Manager

21 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, I-13, J-13, O-20
Grids Completed	H-12-21, I-13-13, O-20-11
Mec Encountered (yes or no)	YES
Location	I-13-13
Type	1ea M183 Subcal
M1 Report Number	0193

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	2-9, G-12-1.17.18.23, H-12-22.23, I-13-3, J-13-17.18.22.23

21 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

21 September 2015

Additional Comments

Photos
Team 6 performing UXO clearance in G-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, I-13, J-13, O-20
Grids Completed	G-12-6, I-13-5
Mec Encountered (yes or no)	YES
Location	O-20-6
Type	1ea rocket, 2.36", M6
M1 Report Number	0194

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0049

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20

Quality Control	
Grids QC'd	H-12-21, I-13-8, J-13-1.6.12, O-10-11.16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

22 September 2015

Additional Comments

Photos



2.36" rocket found by Team 3 in O-20-6.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

Daily Report

23 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-12, I-13, J-13, O-20
Grids Completed	I-13-18.23, O-20-1.6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-12-21

23 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

23 September 2015

Additional Comments

Photos
Team 5 performing UXO clearance in I-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

24 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	F-12-14, H-12-18, O-19-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20, P-19, P-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-12-23, H-12-12.21, I-13-8, J-13-1.6.12

24 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

24 September 2015

Additional Comments

Photos
Team 3 performing UXO clearance in O-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

28 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	O-19-17.21, O-20-2
Mec Encountered (yes or no)	YES
Location	O-20-2
Type	1ea M6 Rocket, 2ea M49 Simulator, 3ea M110 Simulator
M1 Report Number	0195

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0050

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20, P-19, P-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

28 September 2015

Additional Comments

Photos

Team 3 performing UXO clearance in O-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

29 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	O-19-8.24, O-20-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	G-12-6, H-12-18, I-13-18.23, O-20-1.2.6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	9.5
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	9
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	10
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

29 September 2015

Additional Comments

Photos
Team 1 sorting small arms/munitions debris from O-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30 September 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	H-12-19, O-19-22.23
Mec Encountered (yes or no)	YES
Location	O-19-22
Type	1ea 3" Trench Mortar MK1 (Unfuzed)
M1 Report Number	0196

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20, P-19, P-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-12-18, O-20-1

30 September 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech II	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	6*
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Scheduled Time Off**

30 September 2015

Additional Comments

Photos
Team 3 performing UXO clearance in O-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	F-12-15, O-19-25, O-20-12, O-20-17
Mec Encountered (yes or no)	YES
Location	F-12-15
Type	1ea, Sig, M19A2, 1ea Sig, M49,
M1 Report Number	1ea 3" Trench Mortar (Unfuzed), 1ea Simulator, M110 0197

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-19, O-20, P-19, P-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-12-6, H-12-18, i-13-5.13.18.23, O-20-1.2.6.11.16

1 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	0*
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Zachary Allred	Tech II	10
9 Rhett Bailey	Tech III	10
10 Gerald Bruno	Tech II	10
11 Andrew Burros	Tech II	10
12 Wilson Behling	Tech II	10
13 Shawn Lundgren	Tech II	10
14 Andrew Tracey	Tech II	10
15 Karl Christiansen	Tech II	10
16 Glenn Haupt	Tech II	10
17 Dawn Baumgarten	Tech II	0*
18 Matthew Harrison	Tech II	10
19 Wesley Bain	Tech II	10
20 Daniel Cunningham	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Scheduled Time Off**

1 October 2015

Additional Comments
Last day on site for Allred.

Photos
Team 4 performing UXO clearance in F-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	F-12-10, G-11-1, G-12-2, O-20-3.8
Mec Encountered (yes or no)	YES
Location	F-12-15
Type	ı Gren Fuze, 1ea 3" Stokes (Unfuzed), 1ea HC Smoke Cannis
M1 Report Number	0198

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	O-19-16.17.18.21.22.23.24.25, O-20-7.12.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0**
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	0*
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech III	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	0*
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	9
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

*** Scheduled Time Off**

**** Sick**

5 October 2015

Additional Comments

Photos
Team 3 performing UXO clearance in O-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	F-12-5, H-12-20, O-20-13.14.18
Mec Encountered (yes or no)	YES
Location	O-20-18
Type	1ea Rocket, 2.36" M6
M1 Report Number	0199

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-21

Quality Control	
Grids QC'd	F-12-10.14.15, G-11-1, G-12-2, O-20-3.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-12-2, O-19-22, O-20-3

6 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	0*
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech III	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	7
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	0*
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

*** Scheduled Time Off**

6 October 2015

Additional Comments

Photos

2.36" Rocket, verified inert with demolition.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	G-10-17, O-20-4.9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0051

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-20, P-21, Q-21

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-12-10.14.15, G-11-1, G-12-2, O-19-16.17.18.21.22, O-20-3.7.8.12.17

7 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	0*
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech III	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	0*
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	0**
25 Jerry Rodriguez	Tech II	10

*** Scheduled Time Off**

**** Sick**

7 October 2015

Additional Comments

Photos
Team 5 performing UXO clearance in G-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	G-10-23, O-20-19.20, P-19-17
Mec Encountered (yes or no)	YES
Location	G-10-23
Type	2ea Subcal, 35mm, M73
M1 Report Number	0200

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-20, P-21, Q-20, Q-21

Quality Control	
Grids QC'd	H-12-19.20, O-20-4.9.13.14.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

8 October 2015

Additional Comments

Photos

Team 2 performing UXO clearance in F-10.

Signature

Andrew Caldwell, Senior UXO Supervisor

Jeremy Haney, Task Manager

Daily Report

12 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20, P-19
Grids Completed	G-11-6, O-20-15, P-19-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

12 October 2015

Additional Comments

Photos
Team 5 performing UXO clearance in G-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	G-10-16.22, P-19-22.23
Mec Encountered (yes or no)	YES
Location	G-10-22
Type	1ea 14.5mm Subcal M183, 1ea 22mm Subcal M744
M1 Report Number	0201

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0052

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-20, P-21, Q-20, Q-21

Quality Control	
Grids QC'd	F-12-5, G-10-17.23, G-11-6, O-20-15.19.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

13 October 2015

Additional Comments
First day on site for Sandefur.

Photos
Team 2 performing cleanup after demolition operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

14 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-11, G-12, J-13, O-20
Grids Completed	G-12-7, O-20-10, P-19-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-20, P-21, Q-20, Q-21

Quality Control	
Grids QC'd	P-19-17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-11-6, O-19-20. O-20-15

14 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	0*
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*Nat'l Guard Duty

14 October 2015

Additional Comments

Photos
Team 3 performing UXO clearance in O-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

15 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-10, G-11, G-12, J-13, O-20, P-20
Grids Completed	G-10-21, P-20-2.7
Mec Encountered (yes or no)	YES
Location	G-10-21
Type	1ea 22mm Subcal M744
M1 Report Number	0202

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-10-17.23, G-11-6, H-12-19.20, O-20-4.9.13.14.15.18.19.20.23.24, P-19-17

15 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	0*
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

***Nat'l Guard Duty**

15 October 2015

Additional Comments

Photos

Team 3 sorting munitions debris from O-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-10, G-11, G-12, J-13, O-20, P-20
Grids Completed	G-11-3, O-20-5, P-20-1, P-20-12
Mec Encountered (yes or no)	YES
Location	G-11-3
Type	2ea 14.5mm Subcal, M183
M1 Report Number	0203

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	O-20-7.15, P-19-18.21.22.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

***Sick**

19 October 2015

Additional Comments

Photos
Team 5 conducting UXO clearance operations in G-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-10, G-11, G-12, J-13, O-20, P-20
Grids Completed	G-11-8.11, G-12-8, P-20-6.17
Mec Encountered (yes or no)	YES
Location	G-11-8
Type	1ea 22mm Subcal, M744, 3ea 14.5mm Subcal, M183
M1 Report Number	0204

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-20, Q-20, Q-21

Quality Control	
Grids QC'd	G-10-16.21.22, G-11-3.11, G-12-7.8, O-20-5, P-20-1.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

***Sick**

20 October 2015

Additional Comments

Photos
Team 6 conducting UXO clearance operations in G-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, G-10, G-11, G-12, J-13, O-20, P-20
Grids Completed	P-20-11.19.20.22
Mec Encountered (yes or no)	YES
Location	G-11-8
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0205

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-20

Quality Control	
Grids QC'd	P-20-2.6.17.19.20.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-12-5, O-20-10, P-19-22

21 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	6*
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	0*
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	0*
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

***Sick**

21 October 2015

Additional Comments

Photos

Team 3 conducting UXO clearance operations in P-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

22 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, G-11, G-12, P-20
Grids Completed	P-20-14, P-20-18, P-20-16
Mec Encountered (yes or no)	YES
Location	P-20-16, G-11-21
Type	2 ea MK I Stokes Mortar
M1 Report Number	0195

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-20

Quality Control	
Grids QC'd	NO
Pass:Fail	NA

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	12-5, G-10-16.21.22, G-11-11, G-12-7.8, O-19-25, O-20-5.1 P-19-18.22.23, P-20-1.2.6.7.12.17

22 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Donald Kean SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	0
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

***Nat'l Guard Duty**

8 OSHA Leadership Training

22 October 2015

Additional Comments
5 teams today

Photos
Team 6

Signature	
Donald Kean, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, F-11, G-11, G-12, P-20, P-21
Grids Completed	G-11-13.16, G-12-14, P-20-8.13.21
Mec Encountered (yes or no)	YES
Location	G-11-13.16
Type	1ea 3" Trench Mortar (Unfuzed) G-11-13 1ea 3" Trench Mortar (Unfuzed) G-11-16
M1 Report Number	0207

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech III	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	0**
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Offsite on another Weston Project**

**** Alt Work Schedule**

26 October 2015

Additional Comments

Photos
Team 4 conducting UXO clearance operations in G-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

27 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, F-11, G-11, G-12, P-20, P-21
Grids Completed	P-20-3.23, P-21-1
Mec Encountered (yes or no)	YES
Location	P-20-23
Type	2ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0208

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-20

Quality Control	
Grids QC'd	G-11-13.16, G-12-14, P-20-8.11.13.16.18.21, P-21-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech III	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	7
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Offsite on another Weston Project**

27 October 2015

Additional Comments

Photos

Team 1 sorting Munitions Debris (MD) from P-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

28 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, F-11, G-11, G-12, P-20, P-21
Grids Completed	F-10-23, G-11-18, P-20-4, P-21-2
Mec Encountered (yes or no)	YES
Location	P-20-23, F-10-23
Type	5ea. Proj, Subcal, 14.5mm M183
M1 Report Number	1ea Gren, Hand, MKII (Unfuzed) 0209

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-20, Q-21, R-21

Quality Control	
Grids QC'd	G-11-8, P-20-3.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-12-14, P-20-18.21

28 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech III	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	0**
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Offsite on another Weston Project**

**** Sick**

28 October 2015

Additional Comments

Photos
Team 3 sorting Small Arms Ammunition from P-21.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

29 October 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, F-11, G-11, G-12, P-20, P-21
Grids Completed	G-11-21, P-21-3
Mec Encountered (yes or no)	YES
Location	G-11-21, P-21-3
Type	2ea 3" Trench Mortar MK1 (Unfuzed), 1ea Gren, Rifle, Illum, M19A2
M1 Report Number	0210

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-20, R-21

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-11-3.8.13.16, G-12-14, P-19-21, P-20-3.8.11.13.14.16.18.19.20.21.22.23, P-21-1

29 October 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	5**
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech III	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Offsite on another Weston Project**

**** Scheduled Appt**

29 October 2015

Additional Comments

Photos

Entire field crew enjoying the monthly Safety Recognition Lunch.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 November 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, F-11, G-11, G-12, P-20, P-21
Grids Completed	G-11-23, P-20-9, P-21-4
Mec Encountered (yes or no)	YES
Location	P-21-4, G-11-23
Type	2ea 3" Trench Mortar MK1 (Unfuzed) 1ea Subcal, 22mm, M744
M1 Report Number	0211

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	0**
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech III	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	3.5
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Offsite on another Weston Project**

**** Sick**

2 November 2015

Additional Comments

Photos
Team 3 performing UXO clearance operations in P-21.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 November 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, F-11, G-11, G-12, P-20, P-21
Grids Completed	G-12-13, P-20-15
Mec Encountered (yes or no)	YES
Location	G-12-13
Type	1ea Gren, Hand, Smoke, M18 1ea Sig, Illum, MK 13 Mod 0
M1 Report Number	0212

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-20, Q-21, R-20

Quality Control	
Grids QC'd	F-10-23, G-11-18.21.23, G-12-13, P-20-4.9, P-21-2.3.4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech III	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Offsite on another Weston Project**

3 November 2015

Additional Comments

Photos

Brush cutting operations in R-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

4 November 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, F-11, G-11, G-12, P-20, P-21
Grids Completed	F-10-24, G-11-22, P-20-10, P-21-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-20, Q-21, R-20

Quality Control	
Grids QC'd	P-20-15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-11-18, P-21-2

4 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech III	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Offsite on another Weston Project**

4 November 2015

Additional Comments

Photos
Backhoe leaving the field at end of day.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 November 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, G-11, G-12, P-20, P-21, Q-21
Grids Completed	G-11-17, P-19-25, P-20-5, P-20-10
Mec Encountered (yes or no)	YES
Location	G-11-17
Type	4ea 3" Trench Mortar MK1 (Unfuzed)
M1 Report Number	0213

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-19, Q-20, R-20

Quality Control	
Grids QC'd	P-20-5.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-10-23, G-11-18.21.23, G-12-13, P-20-4.9.15, P-21-2.3.4

5 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Pedro Vallejo	Tech III	10
7 Joshua Gipson	Tech II	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech III	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Glenn Haupt	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Matthew Harrison	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Jason Shippy	Tech II	10
23 Tyler Szeliga	Tech II	10
24 Christopher McVay	Tech II	10
25 Seth Moberly	Tech II	10
26 Jerry Rodriguez	Tech II	10

*** Offsite on another Weston Project**

5 November 2015

Additional Comments

Photos
Team 2 performing analog UXO clearance in Q-21

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

9 November 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, G-11, G-12, P-19, P-20, P-21, Q-21
Grids Completed	G-11-2, P-19-24, P-21-10, Q-21-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	F-10-24, G-11-17.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech III	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	0**
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech III	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

*** Offsite on another Weston Project**

****Alt Work Schedule**

9 November 2015

Additional Comments

Photos

Team 6 conducting MEC clearance operations in G-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 November 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, G-11, G-12, P-19, P-20, P-21, Q-21
Grids Completed	G-11-7, P-21-9, Q-21-6
Mec Encountered (yes or no)	YES
Location	G-11-7
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0214

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-19, Q-19, Q-20

Quality Control	
Grids QC'd	P-19-24.25, P-21-5.10, Q-21-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	0*
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	6.5*
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech III	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

*** Sick**

10 November 2015

Additional Comments

Photos
Team 1 performing analog UXO clearance in Q-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 November 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, F-11, G-11, G-12, P-19, P-20, P-21, Q-20, Q-21
Grids Completed	G-11-12, G-12-12, P-21-8, Q-20-4.9, Q-21-13
Mec Encountered (yes or no)	YES
Location	G-11-12, G-12-12
Type	2ea 3" Trench Mortar (Unfuzed) 1ea Gren, Rifle, Smoke, M22
M1 Report Number	0215

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-20, R-20

Quality Control	
Grids QC'd	G-11-2.7, P-21-9, Q-21-6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	0*
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech III	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

*** Nat'l Guard Duty**

11 November 2015

Additional Comments

Photos
Safety vehicle, in recognition of Veteran's Day.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 November 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-10, F-11, G-11, G-12, P-19, P-20, P-21, Q-21
Grids Completed	F-10-19, F-11-25, P-21-7
Mec Encountered (yes or no)	YES
Location	G-12-11
Type	1ea 3" Trench Mortar (MEC)
M1 Report Number	0216

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0053

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-19, R-19, R-20

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-10-24, G-11-2.7.17.22, P-19-24.25, P-20-5.10, P-21-5.9.10, Q-21-1.6

12 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	0*
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech III	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

*** Nat'l Guard Duty**

12 November 2015

Additional Comments

Photos
Team 5 operating mini-excavator, in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

16 November 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, G-12, J-16, P-20, P-21, Q-20, Q-21
Grids Completed	P-21-6, Q-20-10.15, Q-21-8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	0**
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	8.5*
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	0***
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech III	6.75*
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech III	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

***Scheduled Appt.**

****Sick**

***** Alt Work Schedule**

16 November 2015

Additional Comments

Photos
Team 1 performing UXO clearance operations in Q-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 November 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, G-12, J-16, P-20, P-21, Q-20, Q-21
Grids Completed	G-12-11, J-16-13, Q-20-14
Mec Encountered (yes or no)	YES
Location	G-12-11
Type	3ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0217

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-13, C-13, C-14, R-20

Quality Control	
Grids QC'd	F-10-19, F-11-25, G-11-12, G-12-11.12, P-21-6.7.8, Q-20-4.9.10.15, Q-21-8.13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech III	6.75*
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

***Sick**

17 November 2015

Additional Comments

Photos
Team 5 performing UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

18 November 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, G-12, J-16, P-20, P-21, Q-20, Q-21
Grids Completed	Q-21-3, R-21-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-14, D-13, D-14

Quality Control	
Grids QC'd	Q-20-14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-11-25, Q-20-9

18 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	3*
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech III	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

*Sick

18 November 2015

Additional Comments
Monthly Status Meeting

Photos
Team 5 performing UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 November 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, G-12, J-16, P-20, P-21, Q-20, Q-21
Grids Completed	J-16-14, P-20-25, Q-20-5, R-21-2.6
Mec Encountered (yes or no)	YES
Location	P-20-25
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0218

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-13, D-14, E-14

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-7-12, E-8-14, F-9-11, F-10-19, F-11-25, G-11-12, G-12-11.12, P-21-6.7, Q-20-4.9.10.14.15, Q-21-8

19 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech III	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Jason Shippy	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

19 November 2015

Additional Comments

Photos
Team 4 performing UXO clearance operations in J-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

23 November 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, J-16, P-20, R-21, Q-21, B-13
Grids Completed	F-11-20, J-16-10, P-20-24, Q-21-7, R-21-7.8.11.12
Mec Encountered (yes or no)	Yes
Location	P-20-25
Type	3" Stokes Mortar
M1 Report Number	205

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B13, C-13,14 D-13,14

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Don Kean SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech II	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech III	10
21 Jason Shippy	Tech III	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

***Scheduled Appt.**

****Sick**

***** Alt Work Schedule**

23 November 2015

Additional Comments

Photos
Team 3 performing UXO clearance operations in R-21

Signature	
Donald Kean, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

24 November 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, J-16, R-20, Q-21, B-13, C-13
Grids Completed	R-21-3, R-20-23
Mec Encountered (yes or no)	Yes
Location	Q-21-2
Type	M125 Slap Flare and 3' Stokes Mortar
M1 Report Number	206

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-14

Quality Control	
Grids QC'd	Q-20-5
Pass:Fail	YES

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Don Kean SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech II	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech III	10
21 Jason Shippy	Tech III	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	10

***Scheduled Appt.**

****Sick**

***** Alt Work Schedule**

24 November 2015

Additional Comments

Photos
Team 6 settting up C-13-21 for intrusive operations

Signature	
Donald Kean, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

25 November 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, J-16, R-20, Q-21, B-13, C-13
Grids Completed	B-13-25, C-13-21, Q-21-2.12, R-20-24
Mec Encountered (yes or no)	No
Location	
Type	
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-14 and 15

Quality Control	
Grids QC'd	No
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Don Kean SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Pedro Vallejo	Tech III	10
6 Joshua Gipson	Tech II	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	7*
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Glenn Haupt	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Matthew Harrison	Tech II	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	8*
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech III	10
21 Jason Shippy	Tech III	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Jerry Rodriguez	Tech II	0**

***Scheduled Appt.**

****Sick**

***** Alt Work Schedule**

25 November 2015

Additional Comments

Photos
Team 4 Conducting intrusive ops in J-16-9

Signature	
Donald Kean, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

Daily Report

30 November 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, G-12, J-16, P-20, P-21, Q-20, Q-21
Grids Completed	Q-20-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-14, J-14

Quality Control	
Grids QC'd	P-20-24.25, Q-21-2.3.7.12, R-20-24, R-21-1.2.3.6.7.8.11.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 November 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	0*
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	0*
25 Jerry Rodriguez	Tech II	8

*** Scheduled Time Off**

30 November 2015

Additional Comments
Switched to 5 day/ 8hr work schedule due to daylight.

Photos
Survey work being performed in Artillery Position 4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, G-12, J-16, Q-20, Q-21, R-20
Grids Completed	C-13-22, C-14-1, J-16-9, Q-20-8, R-20-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-14

Quality Control	
Grids QC'd	F-11-20, J-16-10.13.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

1 December 2015

Additional Comments

Photos
Team 3 sorting scrap metal.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, G-12, J-16, Q-20, Q-21, R-20
Grids Completed	R-20-16.17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-14

Quality Control	
Grids QC'd	J-16-9, Q-20-3.8, R-20-22.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	J-16-14, Q-21-2, R-21-2

2 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*Sick

2 December 2015

Additional Comments

Photos
Task manager helping assess the boundaries of 3.5" rocket range.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, G-12, J-16, Q-20, Q-21, R-20
Grids Completed	C-13-23, C-14-2
Mec Encountered (yes or no)	YES
Location	C-13-23
Type	Fuze, MK VI
M1 Report Number	0221

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-14

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-11-20, J-16-9.10.13.14, P-20-24.25, P-21-8, Q-20-3.5.8.22, Q-21-12.13, R-20-22, R-21-1.2.3.6.7.8.11.12

3 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

3 December 2015

Additional Comments

Photos

Interim stakeout of 3.5" Rocket Range.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, C-13, C-14, G-12, J-16, Q-20, Q-21, R-20
Grids Completed	B-14-4.5, Q-20-13, R-20-13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0054

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-14, J-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*Sick

4 December 2015

Additional Comments

Photos

Team 6 peforming post blast cleanup in C-13-23.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

7 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, C-13, C-14, F-11, G-12, J-16, Q-20, Q-21, R-20
Grids Completed	J-16-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-14, J-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	0**
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

***Sick**

**** Nat'l Guard Duty**

7 December 2015

Additional Comments

Photos

QC preparing daily report.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, C-13, C-14, F-11, G-12, J-16, Q-20, Q-21, R-20
Grids Completed	F-11-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-14, Artillery Pts 3 and 4

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	6.75
2 Jack Kristensen	Tech III	6.75
3 Clark Sorensen	Tech III	6.75
4 Donald Kean	Tech III	6.75
5 Clayton Daniels	Tech III	6.75
6 Pedro Vallejo	Tech III	6.75
7 Joshua Gipson	Tech II	6.75
8 Rhett Bailey	Tech II	7.75
9 Gerald Bruno	Tech II	6.75
10 Andrew Burros	Tech II	7
11 Wilson Behling	Tech II	6
12 Shawn Lundgren	Tech II	6.75
13 Andrew Tracey	Tech II	6.75
14 Karl Christiansen	Tech II	0*
15 Glenn Haupt	Tech II	6.75
16 Dawn Baumgarten	Tech II	6.75
17 Matthew Harrison	Tech III	6.75
18 Wesley Bain	Tech II	6.75
19 Daniel Cunningham	Tech II	6.75
20 Rita Sandefur	Tech II	6.75
21 Wendy Schuss	Tech II	6.75
22 Tyler Szeliga	Tech II	6.75
23 Christopher McVay	Tech II	6.75
24 Seth Moberly	Tech II	6.75
25 Jerry Rodriguez	Tech II	6.75

*Nat'l Guard Duty

8 December 2015

Additional Comments
Work called due to lightning at 1445 hours.

Photos
Severe road flooding due to storm blocking access to Demo 1 area.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, C-13, C-14, F-11, G-12, J-16, Q-20, Q-21, R-20
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Artillery Pts 1,2,3,7

Quality Control	
Grids QC'd	B-13-25, B-14-4.5, C-13-21.22.23, C-14-1.2, J-16-5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	C-13-22

9 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	0*
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*Nat'l Guard Duty

9 December 2015

Additional Comments

Photos
Team 4 performing UXO clearance operations in J-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, C-13, C-14, F-11, G-12, J-16, Q-20, Q-21, R-20
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Artillery Pt 7

Quality Control	
Grids QC'd	Q-20-13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-13-25, B-14-4.5, C-13-21.22.23, C-14-1.2, J-16-5

10 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	6
2 Jack Kristensen	Tech III	6
3 Clark Sorensen	Tech III	6
4 Donald Kean	Tech III	6
5 Clayton Daniels	Tech III	6
6 Pedro Vallejo	Tech III	6
7 Joshua Gipson	Tech II	6
8 Rhett Bailey	Tech II	7.5
9 Gerald Bruno	Tech II	6
10 Andrew Burros	Tech II	7
11 Wilson Behling	Tech II	6
12 Shawn Lundgren	Tech II	6
13 Andrew Tracey	Tech II	6
14 Karl Christiansen	Tech II	0*
15 Glenn Haupt	Tech II	6
16 Dawn Baumgarten	Tech II	6
17 Matthew Harrison	Tech III	6
18 Wesley Bain	Tech II	6
19 Daniel Cunningham	Tech II	6
20 Rita Sandefur	Tech II	6
21 Wendy Schuss	Tech II	6
22 Tyler Szeliga	Tech II	6
23 Christopher McVay	Tech II	6
24 Seth Moberly	Tech II	6
25 Jerry Rodriguez	Tech II	6

*** Nat'l Guard Duty**

10 December 2015

Additional Comments
Work called due to lightning at 1400 hours.

Photos
Team 2 peforming UXO clearance operations in C-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, C-13, C-14, F-11, G-12, J-16, Q-20, Q-21, R-20
Grids Completed	J-16-4, R-20-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Mortar Pt 5

Quality Control	
Grids QC'd	R-20-13.16.17.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	0*
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*** Sick**

11 December 2015

Additional Comments

Photos

Weekly office cleanup.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16
Grids Completed	E-14-10, J-14-25, J-16-11.12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Mortar Pt 5

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech II	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	0**

*** Scheduled Time Off**

****Sick**

14 December 2015

Additional Comments

Photos

Project Administrator conferring with Task Manager.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

15 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16
Grids Completed	C-13-24, C-14-3.5, J-14-4, J-16-7
Mec Encountered (yes or no)	YES
Location	R-20-17, C-14-3, C-14-5
Type	1ea 3" Trench Mortar MK 1, 1ea Fuze, MK VI, 2ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0222, '0223

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Mortar Pt 5

Quality Control	
Grids QC'd	J-14-25, J-16-11.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech II	8
18 Wesley Bain	Tech III	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	0**
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*** Scheduled Time Off**

****Sick**

15 December 2015

Additional Comments

Photos
Team 4 conducting UXO clearance operations in J-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16
Grids Completed	N/A
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Mortar Pt 1, 5

Quality Control	
Grids QC'd	E-14-10, J-16-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-14-10, R-20-21

16 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	3.75**
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	7*
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech III	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	0**
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*** Scheduled Time Off**

****Sick**

16 December 2015

Additional Comments

Photos
UXO Safety Officer completing daily log.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	C-14-6.7, E-14-5, J-14-24, J-16-2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Mortar Pt 1, 2

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	14-10, J-14-25, J-16-4.11.12, Q-20-13, R-20-13.16.17.21.23

17 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	7
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech II	8
18 Wesley Bain	Tech III	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*** Scheduled Time Off**

17 December 2015

Additional Comments

Photos

Project 75% completion party/holiday lunch.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 December 2015

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	N/A
Mec Encountered (yes or no)	YES
Location	C-13-20
Type	1ea Fuze, Gren M200 Series
M1 Report Number	1ea Subcal, 14.5mm, M183 0224, '0225

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	J-14-24, J-16-2.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	0**
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech II	8
18 Wesley Bain	Tech III	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	4*
25 Jerry Rodriguez	Tech II	0**

*** Scheduled Time Off**

**** Sick**

18 December 2015

Additional Comments

Photos

SUXOS completing year end reports.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

28 December 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, S-23, R-24
Grids Completed	S-23 (Avoidance)
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Clayton Daniels SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	0*
10 Andrew Burros	Tech II	0*
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	0*
13 Andrew Tracey	Tech II	0*
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	0*
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	6
21 Wendy Schuss	Tech II	0*
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*** Off for Holiday**

28 December 2015

Additional Comments
Avoidance grid block S-23 completed. R-24 approx. 50% complete.

Photos
Weekly vehicle inspection.

Signature	
Clayton Daniels, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

29 December 2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, Q-24, R-24
Grids Completed	J-15-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 December 2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Clayton Daniels SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	0*
10 Andrew Burros	Tech II	0*
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	0*
13 Andrew Tracey	Tech II	0*
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	0*
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	0*
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*** Off for Holiday**

29December 2015

Additional Comments
Avoidance work in DEMO 1 entails rough terrain and heavy vegatation. Slow going in places, and minor injuries are starting to become an issue. Team rotation on a weekly basis is strongly suggested to keep people fresh and minimize injuries.

Photos
Team 6 performing avoidance work

Signature	
Clayton Daniels, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30December2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-16, S-24, Q-24, T-24, R-24
Grids Completed	J-16-8, R-24 (avoidance)
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30December2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Clayton Daniels SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	0*
10 Andrew Burros	Tech II	0*
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	0*
13 Andrew Tracey	Tech II	0*
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	0*
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	0*
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	SIQ
25 Jerry Rodriguez	Tech II	8

*** Off for Holiday**

30December2015

Additional Comments
Team 6 (avoidance) completed approximately 85% of S-24, 5% ofQ-24, 15% of T-24 and finished the remainder of R-24

Photos
Team 4 performing clearance operations

Signature	
Clayton Daniels, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30December2015

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-16, Q-25, R-25, S-24
Grids Completed	S-24 (avoidance)
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30December2015

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Clayton Daniels SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	0*
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	0*
10 Andrew Burros	Tech II	0*
11 Wilson Behling	Tech II	0*
12 Shawn Lundgren	Tech II	0*
13 Andrew Tracey	Tech II	0*
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	0*
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech III	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	0*
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*** Off for Holiday**

30December2015

Additional Comments

Photos

End of day equipment cleanup

Signature	
Clayton Daniels, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	C-14-4, E-14-15, G-13-20, J-16-3
Mec Encountered (yes or no)	YES
Location	G-13-20
Type	3ea Subcal, 14.5mm, M183A1
M1 Report Number	0210

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	C-13-24, C-14-3.5.6.7, E-14-5, F-11-24, G-13-20, J-14-4, F-15-5, J-16-8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech III	8
7 Joshua Gipson	Tech II	7.25**
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech II	8
16 Dawn Baumgarten	Tech II	0*
17 Matthew Harrison	Tech II	8
18 Wesley Bain	Tech III	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Jerry Rodriguez	Tech II	8

*** Sick**

**** Scheduled Appt**

5 January 2016

Additional Comments
No work on 4 January due to ice storm/hazardous conditions.

Photos
Site conditions.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

6 January 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	C-14-8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-11-24, J-16-7

6 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Donald Kean	Tech III	8
4 Clayton Daniels	Tech III	8
5 Pedro Vallejo	Tech III	8
6 Joshua Gipson	Tech II	8
7 Rhett Bailey	Tech II	8
8 Gerald Bruno	Tech II	8
9 Andrew Burros	Tech II	8
10 Wilson Behling	Tech II	8
11 Shawn Lundgren	Tech II	8
12 Andrew Tracey	Tech II	8
13 Karl Christiansen	Tech II	8
14 Glenn Haupt	Tech III	8
15 Dawn Baumgarten	Tech II	8
16 Matthew Harrison	Tech II	8
17 Wesley Bain	Tech III	8
18 Daniel Cunningham	Tech II	8
19 Rita Sandefur	Tech II	8
20 Wendy Schuss	Tech III	8
21 Tyler Szeliga	Tech II	8
22 Christopher McVay	Tech II	8
23 Seth Moberly	Tech II	8
24 Jerry Rodriguez	Tech II	8

6 January 2016

Additional Comments

Photos

Team 1 performing UXO clearance operations in C-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 January 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	C-14-9, E-14-20, J-14-9.23
Mec Encountered (yes or no)	YES
Location	R-25-19
Type	1ea 2.75" Rkt Warhead M151 (Unfuzed)
M1 Report Number	0226

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-13-24, C-14-3.5.6.7, E-14-5, F-11-24, G-13-20, J-14-24, J-15-5, J-16-2.7.8

7 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Donald Kean	Tech III	8
4 Clayton Daniels	Tech III	8
5 Pedro Vallejo	Tech III	8
6 Joshua Gipson	Tech II	8
7 Rhett Bailey	Tech II	8
8 Gerald Bruno	Tech II	8
9 Andrew Burros	Tech II	8
10 Wilson Behling	Tech II	8
11 Shawn Lundgren	Tech II	8
12 Andrew Tracey	Tech II	8
13 Karl Christiansen	Tech II	8
14 Glenn Haupt	Tech III	8
15 Dawn Baumgarten	Tech II	8
16 Matthew Harrison	Tech II	8
17 Wesley Bain	Tech III	8
18 Daniel Cunningham	Tech II	8
19 Rita Sandefur	Tech II	8
20 Wendy Schuss	Tech III	8
21 Tyler Szeliga	Tech II	8
22 Christopher McVay	Tech II	8
23 Seth Moberly	Tech II	8
24 Jerry Rodriguez	Tech II	8

7 January 2016

Additional Comments

Photos
Team 1 performing UXO clearance operations in C-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 January 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	J-14-22, J-15-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Donald Kean	Tech III	8
4 Clayton Daniels	Tech III	8
5 Pedro Vallejo	Tech III	8
6 Joshua Gipson	Tech II	8
7 Rhett Bailey	Tech II	8
8 Gerald Bruno	Tech II	8
9 Andrew Burros	Tech II	8
10 Wilson Behling	Tech II	8
11 Shawn Lundgren	Tech II	8
12 Andrew Tracey	Tech II	8
13 Karl Christiansen	Tech II	8
14 Glenn Haupt	Tech III	8
15 Dawn Baumgarten	Tech II	8
16 Matthew Harrison	Tech II	8
17 Wesley Bain	Tech III	8
18 Daniel Cunningham	Tech II	8
19 Rita Sandefur	Tech II	8
20 Wendy Schuss	Tech III	8
21 Tyler Szeliga	Tech II	8
22 Christopher McVay	Tech II	8
23 Seth Moberly	Tech II	8
24 Jerry Rodriguez	Tech II	8

8 January 2016

Additional Comments
Last day on site for Rodriguez.

Photos
Team 3 performing UXO clearance operations in E-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 January 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	D-14-20, J-14-3.21
Mec Encountered (yes or no)	YES
Location	J-14-21, Q-24-4, S-25-11.21
Type	n M183 Subcal (J-14-21), 1ea 2.75" M151 Rkt Warhead-ME
M1 Report Number	) Fuze-MPPEH (S-25-11), 1ea Rkt Warhead M151-Unfuzed(S-0227

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	C-14-4.8.9, J-14-21.22.23, J-15-10, J-16-3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Donald Kean	Tech III	8
4 Clayton Daniels	Tech III	8
5 Pedro Vallejo	Tech II	8
6 Joshua Gipson	Tech II	8
7 Rhett Bailey	Tech II	8
8 Gerald Bruno	Tech II	8
9 Andrew Burros	Tech II	8
10 Wilson Behling	Tech II	8
11 Shawn Lundgren	Tech II	8
12 Andrew Tracey	Tech II	8
13 Karl Christiansen	Tech II	8
14 Glenn Haupt	Tech III	8
15 Dawn Baumgarten	Tech II	8
16 Matthew Harrison	Tech II	7
17 Wesley Bain	Tech III	8
18 Daniel Cunningham	Tech II	8
19 Rita Sandefur	Tech II	0*
20 Wendy Schuss	Tech III	8
21 Tyler Szeliga	Tech II	8
22 Christopher McVay	Tech II	8
23 Seth Moberly	Tech II	8

*** Scheduled Time Off**

11 January 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in D-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 January 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	D-14-20, J-14-3.21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0056

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	J-14-3.9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Donald Kean	Tech III	8
4 Clayton Daniels	Tech III	8
5 Pedro Vallejo	Tech II	8
6 Joshua Gipson	Tech II	8
7 Rhett Bailey	Tech II	8
8 Gerald Bruno	Tech II	8
9 Andrew Burros	Tech II	8
10 Wilson Behling	Tech II	8
11 Shawn Lundgren	Tech II	8
12 Andrew Tracey	Tech II	8
13 Karl Christiansen	Tech II	8
14 Glenn Haupt	Tech III	8
15 Dawn Baumgarten	Tech II	8
16 Matthew Harrison	Tech II	5.5*
17 Wesley Bain	Tech III	8
18 Daniel Cunningham	Tech II	8
19 Rita Sandefur	Tech II	0*
20 Wendy Schuss	Tech III	8
21 Tyler Szeliga	Tech II	8
22 Christopher McVay	Tech II	8
23 Seth Moberly	Tech II	8

*** Scheduled Time Off**

12 January 2016

Additional Comments

Photos

Team 4 performing UXO clearance operations in J-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 January 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	D-14-15, J-14-2.16, J-15-15
Mec Encountered (yes or no)	YES
Location	J-15-15
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0228

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Donald Kean	Tech III	8
4 Clayton Daniels	Tech III	8
5 Pedro Vallejo	Tech II	8
6 Joshua Gipson	Tech II	8
7 Rhett Bailey	Tech II	8
8 Gerald Bruno	Tech II	8
9 Andrew Burros	Tech II	8
10 Wilson Behling	Tech II	4*
11 Shawn Lundgren	Tech II	8
12 Andrew Tracey	Tech II	8
13 Karl Christiansen	Tech II	8
14 Glenn Haupt	Tech III	8
15 Dawn Baumgarten	Tech II	8
16 Matthew Harrison	Tech II	8
17 Wesley Bain	Tech III	8
18 Daniel Cunningham	Tech II	8
19 Rita Sandefur	Tech II	8
20 Wendy Schuss	Tech III	8
21 Tyler Szeliga	Tech II	8
22 Christopher McVay	Tech II	8
23 Seth Moberly	Tech II	8

*** Scheduled Time Off**

13 January 2016

Additional Comments

Photos

Team 6 performing UXO avoidance operations in Demo Area 1.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 January 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	J-14-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	D-14-15.20.25, E-14-15.20.25, J-14-2.16, J-15-15
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Donald Kean	Tech III	8
4 Clayton Daniels	Tech III	8
5 Pedro Vallejo	Tech II	8
6 Joshua Gipson	Tech II	8
7 Rhett Bailey	Tech II	8
8 Gerald Bruno	Tech II	8
9 Andrew Burros	Tech II	8
10 Wilson Behling	Tech II	8
11 Shawn Lundgren	Tech II	8
12 Andrew Tracey	Tech II	8
13 Karl Christiansen	Tech II	8
14 Glenn Haupt	Tech III	8
15 Dawn Baumgarten	Tech II	8
16 Matthew Harrison	Tech II	8
17 Wesley Bain	Tech III	8
18 Daniel Cunningham	Tech II	8
19 Rita Sandefur	Tech II	8
20 Wendy Schuss	Tech III	8
21 Tyler Szeliga	Tech II	8
22 Christopher McVay	Tech II	8
23 Seth Moberly	Tech II	8

14 January 2016

Additional Comments
Regularly scheduled visit, archaeologist inspects cultural debris/scrap.

Photos

Brush cutting operations in R-23.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

15 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23
Grids Completed	D-14-14, E-15-5, J-15-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Pedro Vallejo	Tech II	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Glenn Haupt	Tech III	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech II	8
18 Wesley Bain	Tech III	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech III	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8

15 January 2016

Additional Comments

Photos

Team 1 performing UXO clearance operations in J-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23, R-27
Grids Completed	E-15-10, J-14-8, R-23-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	D-14-14, E-15-5, J-15-9, R-23-24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	9
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	9
4 Donald Kean	Tech III	9
5 Clayton Daniels	Tech III	9
6 Glenn Haupt	Tech II	9
7 Joshua Gipson	Tech II	9
8 Rhett Bailey	Tech II	9
9 Gerald Bruno	Tech II	9
10 Andrew Burros	Tech II	9
11 Wilson Behling	Tech II	9
12 Shawn Lundgren	Tech II	9
13 Andrew Tracey	Tech II	9
14 Karl Christiansen	Tech II	9
15 Pedro Vallejo	Tech II	9
16 Dawn Baumgarten	Tech II	9
17 Matthew Harrison	Tech III	9
18 Wesley Bain	Tech II	9
19 Daniel Cunningham	Tech II	9
20 Rita Sandefur	Tech II	9
21 Wendy Schuss	Tech II	9
22 Tyler Szeliga	Tech II	9
23 Christopher McVay	Tech II	9
24 Seth Moberly	Tech II	9
25 Mitchell Adams	Tech II	9

*** Sick**

19 January 2016

Additional Comments
1st day on site for Mitchell Adams. No work on 18 Jan due to Martin Luther King holiday. 9 hour work days all week to accommodate shortened work week.

Photos
Team 3 performing UXO clearance operations in E-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, C-14, E-14, J-14, J-16, R-23, R-27
Grids Completed	E-15-4, J-15-4
Mec Encountered (yes or no)	YES
Location	E-14-24
Type	1ea Sig, Illum, M49
M1 Report Number	0229

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	E-15-9.10, J-14-17.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	J-14-17

20 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	9
2 Jack Kristensen	Tech III	0*
3 Clark Sorensen	Tech III	9
4 Donald Kean	Tech III	9
5 Clayton Daniels	Tech III	9
6 Glenn Haupt	Tech II	9
7 Joshua Gipson	Tech II	8.75
8 Rhett Bailey	Tech II	9
9 Gerald Bruno	Tech II	9
10 Andrew Burros	Tech II	9
11 Wilson Behling	Tech II	9
12 Shawn Lundgren	Tech II	9
13 Andrew Tracey	Tech II	9
14 Karl Christiansen	Tech II	9
15 Pedro Vallejo	Tech II	9
16 Dawn Baumgarten	Tech II	9
17 Matthew Harrison	Tech III	9
18 Wesley Bain	Tech II	9
19 Daniel Cunningham	Tech II	9
20 Rita Sandefur	Tech II	9
21 Wendy Schuss	Tech II	9
22 Tyler Szeliga	Tech II	9
23 Christopher McVay	Tech II	9
24 Seth Moberly	Tech II	0**
25 Mitchell Adams	Tech II	9

*** Sick**

**** Scheduled Time Off**

20 January 2016

Additional Comments
9 hour work days all week to accommodate shortened work week. Monthly status meeting.

Photos

Team 5 performing UXO clearance operations in J-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, J-14, J-15, R-20, Q-26
Grids Completed	D-14-9.13, J-14-14.19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	J-14-16.17.21.22.23

21 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	9
2 Jack Kristensen	Tech III	9
3 Clark Sorensen	Tech III	9
4 Donald Kean	Tech III	9
5 Clayton Daniels	Tech III	9
6 Glenn Haupt	Tech II	9
7 Joshua Gipson	Tech II	9
8 Rhett Bailey	Tech II	9
9 Gerald Bruno	Tech II	9
10 Andrew Burros	Tech II	9
11 Wilson Behling	Tech II	9
12 Shawn Lundgren	Tech II	9
13 Andrew Tracey	Tech II	9
14 Karl Christiansen	Tech II	9
15 Pedro Vallejo	Tech II	9
16 Dawn Baumgarten	Tech II	9
17 Matthew Harrison	Tech III	9
18 Wesley Bain	Tech II	9
19 Daniel Cunningham	Tech II	9
20 Rita Sandefur	Tech II	9
21 Wendy Schuss	Tech II	9
22 Tyler Szeliga	Tech II	9
23 Christopher McVay	Tech II	9
24 Seth Moberly	Tech II	9
25 Mitchell Adams	Tech II	9

21 January 2016

Additional Comments
9 hour work days all week to accommodate shortened work week.

Photos
Team 3 performing UXO clearance operations in E-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, J-14, R-20, Q-26
Grids Completed	D-14-19, E-14-24, J-14-11.13, R-20-1.2
Mec Encountered (yes or no)	YES
Location	E-14-24, J-14-13
Type	1ea M49 Flare (E-14-24), 1ea M49 Flare (J-14-13)
M1 Report Number	0214

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	9
2 Jack Kristensen	Tech III	9
3 Clark Sorensen	Tech III	9
4 Donald Kean	Tech III	9
5 Clayton Daniels	Tech III	9
6 Glenn Haupt	Tech II	9
7 Joshua Gipson	Tech II	9
8 Rhett Bailey	Tech II	9
9 Gerald Bruno	Tech II	9
10 Andrew Burros	Tech II	9
11 Wilson Behling	Tech II	9
12 Shawn Lundgren	Tech II	9
13 Andrew Tracey	Tech II	9
14 Karl Christiansen	Tech II	9
15 Pedro Vallejo	Tech II	9
16 Dawn Baumgarten	Tech II	9
17 Matthew Harrison	Tech III	9
18 Wesley Bain	Tech II	9
19 Daniel Cunningham	Tech II	9
20 Rita Sandefur	Tech II	9
21 Wendy Schuss	Tech II	9
22 Tyler Szeliga	Tech II	9
23 Christopher McVay	Tech II	9
24 Seth Moberly	Tech II	9
25 Mitchell Adams	Tech II	5*

*** Sent home early to avoid OT due to Mob**

22 January 2016

Additional Comments
9 hour work days all week to accommodate shortened work week.

Photos

Team 4 performing UXO clearance operations in R-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, J-14, R-20, Q-26
Grids Completed	D-14-24, J-14-12, R-20-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	R-20-1.2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Glenn Haupt	Tech III	8
7 Joshua Gipson	Tech II	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	0*
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Pedro Vallejo	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Matthew Harrison	Tech II	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Mitchell Adams	Tech II	8

*** Sick**

25 January 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in D-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, J-14, R-20, Q-26, Artillery 3
Grids Completed	D-14-18, E-14-4, J-14-8, R-20-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	J-14-11.12.13.14.19, J-15-4, R-20-3.4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Glenn Haupt	Tech III	8
7 Matthew Harrison	Tech III	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	0*
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Pedro Vallejo	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Joshua Gipson	Tech II	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Mitchell Adams	Tech II	8
26 Joseph Donilon	Tech II	8
27 Marc Isabell	Tech II	8

*** Sick**

26 January 2016

Additional Comments
1st day on site for Isabell, Donilon. 7th Team formed.

Photos
Team 2 performing UXO clearance operations in D-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

27 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, J-14, R-20, Q-26, Artillery 3
Grids Completed	D-14-17, R-20-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	D-14-9.13.19.24, E-14-24, E-15-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-14-15, E-14-15, J-14-13, J-15-9

27 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	4*
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Glenn Haupt	Tech III	8
7 Matthew Harrison	Tech III	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Pedro Vallejo	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Joshua Gipson	Tech II	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Mitchell Adams	Tech II	8
26 Joseph Donilon	Tech II	8
27 Marc Isabell	Tech II	8

*** Physical**

27 January 2016

Additional Comments

Photos

Team 7 performing UXO clearance operations in Artillery 3.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

28 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, J-14, R-20, Q-26, Artilery 3
Grids Completed	E-14-9, R-20-8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-14-9.13.14.15.19, E-14-15.20.24.25, E-15-5, J-14-11.12.13.18.19, J-15-4.9.10.15, J-16-3, Q-21-3

28 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	8
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Glenn Haupt	Tech III	8
7 Matthew Harrison	Tech III	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	8
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Pedro Vallejo	Tech II	8
16 Dawn Baumgarten	Tech II	8
17 Joshua Gipson	Tech II	8
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Mitchell Adams	Tech II	8
26 Joseph Donilon	Tech II	8
27 Marc Isabell	Tech II	8

28 January 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in D-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

29 January 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, J-14, R-20, Q-26, Artillery 3
Grids Completed	J-14-7, R-20-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 January 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	8
2 Jack Kristensen	Tech III	8
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	8
5 Clayton Daniels	Tech III	8
6 Glenn Haupt	Tech III	8
7 Matthew Harrison	Tech III	8
8 Rhett Bailey	Tech II	8
9 Gerald Bruno	Tech II	4**
10 Andrew Burros	Tech II	8
11 Wilson Behling	Tech II	8
12 Shawn Lundgren	Tech II	8
13 Andrew Tracey	Tech II	8
14 Karl Christiansen	Tech II	8
15 Pedro Vallejo	Tech II	0*
16 Dawn Baumgarten	Tech II	8
17 Joshua Gipson	Tech II	0*
18 Wesley Bain	Tech II	8
19 Daniel Cunningham	Tech II	8
20 Rita Sandefur	Tech II	8
21 Wendy Schuss	Tech II	8
22 Tyler Szeliga	Tech II	8
23 Christopher McVay	Tech II	8
24 Seth Moberly	Tech II	8
25 Mitchell Adams	Tech II	0*
26 Joseph Donilon	Tech Ii	8
27 Marc Isabell	Tech II	8

***8hr HAZWOPER**

**** Physical**

29 January 2016

Additional Comments

Photos

Team 1 performing UXO clearance operations in C-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-14, D-14, E-14, R-20, Q-20, R-20, Artillery 3
Grids Completed	C-14-10.15, D-14-12, J-14-1.6, R-20-6.11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	0*
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	7**
26 Joseph Donilon	Tech Ii	10
27 Marc Isabell	Tech II	10

* Sick

** Scheduled Time Off

1 February 2016

Additional Comments
Return to 4 day/10 hour schedule.

Photos
Team 7 being observed by UXOSO in Artillery 3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-14, D-14, E-14, R-20, Q-20, R-20, Artillery 3
Grids Completed	Q-20-19.20, R-20-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-23

Quality Control	
Grids QC'd	C-14-10.14.15, D-14-12.17.18, J-14-1.6.7.8, R-20-6.7.8.9.11.12, Q-20-19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10

2 February 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in E-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-14, D-14, E-14, R-20, Q-20, R-20, Artillery 3
Grids Completed	D-14-11, E-14-14, E-15-9, Q-20-24, Artillery 3
Mec Encountered (yes or no)	YES
Location	P-24-25
Type	1ea 2.75" Rocket Warhead (Unfuzed)
M1 Report Number	0231

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-24, S-23, S-25

Quality Control	
Grids QC'd	Artillery 3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-14-20, J-14-3, R-20-1

3 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10

3 February 2016

Additional Comments

Photos

Team 4 performing UXO clearance operations in Q-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-14, D-14, E-14, R-20, Q-20, R-20, Artillery 4
Grids Completed	Q-20-21.23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-24, S-24

Quality Control	
Grids QC'd	E-15-9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-14-4.8.9.10.14.15, D-14-12.17.18.20.24.25, J-14-1.2.3.4.6.7.8.9.14, R-20-1.2.3.4.6.7

4 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	1*
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10

*** Sick**

4 February 2016

Additional Comments

Photos

UXOQC checking Minelab for Team 6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	7
Grids Completed	E-14-21, W-20-25, Q-21-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	3*
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10

*** Sick**

8 February 2016

Additional Comments

Photos
Team 4 performing UXO clearance operations in Q-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	7
Grids Completed	C-13-25, D-14-7, E-14-19, Q-20-22, Q-21-10.15
Mec Encountered (yes or no)	YES
Location	D-13-21, E-14-19, Q-21-10
Type	1ea 37mm Proj-Unfuzed(D-13-21, MPPEH) 1ea An-M8 HC Smoke Grenade (E-14-19, MPPEH) 1ea ABC-M25A1 CS Grenade (Q-21-20, MPPEH)
M1 Report Number	0232

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-24, S-24, S-25, T-24

Quality Control	
Grids QC'd	Q-20-20.21.23.24.25, Q-21-5.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	7.5**
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	0**
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech III	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Marc Isabell	Tech II	6*
27 Joey Donilon	Tech II	6*
28 Mitchell Price	Tech II	10

* OSHA Physical

** Scheduled Time Off

9 February 2016

Additional Comments
1st day on site, Mitchell Price.

Photos
Team 1 performing UXO clearance operations in D-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	7
Grids Completed	C-13-25, D-14-7, E-14-19, Q-20-22, Q-21-10.15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0057

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	S-23, S-24

Quality Control	
Grids QC'd	Q-20-22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	Q-20-25, R-20-8

10 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
26 Mitchell Price	Tech II	10

10 February 2016

Additional Comments

Photos

Team 6 performing demolition operations in CITA.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	7
Grids Completed	D-13-22, E-14-3.16
Mec Encountered (yes or no)	YES
Location	Mortar Point 5
Type	1ea Sig, Illum, M125
M1 Report Number	0233

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	S-23, S-24

Quality Control	
Grids QC'd	Q-20-22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	Q-20-19.20.21.22.23.24.25, Q-21-5.10, R-20-8.9.11.12

11 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	9**
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	7***
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	7**
14 Karl Christiansen	Tech II	0*
15 Pedro Vallejo	Tech II	5****
16 Dawn Baumgarten	Tech II	7.5
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
26 Mitchell Price	Tech II	10

*** Sick**

****Scheduled Time Off**

***** OSHA Physical**

****** Medical**

11 February 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in D-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 February 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, D-14, E-14, Q-20, Mortar 2, Artillery 7
Grids Completed	D-14-6, E-14-17, R-20-14.19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-24, S-24

Quality Control	
Grids QC'd	E-14-3.4.9.14.19, Mortar 5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0*
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	10
4 Clayton Daniels	Tech III	10
5 Glenn Haupt	Tech III	10
6 Matthew Harrison	Tech III	0**
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	0*
14 Pedro Vallejo	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Joshua Gipson	Tech II	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech III	10
21 Tyler Szeliga	Tech II	10
22 Christopher McVay	Tech II	10
23 Seth Moberly	Tech II	10
24 Mitchell Adams	Tech II	10
25 Joseph Donilon	Tech II	10
26 Marc Isabell	Tech II	10
27 Mitchell Price	Tech II	10

* Sick

** Scheduled Appt.

16 February 2016

Additional Comments
Alternate work schedule, 2/16-2/19 due to President's Day holiday on 2/15.

Photos
Team 2 performing UXO clearance operations in D-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 February 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, D-14, E-14, Q-20, Mortar 2, Artillery 7
Grids Completed	D-13-23.24, D-14-8.10, Q-20-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-24, S-24

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-14-3

17 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	5**
4 Clayton Daniels	Tech III	10
5 Glenn Haupt	Tech III	10
6 Matthew Harrison	Tech III	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	4.5*
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Pedro Vallejo	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Joshua Gipson	Tech II	10
17 Wesley Bain	Tech II/III	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Tyler Szeliga	Tech II	10
22 Christopher McVay	Tech II	10
23 Seth Moberly	Tech II	10
24 Mitchell Adams	Tech II	10
25 Joseph Donilon	Tech II	10
26 Marc Isabell	Tech II	10
27 Mitchell Price	Tech II	10

*** Sick**

**** Scheduled time Off**

17 February 2016

Additional Comments

Photos

Task Manager performing RTK Stakeout of Artillery 4 expansion.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 February 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, D-14, E-14, Q-20, Mortar 2, Artillery 7
Grids Completed	D-13.25, D-14-5, E-14-12, Q-20-16.17, R-24-3, Artillery 7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	S-24, T-24, Artillery 1, Artillery 4

Quality Control	
Grids QC'd	R-24-23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-14-3.4.9.14.19

18 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	0*
4 Clayton Daniels	Tech III	10
5 Glenn Haupt	Tech III	10
6 Matthew Harrison	Tech III	10
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Pedro Vallejo	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Joshua Gipson	Tech II	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Tyler Szeliga	Tech II	10
22 Christopher McVay	Tech II	10
23 Seth Moberly	Tech II	10
24 Mitchell Adams	Tech II	10
25 Joseph Donilon	Tech II	10
26 Marc Isabell	Tech II	10
27 Mitchell Price	Tech II	10

*** Scheduled Time Off**

18 February 2016

Additional Comments

Photos

Brush cutting operations in Artillery 4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 February 2016

Safety	
Safety Brief Given By:	Clark Sorensen
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, D-14, E-14, Q-20, Mortar 6, Artillery 4
Grids Completed	D-14-4, E-14-11, E-15-2.3, Q-20-6.11, R-23-4.10, Mortar 6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-24, R-25, S-24

Quality Control	
Grids QC'd	-13-25, D-13-21.22.23.24.25, D-14-5.6.7.8.10.11, Artillery
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Clark Sorensen UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Donald Kean	Tech III	0*
4 Clayton Daniels	Tech III	10
5 Glenn Haupt	Tech III	10
6 Matthew Harrison	Tech III	0*
7 Rhett Bailey	Tech II	10
8 Gerald Bruno	Tech II	10
9 Andrew Burros	Tech II	10
10 Wilson Behling	Tech II	10
11 Shawn Lundgren	Tech II	0*
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Pedro Vallejo	Tech II	10
15 Dawn Baumgarten	Tech II	10
16 Joshua Gipson	Tech II	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	10
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	10
21 Tyler Szeliga	Tech II	10
22 Christopher McVay	Tech II	8**
23 Seth Moberly	Tech II	0*
24 Mitchell Adams	Tech II	10
25 Joseph Donilon	Tech II	10
26 Marc Isabell	Tech II	10
27 Mitchell Price	Tech II	10

* Scheduled Time Off

** 8hr HAZWOPER Refresher

19 February 2016

Additional Comments
Workplace sensitivity training given to team leaders and team leader alternates by Weston Human Resources.

Photos

Team 2 performing UXO clearance operations in D-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, Q-20, Artillery 1 & 2
Grids Completed	D-14-3, E-14-6, Q-20-1
Mec Encountered (yes or no)	YES
Location	D-14-3
Type	1ea Fuze, Stokes MK VI
M1 Report Number	0234

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-24, S-24, 2-25

Quality Control	
Grids QC'd	D-14-4, E-14-11.12.16.17.21, E-15-2.3, Q-20-6.11.16.17.18, Q-21-4.9.14.15, R-20-14.18.19, Mortar 6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	3*
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
26 Mitchell Price	Tech II	10

*** Sick**

22 February 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in Artillery 2.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

23 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, Q-19, Artillery 1 & 2
Grids Completed	Q-19-21
Mec Encountered (yes or no)	YES (DMM)
Location	D-14-2
Type	72ea 3" Trench Mortar body MK 1 72ea Fuze MK VI, 17 ea Primer
M1 Report Number	0235

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-24, S-24, S-25, S-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	Artillery 3 & 7

23 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	0*
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	7.5
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	0*
22 Tyler Szeliga	Tech II	8**
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
28 Mitchell Price	Tech II	10
29 Rex Andreasen	Tech II	10
30 Eric Singer	Tech II	10

*** Sick**

**** 8hr HAZWOPER**

23 February 2016

Additional Comments
First day on site Andreasen and Singer. 2 large DMM holes located in D-14-2.

Photos
Team 6 performing UXO clearance operations in Artilery 1.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

24 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14,Q-19, Q-20, Artillery 1 & 2
Grids Completed	D-14-2, E-14-1.8.22, Q-19-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0058

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-25, S-25, T-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	Artillery 3 & 7, Mortar 5 & 6

24 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	5.5*
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
28 Mitchell Price	Tech II	10
29 Rex Andreasen	Tech II	10
30 Eric Singer	Tech II	10

*** Sick**

24 February 2016

Additional Comments

Photos
Team 1 accounting for DMM items from D-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, Q-20, Artillery 1 & 2
Grids Completed	E-14-2, Q-20-2, Artillery 2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	S-24

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-13-25, D-13-21.22.23.24.25, D-14-6.7.8.10.11, E-14-11.12.16.17.21, E-15-2.3.4.9.10

25 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
26 Mitchell Price	Tech II	10

25 February 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in E-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	Artillery 1
Grids Completed	Artillery 1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	0
2 Jack Kristensen	Tech III	0
3 Clark Sorensen	Tech III	0
4 Donald Kean	Tech III	0
5 Clayton Daniels	Tech III	0
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	0
8 Rhett Bailey	Tech II	0
9 Gerald Bruno	Tech II	0
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	0
13 Andrew Tracey	Tech II	0
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	0
16 Dawn Baumgarten	Tech II	0
17 Joshua Gipson	Tech II	0
18 Wesley Bain	Tech II	0
19 Daniel Cunningham	Tech II	0
20 Rita Sandefur	Tech II	0
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	0
24 Seth Moberly	Tech II	0
25 Mitchell Adams	Tech II	0
26 Joseph Donilon	Tech II	0
27 Marc Isabell	Tech II	10
28 Mitchell Price	Tech II	0
29 Rex Andreasen	Tech II	0
30 Eric Singer	Tech II	0

26 February 2016

Additional Comments
One field crew working overtime to complete Artillery 1 while nearby homeowner is on vacation.

Photos
Team 6 performing UXO clearance operations in Artillery 1.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

29 February 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, Q-20, R-19, Artillery 4, Mortar 2
Grids Completed	E-14-3, Q-20-7.12, Mortar 2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	Q-19-21.22, Q-20-1.2.7.12, Artillery 1 & 2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 February 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	0*
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	8.5**
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	0*
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
28 Mitchell Price	Tech II	10
29 Rex Andreasen	Tech II	10
30 Eric Singer	Tech II	10

*** Sick**

**** Physical Therapy**

29 February 2016

Additional Comments

Photos

Team 7 performing UXO clearance operations in Mortar 2.

Signature

Andrew Caldwell, Senior UXO Supervisor

Jeremy Haney, Task Manager

1 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-14, Q-20, R-19, R-23,Artillery 4
Grids Completed	E-14-7.23, R-19-23.24, R-23-2.3.8.9, Artillery 4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-11, S-24, I-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 March 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
28 Mitchell Price	Tech II	10
29 Rex Andreasen	Tech II	10
30 Eric Singer	Tech II	10

1 March 2016

Additional Comments

Photos
Team 6 performing UXO clearance operations in R-23.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-14, E-13, E-14, Q-20, R-19, R-23, Mortar 1
Grids Completed	D-14-1, E-13-13, R-23-1.6.7.11.12.13. R-19-22, Mortar 1
Mec Encountered (yes or no)	YES
Location	E-13-13
Type	3" Trench Mortar MK 1 (Unfuzed)
M1 Report Number	0236

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-11, R-25, I-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 March 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	10
15 Pedro Vallejo	Tech II	10
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
28 Mitchell Price	Tech II	10
29 Rex Andreasen	Tech II	10
30 Eric Singer	Tech II	10

2 March 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in E-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, E-14, F-11, R-19, R-23, S-23
Grids Completed	E-13-23, Q-19-25, R-19-21, R-23-14.15, S-23-6.12.13
Mec Encountered (yes or no)	YES
Location	R-23-14, S-23-11
Type	1ea 3" Trench Mortar MK 1 (Unfuzed-MPPEH) 1ea, Proj, 37mm, MK 1 (MEC)
M1 Report Number	0237

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-10, R-25, S-25

Quality Control	
Grids QC'd	Artillery 4, Mortar 1 & 2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 March 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	10
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Wilson Behling	Tech II	10
12 Shawn Lundgren	Tech II	10
13 Andrew Tracey	Tech II	10
14 Karl Christiansen	Tech II	8*
15 Pedro Vallejo	Tech II	5**
16 Dawn Baumgarten	Tech II	10
17 Joshua Gipson	Tech II	10
18 Wesley Bain	Tech II	10
19 Daniel Cunningham	Tech II	10
20 Rita Sandefur	Tech II	10
21 Wendy Schuss	Tech II	10
22 Tyler Szeliga	Tech II	10
23 Christopher McVay	Tech II	10
24 Seth Moberly	Tech II	10
25 Mitchell Adams	Tech II	10
26 Joseph Donilon	Tech II	10
27 Marc Isabell	Tech II	10
28 Mitchell Price	Tech II	10
29 Rex Andreasen	Tech II	10
30 Eric Singer	Tech II	10

*** 8hr HAZWOPER**

**** Physical Therapy**

3 March 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in E-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-11, I-10, R-23, S-23
Grids Completed	F-11-19, I-10-12, R-23-23.25, S-23-21
Mec Encountered (yes or no)	YES
Location	F-11-19
Type	1ea 3" Trench Mortar (MPPEH)
M1 Report Number	0238

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	E-13-3.8.13.18.23, G-12-16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 March 2016

SUXOS Daily Report

Location: Camp Bonneville Military Reservation

Andrew Caldwell SUXOS

Greg Clark UXOSO

Michael Everman UXOQCS

Team	Title	Hours
1. William Raasch	Tech III	10
2 Jack Kristensen	Tech III	10
3 Clark Sorensen	Tech III	10
4 Donald Kean	Tech III	10
5 Clayton Daniels	Tech III	9.75
6 Glenn Haupt	Tech III	10
7 Matthew Harrison	Tech III	10
8 Rhett Bailey	Tech II	10
9 Gerald Bruno	Tech II	10
10 Andrew Burros	Tech II	10
11 Shawn Lundgren	Tech II	10
12 Andrew Tracey	Tech II	10
13 Karl Christiansen	Tech II	10
14 Pedro Vallejo	Tech II	8**
15 Dawn Baumgarten	Tech II	9.75
16 Joshua Gipson	Tech II	10
17 Wesley Bain	Tech II	10
18 Daniel Cunningham	Tech II	0*
19 Rita Sandefur	Tech II	10
20 Wendy Schuss	Tech II	0
21 Tyler Szeliga	Tech II	10
22 Christopher McVay	Tech II	10
23 Seth Moberly	Tech II	10
24 Mitchell Adams	Tech II	10
25 Joseph Donilon	Tech II	10
26 Marc Isabell	Tech II	10
27 Mitchell Price	Tech II	10
28 Rex Andreasen	Tech II	10
29 Eric Singer	Tech II	10

*** Alt work schedule**

**** Physical Therapy**

14 March 2016

Additional Comments
Last day on site for Schuss. Admin time only, 0 hours field time.

Photos
Team 1 performing UXO clearance operations in I-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-11, I-10, L-19, R-24, S-24
Grids Completed	L-19-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-25, S-25, T-24, T-25

Quality Control	
Grids QC'd	S-23.21.22.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 March 2016

Additional Comments

Photos

Team 7 performing UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-11, I-10, L-19, R-24, S-24
Grids Completed	F-11-14, L-19-5, S-24-2.3.4.5
Mec Encountered (yes or no)	YES
Location	L-19-4, S-24-2
Type	1ea Gren, Hand, Prac, M69 1ea Proj, 37mm, Fuzed
M1 Report Number	0240

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	S-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 March 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in I-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-11, I-10, L-19, R-24, S-24, T-24
Grids Completed	I-10-22, L-19-14, R-24-4.5, S-24-1, T-24-1
Mec Encountered (yes or no)	YES
Location	I-10-22, S-24-1, F-11-15
Type	1ea 3" Trench Mortar (Unfuzed),
M1 Report Number	1ea Gren, Hand, Prac, M69, 1ea Subcal, 14.5mm, M183 0241

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0061

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	S-25, T-25

Quality Control	
Grids QC'd	I-10-1.2.3.6.7.8.12.13.23.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 March 2016

Additional Comments

Photos

Team 6, post-demolition shot cleanup in S-24.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

23 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-13, F-11, I-10, L-19, R-24, S-24, T-24
Grids Completed	R-24-3.8.9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-24, R-25, S-25, S-26, T-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-13-3.8.13.18.23, I-10-1.2.3.6.7.8.24, R-23-21.22.23.24.25, S-23-21.22.23.24.25

23 March 2016

Additional Comments

Photos
Team 3 performing UXO clearance operations in I-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

24 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, I-10, L-19, M-19, M-20, R-24, S-24, T-24
Grids Completed	F-11-5.15, M-19-23, M-20-3.4, R-24-10, S-24-6
Mec Encountered (yes or no)	YES
Location	F-11-5, M-20-4
Type	1ea Blasting Cap (F-11-5),
M1 Report Number	asting Cap, Non-Electric (M-20-4), 1ea 3" Trench Mortar (Unf 0242

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-25, S-25, T-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 March 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in I-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

28 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, R-24, S-24, T-24
Grids Completed	H-10-5, L-19-10, M-19-25, M-20-2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	R-24-3.4.5.8.9.10, S-24-1.2.3.4.5.6, T-24-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 March 2016

Additional Comments

Photos

Team 2 removing downed brush in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

29 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, R-24, S-24, T-24
Grids Completed	H-10-10, L-19-9, S-24-7.8.9
Mec Encountered (yes or no)	YES
Location	S-24-7, S-24-8
Type	2ea Proj, 37mm
M1 Report Number	0243

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	S-25, T-25

Quality Control	
Grids QC'd	F-11-5.10.14.15.19, L-19-1.2.3.4.5.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 March 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, R-24, S-24, T-24, T-25
Grids Completed	L-19-8, M-19-22, S-24-10, T-24-6, T-25-16
Mec Encountered (yes or no)	YES
Location	F-11-9
Type	1ea Subcal, 14.5mm, M183
M1 Report Number	0244

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0062

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-17, P-17, P-18

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-11-5.10.14.15.19, L-19-1.2.3.4.5.10, R-24-3.4.5.8.9, S-24-1.2.3.4.5, T-24-1

30 March 2016

Additional Comments

Photos
Team 6 conducting pre-demolition safety brief.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

31 March 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, R-24, S-24, T-24
Grids Completed	H-10-15, L-19-6.7.13, M-19-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-17, P-17, P-18, Q-17, Q-18

Quality Control	
Grids QC'd	T-25-16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 March 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, R-24, S-24, T-24
Grids Completed	L-19-4, R-24-13
Mec Encountered (yes or no)	YES
Location	R-24-14
Type	1ea Rkt, 2.75", M151 (Unfuzed)
M1 Report Number	0245

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 April 2016

Additional Comments

Photos
Team 7 performing UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, R-24, S-24, T-24
Grids Completed	F-11-9, L-19-15, R-24-15, S-24-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-25, S-25

Quality Control	
Grids QC'd	H-10-5.10.15, I-10-22, S-24-7.8.9.10, T-24-6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 April 2016

Additional Comments

Photos

Team 1 performing UXO clearance operations in H-10.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

6 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, P-17, R-24, S-24, T-24
Grids Completed	L-19-20, M-19-16, P-17-20, S-24-13.14.15, T-24-11.12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-23, S-25, S-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 April 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in P-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, P-17, R-24, S-24, T-24
Grids Completed	K-19-4.5, T-24-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-23, P-24, P-25, S-25, S-26, T-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 April 2016

Additional Comments

Photos

Team 1 performing heavy equipment operations in H-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, P-17, R-24, S-24, T-24
Grids Completed	H-10-20, I-10-21, M-19-17, O-18-7, R-24-18.19
Mec Encountered (yes or no)	YES
Location	I-10-21, R-24-18.19, O-19-7
Type	2ea Fuze, M38, 2ea Fuze, Bomb, Components, 1ea Proj, 37mm(Fuzed), 3ea Gren, Rifle, M9
M1 Report Number	0246

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	K-19-4.5, L-19-6.7.8.9.13.14.15.20, R-24-13.14.15, S-24.11.13.14.15, T-24-11.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 April 2016

Additional Comments

Photos

Team 7 performing UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, P-17, R-24, S-24, T-24
Grids Completed	M-19-24, P-17-25, R-24-20
Mec Encountered (yes or no)	YES
Location	M-19-24, S-14-18
Type	1ea Blasting Cap, Non-Electric, 1ea Fuze, Proj, M48
M1 Report Number	0247

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0063, 0064, 0065

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-24, Q-23, Q-24

Quality Control	
Grids QC'd	M-19-16,17.21.22.23.25, M-20-2.3.4.5.9.10.15, I-10-21, R-24-18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 April 2016

Additional Comments

Photos

Team 6 cleaning up demolition shot in R-24 .

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

13 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, L-19, M-19, P-17, R-24, S-24, T-24
Grids Completed	I-11-18, O-18-2, S-24-16.17.18.19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-25, O-26, P-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	K-19-4.5, L-19-6.7.8.9.13.14.15.20, M-20-2.3.4.5.9.10.15, I-10-12.13.21.22.23, R-24-10.13.14.15.18, S-24.6.7.8.9.10, S-24-11.12.13.14.15, T-24-6.11.12

13 April 2016

Additional Comments

Photos
Team 1 performing UXO clearance operations in H-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	O-18, P-17, Q-23, R-24, S-24, T-24
Grids Completed	O-18-3, S-24-20, T-24-16.21.22
Mec Encountered (yes or no)	YES
Location	O-18-3
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0248

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-23, Q-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 April 2016

Additional Comments

Photos
QC checking scrap materials.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	O-18, P-17, Q-23, R-24, S-24, T-24
Grids Completed	P-17-24, Q-23-7.11, S-24-25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	Q-23-7.11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 April 2016

Additional Comments

Photos

Team 4 performing UXO clearance operations in O-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	O-18, P-17, Q-23, R-24, S-24, T-24
Grids Completed	F-11-3, I-11-13, O-18-4, P-17-19, S-24-21.22.24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-23, P-24, P-25, Q-23

Quality Control	
Grids QC'd	H-10-20, I-11-18, R-24-19.20, S-24-16.17.18.19.20.24.25, T-24-16.17.21.22, M-19-24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 April 2016

Additional Comments

Photos

Team 7 MDAS, small arms and scrap materials from F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	M-19, O-18, P-17, Q-23, R-24, S-24, T-24
Grids Completed	M-19-12, R-24-25, S-24-23
Mec Encountered (yes or no)	YES
Location	R-24-25, S-24-23
Type	1ea Rkt, 2.75", Warhead, M151, 1ea Proj, 37mm, MK1, 1ea AP Tracer Component
M1 Report Number	0249

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-24, Q-24, Q-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	S-24-16.17.18.19.20, T-24-16.17.21.22

20 April 2016

Additional Comments
Monthly Status Report meeting.

Photos

Team 5 performing UXO clearance operations in M-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	M-19, O-18, P-17, Q-23, R-24, S-24, T-24
Grids Completed	O-18-5, P-17-18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0066

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-23, P-24, Q-24

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 April 2016

Additional Comments

Photos

Team 1 performing UXO clearance operations in I-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	M-19, O-18, P-17, Q-23, R-24, S-24, T-24
Grids Completed	M-19-18, O-17-25, P-17-13, P-23-20.23, P-24-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	R-24-25, S-24-21.22.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 April 2016

Additional Comments

Photos
Team 1 performing UXO clearance operations in I-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-11, M-19, O-18, P-17, Q-23, R-24, S-24, T-24
Grids Completed	I-11-12, M-19-11.19, O-17-24, R-24-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-23, P-24

Quality Control	
Grids QC'd	M-19-12.18, O-18-2.3.4.5.7, P-23-20.23, P-24-4, R-24-24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 April 2016

Additional Comments

Photos

UXOSO observing Team 3 in H-10.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

27 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-11, M-19, O-18, P-17, Q-23, R-24, S-24, T-24
Grids Completed	O-17-23, P-17-23
Mec Encountered (yes or no)	YES
Location	R-25-1
Type	1ea Fuze, Rkt, 2.75", MK 352
M1 Report Number	0250

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-23, P-24, Q-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	M-19-12.16.17.21.22.23.24.25, O-18-2.3.4.5.7, R-24-19.20.23.24.25, S-24-21.22.23.25

27 April 2016

Additional Comments

Photos
Team 5 performing UXO clearance operations in M-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

28 April 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-11, M-19, O-18, P-17, Q-23, R-24, S-24, T-24
Grids Completed	I-11-17, O-17-22, R-25-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0067

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-24, O-25, P-24, P-25, P-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 April 2016

Additional Comments

Photos

Ecology has modified this page for public release to remove protected cultural resources information.

Archaeologist checking cultural debris in **XXXXX**

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

2 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-10, I-11, M-19, O-18, P-24, Q-23, R-25, S-24, T-24
Grids Completed	H-10-25, M-19-20, P-24-10, R-25-2
Mec Encountered (yes or no)	YES
Location	H-10-25
Type	1ea Fuze, Proj, 37mm, M1
M1 Report Number	0251

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	P-24-10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 May 2016

Additional Comments

Photos

Team 4 performing UXO clearance operations in O-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, F-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	F-11-4, I-10-19, S-25-4.5.18.19.20, T-25-1.2.17 O-17-7
Mec Encountered (yes or no)	YES
Location	S-35-5, R-25-3
Type	1ea, Proj, 37mm (Fuzed), 1ea Fuze Component, 1ea Rkt, Warhead, M151 (Unfuzed)
M1 Report Number	0252

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0068

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-24, P-24, P-25, P-26

Quality Control	
Grids QC'd	O-17-17.22.23.24.25, P-17-13.14.18.19.20.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 May 2016

Additional Comments

Photos
UXOSO observing post-demolition cleanup in H-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

4 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, F-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	P-17-12.22, S-25-1.3.16.17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0069

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-25

Quality Control	
Grids QC'd	H-10-25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-10-15, P-17-23 (DoE)

4 May 2016

Additional Comments

Photos
Team 6 checking demolition site in S-25.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	I-10-18, I-11-16, P-17-17, R-25-5.19.20
Mec Encountered (yes or no)	YES
Location	R-25-4
Type	Firebomb, M69
M1 Report Number	0253

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0070

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-24, P-23, P-24, Q-23

Quality Control	
Grids QC'd	H-10-25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-10-5.10.15.20.25, P-17-13.14.18.19.20.23.24.25

5 May 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in P-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	M-19-15, R-25-17.18
Mec Encountered (yes or no)	YES
Location	R-25-17
Type	1ea Rkt Warhead, 2.75", M151 (Unfuzed)
M1 Report Number	0254

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	S-25-1.3.4.5.16.1.18.19.20, T-25-1.2.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 May 2016

Additional Comments

Photos

Team 7 performing UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	O-17-18, P-17-16, R-25-4.16, S-25-24.25, T-25-21.22
Mec Encountered (yes or no)	YES
Location	I-10-17, O-17-18, R-25-4
Type	a Proj, 37mm, MK 1(Fuzed), 1ea 3" Trench Mortar (Unfuze 1ea 20mm (Unfuzed), 1ea Fuze Component, 1ea 2.75" Booster, 1ea 2.75" Rocket Motor
M1 Report Number	0254

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-10, P-23, P-25, Q-23

Quality Control	
Grids QC'd	I-11-12.13.16.17, O-17-18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 May 2016

Additional Comments

Photos

Unfuzed 3" Trench Mortar found in O-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

11 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	H-10-22, I-10-17, R-25-25, S-25-21.22.23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0071, '0072

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-23, P-25, Q-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	I-11-17, O-17-18, S-25-1, S-25-20 (DoE)

11 May 2016

Additional Comments

Photos

Team 6 performing post-demolition cleanup in R-25.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	F-11-13, H-10-17, M-19-14, P-17-21, R-25-3.23.24, T-25-6.7.11.12
Mec Encountered (yes or no)	YES
Location	F-11-13, R-25-3
Type	1ea Gren, Hand, Smoke, M8, 1ea Rkt, Warhead Component
M1 Report Number	0256

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	I-11-12.13.16.17.18, O-17-17.18.22.23.24.25, S-25-1.2.3.4.5.16.17.18.19.20

12 May 2016

Additional Comments

Photos
Team 5 performing UXO backhoe operations in M-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	M-19-13, R-25-22, S-25-8.9.10
Mec Encountered (yes or no)	YES
Location	R-25-22, S-25-5
Type	2ea Rkt, Warhead, M151 (Unfuzed)
M1 Report Number	0257

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	S-25-21.22.23.24.25, t-25-6.7.11.12.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 May 2016

Additional Comments

Photos
Team 5 performing UXO clearance operations in M-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	P-17-6.11, R-25-21, S-25-7, T-26-1.2
Mec Encountered (yes or no)	YES
Location	R-25-21
Type	2ea Rkt, Warhead, M28, 1ea Rkt Warhead, 2.75" Componen
M1 Report Number	0258

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0073

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	R-25-1.2.3.4.5.16.17.18.19.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 May 2016

Additional Comments

Photos
Demolition site in S-25, post-blast.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	M-19-1, R-25-10, S-25-6, S-26-2.3.4.5
Mec Encountered (yes or no)	YES
Location	S-25-6
Type	1ea Mortar, 60mm
M1 Report Number	0259

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-24, Q-23

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	R-25-4.20, T-25-6,21 (DoE)
Grids QA'd	N/A

18 May 2016

Additional Comments
Monthly status meeting.

Photos
Team 5, grid layout in M-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	I-10-12.16, S-26-1
Mec Encountered (yes or no)	YES
Location	H-10-12, I-10-16
Type	2ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0260

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0074

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-24

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	R-25-1.2.3.4.5.16.17.18.19.20, T-25-1.2.6.7.11..12.16.17.21.22

19 May 2016

Additional Comments

Photos
60mm mortar, post-demolition in S-25.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

23 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	H-10-4, M-19-6, P-18-3, P-24-12.20, R-25-9
Mec Encountered (yes or no)	YES
Location	R-25-9
Type	1ea Rkt, 2.36", M6, 1ea fuze, MT, Component
M1 Report Number	0261

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0075

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 May 2016

Additional Comments

Photos

3" Stokes Mortars, verified inert by demolition in CITA.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

24 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-10, I-11, M-19, O-17, P-17, R-25, S-25, T-24, T-25
Grids Completed	H-10-9.12
Mec Encountered (yes or no)	YES
Location	I-10-11, R-25-8
Type	1ea 3" Trench Mortar (Unfuzed), 1ea 2.36" Rkt, Component
M1 Report Number	0262

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0076

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-24

Quality Control	
Grids QC'd	P-24-12.20, R-25-21.22.23.24.25, S-25-6.7.8.9.10, S-26-1.2.3.4.5, T-26-1.2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 May 2016

Additional Comments

Photos

Safety and Team 6 team leader confer, post-blast in R-25.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

25 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-10, I-11, M-19, O-17, P-17, R-25, S-25
Grids Completed	H-10-14, I-10-11, P-18-2, R-25-7.8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-24

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	R-25-24, S-25-9.21, S-26-5 (DoE)

25 May 2016

Additional Comments

Photos
Team 6 performing UXO clearance operations in R-25.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-10, I-11, M-19, O-17, P-17, R-25, S-25
Grids Completed	M-19-7, R-25-6.11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-24, P-24

Quality Control	
Grids QC'd	M-19-1.6.7.11.13.14.15.19.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	R-25-21.22.23.24.25, S-25-6.7.8.9.1021.22.23.24.25, S-26-1.2.3.4.5, T-26-1.2

26 May 2016

Additional Comments

Photos

Team 5 performing excavator operations in M-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

31 May 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, I-11, M-19, O-17, P-17, R-25, S-25
Grids Completed	F-11-8, H-10-19, I-11-3, R-25-12
Mec Encountered (yes or no)	YES
Location	I-11-3, P-18-1
Type	1ea Proj, 37mm, MK 1, 3ea Rkt, 2.36", M6, 7ea Gren, Rifle, M9
M1 Report Number	0263

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-24, O-25

Quality Control	
Grids QC'd	I-10-11.16.17.18.19.20, P-17-6.11.16.21.22, R-25-6.7.8.9.10.11.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 May 2016

Additional Comments

Photos

Team 4 performing UXO clearance operations in I-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, I-11, M-19, O-17, P-17, R-25, S-25
Grids Completed	F-11-8, H-10-19, I-11-3, R-25-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0077, 0078

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-25, P-25, Q-23

Quality Control	
Grids QC'd	I-10-11.16.17.18.19.20, P-17-6.11.16.21.22, R-25-6.7.8.9.10.11.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 June 2016

Additional Comments

Photos
2.36" rockets, verified inert via demolition in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

2 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, I-11, M-19, O-17, P-17, R-25, S-25
Grids Completed	F-11-2.7, H-10-1, R-25-14
Mec Encountered (yes or no)	YES
Location	F-11-7, R-25-14
Type	1ea Fuze, Gren, Hand, 1ea Rkt Warhead, M151 (Unfuzed)
M1 Report Number	0264

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	I-10-11.16.17.18.19, M-19-1.6.7.9.11.13.14.15.18.19.20, R-25-6.7.8.9.10

2 June 2016

Additional Comments

Photos
Site conditions in H-10-1, prior to clearance.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, I-11, M-19, O-17, P-17, R-25, S-25
Grids Completed	H-10-23, R-25-15, S-25-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 June 2016

Additional Comments

Photos

MDAS, Small Arms and scrap found be Team 4 in H-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

6 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, I-11, M-19, O-17, P-17, R-25, S-25
Grids Completed	O-25-5.10.15.20.25, P-25-22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	F-11-4.9.13, O-25-10, P-25-22. R-25-13.14.15, S-25-11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 June 2016

Additional Comments

Photos

Team 7 performing UXO clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-10, I-11, M-19, O-17, P-17, R-25, S-25
Grids Completed	H-10-7.8, P-18-1, S-25-12.14
Mec Encountered (yes or no)	YES
Location	I-11-2, P-18-1
Type	1ea Gren, Hand Smoke, M8, 1ea Gren, Rifle, M9
M1 Report Number	0265

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-25, Q-23

Quality Control	
Grids QC'd	H-10-4.9.14.19.24, O-25-5.15.20.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-10-24, O-25-15, R-25-14 (CC)

7 June 2016

Additional Comments

Photos

Oversized, scrap material found by Team 2 in P-18.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

8 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, O-25, P-23, S-25
Grids Completed	H-11-21, P-23-10.13.14.15.19.24.25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0079

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-25, P-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-10-4.9.14.19.24, O-25-5.10.15.20.25, R-25-11.12.13.14.15

8 June 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, O-25, P-23, S-25
Grids Completed	P-18-5, P-13-22, P-23-9.17.18.21, S-25-13.15
Mec Encountered (yes or no)	YES
Location	S-25-13
Type	1ea Proj, 37mm (Fuzed)
M1 Report Number	0266

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0079

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-25

Quality Control	
Grids QC'd	H-10-22.23, P-23-9.10.13.14.15.19.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 June 2016

Additional Comments

Photos
Ecology has modified this page for public release to remove protected cultural resources information.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-10, H-11, O-25, P-23, S-25
Grids Completed	H-10-6.13, H-11-16, O-25-3.4.8.9.13.14.18.19.24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0080

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	H-10-7.12.17.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 June 2016

Additional Comments

Photos
Ecology has modified this page for public release to remove protected cultural resources information.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-10, H-11, O-25, P-23, S-25
Grids Completed	P-24-1.2.3.5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-26, P-24, P-26

Quality Control	
Grids QC'd	H-10-13, P-18-1.2.3.5, O-25-3.4.8.9.13.14.18.19.24, P-23-17.18.21.22, S-25-12.13.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 June 2016

Additional Comments

Photos
Ecology has modified this page for public release to remove protected cultural resources information.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

15 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-10, H-11, O-25, P-23, S-25
Grids Completed	H-10-11, H-11-25, O-24-5.10, P-18-4, P-24-6.7.8.9
Mec Encountered (yes or no)	YES
Location	H-11-25
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0267

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-26, P-26

Quality Control	
Grids QC'd	P-18-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-10-18, O-25-19, P-18-5, P-23-15.19, S-25-15 (DoE)

15 June 2016

Additional Comments
Monthly status meeting.

Photos
Team 4 performing UXO clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

16 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, O-24, P-24
Grids Completed	H-11-20, O-24-14.15, P-24-11.13.14.15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-26, P-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-10-13.17.18.22.23, P-17-6.11.16.17.21.22, 18-1.2.3.4.5, S-25-11.12.13.14.15, O-25-3.4.8.913.14.18.19. P-23-9.10.13.14.15.17.18.19.20.21.22.23.24.25

16 June 2016

Additional Comments

Photos
Team 4 performing UXO clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, O-24, P-24
Grids Completed	H-10-16, H-11-11.15, P-24-16.17.18.19
Mec Encountered (yes or no)	YES
Location	H-11-15, P-24-18
Type	1ea 3" Trench Mortar (Unfuzed), 1ea Proj, 120mm HEAT
M1 Report Number	0268

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 June 2016

Additional Comments

Photos

Team 6 performing prepping photo of MEC item in P-24.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, O-24, P-24
Grids Completed	H-11-4.22, O-24-19.20.24.25, P-24-24
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0081

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-7, H-7, H-8

Quality Control	
Grids QC'd	H-10-1.6.11.16, O-24-5.10.14.15, P-24-1.2.3.5.6.7.8.9.11.13.14.15.16.17.18.19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 June 2016

Additional Comments

Photos
Safety briefing before demolition operations in P-24.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, O-24, P-24
Grids Completed	H-10-21, P-24-21.22.23.25
Mec Encountered (yes or no)	YES
Location	P-24-23.25
Type	1ea Proj, 20mm, 1ea Rkt Warhead, 2.75", M151(Unfuzed)
M1 Report Number	0269

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-15, N-19

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-10-11, O-24-15, P-24-3.7 (DoE)

22 June 2016

Additional Comments

Photos
Brush cutting operations in J-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

23 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, O-24, P-26
Grids Completed	H-11-10, I-11-1, P-26-1.6.11.16
Mec Encountered (yes or no)	YES
Location	H-11-6, P-26-21
Type	2ea Subcal, 14.5mm, M183, 1ea Proj, 20mm
M1 Report Number	0270

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-15, K-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	-1.6.11.12.16, O-24-25, P-24-1.2.3.4.5.6.7.8.9.10,11.12.13.1 O-24-10.14.15

23 June 2016

Additional Comments

Photos

Orginizational chart for Camp Bonneville posted.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

27 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, O-24, P-26
Grids Completed	H-7-6.7.11.12.16.17.22, H-8-1, H-11-17, H-18-1.2, P-26-12.17.21.22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	O-24-19.20.24.25, P-24-21.22.23.24.25, P-26-1.6.11.16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 June 2016

Additional Comments

Photos

Team 1 performing UXO clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

28 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, F-12, G-7, H-7, H-11, H-12, P-24, P-25, P-26
Grids Completed	F-11-2.7.8, F-12-16.17.18, H-7-1.21, H-11-1, H-12-5, G-7-19.20.24.25, P-25-12.17, P-26-2.7
Mec Encountered (yes or no)	YES
Location	J-15, K-15, K-16, H-12-5, L-16
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0271

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-17

Quality Control	
Grids QC'd	H-10-21, H-11-6.10.11.15.16.17.20.21.22.25, I-111.2.3, P-26-12.17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 June 2016

Additional Comments

Photos

Team 7 performing UXO clearance operations in J-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

29 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, F-12, G-7, H-7, H-11, H-12, P-24, P-25, P-26
Grids Completed	H-11-9.12, P-25-1.2.6.7.11
Mec Encountered (yes or no)	YES
Location	H-12-5
Type	1ea Fuze, Proj, 37mm
M1 Report Number	0272

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-16, K-17, L-17, L-18, R-26, S-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-10-21, H-11-11, O-24-20, P-24-22, P-26-1

29 June 2016

Additional Comments

Photos

Team 1 performing UXO clearance operations in H-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30 June 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, F-12, G-7, H-7, H-11, H-12, P-24, P-25, P-26
Grids Completed	J-15-3, P-25-16.21, P-26-3.8.13
Mec Encountered (yes or no)	YES
Location	I-11-8, P-26-8
Type	1ea Fuze, Gren, M201A1, 1ea Fuze Component
M1 Report Number	0273

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-16, L-16, P-19, Q-19, R-19, R-26, S-26

Quality Control	
Grids QC'd	P-25-1.2.6.7.11.12.16.17.21, P-26-2.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-10-7.21, H-11-5.10.11.15.16.17.20.21.22.25, O-14-19.20, O-24-24.25, P-24-16.17.18.19.20.21.22.23.24.2 P-26-1.6.11.16.21

30 June 2016

Additional Comments

Photos

Brush cutting operations in L-16.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

5 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, H-11, H-12, O-26, P-26, P-27
Grids Completed	F-12-20, O-26-10.15.20, P-26-18.23, P-27-1.2.7
Mec Encountered (yes or no)	YES
Location	F-12-20
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0274

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-19, Q-19, R-19

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 July 2016

Additional Comments

Photos



Team 7 scanning grid sheets.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, H-11, H-12, J-15, K-16, O-26, Q-23
Grids Completed	H-11-7, H-12-10, J-15-2, K-16-1, O-26-4.5.9.14.25, Q-23-16.21
Mec Encountered (yes or no)	YES
Location	J-15-2
Type	1ea Subcal, 14.5mm, M183
M1 Report Number	0275

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-19, Q-19, R-19, S-26

Quality Control	
Grids QC'd	P-26-3.8.13.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	P-25-6.7, P-26-2.8.23 (DoE)

6 July 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in H-11.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

7 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, H-11, H-12, I-11, J-15, K-16, O-26, Q-23
Grids Completed	K-16-2.3, Q-23-1.2.3.6.9.12.13.17.18
Mec Encountered (yes or no)	YES
Location	I-11-7
Type	1ea Proj, 37mm, MK 1 (Unfuzed)
M1 Report Number	0276

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-19, S-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	P-25-1.6.11.12.16.17.21.22, P-26-2.3.7.8.12.13.17.18.22.23

7 July 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in I-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, H-11, H-12, I-11, J-15, K-16, O-26, Q-23
Grids Completed	H-11-2, K-16-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0082

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-26, S-26, T-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 July 2016

Additional Comments

Photos
UXOSO observing conditiions in I-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

11 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, H-11, H-12, I-11, J-15, K-16, O-26, Q-23
Grids Completed	I-11-7, J-15-7
Mec Encountered (yes or no)	YES
Location	J-15-7
Type	1ea Sig, Illum, Grnd, M49
M1 Report Number	0277

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	F-12-20, H-11-1.2.7.12, O-26-4.5.9.10.14.15.20.25, P-17-1.2.7, Q-23-1.2.3.6.8.12.13.16.17.18.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 July 2016

Additional Comments
Sift plant set up for operations.

Photos
Sift plant setup in G-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, H-12, I-11, J-15, K-16, K-17, L-16
Grids Completed	H-11-14, H-12-15, K-16-5, K-17-19.20, L-16-11
Mec Encountered (yes or no)	YES
Location	H-12-15
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0278

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-26, T-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 July 2016

Additional Comments

Photos
Grid prep in L-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, H-12, I-11, J-15, K-16, K-17, L-16
Grids Completed	H-11-19, K-16-10, L-16-16
Mec Encountered (yes or no)	YES
Location	I-11-16
Type	1ea Proj, 37mm, MK 1
M1 Report Number	0279

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-26, R-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-11-12, Q-23-16.21, O-26-10 (DoE)

13 July 2016

Additional Comments

Photos

Team 4 performing UXO clearance operations in K-16.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

14 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, H-12, I-11, J-15, K-16, K-17, L-16
Grids Completed	H-12-14, K-16-9, K-17-14, L-16-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0083

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-19, R-26, R-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-11-1.2.6.7.11.12, O-26-4.5.9.10.14.15.20.25, P-27-1.2.7, Q-23-1.2.3.6.7.8.11.12.13.16.17.18.21

14 July 2016

Additional Comments

Photos
Sift plant operations in G-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-11, H-12, I-11, J-15, K-16, K-17, L-16
Grids Completed	H-11-24, P-19-3, R-27-5.10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	P-19-3, R-27-5.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 July 2016

Additional Comments

Photos
Team 3 performing UXO clearance operations in I-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-7, I-11, J-15, K-16, K-17, L-16, P-19, R-27
Grids Completed	G-7-24, I-11-6, K-16-7.8.9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-18, Q-18, R-26, S-26, S-27

Quality Control	
Grids QC'd	H-11-4.9.14.19.24, J-15-2.3.7, K-16-1.2.3.4.5.8.9.10, K-17-9.14.19, L-16-11.16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 July 2016

Additional Comments

Photos
Team 1 performing supporting sift plant operations in H-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-7, I-11, J-15, K-16, K-17, L-16, P-19, R-27
Grids Completed	G-17-9, H-12-9, J-15-12, K-16-19, K-17-4, L-16-17.22
Mec Encountered (yes or no)	YES
Location	J-15-12
Type	1ea Fuze, Gren, Hand
M1 Report Number	0280

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-11-14, K-16-5, K-17-9

20 July 2016

Additional Comments

Photos

SWPP inspection in sift areas.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-7, I-11, J-15, K-16, K-17, L-16, P-19, R-27
Grids Completed	G-7-20.25, K-16-24.25
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-18, Q-18, R-26, R-27, S-26, S-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-11-4.9.14.19.24, I-11-1, J-15-2.3.7, K-16-1.2.3.4.5.9.10, K-17-9.14

21 July 2016

Additional Comments

Photos

Team 1 sorting materials from G-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-7, I-11, J-15, K-16, K-17, L-16, P-19, R-27
Grids Completed	K-16-20, K-17-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	I-11-6.7.8, K-16-7.14.19.24, K-17-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 July 2016

Additional Comments

Photos
Materials recovered from K-17 by Team 6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-7, I-11, J-15, K-16, K-17, L-16, P-19, R-27
Grids Completed	H-12-4, K-16-14.15, L-17-2, S-26-9.10, T-26-6.7
Mec Encountered (yes or no)	YES
Location	H-12-4
Type	1ea Subcal, 14.5mm, M183
M1 Report Number	0281

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-18, P-19, R-24, S-26, S-27

Quality Control	
Grids QC'd	H-12-4.5.9.10.14.15, K-16-15.20.25, K-17-5, L-16-17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 July 2016

Additional Comments

Photos

MPPEH recovered from H-12 by Team 5.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

27 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	G-7, I-11, J-15, K-16, K-17, L-16, P-19, R-27
Grids Completed	H-8-1, J-15-8, K-17-10.20, R-26-9.10, S-26-6.7.8
Mec Encountered (yes or no)	YES
Location	H-12-3
Type	2ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0282

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-18, Q-18, R-24

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-12-9, I-11-6, K-16-7.19 (DoE)

27 July 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in L-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

28 July 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-7, H-8, H-12, I-11, R-26
Grids Completed	H-8-2.3, I-11-11, R-26-4.5.8
Mec Encountered (yes or no)	YES
Location	H-12-3, L-17-3
Type	2ea 3" Trench Mortar (Unfuzed), 1ea Subcal, 14.5mm, M183 1ea Gren, Rifle, WP, MK 1
M1 Report Number	0283

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0084

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-18, Q-23, Q-24, R-18, R-24

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	-12-4.5.9.10.14.15, I-11-2.3.6..8, K-16-7.8.14.15.19.20.24.2 L-16-11.16.17.21.22, P-19-3

28 July 2016

Additional Comments

Photos
Team 4 performing UXO clearance operations in I-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-7, H-8, H-12, I-11, R-26
Grids Completed	H-7-21.22, K-17-15, L-17-1.6, R-26-1.2.3
Mec Encountered (yes or no)	YES
Location	H-7-21
Type	1ea Sig, Illum, Grnd, M49
M1 Report Number	0284

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 August 2016

Additional Comments

Photos
Team 1 supporting sift plant operations in H-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-7, H-8, H-12, J-15, I-18, R-26, S-26
Grids Completed	H-17-11.16.17, J-15-13, L-18-1, R-26-13.14.15
Mec Encountered (yes or no)	YES
Location	H-12-8
Type	4ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0285

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	R-18, Q-19, Q-23

Quality Control	
Grids QC'd	I-11-11, J-15-8.12, K-17-10.15, L-17-1.2.6, R-26-1.2.3.4.5.8.9.10.13.14, S-26-6.7.8.9.10, T-26-6.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 August 2016

Additional Comments

Photos

Heavy equipment operations in H-7, for sift plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-7, H-8, H-12, J-15, I-18, R-26, S-26
Grids Completed	H-12-8, L-18-6.7, S-26-11.12.13
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-19, Q-18, Q-23, Q-24, R-18

Quality Control	
Grids QC'd	G-7-19.20.24.25, H-8-1.2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-8-1, K-17-4, L-17-1, R-26-4.10, S-26-8

3 August 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in L-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-7, H-8, H-12, J-15, I-18, L-17, L-18, R-26, S-26, T-26
Grids Completed	H-7-1.6.7.12, L-17-12, L-18-7, Q-18-19, S-26-14.15, T-26-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-19, Q-19, Q-23, Q-24, Q-25

Quality Control	
Grids QC'd	Q-18-19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-7-19.20.24.25, J-15-8.12.13, K-17-10.15.19.20, 7-1.2.6, R-26-1.2.3.4.5.8.9.10.13.14, S-26-6.7.8.9.10, T-26-

4 August 2016

Additional Comments

Photos

Team 5 performing UXO clearance operations in L-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-12, J-15, R-26, S-26
Grids Completed	F-11-2.7, J-15-18, R-29-18.19.20, S-26-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	H-7-1.6.7.11.12.16.17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 August 2016

Additional Comments

Photos
Recovered materials from J-15, removed by Team 7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-12, J-15, R-26, S-26
Grids Completed	J-15-17, R-26-23.24.25, S-26-17.21
Mec Encountered (yes or no)	YES
Location	R-26-23.25
Type	1ea Proj, 37mm, MK 1 (Fuzed), 1ea Rkt Warhead, 2.75", M151 (Fuzed)
M1 Report Number	0286

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-18, Q-25, P-27

Quality Control	
Grids QC'd	L-16-7.12, L-18-1.6.7, R-26-15.18.19.20, S-26-11.12.13.14.15.16.17, T-26-11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 August 2016

Additional Comments

Photos
Team 5 performing UXO clearance operations in H-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-12, J-15, R-26, S-26
Grids Completed	F-11-8, H-12-13, J-15-22, L-17-11, L-18-12, R-19-16, S-26-18.19.22.23
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0085

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-19, P-27, Q-19, Q-27

Quality Control	
Grids QC'd	R-26-25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-7-21, L-18-1, R-26-15, S-26-12

10 August 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in R-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-12, J-15, R-26, S-26
Grids Completed	F-12-18, S-26-20.24.25, S-27-2.3.4.5, T-26-16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-26, Q-18, Q-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 August 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in R-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

15 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-12, J-15, R-26, S-26
Grids Completed	F-12-17, H-12-7, L-17-16, R-27-23
Mec Encountered (yes or no)	YES
Location	J-15-23, L-18-17, N-19-13
Type	3ea 3" Trench Mortar (Unfuzed), 1ea Rkt, 2.36", M6
M1 Report Number	0287

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-26, Q-18, Q-27

Quality Control	
Grids QC'd	R-26-23.24, S-26-18.19.20.21.22.23.24.25, S-27-2.3.4.5, T-26-16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-7-1.6.7.11.12.16.17.21.22, H-8-2, L-17-7.12, L-18-1.6.7, Q-18-19

15 August 2016

Additional Comments

Photos
Team 4 performing UXO clearance operations in Q-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, H-12, J-15, R-26, S-26
Grids Completed	F-11-3, Q-19-16, R-27-3.8.13.18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0086

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-11, Q-19, Q-27, R-18

Quality Control	
Grids QC'd	F-11-2.3.7.8, J-15-17.18.22.23, L-17-11.16, L-18-12.17,
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 August 2016

Additional Comments

Photos

2.36" rocket verified inert by demo in N-19.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

17 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-12, H-12, L-17, R-27, S-27
Grids Completed	F-12-16.19, L-17-17, Q-19-17.18, R-19-17, R-27-4.9.14
Mec Encountered (yes or no)	YES
Location	F-12-16
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0288

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-27, Q-19, Q-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-11-3, L-18-17, S-26-18.21

17 August 2016

Additional Comments
Monthly status meeting.

Photos
Team 2 performing UXO clearance operations in L-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-12,K-15, L-17, Q-19, R-27, S-27
Grids Completed	H-12-2, K-15-24, Q-19-19, R-27-15.19.20, S-27-11.16
Mec Encountered (yes or no)	YES
Location	H-12-2
Type	1ea Subcal, 22mm, M744
M1 Report Number	0289

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-26, Q-26, Q-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-11-2.3.4.7.8.9.13, J-15-17.18.22.23, L-17-11, L-18-17, S-26-16.17.18.19.20.21.22.23.24.25, S-27-4.5, T-26-16

18 August 2016

Additional Comments

Photos



Live, subcaliber projectile found in H-12 by Team 5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

22 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	N-19, P-19, Q-19, Q-26, Q-27, R-19
Grids Completed	N-19-13, P-19-5, Q-19-20, Q-26-6.11, Q-27-2, R-19-18
Mec Encountered (yes or no)	YES
Location	R-19-18
Type	1ea Subcal, 22mm, M744
M1 Report Number	0290

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	F-12-16.17.18.19, H-12-2.3.7.8.13, Q-26-6.11, Q-27-2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 August 2016

Additional Comments

Photos
Sift plant operations in M-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

23 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-17, L-18, N-19, P-19, Q-19, Q-26, Q-27, R-19, S-27
Grids Completed	L-17-22, L-18-2, N-19-7.8, Q-19-15, S-27-6.7.8.9.12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-26, Q-26

Quality Control	
Grids QC'd	Q-19-16.17.18.19.20, R-27-3.4.8.9.13.14.15.18.19.20.23, R-19-16.17.18, S-27-9.11.16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 August 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in R-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

24 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	N-19, P-19, Q-19, Q-26, Q-27, R-19, S-27
Grids Completed	P-19-4, Q-19-13.14, R-19-13, S-27-1
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-25, Q-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-12-16, H-12-3, Q-19-17, R-27-8.15 (DoE)

24 August 2016

Additional Comments

Photos
Training landmine recovered from Q-24.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	N-19, P-19, Q-19, Q-26, Q-27, R-19, S-27
Grids Completed	N-19-11.12, P-19-2, Q-19-12, Q-24-25, R-19-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-15, P-25

Quality Control	
Grids QC'd	R-19-19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-12-16.17.18.19.20, H-12-2.3.7.8.13, I-11-11, Q-19-16.17.18.20, R-27-3.4.8.9.10.13.14.15.18.19.20

25 August 2016

Additional Comments

Photos

Team 4 performing UXO clearance operations in Q-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

29 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, N-19, P-19, P-25, Q-19, Q-26, Q-27, R-19, S-27
Grids Completed	L-18-11, P-19-1, P-25-10, Q-19-11, Q-27-7, R-19-2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 August 2016

Additional Comments

Photos
Haul truck in support of sift plant operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, P-19, P-25, Q-19, Q-27, R-19, R-24
Grids Completed	P-19-6, Q-19-6, R-19-11, R-24-16
Mec Encountered (yes or no)	YES
Location	R-24-21
Type	1ea Landmine, Prac M9
M1 Report Number	0291

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-25

Quality Control	
Grids QC'd	P-19-1.2.4.5, P-25-10, Q-19-11.12.13.14.15, Q-27-7, R-19-12.13, S-27-1.6.7.8.12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 August 2016

Additional Comments

Photos

Team 6 performing checking practice landmines in R-24.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

31 August 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, P-19, P-25, Q-19, Q-27, R-19, R-24
Grids Completed	G-13-15, K-15-25, P-19-7, Q-19-7, R-19-6, R-24-11
Mec Encountered (yes or no)	YES
Location	G-13-15, K-15-25
Type	6ea Subcal, 14.5mm, M183 14ea Rkt, Subcal, M73
M1 Report Number	0292

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	P-25, P-26, Q-25

Quality Control	
Grids QC'd	L-17-17.22, L-18-2.11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	L-18-11, Q-19-11, R-19-16, S-27-6 (DoE)

31 August 2016

Additional Comments

Photos

Team 1 supporting sift plant operations in M-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, L-18, P-18, P-19, Q-19, R-19, R-24
Grids Completed	K-15-20, P-18-25, P-19-8, Q-19-8, R-19-7.8, R-24-6
Mec Encountered (yes or no)	YES
Location	K-15-18
Type	1ea Subcal, 14.5mm, M183, 1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0293

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-26, Q-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	L-17-16.17.22, L-18-2.11.12, P-19-1.2.4.5, Q-19-11.12.13.14.15, R-19-12.16.17, S-27-1.2.3.6.7.8.9.11.12.16

1 September 2016

Additional Comments

Photos
Team 6 sorting materials from R-24.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, L-18, P-18, P-19, Q-19, R-19, R-24
Grids Completed	K-15-9, L-18-16, Q-19-9, R-19-2, R-24-1.2
Mec Encountered (yes or no)	YES
Location	L-18-16, R-24-1
Type	1ea Sig, Illum, M17 1ea Bomb, Fuze, Component
M1 Report Number	0294

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	P-19-6.7, Q-19-7.8.9, R-19-6.11, R-24-1.6.11.1.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 September 2016

Additional Comments

Photos

Team 1 performing UXO clearance operations in K-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, L-18, P-18, P-19, Q-19, R-19, R-24
Grids Completed	P-19-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	J-15, K-15

Quality Control	
Grids QC'd	N-19-7.8.11.12.13, R-19-2.7.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	P-18-8, R-19-11, R-24-11 (DoE)

7 September 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in L-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, L-18, P-18, P-19, Q-19, R-19, R-24
Grids Completed	L-18-21, P-19-10.16, Q-19-10, R-18-21, R-24-7.12.17
Mec Encountered (yes or no)	YES
Location	R-24-12
Type	1ea Fuze, Landmine, M604
M1 Report Number	0295

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-19, N-19, Q-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	P-19-6.7.8, Q-19-6.7.8.9, R-19-2.6.7.8.11.18.19, R-24-1.6.11.16.21

8 September 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in L-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, L-18, P-18, P-19, Q-19, R-18, R-24
Grids Completed	K-15-23, P-19-11, R-18-17.22, R-24-22
Mec Encountered (yes or no)	YES
Location	R-24-22
Type	1ea Fuze, Gren
M1 Report Number	0296

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-19, O-19, Q-25, Q-26, Q-27

Quality Control	
Grids QC'd	P-19-25, P-19-9.10, Q-19-10, R-19-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 September 2016

Additional Comments

Photos

Oversized scrap material removed from sift plant by Team 1.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, L-18, P-18, P-19, Q-19, Q-23, Q-25
Grids Completed	K-15-22, L-18-22, P-19-12, Q-23-4, Q-25-1.6
Mec Encountered (yes or no)	YES
Location	R-24-22
Type	1ea Fuze, Gren
M1 Report Number	0296

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-19, O-19, Q-25, Q-26, Q-27

Quality Control	
Grids QC'd	P-19-25, P-19-9.10, Q-19-10, R-19-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 September 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, L-18, P-18, P-19, Q-19, Q-23, Q-25
Grids Completed	K-15-17, P-18-24, P-19-13.14, Q-23-2.3.4.5.9.10.14.15, R-18.11.16
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-18, O-19, Q-25, Q-26, Q-27

Quality Control	
Grids QC'd	P-19-11.12.13.16, Q-19-5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 September 2016

Additional Comments

Photos
Team 3 performing UXO clearance operations in R-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, L-18, P-18, P-19, Q-19, Q-23, Q-25
Grids Completed	K-15-16, P-19-15.19.20, Q-19-1, Q-23-19.24, Q-24-4.5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-18, N-19, O-18, O-19, Q-26, Q-27, R-27

Quality Control	
Grids QC'd	P-18-24, P-19-14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	L-18-21, N-19-8, P-19-14, R-24-2 (DoE)

14 September 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

15 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, L-18, P-18, P-19, Q-19, Q-23, Q-24, R-19
Grids Completed	K-15-11.12, P-18-22.23, Q-23-20.25, Q-24-9.10, R-19-1,
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-18, M-18, Q-27, R-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	L-18-16.21.22, N-19-8.11.12.13, P-18-24.25, P-19-9.10.11.12.13.14.16, R-24-2.7.12.17.22

15 September 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, L-18, P-18, P-19, Q-19, Q-23, Q-24, R-19
Grids Completed	J-15-14, Q-24-15.20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	K-15-18.19.20.24.25, P-19-15.19.20, Q-19-1.2.3.4, R-18-21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 September 2016

Additional Comments

Photos
Materials recovered from J-15 by Team 7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

20 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, L-18, P-18, P-19, Q-19, Q-23, Q-24, R-19
Grids Completed	J-15-19, P-18-20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-16, O-18, O-19, Q-26

Quality Control	
Grids QC'd	K-15-11.12.16.17.22.23, Q-23-4.5.9.10.14.15.19.20.24.25, R-18-11.16.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 September 2016

Additional Comments

Photos

Team 7 performing UXO clearance operations in J-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, L-18, P-18, P-19, Q-19, Q-23, Q-24, R-19
Grids Completed	P-18-6.19.21, P-27-3.4.5, Q-18-21, Q-25-5
Mec Encountered (yes or no)	YES
Location	P-18-19
Type	1ea Gren, Rifle, M9
M1 Report Number	0298

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-16, M-16, M-17, Q-25, Q-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	K-15-17.24, P-19-15, Q-23-10.25

21 September 2016

Additional Comments

Photos

Rifle grenade discovered in P-18 by Team 3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

22 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, L-18, P-18, P-19, Q-19, Q-23, Q-24, R-19
Grids Completed	J-15-24, K-18-2.3.4.19, P-27-8.9.10.13.14.20, Q-18-22
Mec Encountered (yes or no)	YES
Location	J-15-24
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0299

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0087, 0088

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-16, M-16, M-17, Q-25, Q-26

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	K-15-11.12.16.17.18.19.20.22.23.24.25, P-19-15.19.20, Q-19-4, Q-23-4.5.9.10.14.15.19.20.24.25, R-18-11.16.17.21.22, R-19-1

22 September 2016

Additional Comments

Photos

Post demolition cleanup in CITA, by Team 3.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

26 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, K-18, P-27, Q-19, Q-18, Q-27
Grids Completed	J-15-25, K-18-24, M-19-8, P-27-15, Q-18-23, Q-27-1.6.11.16
Mec Encountered (yes or no)	YES
Location	J-15-25, Q-18-23
Type	1ea Proj, 37mm, Riot, 1ea Propellant, Rkt, 2.75"
M1 Report Number	0300

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 September 2016

Additional Comments

Photos
Team 2 performing UXO clearance operations in M-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

27 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, K-18, P-27, Q-19, Q-18, Q-27
Grids Completed	J-15-20, Q-18-24, Q-27-18.19.20.23.24.25
Mec Encountered (yes or no)	YES
Location	Q-18-24
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0301

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-18, O-19, Q-24, Q-25

Quality Control	
Grids QC'd	J-15-14.19.20.24.25, K-18-2.3.4.19.24,
	'-18-6.19.20.21.22.23, P-27-3.8.9.10.13.14.15.20, Q-18-21.2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 September 2016

Additional Comments

Photos
Sift plant.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

28 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, K-18, P-27, Q-19, Q-18, Q-27
Grids Completed	P-18-18, Q-18-25, Q-27-3.8.12.13.17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	O-18, O-19, Q-24, Q-25

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	K-18-19, P-18-20.23, P-27-3, Q-24-5

28 September 2016

Additional Comments
Last day of sift operations.

Photos
Sift plant in transit.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

29 September 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, K-18, P-27, Q-19, Q-18, Q-27
Grids Completed	L-16-12, M-19-9, P-18-11, Q-18-20
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	N-18, O-18, Q-24, Q-26, R-26, R-27

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	J-15-14.19.24.25, K-18-2.3.4.19.24, P-18-6.19.20.22.23, P-27-3.4.5.8.9.10.13.14.15.20, Q-24-4.5.9.10.15.20.25

29 September 2016

Additional Comments

Photos
SWPP pointing out protective wattle.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

3 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, K-18, P-27, Q-19, Q-18, Q-27
Grids Completed	K-15-21, P-18-13, Q-18-18
Mec Encountered (yes or no)	YES
Location	L-16-13, P-18-13, Q-17-20
Type	1ea Proj, 37mm, Riot, 1ea Fuze, PD, M551, 1ea Rkt, 2.36", M6
M1 Report Number	0302

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	L-16-12, Q-27-1.3.6.8.11.12.13.16.17.18.19.20.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 October 2016

Additional Comments

Photos
Team 5 performing UXO clearance operations in Q-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, K-18, P-27, Q-19, Q-18, Q-27
Grids Completed	L-16-13, M-16-23, M-19-10, Q-27-4.5.9.10.14.15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0089, 0090

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-18, M-18, R-17, R-18

Quality Control	
Grids QC'd	K-15-21, M-19-8.9, P-18-11.13.18, Q-18.20.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 October 2016

Additional Comments

Photos
UXOSO and Safety checking demo shot hole in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

5 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-15, K-18, P-27, Q-19, Q-18, Q-27
Grids Completed	L-16-14. M-16-24, Q-18-17, R-26-21, R-27-1.6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-18, R-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	P-18-11, Q-18-18, Q-27-1.11 (DoE)

5 October 2016

Additional Comments

Photos
Brush cutting operations in R-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

6 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, M-16, M-17, N-19, O-18, P-18, R-26
Grids Completed	3.5" Rocket Range L-16-19, M-17-4.9, N-19-6, O-18-9.10.19, R-26-16, R-27-11.16.17.21.22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Q-17, R-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-3-16, E-3-10, F-3-6.7.8, G-5-13, G-6-20, P-18-11.18.21, Q-18-18.21.22.23.24, Q-27-1.2.3.6.7.8.11.12.13.16.17

6 October 2016

Additional Comments

Photos

Materials sorted by Team 2 from grid N-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, M-16, M-17, N-19, O-18, P-18, R-26 3.5" Rocket Range
Grids Completed	L-16-20, M-16-25, M-17-5, N-19-1, O-18-20, P-18-14, R-27-2.7.12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 October 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in M-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

11 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, M-16, M-17, N-19, O-18, P-18, R-26
Grids Completed	3.5" Rocket Range M-16-22, R-26-12.17.22
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-6, H-7, H-8, I-7, I-8

Quality Control	
Grids QC'd	L-16-13.14.19.20, M-16-23.24.25, M-17-4.5.9.10, N-19-1.6. Q-27-4.5.9.10.14.15, R-27-1.2.6.7.11.12.16.17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 October 2016

Additional Comments

Photos
Team 3 performing UXO clearance operations in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, M-16, M-17, N-19, O-18, P-18, R-26
Grids Completed	3.5" Rocket Range L-16-24.25, M-16-21, M-19-4.5, O-18-15, Q-26-19.20.24.25, R-26-7
Mec Encountered (yes or no)	YES
Location	R-26-7
Type	1ea Gren, Hand, Riot, M25
M1 Report Number	0303

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-6, H-5, H-6, H-7

Quality Control	
Grids QC'd	O-18-9.10.15.19.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	L-16-14, M-16-25, N-19-6, Q-27-9, R-27-7.17

12 October 2016

Additional Comments

Photos
Team 3 performing UXO clearance operations in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

13 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, M-16, M-17, N-19, O-18, P-18, R-26 3.5" Rocket Range
Grids Completed	L-16-23, Q-18-16, Q-26-9.10.14.15, R-26-6
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0091

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-5, G-6, H-5, H-6, I-6

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	J-15-20, K-15-21, L-16-12.13.14.19.20, M-16-24.25, M-17-4.5.9, M-19-8.9.10, 4.5.9.10.14.15.18.19.20.23.24.25, R-27-1.2.6.7.11.12.16.17.

13 October 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in M-19.

Signature

Andrew Caldwell, Senior UXO Supervisor

Jeremy Haney, Task Manager

17 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, M-16, M-17, N-19, O-18, P-18, R-26
Grids Completed	3.5" Rocket Range L-16-18, M-17-8, M-19-3,O-19-1.2, P-18-15.16, Q-26-4, R-26-11
Mec Encountered (yes or no)	YES
Location	O-19-1
Type	Sig, Illum, M125
M1 Report Number	0304

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	L-16-23.24.25, M-16-21.22, M-19-4.5, P-18-14, Q-18-16.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 October 2016

Additional Comments

Photos
Team 4 performing UXO clearance operations in O-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, M-16, M-17, N-19, O-18, P-18, R-26
Grids Completed	3.5" Rocket Range L-18-3.8, M-17-3, M-19-2, O-18-13.14, O-19-3.4, Q-26-5
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-6, I-6, I-7

Quality Control	
Grids QC'd	Q-26-4.9.10.14.15.19.20.24.25, R-26-6.7.11.12.16.17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 October 2016

Additional Comments

Photos
Team 5 performing UXO clearance operations in O-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

19 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, L-18, M-18, N-19, O-19, M-17, Q-25
Grids Completed	L-16-15, L-18-9, O-18-8, O-19-5, Q-25-25
Mec Encountered (yes or no)	YES
Location	O-19-1, Q-25-25
Type	ea, 37mm, MK1(Fuzed), 2ea Rkt Warhead, M151 (Unfuzed) 2ea Proj, 20mm(Unfuzed), 1ea Gren, Hand, MK II,
M1 Report Number	1ea Rkt Propellant, 1ea Fuze,MK 174, Component 0305

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-5, H-6, I-6

Quality Control	
Grids QC'd	L-16-18, M-17-8, M-19-3, O-19-1.2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	L-16-24, M-19-3, Q-18-16, Q-26-9, R-26-12.22 (DoE)

19 October 2016

Additional Comments

Photos
Team 4 performing UXO clearance operations in O-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, L-18, M-18, N-19, O-19, M-17, Q-25
Grids Completed	L-17-21, L-18-4.5, M-17-7, O-18-12, O-19-10
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0092

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-5, H-6, I-6

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	L-16-18.23.24.25, M-16-21.22.23, M-17-8, M-19-3.4, O-18-9.10.15.19.20, Q-18-16.17, 6-9.10.14.15.16.17.19.24.25, R-26-6.7.11.12.16.17.21.22.23

20 October 2016

Additional Comments

Photos

Team 4 performing post-demo cleanup in O-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

24 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, L-18, M-18, N-18, O-19, M-17, Q-25
Grids Completed	L-18-10, M-18-21, N-18-16, O-19-9, Q-25-20
Mec Encountered (yes or no)	YES
Location	M-18-21, Q-25-20
Type	1ea Submunition, M42, 1ea Rkt Warhead, M151(Unfuzed), 1ea Proj, 20mm (Unfuzed)
M1 Report Number	0306

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	L-16-15, L-17-21, L-18-3.5.8.9, M-17-7, O-19-3.4.5.9.10, P-18-15.16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 October 2016

Additional Comments

Photos
Team 7 performing UXO clearance operations in N-18

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

25 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, L-18, M-18, N-18, O-19, M-17, Q-25
Grids Completed	L-18-15, M-17-12, N-18-17, O-18-17, O-19-8
Mec Encountered (yes or no)	YES
Location	L-18-15
Type	1ea Fuze, Component
M1 Report Number	0307

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0093

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-5

Quality Control	
Grids QC'd	M-17-2, M-18-21, N-18-16, O-18-8.12.13.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 October 2016

Additional Comments

Photos

Team 2 performing UXO clearance operations in M-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

26 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, L-18, M-18, N-19, O-19, M-17, Q-25
Grids Completed	M-18-11, N-18-18, O-19-11, Q-25-15
Mec Encountered (yes or no)	YES
Location	Q-25-15
Type	1ea Proj, 20mm(Unfuzed), 2ea Gren, Rifle Smoke, 1ea Sig, Illum, M13, 1ea Shaped Charge
M1 Report Number	0308

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-5

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	L-16-15, M-17-7, O-19-10 (DoE)

26 October 2016

Additional Comments

Photos

Oversized cultural debris removed from O-19 by Team 4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

27 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, L-18, M-18, N-19, O-19, M-17, Q-25
Grids Completed	L-18-23, M-18-16.22, N-18-19, O-18-18-22, O-19-12.13, Q-25-10
Mec Encountered (yes or no)	YES
Location	L-18-23, Q-25-10
Type	2ea 3" Trench Mortar (Unfuzed), 2ea Propellant, 1ea Rkt 5" HVSR
M1 Report Number	0309

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-5

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	L-16-15, L-17-21, L-18-3.4.8.9, M-17-3.7, M-18-21, M-19-5, N-19-1, O-18-8.10.12.13.14, P-18-13.14.15.16

27 October 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in M-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

31 October 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-16, L-18, M-18, N-19, O-19, M-18, Q-18
Grids Completed	L-28-24, M-18-6, O-19-14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	O-19-8.11.12.13.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 October 2016

Additional Comments

Photos
Materials discovered in L-18 by Team 1.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, M-18, N-19, O-19, O-25, M-18, Q-18
Grids Completed	M-18-1.17.23.24.25, O-19-15, O-25-24
Mec Encountered (yes or no)	YES
Location	Q-25-19
Type	1ea Proj, 20mm (Unfuzed), 1ea Secondary Firing Device
M1 Report Number	0310

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-5

Quality Control	
Grids QC'd	L-18-10.15.23.24, M-18-1.6.11.16.22, N-18-17.18.19, O-18-17.18.22, Q-25-5.10.15.20.25, Q-26-5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 November 2016

Additional Comments

Photos
Ecology has modified this page for public release to remove protected cultural resources information.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, M-18, N-19, O-19, O-25, M-18, Q-25
Grids Completed	L-18-14, M-18-18, N-18-20, O-19-20, Q-25-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-5

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	M-18-11, N-18-18, O-19-13, Q-25-10 (DoE)

2 November 2016

Additional Comments

Photos

Hand grenade found in L-18 by UXO Team 1.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

3 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, M-18, N-18, N-19, O-19, O-25, M-18, Q-25
Grids Completed	L-18-25, M-18-19, N-18-25, O-18-23, O-19-7.19, Q-25-9.14
Mec Encountered (yes or no)	YES
Location	O-18-23, L-18-25, Q-25-14
Type	1 Subcal, M183, 1ea Gren Rifle, M9A1, 1ea Gren, Hand, MK Subcal, M73, 1ea Elec Blasting Cap, 2ea Proj 20mm (Unfuz 1ea Rkt Warhead M151 (Unfuzed), 1ea Sig, Illum, M125
M1 Report Number	0311

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0094

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-9-3, J-13-7, L-15-3, L-18-5.10.15, M-17-2, M-18-11.16, N-18-18.19, O-18-17.18.22, O-19-3.4.5.8.9.13, Q-25-5.10.15.20.25, Q-26-4.5

3 November 2016

Additional Comments

Photos
Road leaving worksite, end of day.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, M-18, N-19, O-19, O-25, M-18, Q-25
Grids Completed	L-18-13.19, M-18-20, N-18-24, N-19-5, O-19-6, Q-24-24. Q-25-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 November 2016

Additional Comments

Photos
Team 2 performing grid prep in P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

8 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, M-18, N-19, O-19, O-25, M-18, Q-25
Grids Completed	L-18-18, M-18-15, N-18-21.22.23, N-19-10, O-18-24, O-24-14, Q-23-22, Q-24-1.6.13.19
Mec Encountered (yes or no)	YES
Location	N-18-23, P-18-17
Type	7lbs Bulk High Explosive, 1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0312

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	L-18-14.25, M-18-17.18.19.23.24.25, N-18-25,O-18-23, O-19-7.15, Q-25-4.9.14.19.24, Q-24-24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	L-18-24, M-18-19, N-18-20, Q-25-24 (DoE)

8 November 2016

Additional Comments

Photos
Team 7 performing UXO clearance operations in Q-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

9 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, M-18, N-19, O-19, O-25, M-18, Q-25
Grids Completed	M-18-14, O-18-25, Q-24-18.23, Q-25-3
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	L-18-14.23.24.25, M-18-1.6.17.18.19.22.23.24.25, N-18-20.25, O-18-23, O-19-11.12, Q-24-24, Q-25-4.9.14.19.24

9 November 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in M-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

10 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, M-18, N-19, O-19, O-25, M-18, Q-18, Q-25
Grids Completed	M-18-13, N-19-15, Q-18-6, Q-25-8.13.18
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 November 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in M-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, M-18, N-19, O-19, O-25, M-18, Q-25
Grids Completed	M-18-12, O-18-11, Q-25-23, Q-26-3.8
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-12

Quality Control	
Grids QC'd	L-18-13.18.19, M-18-12.13.14.15.20, N-19-10.15, O-18-24.25, O-19-6.19.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 November 2016

Additional Comments

Photos
Team 4 performing UXO clearance or 3.5" rocket firing point.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

15 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, N-19, O-17, O-18, Q-18, Q-25, Q-26
Grids Completed	L-18-20, Q-17-21, Q-18-1, Q-26-13.18.23
Mec Encountered (yes or no)	YES
Location	Q-26-13
Type	1ea Proj, 20mm, M56 (Unfuzed)
M1 Report Number	0313

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-12

Quality Control	
Grids QC'd	N-18-21.22.23.24, N-19-5, O-18-11, Q-23-22, Q-24-1.6.13.14.18.19.23, Q-25-3.8.13.18.23, Q-26-3.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 November 2016

Additional Comments

Photos
Team 1 performing UXO clearance operations in Q-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, N-19, O-17, O-18, Q-18, Q-25, Q-26
Grids Completed	Q-17-22, Q-26-12.17.22
Mec Encountered (yes or no)	YES
Location	Q-26-12
Type	1ea Fuze, MK 174
M1 Report Number	0314

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-10, I-12, K-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	M-18-13.14, O-19-15, Q-24-23 (DoE)

16 November 2016

Additional Comments

Photos
Team 3 breaking down rain shelter.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

17 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	L-18, N-18, O-17, O-18, Q-18, Q-25, Q-26
Grids Completed	N-18-11, O-18-16.21, Q-18-2.13, Q-26-2.7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0095

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	M-18-13.14.15.20, N-18-14.21.22.23.24, N-19-5.10.15, O-18-11.24.25, O-19-6.14.15.19.20, Q-23-22, Q-24-1.6.13.14.18.19.23, Q-25-3.8.13.18.23

17 November 2016

Additional Comments

Photos

Team 6 performing post blast demolition cleanup in Q-26.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

21 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	N-18, O-17, O-18, Q-18, Q-25, Q-26
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-19

Quality Control	
Grids QC'd	Q-26-12.13.17.18.22.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 November 2016

Additional Comments
Archaeologists on site, brush cutting complete in Central Valley Floor.

Photos
Archaeologists inspecting I-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	N-18, O-17, O-18, Q-18, Q-25, Q-26
Grids Completed	Q-18-7
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	L-18-20, N-18-11, O-18-16.21, Q-26-2.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 November 2016

Additional Comments

Photos
Small arms and related debris removed from Q-18 by Team 1.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

23 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	N-18, O-17, O-18, Q-18, Q-25, Q-26
Grids Completed	H-10-2, K-15-15, P-18-17
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 November 2016

Additional Comments

Photos

Team 3 performing UXO clearance operations in H-10.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

28 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, P-18, Q-18, P-25
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 November 2016

Additional Comments

Photos
Team 4 performing UXO clearance operations in 3.5" Rocket Firing Point.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

29 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, P-18, Q-18, P-25
Grids Completed	K-15-14, Q-18-14
Mec Encountered (yes or no)	YES
Location	K-15-14
Type	1ea Proj, 37mm Riot
M1 Report Number	0315

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-11

Quality Control	
Grids QC'd	H-10-2, P-18-17, Q-17-21.22, Q-18-1.2.6.7.13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 November 2016

Additional Comments

Photos
Team 3 performing UXO clearance operations in H-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

30 November 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, P-18, Q-18, P-25
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-11

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	L-18-13.18.19.20, M-18-12, N-18-11, O-18-16.21, 18-17, Q-17-21.22, Q-18-1.2.6, Q-26-2.3.7.8.12.13.17.18.22

30 November 2016

Additional Comments

Photos

Team 6 performing UXO avoidance operations ahead of brush cutting.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

1 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, P-18, Q-18, P-25
Grids Completed	NO
Mec Encountered (yes or no)	YES
Location	K-15-13
Type	1ea Rkt, 2.36", M6A3
M1 Report Number	0316

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0096

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 December 2016

Additional Comments

Photos
2.36" rocket verified inert by demolition in K-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

2 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, P-18, Q-18, P-25
Grids Completed	P-18-12, Q-18-12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-9, F-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 December 2016

Additional Comments

Photos
Team 3 performing UXO clearance operations in H-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

5 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, P-18, Q-18, P-25, 3.5" Rocket Firing Point
Grids Completed	H-10-3, 3.5" Rocket Firing Point
Mec Encountered (yes or no)	YES
Location	G-5-25 (3.5" Rkt Firing Pt)
Type	1ea Sig, Illum, Grnd, M49
M1 Report Number	0317

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-9

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 December 2016

Additional Comments

Photos

Team 7 performing UXO clearance operations in Q-18.

Signature

Andrew Caldwell, Senior UXO Supervisor

Jeremy Haney, Task Manager

6 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, Q-18, P-25, 3.5" Rocket Firing Point
Grids Completed	P-25-3.8.13, Q-18-11
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-8, F-9

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 December 2016

Additional Comments

Photos

Materials recovered from Q-18 by Team 1.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

7 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, Q-18, P-25, 3.5" Rocket Firing Point
Grids Completed	K-15-13, P-25-18.23.24, Q-18-15
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-7, E-8

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 December 2016

Additional Comments

Photos

Team 5 performing UXO clearance operations in K-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

12 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, Q-18, P-25
Grids Completed	P-25-9.14.19
Mec Encountered (yes or no)	YES
Location	M-19-2
Type	1ea Submunition, M32
M1 Report Number	0318

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-6, E_7

Quality Control	
Grids QC'd	H-10-3, K-15-13.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 December 2016

Additional Comments
Work cancelled on 12/9 due to icestorm-unsafe conditions.

Photos
Site conditions.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

13 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, Q-18, P-25
Grids Completed	P-18-9, P-25-4.5.15, Q-18-9
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0097

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-6, E_7

Quality Control	
Grids QC'd	P-18-12, P-25-3.8.13.18.23.24, Q-18-11.12.14.15, 3.5" Rkt Range Firing Point
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 December 2016

Additional Comments

Photos

Materials recovered from P-18 by Team 1.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

14 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, Q-18, P-25
Grids Completed	M-19-2, P-25-20.25, P-26-4
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-5, D-6

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	K-15-14, P-25-13, Q-18-14, 3.5" Rkt Range Firing Pt

14 December 2016

Additional Comments

Photos

Materials recovered in M-19 by Team 5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

16 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, Q-18, P-25
Grids Completed	M-19-6.7, P-18-7, P-26-9.14
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-10-2.3, K-15-13.14.15, P-25-3.8.13.18.23, Q-18-7.11.12.13.14.15, 3.5" Rkt Firing Pt

16 December 2016

Additional Comments
Work cancelled 12/15 due to inclement weather.

Photos
Materials recovered by Team from P-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	

19 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, Q-18, P-25
Grids Completed	NO
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-4, C-5

Quality Control	
Grids QC'd	P-25-4.5.9.14.15.19.20.25, P-26-4.9.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 December 2016

Additional Comments

Photos
Team 3 performing clearance operations in H-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

20 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-15, Q-18, P-25
Grids Completed	P-18-8, P-26-19.24.25, P-28-10, Q-18-3.8.10
Mec Encountered (yes or no)	YES
Location	M-19-1, P-18-8
Type	1ea Rkt, 2.36", M6, 1ea Submunition, M43
M1 Report Number	0319

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-4, B-4

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 December 2016

Additional Comments

Photos

2.36" Rocket found in P-18 by Team 2.

Signature
Andrew Caldwell, Senior UXO Supervisor **Jeremy Haney, Task Manager**

21 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-10, P-18, P-26, P-28, Q-18, Rifle Gren Firing Pt
Grids Completed	H-10-8, M-19-1, P-26-10.15.20
Mec Encountered (yes or no)	YES
Location	H-6-10
Type	15ea Rkt, 3.5", M28 HEAT
M1 Report Number	0320

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0098, 0099

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-4

Quality Control	
Grids QC'd	H-10-8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	P-25-4.5.9.10.14.15.19.20.24.25

21 December 2016

Additional Comments

Photos
Ecology has modified this page for public release to remove protected cultural resources information.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

22 December 2016

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-12, P-18, Q-18,Q-25, Q-26, Rifle Gren Firing Pt
Grids Completed	I-12-14.21, P-26-5, Q-25-12, Q-26-1, Rifle Gren Firing Pt
Mec Encountered (yes or no)	YES
Location	I-6-6
Type	1ea Rkt, 3.5" M28 HEAT
M1 Report Number	0321

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0100

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 December 2016

Additional Comments
Last day before Christmas break.

Photos
Materials recovered from I-12 by Team 2.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

3 January 2017

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-12, P-18, Q-18,Q-25, Q-26
Grids Completed	I-12-25, Q-25-21, Q-26-16.21
Mec Encountered (yes or no)	YES
Location	I-6-7
Type	11ea Rkt, 3.5" M28 HEAT
M1 Report Number	0322

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	-12-14.21, M-19-2, P-18-7.8.9.10, P-26-5.10.15.19.20.24.25 P-26-5.10.15.19.20.24.25, Q-18-3.8.9.10, Q-26-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 January 2017

Additional Comments

Photos
Team 1 performing UXO clearance operations in I-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

4 January 2017

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-12, P-18, Q-18,Q-25, Q-26
Grids Completed	I-12-13.22.24
Mec Encountered (yes or no)	YES
Location	I-6-2
Type	20ea Rkt, 3.5" M28 HEAT
M1 Report Number	0323

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	Rifle Grenade Firing Pt
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-10-8, P-18-10, P-26-9.20, Rifle Grenade Firing Pt (DoE)

4 January 2017

Additional Comments

Photos
Team 5 performing UXO clearance operations in I-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

5 January 2017

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-12, P-18, Q-18,Q-25, Q-26
Grids Completed	I-12-16.23, Q-25-7.11.16
Mec Encountered (yes or no)	YES
Location	I-6-1, I-12-23
Type	21ea Rkt, 3.5" M28 HEAT, 1ea Subcal, 14.5mm, M183
M1 Report Number	0324

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-10-8, I-12-14.21, M-19-2, P-18-7.8.9.10.12, P-26-4.5.9.20.14.15.19.20.24.25, Q-18-3.8.9.10, Rifle Grenade Firing Pt

5 January 2017

Additional Comments

Photos

Materials recovered from grid I-12 by Team 3.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

6 January 2017

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-12, P-18, Q-18,Q-25, Q-26
Grids Completed	Q-24-17.22, Q-25-2
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0101

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 January 2017

Additional Comments

Photos
Freezing conditions on site.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

9 January 2017

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-12, P-18, Q-18,Q-25, Q-26
Grids Completed	I-6-1.2.7, I-12-11.12.18, Q-25-21
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	Q-24-17.22, Q-25-2.7.11.12.16.17.21, Q-26-16.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 January 2017

Additional Comments

Photos
Items recovered from I-12 by Team 7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

10 January 2017

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-12, P-18, Q-18,Q-25, Q-26
Grids Completed	H-5-1, I-12-19
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 January 2017

Additional Comments

Photos
Ecology has modified this page for public release to remove protected cultural resources information.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**

18 January 2017

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-5, I-12, Q-24
Grids Completed	H-5-6, I-12-17, Q-24-11.12
Mec Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	Q-25-15.16

18 January 2017

Additional Comments
No work 1/11/17-1/17/17 due to ice and snow. Central Valley Floor and Associated Wetlands clearance complete.

Photos
Team 1 heading to work in I-12 after tailgate safety brief.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Jeremy Haney, Task Manager**
Andrew C. Caldwell	Jeremy Haney

Daily Report

26 March 2018

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-5, B-4, F-4, J-7, J-6
Grids Completed	B-4-7 (SO), F-4-15 (SO), I-5-25, J-6-24, J-7-3, J-7-4
MEC Encountered (yes or no)	YES
Location	I-5-25
Type	5ea M404 Fuze (I-5-25)
M1 Report Number	0356

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	H-4-11,12,13, I-5-9,10,14,15,20,25
Pass:Fail	YES

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 March 2018

Additional Comments

Photos
Team 2 performing grid prep in B-4 stepout grid.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

27 March 2018

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-7
Grids Completed	J-7-1, J-7-2, H-8-7(SO), H-8-12(SO), I-10-24(SO)
MEC Encountered (yes or no)	NO
Location	
Type	
M1 Report Number	

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	J-6-8,9,13,14,18,19,23,24/ J-7-2,3,4
Pass:Fail	YES

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 March 2018

Additional Comments

Photos
Team 1 performing instrusive ops in J-7

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

28 March 2018

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-11, N-16, F-19 (MEC006), K-22 (MEC406/305), CITA Road
Grids Completed	I-11-15(SO), N-16-19(SO), MEC006(PIKA)
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	J-7-1
Pass:Fail	YES

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-4-11.12, J-6-9.18

28 March 2018

Additional Comments

Photos
Team 2 performing UXO clearance operations in K-22 roads and trails stepout.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

2 April 2018

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	T-16, T-17, CITA Road
Grids Completed	T-16-25, T-17-5
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	B-4-7(SO), F-4-15(SO), H-8-7.12(SO), MEC 060.305.406 (PIKA)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-4-11.12.13, I-5-9.10.14.15.20.25, J-6-8.9.13.14.18.19.23.24, H-7-1.2.3.4

2 April 2018

Additional Comments

Photos
UXOSO installing safety equipment on team vehicles.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

3 April 2018

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	T-16, CITA Road
Grids Completed	T-16-10.15.20
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	U-18

Quality Control	
Grids QC'd	I-10-24(SO), I-11-15(SO), N-16-19(SO), MEC 006.061 (PIKA)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 April 2018

Additional Comments

Photos
UXO Team 2 performing clearance operations in T-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

4 April 2018

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	T-16, CITA Road
Grids Completed	T-16-9.14.19.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	U-18

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	F-4-15(SO), MEC 061(PIKA)

4 April 2018

Additional Comments

Photos
UXO Team 1 performing clearance operations in CITA Road (Interior).

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

5 April 2018

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	T-17, CITA Road
Grids Completed	T-17-4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	U-17, U-18

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-4-7(SO), F-4-15(SO), H-8-7.12(SO), I-10-24(SO), I-11-15(SO), N-16-19(SO), MEC 006.060.061.305.406(PIKA)

5 April 2018

Additional Comments
Archaeologist visits site for monthly review.

Photos
Archaeologist checking scrap recovered during March.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

3 May 2018

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-12, U-16, U-17
Grids Completed	E-12-23(SO), U-16-12, U-17-12.13
MEC Encountered (yes or no)	YES
Location	U-17-13, U-17-12
Type	1ea M84, Proj, 105mm, Smoke, (Unfuzed, U-17-13), Supplementary Charge (U-17-12)
M1 Report Number	0359

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	V-17, V-18

Quality Control	
Grids QC'd	E-12-23 (SO)
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	T-18-3.4.5, U-16-15.16.17.18.19.20.21, U-17-2.3.4.5.7.8.9.10

3 May 2018

Additional Comments

Photos
UXO Team 2 performing clearance operations in E-12-23 stepout.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

17 May 2018

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	U-17
Grids Completed	U-18.11.16.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	V-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	U-16-23.25, U-17-16.17.18.21.22.23, U-18-1.6, E-12-23 (SO)

17 May 2018

Additional Comments

Photos
UXOQCS confirming stakeout accuracy for stepout area.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

APPENDIX H
FIELD VARIANCE FORMS

Restoring Resource Efficiency

FIELD VARIANCE FORM

DATE: 8-7-12 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated July 2012 – Appendix D, Section 3.3 Competent Person & Attachment 1, Site Safety and Health Plan, Section 4.2 Competent Person

SUBJECT: Personnel name correction

FIELD CHANGE CONDITION:

Appendix D: Accident Prevention Plan Section 3.3 and Attachment 1, Site Safety and Health Plan, Section 4.2 of Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands Work Plan state that: "Mr. Bebow meets the requirements and has been approved by WESTON's Corporate Environmental Health and Safety Management. Mr. Bebow is a competent person at stated in OSHA 29 CFR 1926.32. As required by EM 385-1-1, Mr. Bebow has at least 5 years of applicable safety experience and has successfully completed the OSHA 30-hour construction safety course. Mr. Bebow has performed work on a site(s) of similar hazard, risk, complexity to the task assignment, and is certified in first aid and cardiopulmonary resuscitation (CPR). Mr. Bebow also has at least five years of experience …"

RECOMMENDED APPROACH / CHANGE:

It is recommended that the name of the current UXOSO, Randal Schneider, replace all instances where Steve Bebow's name appears.

IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

REQUESTED BY: Tony Clark, MEC Task Manager, Weston Solutions, Inc.

[ ] CLARIFICATION/FOR INFORMATION ONLY [X] MINOR CHANGE [ ] MAJOR CHANGE

WESTON SOLUTIONS
Restoring Resource Efficiency

WESTON TEAM APPROVALS: BRUCE MOE, RANDY SCHNEIDER, MELISSA MAYER

COMMENTS

ACKNOWLEDGED BY:

Randy Schneider			8/7/12
UXO SAFETY OFFICER (WESTON)		SIGNATURE	DATE

ACKNOWLEDGED BY:

BRUCE MOE			8/7/12
SENIOR UXO SUPERVISOR (WESTON)		SIGNATURE	DATE

ACKNOWLEDGED BY:

MELISSA MAYER			8/7/12
PROJECT QUALITY CONTROL MANAGER (WESTON)		SIGNATURE	DATE

STAKEHOLDER APPROVAL:

COMMENTS

☑ APPROVED ☐ REJECTED	JERRY BARNETT			8/8/12
	CLARK COUNTY PROJECT MANAGER		SIGNATURE	DATE
☑ APPROVED ☐ REJECTED	BEN FORSON			8-8-12
	DEPTARTMENT OF ECOLOGY PROJECT MANAGER		SIGNATURE	DATE

ATTACHMENTS:

Restoring Resource Efficiency

FIELD VARIANCE FORM

DATE: 7-AUG-12 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated July 2012 – Appendix D, Section 3.3 Competent Person & Attachment 1, Site Safety and Health Plan, Section 4.2 Competent Person

SUBJECT: Competent person

FIELD CHANGE CONDITION:

Appendix D: Accident Prevention Plan Section 3.3 and Attachment 1, Site Safety and Health Plan, Section 4.2 of Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands Work Plan state that: "Mr. Bebow is a competent person at stated in OSHA 29 CFR 1926.32. As required by EM 385-1-1, Mr. Bebow has at least 5 years of applicable safety experience and has successfully completed the OSHA 30-hour construction safety course. Mr. Bebow has performed work on a site(s) of similar hazard, risk, complexity to the task assignment, and is certified in first aid and cardiopulmonary resuscitation (CPR). Mr. Bebow also has at least five years of experience implementing safety and occupational safety and health procedures and experience conducting exposure monitoring to select and adjust PPE; however, it is unlikely that such adjustments will be needed.

The qualifications of all site-specific personnel will be maintained at the CVFAW project office. The certifications and overall qualifications of all WESTON personnel are maintained in a database supported by WESTON."

RECOMMENDED APPROACH / CHANGE:

It is recommended that a paragraph be inserted between the two above that states: "All personnel that meet the requirements of competent persons as stated in OSHA 29 CFR 1926.32 and have been approved by WESTON's Corporate EHS Manger can fill in as the designated Competent person on an as needed basis or as required."

IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

REQUESTED BY: Tony Clark, MEC Task Manager, Weston Solutions, Inc.

[ ] **CLARIFICATION/FOR INFORMATION ONLY** [X] **MINOR CHANGE** [ ] **MAJOR CHANGE**

WESTON SOLUTIONS
Restoring Resource Efficiency

WESTON TEAM APPROVALS: BRUCE MOE, RANDY SCHNEIDER, MELISSA MAYER

COMMENTS

ACKNOWLEDGED BY:

Randy Schneider			8/7/12
UXO SAFETY OFFICER (WESTON)		SIGNATURE	DATE

ACKNOWLEDGED BY:

BRUCE MOE			8/7/12
SENIOR UXO SUPERVISOR (WESTON)		SIGNATURE	DATE

ACKNOWLEDGED BY:

MELISSA MAYER			8/7/12
PROJECT QUALITY CONTROL MANAGER (WESTON)		SIGNATURE	DATE

STAKEHOLDER APPROVAL:

COMMENTS

☑ APPROVED ☐ REJECTED	JERRY BARNETT, PE			8/8/12
	CLARK COUNTY PROJECT MANAGER		SIGNATURE	DATE
☑ APPROVED ☐ REJECTED	BEN FORSON			8-8-12
	DEPARTMENT OF ECOLOGY PROJECT MANAGER		SIGNATURE	DATE

ATTACHMENTS:

Restoring Resource Efficiency

FIELD VARIANCE FORM

DATE: 7-AUG-12 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated July 2012 – Appendix G, SOP 15- Soil Sifting, Section 5 – Operations.

SUBJECT: Shovels

FIELD CHANGE CONDITION:

Appendix G: Standard Operating Procedures, SOP 15 – Soil Sifting, Section 5 states:
"The excavated material will be introduced into the sifter with. Material will be 100% inspected by trained UXO personnel as described in Section 8.1 of this SOP and subsequently sorted in three material types."

RECOMMENDED APPROACH / CHANGE:

It is recommended that the first sentence be reworded to read: "The excavated material will be introduced into the sifter with shovels."

IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

REQUESTED BY: Tony Clark, MEC Task Manager, Weston Solutions, Inc.

[ ] **CLARIFICATION/FOR INFORMATION ONLY** [X] **MINOR CHANGE** [ ] **MAJOR CHANGE**

WESTON SOLUTIONS
Restoring Resource Efficiency

WESTON TEAM APPROVALS: BRUCE MOE, RANDY SCHNEIDER, MELISSA MAYER

COMMENTS

ACKNOWLEDGED BY:

Randy Schneider			8/7/12
UXO SAFETY OFFICER (WESTON)		SIGNATURE	DATE

ACKNOWLEDGED BY:

BRUCE MOE			8/7/12
SENIOR UXO SUPERVISOR (WESTON)		SIGNATURE	DATE

ACKNOWLEDGED BY:

MELISSA MAYER			8/7/12
PROJECT QUALITY CONTROL MANAGER (WESTON)		SIGNATURE	DATE

STAKEHOLDER APPROVAL:

COMMENTS

☑ APPROVED ☐ REJECTED	JERRY BARNETT, PE			8/8/12
	CLARK COUNTY PROJECT MANAGER		SIGNATURE	DATE
☑ APPROVED ☐ REJECTED	BEN FORSON			8-8-12
	DEPARTMENT OF ECOLOGY PROJECT MANAGER		SIGNATURE	DATE

ATTACHMENTS:

Restoring Resource Efficiency

FIELD VARIANCE FORM

DATE: 19-SEP-12 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated July 2012 – Wetlands Protocol.

SUBJECT: Wetlands Protocol

FIELD CHANGE CONDITION:

Section 1.8 Cleanup Action Plan Recommendations states: "The WDOE determined that the CVF and the wetlands areas require subsurface removal to frost depth (14-inch bgs). Therefore, MEC surface and subsurface removal in the wetland areas must be conducted in accordance with already established removal technologies as modified with a ***separate wetland protocol***. The wetland protocol will include specific brush cutting, worker safety, and MEC anomaly investigation procedures to reduce the impact to potentially sensitive habitat. The appropriate governmental oversight agencies will be consulted prior to MEC removal activities in the wetland areas."

RECOMMENDED APPROACH / CHANGE:

It is recommended that the accepted wetlands protocol (attached) be adopted for operations conducted within the wetland boundary as provided by Clark County.

IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

REQUESTED BY: Tony Clark, MEC Task Manager, Weston Solutions, Inc.

[X] **CLARIFICATION/FOR INFORMATION ONLY** [ ] **MINOR CHANGE** [ ] **MAJOR CHANGE**

WESTON SOLUTIONS
Restoring Resource Efficiency

WESTON TEAM APPROVALS: BRUCE MOE, RANDY SCHNEIDER, MELISSA MAYER

COMMENTS

ACKNOWLEDGED BY:

Randy Schneider			9/19/12
UXO SAFETY OFFICER (WESTON)	SIGNATURE		DATE

ACKNOWLEDGED BY:

BRUCE MOE			9/19/12
SENIOR UXO SUPERVISOR (WESTON)	SIGNATURE		DATE

ACKNOWLEDGED BY:

MELISSA MAYER			9/19/12
PROJECT QUALITY CONTROL MANAGER (WESTON)	SIGNATURE		DATE

STAKEHOLDER APPROVAL:

COMMENTS

☑ APPROVED ☐ REJECTED	JERRY BARNETT, PE			9/19/12
	CLARK COUNTY PROJECT MANAGER	SIGNATURE		DATE

☑ APPROVED ☐ REJECTED	BEN FORSON, PhD, PE			9/18/12
	DEPARTMENT OF ECOLOGY PROJECT MANAGER	SIGNATURE		DATE

ATTACHMENTS: ***WETLANDS PROTOCOL DOCUMENT***

WETLANDS PROTOCOL

The Central Valley Floor (CVF) comprises the major portion of the proposed regional park with a relatively gentle topographic slope, and low vegetative cover. The area covers approximately 432 acres of which 120 acres are defined as wetlands. The Wetlands extend throughout the CVF along the Lacamas Creek basin and contain sensitive ecological habitats, easily disturbed soils, flora, and fauna. Removal Action of MEC/MD and non-munitions related metallic debris in the CVF involves the need to remove vegetation, conduct Digital Geophysical Mapping (DGM), and reacquire and investigate selected subsurface anomalies in the Wetland. These activities can potentially impact the sensitive ecology of the wetland. To minimize impact to the wetlands and ensure worker safety from potential unstable saturated soil conditions and stream banks, a Wetlands Protocol has been developed to guide MEC remediation activities within the wetlands.

This Wetlands Protocol outlines guidelines to be implemented before and during MEC remedial actions to ensure that Substantive Requirements of Applicable State Laws, Regulations and Standards to minimizing impact to and protecting the wetlands are met, and to ensure worker safety.

REGULATORY

MEC remediation action within the Wetlands will be carried out following the Substantive Requirements of Applicable Federal, State and County Laws, Regulations and Standards to include the following:

Habitat Conservation Ordinance: This ordinance is detailed in Clark Counties Unified Development Code (UDC) Title 40.440 [CC 40.440]. The purpose of the Ordinance is to protect fish/ wildlife habitat while allowing reasonable use of property. Habitat areas that are protected by this ordinance include streamside riparian areas, priority habitat and species areas and species buffers for endangered, threatened or sensitive species.

Wetland Conservation Ordinance: This ordinance was designed to protect wetlands and streams that are not applicable according to the Shoreline Management and Habitat Conservation programs [CC 40.450].

Other: Protection of Federal and state listed rare, threatened or endangered species, including both animals and plant communities.

PRE-MEC REMEDIATION ACTIVITY

To comply with reasonable and prudent measures and to protect wetlands and wetland species, the Contractor will complete a training program before starting any MEC or contaminated soil removal activity within the wetlands.

Training Program

Before MEC or contaminated soil remedial activities begin in wetland areas, all supervisors and field personnel will attend a training program. The program will be presented by a qualified biologist familiar with the wetland resources at Camp Bonneville. As the project proceeds, all new personnel must attend the training before working onsite.

The training will:

- Provide a general description of wetland resources, functions, and values, including wetland-associated features that could be encountered;
- Provide an overview of pertinent state and federal laws relating to the protection of wetland areas and wetland-associated species;
- Identify guidelines that personnel must follow to avoid or reduce impacts on wetland areas; and
- Identify measures that may be taken to restore wetland areas after MEC sampling or removal activities.

Demarcation of Wetland Area Boundary

The Contractor will demarcate the wetland area boundary for remedial activities. The perimeter of wetland areas will be staked and flagged by a qualified professional, accompanied by a cleanup crew member. Flagging will be completed before vegetation, soil or MEC removal begins in or near a wetland area to alert crews that special measures need to be taken inside the flagged area.

MEASURES TO MINIMIZE DISTURBANCE

All vegetation, MEC and contaminated soil removal will be completed in accordance with reasonable and prudent measures that minimize impact to the wetlands. Implementation of measures presented below will minimize disturbance to wetland habitats during MEC removal activities and increase the probability that natural restoration processes will be sufficient to restore water bodies to their pre-disturbance function and value.

Timing of Removal Activities

i. Vegetation: To make areas accessible to cleanup crews, prescribed mechanical and manual brush clearance may be required in the wetlands. Vegetation in wetland areas must be cleared during the dry season (July through October) to minimize soil compaction and the need to drain pooled areas.
ii. Surface MEC: Removal of surface MEC and contaminated soil will require crews to pass through areas with metal detectors or other equipment. To minimize soil compaction, damage to vegetation, and the need to drain pooled water, this activity in the wetlands must be conducted during the dry season (July through October).
iii. Subsurface MEC: To remove subsurface MEC or contaminated soil found in wetland areas during sampling procedures, it may be necessary to excavate. Excavation in wetlands will take place after the soil is dry on the surface and able to support a person.

Disturbances from Removal Activities

iv. Vegetation Removal: Many areas within the Associated Wetlands of the Central Valley Floor are vegetated densely enough to restrict visibility, impede movement, create physical hazards, and potentially expose workers to serious safety risks from MEC. For these reasons, and to ensure the effective use of MEC detection equipment, vegetation clearance will be required prior to MEC removal actions. However, vegetation removal must be minimized. Where necessary, a

combination of mechanical and manual methods of vegetation removal may be used with the following stipulations:

Vegetation must NOT be removed to a level shorter than approximately six inches above ground surface.

- The maximum diameter of shrub/tree to be cut during brush cutting should be three inches.
- No mechanical method should be used within 15 feet of a pond or any surface water body to protect these resources and protect worker from potential unstable saturated soil conditions and stream banks.
- Insure all mechanized vegetation removal is completed by machinery with low-pressure treads. Ideally the tires/treads/tracks should operate with a pressure, measured in Pounds per Square Inch (PSI), comparable to that of a laborer using hand-cutting methods.
- Re-establishment of disturbed vegetation communities to minimize runoff and intrusion by invasive plants.
- When possible, clippings from the identified wetland area must be spread over the wetland area after remediation is complete to assist in preserving the seed bank.

v. MEC Removal: MEC removal activities should be limited to the smallest area possible to minimize unnecessary disturbance of the wetland. Existing roads must be used whenever possible, and use of vehicles within the wetland must be minimized to the greatest extent practicable. Excavation size and depth must be kept to a minimum, and in-situ detonation, if necessary, must be conducted in a manner to minimize soil disturbance.

vi. Excavated Soil Handling: All excavations for MEC are expected to be less than 14 inches deep. During MEC excavations, the topsoil layer (upper 8 inches of soil), which contains a large proportion of seed bank, bulbs, eggs and larvae of many invertebrates that inhabit these wetlands, and excavated first must be stockpiled separately from other deeper soil layers. Soil must be laid out on a ground cloth, boards, or other material to minimize disturbance of soils and vegetation in the soil storage area.

vii. In-situ Detonation: In some cases, due to safety concerns it may be necessary to detonate MEC in situ. In such situations, before detonation, to the greatest extent possible and within safety limits, topsoil and deeper soil layers must be removed from the affected area and stockpiled separately, as described above.

viii. Excavated Soil Replacement: After MEC removal activity or in-situ detonation is completed, the excavated area or the crater should be backfilled using the topsoil and other deeper soil layers that were set aside, simulating existing soil horizons as closely as possible. Each layer should be returned to its original position. During backfilling, the soil should be compacted at 6-inch intervals to help preserve the permeability of the disturbed soil. The final layer must be the topsoil.

Restoring Resource Efficiency

FIELD VARIANCE FORM

DATE: 04-OCT-12 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated July 2012 – Section 4.2 and Section 4.3 of Section 4 – Quality Control Plan

SUBJECT: Grid Failure Criteria

FIELD CHANGE CONDITION:

Section 4.2 and Section 4.3 of Section 4 – Quality Control Plan state:

"**4.2 QUALITY CONTROL INSPECTION PROCESS**

- QC inspections of the areas investigated. A minimum of 10 percent of each grid investigated will be inspected to ensure that the visible MEC, MD, MPPEH, and other metallic items have been removed. A grid is failed if any metal is found on the ground surface. Once a grid has passed the QC check, the Clark County Munitions Safety Officer will be notified for QA inspection.

4.3 INVESTIGATION FAILURE CRITERIA

An investigation failure results when a performance metric is exceeded or cannot be achieved. Grid failures occur if any MEC or MD item (to include inert blind seeded items [Appendix E, Table 1 for blind seed specifications]) or more than 5 non-MEC/MD metal items that are greater than 2 inches square are found in a grid. Upon completion of a grid by the UXO Team, the UXOQCS will perform a QC grid inspection encompassing, at a minimum, 10 percent of the grid surface area. The list of grids completed, checked by QC, and ready for QA inspection will be updated daily, as required, and forwarded or made available to Clark County. The QC process is shown on Figure 5. Grid failures will be documented on the DQCR. Any deficiencies that are identified will require a corrective measure, and a root-cause analysis will be performed to document the issue, analysis, and corrective action. Such root-cause analyses will be submitted to Clark County as memorandums. A corrective action will include reinvestigation of the grid and may also include resurvey of the grid or adjusting analog instrument settings. The exact corrective action will be determined by following the corrective action process detailed in the sections below."

RECOMMENDED APPROACH / CHANGE:

It is recommended that these sections be reworded to read:

4.2 QUALITY CONTROL INSPECTION PROCESS

QC inspections of the areas investigated. A minimum of 10 percent of each grid investigated will be inspected to ensure that the MEC, MD, MPPEH, and other metallic items have been removed. Grid failure criteria are detailed in Section 4.3 below. Once a grid has passed the QC check (including Geo QC, described in Section 3.1.3), the Clark County Munitions Safety Officer and the WADOE Munitions Cleanup, Toxics Cleanup Program will be notified for QA inspection.

4.3 INVESTIGATION FAILURE CRITERIA

An investigation failure results when a performance metric is exceeded or cannot be achieved. Grid failures occur for any one of the following reasons:

1. Any 1 MEC item remaining in a grid.
2. Any inert blind seeded item or 1 whole MD item equal to or larger than a 14.5mm sub caliber projectile remaining in a grid.
3. 5 metal items or MD fragments ranging in size from 2 square inches up to 8 square inches remaining in a grid.
4. 1 metal item or MD fragment equal to or greater than 8 square inches remaining in a grid.
5. Small arms => .50 caliber (projectile & case) will be considered MEC and fail a grid if 1 remains in a grid.
6. Small arms casings => .50 caliber will be considered MD and fail a grid if 5 or more remain in a grid.
7. Small arm's <= .50 caliber (projectile only) will not be considered MD and not count toward the 5 metal item limit.

Upon completion of a grid by the UXO Team, the UXOQCS will perform a QC grid inspection encompassing, at a minimum, 10 percent of the grid area. The list of grids completed, checked by QC (including Geo QC, described in Section 3.1.3), and ready for QA inspection will be updated daily, as required, and forwarded or made available to Clark County. The QC process is shown on Figure 5. Grid failures will be documented on the DQCR. Any deficiencies that are identified will require a corrective measure, and a root-cause analysis will be performed to document the issue, analysis, and corrective action. Such root-cause analyses will be submitted to Clark County as memorandums. A corrective action will include reinvestigation of the grid and may also include resurvey of the grid or adjusting analog instrument settings. The exact corrective action will be determined by following the corrective action process detailed in the sections below.

WESTON SOLUTIONS
Restoring Resource Efficiency

IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

REQUESTED BY: Melissa Mayer, Project Quality Control, Weston Solutions, Inc.

[ ] CLARIFICATION/FOR INFORMATION ONLY [ ] MINOR CHANGE [X] MAJOR CHANGE

WESTON TEAM APPROVALS: RANDY SCHNEIDER, BRUCE MOE, MELISSA MAYER

COMMENTS

ACKNOWLEDGED BY:

MIKE EVERMAN UXO QC SPECIALIST (WESTON)	SIGNATURE	10/04/12 DATE
BRUCE MOE SENIOR UXO SUPERVISOR (WESTON)	SIGNATURE	10/04/12 DATE
ACKNOWLEDGED BY: TONY CLARK MEC TASK MANAGER (WESTON)	SIGNATURE	10/04/12 DATE

STAKEHOLDER APPROVAL: JERRY BARNETT, BEN FORSON

COMMENTS

[✓] APPROVED [ ] REJECTED	JERRY BARNETT, PE CLARK COUNTY PROJECT MANAGER	SIGNATURE	10/19/12 DATE
[✓] APPROVED [ ] REJECTED	BEN FORSON, PE, PhD DEPARTMENT OF ECOLOGY PROJECT MANAGER	SIGNATURE	10/12/12 DATE

ATTACHMENTS: NONE

Restoring Resource Efficiency

FIELD VARIANCE FORM

DATE: 19-SEP-12 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated July 2012 – Section 4.2 and Section 4.3 of Section 4 – Quality Control Plan

SUBJECT: Grid Failure Criteria – clarification on dimensions of 2 square inches

FIELD CHANGE CONDITION:

Section 4.3 of Section 4 – Quality Control Plan states:

4.3 INVESTIGATION FAILURE CRITERIA

An investigation failure results when a performance metric is exceeded or cannot be achieved. Grid failures occur for any one of the following reasons:

- Any MEC item.
- 5 metal or MD items ranging in size from 2 square inches up to 8 square inches remaining in a grid constitute a grid failure.
- 1 metal or MD item equal to or greater than 8 square inches remaining in a grid constitute a grid failure as this would indicate a process failure.
- Small arms equal to or greater than a .50 caliber (projectile and case combined) remaining in a grid will be considered MD and count toward the 5 MD items that constitute a grid failure.

Upon completion of a grid by the UXO Team, the UXOQCS will perform a QC grid inspection encompassing, at a minimum, 10 percent of the grid surface area. The list of grids completed, checked by QC (including Geo QC, described in Section 3.1.3), and ready for QA inspection will be updated daily, as required, and forwarded or made available to Clark County. The QC process is shown on Figure 5. Grid failures will be documented on the DQCR. Any deficiencies that are identified will require a corrective measure, and a root-cause analysis will be performed to document the issue, analysis, and corrective action. Such root-cause analyses will be submitted to Clark County as memorandums. A corrective action will include reinvestigation of the grid and may also include resurvey of the grid or adjusting analog instrument settings. The exact corrective action will be determined by following the corrective action process detailed in the sections below.

RECOMMENDED APPROACH / CHANGE:

It is recommended that this section include the following illustration for clarification:

2 square inches



IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

WESTON SOLUTIONS
Restoring Resource Efficiency

REQUESTED BY: Tony Clark, MEC Task Manager, Weston Solutions, Inc.

[X] **CLARIFICATION/FOR INFORMATION ONLY** [ ] **MINOR CHANGE** [ ] **MAJOR CHANGE**

WESTON TEAM APPROVALS: RANDY SCHNEIDER, BRUCE MOE, MELISSA MAYER

COMMENTS Section 4.3 as updated in FVF CVFAWWP-005.

ACKNOWLEDGED BY:

Michael Everman **UXO SAFETY OFFICER (WESTON)**	**SIGNATURE**	9/19/12 **DATE**

ACKNOWLEDGED BY:

BRUCE MOE **SENIOR UXO SUPERVISOR (WESTON)**	**SIGNATURE**	9/19/12 **DATE**

ACKNOWLEDGED BY:

MELISSA MAYER **PROJECT QUALITY CONTROL MANAGER (WESTON)**	**SIGNATURE**	9/19/12 **DATE**

STAKEHOLDER APPROVAL: JERRY BARNETT, BEN FORSON

COMMENTS

[✓] **APPROVED** [ ] **REJECTED**

JERRY BARNETT, PE **CLARK COUNTY PROJECT MANAGER**	**SIGNATURE**	9/19/12 **DATE**

[✓] **APPROVED** [ ] **REJECTED**

BEN FORSON, PhD, PE **DEPARTMENT OF ECOLOGY PROJECT MANAGER**	**SIGNATURE**	9/19/12 **DATE**

ATTACHMENTS: NONE

WESTON SOLUTIONS
Restoring Resource Efficiency

FIELD VARIANCE FORM

DATE: 12-FEB-13 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated June 2012 – Figure 4

SUBJECT: Figure 4, Project Organization Chart

FIELD CHANGE CONDITION:

Figure 4, Project Organization Chart which indicates the MEX/UXO Removal Team has been revised.

RECOMMENDED APPROACH / CHANGE:

It is recommended that the attached figure replace Figure 4:

IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

REQUESTED BY: Melissa Mayer, MEC Response and Removal Task Manager, Weston Solutions, Inc.

[ ] CLARIFICATION/FOR INFORMATION ONLY [X] MINOR CHANGE [ ] MAJOR CHANGE

WESTON TEAM APPROVALS: RANDY SCHNEIDER, BRUCE MOEMELISSA MAYER

COMMENTS

ACKNOWLEDGED BY:	**RANDY SCHNEIDER** **SENIOR UXO SUPERVISOR (WESTON)**	**SIGNATURE**	2-12-13 **DATE**
ACKNOWLEDGED BY:	**BRUCE MOE** **UXO SAFETY OFFICER (WESTON)**	**SIGNATURE**	2-12-13 **DATE**
ACKNOWLEDGED BY:	**MELISSA MAYER** **MEC RESPONSE AND REMOVAL TASK MANAGER (WESTON)**	**SIGNATURE**	2/12/2013 **DATE**

WESTON SOLUTIONS
Restoring Resource Efficiency

STAKEHOLDER APPROVAL: JERRY BARNETT, BEN FORSON

COMMENTS

☑ APPROVED ☐ REJECTED	JERRY BARNETT, PE CLARK COUNTY PROJECT MANAGER		SIGNATURE	2/13/13 DATE
☑ APPROVED ☐ REJECTED	BEN FORSON, PE, PHD DEPARTMENT OF ECOLOGY PROJECT MANAGER		SIGNATURE	2/13/13 DATE

ATTACHMENTS: FIGURE 4, PROJECT ORGANIZATION CHART



Clark County Public Works

FIGURE 4
PROJECT ORGANIZATION CHART

Former Camp Bonneville Military Reservation
Vancouver, Washington

WESTON SOLUTIONS
Restoring Resource Efficiency

FIELD VARIANCE FORM

DATE: 05-AUG-13 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated June 2012 – Appendix G, SOP 3 Mechanical Vegetation Cutting

SUBJECT: Industrial Fire Precaution Levels

FIELD CHANGE CONDITION:

Clarification has been added to Standard Operating Procedure 3, Mechanical Vegetation Cutting regarding Industrial Fire Precaution Levels.

RECOMMENDED APPROACH / CHANGE:

The attached revised SOP 3 including the attached Department of Natural Resources policy be added to the approved Work Plan Addendum.

IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

REQUESTED BY: Melissa Mayer, MEC Response and Removal Task Manager, Weston Solutions, Inc.

[X] **CLARIFICATION/FOR INFORMATION ONLY** [ ] **MINOR CHANGE** [ ] **MAJOR CHANGE**

WESTON TEAM APPROVALS: MICHAEL EVERMAN (UXOSO), DREW CALDWELL (SUXOS) MELISSA MAYER

COMMENTS

ACKNOWLEDGED BY:	**DREW CALDWELL** **SENIOR UXO SUPERVISOR (WESTON)**	**SIGNATURE**	**DATE** 8/6/13
ACKNOWLEDGED BY:	**MICHAEL EVERMAN** **UXO SAFETY OFFICER (WESTON)**	**SIGNATURE**	**DATE** 8-6-13
ACKNOWLEDGED BY:	**MELISSA MAYER** **MEC RESPONSE AND REMOVAL TASK MANAGER (WESTON)**	**SIGNATURE**	**DATE** 8/6/13

STAKEHOLDER APPROVAL: FOR INFORMATION ONLY

COMMENTS

☐ APPROVED ☐ REJECTED	JERRY BARNETT, PE	NA	
	CLARK COUNTY PROJECT MANAGER	SIGNATURE	DATE
☐ APPROVED ☐ REJECTED	BEN FORSON, PE, PHD	NA	
	DEPARTMENT OF ECOLOGY PROJECT MANAGER	SIGNATURE	DATE

ATTACHMENTS: REVISED STANDARD OPERATING PROCEDURE 3, MECHANICAL VEGETATION CUTTING

SOP - 3
MECHANICAL VEGETATION CUTTING
CAMP BONNEVILLE

Approved by:

_____ 5 August 2013

MEC Response & Removal Task Manager Date



_____ 5 August 2013

Project Manager Date

TABLE OF CONTENTS

1. PURPOSE 3
2. SCOPE 3
3. REGULATORY REFERENCES 3
4. RESPONSIBILITIES 3
   - 4.1 Project Manager (PM) 3
   - 4.2 Senior Unexploded Ordnance Supervisor (SUXOS) 3
   - 4.3 UXO Safety Officer (UXOSO) 3
   - 4.4 UXO Escort/Ground Safety Observer 3
5. MECHANICAL VEGETATION CUTTING OPERATIONS 3
   - 5.1 Safety 3
6. PERSONAL PROTECTIVE EQUIPMENT 3
7. TRAINING 3

1. PURPOSE

The purpose of this standard operating procedure (SOP) is to provide the minimum procedures and safety and health requirements applicable to the conduct of mechanical vegetation cutting operations.

2. SCOPE

All personnel performing operations utilizing mechanical equipment for vegetation cutting will conform to this SOP. This SOP is not a stand-alone document, and all personnel will become familiar with associated documents and/or manuals related to this operation.

3. REGULATORY REFERENCES

Weston Solutions, Inc., Corporate Safety and Health Program

OSHA General Industry Standards, 29 CFR 1910

OSHA Construction Standards, 29 CFR 1926

USACE EM 385-1-1, Safety and Health Requirements Manual

AR 385-10, Army Safety Program

Operator's Manual and Manufacturer's Recommendations

WA Department of Natural Resources: Washington State Industrial Fire Precaution Level System (IFPL)

4. RESPONSIBILITIES

4.1 PROJECT MANAGER (PM)

The PM is responsible for ensuring availability of resources required to safely implement this SOP.

4.2 SENIOR UNEXPLODED ORDNANCE SUPERVISOR (SUXOS)

The SUXOS is responsible for incorporating this SOP in plans, procedures, and training.

4.3 UXO SAFETY OFFICER (UXOSO)

The UXOSO ensures that all mechanical vegetation cutting operations are being conducted in a safe manner in accordance with the work plan and this SOP.

4.4 UXO ESCORT/GROUND SAFETY OBSERVER

The UXO Escort/Ground Safety Observer ensures that personnel and equipment remain within the site, and marks any munitions and explosives of concern (MEC) encountered and reports their location to the SUXOS.

5. MECHANICAL VEGETATION CUTTING OPERATIONS

Vegetation cutting operations will be consistent with the operator's manual and terrain features, and permits the Ground Safety Observer to perform those duties as directed to include a visual search/survey of the area(s) to be worked in.

- Personnel will not enter within 50 feet of an operating piece of equipment. If, at any time, personnel enter closer than 50 feet, the operator will immediately stop, return the engine to idle speed, and disengage power to all attachments.
- A communications check with the team personnel prior to operations commencing will be conducted. Hand signals are devised and used as a secondary means of communication. All team personnel must know these hand signals prior to operations commencing.
- The direction and manner in which the vegetation is to be removed will be directed by the team leader. Prior to cutting operations commencing, a visual search/survey is conducted to determine the hazards that may be encountered, including MEC, terrain slope, vegetation, wildlife, and environmental concerns. The team leader will also determine the personal protective equipment (PPE) requirements based on the identified hazards.
- The Ground Safety Observer precedes the equipment and performs a visual search for MEC, ordnance scrap, rats' nests, surface debris, and any other obstruction/object that may pose a hazard to team personnel. Hazardous items, impassable terrain, or vegetation that may affect operations will be marked and team personnel notified. The operator shall follow a route selected by the Ground Safety Observer while operations are ongoing.
- Team personnel will ensure that a 6-inch ground clearance is maintained during cutting operations. Those areas marked as hazards are to be avoided.

- MEC or MEC-related items encountered are marked and avoided. Notification of these items will be made to the SUXOS.

5.1 SAFETY

Safety is paramount. All personnel will observe those safety precautions/warnings that apply, or may apply, to vegetation cutting operations. Those listed below are general in nature and personnel will need to review applicable publications for more specific safety precautions/warnings. Distances are the minimum required.

- All personnel (UXO and essential non-UXO) will maintain a distance of 300 feet from the mechanical veg cutting equipment (i.e., Hydroaxe).
- Maintain 50 feet between personnel using hand-held equipment (e.g., weed whacker) and team personnel.
- Distances may be increased by the UXOSO, as determined by site history, MEC items encountered, terrain features, and other factors that may apply.
- Use equipment safety features (e.g., guards).
- Safety precautions/warnings found in the operator's manual(s)/manufacturer's publication(s) will be observed.
- Maintain 6 inches of ground clearance during cutting operations.
- Communications will be maintained between the UXO Escort and the operator at all times.
- Maintain site control.
- Observe safety precautions for items encountered or suspected.
- Ensure PPE is serviceable and worn/used in a proper manner.

5.2 WASHINGTON STATE INDUSTRIAL FIRE PRECAUTION LEVEL SYSTEM (IFPL)

By law, the Washington Department of Natural Resources (DNR) uses two closure systems for reducing the risk of wildfires on 12 million acres of private and state forest land that receives fire protection from the department. Activated when needed during the summer fire season, one closure system (Industrial Fire Precaution Levels) applies to woods workers and other forest industrial users. The other set of protections is aimed at the general public, but also includes local residents, landowners, recreationists and forest workers. Woods workers are required to observe both sets of restrictions as fire danger dictates. Other land users only need to follow the public use restrictions.

Camp Bonneville Brush clearing activities do not fall within the same restrictions as woods workers. Brush clearing activities do NOT require partial shut-down until Level III. However, at Level III, if brush clearing is needed after 1pm, fire equipment (including a 300 gallon water source) and fire watch is required.

The following precautions will be used during brush clearing activities:

- Level I: Fire equipment and fire watch required. Although not required, Weston will keep a 100 gallon water source in the vicinity of brush clearing.

- Level II (Partial Hootowl): 100 gallon water source in the vicinity of brush clearing and 1 hour fire watch after cessation of brush clearing for the day.

- Level III (Hootowl): Brush cutting only from 8pm – 1pm. 100 gallon water source in the vicinity of brush clearing and 1 hour fire watch after cessation of brush clearing for the day.
    - If brush clearing must extend after 1pm, a 300 gallon (or greater) water source must be within the vicinity of brush clearing activities.

See the attached DNR policy for further information regarding IFPL.

6. PERSONAL PROTECTIVE EQUIPMENT

Level D PPE will be required for personnel engaged in mechanical vegetation cutting. Clothing includes, but is not limited to:

- Coveralls or work clothing as prescribed
- High visibility Safety Vests
- Work gloves, leather or canvas as appropriate
- Safety glasses
- Face shields when appropriate
- Hard hats when working within 100 feet of equipment
- Hearing protection, noise attenuators or ear plugs when within 50 feet of equipment
- Dust mask, as required by wind conditions and/or the presence of airborne particulate matter

- Other PPE as needed (e.g., face shield, Kevlar chaps, etc.)

7. TRAINING

All personnel who work on a mechanical vegetation cutting crew will be qualified and certified through machine-specific, site-specific, and on-the-job training. This training will consist of:

- Mechanical operations and maintenance of the vegetation cutting equipment
- Features of the equipment and its operational limits and characteristics
- Safety parameters relevant to mechanical operations

Forest Closures to Reduce Fire Risk

By law, the Washington Department of Natural Resources (DNR) uses two closure systems for reducing the risk of wildfires on 12 million acres of private and state forest land that receives fire protection from the department.

Activated when needed during the summer fire season, one closure system (Industrial Fire Precaution Levels) applies to woods workers and other forest industrial users. The other set of protections is aimed at the general public, but also includes local residents, landowners, recreationists and forest workers.

Woods workers are required to observe both sets of restrictions as fire danger dictates. Other land users only need to follow the public use restrictions.

Industrial Fire Precaution Levels

The DNR, US Forest Service, Bureau of Land Management, and Bureau of Indian Affairs all use the same four-level industrial regulation system. This system, which helps prevent wildfires by regulating work in the woods, is known as the **Industrial Fire Precaution Level (IFPL) system**.

Below are the levels and what they mean:

Level I: Closed Fire Season – fire equipment and firewatch service is required.
Level II: Partial Hootowl – limits certain activities to between the hours of 8 p.m. and 1 p.m.
Level III: Partial Shutdown – prohibits some activities altogether and limits other activities between the hours of 8 p.m. and 1 p.m.
Level IV: General Shutdown – All operations prohibited.

Operation: Power Saws			
Precaution Level	Landing	Tractor/Skidder	Other Woods Saws
I. Closed Season	Fire Watch	Fire Watch	Fire Watch
II. Partial Hootowl	Fire Watch	Hootowl	Hootowl
III. Partial Shutdown	Hootowl	Hootowl	Prohibited
IV. General Shutdown	Prohibited	Prohibited	Prohibited

Operation: Yarding			
Precaution Level	Tractor/skidder	Cable [1] (gravity systems)	Cable (other systems)
I. Closed Season	Fire Watch	Fire Watch	Fire Watch
II. Partial Hootowl	Fire Watch	Hootowl	Hootowl
III. Partial Shutdown	Hootowl	Hootowl	Prohibited
IV. General Shutdown	Prohibited	Prohibited	Prohibited

[1] Includes approved motorized carriages

Other Operations			
Precaution Level	Loading	Blasting	Welding
I. Closed Season	Fire Watch	Fire Watch	Fire Watch
II. Partial Hootowl	Fire Watch	Hootowl	Hootowl
III. Partial Shutdown	Hootowl	Hootowl	Hootowl
IV. General Shutdown	Prohibited	Prohibited	Prohibited

Continuing Work During a Logging Shutdown

Operators wishing to continue an activity that is prohibited under an industrial fire precaution level must obtain a written waiver from DNR. The operator must also obtain the landowner's permission to seek a waiver. DNR will not issue a waiver against the wishes of the landowner.

The operation must also be in compliance with all of Washington's fire protection laws and with general "fire safe" practices.

A fire safe operation is one where the chance of a fire start has been reduced or where a plan is made for early discovery and suppression should a fire ignite.

Examples of fire prevention measures include:

- Wetting down or removal of slash fuel in the immediate operating area night operations, and
- Ceasing activities when the relative humidity is less than 35 percent or during windy conditions.
- Increased fire detection and suppression measures may consist of:

- Pre-strung hose to the yarding or cutting area,
- Providing a fire watch,
- Roving patrol during the waiver period as well as after working hours, and
- Providing an additional water supply or fire fighting tools.

Each operation is unique and must be evaluated relative to conditions existing at that site. For example, an activity that occurs in an alder stand on a north-facing slope might require fewer preventive or suppression measures to continue to operate during a shutdown than the same activity taking place in a conifer stand on a south-facing slope.

A primary consideration when evaluating a fire safe operation will be fire prevention or reduction of ignition sources. Increased fire detection and suppression capabilities will be secondary but important concerns. In this case, an ounce of prevention is worth a pound of cure.

Waivers are most frequently granted to carry out road maintenance or operations in gravel pits. Waivers are seldom allowed for any purpose when level IV industrial precautions are in effect.

Firewatch Services

The purpose of the firewatch is to stay after the day's work is over and report any fire starts to the proper authorities. The firewatch is required to be on duty after the last power-driven equipment used by the operator has been shut down for the day. The firewatch must be on duty a minimum of one hour. During periods of high fire danger, DNR recommends the firewatch be on the operation site more than the mandated one hour.

A firewatch must:

- Visually observe all parts of the operation area on which industrial activity has been in progress,
- Be physically capable of fighting a fire and experienced in operating fire-fighting equipment,
- Have on-site communication (CB radio, cellular or radio phone) to summon in the event a fire breaks out,
- Transportation available in case radio or phone communication doesn't work.

The National Fire Danger Rating System

The National Fire Danger Rating System provides the technical basis for establishing the daily Industrial Fire Precaution Levels. The effort to establish a National Fire Danger Rating System (NFDRS) began in 1968. We have been using the current NFDRS version since 1978.

Fire danger rating is a guide for making short and medium range presuppression decisions; for anticipating requirements for suppression forces, prevention activities, etc. actions which require a day or two lead time.

Preplanned actions, such as the initial dispatch of suppression forces to a reported wildfire are commonly keyed to a fire danger rating system.

NFDRS characterizes fire danger by evaluating the approximate upper limit of behavior of wildfires occurring on a fire danger rating area during a 24-hour period. This is based on weather, topography and fuels.

The state of Washington has 38 of these areas which are referred to as Shutdown Zones. The bottom line of fire danger rating in the day-to-day operation of a fire program is the manning class. This is sometimes referred to as preparedness class, adjective class, precautions class or Industrial Fire Precaution Level (IFPL).

The idea is to divide the continuum of fire danger into discrete class to which preplanned management actions are keyed. The designations for the classes are commonly numerical, I (one) through IV (four), or adjective, Low through Moderate, High, and Very High to Extreme.

Manning classes are based on the historical 90th percentile of fire danger on a fire weather station by station basis. Based on analysis, the manning classes are keyed to both fire occurrence and/or fire behavior.

Using wildfire reports and historic fire danger, the level of incremental needs for specific levels of manning classes be made. This worst case approach reduces the uncertainty concerning actions on a particular class of day.

Public Use Restrictions

The DNR also administers Public Use Restrictions, which limits activities on forest land during periods of high fire danger.

Below are the restrictions and what they mean:

Summer Fire Rules: From April 15 through October 15, or longer if the fire danger warrants it, the following restrictions are in place:

1. Cigarette smoking on forest land is only allowed within vehicles.
2. Fireworks may not be lit on forest land, and
3. Non-industrial use of chain saws needs to follow IFPL requirements.

Burn Ban: During burn bans initiated by DNR, all open fires are prohibited. Burn bans initiated by DNR cover all lands DNR protects from wildfire. Call the DNR burn line (800-323-BURN) or visit http:/fortress.wa.gov/dnr/firedanger each day of ignition prior to lighting any fire. The instructions provided for the county you are burning in, including fire danger and air quality burn bans, become a condition of burning.

On lands not protected by DNR, contact your local fire protection agency before you burn.

Closed Entry Areas: Where high fire hazards exist, DNR may designate certain areas as "regions of extra fire hazard" and post them accordingly. Land designated as closed to entry is only open to local residents and woods workers carrying out industrial jobs there. All other land uses, including recreation, are restricted. DNR typically designates these areas in the spring, signs them accordingly and keeps them closed to entry the entire fire season. Most closed entry designations occur by landowner request on private land west of the Cascades.

Forestland Closure: When very extreme fire weather conditions exist, DNR may issue an order restricting all access by all people to all activities on certain private and public forest lands. These closures, which are very rare, may even restrict local residents from returning home if the fire danger warrants it.

WESTON SOLUTIONS
Restoring Resource Efficiency

FIELD VARIANCE FORM

DATE: 06-NOV-13 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated June 2012 – Appendix G, SOP 21 MEC Detonation Camp Bonneville

SUBJECT: Notification Information

FIELD CHANGE CONDITION:

Phone numbers were corrected for the Clark County Sherriff Department as well as for Fire Station 31. Personnel were added to the Notification List (Section 6.2) to include those with the WA DOE and Army BRAC office.

RECOMMENDED APPROACH / CHANGE:

The attached revised SOP 21 will be added to the approved Work Plan Addendum.

IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

REQUESTED BY: Melissa Mayer, MEC Response and Removal Task Manager, Weston Solutions, Inc.

[X] **CLARIFICATION/FOR INFORMATION ONLY** [ ] **MINOR CHANGE** [ ] **MAJOR CHANGE**

WESTON TEAM APPROVALS: MICHAEL EVERMAN (UXOSO), DREW CALDWELL (SUXOS) MELISSA MAYER

COMMENTS

ACKNOWLEDGED BY:

DREW CALDWELL **SENIOR UXO SUPERVISOR (WESTON)**	**SIGNATURE**	11/6/13 **DATE**

ACKNOWLEDGED BY:

MICHAEL EVERMAN **UXO SAFETY OFFICER (WESTON)**	**SIGNATURE**	11-6-13 **DATE**

ACKNOWLEDGED BY:

MELISSA MAYER **MEC RESPONSE AND REMOVAL TASK MANAGER (WESTON)**	**SIGNATURE**	11/6/2013 **DATE**

WESTON SOLUTIONS
Restoring Resource Efficiency

STAKEHOLDER APPROVAL: FOR INFORMATION ONLY

COMMENTS

☐ APPROVED ☐ REJECTED	JERRY BARNETT, PE	NA	
	CLARK COUNTY PROJECT MANAGER	SIGNATURE	DATE
☐ APPROVED ☐ REJECTED	BEN FORSON, PE, PHD	NA	
	DEPARTMENT OF ECOLOGY PROJECT MANAGER	SIGNATURE	DATE

ATTACHMENTS: REVISED STANDARD OPERATING PROCEDURE 3, MECHANICAL VEGETATION CUTTING

SOP - 21
MEC DETONATION
CAMP BONNEVILLE

Approved by:



MEC Response & Removal Task Manager

November 6, 2013
Date



Project Manager

November 6, 2013
Date

TABLE OF CONTENTS

1. PURPOSE 3
2. SCOPE 3
3. REFERENCE DOCUMENTS 3
4. RESPONSIBILITIES 3
   - 4.1 Project Manager (PM) 3
   - 4.2 Senior Unexploded Ordnance Supervisor (SUXOS) 4
   - 4.3 Unexploded Ordnance Safety Officer (UXOSO) 4
   - 4.4 Demolition Supervisor 4
5. TELEPHONE NOTIFICATION 4
6. ELECTRONIC NOTIFICATION 5
   - 6.1 WESTON 5
   - 6.2 Notification List 5
   - 6.3 Notification Language 5
7. EQUIPMENT AND MATERIALS 5
   - 7.1 Personal Protective Equipment 5
   - 7.2 Equipment 6
   - 7.3 Communication Equipment 6
   - 7.4 Safety Equipment 7
   - 7.5 Hand Tools 7
   - 7.6 Demolition Materials 7
8. SAFETY 7
   - 8.1 General Safety Precautions 7
   - 8.2 Electric Firing Safety Precautions (Remote Firing Device) 9
9. OPERATIONS 10
   - 9.1 Pre-Disposal Operations 10
   - 9.2 Initial Preparations/Range Procedures 11
   - 9.3 Procedures for Electric Initiation (Remote Firing Device) 12
   - 9.4 Misfire Procedures 13
   - 9.5 Post-Detonation Inspection 14
   - 9.6 Post-Operational Requirements 14

LIST OF ATTACHMENTS

Attachment 1 Form M-2, Explosive Demolition Operations

Attachment 2 Worker's Statement

1. PURPOSE

The purpose of this standard operating procedure (SOP) is to provide the step-by-step procedures for personnel to safely perform periodic munitions and explosives of concern (MEC) disposal activities, related to either immediate response blow-in-place (BIP) operations or pre-planned demolition operations, during the field activities at the former Camp Bonneville.

MEC hazards are unique and require a greater level of awareness and attention-to-detail than everyday construction projects. These procedures provide step-by-step instructions. References contain comprehensive procedures for conducting demolition operations and should be referred to for any situation not covered by this instruction. This SOP complies with the requirements of all applicable Army and U.S. Department of Defense instructions and safety regulations, Federal, State and local requirements and applicable Occupational Safety and Health Administration (OSHA) Standards.

2. SCOPE

This SOP applies to all Weston Solutions, Inc. (WESTON) personnel involved in MEC demolition/disposal operations at the former Camp Bonneville Military Reservation.

3. REFERENCE DOCUMENTS

OSHA General Industry Standards, 29 CFR 1910

OSHA Construction Standards, 29 CFR 1926

General Dynamics Military Hardened Remote Firing Device (RFD) Operating Manual ("RFD Operating Manual")

4. RESPONSIBILITIES

4.1 PROJECT MANAGER (PM)

The PM is responsible for ensuring availability of resources required to safely implement this SOP.

4.2 SENIOR UNEXPLODED ORDNANCE SUPERVISOR (SUXOS)

The SUXOS is responsible for ensuring that all disposal operations involving MEC are conducted in a safe and professional manner. The SUXOS will assign a Demolition Supervisor and other essential personnel as required for the disposal operation. The SUXOS has the authority to suspend, withdraw, or otherwise de-certify personnel unable to fulfill training, qualification, and/or operational requirements. The SUXOS will initiate all public telephone notifications and act as an independent safety observer during disposal operations if the Unexploded Ordnance Safety Officer (UXOSO) is unavailable.

4.3 UNEXPLODED ORDNANCE SAFETY OFFICER (UXOSO)

The UXOSO is responsible for ensuring that unexploded ordnance (UXO) disposal operations involving hazardous and/or explosive materials are conducted in a safe and professional manner. The UXOSO will act as an independent safety observer during disposal operations. If the SUXOS is unavailable, the UXOSO will initiate all public telephone notifications.

4.4 DEMOLITION SUPERVISOR

The demolition supervisor will be a licensed Washington State Blaster and will be responsible for the supervision of drawing of explosive stores, preparation, placement, and firing of all explosive charges. A Demolition Supervisor is required for all demolition operations. The Demolition Supervisor will be selected prior to the start of any demolition operation and is the primary supervisor for the disposal operation and will report to the SUXOS.

5. TELEPHONE NOTIFICATION

The following individuals will be notified via telephone by the SUXOS or designate:

Organization	Contact	Phone Number:
Clark County PM	Jerry Barnett	360-566-6992
Clark County MSO	Greg Johnson	360-566-6993
Clark County Sherriff Dept.	Non-Emergency Dispatch	360-696-4461
Clark County Fire Station 31	Hockinson Dispatch	360-892-2331
WESTON PM	George Overby	864-399-9902

6. ELECTRONIC NOTIFICATION

6.1 WESTON

WESTON will initiate all electronic notifications upon the event of MEC detonation.

6.2 NOTIFICATION LIST

The following individuals will be notified via electronic mail:

Recipient:	**Email Address:**
Clark County PM	Jerry.Barnett@clark.wa.gov
Clark County Munitions Safety Officer	Greg.Johnson@clark.wa.gov
WA Dept of Ecology PM	bfor461@ecy.wa.gov
WA Dept of Ecology Munitions Safety Advisor	ronj461@ ecy.wa.gov
Army BRAC Senior Analyst	Scott.Armstrong@calibresys.com
Copied:	**Email Address:**
George Overby, WESTON PM	George.Overby@westonsolutions.com
Drew Caldwell, WESTON SUXOS	Andrew.Caldwell@westonsolutions.com
Greg Clark, WESTON UXOSO	Greg.Clark@westonsolutions.com
Michael Everman, WESTON UXOQCS	Michael.Everman@westonsolutions.com

6.3 NOTIFICATION LANGUAGE

The following standard language will be used in electronic notifications:

"The WESTON Team will conduct a detonation of a (INSERT ITEM(s) TO BE DETONATED). The detonation will be conducted (INSERT GENERALIZED LOCATION). This operation will occur between (INSERT TIME AND DATE). If you have any questions please contact the WESTON Senior UXO Supervisor."

7. EQUIPMENT AND MATERIALS

7.1 PERSONAL PROTECTIVE EQUIPMENT

- leather gloves
- safety glasses with side shields (ANSI Z87.1 standard)

- Level D PPE

7.2 EQUIPMENT

- backhoe, as required
- water supply/dust control vehicle, as required
- 4-wheel-drive pickup or other off road vehicle
- Explosives transport vehicle (safety inspected, properly equipped, fire extinguishers etc.)
- digital photograph or video camera
- Two way radios
- binoculars

7.3 COMMUNICATION EQUIPMENT

The primary method of communication on the range will be handheld radios with cellular phones as a secondary backup. A minimum of two working radios are required to be on site and radios will be tested prior to the start of disposal operations. The following communication equipment is approved for use:

- radios - transceivers up to 5 watts
- cellular phones (all)

Communication Equipment	Hazards of Electromagnetic Radiation to Ordnance (HERO) Unsafe Distance
Radios	Within 25 feet
Cellular phones	Within 25 feet

CELLULAR PHONES WILL BE TURNED COMPLETELY OFF WHEN WORKING NEAR HERO-SENSITIVE MUNITIONS AND DEMOLITION MATERIALS.
(PHONES TRANSMIT RADIO FREQUENCY ENERGY EVEN WHILE IN STANDBY MODE)

7.4 SAFETY EQUIPMENT

- siren/horn
- road barricades (hazard communication)
- first aid kit in each truck
- fire extinguisher

7.5 HAND TOOLS

- shovels
- rakes
- mattocks, as required
- other tools, as required

7.6 DEMOLITION MATERIALS

- blasting machine (quantity 1)/RFD (quantity 2)
- galvanometer (quantity 1)
- electrical tape (minimum 1 roll)
- duct tape (minimum 1 roll)
- water jug (5-gallon)
- firing wire
- sand/sandbags

8. SAFETY

8.1 GENERAL SAFETY PRECAUTIONS

All personnel conducting range operations involving the use of explosives, pyrotechnics, and cartridge actuated devices will follow the approved guidance provided in this instruction and associated references. Any deviation from the approved SOP must be authorized by the SUXOS.

The following "General Safety Precautions" apply to all ordnance disposal work:

- A copy of this instruction will be maintained at the Field Operations Office.
- Smoking or spark/flame producing devices will not be permitted within 100 feet of any explosive material.

- The Demolition Supervisor will supervise the control of all blasting caps or initiating devices.
- The Demolition Supervisor will control the RFD Key.
- All crimping and priming procedures will be directed and supervised by the Demolition Supervisor.
- The preparation of initiators will be performed at a distance of not less than 50 feet from any other explosives.
- Use the minimum number of personnel necessary to perform the demolition operation safely (a minimum of two is required).
- Ensure the area is clear of any unauthorized personnel, vehicles, or low flying aircraft before beginning any demolition procedure.
- Do not handle, use, or remain near explosives during the approach or egress of an electrical storm. All personnel involved in any demolition operation in such a case should immediately retreat to a place of safety.
- Always point the explosive end of blasting caps, detonators, and other explosive devices away from the body and any other person who may be in close proximity. These items are extremely dangerous and may cause serious injury if they detonate.
- Use only approved tools when handling demolition materials.
- Personnel conducting demolition operations will wear cotton clothing to minimize the risk of static electricity.
- Personnel should anticipate the possible presence of accumulated static electricity and take necessary precautions to minimize the potential hazards.
- Operations will be scheduled so that the last detonation will occur at least 1 hour prior to sunset.
- Use electric blasting caps of the same manufacture, if possible, for each demolition shot involving more than one cap.
- Keep blasting caps in approved containers at least 50 feet from other explosives.
- Do not strike, tamper with, or attempt to remove or investigate the contents of a blasting cap, detonator, or explosive initiating device. A detonation may occur.
- Do not pull on the lead wires of electric blasting caps, detonators, or other electro-explosive devices (EEDs). A detonation may occur.
- Do not bury blasting caps. Buried blasting caps are subject to unobserved forces and movement which could lead to premature firing or misfires.
- Review electromagnetic radiation (EMR) precautions and electrical grounding procedures as indicated in the applicable reference publications prior to commencing any electric demolition procedure.
- Do not transmit on a radio or use a cellular phone within the HERO distance specified on the specific transmitter (typically 25 feet).

- All disposal shots will be dual primed, whenever possible.
- Use only the minimum amount of explosives necessary to destroy the item(s) being detonated. In accordance with historical use, a self-imposed combined Net Explosive Weight (NEW) limit of 20 pounds will be used for all disposal operations.

8.2 ELECTRIC FIRING SAFETY PRECAUTIONS (REMOTE FIRING DEVICE)

The following "Electric Firing Safety Precautions" apply to all ordnance disposal work utilizing the RFD:

- The operating procedures contained in the RFD Operating Manual will be followed when using the RFD.
- Use only special silver chloride dry-cell batteries in the galvanometer. Other types of batteries may produce sufficient voltage to detonate blasting caps.
- Do not remove the shunt from the lead wires of blasting caps except to test continuity or connect into a firing circuit. The individual removing the shunt will ground himself/herself prior to this operation to prevent accumulated static electricity from firing the blasting cap.
- Unroll the lead wires so that the cap is as far as possible from the operator and pointing away from him. Place the blasting cap under a sand bag or behind a barricade before removing the shunt and testing for continuity. Make sure the cap is not pointing toward other personnel or explosives.
- Do not hold the blasting cap directly in the hand when uncoiling leads. Hold wires approximately 6 inches from the cap. The lead wires should be straightened by hand; not thrown, waved, or snapped to loosen the coils.
- Test electric blasting caps for continuity prior to connecting them to the firing circuit. Upon completion of testing, the lead wires will be shunted by twisting the bare ends of the wire together. The wires will remain shunted until they are to be connected to the firing circuit.
- Do not connect the blasting cap into the circuit unless the other end of the firing wire is shunted.
- Touch the shunted blasting cap wires to the shunted firing wires to equalize the electrical potential prior to connecting.
- Keep all parts of the firing circuit insulated from the ground or other conductors such as bare wires, rails, pipes, or other paths of stray current.
- Do not connect the RFD to the firing circuit until all pre-firing tests have been completed and the demolition charge is ready in all respects to be fired.
- Keep the power end of the firing wire shunted until ready to connect the RFD.
- Do not attempt to fire a single electric blasting cap or combination of electric blasting caps in a circuit with less than the minimum current required by the total circuit.

The Demolition Supervisor will order the firing wires to be connected to the RFD when he is certain the area is clear of personnel, animals and equipment.

9. OPERATIONS

9.1 PRE-DISPOSAL OPERATIONS

Prior to performing the MEC disposal field activities, the following actions will be completed:

- Identify the MEC item in consultation with the UXOSO and the SUXOS. The UXOSO and the SUXOS will implement the most appropriate response action that is protective of human health and the environment for the discovered item.
- Record the location of the MEC item and fill out the MEC information form in accordance with the site-specific work plan or incidental item report as appropriate.
- Identify the minimum safe distance/exclusion zones for essential and non-essential personnel for the disposal operation.
- Select the personnel to perform disposal operations involving MEC. The SUXOS will select personnel based on current qualifications and Bureau of Alcohol, Tobacco, Firearms and Explosives approval as an employee possessor. Ensure all personnel become familiar with this instruction and references. All personnel will follow the procedures outlined in this instruction and references when conducting demolition operations.
- Ensure all personnel participating in disposal operations involving the use of explosives and pyrotechnics are aware of the hazards associated with these devices.
- Notify all concerned agencies, local emergency services providers and the local community, as necessary.
  - Immediate Response BIP operation notifications will be made as soon as possible prior to the demolition activities with detonations typically occurring before 5:00 p.m.
  - Pre-planned demolition operations notifications will be made at least 4 calendar days prior to demolition activities with detonations typically occurring between 8:00 a.m. and 5:00 p.m.
- Monitor weather forecasts and notify the SUXOS whenever a hazardous weather condition exists or may develop. Demolition operations will not take place when any of the following conditions exist:
  - Electrical storms are predicted for the immediate area.
  - Lightning activity is observed visually within five miles.
  - Sand, snow or dust storms of sufficient severity to create static electric charges are within five miles.
  - During periods of low or heavy overcast with a wind velocity less than 5 knots.

  - During conditions when there is a high potential for fire (also referred to as red flag fire days) as determined by the UXOSO and SUXOS, unless fire prevention activities such as engineering controls, fuel reduction, pre-wetting, etc., can mitigate the hazard.
- Conduct UXO Demolition Operations Safety Briefings before the start of each disposal operation for all personnel participating in the disposal activities.
- Maintain a copy of this SOP instruction at the Field Operations Office. All personnel assigned to specified disposal activities will read this SOP and sign the required signature sheet.

9.2 INITIAL PREPARATIONS/RANGE PROCEDURES

Before each disposal operation, the SUXOS and the assigned work crew will inspect the disposal areas to identify any hazards not conducive to safe operations. Hazards are determined on a case-by-case basis and are dependent upon the location of the demolition operation. The work crew will stage all equipment provided by the SUXOS and other associated equipment and material necessary for operations to begin. The UXOSO will also ensure that all necessary vehicles and equipment are in compliance with State and Federal OSHA regulations.

9.2.1 UXOSO Pre-Operational Procedures

The UXOSO will conduct a Daily Safety Brief before each day's activities for all personnel participating in the open detonation/disposal operations. The UXOSO will also inspect each member of the team to ensure the following:

- No silk, wool, rayon, nylon, or other synthetic-fiber garments are worn (static electricity hazard).
- Leather palmed gloves are worn.
- Safety glasses with side shields (ANSI Z87.1 standard) are worn.
- All spark and flame producing materials are absent from the disposal site.

9.2.2 Demolition Supervisor Pre-Operational Procedures

The Demolition Supervisor will ensure the following actions are performed:

- Assign and post road guards as necessary
- Ensure the disposal operation site is secure.

- Announce “the range is hot, keep radio traffic to a minimum” over the radio whenever any explosive materials are brought onto the range area.
- Explosive materials will be drawn from the explosives safety locker (ESL) and stored in the quality control truck’s magazines prior to demolition operations.
- Brief the demolition party on the sequence of events for each shot.
- Verify the area is secure and get permission from the UXOSO before any explosive procedures begin.

9.3 PROCEDURES FOR ELECTRIC INITIATION (REMOTE FIRING DEVICE)

The following actions, procedural steps, and precautions are provided for the electric initiation of explosive charges utilizing a RFD.

The Demolition Supervisor will:

- Control all initiators and blasting machines.
- Direct the preparation of all demolition charges.
- Ensure the engineering controls are ready to be put in place and the area is free of gravel, rocks, and other debris.
- Dual prime all initiating systems whenever possible.
- Direct the demolition party to proceed down range and place the prepared main charge.
- Direct the placement of engineering controls over the charge to ensure the mitigation of noise and fragmentation hazards to the surrounding public.
- Ensure compliance with all safety precautions and operating procedures contained in the RFD Operating Manual, when performing MEC disposal operations utilizing the RFD.
- Direct all members of the demolition party not involved in the actual blasting cap test/priming sequence to proceed to a safe area.
- Ensure that all personnel are accounted for and in a safe area and that the range exclusion zone is clear.
- Give the command to prime the demolition shot.
- Retire to the safe area.
- Direct one member of the crew to sound the air horn 60 seconds prior to giving three loud, clear "Fire in the Hole" in separate directions, allowing a brief delay prior to firing to allow for a possible response.
- Call for silence while the team member initiates the shot.
- Visually check the range after a five-minute wait, assuming a successful charge detonation.

ALL PERSONNEL WILL LISTEN FOR THE DETONATION AND, IF NECESSARY, START MISFIRE PROCEDURES.

9.4 MISFIRE PROCEDURES

9.4.1 General Misfire Procedures

In case of any type of "misfire", the Demolition Supervisor will designate personnel to assist during misfire procedures. The Demolition Supervisor will:

- Ensure that all personnel remain in a safe area unless specifically assigned a "misfire" function.
- Designate a safety observer to move to a place as far as possible from the demolition site while still keeping the Demolition Supervisor in sight and be prepared to render assistance in case of an accident.
- Wait a minimum of thirty minutes after the expected detonation time before proceeding to the misfire for corrective action.
- Ensure all excess personnel remain in a safe area until the misfire procedures have been completed.

9.4.2 Electric Misfire Procedures (Remote Firing Device)

In the event of an electrical misfire, the misfire procedures listed in the RFD Operating Manual will be followed:

- On the transmitter, remove the safe-arm key card. The ARM LED will extinguish. Press and hold the transmitter ON/OFF touch pad until the ON LED is extinguished.
- Maintain a safe distance from the receiver for at least 60 minutes after the misfire.
- After 60 minutes have elapsed from the time of the misfire, approach the detonator/cap. Do not touch the RFD.
- Remove any sandbags or soil covering the detonator/cap and carefully detach the detonator/cap from the main explosive charge.
- Remove and short the electric wires from the RFD receiver.
- The RFD receiver may now be safely handled. Note the status of the ARM, ON, AND BATTERY LOW LED's before pressing the ON/OFF touch pad to turn the receiver power off.
- Follow the troubleshooting procedures in RFD Operating Manual Appendix B to determine the cause of the misfire.

- If the cause of the misfire can be determined, correct the problem, perform a test fire following the procedures in Section 4.3.1 of the RFD Operating Manual. If the cause of the misfire cannot be determined, use a different RFD receiver to perform a test fire following the procedures in Section 4.3.1 of the RFD Operating Manual, replace the detonator/cap and repeat the firing procedure in Section 4.3.2 of the RFD Operating Manual.

9.5 POST-DETONATION INSPECTION

Following each detonation, an inspection of the detonation pit and surrounding area will be accomplished to identify and remove any MEC fragments, unconsumed explosives, or other debris that may have originated from the detonation. Material suspected to contain explosives or explosive residues will be placed back in the detonation area and treated in a subsequent detonation on the same day. Debris that is free of energetic material will be segregated and managed in accordance with the site-specific work plan.

9.6 POST-OPERATIONAL REQUIREMENTS

The following actions are required for post-operational shutdown. The Demolition Supervisor will:

- Inform the SUXOS after the last detonation of the day and all explosive stores are depleted or prepared for return to the ESL – “Range is Cold” and “operations are complete."
- Inform road guards to allow normal traffic flow and return to previous assignment.
- Direct crew members to remove all trash and nonhazardous residue from the disposal area and deposit it in appropriate receptacles.
- Record the disposal of items and update the MEC information form and incidental finds forms, as appropriate.
- Inventory and replenish the Demolition Equipment Box.

Attachment 1
Form M-2
Explosive Demolition Operations

How Many Shots: _____
Size: _____ **Weight:** _____
Time of Shot: _____
Location: _____
Date: _____

AT LEAST 30 MINUTES PRIOR TO PLANNED DETONATION:

CALLED		**TIME**
Clark County PM	Jerry Barnett	360-566-6992
Clark County MSO	Greg Johnson	360-566-6993
Clark County Sherriff Dept	Non-Emergency Dispatch	360-696-4461
Clark County Fire Station 31	Hockinson Dispatch	360-687-6968

5 Day Notifications: For highlighted agencies and emergency services (as applicable by jurisdiction).

Attachment 2
Workers Statement

☐ **I have read and understand this SOP.**

☐ **The procedures described in this instruction can be performed in a safe and effective manner without unnecessary risk to personnel, explosive or environmental safety.**

☐ **I verify that I am qualified and can perform all tasks that are assigned to me in accordance with this SOP.**

☐ **If deviation from this instruction is necessary for equipment, or personnel safety, I will personally stop the operation until the applicable procedure is reviewed by the SUXOS and revised if necessary.**

☐ **If unexpected safety, health, or environmental hazards are encountered independent of these procedures, I will stop the evolution until the hazard(s) have been eliminated.**

Worker's Name	Signature	Date

FIELD VARIANCE FORM

DATE: 16-APR-14 **PROJECT NAME:** Camp Bonneville Removal Action **PROJECT LOCATION:** Vancouver, WA

APPLICABLE DOCUMENT / SECTION: Final Work Plan Munitions and Explosives of Concern Removal Action, Remedial Action Unit 3, Central Valley Floor and Associated Wetlands, dated June 2012 – Appendix G, SOP 15 Soil Sifting Camp Bonneville

SUBJECT: SOP Revision

FIELD CHANGE CONDITION:

SOP – 15, referenced in Section **3.1.2 MEC Removal** in subsection **Soil Excavation, Stockpiling, and Sifting** of the Final Work Plan, was revised to include mechanical sifting machinery and screening methods for use in areas unsuited for standard analog investigation and removal methods specifically, sub-grids that include soils with excessively high concentrations of metal contamination.

RECOMMENDED APPROACH / CHANGE:

The attached revised SOP 15 will be added to the approved Work Plan Addendum.

IMPACT ON PRESENT AND COMPLETED WORK:

No impact to present or completed work.

REQUESTED BY: Jeremy Haney, MEC Response and Removal Task Manager, Weston Solutions, Inc.

☐	CLARIFICATION/FOR INFORMATION ONLY	X	MINOR CHANGE	☐	MAJOR CHANGE

WESTON TEAM APPROVALS: MICHAEL EVERMAN (UXOSO), DREW CALDWELL (SUXOS), JEREMY HANEY

COMMENTS

ACKNOWLEDGED BY:

	DREW CALDWELL		
	SENIOR UXO SUPERVISOR (WESTON)	SIGNATURE	DATE
ACKNOWLEDGED BY:			
	MICHAEL EVERMAN		
	UXO SAFETY OFFICER (WESTON)	SIGNATURE	DATE
	JEREMY HANEY, LG		
ACKNOWLEDGED BY:	MEC RESPONSE AND REMOVAL TASK MANAGER (WESTON)	SIGNATURE	DATE

STAKEHOLDER APPROVAL: JERRY BARNETT, BEN FORSON

COMMENTS

☐ **APPROVED** ☐ **REJECTED** **JERRY BARNETT, PE**

CLARK COUNTY PROJECT MANAGER | **SIGNATURE** | **DATE**

☐ **APPROVED** ☐ **REJECTED** **BEN FORSON, PE, PHD**

DEPARTMENT OF ECOLOGY PROJECT MANAGER | **SIGNATURE** | **DATE**

ATTACHMENTS: REVISED SOP – 15, MECHANICAL SOIL EXCAVATION AND SCREENING CAMP BONNEVILLE

SOP - 15
MECHANICAL SOIL EXCAVATION AND SCREENING

CAMP BONNEVILLE

Approved by:

_____ _____

Task Manager Date

_____ _____

Project Manager Date

TABLE OF CONTENTS

1. PURPOSE 5
2. SCOPE 5
3. REGULATORY REFERENCES 5
4. RESPONSIBILITIES 6
   - 4.1 Project Manager 6
   - 4.2 Senior UXO Supervisor 6
   - 4.3 UXO Safety Officer 6
   - 4.4 UXO Quality Control Specialist 6
   - 4.5 UXO Technicians 7
   - 4.6 Equipment Operators 7
5. OPERATIONS 7
   - 5.1 Preliminary Manual Clearance of Larger MEC/MPPEH Items 7
   - 5.2 Mechanized Soil Excavation 8
   - 5.3 Soil Transportation 9
   - 5.4 Mechanized Soil Screening 9
   - 5.5 Inspection of Screen Output Material 12
6. EQUIPMENT 12
7. SAFETY 13
8. PERSONAL PROTECTIVE EQUIPMENT 13
9. QUALITY CONTROL AND QUALITY ASSURANCE ACTIVITIES 14
   - 9.1 Inspection of Screen Plant Output Material 14
   - 9.2 Screening Operations Seed Items 14
   - 9.3 Screening Operations Quality Assurance 15
   - 9.4 Manual Clearance 16
10. DATA COLLECTION AND REPORTING 16
11. DUST MONITORING PLAN 16
12. DISPOSITION OF MATERIAL 17
13. SUMMARY 17

LIST OF FIGURES

Figure 5-1 Soil Screen Plant Configuration.....10

LIST OF ATTACHMENTS

Attachment 1 Activity Hazard Analysis and Daily Equipment Safety Checklist
Attachment 2 Daily Quality Control Inspection Forms

ABBREVIATIONS AND ACRONYMS

CFR	Code of Federal Regulations
ESS	Explosive Safety Submission
EZ	exclusion zone
HFD	hazardous fragment distance
MDAS	material documented as safe
MEC	munitions and explosives of concern
MGFD	munition with the greatest fragmentation distance
mm	millimeter
MPPEH	material potentially presenting an explosive hazard
MRA	Munitions Response Action
MRS	Munitions Response Site
OSHA	Occupational Safety and Health Administration
PM	Program Manager
QA	quality assurance
QC	quality control
SOP	standard operating procedure
SUXOS	Senior Unexploded Ordnance Supervisor
UXO	unexploded ordnance
UXOQCS	Unexploded Ordnance Quality Control Specialist
UXOSO	Unexploded Ordnance Safety Officer
WESTON	Weston Solutions, Inc.

1. PURPOSE

The purpose of this standard operating procedure (SOP) is to provide the minimum procedures and safety and health requirements applicable to mechanical excavation and soil screening operations in the Central Valley Floor and Associated Wetlands Munitions Response Site (MRS). It is anticipated that mechanical excavation and/or soil screening activities will not take place within identified wetland areas.

Areas with high concentrations of metallic items will undergo a two-phase clearance process to remove munitions and explosives of concern (MEC) and material potentially presenting an explosive hazard (MPPEH) items. This approach is necessary to avoid the prohibitively large standoff and shielding protection warranted by the site's munition with the greatest fragmentation distance (MGFD) during mechanized operations. Phase 1 will include the manual clearance of all large MEC and MPPEH items. Phase 2 will include mechanized soil excavation and screening to remove any remaining MEC and MPPEH items down to ½ inch in size.

2. SCOPE

Personnel performing mechanized soil excavation and screening operations will follow this SOP. This SOP is not a stand-alone document and project personnel are responsible to become familiar with associated documents and/or manuals related to this operation and associated field activities.

3. REGULATORY REFERENCES

- Occupational Safety and Health Administration (OSHA) General Industry Standards, 29 Code of Federal Regulations (CFR) 1910
- OSHA Construction Standards, 29 CFR 1926
- United States Army Corps of Engineers, Engineering Manual 385-1-1, Safety and Health Requirements Manual

4. RESPONSIBILITIES

4.1 PROJECT MANAGER

The Program Manager (PM) is responsible for ensuring availability of resources to safely and effectively implement this SOP.

4.2 SENIOR UXO SUPERVISOR

The Senior Unexploded Ordnance (UXO) Supervisor (SUXOS) is responsible for incorporating this SOP in plans, procedures, and training, and ensuring compliance during field operations.

The SUXOS and the Unexploded Ordnance Quality Control Specialist (UXOQCS) are jointly responsible for certifying that screened soil and other material released from custody are free from explosives.

4.3 UXO SAFETY OFFICER

The Unexploded Ordnance Safety Officer (UXOSO) ensures that mechanized operations are conducted in a safe manner, in accordance with the Munitions Response Action (MRA) Work Plan, this SOP, and applicable regulatory guidance.

4.4 UXO QUALITY CONTROL SPECIALIST

The UXOQCS ensures that quality control inspections are performed and documented in accordance with the MRA Work Plan and this SOP. Deficiencies will be reported to the PM, SUXOS, and UXOSO. The UXOQCS will verify that appropriate corrective measures are taken and documented. The UXOQCS will inspect all material documented as safe (MDAS) and non-munitions scrap prior to disposal or recycling, and will sign off on Daily Quality Control (QC) Inspection Reports.

The UXOQCS and SUXOS are jointly responsible for certifying that screened soil and other material released from custody are free from explosives.

4.5 UXO TECHNICIANS

The UXO Technicians will perform the preliminary manual location and excavation of larger MEC items prior to any mechanized soil excavation. They will also provide MEC support services during the excavation and screening of soil and assist in the removal of MEC and MPPEH items from the screen plant reject material.

4.6 EQUIPMENT OPERATORS

The Equipment Operators will be qualified and fully trained on the equipment being utilized and will operate the equipment as directed. The Equipment Operators will perform daily inspections and maintenance functions as required by the operator's manual(s) and shall perform other duties as needed or directed.

5. OPERATIONS

There will be a minimum of two UXO Technicians (UXO Tech II or higher) present during all active site operations. The following two-phase clearance process (manual/mechanized) to remove MEC and MPPEH items may be utilized in areas having a high concentration of metallic items to more efficiently process soil.

Site MGFDs as specified in the Explosives Safety Submission (ESS) for manual and mechanized operations are summarized below:

- Manual Operations: 3-inch Stokes mortar
- Mechanized Operations-2.36-inch M6A3 rocket warhead and 37-millimeter (mm) Mk II projectile (two MGFDs are utilized because each has some governing characteristic for shielding and/or standoff distance; the 2.36-inch M6A3 rocket warhead has a larger hazardous fragment distance, overpressure standoff distance, and intentional detonation shielding thickness, the 37-mm Mk II projectile has a greater MGFD and unintentional detonation shielding thickness.)

5.1 PRELIMINARY MANUAL CLEARANCE OF LARGER MEC/MPPEH ITEMS

The preliminary clearance of larger MEC and MPPEH items to a minimum depth of 14 inches below ground surface will include the location, investigation, and manual clearance of all large anomalies; which would reasonably be expected to encompass all 57-mm projectiles, 2.75-inch rockets, and other munitions three inches in diameter and larger. Clearance will be completed to

a minimum depth of 14 inches below ground surface in accordance with the procedures contained in SOPs 08 and 12. A 225-foot MEC exclusion zone (EZ) for non-essential personnel will be maintained around manual excavation activities. The 225-foot MEC EZ represents the hazardous fragment distance (HFD) for the 3-inch Stokes mortar MGFD.

This preliminary step must be completed BEFORE the mechanized excavation and screening of soil described in the following sections to ensure that no larger MEC items are contacted by mechanized equipment during subsequent soil excavation and screening activities. Should a larger MEC item be identified during excavation or screening of soil from an area already cleared of larger items, excavation will be immediately halted while the root cause of the failure is identified and corrected. The manual clearance of previously cleared areas not yet excavated will be repeated before mechanized excavation activities are resumed.

5.2 MECHANIZED SOIL EXCAVATION

Soil will be excavated down to a maximum depth of 14 inches below ground surface following the preliminary manual clearance of large MEC/MPPEH items. Excavations of anomalies deeper than 14 inches (i.e. suspected disposal pits) may be performed if directed by Clark County. UXO Technicians will provide construction support during soil excavation activities to minimize the possibility of equipment contact with MEC items. A 133-foot MEC EZ for non-essential personnel will be maintained around mechanized excavation activities. The 133-foot MEC EZ represents the HFD for the 2.36-inch M6A3 rocket warhead MGFD. Essential personnel remaining inside the EZ during operations will be protected against blast and fragmentation effects by:

- Maintaining a 21-foot K24 standoff distance from all potential MEC during excavation, applicable to the 2.36-inch M6A3 rocket warhead MGFD (a 16-foot K18 distance is acceptable if hearing protection is worn that provides >9 dB reduction).
- Being protected by 1.94 inches of Plexiglas or 0.37 inches of mild steel fragment shielding, applicable to the 37-mm Mk II projectile MGFD.

Should a MEC or MPPEH item be identified during the mechanized excavation process, excavation will stop and the manual clearance process described in Section 5.1 will be repeated.

5.3 SOIL TRANSPORTATION

Excavated soil will be loaded directly onto off-road haul trucks by the excavator for transport to the soil screening plant. If the bed of the haul truck is sufficiently thick to provide the required fragment protection for the operator, haul trucks will be oriented during loading such that the bed of the truck is positioned between the truck operator and the excavator bucket during soil excavation. Otherwise, haul truck operators will be provided with the same fragment shielding as described in Section 5.2. Trucks will minimize travel distance between the excavation grids and established roads, avoiding wetland areas. The locations of the screen plant will be selected to minimize travel distances.

5.4 MECHANIZED SOIL SCREENING

UXO Technicians will conduct an overall visual survey of the screening area prior to the start of operations. Operation of the screen plant is classified as an intentional detonation process when it incorporates a high-speed rotary "soil reducer" device to break up large clumps of soil; screening is classified as an unintentional detonation process without the "soil reducer" component. A 982-foot MEC EZ for non-essential personnel (representing the maximum fragment distance of the 37-mm Mk II projectile MGFD) will be maintained around the screen plant during operation with the "soil reducer" component. A 133-foot MEC EZ for non-essential personnel (representing the hazardous fragment distance for the 2.36-inch M6A3 rocket warhead MGFD) will be maintained around the screen plant during operation without the "soil reducer" component. Essential personnel remaining inside the EZ during operation of the screen plant will be protected against blast and fragmentation effects by:

- Maintaining a 21-foot K24 standoff distance from all potential MEC during excavation, applicable to the 2.36-inch M6A3 rocket warhead MGFD (a 16-foot K18 distance is acceptable if hearing protection is worn that provides >9 dB reduction).
- Being protected by 2.76 inches of Plexiglas or 0.57 inches of mild steel fragment shielding applicable to the 37-mm Mk II projectile MGFD (with the "soil reducer component active, shielding may be reduced to 1.94 inches of Plexiglas or 0.37 inches of mild steel without the "soil reducer").

When the screen plant is not operating, the EZ may be reduced to 133-feet (HFD of the 2.36-inch M6A3 rocket warhead MGFD) while sorting reject material, handling potential MEC items, or moving screened soil. Figure 5-1 below shows the screen plant arrangement.



FIGURE 5-1: SOIL SCREEN PLANT CONFIGURATION

The soil screening process will consist of the following steps:

1. The excavated soil will be introduced into the feed hopper/grizzly using an excavator. Material greater than 6 inches in size will be rejected and discharged to one side of the grizzly. This reject material may be introduced back into the screening plant to minimize the volume of oversize material. The greater than 6-inch reject material will be 100 percent inspected by qualified UXO Technicians to remove all MEC and MPPEH items (see Section 5.5 below).
2. The material less than 6 inches in size may pass through an optional "soil reducer" tiller, designed to break the soil into pieces less than 1 inch in size.
3. The material will then pass on a conveyor belt under the main belt magnet that will collect ferrous metal items and discharge them into a ferrous scrap container. This ferrous metal will be 100 percent inspected by qualified UXO Technicians to remove all MEC and MPPEH items (see Section 5.5 below).
4. The material passing the magnet will continue on the conveyer belt to a vibratory screen assembly consisting of 2-inch (top) and ½-inch (bottom) screens. The 2-inch top screen is sized to minimize the potential for plugging of the smaller screen with vegetative matter. The material greater than ½ inch rejected by the screen assembly will be 100 percent inspected by qualified UXO Technicians to remove all MEC and MPPEH items (See Section 5.5 below).
5. The material less than ½-inch in size will continue on the output conveyor belt and pass under a second fines magnet. This second magnet will collect ferrous metals and discharge them into a ferrous scrap container. This ferrous metal will be 100 percent inspected by qualified UXO Technicians to remove all MEC and MPPEH items (See Section 5.5 below).
6. Material that passes through the ½-inch vibrating screen and the second magnet is the final screened material. The screened soil will be conveyed onto conical-shaped stockpiles by a discharge conveyor. Soil screened each morning will be segregated from soil screened each afternoon. Additional QC inspections will be performed on this material as described in Section 9.3. Should any items be identified larger than ½ inches in size, the entire lot of soil will be rescreened after the root cause of the failure has been identified and corrected.
7. After the QC process has been completed, the screened soil will be loaded into off-road haul trucks and transported back for placement within the previously excavated areas. It is anticipated that the backfilled soil will revegetate naturally. In the event that bare areas persist they will be seeded with native grasses.

5.5 INSPECTION OF SCREEN OUTPUT MATERIAL

UXO Technicians will conduct a visual inspection of all oversized and ferrous material rejected from the screen plant. The purpose of the inspections is to verify that reject materials are properly segregated and managed. At the end of the day, or more frequently as deemed necessary, each type of rejected material (>6-inch, >½-inch, magnet reject) will be subjected to a 100 percent inspection. Rejected material may be repositioned to a sorting area located to maintain required separation distances from the screen plant and any other MEC operations.

The UXO Technicians will also inspect the final screened material a minimum of twice a day; typically at midday (lunchtime) and at the end of the shift. A minimum 10 percent of the material from the final screened material stockpile will be spread into thin lifts to facilitate inspection. If larger items are found in the final screened material, the entire stockpile will be re-processed through the screen plant after a root cause analysis is completed and appropriate corrective action is implemented.

6. EQUIPMENT

A Powerscreen Chieftain 1400S (or equivalent) fitted with magnets and an optional soil reducer tiller will be used to mechanically screen excavated soil. A hydraulic excavator (CAT 330 or equivalent) will be used for excavation and feeding soil to the screen plant. An off-road haul truck (CAT 725 or equivalent) will be used to transport soil from the excavated locations to the screen plant. A front-end loader (CAT 960 or equivalent) will be used to load screened soil into the dump truck for transport back to the excavation area, and a small dozer (D4 or equivalent) will be used to spread and place the screened soil. A water truck will be used for dust suppression as needed.

A hand-held Schonstedt magnetometer will be used for the initial survey and removal of larger ferrous targets. A MineLab all-metals detector will be used for the quality control check of the less than ½ inch screened material.

7. SAFETY

Appropriate precautions will be observed during all mechanized operations. The precautions listed below are general in nature and applicable equipment and operational publications will be reviewed periodically:

- Conduct tailgate safety briefings daily, when the operation changes, or when there is a change of personnel.
- Maintain appropriate standoff distances for essential and nonessential personnel as provided in the ESS Amendment 1 dated March 2014.
- Use equipment safety features (i.e., seat belts, fire extinguishing equipment).
- Observe applicable safety precautions in operator's manual.
- Maintain communications between personnel involved in the operation.
- Maintain site control.
- Observe MEC precautions for items encountered.
- Ensure personal protective equipment (PPE) is serviceable and properly in use.
- Mechanical equipment and vehicles used in the mechanical excavation and screening operations will be fitted with the appropriate thickness of fragment shielding as indicated to protect the equipment operators and other essential personnel against unintentional detonations of MEC items (thicknesses in this SOP were extracted from the Fragment Data Review Sheets in the ESS Amendment 1 dated March 2014).
- Water will be used for dust mitigation on a case-by-case basis as deemed necessary by the UXOSO.

8. PERSONAL PROTECTIVE EQUIPMENT

Level D PPE will be required during mechanized operations. Clothing will include, but not be limited to:

- Coveralls or work clothing as prescribed
- Work gloves, leather or canvas as appropriate
- Safety glasses
- Hard hats (UXOSO has the option of not requiring hard hats where determined to be a MEC safety issue if worn)
- Hearing protection, noise attenuators, or ear plugs when within hazardous decibel range of equipment.

9. QUALITY CONTROL AND QUALITY ASSURANCE ACTIVITIES

As described above, the process of screening the excavated soil will generate of the following types of materials:

1. Oversize material (over 6 inches) from the feed hopper/grizzly.
2. Less than 6-inch ferrous debris collected by the first (main belt) magnet.
3. Greater than ½-inch and less than 6-inch debris items rejected by the 2-inch and ½-inch vibrating screen assembly.
4. Less than ½ inch by the fines magnet.
5. Less than ½-inch screened soil free of MEC, MPPEH, and ferrous debris.

9.1 INSPECTION OF SCREEN PLANT OUTPUT MATERIAL

UXO Technicians will conduct a 100 percent visual inspection of all rejected and recovered ferrous material and a 10 percent inspection of the ½-inch screened soil as described in Sections 5.4 and 5.5. Inspections will be documented on the report form. The purpose of the inspections is to verify that reject materials are properly sorted, segregated, and secured depending on material type.

As part of the QC process, the UXOQCS will conduct a spot inspection at a minimum of once per day of each of the reject material types to verify that the UXO Technicians are properly inspecting the material. QC checks will also include a visual MEC inspection (assisted by handheld instruments where appropriate) of a minimum of 10 percent of all screened soil.

If a MEC item is missed, a root cause analysis will be conducted to determine the cause and appropriate corrective action will be implemented. All failures and corresponding corrective actions will be documented.

9.2 SCREENING OPERATIONS SEED ITEMS

The UXOQCS or a designated representative will place two seed items into the screening plant twice daily (morning and afternoon) during the screening operations. The seeds will consist of the following items:

- 1 inch x 4 inch Schedule 40 steel pipe, painted orange (used to simulate 37-mm projectiles)
- ½ inch x 4 inch Schedule 40 steel pipe, painted blue (used to simulate sub-caliber munitions)

The items will be placed in the bucket of the excavator loading the hopper of the screen plant. For safety reasons, the UXOQCS or designated representative will wait until soil fed to the screen plant has cleared from the machine prior to entering the exclusion zone for placement of the seed items.

The purpose of this QC task is to verify that the screening operation can remove detectable items from the excavated material. At the next shutdown of the plant, the UXOQCS will inspect the various reject materials to determine if the seed items were removed by the magnets and/or screens.

If all seeds are not recovered, a root cause analysis will be conducted. UXO technicians will inspect the area around the screening plant to locate the seed item. The necessary adjustments and corrective actions will be completed prior to resuming operation. The results of the seed placement test and corrective actions will be documented by the UXOQCS.

In addition to the twice-daily placement of seed items and QC checks of the screened soil, the screens on the screening plant will also be inspected twice-daily for damage to provide early detection of potential problems as noted on the Daily QC Inspection Report Form.

9.3 SCREENING OPERATIONS QUALITY ASSURANCE

Clark County provides oversight of MEC-related activities associated with the MRA work, including the soil screening operations. This QA activity is in addition to, and is independent of, the QC activities described above in Sections 9.1 and 9.2. As noted in the Quality Assurance Project Plan for the MRA, the QA personnel will perform periodic inspections and observe for the following performance indicators:

- Equipment serviceable and in good condition (screens)
- Personnel knowledgeable in plant operation
- Dust control (if applicable)

Quantitative surveillance metrics will consist of periodically introducing QA seed items into the screening plant and verifying that all seed items are rejected by the screening plant.

9.4 MANUAL CLEARANCE

At the start of each day, checks of the operator and hand-held instrumentation will be performed at the Instrument Verification Strip (IVS) located on-site to verify that the Schonstedt operator can successfully locate seed items representing a 57-mm projectile, 2.75-inch rocket, and 3-inch Stokes mortar.

10. DATA COLLECTION AND REPORTING

Data collected during screening operations include: number and types of MEC encountered, weight of MDAS recovered, weight of cultural debris recovered, amount of soil processed, and the final disposal location of various materials processed.

11. DUST MONITORING PLAN

This Dust Monitoring Plan presents the dust minimization, controls, and monitoring requirements that will be implemented during screening operations. During site operations, personnel will implement dust controls, which will consist of spraying water as needed along the haul routes, work areas, and stockpiled soil introduced to the screening plant, to minimize fugitive dust. Heavy equipment speeds will be kept low (less than 15 miles per hour) to minimize dust emissions.

Two stationary dust monitoring stations will be operational during working hours. One dust monitor will be located in the excavation work area and a second monitor in the mechanical screen area to monitor dust levels for worker safety as indicated in the Activity Hazard Analysis in Attachment 1. The dust monitors will continuously monitor the dust concentrations and record the dust concentrations every minute. The data will be downloaded at the end of each day and maintained in the project files for documentation purposes. The goal for airborne particulates (PM10) will be less than an average of 50 micrograms per cubic meter and the action level will be a sustained (greater than 10 minutes) maximum of 1.5 milligram per cubic meter. Personnel will periodically inspect the dust monitors to determine if the action level has been exceeded.

If the action level is exceeded, dust control measures will be increased and/or site operations need to be modified. Site management will also visually monitor the site for "visible" dust and take any necessary corrective actions to reduce or eliminate the visible dust emissions. Every effort will be made to ensure the site activities and dust controls are implemented such that the dust emissions are minimized and the ambient air quality standard is achieved.

12. DISPOSITION OF MATERIAL

All MDAS and non-munitions material leaving the MRS will require the signature of the SUXOS and the UXOQCS documenting that the material is free of explosives hazards prior to release. A DD Form 1348-1A will be completed in accordance with EM 1110-1-4009 Chapter 14, and include the following statement.

> *"This certifies and verifies that the material presented herein has been 100% inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials."*

13. SUMMARY

This SOP will be used to ensure that the requirements for mechanical screening operations are conducted in a safe, efficient, and productive manner. The UXOSO and PM will make changes to this SOP as safety and operational necessity dictate. Changes to the SOP will be documented using a field variance form and routed to the United States Department of the Army, Clark County, and regulatory agency stakeholders for concurrence.

ATTACHMENT 1

ACTIVITY HAZARD ANALYSIS AND DAILY EQUIPMENT SAFETY CHECKLIST

ACTIVITY HAZARD ANALYSIS – MECHANICAL SOIL SCREENING

Activity/Work Task: Mechanical Soil Screening	Overall Risk Assessment Code (RAC) (Use highest code)	**M**
Project Location: CVFAW, Camp Bonneville, WA	**Risk Assessment Code (RAC) Matrix**	
Contract Number: N/A	**Severity** / **Probability**	
Date Prepared: 2/11/14		
Prepared by (Name/Title): Larry Maggini, WESTON		
Reviewed by (Name/Title): Dwight Gemar, PM		
Notes: (Field Notes, Review Comments, etc.)		

Severity	Frequent	Likely	Occasional	Seldom	Unlikely
Catastrophic	E	E	H	H	M
Critical	E	H	H	M	L
Marginal	H	M	M	L	L
Negligible	M	L	L	L	L

Step 1: Review each **"Hazard"** with identified safety **"Controls"** and determine RAC (See above)

"Probability" is the likelihood to cause an incident, near miss, or accident and identified as: Frequent, Likely, Occasional, Seldom or Unlikely.

"Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible

Step 2: Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard" on AHA. Annotate the overall highest RAC at the top of AHA.

RAC Chart

- E = Extremely High Risk
- H = High Risk
- M = Moderate Risk
- L = Low Risk

Job Steps	Hazards	Controls	RAC
Heavy Equipment Operations (equipment that may be used- Loader, Excavator, Grizzly/Double-Deck Vibratory Power Screen)	***Biological Hazards:*** ▪ Stinging and biting insects (mosquitoes, ticks, spiders, etc.) ▪ Personal injury with blood exposure	***Controls for preventing stings and bites from insects:*** ▪ Personnel will be aware of potential exposures resulting in Lyme disease, psittacosis Hantavirus. ▪ Insect repellant will be on hand for use to prevent infection with West Nile virus, as recommended in OSHA directives. ▪ Use caution when walking in tall grass or shrub areas snakes may be active. ▪ Check for ticks when walking through tall grass. ▪ An environmental/Biological briefing will be given to all personnel in the area. ***Controls for BBP prevention:*** ▪ BBP-based PPE and First Aid with Universal Precautions.	**L**

Job Steps	Hazards	Controls	RAC
Heavy Equipment Operations (continued)	***Physical Hazards:*** ▪ Slips, trips, or falls	***Controls to avoid slips, trips, and falls:*** ▪ Maintain clean work areas by following good housekeeping procedures. ▪ Be alert for uneven terrain and steep slopes. ▪ Wear slip resistant footwear when walking/working on slippery surfaces. ▪ Fall protection will be used whenever performing maintenance or fueling where employees are subject to a six foot or greater fall hazard.	
	▪ Fire/HazMat spills	***Controls to avoid fire/HazMat spills:*** ▪ Any spills or leaks of petroleum products will be reported to the safety officer and site manager. ▪ Spill and absorbent materials will be readily available. ▪ Spilled HazMat will immediately be cleaned up and containerized. ▪ All heavy equipment will be equipped with an ABC type fire extinguisher that will be inspected daily, monthly and documented.	
	▪ Temperature extremes	***Controls for temperature extremes:*** ▪ Heat Stress Monitoring Program will go into effect at 90 degrees Fahrenheit. ▪ Heavy equipment with enclosed cab will be equipped with air conditioning. ▪ Crews will take heat stress breaks as necessary. ▪ Equipment will be equipped with air conditioners and heaters. ▪ Equipment will be maintained according to manufacturer's recommendations.	
	▪ Dust	***Controls for dust:*** ▪ Safety technicians will monitor airborne dust levels in the work area. Airborne dust will be suppressed by application of a water-based mist, as necessary, to keep levels below action level of 1.5 mg/m^3. If particulate levels are at or above the action levels additional wet methods will be used to reduce the dust levels. "No Visible Emissions Rule will be in effect".	

Job Steps	Hazards	Controls	RAC
Heavy Equipment Operations (continued)	***Physical Hazards (continued):*** ▪ Heavy equipment hazards	***Controls for heavy equipment hazards:*** ▪ Only trained, authorized, qualified, and competent personnel will operate heavy equipment. ▪ Owner's manuals will be maintained with each piece of equipment in operation. ▪ Heavy equipment used for excavation and handling of soil before screening will be furnished with 1.94 inches of Plexiglas or 0.37 inches of mild steel fragment shielding. ▪ When equipment is used to load trucks operators will remain in their cab with windows up and heater/air conditioner on. ▪ Equipment will be inspected before each shift and documented (see attached inspection checklist). ▪ Equipment with serious safety hazards (problems with breaks, etc.) will immediately be taken out of service and repaired before used. ▪ Operators are responsible for the equipment or trucks they operate. ▪ Ground personnel and operators will be familiar with appropriate hand signals in the work area. ▪ All personnel in the controlled area where heavy equipment is operating will wear high visibility vests or an equivalent as approved by the contractor. ▪ Manufacturer's safety and operations manual will be reviewed and followed. ▪ Heavy equipment will be equipped with roll over protection and back up alarms. ▪ The operations will separate ground and heavy equipment operations as much as possible. ▪ Employees will remain at least ten feet away from the back or front of heavy equipment, and at least 50 feet from the sides of equipment during soil moving operations. ▪ Equipment repair noted on the inspection sheet will be scheduled for maintenance during the shift first noted, as appropriate.	

Job Steps	Hazards	Controls	RAC
Heavy Equipment Operations (continued)	***Physical Hazards (continued):*** ▪ Traffic Flow/vehicle accidents	***Controls for traffic flow/vehicle accidents:*** ▪ The traffic truck/route plan will be followed. ▪ When two-way traffic travels through intersections with poor visibility or short visibility, the speed limits will be slow enough to prevent accidents (15 MPH max while on site), and/or flag personnel will be used to control traffic congestions. ▪ Field foot traffic will be kept away from equipment/truck traffic to the extent possible. ▪ Traffic patterns, traffic plans and right-of-ways will be covered in safety meetings.	
	▪ Dropped tools or supplies	***Controls for dropped tools or supplies:*** ▪ Steel-toe boots, high visible reflective vests, safety glasses, and hardhat meeting ANSI Standards will be worn in all construction areas.	
	▪ Eye injury due to flying particulate	***Controls to prevent eye injury due to flying articulates:*** ▪ Safety glasses with side shields will be worn in all construction work areas. ▪ If material gets into employee's eye, the eye should be flushed for 15-minutes at an emergency eye wash station immediately. Site Safety Office will be notified immediately whenever material gets in an eye. ▪ An eye wash station will be in the area where work is being performed.	
	▪ Worker struck by vehicle	***Controls to prevent vehicular accidents:*** ▪ Spotters will be used when backing up trucks, heavy equipment and earth moving equipment adjacent to excavation areas. ▪ High visibility vests will be worn. ▪ Heavy equipment and vehicles will have safety features (back-up alarms), brakes, windows, and windshields) in-place and maintained according to regulations and good practices. ▪ Vehicle inspection program implemented which inspects for safe operation and condition each shift before use.	

Job Steps	Hazards	Controls	RAC
Heavy Equipment Operations (continued)	***Physical Hazards (continued):*** ▪ Back injury from lifting heavy loads ▪ Exposure to high noise and vibration from heavy equipment	***Controls to prevent back injury from lifting heavy loads:*** ▪ Site personnel will be instructed on proper lifting techniques. ▪ Mechanical devices should be used to reduce manual handling of materials. ▪ Employees will follow the WESTON requirement of not lifting more than 50 pounds or unusually awkward materials by themselves. Team lifting should be utilized if mechanical devices are not available. ***Controls for high noise exposure due to heavy equipment:*** ▪ Safety Officer or IH will determine the need for hearing protection and conduct monitoring if needed. Noise monitoring will be conducted for those activities involving difficulty communicating in a normal voice or at or above 85 dBA Sound Pressure Level. ▪ All equipment will be equipped with manufacturer's required mufflers.	
Mechanical Soil Screening Process	▪ Injury during Grizzly/Double-Deck Vibratory Power Screen operations	***Controls to prevent injury from the Grizzly/Double-Deck Vibratory Power Screen operations:*** ▪ Only qualified/Authorized personnel will operate Power Screen. ▪ Safety Officer will determine the need for hearing protection and conduct monitoring if needed. Noise monitoring will be conducted for those activities involving difficulty communicating in a normal voice or at or above 85 dBA Sound Pressure Level. ▪ All equipment will be equipped with manufacturer's required mufflers. ▪ All screens and guards will be in place to prevent personnel from entering or being caught inside machine. ▪ Mechanical screening equipment will be furnished with 2.76 inches of Plexiglas or 0.57 inches of mild steel fragment shielding if “soil reducer” is used and 1.94 inches of Plexiglas or 0.37 inches of mild steel fragment shielding if “soil reducer” is not used. ▪ The area around loading/unloading will be kept clear of obstructions and Slip/Trip/Fall hazards. ▪ When handling any of the metal debris, care will be taken to prevent puncture/cuts from the sharp/ill regular edges.	**M**

Job Steps	Hazards	Controls	RAC
Mechanical Soil Screening Process (continued)	▪ Injury during Grizzly/Double-Deck Vibratory Power Screen operations (continued)	***Controls to prevent injury from the Grizzly/Double-Deck Vibratory Power Screen operations (continued):*** ▪ During the screening process only qualified and authorized personnel will handle MEC hazards. ▪ Respirators will be worn during all dust producing activities until air monitoring can provide evidence to down-grade PPE. ▪ Safety technicians will monitor airborne dust levels in the work area. Airborne dust will be suppressed by application of a water-based mist, as necessary, to keep levels below action level of 1.5 mg/m^3. If particulate levels are at or above the action levels additional wet methods will be used to reduce the dust levels. "No Visible Emissions Rule will be in effect". ▪ All personnel will know the emergency shut off/Kill Switch locations and how to operate them.	
	▪ Injury during conveyor operations	***Controls for injury from conveyor operations:*** ▪ Only qualified/Authorized personnel will operate Conveyors. ▪ No maintenance will be performed while the conveyor is in operation except when lubrication/adjustments are necessary while the conveyor needs to be in motion and only when all safeguards are in place and is done by experienced/trained maintenance personnel. ▪ Inspect Emergency shut off switches and all guards on the conveyor belt systems, all employees working on Power Screen Plant will have a through working knowledge of the Kill Switches and their locations. ▪ Inspection, maintenance and repairs will be in accordance with manufacturer's recommendations. ▪ Where reversing, runaway or uncontrolled lowering are potential hazards-anti runaway devices, breaks, backstops or other safeguards will be installed. ▪ Safety devices will be arranged to operate in such a manner that if a power failure or a failure of the device occurs a hazardous condition would not result. ▪ All Take-up mechanisms, (contact with cables, chains, belts), nip and shear points will be guarded. ▪ Keep hands and all body parts away from moving parts and pinch points.	

Job Steps	Hazards	Controls	RAC
Mechanical Soil Screening Process (continued)	▪ Injury during conveyor operations (continued)	***Controls for injury from conveyor operations (continued):*** ▪ Riding on conveyors is prohibited. ▪ The area around loading/unloading will be kept clear of obstructions. ▪ Safety technicians will monitor airborne dust levels in the work area. Airborne dust will be suppressed by application of a water-based mist, as necessary, to keep levels below action level of 1.5 mg/m3. If particulate levels are at or above the action levels additional wet methods will be used to reduce the dust levels. "No Visible Emissions Rule will be in effect". ▪ Shut off switches will be tested and witnessed by the SUXOS prior to starting work.	
Munitions and Explosives of Concern (MEC)	Injury from MEC item handling	***Controls for MEC Item Handling:*** ▪ Assume that MEC contains a live charge until it can be determined otherwise. ▪ Avoid inhalation of, and skin contact with, smoke fumes and vapors of explosives and related hazardous materials. ▪ Make every effort to identify the MEC item. Carefully examine the item for markings and other identifying features such as shape, size, and external fittings. Do not move the suspected MEC item. ▪ Plan for, provide, and know the measures to be taken in the event of an accident. ▪ Provide a designated emergency vehicle in the area in case of an accident or an exigent situation. ▪ Do not handle, use, or remain near explosives during the approach or progress of an electrical storm. All personnel should move to a safe place until the storm passes. ▪ Do not allow unauthorized or unnecessary personnel to be present near the MEC. ▪ Always base operational plans on minimizing the exposure of site personnel to MEC items, consistent with efficient operations. ▪ Do not rely on color-coding of MEC for positive identification of contents. Munitions having none, incomplete or improper color codes have been encountered.	**M**

Job Steps	Hazards	Controls	RAC
MEC (continued)	Injury from MEC item handling (continued)	***Controls for MEC Item Handling (continued):*** ▪ Avoid the area forward of the ammunition's nose (if applicable) until it can be determined that the item is not a shaped-charge. (The explosive jet produced by these rounds can be fatal to great distances forward of those items' longitudinal axis.) Assume all shaped-charge munitions contain a piezoelectric fuzing system until otherwise identified. Piezoelectric fuzes are extremely sensitive; they can be functioned by the slightest physical change in attitude or surroundings, and may remain hazardous for an indefinite period. ▪ Exclusion Zones will be set up prior to all excavation phases of work. ▪ At no time will non-UXO trained employees or subcontractors be responsible for identifying, handling, or removing MEC items. ▪ All MEC items will be removed from the sifting area (at least daily) and taken to the MEC storage magazine for storage utilizing an approved Explosive Transport Vehicle.	

Equipment to be Used	Training Requirements/Competent or Qualified Personnel name(s)	Inspection Requirements
▪ Excavator ▪ Haul trucks ▪ Mechanical Screen Plant ▪ Pickup trucks ▪ Hand tools ▪ PPE for Heavy Equipment - Operators/Laborer: Long sleeved shirt, hard hat, safety glasses w/side shields or goggles, safety shoes, reflective vests, hearing protection and leather/rubber/cotton gloves, as necessary.	***Site-Specific:*** ▪ Initial site-specific ▪ Daily tailgate safety meetings ▪ 29 CFR 1926.20, General Inspections of Construction Sites. ***Supervisory Personnel:*** ▪ OSHA supervisor's training ***Motor Vehicle:*** ▪ Operators will hold a valid license for the type and class of vehicle they are operating. ***Names of Competent or Qualified Personnel:*** *UXO Safety Officer-Andrew Caldwell* *First Aid/CPR (certified and qualified)- Michael Everman*	***Site Inspection:*** ▪ Daily inspection by Safety and Health Officer and Quality Control Manager per EM 385-1-1 01.A.12b ***Motor Vehicles:*** ▪ Before initial use and during daily/shift inspections, vehicles will be inspected per EM 385-1-1 18.A

MACHINERY AND MOBILE EQUIPMENT (GRIZZLY, DOUBLE DECK VIBRATORY SCREEN, MAGNETS, etc.)	
Contract Name and Number:	Contractor/Subcontractor:
Government Inspector:	Location:
Contractor Inspector:	Date:
Equipment name and number:	

Complete one checklist for each piece of equipment.	Yes	No	N/A
1. Are only trained personnel lubricating/adjusting conveyor when in motion? (17.A.02.b.)			
2. Lockout and Tagout procedures will be used. Safe access will be provided to permit inspection, lubrication, repair and maintenance activities. (17.A.02)			
3. Are initial and daily/shift inspection records available? (18.G.04)			
4. When machinery or equipment is found to be unsafe or when a deficiency which affects the safe operation of equipment is observed, is the equipment immediately taken out of service and its use prohibited until unsafe conditions have been corrected? (18.G.05)			
5. Is machinery or equipment operated only by designated personnel? (18.G.06)			
6. Have inspections or determinations of road conditions and structures been made in advance to assure that clearances and load capacities are safe for the passage or placing any machinery or equipment? (18.G.08)			
7. Conveyor systems will be equipped with emergency stopping devices along their full length. (17.A.03 c)			
8. Safety devices will be arranged to operate in such a manner so that if there is a power failure or if failure of the device occurs a hazardous condition would not result. (17.A.03 d)			
9. Unless guarded by location, those sections of chain conveyors that cannot be enclosed without impairing the function will be provided with warning signs or personnel barriers. (17.A.04 e)			
10. In the absence of a guard specifically erected to protect personnel, warnings will be provided to restrict unauthorized personnel from entering such hazardous areas (17.A.04 g)			
11. Is all maintenance (including preventive maintenance) and repairs done in accordance with the manufacturer's recommendations and is it documented? (18.A.03 a)			
12. When two or more systems are interfaced, special attention will be given to the interfaced area to ensure the presence of adequate guarding is in place. (17.A.09.)			

MACHINERY AND MOBILE EQUIPMENT (GRIZZLY, DOUBLE DECK VIBRATORY SCREEN, MAGNETS, etc.)	
Contract Name and Number:	Contractor/Subcontractor:
Government Inspector:	Location:
Contractor Inspector:	Date:
Equipment name and number:	

Complete one checklist for each piece of equipment.	Yes	No	N/A
13. Has adequate ventilation been provided when equipment powered by internal combustion engines is operating in enclosed areas? (18.G.14)			
14. All openings that a person could step into will be guarded and where not practical have warning signs posted.			
15. Is all mechanized equipment shut down before and during refueling? (18.D.09)			
16. Are all towing devices used on any combination of equipment structurally adequate for the weight drawn and securely mounted? (18.F.01)			
17. Have the wheels been chocked or track mechanisms blocked and the parking brake set when equipment is parked? (18.G.27 b)			
17. Are personnel prohibited from working or passing under or riding in the buckets, booms or hoppers at all times?			
18. Does the unit have a dry chemical or carbon dioxide fire extinguisher with a minimum rating of 10B: C? (16.A.08 i)			
19. Is there an effective warning alarm?			
20. Is there a signalperson or warning device when there is a danger to persons from moving equipment, swinging loads, buckets, booms, etc.? (18.B.02)			
21. Are all belts, gears, shafts, pulleys, sprockets, spindles, drums, flywheels, chains, or other reciprocating, rotating, or moving parts guarded? (18.B.03 a)			
22. Is protection against hot surfaces, exhausts, etc., provided? (18.B.03 b)			
23. Are platforms, footwalks, steps, handholds, guardrails, and toe boards designed, constructed, and installed on machinery and equipment to provide safe footing and access ways? (16.B.03d)			
24. Are fuel tanks located in a manner to prevent spills or overflows from running onto engine exhaust or electrical equipment? (18.B.03 d)			
25. Are exhaust or discharges from equipment directed so they do not endanger persons or obstruct operator vision? (18.B.06)			

MACHINERY AND MOBILE EQUIPMENT (GRIZZLY, DOUBLE DECK VIBRATORY SCREEN, MAGNETS, etc.)				
Contract Name and Number:	Contractor/Subcontractor:			
Government Inspector:	Location:			
Contractor Inspector:	Date:			
Equipment name and number:				
Complete one checklist for each piece of equipment.		**Yes**	**No**	**N/A**
26. Are seatbelts installed and worn in all motor vehicles? (18.B.09)				
27. Is protection (grills, canopies, screens) provided to shield operator from falling or flying objects? (18.B.12 a)				
28. The area around loading and unloading points will be kept clear of obstructions that could create a hazard.				
29. Systems will be constructed, inspected, maintained, and repaired in accordance with the manufacturer's recommendations. (17.A.02 a)				
Comments:				

This checklist is based on EM 385-1-1, dated 15 September 2008. Use of this checklist is optional.

MACHINERY AND MOBILE EQUIPMENT (BACKHOES, DOZERS, SCRAPERS, EXCAVATORS, LOADERS, etc.)				
Contract Name and Number:	Contractor/Subcontractor:			
Government Inspector:	Location:			
Contractor Inspector:	Date:			
Equipment name and number:				
Complete one checklist for each piece of equipment.		**Yes**	**No**	**N/A**
1. Is the slow moving emblem used on all vehicles, which by design move at 25 mph, or less on public roads? (08.A.06 m)				
2. Are initial and daily/shift inspection records available? (18.G.04 a)				
3. When machinery or equipment is found to be unsafe or when a deficiency which affects the safe operation of equipment is observed, is the equipment immediately taken out of service and its use prohibited until unsafe conditions have been corrected? (18.G.05)				
4. Is machinery or equipment operated only by designated personnel? (18.G.06)				
5. Have inspections or determinations of road conditions and structures been made in advance to assure that clearances and load capacities are safe for the passage or placing any machinery or equipment? (18.G.08)				
6. Are seats or equal protection provided for each person required to ride on the equipment? (18.G.09 f)				
7. Is equipment operating on streets and highways equipped with headlights, taillights, brake lights, back light, and turn signals (visible from front and rear)? (18.G.09 g)				
8. Is all equipment equipped with operable windshield wipers, and defrosting or defogging equipment? (18.G.09 h)				
9. Does the unit have an emergency brake, which will automatically stop the equipment upon brake failure? Is this system manually operable from the driver's position? (18.G.09 i)				
10. Is all maintenance (including preventive maintenance) and repairs done in accordance with the manufacturer's recommendations and is it documented? (18.G.25 a)				
11. Has bulldozer and scraper blades, end-loader buckets, dump bodies, and similar equipment been fully lowered or blocked when being repair or when not in use? (18.G.11)				

MACHINERY AND MOBILE EQUIPMENT (BACKHOES, DOZERS, SCRAPERS, EXCAVATORS, LOADERS, etc.)	
Contract Name and Number:	Contractor/Subcontractor:
Government Inspector:	Location:
Contractor Inspector:	Date:
Equipment name and number:	

Complete one checklist for each piece of equipment.	Yes	No	N/A
12. Has adequate ventilation been provided when equipment powered by internal combustion engines is operating in enclosed areas? (18.G.14)			
13. Are all vehicles, which will be parked or moving, slower than normal traffic on haul roads equipped with a yellow flashing light or flasher visible from all directions? (18.G.15)			
14. Is all mechanized equipment shut down before and during refueling? (09.B.22 b)			
15. Are all towing devices used on any combination of equipment structurally adequate for the weight drawn and securely mounted? (18.F.01)			
16. Have the wheels been chocked or track mechanisms blocked and the parking brake set when equipment is parked on an incline? (18.F.02)			
17. Are personnel prohibited from working or passing under or riding in the buckets or booms of loaders in operation? (18.G.21)			
18. Does the unit have a dry chemical or carbon dioxide fire extinguisher with a minimum rating of 10-B: C? (18.G.23)			
19. Is there an effective, working reverse alarm? (18.B.01)			
20. Is there a signalperson or warning device when there is a danger to persons from moving equipment, swinging loads, buckets, booms, etc.? (18.B.02)			
21. Are all belts, gears, shafts, pulleys, sprockets, spindles, drums, flywheels, chains, or other reciprocating, rotating, or moving parts guarded? (18.A.03 a)			
22. Is protection against hot surfaces, exhausts, etc., provided? (18.B.03b)			
23. Are platforms, footwalks, steps, handholds, guardrails, and toe boards designed, constructed, and installed on machinery and equipment to provide safe footing and access ways? (18.B.03 d)			
24. Are fuel tanks located in a manner to prevent spills or overflows from running onto engine exhaust or electrical equipment? (18.B.05)			

MACHINERY AND MOBILE EQUIPMENT (BACKHOES, DOZERS, SCRAPERS, EXCAVATORS, LOADERS, etc.)				
Contract Name and Number:	Contractor/Subcontractor:			
Government Inspector:	Location:			
Contractor Inspector:	Date:			
Equipment name and number:				
Complete one checklist for each piece of equipment.		**Yes**	**No**	**N/A**
25. Are exhaust or discharges from equipment directed so they do not endanger persons or obstruct operator vision? (18.B.06)				
26. Are seatbelts installed and worn in all motor vehicles? (18.J.06)				
27. Is protection (grills, canopies, screens) provided to shield operator from falling or flying objects? (18.B.12)				
28. Is roll over protection provided? (16.A.09)				
Comments:				

This checklist is based on EM 385-1-1, dated 15 September 2008. Use of this checklist is optional.

ATTACHMENT 2

DAILY QUALITY CONTROL INSPECTION FORM

Mechanical Soil Screening QC Checklist (Sheet 1 of 3)

Project:	Central Valley Floor and Associated Wetlands, Camp Bonneville, WA
Date:	
Inspected by:	UXOQCS

QC Inspection of Oversized Material (over 6 inches) from the feed hopper grizzly			
Inspection Frequency	**Time**	**Inspection**	**UXO Tech Signature**
Morning		100% visual inspection performed for MEC and MPPEH (aided with all-metals detectors) of reject material. If item(s) found, notify the SUXOS immediately for proper management and document item(s) listed by Material Type in Comments Section of this form.	
Afternoon		100% visual inspection performed for MEC and MPPEH (aided with all-metals detectors) of reject material. If item(s) found, notify the SUXOS immediately for proper management and document item(s) listed by Material Type in Comments Section of this form.	

QC Inspection of debris collected by the first magnet(<6-inch material)			
Inspection Frequency	**Time**	**Inspection**	**UXO Tech Signature**
Daily		100% visual inspection performed for MEC and MPPEH of material recovered by Magnet #1. If item(s) found, notify the SUXOS immediately for proper management and document item(s) listed by Material Type in Comments Section of this form.	

QC Inspection of debris rejected by the ½-inch and 2-inch vibrating screen			
Inspection Frequency	**Time**	**Inspection**	**UXO Tech Signature**
Morning		100% visual inspection performed for MEC and MPPEH (aided with all-metals detectors) of reject material. If item(s) found, notify the SUXOS immediately for proper management and document item(s) listed by Material Type in Comments Section of this form.	
Afternoon		100% visual inspection performed for MEC and MPPEH (aided with all-metals detectors) of reject material. If item(s) found, notify the SUXOS immediately for proper management and document item(s) listed by Material Type in Comments Section of this form.	

QC Inspection of metal debris collected by the second magnet (<½-inch material)			
Inspection Frequency	**Time**	**Inspection**	**UXO Tech Signature**
Daily		100% visual inspection performed for MEC and MPPEH of material recovered by Magnet #2. If item(s) found, notify the SUXOS immediately for proper management and document item(s) listed by Material Type in Comments Section of this form.	

Mechanical Soil Screening QC Checklist (Sheet 2 of 3)

QC Inspection of < ½-inch final screened soil and screen integrity			
Inspection Frequency	**Time**	**Inspection**	**UXO Tech Signature**
Morning		Randomly select and spread out approximately 15 cubic yards from the morning production stockpile (three loader buckets). Perform visual inspection (aided with all-metals detectors) of selected material for any metal items greater than ½ inch in size. If oversized metal item(s) found, notify the SUXOS immediately for direction and document item(s) listed by Material Type in Comments Section of this form. Note: The stockpile will be reprocessed if metal items greater than ½ inch in size are detected, and the cause of failure will be determined prior to performing additional sifting.	
		Visually inspect the 2-inch and ½-inch screens for damage after shutdown.	
Afternoon		Randomly select and spread out approximately 15 cubic yards from the afternoon production stockpile (three loader buckets). Perform visual inspection (aided with all-metals detectors) of selected material for any metal items greater than ½ inch in size. If oversized metal item(s) found, notify the SUXOS immediately for direction and document item(s) listed by Material Type in Comments Section of this form. Note: The stockpile will be reprocessed if metal items greater than ½ inch in size are detected, and cause of failure will be determined prior to performing additional sifting.	
		Visually inspect the 2-inch and ½-inch screens for damage after shutdown.	

Screen Plant QC Seeding			
Inspection Frequency	**Time**	**Inspection**	**UXO Tech Signature**
Morning		Introduce three seed items during the morning production run and inspect the magnet reject hoppers and (if necessary) the other oversized reject material after next shutdown to verify recovery of the seed items.	
Afternoon		Introduce three seed items during the afternoon production run and inspect the magnet reject hoppers and (if necessary) the other oversized reject material after next shutdown to verify recovery of the seed items.	

QC Inspection of MEC and MPPEH Storage and Non-MEC Scrap			
Inspection Frequency	**Time**	**Inspection**	**UXO Tech Signature**
Daily		Inspect MEC storage magazine to ensure that items are properly secured.	
Daily		Inspect MPPEH containers to ensure that lids are secured and locked.	
Daily		Inspect Non-Munitions scrap to ensure that it is properly segregated.	

Mechanical Soil Screening QC Checklist (Sheet 3 of 3)

MEC or MPPEH Recovered by Material Type (attached separate sheet if needed):

Deficiencies Noted:

Corrective Actions Taken:

Other Comments:

UXO Supervisor Name	Signature	Date
UXO QC Specialist Name	Signature	Date