FINAL

SITE SPECIFIC FINAL REPORT
MUNITIONS AND EXPLOSIVES OF CONCERN
REMEDIAL ACTION UNIT 3
WESTERN SLOPES AREA

Former Camp Bonneville Military Reservation
Vancouver, Washington

December 2020

Prepared for:

Clark County
Public Works Department
1300 Franklin Street 98666
Vancouver, Washington

Prepared under:

Environmental Services Cooperative
Agreement No. W912DY-11-2-0337

Prepared by:

Weston Solutions, Inc.
2300 Clayton Rd, Suite 900
Concord, California 94520
WDCN B0017

Ecology has modified this report for public release to remove protected cultural resources information.

FINAL

SITE SPECIFIC FINAL REPORT
MUNITIONS AND EXPLOSIVES OF CONCERN
REMEDIAL ACTION UNIT 3
WESTERN SLOPES AREA

Former Camp Bonneville Military Reservation
Vancouver, Washington

December 2020

Reviewed by:

Date: December 21, 2020

Andrew Caldwell
Weston Solutions, Inc.
Senior Unexploded Ordnance Supervisor

Date: December 21, 2020

Michael Everman
Weston Solutions, Inc.
Unexploded Ordnance Quality Control Specialist

Approved by:

Date: December 21, 2020

Dwight Gemar, P.E.
Weston Solutions, Inc.
Project Manager

TABLE OF CONTENTS

EXECUTIVE SUMMARY ES-1

1 PROJECT ACTIVITIES AND OPERATIONS 1-1

1.1 INTRODUCTION 1-1
1.2 WORK AUTHORIZATION DOCUMENTS 1-1
1.3 OBJECTIVES AND SCOPE 1-2
1.4 PROJECT LOCATION AND HISTORY 1-2
1.4.1 Western Slopes Area Response Actions 1-3
1.5 PUBLIC INVOLVEMENT 1-4
1.6 TERMS USED TO DESCRIBE MUNITIONS 1-5
1.6.1 Material Potentially Presenting an Explosive Hazard 1-5
1.6.2 Munitions and Explosives of Concern 1-6
1.6.3 Munitions Debris and Material Documented as Safe 1-6

2 CLEANUP APPROACH AND METHODS 2-1

2.1 MOBILIZATION AND TRAINING 2-1
2.2 CULTURAL AND HISTORICAL RESOURCES PROTECTION 2-1
2.3 WETLANDS PROTECTION 2-2
2.4 LAND SURVEYING 2-2
2.5 INSTRUMENT VERIFICATION STRIP 2-2
2.6 VEGETATION CUTTING 2-3
2.7 ANALOG SURFACE CLEARANCE 2-3
2.8 MEC IDENTIFICATION 2-4
2.9 FIELD ACTIVITY TIMELINE 2-4

3 MUNITIONS CLEARANCE RESULTS 3-1

3.1 RECOVERED MEC AND MPPEH 3-1
3.2 RECOVERED MUNITIONS DEBRIS AND MATERIAL DOCUMENTED AS SAFE 3-1
3.3 RECOVERED SCRAP METAL 3-1
3.4 RECOVERED ARCHAEOLOGICAL ARTIFACTS 3-2
3.5 FUTURE PLANNED/REQUIRED ACTIVITIES 3-2

4 SITE RESTORATION 4-1

5 DISPOSITION OF RECOVERED MATERIAL 5-1

5.1 MEC AND MPPEH 5-1
5.2 RECOVERED MATERIAL DOCUMENTED AS SAFE 5-1
5.3 RECOVERED SCRAP METAL 5-2
5.4 ARCHAEOLOGICAL ITEMS 5-2

TABLE OF CONTENTS (Continued)

6 QUALITY CONTROL ACTIVITIES AND RESULTS 6-1

6.1 DATA COLLECTION AND MANAGEMENT 6-1

6.2 EQUIPMENT CALIBRATION AND PROVE-OUT 6-1

6.3 ANALOG CLEARANCE 6-1

6.4 LESSONS LEARNED 6-2

6.5 FIELD VARIANCE FORMS 6-2

7 QUALITY ASSURANCE ACTIVITIES AND RESULTS 7-1

7.1 QUALITY ASSURANCE ACTIVITIES 7-1

8 REFERENCES 8-1

LIST OF FIGURES

Figure 1 Former Camp Bonneville Military Reservation Location

Figure 2 Western Slopes Area Surface Clearance Site Features and MEC Finds

LIST OF TABLES

Table 1 Recovered MEC Items

LIST OF APPENDICES

Appendix A Project Photographs

Appendix B Dig Results Data Sheet

Appendix C MEC/MPPEH Documentation Forms

Appendix D Archaeological Summary Memo

Appendix E Material Documented as Safe Disposition Records

Appendix F Scrap Metals Disposition Records

Appendix G Senior Unexploded Ordnance Supervisor Daily Reports (CD Only)

ABBREVIATIONS AND ACRONYMS

AINW	Archaeological Investigation Northwest, Inc.
BCRRT	Bonneville Conservation Restoration and Renewal Team, LLC
bgs	below ground surface
CAP	Cleanup Action Plan
CBMR	Former Camp Bonneville Military Reservation
CITA	Central Impact Target Area
DMM	discarded military munitions
DOD	Department of Defense
FS	Feasibility Study
IA	Interim Action
IVS	instrument verification strip
MC	munitions constituent
MDAS	material documented as safe
MEC	munitions and explosives of concern
MPPEH	material potentially presenting an explosive hazard
PPCD	Prospective Purchaser Consent Decree
QA	quality assurance
QC	quality control
RAU	Remedial Action Unit
RI	Remedial Investigation
SSFR	Site-Specific Final Report
SUXOS	Senior Unexploded Ordnance Supervisor
TA	Training Area
USACE	U.S. Army Corps of Engineers
USC	United States Code
UXO	unexploded ordnance
UXOSO	Unexploded Ordnance Safety Officer
UXOQCS	Unexploded Ordnance Quality Control Specialist
WDOE	Washington State Department of Ecology
WESTON	Weston Solutions, Inc.
WSA	Western Slopes Area

EXECUTIVE SUMMARY

Weston Solutions, Inc. (WESTON) was contracted by Clark County to implement the Remedial Action Unit 3 (RAU 3) Cleanup Action Plan (CAP) (Bonneville Conservation Restoration and Renewal Team, LLC [BCRRT], 2010) as amended in August 2017 (Washington State Department of Ecology [WDOE], 2017a) and finalized in October 2017 (WDOE, 2017b). This site specific report addresses the Western Slopes Area (WSA) at the Former Camp Bonneville Military Reservation (CBMR) (Figure 1). The cleanup described in this report is associated with RAU 3 Phase 4, surface clearance of munitions within accessible portions of the WSA (slopes less than 25 percent grade and not restricted accessibility).

The WSA comprises approximately 600 acres (Figure 2). The previous known use of the WSA was limited to non-live fire exercises where pyrotechnics and blank ammunition were typically used to train troops in tactics. However, during previous transect investigations in the WSA, two Stokes mortars (fired, unfuzed) were recovered.

Accessibility of the WSA is limited, and much of the terrain is steep with dense vegetation. The WSA is classified as Limited Access Medium Intensity Reuse areas in the future Regional Park and has limited future reuse intensity due to terrain, vegetation and location outside the Central Valley in the Regional Park.

The cleanup work performed included the surface clearance of munitions and explosives of concern (MEC) and materials potentially presenting an explosive hazard (MPPEH) within the accessible portion (194 acres) of the WSA as described in the Work Plan (WESTON, 2019). This Site-Specific Final Report (SSFR) provides results of the WSA munitions clearance. Clearance areas were delineated into 500-foot by 500-foot major grids (as shown on Figure 2), with each major grid further subdivided into 25 subgrids 100-foot by 100-foot in size. The WSA surface clearance was performed within a total of 1,167 sub-grids and partial sub-grids using Schonstedt GA-52Cx ferrous metal locators. Removal of undergrowth vegetation was necessary prior to performing surface clearance operations.

MEC, MPPEH and MD items recovered within the WSA consisted of practice and high explosive anti-tank rockets, practice stokes mortars, rifle grenades, artillery projectiles, practice and smoke

grenades, grenade fuzes, and illumination signals. Twenty-four (24) MEC and MPPEH items were blown in place or consolidated for disposal; seventeen (17) were determined to be material documented as safe (MDAS) and seven (7) were determined to be MEC. All other recovered material was 100 percent inspected by unexploded ordnance personnel and classified as MDAS or non-munitions scrap. MDAS associated with WSA was shipped off site for demilitarization prior to recycling. Scrap metal was also shipped off site for recycling.

Quality Control

Quality Control (QC) inspections were performed on a minimum of 20 percent of each sub grid after the surface clearance was completed to ensure that all MEC, MPPEH, munitions debris and MDAS, and other metallic debris within QC parameters had been removed. Other QC measures included function checks of all geophysical instruments and the placement of blind seed items in the search areas to validate the effectiveness of the clearance process. Following the QC inspections, quality assurance (QA) inspections were performed by unexploded ordnance-qualified personnel from Clark County and the Washington State Department of Ecology (WDOE).

Archaeological Support

The surface clearance was conducted in compliance with the Archaeological Investigations Northwest, Inc. (AINW) Camp Bonneville Cultural and Historical Resources Protection Plan (AINW, 2014). A qualified archaeologist from AINW provided consulting and identification of any cultural resources encountered during remediation activities. The AINW archaeologist periodically examined historic-period archaeological items and inspected all other non-munitions scrap metal collected by Unexploded Ordnance (UXO) teams during the surface clearance. Eighty-nine (89) historic-period items were identified; none were found to be associated with archaeological sites.

1 PROJECT ACTIVITIES AND OPERATIONS

1.1 INTRODUCTION

A surface Munitions and Explosives of Concern (MEC) clearance was completed for the Western Slopes Area (WSA) at the Former Camp Bonneville Military Reservation (CBMR) at the Former Camp Bonneville Military Reservation (CBMR) located in Vancouver, Washington. As stated in the Amended Prospective Purchaser Consent Decree (PPCD) No. 06-2-05340-4 (Washington State Department of Ecology [WDOE] and Clark County Superior Court, 2012), Clark County is responsible for the munitions cleanup at the WSA. The cleanup activities were conducted by Weston Solutions, Inc. (WESTON) under a Remediation Agreement between Clark County, Washington and WESTON. Funding for the cleanup was provided by the U.S. Army under Environmental Services Cooperative Agreement Number W912DY-11-2-0337 with Clark County.

This Site-Specific Final Report (SSFR) provides results of MEC clearance in areas that are part of the Remedial Action Unit (RAU) 3 Phase 4 at CBMR. Phase 4 is the surface clearance to remove MEC and material potentially presenting an explosive hazard (MPPEH) in accessible portions of the WSA (slopes less than 25 percent and not restricted accessibility). As an After Action Report, this SSFR includes the content requirements for Site-Specific Final Reports as listed in U.S. Army Corps of Engineers (USACE) Data Item Description HNC-011.01.

1.2 WORK AUTHORIZATION DOCUMENTS

The MEC and MPPEH clearance requirements for the WSA are described in the following documents:

- Environmental Services Cooperative Agreement Number W912DY-11-2-0337 between the USACE and Clark County (USACE, 2011)
- Remediation Agreement between Clark County Washington and WESTON (Clark County Washington, 2012) including Change Order No. 1
- Amended PPCD No. 06-2-05340-4 (WDOE and Clark County Superior Court, 2012)

- Final Cleanup Action Plan (CAP) for RAU 3 (Bonneville Conservation Restoration and Renewal Team, LLC [BCRRT], 2010) as amended in August 2017 (WDOE, 2017a) and finalized in October 2017 (WDOE, 2017b)

The planning information for conducting the MEC clearance activities are described in the following documents:

- Final Work Plan Surface Clearance for Munition and Explosives of Concern Remedial RAU 3, Western Slopes Area (WESTON, 2019)
- Explosives Safety Submission, Amendment 4 approved by Department of Defense Explosives Safety Board (DDESB) (DDESB, 2017)

1.3 OBJECTIVES AND SCOPE

The project objective included surface analog geophysical survey and clearance of MEC and MPPEH at the CBMR RAU 3 Phase 4 WSA.

The project scope included preparation of project plans; acquiring regulatory permits; surface MEC removal; removing and/or blow-in-place operations for suspected MEC items; disposition of items encountered; providing technical support to Clark County; and preparation of this SSFR.

1.4 PROJECT LOCATION AND HISTORY

The former CBMR comprises approximately 3,840 acres and is located in southwestern Washington, approximately 5 miles east of the Vancouver City limits and approximately 3.5 miles north of the city limits of Camas. The former CBMR is approximately seven miles north of the Columbia River. The site is located in Township 2 North and Township 3 North of Range 3 East in the Washington Public Lands Survey system.

The WSA comprises approximately 600 acres. Camp Bonneville contained a wide variety of troop training areas (TAs). TAs 1, 2, 3, 4, 5, 11, 12 and a portion of 13 have been grouped together as the WSA. Previous WSA use was limited to non-live fire exercises where pyrotechnics and blank ammunition were typically used to train troops in tactics: troop movement, hand-to-hand combat, practice assaults/defense bayonet and obstacle courses. Accessibility of the WSA is limited, and

much of the terrain is steep with dense vegetation. The WSA is classified as Limited Access Medium Intensity Reuse areas in the future Regional Park and has limited future reuse intensity due to terrain, vegetation and location outside the Central Valley in the Regional Park. (BCRRT, 2010)

1.4.1 Western Slopes Area Response Actions

Interim Action (IA) surface clearances were conducted as part of the IA for roads and trails (partially in the WSA) from 2007 to 2009 and IA for three TAs within the WSA was conducted from 2007 to 2008.

- The IA for the roads and trails consisted of surface clearance including 20-foot buffers along existing roads and trails as shown in the Final CAP RAU 3 (Figure 4-5 - BCRRT, 2010). The MEC and MD recovered during the IAs transects surface clearance are summarized in the Final CAP RAU 3, Supplemental Remedial Investigation/ Feasibility Study (RI/FS) (Appendix A - BCRRT, 2010) Tables A-5 and B-5 and Figures 1.6 and 1.7. Recovered MD included Smoke and Pyrotechnic items, 3-inch Stokes, Rifle Grenades and 2.36-inch Rockets were found in the area of Grids E-10, E-11 and E-12. In Grids E-11 and E-12 many 3-inch Stokes Mortars and one M9 Rifle Grenade were found.
- The IA for the Limited Access Medium Intensity Reuse TAs 4, 5, and 12 (Figure 8-6, BCRRT, 2008) consisted of transect surface clearance. The IA included MEC surface clearance of 10-foot wide transects systematically distributed throughout TAs 4, 5, and 12. Transects were spaced approximately 500 feet apart in a grid pattern over the entirety of each TA. The MEC and MD recovered during the IAs transects are summarized in the Final CAP RAU 3, Supplemental RI/FS (Appendix A - BCRRT, 2010) Tables A-7 and B-7 and Figures 1.6 and 1.7. The majority of the MD was related to smoke and pyrotechnic items and MEC items included 2- 3-inch Stokes mortars (fired, unfuzed) recovered in grid K-22. The Final CAP RAU 3 identified additional WSA for surface clearance (Figure 5.2 - BCRRT, 2010).

A pilot study was conducted in the WSA from November of 2016 through February of 2017 as documented in the Final Site-Specific Final Report MEC RAU3 WSA Pilot Study (WESTON, 2018). Analog clearance was conducted in two separate areas totaling 17 acres (see Figure 2). The

objective was to ensure that all MEC, MPPEH, and other metallic debris were removed from ground surface to 3-inch below ground surface (bgs); anomalies remain below the 3-inch clearance depth. One MEC item was recovered: an Mk1 37-millimeter projectile in Grid L19-5.

A munitions cleanup for several artillery and mortar firing positions/points and step out areas associated with previous munitions clearance (Figure 2) was conducted within the WSA as part of the RAU 3 Phase 2 SSFR (WESTON, 2020). Surface and analog clearance to a depth of 14 inches bgs was conducted within these areas in the WSA and no MEC was found in any area; however, MD was removed from step outs in Grid K-22.

The WSA cleanup action documented in this report includes the MEC and MPPEH surface survey and clearance using Schonstedt GA-52Cx ferrous metal locators on 194 acres comprised of 1,167 100x100-foot grids and partial grids, where the slope is less than 25% and was not been previously cleared for munitions, and/or was not a restricted accessibility area (Figure 2). The portions of TAs 4, 5 and 12 where previous transect surface clearance was conducted are located within the portion of the WSA labeled as Restricted Accessibility Area as shown on Figure 2.

1.5 PUBLIC INVOLVEMENT

Clark County managed initial public involvement through the Camp Bonneville Citizen's Advisory Group, which had its first meeting on February 21, 2007. Since 2012, the Camp Bonneville Citizen's Advisory Group has not been meeting; however, the public is notified of cleanup-related documents when they are available for public review.

A notice was issued requesting the public to review and comment on the Draft RI/FS for RAU 3 (PARSONS, 2014) and the Draft CAP for RAU 3 (BCRRT, 2009). Each notice included the contact and address information where CBMR documentation is maintained at the Vancouver Mall Public Library and Washington State University Vancouver. In addition, open house meetings were conducted to present both documents. The Draft RI/FS open house was held on September 8, 2005 and the Draft CAP open house was held on June 25, 2009. Responses to public comments were provided and, where necessary, the documents were revised to address the public comments.

During the cleanup activities at CBMR, Clark County has issued mailers periodically. The mailers provide general information on the cleanup, the current cleanup status, anticipated upcoming work to be conducted, and contact information for additional information. Clark County also hosts a website that contains general information about Camp Bonneville and the current status of the cleanup. The web address is https://www.clark.wa.gov/public-works/camp-bonneville.

1.6 TERMS USED TO DESCRIBE MUNITIONS

The following terms were used to describe munitions identified during clearance activities at the WSA.

1.6.1 Material Potentially Presenting an Explosive Hazard

MPPEH is material that, prior to determination of its explosives safety status, potentially contains explosives or munitions (e.g., munitions containers and packaging material; munitions debris remaining after munitions use, demilitarization, or disposal; range-related debris) or potentially contains a high enough concentration of explosives that the material presents an explosive hazard, such as equipment, drainage systems, holding tanks, piping, or ventilation ducts that were associated with munitions production, demilitarization, or disposal operations. Excluded from MPPEH are (1) military munitions, including wholly inert components, such as fins, launch tubes, containers, packaging material, that are to be used or reused for their intended purpose and are within a Department of Defense (DOD) Component-established munitions management system; (2) non-munitions-related material such as munitions debris that are solid metal fragments that do not realistically present an explosive hazard; and (3) other items that may present explosion hazards such as gasoline cans and compressed gas cylinders that are not munitions and are not intended for use as munitions.

Munitions constituents (MC) were considered MPPEH. MC includes any material originating from unexploded ordnance (UXO), discarded military munitions (DMM), or other military munitions, including explosive and nonexplosive materials, and emission, degradation, or breakdown elements of such ordnance or munitions. (10 United States Code [USC] 2710(e)(3)). MC includes trinitrotoluene and other bulk high explosives.

1.6.2 Munitions and Explosives of Concern

MEC distinguishes specific categories of military munitions that may pose unique explosives safety risks. For this project, MEC is further categorized as UXO, as defined in 10 USC 101(e)(5)(A) through (C); or DMM, as defined in 10 USC 2710(e)(2).

UXO includes military munitions that have been primed, fuzed, armed, or otherwise prepared for action; have been fired, dropped, launched, projected, or placed in such a manner as to constitute a hazard to operations, installation, personnel, or material; and remain unexploded either by malfunction, design, or any other cause (10 USC 101(e)(5)(A) through (C)).

DMM includes military munitions that have been abandoned without proper disposal or removed from storage in a military magazine or other storage area for the purpose of disposal. The term does not include UXO, military munitions that are being held for future use or planned disposal, or military munitions that have been properly disposed of consistent with applicable environmental laws and regulations (10 USC 2710(e)(2)).

1.6.3 Munitions Debris and Material Documented as Safe

Munitions debris and material documented as safe (MDAS) are materials that have been assessed and documented as not presenting an explosive hazard and for which the chain of custody has been established and maintained. This material is no longer considered to be an explosive hazard.

2 CLEANUP APPROACH AND METHODS

This section describes the approach and methods used during MEC and MPPEH clearance of the WSA. Appendix A contains photographs of the activities conducted during the project.

2.1 MOBILIZATION AND TRAINING

Personnel and equipment were mobilized to CBMR for the WSA clearance. All project personnel participating in field activities met the minimum training required in 29 Code of Federal Regulations 1910.120 Hazardous Waste Operations and Emergency Response. UXO Technicians were trained based on the requirements contained in the Department of Defense Explosives Safety Board Technical Paper 18, "Minimum Qualifications for UXO Technicians and Personnel." Each of the field team members attended cultural training for archaeological awareness and biological avoidance measures for protection of wetlands and wetland species.

CBMR is currently closed and not accessible to the public. Accessibility of the WSA is limited and much of the terrain is steep with dense vegetation. A perimeter fence surrounds the site and warning signs are located on gates and fencing to advise the public of no trespassing. Access to the WSA work areas was strictly controlled during the munitions clearance. In addition, MEC exclusion zones were established around areas where munitions clearance, MEC/MPPEH destruction, and other potential MEC/MPPEH handling activities were being performed. During these activities, only persons designated as "essential personnel" were allowed access within the established MEC exclusion zone.

2.2 CULTURAL AND HISTORICAL RESOURCES PROTECTION

During WSA field activities, cultural, archeological and historical resources were protected by implementing the Camp Bonneville Cultural and Historical Resources Protection Plan: 2014 Update (AINW, 2014). All workers performing intrusive activities received archaeological awareness training prior to the commencement of WSA field activities. The process for inadvertent discovery or disturbance of archaeological objects, archaeological sites, or human remains was followed; however no archaeological sites or human remains were found. Historic period archaeological items were collected by the UXO teams during field operations. Beginning in May

of 2019, the AINW archeologist conducted monthly on-site inspections of the non-munitions items and debris collected within the WSA to check for archaeological items. The AINW archeologists determined that collected objects were not associated with archaeological sites; therefore, the historic-period items were considered items of loss and were not recorded as a site. No pre-contact artifacts were encountered during the work. The AINW Camp Bonneville Remediation Project Cultural Resource Summary Report for the Western Slopes Area (Appendix D) provides a historic overview of the area, a summary and catalog of cultural resources collected.

2.3 WETLANDS PROTECTION

To protect wetlands and wetland species, a Wetlands Protocol was developed to guide MEC/MPPEH clearance activities in the wetland areas. All work in or near a wetland area was completed using reasonable and prudent measures to minimize impact to the wetlands. These measures included vegetation removal/cutting and surface anomaly removals only during the dry season; and subsurface anomaly removal when the soil was dry on the surface and able to support a person.

2.4 LAND SURVEYING

Survey control monuments were established by a professional surveyor licensed in the State of Washington from Statewide Land Surveying Inc., with sub-foot precision and referenced to the North American Datum of 1983/North American Vertical Datum of 1988. The survey control monuments were used as reference points for surveying and flagging the major grid corners (500 feet by 500 feet) and sub grids (100 feet by 100 feet) during the clearance work based on the existing CBMR grid system. A UXO technician II (at a minimum) provided UXO escort and anomaly avoidance support for the surveyor in accordance with the Work Plan Standard Operating Procedure (SOP)-1. The surveyor surveyed, staked and flagged the major grid corners within the WSA clearance area and approximately every 200 feet of perimeter boundaries.

2.5 INSTRUMENT VERIFICATION STRIP

The instrument verification strip (IVS) was established during RAU 3 Phase 1 operations, to confirm that geophysical instruments were working appropriately. The IVS uses buried industry

standard objects (metal pipes) to simulate ordnance buried in the horizontal orientation at various depths. Magnetometers were tested at the established IVS during the WSA clearance. Each instrument operator was responsible for demonstrating the magnetometers functionality. The Unexploded Ordnance Quality Control Specialist (UXOQCS) filled out the Instrument Daily Check Out and Return Procedure Form each day to confirm the instrument was checked. The UXOQCS monitored the checkout process at the IVS. If the seed items in the test plot are not detectable by the magnetometer, the instrument was labeled and taken out of service until repaired. Questionable functionality of the magnetometer during removal operations would have required the magnetometer to be pulled from field use until additional testing could be performed at the IVS by the operator; however, that was not necessary.

2.6 VEGETATION CUTTING

Clearance areas required cutting of vegetation and the removal of deadfall litter prior to the MEC clearance. Two UXO escorts provide support for each brush cutting crew. Cutting of vegetation within 15 feet of creeks and wetlands followed the same practices described in the Wetland Protocol (WESTON, 2019) established for the CVFAW.

A visual inspection of the work area was performed ahead of the brush cutters by the UXO escorts for munitions, terrain or debris hazards or environmental concerns. Trees, shrubs and vegetation less than six inches in diameter were cut to a height not more than six inches above ground surface. Deadfall was placed in nearby munitions-cleared areas and not hauled offsite.

2.7 ANALOG SURFACE CLEARANCE

A surface clearance (0 inches bgs) of the WSA search area was completed by UXO-qualified personnel using Schonstedt GA-52Cx ferromagnetic locators to locate, evaluate, and remove all surface anomalies. Due to their proximity to surface anomalies being investigated, some anomalies were removed to a depth of 3 inches and one item was removed at a depth of 6 inches when it was found buried under a piece of rebar. Surface clearance was not conducted for roads which were cleared previously by others. Four surface items or features were left in place: pipe in sub-grid B-6-2, flagged brass and metal links pit in sub-grid B-10-15, cistern with concrete and rebar in sub-grid E-10-8, concrete pad in grid J-18-18.

2.8 MEC IDENTIFICATION

The correct identification and classification of all encountered munitions items was critical to their safe handling and proper disposition. Each munitions item was carefully examined after it was encountered to determine if it was safe to move, or if it posed an immediate explosive hazard. Items determined unsafe to move by the Unexploded Ordnance Safety Officer (UXOSO) and Senior Unexploded Ordnance Supervisor (SUXOS) were blown-in-place using sandbag cover for fragment mitigation.

MEC and MPPEH items determined safe to move by the UXOSO and SUXOS were relocated to the secure area in the Central Impact Target Area (CITA) and/or on-site magazine for later destruction. Items determined to be small arms, munitions debris, and MDAS were stored in 55-gallon steel drums in a secure location at CBMR. Scrap metals were stored in roll-off containers.

2.9 FIELD ACTIVITY TIMELINE

The start and end dates for the key field activities discussed in this section are listed below.

Task	Date(s)
WSA Surface Clearance (194 acres)	
Land Survey	11 March – 18 April, 2019
Vegetation removal	27 March 2019 – 6 April, 2020
Analog surface clearance	3 April, 2019 – 20 May, 2020
Blow-in-place and demolition activities	25 April, 2019 – 12 May, 2020
Material documented as safe disposition	14 October, 2020 – 1 December, 2020
Scrap metals disposition	17 December, 2019 – 30 September, 2020

3 MUNITIONS CLEARANCE RESULTS

The results of analog surface clearance conducted at the WSA are detailed below. Appendix B includes a detailed listing of all MEC/MPPEH, munitions debris, blind seeds, cultural debris (e.g., scrap metal), and features left in place. Figure 2 shows the grids where MEC (confirmed following demolition) were recovered. Table 1 provides a list of all items categorized as MEC following demolition.

3.1 RECOVERED MEC AND MPPEH

A total of twenty-four (24) MEC and MPPEH items were recovered during the WSA analog clearance. Seventeen (17) of these items were determined to be MDAS following demolition and seven were confirmed to be MEC.

The MEC/MPPEH documentation forms included in Appendix C were initiated each time a potential MEC or MPPEH item was encountered. MEC/MPPEH items were assessed and their explosives safety status determined as they were encountered. As shown on the forms, item descriptions and classifications were revised as necessary to reflect the final inspection or detonation results of each item. The forms are numbered sequentially beginning with 0420 through 0427, 0429, 0432 through 0439, and 0441 through 0442.

3.2 RECOVERED MUNITIONS DEBRIS AND MATERIAL DOCUMENTED AS SAFE

MD (164 items weighing approximately 302.65 pounds) were recovered during clearance activities. This includes 17 items weighing 115.5 pounds that were initially identified as MEC/MPPEH and later determined to be MDAS and stored in 55-gallon steel drums after being inspected in accordance with the work plan. Recovered small arms, 18.35 pounds, also classified as MDAS, were contained in 55-gallon steel drums during storage.

3.3 RECOVERED SCRAP METAL

During the MEC clearance activities, cultural debris items such as, wire, nails, cable, horseshoe, rebar, pipe, barbed wire, bolt, can, chain, link, fencing, fence post, vehicle parts and other metal

debris that were possible to remove were contained in roll off bins. Scrap metal from the WSA surface clearance was not segregated from scrap metal recovered during other MEC clearance activities conducted concurrently at CBMR.

3.4 RECOVERED ARCHAEOLOGICAL ARTIFACTS

A total of 89 historic-period items identified for collection as a result of the surface clearance activities. These items were kept in temporary storage at Camp Bonneville until the remediation work was completed in May 2020 pending processing, as described in Section 5.4. The summary of items collected, and the complete catalog is included in the summary report at Appendix D.

3.5 FUTURE PLANNED/REQUIRED ACTIVITIES

As stated in Section X of the Amended PPCD (WDOE and Clark County Superior Court, 2012), institutional controls and engineering controls are required at RAU 3 to restrict certain activities, limit access to certain portions of the property, and ensure the continued protection of human health and safety following the remediation actions. The institutional controls will be enforced by a Restrictive Covenant that describes those controls. At the completion of cleanup activities at RAU 3, a Long-Term Operation and Maintenance Plan will be prepared for the property to establish maintenance requirements for long-term effectiveness of the cleanup. The Long-Term Operating and Maintenance Plan will also provide a plan for protection of cultural and historical resources.

4 SITE RESTORATION

No vegetative restoration was planned or performed after remedial actions were completed.

5 DISPOSITION OF RECOVERED MATERIAL

MEC/MPPEH, MDAS and scrap metal items were recovered during the clearance of the WSA. Disposition of these items are described in the following sections.

5.1 MEC AND MPPEH

All items and materials suspected to be MEC and MPPEH were detonated at CBMR. Items or materials that were determined unsafe to move were blown-in-place. Items that were initially assumed to be MEC or MPPEH but were safe to move were stored and later detonated at the CITA.

A total of two blow-in-place events (2 items) and an additional nine consolidated detonations (22 items) were conducted during the munitions clearance. The demolition events were initiated on April 25, 2019 and on an as needed basis through May 27, 2020. Upon completion of each demolition event, an ammunition consumption report was completed which certified in writing that the explosives were used for their intended purpose. Blow-in-place and detonation events are recorded on the MEC/MPPEH documentation forms provided in Appendix C.

Donor explosives used for demolition events were purchased from Timber Supply Explosives, Inc. and Owen Oil Tools LP.

Only the SUXOS, UXOQCS and UXO Technicians listed on the Purchase/Receipt Authorization List accepted explosives from the supplier. Donor explosives were stored in two sited Bureau of Alcohol, Tobacco, and Firearms Type 2 magazines, one having an attached detonator box. The onsite transportation of explosives and demolition activities were conducted in accordance with all local, state and federal requirements.

5.2 RECOVERED MATERIAL DOCUMENTED AS SAFE

MDAS, and small arms, were stored separately in 55-gallon steel drums in a secure area of CBMR. The MDAS and small arms ammunition recovered from the WSA were sent to Bonetti Explosives, LLC located in Columbus, Texas for demilitarization prior to recycle. Tracking and disposition documents are included in Appendix E of this report. The shipment totaled 19,727 pounds of MDAS and 38 pounds of small arms MDAS, which included MDAS and small arms from the

WSA clearance and other Camp Bonneville munitions response sites collected since the last shipment of MDAS and small arms.

5.3 RECOVERED SCRAP METAL

Scrap metal recovered during the WSA clearance activities was shipped off site in two separate shipments. The first shipment was in December of 2019 and included scrap metal from other Camp Bonneville sites. The second shipment was in October of 2020 and only included scrap metal from the WSA clearance. Tracking and disposition documents for both shipments are included in Appendix E of this report. The scrap shipments included 3,981 pounds of scrap metal in 2019 and 5,740 pounds of scrap metal in 2020.

5.4 ARCHAEOLOGICAL ITEMS

The 89 historic-period items identified for collection as a result of the surface clearance were kept in temporary storage at Camp Bonneville until the remediation work was completed in May 2020. At that point, the items were transported to AINW's laboratory for temporary storage during processing, analysis and cataloging of the items. Following supervised processing (e.g. cataloging and analysis) the 89 historic-period artifacts were returned to Camp Bonneville for storage in July 2020 as described in Appendix D.

6 QUALITY CONTROL ACTIVITIES AND RESULTS

6.1 DATA COLLECTION AND MANAGEMENT

The SUXOS was responsible for the overall quality of the collected data during fieldwork. The SUXOS Daily Reports are provided in Appendix G. The UXOQCS ensured that data collected met the requirements of the project data quality objectives by reviewing a random sample of data collection sheets for completeness and conformance to data protocols, and by reviewing the accompanying photographic records for visual verification of the data.

The WESTON UXOQCS reviewed the completed electronic forms and accompanying photographs to ensure accurate data input. The WESTON UXOQCS also reviewed a random sampling of the completed electronic forms and compared them with the field forms to ensure the field data was correctly entered.

6.2 EQUIPMENT CALIBRATION AND PROVE-OUT

As part of the geophysical system verification approach, the project team constructed an IVS in an area of the site free of geophysical anomalies. The IVS was seeded with MEC-sized target items in order to validate that the geophysical instrumentation is achieving detection performance metrics as established in the work plan. Function check of detection instruments were conducted daily both pre- and post-production in conjunction with other standard QC tests, which provided daily verification that the geophysical instruments were operating within their design parameters.

6.3 ANALOG CLEARANCE

To ensure that all MEC, MPPEH, and other metallic debris were removed, the UXOQCS performed analog geophysical survey QC inspections on a minimum of 20 percent of each grid after surface clearance was completed. A QC failure was documented during the inspection when any of the following performance metrics were exceeded:

- Any one (1) MEC item remaining in a grid.

- Any inert blind seed item or 1 whole MDAS item equal to or larger than a 14.5 mm sub caliber projectile remaining in a grid.
- Five (5) metal items or MDAS fragments ranging in size from 2 square inches up to 8 square inches remaining in a grid.
- One (1) metal item or MDAS fragment equal to or greater than 8 square inches remaining in a grid.
- Small arms equal to or greater than 0.50 caliber (projectile and case) will be considered MEC and fail a grid if one (1) remains in a grid.

Small arms less than or equal to .50 caliber (projectile only) was not considered munitions debris and did not count toward the five metal item limit.

A blind seeding program was also implemented as a QC component of the geophysical system verification to monitor performance of the anomaly survey and removal operations. The blind seeds consisted of small industry standard objects (1-inch by 4-inch pipe nipples) place on the ground surface. The location of each blind seed was recorded with positions determined using tape measures because the tree canopy prevented use of a Global Positioning System. One hundred percent of all QC seeds were recovered during the WSA clearance activities.

There were no grid QC failures during the RAU 3 Phase 4 WSA activities.

6.4 LESSONS LEARNED

There were no specific lessons learned during the WSA surface clearance.

6.5 FIELD VARIANCE FORMS

Field Variance Forms are used to document changes/additions to the planning documents. There were no field variance forms submitted for the work activities report in this SSFR.

7 QUALITY ASSURANCE ACTIVITIES AND RESULTS

7.1 QUALITY ASSURANCE ACTIVITIES

Project QA activities were performed by the Clark County Public Works Department and the WDOE. General QA activities conducted at the project site included: periodic inspections of WESTON's compliance with DOD, Department of the Army, Explosives Safety Submission requirements and explosives-related procedures described in the approved Work Plan (WESTON, 2019). QA verification was conducted through unscheduled periodic site visits and onsite QA inspections of clearance and MEC destruction activities.

8 REFERENCES

Archaeological Investigations Northwest, Inc. (AINW). 2014. *Camp Bonneville Cultural and Historical Resources Protection Plan: 2014 Update.* Draft. Report No 3151. February.

Bonneville Conservation Restoration and Renewal Team, LLC (BCRRT). 2008. Final Remedial Investigation and Feasibility Study – RAU 3, Prepared for Bonneville Conservation, Restoration and Renewal Team LLC, February.

BCRRT. 2010. Final Remedial Action Unit 3 (RAU 3) Cleanup Action Plan. Vancouver, WA. April.

Clark County Washington. 2012. Remediation Agreement. May 1. Including Change Order No. 1.

Department of Defense Explosives Safety Board (DDESB). 2017. DDESB Approval of Amendment 4, Explosives Safety Submission, Vancouver, WA. December 8.

PARSONS. 2014. Draft Remedial Investigation/Feasibility Study, Remedial Action Unit 3, Camp Bonneville, Vancouver, Washington. November 29.

U.S. Army Corps of Engineers (USACE). 2011. "Environmental Services Cooperative Agreement Number W912DY-11-2-0337." August 14.

Washington State Department of Ecology (WDOE) and Clark County Superior Court. 2012. "Amended Prospective Purchaser Consent Decree." RE: Camp Bonneville. No. 06-2-05340-4. May 2. Change Order No. 1 executed September 25, 2012.

Washington State Department of Ecology (WDOE). 2017a. Memorandum from Ben Amoah-Forson of Washington State Department of Ecology Toxic Cleanup Program to Camp Bonneville RAU 3 File. "Subject: Proposed Changes to the 2010 Cleanup Action Plan for Remedial Action Unit 3, Site Wide Munitions Contamination." August.

WDOE. 2017b. "Summary Response to Public Comments, Proposed Changes to Cleanup Action Plans RAU 2A, Small Arms Ranges and RAU 3, Central Impact Target Area, Camp Bonneville Military Reservation – Clark County, WA." October.

Weston Solutions, Inc. (WESTON). 2018. Final Site-Specific Final Report Munitions and Explosives of Concern Remedial Action Unit 3 Western Slopes Area Pilot Study, Former Camp Bonneville Military Reservation, Vancouver, Washington. January.

WESTON. 2019. Final Work Plan, Surface Clearance for Munitions and Explosives of Concern Remedial Action Unit 3 Western Slopes Area, Former Camp Bonneville Military Reservation, Vancouver, Washington. April.

WESTON. 2020. Revised Draft, Site Specific Final Report, Munitions and Explosives of Concern Remedial Action Unit 3 Phase 2, Former Camp Bonneville Military Reservation, Vancouver, Washington. January.

FIGURES



N

0 5 10 Miles

Clark County Public Works

FIGURE 1
FORMER CAMP BONNEVILLE
MILITARY RESERVATION LOCATION

Former Camp Bonneville Military Reservation
Vancouver, Washington

WESTON SOLUTIONS



Clark County Public Works

FIGURE 2
WESTERN SLOPES AREA SURFACE CLEARANCE SITE FEATURES AND MEC FINDS

Former Camp Bonneville Military Reservation
Vancouver, Washington

WESTON SOLUTIONS

TABLES

Table 1
Recovered MEC Items
Western Slopes Area
Former Camp Bonneville Military Reservation, Vancouver, Washington

Item	Quantity
M125 Signal Illumination - DMM	1
M18 Grenade Hand Smoke - DMM	1
M18 Grenade Hand Smoke - UXO	1
M48 75mm Projectile High Explosive - DMM	1
M201 A1 Fuze Grenade Hand - UXO	1
M6 2.36 inch Rocket High Explosive Anti-Tank - UXO	1
AN-M8 Grenade Hand Smoke - UXO	1

Notes:

DMM	discarded military munitions
MEC	munitions and explosives of concern
mm	millimeter
UXO	unexploded ordnance

APPENDIX A
PROJECT PHOTOGRAPHS

Team 2 performing UXO clearance operations in J-4.

Team 2 performing UXO clearance operations in D-12.

Team 1 performing grid setup in C-12.

UXOSO and UXOQCS place MEC item awaiting demolition in magazine.

2.36" Rocket, found by Team 1 in D-11.

Demo Supervisor conducting pre-demolition safety brief.

Team 2 conducting demolition operations on item in F-10.

Team 2 carefully investigating anomaly in E-10.

Team 2 performing post demolition cleanup in E-9.

Team 2 performing UXO clearance operations in E-9.

Team 1 receiving pre-demolition safety brief.

Team 1 performing UXO clearance operations in A-5.

Archaeologist inspecting and documenting cultural debris from WSA.

M6, 2.36" rocket found in D-6. Verified live.

Brush cutting operations in J-18.

Team 2 conducting UXO clearance operations in M-20.

Team 2 conducting UXO clearance operations in N-21.

Team 2 performing grid set-up in J-19.

Team 1 performing UXO clearance operations in C-13.

Team 2 performing UXO clearance operations in J-18.

Team 2 performing UXO clearance operations in G-16.

Team 1 performing UXO clearance operations in B-13.

Team 1 performing UXO clearance operations in E-15.

Team 1 performing UXO clearance operations in D-16.

Brush cutting operations in C-15.

M6, 2.36" Rocket found in D-15.

Team 1 performing UXO clearance operations in I-17.

Team 1 performing UXO clearance operations in B-14.

Team 1 performing UXO clearance operations in H-16.

Team 1 performing UXO clearance operations in G-16.

Team 2 performing grid set-up in A-16.

Team 1 checking Munitions Debris with UXOQCS in A-14.

Team 2 performing UXO clearance operations in C-14.

Team 2 performing UXO clearance operations in B-14.

Team 2 performing UXO clearance operations in C-17.

Team 2 team leader performing documentation of material found in C-17.

Team 2 removing cultural debris in B-16.

APPENDIX B
DIG RESULTS DATA SHEET

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	A-10-10	2	Analog Near Surface (0-3")			1	1	7/1/2019 16:01	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS039	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-10	2	Analog Near Surface (0-3")			2		7/1/2019 16:02	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-12	1	Analog Near Surface (0-3")			1		7/17/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-13	1	Analog Near Surface (0-3")			1		7/18/2019 16:52	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-14	2	Analog Near Surface (0-3")			1	1	6/18/2019 15:19	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-15	1	Analog Near Surface (0-3")					5/9/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-17	1	Analog Near Surface (0-3")			1		7/17/2019 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-18	1	Analog Near Surface (0-3")			2	1	7/17/2019 17:09	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS041	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-18	1	Analog Near Surface (0-3")			1		7/17/2019 17:07	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-19	2	Analog Near Surface (0-3")			1	1	6/18/2019 15:20	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-2	1	Analog Near Surface (0-3")			1		7/17/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-20	2	Analog Near Surface (0-3")			1	1	6/19/2019 15:58	Jack Kristensen	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS040	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-20	2	Analog Near Surface (0-3")			2	1	6/19/2019 15:59	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-22	1	Analog Near Surface (0-3")			1		7/17/2019 17:08	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-23	1	Analog Near Surface (0-3")			1		7/17/2019 17:09	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-24	2	Analog Near Surface (0-3")			1	1	6/19/2019 16:10	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-25	2	Analog Near Surface (0-3")			1	1	6/19/2019 16:05	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-3	1	Analog Near Surface (0-3")			1		7/17/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-4	1	Analog Near Surface (0-3")			1		7/15/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-5	1	Analog Near Surface (0-3")			1		7/16/2019 17:07	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-7	1	Analog Near Surface (0-3")			1		7/17/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-8	1	Analog Near Surface (0-3")			1	1	7/18/2019 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS038	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-8	1	Analog Near Surface (0-3")			2		7/18/2019 16:51	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-10-9	2	Analog Near Surface (0-3")			1		6/20/2019 15:52	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-10	2	Analog Near Surface (0-3")			2		7/9/2019 15:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-10	2	Analog Near Surface (0-3")			1		7/9/2019 15:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-12	2	Analog Near Surface (0-3")			1		7/17/2019 16:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-13	2	Analog Near Surface (0-3")			1	1	7/18/2019 16:02	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS052	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-13	2	Analog Near Surface (0-3")			2		7/18/2019 16:02	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-14	2	Analog Near Surface (0-3")			1		7/17/2019 16:13	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-15	2	Analog Near Surface (0-3")			2	1	7/9/2019 15:43	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS053	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-15	2	Analog Near Surface (0-3")			1		7/9/2019 15:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-17	2	Analog Near Surface (0-3")			1		7/17/2019 16:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-18	2	Analog Near Surface (0-3")			1		7/17/2019 16:09	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-19	2	Analog Near Surface (0-3")			1		7/17/2019 16:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-2	2	Analog Near Surface (0-3")			1	1	6/25/2019 16:07	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-20	2	Analog Near Surface (0-3")			1		7/10/2019 16:08	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	A-11-22	2	Analog Near Surface (0-3")			1		7/16/2019 16:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-23	2	Analog Near Surface (0-3")			1	1	7/16/2019 16:34	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS054	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-23	2	Analog Near Surface (0-3")			2		7/16/2019 16:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-24	2	Analog Near Surface (0-3")			1		7/17/2019 16:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-25	2	Analog Near Surface (0-3")			1	1	7/10/2019 16:02	Jack Kristensen	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS055	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-25	2	Analog Near Surface (0-3")			2		7/10/2019 16:03	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-3	2	Analog Near Surface (0-3")			1	1	6/25/2019 16:20	Jack Kristensen	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS051	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-4	2	Analog Near Surface (0-3")			1		7/8/2019 16:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-5	2	Analog Near Surface (0-3")			1		7/8/2019 16:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-7	2	Analog Near Surface (0-3")			1		7/17/2019 16:15	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-8	2	Analog Near Surface (0-3")			1		7/18/2019 16:04	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-11-9	1	Analog Near Surface (0-3")					5/16/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-10	2	Analog Near Surface (0-3")			1		7/11/2019 15:46	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-12	2	Analog Near Surface (0-3")			1		7/15/2019 16:23	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-13	2	Analog Near Surface (0-3")			2	1	7/15/2019 16:30	Jack Kristensen	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS064	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-13	2	Analog Near Surface (0-3")			1		7/15/2019 16:29	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-14	2	Analog Near Surface (0-3")			1		7/15/2019 16:28	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-15	2	Analog Near Surface (0-3")			2	1	7/15/2019 16:27	Jack Kristensen	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS063	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-15	2	Analog Near Surface (0-3")			1		7/15/2019 16:26	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-17	2	Analog Near Surface (0-3")					7/15/2019 0:00	Bill Raasch	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-18	2	Analog Near Surface (0-3")					7/15/2019 0:00	Bill Raasch	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-19	2	Analog Near Surface (0-3")					7/15/2019 0:00	Bill Raasch	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-2	2	Analog Near Surface (0-3")			1		7/16/2019 16:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-20	2	Analog Near Surface (0-3")					7/15/2019 0:00	Bill Raasch	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-3	2	Analog Near Surface (0-3")			1		7/16/2019 16:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-3	2	Analog Near Surface (0-3")			2		7/16/2019 16:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-4	2	Analog Near Surface (0-3")			2	1	7/16/2019 16:30	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS062	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-4	2	Analog Near Surface (0-3")			1		7/16/2019 16:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-5	1	Analog Near Surface (0-3")			1		5/22/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/22/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-7	2	Analog Near Surface (0-3")			1		7/16/2019 16:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-8	2	Analog Near Surface (0-3")			1		7/16/2019 16:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-12-9	2	Analog Near Surface (0-3")			1		7/11/2019 15:45	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-10	1	Analog Near Surface (0-3")			1		12/17/2019 15:45	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-13	1	Analog Near Surface (0-3")			1		12/18/2019 15:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-14	1	Analog Near Surface (0-3")			2	1	12/18/2019 15:52	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS122	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-14	1	Analog Near Surface (0-3")			1		12/18/2019 15:49	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	A-13-15	1	Analog Near Surface (0-3")			2	1	12/18/2019 15:51	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.50	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-15	1	Analog Near Surface (0-3")			1		12/18/2019 15:50	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-18	1	Analog Near Surface (0-3")					2/27/2020 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-20	1	Analog Near Surface (0-3")			1		12/20/2019 10:42	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-23	1	Analog Near Surface (0-3")			1		2/27/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-24	1	Analog Near Surface (0-3")			1		2/27/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-25	1	Analog Near Surface (0-3")			1		2/27/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-8	1	Analog Near Surface (0-3")			1		12/17/2019 15:43	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-13-9	1	Analog Near Surface (0-3")			1		12/17/2019 15:44	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-10	1	Analog Near Surface (0-3")			1		3/3/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	75.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-13	1	Analog Near Surface (0-3")			1		3/5/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	25.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-14	1	Analog Near Surface (0-3")			1		3/9/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-15	1	Analog Near Surface (0-3")			1		2/10/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-18	1	Analog Near Surface (0-3")			1		3/9/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-19	1	Analog Near Surface (0-3")			1		2/12/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-20	1	Analog Near Surface (0-3")			1		3/10/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	100.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-23	1	Analog Near Surface (0-3")			1		3/10/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-24	1	Analog Near Surface (0-3")			2	1	3/11/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS171	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-24	1	Analog Near Surface (0-3")			1		3/11/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-25	1	Analog Near Surface (0-3")			1		2/10/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	12.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-3	1	Analog Near Surface (0-3")			1		2/27/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	25.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-4	1	Analog Near Surface (0-3")			2	1	3/2/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS165	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-4	1	Analog Near Surface (0-3")			1		3/2/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	70.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-5	1	Analog Near Surface (0-3")			1	1	3/3/2020 0:00	Don Kean	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	0	1.00	AN-M8					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-5	1	Analog Near Surface (0-3")			3	5	3/3/2020 0:00	Don Kean	FALSE	Munitions Debris	Munitions Debris	Rocket		0	20.00	3.5"		Warhead			Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-5	1	Analog Near Surface (0-3")			2	5	3/3/2020 0:00	Don Kean	FALSE	Munitions Debris	Munitions Debris	Rocket Motor		0	20.00	3.5"					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-5	1	Analog Near Surface (0-3")			4		3/3/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	100.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-8	1	Analog Near Surface (0-3")			1		3/5/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	35.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-14-9	1	Analog Near Surface (0-3")			1		3/4/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	65.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-10	1	Analog Near Surface (0-3")			1		4/8/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-13	1	Analog Near Surface (0-3")			1		4/15/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-14	1	Analog Near Surface (0-3")			1		4/13/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-15	1	Analog Near Surface (0-3")			1		2/19/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-18	1	Analog Near Surface (0-3")			1		4/14/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-19	1	Analog Near Surface (0-3")			2	1	4/13/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS179	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-19	1	Analog Near Surface (0-3")			1		4/13/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-20	1	Analog Near Surface (0-3")			1		4/7/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-23	1	Analog Near Surface (0-3")			1		4/14/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	25.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	A-15-24	1	Analog Near Surface (0-3")			1		4/14/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-25	1	Analog Near Surface (0-3")			1		4/7/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-3	1	Analog Near Surface (0-3")			1		4/15/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-4	1	Analog Near Surface (0-3")			1		4/9/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-5	1	Analog Near Surface (0-3")			1		4/8/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-8	1	Analog Near Surface (0-3")			1		4/15/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-9	1	Analog Near Surface (0-3")			2	1	4/9/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS177	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-15-9	1	Analog Near Surface (0-3")			1		4/9/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-10	1	Analog Near Surface (0-3")			1		4/22/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-13	1	Analog Near Surface (0-3")			1		4/16/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-14	1	Analog Near Surface (0-3")			1		4/21/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	25.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/22/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-15	1	Analog Near Surface (0-3")			2	1	4/23/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS183	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-15	1	Analog Near Surface (0-3")			1		4/23/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-18	1	Analog Near Surface (0-3")			1		4/16/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-19	1	Analog Near Surface (0-3")			1		4/20/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-20	2	Analog Near Surface (0-3")			1		3/18/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/18/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-23	1	Analog Near Surface (0-3")			1		4/16/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-24	1	Analog Near Surface (0-3")			1		4/20/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-25	1	Analog Near Surface (0-3")			2	1	4/23/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS195	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-25	1	Analog Near Surface (0-3")			1		4/23/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-3	1	Analog Near Surface (0-3")			1		4/15/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-4	1	Analog Near Surface (0-3")			1		4/22/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/22/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-5	2	Analog Near Surface (0-3")			1		3/2/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-8	1	Analog Near Surface (0-3")			1		4/16/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-16-9	1	Analog Near Surface (0-3")			1		4/21/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/22/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-10	1	Analog Near Surface (0-3")			4	1	4/27/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS194	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-10	1	Analog Near Surface (0-3")			3	2	4/27/2020 0:00	Don Kean	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-10	1	Analog Near Surface (0-3")			2	1	4/27/2020 0:00	Don Kean	FALSE	Munitions Debris	Munitions Debris	Cartridge, Case		0	5.00	105mm					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-10	1	Analog Near Surface (0-3")			1		4/27/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-13	1	Analog Near Surface (0-3")			1		4/30/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-14	1	Analog Near Surface (0-3")			1		4/28/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-15	1	Analog Near Surface (0-3")			1		4/28/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-20	1	Analog Near Surface (0-3")			1		4/28/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-25	1	Analog Near Surface (0-3")			1		4/28/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-3	1	Analog Near Surface (0-3")			1		4/30/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-4	1	Analog Near Surface (0-3")			1		4/29/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-5	1	Analog Near Surface (0-3")			1		4/27/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-17-8	1	Analog Near Surface (0-3")			1		4/30/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	A-17-9	1	Analog Near Surface (0-3")			1		4/29/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-12	1	Analog Near Surface (0-3")			1		10/21/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-13	1	Analog Near Surface (0-3")			1		10/21/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-17	1	Analog Near Surface (0-3")			1		10/17/2019 16:52	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-18	1	Analog Near Surface (0-3")			1		10/17/2019 16:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-19	1	Analog Near Surface (0-3")			1		10/17/2019 16:54	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-20	1	Analog Near Surface (0-3")			1		10/21/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-22	1	Analog Near Surface (0-3")			1		10/16/2019 16:58	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-23	1	Analog Near Surface (0-3")			2	1	10/16/2019 17:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS091	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-23	1	Analog Near Surface (0-3")			1		10/16/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-24	1	Analog Near Surface (0-3")			1		10/15/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-4-25	1	Analog Near Surface (0-3")			1		10/15/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-10	1	Analog Near Surface (0-3")			1		9/11/2019 16:55	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-13	1	Analog Near Surface (0-3")			1		9/17/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-14	1	Analog Near Surface (0-3")			1	1	9/16/2019 16:09	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS095	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-14	1	Analog Near Surface (0-3")			2		9/16/2019 16:10	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-15	1	Analog Near Surface (0-3")			1		9/10/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-19	1	Analog Near Surface (0-3")			1		9/16/2019 16:12	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-2	1	Analog Near Surface (0-3")			1		9/18/2019 16:58	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-20	1	Analog Near Surface (0-3")			2	1	9/10/2019 17:01	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.25	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-20	1	Analog Near Surface (0-3")			1		9/10/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-24	1	Analog Near Surface (0-3")			1		9/16/2019 16:14	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-25	1	Analog Near Surface (0-3")			1		9/9/2019 16:08	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-3	1	Analog Near Surface (0-3")			1		9/17/2019 16:58	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-4	1	Analog Near Surface (0-3")			2	1	9/12/2019 16:49	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS092	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-4	1	Analog Near Surface (0-3")			1		9/12/2019 16:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-5	1	Analog Near Surface (0-3")			1		9/11/2019 16:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-7	1	Analog Near Surface (0-3")			1		9/18/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-8	1	Analog Near Surface (0-3")			1		9/17/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-5-9	1	Analog Near Surface (0-3")			1		9/12/2019 16:50	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		1	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-6-10	1	Analog Near Surface (0-3")			1		8/27/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	A-6-5	1	Analog Near Surface (0-3")			1		8/27/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-1	1	Analog Near Surface (0-3")			1		7/16/2019 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-10	2	Analog Near Surface (0-3")			1	1	6/24/2019 16:26	Jack Kristensen	FALSE	Seed	Seed	QA Seed		0	0.50					Blind QC Seed #WS035	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-10	2	Analog Near Surface (0-3")			2		6/24/2019 16:27	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-11	2	Analog Near Surface (0-3")			1		6/11/2019 14:06	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-12	2	Analog Near Surface (0-3")			1	1	6/11/2019 14:08	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS037	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	B-10-12	2	Analog Near Surface (0-3")			3	1	6/11/2019 14:10	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-12	2	Analog Near Surface (0-3")			2		6/11/2019 14:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-13	2	Analog Near Surface (0-3")			1		5/6/2019 15:47	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-14	2	Analog Near Surface (0-3")			2		6/17/2019 16:01	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Link		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-14	2	Analog Near Surface (0-3")			1		6/17/2019 15:59	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-15	2	Analog Near Surface (0-3")			1		6/17/2019 16:08	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-16	2	Analog Near Surface (0-3")			1		6/6/2019 14:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-17	2	Analog Near Surface (0-3")			1		6/10/2019 16:01	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-17	2	Analog Near Surface (0-3")			2		6/10/2019 16:01	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-18	2	Analog Near Surface (0-3")			1	1	6/10/2019 16:03	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-18	2	Analog Near Surface (0-3")			2		6/10/2019 16:04	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-19	2	Analog Near Surface (0-3")			3	1	6/12/2019 15:39	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-19	2	Analog Near Surface (0-3")			1		6/12/2019 15:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-19	2	Analog Near Surface (0-3")			2		6/12/2019 15:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-2	1	Analog Near Surface (0-3")			1		7/16/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-20	2	Analog Near Surface (0-3")			1		6/12/2019 15:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-21	2	Analog Near Surface (0-3")			1	1	6/6/2019 14:39	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS042	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-21	2	Analog Near Surface (0-3")			2		6/6/2019 14:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-22	2	Analog Near Surface (0-3")			1		6/6/2019 14:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-23	2	Analog Near Surface (0-3")			3	1	6/5/2019 13:50	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS043	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-23	2	Analog Near Surface (0-3")			2		6/5/2019 13:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-23	2	Analog Near Surface (0-3")			1		6/5/2019 13:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-24	2	Analog Near Surface (0-3")			2		6/5/2019 13:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-24	2	Analog Near Surface (0-3")			1		6/5/2019 13:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-25	2	Analog Near Surface (0-3")			1		5/1/2019 16:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Vehicle Part		0	10.00					large anomalies detected below the surface	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/1/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-3	1	Analog Near Surface (0-3")			1		7/16/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-4	2	Analog Near Surface (0-3")			2	1	6/26/2019 14:09	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.50	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-4	2	Analog Near Surface (0-3")			1		6/26/2019 14:08	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-5	2	Analog Near Surface (0-3")			1		6/26/2019 14:02	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-6	2	Analog Near Surface (0-3")			1		6/27/2019 14:55	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Nail		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-7	2	Analog Near Surface (0-3")			1	1	6/27/2019 14:58	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Igniter		0	0.10	M2 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-8	2	Analog Near Surface (0-3")			1	1	6/26/2019 14:12	Jack Kristensen	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS036	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-8	2	Analog Near Surface (0-3")			2		6/26/2019 14:13	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-9	2	Analog Near Surface (0-3")			1	1	6/20/2019 15:59	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.50	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-10-9	2	Analog Near Surface (0-3")			2		6/20/2019 16:01	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-1	1	Analog Near Surface (0-3")			1		7/1/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-10	1	Analog Near Surface (0-3")			1		6/12/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	B-11-11	1	Analog Near Surface (0-3")			1		7/1/2019 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-12	1	Analog Near Surface (0-3")			1		6/25/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-13	1	Analog Near Surface (0-3")			1		6/20/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-14	2	Analog Near Surface (0-3")			1		5/14/2019 16:30	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-15	1	Analog Near Surface (0-3")			1	1	6/11/2019 16:59	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground		0	0.25	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-15	1	Analog Near Surface (0-3")			2		6/11/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-16	1	Analog Near Surface (0-3")			1		6/27/2019 16:56	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-17	1	Analog Near Surface (0-3")			2	1	6/26/2019 17:04	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS056	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-17	1	Analog Near Surface (0-3")			1		6/26/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-18	1	Analog Near Surface (0-3")			1		6/19/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-19	1	Analog Near Surface (0-3")			2	1	6/18/2019 17:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS057	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-19	1	Analog Near Surface (0-3")			1		6/18/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-2	1	Analog Near Surface (0-3")			1		6/24/2019 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-20	1	Analog Near Surface (0-3")			1		6/11/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-21	1	Analog Near Surface (0-3")			2	1	6/27/2019 16:57	Don Kean	FALSE	Small Arms	Small Arms	Other		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-21	1	Analog Near Surface (0-3")			1		6/27/2019 16:57	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-22	1	Analog Near Surface (0-3")			1		6/26/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-23	1	Analog Near Surface (0-3")			1	1	6/19/2019 17:02	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS059	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-23	1	Analog Near Surface (0-3")			3	1	6/19/2019 17:03	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.25	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-23	1	Analog Near Surface (0-3")			2		6/19/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-24	1	Analog Near Surface (0-3")			1		6/19/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-25	1	Analog Near Surface (0-3")			1		6/10/2019 16:55	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-3	1	Analog Near Surface (0-3")			1		6/24/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-4	1	Analog Near Surface (0-3")			2	1	6/17/2019 14:19	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS048	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-4	1	Analog Near Surface (0-3")			1		6/17/2019 14:18	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-5	1	Analog Near Surface (0-3")			2	1	6/12/2019 17:03	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS058	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-5	1	Analog Near Surface (0-3")			1		6/12/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-6	1	Analog Near Surface (0-3")			2	1	7/1/2019 17:05	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS050	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-6	1	Analog Near Surface (0-3")			1		7/1/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-7	1	Analog Near Surface (0-3")			1		6/25/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-8	1	Analog Near Surface (0-3")			1	1	6/20/2019 16:58	Don Kean	FALSE	Small Arms	Small Arms	Other		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-8	1	Analog Near Surface (0-3")			2	1	6/20/2019 16:59	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS049	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-8	1	Analog Near Surface (0-3")			3		6/20/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-11-9	1	Analog Near Surface (0-3")			1		6/17/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-1	1	Analog Near Surface (0-3")			1		7/2/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	13.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-10	1	Analog Near Surface (0-3")			1	22	7/11/2019 15:57	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	B-12-11	1	Analog Near Surface (0-3")			1	13	7/3/2019 14:53	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-12	1	Analog Near Surface (0-3")			1	9	7/3/2019 14:56	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-13	1	Analog Near Surface (0-3")			1		7/8/2019 16:58	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-14	1	Analog Near Surface (0-3")			1		7/9/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	13.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-15	1	Analog Near Surface (0-3")			1	32	7/11/2019 15:55	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-16	1	Analog Near Surface (0-3")			1		12/16/2019 15:42	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-17	1	Analog Near Surface (0-3")			1		12/16/2019 15:43	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-18	1	Analog Near Surface (0-3")			1		12/13/2019 12:43	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-19	1	Analog Near Surface (0-3")			2	1	12/13/2019 12:41	Wes Bain	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS130	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-19	1	Analog Near Surface (0-3")			1		12/13/2019 12:40	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-2	1	Analog Near Surface (0-3")			2	1	7/3/2019 14:51	Wes Bain	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS060	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-2	1	Analog Near Surface (0-3")			1	35	7/3/2019 14:49	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-20	1	Analog Near Surface (0-3")			2	1	12/12/2019 15:41	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS131	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-20	1	Analog Near Surface (0-3")			1		12/12/2019 15:40	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-21	1	Analog Near Surface (0-3")			2	1	12/9/2019 14:52	Wes Bain	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS126	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-21	1	Analog Near Surface (0-3")			1		12/9/2019 14:51	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-22	1	Analog Near Surface (0-3")			1		12/9/2019 14:50	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-23	1	Analog Near Surface (0-3")			1		12/10/2019 15:36	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-24	1	Analog Near Surface (0-3")			2	1	12/11/2019 15:41	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.50	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-24	1	Analog Near Surface (0-3")			1		12/11/2019 15:40	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-25	1	Analog Near Surface (0-3")			1		12/11/2019 15:41	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-3	1	Analog Near Surface (0-3")			1		7/8/2019 16:56	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	35.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-4	1	Analog Near Surface (0-3")			1		7/10/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-5	1	Analog Near Surface (0-3")			1		7/10/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-6	1	Analog Near Surface (0-3")			2	1	7/2/2019 17:04	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS061	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-6	1	Analog Near Surface (0-3")			1	1	7/2/2019 17:03	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.25	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-6	1	Analog Near Surface (0-3")			3		7/2/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-7	1	Analog Near Surface (0-3")			1	15	7/3/2019 14:58	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-8	1	Analog Near Surface (0-3")			1		7/8/2019 16:57	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	25.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-12-9	1	Analog Near Surface (0-3")			1		7/9/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		1	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-1	1	Analog Near Surface (0-3")			2	1	12/6/2019 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS127	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-1	1	Analog Near Surface (0-3")			1		12/6/2019 15:18	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-10	1	Analog Near Surface (0-3")			1		10/24/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-11	1	Analog Near Surface (0-3")			2	1	12/19/2019 11:56	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS123	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-11	1	Analog Near Surface (0-3")			1		12/19/2019 11:55	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-12	1	Analog Near Surface (0-3")			1		12/20/2019 10:44	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	B-13-13	1	Analog Near Surface (0-3")			1		10/29/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-14	1	Analog Near Surface (0-3")			1		10/28/2019 16:54	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-15	1	Analog Near Surface (0-3")			2	1	10/24/2019 17:07	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.50	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-15	1	Analog Near Surface (0-3")			1		10/24/2019 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-16	1	Analog Near Surface (0-3")			1		1/6/2020 15:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-17	1	Analog Near Surface (0-3")			1		1/6/2020 15:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-18	1	Analog Near Surface (0-3")			2	1	1/7/2020 15:50	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS124	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-18	1	Analog Near Surface (0-3")			1		1/7/2020 15:50	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	12.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-19	1	Analog Near Surface (0-3")			1		1/7/2020 15:52	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-2	1	Analog Near Surface (0-3")			1		12/5/2019 15:41	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-20	1	Analog Near Surface (0-3")			2	1	1/7/2020 15:53	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS125	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-20	1	Analog Near Surface (0-3")			1		1/7/2020 15:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-21	1	Analog Near Surface (0-3")					1/7/2020 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-23	1	Analog Near Surface (0-3")			1		1/8/2020 15:46	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-24	1	Analog Near Surface (0-3")			1		1/8/2020 15:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-25	1	Analog Near Surface (0-3")			1		1/8/2020 15:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-3	1	Analog Near Surface (0-3")			2	1	12/4/2019 15:40	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS128	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-3	1	Analog Near Surface (0-3")			1		12/4/2019 15:39	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-4	1	Analog Near Surface (0-3")			2	1	12/4/2019 15:41	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS129	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-4	1	Analog Near Surface (0-3")			3	1	12/4/2019 15:42	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.50	M125 series		Cartridge	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-4	1	Analog Near Surface (0-3")			1		12/4/2019 15:41	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-5	1	Analog Near Surface (0-3")			2	1	12/3/2019 15:48	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS111	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-5	1	Analog Near Surface (0-3")			1		12/3/2019 15:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-6	1	Analog Near Surface (0-3")			2	1	10/30/2019 17:03	Don Kean	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	0	2.50				Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-6	1	Analog Near Surface (0-3")			1		10/30/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-7	1	Analog Near Surface (0-3")			1		10/30/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	35.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-8	1	Analog Near Surface (0-3")			1		10/29/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-13-9	1	Analog Near Surface (0-3")			1		10/28/2019 16:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-1	1	Analog Near Surface (0-3")			1		3/18/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-10	2	Analog Near Surface (0-3")			1		3/31/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-11	1	Analog Near Surface (0-3")			1		3/17/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-12	2	Analog Near Surface (0-3")			1		3/23/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-13	2	Analog Near Surface (0-3")			2	1	4/6/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS167	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-13	2	Analog Near Surface (0-3")			1		4/6/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-14	2	Analog Near Surface (0-3")			1		3/31/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-15	2	Analog Near Surface (0-3")			3	1	3/30/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS168	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	B-14-15	2	Analog Near Surface (0-3")			1 & 2		3/30/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	40.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-16	1	Analog Near Surface (0-3")			2	1	3/17/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS170	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-16	1	Analog Near Surface (0-3")			1		3/17/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-17	1	Analog Near Surface (0-3")			1		3/24/2020 5:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-18	2	Analog Near Surface (0-3")			1		4/6/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-19	2	Analog Near Surface (0-3")			1		4/1/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-2	1	Analog Near Surface (0-3")			1		3/18/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-20	2	Analog Near Surface (0-3")			1		3/30/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-21	1	Analog Near Surface (0-3")			2	1	3/16/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS172	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/17/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-21	1	Analog Near Surface (0-3")			1		3/16/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/17/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-22	1	Analog Near Surface (0-3")			1		2/19/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-23	2	Analog Near Surface (0-3")			1	1	4/7/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS173	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-23	2	Analog Near Surface (0-3")			2		4/7/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-24	2	Analog Near Surface (0-3")			1		4/1/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-25	1	Analog Near Surface (0-3")			1		2/12/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	12.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-3	2	Analog Near Surface (0-3")			1		4/2/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-6	1	Analog Near Surface (0-3")			2	1	3/18/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS166	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-6	1	Analog Near Surface (0-3")			1		3/18/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-7	2	Analog Near Surface (0-3")			1		3/23/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-8	2	Analog Near Surface (0-3")			1		4/2/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-14-9	2	Analog Near Surface (0-3")			1		3/31/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-1	1	Analog Near Surface (0-3")			1		3/24/2020 5:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-10	2	Analog Near Surface (0-3")			1		3/25/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-11	1	Analog Near Surface (0-3")			1		3/26/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-12	1	Analog Near Surface (0-3")			1		3/26/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-13	1	Analog Near Surface (0-3")			1		4/1/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-14	1	Analog Near Surface (0-3")			1		3/23/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-15	2	Analog Near Surface (0-3")			1		3/25/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-16	1	Analog Near Surface (0-3")			2	1	4/2/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS180	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-16	1	Analog Near Surface (0-3")			1		4/2/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-17	1	Analog Near Surface (0-3")			1		4/2/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-18	1	Analog Near Surface (0-3")			2	1	4/1/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS181	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-18	1	Analog Near Surface (0-3")			1		4/1/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-19	1	Analog Near Surface (0-3")			1		3/23/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	42.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-2	1	Analog Near Surface (0-3")			1		3/30/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-20	2	Analog Near Surface (0-3")			2	1	3/26/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS182	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	B-15-20	2	Analog Near Surface (0-3")			1		3/26/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-21	1	Analog Near Surface (0-3")			1		4/6/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-22	1	Analog Near Surface (0-3")			1		4/6/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-23	2	Analog Near Surface (0-3")			1		2/24/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-24	2	Analog Near Surface (0-3")			1		3/19/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-25	2	Analog Near Surface (0-3")			1		3/19/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-3	1	Analog Near Surface (0-3")			1		3/31/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	12.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-4	2	Analog Near Surface (0-3")			1		3/24/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-5	2	Analog Near Surface (0-3")			1		3/24/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-6	1	Analog Near Surface (0-3")			2	1	3/25/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS178	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-6	1	Analog Near Surface (0-3")			1		3/25/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-7	1	Analog Near Surface (0-3")			1		3/30/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/31/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-8	1	Analog Near Surface (0-3")			2	1	3/31/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS176	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-8	1	Analog Near Surface (0-3")			1		3/31/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-15-9	1	Analog Near Surface (0-3")			1		2/6/2020 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-1	2	Analog Near Surface (0-3")			1		5/19/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	45.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-10	2	Analog Near Surface (0-3")			1		5/12/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-11	2	Analog Near Surface (0-3")			1		5/7/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-12	2	Analog Near Surface (0-3")			2	1	5/11/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS184	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-12	2	Analog Near Surface (0-3")			3	1	5/11/2020 0:00	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand		0	1.50	MK VI		Fuze			Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-12	2	Analog Near Surface (0-3")	136862.00	1146515.00	1	1	5/11/2020 0:00	Bill Raasch	FALSE	MPPEH	MDAS	Trench Mortar	Fragmentation	0	12.00	3in MKI (Stokes)	MkII 3" Stokes Mortar Practice		To Be Determined	HE, unfuzed	Stored in Magazine	Perforated	5/27/2020	442	FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-12	2	Analog Near Surface (0-3")			1		5/11/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	43.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-13	2	Analog Near Surface (0-3")			4		3/2/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/2/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-14	2	Analog Near Surface (0-3")			2	1	5/11/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS185	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-14	2	Analog Near Surface (0-3")			1		5/11/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	25.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-15	2	Analog Near Surface (0-3")			1		5/12/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	60.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-16	2	Analog Near Surface (0-3")			1		5/6/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-17	2	Analog Near Surface (0-3")			1		5/4/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	100.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-18	2	Analog Near Surface (0-3")			1		5/4/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-19	2	Analog Near Surface (0-3")			1		5/5/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-2	2	Analog Near Surface (0-3")			1		5/19/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-20	2	Analog Near Surface (0-3")			1		5/5/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-21	2	Analog Near Surface (0-3")			1		5/6/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-22	2	Analog Near Surface (0-3")			1		4/30/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	12.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-23	2	Analog Near Surface (0-3")			1		4/30/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-25	2	Analog Near Surface (0-3")			1		4/29/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-3	2	Analog Near Surface (0-3")			1		5/20/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	B-16-4	2	Analog Near Surface (0-3")			1		5/20/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-5	2	Analog Near Surface (0-3")			1		5/21/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-6	2	Analog Near Surface (0-3")			1		5/18/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	75.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-7	2	Analog Near Surface (0-3")			1		5/14/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	25.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-8	2	Analog Near Surface (0-3")			1		5/13/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-16-9	2	Analog Near Surface (0-3")			1		5/13/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-1	1	Analog Near Surface (0-3")			1		5/18/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-10	1	Analog Near Surface (0-3")			1		5/13/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-11	1	Analog Near Surface (0-3")			1		5/7/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-12	1	Analog Near Surface (0-3")			1		5/7/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-13	1	Analog Near Surface (0-3")			1		5/11/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-14	1	Analog Near Surface (0-3")			1		5/12/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-15	1	Analog Near Surface (0-3")			2	1	5/12/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS191	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-15	1	Analog Near Surface (0-3")			1		5/12/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-16	1	Analog Near Surface (0-3")			2	1	5/6/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS189	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-16	1	Analog Near Surface (0-3")			1		5/6/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-17	1	Analog Near Surface (0-3")	137507.00	1146485.00	1	1	5/6/2020 0:00	Don Kean	TRUE	DMM	DMM	Grenade, Hand	Smoke	0	2.00	M18 series	M18 Grenade Hand Smoke	Whole Item	Live	Yellow	Stored in Magazine	Destroyed	5/27/2020	441	FALSE	FALSE	TRUE	TRUE	Michael Everman	5/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-17	1	Analog Near Surface (0-3")			2		5/6/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-18	1	Analog Near Surface (0-3")			2	1	5/5/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS190	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-18	1	Analog Near Surface (0-3")			1		5/5/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-19	1	Analog Near Surface (0-3")			1		5/5/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-2	1	Analog Near Surface (0-3")			1		5/19/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-20	1	Analog Near Surface (0-3")			1		5/4/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-21	1	Analog Near Surface (0-3")			1		4/30/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-22	1	Analog Near Surface (0-3")			1		4/30/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-23	1	Analog Near Surface (0-3")			1		4/30/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-24	1	Analog Near Surface (0-3")			1		5/4/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-25	1	Analog Near Surface (0-3")			1		5/4/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/5/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-3	1	Analog Near Surface (0-3")			1		5/19/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-4	1	Analog Near Surface (0-3")			1		5/20/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-5	1	Analog Near Surface (0-3")			1		5/20/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-6	1	Analog Near Surface (0-3")			1		5/18/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-7	1	Analog Near Surface (0-3")			2	1	5/14/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS193	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-7	1	Analog Near Surface (0-3")			1		5/14/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-8	1	Analog Near Surface (0-3")			1		5/14/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-9	1	Analog Near Surface (0-3")			2	1	5/13/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS192	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	B-17-9	1	Analog Near Surface (0-3")			1		5/13/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/19/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	B-4-21	1	Analog Near Surface (0-3")			1		9/18/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-4-22	1	Analog Near Surface (0-3")			1		9/18/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-1	1	Analog Near Surface (0-3")			2	1	10/14/2019 16:55	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS093	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-1	1	Analog Near Surface (0-3")			1		10/14/2019 16:49	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-10	2	Analog Near Surface (0-3")			1		10/31/2019 14:17	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-10	2	Analog Near Surface (0-3")			2		10/31/2019 14:17	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-11	1	Analog Near Surface (0-3")			3	1	10/10/2019 17:03	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS094	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-11	1	Analog Near Surface (0-3")			1	1	10/10/2019 17:02	Don Kean	FALSE	Munitions Debris	Munitions Debris	Projectile		0	1.00	37mm		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-11	1	Analog Near Surface (0-3")			2		10/10/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-12	1	Analog Near Surface (0-3")			1		10/8/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-13	1	Analog Near Surface (0-3")			1		10/2/2019 15:05	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-14	2	Analog Near Surface (0-3")			2		11/4/2019 14:15	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-14	2	Analog Near Surface (0-3")			1		11/4/2019 14:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-15	2	Analog Near Surface (0-3")			1	3	10/31/2019 14:14	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Projectile	Unknown	0	1.00	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-15	2	Analog Near Surface (0-3")			3		10/31/2019 14:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-15	2	Analog Near Surface (0-3")			2		10/31/2019 14:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-16	1	Analog Near Surface (0-3")			1		10/10/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-17	1	Analog Near Surface (0-3")			1		10/9/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-18	1	Analog Near Surface (0-3")			1		10/2/2019 15:03	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-19	2	Analog Near Surface (0-3")			2		11/4/2019 14:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-19	2	Analog Near Surface (0-3")			1		11/4/2019 14:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-19	2	Analog Near Surface (0-3")			3		11/4/2019 14:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-2	1	Analog Near Surface (0-3")			1		10/7/2019 16:15	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-20	2	Analog Near Surface (0-3")			4	1	10/30/2019 16:04	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS097	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-20	2	Analog Near Surface (0-3")			3		10/30/2019 16:03	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-20	2	Analog Near Surface (0-3")			2		10/30/2019 16:03	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-20	2	Analog Near Surface (0-3")			1		10/30/2019 16:02	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-21	1	Analog Near Surface (0-3")			1		10/9/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-22	1	Analog Near Surface (0-3")			1		10/9/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-23	1	Analog Near Surface (0-3")			1	1	10/2/2019 14:59	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS098	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-23	1	Analog Near Surface (0-3")			2		10/2/2019 15:00	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-24	2	Analog Near Surface (0-3")			2		11/4/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-24	2	Analog Near Surface (0-3")			1		11/4/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-25	2	Analog Near Surface (0-3")			1		10/30/2019 16:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-25	2	Analog Near Surface (0-3")			3		10/30/2019 16:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-25	2	Analog Near Surface (0-3")			2		10/30/2019 16:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-3	1	Analog Near Surface (0-3")			1		10/3/2019 16:10	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-6	1	Analog Near Surface (0-3")			1		10/14/2019 16:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	B-5-7	1	Analog Near Surface (0-3")			1		10/8/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-8	1	Analog Near Surface (0-3")			2	1	10/3/2019 16:07	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS096	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-8	1	Analog Near Surface (0-3")			1		10/3/2019 16:06	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-9	2	Analog Near Surface (0-3")			1		10/31/2019 14:20	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-5-9	2	Analog Near Surface (0-3")			2		10/31/2019 14:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-1	1	Analog Near Surface (0-3")			3	1	8/27/2019 17:04	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS090	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-1	1	Analog Near Surface (0-3")			1	2	8/27/2019 17:03	Don Kean	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Practice	0	2.00	M69			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-1	1	Analog Near Surface (0-3")			2		8/27/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-10	1	Analog Near Surface (0-3")			1		9/3/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-13	1	Analog Near Surface (0-3")			1		9/6/2019 16:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-14	1	Analog Near Surface (0-3")			2	1	9/6/2019 16:49	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS103	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-14	1	Analog Near Surface (0-3")			1		9/6/2019 16:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-15	1	Analog Near Surface (0-3")			1		9/6/2019 16:50	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-19	1	Analog Near Surface (0-3")			1		9/9/2019 16:04	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-2	1	Analog Near Surface (0-3")			1		8/27/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	35.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-20	1	Analog Near Surface (0-3")			1		9/9/2019 15:59	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-3	1	Analog Near Surface (0-3")			1		8/28/2019 16:57	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-4	1	Analog Near Surface (0-3")			1		8/28/2019 16:58	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-5	1	Analog Near Surface (0-3")			2	1	9/3/2019 17:01	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS099	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-5	1	Analog Near Surface (0-3")			1		9/3/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Nail		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-6	1	Analog Near Surface (0-3")			1		9/5/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-7	1	Analog Near Surface (0-3")			1		9/5/2019 17:07	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-8	1	Analog Near Surface (0-3")			1		9/5/2019 17:08	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	B-6-9	1	Analog Near Surface (0-3")			1		9/4/2019 16:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-1	2	Analog Near Surface (0-3")			1	1	6/25/2019 16:00	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Pipe		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-10	1	Analog Near Surface (0-3")			1		7/15/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-11	2	Analog Near Surface (0-3")			1	1	5/30/2019 15:47	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS025	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-11	2	Analog Near Surface (0-3")			2		5/30/2019 15:47	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-12	1	Analog Near Surface (0-3")			1	1	4/29/2019 17:02	Don Kean	FALSE	Munitions Debris	Munitions Debris	Flare		0	0.25			Cartridge	Inert	flare cartridge	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-13	2	Analog Near Surface (0-3")			1	1	5/29/2019 16:13	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-13	2	Analog Near Surface (0-3")			2		5/29/2019 16:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-14	2	Analog Near Surface (0-3")			1	1	5/29/2019 16:11	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS026	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-14	2	Analog Near Surface (0-3")			3		5/29/2019 16:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-14	2	Analog Near Surface (0-3")			2		5/29/2019 16:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-15	2	Analog Near Surface (0-3")			1		5/29/2019 16:09	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-15	2	Analog Near Surface (0-3")			2		5/29/2019 16:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-16	2	Analog Near Surface (0-3")			1		5/30/2019 15:46	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	C-10-17	2	Analog Near Surface (0-3")			1	1	5/30/2019 15:44	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-17	2	Analog Near Surface (0-3")			2		5/30/2019 15:45	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-18	2	Analog Near Surface (0-3")			1		5/31/2019 14:54	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-19	2	Analog Near Surface (0-3")			1	1	5/31/2019 14:55	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-19	2	Analog Near Surface (0-3")			2		5/31/2019 14:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-2	1	Analog Near Surface (0-3")			1	1	7/15/2019 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS024	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-2	1	Analog Near Surface (0-3")			2		7/15/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-20	2	Analog Near Surface (0-3")			3	1	6/3/2019 14:00	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	0	1.00	AN-M8		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-20	2	Analog Near Surface (0-3")			1		6/3/2019 13:57	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-20	2	Analog Near Surface (0-3")			2		6/3/2019 13:57	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-21	2	Analog Near Surface (0-3")			2	1	6/4/2019 14:28	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS028	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-21	2	Analog Near Surface (0-3")			1		6/4/2019 14:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-22	2	Analog Near Surface (0-3")			1	1	6/4/2019 14:29	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-22	2	Analog Near Surface (0-3")			2		6/4/2019 14:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-23	2	Analog Near Surface (0-3")			1	1	6/4/2019 14:31	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS027	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-23	2	Analog Near Surface (0-3")			3		6/4/2019 14:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-23	2	Analog Near Surface (0-3")			2		6/4/2019 14:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-24	2	Analog Near Surface (0-3")			2		6/3/2019 13:54	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-24	2	Analog Near Surface (0-3")			1		6/3/2019 13:54	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-25	2	Analog Near Surface (0-3")			1		6/3/2019 13:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Fencing/Fence Post		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-25	2	Analog Near Surface (0-3")			3		6/3/2019 13:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-25	2	Analog Near Surface (0-3")			2		6/3/2019 13:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-3	1	Analog Near Surface (0-3")			1		7/15/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-4	1	Analog Near Surface (0-3")			2	1	7/15/2019 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS023	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-4	1	Analog Near Surface (0-3")			1		7/15/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-5	1	Analog Near Surface (0-3")			1		7/15/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-6	2	Analog Near Surface (0-3")			1	1	6/24/2019 16:30	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-7	1	Analog Near Surface (0-3")			1		7/16/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-8	1	Analog Near Surface (0-3")			1		7/16/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-10-9	1	Analog Near Surface (0-3")			1		7/15/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-1	1	Analog Near Surface (0-3")			1	8	6/6/2019 14:28	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-10	1	Analog Near Surface (0-3")			2	1	5/23/2019 17:03	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.25	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-10	1	Analog Near Surface (0-3")			1	1	5/23/2019 17:02	Don Kean	FALSE	Munitions Debris	Munitions Debris	Grenade, Rifle		0	0.25	M9A1			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-11	1	Analog Near Surface (0-3")			1	12	6/6/2019 14:33	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-12	1	Analog Near Surface (0-3")			1	7	6/4/2019 15:57	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-13	1	Analog Near Surface (0-3")			1	7	5/31/2019 14:48	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-14	1	Analog Near Surface (0-3")			1	3	5/29/2019 15:24	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-15	1	Analog Near Surface (0-3")			1	1	5/23/2019 17:04	Don Kean	FALSE	Small Arms	Small Arms	Other		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	C-11-15	1	Analog Near Surface (0-3")			2		5/23/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-16	1	Analog Near Surface (0-3")			1		6/10/2019 16:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-17	1	Analog Near Surface (0-3")			1	6	6/4/2019 15:59	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-18	1	Analog Near Surface (0-3")			1	15	5/31/2019 14:45	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-19	1	Analog Near Surface (0-3")			1	6	5/29/2019 15:32	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-2	1	Analog Near Surface (0-3")			1	21	6/5/2019 15:34	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-20	1	Analog Near Surface (0-3")			1	1	5/22/2019 17:01	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS016	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-21	1	Analog Near Surface (0-3")			1		6/10/2019 16:54	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-22	1	Analog Near Surface (0-3")					4/11/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	4/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-23	1	Analog Near Surface (0-3")			2	1	5/30/2019 16:04	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS047	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-23	1	Analog Near Surface (0-3")			1	6	5/30/2019 16:03	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-24	1	Analog Near Surface (0-3")			1	5	5/30/2019 16:01	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-25	1	Analog Near Surface (0-3")					5/21/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-3	1	Analog Near Surface (0-3")			1	8	6/3/2019 15:41	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-4	1	Analog Near Surface (0-3")			1		5/28/2019 16:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-5	1	Analog Near Surface (0-3")			2	1	5/28/2019 16:45	Don Kean	FALSE	Small Arms	Small Arms	Other		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-5	1	Analog Near Surface (0-3")			3	1	5/28/2019 0:00	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.25	M125 series					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-5	1	Analog Near Surface (0-3")			1		5/28/2019 16:45	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-6	1	Analog Near Surface (0-3")			2	1	6/6/2019 14:31	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS045	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-6	1	Analog Near Surface (0-3")			1	11	6/6/2019 14:30	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-7	1	Analog Near Surface (0-3")			2	1	6/4/2019 15:54	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS046	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-7	1	Analog Near Surface (0-3")			1	23	6/4/2019 15:52	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-8	1	Analog Near Surface (0-3")			1	12	6/3/2019 15:40	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-11-9	1	Analog Near Surface (0-3")			1		5/28/2019 16:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-1	2	Analog Near Surface (0-3")			1		5/8/2019 16:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-10	2	Analog Near Surface (0-3")			1		5/13/2019 16:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-11	2	Analog Near Surface (0-3")			2		5/14/2019 16:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-11	2	Analog Near Surface (0-3")			1		5/14/2019 16:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-12	2	Analog Near Surface (0-3")			2	1	5/14/2019 16:35	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS011	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-12	2	Analog Near Surface (0-3")			1		5/14/2019 16:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-13	2	Analog Near Surface (0-3")			1		5/14/2019 16:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-14	2	Analog Near Surface (0-3")			2	1	5/13/2019 16:37	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS010	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-14	2	Analog Near Surface (0-3")			1		5/13/2019 16:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-15	2	Analog Near Surface (0-3")			1		5/13/2019 16:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-16	1	Analog Near Surface (0-3")			1		11/14/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-17	1	Analog Near Surface (0-3")			1		11/15/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-18	1	Analog Near Surface (0-3")			1		11/15/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	C-12-19	1	Analog Near Surface (0-3")			1		11/18/2019 15:57	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-2	2	Analog Near Surface (0-3")			1		5/8/2019 16:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-20	1	Analog Near Surface (0-3")			1		11/18/2019 15:58	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-21	1	Analog Near Surface (0-3")			1		11/21/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-22	1	Analog Near Surface (0-3")			1		11/20/2019 16:45	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-23	1	Analog Near Surface (0-3")			1		11/20/2019 16:46	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-24	1	Analog Near Surface (0-3")			1		11/19/2019 16:51	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-25	1	Analog Near Surface (0-3")			1		11/19/2019 16:52	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-3	2	Analog Near Surface (0-3")			2	1	5/8/2019 16:27	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS012	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-3	2	Analog Near Surface (0-3")			1		5/8/2019 16:26	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-4	2	Analog Near Surface (0-3")			1		5/7/2019 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable/Horses hoe		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-5	2	Analog Near Surface (0-3")			2	1	5/7/2019 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS015	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-5	2	Analog Near Surface (0-3")			1		5/7/2019 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-6	1	Analog Near Surface (0-3")			1	2	4/18/2019 16:56	Don Kean	FALSE	Cultural Debris	Cultural Debris	Other		0	2.00					military flashlight and first aid pouch	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-7	2	Analog Near Surface (0-3")			1		5/8/2019 16:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-8	2	Analog Near Surface (0-3")			1		5/9/2019 14:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-8	2	Analog Near Surface (0-3")			2		5/9/2019 14:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-12-9	2	Analog Near Surface (0-3")			1		5/9/2019 14:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-1	1	Analog Near Surface (0-3")			2	1	11/21/2019 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS114	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-1	1	Analog Near Surface (0-3")			1		11/21/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-10	1	Analog Near Surface (0-3")			1		11/26/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-11	1	Analog Near Surface (0-3")			1		12/3/2019 15:43	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-12	1	Analog Near Surface (0-3")					12/3/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-16	1	Analog Near Surface (0-3")					12/3/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-2	1	Analog Near Surface (0-3")			1		11/25/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-3	1	Analog Near Surface (0-3")			1		11/25/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-4	1	Analog Near Surface (0-3")			2	1	11/26/2019 17:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS110	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-4	1	Analog Near Surface (0-3")			1		11/26/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-5	1	Analog Near Surface (0-3")			1		11/26/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-6	1	Analog Near Surface (0-3")			1		12/2/2019 14:34	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-7	1	Analog Near Surface (0-3")			2	1	11/27/2019 16:47	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS113	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-7	1	Analog Near Surface (0-3")			1		11/27/2019 16:46	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-8	1	Analog Near Surface (0-3")			1		11/27/2019 16:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-13-9	1	Analog Near Surface (0-3")			1		11/27/2019 16:49	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-11	2	Analog Near Surface (0-3")			1		3/5/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-12	2	Analog Near Surface (0-3")			1		3/4/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	C-14-13	1	Analog Near Surface (0-3")					2/4/2020 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-16	2	Analog Near Surface (0-3")			1		3/5/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-17	2	Analog Near Surface (0-3")			2	1	3/4/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS169	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-17	2	Analog Near Surface (0-3")			1		3/4/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-18	1	Analog Near Surface (0-3")			1	1	2/4/2020 15:47	Don Kean	FALSE	Munitions Debris	Munitions Debris	Rocket Motor	Practice	0	4.00	3.5in		Motor	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-18	1	Analog Near Surface (0-3")			2		2/4/2020 15:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	15.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-19	1	Analog Near Surface (0-3")			1		2/4/2020 15:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-20	1	Analog Near Surface (0-3")					2/4/2020 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-21	2	Analog Near Surface (0-3")			2	1	3/9/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS174	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-21	2	Analog Near Surface (0-3")			1		3/9/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-22	2	Analog Near Surface (0-3")			1		3/3/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-23	1	Analog Near Surface (0-3")			1		2/4/2020 15:50	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	12.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-24	1	Analog Near Surface (0-3")			1		2/4/2020 15:51	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-25	1	Analog Near Surface (0-3")			1		2/4/2020 15:52	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-14-6	2	Analog Near Surface (0-3")			1		3/5/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-1	2	Analog Near Surface (0-3")			1		3/9/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-11	2	Analog Near Surface (0-3")			1		2/5/2020 14:57	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-12	2	Analog Near Surface (0-3")			1		3/11/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-13	2	Analog Near Surface (0-3")			1		3/11/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-14	2	Analog Near Surface (0-3")			1		3/11/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	65.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-16	2	Analog Near Surface (0-3")			1		3/12/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/17/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-17	2	Analog Near Surface (0-3")			1		3/12/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/17/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-18	2	Analog Near Surface (0-3")			1		3/16/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/17/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-19	2	Analog Near Surface (0-3")			1		3/16/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/17/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-2	2	Analog Near Surface (0-3")			1		3/4/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	90.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-21	2	Analog Near Surface (0-3")			1		3/16/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/17/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-22	2	Analog Near Surface (0-3")			1		3/17/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-23	2	Analog Near Surface (0-3")			1		3/17/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-24	2	Analog Near Surface (0-3")			1		3/18/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	40.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/24/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-3	1	Analog Near Surface (0-3")			1		2/5/2020 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-4	1	Analog Near Surface (0-3")					2/4/2020 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-5	1	Analog Near Surface (0-3")					2/4/2020 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-6	2	Analog Near Surface (0-3")			2	1	3/10/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS175	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-6	2	Analog Near Surface (0-3")			1		3/10/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-7	2	Analog Near Surface (0-3")			1		3/10/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-8	1	Analog Near Surface (0-3")			1		2/5/2020 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	650.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-15-9	2	Analog Near Surface (0-3")			1		2/5/2020 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	200.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-1	2	Analog Near Surface (0-3")			1		2/24/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/24/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	C-16-10	1	Analog Near Surface (0-3")			1		2/11/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-11	2	Analog Near Surface (0-3")			1		4/14/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-12	2	Analog Near Surface (0-3")			1		4/13/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-13	2	Analog Near Surface (0-3")			1		4/13/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-15	1	Analog Near Surface (0-3")			1		2/11/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-16	2	Analog Near Surface (0-3")			2	1	4/15/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS188	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-16	2	Analog Near Surface (0-3")			1		4/15/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-17	1	Analog Near Surface (0-3")			1		3/12/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/12/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-18	2	Analog Near Surface (0-3")			1		4/15/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-19	2	Analog Near Surface (0-3")			1		4/14/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/15/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-2	2	Analog Near Surface (0-3")			1		4/8/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-20	1	Analog Near Surface (0-3")			2	1	2/11/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS145	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-20	1	Analog Near Surface (0-3")			1		2/11/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-21	2	Analog Near Surface (0-3")			1		4/20/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-22	2	Analog Near Surface (0-3")			1		4/20/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-23	2	Analog Near Surface (0-3")			1		4/16/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-24	2	Analog Near Surface (0-3")			1		4/16/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	160.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-25	1	Analog Near Surface (0-3")			1		2/11/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-3	2	Analog Near Surface (0-3")			1		4/7/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-4	2	Analog Near Surface (0-3")			1		4/7/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/8/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-6	2	Analog Near Surface (0-3")			2	1	4/9/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS186	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-6	2	Analog Near Surface (0-3")			1		4/9/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-7	2	Analog Near Surface (0-3")			1		4/9/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-8	2	Analog Near Surface (0-3")			2	1	4/8/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS187	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-16-8	2	Analog Near Surface (0-3")			1		4/8/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/13/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-1	2	Analog Near Surface (0-3")			1		4/21/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/22/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-10	2	Analog Near Surface (0-3")			1		2/3/2020 14:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-11	1	Analog Near Surface (0-3")			1		3/19/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-12	2	Analog Near Surface (0-3")			1		4/23/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-13	2	Analog Near Surface (0-3")			1		4/27/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-14	2	Analog Near Surface (0-3")			1		1/30/2020 11:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-15	2	Analog Near Surface (0-3")			1		2/3/2020 14:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-16	2	Analog Near Surface (0-3")			1		4/27/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-17	2	Analog Near Surface (0-3")			2	1	4/28/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS196	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-17	2	Analog Near Surface (0-3")			1		4/28/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-18	2	Analog Near Surface (0-3")			1		4/28/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-19	2	Analog Near Surface (0-3")			1		4/29/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	C-17-2	2	Analog Near Surface (0-3")			1		4/21/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/22/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-20	2	Analog Near Surface (0-3")			1		1/31/2020 15:59	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-21	2	Analog Near Surface (0-3")			1		4/27/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-22	2	Analog Near Surface (0-3")			1		4/28/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-23	2	Analog Near Surface (0-3")			1		4/29/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-24	2	Analog Near Surface (0-3")			1		4/29/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-25	2	Analog Near Surface (0-3")			1		1/30/2020 14:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-3	2	Analog Near Surface (0-3")			1		4/21/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/22/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-4	2	Analog Near Surface (0-3")			1		4/30/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-6	2	Analog Near Surface (0-3")			1		4/22/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-7	2	Analog Near Surface (0-3")			1		4/22/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-8	2	Analog Near Surface (0-3")			1		4/23/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-17-9	2	Analog Near Surface (0-3")			1		1/30/2020 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-11	2	Analog Near Surface (0-3")			3	1	10/29/2019 15:37	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Projectile	Unknown	0	1.00	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-11	2	Analog Near Surface (0-3")			2		10/29/2019 15:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-11	2	Analog Near Surface (0-3")			1		10/29/2019 15:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-12	2	Analog Near Surface (0-3")			3		10/28/2019 15:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-12	2	Analog Near Surface (0-3")			2		10/28/2019 15:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-12	2	Analog Near Surface (0-3")			1		10/28/2019 15:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-13	2	Analog Near Surface (0-3")			1		10/23/2019 15:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-13	2	Analog Near Surface (0-3")			2		10/23/2019 15:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-13	2	Analog Near Surface (0-3")			3		10/23/2019 15:26	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-14	2	Analog Near Surface (0-3")			1		10/22/2019 15:59	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-16	2	Analog Near Surface (0-3")			1		10/29/2019 15:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-16	2	Analog Near Surface (0-3")			2		10/29/2019 15:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-17	2	Analog Near Surface (0-3")			1	2	10/24/2019 14:40	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Frag	Unknown	0	0.50	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-17	2	Analog Near Surface (0-3")			3	1	10/24/2019 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-17	2	Analog Near Surface (0-3")			2	1	10/24/2019 14:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-18	2	Analog Near Surface (0-3")			1		10/23/2019 15:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-18	2	Analog Near Surface (0-3")			2		10/23/2019 15:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-19	2	Analog Near Surface (0-3")			1		10/22/2019 15:58	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-19	2	Analog Near Surface (0-3")			2		10/22/2019 15:58	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-20	2	Analog Near Surface (0-3")			1		10/22/2019 16:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-20	2	Analog Near Surface (0-3")			3		10/22/2019 16:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-20	2	Analog Near Surface (0-3")			2		10/22/2019 16:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-21	2	Analog Near Surface (0-3")			1		10/28/2019 15:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-21	2	Analog Near Surface (0-3")			2		10/28/2019 15:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-22	2	Analog Near Surface (0-3")			2	1	10/24/2019 14:46	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50				Blind QC Seed #WS100		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-22	2	Analog Near Surface (0-3")			1	1	10/24/2019 14:45	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Frag		0	0.25				Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	C-5-22	2	Analog Near Surface (0-3")			4	1	10/24/2019 14:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-22	2	Analog Near Surface (0-3")			3	1	10/24/2019 14:47	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-23	2	Analog Near Surface (0-3")			1	1	10/24/2019 14:49	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Frag	Unknown	0	1.00	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-23	2	Analog Near Surface (0-3")			2	1	10/24/2019 14:50	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-24	2	Analog Near Surface (0-3")			1	2	10/23/2019 15:27	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Projectile	Unknown	0	0.50	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-24	2	Analog Near Surface (0-3")			3		10/23/2019 15:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-24	2	Analog Near Surface (0-3")			2		10/23/2019 15:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-24	2	Analog Near Surface (0-3")			4		10/23/2019 15:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-25	2	Analog Near Surface (0-3")			2	4	10/22/2019 16:02	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Projectile	Unknown	0	1.50	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-25	2	Analog Near Surface (0-3")			1		10/22/2019 16:01	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-5-6	2	Analog Near Surface (0-3")			1		10/29/2019 15:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-1	2	Analog Near Surface (0-3")			1		9/19/2019 15:52	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-1	2	Analog Near Surface (0-3")			2		9/19/2019 15:53	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-10	2	Analog Near Surface (0-3")			1	1	9/30/2019 14:16	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Frag	Unknown	0	0.25	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/1/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-10	2	Analog Near Surface (0-3")			2	1	9/30/2019 14:17	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	1.00					braided cable	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/1/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-10	2	Analog Near Surface (0-3")			4	1	9/30/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Fencing/Fence Post		0	35.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/1/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-10	2	Analog Near Surface (0-3")			3	1	9/30/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/1/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-11	2	Analog Near Surface (0-3")			3	1	9/18/2019 15:38	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS101	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-11	2	Analog Near Surface (0-3")			1		9/18/2019 15:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-11	2	Analog Near Surface (0-3")			2		9/18/2019 15:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-12	2	Analog Near Surface (0-3")			1		10/8/2019 15:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-12	2	Analog Near Surface (0-3")			2		10/8/2019 15:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-13	2	Analog Near Surface (0-3")			2		10/7/2019 15:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-13	2	Analog Near Surface (0-3")			3		10/7/2019 15:57	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-13	2	Analog Near Surface (0-3")			1		10/7/2019 15:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-14	2	Analog Near Surface (0-3")			3		9/24/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-14	2	Analog Near Surface (0-3")			2		9/24/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-14	2	Analog Near Surface (0-3")			1		9/24/2019 14:17	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-15	2	Analog Near Surface (0-3")			1	1	9/30/2019 14:23	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Projectile	Unknown	0	0.50	37mm M74 with Tracer		Base	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/1/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-15	2	Analog Near Surface (0-3")			2	1	9/30/2019 14:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/1/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-15	2	Analog Near Surface (0-3")			3	1	9/30/2019 14:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/1/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-15	2	Analog Near Surface (0-3")			4	1	9/30/2019 14:26	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25					large drive chain link	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/1/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-16	2	Analog Near Surface (0-3")			1		9/18/2019 15:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-17	2	Analog Near Surface (0-3")			1		10/8/2019 15:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-17	2	Analog Near Surface (0-3")			2		10/8/2019 15:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Horseshoe		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-17	2	Analog Near Surface (0-3")			3		10/8/2019 15:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/8/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-18	2	Analog Near Surface (0-3")			1		9/23/2019 14:53	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-18	2	Analog Near Surface (0-3")			2		9/23/2019 14:54	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-19	2	Analog Near Surface (0-3")			2		9/24/2019 14:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	C-6-19	2	Analog Near Surface (0-3")			1		9/24/2019 14:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-2	2	Analog Near Surface (0-3")			2		10/2/2019 15:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-2	2	Analog Near Surface (0-3")			1		10/2/2019 15:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-20	2	Analog Near Surface (0-3")			1		9/26/2019 14:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-20	2	Analog Near Surface (0-3")			2		9/26/2019 14:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-21	2	Analog Near Surface (0-3")			1		9/18/2019 15:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-22	2	Analog Near Surface (0-3")			1	1	9/23/2019 14:56	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS102	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-22	2	Analog Near Surface (0-3")			2		9/23/2019 14:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-22	2	Analog Near Surface (0-3")			3		9/23/2019 14:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-23	2	Analog Near Surface (0-3")			1		9/23/2019 14:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-24	2	Analog Near Surface (0-3")			1	1	9/24/2019 14:14	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS086	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-24	2	Analog Near Surface (0-3")			2		9/24/2019 14:15	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-25	2	Analog Near Surface (0-3")			3		9/26/2019 14:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-25	2	Analog Near Surface (0-3")			1		9/26/2019 14:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-25	2	Analog Near Surface (0-3")			2		9/26/2019 14:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-3	2	Analog Near Surface (0-3")			1		10/2/2019 15:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-3	2	Analog Near Surface (0-3")			2		10/2/2019 15:57	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-3	2	Analog Near Surface (0-3")			3		10/2/2019 15:57	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-4	2	Analog Near Surface (0-3")			3		10/1/2019 15:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-4	2	Analog Near Surface (0-3")			1		10/1/2019 15:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Fencing/Fence Post		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-4	2	Analog Near Surface (0-3")			2		10/1/2019 15:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-5	2	Analog Near Surface (0-3")			3		10/1/2019 15:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-5	2	Analog Near Surface (0-3")			1		10/1/2019 15:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Fencing/Fence Post		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-5	2	Analog Near Surface (0-3")			2		10/1/2019 15:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-6	2	Analog Near Surface (0-3")			1		9/19/2019 15:54	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-6	2	Analog Near Surface (0-3")			2		9/19/2019 15:54	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-7	2	Analog Near Surface (0-3")			2		10/3/2019 16:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-7	2	Analog Near Surface (0-3")			1		10/3/2019 16:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-8	2	Analog Near Surface (0-3")			1		10/3/2019 16:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-8	2	Analog Near Surface (0-3")			3		10/3/2019 16:22	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-8	2	Analog Near Surface (0-3")			2		10/3/2019 16:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-9	2	Analog Near Surface (0-3")			1		10/7/2019 15:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-6-9	2	Analog Near Surface (0-3")			2		10/7/2019 15:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-10	2	Analog Near Surface (0-3")			2	1	9/12/2019 14:25	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS087	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-10	2	Analog Near Surface (0-3")			1		9/12/2019 14:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-14	2	Analog Near Surface (0-3")			1		9/12/2019 14:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-15	2	Analog Near Surface (0-3")			1		9/12/2019 14:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-2	2	Analog Near Surface (0-3")			1		9/17/2019 15:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	C-7-20	2	Analog Near Surface (0-3")			1		9/12/2019 14:22	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-3	2	Analog Near Surface (0-3")			2		9/17/2019 15:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-3	2	Analog Near Surface (0-3")			1		9/17/2019 15:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-4	2	Analog Near Surface (0-3")			1		9/17/2019 15:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-5	2	Analog Near Surface (0-3")			2		9/16/2019 14:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-5	2	Analog Near Surface (0-3")			1		9/16/2019 14:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-8	2	Analog Near Surface (0-3")			1		9/16/2019 14:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-7-9	2	Analog Near Surface (0-3")			1		9/16/2019 14:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/17/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-8-25	1	Analog Near Surface (0-3")			1		7/23/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-9-10	1	Analog Near Surface (0-3")			1		7/22/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-9-15	1	Analog Near Surface (0-3")			1		7/22/2019 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-9-20	1	Analog Near Surface (0-3")			1		7/22/2019 17:07	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	C-9-5	1	Analog Near Surface (0-3")			1		7/22/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-1	2	Analog Near Surface (0-3")			1		5/15/2019 14:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-10	2	Analog Near Surface (0-3")			1		5/20/2019 16:20	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-11	2	Analog Near Surface (0-3")			1		5/21/2019 14:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-12	2	Analog Near Surface (0-3")			1		5/21/2019 14:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-12	2	Analog Near Surface (0-3")			2		5/21/2019 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-13	2	Analog Near Surface (0-3")			1		5/21/2019 14:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-13	2	Analog Near Surface (0-3")			2		5/21/2019 14:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-14	2	Analog Near Surface (0-3")			1		5/22/2019 14:33	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-15	2	Analog Near Surface (0-3")			1		5/22/2019 14:47	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-16	2	Analog Near Surface (0-3")			1		5/23/2019 16:14	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-17	2	Analog Near Surface (0-3")			1		5/23/2019 16:30	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-18	2	Analog Near Surface (0-3")			1		5/22/2019 16:07	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-19	2	Analog Near Surface (0-3")			1		5/22/2019 14:52	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	11.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-2	2	Analog Near Surface (0-3")			3	1	5/15/2019 14:37	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS032	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-2	2	Analog Near Surface (0-3")			2	1	5/15/2019 14:37	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-2	2	Analog Near Surface (0-3")			1	1	5/15/2019 14:36	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	0	1.00	M18 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-2	2	Analog Near Surface (0-3")			5		5/15/2019 14:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	12.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-2	2	Analog Near Surface (0-3")			4		5/15/2019 14:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-20	2	Analog Near Surface (0-3")			1		5/22/2019 14:48	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-21	2	Analog Near Surface (0-3")			1	1	5/23/2019 16:34	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.50	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-21	2	Analog Near Surface (0-3")			2		5/23/2019 16:37	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-22	2	Analog Near Surface (0-3")			1		5/28/2019 15:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-23	2	Analog Near Surface (0-3")			1	1	5/28/2019 15:42	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS021	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-23	2	Analog Near Surface (0-3")			3	1	5/28/2019 15:44	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-23	2	Analog Near Surface (0-3")			2		5/28/2019 15:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	D-10-24	2	Analog Near Surface (0-3")			1	1	5/28/2019 15:45	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS022	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-24	2	Analog Near Surface (0-3")			2	2	5/28/2019 15:46	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	2.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-24	2	Analog Near Surface (0-3")			3	1	5/28/2019 15:48	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Rocket	Practice	0	3.00	2.36in M7 Series		Whole Item	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-25	2	Analog Near Surface (0-3")			1		5/28/2019 15:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/28/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-3	2	Analog Near Surface (0-3")			1		5/15/2019 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-4	1	Analog Near Surface (0-3")			1	1	4/22/2019 17:10	Don Kean	FALSE	Munitions Debris	Munitions Debris	Flare		0	0.25			Cartridge	Inert	flare cartridge	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/22/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-4	1	Analog Near Surface (0-3")			2		4/22/2019 17:10	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/22/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-5	2	Analog Near Surface (0-3")			1		5/16/2019 16:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-6	2	Analog Near Surface (0-3")			1		5/21/2019 14:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-7	2	Analog Near Surface (0-3")			2		5/21/2019 14:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-7	2	Analog Near Surface (0-3")			1		5/21/2019 14:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-8	2	Analog Near Surface (0-3")			1		5/20/2019 16:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-9	2	Analog Near Surface (0-3")			1	1	5/20/2019 16:22	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS033	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-10-9	2	Analog Near Surface (0-3")			2		5/20/2019 16:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-1	1	Analog Near Surface (0-3")					5/1/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-10	1	Analog Near Surface (0-3")					5/20/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-11	1	Analog Near Surface (0-3")			1	1	5/2/2019 16:46	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.25	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-12	1	Analog Near Surface (0-3")			1		5/7/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-13	1	Analog Near Surface (0-3")			1		5/13/2019 16:54	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	25.00					steel wire rope	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-14	1	Analog Near Surface (0-3")	134392.00	1147705.00	1	1	5/15/2019 16:50	Don Kean	TRUE	DMM	DMM	Signal, ground	Illumination	0	2.00	M125 series	M125 Signal Illumination	Whole Item	Live		Stored in Magazine	Destroyed	5/23/2019	422	FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-15	1	Analog Near Surface (0-3")			1	1	5/20/2019 16:59	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.25	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-16	1	Analog Near Surface (0-3")			1		5/2/2019 16:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-17	1	Analog Near Surface (0-3")			1	1	5/7/2019 17:02	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS017	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-18	1	Analog Near Surface (0-3")					5/14/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-19	1	Analog Near Surface (0-3")			1	1	5/15/2019 16:51	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS018	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-2	1	Analog Near Surface (0-3")					5/8/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-20	1	Analog Near Surface (0-3")					5/20/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-21	1	Analog Near Surface (0-3")					5/6/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-22	1	Analog Near Surface (0-3")			1	1	5/6/2019 16:41	Don Kean	FALSE	Munitions Debris	Munitions Debris	Grenade	Gas	0	1.50	MK V			Inert	MK V Gas grenade	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-23	1	Analog Near Surface (0-3")			2	1	5/14/2019 16:58	Don Kean	FALSE	Small Arms	Small Arms	Other		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-23	1	Analog Near Surface (0-3")			1	1	5/14/2019 16:57	Don Kean	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Practice	0	1.50	MK II			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-24	2	Analog Near Surface (0-3")			1		4/3/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-25	1	Analog Near Surface (0-3")					5/21/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-3	1	Analog Near Surface (0-3")			1	1	5/9/2019 16:50	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS020	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-4	1	Analog Near Surface (0-3")					5/20/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-5	1	Analog Near Surface (0-3")					5/20/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-6	1	Analog Near Surface (0-3")			2	1	5/1/2019 17:01	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		1	0.50					Blind QC Seed #WS019	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	D-11-6	1	Analog Near Surface (0-3")			1		5/1/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-7	1	Analog Near Surface (0-3")					5/8/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-8	1	Analog Near Surface (0-3")					5/13/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-11-9	1	Analog Near Surface (0-3")	134217.00	1147730.00	1	1	5/16/2019 16:46	Don Kean	TRUE	UXO	MDAS	Rocket	Armor Piercing	0	3.50	2.36in M6 Series	M7 2.36" Rocket Practice	Whole Item	Live	HEAT	Awaiting Final Disposition	Perforated	5/23/2019	423	FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-1	2	Analog Near Surface (0-3")			1		4/3/2019 15:15	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-10	2	Analog Near Surface (0-3")			1		5/2/2019 14:02	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-11	2	Analog Near Surface (0-3")			1	1	5/1/2019 16:06	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS009	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-11	2	Analog Near Surface (0-3")			2		5/1/2019 16:06	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-12	2	Analog Near Surface (0-3")			2	1	4/30/2019 16:18	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS008	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-12	2	Analog Near Surface (0-3")			1		4/30/2019 16:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-13	2	Analog Near Surface (0-3")			1		4/30/2019 16:17	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-14	2	Analog Near Surface (0-3")			1		4/30/2019 16:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-15	2	Analog Near Surface (0-3")			2	1	4/29/2019 16:24	Jack Kristensen	FALSE	Seed	Seed	QA Seed		0	0.50					Blind QC Seed #WS007	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-15	2	Analog Near Surface (0-3")			1	1	4/29/2019 16:23	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Trench Mortar		0	1.00	3in MKI (Stokes)		Fuze	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-15	2	Analog Near Surface (0-3")			3		4/29/2019 16:29	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	75.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-16	1	Analog Near Surface (0-3")			2	1	10/31/2019 17:02	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS108	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-16	1	Analog Near Surface (0-3")			1		10/31/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-17	1	Analog Near Surface (0-3")			1		11/5/2019 16:55	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-18	1	Analog Near Surface (0-3")			2	1	11/6/2019 16:58	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS107	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-18	1	Analog Near Surface (0-3")			1		11/6/2019 16:58	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-19	1	Analog Near Surface (0-3")			1		11/12/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-2	2	Analog Near Surface (0-3")			1		5/7/2019 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap/Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-20	1	Analog Near Surface (0-3")			1		11/13/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-21	1	Analog Near Surface (0-3")			1		10/31/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-22	1	Analog Near Surface (0-3")			1		11/5/2019 16:54	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-23	1	Analog Near Surface (0-3")			1		11/6/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-24	1	Analog Near Surface (0-3")			1		11/12/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-25	1	Analog Near Surface (0-3")			2	1	11/13/2019 17:02	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS105	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-25	1	Analog Near Surface (0-3")			3	1	11/13/2019 17:03	Don Kean	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.50	M125 series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-25	1	Analog Near Surface (0-3")			1		11/13/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-3	2	Analog Near Surface (0-3")			1	1	5/6/2019 15:46	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS014	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-4	2	Analog Near Surface (0-3")			1		5/6/2019 15:45	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Horseshoe		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-5	2	Analog Near Surface (0-3")			1	1	5/2/2019 14:03	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS013	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-6	2	Analog Near Surface (0-3")			1		5/1/2019 16:09	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-7	2	Analog Near Surface (0-3")			1		5/1/2019 16:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	D-12-8	2	Analog Near Surface (0-3")			1		5/2/2019 14:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-12-9	2	Analog Near Surface (0-3")			1		5/2/2019 14:01	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/7/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-1	1	Analog Near Surface (0-3")			2	1	11/4/2019 17:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS109	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-1	1	Analog Near Surface (0-3")			1		11/4/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-10	1	Analog Near Surface (0-3")			1		11/14/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-2	1	Analog Near Surface (0-3")			1		11/5/2019 16:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-3	1	Analog Near Surface (0-3")			1		11/6/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-4	1	Analog Near Surface (0-3")	135182.00	1147690.00	1	1	11/12/2019 17:02	Don Kean	TRUE	UXO	MDAS	Trench Mortar	Fragmentation	0	10.00	3in MKI (Stokes)	MkII 3" Stokes Mortar Practice		Live	HE	Stored in Magazine	Perforated	2/12/2020	435	FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-4	1	Analog Near Surface (0-3")			2		11/12/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-5	1	Analog Near Surface (0-3")			1		11/13/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	100.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/15/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-6	1	Analog Near Surface (0-3")			1		11/4/2019 17:01	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-7	1	Analog Near Surface (0-3")			1		11/4/2019 17:02	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-8	1	Analog Near Surface (0-3")			1	1	11/7/2019 15:38	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS106	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-8	1	Analog Near Surface (0-3")			2		11/7/2019 15:38	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-13-9	1	Analog Near Surface (0-3")			1		11/7/2019 15:40	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-14-16	1	Analog Near Surface (0-3")					2/4/2020 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-14-21	1	Analog Near Surface (0-3")					2/4/2020 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-10	2	Analog Near Surface (0-3")			2	1	2/4/2020 16:43	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS153	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-10	2	Analog Near Surface (0-3")	136232.00	1147815.00	3	1	2/4/2020 16:44	Bill Raasch	TRUE	UXO	MDAS	Rocket	Anti-Tank	0	3.50	2.36in M6 Series	M7 2.36" Rocket Practice	Whole Item	Live		Left in place	Perforated	2/4/2020	438	FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-10	2	Analog Near Surface (0-3")			1		2/4/2020 16:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	200.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-13	2	Analog Near Surface (0-3")			1		1/27/2020 9:45	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-14	2	Analog Near Surface (0-3")			1		1/24/2020 13:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	90.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-15	2	Analog Near Surface (0-3")			1		1/24/2020 13:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	60.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-17	2	Analog Near Surface (0-3")			1		1/29/2020 13:45	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-18	2	Analog Near Surface (0-3")			1		1/27/2020 9:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-19	2	Analog Near Surface (0-3")			1		12/12/2019 14:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-20	2	Analog Near Surface (0-3")			1		1/23/2020 13:58	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	300.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-21	2	Analog Near Surface (0-3")			3	1	1/27/2020 9:43	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS149	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-21	2	Analog Near Surface (0-3")			2		1/27/2020 9:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-21	2	Analog Near Surface (0-3")			1		1/27/2020 9:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-22	2	Analog Near Surface (0-3")			1		1/29/2020 13:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-23	2	Analog Near Surface (0-3")			1		1/28/2020 15:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-24	2	Analog Near Surface (0-3")			1		1/28/2020 15:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-25	2	Analog Near Surface (0-3")			2	1	1/29/2020 13:44	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS154	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-25	2	Analog Near Surface (0-3")			1		1/29/2020 13:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-4	2	Analog Near Surface (0-3")			1		2/4/2020 16:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	D-15-5	2	Analog Near Surface (0-3")			1		2/4/2020 16:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-8	2	Analog Near Surface (0-3")			1		2/4/2020 16:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	80.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-15-9	2	Analog Near Surface (0-3")			1		2/4/2020 16:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	100.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/6/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-1	1	Analog Near Surface (0-3")			1		1/27/2020 15:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-10	1	Analog Near Surface (0-3")			1		1/30/2020 15:46	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-11	1	Analog Near Surface (0-3")			1		2/3/2020 17:07	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	12.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-12	1	Analog Near Surface (0-3")			1		1/31/2020 13:25	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-13	1	Analog Near Surface (0-3")			1		1/31/2020 13:23	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-14	1	Analog Near Surface (0-3")			2	1	1/30/2020 15:47	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS150	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-14	1	Analog Near Surface (0-3")			1		1/30/2020 15:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-15	1	Analog Near Surface (0-3")			1		1/30/2020 15:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-16	1	Analog Near Surface (0-3")			1		2/3/2020 17:09	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-17	1	Analog Near Surface (0-3")			2	1	2/6/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS146	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-17	1	Analog Near Surface (0-3")			1		2/6/2020 17:08	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-18	1	Analog Near Surface (0-3")			1		2/6/2020 17:08	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-2	1	Analog Near Surface (0-3")			1		1/24/2020 15:35	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-21	1	Analog Near Surface (0-3")			1		2/6/2020 17:09	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-3	1	Analog Near Surface (0-3")			1		1/24/2020 15:33	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	11.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-4	1	Analog Near Surface (0-3")			2	1	1/23/2020 14:32	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS151	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-4	1	Analog Near Surface (0-3")			1		1/23/2020 14:31	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-5	1	Analog Near Surface (0-3")			1		1/22/2020 15:45	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-6	1	Analog Near Surface (0-3")			2	1	1/28/2020 15:47	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS148	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-6	1	Analog Near Surface (0-3")			1		1/28/2020 15:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-7	1	Analog Near Surface (0-3")			2	1	1/28/2020 15:49	Don Kean	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS147	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-7	1	Analog Near Surface (0-3")			1		1/28/2020 15:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-8	1	Analog Near Surface (0-3")			1		1/10/2020 15:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/10/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-16-9	1	Analog Near Surface (0-3")			1		1/29/2020 15:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/4/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-11	2	Analog Near Surface (0-3")			1		2/3/2020 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-12	2	Analog Near Surface (0-3")			1		2/10/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-13	2	Analog Near Surface (0-3")			1		2/10/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-14	2	Analog Near Surface (0-3")			1		2/12/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-15	2	Analog Near Surface (0-3")			1		2/12/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-16	2	Analog Near Surface (0-3")			1		2/6/2020 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-17	2	Analog Near Surface (0-3")			1		2/6/2020 14:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-18	2	Analog Near Surface (0-3")			1		2/11/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-19	2	Analog Near Surface (0-3")			1		2/11/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-20	2	Analog Near Surface (0-3")			2	1	2/13/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS160	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	D-17-20	2	Analog Near Surface (0-3")			1	1	2/13/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-21	2	Analog Near Surface (0-3")			1		2/6/2020 14:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-22	2	Analog Near Surface (0-3")			1		2/6/2020 14:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-23	2	Analog Near Surface (0-3")			1		2/11/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-24	2	Analog Near Surface (0-3")			1		2/11/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-25	2	Analog Near Surface (0-3")			1	1	2/13/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-17-6	2	Analog Near Surface (0-3")			1		2/10/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/11/2020	TRUE
Camp Bonneville	Western Slopes	Grid	D-5-21	2	Analog Near Surface (0-3")			1		10/9/2019 15:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-1	2	Analog Near Surface (0-3")			2		10/9/2019 15:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-1	2	Analog Near Surface (0-3")			1		10/9/2019 15:47	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-11	2	Analog Near Surface (0-3")			1		10/10/2019 15:17	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-11	2	Analog Near Surface (0-3")			3		10/10/2019 15:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-11	2	Analog Near Surface (0-3")			2		10/10/2019 15:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-12	2	Analog Near Surface (0-3")			2	3	10/15/2019 13:52	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Frag		0	0.50				Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-12	2	Analog Near Surface (0-3")			1		10/15/2019 13:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-13	2	Analog Near Surface (0-3")			2		10/16/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-13	2	Analog Near Surface (0-3")			1		10/16/2019 15:13	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-13	2	Analog Near Surface (0-3")			3		10/16/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-14	2	Analog Near Surface (0-3")			1		10/21/2019 15:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-16	2	Analog Near Surface (0-3")			2		10/10/2019 15:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-16	2	Analog Near Surface (0-3")			1		10/10/2019 15:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-17	2	Analog Near Surface (0-3")			2		10/14/2019 15:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-17	2	Analog Near Surface (0-3")			1		10/14/2019 15:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-18	2	Analog Near Surface (0-3")			1		10/17/2019 15:15	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-18	2	Analog Near Surface (0-3")			2		10/17/2019 15:15	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-19	2	Analog Near Surface (0-3")			1		10/21/2019 15:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-19	2	Analog Near Surface (0-3")			2		10/21/2019 15:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-19	2	Analog Near Surface (0-3")			3		10/21/2019 15:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-2	2	Analog Near Surface (0-3")			1		10/16/2019 15:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-20	2	Analog Near Surface (0-3")			1		10/21/2019 15:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-21	2	Analog Near Surface (0-3")			1		10/14/2019 15:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-21	2	Analog Near Surface (0-3")			2		10/14/2019 15:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-22	1	Analog Near Surface (0-3")			1		6/18/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/18/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-23	2	Analog Near Surface (0-3")			2		10/17/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-23	2	Analog Near Surface (0-3")			3		10/17/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-23	2	Analog Near Surface (0-3")			1		10/17/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-24	2	Analog Near Surface (0-3")			4	1	10/17/2019 15:13	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS084	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-24	2	Analog Near Surface (0-3")			1	1	10/17/2019 15:11	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Projectile	Fragmentation	0	0.50	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-24	2	Analog Near Surface (0-3")			3		10/17/2019 15:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	D-6-24	2	Analog Near Surface (0-3")			2		10/17/2019 15:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-25	2	Analog Near Surface (0-3")			1		10/21/2019 15:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-25	2	Analog Near Surface (0-3")			2		10/21/2019 15:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-25	2	Analog Near Surface (0-3")			3		10/21/2019 15:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-6	2	Analog Near Surface (0-3")			3	1	10/9/2019 15:50	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS089	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-6	2	Analog Near Surface (0-3")			2		10/9/2019 15:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-6	2	Analog Near Surface (0-3")			1		10/9/2019 15:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-7	2	Analog Near Surface (0-3")	131772.00	1147555.00	1	1	10/15/2019 13:49	Bill Raasch	TRUE	UXO	UXO	Rocket	Anti-Tank	0	3.50	2.36in M6 Series	M6 2.36" Rocket High Explosive Anti-Tank	Whole Item	Live	HEAT	Left in place	BIP	10/15/2019	432	FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-7	2	Analog Near Surface (0-3")			2	1	10/15/2019 13:49	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS088	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-7	2	Analog Near Surface (0-3")			4		10/15/2019 13:50	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-7	2	Analog Near Surface (0-3")			3		10/15/2019 13:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-8	2	Analog Near Surface (0-3")			1	4	10/16/2019 15:12	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Projectile	Fragmentation	0	1.00	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-6-8	2	Analog Near Surface (0-3")			2		10/16/2019 15:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-1	2	Analog Near Surface (0-3")			1	1	9/4/2019 13:54	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Other		0	1.00					metal file	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-1	2	Analog Near Surface (0-3")			2	1	9/4/2019 13:54	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-10	2	Analog Near Surface (0-3")			1	1	8/28/2019 14:30	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS081	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-10	2	Analog Near Surface (0-3")			2	1	8/28/2019 14:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-11	2	Analog Near Surface (0-3")			2	1	9/9/2019 14:30	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Frag	Unknown	0	0.50	Unknown		Frag	Inert	unknown fragment	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-11	2	Analog Near Surface (0-3")			1	1	9/9/2019 14:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-12	2	Analog Near Surface (0-3")			1	1	9/6/2019 14:20	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS082	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-12	2	Analog Near Surface (0-3")			2	1	9/6/2019 14:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	60.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-13	2	Analog Near Surface (0-3")			1	1	9/6/2019 14:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-13	2	Analog Near Surface (0-3")			2	1	9/6/2019 14:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal File		0	1.00					metal file	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-14	2	Analog Near Surface (0-3")			1	1	9/6/2019 14:26	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-15	2	Analog Near Surface (0-3")			1		8/27/2019 15:02	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-15	2	Analog Near Surface (0-3")			2		8/27/2019 15:03	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-16	2	Analog Near Surface (0-3")			1	1	9/9/2019 14:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-17	2	Analog Near Surface (0-3")			2		9/10/2019 14:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-17	2	Analog Near Surface (0-3")			1		9/10/2019 14:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-18	2	Analog Near Surface (0-3")			2	1	9/10/2019 14:34	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	1.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-18	2	Analog Near Surface (0-3")			1		9/10/2019 14:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-19	2	Analog Near Surface (0-3")			2	1	9/10/2019 14:32	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS079	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-19	2	Analog Near Surface (0-3")			1		9/10/2019 14:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-2	2	Analog Near Surface (0-3")			2	1	9/3/2019 14:38	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Trench Mortar	Fragmentation	0	0.25	3in MKI (Stokes)		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-2	2	Analog Near Surface (0-3")			1	1	9/3/2019 14:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-20	2	Analog Near Surface (0-3")			1		8/27/2019 15:01	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	D-7-21	2	Analog Near Surface (0-3")			2		9/11/2019 14:03	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-21	2	Analog Near Surface (0-3")			1		9/11/2019 14:03	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-22	2	Analog Near Surface (0-3")			1	1	9/11/2019 14:01	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS078	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-22	2	Analog Near Surface (0-3")			2		9/11/2019 14:02	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-23	2	Analog Near Surface (0-3")			1		6/11/2019 14:04	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	6/11/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-24	2	Analog Near Surface (0-3")			1		9/11/2019 14:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-25	2	Analog Near Surface (0-3")			1		8/27/2019 15:01	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-3	2	Analog Near Surface (0-3")			1	1	9/3/2019 14:21	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS083	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-3	2	Analog Near Surface (0-3")			2	1	9/3/2019 14:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/4/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-4	2	Analog Near Surface (0-3")			1	1	8/28/2019 14:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-5	2	Analog Near Surface (0-3")			1	1	8/28/2019 14:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-6	2	Analog Near Surface (0-3")			2	1	9/4/2019 14:06	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Can		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-6	2	Analog Near Surface (0-3")			1	1	9/4/2019 14:05	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-6	2	Analog Near Surface (0-3")			3	1	9/4/2019 14:07	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-7	2	Analog Near Surface (0-3")			3	1	9/5/2019 15:07	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-7	2	Analog Near Surface (0-3")			1	1	9/5/2019 15:06	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Horseshoe		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-7	2	Analog Near Surface (0-3")			2	1	9/5/2019 15:07	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-8	2	Analog Near Surface (0-3")			1	1	9/5/2019 15:10	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Frag	Unknown	0	0.50	Unknown		Frag	Inert	unknown frag	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-8	2	Analog Near Surface (0-3")			2	1	9/5/2019 15:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-9	2	Analog Near Surface (0-3")			2	1	9/5/2019 15:12	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Frag	Unknown	0	1.00	Unknown		Frag	Inert	unknown frag	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-7-9	2	Analog Near Surface (0-3")			1	1	9/5/2019 15:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	9/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-1	1	Analog Near Surface (0-3")					8/5/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-10	1	Analog Near Surface (0-3")			1	12	7/30/2019 15:31	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		3	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-12	1	Analog Near Surface (0-3")					8/1/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-13	1	Analog Near Surface (0-3")			1	2	8/1/2019 15:27	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-14	1	Analog Near Surface (0-3")			1	4	8/1/2019 15:24	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-15	1	Analog Near Surface (0-3")			1	1	7/30/2019 15:28	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		2	0.50					Blind QC Seed #WS075	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-15	1	Analog Near Surface (0-3")			2	11	7/30/2019 15:29	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		3	4.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-19	1	Analog Near Surface (0-3")					7/30/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-2	1	Analog Near Surface (0-3")			1	1	8/5/2019 15:57	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-20	1	Analog Near Surface (0-3")			2	8	7/30/2019 15:26	Wes Bain	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	3	1.50			Empty Casing	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-20	1	Analog Near Surface (0-3")			1	5	7/30/2019 15:23	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		3	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-3	1	Analog Near Surface (0-3")			1	1	8/5/2019 15:59	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-4	1	Analog Near Surface (0-3")			1	8	7/31/2019 16:04	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		3	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-5	1	Analog Near Surface (0-3")			1	10	7/31/2019 16:06	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		3	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-7	1	Analog Near Surface (0-3")			1	1	8/5/2019 16:01	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-8	1	Analog Near Surface (0-3")			1	1	8/1/2019 15:21	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS077	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-8	1	Analog Near Surface (0-3")			3	1	8/1/2019 15:22	Wes Bain	FALSE	Munitions Debris	Munitions Debris	Frag		0	0.50				Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	D-8-8	1	Analog Near Surface (0-3")			2	1	8/1/2019 15:21	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-8-9	1	Analog Near Surface (0-3")			1	13	7/31/2019 16:02	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		3	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-1	1	Analog Near Surface (0-3")			2	1	7/22/2019 17:12	Don Kean	FALSE	Small Arms	Small Arms	Other		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-1	1	Analog Near Surface (0-3")			1		7/22/2019 17:11	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-11	1	Analog Near Surface (0-3")			2	1	7/22/2019 17:09	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS029	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-11	1	Analog Near Surface (0-3")			1		7/22/2019 17:09	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-12	1	Analog Near Surface (0-3")			1		7/23/2019 17:05	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-13	2	Analog Near Surface (0-3")			1		7/3/2019 13:26	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-14	2	Analog Near Surface (0-3")			1		7/3/2019 13:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-16	1	Analog Near Surface (0-3")			1		7/22/2019 17:08	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-17	1	Analog Near Surface (0-3")			2	1	7/23/2019 17:04	Don Kean	FALSE	Munitions Debris	Munitions Debris	Grenade, Rifle		0	0.25	M9A1		Fin	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-17	1	Analog Near Surface (0-3")			1		7/23/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-18	2	Analog Near Surface (0-3")			3	1	7/3/2019 13:26	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS030	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-18	2	Analog Near Surface (0-3")			1		7/3/2019 13:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-18	2	Analog Near Surface (0-3")			2		7/3/2019 13:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-19	2	Analog Near Surface (0-3")			1		7/2/2019 15:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-19	2	Analog Near Surface (0-3")			2		7/2/2019 15:50	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-20	2	Analog Near Surface (0-3")			1		7/2/2019 15:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-20	2	Analog Near Surface (0-3")			2		7/2/2019 15:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-21	1	Analog Near Surface (0-3")			1		7/18/2019 16:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-22	1	Analog Near Surface (0-3")			1		7/18/2019 16:54	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-23	1	Analog Near Surface (0-3")			1		7/18/2019 16:54	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-24	2	Analog Near Surface (0-3")			1	2	7/2/2019 15:51	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	2.00	M125 series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-24	2	Analog Near Surface (0-3")			3		7/2/2019 15:52	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-24	2	Analog Near Surface (0-3")			2		7/2/2019 15:52	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-25	2	Analog Near Surface (0-3")			1	1	7/1/2019 16:03	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS031	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-25	2	Analog Near Surface (0-3")			2		7/1/2019 16:04	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-6	1	Analog Near Surface (0-3")			1		7/22/2019 17:11	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	D-9-7	1	Analog Near Surface (0-3")			1		7/23/2019 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-1	2	Analog Near Surface (0-3")			1		5/16/2019 16:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-10	2	Analog Near Surface (0-3")			1	1	7/24/2019 16:08	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Rocket	Unknown	0	1.00	2.36in		Motor	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-10	2	Analog Near Surface (0-3")			2	1	7/24/2019 16:09	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-12	2	Analog Near Surface (0-3")			1		7/31/2019 15:13	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-13	2	Analog Near Surface (0-3")			4	1	7/31/2019 15:15	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS067	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-13	2	Analog Near Surface (0-3")			2		7/31/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-13	2	Analog Near Surface (0-3")			1		7/31/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-13	2	Analog Near Surface (0-3")			3		7/31/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	E-10-14	2	Analog Near Surface (0-3")	133832.00	1148225.00	1	1	7/30/2019 16:04	Bill Raasch	FALSE	MPPEH	MDAS	Trench Mortar	Fragmentation	0	10.00	3in MKI (Stokes)	MkII 3" Stokes Mortar Practice	Body	To Be Determined	Unfuzed	Stored Magazine	Perforated	8/6/2019	426	FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-14	2	Analog Near Surface (0-3")			3		7/30/2019 16:05	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-14	2	Analog Near Surface (0-3")			2		7/30/2019 16:04	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-15	2	Analog Near Surface (0-3")			3	1	7/29/2019 16:34	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS066	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-15	2	Analog Near Surface (0-3")	133862.00	1148345.00	1	1	7/29/2019 16:32	Bill Raasch	TRUE	UXO	MDAS	Rocket	Armor Piercing	0	5.00	2.36in M6 Series	M7 2.36" Rocket Practice	Whole Item	Live	HEAT	Left in place	Perforated	7/29/2019	425	FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-15	2	Analog Near Surface (0-3")	133822.00	1148300.00	2	1	7/29/2019 16:33	Bill Raasch	TRUE	UXO	MDAS	Trench Mortar	Fragmentation	0	10.00	3in MKI (Stokes)	MkII 3" Stokes Mortar Practice	Whole Item	Live		Left in place	Perforated	7/29/2019	425	FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-15	2	Analog Near Surface (0-3")			4		7/29/2019 16:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-17	2	Analog Near Surface (0-3")			1		7/30/2019 16:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-18	2	Analog Near Surface (0-3")			1		7/30/2019 16:07	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-19	2	Analog Near Surface (0-3")			1		7/30/2019 16:06	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-19	2	Analog Near Surface (0-3")			2		7/30/2019 16:06	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-2	2	Analog Near Surface (0-3")			1		5/16/2019 16:26	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-20	2	Analog Near Surface (0-3")			4	1	7/29/2019 16:37	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Grenade, Rifle	Unknown	0	1.00	M11		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-20	2	Analog Near Surface (0-3")	133942.00	1148290.00	2	1	7/29/2019 16:36	Bill Raasch	TRUE	UXO	MDAS	Rocket	Armor Piercing	0	5.00	2.36in M6 Series	M7 2.36" Rocket Practice	Whole Item	Live	HEAT	Left in place	Perforated	7/29/2019	425	FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-20	2	Analog Near Surface (0-3")	134002.00	1148365.00	1	1	7/29/2019 16:35	Bill Raasch	TRUE	UXO	MDAS	Rocket	Armor Piercing	0	5.00	2.36in M6 Series	M7 2.36" Rocket Practice	Whole Item	Live	HEAT	Left in place	Perforated	7/29/2019	425	FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-20	2	Analog Near Surface (0-3")	133913.00	1148283.00	3	1	7/29/2019 16:37	Bill Raasch	FALSE	MPPEH	MDAS	Trench Mortar	Fragmentation	0	10.00	3in MKI (Stokes)	MkII 3" Stokes Mortar Practice	Body	To Be Determined	Unfuzed	Stored Magazine	Perforated	7/29/2019	425	FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-20	2	Analog Near Surface (0-3")			5		7/29/2019 16:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-23	2	Analog Near Surface (0-3")			1		7/30/2019 16:09	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-23	2	Analog Near Surface (0-3")			2		7/30/2019 16:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-24	2	Analog Near Surface (0-3")			1		7/30/2019 16:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-25	2	Analog Near Surface (0-3")			3	1	7/29/2019 16:40	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS065	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-25	2	Analog Near Surface (0-3")	134022.00	1148365.00	1	1	7/29/2019 16:39	Bill Raasch	TRUE	UXO	MDAS	Rocket	Armor Piercing	0	5.00	2.36in M6 Series	M7 2.36" Rocket Practice	Whole Item	Live	HEAT	Left in place	Perforated	7/29/2019	425	FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-25	2	Analog Near Surface (0-3")			2		7/29/2019 16:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-4	2	Analog Near Surface (0-3")			1	1	7/23/2019 16:37	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Nail		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-5	2	Analog Near Surface (0-3")			2	1	7/23/2019 16:43	Jack Kristensen	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS068	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-5	2	Analog Near Surface (0-3")			1	1	7/23/2019 16:42	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-6	2	Analog Near Surface (0-3")			1	1	5/16/2019 16:29	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS034	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-6	2	Analog Near Surface (0-3")			2		5/16/2019 16:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-7	2	Analog Near Surface (0-3")			1		5/16/2019 16:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	5/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-8	2	Analog Near Surface (0-3")			1		7/31/2019 15:20	Bill Raasch	FALSE	Cultural Feature	Cultural Feature	Structure		0	100.00					water cistern (concrete and rebar)	Left in place				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-8	2	Analog Near Surface (0-3")			2		7/31/2019 15:20	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-10-8	2	Analog Near Surface (0-3")			3		7/31/2019 15:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	60.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	E-10-9	2	Analog Near Surface (0-3")			1		7/31/2019 15:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/5/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-10	1	Analog Near Surface (0-3")			2	1	4/18/2019 16:53	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS004	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-10	1	Analog Near Surface (0-3")			1		4/18/2019 16:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-11	1	Analog Near Surface (0-3")			1	1	4/25/2019 16:40	Don Kean	FALSE	Munitions Debris	Munitions Debris	Rocket	Practice	0	3.00	2.36in M7 Series			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-12	1	Analog Near Surface (0-3")					4/25/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	5/14/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-14	1	Analog Near Surface (0-3")			1		4/23/2019 17:10	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-15	1	Analog Near Surface (0-3")			2	1	4/22/2019 17:05	Don Kean	FALSE	Munitions Debris	Munitions Debris	Grenade, Rifle		0	0.25	M9A1			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-15	1	Analog Near Surface (0-3")	134392.00	1148280.00	1	1	4/22/2019 17:29	Don Kean	TRUE	DMM	DMM	Projectile	High Explosive	6	10.00	75mm M48	M48 75mm Projectile High Explosive		Live	item found underneath a rebar spike	Awaiting Final Disposition	BIP	4/25/2019	420	FALSE	FALSE	TRUE	TRUE	Michael Everman	4/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-15	1	Analog Near Surface (0-3")			3		4/22/2019 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	70.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-16	1	Analog Near Surface (0-3")			1	1	4/25/2019 16:41	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS006	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-17	1	Analog Near Surface (0-3")			1	1	4/29/2019 17:06	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-18	1	Analog Near Surface (0-3")			1	1	4/30/2019 17:02	Don Kean	FALSE	Small Arms	Small Arms	Other		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-19	1	Analog Near Surface (0-3")			1		4/23/2019 17:11	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-20	1	Analog Near Surface (0-3")			1	1	4/22/2019 17:07	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS003	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-20	1	Analog Near Surface (0-3")			2		4/22/2019 17:08	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-21	1	Analog Near Surface (0-3")			1	1	4/25/2019 16:42	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS005	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-22	1	Analog Near Surface (0-3")			1		4/29/2019 17:08	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-23	1	Analog Near Surface (0-3")			1		4/30/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-24	1	Analog Near Surface (0-3")			1		4/23/2019 17:12	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-25	1	Analog Near Surface (0-3")			1		4/30/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-3	1	Analog Near Surface (0-3")					4/24/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-4	1	Analog Near Surface (0-3")			1		4/24/2019 16:52	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.25						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-5	1	Analog Near Surface (0-3")			1	1	4/18/2019 16:51	Don Kean	FALSE	Small Arms	Small Arms	Other		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-5	1	Analog Near Surface (0-3")			2		4/18/2019 16:52	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-11-9	1	Analog Near Surface (0-3")					4/24/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-1	2	Analog Near Surface (0-3")			1		4/23/2019 15:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Chain		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-1	2	Analog Near Surface (0-3")			2		4/23/2019 15:52	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Fencing/Fence Post		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-10	2	Analog Near Surface (0-3")			1		4/29/2019 16:03	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Large Nail		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-11	2	Analog Near Surface (0-3")			1		4/23/2019 15:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-11	2	Analog Near Surface (0-3")			2		4/23/2019 15:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-12	2	Analog Near Surface (0-3")			1		4/24/2019 16:19	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-13	2	Analog Near Surface (0-3")			1		4/24/2019 16:20	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-13	2	Analog Near Surface (0-3")			2		4/24/2019 16:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-14	2	Analog Near Surface (0-3")			1	1	4/29/2019 11:45	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.10	M125 series		Empty Casing	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-14	2	Analog Near Surface (0-3")			2		4/29/2019 12:00	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-16	1	Analog Near Surface (0-3")			1	1	10/21/2019 17:06	Don Kean	FALSE	Small Arms	Small Arms	Other		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-17	1	Analog Near Surface (0-3")			1		10/23/2019 16:59	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	E-12-18	1	Analog Near Surface (0-3")			2	1	10/24/2019 17:03	Don Kean	FALSE	Small Arms	Small Arms	Other		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-18	1	Analog Near Surface (0-3")			1		10/24/2019 17:03	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-2	2	Analog Near Surface (0-3")			1		4/24/2019 16:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-21	1	Analog Near Surface (0-3")	135107.00	1147970.00	1	1	10/21/2019 17:09	Don Kean	TRUE	UXO	MDAS	Trench Mortar	Fragmentation	0	10.00	3in MKI (Stokes)	MkII 3" Stokes Mortar Practice		Live	HE, Unfuzed	Stored in Magazine	Perforated	2/12/2020	433	FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-21	1	Analog Near Surface (0-3")			2		10/21/2019 17:08	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	25.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-22	1	Analog Near Surface (0-3")			1		10/23/2019 17:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-23	1	Analog Near Surface (0-3")			1		10/24/2019 17:04	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-3	2	Analog Near Surface (0-3")			4	1	4/25/2019 16:26	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Practice	0	1.00	M11		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-3	2	Analog Near Surface (0-3")			5	3	4/25/2019 16:28	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Unknown	0	0.50	M11		Components	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-3	2	Analog Near Surface (0-3")			3	1	4/25/2019 16:23	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Rocket		0	1.00	3.5in		Nose	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-3	2	Analog Near Surface (0-3")			1	1	4/25/2019 16:20	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Trench Mortar		0	5.00	3in MKI (Stokes)		Base	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-3	2	Analog Near Surface (0-3")			2	3	4/25/2019 16:21	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Trench Mortar		0	1.00	3in MKI (Stokes)		Components	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-4	2	Analog Near Surface (0-3")			1	1	4/25/2019 16:55	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Practice	0	0.50	M11		Components	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-4	2	Analog Near Surface (0-3")			2		4/25/2019 16:56	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-5	2	Analog Near Surface (0-3")			1		4/29/2019 16:11	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-6	2	Analog Near Surface (0-3")			2	1	4/23/2019 15:35	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, ground	Illumination	0	0.50	M125 series		Misc	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-6	2	Analog Near Surface (0-3")			1		4/23/2019 14:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-7	2	Analog Near Surface (0-3")			1	1	4/24/2019 16:18	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS001	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-8	2	Analog Near Surface (0-3")			1	1	4/25/2019 16:57	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Practice	0	1.00	M11		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-8	2	Analog Near Surface (0-3")			2	1	4/25/2019 16:58	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Practice	0	0.50	M11		Components	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-8	2	Analog Near Surface (0-3")			3		4/25/2019 16:58	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/29/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-9	2	Analog Near Surface (0-3")	134714.00	1148255.00	5	1	4/29/2019 11:37	Jack Kristensen	TRUE	UXO	UXO	Grenade, Hand	Smoke	0	2.00	AN-M8	AN-M8 Grenade Hand Smoke	Whole Item	Live		Stored in Magazine	Destroyed	5/23/2019	421	FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-9	2	Analog Near Surface (0-3")			6	1	4/29/2019 11:39	Jack Kristensen	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS002	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-9	2	Analog Near Surface (0-3")			1	1	4/29/2019 11:33	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Practice	0	1.00	M11		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-9	2	Analog Near Surface (0-3")			2	2	4/29/2019 11:35	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Trench Mortar		0	2.00	3in MKI (Stokes)		Tail boom	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-9	2	Analog Near Surface (0-3")			4	2	4/29/2019 11:36	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Trench Mortar		0	1.00	3in MKI (Stokes)		Components	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-12-9	2	Analog Near Surface (0-3")			3		4/29/2019 11:35	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-13-1	1	Analog Near Surface (0-3")			1		10/22/2019 15:23	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-13-2	1	Analog Near Surface (0-3")			2	1	10/23/2019 16:56	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS104	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-13-2	1	Analog Near Surface (0-3")			1		10/23/2019 16:55	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-13-3	1	Analog Near Surface (0-3")					10/24/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-13-6	1	Analog Near Surface (0-3")			1		10/22/2019 15:25	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-13-7	1	Analog Near Surface (0-3")			1		10/23/2019 16:58	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/24/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-1	1	Analog Near Surface (0-3")			1		1/8/2020 15:49	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-11	1	Analog Near Surface (0-3")			1		1/9/2020 15:51	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	120.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-12	1	Analog Near Surface (0-3")			1		1/9/2020 15:52	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	200.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-13	1	Analog Near Surface (0-3")			1		1/9/2020 15:53	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	E-15-14	1	Analog Near Surface (0-3")			1		1/15/2020 15:47	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-16	1	Analog Near Surface (0-3")	136502.00	1147890.00	1	1	1/13/2020 15:47	Don Kean	TRUE	UXO	UXO	Grenade, Hand, Fuze		0	0.10	M201	M201 A1 Fuze Grenade Hand	Fuze	Live		Stored in Magazine	Destroyed	2/12/2020	437	FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-16	1	Analog Near Surface (0-3")			2		1/13/2020 15:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	70.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-17	1	Analog Near Surface (0-3")			1		1/13/2020 15:49	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-18	1	Analog Near Surface (0-3")			1		1/14/2020 14:36	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-19	1	Analog Near Surface (0-3")			1		1/15/2020 15:48	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-20	1	Analog Near Surface (0-3")			1		1/15/2020 15:49	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-21	1	Analog Near Surface (0-3")			2	1	1/17/2020 15:33	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS144	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-21	1	Analog Near Surface (0-3")			1		1/17/2020 15:31	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-22	2	Analog Near Surface (0-3")			1		12/13/2019 11:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-23	1	Analog Near Surface (0-3")			2	1	1/17/2020 15:35	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS141	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-23	1	Analog Near Surface (0-3")			1		1/17/2020 15:34	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-24	1	Analog Near Surface (0-3")			1		1/16/2020 15:44	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-25	1	Analog Near Surface (0-3")			2	1	1/16/2020 15:46	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS142	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-25	1	Analog Near Surface (0-3")			1		1/16/2020 15:45	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-6	1	Analog Near Surface (0-3")			2	1	1/8/2020 15:52	Don Kean	FALSE	Munitions Debris	Munitions Debris	Projectile	Practice	0	0.25	40mm M781			Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-6	1	Analog Near Surface (0-3")			1		1/8/2020 15:50	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	75.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-15-7	1	Analog Near Surface (0-3")			1		1/8/2020 15:52	Don Kean	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-16-1	1	Analog Near Surface (0-3")			1		1/21/2020 15:05	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-16-2	1	Analog Near Surface (0-3")			1		1/22/2020 15:41	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-16-3	1	Analog Near Surface (0-3")			1		1/22/2020 15:43	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.02						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-16-6	1	Analog Near Surface (0-3")			1		1/22/2020 15:36	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-16-7	1	Analog Near Surface (0-3")			2	1	1/22/2020 15:39	Wes Bain	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS152	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-16-7	1	Analog Near Surface (0-3")			1		1/22/2020 15:38	Wes Bain	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.02						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-11	2	Analog Near Surface (0-3")			2	1	2/18/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS159	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-11	2	Analog Near Surface (0-3")			1		2/18/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-12	2	Analog Near Surface (0-3")			1		2/19/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-13	2	Analog Near Surface (0-3")			1		2/19/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-14	2	Analog Near Surface (0-3")			1		2/21/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-15	2	Analog Near Surface (0-3")			1		2/25/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-16	2	Analog Near Surface (0-3")			1		2/18/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-17	2	Analog Near Surface (0-3")			2	1	2/19/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS158	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-17	2	Analog Near Surface (0-3")			1		2/19/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-18	2	Analog Near Surface (0-3")			1		2/20/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-19	2	Analog Near Surface (0-3")			2	1	2/20/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS157	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	E-17-19	2	Analog Near Surface (0-3")			1		2/20/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-20	2	Analog Near Surface (0-3")			1		2/21/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-21	2	Analog Near Surface (0-3")			1		2/13/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-22	2	Analog Near Surface (0-3")			1		2/18/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-23	2	Analog Near Surface (0-3")			1		2/20/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-24	2	Analog Near Surface (0-3")			1		2/20/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-17-25	2	Analog Near Surface (0-3")			1		2/21/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/25/2020	TRUE
Camp Bonneville	Western Slopes	Grid	E-6-21	2	Analog Near Surface (0-3")			1		10/21/2019 15:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	10/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-1	2	Analog Near Surface (0-3")			1		8/22/2019 14:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-11	2	Analog Near Surface (0-3")			2		8/26/2019 14:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-11	2	Analog Near Surface (0-3")			1		8/26/2019 14:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-12	2	Analog Near Surface (0-3")			1		8/22/2019 14:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-16	2	Analog Near Surface (0-3")			2	1	8/26/2019 14:33	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS080	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-16	2	Analog Near Surface (0-3")			1		8/26/2019 14:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-17	2	Analog Near Surface (0-3")			1		8/22/2019 14:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-21	2	Analog Near Surface (0-3")			1		8/26/2019 14:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-22	2	Analog Near Surface (0-3")			1		8/22/2019 14:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-7-6	2	Analog Near Surface (0-3")			1		8/22/2019 14:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/27/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-1	2	Analog Near Surface (0-3")			1		8/13/2019 15:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-11	2	Analog Near Surface (0-3")			1	1	8/14/2019 15:56	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS074	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-11	2	Analog Near Surface (0-3")			2		8/14/2019 15:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-12	2	Analog Near Surface (0-3")			1		8/21/2019 14:04	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-13	2	Analog Near Surface (0-3")			1		8/20/2019 14:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-14	2	Analog Near Surface (0-3")			1		8/20/2019 14:23	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-16	2	Analog Near Surface (0-3")			3	1	8/15/2019 15:55	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS073	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-16	2	Analog Near Surface (0-3")			2		8/15/2019 15:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-16	2	Analog Near Surface (0-3")			1		8/15/2019 15:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-17	2	Analog Near Surface (0-3")			1	1	8/21/2019 14:03	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Rocket	Practice	0	3.00	2.36in M7 Series		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-17	2	Analog Near Surface (0-3")			2		8/21/2019 14:03	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-18	2	Analog Near Surface (0-3")			1		8/20/2019 14:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-19	2	Analog Near Surface (0-3")			1		8/19/2019 14:19	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Bolt		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-19	2	Analog Near Surface (0-3")			3		8/19/2019 14:19	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-19	2	Analog Near Surface (0-3")			2		8/19/2019 14:19	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-2	2	Analog Near Surface (0-3")			2		8/22/2019 14:26	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-2	2	Analog Near Surface (0-3")			3		8/22/2019 14:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-2	2	Analog Near Surface (0-3")					8/22/2019 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire/Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-21	2	Analog Near Surface (0-3")	133052.00	1147878.00	1	1	8/15/2019 15:57	Bill Raasch	TRUE	UXO	MDAS	Rocket	Anti-Tank	0	3.00	2.36in M6 Series	M7 2.36" Rocket Practice	Whole Item	Live	HEAT	Left in place	Perforated	8/15/2019	429	FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-21	2	Analog Near Surface (0-3")			2		8/15/2019 15:58	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	E-8-22	2	Analog Near Surface (0-3")			2		8/13/2019 15:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-22	2	Analog Near Surface (0-3")			1		8/13/2019 15:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-23	2	Analog Near Surface (0-3")			1		8/19/2019 14:17	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-24	2	Analog Near Surface (0-3")			1		8/19/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-3	2	Analog Near Surface (0-3")			1		8/20/2019 14:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-6	2	Analog Near Surface (0-3")			2	1	8/14/2019 15:54	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS076	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-6	2	Analog Near Surface (0-3")			1		8/14/2019 15:53	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/20/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-7	2	Analog Near Surface (0-3")			1		8/21/2019 14:05	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-8-8	2	Analog Near Surface (0-3")			1		8/20/2019 14:22	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/21/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-1	2	Analog Near Surface (0-3")			1		8/12/2019 16:09	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-10	2	Analog Near Surface (0-3")			2	1	8/5/2019 16:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Horseshoe		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-10	2	Analog Near Surface (0-3")			1	1	8/5/2019 16:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-12	2	Analog Near Surface (0-3")			1		8/12/2019 16:05	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-13	2	Analog Near Surface (0-3")			2		8/8/2019 15:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-13	2	Analog Near Surface (0-3")			1		8/8/2019 15:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-14	2	Analog Near Surface (0-3")			1		8/7/2019 16:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-14	2	Analog Near Surface (0-3")			2		8/7/2019 16:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-15	2	Analog Near Surface (0-3")			3	1	8/5/2019 16:41	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS070	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-15	2	Analog Near Surface (0-3")			1	1	8/5/2019 16:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-15	2	Analog Near Surface (0-3")			2	1	8/5/2019 16:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-18	2	Analog Near Surface (0-3")			1	1	8/8/2019 15:47	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS069	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-18	2	Analog Near Surface (0-3")			2		8/8/2019 15:47	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-19	2	Analog Near Surface (0-3")			2		8/7/2019 16:09	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-19	2	Analog Near Surface (0-3")			1		8/7/2019 16:09	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-2	2	Analog Near Surface (0-3")			1		8/12/2019 16:07	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-20	2	Analog Near Surface (0-3")			1		8/1/2019 16:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-20	2	Analog Near Surface (0-3")			2		8/1/2019 16:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-21	2	Analog Near Surface (0-3")			1		7/1/2019 16:05	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/2/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-24	2	Analog Near Surface (0-3")	133547.00	1148270.00	3	1	8/5/2019 16:24	Bill Raasch	TRUE	UXO	MDAS	Rocket	Anti-Tank	0	3.50	2.36in M6 Series	M7 2.36" Rocket Practice	Whole Item	Live	HEAT	Left in place	Perforated	8/6/2019	427	FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-24	2	Analog Near Surface (0-3")			1	1	8/5/2019 16:19	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-24	2	Analog Near Surface (0-3")			2	1	8/5/2019 16:20	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-25	2	Analog Near Surface (0-3")			1		8/1/2019 16:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Horseshoe		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-25	2	Analog Near Surface (0-3")			2		8/1/2019 16:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-3	2	Analog Near Surface (0-3")			1		8/12/2019 16:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-3	2	Analog Near Surface (0-3")			2		8/12/2019 16:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-4	2	Analog Near Surface (0-3")			1		8/6/2019 16:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-4	2	Analog Near Surface (0-3")			2		8/6/2019 16:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-5	2	Analog Near Surface (0-3")			1		8/6/2019 16:19	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	E-9-7	2	Analog Near Surface (0-3")			1	1	8/12/2019 16:06	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS072	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-7	2	Analog Near Surface (0-3")			2		8/12/2019 16:06	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-8	2	Analog Near Surface (0-3")			2		8/8/2019 15:53	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Horseshoe		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-8	2	Analog Near Surface (0-3")			1		8/8/2019 15:53	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-8	2	Analog Near Surface (0-3")			3		8/8/2019 15:53	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-9	2	Analog Near Surface (0-3")			3	1	8/6/2019 16:17	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS071	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-9	2	Analog Near Surface (0-3")			1		8/6/2019 16:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	E-9-9	2	Analog Near Surface (0-3")			2		8/6/2019 16:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/13/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-1	2	Analog Near Surface (0-3")	133682.00	1148395.00	2	1	7/23/2019 17:27	Jack Kristensen	TRUE	UXO	MDAS	Rocket	Armor Piercing	0	5.00	2.36in M6 Series	M7 2.36" Rocket Practice	Whole Item	Live	HEAT	Awaiting Final Disposition	Perforated	7/24/2019	424	FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-1	2	Analog Near Surface (0-3")			1	1	7/23/2019 16:25	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-11	2	Analog Near Surface (0-3")			1	1	7/22/2019 16:54	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-12	2	Analog Near Surface (0-3")					7/22/2019 0:00	Bill Raasch	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-16	2	Analog Near Surface (0-3")			1	1	7/22/2019 16:53	Jack Kristensen	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-17	2	Analog Near Surface (0-3")			1		7/18/2019 15:58	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-21	2	Analog Near Surface (0-3")			1		7/18/2019 16:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-21	2	Analog Near Surface (0-3")			2		7/18/2019 16:01	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-22	2	Analog Near Surface (0-3")			1		7/18/2019 15:59	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/23/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-6	2	Analog Near Surface (0-3")			2	1	7/24/2019 15:57	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Fragmentation	0	0.10	MK II		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-6	2	Analog Near Surface (0-3")			1	1	7/24/2019 15:55	Jack Kristensen	FALSE	Munitions Debris	Munitions Debris	Trench Mortar	Unknown	0	0.10	3in MKI (Stokes)		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-10-6	2	Analog Near Surface (0-3")				1	7/24/2019 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	7/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-11-1	1	Analog Near Surface (0-3")					4/17/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-11-11	1	Analog Near Surface (0-3")					4/17/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-11-6	1	Analog Near Surface (0-3")					4/17/2019 0:00	Don Kean	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	4/30/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-15-16	2	Analog Near Surface (0-3")			1		1/15/2020 13:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-15-17	2	Analog Near Surface (0-3")			1		1/15/2020 13:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-15-21	2	Analog Near Surface (0-3")			1		1/14/2020 14:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-15-22	2	Analog Near Surface (0-3")			1		1/14/2020 14:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-15-23	2	Analog Near Surface (0-3")			1		1/15/2020 13:26	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-15-24	2	Analog Near Surface (0-3")			1		1/15/2020 13:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-16-1	2	Analog Near Surface (0-3")			1		1/13/2020 13:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-16-10	2	Analog Near Surface (0-3")			1		1/9/2020 13:53	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-16-15	2	Analog Near Surface (0-3")			1		1/9/2020 13:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-16-2	2	Analog Near Surface (0-3")			2	1	1/13/2020 13:42	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS143	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-16-2	2	Analog Near Surface (0-3")			1		1/13/2020 13:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-16-3	2	Analog Near Surface (0-3")			1		1/13/2020 13:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-16-4	2	Analog Near Surface (0-3")			1		1/10/2020 13:46	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-16-5	2	Analog Near Surface (0-3")			1		1/15/2020 13:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-16-8	2	Analog Near Surface (0-3")			1		1/9/2020 13:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	F-16-9	2	Analog Near Surface (0-3")			1		1/9/2020 13:54	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-11	2	Analog Near Surface (0-3")			2	1	2/25/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS156	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-11	2	Analog Near Surface (0-3")			1		2/25/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-12	2	Analog Near Surface (0-3")			1		2/26/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-13	2	Analog Near Surface (0-3")			2	1	2/26/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS155	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-13	2	Analog Near Surface (0-3")			1		2/26/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-14	2	Analog Near Surface (0-3")			1		2/26/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-16	2	Analog Near Surface (0-3")			1		3/3/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-17	2	Analog Near Surface (0-3")			1		2/27/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-18	2	Analog Near Surface (0-3")			1		2/27/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-19	2	Analog Near Surface (0-3")			1		2/27/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	3/3/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-6	2	Analog Near Surface (0-3")			1		2/25/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-7	2	Analog Near Surface (0-3")			1		2/25/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-17-8	2	Analog Near Surface (0-3")			1		2/26/2020 0:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.10						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	F-9-11	2	Analog Near Surface (0-3")			1		8/1/2019 16:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-9-16	2	Analog Near Surface (0-3")			1		8/1/2019 16:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	F-9-21	2	Analog Near Surface (0-3")			1		8/1/2019 16:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	8/6/2019	TRUE
Camp Bonneville	Western Slopes	Grid	G-15-23	1	Analog Near Surface (0-3")			1		2/26/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-15-24	1	Analog Near Surface (0-3")			1		2/26/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-1	2	Analog Near Surface (0-3")			1		1/15/2020 13:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-10	1	Analog Near Surface (0-3")			1		2/26/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-11	2	Analog Near Surface (0-3")			1		1/7/2020 13:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-12	2	Analog Near Surface (0-3")			1		1/7/2020 13:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-13	2	Analog Near Surface (0-3")			1		1/6/2020 13:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-14	2	Analog Near Surface (0-3")			1		1/6/2020 13:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-15	2	Analog Near Surface (0-3")			2	1	1/8/2020 14:04	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS132	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-15	2	Analog Near Surface (0-3")			1		1/8/2020 14:04	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-18	2	Analog Near Surface (0-3")			1		1/6/2020 13:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-19	2	Analog Near Surface (0-3")			1		12/18/2019 13:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-2	2	Analog Near Surface (0-3")					1/15/2020 13:30	Bill Raasch	FALSE	No Contact	No Contact	NA		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-20	2	Analog Near Surface (0-3")			2		12/18/2019 13:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-20	2	Analog Near Surface (0-3")			1		12/18/2019 13:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-25	2	Analog Near Surface (0-3")			1		12/17/2019 13:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-3	1	Analog Near Surface (0-3")			1		2/26/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-4	1	Analog Near Surface (0-3")			1		2/26/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-5	1	Analog Near Surface (0-3")			1		2/26/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-6	2	Analog Near Surface (0-3")			1		1/7/2020 13:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-7	2	Analog Near Surface (0-3")			1		1/8/2020 14:03	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/14/2020	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	G-16-8	2	Analog Near Surface (0-3")			1		1/15/2020 13:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	G-16-9	2	Analog Near Surface (0-3")			1		1/15/2020 13:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-1	1	Analog Near Surface (0-3")			2	1	2/25/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS164	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-1	1	Analog Near Surface (0-3")			1		2/25/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-11	1	Analog Near Surface (0-3")			1		2/24/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-12	1	Analog Near Surface (0-3")			2	1	2/25/2020 0:00	Don Kean	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS163	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-12	1	Analog Near Surface (0-3")			1		2/25/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-13	1	Analog Near Surface (0-3")			1		2/24/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-14	1	Analog Near Surface (0-3")			1		2/21/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-16	2	Analog Near Surface (0-3")			2		12/19/2019 8:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-16	2	Analog Near Surface (0-3")			1		12/19/2019 8:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-17	2	Analog Near Surface (0-3")			1		12/20/2019 8:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	35.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-18	1	Analog Near Surface (0-3")			1		2/21/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-19	1	Analog Near Surface (0-3")			2	1	2/21/2020 0:00	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS162	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-19	1	Analog Near Surface (0-3")			1		2/21/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-20	1	Analog Near Surface (0-3")			1		2/20/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-21	2	Analog Near Surface (0-3")			2	1	12/17/2019 13:35	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS133	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-21	2	Analog Near Surface (0-3")			1		12/17/2019 13:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-22	2	Analog Near Surface (0-3")			2		12/17/2019 13:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-22	2	Analog Near Surface (0-3")			1		12/17/2019 13:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-23	2	Analog Near Surface (0-3")			2	1	12/17/2019 13:39	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS134	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-23	2	Analog Near Surface (0-3")			1		12/17/2019 13:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/7/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-24	1	Analog Near Surface (0-3")			1		2/20/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-25	1	Analog Near Surface (0-3")			1		2/20/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-6	1	Analog Near Surface (0-3")			1		2/25/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-7	1	Analog Near Surface (0-3")			1		2/25/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-16-8	1	Analog Near Surface (0-3")			1		2/24/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/26/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-10	2	Analog Near Surface (0-3")			1		12/11/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-14	2	Analog Near Surface (0-3")			1		12/11/2019 14:20	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-15	2	Analog Near Surface (0-3")			1		12/10/2019 14:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-2	2	Analog Near Surface (0-3")			2	1	12/16/2019 14:22	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	0	1.00	M18 series		Empty Casing	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-2	2	Analog Near Surface (0-3")			1		12/16/2019 14:21	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-20	2	Analog Near Surface (0-3")			1		12/10/2019 14:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-25	2	Analog Near Surface (0-3")					12/10/2019 0:00	Bill Raasch	FALSE	No Contact	No Contact	N/A		0											FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-3	2	Analog Near Surface (0-3")			2	1	12/16/19 14:19	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	0	1.00	M18 series		Empty Casing	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-3	2	Analog Near Surface (0-3")			1		12/16/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-4	2	Analog Near Surface (0-3")			1		12/16/2019 14:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	H-17-5	1	Analog Near Surface (0-3")			1		2/18/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	45.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-8	2	Analog Near Surface (0-3")			1		12/12/2019 14:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-9	2	Analog Near Surface (0-3")			1	1	12/11/2019 14:16	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS135	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	H-17-9	2	Analog Near Surface (0-3")			2		12/11/2019 14:17	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	35.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-16-21	1	Analog Near Surface (0-3")			1		2/13/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-1	1	Analog Near Surface (0-3")	137192.00	1149900.00	1	1	2/13/2020 0:00	Don Kean	TRUE	MEC	MDAS	Trench Mortar	Fragmentation	0	4.00	3in MKI (Stokes)	MkII 3" Stokes Mortar Practice		To Be Determined	HE, Unfuzed	Stored in Magazine	Perforated	5/27/2020	439	FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-1	1	Analog Near Surface (0-3")			2		2/13/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	250.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-11	2	Analog Near Surface (0-3")			1	1	12/10/2019 14:09	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS136	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-11	2	Analog Near Surface (0-3")			2		12/10/2019 14:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	12.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-12	2	Analog Near Surface (0-3")			1		1/22/2020 13:50	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-13	2	Analog Near Surface (0-3")			1		1/22/2020 13:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-14	2	Analog Near Surface (0-3")			1		1/21/2020 13:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-16	2	Analog Near Surface (0-3")			1		12/10/2019 14:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/16/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-17	2	Analog Near Surface (0-3")			1		1/23/2020 13:55	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-18	2	Analog Near Surface (0-3")			1		1/21/2020 13:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-19	2	Analog Near Surface (0-3")			2	1	1/21/2020 13:52	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS140	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-19	2	Analog Near Surface (0-3")			1		1/21/2020 13:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-2	1	Analog Near Surface (0-3")			1		2/13/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-20	2	Analog Near Surface (0-3")			1		1/17/2020 13:29	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-21	2	Analog Near Surface (0-3")			1		12/9/2019 14:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-22	2	Analog Near Surface (0-3")			1	1	12/9/2019 14:13	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS137	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-22	2	Analog Near Surface (0-3")			2		12/9/2019 14:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	4.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-23	2	Analog Near Surface (0-3")			1		1/23/2020 13:56	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/28/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-24	2	Analog Near Surface (0-3")			1		1/17/2020 13:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-25	2	Analog Near Surface (0-3")			1		1/17/2020 13:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-6	1	Analog Near Surface (0-3")			1	1	2/18/2020 0:00	Don Kean	FALSE	Munitions Debris	Munitions Debris	Trench Mortar		0	10.00	3in MKI (Stokes)					Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-6	1	Analog Near Surface (0-3")			2		2/18/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	60.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-7	1	Analog Near Surface (0-3")			1		2/13/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-17-8	1	Analog Near Surface (0-3")			1		2/13/2020 0:00	Don Kean	FALSE	Cultural Debris	Cultural Debris	Cultural Debris		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	2/19/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-1	2	Analog Near Surface (0-3")			1		12/6/2019 11:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-10	2	Analog Near Surface (0-3")			1		12/4/2019 14:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	65.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-13	2	Analog Near Surface (0-3")			1		12/5/2019 14:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-14	2	Analog Near Surface (0-3")			1		12/4/2019 14:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	18.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-15	2	Analog Near Surface (0-3")			1		12/3/2019 14:02	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	35.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-19	2	Analog Near Surface (0-3")			1		12/3/2019 13:59	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	7.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-2	2	Analog Near Surface (0-3")			1		12/6/2019 11:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-20	2	Analog Near Surface (0-3")			1		12/3/2019 13:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	I-18-25	2	Analog Near Surface (0-3")			1		12/3/2019 13:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-3	2	Analog Near Surface (0-3")			1		12/5/2019 13:58	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-4	2	Analog Near Surface (0-3")			1		1/8/2020 14:05	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-5	2	Analog Near Surface (0-3")			1		1/8/2020 14:06	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-7	2	Analog Near Surface (0-3")			1		12/6/2019 11:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-8	2	Analog Near Surface (0-3")			2	1	12/5/2019 14:02	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS138	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-8	2	Analog Near Surface (0-3")			1		12/5/2019 14:01	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/10/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-9	2	Analog Near Surface (0-3")			1	2	12/4/2019 14:43	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	0	1.00	M18 series		Empty Casing	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	I-18-9	2	Analog Near Surface (0-3")			2		12/4/2019 14:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	35.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/9/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-17-21	2	Analog Near Surface (0-3")			1		1/16/2020 13:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-1	2	Analog Near Surface (0-3")			2	1	1/16/2020 13:47	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS139	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-1	2	Analog Near Surface (0-3")			1		1/16/2020 13:46	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-11	2	Analog Near Surface (0-3")			2		12/2/2019 14:15	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-11	2	Analog Near Surface (0-3")			3		12/2/2019 14:15	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-11	2	Analog Near Surface (0-3")			1		12/2/2019 14:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-16	2	Analog Near Surface (0-3")			2		11/27/2019 9:46	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-16	2	Analog Near Surface (0-3")			1		11/27/2019 9:45	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-17	2	Analog Near Surface (0-3")			1		11/27/2019 9:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-17	2	Analog Near Surface (0-3")			2		11/27/2019 9:52	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	9.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-18	2	Analog Near Surface (0-3")			1		12/2/2019 14:22	Bill Raasch	FALSE	Cultural Feature	Cultural Feature	Structure		0	100.00					concrete pad	Left in place				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-2	2	Analog Near Surface (0-3")			1		1/16/2020 13:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-21	2	Analog Near Surface (0-3")			1	1	12/2/2019 14:17	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Grenade, Hand	Smoke	0	1.00	M18 series		Empty Casing	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-21	2	Analog Near Surface (0-3")			2		12/2/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-21	2	Analog Near Surface (0-3")			3		12/2/2019 14:18	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-21	2	Analog Near Surface (0-3")			4		12/2/2019 14:19	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-22	2	Analog Near Surface (0-3")			1		11/27/2019 9:47	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-22	2	Analog Near Surface (0-3")			2		11/27/2019 9:47	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-22	2	Analog Near Surface (0-3")			3		11/27/2019 9:47	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-23	2	Analog Near Surface (0-3")			1		12/2/2019 14:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-25	2	Analog Near Surface (0-3")			2		12/2/2019 13:59	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-25	2	Analog Near Surface (0-3")			3		12/2/2019 14:00	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-25	2	Analog Near Surface (0-3")			1		12/2/2019 13:59	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-18-6	2	Analog Near Surface (0-3")			1		1/8/2020 14:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	1/21/2020	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-10	2	Analog Near Surface (0-3")			3		11/21/2019 14:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-10	2	Analog Near Surface (0-3")			1		11/21/2019 14:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-10	2	Analog Near Surface (0-3")			2		11/21/2019 14:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-10	2	Analog Near Surface (0-3")			4		11/21/2019 14:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-15	2	Analog Near Surface (0-3")	138322.00	1150865.00	4	1	11/21/2019 14:32	Bill Raasch	TRUE	UXO	UXO	Grenade, Hand	Smoke	0	1.00	M18 series	M18 Grenade Hand Smoke	Whole Item	Live		Stored in Magazine	Destroyed	2/12/2020	436	FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	J-19-15	2	Analog Near Surface (0-3")			3	2	11/21/2019 14:31	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Trench Mortar	Fragmentation	0	5.00	3in MK II (Stokes)		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-15	2	Analog Near Surface (0-3")			2		11/21/2019 14:30	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-15	2	Analog Near Surface (0-3")			1		11/21/2019 14:30	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-2	2	Analog Near Surface (0-3")			4	1	11/26/2019 14:51	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Trench Mortar	Fragmentation	0	3.00	3in MKI (Stokes)		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-2	2	Analog Near Surface (0-3")			2		11/26/2019 14:50	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-2	2	Analog Near Surface (0-3")			1		11/26/2019 14:50	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-2	2	Analog Near Surface (0-3")			3		11/26/2019 14:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-3	2	Analog Near Surface (0-3")			2		11/26/2019 15:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-3	2	Analog Near Surface (0-3")			1		11/26/2019 14:53	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-4	2	Analog Near Surface (0-3")			2		11/26/2019 15:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-4	2	Analog Near Surface (0-3")			1		11/26/2019 15:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-5	2	Analog Near Surface (0-3")			2	1	11/25/2019 14:11	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Signal, Ground Parachute	Illumination	0	1.00			Empty Casing	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-5	2	Analog Near Surface (0-3")			1	1	11/25/2019 14:05	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Mortar	Practice	0	11.00	3in MKIII		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-5	2	Analog Near Surface (0-3")			3		11/25/2019 14:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-5	2	Analog Near Surface (0-3")			4		11/25/2019 14:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-5	2	Analog Near Surface (0-3")			5		11/25/2019 14:12	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/26/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-8	2	Analog Near Surface (0-3")			2		11/26/2019 14:52	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-8	2	Analog Near Surface (0-3")			1		11/26/2019 14:52	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-9	2	Analog Near Surface (0-3")			2		11/26/2019 15:13	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-9	2	Analog Near Surface (0-3")			3		11/26/2019 15:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	J-19-9	2	Analog Near Surface (0-3")			1		11/26/2019 15:13	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	12/3/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-18-21	2	Analog Near Surface (0-3")			2		11/20/2019 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Fencing/Fence Post		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-18-21	2	Analog Near Surface (0-3")			3		11/20/2019 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-18-21	2	Analog Near Surface (0-3")			1		11/20/2019 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	15.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-18-21	2	Analog Near Surface (0-3")			4		11/20/2019 14:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	20.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-18-22	2	Analog Near Surface (0-3")			2		11/20/2019 14:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-18-22	2	Analog Near Surface (0-3")			1		11/20/2019 14:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	50.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-18-23	2	Analog Near Surface (0-3")			2		11/21/2019 14:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-18-23	2	Analog Near Surface (0-3")			1		11/21/2019 14:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-1	2	Analog Near Surface (0-3")			1	1	11/20/2019 14:38	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS115	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-1	2	Analog Near Surface (0-3")			3		11/20/2019 14:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	40.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-1	2	Analog Near Surface (0-3")			2		11/20/2019 14:39	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-1	2	Analog Near Surface (0-3")			4		11/20/2019 14:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-10	2	Analog Near Surface (0-3")			1		11/14/2019 15:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-10	2	Analog Near Surface (0-3")			2		11/14/2019 15:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-11	2	Analog Near Surface (0-3")			1		11/19/2019 14:13	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-11	2	Analog Near Surface (0-3")			2		11/19/2019 14:14	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-12	2	Analog Near Surface (0-3")			2	1	11/18/2019 14:12	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS116	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	K-19-12	2	Analog Near Surface (0-3")			1		11/18/2019 14:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-13	2	Analog Near Surface (0-3")			2		11/18/2019 14:13	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-13	2	Analog Near Surface (0-3")			1		11/18/2019 14:13	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-14	2	Analog Near Surface (0-3")			2	1	11/15/2019 14:35	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS117	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-14	2	Analog Near Surface (0-3")			1		11/15/2019 14:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-15	2	Analog Near Surface (0-3")			2		11/14/2019 15:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-15	2	Analog Near Surface (0-3")			1		11/14/2019 15:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-19	2	Analog Near Surface (0-3")			1		11/15/2019 14:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-2	2	Analog Near Surface (0-3")			1		11/19/2019 14:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	30.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-2	2	Analog Near Surface (0-3")			2		11/19/2019 14:16	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-20	2	Analog Near Surface (0-3")			1		11/14/2019 15:32	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-20	2	Analog Near Surface (0-3")			2		11/14/2019 15:33	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-3	2	Analog Near Surface (0-3")			1		11/15/2019 14:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-3	2	Analog Near Surface (0-3")			2		11/15/2019 14:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-6	2	Analog Near Surface (0-3")			3		11/19/2019 14:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-6	2	Analog Near Surface (0-3")			4		11/19/2019 14:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Fencing/Fence Post		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-6	2	Analog Near Surface (0-3")			2		11/19/2019 14:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-6	2	Analog Near Surface (0-3")			1		11/19/2019 14:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	60.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/25/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-7	2	Analog Near Surface (0-3")			1		11/18/2019 14:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	10.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-8	2	Analog Near Surface (0-3")			3		11/15/2019 14:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-8	2	Analog Near Surface (0-3")			2		11/15/2019 14:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-8	2	Analog Near Surface (0-3")			1		11/15/2019 14:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Rebar		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-9	2	Analog Near Surface (0-3")			1		11/14/2019 15:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	K-19-9	2	Analog Near Surface (0-3")			2		11/14/2019 15:31	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-11	2	Analog Near Surface (0-3")			3	1	11/13/2019 14:26	Bill Raasch	FALSE	Seed	Seed	Blind QC 1" x 4" pipe		0	0.50					Blind QC Seed #WS118	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-11	2	Analog Near Surface (0-3")			2		11/13/2019 14:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-11	2	Analog Near Surface (0-3")			1		11/13/2019 14:25	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-12	2	Analog Near Surface (0-3")			2		11/13/2019 14:28	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-12	2	Analog Near Surface (0-3")			1		11/13/2019 14:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-13	2	Analog Near Surface (0-3")			1		11/12/2019 15:09	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Bolt		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-16	2	Analog Near Surface (0-3")			1		11/13/2019 14:26	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-16	2	Analog Near Surface (0-3")			2		11/13/2019 14:27	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-17	2	Analog Near Surface (0-3")			3		11/12/2019 15:11	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-17	2	Analog Near Surface (0-3")			2		11/12/2019 15:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Horseshoe		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-17	2	Analog Near Surface (0-3")			1		11/12/2019 15:10	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-18	2	Analog Near Surface (0-3")			1		11/12/2019 15:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-18	2	Analog Near Surface (0-3")			2		11/12/2019 15:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-18	2	Analog Near Surface (0-3")			3		11/12/2019 15:08	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	L-19-19	2	Analog Near Surface (0-3")			1	1	11/12/2019 15:04	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS119	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-19	2	Analog Near Surface (0-3")			2	5	11/12/2019 15:05	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Trench Mortar	Fragmentation	0	25.00	3in MKI (Stokes)		Body	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-19	2	Analog Near Surface (0-3")			4		11/12/2019 15:05	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-19	2	Analog Near Surface (0-3")			3		11/12/2019 15:05	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	6.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-19	2	Analog Near Surface (0-3")			5		11/12/2019 15:06	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-24	2	Analog Near Surface (0-3")			2		11/12/2019 15:03	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-24	2	Analog Near Surface (0-3")			1		11/12/2019 15:03	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-25	2	Analog Near Surface (0-3")			2		11/12/2019 15:02	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-25	2	Analog Near Surface (0-3")			1		11/12/2019 15:02	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-19-6	2	Analog Near Surface (0-3")			1		11/13/2019 14:24	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/19/2019	TRUE
Camp Bonneville	Western Slopes	Grid	L-20-5	2	Analog Near Surface (0-3")			1		11/12/2019 15:01	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-1	2	Analog Near Surface (0-3")			2		11/7/2019 14:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-1	2	Analog Near Surface (0-3")			1		11/7/2019 14:51	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-12	2	Analog Near Surface (0-3")			1		11/7/2019 14:48	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-13	2	Analog Near Surface (0-3")			3		11/7/2019 14:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	3.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-13	2	Analog Near Surface (0-3")			1		11/7/2019 14:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-13	2	Analog Near Surface (0-3")			2		11/7/2019 14:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-14	2	Analog Near Surface (0-3")			3	1	11/6/2019 15:46	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS120	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-14	2	Analog Near Surface (0-3")			2		11/6/2019 15:45	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Chain		0	4.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-14	2	Analog Near Surface (0-3")			1		11/6/2019 15:44	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-15	2	Analog Near Surface (0-3")			1		11/6/2019 15:41	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-18	2	Analog Near Surface (0-3")			2		11/7/2019 14:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	0.50						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-18	2	Analog Near Surface (0-3")			1		11/7/2019 14:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-19	2	Analog Near Surface (0-3")			1		11/6/2019 15:42	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-19	2	Analog Near Surface (0-3")			2		11/6/2019 15:43	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-20	2	Analog Near Surface (0-3")			4	1	11/6/2019 15:39	Bill Raasch	FALSE	Seed	Seed	Blind QC 1″ x 4″ pipe		0	0.50					Blind QC Seed #WS121	Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-20	2	Analog Near Surface (0-3")			2		11/6/2019 15:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Chain		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-20	2	Analog Near Surface (0-3")			3		11/6/2019 15:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-20	2	Analog Near Surface (0-3")			1		11/6/2019 15:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Nail		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-25	2	Analog Near Surface (0-3")			1	2	11/6/2019 15:34	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Frag	Unknown	0	0.50	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-25	2	Analog Near Surface (0-3")			2		11/6/2019 15:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Iron Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-6	2	Analog Near Surface (0-3")			3		11/7/2019 14:50	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Cable		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-6	2	Analog Near Surface (0-3")			2		11/7/2019 14:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Pipe		0	8.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-6	2	Analog Near Surface (0-3")			1		11/7/2019 14:49	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	5.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-7	2	Analog Near Surface (0-3")			1		11/7/2019 14:46	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-8	2	Analog Near Surface (0-3")			1		11/7/2019 14:46	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	M-20-9	2	Analog Near Surface (0-3")			1		11/6/2019 15:47	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-20-16	2	Analog Near Surface (0-3")			2		11/5/2019 15:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE

Project_Site_Name	Area_Of_Concern_Name	Search_Area_Type	Search_Area_ID	Field_Team_Name	SurfacePoint_Type	Northing	Easting	Item_Number	Item_Count	Log_Date	Logged_By	Is_MEC	Item_Category	Final_Category	Item_Type	MEC_Category	Depth	Weight	MEC_Description_Initial	Final_Description	MEC_Part	MEC_Condition	Comments	Item_Initial_Status	Item_Final_Status	Demo_Date	M1_Form_#	Is_Burial_Pit	Requires_Further_Action	Hole_Cleared	UXO_QC_Completed	UXOQCBy	UXO_QCDate	QC_Final
Camp Bonneville	Western Slopes	Grid	N-20-16	2	Analog Near Surface (0-3")			1		11/5/2019 15:36	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-20-17	2	Analog Near Surface (0-3")			1		11/5/2019 15:35	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Horseshoe		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-20-21	2	Analog Near Surface (0-3")			1		11/5/2019 15:37	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-20-22	2	Analog Near Surface (0-3")			2	2	11/5/2019 15:39	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Projectile	Unknown	0	1.00	Unknown		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-20-22	2	Analog Near Surface (0-3")			1		11/5/2019 15:38	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	2.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-20-23	2	Analog Near Surface (0-3")			3	2	11/5/2019 17:21	Bill Raasch	FALSE	Munitions Debris	Munitions Debris	Trench Mortar	Fragmentation	0	1.00	3in MKI (Stokes)		Frag	Inert		Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-20-23	2	Analog Near Surface (0-3")	139102.00	1152605.00	2	1	11/5/2019 17:21	Bill Raasch	TRUE	UXO	MDAS	Trench Mortar	Fragmentation	0	11.00	3in MKI (Stokes)	MkII 3" Stokes Mortar Practice	Whole Item	Live		Left in place	Perforated	11/6/2019	434	FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-20-23	2	Analog Near Surface (0-3")			1		11/5/2019 17:20	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-21-2	2	Analog Near Surface (0-3")			1		11/5/2019 15:34	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Barbed-wire		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE
Camp Bonneville	Western Slopes	Grid	N-21-3	2	Analog Near Surface (0-3")			1		11/5/2019 15:40	Bill Raasch	FALSE	Cultural Debris	Cultural Debris	Metal Scrap		0	1.00						Stockpiled				FALSE	FALSE	TRUE	TRUE	Michael Everman	11/12/2019	TRUE

APPENDIX C
MEC/MPPEH DOCUMENTATION FORMS

Form M-1
Munitions and Explosives of Concern Information Form

Date: 4/22/19

Tracking Number: **0420**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
M48, 75mm Proj, HE	1	E 1148280 N 134392	E-11-15	6	DMM	N/A	DMM	BIP #0123	4/25/19

WESTON PERSONNEL NOTIFIED (DATE): 4/22/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 4/22/19

Comments: BIP on 4/25/19 by Kean, Alberico, Bain, McVay, Roberts, Szeliga

WESTON Senior UXO Supervisor:

Form M-1
Munitions and Explosives of Concern Information Form

Date: 4/29/19

Tracking Number: **0421**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification (MEC, UXO, MPPEH, or MC)	Storage Location (Magazine or consolidation area, "N/A" if BIP)	Classification (MEC, UXO, MPPEH, MC, or MDAS)	Disposition (BIP or Destroyed, include Demo Shot Record #)	Date
M8, Grenade, Hand, Smoke	1	E 1148255 N 134714	E-12-9	0	UXO	Magazine	UXO	Destroyed #0124	5/23/19

WESTON PERSONNEL NOTIFIED (DATE): 4/29/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 4/29/19

Comments: Destroyed by Kean, Alberico, Bain, McVay, Roberts, Szeliga

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 5/15/19

Tracking Number: **0422**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	**Storage Location** Magazine or consolidation area, "N/A" if BIP	**Classification** MEC, UXO, MPPEH, MC, or MDAS	**Disposition** BIP or Destroyed, include Demo Shot Record #	**Date**
M125, Signal, Illumination	1	E 1147705 N 134392	D-11-14	0	DMM	Magazine	DMM	Destroyed #0124	5/23/19

WESTON PERSONNEL NOTIFIED (DATE): 5/15/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 5/15/19

Comments: Destroyed by Kean, Alberico, Bain, McVay, Roberts, Szeliga

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 5/16/19

Tracking Number: **0423**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	**Storage Location** Magazine or consolidation area, "N/A" if BIP	**Classification** MEC, UXO, MPPEH, MC, or MDAS	**Disposition** BIP or Destroyed, include Demo Shot Record #	**Date**
M6, 2.36" Rocket, HEAT	1	E 1147730 N 134217	D-11-9	0	UXO	N/A	MDAS M7 Prac	Perforated #0124	5/23/19

WESTON PERSONNEL NOTIFIED (DATE): 5/16/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 5/16/19

Comments: Explosively perforated by Kean, Alberico, Bain, McVay, Roberts, Szeliga and verified as practice/inert

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 7/23/19

Tracking Number: **0424**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification (MEC, UXO, MPPEH, or MC)	Storage Location (Magazine or consolidation area, "N/A" if BIP)	Classification (MEC, UXO, MPPEH, MC, or MDAS)	Disposition (BIP or Destroyed, include Demo Shot Record #)	Date
M6, 2.36" Rocket, HEAT	1	E 1148395 N 133682	F-10-1	0	UXO	N/A	MDAS M7 Prac	Perforated #0125	7/24/19

WESTON PERSONNEL NOTIFIED (DATE): 7/23/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 7/23/19

Comments: Explosively perforated by Kristensen, Adams, Stimpson, Wilder

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 7/29/19

Tracking Number: **0425**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
M6, 2.36" Rocket, HEAT	1	E 1148345 N 133862	E-10-15	0"	UXO	N/A	MDAS M7 Prac	Perforated #0126	7/29/19
MK1 3" Trench Mortar	1	E 1148300 N 133822	E-10-15	0"	UXO	N/A	MDAS MKII Prac	Perforated #0126	7/29/19
M6, 2.36" Rocket, HEAT	1	E 1148365 N 134002	E-10-20	0"	UXO	N/A	MDAS M7 Prac	Perforated #0126	7/29/19
M6, 2.36" Rocket, HEAT	1	E 1148290 N 133942	E-10-20	0"	UXO	N/A	MDAS M7 Prac	Perforated #0126	7/29/19
MK1 3" Trench Mortar (Unfuzed)	1	E 1148283 N 133913	E-10-20	0"	MPPEH	Field Consolidation	MDAS MKII Prac	Perforated #0126	7/29/19
M6, 2.36" Rocket, HEAT	1	E 1148365 N 134022	E-10-25	0"	UXO	N/A	MDAS M7 Prac	Perforated #0126	7/29/19

WESTON PERSONNEL NOTIFIED (DATE): 7/29/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 7/29/19

Comments: Explosively perforated by Raasch, Adams, Gipson, Haupt, Kristensen, Stimpson, Wilder and verified as practice/inert

WESTON Senior UXO Supervisor: _____

Form M-1
Munitions and Explosives of Concern Information Form

Date: 7/30/19

Tracking Number: **0426**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	**Storage Location** Magazine or consolidation area, "N/A" if BIP	**Classification** MEC, UXO, MPPEH, MC, or MDAS	**Disposition** BIP or Destroyed, include Demo Shot Record #	**Date**
Mk I, 3''Trench Mortar (Unfuzed)	1	E 1148225 N 133832	E-10-14	0	MPPEH	Magazine	MDAS MKII Prac	Perforated #0127	8/6/19

WESTON PERSONNEL NOTIFIED (DATE): 7/30/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 7/30/19

Comments: Explosively perforated and verified inert by Raasch, Adams, Haupt, Kristensen, Stimpson, Wilder

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 8/5/19

Tracking Number: **0427**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	**Storage Location** Magazine or consolidation area, "N/A" if BIP	**Classification** MEC, UXO, MPPEH, MC, or MDAS	**Disposition** BIP or Destroyed, include Demo Shot Record #	**Date**
M6, 2.36" Rocket, HEAT	1	E 1148270 N 133547	E-9-24	0	UXO	N/A	MDAS M7 Prac	Perforated #0127	8/6/19

WESTON PERSONNEL NOTIFIED (DATE): 7/30/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 7/30/19

Comments: Explosively perforated and verified as practice/inert by Raasch, Adams, Haupt, Kristensen, Stimpson, Wilder

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 8/15/19

Tracking Number: **0429**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
M6, 2.36" Rocket, HEAT	1	E 1147878 N 133052	E-8-21	0	UXO	N/A	MDAS M7 Prac	Perforated #0129	8/15/19

WESTON PERSONNEL NOTIFIED (DATE): 8/15/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 8/15/19

Comments: Explosively perforated and verified inert by Raasch, Adams, Haupt, Kristensen, Stimpson, Wilder

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 10/15/19

Tracking Number: **0432**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
M6, 2.36" Rocket, HEAT	1	E 1147555 N 131772	D-6-7	0	UXO	N/A	UXO	BIP #0131	10/15/19

WESTON PERSONNEL NOTIFIED (DATE): 10/15/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 10/15/19

Comments: BIP and verified as live by Raasch, Adams, Haupt, Kristensen, Stimpson, Wilder.

WESTON Senior UXO Supervisor: _____

Form M-1
Munitions and Explosives of Concern Information Form

Date: 10/21/19

Tracking Number: **0433**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
MK I, 3" Trench Mortar, HE (Unfuzed)	1	E 1147970 N 135107	E-12-21	0	MEC	Magazine	MDAS MK II Prac	Peforated #0134	2/12/20

WESTON PERSONNEL NOTIFIED (DATE): 10/21/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 10/21/19

Comments: Explosively perforated and verified as practice/inert by Raasch, Adams, Haupt, Kristensen and Wilder.

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 11/6/19

Tracking Number: **0434**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
MK I, 3" Trench Mortar	1	E 1152605 N 139102	N-20-23	0	UXO	N/A	MDAS MK II Prac	Perforated #0132	11/6/19

WESTON PERSONNEL NOTIFIED (DATE): 11/6/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 11/6/19

Comments: Explosively perforated and verified as practice/inert by Stimpson, Adams, Haupt, Kristensen and Wilder.

WESTON Senior UXO Supervisor:

Form M-1
Munitions and Explosives of Concern Information Form

Date: 11/12/19

Tracking Number: **0435**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
MK I, 3" Trench Mortar, HE (Unfuzed)	1	E 1147690 N 135182	D-13-4	0	MEC	Magazine	MDAS MK II Prac	Perforated #0134	2/12/20

WESTON PERSONNEL NOTIFIED (DATE): 11/12/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 11/12/19

Comments: Explosively perforated and verified as practice/inert by Raasch, Adams, Haupt, Kristensen and Wilder.

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 11/21/19

Tracking Number: **0436**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
M18, Grenade, Hand, Smoke	1	E 1150865 N 138322	J-19-15	0	UXO	Magazine	UXO	Destroyed #0134	2/12/20

WESTON PERSONNEL NOTIFIED (DATE): 11/21/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 11/21/19

Comments: Disposed of by detonation by Raasch, Adams, Haupt, Kristensen and Wilder.

WESTON Senior UXO Supervisor: _____

Form M-1
Munitions and Explosives of Concern Information Form

Date: 1/13/19

Tracking Number: **0437**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
M201A1, Fuze, Grenade, Hand	1	E 1147890 N 136502	E-15-16	0	UXO	Magazine	UXO	Destroyed #0134	2/12/20

WESTON PERSONNEL NOTIFIED (DATE): 1/13/19

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 1/13/19

Comments: Disposed of by detonation by Raasch, Adams, Haupt, Kristensen and Wilder.

WESTON Senior UXO Supervisor: _____

Form M-1
Munitions and Explosives of Concern Information Form

Date: 2/4/20

Tracking Number: **0438**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
M6, 2.36" Rocket, HEAT	1	E 1147815 N 136232	D-15-10	0	UXO	N/A	MDAS M7 Prac	Perforated #0133	2/4/20

WESTON PERSONNEL NOTIFIED (DATE): 2/4/20

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 2/4/20

Comments: Explosively perforated and verified as practice/inert by Raasch, Adams, Stimpson, Kristensen and Wilder.

WESTON Senior UXO Supervisor: 

Form M-1
Munitions and Explosives of Concern Information Form

Date: 2/13/20

Tracking Number: **0439**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	Storage Location Magazine or consolidation area, "N/A" if BIP	Classification MEC, UXO, MPPEH, MC, or MDAS	Disposition BIP or Destroyed, include Demo Shot Record #	Date
MK I, 3" Trench Mortar, HE (Unfuzed)	1	E 1149900 N 137192	I-17-1	0	MEC	Magazine	MDAS MKII Prac	Perforated #0135	5/27/20

WESTON PERSONNEL NOTIFIED (DATE): 2/13/20

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 2/13/20

Comments: Explosively perforated and verified as practice/inert by Raasch, Cunningham and Gipson.

WESTON Senior UXO Supervisor:

Form M-1
Munitions and Explosives of Concern Information Form

Date: 5/6/20

Tracking Number: **0441**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	**Storage Location** Magazine or consolidation area, "N/A" if BIP	**Classification** MEC, UXO, MPPEH, MC, or MDAS	**Disposition** BIP or Destroyed, include Demo Shot Record #	**Date**
M18, Grenade, Hand, Smoke	1	E 1146485 N 137507	B-17-17	0	DMM	Magazine	DMM	Destroyed #0135	5/27/20

WESTON PERSONNEL NOTIFIED (DATE): 5/6/20

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 5/6/20

Comments: Destroyed by Raasch, Cunningham and Gipson on 5/27/20.

WESTON Senior UXO Supervisor: _____

Form M-1
Munitions and Explosives of Concern Information Form

Date: 5/11/20

Tracking Number: **0442**

MEC/MPPEH Item(s) Encountered (use additional sheets if necessary):

Item Nomenclature	Qty	Location Encountered	Grid	Depth (in)	Initial Action		Final Action		
					Classification MEC, UXO, MPPEH, or MC	**Storage Location** Magazine or consolidation area, "N/A" if BIP	**Classification** MEC, UXO, MPPEH, MC, or MDAS	**Disposition** BIP or Destroyed, include Demo Shot Record #	**Date**
MK I, 3" Trench Mortar, HE (Unfuzed)	1	E 1146515 N 136862	B-16-12	0	MEC	Magazine	MDAS MKII Prac	Perforated #0135	5/27/20

WESTON PERSONNEL NOTIFIED (DATE): 5/11/20

CLARK COUNTY PERSONNEL NOTIFIED (DATE): 5/11/20

Comments: Explosively perforated and verified as Practice/Inert by Raasch, Cunningham and Gipson.

WESTON Senior UXO Supervisor: 

APPENDIX D
ARCHAEOLOGICAL SUMMARY MEMO

Ecology has removed this appendix for public release to remove protected cultural resources information.

APPENDIX E
MATERIALS DOCUMENTED AS SAFE DISPOSITION RECORDS

Bonetti Explosives, LLC

December 01, 2020

Invoice # 3227

Mr. George Mackanin
American EOD Services, Inc.
2911 Harvard Ave.
Butte, Montana 59701

Re: MDAS sent by Weston Solutions, Inc from Camp Bonneville Washington State

Mr.Mackanin,

This letter is to verify that Bonetti Explosives, LLC has received thirty one (31) 55 gallon drums of MDAS from Weston Solutions, Inc from Camp Bonneville Washington State. The shipment arrived on October 23, 2020 in good condition. Notations are as follows:

Container #	Security Seal #s
1	3737569
2	3737570
3	3737566
4	3737542
5	3737545
6	3737567
7	3737565
8	3737543
9	3737563
10	3737553
11	3737549
12	3737568
13	3737564
14	3737548
15	3737550
16	3737544
17	0793750
18	3737547
19	3737546
20	3737562
21	3737560
22	3737555
23	0793734
24	3737561
25	3737559
26	3737552
27	3737557
28	3737558
29	3737541
30	0793749
31	3737554

The shipping material was subtracted from the total weight to give an actual MDAS weight of 19,727 lbs and contents were verified with the attached 1348-1A form. The material was smelted and/or mutilated in accordance with EM 200-1-15, NAVSEA OP 5, DOD 4160.28 AND DOD 4160.62. All material was not traded, sold or otherwise given to another party until it was only identifiable as basic content. This is your final letter regarding this material.

Thank you for your Business,

Matt Barnett

(979) 739-5597

303 Washington St, Columbus TX, 78934
www.Bonettiexplosives.com
(979) 739-5597
Bonetti4@yahoo.com

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1 2 3	4 5 6	7	23 24 25 26 27 28 29	45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80	1. TOTAL PRICE	2. SHIP FROM	3. SHIP TO
COND CODE	RI FROM	M&S	UNIT	QUANTITY	UNIT PRICE DOLLARS / CTS	DOLLARS / CTS	Camp Bonneville, WA	AEODS
				SUPPLEMENTARY ADDRESS / SIG / FUND / DISTRIBUTION / PROJECT / PRI / REQD / DETL / DATE / ADV / RI / O/P / COND / MGT			4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		520			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Barnett

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0001/3737569

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DI-COD zmd	RI FROM	M&S	UNLT	QUANTITY				SUPPLE-MENTARY ADDRESS						SIG	FUND	DIS-TRI-BU-TION		PRO-JECT		PRI		REQD	DEL	DATE		ADV		RI		O/P	COND	MGT																			

UNIT PRICE		1. TOTAL PRICE		2. SHIP FROM	3. SHIP TO
DOLLARS	CTS	DOLLARS	CTS	Camp Bonneville, WA	AEODS
				4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		409			

24. DOCUMENT NUMBER & SUFFIX (30-44)

CC/CampBonneville/WestonSolutionsInc/0002/3737570

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE

MDAS

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Barnett	10/23/20

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — 10/14/20 Date

UXOQCS — 10-14-20 Date

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
COD ZMD			RI FROM			M/S	UNIT			QUANTITY				SUPPL	SUPPLE-MENTARY ADDRESS			SIG	FUND		DIS-TRI-BU-TION			PRO-JECT			PRI	REQD	DEL	DATE		ADV		RI			O/P	COND	MGT											

1. TOTAL PRICE		2. SHIP FROM	3. SHIP TO
UNIT PRICE DOLLARS / CTS	DOLLARS / CTS	Camp Bonneville, WA	AEODS
		4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		463			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Bamot	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0003/3737566

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOC IDENTIFIER			RI FROM			M&S	UNIT ISSUE			QUANTITY				SER	SUPPLEMENTARY ADDRESS			SIG	FUND	DISTRIBUTION			PROJECT			PRI	REQD DEL	DATE		ADV		RI			O/P	CC/ZD	MOT													

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE	DOLLARS	CTS	Camp Bonneville, WA	AEODS
DOLLARS CTS			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		432			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Barnett	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0004/3737542

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1 2 3 4 5 6 7	23 24 25 26 27 28 29	45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80	1. TOTAL PRICE	2. SHIP FROM	3. SHIP TO
DI COD M	RI FROM M&S	UI NSLT QUANTITY SMR SUPPLE-MENTARY ADDRESS SIG FUND DIS-TRI-BU-TION PRO-JECT PRI REQD DEL DATE ADV RI O/P COND MGT	UNIT PRICE DOLLARS CTS / DOLLARS CTS	Camp Bonneville, WA	AEODS
				4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		477			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Bonot	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0005/3737545

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DI COD			RI FROM			M&S	UI				QUANTITY			SMR	SUPPLE-MENTARY ADDRESS			SIG	FUND	DIS-TRI-BU-TION		PROJECT		PRI	REQD	DEL	DATE	ADV		RI			O/P	COND	MGT																	

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE	DOLLARS	CTS	Camp Bonneville, WA	AEODS
DOLLARS / CTS			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		462			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Bamot — 23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0006/3737567

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — 10/14/20 Date

UXOQCS — 10-14-20 Date

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOD ACTID			RI FROM			MOS	UI			NSS	QUANTITY			SUPPLE-MENTARY ADDRESS							SIG	FUND	DIS-TRI-BU-TION			PRO-JECT			PRI	REQD	DEL	DATE	ADV	RI			O/P	COND	MGT

1. TOTAL PRICE		
UNIT PRICE DOLLARS	UNIT PRICE CTS	DOLLARS / CTS

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR:

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		467			

16. FREIGHT CLASSIFICATION NOMENCLATURE:

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Barnett	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0007/3737565

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
OD CODE			RI FROM			M&S	UNIT				QUANTITY			SMR	SUPPLEMENTARY ADDRESS				SIG	FUND	DISTRIBUTION			PROJECT			PRI	REQD	DEL DATE		ADV	RI			O/P	CC	MGT

UNIT PRICE		DOLLARS	CTS
DOLLARS	CTS		

1. TOTAL PRICE

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		450			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Barnett

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0008/3737543

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOC IDENTIFIER			RI FROM			M&S	UNIT OF ISSUE			QUANTITY				SER	SUPPLEMENTARY ADDRESS				SIG	FUND	DISTRIBUTION			PROJECT			PRI	REQD DEL DATE			ADV	RI			O/P	CONDITION		MGT												

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE DOLLARS	UNIT PRICE CTS	DOLLARS	CTS	Camp Bonneville, WA	AEODS
				4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		662			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Bennett	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0009/3737563

25. NATIONAL STOCK NO. & ADD (8-22): Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOCUMENT NUMBER				RI FROM		M&S	UNIT OF ISSUE			QUANTITY				SUPPLEMENTARY ADDRESS				SIG	FUND	DISTRIBUTION			PROJECT			PRI	REQD DEL DATE			ADV	RI			O/P	CC	MGT

1. TOTAL PRICE		
UNIT PRICE	DOLLARS	CTS
DOLLARS CTS		

2. SHIP FROM	3. SHIP TO
Camp Bonneville, WA	AEODS
4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		821			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Bomot	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0010/3737553

25. NATIONAL STOCK NO. & ADD (8-22): Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DI COD ZMD			RI FROM			M & S	UI UNS LT			QUANTITY				SUPPLE-MENTARY ADDRESS																																							

UNIT PRICE		TOTAL PRICE		
DOLLARS	CTS	DOLLARS	CTS	

1. TOTAL PRICE

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		796			

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0011/3737549

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Barnett	10/23/20

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

DI CD	RI FROM	M&S	UI	UNIT	QUANTITY	SMR	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	REQD DEL DATE	ADV	RI	O/P	COND	MGT	UNIT PRICE DOLLARS	UNIT PRICE CTS	DOLLARS	CTS

1. TOTAL PRICE

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		867			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Bamert

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0012/3737568

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DI COD ZMD			RI FROM			M & S	UI UNIT			QUANTITY				SMR	SUPPLE-MENTARY ADDRESS				SIG	FUND	DIS-TRI-BU-TION			PRO-JECT		PRI	REQD DEL DATE			ADV	RI			O/P	COND	MGT													

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE		DOLLARS CTS	Camp Bonneville, WA	AEODS
DOLLARS	CTS		4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		483			

24. DOCUMENT NUMBER & SUFFIX (30-44)

CC/CampBonneville/WestonSolutionsInc/0013/3737564

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE

MDAS

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road,
Vancouver, WA 98682

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Bennett	10/23/20

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
COD ZMD			RI FROM			M&S	UI				QUANTITY			SUPPLE-MENTARY ADDRESS																																					

UNIT PRICE		1. TOTAL PRICE		2. SHIP FROM	3. SHIP TO
DOLLARS	CTS	DOLLARS	CTS	Camp Bonneville, WA	AEODS
				4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		110			

24. DOCUMENT NUMBER & SUFFIX (30-44)

CC/CampBonneville/WestonSolutionsInc/0014/3737548

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE

MDAS

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Bamot	10/23/20

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOD ACTIVITY ADDRESS CODE			RI FROM			MARK FOR	UI			QUANTITY				SIGNAL	SUPPLEMENTARY ADDRESS					SIG	FUND	DISTRIBUTION			PROJECT			PRI	REQD DEL DATE				ADV			RI			O/P	COND	MGT									

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE DOLLARS	UNIT PRICE CTS	DOLLARS CTS	Camp Bonneville, WA	AEODS
			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		586			

24. DOCUMENT NUMBER & SUFFIX (30-44)

CC/CampBonneville/WestonSolutionsInc/0015/3737550

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE

MDAS

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Barnett	10/23/20

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date 10/14/20

UXOQCS — Date 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DI COD			RI FROM			M/S	UI		UNIT		QUANTITY			SUPPLE-MENTARY ADDRESS				SIG		FUND		DIS-TRI-BU-TION		PRO-JECT		PRI		REQD	DEL	DATE	ADV		RI		O/P		COND		MGT											

UNIT PRICE		DOLLARS	CTS
DOLLARS	CTS		

1. TOTAL PRICE

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		462			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Bennett

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0016/3737544

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOD ACTID			RI FROM			MOS	UNIT OF ISSUE				QUANTITY			SUPPLE-MENTARY ADDRESS					SIG	FUND	DIS-TRI-BU-TION			PROJECT			PRI	REQD DEL DATE			ADV			RI			O/P	CONDI	MGT											

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE DOLLARS	UNIT PRICE CTS	DOLLARS CTS	Camp Bonneville, WA	AEODS
			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		687			

24. DOCUMENT NUMBER & SUFFIX (30-44)

CC/CampBonneville/WestonSolutionsInc/0017/0793750

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE

MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

22. RECEIVED BY	23. DATE RECEIVED
Matt Bernot	10/23/20

26. RIC (4-6)
UI (23-24)
QTY (25-29)
CON CODE (71)
DIST (55-56)
UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
COD I-ZMD			RI FROM			M&S	UI-SS-LT				QUANTITY			SUPP	SUPPLE-MENTARY ADDRESS			SIG	FUND	DIS-TRI-BU-TION			PRO-JECT			PRI	REQD	DEL	DATE		ADV		RI			O/P	COND	MGT											

UNIT PRICE		DOLLARS	CTS
DOLLARS	CTS		

1. TOTAL PRICE

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		738			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Bennett

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0018/3737547

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DI COD			RI FROM			M& S	UI						QUANTITY		SR MR	SUPPLE-MENTARY ADDRESS			SIG	FUND	DIS-TRI-BU-TION		PRO-JECT		PRI	REQD DEL	DATE	ADV	RI		O/P	CONDD	MGT

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE		DOLLARS	CTS	Camp Bonneville, WA	AEODS
DOLLARS	CTS			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		666			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Barnett — 23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0019/3737546

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1 2 3	4 5 6 7	23 24 25 26 27 28 29	45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80
DOC NO.	RI FROM	QUANTITY	SUPPLEMENTARY ADDRESS
M&S	UNIT		SIG FUND DISTRIBUTION PROJECT PRI REQD DEL DATE ADV RI O/P COND MGT

1. TOTAL PRICE

UNIT PRICE: DOLLARS | CTS

DOLLARS | CTS

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		719			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Bennett

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0020/3737562

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
COD			RI FROM			M&S	UNIT		QUANTITY					SUPPLE-MENTARY ADDRESS					SIG	FUND	DIS-TRI-BU-TION		PRO-JECT		PRI	REQD DEL DATE			ADV		RI		O/P	COND	MGT																

UNIT PRICE		TOTAL PRICE		
DOLLARS	CTS	DOLLARS	CTS	

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR:

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		741			

16. FREIGHT CLASSIFICATION NOMENCLATURE:

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Bernot

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0021/3737560

25. NATIONAL STOCK NO. & ADD (8-22):

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOD ZMD	RI FROM		MAS	UNIT	ISS	QUANTITY		ZMO	SUPPLE-MENTARY ADDRESS		SIG	FUND	DIS-TRI-BU-TION	PRO-JECT	PRI	REQD	DEL	DATE	ADV	RI		O/P	COND	MGT

UNIT PRICE DOLLARS	UNIT PRICE CTS	1. TOTAL PRICE DOLLARS	1. TOTAL PRICE CTS

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR:

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		1087			

16. FREIGHT CLASSIFICATION NOMENCLATURE:

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Barnett

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0022/3737555

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
COD-MD	RI FROM				M&S		UNIT ISS		QUANTITY		SUFX	SUPPLE-MENTARY ADDRESS		SIG	FUND	DIS-TRI-BU-TION	PRO-JECT	PRI	REQD	DEL DATE	ADV	RI		O/P	CONDM	MGT																							

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE	DOLLARS	CTS	Camp Bonneville, WA	AEODS
DOLLARS CTS			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11.UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		691			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21.TOTAL CUBE

22. RECEIVED BY: Matt Beinert

23.DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0023/0793734

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
COD-NZMD			RI FROM			M&S	UI-NS			QUANTITY				SUPPLE-MENTARY ADDRESS																																							

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE	DOLLARS	CTS	Camp Bonneville, WA	AEODS
DOLLARS / CTS			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		724			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Bennett	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0024/3737561

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

1 2 3 4 5 6 7	23 24 25 26 27 28 29	45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80	1. TOTAL PRICE	2. SHIP FROM	3. SHIP TO
COD IZMD / RI FROM / M&S	UI / UNSS / QUANTITY	SUPPLE-MENTARY ADDRESS / SIG / FUND / DIS-TRI-BU-TION / PROJECT / PRI / REQD / DEL DATE / ADV / RI / O/P / COND / MGT	UNIT PRICE DOLLARS CTS / DOLLARS / CTS	Camp Bonneville, WA	AEODS
				4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		747			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Bennett

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0025/3737559

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1 2 3	4 5 6	7	23 24 25 26 27 28 29	45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80
DI CODE	RI FROM	MSG	QUANTITY	SUPPLEMENTARY ADDRESS / SIG / FUND / DISTRIBUTION / PROJECT / PRI / REQD DEL DATE / ADV / RI / O/P / COND / MGT

1. TOTAL PRICE

UNIT PRICE: DOLLARS | CTS

DOLLARS | CTS

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		777			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Bennett

23. DATE RECEIVED: 10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0026/3737552

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1 2 3 4 5 6 7	23 24 25 26 27 28 29	45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80	1. TOTAL PRICE	2. SHIP FROM	3. SHIP TO
DOC IDENTIFIER / SUFFIX; RI FROM; MAS; UNIT; QUANTITY; SUPPLEMENTARY ADDRESS; SIG; FUND; DISTRIBUTION; PROJECT; PRI; REQD DEL DATE; ADV; RI; O/P; CONDITION; MGT			UNIT PRICE: DOLLARS / CTS; DOLLARS; CTS	Camp Bonneville, WA	AEODS
				4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		728			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Barnett	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0027/3737557

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOC CMD			RI FROM			M & S	UI			UNIT			QUANTITY																																						

SUPPLE-MENTARY ADDRESS	SIG	FUND	DIS-TRI-BU-TION	PROJECT	PRI	REQD DEL DATE	ADV	RI	O/P	CONDD	MGT

UNIT PRICE		1. TOTAL PRICE		2. SHIP FROM	3. SHIP TO
DOLLARS	CTS	DOLLARS	CTS	Camp Bonneville, WA	AEODS
				4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		754			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Bonnett	10/23/20

PREVIOUS EDITION MAY BE USED

24. DOCUMENT NUMBER & SUFFIX (30-44)

CC/CampBonneville/WestonSolutionsInc/0028/3737558

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road,
Vancouver, WA 98682

26. RIC (4-6)
UI (23-24)
QTY (25-29)
CON CODE (71)
DIST (55-66)
UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DI COD			RI FROM			M & S	UI NSS			QUANTITY				SUF	SUPPLE-MENTARY ADDRESS				SIG	FUND	DIS-TRI-BU-TION			PRO-JECT		PRI	REQD	DEL	DATE	ADV	RI			O/P	COND	MGT

UNIT PRICE		DOLLARS	CTS
DOLLARS	CTS		

1. TOTAL PRICE

2. SHIP FROM: Camp Bonneville, WA

3. SHIP TO: AEODS

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		719			

24. DOCUMENT NUMBER & SUFFIX (30-44)

CC/CampBonneville/WestonSolutionsInc/0029/3737541

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY: Matt Barnett

23. DATE RECEIVED: 10/23/20

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1 2 3	4 5 6	7	23 24 25 26 27 28 29	45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80
DOD AAC	RI FROM	MOS	UNIT UNSS	QUANTITY

SUPPLY	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	REQD DEL DATE	ADV	RI	O/P	COND	MGT

UNIT PRICE DOLLARS	UNIT PRICE CTS	1. TOTAL PRICE DOLLARS	1. TOTAL PRICE CTS	2. SHIP FROM	3. SHIP TO
				Camp Bonneville, WA	AEODS

4. MARK FOR

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		738			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Barnett	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0030/0793749

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road, Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

PREVIOUS EDITION MAY BE USED

FormFlow (DLA)

CLEAR

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

PREVIOUS EDITION MAY BE USED

1 2 3	4 5 6	7	23 24 25 26 27 28 29	45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80	1. TOTAL PRICE	2. SHIP FROM	3. SHIP TO
DOD EMIC	RI FROM	MAC	UNIT OF ISSUE	QUANTITY	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	REQD DEL DATE	ADV	RI	OP	COND	MGT	UNIT PRICE DOLLARS / CTS	DOLLARS / CTS	Camp Bonneville, WA	AEODS
																			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		753			

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: MDAS

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Matt Barnett	10/23/20

24. DOCUMENT NUMBER & SUFFIX (30-44): CC/CampBonneville/WestonSolutionsInc/0031/3737554

25. NATIONAL STOCK NO. & ADD (8-22)

Site Address: 23201 NE Pluss Road,
Vancouver, WA 98682

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

This certifies and verifies that the material listed has been 100 percent inspected and to the best of our knowledge and belief, are inert and /or free of explosives or related materials.

Senior UXO Supervisor — Date: 10/14/20

UXOQCS — Date: 10-14-20

27. ADDITIONAL DATA

POC (24hrs): Andrew Caldwell, 831-359-8331, Andrew.Caldwell@WestonSolutions.com

FormFlow (DLA)

Bonetti Explosives, LLC

December 1, 2020 Invoice # 4075

Mr. George Mackanin
American EOD Services, Inc.
2911 Harvard Ave.
Butte, Montana 59701

Re: Small arms ammunition from Weston Solutions, Inc from Camp Bonneville

Mr. Mackanin,

This letter is to verify that Bonetti Explosives, LLC has taken posession of 1 drum of small arms ammunition from Weston Solutions, Inc from Camp Bonneville. The barrel arrived in good condition with security seal intact.

Drum Number	Packaging/SS #	Small Arms Weight (lbs)
# 32	0793732	38

This material has been prepared for reycle/re-use and is no longer identifiable as small arms ammunition as in the original configuration.

This is your final letter regarding this material,

Thank you for your Business,

Matt Barnett

(979) 739 5597

P.O. Box 116, Columbus TX, 78934
www.Bonettiexplosives.com
(979) 739-5597
Bonetti4@yahoo.com

DOC IDENT	RI FROM	M & S	U/I	QUANTITY	SER	SUPPLEMENTARY ADDRESS	SIG	FUND	DISTRIBUTION	PROJECT	PRI	RDD EEA QLT DE	ADV
			lbs	38									

1. TOTAL PRICE	2. SHIP FROM	SHIP TO
UNIT PRICE / DOLLARS CTS	Weston Solutions, Inc. Camp Bonneville 23201 NE Pluss Road Vancouver, WA 98682	Bonetti Explosives 1618 Smith Rau Rd Columbus TX 78934
DOLLARS CTS		
$0.00	**$0.00**	4. MARK FOR: **Matt Barnett**

24. DOCUMENT NUMBER & SUFFIX (30-44)

Barrel #32
0793732 Security Seal Number

25. NATIONAL STOCK NUMBER & ADD (8-22)

5. DOCDATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS
			Small Arms Ammo	

10. QTY. REC'D	11. UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL
		38	**7.35 cuft**		

16. FREIGHT CLASSIFICATION NOMENCLATURE
Class 85

17. ITEM NOMENCLATURE
See Line 27 Additional Data

18. TYCONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE
Drum	**1**	**73**	

22. RECEIVED BY	23. DATE RECEIVED
Matt Barnett	10/23/20

26

27. ADDITIONAL DATA

UN0012 1.4S PG II Cartridges, Small Arms

1 of 1 Drums

24hr POC: Andrew Caldwell 831-359-8331

Weston Solutions, Inc.	DATE	Bonnetti Explosives, LLC.	DATE
	10/19/20		10/23/20

QC 10-19-20

DD FORM 1348-1A, JUL 91 ISSUE RELEASE/RECEIPT DOCUMENT S/N 0102-LF-016-4100

APPENDIX F
SCRAP METALS DISPOSITION RECORDS

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7		23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DOC IDENT			RI FROM			M&S		UI	UNIT	QUANTITY					SUPPLEMENTARY ADDRESS				SIG	FUND	DISTRIBUTION		PROJECT		PRI	REQD	DD ACT DATE		ADV		RI		OP	COND	MGT																	

1. TOTAL PRICE			2. SHIP FROM	3. SHIP TO
UNIT PRICE	DOLLARS	CTS	Camp Bonneville	Metro Metals
DOLLARS CTS			4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11.UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: Scrap Metal

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED
Ben Young	12-17-19

24. DOCUMENT NUMBER & SUFFIX (30-44)

25. NATIONAL STOCK NO. & ADD (8-22)

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

27. ADDITIONAL DATA

Basic Material Content: Scrap Metal

Estimate Weight (lbs): _____

Container ID No.: _____ Seal ID No.: _____

Site Address: 23201 NE Plnss Rd
Vancouver, WA 98682

Site Telephone No.: 360- 787 - 4603

This certifies and verifies that the material listed has been100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

Certify By:

Senior UXO Supervisor Date: 12/17/19

Verify By:

Quality Control Specialist Date: 12-17-19

PREVIOUS EDITION MAY BE USED

PerFORM (DLA)

PACIFIC COAST SHREDDING

Date: 12/17/2019

4394390 P **4394390**

Vendor: 306677 ANDREW CALDWELL

Ticket#: 873704

Paid To: ANDREW CALDWELL

Total Wt: 3,981

Descrip:

Truck# Notes:

Tot.Paid: $197.25

Commodity	Gross	Tare	Tare2 Contam	Net	UM	Price	Total
Tin	38,320	34,340		3,980	N	100.00	199.00
Environmental Surcharge	1			1	EA	1.75	1.75

DD FORM 1348-1A, JUL 91 (EG) ISSUE RELEASE/RECEIPT DOCUMENT

1	2	3	4	5	6	7	23	24	25	26	27	28	29	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80
DI COD IZMD		RI FROM			M & S		UI	NS IT	QUANTITY					STAT	SUPPLE-MENTARY ADDRESS			SIG	FUND	DIS-TRI-BU-TION	PRO-JECT		PRI	REQD	DD EA TE	ADV		RI		O/P	COND	MGT	UNIT PRICE																						

UNIT PRICE DOLLARS	UNIT PRICE CTS	1. TOTAL PRICE DOLLARS	1. TOTAL PRICE CTS

2. SHIP FROM	3. SHIP TO
Camp Bonneville	Metro Metals
4. MARK FOR	

5. DOC DATE	6. NMFC	7. FRT RATE	8. TYPE CARGO	9. PS

10. QTY. REC'D	11.UP	12. UNIT WEIGHT	13. UNIT CUBE	14. UFC	15. SL

16. FREIGHT CLASSIFICATION NOMENCLATURE

17. ITEM NOMENCLATURE: Scrap Metal

18. TY CONT	19. NO CONT	20. TOTAL WEIGHT	21. TOTAL CUBE

22. RECEIVED BY	23. DATE RECEIVED

24. DOCUMENT NUMBER & SUFFIX (30-44)

25. NATIONAL STOCK NO. & ADD (8-22)

26. RIC (4-6) UI (23-24) QTY (25-29) CON CODE (71) DIST (55-56) UP (74-80)

27. ADDITIONAL DATA

Basic Material Content: Scrap Metal

Estimate Weight (lbs): _____

Container ID No.: _____ Seal ID No.: _____

Site Address: 23201 NE Pluss Rd.
Vancouver, WA 98682

Site Telephone No.: 360-787-4603

This certifies and verifies that the material listed has been100 percent inspected and to the best of our knowledge and belief, are inert and/or free of explosives or related materials.

5,740 lbs

Certify By:

Senior UXO Supervisor Date: 9/30/20

Verify By:

Quality Control Specialist Date: 9-30-20

PREVIOUS EDITION MAY BE USED

PerFORM (DLA)

Pacific Coast Shredding
Vancouver, WA
(360) 737-8335

ELECTRONIC SCALE TICKET 45765

Inbound
02:00 PM 09/30/20 39540 lb

SELLER
BUYER Waste Connections

ADDRESS

CITY _____ STATE _____ ZIP _____

COMMODITY

Outbound
02:07 PM 09/30/20 33800 lb

PRICE _____ DATE _____

REMARKS _____ NO. _____

DRIVER SHIPPER _____

ON ☐ OFF ☐ WEIGHER _____

APPENDIX G
SENIOR UNEXPLODED ORDNANCE SUPERVISOR DAILY REPORTS (CD Only)

Daily Report

27 March 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-4, K-6
Grids Completed	J-4-18.19, K-6-2.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-11, E-12

Quality Control	
Grids QC'd	K-6-7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	G-4-17, J-5-1.13

27 March 2019

Additional Comments

Western Slopes survey continues. Begin manual brush cutting of Western Slopes Area.

Photos

Team 2 performing UXO clearance operations in J-4.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

28 March 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	J-4, K-4, K-5
Grids Completed	J-4-20, K-4-16, K-5-22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-12, E-11, E-12

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	G-4-16.17.21, J-4-16.21, J-5-1.10.13.15.18.20.25, K-5-12.17, K-6-7.12

28 March 2019

Additional Comments

Western Slopes survey continues.

Photos

Team 1 performing UXO clearance operations in K-5.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

01 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-4, K-5
Grids Completed	K-4-21.22, K-5-21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-11, D-12, E-11

Quality Control	
Grids QC'd	J-4-17.18.19.20, K-4-16, K-5-7.22, K-6-2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	

01 April 2019

Additional Comments
Western Slopes survey continues.

Photos

Team 1 performing UXO clearance operations in K-5.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

02 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-5
Grids Completed	K-5-16, K-5-24, K-5-2
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-12, E-11

Quality Control	
Grids QC'd	K-4-21.22, K-5-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

02 April 2019

Additional Comments

Western Slopes survey continues.

Photos

Brush cutters doing vegetation removal in Western Slopes

Signature

Donald Kean, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

03 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-5, D-11, D-12
Grids Completed	D-11-24, D-12-1, K-5-19, K-5-3
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-10, D-11

Quality Control	
Grids QC'd	YES
Pass:Fail	D-11-24, D-12-1

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	K-4-21, K-5-7

03 April 2019

Additional Comments

Western Slopes survey continues.

Photos

Team 2 conducting UXO clearance operations in D-11

Signature

Donald Kean, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

4 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	K-5, K-6
Grids Completed	K-5-8.13.14, K-6-4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-11, D-12

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	J-4-17.18.19.20, K-4-16.21.22, K-5-7.21.22, K-6-2

4 April 2019

Additional Comments
Western Slopes survey continues.

Photos
UXOQCS recording daily log.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

8 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-4, K-6
Grids Completed	H-4-3, K-6-9
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-11

Quality Control	
Grids QC'd	K-5-2.3.8.13.14.16.19.24, K-6-4.9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 April 2019

Additional Comments
Western Slopes survey continues.

Photos

Surveyors working in Western Slopes Area.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

9 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-4, K-6
Grids Completed	H-4-4, K-6-3.8
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-12, D-11

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	K-5-19, K-6-4

9 April 2019

Additional Comments
Western Slopes survey continues.

Photos
Team 2 performing UXO clearance operations in H-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

10 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	H-4, K-5
Grids Completed	H-4-5.10, K-5-18.23
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-11, C-12

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 April 2019

Additional Comments

Western Slopes survey continues.

Photos

Team 1 performing grid setup in K-5.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

11 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, H-4, I-4
Grids Completed	C-11-22, H-4-15, I-4-11
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-11, C-12, I-5

Quality Control	
Grids QC'd	C-11-22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	K-5-2.3.8.13.14.16.19.24, K-6-4.9

11 April 2019

Additional Comments
Western Slopes survey continues.

Photos
Team 1 performing UXO clearance operations in C-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

15 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-4, K-6
Grids Completed	I-4-12, K-6-17.22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-11

Quality Control	
Grids QC'd	H-4-3.4.5.10.15, I-4-11.12, K-5-18.23, K-6-3.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 April 2019

Additional Comments

Western Slopes survey continues.

Photos

Team 1 performing UXO clearance operations in K-6.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

16 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	I-4, K-6, K-7
Grids Completed	I-4-13.14, K-6-21, K-7-1
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-11

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 April 2019

Additional Comments
Western Slopes survey continues.

Photos
Team 2 performing grid setup in I-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

17 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-11, I-5, K-5, K-7
Grids Completed	F-11-1.6.11, I-5-5, K-5-6, K-7-6
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-10

Quality Control	
Grids QC'd	I-4-13.14, I-5-5, K-6-17.21.22, K-7-1.6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	H-4-3, K-6-3

17 April 2019

Additional Comments
Western Slopes survey concludes.

Photos
Team 1 performing UXO clearance operations in F-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

18 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, E-11, H-6
Grids Completed	C-12-6, E-11-5.10, H-6-1.2, K-5-11
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0122

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-11, D-9, D-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-4-3.4.5.10.15, I-4-11.12, K-5-18.23, K-6-3.8

18 April 2019

Additional Comments

Photos
Remnants of items verified inert/practice through demolition.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

22 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-10, E-11, H-6
Grids Completed	D-10-4, E-11-15.20, H-6-7.12
MEC Encountered (yes or no)	YES
Location	E-11-15
Type	1ea M48, 75mm, HE
M1 Report Number	0420

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-10

Quality Control	
Grids QC'd	D-10-4, H-6-1.2.7.12, K-5-6.11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 April 2019

Additional Comments

3.5" Rocket Range 30acre step-out area completed. Additional step-outs pending funding/approval.

Photos

Team 2 performing grid setup in H-6.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

24 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-11, E-12
Grids Completed	E-11-3.4.9, E-12-2.7.12.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-11-10, H-6-7, K-6-21

24 April 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in E-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

25 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-11, E-12
Grids Completed	E-11-11.16.21, E-12-3.4.8
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0123

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-6-1.2.7.12, I-4-13.14, I-5-5, K-5-6.11, K-6-17.21.22, K-7-1.6, C-11-22, D-10-4, D-11-24, D-12-1, E-11-10.15.20

25 April 2019

Additional Comments

Photos
Team 1 performing post-demolition cleanup.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

29 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-10, D-12, E-11, E-12
Grids Completed	C-10-12, D-12-15, E-11-17.22, E-12-5.9.10.14
MEC Encountered (yes or no)	YES
Location	E-12-9
Type	1ea M8, Grenade, Hand, Smoke
M1 Report Number	0421

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-9, C-10, D-9

Quality Control	
Grids QC'd	C-10-12, E-11-3.4.9.11.14.16.19.21.24, E-12-1.2.3.4.6.7.8.11.12.13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 April 2019

Additional Comments

Photos

Team 2 performing UXO clearance operations in D-12.

Signature
Andrew Caldwell, Senior UXO Supervisor **Rose Ehrgott, Task Manager**

Daily Report

30 April 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-12, E-11
Grids Completed	D-12-12.13.14, E-11.18.23.25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-10

Quality Control	
Grids QC'd	E-11-5.18.22.23.25, E-12-5.9.10.14, D-12-15, F-11-1.6.11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 April 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in E-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

1 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-10, D-11, D-12
Grids Completed	B-10-25, D-11-1.6, D-12-6.7.11
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-10

Quality Control	
Grids QC'd	B-10-25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-12-1.4.7

1 May 2019

Additional Comments

Photos

Team 2 performing UXO clearance operations in D-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

2 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-11, D-12
Grids Completed	D-11-11.16, D-12-5.8.9.10
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-10-12, D-12-15, E-11-3.4.5.9.11.14.16.18.19.21.22.23.24.25, E-12-1.2.3.4.6.7.8.9.11.12.13.14, F-11-1.6.11, E-12-5.10

2 May 2019

Additional Comments

Photos
Team 2 performing equipment cleanup and maintenance.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

6 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-10, D-11, D-12
Grids Completed	B-10-13, D-11-21.22, D-12-3.4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-11

Quality Control	
Grids QC'd	B-10-13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 May 2019

Additional Comments

Photos



Team 2 performing UXO clearance operations in D-12.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

7 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, D-11, D-12
Grids Completed	C-12-4.5, D-11-12.17, D-12-2
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-10

Quality Control	
Grids QC'd	C-12-6, D-11-1.6.11.12.16.21.22, D-12-2.3.4.5.6.7.8.9.10.11.12.13.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 May 2019

Additional Comments

Photos
Team 1 performing grid prep in D-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

8 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, D-11
Grids Completed	C-12-1.2.3.7, D-11-2.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-10, B-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-11-6.22, D-12-6.9

8 May 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in D-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

9 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, C-12, D-11
Grids Completed	A-10-15, C-12-8.9, D-11-3
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-11

Quality Control	
Grids QC'd	A-10-15, C-12-1.2.3.4.5, D-11-2.7.12.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-10-13.25, C-12-6, D-11-6.11.16.21.22, D-12-2.3.4.5.6.7.8.9.10.11.12.13.14, E-11-17

9 May 2019

Additional Comments

Photos
UXOQCS performing quality control checks in D-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

13 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, D-11
Grids Completed	C-12-10.14.15, D-11-8.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-10, B-10

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 May 2019

Additional Comments

Photos
Team 1 performing grid setup in D-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

14 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-11, C-12, D-11
Grids Completed	B-11-14, C-12-11.12.13, D-11-18.23
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-10

Quality Control	
Grids QC'd	C-12-7.8.9.10.12.13.14.15, D-11-3.8.13.18, E-11-12
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 May 2019

Additional Comments

Photos
Team 1 performing grid setup in C-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

15 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-10, D-11
Grids Completed	D-10-1.2.3, D-11-14.19
MEC Encountered (yes or no)	YES
Location	D-11-14
Type	1ea M125, Sig, Illum
M1 Report Number	0422

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-10, A-11

Quality Control	
Grids QC'd	B-11-14, D-11-23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-11-14, C-12-3.10, D-11-12

15 May 2019

Additional Comments

Photos

UXOSO and UXOQCS place MEC item awaiting demolition in magazine.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

16 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-11, D-10, D-11, E-10
Grids Completed	A-11-9, D-10-5, D-11-9, D-10-1.2.6.7
MEC Encountered (yes or no)	YES
Location	D-11-9
Type	1ea M6, 2.36" Rocket, HEAT
M1 Report Number	0423

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-10,B-11, B-12, D-11

Quality Control	
Grids QC'd	A-11-9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-10-15, B-11-14, C-12-1.2.3.4.5.7.8.9.10.12.13.14.15, D-11-2.3.7.8.12.13.17.18.23, E-11-12

16 May 2019

Additional Comments

Photos
2.36" Rocket, found by Team 1 in D-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

21 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, D-10, D-11
Grids Completed	C-11-25, D-10-6.7.11.12.13, D-11-25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-11, B-11

Quality Control	
Grids QC'd	D-10-1.2.3.5.6.7.8.9.10.11.12, D-11-4.5.9.10.14.15.19.20.25, E-10-1.2.6.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 May 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in D-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

22 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-12, C-11, D-10
Grids Completed	A-12-5, C-11-20, D-10-14.15.18.19.20
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-12, B-12

Quality Control	
Grids QC'd	A-12-5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-10-2.5, D-11-25

22 May 2019

Additional Comments

Photos
Team 2 conducting UXO clearance operations in D-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

23 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, D-10
Grids Completed	C-11-10.15, D-10-16.17.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0124

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-11, A-12

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-11-9, D-10-1.2.3.5.6.7.8.9.10.11.12, D-11-4.5.9.10.14.15.19.20.25, E-10-1.2.6.7

23 May 2019

Additional Comments

Photos
Demo Supervisor conducting pre-demolition safety brief.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

28 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, D-10
Grids Completed	C-11-4.5.9, D-10-22.23.24.25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-11, A-12, B-11, B-12, F-10

Quality Control	
Grids QC'd	C-11-5.10.15.20.25, C-12-11, D-10-13.14.15.16.17.18.19.20.21.22.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 May 2019

Additional Comments
No work 5/27 due to holiday.

Photos
Team 1 performing UXO clearance operations in D-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

29 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, C-10
Grids Completed	C-11-14, 19, C-10-13,14,15
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-10

Quality Control	
Grids QC'd	C-11-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	Not completed
Grids QA'd	C-11-4, 25 ,D-10-23

29 May 2019

Additional Comments
No work 5/27 due to holiday.

Photos
Team 1 performing UXO clearance operations in C-10.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

30 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, C-10
Grids Completed	C-11-23,24/C-10-11,16,17
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-9,E-10

Quality Control	
Grids QC'd	NO
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-12-5, C-11-4.5.10.15.20.25, C-12-11, D-10-13.14.15.16.17.18.19.20.21.22.23.24.25

30 May 2019

Additional Comments

No work 5/27 due to holiday.

Photos

Team 2 performing UXO clearance operations in C-10.

Signature

Donald Kean, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

31 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, C-10
Grids Completed	C-11-18,13/C-10-18,19
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-9, F-9

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 May 2019

Additional Comments
No work 5/27 due to holiday.

Photos
Team 1 performing UXO clearance operations in C-11.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

03 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, C-10
Grids Completed	C-11-3.8, C-10-20.24.25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-9

Quality Control	
Grids QC'd	C-10-11.13.14.15.16.17.18.19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

03 June 2019

Additional Comments

No work 5/27 due to holiday.

Photos

Team 1 performing UXO clearance operations in C-11.

Signature

Donald Kean, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

04 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, C-10
Grids Completed	C-11-7.12.17, C-10-21.22.23
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-9, E-8, D-8

Quality Control	
Grids QC'd	C-10-20.24.25, C-11-3.8.9.13.14.18.19.23.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

04 June 2019

Additional Comments
No work 5/27 due to holiday.

Photos
Team 2 performing UXO clearance operations in C-10.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

05 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, B-10
Grids Completed	C-11-1.2, B-10-23.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-8, D-8

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	C-10-11.13.24

05 June 2019

Additional Comments

Photos
Team 1 setting up grid for UXO clearance operations in C-10.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

06 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-11, B-10
Grids Completed	C-11-6.11, B-10-21.22.16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-8, D-7.8

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-10-11.13.14.15.16.17.18.19.20.24.25, C-11-3.8.9.13.14.18.19.23.24

06 June 2019

Additional Comments

Photos
Team 1 setting up grid for UXO clearance operations in C-10.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

10 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-10, B-11, C-11
Grids Completed	B-10-17.18, B-11-25, C-11-16.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-12, D-7, E-7

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 June 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in B-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

11 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-10, B-11, D-7
Grids Completed	B-10-11.12, B-11-15.20, D-7-23
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-7, E-7

Quality Control	
Grids QC'd	B-10-16.17.18.21.22.23.24, B-11-25, C-10-21.22.23, C-11-1.2.6.7.11.12.16.17.21, D-7-23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 June 2019

Additional Comments

Photos
Team 2 performing grid setup in B-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

12 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-10, B-11, D-7
Grids Completed	B-10-19.20, B-11-5.10
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-6, E-6

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-10-16.17.18.21.22.23.24, B-11-25, C-10-21.22.23, C-11-1.2.6.7.11.12.16.17.21, D-7-23

12 June 2019

Additional Comments

Photos

Team 2 conducting UXO clearance operations in B-11.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

13 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	N/A
Grids Completed	N/A
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-7, D-6, D-7, D-8

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 June 2019

Additional Comments

OSHA 8hr HAZWOPER refresher performed onsite, no clearance activities conducted.

Photos

UXO Techs participating in annual OSHA 8hr HAZWOPER Refresher training.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

17 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-10, B-11
Grids Completed	B-10-14.15, B-11-4.9
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-7, D-6, D-7

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 June 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in B-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

18 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, B-11, D-6
Grids Completed	A-10-14.19, B-11-19, D-6-22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-6, D-7

Quality Control	
Grids QC'd	B-10.14.15.19.20, B-11-4.5.9.10.15.20, D-6-22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 June 2019

Additional Comments

Photos

Team 2 conducting UXO clearance operations in A-10.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

19 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, B-11, D-6
Grids Completed	A-10-20.24.25, B-11-18.23.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-6, C-7

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-10-20, B-11-5

19 June 2019

Additional Comments

Photos
Team 1 conducting grid preparation in B-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

20 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, B-10, B-11
Grids Completed	A-10-9, B-10-9, B-11-8.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-6

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-10-14.15.19.20, B-11-4.5.9.10.15.20, D-6-22

20 June 2019

Additional Comments

Photos

Team 1 conducting UXO clearance operations in B-11.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

24 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, B-10, B-11
Grids Completed	B-10-10, B-11-2.3, C-10-6
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-6, C-7, D-6

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 June 2019

Additional Comments

Photos
Team 2 conducting UXO clearance operations in A-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

25 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-11, B-11, C-10
Grids Completed	A-11-2.3, B-11-7.12, C-10-1
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-6

Quality Control	
Grids QC'd	A-10-9.14.19.20.24, B-10-9.10, B-11-2.3.8.13.18.19.23.24, C-10-6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 June 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in B-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

26 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-10, B-11
Grids Completed	B-10-4.5.8, B-11-17.22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-6, D-5, D-6

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	A-10-14, B-10-10, B-11-8

26 June 2019

Additional Comments

Photos
Team 2 conducting UXO clearance operations in B-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

27 June 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-10, B-11
Grids Completed	B-10-6.7, B-11-16.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-6

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 June 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in B-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

1 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, B-11, D-9, E-9
Grids Completed	A-10-10, B-11-1.6.11, D-9-25, E-9-21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-6

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-10-9.14.19.20.24, B-10-9.10, B-11-2.3.8.13.18.19.23.24, C-10-6

1 July 2019

Additional Comments

Photos

Team 2 conducting UXO clearance operations in A-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

2 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-12, D-9
Grids Completed	B-12-1.6, D-9-19.20.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-5, B-6, C-5

Quality Control	
Grids QC'd	A-10-10.25, A-11-2.3, B-10-4.5.6.7.8.11.12, B-11-1.6.7.11.12.16.17.21.22, C-10-1, D-9-25, E-9-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 July 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in B-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

3 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-12, D-9
Grids Completed	B-12-11.12.7.2, D-9-13.14.18
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-5

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-10-10.25, A-11-2.3, B-10-4.5.6.7.8.11.12, B-11-1.6.7.11.12.16.17.21.22, C-10-1, D-9-25, E-9-21

3 July 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in B-12.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

8 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-11, B-12
Grids Completed	A-11-4.5, B-12-3.8.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-6, B-5, B-6, C-5

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 July 2019

Additional Comments

Photos
Team 2 performing grid set-up in A-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

9 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-11, B-12
Grids Completed	A-11-10.15, B-12-9.14
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-5

Quality Control	
Grids QC'd	A-11-4.5, B-12-1.2.3.6.7.8.11.12.13, D-9-13.14.18.19.20.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 July 2019

Additional Comments

Photos
Team 1 performing UXO clearance activities in B-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

10 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-11, B-12
Grids Completed	A-11-20.25, B-12-4.5
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-4, B-5

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	A-11-5, B-12-1

10 July 2019

Additional Comments

Photos
Team 2 performing UXO clearance activities in A-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

11 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-12, B-12
Grids Completed	A-12-9.10, B-12-10.15
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-4, A-5, A-6, B-4, B-5

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-11-4.5, B-12-1.2.3.6.7.8.11.12.13, D-9-13.14.18.19.20.24

11 July 2019

Additional Comments

Photos
Team 1 performing grid set-up in B-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

15 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, A-12, C-10
Grids Completed	A-10-4, A-12-12.13.14.15.17.18.19.20, C-10-2.3.4.5.9.10
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-4, A-5

Quality Control	
Grids QC'd	A-11-10.15.20.25, B-12-4.5.9.10.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 July 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in A-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

16 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, A-11, A-12, B-10, C-10
Grids Completed	A-10-5, A-11-22.23, A-12-2.3.4.7.8 B-10-1.2.3, C-10-7.8
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-4, A-5

Quality Control	
Grids QC'd	A-10-4.5, A-12-7.8.9.10.12.13.14.15, B-10-1.2.3, C-10-2.3.4.5.7.8.9.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 July 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

17 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, A-11, A-12, B-10, C-10
Grids Completed	A-10-2.3.7.12.17.18.22.23 A-11-7.12.14.17.18.19.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-6, H-7

Quality Control	
Grids QC'd	A-11-22.23, A-12-2.3.4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	A-11-10.25, A-12-10, B-12-10

17 July 2019

Additional Comments

Photos

Team 2 performing UXO clearance operations in A-11.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

18 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-10, A-11, D-9, F-10
Grids Completed	A-10-8.13, A-11-8.13, D-9-21.22.23, F-10-17.21.22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-10-4.5, A-11-10.22.23.25, A-12-2.3.4.7.8.9.10.12.13.14.15, B-10-1.2.3, B-12-4.5.9.10.14.15, C-10-2.3.4.5.7.8.9.10

18 July 2019

Additional Comments

Photos
Weston UXO team photo.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

22 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-9, D-9, F-10
Grids Completed	C-9-5.10.15.20, D-9-1.6.11.16, F-10.11.12.16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-7, T-18

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 July 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in F-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

23 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-8, D-9, E-10, F-10, H-6
Grids Completed	C-8-25, D-9-7.12.17, E-10-4.5, F-10-1, H-6-17.22
MEC Encountered (yes or no)	YES
Location	F-10-1
Type	1ea M6, 2.36" Rocket, HEAT
M1 Report Number	0424

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	T-18

Quality Control	
Grids QC'd	A-10-2.3.7.8.12.13.17.18.22.23, A-12-17.18.19.20 A-11-7.8.12.13.14.17.18.19.24, C-8-25, C-9-5.10.15.20, D-9-1.6.7.11.12.16.17.21.22.23, F-10-11.12.16.17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 July 2019

Additional Comments

Resume UXO clearance in 3.5" Rocket Range step-outs.

Photos

Team 1 performing UXO clearance operations in D-9.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

24 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-10, F-10, H-7
Grids Completed	E-10-10, F-10-6, H-7-3.4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0125

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	T-17, T-18

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	A-11-15, A-11-20, D-9-23, F-10-21

24 July 2019

Additional Comments

3.5" Rocket Range investigation completed, no further step-outs required.

Photos

Team 2 conducting demoliton operations on item in F-10.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

25 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-10, T-17
Grids Completed	T-17-21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-10-2.3.7.8.12.13.17.18.22.23,A-11-7.8.12.13.14.15.17.18.19.20.24, A-12.17.18.19.20, C-8-25, C-9-5.10.15.20, D-9-1.6.7.11.12.16.17.21.22.23, F-10-11.12.16.17.21.22

25 July 2019

Additional Comments
Resume clearance activities in CITA.

Photos
Team 2 carefully investigating anamoly in E-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

29 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-10, T-18
Grids Completed	E-10-15.20.25, T-18-1.2.3
MEC Encountered (yes or no)	YES
Location	E-10-15.20.25
Type	1ea 2.36" Rocket, 1ea 3" Trench Mortar (E-10-15) 2ea 2.36" Rocket, 1ea 3" Trench Mortar (E-10-20) 1ea 2.36" Rocket (E-10-25)
M1 Report Number	0425

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0126

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	H-6-17.22, H-7-3.4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 July 2019

Additional Comments

Photos

Team 1 performing UXO clearance activities in CITA grid T-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

30 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-8, E-10
Grids Completed	D-8-10.15.20, E-10-14.17.18.19.23.24
MEC Encountered (yes or no)	YES (MPPEH)
Location	E-10-14
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0426

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	E-10-4.5.10.15.20.25, F-10-1.6, T-17-21, T-18-1.2.3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 July 2019

Additional Comments

Photos
Team 2 performing UXO clearance activities in E-10.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

31 July 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-8, E-10
Grids Completed	D-8-4.5.9, E-10-8.9.12.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	T-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-10-20, H-7-4

31 July 2019

Additional Comments

Photos
Team 1 performing grid set-up in D-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

1 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-8, E-10
Grids Completed	D-8-8.12.13.14, E-9-20.25, F-9-11.16.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Y-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	H-6-17.22, H-7-3.4, E-10-4.5.10.15.20.25, F-10-1.6

1 August 2019

Additional Comments

Photos

Team 2 performing UXO clearance operations in E-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

5 August 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-8, E-9
Grids Completed	D-8-2.3.7, E-9-10.15.24
MEC Encountered (yes or no)	YES
Location	E-9-24
Type	1ea M6, 2.36" Rocket, HEAT
M1 Report Number	0427

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Y-17

Quality Control	
Grids QC'd	D-8-4.5.9.10.14.15.19.20, E-10-8.9.12.13.14.17.18.19.23.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 August 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in D-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

6 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-9, T-17
Grids Completed	E-9-4.5.9, T-17-16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0127

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Y-17, Z-15

Quality Control	
Grids QC'd	D-8-1.2.3.7.8.12.13, E-9-15.20.24.25, F-9-11.16.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 August 2019

Additional Comments

Photos
Team 2 performing post demolition cleanup in E-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

7 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-9, T-17, Y-17
Grids Completed	E-9-14.19, T-17-17, Y-17-12
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Z-15, Z-16

Quality Control	
Grids QC'd	T-17-16.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-8-15, E-9-20, E-10-14, T-18-2

7 August 2019

Additional Comments

Photos

Team 1 performing UXO clearance operations in Y-17.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

8 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-9, Y-17
Grids Completed	E-9-8.13.18, Y-17-7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	W-15, W-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-8-1.2.3.4.5.7.8.9.10.12.13.14.15.19.20, E-9-15.20.24.25, E-10-8.9.12.13.14.17.18.19.23.24, F-9-11.16.21, T-17-16.17.21, T-18-1.2.3

8 August 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in E-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

12 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-9, Y-17, Z-15
Grids Completed	E-9-1.2.3.7.12, Y-17-2, Z-15-21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	W-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 August 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in E-9.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

13 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-8, Z-15
Grids Completed	E-8-1.22, Z-15-22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	W-15

Quality Control	
Grids QC'd	WS: E-9-1.2.3.4.5.7.8.9.10.12.13.14.18.19 CITA: Y-17-2.7.12, Z-15-21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 August 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in Z-15.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

14 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-8, Z-15
Grids Completed	E-8-6.11, Z-15-23
MEC Encountered (yes or no)	YES
Location	Z-15-23
Type	37MM, M63
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	W-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 August 2019

Additional Comments

Photos

Team 2 performing UXO clearance operations in E-8

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

15 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-8, Z-16
Grids Completed	E-8-16.21, Z-16-3.8
MEC Encountered (yes or no)	YES
Location	E-8-21
Type	1ea M6, 2.36" Rocket, HEAT
M1 Report Number	0429

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0128 (Z-15-23), 0129 (E-8-21)

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-9-1.2.3.4.5.7.8.9.10.12.13.14.18.19, Y-17-2.7.12, Z-15-21.22

15 August 2019

Additional Comments

Photos
Team 1 receiving pre-demolition safety brief.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

19 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-8, W-15, W-16
Grids Completed	E-8-19.23.24,W-15-21, W-16-1
MEC Encountered (yes or no)	YES
Location	W-15-21, W-16-1
Type	1ea M1, 105mm Proj, HE (W-15-21) 1ea M1, 105mm Proj, HE (W-16-1)
M1 Report Number	0430

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 August 2019

Additional Comments

Photos

M1, 105mm HE Projectile found in W-15.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

20 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-8, W-15, W-16
Grids Completed	E-8-3.8.13.14.18, W-15-16, W-16-6
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	E-8-1.6.11.16.19.21.22.23.24, Z-15-23, Z-16-3.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 August 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in E-8.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

21 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-8, W-15
Grids Completed	E-8-7.12.17, W-15-6.11
MEC Encountered (yes or no)	YES
Location	W-15-11
Type	1ea M1, 105mm Proj, HE (Unfuzed)
M1 Report Number	0431

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	E-8-3.8.13.14.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-8-11.23

21 August 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in W-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

22 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-7, E-8, W-15
Grids Completed	E-7-1.6.12.17.22, E-8-2, W-15-2
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-8-1.3.6.8.11.13.14.16.18.19.21.22.23.24

22 August 2019

Additional Comments

Photos
QC preparing daily report.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

26 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-7, W-15
Grids Completed	E-7-11.16.21, W-15-3.4.5
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	E-8-2.7.12.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 August 2019

Additional Comments

Photos

Team 2 performing UXO clearance operations in E-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

27 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-6, B-6, D-7
Grids Completed	A-6-5, B-6-1.2, D-7-15.20.25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	E-7-1.6.11.12.16.17.21.22, W-15-2.3.4.5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 August 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

28 August 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-6, D-7
Grids Completed	B-6-3.4, D-7-4.5.10
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-7-11.16, W-15-3

28 August 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in D-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

3 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-6, D-7
Grids Completed	B-6-5.10, D-7-2.3
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	A-6-5, B-6-1.2.3.4, D-7-4.5.10.15.20.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO (See Additional Comments)
Grids QA'd	N/A

3 September 2019

Additional Comments
No work 9/2/19 due to Labor day holiday. No UXO clearance work 8/29/19 due to lightning. QA peformed in E-7-1.6.11.12.16.17.21.22, E-8-2.7.12.17, W-15-2.3.4.5, Z-15-23, Z-16-3.8 on 8/29/19, all grids passed.

Photos

Team 1 performing UXO clearance operations in B-6.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

4 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-6, D-7
Grids Completed	B-6-9, D-7-1.6
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0130

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	B-6-10.5, D-7-2.3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-6-3, D-7-15

4 September 2019

Additional Comments

Photos
Team 1 performing post-demolition cleanup in CITA grid W-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

5 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-6, D-7
Grids Completed	B-6-6.7.8, D-7-7.8.9
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	W-15-6.11.16.21, W-16-1.6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 September 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

6 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-6, D-7
Grids Completed	B-6-13.14.15, D-7-12.13.14
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-6-5, B-6-1.2.3.4.5.10, D-7-2.3.4.5.10.15.20.25

6 September 2019

Additional Comments

Photos

Team 2 performing UXO clearance operations in D-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

9 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-5, B-6, D-7
Grids Completed	A-5-25, B-6-19.20, D-7-11.16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	V-15, V-16

Quality Control	
Grids QC'd	D-7-1.6.7.8.9.12.13.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 September 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

10 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-5, D-7
Grids Completed	A-5-15.20, D-7-17.18.19
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	V-15

Quality Control	
Grids QC'd	B-6-6.7.8.9.13.14.15.19.20, D-7-11.16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-6-9, D-7-1.8, W-15-6

10 September 2019

Additional Comments

Photos

Team 2 performing grid setup in D-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

11 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-5, D-7
Grids Completed	A-5-5.10, D-7-21.22.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	V-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 September 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

12 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-5, C-7
Grids Completed	A-5-4.9, C-7-10.14.15.20
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	V-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-6-6.7.8.9.13.14.15.19.20, D-7-1.6.7.8.9.11.12.13.14.16, W-15-6.11.16.21, W-16-1.6

12 September 2019

Additional Comments

Brush cutters left site at 0930.

Photos

Team 1 performing UXO clearance operations in A-5.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

16 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-5, C-7
Grids Completed	A-5-14,19,24, C-7-5,8,9
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	V-15,Z-15

Quality Control	
Grids QC'd	YES
Pass:Fail	C-7-10,15,20 D-7-17,18,19,21,22,24 YES

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	

16 September 2019

Additional Comments

Brush cutters left site at 0930.

Photos

Team 1 performing UXO clearance operations in A-5.

Signature

Donald Kean, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

17 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-5, C-7
Grids Completed	A-5-3.8.13, C-7-2.3.4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-12, Z-15, Z-16

Quality Control	
Grids QC'd	A-5-4.5.9.10.14.15.19.20.24.25, C-7-5.8.9.14
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 September 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

18 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-5, B-4, C-7
Grids Completed	A-5-2.7, B-4-21.22, C-7-11.16.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-12

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	A-5-4, C-7-5, D-7-22

18 September 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-7.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

19 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-6, V-16
Grids Completed	C-6-1.6, V-16-5.10
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-5-4.5.9.10.14.15.19.20.24.25, C-7-5.8.9.10.14.15.20, D-7-17.18.19.21.22.24

19 September 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in V-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

23 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-6, V-15
Grids Completed	C-6-18.22.23, V-15-20.25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	A-5-2.3.7.8.13, B-4-21.22, C-6-1.6.11.16.21, C-7-2.3.4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 September 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in V-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

24 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-6, V-15
Grids Completed	C-6-14.19.24, V-15-15
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	C-6-18.22.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 September 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

26 September 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-6, V-15, Z-16
Grids Completed	C-6-20.25, V-15-10, Z-16-4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	V-15-10.15.20.25, V-16-5.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-5-2.3.7.8.13, B-4-21.22, C-6-1.6.11.16.18.21.22.23, C-7-2.3.4

26 September 2019

Additional Comments
No field work 9/25 due to on-site first aid/CPR training.

Photos

Archaeologist inspecting and documenting cultural debris from WSA.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

30 September 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-6, Z-15
Grids Completed	C-6-10.15, Z-15-24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	C-6-14.19.20.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 September 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

01 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-6, Z-15
Grids Completed	C-6-4.5, Z-15-17.18
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	C-6-10.15, Z-15-17.18.24, Z-16-4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

01 October 2019

Additional Comments

Photos
Team 1 preparing portalet for transport to new work area.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

02 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-6, B-5
Grids Completed	C-6-2.3, B-5-23,18,13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	CITA: V-15-10,Z-15-17 WS:C-6-24

02 October 2019

Additional Comments

Photos
Team 1 setting up grid in B-5 area.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

03 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, C-6
Grids Completed	B-5-3.8, C-6-7.8
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	WS: C-6-10.14.15.19.20.24.25, CITA: V-15-10.15.20.25, V-16-5.10, Z-15-17.18.24, Z-16-4

03 October 2019

Additional Comments

1hr, 15 min hold for lightning.

Photos

Team 2 performing UXO clearance operations in C-6.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

07 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, C-6
Grids Completed	B-5-2, C-6-9.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-12, E-13

Quality Control	
Grids QC'd	C-6-2.3.4.5.7.8.9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

07 October 2019

Additional Comments

Photos

UXOQCS preparing daily report.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

08 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, C-6
Grids Completed	B-5-7.12, C-6-12.17
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-12, D-13

Quality Control	
Grids QC'd	B-5-2.3.8.13.18.23, C-6-12.13.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

08 October 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

09 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, D-5, D-6
Grids Completed	B-5-17.21.22, D-5-21, D-6-1.6
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-12, D-13

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-5-23, C-6-2.13

09 October 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in D-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

10 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, D-6
Grids Completed	B-5-11.16, D-6-11.16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-12, D-13

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-5-2.3.8.13.18.23, C-6-2.3.4.5.7.8.9.12.13.17

10 October 2019

Additional Comments

Photos

Brush cutting operations in D-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

14 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, D-6
Grids Completed	B-5-1.6, D-6-17.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-12, C-13

Quality Control	
Grids QC'd	D-5-21, D-6-1.6.11.16.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 October 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in D-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

15 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, D-6
Grids Completed	A-4-24.25, D-6-7.12
MEC Encountered (yes or no)	YES
Location	D-6-7
Type	1ea M6, 2.36" Rocket, HEAT
M1 Report Number	0432

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0131

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-12, C-13

Quality Control	
Grids QC'd	B-5-1.6.7.11.12.16.17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 October 2019

Additional Comments

Photos

M6, 2.36" rocket found in D-6. Verfied live.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

16 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, D-6
Grids Completed	A-4-22.23, D-6-2.8.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-12, C-13

Quality Control	
Grids QC'd	A-4-24.25, D-6-2.7.12.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-5-1.12, D-6-17

16 October 2019

Additional Comments

Photos

Team 2 conducting UXO clearance operations in D-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

17 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, D-6
Grids Completed	A-4-17.18.19, D-6-18.23.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-12, C-13

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-4-24.25, B-5-1.6.7.11.12.16.17.21.22, D-5-21, D-6-1.2.6.7.11.12.16.17.21

17 October 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in A-4.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

21 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-4, D-6, E-6, E-12
Grids Completed	A-4-12.13.20, D-6-14.19.20.25, E-6-21, E-12-16.21
MEC Encountered (yes or no)	YES
Location	E-12-21
Type	1ea 3" Trench Mortar (Unfuzed)
M1 Report Number	0433

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-13

Quality Control	
Grids QC'd	A-4-12.13.17.18.19.20.22.23, D-6-8.13.14.18.19.20.23.24.25, E-6-21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 October 2019

Additional Comments

Photos
Team 2 conducting UXO clearance operations in D-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

22 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-6, E-6, E-13
Grids Completed	E-13-1,6 C-5-14.19.20.25
MEC Encountered (yes or no)	NO
Location	
Type	
M1 Report Number	

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-12,B-13

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	A-4-23, D-6-23

22 October 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in E-12.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

23 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-6, E-12, E-13
Grids Completed	C-5-13.18.24, E-12-17.22, E-13-2.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-13

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-4-12.13.17.18.19.20.22.23, D-6-8.13.14.18.19.20.23.24.25, E-6-21

23 October 2019

Additional Comments

Photos
Team 2 conducting UXO clearance operations in D-6.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

24 October 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, C-5, E-12, E-13
Grids Completed	B-13-10.15, C-5-17.22.23, E-12-18.23, E-13-3
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	M-20, N-20, N-21

Quality Control	
Grids QC'd	E-12-16.17.18.21.22.23, E-13-1.2.3.6.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 October 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in B-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

28 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, C-5
Grids Completed	B-13-9.14, C-5-12.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	L-19, L-20, M-20

Quality Control	
Grids QC'd	C-5-12.13.14.17.18.19.20.22.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 October 2019

Additional Comments

Photos
Team 2 conducting UXO clearance operations in C-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

29 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, C-5
Grids Completed	B-13-8.13, C-5-6.11.16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	B-13-8.9.10.13.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 October 2019

Additional Comments
No brush cutting due to high winds.

Photos

Team 1 transiting grid towards work area in B-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

30 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, B-13
Grids Completed	B-5-20.25, B-13-6.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-18, K-19, L-19

Quality Control	
Grids QC'd	B-13-6.7, C-5-6.11.16.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-13-8.9, C-5-21.22, E-12-21

30 October 2019

Additional Comments

Photos
Team 2 conducting UXO clearance operations in B-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

31 October 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, D-12
Grids Completed	B-5-9.10.15, D-12-16.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	K-18, K-19

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-13-6.7.8.9.10.13.14.15, C-5-6.11.12.13.14.16.17.18.19.20.21.22.23.24.25, E-12-1.2.3.6.7.16.17.18.21.22.23

31 October 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in D-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

4 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-5, D-13
Grids Completed	B-5-14.19.24, D-13-1.6.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-12

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 November 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in B-5.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

5 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-12, D-13, N-20, N-21
Grids Completed	D-12-17.22, D-13-2, N-20-16.17.21.22.23, N-21-2.3
MEC Encountered (yes or no)	YES
Location	N-20-23
Type	1ea MK I, 3" Trench Mortar
M1 Report Number	0434

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-12

Quality Control	
Grids QC'd	B-5-9.10.14.15.19.20.24.25, D-12-16.21, D-13-1.6.7
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 November 2019

Additional Comments

Photos
Team 2 conducting UXO clearance operations in N-21.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

6 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-12, D-13, M-20
Grids Completed	D-12-18.23, D-13-3, M-20-9.14.15.19.20.25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0132

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-13

Quality Control	
Grids QC'd	D-12-17.22, D-13-2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-5-20, D-12-21.22

6 November 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in D-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

7 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, M-20
Grids Completed	D-13-8.9, M-20-1.6.7.8.12.13.18
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-13, B-13

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-5-9.10.14.15.19.20.24.25, D-12-16.17.21.22, D-13-1.2.6.7

7 November 2019

Additional Comments

Photos
Team 2 conducting UXO clearance operations in M-20.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

12 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-13, M-20
Grids Completed	D-12-19.24, D-13-4, L-19-13.17.18.19.24.25, L-20-5
MEC Encountered (yes or no)	YES
Location	D-13-4
Type	1ea MK 1, 3" Trench Mortar (Unfuzed)
M1 Report Number	0435

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-13, J-18, J-19

Quality Control	
Grids QC'd	D-12-18.19.23.24, D-13-3.4.8.9,L-19-19.24.25, L-20-5, M-20-1.6.7.8.9.12.13.14.15.18.19.20.25 N-20-16.17.21.22.23, N-21-3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 November 2019

Additional Comments

No work 11/11 due to Veteran's Day holiday.

Photos

Brush cutting operations in J-18.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

13 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-12, D-13, L-19
Grids Completed	D-12-20.25, D-13-5, L-19-6.11.12.16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-18, J-18

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-12-18.23, M-20-20

13 November 2019

Additional Comments

Photos
Team 1 conducting UXO clearance operations in D-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

14 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, D-13, K-19
Grids Completed	C-12-16, D-13-10, K-19-9.10.15.20
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	I-18

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 November 2019

Additional Comments

Photos

Team 2 conducting UXO clearance operations in K-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

15 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, K-19
Grids Completed	C-12-17.18, K-19-3.8.14.19
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	D-12-20.25, D-13-5.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 November 2019

Additional Comments

Photos
Team 1 conducting grid setup in C-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

18 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, K-19
Grids Completed	C-12-19.20, K-19-7.12.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-12-18.19.23.24, D-13-3.4.8.9, L-19-19.24.25, L-20-5, M-20-1.6.7.8.9.12.13.14.15.18.19.20.25, N-20-16.17.21.22.23, N-21-2.3

18 November 2019

Additional Comments

WA Department of Natural Resources (WA DNR) and PBS Engineering inspected future bridge sites within CITA Expansion Road.

Photos

WA DNR and PBS inspecting future bridge site in CITA Expansion Road.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

19 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, K-19
Grids Completed	C-12-24.25, K-19-2.6.11
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	C-12-16.17.18.19.20, K-19-3.7.8.9.10.12.13.14.15.19.20 L-19-6.11.12.13.16.17.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 November 2019

Additional Comments

Photos

Team 1 conducting UXO clearance operations in C-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

20 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, K-18, K-19
Grids Completed	C-12-22.23, K-18-21.22, K-19-1
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	C-12-16.17, K-19-14.15

20 November 2019

Additional Comments

Photos
UXOQCS preparing daily report.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

21 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-12, C-13, J-19, K-18
Grids Completed	C-12-21, C-13-1, J-19-10.15, K-18-23
MEC Encountered (yes or no)	YES
Location	J-19-15
Type	1ea M18, Gren, Hand, Smoke
M1 Report Number	0436

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-12-16.17.18.19.20, D-12-20.25, D-13-5.10, K-19-3.7.8.9.10.12.13.14.15.19.20, L-19-6.11.12.13.16.17.18

21 November 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in J-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

25 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, J-18, J-19
Grids Completed	C-13-2.3, J-18-25, J-19-5
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-17, I-17

Quality Control	
Grids QC'd	C-12-21.22.23.24.25, C-13-1.2.3, J-19-10.15, K-18-21.22.23, K-19-1.2.6.11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 November 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in C-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

26 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, J-19
Grids Completed	C-13-4.5.10, J-19-2.3.4.8.9
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-17

Quality Control	
Grids QC'd	J-18-25, J-19-5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	C-12-23, C-12-25, K-19-2

26 November 2019

Additional Comments

Photos
Team 2 performing grid set-up in J-19.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

27 November 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, J-18
Grids Completed	C-13-7.8.9, J-18-16.17.22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-16, H-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-12-21.22.23.24.25, C-13-1.2.3, J-18-25, J-19-5.10.15, K-18-21.22.23, K-19-1.2.6.11

27 November 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in C-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

2 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-13, J-18
Grids Completed	C-13-6, J-18-11.18.21.23
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	H-16, H-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 December 2019

Additional Comments

No work 11/28 or 11/29 due to Thanksgiving holiday.

Photos

Team 2 performing UXO clearance operations in J-18.

Signature

Andrew Caldwell, Senior UXO Supervisor

Rose Ehrgott, Task Manager

Daily Report

3 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, C-13, I-18
Grids Completed	B-13-5, C-13-11.12.16, I-18-15.19.20.25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-16

Quality Control	
Grids QC'd	C-13-4.5.6.7.8.9.10.11.12.16, J-18-11.16.17.18.21.22.23, J-19-1.2.3.4.8.9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 December 2019

Additional Comments

Photos
Team 1 performing grid set-up in B-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

4 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, I-18
Grids Completed	B-13-3.4, I-18-9.10.14
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	C-13-4, J-19-4

4 December 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in I-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

5 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, I-18
Grids Completed	B-13-2, I-18-3.8.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-15, F-16, G-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-13-4.5.6.7.8.9.10.11.12.16, J-18-11.16.17.18.21.22.23, J-19-1.2.3.4.8.9

5 December 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

6 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, I-18
Grids Completed	B-13-1, I-18-1.2.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-15, F-16, G-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 December 2019

Additional Comments

Photos

Team 2 performing UXO clearance operations in I-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

9 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-12, I-17
Grids Completed	B-12-21.22, I-17-21.22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-15, F-16, G-16

Quality Control	
Grids QC'd	B-13-1.2.3.4.5, I-18-1.9.10.14.15.19.20.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 December 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in I-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

10 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-12, H-17, I-17
Grids Completed	B-12-23, H-17-15.20, I-17-11.16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-15, F-15

Quality Control	
Grids QC'd	B-12-21.22, I-17-22, I-18-7.8.13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

Daily Report

11 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-12, H-17
Grids Completed	B-12-24.25, H-17-9.10.14
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-12-22, I-18-3.15

11 December 2019

Additional Comments

Photos
UXOSO filling out daily log.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

12 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-12, D-15, H-17
Grids Completed	B-12-20, D-15-19, H-17-8,
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-16, I-17, I-18, J-17, J-18

Quality Control	
Grids QC'd	D-15-19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-12-21.22, B-13-1.2.3.4.5, I-17-21.22, I-18-1.2.3.7.8.9.10.13.14.15.19.20.25

12 December 2019

Additional Comments

Photos

Team 2 performing UXO grid prep in D-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

13 December 2019

Safety	
Safety Brief Given By:	Bill Raasch
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-12, D-15, H-17
Grids Completed	B-12-18,19, D-15-22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-15

Quality Control	
Grids QC'd	E-15-22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	

13 December 2019

Additional Comments

Photos
Team 1 performing UXO ops in B-12

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

16 December 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-12, H-17
Grids Completed	B-12-16.17, H-17-2.3.4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-15, E-16

Quality Control	
Grids QC'd	B-12-16.17.18.19.20.23.24.25, H-17-2.3.4.8.9.10.14.15.20, I-17-11.16
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 December 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

17 December 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-13, G-16, H-16
Grids Completed	A-13-8.9.10, G-16-25, H-16-21.22.23
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-15, E-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 December 2019

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-12.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

18 December 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-13, G-16
Grids Completed	A-13-13.14.15, G-16-19.20
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-15, E-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-12-23.24, I-17-16

18 December 2019

Additional Comments

Photos
Team 2 performing UXO clearance operations in G-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

19 December 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, H-16
Grids Completed	B-13-11, H-16-16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-12-16.17.18.19.20.23.24.25, H-17-8.9.10.14.15.20, I-17-11.16

19 December 2019

Additional Comments

Photos
Team 1 performing loading equipment after daily safety brief.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

20 December 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-13, B-13, H-16
Grids Completed	A-13-20, B-13-12, H-16-17
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	

20 December 2019

Additional Comments

Photos
Team 1 conducting clearance ops in B-13

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

06 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, G-16
Grids Completed	B-13-16.17, G-16-13.14.18
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

06 January 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-13.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

07 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, G-16
Grids Completed	B-13-18.19.20, G-16-6.11.12
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-15, E-15

Quality Control	
Grids QC'd	A-13-8.9.10.13.14.15.20, B-13-11.12.16.17, G-16-13.14.18.19.20.25, H-16-16.17.21.22.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

07 January 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in G-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

08 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-13, E-15, G-16, I-18, J-18
Grids Completed	B-13-23.24.25, E-15-1.6.7, G-16-7.15, I-18-4.5, J-18-6
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-13-11, H-16-16.22

08 January 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in J-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

9 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-15, F-16
Grids Completed	E-15-11.12.13, F-16-8.9.10.15
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-13-8.9.10.13.14.15.20, B-13-11.12.16.17, D-15-19, E-15-22, G-16-13.14.18.19.20.25, H-16-16.17.21.22.23, H-17-2.3.4

9 January 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in E-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

10 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-16, F-16
Grids Completed	D-16-8, F-16-4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-17

Quality Control	
Grids QC'd	B-13-18.19.20.23.24.25, D-16-8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 January 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in D-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

13 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-15, F-16
Grids Completed	E-15-16.17, F-16-1.2.3
MEC Encountered (yes or no)	YES
Location	E-15-16
Type	1ea M201A1 Fuze, Gren, Hand
M1 Report Number	0437

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 January 2020

Additional Comments

Photos
Brush cutting operations in D-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

14 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-15, F-15
Grids Completed	E-15-18, F-15-21.22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-16

Quality Control	
Grids QC'd	B-13-21, E-15-1.6.7.11.12.13.14.16.17, F-16-1.2.3.4.8.9.10.15, G-16-6.7.11.12.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 January 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in E-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

15 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-15, F-15
Grids Completed	E-15-14.19.20, F-15-16.17.23.24, F-16-5, G-16-1.2.8.9
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-13-18, E-15-17, F-16-4, G-16-6

15 January 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in E-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

16 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-15, J-17, J-18
Grids Completed	E-15-24.25, J-17-21, J-18-1.2
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-16, D-15, D-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-13-18.19.20.21.23.24.25, D-16-8, E-15-1.6.7.11.12.13.14.16.17, F-16-1.2.3.4.8.9.10.15, G-16-6.7.11.12.15

16 January 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in J-18.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

17 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-15, I-17
Grids Completed	E-15-21.23, I-17-20.24.25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 January 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in I-17

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

21 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-16, I-17
Grids Completed	E-16-1, I-17-14,18,19
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-17, D-17

Quality Control	
Grids QC'd	E-15-18.19.20.21.23.24.25, F-15-16.17.21.22.23.24, F-16-5 G-16-1.2.8.9, I-17-20.24.25, I-18-4.5, J-17-21, J-18-1.2.6
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 January 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in I-17.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

22 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-16, E-16, I-17
Grids Completed	D-16-5, E-16-2.3.6.7, I-17-12.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	E-15-18.21, J-18-1

22 January 2020

Additional Comments

Photos
UXOSO preparing daily report.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

23 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-15, D-16, I-17
Grids Completed	D-15-20, D-16-4, I-17-17.23
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-17, E-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	E-15-18.19.20.21.23.24.25, F-15-16.17.21.22.23.24, G-16-1.2.8.9, I-17-20.24.25, I-18-4.5, J-17-21, J-18-1.2.6

23 January 2020

Additional Comments

Photos
Team 1 performing grid setup in D-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

24 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-15, D-16
Grids Completed	D-15-14.15, D-16-2.3
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	D-17, E-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 January 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in D-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

27 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-15, D-16
Grids Completed	D-15-13.18.21, D-16-1
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 January 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in D-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

28 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-15, D-16
Grids Completed	D-15-23.24, D-16-6.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	E-17, F-17

Quality Control	
Grids QC'd	D-15-13.14.15.18.20.21, D-16-1.2.3.4.5, E-16-1.2.3.6.7, I-17-12.13.16.17.18.19.23
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 January 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in D-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

29 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-15, D-16
Grids Completed	D-15-17.22.25, D-16-9
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	F-17, H-16, H-17, I-16, I-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	D-15-14, D-16-1, I-17-13

29 January 2020

Additional Comments

Photos
Team 1 performing grid set-up in D-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

30 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-17, D-16
Grids Completed	C-17-9.14.25, D-16-10.14.15
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	G-15, G-16, H-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	D-15-13.14.15.18.20.21, D-16-1.2.3.4.5, E-16-1.2.3.6.7, I-17-12.13.14.17.18.19.23

30 January 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

31 January 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-17, D-16
Grids Completed	C-17-20, D-16-12,13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-14, D-14

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	

31 January 2020

Additional Comments

Photos
Team 1performing UXO clearance operations in D-16.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

3 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-17, D-16, D-17
Grids Completed	C-17-10.15, D-16-11.16, D-17-11
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-15, C-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 February 2020

Additional Comments

Photos
Brush cutting operations in C-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

4 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-14, C-15, D-16, D-14, D-15
Grids Completed	C-14-13.18.19.23.24.25, C-15-4.5, D-14-16.21, D-15-4.5.8.9.10
MEC Encountered (yes or no)	YES
Location	D-15-10
Type	1ea, M6, 2.36" Rocket, HEAT
M1 Report Number	0438

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0133

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-14

Quality Control	
Grids QC'd	D-15-17.22.23.24.25, D-16-6.7.9.10.11.12.13.14.15.16, C-17-9.10.14.15.20.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 February 2020

Additional Comments

Photos
M6, 2.36" Rocket found in D-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

5 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-15
Grids Completed	C-15-3.8.9.11
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-13, A-14

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	C-17-25, D-15-24, D-16-9

5 February 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in C-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

6 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-15, D-16, D-17
Grids Completed	B-15-9, D-16-17.18.21, D-17-16.17.21.22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-14

Quality Control	
Grids QC'd	B-15-9, C-14-13.18.19.20.23.24.25, C-15-3.4.5.6.8.9.11, D-14-16.21, D-15-4.5.8.9.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	C-17-9.10.14.15.20.25, D-15-17.22.23.24.25, D-16-6.7.9.10.11.12.13.14.15.16

6 February 2020

Additional Comments

Photos
UXOQCS performing functions check on Schondstedt.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

10 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-14, D-17
Grids Completed	A-14-15,A-14-25, D-17-6,12,13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-14, C-15

Quality Control	
Grids QC'd	A-14-15,25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	

10 February 2020

Additional Comments

Photos
Team 1 setting up grid in A-14

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

11 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	C-16, D-17
Grids Completed	C-16-10.15.20.25, D-17-18.19.23.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-14, B-14, C-14, C-15

Quality Control	
Grids QC'd	C-16-10.15.20.25, D-16.17.18, D-17-6.11.12.13.16.17.21.22
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 February 2020

Additional Comments

Photos
Team 1 performing grid set-up in C-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

12 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-14, B-14, D-17
Grids Completed	A-14-19, B-14-25, D-17-14.15
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0134

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-14, C-15

Quality Control	
Grids QC'd	A-14-19, B-14-25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	A-14-15.25, B-15-9, C-14-13.18.19.20.23.24.25, C-15-3.4.5.8.9.11, C-16-10.15.20.25, D-14-16.21,)-15-4.5.8.9.10, D-16-17.18.21, D-17-6.11.12.13.16.17.21.2
Grids QA'd	PASS

12 February 2020

Additional Comments

Photos
Team 2 cleaning up after demolition operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

13 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-17, E-17, I-16, I-17
Grids Completed	D-17-20.25, E-17-21, I-16-21, I-17-1.2.7.8
MEC Encountered (yes or no)	YES
Location	I-17-1
Type	1ea MK 1, 3" Trench Mortar (Unfuzed)
M1 Report Number	0439

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-14, A-15, B-14

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 February 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in I-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

18 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-17, H-17, I-17
Grids Completed	E-17-11.16.22, H-17-5, I-17-6
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-14, B-14, B-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 February 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in E-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

19 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-15, B-14, E-17
Grids Completed	A-15-15, B-14-22, E-17-12.13.17
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-15, C-16

Quality Control	
Grids QC'd	A-15-15, B-14-22, D-17-14.15.18.19.20.23.24.25, E-17-11.16, H-17-5, I-16-21, I-17-1.2.6.7.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 February 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

20 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-17, H-16
Grids Completed	E-17-19.23.24, H-16-20.24.25
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-15, C-15, C-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-14-19, A-15-15, B-14-22.25, D-17-14.15.18.19.20.23.24.25, E-17-11.16.21, H-17-5, I-16-21, I-17-1.2.6.7.8

20 February 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in E-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

21 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-17, H-16
Grids Completed	E-17-14.20.25, H-16-14.18.19
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-14, B-15

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 February 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in E-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

24 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-15, C-16, H-16
Grids Completed	B-15-23, C-16-1, H-16-8.11.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-15, C-16

Quality Control	
Grids QC'd	B-15-23, C-16-1
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

24 February 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in H-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

25 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	E-17, F-17, H-16
Grids Completed	E-17-15, F-17-6.7.11, H-16-1.6.7.12
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-15, B-15

Quality Control	
Grids QC'd	E-17-12.13.14.15.17.18.19.20.22.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 February 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in F-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

26 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	F-17, G-15, G-16
Grids Completed	F-17-8.12.13.14, G-15-23.24, G-16-3.4.5.9.10
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-15, B-15

Quality Control	
Grids QC'd	E-17-25, F-17-6.7.8.11.12, G-15-23.24, G-16-3.4.5.10, H-16-1.6.7.8.11.12.13.14.18.19.20.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 February 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in G-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

27 February 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-13, A-14, F-17
Grids Completed	A-13-18.23.24.25, A-14-3, F-17-17.18.19
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-16, B-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	15-23, C-16-1, E-17-12.13.14.15.17.18.19.19.20.22.23.24.2 F-17-6.7.8.11.12, G-15-23.24, G-16-3.4.5.10, H-16-1.6.7.8.11.12.13.14.18.19.20.24.25

27 February 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in F-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

2 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-14, A-16, B-15
Grids Completed	A-14-4, A-16-5, B-16-13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-15, B-16, C-15

Quality Control	
Grids QC'd	A-16-5, B-16-13
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

2 March 2020

Additional Comments

Photos
Team 2 performing grid set-up in A-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

3 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-14, C-14, F-17
Grids Completed	A-14-5.10, C-14-22, F-17-16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-16, C-15, C-16

Quality Control	
Grids QC'd	A-13-18.23.24.25, A-14-3.4.5.10, F-17-13.14.16.17.18.19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

3 March 2020

Additional Comments

Photos
Team 1 checking Munitions Debris with UXOQCS in A-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

4 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-14, C-14, C-15
Grids Completed	A-14-9, C-14-12,17 C-15-2
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	F-17-16,17

4 March 2020

Additional Comments

Photos
Team 1 conducting ops in A-14.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

5 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-14, C-14, C-15
Grids Completed	A-14-8,13, C-14-6,11,16
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-13-18.23.24.25, A-14-3.4.5.10, F-17-13.14.16.17.18.19

5 March 2020

Additional Comments

Photos
Team 1 conducting ops in A-14.

Signature	
Donald Kean, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

9 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-14, C-14, C-15
Grids Completed	A-14-14.18, C-14-21, C-15-1
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 March 2020

Additional Comments
Magazine inspection performed by WA Dept of Labor and Industries.

Photos
Team 2 performing UXO clearance operations in C-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

10 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-14, C-15
Grids Completed	A-14-20.23, C-15-6.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-16, C-16

Quality Control	
Grids QC'd	A-14-8.9.13.14.18, C-14-6.11.12.16.17.21.22, C-15-1.2
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

10 March 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

11 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-14, C-15
Grids Completed	A-14-24, C-15-12.13.14
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 March 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in C-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

12 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, C-15, C-16
Grids Completed	B-16-24, C-15-16.17, C-16-17
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-16

Quality Control	
Grids QC'd	A-14-20.23.24, B-16-24, C-15-6.7.12.13.14, C-16-17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-14-8.9.13.14.18, C-14-6.11.12.16.17.21.22, C-15-1.2

12 March 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

16 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, C-15
Grids Completed	B-14-21, C-15-18.19.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-16, C-16

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

16 March 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

17 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, C-15
Grids Completed	B-14-11.16, C-15-22.23
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-16, C-16, C-17

Quality Control	
Grids QC'd	B-14-21, C-15-16.17.18.19.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

17 March 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

18 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-16, B-14, C-15
Grids Completed	A-16-20, B-14-1.2.6, C-15-24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	C-17

Quality Control	
Grids QC'd	A-16-19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	B-14-21, C-15-18.21

18 March 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in A-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

19 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-15, C-17
Grids Completed	B-15-24.25, C-17-11
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-16, C-17

Quality Control	
Grids QC'd	C-17-11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-14-20.23.24, B-14-21, B-16-24, C-15-6.7.12.13.14.16.17.18.19.21, C-16-17

19 March 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

23 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, B-15
Grids Completed	B-14-7.12, B-15-14.19
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-17, C-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

23 March 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in B-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

24 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, B-15
Grids Completed	B-14-17, B-15-1.4.5
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-17

Quality Control	
Grids QC'd	B-14-1.2.6..11.12.16, B-15-14.19.24.25, C-15-22.23.24, C-17-11
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-16-20, B-14-1.2.6.7.11.12.16, B-15-14.19.24.25, C-15-22.23.24, C-17-11

24 March 2020

Additional Comments

Photos
Team 1 performing grid setup in B-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

25 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, B-15
Grids Completed	B-15-6.10.15
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

25 March 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in B-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

26 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-15
Grids Completed	B-15-11.12.20
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-17, B-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

26 March 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

30 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-15
Grids Completed	B-14-15.20, B-15-2.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

30 March 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

31 March 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, B-15
Grids Completed	B-14-9.10.14, B-15-3.8
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-17

Quality Control	
Grids QC'd	B-14-10.15.17.20, B-15-1.2.4.5.6.7.10.11.12.15.20
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

31 March 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in B-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

1 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, B-15
Grids Completed	B-14-19.24, B-15-13.18
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-16, A-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

1 April 2020

Additional Comments

Photos
Team 1 performing UXO grid set-up in B-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

2 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, B-15
Grids Completed	B-14-3.8, B-15-16.17
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	B-16, B-17

Quality Control	
Grids QC'd	B-14-9.14.19.24, B-15-3.8.13.18
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-14-9.10.14.15.17.19.20.24, B-15-1.2.3.4.5.6.7.8.10.11.12.13.15.18.20

2 April 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in B-14.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

6 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-14, B-15
Grids Completed	B-14-13.18, B-15-21.22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-17, B-17

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 April 2020

Additional Comments
Brush cutting complete in Western Slopes Area.

Photos
Team 1 performing UXO clearance operations in B-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**
Andrew C. Caldwell	Rose Ehrgott

Daily Report

7 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-15, B-14, C-16
Grids Completed	A-15-20.25, B-14-23, C-16-3.4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Access Road

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

7 April 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

8 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-15, C-16
Grids Completed	A-15-5.10, C-16-2.8
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Access Road

Quality Control	
Grids QC'd	A-15-20.25, B-14-3.8.13.18.23, B-15-16.17.21.22, C-16-3.4
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

8 April 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

9 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-15, C-16
Grids Completed	A-15-4.9, C-16-6.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Access Road

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

9 April 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

13 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-15, C-16
Grids Completed	A-15-14.19, C-16-12.13
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Access Road

Quality Control	
Grids QC'd	A-15-4.5.9.10, C-16-2.6.7.8
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 April 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

14 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-15, C-16
Grids Completed	A-15-18.23.24, C-16-11.19
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Access Road

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

14 April 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-15.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

15 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-15, A-16, C-16
Grids Completed	A-15-3.8.13, A-16-3, C-16-16.18
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Access Road

Quality Control	
Grids QC'd	A-15-14.18.19.23.24, C-16-11.12.13.19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

15 April 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

16 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-16, C-16
Grids Completed	A-16-8.13.18.23, C-16-23.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Access Road

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-15-4.5.9.10.14.18.19.20.23.24.25, B-14-3.8.13.18.23, B-15-16.17.21.22, C-16-2.3.4.6.7.8.11.12.13.19

16 April 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

20 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-16, C-16
Grids Completed	A-16-19.24, C-16-21.22
MEC Encountered (yes or no)	YES
Location	CITA Access Road
Type	1ea 105mm Illum (MEC)
M1 Report Number	0440

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Access Road

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 April 2020

Additional Comments

Photos
Team 1 performing grid set-up in A-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

21 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-16, C-16
Grids Completed	A-16-19.24, C-16-21.22
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Expansion Road Crane Pad

Quality Control	
Grids QC'd	A-15-3.8.13, A-16-3.8.13.18.19.23.24, C-16-16.18.21.22.23.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

21 April 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

22 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-16, C-17
Grids Completed	A-16-4.10, C-17-6.7
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	CITA Expansion Road Crane Pad

Quality Control	
Grids QC'd	A-16-4.9.14, C-17-1.2.3
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

22 April 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

23 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-16, C-17
Grids Completed	A-16-15.25, C-17-8.12
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	Magazine area and Demo Pit

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-15-3.8.13, A-16-3.4.8.9.13.14.18.19.23.24, C-16-16.18.21.22.23.24, C-17-1.2.3

23 April 2020

Additional Comments
All brush cutting complete.

Photos
Team 1 performing UXO clearance operations in A-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

27 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-17, C-17
Grids Completed	A-17-5.10, C-17-13.16.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 April 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

28 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-17, C-17
Grids Completed	A-17-5.10, C-17-13.16.21
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	A-16-10.15.25, A-17-5.10, C-17-6.7.8.12.13.16.21
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

28 April 2020

Additional Comments

Photos
Team 2 team leader performing documentation of material found in C-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

29 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-17, B-16, C-17
Grids Completed	A-17-4.9, B-16-25, C-17-19.23.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	A-17-14.15.20.25, C-17-17.18.19.22.23.24
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

29 April 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in C-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

30 April 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	A-17, B-16, B-17, C-17
Grids Completed	A-17-3.8.13, B-16-22.23, B-17-21.22.23, C-17-4
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-16-10.15.25, A-17-5.10.14.15.20.25, C-17-6.7.8.12.13.16.17.18.19.21.22.23.24

30 April 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in A-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

4 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-17.18.25, B-17-20.24
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

4 May 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

5 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-19.20, B-17-18.19
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	A-17-3.4.8.9.13, B-16-17.18.22.23.25, B-17-20.21.22.23.24.25
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

5 May 2020

Additional Comments

Photos
Team 2 performing grid set-up in B-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

6 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-16.21, B-17-16.17
MEC Encountered (yes or no)	YES
Location	B-17-17
Type	1ea M18 Gren, Hand, Smoke (DMM)
M1 Report Number	0441

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	B-16-19.20, B-17-18.19
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

6 May 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

7 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-11, B-17-11.12
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	A-17-3.4.8.9.13, B-16-17.18.19.20.22.23.25, B-17-18.19.20.21.22.23.24.25, C-17-4

7 May 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in B-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

11 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-12.14, B-17-13
MEC Encountered (yes or no)	YES
Location	B-16-12
Type	1ea MK1 Trench Mortar (MPPEH)
M1 Report Number	0442

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	B-16-11.16.21, B-17-11.12.16.17
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

11 May 2020

Additional Comments

Photos
UXOSO transiting between UXO teams in B-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

12 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-10.15, B-17-14.15
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

12 May 2020

Additional Comments

Photos
Team 1 performing grid set-up in A-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

13 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-8.9, B-17-9.10
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	B-16-10.12.14.15, B-17-13.14.15
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

13 May 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

14 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-7, B-17-7.8
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	B-16-8.9, B-17-9.10
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-16-10.11.12.13.14.15.21, B-17-10.11.12.13.14.15.16.17

14 May 2020

Additional Comments

Photos
Team 2 removing cultural debris in B-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

18 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-6, B-17-1.6
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

18 May 2020

Additional Comments

Photos
Team 2 performing grid set-up in B-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

19 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-1.2, B-17-2.3
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	B-16-6.7.8.9, B-17-1.6.7.8.9
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

19 May 2020

Additional Comments

Photos
Team 1 performing UXO clearance operations in B-17.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

20 May 2019

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	D-10, D-11
Grids Completed	D-10-8.9.10, D-11-4.5.10.14.15.20
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	YES
Areas Worked	A-11

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

Daily Report

20 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16, B-17
Grids Completed	B-16-3.4, B-17-4.5
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

20 May 2020

Additional Comments

Photos
Team 2 performing UXO clearance operations in B-16.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

21 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	B-16
Grids Completed	B-16-5
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	NO
See Demo Shot Record	N/A

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	B-16-1.2.3.4.5, B-17-2.3.4.5
Pass:Fail	PASS

Quality Assurance	
Pay Units completed (yes or no)	YES
Grids QA'd	B-16-1.2.3.4.5.6.7.8.9, B-17-1.2.3.4.5.6.7.8.9

21 May 2020

Additional Comments
Western Slopes clearance complete. Upon conclusion, UXO teams surface swept CITA access road and area around demo pits, then cleared demo pit to depth and crane pad area to 14".

Photos

Team 2 performing cleanup surface sweep around demo pits.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**

Daily Report

27 May 2020

Safety	
Safety Brief Given By:	Greg Clark
Accidents or Incidents to Report	NO

MEC Clearance	
Areas/Grids Worked	NO
Grids Completed	N/A
MEC Encountered (yes or no)	NO
Location	N/A
Type	N/A
M1 Report Number	N/A

Demolition	
Demo (yes or no)	YES
See Demo Shot Record	0135

Vegetation Removal	
Veg Removal (yes or no)	NO
Areas Worked	N/A

Quality Control	
Grids QC'd	NO
Pass:Fail	N/A

Quality Assurance	
Pay Units completed (yes or no)	NO
Grids QA'd	N/A

27 May 2020

Additional Comments
Demolition performed on final items stored in magazine.

Photos
Team 2 receiving safety brief prior to demolition operations.

Signature	
Andrew Caldwell, Senior UXO Supervisor	**Rose Ehrgott, Task Manager**