

Myers, Dale - TCP (ECY)

From: Halah Voges <hvoges@anchorqea.com>
Sent: Friday, June 3, 2022 11:09 AM
To: Myers, Dale - TCP (ECY)
Cc: Johnson, Scott D.; Gavin Casson; Nathan Soccorsy
Subject: Carson Cleaners - May 2022 Project Update

THIS EMAIL ORIGINATED FROM OUTSIDE THE WASHINGTON STATE EMAIL SYSTEM - Take caution not to open attachments or links unless you know the sender AND were expecting the attachment or the link

Hi Dale,

At your request, this email provides a brief progress update on field work implementation for the Carson Cleaners Site. Below is a summary of progress during May 2022:

Summary of Actions completed during May 2022:

- The street use right-of-way (ROW) permit application was submitted on December 22, 2021.
 - On April 7, 2022, Anchor QEA received additional comments from the City of Seattle permitting department requiring more revisions to the Traffic Control Plan due to continuing construction in the area.
 - Anchor QEA revised the Traffic Control Plan and resubmitted for review on April 13, 2022.
 - As of today, the ROW permit is still pending approval.
- Ownership of the Mixed-Use Building has changed hands. The new access agreement to complete the proposed scope of work outlined in the Remedial Investigation Work Plan has been completed.

Summary of Problems:

- Heavy construction in the area has presented more challenges and additional revisions to the Traffic Control Plan were necessary. Drilling has been postponed until the ROW permit has been approved and finalized.

Schedule Implications:

- Drilling was scheduled to begin on February 28, 2022. However, the ROW permit was not approved on time.
- Drilling was rescheduled to begin on May 2, 2022, pending receipt of the ROW permit. Unfortunately, the ROW permit is still pending approval and drilling will be delayed again. With these delays, it will not be feasible to complete four quarters of monitoring by the October 15, 2022, deadline. A schedule extension to complete four quarters of groundwater monitoring will be required. Anchor QEA will submit a schedule extension request when drilling is complete and the quarterly groundwater monitoring schedule has been determined.

Please let us know if you have any questions.

Halah M. Voges, P.E.
Principal Engineer

ANCHOR QEA, LLC

1201 3rd Avenue, Suite 2600
Seattle, WA 98101
T 206.287.9130
D 206.903.3303
C 206.462.9572

ANCHOR QEA, LLC

Please consider the environment before printing this email.

This electronic message transmission contains information that may be confidential and/or privileged work product prepared in anticipation of litigation. The information is intended for the use of the individual or entity named above. If you are not the intended recipient, please be aware that any disclosure, copying, distribution, or use of the contents of this information is prohibited. If you have received this electronic transmission in error, please notify us by telephone at 206.287.9130.