

Myers, Dale - TCP (ECY)

From: Halah Voges <hvoges@anchorqea.com>
Sent: Tuesday, September 6, 2022 10:54 AM
To: Myers, Dale - TCP (ECY)
Cc: Johnson, Scott D.; Nathan Soccorsy; Gavin Casson; Myers, Dale - TCP (ECY)
Subject: Re: Carson Cleaners August 2022 Project Update

Will do - thank you for the quick response, Dale.

Get [Outlook for iOS](#)

From: Myers, Dale - TCP (ECY) <DAMY461@ECY.WA.GOV>
Sent: Tuesday, September 6, 2022 8:57:42 AM
To: Halah Voges <hvoges@anchorqea.com>
Cc: Johnson, Scott D. <SJohnson@helsell.com>; Nathan Soccorsy <nsoccorsy@anchorqea.com>; Gavin Casson <gcasson@anchorqea.com>; Myers, Dale - TCP (ECY) <DAMY461@ECY.WA.GOV>
Subject: RE: Carson Cleaners August 2022 Project Update

CAUTION: This email originated from outside of Anchor QEA. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Tuesday morning Halah
After reviewing your extension request

- Given the significant delays in drilling, it is not feasible to complete four quarters of monitoring by the original deadline of October 15, 2022. As mentioned above, a Schedule Extension Request has been included with this progress update for your consideration

Under the circumstances in delays in ROW permits, and the availability of drillers, Ecology approves your request to extend RI Field activities to December 31, 2023.

Please include this approval in your next scheduled Progress Report.

Respectfully

Dale Myers
Department of Ecology
Northwest Regional Office
Cell Phone No.: (425) 389-2521

Shoreline physical address: 15700 Dayton Ave N, Shoreline, WA
Shoreline Mailing address: PO Box 330316, Shoreline WA 98133-9716

From: Halah Voges <hvoges@anchorqea.com>
Sent: Friday, September 2, 2022 3:21 PM

To: Myers, Dale - TCP (ECY) <DAMY461@ECY.WA.GOV>

Cc: Johnson, Scott D. <SJohnson@helsell.com>; Nathan Soccorso <nsoccorso@anchorqea.com>; Gavin Casson <gcasson@anchorqea.com>

Subject: Carson Cleaners August 2022 Project Update

Hi Dale,

At your request, this email provides a brief progress update on field work implementation for the Carson Cleaners Site. Below is a summary of progress during August 2022:

Summary of Actions completed during August 2022:

- On behalf of Tahn Associates, please find the attached Schedule Extension Request for your review and consideration. The Schedule Extension Request also includes a revised schedule outlining the installation and monitoring activities throughout the remainder of 2022 through 2023.
- Anchor QEA has scheduled the installation of monitoring wells and complete the proposed soil borings to begin in November 2022. Anchor QEA attempted to schedule drilling sooner with other drilling firms, but there is limited availability throughout the industry.

Summary of Problems:

- Heavy construction in the area presented significant challenges and delays in approval of the ROW Permit.
- Heavy construction in the area has the potential to delay installation and monitoring activities throughout the upcoming year.

Schedule Implications:

- Given the significant delays in drilling, it is not feasible to complete four quarters of monitoring by the original deadline of October 15, 2022. As mentioned above, a Schedule Extension Request has been included with this progress update for your consideration.

Please let us know if you have any questions.

Halah M. Voges, P.E.

Principal Engineer

ANCHOR QEA, LLC

1201 3rd Avenue, Suite 2600

Seattle, WA 98101

T 206.287.9130

D 206.903.3303

C 206.462.9572

ANCHOR QEA, LLC

Please consider the environment before printing this email.

This electronic message transmission contains information that may be confidential and/or privileged work product prepared in anticipation of litigation. The information is intended for the use of the individual or entity named above. If you are not the intended recipient, please be aware that any disclosure, copying, distribution, or use of the contents of this information is prohibited. If you have received this electronic transmission in error, please notify us by telephone at 206.287.9130.