

**Yakima Training Center PFAS Response
Quarterly Activities Status Update (CY24Q3 – July - September 2024)**

Activities Conducted: RI Phase 2 field work

- RI Phase 2 field work is underway which was outlined during the TPP on 13 August
- Data Usability Assessments are in progress for the Remedial Investigation (RI) and Point of Entry Treatment (POET) for samples collected April through July 2025
- Rights of Entry (ROE) were fully executed for 59 properties as of 30 September 2024
- Thirty-eight (38) POET systems have been installed as of 4 October 2024
- 536 primary POET performance monitoring samples have been collected to document filtration efficacy; recent validated data indicates systems are generally performing within design parameters
- Re-sampling is required for Phase 8 residential off-post sampling to safeguard data quality objectives
- All recently collected data resides in the Environmental Data Management System

Deliverables:

- RI Mobilization 1 Well Completion Report, Sent to ECY on 3 July 2024
- Phase 7 Residential Sampling Data, Sent to ECY on 3 July 2024
- RI Phase 2 Field Change Report, Sent to ECY on 26 July 2024
- TPP Slides, Sent to ECY on 26 July 2024
- Accident Prevention Plan, Sent to ECY on 14 August 2024
- PFAS RI 13 August 2024 TPP meeting minutes, sent to ECY on 30 September 2024

Conducted Meetings:

- Presentation of RI Phase 1 data and planning of Phase 2 field work with ECY, 13 August 2024
- Department of Health Partners Meeting, 25 September 2024

Next Quarter Planned Field Work:

- Continuation of RI Phase 2 field work presented on 13 August 2024
- USGS to collect continuous water-level data, Ongoing from April 2024 – March 2025
- POET installation continues, October – December 2024
- POET performance monitoring continues, October – December 2024

Next Quarter Residential Sampling:

- The next iteration of Army executed PFAS sampling will occur in mid-October 2024; it will be a re-sample associated with Phase 8 conducted in May 2024

Upcoming Deliverables:

- Phase 2 Monitoring Well Installation Report

Next Quarter Planned Meetings

- Proposed Presentation of Phase 2 data in spring 2025
- Right-of-Entry targeted Open House event, 5 October 2024