



STATE OF WASHINGTON
DEPARTMENT OF ECOLOGY

Northwest Regional Office 3190 160th SE Bellevue, Washington 98008-5452 (425) 649-7000

June 25, 2018

Mr. Dan Hatch
G-Logics, Inc.
40 2nd Avenue SE
Issaquah, WA 98027

Re: Formal Notification of Extension to Complete Remedial Investigation Field Activities Approved:

- **Boeing Field Chevron**
- **10805 Tukwila International Blvd. Tukwila, WA**
- **Facility/Site No.: 2551**
- **Cleanup Site No.: 7030**
- **Agreed Order No. DE 10947**

Dear Mr. Hatch:

On June 7, 2018, Ecology received your written request for an extension of the Remedial Investigation (RI) deliverables for the Boeing Field Chevron Cleanup Site (Site).

With this extension, you proposed to complete RI Field Activities by January 31, 2019, and for compilation of the collected data, you are requesting that the RI deliverable deadline be extended to March 31, 2019.

This extension is necessary to complete additional RI field activities that have been requested by the Washington State Department of Ecology (Ecology) in order to further characterize the nature and extent of contamination at the Site. Specifically, these activities include four quarters of groundwater sampling from monitoring wells installed in January 2018. This sampling work will include the following activities.

- Groundwater sample collection
- Sample analysis
- Groundwater-depth measurements
- Data validation
- EIM data entry

Ecology is granting your request for extension of Field Activities to January 31, 2019, with data validation being completed by March, 31, 2019. A revised Schedule is attached.

If you have any questions regarding this decision, please contact me at 425.649.4446, or email at damy461@ecy.wa.gov.

Sincerely,



Dale Myers
Project Manager
Department of Ecology
Northwest Regional Office
Toxics Cleanup Program

Enclosures (2)

Revised Schedule of Deliverables
June 7, 2018 Request for Extension letter (G-Logics)

cc Eric Roehl (CEMC)
Russell Shropshire (Leidos)
Ivy Anderson, Assistant Attorney General
Kurt Peterson, Foster, Pepper PLLC
Alexandra Kleeman, Foster, Pepper PLLC
Rajbir Sandhu
Lynn Manolopoulos, Davis Wright Tremaine LLP

Schedule for Submission of Major Deliverables
Revised June 25, 2019

	Deliverable	Due Date
1.	Remedial Investigation Field Investigations Completed	January 31, 2019
2.	Data Validation and EIM Entry Completed	March 31, 2019
3.	Agency Review Draft Remedial Investigation Report	90 days following receipt of remedial investigation validated data
4.	Public Review Draft Remedial Investigation Report	30 days after receipt of Ecology comments
5.	Final Remedial Investigation Report	30 days after receipt of Ecology comments, subsequent to public comment
6.	Agency Review Draft Feasibility Study Report	90 days following Ecology approval of Public Review Remedial Investigation Report
7.	Public Review Draft Feasibility Study Report	30 days following Ecology approval of Agency Review Draft Feasibility Study Report
8.	Final Feasibility Study Report	30 days after receipt of Ecology comments, subsequent to public comment
9.	Agency Review preliminary Draft Cleanup Action Plan (DCAP)	90 days following approval of Final Feasibility Study
10.	Public Review Draft Cleanup Action Plan	Ecology document, subsequent to public comment

