



STATE OF WASHINGTON
DEPARTMENT OF ECOLOGY

Northwest Regional Office 3190 160th SE Bellevue, Washington 98008-5452 (425) 649-7000

March 16, 2015

Via electronic mail

Mr. Dave Templeton
dtempleton@anchorque.com
Project Coordinator
Anchor QEA
720 Olive Way, Suite 1900
Seattle, Washington 98101

Re: Minor Modification of Agreed Order No. DE 6735 (AO) for Duwamish Shipyard, Inc. (DSI)

Dear Mr. Templeton:

On May 9, 2013, Ecology Approved the Supplemental Remedial Investigation Work Plan. Ecology noted an expectation that the Remedial Investigation field sampling activities would be completed by May 30, 2014. While that date was not met, Ecology understands that at this date all of the field activities have been implemented. This letter sets new deadlines based on the current progress and addresses timeline and clarity issues with the original schedule.

Ecology has received your request for an extension dated February 23, 2015. This is consistent with Section VIII (K)(1) of the AO. An extension of schedule shall be granted only when a request for an extension is submitted in a timely fashion, generally at least thirty (30) days prior to expiration of the deadline for which the extension is requested, and good cause exists for granting the extension. As DSI has been working closely with Ecology and has continued to meet the intent of the AO, Ecology has agreed to extend the delivery dates for the remainder of the deliverables noted in the AO. Please note the new Schedule, Exhibit C, attached.


Ecology is committed to working with DSI to fulfill the requirements of the Agreed Order and appreciates your diligence. If you have any questions regarding the requirements for the Work Plan, please contact me at (425) 649-7231 or by e-mail at dort461@ecy.wa.gov.

Mr. Dave Templeton

December 4, 2014

Page 2

Sincerely,



Donna Ortiz de Anaya
Environmental Engineer, M.S.
Site Manager
Toxics Cleanup Program

By e-mail

cc:

Ron Timm, Ecology
Matt Woltman, Anchor
Ivy Anderson, Assistant Attorney General

Duwamish Shipyard, Inc. Agreed Order No. **DE 6735**

Exhibit C – Schedule (Modified, March, 2015)

AO DELIVERABLE	DUE DATE ^a
Monthly Progress Reports	Due on the 15 th of each month to Ecology
Validated data finalized and uploaded to Ecology EIM database	Due 60 calendar days following completion of field activities. –April 1, 2015
Agency Review Draft Remedial Investigation (RI) Report	Report for Ecology to review due 150 calendar days following finalized data validation
Final RI Report and Response to Ecology Comments	Due 45 calendar days following Agency review and comments on the RI Report
Agency Review Draft Feasibility Study Report (FS)	Due 90 calendar days following Ecology's approval of Final RI Report
Public Review Draft Final FS and Response to Ecology Comments	Due 45 calendar days after receipt of Ecology's comments on the Draft FS.
Technical input to the Responsiveness Summary	Due 30 calendar days after completion of Public Comment Period
Final FS Report	30 calendar days after Ecology's issuance of Final Responsiveness Summary

^a Due dates shown are for initial draft and final deliverables. This schedule assumes only a single revised document will be submitted following receipt of comments from Ecology. Documents become final only upon approval by Ecology.