

April 15, 2019



Mr. Dale Myers
Washington State Department of Ecology
Toxics Cleanup Program / Northwest Regional Office
3190 160th Ave. SE
Bellevue, WA 98008

Subject: **Request for Schedule Extension for Completion of RI Field Investigations
Newman's Chevron (Agreed Order No. DE 14246)**
2021 6th Street
Bremerton, Washington

Dear Mr. Myers:

On behalf of Chevron Environmental Management Company, Nordic Properties, Inc., and Victory Business Park, LLC (the PLPs), Leidos, Inc. (Leidos) is submitting this request for a schedule extension to complete remedial investigation (RI) field activities for the Newman's Chevron site (the Site), located at 2021 6th Street in Bremerton, Washington. This request is being submitted per Section J (Extension of Schedule) of the Agreed Order No. DE 14246 (the Order), which requires that the following information be specified:

- a. The deadline that is sought to be extended – The PLPs are requesting an extension of the due date for completion of RI field investigations. The current deadline for this task is May 6, 2019.
- b. The length of the extension sought – The PLPs are requesting an extension of 90 days; therefore, if granted by Ecology, the revised due date for this task would be August 5, 2019.
- c. The reason(s) for the extension – Results the first phase of RI field investigations completed in August 2018 have confirmed the presence of petroleum-range hydrocarbons in soil above MTCA Method A cleanup levels in several areas of the Site. Additional investigation is necessary to delineate the extent of petroleum impacts to the east of the service station property, which requires that work be performed on the adjacent residential property located at 2005/2007 6th Street. The PLPs have been working with the owner of this property to finalize a

- property access agreement to allow this work to be performed. However, negotiation of the agreement is still in process.
- d. Any related deadline or schedule that would be affected if the extension were granted – Due to the structure of Schedule for Submission of Major Deliverables, which establishes each due date based on a specified period of time following completion of the previous deliverable, the schedule for all subsequent deliverables will be affected by the requested schedule extension.

Please let me know if you have any questions or would like to discuss this request further. I can be reached at (425) 482-3323 or via email at russell.s.shropshire@leidos.com.

Sincerely,

Leidos, Inc.



Russell S. Shropshire, PE
Principal Engineer

cc: Michael Warfel – Ecology
Eric Hetrick and Cheryl Cameron – CEMC
Roger Jensen – Nordic Properties, Inc.
Jim Reed – Victory Business Park, LLC
Bob Goodman – RJO
William Joyce – JZP
Larry Hall and Paul Ferman– Hall & West
Peter Jewett and Peter Kingston– Farallon