

July 15, 2019



Mr. Dale Myers
Washington State Department of Ecology
Toxics Cleanup Program / Northwest Regional Office
3190 160th Ave. SE
Bellevue, WA 98008

Subject: **Progress Report – June 2019**
Newman’s Chevron
2021 6th Street
Bremerton, Washington

Dear Mr. Myers:

On behalf of Chevron Environmental Management Company, Nordic Properties, Inc., and Victory Business Park, LLC (the PLPs), Leidos, Inc. (Leidos) is providing this progress report to document activities performed to satisfy the requirements of Agreed Order No. DE 14246 for the above-referenced site (the Site), located at 2021 6th Street in Bremerton, Washington. This report summarizes activities completed from June 1 through June 30, 2019.

ACTIONS TAKEN TO COMPLY WITH THE AGREED ORDER

- On June 6, the site access agreement between Chevron Environmental Management Company and the owner of the property at 2005/2007 6th Street in Bremerton was fully executed.
- On June 11, Leidos submitted a draft addendum to the Remedial Action Work Plan (RIWP) for the Site to Ecology for review. This document presented the proposed scope of work and methodology to address data gaps remaining after remedial investigation (RI) field activities completed in August and September 2018. Ecology approved the RIWP addendum (RIWP Addendum 1) the same day with no requested changes. Leidos submitted a final version of RIWP Addendum 1 to Ecology on June 13.
- On June 20, Leidos met with the owner of the property at 2005/2007 6th Street in Bremerton to discuss details of the planned investigation activities on that property, and evaluate soil boring locations and drilling equipment access.

- Leidos continued to work on planning, permitting, and subcontractor coordination to implement field activities described by RIWP Addendum 1.
- On June 25, Leidos transmitted an email to Ecology providing an update on the expected schedule for completion of RI field activities at the Site, which provided notice that these activities may extend beyond their completion due date of July 24, 2019. Ecology provided a response by email the same day acknowledging the delay associated with obtaining an access agreement for the 2005/2007 6th Street property, and providing an extension for completion of the RI field activities until August 30, 2019.

SUMMARY OF SAMPLING/TESTING AND OTHER DATA REPORTS

- No sampling, testing, or other data reports were received during this reporting period.

DEVIATIONS FROM THE APPROVED WORK PLAN

- None during this reporting period.

SUMMARY OF CONTACTS WITH PUBLIC STAKEHOLDERS

- Leidos did not engage with representatives of the local community, public interest groups, press, or federal, state, or tribal governments during this reporting period.

PROBLEMS OR ANTICIPATED PROBLEMS IN MEETING THE SCHEDULE OR OBJECTIVES OF AGREED ORDER OR RIWP

- No problems in meeting the schedule or objectives of the Agreed Order or RIWP are anticipated at this time.

CHANGES IN KEY PERSONNEL

- None during the current reporting period.

ACTIVITIES ANTICIPATED FOR THE NEXT REPORTING PERIOD

- Leidos will complete the RI field activities described in RIWP Addendum 1 and submit environmental samples for laboratory analysis.

If you have any questions or comments regarding the information presented in this report, please contact me at (425) 482-3323 or via email at russell.s.shropshire@leidos.com.

Sincerely,

Leidos, Inc.



Russell S. Shropshire, PE
Principal Engineer

cc: Michael Warfel – Ecology
Eric Hetrick and Cheryl Cameron – CEMC
Roger Jensen – Nordic Properties, Inc.
Jim Reed – Victory Business Park, LLC
Bob Goodman – RJO
William Joyce – JZP
Larry Hall and Paul Ferman– Hall & West
Peter Jewett and Peter Kingston– Farallon Consulting