



May 15, 2018

**1413.001.02**

Washington Department of Ecology  
Northwest Regional Office Toxics Control Program  
3190 – 160th Ave. SE  
Bellevue, WA 98008-5452  
Attn: Ms. Tamara Cardona

**BY EMAIL ONLY**

**PROGRESS REPORT NO. 6 – APRIL 2018  
FORMER AMERICAN LINEN SUPPLY CO.  
AGREED ORDER NO. DE 14302**

Dear Ms. Cardona:

On behalf of BMR-Dexter LLC (“BMRD”), PES Environmental, Inc. (“PES”) is submitting this monthly progress report in accordance with the requirements of Agreed Order No. DE 14302 (the “AO”) between the State of Washington Department of Ecology (“Ecology”) and BMRD. Specifically, the progress report was prepared to fulfill the requirements of Sections VII.F and VII.G of the AO. This progress report provides information pertaining to work conducted during April 2018.

This progress report discusses (1) activities that took place during the reporting period, (2) deviations from approved work plans or other required tasks not already documented in project plans or reports, (3) deviations or anticipated problems in meeting the schedule or objectives set forth in the AO or approved work plans, (4) validated laboratory data received and data entered into Ecology’s Environmental Information Management (“EIM”) database during the reporting period, (5) work planned and anticipated deliverables for the next reporting period (i.e., May 2018) and (6) summaries of contacts with representatives of the local community, public interest groups, press, and federal, state or tribal governments.

**ACTIVITIES CONDUCTED DURING THE REPORTING PERIOD**

During the reporting period, BMRD conducted the following work:

- Responded on April 2, 2018 via e-mail to Ecology’s March 29<sup>th</sup> e-mail regarding the *Proposed Additional Soil and Groundwater Sampling, Former American Linen Supply Co – Dexter Avenue Site*
- Began installing additional soil borings consistent with April 2<sup>nd</sup> e-mail. The borings were completed on April 23<sup>rd</sup>, with the exception of boring B-246, which was temporarily inaccessible. Boring B-246 will be completed in early May.
- Completed installing on-property injection wells described in the public review draft IAWP in

later March. Also completed installing three additional injection wells (IW-50A, -51A, and -11D) on April 19<sup>th</sup> based in part on Ecology's March 29<sup>th</sup> comments. All of the installed injection wells were developed per the work plan by April 24<sup>th</sup>.

- Completed installing off-property monitoring wells described in the public review draft IAWP on April 18<sup>th</sup>. Two additional deep off-property monitoring wells (MW-160 and -161) are scheduled for installation in May.
- Continued baseline groundwater monitoring consistent with the draft IAWP throughout the reporting period. Concurrently with the baseline groundwater monitoring activities, sampled 38 injection wells consistent with March 22, 2018 letter entitled *Proposed Additional Soil and Groundwater Sampling, Former American Linen Supply Co – Dexter Avenue Site*.
- Submitted BMR-Dexter's *Responses to Public Comments on Interim Action Work Plan American Linen Supply Co-dexter Avenue Site* to Ecology on April 11, 2018.
- Submitted Progress Report No. 5 to Ecology on Monday April 16<sup>th</sup>.
- Submitted a "redline/strikeout" revised IAWP to Ecology on April 19, 2018. The revised IAWP incorporated the responses to public comments summarized in the April 11<sup>th</sup> letter.
- Met with Ecology on April 27<sup>th</sup> to discuss responses to public comments on the public comment draft IAWP, including the April 11<sup>th</sup> response to comments letter, and Ecology's preliminary comments on the April 19<sup>th</sup> "redline/strikeout" draft of the revised IAWP.
- Received Ecology's comments on the draft *Responses to Public Comments on Interim Action Work Plan American Linen Supply Co-dexter Avenue Site* letter in an email dated April 27<sup>th</sup>.
- Received Ecology's preliminary comments on the draft *Revised Public Interim Action Work Plan* in an email dated April 27<sup>th</sup>.

#### **DEVIATIONS FROM REQUIRED TASKS NOT ALREADY REPORTED**

No unreported deviations from required tasks occurred during the reporting period.

#### **DEVIATIONS FROM THE SCHEDULE**

No deviations were encountered during the reporting period, and there are no anticipated problems in meeting the schedule or objectives set forth in the AO.

#### **VALIDATED DATA RECEIVED AND DATA ENTERED INTO EIM**

During the reporting period, validated data was received for a portion of the samples collected during the supplemental soil and groundwater investigations and the baseline groundwater monitoring activities. In mid-May, we will finish validating remaining data generated by these activities and submit the data in the next revision to the IAWP.

May 15, 2018

Page 3 of 3

No data were entered into the EIM database during the reporting period. Before submitting the revised IAWP to Ecology, we will enter into EIM all the validated data generated by the supplemental soil and groundwater investigations and the baseline groundwater monitoring activities.

### **WORK PLANNED AND ANTICIPATED DELIVERABLES DURING UPCOMING REPORTING PERIOD**

Work planned during the May 2018 reporting period includes:

- Completing the installation/development/sampling of the two additional deep off-Property monitoring wells;
- Completing the additional soil investigation (i.e., drill boring B-246) and groundwater sampling as described in the March 22<sup>nd</sup> *Proposed Additional Soil and Groundwater Sampling* letter;
- Completing the baseline groundwater monitoring consistent with the draft IAWP;
- Finalizing the *Responses to Public Comments on Interim Action Work Plan American Linen Supply Co-dexter Avenue Site* letter based on Ecology's comments; and
- Beginning preparation of the next Draft Revised IAWP that incorporates all the data collected during the additional soil and groundwater sampling described in the March 22<sup>nd</sup> *Proposed Additional Soil and Groundwater Sampling* letter and related communications.

There are no other deliverables anticipated to be submitted to Ecology during the May 2018 reporting period.

### **CONTACTS WITH PUBLIC AND GOVERNMENTAL PERSONNEL**

Aside from routine communications with Ecology regarding the ongoing work, BMRD did not issue any press releases or fact sheets related to the project and no major meetings occurred with interested public and local governments,

Please call if you have any questions or comments regarding information included in this progress report.

Sincerely,

**PES ENVIRONMENTAL, INC.**



Daniel A. Balbiani, P.E.  
Principal Engineer

cc: John Moshy, BMR-Dexter LLC